

## Wallace C Drennan Contract 30257

### Update 12/15/2024

#### Sewer Work

- 1800 Leonidas
  - Work begins 11/14/24
  - Anticipated completion date of 1/10/25
- 8300 Hickory
  - Perform point repair outside of MH to allow full CCTV
  - Anticipate start date of 10/23
  - DSMH Repair completed 10/24
  - CCTV submitted for review 10/25
  - Anticipated start date 11/18
  - Anticipated completion date 12/18
- 8700 Hickory
  - Anticipated start date 12/9
  - Anticipated completion date 1/10/25
- 1800 General Ogden (Two Sewer Mains)
  - Anticipated start date 11/26
  - Anticipated completion date 1/31/25

#### Restoration

- 8300 Freret
  - Concrete Pour 12/16
- 8200 Freret
  - Concrete Pour 12/16
- 8200 Hickory
  - Removal 12/16-12/20
- 8400 Jeannette
  - Form & Prep 12/16-12/20
- 1400 Cambronne
  - Form & Prep 12/16-12/20