

Wallace C Drennan Contract 30258

Update submitted 9.3.2024

Sewer Work

- 8300 Spruce
 - Work began 8/30
 - Anticipated completion date – 9/13
- Post Repair CCTV submitted for:
 - 2200 Dante
 - 2300 Dante
 - 2000 Cambronne

Lining

- 2300 Cambronne
- 8200 Neron

Restoration

- 8100 Panola
 - Removal 9/11
 - Form & Prep 9/12
 - Concrete Pour 9/13
- 8500 Spruce
 - Form & Prep 9/12
 - Concrete Pour 9/13
- 8300 Sycamore
 - Fine Grade 9/3
 - Form & Prep 9/6-9/11
 - Concrete Pour 9/13
- 8100 Spruce
 - Form & Prep 9/3-9/6
 - Concrete Pour 9/12
- 8500 Panola
 - Fine Grade 9/5-9/6

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES

- **Water leak(s):** Sewer Collapse @ Dante/Cohn, estimated completion 9/13