

## Wallace C Drennan Contract 30258

### Update for 10.14.2024

#### Sewer Work

- 8300 Spruce
  - Work began 8/30
  - Anticipated completion date – 9/27
  - CCTV performed 9/26
  - CCTV Submitted W/E 10/4
  - Sewer Work Completion Date 10/22
- Post Repair CCTV submitted for:
  - 2200 Dante
  - 2300 Dante

#### Lining

- 2000 Cambronne
- 2200 Cambronne

#### Restoration

- 8500 Spruce
  - Mill 10/15
  - Wearing 10/22
- 8100 Spruce
  - Mill 10/14
- 8100 Panola
  - Removal 10/14-10/15
  - Form & Prep 10/21-10/22
- 8500 Sycamore
  - Form & Prep 10/17-10/18
- 8300 Sycamore
  - Form & Prep 10/14-10/16
  - Concrete Pour 10/17
- 2200-2300 Cambronne
  - Removal 10/16-10/23
  - Binder Pour 10/24-10/25
- 2300 Dublin
  - Wearing 10/21

**ON GOING WORK**

- Post Repair CCTV

**CURRENT UNRESOLVED ISSUES**

-