

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 29, '24													
								M	T	W	T	F	S	S	M	T	W	T	F		
1		30233 Carrollton Basin No.4																			
2																					
3		Two Week Look Ahead	10 days	Mon 9/23/24	Fri 10/4/24																
4																					
5		Sewer Rehabilitation																			
6																					
7		1100 S Claiborne	3 days	Sat 9/21/24	Tue 9/24/24																
8		Rework Sewer Point Repair	1 day	Sat 9/21/24	Sat 9/21/24																
9		Post CCTV	1 day	Mon 9/23/24	Mon 9/23/24	8															
10																					
11		1700 Norman C Francis	3 days	Mon 9/30/24	Wed 10/2/24																
12		Rework Sewer Point Repair	2 days	Mon 9/30/24	Tue 10/1/24	8															
13		Post CCTV	1 day	Wed 10/2/24	Wed 10/2/24	12															
14																					
15		8800 Apricot	1 day	Mon 9/23/24	Mon 9/23/24																
16		8" Sewer Point Repair	1 day	Mon 9/23/24	Mon 9/23/24																
17																					
18		7900 Walmsley	2 days	Wed 10/2/24	Thu 10/3/24																
19		Rework Saddle Repair	2 days	Wed 10/2/24	Thu 10/3/24	12															
20																					
21		CIPP																			
22																					
23		7200 S Claiborne	1 day	Fri 9/27/24	Fri 9/27/24																
24		Post CCTV	1 day	Fri 9/27/24	Fri 9/27/24																
25																					
26		1100 S Claiborne	4 days	Mon 9/23/24	Thu 9/26/24																
27		Post CCTV	1 day	Mon 9/23/24	Mon 9/23/24																
28		CIPP	1 day	Wed 9/25/24	Wed 9/25/24																
29																					
30		3800 Octavia	4 days	Mon 9/23/24	Thu 9/26/24																
31		Post CCTV	1 day	Mon 9/23/24	Mon 9/23/24																
32		CIPP	1 day	Tue 9/24/24	Tue 9/24/24																
33																					
34		Roadway Restoration																			
35																					
36		300 Audubon	5 days	Mon 9/23/24	Fri 9/27/24																
37		Restoration	5 days	Mon 9/23/24	Fri 9/27/24																
38																					

Project: 30233 Two Week Look
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 29, '24													
								M	T	W	T	F	S	S	M	T	W	T	F		
39		400 Audubon	5 days	Mon 9/23/24	Fri 9/27/24																
40		Restoration	5 days	Mon 9/23/24	Fri 9/27/24																
41																					
42		2800 Eagle	5 days	Mon 9/23/24	Fri 9/27/24																
43		Remove Asphalt and Install Base Course	5 days	Mon 9/23/24	Fri 9/27/24																
44																					
45		2700 Eagle	5 days	Tue 9/24/24	Mon 9/30/24																
46		Remove Asphalt and Install Base Course	5 days	Tue 9/24/24	Mon 9/30/24	43															
47																					
48		1700 Norman C Francis	5 days	Mon 9/30/24	Fri 10/4/24																
49		S/W & D/Ws	5 days	Mon 9/30/24	Fri 10/4/24	40															

Project: 30233 Two Week Look Date: Fri 9/20/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			