

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Oct 6, '24												
								M	T	W	T	F	S	S	M	T	W	T	F	
1		<b>30233 Carrollton Basin No.4</b>																		
2																				
3		<b>Two Week Look Ahead</b>	10 days	Mon 9/30/24	Fri 10/11/24															
4																				
5		<b>Sewer Rehabilitation</b>																		
6																				
7		<b>7200 S Claiborne</b>	1 day	Mon 10/7/24	Mon 10/7/24															
8		Post CCTV	1 day	Mon 10/7/24	Mon 10/7/24															
9																				
10		<b>1100 S Claiborne</b>	1 day	Fri 10/4/24	Fri 10/4/24															
11		CIPP	1 day	Fri 10/4/24	Fri 10/4/24															
12																				
13		<b>3800 Octavia</b>	1 day	Mon 9/30/24	Mon 9/30/24															
14		Repair CIPP	1 day	Mon 9/30/24	Mon 9/30/24															
15		Post CIPP	1 day	Mon 9/30/24	Mon 9/30/24															
16																				
17		<b>Roadway Restoration</b>																		
18																				
19		<b>300 Audubon</b>	10 days	Mon 9/30/24	Fri 10/11/24															
20		Curb	2 days	Mon 9/30/24	Tue 10/1/24															
21		S/W & D/W	8 days	Wed 10/2/24	Fri 10/11/24	20														
22																				
23		<b>400 Audubon</b>	8 days	Mon 9/23/24	Wed 10/2/24															
24		S/W & D/W	8 days	Wed 10/2/24	Fri 10/11/24	20														
25																				
26		<b>2800 Eagle</b>	5 days	Mon 9/30/24	Fri 10/4/24															
27		Remove Asphalt and Install Base Course	2 days	Mon 9/30/24	Tue 10/1/24															
28		Mandrel & Post CCTV	1 day	Mon 9/30/24	Mon 9/30/24															
29		Asphalt	2 days	Thu 10/10/24	Fri 10/11/24															
30																				
31		<b>2700 Eagle</b>	8 days	Mon 9/30/24	Wed 10/9/24															
32		Mandrel & Post CCTV	1 day	Mon 9/30/24	Mon 9/30/24															
33		S/W & D/W	4 days	Tue 10/1/24	Fri 10/4/24	32														
34		Asphalt	1 day	Wed 10/9/24	Wed 10/9/24															
35																				

Project: 30233 Two Week Look  
Date: Fri 9/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			