

**Two-Week Look-Ahead Schedule**

**Contractor: Hard Rock Construction**  
**Project Name and Number: 30256 Carrollton Basin No. 15**  
**Submitted By: Gregory Plaisance**  
**Submission Date: 10/11/2024**  
**Time Period Covered: 10/14/2024-10/25/2024**

---

**Planned Work Activities**

| Date       | Block Number and Street Name | Work to be Performed             | Notes                 |
|------------|------------------------------|----------------------------------|-----------------------|
| 10/14/2024 | 2400 Dante                   | Sewer Full Line Replacement      | HRC                   |
| 10/14/2024 | 8200 Nelson                  | Roadway Restoration              | HRC                   |
| 10/14/2024 | 2400 Dante                   | Sewer House Connections          | HRC                   |
| 10/15/2024 | 8500 Apricot                 | Pour C&G and D/W                 | HRC                   |
| 10/17/2024 | 8100 Apple                   | Manhole Rehabilitation (035-025) | Premium Environmental |
| 10/17/2024 | 8300 Nelson                  | Manhole Rehabilitation (035-036) | Premium Environmental |
| 10/18/2024 | 8500 Apricot                 | Asphalt Wearing                  | HRC                   |
| 10/18/2024 | 8100 Belfast                 | Manhole Rehabilitation (035-056) | Premium Environmental |
| 10/18/2024 | 3000 Cambronne               | Manhole Rehabilitation (036-020) | Premium Environmental |
| 10/21/2024 | 8400 Forshey                 | Manhole Rehabilitation (037-043) | Premium Environmental |
| 10/21/2024 | 8300 Palm                    | Manhole Rehabilitation (037-062) | Premium Environmental |
| 10/21/2024 | 9400 Oleander                | Manhole Rehabilitation (037-063) | Premium Environmental |
| 10/22/2024 | 2600 Dublin                  | Asphalt Binder                   | HRC                   |
| 10/24/2024 | 8500 Nelson                  | Asphalt Binder                   | HRC                   |
|            |                              |                                  |                       |
|            |                              |                                  |                       |
|            |                              |                                  |                       |