

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 12/4/2024

Time Period Covered: 12/2/2024-12/13/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/2/2024	8500 Nelson	8" PCCP Patch	HRC
12/2/2024	8400 Nelson	8" PCCP	HRC
12/3/2024	8400 Nelson	Wreck and Backfill	HRC
12/4/2024-12/6/2024	8400 Nelson	Form 8" PCCP & S/W & D/W	HRC
12/4/2024	8500 Nelson	Manhole Lining	Premium Environmental
12/5/2024	2400 Dante	Water Test Closure	Xylem
12/9/2024	2600 Dublin	S/W & D/W	HRC
12/9/2024-12/10/2024	8300 Pritchard	Added Sewer PR	HRC
12/11/2024	8100 Nelson	Sewer PR	HRC
12/12/2024-TBD	2900 Joliet	Full Line Replacement	HRC