

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 22, '24											
							M	T	W	T	F	S	S	M	T	W	T	F
1		30256 Carrollton Basin No.15																
2																		
3		Two Week Look Ahead	10 days	Mon 9/16/24	Fri 9/27/24													
4																		
5		CCTV																
6																		
7		2900 Joliet	1 day	Fri 9/20/24	Fri 9/20/24													
8		Lateral Launch	1 day	Fri 9/20/24	Fri 9/20/24													
9																		
10		8300 Palmetto	2 days	Mon 9/23/24	Tue 9/24/24													
11		CCTV	1 day	Mon 9/23/24	Mon 9/23/24													
12		Lateral Launch	1 day	Mon 9/23/24	Mon 9/23/24													
13																		
14		300 Lowerline	1 day	Fri 9/27/24	Fri 9/27/24													
15		Lateral Launch	1 day	Fri 9/27/24	Fri 9/27/24													
16																		
17		500 Lowerline	1 day	Fri 9/27/24	Fri 9/27/24													
18		Lateral Launch	1 day	Fri 9/27/24	Fri 9/27/24													
19																		
20		CIPP																
21																		
22		8300 Oleander	1 day	Tue 9/17/24	Tue 9/17/24													
23		CIPP	1 day	Tue 9/17/24	Tue 9/17/24													
24																		
25		Roadway Restoration																
26																		
27		Pritchard and Cambronne	1 day	Thu 9/19/24	Thu 9/19/24													
28		Pour ADA	1 day	Thu 9/19/24	Thu 9/19/24													
29		3500 Dante	7 days	Mon 9/16/24	Tue 9/24/24													
30		Frame Curb and Gutter	1 day	Mon 9/16/24	Mon 9/16/24													
31		Frame S/W and D/W	1 day	Tue 9/17/24	Tue 9/17/24													
32		Pour C&G, S/W, and D/W	1 day	Wed 9/18/24	Wed 9/18/24													
33		8500 Apricot	1 day	Mon 9/16/24	Mon 9/16/24													
34		Frame Up Curb and Gutter	1 day	Mon 9/16/24	Mon 9/16/24													
35		Pour Curb and Gutter	1 day	Wed 9/18/24	Wed 9/18/24													
36		Asphalt Overlay	1 day	Thu 9/19/24	Thu 9/19/24													
37		3200 Dante	1 day	Mon 9/16/24	Mon 9/16/24													
38		Frame Up ADA and D/Ws	1 day	Mon 9/16/24	Mon 9/16/24													

Project: 30256 Two Week Look
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 22, '24													
							M	T	W	T	F	S	S	M	T	W	T	F		
39		Mill and Overlay	5 days	Mon 9/16/24	Fri 9/20/24		[Gantt bar from Mon 9/16/24 to Fri 9/20/24]													
40		Pour ADA and D/Ws	1 day	Wed 9/18/24	Wed 9/18/24		[Gantt bar on Wed 9/18/24]													
41		2600 Dublin	10 days	Mon 9/16/24	Fri 9/27/24		[Summary bar from Mon 9/16/24 to Fri 9/27/24]													
42		Remove and Install Base Course	7 days	Mon 9/16/24	Tue 9/24/24		[Gantt bar from Mon 9/16/24 to Tue 9/24/24]													
43		Frame Curb and Gutter	1 day	Wed 9/25/24	Wed 9/25/24	42	[Gantt bar on Wed 9/25/24]													
44		Pour Curb and Gutter	1 day	Thu 9/26/24	Thu 9/26/24	43	[Gantt bar on Thu 9/26/24]													
45		Asphalt	1 day	Fri 9/27/24	Fri 9/27/24	44	[Gantt bar on Fri 9/27/24]													
46																				
47		Sewer Rehabilitation																		
48																				
49		8400 Nelson	1 day	Mon 9/16/24	Mon 9/16/24		[Gantt bar on Mon 9/16/24]													
50		Mainline Repair	1 day	Mon 9/16/24	Mon 9/16/24		[Gantt bar on Mon 9/16/24]													
51		8300 Fig	1 day	Fri 9/27/24	Fri 9/27/24		[Gantt bar on Fri 9/27/24]													
52		Sewer Point Repair	1 day	Fri 9/27/24	Fri 9/27/24		[Gantt bar on Fri 9/27/24]													
53		2400 Dante	10 days	Mon 9/30/24	Fri 10/11/24		[Summary bar from Mon 9/30/24 to Fri 10/11/24]													
54		Full Line Replacement	6 days	Mon 9/30/24	Mon 10/7/24		[Gantt bar from Mon 9/30/24 to Mon 10/7/24]													
55		SHCs	4 days	Tue 10/8/24	Fri 10/11/24	54	[Gantt bar from Tue 10/8/24 to Fri 10/11/24]													
56		8300 Pritchard	2 days	Mon 10/14/24	Tue 10/15/24		[Summary bar from Mon 10/14/24 to Tue 10/15/24]													
57		Rework Sewer Point Repairs	2 days	Mon 10/14/24	Tue 10/15/24	55	[Gantt bar from Mon 10/14/24 to Tue 10/15/24]													

Project: 30256 Two Week Look
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			