



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Oct 6, '24													
							M	T	W	T	F	S	S	M	T	W	T	F		
39		Pour Curb and Gutter	1 day	Wed 10/2/24	Wed 10/2/24	38														
40		Asphalt	1 day	Thu 10/3/24	Thu 10/3/24	39														
41		<b>8500 Nelson</b>	<b>5 days</b>	<b>Wed 10/2/24</b>	<b>Tue 10/8/24</b>															
42		Removal and Base Course	8 days	Wed 10/2/24	Fri 10/11/24	38														
43																				
44																				
45		<b>Sewer Rehabilitation</b>																		
46																				
47		<b>8500 Apricot</b>	<b>1 day</b>	<b>Mon 9/30/24</b>	<b>Mon 9/30/24</b>															
48		Sinkhole Repair	1 day	Mon 9/30/24	Mon 9/30/24															
49		<b>2400 Dante</b>	<b>10 days</b>	<b>Thu 10/3/24</b>	<b>Wed 10/16/24</b>															
50		Full Line Replacement	6 days	Thu 10/3/24	Thu 10/10/24	53														
51		SHCs	4 days	Fri 10/11/24	Wed 10/16/24	50														
52		<b>8300 Pritchard</b>	<b>2 days</b>	<b>Tue 10/1/24</b>	<b>Wed 10/2/24</b>															
53		Rework Sewer Point Repairs	2 days	Tue 10/1/24	Wed 10/2/24	48														

Project: 30256 Two Week Look  
Date: Fri 9/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			