

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 11/8/2024

Time Period Covered: 11/11/2024-11/22/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/11/24	1000-1200 Broadway	Bypass Pump Set Up	United Rentals
11/11/24	7800 Belfast	S/Ws & D/Ws	HRC
11/12/24	2100 Fern	Post CCTV & Lateral Launch	ATAKAPA
11/13/24	2200 Fern	Lateral Launches	ATAKAPA
11/13/24	7100 Nelson	Post CCTV	ATAKAPA
11/14/24	7200 Nelson	Post CCTV & Lateral Launches	ATAKAPA
11/15/24	9100 Dixon	Post CCTV & Lateral Launch	ATAKAPA
11/18/24	1000 Broadway	Roadway Restoration	BEF
11/18/24	1200/1100 Broadway	CIPP	Mitchell
11/18/24	600 Broadway	21" Sewer PR	HRC
11/18/24	3800 Hamilton	Post CCTV & Lateral Launch	ATAKAPA
11/19/24	7300 Collapissa	Post CCTV & Lateral Launch	ATAKAPA
11/20/24	3400 Clara	Post CCTV & Lateral Launches	ATAKAPA
11/21/24	3700 Clara	Post CCTV & Lateral Launch	ATAKAPA