

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 11/15/2024**

**Time Period Covered: 11/18/2024-11/29/2024**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/18/2024	1100 Broadway	24" CIPP	Mitchell
11/18/2024	1000 Broadway	Roadway Restoration	BEF
11/18/2024	600 Broadway	21" Sewer Point Repair	HRC
11/19/2024	3400 Clara (116-068/116-067)	Post CCTV & Lateral Launch	ATAKAPA
11/20/2024	3900 Hollygrove	SPR	EFT
11/20/2024	1200 Broadway	24" CIPP	Mitchell
11/20/2024	3700 Clara (116-071/116-068)	Post CCTV & Lateral Launch	ATAKAPA
11/21/2024	3700 Clara (107-055/116-064)	Post CCTV	ATAKAPA
11/21/2024	3700 Clara (107-057/116-071)	Post CCTV	ATAKAPA
11/22/2024	2100 Fern	Post CCTV & (1) Lateral Launch	ATAKAPA
11/22/2024	2200 Fern	Lateral Launch (4)	ATAKAPA
11/25/2024	1200-1000 Broadway	Forming 8" PCCP	BEF
11/25/2024	700 Broadway	21" Sewer Main Replacement	HRC
11/27/2024	3900 Hollygrove	Post CCTV	ATAKAPA