

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors								Sep 22, '24						
							M	T	W	T	F	S	S	M	T	W	T	F		
1	?	30259 Carrollton Basin No. 18																		
2	?																			
3	?	Two Week Look Ahead	10 days	Mon 9/16/24	Fri 9/27/24															
4	?																			
5	?	Sewer Rehabilitation																		
6	?																			
7	?	1200 Broadway	1 day	Fri 9/20/24	Fri 9/20/24															
8	?	Post CCTV	1 day	Fri 9/20/24	Fri 9/20/24															
9	?																			
10	?	1100 Broadway	2 days	Thu 9/19/24	Fri 9/20/24															
11	?	Mainline and Service Point Repair	2 days	Thu 9/19/24	Fri 9/20/24															
12	?	Post CCTV	1 day	Fri 9/20/24	Fri 9/20/24															
13	?																			
14	?	1000 Broadway	7 days	Mon 9/23/24	Tue 10/1/24															
15	?	Mainline Repair	3 days	Mon 9/23/24	Wed 9/25/24	11														
16	?	Saddle Repairs	2 days	Thu 9/26/24	Fri 9/27/24	15														
17	?	SHCs	2 days	Mon 9/30/24	Tue 10/1/24	16														
18	?																			
19	?	3900 Hollygrove	2 days	Fri 9/13/24	Mon 9/16/24															
20	?	Mainline Repairs	2 days	Fri 9/13/24	Mon 9/16/24															
21	?																			
22	?	3400 Clara	8 days	Tue 9/17/24	Thu 9/26/24															
23	?	Mainline Repairs	8 days	Tue 9/17/24	Thu 9/26/24	20														
24	?																			
25	?	Roadway Restoration																		
26	?																			
27	?	2000 Fern	8 days	Thu 9/12/24	Mon 9/23/24															
28	?	Remove Asphalt	4 days	Thu 9/12/24	Tue 9/17/24															
29	?	Install Base Course	4 days	Mon 9/16/24	Thu 9/19/24															
30	?	Asphalt	2 days	Fri 9/20/24	Mon 9/23/24	29														
31	?																			
32	?	CCTV																		
33	?																			
34	?	3900 Mistletoe	1 day	Mon 9/16/24	Mon 9/16/24															
35	?	Post CCTV	1 day	Mon 9/16/24	Mon 9/16/24															
36	?	2600 S Derbigny	1 day	Tue 9/17/24	Tue 9/17/24															
37	?	Post CCTV	1 day	Tue 9/17/24	Tue 9/17/24	35														

Project: 30259 Two week Look Date: Fri 9/13/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 22, '24																
							M	T	W	T	F	S	S	M	T	W	T	F					
38	🚀	Lateral Launch	1 day	Tue 9/17/24	Tue 9/17/24	35																	
39	🚀	3800 Leonidas	1 day	Wed 9/18/24	Wed 9/18/24																		
40	🚀	Post CCTV	1 day	Wed 9/18/24	Wed 9/18/24	37																	
41	🚀	Lateral Launch	1 day	Wed 9/18/24	Wed 9/18/24	37																	
42	🚀	3800 Hamilton	1 day	Thu 9/19/24	Thu 9/19/24																		
43	🚀	Post CCTV	1 day	Thu 9/19/24	Thu 9/19/24	40																	
44	🚀	Lateral Launch	1 day	Thu 9/19/24	Thu 9/19/24	40																	
45	🚀	9100 Dixon	1 day	Fri 9/20/24	Fri 9/20/24																		
46	🚀	Post CCTV	1 day	Fri 9/20/24	Fri 9/20/24	43																	
47	🚀	Lateral Launch	1 day	Fri 9/20/24	Fri 9/20/24	43																	
48	🚀	9000 Peach	1 day	Mon 9/23/24	Mon 9/23/24																		
49	🚀	Pre CCTV	1 day	Mon 9/23/24	Mon 9/23/24	47																	
50	🚀	Lateral Launch	1 day	Mon 9/23/24	Mon 9/23/24	47																	
51	🚀	9100 Peach	1 day	Tue 9/24/24	Tue 9/24/24																		
52	🚀	Lateral Launch	1 day	Tue 9/24/24	Tue 9/24/24	50																	
53	🚀	7300 Colapissa	1 day	Tue 9/24/24	Tue 9/24/24																		
54	🚀	Launch Lateral @ 74.1'	1 day	Tue 9/24/24	Tue 9/24/24	50																	
55	🚀	3900 Hollygrove	1 day	Wed 9/25/24	Wed 9/25/24																		
56	🚀	Post CCTV	1 day	Wed 9/25/24	Wed 9/25/24	54																	
57	🚀	Launch Lateral @ 16.5'	1 day	Wed 9/25/24	Wed 9/25/24	54																	
58	🚀	2100 Fern	1 day?	Thu 9/26/24	Thu 9/26/24																		
59	🚀	Lateral Launch	1 day?	Thu 9/26/24	Thu 9/26/24	56																	
60	🚀	2200 Fern	1 day?	Fri 9/27/24	Fri 9/27/24																		
61	🚀	Lateral Launch	1 day?	Fri 9/27/24	Fri 9/27/24	59																	

Project: 30259 Two week Look
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			