

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 29, '24											
							M	T	W	T	F	S	S	M	T	W	T	F
1	?	30259 Carrollton Basin No. 18																
2	?																	
3	?	Two Week Look Ahead	10 days	Mon 9/23/24	Fri 10/4/24		[Teal bar spanning from Mon 9/23/24 to Fri 10/4/24]											
4	?																	
5	?	Sewer Rehabilitation																
6	?																	
7	?	1200 Broadway	1 day	Wed 9/25/24	Wed 9/25/24													
8	?	Post CCTV	1 day	Wed 9/25/24	Wed 9/25/24													
9	?																	
10	?	1100 Broadway	4 days	Mon 9/23/24	Thu 9/26/24													
11	?	Mainline and Service Point Repair	2 days	Mon 9/23/24	Tue 9/24/24													
12	?	Post CCTV	1 day	Thu 9/26/24	Thu 9/26/24													
13	?																	
14	?	1000 Broadway	9 days	Wed 9/25/24	Mon 10/7/24													
15	?	Mainline Repair	3 days	Wed 9/25/24	Fri 9/27/24	11												
16	?	Saddle Repairs	2 days	Mon 9/30/24	Tue 10/1/24	15												
17	?	SHCs	2 days	Wed 10/2/24	Thu 10/3/24	16												
18	?	Post CCTV	1 day	Fri 10/4/24	Fri 10/4/24													
19	?																	
20	?	3700 Clara	4 days	Mon 9/23/24	Thu 9/26/24													
21	?	Mainline Repairs	4 days	Mon 9/23/24	Thu 9/26/24													
22	?																	
23	?	3400 Clara	6 days	Mon 9/23/24	Mon 9/30/24													
24	?	Mainline Repairs	6 days	Mon 9/23/24	Mon 9/30/24													
25	?																	
26	?	Roadway Restoration																
27	?																	
28	?	2000 Fern	9 days	Mon 9/23/24	Thu 10/3/24													
29	?	Frame Curb and Gutter	2 days	Mon 9/23/24	Tue 9/24/24													
30	?	Pour Curb and Gutter	1 day	Wed 9/25/24	Wed 9/25/24													
31	?	Asphalt	2 days	Wed 10/2/24	Thu 10/3/24													
32	?																	
33	?	CCTV																
34	?																	
35	?	3900 Mistletoe	1 day	Mon 9/23/24	Mon 9/23/24													
36	?	Post CCTV	1 day	Mon 9/23/24	Mon 9/23/24													
37	?	2600 S Derbigny	1 day	Tue 9/24/24	Tue 9/24/24													

Project: 30259 Two week Look
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 29, '24																			
							M	T	W	T	F	S	S	M	T	W	T	F								
38	🚀	Post CCTV	1 day	Tue 9/24/24	Tue 9/24/24	36																				
39	🚀	Lateral Launch	1 day	Tue 9/24/24	Tue 9/24/24	36																				
40	🚀	3800 Leonidas	1 day	Wed 9/25/24	Wed 9/25/24																					
41	🚀	Post CCTV	1 day	Wed 9/25/24	Wed 9/25/24	38																				
42	🚀	Lateral Launch	1 day	Wed 9/25/24	Wed 9/25/24	38																				
43	🚀	3800 Hamilton	1 day	Thu 9/26/24	Thu 9/26/24																					
44	🚀	Post CCTV	1 day	Thu 9/26/24	Thu 9/26/24	41																				
45	🚀	Lateral Launch	1 day	Thu 9/26/24	Thu 9/26/24	41																				
46	🚀	9100 Dixon	1 day	Fri 9/27/24	Fri 9/27/24																					
47	🚀	Post CCTV	1 day	Fri 9/27/24	Fri 9/27/24	44																				
48	🚀	Lateral Launch	1 day	Fri 9/27/24	Fri 9/27/24	44																				
49	🚀	9000 Peach	1 day	Mon 9/30/24	Mon 9/30/24																					
50	🚀	Pre CCTV	1 day	Mon 9/30/24	Mon 9/30/24	48																				
51	🚀	Lateral Launch	1 day	Mon 9/30/24	Mon 9/30/24	48																				
52	🚀	9100 Peach	1 day	Tue 10/1/24	Tue 10/1/24																					
53	🚀	Lateral Launch	1 day	Tue 10/1/24	Tue 10/1/24	51																				
54	🚀	7300 Colapissa	1 day	Tue 10/1/24	Tue 10/1/24																					
55	🚀	Launch Lateral @ 74.1'	1 day	Tue 10/1/24	Tue 10/1/24	51																				
56	🚀	3900 Hollygrove	1 day	Wed 10/2/24	Wed 10/2/24																					
57	🚀	Post CCTV	1 day	Wed 10/2/24	Wed 10/2/24	55																				
58	🚀	Launch Lateral @ 16.5'	1 day	Wed 10/2/24	Wed 10/2/24	55																				
59	🚀	2100 Fern	1 day?	Thu 10/3/24	Thu 10/3/24																					
60	🚀	Lateral Launch	1 day?	Thu 10/3/24	Thu 10/3/24	57																				
61	🚀	2200 Fern	1 day?	Fri 10/4/24	Fri 10/4/24																					
62	🚀	Lateral Launch	1 day?	Fri 10/4/24	Fri 10/4/24	60																				

Project: 30259 Two week Look
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			