

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 11/8/2024

Time Period Covered: 11/11/2024-11/22/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/11/24	1900 Eagle	8" Sewer Main	HRC
11/11/24	1800 Eagle	Sewer PRs	EFT
11/11/24	1700 Eagle	SMHs	HRC
11/11/24	1700 Eagle	Drain PRs	HRC
11/12/24	1900 Eagle	SHCs	HRC
11/13/24	SWB	Cart Delivery	SWB
11/14/24	1800 Eagle	Combination CB	HRC
11/18/24	1900 Eagle	Drain PR & CB Slab Installation	HRC
11/18/24	1800 Eagle	6" Sewer Main	EFT
11/18/24	1800 Eagle	Lateral Launch	ATAKAPA
11/20/24	1600 Eagle	Excavation of Bore Pits	HRC