Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction Project Name and Number: 30260 Carrollton Basin No. 19 Submitted By: Gregory Plaisance Submission Date: 11/1/2024 Time Period Covered: 11/4/2024-11/15/2024

Planned Work Activities

I faimed work Activities			
Date	Block Number and Street Name	Work to be Performed	Notes
11/4/2024	Green St & Eagle St	Excavate & Shore Bore Pits	HRC
11/4/2024	1900 Eagle St	8" Sewer Main	HRC
11/6/2024	1700 Eagle St	Boring & Casing Installation	David Loque Boring & HRC
11/7/2024	Green St & Eagle St	Boring & Casing Installation	David Loque Boring & HRC
11/8/2024	1700 Eagle St	8" Sewer Main through Casing	HRC
11/8/2024	Green St & Eagle St	8" Sewer Main through Casing	HRC
11/11/2024	1900 Eagle St	SHCs	HRC
11/11/2024	1800 Eagle St	Sewer PRs	HRC
11/11/2024	1700 Eagle St	SMHs	HRC
11/13/2024	Green St & Eagle St	SMHs	HRC
11/15/2024	1800 Eagle St	Combination Box	HRC
11/15/2024	1800 Eagle St	Lateral Launch	ATAKAPA