



The Sewerage & Water Board OF NEW ORLEANS

625 ST. JOSEPH STREET
NEW ORLEANS, LA 70165
504.529.2837 OR 52.WATER
www.swbno.org

January 28, 2021

Associate Director, Water Enforcement Branch (6EN-W)
Compliance Assurance and Enforcement Division
U.S. Environmental Protection Agency, Region VI
1445 Ross Avenue
Dallas, Texas 75202-2733

VIA CERTIFIED MAIL

Chief, Environmental Enforcement Section
Environmental and Natural Resources Division
U.S. Department of Justice
601 D Street N.W.
Washington, DC 20579
Reference DOJ Case No. 90-5-1-1-4032

VIA CERTIFIED MAIL

Re: Sewerage and Water Board of New Orleans
Third Modified Consent Decree – Civil Action No. 93-3212
Paragraph 56: Quarterly Report – Period Ending: December 31, 2020

Gentlemen:

Pursuant to Paragraph 56 of the Third Modified Consent Decree, the Sewerage and Water Board of New Orleans hereby submits the Quarterly Report for the period ending December 31, 2020.

This report contains a summary of compliance with and activities related to:

56a

- **Implementation of RMAPs**
- **Progress of ESSA Repairs**

56b

- **Retained Cross Connections**

56c

- **O&M Plan for the Fluidized Bed Incinerator**

56d

- **Private Property Sewer Events**

59

- **Board and City Coordination**

100

- **Green Infrastructure**


102

- **EPA/LDEQ Coordination**

These activities are described in Sections VIII, XI, XV, XIX, and XXVII of the Third Modified Consent Decree. For ready reference, the Executive Summary contains a synopsis of the Quarterly Report, including the Third Modified Consent Decree accomplishments that occurred during the quarter. Detailed activities described according to Third Modified Consent Decree section are summarized in Sections I through Section VIII of the report. The appendices contain additional information and backup material for each section. Appendix F contains a listing of all accomplishments reached under the Consent Decree and all subsequent modifications.

I certify that the information contained in or accompanying this document is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate, and complete.

Sincerely,



Ghassan Korban
Executive Director
Sewerage & Water Board of New Orleans

cc: David Long, USEPA
Benjamin F. Wilson/Parker Moore, Beveridge & Diamond, P.C.
Yolanda Grinstead, Special Counsel, S&WB
Rosalind Cook, League of Woman Voters of New Orleans
Marylee Orr, Executive Director, Louisiana Environmental Action Network
Kristi Trail, Executive Director, Lake Pontchartrain Basin Foundation
Jennifer O. Coulson, Executive Director, Orleans Audubon Society
Mike W. Tiff, Esq., Attorney, Orleans Audubon Society
Lisa W. Jordan, Supervising Attorney, Tulane Environmental Law Clinic
Susan N. Nolan, Stantec Consulting Services Inc.

Table of Contents

	<u>Page Number</u>
Executive Summary	S-1
Section I – Comprehensive Collection System Remedial Program (Consent Decree Section XV)	I-1
Section II – Cross Connections (Consent Decree Section XI)	II-1
Section III – Progress of ESSA Repairs (Consent Decree Section XV)	III-1
Section IV – Private Property Sewer Events (Consent Decree Section XIX)	IV-1
Section V – Fluidized Bed Incinerator (Consent Decree Section VIII)	V-1
Section VI – EPA/LDEQ Coordination (Consent Decree Section XXVII)	VI-1
Section VII – Green Infrastructure (Consent Decree Section XXVII)	VII-1
Section VIII – SWBNO/City of New Orleans Coordination (Consent Decree Section XIX)	VIII-1
 <u>APPENDICES</u>	
Appendix A – Comprehensive Collection System Remedial Program	A-1
Appendix B – Cross Connections	B-1
Appendix C – Progress of ESSA Repairs	C-1
Appendix D – Fluidized Bed Incinerator	D-1
Appendix E – Green Infrastructure	E-1
Appendix F – Consent Decree Accomplishments	F-1

Executive Summary

COMPREHENSIVE COLLECTION SYSTEM REMEDIAL MEASURES

Paragraph 36. As described in the Whereas Clauses in the Third Modified Consent Decree, the Board has met the requirements regarding the reporting schedule for the Collection System Evaluation Studies and Remedial Measures Action Plans in all nine basins.

Planning Activities

- The Board has met the requirements for Collection System Evaluation Studies in all nine basins, as indicated in Section XV, Paragraph 36, of the Third MCD.

Design Activities

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the fourth quarter of 2020.

Construction Activities

Paragraph 40. The End Construction milestone for the **Mid-City Basin** is July 31, 2023.

Bid Phase

- DPW RR003 Bayou St John, Fairgrounds, Seventh Ward Group A: advertised for bid on 10/16/2020 and bid were received on 12/01/2020.
- DPW RR125 Mid City Group B: advertised for bid on 10/28/2020 and bid were received on 12/08/2020.

Construction Phase

- DPW RR004 Bayou St John, Fairgrounds, Seventh Ward Group B: construction Notice to Proceed was issued 10/30/2020.
- DPW RR183 Treme-Lafitte Group B: construction Notice to Proceed was issued 10/21/2020.
- DPW RR025 City Park Group A: construction continued.
- DPW550 Hagan Lafitte Project: construction continued.
- DPW RR124 Mid City Group A: construction continued.
- DPW RR182 Treme Lafitte Group A: construction continued.

Executive Summary

Paragraph 40. The End Construction milestone for the **Carrollton Basin** is October 31, 2025.

Construction Phase

- DPW RR010 Broadmoor Group A: construction Notice to Proceed issued 11/23/2020
- DPW RR008 Black Pearl Group B: construction Notice to Proceed issued 11/04/2020
- DPW RR021 Central City Group A: construction Notice to Proceed issued 10/19/2020
- DPW RR118 Marlyville, Fontainebleau Group C: construction Notice to Proceed issued 11/09/2020
- DPW RR0067 Hollygrove, Leonidas Group A: construction continued
- DPW RR001 Audubon Group A: construction continued
- DPW RR009 Black Pearl Group A: construction continued

Paragraph 40. The End Construction milestone for the **South Shore Basin** is October 31, 2021.

On 10/08/2020 the South Shore Basin achieved 50% basin completion milestone.

Construction Phase

- DPW RR100 Little Woods Group A: construction continued.
- DPW RR133 Pines Village Group A: construction continued.
- Contract No. 30213 South Shore Sewer Rehabilitation No. 1 construction continued, and 25% milestone was achieved 12/04/2020
- Contract No. 30214 South Shore Sewer Rehabilitation No. 2 construction continued, and 25% milestone was achieved 10/08/2020 and 50% milestone was achieved 10/27/2020
- Contract No. 30222 South Shore Sewer Rehabilitation No. 3 construction continued, and the 50% milestone was achieved on 11/12/2020
- Contract No. 30223 South Shore Sewer Rehabilitation No.4 construction continued, and the 50% milestone was achieved on 11/12/2020
- Contract No. 30224 South Shore Sewer Rehabilitation No. 5 construction continued, and 25% milestone was achieved 11/13/2020 and 50% milestone was achieved 12/11/2020

Executive Summary

CROSS CONNECTIONS

<u>Total Retained Cross Connections</u>	<u>89</u>
• Retained Cross Connections inspected and secure	86
• Retained Cross Connections not secured or inspected	0
• Retained Cross Connection Permanently Sealed and Eliminated Prior quarter	3
<u>Cross Connections Discovered</u>	<u>0</u>
• Cross Connections discovered	0
• Cross Connections sealed	0
<u>Cross Connections Opened</u>	<u>0</u>

Executive Summary

PROGRESS OF ESSA REPAIRS

Inspection Work Accomplished

- From 2010 through the fourth quarter of 2020, the Board has identified nine thousand five hundred forty-six (9,546) ESSA defects as follows:

	Opened	Closed
Lakeview Basin	1,367	1,367
CBD	0	0
Gentilly Basin	1,576	1,576
Uptown Basin	1,632	1,632
Mid-City Basin	671	12
Ninth Ward Basin	1,403	1,403
Carrollton Basin	768	116
New Orleans East Basin	977	977
South Shore Basin	1,152	240
Total	9,546	7,323

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

Construction Work Accomplished

- From 2010 through the fourth quarter of 2020, the Board has completed repairs for 7,323 identified defects.

A complete list of the identified defects, including the status of repairs, can be found at Appendix C.

Executive Summary

PRIVATE PROPERTY SEWER EVENTS

Work Accomplished

- During the fourth quarter of 2020, the Board completed the following tasks relating to sewer overflow events on private property:

Number of letters issued advising property owner of sewer overflow on private property (requires owner to contact plumbing within 30 days of letter)	1
Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter)	0
Number of accounts where work order was sent for water disconnection	0

Executive Summary

OPERATION AND MAINTENANCE OF THE FLUIDIZED BED INCINERATOR

Work Accomplished

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:
 1. Periodic Inspection of Monitoring Devices
 2. Periodic Calibration of Monitoring Devices
 3. Inspection of the Wet Scrubber
 4. Verification of Operation in Accordance with the Approved O&M Plan
 5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1-5. This report is prepared by Veolia Water Company.

Executive Summary

EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

Work Accomplished

- On October 22, 2020, Scott Finney, Grace Vogel, Taylor Edwards, Natalie Leon, and Bryant Dixon represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee meeting, held virtually. Other attendees represented the City of New Orleans - Department of Public Works, DOTD, New Orleans Levee District, and the Port of New Orleans. The 2020 -2025 Orleans Parish MS4 Permit was discussed along with a TMDL update provided by Scott Finney. Co-permittees then provided updates on behalf of their organization, followed by open discussion.
- On November 17, 2020 Scott Finney, Bryant Dixon, Grace Vogel, Tina Lapene, and Lindsay Kirsch represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee meeting, held virtually. Other attendees represented the City of New Orleans - Department of Public Works, DOTD, New Orleans Levee District, the Port of New Orleans, and Louisiana Department of Environmental Quality (LDEQ). During the meeting, Scott Finney went through the roles and responsibilities of each co-permittee and addressed major changes in the 2020 – 2025 Orleans Parish MS4 Permit not previously discussed. LDEQ staff then answered any follow-up co-permittee questions pertaining to the permit. Afterwards, co-permittees provided updates and the meeting ended with open discussion.
- On December 9, 2020 Bryant Dixon, Grace Vogel, Taylor Edwards, Natalie Leon, Tina Lapene, Lindsay Kirsch, and Corwin Washington represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee meeting, held virtually. Other attendees represented the DOTD, City of New Orleans - Department of Public Works, New Orleans Levee District, and the Port of New Orleans. During the meeting Bryant Dixon discussed the expectations for the upcoming 2020 Annual Report, 2021 EPA Region 6 Stormwater Conference, and required SWMP updates and submission deadlines for each co-permittee. The meeting ended with updates from co-permittees and open discussion.

Executive Summary

GREEN INFRASTRUCTURE

- As required, the Sewerage & Water Board of New Orleans (the Board/SWBNO) submitted its Green Infrastructure (GI) Plan on April 24, 2014 to the EPA.
- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.
- In the Fourth Quarter of 2020, work has continued on green infrastructure projects. SWBNO participated in community outreach and provided updates on ongoing and past projects.
- Environmental Affairs staff continued to assess seven GI projects to determine their existing condition, functionality, and future maintenance needs.
- The Board has continued providing educational outreach to the community and schools about green infrastructure through contracts with grantees as well as through in-house staff outreach
- A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about green infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote green infrastructure projects whether they are publicly or privately funded.
- In the Fourth Quarter of 2020, maintenance continued for the Aurora Rain Gardens, Hollygrove Greenline, and the SWBNO St. Joseph Street Administration Building Green Roof projects.
- Hollygrove Greenline Rehab and Restoration RFP was advertised on November 5, 2020.
- Hollygrove Greenline Rehab and Restoration RFP Public Pre-submittal Meeting was held on November 12, 2020.
- One proposal was submitted and received on December 11, 2020 for the Hollygrove Greenline Rehab and Restoration RFP.
- Temporary in-house maintenance continued at the Hollygrove Greenline GI site after the project partner, the Carrollton-Hollygrove Community Development Corporation dissolved. SWBNO grounds maintenance teams have continued periodic mowing of the site until a more long-term contract is secured via the current RFP process.

Executive Summary

- EAD staff met with the current Broadmoor Improvement Association (BIA) Executive Director to discuss ongoing and continued maintenance responsibilities for the Water Effectiveness in Broadmoor GI project on November 26, 2020.
- As of December 1, 2020, BIA has assumed all maintenance responsibilities for the Water Effectiveness in Broadmoor GI project per the CEA and concession agreement.
- Sankofa CDC and the City of New Orleans are in the process of drafting a CEA that will allow Sankofa CDC to move forward with the expansion and completion of Phase 1 of the Sankofa Wetland Trail Park.
- Per the City of New Orleans, Sankofa CDC is only allowed to perform general maintenance to the property to protect it from invasive plant species until the CEA is completed and design plans have been approved by all necessary entities.
- The St. Joseph Green Roof fall replanting was initiated and completed the first week of December.
- Paul Habans Charter School GI project excavation work and drainage installation was completed on December 17, 2020.
- EAD staff meet with contractor at the Paul Habans Charter School on December 17, 2020 and discussed the installation of the water monitoring equipment and construction progress.
- A finalized CEA for the Bayou St. John GI project was sent to the City to be routed with a corresponding ordinance on December 29, 2020. That ordinance is set to be introduced at the January 2021 council meeting.
- EAD staff is currently working with SWBNO's Legal Department and Deltares to finalize the NORCT contract.
- A table detailing green infrastructure projects and their statuses can be found in Appendix E.

Executive Summary

SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

Work Accomplished

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately \$2.4 Billion. This will allow for additional infrastructure projects that will be coordinated through the combined efforts of DPW and the Board.
- The CNO and SWBNO jointly developed an aggressive schedule for the expenditure of the \$2.4 Billion to FEMA for their review and approval on March 30, 2016. This schedule has already been implemented and includes the ongoing design of approximately 240 infrastructure projects, of which 30 projects are in the construction phase. This will allow for a continued increase in construction activities in 2021 as we ramp up our efforts to perform repairs on assets damaged as a result of Hurricane Katrina.
- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.
- For details regarding specific coordination activities between the Sewerage and Water Board of New Orleans and the City of New Orleans during this reporting period, please see Section 1.

Executive Summary

THIRD MODIFIED CONSENT DECREE ACCOMPLISHMENTS

During the fourth quarter of 2020, the following actions occurred under the Third Modified Consent Decree:

Work Accomplished

- Paragraph 41a
50% Completion of Basin – Southshore Basin
District: E
Scheduled Date: 03/02/21
Actual Date: 10/08/20
- Paragraph 41a
25% Completion of Basin – Southshore Contract 30224
District: E
Scheduled Date: 01/13/21
Actual Date: 11/13/20
- Paragraph 41a
50% Completion of Basin – Southshore Contract 30223
District: E
Scheduled Date: 01/13/21
Actual Date: 11/13/20
- Paragraph 41a
50% Completion of Basin – Southshore Contract 30222
District: E
Scheduled Date: 04/13/21
Actual Date: 11/12/20
- Paragraph 41a
25% Completion of Basin – Southshore Contract 30214
District: E
Scheduled Date: 12/14/20
Actual Date: 10/09/20
- Paragraph 41a
50% Completion of Basin – Southshore Contract 30214
District: E
Scheduled Date: 02/12/21
Actual Date: 10/27/20

Executive Summary

- Paragraph 41a
25% Completion of Basin – Southshore Contract 30213
District: E
Scheduled Date: 12/29/20
Actual Date: 12/04/20
- Paragraph 56
Quarterly Report Submission (3rd Quarter)
District: Citywide
Scheduled Date: 11/01/20
Actual Date: 10/29/20
- Paragraph 58
Notice of 50% Completion of Basin – Southshore Basin
District: E
Scheduled Date: 10/29/20
Actual Date: 11/23/20
- Paragraph 58
Notice of Estimated 75% Completion – Southshore Basin
District: E
Scheduled Date: 02/05/21
Actual Date: 12/14/20
- Paragraph 58
Notice of 25% Completion of Basin – Southshore Contract 30224
District: E
Scheduled Date: 12/04/20
Actual Date: 12/11/20
- Paragraph 58
Notice of 50% Completion of Basin – Southshore Contract 30223
District: E
Scheduled Date: 12/04/20
Actual Date: 12/11/20
- Paragraph 58
Notice of 25% Completion of Basin – Southshore Contract 30222
District: E
Scheduled Date: 10/19/20
Actual Date: 10/27/20

Executive Summary

- Paragraph 58
Notice of 50% Completion of Basin – Southshore Contract 30222
District: E
Scheduled Date: 12/03/20
Actual Date: 12/11/20
- Paragraph 58
Notice of 25% Completion of Basin – Southshore Contract 30214
District: E
Scheduled Date: 10/30/20
Actual Date: 11/10/20
- Paragraph 58
Notice of 50% Completion of Basin – Southshore Contract 30214
District: E
Scheduled Date: 11/17/20
Actual Date: 12/14/20
- Paragraph 58
Notice of 25% Completion of Basin – Southshore Contract 30213
District: E
Scheduled Date: 12/25/20
Actual Date: 12/11/20

Section I

Collection System Remedial Program

**THIRD MODIFIED CONSENT DECREE SECTION XV,
PARAGRAPHS 36-46
CLEAN WATER ACT REMEDIAL MEASURES:
COMPREHENSIVE COLLECTION SYSTEM REMEDIAL PROGRAM**

Paragraph 36. This is an introduction to the requirements of Section XV. Any actions required are detailed in later paragraphs of this Section.

Paragraphs 39, 40, 41 and 41A. These paragraphs describe the schedule for implementation of the RMAPs. These paragraphs describe the requirements to submit interim milestone dates for construction contracts in each basin, and to submit estimated quarterly basin milestones. **Table 1-1** summarizes these requirements and the progress to date. Each basin has multiple construction contracts associated with implementation of its RMAP. The Actual Begin Construction Date shown in **Table 1-1** is the date that the first construction contract began. The Actual End Construction Date is the date that all RMAP construction in the basin is completed and progress to date. The individual contracts within each basin are summarized in **Appendix A**, which also includes interim construction contract milestone dates.

**Table 1-1
RMAP IMPLEMENTATION SCHEDULE**

Basin/ Phase	Milestone to Begin Construction	Milestone to Resume Construction	Actual Begin/Resume Construction Date	Milestone to End Construction	Actual End Construction Date
Lakeview	12/15/1998	N/A	10/19/1998	12/14/2001	11/21/2001
Central Business District/FQ	1/1/2001	N/A	10/30/2000	11/01/2006	10/23/2006
Gentilly	1/1/2002	N/A	7/23/2001	12/31/2004	12/6/2004
Uptown	1/1/2003	N/A	12/30/2002	11/01/2006	10/23/2006
Mid-City	N/A	11/15/2008	8/18/2008	7/31/2023	
Ninth Ward	N/A	11/15/2008	8/21/2008	3/31/2018	1/25/2018
Carrollton	N/A	11/15/2008	9/29/2008	10/31/2025	
New Orleans East	4/1/2009	N/A	2/23/2009	10/31/2019	9/06/2019
South Shore	4/1/2010	N/A	12/21/2009	10/31/2021	

Section I

Collection System Remedial Program

The following **Table 1-2** reflects the Interim Milestones established per Paragraph 41A of the Fourth Modified Consent Decree for the Ninth Ward, New Orleans East, Carrollton, South Shore and Mid City basins.

Table 1-2
INTERIM MILESTONES*

Basin/ Phase	25% Basin Completion Milestone	Actual 25% Basin Completion Milestone	50% Basin Completion Milestone	Actual 50% Basin Completion Milestone	75% Basin Completion Milestone	Actual 75% Basin Completion Milestone
Ninth Ward	11/11/2016	03/16/15	07/08/16	09/24/15	11/21/2016	3/29/2016
New Orleans East	10/17/2017	4/21/2017	6/30/2019	8/18/2017	04/30/2019	10/27/2017
South Shore	05/23/2020	5/11/2020	3/2/2021	10/09/20	07/01/2021	
Mid-City	03/21/2021		TBD		TBD	
Carrollton	08/17/2021		TBD		TBD	

* Basin interim milestones will be identified in compliance with the requirements set forth in Paragraph 41A of the Fourth Modified Consent Decree.

Work Accomplished

Lakeview Basin

- All work in the Lakeview Basin as described in and included in the Lakeview Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Central Business District/French Quarter Basin (CBD/FQ)

- All work in the CBD/FQ Basin as described in and included in the CBD/FQ Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Gentilly Basin

- All work in the Gentilly Basin as described in and included in the Gentilly Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Uptown Basin

- All work in the Uptown Basin as described in and included in the Uptown Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Section I

Collection System Remedial Program

Ninth Ward Basin

- All work in the Ninth Ward Basin as described in and included in the Ninth Ward Basin Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

New Orleans East Basin

- All work in the New Orleans East Basin as described in and included in the New Orleans East Basin Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Mid-City Basin

Paragraph 40. The End Construction milestone for **Mid-City Basin** is July 31, 2023.

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the fourth quarter of 2020.

Bid Phase

- DPW RR003 Bayou St John, Fairgrounds, Seventh Ward Group A advertised for bids on 10/16/2020, and bids were received on 12/01/2020.
- DPW RR125 Mid City Group B advertised for bids on 10/28/2020, and bid were received on 12/08/2020.

Construction Phase

- DPW RR004 Bayou St John, Fairgrounds, Seventh Ward Group B construction Notice to Proceed was issued on 10/30/2020
- DPW RR183 Treme-Lafitte Group B construction Notice to Proceed was issued on 10/21/20
- DPW RR025 City Park Group A construction continued
- DPW550 Hagan Lafitte Project construction continued.
- DPW RR124 Mid City Group A construction continued
- DPW RR182 Treme Lafitte Group A construction continued
- See **Appendix A** for details on the S&WB sewer rehabilitation contracts.

Carrollton Basin

Paragraph 40. The End Construction milestone for the **Carrollton Basin** is October 31, 2025.

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the fourth quarter of 2020.

Section I

Collection System Remedial Program

Construction Phase

- DPW RR010 Broadmoor Group A construction Notice to Proceed was issued 11/23/2020.
- DPW RR008 Black Pearl Group B construction Notice to Proceed was issued 11/04/2020.
- DPW RR021 Central City Group A construction Notice To Proceed was issued 10/19/2020.
- DPW RR118 Marlyville, Fontainebleau Group C construction Notice to Proceed was issued 11/09/2020.
- DPW RR0067 Hollygrove, Leonidas Group A construction continued.
- DPW RR001 Audubon Group A: construction continued.
- DPW RR009 Black Pearl Group A: construction continued.
- See **Appendix A** for details on the S&WB sewer rehabilitation contracts.

South Shore Basin

Paragraph 40. The End of Construction milestone for the **South Shore Basin** is October 31, 2021.

On 10/08/2020 the South Shore Basin achieved 50% basin completion milestone.

Construction Phase

- DPW RR100 Little Woods Group A construction continued
- DPW RR133 Pines Village Group A construction continued
- Contract No. 30213 South Shore Sewer Rehabilitation No. 1 construction continued, and 25% milestone was achieved 12/04/2020.
- Contract No. 30214 South Shore Sewer Rehabilitation No. 2 construction continued, and 25% milestone was achieved 10/08/2020 and 50% milestone was achieved 10/27/2020.
- Contract No. 30222 South Shore Sewer Rehabilitation No. 3 construction continued, and the 50% milestone was achieved on 11/12/2020.
- Contract No. 30223 South Shore Sewer Rehabilitation No.4 construction continued, and the 50% milestone was achieved on 11/12/2020.
- Contract No. 30224 South Shore Sewer Rehabilitation No. 5 construction continued, and 25% milestone was achieved 11/13/2020 and 50% milestone was achieved 12/11/2020.
- See **Appendix A** for details on the S&WB sewer rehabilitation contracts.

Section II

Cross Connections

THIRD MODIFIED CONSENT DECREE SECTION XI, PARAGRAPHS 22 – 25 CLEAN WATER ACT REMEDIAL MEASURES: CROSS CONNECTIONS

Paragraph 22. Per Paragraph 22 of the Second Modified Consent Decree, the Board has certified that it has conducted a thorough inspection of all known cross connections and that all known cross connections not provided for in Modified Exhibit 14 have been permanently sealed.

Work Accomplished

- The Board has satisfied all of the requirements relative to Paragraph 22

Paragraph 23. Per Paragraph 23 of the Second Modified Consent Decree, the Board is required to permanently seal or eliminate any cross connection identified subsequent to the lodging of the Modified Consent Decree within thirty (30) days of identification.

Work Accomplished

- During the fourth quarter of 2020, the Board identified no new Cross Connection.

Paragraph 24. Per Paragraph 24 of the Second Modified Consent Decree, Cross Connection requirements are as follows:

- (a) Wherever there is a physical connection between the sanitary sewer and the storm drainage system, there shall be a physical barrier to prevent any transfer between the two systems (i.e. a valve or gate) which shall be closed and secured;
- (b) The Cross Connection Security Plan, Original Exhibit 12, must be followed to ensure that there is no use of the cross connection by unauthorized individuals;
- (c) The Board shall inspect the valves in the method and frequency set forth in the Cross Connection Security Plan, to assure that they are closed and that they have not been opened; and
- (d) The Board shall report to the EPA all instances in which the valve or gate is opened in accordance with Paragraph 56(b).

Work Accomplished

- During the fourth quarter of 2020 the Board complied with the Cross Connection Security Plan, Original Exhibit 12.

Section II

Cross Connections

- During the fourth quarter of 2020, the Board inspected eighty-nine (89) of the eighty nine (89) Cross Connections contained in Modified Exhibit 14. Three sealed retained cross connection was eliminated prior quarter.
- The “Retained Cross Connection Report” form contained in the Cross Connection Security Plan was used to record these inspections. Information on the Retained Cross Connections inspected is contained in Appendix B.

Total Retained Cross Connections **89**

- Retained Cross Connections inspected and secure 86
- Retained Cross connections not secured or inspected 0
- Retained Cross Connection Permanently Sealed and Eliminated Prior quarter 3

Cross Connections Discovered **0**

- Cross Connections discovered 0
- Cross Connections sealed 0

Cross Connections Opened **0**

Paragraph 25. Per Paragraph 25 of the Second Modified Consent Decree, any use of a cross connection, whether listed in Modified Exhibit 14 or newly discovered, will be considered a violation of the Clean Water Act and of the Modified Consent Decree.

Work Accomplished

- During the fourth quarter of 2020, the Board did not utilize any Cross Connections.

Section III

Progress of ESSA Repairs

THIRD MODIFIED CONSENT DECREE SECTION XV, PARAGRAPH 37; SECTION XIX, PARAGRAPH 56a EMERGENCY SEWER SYSTEM ASSESSMENT (ESSA)

Paragraph 37. Per Paragraph 37 of the Third Modified Consent Decree, following completion of repairs for each pump station, the Board shall conduct an ESSA to identify Katrina-related damages in the portion of the collection system served by that pump station.

Paragraph 56a. Per Paragraph 56a of the Third Modified Consent Decree, the Board shall report the progress of ESSA repairs in its quarterly report.

Progress of ESSA Repairs

Inspection Work Accomplished

- From 2010 through the fourth quarter of 2020, the Board has identified nine thousand five hundred forty-six (9,546) ESSA defects as follows:

	Opened	Closed
Lakeview Basin	1,367	1,367
CBD	0	0
Gentilly Basin	1,576	1,576
Uptown Basin	1,632	1,632
Mid-City Basin	671	12
Ninth Ward Basin	1,403	1,403
Carrollton Basin	768	116
New Orleans East Basin	977	977
South Shore Basin	1,152	240
Total	9,546	7,323

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

Construction Work Accomplished

- From 2010 through the fourth quarter of 2020, the Board has completed repairs for 7,323 identified defects.

A complete list of the identified defects, including the status of repairs, can be found at Appendix C.

Section IV

Private Property Defects

THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 56d

Paragraph 56d. Per Paragraph 56d of the Third Modified Consent Decree, the Board shall report any information regarding private property sewer overflow events; to the extent such events are known by the Board, as well as any information known by the Board as to how such events were resolved by the property owner.

Work Accomplished

- During the fourth quarter of 2020, the Board completed the following tasks relating to sewer overflow events on private property:

Number of letters issued advising property owner of sewer overflow on private property (requires owner to contact plumbing within 30 days of letter)	1
Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter)	0
Number of accounts where work order was sent for water disconnection	0

Section V

Fluidized Bed Incinerator

THIRD MODIFIED CONSENT DECREE SECTION VIII, PARAGRAPH 15 CLEAN AIR ACT REMEDIAL MEASURES

Paragraph 15. This paragraph requires the Board to operate its fluidized bed incinerator as per the Operation and Maintenance Plan for the Fluidized Bed Incinerator for the East Bank Plant, Modified Exhibit 1 of the Third Modified Consent Decree. This paragraph also requires the Board to comply with the requirements of the Incinerator Plan and submit reports as required by Paragraph 56(c) to document proper compliance with the Incinerator Plan.

Work Accomplished

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:
 1. Periodic Inspection of Monitoring Devices
 2. Periodic Calibration of Monitoring Devices
 3. Inspection of the Wet Scrubber
 4. Verification of Operation in Accordance with the Approved O&M Plan
 5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1–5. This report is prepared by Veolia Water Company.

Section VI

EPA/LDEQ Coordination

THIRD MODIFIED CONSENT DECREE SECTION XXVII, PARAGRAPH 102 EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

Paragraph 102. This paragraph requires the Board to consult with EPA and LDEQ to ensure, to the maximum extent possible, that the RMAP work is consistent with the requirements of the Total Maximum Daily Loads (TMDLs) for Fecal Coliform Bacteria and Dissolved Oxygen for Selected Subsegments in the Lake Pontchartrain Basin and the Board's MS4 (Municipal Separate Storm Sewer System) discharge permit. The Board will include a summary and description of any such discussions in its Quarterly and Annual Reports.

Work Accomplished

- On October 22, 2020, Scott Finney, Grace Vogel, Taylor Edwards, Natalie Leon, and Bryant Dixon represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee meeting, held virtually. Other attendees represented the City of New Orleans - Department of Public Works, DOTD, New Orleans Levee District, and the Port of New Orleans. The 2020 -2025 Orleans Parish MS4 Permit was discussed along with a TMDL update provided by Scott Finney. Co-permittees then provided updates on behalf of their organization, followed by open discussion.

- On November 17, 2020 Scott Finney, Bryant Dixon, Grace Vogel, Tina Lapene, and Lindsay Kirsch represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee meeting, held virtually. Other attendees represented the City of New Orleans - Department of Public Works, DOTD, New Orleans Levee District, the Port of New Orleans, and Louisiana Department of Environmental Quality (LDEQ). During the meeting, Scott Finney went through the roles and responsibilities of each co-permittee and addressed major changes in the 2020 – 2025 Orleans Parish MS4 Permit not previously discussed. LDEQ staff then answered any follow-up co-permittee questions pertaining to the permit. Afterwards, co-permittees provided updates and the meeting ended with open discussion.

- On December 9, 2020 Bryant Dixon, Grace Vogel, Taylor Edwards, Natalie Leon, Tina Lapene, Lindsay Kirsch, and Corwin Washington represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee meeting, held virtually. Other attendees represented the DOTD, City of New Orleans - Department of Public Works, New Orleans Levee District, and the Port of New Orleans. During the meeting Bryant Dixon discussed the expectations for the upcoming 2020 Annual Report, 2021 EPA Region 6 Stormwater Conference, and required SWMP updates and submission deadlines for each co-permittee. The meeting ended with updates from co-permittees and open discussion.

Section VII

Green Infrastructure

THIRD MODIFIED CONSENT DECREE SECTION XXVII PARAGRAPH 100

Paragraph 100: Requires the Board to quarterly and annually report a summary of any green infrastructure activities undertaken pursuant to paragraph 100 and the plan developed under it.

Work Accomplished

- As required, the Sewerage & Water Board of New Orleans (the Board/SWBNO) submitted its Green Infrastructure (GI) Plan on April 24, 2014 to the EPA.
- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.
- In the Fourth Quarter of 2020, work has continued on green infrastructure projects. SWBNO participated in community outreach and provided updates on ongoing and past projects.
- Environmental Affairs staff continued to assess seven GI projects to determine their existing condition, functionality, and future maintenance needs.
- The Board has continued providing educational outreach to the community and schools about green infrastructure through contracts with grantees as well as through in-house staff outreach
- A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about green infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote green infrastructure projects whether they are publicly or privately funded.
- In the Fourth Quarter of 2020, maintenance continued for the Aurora Rain Gardens, Hollygrove Greenline, and the SWBNO St. Joseph Street Administration Building Green Roof projects.
- Hollygrove Greenline Rehab and Restoration RFP was advertised on November 5, 2020.
- Hollygrove Greenline Rehab and Restoration RFP Public Pre-submittal Meeting was held on November 12, 2020.
- One proposal was submitted and received on December 11, 2020 for the Hollygrove Greenline Rehab and Restoration RFP.

Section VII

Green Infrastructure

- Temporary in-house maintenance continued at the Hollygrove Greenline GI site after the project partner, the Carrollton-Hollygrove Community Development Corporation dissolved. SWBNO grounds maintenance teams have continued periodic mowing of the site until a more long-term contract is secured via the current RFP process.
- EAD staff met with the current Broadmoor Improvement Association (BIA) Executive Director to discuss ongoing and continued maintenance responsibilities for the Water Effectiveness in Broadmoor GI project on November 26, 2020.
- As of December 1, 2020, BIA has assumed all maintenance responsibilities for the Water Effectiveness in Broadmoor GI project per the CEA and concession agreement.
- Sankofa CDC and the City of New Orleans are in the process of drafting a CEA that will allow Sankofa CDC to move forward with the expansion and completion of Phase 1 of the Sankofa Wetland Trail Park.
- Per the City of New Orleans, Sankofa CDC is only allowed to perform general maintenance to the property to protect it from invasive plant species until the CEA is completed and design plans have been approved by all necessary entities.
- The St. Joseph Green Roof fall replanting was initiated and completed the first week of December.
- Paul Habans Charter School GI project excavation work and drainage installation was completed on December 17, 2020.
- EAD staff meet with contractor at the Paul Habans Charter School on December 17, 2020 and discussed the installation of the water monitoring equipment and construction progress.
- A finalized CEA for the Bayou St. John GI project was sent to the City to be routed with a corresponding ordinance on December 29, 2020. That ordinance is set to be introduced at the January 2021 council meeting.
- EAD staff is currently working with SWBNO's Legal Department and Deltares to finalize the NORCT contract.
- A table detailing green infrastructure projects and their statuses can be found in Appendix E.

Section VIII

Sewerage & Water Board/City Coordination

THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 59 SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

Paragraph 59. This paragraph requires the Board to summarize the Board and City's coordination efforts and work progress, including a summary of significant coordination efforts undertaken during the reporting period and a chart depicting those efforts. The chart shall identify each project (contract) on which the Board and City are coordinating or at the time of submitting the report, reasonably expect to coordinate, the estimated budget for each entity's share of the work (including the expenditure of federal funding that the Board and City reasonably expect to make at the time of submitting the report), the current status of that coordinated work, and the estimated and actual date for design completion, contract advertising, notice to proceed, and construction completion. With respect to the summaries and information reported under this paragraph 59, all parties understand that the amounts and dates of anticipated federal funding expenditures regularly change, that the reported information reflects what is anticipated at the time the Board submits it, and that the information is likely to change between each report.

Work Accomplished

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately \$2.4 Billion. This will allow for additional infrastructure projects that will be coordinated through the combined efforts of DPW and the Board.
- The CNO and SWBNO jointly developed an aggressive schedule for the expenditure of the \$2.4 Billion to FEMA for their review and approval on March 30, 2016. This schedule has already been implemented and includes the ongoing design of approximately 240 infrastructure projects, of which 30 projects are in the construction phase. This will allow for a continued increase in construction activities in 2021 as we ramp up our efforts to perform repairs on assets damaged as a result of Hurricane Katrina.
- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.
- For details regarding specific coordination activities between the Sewerage and Water Board of New Orleans and the City of New Orleans during this reporting period, please see Section 1.

Appendix A

RMAP Implementation

Table A-1a

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Lakeview Districts: A & D	3900	11/02/98A	01/29/99A	03/19/99A	07/30/99A
	3901	10/19/98A	01/15/99A	02/19/99A	08/12/99A
	3903	04/20/00A	06/09/00A	07/14/00A	03/23/01A
	3905	05/03/99A	08/20/99A	11/19/99A	06/30/00A
	3906	09/05/00A	11/30/00A	03/09/01A	11/21/01A
	3908	05/03/99A	06/25/99A	09/10/99A	01/26/00A
	3909	08/02/99A	10/22/99A	12/17/99A	03/24/00A
	3911	11/06/00A	01/26/01A	03/30/01A	11/21/01A
	3924	07/24/00A	10/13/00A	11/24/00A	06/15/01A
CBD/FQ Districts: B & C	3914	10/30/00A	03/16/01A	06/22/01A	06/28/02A
	3915	01/08/01A	04/13/01A	05/04/01A	10/31/01A
	3916	01/08/01A	03/30/01A	05/04/01A	10/31/01A
	3917	02/18/02A	04/05/02A	05/03/02A	11/05/02A
	3918	04/16/01A	06/15/01A	07/06/01A	10/19/01A
	3919	01/17/03A	03/28/03A	04/25/03A	01/11/04A
	3920	12/01/03A	04/16/04A	07/09/04A	05/08/05A
	3921	07/19/04A	10/08/04A	11/05/04A	07/29/05A
	3922	08/16/04A	10/14/04A	11/23/04A	03/12/05A
	3636	04/18/05A	06/06/05A	07/26/05A	10/11/06A
Gentilly Districts: D & E	3925	07/23/01A	10/12/01A	11/23/01A	04/06/02A
	3926	10/01/01A	11/16/01A	02/01/02A	06/28/02A
	3927	03/05/03A	04/25/03A	05/16/03A	09/30/03A
	3928	05/19/03A	07/17/03A	10/10/03A	01/25/04A

Appendix A

RMAP Implementation

Table A-1a (continued)

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Gentilly Districts: D & E (continued)	3929	08/12/02A	10/25/02A	02/07/03A	07/10/03A
	3930	08/19/02A	10/25/02A	12/13/02A	06/26/03A
	3931	09/16/02A	12/13/02A	03/14/03A	08/09/04A
	3932	08/18/03A	10/10/03A	12/05/03A	04/23/04A
	3933	08/25/03A	11/07/03A	12/12/03A	06/07/04A
	3934	05/30/03A	08/29/03A	11/28/03A	05/16/04A
	3935	08/25/03A	10/03/03A	11/14/03A	06/28/04A
	3936	05/05/03A	08/01/03A	09/19/03A	08/02/04A
	3937	08/04/03A	10/24/03A	12/12/03A	06/18/04A
	3939	05/27/03A	07/25/03A	08/15/03A	04/02/04A
Uptown Districts: A & B	3938	12/30/02A	02/21/03A	03/28/03A	02/20/04A
	3941	10/13/03A	11/14/03A	01/16/04A	07/08/04A
	3942	09/02/03A	10/24/03A	01/02/04A	06/02/04A
	3943	10/13/03A	11/21/03A	01/23/04A	04/30/04A
	3944	10/13/03A	01/02/04A	03/19/04A	08/07/04A
	3945	11/03/03A	01/09/04A	03/05/04A	08/13/04A
	3946	11/03/03A	03/05/04A	04/30/04A	08/28/04A
	3947	11/03/03A	12/26/03A	01/30/04A	08/06/04A
	3948	07/12/04A	09/03/04A	12/17/04A	09/01/06A
	3949	02/25/04A	05/28/04A	10/01/04A	09/01/06A
	3950	03/29/04A	06/11/04A	10/29/04A	05/23/05A
	3951	03/29/04A	07/16/04A	09/17/04A	08/25/05A
	3952	06/01/04A	08/06/04A	09/17/04A	08/24/05A

Appendix A

RMAP Implementation

Table A-1a (continued)

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Mid-City Districts: A, B, C, D (continued)	3940	06/09/03A	06/20/03A	07/18/03A	01/04/04A
	3953	06/01/04A	07/02/04A	08/16/04A	10/28/04A
	3954	06/01/04A	07/16/04A	08/06/04A	04/10/05A
	3955	10/11/04A	10/29/04A	12/17/04A	03/09/05A
	3956	07/19/04A	08/06/04A	08/20/04A	05/16/05A
	3957	11/15/04A	02/28/05A	04/29/05A	12/26/06A
	3958*	11/15/04A	02/11/05A	04/08/05A	04/30/07A
	3959*	11/15/04A	12/24/04A	01/21/05A	08/18/06A
	3960*	12/06/04A	03/11/05A	06/17/05A	08/31/09A
	3961*	01/24/05A	03/18/05A	06/10/05A	08/18/06A
	3962*	05/30/05A	06/24/05A	07/08/05A	08/18/06A
	3963*	05/09/05A	06/10/05A	07/22/05A	08/18/06A
	3964*	04/25/05A	06/10/05A	N/A	08/18/06A
	3965*	06/20/05A	07/29/05A	N/A	08/18/06A
	3967*	08/15/05A	N/A	N/A	07/14/10A
	3968*	08/22/05A	N/A	N/A	08/18/06A
	3969	04/27/09A	06/12/09A	07/24/09A	10/23/09A
	3970	04/20/09A	06/12/09A	08/07/09A	11/16/09A
	3971	04/20/09A	06/05/09A	07/24/09A	10/16/09A
	3647 W.O. 12632 W.O. 12633 W.O. 12634	08/18/08A	09/19/08A	09/26/08A	06/03/09A

Appendix A

RMAP Implementation

Table A-1a (continued)
Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Lower Ninth Ward Districts: C, D, E (continued)	3966	06/21/04A	08/06/04A	09/10/04A	01/14/05A
	3974	04/27/09A	05/29/09A	06/26/09A	10/23/09A
	3647 W.O. 12623 W.O. 13640 W.O. 13642	08/21/08A	10/10/08A	10/24/08A	12/29/08A
	3982	11/30/09A	02/05/10A	04/09/10A	10/26/10A
	3983	11/30/09A	02/12/10A	05/21/10A	10/26/10A
	3984	10/31/11A	01/13/12A	03/28/12A	01/30/13A
	3985	12/05/11A	02/03/12A	04/02/12A	12/28/12A
	3989	05/07/12A	07/03/12A	9/13/12A	09/04/13A
Carrollton Districts: A & B	3973*	04/04/05A	05/20/05A	06/24/05A	08/18/06A
	3647 W.O. 12636 W.O. 12637 W.O. 12638	09/29/08A	10/24/08A	11/21/08A	05/21/09A
	3995	11/30/09A	01/15/10A	01/29/10A	05/24/10A
New Orleans East District: E	3708	02/23/09A	03/27/09A	04/03/09A	08/03/09A
South Shore District: D & E	3721	12/21/09A	02/26/10A	04/02/10A	09/17/10A

Appendix A

RMAP Implementation

* Remaining rehabilitation scope will be addressed in future construction contracts.

Table A-1b
Summary of Individual Rehabilitation Construction Contracts with 3 Interim Milestones

Basin	Contract No.	Construction Dates				
		Start	25% Completion	50% Completion	75% Completion	End
Lower Ninth Ward Districts: C, D, E	3986	11/03/14A	03/16/15A	09/24/15A	3/29/16A	08/02/17A
Carrollton Districts: A & B	3737	11/02/15A	07/15/16A	11/11/16A	12/09/16A	09/13/17A
New Orleans East District: E	30205	01/09/17A	03/17/17A	04/28/17A	08/18/17A	07/02/18A
	30206	11/21/16A	01/12/17A	03/03/17A	04/24/17A	01/27/18A

Appendix A

RMAP Implementation

Basin	Contract No.	Construction Dates				
		Start	25% Completion	50% Completion	75% Completion	End
New Orleans East District: E (continued)	30207	04/03/17A	06/09/17A	09/08/17A	10/13/17A	12/26/18A
	30208	04/10/17A	05/26/17A	07/12/17A	09/01/17A	09/06/19A
South Shore District D&E	30213	06/30/20	12/04/20A	03/14/21P	05/28/21P	10/31/21P
	30214	06/30/20	10/09/20A	10/27/20A	04/13/21P	10/31/21P
	30222	06/30/20	09/28/20A	11/12/20A	12/04/20A	10/31/21P
	30223	06/30/20	09/11/20A	11/13/20A	07/12/21P	10/31/21P
	30224	06/30/20	11/13/20A	12/11/20A	07/12/21P	10/31/21P

Appendix A

RMAP Implementation

The dates listed in Table A-1a and Table A-1b reflect the dates provided in the detailed contract descriptions on the following pages. The start date is the notice to proceed date. The end date is the date of final construction completion. The “Projected” (P) dates reflect the start date and the interim completion dates provided in the letter to EPA and the projected completion date for each contract. The “Actual” (A) dates reflect those which have actually occurred. Dates in italics have changed from the previous report.

Table A-1c
Summary of Individual SSERP/ESSA contracts performed under the City of New Orleans
Department of Public Works Recovery Roads Program

Basin	Contract No.			
		Advertisement Date	Bid Opening Date	Notice to Proceed
Southshore	RR100	3/27/19A	5/07/19A	8/01/19A
	RR133	8/28/19A	10/18/19A	1/20/20A
Mid City	RR124	3/27/19A	5/14/19A	7/29/19A
	RR201	3/27/19A	4/04/19A	7/08/19A
	RR182	8/28/19A	10/22/19A	3/30/20A
	RR025	4/17/20A	05/29/20A	9/21/20A
	RR183	6/24/20A	7/22/20A	10/21/20A
	RR004	7/15/20A	8/12/20A	10/30/20A
Carrollton	RR067	9/20/19A	11/07/19A	4/06/20A
	RR001	12/04/19A	3/12/20A	6/15/20A
	RR009	02/26/20A	3/26/20A	8/03/20A
	RR021	5/13/20A	6/23/20A	10/19/20A
	RR118	5/20/20A	6/23/20A	11/09/20A
	RR008	6/24/20A	7/22/20A	

Appendix A

RMAP Implementation

	RR010	7/15/20A	8/13/20A	
--	-------	----------	----------	--

Service Area: Lakeview
Contract Number: 3900

Council Districts: A & D
Contract Name: East Lakeview Area
Sewer Rehabilitation – Manhole
Rehabilitation

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of rehabilitation of 806 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow

Appendix A

RMAP Implementation

dish inserts. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	05/13/98
Bid Opening Date:	06/12/98
Contract Award Date:	07/08/98

Construction Dates (Projected)	
Start Date:	12/15/98
33% Completion Date:	03/13/99
66% Completion Date:	05/12/99
End Date:	06/15/99

Construction Dates (Actual)	
Start Date:	11/02/98
33% Completion Date:	01/29/99
66% Completion Date:	03/19/99
End Date:	07/30/99

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	04/30/99
Change Order No. 1	+63	07/02/99
Change Order No. 2	+28	07/30/99

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-282-99).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3901

Council Districts: A & D
Contract Name: Lakeview Area Sewer
 Rehabilitation – Cleaning and
 CCTV Inspection

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of closed circuit television inspection of 176,997 linear feet of existing 6-inch through 36-inch sanitary sewer lines. The contract includes cleaning, dye water flooding, and flow control. The line segments to be inspected under this contract are scattered throughout the Lakeview Basin service area.

Design Dates	
Start Preliminary Design:	09/22/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	04/15/98
Bid Opening Date:	06/19/98
Contract Award Date:	07/08/98

Construction Dates (Projected)	
Start Date:	12/15/98
33% Completion Date:	03/03/99
66% Completion Date:	04/22/99
End Date:	05/15/99

Construction Dates (Actual)	
Start Date:	10/19/98
33% Completion Date:	01/15/99
66% Completion Date:	02/19/99
End Date:	08/12/99

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	03/17/99
Change Order No. 1	+147	08/12/99

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-283-99).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3903

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Repair No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer line rehabilitation by excavation of 8-inch to 18-inch diameter sewer lines including 107 external point repairs, 34 external service connection repairs, and 1,960 linear feet of sewer service lateral replacement. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	04/06/99

Bid and Award Dates	
Advertisement Date:	12/15/99
Bid Opening Date:	01/14/00
Contract Award Date:	02/09/00

Construction Dates (Projected)	
Start Date:	06/05/00
33% Completion Date:	11/16/00
66% Completion Date:	12/31/00
End Date:	01/05/01

Construction Dates (Actual)	
Start Date:	04/20/00
33% Completion Date:	06/09/00
66% Completion Date:	07/14/00
End Date:	03/23/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/14/00
Change Order No. 1	0	12/14/00
Change Order No. 2	+60	02/11/01
Change Order No. 3	+40	03/23/01

The contract was granted final acceptance on July 25, 2001 (Resolution No. R-160-2001).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3905

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Phase 1 Pipe
 Lining and Replacement

Original Contract Duration (calendar days): 250

Description of Work:

The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 23,692 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 2,322 linear feet of 8-inch open cut pipe replacement, 266 existing sewer service replacements, 166 external point repairs, 20 internal point repairs, and 40 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily west of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	10/23/98
Bid Opening Date:	12/04/98
Contract Award Date:	01/13/99

Construction Dates (Projected)	
Start Date:	05/13/99
33% Completion Date:	09/18/99
66% Completion Date:	12/27/99
End Date:	01/17/00

Construction Dates (Actual)	
Start Date:	05/03/99
33% Completion Date:	08/20/99
66% Completion Date:	11/19/99
End Date:	06/30/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	250	01/07/00
Change Order No. 1	+75	03/22/00
Change Order No. 2	+100	06/30/00

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-222-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3906

Council Districts: A & D
Contract Name: Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 30,437 linear feet of existing sanitary sewer lines from 8-inch to 21-inch diameter, 2,995 linear feet of existing sewer service lateral replacement, 84 external point repairs, approximately 5,009 linear feet of 8-inch to 15-inch replacement sewer, 305 service connection repairs, 43 internal point repairs, 27 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue, the Orleans Avenue Outfall Canal, Harrison Avenue, Canal Boulevard, I-610, and Pontchartrain Boulevard. Some portions of pipe replacement are in the adjacent area known as East Lakeview.

Design Dates	
Start Preliminary Design:	04/06/99
Start Final Design:	06/07/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/12/00
Contract Award Date:	06/21/00

Construction Dates (Projected)	
Start Date:	10/01/00
33% Completion Date:	05/22/01
66% Completion Date:	07/02/01
End Date:	09/01/01

Construction Dates (Actual)	
Start Date:	09/05/00
33% Completion Date:	11/30/00
66% Completion Date:	03/09/01
End Date:	11/21/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	08/01/01
Change Order No. 1	+121	11/30/01
Change Order No. 2	-9	11/21/01

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-041-2002).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3908

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 1 Pipe
 Lining and Replacement

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of 8-inch to 10-inch sewer line rehabilitation by cured-in-place lining of approximately 9,156 linear feet of existing sanitary sewer lines from 6-inch to 12-inch diameter, 193 linear feet of 8-inch open cut pipe replacement, 205 existing sewer service replacements, 18 external point repairs, 11 internal point repairs, and 12 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/22/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	10/23/98
Bid Opening Date:	12/04/98
Contract Award Date:	01/13/99

Construction Dates (Projected)	
Start Date:	05/13/99
33% Completion Date:	08/24/99
66% Completion Date:	10/18/99
End Date:	11/18/99

Construction Dates (Actual)	
Start Date:	05/03/99
33% Completion Date:	06/25/99
66% Completion Date:	09/10/99
End Date:	01/26/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	10/29/99
Change Order No. 1	+89	01/26/00

The contract was granted final acceptance on May 17, 2000 (Resolution No. R-132-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3909
 (Formerly Contract No. 3907)

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Manhole
 Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of 1,164 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily west of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	01/15/99
Bid Opening Date:	02/12/99
Contract Award Date:	03/10/99

Construction Dates (Projected)	
Start Date:	08/02/99
33% Completion Date:	01/26/00
66% Completion Date:	02/25/00
End Date:	02/27/00

Construction Dates (Actual)	
Start Date:	08/02/99
33% Completion Date:	10/22/99
66% Completion Date:	12/17/99
End Date:	03/24/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	02/17/00
Change Order No. 1	+21	03/09/00
Change Order No. 2	+15	03/24/00

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-223-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3911

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Repairs and Replacement

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 24,388 linear feet of existing sanitary sewer lines from 8-inch to 30-inch diameter, 5,400 linear feet of existing sewer service lateral replacement, 117 external point repairs, approximately 6,665 linear feet of 8-inch to 10-inch replacement sewer, 177 service connection repairs, 10 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue and the Orleans Avenue Outfall Canal.

Design Dates	
Start Preliminary Design:	04/06/99
Start Final Design:	06/07/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/26/00
Contract Award Date:	08/28/00

Construction Dates (Projected)	
Start Date:	12/01/00
33% Completion Date:	04/09/01
66% Completion Date:	07/18/01
End Date:	10/28/01

Construction Dates (Actual)	
Start Date:	11/06/00
33% Completion Date:	01/26/01
66% Completion Date:	03/30/01
End Date:	11/21/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	10/02/01
Change Order No. 1	0	10/02/01
Change Order No. 2	0	10/02/01
Change Order No. 3	+50	11/21/01

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-042-2002).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3924
 (Formerly Contract No. 3910)

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Lining and Repairs

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 25,942 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 909 linear feet of sewer service lateral replacements, 38 internal point repairs, and 164 service connection repairs by short length service lateral lining or excavation. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	04/06/99

Bid and Award Dates	
Advertisement Date:	02/09/00
Bid Opening Date:	03/10/00
Contract Award Date:	04/12/00

Construction Dates (Projected)	
Start Date:	07/24/00
33% Completion Date:	12/15/00
66% Completion Date:	01/26/01
End Date:	05/20/01

Construction Dates (Actual)	
Start Date:	07/24/00
33% Completion Date:	10/13/00
66% Completion Date:	11/24/00
End Date:	06/15/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/20/01
Change Order No. 1	+25	06/15/01

The contract was granted final acceptance on October 10, 2001 (Resolution No. R-197-2001).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3914

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Cleaning and CCTV

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of the cleaning and CCTV inspection of approximately 300,371 linear feet of existing 6-inch to 45-inch diameter main lines, cleaning of approximately 8,388 linear feet of existing 54-inch to 72-inch diameter main lines, cleaning of 19 service laterals, and CCTV inspection of 84 service laterals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Esplanade Avenue to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/12/00
Contract Award Date:	06/21/00

Construction Dates (Projected)	
Start Date:	10/30/00
33% Completion Date:	04/22/01
66% Completion Date:	07/25/01
End Date:	09/25/01

Construction Dates (Actual)	
Start Date:	10/30/00
33% Completion Date:	03/16/01
66% Completion Date:	06/22/01
End Date:	06/28/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	09/25/01
Change Order No. 1	+276	06/28/02

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-119-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3915

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Point Repair and Pipe
Replacement

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 15 external main line point repairs, 217 external service or lateral line point repairs, 378 linear feet of 6-inch service line repair, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Felicite Street to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/16/00
Bid Opening Date:	09/15/00
Contract Award Date:	10/27/00

Construction Dates (Projected)	
Start Date:	01/08/01
33% Completion Date:	06/16/01
66% Completion Date:	07/16/01
End Date:	08/05/01

Construction Dates (Actual)	
Start Date:	01/08/01
33% Completion Date:	04/13/01
66% Completion Date:	05/04/01
End Date:	10/31/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	08/05/01
Change Order No. 1	+87	10/31/01

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-005-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3916

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Point Repair

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 12 external main line point repairs, 214 external service or lateral line point repairs, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Felicite Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/16/00
Bid Opening Date:	09/15/00
Contract Award Date:	10/27/00

Construction Dates (Projected)	
Start Date:	01/08/01
33% Completion Date:	06/06/01
66% Completion Date:	07/16/01
End Date:	08/05/01

Construction Dates (Actual)	
Start Date:	01/08/01
33% Completion Date:	03/30/01
66% Completion Date:	05/04/01
End Date:	10/31/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	08/05/01
Change Order No. 1	+87	10/31/01

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-006-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3917

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Pipe Lining and
Point Repair

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of 24,009 linear feet of full-length cured-in-place lining, 25 cured-in-place lining point repairs, 15 main line point repairs, 65 main line wye/tee replacements, and 2 protruding tap and internal obstruction removals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/15/01
Bid Opening Date:	09/21/01
Contract Award Date:	10/10/01

Construction Dates (Projected)	
Start Date:	03/11/02
33% Completion Date:	06/28/02
66% Completion Date:	09/06/02
End Date:	11/05/02

Construction Dates (Actual)	
Start Date:	02/18/02
33% Completion Date:	04/05/02
66% Completion Date:	05/03/02
End Date:	11/05/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	10/16/02
Change Order No. 1	+21	11/05/02

The contract was granted final acceptance on January 15, 2003 (Resolution No. R-012-2003).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter

Contract Number: 3918

Council Districts: B & C

Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Manhole
Rehabilitation

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of the rehabilitation of approximately 312 sanitary sewer manholes, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	11/15/00
Bid Opening Date:	12/15/00
Contract Award Date:	01/12/01

Construction Dates (Projected)	
Start Date:	06/12/01
33% Completion Date:	09/14/01
66% Completion Date:	10/04/01
End Date:	11/08/01

Construction Dates (Actual)	
Start Date:	04/16/01
33% Completion Date:	06/15/01
66% Completion Date:	07/06/01
End Date:	10/19/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	09/12/01
Change Order No. 1	+37	10/19/01

This contract was granted final acceptance on March 20, 2002 (Resolution No. R-014-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3919

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Point Repair and
Pipe Replacement No. 1

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of 145 main line point repairs, 130 main line wye or tee replacements, 888 linear feet of external service lateral line replacements and 283 linear feet of main line complete pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	05/15/02
Bid Opening Date:	06/21/02
Contract Award Date:	07/17/02

Construction Dates (Projected)	
Start Date:	01/17/03
33% Completion Date:	05/05/03
66% Completion Date:	07/24/03
End Date:	10/14/03

Construction Dates (Actual)	
Start Date:	01/17/03
33% Completion Date:	03/28/03
66% Completion Date:	04/25/03
End Date:	01/11/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	10/14/03
Change Order No. 1	+90	01/11/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-096-2004).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3920

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Point Repair

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of rehabilitation of 12 external main line point repairs, 125 external service or lateral line point repairs and 480 linear feet of 8-inch pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	09/17/03

Construction Dates (Projected)	
Start Date:	02/17/04
33% Completion Date:	06/13/04
66% Completion Date:	08/02/04
End Date:	10/13/04

Construction Dates (Actual)	
Start Date:	12/01/03
33% Completion Date:	04/16/04
66% Completion Date:	07/09/04
End Date:	05/08/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/27/04
Change Order No. 1	+285	05/08/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-008-2006).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3921

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Pipe Lining

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of rehabilitation of cured-in-place pipe lining, excavated main line point repairs, service lateral reinstatements, and service lateral replacements. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates

Start Preliminary Design: 02/08/99
Start Final Design: 10/01/99

Bid and Award Dates

Advertisement Date: 01/14/04
Bid Opening Date: 02/20/04
Contract Award Date: 03/17/04

Construction Dates (Projected)

Start Date: 08/17/04
33% Completion Date: 11/02/04
66% Completion Date: 12/22/04
End Date: 02/12/05

Construction Dates (Actual)

Start Date: 07/19/04
33% Completion Date: 10/08/04
66% Completion Date: 11/05/04
End Date: 07/29/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/14/05
Change Order No. 1	+41	06/24/05

The contract was granted final acceptance on October 19, 2005 (Resolution No. R-220-2005).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3922

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Manhole
Rehabilitation

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of rehabilitation of manholes, including manhole frame and cover replacements and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, inflow dish installations, and temporary and final restoration. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	02/11/04
Bid Opening Date:	03/19/04
Contract Award Date:	04/21/04

Construction Dates (Projected)	
Start Date:	09/21/04
33% Completion Date:	12/07/04
66% Completion Date:	01/26/05
End Date:	03/19/05

Construction Dates (Actual)	
Start Date:	08/16/04
33% Completion Date:	10/14/04
66% Completion Date:	11/23/04
End Date:	03/12/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	02/11/05
Change Order No. 1	+29	03/12/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-009-2006).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3636

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Sewer Rehabilitation – Fiber Pilot Project

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of sewer line replacement with simultaneous fiber optic conduit installation utilizing a dual-purpose pipe bursting process. This process also includes sewer line rehabilitation repairs through CIPP lining. The project is located in Orleans Parish, generally within the Central Business District, bounded by Mississippi River to the east, Girod Street to the south, Claiborne Avenue to the west, and Common Street to the north.

Design Dates	
Start Preliminary Design:	12/12/03
Start Final Design:	03/15/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	12/03/04
Contract Award Date:	03/16/05

Construction Dates (Projected)	
Start Date:	04/11/05
33% Completion Date:	07/02/05
66% Completion Date:	08/01/05
End Date:	09/07/05

Construction Dates (Actual)	
Start Date	04/18/05
33% Completion Date:	06/06/05
66% Completion Date:	07/26/05
End Date:	10/11/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	09/14/05
Change Order No. 1	+392	10/11/06

The contract was granted final acceptance on March 21, 2007 (Resolution No. R-033-2007).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3925

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Point Repair No. 1

Original Contract Duration (calendar days): 230

Description of Work:

The work generally consists of 254 external service repairs, 73 main line point repairs, and 755 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain to the north, the London Avenue Canal to the west, the Inner Harbor Navigational Canal to the east, and Florida Avenue to the south.

Design Dates

Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates

Advertisement Date:	02/14/01
Bid Opening Date:	03/23/01
Contract Award Date:	05/16/01

Construction Dates (Projected)

Start Date:	10/16/01
33% Completion Date:	01/23/02
66% Completion Date:	03/14/02
End Date:	06/02/02

Construction Dates (Actual)

Start Date:	07/23/01
33% Completion Date:	10/12/01
66% Completion Date:	11/23/01
End Date:	04/06/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	230	03/09/02
Change Order No. 1	+28	04/06/02

The contract was granted final acceptance on April 16, 2003 (Resolution No. R-061-2003).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3926

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Point Repair No. 2

Original Contract Duration (calendar days): 230

Description of Work:

The work generally consists of 280 external service repairs, 125 main line point repairs, and 280 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Leon C. Simon Drive to the north, Peoples Avenue to the east, Florida Avenue to the south, and Elysian Fields Avenue to the west.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	04/11/01
Bid Opening Date:	05/11/01
Contract Award Date:	06/27/01

Construction Dates (Projected)	
Start Date:	11/27/01
33% Completion Date:	04/08/02
66% Completion Date:	06/07/02
End Date:	07/14/02

Construction Dates (Actual)	
Start Date:	10/01/01
33% Completion Date:	11/16/01
66% Completion Date:	02/01/02
End Date:	06/28/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	230	05/18/02
Change Order No. 1	+41	06/28/02

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-118-2002).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3927

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Pipe Replacement No. 1
and No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of replacing 2,212 linear feet of sewer main lines and associated service connections, and approximately 1,028 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design:	03/01/00
Start Final Design:	06/08/01

Bid and Award Dates

Advertisement Date:	08/14/02
Bid Opening Date:	09/20/02
Contract Award Date:	10/16/02

Construction Dates (Projected)

Start Date:	03/17/03
33% Completion Date:	06/16/03
66% Completion Date:	08/15/03
End Date:	10/13/03

Construction Dates (Actual)

Start Date:	03/05/03
33% Completion Date:	04/25/03
66% Completion Date:	05/16/03
End Date:	09/30/03

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-164-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3928

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Spain Street/Clematis
 Avenue 48-inch Trunk Sewer
 Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of 6,108 linear feet of 48-inch trunk sewer, by slip-lining with 42-inch nominal diameter pipe. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	10/09/02
Bid Opening Date:	11/15/02
Contract Award Date:	12/18/02

Construction Dates (Projected)	
Start Date:	05/19/03
33% Completion Date:	08/14/03
66% Completion Date:	10/13/03
End Date:	12/15/03

Construction Dates (Actual)	
Start Date:	05/19/03
33% Completion Date:	07/17/03
66% Completion Date:	10/10/03
End Date:	01/25/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	12/15/03
Change Order No. 1	+42	01/25/04

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-138-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3929

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Repair and Lining
 No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 18,366 linear feet of cured-in-place lining, 104 external service repairs, 8 main line point repairs, 78 linear feet of service lateral replacements, and the rehabilitation of approximately 153 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	09/12/01
Bid Opening Date:	10/12/01
Contract Award Date:	03/20/02

Construction Dates (Projected)	
Start Date:	08/19/02
33% Completion Date:	12/17/02
66% Completion Date:	03/17/03
End Date:	06/14/03

Construction Dates (Actual)	
Start Date:	08/12/02
33% Completion Date:	10/25/02
66% Completion Date:	02/07/03
End Date:	07/10/03

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	06/07/03
Change Order No. 1	+33	07/10/03

The contract was granted final acceptance on February 18, 2004 (Resolution No. R-013-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3930

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Lining and Repairs
 No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 26,065 linear feet of cured-in-place lining, 190 mainline point repairs, 206 external service repairs, 18 main line internal cured-in-place point repairs, 4,008 linear feet of service lateral replacements, and the rehabilitation of approximately 174 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	07/20/01

Bid and Award Dates	
Advertisement Date:	01/16/02
Bid Opening Date:	03/15/02
Contract Award Date:	04/24/02

Construction Dates (Projected)	
Start Date:	09/23/02
33% Completion Date:	01/21/03
66% Completion Date:	04/21/03
End Date:	07/19/03

Construction Dates (Actual)	
Start Date:	08/19/02
33% Completion Date:	10/25/02
66% Completion Date:	12/13/02
End Date:	06/26/03

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	06/14/03
Change Order No. 1	+12	06/26/03

The contract was granted final acceptance on October 15, 2003 (Resolution No. R-172-2003).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3931

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Lining and Repairs
 No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of rehabilitation of 24,410 linear feet of CIPP lining, 252 external service repairs, 264 main line point repairs, 4,549 linear feet of service lateral replacements, and 482 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	07/20/01

Bid and Award Dates	
Advertisement Date:	02/13/02
Bid Opening Date:	03/28/02
Contract Award Date:	05/15/02

Construction Dates (Projected)	
Start Date:	10/14/02
33% Completion Date:	01/11/03
66% Completion Date:	04/11/03
End Date:	08/09/03

Construction Dates (Actual)	
Start Date:	09/16/02
33% Completion Date:	12/13/02
66% Completion Date:	03/14/03
End Date:	08/09/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	07/22/03
Change Order No. 1	+393	08/09/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-165-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3932

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Manhole Rehabilitation
No. 1

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of approximately 420 manholes, including frame and cover replacement, and/or cover adjustments, isolation pad installation, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design: 03/01/00
Start Final Design: 06/08/01

Bid and Award Dates

Advertisement Date: 02/12/03
Bid Opening Date: 03/14/03
Contract Award Date: 04/16/03

Construction Dates (Projected)

Start Date: 09/16/03
33% Completion Date: 01/02/04
66% Completion Date: 03/21/04
End Date: 06/11/04

Construction Dates (Actual)

Start Date: 08/18/03
33% Completion Date: 10/10/03
66% Completion Date: 12/05/03
End Date: 04/23/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	05/13/04
Change Order No. 1	-20	04/23/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-097-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3933

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of 450 manholes, including frame and cover replacement or adjustment, isolation pad installations, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/17/01

Bid and Award Dates	
Advertisement Date:	03/12/03
Bid Opening Date:	04/11/03
Contract Award Date:	05/21/03

Construction Dates (Projected)	
Start Date:	10/21/03
33% Completion Date:	02/05/04
66% Completion Date:	04/25/04
End Date:	07/16/04

Construction Dates (Actual)	
Start Date:	08/25/03
33% Completion Date:	11/07/03
66% Completion Date:	12/12/03
End Date:	06/07/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	05/20/04
Change Order No. 1	+18	06/07/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-166-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3934

Council Districts: D & E
Contract Name: Gentilly Area
 Sewer Rehabilitation – Follow-Up
 Pipe Lining and Repair No. 1

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of rehabilitation of 18,851 linear feet of CIPP lining, 140 external service repairs, 126 main line point repairs, and 1,542 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	12/14/03
66% Completion Date:	03/13/04
End Date:	06/23/04

Construction Dates (Actual)	
Start Date:	05/30/03
33% Completion Date:	08/29/03
66% Completion Date:	11/28/03
End Date:	05/16/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	310	04/04/04
Change Order No. 1	+42	05/16/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-167-2004).

Appendix A

RMAP Implementation

Service Area : Gentilly
Contract Number: 3935

Council Districts: D & E
Contract Name: Gentilly Area Sewer Rehabilitation – Follow-Up Pipe Lining and Repair No. 2

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of rehabilitation of 17,505 linear feet of CIPP lining, 222 external service repairs, 184 main line point repairs, and 1,851 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates

Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)

Start Date:	09/16/03
33% Completion Date:	01/11/04
66% Completion Date:	04/10/04
End Date:	07/21/04

Construction Dates (Actual)

Start Date:	08/25/03
33% Completion Date:	10/03/03
66% Completion Date:	11/14/03
End Date:	06/28/04

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-139-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3936

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Cleaning,
 CCTV, and Repair No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of pre-rehabilitation cleaning and CCTV inspection of 48,217 linear feet of gravity sewer line and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	02/11/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	11/15/02
Bid Opening Date:	12/13/02
Contract Award Date:	01/15/03

Construction Dates (Projected)	
Start Date:	06/16/03
33% Completion Date:	10/10/03
66% Completion Date:	03/23/04
End Date:	05/10/04

Construction Dates (Actual)	
Start Date:	05/05/03
33% Completion Date:	08/01/03
66% Completion Date:	09/19/03
End Date:	08/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	03/29/04
Change Order No. 1	+79	08/02/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-168-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3937

Council Districts: D & E
Contract Name: Gentilly Area
 Sewer Rehabilitation – Cleaning,
 CCTV, and Repair No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of full line replacement of approximately 2,271 linear feet of gravity sewer lines by open cut, pre-rehabilitation cleaning and CCTV inspection of 7,026 linear feet of gravity sewer line, and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	02/11/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)	
Start Date:	09/16/03
33% Completion Date:	01/02/04
66% Completion Date:	03/21/04
End Date:	06/11/04

Construction Dates (Actual)	
Start Date:	08/04/03
33% Completion Date:	10/24/03
66% Completion Date:	12/12/03
End Date:	06/18/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	04/29/04
Change Order No. 1	+50	06/18/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-200-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3939

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Follow-up Full Line
 Replacement

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of replacing approximately 3,500 feet of sewer main lines and associated service connections and approximately 1,570 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, and tools and materials. The work is generally located in the Gentilly Basin of Orleans Parish. The project work area is bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	12/14/03
66% Completion Date:	03/13/04
End Date:	06/23/04

Construction Dates (Actual)	
Start Date:	05/27/03
33% Completion Date:	07/25/03
66% Completion Date:	08/15/03
End Date:	04/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	310	03/31/04
Change Order No. 1	+2	04/02/04

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-076-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3938

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Line Cleaning and CCTV
Inspection

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of cleaning and closed circuit televising of approximately 77,500 linear feet of sanitary sewer. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Toledano and Third Streets to the east, the Mississippi River to the south, Audubon Park and Audubon Boulevard to the west, and Claiborne Avenue to the north.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	03/19/02

Bid and Award Dates

Advertisement Date:	05/15/02
Bid Opening Date:	06/14/02
Contract Award Date:	07/17/02

Construction Dates (Projected)

Start Date:	12/31/02
33% Completion Date:	03/17/03
66% Completion Date:	05/08/03
End Date:	06/29/03

Construction Dates (Actual)

Start Date:	12/30/02
33% Completion Date:	02/21/03
66% Completion Date:	03/28/03
End Date:	02/20/04

The contract was granted final acceptance on June 20, 2007 (Resolution No. R-069-2007).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3941

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Manhole Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of the rehabilitation of 450 sanitary sewer manholes by replacement and/or adjustment of existing frames and covers and internal cementitious lining. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates

Start Preliminary Design: 12/28/01
Start Final Design: 12/02/02

Bid and Award Dates

Advertisement Date: 04/09/03
Bid Opening Date: 05/09/03
Contract Award Date: 06/18/03

Construction Dates (Projected)

Start Date: 11/18/03
33% Completion Date: 02/13/04
66% Completion Date: 04/13/04
End Date: 06/14/04

Construction Dates (Actual)

Start Date: 10/13/03
33% Completion Date: 11/14/03
66% Completion Date: 01/16/04
End Date: 07/08/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/09/04
Change Order No. 1	+60	07/08/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-169-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3942

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 182 main line point repairs and 900 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	04/09/03
Bid Opening Date:	05/09/03
Contract Award Date:	06/18/03

Construction Dates (Projected)	
Start Date:	11/18/03
33% Completion Date:	02/13/04
66% Completion Date:	04/13/04
End Date:	06/14/04

Construction Dates (Actual)	
Start Date:	09/02/03
33% Completion Date:	10/24/03
66% Completion Date:	01/02/04
End Date:	06/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	03/29/04
Change Order No. 1	+65	06/02/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-201-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3943

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 162 main line point repairs and 1,550 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	05/19/03
Bid Opening Date:	06/20/03
Contract Award Date:	07/16/03

Construction Dates (Projected)	
Start Date:	12/16/03
33% Completion Date:	03/12/04
66% Completion Date:	05/11/04
End Date:	07/12/04

Construction Dates (Actual)	
Start Date:	10/13/03
33% Completion Date:	11/21/03
66% Completion Date:	01/23/04
End Date:	04/30/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/09/04
Change Order No. 1	-9	04/30/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-099-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3944

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Sewer Main Replacement
No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 9,188 feet of main line replacements by open-cut excavation and pipe bursting and 3,488 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates

Advertisement Date:	05/19/03
Bid Opening Date:	06/20/03
Contract Award Date:	07/16/03

Construction Dates (Projected)

Start Date:	12/16/03
33% Completion Date:	04/11/04
66% Completion Date:	07/10/04
End Date:	10/10/04

Construction Dates (Actual)

Start Date:	10/13/03
33% Completion Date:	01/02/04
66% Completion Date:	03/19/04
End Date:	08/07/04

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-257-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3945

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 3

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 122 main line point repairs and 1,166 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	06/11/03
Bid Opening Date:	07/11/03
Contract Award Date:	08/20/03

Construction Dates (Projected)	
Start Date:	01/20/04
33% Completion Date:	04/16/04
66% Completion Date:	06/15/04
End Date:	08/16/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	01/09/04
66% Completion Date:	03/05/04
End Date:	08/13/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	10/28/04
Change Order No. 1	+75	08/13/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-202-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3946

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Sewer Main Replacement
No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 9,155 linear feet of main line replacements and 5,085 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates

Advertisement Date:	06/11/03
Bid Opening Date:	07/11/03
Contract Award Date:	08/20/03

Construction Dates (Projected)

Start Date:	01/20/04
33% Completion Date:	05/16/04
66% Completion Date:	08/14/04
End Date:	11/14/04

Construction Dates (Actual)

Start Date:	11/03/03
33% Completion Date:	03/05/04
66% Completion Date:	04/30/04
End Date:	08/28/04

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-077-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3947

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 4

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 47 main line point repairs and 479 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	09/17/03

Construction Dates (Projected)	
Start Date:	02/17/04
33% Completion Date:	05/14/04
66% Completion Date:	07/13/04
End Date:	09/13/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	12/26/03
66% Completion Date:	01/30/04
End Date:	08/06/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/30/04
Change Order No. 1	+62	08/06/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-170-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3948

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Sewer Main Replacement
 No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of main line replacements, pipe bursting, and associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	12/13/04
66% Completion Date:	03/11/05
End Date:	06/12/05

Construction Dates (Actual)	
Start Date:	07/12/04
33% Completion Date:	09/03/04
66% Completion Date:	12/17/04
End Date:	09/01/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/07/05
Change Order No. 1	+482	09/01/06

The contract granted final acceptance on January 17, 2007 (Resolution No. R-008-2007).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3949

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe and Lining Repair
 No. 1

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	09/10/03
Bid Opening Date:	10/10/03
Contract Award Date:	11/19/03

Construction Dates (Projected)	
Start Date:	04/19/04
33% Completion Date:	09/03/04
66% Completion Date:	12/22/04
End Date:	04/13/05

Construction Dates (Actual)	
Start Date:	02/25/04
33% Completion Date:	05/28/04
66% Completion Date:	10/01/04
End Date:	09/01/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	02/18/05
Change Order No. 1	+560	09/01/06

The contract was granted final acceptance on December 20, 2006 (Resolution No. R-182-2006).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3950

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 2

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	10/15/03
Bid Opening Date:	11/21/03
Contract Award Date:	12/17/03

Construction Dates (Projected)	
Start Date:	05/17/04
33% Completion Date:	10/01/04
66% Completion Date:	01/19/05
End Date:	03/23/05

Construction Dates (Actual)	
Start Date:	03/29/04
33% Completion Date:	06/11/04
66% Completion Date:	10/29/04
End Date:	05/23/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	03/23/05
Change Order No. 1	+61	05/23/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-258-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3951

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 3

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatement and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	10/15/03
Bid Opening Date:	11/21/03
Contract Award Date:	12/17/03

Construction Dates (Projected)	
Start Date:	05/17/04
33% Completion Date:	10/01/04
66% Completion Date:	01/19/05
End Date:	05/11/05

Construction Dates (Actual)	
Start Date:	03/29/04
33% Completion Date:	07/16/04
66% Completion Date:	09/17/04
End Date:	08/25/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	03/23/05
Change Order No. 1	+155	08/25/05

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-109-2006).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3952

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 4

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	11/12/03
Bid Opening Date:	12/19/03
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	11/08/04
33% Completion Date:	03/25/05
66% Completion Date:	07/13/05
End Date:	11/02/05

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	08/06/04
66% Completion Date:	09/17/04
End Date:	08/24/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	05/26/05
Change Order No. 1	+90	08/24/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-259-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3940

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of approximately 450 manholes, including frame and cover replacements, and/or adjustments, isolation pad installations, full depth manhole liners, 410 manhole partial depth liners, and inflow dish installations. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Claiborne Avenue, Howard Avenue, Pontchartrain Boulevard, City Park Avenue, Bayou St. John, and Orleans Avenue.

Design Dates	
Start Preliminary Design:	10/24/02
Start Final Design:	10/24/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	11/14/03
66% Completion Date:	01/13/04
End Date:	03/15/04

Construction Dates (Actual)	
Start Date:	06/09/03
33% Completion Date:	06/20/03
66% Completion Date:	07/18/03
End Date:	01/04/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-098-2004).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3953

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Excavated Point Repair
No. 1

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of 67 main line point repairs and 1,270 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	09/26/03

Bid and Award Dates	
Advertisement Date:	12/10/03
Bid Opening Date:	01/23/04
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	07/18/04
33% Completion Date:	09/23/04
66% Completion Date:	11/02/04
End Date:	12/14/04

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	07/02/04
66% Completion Date:	08/16/04
End Date:	10/28/04

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-043-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3954

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Main Replacement
 No. 1

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of approximately 1,100 linear feet of sewer main replacements, 800 linear feet of service lateral replacements, and the addition of a 21-inch sewer main. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	09/26/03

Bid and Award Dates	
Advertisement Date:	12/10/03
Bid Opening Date:	01/23/04
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	07/18/04
33% Completion Date:	09/23/04
66% Completion Date:	11/02/04
End Date:	12/14/04

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	07/16/04
66% Completion Date:	08/06/04
End Date:	04/10/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	10/28/04
Change Order No. 1	+164	04/10/05

The contract was granted final acceptance on June 21, 2006 (Resolution No. R-066-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3955

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Main Replacement No. 2

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of approximately 1,300 liner feet of sewer main replacements and 1,100 feet of service lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	11/13/03

Bid and Award Dates	
Advertisement Date:	03/10/04
Bid Opening Date:	04/16/04
Contract Award Date:	05/19/04

Construction Dates (Projected)	
Start Date:	10/19/04
33% Completion Date:	12/26/04
66% Completion Date:	02/03/05
End Date:	03/17/05

Construction Dates (Actual)	
Start Date:	10/11/04
33% Completion Date:	10/29/04
66% Completion Date:	12/17/04
End Date:	03/09/05

The contract was granted final acceptance on June 15, 2005 (Resolution No. R-091-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3956

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Point Repair No. 2

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of approximately 34 main line point repairs and 500 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

Design Dates

Start Preliminary Design: 03/10/03
Start Final Design: 11/13/03

Bid and Award Dates

Advertisement Date: 02/11/04
Bid Opening Date: 03/12/04
Contract Award Date: 04/21/04

Construction Dates (Projected)

Start Date: 09/21/04
33% Completion Date: 12/07/04
66% Completion Date: 01/26/05
End Date: 03/19/05

Construction Dates (Actual)

Start Date: 07/19/04
33% Completion Date: 08/06/04
66% Completion Date: 08/20/04
End Date: 05/16/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	01/14/05
Change Order No. 1	+116	05/10/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-010-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3957

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of manhole rehabilitation, main line pipe replacement, full-length cured-in-place pipe lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Esplanade Avenue, Marais Street, St. Bernard Avenue, North Robertson Street, and Elysian Fields Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	12/23/03

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/15/05
66% Completion Date:	08/13/05
End Date:	11/13/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	02/28/05
66% Completion Date:	04/29/05
End Date:	12/26/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	09/10/05
Change Order No. 1	+472	12/26/06

The contract was granted final acceptance on May 16, 2007 (Resolution No. R-055-2007).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3958

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of sewer main replacements, manhole rehabilitation, and associated service laterals and connections. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Florida Avenue, Elysian Fields Avenue, North Robertson Street, and Allen Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/08/04

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/15/05
66% Completion Date:	08/13/05
End Date:	11/13/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	02/11/05
66% Completion Date:	04/08/05
End Date:	04/30/07

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	09/10/05
Change Order No. 1	+597	04/30/07

The contract was granted final acceptance on September 19, 2007 (Resolution No. R-096-2007).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3959

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Main
 Rehabilitation No. 3

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of approximately 1,520 linear feet of sewer main replacements and associated service laterals and connections, rehabilitation of approximately 130 manholes, approximately 13,000 linear feet of CIPP lining and approximately 159 mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Canal Street, North Carrollton Avenue, Conti Street, and North Claiborne Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/22/04

Bid and Award Dates	
Advertisement Date:	07/07/04
Bid Opening Date:	08/20/04
Contract Award Date:	09/22/04

Construction Dates (Projected)	
Start Date:	02/22/05
33% Completion Date:	05/30/05
66% Completion Date:	08/08/05
End Date:	10/19/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	12/24/04
66% Completion Date:	01/21/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/12/05
Change Order No. 1	+402	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-116-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3960

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 4

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of sewer main replacements, rehabilitation of manholes and associated service laterals and connections, CIPP lining and mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Moss Street, North Jefferson Davis Parkway, Lafitte Avenue, North Dorgenois Street, and Esplanade Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	03/08/04

Bid and Award Dates

Advertisement Date:	07/07/04
Bid Opening Date:	08/20/04
Contract Award Date:	09/22/04

Construction Dates (Projected)

Start Date:	02/22/05
33% Completion Date:	06/29/05
66% Completion Date:	10/07/05
End Date:	01/17/06

Construction Dates (Actual)

Start Date:	12/06/04
33% Completion Date:	03/11/05
66% Completion Date:	06/17/05
End Date:	08/31/09

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-191-2009).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3961

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 5

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of manholes, main line pipe replacement, CIPP lining, partial lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Broad Street, Canal Street, South Claiborne Avenue, and the Pontchartrain Expressway.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	04/10/04

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	09/24/04
Contract Award Date:	10/20/04

Construction Dates (Projected)	
Start Date:	03/20/05
33% Completion Date:	07/25/05
66% Completion Date:	11/02/05
End Date:	02/12/06

Construction Dates (Actual)	
Start Date:	01/24/05
33% Completion Date:	03/18/05
66% Completion Date:	06/10/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	12/19/05
Change Order No. 1	+242	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-117-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3962

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 2

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Florida Avenue, Elysian Fields Avenue, Esplanade Avenue, North Claiborne Avenue, Orleans Avenue, and North Carrollton Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	05/08/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	12/03/04
Contract Award Date:	01/19/05

Construction Dates (Projected)	
Start Date:	06/19/05
33% Completion Date:	09/04/05
66% Completion Date:	10/24/05
End Date:	12/15/05

Construction Dates (Actual)	
Start Date:	05/30/05
33% Completion Date:	06/24/05
66% Completion Date:	07/08/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	11/25/05
Change Order No. 1	+266	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-118-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3963

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 6

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Canal Street, City Park Avenue, Lelong Avenue, and North Carrollton Avenue.

Design Dates

Start Preliminary Design: 03/10/03
Start Final Design: 06/12/04

Bid and Award Dates

Advertisement Date: 11/10/04
Bid Opening Date: 12/17/04
Contract Award Date: 01/19/05

Construction Dates (Projected)

Start Date: 06/19/05
33% Completion Date: 09/24/05
66% Completion Date: 12/03/05
End Date: 02/13/06

Construction Dates (Actual)

Start Date: 05/09/05
33% Completion Date: 06/10/05
66% Completion Date: 07/22/05
End Date: 08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	01/03/06
Change Order No. 1	+227	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-119-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3964

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 7

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by City Park Avenue, Canal Street, North Broad Street, and Interstate 10.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	07/16/04

Bid and Award Dates	
Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	01/19/05

Construction Dates (Projected)	
Start Date:	06/19/05
33% Completion Date:	09/24/05
66% Completion Date:	12/03/05
End Date:	02/13/06

Construction Dates (Actual)	
Start Date:	04/25/05
33% Completion Date:	06/10/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/20/05
Change Order No. 1	+241	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-120-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3965

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 8

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manholes, mainline pipe replacement, CIPP lining, partial lining, mainline point repairs, and lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, North Broad Street, Florida Avenue, New Orleans Street, Duels Street, Allen Street, and the Pontchartrain Expressway.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	08/13/04

Bid and Award Dates	
Advertisement Date:	12/01/04
Bid Opening Date:	01/14/05
Contract Award Date:	02/16/05

Construction Dates (Projected)	
Start Date:	07/19/05
33% Completion Date:	10/04/05
66% Completion Date:	11/23/05
End Date:	01/14/06

Construction Dates (Actual)	
Start Date:	06/20/05
33% Completion Date:	07/29/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	12/16/05
Change Order No. 1	+245	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-121-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3967

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 9

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Dorgenois Street, St. Bernard Avenue, Paul Morphy Street, LaHarpe Street, and Gentilly Boulevard.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	09/18/04

Bid and Award Dates

Advertisement Date:	01/12/05
Bid Opening Date:	02/18/05
Contract Award Date:	03/16/05

Construction Dates (Projected)

Start Date:	08/16/05
33% Completion Date:	11/21/05
66% Completion Date:	01/30/06
End Date:	04/12/06

Construction Dates (Actual)

Start Date:	08/15/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	07/14/10

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-044-2011).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3968

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 10

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, Columbus Street, North Johnson Street, St. Philip Street, North Dorgenois Street, and North Claiborne Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	10/16/04

Bid and Award Dates	
Advertisement Date:	02/09/05
Bid Opening Date:	03/18/05
Contract Award Date:	04/20/05

Construction Dates (Projected)	
Start Date:	09/20/05
33% Completion Date:	12/26/05
66% Completion Date:	03/06/06
End Date:	05/17/06

Construction Dates (Actual)	
Start Date:	08/22/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	04/18/06
Change Order No. 1	+122	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-122-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3969

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 11

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Claiborne Avenue, St. Bernard Avenue, Marais Street, Columbus Street, St. Claude Avenue, Kerlerec Street, and St. Peter Street/Elysian Fields Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	11/12/04

Bid and Award Dates

Advertisement Date:	03/09/05
Bid Opening Date:	04/22/05
Contract Award Date:	05/18/05

Construction Dates (Projected)

Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)

Start Date:	04/27/09
33% Completion Date:	06/12/09
66% Completion Date:	07/24/09
End Date:	10/23/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-057-2009).

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-045-2011).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3970

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 12

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Gentilly Boulevard, Paris Avenue, Florida Avenue, North Broad Street, Castiglione Street, Paul Morphy Street, D'Abadie Street, and North Dupre Street.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	12/17/04

Bid and Award Dates

Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)

Start Date:	08/17/09
33% Completion Date:	11/12/09
66% Completion Date:	01/11/10
End Date:	03/14/10

Construction Dates (Actual)

Start Date:	04/20/09
33% Completion Date:	06/12/09
66% Completion Date:	08/07/09
End Date:	11/16/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-058-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-093-2010).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3971

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 13

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by North Dorgenois Street, St. Philip Street, North Johnson Street, Columbus Street, North Claiborne Avenue, and Lafitte Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	01/10/05

Bid and Award Dates

Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)

Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)

Start Date:	04/20/09
33% Completion Date:	06/05/09
66% Completion Date:	07/24/09
End Date:	10/16/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-059-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-094-2010).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3647

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by North Prieur Street, Columbus Street, Kerlerec Street, North Roman Street, and North Derbigny Street.

Design Dates

Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates

Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)

Start Date:	N/A
33% Completion Date:	10/16/08
66% Completion Date:	11/18/08
End Date:	N/A

Construction Dates (Actual)

Start Date:	08/18/08
33% Completion Date:	09/19/08
66% Completion Date:	09/26/08
End Date:	06/03/09

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Mid-City Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3966

Council Districts: C, D, E
Contract Name: Lower Ninth Ward
 Area Sewer Rehabilitation – Manhole
 Rehabilitation No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of the rehabilitation of approximately 625 manholes, frame and cover replacements, and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, and inflow dish installations. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by the Orleans Parish/St. Bernard Parish line, the Mississippi River, Elysian Fields Avenue, and Florida Avenue.

Design Dates	
Start Preliminary Design:	05/01/03
Start Final Design:	10/06/03

Bid and Award Dates	
Advertisement Date:	01/14/04
Bid Opening Date:	02/20/04
Contract Award Date:	03/17/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	11/12/04
66% Completion Date:	01/11/05
End Date:	03/14/05

Construction Dates (Actual)	
Start Date:	06/21/04
33% Completion Date:	08/06/04
66% Completion Date:	09/10/04
End Date:	01/14/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	01/16/05
Change Order No. 1	-2	01/14/05

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-044-2005).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3974

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Point Repair No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main point repairs and replacements of associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish line.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 12/10/04

Bid and Award Dates

Advertisement Date: 04/13/05

Bid Opening Date: 05/20/05

Contract Award Date: 06/15/05

Construction Dates (Projected)

Start Date: 08/17/09

33% Completion Date: 11/02/09

66% Completion Date: 12/22/09

End Date: 02/12/10

Construction Dates (Actual)

Start Date: 04/27/09

33% Completion Date: 05/29/09

66% Completion Date: 06/26/09

End Date: 10/23/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-060-2009).

The contract was granted final acceptance on April 21, 2010 (Resolution No. R-075-2010).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3647

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Congress Street, North Derbigny Street, North Roman Street, Gallier Street, North Rampart Street, Dauphine Street, and Burgundy Street.

Design Dates

Start Preliminary Design: N/A

Start Final Design: N/A

Bid and Award Dates

Advertisement Date: N/A

Bid Opening Date: N/A

Contract Award Date: N/A

Construction Dates (Projected)

Start Date: N/A

33% Completion Date: 10/24/08

66% Completion Date: 11/24/08

End Date: N/A

Construction Dates (Actual)

Start Date: 08/21/08

33% Completion Date: 10/10/08

66% Completion Date: 10/24/08

End Date: 12/29/08

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Lower Ninth Ward Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3982

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish Line.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 04/15/05

Bid and Award Dates

Advertisement Date: 05/20/09

Bid Opening Date: 06/19/09

Contract Award Date: 07/15/09

Construction Dates (Projected)

Start Date: 12/14/09

33% Completion Date: 04/20/10

66% Completion Date: 07/29/10

End Date: 11/08/10

Construction Dates (Actual)

Start Date: 11/30/09

33% Completion Date: 02/05/10

66% Completion Date: 04/09/10

End Date: 10/26/10

The contract was granted final acceptance on December 21, 2011 (Resolution No. R-231-2011).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3983

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation No. 2

Original Contract Duration (calendar days): 330

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Franklin Avenue and Almonaster Avenue to the east, and St. Claude Avenue to the south.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 04/15/05

Bid and Award Dates

Advertisement Date: 05/20/09

Bid Opening Date: 06/19/09

Contract Award Date: 07/15/09

Construction Dates (Projected)

Start Date: 12/14/09

33% Completion Date: 04/20/10

66% Completion Date: 07/29/10

End Date: 11/08/10

Construction Dates (Actual)

Start Date: 11/30/09

33% Completion Date: 02/12/10

66% Completion Date: 05/21/10

End Date: 10/26/10

The contract was granted final acceptance on September 21, 2011 (Resolution No. R-146-2011).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3984

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 3

Original Contract Duration (calendar days): 270

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, N. Galvez Street to the north, the Mississippi River, and Louisa Street to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	04/13/11
Bid Opening Date:	05/27/11
Contract Award Date:	06/15/11

Construction Dates (Projected)	
Start Date:	12/15/11
33% Completion Date:	03/26/12
66% Completion Date:	06/09/12
End Date:	01/30/13

Construction Dates (Actual)	
Start Date:	10/31/2011
33% Completion Date:	01/13/2012
66% Completion Date:	03/28/2012
End Date:	01/30/2013

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	07/26/12
Change Order No. 1	+60	09/24/12
Change Order No. 2	+60	11/23/12
Change Order No. 3	+68	01/30/13

The contract was granted final acceptance on July 17, 2013 (Resolution No. R-124-2013).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3985

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 4

Original Contract Duration (calendar days): 270

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, Florida Avenue to the north, Miro Street to the south, and France Road to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	05/13/11
Bid Opening Date:	05/20/11
Contract Award Date:	06/15/11

Construction Dates (Projected)	
Start Date:	12/15/11
33% Completion Date:	03/26/12
66% Completion Date:	06/09/12
End Date:	12/28/12

Construction Dates (Actual)	
Start Date:	12/05/2011
33% Completion Date:	02/03/2012
66% Completion Date:	04/02/2012
End Date:	12/28/2012

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	08/30/12
Change Order No. 1	+90	11/28/12
Change Order No. 2	+0	11/28/12
Change Order No. 3	+0	11/28/12
Change Order No. 4	+30	12/28/12
Change Order No. 5	+0	12/28/12

The contract was granted final acceptance on September 18, 2013 (Resolution No. R-184-2013).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3989

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 8

Original Contract Duration (calendar days): 240

Description of Work:

The proposed work consists of mainline replacements, Cured-In-Place Pipe (CIPP) lining, and manhole rehabilitations; including temporary, interim and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue and Almonaster Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	12/14/11
Bid Opening Date:	01/20/12
Contract Award Date:	02/15/12

Construction Dates (Projected)	
Start Date:	07/15/12
33% Completion Date:	10/15/12
66% Completion Date:	12/19/12
End Date:	07/26/13

Construction Dates (Actual)	
Start Date:	05/07/2012
33% Completion Date:	07/03/2012
66% Completion Date:	09/13/2012
End Date:	09/04/2013*

Contract Status	Contract Time (Days)	Contract End Date
Original	240	01/01/13
Change Order No. 1	+0	01/01/13
Change Order No. 2	+45	02/15/13
Change Order No. 3	+46	04/02/13
Change Order No. 4	+25	04/27/13
Change Order No. 5	+90	07/26/13

The contract was granted final acceptance on January 15, 2014 (Resolution No. R-011-2014).

Appendix A

RMAP Implementation

* Contracts 3984, 3985 and 3989 were funded by a \$9 million grant that the SWB obtained through the Louisiana Department of Environmental Quality. Better than expected prices were obtained through the traditional competitive bidding process, resulting in \$1 million in grant money that was not committed to contracts. After the original scope of work was completed, prior to the end construction dates; rather than take the time to assemble, route, advertise and award a fourth contract, a decision was made to add additional time and work to the existing contracts at the prices submitted through the competitive process. This resulted in additional sewer repairs completed in an expedited manner and in compliance with all grant provisions.

Appendix A

RMAP Implementation

Service Area: Ninth Ward
Contract Number: 3986

Council Districts: C, D, E
Contract Name: Ninth Ward Sewer
 Rehabilitation No. 5

Original Contract Duration (calendar days): 570

Description of Work:

The proposed work consists of sewer line rehabilitation by CIPP lining, mainline cleaning and CCTV inspection, sewer main point repairs, sewer main replacement and manhole rehabilitation including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is generally located in the Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	07/16/14
Bid Opening Date:	08/15/14
Contract Award Date:	10/17/14

Construction Dates (Projected)	
Start Date:	03/17/15
25% Completion Date:	08/28/15
50% Completion Date:	07/08/16
75% Completion Date:	11/21/16
End Date:	04/14/17

Construction Dates (Actual)	
Start Date:	11/03/14
25% Completion Date:	03/16/15
50% Completion Date:	09/24/15
75% Completion Date:	03/29/16
End Date:	08/02/17

Contract Status	Contract Time (Days)	Contract End Date
Original	570	05/25/16
Change Order No. 1	+180	11/21/16
Change Order No. 2	+128	03/29/17
Change Order No. 3	+127	08/02/17

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3973

Council Districts: A & B
Contract Name: Carrollton Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Carrollton Basin of Orleans Parish. The project work area is bounded by Monticello Avenue, Leake Avenue, Audubon Boulevard, Pontchartrain Boulevard/ Interstate 10, South Claiborne Avenue, and Audubon Park.

Design Dates	
Start Preliminary Design:	04/01/04
Start Final Design:	06/16/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/20/05
66% Completion Date:	10/29/05
End Date:	01/09/06

Construction Dates (Actual)	
Start Date:	04/04/05
33% Completion Date:	05/20/05
66% Completion Date:	06/24/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	11/29/05
Change Order No. 1	+262	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-123-2006).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3647

Council Districts: A & B
Contract Name: Carrollton Area Sewer Rehabilitation – Sewer Rehabilitation Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Apple Street, Dublin Street, Dante Street, Nelson Street, and South Carrollton Avenue.

Design Dates

Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates

Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)

Start Date:	N/A
33% Completion Date:	12/05/08
66% Completion Date:	01/09/09
End Date:	N/A

Construction Dates (Actual)

Start Date:	09/29/08
33% Completion Date:	10/24/08
66% Completion Date:	11/21/08
End Date:	05/21/09

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Carrollton Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3995

Council Districts: A & B
Contract Name: Carrollton Area Sewer Rehabilitation – Point Repair No. 5

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of performing point repairs, service repairs, associated service connections and laterals, including temporary and final restoration, sewer flow control, traffic maintenance and control. The project is located in the Carrollton Area of Orleans Parish. The project work area is bounded by Martin Luther King Jr. Boulevard, S. Carrollton Avenue, Interstate Highway 10, Howard Avenue and S. Claiborne Avenue.

Design Dates	
Start Preliminary Design:	04/01/04
Start Final Design:	06/16/05

Bid and Award Dates	
Advertisement Date:	07/23/09
Bid Opening Date:	08/21/09
Contract Award Date:	09/16/09

Construction Dates (Projected)	
Start Date:	03/16/10
33% Completion Date:	06/11/10
66% Completion Date:	08/10/10
End Date:	10/11/10

Construction Dates (Actual)	
Start Date:	11/30/09
33% Completion Date:	01/15/10
66% Completion Date:	01/29/10
End Date:	05/24/10

The contract was granted final acceptance on January 19, 2011 (Resolution No. R-007-2011).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3737

Council Districts: A & B
Contract Name: Mistletoe 18-inch Sewer Line Replacement

Original Contract Duration (calendar days): 210

Description of Work:

The proposed work consists of sewer main replacement via jack and bore including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work. The project is located in, but is not limited to, the Carrollton Basin of Orleans Parish. The project work area is the intersection of Mistletoe Street and Airline Drive.

Design Dates	
Start Preliminary Design:	04/01/04
Start Final Design:	06/16/05

Bid and Award Dates	
Advertisement Date:	05/27/15
Bid Opening Date:	06/19/15
Contract Award Date:	07/15/15

Construction Dates (Projected)	
Start Date:	04/15/16
25% Completion Date:	08/12/16
50% Completion Date:	11/10/16
75% Completion Date:	02/08/17
End Date:	10/31/25

Construction Dates (Actual)	
Start Date:	11/02/15
25% Completion Date:	07/15/16
50% Completion Date:	11/01/16
75% Completion Date:	12/09/16
End Date:	09/13/17

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/30/16
Final Change Order	+441	08/14/17

The contract was granted final acceptance on December 20, 2017 (Resolution No. R-161-2017).

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 3708

Council Districts: E
Contract Name: New Orleans East Area
Sewer Rehabilitation – Manhole
Rehabilitation No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the New Orleans East Area of Orleans Parish. The project work area is bounded by Crowder Boulevard, Chef Mentuer Highway, Gentilly Boulevard, Almonaster Boulevard, LA Highway 47, and Interstate I-10.

Design Dates

Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates

Advertisement Date:	09/17/08
Bid Opening Date:	10/17/08
Contract Award Date:	11/19/08

Construction Dates (Projected)

Start Date:	03/23/09
33% Completion Date:	05/30/09
66% Completion Date:	07/18/09
End Date:	09/19/09

Construction Dates (Actual)

Start Date:	02/23/09
33% Completion Date:	03/27/09
66% Completion Date:	04/03/09
End Date:	08/03/09

Note: This contract was originally suspended in 2005 due to work disruption caused by Hurricane Katrina. At that time, final design of the contract had been completed, and contract pre-advertisement activities were underway. The contract was originally scheduled to advertise for bids in September 2005. Efforts to restart the contract were initiated in the 3rd Quarter of 2008, including preparing updated bid documents, advertising the contract in September 2008, and receiving bids in October 2008.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-190-2009).

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 30205

Council Districts: E
Contract Name: New Orleans East Area
 Sewer Rehabilitation – Plum Orchard

Original Contract Duration (calendar days): 360

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Plum Orchard Neighborhood within Orleans Parish. The project work area is generally bounded by Interstate 10 to the west, Dwyer Road to the north, Flake Ave. to the east, and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	07/20/16
Bid Opening Date:	08/26/16
Contract Award Date:	10/19/16

Construction Dates (Projected)	
Start Date:	11/05/18
25% Completion Date:	01/26/19
50% Completion Date:	04/19/19
75% Completion Date:	07/10/19
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	01/09/17
25% Completion Date:	03/17/17
50% Completion Date:	04/28/17
75% Completion Date:	08/18/17
End Date:	07/02/18

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	01/03/18
Change Order No. 1	+120	05/03/18
Change Order No. 2	+60	07/02/18

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 30206

Council Districts: E
Contract Name: New Orleans East Area
 Sewer Rehabilitation – Read Blvd West/
 West Lake Forest

Original Contract Duration (calendar days): 240

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the West Lake Forest and Read Blvd West Neighborhoods within Orleans Parish. The project work area is generally bounded by Interstate 10 to the north and west, Read Blvd to the east, and Chef Menteur to the south but excludes the Plum Orchard neighborhood.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	07/20/16
Bid Opening Date:	08/19/16
Contract Award Date:	09/21/16

Construction Dates (Projected)	
Start Date:	11/21/17
25% Completion Date:	12/10/17
50% Completion Date:	04/09/18
75% Completion Date:	08/07/18
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	11/21/16
25% Completion Date:	01/12/17
50% Completion Date:	03/03/17
75% Completion Date:	04/24/17
End Date:	1/27/18A

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/18/17
Change Order No. 1	+164	12/28/17

The contract was granted final acceptance on March 30, 2018 (Resolution No. R-098-2018)

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 30207

Council Districts: E
Contract Name: New Orleans East Area
 Sewer Rehabilitation – Read Blvd East/
 Viavant

Original Contract Duration (calendar days): 300

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Read Blvd East – Viavant Neighborhood within Orleans Parish. The project work area is generally bounded by Jourdan Rd/ Read Blvd. to the west, Chef Menteur Hwy/ Interstate 10 to the north, Interstate 510/ Industrial Pkwy to the east, and Mississippi River Gulf Outlet to the south.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	10/19/16
Bid Opening Date:	12/03/16
Contract Award Date:	12/21/16

Construction Dates (Projected)	
Start Date:	01/04/19
25% Completion Date:	03/20/19
50% Completion Date:	06/03/19
75% Completion Date:	08/17/19
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	04/03/17
25% Completion Date:	06/09/17
50% Completion Date:	09/08/17
75% Completion Date:	10/13/17
End Date:	12/26/18A

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	01/28/18
Change Order No. 1	+10	02/07/18
Change Order No. 2	+120	06/07/18
Change Order No. 3	+275	12/26/18

The contract was granted final acceptance on April 17, 2019 (Resolution No. R-059-2019)

Appendix A

RMAP Implementation

Service Area: New Orleans East

Contract Number: 30208

Council Districts: E

Contract Name: New Orleans East Area
Sewer Rehabilitation – Village De Lest /
Venetian Isles

Original Contract Duration (calendar days): 240

Description of Work:

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Village De L’Est/ Venetian Isles Neighborhood within Orleans Parish. The project work area is generally bounded by Interstate-510 to the west, Interstate 10 to the north, US Highway 11 to the east, and Chef Mentuer Hwy to the south plus the community of Venetia Isles bound by Chef Mentuer Hwy to the south, Chef Pass to the east, Bayou Savage to the north and US Highway 11 to the west.

Design Dates	
Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates	
Advertisement Date:	10/19/16
Bid Opening Date:	11/18/16
Contract Award Date:	12/21/16

Construction Dates (Projected)	
Start Date:	03/05/19
25% Completion Date:	05/04/19
50% Completion Date:	07/03/19
75% Completion Date:	09/01/19
End Date:	10/31/19

Construction Dates (Actual)	
Start Date:	04/10/17
25% Completion Date:	05/26/17
50% Completion Date:	07/12/17
75% Completion Date:	09/01/17
End Date:	09/06/19A

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/05/17
Change Order No. 1	+120	04/04/18
Change Order No. 2	+120	08/02/18
Change Order No. 3	+120	11/30/18
Change Order No. 4	+384	12/19/19A

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 3721

Council Districts: D & E
Contract Name: South Shore Area
Sewer Rehabilitation - Manhole
Rehabilitation No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of manhole rehabilitation, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the South Shore Basin (New Orleans East) Area of Orleans Parish. The project work area is bounded by Jourdan Road, Hayne Boulevard, Bundy Road, and Chef Menteur Highway.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	07/23/09
Bid Opening Date:	08/21/09
Contract Award Date:	09/16/09

Construction Dates (Projected)	
Start Date:	03/16/10
33% Completion Date:	06/21/10
66% Completion Date:	08/30/10
End Date:	11/10/10

Construction Dates (Actual)	
Start Date:	12/21/09
33% Completion Date:	02/26/10
66% Completion Date:	04/02/10
End Date:	09/17/10

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30213

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Pines Village and Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	03/18/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	12/29/20
50% Completion Date:	03/14/21
75% Completion Date:	05/28/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	12/04/20A
50% Completion Date:	xx/xx/xx
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30214

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The Project consists of the rehabilitation of existing sewer system manholes. The project is generally located in the Pines Village and Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	NA

Construction Dates (Projected)

Start Date:	06/30/20
25% Completion Date:	12/14/20
50% Completion Date:	02/12/21
75% Completion Date:	04/13/21
End Date:	10/31/21

Construction Dates (Actual)

Start Date:	06/30/20
25% Completion Date:	10/09/20A
50% Completion Date:	10/27/20A
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30222

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 3

Original Contract Duration (calendar days): 300
Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Pines Village and Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Menteur to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	03/18/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	01/13/21
50% Completion Date:	04/13/21
75% Completion Date:	07/12/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	09/28/20A
50% Completion Date:	11/12/20A
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30223

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 4

Original Contract Duration (calendar days): 360

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by the Inner Harbor Navigational Canal to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the north, Read Blvd. to the east and Interstate 10 and Chef Mentuer to the south

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	02/19/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	01/13/21
50% Completion Date:	04/13/21
75% Completion Date:	07/12/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	09/11/20A
50% Completion Date:	11/11/20A
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 30224

Council Districts: D & E
Contract Name: South Shore Basin
 Sewer Rehabilitation No. 5

Original Contract Duration (calendar days): 360

Description of Work:

The Project consists of the rehabilitation of existing main line sanitary sewers via mainline cleaning and CCTV inspections, excavated point repairs, full length main line replacements, house connection service lateral replacements, full-length Cured-in-Place Pipe (CIPP) lining, service lateral Cured-in-Place Pipe (CIPP) lining and manhole rehabilitation. The project is generally located in the Little Woods Neighborhoods within Orleans Parish. The project work area is generally bounded by Read Blvd. to the west, Hayne Blvd (LA47) to the north, Paris Rd (LA47) to the east and Interstate 10 and Chef Mentuer to the south.

Design Dates	
Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates	
Advertisement Date:	12/16/19
Bid Opening Date:	01/16/20
Contract Award Date:	03/18/20

Construction Dates (Projected)	
Start Date:	06/30/20
25% Completion Date:	01/13/21
50% Completion Date:	04/13/21
75% Completion Date:	07/12/21
End Date:	10/31/21

Construction Dates (Actual)	
Start Date:	06/30/20
25% Completion Date:	11/13/20
50% Completion Date:	12/11/20
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3801

Council Districts: B
Contract Name: 24-inch Force Main
 from SPS 15

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of furnishing and installing approximately 1,278 linear feet of new 24-inch force main, including a 24-inch x 48-inch hot tap, valve, and valve vault. This force main will be the main discharge route for the new Sewerage Pumping Station 15. The project is located in Orleans Parish, starting near the intersection of Palmyra and South Rocheblave Streets, heading northeast on South Rocheblave for one block, then turning southeast on Cleveland Avenue and continuing for three blocks down Cleveland Avenue until reaching South Galvez Street where the force main taps will be made into the existing 48-inch force main in South Galvez Street.

Design Dates	
Start Preliminary Design:	06/25/01
Start Final Design:	12/11/01

Bid and Award Dates	
Advertisement Date:	09/11/02
Bid Opening Date:	10/18/02
Contract Award Date:	11/20/02

Construction Dates (Projected)	
Start Date:	04/21/03
33% Completion Date:	09/15/03
66% Completion Date:	10/20/03
End Date:	11/16/03

Construction Dates (Actual)	
Start Date:	04/14/03
33% Completion Date:	05/30/03
66% Completion Date:	06/20/03
End Date:	04/08/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	11/09/03
Change Order No. 1	+151	04/08/04

Appendix A

RMAP Implementation

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-093-2004).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3819

Council Districts: A
Contract Name: New 18-inch Force
 Main from SPS 20 to SPS 21

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of installing approximately 5,300 linear feet of 18-inch force main, including valves, fittings, manholes, drainage canal crossings and connections to an existing 16-inch and 24-inch sewer force mains in the Lakeview Basin. The new force main will extend from Sewerage Pumping Station 20, along 37th Street to Fleur De Lis, then south along Fleur De Lis to 36th Street. It will then extend along 36th Street to Pontchartrain Boulevard. The force main will then turn south and cross the median area between Pontchartrain and West End Boulevard to Porteous Street. The route continues east along Porteous Street until reaching Memphis Street, where this new force main will connect to an existing 24-inch force main. Sewerage Pumping Station 20 currently discharges to an existing 16-inch force main in Fleur de Lis, which is in poor condition. This new 18-inch force main will provide an alternate discharge route for the pump station.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/31/02

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	10/08/04
Contract Award Date:	11/17/04

Construction Dates (Projected)	
Start Date:	05/18/05
33% Completion Date:	09/13/05
66% Completion Date:	12/12/05
End Date:	03/13/06

Construction Dates (Actual)	
Start Date:	04/11/05
33% Completion Date:	07/22/05
66% Completion Date:	08/19/05
End Date:	08/19/08

Note: This contract was suspended due to work disruption caused by Hurricane Katrina. Construction activities resumed on March 3, 2008 to complete and closeout this contract.

Contract Status	Contract Time (Days)	Contract End Date
Original	300	03/06/06
Change Order No. 1	+902	07/25/08
Change Order No. 2	+25	08/19/08

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-144-2008).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3849

Council Districts: A, B, D, E
Contract Name: East Bank Gravity
Sewer Inter-Connections

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of the installation of thirty-one (31) gravity sewer pipes. These gravity connections will connect the collection systems of adjacent sewerage pumping station service areas to provide additional redundancy. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates

Start Preliminary Design: 12/20/01
Start Final Design: 10/07/02

Bid and Award Dates

Advertisement Date: 02/11/04
Bid Opening Date: 03/12/04
Contract Award Date: 04/21/04

Construction Dates (Projected)

Start Date: 09/21/04
33% Completion Date: 04/01/05
66% Completion Date: 06/25/05
End Date: 09/15/05

Construction Dates (Actual)

Start Date: 07/26/04
33% Completion Date: 10/08/04
66% Completion Date: 01/07/05
End Date: 09/03/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	07/20/05
Change Order No. 1	+45	09/03/05

The contract was granted final acceptance on August 16, 2006 (Resolution No. R-092-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3859

Council Districts: E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at four (4) of the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/08/02

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/17/05
66% Completion Date:	06/26/05
End Date:	08/15/05

Construction Dates (Actual)	
Start Date:	12/06/04
33% Completion Date:	03/14/05
66% Completion Date:	05/13/05
End Date:	08/05/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	07/03/05
Change Order No. 1	+33	08/05/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-260-2005).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3866

Council Districts: A & D
Contract Name: East Bank Pump
 Stations Physical Improvements No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of physical and structural improvements to four (4) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/16/04

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	09/24/04
Contract Award Date:	10/20/04

Construction Dates (Projected)	
Start Date:	03/20/05
33% Completion Date:	07/17/05
66% Completion Date:	08/09/05
End Date:	09/15/05

Construction Dates (Actual)	
Start Date:	02/09/05
33% Completion Date:	07/13/05
66% Completion Date:	08/08/05
End Date:	07/14/08

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	220	12/18/05
Change Order No. 1	+1073	07/14/08

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-145-2008).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3867

Council Districts: D & E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 3

Original Contract Duration (calendar days): 220

Description of Work:

The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at one (1) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/23/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/15/05
66% Completion Date:	10/19/05
End Date:	12/20/05

Construction Dates (Actual)	
Start Date:	05/13/05
33% Completion Date:	08/09/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	220	12/18/05
Change Order No. 1	+243	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-114-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3868

Council Districts: E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 4

Original Contract Duration (calendar days): 190

Description of Work:

The work generally consists of physical and structural improvements to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/30/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/10/05
66% Completion Date:	10/09/05
End Date:	11/20/05

Construction Dates (Actual)	
Start Date:	05/13/05
33% Completion Date:	08/09/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	190	11/18/05
Change Order No. 1	+273	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-115-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3870

Council Districts: E
Contract Name: East Bank Pump
Stations Physical Improvements No. 6

Original Contract Duration (calendar days): 220

Description of Work:

The work generally consists of physical and structural improvement to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

Design Dates

Start Preliminary Design:	12/20/01
Start Final Design:	05/13/04

Bid and Award Dates

Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	03/16/05

Construction Dates (Projected)

Start Date:	06/19/05
33% Completion Date:	09/29/05
66% Completion Date:	12/13/05
End Date:	01/24/06

Construction Dates (Actual)

Start Date:	06/13/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	07/10/09

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

The contract was granted final acceptance on March 17, 2010 (Resolution No. R-035-2010).

APPENDIX B

CROSS CONNECTIONS

4th QUARTER 2020 RETAINED CROSS CONNECTIONS INSPECTIONS

RCCV NUMBER	LOCATION	TYPE OF ACTION TAKEN	NOTES	NO.
2	SPS 15 Discharge Chamber	Inspected	Permanently sealed and eliminated July 14, 2010	1
37	SPS 14 yard above ground	Inspected	Security Intact	2
55	Annette and Florida Ave.	Inspected	Security Intact	3
63	Jourdan and St. Claude	Inspected	Security Intact	4
66	Diana and Vallette	Inspected	Security Intact	5
74	N. Tonti and Tupelo	Inspected	Security Intact	6
75	N. Tonti and Jourdan Avenue	Inspected	Security Intact	7
76	Florida Ave. at Metropolitan	Inspected	Security Intact	8
77	Florida Ave. at Elysian Fields	Inspected	Security Intact	9
79	Florida Ave. at Paris	Inspected	Security Intact	10
80	Paris Ave. and Prentiss Ave.	Inspected	Security Intact	11
81	Florida at Gibson	Inspected	Security Intact	12
86	Vicksburg and Florida (incorrectly marked as 86A on Map)	Inspected	Security Intact	13
87	Canal and Filmore, Lakeside Neutral Ground	Inspected	Security Intact	14
91	Louisa and Mirabeau	Inspected	Security Intact	15
115	America and Dwyer R.S.	Inspected	Security Intact	16
117	Gawain and Dwyer Rd.	Inspected	Security Intact	17
118	Cerise and Dwyer Rd.	Inspected	Security Intact	18
119	Warren and Dwyer Rd.	Inspected	Security Intact	19
120	Papania and Dwyer Rd.	Inspected	Security Intact	20
121	Whitney and Socrates	Inspected	Security Intact	21
122	Holiday and Herschel	Inspected	Security Intact	22
123	Erickson and Huntlee St.	Inspected	Security Intact	23
124	Berkley and Eton St.	Inspected	Security Intact	24
125	Tullis and Blair	Inspected	Security Intact	25
126	Westchester and Carlisle	Inspected	Security Intact	26
127	Memorial Park and Garden Oaks	Inspected	Security Intact	27
128	Florence and Donner St.	Inspected	Security Intact	28
129	Country Club Dr. and Ave. "C" Canal	Inspected	Security Intact	29
130	Fleur de Lis and Harney St. (L.S.)	Inspected	Security Intact	30

APPENDIX B

CROSS CONNECTIONS

131	37 th and Fleur de Lis	Inspected	Permanently sealed and eliminated January 26, 2016	31
132	N. Galvez near Iberville	Inspected	Security Intact	32
133	Chef Menteur Hwy and Dodt St.	Inspected	Security Intact	33
134	Wilson and Dwyer Rd.	Inspected	Security Intact	34
135	Berg and Morrison Rd.	Inspected	Security Intact	35
136	Weber and Morrison Rd.	Inspected	Security Intact	36
137	Burke St. and Morrison Rd.	Inspected	Security Intact	37
138	Lawrence and Morrison Rd.	Inspected	Security Intact	38
139	Lamb and Morrison Rd.	Inspected	Security Intact	39
140	Charbonnet and N. Galvez St.	Inspected	Security Intact	40
141	Sandra-Gen. DeGaulle to Murl	Inspected	Security Intact	41
142	Chicksaw and Louisa Sts.	Inspected	Security Intact	42
143	Old Gentilly Rd. and Desire St.	Inspected	Security Intact	43
149A/B *	Gen. DeGaulle and Holiday	Inspected	Security Intact	44
150	Folgers SPS	Inspected	Security Intact	45
151	Alcee Fortier Blvd. at Chef Menteur Hwy.	Inspected	Security Intact	46
158	Elizardi and Lawrence St.	Inspected	Security Intact	47
171	Old Spanish Trail and Alba	Inspected	Security Intact	48
173	Catherine St. and Gentilly St.	Inspected	Security Intact	49
174	Tall Pines Dr. and Tall Timbers	Inspected	Security Intact	50
175	Alcee Fortier SPS	Inspected	Security Intact	51
176	Michoud Behind the Station	Inspected	Security Intact	52
179	Ligget and Morrison	Inspected	Security Intact	53
180	1400 Lennox	Inspected	Security Intact	54
181	Bullard at Midpoint	Inspected	Security Intact	55
182	At Pumping Station (AMID)	Inspected	Security Intact	56
183	Briarwood and Morrison	Inspected	Security Intact	57
184	Shorewood and Morrison	Inspected	Security Intact	58
185	Willowbrook and Acadiana	Inspected	Security Intact	59
186	Michoud and Oak Island Apts.	Inspected	Security Intact	60
187	City Park SPS Behind Station Outside Fence	Inspected	Security Intact	61
189	Diana and Pacific	Inspected	Security Intact	62
190	Diana and Atlantic (SFM to River)	Inspected	Security Intact	63
A1	Holiday and Patterson	Inspected	Security Intact	64
A2	Huntlee and Erikson	Inspected	Security Intact	65
A3	Eton and Berkley	Inspected	Security Intact	66
A4	Carlisle and Westchester	Inspected	Security Intact	67

APPENDIX B

CROSS CONNECTIONS

A5	Tullis and Blair	Inspected	Security Intact	68
B1	Douglas and Forstall (Westside)	Inspected	Security Intact	69
B2	Douglas and Forstall (Eastside)	Inspected	Security Intact	70
D5	Inside Station "D"	Inspected	Security Intact	71
D7	Inside Station "D"	Inspected	Security Intact	72
DSG	Station "D" Sluice Gate	Inspected	Security Intact	73
DPAC	Peoples Ave. at Florida Ave. Canal	Inspected	Security Intact	74
DZ	Inside Station "D"	Inspected	Security Intact	75
X1	France and Florida at Florida Canal	Inspected	Security Intact	76
X2	Lake Side Lake Forest near Read	Inspected	Security Intact	77
X3	Crowder at Lake Forest	Inspected	Security Intact	78
X5	Station Discharge Camber (SPS 03)	Inspected	Security Intact	79
X7	Shalimar and Dwyer	Inspected	Security Intact	80
X9	Station Discharge Chamber (SPS 08)	Inspected	Permanently sealed and eliminated March 14, 2018	81
X11	Jourdan Ave. and St. Claude St.	Inspected	Security Intact	82
X14	Southwest Corner of Dwyer and Michoud	Inspected	Security Intact	83
X15	Memphis and Florida	Inspected	Security Intact	84
X16	Simpson and Norman Canal	Inspected	Security Intact	85
X17	Station "A" – St. Ann and Marais	Inspected	Security Intact	86
X18	Station "A" – St. Ann and Treme	Inspected	Security Intact	87
X19	Station "A" – St. Ann and Treme	Inspected	Security Intact	88
X20	Station "A" – St. Ann and Treme	Inspected	Security Intact	89

* Cross Connection 149A/B constitutes as one Retained Cross Connection on the 48" sewer force main at General DeGaulle and Holiday

Inspected = Examined by the Board Personnel; results noted

Security Intact = Measures found in place to prevent unauthorized operation of a retained cross connection

DATA DATE/TIME W/O_NO ESSA 2 - BASIN 1 - LAKEVIEW 201000478801	STREET	CROSS STREET	WO_DATE	COMP_DATE	PROBCODE	PROBLEM_DETAILS
201000478901	BELLAIRE DR	26TH	03/10/2010	12/09/2010	SMAIN	MWH-ID. 7463-020 POINT REPAIR 100' TO 122' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000477401	BELLAIRE DR	28TH	03/10/2010	02/14/2011	SMAIN	MWH-ID. 7463-021 POINT REPAIR 53' TO 65' FROM SMH 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000478201	MARCIA AV	W KENILWORTH	03/10/2010	12/21/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 0' TO 12' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000558401	MARCIA AV	W KENILWORTH	03/10/2010	02/16/2011	SMAIN	MWH-ID. 7463-017 POINT REPAIR 334' TO 348' FROM SMH 010-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000558701	16TH	PONTCHARTRAIN BL	03/20/2010	01/10/2011	SMAIN	MWH-ID. 7463-019 POINT REPAIR 144' TO 179' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000559101	BELLAIRE DR	26TH	03/20/2010	12/08/2010	SMAIN	MWH-ID. 7463-020 POINT REPAIR 197' TO 209' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201100966501	BELLAIRE DR	30TH	03/20/2010	12/30/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 416' TO 425' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000559001	35TH	CENTER	06/10/2011	10/04/2011	SMAIN	MWH-ID. 7463-079 POINT REPAIR 382' TO 394' FROM SMH 013-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20
201101188701	BELLAIRE DR	30TH	03/20/2010	12/29/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 368' TO 380' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201101188501	LOUISVILLE	GERMAIN	07/21/2011	09/28/2011	SMAIN	MWH-ID. 7463-091 POINT REPAIR 258' TO 270' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101188401	LOUISVILLE	GERMAIN	07/21/2011	09/26/2011	SMAIN	MWH-ID. 7463-091 POINT REPAIR 78' TO 90' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101188201	LOUISVILLE	GERMAIN	07/21/2011	09/27/2011	SMAIN	MWH-ID. 7463-091 POINT REPAIR 47' TO 59' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101188001	MARCIA AV	SHARON DR	07/21/2011	12/10/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 10' TO 24' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000558501	BELLAIRE DR	26TH	07/21/2011	10/06/2011	SMAIN	MWH-ID. 7463-020 POINT REPAIR 158' TO 170' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000557501	16TH	PONTCHARTRAIN BL	03/20/2010	01/11/2011	SMAIN	MWH-ID. 7463-019 POINT REPAIR 259' TO 282' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000479301	MARCIA AV	W KENILWORTH	03/20/2010	12/10/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 192' TO 204' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000479101	30TH	FLEUR DE LIS DR	03/10/2010	06/08/2011	SMAIN	MWH-ID. 7463-025 REPLACE PIPE FOR LINE SEGMENT 012-035 TO 012-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201101930701	BELLAIRE DR	30TH	03/10/2010	12/22/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 54' TO 66' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
	FRENCH	COLBERT	11/09/2011	11/25/2013	SMAIN	MWH-ID. 7463-092 REPLACE PIPE FOR LINE SEGMENT 222-026 TO 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18

201101193501	HARRISON AV	LOUISVILLE	07/21/2011	10/12/2011	SMAIN	MWH-ID. 7463-104 POINT REPAIR 241' TO 248' FROM SMH 222-020
201101193401	HARRISON AV	LOUISVILLE	07/21/2011	10/12/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-104 POINT REPAIR 35' TO 47' FROM SMH 222-020
201101193301	HARRISON AV	LOUISVILLE	07/21/2011	10/13/2012	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-104 POINT REPAIR 0' TO 12' FROM SMH 222-020
201101192801	COLBERT	POLK AV	07/21/2011	10/05/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-103 POINT REPAIR 153' TO 165' FROM SMH 221-032
201101192701	COLBERT	POLK AV	07/21/2011	09/29/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-103 POINT REPAIR 50' TO 65' FROM SMH 221-032
201101192201	CATINA	BRAGG	07/21/2011	10/18/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-102 POINT REPAIR 357' TO 371' FROM SMH 213-015
201101192101	CATINA	BRAGG	07/21/2011	10/17/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-102 POINT REPAIR 0' TO 12' FROM SMH 213-015
201101189701	GERMAIN	MARSHALL FOCH	07/21/2011	09/21/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-081 POINT REPAIR 194' TO 208' FROM SMH 232-013
201101189201	KENILWORTH	ARGONNE	07/21/2011	10/20/2011	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-093 POINT REPAIR 120' TO 132 FROM SMH 231-043
201102215601	HAMMOND HW	BELLAIRE DR	12/20/2011	02/28/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-286 POINT REPAIR 251' TO 265' FROM SMH 014-024
201102096801	MILNE BL	POLK	11/30/2011	09/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-283 POINT REPAIR 229' TO 241' FROM SMH 221-027
201102096701	MILNE BL	POLK	11/30/2011	09/20/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-283 POINT REPAIR 89' TO 101' FROM SMH 221-027
201102096501	MILNE BL	POLK	11/30/2011	09/09/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-283 POINT REPAIR 0' TO 12' FROM SMH 221-027
201102096201	POLK	COLBERT	11/30/2011	11/14/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-282 REPLACE PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028
201102095501	FRENCH	MILNE BL	11/30/2011	09/18/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-280 POINT REPAIR 0' TO 14' FROM SMH 222-021
201102092501	MILNE BL	RINGOLD	11/29/2011	09/20/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-279 POINT REPAIR 334' TO 346' FROM SMH 222-024
201102092401	MILNE BL	RINGOLD	11/29/2011	09/19/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-279 POINT REPAIR 98' TO 110' FROM SMH 222-024
201102092301	MILNE BL	RINGOLD	11/29/2011	09/19/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-279 POINT REPAIR 0' TO 12' FROM SMH 222-024
201200194201	FLEUR DE LIS DR	40TH	01/24/2012	04/17/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-463 POINT REPAIR 0' - 12' FROM SMH 014-029
201200193101	ROBERT E LEE BL	CALDWELL DR	01/24/2012	04/25/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-459 POINT REPAIR 21' - 43' FROM SMH 300-138 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22

201200192701	PARIS AV	CHARLTON DR	01/24/2012	06/11/2013	SMAIN	MWH-ID. 7463-458 POINT REPAIR 234' - 248' FROM SMH 243-021
201200192401	PARIS AV	CHARLTON DR	01/24/2012	12/04/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-458 POINT REPAIR VIA LINING 18' FROM SMH 243-021
201200192101	MARSHALL FOCH	PORTEOUS	01/24/2012	09/26/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-457 POINT REPAIR 184' - 214' FROM SMH 234-020
201200191001	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-455 POINT REPAIR 385' - 401' FROM SMH 214-028
201200190901	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-455 POINT REPAIR 236' - 248' FROM SMH 214-028
201200169701	MILNE BL	POLK AV	01/23/2012	09/24/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-440 POINT REPAIR 0' - 12' FROM SMH 221-034
201200048901	AVENUE A	32ND	01/06/2012	05/14/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-368 POINT REPAIR SERVICE 170' FROM SMH 013-053
201200209301	NEW YORK	CARTIER AV	01/25/2012	12/04/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-500 POINT REPAIR VIA LINING 309' FROM SMH 300-017
201200209201	NEW YORK	CARTIER AV	01/25/2012	12/04/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-500 POINT REPAIR VIA LINING 305' FROM SMH 300-017
201200208101	RIVIERA AV	CARTIER AV	01/25/2012	04/26/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-497 POINT REPAIR 0' - 12' FROM SMH 243-038
201200207501	GEN DIAZ	MOUTON	01/25/2012	07/01/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-495 POINT REPAIR 210' - 222' FROM SMH 235-024
201200207301	LANE	GEN DIAZ	01/25/2012	09/12/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-494 POINT REPAIR 315' - 323' FROM SMH 234-033
201200207201	LANE	GEN DIAZ	01/25/2012	09/11/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-494 POINT REPAIR 70' - 82' FROM SMH 234-033
201200206301	ARGONNE BL	LANE	01/25/2012	10/09/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-492 POINT REPAIR 324' - 335' FROM SMH 234-018
201200206201	ARGONNE BL	LANE	01/25/2012	10/09/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-492 POINT REPAIR 279' - 291' FROM SMH 234-018
201200205901	ARGONNE BL	PORTEOUS	01/25/2012	10/08/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-490 POINT REPAIR 177' - 189' FROM SMH 234-016
201200215801	GARDENA DR	CARTIER AV	01/25/2012	06/20/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-517 REPLACE PIPE FROM SMH 242-017 TO 243-035
201200215601	ST BERNARD AV	MIRABEAU AV	01/25/2012	12/11/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-516 POINT REPAIR VIA LINING 283' FROM SMH 242-008
201200213301	PRESSBURG	PRATT DR	01/25/2012	05/14/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-510 POINT REPAIR 177' - 189' FROM SMH 318A-016
201200213001	PRESSBURG	PRATT DR	01/25/2012	05/15/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-510 POINT REPAIR VIA LINING 243' FROM SMH 318A-016

201200212801	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-509 POINT REPAIR VIA LINING 390' FROM SMH 318-022
201200212701	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-509 POINT REPAIR VIA LINING 318' FROM SMH 318-022
201200212201	PRATT DR	CRESCENT DR	01/25/2012	12/02/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-508 POINT REPAIR VIA LINING 393' FROM SMH 318-021
201200212101	PRATT DR	CRESCENT DR	01/25/2012	12/02/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-508 POINT REPAIR VIAL LINING 343' FROM SMH 318-021
201200212001	PRATT DR	CRESCENT DR	01/25/2012	05/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-508 POINT REPAIR VIA LINING 268' FROM SMH 318-021
201200248001	MIRABEAU AV	PERLITA	01/27/2012	06/24/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-601 POINT REPAIR 0' - 12' FROM SMH 243-032
201200247801	MOULTON	PETROL AL	01/27/2012	07/30/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-600 POINT REPAIR 68' - 95' FROM SMH 235-052
201200247301	OPAL	ROBERT E LEE BL	01/27/2012	04/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-597 POINT REPAIR 229' - 241' FROM SMH 226-054
201200247201	OPAL	ROBERT E LEE BL	01/27/2012	04/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-597 POINT REPAIR 0' - 12' FROM SMH 226-054
201200246301	CADILLAC	PARK ISLAND DR	01/27/2012	05/31/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-594 REPLACE PIPE FROM SMH 299-033 TO 296-033
201200242501	ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/31/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 MWH-ID. 7463-591 POINT REPAIR 138' - 154' FROM SMH 236-038
201200242401	ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/21/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-591 POINT REPAIR 28' - 40' FROM SMH 236-038
201200242101	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-590 POINT REPAIR 194' - 206' FROM SMH 236-026
201200242001	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/17/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-590 POINT REPAIR 105' - 138' FROM SMH 236-026
201102215801	PONTCHARTRAIN BL	W ROBERT E LEE BL	12/20/2011	07/08/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-287 FULL LINING OF SMH 015-036 TO 015-035
201102215501	STAFFORD PL	FLEUR DE LIS DR	12/20/2011	12/09/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-285 FULL LINING OF SMH 014-024 TO 014-023
201102097001	CANAL BL	I-610	11/30/2011	10/30/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-284 FULL LINING OF SMH 220-019 TO 220-018
201102096901	MILNE BL	POLK	11/30/2011	10/21/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-283 FULL LINING OF SMH 221-027 TO 221-025
201102092701	MILNE BL	RINGOLD	11/29/2011	12/16/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-279 FULL LINING OF SMH 222-024 TO 221-040
201102008201	CATINA	HARRISON AV	11/15/2011	08/06/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-168 FULL LINING OF SMH 213-022 TO 213-021
						ESSA 2 - BASIN 1 - LAKEVIEW - 18

201102005001	MITHRA	PARIS AV	11/15/2011	09/11/2013	SLINE	MWH-ID. 7463-153 FULL LINING OF SMH 245-014 TO 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201101954501	LOUISVILLE	POLK	11/11/2011	09/16/2013	SLINE	MWH-ID. 7463-140 FULL LINING OF SMH 220-035 TO 220-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101953601	HOMEDALE	MILNE BL	11/11/2011	09/10/2013	SLINE	MWH-ID. 7463-137 FULL LINING OF SMH 211-026 TO 211-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101193701	HARRISON AV	LOUISVILLE	07/21/2011	03/28/2012	SLINE	MWH-ID. 7463-104 FULL LINING OF SMH 222-020 TO 222-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101193101	COLBERT	POLK AV	07/21/2011	03/08/2012	SLINE	MWH-ID. 7463-103 FULL LINING OF SMH 221-032 TO 220-241 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101192301	CATINA	BRAGG	07/21/2011	01/25/2013	SLINE	MWH-ID. 7463-102 FULL LINING OF SMH 213-015 TO 213-002 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21
201101189401	KENILWORTH	ARGONNE	07/21/2011	01/03/2012	SLINE	MWH-ID. 7463-093 FULL LINING OF SMH 231-043 TO 231-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101188901	LOUISVILLE	GERMAIN	07/21/2011	10/28/2011	SLINE	MWH-ID. 7463-091 FULL LINING OF SMH 221-030 TO 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201000559301	BELLAIRE DR	30TH	03/20/2010	11/01/2011	SLINE	MWH-ID. 7463-022 FULL LINING OF SMH 012-013 TO 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4-022
201000558801	BELLAIRE DR	26TH	03/20/2010	11/01/2011	SLINE	MWH-ID. 7463-020 FULL LINING OF SMH 011-038 TO 011-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000558601	16TH	PONTCHARTRAIN BL	03/20/2010	05/31/2011	SLINE	MWH-ID. 7463-019 FULL LINING OF SMH 011-038 TO 011-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201000557701	MARCIA AV	W KENILWORTH	03/20/2010	03/19/2015	SLINE	MWH-ID. 7463-016 FULL LINING OF SMH 010-008 TO 010-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4
201501232501	CATINA	FREMONT	07/07/2015	06/25/2015	SMAIN	MWH-ID. 7463-454 POINT REPAIR 334 TO 349' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21
201501220901	CATINA	FREMONT	07/06/2015	06/25/2015	SMAIN	MWH-ID. 7463-454 POINT REPAIR 124' TO 136' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21
201501220801	CATINA	FREMONT	07/06/2015	06/25/2015	SMAIN	MWH-ID. 7463-454 P POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21
201501045701	CANAL BL	ST LOUIS	06/05/2015	07/15/2015	SMAIN	MWH-ID. 7463-892 RELOCATE SEWER MAIN FROM SMH 228-017 TO 219-033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18
201500476001	PERLITA DR	FRANKFORT	03/02/2015	05/21/2015	SMAIN	MWH-ID. 7463-1002 SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201402235101	LOUIS XIV	SCOTT AL	10/21/2014	11/19/2014	SMAIN	MWH-ID. 7463-999 POINT REPAIR 250' TO 262' FROM SMH 220-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18
201402235001	LOUIS XIV	SCOTT AL	10/21/2014	11/18/2014	SMAIN	MWH-ID. 7463-999 POINT REPAIR 174' TO 186' FROM SMH 220-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18
201401392901	LOUISVILLE	HARRISON AV	06/03/2014	12/16/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 224'-236' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21
201400801901	STADIUM DR	ROOSEVELT MALL	04/17/2014	08/20/2014	SMAIN	MWH-ID. 7463-894 POINT REPAIR 262' TO 274' FROM SMH 239-040 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK

201400800201	LOUIS XIV	SCOTT AL	04/17/2014	07/31/2014	SMAIN	MWH-ID. 7463-907 POINT REPAIR 230' TO 242' FROM SMH 220-024 -
201400799801	ANTLOU AL	KENILWORTH	04/17/2014	08/07/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-893 POINT REPAIR 90' TO 105' FROM SMH 231-012 -
201400799701	STADIUM DR	ROOSEVELT MALL	04/17/2014	08/20/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-894 POINT REPAIR 178' TO 190' FROM SMH 239-040 -
201400799501	CATINA-MILNE AL	RINGOLD	04/17/2014	08/06/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK MWH-ID. 7463-891 POINT REPAIR 0' TO 19' FROM SMH 212-019- ESSA 2 -
201400798901	HOSPITAL DR	GOLF DR	04/17/2014	08/19/2014	SMAIN	BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-897 REPLACE PIPE FROM SMH 258-001 TO 257-011 -
201400797801	CONTI	CITY PARK AV	04/17/2014	08/07/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK MWH-ID. 7463-890 REPLACE PIPE FROM SMH 208-012 TO 208-011 -
201400595201	ARGONNE BL	PORTEOUS	03/20/2014	08/04/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 6 MWH-ID. 7463-867 POINT REPAIR 317' TO 330' FROM SMH 234-015 -
201400421701	BELLAIRE DR	COUNTRY CLUB DR	02/24/2014	01/22/2015	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21 MWH-ID. 7463-768
201400386601	LOUISVILLE	HARRISON AV	02/19/2014	12/13/2013	SMAIN	SERVICE REPAIR VIA LINING PRRS MWH-ID.7463-485
201400386401	WEST END BL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	POINT REPAIR 36'-48' FROM SMH 222-008 ESSA2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID.7463-455
201400386301	WESTEND AL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	POINT REPAIR 175-187 FROM SMH 214-028 ESSA 2-BASIN 1 - LAKEVIEW - STATION 21 MWH-ID.7463-455
201400386201	WESTEND AL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	POINT REPAIR 113-125 FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID.7463-455
201400209001	GEN HAIG	FLORIDA BL	01/24/2014	07/30/2014	SMAIN	POINT REPAIR 30-42 FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-858 POINT REPAIR 33' TO 45' FROM SMH 231-027 - ESSA
201400208901	EMERALD	GEM	01/24/2014	11/25/2014	SMAIN	2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-857 POINT REPAIR 80' TO 92' FROM SMH 227-086 - ESSA
201400139101	LOUISVILLE	HARRISON AV	01/17/2014	12/12/2013	SMAIN	2 - BASIN 1 - LAKEVIEW - SPS 21 MWH-ID.7463-485
201400139001	LOUISVILLE	HARRISON AV	01/17/2014	12/16/2013	SMAIN	POINT REPAIR 57'-69' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21 MWH-ID.7463-485
201400138901	LOUISVILLE	HARRISON AV	01/17/2014	12/16/2013	SMAIN	POINT REPAIR 328'-340' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21 MWH-ID.7463-485
201400138801	LOUISVILLE	HARRISON AV	01/17/2014	12/13/2013	SMAIN	POINT REPAIR 22'-34' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21 MWH-ID.7463-485
201400138701	HARRISON AV	LOUISVILLE	01/17/2014	12/13/2013	SMAIN	POINT REPAIR 211'-223' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21 MWH-ID.7463-485
201400138401	WEST END BL	CHAPELLE	01/17/2014	12/02/2013	SMAIN	POINT REPAIR 157'-169' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21 MWH-ID.7463-455
201400137701	BELLAIRE DR	39TH	01/17/2014	10/16/2013	SMAIN	POINT REPAIR 0-12 FROM SMH 214-028 ESSA 2-BASIN 1-LAKEVIEW-STATION 21 MWH-ID. 7463-089
201305045701	BELLAIRE DR	39TH	12/03/2013	10/17/2013	SMAIN	POINT REPAIR REPLACE SERVICE176' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-089
201305045401	BELLAIRE DR	39TH	12/03/2013	10/17/2013	SMAIN	POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-089
						POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18

201305044501	BELLAIRE DR	39TH	12/03/2013	10/15/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043
201305043901	BELLAIRE DR	39TH	12/03/2013	10/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043
201305043501	BELLAIRE DR	39TH	12/03/2013	10/25/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043
201304805001	HAMMOND HW	BELLAIRE DR	10/24/2013	02/28/2014	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-286 POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024
201304725401	MEMPHIS	BRAGG	10/15/2013	08/30/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-487 POINT REPAIR 200' - 212' FROM SMH 233-040
201303025901	ARGONNE BL	BRAGG	02/20/2013	10/09/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-492 POINT REPAIR 225' TO 235' FROM SMH 234-018
201303025701	WOODLAWN	FLORIDA BL	02/20/2013	10/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-135 REPLACE LINE SEGMENT FROM SMH 211-016 TO 211-015
201302802201	NEW YORK	CARTIER AV	01/15/2013	09/06/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-499 REPLACE PIPE FOR LINE SEGMENT 300-016 TO 300-015
201202151101	GARDINA LN	FLORAL PARK	10/03/2012	08/08/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-704 PERFORM POINT REPAIR 91' TO 103'
201202151001	GARDINA LN	FLORAL PARK	10/03/2012	08/08/2013	SMAIN	MWH-ID. 7463-704 PERFORM POINT REPAIR 62' TO 74'
201202150501	HAY PL	RUE LE VILLE	10/03/2012	04/18/2013	SMAIN	MWH-ID. 7463-693 PERFORM POINT REPAIR 141' TO 153'
201202088101	CENTRAL PARK PL	MIDDLE PARK PL	09/24/2012	09/30/2013	SMAIN	MWH-ID. 7463-696PERFORM EXCAVATED REPLACEMENT OF MSL @ 108.5
201202086501	GIBSON	LAFRENIERE	09/24/2012	06/28/2013	SMAIN	MWH-ID. 7463-699 PERFORM POINT REPAIR 0' TO 12'
201201233901	CATINA	BRAGG	05/12/2012	07/31/2012	SMAIN	MWH-ID. 7463-102 POINT REPAIR 9' TO 21' FROM SMH 213-015
201200958301	CATINA	BRAGG	04/01/2012	05/22/2012	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-102 POINT REPAIR 157' TO 177' FROM SMH 213-015
201200957801	HARRISON AV	LOUISVILLE	04/01/2012	01/12/2012	SMAIN	ESSA 2-BASIN 1-LAKEVIEW-STATION21 MWH-ID. 7463-104 POINT REPAIR 216'-248' FROM SMH222-020
201200957601	COLBERT	POLK AV	04/01/2012	01/11/2012	SMAIN	ESSA 2-BASIN 1-LAKEVIEW-STATION 18 MWH-ID. 7463-103 POINT REPAIR 0' TO 12' FROM SMH 221-032
201200381301	ONYX	AMETHYST	02/15/2012	04/12/2013	SMAIN	ESSA 2-BASIN 1-LAKEVIEW-STATION 18 MWH-ID. 7463-683 POINT REPAIR 242' - 254' FROM SMH 226-035
201200368201	ROBERT E LEE BL	CARTIER AV	02/14/2012	12/03/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-651 SERVICE POINT REPAIR VIA LINING 281' FROM 300-004
201200368101	ROBERT E LEE BL	CARTIER AV	02/14/2012	12/03/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-651 SERVICE POINT REPAIR VIA LINING 187' FROM 300-004
201200367401	MILNE BL	HOMEDALE	02/14/2012	07/10/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-649 POINT REPAIR 328' - 351' FROM 211-028
201200367301	MILNE BL	HOMEDALE	02/14/2012	07/09/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-649 POINT REPAIR 230' - 242' FROM 211-028
201200367201	MILNE BL	HOMEDALE	02/14/2012	07/09/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-649 POINT REPAIR 191' - 203' FROM 211-028
						ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18

201200252301	PRATT DR	PRESSBURG	01/27/2012	06/25/2013	SLINE	MWH-ID. 7463-614 FULL LINING OF SMH 318A-025 TO 318A-024
201200251801	LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	09/19/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-611 FULL LINING FROM SMH 300-129 TO 300-128
201200251501	JAY	CARTWRIGHT DR	01/27/2012	06/18/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-610 FULL LINING OF SMH 300-093 TO 300-060
201200250201	CARTIER AV	PRESSBURG	01/27/2012	07/01/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-604 FULL LINING OF SMH 247-019 TO 247-018
201200248601	MIRABEAU AV	PERLITA	01/27/2012	07/11/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-601 FULL LINING OF SMH 243-032 TO 243-031
201200247401	OPAL	ROBERT E LEE BL	01/27/2012	06/19/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-597 FULL LINING OF SMH 226-054 TO 226-049
201200242701	ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/23/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-591 FULL LINING OF SMH 236-038 TO 236-037
201200242301	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	08/29/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-590 FULL LINING OF SMH 236-026 TO 236-024
201200241701	ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/25/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-588 FULL LINING OF SMH 236-035 TO 236-034
201200241301	ARGONNE BL	MOUTON	01/26/2012	08/28/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-586 FULL LINING OF SMH 235-038 TO 109-019
201200216501	MIRABEAU AV	ST BERNARD AV	01/25/2012	02/27/2015	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-519 FULL LINING OF SMH 242-029 TO 242-028
201200216301	MIRABEAU AV	CARTIER AV	01/25/2012	07/15/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-518 FULL LINING SMH 242-028 TO 243-041
201200215701	ST BERNARD AV	MIRABEAU AV	01/25/2012	09/12/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-516 FULL LINING OF SMH 242-008 TO 242-007
201200213401	PRESSBURG	PRATT DR	01/25/2012	07/02/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-510 FULL LINING OF SMH 318A-016 TO 318A-015
201200212901	PRATT DR	CRESCENT DR	01/25/2012	06/27/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-509 FULL LINING SMH 318-022 TO 318-021
201200212301	PRATT DR	CRESCENT DR	01/25/2012	06/27/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-508 FULL LINING OF SMH 318-021 TO 318-019
201200211501	PRATT DR	FILMORE AV	01/25/2012	07/10/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-507 FULL LINING OF SMH 318-020 TO 318-019
201200211201	CHARLOTTE DR	MENDEZ	01/25/2012	07/06/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-506 FULL LINING OF SMH 318-018 TO 318-017
201200210501	CHARLOTTE DR	FILMORE AV	01/25/2012	07/24/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-504 FULL LINING OF SMH 318-016 TO 318-015
201200210101	NEW YORK	CALDWELL DR	01/25/2012	12/02/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-503 FULL LINING OF SMH 300-117 TO 300-016
						ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22

201200208301	CARTIER AV	GRANADA DR	01/25/2012	07/11/2013	SLINE	MWH-ID. 7463-498 FULL LINING OF SMH 243-039 TO 243-037
201200208201	RIVIERA AV	CARTIER AV	01/25/2012	07/11/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-497 FULL LINING OF SMH 243-038 TO 243-037
201200208001	CARTIER AV	SEVILLE DR	01/25/2012	10/24/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-496 FULL LINING OF SMH 243-036 TO 243-035
201200207801	GEN DIAZ	MOUTON	01/25/2012	07/29/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-495 FULL LINING OF SMH 235-024 TO 235-023
201200207401	LANE	GEN DIAZ	01/25/2012	10/16/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-494 FULL LINING OF SMH 234-033 TO 234-031
201200207001	MEMPHIS	LANE	01/25/2012	09/03/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-493 FULL LINING OF SMH 234-032 TO 234-031
201200206401	ARGONNE BL	LANE	01/25/2012	10/23/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-492 FULL LINING OF SMH 234-018 TO 234-017
201200206001	ARGONNE BL	PORTEOUS	01/25/2012	10/28/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-490 FULL LINING OF SMH 234-016 TO 234-015
201200205601	ORLEANS AV	LANE	01/25/2012	10/22/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-489 FULL LINING OF SMH 234-009 TO 234-008
201200205201	MEMPHIS	BRAGG	01/25/2012	09/05/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-488 FULL LINING OF SMH 233-041 TO 233-040
201200204801	MEMPHIS	BRAGG	01/25/2012	09/04/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-487 FULL LINING OF SMH 233-040 TO 234-032
201200204301	LAKESHORE PK	RUBY	01/25/2012	06/19/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-486 FULL LINING OF SMH 226-125 TO 226-124
201200204101	LOUISVILLE	HARRISON AV	01/25/2012	12/26/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-485 FULL LINING OF SMH 222-008 TO 222-007
201200194301	FLEUR DE LIS DR	40TH	01/24/2012	06/20/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-463 FULL LINING OF SMH 014-029 TO 014-028
201200193201	ROBERT E LEE BL	CALDWELL DR	01/24/2012	09/17/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-459 FULL LINING OF SMH 300-138 TO 300-137
201200192801	PARIS AV	CHARLTON DR	01/24/2012	07/12/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-458 FULL LINING FROM SMH 243-021 TO 243-020
201200192301	MARSHALL FOCH	PORTEOUS	01/24/2012	10/29/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-457 FULL LINING FROM SMH 234-020 TO 234-019
201200191401	WESTEND AL	CHAPELLE	01/24/2012	12/18/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-455 FULL LINING OF SMH 214-028 TO 214-027
201200169901	MILNE BL	POLK AV	01/23/2012	02/10/2014	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-440 FULL LINING OF SMH 221-034 TO 221-033
201200029201	AVENUE A	34TH	01/05/2012	06/17/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-367 FULL LINING FROM SMH 013-052 TO SMH 013-051

201200025001	CANAL BL	GERMAIN	01/05/2012	09/26/2013	SLINE	MWH-ID. 7463-364 FULL LINING FROM SMH 221-015 TO SMH 221-014
201200024401	CANAL BL	POLK AV	01/05/2012	09/24/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-363 FULL LINING FROM SMH 221-014 TO SMH 221-013
201102225201	MADRID	CARTIER AV	12/20/2011	07/17/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-314 FULL LINING OF SMH 247-033 TO 247-032
201102224501	RING	CANAL BL	12/20/2011	11/04/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-312 FULL LINING OF SMH 226-025 TO 226-004
201102224101	VICKSBURG	VOISIN	12/20/2011	10/23/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-310 FULL LINING SMH 219-022 TO 219-005
201200362001	CHAMBERLAIN DR	CHASE	02/14/2012	06/07/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-632 POINT REPAIR 31' - 57' FROM SMH 317-018
201200252101	PRATT DR	PRESSBURG	01/27/2012	05/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-614 POINT REPAIR 302' - 314' FROM SMH 318A-025
201200251901	PARIS AV	ST DENIS	01/27/2012	10/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-612 REPLACE PIPE FROM SMH 314-006 TO 314-005
201200251701	LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	04/23/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 MWH-ID. 7463-611 POINT REPAIR 116' - 128' FROM SMH 300-129
201200251201	PARK ISLAND	CADILLAC	01/27/2012	06/24/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-609 REPLACE PIPE FROM SMH 299-034 TO 299-033
201200249301	MADRID	CARTIER AV	01/27/2012	05/01/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 MWH-ID. 7463-603 POINT REPAIR 217' - 229' FROM SMH 246-033
201200249101	MIRABEAU AV	CARTIER AV	01/27/2012	02/28/2015	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-602 POINT REPAIR 0' - 31' FROM SMH 243-042
201200248101	MIRABEAU AV	PERLITA	01/27/2012	06/24/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-601 POINT REPAIR 132' - 145' FROM SMH 243-032
201200241601	ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/01/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-588 POINT REPAIR 192' - 204' FROM SMH 236-035
201200241501	MARSHALL FOCH	WALKER	01/26/2012	07/08/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-587 POINT REPAIR 273' - 285' FROM SMH 236-018
201200241201	ARGONNE BL	MOUTON	01/26/2012	07/31/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-586 POINT REPAIR 108' - 121' FROM SMH 235-038
201200216601	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/20/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-519 POINT REPAIR 86' - 107' FROM SMH 242-029
201200216401	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/19/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-519 POINT REPAIR 0' - 13' FROM SMH 242-029
201200216201	MIRABEAU AV	CARTIER AV	01/25/2012	06/17/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-518 POINT REPAIR 437' - 449' FROM SMH 242-028
201200216101	MIRABEAU AV	CARTIER AV	01/25/2012	06/17/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-518 POINT REPAIR 260' - 272' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22

201200215901	MIRABEAU AV	CARTIER AV	01/25/2012	12/03/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR VIA LINING 144' FROM SMH 242-028
201200211901	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-508 POINT REPAIR VIA LINING 218' FROM SMH 318-021
201200211301	PRATT DR	FILMORE AV	01/25/2012	05/29/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-507 POINT REPAIR 401' - 413' FROM SMH 318-020
201200211101	CHARLOTTE DR	MENDEZ	01/25/2012	05/30/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-506 POINT REPAIR 282' - 294' FROM SMH 318-018
201200211001	CHARLOTTE DR	MENDEZ	01/25/2012	05/31/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-506 POINT REPAIR 157' - 169' FROM SMH 318-018
201200210401	CHARLOTTE DR	FILMORE AV	01/25/2012	06/05/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-504 POINT REPAIR 329' - 341' FROM SMH 318-016
201200210301	CHARLOTTE DR	FILMORE AV	01/25/2012	06/06/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-504 POINT REPAIR 0' - 16' FROM SMH 318-016
201200209601	LAKESHORE DR	CARLSON DR	01/25/2012	04/18/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-502 POINT REPAIR 163' - 175' FROM SMH 300-085
201200209401	FRANKFORT	ST BERNARD AV	01/25/2012	05/22/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-501 POINT REPAIR 500' - 508' FROM SMH 300-024
201200205101	MEMPHIS	BRAGG	01/25/2012	07/22/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-488 POINT REPAIR 177' - 189' FROM SMH 233-041
201200205001	MEMPHIS	BRAGG	01/25/2012	07/22/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-488 POINT REPAIR 104' - 116' FROM SMH 233-041
201200204901	MEMPHIS	BRAGG	01/25/2012	07/22/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-488 POINT REPAIR 27' - 39' FROM SMH 233-041
201200204701	MEMPHIS	BRAGG	01/25/2012	07/24/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-487 POINT REPAIR 144' - 160' FROM SMH 233-040
201200204001	LOUISVILLE	HARRISON AV	01/25/2012	06/26/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-485 POINT REPAIR 263' - 275' FROM SMH 222-008
201200203901	LOUISVILLE	HARRISON AV	01/25/2012	08/02/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-485 POINT REPAIR 35' - 47' FROM SMH 222-008
201200195101	COLBERT	HARNEY	01/24/2012	01/16/2015	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-467 POINT REPAIR 331' - 343' FROM SMH 220-041
201200194901	COLBERT	HARNEY	01/24/2012	07/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-467 POINT REPAIR 27' - 39' FROM SMH 220-041
201200027701	AVENUE A	34TH	01/05/2012	05/08/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-367 POINT REPAIR 17' TO 38' FROM SMH 013-052
201200024901	CANAL BL	GERMAIN	01/05/2012	07/25/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-364 POINT REPAIR 0' TO 15' FROM SMH 221-015
201200024801	CANAL BL	GERMAIN	01/05/2012	07/25/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-364 POINT REPAIR 291' TO 301' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18

201200024501	CANAL BL	GERMAIN	01/05/2012	01/19/2015	SMAIN	MWH-ID. 7463-364 SERVICE REPAIR VIA LINING 62' FROM SMH 221-015
201200024301	CANAL BL	POLK AV	01/05/2012	07/26/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-363 POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014
201102224201	COLBERT	BRAGG	12/20/2011	09/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-311 POINT REPAIR 0' TO 12' FROM SMH 222-004
201102223901	VICKSBURG	VOISIN	12/20/2011	07/02/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-310 POINT REPAIR 191' TO 203' FROM SMH 219-022
201102215701	PONTCHARTRAIN BL	W ROBERT E LEE BL	12/20/2011	04/10/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-287 POINT REPAIR 7' TO 19' FROM SMH 015-036
201102013401	MITHRA	CARTIER AV	11/15/2011	07/27/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 MWH-ID. 7463-189 REPLACE PIPE FOR LINE SEGMENT 245-016 TO 245-015
201102013301	MITHRA	PERLITA	11/15/2011	07/27/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - 22 MWH-ID. 7463-188 REPLACE PIPE FOR LINE SEGMENT 220-051 TO 245-015
201102013201	KENILWORTH	COLBERT	11/15/2011	11/12/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - 22 MWH-ID. 7463-187 REPLACE PIPE FOR LINE SEGMENT 220-051 TO 220-050
201102010901	LOUIS XIV	HARRISON AV	11/15/2011	12/15/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - 18 MWH-ID. 7463-180 REPLACE PIPE FOR LINE SEGMENT 222-035 TO 222-030
201102008501	KENILWORTH	MILNE BL	11/15/2011	11/20/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - 18 MWH-ID. 7463-169 REPLACE PIPE FOR LINE SEGMENT 220-053 TO 220-051
201102008101	CATINA	HARRISON AV	11/15/2011	07/29/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - 18 MWH-ID. 7463-168 POINT REPAIR 381' TO 399' FROM SMH 213-022
201101955001	LOUISVILLE	POLK AV	11/11/2011	07/22/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - 18 MWH-ID. 7463-145 POINT REPAIR 327' TO 355' FROM SMH 221-028
201101954301	LOUISVILLE	POLK	11/11/2011	07/19/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-140 POINT REPAIR 173' TO 185' FROM SMH 220-035
201101954201	LOUISVILLE	POLK	11/11/2011	07/07/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-140 POINT REPAIR 22' TO 34' FROM SMH 220-035
201101953901	CATINA	KENILWORTH	11/11/2011	07/16/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-139 POINT REPAIR 361' TO 373' FROM SMH 212-004
201101953501	HOMEDALE	MILNE BL	11/11/2011	07/12/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-137 POINT REPAIR 320' TO 332' FROM SMH 211-026
201101953401	HOMEDALE	MILNE BL	11/11/2011	07/11/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-137 POINT REPAIR 8' TO 20' FROM SMH 211-026
201101953301	HOMEDALE	ROSEMARY PL	11/11/2011	10/07/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-136 REPLACE PIPE FOR LINE SEGMENT 211-020 TO 211-015
201101951001	HAWTHORNE PL	FLORIDA BL	11/11/2011	10/31/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-134 REPLACE PIPE FOR LINE SEGMENT 211-012 TO 211-011
201101950601	LOUISVILLE	GERMAIN	11/11/2011	10/28/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-133 REPLACE PIPE FOR LINE SEGMENT 221-031 TO 221-030
						ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18

201101930501	CATINA	FRENCH	11/09/2011	10/31/2013	SMAIN	MWH-ID. 7463-090 REPLACE PIPE FOR LINE SEGMENT 213-021 TO 212-020
201101922801	MIDDLE PARK PL	CENTRAL PARK PL	11/08/2011	09/24/2013	SMAIN	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-087 REPLACE PIPE FOR LINE SEGMENT 230-053 TO 230-052
201200362201	CHAMBERLAIN DR	CHASE	02/14/2012	07/26/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-632 FULL LINING OF SMH 317-018 TO 317-017
201200367601	MILNE BL	HOMEDALE	02/14/2012	09/10/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-649 FULL LINING OF SMH 211-028 TO 211-026
201200368301	ROBERT E LEE BL	CARTIER AV	02/14/2012	10/15/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-651 FULL LINING OF SMH 300-004 TO 300-003
201202086601	GIBSON	LAFRENIERE	09/24/2012	07/09/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-699 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH
201202151201	GARDINA LN	FLORAL PARK	10/03/2012	06/20/2014	SLINE	CIPP LINER @ 181 MWH-ID. 7463-704 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH
201304805201	MIRABEAU AV	CARTIER AV	10/24/2013	06/19/2015	SLINE	CIPP LINER @ 84.5 MWH-ID. 7463-602 FULL LINING OF SMH 243-042 TO 243-032
201400799601	STADIUM DR	ROOSEVELT MALL	04/17/2014	02/16/2015	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-894 FULL LINING OF PIPE FROM SMH 239-040 TO 239-
201402234901	LOUIS XIV	SCOTT AL	10/21/2014	11/24/2014	SLINE	033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK MWH-ID. 7463-999 FULL LINING OF PIPE FROM SMH 220-024 TO 220-023
201502840701	MIRABEAU AV	ST BERNARD AV	10/07/2015	06/30/2015	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-519 FULL LINING FROM SMH 242-029 TO 242-028
201000558301	16TH	PONTCHARTRAIN BL	03/20/2010	01/12/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-019 SERVICE POINT REPAIR 376' FROM SMH 011-038
201000558201	16TH	PONTCHARTRAIN BL	03/20/2010	01/04/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-019 SERVICE POINT REPAIR 84' FROM SMH 011-038
201000558101	14TH	BELLAIRE DR	03/20/2010	02/10/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-018 SERVICE POINT REPAIR 307' FROM SMH 011-017
201000558001	14TH	BELLAIRE DR	03/20/2010	02/10/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-018 SERVICE POINT REPAIR 263' FROM SMH 011-017
201000557901	14TH	BELLAIRE DR	03/20/2010	02/09/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-018 SERVICE POINT REPAIR 102' FROM SMH 011-017
201000557801	MARCIA AV	W KENILWORTH	03/20/2010	12/21/2010	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-017 SERVICE POINT REPAIR 236' FROM SMH 010-009
201000557601	MARCIA AV	W KENILWORTH	03/20/2010	12/21/2010	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-016 SERVICE POINT REPAIR FROM 307' FROM SMH 010-008
201000478701	16TH	PONTCHARTRAIN BL	03/10/2010	01/04/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-019 SERVICE POINT REPAIR 7' FROM SMH 011-038
201000478601	14TH	BELLAIRE DR	03/10/2010	12/05/2010	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-018 SERVICE POINT REPAIR 42' FROM SMH 011-017
201102004601	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 92' FROM SMH 245-014
						ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22

201102004501	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 41' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201101955201	MITHRA	PARIS AV	11/11/2011	12/10/2013	SLEAD	MWH-ID. 7463-146 SERVICE REPAIR VIA LINING 191' FROM SMH 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201101955101	MITHRA	PARIS AV	11/11/2011	02/08/2014	SLEAD	MWH-ID. 7463-146 SERVICE REPAIR VIA LINING 172' FROM SMH 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201101954901	LOUISVILLE	POLK AV	11/11/2011	12/31/2013	SLEAD	MWH-ID. 7463-145 SERVICE REPAIR VIA LINING 82' FROM SMH 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101954701	FRENCH	LOUIS XIV	11/11/2011	08/01/2014	SLEAD	MWH-ID. 7463-144 SERVICE POINT REPAIR 15' FROM SMH 222-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101954601	LOUIS XIV	GERMAIN	11/11/2011	02/10/2014	SLEAD	MWH-ID. 7463-143 SERVICE REPAIR VIA LINING 174' FROM SMH 221-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101954101	LOUISVILLE	POLK	11/11/2011	07/18/2013	SLEAD	MWH-ID. 7463-140 POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101953801	CATINA	KENILWORTH	11/11/2011	07/15/2013	SLEAD	MWH-ID. 7463-139 POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201102092201	MILNE BL	RINGOLD	11/29/2011	09/23/2013	SLEAD	MWH-ID. 7463-279 POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201102092101	MILNE BL	RINGOLD	11/29/2011	09/23/2013	SLEAD	MWH-ID. 7463-279 POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201102091901	MILNE BL	RINGOLD	11/29/2011	09/20/2013	SLEAD	MWH-ID. 7463-279 POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201102008001	CATINA	HARRISON AV	11/15/2011	07/26/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18
201102007901	CATINA	HARRISON AV	11/15/2011	07/25/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18
201102007801	CATINA	HARRISON AV	11/15/2011	07/24/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18
201102004901	MITHRA	PARIS AV	11/15/2011	11/14/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 256' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201102004801	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 183' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201102004701	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 154' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201101953701	HOMEDALE	WEST END BL	11/11/2011	02/06/2014	SLEAD	MWH-ID. 7463-138 POINT REPAIR REPLACE SERVICE 92' FROM SMH 211-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101193001	COLBERT	POLK AV	07/21/2011	10/10/2011	SLEAD	MWH-ID. 7463-103 POINT REPAIR (REPLACE SERVICE) 250' TO 262' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18
201101192901	COLBERT	POLK AV	07/21/2011	10/06/2011	SLEAD	MWH-ID. 7463-103 POINT REPAIR REPLACE SERVICE 199' TO 211' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18

201101192601	COLBERT	POLK AV	07/21/2011	10/04/2011	SLEAD	MWH-ID. 7463-103 POINT REPAIR REPLACE SERVICE 71' FROM SMH 221-032
201101191901	CATINA	BRAGG	07/21/2011	10/19/2011	SLEAD	FSSA 2 - BASIN 1 - I AKFVIFW - STATION 18 MWH-ID. 7463-102 POINT REPAIR REPLACE SERVICE 382' FROM SMH 213-015
201101188301	LOUISVILLE	GERMAIN	07/21/2011	09/26/2011	SLEAD	FSSA 2 - BASIN 1 - I AKFVIFW - STATION 21 MWH-ID. 7463-091 SERVICE REPAIR VIA LINING 141' FROM SMH 221-030
201000559201	BELLAIRE DR	30TH	03/20/2010	12/28/2010	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-022 SERVICE POINT REPAIR 222' FROM SMH 012-013
201000558901	BELLAIRE DR	28TH	03/20/2010	02/15/2011	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-021 SERVICE POINT REPAIR 290' FROM SMH 012-012
201102224601	MARSHALL FOCH	FILMORE AV	12/20/2011	08/02/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026
201102224301	RING	CANAL BL	12/20/2011	10/14/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-312 POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005
201102224001	VICKSBURG	VOISIN	12/20/2011	07/02/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-310 POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022
201102096401	MILNE BL	POLK	11/30/2011	09/23/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-283 POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027
201102096301	MILNE BL	POLK	11/30/2011	09/20/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-283 POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027
201102096001	LOUISVILLE	FRENCH	11/30/2011	09/03/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025
201102095901	LOUISVILLE	FRENCH	11/30/2011	09/03/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025
201102095801	LOUISVILLE	FRENCH	11/30/2011	09/17/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025
201102095601	LOUISVILLE	FRENCH	11/30/2011	09/17/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025
201200049501	PONTCHARTRAIN BL	W ROBERT E LEE BL	01/06/2012	04/10/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-370 POINT REPAIR REPLACE SERVICE 8' FROM SMH 015-035
201200049401	AVENUE A	36TH	01/06/2012	05/15/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-369 POINT REPAIR REPLACE SERVICE 34' FROM SMH 013-060
201200049201	AVENUE A	32ND	01/06/2012	05/14/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-368 POINT REPAIR REPLACE SERVICE 171' FROM SMH 013-053
201200048801	AVENUE A	32ND	01/06/2012	06/20/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-368 POINT REPAIR REPLACE SERVICE 92' FROM SMH 013-052
201200029501	AVENUE A	32ND	01/05/2012	05/15/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-368 POINT REPAIR REPLACE SERVICE 42' FROM SMH 013-053 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20

201200026901	AVENUE A	34TH	01/05/2012	07/07/2014	SLEAD	MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 98' FROM SMH 013-052
201200026801	AVENUE A	34TH	01/05/2012	05/09/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052
201200026701	AVENUE A	34TH	01/05/2012	05/06/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052
201200026401	AVENUE A	34TH	01/05/2012	05/01/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-366 POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040
201200204501	MEMPHIS	BRAGG	01/25/2012	07/09/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 MWH-ID. 7463-487 POINT REPAIR REPLACE SERVICE 58' FROM SMH 233-040
201200204201	LAKESHORE PK	RUBY	01/25/2012	04/15/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-486 POINT REPAIR REPLACE SERVICE 67' FROM SMH 226-125
201200203801	LOUISVILLE	HARRISON AV	01/25/2012	09/12/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-485 POINT REPAIR REPLACE SERVICE 145' FROM SMH 222-008
201200192901	ROBERT E LEE BL	CALDWELL DR	01/24/2012	04/25/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-459 POINT REPAIR REPLACE SERVICE 60' FROM SMH 300-138
201200192601	PARIS AV	CHARLTON DR	01/24/2012	06/11/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-458 POINT REPAIR REPLACE SERVICE 142' FROM SMH 243-021
201200192501	PARIS AV	CHARLTON DR	01/24/2012	06/11/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-458 POINT REPAIR REPLACE SERVICE 52' FROM SMH 243-021
201200191901	MARSHALL FOCH	PORTEOUS	01/24/2012	10/01/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-457 POINT REPAIR REPLACE SERVICE 94' FROM SMH 234-020
201200191501	RIVIERA AV	PARIS AV	01/24/2012	06/10/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-456 POINT REPAIR REPLACE SERVICE 104' FROM SMH 243-020
201200191301	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-455 POINT REPAIR REPLACE SERVICE 334' FROM SMH 214-028
201402322101	CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-891 SERVICE POINT REPAIR 63' FROM SMH 212-019
201400800001	ANTLOU AL	KENILWORTH	04/17/2014	08/12/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-893 SERVICE POINT REPAIR 251' FROM SMH 231-012 -
201400799901	ANTLOU AL	KENILWORTH	04/17/2014	08/12/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-893 SERVICE POINT REPAIR 152' FROM SMH 231-012 -
201400799301	SEVILLE DR	PARIS AV	04/17/2014	08/26/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-895 SERVICE POINT REPAIR 73' FROM SMH 243-014 -
201202088601	GIBSON	LAFRENIERE	09/24/2012	06/27/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22 MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE
201202088501	GIBSON	LAFRENIERE	09/24/2012	06/28/2013	SLEAD	CONNECTION @ 219' MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE
201202086901	PARIS AV	NEW YORK	09/24/2012	04/25/2013	SLEAD	CONNECTION @ 80' MWH-ID. 7463-700 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @
201200367501	MILNE BL	HOMEDALE	02/14/2012	07/11/2013	SLEAD	304' MWH-ID. 7463-649 SERVICE POINT REPAIR 147' FROM 211-028
201200362101	CHAMBERLAIN DR	CHASE	02/14/2012	06/10/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-632 SERVICE POINT REPAIR 71' FROM SMH 317-018
						ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22

201200252201	PRATT DR	PRESSBURG	01/27/2012	12/02/2013	SLEAD	MWH-ID. 7463-614 REPLACE SERVICE VIA LINING 244' FROM SMH 318A-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200252001	PARIS AV	FOY	01/27/2012	06/27/2013	SLEAD	MWH-ID. 7463-613 POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19
201200251601	LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	04/23/2013	SLEAD	MWH-ID. 7463-611 POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200251401	JAY	CARTWRIGHT DR	01/27/2012	04/15/2013	SLEAD	MWH-ID. 7463-610 POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200251301	JAY	CARTWRIGHT DR	01/27/2012	04/15/2013	SLEAD	MWH-ID. 7463-610 POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200250301	CARTIER AV	AVIATORS	01/27/2012	05/06/2013	SLEAD	MWH-ID. 7463-605 POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200250101	CARTIER AV	PRESSBURG	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200250001	CARTIER AV	PRESSBURG	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200249901	CARTIER AV	PRESSBURG	01/27/2012	05/07/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200249801	MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200249701	MADRID	CARTIER AV	01/27/2012	05/03/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200249501	MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200249401	MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200249001	MIRABEAU AV	CARTIER AV	01/27/2012	06/21/2013	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200248901	MIRABEAU AV	CARTIER AV	01/27/2012	02/28/2015	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200248801	MIRABEAU AV	CARTIER AV	01/27/2012	03/02/2015	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200248701	MIRABEAU AV	CARTIER AV	01/27/2012	06/21/2013	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200248501	MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200248401	MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200248301	MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22

201200248201	MIRABEAU AV	PERLITA	01/27/2012	06/26/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032
201200247901	MOUTON	PETROL AL	01/27/2012	07/31/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-600 POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052
201200247701	CHAPELLE	PETROL AL	01/27/2012	09/09/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-599 POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051
201200247601	GEN DIAZ	PORTEOUS	01/27/2012	07/03/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-598 POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023
201200247501	GEN DIAZ	PORTEOUS	01/27/2012	07/02/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-598 POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023
201200246201	CARTIER AV	MIRABEAU AV	01/27/2012	06/12/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-593 POINT REPAIR REPLACE SERVICE 96' SMH 298-033
201200246101	CARTIER AV	MIRABEAU AV	01/27/2012	02/07/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 MWH-ID. 7463-593 POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033
201200242601	ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/21/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 MWH-ID. 7463-591 POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038
201200242201	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/20/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-590 POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026
201200241901	MARSHALL FOCH	CONRAD	01/26/2012	07/03/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-589 POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021
201200241801	MARSHALL FOCH	CONRAD	01/26/2012	12/09/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-589 SERVICE REPAIR VIA LINING 128' FROM SMH 236-021
201200217001	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/18/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029
201200216901	MIRABEAU AV	ST BERNARD AV	01/25/2012	02/27/2015	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029
201200216801	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/19/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029
201200216701	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/20/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029
201200216001	MIRABEAU AV	CARTIER AV	01/25/2012	06/18/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-518 POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028
201200215501	ST BERNARD AV	MIRABEAU AV	01/25/2012	06/14/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008
201200215401	ST BERNARD AV	MIRABEAU AV	01/25/2012	06/13/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008
201200215201	ST BERNARD AV	MIRABEAU AV	01/25/2012	06/12/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008
201200213201	PRESSBURG	PRATT DR	01/25/2012	05/13/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-510 POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016

201200213101	PRESSBURG	PRATT DR	01/25/2012	11/21/2013	SLEAD	MWH-ID. 7463-510 POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200212601	PRATT DR	CRESCENT DR	01/25/2012	05/20/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200212501	PRATT DR	CRESCENT DR	01/25/2012	05/17/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200212401	PRATT DR	CRESCENT DR	01/25/2012	05/16/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200211801	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SLEAD	MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200211701	PRATT DR	CRESCENT DR	01/25/2012	05/24/2013	SLEAD	MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200211401	PRATT DR	FILMORE AV	01/25/2012	05/28/2013	SLEAD	MWH-ID. 7463-507 POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200210901	CHARLOTTE DR	MENDEZ	01/25/2012	05/31/2013	SLEAD	MWH-ID. 7463-506 POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200210801	CHARLOTTE DR	CRESCENT DR	01/25/2012	06/03/2013	SLEAD	MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200210701	CHARLOTTE DR	CRESCENT DR	01/25/2012	06/03/2013	SLEAD	MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200210201	CHARLOTTE DR	FILMORE AV	01/25/2012	06/05/2013	SLEAD	MWH-ID. 7463-504 POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200210001	NEW YORK	CALDWELL DR	01/25/2012	04/22/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200209901	NEW YORK	CALDWELL DR	01/25/2012	12/01/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200209801	NEW YORK	CALDWELL DR	01/25/2012	04/20/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200209701	LAKESHORE DR	CARLSON DR	01/25/2012	04/18/2013	SLEAD	MWH-ID. 7463-502 POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200209501	FRANKFORT	ST BERNARD AV	01/25/2012	05/21/2013	SLEAD	MWH-ID. 7463-501 POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200207901	CARTIER AV	SEVILLE DR	01/25/2012	10/22/2013	SLEAD	MWH-ID. 7463-496 POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22
201200207701	GEN DIAZ	MOUTON	01/25/2012	07/01/2013	SLEAD	MWH-ID. 7463-495 POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21
201200207601	GEN DIAZ	MOUTON	01/25/2012	06/28/2013	SLEAD	MWH-ID. 7463-495 POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21
201200207101	LANE	GEN DIAZ	01/25/2012	09/12/2013	SLEAD	MWH-ID. 7463-494 POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21

201200206901	MEMPHIS	LANE	01/25/2012	07/16/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032
201200206801	MEMPHIS	LANE	01/25/2012	07/16/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032
201200206701	MEMPHIS	LANE	01/25/2012	07/15/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032
201200206601	MEMPHIS	LANE	01/25/2012	07/17/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032
201502840601	MIRABEAU AV	ST BERNARD AV	10/07/2015	03/24/2015	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029
201502840501	MIRABEAU AV	ST BERNARD AV	10/07/2015	03/24/2015	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029
201402322301	CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-891 SERVICE POINT REPAIR 177' FROM SMH 212-019
201402322201	CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-891 SERVICE POINT REPAIR 128' FROM SMH 212-019
201200206501	MEMPHIS	LANE	01/25/2012	07/17/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032
201200206101	ARGONNE BL	PORTEOUS	01/25/2012	10/07/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-491 POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017
201200205801	ARGONNE BL	PORTEOUS	01/25/2012	10/10/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-490 POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016
201200205701	ARGONNE BL	PORTEOUS	01/25/2012	10/09/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-490 POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016
201200205501	ORLEANS AV	LANE	01/25/2012	09/26/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-489 POINT REPAIR REPLACE SERVICE 276' FROM SMH 234-009
201200205401	ORLEANS AV	LANE	01/25/2012	09/27/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-489 POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-009
201200205301	ORLEANS AV	LANE	01/25/2012	10/01/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-489 POINT REPAIR REPLACE SERVICE 163' FROM SMH 234-009
201200204601	MEMPHIS	BRAGG	01/25/2012	07/18/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-487 POINT REPAIR REPLACE SERVICE 283' FROM SMH 233-040
201200191201	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-455 POINT REPAIR REPLACE SERVICE 283' FROM SMH 214-028
201200191101	WESTEND AL	CHAPELLE	01/24/2012	08/11/2014	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-455 SERVICE REPAIR VIA LINING 303' FROM SMH 214-028
201200190701	WESTINA AL	FREMONT	01/24/2012	04/24/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-454 POINT REPAIR REPLACE SERVICE 54' - 66' FROM SMH 213-018
201200173601	PONTCHARTRAIN BL	LAKE MARINA DR	01/23/2012	04/12/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-387 POINT REPAIR REPLACE SERVICE 68' FROM SMH 015-037

201200169801	MILNE BL	POLK AV	01/23/2012	09/24/2013	SLEAD	MWH-ID. 7463-440 POINT REPAIR REPLACE SERVICE 201' FROM SMH 221-034
201200051801	GEN HAIG	GERMAIN	01/06/2012	07/23/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 MWH-ID. 7463-373 POINT REPAIR REPLACE SERVICE 244' FROM SMH 232-034
201200051101	GEN HAIG	GERMAIN	01/06/2012	07/23/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-373 POINT REPAIR REPLACE SERVICE 98' FROM SMH 232-034
201200050901	GEN HAIG	GERMAIN	01/06/2012	07/24/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-373 POINT REPAIR REPLACE SERVICE 8' FROM SMH 232-034
201200024701	CANAL BL	GERMAIN	01/05/2012	07/25/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-364 POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015
201200024201	CANAL BL	POLK AV	01/05/2012	07/26/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-363 POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014
201200024101	CANAL BL	POLK AV	01/05/2012	07/26/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-363 POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014
201102225101	MADRID	CARTIER AV	12/20/2011	05/06/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-314 POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033
201102225001	MARSHALL FOCH	FILMORE AV	12/20/2011	08/02/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026
201102224901	MARSHALL FOCH	FILMORE AV	12/20/2011	07/01/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026
201102224801	MARSHALL FOCH	FILMORE AV	12/20/2011	09/10/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026
201102224701	MARSHALL FOCH	FILMORE AV	12/20/2011	09/10/2013	SLEAD	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026
201402322401	CATINA-MILNE AL	RINGOLD	11/04/2014	08/13/2014	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-891 FULL LINING OF PIPE FROM SMH 212-019 TO 212-024
201400802001	ANTLOU AL	KENILWORTH	04/17/2014	08/18/2014	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-893 FULL LINING OF PIPE FROM SMH 231-012 TO 231-011 -
201400799401	SEVILLE DR	PARIS AV	04/17/2014	09/02/2014	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 MWH-ID. 7463-895 FULL LINING OF PIPE FROM SMH 243-014 TO 243-013 -
201303025801	CATINA	FREMONT	02/20/2013	07/01/2015	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22 MWH-ID. 7463-454 LINING FROM SMH 213-018 TO 213-005
201202150401	HAY PL	RUE LE VILLE	10/03/2012	08/01/2013	SLINE	ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 MWH-ID. 7463-693 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5
201400927401	MITHRA	ST BERNARD AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 244-029
201400927501	MITHRA	ST BERNARD AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 244-030
201400927601	PERLITA	PRENTISS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-001
201400927701	PERLITA	CABRINI CT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-002
201400928101	ALFRED	PRESSBURG	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 246-011
201400928401	PERLITA	ATHIS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-008
201400928601	CARTIER AV	ATHIS	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-011
201400928801	PERLITA	MADRID	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-031
201400929001	BALSAM LN	BEAUREGARD AV	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-126
201400929901	FLORAL LN	HERON	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-125
201400929801	ROOSEVELT MALL	MARCONI DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-040
201400929701	STADIUM DR	MARCONI DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-037
201400929601	MARCONI DR	ROOSEVELT MALL	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-036

201400929501	MARCONI DR	ROOSEVELT MALL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-034
201400929401	MARCONI DR	ROOSEVELT MALL	05/02/2014	03/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-033
201400929301	MARCONI DR	ROOSEVELT MALL	05/02/2014	06/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-032
201400929201	FRIEDRICHS AV	MC FADDEN WEST DR	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-025
201400929101	BALSAM LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-127
201400930801	MARCONI DR	ROBERT E LEE BL	05/02/2014	06/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-090
201400930701	LAKESHORE DR	RAIL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-085
201400930601	LAKEVIEW PARK	ZEPHYR PARK	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-083
201400930501	ZEPHYR PARK	ZINNIA LN	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-081
201400930401	MIRABEAU AV	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-042
201400930301	CARTIER AV	MIRABEAU AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-041
201400930201	MIRABEAU AV	PERLITA	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-032
201400930101	ROOSEVELT MALL	STADIUM DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-043
201400930001	ROOSEVELT MALL	MARCONI DR	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-042
201400933301	CAMELIA LN	LARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-077
201400933201	FLORAL LN	CAMELIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-076
201400933101	LAKESHORE DR	BEAUREGARD AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-069
201400933001	LAKESHORE DR	BEAUREGARD AV	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-068
201400932901	LAKESHORE DR	BEAUREGARD AV	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-064
201400932801	ZINNIA LN	ZEPHYR PARK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-060
201400932701	BEAUREGARD DR	LARK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-054
201400932601	POINSETTIA LN	FLORAL PARK	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-053
201400932501	POINSETTIA LN	BEAUREGARD AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-049
201400932401	BEAUREGARD DR	JAY	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-045
201400932301	FLORAL LN	JAY	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-044
201400932201	PHLOX LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-042
201400932101	BEAUREGARD DR	PHLOX LN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-041
201400932001	ROBERT E LEE BL	FLORAL PARK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-039
201400931901	ROBERT E LEE BL	FLORAL PARK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-038
201400931801	LAKEVIEW PARK	ZEPHYR PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-122
201400931701	ZEPHYR PARK	ORIOLE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-121
201400931601	ZEPHYR PARK	FUCHSIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-113
201400931501	ROBERT E LEE BL	EGRET	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-108
201400931401	ROBERT E LEE BL	NASTURTIIUM LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-107
201400931301	FLORAL LN	LOTUS	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-079
201400931201	MARIGOLD LN	ROBERT E LEE BL	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-101
201400931101	ROBERT E LEE BL	MARIGOLD LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-100
201400931001	FOLIAGE PK	MARCONI DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-098
201400930901	MARCONI DR	ROBERT E LEE BL	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-091
201400934201	FLORAL LN	GULL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-020
201400934101	BEGONIA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-018
201400934001	BEGONIA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-017
201400933901	BEGONIA LN	ROBERT E LEE BL	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-015
201400933801	ROBERT E LEE BL	BEGONIA LN	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-013
201400933701	FLORAL LN	FLAMINGO	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-012
201400933601	FLORAL LN	CHRYSANTHEMUM LN	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-011
201400933501	CHRYSANTHEMUM LN	ROBERT E LEE BL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-006
201400933401	ROBERT E LEE BL	CHRYSANTHEMUM LN	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-004
201400935901	GERANIUM LN	ROBERT E LEE BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-154
201400935801	HYDRANGEA LN	CENTRAL PARK	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-152
201400935701	HYDRANGEA LN	ROBERT E LEE BL	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-149
201400935601	HYDRANGEA LN	ROBERT E LEE BL	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-148
201400935501	NASTURTIIUM LN	ROBERT E LEE BL	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-140
201400935401	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-136
201400935301	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-135
201400935201	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-134
201400935101	FOLIAGE PK	CRANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-132
201400944301	MEMPHIS	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-008
201400944201	WALKER	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-005
201400944101	MARSHALL FOCH	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-054
201400944001	GEN DIAZ	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-041

201400943901	ARGONNE BL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-036
201400943801	MARSHALL FOCH	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-026
201400943701	LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-006
201400943601	GEN DIAZ	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-024
201400943501	GEN DIAZ	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-023
201400943401	MEMPHIS	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-018
201400943301	MEMPHIS	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-016
201400943201	FILMORE AV	MEMBURG AL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-012
201400943101	MEMPHIS	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-011
201400943001	LOUPHIS AL	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-010
201400942901	LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-009
201400942801	LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-007
201400942701	DAISY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-011
201400942601	DAISY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-009
201400942501	DAISY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-008
201400942401	MARCONI DR	THRUSH	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-003
201400942301	MARCONI DR	THRUSH	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-002
201400942201	ROBERT E LEE BL	GEN DIAZ	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-009
201400942001	ROBERT E LEE BL	MEMPHIS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-057
201400941901	GEN DIAZ	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-055
201400941801	PETROL AL	WALKER	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-050
201400941701	MOUTON	ARGONNE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-041
201400941601	MOUTON	ARGONNE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-040
201400941501	ARGONNE BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-035
201400941401	MOUTON	ARGONNE BL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-027
201400941301	MOUTON	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-014
201400941201	MOUTON	MEMBURG AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-010
201400941101	CALLA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-036
201400941001	CALLA LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-033
201400940901	MARCONI DR	CALLA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-032
201400940801	THRASHER	MARCONI DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-030
201400940701	MARCONI DR	THRASHER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-029
201400940601	MARCONI DR	POPPY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-012
201400940501	ALTHEA LN	BREEZE PARK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-027
201400940401	ALTHEA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-025
201400940301	ALTHEA LN	MARCONI DR	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-024
201400940201	POPPY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-020
201400940101	POPPY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-018
201400940001	POPPY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-017
201400939901	POPPY LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-016
201400939801	POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-015
201400939701	POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-014
201400939601	POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-013
201400939501	AZALEA LN	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-069
201400939401	HYBISCUS LN	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-060
201400939201	HYBISCUS LN	WARBLER	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-056
201400939101	MARCONI DR	WARBLER	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-054
201400939001	CALLA LN	BREEZE PARK	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-037
201400938901	BREEZE PARK	CARNATION LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-051
201400938801	BREEZE PARK	SNIFE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-049
201400938701	MARCONI DR	BREEZE PARK	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-048
201400938601	BREEZE PARK	ALTHEA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-045
201400938501	BREEZE PARK	THRASHER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-044
201400938401	BREEZE PARK	CALLA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-043
201400938301	BREEZE PARK	SNIFE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-042
201400938201	MARCONI DR	BREEZE PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-041
201400938101	MARCONI DR	SNIFE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-040
201400938001	MARCONI DR	SNIFE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-039
201400937901	LAKEVIEW PARK	OZONE PK	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-126
201400937801	LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-122
201400937701	OZONE PK	TERN	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-121

201400937601	PETUNIA LN	OZONE PK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-118
201400937501	OZONE PK	PETUNIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-117
201400937401	OZONE PK	STILT	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-071
201400937301	HOLLYHOCK LN	OZONE PK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-114
201400937201	CARNATION LN	WARBLER	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-108
201400937001	FOLIAGE PK	POPPY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-087
201400936901	FOLIAGE PK	FINCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-085
201400936801	LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-079
201400951801	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-025
201400951701	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-022
201400951601	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-021
201400951501	FLORIDA BL	MARSHALL FOCH	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-012
201400951401	FLORIDA BL	MARSHALL FOCH	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-011
201400951201	FLORIDA BL	GEN DIAZ	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-007
201400951101	FLORIDA BL	ADA PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-003
201400951001	FLORIDA BL	ADA PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-002
201400950901	VICKSBURG	FLORIDA BL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-001
201400950801	CANAL BL	ROSEDALE DR	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-022
201400950701	CONTI	CITY PARK AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-010
201400950601	MEMBURG AL	I-610	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-038
201400950501	MEMBURG AL	BROOKS	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-035
201400950401	MEMBURG AL	KENILWORTH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-034
201400950301	SOUTHERN PAC RR	KENILWORTH	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-028
201400950201	GEN HAIG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-027
201400950101	LEMOYNE	MARSHALL FOCH	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-041
201400950001	ANTLOU AL	BROOKS	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-011
201400949901	BROOKS	MEMBURG AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-001
201400949801	HIDALGO	GEN DIAZ	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-084
201400949701	ORLEANS AV	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-068
201400949601	ORLEANS AV	CENTRAL PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-066
201400949501	ORLEANS AV	CENTRAL PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-065
201400949401	N PARK PL	MIDDLE PARK PL	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-054
201400949301	N PARK PL	W PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-051
201400949201	DALE CT	MARSHALL FOCH	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-050
201400949101	MARSHALL FOCH	N PARK PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-044
201400949001	ARGONNE BL	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-044
201400948901	POLK	ORLEANS	05/02/2014	06/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-037
201400948801	GEN HAIG	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-034
201400948701	GERMAIN	GEN HAIG	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-032
201400948601	ARGONNE BL	GERMAIN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-028
201400948501	LOUPHIS AL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-039
201400948401	GERMAIN	ARGONNE BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-026
201400948301	MARSHAL FOCH-ARGONNE AL	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-021
201400948201	GERMAIN	MARSHAL FOCH-ARGONNE AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-019
201400948101	LOUPHIS AL	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-010
201400948001	LOUPHIS AL	GERMAIN	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-008
201400947901	GERMAIN	LOUPHIS AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-006
201400947801	MEMBURG AL	GERMAIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-002
201400947701	GERMAIN	MEMBURG AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-001
201400947601	ANTLOU AL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-042
201400947501	GEN DIAZ	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-041
201400947401	GEN DIAZ	BRAGG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-045
201400947301	MEMPHIS	HARRISON AV	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-042
201400947201	MEMPHIS	BRAGG	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-040
201400947101	FRENCH	VICKSBURG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-035
201400947001	HARRISON CT	HARRISON AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-032
201400946901	FRENCH	GEN DIAZ	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-030
201400946801	FRENCH	HARRISON CT	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-029
201400946701	MARSHAL FOCH-ARGONNE AL	HARRISON AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-024
201400946601	MARSHAL FOCH-ARGONNE AL	FRENCH	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-023

201400946501	HARRISON AV	MARSHALL FOCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-015
201400946401	HARRISON AV	ARGONNE BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-014
201400946301	ARGONNE BL	HARRISON AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-013
201400946201	ARGONNE BL	BRAGG	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-012
201400946101	GEN HAIG	BRAGG	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-001
201400946001	LOUPHIS AL	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-049
201400945801	MEMPHIS	FILMORE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-003
201400945701	MEMPHIS	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-001
201400945601	LANE	MARSHALL FOCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-035
201400945501	MEMPHIS	LANE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-031
201400945401	MEMPHIS	PORTEOUS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-029
201400945301	MARSHALL FOCH	HARRISON AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-051
201400945201	MARSHALL FOCH	LANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-022
201400945101	MARSHALL FOCH	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-021
201400945001	MARSHALL FOCH	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-019
201400944901	ARGONNE BL	PORTEOUS	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-014
201400944801	ORLEANS AV	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-012
201400944701	ORLEANS AV	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-011
201400944601	ORLEANS AV	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-010
201400944501	LANE	ORLEANS AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-008
201400944401	GEN HAIG	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-005
201400972201	WESTINA AL	FILMORE AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-034
201400972101	WESTINA AL	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-031
201400972001	FILMORE AV	WESTINA AL	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-030
201400971801	DOWNS	WUERPLE - MILNE AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-024
201400971701	WUERPEL	DOWNS	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-023
201400971601	WUERPEL	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-022
201400971501	WESTEND AL	MOUTON	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-020
201400971401	CANAL BL	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-019
201400971301	GERMAIN	CANAL BL	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-018
201400971201	CANAL BL	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-015
201400971101	VICNAL AL	POLK	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-008
201400971001	VICNAL AL	GERMAIN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-007
201400970901	VICKSBURG	BROOKS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-012
201400970801	KENILWORTH	LOUISVILLE	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-050
201400970701	MILNE BL	HARNEY	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-047
201400970601	BROOKS	MILNE BL	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-046
201400970501	COLBERT	KENILWORTH-BROOKS AL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-043
201400970401	BROOKS	COLBERT	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-038
201400970301	LOUIS XIV	BROOKS	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-027
201400970201	LOUIS XIV	KENILWORTH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-026
201400970101	LOUIS XIV	FLORIDA BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-024
201400970001	KENILWORTH	CANAL BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-018
201400969901	VICNAL AL	BROOKS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-016
201400969801	COLBERT	LANE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-012
201400969701	LOUIS XIV	PORTEOUS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-002
201400969601	LOUIS XIV	BRAGG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-053
201400969501	VICKSBURG	HARRISON AV	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-047
201400969401	VICKSBURG	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-042
201400969301	LOUISVILLE	GERMAIN	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-022
201400969201	HARRISON AV	LOUISVILLE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-038
201400969101	FRENCH	LOUIS XIV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-027
201400969001	MILNE BL	HARRISON AV	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-015
201400968901	MILNE BL	HARRISON AV	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-013
201400968801	HARRISON AV	LOUIS XIV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-010
201400968701	LOUISVILLE	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-007
201400968601	COLBERT	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-005
201400968401	POLK AV	COLBERT	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-029
201400968301	LOUISVILLE	POLK	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-028
201400968201	VICKSBURG	LANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-041
201400968101	PORTEOUS	VICKSBURG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-037

201400968001	LOUISVILLE	LANE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-033
201400967901	LOUISVILLE	PORTEOUS	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-031
201400967801	COLBERT	PORTEOUS	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-029
201400967701	MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-028
201400967601	MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-027
201400967501	MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-026
201400967401	MILNE BL	BRAGG	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-024
201400967301	MILNE BL	LANE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-023
201400967201	MILNE BL	SMITH	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-021
201400967101	MILNE BL	LANE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-020
201400967001	MILNE BL	PORTEOUS	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-019
201400966901	MILNE BL	LANE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-018
201400966801	MILNE BL	LANE	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-017
201400966701	COLBERT	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-014
201400966601	MOUTON	BIENAL AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-002
201400966501	LOUIS XIV	MOUTON	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-001
201400966401	MILNE BL	MOUTON	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-053
201400966301	FILMORE AV	MILNE BL	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-044
201400966201	COLBERT	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-038
201400966101	LANE	VICKSBURG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-046
201400966001	COLBERT	FILMORE	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-036
201400965901	COLBERT	FILMORE AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-035
201400965801	VICNAL AL	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-028
201400965701	BIENAL AL	FILMORE AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-026
201400965601	LOUIS XIV	CHAPELLE	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-015
201400965501	VICKSBURG	CHAPELLE	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-004
201400965401	VICKSBURG	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-003
201400965301	VICKSBURG	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-002
201400965201	FILMORE AV	VICKSBURG	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-001
201400965101	LANE	CANAL BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-048
201400965001	EMERALD	ZIRCON	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-013
201400964901	RING	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-004
201400964801	ZIRCON	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-003
201401128201	BENEFIT	A P TUREAUD AV	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-025
201401128101	ST BERNARD AV	GIBSON	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 312-018
201401128001	MIRABEAU AV	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-040
201401127901	PARIS AV	MIRABEAU AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-007
201401127801	CHARLTON DR	PARIS AV	05/02/2014	06/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-005
201401127701	MIRABEAU AV	PRATT DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-032
201401127601	MIRABEAU AV	PRATT DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-029
201401127501	KING DR	MOORE DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-025
201401127401	MOORE DR	KING DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-018
201401127301	MILES DR	OVERTON DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-011
201401127201	PRATT DR	VAN AV	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-002
201401127101	RAYNE DR	CHURCHILL DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-033
201401127001	VAN AV	RAYNE DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-028
201401126901	PARIS AV	SENATE	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-003
201401126801	VIRGIL BL	LONDON AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-034
201401126701	HAVANA PL	ST DENIS	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-032
201401126601	MILTON	HAVANA PL	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-031
201401126501	VIRGIL BL	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-029
201401126201	CATINA	POLK	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-009
201401125801	WOODLAWN	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-017
201401125701	HAWTHORNE PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-012
201401125601	HOMEDALE AV	CANAL BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-007
201401125301	LANE	WUERPEL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-001
201401125201	CATINA-MILNE AL	POLK	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-018
201401125101	WEST END BL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-012
201401123801	PARIS AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-005
201401123701	PARIS AV	BURBANK DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-003
201401123601	PRENTISS AV	PARIS AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-001

201401123501	PARIS AV	CRESCENT DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318-003
201401082901	HUMANITY	A P TUREAUD AV	05/02/2014	05/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-030
201401082801	REPUBLIC	GENTILLY RD	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-020
201401082701	MIRABEAU AV	PARIS AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-037
201401082501	PARIS AV	MIRABEAU AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-028
201401082401	MOORE DR	KING DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-017
201401082301	VIRGIL BL	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-023
201401081701	HAMBURG	MILTON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-002
201401081601	HARRISON AV	ALFRED	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-042
201401081501	DUPLESSIS	HARRISON AV	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-032
201401081401	GIBSON	FOY	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-020
201401081301	ALFRED	ST DENIS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-005
201401081201	CARLSON DR	LARK	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-075
201401081101	PERLITA	FRANKFORT	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-019
201401081001	PARK ISLAND DR	BANCROFT DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-045
201401080901	OWENS BL	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-017
201401080801	MILTON	REPUBLIC	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-026
201401080701	BRUXELLES	ST DENIS	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-020
201401080601	PARIS AV	ST DENIS	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-013
201401080401	BELFORT AV	N LOPEZ	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-074
201401080301	TRAFALGAR	ROMULUS	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-052
201401080201	TUNICA	ROGER WILLIAMS	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-034
201401080101	HATHAWAY PL	DESAIX BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-006
201401080001	DESAIX BL	YUPON	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-009
201401079901	MOSS	ST VINCENT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 275-018
201401079801	FLORIDA AV	WILSHIRE PL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-010
201401079701	FLORIDA AV	CHALFANT PL	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-015
201401079601	ALFRED	FLORIDA AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-012
201401079501	BUCHANAN	SERE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-006
201401079401	ST BERNARD AV	DESAIX BL	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-033
201401079301	DUPLESSIS	SERE	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-015
201401078101	HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-003
201401078001	HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-004
201401077901	BASEBALL DR	DIAGONAL DR	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-011
201401077801	MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-007
201401072401	BREAKWATER DR	N ROADWAY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-007
201401072301	W MARINERS COVE	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-205
201401072201	E MARINERS COVE	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-201
201401067901	FLEUR DE LIS DR	30TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-017
201401067801	SPENCER AV	BELLAIRE DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-013
201401067601	BELLAIRE DR	39TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-006
201401067501	AVENUE A	32ND	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-053
201401067401	PORTLAND	AVENUE B	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-046
201401067301	AVENUE B	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-036
201401067201	BELLAIRE DR	33RD	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-029
201401159701	EMERALD	GEN HAIG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-009
201401159601	AMETHYST	GEN HAIG	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-053
201401159501	GEN HAIG	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-050
201401159401	TOPAZ	GEN HAIG	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-047
201401158801	E ROADWAY	N ROADWAY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-010
201401158701	BREAKWATER DR	N ROADWAY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-006
201401158601	LAKE AV	S ROADWAY	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016-007
201401158501	W MARINERS COVE	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-204
201401158401	E MARINERS COVE	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-202
201401158301	HAY PL	RUE LE VILLE	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-054
201401158201	PONTCHARTRAIN BL	HAY PL	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-050
201401158101	HAMMOND HW	DERBES PL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-044
201401158001	LAKE MARINA DR	REGENT	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-030
201401157901	COLBERT	MOUTON	05/02/2014	10/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-022
201401157801	ROBERT E LEE BL	LOUIS XIV	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-017
201401157701	OPAL	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-057

201401157601	LAKESHORE PK	RUBY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-124
201401157501	SAPPHIRE	WEST END BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-053
201401157401	ROBERT E LEE BL	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-047
201401157301	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-041
201401157201	TOPAZ	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-032
201401157101	CRYSTAL	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-027
201401157001	TURQUOISE	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-084
201401156901	TURQUOISE	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-080
201401156801	JEWEL	BERYL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-077
201401156701	JEWEL	BERYL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-075
201401156601	BERYL	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-072
201401156501	ZIRCON	TURQUOISE	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-069
201401156401	LOUISVILLE	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-030
201401156301	COLBERT	LANE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-013
201401156201	MILBERT AL	WALKER	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-029
201401156101	BRAGG	MILNE BL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-025
201401156001	MILNE BL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-022
201401155901	BIENAL AL	WALKER	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-004
201401155701	COLBERT	CHAPELLE	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-039
201401155601	COLBERT	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-037
201401155501	FILMORE AV	COLBERT	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-034
201401155401	BIENAL AL	MOUTON	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-021
201401155301	CANAL BL	AMETHYST	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-011
201401155201	RING	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-002
201401155101	VICNAL AL	WALKER	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-035
201401155001	GERMAIN	LOUISVILLE	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-021
201401154901	LOUIS XIV	GERMAIN	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-016
201401154801	COLBERT	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-034
201401154701	GERMAIN	VICNAL AL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-005
201401154601	MILNE BL	KENILWORTH-BROOKS AL	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-049
201401154501	KENILWORTH-BROOKS AL	COLBERT-MILNE AL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-044
201401154401	CANAL BL	BROOKS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-033
201401154301	LOUIS XIV	PORTEOUS	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-006
201401154201	BIENAL AL	HARRISON AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-052
201401154101	VICNAL AL	FRENCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-039
201401154001	BIENAL AL	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-034
201401153901	MILNE BL	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-014
201401153801	LOUISVILLE	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-008
201401153701	PORTEOUS	VICNAL AL	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-042
201401137601	HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-006
201401137501	BASEBALL DR	HOSPITAL DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-002
201401137401	BASEBALL DR	HOSPITAL DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-001
201401137301	BASEBALL DR	DIAGONAL DR	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-010
201401137101	MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-008
201401137001	MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-004
201401136901	MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-001
201401136201	BELFAST	CRETE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-073
201401136101	SALTUS	DERBY PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-057
201401136001	ROMULUS	TRAFALGAR	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-051
201401135901	DESAIX BL	ALDEN PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-042
201401135801	SALTUS	DESAIX BL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-039
201401135701	DESAIX BL	TUNICA	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-033
201401135601	WINTHROP PL	DESAIX BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-020
201401135501	ROGER WILLIAMS	YUPON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-016
201401135401	ROGER WILLIAMS	YUPON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-015
201401135301	DESAIX BL	TENSAS	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-003
201401135201	DESAIX BL	BEAUVOIR CT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-001
201401206601	36TH	AVENUE B	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-035
201401206501	FLEUR DE LIS DR	33RD	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-033
201401206401	TACOMA	FLEUR DE LIS DR	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-026
201401206301	SEATTLE	BELLAIRE DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-008

201401206201	CENTER	SEATTLE	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-007
201401206101	37TH	FLEUR DE LIS DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-006
201401206001	FLEUR DE LIS DR	37TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-005
201401205901	FAIRWAY DR	MARGUERITE	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-018
201401205801	BELLAIRE DR	HEDWIGE LN	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-011
201401205601	MARCIA AV	EVELYN CT	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-011
201401205501	EVELYN CT	MARCIA AV	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-008
201401205401	JACQUELYN CT	MARCIA AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-004
201401205301	MARCIA AV	JACQUELYN CT	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-001
201401205201	BELLAIRE DR	MARCIA AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-015
201401205101	FLEUR DE LIS DR	SHARON DR	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-023
201401205001	BELLAIRE DR	SHARON DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-018
201401204901	FLEUR DE LIS DR	W KENILWORTH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-013
201401204801	SYLVIA DR	SHARON DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-010
201401204701	REGENT	LAKE MARINA DR	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-026
201401204101	TURQUOISE	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-092
201401204001	NASTURTIUM LN	ROBERT E LEE BL	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-141
201401203901	FLORAL LN	GULL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-019
201401203801	BEAUREGARD DR	LAKESHORE DR	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-063
201401203701	LARKSPUR LN	ROBERT E LEE BL	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-104
201401203601	GRANADA DR	PERLITA	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-029
201401203401	CHERLYN DR	COUNTRY CLUB DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-004
201401203301	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-001
201401203101	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-006
201401203001	EVELYN CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-012
201401170701	ROBERT E LEE BL	CRANE	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-102
201401170501	ROBERT E LEE BL	PANSY LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-095
201401170401	CARTIER AV	GRANADA DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-039
201401170301	STADIUM DR	ROOSEVELT MALL	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-045
201401170201	ROOSEVELT MALL	MARCONI DR	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-041
201401170101	STADIUM DR	VICTORY AV	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-039
201401170001	MARCONI DR	ROOSEVELT MALL	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-035
201401169901	MADRID	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-032
201401169801	PERLITA	BURBANK DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-021
201401169701	ATHIS	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-009
201401169601	ALFRED	PRESSBURG	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 246-012
201401169501	CARTIER AV	MENZE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-024
201401169401	PERLITA	CRESCENT DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-007
201401169301	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-137
201401169201	ROBERT E LEE BL	DOVE	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-105
201401169101	FLORAL LN	KILLDEER	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-027
201401169001	GARDINA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-024
201401168901	ROBERT E LEE BL	HERON	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-021
201401168801	ROBERT E LEE BL	FLAMINGO	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-003
201401168701	BEGONIA LN	FLORAL PARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-016
201401168601	FLORAL PARK	S LARK	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-075
201401168501	LAKESHORE DR	BEAUREGARD AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-065
201401168401	BEAUREGARD DR	ORIOLE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-062
201401168301	ROBERT E LEE BL	CACTUS LN	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-037
201401168201	BEAUREGARD DR	KILLDEER	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-047
201401168101	ZEPHYR PARK	ZINNIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-118
201401168001	ROBERT E LEE BL	HYDRANGEA LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-109
201401167901	HYBISCUS LN	WARBLER	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-057
201401167801	NASTURTIUM LN	FOLIAGE PK	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-145
201401167701	BREEZE PARK	WARBLER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-052
201401167601	BREEZE PARK	SWALLOW	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-050
201401167501	MARCONI DR	BREEZE PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-047
201401167401	LAKEVIEW PARK	RAIL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-124
201401167301	PETUNIA LN	TERN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-119
201401167201	HOLLYHOCK LN	TERN	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-115
201401167101	OZONE PK	HOLLYHOCK LN	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-113

201401167001	LILY LN	WREN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-090
201401166901	FOLIAGE PK	TULIP LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-084
201401166801	LILY LN	BREEZE PARK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-161
201401166701	GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-155
201401166601	FOLIAGE PK	BLUEBIRD	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-128
201401166501	FILMORE AV	MARSHALL FOCH	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-025
201401166401	AZALEA LN	MARCONI DR	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-066
201401166301	FILMORE AV	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-019
201401218301	W ROBERT E LEE BL	REGENT	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-021
201401218201	FLEUR DE LIS DR	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-010
201401218101	BELLAIRE DR	39TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-043
201401218001	38TH	AVENUE A	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-036
201401217901	FLEUR DE LIS DR	10TH	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-P3
201401217701	FLEUR DE LIS DR	14TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-033
201401217601	14TH	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-017
201401217501	14TH	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-008
201401217401	37TH	CENTER	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-002
201401217301	BELLAIRE DR	22ND	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-043
201401217201	30TH	FLEUR DE LIS DR	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-035
201401217101	26TH	FLEUR DE LIS DR	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-029
201401217001	22ND	PONTCHARTRAIN BL	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-022
201401216901	COUNTRY CLUB DR	ACADEMY DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-007
201401216801	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-003
201401216701	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-002
201401216601	FAIRWAY DR	HEDWIGE LN	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-037
201401216501	FAIRWAY DR	HEDWIGE LN	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-036
201401216401	MARGUERITE	BELLAIRE DR	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-017
201401216301	METAIRIE RD	MARYLAND DR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-020
201401216201	BELLAIRE DR	HEDWIGE LN	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-010
201401216101	HEDWIGE LN	MARYLAND DR	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-006
201401215901	BELLAIRE DR	NATALIE LN	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-028
201401215801	METAIRIE RD	BELLAIRE DR	05/02/2014	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-026
201401215701	FAIRWAY DR	METAIRIE RD	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-025
201401215601	FAIRWAY DR	NATALIE LN	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-023
201401215501	FAIRWAY DR	NATALIE LN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-022
201401215401	EVELYN CT	MARCIA AV	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-010
201401215301	EVELYN CT	MARCIA AV	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-009
201401215201	MARCIA AV	EVELYN CT	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-007
201401215101	JACQUELYN CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-006
201401215001	MARCIA AV	JACQUELYN CT	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-005
201401214901	JACQUELYN CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-002
201401214801	COUNTRY CLUB DR	CHERLYN DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-008
201401214701	DAYNA CT	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-019
201401214601	BELLAIRE DR	MARCIA AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-016
201401214501	BELLAIRE DR	MARCIA AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-014
201401214401	BELLAIRE DR	COUNTRY CLUB DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-013
201401214301	COUNTRY CLUB DR	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-012
201401214201	COUNTRY CLUB DR	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-011
201401214101	COUNTRY CLUB DR	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-010
201401214001	COUNTRY CLUB DR	MARCIA AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-009
201401213901	W HARNEY	VETERANS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-025
201401213801	FLEUR DE LIS DR	W HARNEY	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-022
201401213701	BELLAIRE DR	W KENILWORTH	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-020
201401213601	LESLIE LN	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-017
201401213501	LESLIE LN	FLEUR DE LIS DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-016
201401213401	W KENILWORTH	MARCIA AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-014
201401213301	FLEUR DE LIS DR	W BROOKS	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-012
201401213201	SYLVIA DR	W KENILWORTH	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-011
201401213101	MARCIA AV	SHARON DR	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-008
201401213001	SHARON DR	MARCIA AV	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-005
201401212901	BELLAIRE DR	COUNTRY CLUB DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-019

201401212801	BELLAIRE DR	ACADEMY DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-018
201401212701	BELLAIRE DR	ACADEMY DR	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-017
201401212601	CHERLYN DR	ACADEMY DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-016
201401212501	CHERLYN DR	COUNTRY CLUB DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-014
201401212401	MARCIA AV	ACADEMY DR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-013
201401212301	PONTCHARTRAIN BL	LAKE MARINA DR	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-029
201401212201	REGENT	LAKE MARINA DR	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-025
201401212101	REGENT	ROBERT E LEE BL	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-024
201401212001	HAMMOND HW	DERBES PL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-015
201401211901	HAMMOND HW	KENISON	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-012
201401211801	FLEUR DE LIS DR	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-007
201401211701	AVENUE A	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-044
201401211601	PONTCHARTRAIN BL	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-038
201401211501	AVENUE A	40TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-037
201401211401	AVENUE B	38TH	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-034
201401211301	PONTCHARTRAIN BL	40TH	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-032
201401211201	40TH	AVENUE B	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-031
201401211101	SPENCER AV	FLEUR DE LIS DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-020
201401211001	FLEUR DE LIS DR	SPENCER AV	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-019
201401210901	STAFFORD PL	BELLAIRE DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-018
201401210801	STAFFORD PL	BELLAIRE DR	05/02/2014	10/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-017
201401210701	W HARRISON AV	BELLAIRE DR	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-006
201401210601	18TH	PONTCHARTRAIN BL	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-041
201401210501	18TH	FLEUR DE LIS DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-040
201401210401	FLEUR DE LIS DR	16TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-036
201401210301	14TH	PONTCHARTRAIN BL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-035
201401210201	10TH	PONTCHARTRAIN BL	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-032
201401210101	BELLAIRE DR	16TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-024
201401210001	FLEUR DE LIS DR	14TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-015
201401209901	12TH	PONTCHARTRAIN BL	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-012
201401209801	12TH	BELLAIRE DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-005
201401209701	10TH	BELLAIRE DR	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-003
201401209501	FLEUR DE LIS DR	W KENILWORTH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-033
201401209401	W BROOKS	FLEUR DE LIS DR	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-031
201401209301	FLEUR DE LIS DR	W BROOKS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-030
201401209201	SHARON DR	VETERANS	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-026
201401208901	PONTCHARTRAIN BL	28TH	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-045
201401208801	PONTCHARTRAIN BL	32ND	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-037
201401208701	30TH	PONTCHARTRAIN BL	05/02/2014	10/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-036
201401208601	FLEUR DE LIS DR	30TH	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-034
201401208501	FLEUR DE LIS DR	28TH	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-031
201401208401	FLEUR DE LIS DR	W HARRISON AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-025
201401208301	PONTCHARTRAIN BL	20TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-024
201401208201	30TH	BELLAIRE DR	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-019
201401208101	30TH	FLEUR DE LIS DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-018
201401208001	28TH	FLEUR DE LIS DR	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-015
201401207901	BELLAIRE DR	28TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-012
201401207801	BELLAIRE DR	22ND	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-011
201401207701	26TH	BELLAIRE DR	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-009
201401207601	FLEUR DE LIS DR	26TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-007
201401207501	BELLAIRE DR	STAFFORD PL	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-015
201401207401	FLEUR DE LIS DR	SPENCER AV	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-012
201401207301	FLEUR DE LIS DR	40TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-009
201401207201	FLEUR DE LIS DR	38TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-001
201401207101	AVENUE B	TACOMA	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-061
201401206901	34TH	AVENUE A	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-051
201401206801	PONTCHARTRAIN BL	36TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-043
201401206701	AVENUE B	PORTLAND	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-037
201401166201	FILMORE AV	VICKSBURG	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-013
201401166101	DAISY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-010
201401166001	MARCONI DR	DAISY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-007

201401165901	MARCONI DR	THRUSH	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-001
201401165801	ROBERT E LEE BL	ARGONNE	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-059
201401165701	ROBERT E LEE BL	VICKSBURG	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-054
201401165601	CALLA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-035
201401165501	MARCONI DR	CALLA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-031
201401165401	ALTHEA LN	BREEZE PARK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-028
201401165301	ALTHEA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-026
201401165201	MARCONI DR	ALTHEA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-021
201401165101	ARGONNE BL	FILMORE AV	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-031
201401165001	HARRISON AV	MEMPHIS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-043
201401164901	FRENCH	MEMPHIS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-036
201401164801	MARSHALL FOCH	POLK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-045
201401164701	ANTLOU AL	FRENCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-025
201401164601	FRENCH	ARGONNE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-020
201401164501	FILMORE AV	LOUPHIS AL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-005
201401164401	MARSHALL FOCH	LANE	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-036
201401164301	MEMPHIS	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-030
201401164201	MEMPHIS	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-028
201401164101	MARSHALL FOCH	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-020
201401164001	ORLEANS AV	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-013
201401163901	GEN DIAZ	CONRAD	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-006
201401163801	PETROL AL	CHAPELLE	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-052
201401163701	LOUPHIS AL	GERMAIN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-007
201401163601	SARDONYX	AMETHYST	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-115
201401163501	GEN HAIG	COSINO PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-018
201401163301	KENILWORTH	GEN DIAZ	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-037
201401163201	KENILWORTH	VICKSBURG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-033
201401163101	MARSHAL FOCH-ARGONNE AL	BROOKS	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-016
201401163001	MEMBURG AL	BROOKS	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-002
201401162901	ORLEANS AV	FLORIDA BL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-070
201401162801	GERMAIN	ORLEANS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-038
201401162701	GEN HAIG	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-033
201401162601	GERMAIN	ARGONNE BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-027
201401162501	POLK	MARSHALL FOCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-024
201401162401	ANTLOU AL	GERMAIN	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-015
201401162301	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-027
201401162201	GEN HAIG	TOPAZ	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-042
201401162101	CRYSTAL	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-036
201401162001	EMERALD	GEM	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-087
201401161901	EMERALD	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-084
201401161801	CANAL BL	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-080
201401161701	RING	CANAL BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-077
201401161601	ROBERT E LEE BL	CANAL BL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-071
201401161501	ROBERT E LEE BL	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-068
201401161401	TOPAZ	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-111
201401161301	CRYSTAL	SARDONYX	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-108
201401161201	EMERALD	GEM	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-088
201401161101	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-102
201401161001	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-099
201401160901	HOMEDALE AV	VICKSBURG	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-037
201401160801	TOPAZ	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-045
201401160701	AMETHYST	RUBY	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-120
201401160601	AMETHYST	RUBY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-115
201401160501	TOPAZ	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-112
201401160401	GARNET	LAKESHORE PK	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-109
201401160301	CRYSTAL	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-101
201401160201	AGATE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-028
201401160101	AGATE	TURQUOISE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-024
201401160001	JADE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-021
201401159901	JADE	TURQUOISE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-019
201401159801	GEN HAIG	JEWEL	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-015

201401135101	MOSS	ST VINCENT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 275-016
201401134901	CITY PARK	ZACHARY TAYLOR DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-009
201401134801	CITY PARK	ZACHARY TAYLOR DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-007
201401134701	FLORIDA AV	WILSHIRE PL	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-001
201401134601	ALFRED	SERE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-028
201401134501	FLORIDA AV	PORTAGE PL	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-014
201401134401	ALFRED	FLORIDA AV	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-013
201401134301	ALFRED	SERE	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-011
201401134201	SERE	CADILLAC	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-007
201401134101	SERE	ALFRED	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-002
201401134001	ALFRED	SERE	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-001
201401133901	FREY PL	DUPLESSIS	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-026
201401133801	PARIS AV	LAFRENIERE	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-020
201401133701	PARIS AV	PLEASURE	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-012
201401133601	LAFRENIERE	PARIS AV	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-011
201401133501	HAMBURG	I-610	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-006
201401133401	LAFRENIERE	HAMBURG	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-005
201401133301	SERE	HAMBURG	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-002
201401133201	GIBSON	SERE	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-001
201401133101	FLORIDA BL	MILNE BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-048
201401133001	AYMARD CT	HAWTHORNE PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-041
201401132901	DOWNS	WESTEND BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-027
201401132801	ROBERT E LEE BL	WEST END BL	05/02/2014	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-015
201401132601	WUERPEL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-003
201401132501	CATINA	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-016
201401132401	WUERPEL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-012
201401132301	CANAL BL	KENILWORTH	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-009
201401132201	VICKSBURG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-002
201401132101	VICKSBURG	NAVARRE AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-001
201401132001	WEST END BL	CHAPELLE	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-033
201401131701	BUCHANAN	ST BERNARD AV	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-048
201401131601	ALFRED	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-043
201401131501	JUMONVILLE	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-039
201401131401	HARRISON AV	GIBSON	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-033
201401131301	SENATE	JUMONVILLE	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-031
201401131201	SENATE	DUPLESSIS	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-023
201401131101	MILTON	GIBSON	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-017
201401131001	MILTON	DUPLESSIS	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-016
201401130901	JUMONVILLE	MILTON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-002
201401130801	ST DENIS	CADILLAC	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-026
201401130701	ENCAMPMENT	MILTON	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-017
201401130601	MILTON	CADILLAC	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-012
201401130501	PELOPIDAS	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-002
201401130401	FLORIDA AV	MOSS	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-011
201401130201	BERTHA DR	FRANKFORT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-125
201401130101	PARIS AV	FRANKFORT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-047
201401130001	LARK	CARTIER AV	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-037
201401129901	NEW YORK	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-015
201401129801	ENCAMPMENT	PARK ISLAND DR	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-056
201401129701	PARK ISLAND DR	BANCROFT DR	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-043
201401129601	OWENS BL	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-018
201401129501	CROFTWAY CT	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-007
201401129401	ST BERNARD AV	CROFTWAY CT	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-006
201401129301	MIRABEAU AV	MARJORIE LN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-047
201401129201	OWENS BL	CARTIER AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-027
201401129101	SYBIL	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-018
201401129001	ST DENIS	HAVANA	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-025
201401128901	REPUBLIC	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-024
201401128801	MILTON	BRUXELLES	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-018
201401128701	MILTON	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-008
201401128601	ST DENIS	PARIS AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-005

201401128501	MILTON	HAMBURG	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-001
201401128401	SERE	A P TUREAUD AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-044
201401128301	GENTILLY RD	REPUBLIC	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-026
201400964701	ROBERT E LEE BL	CANAL BL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-001
201400964601	CONRAD	VICKSBURG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-040
201400964501	MOUTON	LOUISVILLE-LOUIS XIV AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-005
201400964401	CONRAD	MILNE BL	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-030
201400964301	MOUTON	MILBERT AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-026
201400964201	MOUTON	BARLOU AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-023
201400964101	LOUISVILLE	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-020
201400964001	ROBERT E LEE BL	LOUISVILLE	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-018
201400963901	LOUIS XIV	ROBERT E LEE BL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-015
201400963801	LOUIS XIV	CONRAD	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-013
201400963701	CANAL BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-012
201400963601	CANAL BL	CONRAD	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-011
201400963501	LOUIS XIV	WALKER	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-008
201400963401	EMERALD	OPAL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-056
201400963301	OPAL	EMERALD	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-054
201400963201	SAPPHIRE	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-051
201400963101	ROBERT E LEE BL	SAPPHIRE	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-050
201400963001	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-042
201400962901	EMERALD	AMETHYST	05/02/2014	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-014
201400962801	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-040
201400962701	TOPAZ	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-034
201400962601	TOPAZ	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-031
201400962501	CRYSTAL	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-028
201400962401	CRYSTAL	ONYX	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-026
201400962301	ONYX	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-024
201400962201	ONYX	ZIRCON	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-020
201400962101	ONYX	ZIRCON	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-019
201400962001	ONYX	ZIRCON	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-018
201400961901	EMERALD	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-017
201400961801	TURQUOISE	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-083
201400961701	TURQUOISE	ZIRCON	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-081
201400961601	TURQUOISE	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-079
201400961501	TURQUOISE	ZIRCON	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-078
201400961401	JEWEL	BERYL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-076
201400961301	OPAL	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-058
201400961201	BERYL	JEWEL	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-074
201400961101	BERYL	JEWEL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-073
201400961001	BERYL	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-071
201400960901	BERYL	ZIRCON	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-070
201400960801	LAKESHORE DR	TOPAZ	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-067
201400960701	LAKESHORE DR	TOPAZ	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-066
201400960601	LAKESHORE DR	TOPAZ	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-065
201400960501	LAKESHORE DR	JEWEL	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-064
201400960401	OPAL	WEST END BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-060
201400960301	OPAL	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-059
201400960201	RUBY	LAKESHORE PK	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-122
201400960101	RUBY	LAKESHORE PK	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-121
201400960001	AMETHYST	RUBY	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-117
201400959901	AMETHYST	RUBY	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-116
201400959801	AMETHYST	TOPAZ	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-114
201400959701	TURQUOISE	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-085
201400959601	TOPAZ	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-111
201400959501	TOPAZ	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-110
201400959401	GARNET	LAKESHORE PK	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-108
201400959301	CAMEO	TOPAZ	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-103
201400959201	CRYSTAL	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-100
201400959101	CRYSTAL	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-097

201400959001	CAMEO	CRYSTAL	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-096
201400958901	JEWEL	WEST END BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-092
201400958801	JEWEL	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-090
201400958701	JEWEL	CAMEO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-087
201400958601	AGATE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-027
201400958501	AGATE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-026
201400958401	JADE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-023
201400958301	JADE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-022
201400958201	JADE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-020
201400958101	LAKESHORE PK	RUBY	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-125
201400958001	GEN HAIG	JEWEL	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-018
201400957901	GEN HAIG	JEWEL	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-017
201400957801	TURQUOISE	AGATE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-013
201400957701	GEN HAIG	TURQUOISE	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-010
201400957601	EMERALD	GEN HAIG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-008
201400957501	EMERALD	GEN HAIG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-007
201400957401	EMERALD	GEN HAIG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-006
201400957301	GEN HAIG	EMERALD	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-005
201400957201	ROBERT E LEE BL	GEN HAIG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-001
201400957001	AMETHYST	GEN HAIG	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-052
201400956901	AMETHYST	GEN HAIG	05/02/2014	11/14/2012	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-051
201400956801	TOPAZ	GEN HAIG	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-049
201400956701	TOPAZ	GEN HAIG	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-048
201400956601	TOPAZ	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-046
201400956501	AGATE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-029
201400956401	TOPAZ	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-044
201400956301	TOPAZ	TOPAZ	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-043
201400956201	CRYSTAL	GEN HAIG	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-038
201400956101	CRYSTAL	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-037
201400956001	CRYSTAL	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-035
201400955901	CRYSTAL	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-034
201400955801	CRYSTAL	GEN HAIG	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-033
201400955701	GEN HAIG	CRYSTAL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-032
201400955601	JEWEL	JADE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-031
201400955501	JEWEL	AGATE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-030
201400955401	EMERALD	GEM	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-086
201400955301	EMERALD	GEM	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-085
201400955201	GEM	EMERALD	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-083
201400955101	CANAL BL	JEWEL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-081
201400955001	CANAL BL	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-079
201400954901	AMETHYST	GEN HAIG	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-055
201400954801	RING	GEM	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-075
201400954701	GEM	RING	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-074
201400954601	ROBERT E LEE BL	CANAL BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-070
201400954501	ROBERT E LEE BL	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-069
201400954401	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-061
201400954301	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-060
201400954201	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-059
201400954101	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-058
201400954001	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-057
201400953901	AMETHYST	GEN HAIG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-056
201400953801	TOPAZ	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-114
201400953701	TOPAZ	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-113
201400953601	SARDONYX	TOPAZ	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-110
201400953501	CRYSTAL	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-109
201400953401	CRYSTAL	SARDONYX	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-107
201400953301	SARDONYX	CRYSTAL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-105
201400953201	SARDONYX	JEWEL	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-104
201400953101	SARDONYX	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-103
201400953001	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-101
201400952901	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-100

201400952801	JEWEL	AMBER	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-098
201400952701	JEWEL	AMBER	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-097
201400952601	AMBER	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-096
201400952501	AMBER	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-095
201400952401	AMBER	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-093
201400952301	TURQUOISE	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-090
201400952201	HOMEDALE AV	GEN DIAZ	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-038
201400952101	PONTALBA	VICKSBURG	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-034
201400952001	VICKSBURG	HOMEDALE	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-032
201400951901	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-026
201400977601	HOMEDALE AV	ROSEMARY PL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-020
201400977501	FLORIDA BL	WOODLAWN	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-014
201400977401	FLORIDA BL	CANAL BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-013
201400977301	HOMEDALE AV	HAWTHORNE PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-009
201400977201	HOMEDALE	CANAL BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-008
201400977001	CANAL BL	HOMEDALE	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-005
201400976901	HOMEDALE AV	CANAL BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-001
201400976801	CATINA	MOUND AV	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 210-003
201400976701	WEST END BL	MOUND AV	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 210-001
201400976001	CATINA	BRAGG	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-002
201400975901	CATINA	RINGOLD	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-020
201400975801	CATINA-MILNE AL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-019
201400975701	WEST END BL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-013
201400975601	WEST END BL	GERMAIN	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-011
201400975501	FLORIDA BL	WOODLAWN	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-023
201400975301	CATINA	BROOKS	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-003
201400975201	FLORIDA BL	RIDGEWAY PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-047
201400975101	FLORIDA BL	WOODLAWN	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-043
201400975001	WEST END BL	HOMEDALE AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-037
201400974901	CATINA	HOMEDALE AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-035
201400974801	HOMEDALE AV	CATINA	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-031
201400974701	HOMEDALE AV	MILNE BL	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-030
201400974601	MILNE BL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-029
201400974501	WUERPLE - MILNE AL	MOUTON	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-017
201400974401	ROBERT E LEE BL	MILNE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-012
201400974301	WUERPEL	CONRAD	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-009
201400974201	WALKER	WUERPEL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-006
201400974101	MOUTON	WEST END BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-002
201400974001	HARRISON AV	CATINA	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-023
201400973901	FREMONT	WUERPEL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-019
201400973801	WESTINA AL	FREMONT	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-018
201400973701	HARRISON AV	MILNE BL	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-017
201400973601	WUERPEL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-014
201400973501	PORTEOUS	MILNE BL	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-013
201400973401	BRAGG	MILNE-WUERPEL AL	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-011
201400973301	LANE	WEST END BL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-009
201400973201	WESTINA AL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-007
201400973101	WESTINA AL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-006
201400973001	WESTINA AL	BRAGG	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-005
201400972701	VICKSBURG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-003
201400972601	VIRGINIA CT	CLAYTON AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-042
201400972501	VICKSBURG	LOUQUE PL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-005
201400972401	WUERPLE - MILNE AL	WALKER	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-019
201400972301	CONRAD	WEST END BL	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-035
201400936701	LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-078
201400936601	LAKEVIEW PARK	OZONE PK	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-077
201400936501	LAKEVIEW PARK	MARCONI DR	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-075
201400936401	MARCONI DR	SWAN	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-072
201400936301	GERANIUM LN	ROBERT E LEE BL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-002
201400936201	ROBERT E LEE BL	GERANIUM LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-001
201400936101	GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-158

201400936001	GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-157
201400935001	MARIGOLD LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-131
201400934901	MARIGOLD LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-130
201400934801	CACTUS LN	FLORAL PARK	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-033
201400934701	ROBERT E LEE BL	IBIS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-030
201400934601	FLORAL PARK	KILLDEER	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-026
201400934501	GARDINA LN	FLORAL PARK	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-025
201400934401	GARDINA LN	ROBERT E LEE BL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-023
201400934301	ROBERT E LEE BL	GARDINA LN	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-022
201400928901	ROBERT E LEE BL	PERLITA	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-046
201400928701	BURBANK DR	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-026
201400928501	ATHIS	CARTIER AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-010
201400928301	PRENTISS AV	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-003
201400928001	PRENTISS AV	CARTIER AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-023
201400927901	PRENTISS AV	CABRINI CT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-022
201400927801	PERLITA	CABRINI CT	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-006

1,367

ESSA 2 - BASIN 3 - GENTILLY

201400922701	PRESS DR	ST FERDINAND DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-086
201401083001	WILTON DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-020
201401082201	PELOPIDAS	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-036
201401082101	ANNETTE	STEPHEN GIRARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-030
201401082001	ANNETTE	SUMPTER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-021
201401081901	STEPHEN GIRARD	WARRINGTON DR	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-013
201401081801	STEPHEN GIRARD	WALLACE DR	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-008
201401079101	NEW YORK	PROVIDENCE PL	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-046
201401079001	CONGRESS DR	MORRISON RD	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-054
201401078901	PAULINE DR	MADRID	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-045
201401078801	DEBORE DR	MADRID	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-041
201401078701	CONGRESS DR	PRENTISS AV	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-035
201401078601	FRANCE RD	MORRISON RD	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-035
201401078501	CONGRESS DR	CADDIE RD	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-029
201401078401	DEBORE DR	NEW YORK CI	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-015
201401078301	CONGRESS DR	MEXICO	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-007
201401078201	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-071
201401077701	MITHRA	CONGRESS	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-057
201401077601	PRENTISS AV	CAMPUS BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-057
201401077501	CAMPUS BL	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-054
201401077401	CAMPUS BL	ROBERT E LEE BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-089
201401077301	PROVIDENCE PL	CAMPUS BL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-086
201401077201	MADRID CT	CAMPUS BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-083
201401077101	VIENNA CT	CAMPUS BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-080
201401077001	PROVIDENCE PL	CAMPUS BL	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-077
201401076901	MITHRA	PAULINE DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-022
201401076801	MITHRA	DEBORE DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-017
201401076701	FRANCE RD	DWYER RD	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-009
201401076601	DWYER RD	FRANCE RD	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-005
201401076501	DWYER RD	CONGRESS DR	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-002
201401076401	MENDEZ	PIETY DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-061
201401076301	PRENTISS AV	CAMPUS BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-060
201401076201	PRENTISS AV	PIETY DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-015
201401076101	PRENTISS AV	PIETY	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-012
201401076001	MENDEZ	FELICIANA	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-009
201401075901	PIETY	MENDEZ	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-006
201401075801	PIETY	DWYER RD	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-003
201401075701	PRESS DR	PRENTISS AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-043
201401075601	PRENTISS AV	CAMPUS BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-040
201401075501	PRESS DR	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-037
201401075401	PRESS DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-034
201401075301	MENDEZ	MONTEGUT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-030
201401075201	MITHRA	FELICIANA	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-022

201401075101	CAMPUS BL	ATHIS CT	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-067
201401075001	PROVIDENCE PL	PRENTISS AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-064
201401074901	PLAUCHE CI	PAULINE DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-040
201401074801	DEBORE CI	CONGRESS DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-030
201401074701	CONGRESS DR	DEBORE CI	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-022
201401074601	DREUX AV	PIETY DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-089
201401074501	FRANCE RD	CHEF MENTEUR HW	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-014
201401074401	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-078
201401074301	GALLIER DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-073
201401074201	GALLIER DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-070
201401074101	GALLIER DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-065
201401074001	GALLIER DR	DREUX AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-062
201401073901	GAINES	MARK TWAIN DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-113
201401073801	CUNNINGHAM CT	PINEDA	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-107
201401073701	PIETY DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-104
201401073601	PIETY DR	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-094
201401073401	CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-024
201401073301	CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-017
201401073201	PAULINE DR	PLAUCHE CI	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-043
201401073101	CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-015
201401073001	CHEF MENTEUR HW	LOUISA	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-012
201401072901	DESIRE	CHEF MENTEUR HW	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-009
201401072801	OLD GENTILLY RD	PRESS	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-034
201401072701	CHEF MENTEUR HW	PRESS DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-031
201401072101	FRANCE RD	ALMONASTER AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-002
201401072001	ALVAR	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-006
201401071901	FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-001
201401071801	DESIRE	DRIVE K	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-037
201401071701	PIETY	HIGGINS BL	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-006
201401071601	LOUISA	TREASURE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-017
201401071501	ABUNDANCE	CLOUET	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-006
201401204601	PASTEUR BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-017
201401204501	PASTEUR BL	BURBANK DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-002
201401204401	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-033
201401204301	LEON C SIMON DR	MANDEVILLE	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-034
201401204201	AGRICULTURE	PRESS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-003
201401202901	LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-012
201401202801	CHEF MENTEUR HW	FRANCE RD	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-019
201401202701	GALLIER DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-072
201401202601	WILTON DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-019
201401202501	ST ANTHONY AV	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-002
201401202401	WILTON DR	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-020
201401202301	HUMANITY	MONTEGUT	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-039
201401202201	MONTEGUT	BENEFIT	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-037
201401201901	TREASURE	MONTEGUT	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-026
201401201801	GORDON PLAZA DR	PRESS	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-017
201401201701	BENEFIT	PRESS	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-016
201401201601	ST FERDINAND	HIGGINS BL	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-014
201401201501	ST FERDINAND	BENEFIT	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-011
201401201401	ST FERDINAND	ABUNDANCE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-006
201401201201	CLOUET	FLORIDA AV	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-019
201401201101	CLOUET	INDUSTRY	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-018
201401201001	CLOUET	AGRICULTURE	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-017
201401200901	FELICIANA	INDUSTRY	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-016
201401200801	INDUSTRY	ST FERDINAND	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-012
201401200701	EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-064
201401200601	EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-063
201401200501	EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-062
201401200401	HIGGINS BL	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-060
201401200301	HIGGINS BL	ST FERDINAND	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-059
201401200201	EDNA	ST FERDINAND	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-057

201401200101	ST FERDINAND	EDNA	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-056
201401200001	PRESS	VISION DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-054
201401199901	VISION DR	PRESS	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-053
201401199801	BENEFIT	GORDON PLAZA DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-051
201401199701	PRESS	BENEFIT	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-050
201401199101	LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-014
201401199001	ALMONASTER AV	LIBERTY TERRACE DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-010
201401198901	ALMONASTER AV	LIBERTY TERRACE DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-009
201401198801	ALMONASTER AV	FRANCOIS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-007
201401198701	ALMONASTER AV	SIMMONS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-006
201401198601	SIMMONS DR	ALMONASTER AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-004
201401198501	ALMONASTER AV	FRANCOIS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-002
201401198401	IROQUOIS	POCAHONTAS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-035
201401198301	HIAWATHA	IROQUOIS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-034
201401198201	ALVAR	DRIVE M	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-003
201401198101	FRANCE RD	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-002
201401198001	FRANCE RD	ALMONASTER AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-001
201401197901	ALVAR	FRANCE ROAD PK	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 389-004
201401197801	ALVAR	FRANCE ROAD PK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 389-003
201401197701	DRIVE L	ALVAR	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 389-002
201401197601	LOUISA	POWHATAN	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-005
201401197501	LOUISA	CHICKASAW	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-003
201401197401	CHICKASAW	LOUISA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-002
201401197301	ST FERDINAND	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-006
201401197201	ST FERDINAND	ALMONASTER AV	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-005
201401197101	ST FERDINAND	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-003
201401197001	SERVITUDE C	ST FERDINAND	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-002
201401196701	ALMONASTER AV	TREASURE	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-022
201401196601	ABUNDANCE	ALMONASTER AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-020
201401196501	PEOPLES AV	ABUNDANCE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-019
201401196301	ST FERDINAND	EDNA	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-017
201401196201	ST FERDINAND	EDNA	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-016
201401196101	ST FERDINAND	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-015
201401196001	METROPOLITAN	ELDER	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-004
201401195901	METROPOLITAN	HIAWATHA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-035
201401195801	METROPOLITAN	POWHATAN	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-034
201401195701	METROPOLITAN	ALMONASTER AV	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-030
201401195601	METROPOLITAN	HIAWATHA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-029
201401195501	METROPOLITAN	CHICKASAW	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-025
201401195401	CHICKASAW	METROPOLITAN	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-024
201401195301	CHICKASAW	METROPOLITAN	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-021
201401195201	ALMONASTER AV	LOUISA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-020
201401195101	DESIRE	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-016
201401195001	DESIRE	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-015
201401194901	CHICKASAW	DESIRE	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-014
201401194801	CHICKASAW	DESIRE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-013
201401194701	LOUISA	ALMONASTER AV	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-012
201401194601	LOUISA	HIAWATHA	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-011
201401194501	LOUISA	HIAWATHA	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-007
201401194401	ALVAR	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-007
201401194301	ALVAR	HIGGINS BL	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-005
201401194101	CHICKASAW	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-002
201401194001	CHICKASAW	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-001
201401193901	METROPOLITAN	HIGGINS BL	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-005
201401193801	ST FERDINAND	METROPOLITAN	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-023
201401193701	ST FERDINAND	METROPOLITAN	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-021
201401193601	LOUISA	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-020
201401193501	LOUISA	MYRTLE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-017
201401193301	LOUISA	MYRTLE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-013
201401193201	LOUISA	HAWTHORNE PL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-012

201401193101	METROPOLITAN	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-010
201401193001	METROPOLITAN	MYRTLE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-008
201401192901	METROPOLITAN	CLOVER	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-006
201401192501	FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-003
201401192401	CHICKASAW	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-008
201401192301	FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-001
201401192201	ALMONASTER AV	ALVAR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-009
201401192001	FRANCE RD	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-002
201401191901	HIGGINS BL	PIETY	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-020
201401191801	HIGGINS BL	DESIRE	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-014
201401191701	DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-013
201401191601	DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-012
201401191501	DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-011
201401191401	DESIRE	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-010
201401191301	ALVAR	CHICKASAW	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-009
201401191201	LOUISA	PLEASURE	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-001
201401191101	LOUISA	ABUNDANCE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-032
201401191001	METROPOLITAN	HUMANITY	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-014
201401190901	CLOUET	BENEFIT	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-007
201401190701	FELICIANA	TREASURE	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-001
201401190601	PIETY	FLORIDA AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-020
201401190501	INDUSTRY	DESIRE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-019
201401190401	ALVAR	AGRICULTURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-016
201401190201	ABUNDANCE	PAULINE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-012
201401189701	ABUNDANCE	DRIVE C	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-007
201401189601	DESIRE PK	HIGGINS BL	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-003
201401189501	DESIRE PK	DRIVE M	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-001
201401189401	DESIRE	DRIVE J	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-046
201401189301	DESIRE	PLEASURE	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-043
201401189201	DRIVE L	DESIRE	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-041
201401189101	CLOUET	PLEASURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-012
201401189001	MORRICE DUNCAN DR	TREASURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-039
201401188901	DRIVE K	ALVAR	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-038
201401188701	BENEFIT	DESIRE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-031
201401188501	BENEFIT	ALVAR	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-027
201401188201	DESIRE	DRIVE G	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-022
201401188101	CLOUET	ALJA J MEYERS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-013
201401188001	IROQUOIS	OLD GENTILLY RD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-001
201401187901	CONGRESS DR	CHEF MENTEUR HW	05/02/2014	01/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-032
201401187801	CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-018
201401187701	CHEF MENTEUR HW	FRANCE RD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-016
201401187601	DESIRE PK	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-023
201401187501	CHEF MENTEUR HW	DESIRE	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-014
201401187401	CHEF MENTEUR HW	LOUISA	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-013
201401187301	CHEF MENTEUR HW	LOUISA	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-011
201401187201	DESIRE	CHEF MENTEUR HW	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-010
201401187101	GENTILLY RD	LOUISA	05/02/2014	03/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-007
201401187001	OLD GENTILLY RD	LOUISA	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-006
201401186901	OLD GENTILLY RD	DESIRE	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-005
201401186801	OLD GENTILLY RD	FRANCE RD	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-004
201401186701	OLD GENTILLY RD	FRANCE RD	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-002
201401186601	OLD GENTILLY RD	DESIRE	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-001
201401186201	IROQUOIS	OLD GENTILLY RD	05/02/2014	01/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-002
201401185901	CHEF MENTEUR HW	IROQUOIS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-033
201401185801	CHEF MENTEUR HW	IROQUOIS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-032
201401185701	CHEF MENTEUR HW	PRESS DR	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-029
201401185601	CHEF MENTEUR HW	PRESS	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-028
201401185501	CHEF MENTEUR HW	PRESS	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-027
201401185401	CHEF MENTEUR HW	PRESS DR	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-022
201401185301	CHEF MENTEUR HW	PRESS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-020
201401185201	PROVIDENCE PL	CHEF MENTEUR HW	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-017

201401185101	CHEF MENTEUR HW	IROQUOIS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-004
201401185001	IROQUOIS	OLD GENTILLY RD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-003
201401172101	METROPOLITAN DR	KENDALL DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-022
201401172001	MIRABEAU AV	SEMINARY PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-117
201401171901	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-018
201401171801	METROPOLITAN DR	KENDALL DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-016
201401171701	LOUISA DR	STEPHEN GIRARD	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-009
201401171601	PRESS DR	ST FERDINAND DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-077
201401171501	DREUX AV	PRESS DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-073
201401171401	FELICIANA DR	STEPHEN GIRARD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-054
201401171301	FELICIANA DR	DREUX AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-042
201401171201	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-037
201401171101	DREUX AV	PAULINE	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-002
201401171001	SEMINARY PL	SELMA	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-148
201401170901	IROQUOIS	LIPSEY	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-125
201401170801	MIRABEAU AV	PRESS DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-085
201401170601	KENDALL DR	METROPOLITAN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-025
201401153601	CONGRESS DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-046
201401153501	PAULINE DR	CONGRESS	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-042
201401153401	CONGRESS DR	PAULINE DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-041
201401153301	PLAUCHE CI	CONGRESS	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-036
201401153201	CONGRESS DR	DEBORE CI	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-031
201401153101	DEBORE CI	CONGRESS DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-029
201401153001	DEBORE CI	CONGRESS DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-027
201401152901	DEBORE CI	CONGRESS DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-026
201401152801	FRANCE RD	CHEF MENTEUR HW	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-020
201401152701	FRANCE RD	CHEF MENTEUR HW	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-016
201401152601	PAULINE DR	SERVITUDE	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-013
201401152501	PAULINE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-011
201401152401	PAULINE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-009
201401152301	PAULINE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-008
201401152201	PAULINE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-006
201401152101	PAULINE DR	DREUX AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-004
201401152001	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-081
201401151901	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-079
201401151801	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-077
201401151701	DESIRE DR	DREUX AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-076
201401151601	GALLIER DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-071
201401151501	GALLIER DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-069
201401151401	GALLIER DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-066
201401151301	GALLIER DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-064
201401151201	GALLIER DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-063
201401151101	DREUX AV	GALLIER DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-061
201401151001	CONGRESS DR	STEPHEN GIRARD AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-060
201401150901	STEPHEN GIRARD AV	PIETY DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-055
201401150801	STEPHEN GIRARD AV	CONGRESS DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-049
201401150701	STEPHEN GIRARD AV	CONGRESS DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-048
201401150601	STEPHEN GIRARD AV	CONGRESS DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-047
201401150501	GAINES	MARK TWAIN DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-114
201401150401	GEN EARLY	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-112
201401150301	GEN EARLY	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-111
201401150201	PINEDA	CUNNINGHAM CT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-106
201401150101	PIETY DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-105
201401150001	PIETY DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-101
201401149901	PIETY DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-096
201401149801	PIETY DR	PINEDA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-092
201401149701	PIETY DR	PINEDA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-091
201401149601	DREUX AV	DESIRE DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-090
201401149501	DREUX AV	PIETY DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-088
201401149401	DESIRE DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-087
201401149301	DESIRE DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-086

201401149201	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-084
201401149101	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-083
201401149001	DESIRE DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-082
201401148901	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-016
201401148801	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-014
201401148701	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-013
201401148601	PIETY	PRENTISS AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-011
201401148501	MENDEZ	FELICIANA	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-010
201401148401	MENDEZ	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-008
201401148301	MENDEZ	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-007
201401148201	MITHRA	PIETY	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-005
201401148101	PIETY	MITHRA	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-004
201401148001	PIETY	DWYER RD	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-002
201401147901	DWYER RD	LOUISA DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-001
201401147801	FRANCE RD	CHEF MENTEUR HW	05/02/2014	03/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-126
201401147701	STEPHEN GIRARD AV	PIETY DR	05/02/2014	03/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-122
201401147601	STEPHEN GIRARD AV	GEN EARLY	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-119
201401147501	MARK TWAIN DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-118
201401147401	MARK TWAIN DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-117
201401147301	PRESS DR	PRENTISS AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-044
201401147201	PRENTISS AV	CAMPUS BL	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-042
201401147101	PRESS DR	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-041
201401147001	PRESS DR	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-039
201401146901	PRESS DR	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-038
201401146801	PRESS DR	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-036
201401146701	MENDEZ	PRESS DR	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-035
201401146601	PRESS DR	MENDEZ	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-033
201401146501	MENDEZ	PRESS DR	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-032
201401146401	MONTEGUT	MENDEZ	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-029
201401146301	MITHRA	MONTEGUT	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-026
201401146201	PRENTISS AV	PRESS DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-021
201401146101	PRENTISS AV	PRESS DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-020
201401146001	PRENTISS AV	PRESS DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-019
201401145901	PRENTISS AV	PRESS DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-018
201401145801	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-017
201401145701	CAMPUS BL	ATHIS CT	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-068
201401145601	PROVIDENCE PL	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-066
201401145501	PROVIDENCE PL	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-065
201401145401	PRENTISS AV	PROVIDENCE PL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-062
201401145301	PRENTISS AV	CAMPUS BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-061
201401145201	CAMPUS BL	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-059
201401145101	PRENTISS AV	CAMPUS BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-058
201401145001	CAMPUS BL	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-056
201401144901	CAMPUS BL	PRENTISS AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-055
201401144801	PRESS DR	ROBERT E LEE BL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-052
201401144701	PRESS DR	ROBERT E LEE BL	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-051
201401144601	PRESS DR	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-049
201401144501	PRESSBURG	CAMPUS BL	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-048
201401144401	PRESS DR	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-047
201401144301	PRESS DR	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-046
201401144201	PRESS DR	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-045
201401144101	MITHRA	PRESS DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-090
201401144001	ROBERT E LEE BL	PRESS DR	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-088
201401143901	CAMPUS BL	ROBERT E LEE BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-087
201401143801	CAMPUS BL	PROVIDENCE PL	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-085
201401143701	CAMPUS BL	MADRID CT	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-084
201401143601	CAMPUS BL	MADRID CT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-082
201401143501	CAMPUS BL	VIENNA CT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-081
201401143401	CAMPUS BL	VIENNA CT	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-079
201401143301	CAMPUS BL	PRESSBURG	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-078
201401143201	PROVIDENCE PL	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-076

201401143101	PROVIDENCE PL	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-075
201401143001	PROVIDENCE PL	PRESSBURG	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-074
201401142901	PRESSBURG	PROVIDENCE PL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-073
201401142801	CAMPUS BL	PRESSBURG	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-072
201401142701	CAMPUS BL	PRESSBURG	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-071
201401142601	ATHIS CT	CAMPUS BL	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-070
201401142501	PAULINE DR	MENDEZ DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-023
201401142401	DEBORE DR	MENDEZ DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-020
201401142301	DEBORE DR	MENDEZ DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-018
201401142201	CONGRESS DR	MITHRA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-016
201401142101	FRANCE RD	PRENTISS AV	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-011
201401142001	FRANCE RD	DWYER RD	05/02/2014	03/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-008
201401141901	DWYER RD	FRANCE RD	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-006
201401141801	DWYER RD	CONGRESS DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-004
201401141701	DWYER RD	CONGRESS DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-003
201401141601	DWYER RD	LOUISA DR	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-001
201401141401	DWYER RD	SEMINARY PL	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-129
201401141301	DWYER RD	SEMINARY PL	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-128
201401141201	SEMINARY PL	PROVIDENCE PL	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-120
201401141101	PROVIDENCE PL	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-108
201401141001	MITHRA	PRESS DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-092
201401140901	MENDEZ	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-062
201401140801	ODIN	CONGRESS DR	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-060
201401140701	ODIN	DESIRE	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-059
201401140601	MITHRA	DESIRE	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-056
201401140501	MITHRA	DESIRE	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-055
201401140401	MADRID	PAULINE DR	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-052
201401140301	CONGRESS DR	PRENTISS AV	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-046
201401140201	PAULINE DR	PRENTISS AV	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-044
201401140101	DEBORE DR	MADRID	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-042
201401140001	DEBORE DR	PRENTISS AV	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-038
201401139901	PRENTISS AV	DEBORE DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-037
201401139801	CONGRESS DR	PRENTISS AV	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-034
201401139701	CONGRESS DR	PRENTISS AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-031
201401139601	CONGRESS DR	MENDEZ DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-028
201401139501	CONGRESS DR	ODIN	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-027
201401139401	PAULINE DR	MENDEZ	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-024
201401139301	FRANCE RD	HAYNE BL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-036
201401139201	COLUMBIA	PAULINE	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-033
201401139101	CONGRESS DR	COLUMBIA	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-031
201401139001	CONGRESS DR	CADDIE RD	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-028
201401138901	NEW YORK CI	DEBORE DR	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-017
201401138801	FRANKFORT	DEBORE DR	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-012
201401138701	FRANKFORT	DEBORE DR	05/02/2014	12/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-010
201401138601	PRENTISS AV	CONGRESS DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-073
201401138501	PRENTISS AV	CONGRESS DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-072
201401138401	PRENTISS AV	PIETY DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-070
201401138301	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-069
201401138201	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-068
201401138101	PRENTISS AV	PIETY DR	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-067
201401138001	MENDEZ	CONGRESS DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-066
201401137901	MENDEZ	CONGRESS DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-064
201401137801	MENDEZ	PIETY DR	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-063
201401136801	HAYNE BL	NEW YORK	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-045
201401136701	MEXICO	PROVIDENCE PL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-044
201401136601	CAMPUS BL	MEXICO	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-043
201401136501	PROVIDENCE PL	MEXICO	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-041
201401136401	PROVIDENCE PL	MEXICO	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-040
201401136301	HAYNE BL	PROVIDENCE PL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-039
201401125001	ST ANTHONY AV	PELOPIDAS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-037
201401124801	ANNETTE	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-033

201401124701	ANNETTE	LOMBARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-026
201401124501	CARNOT	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-020
201401124401	ANNETTE	CARNOT	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-018
201401124301	WALLACE DR	LOMBARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-012
201401124201	WALLACE DR	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-009
201401124101	ALLEN	STEPHEN GIRARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-007
201401124001	CARNOT	NEW ORLEANS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-002
201401123901	ALLEN	CARNOT	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-001
201401123401	WARRINGTON DR	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-021
201401123301	WILTON DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-018
201401123201	WILTON DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-017
201401123101	WILTON DR	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-013
201401123001	MIRABEAU AV	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-010
201401122901	N WINDSOR DR	ST ANTHONY AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-007
201401122801	ST ANTHONY AV	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-006
201401122701	ST ANTHONY AV	FILMORE AV	05/02/2014	03/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-004
201401122501	TIMOLEON	ST ANTHONY AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-001
201401122401	WARRINGTON DR	BRUTUS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-051
201401122301	WARRINGTON DR	BRUTUS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-050
201401122201	ST ANTHONY AV	CARNOT	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-049
201401122101	WALLACE DR	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-047
201401122001	SUMPTER	WARRINGTON DR	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-043
201401121901	ROGER DR	WILTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-007
201401121801	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-003
201401121701	RAPIDES DR	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-002
201401121501	MIRABEAU AV	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-049
201401121401	MIRABEAU AV	ALLEN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-046
201401121301	BRUTUS	ANNETTE	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-044
201401121201	MIRABEAU AV	ANNETTE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-043
201401121001	WICKFIELD DR	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-037
201401120901	WICKFIELD DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-033
201401120801	WICKFIELD DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-032
201401120701	WILDAIR DR	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-029
201401120601	WILDAIR DR	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-028
201401120501	WILDAIR DR	WARRINGTON DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-026
201401120401	WINDSOR DR	WILDAIR DR	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-024
201401120201	WARRINGTON DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-029
201401120101	WARRINGTON DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-028
201401120001	WICKFIELD DR	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-026
201401119901	WICKFIELD DR	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-025
201401119801	WICKFIELD DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-023
201401119701	RAPIDES DR	WICKFIELD DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-022
201401119601	WINGATE DR	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-020
201401119501	RAPIDES DR	WINGATE DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-017
201401119401	WILDAIR DR	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-015
201401119301	RAPIDES DR	WILDAIR DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-012
201401119201	WILTON DR	FILMORE	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-011
201401119101	WILTON DR	FILMORE AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-010
201401119001	WILTON DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-009
201401118901	WILTON DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-008
201401118801	WILDAIR DR	ROSARY DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-025
201401118701	WILDAIR DR	BURBANK DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-023
201401118601	ROBERT E LEE BL	WILDAIR DR	05/02/2014	01/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-021
201401118501	ROSARY DR	ST ANTHONY AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-018
201401118401	WILTON DR	ROSARY DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-017
201401118301	ROSARY DR	WILTON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-015
201401118201	ROSARY DR	ST ANTHONY AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-014
201401118101	WILTON DR	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-012
201401118001	WILTON DR	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-011
201401117901	ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-009
201401117801	ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-007

201401117701	ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-006
201401117601	ST ANTHONY AV	ROSARY DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-005
201401117501	ST ANTHONY AV	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-004
201401117401	ST ANTHONY AV	BURBANK DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-003
201401117301	LONDON DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-018
201401117201	WARRINGTON DR	LEON C SIMON DR	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-015
201401117101	WALDO DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-012
201401117001	WALDO DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-011
201401116801	WADSWORTH DR	LEON C SIMON DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-006
201401116701	WADSWORTH DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-005
201401116601	ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-003
201401116501	ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-002
201401116401	WARRINGTON DR	BURBANK DR	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-040
201401116301	PRENTISS AV	WICKFIELD DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-034
201401116201	PRENTISS AV	WINGATE DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-029
201401116101	WILDAIR DR	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-028
201401116001	WILDAIR DR	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-027
201401115901	WILDAIR DR	ROSARY DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-026
201401108701	BACCICH	ROBERT E LEE BL	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-014
201401108601	MEXICO	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-009
201401108501	ROBERT E LEE BL	FRANKLIN AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-006
201401108401	PEOPLES AV	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-051
201401108301	PRESS	MARCUS CHRISTIAN CI	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-007
201401108201	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-018
201401108101	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-005
201401108001	PRESS DR	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-006
201401107501	ODIN	PEOPLES AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-031
201401107401	FRANKFORT	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-023
201401107301	PRENTISS AV	PEOPLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-023
201401107201	BACCICH	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-020
201401107101	EADS	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-012
201401107001	FRANKLIN AV	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-006
201401106901	MENDEZ	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-001
201401106801	ATHIS	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-040
201401106701	EADS	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-037
201401106601	FRANKLIN AV	PRENTISS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-034
201401106501	BACCICH	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-030
201401106401	PRESSBURG	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-020
201401106301	VIENNA	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-012
201401106201	BACCICH	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-033
201401105901	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-039
201401105801	DEMONTLUZIN	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-007
201401105701	FRANKLIN AV	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-003
201401105601	FRANKLIN AV	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-039
201401105401	DEMONTLUZIN	CARNOT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-026
201401105301	BACCICH	GENTILLY RD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-014
201401105101	MIRABEAU AV	PEOPLES AV	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-047
201401105001	SELMA	PEOPLES AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-044
201401104901	BACCICH	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-036
201401104801	SELMA	BACCICH	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-026
201401104701	AGRICULTURE	DEERS	05/02/2014	03/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-009
201401104601	MADRID	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-053
201401104501	ARTS	VIENNA	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-049
201401104401	MADRID	ARTS	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-046
201401104301	VIENNA	FRANKLIN AV	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-030
201401104201	PAINTERS	VIENNA	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-020
201401104101	ST ROCH AV	FRANKFORT	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-031
201401104001	FRANKFORT	FRANKLIN AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-023
201401103901	MUSIC	ROBERT E LEE BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-018
201401103801	NEW YORK	ARTS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-013
201401103701	NEW YORK	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-009

201401103601	CLEMATIS	LAVENDER	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 369-033
201401103501	FRANKLIN AV	TREASURE	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-026
201401103401	MUSIC	PRESSBURG	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-056
201401103301	MARIGNY	KILLDEER	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-053
201401103201	MANDEVILLE	JAY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-047
201401103101	ST ROCH AV	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-003
201401102801	MUSIC	LAKE OAKS PK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-026
201401102701	N LARK	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-021
201401102601	PAINTERS	MENDEZ	05/02/2014	01/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-031
201401102501	PRENTISS AV	FRANKLIN AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-028
201401102401	PRENTISS AV	PAINTERS	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-025
201401102301	MENDEZ	PAINTERS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-022
201401102201	ARTS	MENDEZ	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-017
201401102101	ODIN	MUSIC	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-012
201401102001	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-056
201401101901	MADRID	ELYSIAN FIELDS AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-029
201401101801	ELYSIAN FIELDS AV	MADRID	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-026
201401101701	MANDEVILLE	VIENNA	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-022
201401101601	MANDEVILLE	PRESSBURG	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-014
201401101501	ATHIS	ELYSIAN FIELDS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-011
201401101401	LEON C SIMON DR	ELYSIAN FIELDS AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-035
201401101301	NEW YORK	MARIGNY	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-024
201401101201	MARIGNY	NEW YORK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-012
201401101101	MANDEVILLE	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-001
201401101001	ROBERT E LEE BL	MANDEVILLE	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-044
201401100901	MARIGNY	LAKE OAKS PK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-010
201401100801	ORIOLE	MARIGNY	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-007
201401100701	N LARK	MARIGNY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-002
201401100601	ELYSIAN FIELDS AV	FILMORE AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-027
201401100501	SPAIN	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-021
201401100401	SPAIN	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-018
201401100301	ODIN	ELYSIAN FIELDS AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-020
201401100201	ODIN	MARIGNY	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-016
201401100101	SPAIN	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-009
201401100001	MANDEVILLE	FILMORE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-004
201401099901	MANDEVILLE	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-001
201401099801	SPAIN	SELMA	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-062
201401099701	MANDEVILLE	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-001
201401099601	ODIN	ST ROCH AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-042
201401099501	MITHRA	ST ROCH AV	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-039
201401099401	MANDEVILLE	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-033
201401099201	MARIGNY	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-029
201401099101	SELMA	ARTS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-016
201401099001	DREUX AV	ARTS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-013
201401098901	MUSIC	MIRABEAU AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-007
201401098801	SELMA	ST ROCH AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-001
201401098701	ST ROCH AV	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-007
201401098601	MUSIC	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-049
201401098501	FRANKLIN AV	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-045
201401098401	SELMA	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-041
201401098301	MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-036
201401098201	SELMA	VENUS	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-032
201401098101	SELMA	MARIGNY	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-046
201401098001	WESTERN	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-039
201401097901	WESTERN	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-035
201401097801	ARTS	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-021
201401097701	ST ROCH AV	CARNOT	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-001
201401097601	MARIGNY	HUMANITY	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-042
201401097501	ST ROCH AV	BENEFIT	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-021
201401097401	ST ROCH AV	BENEFIT	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-015
201401097301	BENEFIT	MUSIC	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-006

201401097201	TREASURE	ARTS	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-001
201401097101	ST ROCH AV	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-004
201401097001	ELYSIAN FIELDS AV	PELOPIDAS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-033
201401096901	GENTILLY RD	ELYSIAN FIELDS AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-029
201401096801	MARIGNY	MANDOLIN	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-024
201401096701	STEPHEN GIRARD	MARIGNY	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-021
201401096601	SELMA	PAINTERS	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-024
201401096501	VERMILLION BL	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-011
201401096401	PASTEUR BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-006
201401096301	PASTEUR BL	PRENTISS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-001
201401096201	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-028
201401096101	RAPIDES DR	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-025
201401096001	ROBERT E LEE BL	CURIE	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-013
201401095901	ROBERT E LEE BL	VERMILLION BL	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-006
201401095701	ST ANTHONY AV	ELYSIAN FIELDS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-028
201401095601	CAMERON BL	PRENTISS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-025
201401095501	FILMORE AV	PAUGER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-061
201401095401	PAUGER	PELOPIDAS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-039
201401095301	LOMBARD	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-033
201401095201	PELOPIDAS	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-023
201401095101	FRENCHMEN	STEPHEN GIRARD	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-009
201401095001	PAUGER	SELMA	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-048
201401094901	ST ANTHONY AV	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-035
201401094801	MIRABEAU AV	FRENCHMEN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-027
201401094701	ELYSIAN FIELDS AV	FILMORE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-018
201401094601	ROBIN	TOURO	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-015
201401094501	PASTEUR BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-016
201401094401	VERMILLION BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-011
201401094301	ELYSIAN FIELDS AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-007
201401094201	ELYSIAN FIELDS AV	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-003
201401094101	ST ANTHONY AV	SUMPTER	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-052
201401087001	FRENCHMEN	FLORIDA AV	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-041
201401085701	PRENTISS AV	WILDAIR DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-022
201401085601	ROSARY DR	WILDAIR DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-019
201401085501	ROSARY DR	WILDAIR DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-016
201401085401	WILTON DR	ROSARY DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-013
201401085301	PRENTISS AV	WILTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-010
201401085201	WARRINGTON DR	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-014
201401085101	WAINWRIGHT DR	LEON C SIMON DR	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-009
201401085001	ROBERT E LEE BL	WADSWORTH DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-004
201401084901	ROBERT E LEE BL	ST ANTHONY AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-001
201401084801	PRENTISS AV	WARRINGTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-039
201401084701	TOURO	CATON	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-045
201401084601	ABUNDANCE	FLORIDA AV	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-026
201401084501	ABUNDANCE	ST ANTHONY AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-045
201401084401	WILDAIR DR	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-016
201401084301	WILTON DR	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-015
201401084201	HAIK DR	MIRABEAU AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-008
201401084101	ST ANTHONY AV	FILMORE AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-005
201401084001	TIMOLEON	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-002
201401083901	ST ANTHONY AV	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-005
201401083801	WARFIELD	MIRABEAU AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-054
201401083701	ALLEN	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-048
201401083601	ST ANTHONY AV	MIRABEAU AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-042
201401083501	WARRINGTON DR	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-034
201401083401	PRENTISS AV	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-001
201401083301	RAPIDES DR	WARRINGTON DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-027
201401083201	WICKFIELD DR	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-024
201401083101	WINGATE DR	FILMORE	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-021
201401071401	LOUISA	FLORIDA AV	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-040
201401071301	PIETY	INDUSTRY	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-018

201401071001	MORRICE DUNCAN DR	TREASURE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-052
201401070901	DRIVE L	ALVAR	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-042
201401070801	DESIRE	DRIVE L	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-040
201401070701	ABUNDANCE	ALMONASTER AV	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-021
201401070601	METROPOLITAN	HAWTHORNE PL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-002
201401070501	METROPOLITAN	TECUMSEH	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-033
201401070401	FRANCE RD	ALMONASTER AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-004
201401070301	METROPOLITAN	TECUMSEH	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-026
201401070201	CHICKASAW	METROPOLITAN	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-022
201401070101	DESIRE	ALMONASTER AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-017
201401070001	ALVAR	HIGGINS BL	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-006
201401069901	ALVAR	CHICKASAW	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-003
201401069801	LOUISA	HIGGINS BL	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-024
201401069701	ST FERDINAND	METROPOLITAN	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-022
201401069601	LOUISA	MYRTLE	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-018
201401069501	LOUISA	ELDER	05/02/2014	12/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-014
201401069301	HIGGINS BL	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-061
201401069201	ST FERDINAND	HIGGINS BL	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-058
201401069101	ST FERDINAND	EDNA	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-055
201401069001	ST FERDINAND	ALMONASTER AV	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-001
201401068901	PRESS	VISION DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-052
201401068701	LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-011
201401068601	SIMMONS DR	ALMONASTER AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-008
201401068501	ALMONASTER AV	SIMMONS DR	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-005
201401068401	ALMONASTER AV	SIMMONS DR	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-001
201401068301	IROQUOIS	POCAHONTAS	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-031
201401068101	CHICKASAW	METROPOLITAN	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-001
201401068001	ALMONASTER AV	SIMMONS DR	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-004
201401067701	EDNA	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-065
201401066901	ABUNDANCE	MONTEGUT	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-023
201401066801	BENEFIT	GORDON PLAZA DR	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-015
201401066701	ABUNDANCE	PRESS	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-007
201401066601	METROPOLITAN	AIRWOOD	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-020
201401066401	TOURO	SENATE	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-039
201401066301	GENTILLY RD	ST ANTHONY AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-034
201401066201	HUMANITY	ALLEN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-011
201401066101	ANNETTE	ABUNDANCE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-006
201401066001	HUMANITY	ELYSIAN FIELDS AV	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-036
201401065901	ABUNDANCE	FRENCHMEN	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-011
201401065801	ELYSIAN FIELDS AV	FLORIDA AV	05/02/2014	01/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-044
201401065701	ELYSIAN FIELDS AV	FLORIDA AV	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-043
201401065601	ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-022
201401065501	ST ANTHONY AV	LEON C SIMON DR	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-021
201401065401	ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-020
201401042801	PAUGER	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-055
201401042701	ELYSIAN FIELDS AV	SENATE	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-050
201401042601	MANDOLIN	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-040
201401042501	STEPHEN GIRARD	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-036
201401042401	PAUGER	STEPHEN GIRARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-035
201401042301	CARNOT	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-025
201401042201	PAUGER	CARNOT	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-024
201401042101	TOURO	PELOPIDAS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-021
201401042001	ELYSIAN FIELDS AV	MANDOLIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-013
201401019001	LEON C SIMON DR	ST ROCH AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-041
201401018901	MANDEVILLE	LEON C SIMON DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-039
201401018801	ST ROCH AV	ODIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-005
201401018701	ST ROCH AV	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-002
201401018601	MENDEZ	ST ROCH AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-001
201401018401	ELYSIAN FIELDS AV	LAKESHORE DR	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-031
201401018301	ELYSIAN FIELDS AV	LAKESHORE DR	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-029
201401018201	ELYSIAN FIELDS AV	LAKESHORE DR	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-028

201401018101	ORIOLE	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-023
201401018001	MUSIC	ORIOLE	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-022
201401017901	N LARK	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-020
201401017801	MUSIC	N LARK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-019
201401017701	LAKE OAKS PK	MARIGNY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-018
201401017601	LAKE OAKS PK	MARIGNY	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-016
201401017501	LAKE OAKS PK	MARIGNY	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-015
201401017401	LAKE OAKS PK	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-014
201401017301	LAKE OAKS PK	MUSIC	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-012
201401017201	FRANKLIN AV	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-030
201401017101	PAINTERS	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-029
201401017001	PRENTISS AV	PAINTERS	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-027
201401016901	PRENTISS AV	ARTS	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-026
201401016801	PAINTERS	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-024
201401016701	MENDEZ	FRANKLIN AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-023
201401016601	MENDEZ	MUSIC	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-020
201401016501	MENDEZ	ARTS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-019
201401016401	ARTS	ODIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-016
201401016301	ODIN	MUSIC	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-013
201401016201	MUSIC	ODIN	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-011
201401016101	PRENTISS AV	ARTS	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-010
201401016001	PRENTISS AV	MUSIC	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-009
201401015901	MUSIC	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-008
201401015801	MENDEZ	MUSIC	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-007
201401015701	ST ROCH AV	MITHRA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-006
201401015601	MUSIC	VIENNA	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-055
201401015501	MUSIC	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-054
201401015401	ARTS	PRESSBURG	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-051
201401015301	VIENNA	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-050
201401015201	ROBERT E LEE BL	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-048
201401015101	ARTS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-047
201401014901	VIENNA	PAINTERS	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-031
201401014801	PAINTERS	PRESSBURG	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-025
201401014701	ST ROCH AV	PRESSBURG	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-021
201401014601	ATHIS	MUSIC	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-014
201401014501	ARTS	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-012
201401014401	ATHIS	ARTS	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-011
201401014301	ATHIS	PAINTERS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-008
201401014201	PAINTERS	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-004
201401014101	PRENTISS AV	ARTS	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-003
201401014001	LEON C SIMON DR	ST ROCH AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-032
201401013901	NEW YORK	ST ROCH AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-030
201401013801	FRANKFORT	ARTS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-026
201401013701	PAINTERS	FRANKFORT	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-022
201401013601	PAINTERS	NEW YORK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-021
201401013501	MEXICO	MUSIC	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-017
201401013401	MEXICO	ARTS	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-014
201401013301	PAINTERS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-011
201401013201	MEXICO	PAINTERS	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-010
201401013101	MEXICO	FRANKLIN AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-006
201401013001	PAINTERS	MEXICO	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-005
201401012901	ROBERT E LEE BL	FRANKLIN AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-002
201401012801	PAINTERS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-001
201401012701	MADRID	ST ROCH AV	05/02/2014	02/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-062
201401012601	ST ROCH AV	PRENTISS AV	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-061
201401012501	PAINTERS	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-060
201401012401	BENEFIT	PAINTERS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-035
201401012301	PAINTERS	TREASURE	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-034
201401012201	ABUNDANCE	PEOPLES AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-003
201401012001	AGRICULTURE	PAINTERS	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-043
201401011901	DEERS	INDUSTRY	05/02/2014	03/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-010

201401011601	MEXICO	ST ROCH AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-041
201401011501	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-040
201401011401	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-038
201401011301	MUSIC	KILLDEER	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-037
201401026801	SPAIN	DREUX AV	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-011
201401026701	SPAIN	SELMA	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-010
201401026601	MARIGNY	ODIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-018
201401026501	MARIGNY	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-017
201401026401	MENDEZ	SPAIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-014
201401026301	ST ROCH AV	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-013
201401026201	ODIN	SPAIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-008
201401026101	MANDEVILLE	ODIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-007
201401026001	MITHRA	MARIGNY	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-003
201401025901	MITHRA	MANDEVILLE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-002
201401025701	SPAIN	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-063
201401025601	MARIGNY	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-056
201401025501	FILMORE AV	MARIGNY	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-054
201401025301	FILMORE AV	SPAIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-051
201401025201	MANDEVILLE	FILMORE AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-050
201401025101	MANDEVILLE	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-049
201401025001	PRENTISS AV	MANDEVILLE	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-002
201401024901	SPAIN	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-044
201401024801	ODIN	MANDEVILLE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-043
201401024701	SPAIN	ODIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-041
201401024501	SPAIN	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-036
201401024401	PRENTISS AV	ST ROCH AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-035
201401024301	MANDEVILLE	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-032
201401024201	MENDEZ	ELYSIAN FIELDS AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-031
201401024101	MENDEZ	SPAIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-029
201401024001	MANDEVILLE	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-028
201401023901	ELYSIAN FIELDS AV	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-026
201401023801	ELYSIAN FIELDS AV	MENDEZ	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-025
201401023701	ODIN	ELYSIAN FIELDS AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-024
201401023601	MITHRA	ELYSIAN FIELDS AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-022
201401023501	MARIGNY	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-021
201401023401	VIENNA	SPAIN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-031
201401023301	MARIGNY	MADRID	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-028
201401023201	ELYSIAN FIELDS AV	ROBERT E LEE BL	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-027
201401023101	VIENNA	ELYSIAN FIELDS AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-025
201401023001	VIENNA	MARIGNY	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-023
201401022901	PRESSBURG	ELYSIAN FIELDS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-020
201401022801	SPAIN	VIENNA	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-016
201401022701	MARIGNY	PRESSBURG	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-013
201401022601	ELYSIAN FIELDS AV	PRENTISS AV	05/02/2014	11/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-012
201401022501	ATHIS	MARIGNY	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-010
201401022401	MANDEVILLE	ATHIS	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-009
201401022301	ST ROCH AV	PRENTISS AV	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-008
201401022201	PRENTISS AV	ST ROCH AV	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-007
201401022101	PRENTISS AV	SPAIN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-006
201401022001	PRENTISS AV	MANDEVILLE	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-005
201401021901	PRENTISS AV	MARIGNY	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-003
201401021801	LEON C SIMON DR	ST ROCH AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-038
201401021701	LEON C SIMON DR	ST ROCH AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-037
201401021601	NEW YORK	MANDEVILLE	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-027
201401021501	MANDEVILLE	NEW YORK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-019
201401021401	ROBERT E LEE BL	ELYSIAN FIELDS AV	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-016
201401021201	ROBERT E LEE BL	SPAIN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-002
201401021101	ELYSIAN FIELDS AV	PRESSBURG	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-048
201401021001	ROBERT E LEE BL	ELYSIAN FIELDS AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-046
201401020801	ROBERT E LEE BL	MANDEVILLE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-041
201401020701	MANDEVILLE	ROBERT E LEE BL	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-040

201401020601	MADRID	MARIGNY	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-036
201401020501	MANDEVILLE	MADRID	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-035
201401020401	SPAIN	MADRID	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-032
201401020301	LAKE OAKS PK	MARIGNY	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-011
201401020201	MARIGNY	LAKE OAKS PK	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-009
201401020101	ORIOLE	MARIGNY	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-008
201401020001	ORIOLE	MARIGNY	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-006
201401019901	MARIGNY	ORIOLE	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-005
201401019801	MARIGNY	N LARK	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-001
201401019701	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-055
201401019601	KILLDEER	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-054
201401019501	JAY	MARIGNY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-051
201401019401	JAY	MARIGNY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-050
201401019301	ELYSIAN FIELDS AV	LARK	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-046
201401019201	LEON C SIMON DR	ELYSIAN FIELDS AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-044
201401019101	LEON C SIMON DR	ELYSIAN FIELDS AV	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-043
201401041901	ELYSIAN FIELDS AV	LOMBARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-011
201401041801	FRENCHMEN	LOMBARD	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-007
201401041701	ELYSIAN FIELDS AV	LOMBARD	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-006
201401041601	FRENCHMEN	SUMPTER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-004
201401041401	WARRINGTON DR	GRAND	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332B-006
201401041301	WARRINGTON DR	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332B-003
201401041201	TIMOLEON	ST ANTHONY AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-049
201401041101	TOURO	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-038
201401041001	MIRABEAU AV	PAUGER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-036
201401040901	MIRABEAU AV	PAUGER	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-031
201401040801	MIRABEAU AV	TOURO	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-028
201401040701	ELYSIAN FIELDS AV	MIRABEAU AV	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-025
201401040601	FRENCHMEN	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-019
201401040501	ROBIN	ELYSIAN FIELDS AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-017
201401040401	ROBIN	ELYSIAN FIELDS AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-016
201401040301	FRENCHMEN	ROBIN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-014
201401040101	ELYSIAN FIELDS AV	TIMOLEON	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-006
201401040001	ELYSIAN FIELDS AV	SELMA	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-005
201401039901	ELYSIAN FIELDS AV	TIMOLEON	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-002
201401039801	TIMOLEON	ELYSIAN FIELDS AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-001
201401039701	MANDOLIN	ST ANTHONY AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-057
201401039601	PASTEUR BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-015
201401039501	PASTEUR BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-014
201401039401	VERMILLION BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-012
201401039301	VERMILLION BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-010
201401039201	RAPIDES DR	VERMILLION BL	05/02/2014	11/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-008
201401039101	ELYSIAN FIELDS AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-006
201401039001	ELYSIAN FIELDS AV	RAPIDES DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-005
201401038901	RAPIDES DR	ELYSIAN FIELDS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-001
201401038701	ST ANTHONY AV	FILMORE	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-058
201401038401	ST ANTHONY AV	SELMA	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-053
201401038301	TIMOLEON	ST ANTHONY AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-052
201401038201	ST ANTHONY AV	TIMOLEON	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-050
201401038101	BURBANK DR	ELYSIAN FIELDS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-013
201401038001	ROBERT E LEE BL	ELYSIAN FIELDS AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-012
201401037801	PASTEUR BL	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-007
201401037701	PASTEUR BL	ROBERT E LEE BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-005
201401037601	ST ANTHONY AV	FILMORE AV	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-030
201401037501	RAPIDES DR	ST ANTHONY AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-029
201401037401	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-027
201401037301	ST ANTHONY AV	RAPIDES DR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-026
201401037101	CAMERON BL	FILMORE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-023
201401037001	CAMERON BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-022
201401036901	RAPIDES DR	CAMERON BL	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-021
201401036801	CAMERON BL	RAPIDES DR	05/02/2014	03/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-020

201401036701	PRENTISS AV	CAMERON BL	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-019
201401036601	CURIE	NEW YORK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-015
201401036501	CURIE	NEW YORK	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-014
201401036401	ELYSIAN FIELDS AV	MEXICO	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-012
201401036301	VERMILLION BL	NEW YORK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-008
201401036201	ROBERT E LEE BL	PASTEUR BL	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-001
201401036101	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-031
201401036001	ST ANTHONY AV	ROBERT E LEE BL	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-029
201401035901	BURBANK DR	ST ANTHONY AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-027
201401035801	CAMERON BL	PRENTISS AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-026
201401035701	ROBERT E LEE BL	CAMERON BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-023
201401035601	CAMERON BL	ROBERT E LEE BL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-022
201401035501	CAMERON BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-021
201401035401	BURBANK DR	CAMERON BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-020
201401035301	VERMILLION BL	PRENTISS AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-017
201401035201	ELYSIAN FIELDS AV	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-014
201401035101	MARIGNY	COMMERCE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-005
201401034901	ST ANTHONY AV	NEW YORK	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-020
201401034801	ROBERT E LEE BL	ST ANTHONY AV	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-019
201401034701	CAMERON BL	NEW YORK	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-018
201401034601	ROBERT E LEE BL	CAMERON BL	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-016
201401034501	ST ROCH AV	GENTILLY RD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-004
201401034401	TREASURE	ELYSIAN FIELDS AV	05/02/2014	12/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-047
201401034301	ABUNDANCE	MANDEVILLE	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-046
201401034201	TREASURE	SPAIN	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-025
201401034101	ST ROCH AV	TREASURE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-022
201401034001	TREASURE	ST ROCH AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-020
201401033901	ST ROCH AV	TREASURE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-016
201401033801	TREASURE	ST ROCH AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-014
201401033701	TREASURE	MUSIC	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-008
201401033501	ARTS	TREASURE	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-002
201401033401	AGRICULTURE	ST ROCH AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-025
201401033301	AGRICULTURE	ELYSIAN FIELDS AV	05/02/2014	12/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-014
201401033201	MANDEVILLE	FLORIDA AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-010
201401033101	SPAIN	FLORIDA AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-009
201401033001	MARIGNY	FLORIDA AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-006
201401032901	ST ROCH AV	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-005
201401032801	ST ROCH AV	MIRABEAU AV	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-002
201401032701	WESTERN	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-041
201401032601	ELYSIAN FIELDS AV	MANDOLIN	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-032
201401032501	STEPHEN GIRARD	ELYSIAN FIELDS AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-031
201401032401	MARIGNY	PELOPIDAS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-026
201401032201	STEPHEN GIRARD	MARIGNY	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-023
201401032101	STEPHEN GIRARD	MANDEVILLE	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-022
201401032001	LOMBARD	WESTERN	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-018
201401031901	LOMBARD	MARIGNY	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-017
201401031801	MANDEVILLE	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-016
201401031701	MANDEVILLE	LOMBARD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-015
201401031601	CARNOT	SPAIN	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-013
201401031501	SPAIN	GENTILLY RD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-012
201401031401	CARNOT	SPAIN	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-008
201401031301	ARTS	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-023
201401031201	DREUX AV	PAINTERS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-022
201401031101	ARTS	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-020
201401031001	ARTS	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-018
201401030901	ST ROCH AV	FILMORE AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-015
201401030801	DREUX AV	ST ROCH AV	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-014
201401030701	MUSIC	DREUX AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-011
201401030601	MUSIC	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-010
201401030501	ST ROCH AV	MIRABEAU AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-003
201401030401	ST ROCH AV	MIRABEAU AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-002

201401030201	FRANKLIN AV	CARNOT	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-030
201401030101	VENUS	GENTILLY RD	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-029
201401029801	ST ROCH AV	FILMORE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-009
201401029701	ST ROCH AV	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-004
201401029601	SELMA	ST ROCH AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-003
201401029501	FRANKLIN AV	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-047
201401029401	DREUX AV	VENUS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-046
201401029301	FRANKLIN AV	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-044
201401029201	FRANKLIN AV	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-043
201401029101	VENUS	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-038
201401029001	MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-037
201401028901	VENUS	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-034
201401028801	VENUS	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-033
201401028701	PAINTERS	FILMORE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-031
201401028601	DREUX AV	VENUS	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-030
201401028501	PAINTERS	DREUX AV	05/02/2014	01/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-029
201401028401	PAINTERS	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-028
201401028301	PAINTERS	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-027
201401028201	SELMA	MANDEVILLE	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-045
201401028101	MARIGNY	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-041
201401028001	WESTERN	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-038
201401027901	WESTERN	MIRABEAU AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-037
201401027801	SELMA	WESTERN	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-033
201401027701	MARIGNY	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-030
201401027601	DREUX AV	MARIGNY	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-027
201401027501	MANDEVILLE	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-024
201401027401	SPAIN	FILMORE AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-020
201401027301	DREUX AV	MANDEVILLE	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-019
201401027101	SPAIN	SELMA	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-016
201401027001	SPAIN	FILMORE AV	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-014
201401026901	SPAIN	DREUX AV	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-012
201401011201	JAY	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-036
201401011101	JAY	MUSIC	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-035
201401011001	JAY	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-034
201401010901	LEON C SIMON DR	MUSIC	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-033
201401010801	MIRABEAU AV	LAFAYE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-010
201401010701	SELMA	DEMONTLUZIN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-006
201401010601	FRANKLIN AV	SELMA	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-004
201401010501	FRANKLIN AV	SELMA	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-002
201401010301	FRANKLIN AV	CARNOT	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-036
201401010001	DEMONTLUZIN	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-028
201401009901	GENTILLY RD	LAFAYE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-017
201401009701	BACCICH	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-013
201401009601	EASTERN	LOMBARD	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-004
201401009501	EASTERN	CARNOT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-003
201401009401	LAVENDER	CLEMATIS	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 369-034
201401009301	EASTERN	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-050
201401009201	EASTERN	SELMA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-048
201401009101	PEOPLES AV	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-046
201401009001	PEOPLES AV	MIRABEAU AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-045
201401008901	SELMA	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-043
201401008801	SELMA	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-039
201401008701	BACCICH	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-038
201401008601	BACCICH	FILMORE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-034
201401008501	DREUX AV	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-030
201401008401	FILMORE AV	LAFAYE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-024
201401008301	LAFAYE	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-022
201401008201	LAFAYE	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-017
201401008101	SELMA	LAFAYE	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-016
201401008001	DEMONTLUZIN	FILMORE AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-015
201401007901	DREUX AV	FRANKLIN AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-014

201401007801	DEMONTLUZIN	DREUX AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-012
201401007701	ODIN	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-030
201401007601	PEOPLES AV	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-026
201401007501	MENDEZ	PEOPLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-024
201401007401	PRENTISS AV	LAFAYE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-022
201401007301	BACCICH	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-021
201401007201	LAFAYE	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-017
201401007101	PRENTISS AV	EADS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-010
201401007001	PRENTISS AV	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-009
201401006901	EADS	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-008
201401006801	FRANKLIN AV	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-005
201401006701	FRANKLIN AV	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-004
201401006601	MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-062
201401006501	FRANKLIN AV	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-061
201401006401	FILMORE AV	LAFAYE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-056
201401006301	BACCICH	FILMORE AV	05/02/2014	01/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-055
201401006201	EASTERN	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-054
201401006101	LAFAYE	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-041
201401006001	PRENTISS AV	LAFAYE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-039
201401005901	PRENTISS AV	FRANKLIN AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-038
201401005801	ATHIS	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-036
201401005701	FRANKLIN AV	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-035
201401005601	ATHIS	FRANKLIN AV	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-033
201401005501	VIENNA	PEOPLES AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-031
201401005401	PEOPLES AV	VIENNA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-027
201401005301	ROBERT E LEE BL	PEOPLES AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-025
201401005201	LAFAYE	VIENNA	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-018
201401005101	ROBERT E LEE BL	BACCICH	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-017
201401005001	ROBERT E LEE BL	FRANKLIN AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-009
201401004901	FRANKLIN AV	VIENNA	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-003
201401004801	MADRID	FRANKLIN AV	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-001
201401004701	LAFAYE	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-035
201401004601	BACCICH	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-033
201401004501	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-001
201401004401	NEW YORK	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-027
201401004301	EADS	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-025
201401004201	MEXICO	PEOPLES AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-018
201401004001	ROBERT E LEE BL	BACCICH	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-011
201401003901	LAFAYE	ROBERT E LEE BL	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-010
201401003801	EADS	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-008
201401003701	ROBERT E LEE BL	LAFAYE	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-007
201401003601	MEXICO	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-004
201400922801	PRESS DR	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-093
201400922901	PRESS DR	STEPHEN GIRARD	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-100
201400923001	PRESS DR	ST FERDINAND DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-105
201400923501	SEMINARY PL	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-119
201400923701	IROQUOIS	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-123
201400923901	SEMINARY PL	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-136
201400924101	DREUX AV	METROPOLITAN DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-152
201400924301	KENDALL DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-029
201400925201	FELICIANA DR	STEPHEN GIRARD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-052
201400925101	KENDALL DR	METROPOLITAN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-027
201400925001	FELICIANA DR	DREUX AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-040
201400924901	FELICIANA DR	DREUX AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-039
201400924801	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-035
201400924701	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-033
201400924601	KENDALL DR	METROPOLITAN	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-032
201400924501	KENDALL DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-031
201400924401	KENDALL DR	MIRABEAU AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-030
201401002401	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-013
201401002301	PRESS DR	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-007

201401002201	LEON C SIMON DR	PRESS DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-005
201401002101	LEON C SIMON DR	PRESS DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-003
201401002001	LEON C SIMON DR	BACCICH	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-002
201401001901	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-009
201401001801	LEON C SIMON DR	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-007
201401001701	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-006
201400926101	LOUISA DR	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-003
201401003501	MEXICO	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-001
201401003401	ATHIS	PEOPLES AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-049
201401003301	BACCICH	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-048
201401003201	ATHIS	BACCICH	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-045
201401003101	PRENTISS AV	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-043
201401002901	PRESS	AGRICULTURE	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-001
201401002801	PEOPLES AV	LEON C SIMON DR	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-021
201401002601	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-017
201401002501	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-015
201400926001	LOUISA DR	PINEDA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-002
201400925901	DREUX AV	LOUISA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-001
201400925801	PRESS DR	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-079
201400925701	PRESS DR	DREUX AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-075
201400925601	DREUX AV	PRESS DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-074
201400925501	STEPHEN GIRARD	FELICIANA DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-072
201400925401	STEPHEN GIRARD	PRESS DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-071
201400925301	DREUX AV	MONTEGUT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-055
201400927001	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-021
201400926901	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-020
201400926801	METROPOLITAN DR	MIRABEAU AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-019
201400926701	METROPOLITAN DR	KENDALL DR	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-017
201400926601	STEPHEN GIRARD	METROPOLITAN	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-011
201400926501	LOUISA DR	STEPHEN GIRARD	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-010
201400926401	LOUISA DR	STEPHEN GIRARD	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-008
201400926301	LOUISA DR	GAINES	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-006
201400926201	LOUISA DR	MIRABEAU AV	05/02/2014	12/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-005
201400927301	KENDALL DR	METROPOLITAN	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-026
201400927201	METROPOLITAN DR	KENDALL DR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-024
201400927101	METROPOLITAN DR	KENDALL DR	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-023
201400924201	PAULINE DR	DREUX AV	05/02/2014	12/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-003
201400924001	SEMINARY PL	MIRABEAU AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-149
201400923801	SEMINARY PL	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-135
201400923601	MIRABEAU AV	PROVIDENCE PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-121
201400923401	MIRABEAU AV	SEMINARY PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-118
201400923301	PRESS DR	MIRABEAU AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-115
201400923101	ST FERDINAND DR	PRESS DR	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-107
201200367901	PRENTISS AV	PRESS	02/14/2012	04/08/2014	SLINE	MWH-ID. 7463-650 FULL LINING OF SMH 250-042 TO 250-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-681
201200381001	MIRABEAU AV	IROQUOIS	02/15/2012	04/17/2014	SLINE	FULL LINING OF SMH 248-120 TO 248-121 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-686 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152 MWH-ID. 7463-084
201201569601	ROBERT E LEE BL	BACCICH	06/27/2012	11/11/2014	SLINE	SERVICE REPAIR VIA LINING 207' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084
201101921301	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	SERVICE REPAIR VIA LINING 204' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084
201101921201	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	SERVICE REPAIR VIA LINING 129' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084
201101921101	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	SERVICE REPAIR VIA LINING 129' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084

201101921001	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 74' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101920801	ST ANTHONY AV	ROSARY DR	11/08/2011	02/26/2015	SLEAD	MWH-ID. 7463-083 SERVICE REPAIR VIA LINING 358' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101920701	ST ANTHONY AV	ROSARY DR	11/08/2011	02/06/2015	SLEAD	MWH-ID. 7463-083 SERVICE REPAIR VIA LINING 313' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100969601	ELYSIAN FIELDS AV	STEPHEN GIRARD	06/10/2011	10/14/2011	SLEAD	MWH-ID. 7463-069 SERVICE POINT REPAIR 166' FROM SMH 333-013 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100969401	FRENCHMEN	MIRABEAU AV	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-070 SERVICE POINT REPAIR 44' FROM SMH 334-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100968901	ST ROCH AV	FILMORE AV	06/10/2011	10/07/2011	SLEAD	MWH-ID. 7463-072 SERVICE POINT REPAIR 139' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100968801	ST ROCH AV	FILMORE AV	06/10/2011	10/06/2011	SLEAD	MWH-ID. 7463-072 SERVICE POINT REPAIR 95' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100968601	ARTS	MADRID	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 235' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100968501	ARTS	MADRID	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 197' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100968401	ARTS	MADRID	06/10/2011	10/20/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 148' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100966901	MUSIC	MADRID	06/10/2011	10/11/2011	SLEAD	MWH-ID. 7463-078 SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201100556301	METROPOLITAN	ACACIA	04/05/2011	06/01/2011	SLEAD	MWH-ID. 7463-067 SERVICE POINT REPAIR 136' FROM SMH 395-007 ESSA 2 - BASIN 3 - GENTILLY
201100556201	METROPOLITAN	ACACIA	04/05/2011	04/16/2011	SLEAD	MWH-ID. 7463-067 SERVICE POINT REPAIR 52' FROM SMH 395-007 ESSA 2 - BASIN 3 - GENTILLY
201305191401	PAUGER	SELMA	12/18/2013	08/26/2014	SLINE	MWH-ID. 7463-819 FULL LINING OF PIPE FROM SMH 334-062 TO 334-061 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304320101	ATHIS	EADS	09/16/2013	06/09/2014	SLINE	MWH-ID. 7463-757 FULL LINING OF SEGEMENT 374-036 TO 374-033 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304320001	SELMA	LAFAYE	09/16/2013	03/19/2015	SLINE	MWH-ID. 7463-754 FULL LINING OF SEGEMENT 372-016 TO 372-006 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304319501	PRENTISS AV	ARTS	09/16/2013	03/05/2015	SLINE	MWH-ID. 7463-752 FULL LINING OF SEGEMENT 360-010 TO 360-009 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304318701	MENDEZ	FRANKLIN AV	09/16/2013	03/09/2015	SLINE	MWH-ID. 7463-756 FULL LINING OF SEGEMENT 373-001 TO 360-023 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304031301	ROBERT E LEE BL	LONDON DR	07/25/2013	03/05/2015	SLINE	MWH-ID. 7463-738 FULL LINING OF SEGEMENT 323-017 TO 323-016 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304029201	MANDEVILLE	ATHIS	07/25/2013	03/17/2015	SLINE	MWH-ID. 7463-741 FULL LINING OF SEGEMENT 357-009 TO 357-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201302832301	MEXICO	ST ROCH AV	01/21/2013	12/05/2013	SLINE	MWH-ID. 7463-339 FULL LINING FROM SMH 358-007 TO SMH 358-0004 ESSA 2 - BASIN 3 - GENTILLY - SPS17
201302832101	SPAIN	ROBERT E LEE BL	01/21/2013	11/06/2013	SLINE	MWH-ID. 7463-335 FULL LINING FROM SMH 357-038 TO SMH 357-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17

201101923001	BACCICH	DREUX AV	11/08/2011	02/18/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 67' FROM SMH 372-027
201101922901	BACCICH	DREUX AV	11/08/2011	02/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 22' FROM SMH 372-027
201500475701	FRANCE RD	PRENTISS AV	03/02/2015	04/30/2015	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-1001 FULL LINING OF SMH 251-011 TO 251-010
201500143201	ROBERT E LEE BL	FRANKLIN AV	01/26/2015	03/16/2015	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-245 FULL LINING FROM SMH 374-009 TO 374-007
201500010001	SEMINARY PL	MIRABEAU AV	01/05/2015	11/25/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-896 FULL LINING OF PIPE FROM SMH 248-149 TO 248-148
201402234201	RAPIDES DR	VERMILLION BL	10/21/2014	11/26/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 23 MWH-ID. 7463-996 FULL LINING OF PIPE FROM SMH 335-008 TO 335-001 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201401947501	VERMILLION BL	PRENTISS AV	09/05/2014	02/18/2015	SLINE	MWH-ID. 7463-977 FULL LINING OF PIPE FROM SMH 335-009 TO 335-008 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201400596201	ALVAR	HIGGINS BL	03/20/2014	10/20/2014	SLINE	MWH-ID. 7463-872 FULL LINING OF PIPE FROM SMH 396-005 TO 396-004
201400595701	TIMOLEON	ST ANTHONY AV	03/20/2014	10/14/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-870 FULL LINING OF PIPE FROM SMH 334-049 TO 334-044 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201200251001	MADRID	PAULINE DR	01/27/2012	03/20/2014	SLEAD	MWH-ID. 7463-608 POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052
201200250901	MADRID	PAULINE DR	01/27/2012	03/13/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-608 POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052
201200243101	KENDALL DR	METROPOLITAN DR	01/26/2012	12/16/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032
201200243001	KENDALL DR	METROPOLITAN DR	01/26/2012	12/12/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032
201200242901	KENDALL DR	METROPOLITAN DR	01/26/2012	12/12/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032
201200236601	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-574 POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032
201200236401	NEW YORK	PROVIDENCE PL	01/26/2012	02/20/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046
201200236301	NEW YORK	PROVIDENCE PL	01/26/2012	02/19/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046
201200236201	NEW YORK	PROVIDENCE PL	01/26/2012	02/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046
201200227201	MIRABEAU AV	LOUISA DR	01/25/2012	12/31/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097
201200227101	MIRABEAU AV	LOUISA DR	01/25/2012	12/30/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097
201200227001	MIRABEAU AV	LOUISA DR	01/25/2012	12/30/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097

201200226801	DESIRE DR	MIRABEAU AV	01/25/2012	02/27/2014	SLEAD	MWH-ID. 7463-557 POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079
201200226501	DESIRE DR	MIRABEAU AV	01/25/2012	02/25/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-556 POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078
201200226101	DESIRE DR	DREUX AV	01/25/2012	02/19/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-555 POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077
201200226001	DESIRE DR	DREUX AV	01/25/2012	02/20/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-555 POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077
201200225901	DESIRE DR	DREUX AV	01/25/2012	02/20/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-555 POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077
201200225201	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	01/16/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-553 POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053
201200225101	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	01/03/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-553 POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053
201200225001	GALLIER DR	DREUX AV	01/25/2012	02/28/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-554 POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062
201200224801	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/20/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-552 POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050
201200224701	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-552 POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050
201200224601	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-552 POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050
201200224301	PAULINE DR	CONGRESS DR	01/25/2012	02/18/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044
201200224201	PAULINE DR	CONGRESS DR	01/25/2012	02/18/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044
201200224101	PAULINE DR	CONGRESS DR	01/25/2012	02/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044
201200224001	PAULINE DR	CONGRESS DR	01/25/2012	02/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-551 POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044
201200222101	FELICIANA DR	MIRABEAU AV	01/25/2012	12/12/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-544 POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049
201200221801	FELICIANA DR	DREUX AV	01/25/2012	10/23/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-543 POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044
201200221401	FELICIANA DR	DREUX AV	01/25/2012	10/23/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-540 SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041
201200218701	PRESS DR	ODIN	01/25/2012	04/16/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-526 SERVICE REPAIR VIA LINING 98' FROM SMH 250-094
201200218601	PRESS DR	ODIN	01/25/2012	04/16/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-526 SERVICE REPAIR VIA LINING 34' FROM SMH 250-094

201200217501	PRESSBURG	CAMPUS BL	01/25/2012	03/17/2014	SLEAD	MWH-ID. 7463-521 POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048
201200217201	MIRABEAU AV	CAMPUS BL	01/25/2012	12/19/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-520 POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040
201200181301	EASTERN	SELMA	01/24/2012	10/16/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049
201200181201	EASTERN	SELMA	01/24/2012	10/17/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049
201200181101	EASTERN	SELMA	01/24/2012	10/21/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049
201200180801	DREUX AV	VENUS	01/24/2012	11/21/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030
201200180701	DREUX AV	VENUS	01/24/2012	11/21/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030
201200180601	DREUX AV	VENUS	01/24/2012	11/20/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030
201200180501	DREUX AV	VENUS	01/24/2012	11/19/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030
201200170501	FRANKLIN AV	VIENNA	01/23/2012	11/20/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-442 POINT REPAIR REPLACE SERVICE 293' FROM SMH 374-003
201200170401	FRANKLIN AV	VIENNA	01/23/2012	11/20/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-442 POINT REPAIR REPLACE SERVICE 192' FROM SMH 374-003
201200170301	FRANKLIN AV	VIENNA	01/23/2012	11/19/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-442 POINT REPAIR REPLACE SERVICE 147' FROM SMH 374-003
201200023801	EADS	ROBERT E LEE BL	01/05/2012	10/07/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 301' FROM SMH 375-003
201200023701	EADS	ROBERT E LEE BL	01/05/2012	10/08/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 268' FROM SMH 375-005
201200023501	EADS	ROBERT E LEE BL	01/05/2012	10/06/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 197' FROM SMH 375-005
201200023001	EADS	ROBERT E LEE BL	01/05/2012	10/14/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 142' FROM SMH 375-0005
201200022801	FRANKLIN AV	NEW YORK	01/05/2012	10/27/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-359 POINT REPAIR REPLACE SERVICE 157' FROM SMH 375-003
201200022701	FRANKLIN AV	NEW YORK	01/05/2012	11/10/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-359 POINT REPAIR REPLACE SERVICE 108' FROM SMH 375-003
201200022301	NEW YORK	ST ROCH AV	01/05/2012	10/28/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-358 POINT REPAIR REPLACE SERVICE 246' FROM SMH 362-030
201200022101	NEW YORK	ST ROCH AV	01/05/2012	10/28/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-358 POINT REPAIR REPLACE SERVICE 101' FROM SMH 362-030

201200021801	NEW YORK	ST ROCH AV	01/05/2012	10/28/2013	SLEAD	MWH-ID. 7463-358 POINT REPAIR REPLACE SERVICE 51' FROM SMH 362-030
201200020101	FRANKFORT	ARTS	01/05/2012	11/07/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-357 POINT REPAIR REPLACE SERVICE 291' FROM SMH 362-026
201200019901	FRANKFORT	ARTS	01/05/2012	11/06/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-357 POINT REPAIR REPLACE SERVICE 222' FROM SMH 362-026
201200019801	FRANKFORT	ARTS	01/05/2012	11/06/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-357 POINT REPAIR REPLACE SERVICE 144' FROM SMH 362-026
201200016001	NEW YORK	PAINTERS	01/04/2012	10/30/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-355 POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018
201200015701	NEW YORK	PAINTERS	01/04/2012	10/29/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-355 POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018
201200015101	NEW YORK	PAINTERS	01/04/2012	11/11/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-353 POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009
201200014701	FRANKLIN AV	NEW YORK	01/04/2012	11/13/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008
201200014301	FRANKLIN AV	NEW YORK	01/04/2012	11/12/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008
201200014201	FRANKLIN AV	NEW YORK	01/04/2012	11/12/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008
201200014101	FRANKLIN AV	NEW YORK	01/04/2012	11/11/2013	SLEAD	ESSA 2 - BASIN 3 - UPTOWN - SPS 17 MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008
201200013601	PAINTERS	ROBERT E LEE BL	01/04/2012	11/21/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060
201200013301	PAINTERS	ROBERT E LEE BL	01/04/2012	11/11/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060
201200013201	PAINTERS	ROBERT E LEE BL	01/04/2012	11/21/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060
201200013101	PAINTERS	ROBERT E LEE BL	01/04/2012	11/11/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060
201200012701	ST ROCH AV	VIENNA	01/04/2012	11/07/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059
201200012001	ST ROCH AV	VIENNA	01/04/2012	11/06/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059
201200011901	ST ROCH AV	VIENNA	01/04/2012	11/06/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059
201200011601	MUSIC	ROBERT E LEE BL	01/04/2012	10/29/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-348 POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054
201200011401	MUSIC	ROBERT E LEE BL	01/04/2012	10/31/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-348 POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054

201102249701	MUSIC	ROBERT E LEE BL	12/22/2011	10/30/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 59' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102249501	MUSIC	ROBERT E LEE BL	12/22/2011	10/31/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 213' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102249401	MUSIC	ROBERT E LEE BL	12/22/2011	10/30/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 262' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102249101	FRANKLIN AV	VIENNA	12/22/2011	12/02/2013	SLEAD	MWH-ID. 7463-346 SERVICE REPAIR 47' FROM SMH 361-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102248701	PRESSBURG	FRANKLIN AV	12/22/2011	11/25/2013	SLEAD	MWH-ID. 7463-343 SERVICE REPAIR 15' FROM SMH 361-027 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102248501	NEW YORK	MARIGNY	12/22/2011	12/05/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 278' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102248401	NEW YORK	MARIGNY	12/22/2011	12/09/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 215' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102248301	NEW YORK	MARIGNY	12/22/2011	12/10/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 90' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102248101	NEW YORK	MARIGNY	12/22/2011	12/10/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 28' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201500009901	SEMINARY PL	MIRABEAU AV	01/05/2015	11/12/2014	SLEAD	MWH-ID. 7463-896 SERVICE POINT REPAIR 206' FROM SMH 248-149 - ESSA 2 - BASIN 3 - GENTILLY - SPS 23
201402675701	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 221' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"
201402675601	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 185' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"
201402675501	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 111' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"
201402675401	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 8' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"
201402674701	WINGATE DR	FILMORE AV	12/31/2014	11/26/2014	SLEAD	MWH-ID. 7463-147 POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17"
201402674601	WINGATE DR	FILMORE AV	12/31/2014	11/25/2014	SLEAD	MWH-ID. 7463-147 POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17"
201402674501	MIRABEAU AV	SEMINARY PL	12/31/2014	10/29/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117
201402674401	MIRABEAU AV	SEMINARY PL	12/31/2014	10/28/2014	SLEAD	FSSA 2 - BASIN 3 - GFNTII I Y - STATION 23 MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248- 117
201402674301	MIRABEAU AV	SEMINARY PL	12/31/2014	10/27/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248- 117 FSSA 2 - BASIN 3 - GFNTII I Y - STATION 23"

201402674201	MIRABEAU AV	SEMINARY PL	12/31/2014	09/18/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115
201402674101	MIRABEAU AV	SEMINARY PL	12/31/2014	09/18/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115
201402674001	MIRABEAU AV	SEMINARY PL	12/31/2014	09/22/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115
201402673901	MIRABEAU AV	SEMINARY PL	12/31/2014	09/24/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115
201402673801	PRESS DR	ST FERDINAND DR	12/31/2014	06/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" MWH-ID. 7463-547 POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104
201402235501	VERMILLION BL	PRENTISS AV	10/21/2014	02/06/2015	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" MWH-ID. 7463-977 SERVICE POINT REPAIR 86' FROM SMH 335-009 -
201402235401	VERMILLION BL	PRENTISS AV	10/21/2014	02/09/2015	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-977 SERVICE POINT REPAIR 306' FROM SMH 335-009 -
201402235301	VERMILLION BL	PRENTISS AV	10/21/2014	05/20/2015	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-977 SERVICE POINT REPAIR 132' FROM SMH 335-009 -
201401947801	VERMILLION BL	PRENTISS AV	09/05/2014	12/18/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-977 SERVICE POINT REPAIR 65' FROM SMH 335-009 -
201401947701	VERMILLION BL	PRENTISS AV	09/05/2014	12/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-977 SERVICE POINT REPAIR 176' FROM SMH 335-009 -
201401654001	ROBERT E LEE BL	WILDAIR DR	07/22/2014	02/01/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-086 SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021
201400596101	ALVAR	HIGGINS BL	03/20/2014	10/13/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 /** 1) MN: C028443 SN: 0135461, *TAP:SIZE: C LOC: 32 FEET FROM P LINE AT ROBERT E LEE BLVD, *MB: CODE: DHL LOC: ON WILDAIR 32FT FROM PI ROBERT E LEE BLVD 8' OUTSI ****/ MWH-ID. 7463-872 SERVICE POINT REPAIR 109' FROM SMH 396-005 -
201400596001	ALVAR	HIGGINS BL	03/20/2014	10/14/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-872 SERVICE POINT REPAIR 37' FROM SMH 396-005 -
201400594501	LOUISA	MYRTLE	03/20/2014	09/03/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-878 SERVICE POINT REPAIR 74' FROM SMH 395-013 -
201400548601	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/27/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-086 POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021
201400547901	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/22/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-086 SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021
201305191601	PAUGER	SELMA	12/18/2013	08/19/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-819 SERVICE POINT REPAIR 190' FROM SMH 334-062 -
201304423401	VERMILLION BL	PRENTISS AV	09/30/2013	03/05/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-767 SERVICE POINT REPAIR 47' FROM SMH 335-009 -
201304319801	PRENTISS AV	ARTS	09/16/2013	01/23/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 28' FROM SMH
201304319701	PRENTISS AV	ARTS	09/16/2013	01/21/2014	SLEAD	360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 192' FROM SMH
201304319601	PRENTISS AV	ARTS	09/16/2013	01/21/2014	SLEAD	360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 173' FROM SMH
201304031101	WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 266' FROM SMH
201304031001	WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 10' FROM SMH
201304030001	WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 48' FROM SMH
						322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17

201202088301	MENDEZ	CONGRESS DR	09/24/2012	03/13/2014	SLEAD	MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81'
201202088201	MENDEZ	CONGRESS DR	09/24/2012	03/12/2014	SLEAD	MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58'
201202087201	MANDEVILLE	MIRABEAU AV	09/24/2012	03/07/2014	SLEAD	MWH-ID. 7463-706 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24'
201202086101	ST ROCH AV	LOMBARD	09/24/2012	02/14/2014	SLEAD	MWH-ID. 7463-705 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285'
201201569901	ROBERT E LEE BL	BACCICH	06/27/2012	10/27/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202
201201569801	ROBERT E LEE BL	BACCICH	06/27/2012	10/23/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78
201201569701	ROBERT E LEE BL	BACCICH	06/27/2012	10/27/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7
201200380901	MIRABEAU AV	IROQUOIS	02/15/2012	11/13/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 230' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200380801	MIRABEAU AV	IROQUOIS	02/15/2012	11/13/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 167' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200380701	MIRABEAU AV	IROQUOIS	02/15/2012	11/12/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 56' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201102247801	NEW YORK	MARIGNY	12/22/2011	10/23/2013	SLEAD	MWH-ID. 7463-341 SERVICE REPAIR 18' FROM SMH 358-024 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102247601	MEXICO	ELYSIAN FIELDS AV	12/22/2011	10/22/2013	SLEAD	MWH-ID. 7463-340 SERVICE REPAIR 240' FROM SMH 358-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102247501	MEXICO	ELYSIAN FIELDS AV	12/22/2011	10/22/2013	SLEAD	MWH-ID. 7463-340 SERVICE REPAIR 170' FROM SMH 358-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102247401	MEXICO	ST ROCH AV	12/22/2011	10/21/2013	SLEAD	MWH-ID. 7463-339 SERVICE REPAIR 24' FROM SMH 358-007 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102246901	ROBERT E LEE BL	SPAIN	12/22/2011	10/17/2013	SLEAD	MWH-ID. 7463-337 SERVICE REPAIR 330' FROM SMH 358-002 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201102246701	ROBERT E LEE BL	SPAIN	12/22/2011	10/17/2013	SLEAD	MWH-ID. 7463-337 SERVICE REPAIR 272' FROM SMH 358-002 ESSA 2 - BASIN 3 - UPTOWN - SPS 17
201102225601	ODIN	PROVIDENCE PL	12/20/2011	02/10/2014	SLEAD	MWH-ID. 7463-315 POINT REPAIR REPLACE SERVICE 89' TO 101' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201102091301	FRANKLIN AV	VIENNA	11/29/2011	12/03/2013	SLEAD	MWH-ID. 7463-277 POINT REPAIR REPLACE SERVICE 148' FROM SMH 361-038 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201102091201	WINGATE DR	PRENTISS AV	11/29/2011	10/29/2013	SLEAD	MWH-ID. 7463-275 POINT REPAIR REPLACE SERVICE 86' FROM SMH 321-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201102091101	WILDAIR DR	FILMORE	11/29/2011	10/29/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 346' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201102091001	WILDAIR DR	FILMORE	11/29/2011	10/29/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 343' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201102090901	WILDAIR DR	FILMORE	11/29/2011	10/28/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 270' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17

201102090801	WILDAIR DR	FILMORE	11/29/2011	10/28/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 267' FROM SMH 321-016
201102090701	WILDAIR DR	FILMORE	11/29/2011	10/24/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 183' FROM SMH 321-016
201102090601	WILDAIR DR	FILMORE	11/29/2011	10/24/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 174' FROM SMH 321-016
201102090501	WILDAIR DR	FILMORE	11/29/2011	10/23/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 9' FROM SMH 321-016
201102090301	EADS	ROBERT E LEE BL	11/29/2011	10/21/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-273 POINT REPAIR REPLACE SERVICE 303' FROM SMH 374-007
201102090201	EADS	ROBERT E LEE BL	11/29/2011	10/20/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-273 POINT REPAIR REPLACE SERVICE 264' FROM SMH 374-007
201102090101	EADS	ROBERT E LEE BL	11/29/2011	10/20/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-273 POINT REPAIR REPLACE SERVICE 198' FROM SMH 374-007
201102083301	BACCICH	MADRID	11/29/2011	07/22/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-246 POINT REPAIR REPLACE SERVICE 8' FROM SMH 374-029
201102012801	PEOPLES AV	NEW YORK	11/15/2011	10/23/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION MWH-ID. 7463-186 POINT REPAIR REPLACE SERVICE 147' FROM SMH 375-036
201102012701	FRANKFORT	PEOPLES AV	11/15/2011	10/14/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-185 POINT REPAIR REPLACE SERVICE 138' FROM SMH 375-035
201102011501	LAFAYE	ROBERT E LEE BL	11/15/2011	10/17/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-183 POINT REPAIR REPLACE SERVICE 296' FROM SMH 375-010
201102009901	PEOPLES AV	VIENNA	11/15/2011	07/22/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-174 POINT REPAIR REPLACE SERVICE 15' FROM SMH 374-027
201102008601	LAFAYE	PRENTISS AV	11/15/2011	10/23/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-170 POINT REPAIR REPLACE SERVICE 0' - 270' FROM SMH 373-018
201102006001	LONDON DR	LEON C SIMON DR	11/15/2011	10/22/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-156 SERVICE REPAIR VIA LINING 112' FROM SMH 323-019
201102005901	LONDON DR	LEON C SIMON DR	11/15/2011	10/22/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-156 SERVICE REPAIR VIA LINING 55' FROM SMH 323-019
201102004201	MARIGNY	NEW YORK	11/15/2011	08/11/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-151 SERVICE REPAIR REPLACE SERVICE 84' FROM SMH 358-012
201102003701	MADRID	MARIGNY	11/15/2011	02/14/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 232' FROM SMH 357-036
201102003601	MADRID	MARIGNY	11/15/2011	02/13/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 229' FROM SMH 357-036
201102003501	MADRID	MARIGNY	11/15/2011	02/13/2014	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 156' FROM SMH 357-036
201101956101	MADRID	ELYSIAN FIELDS AV	11/11/2011	10/14/2013	SLEAD	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-149 POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029

201101935401	PAUGER	BRUTUS	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-105 SERVICE REPAIR VIA LINING 233' FROM SMH 334-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101935301	PAUGER	BRUTUS	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-105 SERVICE REPAIR VIA LINING 64' FROM SMH 334-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101935101	ODIN	ELYSIAN FIELDS AV	11/09/2011	12/10/2013	SLEAD	MWH-ID. 7463-106 POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17
201101934901	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/24/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 205' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17
201101934801	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 153' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17
201101934701	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 111' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17
201101934601	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 108' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17
201101932901	MEXICO	ST ROCH AV	11/09/2011	08/12/2014	SLEAD	MWH-ID. 7463-098 POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101932801	MEXICO	ST ROCH AV	11/09/2011	08/12/2014	SLEAD	MWH-ID. 7463-098 POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101932701	VIENNA	MUSIC	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-097 SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101932201	PRESSBURG	MUSIC	11/09/2011	08/14/2014	SLEAD	MWH-ID. 7463-096 SERVICE REPAIR VIA LINING 110' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101931601	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR VIA LINING 110' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101931501	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR VIA LINING 89' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101931401	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101923301	BACCICH	DREUX AV	11/08/2011	03/07/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 202' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201101923101	BACCICH	DREUX AV	11/08/2011	03/07/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 70' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201202088401	MENDEZ	CONGRESS DR	09/24/2012	04/03/2014	SLINE	MWH-ID. 7463-698 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5
201202087001	MUSIC	ORIOLE	09/24/2012	11/19/2013	SLINE	MWH-ID. 7463-702 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5
201202086401	PIETY DR	PRENTISS AV	09/24/2012	01/12/2015	SLINE	MWH-ID. 7463-697 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5
201100966301	PAUGER	SELMA	06/10/2011	09/30/2011	SMAIN	MWH-ID. 7463-080 POINT REPAIR 332' TO 360' FROM SMH 334-047 ESSA 2 - BASIN 3 - GENTILLY - STATION 17

201101076101	MUSIC	VIENNA	06/30/2011	10/18/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 73' TO 85' FROM SMH 361-055
201100969301	ST ROCH AV	SELMA	06/10/2011	10/20/2011	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-071 POINT REPAIR 294' TOTO 310' FROM SMH 354-033
201100967101	MUSIC	MADRID	06/10/2011	10/12/2011	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-078 POINT REPAIR 267' TO 279' FROM SMH 361-055
201101920601	ST ANTHONY AV	ROSARY DR	11/08/2011	11/11/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-083 POINT REPAIR 197' TO 209' FROM SMH 322-005
201101921501	MADRID	MUSIC	11/08/2011	11/04/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084 POINT REPAIR 286' TO 298' FROM SMH 361-053
201101922101	ROBERT E LEE BL	WILDAIR DR	11/08/2011	11/04/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-086 POINT REPAIR 2' TO 14' FROM SMH 322-021
201102083001	FRANKLIN AV	ROBERT E LEE BL	11/29/2011	11/12/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-244 FULL LINING FROM SMH 374-002 TO 374-001
201102012401	FRANKFORT	PEOPLES AV	11/15/2011	10/16/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17" MWH-ID. 7463-185 FULL LINING OF SMH 375-035 TO 375-032
201102012001	FRANKFORT	BACCICH	11/15/2011	10/17/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-184 FULL LINING OF SMH 375-032 TO 375-028
201102009801	ROBERT E LEE BL	PEOPLES AV	11/15/2011	01/07/2015	SLINE	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-173 FULL LINING OF SMH 374-025 TO 374-024
201102009301	EADS	ATHIS	11/15/2011	11/20/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-171 FULL LINING OF SMH 374-014 TO 374-013
201102006301	MADRID	ARTS	11/15/2011	11/07/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-158 FULL LINING OF SMH 361-046 TO 361-045
201102005701	LONDON DR	LEON C SIMON DR	11/15/2011	08/11/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-156 FULL LINING OF SMH 323-019 TO 323-018
201102005501	WAINWRIGHT DR	LEON C SIMON DR	11/15/2011	12/12/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-155 FULL LINING OF SMH 323-009 TO 323-008
201102004101	MADRID	MARIGNY	11/15/2011	01/10/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-150 FULL LINING OF SMH 357-036 TO 357-035
201102003201	MADRID	ELYSIAN FIELDS AV	11/15/2011	02/18/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-149 FULL LINING OF SMH 357-029 TO 357-028
201101935201	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/09/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-106 FULL LINING OF SMH 356-020 TO 356-018
201101933201	FRANKLIN AV	NEW YORK	11/09/2011	12/11/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-099 FULL LINING OF SMH 362-043 TO 362-023
201101932601	PRESSBURG	MUSIC	11/09/2011	01/03/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-096 FULL LINING OF SMH 361-022 TO 361-021
201101931301	MARIGNY	ROBERT E LEE BL	11/09/2011	08/21/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-095 FULL LINING OF SMH 357-030 TO 357-028
						ESSA 2 - BASIN 3 - GENTILLY - STATION 17

201101923401	BACCICH	DREUX AV	11/08/2011	01/09/2014	SLINE	MWH-ID. 7463-088 FULL LINING FROM SMH 372-027 TO 372-026
201101922401	ROBERT E LEE BL	WILDAIR DR	11/08/2011	02/20/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-086 FULL LINING OF SMH 322-021 TO 322-009
201101921701	MADRID	MUSIC	11/08/2011	04/21/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084 FULL LINING OF SMH 361-053 TO 361-046
201101920901	ST ANTHONY AV	ROSARY DR	11/08/2011	05/22/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-083 FULL LINING FROM SMH 322-005 TO 322-004
201101065901	VENUS	SELMA	06/29/2011	01/04/2012	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-071 FULL LINING OF SMH 354-033 TO 354-032
201101065701	PAUGER	SELMA	06/29/2011	10/25/2011	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-080 FULL LINING OF SMH 334-047 TO 334-044
201100969701	ELYSIAN FIELDS AV	STEPHEN GIRARD	06/10/2011	10/24/2011	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-069 FULL LINING OF SMH 333-013 TO 333-012
201100969501	FRENCHMEN	MIRABEAU AV	06/10/2011	10/24/2011	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-070 FULL LINING FROM SMH 334-010 TO 334-008
201100969101	ST ROCH AV	FILMORE AV	06/10/2011	10/25/2011	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-072 FULL LINING OF SMH 355-009 TO 355-007
201100968701	ARTS	MADRID	06/10/2011	11/02/2011	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-073 FULL LINING OF SMH 361-049 TO 361-046
201100968301	MUSIC	VIENNA	06/10/2011	01/04/2012	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-074 FULL LINING OF SMH 361-056 TO 361-055
201100967401	ST ANTHONY AV	LEON C SIMON DR	06/10/2011	05/21/2012	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-077 FULL LINING OF SMH 323-002 TO 323-001
201100967201	MUSIC	MADRID	06/10/2011	11/02/2011	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-078 FULL LINING OF SMH 361-055 TO 361-053
201500475601	FRANCE RD	PRENTISS AV	03/02/2015	03/03/2015	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-1001 POINT REPAIR 240' TO 252' FROM SMH 251-011
201500475501	FRANCE RD	PRENTISS AV	03/02/2015	03/03/2015	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-1001 POINT REPAIR 217' TO 234' FROM SMH 251-011
201500448601	RAPIDES DR	PASTEUR BL	02/25/2015	11/25/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-997 POINT REPAIR 331' TO 341' FROM SMH 335-013 -
201500143001	ROBERT E LEE BL	FRANKLIN AV	01/26/2015	12/22/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-245 POINT REPAIR F20-32 FEET FROM SMH 374-009
201500142901	ROBERT E LEE BL	FRANKLIN AV	01/26/2015	01/07/2015	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-245 POINT REPAIR 80-92 FEET FROM SMH 374-009
201402324101	MADRID	PAULINE DR	11/04/2014	08/27/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-608 POINT REPAIR 304' TO 338' SMH 251-052
201402323701	MADRID	PAULINE DR	11/04/2014	08/27/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METFR/TAP INFO FOUND IN AUTO LOOKUP. ****/ MWH-ID. 7463-608 POINT REPAIR 271' TO 283' SMH 251-052
						ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METFR/TAP INFO FOUND IN AUTO LOOKUP. ****/

201402323601	MADRID	PAULINE DR	11/04/2014	08/25/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 193' TO 256' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER MFTFR/TAP INFO FOUND IN AITTO LOOKUP. ****/ MWH-ID. 7463-608
201402323501	MADRID	PAULINE DR	11/04/2014	08/20/2014	SMAIN	POINT REPAIR 34' TO 46' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER MFTFR/TAP INFO FOUND IN AITTO LOOKUP. ****/ MWH-ID. 7463-996 POINT REPAIR 0' TO 12' FROM SMH 335-008 - ESSA
201402234301	RAPIDES DR	VERMILLION BL	10/21/2014	11/26/2014	SMAIN	2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-870
201402230301	TIMOLEON	ST ANTHONY AV	10/21/2014	10/06/2014	SMAIN	POINT REPAIR 272' TO 297' FROM SMH 334-049 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-977 POINT REPAIR 230' TO 265' FROM SMH 335-009 -
201401947601	VERMILLION BL	PRENTISS AV	09/05/2014	12/16/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-353
201401655401	NEW YORK	PAINTERS	07/22/2014	02/13/2014	SMAIN	POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17" /** 1) MN: A158533 SN: 0098461, *TAP:SIZE: B LOC: 48 FEET FROM P LINE AT ARTS, *MB: CODE: AEKM LOC: 48FT PL ARTS 5' OUTSIDE 4'6" INSIDE CURB ****/ MWH-ID. 7463-277
201401654801	FRANKLIN AV	VIENNA	07/22/2014	02/14/2014	SMAIN	POINT REPAIR 155' TO 167' FROM SMH 361-038 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 /** 1) MN: C027257 SN: 0127805, *TAP:SIZE: C LOC: 67 FEET FROM P LINE AT FRANKLIN AVE, *MB: CODE: AD LOC: ON VIENNA, 67' FROM P LINE AT FRANKLIN AVE & OUTSIDE ****/ MWH-ID. 7463-342
201401654601	NEW YORK	MARIGNY	07/22/2014	04/14/2014	SMAIN	POINT REPAIR 71' TO 83' FROM SMH 358-031 ESSA2-BASIN 3-GENTILLY-SPS 17 /** 1) MN: A191118 SN: 0166080, *TAP:SIZE: C LOC: 9 FEET FROM P LINE AT NEW YORK, *MB: CODE: __ LOC: ON NEW YORK 94FT FROM PIE PLANT FIELD & OUTSIDE ****/ MWH-ID. 7463-560
201401653301	PAULINE DR	PRENTISS AV	07/22/2014	05/27/2014	SMAIN	POINT REPAIR 422'-434' FROM SMH 251-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 /** 1) MN: A316178 SN: 0120366, *TAP:SIZE: B LOC: 396 FEET FROM P LINE AT PRENTISS AVE, *MB: CODE: BDL2 LOC: MTR ON DAIRY LINE 206FT FROM PI PRENTISS 7FT OUTSIDE PI ****/ MWH-ID. 7463-315
201401653101	ODIN	PROVIDENCE PL	07/22/2014	02/28/2014	SMAIN	POINT REPAIR 105' TO 117' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** 1) MN: B030338 SN: 0128372, *TAP:SIZE: B LOC: 175 FEET FROM P LINE AT HYDT, *MB: CODE: CDM2 LOC: RES 130FT FROM L/S HYDT #3 ON ODIN ****/ MWH-ID 7463-375
201401652901	PRESS DR	ODIN	07/22/2014	05/21/2014	SMAIN	POINT REPAIR 42' TO 54' FROM SMH 250-100 ESSA 2-BASIN 3-GENTILLY-SPS 23 /** 1) MN: A125520 SN: 0126440, *TAP:SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM PI MITHRA & OUTSIDE ****/ MWH-ID 7463-375
201401652801	PRESS DR	ODIN	07/22/2014	05/21/2014	SMAIN	POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100 ESSA 2-BASIN 3-GENTILLY-SPS 23 /** 1) MN: A125520 SN: 0126440, *TAP:SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM PI MITHRA & OUTSIDE ****/ MWH-ID 7463-084
201401648001	MADRID	MUSIC	07/21/2014	04/03/2014	SMAIN	POINT REPAIR 6' TO 18' FROM SMH 361-053 ESSA2-BASIN 3-GENTILLY-STATION 17

201401645701	MADRID	ELYSIAN FIELDS AV	07/21/2014	10/14/2013	SMAIN	MWH-ID. 7463-149 POINT REPAIR 262' TO 270' FROM SMH 357-029
201401393101	CARTIER AV	MIRABEAU AV	06/03/2014	02/01/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17" MWH-ID. 7463-317 POINT REPAIR 310-322 FROM SMH 298-031
201401393001	CARTIER AV	MIRABEAU AV	06/03/2014	02/01/2014	SMAIN	ESSA 2 - GENTILLY- STATION 19 MWH-ID. 7463-317 POINT REPAIR 0-18 FROM SMH 298-031
201400630501	FRANKLIN AV	DREUX AV	03/25/2014	12/31/2013	SMAIN	ESSA 2 - GENTILLY- STATION 19 MWH-ID. 7463-750 POINT REPAIR 198' - 210' FROM SMH 354-044
201400595901	ALVAR	HIGGINS BL	03/20/2014	10/09/2014	SMAIN	ESSA 2 - BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-872 POINT REPAIR 0' TO 12' FROM SMH 396-005 - ESSA
201400595801	VERMILLION BL	FILMORE AV	03/20/2014	12/17/2014	SMAIN	2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-871 POINT REPAIR 380' TO 392' FROM SMH 335-011 -
201400595601	TIMOLEON	ST ANTHONY AV	03/20/2014	09/08/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-870 POINT REPAIR 204' TO 229' FROM SMH 334-049 -
201400595301	FRANCE RD	PAULINE DR	03/20/2014	10/06/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-868 POINT REPAIR 46' TO 71' FROM SMH 249-014 - ESSA
201400594601	ALVAR	HIGGINS BL	03/20/2014	10/08/2014	SMAIN	2 - BASIN 3 - GENTILLY - SPS 23 MWH-ID. 7463-872 POINT REPAIR 259' TO 271' FROM SMH 396-005 -
201400594401	TIMOLEON	ST ANTHONY AV	03/20/2014	09/04/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-870 POINT REPAIR 118' TO 130' FROM SMH 334-049 -
201400593901	ALVAR	CHICKASAW	03/20/2014	11/07/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-873 POINT REPAIR 311' TO 323' FROM SMH 396-009 -
201400548201	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/23/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW MWH-ID. 7463-086 POINT REPAIR 195' TO 219' FROM SMH 322-021
201400547601	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/30/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-086 POINT REPAIR 34' TO 66' FROM SMH 322-021
201400547101	CONGRESS DR	COLUMBIA	03/14/2014	02/07/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-570 REPLACE PIPE FROM SMH 252-030 TO 252-029
201400378201	CONGRESS DR	COLUMBIA	02/18/2014	02/05/2014	SMAIN	ESSA2 - BASIN3 - GENTILLY - STATION 23 MWH-ID. 7463-570 REPLACE PIPE FROM SMH 252-030 TO 252-029
201400377801	CONGRESS DR	MEXICO	02/18/2014	02/05/2014	SMAIN	ESSA2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-530 REPLACE PIPE FROM SMH 252-008 TO 252-007
201400377701	CONGRESS DR	FRANKFORT	02/18/2014	02/05/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-529 REPLACE PIPE FROM SMH 252-006 TO 252-005
201305191501	PAUGER	SELMA	12/18/2013	08/19/2014	SMAIN	ESSA 2 - BASIN 3 - GNTILLY - STATION 23 MWH-ID. 7463-819 POINT REPAIR 74' TO 86' FROM SMH 334-062 - ESSA
201305190301	PAUGER	SELMA	12/18/2013	08/19/2014	SMAIN	2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-819 POINT REPAIR 0' TO 12' FROM SMH 334-062 - ESSA
201304809301	WARRINGTON DR	FILMORE AV	10/25/2013	11/10/2014	SMAIN	2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-276 REPLACE PIPE FOR LINE SEGMENT 321-030 TO 321-037
201304422501	FRANKLIN AV	PRENTISS AV	09/30/2013	11/05/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-770 REPLACE PIPE FROM SMH 361-006 TO 361-005 -
201304320701	EADS	PRENTISS AV	09/16/2013	10/17/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-758 REPLACE PIPE FROM SMH 374-037 TO 374-036 ESSA
201304320601	PRENTISS AV	ARTS	09/16/2013	01/22/2014	SMAIN	2 - BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-752 POINT REPAIR 79' - 91' FROM SMH 360-010 ESSA 2 -
201304320501	FRANKLIN AV	DREUX AV	09/16/2013	01/03/2014	SMAIN	BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-751 POINT REPAIR 0' - 12' FROM SMH 354-045 ESSA 2 -
201304320401	FRANKLIN AV	DREUX AV	09/16/2013	01/03/2014	SMAIN	BASIN 3-GENTILLY - SPS 17 MWH-ID. 7463-750 POINT REPAIR 0' - 12' FROM SMH 354-044 ESSA 2 -

201304319901	ARTS	PRENTISS AV	09/16/2013	10/01/2014	SMAIN	MWH-ID. 7463-753 REPLACE PIPE FROM SMH 360-018 TO 360-017 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304319301	FILMORE AV	LAFAYE	09/16/2013	09/15/2014	SMAIN	MWH-ID. 7463-755 REPLACE PIPE FROM SMH 372-056 TO 372-055 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304319201	MENDEZ	PEOPLES AV	09/16/2013	09/11/2013	SMAIN	MWH-ID. 7463-763 POINT REPAIR 234' - 288' FROM SMH 373-024 ESSA 2 - BASIN 3-GENTILLY - SPS 17
201304031501	TIMOLEON	PAUGER	07/25/2013	09/13/2013	SMAIN	MWH-ID. 7463-739 POINT REPAIR 45' - 57' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304031401	ROBERT E LEE BL	LONDON DR	07/25/2013	02/19/2014	SMAIN	MWH-ID. 7463-738 POINT REPAIR 36' - 48' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304031201	ROBERT E LEE BL	LONDON DR	07/25/2013	02/18/2014	SMAIN	MWH-ID. 7463-738 POINT REPAIR 239' - 251' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304030901	ANNETTE	MIRABEAU AV	07/25/2013	10/07/2013	SMAIN	MWH-ID. 7463-736 REPLACE PIPE FROM SMH 320-045 TO 320-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304030101	TIMOLEON	PAUGER	07/25/2013	09/12/2013	SMAIN	MWH-ID. 7463-739 POINT REPAIR 90' - 102' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304029901	WILDAIR DR	WARRINGTON DR	07/25/2013	05/07/2014	SMAIN	MWH-ID. 7463-735 REPLACE PIPE FROM SMH 320-027 TO 320-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201304029101	CURIE	NEW YORK	07/25/2013	06/06/2014	SMAIN	MWH-ID. 7463-740 REPLACE PIPE FROM SMH 337-014 TO 337-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17
201303412101	VERMILLION BL	PRENTISS AV	04/15/2013	07/01/2013	SMAIN	MWH-ID. 7463-734 POINT REPAIR 325' TO 337' FROM SMH 335-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201302832201	ELYSIAN FIELDS AV	ATHIS	01/21/2013	10/24/2013	SMAIN	MWH-ID. 7463-336 REPLACE PIPE FROM SMH 357-048 TO SMH 357-011 ESSA 2 - BASIN 3 - GENTILLY -SPS17
201302820701	MIRABEAU AV	LAFAYE	01/18/2013	02/24/2013	SMAIN	MWH-ID. 7463-733 POINT REPAIR 202' TO 214' FROM SMH 372-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201202087301	MANDEVILLE	MIRABEAU AV	09/24/2012	03/06/2014	SMAIN	MWH-ID. 7463-706 PERFORM POINT REPAIR 137' TO 149'
201202087101	ST ROCH AV	LOMBARD	09/24/2012	02/14/2014	SMAIN	MWH-ID. 7463-705 PERFORM POINT REPAIR 332' TO 334'
201202086201	MANDEVILLE	MIRABEAU AV	09/24/2012	03/10/2014	SMAIN	MWH-ID. 7463-706 PERFORM POINT REPAIR 165' TO 205'
201201746601	MADRID	DEBORE DR	07/27/2012	12/09/2014	SMAIN	MWH-ID. 7463-607 POINT REPAIR 334' - 346' FROM SMH 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201201233801	ST ANTHONY AV	LEON C SIMON DR	05/12/2012	05/21/2012	SMAIN	MWH-ID. 7463-077 POINT REPAIR 0'-65' FROM SMH 323-002 ESSA 2 - BASIN 3 - GENTILLY - STATION 17
201200367801	PRENTISS AV	PRESS	02/14/2012	12/19/2013	SMAIN	MWH-ID. 7463-650 POINT REPAIR 192' - 197' FROM 250-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200367701	PRENTISS AV	PRESS	02/14/2012	12/18/2013	SMAIN	MWH-ID. 7463-650 POINT REPAIR 53' - 65' FROM 250-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200250801	MADRID	PAULINE DR	01/27/2012	03/10/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 101' - 117' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200250501	MADRID	CONGRESS DR	01/27/2012	12/03/2014	SMAIN	MWH-ID. 7463-607 POINT REPAIR 0' - 12' FROM SMH 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200250401	PRENTISS AV	MENDEZ	01/27/2012	12/19/2013	SMAIN	MWH-ID. 7463-606 REPLACE PIPE FROM SMH 250-057 - 250-056 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200242801	KENDALL DR	METROPOLITAN DR	01/26/2012	12/30/2013	SMAIN	MWH-ID. 7463-592 POINT REPAIR 257' - 269' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23
201200236801	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SMAIN	MWH-ID. 7463-574 POINT REPAIR 398' - 410' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23

201200236701	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SMAIN	MWH-ID. 7463-574 POINT REPAIR 346' - 358' FROM SMH 480-032
201200236101	NEW YORK	PROVIDENCE PL	01/26/2012	02/18/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-573 POINT REPAIR 75' - 87' FROM SMH 252-046
201200235801	MEXICO	PROVIDENCE PL	01/26/2012	02/24/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-572 POINT REPAIR 255' - 263' FROM SMH 252-044
201200229501	CONGRESS DR	FRANKFORT	01/25/2012	02/07/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-569 REPLACE PIPE FROM SMH 252-029 TO 252-028
201200229401	PAULINE DR	COLUMBIA	01/25/2012	02/07/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-568 REPLACE PIPE FROM SMH 252-028 TO 252-027
201200229201	CONGRESS DR	FRANKFORT	01/25/2012	02/07/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-567 REPLACE PIPE FROM SMH 252-027 TO 252-026
201200229101	PAULINE DR	COLUMBIA	01/25/2012	09/15/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-566 REPLACE PIPE FROM SMH 252-025 TO 252-024
201200229001	FRANKFORT	CONGRESS DR	01/25/2012	02/14/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-565 REPLACE PIPE FROM SMH 252-011 TO 252-010
201200228701	FRANKFORT	CONGRESS DR	01/25/2012	02/13/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-564 REPLACE PIPE FROM SMH 252-010 TO 252-009
201200228401	ODIN	CONGRESS DR	01/25/2012	06/19/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-563 REPLACE PIPE FROM SMH 251-060 TO 251-059
201200228301	DESIRE DR	MITHRA	01/25/2012	08/25/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-562 REPLACE PIPE FROM SMH 251-058 TO 251-055
201200228001	MITHRA	CONGRESS DR	01/25/2012	05/29/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-561 REPLACE PIPE FROM SMH 251-057 TO 251-056
201200227901	MIRABEAU AV	PRENTISS AV	01/25/2012	05/12/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-560 POINT REPAIR 0' - 12' FROM SMH 251-026
201200227501	CUNNINGHAM CT	PINEDA	01/25/2012	12/17/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-559 REPLACE PIPE SEGMENT FROM SMH 249-107 TO 249-106
201200226601	DESIRE DR	MIRABEAU AV	01/25/2012	02/28/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-556 POINT REPAIR 84' - 118' FROM SMH 249-078
201200226301	DESIRE DR	DREUX AV	01/25/2012	04/17/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-555 POINT REPAIR VIA LINING 175' FROM SMH 249-077
201200225701	GALLIER DR	DREUX AV	01/25/2012	03/05/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-554 POINT REPAIR 356' - 382' FROM SMH 249-062
201200225601	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-554 POINT REPAIR 203' - 215' FROM SMH 249-062
201200225501	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-554 POINT REPAIR 152' - 164' FROM SMH 249-062
201200225401	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-554 POINT REPAIR 22' - 34' FROM SMH 249-062

201200223501	PRESS DR	MIRABEAU AV	01/25/2012	06/18/2014	SMAIN	MWH-ID. 7463-548 POINT REPAIR VIA LINING 106' FROM SMH 248-115
201200223401	PRESS DR	MIRABEAU AV	01/25/2012	06/19/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-548 POINT REPAIR VIA LINING 31' FROM SMH 248-115
201200223101	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-547 POINT REPAIR VIA LINING 271' FROM SMH 248-104
201200223001	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-547 POINT REPAIR VIA LINING 147' FROM SMH 248-104
201200222901	PRESS DR	ST FERDINAND DR	01/25/2012	03/17/2015	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-547 POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104
201200222801	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-547 POINT REPAIR VIA LINING 23' FROM SMH 248-104
201200222601	PRESS DR	ST FERDINAND DR	01/25/2012	06/23/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 195' FROM SMH 248-092
201200222501	PRESS DR	ST FERDINAND DR	01/25/2012	06/24/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 129' FROM SMH 248-092
201200222401	PRESS DR	ST FERDINAND DR	01/25/2012	06/26/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 68' FROM SMH 248-092
201200222201	FELICIANA DR	STEPHEN GIRARD	01/25/2012	12/16/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-545 REPLACE PIPE FROM SMH 248-050 TO 248-049
201200222001	FELICIANA DR	MIRABEAU AV	01/25/2012	04/25/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-544 POINT REPAIR VIA LINING 77' FROM SMH 248-049
201200221701	FELICIANA DR	DREUX AV	01/25/2012	12/12/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-542 REPLACE PIPE FROM SMH 248-043 TO 248-042
201200221601	FELICIANA DR	DREUX AV	01/25/2012	12/12/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-541 REPLACE PIPE FROM SMH 248-042 TO 248-041
201200218401	PROVIDENCE PL	PRESSBURG	01/25/2012	03/13/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-525 POINT REPAIR 0' - 12' FROM SMH 250-074
201200218101	ATHIS	CAMPUS BL	01/25/2012	03/11/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-524 POINT REPAIR 249' - 261' FROM SMH 250-070
201200218001	ATHIS	CAMPUS BL	01/25/2012	03/10/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-524 POINT REPAIR 24' - 43' FROM SMH 250-070
201200217901	PROVIDENCE PL	PRENTISS AV	01/25/2012	04/02/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-523 REPLACE PIPE SMH 250-065 TO 250-064
201200217601	PRESSBURG	CAMPUS BL	01/25/2012	03/18/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-521 POINT REPAIR 98' - 110' FROM SMH 250-048
201200217301	MIRABEAU AV	CAMPUS BL	01/25/2012	12/24/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-520 POINT REPAIR 81' - 93' FROM SMH 250-040
201200181401	EASTERN	SELMA	01/24/2012	10/22/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-393 POINT REPAIR 44' - 56' FROM SMH 372-049

201200252401	WARRINGTON DR	PELOPIDAS	01/27/2012	11/21/2013	SLINE	MWH-ID. 7463-615 FULL LINING OF SMH 332B-003 TO 332B-002
201200251101	MADRID	PAULINE DR	01/27/2012	01/06/2015	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-608 FULL LINING OF SMH 251-052 TO 251-051
201200246001	KENDALL DR	METROPOLITAN DR	01/27/2012	12/17/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-592 FULL LINING FROM SMH 248-032 TO 248-031
201200236901	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	11/07/2012	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-574 FULL LINING OF SMH 480-032 TO 249-060
201200236501	NEW YORK	PROVIDENCE PL	01/26/2012	02/28/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-573 FULL LINING OF SMH 252-046 TO 252-045
201200235901	MEXICO	PROVIDENCE PL	01/26/2012	03/05/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-572 FULL LINING OF SMH 252-044 TO 252-043
201200235701	PROVIDENCE PL	MEXICO	01/26/2012	03/19/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-571 POINT REPAIR 0 TO 12 FEET FROM SMH 252-041
201200227401	MIRABEAU AV	LOUISA DR	01/25/2012	08/05/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-558 FULL LINING OF SMH 249-097 TO 249-096
201200226901	DESIRE DR	MIRABEAU AV	01/25/2012	03/10/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-557 FULL LINING OF SMH 249-079 TO 249-078
201200226701	DESIRE DR	MIRABEAU AV	01/25/2012	03/10/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-556 FULL LINING OF SMH 249-078 TO 249-077
201200226401	DESIRE DR	DREUX AV	01/25/2012	02/17/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-555 FULL LINING OF SMH 249-077 TO 249-076
201200225801	GALLIER DR	DREUX AV	01/25/2012	03/14/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-554 FULL LINING OF SMH 249-062 TO 249-061
201200225301	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	02/03/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-553 FULL LINING OF SMH 249-053 TO 249-052
201200224901	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	02/03/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-552 FULL LINING OF SMH 249-050 TO 249-049
201200224401	PAULINE DR	CONGRESS DR	01/25/2012	02/25/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-551 FULL LINING FROM SMH 249-044 TO 249-033
201200223801	MIRABEAU AV	SEMINARY PL	01/25/2012	03/02/2015	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-550 FULL LINING FROM SMH 248-118 TO 248-117
201200223701	MIRABEAU AV	PRESS DR	01/25/2012	10/01/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" MWH-ID. 7463-549 FULL LINING FROM SMH 248-116 TO 248-115
201200223601	PRESS DR	MIRABEAU AV	01/25/2012	06/09/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23" MWH-ID. 7463-548 FULL LINING FROM SMH 248-115 TO 248-106
201200223201	PRESS DR	ST FERDINAND DR	01/25/2012	09/05/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-547 FULL LINING OF SMH 248-104 TO 248-103
201200222701	PRESS DR	ST FERDINAND DR	01/25/2012	06/08/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-546 FULL LINING FROM SMH 248-092 TO 248-086
						ESSA 2 - BASIN 3 - GENTILLY - STATION 23

201200221901	FELICIANA DR	DREUX AV	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-543 FULL LINING OF SMH 248-044 TO 248-043
201200221501	FELICIANA DR	DREUX AV	01/25/2012	03/12/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-540 FULL LINING FROM SMH 248-041 TO 248-040
201200219101	MITHRA	SEMINARY PL	01/25/2012	11/17/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-528 FULL LINING OF SMH 250-117 TO 250-116
201200219001	MITHRA	ST FERDINAND	01/25/2012	10/31/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-527 FULL LINING OF SMH 250-110 TO 250 -096
201200218901	PRESS DR	ODIN	01/25/2012	03/17/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-526 FULL LINING OF SMH 250-094 TO 250-093
201200218501	PROVIDENCE PL	PRESSBURG	01/25/2012	03/18/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-525 FULL LINING OF SMH 250-074 TO 250-073
201200218301	ATHIS	CAMPUS BL	01/25/2012	03/20/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-524 FULL LINING OF SMH 250-070 TO 250-069
201200217801	PRESS DR	ROBERT E LEE BL	01/25/2012	04/14/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-522 FULL LINING OF SMH 250-051 TO 250-050
201200217701	PRESSBURG	CAMPUS BL	01/25/2012	04/15/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-521 FULL LINING OF SMH 250-048 TO 250-047
201200217401	MIRABEAU AV	CAMPUS BL	01/25/2012	04/08/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-520 FULL LINING OF SMH 250-040 TO 250-039
201200181501	EASTERN	SELMA	01/24/2012	12/09/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-393 FULL LINING OF SMH 372-049 TO 372-048
201200180401	FRENCHMEN	STEPHEN GIRARD AV	01/24/2012	01/23/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-390 FULL LINING OF SMH 333-009 TO 333-007
201200170601	FRANKLIN AV	VIENNA	01/23/2012	01/02/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-442 FULL LINING OF SMH 374-003 TO 374-001
201200170101	NEW YORK	SPAIN	01/23/2012	11/13/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-157 FULL LINING OF SMH 358-021 TO 358-020
201200052201	PRESS DR	ODIN	01/06/2012	05/29/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-375 FULL LINING FROM SMH 250-100 TO 250-099
201200051901	PROVIDENCE PL	CAMPUS BL	01/06/2012	02/03/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY- SPS 23 MWH-ID. 7463-374 FULL LINING FROM SMH 250-077 TO 250-076
201200022901	FRANKLIN AV	NEW YORK	01/05/2012	11/19/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 23 MWH-ID. 7463-359 FULL LINING FROM SMH 375-003 TO 375-001
201200022501	NEW YORK	ST ROCH AV	01/05/2012	12/03/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-358 FULL LINING FROM SMH 362-030 TO SMH 362-028
201200021001	FRANKFORT	ARTS	01/05/2012	12/13/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-357 FULL LINING FROM SMH 362-026 TO SMH 362-024
201200015001	NEW YORK	PAINTERS	01/04/2012	02/19/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-353 FULL LINING FROM SMH 362-009 TP SMH 362-008
						ESSA 2 - BASIN 3 - GENTILLY SPS 17

201200014801	FRANKLIN AV	NEW YORK	01/04/2012	12/17/2013	SLINE	MWH-ID. 7463-352 FULL LINING FROM SMH 362-008 TO SMH 362-006
201200012801	ST ROCH AV	VIENNA	01/04/2012	11/25/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-349 FULL LINING FROM SMH 361-059 TO SHM 361-058
201102249201	FRANKLIN AV	VIENNA	12/22/2011	12/31/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-346 FULL LINING FROM SMH 361-037 TO SMH 361-036
201102249001	PAINTERS	MADRID	12/22/2011	05/21/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-345 FULL LINING FROM SMH 361-035 TO SMH 361-020
201102248601	NEW YORK	MARIGNY	12/22/2011	04/23/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-342 FULL LINING FROM SMH 358-031 TO SMH 358-030
201102247901	NEW YORK	MARIGNY	12/22/2011	12/02/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-341 FULL LINING OF SMH 358-024 TO SMH 358-023
201102247701	MEXICO	ELYSIAN FIELDS AV	12/22/2011	12/04/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-340 FULL LINING OF SMH 358-013 TO SMH 358-010
201102247101	ROBERT E LEE BL	SPAIN	12/22/2011	11/27/2013	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-337 FULL LINING OF SHM 358-002 TO 358-001
201102225901	CARTIER AV	OWENS BL	12/20/2011	04/30/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-317 FULL LINING OF SMH 298-031 TO 298-027
201102225701	ODIN	PROVIDENCE PL	12/20/2011	03/06/2014	SLINE	ESSA 2 - BASIN 3 - LAKEVIEW - STATION 19 MWH-ID. 7463-315 FULL LINING OF SMH 250-106 TO 250-105
201102091501	FRANKLIN AV	VIENNA	11/29/2011	02/19/2014	SLINE	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-277 FULL LINING OF SMH 361-038 TO 361-037
201200180301	WILTON DR	PRENTISS AV	01/24/2012	11/05/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-389 POINT REPAIR 435' - 466' FROM SMH 322-011
201200180201	WILTON DR	PRENTISS AV	01/24/2012	11/05/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-389 POINT REPAIR 253' - 265' FROM SMH 322-011
201200173701	WILDAIR DR	RAPIDES DR	01/23/2012	01/14/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-388 REPLACE PIPE SEGMENT 321-015 TO 321-012
201200170201	FRANKLIN AV	VIENNA	01/23/2012	11/21/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-442 POINT REPAIR 364' - 374' FROM SMH 374-003
201200170001	NEW YORK	SPAIN	01/23/2012	10/24/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-157 POINT REPAIR 0' - 12' FROM SMH 358-021
201200168601	ANNETTE	SUMPTER	01/23/2012	07/24/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-435 REPLACE PIPE SEGMENT 319-021 TO 319-018
201200052101	PRESS DR	ODIN	01/06/2012	04/11/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-375 POINT REPAIR 10' TO 22' FROM SMH 250-100
201102225801	ODIN	PRENTISS AV	12/20/2011	07/15/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 23 MWH-ID. 7463-316 REPLACE PIPE FOR SEWER LINE SEGMENT 250-108 TO 250-107
201102225401	ODIN	PROVIDENCE PL	12/20/2011	12/04/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-315 POINT REPAIR 36' TO 48' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23

201102225301	ODIN	PROVIDENCE PL	12/20/2011	12/02/2013	SMAIN	MWH-ID. 7463-315 POINT REPAIR 0' TO 12' FROM SMH 250-106
201102006101	LONDON DR	LEON C SIMON DR	11/15/2011	10/28/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 23 MWH-ID. 7463-156 POINT REPAIR 199' TO 219' FROM SMH 323-019
201102005201	WAINWRIGHT DR	LEON C SIMON DR	11/15/2011	10/28/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-155 POINT REPAIR 0' TO 12' FROM SMH 323-009
201102005101	ROBERT E LEE BL	WAINWRIGHT DR	11/15/2011	10/29/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-154 POINT REPAIR 0' TO 15' FROM SMH 323-007
201102004001	MADRID	MARIGNY	11/15/2011	10/16/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-150 POINT REPAIR 284' TO 296' FROM SMH 357-036
201101956201	MADRID	ELYSIAN FIELDS AV	11/11/2011	10/14/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-149 POINT REPAIR 184' TO 196' FROM SMH 357-029
201101956001	BRUTUS	ST ANTHONY AV	11/11/2011	05/08/2015	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-148 REPAIR WITH MAIN LINE CIPP SMH 334-034
201200022601	FRANKLIN AV	NEW YORK	01/05/2012	10/28/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-359 POINT REPAIR 23' FROM SMH 375-003
201200020701	FRANKFORT	ARTS	01/05/2012	11/05/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-357 POINT REPAIR 80' TO 103' FROM SMH 362-026
201200016201	MUSIC	NEW YORK	01/04/2012	12/10/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-356 REPLACE PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017
201200015201	PAINTERS	ROBERT E LEE BL	01/04/2012	12/02/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-354 REPLACE PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010
201200013801	ROBERT E LEE BL	ARTS	01/04/2012	10/23/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-351 REPLACE PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001
201102248901	PAINTERS	MADRID	12/22/2011	11/04/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-344 REPLACE PIPE FROM LINE SEGMENT 361-033 TO 361-031
201102247301	SPAIN	NEW YORK	12/22/2011	10/21/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-338 POINT REPAIR 0' TO 20' FROM SMH 358-006
201102242501	SPAIN	ROBERT E LEE BL	12/21/2011	10/16/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-335 POINT REPAIR 31' TO 43' FROM SMH 357-038
201101935001	ODIN	ELYSIAN FIELDS AV	11/09/2011	12/12/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - SPS 17 MWH-ID. 7463-106 POINT REPAIR 39' TO 95' FROM SMH 356-020
201101933101	FRANKLIN AV	NEW YORK	11/09/2011	11/14/2013	SMAIN	ESSA2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-099 POINT REPAIR 86' TO 109' FROM SMH 362-043
201101933001	FRANKLIN AV	NEW YORK	11/09/2011	11/14/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-099 POINT REPAIR 220' TO 236' FROM SMH 362-043
201101932401	PRESSBURG	MUSIC	11/09/2011	10/28/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-096 POINT REPAIR 159' TO 171' FROM SMH 361-022
201101932301	PRESSBURG	MUSIC	11/09/2011	10/28/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-096 POINT REPAIR 49' TO 62' FROM SMH 361-022

201101931801	MARIGNY	ROBERT E LEE BL	11/09/2011	10/15/2013	SMAIN	MWH-ID. 7463-095 POINT REPAIR 192' TO 204' FROM SMH 357-030
201101931701	MARIGNY	ROBERT E LEE BL	11/09/2011	10/15/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-095 POINT REPAIR 142' TO 160' FROM SMH 357-030
201101922201	ROBERT E LEE BL	WILDAIR DR	11/08/2011	11/04/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-086 POINT REPAIR 325' TO 338' FROM SMH 322-021
201102091401	FRANKLIN AV	VIENNA	11/29/2011	12/03/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-277 POINT REPAIR 58' TO 70' FROM SMH 361-038
201102012601	FRANKFORT	PEOPLES AV	11/15/2011	10/13/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-185 POINT REPAIR 1' TO 13' FROM SMH 375-035
201102011201	ROBERT E LEE BL	LAFAYE	11/15/2011	11/28/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-182 REPLACE PIPE FOR LINE SEGMENT 375-007 TO 375-005
201102011001	ROBERT E LEE BL	FRANKLIN AV	11/15/2011	11/21/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-181 REPLACE PIPE FOR LINE SEGMENT 375-006 TO 375-005
201102009401	MADRID	LAFAYE	11/15/2011	08/19/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-172 REPLACE PIPE FOR LINE SEGMENT 374-015 TO 374-006
201102009101	EADS	ATHIS	11/15/2011	10/28/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-171 POINT REPAIR 109' TO 121' FROM SMH 374-014
201102009001	EADS	ATHIS	11/15/2011	10/30/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-171 POINT REPAIR 153' TO 181' FROM SMH 374-014
201102008801	EADS	ATHIS	11/15/2011	10/28/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-171 POINT REPAIR 12' TO 24' FROM SMH 374-014
201101922001	WARRINGTON DR	NEW YORK	11/08/2011	10/28/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - 17 MWH-ID. 7463-085 POINT REPAIR 0' TO 18' FROM SMH 323-014
201101921401	MADRID	MUSIC	11/08/2011	11/04/2013	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-084 POINT REPAIR 153' TO 165' FROM SMH 361-053
201101920501	VENUS	DREUX AV	11/08/2011	08/15/2014	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-082 REPLACE PIPE FOR LINE SEGMENT 354-038 TO 354-032
201100969001	ST ROCH AV	FILMORE AV	06/10/2011	10/06/2011	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-072 POINT REPAIR 0' - 12' FROM SMH 355-009
201100969201	VENUS	SELMA	06/10/2011	10/19/2011	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-071 POINT REPAIR 70' TOTO 82' FROM SMH 354-033
201100966701	MUSIC	MADRID	06/10/2011	10/17/2011	SMAIN	ESSA 2 - BASIN 3 - GENTILLY - STATION 17 MWH-ID. 7463-078 POINT REPAIR 111' TO 143' FROM SMH 361-055
	1,576					ESSA 2 - BASIN 3 - GENTILLY - STATION 17
ESSA 2 - BASIN 4 - UPTOWN 201101935601	S GALVEZ	NAPOLEON AV	11/09/2011	09/25/2014	SMAIN	MWH-ID. 7463-107 REPLACE PIPE FOR LINE SEGMENT 099-005 TO 099-004
201101938501	CADIZ	S ROCHEBLAVE	11/09/2011	03/25/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-113 REPLACE PIPE FOR LINE SEGMENT 110-033 TO 110-031
						ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201101950101	S JOHNSON	JEFFERSON AV	11/11/2011	05/05/2014	SMAIN	MWH-ID. 7463-129 REPLACE PIPE FOR LINE SEGMENT 099-015 TO 099-014
201101950001	ROBERT	S GALVEZ	11/11/2011	04/03/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-128 REPLACE PIPE FOR LINE SEGMENT 099-013 TO 099-012
201101949801	S JOHNSON	JENA	11/11/2011	09/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-127 POINT REPAIR 205' TO 230' FROM SMH 099-003
201101949701	S JOHNSON	JENA	11/11/2011	09/17/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-127 POINT REPAIR 165' TO 177' FROM SMH 099-003
201101949601	S JOHNSON	JENA	11/11/2011	09/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-127 POINT REPAIR 17' TO 29' FROM SMH 099-003
201101948901	S DERBIGNY	ROBERT	11/11/2011	02/28/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-125 POINT REPAIR 259' TO 280' FROM SMH 098-028
201101948801	S DERBIGNY	ROBERT	11/11/2011	02/25/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-125 POINT REPAIR 98' TO 113' FROM SMH 098-028
201101948501	ROBERT	S CLAIBORNE AV	11/11/2011	03/12/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-124 POINT REPAIR 169' TO 181' FROM SMH 098-026
201101943401	ROBERT	S DERBIGNY	11/10/2011	06/23/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-123 REPLACE PIPE FOR LINE SEGMENT 098-024 TO 098-022
201200165801	NAPOLEON AV	BARONNE	01/23/2012	08/14/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-424 POINT REPAIR 243' - 258' FROM SMH 094-054
201200165701	NAPOLEON AV	BARONNE	01/23/2012	08/15/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-424 POINT REPAIR 0' - 12' FROM SMH 094-054
201200164901	LASALLE	SONIAT	01/23/2012	12/31/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-421 REPLACE PIPE FOR LINE SEGMENT 090-061 TO 090-060
201200164701	SONIAT	S ROBERTSON	01/23/2012	07/31/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-420 REPLACE PIPE FOR LINE SEGMENT 090-057 TO 090-056
201200164401	S ROBERTSON	SONIAT	01/23/2012	10/24/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-419 POINT REPAIR 207' - 237' FROM SMH 090-055
201200164301	S ROBERTSON	SONIAT	01/23/2012	10/28/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-419 POINT REPAIR 131' - 143' FROM SMH 090-055
201200163701	S LIBERTY	UPPERLINE	01/23/2012	12/09/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-418 POINT REPAIR 73' - 85' FROM SMH 090-042
201200162401	S ROBERTSON	SONIAT	01/23/2012	10/22/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-416 POINT REPAIR 30' - 42' FROM SMH 090-034
201102222701	FRERET	GEN TAYLOR	12/20/2011	08/05/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-307 POINT REPAIR 0' TO 12' FROM SMH 106-010
201200198201	GEN PERSHING	LOYOLA AV	01/25/2012	02/13/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-468 POINT REPAIR 142' - 154' FROM SMH 105-040
201200194801	CADIZ	S MIRO	01/24/2012	11/05/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-466 REPLACE PIPE FROM SMH 099-031 TO 099-043
						ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201200194701	UPPERLINE	S DERBIGNY	01/24/2012	07/22/2014	SMAIN	MWH-ID. 7463-465 REPLACE PIPE FROM SMH 098-029 TO 098-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190201	GEN PERSHING	DANNEEL	01/24/2012	07/03/2014	SMAIN	MWH-ID. 7463-452 REPLACE PIPE FROM SMH 105-024 TO 105-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190101	GEN PERSHING	DANNEEL	01/24/2012	06/25/2014	SMAIN	MWH-ID. 7463-451 REPLACE PIPE FROM SMH 105-022 TO 105-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190001	UPPERLINE	CUCULLU	01/24/2012	09/11/2014	SMAIN	MWH-ID. 7463-450 REPLACE PIPE FROM SMH 097-019 TO 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200189601	S CLAIBORNE AV	NAPOLEON AV	01/24/2012	05/22/2014	SMAIN	MWH-ID. 7463-448 REPLACE PIPE SEGMENT 097-013 TO 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200189401	WILLOW	CADIZ	01/24/2012	05/13/2014	SMAIN	MWH-ID. 7463-447 REPLACE PIPE SEGMENT 097-007 TO 097-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200189301	S ROBERTSON	CADIZ	01/24/2012	11/22/2013	SMAIN	MWH-ID. 7463-446 REPLACE PIPE SEGMENT 096-030 TO 096-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200203001	FRERET	AMELIA	01/25/2012	08/14/2014	SMAIN	MWH-ID. 7463-481 REPLACE PIPE FROM SMH 116-011 TO 116-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200202601	PENISTON	MAGNOLIA	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-479 POINT REPAIR 230' - 242' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200201901	PENISTON	FRERET	01/25/2012	12/31/2013	SMAIN	MWH-ID. 7463-478 POINT REPAIR 232' - 246' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200201801	PENISTON	FRERET	01/25/2012	01/06/2014	SMAIN	MWH-ID. 7463-478 POINT REPAIR 151' - 180' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200201701	PENISTON	FRERET	01/25/2012	12/30/2013	SMAIN	MWH-ID. 7463-478 POINT REPAIR 48' - 60' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200201501	PENISTON	FRERET	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-477 POINT REPAIR 293' - 300' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200201401	PENISTON	FRERET	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-477 POINT REPAIR 191' - 203' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200201201	PENISTON	FRERET	01/25/2012	11/20/2013	SMAIN	MWH-ID. 7463-477 POINT REPAIR 125' - 137' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200200901	PENISTON	MAGNOLIA	01/25/2012	02/18/2014	SMAIN	MWH-ID. 7463-476 REPLACE PIPE SEGMENT FROM SMH 116-002 TO 116-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102223801	GEN PERSHING	S CLAIBORNE AV	12/20/2011	03/25/2014	SLINE	MWH-ID. 7463-309 FULL LINING OF SMH 108-010 TO 108-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102223601	S DERBIGNY	NAPOLEON AV	12/20/2011	01/14/2015	SLINE	MWH-ID. 7463-308 FULL LINING OF SMH 108-008 TO 108-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102223101	FRERET	MILAN	12/20/2011	01/04/2015	SLINE	MWH-ID. 7463-307 FULL LINING OF SMH 106-010 TO 106-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102222601	ST CHARLES AV	MILAN	12/20/2011	08/17/2014	SLINE	MWH-ID. 7463-306 FULL LINING OF SMH 104-040 TO 104-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201102221701	LASALLE	S PRIEUR	12/20/2011	12/15/2014	SLINE	MWH-ID. 7463-304 FULL LINING OF SMH 098-020 TO 099-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102221601	LASALLE	UPPERLINE	12/20/2011	06/02/2014	SLINE	MWH-ID. 7463-303 FULL LINING OF SMH 096-002 TO 096-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102221201	LASALLE	CALHOUN	12/20/2011	08/22/2014	SLINE	MWH-ID. 7463-302 FULL LINING OF SMH 069-012 TO 069-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102220801	S LIBERTY	ROBERT	12/20/2011	06/19/2014	SLINE	MWH-ID. 7463-301 FULL LINING OF SMH 090-040 TO 096-017 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102220601	LASALLE	ROBERT	12/20/2011	06/11/2014	SLINE	MWH-ID. 7463-300 FULL LINING OF SMH 090-037 TO 096-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102219601	LOYOLA AV	LOYOLA AV	12/20/2011	03/27/2014	SLINE	MWH-ID. 7463-298 FULL LINING OF SMH 089-028 TO 090-064 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102219201	COLISEUM	SONIAT	12/20/2011	04/01/2014	SLINE	MWH-ID. 7463-296 FULL LINING OF SMH 087-024 TO 087-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102218401	UPPERLINE	TCHOUPITOULAS	12/20/2011	08/25/2014	SLINE	MWH-ID. 7463-295 FULL LINING SMH 085A-001 TO 092-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102217701	RICHMOND PL	LOYOLA AV	12/20/2011	08/28/2014	SLINE	MWH-ID. 7463-294 FULL LINING OF SMH 082-041 TO 083-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102217101	JEFFERSON AV	ST CHARLES AV	12/20/2011	05/29/2015	SLINE	MWH-ID. 7463-292 FULL LINING OF SMH 081-047 TO 081-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102010801	JENA	S MIRO	11/15/2011	01/09/2015	SLINE	MWH-ID. 7463-179 FULL LINING OF SMH 099-032 TO 99-026 ESSA 2 - BASIN 4 - UPTOWN - 14
201101949901	S JOHNSON	JENA	11/11/2011	01/22/2015	SLINE	MWH-ID. 7463-127 FULL LINING OF SMH 099-003 TO 099-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101949101	S DERBIGNY	ROBERT	11/11/2011	09/09/2014	SLINE	MWH-ID. 7463-125 FULL LINING OF SMH 098-028 TO 098-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101948601	ROBERT	S CLAIBORNE AV	11/11/2011	12/08/2014	SLINE	MWH-ID. 7463-124 FULL LINING OF SMH 098-026 TO 098-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101943301	S CLAIBORNE AV	NAPOLEON AV	11/10/2011	12/25/2014	SLINE	MWH-ID. 7463-122 FULL LINING OF SMH 098-016 TO 098-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101938401	JENA	JENA	11/09/2011	06/12/2014	SLINE	MWH-ID. 7463-112 FULL LINING OF SMH 110-031 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101938201	JENA	S ROCHEBLAVE	11/09/2011	09/12/2014	SLINE	MWH-ID. 7463-111 FULL LINING OF SMH 110-030 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101936601	S ROCHEBLAVE	NAPOLEON AV	11/09/2011	03/26/2014	SLINE	MWH-ID. 7463-110 FULL LINING OF SMH 110-028 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101936501	JENA	S ROCHEBLAVE	11/09/2011	08/22/2014	SLINE	MWH-ID. 7463-109 FULL LINING OF SMH 110-027 TO 099-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201502840201	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID. 7463-749 POINT REPAIR 154' - 166' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14

201502840101	PERRIER	OCTAVIA	10/07/2015	05/31/2015	SMAIN	MWH-ID. 7463-749 POINT REPAIR 140' - 152' FROM SMH 080-043
201502840001	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	ESSA 2 - BASIN 4-UPTOWN - SPS 14 MWH-ID. 7463-749 POINT REPAIR 20' - 32' FROM SMH 080-043
201502839901	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	ESSA 2 - BASIN 4-UPTOWN - SPS 14 MWH-ID. 7463-749 POINT REPAIR 126' - 140' FROM SMH 080-043
201501320901	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	ESSA 2 - BASIN 4-UPTOWN - SPS 14 MWH-ID. 7463-1013 NEW SMH 20 ' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201501320801	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID. 7463-1013 NEW SMH 206 ' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201501320701	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID. 7463-1013 POINT REPAIR 260'TO 272' FROM SMH 090-023 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201501320601	NAPOLEON AV	MAGNOLIA	07/21/2015	07/09/2015	SMAIN	MWH-ID. 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030
201501044401	NAPOLEON AV	MAGNOLIA	06/05/2015	05/27/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-536 POINT REPAIR 219' - 229' FROM SMH 106-030
201500524601	COLISEUM	STATE	03/09/2015	01/22/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-803 POINT REPAIR 12-24 FROM SMH 068-054
201500509801	PITT	JOSEPH	03/06/2015	01/29/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-726 POINT REPAIR 138' - 150' FROM SMH 081-023
201500509701	PITT	JOSEPH	03/06/2015	01/27/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-726 POINT REPAIR 100' - 126' FROM SMH 081-023
201500406001	GEN PERSHING	S CLAIBORNE AV	02/19/2015	10/07/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-631 POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049
201500142401	STORY	CALHOUN	01/26/2015	01/05/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-975 POINT REPAIR 150' TO 162' FROM SMH 073-044
201500142201	COLISEUM	STATE	01/26/2015	04/06/2015	SMAIN	ESSA 2-BASIN 4-UPTOWN-SPS-14 MWH-ID. 7463-803 SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054
201500142101	COLISEUM	STATE	01/26/2015	01/20/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-803 POINT REPAIR 180-192 FROM SMH 068-054
201500141901	NASHVILLE AV	S CLAIBORNE AV	01/26/2015	01/21/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR 109'-126' FROM SMH 074-005
201500141801	NASHVILLE AV	S CLAIBORNE AV	01/26/2015	01/21/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR 0' - 12' FROM SMH 074-005
201402416201	ROSA PARK	ST CHARLES AV	11/18/2014	11/11/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-889 POINT REPAIR REPLACE SERVICE 312 ' FROM SMH 082-033
201402416101	ROSA PARK	ST CHARLES AV	11/18/2014	11/12/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-889 POINT REPAIR REPLACE SERVICE 254 ' FROM SMH 082-033
201402415901	ROSA PARK	ST CHARLES AV	11/18/2014	11/14/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-889 POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033

201402408901	LASALLE	S PRIEUR	11/17/2014	08/06/2014	SMAIN	MWH-ID. 7463-304 POINT REPAIR 264' TO 286' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27 FEET FROM LASALLE ****/
201402314101	PENISTON	LASALLE	11/03/2014	08/18/2014	SMAIN	MWH-ID. 7463-480 POINT REPAIR 280-292' FROM SMH 116-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A331028 SN: 0055511, *TAP:SIZE: A LOC: 54 FEET FROM P LINE AT PENISTON, *MB: CODE: ADHM LOC: ON LASALLE,51' FROM IPI PENISTON ****/
201402313901	ST CHARLES AV	MILAN	11/03/2014	07/28/2014	SMAIN	MWH-ID. 7463-306 SERVICE POINT REPAIR 136' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A301756 SN: 0159589, *TAP:SIZE: B LOC: 69 FEET FROM P LINE AT ST CHARLES AVE, *MB: CODE: AHT LOC: ON MARENCO 48FT FROM IPI ST CHARLES 2FT OUTSD IPI ****/
201402313801	S JOHNSON	JENA	11/03/2014	09/19/2014	SMAIN	MWH-ID. 7463-127 POINT REPAIR 321' TO333' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/
201402313201	LASALLE	S PRIEUR	11/03/2014	08/07/2014	SMAIN	MWH-ID. 7463-304 POINT REPAIR 327' TO 339' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27 FEET FROM LASALLE ****/
201402313001	LASALLE	S PRIEUR	11/03/2014	08/06/2014	SMAIN	MWH-ID. 7463-304 POINT REPAIR 212' TO 224' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27 FEET FROM LASALLE ****/
201402234701	WEBSTER	MAGAZINE	10/21/2014	12/22/2014	SMAIN	MWH-ID. 7463-998 POINT REPAIR 63' TO 75' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201402234601	WEBSTER	MAGAZINE	10/21/2014	12/19/2014	SMAIN	MWH-ID. 7463-998 POINT REPAIR 205' TO 217' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201402234501	WEBSTER	MAGAZINE	10/21/2014	12/22/2014	SMAIN	MWH-ID. 7463-998 POINT REPAIR 163' TO 192' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201401876101	JENA	S CLAIBORNE AV	08/25/2014	06/03/2014	SMAIN	MWH-ID. 7463-646 POINT REPAIR 301' TO 319' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401869101	VALMONT	LASALLE	08/22/2014	07/01/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 205' - 217' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401869001	VALMONT	LASALLE	08/22/2014	07/09/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 142' - 154' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401868901	VALMONT	LASALLE	08/22/2014	07/09/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 111' - 123' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401415101	MAGNOLIA	GEN PERSHING	06/06/2014	05/29/2014	SMAIN	MWH-ID. 7463-584 POINT REPAIR 52' TO 64' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414901	S LIBERTY	NAPOLEON AV	06/06/2014	06/16/2014	SMAIN	MWH-ID. 7463-537 POINT REPAIR 290' - 302' FROM SMH 106-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414501	PITT	MARENCO	06/06/2014	02/06/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 254' - 279' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201401414401	PITT	MARENGO	06/06/2014	10/14/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 190' - 202' FROM SMH 104-046
201401414201	PITT	MARENGO	06/06/2014	10/13/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-581 POINT REPAIR 75' TO 94' FROM SMH 104-046
201401413901	WILLOW	GEN PERSHING	06/06/2014	05/20/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-644 POINT REPAIR 290' TO 308' FROM 107-041
201401413801	WILLOW	GEN PERSHING	06/06/2014	05/19/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-644 POINT REPAIR 219' TO 231' FROM 107-041
201401413601	PERRIER	ROBERT	06/06/2014	07/21/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-728 POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035
201401413101	SONIAT	S LIBERTY	06/06/2014	06/09/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-422 REPLACE PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062 ESSA
201400594901	AUDUBON PARK	EAST DR	03/20/2014	05/21/2015	SMAIN	2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-880 POINT REPAIR 203' TO 215' FROM SMH 061-003 -
201400421901	WEBSTER	HURST	02/24/2014	10/15/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-717 REPLACE PIPE FROM MH 069-004 TO 069-003 BASIN 4 - UPTOWN - SPS 14 /** 1) MN: A125833 SN: 0079198, *TAP:SIZE: A LOC: 6 FEET FROM P LINE AT WEBSTER, *MB: CODE: BDHL LOC: ON HURST ST 4' FROM DI WEBSTER ****/
201400098301	CONSTANCE	STATE	01/14/2014	07/17/2014	SMAIN	MWH-ID. 7463-825 POINT REPAIR 148' TO 160' FROM SMH 079-041 -
201400098101	CONSTANCE	STATE	01/14/2014	07/17/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-825 POINT REPAIR 45' TO 62' FROM SMH 079-041 - ESSA
201305194201	CALHOUN	LASALLE PL	12/18/2013	07/24/2014	SMAIN	2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-804 POINT REPAIR 6' TO 25' FROM SMH 071-030 - ESSA
201304320301	PERRIER	OCTAVIA	09/16/2013	05/01/2014	SMAIN	2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-749 POINT REPAIR 114' - 126' FROM SMH 080-043 ESSA 2
201304320201	STATE	MAGAZINE	09/16/2013	01/13/2015	SMAIN	- BASIN 4-UPTOWN - SPS 14 MWH-ID. 7463-748 REPLACE PIPE FROM SMH 068-023 TO 068-022 ESSA
201200357601	S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLINE	2 - BASIN 4-UPTOWN - SPS 14 MWH-ID. 7463-622 FULL LINING OF SMH 105-025 TO 105-023
201200356901	MARENGO	LOYOLA AV	02/14/2012	01/24/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-620 FULL LINING OF SMH 105-012 TO 106-044
201200241101	S GALVEZ	DELACHAISE	01/26/2012	01/27/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-585 FULL LINING OF SMH 132-040 TO 109-019
201200239901	MAGNOLIA	GEN PERSHING	01/26/2012	01/26/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-584 FULL LINING OF SMH 107-033 107-032
201200238901	MARENGO	CARONDELET	01/26/2012	03/26/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-580 FULL LINING FROM SMH 104-032 TO 104-031
201200238201	AUSTERLITZ	PERRIER	01/26/2012	06/16/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-579 FULL LINING OF SMH 103-036 TO 103-033
201200237501	CAMP	JENA	01/26/2012	06/09/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-578 FULL LINING OF SMH 093-017 TO 093-016
201200220001	S LIBERTY	ROBERT	01/25/2012	04/01/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-532 FULL LINING OF SMH 090-065 TO 090-063 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201200219901	S ROBERTSON	JEFFERSON AV	01/25/2012	12/18/2014	SLINE	MWH-ID. 7463-531 FULL LINING OF SMH 090-054 TO 090-053
201200203701	S LIBERTY	AMELIA	01/25/2012	02/03/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-484 FULL LINING OF SMH 116-077 TO 116-076
201200202701	PENISTON	MAGNOLIA	01/25/2012	03/03/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-479 FULL LINING OF SMH 116-006 TO 116-004
201200202201	PENISTON	FRERET	01/25/2012	03/13/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-478 FULL LINING OF SMH 116-005 TO 116-004
201200201601	PENISTON	FRERET	01/25/2012	03/13/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-477 FULL LINING OF SMH 116-003 TO 116-001
201200200601	DANNEEL	PENISTON	01/25/2012	06/18/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-474 FULL LINING OF SMH 115-041 TO 105-005
201200200001	S SARATOGA	PENISTON	01/25/2012	03/26/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-473 FULL LINING OF SMH 115-036 TO 105-003
201200198901	GEN PERSHING	LOYOLA AV	01/25/2012	03/19/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-469 FULL LINING OF SMH 105-042 TO 106-023
201200198301	GEN PERSHING	LOYOLA AV	01/25/2012	01/08/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-468 FULL LINING OF SMH 105-040 TO 106-022
201200189201	UPPERLINE	S LIBERTY	01/24/2012	06/11/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-445 FULL LINING OF SMH 096-026 TO 096-025
201200172801	HOLIDAY AL	BENJAMIN	01/23/2012	08/20/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-383 FULL LINING OF SMH 069-011 TO 069-010
201200168301	S LIBERTY	NAPOLEON AV	01/23/2012	12/04/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-433 FULL LINING OF SMH 096-022 TO 096-021
201200167901	S LIBERTY	JENA	01/23/2012	03/27/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-432 FULL LINING OF SMH 096-021 TO 096-020
201200167401	NAPOLEON AV	LOYOLA AV	01/23/2012	01/18/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-430 FULL LINING OF SMH 095-035 TO 096-022
201200167101	NAPOLEON AV	S SARATOGA	01/23/2012	12/09/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-428 FULL LINING OF SMH 095-030 TO 095-029
201200166901	S SARATOGA	NAPOLEON AV	01/23/2012	03/31/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-427 FULL LINING OF SMH 095-021 TO 095-020
201200166401	JENA	LOYOLA AV	01/23/2012	06/17/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-425 FULL LINING OF SMH 095-014 TO 096-021
201200165901	NAPOLEON AV	BARONNE	01/23/2012	12/10/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-424 FULL LINING OF SMH 094-054 TO 095-033
201200165601	ST CHARLES AV	NAPOLEON AV	01/23/2012	09/11/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-423 FULL LINING OF SMH 094-009 TO 094-008
201200164501	S ROBERTSON	SONIAT	01/23/2012	03/26/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-419 FULL LINING OF SMH 090-055 TO 090-053

201200163801	S LIBERTY	UPPERLINE	01/23/2012	04/01/2014	SLINE	MWH-ID. 7463-418 FULL LINING OF 090-042 TO 090-041
201200163101	ROBERT	S LIBERTY	01/23/2012	06/09/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-417 FULL LINING OF SMH 090-039 TO 090-037
201200162501	S ROBERTSON	SONIAT	01/23/2012	04/02/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-416 FULL LINING OF SMH 090-034 TO 090-033
201200161401	VALMONT	CAMP	01/23/2012	04/03/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-415 FULL LINING OF SMH 087-027 TO 087-026
201102242401	CADIZ	S DERBIGNY	12/21/2011	06/19/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-334 FULL LINING OF SMH 098-012 TO 098-008
201304163601	ROBERT	CLARA	08/19/2013	01/20/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-384 POINT REPAIR 123' TO 143' FROM SMH 090-003
201304163501	ROBERT	CLARA	08/19/2013	01/23/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-384 POINT REPAIR 266' TO 289' FROM SMH 090-003
201304144501	JEFFERSON AV	ST CHARLES AV	08/14/2013	05/27/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-292 POINT REPAIR 280' - 302' FROM 081-047
201304144401	JEFFERSON AV	ST CHARLES AV	08/14/2013	05/29/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-292 POINT REPAIR 86' - 98' FROM 081-047
201304035501	BENJAMIN	WEBSTER	07/25/2013	09/22/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-716 REPLACE PIPE FROM SMH 069-002 TO 069-001 ESSA
201304035401	PERRIER	NASHVILLE AV	07/25/2013	04/04/2014	SMAIN	2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-721 POINT REPAIR 230' - 244' FROM SMH 080-007 ESSA 2
201304035201	JOSEPH	S GALVEZ	07/25/2013	03/25/2015	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-720 CHANGED TO POINT REPAIR(REPLACE SERVICE) FROM 130' TO 142' FROM SMH 075-013
201304034901	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/14/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR 25' - 37' FROM SMH 074-005 ESSA 2 -
201304034801	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/16/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR 276' - 288' FROM SMH 074-005 ESSA 2
201304034101	PITT	JOSEPH	07/25/2013	03/19/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-726 POINT REPAIR 161' - 204' FROM SMH 081-023 ESSA 2
201304034001	PITT	JOSEPH	07/25/2013	03/17/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-726 POINT REPAIR 126' - 138' FROM SMH 081-023 ESSA 2
201304033701	ELEONORE	COLISEUM	07/25/2013	04/01/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-725 POINT REPAIR 227' - 239' FROM SMH 080-031 ESSA 2
201304033501	CAMP	JOSEPH	07/25/2013	08/20/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-724 POINT REPAIR 8' - 20' FROM SMH 080-023 ESSA 2 -
201304033301	JOSEPH	CHESTNUT	07/25/2013	08/19/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-723 POINT REPAIR 148' - 160' FROM SMH 080-013 ESSA 2
201304033201	JOSEPH	CHESTNUT	07/25/2013	08/18/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-723 POINT REPAIR 0' - 12' FROM SMH 080-013 ESSA 2 -
201304032901	PERRIER	NASHVILLE AV	07/25/2013	04/03/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-721 POINT REPAIR 52' - 106' FROM SMH 080-007 ESSA 2 -
201304032801	S ROBERTSON	CADIZ	07/25/2013	09/18/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-731 POINT REPAIR 216' - 228' FROM SMH 096-003 ESSA 2
201304032701	S ROBERTSON	CADIZ	07/25/2013	09/19/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-731 POINT REPAIR 0' - 12' FROM SMH 096-003 ESSA 2 -
201304032601	CHESTNUT	BORDEAUX	07/25/2013	09/30/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-730 POINT REPAIR 287' - 313' FROM SMH 093-027 ESSA 2
						- BASIN 4 - UPTOWN - SPS 14

201304031901	PRYTANIA	NASHVILLE AV	07/25/2013	03/21/2014	SMAIN	MWH-ID. 7463-727 POINT REPAIR 274' - 286' FROM SMH 081-068 ESSA 2
201304030601	S DERBIGNY	DELACHAISE	07/25/2013	03/18/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-732 POINT REPAIR 325' - 337' FROM SMH 108-033 ESSA 2
201304030501	S ROBERTSON	CADIZ	07/25/2013	09/19/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-731 POINT REPAIR 73' - 147' FROM SMH 096-003 ESSA 2 -
201304030301	S ROBERTSON	CADIZ	07/25/2013	09/18/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-731 POINT REPAIR 282' - 294' FROM SMH 096-003 ESSA 2
201304029601	S GALVEZ	JEFFERSON AV	07/25/2013	08/26/2013	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-745 POINT REPAIR 41' - 53' FROM SMH 075-003 ESSA 2 -
201304028801	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/15/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR 243' - 255' FROM SMH 074-005 ESSA 2
201304028601	ELEONORE	COLISEUM	07/25/2013	03/27/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-725 POINT REPAIR 99' - 111' FROM SMH 080-031 ESSA 2 -
201304028301	CHESTNUT	BORDEAUX	07/25/2013	09/24/2014	SMAIN	BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-730 POINT REPAIR 258' - 270' FROM SMH 093-027 ESSA 2
201304028201	CAMP	JOSEPH	07/25/2013	08/20/2014	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-724 POINT REPAIR 277' - 289' FROM SMH 080-023 ESSA 2
201202339701	STATE	CAMP	10/25/2012	01/12/2015	SMAIN	- BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-713 PERFORM POINT REPAIR 121 FT TO 133 FT
201202339601	STATE	CAMP	10/25/2012	01/07/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 19 FT TO 39 FT
201202338801	HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 331 FT TO 342 FT
201202338701	HENRY CLAY AV	MAGAZINE	10/25/2012	04/11/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 236 FT TO 256 FT
201202338601	HENRY CLAY AV	MAGAZINE	10/25/2012	04/21/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 0 FT TO 31 FT
201202338101	CAMP	STATE	10/25/2012	04/03/2014	SMAIN	MWH-ID. 7463-712 PERFORM POINT REPAIR 161 FT TO 173 FT
201202337501	CHESTNUT	STATE	10/25/2012	09/11/2014	SMAIN	MWH-ID. 7463-714 PERFORM POINT REPAIR 135 FT TO 147 FT
201202337401	CHESTNUT	STATE	10/25/2012	09/16/2014	SMAIN	MWH-ID. 7463-714 PERFORM POINT REPAIR 99 FT TO 111 FT
201202337101	STATE	CAMP	10/25/2012	01/05/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 213 FT TO 225 FT
201202087501	ST TAYLOR	ST CHARLES AV	09/24/2012	10/24/2014	SMAIN	MWH-ID. 7463-694 REMOVE INTERNAL OBSTACLE @ 15ft
201200367101	UPPERLINE	MAGNOLIA	02/14/2012	06/25/2014	SMAIN	MWH-ID. 7463-648 REPLACE PIPE FROM SMH 097-038 TO 097-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200361901	GEN PERSHING	S CLAIBORNE AV	02/14/2012	10/09/2014	SMAIN	"MWH-ID. 7463-631 POINT REPAIR 12' TO 25' FROM SMH 107-050 TO 107-049
201200361601	GEN PERSHING	CLARA	02/14/2012	11/01/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4" MWH-ID. 7463-630 POINT REPAIR 0' - 12' FROM SMH 107-044
201200360701	GEN PERSHING	S CLAIBORNE AV	02/14/2012	11/01/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-629 POINT REPAIR 250' - 265' FROM SMH 107-042
201200359501	MILAN	MAGNOLIA	02/14/2012	11/12/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-626 POINT REPAIR 120' - 132' FROM SMH 107-008
201200359401	MILAN	MAGNOLIA	02/14/2012	11/12/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-626 POINT REPAIR 83' - 99' FROM SMH 107-008
201200359301	MILAN	MAGNOLIA	02/14/2012	11/07/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-626 POINT REPAIR 32' - 47' FROM SMH 107-008
201200357901	NAPOLEON AV	LOYOLA AV	02/14/2012	12/30/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-624 POINT REPAIR 124' - 136 FROM SMH 106-045
201200357701	LOYOLA AV	NAPOLEON AV	02/14/2012	01/27/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-623 REPLACE PIPE FOR LINE SEGMENT 105-043 TO 105-042
201200356801	MARENGO	LOYOLA AV	02/14/2012	01/24/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-620 POINT REPAIR 314' TO 326' FROM SMH 105-012
201200356701	MARENGO	LOYOLA AV	02/14/2012	01/23/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-620 POINT REPAIR 0' TO 12' FROM SMH 105-012
						ESSA 2 - BASIN 4 - UPTOWN - STATION 4

201200241001	S GALVEZ	DELACHAISE	01/26/2012	04/09/2014	SMAIN	MWH-ID. 7463-585 POINT REPAIR 167' - 179' FROM SMH 132-040
201200240901	S GALVEZ	DELACHAISE	01/26/2012	04/08/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-585 POINT REPAIR 0' - 12' FROM SMH 132-040
201200239801	MAGNOLIA	GEN PERSHING	01/26/2012	11/15/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-584 POINT REPAIR 148' - 166' FROM SMH 107-033
201200239701	MAGNOLIA	GEN PERSHING	01/26/2012	11/13/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-584 POINT REPAIR 0' - 12' FROM SMH 107-033
201200239001	PITT	MARENGO	01/26/2012	02/06/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-581 POINT REPAIR 228' - 279' FROM SMH 104-046
201200238401	MARENGO	CARONDELET	01/26/2012	02/11/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-580 POINT REPAIR 107' - 119' FROM SMH 104-032
201200237801	AUSTERLITZ	PERRIER	01/26/2012	03/21/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-579 POINT REPAIR 169' - 184' FROM SMH 103-036
201200237701	AUSTERLITZ	PERRIER	01/26/2012	03/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-579 POINT REPAIR 111' - 123' FROM SMH 103-036
201200237601	AUSTERLITZ	PERRIER	01/26/2012	03/20/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-579 POINT REPAIR REPLACE 149' FROM SMH 103-036
201200237401	CAMP	JENA	01/26/2012	02/03/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-578 POINT REPAIR REPLACE 200' FROM SMH 093-017
201200237201	VALMONT	FRERET	01/26/2012	09/04/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-577 REPLACE PIPE FROM SMH 090-053 TO 090-051
201200237001	ROBERT	MAGNOLIA	01/26/2012	12/12/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-575 REPLACE PIPE FROM SMH 090-032 TO 090-031
201200221301	LASALLE	DELACHAISE	01/25/2012	01/27/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-539 POINT REPAIR 193' - 201' FROM SMH 116-020
201200221201	DRYADES	AMELIA	01/25/2012	07/11/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-538 REPLACE PIPE FROM SMH 115-050 TO 115-049
201200221101	S LIBERTY	NAPOLEON AV	01/25/2012	02/22/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-537 POINT REPAIR 0' - 12' FROM SMH 106-042
201200221001	NAPOLEON AV	MAGNOLIA	01/25/2012	08/24/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-536 POINT REPAIR 219' - 229' FROM SMH 106-030
201200220501	NAPOLEON AV	BARONNE	01/25/2012	09/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 "MWH-ID. 7463-535 REPLACE PIPE FROM SMH 104-066 TO 105-039
201200220401	UPPERLINE	CUCULLU	01/25/2012	06/17/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14" MWH-ID. 7463-534 REPLACE PIPE FROM SMH 097-045 TO 097-044
201200219701	S ROBERTSON	JEFFERSON AV	01/25/2012	10/25/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-531 POINT REPAIR 161' - 172' FROM SMH 090-054
201200219501	S ROBERTSON	JEFFERSON AV	01/25/2012	10/31/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-531 POINT REPAIR 0' - 12' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201200214501	HENRY CLAY AV	GARFIELD	01/25/2012	07/17/2014	SMAIN	MWH-ID. 7463-515 REPLACE PIPE FROM SMH 069-037 TO 069-036
201200203601	S LIBERTY	AMELIA	01/25/2012	03/19/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-484 POINT REPAIR 187' - 206' FROM SMH 116-077
201200203101	AMELIA	S ROBERTSON	01/25/2012	07/31/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-482 REPLACE PIPE FROM SMH 116-012 TO 116-011
201200200401	DANNEEL	PENISTON	01/25/2012	01/15/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-474 POINT REPAIR 75' - 90' FROM SMH 115-041
201200200301	DANNEEL	PENISTON	01/25/2012	01/14/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-474 POINT REPAIR 0' - 12' FROM SMH 115-041
201200199901	S SARATOGA	PENISTON	01/25/2012	01/21/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-473 POINT REPAIR 212' - 224' FROM SMH 115-036
201200199801	S SARATOGA	PENISTON	01/25/2012	01/17/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-473 POINT REPAIR 21' - 33' FROM SMH 115-036
201200199201	LOYOLA AV	AMELIA	01/25/2012	02/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-471 REPLACE 152 FEET OF PIPE FROM SMH 115-031
201200199101	LASALLE	GEN TAYLOR	01/25/2012	02/04/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-470 POINT REPAIR 0' - 12' FROM SMH 106-016
201200198801	GEN PERSHING	LOYOLA AV	01/25/2012	02/25/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-469 POINT REPAIR 326' - 340' FROM SMH 105-042
201200198701	GEN PERSHING	LOYOLA AV	01/25/2012	02/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-469 POINT REPAIR 212' - 224' FROM SMH 105-042
201200189001	UPPERLINE	S LIBERTY	01/24/2012	03/31/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-445 POINT REPAIR 211' - 233' FROM SMH 096-026
201200188901	UPPERLINE	S LIBERTY	01/24/2012	03/27/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-445 POINT REPAIR 149' - 170' FROM SMH 096-026
201200188801	UPPERLINE	S LIBERTY	01/24/2012	03/26/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-445 POINT REPAIR 63' - 97' FROM SMH 096-026
201200188701	DRYADES	NAPOLEON AV	01/24/2012	10/09/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-444 REPLACE PIPE FOR LINE SEGMENT 105-039 TO 105-038
201200188101	CAMP	CONSTANTINOPLE	01/24/2012	01/14/2015	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-414 REPLACE PIPE SEGMENT FROM SMH 103-028 TO 103-027
201200183501	S DERBIGNY	ROBERT	01/24/2012	05/07/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-398 REPLACE PIPE FOR LINE SEGMENT 098-025 TO 098-024
201200172701	HOLIDAY AL	BENJAMIN	01/23/2012	05/06/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14" MWH-ID. 7463-383 POINT REPAIR 52' - 64' FROM SMH 069-011
201200169601	S CLAIBORNE AV	UPPERLINE	01/23/2012	09/05/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-439 REPLACE PIPE SEGMENT 098-019 TO 098-018
201200168501	LASALLE	NAPOLEON AV	01/23/2012	06/06/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-434 POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038
						ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201200168201	S LIBERTY	NAPOLEON AV	01/23/2012	06/09/2014	SMAIN	MWH-ID. 7463-433 POINT REPAIR 300' - 312' FROM SMH 096-022
201200167801	S LIBERTY	JENA	01/23/2012	11/07/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-432 POINT REPAIR 87' - 99' FROM SMH 096-021
201200167201	VALENCE	LOYOLA AV	01/23/2012	07/18/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-429 REPLACE PIPE SEGMENT 095-034 TO 096-018
201200166601	LOYOLA AV	NAPOLEON AV	01/23/2012	01/21/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-426 REPLACE PIPE SEGMENT 095-015 TO 095-014
201200166201	JENA	LOYOLA AV	01/23/2012	10/15/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-425 POINT REPAIR 198' - 210' FROM SMH 095-014
201200166101	JENA	LOYOLA AV	01/23/2012	11/15/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-425 POINT REPAIR 115' - 132' FROM SMH 095-014
201200166001	JENA	LOYOLA AV	01/23/2012	11/04/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-425 POINT REPAIR 49' - 61' FROM SMH 095-014
201102222501	ST CHARLES AV	MILAN	12/20/2011	07/15/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-306 POINT REPAIR 0' TO 24' FROM SMH 104-040
201102222401	ST CHARLES AV	MILAN	12/20/2011	07/14/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-306 POINT REPAIR 143' TO 155' FROM SMH 104-040
201102219901	LASALLE	ROBERT	12/20/2011	11/21/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-300 POINT REPAIR 264' TO 276' FROM SMH 090-037
201102219801	LASALLE	ROBERT	12/20/2011	11/19/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-300 POINT REPAIR 83' TO 95' FROM SMH 090-037
201102219701	CUCULLU	UPPERLINE	12/20/2011	10/29/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-299 REPLACE PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019
201102218101	UPPERLINE	TCHOUPITOULAS	12/20/2011	06/13/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-295 POINT REPAIR 230' TO 242' FROM SMH 085A-001
201102205701	CADIZ	S DERBIGNY	12/19/2011	02/17/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-334 POINT REPAIR 50' FROM SMH ENDING 62' FROM SMH 098-012
201102007701	JENA	S GALVEZ	11/15/2011	03/07/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-167 REPLACE PIPE FOR LINE SEGMENT 099-041 TO 099-042
201200023901	JENA	S CLAIBORNE AV	01/05/2012	05/23/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-361 REPLACE PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010
201102242301	CADIZ	S DERBIGNY	12/21/2011	02/14/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-334 POINT REPAIR 136' TO 148' FROM SMH 098-012
201102242101	CADIZ	S DERBIGNY	12/21/2011	02/24/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-334 POINT REPAIR 230' TO 242' FROM SMH 098-012
201102223701	GEN PERSHING	S CLAIBORNE AV	12/20/2011	10/23/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-309 POINT REPAIR 263' TO 273' FROM SMH 108-010
201102223201	S DERBIGNY	NAPOLEON AV	12/20/2011	10/24/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-308 POINT REPAIR 290' TO 297' FROM SMH 108-008
						ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201102223001	FRERET	MILAN	12/20/2011	08/04/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR REPLACE SERIVCE 156' TO 168' FROM SMH 106-010
201102222901	FRERET	MILAN	12/20/2011	07/30/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-307 POINT REPAIR 127' TO 142' FROM SMH 106-010
201102222801	FRERET	MILAN	12/20/2011	07/31/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-307 POINT REPAIR 70' TO 89' FROM SMH 106-010
201102007501	ROBERT	S JOHNSON	11/15/2011	10/07/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-166 REPLACE PIPE FOR LINE SEGMENT 099-018 TO 099-017
201102007401	ROBERT	S PRIEUR	11/15/2011	01/31/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-165 REPLACE PIPE FOR LINE SEGMENT 099-014 TO 099-012
201102006901	UPPERLINE	S DERBIGNY	11/15/2011	05/30/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-163 REPLACE PIPE FOR LINE SEGMENT 098-027 TO 098-020
201102006801	ROBERT	S DERBIGNY	11/15/2011	02/21/2014	SMAIN	ESSA 4 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-162 REPLACE PIPE FOR LINE SEGMENT 098-022 TO 098-021
201102006701	S PRIEUR	ROBERT	11/15/2011	08/28/2014	SMAIN	ESSA 4 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-161 REPLACE PIPE FOR LINE SEGMENT 098-021 TO 098-020
201101950501	CADIZ	S TONTI	11/11/2011	11/14/2013	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-132 REPLACE PIPE FOR LINE SEGMENT 099-035 TO 099-034
201101950401	S MIRO	CADIZ	11/11/2011	05/02/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-131 POINT REPAIR 0' TO 12' FROM SMH 099-034
201101950201	JENA	S GALVEZ	11/11/2011	03/19/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-130 REPLACE PIPE FOR LINE SEGMENT 099-026 TO 099-041
201101943101	S CLAIBORNE AV	NAPOLEON AV	11/10/2011	03/13/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-122 POINT REPAIR 0' TO 24' FROM SMH 098-016
201101942701	S ROCHEBLAVE	ROBERT	11/10/2011	04/11/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-119 POINT REPAIR 0' TO 12' FROM SMH 100-042
201101942801	S CLAIBORNE AV	CADIZ	11/10/2011	08/29/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-120 REPLACE PIPE FOR LINE SEGMENT 098-017 TO 098-015
201101939001	CADIZ	S ROCHEBLAVE	11/09/2011	03/25/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-118 REPLACE PIPE FOR LINE SEGMENT 099-039 TO 099-038
201101938901	S JOHNSON	ROBERT	11/09/2011	04/22/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-117 REPLACE PIPE FOR LINE SEGMENT 099-012 TO 099-011
201101938801	CADIZ	S CLAIBORNE AV	11/09/2011	06/28/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-116 REPLACE PIPE FOR LINE SEGMENT 098-018 TO 098-013
201101938701	S DERBIGNY	NAPOLEON AV	11/09/2011	05/13/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-115 REPLACE PIPE FOR LINE SEGMENT 098-011 TO 098-010
201101938601	CADIZ	S ROCHEBLAVE	11/09/2011	06/12/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-114 REPLACE PIPE FOR LINE SEGMENT 098-010 TO 098-006
201101938301	S ROCHEBLAVE	JENA	11/09/2011	04/25/2014	SMAIN	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-112 POINT REPAIR 148' TO 170' FROM SMH 110-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201101936201	JENA	S ROCHEBLAVE	11/09/2011	04/14/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 0' TO 17' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101936401	JENA	S ROCHEBLAVE	11/09/2011	04/16/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 305' TO 326' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101938001	JENA	S ROCHEBLAVE	11/09/2011	04/29/2014	SMAIN	MWH-ID. 7463-111 POINT REPAIR 48' TO 66' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101938101	JENA	S ROCHEBLAVE	11/09/2011	04/18/2014	SMAIN	MWH-ID. 7463-111 POINT REPAIR 317' TO 329' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101936301	JENA	S ROCHEBLAVE	11/09/2011	04/14/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 96' TO 122' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201101935801	S TONTI	NAPOLEON AV	11/09/2011	03/07/2014	SMAIN	MWH-ID. 7463-108 REPLACE PIPE FOR LINE SEGMENT 099-037 TO 099-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200358601	NAPOLEON AV	LOYOLA AV	02/14/2012	08/08/2014	SLINE	MWH-ID. 7463-624 FULL LINING OF SMH 106-045 TO 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200358901	S LIBERTY	NAPOLEON AV	02/14/2012	06/17/2014	SLINE	MWH-ID. 7463-625 FULL LINING OF SMH 106-024 TO 106-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200359601	MILAN	MAGNOLIA	02/14/2012	06/18/2014	SLINE	MWH-ID. 7463-626 FULL LINING OF SMH 107-008 TO 107-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200361801	GEN PERSHING	CLARA	02/14/2012	03/25/2014	SLINE	MWH-ID. 7463-630 FULL LINING OF SMH 107-044 TO 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200361201	GEN PERSHING	S CLAIBORNE AV	02/14/2012	11/04/2013	SLINE	MWH-ID. 7463-629 FULL LINING OF SMH 107-042 TO 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201102217201	NASHVILLE AV	PRYTANIA	12/20/2011	01/14/2015	SLEAD	MWH-ID. 7463-293 POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102206801	CADIZ	S DERBIGNY	12/19/2011	02/20/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 206' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201102206101	CADIZ	S DERBIGNY	12/19/2011	02/08/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 115' FROM SMH 098-012 ESSA 2 - BASIN 4 - SPS 14
201401415001	S LIBERTY	NAPOLEON AV	06/06/2014	06/17/2014	SLINE	MWH-ID. 7463-537 FULL LINING OF SMH 106-042 TO 106-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414601	PITT	MARENGO	06/06/2014	12/22/2014	SLINE	MWH-ID. 7463-581 FULL LINING OF SMH 104-046 TO 104-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414001	WILLOW	GEN PERSHING	06/06/2014	08/28/2014	SLINE	MWH-ID. 7463-644 FULL LIINING OF SMH 107-041 TO 107-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201400421801	CAMP	STATE	02/24/2014	06/30/2014	SLINE	MWH-ID. 7463-712 FULL LINING OF SMH 068-022 - 068-055 ESSA 2 - BASIN 4 - UPTOWN
201304319401	PERRIER	OCTAVIA	09/16/2013	01/09/2015	SLINE	MWH-ID. 7463-749 FULL LINING OF SEGEMENT 080-043 TO 080-040 ESSA 2 - BASIN 4-UPTOWN - SPS 14
201304032301	CHESTNUT	BORDEAUX	07/25/2013	10/09/2014	SLINE	MWH-ID. 7463-730 FULL LINING OF SEGEMENT 093-027 TO 093-026 ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201200357301	S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4

201200357201	MARENGO	S SARATOGA	02/14/2012	02/27/2014	SLEAD	MWH-ID. 7463-621 SERVICE POINT REPAIR 278' FROM SMH 105-013
201200357001	MARENGO	S SARATOGA	02/14/2012	03/10/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-621 SERVICE POINT REPAIR 59' FROM SMH 105-013
201200240801	S GALVEZ	DELACHAISE	01/26/2012	04/10/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-585 POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040
201200239601	MAGNOLIA	MARENGO	01/26/2012	11/14/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-583 POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003
201200238701	MARENGO	CARONDELET	01/26/2012	02/07/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032
201200238601	MARENGO	CARONDELET	01/26/2012	02/10/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032
201200238501	MARENGO	CARONDELET	01/26/2012	02/12/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032
201200220301	WILLOW	UPPERLINE	01/25/2012	02/13/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044
201200220201	WILLOW	UPPERLINE	01/25/2012	02/13/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044
201200219801	S ROBERTSON	JEFFERSON AV	01/25/2012	10/30/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-531 POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054
201200203501	S LIBERTY	AMELIA	01/25/2012	02/03/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-484 POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077
201200203401	LASALLE	AMELIA	01/25/2012	01/30/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019
201200203301	LASALLE	AMELIA	01/25/2012	01/30/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019
201200202901	PENISTON	LASALLE	01/25/2012	03/17/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-480 POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008
201200202501	PENISTON	MAGNOLIA	01/25/2012	12/03/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006
201200202401	PENISTON	MAGNOLIA	01/25/2012	12/03/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006
201200202301	PENISTON	MAGNOLIA	01/25/2012	12/02/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006
201200202101	PENISTON	FRERET	01/25/2012	12/04/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-478 POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005
201200202001	PENISTON	FRERET	01/25/2012	12/31/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-478 POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005
201200201101	PENISTON	FRERET	01/25/2012	11/20/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-477 POINT REPAIR REPLACE SERVICE 73' FROM SMH 116-003

201200201001	PENISTON	FRERET	01/25/2012	11/18/2013	SLEAD	MWH-ID. 7463-477 POINT REPAIR REPLACE SERVICE 43' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200200501	DANNEEL	PENISTON	01/25/2012	01/16/2014	SLEAD	MWH-ID. 7463-474 POINT REPAIR REPLACE SERVICE 150' FROM SMH 115-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200199701	S SARATOGA	PENISTON	01/25/2012	01/20/2014	SLEAD	MWH-ID. 7463-473 POINT REPAIR REPLACE SERVICE 71' FROM SMH 115-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200199401	LOYOLA AV	FOUCHER	01/25/2012	01/22/2014	SLEAD	MWH-ID. 7463-472 POINT REPAIR REPLACE SERVICE 23' FROM SMH 115-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200198601	GEN PERSHING	LOYOLA AV	01/25/2012	02/20/2014	SLEAD	MWH-ID. 7463-469 POINT REPAIR REPLACE SERVICE 274' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200198501	GEN PERSHING	LOYOLA AV	01/25/2012	02/19/2014	SLEAD	MWH-ID. 7463-469 POINT REPAIR REPLACE SERVICE 245' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200198401	GEN PERSHING	LOYOLA AV	01/25/2012	02/18/2014	SLEAD	MWH-ID. 7463-469 POINT REPAIR REPLACE SERVICE 177' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200198001	GEN PERSHING	LOYOLA AV	01/25/2012	02/17/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 271' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200197901	GEN PERSHING	LOYOLA AV	01/25/2012	02/17/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 291' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200197801	GEN PERSHING	LOYOLA AV	01/25/2012	02/14/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 180' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200197701	GEN PERSHING	LOYOLA AV	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200194101	DANNEEL	NAPOLEON AV	01/24/2012	03/28/2014	SLEAD	MWH-ID. 7463-462 POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190601	GEN TAYLOR	FRERET	01/24/2012	03/14/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190501	GEN TAYLOR	FRERET	01/24/2012	03/13/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190401	GEN TAYLOR	FRERET	01/24/2012	03/12/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200190301	GEN TAYLOR	FRERET	01/24/2012	03/11/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200189901	WILLOW	CADIZ	01/24/2012	02/10/2014	SLEAD	MWH-ID. 7463-449 POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200189801	WILLOW	CADIZ	01/24/2012	02/07/2014	SLEAD	MWH-ID. 7463-449 POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200189101	UPPERLINE	S LIBERTY	01/24/2012	03/24/2014	SLEAD	MWH-ID. 7463-445 POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200172601	HOLIDAY AL	BENJAMIN	01/23/2012	05/13/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201200172501	HOLIDAY AL	BENJAMIN	01/23/2012	05/12/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200172401	HOLIDAY AL	BENJAMIN	01/23/2012	05/08/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200172301	HOLIDAY AL	BENJAMIN	01/23/2012	05/07/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200168401	LASALLE	NAPOLEON AV	01/23/2012	06/04/2014	SLEAD	MWH-ID. 7463-434 POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200168101	S LIBERTY	NAPOLEON AV	01/23/2012	01/07/2015	SLEAD	MWH-ID. 7463-433 POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200168001	S LIBERTY	NAPOLEON AV	01/23/2012	01/07/2015	SLEAD	MWH-ID. 7463-433 POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200167701	S LIBERTY	UPPERLINE	01/23/2012	03/21/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200167601	S LIBERTY	UPPERLINE	01/23/2012	03/20/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200167501	S LIBERTY	UPPERLINE	01/23/2012	03/19/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200167301	NAPOLEON AV	LOYOLA AV	01/23/2012	01/27/2015	SLEAD	MWH-ID. 7463-430 POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200167001	NAPOLEON AV	S SARATOGA	01/23/2012	08/12/2014	SLEAD	MWH-ID. 7463-428 POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200166801	S SARATOGA	NAPOLEON AV	01/23/2012	11/14/2013	SLEAD	MWH-ID. 7463-427 POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200166701	S SARATOGA	NAPOLEON AV	01/23/2012	11/13/2013	SLEAD	MWH-ID. 7463-427 POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200166301	JENA	LOYOLA AV	01/23/2012	11/06/2013	SLEAD	MWH-ID. 7463-425 POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200165401	ST CHARLES AV	NAPOLEON AV	01/23/2012	07/10/2014	SLEAD	MWH-ID. 7463-423 POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200164201	S ROBERTSON	SONIAT	01/23/2012	10/29/2013	SLEAD	MWH-ID. 7463-419 POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200163601	S LIBERTY	UPPERLINE	01/23/2012	12/12/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200163501	S LIBERTY	UPPERLINE	01/23/2012	12/11/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200163401	S LIBERTY	UPPERLINE	01/23/2012	12/10/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200163001	ROBERT	S LIBERTY	01/23/2012	12/06/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201200162901	ROBERT	S LIBERTY	01/23/2012	12/05/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200162801	ROBERT	S LIBERTY	01/23/2012	12/04/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200162701	ROBERT	S LIBERTY	01/23/2012	12/03/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200162601	ROBERT	S LIBERTY	01/23/2012	12/02/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200162301	S ROBERTSON	SONIAT	01/23/2012	10/23/2013	SLEAD	MWH-ID. 7463-416 POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200162201	S ROBERTSON	SONIAT	01/23/2012	10/21/2013	SLEAD	MWH-ID. 7463-416 POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200161301	VALMONT	CAMP	01/23/2012	01/16/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200161201	VALMONT	CAMP	01/23/2012	01/15/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 145' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200161101	VALMONT	CAMP	01/23/2012	01/14/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200161001	VALMONT	CAMP	01/23/2012	12/31/2013	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201200024001	S PRIEUR	JEFFERSON AV	01/05/2012	03/10/2014	SLEAD	MWH-ID. 7463-362 POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201102221101	LASALLE	CALHOUN	12/20/2011	05/14/2014	SLEAD	MWH-ID. 7463-302 POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401415201	MARENGO	S SARATOGA	06/06/2014	06/17/2014	SLEAD	MWH-ID. 7463-621 POINT REPAIR 294' TO 306' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414801	LASALLE	GEN TAYLOR	06/06/2014	06/03/2014	SLEAD	MWH-ID. 7463-470 POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414701	LASALLE	GEN TAYLOR	06/06/2014	05/30/2014	SLEAD	MWH-ID. 7463-470 POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401414301	PITT	MARENGO	06/06/2014	10/14/2014	SLEAD	MWH-ID. 7463-581 POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401413701	NASHVILLE AV	CHESTNUT	06/06/2014	07/22/2014	SLEAD	MWH-ID. 7463-722 POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401413501	NAPOLEON AV	S ROMAN	06/06/2014	03/11/2014	SLEAD	MWH-ID. 7463-126 POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401413401	NAPOLEON AV	S ROMAN	06/06/2014	06/25/2014	SLEAD	MWH-ID. 7463-126 POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401413301	JENA	S CLAIBORNE AV	06/06/2014	06/02/2014	SLEAD	MWH-ID. 7463-646 POINT REPAIR 264' TO 276' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201401413001	WILLOW	UPPERLINE	06/06/2014	05/28/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044
201401412801	WILLOW	UPPERLINE	06/06/2014	05/30/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-647 POINT REPAIR 328' TO 340' FROM 097-018
201401412601	WILLOW	UPPERLINE	06/06/2014	05/29/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-647 SERVICE POINT REPAIR 124' FROM 097-018
201400635101	LASALLE	AMELIA	03/26/2014	02/01/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 57' FROM SMH 116-019
201400098001	CONSTANCE	STATE	01/14/2014	07/17/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-825 SERVICE POINT REPAIR 26' FROM SMH 079-041 -
201304163901	ROBERT	CLARA	08/19/2013	01/22/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-384 POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003
201304163801	ROBERT	CLARA	08/19/2013	01/17/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-384 POINT REPAIR SERVICE 20' FROM SMH 090-003
201304163701	ROBERT	CLARA	08/19/2013	01/21/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-384 POINT REPAIR SERVICE 171' FROM SMH 090-003
201304035101	JOSEPH	S GALVEZ	07/25/2013	01/26/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-720 SERVICE REPAIR VIA LINING 29' FROM SMH 075-013
201304034701	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/14/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 54' FROM SMH
201304034601	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/15/2014	SLEAD	074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 168' FROM SMH
201304033601	ELEONORE	COLISEUM	07/25/2013	03/31/2014	SLEAD	074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 203' FROM SMH
201304033101	JOSEPH	CHESTNUT	07/25/2013	08/19/2014	SLEAD	080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-723 POINT REPAIR REPLACE SERVICE 56' FROM SMH
201304032501	CHESTNUT	BORDEAUX	07/25/2013	09/26/2014	SLEAD	080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-
201304032401	CHESTNUT	BORDEAUX	07/25/2013	09/25/2014	SLEAD	027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 72' FROM SMH
201304032101	PERRIER	SONIAT	07/25/2013	03/02/2015	SLEAD	093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-729 SERVICE REPAIR VIA LINING SERVICE 125' FROM SMH 087-058
201304031801	PRYTANIA	NASHVILLE AV	07/25/2013	03/26/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 200' FROM SMH
201304031601	PRYTANIA	NASHVILLE AV	07/25/2013	03/25/2014	SLEAD	081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 106' FROM SMH
201304030401	S ROBERTSON	CADIZ	07/25/2013	09/17/2014	SLEAD	081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-731 POINT REPAIR REPLACE SERVICE 167' FROM SMH
201304029001	PERRIER	NASHVILLE AV	07/25/2013	04/03/2014	SLEAD	096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-721 POINT REPAIR REPLACE SERVICE 185' FROM SMH
201304028901	JEFFERSON AV	S MIRO	07/25/2013	01/16/2015	SLEAD	080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-719 SERVICE REPAIR VIA LINING 95' FROM SMH 075-002
201304028701	ELEONORE	COLISEUM	07/25/2013	03/28/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 176' FROM SMH
201202339501	CAMP	STATE	10/25/2012	04/08/2014	SLEAD	080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE
201202339401	CAMP	STATE	10/25/2012	04/04/2014	SLEAD	CONNECTION @137 FT MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE
201202339301	CAMP	STATE	10/25/2012	04/07/2014	SLEAD	CONNECTION @209 FT MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE
201202339201	STATE	ANNUNCIATION	10/25/2012	04/16/2014	SLEAD	CONNECTION @239 FT MWH-ID. 7463-711 PERFORM SERVICE REPAIR @35 FT
201202339101	STATE	ANNUNCIATION	10/25/2012	04/24/2014	SLEAD	MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT

201202339001	HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT
201202338901	HENRY CLAY AV	MAGAZINE	10/25/2012	04/14/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT
201202338001	STATE	ANNUNCIATION	10/25/2012	04/17/2014	SLEAD	MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT
201202337901	HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT
201202337701	CHESTNUT	STATE	10/25/2012	09/22/2014	SLEAD	MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT
201202337601	CHESTNUT	STATE	10/25/2012	09/15/2014	SLEAD	MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT
201202337201	STATE	CAMP	10/25/2012	01/13/2015	SLEAD	MWH-ID. 7463-713 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @150 FT
201202087801	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/16/2014	SLEAD	MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 206'
201202087701	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/17/2014	SLEAD	MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 155'
201202087601	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/21/2014	SLEAD	MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 56'
201200367001	WILLOW	UPPERLINE	02/14/2012	02/10/2014	SLEAD	MWH-ID. 7463-647 SERVICE POINT REPAIR 250' FROM 097-018
201200366901	WILLOW	UPPERLINE	02/14/2012	02/12/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-647 SERVICE POINT REPAIR 219' FROM 097-018
201200366801	WILLOW	UPPERLINE	02/14/2012	02/11/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-647 SERVICE POINT REPAIR 156' FROM 097-018
201200366601	JENA	S CLAIBORNE AV	02/14/2012	02/06/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-646 SERVICE POINT REPAIR 154' FROM 097-012
201200366501	JENA	S CLAIBORNE AV	02/14/2012	02/05/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-646 SERVICE POINT REPAIR 123' FROM 097-012
201200366401	JENA	S CLAIBORNE AV	02/14/2012	02/04/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-646 SERVICE POINT REPAIR 95' FROM 097-012
201200366201	S LIBERTY	CADIZ	02/14/2012	11/08/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-645 SERVICE POINT REPAIR 113' FROM 096-042
201200366101	S LIBERTY	CADIZ	02/14/2012	11/11/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-645 SERVICE POINT REPAIR 90' FROM 096-042
201200366001	S LIBERTY	CADIZ	02/14/2012	11/12/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-645 SERVICE POINT REPAIR 55' FROM 096-042
201200365901	WILLOW	GEN PERSHING	02/14/2012	10/31/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-644 SERVICE POINT REPAIR 148' FROM 107-041
201200361701	GEN PERSHING	CLARA	02/14/2012	11/05/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-630 SERVICE POINT REPAIR 157' FROM SMH 107-044
201200361101	GEN PERSHING	S CLAIBORNE AV	02/14/2012	11/04/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-629 SERVICE POINT REPAIR 168' FROM SMH 107-042
201200360801	GEN PERSHING	S CLAIBORNE AV	02/14/2012	10/31/2013	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-629 SERVICE POINT REPAIR 79' FROM SMH 107-042

201200360501	WILLOW	GEN PERSHING	02/14/2012	10/30/2013	SLEAD	MWH-ID. 7463-628 SERVICE POINT REPAIR 152' FROM SMH 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200360401	WILLOW	GEN PERSHING	02/14/2012	10/30/2013	SLEAD	MWH-ID. 7463-628 SERVICE POINT REPAIR 51' FROM SMH 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200360301	MAGNOLIA	NAPOLEON AV	02/14/2012	03/27/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 241' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200360201	MAGNOLIA	NAPOLEON AV	02/14/2012	03/25/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 146' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200360001	MAGNOLIA	NAPOLEON AV	02/14/2012	01/12/2015	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 113' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200359901	MAGNOLIA	NAPOLEON AV	02/14/2012	01/12/2015	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 111' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200359801	MAGNOLIA	NAPOLEON AV	02/14/2012	03/26/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 57' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200359701	MAGNOLIA	NAPOLEON AV	02/14/2012	03/24/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 26' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200359201	MILAN	MAGNOLIA	02/14/2012	11/12/2013	SLEAD	MWH-ID. 7463-626 SERVICE POINT REPAIR 68' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200359101	MILAN	MAGNOLIA	02/14/2012	11/06/2013	SLEAD	MWH-ID. 7463-626 SERVICE POINT REPAIR 9' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200358801	S LIBERTY	NAPOLEON AV	02/14/2012	02/21/2014	SLEAD	MWH-ID. 7463-625 SERVICE POINT REPAIR 163' FROM SMH 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200358701	S LIBERTY	NAPOLEON AV	02/14/2012	02/21/2014	SLEAD	MWH-ID. 7463-625 SERVICE POINT REPAIR 54' FROM SMH 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200358501	NAPOLEON AV	LOYOLA AV	02/14/2012	12/29/2014	SLEAD	MWH-ID. 7463-624 SEVICE REPAIR VIA LINING 70' FROM SMH 106-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200357501	S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 236' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201200357401	S SARATOGA	NAPOLEON AV	02/14/2012	10/15/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 104' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4
201402408601	LASALLE	S PRIEUR	11/17/2014	09/29/2014	SLEAD	MWH-ID. 7463-304 POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6 FT FROM LASALLE ****/
201402408401	LASALLE	S PRIEUR	11/17/2014	09/30/2014	SLEAD	MWH-ID. 7463-304 POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14" /** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6 FT FROM LASALLE ****/
201401868801	VALMONT	LASALLE	08/22/2014	07/03/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 241' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201401868701	VALMONT	LASALLE	08/22/2014	06/28/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 177' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401868501	VALMONT	LASALLE	08/22/2014	06/30/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 72' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401868401	VALMONT	LASALLE	08/22/2014	06/27/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 42' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401415601	PENISTON	DRYADES	06/06/2014	01/08/2015	SLEAD	MWH-ID. 7463-475 SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201401415401	JENA	S ROCHEBLAVE	06/06/2014	05/04/2014	SLEAD	/** NO WATER MFTFR/TAP INFO FOUND IN AUTO LOOKUP. ****/ MWH-ID. 7463-111 POINT REPAIR 76' TO 88' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102221001	LASALLE	CALHOUN	12/20/2011	05/15/2014	SLEAD	/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ MWH-ID. 7463-302 POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102220501	LASALLE	ROBERT	12/20/2011	11/22/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102220401	LASALLE	ROBERT	12/20/2011	11/21/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102220301	LASALLE	ROBERT	12/20/2011	11/20/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102220201	LASALLE	ROBERT	12/20/2011	11/19/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102219501	LOYOLA AV	LOYOLA AV	12/20/2011	11/15/2013	SLEAD	MWH-ID. 7463-298 POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102219401	LOYOLA AV	JEFFERSON AV	12/20/2011	06/11/2014	SLEAD	MWH-ID. 7463-297 POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102219301	LOYOLA AV	JEFFERSON AV	12/20/2011	06/10/2014	SLEAD	MWH-ID. 7463-297 POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102241601	CADIZ	S DERBIGNY	12/21/2011	02/19/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 173' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201102223501	S DERBIGNY	NAPOLEON AV	12/20/2011	10/25/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102223401	S DERBIGNY	NAPOLEON AV	12/20/2011	10/25/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102223301	S DERBIGNY	NAPOLEON AV	12/20/2011	10/28/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102221301	LASALLE	UPPERLINE	12/20/2011	11/01/2013	SLEAD	MWH-ID. 7463-303 POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002 ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201102219001	COLISEUM	SONIAT	12/20/2011	02/01/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024
201102218901	COLISEUM	SONIAT	12/20/2011	01/30/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024
201102218801	COLISEUM	SONIAT	12/20/2011	01/27/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024
201102218201	UPPERLINE	TCHOUPITOULAS	12/20/2011	06/12/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-295 POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001
201102217601	RICHMOND PL	LOYOLA AV	12/20/2011	05/05/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041
201102217501	RICHMOND PL	LOYOLA AV	12/20/2011	05/02/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041
201102217401	RICHMOND PL	LOYOLA AV	12/20/2011	05/01/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041
201102217301	NASHVILLE AV	PRYTANIA	12/20/2011	01/14/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-293 POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065
201304032201	PERRIER	SONIAT	07/25/2013	03/25/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-729 FULL LINING OF SEGEMENT 087-058 TO 087-056
201304031701	PRYTANIA	NASHVILLE AV	07/25/2013	01/09/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-727 FULL LINING OF SEGEMENT 081-068 TO 081-067
201304028501	JOSEPH	CHESTNUT	07/25/2013	09/04/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-723 FULL LINING OF SEGEMENT 080-013 TO 080-012
201304028401	S ROBERTSON	CADIZ	07/25/2013	09/30/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-731 FULL LINING OF SEGEMENT 096-003 TO 096-001
201202338501	HENRY CLAY AV	MAGAZINE	10/25/2012	02/24/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-710 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT
201202338201	STATE	CAMP	10/25/2012	02/23/2015	SLINE	MWH-ID. 7463-713 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT
201202337301	CHESTNUT	STATE	10/25/2012	09/22/2014	SLINE	MWH-ID. 7463-714 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @135 FT
201202087901	GEN TAYLOR	ST CHARLES AV	09/24/2012	05/14/2015	SLINE	MWH-ID. 7463-694 FULL LINING OF SEGMENT 104-010 TO 104-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14
201102010701	JENA	S MIRO	11/15/2011	05/05/2014	SLEAD	MWH-ID. 7463-179 POINT REPAIR REPLACE SERVICE 228' FROM SMH 374-025
201501320401	NAPOLEON AV	MAGNOLIA	07/21/2015	07/21/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - 14 MWH-ID. 7463-536 FULL LINING OF SMH 106-030 TO 106-029
201500451101	S CLAIBORNE AV	UPPERLINE	02/25/2015	07/20/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14" MWH-ID. 7463-1013 FULL LINING OF PIPE FROM SMH 090-023 TO 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201500405901	GEN PERSHING	S CLAIBORNE AV	02/19/2015	01/28/2015	SLINE	MWH-ID. 7463-631 FULL LIINING FROM SMH 107-050 TO 107-049
201500142501	STORY	CALHOUN	01/26/2015	02/10/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 4 MWH-ID. 7463-975 FULL LINING FROM SMH 073-044 TO SMH 073-043
201500142301	COLISEUM	STATE	01/26/2015	02/12/2015	SLINE	ESSA 2-BASIN 4-UPTOWN-SPS-14 MWH-ID. 7463-803 FULL LINING OF PIPE FROM SMH 068-054 TO 068-015
201402416301	ROSA PARK	ST CHARLES AV	11/18/2014	12/15/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-889 FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032
						ESSA 2 - BASIN 4 - UPTOWN - SPS 14

201402407701	VALMONT	FRERET	11/17/2014	09/11/2014	SLINE	MWH-ID. 7463-576 FULL LINING OF SMH 090-052 TO 090-051
201402317501	CALHOUN	LASALLE PL	11/03/2014	08/06/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-804 FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024
201402234401	WEBSTER	MAGAZINE	10/21/2014	02/20/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-998 FULL LINING OF PIPE FROM SMH 067-001 TO 068-021 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201401947401	S GALVEZ	JEFFERSON AV	09/05/2014	02/10/2015	SLINE	MWH-ID. 7463-976 FULL LINING OF PIPE FROM SMH 075-003 TO 075-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201401860401	AUDUBON PARK	EAST DR	08/21/2014	05/22/2015	SLINE	MWH-ID. 7463-880 FULL LINING OF SMH 061-003 TO 067-041
201401667201	LOYOLA AV	AMELIA	07/24/2014	04/03/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-471 FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031
201102007301	NAPOLEON AV	S CLAIBORNE AV	11/15/2011	03/17/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14" MWH-ID. 7463-164 POINT REPAIR REPLACE SERVICE 111' FROM SMH 098-035
201102007101	NAPOLEON AV	S CLAIBORNE AV	11/15/2011	03/17/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-164 POINT REPAIR REPLACE SERVICE 38' FROM SMH 098-035
201102007001	NAPOLEON AV	S CLAIBORNE AV	11/15/2011	03/14/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-164 POINT REPAIR REPLACE SERVICE 8' FROM SMH 098-035
201101937701	JENA	S ROCHEBLAVE	11/09/2011	04/30/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-111 POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030
201101937501	JENA	S ROCHEBLAVE	11/09/2011	04/28/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-111 POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030
201101937301	JENA	S ROCHEBLAVE	11/09/2011	05/13/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030
201101937201	JENA	S ROCHEBLAVE	11/09/2011	05/13/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030
201101937101	JENA	S ROCHEBLAVE	11/09/2011	01/09/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030
201101937001	JENA	S ROCHEBLAVE	11/09/2011	01/09/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030
201101936101	JENA	S ROCHEBLAVE	11/09/2011	04/15/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-109 POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027
201101936001	JENA	S ROCHEBLAVE	11/09/2011	01/07/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-109 SERVICE REPAIR VIA LINING 226' FROM SMH 110-027
201101935901	JENA	S ROCHEBLAVE	11/09/2011	05/15/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-109 SERVICE REPAIR VIA LINING 135' FROM SMH 110-027
201101950301	S MIRO	CADIZ	11/11/2011	05/01/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-131 SERVICE REPAIR VIA LINING 225' FROM SMH 099-034
201101949501	S JOHNSON	JENA	11/11/2011	01/22/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-127 SERVICE REPAIR VIA LINING 120' FROM SMH 099-003
201101949001	S DERBIGNY	ROBERT	11/11/2011	01/07/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-125 SERVICE REPAIR VIA LINING 45' FROM SMH 098-028
						ESSA 2 - BASIN 4 - UPTOWN - STATION 14

201101948701	S DERBIGNY	ROBERT	11/11/2011	02/27/2014	SLEAD	MWH-ID. 7463-125 POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028
201101948401	ROBERT	S CLAIBORNE AV	11/11/2011	03/11/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-124 SERVICE REPAIR VIA LINING 0' TO 12 FROM SMH 098-026
201101943501	ROBERT	S CLAIBORNE AV	11/10/2011	10/02/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-124 SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026
201101943001	S CLAIBORNE AV	NAPOLEON AV	11/10/2011	12/30/2014	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-122 SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016
201101942901	NAPOLEON AV	S TONTI	11/10/2011	01/08/2015	SLEAD	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-121 SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029
201304163401	ROBERT	CLARA	08/19/2013	04/02/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-384 FULL LINING OF SMH 090-003 TO 090-001
201304035301	PERRIER	NASHVILLE AV	07/25/2013	05/31/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-721 FULL LINING OF SEGEMENT 080-007 TO 080-006
201304035001	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	02/20/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-718 FULL LINING OF SEGEMENT 074-005 TO 074-003
201304033901	PITT	JOSEPH	07/25/2013	02/26/2015	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-726 FULL LINING OF SEGEMENT 081-023 TO 081-016
201304033801	ELEONORE	COLISEUM	07/25/2013	05/31/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-725 FULL LINING OF SEGEMENT 080-031 TO 080-027
201304033401	CAMP	JOSEPH	07/25/2013	09/08/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-724 FULL LINING OF SEGEMENT 080-023 TO 080-021
201200366301	S LIBERTY	CADIZ	02/14/2012	04/03/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - SPS 14 MWH-ID. 7463-645 FULL LINING OF SMH 096-042 TO 096-041
201200366701	JENA	S CLAIBORNE AV	02/14/2012	08/27/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-646 FULL LINING OF SMH 097-012 TO 097-009
201400098401	CONSTANCE	STATE	01/14/2014	08/04/2014	SLINE	ESSA 2 - BASIN 4 - UPTOWN - STATION 14 MWH-ID. 7463-825 FULL LINING OF PIPE FROM SMH 079-041 TO 079-040 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14
201400886001	OCTAVIA	GARFIELD	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-042
201401203501	MARENGO	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-045
201401186501	JOSEPH	DANNEEL	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-017
201401186401	JOSEPH	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-014
201401186301	S SARATOGA	OCTAVIA	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-010
201401186101	S SARATOGA	JEFFERSON AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-006
201401186001	OCTAVIA	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-070
201401184901	CONSTANTINOPLE	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-015
201401184801	MILAN	COLISEUM	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-013
201401184701	PERRIER	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-009
201401184601	MARENGO	PRYTANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-005
201401184501	ANNUNCIATION	AUSTERLITZ	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-052
201401184401	GEN TAYLOR	CARONDELET	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-004
201401184301	AUSTERLITZ	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-046
201401184201	GEN TAYLOR	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-040
201401184101	AUSTERLITZ	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-036
201401184001	PERRIER	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-034
201401183901	PITT	CONSTANTINOPLE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-046
201401183801	MILAN	ST CHARLES AV	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-043
201401183701	GEN PERSHING	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-034
201401183601	CONSTANTINOPLE	BARONNE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-006
201401183501	COLISEUM	CONSTANTINOPLE	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-018
201401183401	CADIZ	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-021
201401183301	CONSTANCE	GEN PERSHING	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-008
201401183201	NAPOLEON AV	TCHOUPITOULAS	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-021

201401183101	S JOHNSON	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-001
201401183001	MILAN	LEAKE AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-006
201401182901	S GALVEZ	JENA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-041
201401182801	S GALVEZ	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-027
201401182701	CONSTANTINOPL	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-041
201401182601	GEN TAYLOR	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-038
201401182501	ANNUNCIATION	MARENGO	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-028
201401182401	CONSTANCE	MARENGO	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-010
201401182301	NAPOLEON AV	TCHOUPITOULAS	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-021
201401182201	GEN PERSHING	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-022
201401182101	CADIZ	LASALLE	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-008
201401182001	JENA	MAGNOLIA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-024
201401181901	VALENCE	FRERET	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-005
201401181801	VALENCE	S ROBERTSON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-001
201401181701	DRYADES	JENA	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-032
201401181601	NAPOLEON AV	CLARA	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-006
201401181501	CLARA	JENA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-003
201401181401	S LIBERTY	CADIZ	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-042
201401181301	LASALLE	NAPOLEON AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-037
201401181201	JENA	FRERET	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-034
201401181101	UPPERLINE	S ROBERTSON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-027
201401181001	NAPOLEON AV	S DERBIGNY	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-034
201401180901	JENA	S PRIEUR	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-001
201401180801	UPPERLINE	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-035
201401180701	CLARA	UPPERLINE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-033
201401180601	PERRIER	BORDEAUX	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-038
201401180501	LASALLE	CADIZ	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-011
201401180401	JENA	BARONNE	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-053
201401180301	VALENCE	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-050
201401180201	BARONNE	BORDEAUX	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-033
201401180101	VALENCE	ST CHARLES AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-030
201401180001	PITT	JENA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-027
201401179901	JENA	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-023
201401179801	DANNEEL	VALENCE	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-024
201401179701	S SARATOGA	JENA	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-020
201401179601	JENA	S SARATOGA	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-016
201401179501	NAPOLEON AV	BARONNE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-054
201401179401	CADIZ	LOYOLA AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-011
201401179301	DRYADES	BORDEAUX	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-008
201401179201	S LIBERTY	UPPERLINE	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-016
201401179101	ANNUNCIATION	NORMAN CANAL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-022
201401179001	COLISEUM	LYONS	05/02/2014	08/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-041
201401178901	LAUREL	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-019
201401178801	CONSTANCE	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-016
201401178701	COLISEUM	VALENCE	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-024
201401178601	PERRIER	VALENCE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-021
201401178501	JENA	CAMP	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-016
201401178401	CHESTNUT	NAPOLEON AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-014
201401178301	COLISEUM	JENA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-010
201401178201	CADIZ	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-006
201401178101	CARONDELET	VALENCE	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-014
201401178001	CARONDELET	JENA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-011
201401177901	NAPOLEON AV	CARONDELET	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-004
201401177801	CADIZ	BARONNE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-001
201401177701	CADIZ	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-024
201401177601	ROBERT	FRERET	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-035
201401177501	MAGNOLIA	ROBERT	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-031
201401177401	CLARA	ROBERT	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-001
201401177301	S CLAIBORNE AV	SONIAT	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-025
201401177201	ROBERT	S CLAIBORNE AV	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-022
201401177101	CADIZ	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-006

201401177001	LEAKE AV	NAPOLEON AV	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-012
201401176901	TCHOUPITOULAS	VALENCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-004
201401176801	CADIZ	TCHOUPITOULAS	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-002
201401176701	S LIBERTY	ROBERT	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-065
201401176601	SONIAT	LASALLE	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-059
201401176501	CONSTANCE	LYONS	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-042
201401176401	VALENCE	TCHOUPITOULAS	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-032
201401176301	ROBERT	S LIBERTY	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-041
201401176201	COLISEUM	VALMONT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-012
201401176101	ROBERT	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-038
201401176001	ROBERT	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-033
201401175901	BARONNE	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-024
201401175801	ST CHARLES AV	DUFOSSAT	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-021
201401175701	PITT	DUFOSSAT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-011
201401175601	BLANC PL	DUFOSSAT	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-008
201401175501	SONIAT	LOYOLA AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-028
201401175401	SONIAT	DRYADES	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-025
201401175301	ROBERT	DANNEEL	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-022
201401175201	SONIAT	ST CHARLES AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-040
201401175101	LOYOLA AV	DUFOSSAT	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-016
201401175001	SONIAT	DANNEEL	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-012
201401174901	CLARA	NASHVILLE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-018
201401174801	PERRIER	DUFOSSAT	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-020
201401174701	MAGNOLIA	NASHVILLE AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-015
201401174601	MAGNOLIA	JOSEPH	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-012
201401174501	ANNUNCIATION	ROBERT	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-041
201401174401	LEAKE AV	SONIAT	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-013
201401174301	LYONS	S FRONT	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-005
201401174201	LEAKE AV	BELLECASTLE	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-005
201401174101	JOSEPH	CUCULLU	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-046
201401174001	CUCULLU	OCTAVIA	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-042
201401173901	PERRIER	SONIAT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-058
201401173801	PRYTANIA	SONIAT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-055
201401173701	SONIAT	MAGAZINE	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-046
201401173601	PERRIER	SONIAT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-036
201401173501	OCTAVIA	WILLOW	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-024
201401173401	S ROBERTSON	JOSEPH	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-004
201401173201	JEFFERSON AV	DRYADES	05/02/2014	05/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-039
201401173101	NASHVILLE AV	DANNEEL	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-034
201401173001	LOYOLA AV	EVERETT PL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-027
201401172801	NASHVILLE AV	S ROBERTSON	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-036
201401172701	RICHMOND PL	FRERET	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-032
201401172601	S LIBERTY	OCTAVIA	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-025
201401172501	OCTAVIA	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-020
201401172401	FRERET	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-014
201401172301	WILLOW	JOSEPH	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-033
201401159301	TCHOUPITOULAS	EXPOSITION BL	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-006
201401159101	TCHOUPITOULAS	CALHOUN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-002
201401159001	MAGAZINE	EXPOSITION BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-003
201401158901	MAGAZINE	EXPOSITION BL	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-002
201401126401	TOLEDANO	S MIRO	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-046
201401126301	LOUISIANA AV PK	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-043
201401126101	TOLEDANO	S JOHNSON	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-051
201401126001	TOLEDANO	S CLAIBORNE AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-049
201401125901	S CLAIBORNE AV	TOLEDANO	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-045
201401125401	TOLEDANO	S BROAD	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-074
201401115801	AMELIA	S CLAIBORNE AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-063
201401115701	DANNEEL	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-023
201401115601	PENISTON	MAGNOLIA	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-002
201401115501	AMELIA	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-047
201401115401	LOUISIANA AV	WILLOW LN	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-054

201401115301	LOUISIANA AV	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-050
201401115201	PENISTON	MAGNOLIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-046
201401115101	HARMONY	PRYTANIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-044
201401115001	DELACHAISE	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-036
201401114901	TOLEDANO	DRYADES	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-012
201401114801	TOLEDANO	S SARATOGA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-004
201401114701	CARONDELET	TOLEDANO	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 120-031
201401114601	LOUISIANA AV	S CLAIBORNE AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-057
201401114501	AMELIA	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-069
201401114401	FRERET	PENISTON	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-007
201401114301	ANTONINE	ST CHARLES AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-053
201401114201	AMELIA	PITT	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-050
201401114101	PENISTON	PRYTANIA	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-043
201401114001	ST CHARLES AV	PENISTON	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-040
201401113901	PITT	PENISTON	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-037
201401113801	ST CHARLES AV	AMELIA	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-017
201401113701	DRYADES	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-021
201401113601	LOUISIANA AV	DANNEEL	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-017
201401113501	S SARATOGA	FOUCHER	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-014
201401113401	S SARATOGA	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-012
201401113301	LOUISIANA AV	S SARATOGA	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-009
201401113201	DELACHAISE	FRERET	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-022
201401113101	PENISTON	LASALLE	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-010
201401113001	ANNUNCIATION	ANTONINE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-061
201401112901	S JOHNSON	MILAN	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-040
201401112801	GEN TAYLOR	S JOHNSON	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-038
201401112701	S TONTI	MILAN	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-035
201401112601	MAGAZINE	ANTONINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-051
201401112501	TCHOUPITOULAS	PENISTON	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 111-002
201401112401	S ROCHEBLAVE	NAPOLEON AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-028
201401112301	S BROAD	NAPOLEON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-025
201401112201	S DORGENOIS	GEN TAYLOR	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-020
201401112101	AMELIA	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-056
201401112001	CHESTNUT	PENISTON	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-050
201401111901	PERRIER	AMELIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-046
201401111801	CONSTANCE	PENISTON	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-053
201401111701	PENISTON	PERRIER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-040
201401111601	GEN PERSHING	S ROCHEBLAVE	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-001
201401111501	GEN TAYLOR	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-056
201401111401	CLARA	GEN TAYLOR	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-053
201401111301	S DERBIGNY	DELACHAISE	05/02/2014	09/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-033
201401111201	S ROMAN	DELACHAISE	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-028
201401111101	GEN TAYLOR	S PRIEUR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-025
201401111001	S ROMAN	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-021
201401110901	S DERBIGNY	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-016
201401110801	GEN TAYLOR	S TONTI	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-022
201401110701	S GALVEZ	GEN TAYLOR	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-013
201401110601	S GALVEZ	NAPOLEON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-010
201401110501	S JOHNSON	MILAN	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-007
201401110401	NAPOLEON AV	S ROMAN	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-046
201401110301	S ROCHEBLAVE	GEN TAYLOR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-006
201401110201	GEN TAYLOR	CLARA	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-058
201401110101	PITT	GEN PERSHING	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-054
201401110001	GEN TAYLOR	S LIBERTY	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-026
201401109901	MARENGO	LASALLE	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-013
201401109801	MILAN	FRERET	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-006
201401109701	S ROBERTSON	GEN TAYLOR	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-002
201401109601	LOYOLA AV	NAPOLEON AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-043
201401109401	CLARA	GEN PERSHING	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-030
201401109301	NAPOLEON AV	FRERET	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-031
201401109201	S CLAIBORNE AV	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-021

201401109101	WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-016
201401109001	S DERBIGNY	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-004
201401108901	GEN PERSHING	S CLAIBORNE AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-001
201401108801	PITT	MARENGO	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-057
201401107901	MARENGO	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-015
201401107801	DANNEEL	CONSTANTINOPLE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-006
201401107701	GEN TAYLOR	LOYOLA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-001
201401107601	CONSTANTINOPLE	BARONNE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-062
201401094001	COLISEUM	OCTAVIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-042
201401093901	HENRY CLAY AV	CHESTNUT	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-010
201401093801	WEBSTER	PERRIER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-004
201401093701	PATTON	STATE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-062
201401093601	STATE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-057
201401093501	WEBSTER	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-047
201401093401	MAGAZINE	EXPOSITION BL	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-040
201401093301	JEFFERSON AV	GARFIELD	05/02/2014	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-040
201401093201	PITT	OCTAVIA	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-032
201401093101	GARFIELD	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-028
201401093001	PITT	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-025
201401092801	JEFFERSON AV	COLISEUM	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-070
201401092601	PATTON	NASHVILLE AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-025
201401092501	JEFFERSON AV	LAUREL	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-021
201401092401	ARABELLA	PATTON	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-010
201401092301	ELEONORE	COLISEUM	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-031
201401092201	ELEONORE	PERRIER	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-027
201401092101	CAMP	JOSEPH	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-023
201401091901	NASHVILLE AV	CHESTNUT	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-011
201401091801	NASHVILLE AV	COLISEUM	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-008
201401091701	PERRIER	JEFFERSON AV	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-064
201401091601	PRYTANIA	OCTAVIA	05/02/2014	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-060
201401091401	OCTAVIA	CHESTNUT	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-048
201401091301	ELEONORE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-040
201401091201	JEFFERSON AV	S MIRO	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-005
201401091101	JEFFERSON AV	S MIRO	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-002
201401091001	JOSEPH	S GALVEZ	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-021
201401090901	S PRIEUR	JEFFERSON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-017
201401090801	JEFFERSON AV	S PRIEUR	05/02/2014	12/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-013
201401090701	JEFFERSON AV	TCHOUPITOULAS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-023
201401090601	ALONZO	TCHOUPITOULAS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-013
201401090501	S FRONT	NASHVILLE AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-009
201401090401	ELEONORE	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-007
201401090301	ARABELLA	TCHOUPITOULAS	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-003
201401090201	JOSEPH	S GALVEZ	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-013
201401090101	CLARE CT	JEFFERSON AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-051
201401090001	CONSTANCE	ELEONORE	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-045
201401089901	PALMER AV	S JOHNSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-026
201401089801	CROMWELL PL	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-033
201401089701	FRERET	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-029
201401089601	PALMER AV	STORY	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-018
201401089501	STATE	DELORD	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-014
201401089301	OCTAVIA	STORY	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-001
201401089201	DELORD	FOUCHER	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-034
201401089101	DELORD	STATE	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-024
201401089001	CALHOUN	S CLAIBORNE AV	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-047
201401088901	CALHOUN	STORY	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-043
201401088801	CALHOUN	PERRIER	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-037
201401088701	CALHOUN	S PRIEUR	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-034
201401088601	S JOHNSON	CALHOUN	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-031
201401088501	PALMER AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-038
201401088401	HENRY CLAY AV	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-018
201401088301	ST CHARLES AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-007

201401088201	HENRY CLAY AV	PITT	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-036
201401088101	PRYTANIA	WEBSTER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-032
201401088001	PITT	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-029
201401087901	FRERET	PALMER AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-015
201401087801	PALMER AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-008
201401087701	STATE	S ROBERTSON	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-001
201401087601	PALMER AV	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-039
201401087501	CALHOUN	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-034
201401087401	MAGNOLIA	PALMER AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-011
201401087301	STATE	DELORD	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-007
201401087201	CLARA	STATE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-002
201401087101	CORALIE	EXPOSITION BL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-023
201401086901	HOLIDAY AL	BENJAMIN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-011
201401086801	HURST	HENRY CLAY AV	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-005
201401086701	BENJAMIN	STATE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-002
201401086601	CHESTNUT	WEBSTER	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-053
201401086501	CHESTNUT	ELEONORE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-045
201401086401	PERRIER	ELEONORE	05/02/2014	01/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-039
201401086301	CALHOUN	LAUREL	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-028
201401086201	HENRY CLAY AV	LAUREL	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-023
201401086101	WEBSTER	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-015
201401086001	STATE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-007
201401085901	MAGAZINE	HENRY CLAY AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-002
201401072601	TCHOUPITOULAS	CALHOUN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-005
201401072501	EXPOSITION BL	PRYTANIA	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-005
201401065301	HURST	HOLIDAY AL	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-010
201401065201	HENRY CLAY AV	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-006
201401065101	WEBSTER	HURST	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-004
201401065001	BENJAMIN	WEBSTER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-003
201401064901	CAMP	WEBSTER	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-056
201401064801	COLISEUM	WEBSTER	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-054
201401064701	STATE	CAMP	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-047
201401064601	CHESTNUT	STATE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-046
201401064501	COLISEUM	STATE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-043
201401064401	PERRIER	STATE	05/02/2014	03/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-040
201401064301	CALHOUN	MAGAZINE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-029
201401064201	CAMP	CALHOUN	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-028
201401064101	CAMP	HENRY CLAY AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-027
201401064001	WEBSTER	CAMP	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-021
201401063901	CHESTNUT	HENRY CLAY AV	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-019
201401063801	CALHOUN	CAMP	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-014
201401063701	EXPOSITION BL	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-030
201401063601	EXPOSITION BL	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-027
201401063501	PATTON	EXPOSITION BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-025
201401063401	PATTON	HENRY CLAY AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-022
201401063301	CONSTANCE	STATE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-019
201401063201	CONSTANCE	WEBSTER	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-012
201401063101	CONSTANCE	HENRY CLAY AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-011
201401063001	MAGAZINE	STATE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-006
201401062901	MAGAZINE	STATE	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-005
201401062801	S FRONT	ALONZO	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-019
201401062701	S FRONT	STATE	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-018
201401062601	STATE	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-016
201401062501	TCHOUPITOULAS	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-013
201401062401	TCHOUPITOULAS	HENRY CLAY AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-012
201401062301	TCHOUPITOULAS	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-011
201401062201	WEBSTER	TCHOUPITOULAS	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-010
201401062101	CALHOUN	CORALIE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-022
201401062001	CALHOUN	FIG AL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-020
201401061901	HENRY CLAY AV	ST CHARLES AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-017
201401061801	WEBSTER	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-015

201401061701	ST CHARLES AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-009
201401061601	LOYOLA AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-002
201401061501	STATE	LOYOLA AV	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-001
201401061401	PRYTANIA	HENRY CLAY AV	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-035
201401061301	WEBSTER	PRYTANIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-033
201401061201	PRYTANIA	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-031
201401061101	STATE	PRYTANIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-030
201401061001	WEBSTER	PITT	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-025
201401060901	WEBSTER	HURST	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-024
201401060801	GARFIELD	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-023
201401060701	HOLIDAY AL	PITT	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-016
201401060601	CALHOUN	GARFIELD	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-014
201401060501	PALMER AV	S ROBERTSON	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-016
201401060401	PALMER AV	CROMWELL PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-013
201401060301	PALMER AV	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-010
201401060201	PALMER AV	FRERET	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-007
201401060101	FRERET	PALMER AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-006
201401060001	MARQUETTE PL	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-041
201401059901	PALMER AV	MARQUETTE PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-040
201401059801	CALHOUN	ST CHARLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-038
201401059701	CALHOUN	MARQUETTE PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-036
201401059601	LOYOLA AV	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-031
201401059501	CALHOUN	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-030
201401059401	MARQUETTE PL	CALHOUN	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-029
201401059301	PALMER AV	MARQUETTE PL	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-028
201401059201	PALMER AV	LOYOLA AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-026
201401059101	CALHOUN	BENJAMIN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-025
201401059001	EXPOSITION BL	BENJAMIN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-024
201401058901	CLARA	PALMER AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-009
201401058801	STATE	DELORD	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-008
201401058701	STATE	WILLOW	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005
201401058601	STATE	CLARA	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-004
201401058501	S ROBERTSON	PALMER AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-039
201401058401	PALMER AV	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-017
201401058301	PALMER AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-037
201401058201	S ROBERTSON	CALHOUN	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-036
201401058101	CALHOUN	CROMWELL PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-032
201401058001	CALHOUN	LASALLE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-030
201401057901	CALHOUN	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-027
201401057801	CALHOUN	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-026
201401057701	CALHOUN	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-022
201401057601	FRERET	CALHOUN	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-020
201401057501	CROMWELL PL	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-019
201401057401	PALMER AV	CROMWELL PL	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-018
201401057301	NASHVILLE AV	S CLAIBORNE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-016
201401057201	STATE	S CLAIBORNE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-015
201401057101	JOSEPH	S CLAIBORNE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-013
201401057001	OCTAVIA	S CLAIBORNE AV	05/02/2014	12/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-007
201401056801	STORY	JEFFERSON AV	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-002
201401056701	CALHOUN	CLARA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-037
201401056601	CALHOUN	WILLOW	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-036
201401056501	MAGNOLIA	CALHOUN	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-029
201401056401	CLARA	CALHOUN	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-026
201401056301	PALMER AV	DELORD	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-023
201401056201	PALMER AV	CLARA	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-020
201401056101	WILLOW	PALMER AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-019
201401056001	CLARA	PALMER AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-017
201401055901	PALMER AV	CLARA	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-016
201401055801	MAGNOLIA	CALHOUN	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-014
201401055701	STATE	S CLAIBORNE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-046
201401055601	CALHOUN	BARRETT	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-045

201401055501	CALHOUN	BARRETT	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-042
201401055401	CALHOUN	S JOHNSON	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-039
201401055301	BARRETT	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-036
201401055201	BARRETT	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-035
201401055101	BARRETT	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-033
201401055001	CALHOUN	S CLAIBORNE AV	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-032
201401054901	CALHOUN	S CLAIBORNE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-030
201401054801	S JOHNSON	CALHOUN	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-029
201401054701	S PRIEUR	CALHOUN	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-027
201401054601	PALMER AV	PERRIER	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-025
201401054501	PALMER AV	PERRIER	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-023
201401054401	BARRETT	PALMER AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-022
201401054301	PALMER AV	BARRETT	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-021
201401054201	PALMER AV	STORY	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-020
201401054101	S GALVEZ	OCTAVIA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-006
201401054001	S GALVEZ	JEFFERSON AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-004
201401053901	S GALVEZ	JEFFERSON AV	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-003
201401053801	S GALVEZ	JEFFERSON AV	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-001
201401053701	CALHOUN	S CLAIBORNE AV	05/02/2014	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-048
201401053601	JEFFERSON AV	S CLAIBORNE AV	05/02/2014	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-020
201401053501	JEFFERSON AV	S PRIEUR	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-018
201401053401	JEFFERSON AV	S CLAIBORNE AV	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-015
201401053301	S PRIEUR	OCTAVIA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-014
201401053201	S JOHNSON	OCTAVIA	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-012
201401053101	JEFFERSON AV	S JOHNSON	05/02/2014	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-011
201401053001	OCTAVIA	S CLAIBORNE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-009
201401052901	NASHVILLE AV	S CLAIBORNE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-005
201401052801	S JOHNSON	NASHVILLE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-003
201401052701	S JOHNSON	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-002
201401052601	S CLAIBORNE AV	CALHOUN	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-049
201401052501	JEFFERSON AV	TCHOUPITOULAS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-024
201401052401	OCTAVIA	LEAKE AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-017
201401052301	TCHOUPITOULAS	ALONZO	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-014
201401052201	ALONZO	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-011
201401052101	TCHOUPITOULAS	ALONZO	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-010
201401052001	S GALVEZ	JOSEPH	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-007
201401051901	S FRONT	ALONZO	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-008
201401051801	ELEONORE	TCHOUPITOULAS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-006
201401051701	ARABELLA	LEAKE AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-005
201401051601	NASHVILLE AV	TCHOUPITOULAS	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-001
201401051501	JOSEPH	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-014
201401051401	S MIRO	JOSEPH	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-012
201401051301	OCTAVIA	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-011
201401051201	JEFFERSON AV	S TONTI	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-010
201401051101	S MIRO	JEFFERSON AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-009
201401051001	OCTAVIA	S MIRO	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-008
201401050901	JOSEPH	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-055
201401050801	JEFFERSON AV	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-050
201401050701	LAUREL	JEFFERSON AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-049
201401050601	ELEONORE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-044
201401050501	ELEONORE	MAGAZINE	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-042
201401050401	PATTON	ELEONORE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-035
201401050301	PATTON	ELEONORE	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-034
201401050201	JOSEPH	TCHOUPITOULAS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-025
201401050101	JEFFERSON AV	CONSTANCE	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-022
201401050001	JOSEPH	CONSTANCE	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-012
201401049901	PATTON	JOSEPH	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-011
201401049801	NASHVILLE AV	PATTON	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-009
201401049701	CONSTANCE	NASHVILLE AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-008
201401049601	ARABELLA	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-007
201401049501	CONSTANCE	NASHVILLE AV	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-005

201401049401	ARABELLA	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-004
201401049301	NASHVILLE AV	COLISEUM	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-029
201401049201	PERRIER	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-028
201401049101	PERRIER	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-026
201401049001	ELEONORE	PERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-025
201401048901	CAMP	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-022
201401048801	JOSEPH	CAMP	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-020
201401048701	CHESTNUT	JOSEPH	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-018
201401048601	ARABELLA	CHESTNUT	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-014
201401048501	COLISEUM	JOSEPH	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-012
201401048401	COLISEUM	NASHVILLE AV	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-010
201401048301	ARABELLA	COLISEUM	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-009
201401048201	PERRIER	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-007
201401048101	ARABELLA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-006
201401047901	OCTAVIA	CONSTANCE	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-058
201401047801	JEFFERSON AV	CONSTANCE	05/02/2014	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-057
201401047701	OCTAVIA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-063
201401047601	PRYTANIA	JEFFERSON AV	05/02/2014	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-061
201401047501	OCTAVIA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-059
201401047401	PRYTANIA	OCTAVIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-058
201401047101	CHESTNUT	JOSEPH	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-049
201401047001	COLISEUM	JEFFERSON AV	05/02/2014	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-047
201401046901	OCTAVIA	COLISEUM	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-046
201401046801	PERRIER	JEFFERSON AV	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-044
201401046701	PERRIER	OCTAVIA	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-043
201401046601	PERRIER	JOSEPH	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-040
201401046501	NASHVILLE AV	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-039
201401046401	NASHVILLE AV	CAMP	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-035
201401046301	CHESTNUT	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-034
201401046201	ELEONORE	CHESTNUT	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-032
201401046101	CALHOUN	PERRIER	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-012
201401046001	STATE	COLISEUM	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-007
201401045801	PERRIER	STATE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-006
201401045701	WEBSTER	PERRIER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-001
201401045601	CONSTANCE	STATE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-061
201401045501	STATE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-060
201401045401	MAGAZINE	STATE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-059
201401045301	PATTON	STATE	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-056
201401045201	ANNUNCIATION	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-049
201401045101	HENRY CLAY AV	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-046
201401045001	EXPOSITION BL	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-042
201401044901	MAGAZINE	CALHOUN	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-039
201401044801	CALHOUN	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-037
201401044701	CONSTANCE	EXPOSITION BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-036
201401044601	CALHOUN	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-035
201401044501	ANNUNCIATION	EXPOSITION BL	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-033
201401044401	JEFFERSON AV	ST CHARLES AV	05/02/2014	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-041
201401044201	OCTAVIA	PRYTANIA	05/02/2014	05/11/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-033
201401044101	JOSEPH	PITT	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-031
201401044001	HURST	OCTAVIA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-030
201401043901	JOSEPH	ATLANTA	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-026
201401043801	JOSEPH	PRYTANIA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-024
201401043701	PITT	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-023
201401043601	PRYTANIA	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-022
201401043501	ST CHARLES AV	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-004
201401043401	JOSEPH	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-001
201401043201	JEFFERSON AV	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-068
201401043101	PRYTANIA	JEFFERSON AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-067
201400997101	FRERET	NAPOLEON AV	05/02/2014	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-034
201400997001	GEN PERSHING	FRERET	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-033
201400996901	S ROBERTSON	MILAN	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-032

201400996801	NAPOLEON AV	S ROMAN	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-005
201400996701	NAPOLEON AV	S DERBIGNY	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-003
201400996601	S CLAIBORNE AV	NAPOLEON AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-002
201400996501	GEN TAYLOR	MAGNOLIA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-060
201400996401	GEN TAYLOR	CLARA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-059
201400996301	WILLOW	GEN PERSHING	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-041
201400996201	CLARA	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-057
201400996101	CLARA	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-055
201400996001	CLARA	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-054
201400995901	GEN PERSHING	S CLAIBORNE AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-050
201400995801	WILLOW	GEN PERSHING	05/02/2014	03/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-049
201400995701	GEN PERSHING	CLARA	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-047
201400995601	GEN PERSHING	WILLOW	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-045
201400995501	GEN PERSHING	CLARA	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-044
201400995401	WILLOW	GEN PERSHING	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-043
201400995301	GEN PERSHING	S CLAIBORNE AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-042
201400995201	GEN TAYLOR	S CLAIBORNE AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-034
201400995101	S DERBIGNY	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-032
201400995001	DELACHAISE	S DERBIGNY	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-030
201400994901	DELACHAISE	S JOHNSON	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-027
201400994801	S PRIEUR	DELACHAISE	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-026
201400994701	S CLAIBORNE AV	MILAN	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-006
201400994601	S ROMAN	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-024
201400994501	MILAN	S PRIEUR	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-020
201400994401	MILAN	S CLAIBORNE AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-018
201400994301	S DERBIGNY	MILAN	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-015
201400994201	S ROMAN	MILAN	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-014
201400994101	S ROMAN	NAPOLEON AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-013
201400994001	GEN PERSHING	S ROMAN	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-012
201400993901	S DERBIGNY	GEN PERSHING	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-009
201400993801	S DERBIGNY	NAPOLEON AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-008
201400993701	GEN PERSHING	S DERBIGNY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-007
201400993601	DELACHAISE	S TONTI	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-023
201400993501	DELACHAISE	S MIRO	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-020
201400993401	GEN TAYLOR	S MIRO	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-017
201400993301	S GALVEZ	MILAN	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-012
201400993201	NAPOLEON AV	S MIRO	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-011
201400993101	S CLAIBORNE AV	DELACHAISE	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-035
201400993001	GEN PERSHING	S GALVEZ	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-009
201400992901	GEN PERSHING	S GALVEZ	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-005
201400992801	GEN PERSHING	S JOHNSON	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-001
201400992701	S PRIEUR	GEN TAYLOR	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-043
201400992601	MILAN	S JOHNSON	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-042
201400992501	GEN PERSHING	S ROMAN	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-040
201400992401	S PRIEUR	GEN PERSHING	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-039
201400992301	S PRIEUR	NAPOLEON AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-038
201400992201	GEN PERSHING	S PRIEUR	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-037
201400992101	S CLAIBORNE AV	DELACHAISE	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-036
201400992001	S ROCHEBLAVE	GEN TAYLOR	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-007
201400991901	S ROCHEBLAVE	GEN TAYLOR	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-004
201400991801	S ROCHEBLAVE	NAPOLEON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-002
201400991701	NAPOLEON AV	S TONTI	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-044
201400991601	S JOHNSON	DELACHAISE	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-041
201400991501	S TONTI	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-024
201400991401	GEN TAYLOR	S GALVEZ	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-039
201400991301	NAPOLEON AV	S TONTI	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-037
201400991201	MILAN	S ROCHEBLAVE	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-036
201400991101	S TONTI	NAPOLEON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-034
201400991001	GEN PERSHING	S TONTI	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-033
201400990901	S MIRO	GEN TAYLOR	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-030
201400990801	MILAN	S TONTI	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-029

201400990701	S MIRO	MILAN	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-028
201400990601	GEN PERSHING	S MIRO	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-026
201400990501	GEN TAYLOR	S ROCHEBLAVE	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-025
201400990401	AMELIA	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-052
201400990301	MAGAZINE	AMELIA	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-050
201400990201	PENISTON	CONSTANCE	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-049
201400990101	PENISTON	TCHOUPITOULAS	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 111-001
201400990001	DELACHAISE	S ROCHEBLAVE	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-034
201400989801	S BROAD	GEN TAYLOR	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-026
201401001601	DRYADES	CONSTANTINOPL	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-011
201401001501	GEN TAYLOR	DRYADES	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-010
201401001401	GEN TAYLOR	DANNEEL	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-005
201401001301	S SARATOGA	MARENGO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-004
201401001201	GEN TAYLOR	S SARATOGA	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-003
201401001101	NAPOLEON AV	BARONNE	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-066
201401001001	GEN PERSHING	BARONNE	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-064
201401000901	PITT	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-060
201401000801	PITT	CONSTANTINOPL	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-058
201401000701	MILAN	PITT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-056
201401000601	PITT	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-055
201401000501	PITT	MARENGO	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-053
201401000401	MILAN	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-052
201401000301	NAPOLEON AV	PITT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-051
201401000201	ST CHARLES AV	GEN PERSHING	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-049
201401000101	GEN PERSHING	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-048
201401000001	GEN PERSHING	S ROBERTSON	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-028
201400999901	S LIBERTY	NAPOLEON AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-024
201400999801	GEN TAYLOR	S LIBERTY	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-017
201400999701	FRERET	GEN TAYLOR	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-011
201400999601	FRERET	MILAN	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-008
201400999501	LOYOLA AV	GEN PERSHING	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-017
201400999401	GEN TAYLOR	FRERET	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-004
201400999301	NAPOLEON AV	LOYOLA AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-045
201400999201	GEN PERSHING	S SARATOGA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-044
201400999101	GEN PERSHING	S SARATOGA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-041
201400999001	DRYADES	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-039
201400998901	GEN PERSHING	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-034
201400998801	NAPOLEON AV	DRYADES	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-033
201400998701	DANNEEL	NAPOLEON AV	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-032
201400998601	S SARATOGA	GEN PERSHING	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-023
201400998501	S SARATOGA	GEN PERSHING	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-021
201400998401	NAPOLEON AV	S CLAIBORNE AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-039
201400998301	MAGNOLIA	MILAN	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-033
201400998201	GEN PERSHING	MAGNOLIA	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-032
201400998101	S CLAIBORNE AV	GEN PERSHING	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-029
201400998001	S CLAIBORNE AV	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-024
201400997901	S CLAIBORNE AV	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-023
201400997801	S CLAIBORNE AV	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-022
201400997701	S CLAIBORNE AV	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-020
201400997601	GEN TAYLOR	S CLAIBORNE AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-017
201400997501	WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-014
201400997401	MARENGO	S LIBERTY	05/02/2014	01/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-044
201400997301	GEN PERSHING	S LIBERTY	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-041
201400997201	FRERET	MILAN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-036
201400989701	GEN PERSHING	S BROAD	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-024
201400989601	GEN TAYLOR	S BROAD	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-022
201400989501	GEN TAYLOR	S DORGENOIS	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-019
201400989401	S DORGENOIS	GEN TAYLOR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-018
201400989301	S DORGENOIS	NAPOLEON AV	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-017
201400989201	GEN PERSHING	S DORGENOIS	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-016
201400989101	DELACHAISE	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-015

201400989001	DELACHAISE	S DORGENOIS	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-014
201400988901	S DORGENOIS	DELACHAISE	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-013
201400988801	CAMP	ANTONINE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-055
201400988701	AMELIA	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-052
201400988601	AMELIA	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-049
201400988501	COLISEUM	AMELIA	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-048
201400988401	PERRIER	PENISTON	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-045
201400988301	ANTONINE	COLISEUM	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-044
201400988201	PRYTANIA	ANTONINE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-043
201400988101	PRYTANIA	AMELIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-041
201400988001	PRYTANIA	PENISTON	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-039
201400987901	CONSTANCE	AMELIA	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-063
201400987801	AMELIA	ANNETTE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-060
201400987701	ANNETTE	PENISTON	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-059
201400987601	LAUREL	ANTONINE	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-058
201400987501	AMELIA	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-057
201400987401	LAUREL	PENISTON	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-056
201400987301	CONSTANCE	ANTONINE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-055
201400987201	PITT	AMELIA	05/02/2014	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-059
201400987101	AMELIA	PITT	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-052
201400987001	AMELIA	ST CHARLES AV	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-051
201400986901	AMELIA	PRYTANIA	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-048
201400986801	AMELIA	PITT	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-047
201400986701	PITT	PENISTON	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-042
201400986601	LOUISIANA AV	BARONNE	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-001
201400986501	PENISTON	ST CHARLES AV	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-039
201400986401	PENISTON	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-038
201400986301	CARONDELET	PENISTON	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-030
201400986201	BARONNE	FOUCHER	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-028
201400986101	ST CHARLES AV	FOUCHER	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-016
201400986001	ST CHARLES AV	DELACHAISE	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-015
201400985901	LOUISIANA AV	ST CHARLES AV	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-014
201400985801	FOUCHER	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-013
201400985701	BARONNE	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-002
201400985601	DRYADES	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-022
201400985501	LOUISIANA AV	DRYADES	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-020
201400985401	LOUISIANA AV	DRYADES	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-019
201400985301	FOUCHER	DANNEEL	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-016
201400985201	S SARATOGA	AMELIA	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-015
201400985101	LOUISIANA AV	LOYOLA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-001
201400985001	DELACHAISE	DANNEEL	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-013
201400984901	LOUISIANA AV	DANNEEL	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-011
201400984801	S SARATOGA	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-010
201400984701	FOUCHER	S SARATOGA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-008
201400984601	FOUCHER	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-007
201400984501	LOYOLA AV	FOUCHER	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-006
201400984401	DELACHAISE	S SARATOGA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-005
201400984301	LOYOLA AV	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-004
201400984201	LOUISIANA AV	S SARATOGA	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-003
201400984101	LOUISIANA AV	LOYOLA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-002
201400984001	AMELIA	S ROBERTSON	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-012
201400983901	FRERET	AMELIA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-011
201400983801	FRERET	PENISTON	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-009
201400983701	PENISTON	LASALLE	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-008
201400983601	PENISTON	MAGNOLIA	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-006
201400983501	PENISTON	FRERET	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-005
201400983401	ROBERTSON	PENISTON	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-004
201400886101	GARFIELD	JEFFERSON AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-043
201400886301	JEFFERSON AV	GARFIELD	05/02/2014	06/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-046
201400886501	OCTAVIA	ST CHARLES AV	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-048
201400886901	JEFFERSON AV	DANNEEL	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-007

201400887101	OCTAVIA	DANNEEL	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-011
201400887301	LOYOLA AV	NASHVILLE AV	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-015
201400887501	DANNEEL	ARABELLA	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-018
201400887701	GEN TAYLOR	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-010
201400888601	GEN PERSHING	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-036
201400888501	NAPOLEON AV	CARONDELET	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-027
201400888401	BARONNE	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-026
201400888301	CONSTANTINOPLE	PRYTANIA	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-020
201400888201	GEN TAYLOR	PITT	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-016
201400888101	ST CHARLES AV	MARENGO	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-014
201400888001	CONSTANTINOPLE	ST CHARLES AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-013
201400887901	GEN TAYLOR	ST CHARLES AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-012
201400887801	ST CHARLES AV	CONSTANTINOPLE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-011
201400890301	CONSTANTINOPLE	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-044
201400890201	GEN TAYLOR	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-041
201400890101	CONSTANTINOPLE	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-038
201400890001	COLISEUM	CONSTANTINOPLE	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-037
201400889901	MILAN	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-025
201400889801	CONSTANTINOPLE	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-035
201400889701	PERRIER	AUSTERLITZ	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-033
201400889601	GEN TAYLOR	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-032
201400889501	CONSTANTINOPLE	PERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-031
201400889401	PRYTANIA	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-030
201400889301	CAMP	CONSTANTINOPLE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-028
201400889201	CAMP	MARENGO	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-027
201400889101	CAMP	GEN PERSHING	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-026
201400889001	ST CHARLES AV	GEN PERSHING	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-047
201400888901	ST CHARLES AV	MARENGO	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-044
201400888801	ST CHARLES AV	PETERS	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-040
201400888701	CARONDELET	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-037
201400891201	ANNUNCIATION	CONSTANTINOPLE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-053
201400891101	AUSTERLITZ	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-050
201400891001	GEN TAYLOR	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-049
201400890901	CONSTANCE	CONSTANTINOPLE	05/02/2014	03/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-048
201400890801	CONSTANCE	AUSTERLITZ	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-047
201400890701	GEN TAYLOR	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-046
201400890601	CARONDELET	CONSTANTINOPLE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-005
201400890501	BARONNE	CONSTANTINOPLE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-002
201400890401	GEN TAYLOR	BARONNE	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-001
201400892901	ANNUNCIATION	NAPOLEON AV	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-020
201400892801	ANNUNCIATION	GEN PERSHING	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-019
201400892701	GEN PERSHING	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-016
201400892601	CONSTANCE	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-014
201400892501	CONSTANCE	GEN PERSHING	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-013
201400892401	MILAN	CONSTANCE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-012
201400892301	CONSTANCE	CONSTANTINOPLE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-011
201400892201	CHESTNUT	CONSTANTINOPLE	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-024
201400892101	CHESTNUT	GEN PERSHING	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-020
201400894601	JENA	S GALVEZ	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-042
201400894501	NAPOLEON AV	S TONTI	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-040
201400894401	JENA	S MIRO	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-032
201400894301	ROBERT	S TONTI	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-023
201400894201	S MIRO	ROBERT	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-022
201400894101	S GALVEZ	CADIZ	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-006
201400894001	S JOHNSON	JENA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-003
201400893901	NAPOLEON AV	S GALVEZ	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-002
201400893801	AUSTERLITZ	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-042
201400896401	UPPERLINE	CLARA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-034
201400896301	CADIZ	MAGNOLIA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-028
201400896101	CADIZ	MAGNOLIA	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-022
201400896001	S CLAIBORNE AV	UPPERLINE	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-017

201400895901	CADIZ	S CLAIBORNE AV	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-016
201400895801	WILLOW	CADIZ	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-015
201400895701	S CLAIBORNE AV	NAPOLEON AV	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-013
201400895601	JENA	S CLAIBORNE AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-012
201400895501	WILLOW	NAPOLEON AV	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-010
201400904601	BARONNE	JENA	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-002
201400904501	COLISEUM	BORDEAUX	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-025
201400904401	UPPERLINE	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-052
201400904301	BORDEAUX	MAGAZINE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-049
201400904201	BORDEAUX	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-040
201400904101	PERRIER	BORDEAUX	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-039
201400904001	PERRIER	LYONS	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-036
201400903901	UPPERLINE	COLISEUM	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-035
201400903801	BORDEAUX	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-034
201400903701	VALENCE	MAGAZINE	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-030
201400903601	CAMP	VALENCE	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-028
201400903501	CHESTNUT	VALENCE	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-026
201400903401	BORDEAUX	BARONNE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-052
201400903301	JENA	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-051
201400903201	CARONDELET	BORDEAUX	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-038
201400903101	UPPERLINE	CARONDELET	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-037
201400903001	VALENCE	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-015
201400902901	UPPERLINE	BARONNE	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-032
201400902801	PITT	VALENCE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-029
201400902701	PITT	VALENCE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-028
201400902601	CADIZ	PITT	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-026
201400902501	JENA	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-024
201400902401	PITT	JENA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-022
201400902301	CADIZ	PITT	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-021
201400902201	ST CHARLES AV	VALENCE	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-020
201400902101	CADIZ	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-019
201400902001	ST CHARLES AV	VALENCE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-018
201400901901	CADIZ	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-017
201400901801	CADIZ	DANNEEL	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-023
201400901701	JENA	DANNEEL	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-022
201400901601	S SARATOGA	VALENCE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-018
201400901501	CADIZ	S SARATOGA	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-017
201400901401	LOYOLA AV	NAPOLEON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-015
201400901301	LOYOLA AV	JENA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-014
201400901201	VALENCE	S SARATOGA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-013
201400901101	LOYOLA AV	VALENCE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-012
201400901001	DRYADES	VALENCE	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-010
201400900901	BORDEAUX	DRYADES	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-009
201400900801	UPPERLINE	DRYADES	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-007
201400900701	DANNEEL	VALENCE	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-006
201400900601	UPPERLINE	DRYADES	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-004
201400900501	UPPERLINE	S SARATOGA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-003
201400900401	LOYOLA AV	VALENCE	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-002
201400900301	UPPERLINE	LOYOLA AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-001
201400900201	CADIZ	LASALLE	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-015
201400900101	VALENCE	S LIBERTY	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-012
201400900001	LASALLE	UPPERLINE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-010
201400899901	VALENCE	LASALLE	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-009
201400899801	FRERET	JENA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-007
201400899701	FRERET	CADIZ	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-006
201400899601	CADIZ	FRERET	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-004
201400899501	S ROBERTSON	UPPERLINE	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-002
201400899401	VALENCE	LOYOLA AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-034
201400899301	DRYADES	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-033
201400899201	NAPOLEON AV	DRYADES	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-031
201400899101	NAPOLEON AV	S SARATOGA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-030

201400899001	DANNEEL	NAPOLEON AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-029
201400898901	DANNEEL	JENA	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-028
201400898801	CADIZ	DRYADES	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-026
201400898701	VALENCE	DRYADES	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-025
201400898601	WILLOW	NAPOLEON AV	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-005
201400898501	JENA	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-004
201400898401	CLARA	JENA	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-001
201400898301	S LIBERTY	NAPOLEON AV	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-043
201400898201	NAPOLEON AV	S LIBERTY	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-039
201400898101	S LIBERTY	UPPERLINE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-017
201400898001	JENA	LASALLE	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-036
201400897901	FRERET	NAPOLEON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-035
201400897801	NAPOLEON AV	MAGNOLIA	05/02/2014	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-032
201400897701	JENA	S ROBERTSON	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-029
201400897601	UPPERLINE	S LIBERTY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-026
201400897501	UPPERLINE	LASALLE	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-025
201400897301	S LIBERTY	NAPOLEON AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-022
201400983301	PENISTON	FRERET	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-003
201400983201	ROBERTSON	PENISTON	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-001
201400983101	DELACHAISE	LOYOLA AV	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-052
201400983001	DANNEEL	PENISTON	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-043
201400982901	PENISTON	LOYOLA AV	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-031
201400982801	FOUCHER	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-028
201400982701	DANNEEL	AMELIA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-027
201400982601	DANNEEL	FOUCHER	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-026
201400982501	DELACHAISE	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-024
201400982401	WILLOW	LOUISIANA AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-055
201400982301	LOUISIANA AV	S CLAIBORNE AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-053
201400982201	LOUISIANA AV	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-052
201400982101	MAGNOLIA	AMELIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-048
201400982001	PENISTON	MAGNOLIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-047
201400981901	DELACHAISE	LASALLE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-023
201400981801	AMELIA	S ROBERTSON	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-045
201400981701	MAGNOLIA	AMELIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-043
201400981601	S LIBERTY	AMELIA	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-037
201400981501	S LIBERTY	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-035
201400981401	S LIBERTY	LOUISIANA AV	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-034
201400981301	LOUISIANA AV	S LIBERTY	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-033
201400981201	DELACHAISE	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-031
201400981101	LASALLE	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-030
201400981001	FRERET	DELACHAISE	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-028
201400980901	ROBERTSON	DELACHAISE	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-024
201400980801	DANNEEL	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-011
201400980701	S SARATOGA	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-010
201400980601	LOYOLA AV	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-003
201400980501	TOLEDANO	LOYOLA AV	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-001
201400980401	MAGNOLIA	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-079
201400980301	S CLAIBORNE AV	LOUISIANA AV	05/02/2014	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-074
201400980201	CLARA	PENISTON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-071
201400980101	AMELIA	MAGNOLIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-070
201400980001	CLARA	AMELIA	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-068
201400979901	CLARA	LOUISIANA AV	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-067
201400979801	CLARA	PENISTON	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-064
201400979701	WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-062
201400979601	AMELIA	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-061
201400979501	WILLOW	GEN TAYLOR	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-060
201400979401	AMELIA	WILLOW	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-059
201400979301	CLARA	AMELIA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-058
201400979201	TOLEDANO	S ROCHEBLAVE	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-048
201400979101	S GALVEZ	TOLEDANO	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-045
201400979001	LOUISIANA AV PK	S DORGENOIS	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-044

201400978901	LOUISIANA AV PK	S MIRO	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-042
201400978801	LOUISIANA AV PK	S GALVEZ	05/02/2014	04/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-041
201400978701	DRYADES	TOLEDANO	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-021
201400978601	TOLEDANO	S PRIEUR	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-050
201400978501	TOLEDANO	S DERBIGNY	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-048
201400978401	S ROMAN	LOUISIANA AV PK	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-046
201400978301	LOUISIANA AV PK	S CLAIBORNE AV	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-044
201400978201	LOUISIANA AV PK	S DERBIGNY	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-043
201400978101	S ROMAN	LOUISIANA AV PK	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-042
201400978001	S ROMAN	LOUISIANA AV PK	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-041
201400977901	MAGNOLIA	4TH	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 130-048
201400977801	TOLEDANO	S LIBERTY	05/02/2014	10/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 122-045
201400977701	LASALLE	TOLEDANO	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 122-044
201400977101	S DORGENOIS	LOUISIANA AV PK	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-066
201400976601	LOUISIANA AV PK	S BROAD	05/02/2014	12/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-072
201400976501	LOUISIANA AV PK	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-071
201400976401	LOUISIANA AV PK	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-070
201400976301	LOUISIANA AV PK	S BROAD	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-069
201400976201	LOUISIANA AV PK	S DORGENOIS	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-068
201400976101	LOUISIANA AV PK	S DORGENOIS	05/02/2014	09/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-067
201400918501	JOSEPH	CLARA	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-013
201400918401	JOSEPH	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-011
201400918301	JOSEPH	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-010
201400918201	JOSEPH	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-009
201400918101	CLARA	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-008
201400918001	MAGNOLIA	JOSEPH	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-007
201400917901	OCTAVIA	MAGNOLIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-006
201400917801	ROBERT	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-045
201400917701	ANNUNCIATION	LEONTINE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-028
201400917601	LEAKE AV	UPPERLINE	05/02/2014	01/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-014
201400917501	SONIAT	LEAKE AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-012
201400917401	ROBERT	LEAKE AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-009
201400917301	UPPERLINE	TCHOUPITOULAS	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-001
201400917201	LEAKE AV	DUFOSSAT	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-009
201400917101	DUFOSSAT	LEAKE AV	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-004
201400917001	WILLOW	NASHVILLE AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-048
201400916701	OCTAVIA	CUCULLU	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-041
201400916601	CUCULLU	NASHVILLE AV	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-039
201400916501	CUCULLU	OCTAVIA	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-038
201400916401	NASHVILLE AV	CLARA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-035
201400916301	WILLOW	NASHVILLE AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-034
201400916201	PERRIER	BELLECASTLE	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-057
201400916101	DUFOSSAT	PERRIER	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-056
201400916001	ROBERT	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-050
201400915901	SONIAT	PERRIER	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-049
201400915801	COLISEUM	SONIAT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-039
201400915701	COLISEUM	ROBERT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-038
201400915601	DUFOSSAT	CHESTNUT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-028
201400915501	COLISEUM	BELLECASTLE	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-023
201400915401	VALMONT	COLISEUM	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-018
201400915301	PERRIER	VALMONT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-017
201400915201	COLISEUM	JEFFERSON AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-011
201400915101	PERRIER	LEONTINE	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-010
201400915001	VALMONT	PERRIER	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-009
201400914901	PERRIER	VALMONT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-008
201400914801	LEONTINE	PRYTANIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-003
201400914701	LEONTINE	PRYTANIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-002
201400914601	BARONNE	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-039
201400914501	BARONNE	ROBERT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-037
201400914401	ST CHARLES AV	UPPERLINE	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-035
201400914301	SONIAT	ST CHARLES AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-030

201400914201	SONIAT	ATLANTA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-029
201400914101	DUFOSSAT	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-023
201400914001	VALMONT	ST CHARLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-001
201400913901	LEONTINE	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-020
201400913801	VALMONT	BLANC PL	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-014
201400913701	ATLANTA	DUFOSSAT	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-010
201400913601	VALMONT	ATLANTA	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-009
201400913501	VALMONT	BLANC PL	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-007
201400913401	ST CHARLES AV	DUFOSSAT	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-006
201400913301	VALMONT	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-005
201400913201	ST CHARLES AV	VALMONT	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-003
201400913101	VALMONT	ST CHARLES AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-002
201400913001	DRYADES	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-027
201400912901	DRYADES	ROBERT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-026
201400912801	DANNEEL	SONIAT	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-024
201400912701	DANNEEL	ROBERT	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-023
201400912601	S SARATOGA	SONIAT	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-021
201400912501	S SARATOGA	ROBERT	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-020
201400912401	LOYOLA AV	SONIAT	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-018
201400912301	ROBERT	LOYOLA AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-017
201400912201	LOYOLA AV	JEFFERSON AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-015
201400912101	VALMONT	LOYOLA AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-014
201400912001	SONIAT	LOYOLA AV	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-011
201400911901	DUFOSSAT	DRYADES	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-007
201400911801	DANNEEL	SONIAT	05/02/2014	08/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-006
201400911701	DANNEEL	DUFOSSAT	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-005
201400911601	VALMONT	DRYADES	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-003
201400911501	SONIAT	BARONNE	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-041
201400911401	ROBERT	S LIBERTY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-039
201400911301	FRERET	ROBERT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-036
201400911201	S ROBERTSON	ROBERT	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-033
201400911101	ROBERT	S ROBERTSON	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-032
201400922601	JOSEPH	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-006
201400922501	OCTAVIA	S ROBERTSON	05/02/2014	04/23/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-003
201400922401	S ROBERTSON	OCTAVIA	05/02/2014	08/21/2001	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-002
201400922301	LOYOLA AV	NASHVILLE AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-045
201400922201	JOSEPH	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-044
201400922101	DANNEEL	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-037
201400922001	NASHVILLE AV	DANNEEL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-035
201400921901	ROSA PARK	ST CHARLES AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-033
201400921801	NASHVILLE AV	S SARATOGA	05/02/2014	10/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-030
201400921701	NASHVILLE AV	LOYOLA AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-026
201400921601	NASHVILLE AV	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-025
201400921501	NASHVILLE AV	DANNEEL	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-024
201400921401	DANNEEL	NASHVILLE AV	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-023
201400921301	ST CHARLES AV	ARABELLA	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-022
201400921201	ST CHARLES AV	NASHVILLE AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-021
201400921101	ARABELLA	ST CHARLES AV	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-020
201400921001	CLARA	OCTAVIA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-004
201400920901	S ROBERTSON	NASHVILLE AV	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-039
201400920801	WIRTH PL	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-038
201400920701	NASHVILLE AV	S ROBERTSON	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-035
201400920601	RICHMOND PL	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-033
201400920501	S LIBERTY	JOSEPH	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-027
201400920401	OCTAVIA	LA SALLE PL	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-026
201400920301	JOSEPH	S LIBERTY	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-023
201400920201	LA SALLE PL	JOSEPH	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-021
201400920101	LA SALLE PL	OCTAVIA	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-019
201400920001	FRERET	OCTAVIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-017
201400919901	OCTAVIA	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-013
201400919801	S ROBERTSON	JOSEPH	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-012

201400919701	S ROBERTSON	OCTAVIA	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-011
201400919601	JEFFERSON AV	S ROBERTSON	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-010
201400919501	JOSEPH	FRERET	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-007
201400919401	JOSEPH	CLARA	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-032
201400919301	WILLOW	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-031
201400919001	NASHVILLE AV	MAGNOLIA	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-021
201400918901	NASHVILLE AV	WILLOW	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-019
201400918801	NASHVILLE AV	MAGNOLIA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-017
201400918701	CLARA	NASHVILLE AV	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-016
201400918601	MAGNOLIA	WIRTH PL	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-014
201400911001	MAGNOLIA	UPPERLINE	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-030
201400910901	MAGNOLIA	UPPERLINE	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-029
201400910801	WILLOW	SONIAT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-027
201400910701	WILLOW	JEFFERSON AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-026
201400910601	S CLAIBORNE AV	SONIAT	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-024
201400910501	S CLAIBORNE AV	UPPERLINE	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-023
201400910401	SONIAT	S CLAIBORNE AV	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-018
201400910301	SONIAT	CUCULLU	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-017
201400910201	SONIAT	WILLOW	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-010
201400910101	CLARA	VALMONT	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-008
201400910001	SONIAT	CLARA	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-006
201400909901	ROBERT	MAGNOLIA	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-003
201400909801	JENA	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-003
201400909701	TCHOUPITOULAS	BORDEAUX	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-015
201400909601	TCHOUPITOULAS	NAPOLEON AV	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-013
201400909501	TCHOUPITOULAS	BORDEAUX	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-008
201400909401	TCHOUPITOULAS	MARSHALL NEY AL	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-007
201400909301	TCHOUPITOULAS	VALENCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-003
201400909201	MAGNOLIA	ROBERT	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-047
201400909101	VALMONT	LASALLE	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-067
201400909001	S LIBERTY	VALMONT	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-066
201400908901	SONIAT	S LIBERTY	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-064
201400908801	SONIAT	LASALLE	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-062
201400908701	FRERET	ROBERT	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-058
201400908601	FRERET	SONIAT	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-056
201400908501	FRERET	VALMONT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-051
201400908401	S ROBERTSON	SONIAT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-050
201400908301	SONIAT	S ROBERTSON	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-048
201400908201	BORDEAUX	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-045
201400908101	BORDEAUX	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-037
201400908001	MAGAZINE	BORDEAUX	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-036
201400907901	VALENCE	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-030
201400907801	CADIZ	ANNUNCIATION	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-025
201400907701	NAPOLEON AV	TCHOUPITOULAS	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-023
201400907601	CONSTANCE	NAPOLEON AV	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-008
201400907501	ANNUNCIATION	JENA	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-021
201400907401	NAPOLEON AV	ANNUNCIATION	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-020
201400907301	JENA	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-018
201400907201	NAPOLEON AV	LAUREL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-017
201400907101	CONSTANCE	JENA	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-015
201400907001	UPPERLINE	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-014
201400906901	VALENCE	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-013
201400906801	MAGAZINE	BORDEAUX	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-012
201400906701	CONSTANCE	VALENCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-009
201400906601	VALENCE	COLISEUM	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-023
201400906501	VALENCE	PRYATANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-022
201400906401	CADIZ	CAMP	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-020
201400906301	CADIZ	CHESTNUT	05/02/2014	08/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-019
201400906201	LYONS	LAUREL	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-046
201400906101	NAPOLEON AV	CAMP	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-015
201400906001	CHESTNUT	JENA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-013

201400905901	COLISEUM	NAPOLEON AV	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-011
201400905801	PERRIER	NAPOLEON AV	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-008
201400905701	PERRIER	JENA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-007
201400905601	CADIZ	PRYTANIA	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-001
201400905501	JENA	CONSTANCE	05/02/2014	08/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-055
201400905401	ANNUNCIATION	BORDEAUX	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-051
201400905301	ANNUNCIATION	LYONS	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-050
201400905201	LYONS	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-049
201400905101	BORDEAUX	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-048
201400905001	BARONNE	BORDEAUX	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-013
201400904901	VALENCE	BARONNE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-012
201400904801	CADIZ	CARONDELET	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-010
201400904701	JENA	ST CHARLES AV	05/02/2014	08/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-008
201400897201	S LIBERTY	JENA	05/02/2014	09/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-021
201400897101	S LIBERTY	CADIZ	05/02/2014	09/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-020
201400897001	NAPOLEON AV	S CLAIBORNE AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-035
201400896901	JENA	S DERBIGNY	05/02/2014	10/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-010
201400896801	S PRIEUR	UPPERLINE	05/02/2014	10/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-004
201400896701	WILLOW	UPPERLINE	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-044
201400896601	UPPERLINE	WILLOW	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-037
201400896501	WILLOW	CADIZ	05/02/2014	10/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-007
201400895401	CONSTANCE	NAPOLEON AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-009
201400895301	NAPOLEON AV	CONSTANCE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-005
201400895201	GEN PERSHING	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-003
201400895101	AUSTERLITZ	N FRONT	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-018
201400895001	AUSTERLITZ	TCHOUPITOULAS	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-017
201400894901	LEAKE AV	CONSTANTINOPLE	05/02/2014	01/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-011
201400894801	MARENGO	TCHOUPITOULAS	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-009
201400894701	S GAYOSO	CADIZ	05/02/2014	10/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 100-036
201400893701	MAGAZINE	CONSTANTINOPLE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-040
201400893601	AUSTERLITZ	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-039
201400893501	MARENGO	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-037
201400893401	MAGAZINE	CONSTANTINOPLE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-036
201400893301	CONSTANTINOPLE	LAUREL	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-026
201400893201	CONSTANCE	MARENGO	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-024
201400893101	MILAN	ANNUNCIATION	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-023
201400893001	MILAN	LAST	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-022
201400892001	MILAN	CHESTNUT	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-019
201400891901	COLISEUM	MARENGO	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-017
201400891801	NAPOLEON AV	CHESTNUT	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-016
201400891701	PERRIER	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-012
201400891601	MARENGO	PERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-011
201400891501	GEN TAYLOR	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-043
201400891401	MILAN	PERRIER	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-007
201400891301	MILAN	PRYTANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-001
201400887601	CONSTANTINOPLE	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-008
201400887401	JOSEPH	DANNEEL	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-016
201400887201	OCTAVIA	ST CHARLES AV	05/02/2014	08/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-012
201400887001	DANNEEL	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-008
201400886801	JEFFERSON AV	S SARATOGA	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-005
201400886701	OCTAVIA	S SARATOGA	05/02/2014	09/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-004
201400886601	OCTAVIA	HURST	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-069

1,632

ESSA 2 - BASIN 5 - MIDCITY						
201304993901	N SALCEDO	BIENVILLE	11/21/2013		SLINE	MWH-ID. 7463-784 FULL LINING OF PIPE FROM SMH 202-051 TO 202-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305189401	BAUDIN	S BROAD	12/18/2013	05/26/2014	SLINE	MWH-ID. 7463-805 FULL LINING OF PIPE FROM SMH 189-035 TO 189-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305194301	S DUPRE	TULANE AV	12/18/2013		SLINE	MWH-ID. 7463-806 FULL LINING OF PIPE FROM SMH 190-040 TO 190-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15

201305192901	CANAL	S GENOIS	12/18/2013	SLINE	MWH-ID. 7463-811 FULL LINING OF PIPE FROM SMH 203-054 TO 203-053 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305190201	N GAYOSO	ORLEANS AV	12/18/2013	SLINE	MWH-ID. 7463-817 FULL LINING OF PIPE FROM SMH 273-010 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400096801	N HENNESSEY	ST ANN	01/14/2014	SLINE	MWH-ID. 7463-833 FULL LINING OF PIPE FROM SMH 241-040 TO 217-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400212801	N ALEXANDER	ST LOUIS	01/24/2014	SLINE	MWH-ID. 7463-840 FULL LINING OF PIPE FROM SMH 217-021 TO 217-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401535701	CYPRESS	S MIRO	06/30/2014	SLINE	MWH-ID. 7463-945 FULL LINING OF PIPE FROM SMH 183-035 TO 183-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401534301	N GALVEZ	IBERVILLE	06/30/2014	SLINE	MWH-ID. 7463-955 FULL LINING OF PIPE FROM SMH 200-014 TO 200-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401533601	ULLOA	S MURAT	06/30/2014	SLINE	MWH-ID. 7463-949 FULL LINING OF PIPE FROM SMH 194-016 TO 194-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401533401	TULANE AV	S CARROLLTON AV	06/30/2014	SLINE	MWH-ID. 7463-947 FULL LINING OF PIPE FROM SMH 193-022 TO 193-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401533201	FLORIDA AV	ST ANTHONY AV	06/30/2014	SLINE	MWH-ID. 7463-970 FULL LINING OF PIPE FROM SMH 329-020 TO 329-019 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401532701	INDUSTRY	N BROAD	06/30/2014	SLINE	MWH-ID. 7463-965 FULL LINING OF PIPE FROM SMH 311-022 TO 311-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201400885101	S MIRO	TULANE AV	05/02/2014	08/28/2014 SLINE	MWH-ID. 7463-914 FULL LINING OF PIPE FROM SMH 183-013 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400595101	BANKS	S SCOTT	03/20/2014	SLINE	MWH-ID. 7463-875 FULL LINING OF PIPE FROM SMH 192-003 TO 192-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400213101	DUMAINE	N RENDON	01/24/2014	SLINE	MWH-ID. 7463-841 FULL LINING OF PIPE FROM SMH 273-039 TO 273-072 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201603401101	CLEVELAND AV	S GAYOSO	01/13/2016	SLEAD	MWH-ID. 7463-959 SERVICE POINT REPIR 94' FROM SM202-024
201603401001	N MURAT	BIENVILLE	01/13/2016	SLEAD	ESSA 2 - BAS 5 - MWH-ID. 7463-001 SERVICE POINT REPAI 169' FROM SM206-014
201501238501	S HENNESSEY	TULANE AV	07/07/2015	SLEAD	ESSA 2 - BAS5 - MWH-ID. 7463-1056 SERVICE POINT REPAIR 204' FROM SMH 194-013 -
201501238401	S HENNESSEY	TULANE AV	07/07/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 6 MWH-ID. 7463-1056 SERVICE POINT REPAIR 179' FROM SMH 194-013 -
201500452001	CANAL	S CLARK	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 6 MWH-ID. 7463-1043 SERVICE POINT REPAIR 185' FROM SMH 203-007 -
201500451901	CANAL	S CLARK	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1043 SERVICE POINT REPAIR 140' FROM SMH 203-007 -
201500451701	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1032 SERVICE POINT REPAIR 63' FROM SMH 216-027 -
201500451601	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1032 SERVICE POINT REPAIR 190' FROM SMH 216-027 -
201500451501	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1032 SERVICE POINT REPAIR 132' FROM SMH 216-027 -
201500451401	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1032 SERVICE POINT REPAIR 9' FROM SMH 216-027 -
201500451301	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1032 SERVICE POINT REPAIR 31' FROM SMH 216-027 -
201500450601	S MIRO	TULANE AV	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1041 SERVICE POINT REPAIR 75' FROM SMH 183-013 -
201500450501	POYDRAS	S GALVEZ	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1026 SERVICE POINT REPAIR 162' FROM SMH 183-037 -
201500450001	S SCOTT	D"HEMECOURT	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1028 SERVICE POINT REPAIR 167' FROM SMH 192-013 -
201500449801	S SOLOMON	ULLOA	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-1042 SERVICE POINT REPAIR 39' FROM SMH 193-014 -
201500448301	LEPAGE	N WHITE	02/25/2015	SLEAD	ESSA 2 - BASIN 5 - MID-CITY - SPS 6 MWH-ID. 7463-1033 SERVICE POINT REPAIR 261' FROM SMH 290-001 -

201500441801	CLEVELAND AV	S GAYOSO	02/25/2015	SLEAD	MWH-ID. 7463-1030 SERVICE POINT REPAIR 226' FROM SMH 202-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500441401	S SCOTT	D"HEMECOURT	02/25/2015	SLEAD	MWH-ID. 7463-1028 SERVICE POINT REPAIR 91' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500441301	S SCOTT	D"HEMECOURT	02/25/2015	SLEAD	MWH-ID. 7463-1028 SERVICE POINT REPAIR 189' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401973901	TULANE AV	S CARROLLTON AV	09/09/2014	SLEAD	MWH-ID. 7463-947 SERVICE POINT REPAIR 166' FROM SMH 193-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401973801	TULANE AV	S CARROLLTON AV	09/09/2014	SLEAD	MWH-ID. 7463-947 SERVICE POINT REPAIR 70' FROM SMH 193-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401973701	ULLOA	S MURAT	09/09/2014	SLEAD	MWH-ID. 7463-949 SERVICE POINT REPAIR 119' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401973501	N GALVEZ	IBERVILLE	09/09/2014	SLEAD	MWH-ID. 7463-955 SERVICE POINT REPAIR 188' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400213701	PALMYRA	S DORGENOIS	01/24/2014	SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 352' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400213301	DUMAINE	N RENDON	01/24/2014	SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 94' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400213201	DUMAINE	N RENDON	01/24/2014	SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 189' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400212901	N ALEXANDER	ST LOUIS	01/24/2014	SLEAD	MWH-ID. 7463-840 SERVICE POINT REPAIR 190' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400211401	PALMYRA	S DORGENOIS	01/24/2014	SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 268' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400209901	DUMAINE	N RENDON	01/24/2014	SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 120' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400209101	N ALEXANDER	ST LOUIS	01/24/2014	SLEAD	MWH-ID. 7463-840 SERVICE POINT REPAIR 226' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400208701	PALMYRA	S DORGENOIS	01/24/2014	SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 191' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400099101	N HENNESSEY	ST ANN	01/14/2014	SLEAD	MWH-ID. 7463-833 SERVICE POINT REPAIR 55' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400098801	BANKS	S BROAD	01/14/2014	SLEAD	MWH-ID. 7463-828 SERVICE POINT REPAIR 257' FROM SMH 189-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400097201	S RENDON	BANKS	01/14/2014	SLEAD	MWH-ID. 7463-829 SERVICE POINT REPAIR 192' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305190601	CANAL	S GENOIS	12/18/2013	SLEAD	MWH-ID. 7463-811 SERVICE POINT REPAIR 104' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201603789001	CLEVELAND AV	BOTTINELLI PL	03/01/2016	SLINE	MWH-ID. 7463-1031 SERVICE REPAIR VIA LINING 143' FROM 207-004 ESSA 2 - BASIN 5 - MID CITY
201603788601	CLEVELAND AV	BOTTINELLI PL	03/01/2016	SLINE	MWH-ID. 7463-1031 FULL LINING OF PIPE FROM 207-004 to 207-002 ESSA 2 - BASIN 5 - MID-CITY - SPS 3
201501237701	A P TUREAUD AV	AUBRY	07/07/2015	SLINE	MWH-ID. 7463-1059 FULL LINING OF PIPE FROM SMH 309-055 TO 309-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201500451801	CANAL	S CLARK	02/25/2015	SLINE	MWH-ID. 7463-1043 FULL LINING OF PIPE FROM SMH 203-007 TO 203-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500450401	S WHITE	PALMYRA	02/25/2015	SLINE	MWH-ID. 7463-1027 FULL LINING OF PIPE FROM SMH 189-021 TO 189-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500450101	S SCOTT	D"HEMECOURT	02/25/2015	SLINE	MWH-ID. 7463-1028 FULL LINING OF PIPE FROM SMH 192-013 TO 192-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500449901	S CARROLLTON AV	BAUDIN	02/25/2015	SLINE	MWH-ID. 7463-1029 FULL LINING OF PIPE FROM SMH 193-013 TO 193-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201500449701	S SOLOMON	ULLOA	02/25/2015	SLINE	MWH-ID. 7463-1042 FULL LINING OF PIPE FROM SMH 193-014 TO 193-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201500448401	LEPAGE	N WHITE	02/25/2015	SLINE	MWH-ID. 7463-1033 FULL LINING OF PIPE FROM SMH 290-001 TO 288-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201500448201	PONCE DE LEON	GENTILLY RD	02/25/2015	SLINE	MWH-ID. 7463-1034 FULL LINING OF PIPE FROM SMH 290-033 TO 290-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201500441601	ORLEANS AV	N SCOTT	02/25/2015	SLINE	MWH-ID. 7463-1032 FULL LINING OF PIPE FROM SMH 216-027 TO 216-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15

201402234001	N RENDON	ORLEANS AV	10/21/2014	SLINE	MWH-ID. 7463-995 FULL LINING OF PIPE FROM SMH 273-027 TO 273-026 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400211301	PALMYRA	S DORGENOIS	01/24/2014	SLINE	MWH-ID. 7463-856 FULL LINING OF PIPE FROM SMH 201-018 TO 200-004 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400097001	S RENDON	BANKS	01/14/2014	SLINE	MWH-ID. 7463-829 FULL LINING OF PIPE FROM SMH 190-037 TO 202-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201502259101	N DERBIGNY	ALLEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-048
201502259201	ALLEN	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-054
201502259301	ALLEN	N CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-059
201502259401	TOURO	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 327-001
201502259801	ALLEN	N ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-013
201502260001	N TONTI	TOURO	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-036
201502260201	PAUGER	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 329-030
201502260401	FLORIDA AV	NEW ORLEANS	07/30/2015	SMBG	REHAB SEWER MANHOLE 331-053
201502260701	N DERBIGNY	ALLEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-047
201502261601	N BROAD	LAPEYROUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-041
201502261501	CRETE	GRAND RTE ST JOHN	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-040
201502261401	NEW ORLEANS	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 303-027
201502261301	VERNA CT	ST VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-044
201502261201	ESPLANADE AV	VERNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-040
201502261101	ESPLANADE AV	VERNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-039
201502261001	MAUREPAS	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-013
201502260901	MYSTERY	MAUREPAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-012
201502260801	ST CLAUDE AV	MARIGNY	07/30/2015	01/23/2018 SMBG	REHAB SEWER MANHOLE 344-042
201502262501	NEW ORLEANS	HOPE	07/30/2015	SMBG	REHAB SEWER MANHOLE 311-016
201502262401	N TONTI	A P TUREAUD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 310-031
201502262301	NEW ORLEANS	N ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 310-028
201502262201	A P TUREAUD AV	AUBRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-055
201502262101	A P TUREAUD AV	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-048
201502262001	OLD PRIEUR	A P TUREAUD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-025
201502261901	ALLEN	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-001
201502261801	PAUL MORPHY	LAPEYROUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-052
201502261701	ONZAGA	PAUL MORPHY	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-051
201502263501	ST PHILIP	N SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-017
201502263401	N DUPRE	BELLECHASSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-006
201502263301	ST PHILIP	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-002
201502263201	ESPLANADE AV	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 288-025
201502263101	CRETE	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 288-024
201502263001	ESPLANADE AV	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-036
201502262901	N CLAIBORNE AV	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-035
201502262801	N CLAIBORNE AV	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-034
201502262701	N CLAIBORNE AV	BAYOU RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-033
201502266801	OLGA	DUMAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-042
201502266701	DUMAINE	TAFT PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-039
201502266601	ROOSEVELT PL	DUMAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-036
201502266501	ST MARKS CT	W MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-030
201502266401	DELGADO DR	ST MARKS CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-029
201502266301	DELGADO DR	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-028
201502266201	GOV NICHOLLS	N CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-030
201502266101	LEDA CT	ST VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 275-013
201502266001	ESPLANADE AV	LEDA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 275-010
201502268501	N CARROLLTON AV	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-042
201502268401	ST LOUIS	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-041
201502268301	N HENNESSEY	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-037
201502268201	N SOLOMON	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-028
201502268101	N ALEXANDER	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-021
201502268001	N BROAD	DUMAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-021
201502267901	HARDING DR	DELGADO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-023
201502267801	N BROAD	ST ANN	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-018
201502267701	TOULOUSE	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-008
201502270201	N SCOTT	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-009

201502270101	ST LOUIS	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-008
201502270001	N CORTEZ	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-007
201502269901	CONTI	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-006
201502269801	W MOSS	HARDING DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-020
201502269701	ST JOHN CT	HARDING DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-018
201502269601	W MOSS	ST JOHN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-017
201502269501	W MOSS	ST JOHN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-014
201502269401	LELONG DR	DULLING OAKS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 239-006
201502272001	BIENVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-015
201502271901	CANAL	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-013
201502271801	N MURAT	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-012
201502271701	IBERVILLE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-011
201502271601	ORLEANS AV	IDA	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-037
201502271501	CONTI	N CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-005
201502271401	ROOSEVELT AL	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-033
201502271301	ORLEANS AV	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-031
201502271201	ORLEANS AV	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-030
201603789301	CLEVELAND AV	N BROAD	03/01/2016	SMAIN	MWH-ID. 7463-1057 POINT REPAIR 159' TO 171' FROM SMH 201-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 15
201603788901	CLEVELAND AV	BOTTINELLI PL	03/01/2016	SMAIN	MWH-ID. 7463-1031 POINT REPAIR REPLACE SERVICE '56 FROM 207-004 ESSA 2 - BASIN 5 - MID CITY
201603788801	CLEVELAND AV	BOTTINELLI PL	03/01/2016	SMAIN	MWH-ID. 7463-1031 POINT REPAIR 225' TO 251' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY
201603788701	CLEVELAND AV	BOTTINELLI PL	03/01/2016	SMAIN	MWH-ID. 7463-1031 POINT REPAIR 16' TO 28' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY
201603787301	CLEVELAND AV	BOTTINELLI PL	03/01/2016	SMAIN	MWH-ID. 7463-1031 POINT REPAIR 171' TO 186' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY
201501237801	A P TUREAUD AV	AUBRY	07/07/2015	SMAIN	MWH-ID. 7463-1059 POINT REPAIR 259' TO 271' FROM SMH 309-055 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201501237501	S HENNESSEY	TULANE AV	07/07/2015	SMAIN	MWH-ID. 7463-1056 POINT REPAIR 143' TO 155' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201500450701	PONCE DE LEON	GENTILLY RD	02/25/2015	SMAIN	MWH-ID. 7463-1034 POINT REPAIR 109' TO 121' FROM SMH 290-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201500450301	S WHITE	PALMYRA	02/25/2015	SMAIN	MWH-ID. 7463-1027 POINT REPAIR 0' TO 12' FROM SMH 189-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500450201	S SCOTT	D"HEMECOURT	02/25/2015	SMAIN	MWH-ID. 7463-1028 POINT REPAIR 117' TO 130' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500449601	S SOLOMON	ULLOA	02/25/2015	SMAIN	MWH-ID. 7463-1042 POINT REPAIR 160' TO 172' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201500449501	S SOLOMON	ULLOA	02/25/2015	SMAIN	MWH-ID. 7463-1042 POINT REPAIR 194' TO 220' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201500448501	LEPAGE	N WHITE	02/25/2015	SMAIN	MWH-ID. 7463-1033 POINT REPAIR 108' TO 228' FROM SMH 290-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201500441701	CANAL	S CLARK	02/25/2015	SMAIN	MWH-ID. 7463-1043 POINT REPAIR 113' TO 126' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201500441501	S WHITE	PALMYRA	02/25/2015	SMAIN	MWH-ID. 7463-1027 POINT REPAIR 86' TO 99' FROM SMH 189-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201402234101	N RENDON	ORLEANS AV	10/21/2014	SMAIN	MWH-ID. 7463-995 POINT REPAIR 95' TO 107' FROM SMH 273-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201401535801	CYPRESS	S MIRO	06/30/2014	SMAIN	MWH-ID. 7463-945 POINT REPAIR 249' TO 261' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401535601	N TONTI	POYDRAS	06/30/2014	SMAIN	MWH-ID. 7463-944 REPLACE PIPE FROM SMH 183-034 TO 183-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401535501	S MIRO	TULANE AV	06/30/2014	SMAIN	MWH-ID. 7463-943 REPLACE PIPE FROM SMH 183-014 TO 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401535401	N TONTI	GRAVIER	06/30/2014	SMAIN	MWH-ID. 7463-941 REPLACE PIPE FROM SMH 183-005 TO 183-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401534501	N GALVEZ	IBERVILLE	06/30/2014	SMAIN	MWH-ID. 7463-955 POINT REPAIR 73' TO 85' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401534401	N GALVEZ	IBERVILLE	06/30/2014	SMAIN	MWH-ID. 7463-955 POINT REPAIR 268' TO 280' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15

201401534201	S ST PATRICK	BANKS	06/30/2014		SMAIN	MWH-ID. 7463-953 REPLACE PIPE FROM SMH 195-003 TO 195-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401534101	S OLYMPIA	BANKS	06/30/2014		SMAIN	MWH-ID. 7463-952 REPLACE PIPE FROM SMH 194-041 TO 206-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401534001	S DORGENOIS	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-951 REPLACE PIPE FROM SMH 184-016 TO 189-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401533901	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 94' TO 106' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401533801	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 188' TO 200' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401533701	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 0' TO 12' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401533501	S ALEXANDER	JULIA	06/30/2014		SMAIN	MWH-ID. 7463-948 POINT REPAIR 54' TO 87' FROM SMH 194-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401533301	S DORGENOIS	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-946 REPLACE PIPE FROM SMH 184-015 TO 184-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401533101	ELYSIAN FIELDS AV	LAW	06/30/2014		SMAIN	MWH-ID. 7463-968 REPLACE PIPE FROM SMH 328-063 TO 328-062 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401533001	AGRICULTURE	A P TUREAUD AV	06/30/2014		SMAIN	MWH-ID. 7463-967 REPLACE PIPE FROM SMH 311-029 TO 311-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401532901	NEW ORLEANS	INDUSTRY	06/30/2014		SMAIN	MWH-ID. 7463-966 REPLACE PIPE FROM SMH 311-024 TO 311-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401532801	INDUSTRY	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-965 POINT REPAIR 192' TO 204' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401532601	ST ANN	N MURAT	06/30/2014		SMAIN	MWH-ID. 7463-964 REPLACE PIPE FROM SMH 218-031 TO 241-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401532501	N ANTHONY	BIENVILLE	06/30/2014		SMAIN	MWH-ID. 7463-962 REPLACE PIPE FROM SMH 208-013 TO 208-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401532401	CANAL	CITY PARK AV	06/30/2014		SMAIN	MWH-ID. 7463-961 REPLACE PIPE FROM SMH 207-010 TO 207-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401532301	CLEVELAND AV	S ALEXANDER	06/30/2014		SMAIN	MWH-ID. 7463-960 REPLACE PIPE FROM SMH 206-029 TO 205-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401532201	BIENVILLE	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-958 REPLACE PIPE FROM SMH 201-043 TO 201-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401532101	IBERVILLE	N DORGENOIS	06/30/2014		SMAIN	MWH-ID. 7463-957 REPLACE PIPE FROM SMH 201-024 TO 200-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401532001	CLEVELAND AV	S DORGENOIS	06/30/2014		SMAIN	MWH-ID. 7463-956 REPLACE PIPE FROM SMH 201-003 TO 200-005 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401531801	ALLEN	LAW	06/30/2014		SMAIN	MWH-ID. 7463-969 REPLACE PIPE FROM SMH 328-067 TO 329-002 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401531701	INDUSTRY	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-965 POINT REPAIR 78' TO 90' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401531601	N OLYMPIA	ST PETER	06/30/2014		SMAIN	MWH-ID. 7463-963 POINT REPAIR 0' TO 12' FROM SMH 218-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201401531401	TOULOUSE	N DORGENOIS	06/30/2014	07/09/2014	SMAIN	MWH-ID. 7463-973 POINT REPAIR 252' TO 264' FROM SMH 272-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201401531301	CANAL	S CLARK	06/30/2014	07/29/2014	SMAIN	MWH-ID. 7463-972 POINT REPAIR 326' TO 338' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401531201	BIENVILLE	N SALCEDO	06/30/2014	07/08/2014	SMAIN	MWH-ID. 7463-971 POINT REPAIR 163' TO 175' FROM SMH 202-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201401531101	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 90' TO 102' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401531001	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 335' TO 347' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401530901	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 234' TO 246' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401530801	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 191' TO 215' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201401530101	CYPRESS	S MIRO	06/30/2014		SMAIN	MWH-ID. 7463-945 POINT REPAIR 152' TO 175' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15

201401530001	N TONTI	GRAVIER	06/30/2014	SMAIN	MWH-ID. 7463-942 REPLACE PIPE FROM SMH 183-011 TO 183-010 -
201401529801	N GALVEZ	IBERVILLE	06/30/2014	SMAIN	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-955 POINT REPAIR 46' TO 58' FROM SMH 200-014 - ESSA
201401529701	BANKS	S BERNADOTTE	06/30/2014	SMAIN	2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-954 REPLACE PIPE FROM SMH 195-004 TO 195-003 -
201502280401	CANAL	N GAYOSO	07/30/2015	SMBG	ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201502280301	CANAL	N RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-033
201502280201	CANAL	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-031
201502280101	S LOPEZ	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-027
201502280001	S LOPEZ	CLEVELAND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-026
201502279901	S WHITE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-020
201502279801	N DUPRE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-055
201502279701	N DUPRE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-017
201502279601	S DUPRE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-016
201502279501	S GAYOSO	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-014
201502279401	PALMYRA	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-011
201502279301	PALMYRA	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-002
201502279201	CLEVELAND AV	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-001
201502279001	N WHITE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-065
201502278901	N WHITE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-063
201502278801	N JEFFERSON DAVIS PK	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-058
201502278701	N JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-024
201502278601	S TELEMACHUS	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-021
201502278501	CLEVELAND AV	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-019
201502278401	PALMYRA	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-016
201502278301	CLEVELAND AV	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-015
201502278201	N LOPEZ	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-010
201502278101	CANAL	S GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-041
201502278001	CANAL	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-008
201502277901	S JEFFERSON DAVIS PK	CLEVELAND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-007
201502277801	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-005
201502277601	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-005
201502277501	BIENVILLE	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-004
201502277401	N SALCEDO	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-001
201502277301	N SALCEDO	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-052
201502277201	N GAYOSO	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-051
201502277101	IBERVILLE	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-049
201502277001	PALMYRA	S SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-047
201502276901	CANAL	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-046
201502276801	BIENVILLE	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-031
201502276701	IBERVILLE	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-027
201502276601	N SCOTT	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-026
201502276501	CANAL	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-026
201502276401	CANAL	S PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-017
201502276301	CANAL	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-015
201502276201	N JEFFERSON DAVIS PK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-012
201502276101	CANAL	N JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-012
201502276001	N CLARK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-005
201502275901	IBERVILLE	N CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-053
201502275801	IBERVILLE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-046
201502275701	N TELEMACHUS	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-044
201502275601	BIENVILLE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-041
201502275501	N TELEMACHUS	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-040
201502275401	IBERVILLE	N TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-040
201502275301	S JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-035
201502275201	N MURAT	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-033
201502275101	N MURAT	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-032
201502275001	CANAL	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-031
201502274901	N ALEXANDER	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-030
201502274801	N HENNESSEY	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-029

201502274701	BIENVILLE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-046
201502274601	BIENVILLE	DAVID	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-044
201502274501	N SOLOMON	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-031
201502274401	N SOLOMON	CANAL	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-028
201502274301	N CARROLLTON AV	IBERVILLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-024
201502274201	IBERVILLE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-023
201502274101	S CARROLLTON AV	CLEVELAND AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-018
201502274001	S CARROLLTON AV	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-017
201502273901	PALMYRA	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-015
201502273701	CLEVELAND AV	S HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-013
201502273601	CLEVELAND AV	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 205-006
201502273501	CLEVELAND AV	S PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 204-037
201502273401	CONTI	N TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-002
201502273301	N CORTEZ	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-001
201502273201	BIENVILLE	HELENA	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-025
201502273101	BIENVILLE	N ANTHONY	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-021
201502273001	N BERNADOTTE	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-004
201502272901	TOULOUSE	N BERNADOTTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 208-002
201400885001	S MIRO	TULANE AV	05/02/2014	07/22/2014	SMAIN	MWH-ID. 7463-914 POINT REPAIR 182' TO 194' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400884901	S MIRO	TULANE AV	05/02/2014	07/22/2014	SMAIN	MWH-ID. 7463-914 POINT REPAIR 0' TO 12' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400597501	BANKS	S SCOTT	03/20/2014		SMAIN	MWH-ID. 7463-875 POINT REPAIR 8' TO 20' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400595501	N JOHNSON	FRENCHMEN	03/20/2014		SMAIN	MWH-ID. 7463-869 REPLACE PIPE FROM SMH 327-012 TO 327-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201400595401	N BROAD	ST PHILIP	03/20/2014		SMAIN	MWH-ID. 7463-877 REPLACE PIPE FROM SMH 272-078 TO 272-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400595001	BANKS	S SCOTT	03/20/2014		SMAIN	MWH-ID. 7463-875 POINT REPAIR 248' TO 265' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400213801	PALMYRA	S DORGENOIS	01/24/2014		SMAIN	MWH-ID. 7463-856 POINT REPAIR 98' TO 110' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400213601	N ROCHEBLAVE	CANAL	01/24/2014		SMAIN	MWH-ID. 7463-855 REPLACE PIPE FROM SMH 200-010 TO 200-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400213501	FORTIN	SAUVAGE	01/24/2014		SMAIN	MWH-ID. 7463-843 REPLACE PIPE FROM SMH 291-032 TO 291-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400213401	MAUREPAS	N LOPEZ	01/24/2014	11/23/2018	SMAIN	MWH-ID. 7463-842 REPLACE PIPE FROM SMH 291-016 TO 291-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400213001	N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 152' TO 164' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400212701	N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 0' TO 23' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400211501	N ROMAN	PAUGER	01/24/2014		SMAIN	MWH-ID. 7463-859 REPLACE PIPE FROM SMH 326-006 TO 326-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9
201400209201	N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 111' TO 123' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400208601	BANKS	S BROAD	01/24/2014		SMAIN	MWH-ID. 7463-854 REPLACE PIPE FROM SMH 189-018 TO 189-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400099201	N HENNESSEY	ST ANN	01/14/2014		SMAIN	MWH-ID. 7463-833 POINT REPAIR 92' TO 104' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400099001	VERNA CT	MARIE	01/14/2014		SMAIN	MWH-ID. 7463-835 REPLACE PIPE FROM SMH 291-042 TO 291-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201400098901	GRAVIER	S GALVEZ	01/14/2014		SMAIN	MWH-ID. 7463-827 REPLACE PIPE FROM SMH 183-017 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400098701	ULLOA	S CARROLLTON AV	01/14/2014		SMAIN	MWH-ID. 7463-830 REPLACE PIPE FROM SMH 193-016 TO 193-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400098601	N OLYMPIA	ST LOUIS	01/14/2014		SMAIN	MWH-ID. 7463-831 POINT REPAIR 89' TO 101' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6

201400098501	N HENNESSEY	DUMAINE	01/14/2014	SMAIN	MWH-ID. 7463-834 REPLACE PIPE FROM SMH 241-042 TO 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400097901	N OLYMPIA	ST LOUIS	01/14/2014	SMAIN	MWH-ID. 7463-831 POINT REPAIR 3' TO 15' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400097301	S RENDON	BANKS	01/14/2014	SMAIN	MWH-ID. 7463-829 POINT REPAIR 357' TO 369' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400097101	S RENDON	BANKS	01/14/2014	SMAIN	MWH-ID. 7463-829 POINT REPAIR 0' TO 12' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201400096901	DELGADO DR	TAFT PL	01/14/2014	SMAIN	MWH-ID. 7463-832 REPLACE PIPE FROM SMH 240-035 TO 241-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400096701	N HENNESSEY	ST ANN	01/14/2014	SMAIN	MWH-ID. 7463-833 POINT REPAIR 152' TO 164' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201400096601	PERDIDO	S MIRO	01/14/2014	SMAIN	MWH-ID. 7463-826 REPLACE PIPE FROM SMH 183-016 TO 183-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305193001	CANAL	S GENOIS	12/18/2013	SMAIN	MWH-ID. 7463-811 POINT REPAIR 164' TO 206' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305192801	D"HEMECOURT	ST PATRICK	12/18/2013	SMAIN	MWH-ID. 7463-810 REPLACE PIPE FROM SMH 194-033 TO 194-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201305192701	BAUDIN	S CARROLLTON AV	12/18/2013	SMAIN	MWH-ID. 7463-809 REPLACE PIPE FROM SMH 193-009 TO 193-008 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201305192601	BANKS	S JEFFERSON DAVIS PK	12/18/2013	SMAIN	MWH-ID. 7463-807 POINT REPAIR 222' TO 291' FROM SMH 191-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305192501	S DUPRE	TULANE AV	12/18/2013	SMAIN	MWH-ID. 7463-806 POINT REPAIR 188' TO 200' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305191801	S TELEMACHUS	TULANE AV	12/18/2013	SMAIN	MWH-ID. 7463-790 REPLACE PIPE FROM SMH 191-050 TO 191-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305191301	ST PETER	N SALCEDO	12/18/2013	SMAIN	MWH-ID. 7463-818 REPLACE PIPE FROM SMH 273-016 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201305191201	N GAYOSO	ORLEANS AV	12/18/2013	SMAIN	MWH-ID. 7463-817 POINT REPAIR 0' TO 12' FROM SMH 273-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8
201305191101	IBERVILLE	N OLYMPIA	12/18/2013	SMAIN	MWH-ID. 7463-816 REPLACE PIPE FROM SMH 206-016 TO 206-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201305191001	N ALEXANDER	BIENVILLE	12/18/2013	SMAIN	MWH-ID. 7463-815 REPLACE PIPE FROM SMH 206-002 TO 206-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201305190701	CLEVELAND AV	S CARROLLTON AV	12/18/2013	SMAIN	MWH-ID. 7463-812 REPLACE PIPE FROM SMH 205-021 TO 204-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305190501	CANAL	S GENOIS	12/18/2013	SMAIN	MWH-ID. 7463-811 POINT REPAIR 243' TO 255' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305189101	CANAL	S GENOIS	12/18/2013	SMAIN	MWH-ID. 7463-811 POINT REPAIR 0' TO 12' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305189001	S JEFFERSON DAVIS PK	D"HEMECOURT	12/18/2013	SMAIN	MWH-ID. 7463-808 POINT REPAIR 299' TO 311' FROM SMH 191-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201305188901	S DUPRE	TULANE AV	12/18/2013	SMAIN	MWH-ID. 7463-806 POINT REPAIR 0' TO 12' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201304994101	S WHITE	TULANE AV	11/21/2013	SMAIN	MWH-ID. 7463-780 REPLACE PIPE FROM SMH 189-029 TO 189-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201304994001	BAUDIN	S SOLOMON	11/21/2013	SMAIN	MWH-ID. 7463-781 REPLACE PIPE FROM SMH 193-025 TO 193-024 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201304993801	S SALCEDO	CANAL	11/21/2013	SMAIN	MWH-ID. 7463-783 POINT REPAIR 0' TO 12' FROM SMH 202-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15
201304993701	N ST PATRICK	BIENVILLE	11/21/2013	SMAIN	MWH-ID. 7463-786 REPLACE PIPE FROM SMH 206-024 TO 206-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201304993601	CONTI	N ANTHONY	11/21/2013	12/16/2014 SMAIN	MWH-ID. 7463-787 REPLACE PIPE FROM SMH 208-016 TO 208-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201304993501	ST PETER	N MURAT	11/21/2013	SMAIN	MWH-ID. 7463-789 REPLACE PIPE FROM SMH 217-023 TO 217-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201304993401	N HENNESSEY	ST LOUIS	11/21/2013	SMAIN	MWH-ID. 7463-788 REPLACE PIPE FROM SMH 217-015 TO 217-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6
201304992901	D"HEMECOURT	S OLYMPIA	11/21/2013	SMAIN	MWH-ID. 7463-782 REPLACE PIPE FROM SMH 194-032 TO 194-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6

201304992801	S CARROLLTON AV	PALMYRA	11/21/2013	SMAIN	MWH-ID. 7463-785 REPLACE PIPE FROM SMH 205-017 TO 205-015 -
201202337801	N TONTI	ST BERNARD AV	10/25/2012	SMAIN	ESSA 2 - BASIN 5 - MID-CITY - SPS 15 MWH-ID. 7463-715 PERFORM REPLACEMENT OF MSL FROM SMH 310-044 TO 310-039
201502294901	S GAYOSO	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-002
201502294801	S GAYOSO	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-001
201502294701	PERDIDO	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-038
201502294601	PERDIDO	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-037
201502294501	POYDRAS	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-029
201502294401	S DORGENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-027
201502294301	S DORGENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-026
201502294201	PERDIDO	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-022
201502294101	GRAVIER	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-017
201502294001	S DORGENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-016
201502293901	GRAVIER	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-015
201502293801	GRAVIER	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-011
201502293701	S WHITE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-009
201502293601	GRAVIER	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-008
201502293501	PERDIDO	JANE AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-004
201502293401	S WHITE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-003
201502293301	LAFAYETTE	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-040
201502293201	BANKS	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-013
201502293101	TULANE AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-006
201502293001	S ROCHEBLAVE	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-038
201502292901	TULANE AV	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-017
201502292801	BANKS	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-002
201502292701	S CORTEZ	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 187-008
201502292601	GRAVIER	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 187-004
201502292501	S JEFFERSON DAVIS PK	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-016
201502292401	GRAVIER	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-015
201502292301	S CLARK	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-009
201502292201	S GENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-007
201502292101	S DUPRE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-035
201502292001	S DUPRE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-033
201502291901	S DUPRE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-030
201502291801	GRAVIER	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-029
201502291701	RENDON	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-028
201502291601	S SALCEDO	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-023
201502291401	BAUDIN	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-017
201502291301	S RENDON	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-016
201502291201	TULANE AV	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-014
201502291101	S RENDON	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-010
201502291001	S LOPEZ	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-007
201502290901	BANKS	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-006
201502290801	S WHITE	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-041
201502290701	S WHITE	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-040
201502290601	S WHITE	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-016
201502290501	BAUDIN	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-034
201502290401	S WHITE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-032
201502290301	S WHITE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-029
201502290201	BAUDIN	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-028
201502290101	BANKS	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-022
201502290001	S WHITE	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-021
201502289901	S BROAD	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-019
201502289801	BANKS	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-018
201502289701	BANKS	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-017
201502289601	TULANE AV	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-022
201502289501	S GENOIS	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-021
201502289301	S TELEMACHUS	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-016
201502289101	S TELEMACHUS	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-010
201502289001	S GENOIS	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-003

201502288901	S DUPRE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-042
201502288801	S DUPRE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-040
201502288701	S GAYOSO	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-035
201502288601	TULANE AV	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-034
201502288501	S DUPRE	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-029
201502288401	S GAYOSO	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-028
201502288201	S DUPRE	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-024
201502288101	TULANE AV	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-022
201502288001	S SALCEDO	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-021
201502287901	BANKS	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-019
201502287801	S SCOTT	ULLOA	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-022
201502287701	ULLOA	S SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-021
201502287601	S PIERCE	ULLOA	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-019
201502287501	S SCOTT	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-013
201502287401	BAUDIN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-010
201502287301	BANKS	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-008
201502287201	TULANE AV	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-026
201502287101	BANKS	S SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-006
201502287001	BANKS	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-052
201502286901	S CLARK	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-051
201502286801	S TELEMACHUS	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-049
201502286701	BANKS	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-044
201502286601	S TELEMACHUS	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-042
201502286501	BAUDIN	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-038
201502286401	BANKS	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-036
201502286301	S JEFFERSON DAVIS PK	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-032
201502286201	D"HEMECOURT	HAGAN AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-030
201502286101	D"HEMECOURT	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-028
201502285901	BAUDIN	S HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-001
201502285801	S CARROLLTON AV	ULLOA	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-032
201502285701	S CARROLLTON AV	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-030
201502285601	BAUDIN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-029
201502285501	BANKS	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-027
201502285401	S CARROLLTON AV	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-026
201502285301	S CARROLLTON AV	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-024
201502285201	S CARROLLTON AV	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-017
201502285101	D"HEMECOURT	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-012
201502285001	BAUDIN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-009
201502284901	BANKS	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-007
201502284801	BANKS	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-040
201502284701	S SCOTT	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-038
201502284601	S CORTEZ	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-034
201502284501	TULANE AV	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-031
201502284401	TULANE AV	S SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-030
201502284301	TULANE AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-027
201502284201	BIENVILLE	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-029
201502284101	N TONTI	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-028
201502283901	N TONTI	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-016
201502283801	PALMYRA	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-001
201502283701	S BERNADOTTE	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 195-013
201502283601	S HENNESSEY	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-008
201502283501	S ST PATRICK	JULIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 195-002
201502283301	D"HEMECOURT	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-032
201502283201	S MURAT	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-028
201502283101	BAUDIN	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-025
201502283001	S MURAT	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-022
201502282901	D"HEMECOURT	S ALEXANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-020
201502282801	BAUDIN	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-017
201502282601	ULLOA	S HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-011
201502282501	D"HEMECOURT	S ALEXANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-009
201502282401	CANAL	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-051

201502282301	CANAL	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-049
201502282201	BIENVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-047
201502282101	BIENVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-043
201502282001	N WHITE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-041
201502281901	IBERVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-039
201502281801	BIENVILLE	N DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-058
201502281701	BIENVILLE	N DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-031
201502281601	N BROAD	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-030
201502281501	N DORGENOIS	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-026
201502281401	CANAL	N DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-022
201502281301	S WHITE	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-015
201502281201	JANE AL	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-013
201502281101	PALMYRA	JANE AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-012
201502281001	S BROAD	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-007
201502280901	S BROAD	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-006
201502280801	CLEVELAND AV	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-005
201502280701	S DORGENOIS	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-004
201502280601	N LOPEZ	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-038
201502280501	N RENDON	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-036
201603751801	BANKS	MANASSES AL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603746401	IBERVILLE	N WHITE	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603739701	S DORGENOIS	BANKS	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201502310901	BANKS	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-020
201502310801	CLEVELAND AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-061
201502297201	HOWARD AV	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 166-001
201502296801	S MIRO	POYDRAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-036
201502296701	S TONTI	JULIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-030
201502296601	PERDIDO	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-020
201502296501	S MIRO	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-015
201502296301	GRAVIER	S MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-012
201502296201	PERDIDO	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-009
201502296001	S ROCHEBLAVE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-007
201502295901	GRAVIER	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-005
201502295801	GRAVIER	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-004
201502295701	BRADISH AL	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-002
201502295601	S ROCHEBLAVE	BRADISH AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-001
201502295001	S DUPRE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-004
201502272801	N MURAT	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-053
201502272701	CANAL	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-039
201502272601	PALMYRA	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-036
201502272501	N ST PATRICK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-025
201502272401	BIENVILLE	N BERNADOTTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-023
201502272301	IBERVILLE	N ST PATRICK	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-021
201502272201	IBERVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-017
201502272101	IBERVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-016
201502271101	N CORTEZ	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-028
201502271001	ORLEANS AV	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-026
201502270901	N PIERCE	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-023
201502270801	TOULOUSE	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-021
201502270701	TOULOUSE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-015
201502270601	TOULOUSE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-014
201502270501	N CORTEZ	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-012
201502270301	ST LOUIS	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-010
201502269301	LELONG DR	DREYFOUS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 239-004
201502269201	TOULOUSE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-034
201502269101	N MURAT	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-028
201502269001	TOULOUSE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-014
201502268901	TOULOUSE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-005
201502268801	N MURAT	ST PETER	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-003
201502268701	TOULOUSE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-001
201502268601	TOULOUSE	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-043

201502267601	TOULOUSE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-001
201502267501	ST LOUIS	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 271-051
201502267401	MARQUEDA PL	ST ANN	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-027
201502267301	ST ANN	MARQUEDA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-023
201502267201	ST ANN	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-022
201502267101	DUMAINE	MARQUEDA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-011
201502267001	WILSON	DELGADO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-046
201502266901	DUMAINE	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-044
201502265901	DUMAINE	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 274-020
201502265801	LAFITTE	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 274-010
201502265701	N DUPRE	LAFITTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-068
201502265601	N DUPRE	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-067
201502265501	ST ANN	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-054
201502265401	DUMAINE	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-051
201502265301	DUMAINE	N LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-038
201502265201	TOULOUSE	N LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-018
201502265101	ST PETER	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-004
201502265001	TOULOUSE	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-001
201502264901	DUMAINE	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-079
201502264801	CONTI	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-074
201502264701	ST LOUIS	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-073
201502264601	ST LOUIS	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-071
201502264501	CONTI	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-068
201502264401	MAUREPAS	SAUVAGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-026
201502264301	URSULINES AV	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-032
201502264201	GRAND RTE ST JOHN	CRETE	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-009
201502264101	GRAND RTE ST JOHN	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-007
201502264001	N RENDON	DESOTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-068
201502263901	N WHITE	DESOTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-062
201502263801	GRAND RTE ST JOHN	VIGNAUD	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-046
201502263701	MYSTERY	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-045
201502263601	URSULINES AV	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-025
201502339601	A P TUREAUD AV	INDUSTRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 311-021
201502339501	PONCE DE LEON	N LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-007
201502339401	N TONTI	NEW ORLEANS	07/30/2015	SMBG	REHAB SEWER MANHOLE 310-025
201502339301	ALLEN	N JOHNSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-027
201502339201	ONZAGA	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-053
201502339101	ONZAGA	PAUL MORPHY	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-050
201502339001	CRETE	GRAND RTE ST JOHN	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-039
201502338801	ELYSIAN FIELDS AV	N RAMPART	07/30/2015	01/23/2018 SMBG	REHAB SEWER MANHOLE 344-041
201502338601	N BROAD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 331-051
201502338501	TOURO	N TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-037
201502338401	ANNETTE	N ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-014
201502338001	IDA	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-020
201502337901	IDA	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-045
201502337801	N CLAIBORNE AV	URSULINES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-031
201502337701	N BROAD	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-061
201502337601	ESPLANADE AV	LEDA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 275-001
201502337501	TOULOUSE	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 274-008
201502337401	N LOPEZ	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-059
201502337301	N RENDON	ST ANN	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-048
201502337101	SAUVAGE	MAUREPAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-021
201502337001	GRAND RTE ST JOHN	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-008
201502336901	N DUPRE	BELL	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-066
201502336801	ST PHILIP	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-050
201502336701	DESOTO	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-032
201502336601	URSULINES AV	N LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-008
201502336501	CRETE	LEPAGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 288-032
201502336401	ORLEANS AV	N CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-029
201502336301	N PIERCE	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-024
201502336201	N CLARK	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-020

201502336101	TOULOUSE	N TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-013
201502336001	HARDING DR	DELGADO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-022
201502335901	TOULOUSE	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-014
201502335801	CITY PARK AV	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 239-051
201502335701	N CARROLLTON AV	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 239-003
201502335601	N ST PATRICK	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-021
201502335501	N MURAT	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-004
201502335401	N CARROLLTON AV	ST PETER	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-045
201502335301	TOULOUSE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-038
201502335201	N BROAD	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-020
201502335101	TOULOUSE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-002
201502335001	BUNGALOW CT	DUMAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-049
201502334901	DUMAINE	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-025
201502334801	PALMYRA	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-036
201502334701	BIENVILLE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-003
201502334601	BIENVILLE	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-048
201502334501	BIENVILLE	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-039
201502334401	N CARROLLTON AV	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-027
201502334301	CLEVELAND AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-021
201502334201	CONTI	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-004
201502334101	BIENVILLE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-009
201502334001	N BERNADOTTE	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 208-014
201502333901	BIENVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-055
201502333801	PALMYRA	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-040
201502333701	PALMYRA	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-034
201502333601	N ST PATRICK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-022
201502333501	N SCOTT	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-039
201502333401	ORLEANS AV	ROOSEVELT AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-035
201502333301	ORLEANS AV	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-032
201502333201	N GAYOSO	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-019
201502333101	N DUPRE	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-015
201502333001	N GENOIS	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-036
201502332901	CLEVELAND AV	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-010
201502332801	N JEFFERSON DAVIS PK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-022
201502332501	PALMYRA	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-009
201502332401	S JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-006
201502332301	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-002
201502332201	S PIERCE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-034
201502332101	BIENVILLE	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-027
201502332001	N SCOTT	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-016
201502331901	N SCOTT	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-011
201502331801	N JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-047
201502331701	N CLARK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-043
201502331601	N TONTI	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-017
201502331501	S ROCHEBLAVE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-006
201502331401	CLEVELAND AV	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-021
201502331301	BANKS	S BERNADOTTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 195-011
201502331201	D"HEMECOURT	ST PATRICK	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-033
201502331101	BAUDIN	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-029
201502331001	S MURAT	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-023
201502330901	CLEVELAND AV	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-054
201502330801	CANAL	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-050
201502330701	N BROAD	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-044
201502330601	IBERVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-040
201502330501	N WHITE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-035
201502330401	N BROAD	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-029
201502330301	CANAL	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-021
201502330201	N LOPEZ	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-034
201502330101	CANAL	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-028
201502330001	TULANE AV	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-032
201502329901	ULLOA	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-024

201502329801	ULLOA	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-020
201502329701	PALMYRA	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-041
201502329601	BAUDIN	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-012
201502329501	S SCOTT	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-007
201502329401	BAUDIN	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-053
201502329301	S TELEMACHUS	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-050
201502329201	BANKS	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-043
201502329101	S ALEXANDER	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-005
201502329001	D"HEMECOURT	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-031
201502328901	S CARROLLTON AV	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-028
201502328801	TULANE AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-026
201502328701	S SOLOMON	ULLOA	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-015
201502328601	S SOLOMON	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-008
201502328501	S SOLOMON	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-001
201502328401	PERDIDO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-010
201502328301	S JEFFERSON DAVIS PK	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-014
201502328201	S GENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-005
201502328101	S RENDON	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-037
201502328001	TULANE AV	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-015
201502327901	BAUDIN	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-008
201502327801	S LOPEZ	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-004
201502327701	TULANE AV	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-036
201502327601	TULANE AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-033
201502327501	BAUDIN	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-031
201502327401	S BROAD	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-027
201502327301	S TELEMACHUS	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-025
201502327201	D"HEMECOURT	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-019
201502327101	S GENOIS	D"HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-015
201502327001	BANKS	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-006
201502326901	S SALCEDO	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-018
201502326801	S MIRO	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-013
201502326701	N TONTI	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-011
201502326601	S ROCHEBLAVE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-008
201502326501	S SCOTT	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 187-005
201502326301	S ROCHEBLAVE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-003
201502326201	S GAYOSO	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-008
201502326101	GRAVIER	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-003
201502326001	S WHITE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-040
201502325901	S DORGENOIS	JULIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-030
201502325801	LAFAYETTE	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-038
201502325701	PERDIDO	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-021
201502325501	S WHITE	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-014
201502325401	TULANE AV	MANASSES AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-005
201502325301	S ROCHEBLAVE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-016
201502324901	S ROCHEBLAVE	LAFAYETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-026
201502323701	POYDRAS	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-037
201502260601	ST CLAUDE AV	ELYSIAN FIELDS AV	07/30/2015	01/23/2018 SMBG	REHAB SEWER MANHOLE 344-040
201502260301	NEW ORLEANS	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 331-052
201502260101	FLORIDA AV	ST ANTHONY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 329-020
201502259901	N TONTI	ALLEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-027
201502259701	ANNETTE	LAW	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-006
201502259601	N MIRO	PAUGER	07/30/2015	SMBG	REHAB SEWER MANHOLE 327-024
201502259501	N JOHNSON	PAUGER	07/30/2015	SMBG	REHAB SEWER MANHOLE 327-016

671

ESSA 2 - BASIN 6 - NINTH WARD

201502715801	CAFFIN AV	N CLAIBORNE AV	09/24/2015	10/06/2015 SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-058
201502717501	ARTS	N DORGENOIS	09/24/2015	05/27/2015 SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-049
201502717401	CONGRESS	N DORGENOIS	09/24/2015	05/19/2015 SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-012
201502717301	ST MAURICE AV	N CLAIBORNE AV	09/24/2015	09/03/2015 SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-012
201502717201	FRANCE	N CLAIBORNE AV	09/24/2015	04/07/2015 SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-040
201502717101	BENTON	N CLAIBORNE AV	09/24/2015	10/06/2015 SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-065

201502717001	REYNES	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-007
201502716901	MANDEVILLE	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-053
201502716801	BURGUNDY	ST FERDINAND	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-020
201502716701	REYNES	N VILLERE	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-008
201502718701	JOURDAN AV	N ROBERTSON	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-007
201502718601	ST MAURICE AV	LAW	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-017
201502718501	FLOOD	LAW	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-048
201502718401	ST ROCH AV	LAW	09/24/2015	06/16/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-030
201502718301	MONTICELLO	LAW	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-058
201502718101	CONGRESS	N ROCHEBLAVE	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-011
201502717801	CONGRESS	N TONTI	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-001
201502717701	MARIGNY	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-048
201502717601	ALABO	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-048
201502720601	REYNES	N MIRO	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-048
201502720501	N CLAIBORNE AV	EGANIA	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-041
201502720301	N GALVEZ	EGANIA	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-011
201502720201	CAFFIN AV	N JOHNSON	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-067
201502720101	BARTHOLOMEW	N JOHNSON	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-019
201502719901	MARAIS	SISTER	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-001
201502719801	FLORIDA AV	SPAIN	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-036
201502719701	MAZANT	ST CLAUDE AV	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-047
201502719601	FORSTALL	URQUHART	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-014
201502723201	N DORGENOIS	TUPELO	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-011
201502723101	LAW	TUPELO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-061
201502723001	N JOHNSON	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-039
201502722901	N DERBIGNY	ST ROCH AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-050
201502722801	N PRIEUR	BENTON	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-032
201502722701	N CLAIBORNE AV	FLOOD	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-061
201502722601	LAW	FLOOD	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-050
201502722501	N DERBIGNY	FLOOD	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-036
201502722301	ELYSIAN FIELDS AV	N PRIEUR	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-035
201502722201	ST ROCH AV	N PRIEUR	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-026
201502722101	JOURDAN AV	N PRIEUR	09/24/2015	12/21/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-015
201502722001	N DORGENOIS	REYNES	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-007
201502721901	LAMANCHE	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-009
201502721801	N VILLERE	LIZARDI	09/24/2015	06/17/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-016
201502721701	LAW	LIZARDI	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-019
201502721601	N GALVEZ	LIZARDI	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-010
201502721501	N JOHNSON	PAULINE	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-025
201502721401	N CLAIBORNE AV	ST MAURICE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-004
201502721301	N MIRO	ALMONASTER AV	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-024
201502721201	N ROCHEBLAVE	CHOCTAW	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-040
201502721101	N JOHNSON	DELERY	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-048
201502721001	N ROCHEBLAVE	DUBREUIL	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-037
201502720901	ORIN	DUBREUIL	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-029
201502720801	ARTS	N MIRO	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-023
201502720701	ELYSIAN FIELDS AV	N MIRO	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-004
201502719501	N VILLERE	DESLONDE	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-036
201502719401	URQUHART	DESLONDE	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-043
201502719301	N ROMAN	FRANKLIN AV	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-037
201502719201	N ROCHEBLAVE	FRANKLIN AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-025
201502719101	ST FERDINAND	N ROBERTSON	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-011
201502719001	DESLONDE	N ROBERTSON	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-011
201502718901	GORDON	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-023
201502718801	POLAND AV	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-045
201502731001	CHARBONNET	N GALVEZ	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-008
201502730901	PIETY	N GALVEZ	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-066
201502730801	DESLONDE	N GALVEZ	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-004
201502730701	ST MAURICE AV	N GALVEZ	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-007
201502730601	CONGRESS	N GALVEZ	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-017
201502730501	TUPELO	N GALVEZ	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-003

201502730401	REYNES	N GALVEZ	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-054
201502730301	REYNES	N GALVEZ	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-049
201502730201	ALVAR	N GALVEZ	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-009
201502730101	CAFFIN AV	N GALVEZ	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-066
201502730001	N CLAIBORNE AV	MUSIC	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-034
201502729901	N JOHNSON	MUSIC	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-024
201502729701	N ROCHEBLAVE	ALVAR	09/24/2015	11/30/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-068
201502729601	N PRIEUR	ALVAR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-050
201502729501	URQUHART	CLOUET	09/24/2015	04/26/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-003
201502729401	N CLAIBORNE AV	ANDRY	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-048
201502729301	N ROBERTSON	ANDRY	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-045
201502729201	N MIRO	ANDRY	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-005
201502729101	N PRIEUR	ANDRY	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-027
201502729001	N GALVEZ	ANDRY	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-013
201502728901	N ROMAN	CAFFIN AV	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-076
201502728801	N CLAIBORNE AV	CAFFIN AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-079
201502728701	N VILLERE	CAFFIN AV	09/24/2015	04/27/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-054
201502728601	LAW	CAFFIN AV	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-053
201502728501	N DERBIGNY	CAFFIN AV	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-071
201502728401	N GALVEZ	CAFFIN AV	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-036
201502728301	N ROMAN	FORSTALL	09/24/2015	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-021
201502728201	N VILLERE	FORSTALL	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-018
201502728101	N VILLERE	FORSTALL	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-011
201502728001	S TONTI	FORSTALL	09/24/2015	04/01/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-001
201502727901	URQUHART	FORSTALL	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-007
201502727801	N DORGENOIS	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-012
201502727701	N CLAIBORNE AV	ALABO	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-055
201502727601	N ROBERTSON	ALABO	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-050
201502727501	N ROCHEBLAVE	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-029
201502727401	N JOHNSON	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-016
201502727301	FLORIDA AV	ALABO	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-004
201502727201	N DERBIGNY	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-036
201502727101	N VILLERE	BARTHOLOMEW	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-031
201502727001	GALLIER	BURGUNDY	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 401-009
201502726901	FRANKLIN AV	DAUPHINE	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 343-005
201502726801	ROFFIGNAC	HAMLIN	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-001
201502726701	ALABO	HAMLIN	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-012
201502726601	N ROMAN	LOUISA	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-046
201502726501	N MIRO	LOUISA	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-093
201502726401	N GALVEZ	LOUISA	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-060
201502726301	N DORGENOIS	ANDRY	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-047
201502726201	LIZARDI	N GALVEZ	09/24/2015	03/21/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-009
201502726101	BENTON	N GALVEZ	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-024
201502726001	CLOUET	N GALVEZ	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-012
201502725901	BARTHOLOMEW	N GALVEZ	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-010
201502725801	N CLAIBORNE AV	ANDRY	09/24/2015	04/20/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050
201502725701	N ROCHEBLAVE	ANDRY	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-043
201502725601	N DERBIGNY	ANDRY	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-032
201502725401	N ROMAN	CAFFIN AV	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-072
201502725301	LAW	CAFFIN AV	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-054
201502725201	N DERBIGNY	CAFFIN AV	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-069
201502725101	N ROMAN	ALABO	09/24/2015	04/18/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-030
201502724901	N TONTI	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-002
201502724801	N DERBIGNY	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-042
201502724701	N CLAIBORNE AV	LAMANCHE	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-053
201502724601	N GALVEZ	LAMANCHE	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-009
201502724401	URQUHART	MAZANT	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-028
201502724301	N GALVEZ	PAINTERS	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-001

201502724201	N ROBERTSON	POLAND AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-041
201502724101	N ROCHEBLAVE	DEERS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-008
201502723901	FLOOD	N DERBIGNY	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-068
201502723801	INDEPENDENCE	N DERBIGNY	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-026
201502723701	N CLAIBORNE AV	JOURDAN AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-027
201502723601	N TONTI	JOURDAN AV	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-006
201502723501	N DERBIGNY	FORSTALL	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-015
201502723401	TENNESSEE	N GALVEZ	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-023
201502723301	DELERY	ORIN	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-027
201603963301	TRICOU	N ROCHEBLAVE	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 457-023 ESSA MH Rehab: Partial Depth Manhole Liner
201603963201	ALVAR	N VILLERE	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 402-004 ESSA MH Rehab: Partial Depth Manhole Liner
201603963101	BURGUNDY	POLAND AV	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 414-026 ESSA MH Rehab: Partial Depth Manhole Liner
201603963001	CAFFIN AV	MARAIS	04/01/2016	10/10/2016	SMBG	REHAB SEWER MANHOLE 442-060 ESSA MH Rehab: Full Depth Manhole Liner
201603962901	TRICOU	N CLAIBORNE AV	04/01/2016	10/05/2016	SMBG	REHAB SEWER MANHOLE 455-018 ESSA MH Rehab: Partial Depth Manhole Liner
201603962801	ELYSIAN FIELDS AV	N DERBIGNY	04/01/2016	04/20/2016	SMBG	REHAB SEWER MANHOLE 345-039 ESSA MH Rehab: Partial Depth Manhole Liner
201603962701	WINTHROP	N DORGENOIS	04/01/2016	04/20/2016	SMBG	REHAB SEWER MANHOLE 450-020 ESSA MH Rehab: Adjust Frame and Cover
201603962601	N MIRO	LOUISA	04/01/2016	11/07/2016	SMBG	REHAB SEWER MANHOLE 385-057 ESSA MH Rehab: Partial Depth Manhole Liner
201603962501	DAUPHINE	DESLONDE	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 434-021 ESSA MH Rehab: Partial Depth Manhole Liner
201603962401	SISTER	ST CLAUDE AV	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 435-002 ESSA MH Rehab: Partial Depth Manhole Liner
201603962301	FRANKLIN AV	ROYAL	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-007 ESSA MH Rehab: Partial Depth Manhole Liner
201603732101	N MIRO	PAINTERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603732001	N GALVEZ	FRANKLIN AV	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731901	ST ROCH AV	N MIRO	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731801	ST ROCH AV	N GALVEZ	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731701	MUSIC	N CLAIBORNE AV	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731601	CHARTRES	ST ROCH AV	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731501	DECATUR	ELYSIAN FIELDS AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731401	CHARTRES	MARIGNY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731301	ALMONASTER AV	ST CLAUDE AV	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731201	SPAIN	IDEAL CT	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731101	LAW	MUSIC	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603731001	N DORGENOIS	MUSIC	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730901	N ROCHEBLAVE	ST ROCH AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730801	LAW	ST ROCH AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730701	MANDEVILLE	N DORGENOIS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730601	N MIRO	ARTS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730501	N PRIEUR	ALVAR	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730401	INDEPENDENCE	N ROBERTSON	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730301	N ROBERTSON	ALVAR	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730201	N ROMAN	ALVAR	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730101	LOUISA	CHARTRES	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603730001	N ROBERTSON	ST FERDINAND	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729901	ST FERDINAND	DECATUR	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729801	DECATUR	FRANKLIN AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729701	ALMONASTER AV	FLORIDA AV	02/23/2016	04/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729601	FLORIDA AV	PAINTERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729501	FLORIDA AV	DEERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729401	DEERS	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729301	ALMONASTER AV	N ROCHEBLAVE	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729201	N ROCHEBLAVE	PAINTERS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner

201603729101	COMUS CT	EADS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603729001	N MIRO	ALMONASTER AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728901	JOURDAN AV	BURGUNDY	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728801	DESLONDE	BURGUNDY	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728701	SISTER	BURGUNDY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728501	FRANCE	LAW	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728401	MAZANT	N PRIEUR	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728301	N ROBERTSON	FRANCE	02/23/2016	04/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728201	N CLAIBORNE AV	BARTHOLOMEW	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728101	MARAIS	KENTUCKY	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603728001	LESSEPS	DAUPHINE	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727901	BARTHOLOMEW	CHARTRES	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727801	MAZANT	CHARTRES	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727701	LOUISA	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727601	INDEPENDENCE	N ROCHEBLAVE	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727501	LOUISA	N GALVEZ	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727401	N GALVEZ	LOUISA	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727301	DOUGLAS	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727201	DOUGLAS	LIZARDI	02/23/2016	04/01/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727101	ANDRY	DOUGLAS	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603727001	CHARTRES	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726901	DESLONDE	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726801	DESLONDE	LAW	02/23/2016	05/05/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603726701	TENNESSEE	N RAMPART	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726601	ST CLAUDE AV	JOURDAN AV	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726501	ST CLAUDE AV	DESLONDE	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726401	ST CLAUDE AV	JOURDAN AV	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603726301	TENNESSEE	ST CLAUDE AV	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726201	MANUEL	MARAIS	02/23/2016	10/20/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603726101	N RAMPART	TENNESSEE	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603726001	DAUPHINE	DESLONDE	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725901	ROYAL	DESLONDE	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725701	ROYAL	FORSTALL	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725601	ELMIRA AV	ROYAL	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725501	DAUPHINE	ANDRY	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725401	EGANIA	DAUPHINE	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725301	N RAMPART	EGANIA	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725201	N RAMPART	LIZARDI	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725101	FORSTALL	N RAMPART	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603725001	FORSTALL	DAUPHINE	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724801	LIZARDI	DOUGLAS	02/23/2016	04/01/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724701	DOUGLAS	FLOOD	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724601	CHARTRES	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724501	REYNES	DOUGLAS	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724401	CHARTRES	REYNES	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724301	CHARTRES	FORSTALL	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724201	DOUGLAS	FORSTALL	02/23/2016	04/01/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724101	DAUPHINE	FLOOD	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603724001	ROYAL	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723901	ANDRY	ROYAL	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723801	ANDRY	DAUPHINE	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723701	N RAMPART	FLOOD	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723601	CAFFIN AV	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603723501	BURGUNDY	CAFFIN AV	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723401	N RAMPART	ST CLAUDE CT	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723301	BURGUNDY	ANDRY	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723201	ROYAL	LIZARDI	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723101	EGANIA	ROYAL	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603723001	REYNES	CHARTRES	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722901	ROYAL	REYNES	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722801	FORSTALL	ROYAL	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner

201603722701	REYNES	ROYAL	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722601	DAUPHINE	REYNES	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722501	ST CLAUDE AV	FLOOD	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722401	ST CLAUDE AV	FLOOD	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722301	ANDRY	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722201	ANDRY	MARAIS	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722101	EGANIA	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603722001	EGANIA	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603721901	FORSTALL	MARAIS	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603721801	ST CLAUDE AV	FORSTALL	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603721701	LIZARDI	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603721601	FORSTALL	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603721501	REYNES	ST CLAUDE AV	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603721401	LIZARDI	CHARTRES	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603721301	REYNES	BURGUNDY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603721201	N RAMPART	REYNES	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603721101	CAFFIN AV	ROYAL	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603721001	CAFFIN AV	DAUPHINE	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720901	LIZARDI	ST CLAUDE AV	02/23/2016	11/04/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603720801	LIZARDI	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720701	FLOOD	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720601	ST CLAUDE AV	FLOOD	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720501	CAFFIN AV	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720401	ST CLAUDE AV	FLOOD	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603720301	FLOOD	ST CLAUDE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603720201	MARAIS	CAFFIN AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720101	CAFFIN AV	URQUHART	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603720001	FLOOD	URQUHART	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603719901	URQUHART	ANDRY	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603719801	MARAIS	FLOOD	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603719701	MARAIS	ANDRY	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603719601	ST CLAUDE AV	ST CLAUDE CT	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603719501	ST CLAUDE AV	ANDRY	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603719401	ANDRY	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603719301	N RAMPART	CHARBONNET	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603719201	CHARBONNET	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603719101	DAUPHINE	LAMANACHE	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603719001	LAMANACHE	DAUPHINE	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718901	FLOOD	N DORGENOIS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718801	ANDRY	N TONTI	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718701	LIZARDI	N ROCHEBLAVE	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718601	N TONTI	LIZARDI	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718501	N GALVEZ	CHOCTAW	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718401	EGANIA	N GALVEZ	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718301	N DERBIGNY	EGANIA	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718201	N CLAIBORNE AV	LIZARDI	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718101	REYNES	N ROBERTSON	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603718001	REYNES	ST CLAUDE AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717901	FORSTALL	ST CLAUDE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717801	FORSTALL	ST CLAUDE AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717701	N VILLERE	ALABO	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603717601	N VILLERE	ALABO	02/23/2016	08/24/2016	SMBG	ESSA MH REHAB: Replace Cover Install Partial Liner
201603717501	ST CLAUDE AV	ALABO	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717401	ST CLAUDE AV	CHARBONNET	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717201	ST CLAUDE AV	LAMANACHE	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717101	CHARBONNET	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603717001	LAMANACHE	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603716901	MARAIS	CHARBONNET	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603716801	LAMANACHE	URQUHART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603716601	CHARBONNET	CHARTRES	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603716501	CHARBONNET	ROYAL	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner

201603716401	ROYAL	LAMANCHE	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603716301	CHARBONNET	DAUPHINE	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603716201	N RAMPART	LAMANCHE	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603716101	TRICOU	CHARTRES	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603716001	ST MAURICE AV	ALHAMBRA	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603715901	ALHAMBRA	TUPELO	02/23/2016	05/16/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603715801	ALHAMBRA	ALABO	02/23/2016	05/16/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603715701	ST MAURICE AV	BIENVENUE	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715601	DOUGLAS	TUPELO	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715501	CHARTRES	TUPELO	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715401	LAMANCHE	LAW	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715301	WINTHROP	LAW	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715201	MELROSE	ALABO	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715101	N JOHNSON	ALABO	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603715001	N MIRO	ROFFIGNAC	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714901	N CLAIBORNE AV	ALABO	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714801	N CLAIBORNE AV	CHARBONNET	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714701	LAMANCHE	N DERBIGNY	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714601	LAMANCHE	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714501	GORDON	CHARTRES	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714401	ST MAURICE AV	ROYAL	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714301	N RAMPART	TRICOU	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714201	ST MAURICE AV	BURGUNDY	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714101	N RAMPART	TUPELO	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603714001	TUPELO	DAUPHINE	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713901	DAUPHINE	TUPELO	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713801	GORDON	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603713701	BURGUNDY	GORDON	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713601	BURGUNDY	ALABO	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713501	ST MAURICE AV	CHARTRES	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713401	TRICOU	ALHAMBRA	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603713301	BIENVENUE	TRICOU	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713201	DELERY	BIENVENUE	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713101	DOUGLAS	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603713001	DOUGLAS	TRICOU	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712901	BURGUNDY	ST MAURICE AV	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712801	N VILLERE	GORDON	02/23/2016	08/24/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Replace Frame and Cover Install Full Depth Liner
201603712701	DELERY	CHARTRES	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712601	ROYAL	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712501	ROYAL	TRICOU	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712401	BURGUNDY	DELERY	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603712301	DELERY	N RAMPART	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712201	DELERY	BURGUNDY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712101	BURGUNDY	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603712001	DELERY	ROYAL	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711901	TRICOU	ROYAL	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711801	DELERY	N RAMPART	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711701	N RAMPART	DELERY	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711601	BURGUNDY	TRICOU	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711501	ST MAURICE AV	ROYAL	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711401	ST MAURICE AV	DAUPHINE	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711301	DELERY	URQUHART	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603711201	N VILLERE	DELERY	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603711101	TRICOU	ST CLAUDE AV	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603711001	URQUHART	DELERY	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603710901	ST CLAUDE AV	TRICOU	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603710801	ST MAURICE	ST CLAUDE AV	02/23/2016	11/09/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603710701	TUPELO	URQUHART	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603710601	N VILLERE	TUPELO	02/23/2016	08/25/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Replace Frame and Cover Install Full Depth Liner

201603710501	N VILLERE	TUPELO	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603710401	N VILLERE	STRAND CT	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603710301	ST CLAUDE AV	ALABO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603710201	GORDON	ST CLAUDE AV	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603710001	ST CLAUDE AV	TUPELO	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603709901	GORDON	ST CLAUDE AV	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603709801	MARAIS	TUPELO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603709701	DELERY	MARAIS	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603709601	N ROMAN	TUPELO	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603709501	DELERY	NINA	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603709401	DELERY	ROCLAY	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603709301	TUPELO	N ROBERTSON	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603709201	N ROBERTSON	TUPELO	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603709101	N ROBERTSON	DELERY	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603709001	N ROBERTSON	TRICOU	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603708801	TRICOU	N VILLERE	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708701	GORDON	EL DORADO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708601	ST CLAUDE AV	TRICOU	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708501	ST CLAUDE AV	TUPELO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708401	DELERY	ST CLAUDE AV	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708301	ST CLAUDE AV	DELERY	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708101	DELERY	N CLAIBORNE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603708001	DELERY	N DERBIGNY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707801	N CLAIBORNE AV	DELERY	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707701	N CLAIBORNE AV	TRICOU	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707601	TUPELO	N CLAIBORNE AV	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707501	GORDON	LAW	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707401	N DORGENOIS	TUPELO	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707301	N TONTI	GORDON	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707201	ORIN	DUBREUIL	02/23/2016	05/25/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707101	GORDON	N MIRO	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603707001	N JOHNSON	DELERY	02/23/2016	08/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade Install Full Depth Liner
201603706901	ST MAURICE AV	N JOHNSON	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603706801	DELERY	N CLAIBORNE AV	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706701	DELERY	N CLAIBORNE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706601	ST CLAUDE AV	TUPELO	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706501	BURGUNDY	TUPELO	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706401	N RAMPART	GORDON	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603706301	ALABO	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706201	DELERY	ALHAMBRA	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706101	DAUPHINE	ALABO	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603706001	ROYAL	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603705901	BURGUNDY	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603705801	DELERY	DAUPHINE	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603705701	DAUPHINE	DELERY	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603705601	GORDON	MARAIS	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603705501	ST CLAUDE AV	DELERY	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603705401	N VILLERE	TRICOU	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603705301	ST MAURICE	MARAIS	02/23/2016	04/18/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603705201	TUPELO	URQUHART	02/23/2016	08/25/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603705101	N RAMPART	ST MAURICE AV	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603705001	N ROBERTSON	FORSTALL	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603704901	ALABO	URQUHART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603704801	CHARBONNET	ST CLAUDE AV	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603704701	ST CLAUDE AV	ALABO	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603704601	CHARBONNET	MARAIS	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603704501	LAMANICHE	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603704401	DOUGLAS	LAMANICHE	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603704301	DELERY	DOUGLAS	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603704201	DOUGLAS	ST MAURICE AV	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner

201603704101	TUPELO	ALHAMBRA	02/23/2016	05/16/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603704001	DOUGLAS	ALABO	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703901	CHARBONNET	N DORGENOIS	02/23/2016	03/15/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603703801	ROFFIGNAC	LAW	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703701	ST MAURICE AV	DAUPHINE	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703601	LAW	FORSTALL	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703501	ANDRY	URQUHART	02/23/2016	04/26/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603703401	ST CLAUDE AV	REYNES	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603703301	MARAIS	EGANIA	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703201	N VILLERE	REYNES	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703101	ST CLAUDE AV	EGANIA	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603703001	LIZARDI	ST CLAUDE AV	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702901	CAFFIN AV	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702801	CAFFIN AV	ST CLAUDE AV	02/23/2016	03/29/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702701	FLOOD	MARAIS	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603702601	URQUHART	FLOOD	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603702501	N RAMPART	ALABO	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702401	BURGUNDY	CHARBONNET	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702301	FLORIDA AV	LIZARDI	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702201	CAFFIN AV	N DORGENOIS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702101	ST CLAUDE AV	EGANIA	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603702001	JOURDAN AV	ST CLAUDE AV	02/23/2016	04/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701901	DAUPHINE	FORSTALL	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701801	DAUPHINE	ELMIRA AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701701	EGANIA	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701601	BURGUNDY	LIZARDI	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701501	BURGUNDY	FORSTALL	02/23/2016	08/29/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603701401	CHARTRES	FLOOD	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701301	DAUPHINE	ANDRY	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701201	ROYAL	FLOOD	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701101	ANDRY	ROYAL	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603701001	N RAMPART	CAFFIN AV	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700901	FLOOD	N RAMPART	02/23/2016	03/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700801	ROYAL	ANDRY	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700701	ANDRY	ST CLAUDE AV	02/23/2016	04/19/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603700601	JOURDAN AV	ST CLAUDE AV	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603700501	ST FERDINAND	N ROBERTSON	02/23/2016	03/16/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700401	DECATUR	ST FERDINAND	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700301	PORT	DECATUR	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700201	FRANKLIN AV	IDEAL CT	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700101	BURGUNDY	SISTER	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603700001	N RAMPART	JOURDAN AV	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699901	DESLONDE	ROYAL	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699801	POLAND AV	N GALVEZ	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699701	BARTHOLOMEW	N CLAIBORNE AV	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699601	FRANCE	BURGUNDY	02/23/2016	03/10/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699501	CHARTRES	LIZARDI	02/23/2016	03/31/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699401	EGANIA	DOUGLAS	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699301	EGANIA	CHARTRES	02/23/2016	04/11/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699201	DESLONDE	N JOHNSON	02/23/2016	04/27/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699101	ALVAR	N ROBERTSON	02/23/2016	04/21/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603699001	N RAMPART	ALABO	02/23/2016	03/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698901	TRICOU	N RAMPART	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698801	N ROBERTSON	ST MAURICE	02/23/2016	03/30/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698701	N MIRO	EADS	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698601	N GALVEZ	MUSIC	02/23/2016	04/22/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698501	N CLAIBORNE AV	MUSIC	02/23/2016	04/20/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698401	N PETERS	MARIGNY	02/23/2016	03/17/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698301	N ROMAN	MUSIC	02/23/2016	04/28/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698201	MUSIC	FLORIDA AV	02/23/2016	03/14/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603698101	N JOHNSON	ALVAR	02/23/2016	03/09/2016	SMBG	ESSA MH REHAB: Install Partial Liner

201502756601	ANDRY	N DORGENOIS	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-044
201502756501	PORT	N RAMPART	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-062
201502756401	ST MAURICE AV	N ROMAN	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-054
201502756301	FLOOD	N ROMAN	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-067
201502756201	BENTON	N ROMAN	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-033
201502756101	MANDEVILLE	N ROMAN	09/24/2015	05/18/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-036
201502756001	JOURDAN AV	N ROMAN	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-020
201502755901	CAFFIN AV	N ROMAN	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-071
201502755801	ANDRY	N ROMAN	09/24/2015	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-078
201502755701	N DORGENOIS	TRICOU	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-014
201502755601	N CLAIBORNE AV	TRICOU	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-015
201502755501	N ROCHEBLAVE	TRICOU	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-025
201502755401	N JOHNSON	TRICOU	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-016
201502755301	FLORIDA AV	TRICOU	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 458-008
201502755201	N MIRO	TRICOU	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-002
201502755101	N DERBIGNY	TRICOU	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-069
201502755001	CAFFIN AV	N CLAIBORNE AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-070
201502754901	ANDRY	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-049
201502754801	ANDRY	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-047
201502754701	DESIRE	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-050
201502754601	BARTHOLOMEW	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-031
201502754501	FRANKLIN AV	N DORGENOIS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-011
201502754401	DESLONDE	N DORGENOIS	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-013
201502754301	ST MAURICE AV	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-010
201502754201	DUBREUIL	N DORGENOIS	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-038
201502754101	CHOCTAW	N DORGENOIS	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-052
201502754001	TUPELO	N DORGENOIS	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-062
201502753901	TUPELO	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-052
201502753801	TUPELO	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-009
201502753701	BENTON	N DORGENOIS	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-025
201502753601	LAMANCHE	N DORGENOIS	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-037
201502753501	FORSTALL	N DORGENOIS	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-015
201502753401	ST MAURICE AV	N CLAIBORNE AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-082
201502753301	PAULINE	N CLAIBORNE AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-008
201502753201	LIZARDI	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-039
201502753101	GORDON	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-081
201502753001	FLOOD	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-060
201502752901	BENTON	N CLAIBORNE AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-066
201502752801	BENTON	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-045
201502752701	BENTON	N CLAIBORNE AV	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-043
201502752601	REYNES	N CLAIBORNE AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-006
201502752501	REYNES	N CLAIBORNE AV	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-005
201502752401	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-023
201502752301	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-009
201502752201	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-005
201502752101	JOURDAN AV	N CLAIBORNE AV	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-003
201502752001	FORSTALL	N CLAIBORNE AV	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-075
201502751901	FORSTALL	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-009
201502751801	FLORIDA AV	ST FERDINAND	09/24/2015	03/16/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-039
201502751701	BURGUNDY	ST FERDINAND	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-027
201502751601	LIZARDI	N VILLERE	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-017
201502751501	REYNES	N VILLERE	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-009
201502751401	JOURDAN AV	N VILLERE	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-032
201502751301	LAW	WINTHROP	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-027
201502751201	TRICOU	N CLAIBORNE AV	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-084
201502751101	TRICOU	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-036
201502751001	CHARBONNET	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-056
201502750901	CHARBONNET	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-054
201502750801	EGANIA	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-031
201502750701	TENNESSEE	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-031
201502750601	TENNESSEE	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-016

201502750501	SPAIN	N CLAIBORNE AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-021
201502750401	DESLONDE	N CLAIBORNE AV	09/24/2015	04/25/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-025
201502750301	DESLONDE	N CLAIBORNE AV	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-013
201502750201	CHARBONNET	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-049
201502750101	PIETY	N ROBERTSON	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-053
201502750001	EGANIA	N ROBERTSON	09/24/2015	08/31/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-042
201502749901	LIZARDI	N ROBERTSON	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-037
201502749801	CONGRESS	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-039
201502749701	FLOOD	N ROBERTSON	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-056
201502749601	BENTON	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-044
201502749501	MAZANT	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-032
201502749401	LESSEPS	N ROBERTSON	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-038
201502749301	LAMANICHE	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-062
201502749201	INDEPENDENCE	N ROBERTSON	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-082
201502749101	FORSTALL	N ROBERTSON	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-008
201502749001	ANDRY	N ROBERTSON	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-044
201502748901	FELICIANA	N ROBERTSON	09/24/2015	11/28/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-061
201502748801	DESIRE	N ROBERTSON	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-049
201502748701	ALABO	N ROBERTSON	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-047
201502748601	TUPELO	LAW	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-013
201502748501	FRANCE	LAW	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-012
201502748401	BENTON	LAW	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-026
201502748301	ST ROCH AV	LAW	09/24/2015	05/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-052
201502748201	ST ROCH AV	LAW	09/24/2015	05/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-029
201502748101	FORSTALL	LAW	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-018
201502748001	LOUISA	LAW	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-043
201502747901	N GALVEZ	PIETY	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-060
201502747701	DUBREUIL	N ROCHEBLAVE	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-035
201502747601	FRANCE	N ROCHEBLAVE	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-016
201502747501	MUSIC	N ROCHEBLAVE	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-046
201502747301	FORSTALL	N ROCHEBLAVE	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-013
201502747201	CAFFIN AV	N ROCHEBLAVE	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-032
201502747101	LOUISA	N ROCHEBLAVE	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-041
201502747001	ST FERDINAND	N TONTI	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 386-045
201502746701	DUBREUIL	N TONTI	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-030
201502746601	MARIGNY	N TONTI	09/24/2015	04/28/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-007
201502746501	BARTHOLOMEW	N TONTI	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-001
201502746401	N VILLERE	EGANIA	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-028
201502746301	N ROBERTSON	EGANIA	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-038
201502746201	URQUHART	EGANIA	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-020
201502746101	N PRIEUR	EGANIA	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-024
201502746001	MARAIS	JOURDAN RD	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-025
201502745801	TRICOU	LAW	09/24/2015	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-016
201502745701	CHARBONNET	LAW	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-033
201502745601	SPAIN	LAW	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-035
201502745501	SPAIN	LAW	09/24/2015	06/07/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-033
201502745401	ANDRY	N JOHNSON	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-028
201502745301	ANDRY	N JOHNSON	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-014
201502745201	FELICIANA	N JOHNSON	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-019
201502745101	JOURDAN AV	MARAIS	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-037
201502745001	DAUPHINE	PRESS	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-023
201502744901	N VILLERE	SISTER	09/24/2015	11/07/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-033
201502744801	MARAIS	SISTER	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-026
201502744701	URQUHART	SISTER	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-031
201502744601	N CLAIBORNE AV	SPAIN	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-024
201502744501	N MIRO	SPAIN	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-002
201502744401	N GALVEZ	SPAIN	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-012
201502744301	MAZANT	ST CLAUDE AV	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-043
201502744201	N CLAIBORNE AV	TENNESSEE	09/24/2015	05/05/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-028
201502744101	N TONTI	TENNESSEE	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-001
201502744001	URQUHART	TENNESSEE	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-045

201502743801	JOURDAN AV	URQUHART	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-028
201502743601	N CLAIBORNE AV	DESLONDE	09/24/2015	11/22/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-010
201502743501	N TONTI	DESLONDE	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-005
201502743401	N JOHNSON	DESLONDE	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-013
201502743301	URQUHART	DESLONDE	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-039
201502743201	N PRIEUR	DESLONDE	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-022
201502743101	N VILLERE	FRANKLIN AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-022
201502743001	N VILLERE	FRANKLIN AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-008
201502742901	N GALVEZ	FRANKLIN AV	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-014
201502742801	FRANKLIN AV	N JOHNSON	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-019
201502742701	TUPELO	N JOHNSON	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-033
201502742601	FRANCE	N JOHNSON	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-027
201502742501	ST ROCH AV	N JOHNSON	09/24/2015	04/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-016
201502742401	REYNES	N JOHNSON	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-052
201502742301	LAMANCHE	N JOHNSON	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-010
201502742201	ST ROCH AV	FLORIDA AV	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-035
201502742101	N GALVEZ	GALLIER	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-059
201502742001	BURGUNDY	GALLIER	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 401-035
201502741801	N MIRO	LIZARDI	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-002
201502741701	N PRIEUR	LIZARDI	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-023
201502741601	N DORGENOIS	PAULINE	09/24/2015	05/19/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-016
201502741501	N ROBERTSON	PAULINE	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-036
201502741401	N TONTI	PAULINE	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-005
201502741201	N MIRO	PAULINE	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-001
201502741001	EGANIA	URQUHART	09/24/2015	03/16/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-029
201502740801	REYNES	URQUHART	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-002
201502740701	MAZANT	URQUHART	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-027
201502740601	N JOHNSON	ALMONASTER AV	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-030
201502740501	N PRIEUR	ALMONASTER AV	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-032
201502740401	N GALVEZ	ALMONASTER AV	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-028
201502740301	N DORGENOIS	DELERY	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-015
201502740201	LAW	DELERY	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-020
201502740101	N GALVEZ	DELERY	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-012
201502740001	N DORGENOIS	DUBREUIL	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-040
201502739901	N TONTI	DUBREUIL	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-034
201502739801	ORIN	DUBREUIL	09/24/2015	04/20/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-033
201502739701	ORIN	DUBREUIL	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-028
201502739601	EGANIA	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-020
201502739501	SPAIN	FLORIDA AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-038
201502739401	ST MAURICE AV	FLORIDA AV	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 458-006
201502739301	LIZARDI	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-005
201502739201	CHOCTAW	FLORIDA AV	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-011
201502739101	FLOOD	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-012
201502739001	ST MAURICE AV	N MIRO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-001
201502738901	LIZARDI	N MIRO	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-001
201502738801	TUPELO	N MIRO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-048
201502738701	ST ROCH AV	N MIRO	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-021
201502738601	INDEPENDENCE	N MIRO	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-013
201502738501	DELERY	ORIN	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-031
201502738301	N TONTI	ROFFIGNAC	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-005
201502738201	N CLAIBORNE AV	TUPELO	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-033
201502738101	N ROCHEBLAVE	TUPELO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-051
201502738001	LAW	TUPELO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-018
201502737901	N TONTI	TUPELO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-002
201502737801	N DERBIGNY	TUPELO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-050
201502737701	N GALVEZ	TUPELO	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-032
201502737601	N GALVEZ	TUPELO	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-008
201502737501	N VILLERE	ALMONASTER AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-021
201502737401	N TONTI	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-040
201502737301	FLORIDA AV	ST ROCH AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-033

201502737201	PEACE CT	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-043
201502737101	N CLAIBORNE AV	BENTON	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-031
201502737001	N JOHNSON	BENTON	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-029
201502736901	N DERBIGNY	BENTON	09/24/2015	04/19/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-041
201502736801	N CLAIBORNE AV	FLOOD	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-063
201502736701	N VILLERE	FLOOD	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-053
201502736601	N ROBERTSON	FLOOD	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-046
201502736501	N TONTI	FLOOD	09/24/2015	03/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-035
201502736401	N PRIEUR	FLOOD	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-029
201502736301	N TONTI	FRANCE	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-004
201502736201	TRICOU	N MIRO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-022
201502736101	CHARBONNET	N MIRO	09/24/2015	04/22/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-001
201502736001	WINTHROP	N MIRO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-018
201502735901	FRANKLIN AV	N MIRO	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-015
201502735701	ST MAURICE AV	N PRIEUR	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-019
201502735601	LIZARDI	N PRIEUR	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-022
201502735501	GORDON	N PRIEUR	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-037
201502735401	ST ROCH AV	N PRIEUR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-040
201502735301	REYNES	N PRIEUR	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-050
201502735201	JOURDAN AV	N PRIEUR	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-019
201502735101	AVENUE E	N PRIEUR	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-053
201502735001	ALABO	N PRIEUR	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-017
201502734901	LAW	REYNES	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-010
201502734801	URQUHART	REYNES	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-006
201502734701	URQUHART	REYNES	09/24/2015	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-001
201502734601	N ROMAN	ST ROCH AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-042
201502734501	N CLAIBORNE AV	ST ROCH AV	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-063
201502734401	N CLAIBORNE AV	ST ROCH AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-025
201502734201	N CLAIBORNE AV	LAMANACHE	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-058
201502734101	N ROBERTSON	LAMANACHE	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-059
201502734001	N TONTI	LAMANACHE	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-034
201502733901	N VILLERE	LESSEPS	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-017
201502733801	N GALVEZ	LESSEPS	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-014
201502733701	N TONTI	MANDEVILLE	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-010
201502733601	N CLAIBORNE AV	MAZANT	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-004
201502733501	N GALVEZ	MAZANT	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-011
201502733401	N CLAIBORNE AV	PAINTERS	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-004
201502733301	N ROMAN	POLAND AV	09/24/2015	11/28/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-013
201502733201	N ROBERTSON	POLAND AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-051
201502733101	TRICOU	N PRIEUR	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-025
201502733001	TRICOU	N PRIEUR	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-018
201502732901	TENNESSEE	N PRIEUR	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-021
201502732801	FRANKLIN AV	N PRIEUR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-020
201502732701	FRANKLIN AV	N PRIEUR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-006
201502732601	LAW	DEERS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-020
201502732501	TRICOU	N DERBIGNY	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-022
201502732401	ST MAURICE AV	N DERBIGNY	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-066
201502732301	TUPELO	N DERBIGNY	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-056
201502732201	FLOOD	N DERBIGNY	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-066
201502732101	BENTON	N DERBIGNY	09/24/2015	08/24/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-040
201502732001	CAFFIN AV	N DERBIGNY	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-077
201502731901	ALABO	N DERBIGNY	09/24/2015	08/24/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-031
201502731801	PAINTERS	IDEAL CT	09/24/2015	04/15/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-037
201502731701	N ROBERTSON	JOURDAN AV	09/24/2015	04/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-002
201502731601	LAW	JOURDAN AV	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-018
201502731501	MARAIS	JOURDAN AV	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-029
201502731401	MARAIS	JOURDAN AV	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-027
201502731301	URQUHART	JOURDAN AV	09/24/2015	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-034
201502731201	N PRIEUR	JOURDAN AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-018

201502731101 201200253501	N DERBIGNY PAULINE	JOURDAN AV N PRIEUR	09/24/2015 01/27/2012	04/28/2015 SMBG 10/04/2013 SLINE	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-022 MWH-ID. 7463-618 FULL LINING OF SMH 403-001 TO 404-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-514 FULL LINING OF SMH 384-029 TO 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-513 FULL LINING OF SMH 384-028 TO 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-511 FULL LINING OF SMH 384-002 TO 384-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-464 FULL LINING OF SMH 404-085 TO 404-084 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-461 FULL LINING OF SMH 403-074 TO 403-073 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-460 FULL LINING OF SMH 384-004 TO 384-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-406 FULL LINING OF SMH 417-034 TO 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 FULL LINING OF SMH 417-033 TO 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-404 FULL LINING OF SMH 417-032 TO 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16. GENE TO REVISE PLAN SHEET TO INSTALL NEW MH NEAR PL ON NORTH SIDE OF POI AND AVF AND LINE PIPE FROM NMH TO 417-031 MWH-ID. 7463-403 FULL LINING OF SMH 417-031 TO 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-401 FULL LINING OF SMH 417-028 TO 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-400 FULL LINING OF SMH 417-027 TO 417-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-396 FULL LINING OF SMH 416-015 TO 416-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-394 FULL LINING OF SMH 404-086 TO 404-085 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-386 FULL LINING OF SMH 404-049 TO 417-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-385 FULL LINING OF SMH 386-022 TO 386-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-436 FULL LINING OF SMH 402-050 TO 402-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-377 FULL LINING FROM SMH 404-089 TO 385-017 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200214401	ST FERDINAND	N DERBIGNY	01/25/2012	02/21/2013 SLINE	
201200214201	N ROMAN	ST FERDINAND	01/25/2012	10/01/2013 SLINE	
201200213601	N ROMAN	ST FERDINAND	01/25/2012	09/26/2013 SLINE	
201200194501	LOUISA	N JOHNSON	01/24/2012	12/14/2012 SLINE	
201200194001	LOUISA	N CLAIBORNE AV	01/24/2012	05/05/2016 SLINE	
201200193701	N DERBIGNY	ST FERDINAND	01/24/2012	10/03/2013 SLINE	
201200186601	N PRIEUR	POLAND AV	01/24/2012	08/09/2013 SLINE	
201200186301	POLAND AV	N PRIEUR	01/24/2012	08/08/2013 SLINE	
201200185601	N JOHNSON	POLAND AV	01/24/2012	08/05/2016 SLINE	
201200185501	N JOHNSON	POLAND AV	01/24/2012	11/09/2013 SLINE	
201200184901	N JOHNSON	MAZANT	01/24/2012	10/03/2013 SLINE	
201200184301	FRANCE	N JOHNSON	01/24/2012	11/08/2013 SLINE	
201200182901	KENTUCKY	N DERBIGNY	01/24/2012	11/08/2013 SLINE	
201200182501	LOUISA	N PRIEUR	01/24/2012	02/26/2013 SLINE	
201200173501	N JOHNSON	ALVAR	01/23/2012	10/02/2013 SLINE	
201200173201	LAW	MONTEGUT	01/23/2012	02/27/2013 SLINE	
201200169001	URQUHART	PIETY	01/23/2012	05/22/2013 SLINE	
201200085001	N PRIEUR	LOUISA	01/10/2012	02/26/2013 SLINE	

201200053101	ALVAR	N PRIEUR	01/06/2012	10/03/2013	SLINE	MWH-ID. 7463-376 FULL LINING FROM SMH 404-032 TO 404-030
201102231701	N GALVEZ	JAPONICA	12/20/2011	09/30/2014	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 MWH-ID. 7463-329 FULL LINING OF SMH 437-034 TO 437-032
201102231601	N ROMAN	N DERBIGNY	12/20/2011	10/02/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-328 FULL LINING OF SMH 403-078 TO 403-077
201102231101	N ROMAN	LOUISA	12/20/2011	05/04/2015	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-327 FULL LINING OF SMH 403-070 TO 403-061
201102230801	LAUSSAT PL	CLOUET	12/20/2011	05/22/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-326 FULL LINING OF SMH 387-029 TO 406-032
201102230001	MONTEGUT	LAW	12/20/2011	02/21/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-323 FULL LINING OF SMH 386-014 TO 386-013
201102229601	N DORGENOIS	CLOUET	12/20/2011	02/18/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-322 FULL LINING OF SMH 386-011 TO 386-012
201102229001	N JOHNSON	ST FERDINAND DR	12/20/2011	09/26/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-321 FULL LINING OF SMH 385-050 TO 385-049
201102227801	ST FERDINAND DR	N JOHNSON	12/20/2011	09/27/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-320 FULL LINING OF SMH 385-050 TO 385-047
201102227001	PORT	N JOHNSON	12/20/2011	09/12/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-319 FULL LINING OF SMH 385-049 TO 385-046
201102226101	MONTEGUT	N GALVEZ	12/20/2011	05/21/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-318 FULL LINING OF SMH 385-030 TO 385-028
201102090001	ST FERDINAND	N ROMAN	11/29/2011	10/03/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-272 FULL LINING OF SMH 384-027 TO 385-053
201102089401	ST CLAUDE AV	MONTEGUT	11/29/2011	07/12/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-271 FULL LINING OF SMH 383-029 TO 383-028
201102089101	MONTEGUT	MARAIS	11/29/2011	12/01/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-269 FULL LINING OF SMH 383-023 TO 383-019
201102088401	URQUHART	PRESS	11/29/2011	12/23/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-268 FULL LINING OF SMH 383-020 TO 383-019
201102088101	FELICIANA	ST CLAUDE AV	11/29/2011	02/19/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-267 FULL LINING OF SMH 383-017 TO 383-015
201102087701	BURGUNDY	LOUISA	11/29/2011	02/28/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-266 FULL LINING OF SMH 382-041 TO 401-012
201102086601	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-260 FULL LINING OF SMH 384-025 TO 384-064
201102086201	ST FERDINAND	N CLAIBORNE AV	11/29/2011	02/20/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-259 FULL LINING OF SMH 384-020 TO 384-014
201102085701	ST FERDINAND	N CLAIBORNE AV	11/29/2011	10/01/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-258 FULL LINING OF SMH 384-017 TO 384-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B

201102085101	N ROBERTSON	ST FERDINAND	11/29/2011	11/08/2012	SLINE	MWH-ID. 7463-257 FULL LINING OF SMH 384-016 TO 384-015
201102084601	ST FERDINAND	N ROBERTSON	11/29/2011	07/12/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-256 FULL LINING OF SMH 384-014 TO 384-011
201102083901	URQUHART	FELICIANA	11/29/2011	02/19/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-249 FULL LINING OF SMH 383-013 TO 383-004
201102082001	GORDON	MARAIS	11/29/2011	05/17/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-240 FULL LINING OF SMH 454-004 TO 454-002
201102081901	FORSTALL	MARAIS	11/29/2011	03/29/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-239 FULL LINING OF SMH 442-026 TO 442-025
201102081601	ANDRY	N CLAIBORNE AV	11/29/2011	05/31/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-238 FULL LINING OF SMH 443-047 TO 443-044
201102081401	JOURDAN AV	N CLAIBORNE AV	11/29/2011	05/18/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-237 FULL LINING OF SMH 436-003 TO 436-001
201102080201	DELERY	LAW	11/29/2011	12/26/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-234 FULL LINING OF SMH 457-042 TO 457-039
201102040701	ALABO	MARAIS	11/18/2011	05/31/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-229 FULL LINING OF SMH 448-022 TO 448-021
201102040001	ST CLAUDE AV	LAMANCHE	11/18/2011	07/02/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-227 FULL LINING OF SMH 448-011 TO 448-010
201102039401	CHARBONNET	MARAIS	11/18/2011	03/30/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-225 FULL LINING OF SMH 448-008 TO 448-007
201102038801	CHOCTAW	N TONTI	11/18/2011	11/07/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-223 FULL LINING OF SMH 445-060 TO 444-007
201102038401	N JOHNSON	FORSTALL	11/18/2011	06/13/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-222 FULL LINING OF SMH 444-053 TO 444-052
201102028001	CAFFIN AV	URQUHART	11/16/2011	03/18/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-220 FULL LINING OF SMH 442-056 TO 442-054
201102027001	MARAIS	FLOOD	11/16/2011	07/06/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-217 FULL LINING OF SMH 442-050 TO 442-049
201102026901	ST CLAUDE AV	EGANIA	11/16/2011	03/29/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-216 FULL LINING OF SMH 442-037 TO 442-036
201102026301	ANDRY	ST CLAUDE AV	11/16/2011	05/18/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-215 FULL LINING OF SMH 442-036 TO 442-035
201102026101	EGANIA	ST CLAUDE AV	11/16/2011	03/29/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-214 FULL LINING OF SMH 442-031 TO 442-030
201102025801	EGANIA	URQUHART	11/16/2011	05/18/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-213 FULL LINING OF SMH 442-029 TO 442-028
201102024801	URQUHART	ANDRY	11/16/2011	05/16/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-209 FULL LINING OF SMH 442-034 TO 442-029

201102023901	FORSTALL	URQUHART	11/16/2011	05/15/2012	SLINE	MWH-ID. 7463-207 FULL LINING OF SMH 442-014 TO 442-012
201102022701	RODER	DELERY	11/16/2011	06/01/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-204 FULL LINING OF SMH 455-074 TO 455-073
201102022301	ST CLAUDE AV	TRICOU	11/16/2011	07/11/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - 26 MWH-ID. 7463-203 FULL LINING OF SMH 454-027 TO 454-026
201102021701	TUPELO	ST CLAUDE AV	11/16/2011	07/11/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-202 FULL LINING OF SMH 454-017 TO 454-016
201102021601	TUPELO	MARAIS	11/16/2011	05/17/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-201 FULL LINING OF SMH 454-016 TO 454-015
201102021101	N JOHNSON	CHARBONNET	11/16/2011	11/06/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-199 FULL LINING OF SMH 449-014 TO 449-013
201102020301	ANDRY	MARAIS	11/16/2011	05/16/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID. 7463-192 FULL LINING OF SMH 442-035 TO 442-034
201102019601	N CLAIBORNE AV	JOURDAN AV	11/16/2011	05/15/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-190 FULL LINING OF SMH 436-010 TO 436-009
201102010401	MARAIS	PRESS	11/15/2011	07/12/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-176 FULL LINING OF SMH 383-037 TO 383-036
201101934001	PORT	URQUHART	11/09/2011	10/03/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-100 FULL LINING OF SMH 383-042 TO 383-041
201001211701	ANDRY	N JOHNSON	06/16/2010	11/03/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-033 FULL LINING OF SMH 444-028 TO 444-027
201000566301	N DORGENOIS	DELERY	03/20/2010	11/03/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-059 FULL LINING OF SMH 457-015 TO 457-014
201000565901	N PRIEUR	DELERY	03/20/2010	06/02/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-057 FULL LINING OF SMH 456-024 TO 456-023
201000565501	N ROMAN	DELERY	03/20/2010	06/02/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-056 FULL LINING OF SMH 455-072 TO 455-071
201000565001	N DERBIGNY	ST MAURICE AV	03/20/2010	06/03/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-055 FULL LINING OF SMH 455-069 TO 455-066
201000564701	N DORGENOIS	JOURDAN RD	03/20/2010	07/27/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-052 FULL LINING OF SMH 438-015 TO 438-013
201000564401	N PRIEUR	DESLONDE	03/20/2010	10/28/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-051 FULL LINING OF SMH 437-022 TO 437-021
201000563901	EGANIA	N DERBIGNY	03/20/2010	05/31/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-044 FULL LINING OF SMH 443-023 TO 443-022
201000563201	DESLONDE	N GALVEZ	03/20/2010	01/05/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-042 FULL LINING OF SMH 437-004 TO 437-001
201000562801	N CLAIBORNE AV	JOURDAN RD	03/20/2010	01/05/2012	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-041 FULL LINING OF SMH 436-027 TO 436-026
						ESSA 2 - BASIN 6 - NINTH WARD - STATION 24

201000562501	N ROMAN	JOURDAN RD	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-040 FULL LINING OF SMH 436-019 TO 436-017
201000561901	N PRIEUR	ANDRY	03/20/2010	04/01/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-037 FULL LINING OF SMH 444-027 TO 444-024
201000561401	LIZARDI	N PRIEUR	03/20/2010	06/23/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 FULL LINING OF SMH 444-022 TO 444-017
201000560701	LIZARDI	N JOHNSON	03/20/2010	06/09/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-035 FULL LINING OF SMH 444-017 TO 444-009
201000560301	N MIRO	CHOCTAW	03/20/2010	06/01/2011	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-029 FULL LINING OF SMH 444-007 TO 444-005
201000560101	ANDRY	N MIRO	03/20/2010	08/19/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-027 FULL LINING OF SMH 445-061 TO 444-005
201605196801	ST ROCH AV	N MIRO	08/19/2016	08/17/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-899 SERVICE POINT REPAIR 270' FROM SMH 346-017
201605196701	ST ROCH AV	N MIRO	08/19/2016	08/18/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-899 SERVICE POINT REPAIR 140' FROM SMH 346-017
201605196601	ST ROCH AV	N MIRO	08/19/2016	08/18/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-899 SERVICE POINT REPAIR 104' FROM SMH 346-017
201604996701	ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-685 POINT REPAIR FROM 120' TO 132' AND REPLACE SERVICE AT 122' FROM SMH 403-014
201604996501	ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 "MWH-ID. 7463-685 POINT REPAIR FROM 258' TO 270' FROM SMH 403-014
201604996301	ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16" MWH-ID. 7463-685 REPLACE SERVICE AT 216' FROM SMH 403-014
201604996201	ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-685 POINT REPAIR FROM 79' TO 91' FROM SMH 403-014
201604996101	ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-685 POINT REPAIR FROM 31' TO 50' FROM SMH 403-014
201604996001	ALVAR	N ROMAN	07/12/2016	08/04/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-685 POINT REPAIR FROM 0' TO 12' FROM SMH 403-014
201603903901	ANDRY	N TONTI	03/21/2016	04/21/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-027 POINT REPAIR FROM 301' TO 313' FROM SMH 445-061
201400803201	BURGUNDY	JOURDAN AV	04/17/2014	11/20/2014	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-900 POINT REPAIR 0' - 20' FROM SMH 434-009
201400803001	BURGUNDY	TUPELO	04/17/2014	12/31/2014	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-901 POINT REPAIR 199' TO 211' FROM SMH 453-011 -
201400802801	BURGUNDY	TUPELO	04/17/2014	12/28/2014	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-901 POINT REPAIR 58' TO 79' FROM SMH 453-011 - ESSA
201400801501	SPAIN	N MIRO	04/17/2014	10/30/2014	SMAIN	2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-908 POINT REPAIR 357' TO 369' FROM SMH 346-002
201400801401	EADS	N TONTI	04/17/2014	07/20/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-903 POINT REPAIR 274' TO 286' FROM SMH 365-037 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9

201400801301	ST ROCH AV	N MIRO	04/17/2014	06/20/2016	SMAIN	MWH-ID. 7463-899 POINT REPAIR 331' TO 346' FROM SMH 346-017 -
201400801101	ST ROCH AV	N MIRO	04/17/2014	06/15/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-899 POINT REPAIR 0' TO 21' FROM SMH 346-017 - ESSA
201400801001	MANDEVILLE	N GALVEZ	04/17/2014	07/07/2016	SMAIN	2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-898 POINT REPAIR 126' TO 142' FROM SMH 346-008 -
201400800801	MANDEVILLE	N GALVEZ	04/17/2014	06/28/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-898 POINT REPAIR 193' TO 205' FROM SMH 346-008 -
201400800701	MANDEVILLE	N GALVEZ	04/17/2014	06/30/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-898 POINT REPAIR 311' TO 325' FROM SMH 346-008 -
201400800601	BURGUNDY	TUPELO	04/17/2014	03/03/2015	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-901 POINT REPAIR 279' TO 315' FROM SMH 453-011 -
201400800401	SPAIN	N MIRO	04/17/2014	10/29/2014	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-908 POINT REPAIR 0' TO 16' FROM SMH 346-002 - ESSA
201400800301	ST ROCH AV	N MIRO	04/17/2014	06/16/2016	SMAIN	2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-899 POINT REPAIR 61' TO 73' FROM SMH 346-017 - ESSA
201400629201	N JOHNSON	LESSEPS	03/25/2014	09/23/2013	SMAIN	2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-403 POINT REPAIR 183' - 195' FROM SMH 417-031
201400629001	N JOHNSON	LESSEPS	03/25/2014	09/24/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-403 POINT REPAIR 275' - 287' FROM SMH 417-031
201400628301	FRANCE	N JOHNSON	03/25/2014	10/07/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID.7463-400 POINT REPAIR 380-392 FROM SMH 417-027
201400628101	FRANCE	N JOHNSON	03/25/2014	10/07/2013	SMAIN	ESSA 2-BASIN 6-NINTHWARD-STATION 16 MWH-ID.7463-400 POINT REPAIR 63-75 FROM SMH 417-027
201400627701	FRANCE	N JOHNSON	03/25/2014	10/04/2013	SMAIN	ESSA 2-BASIN 6-NINTHWARD-STATION 16 MWH-ID.7463-400 POINT REPAIR 0-12 FROM SMH 417-027
201400627401	KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	ESSA 2-BASIN 6-NINTHWARD-STATION 16 MWH-ID. 7463-396 POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015
201400627201	KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-396 POINT REPAIR 312' - 331' FROM SMH 416-015
201400627101	KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-396 POINT REPAIR 191' - 203' FROM SMH 416-015
201400626901	BARTHOLOMEW	N CLAIBORNE AV	03/25/2014	09/30/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 POINT REPAIR 195' - 207' FROM 416-003
201400626801	BARTHOLOMEW	N CLAIBORNE AV	03/25/2014	10/01/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 POINT REPAIR 261' FROM 416-003
201400626701	ALVAR	N JOHNSON	03/25/2014	10/18/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-639 POINT REPAIR 293-303 FROM SMH 404-046
201400626601	ALVAR	N JOHNSON	03/25/2014	10/17/2013	SMAIN	ESSA 2-BASIN 6-NINTH WARD-STATION B MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046
201400626501	ALVAR	N JOHNSON	03/25/2014	10/16/2013	SMAIN	ESSA 2-BASIN 6-NINTH WARD-STATION B MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046
201400626401	ALVAR	N JOHNSON	03/25/2014	10/14/2013	SMAIN	ESSA 2-BASIN 6-NINTH WARD-STATION B MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046
201400625401	ALVAR	N ROMAN	03/25/2014	10/11/2013	SMAIN	ESSA 2-BASIN 6-NINTH WARD-STATION B MWH-ID. 7463-685 POINT REPAIR 304' - 316' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16

201400619801	PAULINE	N ROMAN	03/24/2014	10/02/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 163' - 175' FROM SMH 403-001
201400619701	URQUHART	PIETY	03/24/2014	11/08/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-436 SERVICE REPAIR VIA LINING 206 FROM SMH 402-050
201400619101	N DERBIGNY	ST FERDINAND	03/24/2014	10/03/2013	SMAIN	ESSA 2-BASIN 6-NINTH WARD-STATION B MWH-ID. 7463-460 POINT REPAIR 218' - 230' FROM SMH 384-004
201400594201	ST CLAUDE AV	ALABO	03/20/2014	03/24/2015	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-879 POINT REPAIR 201' TO 219' FROM SMH 454-011 -
201400212101	BURGUNDY	GORDON	01/24/2014	04/23/2015	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-847 POINT REPAIR 137' TO 172' FROM SMH 453-004 -
201400212001	REYNES	ST CLAUDE AV	01/24/2014	09/25/2014	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-846 REPLACE PIPE FROM SMH 442-079 TO 441-050 -
201400211801	LOUISA	CHARTRES	01/24/2014	03/19/2015	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-844 POINT REPAIR 68' TO 80' FROM SMH 400-015 - ESSA
201400209601	ANDRY	ST CLAUDE AV	01/24/2014	06/29/2015	SMAIN	2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-845 POINT REPAIR 91' TO 113' FROM SMH 442-041 -
201400097801	N TONTI	SPAIN	01/14/2014	03/31/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-836 REPLACE PIPE FROM SMH 347-019 TO 347-010 -
201400097701	N ROCHEBLAVE	SPAIN	01/14/2014	06/22/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-837 POINT REPAIR 62' TO 74' FROM SMH 347-025 - ESSA
201400097601	N ROCHEBLAVE	SPAIN	01/14/2014	06/24/2016	SMAIN	2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-837 POINT REPAIR 7' TO 19' FROM SMH 347-025 - ESSA
201305191701	ARTS	N GALVEZ	12/18/2013	07/25/2016	SMAIN	2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-820 POINT REPAIR 7' TO 19' FROM SMH 346-022 - ESSA
201305189501	EADS	FLORIDA AV	12/18/2013	02/12/2016	SMAIN	2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-822 REPLACE PIPE FROM SMH 366-034 TO 366-033 -
201304730201	MAZANT	N JOHNSON	10/15/2013	09/27/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-595 POINT REPAIR 254' - 266' FROM SMH 417-012
201304730101	MAZANT	N JOHNSON	10/15/2013	09/26/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-595 POINT REPAIR 163' - 175' FROM SMH 417-012
201304729801	N JOHNSON	ALVAR	10/15/2013	09/19/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-386 POINT REPAIR 95' - 107' FROM SMH 404-049
201304729501	ALVAR	N PRIEUR	10/15/2013	09/18/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-376 POINT REPAIR 176' - 188' FROM SMH 404-032
201304728801	ST FERDINAND	N JOHNSON	10/15/2013	09/17/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050
201304728701	ST FERDINAND	N CLAIBORNE AV	10/15/2013	09/16/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-258 POINT REPAIR 204' TO 216' FROM SMH 384-017
201304192301	LAUSSAT PL	CLOUET	08/23/2013	04/04/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-326 POINT REPAIR 365' TO 377' FROM SMH 387-029
201304191901	LAUSSAT PL	CLOUET	08/23/2013	04/04/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-326 POINT REPAIR 493' TO 505' FROM SMH 387-029
201304029801	BURGUNDY	JOURDAN AV	07/25/2013	08/20/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-747 POINT REPAIR 53' - 65' FROM SMH 434-009 ESSA 2 -
201304029701	N ROCHEBLAVE	SPAIN	07/25/2013	08/19/2013	SMAIN	BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-746 POINT REPAIR 343' - 355' FROM SMH 347-025 ESSA 2
201303959101	PIETY	N CLAIBORNE AV	07/15/2013	07/05/2013	SMAIN	- BASIN 6 - NINTH WARD - SPS 9 MWH-ID. 7463-637 POINT REPAIR 120' - 132' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B

201303958801	N ROMAN	LOUISA	07/15/2013	08/22/2013	SMAIN	MWH-ID. 7463-327 POINT REPAIR 6' TO 18' FROM SMH 403-070
201303958601	POLAND AV	N PRIEUR	07/15/2013	07/11/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033
201303958501	POLAND AV	N PRIEUR	07/15/2013	07/10/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR 146' - 157' FROM SMH 417-033
201303958201	N PRIEUR	POLAND AV	07/15/2013	07/09/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-406 POINT REPAIR 226' - 238' FROM SMH 417-034
201303732701	CLOUET	FLORIDA AV	06/07/2013	04/02/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-617 POINT REPAIR 16' - 28' FROM SMH 387-040
201303732601	CLOUET	FLORIDA AV	06/07/2013	04/02/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-617 POINT REPAIR 200' - 212' FROM SMH 387-040
201202151501	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201202151401	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170'
201202151301	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91'
201201873901	N JOHNSON	CHARBONNET	08/15/2012	08/23/2012	SMAIN	MWH-ID. 7463-199 POINT REPAIR 255' TO 267' FROM SMH 449-014
201201768401	CHOCTAW	N TONTI	07/31/2012	09/04/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID.7463-223 POINT REPAIR 256' TO 268' FROM SMH 445-060
201201566001	N GALVEZ	KENTUCKY	06/27/2012	01/31/2013	SMAIN	ESSA 2-BASIN 6-NINTH WARD-STATION 24 MWH-ID. 7463-687 REPLACE PIPE FOR LINE SEGMENT 417-015 TO 417-014
201201266701	ANDRY	ST CLAUDE AV	05/17/2012	03/27/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-215 POINT REPAIR 250' TO 262' FROM SMH 442-036
201201266401	ANDRY	ST CLAUDE AV	05/17/2012	03/26/2012	SMAIN	ESSA 2-BASIN 2-NINTHWARD-STATION B MWH-ID. 7463-215 POINT REPAIR 0'TO 12' FROM SMH 442-036
201201266101	ANDRY	N CLAIBORNE AV	05/17/2012	03/28/2012	SMAIN	ESSA 2-BASIN 2-NINTHWARD-STATION B MWH-ID. 7463-238 POINT REPAIR 238' TO 250' FROM SMH 443-047
201201264901	ANDRY	N CLAIBORNE AV	05/17/2012	04/02/2012	SMAIN	ESSA 2-BASIN 2-NINTHWARD-STATION B MWH-ID. 7463-238 POINT REPAIR 97' TO 109' FROM SMH 443-047
201201233701	ST FERDINAND	N ROBERTSON	05/12/2012	07/11/2012	SMAIN	ESSA 2-BASIN 2-NINTHWARD-STATION B MWH-ID. 7463-256 POINT REPAIR 44' TO 53' FROM SMH 384-014
201200866801	EGANIA	URQUHART	03/15/2012	03/28/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-213 POINT REPAIR 12' TO 24' FROM SMH 442-029
201200381501	ALVAR	N ROMAN	02/15/2012	07/10/2013	SMAIN	ESSA 2 - BASIN 6 - NINTHWARD - STATION B MWH-ID. 7463-685 POINT REPAIR 358' - 370' FROM SMH 403-014
201200377101	LAW	LOUISA	02/14/2012	01/08/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-676 POINT REPAIR 0' - 36' FROM SMH 386-021
201200370501	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/31/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 POINT REPAIR 292' - 319 FROM 416-003
201200369901	MONTEGUT	N JOHNSON	02/14/2012	04/05/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-654 POINT REPAIR VIA LINING 206' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16

201200369601	MONTEGUT	N JOHNSON	02/14/2012	01/18/2013	SMAIN	MWH-ID. 7463-654 POINT REPAIR 12' - 24' FROM 385-031
201200368901	FELICIANA	N CLAIBORNE AV	02/14/2012	01/25/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-653 POINT REPAIR 213' - 225' FROM 384-040
201200368701	FELICIANA	N DERBIGNY	02/14/2012	06/05/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-652 REPLACE PIPE FROM 384-037 TO 384-033
201200364801	TRICOU	ALHAMBRA	02/14/2012	09/09/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-642 POINT REPAIR 251' - 279' FROM 452-024
201200364701	TRICOU	ALHAMBRA	02/14/2012	09/06/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-642 POINT REPAIR 196' - 208' FROM 452-024
201200364601	TRICOU	ALHAMBRA	02/14/2012	09/04/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-642 POINT REPAIR 161' - 173' FROM 452-024
201200364501	TRICOU	ALHAMBRA	02/14/2012	09/03/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-642 POINT REPAIR 43' - 55' FROM 452-024
201200364401	DOUGLAS	ST MAURICE AV	02/14/2012	11/09/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-641 REPLACE PIPE FROM SMH 452-014 TO 452-004
201200364301	MAZANT	N CLAIBORNE AV	02/14/2012	11/14/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-640 POINT REPAIR 364' - 373' FROM 416-034
201200364101	ALVAR	N JOHNSON	02/14/2012	07/02/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-639 POINT REPAIR 0' - 12' FROM 404-046
201200364001	ALVAR	N GALVEZ	02/14/2012	06/28/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-638 POINT REPAIR 320' - 336' FROM 404-031
201200363901	ALVAR	N GALVEZ	02/14/2012	06/28/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-638 POINT REPAIR 0' - 12' FROM 404-031
201200363501	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-637 POINT REPAIR 315' - 340' FROM 403-052
201200363401	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-637 POINT REPAIR 84' - 96' FROM 403-052
201200363301	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-637 POINT REPAIR 0' - 12' FROM 403-052
201200363201	INDEPENDENCE	N DERBIGNY	02/14/2012	05/31/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-636 REPLACE PIPE FROM SMH 403-026 TO 403-025
201200363101	ST CLAUDE AV	ALVAR	02/14/2012	02/16/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-635 REPLACE PIPE FROM SMH 402-077 TO 415-045
201200362801	LAW	CLOUET	02/14/2012	04/11/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-634 POINT REPAIR VIA LINING 103' FROM SMH 386-020
201200362501	LAW	CLOUET	02/14/2012	01/22/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-634 POINT REPAIR 190' - 202' FROM SMH 386-020
201200253101	PAULINE	N PRIEUR	01/27/2012	07/19/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-618 POINT REPAIR 295' - 326' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16

201200253001	PAULINE	N PRIEUR	01/27/2012	07/18/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 199' - 237' FROM SMH 403-001
201200252901	PAULINE	N PRIEUR	01/27/2012	07/18/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-618 POINT REPAIR 129' - 147' FROM SMH 403-001
201200252801	PAULINE	N PRIEUR	01/27/2012	07/15/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-618 POINT REPAIR 45' - 64' FROM SMH 403-001
201200252701	CLOUET	FLORIDA AV	01/27/2012	01/08/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-617 POINT REPAIR 389' - 401' FROM SMH 387-040
201200252601	CLOUET	FLORIDA AV	01/27/2012	01/08/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-617 POINT REPAIR 0' - 12' FROM SMH 387-040
201200252501	N ROMAN	LOUISA	01/27/2012	04/11/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-616 REPLACE PIPE FROM SMH 384-047 TO 384-046
201200246501	MAZANT	N GALVEZ	01/27/2012	08/05/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-595 POINT REPAIR 75' - 112' FROM SMH 417-012
201200214301	ST FERDINAND	N DERBIGNY	01/25/2012	02/18/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-514 POINT REPAIR 192' - 204' FROM SMH 384-029
201200214101	N ROMAN	ST FERDINAND	01/25/2012	06/13/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-513 POINT REPAIR 220' -232' FROM SMH 384-028
201200214001	N ROMAN	ST FERDINAND	01/25/2012	05/31/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-513 POINT REPAIR 165' - 177' FROM SMH 384-028
201200213901	N ROMAN	ST FERDINAND	01/25/2012	05/30/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-513 POINT REPAIR 18' - 30' FROM SMH 384-028
201200213801	ST FERDINAND	N ROMAN	01/25/2012	10/30/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-512 REPLACE PIPE FROM SMH 384-002 TO 385-052
201200213501	N ROMAN	ST FERDINAND	01/25/2012	05/29/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-511 POINT REPAIR 154' - 178' FROM SMH 384-002
201200194401	LOUISA	N JOHNSON	01/24/2012	11/16/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-464 POINT REPAIR 10' - 22' FROM SMH 404-085
201200193901	LOUISA	N CLAIBORNE AV	01/24/2012	09/10/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-461 POINT REPAIR 236' - 336' FROM SMH 403-074
201200193801	LOUISA	N CLAIBORNE AV	01/24/2012	09/10/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-461 POINT REPAIR 97' - 109' FROM SMH 403-074
201200193301	N DERBIGNY	ST FERDINAND	01/24/2012	02/04/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-460 POINT REPAIR 238' - 250' FROM SMH 384-004
201200186801	N ROCHEBLAVE	MAZANT	01/24/2012	12/18/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-407 REPLACE PIPE SEGMENT SMH 418-006 TO 418-005
201200186501	N PRIEUR	POLAND AV	01/24/2012	09/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-406 POINT REPAIR 258' - 271' FROM SMH 417-034
201200186401	N PRIEUR	POLAND AV	01/24/2012	09/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-406 POINT REPAIR 162' - 177' FROM SMH 417-034

201200186201	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	MWH-ID. 7463-405 POINT REPAIR 382' - 392' FROM SMH 417-033
201200186101	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR 200' - 224' FROM SMH 417-033
201200186001	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR 44' - 56' FROM SMH 417-033
201200185901	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR 0' - 12' FROM SMH 417-033
201200185101	N PRIEUR	POLAND AV	01/24/2012	05/01/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-402 REPLACE PIPE OF SMH 417-030 TO 417-029
201200184401	N JOHNSON	MAZANT	01/24/2012	08/07/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-401 POINT REPAIR 100' - 112' FROM SMH 417-028
201200184101	FRANCE	N JOHNSON	01/24/2012	08/19/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-400 POINT REPAIR 168' - 180' FROM SMH 417-027
201200184001	FRANCE	N JOHNSON	01/24/2012	08/16/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-400 POINT REPAIR 73' - 85' FROM SMH 417-027
201200183701	N PRIEUR	FRANCE	01/24/2012	08/08/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-399 REPLACE PIPE FROM SMH 417-024 TO 417-023
201200183001	N DERBIGNY	MAZANT	01/24/2012	04/26/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-397 REPLACE PIPE SEGMENT SMH 416-020 TO 416-019
201200182801	KENTUCKY	N DERBIGNY	01/24/2012	09/20/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-396 POINT REPAIR 226' - 238' FROM SMH 416-015
201200182701	ALVAR	N MIRO	01/24/2012	07/25/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-395 POINT REPAIR 254' - 266' FROM SMH 405-064
201200182601	ALVAR	N MIRO	01/24/2012	09/12/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-395 POINT REPAIR 0' - 13' FROM SMH 405-064
201200182401	LOUISA	N PRIEUR	01/24/2012	01/31/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-394 POINT REPAIR 329' - 348' FROM SMH 404-086
201200173401	N JOHNSON	ALVAR	01/23/2012	07/02/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-386 POINT REPAIR 256' - 263' FROM SMH 404-049
201200173301	N JOHNSON	ALVAR	01/23/2012	07/02/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-386 POINT REPAIR 58' - 78' FROM SMH 404-049
201200173101	LAW	MONTEGUT	01/23/2012	01/14/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-385 POINT REPAIR 0' - 12' FROM SMH 386-022
201200168801	URQUHART	PIETY	01/23/2012	01/04/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-436 POINT REPAIR 211' - 245' FROM SMH 402-050
201200168701	URQUHART	PIETY	01/23/2012	01/05/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-436 POINT REPAIR 96' - 108' FROM SMH 402-050
201200085601	KENTUCKY	N ROMAN	01/10/2012	08/20/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-378 POINT REPAIR 273' TO 285' FROM SMH 417-042
						ESSA 2 - BASIN 6 - NINTH WARD - SPS 16

201200084601	N PRIEUR	LOUISA	01/10/2012	01/24/2013	SMAIN	MWH-ID. 7463-377 POINT REPAIR 199' TO 211' FROM SMH 404-089
201200052701	ALVAR	N PRIEUR	01/06/2012	07/03/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 MWH-ID. 7463-376 POINT REPAIR 0' - 12' FROM SMH 404-032
201102231001	N ROMAN	LOUISA	12/20/2011	09/10/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 MWH-ID. 7463-327 POINT REPAIR 250' TO 258' FROM SMH 403-070
201102230601	LAUSSAT PL	CLOUET	12/20/2011	01/10/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-326 POINT REPAIR 242' TO 254' FROM SMH 387-029
201102230501	LAUSSAT PL	CLOUET	12/20/2011	01/09/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-326 POINT REPAIR 0' TO 12' FROM SMH 387-029
201102230201	LAUSSAT PL	CLOUET	12/20/2011	01/07/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-325 POINT REPAIR 0' TO 12' FROM SMH 387-024
201102230101	N DORGENOIS	MONTEGUT	12/20/2011	12/14/2016	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-324 PLUG AT MH 386-015 AND ABANDON LINE
201102229701	MONTEGUT	LAW	12/20/2011	12/26/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-323 GENE TO CONTACT NORFOLK SO. RR TO DETERMINE IF LINE IS USED IF NOT CREATE WORK ORDER TO ABANDON AND FILL
201102229101	N DORGENOIS	CLOUET	12/20/2011	01/03/2013	SMAIN	POINT REPAIR 91' TO 103' FROM SMH 386-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-322 POINT REPAIR 148' TO 160' FROM SMH 386-011
201102227901	N JOHNSON	ST FERDINAND DR	12/20/2011	06/19/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-321 POINT REPAIR 100' TO 112' FROM SMH 385-050
201102227201	ST FERDINAND DR	N JOHNSON	12/20/2011	06/27/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-320 POINT REPAIR 269' TO 285' FROM SMH 385-050
201102226601	PORT	N JOHNSON	12/20/2011	10/18/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-319 POINT REPAIR 199' TO 211' FROM SMH 385-049
201102226501	PORT	N JOHNSON	12/20/2011	10/21/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-319 POINT REPAIR 100' TO 112' FROM SMH 385-049
201102226401	PORT	N JOHNSON	12/20/2011	10/14/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-319 POINT REPAIR 66' TO 78' FROM SMH 385-049
201102217001	ST CLAUDE AV	ANDRY	12/20/2011	07/24/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-291 REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036
201102216901	EGANIA	ST CLAUDE AV	12/20/2011	04/27/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-290 REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023
201102091601	DREUX AV	NIGHTHART	11/29/2011	04/16/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-278 REPLACE PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028
201102089901	ST FERDINAND	N ROMAN	11/29/2011	06/06/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-272 POINT REPAIR 295' TO 309' FROM SMH 384-027
201102089801	ST FERDINAND	N ROMAN	11/29/2011	06/03/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-272 POINT REPAIR 94' TO 106' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B

201102089001	MONTEGUT	MARAIS	11/29/2011	01/03/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 198' TO 216' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102088901	MONTEGUT	MARAIS	11/29/2011	01/04/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 163' TO 175' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102088801	MONTEGUT	MARAIS	11/29/2011	01/05/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 132' TO 144' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102087101	FELICIANA	MARAIS	11/29/2011	03/12/2013	SMAIN	MWH-ID. 7463-264 REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086901	ST CLAUDE AV	CLOUET	11/29/2011	06/06/2012	SMAIN	MWH-ID. 7463-263 REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086801	N CLAIBORNE AV	FELICIANA	11/29/2011	05/02/2013	SMAIN	MWH-ID. 7463-262 REPLACE PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086701	PORT	N CLAIBORNE AV	11/29/2011	04/12/2013	SMAIN	MWH-ID. 7463-261 REPLACE PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086501	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SMAIN	MWH-ID. 7463-260 POINT REPAIR 205' TO 241' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086401	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SMAIN	MWH-ID. 7463-260 POINT REPAIR 113' TO 125' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086101	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/13/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 314' TO 326' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086001	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/12/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 152' TO 164' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102085901	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/11/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 58' TO 70' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102085801	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/11/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 0' TO 12' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102085501	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/17/2012	SMAIN	MWH-ID. 7463-258 POINT REPAIR 146' TO 162' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102085401	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/14/2012	SMAIN	MWH-ID. 7463-258 POINT REPAIR 0' TO 12 FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102085001	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SMAIN	MWH-ID. 7463-257 POINT REPAIR 20' TP 32' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102084501	ST FERDINAND	N ROBERTSON	11/29/2011	01/19/2013	SMAIN	MWH-ID. 7463-255 REPLACE PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102084401	N CLAIBORNE AV	PORT	11/29/2011	03/06/2013	SMAIN	MWH-ID. 7463-254 REPLACE PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102084301	ST CLAUDE AV	FELICIANA	11/29/2011	12/30/2012	SMAIN	MWH-ID. 7463-253 REPLACE PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102084201	ST FERDINAND	MARAIS	11/29/2011	11/30/2012	SMAIN	MWH-ID. 7463-252 REPLACE PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION B

201102084101	MONTEGUT	ST CLAUDE AV	11/29/2011	11/12/2013	SMAIN	MWH-ID. 7463-251 REPLACE PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023
201102084001	MARAIS	FELICIANA	11/29/2011	01/24/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-250 REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006
201102083801	URQUHART	FELICIANA	11/29/2011	12/18/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-249 POINT REPAIR 200' TO 212' FROM SMH 383-013
201102083701	URQUHART	FELICIANA	11/29/2011	12/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-249 POINT REPAIR 107' TO 125' FROM SMH 383-013
201102083501	ST CLAUDE AV	MONTEGUT	11/29/2011	12/19/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-248 REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010
201102083401	CLOUET	MARAIS	11/29/2011	11/12/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-247 REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004
201102082901	MARAIS	FRANKLIN AV	11/29/2011	11/17/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-243 REPLACE PIPE FOR LINE SEGMENT 363-027 TO 383-043
201102081701	FORSTALL	MARAIS	11/29/2011	03/06/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-239 POINT REPAIR 191' TO 213' FROM SMH 442-026
201102080901	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/10/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-237 POINT REPAIR 0' TO 12' FROM SMH 436-003
201102080101	DELERY	LAW	11/29/2011	09/24/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-234 POINT REPAIR 307' TO 344' FROM SMH 457-042
201102080001	DELERY	LAW	11/29/2011	09/24/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-234 POINT REPAIR 9' TO 21' FROM SMH 457-042
201102079901	ST MAURICE AV	N CLAIBORNE AV	11/29/2011	01/26/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-233 REPLACE PIPE FOR LINE SEGMENT 455-070 TO 455-066
201102079801	DELERY	N ROBERTSON	11/29/2011	04/30/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-232 POINT REPAIR 67' TO 79' FROM SMH 455-039
201102040901	STRAND CT	N ROBERTSON	11/18/2011	02/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-231 REPLACE PIPE FOR LINE SEGMENT 455-034 TO 454-013
201102040801	ST MAURICE AV	N CLAIBORNE AV	11/18/2011	02/22/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-230 REPLACE PIPE FOR LINE SEGMENT 455-012 TO 455-011
201102040401	CHARBONNET	ST CLAUDE AV	11/18/2011	07/24/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-228 POINT REPAIR 100' TO 116' FROM SMH 448-013
201102040301	CHARBONNET	ST CLAUDE AV	11/18/2011	03/30/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-228 POINT REPAIR 10' FROM SMH 448-013
201102039901	ST CLAUDE AV	LAMANCHE	11/18/2011	03/15/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-227 POINT REPAIR 18' TO 30' FROM SMH 448-011
201102039701	MARAIS	ALABO	11/18/2011	03/30/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-226 POINT REPAIR 0' TO 227' FROM SMH 448-009
201102039601	MARAIS	ALABO	11/18/2011	03/08/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-226 POINT REPAIR 166' TO 178' FROM SMH 448-009

201102039001	LAMANICHE	ST CLAUDE AV	11/18/2011	03/13/2012	SMAIN	MWH-ID. 7463-224 POINT REPAIR 222' TO 234' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102038701	CHOCTAW	N TONTI	11/18/2011	04/11/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 224' TO 236' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201102038601	CHOCTAW	N TONTI	11/18/2011	04/24/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 66' TO 78' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201102038501	CHOCTAW	N TONTI	11/18/2011	04/11/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 42' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201102038301	N JOHNSON	FORSTALL	11/18/2011	08/23/2012	SMAIN	MWH-ID. 7463-222 POINT REPAIR 0' TO 12' FROM SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201102038101	FLOOD	MARAIS	11/18/2011	01/23/2012	SMAIN	MWH-ID. 7463-221 REPLACE PIPE FOR LINE SEGMENT 442-057 TO 442-055 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102027501	URQUHART	CAFFIN AV	11/16/2011	02/23/2012	SMAIN	MWH-ID. 7463-219 POINT REPAIR 32' TO 44' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B
201102027401	URQUHART	FLOOD	11/16/2011	01/17/2012	SMAIN	MWH-ID. 7463-218 REPLACE PIPE FOR LINE SEGMENT 442-051 TO 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B
201102027301	MARAIS	FLOOD	11/16/2011	02/20/2012	SMAIN	MWH-ID. 7463-217 POINT REPAIR 30' FROM SMH 442-050 ESSA 2 - BASIN 6 - NINTH WARD - B
201102026801	ST CLAUDE AV	EGANIA	11/16/2011	03/13/2012	SMAIN	MWH-ID. 7463-216 POINT REPAIR 266' TO 289' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B
201102026001	EGANIA	ST CLAUDE AV	11/16/2011	02/24/2012	SMAIN	MWH-ID. 7463-214 POINT REPAIR 82' TO 94' FROM SMH 442-031 ESSA 2 - BASIN 6 - NINTH WARD - B
201102025501	TENNESSEE	N CLAIBORNE AV	11/16/2011	01/03/2012	SMAIN	MWH-ID. 7463-212 REPLACE PIPE FOR LINE SEGMENT 436-016 TO 436-015 ESSA 2 - BASIN 6 - NINTH WARD - B
201102025401	MARAIS	CAFFIN AV	11/16/2011	02/16/2012	SMAIN	MWH-ID. 7463-211 POINT REPAIR 4' TO 16' FROM SMH 442-058 ESSA 2 - BASIN 6 - NINTH WARD - B
201102025201	ANDRY	URQUHART	11/16/2011	04/17/2012	SMAIN	MWH-ID. 7463-210 REPLACE PIPE FOR LINE SEGMENT 442-034 TO 442-033 ESSA 2 - BASIN 6 - NINTH WARD - B
201102024701	URQUHART	ANDRY	11/16/2011	04/18/2012	SMAIN	MWH-ID. 7463-209 POINT REPAIR 219' TO 237' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B
201102024101	FORSTALL	MARAIS	11/16/2011	04/30/2012	SMAIN	MWH-ID. 7463-208 REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B
201102023801	FORSTALL	URQUHART	11/16/2011	05/07/2012	SMAIN	MWH-ID. 7463-207 POINT REPAIR 97' TO 109' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B
201102023101	TENNESSEE	ROBERTSON	11/16/2011	05/22/2012	SMAIN	MWH-ID. 7463-206 REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046 ESSA 2 - BASIN 6 - NINTH WARD - B
201102022901	N JOHNSON	ST MAURICE AV	11/16/2011	08/09/2012	SMAIN	MWH-ID. 7463-205 REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013 ESSA 2 - BASIN 6 - NINTH WARD - B
201102022601	RODER	DELERY	11/16/2011	05/03/2012	SMAIN	MWH-ID. 7463-204 POINT REPAIR 34' TO 57' FROM SMH 455-074 ESSA 2 - BASIN 6 - NINTH WARD - 26

201102022201	ST CLAUDE AV	TRICOU	11/16/2011	04/24/2012	SMAIN	MWH-ID. 7463-203 POINT REPAIR 235' TO 255' FROM SMH 454-027
201102022101	ST CLAUDE AV	TRICOU	11/16/2011	04/24/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-203 POINT REPAIR 0' TO 12' FROM SMH 454-027
201102021501	TUPELO	MARAIS	11/16/2011	04/23/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-201 POINT REPAIR 236' TO 254' FROM SMH 454-016
201102021201	LAMANCHE	N PRIEUR	11/16/2011	03/05/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-200 REPLACE PIPE FOR LINE SEGMENT 449-015 TO 449-014
201102021001	N JOHNSON	CHARBONNET	11/16/2011	04/12/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID. 7463-199 POINT REPAIR 189' TO 201' FROM SMH 449-014
201102020901	N JOHNSON	CHARBONNET	11/16/2011	04/11/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID. 7463-199 POINT REPAIR 66' TO 78' FROM SMH 449-014
201102020801	CHOCTAW	N TONTI	11/16/2011	03/05/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID. 7463-198 REPLACE PIPE FOR LINE SEGMENT 445-041 TO 445-040
201102020701	CAFFIN AV	N PRIEUR	11/16/2011	05/18/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID. 7463-197 REPLACE PIPE FOR LINE SEGMENT 444-069 TO 444-068
201102020601	N ROMAN	FLOOD	11/16/2011	03/05/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 25 MWH-ID. 7463-194 REPLACE PIPE FOR LINE SEGMENT 443-026 TO 443-024
201102020501	FLOOD	URQUHART	11/16/2011	04/03/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - 24 MWH-ID. 7463-193 REPLACE PIPE FOR LINE SEGMENT 442-055 TO 442-053
201102020201	ANDRY	MARAIS	11/16/2011	04/30/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-192 POINT REPAIR 111' TO 123' FROM SMH 442-035
201102019701	DESLONDE	N ROBERTSON	11/16/2011	05/08/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-191 REPLACE PIPE FOR LINE SEGMENT 436-011 TO 435-040
201102010601	MARAIS	PORT	11/15/2011	12/13/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-178 REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-045
201102010501	PORT	MARAIS	11/15/2011	12/27/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-177 REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-042
201102010301	MARAIS	PRESS	11/15/2011	07/06/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-176 POINT REPAIR 1' TO 13' FROM SMH 383-037
201102010001	URQUHART	ST FERDINAND	11/15/2011	11/26/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-175 REPLACE PIPE FOR LINE SEGMENT 383-035 TO 383-034
201101933601	PORT	URQUHART	11/09/2011	03/06/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-100 POINT REPAIR 262' TO 296' FROM SMH 383-042
201101933501	PORT	URQUHART	11/09/2011	02/27/2013	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-100 POINT REPAIR 86' TO 114' FROM SMH 383-042
201101469201	N DORGENOIS	DELERY	09/06/2011	09/28/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-059 POINT REPAIR 181' TO 193' FROM SMH 457-015
201101469101	N ROMAN	JOURDAN RD	09/06/2011	09/27/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD MWH-ID. 7463-040 POINT REPAIR 276' TO 288' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24

201101469001	DESLONDE	N GALVEZ	09/06/2011	09/26/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 344' TO 354' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201101468901	DESLONDE	N GALVEZ	09/06/2011	09/26/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 168' TO 178' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201101297101	ANDRY	N JOHNSON	08/10/2011	09/30/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 178' TO 188' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201101190201	N DERBIGNY	POLAND AV	07/21/2011	11/08/2011	SMAIN	MWH-ID. 7463-101 REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201001211601	ANDRY	N JOHNSON	06/16/2010	01/21/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 319' TO 331' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201001211401	ANDRY	N JOHNSON	06/16/2010	04/05/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 114' TO 175' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201001211301	ANDRY	N JOHNSON	06/16/2010	03/31/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 10' TO 22' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201000566201	N DORGENOIS	DELERY	03/20/2010	05/19/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 233' TO 240' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000566101	N DORGENOIS	DELERY	03/20/2010	05/18/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 97' TO 127' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000565701	N PRIEUR	DELERY	03/20/2010	05/11/2011	SMAIN	MWH-ID. 7463-057 POINT REPAIR 70' TO 82' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000565401	N ROMAN	DELERY	03/20/2010	05/26/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 132' TO 146' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000565201	N ROMAN	DELERY	03/20/2010	05/20/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 37' TO 49' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000564901	N DERBIGNY	ST MAURICE AV	03/20/2010	05/12/2011	SMAIN	MWH-ID. 7463-055 POINT REPAIR 253' TO 265' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000564801	N DERBIGNY	ST MAURICE AV	03/20/2010	05/12/2011	SMAIN	MWH-ID. 7463-055 POINT REPAIR 84' TO 96' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201000564601	N DORGENOIS	JOURDAN RD	03/20/2010	05/05/2011	SMAIN	MWH-ID. 7463-052 POINT REPAIR 329' TO 338' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201000564301	N PRIEUR	DESLONDE	03/20/2010	04/26/2011	SMAIN	MWH-ID. 7463-051 POINT REPAIR 144' TO 176' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201000564201	N PRIEUR	DESLONDE	03/20/2010	04/27/2011	SMAIN	MWH-ID. 7463-051 POINT REPAIR 64' TO 88' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201000564101	N DERBIGNY	JOURDAN RD	03/20/2010	05/03/2011	SMAIN	MWH-ID. 7463-048 POINT REPAIR 156' TO 192' FROM SMH 436-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201000563801	EGANIA	N DERBIGNY	03/20/2010	04/06/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 121' TO 150' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24
201000563701	EGANIA	N DERBIGNY	03/20/2010	04/07/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 73' TO 85' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24

201000563601	EGANIA	N DERBIGNY	03/20/2010	04/14/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 11' TO 23' FROM SMH 443-023
201000563101	DESLONDE	N GALVEZ	03/20/2010	04/20/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-042 POINT REPAIR 312' TO 350' FROM SMH 437-004
201000562701	N CLAIBORNE AV	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-041 POINT REPAIR 155' TO 178' FROM SMH 436-027
201000562601	N CLAIBORNE AV	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-041 POINT REPAIR 42' TO 58' FROM SMH 436-027
201000562401	N ROMAN	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-040 POINT REPAIR 293' TO 316' FROM SMH 436-019
201000562301	N ROMAN	JOURDAN RD	03/20/2010	04/25/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-040 POINT REPAIR 133' TO 203' FROM SMH 436-019
201000562201	N ROMAN	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-040 POINT REPAIR 101' TO 113' FROM SMH 436-019
201000561801	N PRIEUR	ANDRY	03/20/2010	03/29/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-037 POINT REPAIR 201' TO 219' FROM SMH 444-027
201000561701	N PRIEUR	ANDRY	03/20/2010	02/28/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-037 POINT REPAIR 301' TO 313' FROM SMH 444-027
201000561301	LIZARDI	N PRIEUR	03/20/2010	03/03/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 POINT REPAIR 37' TO 51' FROM SMH 444-022
201000561201	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 POINT REPAIR 340' TO 371' FROM SMH 444-022
201000561101	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 POINT REPAIR 157' TO 216' FROM SMH 444-022
201000483001	LAW	DUBREUIL	03/10/2010	05/11/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-060 REPLACE PIPE FOR LINE SEGMENT 457-043 TO 457-042
201000482901	TRICOU	N ROMAN	03/10/2010	03/23/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-058 REPLACE PIPE FOR LINE SEGMENT 456-026 TO 456-025
201000482801	N PRIEUR	DELERY	03/10/2010	05/12/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-057 POINT REPAIR 12' TO 24' FROM SMH 456-024
201000482601	N ROMAN	DELERY	03/10/2010	05/19/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-056 POINT REPAIR 3' TO 15' FROM SMH 455-072
201000482301	N DORGENOIS	JOURDAN RD	03/10/2010	05/02/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-052 POINT REPAIR 0' TO 12' FROM SMH 438-015
201000482101	N DERBIGNY	JOURDAN RD	03/10/2010	05/04/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-048 POINT REPAIR 50' TO 66' FROM SMH 436-022
201000482001	CHOCTAW	FLORIDA AV	03/10/2010	10/09/2012	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-047 REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051
201000481801	REYNES	LAW	03/10/2010	04/12/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-046 REPLACE PIPE FOR LINE SEGMENT 445-009 TO 445-006
						ESSA 2 - BASIN 6 - NINTH WARD - STATION 24

201000481401	DESLONDE	FLORIDA AV	03/10/2010	04/26/2011	SMAIN	MWH-ID. 7463-043 REPLACE PIPE FOR LINE SEGMENT 439-003 TO 438-017
201000481001	N ROMAN	JOURDAN RD	03/10/2010	04/17/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-040 POINT REPAIR 75' TO 87' FROM SMH 436-019
201000480801	EGANIA	N JOHNSON	03/10/2010	08/11/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-038 REPLACE PIPE FOR LINE SGMENT 444-021 TO 444-019
201000480501	LIZARDI	N JOHNSON	03/10/2010	03/16/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-035 POINT REPAIR 28' TO 40' FROM SMH 444-017
201000480101	CHOCTAW	N GALVEZ	03/10/2010	02/28/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-032 REPLACE PIPE FOR LINE SEGMENT 444-016 TO 444-015
201000480001	ANDRY	N GALVEZ	03/10/2010	12/09/2010	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-031 REPLACE PIPE FOR LINE SEGMENT 444-014 TO 444-013
201000479901	CHOCTAW	N MIRO	03/10/2010	03/02/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-030 REPLACE PIPE FOR LINE SEGMENT 444-008 TO 444-007
201000479601	ANDRY	N GALVEZ	03/10/2010	12/28/2010	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-028 REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005
201000479401	N ROCHEBLAVE	ANDRY	03/10/2010	05/05/2011	SMAIN	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-026 POINT REPAIR 73' TO 85' FROM SMH 445-043
201603970601	GORDON	ROYAL	04/01/2016	06/15/2016	SMBG	ESSA 2 - BASIN 6 - NINTH WARD - STATION 25 REHAB SEWER MANHOLE 453-010 ESSA MH Rehab: Partial Depth Manhole Liner
201603970501	PORT	ROYAL	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-005 ESSA MH Rehab: Partial Depth Manhole Liner
201603970401	ST MAURICE AV	ST CLAUDE AV	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 454-051 ESSA MH Rehab: Partial Depth Manhole Liner
201603970301	ST ROCH AV	ST CLAUDE AV	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-046 ESSA MH Rehab: Partial Depth Manhole Liner
201603970201	ST CLAUDE AV	ST FERDINAND	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-048 ESSA MH Rehab: Partial Depth Manhole Liner
201603970101	N CLAIBORNE AV	ST FERDINAND	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 384-021 ESSA MH Rehab: Partial Depth Manhole Liner
201603970001	MARAIS	ST ROCH AV	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-017 ESSA MH Rehab: Partial Depth Manhole Liner
201603969901	IDEAL PL	ST ROCH AV	04/01/2016	12/21/2016	SMBG	REHAB SEWER MANHOLE 348-039 ESSA MH Rehab: Adjust Frame and Cover
201603969801	N CLAIBORNE AV	TENNESSEE	04/01/2016	03/10/2016	SMBG	REHAB SEWER MANHOLE 436-014 ESSA MH Rehab: Full Depth Manhole Liner
201603969701	N ROCHEBLAVE	TUPELO	04/01/2016	04/28/2016	SMBG	REHAB SEWER MANHOLE 457-008 ESSA MH Rehab: Full Depth Manhole Liner
201603969601	N JOHNSON	TUPELO	04/01/2016	04/28/2016	SMBG	REHAB SEWER MANHOLE 456-035 ESSA MH Rehab: Full Depth Manhole Liner
201603969501	FLORIDA AV	TUPELO	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 458-003 ESSA MH Rehab: Adjust Frame and Cover
201603969401	SPAIN	URQUHART	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 344-009 ESSA MH Rehab: Partial Depth Manhole Liner
201603969301	ST FERDINAND	URQUHART	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-033 ESSA MH Rehab: Partial Depth Manhole Liner
201603969201	CHOCTAW	N JOHNSON	04/01/2016	10/04/2016	SMBG	REHAB SEWER MANHOLE 444-041 ESSA MH Rehab: Partial Depth Manhole Liner
201603969101	SISTER	N RAMPART	04/01/2016	04/27/2016	SMBG	REHAB SEWER MANHOLE 435-061 ESSA MH Rehab: Partial Depth Manhole Liner
201603969001	DESLONDE	N RAMPART	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 434-005 ESSA MH Rehab: Partial Depth Manhole Liner

201603968901	DELERY	N ROCHEBLAVE	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 457-036 ESSA MH Rehab: Partial Depth Manhole Liner
201603968801	BENTON	N ROCHEBLAVE	04/01/2016	06/15/2016 SMBG	REHAB SEWER MANHOLE 450-024 ESSA MH Rehab: Partial Depth Manhole Liner
201603968701	INDEPENDENCE	N TONTI	04/01/2016	05/16/2016 SMBG	REHAB SEWER MANHOLE 405-071 ESSA MH Rehab: Replace Cover
201603968601	ST ROCH AV	N VILLERE	04/01/2016	04/14/2016 SMBG	REHAB SEWER MANHOLE 344-043 ESSA MH Rehab: Partial Depth Manhole Liner
201603968501	ST FERDINAND	N VILLERE	04/01/2016	04/16/2016 SMBG	REHAB SEWER MANHOLE 384-013 ESSA MH Rehab: Replace Cover
201603968401	N ROBERTSON	PORT	04/01/2016	12/07/2016 SMBG	REHAB SEWER MANHOLE 384-063 ESSA MH Rehab: Full Depth Manhole Liner
201603968301	DELERY	PRARO	04/01/2016	10/06/2016 SMBG	REHAB SEWER MANHOLE 456-051 ESSA MH Rehab: Full Depth Manhole Liner
201603968201	ST CLAUDE AV	PRESS	04/01/2016	04/26/2016 SMBG	REHAB SEWER MANHOLE 383-051 ESSA MH Rehab: Partial Depth Manhole Liner
201603968101	BURGUNDY	PRESS	04/01/2016	04/12/2016 SMBG	REHAB SEWER MANHOLE 382-019 ESSA MH Rehab: Partial Depth Manhole Liner
201603968001	N MIRO	ROFFIGNAC	04/01/2016	04/27/2016 SMBG	REHAB SEWER MANHOLE 449-004 ESSA MH Rehab: Partial Depth Manhole Liner
201603967901	PIETY	ROSALIE AL	04/01/2016	11/30/2016 SMBG	REHAB SEWER MANHOLE 402-067 ESSA MH Rehab: Adjust Frame and Cover
201603967801	N TONTI	MANDEVILLE	04/01/2016	04/20/2016 SMBG	REHAB SEWER MANHOLE 347-009 ESSA MH Rehab: Adjust Frame and Cover
201603967701	TRICOU	MARAIS	04/01/2016	10/06/2016 SMBG	REHAB SEWER MANHOLE 454-032 ESSA MH Rehab: Full Depth Manhole Liner
201603967601	N PRIEUR	MUSIC	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 346-031 ESSA MH Rehab: Partial Depth Manhole Liner
201603967501	ALABO	N CLAIBORNE AV	04/01/2016	04/18/2016 SMBG	REHAB SEWER MANHOLE 448-037 ESSA MH Rehab: Adjust Frame and Cover
201603967401	SPAIN	N CLAIBORNE AV	04/01/2016	04/18/2016 SMBG	REHAB SEWER MANHOLE 345-020 ESSA MH Rehab: Full Depth Manhole Liner
201603967301	ARTS	N CLAIBORNE AV	04/01/2016	04/16/2016 SMBG	REHAB SEWER MANHOLE 363-002 ESSA MH Rehab: Partial Depth Manhole Liner
201603967201	TENNESSEE	N DORGENOIS	04/01/2016	06/17/2016 SMBG	REHAB SEWER MANHOLE 438-003 ESSA MH Rehab: Adjust Frame and Cover
201603967101	DELERY	N DORGENOIS	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 457-039 ESSA MH Rehab: Partial Depth Manhole Liner
201603967001	ROFFIGNAC	N GALVEZ	04/01/2016	04/20/2016 SMBG	REHAB SEWER MANHOLE 449-005 ESSA MH Rehab: Adjust Frame and Cover
201603966701	ALABO	N JOHNSON	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 449-012 ESSA MH Rehab: Partial Depth Manhole Liner
201603966601	GORDON	N JOHNSON	04/01/2016	05/05/2016 SMBG	REHAB SEWER MANHOLE 456-034 ESSA MH Rehab: Replace Frame and Cover
201603966501	CHOCTAW	N JOHNSON	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 444-016 ESSA MH Rehab: Partial Depth Manhole Liner
201603966401	NINA	DELERY	04/01/2016	04/21/2016 SMBG	REHAB SEWER MANHOLE 455-044 ESSA MH Rehab: Partial Depth Manhole Liner
201603966301	N RAMPART	DELERY	04/01/2016	06/15/2016 SMBG	REHAB SEWER MANHOLE 453-062 ESSA MH Rehab: Partial Depth Manhole Liner
201603966201	N ROBERTSON	DELERY	04/01/2016	10/05/2016 SMBG	REHAB SEWER MANHOLE 455-040 ESSA MH Rehab: Full Depth Manhole Liner
201603966101	MARAIS	DESLONDE	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 435-038 ESSA MH Rehab: Partial Depth Manhole Liner
201603966001	ALABO	DOUGLAS	04/01/2016	04/26/2016 SMBG	REHAB SEWER MANHOLE 452-056 ESSA MH Rehab: Partial Depth Manhole Liner
201603965901	ST CLAUDE AV	EGANIA	04/01/2016	04/22/2016 SMBG	REHAB SEWER MANHOLE 442-037 ESSA MH Rehab: Partial Depth Manhole Liner
201603965801	BURGUNDY	ELYSIAN FIELDS AV	04/01/2016	04/14/2016 SMBG	REHAB SEWER MANHOLE 343-050 ESSA MH Rehab: Partial Depth Manhole Liner
201603965701	N VILLERE	ELYSIAN FIELDS AV	04/01/2016	04/14/2016 SMBG	REHAB SEWER MANHOLE 344-003 ESSA MH Rehab: Partial Depth Manhole Liner

201603965601	TUPELO	FLORIDA AV	04/01/2016	04/28/2016	SMBG	REHAB SEWER MANHOLE 458-004 ESSA MH Rehab: Full Depth Manhole Liner
201603965501	N VILLERE	FRANKLIN AV	04/01/2016	04/27/2016	SMBG	REHAB SEWER MANHOLE 363-023 ESSA MH Rehab: Full Depth Manhole Liner
201603965401	MARAIS	GORDON	04/01/2016	12/06/2016	SMBG	REHAB SEWER MANHOLE 454-056 ESSA MH Rehab: Full Depth Manhole Liner
201603965301	BURGUNDY	JOURDAN AV	04/01/2016	04/15/2016	SMBG	REHAB SEWER MANHOLE 434-009 ESSA MH Rehab: Partial Depth Manhole Liner
201603965201	N JOHNSON	LAMANCHE	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 449-014 ESSA MH Rehab: Adjust Frame and Cover
201603965101	SPAIN	LAW	04/01/2016	12/02/2016	SMBG	REHAB SEWER MANHOLE 347-032 ESSA MH Rehab: Replace Cover Full Depth Manhole Liner
201603965001	URQUHART	DELERY	04/01/2016	05/05/2016	SMBG	REHAB SEWER MANHOLE 454-040 ESSA MH Rehab: Replace Frame and Cover
201603964901	ANDRY	FLORIDA AV	04/01/2016	03/16/2016	SMBG	REHAB SEWER MANHOLE 446-009 ESSA MH Rehab: Full Depth Manhole Liner
201603964801	WHIPPLE	ALABO	04/01/2016	11/09/2016	SMBG	REHAB SEWER MANHOLE 450-014 ESSA MH Rehab: Full Depth Manhole Liner
201603964701	CHARTRES	ALABO	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-055 ESSA MH Rehab: Partial Depth Manhole Liner
201603964601	LAW	ALABO	04/01/2016	05/16/2016	SMBG	REHAB SEWER MANHOLE 450-016 ESSA MH Rehab: Adjust Frame and Cover
201603964501	ALABO	BIENVENUE	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-057 ESSA MH Rehab: Partial Depth Manhole Liner
201603964401	FRANKLIN AV	BURGUNDY	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-004 ESSA MH Rehab: Partial Depth Manhole Liner
201603964301	FRANKLIN AV	BURGUNDY	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-003 ESSA MH Rehab: Partial Depth Manhole Liner
201603964201	ST FERDINAND	DAUPHINE	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-011 ESSA MH Rehab: Partial Depth Manhole Liner
201603964101	FRANKLIN AV	DAUPHINE	04/01/2016	04/14/2016	SMBG	REHAB SEWER MANHOLE 343-006 ESSA MH Rehab: Partial Depth Manhole Liner
201603964001	PORT	DAUPHINE	04/01/2016	04/12/2016	SMBG	REHAB SEWER MANHOLE 382-001 ESSA MH Rehab: Partial Depth Manhole Liner
201603963901	ALHAMBRA	DELERY	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 452-028 ESSA MH Rehab: Partial Depth Manhole Liner
201603963801	N DERBIGNY	DELERY	04/01/2016	12/21/2016	SMBG	REHAB SEWER MANHOLE 455-046 ESSA MH Rehab: Full Depth Manhole Liner
201603963701	ST CLAUDE AV	EGANIA	04/01/2016	12/07/2016	SMBG	REHAB SEWER MANHOLE 442-024 ESSA MH Rehab: Full Depth Manhole Liner
201603963601	MARAIS	ST MAURICE	04/01/2016	06/15/2016	SMBG	REHAB SEWER MANHOLE 454-022 ESSA MH Rehab: Partial Depth Manhole Liner
201603963501	LAW	TRICOU	04/01/2016	04/21/2016	SMBG	REHAB SEWER MANHOLE 457-019 ESSA MH Rehab: Partial Depth Manhole Liner
201603963401	ST FERDINAND	N RAMPART	04/01/2016	04/26/2016	SMBG	REHAB SEWER MANHOLE 383-049 ESSA MH Rehab: Partial Depth Manhole Liner
201502716201	ELYSIAN FIELDS AV	N ROMAN	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-036
201502716301	MONTICELLO	N DORGENOIS	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-054
201502716401	CHARBONNET	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-051
201502716601	N ROBERTSON	CHARBONNET	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-060
201502716501	TRICOU	N CLAIBORNE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-020
201502716101	ST ROCH AV	N ROMAN	09/24/2015	05/18/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-041
201502716001	MUSIC	N ROMAN	09/24/2015	05/18/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-056
201200362401	N ROCHEBLAVE	MONTEGUT	02/14/2012	02/18/2013	SLINE	MWH-ID. 7463-633
						FULL LINING OF SMH 386-007 TO 386-005
						ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200362901	LAW	CLOUET	02/14/2012	05/23/2013	SLINE	MWH-ID. 7463-634
						FULL LINING OF SMH 386-020 TO 386-090
						ESSA 2 - BASIN 6 - NINTH WARD - STATION 16

201200370101	MONTEGUT	N JOHNSON	02/14/2012	05/23/2013	SLINE	MWH-ID. 7463-654 FULL LINING OF 385-031 TO 385-030
201200371101	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	11/08/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 FULL LINING OF SMH 416-003 TO 416-002
201200370401	N PRIEUR	ST FERDINAND	02/14/2012	09/27/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-655 FULL LINING OF SMH 385-054 TO 385-053
201200369501	FELICIANA	N CLAIBORNE AV	02/14/2012	02/27/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-653 FULL LINING OF SMH 384-040 TO 384-037
201000482201	N PRIEUR	DESLONDE	03/10/2010	04/28/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-051 SERVICE POINT REPAIR 6' FROM SMH 437-022
201000481601	EGANIA	N DERBIGNY	03/10/2010	04/13/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-044 SERVICE POINT REPAIR 39' FROM SMH 443-023
201000481301	DESLONDE	N GALVEZ	03/10/2010	04/17/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-042 SERVICE POINT REPAIR 51' FROM SMH 437-004
201000481201	N CLAIBORNE AV	JOURDAN RD	03/10/2010	04/18/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-041 SERVICE POINT REPAIR 9' FROM SMH 436-027
201000480701	N PRIEUR	ANDRY	03/10/2010	04/01/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-037 SERVICE POINT REPAIR 160' FROM 444-027
201000480601	LIZARDI	N PRIEUR	03/10/2010	03/24/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 SERVICE POINT REPAIR 65' SMH 444-022
201000479701	N MIRO	CHOCTAW	03/10/2010	03/19/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-029 SERVICE POINT REPAIR 89' FROM SMH 444-007
201000479501	ANDRY	N MIRO	03/10/2010	04/28/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-027 SERVICE POINT REPAIR 27' FROM SMH 445-061
201604996601	ALVAR	N ROMAN	07/12/2016	12/02/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-027 FULL LINING OF SMH 403-014 TO 404-051
201603464601	BURGUNDY	JOURDAN AV	01/22/2016	01/21/2015	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-900 FULL LINING FROM SMH 434-009 TO 434-008
201400803301	MANDEVILLE	N GALVEZ	04/17/2014	11/15/2016	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-898 FULL LINING OF PIPE FROM SMH 346-008 TO 346-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9
201400803101	BURGUNDY	TUPELO	04/17/2014	03/03/2015	SLINE	MWH-ID. 7463-901 FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B
201400801201	ST ROCH AV	N MIRO	04/17/2014	09/06/2016	SLINE	MWH-ID. 7463-899 FULL LINING OF PIPE FROM SMH 346-017 TO 346-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9
201400594301	ST CLAUDE AV	ALABO	03/20/2014	04/02/2015	SLINE	MWH-ID. 7463-879 FULL LINING OF PIPE FROM SMH 454-011 TO 454-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B
201400211701	LOUISA	CHARTRES	01/24/2014	04/29/2015	SLINE	MWH-ID. 7463-844 FULL LINING OF PIPE FROM SMH 400-015 TO 400-014 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B
201400209701	BURGUNDY	GORDON	01/24/2014	04/23/2015	SLINE	MWH-ID. 7463-847 FULL LINING OF PIPE FROM SMH 453-004 TO 453-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B
201202151601	DOUGLAS	LIZARDI	10/03/2012	12/14/2012	SLINE	MWH-ID. 7463-707 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5

201101933301	PORT	URQUHART	11/09/2011	11/07/2013	SLEAD	MWH-ID. 7463-100 SERVICE REPAIR VIA LINING 147' FROM SMH 383-042
201000566001	N DORGENOIS	DELERY	03/20/2010	05/17/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-059 SERVICE POINT REPAIR 50' FROM SMH 457-015
201000565801	N PRIEUR	DELERY	03/20/2010	05/10/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-057 SERVICE POINT REPAIR 114' FROM SMH 456-024
201000565601	N PRIEUR	DELERY	03/20/2010	05/09/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-057 SERVICE POINT REPAIR 172' FROM SMH 456-024
201000565301	N ROMAN	DELERY	03/20/2010	05/23/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-056 SERVICE POINT REPAIR 83' FROM SMH 455-072
201000565101	N ROMAN	DELERY	03/20/2010	05/24/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-056 SERVICE POINT REPAIR 96' FROM SMH 455-072
201000564501	N DORGENOIS	JOURDAN RD	03/20/2010	05/03/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 MWH-ID. 7463-052 SERVICE POINT REPAIR 185' FROM SMH 438-015
201000563501	EGANIA	N DERBIGNY	03/20/2010	04/04/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-044 SERVICE POINT REPAIR 211' FROM SMH 443-023
201000563301	EGANIA	N DERBIGNY	03/20/2010	04/05/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-044 SERVICE POINT REPAIR 167' FROM SMH 443-023
201102023501	FORSTALL	URQUHART	11/16/2011	05/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014
201102023301	FORSTALL	URQUHART	11/16/2011	05/07/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014
201102022501	RODER	DELERY	11/16/2011	05/02/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-204 POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074
201102022001	ST CLAUDE AV	TRICOU	11/16/2011	04/24/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - 26 MWH-ID. 7463-203 POINT REPAIR REPLACE SERVICE 108' FROM SMH 454-027
201102021901	TUPELO	ST CLAUDE AV	11/16/2011	04/18/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-202 POINT REPAIR REPLACE SERVICE 184' FROM SMH 454-017
201102021801	TUPELO	ST CLAUDE AV	11/16/2011	04/17/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-202 POINT REPAIR REPLACE SERVICE 123' FROM SMH 454-017
201102021401	TUPELO	MARAIS	11/16/2011	04/19/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-201 POINT REPAIR REPLACE SERVICE 191' FROM SMH 454-016
201102021301	TUPELO	MARAIS	11/16/2011	04/19/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-201 POINT REPAIR REPLACE SERVICE 105' FROM SMH 454-016
201102020101	ANDRY	MARAIS	11/16/2011	05/01/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-192 POINT REPAIR REPLACE SERVICE 230' FROM SMH 442-035
201102039101	CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008
201102027901	CAFFIN AV	URQUHART	11/16/2011	03/15/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B

201102027701	CAFFIN AV	URQUHART	11/16/2011	03/14/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056
201102027601	CAFFIN AV	URQUHART	11/16/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056
201102027201	MARAIS	FLOOD	11/16/2011	02/20/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-217 POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050
201102026701	ST CLAUDE AV	EGANIA	11/16/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-216 POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037
201102026601	ST CLAUDE AV	EGANIA	11/16/2011	03/13/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-216 POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037
201102026401	ANDRY	ST CLAUDE AV	11/16/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-215 POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036
201102025901	EGANIA	ST CLAUDE AV	11/16/2011	02/24/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-214 POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031
201102082401	FORSTALL	N ROBERTSON	11/29/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-241 POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008
201102082301	FORSTALL	N ROBERTSON	11/29/2011	03/07/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-241 POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008
201102082201	GORDON	MARAIS	11/29/2011	04/16/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-240 POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004
201102082101	GORDON	MARAIS	11/29/2011	04/12/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-240 POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004
201102081801	FORSTALL	MARAIS	11/29/2011	03/06/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-239 POINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026
201102081501	ANDRY	N CLAIBORNE AV	11/29/2011	03/07/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-238 POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047
201102081301	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/09/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003
201102081101	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/09/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003
201102081001	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/10/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003
201200363701	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-637 SERVICE POINT REPAIR 274' FROM 403-052
201200363601	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-637 SERVICE POINT REPAIR 167' FROM 403-052
201200362701	LAW	CLOUET	02/14/2012	01/21/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-634 SERVICE POINT REPAIR 46' FROM SMH 386-020
201200362601	LAW	CLOUET	02/14/2012	01/17/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-634 SERVICE POINT REPAIR 14' FROM SMH 386-020

201200362301	N ROCHEBLAVE	MONTEGUT	02/14/2012	11/06/2013	SLEAD	MWH-ID. 7463-633 SERVICE REPAIR VIA LINING 106' FROM SMH 386-007
201200253301	PAULINE	N PRIEUR	01/27/2012	07/16/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-618 POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001
201200253201	PAULINE	N PRIEUR	01/27/2012	07/12/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-618 POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001
201200246701	MAZANT	N GALVEZ	01/27/2012	08/01/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-595 POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012
201200246601	MAZANT	N GALVEZ	01/27/2012	08/01/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-595 POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012
201200213701	N ROMAN	ST FERDINAND	01/25/2012	05/28/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-511 POINT REPAIR REPLACE SERVICE 94' FROM SMH 384-002
201200193601	N DERBIGNY	ST FERDINAND	01/24/2012	02/08/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-460 POINT REPAIR REPLACE SERVICE 212' FROM SMH 384-004
201200193501	N DERBIGNY	ST FERDINAND	01/24/2012	02/06/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-460 POINT REPAIR REPLACE SERVICE 147' FROM SMH 384-004
201200193401	N DERBIGNY	ST FERDINAND	01/24/2012	02/05/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-460 POINT REPAIR REPLACE SERVICE 112' FROM SMH 384-004
201200185801	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 173' FROM SMH 417-033
201200185701	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 81' FROM SMH 417-033
201200185401	N JOHNSON	POLAND AV	01/24/2012	08/15/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031
201200185301	N JOHNSON	POLAND AV	01/24/2012	08/14/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031
201200185201	N JOHNSON	POLAND AV	01/24/2012	08/14/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031
201200184801	N JOHNSON	MAZANT	01/24/2012	08/08/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028
201200184701	N JOHNSON	MAZANT	01/24/2012	08/08/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028
201200184601	N JOHNSON	MAZANT	01/24/2012	08/06/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028
201200184501	N JOHNSON	MAZANT	01/24/2012	08/06/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028
201200183901	FRANCE	N JOHNSON	01/24/2012	08/08/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-400 POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027
201200183801	FRANCE	N JOHNSON	01/24/2012	08/13/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-400 POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027

201200182301	LOUISA	N PRIEUR	01/24/2012	01/31/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200182201	LOUISA	N PRIEUR	01/24/2012	01/30/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200182101	LOUISA	N PRIEUR	01/24/2012	01/30/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200182001	LOUISA	N PRIEUR	01/24/2012	01/29/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200181801	LOUISA	N PRIEUR	01/24/2012	01/29/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200173001	LAW	MONTEGUT	01/23/2012	01/16/2013	SLEAD	MWH-ID. 7463-385 POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200172901	LAW	MONTEGUT	01/23/2012	01/15/2013	SLEAD	MWH-ID. 7463-385 POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201200168901	URQUHART	PIETY	01/23/2012	01/03/2013	SLEAD	MWH-ID. 7463-436 POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201200085501	KENTUCKY	N ROMAN	01/10/2012	08/21/2013	SLEAD	MWH-ID. 7463-378 POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200084201	N PRIEUR	LOUISA	01/10/2012	01/25/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200084101	N PRIEUR	LOUISA	01/10/2012	01/23/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200084001	N PRIEUR	LOUISA	01/10/2012	01/22/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200053601	N PRIEUR	LOUISA	01/06/2012	01/22/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200053001	ALVAR	N PRIEUR	01/06/2012	07/09/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200052901	ALVAR	N PRIEUR	01/06/2012	07/08/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200052601	ALVAR	N PRIEUR	01/06/2012	07/09/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200052401	ALVAR	N PRIEUR	01/06/2012	07/11/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16
201200025501	N RAMPART	LAMANCHE	01/05/2012	08/28/2013	SLEAD	MWH-ID. 7463-365 POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023 ESSA 2 - BASIN 6 - NINTH WARD - SPS B
201102231501	N ROMAN	N DERBIGNY	12/20/2011	08/22/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102231301	N ROMAN	N DERBIGNY	12/20/2011	08/23/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16

201102231201	N ROMAN	N DERBIGNY	12/20/2011	08/27/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102230701	LAUSSAT PL	CLOUET	12/20/2011	01/11/2013	SLEAD	MWH-ID. 7463-326 POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102229501	N DORGENOIS	CLOUET	12/20/2011	01/04/2013	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102229401	N DORGENOIS	CLOUET	12/20/2011	12/28/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102229301	N DORGENOIS	CLOUET	12/20/2011	12/28/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102229201	N DORGENOIS	CLOUET	12/20/2011	12/27/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102228901	N JOHNSON	ST FERDINAND DR	12/20/2011	06/18/2013	SLEAD	MWH-ID. 7463-321 POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102227701	ST FERDINAND DR	N JOHNSON	12/20/2011	06/20/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102227601	ST FERDINAND DR	N JOHNSON	12/20/2011	06/21/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102227501	ST FERDINAND DR	N JOHNSON	12/20/2011	06/26/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102226901	PORT	N JOHNSON	12/20/2011	10/24/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102226801	PORT	N JOHNSON	12/20/2011	10/22/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102226701	PORT	N JOHNSON	12/20/2011	10/16/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102226001	MONTEGUT	N GALVEZ	12/20/2011	01/17/2013	SLEAD	MWH-ID. 7463-318 POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16
201102089701	ST FERDINAND	N ROMAN	11/29/2011	06/07/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102089601	ST FERDINAND	N ROMAN	11/29/2011	06/12/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102089501	ST FERDINAND	N ROMAN	11/29/2011	06/04/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102089301	ST CLAUDE AV	MONTEGUT	11/29/2011	07/12/2012	SLEAD	MWH-ID. 7463-271 POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102088701	MONTEGUT	MARAIS	11/29/2011	12/26/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102088601	MONTEGUT	MARAIS	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B

201102088501	MONTEGUT	MARAIS	11/29/2011	12/28/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102088001	FELICIANA	ST CLAUDE AV	11/29/2011	12/21/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102087901	FELICIANA	ST CLAUDE AV	11/29/2011	12/20/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102087801	FELICIANA	ST CLAUDE AV	11/29/2011	12/19/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102087601	BURGUNDY	LOUISA	11/29/2011	01/02/2013	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102087501	BURGUNDY	LOUISA	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102087401	BURGUNDY	LOUISA	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102086301	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SLEAD	MWH-ID. 7463-260 POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201102085301	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/18/2012	SLEAD	MWH-ID. 7463-258 POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201700002101	DELERY	LAW	01/03/2017	12/22/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 195' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201700002001	DELERY	LAW	01/03/2017	12/21/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 83' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201700001901	DELERY	LAW	01/03/2017	12/20/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 66' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201700001801	DELERY	LAW	01/03/2017	12/20/2016	SLEAD	MWH-ID. 7463-234 POINT REPAIR REPLACE SERVICE 43' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26
201700001501	FRANKLIN AV	MARAIS	01/03/2017	12/19/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 208' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201700001401	FRANKLIN AV	MARAIS	01/03/2017	12/16/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 159' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201700001301	FRANKLIN AV	MARAIS	01/03/2017	12/16/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 138' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201700001201	FRANKLIN AV	MARAIS	01/03/2017	12/15/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 84' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201700001101	FRANKLIN AV	MARAIS	01/03/2017	12/15/2016	SLEAD	MWH-ID. 7463-265 REPLACE SERVICE 33' FROM SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201700001001	FRANKLIN AV	MARAIS	01/03/2017	12/27/2016	SLEAD	MWH-ID. 7463-265 REPAIR SERVICE AT 5' BY RELOCATING LATERAL TO CONNECT TO SMH 363-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
201603903801	ANDRY	N TONTI	03/21/2016	04/20/2016	SLEAD	MWH-ID. 7463-027 POINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24

201603903701	N JOHNSON	FORSTALL	03/21/2016	04/25/2016	SLEAD	MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053
201603903601	N JOHNSON	FORSTALL	03/21/2016	04/25/2016	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053
201603903501	N JOHNSON	FORSTALL	03/21/2016	04/26/2016	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053
201603903401	N JOHNSON	FORSTALL	03/21/2016	04/26/2016	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-222 POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053
201603903301	LOUISA	N CLAIBORNE AV	03/21/2016	04/05/2016	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-461 POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074
201603903201	LOUISA	N CLAIBORNE AV	03/21/2016	04/06/2016	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-461 POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074
201400802901	BURGUNDY	TUPELO	04/17/2014	12/29/2014	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-901 SERVICE POINT REPAIR 100' FROM SMH 453-011 -
201400594101	ST CLAUDE AV	ALABO	03/20/2014	03/12/2015	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-879 SERVICE POINT REPAIR 117' FROM SMH 454-011 -
201400594001	ST CLAUDE AV	ALABO	03/20/2014	03/10/2015	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-879 SERVICE POINT REPAIR 29' FROM SMH 454-011 -
201400211601	LOUISA	CHARTRES	01/24/2014	03/19/2015	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-844 SERVICE POINT REPAIR 24' FROM SMH 400-015 -
201303732401	MONTEGUT	MARAIS	06/07/2013	04/09/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - SPS B MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023
201201570301	FRANCE	LAW	06/27/2012	09/19/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-688 SERVICE POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011
201201570201	FRANCE	LAW	06/27/2012	09/19/2012	SLEAD	ESSA2-BASIN6-NINTH WARD-STATION 16 MWH-ID. 7463-688 SERVICE POINT REPAIRS REPLACE SERVICE 53' FROM SMH 418-011
201200377501	LAW	LOUISA	02/14/2012	01/16/2013	SLEAD	ESSA 2-BASIN 6-NINTH WARD-STATION 16 MWH-ID. 7463-676 SERVICE POINT REPAIR 243' FROM SMH 386-021
201200377401	LAW	LOUISA	02/14/2012	01/11/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-676 SERVICE POINT REPAIR 189' FROM SMH 386-021
201200377301	LAW	LOUISA	02/14/2012	01/10/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-676 SERVICE POINT REPAIR 94' FROM SMH 386-021
201200377201	LAW	LOUISA	02/14/2012	01/09/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-676 SERVICE POINT REPAIR 63' FROM SMH 386-021
201200371001	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/29/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 SERVICE POINT REPAIR 261' FROM 416-003
201200370901	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/29/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 SERVICE POINT REPAIR 230' FROM 416-003
201200370801	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/25/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 SERVICE POINT REPAIR 171' FROM 416-003
201200370701	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/24/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-656 SERVICE POINT REPAIR 140' FROM 416-003
						ESSA 2 - BASIN 6 - NINTH WARD - STATION 16

201200370601	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/23/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 110' FROM 416-003
201200370301	N PRIEUR	ST FERDINAND	02/14/2012	06/17/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-655 SERVICE POINT REPAIR 143' FROM 385-054
201200370201	N PRIEUR	ST FERDINAND	02/14/2012	06/14/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-655 SERVICE POINT REPAIR 118' FROM 385-054
201200370001	MONTEGUT	N JOHNSON	02/14/2012	02/23/2016	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-654 SERVICE REPAIR VIA LINING 237' FROM 385-031
201200369801	MONTEGUT	N JOHNSON	02/14/2012	01/21/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-654 SERVICE POINT REPAIR 144' FROM 385-031
201200369701	MONTEGUT	N JOHNSON	02/14/2012	01/18/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-654 SERVICE POINT REPAIR 102' FROM 385-031
201200369401	FELICIANA	N CLAIBORNE AV	02/14/2012	11/04/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-653 SERVICE REPAIR VIA LINING 160' FROM 384-040
201200369301	FELICIANA	N CLAIBORNE AV	02/14/2012	01/28/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-653 SERVICE POINT REPAIR 249' FROM 384-040
201200369101	FELICIANA	N CLAIBORNE AV	02/14/2012	01/24/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-653 SERVICE POINT REPAIR 97' FROM 384-040
201200369001	FELICIANA	N CLAIBORNE AV	02/14/2012	01/23/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-653 SERVICE POINT REPAIR 37' FROM 384-040
201200365001	TRICOU	ALHAMBRA	02/14/2012	09/06/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-642 SERVICE POINT REPAIR 230' FROM 452-024
201200364901	TRICOU	ALHAMBRA	02/14/2012	09/03/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-642 SERVICE POINT REPAIR 137' FROM 452-024
201102085201	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/17/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-258 POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017
201102084901	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016
201102084801	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016
201102084701	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016
201102083601	URQUHART	FELICIANA	11/29/2011	12/17/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-249 POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013
201102082701	FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038
201102082601	FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038
201102082501	FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038

201102080701	N ROBERTSON	JOURDAN AV	11/29/2011	04/03/2012	SLEAD	MWH-ID. 7463-236 POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002
201102080301	ALABO	ST CLAUDE AV	11/29/2011	08/29/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-235 POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023
201102040601	ALABO	MARAIS	11/18/2011	03/21/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-229 POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022
201102040501	ALABO	MARAIS	11/18/2011	03/21/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-229 POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022
201102039801	ST CLAUDE AV	LAMANCHE	11/18/2011	03/15/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-227 POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011
201102039501	MARAIS	ALABO	11/18/2011	03/07/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-226 POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010
201102039301	CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008
201102039201	CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008
201102025701	EGANIA	URQUHART	11/16/2011	02/16/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-213 POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029
201102025601	EGANIA	URQUHART	11/16/2011	02/22/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-213 POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029
201102024501	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034
201102024401	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034
201102024301	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034
201102024201	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034
201102023701	FORSTALL	URQUHART	11/16/2011	05/09/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014
201102023601	FORSTALL	URQUHART	11/16/2011	05/09/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014
201102020001	ANDRY	MARAIS	11/16/2011	04/25/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-192 POINT REPAIR REPLACE SERVICE 88' FROM SMH 442-035
201102019501	N CLAIBORNE AV	JOURDAN AV	11/16/2011	04/11/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-190 POINT REPAIR REPLACE SERVICE 184' FROM SMH 436-010
201102019401	N CLAIBORNE AV	JOURDAN AV	11/16/2011	04/11/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-190 POINT REPAIR REPLACE SERVICE 141' FROM SMH 436-010
201102010201	MARAIS	PRESS	11/15/2011	07/12/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-176 POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037

201102010101	MARAIS	PRESS	11/15/2011	07/12/2012	SLEAD	MWH-ID. 7463-176 POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037
201101933801	PORT	URQUHART	11/09/2011	02/21/2012	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - B MWH-ID. 7463-100 POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042
201101933701	PORT	URQUHART	11/09/2011	02/20/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-100 POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042
201101933401	PORT	URQUHART	11/09/2011	11/07/2013	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-100 SERVICE REPAIR VIA LINING 356' FROM SMH 383-042
201000562901	DESLONDE	N GALVEZ	03/20/2010	04/18/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-042 SERVICE POINT REPAIR 283' FROM SMH 437-004
201000561601	N PRIEUR	ANDRY	03/20/2010	04/01/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-037 SERVICE POINT REPAIR 327' FROM SMH 444-027
201000561501	N PRIEUR	ANDRY	03/20/2010	03/31/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-037 SERVICE POINT REPAIR 182' FROM SMH 444-027
201000561001	LIZARDI	N PRIEUR	03/20/2010	03/11/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 SERVICE POINT REPAIR 135' FROM SMH 444-022
201000560901	LIZARDI	N PRIEUR	03/20/2010	03/22/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 SERVICE POINT REPAIR 283' FROM SMH 444-022
201000560801	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-036 SERVICE POINT REPAIR 80' FROM SMH 444-022
201000560601	LIZARDI	N JOHNSON	03/20/2010	03/14/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-035 SERVICE POINT REPAIR 324' FROM SMH 444-017
201000560501	LIZARDI	N JOHNSON	03/20/2010	03/15/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-035 SERVICE POINT REPAIR 157' FROM SMH 444-017
201000560401	LIZARDI	N JOHNSON	03/20/2010	03/17/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-035 SERVICE POINT REPAIR 184' FROM SMH 444-017
201000560201	N MIRO	CHOCTAW	03/20/2010	03/10/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-029 SERVICE POINT REPAIR 154' FROM SMH 444-027
201000560001	ANDRY	N MIRO	03/20/2010	04/26/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-027 SERVICE POINT REPAIR 221' FROM SMH 445-061
201000559901	ANDRY	N MIRO	03/20/2010	04/26/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-027 SERVICE POINT REPAIR 155' FROM SMH 445-061
201000559801	ANDRY	N MIRO	03/20/2010	04/27/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-027 SERVICE POINT REPAIR 92' FROM SMH 445-061
201000559501	N ROCHEBLAVE	ANDRY	03/20/2010	05/09/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 MWH-ID. 7463-026 SERVICE POINT REPAIR 117' SMH 445-043
201000497001	N DORGENOIS	DELERY	03/12/2010	05/16/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD - STATION 25 MWH-ID. 7463-059 SERVICE POINT REPAIR 7' FROM SMH 457-015
201000482401	N DERBIGNY	ST MAURICE AV	03/10/2010	05/11/2011	SLEAD	ESSA 2 - BASIN 6 - NINTH WARD MWH-ID. 7463-055 SERVICE POINT REPAIR 10' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26

201201570101	FRANCE	LAW	06/27/2012	01/24/2013	SLINE	MWH-ID. 7463-688 FULL LINING FROM SMH 418-011 TO SMH 418-010
201200381401	FELICIANA	N GALVEZ	02/15/2012	08/14/2013	SLINE	ESSA 2-BASIN 6-NINTH WARD-STATION 16 MWH-ID. 7463-684 FULL LINING OF SMH 385-018 TO 385-006
201200377601	LAW	LOUISA	02/14/2012	02/20/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-676 FULL LINING OF SMH 386-021 TO 386-020
201200363801	PIETY	N CLAIBORNE AV	02/14/2012	09/30/2014	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 MWH-ID. 7463-637 FULL LINING OF SMH 403-052 TO 403-051
201200365101	TRICOU	ALHAMBRA	02/14/2012	09/30/2013	SLINE	ESSA 2 - BASIN 6 - NINTH WARD - STATION B MWH-ID. 7463-642 FULL LINING OF FROM 452-024 TO 452-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B
ESSA 2 - BASIN 7 - CARROLLTON 201200373001	1,403 STROELITZ	FERN	02/14/2012	08/21/2014	SLINE	MWH-ID. 7463-660 FULL LINING OF SMH 038-023 TO 049-025
201200375501	JOSEPHINE	S CLAIBORNE AV	02/14/2012	06/30/2014	SLINE	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-669 FULL LINING OF SMH 144-027 TO 144-023
201200376301	S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	02/11/2015	SLINE	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-673 FULL LINING OF SMH 169-015 TO 169-014
201305193601	CAMBRONNE	S CLAIBORNE AV	12/18/2013	08/14/2014	SLINE	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-800 FULL LINING OF PIPE FROM SMH 035-034 TO 035-
201304993301	OAKLAND DR	METAIRIE RD	11/21/2013		SLINE	033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-775 FULL LINING OF PIPE FROM SMH 018-007 TO 018-
201304992701	PEACH	HOLLYGROVE	11/21/2013		SLINE	006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-777 FULL LINING OF PIPE FROM SMH 028-039 TO 028-
201304423701	DOMINICAN	LOWERLINE	09/30/2013	05/31/2014	SLINE	030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-766 FULL LINING OF PIPE FROM SMH 042-047 TO 053-
201304423601	CHERRY	AIRLINE HW	09/30/2013	03/09/2015	SLINE	008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-764 FULL LINING OF PIPE FROM SMH 003-003 TO 003-
201304422801	LEONIDAS	PANOLA	09/30/2013	06/30/2014	SLINE	002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-769 FULL LINING OF PIPE FROM SMH 024-016 TO 024-
201304318801	LEONIDAS	PANOLA	09/16/2013	05/31/2014	SLINE	015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-760 FULL LINING OF SEGEMENT 024-011 TO 024-010
201304299601	PEARL	LOWERLINE	09/12/2013	09/25/2014	SLINE	ESSA 2 - BASIN 7-CARROLLTON - SPS 1 MWH-ID. 7463-708 FULL LINING OF SEGEMENT 042-015 TO 042-014
201304299501	S CLARK	WASHINGTON AV	09/12/2013	10/02/2014	SLINE	MWH-ID. 7463-709 FULL LINING OF SEGEMENT 169-026 TO 169-025
201401974001	DUBLIN	PANOLA	09/09/2014		SLEAD	ESSA 2 - BASIN 4 - Uptown- SPS 14 MWH-ID. 7463-932 SERVICE POINT REPAIR 19' FROM SMH 034-005 -
201401973601	OLIVE	CAMPBOR	09/09/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-915 SERVICE POINT REPAIR 161' FROM SMH 003-028 -
201401973401	JOLIET	OLEANDER	09/09/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-939 SERVICE POINT REPAIR 75' FROM SMH 037-067 -
201401973301	LEONIDAS	APRICOT	09/09/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-922 SERVICE POINT REPAIR 202' FROM SMH 025-026 -
201401973201	OLIVE	CAMPBOR	09/09/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-916 SERVICE POINT REPAIR 9' FROM SMH 003-029 -
201400802601	LIVINGSTON	STROELITZ	04/17/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-886 SERVICE POINT REPAIR 142' FROM SMH 004-033 -
201400802501	LIVINGSTON	STROELITZ	04/17/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-886 SERVICE POINT REPAIR 94' FROM SMH 004-033 -
201400798701	APPLE	LEONIDAS	04/17/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-887 SERVICE POINT REPAIR 174' FROM SMH 025-024 -
201400798501	APPLE	LEONIDAS	04/17/2014		SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-887 SERVICE POINT REPAIR 292' FROM SMH 025-024 -

201400597001	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SLEAD	MWH-ID. 7463-862 SERVICE POINT REPAIR 159' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400596801	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SLEAD	MWH-ID. 7463-862 SERVICE POINT REPAIR 8' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400212501	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 99' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400210401	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 189' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400210301	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 160' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400210101	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 41' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304993101	OAKLAND DR	METAIRIE RD	11/21/2013		SLEAD	MWH-ID. 7463-775 SERVICE POINT REPAIR 127' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304424001	DOMINICAN	LOWERLINE	09/30/2013	04/09/2014	SLEAD	MWH-ID. 7463-766 SERVICE POINT REPAIR 198' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201304423901	DOMINICAN	LOWERLINE	09/30/2013	04/11/2014	SLEAD	MWH-ID. 7463-766 SERVICE POINT REPAIR 139' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201304423001	LEONIDAS	PANOLA	09/30/2013	03/12/2014	SLEAD	MWH-ID. 7463-769 SERVICE POINT REPAIR 66' FROM SMH 024-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201304318901	LEONIDAS	PANOLA	09/16/2013	03/13/2014	SLEAD	MWH-ID. 7463-760 POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011 ESSA 2 - BASIN 7-CARROLLTON - SPS 1
201201735801	S JEFFERSON DAVIS PK	DIXON	07/25/2012	12/15/2015	SLEAD	MWH-ID. 7463-672 POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375901	S JEFFERSON DAVIS PK	DIXON	02/14/2012	12/12/2014	SLEAD	MWH-ID. 7463-672 SERVICE POINT REPAIR 181' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375801	S JEFFERSON DAVIS PK	DIXON	02/14/2012	12/12/2014	SLEAD	MWH-ID. 7463-672 SERVICE POINT REPAIR 83' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375401	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/28/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 281' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375301	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/24/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 102' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375201	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/28/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 56' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375101	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/23/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 25' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200374201	JENA	S GAYOSO	02/14/2012	05/12/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 268' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200374101	JENA	S GAYOSO	02/14/2012	05/09/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 237' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200374001	JENA	S GAYOSO	02/14/2012	05/12/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 209' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200373901	JENA	S GAYOSO	02/14/2012	05/13/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 113' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200372901	STROELITZ	FERN	02/14/2012	07/17/2014	SLEAD	MWH-ID. 7463-660 SERVICE POINT REPAIR 120' FROM 038-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200172001	ZIMPEL	HILLARY	01/23/2012	05/07/2014	SLEAD	MWH-ID. 7463-382 POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14

201200171901	ZIMPEL	HILLARY	01/23/2012	05/06/2014	SLEAD	MWH-ID. 7463-382 POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011
201200050101	PANOLA	LOWERLINE	01/06/2012	03/19/2014	SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 MWH-ID. 7463-372 POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019
201200050001	PANOLA	LOWERLINE	01/06/2012	03/18/2014	SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-372 POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019
201102222101	GEN PERSHING	S DUPRE	12/20/2011	05/19/2014	SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021
201102222001	GEN PERSHING	S DUPRE	12/20/2011	05/16/2014	SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021
201102221801	GEN PERSHING	S DUPRE	12/20/2011	05/15/2014	SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021
201102215901	BURDETTE	ZIMPEL	12/20/2011	05/08/2014	SLEAD	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-288 POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027
201401538101	LEONIDAS	APRICOT	06/30/2014		SLINE	ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 MWH-ID. 7463-922 FULL LINING OF PIPE FROM SMH 025-026 TO 025-
201401537601	PONTCHARTRAIN BL	OAKLAND DR	06/30/2014		SLINE	025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-918 FULL LINING OF PIPE FROM SMH 018-010 TO 017-
201401537401	OLIVE	CAMPHOR	06/30/2014		SLINE	004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-916 FULL LINING OF PIPE FROM SMH 003-029 TO 003-
201401537201	OLIVE	CAMPHOR	06/30/2014		SLINE	028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-915 FULL LINING OF PIPE FROM SMH 003-028 TO 003-
201401536601	LEAKE AV	HAMPSON	06/30/2014		SLINE	027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-931 FULL LINING OF PIPE FROM SMH 030-002 TO 030-
201401536201	EAGLE	PEAR	06/30/2014		SLINE	001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-929 FULL LINING OF PIPE FROM SMH 029-009 TO 029-
201401535201	JOLIET	OLEANDER	06/30/2014		SLINE	001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-939 FULL LINING OF PIPE FROM SMH 037-067 TO 036-
201401534601	APRICOT	CAMBRONNE	06/30/2014		SLINE	052 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-936 FULL LINING OF PIPE FROM SMH 036-016 TO 036-
201401530301	DUBLIN	PANOLA	06/30/2014		SLINE	015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-932 FULL LINING OF PIPE FROM SMH 034-005 TO 034-
201500445001	PEACH	MONROE	02/25/2015		SLINE	004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1038 FULL LINING OF PIPE FROM SMH 028-026 TO 028-
201500444701	MISTLETOE	EDINBURGH	02/25/2015		SLINE	025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1036 FULL LINING OF PIPE FROM SMH 003-005 TO 003-
201500444501	FERN	S CLAIBORNE AV	02/25/2015		SLINE	001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1018 FULL LINING OF PIPE FROM SMH 034-065 TO 034-
201500444201	APRICOT	DANTE	02/25/2015		SLINE	064 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1023 FULL LINING OF PIPE FROM SMH 036-048 TO 036-
201500443801	FIG	JOLIET	02/25/2015		SLINE	047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1021 FULL LINING OF PIPE FROM SMH 036-022 TO 036-
201500443701	BELFAST	MISTLETOE	02/25/2015		SLINE	021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1035 FULL LINING OF PIPE FROM SMH 001-015 TO 025-
201500443301	OLIVE	MISTLETOE	02/25/2015		SLINE	009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1003 FULL LINING OF PIPE FROM SMH 003-001 TO 027-
201500443101	APPLE	JOLIET	02/25/2015		SLINE	025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1039 FULL LINING OF PIPE FROM SMH 035-030 TO 025-
201500443001	S CLAIBORNE AV	DUBLIN	02/25/2015	09/19/2016	SLINE	029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1019 FULL LINING OF PIPE FROM SMH 035-038 TO 035-
201801412901	GEN OGDEN	LEAKE AV	08/06/2018		SLINE	037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 FEMA REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER
201603790201	EARHART BL	DUBLIN	03/01/2016		SLINE	FROM 022-009 TO 022-008 - CARROLLTON MWH-ID. 7463-1051 SERVICE REPAIR VIA LINING 99' FROM 036-045
						ESSA 2 - BASIN 7 - CARROLLTON - SPS 3

201603790001	APRICOT	DUBLIN	03/01/2016	SLINE	MWH-ID. 7463-1053 FULL LINING OF PIPE FROM 036-065 to 036-064 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603789901	OAKLAND DR	METAIRIE RD	03/01/2016	SLINE	MWH-ID. 7463-984 FULL LINING OF PIPE FROM 018-007 to 018-008 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603789801	PEACH	AIRLINE HW	03/01/2016	SLINE	MWH-ID. 7463-986 FULL LINING OF PIPE FROM 028-026 to 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603788401	PEACH	AIRLINE HW	03/01/2016	SLINE	MWH-ID. 7463-986 POINT REPAIR REPLACE SERVICE '74 FROM 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603788301	APRICOT	DUBLIN	03/01/2016	SLINE	MWH-ID. 7463-1053 SERVICE REPAIR VIA LINING 45' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603787801	EARHART BL	DUBLIN	03/01/2016	SLINE	MWH-ID. 7463-1051 SERVICE REPAIR VIA LINING 28' FROM 036-045 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603787501	MONROE	NELSON	03/01/2016	SLINE	MWH-ID. 7463-985 FULL LINING OF PIPE FROM 025-021 to 025-036 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201501238301	COHN	PINE	07/07/2015	SLINE	MWH-ID. 7463-1054 FULL LINING OF PIPE FROM SMH 056-028 TO 056-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500524401	MAPLE	LOWERLINE	03/09/2015	03/03/2015 SLINE	MWH-ID. 7463-802 FULL LINE FROM SMH 043-032 TO 054-017 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201500451001	PONTCHARTRAIN BL	METAIRIE RD	02/25/2015	SLINE	MWH-ID. 7463-1006 FULL LINING OF PIPE FROM SMH 018-002 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500449201	CAMBRONNE	APRICOT	02/25/2015	SLINE	MWH-ID. 7463-1020 FULL LINING OF PIPE FROM SMH 036-019 TO 036-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500449001	HICKORY	HILLARY	02/25/2015	SLINE	MWH-ID. 7463-1024 FULL LINING OF PIPE FROM SMH 045-014 TO 045-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500448901	LOWERLINE	DIXON	02/25/2015	SLINE	MWH-ID. 7463-1040 FULL LINING OF PIPE FROM SMH 049-012 TO 049-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5
201500448701	S DUPRE	MARTIN LUTHER KING BL	02/25/2015	SLINE	MWH-ID. 7463-1025 FULL LINING OF PIPE FROM SMH 134-006 TO 134-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5
201500447901	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015	SLINE	MWH-ID. 7463-1016 FULL LINING OF PIPE FROM SMH 034-054 TO 034-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500447501	S CLAIBORNE AV	FERN	02/25/2015	SLINE	MWH-ID. 7463-1017 FULL LINING OF PIPE FROM SMH 034-057 TO 034-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500446301	SHORT	PANOLA	02/25/2015	SLINE	MWH-ID. 7463-1010 FULL LINING OF PIPE FROM SMH 034-043 TO 034-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500445601	S CARROLLTON AV	NERON PL	02/25/2015	SLINE	MWH-ID. 7463-1015 FULL LINING OF PIPE FROM SMH 034-050 TO 034-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500445501	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015	SLINE	MWH-ID. 7463-1005 FULL LINING OF PIPE FROM SMH 018-001 TO 018-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603789701	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 151' FROM SMH 036-65 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603789601	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 201' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603789501	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 61' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201603789401	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID. 7463-1053 SERVICE POINT REPAIR 251' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500450901	PONTCHARTRAIN BL	METAIRIE RD	02/25/2015	SLEAD	MWH-ID. 7463-1006 SERVICE POINT REPAIR 7' FROM SMH 018-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500449101	HICKORY	HILLARY	02/25/2015	SLEAD	MWH-ID. 7463-1024 SERVICE POINT REPAIR 86' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500448001	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015	SLEAD	MWH-ID. 7463-1016 SERVICE POINT REPAIR 179' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500447801	DUBLIN	SYCAMORE	02/25/2015	SLEAD	MWH-ID. 7463-1008 SERVICE POINT REPAIR 174' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500447701	DUBLIN	SYCAMORE	02/25/2015	SLEAD	MWH-ID. 7463-1008 SERVICE POINT REPAIR 7' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500447401	S CLAIBORNE AV	FERN	02/25/2015	SLEAD	MWH-ID. 7463-1017 SERVICE POINT REPAIR 25' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500447301	S CLAIBORNE AV	FERN	02/25/2015	SLEAD	MWH-ID. 7463-1017 SERVICE POINT REPAIR 86' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1

201500447101	S CLAIBORNE AV	DUBLIN	02/25/2015	03/22/2016	SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 133' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500447001	S CLAIBORNE AV	DUBLIN	02/25/2015	03/22/2016	SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 92' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500446901	S CLAIBORNE AV	DUBLIN	02/25/2015	03/21/2016	SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 225' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500446001	SHORT	PANOLA	02/25/2015		SLEAD	MWH-ID. 7463-1010 SERVICE POINT REPAIR 241' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500445901	S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 15' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500445801	S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 116' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500445701	S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 210' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500445401	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLEAD	MWH-ID. 7463-1005 SERVICE POINT REPAIR 110' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500444601	FERN	S CLAIBORNE AV	02/25/2015		SLEAD	MWH-ID. 7463-1018 SERVICE POINT REPAIR 128' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500443501	BELFAST	MISTLETOE	02/25/2015		SLEAD	MWH-ID. 7463-1035 SERVICE POINT REPAIR 164' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500443401	BELFAST	MISTLETOE	02/25/2015		SLEAD	MWH-ID. 7463-1035 SERVICE POINT REPAIR 192' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201500442901	HICKORY	HILLARY	02/25/2015		SLEAD	MWH-ID. 7463-1024 SERVICE POINT REPAIR 73' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442101	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLEAD	MWH-ID. 7463-1005 SERVICE POINT REPAIR 247' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201402236201	SYCAMORE	DUBLIN	10/21/2014		SLEAD	MWH-ID. 7463-993 SERVICE POINT REPAIR 233' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201402235801	CAMBRONNE	SYCAMORE	10/21/2014		SLEAD	MWH-ID. 7463-991 SERVICE POINT REPAIR 215' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201401974201	DUBLIN	PANOLA	09/09/2014		SLEAD	MWH-ID. 7463-932 SERVICE POINT REPAIR 100' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201401974101	DUBLIN	PANOLA	09/09/2014		SLEAD	MWH-ID. 7463-932 SERVICE POINT REPAIR 180' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442601	DUBLIN	SYCAMORE	02/25/2015		SLINE	MWH-ID. 7463-1008 FULL LINING OF PIPE FROM SMH 034-008 TO 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442401	PANOLA	FERN	02/25/2015		SLINE	MWH-ID. 7463-1011 FULL LINING OF PIPE FROM SMH 034-044 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442301	PANOLA	S CARROLLTON AV	02/25/2015		SLINE	MWH-ID. 7463-1012 FULL LINING OF PIPE FROM SMH 034-045 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500441901	OLEANDER	CHERRY	02/25/2015		SLINE	MWH-ID. 7463-1004 FULL LINING OF PIPE FROM SMH 003-009 TO 003-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201402500501	S CLAIBORNE AV	CAMBRONNE	12/02/2014	01/13/2015	SLINE	MWH-ID. 7463-799 FULL LINING FROM SMH 035-029 TO 035-028 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201402236301	GARFIELD	WALNUT	10/21/2014		SLINE	MWH-ID. 7463-994 FULL LINING OF PIPE FROM SMH 052-009 TO 052-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201402235601	CAMBRONNE	SYCAMORE	10/21/2014		SLINE	MWH-ID. 7463-991 FULL LINING OF PIPE FROM SMH 034-011 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201402235201	SYCAMORE	DUBLIN	10/21/2014		SLINE	MWH-ID. 7463-993 FULL LINING OF PIPE FROM SMH 034-038 TO 034-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400802401	LIVINGSTON	STROELITZ	04/17/2014		SLINE	MWH-ID. 7463-886 FULL LINING OF PIPE FROM SMH 004-033 TO 003-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400801701	APPLE	LEONIDAS	04/17/2014		SLINE	MWH-ID. 7463-887 FULL LINING OF PIPE FROM SMH 025-024 TO 025-021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400801601	CHERRY	DIXON	04/17/2014		SLINE	MWH-ID. 7463-885 FULL LINING OF PIPE FROM SMH 004-027 TO 004-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400597101	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SLINE	MWH-ID. 7463-862 FULL LINING OF PIPE FROM SMH 034-032 TO 034-031 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400596601	GEN OGDEN	JEANNETTE	03/20/2014		SLINE	MWH-ID. 7463-874 FULL LINING OF PIPE FROM SMH 022-037 TO 023-020 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1

201400212301	HICKORY	S CARROLLTON AV	01/24/2014	SLINE	MWH-ID. 7463-838 FULL LINING OF PIPE FROM SMH 033-010 TO 033-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400210501	EAGLE	APRICOT	01/24/2014	SLINE	MWH-ID. 7463-850 FULL LINING OF PIPE FROM SMH 026-042 TO 026-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400210001	APPLE	GEN OGDEN	01/24/2014	SLINE	MWH-ID. 7463-849 FULL LINING OF PIPE FROM SMH 025-005 TO 025-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201200376001	S JEFFERSON DAVIS PK	DIXON	02/14/2012	02/11/2015 SLINE	MWH-ID. 7463-672 FULL LINING OF SMH 169-014 TO 169-013
201200374301	JENA	S GAYOSO	02/14/2012	06/30/2014 SLINE	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-665 FULL LINING OF SMH 100-034 TO 100-027
201502295101	N SALCEDO	EARHART BL	07/30/2015	SMBG	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 REHAB SEWER MANHOLE 168-027
201502299701	S JEFFERSON DAVIS PK	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-018
201502299601	S JEFFERSON DAVIS PK	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-015
201502299501	VENDOME PL	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-006
201502299401	VENDOME PL	THALIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-004
201502299301	ERATO	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-002
201502299201	S RENDON	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-076
201502299101	MARTIN LUTHER KING BL	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-073
201502299001	S DUPRE	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-071
201502298901	MARTIN LUTHER KING BL	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-070
201502300601	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-080
201502300501	ERATO	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-042
201502300401	S BROAD	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-037
201502300301	JOSEPHINE	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-027
201502300201	S DERBIGNY	JACKSON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-021
201502300101	DRYADES	S PRIEUR	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-016
201502300001	S PRIEUR	JACKSON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-006
201502299901	WASHINGTON AV	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-034
201502299801	VENDOME PL	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-023
201502301501	S RENDON	THALIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-023
201502301401	WASHINGTON AV	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-013
201502301301	THALIA	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-012
201502301201	ERATO	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-004
201502301101	ERATO	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-032
201502301001	ERATO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-002
201502300901	ERATO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-001
201502300801	ERATO	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-085
201502300701	MARTIN LUTHER KING BL	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-083
201502303301	S DORGENOIS	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-013
201502303201	S BROAD	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-008
201502303101	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-004
201502303001	S DORGENOIS	THALIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-002
201502302901	WASHINGTON AV	S DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-021
201502302801	S GALVEZ	4TH	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-033
201502302701	S GALVEZ	4TH	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-027
201502302601	4TH	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-005
201502302501	MOMUS CT	S ROMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-055
201502305001	FONTAINEBLEAU DR	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-026
201502304901	S GAYOSO	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-019
201502304801	FONTAINEBLEAU DR	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-008
201502304701	VINCENNES PL	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-007
201502304601	FONTAINEBLEAU DR	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-006
201502304501	S LOPEZ	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-004
201502304401	RENDON	GEN PERSHING	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-001
201502304301	DART	VINCENNES PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-034
201502304201	VENDOME PL	DART	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-007
201502306701	MAGAZINE	AUDUBON PARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 061-013
201502306601	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-007
201502306501	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-006

201502306401	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-004
201502306301	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-003
201502306201	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-001
201502306101	AUDUBON BL	WALMSLEY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 059-016
201502306001	VERSAILLES BL	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 058-011
201502305901	S CLAIBORNE AV	PINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-026
201502316801	PALM	CAMPHOR	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-033
201502316701	OLIVE	CAMPHOR	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-029
201502316601	MISTLETOE	EDINBURGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-005
201502316501	PRITCHARD PL	LIVE OAK	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-013
201502316401	BELFAST	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-002
201502316301	GREEN	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-069
201502316201	BIRCH	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-066
201502316101	HOLLYGROVE	CARROLLTON WATER PLANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-032
201502316001	BIRCH	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-016
201502376401	MISTLETOE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-025
201502376301	STROELITZ	CHERRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-016
201502376201	MISTLETOE	STROELITZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-015
201502376101	PALMETTO	CHERRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-005
201502376001	FORSHEY	MISTLETOE	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-039
201502375901	PALM	MONTICELLO AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-035
201502375801	PALM	CECIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-034
201502375701	PALM	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-032
201502375601	OLEANDER	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-015
201502375501	FORSHEY	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-013
201502375401	CHERRY	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-003
201502375301	LIVE OAK	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-018
201502375201	MONTICELLO AV	PRITCHARD PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-011
201502375001	CHERRY	APRICOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-007
201502374901	APPLE	MONTICELLO AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 001-009
201502374801	APPLE	MISTLETOE	07/30/2015	SMBG	REHAB SEWER MANHOLE 001-007
201502374701	PALMETTO	NORTHLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-010
201502373101	LEAKE AV	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 021-005
201502373001	PONTCHARTRAIN BL	OAKLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-010
201502372901	PONTCHARTRAIN BL	OAKLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-009
201502372801	OAKLAND DR	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-007
201502372701	OAKLAND DR	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-006
201502372601	OAKLAND DR	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-005
201502372501	PONTCHARTRAIN BL	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-004
201502372401	PONTCHARTRAIN BL	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-003
201502372301	PONTCHARTRAIN BL	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-002
201502372201	GEN OGDEN	QUINCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 017-008
201502372101	BAMBOO RD	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 006-014
201502372001	BAMBOO RD	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 006-012
201502371901	GARDEN LN	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 006-004
201502371801	BELFAST	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-003
201502371701	SPRUCE	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 024-029
201502371601	SPRUCE	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 024-028
201502371501	COHN	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-068
201502371401	GREEN	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-064
201502371301	BIRCH	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-061
201502371201	BIRCH	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-059
201502371101	GEN OGDEN	CARROLLTON WATER PLANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-028
201502371001	LEONIDAS	HICKORY	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-003
201502370901	GEN OGDEN	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-040
201502370801	JEANNETTE	EAGLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-032
201502370701	MONROE	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-031
201502370601	OAK	MONTICELLO AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-011
201502370501	GEN OGDEN	OAK	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-010
201502370401	GEN OGDEN	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-009
201502370301	GEN OGDEN	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-008

201502370201	MONROE	ZIMPEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 021-007
201502370101	LEAKE AV	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 021-006
201502370001	HAMILTON	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-020
201502369901	COLAPISSA	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-006
201502369801	HOLLYGROVE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-005
201502369701	MONROE	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-038
201502369601	LEONIDAS	APRICOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-026
201502369501	MONROE	BELFAST	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-022
201502369401	BELFAST	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-007
201502369301	LEONIDAS	EDINBURGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-071
201502369201	LEONIDAS	OLIVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-054
201502369101	MONROE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-047
201502369001	OLEANDER	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-042
201502368901	OLEANDER	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-035
201502368801	HAMILTON	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-031
201502368701	HAMILTON	PALM	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-022
201502368501	MONROE	FORSHEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-003
201502368401	APRICOT	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-043
201502368201	PRITCHARD PL	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-035
201502368101	PRITCHARD PL	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-032
201502368001	FIG	EAGLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-028
201502367901	EAGLE	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-027
201502367801	COLAPISSA	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-026
201502367701	HAMILTON	COLAPISSA	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-025
201502367601	HAMILTON	COLAPISSA	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-021
201502367501	OLIVE	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-073
201502367401	EDINBURGH	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-072
201502367301	STROELITZ	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-055
201502367201	GEN OGDEN	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-047
201502367101	PEACH	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-040
201502367001	PEACH	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-039
201502366901	PALMETTO	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-037
201502366801	HOLLYGROVE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-035
201502366701	GEN OGDEN	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-033
201502366601	MONROE	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-028
201502351301	PINE	FORSHEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-076
201502351201	BROADWAY	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-057
201502351101	COHN	PINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 056-033
201502351001	COHN	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 056-023
201502350901	BROADWAY	HICKORY	07/30/2015	SMBG	REHAB SEWER MANHOLE 056-008
201502325201	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-084
201502325101	JACKSON AV	S DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-017
201502325001	S ROMAN	JACKSON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-014
201502324801	WALMSLEY AV	OCTAVIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-031
201200172201	ZIMPEL	HILLARY	01/23/2012	01/06/2015 SLINE	MWH-ID. 7463-382 FULL LINING OF SMH 043-011 TO 043-010 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14
201200050401	PANOLA	LOWERLINE	01/06/2012	06/30/2014 SLINE	MWH-ID. 7463-372 FULL LINING FROM SMH 057-019 TO 057-018 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201200049901	ST CHARLES AV	HUSO	01/06/2012	01/05/2015 SLINE	MWH-ID. 7463-371 FULL LINING FROM SMH 030-020 TO 030-018 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201102222301	GEN PERSHING	S DUPRE	12/20/2011	09/29/2014 SLINE	MWH-ID. 7463-305 FULL LINING OF SMH 100-021 TO 100-017 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201102216001	BURDETTE	ZIMPEL	12/20/2011	08/29/2014 SLINE	MWH-ID. 7463-288 FULL LINING OF SMH 043-027 TO 043-025 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14

201402317301	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/21/2014	SMAIN	MWH-ID. 7463-799 POINT REPAIR 103' TO 115' FROM SMH 035-029
201402317201	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/22/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-799 POINT REPAIR 154' TO 166' FROM SMH 035-029
201402317101	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/23/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-799 POINT REPAIR 268' TO 290' FROM SMH 035-029
201402236501	GARFIELD	WALNUT	10/21/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-994 POINT REPAIR 99' TO 147' FROM SMH 052-009 -
201402236401	GARFIELD	WALNUT	10/21/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-994 POINT REPAIR 192' TO 232' FROM SMH 052-009 -
201402236101	SYCAMORE	DUBLIN	10/21/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-993 POINT REPAIR 107' TO 135' FROM SMH 034-038 -
201402236001	SYCAMORE	DUBLIN	10/21/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-993 POINT REPAIR 0' TO 12' FROM SMH 034-038 - ESSA
201402235901	SYCAMORE	JOLIET	10/21/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-992 REPLACE PIPE FROM SMH 034-016 TO 034-015 -
201402235701	CAMBRONNE	SYCAMORE	10/21/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-991 POINT REPAIR 276' TO 288' FROM SMH 034-011 -
201402233901	GARFIELD	WALNUT	10/21/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-994 POINT REPAIR 27' TO 49' FROM SMH 052-009 - ESSA
201402233801	SYCAMORE	DUBLIN	10/21/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-993 POINT REPAIR 47' TO 70' FROM SMH 034-038 - ESSA
201402047201	MISTLETOE	EDINBURGH	09/19/2014	07/31/2014	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-722 POINT REPAIR 35' TO 60' FROM SMH 003-005
201402046901	MISTLETOE	EDINBURGH	09/19/2014	03/19/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 3 MWH-ID. 7463-722 POINT REPAIR 0' TO 12' FROM SMH 003-005
201401947901	LEONIDAS	APRICOT	09/05/2014	10/28/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 3 MWH-ID. 7463-978 POINT REPAIR 0' TO 12' FROM SMH 026-037 - ESSA
201401947201	LEONIDAS	APRICOT	09/05/2014	10/27/2014	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-978 POINT REPAIR 344' TO 356' FROM SMH 026-037 -
201401538301	APPLE	LEONIDAS	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-923 REPLACE PIPE FROM SMH 025-029 TO 025-024 -
201401538201	LEONIDAS	APRICOT	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-922 POINT REPAIR 256' TO 268' FROM SMH 025-026 -
201401538001	COHN	LEONIDAS	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-921 POINT REPAIR 227' TO 239' FROM SMH 023-001 -
201401537901	COHN	LEONIDAS	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-921 POINT REPAIR 148' TO 183' FROM SMH 023-001 -
201401537801	MONROE	ZIMPEL	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-919 REPLACE PIPE FROM SMH 021-007 TO 022-003 -
201401537701	PONTCHARTRAIN BL	OAKLAND DR	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-918 POINT REPAIR 120' TO 132' FROM SMH 018-010 -
201401537501	OAKLAND DR	METAIRIE RD	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-917 REPLACE PIPE FROM SMH 018-005 TO 018-001 -
201401537301	OLIVE	CAMPHOR	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-915 POINT REPAIR 11' TO 23' FROM SMH 003-028 - ESSA
201401537101	JOLIET	S CLAIBORNE AV	06/30/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-935 REPLACE PIPE FROM SMH 034-031 TO 034-030 -
201401537001	JOLIET	SYCAMORE	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-933 REPLACE PIPE FROM SMH 034-029 TO 034-028 -
201401536901	DUBLIN	PANOLA	06/30/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-932 POINT REPAIR 42' TO 54' FROM SMH 034-005 - ESSA
201401536801	LEAKE AV	HAMPSON	06/30/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-931 POINT REPAIR 47' TO 59' FROM SMH 030-002 - ESSA
201401536701	LEAKE AV	HAMPSON	06/30/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-931 POINT REPAIR 0' TO 16' FROM SMH 030-002 - ESSA

201401536501	EAGLE	PEAR	06/30/2014		SMAIN	MWH-ID. 7463-929 POINT REPAIR 337' TO 349' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401536401	EAGLE	PEAR	06/30/2014		SMAIN	MWH-ID. 7463-929 POINT REPAIR 266' TO 278' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401536301	EAGLE	PEAR	06/30/2014		SMAIN	MWH-ID. 7463-929 POINT REPAIR 213' TO 237' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401536101	PEAR	PONTCHARTRAIN BL	06/30/2014		SMAIN	MWH-ID. 7463-928 REPLACE PIPE FROM SMH 029-008 TO 029-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401535301	JEANNETTE	BURDETTE	06/30/2014		SMAIN	MWH-ID. 7463-940 REPLACE PIPE FROM SMH 044-038 TO 032-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201401535101	CAMBRONNE	APRICOT	06/30/2014		SMAIN	MWH-ID. 7463-938 REPLACE PIPE FROM SMH 036-047 TO 035-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401535001	PRITCHARD PL	DUBLIN	06/30/2014		SMAIN	MWH-ID. 7463-937 REPLACE PIPE FROM SMH 036-028 TO 036-023 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401534901	APRICOT	CAMBRONNE	06/30/2014		SMAIN	MWH-ID. 7463-936 POINT REPAIR 44' TO 56' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401534801	APRICOT	CAMBRONNE	06/30/2014		SMAIN	MWH-ID. 7463-936 POINT REPAIR 267' TO 279' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401534701	APRICOT	CAMBRONNE	06/30/2014		SMAIN	MWH-ID. 7463-936 POINT REPAIR 232' TO 244' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401531901	WILLOW	S CARROLLTON AV	06/30/2014		SMAIN	MWH-ID. 7463-950 REPLACE PIPE FROM SMH 032-020 TO 032-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201401530701	APRICOT	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-924 REPLACE PIPE FROM SMH 026-041 TO 026-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401530601	LEONIDAS	APRICOT	06/30/2014		SMAIN	MWH-ID. 7463-922 POINT REPAIR 155' TO 171' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401530501	GEN OGDEN	LEAKE AV	06/30/2014		SMAIN	MWH-ID. 7463-920 REPLACE PIPE FROM SMH 022-008 TO 022-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201401530401	JOLIET	S CLAIBORNE AV	06/30/2014		SMAIN	MWH-ID. 7463-934 REPLACE PIPE FROM SMH 034-030 TO 034-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201401530201	PEAR	GEN OGDEN	06/30/2014		SMAIN	MWH-ID. 7463-930 REPLACE PIPE FROM SMH 029-010 TO 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201401529901	JOLIET	OLEANDER	06/30/2014		SMAIN	MWH-ID. 7463-939 POINT REPAIR 0' TO 26' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400885701	COLAPISSA	CAMBRONNE	05/02/2014	06/30/2014	SMAIN	MWH-ID. 7463-913 POINT REPAIR 281' TO 293' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400885601	COLAPISSA	CAMBRONNE	05/02/2014	06/30/2014	SMAIN	MWH-ID. 7463-913 POINT REPAIR 185' TO 197' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400885501	BELFAST	MISTLETOE	05/02/2014	06/23/2014	SMAIN	MWH-ID. 7463-909 POINT REPAIR 243' TO 255' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400885401	APPLE	JOLIET	05/02/2014	07/10/2014	SMAIN	MWH-ID. 7463-912 POINT REPAIR 190' TO 214' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400885301	HOLLYGROVE	COLAPISSA	05/02/2014	07/07/2014	SMAIN	MWH-ID. 7463-911 POINT REPAIR 336' TO 348' FROM SMH 026-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400885201	FORSHEY	LIVINGSTON	05/02/2014	06/24/2014	SMAIN	MWH-ID. 7463-910 POINT REPAIR 281' TO 293' FROM SMH 003-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400802701	LIVINGSTON	STROELITZ	04/17/2014		SMAIN	MWH-ID. 7463-886 POINT REPAIR 254' TO 266' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400802301	S CLAIBORNE AV	MONTICELLO AV	04/17/2014	03/03/2016	SMAIN	MWH-ID. 7463-881 REPLACE PIPE FROM SMH 001-003 TO 001-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400802201	NELSON	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-882 REPLACE PIPE FROM SMH 001-004 TO 001-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400802101	BELFAST	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-883 REPLACE PIPE FROM SMH 001-013 TO 001-012 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400801801	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 0' TO 12' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400800501	LIVINGSTON	STROELITZ	04/17/2014		SMAIN	MWH-ID. 7463-886 POINT REPAIR 0' TO 12' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400798801	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 149' TO 161' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3

201400798601	APPLE	LEONIDAS	04/17/2014	SMAIN	MWH-ID. 7463-887 POINT REPAIR 235' TO 250' FROM SMH 025-024 -
201400798401	PALM	MONTICELLO AV	04/17/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-884 REPLACE PIPE FROM SMH 003-035 TO 003-034 -
201400798301	CHERRY	DIXON	04/17/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-885 POINT REPAIR 0' TO 12' FROM SMH 004-027 - ESSA
201400798201	CHERRY	DIXON	04/17/2014	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-885 POINT REPAIR 216' TO 259' FROM SMH 004-027 -
201400798101	CHERRY	DIXON	04/17/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-885 POINT REPAIR 269' TO 281' FROM SMH 004-027 -
201400798001	LOWERLINE	S CLAIBORNE AV	04/17/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-888 REPLACE PIPE VIA PIPEBURSTING FROM SMH 046-
201400594801	SHORT	SPRUCE	03/20/2014	SMAIN	026 TO 046-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-863 REPLACE PIPE FROM SMH 034-039 TO 033-003 -
201400594701	S CLAIBORNE AV	CAMBRONNE	03/20/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-862 POINT REPAIR 89' TO 116' FROM SMH 034-032 -
201400212401	HICKORY	S CARROLLTON AV	01/24/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-838 POINT REPAIR 176' TO 193' FROM SMH 033-010 -
201400212201	HICKORY	S CARROLLTON AV	01/24/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-838 POINT REPAIR 60' TO 79' FROM SMH 033-010 - ESSA
201400211001	S CLAIBORNE AV	S CARROLLTON AV	01/24/2014	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-853 REPLACE PIPE FROM SMH 034-056 TO 034-055 -
201400210901	PANOLA	CAMBRONNE	01/24/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-852 REPLACE PIPE FROM SMH 034-009 TO 034-006 -
201400210801	PANOLA	DUBLIN	01/24/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-851 POINT REPAIR 284' TO 327' FROM SMH 034-007 -
201400210701	EAGLE	APRICOT	01/24/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-850 POINT REPAIR 0' TO 18' FROM SMH 026-042 - ESSA
201400210601	EAGLE	APRICOT	01/24/2014	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-850 POINT REPAIR 62' TO 89' FROM SMH 026-042 - ESSA
201603790101	OAKLAND DR	METAIRIE RD	03/01/2016	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-984 POINT REPAIR REPLACE SERVICE 101' FROM 018-
201603789201	S CARROLLTON AV	FIG	03/01/2016	SMAIN	007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1050 POINT REPAIR 0' TO 3' FROM SMH 036-043 ESSA 2 -
201603789101	MONROE	NELSON	03/01/2016	SMAIN	BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-985 POINT REPAIR 284' TO 305' FROM SMH 025-021
201603788501	OAKLAND DR	METAIRIE RD	03/01/2016	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-984 POINT REPAIR REPLACE SERVICE 43' FROM 018-
201603788201	DUBLIN	LEAKE AV	03/01/2016	SMAIN	007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-987 REPLACE PIPE FROM SMH 030-033 to 030-004 ESSA
201603788101	HICKORY	S CARROLLTON AV	03/01/2016	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-989 REPLACE PIPE FROM SMH 033-030 TO 033-060 ESSA
201603788001	CAMBRONNE	GREEN	03/01/2016	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-988 REPLACE PIPE FROM SMH 033-048 TO 033-050 ESSA
201603787901	FIG	DUBLIN	03/01/2016	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1049 REPLACE PIPE FROM SMH 036-038 TO 036-039
201603787701	MONROE	NELSON	03/01/2016	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-985 POINT REPAIR 256' TO 271' FROM SMH 025-021
201603787601	MONROE	NELSON	03/01/2016	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-985 POINT REPAIR 203' TO 223' FROM SMH 025-021
201603787401	SPRUCE	DUBLIN	03/01/2016	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-990 REPLACE PIPE FROM SMH 034-001 TO 034-004 ESSA
201603568601	GEN OGDEN	LEAKE AV	02/05/2016	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1060 REPLACE PIPE FROM SMH 022-009 TO 022-008 -
201501237601	COHN	PINE	07/07/2015	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1054 POINT REPAIR 80' TO 92' FROM SMH 056-028 -
201500524301	MAPLE	LOWERLINE	03/09/2015	02/24/2014 SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-802 POINT REPAIR 158-170 FROM SMH 054-017 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14

201500524201	MAPLE	LOWERLINE	03/09/2015	02/23/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 186-198 FROM SMH 054-017
201500524101	MAPLE	LOWERLINE	03/09/2015	02/19/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-802 POINT REPAIR 90-102 FROM SMH 054-017
201500450801	SYCAMORE	S CARROLLTON AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-1014 REPLACE PIPE FROM SMH 034-049 TO 034-047 -
201500449401	CAMBRONNE	APRICOT	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1020 POINT REPAIR 0' TO 12' FROM SMH 036-019 - ESSA
201500449301	CAMBRONNE	APRICOT	02/25/2015		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1020 POINT REPAIR 284' TO 299' FROM SMH 036-019 -
201500448801	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1025 POINT REPAIR 21' TO 46' FROM SMH 134-006 -
201500448101	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 MWH-ID. 7463-1016 POINT REPAIR 160' TO 172' FROM SMH 034-054 -
201500447601	DUBLIN	SYCAMORE	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1008 POINT REPAIR 76' TO 88' FROM SMH 034-008 -
201500447201	S CLAIBORNE AV	FERN	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1017 POINT REPAIR 249' TO 261' FROM SMH 034-057 -
201500446801	PANOLA	FERN	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1011 POINT REPAIR 91' TO 116' FROM SMH 034-044 -
201500446701	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1012 POINT REPAIR 212' TO 227' FROM SMH 034-045 -
201500446601	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1012 POINT REPAIR 243' TO 257' FROM SMH 034-045 -
201500446501	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1012 POINT REPAIR 22' TO 40' FROM SMH 034-045 -
201500446401	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1012 POINT REPAIR 106' TO 123' FROM SMH 034-045 -
201500446201	SHORT	PANOLA	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1010 POINT REPAIR 270' TO 292' FROM SMH 034-043 -
201500446101	SHORT	PANOLA	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1010 POINT REPAIR 129' TO 148' FROM SMH 034-043 -
201500445301	HOLLYGROVE	COLAPISSA	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1037 REPLACE PIPE FROM SMH 026-004 TO 026-016 -
201500445201	PEACH	MONROE	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1038 POINT REPAIR 231' TO 243' FROM SMH 028-026 -
201500445101	PEACH	MONROE	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1038 POINT REPAIR 338' TO 347' FROM SMH 028-026 -
201500444901	OLEANDER	CHERRY	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1004 POINT REPAIR 0' TO 12' FROM SMH 003-009 - ESSA
201500444801	OLEANDER	CHERRY	02/25/2015		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1004 POINT REPAIR 282' TO 576' FROM SMH 003-009 -
201500444401	FERN	S CLAIBORNE AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1018 POINT REPAIR 191' TO 208' FROM SMH 034-065 -
201500444301	FERN	S CLAIBORNE AV	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1018 POINT REPAIR 136' TO 148' FROM SMH 034-065 -
201500444101	APRICOT	DANTE	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-1023 POINT REPAIR 228' TO 246' FROM SMH 036-048 -
201500444001	FIG	JOLIET	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1021 POINT REPAIR 247' TO 259' FROM SMH 036-022 -
201500443901	FIG	JOLIET	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1021 POINT REPAIR 179' TO 191' FROM SMH 036-022 -
201500443601	BELFAST	MISTLETOE	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1035 POINT REPAIR 0' TO 26' FROM SMH 001-015 - ESSA
201500443201	APPLE	JOLIET	02/25/2015		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1039 POINT REPAIR 76' TO 91' FROM SMH 035-030 -
201500442801	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-1025 POINT REPAIR 218' TO 230' FROM SMH 134-006 -
						ESSA 2 - BASIN 7 - CARROLLTON - SPS 5

201500442701	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1016 POINT REPAIR 127' TO 139' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442501	PANOLA	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1009 REPLACE PIPE FROM SMH 034-010 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442201	SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID. 7463-1010 POINT REPAIR 60' TO 77' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201500442001	FORSHEY	HOLLYGROVE	02/25/2015		SMAIN	MWH-ID. 7463-1007 REPLACE PIPE FROM SMH 027-027 TO 027-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201402317401	S CLAIBORNE AV	CAMBRONNE	11/03/2014	10/22/2014	SMAIN	MWH-ID. 7463-799 POINT REPAIR 40' TO 52' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400210201	APPLE	GEN OGDEN	01/24/2014		SMAIN	MWH-ID. 7463-849 POINT REPAIR 4' TO 16' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400209801	DUBLIN	HICKORY	01/24/2014		SMAIN	MWH-ID. 7463-839 REPLACE PIPE FROM SMH 033-030 TO 033-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400209401	PANOLA	DUBLIN	01/24/2014		SMAIN	MWH-ID. 7463-851 POINT REPAIR 362' TO 374' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201400209301	EAGLE	APRICOT	01/24/2014		SMAIN	MWH-ID. 7463-850 POINT REPAIR 223' TO 238' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201400097401	DANTE	SYCAMORE	01/14/2014		SMAIN	MWH-ID. 7463-824 REPLACE PIPE FROM SMH 034-012 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201305193901	DANTE	OLEANDER	12/18/2013	07/29/2014	SMAIN	MWH-ID. 7463-801 REPLACE PIPE FROM SMH 036-056 TO 036-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305193801	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 317' TO 340' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305193701	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 0' TO 12' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305193401	PEAR	HOLLYGROVE	12/18/2013		SMAIN	MWH-ID. 7463-798 POINT REPAIR 283' TO 295' FROM SMH 029-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305193301	MONROE	AIRLINE HW	12/18/2013	07/02/2014	SMAIN	MWH-ID. 7463-797 POINT REPAIR 50' TO 68' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305193201	MONROE	PALMETTO	12/18/2013	06/03/2014	SMAIN	MWH-ID. 7463-796 REPLACE PIPE FROM SMH 028-051 TO 028-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305192301	EAGLE	PALMETTO	12/18/2013	01/20/2015	SMAIN	MWH-ID. 7463-794 REPLACE PIPE FROM SMH 028-004 TO 028-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305192201	HOLLYGROVE	PRITCHARD PL	12/18/2013	06/30/2014	SMAIN	MWH-ID. 7463-793 REPLACE PIPE FROM SMH 026-017 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305192101	HAMILTON	BELFAST	12/18/2013	05/08/2014	SMAIN	MWH-ID. 7463-792 POINT REPAIR 341' TO 353' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305192001	HAMILTON	BELFAST	12/18/2013	05/08/2014	SMAIN	MWH-ID. 7463-792 POINT REPAIR 0' TO 12' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305191901	HOLLYGROVE	BELFAST	12/18/2013	06/19/2014	SMAIN	MWH-ID. 7463-791 REPLACE PIPE FROM SMH 025-008 TO 025-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201305190901	BIRCH	MONROE	12/18/2013		SMAIN	MWH-ID. 7463-814 REPLACE PIPE FROM SMH 023-016 TO 023-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201305190801	EAGLE	BIRCH	12/18/2013		SMAIN	MWH-ID. 7463-813 REPLACE PIPE FROM SMH 023-015 TO 023-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1
201305189201	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 289' TO 301' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304994301	HOLLYGROVE	HEATON	11/21/2013		SMAIN	MWH-ID. 7463-778 REPLACE PIPE FROM SMH 029-026 TO 029-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304994201	PALMETTO	LIVINGSTON	11/21/2013		SMAIN	MWH-ID. 7463-773 REPLACE PIPE FROM SMH 004-029 TO 004-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304993201	OAKLAND DR	METAIRIE RD	11/21/2013		SMAIN	MWH-ID. 7463-775 POINT REPAIR 174' TO 186' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304993001	BELFAST	DUBLIN	11/21/2013		SMAIN	MWH-ID. 7463-779 REPLACE PIPE FROM SMH 035-050 TO 035-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304992601	PEACH	HOLLYGROVE	11/21/2013		SMAIN	MWH-ID. 7463-777 POINT REPAIR 307' TO 319' FROM SMH 028-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3
201304992501	PEACH	HOLLYGROVE	11/21/2013		SMAIN	MWH-ID. 7463-777 POINT REPAIR 66' TO 78' FROM SMH 028-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3

201304992401	LAST	PONTCHARTRAIN BL	11/21/2013		SMAIN	MWH-ID. 7463-774 REPLACE PIPE FROM SMH 017-004 TO 017-003 -
201304992301	S CLAIBORNE AV	HAMILTON	11/21/2013	03/16/2016	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-776 REPLACE PIPE FROM SMH 025-018 TO 025-016 -
201304423801	DOMINICAN	LOWERLINE	09/30/2013	04/14/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-766 POINT REPAIR 38' TO 50' FROM SMH 042-047 - ESSA
201304423501	CHERRY	AIRLINE HW	09/30/2013	02/02/2015	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-764 POINT REPAIR 167' TO 179' FROM SMH 003-003 -
201304422901	LEONIDAS	PANOLA	09/30/2013	03/12/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-769 POINT REPAIR 80' TO 95' FROM SMH 024-016 - ESSA
201304422701	DOMINICAN	LOWERLINE	09/30/2013	04/10/2014	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-766 POINT REPAIR 79' TO 99' FROM SMH 042-047 - ESSA
201304422601	CHERRY	AIRLINE HW	09/30/2013	02/18/2015	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 14 MWH-ID. 7463-764 POINT REPAIR 54' TO 67' FROM SMH 003-003 - ESSA
201304422401	FORSHEY	MISTLETOE	09/30/2013	02/18/2015	SMAIN	2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-765 REPLACE PIPE FROM SMH 003-007 TO 027-030 -
201304320801	HICKORY	GEN OGDEN	09/16/2013	03/19/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 MWH-ID. 7463-759 POINT REPAIR 308' - 320' FROM SMH 023-034 ESSA 2
201304319101	CHEROKEE	BENJAMIN	09/16/2013	04/30/2015	SMAIN	- BASIN 7-CARROLLTON - SPS 1 MWH-ID. 7463-762 REPLACE PIPE FROM SMH 041-001 TO 042-020 ESSA
201304319001	LEONIDAS	PANOLA	09/16/2013	03/13/2014	SMAIN	2 - BASIN 7-CARROLLTON - SPS 14 MWH-ID. 7463-761 POINT REPAIR 283' - 295' FROM SMH 024-020 ESSA 2
201304029501	NASHVILLE AV	FONTAINEBLEAU DR	07/25/2013	08/27/2013	SMAIN	- BASIN 7-CARROLLTON - SPS 1 MWH-ID. 7463-744 POINT REPAIR 272' - 284' FROM SMH 076-030 ESSA 2
201304029401	LOWERLINE	DIXON	07/25/2013	08/29/2013	SMAIN	- BASIN 7 - CARROLLTON - SPS 5 MWH-ID. 7463-743 POINT REPAIR 135' - 147' FROM SMH 049-012 ESSA 2
201304029301	LOWERLINE	MAPLE	07/25/2013	08/15/2013	SMAIN	- BASIN 7 - CARROLLTON - SPS 5 MWH-ID. 7463-742 POINT REPAIR 260' - 272' FROM SMH 043-002 ESSA 2
201302802301	FERN	NELSON	01/15/2013	06/11/2014	SMAIN	- BASIN 7 - CARROLLTON - SPS 14 WH-ID. 7463-658 REPLACE PIPE FOR LINE SEGMENT 035-021 TO 035-009 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201302802001	HILLARY	OAK	01/15/2013	08/12/2014	SMAIN	MWH-ID. 7463-289 REPLACE PIPE FOR LINE SEGMENT 044-020 TO 044-019 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14
201202088001	S ROMAN	TOLEDANO	09/24/2012	05/05/2014	SMAIN	MWH-ID. 7463-695 PERFORM POINT REPAIR 0' TO 12'
201202086301	S ROMAN	TOLEDANO	09/24/2012	05/05/2014	SMAIN	MWH-ID. 7463-695 PERFORM POINT REPAIR 371' TO 380'
201200380601	OLEANDER	S CARROLLTON AV	02/15/2012	04/22/2014	SMAIN	MWH-ID. 7463-680 REPLACE PIPE FROM SMH 037-019 TO 037-018 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200380501	FORSHEY	S CARROLLTON AV	02/15/2012	05/12/2014	SMAIN	MWH-ID. 7463-679 POINT REPAIR 277' - 289' FROM SMH 037-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200380401	FORSHEY	S CARROLLTON AV	02/15/2012	05/09/2014	SMAIN	MWH-ID. 7463-679 POINT REPAIR 0' - 12' FROM SMH 037-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200380301	SHORT	OLIVE	02/15/2012	03/10/2014	SMAIN	MWH-ID. 7463-678 REPLACE PIPE PIPE FROM SMH 037-014 TO 037-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200380201	SHORT	PALM	02/15/2012	05/05/2014	SMAIN	MWH-ID. 7463-677 REPLACE PIPE PIPE FROM SMH 037-011 TO 037-009 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200376201	S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	12/15/2014	SMAIN	MWH-ID. 7463-673 POINT REPAIR 84' - 96' FROM SMH 169-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200376101	S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	12/15/2014	SMAIN	MWH-ID. 7463-673 POINT REPAIR 0' - 12' FROM SMH 169-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5
201200375701	CLIO	S SALCEDO	02/14/2012	06/12/2014	SMAIN	MWH-ID. 7463-671 REPLACE PIPE FROM SMH 168-025 TO 168-022 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5

201200375601	S MIRO	1ST	02/14/2012	04/21/2014	SMAIN	MWH-ID. 7463-670 REPLACE PIPE FROM SMH 145-029 TO 132-013
201200375001	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/24/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-669 POINT REPAIR 236' - 248' FROM SMH 144-027
201200374901	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/25/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-669 POINT REPAIR 156' - 192' FROM SMH 144-027
201200374801	JACKSON AV	S ROMAN	02/14/2012		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-668 REPLACE PIPE FROM SMH 144-016 TO 144-015
201200374601	4TH	S GALVEZ	02/14/2012	03/31/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-667 REPLACE PIPE FROM SMH 132-016 TO 132-015
201200374501	S MIRO	4TH	02/14/2012	04/14/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-666 REPLACE PIPE FROM SMH 132-015 TO 132-014
201200373701	JENA	S GAYOSO	02/14/2012	05/07/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-665 POINT REPAIR 317' - 335' FROM SMH 100-034
201200373401	CADIZ	S GAYOSO	02/14/2012	05/31/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-664 REPLACE PIPE FROM 100-033 TO 100-031
201200373301	STATE STREET DR	PRITCHARD PL	02/14/2012	03/05/2015	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-663 REPLACE PIPE FROM 077-029 TO 077-028
201200373201	AUDUBON	OLIVE	02/14/2012	07/07/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-662 REPLACE PIPE FROM 048-007 TO 048-006
201200373101	AUDUBON	PRITCHARD PL	02/14/2012	05/23/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-661 REPLACE PIPE FROM 047-022 TO 047-021
201200372801	STROELITZ	FERN	02/14/2012	07/15/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-660 POINT REPAIR 0' - 28' FROM 038-023
201200372701	FORSHEY	SHORT	02/14/2012	04/14/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-659 REPLACE PIPE FROM 037-013 TO 037-012
201400597401	LOWERLINE	NELSON	03/20/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-866 REPLACE PIPE FROM SMH 046-028 TO 046-029 -
201400597301	ADAMS	BIRCH	03/20/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-865 REPLACE PIPE FROM SMH 045-017 TO 045-016 -
201400597201	ADAMS	HICKORY	03/20/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-864 REPLACE PIPE FROM SMH 045-013 TO 045-009 -
201400596901	S CLAIBORNE AV	CAMBRONNE	03/20/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-862 POINT REPAIR 22' TO 34' FROM SMH 034-032 - ESSA
201400596701	DUBLIN	NERON PL	03/20/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-861 REPLACE PIPE FROM SMH 034-014 TO 034-013 -
201400596501	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-874 POINT REPAIR 273' TO 285' FROM SMH 022-037 -
201400596401	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-874 POINT REPAIR 29' TO 69' FROM SMH 022-037 - ESSA
201400596301	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	2 - BASIN 7 - CARROLLTON - SPS 1 MWH-ID. 7463-874 POINT REPAIR 0' TO 12' FROM SMH 022-037 - ESSA
201502324701	S LOPEZ	EVE	07/30/2015		SMBG	2 - BASIN 7 - CARROLLTON - SPS 1 REHAB SEWER MANHOLE 134-033
201502324601	ERATO	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-011
201502324501	ERATO	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 135-003
201502324301	S DUPRE	HOWARD AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-009
201502324201	S WHITE	EUPHROSINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-003
201502324101	EUPHROSINE	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-020

201502324001	S DORGENOIS	EUPHROSINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-015
201502323901	S BROAD	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-010
201502323801	CALLIOPE HOUSING PRJ	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 166-016
201502323601	FONTAINEBLEAU DR	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-007
201502323501	S LOPEZ	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-003
201502323401	PANAMA CT	WALMSLEY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-021
201502323301	ERATO	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-031
201502323201	WASHINGTON AV	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-027
201502323101	MARTIN LUTHER KING BL	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-012
201502322901	S GALVEZ	TOLEDANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-035
201502322801	S GALVEZ	TOLEDANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-020
201502322701	THIRD	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-038
201502322601	S RENDON	EVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-029
201502322501	S RENDON	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-026
201502322401	S LOPEZ	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-020
201502322301	WASHINGTON AV	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-011
201502322201	ERATO	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-003
201502322101	PINE	BURTHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 054-027
201502322001	BROADWAY	PRYTANIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 052-020
201502321901	WALNUT	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 050-008
201502321801	PINE	DIXON	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-040
201502321601	LOWERLINE	DIXON	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-012
201502321501	S ROCHEBLAVE	VERSAILLES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 075-041
201502321401	NASHVILLE AV	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 074-023
201502321301	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-008
201502321201	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-005
201502321101	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-002
201502321001	FONTAINEBLEAU DR	AUDUBON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 059-015
201502320801	S JOHNSON	MOMUS CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-004
201502320701	S DUPRE	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-023
201502320601	S LOPEZ	CADIZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-015
201502320501	DUBLIN	BELFAST	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-046
201502320401	NELSON	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-039
201502320301	APPLE	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-030
201502320201	SPRUCE	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-040
201502320101	CAMBRONNE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-016
201502320001	EDINBURGH	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-072
201502319901	PALM	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-052
201502319801	HAMPSON	BURDETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-072
201502319701	HILLARY	HAMPSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-055
201502319601	HILLARY	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-030
201502319501	ST CHARLES AV	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-002
201502319401	LOWERLINE	GARFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 041-033
201502319301	LOWERLINE	PERRIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 040-001
201502319201	BROADWAY	FORSHEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-052
201502319101	OLIVE	PINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-016
201502319001	BROADWAY	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 056-001
201502318901	EAGLE	OLIVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-068
201502318801	OLEANDER	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-043
201502318701	HOLLYGROVE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-032
201502318601	EDINBURGH	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-020
201502318501	EAGLE	EDINBURGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-010
201502318401	APRICOT	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-040
201502318301	PRITCHARD PL	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-034
201502318201	DANTE	ZIMPEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-001
201502318101	ST CHARLES AV	SHORT	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-016
201502318001	DUBLIN	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-004
201502317901	S CARROLLTON AV	GREEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-022
201200247001	S DERBIGNY	WASHINGTON AV	01/27/2012	05/05/2014 SMAIN	MWH-ID. 7463-596 POINT REPAIR 426' - 439' FROM SMH 131-026 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5

201200246901	S DERBIGNY	WASHINGTON AV	01/27/2012	05/01/2014	SMAIN	MWH-ID. 7463-596 POINT REPAIR 58' - 70' FROM SMH 131-026
201200050301	PANOLA	LOWERLINE	01/06/2012	03/19/2014	SMAIN	ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 MWH-ID. 7463-372 POINT REPAIR 0' TO 26' FROM SMH 057-019
201502358801	FERN	OLEANDER	07/30/2015		SMBG	ESSA 2 - BASIN 7 - CARROLLTON - SPS 14
201502358701	FERN	FORSHEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-017
201502358601	SHORT	PALM	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-012
201502358501	OLIVE	SHORT	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-007
201502358401	OLIVE	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-004
201502358301	SHORT	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 037-001
201502358201	FIG	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-062
201502358101	FERN	STROELITZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 036-043
201502358001	STROELITZ	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-024
201502357901	S CARROLLTON AV	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-023
201502357801	HAMPSON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-018
201502357701	ADAMS	HAMPSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-074
201502357601	HILLARY	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-071
201502357501	DOMINICAN	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-056
201502357401	PEARL	ADAMS	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-047
201502357301	ST CHARLES AV	HILLARY	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-032
201502357201	ST CHARLES AV	MILLAUDON	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-010
201502357101	LOWERLINE	GARFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-009
201502357001	HURST	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-041
201502356901	ALVIN CALLENDER	PRYTANIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-039
201502356801	HILLARY	GARFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-024
201502356701	STROELITZ	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 041-004
201502356601	PALMETTO	DUBLIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-050
201502356501	PALMETTO	DANTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-040
201502356401	PALMETTO	DANTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-039
201502356301	CAMBRONNE	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-035
201502356201	PALMETTO	CAMBRONNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-032
201502356101	DIXON	FERN	07/30/2015		SMBG	REHAB SEWER MANHOLE 038-025
201502356001	BURDETTE	GREEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 045-032
201502355801	JEANNETTE	BURDETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 044-034
201502355701	LOWERLINE	PLUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 044-034
201502355601	LOWERLINE	ZIMPEL	07/30/2015		SMBG	REHAB SEWER MANHOLE 044-003
201502355501	FRERET	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-045
201502355401	BURTHE	ADAMS	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-036
201502355301	HILLARY	ZIMPEL	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-021
201502355201	BURTHE	HILLARY	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-014
201502355101	CHEROKEE	ZIMPEL	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-012
201502355001	LOWERLINE	FRERET	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-010
201502354901	CHEROKEE	MAPLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-006
201502354801	BURTHE	CHEROKEE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-005
201502354701	LOWERLINE	MAPLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-004
201502354601	HAMPSON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 043-002
201502354501	CLIO	AUDUBON	07/30/2015		SMBG	REHAB SEWER MANHOLE 042-076
201502354401	PALM	BROADWAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-041
201502354301	BURDETTE	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-026
201502354201	BURDETTE	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-026
201502354101	COLLEGE CT	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-044
201502354001	BROADWAY	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-038
201502353901	BROADWAY	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-033
201502353801	AUDUBON	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-027
201502353701	BROADWAY	PRITCHARD PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-026
201502353601	FIG	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-020
201502353501	BROADWAY	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-014
201502353401	BROADWAY	COLAPISSA	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-011
201502353301	ADAMS	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-010
201502353201	LOWERLINE	NELSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-043
						REHAB SEWER MANHOLE 046-028

201502353101	ADAMS	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 046-021
201502353001	BURDETTE	SPRUCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 046-001
201502352901	BROADWAY	GREEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 056-007
201502352801	PINE	JEANNETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 055-030
201502352701	PINE	OAK	07/30/2015	SMBG	REHAB SEWER MANHOLE 055-025
201502352601	ZIMPEL	AUDUBON	07/30/2015	SMBG	REHAB SEWER MANHOLE 054-024
201502352501	AUDUBON	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 053-004
201502352401	CHESTNUT	BROADWAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 051-021
201502352301	CONSTANCE	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 050-006
201502352201	DIXON	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-041
201502352101	S GENOIS	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-038
201502352001	PALMETTO	S GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-030
201502351901	PINE	HOWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-014
201502351801	PINE	HOWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-013
201502351701	DIXON	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-011
201502351601	WASHINGTON AV	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-005
201502351501	THALIA	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-085
201502351401	THALIA	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-084
201603746701	LOWERLINE	S CLAIBORNE AV	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603743601	S DORGENOIS	ERATO	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner
201603743501	S DORGENOIS	ERATO	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201502366501	DIXON	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-022
201502366401	LEONIDAS	DIXON	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-020
201502366301	PALMETTO	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-019
201502366201	EAGLE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-007
201502366101	STROELITZ	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-003
201502366001	OLIVE	EAGLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-X05
201502365901	EDINBURGH	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-075
201502365801	OLEANDER	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-074
201502365701	SHORT	PEARL	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-025
201502365601	ST CHARLES AV	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-018
201502365501	SHORT	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-012
201502365401	LEAKE AV	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-005
201502365301	LEAKE AV	HAMPSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-002
201502365201	DANTE	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-001
201502365101	HEATON	COUNTRY CLUB DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-030
201502365001	HOLLYGROVE	QUINCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-029
201502364901	HOLLYGROVE	PEAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-022
201502364801	EAGLE	HEATON	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-016
201502364701	PONTCHARTRAIN BL	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-015
201502364501	GEN OGDEN	PEAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-010
201502364301	MONROE	MARKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-005
201502364201	MARKS	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-004
201502364101	EAGLE	MARKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-001
201502364001	PALMETTO	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-068
201502363901	FERN	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-017
201502363801	SHORT	GREEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-011
201502363701	COHN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-004
201502363601	COHN	SHORT	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-003
201502363401	SHORT	OAK	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-043
201502363301	S CARROLLTON AV	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-039
201502363201	SHORT	WILLOW	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-034
201502363101	PLUM	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-013
201502363001	DANTE	WILLOW	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-010
201502362901	CAMBRONNE	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-009
201502362801	FRERET	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-039
201502362701	S CARROLLTON AV	FRERET	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-024
201502362601	MAPLE	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-021
201502362501	S CARROLLTON AV	MAPLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-016
201502362401	CAMBRONNE	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-013
201502362301	FRERET	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-007

201502362201	JOLIET	FRERET	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-004
201502362101	DANTE	APRICOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-024
201502362001	FIG	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-022
201502361901	PRITCHARD PL	NOTRE DAME	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-011
201502361801	FERN	WALMSLEY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-010
201502361701	FERN	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-002
201502361601	FERN	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-001
201502361501	DUBLIN	NELSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-045
201502361401	APPLE	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-042
201502361201	NELSON	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-033
201502361101	PANOLA	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-044
201502361001	DUBLIN	NERON PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-014
201502360901	DUBLIN	SYCAMORE	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-008
201502360801	DANTE	SPRUCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-001
201502360701	COHN	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-054
201502360601	GREEN	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-051
201502360501	BIRCH	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-046
201502360401	DUBLIN	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-033
201502360301	FIG	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-040
201502360201	S CARROLLTON AV	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-036
201502360101	PRITCHARD PL	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-029
201502360001	PRITCHARD PL	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-028
201502359901	DUBLIN	PALM	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-004
201502359801	STROELITZ	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-002
201502359701	EDINBURGH	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-061
201502359601	OLIVE	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-047
201502359501	OLEANDER	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-045
201502359401	DANTE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-041
201502359301	OLIVE	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-038
201502359201	OLEANDER	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-035
201502359101	OLIVE	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-032
201502359001	OLIVE	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-023
201502358901	OLIVE	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-021
201502317801	S CARROLLTON AV	SPRUCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-006
201502317701	COHN	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-001
201502317601	APRICOT	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-025
201502317501	PRITCHARD PL	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-014
201502317401	FERN	COLAPISSA	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-003
201502317101	MISTLETOE	DIXON	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-024
201502317001	STROELITZ	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-006
201502316901	CECIL	OLIVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-038
201502315901	GEN OGDEN	JEANNETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-037
201502315801	MONROE	WILLOW	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-015
201502311101	LAW RD	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 065-009
201502311001	S JEFFERSON DAVIS PK	EVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-017
201502307101	CALHOUN	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 075-043
201502307001	S ROCHEBLAVE	ROBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 075-017
201502306901	S JOHNSON	STATE STREET DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 074-027
201502306801	MAGAZINE	AUDUBON PARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 061-014
201502305801	SYCAMORE	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-021
201502305701	BROADWAY	SYCAMORE	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-009
201502305601	BROADWAY	PANOLA	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-006
201502305501	BROADWAY	PANOLA	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-004
201502305401	S ROMAN	TOLEDANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-017
201502305301	WASHINGTON AV	S ROMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-016
201502305201	MOMUS CT	S ROMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-015
201502305101	S LOPEZ	CADIZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-030
201502304101	VENDOME PL	GRAPE	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-005
201502304001	FONTAINEBLEAU DR	RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-053
201502303901	VINCENNES PL	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-036
201502303801	HEWES	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-018

201502303701	OCTAVIA	HEWES	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-017
201502303601	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-030
201502303501	WASHINGTON AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-029
201502303401	SECOND	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-015
201502302301	SECOND	S JOHNSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-030
201502302201	WASHINGTON AV	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-027
201502302101	S DERBIGNY	TOLEDANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-026
201502302001	4TH	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-024
201502301901	S DERBIGNY	4TH	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-022
201502301801	MARTIN LUTHER KING BL	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-028
201502301701	MARTIN LUTHER KING BL	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-027
201502301601	S RENDON	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-024
201502298801	S DUPRE	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-067
201502298701	S DUPRE	WALMSLEY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-059
201502298601	S DUPRE	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-020
201502298501	S DUPRE	CLIO	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-019
201502298401	PAIMETTO	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-008
201502298301	PALMETTO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-007
201502298201	CLIO PL	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-033
201502298101	S BROAD	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-031
201502298001	EUPHROSINE	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-016
201502297901	S CLAIBORNE AV	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-028
201502297801	S DORGENOIS	EUPHROSINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-014
201502297701	S DORGENOIS	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 167-012
201502297601	CALLIOPE HOUSING PRJ	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 166-022
201502297401	CALLIOPE HOUSING PRJ	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 166-015
201502297301	CALLIOPE HOUSING PRJ	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 166-014
201502297101	S TONTI	1ST	07/30/2015	SMBG	REHAB SEWER MANHOLE 145-032
201502295401	CALLIOPE	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 169-007
201502295501	WASHINGTON AV	S GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 169-027
201502296101	CLIO	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-025
201502297001	JACKSON AV	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 145-025
201502296901	S ROCHEBLAVE	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 145-022
201502295301	EUPHROSINE	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-033
201502295201	EUPHROSINE	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 168-032

768

ESSA 2 - BASIN 8 - NEW ORLEANS EAST

201502184901	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	03/16/2018 SMBG	REHAB SEWER MANHOLE 486-075
201502185001	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	03/15/2018 SMBG	REHAB SEWER MANHOLE 486-077
201502185101	ALCEE FORTIER BL	CELESTINE DR	07/30/2015	06/20/2018 SMBG	REHAB SEWER MANHOLE 486A-001
201502185301	ALCEE FORTIER BL	DWYER RD	07/30/2015	03/18/2015 SMBG	REHAB SEWER MANHOLE 486A-003
201502185501	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	07/28/2017 SMBG	REHAB SEWER MANHOLE 484-079
201502185701	CHEF MENTEUR HW	PARIS RD	07/30/2015	05/09/2017 SMBG	REHAB SEWER MANHOLE 484-083
201502185901	BERGERAC	STRASBOURG PL	07/30/2015	03/15/2018 SMBG	REHAB SEWER MANHOLE 485-003
201502186101	STRASBOURG PL	LOURDES	07/30/2015	10/03/2017 SMBG	REHAB SEWER MANHOLE 485-008
201502186301	BERGERAC	LOURDES	07/30/2015	09/20/2017 SMBG	REHAB SEWER MANHOLE 485-012
201502187201	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	03/20/2015 SMBG	REHAB SEWER MANHOLE 485-084
201502187101	TOULON	DEAUVILLE CT	07/30/2015	08/02/2017 SMBG	REHAB SEWER MANHOLE 484-054
201502187001	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	03/15/2018 SMBG	REHAB SEWER MANHOLE 485-080
201502186901	DWYER BL	E LEMANS	07/30/2015	08/17/2017 SMBG	REHAB SEWER MANHOLE 485-056
201502186801	LOURDES	BRITTANY CT	07/30/2015	08/17/2017 SMBG	REHAB SEWER MANHOLE 485-051
201502186701	BRITTANY CT	LOURDES	07/30/2015	11/27/2018 SMBG	REHAB SEWER MANHOLE 485-044
201502186601	DWYER BL	CORTE PL	07/30/2015	09/29/2017 SMBG	REHAB SEWER MANHOLE 485-037
201502186501	CHARMES CT	LOURDES	07/30/2015	10/18/2017 SMBG	REHAB SEWER MANHOLE 485-026
201502186401	DWYER BL	CERNAY	07/30/2015	10/18/2017 SMBG	REHAB SEWER MANHOLE 485-018
201502189301	ALMONASTER AV	JOURDAN RD	07/30/2015	11/08/2017 SMBG	REHAB SEWER MANHOLE 479-001
201502188801	CHERBOURG	TOULON	07/30/2015	10/18/2017 SMBG	REHAB SEWER MANHOLE 484-053
201502188701	HAYDEL	OLD GENTILLY RD	07/30/2015	11/06/2017 SMBG	REHAB SEWER MANHOLE 479-046
201502188601	DWYER RD	TOULON	07/30/2015	11/28/2017 SMBG	REHAB SEWER MANHOLE 484-033
201502188501	MICHOUD BL	DWYER RD	07/30/2015	11/10/2017 SMBG	REHAB SEWER MANHOLE 484-027
201502188401	LOURDES	SAVOIE CT	07/30/2015	11/10/2017 SMBG	REHAB SEWER MANHOLE 484-016

201502188301	BULLARD AV	CHEF MENTEUR HW	07/30/2015	08/25/2017 SMBG	REHAB SEWER MANHOLE 482-066
201502188201	DWYER RD	BULLARD AV	07/30/2015	08/25/2017 SMBG	REHAB SEWER MANHOLE 482-060
201502188101	DWYER RD	WEST ACCESS RD	07/30/2015	11/27/2018 SMBG	REHAB SEWER MANHOLE 482-056
201502190601	CHEF MENTEUR HW	REYNES	07/30/2015	09/06/2017 SMBG	REHAB SEWER MANHOLE 479-041
201502190501	REYNES	HAYDEL	07/30/2015	09/21/2017 SMBG	REHAB SEWER MANHOLE 479-039
201502190401	AMERICA	OLD GENTILLY RD	07/30/2015	04/23/2018 SMBG	REHAB SEWER MANHOLE 479-037
201502190301	BRUTUS	AMERICA	07/30/2015	09/26/2017 SMBG	REHAB SEWER MANHOLE 479-035
201502190201	DALE	OLD GENTILLY RD	07/30/2015	04/23/2018 SMBG	REHAB SEWER MANHOLE 479-029
201502190101	DALE	BRUTUS	07/30/2015	09/06/2017 SMBG	REHAB SEWER MANHOLE 479-028
201502190001	AMERICA	OLD GENTILLY RD	07/30/2015	09/05/2017 SMBG	REHAB SEWER MANHOLE 479-024
201502189901	CHEF MENTEUR HW	AMERICA	07/30/2015	09/06/2017 SMBG	REHAB SEWER MANHOLE 479-020
201502189801	CHEF MENTEUR HW	CHANTILLY DR	07/30/2015	09/06/2017 SMBG	REHAB SEWER MANHOLE 479-015
201502189701	ALMONASTER AV	JOURDAN RD	07/30/2015	11/07/2017 SMBG	REHAB SEWER MANHOLE 479-008
201502189501	ALMONASTER AV	JOURDAN RD	07/30/2015	11/08/2017 SMBG	REHAB SEWER MANHOLE 479-005
201502189401	ALMONASTER AV	ELAINE	07/30/2015	11/08/2017 SMBG	REHAB SEWER MANHOLE 479-003
201502201601	VIENNA	CHRYSLER	07/30/2015	06/05/2017 SMBG	REHAB SEWER MANHOLE 475-038
201502201501	CHEF MENTEUR HW	NOTTINGHAM DR	07/30/2015	06/23/2017 SMBG	REHAB SEWER MANHOLE 475-037
201502201201	DWYER RD	PAPANIA DR	07/30/2015	11/27/2018 SMBG	REHAB SEWER MANHOLE 475-098
201502200301	FRIAR TUCK DR	PRESSBURG	07/30/2015	09/28/2017 SMBG	REHAB SEWER MANHOLE 476-063
201502200201	WILL STUTLEY DR	ROBIN HOOD DR	07/30/2015	05/09/2017 SMBG	REHAB SEWER MANHOLE 476-047
201502200101	WRIGHT RD	PRESSBURG	07/30/2015	02/28/2018 SMBG	REHAB SEWER MANHOLE 476-023
201502200001	WRIGHT RD	PRESSBURG	07/30/2015	08/28/2018 SMBG	REHAB SEWER MANHOLE 476-021
201502199901	WRIGHT RD	PRESSBURG	07/30/2015	08/28/2018 SMBG	REHAB SEWER MANHOLE 476-014
201502199801	WRIGHT RD	WILL STUTLEY DR	07/30/2015	08/28/2018 SMBG	REHAB SEWER MANHOLE 476-002
201502203301	LURLINE	BROOKWOOD	07/30/2015	10/13/2017 SMBG	REHAB SEWER MANHOLE 474-111
201502203201	BRIGHT DR	PRESSBURG	07/30/2015	08/17/2017 SMBG	REHAB SEWER MANHOLE 475-096
201502203101	CHEF MENTEUR HW	NOTTINGHAM DR	07/30/2015	05/22/2017 SMBG	REHAB SEWER MANHOLE 475-036
201502203001	NIGHTHART	PRESSBURG	07/30/2015	10/23/2017 SMBG	REHAB SEWER MANHOLE 475-094
201502202901	VIENNA	NIGHTHART	07/30/2015	01/12/2018 SMBG	REHAB SEWER MANHOLE 475-090
201502202801	PAPANIA DR	VIENNA	07/30/2015	05/17/2017 SMBG	REHAB SEWER MANHOLE 475-088
201502202701	GOOD DR	PRENTISS AV	07/30/2015	08/16/2017 SMBG	REHAB SEWER MANHOLE 475-083
201502202601	GOOD DR	PRESSBURG	07/30/2015	01/09/2018 SMBG	REHAB SEWER MANHOLE 475-082
201502202501	HAUCK DR	CHEF MENTEUR HW	07/30/2015	08/16/2017 SMBG	REHAB SEWER MANHOLE 475-076
201502205201	AIRWOOD	READ BL	07/30/2015	08/15/2017 SMBG	REHAB SEWER MANHOLE 474-070
201502205101	AIRWOOD	READ BL	07/30/2015	06/05/2017 SMBG	REHAB SEWER MANHOLE 474-069
201502205001	NIGHTHART	DREUX AV	07/30/2015	09/22/2017 SMBG	REHAB SEWER MANHOLE 475-026
201502204901	PRENTISS AV	BRIGHT DR	07/30/2015	05/16/2017 SMBG	REHAB SEWER MANHOLE 475-023
201502204801	PAPANIA DR	PRENTISS AV	07/30/2015	05/18/2017 SMBG	REHAB SEWER MANHOLE 475-022
201502204701	PAPANIA DR	PRENTISS AV	07/30/2015	10/17/2017 SMBG	REHAB SEWER MANHOLE 475-021
201502204601	PAPANIA DR	PRESSBURG	07/30/2015	08/18/2017 SMBG	REHAB SEWER MANHOLE 475-014
201502204501	PAPANIA DR	PRESSBURG	07/30/2015	04/30/2018 SMBG	REHAB SEWER MANHOLE 475-013
201502204401	DWYER RD	CORINNE	07/30/2015	05/17/2017 SMBG	REHAB SEWER MANHOLE 475-009
201502207001	DWYER RD	CORONADO DR	07/30/2015	10/18/2017 SMBG	REHAB SEWER MANHOLE 474-031
201502206901	SIERRA MADRE DR	PRENTISS AV	07/30/2015	01/10/2018 SMBG	REHAB SEWER MANHOLE 474-028
201502206801	SANDALWOOD	GRANT	07/30/2015	04/05/2017 SMBG	REHAB SEWER MANHOLE 474-106
201502206701	WARREN DR	AIRWOOD	07/30/2015	08/31/2017 SMBG	REHAB SEWER MANHOLE 474-068
201502206601	DWYER RD	SANDALWOOD	07/30/2015	09/25/2017 SMBG	REHAB SEWER MANHOLE 474-101
201502206501	REDWOOD	GRANT	07/30/2015	04/05/2017 SMBG	REHAB SEWER MANHOLE 474-099
201502206401	REDWOOD	GRANT	07/30/2015	04/05/2017 SMBG	REHAB SEWER MANHOLE 474-098
201502206201	ROSEWOOD DR	READ BL	07/30/2015	05/19/2017 SMBG	REHAB SEWER MANHOLE 474-091
201502206101	DWYER RD	ROSEWOOD DR	07/30/2015	08/24/2017 SMBG	REHAB SEWER MANHOLE 474-089
201502215201	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017 SMBG	REHAB SEWER MANHOLE 471-093
201502215101	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017 SMBG	REHAB SEWER MANHOLE 471-092
201502215001	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017 SMBG	REHAB SEWER MANHOLE 471-089
201502214901	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017 SMBG	REHAB SEWER MANHOLE 471-088
201502214801	DWYER RD	CROWDER BL	07/30/2015	03/28/2017 SMBG	REHAB SEWER MANHOLE 471-086
201502214701	WERNER DR	CHEF MENTEUR HW	07/30/2015	10/17/2017 SMBG	REHAB SEWER MANHOLE 471-085
201502214601	CHEF MENTEUR HW	DODT AV	07/30/2015	11/27/2018 SMBG	REHAB SEWER MANHOLE 471-050
201502214501	CHEF MENTEUR HW	FLAKE AV	07/30/2015	11/27/2018 SMBG	REHAB SEWER MANHOLE 471-049
201502214401	LAIN AV	HAMMOND	07/30/2015	09/20/2017 SMBG	REHAB SEWER MANHOLE 471-040
201502214301	FLAKE AV	LEEDS	07/30/2015	09/20/2017 SMBG	REHAB SEWER MANHOLE 471-028

201502214201	CHEF MENTEUR HW	FLAKE AV	07/30/2015	04/11/2017	SMBG	REHAB SEWER MANHOLE 471-018
201502214101	GAWAIN DR	CHEF MENTEUR HW	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-016
201502214001	GAWAIN DR	CHEF MENTEUR HW	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-015
201502213901	KNIGHT DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-087
201502213801	VIAVANT RD	GRANT	07/30/2015	05/26/2017	SMBG	REHAB SEWER MANHOLE 472-012
201502213701	DWYER RD	KNIGHT DR	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-081
201502213601	DWYER RD	CAMELOT DR	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-071
201502213501	CERISE AV	GRANT	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 472-064
201502213401	CERISE AV	LEEDS	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 472-063
201502213301	CERISE AV	LEEDS	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-061
201502213201	CERISE AV	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-060
201502213101	LONGFELLOW DR	CHEF MENTEUR HW	07/30/2015	10/02/2017	SMBG	REHAB SEWER MANHOLE 472-057
201502213001	LONGFELLOW DR	GRANT	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 472-056
201502212901	LONGFELLOW DR	GRANT	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 472-054
201502212801	LONGFELLOW DR	GRANT	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 472-053
201502212701	DWYER RD	LONGFELLOW DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 472-047
201502212601	BUNDY RD	CHEF MENTEUR HW	07/30/2015	11/20/2017	SMBG	REHAB SEWER MANHOLE 472-046
201502212501	BUNDY RD	CHEF MENTEUR HW	07/30/2015	06/11/2018	SMBG	REHAB SEWER MANHOLE 472-045
201502212401	BUNDY RD	CHEF MENTEUR HW	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 472-044
201502212301	BUNDY RD	GRANT	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 472-040
201502212201	BUNDY RD	HAMMOND	07/30/2015	02/01/2018	SMBG	REHAB SEWER MANHOLE 472-036
201502212101	DWYER RD	PERELLI	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 473-064
201502212001	DWYER RD	ROSALIA DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 473-058
201502211901	GRANT	ROSALIA DR	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-056
201502211801	DWYER RD	DONNA DR	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 473-047
201502211701	CITRUS DR	GRANT	07/30/2015	05/14/2017	SMBG	REHAB SEWER MANHOLE 473-046
201502211601	CITRUS DR	HAMMOND	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-038
201502211501	CITRUS DR	HAMMOND	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 473-037
201502211401	EUNICE	SPRINGWOOD	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-033
201502211301	EUNICE	HAMMOND	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 473-032
201502211201	DWYER RD	EUNICE	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 473-029
201502211101	HICKERSON	HAMMOND	07/30/2015	04/20/2017	SMBG	REHAB SEWER MANHOLE 473-023
201502211001	MARQUE DR	HAMMOND	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-007
201502210901	MARQUE DR	DWYER RD	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 473-006
201502210801	DWYER RD	MARQUE DR	07/30/2015	10/04/2017	SMBG	REHAB SEWER MANHOLE 473-005
201502210701	DWYER RD	ARTHUR DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 472-127
201502210601	CHARLENE DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-120
201502210501	CHARLENE DR	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-118
201502210401	GALAHAD DR	GRANT	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-096
201502210301	SIERRA MADRE DR	PRESSBURG	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 474-025
201502210201	SIERRA MADRE DR	PRESSBURG	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 474-024
201502210101	DWYER RD	SIERRA MADRE DR	07/30/2015	05/22/2017	SMBG	REHAB SEWER MANHOLE 474-022
201502210001	CHEF MENTEUR HW	READ BL	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 474-020
201502209901	CHEF MENTEUR HW	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-018
201502209801	CHEF MENTEUR HW	READ BL	07/30/2015	10/09/2017	SMBG	REHAB SEWER MANHOLE 474-017
201502209701	CHEF MENTEUR HW	CARDENAS	07/30/2015	05/22/2017	SMBG	REHAB SEWER MANHOLE 474-014
201502209601	CHEF MENTEUR HW	CARDENAS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 474-013
201502209501	CARDENAS	PRENTISS AV	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 474-008
201502209401	CARDENAS	PRENTISS AV	07/30/2015	06/03/2017	SMBG	REHAB SEWER MANHOLE 474-006
201502209301	PERRAULT WALK	GRANT	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 473-094
201502209201	DWYER RD	DONNA DR	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 473-090
201502209001	PERRAULT WALK	HAMMOND	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-085
201502208901	CHARLMARK DR	GRANT	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 473-080
201502208801	CHARLMARK DR	GRANT	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 473-079
201502208701	CHARLMARK DR	GRANT	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-078
201502208601	BROOKWOOD	READ BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 474-064
201502208501	SIERRA MADRE DR	PRENTISS AV	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 474-027
201502208401	WARREN DR	HILLWOOD	07/30/2015	06/06/2017	SMBG	REHAB SEWER MANHOLE 474-060
201502208301	READ BL	BROOKWOOD	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-059
201502208201	READ BL	PRESSBURG	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-056
201502208101	READ BL	HILLWOOD	07/30/2015	07/02/2018	SMBG	REHAB SEWER MANHOLE 474-055

201502208001	PRESSBURG	READ BL	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-050
201502207901	READ BL	DWYER RD	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-048
201200187801	NOTTINGHAM DR	OLD SPANISH TRAIL	01/24/2012	03/04/2015	SLINE	MWH-ID. 7463-412 FULL LINING OF SMH 476-010 TO 476-009
201200187701	WILL STUTLEY DR	NOTTINGHAM DR	01/24/2012	08/06/2013	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-410 FULL LINING OF SMH 476-003 TO 476-002
201200086601	OLD SPANISH TRAIL	WRIGHT RD	01/10/2012	09/30/2014	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-380 FULL LINING FROM SMH 476-012 TO 476-010
201200086101	CHRYSLER	PRENTISS AV	01/10/2012	05/29/2013	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS MWH-ID. 7463-379 FULL LINING FORM SMH 475-044 TO SMH 475-043
201102232301	LITTLE JOHN DR	PRESSBURG	12/20/2011	03/10/2015	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY WOODS MWH-ID. 7463-332 FULL LINING OF SMH 476-046 TO 476-045
201102004301	PETIT BAYOU LN	WILLOWBROOK DR	11/15/2011	05/21/2013	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-152 FULL LINING OF SMH 524-010 TO 524-009
201100968201	WARREN DR	HILLWOOD	06/10/2011	01/06/2012	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK MWH-ID. 7463-075 FULL LINING OF SMH OF SMH 474-063 TO 474-060
201100968001	LURLINE	HAMMOND	06/10/2011	11/04/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE MWH-ID. 7463-076 FULL LINING OF SMH 474-112 TO 474-111
201100723401	ARTHUR DR	HAMMOND	04/27/2011	10/26/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE MWH-ID. 7463-064 FULL LINING OF SMH 472-108 TO 472-107
201100556701	REYNES	SELMA	04/05/2011	10/26/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-068 FULL LINING OF SMH 431-069 TO 431-068
201100556001	ARTHUR DR	GRANT	04/05/2011	07/26/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-066 FULL LINING OF SMH 472-112 TO 472-111
201100555201	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	07/22/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-065 FULL LINING OF SMH 472-114 TO 472-113
201001213101	LAIN AV	LEEDS	06/16/2010	10/27/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-063 FULL LINING OF SMH 471-042 TO 471-041
201001212601	GAWAIN DR	GRANT	06/16/2010	03/07/2012	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-062 FULL LINING OF SMH 471-004 TO 471-003
201001212101	BONITA DR	HAMMOND	06/16/2010	10/27/2011	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-061 FULL LINING OF SMH 465-051 TO 465-050
201801071101	DWYER RD	GALAHAD DR	05/30/2018	11/01/2017	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 228' TO 240' FROM 472-091 BASIN 8 - NEW ORLEANS EAST - SPS CASTLE MANOR
201801048401	DWYER RD	WILSON DR	05/24/2018	05/10/2017	SMAIN	FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 109' TO 121' FROM 464-002 BASIN 8 - NEW ORLEANS EAST - SPS WILSON
201603769701	SAIGON DR	STREET A	02/26/2016	06/12/2016	SMAIN	MWH-ID. 7463-1063 FULL LINING OF SGEMENT 487-023 TO 487-001
201603618501	HENRI DR	PELTIER	02/15/2016	06/12/2016	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER MWH-ID. 7463-1061 SERVICE REPAIR VIA LINING 126' FROM SMH487-
201603618401	HENRI DR	PELTIER	02/15/2016	06/12/2016	SMAIN	002 ESSA2 -BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER MWH-ID. 7463-1061 SERVICE REPAIR VIA LININ 74' FROM SM 487-002 ESSA - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER

201400797601	READ BL	ROSEWOOD DR	04/17/2014	03/02/2017	SMAIN	MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE
201400208801	DWYER RD	TOULON	01/24/2014	05/02/2017	SMAIN	MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201305189801	DWYER RD	TOULON	12/18/2013	04/24/2017	SMAIN	MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201305189701	DWYER RD	TOULON	12/18/2013	04/20/2017	SMAIN	MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201303958401	OLD SPANISH TRAIL	WRIGHT RD	07/15/2013	07/16/2013	SMAIN	MWH-ID. 7463-380 POINT REPAIR 0' TO 6' FROM SMH 476-012
201303957001	WILLOWBROOK DR	DOMINIC MAI DR	07/15/2013	04/08/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS MWH-ID. 7463-675 POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027
201200958101	GAWAIN DR	GRANT	04/01/2012	01/13/2012	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER MWH-ID. 7462-062 POINT REPAIR 361' TO 373' FROM SMH 471-004
201200376901	WILLOWBROOK DR	DOMINIC MAI DR	02/14/2012	04/08/2013	SMAIN	ESSA 2-BASIN 8-NEW ORLEANS EAST-STATION CASTLE MANOR MWH-ID. 7463-675 POINT REPAIR 10' - 22' FROM SMH 486A-027
201200371201	WRIGHT	PRENTISS AV	02/14/2012	05/26/2017	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER MWH-ID. 7463-657 POINT REPAIR 27' - 39' FROM 476-017
201200188001	ROBIN HOOD DR	PRESSBURG	01/24/2012	03/27/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-413 POINT REPAIR 0' - 12' FROM SMH 476-049
201200187401	NOTTINGHAM DR	PRENTISS AV	01/24/2012	03/26/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-411 POINT REPAIR 200' - 212' FROM SMH 476-008
201200187201	WILL STUTLEY DR	NOTTINGHAM DR	01/24/2012	05/14/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-410 POINT REPAIR 88' - 100' FROM SMH 476-003
201200187001	BRIGHT DR	PRENTISS AV	01/24/2012	05/10/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-409 REPLACE PIPE SEGMENTSMH 475-024 TO 475-023
201200186901	NIGHTHART	PRESSBURG	01/24/2012	04/30/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-408 REPLACE PIPE SEGMENTSMH 475-019 TO 475-018
201200086301	OLD SPANISH TRAIL	WRIGHT RD	01/10/2012	03/18/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-380 POINT REPAIR 101' TO 113' FROM SMH 476-012
201200086001	CHRYSLER	PRENTISS AV	01/10/2012	03/14/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS MWH-ID. 7463-379 POINT REPAIR 402' TO 413' FROM SMH 475--044
201102006601	ST HELENA PL	WILLOWBROOK DR	11/15/2011	04/05/2013	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS MWH-ID. 7463-160 POINT REPAIR 26' TO 38' FROM SMH 524-041
201100968101	WARREN DR	HILLWOOD	06/10/2011	10/17/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK MWH-ID. 7463-075 POINT REPAIR 0' TO 12' FROM SMH 474-063
201100967901	LURLINE	HAMMOND	06/10/2011	10/17/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE MWH-ID. 7463-076 POINT REPAIR 0' TO 12' FROM SMH 474-112
201100822701	ARTHUR DR	HAMMOND	05/16/2011	06/30/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE MWH-ID. 7463-064 POINT REPAIR 178' TO 190' FROM SMH 472-108 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR

201100822601	ARTHUR DR	HAMMOND	05/16/2011	06/21/2011	SMAIN	MWH-ID. 7463-064 POINT REPAIR 59' TO 71' FROM SMH 472-108
201100556401	REYNES	SELMA	04/05/2011	06/02/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-068 POINT REPAIR 0' TO 12' FROM SMH 431-069
201100555901	ARTHUR DR	GRANT	04/05/2011	06/16/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-066 POINT REPAIR 349' TO 361' FROM SMH 472-112
201100555501	ARTHUR DR	GRANT	04/05/2011	06/13/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-066 POINT REPAIR 250' TO 269' FROM SMH 472-112
201100555401	ARTHUR DR	GRANT	04/05/2011	06/09/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-066 POINT REPAIR 118' TO 130' FROM SMH 472-112
201100555301	ARTHUR DR	GRANT	04/05/2011	06/07/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-066 POINT REPAIR 47' TO 68' FROM SMH 472-112
201100554801	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SMAIN	ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-065 POINT REPAIR 168' TO 188' FROM SMH 472-114
201801109801	FARWOOD RD	I-10	06/06/2018	10/16/2017	SMBG	ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201801081501	BASINVIEW DR	HARBORVIEW DR	05/31/2018	02/07/2018	SMBG	REHAB SEWER MANHOLE 463-092
201800661001	OLD GENTILLY RD	SATURN BL	03/23/2018	08/01/2017	SMBG	REHAB SEWER MANHOLE 460-051
201800660701	CHEF MENTEUR HW	MICHOUD BL	03/23/2018	10/31/2017	SMBG	REHAB MANHOLE SMH 502-001
201800660301	CHEF MENTEUR HW	LURLINE	03/23/2018	05/19/2017	SMBG	REHAB MANHOLE SMH 501-017
201800660101	CHEF MENTEUR HW	READ BL	03/23/2018	05/22/2017	SMBG	REHAB MANHOLE SMH 497-013
201800658401	ALMONASTER AV	ELAINE	03/23/2018	10/25/2017	SMBG	REHAB MANHOLE SMH 497-012
201800657201	OLD GENTILLY RD	WILSON	03/23/2018	09/01/2017	SMBG	REHAB MANHOLE SMH 495-034
201603752701	CHEF MENTEUR HW	WILSON	02/24/2016	09/18/2017	SMBG	REHAB MANHOLE SMH 495-020
201603752601	BULLARD AV	TANNER S DAVIS DR	02/24/2016	07/24/2017	SMBG	ESSA MH REHAB: Install Partial Liner
201603752501	BULLARD AV	TANNER S DAVIS DR	02/24/2016	07/24/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603752401	BULLARD AV	MELVIN PL	02/24/2016	08/08/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603752301	BULLARD AV	MELVIN PL	02/24/2016	08/08/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603752201	BULLARD AV	CAMPBELL LN	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603752101	BULLARD AV	CAMPBELL LN	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603751701	AMERICA	PRESSBURG	02/24/2016	10/13/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603750601	DWYER RD	MICHOUD BL	02/24/2016	08/15/2018	SMBG	ESSA MH REHAB: Install Partial Liner
201603750501	DWYER RD	GAWAIN DR	02/24/2016	09/25/2017	SMBG	ESSA MH REHAB: Install Partial Liner ESSA MH REHAB: Replace Cover Install Full Depth Liner
201603750401	DWYER RD	CERISE AV	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603746501	JOURDAN RD	ALMONASTER AV	02/24/2016	10/20/2017	SMBG	ESSA MH REHAB: Replace Frame and Cover Install Full Depth Liner
201603746301	I-10 SERVICE RD	GANNON CANAL	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Adjust Manhole to Grade
201603744301	N CORONET CT	W CORONET CT	02/24/2016	03/24/2017	SMBG	ESSA MH REHAB: Install Partial Liner
201603743801	TANNER S DAVIS DR	LUCY CT	02/24/2016	09/26/2017	SMBG	ESSA MH REHAB: Install Partial Liner
201603743301	READ BL	DWYER RD	02/24/2016	05/19/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603742601	OLD SPANISH TRAIL	ALBA RD	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603742501	OLD GENTILLY RD	PARKWAY DR	02/24/2016	09/25/2017	SMBG	ESSA MH REHAB: Install Partial Liner
201603741701	WINCHESTER PARK DR	WRIGHT RD	02/24/2016	04/27/2017	SMBG	ESSA MH REHAB: Install Partial Liner
201603741601	WILLOWBROOK DR	PATIO WAY	02/24/2016	08/10/2018	SMBG	ESSA MH REHAB: Install Partial Liner
201603740701	LAKE FOREST BL	DEER PARK BL	02/24/2016	06/01/2017	SMBG	ESSA MH REHAB: Install Partial Liner
201603740601	I-10 SERVICE RD	JAHNCKE CANAL R.O.W.	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Install Partial Liner
201603738001	DODT AV	CHEF MENTEUR HW	02/24/2016	08/28/2018	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603737801	CHEF MENTEUR HW	LAFON DR	02/24/2016	09/13/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201603737601	BULLARD AV	MELVIN PL	02/24/2016	08/01/2017	SMBG	ESSA MH REHAB: Install Full Depth Liner
201502374601	LAKE FOREST BL	PLAZA DR	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-068
201502374501	SERVITUDE M	SERVITUDE N	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-052
201502374401	LAKE FOREST BL	PLAZA DR	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-046
201502374201	GAWAIN DR	TULSA	07/30/2015	05/14/2017	SMBG	REHAB SEWER MANHOLE 471-012
201502374101	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-100

201502374001	CERISE AV	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-059
201502373901	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-094
201502373801	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-090
201502373701	CROWDER BL	CHEF MENTEUR HW	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 471-087
201502373601	WERNER DR	CHEF MENTEUR HW	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 471-084
201502373501	GALAHAD DR	HAMMOND	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 472-093
201502373401	KNIGHT DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-086
201502373301	CERISE AV	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-065
201502373201	CERISE AV	LEEDS	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-062
201502348901	HESSER	OLD GENTILLY RD	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 420-041
201502347601	CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-041
201502347501	CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-038
201502347401	LAKE FOREST BL	CROWDER BL	07/30/2015	04/20/2017	SMBG	REHAB SEWER MANHOLE 466-023
201502346101	GAWAIN DR	HAMMOND	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-003
201502346001	WILSON DR	MOUND AV	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-011
201502345901	WILSON DR	ST JAMES	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 464-006
201502345801	FARWOOD RD	CHADBOURNE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 463-088
201502345701	MAYO RD	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-061
201502345601	LAKE FOREST BL	MAYO RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-050
201502345501	BENTLEY DR	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-003
201502345201	CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-058
201502345101	BONITA DR	LEEDS	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 465-053
201502345001	VIOLA	LEEDS	07/30/2015	08/04/2017	SMBG	REHAB SEWER MANHOLE 465-036
201502344901	TULSA	WILSON DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 465-026
201502344801	PECAN	PRENTISS AV	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 464-088
201502344501	LAKE FOREST BL	SANDHURST DR	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-062
201502338901	VICTORIA	OLD GENTILLY RD	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 420-003
201502338701	JOURDAN RD	ALMONASTER AV	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 339-002
201502338201	OLD GENTILLY RD	CATHERINE	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 420-006
201502317201	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	08/09/2017	SMBG	REHAB SEWER MANHOLE 560-017
201502315301	BULLARD AV	I-10 SERVICE RD	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-033
201502315201	LAKE FOREST BL	BULLARD AV	07/30/2015	09/07/2017	SMBG	REHAB SEWER MANHOLE 511-011
201502315101	W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 511-032
201502315001	READ BL	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 513-009
201502314901	LAKE FOREST BL	READ BL	07/30/2015	05/23/2017	SMBG	REHAB SEWER MANHOLE 513-046
201502314801	WATERFORD BL	LAKE FOREST BL	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 515-008
201502314701	WRIGHT RD	LAKE FOREST BL	07/30/2015	05/12/2017	SMBG	REHAB SEWER MANHOLE 515-022
201502314601	LIGGETT RD	MURFIELD DR	07/30/2015	02/06/2018	SMBG	REHAB SEWER MANHOLE 518-051
201502314501	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	03/26/2015	SMBG	REHAB SEWER MANHOLE 524-017
201502314401	GRANVILLE	CORTE PL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 524-072
201502314301	EXPEDITION DR	INTREPID	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 543-005
201502312801	LAKEVIEW CT	HARBOURVIEW DR	07/30/2015	02/07/2017	SMBG	REHAB SEWER MANHOLE 460-042
201502312701	BAYOUVIEW CT	WESTLAKE DR	07/30/2015	01/11/2017	SMBG	REHAB SEWER MANHOLE 460-021
201502312501	CROWDER BL	I-10 SERVICE RD	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-057
201502312301	LAKE FOREST BL	READ BL	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 470-064
201502312201	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-097
201502312101	SIERRA MADRE DR	PRENTISS AV	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 474-026
201502312001	ALCEE FORTIER BL	SAIGON DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486-020
201502311501	OLD GENTILLY RD	LAFON DR	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 495-022
201502311401	OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-016
201502311301	CHEF MENTEUR HW	PARIS RD	07/30/2015	07/25/2017	SMBG	REHAB SEWER MANHOLE 500-014
201502311201	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	10/31/2017	SMBG	REHAB SEWER MANHOLE 501-021
201502310501	HARBOURVIEW DR	WESTLAKE DR	07/30/2015	02/07/2017	SMBG	REHAB SEWER MANHOLE 460-027
201502310301	RAY AV	PRENTISS AV	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 431-082
201502310201	HAYDEL	DREUX AV	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 431-076
201502310101	REYNES	RANSOM	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-071
201502310001	DALE	DREUX AV	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-058
201502309901	CHEF MENTEUR HW	AMERICA	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 431-041
201502309701	HARBOR RD	FLORIDA AV	07/30/2015	11/29/2017	SMBG	REHAB SEWER MANHOLE 439-009
201502308001	HARBOR RD	FLORIDA AV	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 429-006
201502307301	HARBOR RD	FLORIDA AV	07/30/2015	11/30/2017	SMBG	REHAB SEWER MANHOLE 439-008

201502307201	HARBOR RD	FLORIDA AV	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 429-007
201502257601	DOWNMAN RD	LOMBARD	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 420-016
201502257501	DOWNMAN RD	LOMBARD	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 420-015
201502257401	DOWNMAN RD	LOMBARD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 420-012
201502248401	HARBOR RD	FLORIDA AV	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 429-005
201502248301	HARBOR RD	FLORIDA AV	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 429-004
201502246601	HARBOR RD	FLORIDA AV	07/30/2015	11/23/2017	SMBG	REHAB SEWER MANHOLE 439-007
201502246501	HARBOR RD	FLORIDA AV	07/30/2015	11/29/2017	SMBG	REHAB SEWER MANHOLE 439-006
201502246401	HARBOR RD	FLORIDA AV	07/30/2015	11/29/2017	SMBG	REHAB SEWER MANHOLE 439-005
201502246301	CHEF MENTEUR HW	RAY AV	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 431-095
201502246201	PRESSBURG	RAY AV	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 431-080
201502246101	HAYDEL	PRENTISS AV	07/30/2015	07/25/2017	SMBG	REHAB SEWER MANHOLE 431-075
201502246001	REYNES	RANSOM	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 431-072
201502245901	DALE	RANSOM	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-062
201502245801	DALE	DREUX AV	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-059
201502245701	PRESSBURG	DALE	07/30/2015	07/25/2017	SMBG	REHAB SEWER MANHOLE 431-055
201502245601	RANSOM	DALE	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-045
201502245501	AMERICA	CHEF MENTEUR HW	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 431-038
201502245401	AMERICA	RANSOM	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 431-032
201502245301	DWYER RD	LAFON DR	07/30/2015	10/12/2017	SMBG	REHAB SEWER MANHOLE 431-017
201502245201	AMERICA	DWYER RD	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 431-001
201502243101	HARBOR RD	FLORIDA AV	07/30/2015	09/29/2015	SMBG	REHAB SEWER MANHOLE 439-010
201502238301	LAKEVIEW CT	HARBOURVIEW DR	07/30/2015	02/07/2017	SMBG	REHAB SEWER MANHOLE 460-040
201502238201	WESTLAKE DR	BAYOUVIEW CT	07/30/2015	03/24/2017	SMBG	REHAB SEWER MANHOLE 460-012
201502238101	WESTLAKE DR	HARBOURVIEW DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 460-006
201502225601	DWYER RD	RHODES DR	07/30/2015	10/20/2017	SMBG	REHAB SEWER MANHOLE 464-028
201502225501	CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 464-017
201502225301	WILSON DR	MOUND AV	07/30/2015	04/23/2018	SMBG	REHAB SEWER MANHOLE 464-010
201502225201	ST JAMES	WILSON DR	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 464-007
201502225101	DWYER RD	WILSON DR	07/30/2015	04/11/2017	SMBG	REHAB SEWER MANHOLE 464-002
201502225001	RHODES DR	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 463-093
201502224901	LAKE FOREST BL	RICKERT DR	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 463-065
201502224801	MAYO RD	DWYER RD	07/30/2015	02/06/2017	SMBG	REHAB SEWER MANHOLE 463-058
201502224701	CLEMENTS DR	DWYER RD	07/30/2015	03/10/2017	SMBG	REHAB SEWER MANHOLE 463-053
201502224601	PARC BRITTANY BL	I-10	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 463-042
201502224501	BENTLEY DR	DWYER RD	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 463-004
201502223701	RHODES DR	PRENTISS AV	07/30/2015	10/20/2017	SMBG	REHAB SEWER MANHOLE 464-031
201502223401	CHEF MENTEUR HW	WERNER DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-060
201502223301	CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-057
201502223201	CHEF MENTEUR HW	WILSON DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 465-056
201502223101	FRANCISCO VERRETT DR	HAMMOND	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 465-044
201502223001	DWYER RD	VIOLA	07/30/2015	10/19/2017	SMBG	REHAB SEWER MANHOLE 465-032
201502222901	BONITA DR	LEEDS	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 465-029
201502222801	TULSA	SAM	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 465-010
201502222701	GRANT	VIOLA	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 465-004
201502222601	PRENTISS AV	TULIP	07/30/2015	10/20/2017	SMBG	REHAB SEWER MANHOLE 464-056
201502222501	LONELY OAK DR	DREUX AV	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-050
201502222401	LONELY OAK DR	DWYER RD	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-049
201502222301	LONELY OAK DR	DWYER RD	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 464-048
201502222201	PRENTISS AV	LONELY OAK DR	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 464-047
201502222101	CHEF MENTEUR HW	WILSON DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 464-045
201502221601	LAKE FOREST BL	SANDHURST DR	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-096
201502221501	LAKE FOREST BL	CROWDER BL	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-095
201502221401	CROWDER BL	I-10 SERVICE RD	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 466-044
201502221301	CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-040
201502221201	CROWDER BL	LAKE FOREST BL	07/30/2015	03/27/2017	SMBG	REHAB SEWER MANHOLE 466-039
201502221101	LAKE FOREST BL	CROWDER BL	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-031
201502221001	LAKE FOREST BL	CROWDER BL	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-030
201502220901	LAKE FOREST BL	CROWDER BL	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 466-018
201502220801	LAKE FOREST BL	CROWDER BL	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-017
201502220701	CROWDER BL	DWYER RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 466-010

201502220601	CROWDER BL	DWYER RD	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 466-009
201502220501	CROWDER BL	DWYER RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 466-006
201502220401	CROWDER BL	DWYER RD	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 466-002
201502216801	GAWAIN DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 471-004
201502216601	GAWAIN DR	HAMMOND	07/30/2015	03/30/2017	SMBG	REHAB SEWER MANHOLE 471-002
201502216501	LAKE FOREST BL	BENSON RD	07/30/2015	04/11/2017	SMBG	REHAB SEWER MANHOLE 470-070
201502216401	SERVITUDE B	SERVITUDE V	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-061
201502216301	SERVITUDE Q	SERVITUDE P	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-048
201502216201	SERVITUDE Q	SERVITUDE V	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 470-047
201502216101	LAKE FOREST BL	BENSON RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-015
201502216001	CINDY PL	WENDY LN	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 470-011
201502215401	CROWDER BL	CHEF MENTEUR HW	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 471-101
201502215301	CROWDER BL	CHEF MENTEUR HW	07/30/2015	03/28/2017	SMBG	REHAB SEWER MANHOLE 471-095
201502258001	OLD GENTILLY RD	HESSER	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 420-040
201502257901	CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 420-027
201502257801	CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	11/13/2017	SMBG	REHAB SEWER MANHOLE 420-026
201502207801	READ BL	PRESSBURG	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-046
201502207701	SEAWOOD	READ BL	07/30/2015	05/26/2017	SMBG	REHAB SEWER MANHOLE 474-045
201502207601	SEAWOOD	READ BL	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 474-042
201502207501	SEAWOOD	READ BL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 474-041
201502207401	CORONADO DR	PRENTISS AV	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 474-036
201502207301	CORONADO DR	PRENTISS AV	07/30/2015	06/06/2017	SMBG	REHAB SEWER MANHOLE 474-035
201502207201	CORONADO DR	PRENTISS AV	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 474-034
201502207101	CORONADO DR	PRESSBURG	07/30/2015	06/04/2017	SMBG	REHAB SEWER MANHOLE 474-033
201502206001	DWYER RD	WARREN DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-088
201502205901	SPRINGWOOD	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-084
201502205801	SPRINGWOOD	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-083
201502205701	DREUX AV	READ BL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 474-080
201502205601	READ BL	CHEF MENTEUR HW	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-077
201502205501	READ BL	GRANT	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-076
201502205401	READ BL	SPRINGWOOD	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-075
201502205301	READ BL	BROOKWOOD	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-073
201502204101	PAPANIA DR	DWYER RD	07/30/2015	02/26/2018	SMBG	REHAB SEWER MANHOLE 475-003
201502204001	PAPANIA DR	VIENNA	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-001
201502203901	LURLINE	CHEF MENTEUR HW	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-120
201502203801	LURLINE	CHEF MENTEUR HW	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-118
201502203701	LURLINE	GRANT	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 474-117
201502203601	LURLINE	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-116
201502203501	LURLINE	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-115
201502203401	BROOKWOOD	LURLINE	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-114
201502202401	HAUCK DR	PRENTISS AV	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 475-074
201502202301	HAUCK DR	PRESSBURG	07/30/2015	01/25/2018	SMBG	REHAB SEWER MANHOLE 475-071
201502202201	SCHINDLER DR	CHEF MENTEUR HW	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 475-068
201502202101	DWYER RD	SCHINDLER DR	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 475-060
201502202001	CHEF MENTEUR HW	PAPANIA DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-057
201502201901	CHEF MENTEUR HW	PAPANIA DR	07/30/2015	07/31/2018	SMBG	REHAB SEWER MANHOLE 475-056
201502201801	PRESSBURG	CORINNE	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 475-045
201502201701	CHRYSLER	PRENTISS AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-043
201502188001	DWYER RD	WEST ACCESS RD	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 482-052
201502187901	DWYER RD	WEST ACCESS RD	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 482-048
201502187801	DWYER RD	WEST ACCESS RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 482-044
201502187701	PRESSBURG	TYNECASTLE DR	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 482-011
201502187601	MAJOR DR	CHEF MENTEUR HW	07/30/2015	08/20/2018	SMBG	REHAB SEWER MANHOLE 482-008
201502187501	MAJOR DR	PRESSBURG	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 482-005
201502187401	PRESSBURG	MAJOR DR	07/30/2015	06/12/2018	SMBG	REHAB SEWER MANHOLE 482-001
201502187301	HAYDEL	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 479-047
201502186201	STRASBOURG PL	LOURDES	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 485-009
201502186001	BERGERAC	STRASBOURG PL	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 485-004
201502185801	DWYER BL	BERGERAC	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 485-002
201502185601	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	07/20/2017	SMBG	REHAB SEWER MANHOLE 484-082
201502185401	ALCEE FORTIER BL	CELESTINE DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486A-004

201502185201 201200377001	ALCEE FORTIER BL WILLOWBROOK DR	CELESTINE DR DOMINIC MAI DR	07/30/2015 02/14/2012	06/06/2017 SMBG 05/21/2013 SLINE	REHAB SEWER MANHOLE 486A-002 MWH-ID. 7463-675 FULL LINING OF SMH 486A-027 TO 486A-022 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER MWH-ID. 7463-690 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88 MWH-ID. 7463-692 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80 MWH-ID. 7463-691 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88 MWH-ID. 7463-160 FULL LINING OF SMH 524-041 TO 524-040 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK MWH-ID. 7463-065 SERVICE POINT REPAIR 58' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST MWH-ID. 7463-063 SERVICE POINT REPAIR 276' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-063 SERVICE POINT REPAIR 255' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-063 SERVICE POINT REPAIR 199' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-063 SERVICE POINT REPAIR 159' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-062 SERVICE POINT REPAIR 190' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-062 SERVICE POINT REPAIR 132' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-062 SERVICE POINT REPAIR 72' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-061 SERVICE POINT REPAIR 271' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR MWH-ID. 7463-692 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95 MWH-ID. 7463-690 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91 MWH-ID. 7463-689 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112 MWH-ID. 7463-692 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42 MWH-ID. 7463-657 SERVICE POINT REPAIR 359' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-657 SERVICE POINT REPAIR 300' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-657 SERVICE POINT REPAIR 197' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS
201201570601	BULLARD AV	I-10 SERVICE RD	06/27/2012	08/07/2013 SLINE	
201201570901	W CAVELIER DR	N CAVELIER DR	06/27/2012	05/29/2013 SLINE	
201201570801	I-10 SERVICE RD	BULLARD AV	06/27/2012	03/04/2015 SLINE	
201303957801	ST HELENA PL	WILLOWBROOK DR	07/15/2013	05/21/2013 SLINE	
201100554701	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/06/2011 SLEAD	
201001213001	LAINÉ AV	LEEDS	06/16/2010	05/23/2011 SLEAD	
201001212901	LAINÉ AV	LEEDS	06/16/2010	05/24/2011 SLEAD	
201001212801	LAINÉ AV	LEEDS	06/16/2010	05/25/2011 SLEAD	
201001212701	LAINÉ AV	LEEDS	06/16/2010	05/25/2011 SLEAD	
201001212501	GAWAIN DR	GRANT	06/16/2010	06/15/2011 SLEAD	
201001212401	GAWAIN DR	GRANT	06/16/2010	05/31/2011 SLEAD	
201001212301	GAWAIN DR	GRANT	06/16/2010	06/02/2011 SLEAD	
201001212001	BONITA DR	HAMMOND	06/16/2010	06/20/2011 SLEAD	
201201571001	W CAVELIER DR	N CAVELIER DR	06/27/2012	04/10/2013 SLEAD	
201201570701	BULLARD AV	I-10 SERVICE RD	06/27/2012	05/21/2013 SLEAD	
201201570501	GRANT	VIOLA	06/27/2012	05/13/2013 SLEAD	
201201569501	W CAVELIER DR	N CAVELIER DR	06/27/2012	04/09/2013 SLEAD	
201200371601	WRIGHT	PRENTISS AV	02/14/2012	06/01/2017 SLEAD	
201200371501	WRIGHT	PRENTISS AV	02/14/2012	05/31/2017 SLEAD	
201200371401	WRIGHT	PRENTISS AV	02/14/2012	05/30/2017 SLEAD	

201200085801	CHRYSLER	PRENTISS AV	01/10/2012	03/14/2013	SLEAD	MWH-ID. 7463-379 POINT REPAIR REPLACE SERVICE 347' FROM SMH 475-044 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS
201102232201	LITTLE JOHN DR	PRESSBURG	12/20/2011	03/20/2013	SLEAD	MWH-ID. 7463-332 POINT REPAIR REPLACE SERVICE 232' TO 244' FROM SMH 476-046 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS
201102006501	AIRWOOD	READ BL	11/15/2011	05/29/2013	SLEAD	MWH-ID. 7463-159 LINING 0' TO 334' FROM SMH 474-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE
201100822901	ARTHUR DR	HAMMOND	05/16/2011	06/27/2011	SLEAD	MWH-ID. 7463-064 SERVICE POINT REPAIR 105' FROM SMH 472-108 ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201100556601	REYNES	SELMA	04/05/2011	06/02/2011	SLEAD	MWH-ID. 7463-068 SERVICE POINT REPAIR 113' SMH 431-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201100555701	ARTHUR DR	GRANT	04/05/2011	06/14/2011	SLEAD	MWH-ID. 7463-066 SERVICE POINT REPAIR 303' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201100555101	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 354' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201100555001	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 336' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201100554901	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 305' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST
201400211201	DWYER RD	TOULON	01/24/2014	04/26/2017	SLEAD	MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201400209501	DWYER RD	TOULON	01/24/2014	04/25/2017	SLEAD	MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201305190101	DWYER RD	TOULON	12/18/2013	04/24/2017	SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201305190001	DWYER RD	TOULON	12/18/2013	04/20/2017	SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201305189901	DWYER RD	TOULON	12/18/2013	04/25/2017	SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201200171601	WOODVINE LN	E IDLEWOOD CT	01/23/2012	03/28/2013	SLEAD	MWH-ID. 7463-381 POINT REPAIR REPLACE SERVICE 228' FROM SMH 516-033 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WRIGHT
201200086201	OLD SPANISH TRAIL	WRIGHT RD	01/10/2012	03/18/2013	SLEAD	MWH-ID. 7463-380 POINT REPAIR REPLACE SERVICE 12' FROM SMH 476-012 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS
201200085901	CHRYSLER	PRENTISS AV	01/10/2012	03/15/2013	SLEAD	MWH-ID. 7463-379 POINT REPAIR REPLACE SERVICE 103' FROM SMH 475-044 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS
201001211901	BONITA DR	HAMMOND	06/16/2010	06/21/2011	SLEAD	MWH-ID. 7463-061 SERVICE POINT REPAIR 253' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR
201001211801	BONITA DR	HAMMOND	06/16/2010	06/23/2011	SLEAD	MWH-ID. 7463-061 SERVICE POINT REPAIR 101' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR
201701778401	GEN OGDEN	LEAKE AV	12/11/2017	08/01/2017	SLINE	FEMA REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 BASIN 8 - NEW ORLEANS EAST /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/

201603769601	PELTIER	STREET A	02/26/2016	06/12/2016	SLINE	MWH-ID. 7463-1062 FULL LINING OF SEGMENT 487-007 TO 487-006
201400797701	READ BL	ROSEWOOD DR	04/17/2014	03/21/2017	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474-047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND
201400211101	DWYER RD	TOULON	01/24/2014	11/06/2017	SLINE	TERRACE MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484-029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201305189601	DWYER RD	TOULON	12/18/2013	07/18/2017	SLINE	MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484-033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST
201201570401	GRANT	VIOLA	06/27/2012	09/30/2014	SLINE	MWH-ID. 7463-689 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 161
201200371701	WRIGHT	PRENTISS AV	02/14/2012	07/19/2017	SLINE	MWH-ID. 7463-657 FULL LINING OF SMH 476-017 TO 476-016
201502080701	DWYER RD	CARDENAS	07/30/2015	10/18/2017	SMBG	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS
201502083101	GRANT	READ BL	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-003
201502083001	SANDALWOOD	BROOKWOOD	07/30/2015	08/10/2018	SMBG	REHAB SEWER MANHOLE 474-108
201502082901	REDWOOD	GRANT	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-102
201502082801	DWYER RD	REDWOOD	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 474-100
201502082701	ROSEWOOD DR	READ BL	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-094
201502082601	READ BL	GRANT	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-090
201502082501	WARREN DR	SPRINGWOOD	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 474-086
201502082401	CHEF MENTEUR HW	GOOD DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 474-081
201502082301	DWYER RD	LURLINE	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 475-035
201502085201	DWYER RD	WRIGHT RD	07/30/2015	07/02/2018	SMBG	REHAB SEWER MANHOLE 474-110
201502085101	PAPANIA DR	VIENNA	07/30/2015	02/16/2018	SMBG	REHAB SEWER MANHOLE 475-005
201502085001	LURLINE	CHEF MENTEUR HW	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 475-002
201502084901	NIGHTHART	PRESSBURG	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 474-119
201502084801	VIENNA	NIGHTHART	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 475-095
201502084701	GOOD DR	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-092
201502084601	HAUCK DR	CHEF MENTEUR HW	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 475-085
201502084501	HAUCK DR	PRESSBURG	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 475-078
201502084401	DWYER RD	HAUCK DR	07/30/2015	11/02/2017	SMBG	REHAB SEWER MANHOLE 475-073
201502086901	PRESSBURG	SHERWOOD DR	07/30/2015	11/13/2017	SMBG	REHAB SEWER MANHOLE 475-070
201502086801	MAID MARION DR	PRESSBURG	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 476-066
201502085301	PAPANIA DR	VIENNA	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 476-040
201502084301	CHEF MENTEUR HW	GOOD DR	07/30/2015	01/10/2018	SMBG	REHAB SEWER MANHOLE 475-012
201502083801	PRESSBURG	BRIGHT DR	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 475-058
201502083701	WARREN DR	BROOKWOOD	07/30/2015	06/06/2017	SMBG	REHAB SEWER MANHOLE 475-015
201502083601	LAKWOOD	READ BL	07/30/2015	04/05/2017	SMBG	REHAB SEWER MANHOLE 474-063
201502083501	LAKWOOD	READ BL	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-057
201502083401	READ BL	ROSEWOOD DR	07/30/2015	01/10/2018	SMBG	REHAB SEWER MANHOLE 474-054
201502083301	READ BL	ROSEWOOD DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 474-047
201502083201	CORONADO DR	CHEF MENTEUR HW	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-044
201502140801	LEVY DR	BULLARD AV	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 474-038
201502140701	LEVY DR	BULLARD AV	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 510-014
201502140601	LEVY DR	BULLARD AV	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-012
201502140501	BULLARD AV	LEVY DR	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-008
201502140401	BULLARD AV	LEVY DR	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-007
201502140301	E LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 510-006
201502140201	BULLARD AV	I-10 SERVICE RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 511-027
201502140101	LAKE FOREST BL	BULLARD AV	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 510-035
201502140001	BULLARD AV	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-025
201502139901	BULLARD AV	LAKE FOREST BL	07/30/2015	05/01/2017	SMBG	REHAB SEWER MANHOLE 511-024
201502139801	BULLARD AV	LAKE FOREST BL	07/30/2015	05/01/2017	SMBG	REHAB SEWER MANHOLE 511-022
201502139701	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-021
201502139601	LAKE FOREST BL	BULLARD AV	07/30/2015	09/24/2017	SMBG	REHAB SEWER MANHOLE 511-019
201502139501	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-018
201502139401	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-016
						REHAB SEWER MANHOLE 511-015

201502139301	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-010
201502139201	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-008
201502139101	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-007
201502139001	BULLARD AV	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 511-006
201502138901	BULLARD AV	LAKE FOREST BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 511-005
201502138801	BULLARD AV	LAKE FOREST BL	07/30/2015	08/01/2017	SMBG	REHAB SEWER MANHOLE 511-004
201502138701	I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-036
201502138601	LAKE FOREST BL	BULLARD AV	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-053
201502138501	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 511-052
201502138401	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	05/15/2017	SMBG	REHAB SEWER MANHOLE 511-051
201502138301	LAKE FOREST BL	LOUIS PRIMA CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 511-050
201502138201	WINROCK DR	STILLWATER DR	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-048
201502138101	WINROCK DR	STILLWATER DR	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-047
201502138001	WINROCK DR	BULLARD AV	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-045
201502137901	WINROCK DR	BULLARD AV	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-044
201502137801	BULLARD AV	WINROCK DR	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 511-042
201502137701	BULLARD AV	CAMPBELL LN	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 511-041
201502137601	BULLARD AV	MELVIN PL	07/30/2015	08/01/2017	SMBG	REHAB SEWER MANHOLE 511-039
201502137501	BULLARD AV	TANNER S DAVIS DR	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 511-036
201502137401	W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	04/24/2017	SMBG	REHAB SEWER MANHOLE 511-034
201502137301	W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-033
201502137201	LAKE FOREST BL	W LOUIS PRIMA DR	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 511-031
201502137101	LOUIS PRIMA CT	LAKE FOREST BL	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-030
201502137001	LAKE FOREST BL	LOUIS PRIMA CT	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-029
201502136901	STILLWATER DR	WINROCK DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-054
201502136801	READ BL	LAKE FOREST BL	07/30/2015	07/31/2017	SMBG	REHAB SEWER MANHOLE 513-007
201502136701	LAKE FOREST BL	DEER PARK BL	07/30/2015	06/01/2017	SMBG	REHAB SEWER MANHOLE 513-004
201502136601	LAKE FOREST BL	READ BL	07/30/2015	07/02/2017	SMBG	REHAB SEWER MANHOLE 513-001
201502136501	HEMPSTEAD RD	CHRISTY LN	07/30/2015	05/04/2017	SMBG	REHAB SEWER MANHOLE 512-047
201502136401	NORGATE RD	EDENBORO RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 512-040
201502136301	DWYER RD	BUNDY RD	07/30/2015	04/20/2017	SMBG	REHAB SEWER MANHOLE 512-004
201502136201	DWYER RD	BUNDY RD	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 512-003
201502136101	MELVIN PL	LUCY CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-068
201502136001	MELVIN PL	LUCY CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-067
201502135901	LUCY CT	TANNER S DAVIS DR	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-064
201502135801	CAMPBELL LN	LUCY CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-063
201502135701	LAKE FOREST BL	BULLARD AV	07/30/2015	09/17/2017	SMBG	REHAB SEWER MANHOLE 511-059
201502135601	STILLWATER DR	WAVERLY DR	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 511-058
201502135501	STILLWATER DR	WAVERLY DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 511-057
201502135401	STILLWATER DR	WAVERLY DR	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 511-056
201502135301	STILLWATER DR	WINROCK DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-055
201502135201	READ BL	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 513-010
201502135101	LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-044
201502135001	LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-039
201502134901	LAKE FOREST BL	READ BL	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 513-037
201502134801	LAKE FOREST BL	READ BL	07/30/2015	04/06/2017	SMBG	REHAB SEWER MANHOLE 513-035
201502134701	LAKE FOREST BL	READ BL	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 513-034
201502134501	LAKE FOREST BL	READ BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 513-029
201502134401	READ BL	LAKE FOREST BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-024
201502134301	LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-023
201502134201	READ BL	LAKE FOREST BL	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 513-021
201502134101	READ BL	LAKE FOREST BL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 513-020
201502134001	LAKE FOREST BL	READ BL	07/30/2015	09/07/2017	SMBG	REHAB SEWER MANHOLE 513-019
201502133901	LAKE FOREST BL	READ BL	07/30/2015	06/27/2018	SMBG	REHAB SEWER MANHOLE 513-018
201502133801	READ BL	I-10 SERVICE RD	07/30/2015	07/20/2017	SMBG	REHAB SEWER MANHOLE 513-013
201502133701	READ BL	LAKE FOREST BL	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 513-012
201502133601	READ BL	LAKE FOREST BL	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 513-011
201502133501	KENSINGTON BL	WATERFORD BL	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 515-019
201502184801	ALCEE FORTIER BL	PELTIER	07/30/2015	07/09/2017	SMBG	REHAB SEWER MANHOLE 486-072
201502184601	PELTIER	MARSEILLE	07/30/2015	08/09/2017	SMBG	REHAB SEWER MANHOLE 486-063
201502184501	SAIGON DR	PALACE	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 486-058

201502184401	ALCEE FORTIER BL	PELTIER	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 486-038
201502184301	DWYER RD	PROVIDENCE PL	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 486-005
201502184201	DWYER RD	CELESTINE DR	07/30/2015	03/20/2015	SMBG	REHAB SEWER MANHOLE 486-002
201502184101	ALCEE FORTIER BL	DWYER RD	07/30/2015	03/20/2015	SMBG	REHAB SEWER MANHOLE 486-001
201502184001	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	05/09/2015	SMBG	REHAB SEWER MANHOLE 485-089
201502183901	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 485-088
201502183801	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 485-086
201502183201	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 487-020
201502183101	WILLOWBROOK DR	VANCHU DR	07/30/2015	03/03/2015	SMBG	REHAB SEWER MANHOLE 486A-028
201502183001	WILLOWBROOK DR	VANCHU DR	07/30/2015	07/02/2018	SMBG	REHAB SEWER MANHOLE 486A-027
201502182901	VANCHU DR	WILLOWBROOK DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-025
201502182801	VANCHU DR	WILLOWBROOK DR	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 486A-024
201502182701	KIM DR	VANCHU DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-020
201502182601	KIM DR	KIM CT	07/30/2015	02/27/2018	SMBG	REHAB SEWER MANHOLE 486A-018
201502182501	VANCHU DR	DOMINIC MAI DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-012
201502182401	MY VIET DR	VANCHU DR	07/30/2015	03/18/2015	SMBG	REHAB SEWER MANHOLE 486A-011
201502182301	VANCHU DR	MY VIET DR	07/30/2015	02/27/2018	SMBG	REHAB SEWER MANHOLE 486A-009
201502182201	TUDO DR	VANCHU DR	07/30/2015	02/27/2018	SMBG	REHAB SEWER MANHOLE 486A-008
201502182101	WILLOWBROOK DR	TUDO DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486A-007
201502164501	OLD GENTILLY RD	ELAINE	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 495-027
201502164401	OLD GENTILLY RD	MIDLOTHAN	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-026
201502164301	OLD GENTILLY RD	PARKWAY DR	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 495-025
201502164201	WILSON	OLD GENTILLY RD	07/30/2015	11/06/2017	SMBG	REHAB SEWER MANHOLE 495-019
201502164101	WILSON	CHEF MENTEUR HW	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 495-017
201502164001	WILSON	CHEF MENTEUR HW	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 495-016
201502163901	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-014
201502163801	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-013
201502163701	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-011
201502163601	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-010
201502163501	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-008
201502163401	CHEF MENTEUR HW	WILSON	07/30/2015	09/01/2017	SMBG	REHAB SEWER MANHOLE 495-007
201502163301	CHEF MENTEUR HW	WILSON	07/30/2015	09/01/2017	SMBG	REHAB SEWER MANHOLE 495-006
201502163201	CHEF MENTEUR HW	WILSON	07/30/2015	09/15/2017	SMBG	REHAB SEWER MANHOLE 495-005
201502163101	CHEF MENTEUR HW	WILSON	07/30/2015	09/15/2017	SMBG	REHAB SEWER MANHOLE 495-004
201502163001	CHEF MENTEUR HW	WILSON	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-003
201502162901	CHEF MENTEUR HW	WILSON	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 495-002
201502162801	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 496-027
201502162701	OLD GENTILLY RD	VERBENA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-022
201502162601	OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-019
201502162501	OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-017
201502162401	OLD GENTILLY RD	CROWDER BL	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 496-012
201502162301	DODT AV	OLD GENTILLY RD	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 496-011
201502162201	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 496-007
201502162101	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	10/19/2017	SMBG	REHAB SEWER MANHOLE 496-005
201502162001	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 496-003
201502161901	DODT AV	CHEF MENTEUR HW	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 496-001
201502161801	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-052
201502161701	ALMONASTER AV	ELAINE	07/30/2015	11/07/2017	SMBG	REHAB SEWER MANHOLE 495-046
201502161601	ELAINE	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-042
201502161501	ELAINE	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-041
201502161401	ALMONASTER AV	ELAINE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 495-038
201502161301	ALMONASTER AV	ELAINE	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-033
201502161201	L&N RAILROAD	W POCHE CT	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 501-011
201502161101	DODT AV	OLD GENTILLY RD	07/30/2015	06/27/2018	SMBG	REHAB SEWER MANHOLE 496-028
201502161001	W POCHE CT	L&N RAILROAD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 501-006
201502160901	W POCHE CT	L&N RAILROAD	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 501-004
201502160801	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	06/28/2018	SMBG	REHAB SEWER MANHOLE 500-035
201502160701	MICHOUD BL	OLD GENTILLY RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-031
201502160601	MICHOUD BL	CARRERE CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 500-016
201502160501	CHEF MENTEUR HW	PARIS RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-011
201502160401	CHEF MENTEUR HW	PARIS RD	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 500-010

201502160301	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 500-008
201502160201	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-006
201502160101	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	07/30/2017	SMBG	REHAB SEWER MANHOLE 500-002
201502160001	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 500-001
201502159901	LURLINE	CHEF MENTEUR HW	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 497-021
201502159801	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 497-018
201502159601	DODT AV	OLD GENTILLY RD	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 496-029
201502159301	OLD GENTILLY RD	MICHOUD BL	07/30/2015	10/12/2017	SMBG	REHAB SEWER MANHOLE 504-017
201502159101	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 503-009
201502159001	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	10/23/2017	SMBG	REHAB SEWER MANHOLE 503-008
201502158701	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 503-002
201502158501	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 502-010
201502158401	OLD GENTILLY RD	SATURN BL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 502-006
201502158301	OLD GENTILLY RD	SATURN BL	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 502-005
201502158201	OLD GENTILLY RD	SATURN BL	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 502-003
201502158101	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	11/09/2017	SMBG	REHAB SEWER MANHOLE 501-023
201502158001	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 501-020
201502157901	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	05/24/2017	SMBG	REHAB SEWER MANHOLE 501-019
201502143801	BULLARD AV	LEVY DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 510-004
201502143701	BULLARD AV	LEVY DR	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 510-002
201502143601	BULLARD AV	LAKE FOREST BL	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 510-001
201502142001	BULLARD AV	I-10 SERVICE RD	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-034
201502141901	BULLARD AV	LEVY DR	07/30/2015	07/14/2017	SMBG	REHAB SEWER MANHOLE 510-032
201502141801	I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-030
201502141701	I-10 SERVICE RD	BULLARD AV	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 510-029
201502141601	I-10 SERVICE RD	BULLARD AV	07/30/2015	05/15/2017	SMBG	REHAB SEWER MANHOLE 510-027
201502141501	I-10 SERVICE RD	BULLARD AV	07/30/2015	12/13/2017	SMBG	REHAB SEWER MANHOLE 510-026
201502141401	I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-024
201502141301	BULLARD AV	I-10 SERVICE RD	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-023
201502141201	BULLARD AV	I-10 SERVICE RD	07/30/2015	07/17/2017	SMBG	REHAB SEWER MANHOLE 510-021
201502141101	BULLARD AV	I-10 SERVICE RD	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-020
201502141001	BULLARD AV	LEVY DR	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-018
201502140901	LEVY DR	BULLARD AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 510-016
201502133401	LAKE FOREST BL	KENSINGTON BL	07/30/2015	06/01/2017	SMBG	REHAB SEWER MANHOLE 515-015
201502133301	WATERFORD BL	KENSINGTON BL	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 515-011
201502133201	LAKE FOREST BL	WATERFORD BL	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 515-005
201502133101	WRIGHT RD	LAKE FOREST BL	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 515-001
201502133001	L.A. NATURE CENTER	READ BL	07/30/2015	08/01/2017	SMBG	REHAB SEWER MANHOLE 514-037
201502132901	LAKE FOREST BL	DEER PARK BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 514-026
201502132801	LAKE FOREST BL	DEER PARK BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 514-025
201502132701	LAKE FOREST BL	DEER PARK BL	07/30/2015	07/28/2017	SMBG	REHAB SEWER MANHOLE 514-023
201502132601	LAKE FOREST BL	DEER PARK BL	07/30/2015	10/13/2017	SMBG	REHAB SEWER MANHOLE 514-022
201502132401	READ BL	DWYER RD	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 514-016
201502132101	READ BL	DWYER RD	07/30/2015	02/28/2018	SMBG	REHAB SEWER MANHOLE 514-007
201502132001	DWYER RD	READ BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 514-002
201502131901	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-049
201502131801	KENSINGTON BL	WATERFORD BL	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 515-020
201502131701	WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 515-046
201502131601	WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 515-045
201502131501	WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-044
201502131401	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	08/22/2017	SMBG	REHAB SEWER MANHOLE 515-042
201502131301	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-041
201502131201	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-039
201502131101	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	06/07/2017	SMBG	REHAB SEWER MANHOLE 515-034
201502131001	WINCHESTER PARK DR	WRIGHT RD	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 515-032
201502130901	LAKE FOREST BL	FOXCROFT DR	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-029
201502130801	LAKE FOREST BL	WRIGHT RD	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-028
201502130701	LAKE FOREST BL	FOXCROFT DR	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-026
201502130601	LAKE FOREST BL	WRIGHT RD	07/30/2015	05/13/2017	SMBG	REHAB SEWER MANHOLE 515-024
201502130501	WRIGHT RD	LAKE FOREST BL	07/30/2015	06/15/2017	SMBG	REHAB SEWER MANHOLE 515-023
201502130401	WRIGHT RD	LAKE FOREST BL	07/30/2015	05/01/2017	SMBG	REHAB SEWER MANHOLE 515-021

201502130301	WRIGHT RD	N IDLEWOOD CT	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-018
201502130201	WRIGHT RD	LAKE FOREST BL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-015
201502130101	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-050
201502130001	WRIGHT RD	S PARKWOOD CT	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-004
201502129901	WRIGHT RD	N HARDY	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 515-083
201502129801	WRIGHT RD	KENSINGTON BL	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-081
201502129701	WRIGHT RD	KENSINGTON BL	07/30/2015	05/05/2017	SMBG	REHAB SEWER MANHOLE 515-080
201502129601	WRIGHT RD	S HARDY	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 515-075
201502129501	I-10 SERVICE RD	WRIGHT RD	07/30/2015	02/26/2018	SMBG	REHAB SEWER MANHOLE 515-074
201502129401	I-10 SERVICE RD	WRIGHT RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 515-072
201502129301	WRIGHT RD	I-10 SERVICE RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 515-071
201502129201	N HARDY	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-067
201502129101	CHAUCER	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-062
201502129001	S HARDY	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-057
201502128901	S HARDY	W HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-056
201502128801	WRIGHT RD	S HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-054
201502128701	WRIGHT RD	KENSINGTON BL	07/30/2015	05/09/2017	SMBG	REHAB SEWER MANHOLE 515-052
201502128601	WRIGHT RD	KENSINGTON BL	07/30/2015	05/03/2017	SMBG	REHAB SEWER MANHOLE 515-051
201502128501	E GREENBRIER DR	GREENBRIER DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-064
201502128401	E IDLEWOOD CT	S IDLEWOOD CT	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-025
201502128301	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-061
201502128201	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-059
201502128101	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-058
201502128001	EASTERLYN PL	BULLARD AV	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 517-082
201502127801	E ST ANDREWS CI	S ST ANDREWS CI	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 517-069
201502127701	E ST ANDREWS CI	LONGVIEW DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 517-053
201502127601	FAIRWAY BL	W ST ANDREWS CI	07/30/2015	02/09/2018	SMBG	REHAB SEWER MANHOLE 517-047
201502111701	WRIGHT RD	N IDLEWOOD CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 516-017
201502111601	WRIGHT RD	S PARKWOOD CT	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 516-009
201502111501	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-082
201502111401	WRIGHT RD	N HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-077
201502111301	I-10 SERVICE RD	WRIGHT RD	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 515-073
201502111201	WRIGHT RD	N HARDY	07/30/2015	05/02/2017	SMBG	REHAB SEWER MANHOLE 515-069
201502111101	W HARDY	CHAUCER	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 515-058
201502111001	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-062
201502110901	MURFIELD DR	LIGGETT RD	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-060
201502110801	LIGGETT RD	MURFIELD DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-052
201502110701	EASTERLYN PL	BULLARD AV	07/30/2015	02/06/2018	SMBG	REHAB SEWER MANHOLE 517-081
201502110601	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 515-048
201502110501	NORGATE RD	TILFORD RD	07/30/2015	02/08/2017	SMBG	REHAB SEWER MANHOLE 512-009
201502110401	LUCY CT	CAMPBELL LN	07/30/2015	09/08/2017	SMBG	REHAB SEWER MANHOLE 511-070
201502110301	MELVIN PL	LUCY CT	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 511-066
201502110201	LAKE FOREST BL	READ BL	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 513-045
201502110101	LAKE FOREST BL	READ BL	07/30/2015	11/27/2017	SMBG	REHAB SEWER MANHOLE 513-041
201502110001	LAKE FOREST BL	READ BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-036
201502109901	LAKE FOREST BL	READ BL	07/30/2015	10/16/2017	SMBG	REHAB SEWER MANHOLE 513-031
201502109801	READ BL	LAKE FOREST BL	07/30/2015	04/10/2017	SMBG	REHAB SEWER MANHOLE 513-025
201502109701	READ BL	LAKE FOREST BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 513-022
201502109601	E DEER PARK BL	DEER PARK BL	07/30/2015	07/12/2017	SMBG	REHAB SEWER MANHOLE 513-076
201502109501	WATERFORD BL	KENSINGTON BL	07/30/2015	05/11/2017	SMBG	REHAB SEWER MANHOLE 515-010
201502109401	LAKE FOREST BL	WRIGHT RD	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 515-002
201502109301	LAKE FOREST BL	DEER PARK BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 514-031
201502109201	DEER PARK BL	LAKE FOREST BL	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 514-024
201502109101	CITRUS DR	DWYER RD	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 512-057
201502109001	BULLARD AV	LEVY DR	07/30/2015	09/28/2018	SMBG	REHAB SEWER MANHOLE 510-019
201502108901	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	04/24/2017	SMBG	REHAB SEWER MANHOLE 511-026
201502108801	LAKE FOREST BL	BULLARD AV	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-023
201502108701	LAKE FOREST BL	BULLARD AV	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 511-020
201502108601	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-017
201502108501	BULLARD AV	LAKE FOREST BL	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 511-014
201502108401	LAKE FOREST BL	BULLARD AV	07/30/2015	09/26/2017	SMBG	REHAB SEWER MANHOLE 511-009

201502108301	E LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	06/22/2017	SMBG	REHAB SEWER MANHOLE 511-028
201502108201	STILLWATER DR	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-049
201502108101	WINROCK DR	STILLWATER DR	07/30/2015	04/25/2017	SMBG	REHAB SEWER MANHOLE 511-046
201502108001	BULLARD AV	WINROCK DR	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 511-043
201502107901	BULLARD AV	MELVIN PL	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 511-040
201502107801	BULLARD AV	LAKE FOREST BL	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 511-035
201502107701	READ BL	LAKE FOREST BL	07/30/2015	07/28/2017	SMBG	REHAB SEWER MANHOLE 513-008
201502107601	LAKE FOREST BL	READ BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 513-006
201502107501	BULLARD AV	I-10 SERVICE RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 510-022
201502107001	BULLARD AV	LEVY DR	07/30/2015	04/26/2017	SMBG	REHAB SEWER MANHOLE 510-003
201502106301	BULLARD AV	LEVY DR	07/30/2015	05/15/2017	SMBG	REHAB SEWER MANHOLE 510-005
201502106201	I-10 SERVICE RD	BULLARD AV	07/30/2015	04/28/2017	SMBG	REHAB SEWER MANHOLE 510-031
201502106101	I-10 SERVICE RD	BULLARD AV	07/30/2015	07/13/2017	SMBG	REHAB SEWER MANHOLE 510-028
201502106001	I-10 SERVICE RD	BULLARD AV	07/30/2015	06/23/2017	SMBG	REHAB SEWER MANHOLE 510-025
201502101101	OLD GENTILLY RD	SATURN BL	07/30/2015	10/11/2017	SMBG	REHAB SEWER MANHOLE 502-007
201502101001	OLD GENTILLY RD	CAMELIA	07/30/2015	10/06/2017	SMBG	REHAB SEWER MANHOLE 496-018
201502100901	OLD GENTILLY RD	CROWDER BL	07/30/2015	09/25/2017	SMBG	REHAB SEWER MANHOLE 496-013
201502100801	DODT AV	OLD GENTILLY RD	07/30/2015	12/22/2017	SMBG	REHAB SEWER MANHOLE 496-010
201502100701	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 496-004
201502100601	W POCHE CT	L&N RAILROAD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 501-009
201502100501	L&N RAILROAD	W POCHE CT	07/30/2015	07/27/2017	SMBG	REHAB SEWER MANHOLE 501-001
201502100401	CARRERE CT	MICHOUD BL	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 500-030
201502100301	CHEF MENTEUR HW	PARIS RD	07/30/2015	05/24/2017	SMBG	REHAB SEWER MANHOLE 500-013
201502100201	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	07/26/2017	SMBG	REHAB SEWER MANHOLE 500-009
201502100101	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 500-003
201502099901	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	10/30/2017	SMBG	REHAB SEWER MANHOLE 503-010
201502099801	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 503-004
201502099701	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	04/23/2018	SMBG	REHAB SEWER MANHOLE 502-013
201502099601	ALMONASTER AV	ELAINE	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 495-028
201502098601	OLD GENTILLY RD	PARKWAY DR	07/30/2015	04/23/2018	SMBG	REHAB SEWER MANHOLE 495-023
201502098501	WILSON	OLD GENTILLY RD	07/30/2015	09/01/2017	SMBG	REHAB SEWER MANHOLE 495-018
201502098401	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-015
201502098301	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 495-012
201502098201	CHEF MENTEUR HW	LAFON DR	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 495-009
201502092901	WILLOWBROOK DR	VANCHU DR	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 486A-029
201502092801	VANCHU DR	KIM DR	07/30/2015	02/12/2018	SMBG	REHAB SEWER MANHOLE 486A-026
201502092701	KIM DR	VANCHU DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 486A-021
201502092601	QUEEN MARY DR	KIM DR	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 486A-014
201502091801	DWYER RD	PALACE	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 486-011
201502119901	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 549-009
201502119801	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 549-008
201502119701	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 549-007
201502119601	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 549-005
201502119501	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 549-004
201502119401	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 549-002
201502118901	WAYFARER	HORIZON DR	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 543-039
201502118801	HORIZON CT	WAYFARER	07/30/2015	09/27/2017	SMBG	REHAB SEWER MANHOLE 543-038
201502118701	FOUNDERS CT	INTREPID	07/30/2015	06/26/2017	SMBG	REHAB SEWER MANHOLE 543-031
201502118601	FOUNDERS CT	INTREPID	07/30/2015	06/27/2017	SMBG	REHAB SEWER MANHOLE 543-030
201502118501	INTREPID	FOUNDERS CT	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 543-029
201502118401	INTREPID	FOUNDERS CT	07/30/2015	03/12/2015	SMBG	REHAB SEWER MANHOLE 543-028
201502118301	W ALBA RD	LUCRINO RD	07/30/2015	06/08/2017	SMBG	REHAB SEWER MANHOLE 560-046
201502118201	SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 559-002
201502118101	FRANCESCO RD	E ALBA RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-037
201502118001	FORT MACOMB RD	BURTON RD	07/30/2015	09/15/2017	SMBG	REHAB SEWER MANHOLE 560-026
201502117901	VERONESE	FORT MACOMB RD	07/30/2015	05/02/2015	SMBG	REHAB SEWER MANHOLE 560-021
201502117801	NAPLES	SAN MARCO RD	07/30/2015	06/01/2018	SMBG	REHAB SEWER MANHOLE 560-008
201502117701	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 560-005
201502117501	TRIESTE	SAN ROCCO	07/30/2015	05/26/2017	SMBG	REHAB SEWER MANHOLE 559-016
201502117401	SAN ROCCO	TRIESTE	07/30/2015	05/30/2017	SMBG	REHAB SEWER MANHOLE 559-013
201502117301	SAN ROCCO	SAN GIORGIO	07/30/2015	05/31/2017	SMBG	REHAB SEWER MANHOLE 559-011

201502117201	SAN TROVASO	SAN ROCCO	07/30/2015	06/01/2017	SMBG	REHAB SEWER MANHOLE 559-010
201502117101	SAN TROVASO	SAN ROCCO	07/30/2015	07/05/2017	SMBG	REHAB SEWER MANHOLE 559-009
201502117001	CHEF MENTEUR HW	SAN TROVASO	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 559-008
201502116901	SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 559-004
201502116801	SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 559-003
201502116701	W ALBA RD	ALBA RD	07/30/2015	06/09/2017	SMBG	REHAB SEWER MANHOLE 560-047
201502116601	ALBA RD	E ALBA RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-043
201502116501	VERONESE	FORT MACOMB RD	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 560-022
201502116401	SAN MARCO RD	NAPLES	07/30/2015	08/09/2017	SMBG	REHAB SEWER MANHOLE 560-015
201502116301	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	06/02/2017	SMBG	REHAB SEWER MANHOLE 560-004
201502116201	TRIESTE	SAN ROCCO	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 559-015
201502116101	CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 561-007
201502116001	CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 561-006
201502115901	CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	07/09/2017	SMBG	REHAB SEWER MANHOLE 561-002
201502115801	MURANO RD	GENOA RD	07/30/2015	09/11/2017	SMBG	REHAB SEWER MANHOLE 560-059
201502115701	OLD SPANISH TRAIL	MURANO RD	07/30/2015	07/24/2017	SMBG	REHAB SEWER MANHOLE 560-052
201502115601	OLD SPANISH TRAIL	MURANO RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-051
201502115501	OLD SPANISH TRAIL	MURANO RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 560-050
201502115401	MURANO RD	OLD SPANISH TRAIL	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 560-049
201502115301	LUCRINO RD	MURANO RD	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 560-048
201502115201	S PIERRE CT	S PIERRE CT	07/30/2015	09/28/2017	SMBG	REHAB SEWER MANHOLE 543-041
201502115101	INTRACOASTAL DR	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 526-008
201502114901	CHEF MENTEUR HW	RECOVERY RD	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 525A-001
201502114801	E LEMANS	DWYER BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-093
201502114701	MAPLE WOOD DR	OAK RIDGE DR	07/30/2015	02/20/2018	SMBG	REHAB SEWER MANHOLE 536-005
201502114601	MICHOUD BL	ADVENTURE AV	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 543-020
201502114501	EXPLORERS AV	SAUVOLE DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 543-011
201502114401	INTREPID	SAUVOLE DR	07/30/2015	05/24/2017	SMBG	REHAB SEWER MANHOLE 543-008
201502114201	TRAPPERS CT	W CAVELIER DR	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 538-004
201502114101	INTREPID	ADVENTURE AV	07/30/2015	02/01/2018	SMBG	REHAB SEWER MANHOLE 543-027
201502114001	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/21/2017	SMBG	REHAB SEWER MANHOLE 549-006
201502113901	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	10/05/2017	SMBG	REHAB SEWER MANHOLE 549-003
201502113601	INDUSTRIAL PK	GULF DR	07/30/2015	12/05/2017	SMBG	REHAB SEWER MANHOLE 528-001
201502113501	DWYER RD	BULLARD AV	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 517-041
201502113401	PATIO WAY	WILLOWBROOK DR	07/30/2015	01/04/2018	SMBG	REHAB SEWER MANHOLE 524-027
201502113301	AVOYELLES PL	WILLOWBROOK DR	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 524-023
201502113201	WILLOWBROOK DR	PATIO WAY	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 524-018
201502113101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 524-013
201502113001	WILLOWBROOK DR	MICHOUD BL	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 524-007
201502112901	GRANVILLE	CANNES	07/30/2015	05/16/2017	SMBG	REHAB SEWER MANHOLE 524-073
201502112801	N LEMANS	CANNES	07/30/2015	04/04/2018	SMBG	REHAB SEWER MANHOLE 524-069
201502112701	N NEMOURS	E NEMOURS	07/30/2015	06/27/2017	SMBG	REHAB SEWER MANHOLE 524-062
201502112601	CANNES	E NEMOURS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-057
201502112501	E NEMOURS	CANNES	07/30/2015	06/26/2017	SMBG	REHAB SEWER MANHOLE 524-053
201502112401	GRANVILLE	CANNES	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 524-048
201502112301	ST HELENA PL	ST HELENA PL	07/30/2015	03/03/2015	SMBG	REHAB SEWER MANHOLE 524-042
201502112201	OLD GENTILLY RD	MARS DR	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 529-001
201502112101	S ST ANDREWS CI	PAR FOUR DR	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 517-059
201502112001	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-043
201502111901	WINCHESTER PARK DR	FOXCROFT DR	07/30/2015	05/08/2017	SMBG	REHAB SEWER MANHOLE 515-040
201502111801	WINCHESTER PARK DR	WRIGHT RD	07/30/2015	07/19/2017	SMBG	REHAB SEWER MANHOLE 515-033
201502127501	BULLARD AV	DWYER RD	07/30/2015	02/09/2018	SMBG	REHAB SEWER MANHOLE 517-040
201502127401	BULLARD AV	MIDPOINT DR	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 517-036
201502127301	ASPHODEL DR	OAK ALLEY DR	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 517-025
201502127201	NOTAWAY DR	BEAVER DR	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 517-020
201502127101	BULLARD AV	ASPHODEL DR	07/30/2015	08/26/2017	SMBG	REHAB SEWER MANHOLE 517-016
201502127001	WOODVINE LN	E IDLEWOOD CT	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 516-033
201502126901	WOODVINE LN	WRIGHT RD	07/30/2015	08/15/2017	SMBG	REHAB SEWER MANHOLE 516-032
201502126801	WILLOWBROOK DR	GRAND BAYOU DR	07/30/2015	08/02/2017	SMBG	REHAB SEWER MANHOLE 524-028
201502126701	E GREENBRIER DR	GREENBRIER DR	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 518-065
201502126601	PATIO WAY	WILLOWBROOK DR	07/30/2015	06/30/2017	SMBG	REHAB SEWER MANHOLE 524-026

201502126501	PATIO WAY	WILLOWBROOK DR	07/30/2015	10/17/2017	SMBG	REHAB SEWER MANHOLE 524-024
201502126401	WILLOWBROOK DR	PATIO WAY	07/30/2015	02/19/2018	SMBG	REHAB SEWER MANHOLE 524-022
201502126301	PATIO WAY	WILLOWBROOK DR	07/30/2015	02/17/2018	SMBG	REHAB SEWER MANHOLE 524-020
201502126201	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 524-014
201502126101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	09/19/2017	SMBG	REHAB SEWER MANHOLE 524-012
201502126001	PETIT BAYOU LN	WILLOWBROOK DR	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 524-010
201502125901	WILLOWBROOK DR	PETIT BAYOU LN	07/30/2015	09/18/2017	SMBG	REHAB SEWER MANHOLE 524-005
201502125801	ACADIANA PL	WILLOWBROOK DR	07/30/2015	08/23/2017	SMBG	REHAB SEWER MANHOLE 524-004
201502125601	BISCAY	BEAUCAIRE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 523-015
201502125501	BISCAY	BEAUCAIRE	07/30/2015	02/06/2018	SMBG	REHAB SEWER MANHOLE 523-014
201502125401	BEAUCAIRE	BISCAY	07/30/2015	02/05/2018	SMBG	REHAB SEWER MANHOLE 523-013
201502125301	BEAUCAIRE	CHATEAU CT	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 523-009
201502125201	GRANVILLE	REVEL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-076
201502125101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	06/27/2017	SMBG	REHAB SEWER MANHOLE 524-031
201502125001	E LEMANS	CANNES	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 524-067
201502124901	N NEMOURS	CANNES	07/30/2015	05/01/2015	SMBG	REHAB SEWER MANHOLE 524-064
201502124801	E NEMOURS	CANNES	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 524-061
201502124701	CANNES	E NEMOURS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-058
201502124601	CANNES	E NEMOURS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-056
201502124501	E NEMOURS	CANNES	07/30/2015	08/18/2017	SMBG	REHAB SEWER MANHOLE 524-052
201502124401	E NEMOURS	CANNES	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 524-049
201502124301	WILLOWBROOK DR	ST HELENA PL	07/30/2015	06/05/2017	SMBG	REHAB SEWER MANHOLE 524-046
201502124201	WILLOWBROOK DR	ST HELENA PL	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 524-045
201502124101	ST HELENA PL	WILLOWBROOK DR	07/30/2015	03/03/2015	SMBG	REHAB SEWER MANHOLE 524-041
201502124001	ST HELENA PL	ST HELENA PL	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 524-039
201502123901	PROVINCIAL PL	WILLOWBROOK DR	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 524-038
201502123801	PROVINCIAL PL	WILLOWBROOK DR	07/30/2015	05/04/2018	SMBG	REHAB SEWER MANHOLE 524-037
201502123701	ASSUMPTION PL	WILLOWBROOK DR	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 524-035
201502123601	WILLOWBROOK DR	PROVINCIAL PL	07/30/2015	05/15/2018	SMBG	REHAB SEWER MANHOLE 524-033
201502123501	REVEL	GRANVILLE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-077
201502123401	INDUSTRIAL PK	GULF DR	07/30/2015	12/05/2017	SMBG	REHAB SEWER MANHOLE 528-002
201502123301	INTRACOASTAL DR	GULF DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 527-011
201502123201	INDUSTRIAL PK	GULF DR	07/30/2015	11/13/2017	SMBG	REHAB SEWER MANHOLE 526-024
201502123101	INTRACOASTAL DR	INDUSTRIAL PK	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 526-009
201502123001	INTRACOASTAL DR	GULF DR	07/30/2015	05/25/2017	SMBG	REHAB SEWER MANHOLE 526-007
201502122901	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 526-005
201502122801	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	02/25/2017	SMBG	REHAB SEWER MANHOLE 526-001
201502122701	CHEF MENTEUR HW	RECOVERY RD	07/30/2015	10/10/2017	SMBG	REHAB SEWER MANHOLE 525A-003
201502122601	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	08/24/2017	SMBG	REHAB SEWER MANHOLE 524-101
201502122501	N LEMANS	CANNES	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 524-092
201502122401	N LEMANS	CANNES	07/30/2015	08/25/2017	SMBG	REHAB SEWER MANHOLE 524-091
201502122301	N LEMANS	REVEL	07/30/2015	03/07/2018	SMBG	REHAB SEWER MANHOLE 524-087
201502122201	N LEMANS	REVEL	07/30/2015	05/09/2015	SMBG	REHAB SEWER MANHOLE 524-086
201502122101	REVEL	N LEMANS	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 524-085
201502122001	N NEMOURS	CANNES	07/30/2015	02/02/2018	SMBG	REHAB SEWER MANHOLE 524-082
201502121901	N NEMOURS	CANNES	07/30/2015	05/10/2017	SMBG	REHAB SEWER MANHOLE 524-081
201502121801	REVEL	N NEMOURS	07/30/2015	08/17/2017	SMBG	REHAB SEWER MANHOLE 524-078
201502121701	ADVENTURE AV	INTREPID	07/30/2015	07/07/2017	SMBG	REHAB SEWER MANHOLE 543-026
201502121601	ADVENTURE AV	HORIZON DR	07/30/2015	07/05/2017	SMBG	REHAB SEWER MANHOLE 543-025
201502121501	ADVENTURE AV	HORIZON DR	07/30/2015	03/17/2015	SMBG	REHAB SEWER MANHOLE 543-024
201502121401	ADVENTURE AV	MICHOUD BL	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 543-023
201502121301	ENDEAVORS CT	INTREPID	07/30/2015	03/06/2015	SMBG	REHAB SEWER MANHOLE 543-015
201502121201	INTREPID	ENDEAVORS CT	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 543-012
201502121101	INTREPID	SAUVOLE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 543-009
201502120901	N CAVELIER DR	W CAVELIER DR	07/30/2015	03/01/2018	SMBG	REHAB SEWER MANHOLE 538-010
201502120801	ST MARIE CT	ST MARIE DR	07/30/2015	05/18/2017	SMBG	REHAB SEWER MANHOLE 538-006
201502120701	TRAPPERS CT	W CAVELIER DR	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 538-003
201502120601	NEW HAMPSHIRE DR	NEW ENGLAND DR	07/30/2015	05/17/2017	SMBG	REHAB SEWER MANHOLE 536-017
201502120501	NEW HAMPSHIRE DR	WILLOW RIDGE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 536-016
201502120401	LEEDS	NEW HAMPSHIRE DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 536-015
201502120301	MAPLE RIDGE DR	WILLOWBROOK DR	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 536-014

201502120201	RED MAPLE DR	NEW HAMPSHIRE DR	07/30/2015	08/14/2018	SMBG	REHAB SEWER MANHOLE 536-013
201502120101	MAPLE WOOD DR	NEW ENGLAND DR	07/30/2015	02/19/2018	SMBG	REHAB SEWER MANHOLE 536-007
201502091701	BULLARD AV	CHEF MENTEUR HW	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 482-064
201502091601	DWYER RD	WEST ACCESS RD	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 482-054
201502091501	DWYER RD	WEST ACCESS RD	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 482-046
201502091401	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 485-083
201502091301	CERNAY	CORSICA PL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 485-065
201502091201	BRITTANY CT	LOURDES	07/30/2015	06/02/2017	SMBG	REHAB SEWER MANHOLE 485-045
201502091101	DWYER BL	CERNAY	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 485-034
201502091001	DWYER BL	BERGERAC	07/30/2015	08/16/2017	SMBG	REHAB SEWER MANHOLE 485-017
201502090901	BERGERAC	LOURDES	07/30/2015	09/20/2017	SMBG	REHAB SEWER MANHOLE 485-011
201502090801	STRASBOURG PL	LOURDES	07/30/2015	07/19/2017	SMBG	REHAB SEWER MANHOLE 485-006
201502090701	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	03/19/2015	SMBG	REHAB SEWER MANHOLE 485-085
201502090601	ALCEE FORTIER BL	DWYER RD	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 486-080
201502090501	ALCEE FORTIER BL	PELTIER	07/30/2015	03/15/2018	SMBG	REHAB SEWER MANHOLE 486-073
201502090401	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 486-066
201502090301	MARSEILLE	PELTIER	07/30/2015	02/14/2018	SMBG	REHAB SEWER MANHOLE 486-052
201502090201	DWYER RD	MICHOUD BL	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 484-020
201502089601	REYNES	HAYDEL	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 479-043
201502089401	OLD GENTILLY RD	AMERICA	07/30/2015	08/28/2018	SMBG	REHAB SEWER MANHOLE 479-033
201502089301	AMERICA	OLD GENTILLY RD	07/30/2015	09/06/2017	SMBG	REHAB SEWER MANHOLE 479-025
201502089101	ALMONASTER AV	JOURDAN RD	07/30/2015	11/07/2017	SMBG	REHAB SEWER MANHOLE 479-007
201502089001	ALMONASTER AV	ELAINE	07/30/2015	11/27/2018	SMBG	REHAB SEWER MANHOLE 479-004
201502088901	DWYER RD	TOULON	07/30/2015	09/13/2017	SMBG	REHAB SEWER MANHOLE 484-035
201502088801	DWYER RD	TOULON	07/30/2015	07/05/2018	SMBG	REHAB SEWER MANHOLE 484-034
201502088701	MICHOUD BL	DWYER RD	07/30/2015	11/10/2017	SMBG	REHAB SEWER MANHOLE 484-026
201502082201	BROOKWOOD	READ BL	07/30/2015	08/31/2017	SMBG	REHAB SEWER MANHOLE 474-065
201502082101	LONGFELLOW DR	GRANT	07/30/2015	10/04/2017	SMBG	REHAB SEWER MANHOLE 472-055
201502082001	DWYER RD	PERRAULT WALK	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 472-048
201502081901	PERELLI	HAMMOND	07/30/2015	06/09/2017	SMBG	REHAB SEWER MANHOLE 473-072
201502081801	GALAHAD DR	GRANT	07/30/2015	03/29/2017	SMBG	REHAB SEWER MANHOLE 472-095
201502081701	DONNA DR	HAMMOND	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-050
201502081601	CITRUS DR	HAMMOND	07/30/2015	09/22/2017	SMBG	REHAB SEWER MANHOLE 473-039
201502081501	DWYER RD	CITRUS DR	07/30/2015	05/19/2017	SMBG	REHAB SEWER MANHOLE 473-036
201502081001	CHEF MENTEUR HW	READ BL	07/30/2015	10/03/2017	SMBG	REHAB SEWER MANHOLE 474-019
201502081101	DWYER RD	SIERRA MADRE DR	07/30/2015	10/18/2017	SMBG	REHAB SEWER MANHOLE 474-023
201502081201	HAMMOND	CHARLMARK DR	07/30/2015	04/04/2017	SMBG	REHAB SEWER MANHOLE 473-077
201502081401	EUNICE	HAMMOND	07/30/2015	09/21/2017	SMBG	REHAB SEWER MANHOLE 473-031
201502081301	MARQUE DR	GRANT	07/30/2015	10/04/2017	SMBG	REHAB SEWER MANHOLE 473-011
201502080901	CHEF MENTEUR HW	CORONADO DR	07/30/2015	05/22/2017	SMBG	REHAB SEWER MANHOLE 474-016
201502080801	CARDENAS	CHEF MENTEUR HW	07/30/2015	09/29/2017	SMBG	REHAB SEWER MANHOLE 474-011

977

ESSA 2 - BASIN 9 - SOUTH SHORE

202000262201	CAROLE LN	CRAIGIE RD	02/17/2020	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-074 ESSA MH Rehab: Full Depth Manhole Liner
201502086201	BURKE AV	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-049
201502086101	MORRISON CT	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-040
201502086001	VANDERKLOOT AV	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-015
201502085901	BURKE AV	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-082
201502085801	VANDERKLOOT AV	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-007
201502085701	DEVINE AV	FULTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-004
201502085601	EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 477-111
201502085501	CROWDER BL	EDGELAKE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-108
201502085401	MORRISON RD	HEATHER CT	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 477-012
201502093001	MEANS AV	CARTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-014
201502092501	ELMDALE RD	CASTLEWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-054
201502092401	MORRISON RD	FOREST GLEN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-048
201502092301	AVALON WAY	BOULEVARD WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-044
201502092201	AVALON WAY	HERITAGE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-040
201502092101	CURRAN BL	AVALON WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-038
201502092001	READ BL	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-034

201502091901	LADY GRAY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-086
201502087301	DINKINS	SHUBRICK	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-072
201502094701	CURRAN BL	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-074
201502094601	LACOMBE	ZENITH	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-070
201502094501	CASTLEWOOD DR	ELMDALE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-067
201502094401	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-064
201502094301	MORRISON RD	MARYWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-002
201502094201	HAYNE BL	LAFOURCHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-088
201502094101	MORRISON RD	MACKENZIE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-127
201502094001	LEHIGH	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-121
201502093901	LEHIGH	ZENITH	07/30/2015	11/14/2019 SMBG	REHAB SEWER MANHOLE 488-119
201502178901	DEARBORN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-059
201502178801	HERITAGE DR	DEARBORN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-058
201502178701	HERITAGE DR	DEARBORN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-057
201502178601	WALES	LADY GRAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-143
201502178501	CURRAN BL	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-142
201502178401	HAYNE BL	LACOMBE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-141
201502178301	WALES	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-137
201502178201	WRIGHT RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-125
201502178101	MORRISON RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-123
201502178001	ZENITH	LAFOURCHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-120
201502177901	MORRISON RD	LAFOURCHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-113
201502177801	LADY GRAY	CURRAN BL	07/30/2015	11/11/2019 SMBG	REHAB SEWER MANHOLE 488-112
201502177701	WRIGHT RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-107
201502177601	WRIGHT RD	WALES	07/30/2015	10/14/2019 SMBG	REHAB SEWER MANHOLE 488-106
201502177501	HAYNE BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-101
201502177401	LEHIGH	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-100
201502177301	CURRAN BL	LEHIGH	07/30/2015	01/10/2020 SMBG	REHAB SEWER MANHOLE 488-095
201502177201	LAFOURCHE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-094
201502177101	LAFOURCHE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-093
201502177001	WALES	LEHIGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-092
201502176901	CURRAN BL	LAFOURCHE	07/30/2015	11/14/2019 SMBG	REHAB SEWER MANHOLE 488-089
201502176801	MORRISON RD	DUNE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-002
201502176701	MORRISON RD	DUNE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-001
201502176601	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-170
201502176501	HAYNE BL	JAHNCKE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-160
201502176401	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-136
201502176301	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-135
201502176201	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-133
201502176101	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-132
201502176001	HAYNE BL	ONEIDA	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-099
201502175901	BULLARD AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-097
201502175801	LAKELAND CT	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-095
201502175701	BULLARD AV	LAKELAND CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-094
201502175601	BULLARD AV	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-091
201502175501	BULLARD AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-087
201502175401	CURRAN BL	MERCIER	07/30/2015	11/15/2019 SMBG	REHAB SEWER MANHOLE 489-048
201502175301	MICHIGAN	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-045
201502175201	BERG	ZENITH	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-034
201502175101	MORRISON RD	MARQUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-024
201502175001	PLACID	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-037
201502174901	DUNE DR	W SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-005
201502174801	BRANCH DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-032
201502174701	BRANCH DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-031
201502174601	INLET LN	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-028
201502174501	ZENITH	INLET LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-027
201502174401	BRANCH DR	ZENITH	07/30/2015	10/10/2019 SMBG	REHAB SEWER MANHOLE 490-025
201502174301	MORRISON RD	PARRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-024
201502174201	WAVE DR	HAYNE BL	07/30/2015	10/10/2019 SMBG	REHAB SEWER MANHOLE 490-020
201502174101	WAVE DR	CURRAN BL	07/30/2015	11/12/2019 SMBG	REHAB SEWER MANHOLE 490-018
201502174001	PEBBLE DR	HAYNE BL	07/30/2015	10/09/2019 SMBG	REHAB SEWER MANHOLE 490-015

201502173901	PEBBLE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-014
201502173801	PEBBLE DR	CURRAN BL	07/30/2015	10/09/2019 SMBG	REHAB SEWER MANHOLE 490-012
201502173701	PEBBLE DR	CURRAN BL	07/30/2015	10/09/2019 SMBG	REHAB SEWER MANHOLE 490-011
201502173601	PEBBLE DR	CURRAN BL	07/30/2015	10/09/2019 SMBG	REHAB SEWER MANHOLE 490-010
201502173501	W SANDY COVE DR	SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-008
201502173401	DUNE DR	CURRAN BL	07/30/2015	11/12/2019 SMBG	REHAB SEWER MANHOLE 490-007
201502173301	DUNE DR	W SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-006
201502173201	CURRAN BL	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-082
201502173001	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-078
201502172901	TRADE WINDS CT	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-077
201502172801	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-071
201502172701	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-070
201502172601	WINDWARD CT	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-067
201502172501	WINDWARD CT	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-066
201502172401	SANDY COVE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-062
201502172301	SANDY COVE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-061
201502172201	CURRAN BL	PYRAMID	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-057
201502172101	CURRAN BL	PYRAMID	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-056
201502172001	SURF	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-051
201502157801	E RENAISSANCE CT	SHADOWLAWN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-050
201502157701	W RENAISSANCE CT	LAKE CARMEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-006
201502157601	PARLANGE CT	WAYSIDE DR	07/30/2015	12/03/2019 SMBG	REHAB SEWER MANHOLE 505-042
201502157501	E RENAISSANCE CT	JEANNE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-039
201502183701	MEANS AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-023
201502183501	BOULEVARD WAY	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-018
201502183401	READ BL	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-015
201502183301	MEANS AV	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-012
201502182001	ELMDALE RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-055
201502181901	MEANS AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-024
201502181801	FOREST GLEN RD	HERITAGE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-051
201502181701	MORRISON RD	FOREST GLEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-049
201502181601	AVALON WAY	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-046
201502181501	AVALON WAY	BOULEVARD WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-045
201502181401	AVALON WAY	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-042
201502181301	AVALON WAY	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-041
201502181201	MORRISON RD	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-039
201502181101	CURRAN BL	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-037
201502181001	CURRAN BL	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-036
201502180901	CURRAN BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-033
201502180801	HAYNE BL	LACOMBE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-032
201502180701	HAYNE BL	LACOMBE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-031
201502180601	READ BL	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-028
201502180501	READ BL	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-026
201502180401	READ BL	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-025
201502180301	ELMDALE RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-056
201502180201	LADY GRAY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-085
201502180101	CURRAN BL	LADY GRAY	07/30/2015	11/14/2019 SMBG	REHAB SEWER MANHOLE 488-082
201502180001	LACOMBE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-081
201502179901	LACOMBE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-078
201502179801	LACOMBE	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-076
201502179701	LACOMBE	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-072
201502179601	MORRISON RD	LACOMBE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-069
201502179501	CASTLEWOOD DR	DEARBORN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-068
201502179301	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	11/14/2019 SMBG	REHAB SEWER MANHOLE 488-065
201502179201	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-062
201502179101	DEARBORN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-061
201502179001	DEARBORN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-060
201502157401	MC RAVEN CT	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-034
201502157301	W RENAISSANCE CT	MC RAVEN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-033
201502157201	N LAKE CARMEL DR	E RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-028
201502157101	N LAKE CARMEL DR	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-027

201502157001	CHATELAIN CT	LAKE CARMEL DR	07/30/2015	01/08/2020	SMBG	REHAB SEWER MANHOLE 505-022
201502156901	CHATELAIN CT	LAKE CARMEL DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-018
201502156801	LAKE CARMEL DR	CHATELAIN CT	07/30/2015	10/01/2019	SMBG	REHAB SEWER MANHOLE 505-016
201502156701	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-015
201502156601	BEAUVOIR CT	CHANELLE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-013
201502156501	BEAUVOIR CT	CHANELLE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-012
201502156401	BEAUVOIR CT	LAKE CARMEL DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-011
201502156301	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-009
201502156201	LAKE CARMEL DR	W RENAISSANCE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-007
201502156101	CURRAN BL	SCOTTWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-019
201502156001	SHADOWLAWN AV	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-051
201502155901	BRIARWOOD DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-016
201502155801	BRIARWOOD DR	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-015
201502155701	JONLEE DR	MORRISON RD	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 506-007
201502155601	MORRISON RD	JONLEE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-005
201502155501	W RENAISSANCE CT	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-083
201502155401	CARMEL PL	CHATELAIN DR	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-079
201502155301	W RENAISSANCE CT	ASHLAND DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-069
201502155201	BEAUVOIR CT	CARMEL PL	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-063
201502155101	CHANELLE CT	BEAUVOIR CT	07/30/2015	10/17/2019	SMBG	REHAB SEWER MANHOLE 505-062
201502155001	W RENAISSANCE CT	CHANELLE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-060
201502154901	PARLANGE CT	E RENAISSANCE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-058
201502154801	W RENAISSANCE CT	PARLANGE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-057
201502154701	W RENAISSANCE CT	JEANNE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-056
201502154601	JEANNE CT	E RENAISSANCE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-055
201502154501	W RENAISSANCE CT	JEANNE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 505-052
201502154401	MOREL	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-062
201502154301	SCOTTWOOD DR	HAYNE BL	07/30/2015	10/09/2019	SMBG	REHAB SEWER MANHOLE 506-021
201502154201	PINERIDGE	CURRAN BL	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 506-060
201502154101	PINERIDGE	QUAIL CREEK LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-058
201502114301	PARIS RD	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 539-002
201502107401	KINGSPORT BL	MORRISON RD	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 508-119
201502107301	CURRAN BL	PARIS RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-117
201502107201	STAR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-114
201502107101	CURRAN BL	SUN	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-111
201502106901	BEEKMAN RD	FORUM BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-128
201502106801	MORRISON RD	PARIS RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-164
201502106701	PARTRIDGE LN	STONEWOOD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-159
201502106601	QUAIL CREEK LN	STONEWOOD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-154
201502106501	DUANE RD	BEEKMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-144
201502106401	FORUM BL	DUANE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-141
201502105901	KINGSPORT BL	CURRAN BL	07/30/2015	12/03/2019	SMBG	REHAB SEWER MANHOLE 508-122
201502105801	AVON PARK BL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-010
201502105701	AVON PARK BL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-008
201502105601	PINEBROOK DR	EASTGATE AV	07/30/2015	10/11/2019	SMBG	REHAB SEWER MANHOLE 507-064
201502105501	KNIGHTWAY DR	PINEBROOK DR	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-061
201502105401	RIDGEFIELD DR	KNIGHTWAY DR	07/30/2015	08/14/2019	SMBG	REHAB SEWER MANHOLE 507-058
201502105301	RIDGEFIELD DR	KINGSWOOD DR	07/30/2015	01/13/2020	SMBG	REHAB SEWER MANHOLE 507-052
201502105201	HAYNE BL	VENICE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-074
201502105101	STONEWOOD	PARTRIDGE LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-014
201502105001	S LITTLE WOODS	VENICE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-067
201502104901	WALES	SAND	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-060
201502104801	BASS	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-056
201502104701	BASS	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-052
201502104601	SHOREWOOD BL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-027
201502104501	FORUM BL	BEEKMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-127
201502104401	KINGSPORT BL	CURRAN BL	07/30/2015	11/11/2019	SMBG	REHAB SEWER MANHOLE 508-125
201502104301	VINCENT	CURRAN BL	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 506-122
201502104201	TRICIA CT	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-046
201502104101	DARLENE CT	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-042
201502104001	BRIARWOOD DR	TRICIA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-033

201502103901	HAYNE BL	REELFOOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-100
201502103801	VINCENT	SUPERIOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-095
201502103701	VINCENT	SUPERIOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-088
201502103601	VINCENT	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-084
201502103501	WALES	SHAMROCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-081
201502103401	VINCENT	CURRAN BL	07/30/2015	10/08/2019 SMBG	REHAB SEWER MANHOLE 506-074
201502103301	MORRISON RD	VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-070
201502103201	EASTGATE AV	WHITMORE PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-030
201502103101	MORRISON RD	QUEENSWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-023
201502103001	W TAMARON BL	CORNERSTONE BL	07/30/2015	11/12/2019 SMBG	REHAB SEWER MANHOLE 507-017
201502102901	W TAMARON BL	N TAMARON BL	07/30/2015	08/14/2019 SMBG	REHAB SEWER MANHOLE 507-014
201502102801	E TAMARON BL	CORNERSTONE BL	07/30/2015	11/12/2019 SMBG	REHAB SEWER MANHOLE 507-008
201502102701	TRICIA CT	BRIARWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-048
201502102601	E RENAISSANCE CT	PARLANGE CT	07/30/2015	11/22/2019 SMBG	REHAB SEWER MANHOLE 505-044
201502102501	E RENAISSANCE CT	MC RAVEN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-036
201502102401	WAYSIDE DR	PARLANGE CT	07/30/2015	11/08/2019 SMBG	REHAB SEWER MANHOLE 505-032
201502102301	CARMEL PL	CHATELAIN DR	07/30/2015	10/17/2019 SMBG	REHAB SEWER MANHOLE 505-026
201502102201	LAKE CARMEL DR	CHATELAIN CT	07/30/2015	01/08/2020 SMBG	REHAB SEWER MANHOLE 505-017
201502102101	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	10/17/2019 SMBG	REHAB SEWER MANHOLE 505-014
201502102001	BRIARWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-018
201502101901	SCOTTWOOD DR	CURRAN BL	07/30/2015	12/12/2019 SMBG	REHAB SEWER MANHOLE 506-011
201502101801	MORRISON RD	SCOTTWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-004
201502101701	W RENAISSANCE CT	SHADOWLAWN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-074
201502101601	CHANELLE CT	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-067
201502101501	W RENAISSANCE CT	CHANELLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-061
201502101401	MORRISON RD	MOREL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-061
201502101301	PINERIDGE	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-059
201502101201	MORRISON RD	PINERIDGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-056
201502099501	SEVEN OAKS RD	LAKE BARRINGTON DR	07/30/2015	10/23/2019 SMBG	REHAB SEWER MANHOLE 492-017
201502099401	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-012
201502099301	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-008
201502099201	CAMBERLEY DR	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-004
201502099101	CRANBROOK DR	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-032
201502099001	NORTHGATE DR	W BARRINGTON CT	07/30/2015	09/03/2019 SMBG	REHAB SEWER MANHOLE 493-014
201502098901	MORRISON RD	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-002
201502098801	LAKE BARRINGTON DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-072
201502098701	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-056
201502098101	WHITESIDE RD	WRIGHT RD	07/30/2015	11/14/2019 SMBG	REHAB SEWER MANHOLE 492-022
201502098001	SANDY COVE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-052
201502097901	MORRISON RD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-061
201502097801	READ LN	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-047
201502097701	HANOVER RD	CHEVY CHASE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-037
201502097601	CHEVY CHASE DR	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-014
201502097501	RESTGATE RD	FLOSSMOOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-005
201502097401	MORRISON RD	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-002
201502097301	PARRY	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-102
201502097201	READ BL	E ROCKTON CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-063
201502097101	WEAVER AV	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-088
201502097001	WEAVER AV	W WHEATON CI	07/30/2015	10/24/2019 SMBG	REHAB SEWER MANHOLE 491-084
201502096901	W WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-081
201502096801	E WHEATON CI	WEAVER AV	07/30/2015	10/24/2019 SMBG	REHAB SEWER MANHOLE 491-077
201502096701	W ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-074
201502096601	READ BL	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-092
201502096501	SANDY COVE DR	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-060
201502096401	CURRAN BL	HONEYSUCKLE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-109
201502096301	LAKELAND CT	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-096
201502096201	BULLARD AV	LAKELAND CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-092
201502096101	PLACID	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-039
201502096001	BRANCH DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-034
201502095901	BRANCH DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-030
201502095801	BRANCH DR	ZENITH	07/30/2015	10/10/2019 SMBG	REHAB SEWER MANHOLE 490-026

201502095701	MORRISON RD	BRANCH DR	07/30/2015	11/08/2019	SMBG	REHAB SEWER MANHOLE 490-023
201502095601	WAVE DR	CURRAN BL	07/30/2015	10/10/2019	SMBG	REHAB SEWER MANHOLE 490-017
201502154001	PINERIDGE	PARTRIDGE LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-057
201502153901	TRICIA CT	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-052
201502153801	MORRISON RD	TRICIA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-049
201502153701	TRICIA CT	BRIARWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-047
201502153601	CURRAN BL	TRICIA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-044
201502153501	DARLENE CT	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-043
201502153401	BRIARWOOD DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-036
201502153301	BRIARWOOD DR	TRICIA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-034
201502153201	CHRISTOPHER CT	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-032
201502153101	CHRISTOPHER CT	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-031
201502153001	REINDEER	POLYANNA	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-025
201502152901	CURRAN BL	REINDEER	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-024
201502152801	SCOTTWOOD DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-023
201502152701	SCOTTWOOD DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-022
201502152601	LINDEN	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-098
201502152501	CURRAN BL	PINERIDGE	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-097
201502152401	VINCENT	WELLAND	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-094
201502152301	SUPERIOR DR	VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-089
201502152201	VINCENT	LINDEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-086
201502152101	WALES	VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-083
201502152001	WALES	VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-082
201502151901	CURRAN BL	VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-077
201502151701	VINCENT	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-073
201502151601	VINCENT	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-071
201502151501	ROCHON DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-069
201502151401	ROCHON DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-068
201502151301	ROCHON DR	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-067
201502151201	MORRISON RD	ROCHON DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-066
201502151101	MOREL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-065
201502151001	MOREL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-064
201502150901	MOREL	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-063
201502150801	WHITMORE PL	EASTGATE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-031
201502150701	HAYNE BL	REELFOOT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-105
201502150601	QUEENSWAY DR	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-027
201502150501	QUEENSWAY DR	KNIGHTWAY DR	07/30/2015	12/11/2019	SMBG	REHAB SEWER MANHOLE 507-026
201502150401	MORRISON RD	QUEENSWAY DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-022
201502150301	W TAMARON BL	S TAMARON BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-020
201502150201	W TAMARON BL	CORNERSTONE BL	07/30/2015	10/11/2019	SMBG	REHAB SEWER MANHOLE 507-016
201502150101	W TAMARON BL	N TAMARON BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-013
201502150001	E TAMARON BL	S TAMARON BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-009
201502149901	MORRISON RD	N TAMARON BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-002
201502149701	MARY JANE LN	ANNE MARIE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-119
201502149601	MARY JANE LN	ANNE MARIE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-118
201502149501	MARY JANE LN	ANNE MARIE CT	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 506-117
201502149401	MARY JANE LN	ANNE MARIE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-116
201502149301	ANNE MARIE CT	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-110
201502149201	HAYNE BL	SCOTTWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 506-106
201502149101	MORRISON RD	PINERIDGE	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-013
201502149001	WHITMORE PL	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-032
201502148901	AVON PARK BL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-009
201502148801	AVON PARK BL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-007
201502148701	AVON PARK BL	MORRISON RD	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 508-006
201502148601	PINEBROOK DR	EASTGATE AV	07/30/2015	12/05/2019	SMBG	REHAB SEWER MANHOLE 507-063
201502148501	RIDGEFIELD DR	EASTGATE AV	07/30/2015	12/11/2019	SMBG	REHAB SEWER MANHOLE 507-060
201502148401	RIDGEFIELD DR	EASTGATE AV	07/30/2015	11/13/2019	SMBG	REHAB SEWER MANHOLE 507-059
201502148301	KNIGHTWAY DR	RIDGEFIELD DR	07/30/2015	08/07/2019	SMBG	REHAB SEWER MANHOLE 507-057
201502148201	PINEBROOK DR	KINGSWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-055
201502148101	PINEBROOK DR	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-054
201502148001	RIDGEFIELD DR	KINGSWOOD DR	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-051

201502147901	RIDGEFIELD DR	EASTGATE AV	07/30/2015	10/12/2019	SMBG	REHAB SEWER MANHOLE 507-050
201502147801	EASTGATE AV	RIDGEFIELD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-049
201502147701	QUEENSWAY DR	EASTGATE AV	07/30/2015	12/19/2019	SMBG	REHAB SEWER MANHOLE 507-042
201502147601	EDGEFIELD DR	KINGSWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 507-040
201502147501	EASTGATE AV	EDGEFIELD DR	07/30/2015	11/13/2019	SMBG	REHAB SEWER MANHOLE 507-036
201502147401	N LITTLE WOODS	W LITTLE WOODS	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-071
201502147301	N LITTLE WOODS	VENICE BL	07/30/2015	10/07/2019	SMBG	REHAB SEWER MANHOLE 508-070
201502147201	VENICE BL	N LITTLE WOODS	07/30/2015	11/12/2019	SMBG	REHAB SEWER MANHOLE 508-069
201502147101	S LITTLE WOODS	W LITTLE WOODS	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-068
201502147001	VENICE BL	S LITTLE WOODS	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-066
201502146901	WALES	STAR	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-061
201502146801	WALES	SAIL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-059
201502146701	BASS	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-057
201502146601	BASS	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 508-055
201502171901	SANDY COVE DR	SURF	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-048
201502171801	MORRISON RD	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-046
201502171701	MORRISON RD	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-045
201502171601	MORRISON RD	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-044
201502171501	MORRISON RD	SANDY COVE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-042
201502171401	READ BL	E ROCKTON CI	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-062
201502171301	WINNERS CI	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-084
201502171201	READ BL	READ LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-059
201502171101	READ LN	READ BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-046
201502171001	PLAINFIELD DR	RESTGATE RD	07/30/2015	09/16/2019	SMBG	REHAB SEWER MANHOLE 491-045
201502170901	PLAINFIELD DR	READ LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-020
201502170801	RESTGATE RD	PLAINFIELD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-019
201502170601	RESTGATE RD	DEERFIELD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-009
201502170501	MORRISON RD	RESTGATE RD	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 491-004
201502170401	MORRISON RD	RESTGATE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-003
201502170301	W RENAISSANCE CT	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-103
201502170201	PARRY	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-099
201502170101	GANNON RD	LINDEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-093
201502170001	WINNERS CI	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-089
201502169901	GANNON RD	WINNERS CI	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-088
201502169801	WINNERS CI	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-086
201502169701	WINNERS CI	GANNON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 490-085
201502169601	READ BL	ANDOVER DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-091
201502169501	ANDOVER DR	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-090
201502169401	ANDOVER DR	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-089
201502169301	E WHEATON CI	WEAVER AV	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-087
201502169201	E WHEATON CI	WEAVER AV	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-086
201502169101	W WHEATON CI	WEAVER AV	07/30/2015	11/27/2019	SMBG	REHAB SEWER MANHOLE 491-083
201502169001	W WHEATON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-082
201502168901	E WHEATON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-079
201502168801	E WHEATON CI	WEAVER AV	07/30/2015	09/17/2019	SMBG	REHAB SEWER MANHOLE 491-078
201502168701	WEAVER AV	W WHEATON CI	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 491-076
201502168601	W ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-075
201502168501	W ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-072
201502168401	W ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-071
201502168301	E ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-070
201502168201	E ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-069
201502168101	E ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-068
201502168001	E ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-067
201502167901	E ROCKTON CI	WEAVER AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 491-065
201502167801	MORRISON RD	RESTGATE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 492-031
201502167701	MORRISON RD	WRIGHT RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 492-025
201502167601	MORRISON RD	WRIGHT RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 492-024
201502167501	FINCHLEY RD	WHITESIDE RD	07/30/2015	12/02/2019	SMBG	REHAB SEWER MANHOLE 492-020
201502167401	MORRISON RD	SEVEN OAKS RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 492-016
201502167301	CAMBERLEY DR	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 492-015
201502167201	CAMBERLEY DR	CAMBERLEY CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 492-010

201502167101	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-009
201502167001	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/15/2019 SMBG	REHAB SEWER MANHOLE 492-007
201502166901	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	10/15/2019 SMBG	REHAB SEWER MANHOLE 492-006
201502166801	CAMBERLEY DR	LAKE BARRINGTON DR	07/30/2015	10/15/2019 SMBG	REHAB SEWER MANHOLE 492-003
201502166701	MORRISON RD	CAMBERLEY DR	07/30/2015	01/09/2020 SMBG	REHAB SEWER MANHOLE 492-001
201502166601	READ BL	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-103
201502166501	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-100
201502166401	READ BL	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-099
201502166301	ANDOVER DR	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-097
201502166201	ANDOVER DR	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-096
201502166101	YARDLEY RD	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-063
201502166001	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-036
201502165901	CRANBROOK DR	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-034
201502165801	CRANBROOK DR	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-033
201502165701	BEACONFIELD DR	CRANBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-026
201502165601	NORTHGATE DR	BARRINGTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-017
201502165501	W BARRINGTON DR	W BARRINGTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-010
201502165401	NORTHGATE DR	W BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-005
201502165301	MORRISON RD	CAMBERLEY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-001
201502165201	LAKE BARRINGTON DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-073
201502165101	CONNAUGHT CT	LAKE BARRINGTON DR	07/30/2015	12/04/2019 SMBG	REHAB SEWER MANHOLE 492-071
201502165001	LAKE BARRINGTON DR	CONNAUGHT CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-070
201502164901	LAKE BARRINGTON DR	CONNAUGHT CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-069
201502164801	ENDSTON CT	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-068
201502164701	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-067
201502164601	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-065
201502146501	BASS	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-053
201502146401	BUFFALO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-043
201502146301	SHAMROCK DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-036
201502146201	STONEWOOD	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-021
201502146101	STONEWOOD	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-020
201502146001	STONEWOOD	PARTRIDGE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-019
201502145901	STONEWOOD	PARTRIDGE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-018
201502145801	PARTRIDGE LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-016
201502145701	PARTRIDGE LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-015
201502145601	MORRISON RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-126
201502145501	HAYNE BL	VENICE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-076
201502145401	KINGSPORT BL	CURRAN BL	07/30/2015	10/08/2019 SMBG	REHAB SEWER MANHOLE 508-124
201502145301	KINGSPORT BL	CURRAN BL	07/30/2015	10/08/2019 SMBG	REHAB SEWER MANHOLE 508-123
201502145201	KINGSPORT BL	MORRISON RD	07/30/2015	12/03/2019 SMBG	REHAB SEWER MANHOLE 508-121
201502145101	KINGSPORT BL	MORRISON RD	07/30/2015	08/15/2019 SMBG	REHAB SEWER MANHOLE 508-120
201502145001	MORRISON RD	KINGSPORT BL	07/30/2015	10/07/2019 SMBG	REHAB SEWER MANHOLE 508-118
201502144901	CURRAN BL	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-116
201502144801	STAR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-115
201502144701	STAR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-113
201502144601	CURRAN BL	STAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-112
201502144501	SUN	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-110
201502144401	CURRAN BL	SUN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-095
201502144301	SAND	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-094
201502144201	SAIL	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-081
201502144101	CURRAN BL	SAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-079
201502144001	VENICE BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-078
201502143901	VENICE BL	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-077
201502143501	MORRISON RD	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-165
201502143401	MORRISON RD	SHOREWOOD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-162
201502143301	MORRISON RD	SHOREWOOD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-160
201502143201	STONEWOOD	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-157
201502143101	QUAIL CREEK LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-155
201502143001	EMORY RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-151
201502142901	FORUM BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-148
201502142801	DUANE RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-143

201502142701	DUANE RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-142
201502142601	TILBURY RD	BEEKMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-139
201502142501	FORUM BL	TILBURY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-137
201502142401	EMORY RD	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-135
201502142301	BEEKMAN RD	EMORY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-133
201502142201	BEEKMAN RD	TILBURY RD	07/30/2015	10/07/2019 SMBG	REHAB SEWER MANHOLE 508-130
201502142101	BEEKMAN RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-129
201502121001	PARIS RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 539-004
201502120001	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	08/06/2016 SMBG	REHAB SEWER MANHOLE 549-010 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/
201502095501	PEBBLE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-013
201502095401	GANNON RD	WINNERS CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-083
201502095301	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-079
201502095201	TRADE WINDS CT	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-075
201502095101	SANDPIPER DR	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-069
201502095001	WINDWARD CT	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-065
201502094901	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-134
201502094801	LACOMBE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-079
201502093801	MORRISON RD	LADY GRAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-109
201502093701	CURRAN BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-104
201502093601	MORRISON RD	DUNE DR	07/30/2015	10/09/2019 SMBG	REHAB SEWER MANHOLE 490-004
201502093501	MORRISON RD	BERG	07/30/2015	10/14/2019 SMBG	REHAB SEWER MANHOLE 489-016
201502093401	JAHNCKE RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-157
201502093301	LADY GRAY	WALES	07/30/2015	11/13/2019 SMBG	REHAB SEWER MANHOLE 488-084
201502093201	MEANS AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-022
201502093101	READ BL	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-019
201502087201	TRAPIER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-067
201502087101	HAYNE BL	VANDERKLOOT AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-118
201502087001	CROWDER BL	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-095
201502086701	GUS	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-080
201502086601	SCOTTSDALE DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-032
201502086501	DINKINS	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-066
201502086401	GERVAIS	MEYN	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-061
201502086301	CURRAN BL	AFTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-053
201502089901	SHAW AV	CARTER	07/30/2015	10/23/2019 SMBG	REHAB SEWER MANHOLE 478-105
201502089801	WEAVER AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-102
201502089701	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-099
201502089501	HAYNE BL	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-119
201502088601	POITEVENT	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-090
201502088501	FULTON	BREVARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-055
201502088401	HICKMAN	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-017
201502088301	VANDERKLOOT AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-044
201502088201	DEVINE AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-040
201502090101	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-111
201502090001	POITEVENT	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-108
201502088101	FULTON	DEVINE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-037
201502088001	SHUBRICK	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-034
201502087901	TRAPIER AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-028
201502087801	POITEVENT	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-089
201502087701	SHAW AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-087
201502087601	CARTER	SHAW AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-085
201502087501	WEAVER AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-081
201502087401	CARTER	HANSBROUGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-077
202000262301	BENSON CT	HUNTINGTON PARK DR	02/17/2020	11/05/2019 SMBG	REHAB SEWER MANHOLE 467-056 ESSA MH Rehab: Partial Depth Manhole Liner
202000262401	DARTMOOR DR	SCOTTSDALE DR	02/17/2020	11/07/2019 SMBG	REHAB SEWER MANHOLE 477-018 ESSA MH Rehab: Full Depth Manhole Liner

202000262701	HAYNE BL	BENSON	02/17/2020		SMBG	REHAB SEWER MANHOLE 477-085 ESSA MH Rehab: Full Depth Manhole Liner
202000262801	HICKMAN	HAYNE BL	02/17/2020		SMBG	REHAB SEWER MANHOLE 478-053 ESSA MH Rehab: Partial Depth Manhole Liner
202000262901	MORRISON RD	WAVE DR	02/17/2020		SMBG	REHAB SEWER MANHOLE 490-016 ESSA MH Rehab: Full Depth Manhole Liner
202000263001	DEERFIELD DR	HANOVER RD	02/17/2020		SMBG	REHAB SEWER MANHOLE 491-010 ESSA MH Rehab: Partial Depth Manhole Liner
202000263101	DEERFIELD DR	HANOVER RD	02/17/2020		SMBG	REHAB SEWER MANHOLE 491-011 ESSA MH Rehab: Partial Depth Manhole Liner
202000263201	PLAINFIELD DR	HANOVER RD	02/17/2020		SMBG	REHAB SEWER MANHOLE 491-021 ESSA MH Rehab: Full Depth Manhole Liner
201502084201	KENYON RD	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-030
201502084101	BENSON	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-028
201502084001	AFTON DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-025
201502083901	DARTMOOR DR	ABERDEEN RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 477-020
202000263301	NORTHGATE DR	W BARRINGTON DR	02/17/2020		SMBG	REHAB SEWER MANHOLE 493-008 ESSA MH Rehab: Full Depth Manhole Liner
202000263401	WAYSIDE DR	ASHLAND DR	02/17/2020		SMBG	REHAB SEWER MANHOLE 505-043 ESSA MH Rehab: Partial Depth Manhole Liner
202000263501	SCOTTWOOD DR	CURRAN BL	02/17/2020		SMBG	REHAB SEWER MANHOLE 506-012 ESSA MH Rehab: Partial Depth Manhole Liner
202000263601	WHITMORE PL	KINGSWOOD DR	02/17/2020		SMBG	REHAB SEWER MANHOLE 507-035 ESSA MH Rehab: Partial Depth Manhole Liner
202000263701	AVON PARK BL	MORRISON RD	02/17/2020		SMBG	REHAB SEWER MANHOLE 508-055 ESSA MH Rehab: Partial Depth Manhole Liner
202000266001	BAMBERRY	PERTH	02/17/2020	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-055 ESSA MH Rehab: Full Depth Manhole Liner + Adjust MH Frame
202000267201	HANOVER RD	DEERFIELD DR	02/17/2020	09/16/2019	SMBG	REHAB SEWER MANHOLE 491-036 ESSA MH Rehab: Replace MH Frame and Cover
202000267301	WALES	ALABAMA	02/17/2020	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-026 ESSA MH Rehab: Full Depth Manhole Liner
202000267401	COVENTRY	MARTIN DR	02/17/2020	10/28/2019	SMBG	REHAB SEWER MANHOLE 459-101 ESSA MH Rehab: Full Depth Manhole Liner
202000267501	FORDHAM CT	BENSON CT	02/17/2020	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-053 ESSA MH Rehab: Full Depth Manhole Liner
202000267801	MORRISON RD	DARTMOOR DR	02/17/2020	11/07/2019	SMBG	REHAB SEWER MANHOLE 477-017 ESSA MH Rehab: Full Depth Manhole Liner
201502191001	HANSBROUGH	QUEISSER	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-096
201502196101	BURKE AV	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-083
201502196001	HAYNE BL	VANDERKLOOT AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-054
201502195901	HICKMAN	HAYNE BL	07/30/2015	10/23/2019	SMBG	REHAB SEWER MANHOLE 478-051
201502195801	HICKMAN	DINKINS	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-050
201502195701	FULTON	VANDERKLOOT AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-045
201502195601	VANDERKLOOT AV	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-043
201502195501	VANDERKLOOT AV	DINKINS	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-042
201502195401	DEVINE AV	DINKINS	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-039
201502195301	DEVINE AV	DINKINS	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-038
201502197801	VANDERKLOOT AV	FULTON	07/30/2015	12/02/2019	SMBG	REHAB SEWER MANHOLE 478-013
201502197701	VANDERKLOOT AV	FULTON	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-010
201502197601	VANDERKLOOT AV	FULTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-009
201502197501	VANDERKLOOT AV	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-008
201502197401	ADELE	VANDERKLOOT AV	07/30/2015	09/12/2019	SMBG	REHAB SEWER MANHOLE 478-006
201502197301	DEVINE AV	FULTON	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 478-005
201502197201	DEVINE AV	MORRISON RD	07/30/2015	11/26/2019	SMBG	REHAB SEWER MANHOLE 478-003
201502197101	EDGELAKE CT	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-114
201502197001	EDGELAKE CT	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 477-110
201502239001	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-106
201502238901	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-104
201502238801	LAKE KENILWORTH DR	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-090
201502238701	LAKE KENILWORTH DR	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-089

201502238601	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 460-086
201502238501	LAKE KENILWORTH DR	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-082
201502238401	LAKE KENILWORTH DR	I-10	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-081
201502238001	HAYNE BL	CURTIS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-127
201502237901	HAYNE BL	CURTIS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-126
201502237801	HAYNE BL	CURTIS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-125
201502237701	PRIMROSE DR	CURRAN BL	07/30/2015	11/25/2019	SMBG	REHAB SEWER MANHOLE 461-028
201502237601	PRIMROSE DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-026
201502237501	WOODBINE DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-024
201502237401	WOODBINE DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-022
201502237301	CYNTHIA DR	WOODBINE DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-021
201502237201	MORRISON RD	PRIMROSE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-019
201502237101	MORRISON RD	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-018
201502237001	MALVERN DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-016
201502236901	MALVERN DR	LOMOND RD	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 461-015
201502236801	MALVERN DR	ABERDEEN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-012
201502236701	MORRISON RD	EBBTIDE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-009
201502236601	MORRISON RD	LAKE WILLOW DR	07/30/2015	01/15/2020	SMBG	REHAB SEWER MANHOLE 461-008
201502236501	MORRISON RD	LAKE WILLOW DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-007
201502236401	MORRISON RD	LAKE WILLOW DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-006
201502236301	MORRISON RD	THORNLEY DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-004
201502236201	DOGWOOD DR	CURRAN BL	07/30/2015	09/25/2019	SMBG	REHAB SEWER MANHOLE 461-064
201502236101	WOODBINE DR	WALES	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-031
201502236001	LIGUSTRUM DR	CURRAN BL	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-061
201502235901	LIGUSTRUM DR	CURRAN BL	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-060
201502235801	LIGUSTRUM DR	CURRAN BL	07/30/2015	11/04/2019	SMBG	REHAB SEWER MANHOLE 461-058
201502235701	MORRISON RD	LIGUSTRUM DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-057
201502235601	EBBTIDE DR	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-055
201502235501	EBBTIDE DR	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-054
201502235401	LIGUSTRUM DR	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-052
201502235301	PRIMROSE DR	WALES	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-049
201502235201	WALES	EDGELAKE CT	07/30/2015	11/22/2019	SMBG	REHAB SEWER MANHOLE 461-047
201502235101	EBBTIDE DR	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-046
201502235001	EBBTIDE DR	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-044
201502234901	DRIFTWOOD DR	BEACH DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-042
201502234801	DRIFTWOOD DR	BEACH DR	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-040
201502234701	CURRAN BL	MALVERN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-035
201502234601	EBBTIDE DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-034
201502234501	CURRAN BL	EBBTIDE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-032
201502234401	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-094
201502234301	DOGWOOD DR	CURRAN BL	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 461-066
201502234201	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-090
201502234101	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-089
201502234001	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-086
201502233901	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-084
201502233801	COVE DR	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-082
201502233701	MORRISON RD	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-080
201502233601	MORRISON RD	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-079
201502233501	MORRISON RD	COVE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-078
201502233401	MORRISON RD	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-076
201502233301	MAYO RD	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-074
201502233201	MORRISON RD	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-073
201502233101	EDWARD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-072
201502233001	EDWARD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-071
201502232901	EDWARD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-070
201502232801	MORRISON RD	EDWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-068
201502232701	MORRISON RD	EDWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-067
201502232601	WALES	DRUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-132
201502232501	HAYNE BL	DRUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-131
201502232401	POMPANO	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-130
201502232301	POMPANO	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-129

201502232201	DOGWOOD DR	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-125
201502232101	CURRAN BL	DOGWOOD DR	07/30/2015	11/04/2019	SMBG	REHAB SEWER MANHOLE 461-124
201502232001	MAYO RD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-117
201502231901	CURRAN BL	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-116
201502231801	WALES	EDWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-113
201502231701	EDWARD	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-112
201502231601	WALES	EDWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-110
201502231501	HAYNE BL	CASTLELAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-109
201502259001	TOWNSEND PL	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-031
201502258901	HARBOR CI	TOWNSEND PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-029
201502258801	TOWNSEND PL	HARBOR CI	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-026
201502258701	TOWNSEND PL	HARBOR CI	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-025
201502258601	HARBOR CI	TOWNSEND PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-022
201502258501	HARBOR CI	TOWNSEND PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-020
201502258401	REGENCY MALL LOOP	REGENCY PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-006
201502258301	REGENCY PLACE SERV	LEWIS RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 422-011
201502258201	MORRISON RD	FLORITA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 422-002
201502258101	CHEF MENTEUR HW	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 421-003
201502255101	CHIMNEY WOOD LN	ERIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-067
201502255001	CHIMNEY WOOD LN	ERIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-064
201502254901	CHIMNEY WOOD LN	ERIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-062
201502254801	CRAIGIE RD	CAROLE LN	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 424-057
201502254701	SHUBERT	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-052
201502254601	CURRAN BL	SWIFT	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-050
201502254501	CURRAN BL	SHELLY	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 424-048
201502254401	CURRAN BL	KEATS	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 424-047
201502254301	CURRAN BL	MILL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-046
201502254201	HAYNE BL	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-045
201502254101	HAYNE BL	W LAVERNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-042
201502254001	HAYNE BL	W LAVERNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-041
201502253901	HAYNE BL	W LAVERNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-039
201502253801	E HERMES	DOROTHEA	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-039
201502253701	ALABAMA	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-084
201502253601	PINES BL	E HERMES	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-036
201502253501	E LAVERNE	PANDORA	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-035
201502253401	VIRGILIAN	PINES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-029
201502253301	S LAVERNE	VIRGILIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-027
201502253201	BABYLON	DWYER RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-025
201502253101	S HERMES	BABYLON	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 425-023
201502253001	FOCH RD	S HERMES	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-022
201502252901	LAMB RD	PINES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-014
201502252801	LAMB RD	PINES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-013
201502252701	DWYER RD	LYNHUBER DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-006
201502252601	DWYER RD	LYNHUBER DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-005
201502252501	DWYER RD	MAJESTIC OAKS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-004
201502252401	DWYER RD	VIRGILIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-003
201502252301	FOCH RD	DWYER RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-002
201502252201	FOCH RD	DWYER RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-001
201502252101	ALABAMA	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-085
201502252001	W LAVERNE	DORIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-090
201502251901	LAMB RD	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-047
201502251801	DORIAN	DOROTHEA	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-084
201502251701	W LAVERNE	DORIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-083
201502251601	DORIAN	PINES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-078
201502251501	S LAVERNE	DORIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-075
201502251401	MORRISON RD	LAMB RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-069
201502251301	MORRISON RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-065
201502251201	MORRISON RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-063
201502251101	MORRISON RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-061
201502251001	MORRISON RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-060
201502250901	DOROTHEA	DORIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-056

201502250801	FOCH RD	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-055
201502250701	FOCH RD	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-054
201502250601	PANDORA	E HERMES	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-052
201502250501	PANDORA	E LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-051
201502250401	VIRGILIAN	PANDORA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-049
201502250301	VIRGILIAN	PANDORA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-048
201502250201	FRANCIS DR	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-081
201502250101	MAJESTIC OAKS DR	RANSOM	07/30/2015	01/23/2018 SMBG	REHAB SEWER MANHOLE 426-060
201502250001	DWYER RD	VIRGILIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-046
201502249901	SHALIMAR DR	SELMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-043
201502249801	SHALIMAR DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-041
201502249701	STEMWAY DR	WARFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-033
201502249601	SKYVIEW DR	AIRWAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-024
201502249501	RANSOM	SKYVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-021
201502249401	DEANNE	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-007
201502249301	DEANNE	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-004
201502249201	MORRISON RD	ALABAMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-117
201502249101	CHIMNEY WOOD LN	ERIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-112
201502249001	MORRISON RD	CHIMNEY WOOD LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-109
201502248901	MORRISON RD	CHIMNEY WOOD LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-108
201502248801	DOWNMAN RD	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-107
201502248701	PINES BL	DEANNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-097
201502248601	DEANNE	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-096
201502248501	BABYLON	DEANNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-093
201502248001	CHEF MENTEUR HW	STEMWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-135
201502247901	DOWNMAN RD	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-130
201502247801	DOWNMAN RD	REEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-128
201502247701	FLITE	SELMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-124
201502247601	DOWNMAN RD	SELMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-122
201502247501	ROBIN	PIPER LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-115
201200169301	UNITY DR	CURRAN BL	01/23/2012	01/14/2013 SLINE	MWH-ID. 7463-437
					FULL LINING OF SMH 489-060 TO 489-059
					ESSA 2 - BASIN 9 - SOUTHSORE - BERG
201502339701	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-087
201502338101	TOWNSEND PL	HARBOR CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-027
201502315701	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-008
201502315601	ASHLAND DR	E RENAISSANCE CT	07/30/2015	12/03/2019 SMBG	REHAB SEWER MANHOLE 505-072
201502315501	W TAMARON BL	CORNERSTONE BL	07/30/2015	11/12/2019 SMBG	REHAB SEWER MANHOLE 507-015
201502315401	PINEBROOK DR	KNIGHTWAY DR	07/30/2015	12/04/2019 SMBG	REHAB SEWER MANHOLE 507-062
201502314201	BAMBERRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-067
201502314101	DORCHESTER	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-062
201502314001	BAMBERRY	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-057
201502313901	CURRAN BL	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-122
201502313801	MARTIN DR	MANCHESTER	07/30/2015	10/29/2019 SMBG	REHAB SEWER MANHOLE 459-083
201502313701	CURRAN BL	EXETER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-117
201502313601	MANCHESTER	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-104
201502313501	COVENTRY	MARTIN DR	07/30/2015	11/05/2019 SMBG	REHAB SEWER MANHOLE 459-098
201502313401	MULLET	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-094
201502313301	CURRAN BL	MULLET	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-091
201502313201	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-110
201502313101	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-107
201502313001	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-100
201502312901	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-083
201502312601	DOYLE CT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-098
201502312401	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-021
201502311901	MEANS AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-021
201502311801	LADY GRAY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-087
201502311701	MORRISON RD	FINCHLEY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-019
201502311601	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-064
201502310701	TOWNSEND PL	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-030
201502310601	DOWNMAN RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-033

201502310401	WOODBINE DR	WALES	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-030
201502309801	MORRISON RD	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-046
201502309601	MULLET	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-039
201502309501	HAYNE BL	MULLET	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-035
201502309401	TARPON	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-029
201502309301	CURTIS DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-026
201502309201	CURTIS DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-023
201502309101	SHEFFIELD	DORCHESTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-081
201502309001	MORRISON RD	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-047
201502308901	COVENTRY	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-076
201502308801	DORCHESTER	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-072
201502308701	FRANCIS DR	RANSOM	07/30/2015	09/14/2017	SMBG	REHAB SEWER MANHOLE 426-084
201502308601	DORIAN	BABYLON	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-092
201502308501	SHALIMAR DR	DREUX AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-042
201502308401	WARFIELD	STEMWAY DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-029
201502308301	RANSOM	STEMWAY DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-020
201502308201	BABYLON	DEANNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-003
201502308101	MORRISON RD	CHIMNEY WOOD LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-111
201502307901	DOWNMAN RD	MENDEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-090
201502307701	REEL	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-129
201502307601	FLITE	ALOST	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-125
201502307501	DOWNMAN RD	ALOST	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-120
201502307401	PIPER LN	BOEING	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-112
201502257301	KUEBEL DR	SHUBERT	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 424-035
201502257201	HAYNE BL	TOWNSEND PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-033
201502257101	DOWNMAN RD	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-031
201502257001	WALES	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-030
201502256901	ALABAMA	CURRAN BL	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-027
201502256801	W LAVERNE	HAYNE BL	07/30/2015	12/04/2019	SMBG	REHAB SEWER MANHOLE 424-025
201502256701	W LAVERNE	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-023
201502256601	WALES	SHUBERT	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-014
201502256501	TOWNSEND PL	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-052
201502256401	SEABROOK PL SERV	COUNTESS LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-050
201502256301	COUNTESS LN	DOWNMAN SEABROOK SRV	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-048
201502256201	DOWNMAN RD	COUNTESS LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-046
201502256101	SEABROOK PL SERV	COUNT LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-044
201502256001	COUNT LN	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-042
201502255901	DOWNMAN REGENCY SERV	SEABROOK PL SERV	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-040
201502255801	PRINCESS LN	DOWNMAN REGENCY SERV	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-038
201502255701	HAYNE BL	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-036
201502255601	ALABAMA	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-081
201502255501	KUEBEL DR	SHUBERT	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-036
201502255401	ERIN DR	KAREN LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-075
201502255301	ERIN DR	CAROLE LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-073
201502255201	BEAU	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-070
201303956101	S LITTLE WOODS	W LITTLE WOODS	07/15/2013	02/14/2013	SMAIN	MWH-ID. 7463-703 POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSORE - SHOREWOOD MWH-ID. 7463-437
201201727201	UNITY DR	HAYNE BL	07/24/2012	02/28/2013	SMAIN	POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060 ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-674
201200376701	HAYNE BL	BURKE RD	02/14/2012	06/03/2013	SMAIN	POINT REPAIR 190' - 213' FROM SMH 477-084 ESSA 2 - BASIN 9 - SOUTHSORE - BURKE MWH-ID. 7463-674
201200376601	HAYNE BL	BURKE RD	02/14/2012	05/31/2013	SMAIN	POINT REPAIR 0' - 14' FROM SMH 477-084 ESSA 2 - BASIN 9 - SOUTHSORE - BURKE MWH-ID. 7463-438
201200169501	CAMBERLEY DR	MORRISON RD	01/23/2012	05/30/2013	SMAIN	POINT REPAIR 35' - 47' FROM SMH 492-003 ESSA 2 - BASIN 9 - SOUTHSORE - BERG

201200169201	UNITY DR	CURRAN BL	01/23/2012	02/28/2013	SMAIN	MWH-ID. 7463-437 POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060
201502120002	CHEF MENTEUR HW	INDUSTRIAL PK	08/07/2016	08/07/2016	SMBG	ESSA 2 - BASIN 9 - SOUTHSORE - BERG EXCAVATED IN MUDPLOT AND STREET WITH MACHINE AND BY HAND AROUND UNDER GROUND UTILITIES. REMOVED BROKEN MANHOLE REBUILT SEWER MANHOLE BOTTOM AND A ROLLS OF BRICKS. LEFT BARAI I S AND FI AGS AROUND .JOB SITE
201603752801	CRANBROOK DR	BEACONFIELD DR	02/24/2016	10/15/2019	SMBG	ESSA MH REHAB: Install Partial Liner
201603746201	HERITAGE DR	ELMDALE RD	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner
201603746101	HANOVER RD	BROOKFIELD DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner
201603743401	S BUNKER HILL RD	BOSTON DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner
201603742701	PARRY	HAYNE BL	02/24/2016	10/09/2019	SMBG	ESSA MH REHAB: Install Partial Liner
201603740801	MORRISON RD	EBBTIDE DR	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner
201603740501	HANOVER RD	PLAINFIELD DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner
201603739901	NEPTUNE CT	ARBOR DR	02/24/2016	11/04/2019	SMBG	ESSA MH REHAB: Install Partial Liner
201603737901	CURRAN BL	STONEWOOD	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner
201502374301	MORRISON RD	BUNDY RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 469-051
201502350801	CURRAN BL	SWIFT	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-053
201502350701	CURRAN BL	SHUBERT	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-049
201502350601	LAMB RD	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-045
201502350501	E HERMES	PANDORA	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-037
201502350401	FOCH RD	PINES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-030
201502350301	FOCH RD	S LAVERNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-026
201502350201	S HERMES	BABYLON	07/30/2015	01/23/2018	SMBG	REHAB SEWER MANHOLE 425-024
201502350101	DWYER RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-019
201502350001	DWYER RD	LAMB RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-012
201502349901	W LAVERNE	DORIAN	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-091
201502349801	FOCH RD	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-059
201502349701	W LAVERNE	PINES BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-087
201502349601	DORIAN	W LAVERNE	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-081
201502349501	MORRISON RD	LAMB RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-072
201502349401	MORRISON RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-064
201502349301	MORRISON RD	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 425-062
201502349201	HARBOR CI	TOWNSEND PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-023
201502349101	TOWNSEND PL	HARBOR CI	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-019
201502349001	REGENCY PLACE SERV	LEWIS RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 422-005
201502348801	KUEBEL DR	SHUBERT	07/30/2015	10/24/2019	SMBG	REHAB SEWER MANHOLE 424-034
201502348701	DOWNMAN RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-032
201502348601	ALABAMA	CURRAN BL	07/30/2015	12/16/2019	SMBG	REHAB SEWER MANHOLE 424-028
201502348501	WALES	W LAVERNE	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 424-024
201502348401	MILL	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-006
201502348301	DOWNMAN SEABROOK SRV	COUNTESS LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-049
201502348201	COUNT LN	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 423-045
201502348101	ALABAMA	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-082
201502348001	KAREN LN	CRAIGIE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-077
201502347901	ERIN DR	CAROLE LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-072
201502347801	CURRAN BL	SHELLY	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-065
201502347701	CRAIGIE RD	KAREN LN	07/30/2015		SMBG	REHAB SEWER MANHOLE 424-059
201502347301	WALNUT SQUARE	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-064
201502347201	FORDHAM CT	BENSON CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-054
201502347101	BENSON CT	FORDHAM CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-050
201502347001	TUDOR CT	WESTHAVEN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-027
201502346901	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-023
201502346801	LAKE WILLOW DR	LAWRENCE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-019
201502346701	WALNUT SQUARE	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-069
201502346601	BOSTON DR	S BUNKER HILL RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 469-034
201502346501	S BUNKER HILL RD	SALEM DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 469-030
201502346401	SALEM DR	S BUNKER HILL RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 469-027
201502346301	BURKE RD	N BUNKER HILL RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 469-022
201502346201	BUNDY RD	MIDDLEBORO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 469-014
201502344701	CROWDER BL	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-007

201502344601	CROWDER BL	HUNTINGTON PARK DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-003
201502344401	WALES	DANUBE RD	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 461-148
201502344301	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-012
201502344201	COVE DR	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-010
201502344101	SPRING LAKE DR	COVE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-006
201502344001	SPRING LAKE DR	COVE DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-003
201502343901	HAYNE BL	EDGELAKE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-191
201502343801	EDGELAKE CT	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-188
201502343701	EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-185
201502343601	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 462-042
201502343501	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 462-039
201502343401	LAKE WILLOW DR	GREY OAKS DR	07/30/2015	12/20/2019	SMBG	REHAB SEWER MANHOLE 462-035
201502343301	NEPTUNE CT	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-032
201502343201	ARBOR DR	NEPTUNE CT	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-028
201502343101	MAYO RD	SPRING LAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-022
201502343001	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-020
201502342801	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-083
201502342701	MORRISON RD	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-081
201502342501	MAYO RD	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-075
201502342401	MAYO RD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-096
201502342301	WALES	POMPANO	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-128
201502342201	EDWARD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-121
201502342101	WALES	CASTLELAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-114
201502342001	EDWARD	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-111
201502341901	HAYNE BL	CASTLELAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-108
201502341801	ALLISON RD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-169
201502341701	DALEWOOD RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-166
201502341601	DALEWOOD RD	CURRAN BL	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 461-163
201502341501	EASTMORE RD	CURRAN BL	07/30/2015	01/14/2020	SMBG	REHAB SEWER MANHOLE 461-160
201502341401	MORRISON RD	EASTMORE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-157
201502341301	MORRISON RD	FIELDSTON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-152
201502341201	CURRAN BL	WOODBINE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-029
201502341101	PRIMROSE DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-027
201502341001	WOODBINE DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-023
201502340901	PRIMROSE DR	CYNTHIA DR	07/30/2015	10/28/2019	SMBG	REHAB SEWER MANHOLE 461-020
201502340801	LOMOND RD	CROWDER BL	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-017
201502340701	MALVERN DR	ABERDEEN DR	07/30/2015	10/21/2019	SMBG	REHAB SEWER MANHOLE 461-013
201502340601	DOGWOOD DR	CURRAN BL	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-065
201502340501	MORRISON RD	DOGWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-062
201502340401	LIGUSTRUM DR	CURRAN BL	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 461-059
201502340301	MORRISON RD	LIGUSTRUM DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-056
201502340201	LIGUSTRUM DR	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-053
201502340101	PRIMROSE DR	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-048
201502340001	WALES	EBBTIDE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-045
201502339901	MAYO RD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-095
201502339801	MAYO RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-092
201502247401	DOWNMAN RD	ROBIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-114
201502247301	PIPER LN	BOEING	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-110
201502247201	PIPER LN	BEECHCRAFT	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-108
201502247101	PIPER LN	BEECHCRAFT	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-106
201502247001	DOWNMAN RD	FILMORE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-103
201502246901	DENNY	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-101
201502246801	MITHRA	DOWNMAN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-096
201502246701	DOWNMAN RD	MITHRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 426-095
201502244801	MORRISON RD	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-045
201502244701	MORRISON RD	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-044
201502244601	MORRISON RD	LAKE KENILWORTH DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-042
201502244501	MORRISON RD	NEWCASTLE	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-041
201502244401	MULLET	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-038
201502244301	HAYNE BL	DANUBE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-036
201502244201	HAYNE BL	TARPON	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-034

201502244101	REDFISH	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-032
201502244001	WALES	TARPON	07/30/2015	01/09/2020	SMBG	REHAB SEWER MANHOLE 459-028
201502243901	CURTIS DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-025
201502243801	CURTIS DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-024
201502243701	CURTIS DR	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-021
201502243601	MARTIN DR	CITRUS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-019
201502243501	WALES	MARTIN DR	07/30/2015	12/05/2019	SMBG	REHAB SEWER MANHOLE 459-017
201502243401	WALES	LAMB RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-009
201502243301	LAMB RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-005
201502243201	LAMB RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-004
201502243001	SHEFFIELD	MANCHESTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-080
201502242901	SHEFFIELD	MANCHESTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-079
201502242801	COVENTRY	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-078
201502242701	COVENTRY	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-077
201502242601	COVENTRY	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-075
201502242501	MARTIN DR	COVENTRY	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-073
201502242401	DORCHESTER	CANTERBURY	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-069
201502242301	BAMBERRY	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-068
201502242201	MORRISON RD	SHEFFIELD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-065
201502242101	MARTIN DR	BAMBERRY	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-063
201502242001	DORCHESTER	PERTH	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-061
201502241901	DORCHESTER	DUNDEE	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-060
201502241801	PERTH	DORCHESTER	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-056
201502241701	DUNDEE	DORCHESTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-054
201502241601	BAMBERRY	DUNDEE	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-052
201502241501	THAMES	BAMBERRY	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 459-051
201502241401	DORCHESTER	THAMES	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 459-050
201502241301	NEWCASTLE	DORCHESTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-049
201502241201	CURRAN BL	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-121
201502241101	EXETER	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-120
201502241001	EXETER	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-119
201502240901	CURRAN BL	EXETER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-118
201502240801	MANCHESTER	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-109
201502240701	MANCHESTER	MARTIN DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-105
201502240601	NEWCASTLE	MANCHESTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-103
201502240501	COVENTRY	MARTIN DR	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-097
201502240401	MULLET	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-095
201502240301	CURRAN BL	DANUBE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-093
201502240201	CURRAN BL	MULLET	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-092
201502240101	REDFISH	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-090
201502240001	CURRAN BL	REDFISH	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-089
201502239901	CURRAN BL	REDFISH	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-088
201502239801	MARTIN DR	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-087
201502239701	MANCHESTER	SHEFFIELD	07/30/2015	12/16/2019	SMBG	REHAB SEWER MANHOLE 459-086
201502239601	MANCHESTER	SHEFFIELD	07/30/2015	12/13/2019	SMBG	REHAB SEWER MANHOLE 459-085
201502239501	MANCHESTER	SHEFFIELD	07/30/2015	11/08/2019	SMBG	REHAB SEWER MANHOLE 459-084
201502239301	MARTIN DR	MORRISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 459-123
201502239201	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-109
201502239101	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 460-108
201502231401	HAYNE BL	CASTLELAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-107
201502231301	MAYO RD	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-104
201502231201	MAYO RD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-102
201502231101	DUKE CT	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-100
201502231001	CURRAN BL	DUKE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-099
201502230901	CURRAN BL	DOYLE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-097
201502230801	CURRAN BL	ALLISON RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-167
201502230701	DRUM	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-133
201502230601	DALEWOOD RD	CURRAN BL	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 461-165
201502230501	DALEWOOD RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-164
201502230401	MORRISON RD	DALEWOOD RD	07/30/2015	01/10/2020	SMBG	REHAB SEWER MANHOLE 461-162
201502230301	EASTMORE RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-161

201502230201	EASTMORE RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-159
201502230101	EASTMORE RD	CURRAN BL	07/30/2015	12/09/2019	SMBG	REHAB SEWER MANHOLE 461-158
201502230001	FIELDSTON RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-154
201502229901	FIELDSTON RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-153
201502229801	DANUBE RD	HAYNE BL	07/30/2015	10/18/2019	SMBG	REHAB SEWER MANHOLE 461-150
201502229701	DANUBE RD	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-149
201502229601	HAYNE BL	TROUT RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-147
201502229501	TROUT RD	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-141
201502229401	WALES	TROUT RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-140
201502229301	HAYNE BL	DRUM	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-138
201502229201	FLOUNDER	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-137
201502229101	FLOUNDER	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-136
201502229001	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-011
201502228901	BUTTERFIELD	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-172
201502228801	COVE DR	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-008
201502228701	COVE DR	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-007
201502228601	SPRING LAKE DR	COVE DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 462-005
201502228501	SPRING LAKE DR	COVE DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-004
201502228401	SPRING LAKE DR	COVE DR	07/30/2015	12/20/2019	SMBG	REHAB SEWER MANHOLE 462-002
201502228301	MAYO RD	SPRING LAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-001
201502228201	HAYNE BL	EDGELAKE CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-190
201502228101	EDGELAKE CT	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-189
201502228001	EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-187
201502227901	EDGELAKE CT	WALES	07/30/2015	10/22/2019	SMBG	REHAB SEWER MANHOLE 461-186
201502227801	EDGELAKE CT	WALES	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-183
201502227701	WALES	DANUBE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-179
201502227601	CRESTMONT RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-177
201502227501	CRESTMONT RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-176
201502227401	CRESTMONT RD	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-175
201502227301	MORRISON RD	CRESTMONT RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 461-174
201502227201	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	11/06/2019	SMBG	REHAB SEWER MANHOLE 462-043
201502227101	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	01/14/2020	SMBG	REHAB SEWER MANHOLE 462-041
201502227001	MAYO RD	SPRING LAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-013
201502226901	LAKE WILLOW DR	GREY OAKS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-038
201502226801	LAKE WILLOW DR	GREY OAKS DR	07/30/2015	12/20/2019	SMBG	REHAB SEWER MANHOLE 462-037
201502226701	NEPTUNE CT	ARBOR DR	07/30/2015	01/07/2020	SMBG	REHAB SEWER MANHOLE 462-034
201502226601	NEPTUNE CT	ARBOR DR	07/30/2015	10/29/2019	SMBG	REHAB SEWER MANHOLE 462-033
201502226501	ARBOR DR	COVE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-025
201502226401	ARBOR DR	COVE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-024
201502226301	ARBOR DR	MAYO RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-021
201502226201	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-018
201502226101	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-017
201502226001	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-016
201502225801	MAYO RD	ARBOR DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-015
201502225701	MAYO RD	SPRING LAKE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-014
201502225401	LAKE WILLOW DR	THOR CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-044
201502224401	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 462-050
201502224301	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	11/27/2019	SMBG	REHAB SEWER MANHOLE 462-049
201502224201	THOR CT	LAKE WILLOW DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-048
201502224101	LAKE WILLOW DR	THOR CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 462-047
201502224001	LAKE WILLOW DR	THOR CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-046
201502223901	LAKE WILLOW DR	THOR CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 462-045
201502222001	CROWDER BL	I-10 SERVICE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-008
201502221801	CROWDER BL	HUNTINGTON PARK DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-006
201502221701	CROWDER BL	HUNTINGTON PARK DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-004
201502220301	WALNUT SQUARE	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-065
201502220201	CROWDER BL	LAKE WILLOW DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-009
201502220101	HUNTINGTON PARK DR	BENSON CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-061
201502220001	HUNTINGTON PARK DR	PARKSIDE CT	07/30/2015	09/24/2019	SMBG	REHAB SEWER MANHOLE 467-060
201502219901	BENSON CT	FORDHAM CT	07/30/2015	11/05/2019	SMBG	REHAB SEWER MANHOLE 467-052
201502219801	BENSON CT	FORDHAM CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 467-051

201502219701	CROWDER BL	HUNTINGTON PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-041
201502219601	CROWDER BL	BEECHWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-037
201502219501	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-025
201502219401	LAWRENCE RD	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-024
201502219301	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-020
201502219201	LAKE WILLOW DR	WESTHAVEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-018
201502219101	LAWRENCE CT	WILLOW RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-017
201502219001	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-015
201502218901	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-013
201502218801	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-012
201502218701	LAKE WILLOW DR	WESTHAVEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-010
201502218601	N BUNKER HILL RD	YORKTOWN DR	07/30/2015	10/24/2019 SMBG	REHAB SEWER MANHOLE 469-037
201502218501	BOSTON DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-036
201502218401	BOSTON DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-035
201502218301	BOSTON DR	MIDDLEBORO RD	07/30/2015	11/27/2019 SMBG	REHAB SEWER MANHOLE 469-033
201502218201	BOSTON DR	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-032
201502218101	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-029
201502218001	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-028
201502217901	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-026
201502217801	SALEM DR	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-024
201502217701	MORRISON RD	BENSON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-021
201502217601	BUNDY RD	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-017
201502217501	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-013
201502217401	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-012
201502217301	MORRISON RD	BUNDY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-010
201502217201	BUNDY RD	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-008
201502217101	BUNDY RD	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-007
201502217001	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-006
201502216901	LAWRENCE CT	WILLOW RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-071
201502216701	YORKTOWN DR	MIDDLEBORO RD	07/30/2015	01/14/2020 SMBG	REHAB SEWER MANHOLE 469-039
201502215901	W BUNKER HILL RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-047
201502215801	N BUNKER HILL RD	W BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-045
201502215701	S BUNKER HILL RD	BOSTON DR	07/30/2015	12/07/2019 SMBG	REHAB SEWER MANHOLE 469-043
201502215601	YORKTOWN DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-041
201502215501	YORKTOWN DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-040
201502201401	KENYON RD	ABERDEEN RD	07/30/2015	10/21/2019 SMBG	REHAB SEWER MANHOLE 477-031
201502201301	SCOTTSDALE DR	KENYON RD	07/30/2015	10/21/2019 SMBG	REHAB SEWER MANHOLE 477-029
201502201101	BENSON	ABERDEEN RD	07/30/2015	10/21/2019 SMBG	REHAB SEWER MANHOLE 477-027
201502201001	SCOTTSDALE DR	BENSON	07/30/2015	10/21/2019 SMBG	REHAB SEWER MANHOLE 477-026
201502200901	AFTON DR	LOMOND RD	07/30/2015	10/21/2019 SMBG	REHAB SEWER MANHOLE 477-023
201502200801	ABERDEEN RD	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-021
201502200701	DARTMOOR DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-019
201502200601	MORRISON RD	DARTMOOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-016
201502200501	MORRISON RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-010
201502200401	MORRISON RD	BENSON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-007
201502199601	GUS	CHASE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-075
201502199501	GUS	CHASE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-074
201502199401	BILL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-073
201502199301	BILL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-072
201502199201	DINKINS	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-065
201502199101	GERVAIS	BENSON	07/30/2015	11/11/2019 SMBG	REHAB SEWER MANHOLE 477-060
201502199001	CURRAN BL	MEYN	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-056
201502198901	DANIEL DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-051
201502198801	CURRAN BL	DANIEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-050
201502198701	BURKE AV	ADELE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-046
201502198601	MORRISON CT	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-042
201502198501	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-039
201502198401	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-038
201502198301	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-037
201502198201	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-036
201502198101	MORRISON RD	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-035

201502198001	SCOTTSDALE DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-034
201502197901	SCOTTSDALE DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-033
201502196901	EDGELAKE CT	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-109
201502196801	CROWDER BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-106
201502196701	LOMOND RD	MEYN	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-103
201502196601	MORRISON RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-090
201502196501	HAYNE BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-088
201502196401	HAYNE BL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-087
201502196301	HAYNE BL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-086
201502196201	HAYNE BL	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-084
201502195201	SHUBRICK	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-036
201502195101	SHUBRICK	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-035
201502195001	SHUBRICK	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-033
201502194901	TRAPIER AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-029
201502194801	BREVARD AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-026
201502194701	BREVARD AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-025
201502194601	BREVARD AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-024
201502192701	BREVARD AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-060
201502192601	BREVARD AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-059
201502192501	BREVARD AV	DINKINS	07/30/2015	01/10/2020 SMBG	REHAB SEWER MANHOLE 478-057
201502192401	MORRISON RD	DEVINE AV	07/30/2015	10/22/2019 SMBG	REHAB SEWER MANHOLE 478-117
201502192301	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-114
201502192201	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-113
201502192101	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-112
201502192001	POITEVENT	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-110
201502191901	POITEVENT	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-109
201502193601	HANSBROUGH	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-078
201502193501	SYMMES AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-075
201502193401	CARTER	SYMMES AV	07/30/2015	10/22/2019 SMBG	REHAB SEWER MANHOLE 478-073
201502193301	SHUBRICK	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-070
201502193201	TRAPIER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-068
201502193101	TRAPIER AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-066
201502193001	TRAPIER AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-065
201502192901	HAYNE BL	TRAPIER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-062
201502192801	HAYNE BL	HICKMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-061
201502194501	BREVARD AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-023
201502194401	MORRISON RD	BREVARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-021
201502194301	HICKMAN	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-020
201502194201	CARTER	POITEVENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-088
201502194101	BREVARD AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-056
201502194001	SHAW AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-086
201502193901	WEAVER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-084
201502193801	WEAVER AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-082
201502193701	HANSBROUGH	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-079
201502191801	MORRISON RD	POITEVENT	07/30/2015	10/23/2019 SMBG	REHAB SEWER MANHOLE 478-107
201502191701	SHAW AV	CARTER	07/30/2015	10/23/2019 SMBG	REHAB SEWER MANHOLE 478-106
201502191601	SHAW AV	QUEISSER	07/30/2015	10/23/2019 SMBG	REHAB SEWER MANHOLE 478-104
201502191501	MORRISON RD	SHAW AV	07/30/2015	10/23/2019 SMBG	REHAB SEWER MANHOLE 478-103
201502191401	WEAVER AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-101
201502191301	WEAVER AV	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-100
201502191201	HANSBROUGH	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-098
201502191101	HANSBROUGH	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-097
201502190901	MORRISON RD	HANSBROUGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-095
201502188901	HAYNE BL	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-120
201502189001	WEAVER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-121
201502190701	SYMMES AV	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-092
201502190801	SYMMES AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-093
201502189101	SYMMES AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-125
201502189201	HAYNE BL	CITRUS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-126

201200376801	HAYNE BL	BURKE RD	02/14/2012	08/05/2013	SLINE	MWH-ID. 7463-674 FULL LINING OF SMH 477-084 TO 477-083
201304192701	E BARRINGTON DR	BRIARHEATH DR	08/23/2013	08/05/2013	SLINE	ESSA 2 - BASIN 9 - SOUTHSORE - BURKE MWH-ID. 7463-701 FULL LININE OF SMH 493-081 - 493-080
201304423101	E HERMES	PINES BL	09/30/2013	11/04/2014	SLINE	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-771 FULL LINING OF PIPE FROM SMH 425-010 TO 425-009
201202150701	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/11/2013	SLEAD	ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @
201303956201	S LITTLE WOODS	W LITTLE WOODS	07/15/2013		SLEAD	61' MWH-ID. 7463-703 REPLACE SERVICE VIA LINING FROM 182' FROM SMH 508-068
201304192901	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - SHOREWOOD MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 69' FROM SMH 493-081
201304193101	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 128' FROM SMH 493-081
201304423301	E HERMES	PINES BL	09/30/2013	10/27/2014	SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-771 SERVICE POINT REPAIR 319' FROM SMH 425-010 -
201304423201	E HERMES	PINES BL	09/30/2013	10/23/2014	SLEAD	ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE MWH-ID. 7463-771 SERVICE POINT REPAIR 255' FROM SMH 425-010 -
201304193501	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 358' FROM SMH 493-081
201304193401	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 299' FROM SMH 493-081
201304193301	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 242' FROM SMH 493-081
201304193201	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 185' FROM SMH 493-081
201304193001	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 16' FROM SMH 493-081
201303956301	S LITTLE WOODS	W LITTLE WOODS	07/15/2013		SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - BERG MWH-ID. 7463-703 REPLACE SERVICE VIA LINING FROM 226' FROM SMH 508-068
201202150801	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/13/2013	SLEAD	ESSA 2 - BASIN 9 - SOUTHSORE - SHOREWOOD MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @
201202150601	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/08/2013	SLEAD	113' MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5'
201303956501	ROBIN HOOD DR	PRESSBURG	07/15/2013	08/06/2013	SLINE	MWH-ID. 7463-413 FULL LINING OF SMH 476-049 - 476-048
201200381101	LAFOURCHE	WALES	02/15/2012	05/23/2013	SLINE	ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS MWH-ID. 7463-682 FULL LINING OF SMH 488-093 TO 488-091
201202150901	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	05/30/2013	SLINE	ESSA 2 - BASIN 9 - SOUTHSORE - WEBER MWH-ID. 7463-703 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @

1,152

TOTAL CLOSED

ACTION_TAKEN	W.O. COST	STATUS	BASIN COST TO DATE
POINT REPAIR MADE 100' TO 122' FROM SMH 012-010	6,705.40	CL	
POINT REPAIR MADE 53' TO 65' FROM SMH 012-012	1,500.20	CL	
POINT REPAIR MADE 0' TO 12' FROM SMH 010-008	5,703.70	CL	
POINT REPAIR MADE 334' TO 348' FROM SMH 010-009	3,700.00	CL	
POINT REPAIR MADE 144' TO 179' FROM SMH 011-038	10,504.60	CL	
POINT REPAIR 197' TO 209' MADE FROM SMH 012-010	3,700.00	CL	
POINT REPAIR MADE 416' TO 425' FROM SMH 012-013	3,700.00	CL	
POINT REPAIR 382' TO 394' FROM SMH 013-019 COMPLETED	3,700.00	CL	
POINT REPAIR MADE 368' TO 380' FROM SMH 012-013	5,201.60	CL	
POINT REPAIR 258' TO 270' FROM SMH 221-030 COMPLETED	5,200.80	CL	
POINT REPAIR 78' TO 90' FROM SMH 221-030 COMPLETED	3,700.00	CL	
POINT REPAIR 47' TO 59' FROM SMH 221-030 COMPLETED	5,200.30	CL	
COMPLETED POINT REPAIR 10' TO 24' FROM SMH 010-008	3,800.00	CL	
POINT REPAIR 158' TO 170' FROM SMH 012-010 COMPLETED	5,201.80	CL	
POINT REPAIR 259' TO 282' MADE FROM SMH 011-038	6,101.70	CL	
POINT REPAIR MADE 192' TO 204' FROM SMH 010-008	3,800.00	CL	
REPLACED PIPE FOR LINE SEGMENT 012-035 TO 012-034	64,640.40	CL	
POINT REPAIR MADE 54' TO 66' FROM SMH 012-013	3,700.00	CL	
REPLACED PIPE FOR LINE SEGMENT 222-026 TO 222-025	66,485.00	CL	

COMPLETED POINT REPAIR 241' TO 248' FROM SMH 222-020	3,700.00 CL
POINT REPAIR 35' TO 47' FROM SMH 222-020 COMPLETED	3,700.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-020	3,700.00 CL
POINT REPAIR 153' TO 165' FROM SMH 221-032 COMPLETED	5,202.50 CL
POINT REPAIR 50' TO 65' FROM SMH 221-032 COMPLETED	3,700.00 CL
POINT REPAIR 357' TO 371' FROM SMH 213-015 COMPLETED	5,500.60 CL
POINT REPAIR 0' TO 12' FROM SMH 213-015 COMPLETED	3,700.00 CL
POINT REPAIR 194' TO 208' FROM SMH 232-013 COMPLETED	7,500.00 CL
POINT REPAIR 120' TO 132 FROM SMH 231-043 COMPLETED	3,700.00 CL
COMPLETED POINT REPAIR 251' TO 265' FROM SMH 014-024	9,611.00 CL
COMPLETED POINT REPAIR 229' TO 241' FROM SMH 221-027	8,100.00 CL
COMPLETED POINT REPAIR 89' TO 101' FROM SMH 221-027	8,110.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 221-027	8,110.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028	67,344.00 CL
COMPLETED POINT REPAIR 0' TO 14' FROM SMH 222-021	8,388.00 CL
COMPLETED POINT REPAIR 334' TO 346' FROM SMH 222-024	8,100.00 CL
COMPLETED POINT REPAIR 98' TO 110' FROM SMH 222-024	8,100.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-024	8,100.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 014-029	CL
COMPLETED POINT REPAIR 21' - 43' FROM SMH 300-138	CL

COMPLETED POINT REPAIR 234' - 248' FROM SMH 243-021	8,100.00 CL
COMPLETED POINT REPAIR VIA LINING 18' FROM SMH 243-021	600.00 CL
COMPLETED POINT REPAIR 184' - 214' FROM SMH 234-020	10,692.00 CL
COMPLETED POINT REPAIR 385' - 401' FROM SMH 214-028	CL
COMPLETED POINT REPAIR 236' - 248' FROM SMH 214-028	CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 221-034	8,106.00 CL
COMPLETED POINT REPAIR SERVICE 170' FROM SMH 013-053	8,185.00 CL
COMPLETED POINT REPAIR VIA LINING 309' FROM SMH 300-017	4,800.00 CL
COMPLETED POINT REPAIR VIA LINING 305' FROM SMH 300-017	4,400.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-038	CL
COMPLETED POINT REPAIR 210' - 222' FROM SMH 235-024	8,138.00 CL
COMPLETED POINT REPAIR 315' - 323' FROM SMH 234-033	8,100.00 CL
COMPLETED POINT REPAIR 70' - 82' FROM SMH 234-033	8,114.00 CL
COMPLETED POINT REPAIR 324' - 335' FROM SMH 234-018	8,100.00 CL
COMPLETED POINT REPAIR 279' - 291' FROM SMH 234-018	8,103.00 CL
COMPLETED POINT REPAIR 177' - 189' FROM SMH 234-016	8,109.00 CL
REPLACED PIPE FROM SMH 242-017 TO 243-035	107,180.00 CL
COMPLETED SERICE REPAIR VIA LINING 283 FT FROM SMH 242-008	4,800.00 CL
COMPLETED POINT REPAIR 177' - 189' FROM SMH 318A-016	8,270.00 CL
COMPLETED POINT REPAIR VIA LINING 243' FROM SMH 318A-016	8,427.00 CL

COMPLETED POINT REPAIR VIA LINING 390' FROM SMH 318-022	2,600.00 CL
COMPLETED POINT REPAIR VIA LINING 318' FROM SMH 318-022	3,200.00 CL
COMPLETED POINT REPAIR VIA LINING 393' FROM SMH 318-021	3,200.00 CL
COMPLETED POINT REPAIR VIAL LINING 343' FROM SMH 318-021	3,200.00 CL
COMPLETED POINT REPAIR VIA LINING 268' FROM SMH 318-021	8,688.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-032	8,104.00 CL
COMPLETED POINT REPAIR 68' - 95' FROM SMH 235-052	CL
COMPLETED POINT REPAIR 229' - 241' FROM SMH 226-054	CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 226-054	CL
REPLACED PIPE FROM SMH 299-033 TO 296-033	84,177.17 CL
COMPLETED POINT REPAIR 138' - 154' FROM SMH 236-038	8,391.00 CL
COMPLETED POINT REPAIR 28' - 40' FROM SMH 236-038	8,100.00 CL
COMPLETED POINT REPAIR 194' - 206' FROM SMH 236-026	8,100.00 CL
COMPLETED POINT REPAIR 105' - 138' FROM SMH 236-026	8,679.00 CL
COMPLETED FULL LINING OF SMH 015-036 TO 015-035	2,900.00 CL
COMPLETED FULL LINING OF SMH 014-024 TO 014-023	8,105.00 CL
COMPLETED FULL LINING OF SMH 220-019 TO 220-018	2,332.00 CL
COMPLETED FULL LINING OF SMH 221-027 TO 221-025	6,844.00 CL
COMPLETED FULL LINING OF SMH 222-024 TO 221-040	9,122.00 CL
COMPLETED FULL LINING OF SMH 213-022 TO 213-021	10,110.00 CL

COMPLETED FULL LINING OF SMH 245-014 TO 245-013	6,434.00 CL
COMPLETED FULL LINING OF SMH 220-035 TO 220-034	7,486.00 CL
COMPLETED FULL LINING OF SMH 211-026 TO 211-020	11,243.00 CL
FULL LINING OF SMH 222-020 TO 222-018 COMPLETED	7,073.00 CL
FULL LINING OF SMH 221-032 TO 220-241 COMPLETED	7,529.00 CL
COMPLETED FULL LINING OF SMH 213-015 TO 213-002	34,806.00 CL
COMPLETED FULL LINING OF SMH 231-043 TO 231-042	24,075.00 CL
COMPLETED FULL LINING OF SMH 221-030 TO 221-028	9,671.50 CL
COMPLETED FULL LINING OF SMH 012-013 TO 012-012	12,122.50 CL
COMPLETED FULL LINING OF SMH 011-038 TO 011-037	7,186.00 CL
COMPLETED FULL LINING OF SMH 011-038 TO 011-037	11,500.00 CL
COMPLETED FULL LINING OF SMH 010-008 TO 010-005	27,686.00 CL
COMPLETED POINT REPAIR 334 TO 349' FROM SMH 213-018	10,005.00 CL
COMPLETED POINT REPAIR 124' TO 136' FROM SMH 213-018	10,005.00 CL
POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005	10,915.00 CL
RELOCATED SEWER MAIN FROM SMH 228-017 TO 219-033	CL
COMPLETED SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019	CL
COMPLETED POINT REPAIR 250' TO 262' FROM SMH 220-024	4,500.00 CL
COMPLETED POINT REPAIR 174' TO 186' FROM SMH 220-024	4,500.00 CL
COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008	CL
COMPLETED POINT REPAIR 262' TO 274' FROM SMH 239-040	4,500.00 CL

COMPLETED POINT REPAIR 230' TO 242' FROM SMH 220-024	4,500.00 CL
COMPLETED POINT REPAIR 90' TO 105' FROM SMH 231-012	6,346.00 CL
COMPLETED POINT REPAIR 178' TO 190' FROM SMH 239-040	4,500.00 CL
COMPLETED POINT REPAIR 0'-19' FROM SMH 212-019	6,700.00 CL
REPLACED PIPE FROM SMH 258-001 TO 257-011	46,458.00 CL
REPLACED PIPE FROM SMH 208-012 TO 208-011	41,377.00 CL
COMPLETED REPAIR 317' TO 330' FROM SMH 234-015	5,638.00 CL
SERVICE REPAIR VIA LINING PRRS	16,132.36 CL
COMPLETED POINT REPAIR 36'-48' FROM SMH 222-008	8,100.00 CL
COMPLETED POINT REPAIR 175-187 FROM SMH 214-028	8,106.00 CL
COMPLETED POINT REPAIR 113-125 FROM SMH 214-028	8,100.00 CL
COMPLETED POINT REPAIR 30-42 FROM SMH 214-028	8,108.00 CL
COMPLETED POINT REPAIR 33' TO 45' FROM SMH 231-027	4,500.00 CL
COMPLETED POINT REPAIR 80' TO 92' FROM SMH 227-086	25,290.00 CL
COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008	8,116.00 CL
COMPLETED POINT REPAIR 328'-340' FROM SMH 222-008	8,100.00 CL
COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008	8,100.00 CL
COMPLETED POINT REPAIR 211'-223' FROM SMH 222-008	8,128.00 CL
COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008	8,114.00 CL
COMPLETED POINT REPAIR 0-12 FROM SMH 214-028	CL
COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043	8,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043	8,175.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043	8,185.00 CL

POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043	8,106.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043	8,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043	8,195.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024	CL
COMPLETED POINT REPAIR 200' - 212' FROM SMH 233-040	8,101.00 CL
POINT REPAIR 225' TO 235' FROM SMH 234-018	8,103.00 CL
REPLACED LINE SEGMENT FROM SMH 211-016 TO 211-015	77,734.00 CL
REPLACED PIPE FOR LINE SEGMENT 300-016 TO 300-015	74,002.00 CL
PERFORMED POINT REPAIR 91' TO 103'	8,100.00 CL
PERFORMED POINT REPAIR 62' TO 74'	8,100.00 CL
COMPLETED POINT REPAIR 141' TO 153'	CL
EXCAVATED REPLACEMENT OF MSL @ 108.5	40,506.00 CL
PERFORMED POINT REPAIR 0' TO 12'	8,100.00 CL
COMPLETED POINT REPAIR 9' TO 21' FROM SMH 213-015	CL
POINT REPAIR 157' TO 177' FROM SMH 213-015 COMPLETED	7,100.00 CL
POINT REPAIR 216'-248' FROM SMH222-020 COMPLETED	3,700.00 CL
POINT REPAIR 0' TO 12' FROM SMH 221-032 COMPLETED	3,700.00 CL
COMPLETED POINT REPAIR 242' - 254' FROM SMH 226-035	CL
COMPLETED SERVICE POINT REPAIR VIA LINING 281' FROM 300-004	4,800.00 CL
COMPLETED SERVICE POINT REPAIR VIA LINING 187' FROM 300-004	5,200.00 CL
COMPLETED POINT REPAIR 328' - 351' FROM 211-028	9,684.00 CL
COMPLETED POINT REPAIR 230' - 242' FROM 211-028	8,110.00 CL
COMPLETED POINT REPAIR 191' - 203' FROM 211-028	8,544.00 CL

COMPLETED FULL LINING OF SMH 318A-025 TO 318A-024	9,636.00 CL
COMPLETED FULL LINING FROM SMH 300-129 TO 300-128	5,424.00 CL
COMPLETED FULL LINING OF SMH 300-093 TO 300-060	7,840.00 CL
COMPLETED FULL LINING OF SMH 247-019 TO 247-018	5,128.00 CL
COMPLETED FULL LINING OF SMH 243-032 TO 243-031	8,886.00 CL
COMPLETED FULL LINING OF SMH 226-054 TO 226-049	5,192.00 CL
COMPLETED FULL LINING OF SMH 236-038 TO 236-037	6,768.00 CL
FULL LINING OF SMH 236-026 TO 236-024	4,786.00 CL
COMPLETED FULL LINING OF SMH 236-035 TO 236-034	6,774.00 CL
COMPLETED FULL LINING OF SMH 235-038 TO 109-019	6,668.00 CL
COMPLETED FULL LINING OF SMH 242-029 TO 242-028	CL
COMPLETED FULL LINING SMH 242-028 TO 243-041	10,624.00 CL
COMPLETED FULL LINING OF SMH 242-008 TO 242-007	7,488.00 CL
COMPLETED FULL LINING OF SMH 318A-016 TO 318A-015	11,150.00 CL
COMPLETED FULL LINING SMH 318-022 TO 318-021	9,420.00 CL
COMPLETED FULL LINING OF SMH 318-021 TO 318-019	9,524.00 CL
COMPLETED FULL LINING OF SMH 318-020 TO 318-019	12,006.00 CL
COMPLETED FULL LINING OF SMH 318-018 TO 318-017	8,738.00 CL
COMPLETED FULL LINING OF SMH 318-016 TO 318-015	12,094.00 CL
FULL LINING OF SMH 300-117 TO 300-016	3,852.00 CL

COMPLETED FULL LINING OF SMH 243-039 TO 243-037	9,622.00 CL
COMPLETED FULL LINING OF SMH 243-038 TO 243-037	2,354.00 CL
COMPLETED FULL LINING OF SMH 243-036 TO 243-035	9,380.00 CL
COMPLETED FULL LINING OF SMH 235-024 TO 235-023	6,944.00 CL
COMPLETED FULL LINING OF SMH 234-033 TO 234-031	7,168.00 CL
COMPLETED FULL LINING OF SMH 234-032 TO 234-031	8,030.00 CL
COMPLETED FULL LINING OF SMH 234-018 TO 234-017	7,660.00 CL
COMPLETED FULL LINING OF SMH 234-016 TO 234-015	7,632.00 CL
COMPLETED FULL LINING OF SMH 234-009 TO 234-008	7,538.00 CL
COMPLETED FULL LINING OF SMH 233-041 TO 233-040	7,626.00 CL
COMPLETED FULL LINING OF SMH 233-040 TO 234-032	7,640.00 CL
COMPLETED FULL LINING OF SMH 226-125 TO 226-124	3,218.00 CL
COMPLETED FULL LINING OF SMH 222-008 TO 222-007	8,112.00 CL
COMPLETED FULL LINING OF SMH 014-029 TO 014-028	7,288.00 CL
COMPLETED FULL LINING OF SMH 300-138 TO 300-137	2,762.00 CL
COMPLETED FULL LINING FROM SMH 243-021 TO 243-020	5,650.00 CL
COMPLETED FULL LINING FROM SMH 234-020 TO 234-019	7,710.00 CL
COMPLETED FULL LINING OF SMH 214-028 TO 214-027	9,544.00 CL
COMPLETED FULL LINING OF SMH 221-034 TO 221-033	6,690.00 CL
COMPLETED FULL LINING FROM SMH 013-052 TO SMH 013-051	7,050.00 CL

COMPLETED FULL LINING FROM SMH 221-015 TO SMH 221-014	6,878.00 CL
COMPLETED FULL LINING FROM SMH 221-014 TO SMH 221-013	6,580.00 CL
COMPLETED FULL LINING OF SMH 247-033 TO 247-032	14,058.00 CL
COMPLETED FULL LINING OF SMH 226-025 TO 226-004	1,876.00 CL
COMPLETED FULL LINING SMH 219-022 TO 219-005	19,915.00 CL
COMPLETED POINT REPAIR 31' - 57' FROM SMH 317-018	10,143.00 CL
COMPLETED POINT REPAIR 302' - 314' FROM SMH 318A-025	8,112.00 CL
REPLACED PIPE FROM SMH 314-006 TO 314-005	5,124.00 CL
COMPLETED POINT REPAIR 116' - 128' FROM SMH 300-129	CL
REPLACED PIPE FROM SMH 299-034 TO 299-033	11,224.00 CL
COMPLETED POINT REPAIR 217' - 229' FROM SMH 246-033	8,100.00 CL
COMPLETED POINT REPAIR 0' - 31' FROM SMH 243-042	15,402.00 CL
COMPLETED POINT REPAIR 132' - 145' FROM SMH 243-032	8,244.00 CL
COMPLETED POINT REPAIR 192' - 204' FROM SMH 236-035	8,100.00 CL
COMPLETED POINT REPAIR 273' - 285' FROM SMH 236-018	8,112.00 CL
COMPLETED POINT REPAIR 108' - 121' FROM SMH 235-038	8,101.00 CL
COMPLETED POINT REPAIR 86' - 107' FROM SMH 242-029	8,388.00 CL
COMPLETED POINT REPAIR 0' - 13' FROM SMH 242-029	8,244.00 CL
COMPLETED POINT REPAIR 437' - 449' FROM SMH 242-028	8,100.00 CL
COMPLETED POINT REPAIR 260' - 272' FROM SMH 242-028	8,248.00 CL

COMPLETED POINT REPAIR VIA LINING 144' FROM SMH 242-028	400.00 CL
COMPLETED POINT REPAIR VIA LINING 218' FROM SMH 318-021	3,400.00 CL
COMPLETED POINT REPAIR 401' - 413' FROM SMH 318-020	8,388.00 CL
COMPLETED POINT REPAIR 282' - 294' FROM SMH 318-018	8,111.00 CL
COMPLETED POINT REPAIR 157' - 169' FROM SMH 318-018	8,125.00 CL
COMPLETED POINT REPAIR 329' - 341' FROM SMH 318-016	8,544.00 CL
COMPLETED POINT REPAIR 0' - 16' FROM SMH 318-016	8,702.00 CL
COMPLETED POINT REPAIR 163' - 175' FROM SMH 300-085	CL
COMPLETED POINT REPAIR 500' - 508' FROM SMH 300-024	8,100.00 CL
COMPLETED POINT REPAIR 177' - 189' FROM SMH 233-041	8,100.00 CL
COMPLETED POINT REPAIR 104' - 116' FROM SMH 233-041	8,113.00 CL
COMPLETED POINT REPAIR 27' - 39' FROM SMH 233-041	8,100.00 CL
COMPLETED POINT REPAIR 144' - 160' FROM SMH 233-040	8,700.00 CL
COMPLETED POINT REPAIR 263' - 275' FROM SMH 222-008	8,116.50 CL
COMPLETED POINT REPAIR 35' - 47' FROM SMH 222-008	8,100.00 CL
COMPLETED POINT REPAIR 331' - 343' FROM SMH 220-041	10,000.00 CL
COMPLETED POINT REPAIR 27' - 39' FROM SMH 220-041	8,100.00 CL
COMPLETED POINT REPAIR 17' TO 38' FROM SMH 013-052	9,426.00 CL
COMPLETED POINT REPAIR 0' TO 15 ' FROM SMH 221-015	8,534.00 CL
COMPLETED POINT REPAIR 291' TO 301' FROM SMH 221-014	8,100.00 CL

COMPLETED SERVICE REPAIR VIA LINING 62' FROM SMH 221-015	3,200.00 CL
COMPLETED POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014	8,104.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-004	8,100.00 CL
COMPLETED POINT REPAIR 191' TO 203' FROM SMH 219-022	10,000.00 CL
COMPLETED POINT REPAIR 7' TO 19' FROM SMH 015-036	CL
REPLACED PIPE FOR LINE SEGMENT 245-016 TO 245-015	102,602.58 CL
REPLACED PIPE FOR LINE SEGMENT 220-051 TO 245-015	99,481.42 CL
REPLACED PIPE FOR LINE SEGMENT 220-051 TO 220-050	95,046.00 CL
REPLACED PIPE FOR LINE SEGMENT 222-035 TO 222-030	78,752.00 CL
REPLACED PIPE FOR LINE SEGMENT 220-053 TO 220-051	71,336.00 CL
COMPLETED POINT REPAIR 381' TO 399' FROM SMH 213-022	8,978.00 CL
COMPLETED POINT REPAIR 327' TO 355' FROM SMH 221-028	10,420.00 CL
COMPLETED POINT REPAIR 173' TO 185' FROM SMH 220-035	8,122.00 CL
COMPLETED POINT REPAIR 22' TO 34' FROM SMH 220-035	8,124.00 CL
COMPLETED POINT REPAIR 361' TO 373' FROM SMH 212-004	8,100.00 CL
COMPLETED POINT REPAIR 320' TO 332' FROM SMH 211-026	8,100.00 CL
COMPLETED POINT REPAIR 8' TO 20' FROM SMH 211-026	8,100.00 CL
REPLACED PIPE FOR LINE SEGMENT 211-020 TO 211-015	22,304.00 CL
REPLACED PIPE FOR LINE SEGMENT 211-012 TO 211-011	101,400.00 CL
REPLACED PIPE FOR LINE SEGMENT 221-031 TO 221-030	64,317.00 CL

REPLACED PIPE FOR LINE SEGMENT 213-021 TO 212-020	113,119.00 CL
REPLACED PIPE FOR LINE SEGMENT 230-053 TO 230-052	87,360.00 CL
COMPLETED FULL LINING OF SMH 317-018 TO 317-017	2,372.00 CL
COMPLETED FULL LINING OF SMH 211-028 TO 211-026	7,950.00 CL
COMPLETED FULL LINING OF SMH 300-004 TO 300-003	6,816.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181	CL
COMPLETED REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5	59,677.20 CL
COMPLETED FULL LINING OF SMH 243-042 TO 243-032	19,219.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 239-040 TO 239-033	CL
COMPLETED FULL LINING OF PIPE FROM SMH 220-024 TO 220-023	10,480.00 CL
COMPLETED FULL LINING FROM SMH 242-029 TO 242-028	23,306.00 CL
SERVICE POINT REPAIR MADE 376' FROM SMH 011-038	6,701.00 CL
SERVICE POINT REPAIR MADE 84' FROM SMH 011-038	5,201.20 CL
COMPLETED SERVICE POINT REPAIR 307' FROM SMH 011-017	5,201.40 CL
SERVICE POINT REPAIR MADE 263' FROM SMH 011-017	1,501.60 CL
SERVICE POINT REPAIR MADE 102' FROM SMH 011-017	1,501.80 CL
SERVICE POINT REPAIR 236' MADE FROM SMH 010-009 COMPLETED	6,703.31 CL
REPAIR WAS MADE 307 FT FROM USMH	8,704.40 CL
SERVICE POINT REPAIR MADE 7' FROM SMH 011-038	5,200.40 CL
SERVICE POINT REPAIR MADE 42' FROM SMH 011-017	1,501.70 CL
COMPLETED SERVICE REPAIR VIA LINING 92' FROM SMH 245-014	5,600.00 CL

COMPLETED SERVICE REPAIR VIA LINING 41' FROM SMH 245-014	5,000.00 CL
COMPLETED SERVICE REPAIR VIA LINING 191' FROM SMH 245-013	4,900.00 CL
COMPLETED SERVICE REPAIR VIA LINING 172' FROM SMH 245-013	8,131.00 CL
COMPLETED SERVICE REPAIR VIA LINING 82' FROM SMH 221-028	5,200.00 CL
COMPLETED SERVICE POINT REPAIR 15' FROM SMH 222-027	8,122.00 CL
COMPLETED SERVICE REPAIR VIA LINING 174' FROM SMH 221-016	8,260.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035	8,112.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004	8,112.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024	8,109.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024	8,109.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024	8,107.50 CL
COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022	8,253.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022	8,112.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022	8,113.00 CL
COMPLETED SERVICE REPAIR VIA LINING 256' FROM SMH 245-014	5,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 183' FROM SMH 245-014	5,400.00 CL
COMPLETED SERVICE REPAIR VIA LINING 154' FROM SMH 245-014	5,800.00 CL
COMPLETED POINT REPAIR TO REPLACE SERVICE R92' FROM SMH 211-036	8,250.00 CL
COMPLETED POINT REPAIR (REPLACE SERVICE) 250' TO 262' FROM SMH 221-032	5,200.90 CL
POINT REPAIR (REPLACE SERVICE) 199' TO 211' FROM SMH 221-032 COMPLETED	3,700.00 CL

SERVICE REPAIR VIA LINING 71' FROM SMH 221-032 COMPLETED	5,201.20 CL
SERVICE REPAIR VIA LINING 382' FROM SMH 213-015 COMPLETED	5,200.50 CL
SERVICE REPAIR VIA LINING 141' FROM SMH 221-030 COMPLETED	6,702.50 CL
SERVICE POINT REPAIR MADE 22' FROM SMH 012-013	5,201.40 CL
SERVICE POINT REPAIR MADE 290' FROM SMH 012-012	1,502.80 CL
COMPLETED POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026	8,115.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022	10,000.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027	8,111.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025	8,115.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 015-035	CL
COMPLETED POINT REPAIR REPLACE SERVICE 34' FROM SMH 013-060	8,126.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 171' FROM SMH 013-053	8,250.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 013-052	8,114.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 013-053	8,114.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 98' FROM SMH 013-052	8,114.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052	8,114.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052	8,116.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 233-040	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 226-125	CL
COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 222-008	8,116.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 300-138	CL
COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 243-021	8,102.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 243-021	8,103.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 234-020	14,512.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 243-020	8,121.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 214-028	CL
COMPLETED SERVICE POINT REPAIR 63' FROM SMH 212-019	4,748.00 CL
COMPLETED SERVICE POINT REPAIR 251' FROM SMH 231-012	5,018.00 CL
COMPLETED SERVICE POINT REPAIR 152' FROM SMH 231-012	5,018.00 CL
COMPLETED SERVICE POINT REPAIR 73' FROM SMH 243-014	4,770.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219'	8,112.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80'	8,100.00 CL
COMPLETED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304'	CL
COMPLETED SERVICE POINT REPAIR 147' FROM 211-028	8,112.00 CL
COMPLETED SERVICE POINT REPAIR 71' FROM SMH 317-018	8,115.00 CL

REPLACED SERVICE VIA LINING 244' FROM SMH 318A-025	5,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011	8,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129	CL
COMPLETED POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093	CL
COMPLETED POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093	CL
COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035	8,123.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019	8,274.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019	8,130.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019	8,418.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033	8,111.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033	8,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042	10,003.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042	10,005.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032	8,104.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032	9,400.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052	10,266.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 96' SMH 298-033	8,116.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033	8,132.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038	8,118.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026	8,102.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021	8,113.00 CL
COMPLETED SERVICE REPAIR VIA LINING 128' FROM SMH 236-021	5,000.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029	8,103.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029	10,014.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029	8,103.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008	8,116.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008	8,114.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008	8,116.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016	CL

COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016	4,600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022	8,544.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022	8,545.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022	8,117.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021	3,400.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020	8,990.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018	8,126.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017	8,410.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017	8,111.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016	8,128.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117	8,109.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117	8,122.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117	8,393.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085	CL
COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024	8,689.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036	8,112.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024	8,115.00 CL
POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024	8,545.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033	8,100.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032	8,102.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032	8,112.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032	8,115.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032	8,112.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029	10,000.00 CL
POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029	CL
COMPLETED SERVICE POINT REPAIR 177' FROM SMH 212-019	4,748.00 CL
COMPLETED SERVICE POINT REPAIR 128' FROM SMH 212-019	4,748.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032	8,128.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016	8,103.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016	8,102.50 CL
COMPLETED POINT REPAIR REPLACE SERVICE 276' FROM SMH 234-009	8,104.50 CL
COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-009	8,104.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 163' FROM SMH 234-009	8,102.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 283' FROM SMH 233-040	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 283' FROM SMH 214-028	CL
COMPLETED SERVICE REPAIR VIA LINING 303' FROM SMH 214-028	8,140.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 54' - 66' FROM SMH 213-018	CL
COMPLETED POINT REPAIR REPLACE SERVICE 68' FROM SMH 015-037	CL

COMPLETED POINT REPAIR REPLACE SERVICE 201' FROM SMH 221-034	8,103.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 232-034	8,123.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 98' FROM SMH 232-034	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 232-034	8,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015	8,105.00 CL
POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014	8,102.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014	8,102.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033	8,101.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026	8,115.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026	8,113.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026	9,910.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026	9,900.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 212-019 TO 212-024	12,936.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 231-012 TO 231-011	12,768.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 243-014 TO 243-013	10,432.00 CL
COMPLETED LINING FROM SMH 213-018 TO 213-005	22,836.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5	3,654.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 244-029	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 244-030	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-001	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-002	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 246-011	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-008	828.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-011	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-031	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-126	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-125	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-040	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-037	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-036	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-033		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-127	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-090		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-085	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-083	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-081	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-043		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-042		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-077	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-076	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-069	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-068	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-064	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-060	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-049	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-044		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-042	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-122	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-121	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-113	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-108	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-107	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-079	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-101	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-100	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-098	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-091	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-015		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-154	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-152	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-149		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-148		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-140	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-136	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-135	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-134	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-132		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-041	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-118	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-117	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-071	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-114	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-108	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-087	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-085		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-079	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-022	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-021	892.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-011	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-002	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-001	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-022	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-035		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-028		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-041		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-011	515.20	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-084	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-068	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-065	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-054 AND LOCATED. AT GRADE STILL HAVE TO LINE.		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-051	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-037		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-034	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-032	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-008		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-002	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-042	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-029	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-023	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-031	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-029		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-02	303.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-026	340.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-023	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-021	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-020	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-002	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-053	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-046	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-036		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-003	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-048	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-013	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 312-018	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-029		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-033		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-028		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-003	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-034		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-031		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-029		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-009	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-001	966.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-030		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-037		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-028	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-023		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-042	892.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-032	1,242.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-075	763.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-019		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-045		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-013		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-074	754.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-052	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-034	386.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 275-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-010	276.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-015	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-012	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-015	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-003		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-004		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-007	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-205	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-201	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-017	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-029		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016-007		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-204	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-202	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-017	395.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-057	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-124	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-084	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-080	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-077	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-075	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-072	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-069	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-030	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-039	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-037	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-034	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-021		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-002	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-035	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-034	276.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-049	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-052	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-014	395.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-002	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-001	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-008		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-004	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-073	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-057	1,085.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-051	441.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-042	423.20	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-039		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-035		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-008	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-006	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-008	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-004	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-023		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-010	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-092	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-141		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-063	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-104	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-102	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-095	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-039		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-045		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-041		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-039		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-035		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 246-012		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-137	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-105	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-021	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-075	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-065	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-062	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-118	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-109	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-057	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-145		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-052	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-050	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-124	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-119	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-115	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-113	690.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-090	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-084	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-161	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-155	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-128	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-025	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-019	478.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-P3		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-043	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-007	1,104.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-037	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-010		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-010	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-009	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-005	874.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-022	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-016	855.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-014		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-008	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-005	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-019	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-014	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-013	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-029	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-025	1,058.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-024		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-015		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-034		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-032	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-019	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-041	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-040	662.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-012	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-005	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-003		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-037	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-036		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-034	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-024	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-018	570.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-015	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-012	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-009	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-061	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-051	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-043	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-007	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-059	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-021	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-036		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-028	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-006	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-052		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-115	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-070	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-015		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-042	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-036	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-087	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-084	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-080	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-077	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-071	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-068	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-111	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-108	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-088	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-102	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-099	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-120	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-115	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-112	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-109	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-101	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-015	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 275-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-007		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-014	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-013	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-011	1,104.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-007		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-002	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-001	1,150.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-026	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-012		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-005	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-001	846.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-015		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-012	303.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-001	874.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-048	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-017	1,306.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-016	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-012	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-011	276.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-125	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-056	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-024		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-005	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-001	1,242.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-044		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-001	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-030		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-018	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-015	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-013	386.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-012	460.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-011	395.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-008	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-056	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-051	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-014		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-083	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-081		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-079	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-078 AND		CL
AT GRADE STREET FAILINEG. WILL STILL LINE.		
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-076	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-058	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-074	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-073	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-071	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-070	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-067		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-065	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-064	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-060	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-059	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-122	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-121	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-117	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-116	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-114	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-085	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-111	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-110	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-108	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-103	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-100	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-097	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-098	340.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-097	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-096	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-095	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-093	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-090	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-008		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 210-003	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 210-001	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-003	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-047	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-009	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-002	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-023		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-013	340.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-007	276.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-005	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-005	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-035		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-078	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-077		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-075	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-072	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-001	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-158	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-157	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-131		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-130		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-033		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-022	460.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-046		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-006	179.00	CL
	4,656,048.84	

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-086		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-020	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-036	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-030	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-021		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-013	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-008		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-046		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-054	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-045	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-041	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-035	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-035	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-029	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-015	1,073.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-007	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-071	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-057	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-057	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-054		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-089		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-086		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-083		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-080		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-077		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-061	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-060		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-015		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-012		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-009	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-003		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-043		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-040		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-037	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-034	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-030		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-022		CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-067	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-064	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-040	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-030	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-089	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-014		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-078	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-073	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-070	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-065	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-062		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-113	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-107		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-104	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-094		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-024	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-042	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-015	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-034		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-031	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-002	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-006	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-037		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-033		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-034	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-019		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-072	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-019		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-039		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-037		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-016	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-014	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-011	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-006	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-019		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-016	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-012	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-064	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-063	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-062	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-060		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-059	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-057	205.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-004		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-003		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-018	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-015	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-011	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-002	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-040	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-034	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-029	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-028	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-027	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-026	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-014	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-006	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-051	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-007		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-005	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-031		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-023		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-023	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-020	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-006	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-040		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-037	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-034		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-030	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-020	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-033	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-039	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-007	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-039	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-026	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-014	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-047	5,000.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-044	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-036	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-053		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-049		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-046		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-030	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-031		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-023	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-013	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-009	205.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 369-033		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-056	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-053	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-047		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-026	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-021	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-031		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-028	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-056	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-029	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-026	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-014		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-011	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-035	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-024	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-012	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-044		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-010	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-007	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-002	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-027	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-021	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-018	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-016		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-004	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-001	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-062		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-042		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-039		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-033	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-029	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-016	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-013	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-007	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-001	705.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-007		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-049	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-045		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-041		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-036	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-046	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-039	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-035		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-021		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-042	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-021	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-015	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-006	205.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-052	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-042	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-040	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-021	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-002	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-033	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-004	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-026	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-022	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-017	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-006	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-003	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-024	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-022	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-018	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-014	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-061	1,073.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-058	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-055	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-001	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-052	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-011	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-008	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-005	1,073.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-001	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 391-031	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-001	272.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-004	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-065	705.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-023	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-015	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-007	500.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-020	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-039	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-034	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-011	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-006	500.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-036	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-011	500.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-044	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-043	500.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-022	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-021	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-020	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-055	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-050	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-040	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-036	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-035	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-025	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-024	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-021	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-013	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-041	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-039	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-005	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-002	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-001	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-031	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-029	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-028	205.00 CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-009	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-007	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-003		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-049		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-048	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-045		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-043		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-001	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-021		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-017	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-015	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-079		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-075	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-074		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-072	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-071	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-055	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-021		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-020	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-019	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-017	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-011	272.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-010	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-008		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-006	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-005	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-026	477.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-024	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-023	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-003	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-149		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-135	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-121		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-118		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-115	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-107	205.00	CL
COMPLETED FULL LINING OF SMH 250-042 TO 250-041	4,782.00	CL
COMPLETED FULL LINING OF SMH 248-120 TO 248-121	7,614.00	CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152		CL
COMPLETED SERVICE REPAIR VIA LINING 207' FROM SMH 361-053	4,800.00	CL
COMPLETED SERVICE REPAIR VIA LINING 204' FROM SMH 361-053	4,800.00	CL
COMPLETED SERVICE REPAIR VIA LINING 129' FROM SMH 361-053	4,800.00	CL

COMPLETED SERVICE REPAIR VIA LINING 74' FROM SMH 361-053	4,800.00 CL
COMPLETED SERVICE REPAIR VIA LINING 358' FROM SMH 322-005	1,200.00 CL
COMPLETED SERVICE REPAIR VIA LINING 313' FROM SMH 322-005	1,200.00 CL
SERVICE POINT REPAIR 166' FROM SMH 333-013 COMPLETED	5,200.00 CL
SERVICE POINT REPAIR 44' FROM SMH 334-010 COMPLETED	5,400.00 CL
SERVICE POINT REPAIR 139' FROM SMH 355-009 COMPLETED	5,202.20 CL
SERVICE POINT REPAIR 95' FROM SMH 355-009 COMPLETED	5,200.60 CL
SERVICE POINT REPAIR 235' FROM SMH 361-049 COMPLETED	5,201.35 CL
SERVICE POINT REPAIR 197' FROM SMH 361-049 COMPLETED	5,201.40 CL
SERVICE POINT REPAIR 148' FROM SMH 361-049 COMPLETED	5,200.35 CL
SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 COMPLETED	5,401.40 CL
SERVICE POINT REPAIR 136' FROM SMH 395-007 COMPLETED	5,200.20 CL
SERVICE POINT REPAIR 52' FROM SMH 395-007 COMPLETED	5,200.10 CL
COMPLETED FULL LINING OF PIPE FROM SMH 334-062 TO 334-061	11,136.00 CL
COMPLETED FULL LINING OF SEGEMENT 374-036 TO 374-033	12,600.00 CL
COMPLETED FULL LINING OF SEGEMENT 372-016 TO 372-006	19,710.00 CL
COMPLETED FULL LINING OF SEGEMENT 360-010 TO 360-009	CL
COMPLETED FULL LINING OF SEGEMENT 373-001 TO 360-023	CL
COMPLETED FULL LINING OF SEGEMENT 323-017 TO 323-016	CL
COMPLETED FULL LINING OF SEGEMENT 357-009 TO 357-001	24,347.50 CL
COMPLETED FULL LINING FROM SMH 358-007 TO SMH 358-0004	7,830.00 CL
COMPLETED FULL LINING FROM SMH 357-038 TO SMH 357-037	7,840.00 CL

COMPLETED SERVICE REPAIR VIA LINING 67' FROM SMH 372-027	4,200.00 CL
COMPLETED SERVICE REPAIR VIA LINING 22' FROM SMH 372-027	5,200.00 CL
COMPLETED FULL LINING OF SMH 251-011 TO 251-010	CL
COMPLETED FULL LINING FROM SMH 374-009 TO 374-007	CL
COMPLETED FULL LINING OF PIPE FROM SMH 248-149 TO 248-148	10,448.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 335-008 TO 335-001	CL
COMPLETED FULL LINING OF PIPE FROM SMH 335-009 TO 335-008	CL
COMPLETED FULL LINING OF PIPE FROM SMH 396-005 TO 396-004	12,896.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 334-049 TO 334-044	20,234.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052	12,040.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052	8,050.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032	8,320.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032	8,590.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032	7,900.00 CL
POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 COMPLETED	6,870.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046	8,050.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046	7,930.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046	7,750.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097	7,450.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097	7,420.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097	7,450.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079	8,230.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078	8,080.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077	7,630.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077	7,990.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077	8,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053	7,330.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053	7,660.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062	9,040.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050	7,990.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050	7,750.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050	8,080.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044	8,050.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044	8,020.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044	7,630.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044	8,020.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049	8,860.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044	8,110.00 CL
COMPLETED SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041	8,020.00 CL
COMPLETED SERVICE REPAIR VIA LINING 98' FROM SMH 250-094	5,000.00 CL
COMPLETED SERVICE REPAIR VIA LINING 34' FROM SMH 250-094	4,800.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048	7,720.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040	7,780.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049	8,560.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049	9,640.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049	7,690.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030	CL
COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030	8,530.00 CL
COMPELTED POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030	7,990.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030	8,680.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 374-003	7,570.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 374-003	7,570.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 374-003	7,570.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 301' FROM SMH 375-003	6,856.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 268' FROM SMH 375-005	6,856.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 375-005	7,476.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 375-0005	5,988.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 375-003	5,120.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 375-003	5,306.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 246'FROM SMH 362-030	7,360.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 101' FROM SMH 362-030	7,360.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 51' FROM SMH 362-030	7,360.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 291' FROM SMH 362-026	7,390.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 222' FROM SMH 362-026	7,360.00 CL
POINT REPAIR REPLACE SERVICE 144' FROM SMH 362-026	7,360.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018	7,660.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018	7,600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009	8,620.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008	7,660.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008	7,570.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008	7,690.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008	7,690.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060	7,685.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060	7,410.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060	9,060.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060	7,410.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059	7,840.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059	7,810.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059	7,810.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054	7,600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054	8,050.00 CL

COMPLETED SERVICE REPAIR 59' FROM SMH 361-054	7,720.00 CL
COMPLETED SERVICE REPAIR 213' FROM SMH 361-054	7,660.00 CL
COMPLETED SERVICE REPAIR 262' FROM SMH 361-054	7,630.00 CL
COMPLETED SERVICE REPAIR 47' FROM SMH 361-037	7,360.00 CL
COMPLETED SERVICE REPAIR 15' FROM SMH 361-027	8,170.00 CL
COMPLETED SERVICE REPAIR 278' FROM SMH 358-031	8,050.00 CL
COMPLETED SERVICE REPAIR 215' FROM SMH 358-031	8,650.00 CL
COMPLETED SERVICE REPAIR 90' FROM SMH 358-031	7,450.00 CL
COMPLETED SERVICE REPAIR 28' FROM SMH 358-031	7,450.00 CL
COMPLETED SERVICE POINT REPAIR 206' FROM SMH 248-149	5,368.00 CL
COMPLETED SERVICE REPAIR VIA LINING 221' FROM SMH 374-002.	1,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 185' FROM SMH 374-002.	1,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 374-002.	1,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 8' FROM SMH 374-002.	1,600.00 CL
POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021	7,750.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021	8,440.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117	7,300.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248-117	7,300.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248-117	7,750.00 CL

POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115	7,450.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115	7,450.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115	7,300.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115	9,910.00 CL
COMPLETED POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104	12,760.00 CL
COMPLETED SERVICE POINT REPAIR 86' FROM SMH 335-009	CL
COMPLETED SERVICE POINT REPAIR 306' FROM SMH 335-009	CL
COMPLETED SERVICE POINT REPAIR 132' FROM SMH 335-009	CL
COMPLETED SERVICE POINT REPAIR 65' FROM SMH 335-009	4,624.00 CL
COMPLETED SERVICE POINT REPAIR 176' FROM SMH 335-009	4,686.00 CL
COMPLETED SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021	10,900.00 CL
COMPLETED SERVICE POINT REPAIR 109' FROM SMH 396-005	5,368.00 CL
COMPLETED SERVICE POINT REPAIR 37' FROM SMH 396-005	CL
COMPLETED SERVICE POINT REPAIR 74' FROM SMH 395-013	620.00 CL
POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021	7,420.00 CL
COMPLETED SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021	7,375.00 CL
COMPLETED SERVICE POINT REPAIR 190' FROM SMH 334-062	5,700.00 CL
COMPLETED SERVICE POINT REPAIR 47' FROM SMH 335-009	6,620.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010	6,770.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010	6,800.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010	6,785.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020	6,800.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020	6,920.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020	6,860.00 CL

PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81'	12,160.00	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58'	14,980.00	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24'	7,460.00	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285'	6,500.00	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202	5,306.00	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78	4,996.00	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7	4,996.00	CL
COMPLETED SERVICE POINT REPAIR 230' FROM SMH 248-120	7,300.00	CL
COMPLETED SERVICE POINT REPAIR 167' FROM SMH 248-120	7,300.00	CL
COMPLETED SERVICE POINT REPAIR 56' FROM SMH 248-120	7,300.00	CL
COMPLETED SERVICE REPAIR 18' FROM SMH 358-024	7,330.00	CL
COMPLETED SERVICE REPAIR 240' FROM SMH 358-013	7,660.00	CL
COMPLETED SERVICE REPAIR 170' FROM SMH 358-013	7,720.00	CL
COMPLETED SERVICE REPAIR 24' FROM SMH 358-007	7,390.00	CL
COMPLETED SERVICE REPAIR 330' FROM SMH 358-002	7,330.00	CL
COMPLETED SERVICE REPAIR 272' FROM SMH 358-002	7,330.00	CL
COMPLETED POINT REPAIR REPLACE SERVICE 89' TO 101' FROM SMH 250-106	8,290.00	CL
POINT REPAIR REPLACE SERVICE 148' FROM SMH 361-038	7,570.00	CL
COMPLETED POINT REPAIR REPLACE SERVICE 86' FROM SMH 321-019	7,690.00	CL
COMPLETED POINT REPAIR REPLACE SERVICE 346' FROM SMH 321-016		CL
COMPLETED POINT REPAIR REPLACE SERVICE 343' FROM SMH 321-016	8,380.00	CL
COMPLETED POINT REPAIR REPLACE SERVICE 270' FROM SMH 321-016		CL

COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 321-016	8,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 183' FROM SMH 321-016	CL
COMPLETED POINT REPAIR REPLACE SERVICE 174' FROM SMH 321-016	8,170.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 321-016	8,140.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 303' FROM SMH 374-007	7,600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 374-007	5,988.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 374-007	7,538.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 374-029	6,620.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 375-036	5,120.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 375-035	4,624.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 375-010	7,476.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 15' FROM SMH 374-027	6,560.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 0' - 270' FROM SMH 373-018	7,300.00 CL
COMPLETED SERVICE REPAIR VIA LINING 112' FROM SMH 323-019	5,000.00 CL
COMPLETED SERVICE REPAIR VIA LINING 55' FROM SMH 323-019	5,000.00 CL
COMPLETED SERVICE REPAIR VIA LINING 84' FROM SMH 358-012	7,900.00 CL
COMPLETED SERVICE REPAIR VIA LINING 232' FROM SMH 357-036	4,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 229' FROM SMH 357-036	5,000.00 CL
COMPLETED SERVICE REPAIR VIA LINING 156' FROM SMH 357-036	4,800.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029	7,990.00 CL

COMPLETED SERVICE REPAIR VIA LINING 233' FROM SMH 334-024	4,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 64' FROM SMH 334-024	4,600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020	8,950.00 CL
COMPLETED SERVICE REPAIR VIA LINING 205' FROM SMH 356-020	7,200.00 CL
COMPLETED SERVICE REPAIR VIA LINING 153' FROM SMH 356-020	600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 356-020	5,800.00 CL
COMPLETED SERVICE REPAIR VIA LINING 108' FROM SMH 356-020	600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041	7,690.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041	7,900.00 CL
COMPLETED SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050	4,600.00 CL
COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 361-022	8,020.00 CL
COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 357-030	5,000.00 CL
COMPLETED SERVICE REPAIR VIA LINING 89' FROM SMH 357-030	5,000.00 CL
COMPLETED SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030	7,990.00 CL
SERVICE REPAIR VIA CIPP WAS REJECTED DUE TO DEFORMATION. CONTRACTOR HAD TO REPLACE SERVICE. REWORK WAS PERFORMED ON 11/23/2015 PER MWH	
COMPLETED SERVICE REPAIR VIA LINING 202' FROM SMH 372-027	4,800.00 CL
COMPLETED SERVICE REPAIR VIA LINING 70' FROM SMH 372-027	4,600.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5	4,020.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5	7,367.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5	6,652.00 CL
POINT REPAIR 332' TO 360' FROM SMH 334-047 COMPLETED	5,300.00 CL

POINT REPAIR 73' TO 85' FROM SMH 361-055 COMPLETED	3,700.00 CL
POINT REPAIR 294' TOTO 310' FROM SMH 354-033 COMPLETED	9,502.50 CL
POINT REPAIR 267' TO 279' FROM SMH 361-055 COMPLETED	5,251.40 CL
COMPLETED POINT REPAIR 197' TO 209' FROM SMH 322-005	7,360.00 CL
COMPLETED POINT REPAIR 286' TO 298' FROM SMH 361-053	8,050.00 CL
COMPLETED POINT REPAIR 2' TO 14' FROM SMH 322-021	7,390.00 CL
COMPLETED FULL LINING FROM SMH 374-002 TO 374-001	6,824.00 CL
COMPLETED FULL LINING OF SMH 375-035 TO 375-032	12,560.00 CL
COMPLETED FULL LINING OF SMH 375-032 TO 375-028	15,024.00 CL
COMPLETED FULL LINING OF SMH 374-025 TO 374-024	10,894.00 CL
COMPLETED FULL LINING OF SMH 374-014 TO 374-013	CL
COMPLETED FULL LINING OF SMH 361-046 TO 361-045	8,288.00 CL
COMPLETED FULL LINING OF SMH 323-019 TO 323-018	6,610.00 CL
COMPLETED FULL LINING OF SMH 323-009 TO 323-008	7,056.00 CL
COMPLETED FULL LINING OF SMH 357-036 TO 357-035	7,650.00 CL
COMPLETED FULL LINING OF SMH 357-029 TO 357-028	6,754.00 CL
COMPLETED FULL LINING OF SMH 356-020 TO 356-018	6,424.00 CL
COMPLETED FULL LINING OF SMH 362-043 TO 362-023	7,454.00 CL
COMPELTED FULL LINING OF SMH 361-022 TO 361-021	6,424.00 CL
COMPLETED FULL LINING OF SMH 357-030 TO 357-028	7,524.00 CL

COMPLETED FULL LINING FROM SMH 372-027 TO 372-026	8,468.00 CL
COMPLETED FULL LINING OF SMH 322-021 TO 322-009	8,554.00 CL
COMPLETED FULL LINING OF SMH 361-053 TO 361-046	8,964.00 CL
COMPLETED FULL LINING FROM SMH 322-005 TO 322-004	19,630.00 CL
COMPLETED FULL LINING OF SMH 354-033 TO 354-032	8,353.00 CL
FULL LINING OF SMH 334-047 TO 334-044 COMPLETED	10,241.50 CL
COMPLETED FULL LINING OF SMH 333-013 TO 333-012	7,329.50 CL
FULL LINING FROM SMH 334-010 TO 334-008 COMPLETED	8,441.00 CL
FULL LINING OF SMH 355-009 TO 355-007 COMPLETED	9,981.00 CL
FULL LINING OF SMH 361-049 TO 361-046 COMPLETED	10,550.00 CL
COMPLETED FULL LINING OF SMH 361-056 TO 361-055	19,281.00 CL
FULL LINING OF SMH 323-002 TO 323-001 COMPLETED	20,551.00 CL
FULL LINING OF SMH 361-055 TO 361-053 COMPLETED	10,638.50 CL
COMPLETED POINT REPAIR 240' TO 252' FROM SMH 251-011	CL
COMPLETED POINT REPAIR 217' TO 234' FROM SMH 251-011	CL
COMPLETED POINT REPAIR 331' TO 341' FROM SMH 335-013	CL
COMPLETED POINT REPAIR F20-32 FEET FROM SMH 374-009	4,500.00 CL
COMPLETED POINT REPAIR 80-92 FEET FROM SMH 374-009	15,900.00 CL
COMPLETED POINT REPAIR 304' TO 338' SMH 251-052	16,750.00 CL
COMPLETED POINT REPAIR 271' TO 283' SMH 251-052	12,580.00 CL

POINT REPAIR 193' TO 256' SMH 251-052	21,100.00 CL
COMPLETED POINT REPAIR 34' TO 46' SMH 251-052	12,640.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 335-008	CL
COMPLETED POINT REPAIR 272' TO 297' FROM SMH 334-049	26,710.00 CL
COMPLETED POINT REPAIR 230' TO 265' FROM SMH 335-009	19,410.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009	7,300.00 CL
COMPLETED POINT REPAIR 155' TO 167' FROM SMH 361-038	7,300.00 CL
COMPLETED POINT REPAIR 71' TO 83' FROM SMH 358-031	7,300.00 CL
COMPLETED POINT REPAIR 422'-434' FROM SMH 251-026	7,750.00 CL
COMPLETED POINT REPAIR 105' TO 117' FROM SMH 250-106	11,800.00 CL
COMPLETED POINT REPAIR 42' TO 54' FROM SMH 250-100	14,500.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100	11,170.00 CL
COMPLETED POINT REPAIR 6' TO 18' FROM SMH 361-053	7,300.00 CL

COMPLETED POINT REPAIR 262' TO 270' FROM SMH 357-029	8,650.00 CL
COMPLETED POINT REPAIR 310-322 FROM SMH 298-031	CL
COMPLETED POINT REPAIR 0-18 FROM SMH 298-031	8,964.00 CL
COMPLETED POINT REPAIR 198' - 210' FROM SMH 354-044	8,150.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 396-005	CL
COMPLETED POINT REPAIR 380' TO 392' FROM SMH 335-011	CL
COMPLETED POINT REPAIR 204' TO 229' FROM SMH 334-049	CL
COMPLETED POINT REPAIR 46' TO 71' FROM SMH 249-014	8,010.00 CL
COMPLETED POINT REPAIR 259' TO 271' FROM SMH 396-005	CL
COMPLETED POINT REPAIR 118' TO 130' FROM SMH 334-049	21,900.00 CL
COMPLETED POINT REPAIR 311' TO 323' FROM SMH 396-009	7,100.00 CL
COMPLETED POINT REPAIR 195' TO 219' FROM SMH 322-021	9,100.00 CL
COMPLETED POINT REPAIR 34' TO 66' FROM SMH 322-021	10,480.00 CL
REPLACED PIPE FROM SMH 252-030 TO 252-029	83,240.00 CL
REPLACED PIPE FROM SMH 252-030 TO 252-029	83,240.00 CL
REPLACED PIPE FROM SMH 252-008 TO 252-007	44,390.00 CL
REPLACED PIPE FROM SMH 252-006 TO 252-005	45,483.00 CL
COMPLETED POINT REPAIR 74' TO 86' FROM SMH 334-062	6,940.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 334-062	7,706.00 CL
REPLACED PIPE FOR LINE SEGMENT 321-030 TO 321-037	CL
REPLACED PIPE FROM SMH 361-006 TO 361-005	49,013.00 CL
REPLACED PIPE FROM SMH 374-037 TO 374-036	76,090.00 CL
COMPLETED POINT REPAIR 79' - 91' FROM SMH 360-010	7,310.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-045	6,200.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-044	6,950.00 CL

REPLACED PIPE FROM SMH 360-018 TO 360-017	71,357.00 CL
REPLACED PIPE FROM SMH 372-056 TO 372-055	57,128.00 CL
COMPLETED POINT REPAIR 234' - 288' FROM SMH 373-024	14,600.00 CL
COMPLETED POINT REPAIR 45' - 57' FROM SMH 334-044	8,000.00 CL
COMPLETED POINT REPAIR 36' - 48' FROM SMH 323-017	6,200.00 CL
COMPLETED POINT REPAIR 239' - 251' FROM SMH 323-017	6,200.00 CL
REPLACED PIPE FROM SMH 320-045 TO 320-044	74,360.00 CL
COMPLETED POINT REPAIR 90' - 102' FROM SMH 334-044	CL
REPLACED PIPE FROM SMH 320-027 TO 320-026	64,280.00 CL
REPLACED PIPE FROM SMH 337-014 TO 337-013	74,470.00 CL
COMPLETED POINT REPAIR 325' TO 337' FROM SMH 335-009	7,400.00 CL
REPLACED PIPE FROM SMH 357-048 TO SMH 357-011	74,420.00 CL
COMPLETED POINT REPAIR 202' TO 214' FROM SMH 372-010	6,260.00 CL
PERFORMED POINT REPAIR 137' TO 149'	6,200.00 CL
PERFORMED POINT REPAIR 332' TO 334'	6,500.00 CL
PERFORMED POINT REPAIR 165' TO 205'	14,540.00 CL
COMPLETED POINT REPAIR 334' - 346' FROM SMH 251-051	7,300.00 CL
POINT REPAIR 0'-65' FROM SMH 323-002 COMPLETED	16,800.00 CL
COMPLETED POINT REPAIR 192' - 197' FROM 250-042	7,750.00 CL
COMPLETED POINT REPAIR 53' - 65' FROM 250-042	7,300.00 CL
COMPLETED POINT REPAIR 101' - 117' FROM SMH 251-052	13,540.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-051	7,300.00 CL
REPLACED PIPE FROM SMH 250-057 - 250-056	35,160.00 CL
COMPLETED POINT REPAIR 257' - 269' FROM SMH 248-032	7,990.00 CL
POINT REPAIR 398' - 410' FROM SMH 480-032 COMPLETED	6,200.00 CL

POINT REPAIR 346' - 358' FROM SMH 480-032 COMPLETED	6,260.00 CL
COMPLETED POINT REPAIR 75' - 87' FROM SMH 252-046	7,990.00 CL
COMPLETED POINT REPAIR 255' - 263' FROM SMH 252-044	7,300.00 CL
REPLACED PIPE FROM SMH 252-029 TO 252-028	21,640.00 CL
REPLACED PIPE FROM SMH 252-028 TO 252-027	20,800.00 CL
REPLACED PIPE FROM SMH 252-027 TO 252-026	28,070.00 CL
REPLACED PIPE FROM SMH 252-025 TO 252-024	98,560.00 CL
REPLACED PIPE FROM SMH 252-011 TO 252-010	14,460.00 CL
REPLACED PIPE FROM SMH 252-010 TO 252-009	28,520.00 CL
REPLACED PIPE FROM SMH 251-060 TO 251-059	124,800.00 CL
REPLACED PIPE FROM SMH 251-058 TO 251-055	47,210.00 CL
REPLACED PIPE FROM SMH 251-057 TO 251-056	65,530.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-026	7,900.00 CL
REPLACED PIPE SEGMENT FROM SMH 249-107 TO 249-106	59,150.00 CL
COMPLETED POINT REPAIR 84' - 118' FROM SMH 249-078	12,460.00 CL
COMPLETED POINT REPAIR VIA LINING 175' FROM SMH 249-077	4,600.00 CL
COMPLETED POINT REPAIR 356' - 382' FROM SMH 249-062	11,400.00 CL
COMPLETED POINT REPAIR 203' - 215' FROM SMH 249-062	11,880.00 CL
COMPLETED POINT REPAIR 152' - 164' FROM SMH 249-062	9,070.00 CL
COMPLETED POINT REPAIR 22' - 34' FROM SMH 249-062	9,070.00 CL

COMPLETED POINT REPAIR VIA LINING 106' FROM SMH 248-115	7,450.00 CL
COMPLETED POINT REPAIR VIA LINING 31' FROM SMH 248-115	7,450.00 CL
COMPLETED POINT REPAIR VIA LINING 271' FROM SMH 248-104	800.00 CL
COMPLETED POINT REPAIR VIA LINING 147' FROM SMH 248-104	1,000.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104	7,450.00 CL
COMPLETED POINT REPAIR VIA LINING 23' FROM SMH 248-104	4,600.00 CL
COMPLETED POINT REPAIR VIA LINING 195' FROM SMH 248-092	7,450.00 CL
POINT REPAIR VIA LINING 129' FROM SMH 248-092	7,450.00 CL
COMPLETED POINT REPAIR VIA LINING 68' FROM SMH 248-092	7,450.00 CL
REPLACED PIPE FROM SMH 248-050 TO 248-049	24,000.00 CL
COMPLETED POINT REPAIR VIA LINING 77' FROM SMH 248-049	5,000.00 CL
REPLACED PIPE FROM SMH 248-043 TO 248-042	22,660.00 CL
REPLACED PIPE FROM SMH 248-042 TO 248-041	32,860.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 250-074	7,540.00 CL
COMPLETED POINT REPAIR 249' - 261' FROM SMH 250-070	7,300.00 CL
COMPLETED POINT REPAIR 24' - 43' FROM SMH 250-070	11,320.00 CL
REPLACED PIPE SMH 250-065 TO 250-064	67,710.00 CL
COMPLETED POINT REPAIR 98' - 110' FROM SMH 250-048	8,380.00 CL
COMPLETED POINT REPAIR 81' - 93' FROM SMH 250-040	7,300.00 CL
COMPLETED POINT REPAIR 44' - 56' FROM SMH 372-049	7,720.00 CL

COMPLETED FULL LINING OF SMH 332B-003 TO 332B-002	1,900.00 CL
COMPLETED FULL LINING OF SMH 251-052 TO 251-051	8,780.00 CL
COMPLETED FULL LINING FROM SMH 248-032 TO 248-031	9,288.00 CL
COMPLETED FULL LINING OF SMH 480-032 TO 249-060	33,306.00 CL
COMPLETED FULL LINING OF SMH 252-046 TO 252-045	7,450.00 CL
COMPLETED FULL LINING OF SMH 252-044 TO 252-043	6,314.00 CL
COMPLETED POINT REPAIR 0 TO 12 FEET FROM SMH 252-041	7,300.00 CL
COMPLETED FULL LINING OF SMH 249-097 TO 249-096	9,250.00 CL
COMPLETED FULL LINING OF SMH 249-079 TO 249-078	4,378.00 CL
COMPLETED FULL LINING OF SMH 249-078 TO 249-077	4,428.00 CL
COMPLETED FULL LINING OF SMH 249-077 TO 249-076	10,346.00 CL
COMPLETED FULL LINING OF SMH 249-062 TO 249-061	9,422.00 CL
COMPLETED FULL LINING OF SMH 249-053 TO 249-052	3,652.00 CL
COMPLETED FULL LINING OF SMH 249-050 TO 249-049	5,198.00 CL
COMPLETED FULL LINING FROM SMH 249-044 TO 249-033	7,572.00 CL
COMPLETED FULL LINING FROM SMH 248-118 TO 248-117	4,914.00 CL
COMPLETED FULL LINING FROM SMH 248-116 TO 248-115	7,494.00 CL
COMPLETED FULL LINING FROM SMH 248-115 TO 248-106	5,694.00 CL
COMPLETED FULL LINING OF SMH 248-104 TO 248-103	9,780.00 CL
COMPLETED FULL LINING FROM SMH 248-092 TO 248-086	7,736.00 CL

COMPLETED FULL LINING OF SMH 248-044 TO 248-043	2,190.00 CL
COMPLETED FULL LINING FROM SMH 248-041 TO 248-040	2,574.00 CL
COMPLETED FULL LINING OF SMH 250-117 TO 250-116	4,448.00 CL
COMPLETED FULL LINING OF SMH 250-110 TO 250 -096	6,680.00 CL
COMPLETED FULL LINING OF SMH 250-094 TO 250-093	6,680.00 CL
COMPLETED FULL LINING OF SMH 250-074 TO 250-073	3,174.00 CL
COMPLETED FULL LINING OF SMH 250-070 TO 250-069	5,244.00 CL
COMPLETED FULL LINING OF SMH 250-051 TO 250-050	7,834.00 CL
COMPLETED FULL LINING OF SMH 250-048 TO 250-047	5,388.00 CL
COMPLETED FULL LINING OF SMH 250-040 TO 250-039	4,880.00 CL
COMPLETED FULL LINING OF SMH 372-049 TO 372-048	7,650.00 CL
COMPLETED FULL LINING OF SMH 333-009 TO 333-007	17,450.00 CL
COMPLETED FULL LINING OF SMH 374-003 TO 374-001	9,280.00 CL
COMPLETED FULL LINING OF SMH 358-021 TO 358-020	7,738.00 CL
COMPLETED FULL LINING FROM SMH 250-100 TO 250-099	3,506.00 CL
COMPLETED FULL LINING FROM SMH 250-077 TO 250-076	7,316.00 CL
COMPLETED FULL LINING FROM SMH 375-003 TO 375-001	CL
COMPLETED FULL LINING FROM SMH 362-030 TO SMH 362-028	7,450.00 CL
COMPLETED FULL LINING FROM SMH 362-026 TO SMH 362-024	8,238.00 CL
COMPLETED FULL LINING FROM SMH 362-009 TP SMH 362-008	2,858.00 CL

COMPLETED FULL LINING FROM SMH 362-008 TO SMH 362-006	8,748.00 CL
COMPLETED FULL LINING FROM SMH 361-059 TO SHM 361-058	7,836.00 CL
COMPLETED FULL LINING FROM SMH 361-037 TO SMH 361-036	3,700.00 CL
COMPLETED FULL LINING FROM SMH 361-035 TO SMH 361-020	30,100.00 CL
COMPLETED FULL LINING FROM SMH 358-031 TO SMH 358-030	7,450.00 CL
COMPLETED FULL LINING OF SMH 358-024 TO SMH 358-023	7,426.00 CL
COMPLETED FULL LINING OF SMH 358-013 TO SMH 358-010	7,808.00 CL
COMPLETED FULL LINING OF SHM 358-002 TO 358-001	8,818.00 CL
COMPLETED FULL LINING OF SMH 298-031 TO 298-027	7,268.00 CL
COMPLETED FULL LINING OF SMH 250-106 TO 250-105	4,596.00 CL
COMPLETED FULL LINING OF SMH 361-038 TO 361-037	5,476.00 CL
COMPLETED POINT REPAIR 435' - 466' FROM SMH 322-011	7,900.00 CL
COMPLETED POINT REPAIR 253' - 265' FROM SMH 322-011	7,750.00 CL
REPLACED PIPE SEGMENT 321-015 TO 321-012	87,625.00 CL
COMPLETED POINT REPAIR 364' - 374' FROM SMH 374-003	7,300.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 358-021	8,050.00 CL
REPLACED PIPE SEGMENT 319-021 TO 319-018	94,960.00 CL
COMPLETED POINT REPAIR 10' TO 22' FROM SMH 250-100	15,100.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 250-108 TO 250-107	64,510.00 CL
COMPLETED POINT REPAIR 36' TO 48' FROM SMH 250-106	8,500.00 CL

COMPLETED POINT REPAIR 0' TO 12' FROM SMH 250-106	7,300.00 CL
COMPLETED POINT REPAIR 199' TO 219' FROM SMH 323-019	7,600.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 323-009	7,675.00 CL
COMPLETED POINT REPAIR 0' TO 15' FROM SMH 323-007	7,900.00 CL
COMPLTETED POINT REPAIR 284' TO 296' FROM SMH 357-036	7,300.00 CL
COMPLETED POINT REPAIR 184' TO 196' FROM SMH 357-029	8,530.00 CL
COMPLETED REPAIR WITH MAIN LINE CIPP SMH 334-034	15,090.00 CL
COMPLETED POINT REPAIR 23' FROM SMH 375-003	5,120.00 CL
COMPLETED POINT REPAIR 80' TO 103' FROM SMH 362-026	8,950.00 CL
REPLACED PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017	87,980.00 CL
REPLACED PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010	53,680.00 CL
REPLACED PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001	93,380.00 CL
REPLACED PIPE FROM LINE SEGMENT 361-033 TO 361-031	76,340.00 CL
COMPLETED POINT REPAIR 0' TO 20' FROM SMH 358-006	8,860.00 CL
COMPLETED POINT REPAIR 31' TO 43' FROM SMH 357-038	8,110.00 CL
COMPLETED POINT REPAIR 39' TO 95' FROM SMH 356-020	13,090.00 CL
COMPLETED POINT REPAIR 86' TO 109' FROM SMH 362-043	9,010.00 CL
COMPLETED POINT REPAIR 220' TO 236' FROM SMH 362-043	7,360.00 CL
COMPLETED POINT REPAIR 159' TO 171' FROM SMH 361-022	8,380.00 CL
COMPLETED POINT REPAIR 49' TO 62' FROM SMH 361-022	7,660.00 CL

COMPLETED POINT REPAIR 192' TO 204' FROM SMH 357-030	7,960.00	CL
COMPLETED POINT REPAIR 142' TO 160' FROM SMH 357-030	7,660.00	CL
COMPLETED POINT REPAIR 325' TO 338' FROM SMH 322-021	7,390.00	CL
COMPLETED POINT REPAIR 58' TO 70' FROM SMH 361-038	7,300.00	CL
COMPLETED POINT REPAIR 1' TO 13' FROM SMH 375-035	4,500.00	CL
REPLACED PIPE FOR LINE SEGMENT 375-007 TO 375-005	61,843.00	CL
REPLACED PIPE FOR LINE SEGMENT 375-006 TO 375-005	49,100.00	CL
REPLACED PIPE FOR LINE SEGMENT 374-015 TO 374-006	73,780.00	CL
COMPLETED POINT REPAIR 109' TO 121' FROM SMH 374-014		CL
COMPLETED POINT REPAIR 153' TO 181' FROM SMH 374-014		CL
COMPLETED POINT REPAIR 12' TO 24' FROM SMH 374-014		CL
COMPLETED POINT REPAIR 0' TO 18' FROM SMH 323-014	8,200.00	CL
COMPLETED POINT REPAIR 153' TO 165' FROM SMH 361-053	8,050.00	CL
REPLACED PIPE FOR LINE SEGMENT 354-038 TO 354-032	81,699.00	CL
POINT REPAIR 0' - 12' FROM SMH 355-009 COMPLETED	5,202.10	CL
POINT REPAIR 70' TOTO 82' FROM SMH 354-033 COMPLETED	3,700.00	CL
POINT REPAIR 111' TO 143' FROM SMH 361-055 COMPLETED	11,103.20	CL
	5,514,059.80	
REPLACED PIPE FOR LINE SEGMENT 099-005 TO 099-004		CL
REPLACED PIPE FOR LINE SEGMENT 110-033 TO 110-031	37,242.00	CL

REPLACED PIPE FOR LINE SEGMENT 099-015 TO 099-014	CL
REPLACED PIPE FOR LINE SEGMENT 099-013 TO 099-012	47,861.00 CL
COMPLETED POINT REPAIR 205' TO 230' FROM SMH 099-003	CL
COMPLETED POINT REPAIR 165' TO 177' FROM SMH 099-003	CL
COMPLETED POINT REPAIR 17' TO 29' FROM SMH 099-003	CL
COMPLETED POINT REPAIR 259' TO 280' FROM SMH 098-028	11,140.00 CL
COMPLETED POINT REPAIR 98' TO 113' FROM SMH 098-028	8,480.00 CL
COMPLETED POINT REPAIR 169' TO 181' FROM SMH 098-026	8,779.00 CL
REPLACED PIPE FOR LINE SEGMENT 098-024 TO 098-022	79,529.00 CL
COMPLETED POINT REPAIR 243' - 258' FROM SMH 094-054	9,043.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 094-054	8,443.00 CL
REPLACED PIPE FOR LINE SEGMENT 090-061 TO 090-060	72,584.00 CL
REPLACED PIPE FOR LINE SEGMENT 090-057 TO 090-056	70,666.00 CL
COMPLETED POINT REPAIR 207' - 237' FROM SMH 090-055	13,840.00 CL
COMPLETED POINT REPAIR 131' - 143' FROM SMH 090-055	8,440.00 CL
COMPLETED POINT REPAIR 73' - 85' FROM SMH 090-042	8,440.00 CL
COMPLETED POINT REPAIR 30' - 42' FROM SMH 090-034	8,464.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 106-010	CL
COMPLETED POINT REPAIR 142' - 154' FROM SMH 105-040	9,141.00 CL
REPLACED PIPE FROM SMH 099-031 TO 099-043	54,778.00 CL

REPLACED PIPE FROM SMH 098-029 TO 098-027	81,302.00 CL
REPLACED PIPE FROM SMH 105-024 TO 105-023	CL
REPLACED PIPE FROM SMH 105-022 TO 105-021	64,126.00 CL
REPLACED PIPE FROM SMH 097-019 TO 097-018	45,640.00 CL
REPLACED PIPE SEGMENT 097-013 TO 097-012	69,498.00 CL
REPLACED PIPE SEGMENT 097-007 TO 097-004	67,869.00 CL
REPLACED PIPE SEGMENT 096-030 TO 096-029	70,075.00 CL
REPLACED PIPE FROM SMH 116-011 TO 116-009	CL
COMPLETED POINT REPAIR 230' - 242' FROM SMH 116-006	8,962.00 CL
COMPLETED POINT REPAIR 232' - 246' FROM SMH 116-005	9,139.00 CL
COMPLETED POINT REPAIR 151' - 180' FROM SMH 116-005	11,238.00 CL
COMPLETED POINT REPAIR 48' - 60' FROM SMH 116-005	9,312.00 CL
COMPLETED POINT REPAIR 293' - 300' FROM SMH 116-003	8,960.00 CL
COMPLETED POINT REPAIR 191' - 203' FROM SMH 116-003	8,962.00 CL
COMPLETED POINT REPAIR 125' - 137' FROM SMH 116-003	9,137.00 CL
REPLACED PIPE SEGMENT FROM SMH 116-002 TO 116-001	67,640.00 CL
COMPLETED FULL LINING OF SMH 108-010 TO 108-009	7,921.00 CL
COMPLETED FULL LINING OF SMH 108-008 TO 108-007	CL
COMPLETED FULL LINING OF SMH 106-010 TO 106-007	CL
FULL LINING OF SMH 104-040 TO 104-039	6,904.00 CL

COMPLETED FULL LINING OF SMH 098-020 TO 099-011	CL
COMPLETED FULL LINING OF SMH 096-002 TO 096-001	6,034.00 CL
COMPLETED FULL LINING OF SMH 069-012 TO 069-010	4,874.00 CL
COMPLETED FULL LINING OF SMH 090-040 TO 096-017	8,761.00 CL
COMPLETED FULL LINING OF SMH 090-037 TO 096-025	10,333.00 CL
COMPLETED FULL LINING OF SMH 089-028 TO 090-064	8,008.00 CL
COMPLETED FULL LINING OF SMH 087-024 TO 087-022	7,024.00 CL
COMPLETED FULL LINING SMH 085A-001 TO 092-054	9,171.00 CL
COMPLETED FULL LINING OF SMH 082-041 TO 083-033	8,096.00 CL
COMPLETED FULL LINING OF SMH 081-047 TO 081-046	CL
COMPLETED FULL LINING OF SMH 099-032 TO 99-026	CL
COMPLETED FULL LINING OF SMH 099-003 TO 099-001	CL
COMPLETED FULL LINING OF SMH 098-028 TO 098-027	8,704.00 CL
COMPLETED FULL LINING OF SMH 098-026 TO 098-024	CL
COMPLETED FULL LINING OF SMH 098-016 TO 098-015	CL
COMPLETED FULL LINING OF SMH 110-031 TO 110-027	9,283.00 CL
COMPLETED FULL LINING OF SMH 110-030 TO 110-027	CL
COMPLETED FULL LINING OF SMH 110-028 TO 110-027	9,864.00 CL
COMPLETED FULL LINING OF SMH 110-027 TO 099-036	CL
COMPLETED POINT REPAIR 154' - 166' FROM SMH 080-043	10,012.00 CL

COMPLETED POINT REPAIR 140' - 152' FROM SMH 080-043	10,000.00 CL
COMPLETED POINT REPAIR 20' - 32' FROM SMH 080-043	13,100.00 CL
COMPLETED POINT REPAIR 126' - 140' FROM SMH 080-043	12,400.00 CL
PUT NEW SMH 20 ' FROM SMH 090-022	CL
PUT NEW SMH 206 ' FROM SMH 090-022	CL
COMPLETED POINT REPAIR 260'TO 272' FROM SMH 090-023	CL
MWH-ID. 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030	CL
ESSA 2 - BASIN 4 - UPTOWN - STATION 14 COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030	CL
COMPLETED POINT REPAIR 12-24 FROM SMH 068-054	4,500.00 CL
COMPLETED POINT REPAIR 138' - 150' FROM SMH 081-023	10,000.00 CL
COMPLETED POINT REPAIR 100' - 126' FROM SMH 081-023	14,200.00 CL
COMPLETED POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049	CL
COMPLETED POINT REPAIR 150' TO 162' FROM SMH 073-044	5,120.00 CL
COMPLETED SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054	CL
COMPLETED POINT REPAIR 180-192 FROM SMH 068-054	4,500.00 CL
COMPLETED POINT REPAIR 109-126 - 37' FROM SMH 074-005	11,502.00 CL
COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005	10,000.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 312 ' FROM SMH 082-033	5,120.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 254 ' FROM SMH 082-033	4,500.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033	4,624.00 CL

COMPLETED POINT REPAIR 264' TO 286' FROM SMH 098-020	11,442.00 CL
COMPLETED POINT REPAIR 284-290' FROM SMH 116-008	8,960.00 CL
COMPLETED SERVICE POINT REPAIR 136' FROM SMH 104-040	8,965.00 CL
COMPLETED POINT REPAIR 321' TO 333' FROM SMH 099-003	CL
COMPLETED POINT REPAIR 327' TO 339' FROM SMH 098-020	8,440.00 CL
COMPLETED POINT REPAIR 212' TO 224' FROM SMH 098-020	CL
COMPLETED POINT REPAIR 63' TO 75' FROM SMH 067-001	13,200.00 CL
COMPLETED POINT REPAIR 205' TO 217' FROM SMH 067-001	15,420.00 CL
COMPLETED POINT REPAIR 163' TO 192' FROM SMH 067-001	28,008.00 CL
COMPLETED POINT REPAIR 301' TO 319' FROM 097-012	8,440.00 CL
COMPLETED POINT REPAIR 205' - 217' FROM SMH 090-052	8,463.00 CL
COMPLETED POINT REPAIR 142' - 154' FROM SMH 090-052	8,476.00 CL
COMPLETED POINT REPAIR 111' - 123' FROM SMH 090-052	8,480.00 CL
COMPLETED POINT REPAIR 52' TO 64' FROM SMH 107-033	8,960.00 CL
COMPLETED POINT REPAIR 290' - 302' FROM SMH 106-042	8,960.00 CL
COMPLETED POINT REPAIR 254' - 279' FROM SMH 104-046	CL

COMPLETED POINT REPAIR 190' - 202' FROM SMH 104-046	CL
COMPLETED POINT REPAIR 75' TO 94' FROM SMH 104-046	CL
COMPLETED POINT REPAIR 290' TO 308' FROM 107-041	8,960.00 CL
COMPLETED POINT REPAIR 219' TO 231' FROM 107-041	8,960.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035	9,910.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062	77,774.00 CL
COMPLETED POINT REPAIR 203' TO 215' FROM SMH 061-003	CL
REPLACED PIPE FROM MH 069-004 TO 069-003	CL
COMPLETED POINT REPAIR 148' TO 160' FROM SMH 079-041	5,850.00 CL
COMPLETED POINT REPAIR 45' TO 62' FROM SMH 079-041	4,624.00 CL
COMPLETED POINT REPAIR 6' TO 25' FROM SMH 071-030	4,500.00 CL
COMPLETED POINT REPAIR 114' - 126' FROM SMH 080-043	10,002.00 CL
REPLACED PIPE FROM SMH 068-023 TO 068-022	28,144.00 CL
COMPLETED FULL LINING OF SMH 105-025 TO 105-023	13,152.00 CL
COMPLETED FULL LINING OF SMH 105-012 TO 106-044	CL
COMPLETED FULL LINING OF SMH 132-040 TO 109-019	CL
COMPLETED FULL LINING OF SMH 107-033 107-032	CL
COMPLETED FULL LINING FROM SMH 104-032 TO 104-031	7,575.00 CL
COMPLETED FULL LINING OF SMH 103-036 TO 103-033	7,343.00 CL
COMPLETED FULL LINING OF SMH 093-017 TO 093-016	8,464.00 CL
COMPLETED FULL LINING OF SMH 090-065 TO 090-063	6,822.00 CL

COMPLETED FULL LINING OF SMH 090-054 TO 090-053	CL
COMPLETED FULL LINING OF SMH 116-077 TO 116-076	10,010.00 CL
COMPLETED FULL LINING OF SMH 116-006 TO 116-004	8,561.00 CL
COMPLETED FULL LINING OF SMH 116-005 TO 116-004	8,793.00 CL
COMPLETED FULL LINING OF SMH 116-003 TO 116-001	8,734.00 CL
COMPLETED FULL LINING OF SMH 115-041 TO 105-005	6,790.00 CL
COMPLETED FULL LINING OF SMH 115-036 TO 105-003	6,788.00 CL
COMPLETED FULL LINING OF SMH 105-042 TO 106-023	9,602.00 CL
COMPLETED FULL LINING OF SMH 105-040 TO 106-022	CL
COMPLETED FULL LINING OF SMH 096-026 TO 096-025	8,737.00 CL
COMPLETED FULL LINING OF SMH 069-011 TO 069-010	10,538.00 CL
COMPLETED FULL LINING OF SMH 096-022 TO 096-021	CL
COMPLETED FULL LINING OF SMH 096-021 TO 096-020	10,213.00 CL
COMPLETED FULL LINING OF SMH 095-035 TO 096-022	CL
COMPLETED FULL LINING OF SMH 095-030 TO 095-029	CL
COMPLETED FULL LINING OF SMH 095-021 TO 095-020	7,284.00 CL
COMPLETED FULL LINING OF SMH 095-014 TO 096-021	9,782.00 CL
COMPLETED FULL LINING OF SMH 094-054 TO 095-033	CL
COMPLETED FULL LINING OF SMH 094-009 TO 094-008	8,065.00 CL
COMPLETED FULL LINING OF SMH 090-055 TO 090-053	6,729.00 CL

COMPLETED FULL LINING OF 090-042 TO 090-041	8,647.00 CL
COMPLETED FULL LINING OF SMH 090-039 TO 090-037	8,481.00 CL
COMPLETED FULL LINING OF SMH 090-034 TO 090-033	6,704.00 CL
COMPLETED FULL LINING OF SMH 087-027 TO 087-026	9,025.00 CL
COMPLETED FULL LINING OF SMH 098-012 TO 098-008	8,854.00 CL
COMPLETED POINT REPAIR 123' TO 143' FROM SMH 090-003	11,140.00 CL
COMPLETED POINT REPAIR 266' TO 289' FROM SMH 090-003	11,743.00 CL
COMPLETED POINT REPAIR 280' - 302' FROM 081-047	CL
COMPLETED POINT REPAIR 86' - 98' FROM 081-047	CL
REPLACED PIPE FROM SMH 069-002 TO 069-001	79,523.00 CL
COMPLETED POINT REPAIR 230' - 244' FROM SMH 080-007	10,000.00 CL
REPAIRED (REPLACE SERVICE) FROM 130' TO 142'	CL
COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005	10,000.00 CL
COMPLETED POINT REPAIR 276' - 288' FROM SMH 074-005	CL
COMPLETED POINT REPAIR 161' - 204' FROM SMH 081-023	19,300.00 CL
COMPLETED POINT REPAIR 126' - 138' FROM SMH 081-023	10,000.00 CL
COMPLETED POINT REPAIR 227' - 239' FROM SMH 080-031	10,023.00 CL
COMPLETED POINT REPAIR 8' - 20' FROM SMH 080-023	10,000.00 CL
COMPLETED POINT REPAIR 148' - 160' FROM SMH 080-013	12,400.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 080-013	10,000.00 CL
COMPLETED POINT REPAIR 52' - 106' FROM SMH 080-007	22,002.00 CL
COMPLETED POINT REPAIR 216' - 228' FROM SMH 096-003	10,000.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 096-003	10,300.00 CL
COMPLETED POINT REPAIR 287' - 313' FROM SMH 093-027	10,900.00 CL

COMPLETED POINT REPAIR 274' - 286' FROM SMH 081-068	10,000.00 CL
COMPLETED POINT REPAIR 325' - 337' FROM SMH 108-033	9,040.00 CL
COMPLETED POINT REPAIR 73' - 147' FROM SMH 096-003	28,613.00 CL
POINT REPAIR 282' - 294' FROM SMH 096-003	10,000.00 CL
COMPLETED POINT REPAIR 41' - 53' FROM SMH 075-003	9,900.00 CL
COMPLETED POINT REPAIR 243' - 255' FROM SMH 074-005	10,000.00 CL
COMPLETED POINT REPAIR 99' - 111' FROM SMH 080-031	10,031.00 CL
COMPLETED POINT REPAIR 258' - 270' FROM SMH 093-027	10,000.00 CL
COMPLETED POINT REPAIR 277' - 289' FROM SMH 080-023	CL
PERFORMED POINT REPAIR 121 FT TO 133 FT	10,000.00 CL
PERFORMED POINT REPAIR 19 FT TO 39 FT	12,404.00 CL
PERFORMED POINT REPAIR 331 FT TO 342 FT	10,000.00 CL
PERFORMED POINT REPAIR 236 FT TO 256 FT	12,406.00 CL
PERFORMED POINT REPAIR 0 FT TO 31 FT	15,700.00 CL
PERFORMED POINT REPAIR 161 FT TO 173 FT	10,900.00 CL
PERFORMED POINT REPAIR 135 FT TO 147 FT	10,000.00 CL
PERFORMED POINT REPAIR 99 FT TO 111 FT	10,023.00 CL
PERFORMED POINT REPAIR 213 FT TO 225 FT	10,604.00 CL
REMOVED INTERNAL OBSTACLE @ 15FT	25,000.00 CL
REPLACED PIPE FROM SMH 097-038 TO 097-033	66,939.00 CL
COMPLETED POINT REPAIR 12' TO 25' FROM SMH 107-050 TO 107-049	CL
COMPELTED POINT REPAIR 0' - 12' FROM SMH 107-044	8,960.00 CL
COMPLETED POINT REPAIR 250' - 265' FROM SMH 107-042	8,960.00 CL
COMPLETED POINT REPAIR 120' - 132' FROM SMH 107-008	8,981.00 CL
COMPLETED POINT REPAIR 83' - 99' FROM SMH 107-008	9,692.00 CL
COMPLETED POINT REPAIR 32' - 47' FROM SMH 107-008	9,529.00 CL
COMPLETED POINT REPAIR 124' - 136 FROM SMH 106-045	CL
REPLACED PIPE FOR LINE SEGMENT 105-043 TO 105-042	54,854.00 CL
COMPLETED POINT REPAIR 314' TO 326' FROM SMH 105-012	9,135.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 105-012	9,485.50 CL

COMPLETED POINT REPAIR 167' - 179' FROM SMH 132-040	9,008.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 132-040	8,960.00 CL
COMPLETED POINT REPAIR 148' - 166' FROM SMH 107-033	10,010.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 107-033	8,992.00 CL
COMPLETED POINT REPAIR 228' - 279' FROM SMH 104-046	15,785.00 CL
COMPLETED POINT REPAIR 107' - 119' FROM SMH 104-032	9,135.00 CL
COMPLETED POINT REPAIR 169' - 184' FROM SMH 103-036	8,975.00 CL
COMPLETED POINT REPAIR 111' - 123' FROM SMH 103-036	9,342.00 CL
COMPLETED POINT REPAIR REPLACE 149' FROM SMH 103-036	8,960.00 CL
COMPLETED POINT REPAIR REPLACE 200' FROM SMH 093-017	8,477.00 CL
REPLACED PIPE FROM SMH 090-053 TO 090-051	68,823.00 CL
REPLACED PIPE FROM SMH 090-032 TO 090-031	68,315.00 CL
COMPLETED POINT REPAIR 193' - 201' FROM SMH 116-02	9,310.00 CL
REPLACED PIPE FROM SMH 115-050 TO 115-049	46,866.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-042	8,960.00 CL
COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030	CL
REPLACED PIPE FROM SMH 104-066 TO 105-039	CL
REPLACED PIPE FROM SMH 097-045 TO 097-044	51,258.00 CL
POINT REPAIR 161' - 172' FROM SMH 090-054	8,440.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 090-054	8,440.00 CL

REPLACED PIPE FROM SMH 069-037 TO 069-036	75,996.00 CL
COMPLETED POINT REPAIR 187' - 206' FROM SMH 116-077	6,468.00 CL
REPLACED PIPE FROM SMH 116-012 TO 116-011	CL
COMPLETED POINT REPAIR 75' - 90' FROM SMH 115-041	10,388.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 115-041	9,135.00 CL
COMPLETED POINT REPAIR 212' - 224' FROM SMH 115-036	9,310.00 CL
COMPLETED POINT REPAIR 21' - 33' FROM SMH 115-036	8,960.00 CL
REPLACED PIPE FROM SMH 115-033 TO 115-031	41,807.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-016	9,485.00 CL
COMPLETED POINT REPAIR 326' - 340' FROM SMH 105-042	9,135.00 CL
COMPLETED POINT REPAIR 212' - 224' FROM SMH 105-042	8,960.00 CL
COMPLETED POINT REPAIR 211' - 233' FROM SMH 096-026	8,456.00 CL
COMPLETED POINT REPAIR 149' - 170' FROM SMH 096-026	11,490.00 CL
COMPLETED POINT REPAIR 63' - 97' FROM SMH 096-026	15,678.00 CL
REPLACED PIPE FOR LINE SEGMENT 105-039 TO 105-038	CL
REPLACED PIPE SEGMENT FROM SMH 103-028 TO 103-027	CL
REPLACED PIPE FOR LINE SEGMENT 098-025 TO 098-024	76,806.00 CL
COMPLETED POINT REPAIR 52' - 64' FROM SMH 069-011	8,746.00 CL
REPLACED PIPE SEGMENT 098-019 TO 098-018	72,084.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038	9,700.00 CL

COMPLETED POINT REPAIR 300' - 312' FROM SMH 096-022	8,440.00 CL
COMPLETED POINT REPAIR 87' - 99' FROM SMH 096-021	8,451.00 CL
REPLACED PIPE SEGMENT 095-034 TO 096-018	64,324.00 CL
REPLACED PIPE SEGMENT 095-015 TO 095-014	60,725.00 CL
COMPLETED POINT REPAIR 198' - 210' FROM SMH 095-014	8,459.00 CL
COMPLETED POINT REPAIR 115' - 132' FROM SMH 095-014	9,957.00 CL
COMPLETED POINT REPAIR 49' - 61' FROM SMH 095-014	8,453.00 CL
COMPLETED POINT REPAIR 0' TO 24' FROM SMH 104-040	11,239.00 CL
COMPLETED POINT REPAIR 143' TO 155' FROM SMH 104-040	CL
COMPLETED POINT REPAIR 264' TO 276' FROM SMH 090-037	8,484.00 CL
COMPLETED POINT REPAIR 83' TO 95' FROM SMH 090-037	8,787.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019	67,951.00 CL
COMPLETED POINT REPAIR 230' TO 242' FROM SMH 085A-00	8,442.00 CL
COMPLETED POINT REPAIR 50' FROM SMH ENDING 62' FROM SMH 098-012	8,484.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-041 TO 099-042	6,480.00 CL
REPLACED PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010	71,458.00 CL
COMPLETED POINT REPAIR 136' TO 148' FROM SMH 098-012	8,478.00 CL
COMPLETED POINT REPAIR 230' TO 242' FROM SMH 098-012	8,479.00 CL
COMPLETED POINT REPAIR 263' TO 273' FROM SMH 108-010	8,960.00 CL
COMPLETED POINT REPAIR 290' TO 297' FROM SMH 108-008	8,960.00 CL

COMPLETED POINT REPAIR REPLACE SERIVCE 156' TO 168' FROM SMH 106-010	CL
COMPLETED POINT REPAIR 127' TO 142' FROM SMH 106-010	9,510.00 CL
COMPLETED POINT REPAIR 70' TO 89' FROM SMH 106-010	10,232.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-018 TO 099-017	CL
REPLACED PIPE FOR LINE SEGMENT 099-014 TO 099-012	19,685.50 CL
REPLACED PIPE FOR LINE SEGMENT 098-027 TO 098-020	CL
REPLACED PIPE FOR LINE SEGMENT 098-022 TO 098-021	19,445.00 CL
REPLACED PIPE FOR LINE SEGMENT 098-021 TO 098-02	81,312.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-035 TO 099-034	63,064.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 099-034	8,960.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-026 TO 099-041	2,400.00 CL
COMPLETED POINT REPAIR 0' TO 24' FROM SMH 098-016	10,200.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 100-042	8,963.00 CL
REPLACED PIPE FOR LINE SEGMENT 098-017 TO 098-015	68,330.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-039 TO 099-038	63,286.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-012 TO 099-011	82,525.00 CL
REPLACED PIPE FOR LINE SEGMENT 098-018 TO 098-013	70,814.00 CL
REPLACED PIPE FOR LINE SEGMENT 098-011 TO 098-010	68,000.00 CL
REPLACED PIPE FOR LINE SEGMENT 098-010 TO 098-006	76,901.00 CL
COMPLETED POINT REPAIR 148' TO 170' FROM SMH 110-031	10,730.00 CL

COMPLETED POINT REPAIR 0' TO 17' FROM SMH 110-027	8,960.00 CL
COMPLETED POINT REPAIR 305' TO 326' FROM SMH 110-027	10,185.00 CL
COMPLETED POINT REPAIR 48' TO 66' FROM SMH 110-030	9,861.00 CL
COMPLETED POINT REPAIR 317' TO 329' FROM SMH 110-030	8,960.00 CL
COMPLETED POINT REPAIR 96' TO 122' FROM SMH 110-027	11,429.00 CL
REPLACED PIPE FOR LINE SEGMENT 099-037 TO 099-036	68,714.00 CL
COMPLETED FULL LINING OF SMH 106-045 TO 106-024	CL
COMPLETED FULL LINING OF SMH 106-024 TO 106-023	9,283.00 CL
COMPLETED FULL LINING OF SMH 107-008 TO 107-007	8,104.00 CL
COMPLETED FULL LINING OF SMH 107-044 TO 107-043	8,443.00 CL
COMPLETED FULL LINING OF SMH 107-042 TO 107-041	7,687.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065	CL
COMPLETED SERVICE POINT REPAIR 206' FROM SMH 098-012	8,460.00 CL
COMPLETED SERVICE POINT REPAIR 115' FROM SMH 098-012	8,455.00 CL
COMPLETED FULL LINING OF SMH 106-042 TO 106-041	9,283.00 CL
COMPLETED FULL LINING OF SMH 104-046 TO 104-045	CL
COMPLETED FULL LIINING OF SMH 107-041 TO 107-038	CL
COMPLETED FULL LINING OF SMH 068-022 - 068-055	15,417.00 CL
COMPLETED FULL LINING OF SEGEMENT 080-043 TO 080-040	CL
COMPLETED FULL LINING OF SEGEMENT 093-027 TO 093-026	15,349.00 CL
COMPLETED SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025	5,492.00 CL

COMPLETED SERVICE POINT REPAIR 278' FROM SMH 105-013	10,760.00 CL
COMPLETED SERVICE POINT REPAIR 59' FROM SMH 105-013	10,760.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003	9,810.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032	9,170.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032	8,974.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032	9,345.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044	8,720.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044	8,580.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054	8,442.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077	8,963.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019	10,260.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019	10,310.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008	9,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006	8,920.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005	9,140.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 116-003	9,137.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 116-003	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 115-041	8,972.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 71' FROM SMH 115-036	9,163.00 CL
POINT REPAIR REPLACE SERVICE 23' FROM SMH 115-034	9,510.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 274' FROM SMH 105-042	9,311.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 245' FROM SMH 105-042	9,314.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 177' FROM SMH 105-042	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 105-040	8,962.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 291' FROM SMH 105-040	8,963.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 105-040	9,138.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040	9,663.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032	9,810.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004	10,210.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004	10,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004	10,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004	9,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015	8,860.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015	8,440.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026	8,457.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011	8,452.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011	8,443.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011	8,443.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011	8,443.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038	8,510.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022	CL
COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022	CL
COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016	CL
COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016	8,770.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016	9,330.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035	CL
COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030	8,445.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021	8,457.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021	8,461.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014	8,445.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009	8,443.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055	8,442.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042	8,442.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042	8,443.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042	8,442.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039	8,465.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039	8,460.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039	8,486.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039	8,462.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039	8,460.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034	8,469.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034	8,466.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027	8,485.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 087-027	8,459.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027	8,460.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027	8,462.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023	9,840.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012	8,445.00 CL
COMPLETED POINT REPAIR 294' TO 306' FROM SMH 105-013	9,160.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016	8,980.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016	8,968.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046	CL
COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011	9,280.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033	CL
COMPLETED POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033	8,580.00 CL
COMPLETED POINT REPAIR 264' TO 276' FROM 097-012	8,465.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044	8,580.00 CL
COMPLETED POINT REPAIR 328' TO 340' FROM 097-018	8,580.00 CL
COMPLETED SERVICE POINT REPAIR 124' FROM 097-018	8,580.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 57' FROM SMH 116-019	10,060.00 CL
COMPLETED SERVICE POINT REPAIR 26' FROM SMH 079-041	4,500.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003	8,461.00 CL
COMPLETED POINT REPAIR SERVICE 20' FROM SMH 090-003	8,461.00 CL
COMPLETED POINT REPAIR SERVICE 171' FROM SMH 090-003	8,782.00 CL
COMPLETED SERVICE REPAIR VIA LINING 29' FROM SMH 075-013	4,329.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 074-005	10,003.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 168' FROM SMH 074-005	10,004.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 080-031	10,010.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013	10,016.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027	10,004.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027	18,814.00 CL
COMPLETED SERVICE REPAIR REPLACE VIA LINING SERVICE 125' FROM SMH 087-058	2,664.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068	10,615.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068	10,003.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003	10,015.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007	10,002.00 CL
COMPLETED SERVICE REPAIR VIA LINING 95' FROM SMH 075-002	1,332.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031	10,010.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT	10,022.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	10,018.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT	10,032.00 CL
PERFORMED SERVICE REPAIR VIA LINING @35 FT	10,000.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT	10,032.00 CL

PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT	10,006.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT	10,002.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT	10,021.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT	10,000.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	10,000.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT	10,023.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @150 FT	10,004.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @206'	CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @155'	33,810.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @56'	CL
COMPLETED SERVICE POINT REPAIR 250' FROM 097-018	8,580.00 CL
COMPLETED SERVICE POINT REPAIR 219' FROM 097-018	8,650.00 CL
COMPLETED SERVICE POINT REPAIR 156' FROM 097-018	8,650.00 CL
COMPLETED SERVICE POINT REPAIR 154' FROM 097-012	8,451.00 CL
COMPLETED SERVICE POINT REPAIR 123' FROM 097-012	8,451.00 CL
COMPLETED SERVICE POINT REPAIR 95' FROM 097-012	8,451.00 CL
COMPLETED SERVICE POINT REPAIR 113' FROM 096-042	8,451.00 CL
COMPLETED SERVICE POINT REPAIR 90' FROM 096-042	8,452.00 CL
COMPLETED SERVICE POINT REPAIR 55' FROM 096-042	8,457.00 CL
COMPLETED SERVICE POINT REPAIR 148' FROM 107-041	8,984.00 CL
COMPLETED SERVICE POINT REPAIR 157' FROM SMH 107-044	8,965.00 CL
COMPLETED SERVICE POINT REPAIR 168' FROM SMH 107-042	8,982.00 CL
COMPLETED SERVICE POINT REPAIR 79' FROM SMH 107-042	8,960.00 CL

COMPLETED SERVICE POINT REPAIR 152' FROM SMH 107-043	9,160.00 CL
COMPLETED SERVICE POINT REPAIR 51' FROM SMH 107-043	9,110.00 CL
COMPLETED SERVICE POINT REPAIR 241' FROM SMH 107-034	9,060.00 CL
COMPLETED SERVICE POINT REPAIR 146' FROM SMH 107-034	10,360.00 CL
COMPLETED SERVICE POINT REPAIR 113' FROM SMH 107-034	CL
COMPLETED SERVICE POINT REPAIR 111' FROM SMH 107-034	CL
COMPLETED SERVICE POINT REPAIR 57' FROM SMH 107-034	9,110.00 CL
COMPLETED SERVICE POINT REPAIR 26' FROM SMH 107-034	10,360.00 CL
COMPLETED SERVICE POINT REPAIR 68' FROM SMH 107-008	9,165.00 CL
COMPLETED SERVICE POINT REPAIR 9' FROM SMH 107-008	8,975.00 CL
COMPLETED SERVICE POINT REPAIR 163' FROM SMH 106-024	8,961.00 CL
COMPLETED SERVICE POINT REPAIR 54' FROM SMH 106-024	8,963.00 CL
COMPLETED SEVICE REPAIR VIA LINING 70' FROM SMH 106-045	CL
COMPLETED SERVICE POINT REPAIR 236' FROM SMH 105-025	5,864.00 CL
COMPLETED SERVICE POINT REPAIR 104' FROM SMH 105-025	6,120.00 CL
COMPLETED POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020	8,464.00 CL
POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020	8,446.00 CL
POINT REPAIR 241' FROM SMH 090-052	8,455.00 CL

COMPLETED POINT REPAIR 177' FROM SMH 090-052	9,058.00 CL
COMPLETED POINT REPAIR 72' FROM SMH 090-05	8,452.00 CL
COMPLETED POINT REPAIR 42' FROM SMH 090-052	8,460.00 CL
COMPLETED SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042	CL
COMPLETED POINT REPAIR 76' TO 88' FROM SMH 110-030	8,996.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012	8,442.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037	8,462.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037	8,462.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037	8,481.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037	8,758.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028	8,454.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015	9,980.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015	9,630.00 CL
COMPLETED SERVICE POINT REPAIR 173' FROM SMH 098-012	8,461.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008	8,969.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008	9,148.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008	8,968.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002	8,014.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024	9,093.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024	8,468.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024	8,473.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001	8,449.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041	8,450.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041	8,749.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041	8,450.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065	CL
COMPLETED FULL LINING OF SEGEMENT 087-058 TO 087-056	11,839.00 CL
COMPLETED FULL LINING OF SEGEMENT 081-068 TO 081-067	14,093.00 CL
COMPLETED FULL LINING OF SEGEMENT 080-013 TO 080-012	8,008.00 CL
COMPLETED FULL LINING OF SEGEMENT 096-003 TO 096-001	17,788.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT	16,906.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT	13,134.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @135 FT	13,398.00 CL
COMPLETED FULL LINING OF SEGMENT 104-010 TO 104-004	23,796.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 228' FROM SMH 374-025	8,990.00 CL
COMPLETED FULL LINING OF SMH 106-030 TO 106-029	CL
COMPLETED FULL LINING OF PIPE FROM SMH 090-023 TO 090-022	CL
COMPLETED FULL LIINING FROM SMH 107-050 TO 107-049	CL
COMPLETED FULL LINING FROM SMH 073-044 TO SMH 073-043	CL
COMPLETED FULL LINING OF PIPE FROM SMH 068-054 TO 068-015	CL
COMPLETED FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032	14,014.00 CL

COMPLETED FULL LINING OF SMH 090-052 TO 090-051	8,392.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024	13,824.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 067-001 TO 068-021	CL
COMPLETED FULL LINING OF PIPE FROM SMH 075-003 TO 075-001	CL
COMPLETED FULL LINING OF SMH 061-003 TO 067-041	CL
COMPLETED FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031	6,501.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 111' FROM SMH 098-035	8,650.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 38' FROM SMH 098-035	8,650.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 098-035	8,650.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030	8,986.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030	8,980.00 CL
COMPLETED SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030	CL
COMPLETED SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030	CL
COMPLETED SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030	CL
COMPLETED SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030	CL
COMPLETED POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027	8,985.00 CL
COMPLETED SERVICE REPAIR VIA LINING 226' FROM SMH 110-027	CL
COMPLETED SERVICE REPAIR VIA LINING 135' FROM SMH 110-027	8,982.00 CL
COMPLETED SERVICE REPAIR VIA LINING 225' FROM SMH 099-034	8,995.00 CL
COMPLETED SERVICE REPAIR VIA LINING 120' FROM SMH 099-003	CL
COMPLETED SERVICE REPAIR VIA LINING 45' FROM SMH 098-028	CL

COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028	8,460.00 CL
COMPLETED SERVICE REPAIR VIA LINING 0' TO 12 FROM SMH 098-026	9,040.00 CL
COMPLETED SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026	CL
COMPLETED SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016	CL
COMPLETED SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029	CL
COMPLETED FULL LINING OF SMH 090-003 TO 090-001	8,364.00 CL
COMPLETED FULL LINING OF SEGEMENT 080-007 TO 080-006	13,838.00 CL
COMPLETED FULL LINING OF SEGEMENT 074-005 TO 074-003	14,338.00 CL
COMPLETED FULL LINING OF SEGEMENT 081-023 TO 081-016	8,060.00 CL
COMPLETED FULL LINING OF SEGEMENT 080-031 TO 080-027	10,040.00 CL
COMPLETED FULL LINING OF SEGEMENT 080-023 TO 080-021	14,319.00 CL
COMPLETED FULL LINING OF SMH 096-042 TO 096-041	8,472.00 CL
COMPLETED FULL LINING OF SMH 097-012 TO 097-009	9,460.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 079-041 TO 079-040	11,352.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-042	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-045	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-017	1,012.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-014	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-010	1,012.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-006	966.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-070	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-015	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-013	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-009	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-005	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-052	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-004	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-046	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-040	763.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-036	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-034	524.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-046	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-043	763.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-034	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-006	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-018	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-021	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-008	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-021	179.00 CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-001	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-027	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-041	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-028	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-010	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-022	395.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-008	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-032	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-003	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-034	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-034	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-038	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-053	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-033	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-030	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-027	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-023	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-024	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-020	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-016	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-054	331.20	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-011	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-016	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-022	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-041		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-019	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-016	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-024	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-021	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-010	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-006	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-014	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-011	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-004		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-001	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-035	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-022	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-006	598.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-012	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-002	487.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-002	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-065	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-059	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-042	570.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-032	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-041	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-012	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-038	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-033	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-024	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-021	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-011	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-008	432.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-028	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-025	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-022	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-040	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-016	598.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-012	1,179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-018	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-020	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-015	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-012	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-041	598.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-013	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-005	515.20 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-005	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-046	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-042	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-058	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-055	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-046	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-036	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-024	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-004	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-039	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-034	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-027	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-036	524.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-032	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-025	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-020	395.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-014	414.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-033	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-006	395.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-002	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-003	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-002	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-046	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-043	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-051	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-049	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-045	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-074	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-063	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-023	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-002	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-047	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-054	179.00 CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 120-031		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-057	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-069	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-050	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-043	395.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-010		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-061	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-051	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 111-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-028		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-020		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-056	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-053	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-056	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-053		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-033	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-028	874.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-013	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-007	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-006	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-058	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-054	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-026	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-013		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-030	1,039.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-021	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-004	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-057	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-006	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-001	892.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-062	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-042	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-004	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-062	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-057	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-040		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-040		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-028	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-025	892.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-070	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-021	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-010	1,048.80	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-031	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-027	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-023	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-011	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-064	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-060		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-048	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-040	625.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-005	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-017	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-013		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-007	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-003	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-013		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-051	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-033	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-014	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-024	179.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-037	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-018	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-007	524.40	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-032	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-015	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-001	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-039	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-007	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-011	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-002	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-053		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-039		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-028	625.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-023	533.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-004	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-003	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-056	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-054		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-047	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-040		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-029	478.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-028	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-027	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-021	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-027	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-022	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-012		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-022	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-017		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-015	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-009	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-002	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-001	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-035	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-031	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-0	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-016		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-016	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-010	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-007	690.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-006	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-029	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-028	524.40	CL
PERFORMEDE ADJUSTMENTS AND REPAIRS TO SMH 070-026	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-024	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-008	598.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-017	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-036	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-032	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-026	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-022	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-018	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-007		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-036	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-029	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-020	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-019	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-046	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-045	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-004	993.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-025	664.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-014	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-012	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-009	772.80	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-058		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-057		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-063	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-061		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-059	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-058		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-049	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-047		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-046	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-044		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-043	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-040	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-032	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-012	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-006	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-001	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-061	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-060	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-059	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-056		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-049	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-046	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-039	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-037	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-036	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-035	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-033	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-041		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-033		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-031	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-026		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-024	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-023	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-022	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-004	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-001	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-068	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-067	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-034		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-033	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-032		CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-028	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-052	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-049		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 111-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-034	276.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-01	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-010	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-005	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-003	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-064	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-060	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-058	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-056	690.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-055	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-053	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-052	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-051	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-049	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-028	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-024	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-017	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-032		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-023		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-032	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-029	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-044		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-041	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-036	395.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-024		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-022	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-018	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-016	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-015	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-015	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-016	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-014		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-012	708.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-041	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-038	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-025	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-035	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-033	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-032	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-031	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-030	441.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-027	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-044	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-050	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-049	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-048		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-047	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-005	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-002	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-001	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-019	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-016	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-014	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-013	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-012		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-011	441.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-024	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-020	662.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-040		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-006		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-034	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-028	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-022	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-017	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-010	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-002	616.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-052	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-049	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-036		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-035	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-028	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-026	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-052		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-051	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-038	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-037	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-015	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-032	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-024	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-022	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-021	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-020	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-019	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-018		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-017	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-023	800.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-022	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-018	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-017	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-015	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-014	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-012	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-010	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-007	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-006	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-004	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-003	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-002	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-001	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-012	874.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-010	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-009	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-007	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-006	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-002		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-034	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-030	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-042	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-041	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-021	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-050	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-048	414.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-046	598.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-044	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-043	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-042	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-041	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 130-048	662.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 122-045	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 122-044	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-066	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-072	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-071	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-070	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-069	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-068	276.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-067	276.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-013	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-011	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-010	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-009	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-008	1,058.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-007	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-006	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-045	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-028	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-014	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-012	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-009	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-001	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-009	671.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-004	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-048	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-041	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-039	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-038	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-035	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-034	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-057	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-056	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-050	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-049	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-039	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-038	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-028	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-023	920.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-018	828.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-017	625.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-011	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-010	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-009	800.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-008	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-003	487.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-002	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-039	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-037	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-035	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-030	368.00 CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-010	690.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-007	920.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-032	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-031	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-021	598.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-019	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-017	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-016	1,012.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-014	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-030	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-029	598.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-027	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-026	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-024	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-023	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-018	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-017	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-010	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-008	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-006	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-003	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-003	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-015	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-013	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-008	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-007	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-003	487.60 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-047	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-067	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-066	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-064	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-062	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-058	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-056	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-051	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-050	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-048	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-045	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-037	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-036	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-030	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-025	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-023	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-008	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-021	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-020	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-018	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-017	340.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-015	515.20 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-014	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-013	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-012	276.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-009	460.00 CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-023	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-022	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-020	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-019	736.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-046	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-015	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-013	644.00 CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-011	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-007	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-001	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-055	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-051	515.20	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-050	579.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-049	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-013	322.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-010	874.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-008		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-021	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-020	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-044	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-009	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-009		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 100-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-040	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-037	524.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-036	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-024	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-023	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-02	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-019	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-012	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-011	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-043	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-016	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-012	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-008	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-005		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-004	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-069	506.00	CL

6,596,708.80

OP

COMPLETED FULL LINING OF PIPE FROM SMH 189-035 TO 189-034 9,520.00 CL

OP

OP

OP

PR

PR

OP

OP

PR

PR

PR

OP

COMPLETED FULL LINING OF PIPE FROM SMH 183-013 TO 183-012

8,376.00 CL

OP

OP

OP

OP

OP

PR

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

PR

OP

OP

OP

OP

PR

PR

PR

OP

OP

OP

OP

PR

OP

OP

PR

OP

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

PR

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

COMPLETED REHAB SEWER MANHOLE 344-042

300.00

CL

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP
OP

OP

OP

OP

OP

OP

PR

OP

OP

OP

PR

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

PR

PR

OP

PR

PR

PR

PR

OP

OP

OP

OP

OP

PR

PR

PR

PR

OP

OP

OP

OP

OP

PR

COMPLETED POINT REPAIR 252' TO 264' FROM SMH 272-041

CL

COMPLETED POINT REPAIR 326' TO 338' FROM SMH 203-007

5,580.00 CL

COMPLETED POINT REPAIR 163' TO 175' FROM SMH 202-042

4,500.00 CL

PR

PR

PR

PR

OP

OP

OP

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

PR

PR

OP

OP

OP

PR

OP

OP

PR

PR

OP

OP

OP

OP

OP

PR

PR

PR

OP

OP

OP

OP

OP

PR

OP

PR

REPLACED PIPE FROM SMH 208-016 TO 208-014

61,637.00 CL

PR

PR

PR

PR

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-007	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-007	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-017	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-048	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-030	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-058	682.50	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-001	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-048	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-041	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-011		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-067	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-019	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-014	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-011	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-061	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-032	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-061	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-036	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-035	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-026	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-015	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-007	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-016	1,073.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-010	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-025	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-024	1,058.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-040	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-048	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-037	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-029	656.25	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-023	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-004	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-043	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-037	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-023	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-004	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-007	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-017	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-003	460.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-054	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-049	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-034		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-024	598.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-068	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-050	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 383-003	868.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-045	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-005	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-013	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-076	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-079	179.00	CL
COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-054	1,155.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-071	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-021		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-011	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-001	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-007	179.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-055	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-050	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-004	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 401-009	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 343-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-001	736.00	CL
COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-012	420.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-046	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-093	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-060	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-047		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-009	840.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-024	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-010	1,012.00	CL
COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050	472.50	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-072	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-069	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-030	868.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-042	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-009	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-028	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-001	179.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-044	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 383-062	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-054	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-067	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-033	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-036	179.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-071	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-078	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-014	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-025	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-016	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 458-008	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-069	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-070	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-049	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-047	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-011	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-013	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-010	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-038	322.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-052	460.00	CL
COMPLETED ADJUSTMENTS AND REPAIRS TO SMH 457-062	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-052	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-009	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-025	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-037	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-082		CL
	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-039	432.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-081	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-060	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-045	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-023		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-009	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-005	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-003	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-075	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-039	630.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-009	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-032	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-027	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-084	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-056	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-054	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-031	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-016	460.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-021	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-025	868.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-013	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-049	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-053	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-042	1,603.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-037	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-039	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-056	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-044	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-032	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-038	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-062	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-082	690.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-008	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-044	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-061	500.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-049	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-047	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-013	506.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-012	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-026	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-052	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-029	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-018	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-043	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-060	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-035	368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-016	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-046	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-013	828.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-032	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-041	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 386-045	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-030	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-007	945.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-001	920.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-028	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-038	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-020	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-024	920.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-025	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-016	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-033	828.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-035	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-033	1,118.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-028	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-014	460.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-019	828.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-037	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-023	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-033	500.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-026	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-031	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-024	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-002	552.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-012	920.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-043	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-028	1,368.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-001	690.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-045	179.00 CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-028	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-010	1,288.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-005	1,104.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-013	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-039	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-022		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-022	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-008	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-014	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-019	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-033	179.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-027	1,012.00	CL
COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-016	868.00	CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-052	506.00	CL
PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-010	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-035	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-059	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 401-035	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-023	818.90	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-016	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-036	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-005	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-001		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-029	866.25	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-002	1,196.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-030	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-032	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-028	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-015	386.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-012	630.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-040	322.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-033	868.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-028	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-038	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 458-006	644.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-005	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-011	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-012	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-001	782.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-001	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-048	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-013	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-031	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-005	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-033	487.60	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-051	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-018	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-002	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-032	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-008	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-040	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-033		CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-043	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-031	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-041	868.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-063	432.40	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-053	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-046	179.00	CL
COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-035	205.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-004		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-022	552.00	CL
COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-001	868.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-018	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-015	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-019	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-022	920.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-037	828.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-040	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-050	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-019		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-053	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-010	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-006	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-001	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-042	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-063	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-025		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-058	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-059	460.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-034	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-017	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-014	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-010	1,012.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-004	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-011	736.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-004		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-013	500.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-051	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-025	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-018	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-021	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-020	368.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-006	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-020	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-022	414.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-066	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-056	322.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-066		CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-040	1,688.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-077	506.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-031	1,498.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-037	868.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-002	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-018	552.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-029	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-027	179.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-034	1,196.00	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-018		CL

PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-022	460.00 CL
COMPLETED FULL LINING OF SMH 403-001 TO 404-042	9,260.00 CL
COMPLETED FULL LINING OF SMH 384-029 TO 384-027	9,750.00 CL
COMPLETED FULL LINING OF SMH 384-028 TO 384-027	6,753.00 CL
COMPLETED FULL LINING OF SMH 384-002 TO 384-001	7,634.00 CL
COMPLETED FULL LINING OF SMH 404-085 TO 404-084	29,781.00 CL
COMPLETED FULL LINING OF SMH 403-074 TO 403-073	9,781.00 CL
COMPLETED FULL LINING OF SMH 384-004 TO 384-003	7,656.00 CL
COMPLETED FULL LINING OF SMH 417-034 TO 417-033	20,326.00 CL
COMPLETED FULL LINING OF SMH 417-033 TO 417-031	27,682.00 CL
COMPLETED FULL LINING OF SMH 417-032 TO 417-031	CL
COMPLETED FULL LINING OF SMH 417-031 TO 417-027	7,635.00 CL
COMPLETED FULL LINING OF SMH 417-028 TO 417-027	6,407.00 CL
COMPLETED FULL LINING OF SMH 417-027 TO 417-013	9,861.00 CL
COMPLETED FULL LINING OF SMH 416-015 TO 416-014	9,807.00 CL
COMPELTED FULL LINING OF SMH 404-086 TO 404-085	8,734.00 CL
COMPLETED FULL LINING OF SMH 404-049 TO 417-019	6,631.00 CL
COMPLETED FULL LINING OF SMH 386-022 TO 386-017	7,863.00 CL
COMPLETED FULL LINING OF SMH 402-050 TO 402-049	7,104.00 CL
COMPLETED FULL LINING FROM SMH 404-089 TO 385-017	6,580.00 CL

COMPLETED FULL LINING FROM SMH 404-032 TO 404-030	8,680.00 CL
COMPLETED FULL LINING OF SMH 437-034 TO 437-032	15,600.00 CL
COMPLETED FULL LINING OF SMH 403-078 TO 403-077	9,111.00 CL
COMPLETED FULL LINING OF SMH 403-070 TO 403-061	19,502.00 CL
COMPLETED FULL LINING OF SMH 387-029 TO 406-032	12,721.00 CL
COMPLETED FULL LINING OF SMH 386-014 TO 386-013	8,456.00 CL
COMPLETED FULL LINING OF SMH 386-011 TO 386-012	6,505.00 CL
COMPLETED FULL LINING OF SMH 385-050 TO 385-049	7,631.00 CL
COMPLETED FULL LINING OF SMH 385-050 TO 385-047	8,733.00 CL
COMPLETED FULL LINING OF SMH 385-049 TO 385-046	CL
COMPLETED FULL LINING OF SMH 385-030 TO 385-028	9,283.00 CL
COMPLETED FULL LINING OF SMH 384-027 TO 385-053	9,783.00 CL
FULL LINING OF SMH 383-029 TO 383-028 COMPLETED	18,601.00 CL
COMPLETED FULL LINING OF SMH 383-023 TO 383-019	9,832.00 CL
COMPLETED FULL LINING OF SMH 383-020 TO 383-019	5,945.00 CL
COMPLETED FULL LINING OF SMH 383-017 TO 383-015	5,779.00 CL
COMPLETED FULL LINING OF SMH 382-041 TO 401-012	7,329.00 CL
COMPLETED FULL LINING OF SMH 384-025 TO 384-064	18,091.00 CL
COMPLETED FULL LINING OF SMH 384-020 TO 384-014	9,031.00 CL
COMPLETED FULL LINING OF SMH 384-017 TO 384-015	8,730.00 CL

COMPLETED FULL LINING OF SMH 384-016 TO 384-015	17,178.00 CL
FULL LINING OF SMH 384-014 TO 384-011 COMPLETED	3,975.00 CL
COMPLETED FULL LINING OF SMH 383-013 TO 383-004	7,056.00 CL
COMPLETED FULL LINING OF SMH 454-004 TO 454-002	29,411.00 CL
FULL LINING OF SMH 442-026 TO 442-025 COMPLETED	18,544.00 CL
COMPLETED FULL LINING OF SMH 443-047 TO 443-044	18,607.00 CL
COMPLETED FULL LINING OF SMH 436-003 TO 436-001	18,455.00 CL
COMPLETED FULL LINING OF SMH 457-042 TO 457-039	11,232.00 CL
COMPLETED FULL LINING OF SEGMENT	29,561.00 CL
FULL LINING OF SMH 448-011 TO 448-010 COMPLETED	16,579.00 CL
COMPLETED FULL LINING OF SMH 448-008 TO 448-007	29,486.00 CL
COMPLETED FULL LINING OF SMH 445-060 TO 444-007	22,956.00 CL
COMPLETED FULL LINING OF SMH 444-053 TO 444-052	5,949.00 CL
	29,561.00 CL
FULL LINING OF SMH 442-050 TO 442-049 COMPLETED	18,757.00 CL
COMPLETED FULL LINING OF SMH 442-037TO 442-036	21,154.00 CL
FULL LINING OF SMH 442-036 TO 442-035 COMPLETED	19,801.00 CL
COMPLETED FULL LINING OF SMH 442-031 TO 442-030	17,403.00 CL
FULL LINING OF SMH 442-029 TO 442-028 COMPLETED	29,560.00 CL
COMPLETED FULL LINING OF SMH 442-034 TO 442-029	27,900.00 CL

COMPLETED FULL LINING OF SMH 442-014 TO 442-012	28,956.00 CL
FULL LINING OF SMH 455-074 TO 455-073 COMPLETED	16,280.00 CL
FULL LINING OF SMH 454-027 TO 454-026 COMPLETED	20,251.00 CL
FULL LINING OF SMH 454-017 TO 454-016	17,403.00 CL
COMPLETED FULL LINING OF SMH 454-016 TO 454-015	29,329.00 CL
COMPLETED FULL LINING OF SMH 449-014 TO 449-013	20,104.00 CL
COMPLETED FULL LINING OF SMH 442-035 TO 442-034	29,411.00 CL
COMPLETED FULL LINING OF SMH 436-010 TO 436-009	15,227.00 CL
FULL LINING OF SMH 383-037 TO 383-036 COMPLETED	17,635.00 CL
COMPLETED FULL LINING OF SMH 383-042 TO 383-041	9,910.00 CL
COMPLETED FULL LINING OF SMH 444-028 TO 444-027	10,701.50 CL
FULL LINING OF SMH 457-015 TO 457-014 COMPLETED	6,847.00 CL
FULL LINING OF SMH 456-024 TO 456-023 COMPLETED	7,186.00 CL
COMPLETED FULL LINING OF SMH 455-072 TO 455-071	8,159.00 CL
COMPLETED FULL LINING OF SMH 455-069 TO 455-066	7,299.00 CL
FULL LINING OF SMH 438-015 TO 438-013 COMPLETED	9,666.50 CL
FULL LINING OF SMH 437-022 TO 437-021 COMPLETED	7,129.00 CL
COMPLETED FULL LINING OF SMH 443-023 TO 443-022	9,276.50 CL
COMPLETED FULL LINING OF SMH 437-004 TO 437-001	9,977.00 CL
COMPLETED FULL LINING OF SMH 436-027 TO 436-026	13,352.00 CL

COMPLETED FULL LINING OF SMH 436-019 TO 436-017	9,724.00 CL
FULL LINING OF SMH 444-027 TO 444-024	10,235.50 CL
COMPLETED FULL LINING OF SMH 444-022 TO 444-017	11,326.00 CL
COMPLETED FULL LINING OF SMH 444-017 TO 444-009	11,397.00 CL
COMPLETED FULL LINING OF SMH 444-007 TO 444-005	6,703.50 CL
COMPLETED FULL LINING OF SMH 445-061 TO 444-005	9,113.00 CL
COMPLETED SERVICE POINT REPAIR 270' FROM SMH 346-017	CL
COMPLETED SERVICE POINT REPAIR 140' FROM SMH 346-017	CL
COMPLETED SERVICE POINT REPAIR 104' FROM SMH 346-017	CL
COMPLETED POINT REPAIR FROM 120' TO 132' AND REPLACE SERVICE AT 122'	8,975.00 CL
COMPLETED POINT REPAIR FROM 258' TO 270' FROM SMH 403-014	8,968.00 CL
REPLACED SERVICE AT 216' FROM SMH 403-014	8,969.00 CL
COMPLETED POINT REPAIR FROM 79' TO 91' FROM SMH 403-014	8,966.00 CL
COMPLETED POINT REPAIR FROM 31' TO 50' FROM SMH 403-014	10,016.00 CL
COMPLETED POINT REPAIR FROM 0' TO 12' FROM SMH 403-014	8,960.00 CL
COMPLETED POINT REPAIR FROM 301' TO 313' FROM SMH 445-061	9,310.00 CL
COMPLETED POINT REPAIR 0' - 20' FROM SMH 434-009	8,000.00 CL
COMPLETED POINT REPAIR 199' TO 211' FROM SMH 453-011	CL
COMPLETED POINT REPAIR 58' TO 79' FROM SMH 453-011	CL
COMPLETED POINT REPAIR 357' TO 369' FROM SMH 346-002	4,500.00 CL
COMPLETED POINT REPAIR 274' TO 286' FROM SMH 365-037	CL

COMPLETED POINT REPAIR 331' TO 346' FROM SMH 346-017	5,850.00 CL
COMPLETED POINT REPAIR 0' TO 21' FROM SMH 346-017	6,930.00 CL
COMPLETED POINT REPAIR 126' TO 142' FROM SMH 346-008	13,940.00 CL
COMPLETED POINT REPAIR 193' TO 205' FROM SMH 346-008	13,200.00 CL
COMPLETED POINT REPAIR 311' TO 325' FROM SMH 346-008	15,314.00 CL
COMPLETED POINT REPAIR 279' TO 315' FROM SMH 453-011	CL
COMPLETED POINT REPAIR 0' TO 16' FROM SMH 346-002	5,580.00 CL
COMPLETED POINT REPAIR 61' TO 73' FROM SMH 346-017	4,500.00 CL
COMPLETED POINT REPAIR 183' - 195' FROM SMH 417-031	8,363.50 CL
COMPLETED POINT REPAIR 275' - 287' FROM SMH 417-031	8,486.00 CL
COMPLETED POINT REPAIR 380-392 FROM SMH 417-027	CL
COMPLETED POINT REPAIR 63-75 FROM SMH 417-027	11,151.00 CL
COMPLETED POINT REPAIR 0-12 FROM SMH 417-027	8,336.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015	8,181.00 CL
COMPLETED POINT REPAIR 312' - 331' FROM SMH 416-015	10,233.50 CL
COMPLETED POINT REPAIR 191' - 203' FROM SMH 416-015	8,161.00 CL
COMPLETED POINT REPAIR 195' - 207' FROM 416-003	8,181.00 CL
COMPLETED POINT REPAIR 261' FROM 416-003	8,396.00 CL
COMPLETED POINT REPAIR 293-303 FROM SMH 404-046	8,631.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046	8,526.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046	8,198.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046	8,315.00 CL
COMPLETED POINT REPAIR 304' - 316' FROM SMH 403-014	9,261.00 CL

POINT REPAIR 163' - 175' FROM SMH 403-001	8,251.00 CL
COMPLETED SERVICE REPAIR VIA LINING 206 FROM SMH 402-050	2,500.00 CL
COMPLETED POINT REPAIR 218' - 230' FROM SMH 384-004	8,161.00 CL
COMPLETED POINT REPAIR 201' TO 219' FROM SMH 454-011	4,500.00 CL
COMPLETED POINT REPAIR 137' TO 172' FROM SMH 453-004	8,960.00 CL
REPLACED PIPE FROM SMH 442-079 TO 441-050	75,767.00 CL
COMPLETED POINT REPAIR 68' TO 80' FROM SMH 400-015	4,500.00 CL
COMPLETED POINT REPAIR 91' TO 113' FROM SMH 442-041	11,440.00 CL
REPLACED PIPE FROM SMH 347-019 TO 347-010	60,840.00 CL
CANCEL WORK ORDER PER MWH	8,092.00 CL
POINT REPAIR 62' TO 74' FROM SMH 347-025 COMPLETED	
POINT REPAIR 7' TO 19' FROM SMH 347-025	7,100.00 CL
POINT REPAIR WAS DONE UNDER DPW PROJECT 2000-03D	CL
N.GALVEZ(ELYSIAN TO ALMONASTER PER MARK JOHNSON	
REPLACED PIPE FROM SMH 366-034 TO 366-033	39,140.00 CL
COMPLETED POINT REPAIR 254' - 266' FROM SMH 417-012	8,616.00 CL
COMPLETED POINT REPAIR 134' - 146' FROM SMH 417-012	8,411.00 CL
MWH-ID. 7463-386	8,436.00 CL
POINT REPAIR 95' - 107' FROM SMH 404-049	
ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	
COMPLETED POINT REPAIR 176' - 188' FROM SMH 404-032	CL
COMPLETED POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050	8,293.50 CL
COMPLETED POINT REPAIR 204' TO 216' FROM SMH 384-017	8,356.00 CL
COMPLETED POINT REPAIR 365' TO 377' FROM SMH 387-029	8,226.00 CL
COMPLETED POINT REPAIR 493' TO 505' FROM SMH 387-029	8,161.00 CL
COMPLETED POINT REPAIR 53' - 65' FROM SMH 434-009	CL
COMPLETED POINT REPAIR 343' - 355' FROM SMH 347-025	9,500.00 CL
COMPLETED POINT REPAIR 120' - 132' FROM 403-052	6,400.00 CL

COMPLETED POINT REPAIR 6' TO 18' FROM SMH 403-070	7,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033	6,800.00 CL
COMPLETED POINT REPAIR 146' - 157' FROM SMH 417-033	6,200.00 CL
COMPLETED POINT REPAIR 226' - 238' FROM SMH 417-034	6,200.00 CL
COMPLETED POINT REPAIR 16' - 28' FROM SMH 387-040	10,436.00 CL
COMPLETED POINT REPAIR 200' - 212' FROM SMH 387-040	8,161.00 CL
MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170'	6,620.00 CL
MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91' COMPLETED	7,320.00 CL
MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13' COMPLETED	6,610.00 CL
POINT REPAIR 255' TO 267' FROM SMH 449-014 COMPLETED	6,200.00 CL
POINT REPAIR 256' TO 268' FROM SMH 445-060 COMPLETED	6,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 417-015 TO 417-014	66,114.00 CL
MWH-ID.7463-215	6,400.00 CL
POINT REPAIR 250' TO 262' FROM SMH 442-036	
ESSA2-BASIN 6-NINTH WARD-STATION B	
MWH-ID.7463-215	6,800.00 CL
POINT REPAIR 0'TO 12' FROM SMH 442-036	
ESSA2-BASIN 6-NINTH WARD-STATION B	
POINT REPAIR 238' TO 250' FROM SMH 443-047 COMPLETED	6,200.00 CL
POINT REPAIR 97' TO 109' FROM SMH 443-047 COMPLETED	6,530.00 CL
COMPLETED POINT REPAIR 44' TO 53' FROM SMH 384-014	6,400.00 CL
POINT REPAIR 12' TO 24' FROM SMH 442-029 COMPLETED	6,200.00 CL
COMPLETED POINT REPAIR 358' - 370' FROM SMH 403-014	8,356.00 CL
COMPLETED POINT REPAIR 0' - 36' FROM SMH 386-021	12,896.00 CL
COMPLETED POINT REPAIR 292' - 319 FROM 416-003	12,273.50 CL
COMPLETED POINT REPAIR VIA LINING 206' FROM 385-031	4,500.00 CL

COMPLETED POINT REPAIR 12' - 24' FROM 385-031	8,161.00 CL
COMPLETED POINT REPAIR 213' - 225' FROM 384-040	8,226.00 CL
REPLACED PIPE FROM 384-037 TO 384-033	55,615.00 CL
COMPLETED POINT REPAIR 251' - 279' FROM 452-024	11,411.00 CL
COMPLETED POINT REPAIR 196' - 208' FROM 452-024	8,161.00 CL
COMPLETED POINT REPAIR 161' - 173' FROM 452-024	8,631.00 CL
COMPLETED POINT REPAIR 43' - 55' FROM 452-024	8,336.00 CL
REPLACED PIPE FROM SMH 452-014 TO 452-004	5,880.00 CL
COMPLETED POINT REPAIR 364' - 373' FROM 416-034	6,400.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM 404-046	8,161.00 CL
COMPLETED POINT REPAIR 320' - 336' FROM 404-031	8,161.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM 404-031	8,161.00 CL
COMPLETED POINT REPAIR 315' - 340' FROM 403-052	8,800.00 CL
COMPLETED POINT REPAIR 84' - 96' FROM 403-052	6,200.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM 403-052	6,200.00 CL
REPLACED PIPE FROM SMH 403-026 TO 403-025	56,105.00 CL
REPLACED PIPE FROM SMH 402-077 TO 415-045	73,768.00 CL
COMPLETED POINT REPAIR VIA LINING 103' FROM SMH 386-020	6,600.00 CL
COMPLETED POINT REPAIR 190' - 202' FROM SMH 386-020	8,236.00 CL
COMPLETED POINT REPAIR 295' - 326' FROM SMH 403-001	11,726.00 CL

COMPLETED POINT REPAIR 199' - 237' FROM SMH 403-001	12,676.00 CL
COMPLETED POINT REPAIR 129' - 147' FROM SMH 403-001	9,316.00 CL
COMPLETED POINT REPAIR 45' - 64' FROM SMH 403-001	9,231.00 CL
COMPLETED POINT REPAIR 389' - 401' FROM SMH 387-040	8,686.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 387-040	8,161.00 CL
REPLACED PIPE FROM SMH 384-047 TO 384-046	34,530.00 CL
COMPLETED POINT REPAIR 75' - 112' FROM SMH 417-012	13,016.00 CL
COMPLETED POINT REPAIR 192' - 204' FROM SMH 384-029	8,686.00 CL
COMPLETED POINT REPAIR 220' -232' FROM SMH 384-028	9,086.00 CL
COMPLETED POINT REPAIR 165' - 177' FROM SMH 384-028	8,161.00 CL
COMPLETED POINT REPAIR 18' - 30' FROM SMH 384-028	8,161.00 CL
REPLACED PIPE FROM SMH 384-002 TO 385-052	72,772.50 CL
COMPLETED POINT REPAIR 154' - 178' FROM SMH 384-002	10,311.00 CL
COMPLETED POINT REPAIR 10' - 22' FROM SMH 404-085	6,200.00 CL
POINT REPAIR 236' - 336' FROM SMH 403-074 COMPLETED	6,200.00 CL
POINT REPAIR 97' - 109' FROM SMH 403-074 COMPLETED	6,200.00 CL
COMPLETED POINT REPAIR 238' - 250' FROM SMH 384-004	8,346.00 CL
REPLACED PIPE SEGMENT SMH 418-006 TO 418-005	45,500.00 CL
POINT REPAIR 258' - 271' FROM SMH 417-034 COMPLETED	6,200.00 CL
POINT REPAIR 162' - 177' FROM SMH 417-034 COMPLETED	6,800.00 CL

COMPLETED POINT REPAIR 382' - 392' FROM SMH 417-033	6,200.00 CL
COMPLETED POINT REPAIR 200' - 224' FROM SMH 417-033	9,260.00 CL
COMPLETED POINT REPAIR 44' - 56' FROM SMH 417-033	6,230.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 417-033	6,200.00 CL
REPLACED PIPE OF SMH 417-030 TO 417-029	35,160.00 CL
COMPLETED POINT REPAIR 100' - 112' FROM SMH 417-028	8,241.00 CL
COMPLETED POINT REPAIR 168' - 180' FROM SMH 417-027	8,426.00 CL
COMPLETED POINT REPAIR 73' - 85' FROM SMH 417-027	8,216.00 CL
REPLACED PIPE FROM SMH 417-024 TO 417-023	33,500.00 CL
REPLACED PIPE SEGMENT SMH 416-020 TO 416-019	35,840.00 CL
COMPLETED POINT REPAIR 226' - 238' FROM SMH 416-015	8,181.00 CL
POINT REPAIR 254' - 266' FROM SMH 405-064 COMPLETED	7,090.00 CL
POINT REPAIR 0' - 13' FROM SMH 405-064 COMPLETED	6,400.00 CL
COMPLETED POINT REPAIR 329' - 348' FROM SMH 404-086	9,386.00 CL
COMPLETED POINT REPAIR 256' - 263' FROM SMH 404-049	8,336.00 CL
COMPLETED POINT REPAIR 58' - 78' FROM SMH 404-049	9,561.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 386-022	8,161.00 CL
COMPLETED POINT REPAIR 211' - 245' FROM SMH 402-050	12,011.00 CL
COMPLETED POINT REPAIR 96' - 108' FROM SMH 402-050	8,161.00 CL
COMPLETED POINT REPAIR 273' TO 285' FROM SMH 417-042	8,531.00 CL

COMPLETED POINT REPAIR 199' TO 211' FROM SMH 404-089	8,361.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 404-032	8,161.00 CL
POINT REPAIR 250' TO 258' FROM SMH 403-070 COMPLETED	6,200.00 CL
COMPLETED POINT REPAIR 242' TO 254' FROM SMH 387-029	8,161.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-029	8,206.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-024	8,336.00 CL
PLUGGED AT MH 386-015 AND ABANDON LINE	10,417.00 CL
COMPLETED POINT REPAIR 91' TO 103' FROM SMH 386-014	8,226.00 CL
COMPLETED POINT REPAIR 148' TO 160' FROM SMH 386-011	8,301.00 CL
COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-050	8,311.00 CL
COMPLETED POINT REPAIR 269' TO 285' FROM SMH 385-050	9,176.00 CL
COMPLETED POINT REPAIR 199' TO 211' FROM SMH 385-049	8,261.00 CL
COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-049	8,251.00 CL
COMPLETED POINT REPAIR 66' TO 78' FROM SMH 385-049	8,251.00 CL
	62,940.00 CL
REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036 COMPLETED	
REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023 COMPLETED	44,320.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028	21,340.00 CL
COMPLETED POINT REPAIR 295' TO 309' FROM SMH 384-027	8,881.00 CL
COMPLETED POINT REPAIR 94' TO 106' FROM SMH 384-027	8,336.00 CL

COMPLETED POINT REPAIR 198' TO216' FROM SMH 383-023	9,001.00 CL
COMPLETED POINT REPAIR 163' TO 175' FROM SMH 383-023	8,206.00 CL
COMPLETED POINT REPAIR 132' TO 144' FROM SMH 383-023	8,161.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013	55,620.00 CL
REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 COMPLETED	53,360.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055	18,070.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024	51,765.00 CL
POINT REPAIR 205' TO 241' FROM SMH 384-025 COMPLETED	9,690.00 CL
POINT REPAIR 113' TO 125' FROM SMH 384-025 COMPLETED	6,890.00 CL
COMPLETED POINT REPAIR 314' TO 326' FROM SMH 384-020	8,161.00 CL
COMPLETED POINT REPAIR 152' TO 164' FROM SMH 384-020	8,206.00 CL
COMPLETED POINT REPAIR 58' TO 70' FROM SMH 384-020	8,266.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 384-020	8,161.00 CL
COMPLETED POINT REPAIR 146' TO 162' FROM SMH 384-017	8,171.00 CL
COMPLETED POINT REPAIR 0' TO 12 FROM SMH 384-017	8,161.00 CL
	6,230.00 CL
POINT REPAIR 20' TP 32' FROM SMH 384-016 COMPLETED	
REPLACED PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032	61,350.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009	17,206.99 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056	53,268.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033	55,130.00 CL

REPLACED PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023	38,740.00 CL
REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006	39,685.00 CL
COMPLETED POINT REPAIR 200' TO 212' FROM SMH 383-013	8,299.75 CL
COMPLETED POINT REPAIR 107' TO 125' FROM SMH 383-013	8,381.00 CL
REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010	50,570.00 CL
REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004	55,737.00 CL
REPLACED PIPE FOR LINE SEGMENT 363-027 TO 383-043	40,814.00 CL
COMPLETED POINT REPAIR 191' TO 213' FROM SMH 442-026	7,520.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 436-003	7,090.00 CL
POINT REPAIR 307' TO 344' FROM SMH 457-042 COMPLETED	12,950.00 CL
POINT REPAIR 9' TO 21' FROM SMH 457-042	6,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 455-070 TO 455-066	65,205.00 CL
POINT REPAIR 67' TO 79' FROM SMH 455-039 COMPLETED	7,090.00 CL
REPLACED PIPE FOR LINE SEGMENT 455-034 TO 454-013	71,110.00 CL
REPLACED PIPE FOR LINE SEGMENT 455-012 TO 455-011	68,930.00 CL
POINT REPAIR 100' TO 116' FROM SMH 448-013 COMPLETED	7,000.00 CL
COMPLETED POINT REPAIR 10' FROM SMH 448-013	6,200.00 CL
COMPLETED POINT REPAIR 18' TO 30' FROM SMH 448-011	6,200.00 CL
COMPLETED POINT REPAIR 0' TO 227' FROM SMH 448-009	17,105.00 CL
COMPLETED POINT REPAIR 166' TO 178' FROM SMH 448-009	6,200.00 CL

COMPLETED POINT REPAIR 222' TO 234' FROM SMH 445-060	6,200.00 CL
POINT REPAIR 224' TO 236' FROM SMH 445-060 COMPLETED	7,720.00 CL
POINT REPAIR 66' TO 78' FROM SMH 445-060 COMPLETED	6,495.00 CL
COMPLETED POINT REPAIR 42' FROM SMH 445-060	7,215.00 CL
POINT REPAIR 0' TO 12' FROM SMH 444-053 COMPLETED	6,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 442-057 TO 442-055	81,350.00 CL
COMPLETED POINT REPAIR 32' TO 44' FROM SMH 442-056	6,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 442-051 TO 442-034	53,675.00 CL
POINT REPAIR 30' FROM SMH 442-050	6,540.00 CL
	8,335.00 CL
POINT REPAIR 266' TO 289' FROM SMH 442-037 COMPLETED	
COMPLETED POINT REPAIR 82' TO 94' FROM SMH 442-031	7,220.00 CL
REPLACED PIPE FOR LINE SEGMENT 436-016 TO 436-015	49,730.00 CL
COMPLETED POINT REPAIR 4' TO 16' FROM SMH 442-058	6,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 442-034 TO 442-033	83,295.00 CL
COMPLETED POINT REPAIR 219' TO 237' FROM SMH 442-034	8,640.00 CL
COMPLETED REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014	84,778.00 CL
COMPLETED POINT REPAIR 97' TO 109' FROM SMH 442-014	7,680.00 CL
REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046	92,545.00 CL
REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013	96,270.00 CL
COMPLETED POINT REPAIR 34' TO 57' FROM SMH 455-074	8,690.00 CL

COMPLETED POINT REPAIR 235' TO 255' FROM SMH 454-027	7,600.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 454-027	6,400.00 CL
COMPLETED POINT REPAIR 236' TO 254' FROM SMH 454-016	8,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 449-015 TO 449-014	71,350.00 CL
COMPLETED POINT REPAIR 189' TO 201' FROM SMH 449-014	6,200.00 CL
COMPLETED POINT REPAIR 66' TO 78' FROM SMH 449-014	6,540.00 CL
REPLACED PIPE FOR LINE SEGMENT 445-041 TO 445-040	52,590.00 CL
REPLACE PIPE FOR LINE SEGMENT 444-069 TO 444-068	68,890.00 CL
REPLACED PIPE FOR LINE SEGMENT 443-026 TO 443-024	84,200.00 CL
REPLACED PIPE FOR LINE SEGMENT 442-055 TO 442-053	86,350.00 CL
COMPLETED POINT REPAIR 111' TO 123' FROM SMH 442-035	7,730.00 CL
REPLACE PIPE FOR LINE SEGMENT 436-011 TO 435-040	89,510.00 CL
REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-045	43,705.60 CL
REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-042	CL
POINT REPAIR 1' TO 13' FROM SMH 383-037 COMPLETED	8,140.00 CL
REPLACED PIPE FOR LINE SEGMENT 383-035 TO 383-034	33,474.00 CL
COMPLETED POINT REPAIR 262' TO 296' FROM SMH 383-042	12,311.00 CL
POINT REPAIR 86' TO 114' FROM SMH 383-042	CL
POINT REPAIR 181' TO 193' FROM SMH 457-015 COMPLETED	5,201.70 CL
POINT REPAIR 276' TO 288' FROM SMH 436-019 COMPLETED	1,242.96 CL

POINT REPAIR 344' TO 354' FROM SMH 437-004 COMPLETED	4,200.00 CL
POINT REPAIR 168' TO 178' FROM SMH 437-004 COMPLETED	3,700.00 CL
POINT REPAIR 178' TO 188' FROM SMH 444-028 COMPLETED	3,700.00 CL
REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 COMPLETED	56,006.60 CL
POINT REPAIR MADE 319' TO 331' FROM SMH 444-028	7,204.80 CL
POINT REPAIR MADE 114' TO 175' FROM SMH 444-028	11,303.90 CL
POINT REPAIR MADE 10' TO 22' FROM SMH 444-028	6,703.20 CL
COMPLETED POINT REPAIR 233' TO 240' FROM SMH 457-015	4,100.00 CL
COMPLETED POINT REPAIR 97' TO 127' FROM SMH 457-015	8,903.40 CL
COMPLETED POINT REPAIR 70' TO 82' FROM SMH 456-024	3,700.00 CL
COMPLETED POINT REPAIR 132' TO 146' FROM SMH 455-072	6,702.80 CL
COMPLETED POINT REPAIR 37' TO 49' FROM SMH 455-072	6,703.00 CL
COMPLETED POINT REPAIR 253' TO 265' FROM SMH 455-069	4,300.00 CL
COMPLETED POINT REPAIR 84' TO 96' FROM SMH 455-069	7,002.50 CL
COMPLETED POINT REPAIR 329' TO 338' FROM SMH 438-015	7,500.00 CL
POINT REPAIR MADE 144' TO 176' FROM SMH 437-022	5,700.00 CL
POINT REPAIR MADE 64' TO 88' FROM SMH 437-022	8,153.30 CL
POINT REPAIR MADE 156' TO 192' FROM SMH 436-022	12,404.50 CL
POINT REPAIR MADE 121' TO 150' FROM SMH 443-023	11,654.95 CL
POINT REPAIR MADE 73' TO 85' FROM SMH 443-023	6,203.20 CL

POINT REPAIR MADE 11' TO 23' FROM SMH 443-023	8,003.10 CL
POINT REPAIR MADE 312' TO 350' FROM SMH 437-004	9,603.30 CL
POINT REPAIR MADE 155' TO 178' FROM SMH 436-027	4,700.00 CL
POINT REPAIR MADE 42' TO 58' FROM SMH 436-027	5,400.00 CL
POINT REPAIR MADE 293' TO 316' FROM SMH 436-019	4,800.00 CL
POINT REPAIR MADE 133' TO 203' FROM SMH 436-019	14,303.30 CL
POINT REPAIR MADE 101' TO 113' FROM SMH 436-019	4,150.00 CL
POINT REPAIR MADE 201' TO 219' FROM SMH 444-027	10,602.60 CL
POINT REPAIR MADE 301' TO 313' FROM SMH 444-027 COMPLETED	5,202.50 CL
POINT REPAIR MADE 37' TO 51' FROM SMH 444-022 COMPLETED	9,900.00 CL
POINT REPAIR MADE 340' TO 371' FROM SMH 444-022 COMPLETED	13,300.00 CL
COMPLETEDPOINT REPAIR MADE 157' TO 216' FROM SMH 444-022	18,900.00 CL
REPLACED PIPE FOR LINE SEGMENT 457-043 TO 457-042	83,505.00 CL
REPLACED PIPE FOR LINE SEGMENT 456-026 TO 456-025 COMPLETED	70,605.00 CL
COMPLETED POINT REPAIR 12' TO 24' FROM SMH 456-024	5,401.80 CL
COMPLETED POINT REPAIR 3' TO 15' FROM SMH 455-072	6,703.80 CL
POINT REPAIR MADE 0' TO 12' FROM SMH 438-015	3,700.00 CL
POINT REPAIR MADE 50' TO 66' FROM SMH 436-022	5,650.40 CL
REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051 COMPLETED	63,930.00 CL
REPLACED PIPE FOR LINE SEGMENT 445-009 TO 445-006	96,623.20 CL

REPLACED PIPE FOR LINE SEGMENT 439-003 TO 438-017	90,130.00 CL
POINT REPAIR MADE 75' TO 87' FROM SMH 436-019	7,152.95 CL
REPLACED PIPE FOR LINE SGMENT 444-021 TO 444-019	55,494.00 CL
POINT REPAIR MADE 28' TO 40' FROM SMH 444-017	12,103.20 CL
REPLACE PIPE	48,254.40 CL
REPLACE PIPE	64,573.55 CL
REPLACE PIPE	62,328.30 CL
REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005 COMPLETED	113,030.35 CL
POINT REPAIR MADE 73' TO 85' FROM SMH 445-043	7,104.10 CL
COMPLETED REHAB SEWER MANHOLE 453-010 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 382-005	205.00 CL
COMPLETED REHAB SEWER MANHOLE 454-051 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 344-046	205.00 CL
COMPLETED REHAB SEWER MANHOLE 383-048	205.00 CL
COMPLETED REHAB SEWER MANHOLE 384-021	205.00 CL
COMPLETED REHAB SEWER MANHOLE 344-017	205.00 CL
COMPLETED REHAB SEWER MANHOLE 348-039 ESSA MH REHAB	500.00 CL
COMPLETED REHAB SEWER MANHOLE 436-014 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	525.00 CL
COMPLETED REHAB SEWER MANHOLE 457-008	1,918.00 CL
COMPLETED REHAB SEWER MANHOLE 456-035	1,024.00 CL
COMPLETED REHAB SEWER MANHOLE 458-003	500.00 CL
COMPLETED REHAB SEWER MANHOLE 344-009	205.00 CL
COMPLETED REHAB SEWER MANHOLE 383-033	205.00 CL
COMPLETED REHAB SEWER MANHOLE 444-041 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 435-061	205.00 CL
COMPLETED REHAB SEWER MANHOLE 434-005	205.00 CL

COMPLETED REHAB SEWER MANHOLE 457-036	205.00 CL
COMPLETED REHAB SEWER MANHOLE 450-024 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 405-071	272.00 CL
COMPLETED REHAB SEWER MANHOLE 344-043	205.00 CL
COMPELTED REHAB SEWER MANHOLE 384-013	272.00 CL
COMPLETED REHAB SEWER MANHOLE 384-063 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	840.00 CL
COMPLETED REHAB SEWER MANHOLE 456-051 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,050.00 CL
COMPLETED REHAB SEWER MANHOLE 383-051	205.00 CL
COMPLETED REHAB SEWER MANHOLE 382-019	205.00 CL
COMPLETED REHAB SEWER MANHOLE 449-004	205.00 CL
COMPLETED REHAB SEWER MANHOLE 402-067 ESSA MH REHAB: ADJUST FRAME AND COVER	500.00 CL
COMPLETED REHAB SEWER MANHOLE 347-009	500.00 CL
COMPLETED REHAB SEWER MANHOLE 454-032 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	525.00 CL
COMPLETED REHAB SEWER MANHOLE 346-031	205.00 CL
COMPLETED REHAB SEWER MANHOLE 448-037 ESSA MH REHAB: ADJUST FRAME AND COVER	868.00 CL
COMPELTED REHAB SEWER MANHOLE 345-020	1,155.00 CL
COMPLETED REHAB SEWER MANHOLE 363-002	205.00 CL
COMPLETED REHAB SEWER MANHOLE 438-003	1,368.00 CL
COMPLETED REHAB SEWER MANHOLE 457-039	205.00 CL
COMPLETED REHAB SEWER MANHOLE 449-005	500.00 CL
COMPLETED REHAB SEWER MANHOLE 449-012	205.00 CL
COMPLETED REHAB SEWER MANHOLE 456-034	868.00 CL
COMPLETED REHAB SEWER MANHOLE 444-016	205.00 CL
COMPLETED REHAB SEWER MANHOLE 455-044	205.00 CL
COMPLETED REHAB SEWER MANHOLE 453-062 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 455-040 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 435-038	205.00 CL
COMPLETED REHAB SEWER MANHOLE 452-056	205.00 CL
COMPLETED REHAB SEWER MANHOLE 442-037	205.00 CL
COMPLETED REHAB SEWER MANHOLE 343-007	205.00 CL
COMPLETED REHAB SEWER MANHOLE 344-003	205.00 CL

COMPLETED REHAB SEWER MANHOLE 458-004	998.00 CL
COMPLETED REHAB SEWER MANHOLE 363-023	893.00 CL
COMPLETED REHAB SEWER MANHOLE 454-056 ESSA MH REHAB	1,288.00 CL
COMPLETED REHAB SEWER MANHOLE 434-009	205.00 CL
COMPLETED REHAB SEWER MANHOLE 449-014	868.00 CL
COMPLETED REHAB SEWER MANHOLE 347-032 ESSA MH REHAB: REPLACE COVER FULL DEPTH MANHOLE LINER	1,007.00 CL
COMPLETED REHAB SEWER MANHOLE 454-040	868.00 CL
REHAB SEWER MANHOLE 446-009 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	577.50 CL
COMPLETED REHAB SEWER MANHOLE 450-014 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 452-055	205.00 CL
COMPLETED REHAB SEWER MANHOLE 450-016 ESSA MH REHAB: ADJUST FRAME AND COVER	500.00 CL
COMPLETED REHAB SEWER MANHOLE 452-057	205.00 CL
COMPLETED REHAB SEWER MANHOLE 343-004	205.00 CL
COMPLETEDREHAB SEWER MANHOLE 343-003	205.00 CL
COMPLETED REHAB SEWER MANHOLE 382-011	205.00 CL
COMPLETED REHAB SEWER MANHOLE 343-006	205.00 CL
COMPLETED REHAB SEWER MANHOLE 382-001	205.00 CL
COMPLETED REHAB SEWER MANHOLE 452-028	205.00 CL
COMPLETED REHAB SEWER MANHOLE 455-046 ESSA MH REHAB	525.00 CL
COMPLETD REHAB SEWER MANHOLE 442-024 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	420.00 CL
COMPLETED REHAB SEWER MANHOLE 454-022 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER	205.00 CL
COMPLETED REHAB SEWER MANHOLE 457-019	205.00 CL
COMPLETED REHAB SEWER MANHOLE 383-049	205.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-036	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-054	644.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-051	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-060	CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-020	524.40 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-041	179.00 CL
PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-056	179.00 CL
COMPLETED FULL LINING OF SMH 386-007 TO 386-005	6,080.00 CL
COMPLETED FULL LINING OF SMH 386-020 TO 386-090	6,060.00 CL

COMPLETED FULL LINING OF 385-031 TO 385-030	9,784.00 CL
COMPLETED FULL LINING OF SMH 416-003 TO 416-002	9,764.00 CL
COMPLETED FULL LINING OF SMH 385-054 TO 385-053	6,682.00 CL
COMPLETED FULL LINING OF SMH 384-040 TO 384-037	8,662.00 CL
SERVICE POINT REPAIR MADE 6' FROM SMH 437-022	6,903.10 CL
SERVICE POINT REPAIR MADE 39' FROM SMH 443-023	5,751.40 CL
SERVICE POINT REPAIR MADE 51' FROM SMH 437-004	7,703.50 CL
COMPLETED SERVICE POINT REPAIR MADE 9' FROM SMH 436-027	5,200.40 CL
COMPLETED SERVICE POINT REPAIR MADE 160' FROM 444-027	5,202.50 CL
SERVICE POINT REPAIR MADE 65' SMH 444-022	9,502.50 CL
SERVICE POINT REPAIR MADE 89' FROM SMH 444-007	7,953.60 CL
SERVICE POINT REPAIR MADE 27' FROM SMH 445-061	5,200.80 CL
COMPLETED FULL LINING OF SMH 403-014 TO 404-051	10,737.00 CL
COMPLETED FULL LINING FROM SMH 434-009 TO 434-008	1,740.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 346-008 TO 346-001	25,871.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 PER GENE FERRERO MWH THE WORK ORDER CURRENTLY IN CASSWORKS FOR THE FULL LINING CAN BE CLOSED WITH A NOTATION THAT THE WORK WAS PREVIOUSLY IDENTIFIED TO BE COMPLETED ON THE SSERP	CL
COMPLETED FULL LINING OF PIPE FROM SMH 346-017 TO 346-015	CL
COMPLETED FULL LINING OF PIPE FROM SMH 454-011 TO 454-010	8,904.00 CL
COMPLETED FULL LINING OF PIPE FROM SMH 400-015 TO 400-014	5,616.00 CL
COMPLETED FULL LINING OF SMH 444-053 TO 444-052	5,549.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5	18,231.00 CL

COMPLETED SERVICE REPAIR VIA LINING 147' FROM SMH 383-042	5,250.00 CL
COMPLETED SERVICE POINT REPAIR 50' FROM SMH 457-015	5,701.75 CL
COMPLETED SERVICE POINT REPAIR 114' FROM SMH 456-024	5,202.00 CL
COMPLETED SERVICE POINT REPAIR 172' FROM SMH 456-024	5,201.40 CL
COMPLETED SERVICE POINT REPAIR 83' FROM SMH 455-072	5,201.70 CL
COMPLETED SERVICE POINT REPAIR 96' FROM SMH 455-072	5,201.40 CL
SERVICE POINT REPAIR MADE 185' FROM SMH 438-015	9,502.80 CL
SERVICE POINT REPAIR MADE 211' FROM SMH 443-023	5,901.60 CL
SERVICE POINT REPAIR MADE 167' FROM SMH 443-023	5,902.20 CL
COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014	7,080.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014	7,220.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074	6,670.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 454-027	6,380.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 454-017	6,960.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 123' FROM SMH 454-017	7,110.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 454-016	7,050.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 454-016	7,140.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 230' FROM SMH 442-035	7,180.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008	6,970.00 CL
POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 COMPLETED	6,200.00 CL

POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056 COMPLETED	6,950.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056	6,950.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050	6,835.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037	6,380.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037	6,278.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036	6,500.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031	6,600.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008	6,965.00 CL
POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008 COMPLETED	7,475.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004	7,980.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004	7,370.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026	6,950.00 CL
POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047	6,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003	6,440.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003	6,810.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003	6,380.00 CL
COMPLETED SERVICE POINT REPAIR 274' FROM 403-052	6,980.00 CL
COMPLETED SERVICE POINT REPAIR 167' FROM 403-052	7,130.00 CL
COMPLETED SERVICE POINT REPAIR 46' FROM SMH 386-020	8,326.00 CL
COMPLETED SERVICE POINT REPAIR 14' FROM SMH 386-020	8,231.00 CL

COMPLETED SERVICE REPAIR VIA LINING 106' FROM SMH 386-007	5,000.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001	8,476.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001	8,176.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012	8,226.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012	8,281.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 384-002	8,386.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 212' FROM SMH 384-004	8,251.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 384-004	8,256.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 112' FROM SMH 384-004	CL
COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 417-033	6,800.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 417-033	6,800.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031	8,401.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031	10,481.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031	9,736.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028	8,211.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028	8,301.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028	8,211.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028	8,241.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027	8,206.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027	8,171.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086	8,171.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086	8,181.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086	8,181.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086	8,176.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086	8,168.50 CL
COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022	8,396.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022	CL
COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050	8,246.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042	8,351.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089	8,361.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089	8,371.00 CL
POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089	8,351.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089	8,196.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032	8,161.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032	8,171.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032	8,346.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032	8,351.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023	9,156.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078	10,466.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078	8,181.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078	8,216.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029	8,436.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011	8,201.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011	8,221.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011	8,221.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011	8,216.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050	8,556.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050	8,246.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050	8,421.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050	8,556.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049	8,161.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049	236.25 CL
COMPLETED POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049	8,161.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030	8,421.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027	8,336.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027	10,116.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027	8,356.00 CL
POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 COMPLETED	6,790.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023	8,231.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023	8,236.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023	8,221.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017	8,261.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017	8,231.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017	8,231.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041	8,171.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041	8,181.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041	8,171.00 CL
POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 COMPLETED	6,800.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017	8,161.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 457-042	8,974.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 457-042	8,975.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 457-042	8,973.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 457-042	8,975.00 CL
REPLACED SERVICE 208' FROM SMH 363-026	8,962.00 CL
REPLACED SERVICE 159' FROM SMH 363-026	8,962.00 CL
REPLACED SERVICE 138' FROM SMH 363-026	CL
REPLACED SERVICE 84' FROM SMH 363-026	8,962.00 CL
REPLACED SERVICE 33' FROM SMH 363-026	8,962.00 CL
REPAIRED SERVICE AT 5' BY RELOCATING LATERAL TO CONNECT TO SMH 363-026	8,973.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061	8,990.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053	8,988.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053	8,982.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053	8,988.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053	8,988.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074	8,964.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074	8,965.00 CL
COMPLETED SERVICE POINT REPAIR 100' FROM SMH 453-011	CL
COMPLETED SERVICE POINT REPAIR 117' FROM SMH 454-011	CL
COMPLETED SERVICE POINT REPAIR 29' FROM SMH 454-011	4,500.00 CL
COMPLETED SERVICE POINT REPAIR 24' FROM SMH 400-015	4,810.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023	8,336.00 CL
POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011 COMPLETED	6,275.00 CL
POINT REPAIRS REPLACE SERVICE 53' FROM SMH 418-011 COMPLETED	6,260.00 CL
COMPLETED SERVICE POINT REPAIR 243' FROM SMH 386-021	8,228.50 CL
COMPLETED SERVICE POINT REPAIR 189' FROM SMH 386-021	8,286.00 CL
COMPLETED SERVICE POINT REPAIR 94' FROM SMH 386-021	8,186.00 CL
COMPLETED SERVICE POINT REPAIR 63' FROM SMH 386-021	CL
COMPLETED SERVICE POINT REPAIR 261' FROM 416-003	8,306.00 CL
COMPLETED SERVICE POINT REPAIR 230' FROM 416-003	9,481.00 CL
COMPLETED SERVICE POINT REPAIR 171' FROM 416-003	8,221.00 CL
COMPLETED SERVICE POINT REPAIR 140' FROM 416-003	8,231.00 CL

COMPLETED SERVICE POINT REPAIR 110' FROM 416-003	8,221.00 CL
COMPLETED SERVICE POINT REPAIR 143' FROM 385-054	8,421.00 CL
COMPLETED SERVICE POINT REPAIR 118' FROM 385-054	8,531.00 CL
COMPLETED SERVICE REPAIR VIA LINING 237' FROM 385-031	CL
COMPLETED SERVICE POINT REPAIR 144' FROM 385-031	8,246.00 CL
COMPLETED SERVICE POINT REPAIR 102' FROM 385-031	8,596.00 CL
COMPLETED SERVICE REPAIR VIA LINING 160' FROM 384-040	5,000.00 CL
COMPLETED SERVICE POINT REPAIR 249' FROM 384-040	8,161.00 CL
COMPLETED SERVICE POINT REPAIR 97' FROM 384-040	8,246.00 CL
COMPLETED SERVICE POINT REPAIR 37' FROM 384-040	8,226.00 CL
SERVICE POINT REPAIR 230' FROM 452-024	8,451.00 CL
COMPLETED SERVICE POINT REPAIR 137' FROM 452-024	8,476.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017	8,161.00 CL
POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016 COMPLETED	6,830.00 CL
POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016 COMPLETED	6,830.00 CL
POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016 COMPLETED	6,400.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013	8,246.00 CL
POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038 COMPLETED	6,200.00 CL
POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038 COMPLETED	6,200.00 CL
POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038 COMPLETED	6,200.00 CL

POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002	6,710.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023	8,231.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022	8,294.00 CL
POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022 COMPLETED	6,992.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011	6,257.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010	6,750.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008	7,690.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008	7,370.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029	7,980.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029	6,780.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034	6,680.00 CL
POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034 COMPLETED	7,210.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034	6,760.00 CL
POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034 COMPLETED	6,488.00 CL
POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014	7,100.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014	7,120.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 442-035	6,950.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 436-010	7,210.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 436-010	6,810.00 CL
POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037 COMPLETED	7,080.00 CL

POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037 COMPLETED	6,770.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042	8,223.50 CL
COMPLETED POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042	8,296.00 CL
COMPLETED SERVICE REPAIR VIA LINING 356' FROM SMH 383-042	5,750.00 CL
SERVICE POINT REPAIR MADE 283' FROM SMH 437-004	5,701.40 CL
COMPLETED SERVICE POINT REPAIR MADE 327' FROM SMH 444-027	5,202.50 CL
COMPLETED SERVICE POINT REPAIR MADE 182' FROM SMH 444-027	5,202.50 CL
COMPLETED SERVICE POINT REPAIR MADE 135' FROM SMH 444-022	9,502.50 CL
COMPLETED SERVICE POINT REPAIR MADE 283' FROM SMH 444-022	9,502.50 CL
COMPLETED SERVICE POINT REPAIR MADE 80' FROM SMH 444-022	9,502.50 CL
COMPLETED SERVICE POINT REPAIR MADE 324' FROM SMH 444-017	11,603.60 CL
COMPLETED SERVICE POINT REPAIR MADE 157' FROM SMH 444-017	11,503.20 CL
COMPLETED SERVICE POINT REPAIR MADE 184' FROM SMH 444-017	9,501.80 CL
SERVICE POINT REPAIR MADE 154' FROM SMH 444-027	7,953.60 CL
SERVICE POINT REPAIR 221' FROM SMH 445-061	5,702.10 CL
SERVICE POINT REPAIR MADE 155' FROM SMH 445-061	5,202.40 CL
SERVICE POINT REPAIR MADE 92' FROM SMH 445-061	5,201.00 CL
SERVICE POINT REPAIR MADE 117' SMH 445-043	5,272.10 CL
COMPLETED SERVICE POINT REPAIR 7' FROM SMH 457-015	5,601.85 CL
SERVICE POINT REPAIR MADE 10' FROM SMH 455-069	5,701.80 CL

COMPLETED FULL LINING FROM SMH 418-011 TO SMH 418-010	15,827.00	CL
COMPLETED FULL LINING OF SMH 385-018 TO 385-006	2,688.00	CL
COMPLETED FULL LINING OF SMH 386-021 TO 386-020	6,586.00	CL
COMPLETED FULL LINING OF SMH 403-052 TO 403-051	25,287.00	CL
COMPLETED FULL LINING OF FROM 452-024 TO 452-023	8,210.00	CL
		8,405,112.05
COMPLETED FULL LINING OF SMH 038-023 TO 049-025		CL
COMPLETED FULL LINING OF SMH 144-027 TO 144-023	15,525.00	CL
COMPLETED FULL LINING OF SMH 169-015 TO 169-014	10,702.00	CL
COMPLETED FULL LINING OF PIPE FROM SMH 035-034 TO 035-033	14,344.00	CL
		PR
		PR
COMPLETED FULL LINING OF PIPE FROM SMH 042-047 TO 053-008	13,711.00	CL
COMPLETED FULL LINING OF PIPE FROM SMH 003-003 TO 003-002	8,830.00	CL
COMPLETED FULL LINING OF PIPE FROM SMH 024-016 TO 024-015	15,093.00	CL
COMPLETED FULL LINING OF SEGEMENT 024-011 TO 024-010	14,122.00	CL
COMPLETED FULL LINING OF SEGEMENT 042-015 TO 042-014	9,389.00	CL
COMPLETED FULL LINING OF SEGEMENT 169-026 TO 169-025	5,498.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR

PR

PR

PR

PR

PR

PR

PR

COMPETED SERVICE POINT REPAIR 198' FROM SMH 042-047 10,000.00 CL

COMPETED SERVICE POINT REPAIR 139' FROM SMH 042-047 10,017.00 CL

COMPETED SERVICE POINT REPAIR 66' FROM SMH 024-016 10,002.00 CL

COMPETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011 10,002.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014 10,000.00 CL

COMPLETED SERVICE POINT REPAIR 181' FROM SMH 169-014 10,009.00 CL

COMPLETED SERVICE POINT REPAIR 83' FROM SMH 169-014 10,014.00 CL

COMPLETED SERVICE POINT REPAIR 281' FROM SMH 144-027 10,022.00 CL

CANCEL THIS WOKR ORDER PER MARK JOHNSON
COMPLETED SERVICE POINT REPAIR 102' FROM SMH 144-027 10,020.00 CL

CANCEL THIS WOKR ORDER PER MARK JOHNSON
COMPLETED SERVICE POINT REPAIR 56' FROM SMH 144-027 10,018.00 CL

CANCEL THIS WOKR ORDER PER MARK JOHNSON
COMPLETED SERVICE POINT REPAIR 25' FROM SMH 144-027 10,000.00 CL

CANCEL THIS WOKR ORDER PER MARK JOHNSON
COMPLETED SERVICE POINT REPAIR 268' FROM SMH 100-034 10,918.00 CL

COMPLETED SERVICE POINT REPAIR 237' FROM SMH 100-034 10,015.00 CL

COMPLETED SERVICE POINT REPAIR 209' FROM SMH 100-034 11,518.00 CL

COMPLETED SERVICE POINT REPAIR 113' FROM SMH 100-034 11,519.00 CL

COMPLETED SERVICE POINT REPAIR 120' FROM 038-023 8,960.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011 9,024.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011	8,991.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019	10,002.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019	10,023.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021	10,039.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021	16,639.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021	10,019.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027	8,972.00 CL

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

COMPLETED FULL LINING OF PIPE FROM SMH 035-038 TO 035-037	13,184.00 CL
---	--------------

OP

OP

OP

OP

OP

OP

OP

OP

OP

PR

COMPLETED FULL LINE FROM SMH 043-032 TO 054-017

11,552.00 CL

PR

PR

PR

PR

OP

OP

PR

PR

PR

PR

OP

OP

OP

OP

PR

PR

OP

PR

PR

PR

PR

PR

PR

PR

COMPLETED FULL LINING OF SMH 169-014 TO 169-013

17,954.00 CL

COMPLETED FULL LINING OF SMH 100-034 TO 100-027

16,475.00 CL

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

OP

COMPLETED POINT REPAIR 103' TO 115' FROM SMH 035-029 4,996.00 CL

COMPLETED POINT REPAIR 154' TO 166' FROM SMH 035-029 5,554.00 CL

COMPLETED POINT REPAIR 268' TO 290' FROM SMH 035-029 7,200.00 CL

PR

PR

PR

PR

PR

PR

OP

PR

COMPLETED POINT REPAIR 35' TO 60' FROM SMH 003-005 31,700.00 CL

COMPLETED POINT REPAIR 0' TO 12' FROM SMH 003-005 17,900.00 CL

COMPLETED POINT REPAIR 0' TO 12' FROM SMH 026-037 4,500.00 CL

COMPLETED POINT REPAIR 344' TO 356' FROM SMH 026-037 4,770.00 CL

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

COMPLETED POINT REPAIR 281' TO 293' 4,770.00 CL

COMPLETED POINT REPAIR 185' TO 197' 4,500.00 CL

POINT REPAIR 243' TO 255' FROM SMH 001-015 4,624.00 CL

COMPLETED POINT REPAIR 190' TO 214' 18,010.00 CL

COMPLETED POINT REPAIR 336' TO 348' FROM SMH 026-004 5,310.00 CL

COMPLETED POINT REPAIR 281' TO 293' 5,580.00 CL

PR

REPLACED PIPE FROM SMH 001-003 TO 001-002 60,729.00 CL

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

OP

PR

PR

PR

PR

OP

OP

OP

OP

PR

OP

OP

OP

OP

OP

OP

OP

PR

COMPLETED POINT REPAIR 158-170 FROM SMH 054-017

4,872.00 CL

COMPLETED POINT REPAIR 186-198 FROM SMH 054-017

6,236.00 CL

COMPLETED POINT REPAIR 90-102 FROM SMH 054-017

5,988.00 CL

PR

PR

PR

OP

OP

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

PR

OP

	OP
	PR
	PR
	PR
COMPLETED POINT REPAIR 40' TO 52' FROM SMH 035-029	5,306.00 CL
	PR
	PR
	PR
	PR
	PR
REPLACED PIPE FROM SMH 036-056 TO 036-055	58,955.00 CL
COMPLETED POINT REPAIR 317' TO 340' FROM SMH 035-034	CL
POINT REPAIR 0' TO 12' FROM SMH 035-034	7,200.00 CL
	PR
COMPLETED POINT REPAIR FROM 50' TO 68' FROM SMH 028-026	6,120.00 CL
REPLACED PIPE FROM SMH 028-051 TO 028-050	41,023.00 CL
REPLACED PIPE FROM SMH 028-004 TO 028-002	22,950.00 CL
REPLACED PIPE FROM SMH 026-017 TO 026-016	121,176.00 CL
COMPLETED POINT REPAIR 341' TO 353' FROM SMH 025-009	4,770.00 CL
COMPLETED POINT REPAIR 0' TO 12' FROM SMH 025-009	4,500.00 CL
REPLACED PIPE FROM SMH 025-008 TO 025-010	127,636.00 CL
	PR
	PR
COMPLETED POINT REPAIR 289' TO 301' FROM SMH 035-034	4,500.00 CL
	PR
	PR
	PR
	PR
	PR
	PR

PR

REPLACED PIPE FROM SMH 025-018 TO 025-016	49,736.00 CL
COMPETED POINT REPAIR 38' TO 50' FROM SMH 042-047	10,000.00 CL
COMPLETED POINT REPAIR 167' TO 179' FROM SMH 003-003	10,000.00 CL
COMPETED POINT REPAIR 80' TO 95' FROM SMH 024-016	10,900.00 CL
COMPETED POINT REPAIR 79' TO 99' FROM SMH 042-047	13,000.00 CL
COMPLETED POINT REPAIR 54' TO 67' FROM SMH 003-003	10,017.00 CL
REPLACED PIPE FROM SMH 003-007 TO 027-030	46,555.00 CL
COMPETED POINT REPAIR 308' - 320' FROM SMH 023-034	16,900.00 CL
REPLACED PIPE FROM SMH 041-001 TO 042-020	201,802.00 CL
COMPETED POINT REPAIR 283' - 295' FROM SMH 024-020	11,200.00 CL
COMPLETED POINT REPAIR 272' - 284' FROM SMH 076-030	6,200.00 CL
COMPLETED POINT REPAIR 135' - 147' FROM SMH 049-012	6,200.00 CL
COMPLETED POINT REPAIR 260' - 272' FROM SMH 043-002	6,200.00 CL
CANCEL THIS WORK ORDER PER MARK JOHNSON ON 1/17/13 BUT WORK WAS STILL DONE	75,688.00 CL
REPLACE PIPE FOR LINE SEGMENT 035-021 TO 035-009 REPLACED PIPE FOR LINE SEGMENT 044-020 TO 044-019	81,629.00 CL
PERFORMED POINT REPAIR 0' TO 12'	10,022.00 CL
PERFORMED POINT REPAIR 371' TO 380'	10,000.00 CL
REPLACED PIPE FROM SMH 037-019 TO 037-018	74,484.00 CL
COMPLETED POINT REPAIR 277' - 289' FROM SMH 037-015	10,010.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 037-015	8,960.00 CL
REPLACED PIPE PIPE FROM SMH 037-014 TO 037-013	69,645.00 CL
REPLACED PIPE FROM SMH 037-011 TO 037-009	73,038.00 CL
COMPLETED POINT REPAIR 84' - 96' FROM SMH 169-015	10,000.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 169-015	10,000.00 CL
REPLACED PIPE FROM SMH 168-025 TO 168-022	44,879.00 CL

REPLACED PIPE FROM SMH 145-029 TO 132-013	39,958.00 CL
COMPLETED POINT REPAIR 236' - 248' FROM SMH 144-027	10,020.00 CL
CANCEL THIS WOKR ORDER PER MARK JOHNSON COMPLETED POINT REPAIR 156' - 192' FROM SMH 144-027	17,240.00 CL
CANCEL THIS WOKR ORDER PER MARK JOHNSON	OP
REPLACED PIPE FROM SMH 132-016 TO 132-015	37,889.00 CL
REPLACED PIPE FROM SMH 132-015 TO 132-014	41,260.00 CL
COMPLETED POINT REPAIR 317' - 335' FROM SMH 100-034	11,800.00 CL
REPLACED PIPE FROM 100-033 TO 100-031	37,084.00 CL
REPLACED PIPE FROM 077-029 TO 077-028	41,630.00 CL
REPLACED PIPE FROM 048-007 TO 048-006	51,585.00 CL
REPLACED PIPE FROM 047-022 TO 047-021	64,107.00 CL
COMPLETED POINT REPAIR 0' - 28' FROM 038-023	8,974.00 CL
REPLACED PIPE FROM 037-013 TO 037-012	76,015.00 CL
	OP
	PR
	PR
	PR
	PR
	PR
	PR
	PR
	OP
	OP
	OP
	OP
	OP
	OP

COMPLETED REHAB SEWER MANHOLE 482-066	250.00	CL
COMPLETED REHAB SEWER MANHOLE 482-052	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 479-041	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-039	250.00	CL
REHAB SEWER MANHOLE 479-037		CL
COMPLETED REHAB SEWER MANHOLE 479-035	250.00	CL
REHAB SEWER MANHOLE 479-029		CL
COMPLETED REHAB SEWER MANHOLE 479-028	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-024	500.00	CL
COMPLETED REHAB SEWER MANHOLE 479-020	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-015	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-005	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-003	250.00	CL
REHAB SEWER MANHOLE 475-038	600.00	CL
COMPLETED REHAB SEWER MANHOLE 475-037	2,250.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 476-063		CL
REHAB SEWER MANHOLE 476-047		CL
REHAB SEWER MANHOLE 476-023		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 474-111	800.00	CL
COMPLETED REHAB SEWER MANHOLE 475-096	250.00	CL
COMPLETED REHAB SEWER MANHOLE 475-036	500.00	CL
REHAB SEWER MANHOLE 475-094		CL
REHAB SEWER MANHOLE 475-090		CL
COMPLETED REHAB SEWER MANHOLE 475-088	250.00	CL
COMPLETED REHAB SEWER MANHOLE 475-083	250.00	CL
REHAB SEWER MANHOLE 475-082		CL
COMPLETED REHAB SEWER MANHOLE 475-076	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-070	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-069	250.00	CL
REHAB SEWER MANHOLE 475-026		CL
COMPLETED REHAB SEWER MANHOLE 475-023	250.00	CL
COMPLETED REHAB SEWER MANHOLE 475-022	700.00	CL
REHAB SEWER MANHOLE 475-021		CL
COMPLETED REHAB SEWER MANHOLE 475-014	800.00	CL
REHAB SEWER MANHOLE 475-013		CL
COMPLETED REHAB SEWER MANHOLE 475-009	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-031	2,900.00	CL
REHAB SEWER MANHOLE 474-028		CL
COMPLETED REHAB SEWER MANHOLE 474-106	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-068	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-101	300.00	CL
COMPLETED REHAB SEWER MANHOLE 474-099	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-098	1,040.00	CL
COMPLETED REHAB SEWER MANHOLE 474-091	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-089	250.00	CL
COMPLETED REHAB SEWER MANHOLE 471-093	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-092	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-089	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-088	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-086	250.00	CL
COMPLETED REHAB SEWER MANHOLE 471-085	400.00	CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 471-040	400.00	CL
COMPLETED REHAB SEWER MANHOLE 471-028	400.00	CL

COMPLETED REHAB SEWER MANHOLE 471-018	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-016	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-015	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-087	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-012	650.00	CL
COMPLETED REHAB SEWER MANHOLE 472-081	950.00	CL
COMPLETED REHAB SEWER MANHOLE 472-071	780.00	CL
COMPLETED REHAB SEWER MANHOLE 472-064	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-063	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-061	1,160.00	CL
COMPLETED REHAB SEWER MANHOLE 472-060	1,170.00	CL
REHAB SEWER MANHOLE 472-057		CL
REHAB SEWER MANHOLE 472-056		CL
REHAB SEWER MANHOLE 472-054		CL
REHAB SEWER MANHOLE 472-053		CL
REHAB SEWER MANHOLE 472-047		CL
REHAB SEWER MANHOLE 472-046		CL
REHAB SEWER MANHOLE 472-045		CL
REHAB SEWER MANHOLE 472-044		CL
REHAB SEWER MANHOLE 472-040		CL
REHAB SEWER MANHOLE 472-036		CL
COMPLETED REHAB SEWER MANHOLE 473-064	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-058	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-056	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-047	300.00	CL
COMPLETED REHAB SEWER MANHOLE 473-046	300.00	CL
REHAB SEWER MANHOLE 473-038		CL
REHAB SEWER MANHOLE 473-037		CL
REHAB SEWER MANHOLE 473-033		CL
REHAB SEWER MANHOLE 473-032		CL
COMPLETED REHAB SEWER MANHOLE 473-029	1,600.00	CL
COMPLETED REHAB SEWER MANHOLE 473-023	500.00	CL
REHAB SEWER MANHOLE 473-007		CL
COMPLETED REHAB SEWER MANHOLE 473-006	575.00	CL
REHAB SEWER MANHOLE 473-005		CL
COMPLETED REHAB SEWER MANHOLE 472-127	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-120	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-118	650.00	CL
COMPLETED REHAB SEWER MANHOLE 472-096	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-025	650.00	CL
COMPLETED REHAB SEWER MANHOLE 474-024	850.00	CL
COMPLETED REHAB SEWER MANHOLE 474-022	400.00	CL
COMPLETED REHAB SEWER MANHOLE 474-020	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-018	750.00	CL
COMPLETED REHAB SEWER MANHOLE 474-017	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-014	2,000.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 474-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-006	250.00	CL
REHAB SEWER MANHOLE 473-094		CL
COMPLETED REHAB SEWER MANHOLE 473-090	300.00	CL
COMPLETED REHAB SEWER MANHOLE 473-085	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-080	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-079	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-078	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-064	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-027	600.00	CL
COMPLETED REHAB SEWER MANHOLE 474-060	250.00	CL
REHAB SEWER MANHOLE 474-059	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-056	2,250.00	CL
REHAB SEWER MANHOLE 474-055		CL

COMPLETED REHAB SEWER MANHOLE 474-050	250.00 CL
COMPLETED REHAB SEWER MANHOLE 474-048	390.00 CL
COMPLETED FULL LINING OF SMH 476-010 TO 476-009	141,777.00 CL
COMPLETED FULL LINING OF SMH 476-003 TO 476-002	13,878.00 CL
COMPLETED FULL LINING FROM SMH 476-012 TO 476-010	CL
COMPLETED FULL LINING FORM SMH 475-044 TO SMH 475-043	30,909.00 CL
COMPLETED FULL LINING OF SMH 476-046 TO 476-045	19,810.00 CL
COMPLETED FULL LINING OF SMH 524-010 TO 524-009	16,808.00 CL
COMPLETED FULL LINING OF SMH OF SMH 474-063 TO 474-060	14,505.00 CL
FULL LINING OF SMH 474-112 TO 474-111 COMPLETED	12,212.00 CL
FULL LINING OF SMH 472-108 TO 472-107 COMPLETED	13,752.00 CL
FULL LINING OF SMH 431-069 TO 431-068 COMPLETED	5,020.50 CL
FULL LINING OF SMH 472-112 TO 472-111 COMPLETED	10,785.00 CL
FULL LINING OF SMH 472-114 TO 472-113 COMPLETED	11,669.50 CL
COMPLETED FULL LINING OF SMH 471-042 TO 471-041	9,331.50 CL
FULL LINING OF SMH 471-004 TO 471-003	10,725.00 CL
FULL LINING OF SMH 465-051 TO 465-050 COMPLETED	10,154.00 CL
FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 228' TO 240' FROM 472-091 BASIN 8 - NEW ORLEANS EAST - SPS CASTLE MANOR	35,000.00 CL
COMPLETED FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 109' TO 121' FROM 464-002 BASIN 8 - NEW ORLEANS EAST - SPS WILSON	55,377.00 CL
COMPLETED FULL LINING OF SGEMENT 487-023 TO 487-001 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	CL
COMPLETED SERVICE REPAIR VIA LINING 126' FROM SMH487-002 ESSA2 -BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	CL
COMPLETED SERVICE REPAIR VIA LININ 74' FROM SM 487-002 ESSA - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	CL

COMPLETED MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKE LAND TERRACE	8,500.00 CL
MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00 CL
COMPLETED MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	9,400.00 CL
COMPLETED MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	8,000.00 CL
COMPLETED POINT REPAIR 0' TO 6' FROM SMH 476-012	6,200.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027	6,230.00 CL
POINT REPAIR 361' TO 373' FROM SMH 471-004 COMPLETED	3,700.00 CL
COMPLETED POINT REPAIR 10' - 22' FROM SMH 486A-027	6,600.00 CL
COMPLETED POINT REPAIR 27' - 39' FROM 476-017	6,500.00 CL
COMPLETED POINT REPAIR 0' - 12' FROM SMH 476-049	6,200.00 CL
COMPLETED POINT REPAIR 200' - 212' FROM SMH 476-008	7,370.00 CL
COMPLETED POINT REPAIR 88' - 100' FROM SMH 476-003	7,220.00 CL
REPLACED PIPE SEGMENTSMH 475-024 TO 475-023	63,540.00 CL
REPLACED PIPE SEGMENTSMH 475-019 TO 475-018	77,930.00 CL
COMPLETED POINT REPAIR 101' TO 113' FROM SMH 476-012	6,200.00 CL
COMPLETED POINT REPAIR 402' TO 413' FROM SMH 475--044	6,500.00 CL
COMPLETED POINT REPAIR 26' TO 38' FROM SMH 524-041	6,200.00 CL
POINT REPAIR 0' TO 12' FROM SMH 474-063 COMPLETED	3,700.00 CL
POINT REPAIR 0' TO 12' FROM SMH 474-112 COMPLETED	4,100.00 CL
COMPLETED POINT REPAIR 178' TO 190' FROM SMH 472-108	6,702.00 CL

COMPLETED POINT REPAIR 59' TO 71' FROM SMH 472-108	6,700.70 CL
POINT REPAIR 0' TO 12' FROM SMH 431-069 COMPLETED	3,700.00 CL
COMPLETED POINT REPAIR 349' TO 361' FROM SMH 472-112	6,702.10 CL
COMPLETED POINT REPAIR 250' TO 269' FROM SMH 472-112	5,701.70 CL
COMPLETED POINT REPAIR 118' TO 130' FROM SMH 472-112	6,704.00 CL
COMPLETED POINT REPAIR 47' TO 68' FROM SMH 472-112	7,504.00 CL
COMPLETED POINT REPAIR 168' TO 188' FROM SMH 472-114	7,502.10 CL
COMPLETED REHAB SEWER MANHOLE 463-092	275.00 CL
COMPLETED REHAB SEWER MANHOLE 460-051	780.00 CL
COMPLETED REHAB MANHOLE SMH 502-001	2,000.00 CL
COMPLETED REHAB MANHOLE SMH 501-017	2,000.00 CL
COMPLETED REHAB MANHOLE SMH 497-013	2,000.00 CL
COMPLETED REHAB MANHOLE SMH 497-012	2,000.00 CL
COMPLETED REHAB MANHOLE SMH 495-034	2,250.00 CL
COMPLETED REHAB MANHOLE SMH 495-020	250.00 CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	250.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,100.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	250.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,300.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,450.00 CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	400.00 CL
ESSA MH REHAB: Install Partial Liner	CL
COMPLETED ESSA MH REHAB: REPLACE COVER INSTALL FULL DEPTH LINER	575.00 CL
Cancelled due to no rehabilitation required	CL
COMPLETED ESSA MH REHAB: REPLACE FRAME AND COVER INSTALL FULL DEPTH LINER	3,300.00 CL
Cancelled due to no rehabilitation required	CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	250.00 CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	250.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	250.00 CL
ESSA MH REHAB: Install Full Depth Liner	CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	250.00 CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	0.00 CL
ESSA MH REHAB: Install Partial Liner	CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	0.00 CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00 CL
COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER	1,200.00 CL
COMPLETED REHAB SEWER MANHOLE 470-068	275.00 CL
COMPLETED REHAB SEWER MANHOLE 470-052	275.00 CL
COMPLETED REHAB SEWER MANHOLE 470-046	275.00 CL
COMPLETED REHAB SEWER MANHOLE 471-012	1,075.00 CL
COMPLETED REHAB SEWER MANHOLE 471-100	275.00 CL

COMPLETED REHAB SEWER MANHOLE 472-059	1,160.00	CL
COMPLETED REHAB SEWER MANHOLE 471-094	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-090	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-087	1,210.00	CL
COMPLETED REHAB SEWER MANHOLE 471-084	400.00	CL
COMPLETED REHAB SEWER MANHOLE 472-093	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-086	275.00	CL
COMPLETED REHAB SEWER MANHOLE 472-065	770.00	CL
COMPLETED REHAB SEWER MANHOLE 472-062	1,030.00	CL
COMPLETED REHAB SEWER MANHOLE 420-041	250.00	CL
COMPLETED REHAB SEWER MANHOLE 466-041	780.00	CL
COMPLETED REHAB SEWER MANHOLE 466-038	1,170.00	CL
COMPLETED REHAB SEWER MANHOLE 466-023	2,115.00	CL
COMPLETED REHAB SEWER MANHOLE 471-003	275.00	CL
COMPLETED REHAB SEWER MANHOLE 464-011	500.00	CL
COMPLETED REHAB SEWER MANHOLE 464-006	1,266.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 463-061	275.00	CL
COMPLETED REHAB SEWER MANHOLE 463-050	275.00	CL
COMPLETED REHAB SEWER MANHOLE 463-003	275.00	CL
COMPLETED REHAB SEWER MANHOLE 465-058	400.00	CL
COMPLETED REHAB SEWER MANHOLE 465-053	500.00	CL
COMPLETED REHAB SEWER MANHOLE 465-036	375.00	CL
COMPLETED REHAB SEWER MANHOLE 465-026	500.00	CL
COMPLETED REHAB SEWER MANHOLE 464-088	375.00	CL
COMPLETED REHAB SEWER MANHOLE 466-062	1,185.00	CL
COMPLETED REHAB SEWER MANHOLE 420-003	250.00	CL
COMPLETED REHAB SEWER MANHOLE 339-002	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 420-006	4,250.00	CL
REHAB SEWER MANHOLE 560-017		CL
COMPLETED REHAB SEWER MANHOLE 510-033	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-011	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-032	700.00	CL
REHAB SEWER MANHOLE 513-009		CL
COMPLETED REHAB SEWER MANHOLE 513-046	275.00	CL
COMPLETED REHAB SEWER MANHOLE 515-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-022	250.00	CL
REHAB SEWER MANHOLE 518-051		CL
REHAB SEWER MANHOLE 524-017		CL
REHAB SEWER MANHOLE 524-072		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 460-042	260.00	CL
COMPLETED REHAB SEWER MANHOLE 460-021	275.00	CL
COMPLETED REHAB SEWER MANHOLE 466-057	390.00	CL
COMPLETED REHAB SEWER MANHOLE 470-064	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-097	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-026	900.00	CL
REHAB SEWER MANHOLE 486-020		CL
COMPLETED REHAB SEWER MANHOLE 495-022	650.00	CL
COMPLETED REHAB SEWER MANHOLE 496-016	2,250.00	CL
COMPLETED REHAB SEWER MANHOLE 500-014	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 501-021	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 460-027	910.00	CL
COMPLETED REHAB SEWER MANHOLE 431-082	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-076	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-071	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-058	625.00	CL
COMPLETED REHAB SEWER MANHOLE 431-041	750.00	CL
COMPLETED REHAB SEWER MANHOLE 439-009	2,250.00	CL
COMPLETED REHAB SEWER MANHOLE 429-006	250.00	CL
COMPLETED REHAB SEWER MANHOLE 439-008	2,750.00	CL

COMPLETED REHAB SEWER MANHOLE 429-007	400.00	CL
COMPLETED REHAB SEWER MANHOLE 420-016	1,550.00	CL
COMPLETED REHAB SEWER MANHOLE 420-015	1,150.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 429-005	500.00	CL
COMPLETED REHAB SEWER MANHOLE 429-004	500.00	CL
COMPLETED REHAB SEWER MANHOLE 439-007	650.00	CL
COMPLETED REHAB SEWER MANHOLE 439-006	2,250.00	CL
COMPLETED REHAB SEWER MANHOLE 439-005	2,250.00	CL
COMPLETED REHAB SEWER MANHOLE 431-095	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-080	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-075	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-072	750.00	CL
COMPLETED REHAB SEWER MANHOLE 431-062	500.00	CL
COMPLETED REHAB SEWER MANHOLE 431-059	500.00	CL
COMPLETED REHAB SEWER MANHOLE 431-055	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-045	625.00	CL
COMPLETED REHAB SEWER MANHOLE 431-038	500.00	CL
COMPLETED REHAB SEWER MANHOLE 431-032	1,125.00	CL
COMPLETED REHAB SEWER MANHOLE 431-017	400.00	CL
COMPLETED REHAB SEWER MANHOLE 431-001	766.00	CL
COMPLETED REHAB SEWER MANHOLE 439-010	179.00	CL
COMPLETED REHAB SEWER MANHOLE 460-040	650.00	CL
COMPLETED REHAB SEWER MANHOLE 460-012	520.00	CL
COMPLETED REHAB SEWER MANHOLE 460-006	275.00	CL
COMPLETED REHAB SEWER MANHOLE 464-028	400.00	CL
COMPLETED REHAB SEWER MANHOLE 464-017	400.00	CL
COMPLETED REHAB SEWER MANHOLE 464-010		CL
COMPLETED REHAB SEWER MANHOLE 464-007	400.00	CL
COMPLETED REHAB SEWER MANHOLE 464-002	275.00	CL
COMPLETED REHAB SEWER MANHOLE 463-093	1,055.00	CL
COMPLETED REHAB SEWER MANHOLE 463-065	275.00	CL
COMPLETED REHAB SEWER MANHOLE 463-058	275.00	CL
COMPLETED REHAB SEWER MANHOLE 463-053	800.00	CL
COMPLETED REHAB SEWER MANHOLE 463-042	275.00	CL
COMPLETED REHAB SEWER MANHOLE 463-004	1,320.00	CL
COMPLETED REHAB SEWER MANHOLE 464-031	1,125.00	CL
COMPLETED REHAB SEWER MANHOLE 465-060	400.00	CL
COMPLETED REHAB SEWER MANHOLE 465-057	400.00	CL
COMPLETED REHAB SEWER MANHOLE 465-056	750.00	CL
COMPLETED REHAB SEWER MANHOLE 465-044	400.00	CL
COMPLETED REHAB SEWER MANHOLE 465-032	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 465-029	375.00	CL
COMPLETED REHAB SEWER MANHOLE 465-010	500.00	CL
COMPLETED REHAB SEWER MANHOLE 465-004	625.00	CL
COMPLETED REHAB SEWER MANHOLE 464-056	1,125.00	CL
COMPLETED REHAB SEWER MANHOLE 464-050	500.00	CL
COMPLETED REHAB SEWER MANHOLE 464-049	500.00	CL
COMPLETED REHAB SEWER MANHOLE 464-048	625.00	CL
COMPLETED REHAB SEWER MANHOLE 464-047	1,000.00	CL
Completed under CN 30207		CL
COMPLETED REHAB SEWER MANHOLE 466-096	275.00	CL
COMPLETED REHAB SEWER MANHOLE 466-095	275.00	CL
COMPLETED REHAB SEWER MANHOLE 466-044	650.00	CL
COMPLETED REHAB SEWER MANHOLE 466-040	390.00	CL
COMPLETED REHAB SEWER MANHOLE 466-039	650.00	CL
COMPLETED REHAB SEWER MANHOLE 466-031	275.00	CL
COMPLETED REHAB SEWER MANHOLE 466-030	1,080.00	CL
COMPLETED REHAB SEWER MANHOLE 466-018	1,040.00	CL
COMPLETED REHAB SEWER MANHOLE 466-017	1,040.00	CL
COMPLETED REHAB SEWER MANHOLE 466-010	275.00	CL

COMPLETED REHAB SEWER MANHOLE 466-009	910.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 466-002	910.00	CL
COMPLETED REHAB SEWER MANHOLE 471-004	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-002	275.00	CL
COMPLETED REHAB SEWER MANHOLE 470-070	275.00	CL
COMPLETED REHAB SEWER MANHOLE 470-061	1,170.00	CL
COMPLETED REHAB SEWER MANHOLE 470-048	450.00	CL
COMPLETED REHAB SEWER MANHOLE 470-047		CL
COMPLETED REHAB SEWER MANHOLE 470-015	275.00	CL
COMPLETED REHAB SEWER MANHOLE 470-011	650.00	CL
COMPLETED REHAB SEWER MANHOLE 471-101	275.00	CL
COMPLETED REHAB SEWER MANHOLE 471-095	275.00	CL
COMPLETED REHAB SEWER MANHOLE 420-040	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 420-026	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-046	390.00	CL
COMPLETED REHAB SEWER MANHOLE 474-045	780.00	CL
COMPLETED REHAB SEWER MANHOLE 474-042	750.00	CL
COMPLETED REHAB SEWER MANHOLE 474-041	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-036	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-035	600.00	CL
COMPLETED REHAB SEWER MANHOLE 474-034	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-033	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-088	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-084	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-083	250.00	CL
COMPLETED REHAB SEWER MANHOLE 474-080	500.00	CL
COMPLETED REHAB SEWER MANHOLE 474-077	520.00	CL
COMPLETED REHAB SEWER MANHOLE 474-076	520.00	CL
COMPLETED REHAB SEWER MANHOLE 474-075	520.00	CL
COMPLETED REHAB SEWER MANHOLE 474-073	650.00	CL
REHAB SEWER MANHOLE 475-003		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 474-120	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-118	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-117	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-116	275.00	CL
COMPLETED REHAB SEWER MANHOLE 474-115	910.00	CL
COMPLETED REHAB SEWER MANHOLE 474-114	275.00	CL
COMPLETED REHAB SEWER MANHOLE 475-074	250.00	CL
REHAB SEWER MANHOLE 475-071		CL
COMPLETED REHAB SEWER MANHOLE 475-068		CL
COMPLETED REHAB SEWER MANHOLE 475-060	2,700.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 475-056		CL
COMPLETED REHAB SEWER MANHOLE 475-045	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 482-052	250.00	CL
COMPLETED REHAB SEWER MANHOLE 482-048	250.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 482-011		CL
REHAB SEWER MANHOLE 482-008		CL
COMPLETED REHAB SEWER MANHOLE 482-005	900.00	CL
REHAB SEWER MANHOLE 482-001		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 485-004		CL
REHAB SEWER MANHOLE 485-002		CL
REHAB SEWER MANHOLE 484-082		CL
REHAB SEWER MANHOLE 486A-00		CL

REHAB SEWER MANHOLE 486A-002	CL
COMPLETED FULL LINING OF SMH 486A-027 TO 486A-022	10,876.00 CL
REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	13,125.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80	11,928.00 CL
COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042	CL
COMPLETED FULL LINING OF SMH 524-041 TO 524-040	16,808.00 CL
COMPLETED SERVICE POINT REPAIR 58' FROM SMH 472-114	6,753.00 CL
COMPLETED SERVICE POINT REPAIR 276' FROM SMH 471-042	5,202.50 CL
COMPLETED SERVICE POINT REPAIR 255' FROM SMH 471-042	5,201.50 CL
COMPLETED SERVICE POINT REPAIR 199' FROM SMH 471-042	5,201.40 CL
COMPLETED SERVICE POINT REPAIR 159' FROM SMH 471-042	6,701.50 CL
COMPLETED SERVICE POINT REPAIR 190' FROM SMH 471-004	6,802.90 CL
COMPLETED SERVICE POINT REPAIR 132' FROM SMH 471-004	6,902.80 CL
COMPLETED SERVICE POINT REPAIR 72' FROM SMH 471-004	6,902.90 CL
COMPLETED SERVICE POINT REPAIR 271' FROM SMH 465-051	5,401.30 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95	7,190.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91	6,200.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112	6,200.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42	7,220.00 CL
COMPLETED SERVICE POINT REPAIR 359' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	6,925.00 CL
COMPLETED MWH-ID. 7463-657 SERVICE POINT REPAIR 300' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	6,840.00 CL
COMPLETED SERVICE POINT REPAIR 197' FROM 476-017	6,925.00 CL

COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 475-044	6,500.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 232' TO 244' FROM SMH 476-046	6,890.00 CL
COMPLETED SERVICE REPAIR VIA LINING 0' TO 334' FROM SMH 474-069	24,683.00 CL
COMPLETED SERVICE POINT REPAIR 105' FROM SMH 472-108	5,200.60 CL
SERVICE POINT REPAIR 113' SMH 431-069 COMPLETED	5,201.50 CL
COMPLETED SERVICE POINT REPAIR 303' FROM SMH 472-112	5,201.30 CL
COMPLETED SERVICE POINT REPAIR 354' FROM SMH 472-114	5,201.30 CL
COMPLETED SERVICE POINT REPAIR 336' FROM SMH 472-114	5,201.50 CL
COMPLETED SERVICE POINT REPAIR 305' FROM SMH 472-114	6,702.90 CL
COMPLETED MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00 CL
COMPLETED MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00 CL
COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	8,950.00 CL
COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	10,000.00 CL
COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST	8,650.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 228' FROM SMH 516-033	6,320.00 CL
COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 476-012	CL
COMPLETED POINT REPAIR REPLACE SERVICE 103' FROM SMH 475-044	7,250.00 CL
COMPLETED SERVICE POINT REPAIR 253' FROM SMH 465-051	5,601.90 CL
COMPLETED SERVICE POINT REPAIR 101' FROM SMH 465-051	5,201.80 CL
COMPLETED FEMA REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 BASIN 8 - NEW ORLEANS EAST	28,470.00 CL

COMPLETED FULL LINING OF SEGMENT 487-007 TO 487-006 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER	CL
COMPLETED MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474- 047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS	5,736.00 CL
LAKELAND TERRACE COMPLETED MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484- 029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS	9,539.00 CL
VILLAGE D'LEST COMPLETED MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484- 033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS	10,367.00 CL
VILLAGE D'LEST REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER	19,142.00 CL
COMPLETED FULL LINING OF SMH 476-017 TO 476-016	12,469.00 CL
COMPLETED REHAB SEWER MANHOLE 474-003	250.00 CL
COMPLETED REHAB SEWER MANHOLE 474-108	910.00 CL
REHAB SEWER MANHOLE 474-102	CL
COMPLETED REHAB SEWER MANHOLE 474-100	275.00 CL
COMPLETED REHAB SEWER MANHOLE 474-094	910.00 CL
COMPLETED REHAB SEWER MANHOLE 474-090	250.00 CL
COMPLETED REHAB SEWER MANHOLE 474-086	250.00 CL
REHAB SEWER MANHOLE 474-081	CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 474-110	275.00 CL
REHAB SEWER MANHOLE 475-005	CL
REHAB SEWER MANHOLE 475-002	CL
COMPLETED REHAB SEWER MANHOLE 474-119	1,170.00 CL
Cancelled due to no rehabilitation required	CL
REHAB SEWER MANHOLE 475-092	CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 475-078	800.00 CL
Cancelled due to no rehabilitation required	CL
REHAB SEWER MANHOLE 475-070	CL
REHAB SEWER MANHOLE 476-066	CL
COMPLETED REHAB SEWER MANHOLE 476-040	600.00 CL
Cancelled due to no rehabilitation required	CL
REHAB SEWER MANHOLE 475-058	CL
COMPLETED REHAB SEWER MANHOLE 475-015	250.00 CL
REHAB SEWER MANHOLE 474-063	250.00 CL
COMPLETED REHAB SEWER MANHOLE 474-057	780.00 CL
COMPLETED REHAB SEWER MANHOLE 474-054	250.00 CL
REHAB SEWER MANHOLE 474-047	CL
COMPLETED REHAB SEWER MANHOLE 474-044	600.00 CL
COMPLETED REHAB SEWER MANHOLE 474-038	250.00 CL
COMPLETED REHAB SEWER MANHOLE 510-014	250.00 CL
COMPLETED REHAB SEWER MANHOLE 510-012	250.00 CL
COMPLETED REHAB SEWER MANHOLE 510-008	1,000.00 CL
COMPLETED REHAB SEWER MANHOLE 510-018	250.00 CL
COMPLETED REHAB SEWER MANHOLE 510-006	900.00 CL
COMPLETED REHAB SEWER MANHOLE 511-027	250.00 CL
COMPLETED REHAB SEWER MANHOLE 510-035	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-025	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-040	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-022	1,000.00 CL
COMPLETED REHAB SEWER MANHOLE 511-021	1,050.00 CL
COMPLETED REHAB SEWER MANHOLE 511-019	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-018	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-016	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-015	250.00 CL

COMPLETED REHAB SEWER MANHOLE 511-010	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-007	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-006	1,100.00	CL
COMPLETED REHAB SEWER MANHOLE 511-005	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 511-004	1,200.00	CL
COMPLETED REHAB SEWER MANHOLE 510-036	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-053	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-052	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-051	400.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 511-048	600.00	CL
COMPLETED REHAB SEWER MANHOLE 511-047	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-045	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-043	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-042	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 511-039	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-035	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-034	500.00	CL
COMPLETED REHAB SEWER MANHOLE 511-033	600.00	CL
COMPLETED REHAB SEWER MANHOLE 511-031	800.00	CL
COMPLETED REHAB SEWER MANHOLE 511-030	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-029	800.00	CL
COMPLETED REHAB SEWER MANHOLE 511-054	250.00	CL
COMPLETED REHAB SEWER MANHOLE 513-007	250.00	CL
COMPLETED REHAB SEWER MANHOLE 513-004	1,200.00	CL
COMPLETED REHAB SEWER MANHOLE 513-001	1,300.00	CL
COMPLETED REHAB SEWER MANHOLE 512-047	1,075.00	CL
COMPLETED REHAB SEWER MANHOLE 512-040	390.00	CL
COMPLETED REHAB SEWER MANHOLE 512-004	800.00	CL
REHAB SEWER MANHOLE 512-003		CL
COMPLETED REHAB SEWER MANHOLE 511-068	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-067	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-064	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-063	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-059	1,100.00	CL
COMPLETED REHAB SEWER MANHOLE 511-058	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 511-056	250.00	CL
COMPLETDE REHAB SEWER MANHOLE 511-055	250.00	CL
REHAB SEWER MANHOLE 513-010		CL
COMPLETED REHAB SEWER MANHOLE 513-044	1,170.00	CL
COMPLETED REHAB SEWER MANHOLE 513-039	275.00	CL
COMPLETED REHAB SEWER MANHOLE 513-037	275.00	CL
COMPLETED REHAB SEWER MANHOLE 513-035	275.00	CL
COMPLETED REHAB SEWER MANHOLE 513-034	1,820.00	CL
REHAB SEWER MANHOLE 513-029		CL
COMPLETED REHAB SEWER MANHOLE 513-024	1,445.00	CL
COMPLETED REHAB SEWER MANHOLE 513-023	275.00	CL
COMPLETED REHAB SEWER MANHOLE 513-021	250.00	CL
COMPLETED REHAB SEWER MANHOLE 513-020	250.00	CL
COMPLETED REHAB SEWER MANHOLE 513-019	1,200.00	CL
REHAB SEWER MANHOLE 513-018		CL
COMPLETED REHAB SEWER MANHOLE 513-013	250.00	CL
COMPLETED REHAB SEWER MANHOLE 513-012	250.00	CL
REHAB SEWER MANHOLE 513-011		CL
COMPLETED REHAB SEWER MANHOLE 515-019	250.00	CL
REHAB SEWER MANHOLE 486-072		CL
REHAB SEWER MANHOLE 486-063		CL
REHAB SEWER MANHOLE 486-058		CL

REHAB SEWER MANHOLE 486-038		CL
REHAB SEWER MANHOLE 486-005		CL
REHAB SEWER MANHOLE 486-002		CL
REHAB SEWER MANHOLE 486-001		CL
REHAB SEWER MANHOLE 485-089		CL
REHAB SEWER MANHOLE 485-088		CL
REHAB SEWER MANHOLE 485-086		CL
REHAB SEWER MANHOLE 487-020		CL
REHAB SEWER MANHOLE 486A-028		CL
REHAB SEWER MANHOLE 486A-027		CL
REHAB SEWER MANHOLE 486A-02		CL
REHAB SEWER MANHOLE 486A-024		CL
REHAB SEWER MANHOLE 486A-02		CL
REHAB SEWER MANHOLE 486A-018		CL
REHAB SEWER MANHOLE 486A-01		CL
REHAB SEWER MANHOLE 486A-011		CL
REHAB SEWER MANHOLE 486A-009		CL
REHAB SEWER MANHOLE 486A-008		CL
REHAB SEWER MANHOLE 486A-00		CL
COMPLETED REHAB SEWER MANHOLE 495-027	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 495-025	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-018	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-017	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-016	250.00	CL
COMPLETEDREHAB SEWER MANHOLE 495-014	250.00	CL
COMPLETEDREHAB SEWER MANHOLE 495-013	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-011	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-009	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-007	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-006	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-005	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-004	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 495-002	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 496-022	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-019	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-017	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-012	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-011	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-007	750.00	CL
COMPLETED REHAB SEWER MANHOLE 496-005	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-003	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-001	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-052	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-046	3,200.00	CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 495-033	2,000.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 496-028		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 501-004	250.00	CL
REHAB SEWER MANHOLE 500-035		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 500-010	650.00	CL

COMPLETED REHAB SEWER MANHOLE 500-008	500.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 500-002	2,000.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 497-021	250.00	CL
COMPLETED REHAB SEWER MANHOLE 497-017	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-029	250.00	CL
COMPLETED REHAB SEWER MANHOLE 504-017	250.00	CL
COMPLETED REHAB SEWER MANHOLE 503-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 503-008	250.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 502-010	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 502-006	400.00	CL
COMPLETED REHAB SEWER MANHOLE 502-005	2,900.00	CL
COMPLETED REHAB SEWER MANHOLE 502-003	2,800.00	CL
COMPLETED REHAB SEWER MANHOLE 501-023	2,750.00	CL
COMPLETED REHAB SEWER MANHOLE 501-020	250.00	CL
COMPLETED REHAB SEWER MANHOLE 501-019	400.00	CL
COMPLETED REHAB SEWER MANHOLE 510-004	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-002	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-001	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-034	750.00	CL
COMPLETED REHAB SEWER MANHOLE 510-032	400.00	CL
COMPLETED REHAB SEWER MANHOLE 510-030	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-029	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-027	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-026	2,750.00	CL
COMPLETED REHAB SEWER MANHOLE 510-023	800.00	CL
COMPLETED REHAB SEWER MANHOLE 510-023	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-021	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-020	850.00	CL
COMPLETED REHAB SEWER MANHOLE 510-018	950.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 515-015	0.00	CL
COMPLETED REHAB SEWER MANHOLE 515-011	500.00	CL
COMPLETED REHAB SEWER MANHOLE 515-005	600.00	CL
COMPLETED REHAB SEWER MANHOLE 515-00	700.00	CL
COMPLETED REHAB SEWER MANHOLE 514-037	250.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 514-025		CL
COMPLETED REHAB SEWER MANHOLE 514-023	0.00	CL
COMPLETED REHAB SEWER MANHOLE 514-022	0.00	CL
REHAB SEWER MANHOLE 514-016		CL
COMPLETED REHAB SEWER MANHOLE 514-007	400.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 515-049	0.00	CL
COMPLETED REHAB SEWER MANHOLE 515-020	500.00	CL
COMPLETED REHAB SEWER MANHOLE 515-046	500.00	CL
COMPLETED REHAB SEWER MANHOLE 515-045	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-044	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-042	250.00	CL
REHAB SEWER MANHOLE 515-041	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-039	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-034	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-032	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-029	600.00	CL
COMPLETED REHAB SEWER MANHOLE 515-028	600.00	CL
COMPLETED REHAB SEWER MANHOLE 515-026	500.00	CL
COMPLETED REHAB SEWER MANHOLE 515-024	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-023	900.00	CL
COMPLETED REHAB SEWER MANHOLE 515-021	0.00	CL

REHAB SEWER MANHOLE 516-018	CL
REHAB SEWER MANHOLE 516-015	CL
COMPLETED REHAB SEWER MANHOLE 515-050	0.00 CL
REHAB SEWER MANHOLE 516-004	CL
COMPLETED REHAB SEWER MANHOLE 515-083	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-081	600.00 CL
COMPLETED REHAB SEWER MANHOLE 515-080	650.00 CL
COMPLETED REHAB SEWER MANHOLE 515-075	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-074	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-072	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-071	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-067	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-062	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-057	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-056	0.00 CL
COMPLETED REHAB SEWER MANHOLE 515-054	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-052	0.00 CL
COMPLETED REHAB SEWER MANHOLE 515-051	0.00 CL
Cancelled due to no rehabilitation required	CL
REHAB SEWER MANHOLE 516-025	CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 517-082	250.00 CL
COMPLETED REHAB SEWER MANHOLE 517-069	250.00 CL
Cancelled due to no rehabilitation required	CL
REHAB SEWER MANHOLE 517-047	CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 515-082	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-077	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-073	400.00 CL
COMPLETED REHAB SEWER MANHOLE 515-069	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-058	250.00 CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
REHAB SEWER MANHOLE 517-081	CL
COMPLETED REHAB SEWER MANHOLE 515-048	250.00 CL
COMPLETED REHAB SEWER MANHOLE 512-009	275.00 CL
COMPLETED REHAB SEWER MANHOLE 511-07	250.00 CL
Cancelled due to no rehabilitation required	CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 513-041	1,300.00 CL
COMPLETED REHAB SEWER MANHOLE 513-036	275.00 CL
COMPLETED REHAB SEWER MANHOLE 513-031	1,430.00 CL
COMPLETED REHAB SEWER MANHOLE 513-025	275.00 CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 513-076	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-010	250.00 CL
COMPLETED REHAB SEWER MANHOLE 515-002	600.00 CL
Cancelled due to no rehabilitation required	CL
COMPLETED REHAB SEWER MANHOLE 514-024	250.00 CL
REHAB SEWER MANHOLE 512-057	CL
REHAB SEWER MANHOLE 510-019	CL
COMPLETED REHAB SEWER MANHOLE 511-026	900.00 CL
COMPLETED REHAB SEWER MANHOLE 511-023	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-020	250.00 CL
COMPLETED REHAB SEWER MANHOLE 511-017	2,750.00 CL
COMPLETED REHAB SEWER MANHOLE 511-014	1,100.00 CL
COMPLETED REHAB SEWER MANHOLE 511-009	250.00 CL

COMPLETED REHAB SEWER MANHOLE 511-028	1,150.00	CL
COMPLETED REHAB SEWER MANHOLE 511-049	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-046	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-043	1,100.00	CL
COMPLETED REHAB SEWER MANHOLE 511-040	250.00	CL
COMPLETED REHAB SEWER MANHOLE 511-035	250.00	CL
COMPLETED REHAB SEWER MANHOLE 513-008	1,200.00	CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 510-003	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-005	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-031	850.00	CL
COMPLETED REHAB SEWER MANHOLE 510-028	250.00	CL
COMPLETED REHAB SEWER MANHOLE 510-025	800.00	CL
COMPLETED REHAB SEWER MANHOLE 502-007	3,100.00	CL
COMPLETED REHAB SEWER MANHOLE 496-018	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-013	250.00	CL
COMPLETED REHAB SEWER MANHOLE 496-010	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 496-004	400.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 501-001	400.00	CL
COMPLETED REHAB SEWER MANHOLE 500-030	250.00	CL
COMPLETED REHAB SEWER MANHOLE 500-013	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 500-009	400.00	CL
REHAB SEWER MANHOLE 500-003		CL
COMPLETED CLOSED SSERP BULK WORK ORDERS FROM MWH	2,000.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 502-013		CL
COMPLETED REHAB SEWER MANHOLE 495-027	650.00	CL
REHAB SEWER MANHOLE 495-023		CL
COMPLETED REHAB SEWER MANHOLE 495-018	250.00	CL
COMPLETED REHAB SEWER MANHOLE 495-015	700.00	CL
COMPLETED REHAB SEWER MANHOLE 495-012	500.00	CL
COMPLETED REHAB SEWER MANHOLE 495-009	250.00	CL
REHAB SEWER MANHOLE 486A-029		CL
REHAB SEWER MANHOLE 486A-026		CL
REHAB SEWER MANHOLE 486A-02		CL
REHAB SEWER MANHOLE 486A-01		CL
REHAB SEWER MANHOLE 486-011		CL
COMPLETED REHAB SEWER MANHOLE 549-009	250.00	CL
COMPLETED REHAB SEWER MANHOLE 549-008	250.00	CL
COMPLETED REHAB SEWER MANHOLE 549-007	250.00	CL
COMPLETED REHAB SEWER MANHOLE 549-005	1,100.00	CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 543-039		CL
REHAB SEWER MANHOLE 543-038		CL
REHAB SEWER MANHOLE 543-031		CL
REHAB SEWER MANHOLE 543-030		CL
REHAB SEWER MANHOLE 543-029		CL
REHAB SEWER MANHOLE 543-028		CL
REHAB SEWER MANHOLE 560-046		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 560-026		CL
REHAB SEWER MANHOLE 560-021		CL
REHAB SEWER MANHOLE 560-008		CL
REHAB SEWER MANHOLE 560-005		CL
REHAB SEWER MANHOLE 559-016		CL
REHAB SEWER MANHOLE 559-013		CL
REHAB SEWER MANHOLE 559-011		CL

REHAB SEWER MANHOLE 559-010		CL
REHAB SEWER MANHOLE 559-009		CL
REHAB SEWER MANHOLE 559-008		CL
REHAB SEWER MANHOLE 559-004		CL
REHAB SEWER MANHOLE 559-003		CL
REHAB SEWER MANHOLE 560-047		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 560-022		CL
REHAB SEWER MANHOLE 560-015		CL
REHAB SEWER MANHOLE 560-004		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 561-007		CL
REHAB SEWER MANHOLE 561-006		CL
REHAB SEWER MANHOLE 561-002		CL
REHAB SEWER MANHOLE 560-059		CL
REHAB SEWER MANHOLE 560-052		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 560-049		CL
REHAB SEWER MANHOLE 560-048		CL
REHAB SEWER MANHOLE 543-041		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 525A-001	800.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 536-005		CL
REHAB SEWER MANHOLE 543-020		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 543-008		CL
REHAB SEWER MANHOLE 538-004		CL
REHAB SEWER MANHOLE 543-027		CL
COMPLETED REHAB SEWER MANHOLE 549-006	250.00	CL
COMPLETED REHAB SEWER MANHOLE 549-003	250.00	CL
COMPLETED REHAB SEWER MANHOLE 528-001	0.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 524-027		CL
REHAB SEWER MANHOLE 524-023		CL
REHAB SEWER MANHOLE 524-018		CL
REHAB SEWER MANHOLE 524-013		CL
REHAB SEWER MANHOLE 524-007		CL
REHAB SEWER MANHOLE 524-073		CL
REHAB SEWER MANHOLE 524-069		CL
REHAB SEWER MANHOLE 524-062		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 524-053		CL
REHAB SEWER MANHOLE 524-048		CL
REHAB SEWER MANHOLE 524-042		CL
REHAB SEWER MANHOLE 529-001		CL
COMPLETED REHAB SEWER MANHOLE 517-059	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-043	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-040	250.00	CL
COMPLETED REHAB SEWER MANHOLE 515-033	250.00	CL
REHAB SEWER MANHOLE 517-040		CL
REHAB SEWER MANHOLE 517-036		CL
REHAB SEWER MANHOLE 517-025		CL
REHAB SEWER MANHOLE 517-020		CL
OMPLETED REHAB SEWER MANHOLE 517-016	250.00	CL
COMPLETED REHAB SEWER MANHOLE 516-033	600.00	CL
REHAB SEWER MANHOLE 516-032		CL
REHAB SEWER MANHOLE 524-028		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 524-026		CL

REHAB SEWER MANHOLE 524-024		CL
REHAB SEWER MANHOLE 524-022		CL
REHAB SEWER MANHOLE 524-020		CL
REHAB SEWER MANHOLE 524-014		CL
REHAB SEWER MANHOLE 524-012		CL
REHAB SEWER MANHOLE 524-010		CL
REHAB SEWER MANHOLE 524-005		CL
REHAB SEWER MANHOLE 524-004		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 523-014		CL
REHAB SEWER MANHOLE 523-013		CL
REHAB SEWER MANHOLE 523-009		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 524-031		CL
REHAB SEWER MANHOLE 524-067		CL
REHAB SEWER MANHOLE 524-064		CL
REHAB SEWER MANHOLE 524-061		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 524-052		CL
REHAB SEWER MANHOLE 524-049		CL
REHAB SEWER MANHOLE 524-046		CL
REHAB SEWER MANHOLE 524-045		CL
REHAB SEWER MANHOLE 524-041		CL
REHAB SEWER MANHOLE 524-039		CL
REHAB SEWER MANHOLE 524-038		CL
REHAB SEWER MANHOLE 524-037		CL
REHAB SEWER MANHOLE 524-035		CL
REHAB SEWER MANHOLE 524-033		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 528-002	0.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 526-024	0.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 526-007	0.00	CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 526-001	0.00	CL
COMPLETED REHAB SEWER MANHOLE 525A-003	700.00	CL
REHAB SEWER MANHOLE 524-101		CL
REHAB SEWER MANHOLE 524-092		CL
REHAB SEWER MANHOLE 524-091		CL
REHAB SEWER MANHOLE 524-087		CL
REHAB SEWER MANHOLE 524-086		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 524-082		CL
REHAB SEWER MANHOLE 524-081		CL
REHAB SEWER MANHOLE 524-078		CL
REHAB SEWER MANHOLE 543-026		CL
REHAB SEWER MANHOLE 543-025		CL
REHAB SEWER MANHOLE 543-024		CL
REHAB SEWER MANHOLE 543-023		CL
REHAB SEWER MANHOLE 543-015		CL
REHAB SEWER MANHOLE 543-012		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 538-010		CL
REHAB SEWER MANHOLE 538-006		CL
REHAB SEWER MANHOLE 538-003		CL
REHAB SEWER MANHOLE 536-017		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL

REHAB SEWER MANHOLE 536-013		CL
REHAB SEWER MANHOLE 536-007		CL
REHAB SEWER MANHOLE 482-064		CL
REHAB SEWER MANHOLE 482-054		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 485-045		CL
REHAB SEWER MANHOLE 485-034		CL
REHAB SEWER MANHOLE 485-017		CL
REHAB SEWER MANHOLE 485-011		CL
REHAB SEWER MANHOLE 485-006		CL
REHAB SEWER MANHOLE 485-085		CL
REHAB SEWER MANHOLE 486-080		CL
REHAB SEWER MANHOLE 486-073		CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 486-052		CL
REHAB SEWER MANHOLE 484-020		CL
Cancelled due to no rehabilitation required		CL
Cancelled due to no rehabilitation required		CL
COMPLETED REHAB SEWER MANHOLE 479-025	250.00	CL
COMPLETED REHAB SEWER MANHOLE 479-007	1,750.00	CL
Cancelled due to no rehabilitation required		CL
REHAB SEWER MANHOLE 484-035		CL
REHAB SEWER MANHOLE 484-034		CL
REHAB SEWER MANHOLE 484-026		CL
COMPLETED REHAB SEWER MANHOLE 474-065	250.00	CL
REHAB SEWER MANHOLE 472-055		CL
REHAB SEWER MANHOLE 472-048		CL
REHAB SEWER MANHOLE 473-072		CL
COMPLETED REHAB SEWER MANHOLE 472-095	275.00	CL
COMPLETED REHAB SEWER MANHOLE 473-050	275.00	CL
REHAB SEWER MANHOLE 473-039		CL
COMPLETED REHAB SEWER MANHOLE 473-036	1,615.00	CL
COMPLETED REHAB SEWER MANHOLE 474-019	650.00	CL
COMPLETED REHAB SEWER MANHOLE 474-023	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 473-077	275.00	CL
REHAB SEWER MANHOLE 473-031		CL
REHAB SEWER MANHOLE 473-011		CL
COMPLETED REHAB SEWER MANHOLE 474-016	500.00	CL
COMPLETED REHAB SEWER MANHOLE 474-011	800.00	CL

1,408,781.70

COMPLETED REHAB SEWER MANHOLE 424-074 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,500.00	CL
--	----------	----

PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR

COMPLETED REHAB SEWER MANHOLE 477-111	1,000.00	CL
---------------------------------------	----------	----

COMPLETED REHAB SEWER MANHOLE 477-012	3,250.00	CL
---------------------------------------	----------	----

		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 488-119	2,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 488-112	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 488-106	2,000.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 488-095	2,000.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 488-089	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 489-048	2,150.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 490-025	2,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 490-020	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 490-018	2,150.00	CL
COMPLETED REHAB SEWER MANHOLE 490-015	1,000.00	CL

COMPLETED REHAB SEWER MANHOLE 505-022	1,400.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 505-016	2,900.00	CL
COMPLETED REHAB SEWER MANHOLE 505-015	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 506-007	1,400.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 505-079	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 505-063	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 505-062	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 506-021	1,500.00	CL
COMPLETED REHAB SEWER MANHOLE 506-060	1,650.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 508-119	400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 508-122	1,400.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 507-064	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 507-061	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 507-058	400.00	CL
COMPLETED REHAB SEWER MANHOLE 507-052	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 508-125	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 506-122	1,000.00	CL
		PR
		PR
		PR

		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 506-074	1,000.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 507-017	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 507-014	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 507-008	2,400.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 505-044	2,900.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 505-032	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 505-026	1,650.00	CL
COMPLETED REHAB SEWER MANHOLE 505-017	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 505-014	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 506-011	1,500.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 492-017	400.00	CL
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 493-014	400.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 492-022	1,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 491-084	2,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 491-077	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 490-026	2,400.00	CL

COMPLETED REHAB SEWER MANHOLE 507-050	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 507-042	1,400.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 507-036	1,400.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 508-070	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 508-069	1,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 491-045	400.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 491-004	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 491-087	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 491-086	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 491-083	1,900.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 491-078	1,750.00	CL
COMPLETED REHAB SEWER MANHOLE 491-076	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 492-020	1,400.00	CL
		PR
		PR
		PR

		PR
COMPLETED REHAB SEWER MANHOLE 492-007	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 492-006	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 492-003	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 492-001	5,250.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 492-071	2,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 508-124	1,500.00	CL
COMPLETED REHAB SEWER MANHOLE 508-123	1,750.00	CL
COMPLETED REHAB SEWER MANHOLE 508-121	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 508-120	500.00	CL
COMPLETED REHAB SEWER MANHOLE 508-118	2,250.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR

PR
PR
PR
PR
PR
COMPLETED REHAB SEWER MANHOLE 508-130 1,500.00 CL
PR
PR
EXCAVATED IN MUDPLOT AND STREET WITH MACHINE AND BY HAND 7,907.92 CL
AROUND UNDER GROUND UTILITIES. REMOVED BROKEN MANHOLE
REBUILT SEWER MANHOLE BOTTOM AND A ROLLS OF BRICKS. LEFT
BARALLS AND FLAGS AROUND JOB SITE
MWH RI II K I OAD ESSA MANHOLE F REHAB
PR
PR
PR
PR
PR
PR
PR
PR
PR
COMPLETED REHAB SEWER MANHOLE 490-004 1,000.00 CL
COMPLETED REHAB SEWER MANHOLE 489-016 2,250.00 CL
PR
COMPLETED REHAB SEWER MANHOLE 488-084 1,400.00 CL
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
COMPLETED REHAB SEWER MANHOLE 478-105 1,000.00 CL
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
PR
COMPLETED REHAB SEWER MANHOLE 467-056 ESSA MH REHAB: 7,000.00 CL
PARTIAL DEPTH MANHOLE LINER
COMPLETED REHAB SEWER MANHOLE 477-018 ESSA MH REHAB: 2,000.00 CL
FULL DEPTH MANHOLE LINER

		OP
		OP
		OP
		OP
		OP
		OP
COMPLETED REHAB SEWER MANHOLE 477-030	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 477-028	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 477-020	1,000.00	CL
		OP
		OP
		OP
		OP
COMPLETED REHAB SEWER MANHOLE 459-055 ESSA MH REHAB: FULL DEPTH MANHOLE LINER + ADJUST MH FRAME	2,150.00	CL
COMPLETED REHAB SEWER MANHOLE 491-036 ESSA MH REHAB: REPLACE MH FRAME AND COVER	500.00	CL
COMPLETED REHAB SEWER MANHOLE 424-026 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,750.00	CL
COMPLETED REHAB SEWER MANHOLE 459-101 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,250.00	CL
COMPLETED REHAB SEWER MANHOLE 467-053 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	1,750.00	CL
COMPLETED REHAB SEWER MANHOLE 477-017 ESSA MH REHAB: FULL DEPTH MANHOLE LINER	2,250.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 478-051	1,750.00	CL
COMPLETED REHAB SEWER MANHOLE 478-050	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 478-013	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 478-010	1,000.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 478-006	500.00	CL
COMPLETED REHAB SEWER MANHOLE 478-005	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 478-003	2,250.00	CL
		PR
		PR
		PR
		PR
		PR
		PR

COMPLETED REHAB SEWER MANHOLE 460-086	2,750.00	CL
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-028	3,150.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-021	1,000.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-015	1,000.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-008	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-007	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 461-004	2,750.00	CL
COMPLETED REHAB SEWER MANHOLE 461-064	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 461-031	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-061	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-060	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-058	1,400.00	CL
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-049	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-047	1,400.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-040	1,000.00	CL
		PR
		PR
		PR
		PR
REHAB SEWER MANHOLE 461-066	1,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR

COMPLETED REHAB SEWER MANHOLE 461-124	1,400.00	PR CL PR PR PR PR PR PR PR PR PR PR PR PR PR PR PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 424-057	1,400.00	CL PR PR
COMPLETED REHAB SEWER MANHOLE 424-048	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 424-047	2,250.00	CL PR PR PR PR PR PR PR PR PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 425-023	250.00	CL PR

		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 426-060	250.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED FULL LINING OF SMH 489-060 TO 489-059	29,786.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 505-072	400.00	CL
COMPLETED REHAB SEWER MANHOLE 507-015	400.00	CL
COMPLETED REHAB SEWER MANHOLE 507-062	1,400.00	CL
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-083	1,000.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-098	1,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR

COMPLETED REHAB SEWER MANHOLE 461-030	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
REHAB SEWER MANHOLE 426-084	800.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 424-035	2,500.00	CL
		PR
		PR
		PR
COMPELTED REHAB SEWER MANHOLE 424-027	1,250.00	CL
COMPLETED REHAB SEWER MANHOLE 424-025	5,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 424-036	1,000.00	CL
		PR
		PR
		PR
		CL
COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068		
COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060	6,860.00	CL
COMPLETED POINT REPAIR 190' - 213' FROM SMH 477-084	8,663.11	CL
COMPLETED POINT REPAIR 0' - 14' FROM SMH 477-084	6,803.11	CL
COMPLETED POINT REPAIR 35' - 47' FROM SMH 492-003	6,200.00	CL

COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060	6,830.00	CL
REMOVED DEBRIS FROM JOB SITE AND REBUILT SEWER MANHOLE BELOW GRADE FROM 11 FEET DEEP. BACKFILLED AND INSTALLED NEW SEWER MANHOLE CASE COMPLETE	6,688.06	CL
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,400.00	CL PR PR PR
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,500.00	CL PR PR
COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER	1,500.00	CL PR PR PR PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 425-024	250.00	CL PR PR PR PR PR PR PR PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 424-034	1,000.00	CL PR
COMPLETED REHAB SEWER MANHOLE 424-028	1,650.00	CL
COMPLETED REHAB SEWER MANHOLE 424-024	2,000.00	CL PR PR PR PR PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 467-054	1,000.00	CL PR
COMPLETED REHAB SEWER MANHOLE 467-023	1,750.00	CL PR PR PR PR PR PR PR

COMPLETED REHAB SEWER MANHOLE 461-148	1,500.00	PR CL PR PR PR
COMPLETED REHAB SEWER MANHOLE 462-003	1,000.00	CL PR PR
COMPLETED REHAB SEWER MANHOLE 461-185	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-042	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-039	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 462-035	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 462-032	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-028	1,000.00	CL PR PR PR PR PR PR PR PR PR PR PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 461-163	2,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-160	1,000.00	CL PR PR PR PR PR
COMPLETED REHAB SEWER MANHOLE 461-020	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 461-017	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-013	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-065	1,000.00	CL PR
COMPLETED REHAB SEWER MANHOLE 461-059	1,000.00	CL PR PR
COMPLETED REHAB SEWER MANHOLE 461-048	1,000.00	CL PR

		PR
COMPLETED REHAB SEWER MANHOLE 459-028	1,000.00	CL
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-017	2,150.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-073	1,000.00	CL
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-056	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 459-052	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 459-051	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 459-050	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-097	1,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 459-086	1,650.00	CL
COMPLETED REHAB SEWER MANHOLE 459-085	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 459-084	2,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-165	1,000.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 461-162	2,000.00	CL
		PR

		PR
COMPLETED REHAB SEWER MANHOLE 461-158	1,000.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-150	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 462-008	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-007	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-005	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-004	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-002	1,400.00	CL
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 461-187	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 461-186	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 462-043	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 462-041	250.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 462-037	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 462-034	1,400.00	CL
COMPLETED REHAB SEWER MANHOLE 462-033	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 462-050	1,750.00	CL
COMPLETED REHAB SEWER MANHOLE 462-049	1,400.00	CL
		PR
COMPLETED REHAB SEWER MANHOLE 462-047	2,250.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 467-060	400.00	CL
COMPLETED REHAB SEWER MANHOLE 467-052	2,000.00	CL
		PR

		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 469-037	3,150.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 469-033	2,400.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 469-039	2,250.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 469-043	1,400.00	CL
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 477-031	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 477-029	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 477-027	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 477-026	1,000.00	CL
COMPLETED REHAB SEWER MANHOLE 477-023	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
COMPLETED REHAB SEWER MANHOLE 477-060	1,000.00	CL
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR
		PR

COMPLETED FULL LINING OF SMH 477-084 TO 477-083	34,883.00 CL
COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042	CL
COMPLETED FULL LINING OF PIPE FROM SMH 425-010 TO 425-009	15,024.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61'	7,060.00 CL
	PR
	PR
	PR
COMPLETED SERVICE POINT REPAIR 319' FROM SMH 425-010	6,546.00 CL
COMPLETED SERVICE POINT REPAIR 255' FROM SMH 425-010	6,546.00 CL
	PR
	PR
	PR
	PR
	PR
	PR
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113'	6,860.00 CL
PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5	6,320.00 CL
COMPLETED FULL LINING OF SMH 476-049 - 476-048	24,385.00 CL
COMPLETED FULL LINING OF SMH 488-093 TO 488-091	24,159.00 CL
REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5	18,681.00 CL

	7323	535,402.20
		29,658,384.39


Submitted to:



Quarterly Report
October 1, 2020 – December 31, 2020
Fluid Bed Incinerator O&M
East Bank WWTP
Of the
Sewerage and Water Board
Of New Orleans

Air Permit #2140-00089-V1, AI #4859

NPDES Permit #LA0038091, Solid Waste Permit #P-071-4582; P-0329



Sewerage & Water Board of New Orleans



January 11, 2021

Ghassan Korban
Executive Director
Sewerage & Water Board of New Orleans
625 St. Joseph Street
New Orleans, LA 70130

Re: Quarterly Report – 4th 2020 – Fluid Bed Incinerator, Operation and Maintenance

Dear Mr. Ghassan Korban:

The enclosed report satisfies all conditions set forth in the Fluid Bed Incinerator's Operations and Maintenance Plan. The report is in accordance with 40 CFR Part 60, Subpart A & O; 40 CFR Part 60, Subpart A, §60.7 and 40 CFR Part 503; 40 CFR Part 61, Subpart C & E.

Additionally, this report satisfies paragraphs 15, 16 and 56C of the Third Modified Consent Decree (DOJ case no. 90-5-1-1-4032). Thereby, verifying that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's interim O&M Plan previously submitted.

I certify that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine or imprisonment for knowing violations.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Scott Oalman', is written over a vertical line.

Scott Oalman
Project Manager
Veolia – North America, New Orleans

Cc: Francis Dixon, Business Analyst, S&WBNO
Ann Wilson, Chief of Environmental Affairs, S&WBNO
Felicia Bergeron, Mechanical Engineer, S&WBNO

Section One

Title V / 503 Regulation's Report October 1, 2020 to December 31, 2020 40 CFR Part 60, Subpart A&O

Data Submitted:

- *Scrubber differential pressure*
- *Scrubber exhaust oxygen level*
- *Scrubber exhaust CO level*
- *Scrubber exhaust NOX level*
- *Scrubber water flow rate*
- *Scrubber gas outlet temperature*
- *Bed and freeboard temperatures*
- *Rate of sludge charged into the incinerator*
- *Moisture and volatile solids content*
- *Dry tons incinerated*

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

*October 2020

Date	Sludge Incinerated Tons/d	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Volatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Scrubber Outlet Temp. oF	Total Scrubber DP Inches WC
10/1/2020	21.24		19.6	57.2	21.20	11.50	1.34	15.26	1,514.90	7,986.20	887.80	1,581.40	97.20	34.9
10/2/2020	26.18		20.6	56.9	24.00	10.80	1.68	16.04	1,499.80	8,003.60	919.70	1,600.40	98.80	35.1
10/3/2020	19.41		20.1	56.3	22.80	13.06	1.68	9.27	1,501.00	8,001.60	851.90	1,551.50	93.00	35.0
10/4/2020	8.90		15.8	57.7	13.80	15.46	1.06	5.01	1,500.80	7,420.50	757.10	1,476.40	87.10	32.5
10/5/2020	14.43		20.4	56.7	17.20	14.46	1.53	8.67	1,505.60	7,787.50	793.40	1,521.00	88.40	33.4
10/6/2020	16.25		19.7	58.0	17.90	13.54	1.20	11.95	1,508.60	7,630.00	827.90	1,548.80	89.50	34.3
10/7/2020	21.97		19.3	57.4	23.00	11.46	1.76	17.43	1,501.10	7,979.20	893.80	1,588.80	95.60	32.5
10/8/2020	24.40		19.6	57.8	24.00	10.45	2.16	23.08	1,510.40	8,090.40	917.90	1,599.10	98.60	34.8
10/9/2020	22.82		19.0	59.8	23.90	11.11	1.69	16.62	1,511.10	8,006.30	901.90	1,595.30	97.10	34.9
10/10/2020	22.11		19.4	59.3	22.90	11.32	1.59	14.36	1,509.90	8,080.90	898.90	1,593.60	96.50	34.9
10/11/2020	22.22		18.9	58.0	24.00	11.64	1.58	14.19	1,509.40	8,092.70	894.10	1,591.90	95.80	34.8
10/12/2020	8.77		18.5	57.3	9.10	15.74	2.11	7.76	1,509.10	7,425.60	760.00	1,493.40	89.50	34.5
10/13/2020	4.20		20.8	59.8	4.40	17.36	1.56	3.50	1,507.70	7,071.40	694.90	1,454.20	85.40	32.5
10/14/2020	13.86		20.0	56.8	15.20	14.12	1.17	12.67	1,506.90	7,871.20	795.30	1,520.80	91.30	32.5
10/15/2020	23.65		18.9	58.3	24.00	10.28	2.88	22.59	1,496.70	8,102.90	922.30	1,597.90	100.30	34.9
10/16/2020	25.11		19.5	58.6	23.30	10.18	3.91	22.08	1,502.60	8,136.40	932.50	1,597.40	101.70	35.0
10/17/2020	24.13		19.4	58.1	22.80	10.30	5.40	20.59	1,483.00	8,151.50	927.50	1,596.70	100.80	35.0
10/18/2020	25.36		20.8	59.8	22.00	10.75	8.82	21.58	1,493.50	8,147.90	920.90	1,596.60	101.50	34.9
10/19/2020	15.47		20.6	60.7	15.20	13.01	2.74	13.96	1,467.30	8,049.00	793.30	1,495.20	92.20	34.1
10/20/2020	20.82		20.0	60.2	21.10	16.60	2.88	9.69	1,516.20	8,047.70	876.20	1,585.80	96.40	34.1
10/21/2020	24.13		19.8	61.5	23.80	16.98	1.69	5.91	1,510.80	8,102.80	900.30	1,592.80	97.80	34.7
10/22/2020	24.28		19.6	61.3	23.50	16.98	1.66	6.95	1,508.00	8,181.30	909.40	1,594.80	101.90	34.9
10/23/2020	23.47		19.6	61.3	22.20	16.98	1.58	7.04	1,510.00	8,194.20	915.90	1,594.80	102.30	34.8
10/24/2020	23.68		19.6	60.7	22.80	16.98	1.62	7.25	1,509.40	8,201.90	912.60	1,593.50	102.80	34.9
10/25/2020	6.76		19.0	59.0	6.70	16.98	1.77	1.97	1,511.30	7,204.80	713.60	1,486.00	87.70	32.5
10/26/2020														
10/27/2020														
10/28/2020														
10/29/2020	13.97		19.5	59.0	16.30	13.99	1.98	7.75	1,516.20	7,675.80	794.40	1,521.00	89.60	34.6
10/30/2020	21.35		20.3	59.2	23.30	12.55	2.59	7.53	1,510.10	8,192.50	864.10	1,576.30	93.60	36.3
10/31/2020	20.88		21.2	56.9	21.10	12.11	2.66	8.01	1,506.60	8,197.20	879.80	1,588.00	95.50	36.3
Minimum	4.20		15.8	56.3	4.40	10.18	1.05	1.97	1,467.30	7,071.40	694.90	1,454.20	85.40	32.5
Maximum	26.18		21.2	61.5	24.00	17.36	8.82	23.08	1,516.20	8,201.90	932.50	1,600.40	102.80	36.3
Total	539.82		549.5	1,643.6	551.50	376.69	64.26	338.71	42,138.00	221,833.00	24,057.40	43,733.20	2,667.90	963.6
Average	19.28		19.6	58.7	19.70	13.45	2.30	12.10	1,504.93	7,922.61	859.19	1,561.90	95.28	34.4

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

*November 2020

Date	Sludge Incinerated Tons/d	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Volatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Scrubber Outlet Temp. oF	Total Scrubber DP Inches WC
11/1/2020	4.61		19.0	56.0	1.50	12.19	3.40	8.20	1,511.10	8,175.60	882.80	1,589.20	96.30	36.6
11/2/2020	17.90		18.5	57.2	22.40	12.09	3.05	12.47	1,524.70	8,017.70	883.50	1,594.70	93.90	34.9
11/3/2020	13.80		19.7	56.9	15.20	14.28	1.75	6.04	1,505.80	7,640.00	811.30	1,539.20	89.10	32.5
11/4/2020	15.77		19.0	56.8	17.40	13.31	2.01	6.60	1,495.00	7,795.00	831.90	1,542.20	90.80	32.5
11/5/2020	20.78		19.6	58.0	22.40	12.02	2.86	8.95	1,496.50	8,121.20	873.70	1,567.60	94.10	33.8
11/6/2020	27.25		20.4	56.5	23.40	9.72	6.76	15.40	1,501.40	8,200.40	931.70	1,596.80	104.20	35.7
11/7/2020	27.14		19.9	57.0	23.70	9.49	5.22	18.21	1,490.10	8,201.70	935.80	1,597.70	107.50	36.0
11/8/2020	20.99		19.9	57.2	18.80	9.49	4.31	15.33	1,495.90	8,196.50	878.20	1,567.60	101.00	34.7
11/9/2020														
11/10/2020														
11/11/2020														
11/12/2020														
11/13/2020														
11/14/2020														
11/15/2020	18.62		18.3	60.4	18.60	11.05	13.94	19.35	1,509.30	7,944.10	890.10	1,576.20	95.10	40.1
11/16/2020	24.81		19.5	60.1	23.40	9.88	10.32	20.41	1,496.90	8,187.20	937.70	1,589.40	97.70	42.6
11/17/2020														
11/18/2020														
11/19/2020	22.55		19.7	61.0	21.40	10.85	3.48	15.94	1,515.20	8,194.80	898.30	1,586.70	95.10	40.3
11/20/2020	20.47		18.9	60.4	22.30	11.24	3.02	11.44	1,521.10	8,248.30	899.10	1,593.50	95.00	40.6
11/21/2020	15.90		19.0	59.5	18.10	13.46	2.15	7.47	1,517.70	7,906.10	828.90	1,558.10	88.70	37.6
11/22/2020	18.49		18.8	59.4	23.70	13.38	2.75	7.87	1,519.00	8,222.20	846.40	1,563.40	89.50	39.5
11/23/2020	16.04		18.7	59.8	23.10	14.74	2.97	5.67	1,510.90	8,090.10	819.60	1,454.90	85.30	39.1
11/24/2020	22.08		19.1	62.8	22.70	14.71	3.67	14.23	1,516.80	8,152.20	897.40	1,590.60	93.80	40.0
11/25/2020	18.75		19.5	62.2	19.00	14.71	2.27	11.03	1,512.50	8,144.80	860.20	1,570.70	91.60	38.9
11/26/2020	17.90		20.6	60.1	18.00	14.71	1.65	7.99	1,510.40	8,202.10	840.40	1,564.30	91.50	38.6
11/27/2020	29.77		27.6	69.2	23.60	14.71	2.16	6.06	1,510.30	8,192.80	857.60	1,578.60	91.00	38.7
11/28/2020	23.20		21.1	59.1	24.00	14.71	2.20	6.40	1,509.60	8,205.00	861.90	1,579.60	92.10	39.3
11/29/2020	8.23		20.9	59.8	8.50	14.71	0.78	3.84	1,507.40	7,614.30	745.30	1,499.70	81.30	34.7
11/30/2020	9.19		20.5	59.7	1.60	14.71	0.32	0.28	1,475.80	7,585.20	594.00	1,365.40	72.70	36.3
Minimum	4.61		18.3	56.0	1.50	9.49	0.32	0.28	1,475.80	7,585.20	594.00	1,365.40	72.70	32.5
Maximum	29.77		27.6	69.2	24.00	14.74	13.94	20.41	1,524.70	8,248.30	937.70	1,597.70	107.50	42.6
Total	414.25		438.2	1,309.1	412.80	280.16	81.04	229.18	33,153.20	177,237.30	18,805.80	34,266.10	2,037.30	823.0
Average	18.83		19.9	59.5	18.76	12.73	3.68	10.42	1,506.96	8,056.24	854.81	1,557.55	92.60	37.4

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

*December 2020

Date	Sludge Incinerated Tons/d	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Voiatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Scrubber Outlet Temp. oF	Total Scrubber DP Inches WC
12/1/2020	23.74		21.4	57.3	22.80	14.49	2.15	1.37	1,514.90	7,955.00	882.00	1,582.70	83.90	41.3
12/2/2020	25.15		19.8	57.9	24.00	14.71	2.20	1.40	1,507.80	8,202.10	923.50	1,598.50	88.90	42.4
12/3/2020	23.56		20.0	57.9	22.40	14.21	2.13	1.35	1,510.10	8,284.90	923.90	1,597.00	93.70	42.4
12/4/2020	21.39		20.6	57.6	21.70	14.71	1.99	1.26	1,507.50	8,110.90	891.50	1,584.50	88.50	41.2
12/5/2020	24.36		21.2	58.5	23.50	14.71	2.16	1.37	1,503.60	8,218.10	912.70	1,594.40	91.20	42.1
12/6/2020	24.49		21.3	59.1	23.90	14.71	2.19	1.39	1,505.60	8,254.00	905.40	1,593.00	88.90	42.4
12/7/2020	23.20		21.1	58.4	22.70	14.71	2.08	1.32	1,500.80	8,210.80	902.40	1,590.90	86.80	41.8
12/8/2020	24.92		20.9	59.3	23.10	14.71	2.45	1.37	1,505.70	8,257.40	911.30	1,594.80	91.40	42.2
12/9/2020	18.68		20.9	59.3	17.80	14.71	1.89	1.21	1,518.20	8,166.30	846.00	1,553.10	82.90	41.1
12/10/2020	19.03		19.8	58.5	19.70	11.46	4.11	14.48	1,508.70	8,134.40	880.00	1,585.40	87.10	40.3
12/11/2020	22.49		19.4	59.2	23.20	10.55	4.35	18.01	1,503.70	8,203.60	908.60	1,593.50	97.30	37.8
12/12/2020	17.69		19.4	59.2	18.60	12.00	7.67	16.65	1,503.10	8,141.90	867.10	1,574.70	93.90	36.7
12/13/2020	15.15		19.0	59.2	16.30	12.87	3.28	14.48	1,496.30	8,154.40	839.20	1,557.60	91.20	36.5
12/14/2020	19.81		20.4	58.9	21.50	12.35	3.20	10.89	1,507.20	8,239.70	860.80	1,583.30	88.50	37.3
12/15/2020	24.00		21.0	60.6	23.50	11.69	3.67	8.53	1,500.80	8,263.10	878.40	1,591.70	87.60	37.4
12/16/2020	22.41		20.2	59.7	23.50	12.09	3.68	7.95	1,501.90	8,281.80	872.00	1,586.80	85.60	38.1
12/17/2020	23.43		20.2	59.3	23.40	10.88	5.13	14.77	1,500.80	8,215.20	909.60	1,593.70	92.20	38.5
12/18/2020	22.34		20.6	60.4	21.20	11.57	4.62	13.92	1,500.70	8,217.60	883.70	1,580.30	90.40	38.1
12/19/2020	19.27		19.8	60.6	19.10	11.89	6.67	15.68	1,502.60	8,245.10	872.00	1,579.30	89.30	37.6
12/20/2020	25.70		21.9	59.9	23.20	10.60	6.59	18.98	1,501.00	8,249.30	909.70	1,594.40	93.70	38.4
12/21/2020	23.92		21.1	60.4	21.90	10.83	10.18	17.48	1,509.00	8,256.00	900.30	1,592.90	94.60	38.5
12/22/2020	16.85		19.2	60.7	19.70	13.28	4.46	10.89	1,510.70	8,060.30	836.40	1,570.90	84.50	35.5
12/23/2020	17.41		17.5	60.3	21.20	12.08	4.51	20.58	1,510.40	8,194.20	868.10	1,583.10	88.30	36.8
12/24/2020	20.51		20.0	54.7	22.00	12.33	4.24	14.30	1,509.80	8,226.80	863.50	1,582.70	83.90	37.2
12/25/2020	22.34		19.3	59.2	24.00	11.98	4.55	9.86	1,509.70	8,306.20	876.60	1,588.50	85.60	39.2
12/26/2020	23.85		21.7	59.4	21.10	11.40	5.23	15.87	1,510.60	8,301.10	886.50	1,587.30	89.40	39.1
12/27/2020	9.36		21.2	61.1	8.70	15.77	1.94	6.77	1,499.60	8,099.20	845.20	1,556.60	82.90	32.5
12/28/2020	23.26		20.6	61.7	21.60	11.20	6.10	16.15	1,510.20	8,146.20	892.30	1,586.70	89.20	37.1
12/29/2020	22.53		20.2	61.0	21.00	11.17	7.60	17.84	1,500.70	8,276.80	896.00	1,589.30	87.10	39.2
12/30/2020	14.45		20.4	63.0	14.00	13.89	4.50	12.53	1,506.70	8,004.70	812.00	1,540.40	81.60	32.5
12/31/2020	33.63		23.3	53.5	24.00	7.44	6.76	34.95	1,511.90	7,650.10	1,017.20	1,593.00	88.70	36.3
Minimum	9.36		17.5	53.5	8.70	7.44	1.89	1.21	1,496.30	7,650.10	812.00	1,540.40	81.60	32.5
Maximum	33.63		23.3	63.0	24.00	15.77	10.18	34.95	1,518.20	8,306.20	1,017.20	1,598.50	97.30	42.4
Total	668.92		633.4	1,835.8	654.30	390.99	132.28	343.60	46,688.70	253,529.20	27,473.90	49,081.00	2,748.80	1,197.5
Average	21.58		20.4	59.2	21.11	12.61	4.27	11.08	1,506.09	8,178.36	886.25	1,583.26	88.67	38.6

Section Two

***Quarterly CO & NOX Concentration Report
October 1, 2020 to December 31, 2020
40 CFR Part 60, Subpart A, §60.7 and
40CFR Part 503***

Data Submitted:

- ***CO & NOX Average Quarterly Concentration Report***
- ***Monthly Dry Oxygen CEM report***
- ***Monthly Moisture CEM report***
- ***Monthly CO CEM Report***
- ***Monthly NOX CEM Report***
- ***Monthly SOX CEM Report***
- ***Monthly SO2 Lbs (Gas & Oil) Report***
- ***Monthly System Total Differential Pressure Report***

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
10/01/2020 03:37:26	CO > 64 ppm	00:05:13	152.20	Hebert Thomas	Adjusting Feed Pump
10/02/2020 06:03:50	SO2 > 15 ppm	00:05:29	44.90	Hebert Thomas	Adjusting Feed Rate
10/03/2020 22:25:53	SO2 > 15 ppm	00:04:33	22.40	Elston Collins	Adjusting Feed Pump
10/04/2020 03:53:26	CO > 64 ppm	00:04:29	80.10	Elston Collins	Adjusting Feed Pump
10/07/2020 06:12:08	SO2 > 15 ppm	00:05:12	32.40	Elston Collins	Feed line Burp
10/09/2020 08:20:31	SO2 > 15 ppm	00:05:37	46.20	Jawanda Trimont	Adjusting Feed Rate
10/09/2020 10:03:38	SO2 > 15 ppm	00:04:51	24.00	Jawanda Trimont	Maintenance Repair
10/10/2020 11:03:35	SO2 > 15 ppm	00:01:31	15.70	Carl Kelly	Adjusting Feed Pump
10/13/2020 09:34:34	CO > 64 ppm	00:05:46	199.60	Carl Kelly	Adjusting Feed Pump
10/13/2020 09:34:40	SO2 > 15 ppm	00:09:04	179.00	Carl Kelly	Adjusting Air Flow
10/15/2020 03:14:39	SO2 > 15 ppm	00:05:12	34.10	Elston Collins	Feed line Burp
10/15/2020 04:50:48	SO2 > 15 ppm	00:04:32	20.90	Elston Collins	Feed line Burp
10/15/2020 06:15:40	SO2 > 15 ppm	00:04:44	23.90	Elston Collins	Adjusting Feed Pump
10/16/2020 06:41:05	SO2 > 15 ppm	00:05:18	35.10	Elston Collins	Adjusting Air Flow
10/16/2020 16:31:22	SO2 > 15 ppm	00:03:44	17.00	Jawanda Trimont	Adjusting Air Flow
10/16/2020 19:35:16	SO2 > 15 ppm	00:01:35	15.50	Elston Collins	Adjusting Feed Rate
10/16/2020 22:38:30	SO2 > 15 ppm	00:01:26	15.70	Elston Collins	Adjusting Feed Rate
10/17/2020 04:43:44	SO2 > 15 ppm	00:03:31	16.60	Elston Collins	Lowering Gas Feed
10/17/2020 05:59:45	SO2 > 15 ppm	00:06:48	60.50	Elston Collins	Lowering Gas Feed
10/17/2020 07:46:42	SO2 > 15 ppm	00:03:18	16.60	Elston Collins	Lowering Gas Feed
10/17/2020 09:19:37	SO2 > 15 ppm	00:05:12	24.60	Jawanda Trimont	Feed line Burp
10/17/2020 10:49:39	SO2 > 15 ppm	00:03:01	16.40	Jawanda Trimont	Adjusting Feed Pump
10/17/2020 13:53:22	SO2 > 15 ppm	00:01:53	16.30	Jawanda Trimont	Adjusting Feed Pump
10/17/2020 23:01:22	SO2 > 15 ppm	00:04:36	17.90	Elston Collins	Feed line Burp
10/18/2020 02:02:53	SO2 > 15 ppm	00:07:32	23.20	Elston Collins	Lowering Gas Feed
10/18/2020 05:06:23	SO2 > 15 ppm	00:07:36	22.50	Elston Collins	Feed line Burp
10/18/2020 08:08:27	SO2 > 15 ppm	00:09:32	23.90	Jawanda Trimont	Adjusting Feed Pump
10/18/2020 17:20:22	SO2 > 15 ppm	00:02:24	15.80	Jawanda Trimont	Adjusting Feed Pump
10/18/2020 20:23:40	SO2 > 15 ppm	00:01:24	15.60	Elston Collins	Feed line Burp
10/18/2020 23:25:16	SO2 > 15 ppm	00:04:09	17.90	Elston Collins	Feed line Burp
10/19/2020 02:27:08	SO2 > 15 ppm	00:06:11	21.50	Elston Collins	Feed line Burp
10/19/2020 04:01:13	SO2 > 15 ppm	00:08:30	118.50	Elston Collins	Feed line Burp
10/19/2020 05:38:01	SO2 > 15 ppm	00:06:00	19.20	Elston Collins	Feed line Burp
10/19/2020 08:33:16	SO2 > 15 ppm	00:05:36	21.50	lynel davis	Adjusting Feed Rate
10/19/2020 20:47:19	SO2 > 15 ppm	00:02:24	16.70	Hebert Thomas	Reset System
10/20/2020 18:08:22	SO2 > 15 ppm	00:04:23	17.30	Carl Kelly	Adjusting Air Flow

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
 October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
10/21/2020 09:23:04	SO2 > 15 ppm	00:04:18	19.30	Carl Kelly	Adjusting Feed Pump
10/23/2020 22:23:28	SO2 > 15 ppm	00:10:22	21.20	Elston Collins	Feed line Burp
10/24/2020 00:27:16	SO2 > 15 ppm	00:06:11	16.00	Elston Collins	Feed line Burp
10/24/2020 01:23:09	SO2 > 15 ppm	00:09:36	29.90	Elston Collins	Feed line Burp
10/24/2020 02:13:30	SO2 > 15 ppm	00:02:54	15.40	Elston Collins	Feed line Burp
10/24/2020 02:28:35	SO2 > 15 ppm	00:02:32	18.40	Elston Collins	Feed line Burp
10/24/2020 02:49:54	SO2 > 15 ppm	00:00:37	15.40	Elston Collins	Feed line Burp
10/24/2020 02:54:56	SO2 > 15 ppm	00:08:03	21.00	Elston Collins	Feed line Burp
10/24/2020 03:12:31	SO2 > 15 ppm	00:09:46	19.90	Elston Collins	Adjusting Feed Rate
10/24/2020 03:28:49	SO2 > 15 ppm	00:07:21	21.50	Elston Collins	Feed line Burp
10/24/2020 03:41:17	SO2 > 15 ppm	00:00:30	15.50	Elston Collins	Feed line Burp
10/24/2020 03:45:30	SO2 > 15 ppm	00:07:00	20.90	Elston Collins	Feed line Burp
10/24/2020 03:54:36	SO2 > 15 ppm	00:01:24	15.30	Elston Collins	Feed line Burp
10/24/2020 03:56:25	SO2 > 15 ppm	00:10:52	23.40	Elston Collins	Adjusting Feed Rate
10/24/2020 05:36:35	SO2 > 15 ppm	00:09:18	20.30	Elston Collins	Adjusting Feed Rate
10/24/2020 07:30:58	SO2 > 15 ppm	00:06:50	24.10	Elston Collins	Adjusting Feed Pump
10/24/2020 10:35:23	SO2 > 15 ppm	00:09:18	19.80	Jawanda Trimont	Lowering Gas Feed
10/24/2020 10:59:21	SO2 > 15 ppm	00:04:19	16.30	Jawanda Trimont	Lowering Gas Feed
10/24/2020 13:39:03	SO2 > 15 ppm	00:08:40	18.80	Jawanda Trimont	Adjusting Feed Pump
10/29/2020 14:53:51	CO > 64 ppm	00:05:03	132.20	Carl Kelly	Adjusting Air Flow
10/30/2020 01:18:24	SO2 > 15 ppm	00:01:18	15.40	Hebert Thomas	Reset System
10/30/2020 04:19:09	SO2 > 15 ppm	00:06:19	20.60	Hebert Thomas	Adjusting Air Flow
10/30/2020 06:17:17	SO2 > 15 ppm	00:03:11	16.30	Hebert Thomas	Adjusting Feed Pump
10/30/2020 07:20:46	SO2 > 15 ppm	00:10:14	24.60	Steve Shulin	Lowering Gas Feed
10/30/2020 07:36:20	SO2 > 15 ppm	00:10:31	29.80	Steve Shulin	Adjusting Feed Pump
10/30/2020 10:25:48	SO2 > 15 ppm	00:06:14	20.20	Steve Shulin	Lowering Gas Feed
10/30/2020 13:27:35	SO2 > 15 ppm	00:08:33	22.00	Steve Shulin	Adjusting Feed Rate
10/30/2020 14:01:47	SO2 > 15 ppm	00:06:00	19.40	Steve Shulin	Adjusting Air Flow
10/30/2020 14:15:27	SO2 > 15 ppm	00:05:13	20.10	Steve Shulin	Adjusting Feed Rate
10/30/2020 16:32:59	SO2 > 15 ppm	00:03:13	16.10	Steve Shulin	Adjusting Feed Rate
10/30/2020 19:36:23	SO2 > 15 ppm	00:02:14	15.90	Elston Collins	Feed line Burp
10/30/2020 22:39:02	SO2 > 15 ppm	00:04:30	18.00	Elston Collins	Feed line Burp
10/31/2020 01:41:34	SO2 > 15 ppm	00:05:31	18.10	Elston Collins	Feed line Burp
10/31/2020 04:43:48	SO2 > 15 ppm	00:06:59	20.20	Elston Collins	Feed line Burp
10/31/2020 07:45:54	SO2 > 15 ppm	00:08:01	22.70	Elston Collins	Feed line Burp
10/31/2020 10:48:12	SO2 > 15 ppm	00:10:36	24.10	Jawanda Trimont	Adjusting Air Flow

Quarterly CEMS Concentration Report

**New Orleans - East Bank WWTP
October - December 2020**



Date/Time	Description	Duration	Peak Value	Operator	Reason
10/31/2020 11:17:08	SO2 > 15 ppm	00:03:43	15.20	Jawanda Trimont	Lowering Gas Feed
10/31/2020 11:33:37	SO2 > 15 ppm	00:03:01	15.70	Jawanda Trimont	Adjusting Feed Rate
10/31/2020 13:51:10	SO2 > 15 ppm	00:11:43	28.00	Jawanda Trimont	Maintenance Calibration
10/31/2020 16:55:05	SO2 > 15 ppm	00:06:11	24.00	Jawanda Trimont	Adjusting Feed Pump
10/31/2020 19:58:53	SO2 > 15 ppm	00:06:44	20.90	Elston Collins	Feed line Burp
10/31/2020 23:01:06	SO2 > 15 ppm	00:07:15	23.20	Elston Collins	Feed line Burp
11/01/2020 01:03:15	SO2 > 15 ppm	00:08:25	26.90	Elston Collins	Feed line Burp
11/01/2020 01:22:32	SO2 > 15 ppm	00:03:54	15.30	Elston Collins	Feed line Burp
11/01/2020 01:27:37	SO2 > 15 ppm	00:02:50	15.30	Elston Collins	Adjusting Feed Rate
11/01/2020 01:31:27	SO2 > 15 ppm	00:00:43	15.30	Elston Collins	Feed line Burp
11/01/2020 01:33:17	SO2 > 15 ppm	00:04:00	15.40	Elston Collins	Feed line Burp
11/01/2020 04:05:51	SO2 > 15 ppm	00:09:39	28.50	Elston Collins	Lowering Gas Feed
11/01/2020 04:21:31	SO2 > 15 ppm	00:02:51	19.80	Elston Collins	Feed line Burp
11/01/2020 04:50:01	SO2 > 15 ppm	00:07:31	19.40	Elston Collins	Feed line Burp
11/01/2020 05:37:10	SO2 > 15 ppm	00:01:36	15.20	Elston Collins	Feed line Burp
11/01/2020 06:48:35	SO2 > 15 ppm	00:01:30	15.40	Elston Collins	Feed line Burp
11/01/2020 06:50:53	SO2 > 15 ppm	00:05:01	16.00	Elston Collins	Feed line Burp
11/01/2020 07:02:28	SO2 > 15 ppm	00:07:09	20.00	Elston Collins	Feed line Burp
11/01/2020 07:55:35	SO2 > 15 ppm	00:09:14	22.00	Jawanda Trimont	Adjusting Feed Pump
11/01/2020 08:32:23	SO2 > 15 ppm	00:06:25	20.10	Jawanda Trimont	Adjusting Feed Pump
11/01/2020 08:47:18	SO2 > 15 ppm	00:04:31	18.40	Jawanda Trimont	Adjusting Feed Rate
11/01/2020 08:59:49	SO2 > 15 ppm	00:05:18	29.30	Jawanda Trimont	Adjusting Feed Rate
11/01/2020 09:13:05	SO2 > 15 ppm	00:08:06	32.10	Jawanda Trimont	Lowering Gas Feed
11/01/2020 09:51:52	SO2 > 15 ppm	00:06:38	32.50	Jawanda Trimont	Adjusting Feed Rate
11/01/2020 15:54:12	SO2 > 15 ppm	00:08:10	25.60	Jawanda Trimont	Adjusting Feed Pump
11/01/2020 16:11:06	SO2 > 15 ppm	00:10:37	32.60	Jawanda Trimont	Adjusting Feed Pump
11/01/2020 16:26:04	SO2 > 15 ppm	00:10:41	35.30	Jawanda Trimont	Maintenance Calibration
11/01/2020 16:45:23	SO2 > 15 ppm	00:11:12	31.10	Jawanda Trimont	Adjusting Feed Pump
11/01/2020 17:06:06	SO2 > 15 ppm	00:11:58	30.80	Jawanda Trimont	Adjusting Air Flow
11/01/2020 17:28:41	SO2 > 15 ppm	00:11:01	55.20	Jawanda Trimont	Adjusting Feed Rate
11/01/2020 17:48:39	SO2 > 15 ppm	00:12:23	59.70	Jawanda Trimont	Adjusting Air Flow
11/02/2020 07:34:54	SO2 > 15 ppm	00:07:27	21.80	Steve Shulin	Adjusting Air Flow
11/02/2020 09:48:28	SO2 > 15 ppm	00:00:49	15.60	Steve Shulin	Adjusting Feed Rate
11/02/2020 10:19:43	SO2 > 15 ppm	00:01:54	15.50	Carl Kelly	Adjusting Feed Rate
11/02/2020 10:37:08	SO2 > 15 ppm	00:07:38	24.30	Carl Kelly	Adjusting Feed Pump
11/02/2020 13:40:34	CO > 64 ppm	00:05:23	168.90	Carl Kelly	Adjusting Feed Rate

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
 October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
11/02/2020 13:39:45	SO2 > 15 ppm	00:10:21	24.10	Carl Kelly	Adjusting Air Flow
11/02/2020 14:09:29	SO2 > 15 ppm	00:01:42	15.30	Carl Kelly	Adjusting Feed Rate
11/02/2020 16:43:05	SO2 > 15 ppm	00:10:57	22.20	Carl Kelly	Adjusting Feed Rate
11/02/2020 22:48:16	SO2 > 15 ppm	00:09:03	23.60	Hebert Thomas	Maintenance Repair
11/03/2020 01:29:10	SO2 > 15 ppm	00:01:36	17.60	Hebert Thomas	Maintenance Repair
11/03/2020 07:21:59	SO2 > 15 ppm	00:03:47	16.90	Carl Kelly	Adjusting Feed Pump
11/03/2020 07:56:25	SO2 > 15 ppm	00:09:37	31.10	Carl Kelly	Adjusting Feed Pump
11/03/2020 11:01:23	SO2 > 15 ppm	00:02:43	18.50	Carl Kelly	Adjusting Air Flow
11/03/2020 14:02:34	SO2 > 15 ppm	00:01:30	17.30	Carl Kelly	Adjusting Feed Rate
11/03/2020 14:30:58	SO2 > 15 ppm	00:00:18	15.30	Carl Kelly	Adjusting Air Flow
11/03/2020 19:41:00	SO2 > 15 ppm	00:07:18	19.00	Hebert Thomas	Maintenance Repair
11/04/2020 09:12:54	SO2 > 15 ppm	00:11:51	28.00	Carl Kelly	Adjusting Air Flow
11/04/2020 09:40:51	SO2 > 15 ppm	00:05:01	21.50	Carl Kelly	Adjusting Air Flow
11/04/2020 09:56:26	SO2 > 15 ppm	00:08:16	33.80	Carl Kelly	Adjusting Air Flow
11/04/2020 10:19:42	SO2 > 15 ppm	00:03:55	19.50	Carl Kelly	Adjusting Feed Pump
11/04/2020 11:23:38	SO2 > 15 ppm	00:10:57	32.30	Carl Kelly	Adjusting Air Flow
11/04/2020 11:52:18	SO2 > 15 ppm	00:10:31	34.50	Carl Kelly	Adjusting Air Flow
11/04/2020 14:10:01	SO2 > 15 ppm	00:02:13	15.50	Carl Kelly	Adjusting Air Flow
11/04/2020 14:26:34	SO2 > 15 ppm	00:05:55	28.20	Carl Kelly	Adjusting Air Flow
11/04/2020 17:30:23	SO2 > 15 ppm	00:06:55	30.60	Carl Kelly	Adjusting Air Flow
11/04/2020 18:05:10	SO2 > 15 ppm	00:03:12	16.30	Carl Kelly	Adjusting Feed Pump
11/04/2020 18:20:43	SO2 > 15 ppm	00:02:38	15.50	Carl Kelly	Adjusting Air Flow
11/04/2020 18:24:27	SO2 > 15 ppm	00:01:00	15.10	Carl Kelly	Adjusting Air Flow
11/04/2020 18:25:33	SO2 > 15 ppm	00:01:13	15.10	Carl Kelly	Adjusting Air Flow
11/04/2020 18:27:41	SO2 > 15 ppm	00:01:35	15.20	Carl Kelly	Adjusting Air Flow
11/04/2020 18:29:34	SO2 > 15 ppm	00:01:06	15.10	Carl Kelly	Adjusting Feed Rate
11/04/2020 18:49:17	SO2 > 15 ppm	00:01:16	15.30	Carl Kelly	Lowering Gas Feed
11/04/2020 19:09:41	SO2 > 15 ppm	00:01:43	15.40	Hebert Thomas	Maintenance Repair
11/04/2020 19:33:54	SO2 > 15 ppm	00:04:27	15.90	Hebert Thomas	Lowering Gas Feed
11/05/2020 07:07:46	SO2 > 15 ppm	00:05:51	26.70	Carl Kelly	Adjusting Feed Pump
11/05/2020 07:46:34	SO2 > 15 ppm	00:08:09	19.20	Carl Kelly	Adjusting Feed Rate
11/05/2020 08:17:39	SO2 > 15 ppm	00:06:04	26.40	Carl Kelly	Adjusting Air Flow
11/05/2020 08:25:32	SO2 > 15 ppm	00:08:05	25.60	Carl Kelly	Adjusting Air Flow
11/05/2020 08:37:16	SO2 > 15 ppm	00:05:48	17.80	Carl Kelly	Lowering Gas Feed
11/05/2020 08:54:03	SO2 > 15 ppm	00:01:20	17.10	Carl Kelly	Adjusting Air Flow
11/05/2020 08:57:16	SO2 > 15 ppm	00:08:26	18.50	Carl Kelly	Adjusting Air Flow

Quarterly CEMS Concentration Report

**New Orleans - East Bank WWTP
October - December 2020**



Date/Time	Description	Duration	Peak Value	Operator	Reason
11/05/2020 11:47:53	SO2 > 15 ppm	00:14:42	30.90	Carl Kelly	Adjusting Air Flow
11/05/2020 12:20:02	SO2 > 15 ppm	00:00:54	15.10	Carl Kelly	Adjusting Air Flow
11/05/2020 14:51:34	SO2 > 15 ppm	00:13:09	29.30	Carl Kelly	Adjusting Air Flow
11/05/2020 17:54:43	SO2 > 15 ppm	00:10:54	25.40	Carl Kelly	Adjusting Air Flow
11/05/2020 20:58:56	SO2 > 15 ppm	00:07:29	20.50	Hebert Thomas	Maintenance Repair
11/06/2020 00:01:28	SO2 > 15 ppm	00:09:06	24.10	Hebert Thomas	Maintenance Calibration
11/06/2020 03:02:36	SO2 > 15 ppm	00:13:07	29.50	Hebert Thomas	Maintenance Repair
11/06/2020 06:06:46	SO2 > 15 ppm	00:11:44	26.80	Hebert Thomas	Adjusting Feed Rate
11/06/2020 08:39:24	SO2 > 15 ppm	00:02:07	17.30	Steve Shulin	Adjusting Air Flow
11/06/2020 09:11:34	SO2 > 15 ppm	00:00:12	15.10	Steve Shulin	Adjusting Feed Pump
11/06/2020 09:13:47	SO2 > 15 ppm	00:00:41	15.10	Steve Shulin	Adjusting Air Flow
11/06/2020 10:34:36	SO2 > 15 ppm	00:05:19	16.00	Steve Shulin	Adjusting Air Flow
11/06/2020 10:41:08	SO2 > 15 ppm	00:01:19	15.30	Steve Shulin	Adjusting Feed Pump
11/06/2020 10:53:12	SO2 > 15 ppm	00:09:54	15.80	Steve Shulin	Adjusting Feed Pump
11/06/2020 11:10:19	SO2 > 15 ppm	00:00:55	15.10	Steve Shulin	Adjusting Feed Rate
11/06/2020 11:19:15	SO2 > 15 ppm	00:00:31	15.20	Steve Shulin	Adjusting Air Flow
11/06/2020 11:23:53	SO2 > 15 ppm	00:09:57	32.70	Steve Shulin	Adjusting Feed Rate
11/06/2020 11:40:03	SO2 > 15 ppm	00:05:29	30.90	Steve Shulin	Adjusting Feed Rate
11/06/2020 11:55:09	SO2 > 15 ppm	00:11:03	30.30	Steve Shulin	Adjusting Air Flow
11/06/2020 12:10:44	SO2 > 15 ppm	00:06:54	33.40	Steve Shulin	Adjusting Feed Rate
11/06/2020 12:42:18	SO2 > 15 ppm	00:06:26	23.80	Steve Shulin	Adjusting Air Flow
11/15/2020 10:11:11	SO2 > 15 ppm	00:02:35	19.00	Jawanda Trimont	Adjusting Feed Pump
11/15/2020 10:26:18	SO2 > 15 ppm	00:06:57	20.20	Jawanda Trimont	Lowering Gas Feed
11/15/2020 10:42:22	CO > 64 ppm	00:01:25	65.80	Jawanda Trimont	Adjusting Air Flow
11/15/2020 10:38:16	SO2 > 15 ppm	00:01:12	16.00	Jawanda Trimont	Adjusting Air Flow
11/15/2020 10:44:10	CO > 64 ppm	00:01:37	70.20	Jawanda Trimont	Adjusting Air Flow
11/15/2020 13:07:30	CO > 64 ppm	00:05:32	96.90	Jawanda Trimont	Adjusting Air Flow
11/15/2020 16:52:43	CO > 64 ppm	00:02:27	141.70	Jawanda Trimont	Adjusting Air Flow
11/15/2020 17:22:49	CO > 64 ppm	00:07:00	139.10	Jawanda Trimont	FBI Offline
11/15/2020 17:37:43	CO > 64 ppm	00:05:52	160.30	Jawanda Trimont	Adjusting Air Flow
11/15/2020 18:55:24	CO > 64 ppm	00:03:17	76.20	Jawanda Trimont	Adjusting Air Flow
11/15/2020 19:01:55	CO > 64 ppm	00:01:48	71.30	Jawanda Trimont	Adjusting Feed Pump
11/15/2020 19:06:03	CO > 64 ppm	00:04:50	81.40	Elston Collins	Feed line Burp
11/15/2020 19:42:05	CO > 64 ppm	00:05:12	110.70	Elston Collins	Adjusting Feed Rate
11/15/2020 19:48:48	CO > 64 ppm	00:01:43	68.90	Elston Collins	Feed line Burp
11/15/2020 19:52:25	CO > 64 ppm	00:01:18	73.90	Elston Collins	Feed line Burp

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
11/16/2020 03:21:32	CO > 64 ppm	00:03:25	84.90	Elston Collins	Adjusting Feed Rate
11/16/2020 12:18:12	CO > 64 ppm	00:06:31	106.30	Steve Shulin	Adjusting Feed Rate
11/17/2020 08:13:41	SO2 > 15 ppm	00:06:49	17.80	Jawanda Trimont	Adjusting Feed Rate
11/17/2020 08:18:41	CO > 64 ppm	00:05:15	144.80	Jawanda Trimont	Adjusting Feed Rate
11/19/2020 08:18:59	SO2 > 15 ppm	00:05:11	21.90	Carl Kelly	Adjusting Feed Rate
11/19/2020 08:51:51	SO2 > 15 ppm	00:06:40	20.60	Carl Kelly	Adjusting Feed Pump
11/19/2020 08:56:46	CO > 64 ppm	00:02:51	71.50	Carl Kelly	Adjusting Feed Rate
11/19/2020 17:30:34	SO2 > 15 ppm	00:05:39	16.40	Carl Kelly	Adjusting Feed Pump
11/20/2020 06:11:37	SO2 > 15 ppm	00:12:17	21.10	Hebert Thomas	Maintenance Calibration
11/20/2020 06:30:43	SO2 > 15 ppm	00:02:51	17.80	Hebert Thomas	Adjusting Feed Rate
11/20/2020 07:25:49	SO2 > 15 ppm	00:01:59	15.50	Carl Kelly	Adjusting Feed Rate
11/20/2020 07:28:54	SO2 > 15 ppm	00:02:19	15.90	Carl Kelly	Adjusting Feed Rate
11/20/2020 08:20:53	SO2 > 15 ppm	00:01:57	15.50	Carl Kelly	Adjusting Air Flow
11/20/2020 08:41:28	SO2 > 15 ppm	00:03:39	15.20	Carl Kelly	Adjusting Air Flow
11/20/2020 08:48:40	SO2 > 15 ppm	00:02:25	15.20	Carl Kelly	Adjusting Feed Rate
11/20/2020 08:54:06	SO2 > 15 ppm	00:00:49	15.00	Carl Kelly	Adjusting Feed Pump
11/20/2020 08:51:30	SO2 > 15 ppm	00:02:05	15.30	Carl Kelly	Adjusting Feed Pump
11/20/2020 09:00:43	SO2 > 15 ppm	00:03:39	15.40	Carl Kelly	Adjusting Feed Rate
11/21/2020 07:39:40	SO2 > 15 ppm	00:01:24	16.50	Carl Kelly	Adjusting Feed Pump
11/21/2020 13:58:55	SO2 > 15 ppm	00:06:58	16.30	Carl Kelly	Adjusting Feed Rate
11/22/2020 09:05:18	SO2 > 15 ppm	00:03:09	16.20	Carl Kelly	Adjusting Feed Rate
11/22/2020 09:27:47	SO2 > 15 ppm	00:01:11	15.10	Carl Kelly	Adjusting Feed Rate
11/24/2020 09:37:30	SO2 > 15 ppm	00:03:42	16.20	Jawanda Trimont	Adjusting Feed Rate
11/24/2020 10:59:54	SO2 > 15 ppm	00:09:24	16.00	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 11:14:49	SO2 > 15 ppm	00:05:07	17.40	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 11:33:56	SO2 > 15 ppm	00:07:28	16.00	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 12:43:13	SO2 > 15 ppm	00:00:24	15.00	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 12:45:31	SO2 > 15 ppm	00:12:33	16.20	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 13:10:25	SO2 > 15 ppm	00:12:40	15.80	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 14:00:28	SO2 > 15 ppm	00:11:26	23.90	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 14:24:41	SO2 > 15 ppm	00:02:37	18.70	Jawanda Trimont	Adjusting Feed Rate
11/24/2020 14:52:13	SO2 > 15 ppm	00:07:04	16.80	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 15:02:48	SO2 > 15 ppm	00:05:47	16.90	Jawanda Trimont	Adjusting Feed Rate
11/24/2020 15:28:34	SO2 > 15 ppm	00:10:15	18.90	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 15:55:15	SO2 > 15 ppm	00:08:59	23.50	Jawanda Trimont	Adjusting Feed Pump
11/24/2020 16:17:20	SO2 > 15 ppm	00:04:26	17.40	Jawanda Trimont	Adjusting Air Flow

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
 October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
11/24/2020 16:42:21	SO2 > 15 ppm	00:03:36	18.40	Hebert Thomas	Adjusting Feed Pump
11/25/2020 00:41:18	SO2 > 15 ppm	00:05:50	17.60	Hebert Thomas	Adjusting Feed Rate
11/25/2020 13:22:53	SO2 > 15 ppm	00:08:21	21.50	Steve Shulin	Adjusting Feed Pump
11/25/2020 19:49:28	SO2 > 15 ppm	00:05:02	15.80	Elston Collins	Feed line Burp
11/25/2020 19:56:48	SO2 > 15 ppm	00:03:23	15.60	Elston Collins	Feed line Burp
11/25/2020 20:10:50	SO2 > 15 ppm	00:04:25	17.90	Elston Collins	Feed line Burp
11/25/2020 20:23:49	SO2 > 15 ppm	00:03:09	20.00	Elston Collins	Adjusting Air Flow
11/25/2020 20:38:16	SO2 > 15 ppm	00:10:03	40.80	Elston Collins	Adjusting Feed Rate
11/25/2020 21:08:43	SO2 > 15 ppm	00:05:07	21.60	Elston Collins	Adjusting Feed Rate
11/25/2020 21:21:07	SO2 > 15 ppm	00:06:25	24.30	Elston Collins	Adjusting Feed Rate
11/25/2020 21:36:10	SO2 > 15 ppm	00:09:36	41.60	Elston Collins	Feed line Burp
11/25/2020 21:52:25	SO2 > 15 ppm	00:10:39	41.40	Elston Collins	Adjusting Feed Rate
11/25/2020 22:07:30	SO2 > 15 ppm	00:09:48	40.50	Elston Collins	Adjusting Feed Rate
11/25/2020 22:29:11	SO2 > 15 ppm	00:08:03	39.60	Elston Collins	Adjusting Feed Rate
11/25/2020 22:57:39	SO2 > 15 ppm	00:09:36	47.90	Elston Collins	Feed line Burp
11/25/2020 23:11:21	SO2 > 15 ppm	00:11:43	80.90	Elston Collins	Adjusting Feed Rate
11/25/2020 23:26:46	SO2 > 15 ppm	00:04:06	20.50	Elston Collins	Adjusting Feed Rate
11/26/2020 00:14:15	SO2 > 15 ppm	00:10:09	47.30	Elston Collins	Adjusting Feed Rate
11/26/2020 00:31:01	SO2 > 15 ppm	00:08:52	38.80	Elston Collins	Adjusting Feed Pump
11/26/2020 00:47:32	SO2 > 15 ppm	00:09:02	39.50	Elston Collins	Adjusting Feed Rate
11/26/2020 01:01:24	SO2 > 15 ppm	00:10:58	49.20	Elston Collins	Feed line Burp
11/26/2020 01:16:18	SO2 > 15 ppm	00:09:57	52.00	Elston Collins	Adjusting Feed Pump
11/26/2020 04:02:56	SO2 > 15 ppm	00:09:39	32.80	Elston Collins	Adjusting Feed Rate
11/26/2020 04:40:32	SO2 > 15 ppm	00:06:50	19.80	Elston Collins	Adjusting Feed Rate
11/26/2020 04:59:08	SO2 > 15 ppm	00:04:55	16.00	Elston Collins	Adjusting Feed Rate
11/26/2020 05:08:33	SO2 > 15 ppm	00:06:51	16.10	Elston Collins	Adjusting Feed Rate
11/26/2020 05:15:47	SO2 > 15 ppm	00:02:19	15.30	Elston Collins	Adjusting Feed Rate
11/26/2020 05:19:42	SO2 > 15 ppm	00:01:33	15.20	Elston Collins	Adjusting Feed Rate
11/26/2020 06:31:14	SO2 > 15 ppm	00:07:26	22.10	Elston Collins	Adjusting Feed Rate
11/26/2020 06:49:38	SO2 > 15 ppm	00:04:35	16.40	Elston Collins	Adjusting Feed Rate
11/26/2020 07:06:04	SO2 > 15 ppm	00:02:00	15.30	Elston Collins	Adjusting Feed Rate
11/26/2020 07:14:22	SO2 > 15 ppm	00:06:00	15.70	Elston Collins	Adjusting Feed Rate
11/26/2020 07:30:13	SO2 > 15 ppm	00:07:07	25.40	Elston Collins	Adjusting Air Flow
11/26/2020 07:45:34	SO2 > 15 ppm	00:03:45	22.90	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 08:03:47	SO2 > 15 ppm	00:07:40	19.10	Jawanda Trimont	Lowering Gas Feed
11/26/2020 08:20:11	SO2 > 15 ppm	00:05:31	31.00	Jawanda Trimont	Lowering Gas Feed

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
 October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
11/26/2020 08:42:32	SO2 > 15 ppm	00:05:27	27.50	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 10:16:54	SO2 > 15 ppm	00:02:49	15.40	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 10:38:33	SO2 > 15 ppm	00:10:05	17.70	Jawanda Trimont	Maintenance Calibration
11/26/2020 11:00:12	SO2 > 15 ppm	00:07:37	29.10	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 11:17:03	SO2 > 15 ppm	00:07:50	34.20	Jawanda Trimont	Adjusting Air Flow
11/26/2020 11:32:12	SO2 > 15 ppm	00:12:09	88.50	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 11:47:28	SO2 > 15 ppm	00:09:05	70.60	Jawanda Trimont	Maintenance Calibration
11/26/2020 12:16:27	SO2 > 15 ppm	00:06:13	46.70	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 14:56:26	SO2 > 15 ppm	00:03:26	17.00	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 16:22:45	SO2 > 15 ppm	00:03:29	15.80	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 17:20:21	SO2 > 15 ppm	00:00:37	15.00	Jawanda Trimont	Adjusting Feed Pump
11/26/2020 19:24:49	SO2 > 15 ppm	00:02:19	15.20	Elston Collins	Adjusting Feed Rate
11/26/2020 20:57:37	SO2 > 15 ppm	00:01:49	15.30	Elston Collins	Adjusting Feed Rate
11/26/2020 21:01:01	SO2 > 15 ppm	00:01:12	15.10	Elston Collins	Adjusting Feed Rate
11/26/2020 21:03:38	SO2 > 15 ppm	00:05:01	15.80	Elston Collins	Adjusting Air Flow
11/26/2020 21:15:57	SO2 > 15 ppm	00:05:20	15.40	Elston Collins	Adjusting Feed Rate
11/26/2020 21:25:38	SO2 > 15 ppm	00:06:54	16.30	Elston Collins	Adjusting Feed Rate
11/26/2020 21:42:58	SO2 > 15 ppm	00:05:07	15.60	Elston Collins	Adjusting Feed Rate
11/26/2020 21:49:11	SO2 > 15 ppm	00:05:53	15.70	Elston Collins	Adjusting Feed Rate
11/26/2020 21:58:05	SO2 > 15 ppm	00:00:13	15.00	Elston Collins	Adjusting Feed Rate
11/26/2020 22:02:24	SO2 > 15 ppm	00:03:50	15.40	Elston Collins	Adjusting Feed Rate
11/26/2020 22:15:16	SO2 > 15 ppm	00:01:49	15.20	Elston Collins	Adjusting Feed Rate
11/26/2020 22:22:17	SO2 > 15 ppm	00:00:18	15.00	Elston Collins	Adjusting Feed Rate
11/26/2020 22:28:00	SO2 > 15 ppm	00:04:54	15.80	Elston Collins	Adjusting Feed Rate
11/26/2020 22:37:24	SO2 > 15 ppm	00:03:54	15.60	Elston Collins	Adjusting Feed Rate
11/26/2020 22:47:02	SO2 > 15 ppm	00:07:45	15.50	Elston Collins	Adjusting Feed Rate
11/26/2020 22:55:41	SO2 > 15 ppm	00:00:06	15.00	Elston Collins	Adjusting Feed Rate
11/26/2020 23:09:56	SO2 > 15 ppm	00:01:13	15.20	Elston Collins	Adjusting Feed Rate
11/26/2020 23:12:21	SO2 > 15 ppm	00:01:30	15.40	Elston Collins	Adjusting Feed Rate
11/26/2020 23:15:59	SO2 > 15 ppm	00:01:18	15.40	Elston Collins	Adjusting Feed Rate
11/26/2020 23:43:14	SO2 > 15 ppm	00:13:01	16.30	Elston Collins	Adjusting Feed Rate
11/27/2020 00:13:06	SO2 > 15 ppm	00:01:30	15.10	Elston Collins	Adjusting Feed Rate
11/27/2020 00:17:42	SO2 > 15 ppm	00:05:16	15.40	Elston Collins	Adjusting Feed Rate
11/27/2020 00:24:46	SO2 > 15 ppm	00:12:28	21.70	Elston Collins	Adjusting Feed Rate
11/27/2020 00:46:21	SO2 > 15 ppm	00:05:15	27.20	Elston Collins	Adjusting Feed Rate
11/27/2020 02:56:20	SO2 > 15 ppm	00:06:37	17.00	Elston Collins	Adjusting Feed Rate

Quarterly CEMS Concentration Report

**New Orleans - East Bank WWTP
October - December 2020**



Date/Time	Description	Duration	Peak Value	Operator	Reason
11/27/2020 03:07:42	SO2 > 15 ppm	00:00:42	15.10	Elston Collins	Adjusting Feed Rate
11/27/2020 03:22:07	SO2 > 15 ppm	00:01:37	15.40	Elston Collins	Adjusting Feed Rate
11/27/2020 03:31:08	SO2 > 15 ppm	00:08:48	24.20	Elston Collins	Adjusting Feed Rate
11/27/2020 03:49:33	SO2 > 15 ppm	00:04:02	16.30	Elston Collins	Adjusting Feed Rate
11/27/2020 04:09:20	SO2 > 15 ppm	00:07:10	18.50	Elston Collins	Adjusting Feed Rate
11/27/2020 04:45:49	SO2 > 15 ppm	00:07:21	27.40	Elston Collins	Adjusting Feed Rate
11/27/2020 05:15:00	SO2 > 15 ppm	00:02:19	17.80	Elston Collins	Adjusting Feed Rate
11/27/2020 06:12:51	SO2 > 15 ppm	00:07:16	17.90	Elston Collins	Adjusting Feed Rate
11/27/2020 06:23:25	SO2 > 15 ppm	00:05:25	15.80	Elston Collins	Adjusting Feed Rate
11/27/2020 08:15:21	SO2 > 15 ppm	00:07:29	17.60	Carl Kelly	Adjusting Air Flow
11/28/2020 05:00:03	SO2 > 15 ppm	00:04:31	16.70	Hebert Thomas	Maintenance Calibration
11/29/2020 10:56:40	SO2 > 15 ppm	00:02:07	15.30	Carl Kelly	Adjusting Feed Rate
11/29/2020 11:02:43	SO2 > 15 ppm	00:01:57	15.20	Carl Kelly	Adjusting Air Flow
11/29/2020 11:31:49	SO2 > 15 ppm	00:01:25	15.30	Carl Kelly	Adjusting Air Flow
11/29/2020 11:42:41	SO2 > 15 ppm	00:01:00	16.10	Carl Kelly	Adjusting Air Flow
11/29/2020 12:10:17	SO2 > 15 ppm	00:02:04	15.70	Carl Kelly	Adjusting Feed Rate
11/29/2020 12:18:11	SO2 > 15 ppm	00:04:34	17.10	Carl Kelly	Adjusting Feed Pump
11/29/2020 12:28:04	SO2 > 15 ppm	00:13:57	17.70	Carl Kelly	Lowering Gas Feed
11/29/2020 13:09:21	SO2 > 15 ppm	00:02:19	17.00	Carl Kelly	Adjusting Feed Rate
11/29/2020 13:38:07	SO2 > 15 ppm	00:00:06	15.00	Carl Kelly	Adjusting Feed Rate
11/29/2020 14:54:38	SO2 > 15 ppm	00:00:18	15.10	Carl Kelly	Adjusting Air Flow
11/29/2020 14:55:08	SO2 > 15 ppm	00:06:28	16.20	Carl Kelly	Adjusting Feed Pump
11/29/2020 16:32:53	SO2 > 15 ppm	00:04:14	15.80	Carl Kelly	Adjusting Air Flow
11/29/2020 17:18:13	SO2 > 15 ppm	00:06:45	19.20	Carl Kelly	Adjusting Air Flow
11/29/2020 17:54:46	SO2 > 15 ppm	00:06:46	23.90	Carl Kelly	Adjusting Air Flow
11/29/2020 18:04:03	SO2 > 15 ppm	00:08:35	20.80	Carl Kelly	Adjusting Air Flow
11/29/2020 18:54:29	SO2 > 15 ppm	00:02:30	17.90	Carl Kelly	Adjusting Feed Rate
11/30/2020 19:39:30	SO2 > 15 ppm	00:06:38	23.90	Hebert Thomas	Adjusting Feed Pump
12/04/2020 05:58:50	SO2 > 15 ppm	00:05:24	18.00	Hebert Thomas	Adjusting Feed Rate
12/04/2020 06:21:21	SO2 > 15 ppm	00:01:56	15.10	Hebert Thomas	Adjusting Feed Rate
12/04/2020 06:59:43	SO2 > 15 ppm	00:05:38	17.00	Hebert Thomas	Adjusting Feed Rate
12/04/2020 07:50:03	SO2 > 15 ppm	00:08:51	18.40	Steve Shulin	Adjusting Feed Rate
12/04/2020 09:34:03	SO2 > 15 ppm	00:06:48	30.40	Steve Shulin	Adjusting Feed Rate
12/10/2020 09:33:36	CO > 64 ppm	00:05:16	135.40	Nadine Robertson	Adjusting Feed Pump
12/11/2020 23:06:30	SO2 > 15 ppm	00:02:45	16.10	Elston Collins	Feed line Burp
12/12/2020 11:47:58	SO2 > 15 ppm	00:08:57	17.90	Jawanda Trimont	Adjusting Air Flow

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
 October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
12/12/2020 12:44:48	SO2 > 15 ppm	00:07:44	16.90	Jawanda Trimont	Adjusting Feed Pump
12/12/2020 15:11:42	SO2 > 15 ppm	00:04:20	23.20	Jawanda Trimont	Adjusting Feed Pump
12/12/2020 15:46:32	CO > 64 ppm	00:04:07	68.10	Jawanda Trimont	Adjusting Feed Pump
12/12/2020 17:44:34	SO2 > 15 ppm	00:07:20	17.40	Jawanda Trimont	Adjusting Feed Pump
12/12/2020 17:59:05	SO2 > 15 ppm	00:07:07	19.70	Jawanda Trimont	Adjusting Feed Pump
12/12/2020 18:26:12	CO > 64 ppm	00:05:59	485.60	Jawanda Trimont	Adjusting Air Flow
12/12/2020 18:23:36	SO2 > 15 ppm	00:08:24	58.50	Jawanda Trimont	Adjusting Air Flow
12/13/2020 00:31:08	SO2 > 15 ppm	00:06:07	17.90	Elston Collins	Feed line Burp
12/13/2020 00:46:40	SO2 > 15 ppm	00:09:38	16.10	Elston Collins	Feed line Burp
12/13/2020 03:56:29	SO2 > 15 ppm	00:04:24	16.00	Elston Collins	Adjusting Feed Rate
12/13/2020 04:02:53	SO2 > 15 ppm	00:00:37	15.10	Elston Collins	Adjusting Feed Rate
12/13/2020 04:05:43	SO2 > 15 ppm	00:04:13	15.60	Elston Collins	Adjusting Feed Rate
12/13/2020 06:06:41	SO2 > 15 ppm	00:04:43	17.10	Elston Collins	Adjusting Feed Rate
12/13/2020 06:20:48	SO2 > 15 ppm	00:03:08	16.90	Elston Collins	Adjusting Feed Rate
12/13/2020 09:08:10	SO2 > 15 ppm	00:01:12	15.20	Jawanda Trimont	Adjusting Feed Pump
12/13/2020 09:15:05	SO2 > 15 ppm	00:05:54	16.30	Jawanda Trimont	Adjusting Feed Pump
12/13/2020 09:56:38	SO2 > 15 ppm	00:00:25	15.10	Jawanda Trimont	Adjusting Air Flow
12/13/2020 10:02:50	SO2 > 15 ppm	00:02:18	15.20	Jawanda Trimont	Adjusting Air Flow
12/13/2020 13:11:43	SO2 > 15 ppm	00:05:38	24.10	Jawanda Trimont	Adjusting Air Flow
12/13/2020 13:33:35	SO2 > 15 ppm	00:02:30	15.50	Jawanda Trimont	Adjusting Feed Pump
12/13/2020 13:42:26	SO2 > 15 ppm	00:05:26	05.60	Jawanda Trimont	Adjusting Air Flow
12/13/2020 14:02:25	SO2 > 15 ppm	00:06:50	16.00	Jawanda Trimont	Adjusting Feed Pump
12/13/2020 14:13:28	SO2 > 15 ppm	00:04:36	15.70	Jawanda Trimont	Adjusting Feed Rate
12/13/2020 16:04:08	SO2 > 15 ppm	00:00:35	15.10	Jawanda Trimont	Adjusting Air Flow
12/13/2020 19:38:17	SO2 > 15 ppm	00:00:54	15.00	Elston Collins	Adjusting Feed Rate
12/13/2020 21:27:49	SO2 > 15 ppm	00:01:32	15.30	Elston Collins	Adjusting Feed Rate
12/13/2020 21:37:30	SO2 > 15 ppm	00:06:02	16.60	Elston Collins	Feed line Burp
12/13/2020 21:48:39	SO2 > 15 ppm	00:02:43	15.70	Elston Collins	Feed line Burp
12/13/2020 21:55:01	SO2 > 15 ppm	00:02:25	15.50	Elston Collins	Feed line Burp
12/13/2020 22:31:27	SO2 > 15 ppm	00:06:02	15.80	Elston Collins	Feed line Burp
12/13/2020 22:46:31	SO2 > 15 ppm	00:07:13	23.90	Elston Collins	Feed line Burp
12/13/2020 23:01:34	SO2 > 15 ppm	00:02:31	17.40	Elston Collins	Feed line Burp
12/13/2020 23:15:12	SO2 > 15 ppm	00:03:40	19.40	Elston Collins	Feed line Burp
12/14/2020 01:56:20	SO2 > 15 ppm	00:07:24	25.20	Elston Collins	Adjusting Air Flow
12/14/2020 02:11:31	SO2 > 15 ppm	00:09:07	30.90	Elston Collins	Adjusting Feed Rate
12/14/2020 02:33:11	SO2 > 15 ppm	00:03:27	20.60	Elston Collins	Feed line Burp

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
12/14/2020 05:39:50	SO2 > 15 ppm	00:03:55	17.30	Elston Collins	Feed line Burp
12/14/2020 05:51:17	SO2 > 15 ppm	00:03:12	18.50	Elston Collins	Feed line Burp
12/14/2020 06:02:18	SO2 > 15 ppm	00:07:00	26.50	Elston Collins	Feed line Burp
12/14/2020 06:15:43	SO2 > 15 ppm	00:04:06	23.20	Elston Collins	Adjusting Feed Rate
12/14/2020 07:01:19	SO2 > 15 ppm	00:04:32	15.80	Carl Kelly	Adjusting Feed Rate
12/14/2020 07:47:50	SO2 > 15 ppm	00:07:39	18.10	Nadine Robertson	Adjusting Feed Pump
12/14/2020 07:55:36	SO2 > 15 ppm	00:07:03	18.90	Nadine Robertson	Adjusting Feed Rate
12/14/2020 08:28:28	SO2 > 15 ppm	00:04:14	17.80	Nadine Robertson	Adjusting Feed Pump
12/14/2020 09:43:37	SO2 > 15 ppm	00:00:12	15.00	Nadine Robertson	Adjusting Feed Rate
12/14/2020 09:43:56	SO2 > 15 ppm	00:00:18	15.00	Nadine Robertson	Adjusting Air Flow
12/14/2020 09:44:56	SO2 > 15 ppm	00:04:07	15.50	Nadine Robertson	Adjusting Air Flow
12/14/2020 09:50:50	SO2 > 15 ppm	00:00:49	15.20	Nadine Robertson	Adjusting Feed Rate
12/14/2020 10:20:38	SO2 > 15 ppm	00:06:45	17.60	Nadine Robertson	Adjusting Air Flow
12/14/2020 10:33:42	SO2 > 15 ppm	00:09:23	16.90	Nadine Robertson	Adjusting Feed Rate
12/14/2020 11:43:36	SO2 > 15 ppm	00:05:38	21.40	Nadine Robertson	Adjusting Feed Rate
12/14/2020 12:28:57	SO2 > 15 ppm	00:12:03	19.60	Nadine Robertson	Adjusting Air Flow
12/14/2020 13:13:56	SO2 > 15 ppm	00:08:56	16.40	Nadine Robertson	Adjusting Feed Pump
12/14/2020 14:05:40	SO2 > 15 ppm	00:12:23	21.30	Nadine Robertson	Adjusting Feed Pump
12/14/2020 14:36:53	SO2 > 15 ppm	00:06:30	29.10	Nadine Robertson	Adjusting Feed Pump
12/14/2020 16:46:22	SO2 > 15 ppm	00:04:06	16.20	Carl Kelly	Adjusting Air Flow
12/14/2020 17:05:32	SO2 > 15 ppm	00:05:24	20.40	Carl Kelly	Adjusting Air Flow
12/14/2020 17:27:05	SO2 > 15 ppm	00:04:19	16.40	Carl Kelly	Adjusting Air Flow
12/14/2020 20:34:17	SO2 > 15 ppm	00:01:12	15.20	Hebert Thomas	Adjusting Feed Pump
12/15/2020 08:43:40	SO2 > 15 ppm	00:09:15	27.10	Nadine Robertson	Adjusting Feed Rate
12/15/2020 09:20:38	SO2 > 15 ppm	00:00:29	15.60	Nadine Robertson	Adjusting Feed Rate
12/15/2020 10:55:27	SO2 > 15 ppm	00:07:54	57.80	Nadine Robertson	Adjusting Air Flow
12/15/2020 12:24:20	SO2 > 15 ppm	00:00:24	15.30	Nadine Robertson	Adjusting Air Flow
12/15/2020 14:45:45	SO2 > 15 ppm	00:07:31	69.10	Nadine Robertson	Adjusting Feed Rate
12/15/2020 16:17:48	SO2 > 15 ppm	00:06:34	29.90	Carl Kelly	Adjusting Air Flow
12/15/2020 16:39:31	SO2 > 15 ppm	00:06:26	51.50	Carl Kelly	Adjusting Air Flow
12/16/2020 04:52:10	SO2 > 15 ppm	00:01:00	15.10	Hebert Thomas	Feed line Burp
12/16/2020 08:47:41	SO2 > 15 ppm	00:02:13	15.40	Nadine Robertson	Adjusting Feed Rate
12/16/2020 10:10:56	SO2 > 15 ppm	00:00:06	15.00	Nadine Robertson	Adjusting Air Flow
12/16/2020 10:24:08	SO2 > 15 ppm	00:02:36	15.60	Nadine Robertson	Adjusting Air Flow
12/16/2020 10:31:35	SO2 > 15 ppm	00:06:56	17.20	Nadine Robertson	Adjusting Feed Rate
12/16/2020 11:10:52	SO2 > 15 ppm	00:04:14	16.00	Nadine Robertson	Adjusting Feed Rate

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
 October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
12/16/2020 11:58:09	SO2 > 15 ppm	00:01:06	15.30	Nadine Robertson	Adjusting Air Flow
12/16/2020 12:16:26	SO2 > 15 ppm	00:03:01	15.70	Nadine Robertson	Adjusting Feed Rate
12/16/2020 12:21:35	SO2 > 15 ppm	00:00:06	15.00	Nadine Robertson	Adjusting Feed Rate
12/16/2020 12:36:33	SO2 > 15 ppm	00:02:42	15.30	Nadine Robertson	Adjusting Air Flow
12/16/2020 12:43:51	SO2 > 15 ppm	00:01:54	15.40	Nadine Robertson	Adjusting Air Flow
12/16/2020 12:48:39	SO2 > 15 ppm	00:04:33	16.20	Nadine Robertson	Adjusting Air Flow
12/16/2020 13:52:24	SO2 > 15 ppm	00:03:25	16.60	Nadine Robertson	Adjusting Feed Rate
12/16/2020 17:31:05	SO2 > 15 ppm	00:04:55	19.10	Carl Kelly	Adjusting Feed Pump
12/17/2020 01:58:17	SO2 > 15 ppm	00:07:54	78.10	Hebert Thomas	Maintenance Calibration
12/17/2020 03:24:10	SO2 > 15 ppm	00:06:50	59.00	Hebert Thomas	Maintenance Repair
12/17/2020 10:58:30	CO > 64 ppm	00:04:45	102.00	Nadine Robertson	Adjusting Feed Rate
12/17/2020 13:28:55	SO2 > 15 ppm	00:06:20	20.90	Nadine Robertson	Maintenance Repair
12/17/2020 14:00:07	SO2 > 15 ppm	00:07:42	19.40	Nadine Robertson	Maintenance Repair
12/17/2020 15:12:28	SO2 > 15 ppm	00:06:22	19.20	Nadine Robertson	Adjusting Feed Rate
12/17/2020 15:25:59	SO2 > 15 ppm	00:06:55	19.70	Nadine Robertson	Adjusting Feed Rate
12/17/2020 15:53:03	SO2 > 15 ppm	00:06:20	17.10	Nadine Robertson	Adjusting Feed Rate
12/17/2020 18:57:37	SO2 > 15 ppm	00:06:34	19.70	Nadine Robertson	Adjusting Feed Rate
12/19/2020 20:35:21	CO > 64 ppm	00:06:02	220.60	Elston Collins	Adjusting Feed Rate
12/19/2020 20:37:22	SO2 > 15 ppm	00:08:07	55.90	Elston Collins	Adjusting Feed Rate
12/19/2020 20:56:50	SO2 > 15 ppm	00:00:05	15.00	Elston Collins	Feed line Burp
12/20/2020 02:29:28	SO2 > 15 ppm	00:07:46	17.00	Elston Collins	Adjusting Feed Pump
12/20/2020 03:05:09	SO2 > 15 ppm	00:13:04	16.70	Elston Collins	Adjusting Feed Rate
12/20/2020 03:26:14	SO2 > 15 ppm	00:06:01	23.80	Elston Collins	Adjusting Feed Rate
12/20/2020 03:39:54	SO2 > 15 ppm	00:05:32	23.50	Elston Collins	Adjusting Feed Rate
12/20/2020 03:52:21	SO2 > 15 ppm	00:03:31	21.50	Elston Collins	Feed line Burp
12/20/2020 04:01:56	SO2 > 15 ppm	00:07:26	25.20	Elston Collins	Adjusting Feed Rate
12/20/2020 05:13:29	SO2 > 15 ppm	00:06:49	19.20	Elston Collins	Adjusting Feed Rate
12/20/2020 06:36:55	SO2 > 15 ppm	00:03:24	16.50	Elston Collins	Adjusting Feed Rate
12/20/2020 07:01:46	SO2 > 15 ppm	00:00:18	15.20	Elston Collins	Adjusting Feed Rate
12/20/2020 07:06:25	SO2 > 15 ppm	00:02:05	17.60	Elston Collins	Adjusting Feed Rate
12/20/2020 07:38:09	SO2 > 15 ppm	00:11:03	16.10	Elston Collins	Adjusting Air Flow
12/20/2020 07:51:24	SO2 > 15 ppm	00:01:00	15.10	Jawanda Trimont	Adjusting Feed Rate
12/20/2020 07:54:01	SO2 > 15 ppm	00:01:30	16.00	Jawanda Trimont	Adjusting Feed Rate
12/20/2020 08:22:09	SO2 > 15 ppm	00:07:00	16.80	Jawanda Trimont	Adjusting Feed Rate
12/20/2020 08:43:45	SO2 > 15 ppm	00:01:07	15.20	Jawanda Trimont	Adjusting Feed Pump
12/20/2020 10:32:58	SO2 > 15 ppm	00:09:39	19.80	Jawanda Trimont	Adjusting Feed Pump

Quarterly CEMS Concentration Report

New Orleans - East Bank WWTP
October - December 2020



Date/Time	Description	Duration	Peak Value	Operator	Reason
12/20/2020 13:30:36	CO > 64 ppm	00:00:42	64.90	Jawanda Trimont	Adjusting Feed Rate
12/20/2020 13:28:49	SO2 > 15 ppm	00:13:39	19.60	Jawanda Trimont	Adjusting Feed Pump
12/20/2020 13:50:48	SO2 > 15 ppm	00:08:45	18.80	Jawanda Trimont	Adjusting Feed Pump
12/20/2020 14:06:48	SO2 > 15 ppm	00:05:43	17.90	Jawanda Trimont	Adjusting Feed Pump
12/20/2020 14:29:57	SO2 > 15 ppm	00:03:56	15.90	Jawanda Trimont	Adjusting Feed Pump
12/20/2020 15:26:30	SO2 > 15 ppm	00:01:23	15.30	Jawanda Trimont	Adjusting Feed Pump
12/21/2020 13:01:34	SO2 > 15 ppm	00:03:30	20.90	Nadine Robertson	Feed line Burp
12/21/2020 13:01:45	CO > 64 ppm	00:05:01	124.50	Nadine Robertson	Feed line Burp
12/21/2020 15:00:01	CO > 64 ppm	00:02:37	76.80	Nadine Robertson	Adjusting Feed Rate
12/22/2020 04:16:15	SO2 > 15 ppm	00:05:15	31.10	Hebert Thomas	Feed line Burp
12/23/2020 00:56:14	SO2 > 15 ppm	00:04:42	21.50	Hebert Thomas	Maintenance Calibration
12/24/2020 04:12:23	SO2 > 15 ppm	00:04:00	17.30	Hebert Thomas	Lowering Gas Feed
12/24/2020 13:43:05	SO2 > 15 ppm	00:05:09	16.40	Carl Kelly	Adjusting Feed Rate
12/24/2020 16:20:06	SO2 > 15 ppm	00:00:54	15.20	Carl Kelly	Adjusting Feed Rate
12/26/2020 12:45:19	CO > 64 ppm	00:05:14	146.00	Nadine Robertson	Adjusting Feed Pump
12/26/2020 19:11:47	SO2 > 15 ppm	00:03:04	15.70	Elston Collins	Feed line Burp
12/29/2020 08:34:20	CO > 64 ppm	00:04:55	112.90	Steve Shulin	Adjusting Air Flow
12/29/2020 13:31:49	CO > 64 ppm	00:04:25	75.00	Steve Shulin	Adjusting Feed Rate
12/31/2020 16:09:25	CO > 64 ppm	00:07:56	177.50	Nadine Robertson	Adjusting Feed Rate
12/31/2020 22:12:31	SO2 > 15 ppm	00:05:06	16.20	Hebert Thomas	Adjusting Air Flow
12/31/2020 22:19:58	SO2 > 15 ppm	00:02:59	15.90	Hebert Thomas	Maintenance Calibration

Monthly O2 CEM Report

New Orleans - East Bank WWTP
Oct 01, 2020



Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	10.3	10.6	10.5	12.0	10.9	11.0	11.2	10.6	12.6	16.8	16.3	11.3	10.9	11.3	11.3	11.2	12.6	12.3	11.0	11.0	10.7	11.5	11.3	11.3
2	11.3	11.0	10.9	10.9	10.9	10.6	15.0	10.1	10.3	10.1	10.2	10.3	10.3	10.3	10.9	10.8	10.8	11.2	11.1	11.0	11.0	11.2	11.0	11.1
3	10.9	11.2	11.0	10.8	10.9	10.9	12.0	11.9	12.0	11.9	11.5	11.9	11.7	11.9	16.2	12.9	13.1	13.0	12.5	12.6	12.4	12.7	13.3	14.2
4	14.3	13.9	13.4	13.7	13.6	12.8	16.0	14.6	14.4	12.9	12.7	12.4	12.5	13.2	12.8	12.8	13.3	13.3	13.1	13.2	13.2	18.6	18.9	18.7
5	18.8	18.7	18.6	18.7	18.7	18.5	18.6	18.4	18.6	18.7	13.1	12.7	12.7	12.7	11.7	11.7	11.5	11.9	12.1	12.5	12.8	13.2	14.4	16.7
6	13.0	14.8	13.6	14.6	17.5	19.0	19.0	18.9	18.6	18.9	18.9	18.7	17.2	13.0	10.9	11.3	12.2	11.5	11.3	12.2	11.6	11.8	11.5	11.5
7	11.5	11.5	11.8	12.2	11.7	11.6	14.7	18.1	12.4	10.7	10.3	10.2	10.5	11.0	10.5	11.1	11.7	11.0	10.9	11.0	11.1	11.2	11.3	11.1
8	11.1	11.3	11.3	11.4	11.8	12.5	11.7	11.0	9.8	9.8	10.0	10.1	10.1	10.8	10.3	10.2	10.4	10.7	10.4	10.4	10.4	10.5	10.4	10.6
9	10.7	10.6	10.5	10.8	10.6	10.8	10.7	10.8	11.8	12.3	12.9	11.7	10.5	11.0	10.9	10.6	10.7	10.8	11.1	10.7	10.9	10.9	10.9	10.9
10	11.0	11.1	11.0	11.1	10.9	11.0	11.1	10.9	11.1	10.8	11.0	10.8	10.8	11.1	11.2	11.1	11.1	11.4	11.5	11.3	10.9	10.7	12.2	11.6
11	11.8	11.7	11.6	11.7	11.9	11.9	11.7	11.9	11.9	11.8	11.5	11.6	11.6	11.8	11.8	11.6	11.4	11.4	11.5	11.6	11.5	11.6	11.8	11.5
12	11.7	11.7	11.7	11.8	11.6	11.5	11.5	11.4	11.5	11.1	10.2	10.0	9.9	11.2	19.5	19.1	18.2	10.5	9.3	17.1	19.5	19.1	19.0	19.0
13	19.0	18.9	18.9	18.8	18.8	19.0	18.8	18.8	18.5	15.5	9.3	15.1	10.5	12.7	18.2	17.3	18.7	18.9	18.8	18.7	18.8	18.8	18.8	18.7
14	18.7	18.7	18.4	18.9	18.7	18.6	18.6	18.7	18.6	18.6	18.6	18.7	18.7	18.7	18.7	13.4	16.9	12.9	10.8	10.2	10.4	10.4	10.8	11.4
15	11.2	11.3	11.2	15.3	11.0	10.9	11.6	10.5	10.6	10.5	10.5	10.2	10.3	10.2	10.1	10.3	10.4	10.6	10.2	10.3	10.1	10.1	10.1	9.9
16	10.1	10.1	10.4	10.3	10.2	10.2	10.4	13.0	13.4	10.4	10.2	10.2	10.3	9.8	9.4	9.5	9.6	9.7	9.7	9.7	9.7	9.8	9.8	9.9
17	9.9	10.0	10.0	9.9	10.0	10.2	9.9	9.9	9.9	9.9	9.9	9.8	9.9	9.9	9.8	9.8	9.8	9.7	9.7	10.1	10.1	9.6	10.0	15.9
18	10.5	10.3	10.2	11.6	10.3	9.7	11.2	9.7	9.8	10.0	10.5	10.8	9.7	9.8	17.2	11.9	12.2	10.8	10.9	10.2	10.1	10.1	10.1	10.0
19	10.0	10.2	11.7	10.2	10.1	10.1	11.7	11.3	12.3	12.6	12.2	11.3	13.8	12.6	12.4	12.8	12.8	12.6	12.9	12.3	13.3	12.9	13.1	19.5
20	21.0	20.1	19.4	19.0	17.8	16.7	17.8	18.8	17.7	16.3	16.6	14.8	14.8	14.9	15.4	15.4	16.2	16.3	16.5	17.8	16.8	16.9	17.0	17.0
21	17.0	17.0	17.1	17.1	17.1	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0
22	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0
23	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0
24	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0
25	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0
26	17.0	17.0	17.0	17.0	17.0	17.0	17.0	17.0	18.5	18.2	18.4	18.5	18.3	18.4	18.4	18.4	18.4	18.5	18.4	18.4	18.5	18.4	18.5	18.3
27	18.3	18.5	18.4	18.3	18.4	18.5	18.4	18.3	18.3	18.1	18.6	18.5	18.4	18.2	18.5	18.3	18.4	18.4	18.4	18.1	18.3	18.3	18.3	18.4
28	18.3	18.4	18.3	18.3	18.4	18.5	18.4	18.4	17.7	18.2	18.3	15.8	16.8	17.3	18.2	17.9	16.9	18.0	19.9	19.8	19.4	19.9	20.1	20.2
29	14.2	16.3	17.6	18.8	19.5	19.9	19.8	18.3	18.1	17.8	18.6	18.3	17.5	18.6	17.3	11.5	11.9	12.2	12.4	12.1	12.3	12.2	12.2	12.2
30	11.9	12.1	11.9	12.1	11.8	11.5	11.4	12.5	13.7	12.8	12.6	12.6	12.4	14.3	12.1	12.6	12.6	12.6	12.6	12.7	12.5	12.5	12.4	12.5
31	12.1	12.3	12.2	12.2	12.1	12.0	12.1	12.1	12.0	12.1	12.1	11.9	11.9	11.9	12.3	12.2	12.4	12.1	12.4	12.5	12.4	12.4	12.2	12.0

Monthly O2 CEM Report

New Orleans - East Bank WWTP
Nov 01, 2020



Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2
2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.2	12.6	15.7	12.5	11.5	17.2	15.2	11.3	11.6	11.8	12.1	11.7	11.8	11.4	11.7	11.5
3	11.5	11.5	11.6	11.4	11.6	11.3	11.4	11.2	12.9	13.4	12.3	13.4	12.4	12.7	13.9	12.4	17.6	18.8	18.8	12.8	11.0	11.3	11.2	
4	11.0	10.7	10.7	18.4	18.8	18.7	18.6	18.6	18.5	18.6	12.4	13.6	12.9	11.9	14.3	13.3	13.0	11.6	12.2	11.6	11.3	11.7	11.5	11.6
5	11.6	11.8	11.6	11.5	11.2	14.3	18.7	18.5	13.5	13.1	13.5	14.3	13.1	11.5	10.7	12.3	11.9	11.1	11.8	11.5	11.3	11.8	11.8	11.7
6	11.7	11.8	11.7	11.5	11.6	11.8	11.7	11.6	10.7	10.9	10.6	10.3	10.6	12.2	9.1	9.1	9.2	9.2	9.2	9.2	9.1	9.2	9.3	9.5
7	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5
8	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5
9	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5
10	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5
11	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5
12	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	9.5	18.9	21.0	21.0	21.3	21.8	22.0	22.0	22.0	22.0	22.0	22.0	22.0	22.0
13	22.0	22.0	22.0	22.0	22.0	21.9	21.9	21.9	21.4	21.0	21.0	21.0	21.0	21.0	20.3	17.6	16.9	16.8	16.6	16.4	16.2	16.2	16.1	16.1
14	16.1	16.1	16.1	16.1	16.0	16.0	16.0	16.1	15.9	14.0	13.7	18.7	17.0	17.2	18.5	17.4	18.9	17.0	19.0	17.8	18.1	18.2	18.2	18.1
15	18.2	18.1	18.1	18.2	18.1	18.2	18.1	18.2	18.2	18.2	18.2	10.3	11.2	9.6	10.2	11.6	9.3	9.7	9.7	9.6	9.3	10.6	9.2	9.6
16	9.2	11.4	9.3	9.3	9.6	13.2	9.7	9.2	10.9	9.2	11.5	9.3	9.3	9.5	11.1	9.3	9.3	9.3	9.4	10.5	10.1	9.6	10.2	9.7
17	9.6	10.0	10.1	10.4	10.2	9.3	9.3	9.9	14.1	15.0	19.0	18.9	18.7	18.7	18.6	18.7	18.6	18.6	18.6	18.6	18.4	18.6	18.2	18.9
18	18.5	18.5	18.6	18.4	18.5	18.4	18.4	18.5	18.5	18.4	18.4	18.5	18.4	18.4	18.4	18.4	18.4	18.4	18.4	17.6	18.0	18.2	18.0	18.2
19	18.3	18.2	18.2	18.2	18.2	18.0	18.2	18.2	17.1	11.9	11.6	10.0	11.0	9.5	11.5	11.5	10.0	9.8	9.8	10.3	9.9	10.3	10.6	10.6
20	10.7	10.7	10.8	10.7	10.6	10.4	10.4	10.8	13.3	10.6	14.0	11.4	10.8	11.0	10.7	10.7	10.8	10.7	10.8	10.8	10.9	11.1	11.0	11.3
21	11.1	11.1	11.2	11.4	11.2	11.3	11.3	11.2	13.2	19.1	18.8	18.7	18.7	18.6	11.3	10.5	10.9	10.0	10.6	10.9	14.5	12.2	11.7	12.2
22	11.9	12.6	13.0	12.8	12.7	12.7	12.7	12.9	12.0	11.4	11.8	11.7	12.5	11.7	11.8	12.1	12.0	12.2	13.1	15.5	16.2	15.1	15.1	14.5
23	14.0	14.1	14.1	14.1	14.0	14.0	14.1	14.2	15.7	14.5	14.4	15.0	16.9	14.6	14.6	15.0	14.5	14.6	14.6	14.6	14.4	14.4	14.5	14.4
24	14.5	14.8	14.7	14.5	14.4	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
25	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
26	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
27	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
28	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
29	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
30	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	0.0	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7

Monthly O2 CEM Report

New Orleans - East Bank WWTP
Dec 01, 2020



Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
2	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
3	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
4	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
5	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
6	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
8	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
9	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7
10	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	14.7	12.7	11.4	9.7	11.5	19.1	13.6	10.8	10.1	10.3	10.1	10.3	10.6	10.2	10.4	12.6
11	10.2	10.5	11.0	10.6	10.3	9.9	9.9	9.9	9.9	9.9	9.9	9.9	9.9	9.9	10.5	13.8	9.9	9.7	9.8	10.1	13.3	10.2	10.0	10.4
12	10.4	10.3	10.5	10.3	10.4	10.4	10.0	9.5	9.5	9.7	9.8	9.7	9.7	9.7	10.3	16.7	18.5	11.2	13.4	18.5	14.0	10.5	10.7	12.5
13	10.4	11.7	17.1	10.3	12.7	10.2	11.6	10.4	12.9	9.8	9.9	9.9	9.8	9.8	16.0	11.3	10.0	10.0	9.9	10.0	14.3	10.5	10.6	16.0
14	19.1	15.8	14.8	18.9	18.6	14.9	15.6	13.0	14.0	13.0	13.1	14.5	12.5	14.3	13.1	13.8	12.4	11.8	11.9	11.9	11.8	11.2	11.4	11.4
15	11.4	11.5	11.6	11.2	11.8	11.8	12.0	10.7	10.1	13.3	12.0	11.9	11.9	12.2	11.6	11.6	11.6	12.1	11.8	11.6	11.8	11.6	11.7	11.6
16	11.7	11.4	11.6	11.7	11.6	11.7	11.8	11.7	11.7	12.0	11.9	12.3	12.3	13.5	11.8	12.8	12.6	13.0	12.3	12.2	12.4	12.2	12.2	12.1
17	11.8	11.6	11.4	11.5	11.7	11.5	11.5	11.4	11.3	10.3	10.1	10.0	9.7	11.4	10.8	11.2	12.5	10.7	10.2	10.6	10.3	10.2	10.5	11.1
18	10.8	11.3	11.6	11.6	11.4	11.0	11.0	14.2	19.1	18.9	13.9	10.0	10.4	10.5	10.6	10.6	10.7	10.9	12.3	10.2	10.8	10.3	10.3	10.4
19	10.3	10.5	10.1	10.5	10.3	11.1	11.0	10.9	10.7	10.8	10.7	10.9	10.4	10.1	10.5	10.2	12.3	10.2	15.1	19.5	15.2	11.8	9.9	9.7
20	11.1	10.3	11.8	10.6	15.4	12.3	14.8	10.6	11.6	11.2	10.4	10.2	10.2	9.8	14.0	10.3	9.8	11.2	10.3	10.7	10.6	10.7	10.5	10.6
21	10.3	10.2	10.3	10.3	10.2	10.1	10.1	9.9	11.9	9.4	9.4	14.3	13.4	11.7	9.2	16.8	10.0	9.5	9.5	9.8	10.2	9.9	9.9	10.0
22	9.9	11.0	10.6	11.0	11.0	10.7	10.7	9.8	11.3	10.0	13.7	15.5	19.2	19.0	18.6	13.6	13.3	13.6	13.1	12.5	12.6	12.7	12.5	12.4
23	12.1	12.1	12.1	12.1	11.9	11.9	13.2	13.0	11.9	11.8	12.9	10.8	16.7	12.4	10.8	11.1	10.7	11.8	11.5	11.3	10.9	10.9	11.1	10.9
24	11.1	11.2	10.8	10.8	11.5	15.1	19.1	14.2	19.1	18.1	11.4	11.7	11.6	11.2	10.8	11.6	11.6	11.6	11.6	11.6	11.6	11.8	11.8	11.8
25	11.8	11.9	12.0	11.8	11.7	11.9	11.9	12.0	11.8	12.1	12.3	12.7	12.8	13.0	12.9	12.9	12.9	12.8	12.8	12.7	11.9	12.0	12.0	11.5
26	11.2	11.4	11.0	11.0	10.9	10.2	10.7	10.5	10.9	12.7	10.1	16.4	14.5	12.4	10.0	9.5	13.4	10.1	10.1	10.3	10.3	10.4	10.7	10.4
27	10.5	10.6	15.7	12.9	10.5	10.1	10.5	10.9	10.6	11.8	20.9	20.5	20.3	20.2	20.2	20.2	20.2	20.3	20.3	0.0	20.3	15.5	16.1	17.1
28	18.8	13.4	10.0	10.9	10.6	10.4	10.5	9.4	12.3	9.3	17.5	19.1	13.2	9.4	10.4	10.9	10.8	10.7	10.8	10.8	11.2	10.7	10.1	10.4
29	10.6	10.4	10.3	10.4	10.0	10.2	10.3	11.9	10.2	9.5	9.8	12.5	12.0	15.1	9.4	9.6	9.5	13.6	10.2	10.2	15.2	11.9	10.3	9.9
30	15.4	10.1	10.5	9.9	10.3	10.7	10.3	13.8	19.4	19.0	19.0	18.8	17.1	11.2	10.0	9.4	9.5	9.4	11.3	19.5	11.7	10.2	10.0	10.7
31	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1	6.1

Monthly Moisture CEM Report



New Orleans - East Bank WWTP
Oct 01, 2020

Average Moisture 10.5 %

Hourly Moisture Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	3.1	3.0	2.9	5.6	3.4	4.3	3.4	3.1	6.1	9.2	9.0	4.5	3.5	3.6	3.8	4.1	6.5	5.8	3.2	3.0	2.9	3.0	2.8	2.8
2	2.7	2.4	2.5	2.7	2.8	1.5	8.5	2.1	2.3	2.1	2.0	2.4	2.3	2.2	2.7	2.7	2.5	2.7	2.7	2.4	2.7	2.6	2.5	2.8
3	2.4	2.7	2.4	2.5	2.3	1.8	3.0	2.8	2.9	2.8	2.6	2.8	2.5	3.0	7.0	4.5	3.2	3.2	3.0	3.4	3.2	3.3	4.7	3.6
4	3.9	4.1	3.3	4.7	3.6	2.4	5.1	4.5	3.6	3.4	3.3	3.4	6.1	9.5	7.3	6.7	8.8	4.9	3.0	3.3	3.2	7.6	6.6	7.4
5	7.3	6.7	7.3	7.4	6.6	6.1	7.6	6.6	7.0	11.0	14.0	3.2	6.3	28.7	14.0	8.4	8.5	6.6	3.5	3.5	3.1	3.4	4.2	5.8
6	4.2	4.5	4.8	4.0	5.8	6.1	8.8	6.8	8.0	8.1	6.9	6.9	8.3	7.3	6.6	7.1	8.6	3.9	2.7	3.4	3.0	2.6	2.4	2.5
7	3.0	2.7	2.9	3.0	2.5	2.9	6.6	9.3	6.7	2.8	2.3	4.6	7.8	4.9	8.3	9.6	8.2	9.8	3.9	2.4	2.4	2.5	2.6	2.3
8	2.2	2.2	2.2	2.4	4.3	13.2	2.6	2.4	2.4	2.1	2.0	2.3	2.7	2.8	2.4	2.4	2.2	2.5	2.2	2.5	2.4	2.3	2.4	2.4
9	2.4	2.4	2.4	2.5	2.3	3.4	2.7	2.8	6.3	3.7	7.6	3.1	2.5	3.2	2.8	2.6	2.8	2.7	3.0	2.8	3.2	3.1	3.0	3.2
10	3.1	3.2	3.3	3.4	3.0	3.4	3.4	3.0	3.1	2.9	3.1	3.1	3.3	2.9	3.4	3.2	3.4	3.4	3.3	3.2	3.0	3.1	3.6	3.1
11	3.4	3.2	3.0	3.3	3.6	3.7	3.1	3.4	3.4	3.5	3.2	3.5	3.7	5.9	7.3	10.0	10.2	7.0	3.4	3.6	3.5	3.2	3.3	3.2
12	3.4	3.2	3.1	3.4	3.1	1.8	3.2	3.2	3.4	2.9	2.6	2.6	2.7	4.7	8.8	8.0	7.7	8.1	2.7	8.0	7.5	8.1	7.1	7.3
13	8.3	7.0	7.0	8.2	7.2	7.6	8.0	6.8	6.7	10.0	5.9	8.9	6.5	8.4	7.6	8.8	7.8	7.9	8.9	7.4	7.5	8.5	7.3	7.2
14	8.5	7.3	7.3	8.4	7.1	7.0	8.4	7.1	7.1	8.5	7.4	7.3	8.7	7.3	7.4	8.1	8.4	8.2	5.4	4.1	4.2	3.9	3.4	3.4
15	3.6	3.5	3.2	8.4	3.3	2.7	4.9	2.6	3.0	3.4	3.6	3.7	4.4	3.4	10.0	9.5	3.2	3.7	3.2	3.1	3.3	3.1	3.5	3.1
16	3.4	3.3	3.5	3.2	3.2	2.6	4.1	6.8	5.2	3.5	3.5	2.9	3.0	2.6	2.4	2.7	3.0	2.8	2.8	2.8	3.0	3.2	3.2	2.7
17	2.5	2.6	2.3	2.3	2.7	4.7	2.6	2.5	2.2	3.0	2.8	2.4	2.5	2.3	2.3	2.2	2.5	2.5	2.6	3.7	4.1	3.0	3.9	7.9
18	5.3	5.3	5.3	6.9	5.2	2.8	4.8	4.6	4.6	4.7	5.7	5.5	5.6	5.3	7.5	8.8	9.0	6.7	7.0	7.9	8.2	8.6	8.8	8.7
19	9.7	10.0	10.4	11.3	12.1	11.3	11.1	11.8	10.6	9.8	10.6	12.0	14.4	17.8	15.9	14.1	13.2	12.1	11.9	13.3	12.0	13.0	13.1	13.5
20	10.2	9.6	9.4	9.4	9.4	9.3	9.2	18.8	24.6	29.7	31.8	38.1	38.7	39.1	37.5	38.5	34.3	34.8	34.8	29.7	32.9	34.2	33.4	33.5
21	33.7	33.7	33.7	33.6	33.6	33.2	33.4	40.9	40.8	39.9	40.5	40.2	39.2	39.0	38.6	38.4	38.1	37.8	35.2	30.7	31.8	31.2	31.4	31.9
22	31.5	32.1	32.3	32.6	32.5	32.0	32.2	29.3	30.8	37.9	39.5	39.3	39.0	39.3	39.4	38.8	37.1	38.7	37.9	38.3	39.3	41.6	40.5	40.0
23	40.8	40.3	40.3	40.4	40.5	40.9	41.4	26.3	44.5	44.6	44.4	43.1	42.6	44.4	44.6	44.7	44.6	43.7	43.4	43.0	42.2	43.5	42.6	43.5
24	36.3	31.3	43.8	41.0	20.0	42.0	40.6	30.3	9.5	42.7	42.5	42.8	42.2	42.1	42.4	41.1	40.2	39.7	40.7	41.2	39.2	41.4	39.3	41.5
25	40.8	41.8	42.4	42.3	40.9	40.4	41.0	41.7	41.0	41.5	41.9	42.0	41.0	30.3	6.1	6.1	5.0	3.5	4.9	5.2	4.1	4.3	4.0	2.8
26	4.5	4.2	5.7	4.4	3.5	3.2	4.2	5.6	6.0	4.4	4.8	6.0	4.6	4.6	6.0	4.8	4.9	6.3	5.1	5.0	6.3	4.8	4.7	6.1
27	4.7	4.6	6.1	4.6	4.7	7.0	4.7	4.8	6.4	4.9	5.3	6.5	5.2	5.0	6.3	5.3	5.3	6.2	7.0	5.1	5.9	6.0	5.4	5.9
28	6.2	5.2	5.3	6.3	5.2	6.2	6.5	5.2	5.0	6.4	5.2	4.6	6.6	6.7	7.9	8.0	6.9	5.6	19.5	9.3	6.1	6.7	6.7	6.7
29	16.1	9.7	9.4	9.0	8.3	7.9	8.4	9.3	9.5	8.6	6.7	5.3	5.2	6.9	6.6	3.0	1.7	1.8	2.0	2.2	2.2	2.0	1.6	1.6
30	1.5	1.7	1.3	1.4	1.2	1.5	1.6	3.3	3.2	1.9	1.7	1.6	1.6	3.2	1.9	1.3	1.4	1.2	1.3	1.3	1.1	1.2	1.5	1.5
31	1.2	1.4	1.1	1.3	1.5	1.6	1.1	1.5	1.6	1.4	1.5	1.3	1.3	1.4	1.5	1.4	1.2	1.9	1.5	1.7	1.9	1.5	1.8	2.0

Monthly Moisture CEM Report



New Orleans - East Bank WWTP
Nov 01, 2020

Average Moisture 18.4 %

Hourly Moisture Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7
2	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.7	2.8	2.8	4.3	3.4	1.9	5.6	5.5	1.4	1.4	1.4	3.4	1.2	1.5	1.2	1.3	1.5
3	1.5	1.4	1.2	1.3	1.3	1.1	1.5	1.2	3.4	3.4	1.4	1.6	3.6	1.4	2.4	5.2	2.1	5.5	4.6	4.5	3.9	1.5	1.7	1.5
4	1.5	1.8	1.4	5.6	3.9	3.5	5.4	4.1	4.1	5.7	4.6	3.3	3.1	2.2	5.6	4.2	3.8	3.6	3.1	1.9	1.6	1.5	1.5	1.3
5	1.4	1.3	1.7	2.0	1.3	19.5	5.4	3.8	5.5	4.5	4.9	4.8	4.0	1.8	1.2	2.4	1.1	1.5	1.5	1.4	1.3	1.4	1.4	1.2
6	1.1	1.1	1.0	1.1	1.4	3.2	1.5	1.1	1.9	1.7	1.3	1.2	5.1	5.5	2.3	2.3	1.8	1.6	1.6	1.6	1.9	1.8	1.7	1.5
7	1.6	1.5	1.6	1.7	1.6	0.8	0.5	2.0	3.0	0.9	0.6	0.9	1.0	1.8	1.9	1.2	0.8	1.0	0.7	0.9	2.5	1.8	1.5	2.6
8	1.0	19.7	1.1	0.8	0.8	0.7	1.7	0.7	0.9	0.6	0.8	1.0	0.9	2.3	7.8	1.5	0.7	1.3	0.9	1.0	1.2	1.5	1.3	0.7
9	1.2	36.2	82.7	15.2	87.3	86.2	83.7	80.3	32.6	96.2	100.8	101.5	101.5	101.5	101.1	100.7	100.6	100.0	100.0	100.9	101.2	101.6	102.2	102.9
10	102.0	101.9	101.3	101.0	101.6	101.6	102.4	102.5	102.6	106.3	108.3	107.9	107.9	108.1	107.2	105.6	105.0	104.8	104.8	104.5	104.3	104.1	104.0	104.6
11	104.6	104.7	104.9	105.1	105.1	104.9	105.0	105.0	105.3	105.4	105.3	105.3	105.5	105.4	105.0	105.0	105.1	105.4	105.3	105.8	105.6	105.5	105.5	105.4
12	105.4	105.7	105.8	105.7	105.8	106.0	106.2	106.0	106.1	105.8	105.7	65.5	6.8	7.0	8.7	10.8	11.4	11.3	11.2	11.0	10.9	10.8	10.9	11.0
13	10.8	10.6	10.5	10.6	10.5	10.1	9.9	10.2	7.9	6.0	6.2	6.1	6.1	6.3	6.3	4.2	3.9	3.9	4.0	3.8	3.5	3.7	3.7	3.6
14	3.3	3.3	3.4	2.9	3.2	3.1	2.8	3.5	3.5	3.0	3.2	4.6	3.4	3.6	4.6	3.5	4.2	3.6	4.4	4.0	3.9	4.0	4.0	4.0
15	4.0	4.0	3.9	4.0	3.9	4.1	3.7	3.9	4.1	4.1	4.3	5.2	6.7	4.3	4.3	4.6	2.2	5.1	7.9	4.5	4.5	5.1	3.1	6.0
16	4.7	6.1	2.8	3.1	5.9	8.6	3.1	3.5	5.5	3.7	3.0	3.6	3.6	4.7	4.2	3.6	3.3	3.5	3.0	2.2	2.3	3.1	2.6	3.0
17	2.7	3.6	2.1	2.1	2.5	5.4	3.8	2.5	5.3	5.7	3.1	3.1	3.1	2.9	2.9	2.9	2.9	2.9	3.1	3.1	2.9	3.1	3.4	3.4
18	3.3	3.2	3.3	3.1	3.2	3.2	3.1	3.4	3.1	3.2	3.4	3.3	3.0	3.0	3.1	3.1	3.1	3.2	3.2	3.1	6.1	3.0	2.8	2.9
19	3.0	3.0	3.0	2.9	3.0	3.3	4.0	2.9	3.9	5.0	4.1	2.7	3.0	2.2	3.5	3.8	2.1	2.6	2.6	2.2	2.5	2.0	1.9	1.9
20	1.8	2.0	1.7	1.8	2.0	3.3	2.0	2.8	4.8	2.3	4.5	1.9	1.2	1.2	1.2	1.4	1.7	1.8	1.7	1.8	2.2	1.3	1.7	1.4
21	1.7	1.9	1.5	1.8	1.8	1.5	1.7	1.9	3.6	3.5	3.1	3.2	3.2	3.3	3.7	1.8	1.6	1.8	1.6	1.6	5.2	1.8	1.5	1.2
22	1.3	1.0	0.9	1.0	0.9	1.1	0.9	1.1	1.1	1.3	3.2	4.4	8.4	8.6	8.9	8.7	9.2	7.7	5.3	5.4	7.3	5.4	4.8	4.3
23	4.2	4.3	4.5	4.3	4.3	3.9	4.0	4.9	5.5	5.7	5.6	5.3	8.2	8.3	8.5	9.6	12.0	11.5	9.5	9.0	8.5	8.2	7.9	8.1
24	7.7	7.6	8.3	8.6	8.9	9.1	9.0	7.7	11.9	10.3	22.4	29.9	28.1	28.9	32.6	24.5	28.7	23.7	27.7	20.2	22.0	24.4	26.1	27.1
25	30.1	26.8	29.8	26.0	26.3	26.4	28.9	27.9	29.8	26.2	28.9	30.5	29.5	29.1	22.2	31.1	28.2	28.3	28.4	28.4	28.3	18.9	17.8	17.6
26	21.0	19.0	17.6	21.5	21.1	18.6	16.0	14.3	16.1	20.4	21.9	22.6	25.2	22.6	24.2	22.5	24.0	21.1	21.8	22.8	21.0	20.4	21.4	20.7
27	20.4	19.0	23.7	22.3	19.7	20.9	20.1	21.5	19.5	21.3	20.7	18.7	19.9	18.4	21.0	20.9	18.0	16.3	15.7	15.2	13.6	14.6	13.6	16.1
28	15.5	16.3	16.8	14.9	14.9	14.1	13.8	13.1	13.7	13.1	13.5	14.1	12.6	12.9	12.1	12.6	12.8	13.0	12.8	12.8	13.1	14.7	17.4	17.6
29	17.8	19.3	18.6	18.8	20.0	19.2	20.4	19.8	22.3	24.0	18.8	23.1	20.7	18.6	19.5	20.3	16.4	14.7	12.3	15.0	21.3	22.8	21.3	19.6
30	19.3	19.2	18.8	18.3	18.4	18.0	18.8	18.6	19.4	23.7	27.9	29.1	30.1	30.6	31.0	31.0	15.7	13.5	11.4	14.4	21.9	11.3	12.8	23.8

Monthly Moisture CEM Report



New Orleans - East Bank WWTP
Dec 01, 2020

Average Moisture 10.9 %

Hourly Moisture Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	23.0	22.1	21.0	21.2	20.7	21.2	20.9	19.6	21.1	20.7	23.1	23.9	23.6	23.6	24.2	24.5	23.7	24.1	24.8	22.5	23.7	21.1	21.8	22.0
2	22.0	23.2	23.7	24.0	24.2	24.0	24.1	24.8	27.4	27.6	28.0	28.0	24.5	28.5	27.5	25.1	29.8	32.2	22.4	24.7	26.5	27.5	27.1	27.3
3	27.6	26.7	25.9	28.0	26.7	28.1	27.0	28.2	29.2	22.1	31.2	25.7	32.8	28.5	35.0	24.0	29.4	28.7	28.4	27.3	28.3	27.7	29.0	28.1
4	29.1	30.4	29.5	29.2	30.6	29.7	19.7	26.1	20.2	27.1	31.5	28.0	27.1	23.6	24.2	23.7	21.9	22.5	24.8	22.9	25.0	25.1	25.3	28.1
5	28.8	29.4	25.1	27.5	26.3	26.5	26.5	27.0	25.7	26.6	23.5	30.5	31.6	29.2	27.9	29.1	31.3	30.2	20.2	29.8	28.0	27.2	28.0	27.6
6	23.0	18.1	22.6	23.6	21.0	23.2	18.8	27.4	15.8	22.8	22.4	22.3	22.8	22.8	24.3	26.0	29.0	24.4	27.1	26.7	24.8	26.9	25.2	26.2
7	25.9	24.6	25.6	24.9	26.3	24.8	22.9	23.3	24.0	26.5	26.7	26.3	26.9	30.4	24.8	31.0	25.0	25.6	23.3	23.4	22.9	23.7	23.1	23.3
8	23.9	23.7	23.9	23.3	24.1	25.5	25.0	25.1	31.4	29.0	28.7	29.6	29.7	28.8	29.1	30.8	28.6	28.4	26.5	28.0	28.8	28.5	28.5	27.5
9	27.6	28.4	28.2	27.3	27.4	28.1	6.7	22.5	24.6	26.6	23.7	27.8	32.6	31.2	32.5	30.0	29.4	28.9	28.5	26.5	20.6	26.9	29.1	29.5
10	27.8	28.8	26.2	21.5	14.9	22.6	23.3	21.9	26.7	13.4	4.5	2.5	2.5	2.6	3.3	3.7	2.7	2.4	3.0	3.8	2.5	3.1	5.2	5.5
11	4.0	7.2	5.8	3.6	11.3	8.4	22.6	10.8	8.0	6.4	7.6	5.8	2.2	2.2	3.2	4.9	2.1	1.9	1.8	2.0	3.4	1.7	2.1	1.5
12	1.5	1.5	1.4	1.5	2.0	1.4	1.6	1.6	1.7	1.5	1.8	1.6	2.2	1.9	2.6	5.7	3.5	4.4	6.4	4.9	3.1	2.7	4.3	5.2
13	3.0	3.8	5.4	3.2	11.5	3.3	4.8	1.9	4.2	2.3	2.3	2.8	2.2	2.7	4.4	2.8	1.7	1.6	1.6	1.6	4.6	2.3	4.7	4.8
14	2.1	4.6	6.4	2.4	1.3	4.5	4.2	2.6	3.0	1.7	2.6	3.0	2.5	2.3	3.5	3.2	1.3	1.6	1.9	2.0	1.9	2.0	2.0	1.7
15	1.7	1.4	1.6	2.4	2.3	2.0	1.8	3.1	2.9	3.8	2.2	2.1	2.0	2.4	2.7	2.3	2.4	2.5	2.3	2.6	2.2	2.4	2.3	2.4
16	2.3	2.6	1.9	2.3	2.7	2.1	1.8	1.6	1.6	1.6	1.6	1.5	1.8	3.0	2.0	1.4	1.6	3.1	2.0	1.9	1.5	1.8	1.5	1.6
17	1.7	2.1	2.1	2.3	2.0	2.3	1.9	2.3	2.3	2.8	3.1	2.9	2.4	5.6	5.6	4.8	3.5	1.9	2.3	2.3	1.8	1.8	2.2	2.2
18	2.1	1.5	1.6	1.5	1.6	5.4	2.2	2.9	2.9	1.8	3.5	2.4	2.1	2.2	2.1	2.2	2.0	1.7	3.4	2.7	1.7	2.2	1.8	1.9
19	1.7	1.7	1.8	1.7	1.9	1.9	1.7	1.6	1.7	1.5	1.8	1.9	1.9	2.0	1.8	2.1	3.5	2.6	4.9	3.3	5.2	6.3	4.1	4.4
20	4.2	3.4	6.7	6.9	4.6	17.1	2.8	3.1	4.5	2.7	2.9	2.6	2.2	3.5	6.6	3.9	2.2	1.5	1.7	1.3	1.4	1.5	1.7	1.5
21	1.6	1.6	1.6	1.4	1.4	2.3	1.6	1.6	3.4	1.7	2.1	4.5	4.4	4.9	2.0	4.5	3.7	1.7	1.6	1.7	1.6	1.6	1.4	1.8
22	1.8	1.2	1.3	1.3	1.8	1.3	1.7	1.9	2.8	2.0	4.9	4.0	2.9	2.8	3.1	4.3	1.5	1.1	1.0	1.0	1.1	1.1	1.0	1.3
23	1.4	1.1	1.1	1.3	1.4	2.5	3.8	3.2	2.0	2.5	3.6	1.7	5.1	3.0	1.7	1.7	1.8	1.7	2.1	1.9	1.8	1.4	1.4	1.5
24	1.9	1.8	1.5	1.2	1.6	18.5	4.3	3.4	6.2	5.4	3.1	1.4	1.5	2.0	2.1	1.5	1.5	1.4	1.5	1.6	1.4	1.6	1.5	1.5
25	1.5	1.5	1.3	1.5	1.6	1.5	1.3	1.2	1.2	1.1	1.1	1.0	1.0	1.0	0.9	0.9	1.0	0.9	0.9	0.9	1.2	1.0	1.0	1.4
26	1.5	1.2	1.5	1.6	1.9	2.7	2.3	1.9	2.2	3.1	2.0	4.3	3.4	3.8	2.5	3.4	4.1	2.6	2.4	1.9	2.2	1.9	2.0	2.0
27	2.3	1.9	3.0	3.8	2.4	4.0	2.0	1.8	1.9	7.3	47.2	46.2	45.6	45.5	45.5	45.4	45.4	45.6	45.8	45.8	15.5	4.6	3.0	4.8
28	5.7	6.3	1.6	1.8	1.7	2.9	2.0	2.1	4.6	2.0	5.1	3.1	4.4	1.5	2.2	1.4	1.3	1.9	1.7	1.8	2.8	1.8	1.8	1.6
29	1.5	1.6	1.7	1.6	1.9	2.2	1.8	4.6	3.2	2.8	3.1	5.0	3.1	4.6	2.8	3.8	3.6	4.3	3.3	5.1	5.2	4.2	2.5	3.0
30	4.4	2.8	2.2	3.0	2.6	2.7	2.8	4.8	3.6	3.2	3.2	3.1	5.1	4.0	3.4	2.3	2.4	2.6	3.6	4.3	2.8	2.5	2.5	1.9
31	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4	19.4

Monthly CO CEM Report



Total CO 1654.6 ppm
Average CO 2.8 ppm

New Orleans - East Bank WWTP
Oct 01, 2020

Hourly CO Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	1.2	0.9	0.9	15.6	0.8	0.8	0.8	0.8	1.0	0.0	1.0	1.1	1.1	1.5	1.3	3.0	1.2	1.3	1.3	1.4	1.4	1.5	1.5	1.5
2	1.5	1.5	1.5	1.5	1.4	1.4	1.4	1.8	2.6	2.1	2.1	1.8	2.6	4.0	2.8	1.3	1.3	1.4	1.5	1.4	1.4	1.4	1.3	1.4
3	1.3	1.3	1.3	1.1	1.1	1.0	1.3	1.3	1.2	1.3	1.1	1.2	1.3	1.3	1.3	1.4	1.5	1.4	1.2	1.4	1.4	1.5	1.5	1.6
4	1.8	1.8	1.8	8.9	1.9	1.7	1.9	2.0	2.2	1.9	1.8	1.6	1.6	1.7	1.8	1.7	1.8	1.8	1.9	1.9	1.8	1.9	0.0	0.0
5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.0	3.1	3.2	3.2	3.2	3.8	1.5	1.5	1.5	1.5	1.6	1.8	1.8	2.0	2.3
6	1.7	1.8	1.5	1.9	2.2	0.0	0.0	0.0	1.9	0.0	0.0	0.0	6.2	3.1	2.0	1.4	1.4	1.5	1.4	1.5	1.5	1.5	1.4	1.5
7	1.5	1.4	1.4	1.5	1.5	1.3	1.5	3.7	3.2	2.0	3.6	3.4	1.9	2.8	1.9	1.4	1.4	1.5	1.5	1.4	1.4	1.4	1.5	1.5
8	1.5	1.4	1.5	1.5	1.5	1.6	1.4	1.5	4.0	3.9	3.1	3.2	2.6	2.6	2.2	2.2	1.8	1.8	1.7	2.0	2.2	1.6	1.7	1.9
9	1.5	1.9	1.9	1.6	1.7	1.7	1.5	1.6	1.5	1.7	1.5	1.5	2.0	1.6	1.7	2.2	2.0	1.7	1.7	1.9	1.8	1.6	1.7	1.5
10	1.6	1.6	1.6	1.7	1.7	1.8	1.6	1.7	1.6	1.7	1.5	1.5	1.8	1.8	1.8	1.7	1.7	1.8	1.8	1.7	1.8	1.9	1.6	1.6
11	1.7	1.6	1.5	1.6	1.6	1.4	1.4	1.4	1.5	1.5	1.4	1.4	1.4	1.5	1.5	1.5	1.5	1.6	1.7	1.7	1.7	1.7	1.6	1.7
12	1.7	1.7	1.7	1.7	1.7	1.5	1.7	1.6	1.7	1.8	4.2	5.1	5.9	6.3	0.0	0.0	11.6	7.0	16.1	4.0	0.0	0.0	0.0	0.0
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	42.3	12.2	2.8	2.1	3.1	2.2	2.0	2.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	1.6	1.9	1.7	3.6	2.7	1.9	2.1	1.4	1.5
15	1.5	1.5	1.5	1.6	1.6	1.5	1.6	7.5	4.0	2.4	2.8	2.8	2.3	2.9	2.8	2.7	2.4	2.3	2.5	2.3	2.9	2.8	2.6	3.2
16	2.7	2.9	2.4	2.4	2.3	2.2	2.4	7.2	2.6	3.1	4.2	3.0	2.6	6.0	10.6	7.2	5.5	4.9	4.1	4.1	3.5	3.7	3.9	3.2
17	2.8	2.5	2.6	2.5	2.8	2.4	2.5	3.0	3.0	2.9	3.3	3.3	3.1	3.4	4.1	4.7	3.5	3.7	5.6	4.5	5.5	6.1	4.8	8.4
18	6.6	6.9	12.3	21.6	8.5	6.3	6.8	9.8	5.5	5.2	6.8	7.3	14.1	9.5	8.0	8.5	5.6	2.2	2.1	6.5	5.5	6.7	8.4	10.0
19	12.2	15.5	15.4	17.4	15.2	17.4	14.5	16.1	3.5	2.5	3.7	3.5	2.3	3.7	2.9	2.0	2.0	2.0	2.0	1.9	1.9	1.9	1.8	2.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.1	2.6	5.0	5.5	8.1	9.7	9.1	3.8	2.5	2.1	6.5	2.1	2.0	1.8	1.8	1.8
21	1.8	1.8	1.8	1.8	1.9	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7
22	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7
23	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7
24	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7
25	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	1.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
29	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	39.6	2.4	2.2	2.2	2.4	2.3	2.3	2.4	2.2	2.3
30	2.2	2.2	2.2	2.3	2.2	2.0	2.1	4.1	3.5	3.3	3.5	4.1	2.8	4.4	3.1	2.2	2.2	2.2	2.2	2.2	2.2	2.3	2.3	2.3
31	2.3	2.3	2.2	2.3	2.3	2.3	2.3	2.3	2.2	2.3	2.3	2.3	2.3	2.3	2.2	2.3	2.3	2.3	2.4	2.5	2.5	2.5	3.0	3.2

Monthly CO CEM Report



Total CO 2206.5 ppm
Average CO 4.5 ppm

New Orleans - East Bank WWTP
Nov 01, 2020

Hourly CO Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4
2	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	3.4	2.4	2.9	3.8	3.5	2.2	29.5	2.4	2.4	2.5	2.7	2.6	2.6	2.4	2.4	2.3
3	2.3	2.4	2.4	2.5	2.4	2.5	2.4	2.3	2.2	2.6	3.9	4.6	3.4	2.8	3.3	2.4	2.5	2.4	0.0	0.0	2.5	2.3	2.4	2.3
4	2.3	2.3	2.3	2.3	0.0	0.0	0.0	0.0	0.0	0.0	3.9	2.9	3.0	2.7	4.8	4.3	2.8	2.6	2.6	2.5	2.5	2.4	2.4	2.4
5	2.5	2.6	2.5	2.4	2.4	2.5	0.0	0.0	6.6	4.9	4.9	5.2	3.7	3.7	4.2	2.7	2.7	2.4	2.5	2.6	2.4	2.6	2.6	2.6
6	2.7	2.6	2.6	2.5	2.5	2.4	2.4	2.4	4.5	2.8	3.9	4.9	15.3	5.4	11.3	12.2	9.7	9.4	9.3	10.2	8.4	8.4	6.5	5.8
7	4.9	5.0	5.0	5.5	5.3	4.5	4.6	4.4	3.6	4.2	5.2	4.8	4.6	7.1	7.7	5.0	5.0	4.3	5.2	4.6	3.8	3.8	5.5	6.1
8	5.6	6.0	4.7	5.3	5.8	5.6	7.9	5.7	5.7	6.2	7.1	5.7	6.1	4.7	2.9	5.1	5.1	5.9	6.1	5.5	5.8	5.1	5.5	5.6
9	5.4	5.1	4.6	6.7	2.8	2.5	0.0	2.9	3.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
11	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
12	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
15	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	20.0	6.6	18.3	36.5	4.7	8.0	27.4	63.6	24.1	46.6	13.8	9.1	13.5
16	21.3	16.4	6.5	6.9	20.3	2.2	3.6	7.0	14.4	19.5	5.6	15.3	18.7	32.6	7.4	20.6	16.4	19.0	13.2	2.2	2.6	8.0	2.3	6.4
17	7.7	6.7	3.6	2.7	3.2	9.3	12.6	4.8	13.7	40.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.8	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	22.9	6.8	13.5	3.7	6.5	4.8	3.2	2.7	3.2	2.7	2.5	2.9	2.3	2.1	2.2
20	2.1	2.2	2.1	2.2	2.1	2.3	2.3	2.2	2.7	2.8	4.7	4.7	4.2	3.1	3.9	3.4	2.7	2.8	2.8	2.9	2.8	2.8	2.7	2.9
21	2.9	2.9	2.9	3.0	3.0	3.1	3.0	2.8	2.4	0.0	0.0	0.0	0.0	0.0	4.0	4.0	3.5	4.1	3.0	2.7	2.7	2.7	2.7	2.6
22	2.7	2.6	2.5	2.4	2.5	2.3	2.5	2.6	2.5	2.6	2.6	2.7	2.6	2.6	2.5	2.6	2.7	2.7	2.8	2.8	3.0	2.9	3.0	2.9
23	3.0	2.9	2.8	2.7	2.8	2.8	2.9	3.4	5.9	4.8	4.2	4.9	2.7	2.7	3.0	3.4	2.8	2.8	2.9	2.8	2.7	2.7	2.6	2.6
24	2.7	2.7	2.8	2.7	2.8	2.5	2.7	2.8	2.7	3.1	4.7	4.8	6.9	4.9	4.1	5.2	7.6	5.7	5.2	2.7	2.7	2.9	2.9	3.1
25	3.6	3.1	4.1	2.9	2.9	3.1	3.4	3.0	3.2	3.1	4.8	3.5	3.0	3.0	2.8	3.9	2.6	2.7	2.9	2.7	2.7	2.5	2.4	2.5
26	2.7	2.6	2.5	2.4	2.5	2.3	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	0.0	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
27	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
28	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
29	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	0.0	0.0	0.0	0.0
30	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.2	2.2	2.2	0.0

Monthly CO CEM Report



Total CO 3559.7 ppm
Average CO 5.1 ppm

New Orleans - East Bank WWTP
Dec 01, 2020

Hourly CO Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
3	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
4	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	0.0
5	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
6	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
7	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
8	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
9	2.2	2.2	2.2	2.2	2.2	2.2	2.2	0.0	0.0	0.0	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
10	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	34.0	3.3	4.7	5.8	0.0	4.8	7.9	4.3	4.3	3.6	4.0	3.5	3.8	5.2	3.8
11	4.1	7.4	5.7	3.7	4.7	3.6	3.7	3.6	3.7	3.6	3.6	3.7	4.4	4.6	7.2	8.8	4.9	5.2	5.7	4.6	3.9	4.5	4.4	4.0
12	3.9	4.2	4.0	4.4	3.7	4.3	5.2	9.8	8.4	6.7	5.4	6.6	8.3	8.8	7.3	39.2	4.8	5.0	96.2	3.7	3.9	4.3	4.7	4.4
13	4.4	4.3	4.0	4.3	4.2	4.3	5.1	3.9	4.3	5.1	5.1	4.7	4.6	5.7	6.1	4.5	4.7	4.5	5.1	5.4	4.6	4.5	5.7	7.0
14	0.0	4.0	5.6	0.0	0.0	3.9	3.6	3.5	4.3	4.4	5.1	4.3	3.8	5.1	4.0	3.4	3.6	3.5	3.4	3.5	3.4	3.4	3.2	3.2
15	3.3	3.3	3.2	3.2	3.0	3.1	3.1	5.1	8.6	3.2	3.3	3.3	3.9	4.5	3.6	3.3	3.4	3.5	3.3	3.4	3.4	3.4	3.4	3.5
16	3.4	3.5	3.6	3.5	3.3	3.4	3.5	4.1	3.9	3.4	3.5	3.9	3.8	3.9	3.2	3.4	3.4	3.7	3.8	3.9	4.0	3.9	4.0	3.9
17	4.0	4.0	4.0	4.0	3.7	3.5	3.4	3.6	4.0	4.2	12.3	4.7	8.9	10.3	4.2	6.1	4.4	4.1	4.7	4.5	4.6	5.0	4.5	4.5
18	4.6	4.7	4.7	4.4	4.5	5.0	4.6	4.2	0.0	0.0	4.9	5.9	4.8	4.5	4.5	4.6	4.5	4.6	4.6	6.4	5.0	5.5	5.7	6.1
19	5.8	5.4	6.6	5.2	5.5	5.6	4.7	4.9	4.9	4.8	4.8	4.6	5.2	5.6	5.1	6.3	7.8	7.6	7.3	0.0	45.3	11.0	10.0	18.1
20	9.4	7.4	12.2	11.0	5.4	4.7	4.9	5.0	5.5	4.7	5.2	5.6	6.9	19.4	17.6	17.1	8.0	4.9	5.2	4.9	5.0	4.9	5.0	5.0
21	5.5	5.4	5.2	5.4	5.8	6.8	5.7	9.1	8.4	19.6	23.3	16.6	14.5	21.4	31.1	7.8	15.7	13.0	14.4	10.8	5.9	7.2	8.5	7.4
22	9.9	4.8	4.9	4.7	4.7	4.7	5.5	10.8	7.8	7.9	7.7	7.2	0.0	0.0	4.8	4.9	4.9	4.7	4.7	4.6	4.6	4.7	4.7	4.6
23	4.6	4.7	4.6	4.7	4.7	4.8	4.8	4.8	4.9	5.1	5.1	5.1	4.8	5.2	5.1	5.0	5.2	4.8	4.9	4.9	5.1	5.1	5.1	5.4
24	5.1	5.0	5.6	5.6	5.3	5.0	0.0	5.0	0.0	9.0	4.5	4.3	4.3	4.3	4.4	4.2	4.2	4.2	4.1	4.3	4.4	4.5	4.6	4.8
25	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.9	4.9	4.9	4.9	4.9	4.9	4.9	4.5	4.3	4.2	4.1
26	4.3	4.1	4.1	4.0	3.9	4.4	4.1	4.2	3.9	4.7	4.7	5.2	26.3	9.0	7.5	10.4	4.9	6.2	5.7	5.2	5.2	4.6	4.1	4.8
27	4.4	4.2	4.5	5.4	4.9	5.5	4.8	4.3	4.5	4.3	4.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	14.2	
28	0.0	8.9	5.9	4.5	4.6	4.9	4.9	13.8	10.1	13.5	13.5	0.0	8.9	12.1	6.0	4.7	4.8	4.8	4.8	4.8	5.3	5.4	6.0	5.6
29	5.1	5.2	5.3	5.2	7.1	5.9	5.4	9.8	15.4	13.4	8.8	7.5	10.1	17.3	14.1	11.4	11.9	10.8	6.7	8.4	6.4	6.4	5.5	7.9
30	5.3	5.8	5.3	6.6	5.5	4.8	5.5	12.1	0.0	0.0	0.0	0.0	5.4	11.7	7.5	11.9	11.3	12.0	11.7	0.0	4.8	6.2	6.2	4.8
31	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5	7.5

Monthly NOX CEM Report



Total NOX 8499.7 ppm
Average NOX 14.5 ppm

New Orleans - East Bank WWTP
Oct 01, 2020

Hourly NOX Averages																									
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	18.5	17.6	17.3	24.0	17.7	16.3	15.1	17.1	17.8	0.0	26.2	15.7	18.4	15.6	16.8	19.9	10.8	9.9	17.1	16.1	21.1	14.1	13.7	14.4	
2	14.6	15.5	17.4	17.4	16.9	18.4	12.5	20.1	20.4	21.1	21.6	20.0	19.7	19.2	15.1	14.7	15.8	12.9	13.4	13.5	15.5	12.6	15.1	13.5	
3	15.8	13.4	14.0	16.5	15.7	14.6	10.8	11.3	10.6	10.3	13.0	11.0	12.5	11.0	10.0	13.0	8.0	7.7	8.9	8.3	11.3	8.0	7.9	7.9	
4	7.5	7.5	9.0	9.4	10.1	10.7	8.3	8.7	7.8	11.5	8.4	11.2	11.1	8.1	8.4	8.7	7.1	7.7	7.7	7.8	7.3	6.2	0.0	0.0	
5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	10.7	19.6	21.2	21.2	21.2	19.0	7.8	9.3	9.1	8.4	7.5	7.6	7.4	6.7	5.4	
6	17.8	6.0	23.5	6.1	5.7	0.0	0.0	0.0	8.6	0.0	0.0	0.0	7.5	21.6	26.7	28.4	11.3	16.1	21.9	11.4	14.6	11.3	13.2	14.3	
7	14.0	14.3	13.0	11.1	16.4	15.8	17.0	7.7	18.0	22.2	24.7	25.9	24.5	19.0	23.6	21.5	13.4	17.3	19.5	18.5	17.5	17.8	15.6	16.5	
8	17.6	15.8	15.0	15.4	15.7	10.9	14.0	17.3	24.8	26.3	26.2	25.1	27.8	23.7	24.9	27.6	30.3	23.0	22.6	25.0	23.5	22.4	22.6	22.2	
9	20.3	19.6	21.9	18.5	19.5	20.0	18.9	18.9	14.8	10.0	13.7	11.4	19.8	16.8	15.7	19.1	18.0	18.0	15.7	19.1	18.2	17.4	17.8	17.5	
10	17.4	16.8	16.8	16.8	17.2	17.3	15.9	18.0	15.9	19.0	17.1	16.1	17.2	14.9	16.1	14.4	16.6	15.5	13.7	15.6	16.4	18.9	12.1	14.5	
11	12.4	13.5	14.0	13.3	12.1	11.9	13.2	12.1	12.2	12.3	15.0	14.0	13.5	13.0	12.8	14.0	15.3	15.2	15.1	14.8	14.8	14.8	13.3	15.2	
12	13.7	13.9	15.2	14.0	15.7	14.8	15.7	17.0	16.6	18.5	21.6	23.9	26.3	27.2	0.0	0.0	11.2	18.0	19.0	16.3	0.0	0.0	0.0	0.0	
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	27.4	17.5	17.8	28.4	15.4	9.8	7.9	12.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.1	18.4	9.5	15.5	22.2	22.7	25.7	28.3	27.5	17.1	
15	19.7	17.4	18.1	14.5	19.0	20.1	19.6	22.4	24.5	22.6	21.0	21.0	20.8	21.6	23.9	22.6	21.8	21.5	22.2	23.0	23.8	23.3	23.0	22.7	
16	22.4	22.4	21.5	22.0	23.9	24.5	23.6	22.1	20.8	22.4	24.5	24.6	26.0	24.1	21.5	21.6	22.0	23.6	24.0	24.4	24.7	24.0	23.2	22.0	
17	22.2	20.2	21.3	22.9	21.8	19.3	21.8	21.5	20.9	20.4	20.2	19.5	19.5	20.4	20.3	20.2	20.3	21.6	19.5	21.5	25.6	21.1	22.6	15.9	
18	23.1	25.9	26.0	22.4	24.4	21.6	21.9	25.7	21.2	20.1	19.0	30.8	22.1	19.2	18.5	20.5	21.5	26.1	27.3	24.9	25.8	26.4	25.5	24.6	
19	24.2	23.4	23.0	23.7	20.8	22.4	22.0	24.3	21.5	15.8	17.0	27.0	16.6	14.7	16.9	13.6	13.8	14.5	12.5	16.4	10.1	12.4	11.2	11.4	
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	22.3	12.1	21.3	20.4	19.1	17.5	19.4	25.9	15.5	10.2	15.0	8.3	6.4	6.7	5.8	5.6	
21	5.5	5.7	5.5	5.4	5.4	6.5	5.3	7.2	7.9	7.2	7.6	7.9	7.9	7.7	7.7	7.6	8.1	7.1	5.9	4.0	4.4	4.3	4.5	4.3	
22	4.5	4.5	4.6	4.6	4.6	4.5	4.3	4.3	7.7	6.3	6.4	6.8	6.7	6.9	7.4	7.9	6.9	7.9	6.8	7.0	7.1	7.8	7.4	6.8	
23	7.4	7.1	7.3	7.4	7.4	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	
24	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	7.6	
25	7.6	7.6	7.6	7.6	7.6	8.2	7.3	7.6	7.1	6.9	7.1	7.1	6.8	6.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
29	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	10.2	21.4	14.4	11.4	9.6	10.8	9.4	9.4	9.6	9.2
30	10.6	10.4	11.1	9.3	11.2	11.6	13.5	12.9	8.5	6.8	7.2	7.5	9.2	8.7	10.4	7.0	7.4	6.7	7.3	6.6	6.9	6.8	7.1	6.9	
31	7.6	7.5	7.5	7.7	7.9	7.7	7.8	8.2	9.1	7.4	7.7	8.0	8.7	9.1	7.3	7.1	6.8	9.2	6.6	6.8	7.4	6.3	7.2	8.5	

Monthly NOX CEM Report



Total NOX 6061.1 ppm
Average NOX 12.4 ppm

New Orleans - East Bank WWTP
Nov 01, 2020

Hourly NOX Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2
2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.2	8.5	17.9	28.3	19.8	18.9	21.7	17.9	22.5	19.4	16.1	14.0	14.3	10.6	11.1	9.0	10.3
3	10.0	10.0	9.2	10.1	8.6	11.3	10.2	11.6	9.8	7.5	6.1	6.1	9.6	7.7	9.2	13.0	6.7	7.3	0.0	0.0	9.8	11.1	10.1	10.1
4	10.4	12.7	12.9	12.9	0.0	0.0	0.0	0.0	0.0	0.0	13.3	4.5	5.4	8.2	11.9	7.0	5.7	10.9	8.7	9.8	11.2	8.5	9.8	9.6
5	9.9	8.0	8.6	9.3	11.2	11.0	0.0	0.0	6.1	11.5	9.4	4.0	12.6	9.9	15.7	8.4	5.7	14.0	8.2	9.3	13.3	8.9	8.8	8.4
6	8.7	8.1	8.1	8.6	11.0	10.9	10.3	7.5	12.9	12.4	10.8	11.8	12.7	10.9	14.7	16.0	17.3	17.7	17.5	17.6	17.8	18.3	17.2	15.8
7	15.9	16.1	16.5	17.1	16.8	16.9	18.0	17.9	16.3	17.7	18.2	19.0	18.4	17.7	16.8	15.3	17.1	18.9	20.2	20.9	19.1	18.4	18.3	17.2
8	17.6	19.5	22.5	20.1	19.5	18.7	17.3	17.7	18.2	18.7	18.2	18.8	19.5	19.8	20.2	20.4	20.6	20.4	20.1	20.6	20.6	21.4	21.2	19.8
9	19.4	19.0	7.2	19.3	6.8	8.9	0.0	4.9	14.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
11	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
12	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
13	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
15	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6	19.5	28.3	21.4	18.6	36.5	26.2	24.6	23.9	25.4	23.8	23.9	27.9	25.6
16	22.1	30.4	30.3	24.4	24.1	30.2	22.6	20.8	16.9	17.7	18.9	19.1	18.9	19.1	18.8	22.6	23.8	25.1	25.6	18.7	21.8	19.7	24.8	19.9
17	19.9	24.4	21.3	17.4	20.0	19.4	22.4	24.3	16.1	12.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	19.0	20.3	21.5	27.2	21.4	19.1	27.9	25.1	22.6	21.0	17.2	21.1	17.6	14.1	13.8
20	13.5	12.8	12.5	12.2	13.2	13.2	15.4	13.8	10.7	10.2	13.9	10.0	13.0	11.5	12.7	14.1	12.3	13.5	12.8	14.7	12.5	12.8	12.0	11.2
21	11.1	11.2	12.0	9.4	11.2	10.4	10.2	10.5	11.5	0.0	0.0	0.0	0.0	0.0	15.2	14.3	10.8	14.2	15.7	10.9	14.5	8.1	11.5	8.6
22	10.6	8.2	5.8	6.1	6.6	6.3	6.6	6.0	8.1	10.1	12.0	13.1	9.6	11.3	10.7	11.2	11.1	11.6	10.0	9.5	8.9	6.8	6.0	6.5
23	3.9	4.0	4.1	4.0	4.6	4.3	4.4	5.8	12.5	5.9	5.6	6.8	6.6	4.9	4.8	4.9	6.0	5.4	7.2	6.0	6.9	6.6	5.2	5.6
24	5.8	5.5	5.2	5.0	5.7	5.6	5.3	5.2	6.3	6.1	17.2	20.7	16.4	13.8	21.6	11.7	16.8	11.3	19.6	10.5	13.0	13.7	15.4	15.3
25	19.5	17.1	16.6	13.9	14.6	13.9	16.0	18.0	18.9	16.0	17.4	15.1	14.0	15.1	13.6	16.9	14.2	15.2	14.4	15.3	14.4	15.5	11.9	10.5
26	15.7	13.2	10.2	9.5	9.1	13.3	6.9	8.3	8.5	10.9	8.3	9.9	14.2	7.8	0.0	7.8	12.7	12.7	11.4	14.0	10.9	9.3	9.5	9.4
27	8.6	10.3	11.7	9.7	13.7	6.9	7.9	9.3	7.6	8.1	8.6	7.0	7.4	6.9	6.3	7.5	6.6	6.1	6.0	5.6	5.0	5.8	4.9	5.9
28	5.4	6.1	6.0	5.5	5.7	5.0	5.2	4.7	4.9	5.0	4.7	5.3	4.6	4.7	4.4	4.5	4.8	4.6	4.6	4.6	4.6	5.6	7.3	7.3
29	7.7	9.4	8.6	8.4	8.9	9.6	10.2	9.3	12.3	16.2	10.2	13.3	11.3	9.2	8.1	9.6	6.3	7.8	9.8	6.2	0.0	0.0	0.0	0.0
30	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.3	1.7	1.4	0.0

Monthly NOX CEM Report



Total NOX 8992.2 ppm
Average NOX 12.8 ppm

New Orleans - East Bank WWTP
Dec 01, 2020

Hourly NOX Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
2	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
3	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	0.0
5	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
6	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
7	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
8	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
9	1.4	1.4	1.4	1.4	1.4	1.4	1.4	0.0	0.0	0.0	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4
10	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	1.4	3.0	3.8	7.1	9.7	0.0	10.7	13.4	24.6	18.9	22.8	28.1	17.7	20.8	19.8	17.2
11	22.0	23.5	26.7	20.9	29.0	18.0	21.9	19.3	20.0	19.2	17.4	17.6	18.2	19.1	22.1	14.7	17.0	18.6	20.5	19.7	23.7	25.9	20.8	17.1
12	17.8	17.8	14.8	18.2	15.6	16.1	16.8	20.3	20.7	20.0	19.3	21.0	20.8	21.2	20.9	23.0	7.0	18.3	17.7	10.9	16.7	23.1	23.5	23.4
13	25.9	20.7	19.3	23.9	26.8	24.7	21.4	18.0	15.6	20.2	20.1	20.3	23.0	25.3	24.8	16.5	22.4	24.5	25.2	24.6	19.8	23.4	24.3	23.1
14	0.0	14.1	17.8	0.0	0.0	22.7	15.0	16.8	12.2	6.5	6.0	25.3	10.4	9.2	16.6	13.5	7.7	12.3	13.2	16.8	11.5	14.7	13.2	13.5
15	14.1	12.5	12.5	13.1	9.9	9.9	8.0	13.4	14.5	7.0	7.3	8.0	7.8	6.2	8.8	9.5	8.8	6.6	7.9	8.2	7.6	9.2	8.0	8.4
16	8.7	9.4	9.4	8.8	8.6	8.5	8.3	8.6	8.7	7.9	8.2	6.9	6.0	9.6	17.9	5.8	5.2	6.5	5.8	6.6	6.0	6.3	6.6	6.6
17	8.1	9.1	9.7	10.3	9.0	10.1	9.5	9.7	11.1	15.9	19.4	19.9	20.1	17.6	14.5	18.6	18.1	14.5	18.4	17.6	18.3	21.1	19.0	13.9
18	12.1	10.7	11.6	9.1	10.5	12.1	11.6	9.5	0.0	0.0	16.7	15.7	14.8	14.2	14.3	14.4	13.9	12.3	14.4	18.0	14.5	17.2	16.9	17.6
19	18.6	16.5	19.9	18.1	19.8	13.8	13.6	14.4	15.0	15.8	16.8	14.3	17.2	20.1	18.7	20.7	22.1	20.0	30.8	0.0	18.4	18.3	21.5	20.9
20	23.5	21.1	22.1	28.1	21.6	19.1	22.6	23.3	29.0	19.5	23.3	25.3	25.8	24.9	25.0	17.0	26.6	17.1	18.8	16.1	16.0	16.9	16.4	17.3
21	16.5	18.5	16.6	16.2	16.4	18.3	16.5	16.0	12.8	17.4	18.4	19.6	12.4	17.8	19.4	11.4	23.3	22.6	22.3	22.6	18.9	20.9	21.6	20.7
22	23.3	19.1	20.3	17.0	17.6	20.0	17.4	21.7	20.6	22.2	17.2	19.9	0.0	0.0	5.5	12.4	7.7	6.7	7.3	9.9	9.8	8.7	10.2	10.5
23	12.5	14.0	14.4	13.5	16.3	16.7	15.2	12.5	19.0	24.0	20.7	23.7	18.9	20.0	25.6	22.6	27.5	20.7	23.9	24.9	25.3	25.5	21.6	26.2
24	24.8	26.6	26.2	25.6	22.9	16.9	0.0	18.4	0.0	12.2	24.2	18.0	17.1	19.6	24.0	17.0	15.0	14.6	16.1	14.6	15.2	13.2	13.3	13.2
25	12.8	12.8	11.1	12.3	14.6	13.3	13.5	12.1	14.0	11.9	11.1	7.5	7.2	6.0	6.5	6.6	6.1	6.2	6.2	6.6	9.4	9.2	8.6	11.4
26	12.7	11.0	12.4	12.9	12.7	14.8	13.4	15.1	14.2	14.0	18.1	19.9	15.1	15.5	21.3	20.9	15.1	18.5	19.0	16.8	18.7	19.8	16.3	18.7
27	18.8	17.4	17.2	18.7	18.8	21.0	20.9	18.0	19.9	19.3	6.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	14.7
28	0.0	20.4	20.9	16.1	18.9	16.3	17.5	16.6	14.5	19.3	21.8	0.0	15.6	21.2	22.1	16.5	17.6	18.1	17.6	16.7	18.5	16.3	17.1	19.3
29	16.8	17.7	19.2	18.9	17.6	18.8	17.2	20.4	15.2	17.5	21.4	18.4	23.3	16.5	20.2	22.4	21.9	19.5	21.5	27.5	18.7	26.1	20.0	21.2
30	11.8	20.6	18.7	23.1	21.0	17.5	19.6	19.4	0.0	0.0	0.0	0.0	10.6	17.4	20.3	21.5	23.0	25.2	25.8	0.0	21.2	22.3	24.5	19.8
31	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5	39.5

Monthly O2 Analyzer Report



New Orleans - East Bank WWTP
Oct 01, 2020

Average O2 12.37 %

Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	10.01	10.29	10.18	11.54	10.51	10.50	10.84	10.31	11.75	15.24	14.81	10.75	10.49	10.93	10.90	10.84	11.78	11.56	10.69	10.70	10.44	11.13	10.98	10.97
2	10.96	10.78	10.66	10.65	10.58	10.49	13.64	9.96	10.08	9.92	9.99	10.09	10.10	10.13	10.56	10.50	10.53	10.88	10.86	10.73	10.68	10.88	10.70	10.85
3	10.63	10.92	10.73	10.59	10.70	10.75	11.63	11.55	11.64	11.61	11.25	11.58	11.37	11.56	14.99	12.31	12.73	12.56	12.16	12.20	11.97	12.32	12.69	13.65
4	13.74	13.32	12.96	13.26	13.12	12.59	15.13	14.05	13.83	12.46	12.29	12.02	11.70	11.93	11.85	11.98	12.14	12.62	12.69	12.78	12.81	17.18	17.62	17.35
5	17.38	17.46	17.30	17.27	17.44	17.36	17.19	17.20	17.30	16.61	11.25	12.30	13.35	13.73	10.07	10.73	10.54	11.08	11.72	12.12	12.40	12.79	13.82	15.73
6	12.45	14.10	13.11	14.03	16.40	17.80	17.30	17.62	17.08	17.32	17.56	17.48	15.72	12.03	10.21	10.48	11.18	11.11	10.99	11.80	11.27	11.49	11.24	11.22
7	11.19	11.22	11.47	11.80	11.43	11.34	13.69	16.51	11.56	10.44	10.07	9.72	9.68	10.43	9.60	10.08	10.71	9.94	10.47	10.70	10.87	10.91	10.99	10.86
8	10.83	11.02	11.10	11.12	11.26	12.53	11.37	10.77	9.67	9.68	9.88	9.92	9.87	10.47	10.13	9.99	10.17	10.45	10.26	10.19	10.23	10.30	10.19	10.34
9	10.49	10.35	10.29	10.51	10.40	10.43	10.45	10.46	10.98	11.82	11.81	11.41	10.25	10.70	10.63	10.31	10.44	10.53	10.75	10.43	10.54	10.58	10.54	10.58
10	10.62	10.71	10.64	10.67	10.61	10.63	10.72	10.54	10.75	10.47	10.68	10.51	10.47	10.74	10.77	10.77	10.69	11.04	11.18	10.93	10.56	10.35	11.73	11.19
11	11.43	11.29	11.25	11.35	11.47	11.46	11.34	11.54	11.51	11.39	11.12	11.19	11.17	11.14	10.92	10.40	10.22	10.57	11.11	11.17	11.16	11.26	11.37	11.15
12	11.35	11.30	11.30	11.41	11.25	11.29	11.10	11.02	11.09	10.80	9.96	9.78	9.69	10.54	17.73	17.52	16.89	9.65	9.10	15.73	18.02	17.52	17.63	17.56
13	17.38	17.57	17.61	17.25	17.47	17.51	17.26	17.50	17.30	13.99	8.75	13.78	9.84	11.60	16.83	15.77	17.20	17.40	17.09	17.35	17.37	17.18	17.42	17.32
14	17.14	17.37	17.03	17.26	17.34	17.32	17.09	17.39	17.30	17.05	17.25	17.33	17.05	17.27	17.29	12.29	15.48	11.84	10.15	9.82	10.08	10.11	10.46	10.98
15	10.78	10.92	10.88	13.91	10.66	10.67	11.01	10.22	10.29	10.18	10.13	9.83	9.82	9.90	9.12	9.29	10.09	10.23	9.86	9.95	9.78	9.82	9.79	9.61
16	9.78	9.75	10.08	9.96	9.87	9.92	10.00	12.16	12.80	10.07	9.88	9.93	9.96	9.61	9.25	9.26	9.33	9.38	9.42	9.44	9.46	9.45	9.50	9.63
17	9.67	9.79	9.74	9.63	9.72	9.76	9.65	9.65	9.66	9.57	9.61	9.61	9.63	9.63	9.58	9.56	9.55	9.50	9.43	9.78	9.81	9.36	9.71	14.60
18	10.07	9.89	9.74	10.94	9.97	9.42	10.62	9.23	9.36	9.54	9.88	10.30	9.18	9.28	15.89	10.85	11.08	10.10	10.18	9.37	9.31	9.26	9.17	9.11
19	9.08	9.17	10.50	9.03	8.91	9.49	10.36	9.95	11.03	11.36	10.93	9.95	11.85	10.38	10.42	11.00	11.09	11.09	11.39	10.65	11.70	11.21	11.34	16.85
20	18.84	18.21	17.66	17.26	16.17	15.16	16.36	15.28	13.37	11.51	11.57	9.18	9.10	9.05	9.65	9.48	10.64	10.64	10.88	12.61	11.30	11.11	11.30	11.30
21	11.26	11.27	11.31	11.36	11.37	11.35	11.31	10.05	10.06	10.20	10.10	10.16	10.32	10.35	10.43	10.46	10.52	10.56	11.01	11.77	11.59	11.68	11.63	11.56
22	11.63	11.54	11.49	11.46	11.45	11.54	11.51	12.08	12.10	10.55	10.27	10.29	10.35	10.31	10.29	10.39	10.70	10.41	10.54	10.48	10.32	9.93	10.10	10.18
23	10.04	10.13	10.15	10.13	10.10	10.04	9.96	13.16	9.42	9.40	9.44	9.65	9.75	9.44	9.41	9.38	9.41	9.55	9.61	9.68	9.82	9.60	9.76	9.60
24	10.81	12.00	9.53	10.03	14.64	9.85	10.09	12.07	16.67	9.73	9.76	9.71	9.81	9.84	9.79	10.00	10.15	10.24	10.09	9.96	10.34	9.95	10.32	9.93
25	10.05	9.88	9.79	9.81	10.04	10.12	10.03	9.90	10.02	9.93	9.85	9.86	10.00	12.43	18.04	18.02	17.79	17.52	17.79	17.87	17.54	17.70	17.66	17.44
26	17.73	17.69	17.18	17.72	17.58	17.41	17.70	16.65	17.53	17.38	17.50	17.36	17.52	17.51	17.29	17.54	17.51	17.32	17.51	17.47	17.30	17.53	17.61	17.19
27	17.43	17.60	17.25	17.42	17.50	17.21	17.51	17.46	17.11	17.14	17.68	17.30	17.47	17.29	17.37	17.36	17.48	17.27	16.89	17.36	17.25	17.20	17.37	17.28
28	17.16	17.44	17.30	17.11	17.40	17.34	17.17	17.40	16.81	17.01	17.34	15.05	15.66	16.12	16.74	16.46	15.71	16.95	18.55	18.29	18.25	18.52	18.72	18.79
29	11.91	14.73	15.94	17.11	17.86	18.31	18.09	16.61	16.41	16.20	17.32	17.35	16.54	17.34	16.24	11.12	11.68	11.97	12.14	11.84	12.00	11.97	12.00	12.01
30	11.79	11.95	11.80	11.96	11.70	11.50	11.29	12.23	13.32	12.56	12.46	12.44	12.29	13.97	11.97	12.46	12.47	12.49	12.49	12.53	12.42	12.42	12.27	12.36
31	12.03	12.11	12.11	12.04	12.01	11.92	12.02	12.00	11.86	11.97	11.96	11.79	11.72	11.80	12.14	12.10	12.26	11.96	12.26	12.26	12.17	12.25	12.00	11.83

Monthly O2 Analyzer Report



New Orleans - East Bank WWTP
Nov 01, 2020

Average O2 13.82 %

Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90
2	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.90	11.98	12.34	14.71	12.32	11.44	16.22	14.44	11.17	11.53	11.71	12.00	11.62	11.78	11.44	11.66	11.41
3	11.44	11.45	11.60	11.39	11.65	11.32	11.39	11.24	12.75	13.21	12.23	12.14	13.01	12.31	12.56	13.25	12.21	16.57	17.91	17.91	12.34	10.92	11.13	11.09
4	10.95	10.62	10.59	17.35	18.06	18.05	17.61	17.86	17.77	17.54	11.85	13.14	12.63	11.77	13.50	12.83	12.54	11.19	12.01	11.49	11.20	11.55	11.38	11.50
5	11.52	11.77	11.48	11.35	11.09	15.82	17.72	17.83	12.88	12.69	12.83	13.68	12.58	11.46	10.79	12.06	11.85	11.07	11.71	11.39	11.19	11.68	11.66	11.66
6	11.68	11.73	11.70	11.50	11.52	11.43	11.60	11.51	10.64	10.88	10.65	10.34	10.65	11.83	9.33	9.27	9.28	9.26	9.23	9.20	9.25	9.24	9.32	9.54
7	9.53	9.49	9.57	9.55	9.59	9.57	9.50	9.67	9.78	9.55	9.47	9.56	9.59	9.35	9.32	9.57	9.54	9.57	9.52	9.57	9.72	9.66	9.42	9.26
8	9.40	11.15	9.43	9.43	9.42	9.44	9.33	9.46	9.42	9.46	9.45	9.41	9.43	9.67	10.24	9.60	9.50	9.50	9.55	9.57	9.60	9.62	9.60	9.54
9	9.61	12.92	17.32	10.71	17.78	17.68	17.42	17.11	12.56	18.64	19.02	19.12	19.11	19.13	19.12	19.05	19.05	19.01	18.97	19.06	19.12	19.12	19.18	19.27
10	19.18	19.15	19.09	19.05	19.10	19.12	19.22	19.22	19.21	19.53	19.76	19.69	19.71	19.74	19.68	19.50	19.48	19.44	19.44	19.43	19.39	19.37	19.36	19.41
11	19.44	19.47	19.43	19.45	19.49	19.44	19.46	19.44	19.46	19.50	19.50	19.47	19.49	19.51	19.46	19.44	19.45	19.47	19.50	19.54	19.52	19.49	19.50	19.51
12	19.49	19.50	19.54	19.52	19.52	19.54	19.56	19.57	19.55	19.55	19.49	19.54	19.57	19.48	19.44	19.48	19.44	19.45	19.48	19.50	19.57	19.58	19.54	19.54
13	19.57	19.62	19.63	19.62	19.69	19.63	19.69	19.73	19.70	19.71	19.72	19.72	19.69	19.68	19.06	16.83	16.28	16.12	16.00	15.80	15.64	15.60	15.55	15.59
14	15.58	15.59	15.56	15.60	15.53	15.52	15.54	15.50	15.35	13.54	13.27	17.97	16.45	16.60	17.72	16.79	18.09	16.47	18.19	17.18	17.39	17.53	17.43	17.40
15	17.51	17.40	17.42	17.47	17.43	17.43	17.39	17.45	17.45	17.46	17.43	9.76	10.41	9.32	9.76	11.04	9.46	9.81	9.82	9.71	9.46	10.60	9.41	9.88
16	9.43	11.46	9.57	9.59	9.85	13.35	9.95	9.48	11.03	9.47	11.51	9.64	9.59	9.68	11.02	9.59	9.61	9.61	9.67	10.68	10.28	9.86	10.48	10.04
17	9.87	10.17	10.30	10.65	10.40	9.82	9.68	10.10	13.53	14.36	18.46	18.29	18.15	18.13	18.03	18.11	18.07	18.06	18.01	18.02	17.89	17.99	17.53	18.23
18	17.94	17.91	17.95	17.87	17.89	17.87	17.82	17.84	17.88	17.81	17.80	17.93	17.81	17.80	17.78	17.82	17.78	17.82	17.84	17.11	16.92	17.61	17.53	17.64
19	17.72	17.65	17.63	17.62	17.67	17.44	17.50	17.70	16.59	11.38	11.16	10.09	10.83	9.67	11.16	11.15	10.18	10.04	10.09	10.47	10.11	10.48	10.82	10.76
20	10.87	10.90	10.95	10.86	10.76	10.70	10.52	10.95	13.28	10.82	13.44	11.29	10.87	11.03	10.82	10.80	10.99	10.85	10.99	10.89	11.08	11.16	11.10	11.28
21	11.23	11.23	11.27	11.62	11.30	11.45	11.40	11.40	12.83	18.45	18.22	18.04	18.10	17.98	10.89	10.35	10.85	10.08	10.67	11.00	13.83	12.16	11.75	12.22
22	11.95	12.61	12.97	12.80	12.67	12.79	12.64	12.77	11.97	11.24	11.39	11.20	11.41	10.69	10.75	11.00	10.87	11.22	12.36	14.66	15.06	14.25	14.40	13.88
23	13.44	13.46	13.44	13.48	13.43	13.48	13.52	13.48	14.86	13.71	13.58	14.21	15.54	13.35	13.31	13.59	12.76	12.94	13.19	13.27	13.18	13.20	13.33	13.20
24	13.36	13.63	13.48	13.28	13.11	13.34	13.38	13.57	12.95	13.20	11.61	10.31	11.90	10.82	9.91	12.59	10.82	12.25	10.63	11.74	11.47	11.13	10.87	10.72
25	10.29	10.77	10.32	10.89	10.85	10.81	10.46	10.61	10.33	12.21	11.43	10.22	10.37	10.43	11.64	10.14	10.55	10.55	10.54	10.52	10.55	13.25	12.50	14.59
26	14.83	13.42	14.73	17.71	17.19	12.04	12.36	12.72	12.97	12.92	17.31	11.63	11.23	16.97	18.26	17.00	11.17	11.61	11.50	11.35	11.61	11.70	11.57	11.67
27	11.71	11.94	11.23	11.43	12.02	14.20	13.97	11.54	11.84	13.73	11.67	11.96	11.78	12.00	11.62	11.64	12.06	12.32	12.39	12.48	12.71	12.56	12.72	12.35
28	12.44	12.30	12.25	12.51	12.53	12.63	12.68	12.78	12.70	12.78	12.73	12.63	12.86	12.81	12.92	12.85	12.83	12.81	12.83	12.83	12.78	12.55	12.15	12.11
29	12.08	11.87	11.97	11.94	11.78	11.87	11.70	11.80	11.43	11.16	12.00	11.31	12.43	13.39	12.44	13.98	14.23	13.28	14.29	15.20	17.66	18.06	17.84	17.60
30	17.54	17.51	17.46	17.39	17.42	17.36	17.47	17.44	17.56	18.16	18.80	18.95	19.10	19.20	19.25	19.26	17.02	16.68	16.15	16.69	15.55	13.05	12.84	18.23

Monthly O2 Analyzer Report



New Orleans - East Bank WWTP
Dec 01, 2020

Average O2 11.56 %

Hourly O2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	18.07	17.97	17.79	17.84	17.75	17.84	17.78	17.74	13.18	11.65	11.31	11.18	11.23	11.25	11.15	11.11	11.22	11.17	11.06	11.40	11.23	11.60	11.49	11.47
2	11.47	11.30	11.21	11.17	11.15	11.17	11.16	11.07	10.69	10.66	10.59	10.59	11.12	10.52	10.67	11.04	10.33	9.98	11.42	11.08	10.82	10.67	10.73	10.69
3	10.66	10.78	10.90	10.59	10.78	10.57	10.74	10.57	10.41	11.63	10.13	10.96	9.89	10.51	9.53	11.55	10.39	10.49	10.53	10.70	10.54	10.65	10.44	10.58
4	10.43	10.25	10.39	10.42	10.21	10.33	12.33	13.58	13.61	12.52	10.09	10.57	10.74	13.11	11.14	11.24	11.49	11.39	11.07	11.34	11.02	11.04	12.00	18.86
5	11.81	10.38	11.02	10.66	10.83	10.83	10.82	10.73	10.93	10.79	11.34	10.22	10.07	10.42	10.60	10.43	10.10	10.26	11.91	10.33	10.59	10.71	10.58	10.65
6	11.32	13.80	11.39	11.23	11.61	11.29	11.95	10.68	12.37	11.37	11.43	11.43	11.36	11.36	11.14	10.89	10.43	11.13	10.72	10.78	11.06	10.76	11.00	10.84
7	10.91	11.08	10.95	11.05	10.84	11.07	11.86	13.78	11.19	10.82	10.79	10.84	10.77	10.24	13.60	10.66	12.65	10.95	11.29	11.26	11.35	11.21	11.31	11.28
8	11.20	11.23	11.20	11.28	11.17	10.96	11.05	11.02	10.10	10.44	10.49	10.35	10.34	10.47	10.42	10.17	10.49	10.53	10.81	10.59	10.47	10.52	10.52	10.66
9	10.65	10.52	10.56	10.70	10.67	10.58	14.68	18.02	18.31	18.59	16.75	10.63	9.92	10.11	9.93	10.31	10.38	10.47	10.52	12.42	17.71	11.36	10.43	10.36
10	10.63	10.47	10.86	12.43	13.29	14.08	11.53	12.31	13.13	13.81	10.87	9.46	11.19	18.62	13.21	10.41	9.92	10.40	10.35	10.51	10.86	10.51	10.56	12.57
11	10.46	10.70	11.32	10.83	11.22	10.69	12.09	10.94	10.64	10.48	10.61	10.43	10.07	10.07	10.50	13.18	10.02	9.89	9.89	10.13	12.97	10.30	10.12	10.52
12	10.44	10.37	10.63	10.28	10.33	10.36	10.11	9.61	9.61	9.74	9.83	9.76	9.74	9.80	10.28	15.84	17.95	11.11	12.60	17.62	13.62	10.55	10.75	12.21
13	10.46	11.62	16.17	10.43	11.89	10.42	11.71	10.54	12.47	9.94	9.99	10.09	10.00	10.02	15.37	11.24	10.06	10.14	10.00	10.10	13.74	10.44	10.57	15.53
14	18.69	15.60	14.38	18.43	18.34	14.99	15.45	12.92	13.79	13.05	13.06	14.64	12.56	14.29	13.07	13.94	12.54	11.98	12.06	12.07	11.95	11.44	11.62	11.53
15	11.53	11.64	11.70	11.45	12.10	11.99	12.22	10.98	10.18	13.57	12.22	12.14	12.16	12.47	11.79	11.50	11.81	12.36	12.08	11.88	12.07	11.82	12.00	11.90
16	11.98	11.74	11.82	11.93	11.91	11.93	11.98	11.91	11.83	12.19	12.06	12.41	12.55	13.63	11.98	12.95	12.84	13.13	12.55	12.46	12.55	12.41	12.41	12.29
17	11.95	11.73	11.67	11.67	11.79	11.71	11.71	11.63	11.51	10.60	10.33	10.24	9.87	11.51	11.08	11.32	12.47	10.94	10.46	10.73	10.47	10.30	10.68	11.29
18	11.05	11.45	11.70	11.73	11.52	11.60	11.24	14.06	18.55	18.52	14.02	10.24	10.61	10.73	10.76	10.80	10.90	11.02	12.42	10.48	10.91	10.46	10.41	10.50
19	10.45	10.66	10.25	10.64	10.46	11.25	11.14	11.08	10.87	10.95	10.84	11.11	10.59	10.30	10.67	10.36	12.10	10.29	14.60	18.87	15.35	11.95	10.11	10.00
20	11.32	10.41	11.80	10.70	14.61	13.73	14.59	10.76	11.59	11.45	10.69	10.48	10.39	9.98	13.61	10.18	9.96	11.32	10.48	10.82	10.74	10.79	10.68	10.73
21	10.46	10.31	10.44	10.37	10.24	10.08	10.23	10.02	11.68	9.55	9.53	13.84	12.95	11.08	9.38	16.14	9.97	9.64	9.65	9.88	10.31	10.02	10.01	10.11
22	10.02	11.00	10.72	11.09	10.94	10.80	10.81	9.89	11.27	10.22	13.17	14.88	18.66	18.43	18.03	12.99	13.09	13.48	13.07	12.56	12.59	12.71	12.53	12.44
23	12.11	12.11	12.13	12.13	11.93	12.01	13.14	12.84	11.90	11.76	12.50	10.88	15.89	12.04	10.81	11.13	10.79	11.82	11.58	11.38	10.96	10.92	11.15	10.93
24	11.11	11.24	10.83	10.86	11.49	17.03	18.26	13.85	17.90	17.19	11.47	11.67	11.64	11.35	10.98	11.67	11.73	11.70	11.66	11.68	11.68	11.84	11.89	11.90
25	11.94	11.98	12.07	11.90	11.78	11.95	11.96	12.06	11.89	12.13	12.32	12.73	12.80	13.03	12.89	12.91	12.95	12.91	12.85	12.73	12.05	12.08	12.08	11.57
26	11.28	11.46	11.15	11.15	11.13	10.51	10.92	10.64	10.95	12.53	10.29	15.79	14.11	12.05	10.22	9.85	12.98	10.35	10.33	10.44	10.45	10.58	10.85	10.62
27	10.72	10.80	15.53	13.20	10.70	10.48	10.70	11.02	10.75	10.90	11.03	11.03	11.03	11.03	11.03	11.03	11.03	11.03	11.03	11.03	17.11	14.79	15.80	16.32
28	17.76	12.81	10.02	11.02	10.77	10.66	10.66	9.57	11.72	9.49	16.62	18.51	12.66	9.27	10.15	10.76	10.79	10.89	10.90	10.91	11.26	10.80	10.26	10.51
29	10.69	10.54	10.43	10.53	10.14	10.28	10.50	11.72	10.32	9.71	10.06	12.10	11.90	14.45	9.63	9.92	9.89	13.28	10.41	10.45	14.87	11.69	10.54	10.21
30	14.96	10.32	10.69	10.20	10.58	10.94	10.60	13.48	18.68	18.36	18.38	18.23	16.24	10.74	9.68	9.62	9.71	9.68	11.21	18.63	11.59	10.41	10.28	10.87
31	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30	7.30

Monthly Sulfur Dioxide CEM Report



Total SO2 2347.39 ppm
Average SO2 4.03 ppm

New Orleans - East Bank WWTP
Oct 01, 2020

Hourly SO2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	1.90	1.96	1.78	2.77	2.08	1.99	1.48	2.02	1.87	0.00	1.73	1.69	1.51	1.38	1.34	1.45	0.86	0.92	1.15	1.16	1.11	0.97	0.97	0.99
2	0.99	1.08	1.07	1.13	1.25	1.65	8.34	1.71	1.72	1.68	1.82	1.90	1.75	1.76	1.73	1.62	1.40	1.49	1.37	1.34	1.55	1.39	1.45	1.56
3	1.48	1.46	1.75	1.56	1.54	2.57	1.24	1.24	1.36	1.22	1.19	1.28	1.26	1.18	1.05	0.74	0.65	0.74	0.80	0.81	0.91	0.82	2.74	0.48
4	0.43	1.05	0.50	0.51	0.47	0.53	0.52	0.62	0.44	0.62	0.81	0.79	0.68	0.64	0.70	0.68	0.66	0.65	0.63	0.64	0.67	0.56	0.00	0.00
5	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.40	0.78	0.00	0.00	0.00	1.36	1.56	1.32	1.22	1.21	0.97	0.83	0.75	0.56	0.49
6	0.80	0.66	0.93	0.66	0.53	0.00	0.00	0.00	0.23	0.00	0.00	0.00	1.83	1.36	1.33	1.26	1.16	1.18	1.29	1.08	0.90	1.12	1.11	1.10
7	1.07	1.09	1.00	0.80	0.84	0.89	3.79	1.46	1.43	1.64	1.78	1.67	1.45	1.25	1.34	1.10	1.13	1.26	1.25	1.42	1.17	1.13	1.32	1.36
8	1.33	1.39	1.31	1.22	1.76	1.19	1.25	1.69	2.23	2.11	2.08	1.77	1.82	1.89	1.84	1.74	1.68	1.68	1.54	1.60	1.55	1.43	1.63	1.61
9	1.69	1.89	1.79	1.70	1.88	1.52	1.75	2.11	5.46	1.45	4.18	2.13	2.19	2.14	1.93	1.92	1.93	1.75	1.62	1.84	1.74	1.72	1.88	1.82
10	1.76	2.08	2.59	3.00	4.41	4.93	5.39	6.25	6.95	5.67	6.03	5.25	5.16	4.30	4.40	3.53	3.05	3.28	2.23	2.19	3.17	2.33	1.47	2.14
11	1.74	1.60	2.03	1.60	1.74	1.29	1.63	1.54	1.79	1.71	1.71	2.19	1.79	1.50	1.75	1.61	1.64	1.85	1.63	1.49	1.75	1.46	1.31	1.58
12	1.31	1.26	1.45	1.26	1.27	1.43	1.45	1.31	1.49	1.66	3.25	3.56	3.27	3.29	0.00	0.00	2.57	2.68	3.14	1.50	0.00	0.00	0.00	0.00
13	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.94	5.85	1.77	1.98	1.36	0.61	0.51	0.71	0.00	0.00	0.00	0.00	0.00	0.00	0.00
14	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.38	0.71	0.46	1.12	2.12	2.10	1.73	1.72	1.37	1.25
15	1.25	1.31	1.26	7.40	3.05	1.47	2.95	1.59	1.47	1.47	1.66	1.99	1.83	2.06	2.07	1.80	1.65	1.33	1.70	1.70	1.58	1.54	1.70	1.77
16	1.61	1.91	1.35	1.66	2.09	2.16	5.10	4.53	2.87	3.08	3.90	3.27	3.29	6.43	7.56	7.35	8.51	6.59	6.05	6.87	5.35	5.05	6.54	4.95
17	4.75	5.79	4.97	4.95	6.75	6.56	8.20	7.09	6.15	7.66	7.15	6.06	5.81	6.55	4.55	4.12	5.09	4.31	4.41	4.90	4.61	4.98	4.89	9.73
18	5.73	5.59	9.07	9.01	6.58	11.46	7.27	9.65	11.02	7.62	9.48	8.58	11.22	9.29	10.39	7.40	4.64	5.70	3.77	5.66	6.71	5.06	5.34	7.63
19	5.81	5.91	8.30	7.42	7.82	9.42	8.49	9.86	8.34	4.44	6.34	8.23	4.88	6.07	7.14	5.76	5.50	6.49	5.12	6.18	6.15	4.76	4.31	3.64
20	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1.66	3.62	8.52	10.31	11.28	10.91	9.06	7.37	5.81	5.08	9.19	3.59	3.33	4.95	3.16	3.22
21	4.45	2.87	2.77	3.97	2.98	3.56	4.98	6.66	8.00	9.53	7.05	5.50	6.30	4.25	3.97	5.51	3.05	2.83	3.31	1.71	1.60	2.36	1.51	1.44
22	2.29	1.56	1.44	2.29	1.68	2.51	3.00	2.41	2.95	4.53	3.64	3.35	3.89	3.44	3.16	3.77	3.00	2.55	2.95	2.92	2.48	3.03	3.64	2.58
23	2.65	3.88	2.60	2.60	3.69	3.85	3.72	6.20	4.46	4.38	5.59	4.21	3.90	5.26	3.45	2.34	3.13	2.36	3.37	6.39	6.55	8.26	12.28	11.64
24	11.14	12.58	11.24	12.34	8.80	13.39	11.88	12.37	2.58	10.24	13.15	12.85	9.44	10.27	7.78	6.12	6.96	4.63	4.95	6.34	4.47	4.56	5.45	4.70
25	4.25	5.21	4.97	4.58	5.87	6.83	5.43	6.16	7.16	5.82	5.84	7.57	6.09	5.41	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
26	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
28	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
29	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.20	6.41	6.01	5.07	5.04	6.15	5.07	5.07	6.48	5.96
30	6.74	7.85	6.93	7.67	9.93	9.93	10.80	6.29	7.77	8.97	9.89	8.26	9.02	12.45	10.37	6.75	7.95	6.14	5.81	7.24	5.64	5.68	7.32	5.68
31	7.19	8.92	7.41	7.73	9.47	8.55	7.69	10.32	11.14	9.63	12.36	13.41	12.36	13.99	10.52	9.66	9.89	10.15	7.65	8.01	8.76	7.46	8.21	11.68

Monthly Sulfur Dioxide CEM Report



Total SO2 3763.47 ppm
Average SO2 8.11 ppm

New Orleans - East Bank WWTP
Nov 01, 2020

Hourly SO2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80
2	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.80	9.76	10.49	1.03	10.07	10.42	4.81	12.64	10.68	8.41	11.38	10.81	9.81	9.71	8.96	10.63	13.33
3	0.00	0.00	14.36	0.00	0.00	0.00	0.00	0.00	14.87	8.86	9.30	9.33	9.46	10.75	9.97	7.66	8.76	8.38	0.00	0.00	9.77	0.00	0.00	0.00
4	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.39	12.99	1.88	10.80	9.19	13.30	10.78	9.40	12.15	13.64	13.78	0.00	0.00	0.00
5	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.47	13.94	10.26	13.18	13.84	11.54	11.94	12.97	10.57	8.99	11.14	9.29	8.33	8.00	7.76	6.75
6	7.14	9.74	7.56	9.37	9.47	5.46	9.58	14.14	6.37	8.17	11.86	13.14	12.65	14.58	1.81	1.80	1.79	1.45	1.42	1.49	1.28	1.24	1.33	1.20
7	1.22	1.36	1.18	1.15	1.29	1.57	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70
8	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70	1.70
9	1.70	1.70	1.70	1.70	1.70	1.70	0.00	1.70	1.70	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
10	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
11	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
12	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
13	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
14	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.45	11.95	5.28	6.31	6.77	4.47	5.63	5.50	6.59	5.65	7.62	6.24	6.77	6.39
16	7.94	5.98	6.48	6.72	8.70	4.92	7.79	8.65	7.33	8.89	7.29	10.04	10.11	10.84	7.18	8.17	7.33	6.82	6.55	4.89	5.13	6.54	4.69	6.02
17	6.24	6.13	5.65	5.84	6.41	8.70	8.11	7.69	9.70	11.57	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
18	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.43	0.00	0.00
19	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	11.58	9.07	11.82	9.90	12.66	12.56	11.07	10.30	10.93	11.99	9.90	9.46	8.60	7.74	7.17
20	7.06	7.08	7.97	8.95	10.14	11.67	12.53	14.25	10.45	14.50	8.57	10.13	10.99	11.66	11.26	11.37	10.63	10.53	9.58	9.52	8.97	8.13	8.65	8.18
21	8.38	8.72	8.82	9.10	9.33	9.79	10.50	10.26	11.17	0.00	0.00	0.00	0.00	0.00	10.41	14.02	12.38	12.09	11.72	11.50	5.51	6.88	6.01	5.29
22	5.26	4.32	4.85	5.58	5.58	5.40	5.73	5.92	8.70	13.16	9.60	8.80	5.07	8.08	7.38	6.44	5.28	5.75	3.84	2.21	0.75	1.03	1.30	2.23
23	3.81	3.85	3.70	3.90	4.00	3.92	3.63	4.29	3.48	2.54	2.41	2.45	1.56	2.15	2.12	1.49	1.49	1.53	1.22	1.40	1.63	1.59	1.86	2.11
24	2.59	1.54	1.75	2.17	2.21	2.03	1.87	1.72	2.26	1.95	9.43	10.55	11.60	12.74	13.74	14.56	13.12	13.92	10.11	7.17	7.23	8.58	9.45	10.07
25	10.25	10.85	11.13	8.33	8.16	8.29	9.63	9.32	9.47	7.88	9.78	10.52	10.72	10.67	10.90	11.67	11.38	10.18	7.89	9.65	13.20	11.88	11.14	14.85
26	5.29	13.65	10.54	2.60	5.23	12.81	14.28	13.01	14.54	10.84	4.09	13.16	12.18	11.07	0.00	10.04	11.99	10.25	12.77	11.57	13.32	13.03	14.02	14.03
27	14.64	14.01	13.28	13.85	14.53	13.46	10.16	14.64	13.43	11.36	10.66	10.90	9.38	8.69	8.82	7.89	7.37	8.73	7.03	5.84	5.19	5.35	4.85	5.42
28	5.36	5.67	6.92	7.74	8.68	10.73	11.82	9.99	10.19	9.41	9.01	8.91	8.16	7.13	7.00	6.68	6.15	6.08	6.79	6.18	5.18	5.83	7.12	7.72
29	7.73	7.82	8.69	9.22	10.19	9.58	10.37	9.36	7.82	7.13	7.87	12.24	12.55	11.84	14.78	10.49	6.85	12.18	13.22	14.25	0.00	0.00	0.00	0.00
30	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.07	1.68	1.26	0.00

Monthly Sulfur Dioxide CEM Report



Total SO2 4008.81 ppm
Average SO2 5.87 ppm

New Orleans - East Bank WWTP
Dec 01, 2020

Hourly SO2 Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.88	1.23	1.11	2.21	1.91	1.64	1.47	1.39	1.36	1.42	1.59	1.35	1.49	1.36	1.31	1.43
2	2.11	1.71	1.73	1.81	2.53	2.12	2.13	2.20	2.81	2.86	2.77	2.80	2.30	3.60	3.66	3.45	3.78	4.07	3.04	1.98	2.34	2.17	2.74	2.85
3	2.75	3.83	4.32	3.89	4.58	4.58	3.78	5.02	6.16	5.37	6.22	5.18	5.67	4.43	7.08	3.13	3.62	3.42	3.43	3.38	3.21	3.00	3.02	3.02
4	3.41	3.91	3.95	6.75	8.09	11.89	9.31	10.04	5.55	10.42	9.48	9.45	7.21	4.38	3.73	2.57	2.40	2.42	2.50	2.38	2.52	2.59	2.76	0.00
5	3.74	4.50	3.29	3.34	3.50	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60
6	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60
7	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60
8	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60
9	3.60	3.60	3.60	3.60	3.60	3.60	3.60	0.00	0.00	0.00	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60
10	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	3.60	4.69	1.59	2.07	2.06	0.00	2.59	4.47	3.09	2.80	2.09	2.58	2.43	3.37	3.80	3.57
11	3.09	3.56	3.77	3.50	2.91	3.33	3.14	7.61	8.75	7.04	8.06	7.83	10.18	9.26	9.29	11.44	9.15	10.09	9.91	8.50	5.51	8.67	7.55	9.54
12	7.84	7.20	6.76	8.28	7.43	8.43	9.47	10.84	10.40	10.95	10.81	12.11	13.85	11.86	13.46	12.90	0.69	10.75	11.96	12.74	7.85	9.43	10.77	8.64
13	11.90	9.42	4.74	11.20	8.81	11.67	10.21	11.75	11.32	14.32	13.51	12.20	13.23	11.95	11.38	12.18	13.32	11.85	12.98	13.23	10.91	12.84	13.46	11.88
14	0.00	9.78	10.80	0.00	0.00	12.00	10.97	13.19	7.89	12.21	13.96	15.08	14.20	12.67	10.18	9.10	11.88	12.31	10.90	6.80	12.42	13.54	0.00	0.00
15	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	27.12	11.44	10.60	11.73	11.81	8.45	14.57	7.99	10.16	6.06	6.46	6.69	5.92	6.14	5.71	6.06
16	6.14	7.01	7.57	7.26	8.08	8.42	7.02	9.52	12.11	11.74	14.17	14.08	14.28	11.85	12.84	10.67	9.41	10.10	9.34	9.07	8.29	8.63	8.62	9.37
17	10.90	16.91	11.59	10.92	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.75	13.00	13.20	7.67	10.79	12.11	12.29	11.86	9.74	9.00	7.55
18	8.02	6.58	5.65	6.83	7.50	8.20	8.39	8.12	0.00	0.00	7.37	10.59	8.73	8.16	7.44	6.81	5.87	5.61	4.32	4.88	6.00	5.45	5.69	5.33
19	5.30	5.65	6.25	5.61	6.05	5.62	5.37	5.74	6.22	7.52	6.03	5.80	6.05	5.66	4.98	5.82	5.73	5.64	4.08	0.00	10.22	9.29	8.18	8.32
20	7.64	10.06	11.31	10.51	12.37	13.03	11.57	10.12	12.85	11.58	14.18	13.07	11.29	13.44	12.91	12.29	9.96	7.66	9.22	8.37	8.59	7.42	7.98	9.41
21	9.18	9.06	8.52	8.84	8.65	8.90	9.28	9.87	7.12	10.09	9.67	9.07	6.89	9.21	8.59	1.60	5.81	6.67	6.78	6.66	6.82	6.68	6.83	6.92
22	6.00	4.64	4.72	4.62	7.16	5.18	5.44	6.36	7.77	5.38	4.45	5.32	0.00	0.00	1.42	1.51	1.92	1.73	2.33	2.83	2.70	2.62	2.87	3.04
23	4.94	3.43	3.21	3.47	3.58	3.34	3.64	3.43	2.82	2.74	2.89	4.47	4.31	3.36	4.29	3.69	3.74	2.94	2.63	3.34	4.13	4.27	4.20	4.11
24	3.69	3.50	4.05	4.75	4.61	1.86	0.00	1.70	0.00	2.69	8.14	12.79	12.21	12.65	10.53	8.95	10.32	8.49	8.20	8.76	8.20	7.65	7.61	7.59
25	7.21	6.83	6.84	6.85	7.30	9.95	7.01	7.25	6.87	5.99	5.14	4.47	3.91	3.53	3.29	3.05	2.76	3.77	3.38	2.98	3.93	3.94	3.81	4.34
26	4.48	4.20	4.35	4.40	4.46	6.50	8.47	8.37	8.06	6.90	7.82	7.69	5.65	6.66	6.13	8.06	6.11	7.42	7.77	10.29	7.81	6.58	7.23	7.37
27	7.25	7.29	6.53	6.01	7.96	7.77	8.07	7.95	9.42	7.52	0.56	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3.88
28	0.00	6.13	4.79	2.45	2.62	2.59	2.71	4.09	3.98	4.75	3.63	0.00	2.67	3.93	2.96	2.25	2.02	2.14	2.14	2.19	2.09	2.47	4.19	2.32
29	2.39	2.56	2.56	2.60	2.96	2.57	3.18	3.40	3.82	4.41	4.39	2.58	1.73	1.31	2.25	2.07	2.06	1.62	1.80	1.70	1.56	1.65	2.13	3.30
30	1.66	2.26	2.31	2.50	2.25	2.05	2.33	3.09	0.00	0.00	0.00	0.00	2.02	3.25	3.58	3.44	3.07	3.21	3.15	0.00	1.78	2.50	2.71	2.27
31	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10	1.10

Monthly SO2 Lbs (Gas & Oil)



Total SO2 98.015 Lbs

Avg SO2 3.501 Lbs/Day

Total Sludge 548.5 Dry Tons

Avg Sludge 19.6 Dry Tons/Day

New Orleans - East Bank WWTP

Oct 01, 2020

Day	Lbs/Hour																							Daily Totals			
	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	SO2 Lbs/Day	Sludge Dry Tons	
1	0.027	0.028	0.025	0.038	0.028	0.029	0.021	0.029	0.017	0.000	0.005	0.022	0.021	0.018	0.015	0.019	0.011	0.011	0.016	0.016	0.016	0.013	0.013	0.014	0.449	22.1	
2	0.014	0.015	0.016	0.017	0.018	0.024	0.066	0.025	0.025	0.024	0.026	0.027	0.025	0.025	0.023	0.022	0.019	0.019	0.018	0.018	0.021	0.019	0.020	0.021	0.546	25.2	
3	0.021	0.020	0.024	0.022	0.022	0.037	0.017	0.018	0.019	0.017	0.017	0.017	0.018	0.016	0.006	0.010	0.008	0.010	0.011	0.011	0.013	0.011	0.036	0.006	0.409	21.7	
4	0.005	0.013	0.007	0.006	0.007	0.008	0.004	0.007	0.005	0.008	0.011	0.011	0.009	0.008	0.009	0.009	0.008	0.008	0.009	0.009	0.009	0.000	0.000	0.000	0.170	16.2	
5	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.001	0.003	0.000	0.000	0.000	0.011	0.021	0.019	0.017	0.017	0.013	0.012	0.010	0.007	0.004	0.136	11.1	
6	0.012	0.007	0.012	0.008	0.003	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.008	0.014	0.020	0.018	0.015	0.017	0.018	0.014	0.013	0.015	0.015	0.015	0.223	13.2	
7	0.015	0.015	0.013	0.011	0.012	0.012	0.051	0.003	0.045	0.055	0.060	0.056	0.049	0.042	0.046	0.036	0.034	0.040	0.041	0.045	0.038	0.037	0.042	0.043	0.840	21.3	
8	0.042	0.043	0.041	0.038	0.050	0.036	0.039	0.053	0.074	0.070	0.070	0.060	0.061	0.059	0.060	0.058	0.057	0.053	0.050	0.053	0.050	0.047	0.053	0.051	1.268	23.6	
9	0.053	0.059	0.057	0.053	0.059	0.049	0.055	0.066	0.161	0.041	0.111	0.059	0.070	0.065	0.058	0.059	0.059	0.053	0.049	0.057	0.054	0.052	0.057	0.055	1.511	23.6	
10	0.053	0.064	0.079	0.092	0.134	0.148	0.160	0.191	0.205	0.175	0.178	0.038	0.125	0.123	0.128	0.101	0.089	0.094	0.065	0.066	0.099	0.076	0.045	0.068	2.594	22.6	
11	0.053	0.051	0.064	0.050	0.054	0.041	0.052	0.048	0.057	0.053	0.054	0.067	0.055	0.045	0.053	0.049	0.050	0.057	0.051	0.048	0.056	0.047	0.042	0.052	1.248	21.4	
12	0.042	0.041	0.048	0.041	0.043	0.047	0.049	0.045	0.051	0.056	0.103	0.117	0.105	0.089	0.000	0.000	0.016	0.084	0.098	0.006	0.000	0.000	0.000	0.000	1.080	14.8	
13	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.760	0.176	0.013	0.067	0.041	0.005	0.006	0.002	0.000	0.000	0.000	0.000	0.000	0.000	0.000	1.070	4.1	
14	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.001	0.022	0.010	0.038	0.075	0.067	0.060	0.060	0.048	0.041	0.422	7.1	
15	0.043	0.044	0.042	0.119	0.107	0.052	0.108	0.056	0.053	0.052	0.058	0.068	0.062	0.070	0.069	0.061	0.057	0.047	0.058	0.058	0.054	0.052	0.058	0.059	1.506	22.2	
16	0.055	0.065	0.048	0.058	0.072	0.074	0.171	0.096	0.073	0.107	0.135	0.113	0.114	0.211	0.243	0.238	0.279	0.218	0.202	0.230	0.179	0.169	0.217	0.163	3.529	24.0	
17	0.157	0.192	0.167	0.169	0.228	0.227	0.279	0.243	0.209	0.259	0.240	0.202	0.194	0.218	0.150	0.136	0.168	0.142	0.146	0.168	0.160	0.165	0.169	0.120	4.508	25.2	
18	0.189	0.198	0.320	0.242	0.233	0.383	0.217	0.322	0.371	0.260	0.291	0.283	0.367	0.305	0.038	0.204	0.122	0.190	0.126	0.191	0.231	0.174	0.183	0.258	5.697	23.4	
19	0.198	0.203	0.246	0.257	0.614	0.319	0.257	0.234	0.261	0.142	0.202	0.247	0.119	0.183	0.203	0.173	0.171	0.187	0.159	0.209	0.181	0.153	0.135	0.016	5.070	25.0	
20	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.098	0.201	0.369	0.165	0.555	0.648	0.502	0.415	0.332	0.316	0.593	0.225	0.207	0.324	0.203	0.208	5.361	14.3	
21	0.292	0.191	0.188	0.273	0.206	0.239	0.327	0.542	0.640	0.724	0.524	0.433	0.453	0.323	0.298	0.415	0.230	0.212	0.235	0.108	0.104	0.150	0.097	0.095	7.299	24.9	
22	0.146	0.103	0.094	0.154	0.111	0.165	0.197	0.120	0.139	0.343	0.293	0.267	0.306	0.271	0.248	0.296	0.222	0.202	0.228	0.230	0.200	0.262	0.300	0.212	5.110	24.7	
23	0.224	0.320	0.216	0.218	0.309	0.316	0.316	0.127	0.417	0.408	0.519	0.377	0.341	0.487	0.321	0.218	0.291	0.213	0.302	0.567	0.561	0.735	1.041	1.043	9.885	25.4	
24	0.769	0.657	1.391	1.333	0.175	1.192	1.022	0.588	0.014	0.965	1.201	1.144	0.856	0.924	0.702	0.529	0.594	0.394	0.425	0.565	0.377	0.419	0.464	0.433	17.136	23.3	
25	0.381	0.487	0.471	0.432	0.531	0.614	0.498	0.580	0.646	0.544	0.552	0.712	0.547	0.258	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	7.252	15.3	
26	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
27	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
28	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
29	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.061	0.204	0.175	0.142	0.138	0.178	0.144	0.147	0.186	0.172	1.547	8.2
30	0.200	0.231	0.209	0.221	0.289	0.291	0.325	0.399	0.205	0.255	0.289	0.241	0.268	0.257	0.306	0.192	0.225	0.171	0.165	0.204	0.162	0.163	0.215	0.165	5.647	21.4	
31	0.213	0.261	0.217	0.226	0.278	0.248	0.226	0.302	0.325	0.280	0.349	0.373	0.347	0.386	0.279	0.255	0.254	0.273	0.202	0.216	0.238	0.202	0.230	0.325	6.503	22.8	

Monthly SO2 Lbs (Gas & Oil)



Total SO2 110.493 Lbs
 Avg SO2 4.420 Lbs/Day
 Total Sludge 447.9 Dry Tons
 Avg Sludge 17.9 Dry Tons/Day

New Orleans - East Bank WWTP
 Nov 01, 2020

Day	Lbs/Hour																							Daily Totals			
	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	SO2 Lbs/Day	Sludge Dry Tons	
1	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	6.350	24.0	
2	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.265	0.334	0.049	0.276	0.288	0.072	0.199	0.336	0.267	0.345	0.310	0.300	0.225	0.265	0.319	0.382	6.349	22.1	
3	0.000	0.000	0.043	0.000	0.000	0.000	0.000	0.000	0.208	0.226	0.269	0.268	0.243	0.313	0.286	0.208	0.250	0.048	0.000	0.000	0.212	0.000	0.000	0.000	2.575	18.6	
4	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.449	0.299	0.442	0.318	0.179	0.285	0.265	0.296	0.344	0.409	0.292	0.000	0.000	0.000	3.578	14.1	
5	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.298	0.381	0.223	0.236	0.360	0.359	0.388	0.344	0.296	0.285	0.320	0.287	0.261	0.241	0.232	0.200	4.708	18.8	
6	0.206	0.278	0.216	0.270	0.310	0.180	0.275	0.407	0.201	0.221	0.334	0.378	0.483	0.269	0.055	0.054	0.055	0.044	0.044	0.046	0.039	0.038	0.040	0.036	4.479	25.7	
7	0.037	0.041	0.036	0.035	0.039	0.048	0.053	0.052	0.051	0.053	0.053	0.053	0.052	0.053	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.052	0.052	0.053	0.055	1.194	26.5
8	0.054	0.036	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	0.054	1.283	25.8	
9	0.055	0.021	0.003	0.047	0.000	0.000	0.000	0.002	0.022	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.149	3.3	
10	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
11	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
12	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
13	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
14	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.344	0.120	0.175	0.167	0.116	0.171	0.172	0.165	0.182	0.239	0.167	0.212	0.209	2.438	13.1	
16	0.250	0.143	0.207	0.212	0.276	0.089	0.239	0.275	0.194	0.279	0.189	0.311	0.316	0.318	0.201	0.254	0.229	0.214	0.207	0.145	0.161	0.203	0.148	0.188	5.250	26.1	
17	0.195	0.199	0.176	0.177	0.198	0.270	0.261	0.245	0.158	0.126	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.005	9.8	
18	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.002	0.0	
19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.253	0.219	0.361	0.297	0.405	0.297	0.287	0.326	0.341	0.375	0.295	0.294	0.252	0.214	0.199	4.414	16.1	
20	0.193	0.192	0.208	0.235	0.268	0.309	0.354	0.407	0.223	0.388	0.149	0.262	0.306	0.313	0.314	0.317	0.292	0.299	0.281	0.285	0.270	0.241	0.255	0.237	6.601	23.7	
21	0.245	0.254	0.258	0.254	0.273	0.280	0.306	0.301	0.226	0.000	0.000	0.000	0.000	0.000	0.291	0.256	0.331	0.379	0.348	0.331	0.143	0.201	0.194	0.162	5.034	17.5	
22	0.168	0.133	0.134	0.158	0.165	0.155	0.170	0.174	0.269	0.384	0.323	0.286	0.166	0.245	0.227	0.193	0.168	0.184	0.124	0.057	0.025	0.035	0.045	0.077	4.065	18.8	
23	0.111	0.111	0.111	0.118	0.125	0.122	0.114	0.140	0.087	0.091	0.089	0.085	0.038	0.077	0.075	0.054	0.057	0.056	0.049	0.055	0.065	0.064	0.070	0.080	2.043	16.7	
24	0.101	0.060	0.068	0.083	0.087	0.080	0.074	0.067	0.096	0.080	0.402	0.568	0.468	0.544	0.750	0.349	0.654	0.419	0.529	0.305	0.328	0.403	0.443	0.485	7.445	19.8	
25	0.540	0.512	0.554	0.382	0.374	0.380	0.478	0.435	0.468	0.222	0.336	0.480	0.482	0.469	0.359	0.565	0.500	0.460	0.360	0.439	0.595	0.340	0.608	0.321	10.658	24.3	
26	0.430	0.551	0.356	0.001	0.022	0.451	0.510	0.395	0.385	0.478	0.011	0.477	1.213	0.067	0.000	0.045	0.551	0.443	0.534	0.519	0.530	0.491	0.574	0.552	9.588	16.1	
27	0.535	0.541	0.560	0.535	0.486	0.207	0.160	0.470	0.466	0.188	0.391	0.359	0.310	0.288	0.280	0.269	0.237	0.276	0.222	0.184	0.157	0.178	0.155	0.186	7.641	23.8	
28	0.173	0.189	0.237	0.243	0.284	0.336	0.365	0.305	0.322	0.292	0.276	0.290	0.245	0.223	0.205	0.207	0.192	0.187	0.212	0.194	0.167	0.198	0.269	0.292	5.902	24.6	
29	0.297	0.325	0.351	0.368	0.421	0.385	0.440	0.385	0.364	0.354	0.293	0.568	0.393	0.321	0.196	0.255	0.070	0.272	0.276	0.191	0.000	0.000	0.000	0.000	6.526	16.2	
30	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.116	0.060	0.041	0.000	0.218	2.1	

Monthly System Total D/P Report



* = Incinerator not processing

New Orleans - East Bank WWTP

Oct 01, 2020

Hourly System D/P Averages																									
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	35.0	35.3	35.1	34.9	35.3	35.0	35.0	35.2	35.1	*	35.1	35.0	35.0	35.1	34.9	35.0	35.1	35.0	35.1	35.0	35.1	35.0	35.2	35.0	
2	35.0	35.2	35.1	35.0	35.2	35.1	35.3	35.2	35.1	35.0	35.2	35.1	35.0	35.1	35.1	35.0	35.1	35.1	35.0	35.1	35.2	35.0	35.0	35.3	
3	35.0	35.0	35.3	35.1	35.0	35.3	35.1	35.0	35.3	35.0	35.0	35.2	35.0	35.0	35.0	34.9	35.2	35.0	35.0	35.2	35.0	35.1	35.2		
4	35.0	34.4	35.0	34.7	34.7	35.0	34.8	34.8	34.9	34.8	34.8	34.9	34.8	34.8	34.9	34.8	34.8	34.9	34.8	34.9	34.8	34.9	35.0	*	*
5	*	*	*	*	*	*	*	*	*	34.8	34.6	34.7	34.8	34.5	34.8	34.9	34.8	34.8	35.0	34.8	34.8	35.0	34.7	34.6	
6	34.9	34.8	34.7	35.0	34.8	*	*	*	33.5	*	*	*	33.3	32.7	33.3	34.2	34.0	34.1	34.5	34.3	34.2	34.6	34.4	34.2	
7	34.5	34.4	34.4	34.5	34.2	34.3	34.0	32.1	33.7	34.9	34.8	34.7	34.7	34.6	34.5	34.5	34.5	34.5	34.7	34.8	34.7	34.7	34.9	34.7	
8	34.7	34.9	34.7	34.7	35.1	34.4	34.4	34.3	34.6	34.7	35.0	34.7	34.7	35.0	34.9	34.8	35.0	34.9	34.8	35.0	34.9	34.9	35.0	34.9	
9	34.9	35.0	34.8	34.8	35.0	34.9	34.8	35.0	35.0	34.8	34.6	34.8	34.8	34.9	34.8	34.7	35.0	34.9	34.8	35.0	34.9	34.9	35.0	34.9	
10	34.9	35.1	35.0	34.9	35.1	35.0	34.9	35.0	35.0	34.9	34.9	35.4	34.8	34.7	34.9	34.7	34.7	34.9	34.8	34.9	35.1	34.9	34.9	35.1	
11	34.9	34.9	35.0	34.9	35.0	35.0	34.8	34.9	35.0	34.8	34.7	34.9	34.7	34.6	34.6	34.4	34.2	34.6	34.7	34.8	35.0	34.8	34.6	34.9	
12	34.7	34.7	34.9	34.8	34.8	35.0	34.9	34.8	34.9	34.8	34.9	35.0	34.9	34.9	*	*	33.9	34.3	34.9	32.8	*	*	*	*	
13	*	*	*	*	*	*	*	*	*	*	32.7	34.9	34.7	34.9	34.6	33.9	31.2	33.3	*	*	*	*	*	*	
14	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	31.8	34.3	34.2	34.4	34.9	35.0	34.9	34.9	35.0	34.9
15	35.1	35.0	34.9	35.2	35.1	35.0	34.6	34.9	34.7	35.0	35.0	34.9	34.9	35.0	34.8	34.7	35.0	34.8	34.9	35.1	34.9	34.9	35.1	34.9	
16	34.9	35.1	34.9	34.9	35.1	34.9	34.8	35.1	35.0	34.9	35.1	35.0	34.9	35.1	35.0	34.9	35.1	35.0	35.0	35.2	35.0	35.0	35.2	35.0	
17	35.0	35.2	35.1	35.0	35.2	35.2	35.0	35.1	35.1	35.2	35.1	35.0	35.0	35.0	35.0	34.9	35.1	35.0	34.9	35.0	35.0	35.0	35.0	35.2	
18	35.0	34.9	35.0	35.0	34.8	35.2	35.0	35.0	35.2	34.9	34.9	35.0	34.9	34.9	35.0	35.0	34.9	35.1	34.9	34.9	35.1	34.9	34.9	35.1	
19	34.9	34.9	35.1	35.0	35.1	35.0	35.0	34.9	34.9	34.7	34.7	34.9	34.2	33.9	34.2	34.1	34.1	34.2	34.3	34.6	34.7	34.1	33.9	33.3	
20	*	*	*	*	*	*	*	*	34.6	34.8	34.9	34.9	34.9	34.7	34.7	34.9	34.8	34.8	34.8	34.6	33.9	34.0	33.8	33.7	
21	34.2	34.0	34.2	34.3	33.9	33.8	34.3	34.6	34.7	34.8	34.8	34.8	35.0	34.9	34.8	35.0	34.8	34.7	34.9	34.6	34.6	34.8	34.6	34.4	
22	34.8	34.6	34.6	34.9	34.6	34.3	34.5	34.3	34.7	35.1	35.0	34.9	35.0	34.9	34.9	35.0	35.0	35.0	35.1	35.1	35.0	35.1	35.1	35.0	
23	35.1	35.1	35.0	35.0	35.2	35.0	35.0	35.4	35.0	35.0	35.1	35.0	34.8	35.1	34.9	34.9	35.1	34.9	34.9	35.1	34.9	34.9	35.1	34.9	
24	34.7	34.7	34.9	35.0	35.1	35.0	34.9	35.1	34.0	34.7	35.1	35.0	34.9	35.1	35.0	34.9	35.0	35.0	35.1	35.2	35.1	35.1	35.2	35.1	
25	35.1	35.3	35.1	35.1	35.2	35.1	35.1	35.2	35.2	35.1	35.2	35.2	35.1	34.8	*	*	*	*	*	*	*	*	*	*	
26	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
27	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
28	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
29	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	31.1	34.6	35.2	34.8	35.0	35.2	34.9	35.0	35.2	34.8
30	34.7	34.9	34.8	34.7	33.9	33.1	33.4	34.3	36.1	36.3	36.7	36.4	36.2	36.6	36.1	35.7	35.9	35.9	36.1	36.5	36.4	36.4	36.6	36.5	
31	36.5	36.9	36.7	36.6	36.9	37.0	36.9	37.1	36.9	36.4	36.3	36.0	35.8	35.9	35.7	35.4	35.5	35.8	36.0	36.2	36.3	36.4	36.2	36.4	

Monthly System Total D/P Report



* = Incinerator not processing

New Orleans - East Bank WWTP

Nov 01, 2020

Hourly System D/P Averages																									
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	36.5	36.5	36.5	36.5	36.5	36.5	36.5	36.5	36.5	36.5	36.5	*	*	*	*	*	36.5	36.5	36.5	*	*	*	*	*	
2	*	*	*	*	*	*	*	36.5	36.5	35.2	36.5	36.3	35.9	29.9	31.9	35.1	35.4	35.9	35.9	35.8	36.1	34.7	34.8	35.2	
3	35.1	35.0	35.3	35.2	35.3	35.5	35.5	35.3	35.9	34.8	33.3	33.2	34.6	34.5	34.2	33.9	33.6	33.5	*	*	33.6	34.9	34.8	35.0	
4	35.4	35.2	35.1	35.3	*	*	*	*	*	*	33.9	34.6	34.7	33.8	33.1	33.6	33.4	33.0	33.8	33.8	34.1	34.5	34.4	34.4	
5	34.7	34.4	34.6	35.1	34.6	35.1	*	*	33.9	33.6	33.7	33.8	33.5	33.6	33.1	33.5	33.4	33.4	34.1	34.0	33.9	34.3	34.1	34.0	
6	34.0	34.2	34.0	34.2	34.5	34.1	34.3	34.8	35.2	35.0	35.3	35.1	35.6	35.6	35.3	35.4	36.0	35.9	35.9	36.1	35.9	35.9	36.3	36.0	
7	36.0	36.3	35.8	35.8	36.2	35.9	35.8	36.1	35.9	35.7	35.9	35.6	35.5	36.2	36.1	35.6	35.8	35.5	35.5	35.8	35.6	35.6	36.6	36.5	
8	36.3	36.4	36.3	36.2	36.3	36.3	36.4	36.3	36.0	35.7	35.9	36.0	35.6	35.0	34.6	34.9	35.1	35.5	35.2	35.1	35.3	35.2	35.2	35.9	
9	35.8	35.5	34.7	34.9	35.0	34.6	*	34.0	34.3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
10	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
11	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
12	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
13	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
14	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
15	*	*	*	*	*	*	*	*	*	*	36.3	38.6	40.7	41.1	41.1	40.4	41.0	41.1	41.0	40.5	41.8	42.1	42.3	42.0	
16	42.8	42.5	42.6	42.6	42.7	42.3	42.7	43.0	41.8	42.4	41.7	42.9	42.7	42.7	42.0	42.3	42.3	42.4	42.9	42.4	42.5	42.9	42.4	42.9	
17	43.1	42.9	42.8	42.7	42.8	43.2	43.2	43.0	43.5	41.3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
18	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	36.6	*	*	*	
19	*	*	*	*	*	*	*	*	*	39.6	39.4	39.8	40.4	41.0	41.0	40.8	41.0	40.8	41.1	40.9	40.9	40.9	41.0	41.1	
20	41.2	41.2	41.3	41.4	41.3	41.3	41.1	41.4	40.1	40.5	39.7	39.9	39.9	39.9	39.8	40.0	40.2	40.5	40.9	41.2	41.0	40.8	40.8	41.0	
21	41.0	40.8	40.8	41.1	41.3	41.3	41.4	41.4	41.3	*	*	*	*	*	38.7	38.8	39.5	39.8	40.2	40.5	39.4	39.8	39.9	40.0	
22	40.0	40.0	39.9	39.9	40.0	40.0	39.9	40.0	40.1	40.5	40.3	39.8	39.3	38.8	38.5	38.5	38.5	38.8	39.6	39.3	38.9	39.2	39.3	39.4	
23	39.6	39.7	39.6	39.9	40.1	40.1	40.0	40.0	39.9	40.3	40.2	40.2	39.9	39.8	39.8	39.7	38.7	38.0	38.1	38.2	38.4	38.5	38.7	38.8	
24	39.1	38.8	38.8	38.9	39.0	38.9	38.9	38.9	38.6	38.2	39.5	39.6	40.0	39.8	39.8	40.1	40.4	40.4	40.2	40.2	40.2	40.4	40.5	40.7	
25	40.8	40.8	40.5	40.2	40.3	40.4	40.5	40.5	40.4	40.1	39.7	39.4	39.2	39.1	39.5	39.3	39.6	40.2	40.0	39.7	39.5	39.2	38.4	38.7	
26	38.8	38.3	38.8	38.6	38.7	38.5	38.5	38.6	38.8	39.1	38.6	38.2	40.0	39.6	*	38.7	38.2	38.5	38.7	38.8	38.9	38.9	39.2	39.3	
27	39.2	39.2	39.4	39.5	39.7	39.5	39.0	39.2	38.8	37.6	38.5	38.8	38.5	38.4	38.3	38.2	38.2	38.7	38.6	38.6	38.7	38.9	39.1	39.2	
28	39.1	39.1	38.9	39.0	39.0	39.2	39.1	38.9	38.9	39.0	38.9	38.9	39.1	38.9	38.9	39.0	39.1	39.2	39.3	39.2	39.2	39.3	39.4	39.4	
29	39.3	39.4	39.6	39.7	39.7	39.6	39.6	40.0	39.7	37.3	39.1	39.4	39.0	38.9	39.0	39.3	39.7	39.7	39.7	39.7	*	*	*	*	
30	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	37.7	37.4	37.2	*

Monthly System Total D/P Report



* = Incinerator not processing

New Orleans - East Bank WWTP

Dec 01, 2020

Hourly System D/P Averages																								
Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	*	*	*	*	*	*	*	*	40.7	41.4	40.6	40.8	40.5	40.5	40.6	40.4	40.5	40.8	40.7	40.8	42.0	42.7	42.8	42.5
2	42.8	42.6	42.6	42.5	42.5	42.2	42.0	43.4	43.2	43.0	42.8	42.7	42.6	43.2	42.7	42.5	42.8	42.9	42.2	42.1	42.1	41.9	42.1	42.1
3	41.9	42.1	42.1	41.9	41.8	41.8	41.7	42.9	42.9	42.0	42.2	42.1	41.7	41.2	41.8	41.5	41.5	42.0	42.4	42.5	42.6	42.5	42.0	42.9
4	43.1	43.2	43.2	43.8	43.6	43.6	42.2	41.1	39.4	40.4	41.1	41.1	41.0	39.3	41.8	41.2	41.2	41.1	41.3	41.5	41.7	41.8	41.7	*
5	41.8	42.7	41.7	41.7	41.6	42.0	41.7	41.5	41.4	41.2	40.9	41.8	42.4	42.6	43.1	42.9	43.0	43.0	42.4	43.0	42.7	42.4	42.4	42.3
6	42.1	41.1	42.2	42.3	42.3	42.2	39.7	42.4	42.0	42.1	42.5	42.4	42.8	42.9	43.0	43.5	43.4	43.2	43.1	43.1	43.0	43.0	43.1	43.2
7	43.1	43.1	43.1	43.1	41.1	38.5	38.4	40.8	39.5	41.2	40.8	41.3	41.5	41.9	41.4	41.9	41.8	42.0	41.9	41.7	42.0	42.0	42.0	42.2
8	42.5	42.6	42.7	42.9	42.7	43.1	43.5	43.3	43.2	43.0	42.3	42.1	42.0	41.7	41.2	41.4	41.6	42.0	42.3	42.2	42.2	42.1	42.1	42.2
9	42.3	42.4	42.5	42.5	42.5	42.4	42.3	*	*	*	40.1	39.9	40.5	40.7	40.2	40.2	40.6	41.1	41.3	41.0	41.1	41.7	42.6	42.9
10	42.8	42.7	42.5	42.4	42.0	41.4	42.3	42.4	42.0	42.5	41.7	41.7	41.6	*	39.5	40.2	40.2	40.4	40.0	40.0	40.4	40.7	40.7	40.6
11	40.5	40.4	40.5	40.4	40.0	40.1	39.1	37.2	37.7	37.4	38.1	37.9	37.2	37.7	37.4	37.9	37.8	37.7	38.0	37.7	37.0	37.9	38.2	38.4
12	38.2	38.2	38.0	38.2	38.2	38.2	38.2	38.4	38.5	38.3	37.9	38.0	38.2	38.0	37.8	36.7	36.5	36.1	36.9	36.2	35.9	36.7	37.1	36.9
13	37.4	37.4	36.1	36.9	36.9	37.1	37.0	37.2	36.9	37.3	37.1	36.8	36.8	37.2	37.5	36.8	37.3	37.3	37.5	38.0	37.6	37.7	38.3	38.2
14	*	37.9	38.1	*	*	36.3	36.7	36.4	36.3	36.5	36.7	36.7	36.9	36.5	37.6	36.8	37.2	37.3	37.4	37.4	37.7	37.8	37.9	37.9
15	38.0	38.2	38.1	38.6	38.2	38.2	38.1	38.6	39.4	37.8	37.4	35.0	37.2	37.2	37.3	36.9	37.4	36.8	37.0	37.2	37.2	37.2	37.4	37.3
16	37.3	37.2	37.5	37.7	38.0	37.9	37.7	38.0	38.0	37.8	37.9	37.8	37.7	37.7	37.8	38.0	37.9	38.1	38.0	38.1	38.2	38.3	38.4	38.4
17	38.5	38.9	37.8	38.6	38.6	38.6	38.9	38.7	38.7	39.0	39.2	39.1	39.8	39.1	37.3	38.2	38.3	38.5	38.9	38.8	38.7	38.6	38.6	38.3
18	38.4	38.3	38.2	38.4	38.5	38.5	38.7	38.6	*	*	37.6	38.5	38.3	38.2	38.1	38.2	38.2	38.3	37.8	38.3	38.5	38.4	38.5	38.3
19	38.6	38.8	39.0	38.8	38.8	38.5	38.4	38.4	38.3	38.4	37.8	37.8	38.1	38.1	38.0	38.2	38.3	38.3	37.3	*	37.2	38.6	38.2	38.5
20	38.6	38.3	38.1	38.2	37.5	36.7	36.5	37.1	37.6	37.4	37.8	37.8	37.9	38.2	38.3	38.2	38.2	38.3	38.4	38.5	38.7	38.5	38.7	39.1
21	39.0	39.0	39.0	39.2	39.3	39.5	39.5	39.6	39.3	39.6	39.4	38.7	38.0	38.2	39.2	36.4	38.5	39.3	39.1	39.0	39.0	39.2	39.2	39.2
22	39.3	38.9	38.9	38.9	39.0	38.9	39.0	39.4	35.1	38.2	37.6	37.7	*	*	36.3	35.7	36.0	36.4	36.6	36.7	36.8	36.9	36.8	36.7
23	36.9	36.6	36.5	36.3	36.5	36.6	36.6	37.0	37.3	37.2	37.1	37.4	37.5	37.2	37.5	37.4	37.4	37.2	37.2	37.4	37.8	37.9	37.9	37.7
24	37.7	37.6	37.7	38.0	37.2	36.9	*	37.3	*	34.3	34.6	35.3	35.2	35.1	35.0	35.0	35.5	35.5	37.9	39.2	39.2	39.1	39.2	39.4
25	39.7	39.7	39.7	39.6	39.7	39.7	39.4	39.5	39.3	39.1	38.9	38.6	38.5	38.4	38.4	38.2	38.2	38.8	38.9	38.7	38.9	39.2	39.5	39.9
26	39.9	39.9	39.9	40.1	40.0	40.2	40.6	40.5	40.1	39.1	39.4	38.9	38.7	38.8	38.9	39.0	38.7	39.3	39.5	40.0	39.8	39.7	39.7	39.7
27	39.7	39.5	38.8	38.9	39.3	39.4	39.3	39.2	38.9	39.0	41.8	*	*	*	*	*	*	*	*	*	*	*	*	35.3
28	*	36.2	37.3	36.8	36.8	37.4	37.7	39.1	36.5	38.9	38.5	*	36.4	37.1	36.7	36.7	36.8	37.0	37.2	37.3	37.1	37.9	39.0	38.7
29	38.6	38.7	38.7	38.7	38.9	39.0	38.9	39.0	38.6	38.8	39.3	40.3	40.2	38.1	39.8	39.9	40.0	39.9	39.7	39.5	39.2	38.6	39.0	39.8
30	39.4	39.3	39.4	39.5	39.4	39.3	39.3	39.7	*	*	*	*	38.6	36.6	36.4	36.5	36.6	36.4	36.1	*	35.0	35.5	35.6	35.6
31	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7	36.7

Section Three

***Quarterly testing of National Emissions Standards for
Hazardous Air Pollutants (NESHAP) Report
Mercury and Beryllium
October 1, 2020 to December 31, 2020
40 CFR Part 61, Subpart C & E***

Data Submitted:

- ***NESHAP's analytical results for Mercury and Beryllium.***



**NEW ORLEANS -- East Bank WWTP - Fluidized Bed Incineration
40 CFR Part 61 Regulations - Subpart C Compliance Summary (Q4 - 2020)**

Operating Period	Beryllium			Mercury		
	Beryllium	NESHAP Limit	Compliance	Mercury	NESHAP Limit	Compliance
Basis of Units	g/24-hr	g/24-hr	Y or N	g/24-hr	g/24-hr	Y or N
January	<4.14J	10	Y	3.6	3,200	Y
February						
March	<5.07J	10	Y	4.21	3,200	Y
April						
May	*Please Note: Due to the furnace being shut down for repairs, no samples were collected.					
June						
July	10.8J	10	N	7.99	3,200	Y
August	9.98J	10	Y	7.84	3,200	Y
September	5.56J	10	Y	5.77	3,200	Y
October						
November	<4.64J	10	y	10.8	3,200	Y
December						

* A sample will be collected in August 2020 and tested to compensate for the sample not collected in May 2020.



EASI, LLC
Analytical Testing and Field Services

EASI Job Number: 56463

Laboratory Report prepared for:

VEOLIA WATER NORTH AMERICA

6501 Florida Avenue
New Orleans, LA 70117

Attention: Ms. April Allen

RE: N. O. East Bank WWTP - NESHAPS Hg & Be

Report Narrative

On November 4, 2020 six (6) samples were received for analytical characterization. This report contains results for Sludge/Cake sample for Neshaps Hg & Be only. All other sample results are reported separately. The chain of custody and quality assurance / quality control data are attached to the report. If you have any questions regarding this report, please contact me or Mr. Mike Antoine at your convenience.

APPROVED BY:

Brigid M. Guerra
Project Manager

DATE:

1/4/2021

The results contained within this report relate only to the analyses conducted and to the samples received by the laboratory. The results also conform to current requirements of LAC 33:1, AIHA and NELAC unless noted. This report shall not be reproduced, except in full, without written approval of EASI, LLC. EASI, LLC is accredited by the American Industrial Hygiene Association, AIHA Lab number 102300, and the Louisiana Department of Environmental Quality, LELAP Certificate number 02036.

NOTE: This report is intended only for the use of the individual to whom it is addressed and may contain information that is privileged and/or confidential. If this report was received via facsimile or e-mail and the reader is not the intended recipient or the employee responsible for delivering the report to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this document is strictly prohibited. If you received this in error, please contact EASI, LLC at (504)-469-3685.

Laboratory Report

Sample Identification: Sludge / Cake
Sample Date: November 2-3, 2020
Sample Time: 0700-0700
Laboratory Number: 5646306
Matrix: Sludge

NESHAPS Pollutant	Analysis Result*	Analysis Units	PQL*	MDL*	Analysis Date/Time/By	
Total Beryllium	ND	mg/kg	2.28	0.370	110920/1921	AS
Beryllium Emission Rate	< 4.64 J	grams/day				

NESHAPS Pollutant	Analysis Result*	Analysis Units	PQL*	MDL*	Analysis Date/Time/By	
Total Mercury	0.863	mg/kg	0.0914	0.0711	110920/1305	FC
Mercury Emission Rate	10.8	grams/day				

* Dry weight corrected, based on percent solids of 19.7%

ND - The analyte was not detected at the dry weight adjusted MDL

J - The indicated value is estimated since the analyte was not detected at the dry weight adjusted MDL

Methodology

Job Number: 56463

Reference: Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, USEPA, SW-846.

Parameter	Method
Beryllium*	6010
Mercury*	7471

* Subcontracted to Pace Analytical Services, Inc., LELAP Certification #02006

Quality Assurance/ Quality Control

Job Number: 56463

Parameter	QC	Method Blank	Spike	LCS
	Batch ID	Result	Added	% Rec.
		ppm	ppm	
Beryllium	966333	BQL	100	99
Mercury	966239	BQL	0.1	103

BQL-Below Quantitation Limit

Chain of Custody and Analysis Request

Company Confidential and Proprietary


EASI Job Number 56463		Project Reference/Client PO Number			Sample Preservatives (use preservative code)				Preservatives:		
Client/Billing Information East Bank Veolia Water North America - New Orleans Donald Patterson, 504-277-5400 Donald.Patterson@Veolia.com April Allen, 504-628-2369 April.Allen@Veolia.com		Regulatory Information (Check all that apply) <input type="checkbox"/> Wastewater <input type="checkbox"/> Stormwater <input type="checkbox"/> Groundwater <input type="checkbox"/> Drinking Water <input type="checkbox"/> RCRA <input type="checkbox"/> UST <input type="checkbox"/> RECAP				Analyses Requested				A - ≤6°C B - H ₂ SO ₄ ≤6°C C - HCl, ≤6°C D - HNO ₃ ≤6°C E - NaOH, ≤5°C F - Na ₂ S ₂ O ₅ ≤6°C G - NaOH/C ₁₂ H ₂₂ O ₁₁ ≤6°C H - Encore Sampler ≤6°C Matrices: AQ- Aqueous/Water S- Soil/Sediment SL- Sludge SD- Solid/Bulk OL- Oil/Organic A- Air (Tube, OVM Bag) P- Paint Chips MF- Multiphase	
						Requested Turnaround <input type="checkbox"/> Standard Turnaround <input type="checkbox"/> Rush (surcharges may apply) Due Date _____				A A A B B A B 503 Metals (As, Cd, Cr, Pb, Ni) Total Nitrogen Sulfur Total Phosphorus TKN Appendix D, Table # NESHP H ₂ , Be COD, Total P, NH ₄ TOC, NH ₃ , HPC	
Lab ID	Collected Date Time		Client Sample ID	Number of Containers	Composite or Grab (C or G)	Matrix (use matrix code)			Comments		
01	11/29/20 11/30/20	0800	Influent ①	1	C	AQ	X				
02	↓	0800	Effluent ①	1	C	AQ	X	X	X		
03	11/2/20 11/3/20	0800	Influent ②	1	C	AQ	X				
04	↓	0800	Effluent ②	1	C	AQ	X	X	X		
05	11/2/20 11/3/20	0800	Sludge/cake	1	C	SL	X	X			
			Lab Water							X	
06	11/2/20 11/3/20	0700	Sludge/cake	1	C	SL			X	ABA 11/4/20	
Note: This document is a legal and binding agreement to transfer custody and perform the requested analyses, whereby Client agrees, by signing this document to pay for services on terms of NET 30 days or other agreeable terms.							Special Instructions, QC Requirements, Possible Hazard ID				
Relinquished by		Date/Time		Received by							
Relinquished by		Date/Time		Received by							
Relinquished by		Date/Time		Received by							
Sampler(s)											
Note: Client should review all relevant sample receipt information upon receipt of final lab report to ensure Data Quality Objectives of project/permit are achieved. Separate sheet may be used to record notes and/or resolution to non-compliant (compromised) samples. Refer to EASI's Sample Acceptance Policy, available upon request.											
Sample Receipt Information (To be completed by EASI upon receipt of samples)											
1. How samples received? Client/courier delivery, iced? Yes No Field pick-up, iced? Yes No Collected by EASI, iced? Yes No 2. Sample temp upon receipt at lab <u>4.2</u> °C determined by <u>IR1</u> /IR2 Note: Samples requiring thermal preservation are acceptable if temp is >0° to 6° C or arrive iced on day of collection 3. Placement and condition of custody seals, if present 4. COC properly completed, received in good condition and signed? <input checked="" type="checkbox"/> Yes No 5. Samples uniquely identified and labels/IDs legible? <input checked="" type="checkbox"/> Yes No 6. COC and labels/IDs agree? <input checked="" type="checkbox"/> Yes No 7. Appropriate containers used and sufficient quantity received? <input checked="" type="checkbox"/> Yes No 8. Samples within holding times? <input checked="" type="checkbox"/> Yes No 9. Samples requiring chemical preservation appropriately preserved? <input checked="" type="checkbox"/> Yes No 10. VOA vials free of bubbles >1/4" (6 mm)? <input checked="" type="checkbox"/> Yes No Completed By/Date/Time <u>11-4-20</u>											

NESHAP Mercury & Beryllium Testing 2020

Sewerage and Water Board of New Orleans
East Bank WWTP (NPDES Permit LA 0038091)

	Date	<u>Time</u>		Burn hrs.	<u>Charging Rates</u>		Gallons	GPM
		Begin	End		Initial	Final		
Shift #1	11/2/2020	0700	1900	7.3	35,900,956	35,909,781	8,825	20.14
Shift #2	11/2-3/2020	1900	0700	6.4	35,909,781	35,917,754	7,973	20.76
			Total hrs.	13.8		Total	16,789	
						Average	8,399	

Page 6 of 6


 Steve Shulin
 Solids Waste Manager

 11/03/2020
 Date

Section Four

***Quarterly Fluid Bed Incinerator
Sulfur and Oxides of Nitrogen Report
October 1, 2020 to December 31, 2020
40 CFR Part 61, Subpart C & E***

Data Submitted:

- ***Quarterly analytical results***
- ***Quarterly sludge charging rates***

New SOX report
10/1/2020 to 12/31/2020

	Sludge Incinerated	Incineration hours	Burn tons hourly	Cake % Solids	Belt Press Cake % Volatile Solids	SOX CEMS	SOX Emissions (CEMS)
Date	Tons/d	hrs	tons	%	%	ppm	lbs/hr
10/1/2020	21.24	21.20	1.00	19.6	57.2	1.4	0.1
10/2/2020	26.18	24.00	1.09	20.6	56.9	1.6	0.1
10/3/2020	19.41	22.80	0.85	20.1	56.3	0.8	0.1
10/4/2020	8.90	13.80	0.64	15.8	57.7	0.3	0.0
10/5/2020	14.43	17.20	0.84	20.4	56.7	0.5	0.0
10/6/2020	16.25	17.90	0.91	19.7	58.0	0.9	0.1
10/7/2020	21.97	23.00	0.96	19.3	57.4	1.3	0.1
10/8/2020	24.40	24.00	1.02	19.6	57.8	1.8	0.1
10/9/2020	22.82	23.90	0.95	19.0	59.8	2.6	0.2
10/10/2020	22.11	22.90	0.97	19.4	59.3	3.1	0.2
10/11/2020	22.22	24.00	0.93	18.9	58.0	1.6	0.1
10/12/2020	8.77	9.10	0.96	18.5	57.3	1.0	0.1
10/13/2020	4.20	4.40	0.95	20.8	59.8	1.2	0.1
10/14/2020	13.86	15.20	0.91	20.0	56.8	1.1	0.1
10/15/2020	23.65	24.00	0.99	18.9	58.3	1.9	0.2
10/16/2020	25.11	23.30	1.08	19.5	58.6	5.5	0.4
10/17/2020	24.13	22.80	1.06	19.4	58.1	5.9	0.5
10/18/2020	25.36	22.00	1.15	20.8	59.8	7.3	0.6
10/19/2020	15.47	15.20	1.02	20.6	60.7	5.4	0.4
10/20/2020	20.82	21.10	0.99	20.0	60.2	4.6	0.4
10/21/2020	24.13	23.80	1.01	19.8	61.5	3.7	0.3
10/22/2020	24.28	23.50	1.03	19.6	61.3	3.2	0.3
10/23/2020	23.47	22.20	1.06	19.6	61.3	7.0	0.6
10/24/2020	23.68	22.80	1.04	19.6	60.7	6.6	0.5
10/25/2020	6.76	6.70	1.01	19.0	59.0	1.8	0.1
10/26/2020							
10/27/2020							
10/28/2020							
10/29/2020	13.97	16.30	0.86	19.5	59.0	4.7	0.4
10/30/2020	21.35	23.30	0.92	20.3	59.2	7.9	0.6
10/31/2020	20.88	21.10	0.99	21.2	56.9	10.4	0.8
11/1/2020	4.61	1.50	3.07	19.0	56.0	9.8	0.8
11/2/2020	17.90	22.40	0.80	18.5	57.2	5.9	0.5
11/3/2020	13.80	15.20	0.91	19.7	56.9	3.5	0.3
11/4/2020	15.77	17.40	0.91	19.0	56.8	4.7	0.4
11/5/2020	20.78	22.40	0.93	19.6	58.0	9.3	0.8
11/6/2020	27.25	23.40	1.16	20.4	56.5	3.8	0.3
11/7/2020	27.14	23.70	1.15	19.9	57.0	1.7	0.1
11/8/2020	20.99	18.80	1.12	19.9	57.2	1.3	0.1
11/9/2020							
11/10/2020							
11/11/2020							
11/12/2020							
11/13/2020							
11/14/2020							
11/15/2020	18.62	18.60	1.00	18.3	60.4	5.3	0.4
11/16/2020	24.81	23.40	1.06	19.5	60.1	7.0	0.6
11/17/2020							
11/18/2020							
11/19/2020	22.55	21.40	1.05	19.7	61.0	9.1	0.7

	Sludge Incinerated	Incineration hours	Burn tons hourly	Cake % Solids	Belt Press Cake % Volatile Solids	SOX CEMS	SOX Emissions (CEMS)
Date	Tons/d	hrs	tons	%	%	ppm	lbs/hr
11/20/2020	20.47	22.30	0.92	18.9	60.4	9.6	0.8
11/21/2020	15.90	18.10	0.88	19.0	59.5	5.8	0.5
11/22/2020	18.49	23.70	0.78	18.8	59.4	5.0	0.4
11/23/2020	16.04	23.10	0.69	18.7	59.8	1.9	0.2
11/24/2020	22.08	22.70	0.97	19.1	62.8	9.1	0.7
11/25/2020	18.75	19.00	0.99	19.5	62.2	10.7	0.9
11/26/2020	17.90	18.00	0.99	20.6	60.1	11.2	0.9
11/27/2020	29.77	23.60	1.26	27.6	69.2	8.0	0.7
11/28/2020	23.20	24.00	0.97	21.1	59.1	7.9	0.6
11/29/2020	8.23	8.50	0.97	20.9	59.8	3.8	0.3
11/30/2020	9.19	1.60	5.74	20.5	59.7	0.4	0.0
12/1/2020	23.74	22.80	1.04	21.4	57.3	1.6	0.1
12/2/2020	25.15	24.00	1.05	19.8	57.9	3.2	0.3
12/3/2020	23.56	22.40	1.05	20.0	57.9	4.9	0.4
12/4/2020	21.39	21.70	0.99	20.6	57.6	4.1	0.3
12/5/2020	24.36	23.50	1.04	21.2	58.5	3.5	0.3
12/6/2020	24.49	23.90	1.02	21.3	59.1	3.6	0.3
12/7/2020	23.20	22.70	1.02	21.1	58.4	3.4	0.3
12/8/2020	24.92	23.10	1.08	20.9	59.3	3.5	0.3
12/9/2020	18.68	17.80	1.05	20.9	59.3	3.1	0.3
12/10/2020	19.03	19.70	0.97	19.8	58.5	2.5	0.2
12/11/2020	22.49	23.20	0.97	19.4	59.2	8.2	0.7
12/12/2020	17.69	18.60	0.95	19.4	59.2	8.6	0.7
12/13/2020	15.15	16.30	0.93	19.0	59.2	8.8	0.7
12/14/2020	19.81	21.50	0.92	20.4	58.9	6.2	0.5
12/15/2020	24.00	23.50	1.02	21.0	60.6	8.0	0.7
12/16/2020	22.41	23.50	0.95	20.2	59.7	9.5	0.8
12/17/2020	23.43	23.40	1.00	20.2	59.3	6.6	0.5
12/18/2020	22.34	21.20	1.05	20.6	60.4	5.6	0.5
12/19/2020	19.27	19.10	1.01	19.8	60.6	6.3	0.5
12/20/2020	25.70	23.20	1.11	21.9	59.9	9.9	0.8
12/21/2020	23.92	21.90	1.09	21.1	60.4	6.2	0.5
12/22/2020	16.85	19.70	0.86	19.2	60.7	2.9	0.2
12/23/2020	17.41	21.20	0.82	17.5	60.3	3.2	0.3
12/24/2020	20.51	22.00	0.93	20.0	54.7	7.8	0.6
12/25/2020	22.34	24.00	0.93	19.3	59.2	4.6	0.4
12/26/2020	23.85	21.10	1.13	21.7	59.4	6.5	0.5
12/27/2020	9.36	8.70	1.08	21.2	61.1	1.8	0.1
12/28/2020	23.26	21.60	1.08	20.6	61.7	2.6	0.2
12/29/2020	22.53	21.00	1.07	20.2	61.0	2.1	0.2
12/30/2020	14.45	14.00	1.03	20.4	63.0	1.6	0.1
12/31/2020	33.63	24.00	1.40	23.3	53.5	0.8	0.1

Minimum	4.20	1.50	0.64	15.8	53.5	0.3	0.0
Maximum	33.63	24.00	5.74	27.6	69.2	11.2	0.9
Average	20.04	19.98	1.08	20.0	59.1	4.7	0.4
Sum	1,622.98	1,618.60	87.14	1,621.1	4,788.5	381.1	30.9

NOx Report

10/1/2020 to 12/31/2020

Date	NOx lb/hr	Oxides of Nitrogen Emissions ppm	Burn Tons tons	Incinerator Temp oF	Air Flow SCFM
10/1/2020	0.9	15.26	21.24	1,514.90	7,986.20
10/2/2020	0.9	16.04	26.18	1,499.80	8,003.60
10/3/2020	0.5	9.27	19.41	1,501.00	8,001.60
10/4/2020	0.3	5.01	8.90	1,500.80	7,420.50
10/5/2020	0.5	8.67	14.43	1,505.60	7,787.50
10/6/2020	0.7	11.95	16.25	1,508.60	7,630.00
10/7/2020	1.0	17.43	21.97	1,501.10	7,979.20
10/8/2020	1.3	23.08	24.40	1,510.40	8,090.40
10/9/2020	1.0	16.62	22.82	1,511.10	8,006.30
10/10/2020	0.8	14.36	22.11	1,509.90	8,080.90
10/11/2020	0.8	14.19	22.22	1,509.40	8,092.70
10/12/2020	0.4	7.76	8.77	1,509.10	7,425.60
10/13/2020	0.2	3.50	4.20	1,507.70	7,071.40
10/14/2020	0.7	12.67	13.86	1,506.90	7,671.20
10/15/2020	1.3	22.59	23.65	1,496.70	8,102.90
10/16/2020	1.3	22.08	25.11	1,502.60	8,136.40
10/17/2020	1.2	20.59	24.13	1,483.00	8,151.50
10/18/2020	1.3	21.58	25.36	1,493.50	8,147.90
10/19/2020	0.8	13.96	15.47	1,467.30	8,049.00
10/20/2020	0.6	9.69	20.82	1,516.20	8,047.70
10/21/2020	0.3	5.91	24.13	1,510.80	8,102.80
10/22/2020	0.4	6.95	24.28	1,508.00	8,181.30
10/23/2020	0.4	7.04	23.47	1,510.00	8,194.20
10/24/2020	0.4	7.25	23.68	1,509.40	8,201.90
10/25/2020	0.1	1.97	6.76	1,511.30	7,204.80
10/26/2020					
10/27/2020					
10/28/2020					
10/29/2020	0.4	7.75	13.97	1,516.20	7,675.80
10/30/2020	0.4	7.53	21.35	1,510.10	8,192.50
10/31/2020	0.5	8.01	20.88	1,506.60	8,197.20
11/1/2020	0.5	8.20	4.61	1,511.10	8,175.60
11/2/2020	0.7	12.47	17.90	1,524.70	8,017.70
11/3/2020	0.3	6.04	13.80	1,505.60	7,640.00
11/4/2020	0.4	6.60	15.77	1,495.00	7,795.00
11/5/2020	0.5	8.95	20.78	1,496.50	8,121.20
11/6/2020	0.9	15.40	27.25	1,501.40	8,200.40
11/7/2020	1.1	18.21	27.14	1,490.10	8,201.70
11/8/2020	0.9	15.33	20.99	1,495.90	8,196.50
11/9/2020					
11/10/2020					
11/11/2020					
11/12/2020					
11/13/2020					
11/14/2020					
11/15/2020	1.1	19.35	18.62	1,509.30	7,944.10
11/16/2020	1.2	20.41	24.81	1,496.90	8,187.20
11/17/2020					
11/18/2020					
11/19/2020	0.9	15.94	22.55	1,515.20	8,194.80
11/20/2020	0.7	11.44	20.47	1,521.10	8,248.30
11/21/2020	0.4	7.47	15.90	1,517.70	7,906.10

Date	NOx lb/hr	Oxides of Nitrogen Emissions ppm	Burn Tons tons	Incinerator Temp oF	Air Flow SCFM
11/22/2020	0.5	7.87	18.49	1,519.00	8,222.20
11/23/2020	0.3	5.67	16.04	1,510.90	8,090.10
11/24/2020	0.8	14.23	22.08	1,516.80	8,152.20
11/25/2020	0.6	11.03	18.75	1,512.50	8,144.80
11/26/2020	0.5	7.99	17.90	1,510.40	8,202.10
11/27/2020	0.4	6.06	29.77	1,510.30	8,192.80
11/28/2020	0.4	6.40	23.20	1,509.60	8,205.00
11/29/2020	0.2	3.84	8.23	1,507.40	7,614.30
11/30/2020	0.0	0.28	9.19	1,475.80	7,585.20
12/1/2020	0.1	1.37	23.74	1,514.90	7,955.00
12/2/2020	0.1	1.40	25.15	1,507.80	8,202.10
12/3/2020	0.1	1.35	23.56	1,510.10	8,284.90
12/4/2020	0.1	1.26	21.39	1,507.50	8,110.90
12/5/2020	0.1	1.37	24.36	1,503.60	8,218.10
12/6/2020	0.1	1.39	24.49	1,505.60	8,254.00
12/7/2020	0.1	1.32	23.20	1,500.80	8,210.80
12/8/2020	0.1	1.37	24.92	1,505.70	8,257.40
12/9/2020	0.1	1.21	18.68	1,518.20	8,166.30
12/10/2020	0.8	14.48	19.03	1,508.70	8,134.40
12/11/2020	1.1	18.01	22.49	1,503.70	8,203.60
12/12/2020	1.0	16.65	17.69	1,503.10	8,141.90
12/13/2020	0.8	14.48	15.15	1,495.30	8,154.40
12/14/2020	0.6	10.89	19.81	1,507.20	8,239.70
12/15/2020	0.5	8.53	24.00	1,500.80	8,263.10
12/16/2020	0.5	7.95	22.41	1,501.90	8,281.80
12/17/2020	0.9	14.77	23.43	1,500.80	8,215.20
12/18/2020	0.8	13.92	22.34	1,500.70	8,217.60
12/19/2020	0.9	15.68	19.27	1,502.60	8,245.10
12/20/2020	1.1	18.98	25.70	1,501.00	8,249.30
12/21/2020	1.0	17.48	23.92	1,509.00	8,258.00
12/22/2020	0.6	10.89	16.85	1,510.70	8,060.30
12/23/2020	1.2	20.58	17.41	1,510.40	8,194.20
12/24/2020	0.8	14.30	20.51	1,509.80	8,226.80
12/25/2020	0.6	9.86	22.34	1,509.70	8,306.20
12/26/2020	0.9	15.87	23.85	1,510.60	8,301.10
12/27/2020	0.4	6.77	9.36	1,499.60	8,099.20
12/28/2020	0.9	16.15	23.26	1,510.20	8,146.20
12/29/2020	1.1	17.84	22.53	1,500.70	8,276.80
12/30/2020	0.7	12.53	14.45	1,506.70	8,004.70
12/31/2020	1.9	34.95	33.63	1,511.30	7,650.10
Minimum	0.0	0.28	4.20	1,467.30	7,071.40
Maximum	1.9	34.95	33.63	1,524.70	8,306.20
Average	0.7	11.25	20.04	1,505.92	8,056.78
Sum	52.7	911.49	1,622.98	121,979.90	652,599.50

Section Five

***Quarterly Fluid Bed Incinerator
Preventative Maintenance Records
October 1, 2020 to December 31, 2020
40 CFR Part 60, Subpart A & O and
40 CFR Part 503***

Data Submitted:

➤ ***Preventative maintenance records***

Please Note: The new maintenance software generates multiple tasks for each piece of equipment thus condensing the number of maintenance records

➤ ***FBI-CEM operation records***

➤ ***FBI-Daily equipment inspection log***

➤ ***FBI-Plume observation log***

NOTE:

The Fluid Bed incinerator operates under 40 CFR Part 69, Subparts A & O and 40 CFR Part 503 regulations. This report satisfies paragraphs 15, 16, and 64B of the consent decree. Verifying operation and maintenance of the FBI is in accord with the Fluid Bed Incineration Operation and Maintenance Plan previously submitted. Section 5 also satisfies Section 8 (Preventative Maintenance) of the FBI Operations & Maintenance plan that is different from the Sewerage & Water Board of New Orleans Preventative Maintenance Program.



Fluid Bed Incinerator PM Report

October 1, 2020 – Decemer 31, 2020

Description	No. of PMs Completed
Total Monthly Preventive Maintenance (P)	12
Total Quarterly Preventive Maintenance (P)	2
Total Semi-Annual Preventive Maintenance (P)	4
Total Annual Preventive Maintenance (P)	0
Total Corrective Maintenance (R)	18
Total Maintenance Work Orders Submitted	36



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

1/8/2021

12:04:49PM

WORK REQUIRED DATE	TASK ACTUAL FINISH	WO NO	WORK TYPE	ASSET ID	ASSET_DESC	WORK_DESC	COMMENTS	EMPLOYEE_NAME	REGULAR HOURS	PREMIUM HOURS
1/31/2021	12/29/2020	2001543	R	0000000421	FBI SCADA SYSTEM	IFCO panel loss communications need to order redudant part to install urgent overnight.	Observed communication lights on cards not sequencing. Called IFCO tech support and trouble shot load cards in PLC program. Ordered new cards on next business day w/overnight shipping. Replaced cards. IFCO is operational		0.00	0.00
1/30/2021	12/27/2020	2001563	R	0000000409	FBI - FLUID BED INCINERATOR GENERAL	Quote 21073234-00 from Reynolds Ifco panel for FBI needs troubleshooting, issue with controls	Observed FBI controls not working. Opened IFCO panel and observed communication card and thermos couple cards not working. Contacted IFCO (Mike Hilton) for tech support. Ordered new comm card, thermo card and replaced. IFCO panel is in service.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/25/2020	12/24/2020	2001473	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
12/29/2020	12/23/2020	2001553	P	0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	tasks completed		0.00	0.00
12/29/2020	12/23/2020	2001553	P	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	QUARTERLY - METER CALIBRATIONS	tasks completed		0.00	0.00
12/29/2020	12/23/2020	2001553	P	0000000419	FBI HIGH PSI WATER SYSTEM	QUARTERLY - METER CALIBRATIONS	tasks completed		0.00	0.00
12/25/2020	12/21/2020	2001470	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	CHAMPAGNE,LARUE	1.00	0.00
12/25/2020	12/21/2020	2001470	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	CHAMPAGNE,LARUE	1.00	0.00
12/30/2020	12/16/2020	2001292	R	0000000414	FBI VENTURI SCRUBBER	Replace thermocouple, McMaster-Carr item #3872K39	Completed IAW WO.		0.00	0.00
12/15/2020	12/15/2020	2001332	P	0000000415	FBI CEM SYSTEM	SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	completed STI Cems po 892880		0.00	0.00
12/31/2020	12/15/2020	2001440	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	completed by STI Cems PO 892880		0.00	0.00
12/19/2020	12/14/2020	2001453	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	BARDELL,CHRISHON	0.50	0.00
12/19/2020	12/14/2020	2001453	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	GOMEZ,ERIC	0.50	0.00
12/19/2020	12/14/2020	2001453	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	CHAMPAGNE,LARUE	0.50	0.00
12/19/2020	12/14/2020	2001453	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	ALACANTARA,KEVIN	0.50	0.00
12/18/2020	12/10/2020	2001416	R	0000000414	FBI VENTURI SCRUBBER	Quench system has a leak needs welded under expansion joint	duplicate to 2001396, IMC made repairs		0.00	0.00
12/22/2020	12/10/2020	2000051	R	0000000424	FBI PREHEAT SYSTEM GENERAL	the Pre heat air control valve we have no control only manual	Replaced control valve. task completed.		0.00	0.00
						Vendor-Peaktronics Contact- Jack Leason jleason@peaktronics.com Items- LRC-101G (\$248.75) POT-102 (\$44.75)				
12/30/2020	12/10/2020	2001396	R	0000000414	FBI VENTURI SCRUBBER	Hole on ground level below scrubber expansion joint. Need spot weld repair.	IMC welded repair on scrubber system.		0.00	0.00
12/30/2020	12/7/2020	2001366	R	0000000409	FBI - FLUID BED INCINERATOR GENERAL	Hole in furnace on 4550 level near stairs for roof spray guns, needs welding.	Repairs to furnace shell made by IMC. Had to weld spots near stairs on 4550 level.	GOMEZ,ERIC	0.50	0.00
11/30/2020	11/30/2020	2001294	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
11/30/2020	11/30/2020	2001294	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

1/8/2021
12:04:49PM

WORK REQUIRED DATE	TASK ACTUAL FINISH	WO_NO	WORK TYPE	ASSET ID	ASSET_DESC	WORK_DESC	COMMENTS	EMPLOYEE_NAME	REGULAR HOURS	PREMIUM HOURS
12/23/2020	11/25/2020	2001333	R	0000000421	FBI SCADA SYSTEM	PLC's and FIMB needed for control room systems. No WAS flow, NAOI recording on system. See DFS Quote # 63524-RA	AJ has troubleshoot with DFS procured PLC awaiting Part. Also awaiting FIMS parts quote. Received loaner FIM and NFW boards, installed with repaired PLC board, Powered system back up and WAS readings were available. Will swap out FIM ad NFW when repairs are made from DFS.		0.00	0.00
11/25/2020	11/23/2020	2001319	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	ALACANTARA, KEVIN	1.00	0.00
11/25/2020	11/23/2020	2001319	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
11/25/2020	11/23/2020	2001319	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	FAZO, TIHOMIR	1.00	0.00
11/25/2020	11/23/2020	2001319	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	FAZO, TIHOMIR	1.00	0.00
11/25/2020	11/23/2020	2001319	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	ALACANTARA, KEVIN	1.00	0.00
11/25/2020	11/23/2020	2001319	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
11/25/2020	11/19/2020	2001320	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/25/2020	11/19/2020	2001320	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/25/2020	11/19/2020	2001320	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/25/2020	11/19/2020	2001320	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/25/2020	11/19/2020	2001320	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/25/2020	11/19/2020	2001320	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/25/2020	11/19/2020	2001320	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	cleaned motor vents and added oil to blower	GOMEZ,ERIC	0.50	0.00
11/18/2020	11/17/2020	2001286	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	Completed IAW WO.		0.00	0.00
11/16/2020	11/15/2020	2001264	P	0000000413	FBI HEAT EXCHANGER	QUARTERLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
11/16/2020	11/15/2020	2001264	P	0000000410	FBI REACTOR	QUARTERLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
11/16/2020	11/15/2020	2001264	P	0000000414	FBI VENTURI SCRUBBER	QUARTERLY - FBI INSPECTION PM	Completed IAW WO.		0.00	0.00
11/19/2020	11/15/2020	2001226	P	0000000429	FBI ASH PUMP 2	SEMI-ANNUALLY - FBI ASH PUMP PM	Note says need to complete during shutdown the following week. Pump packing was replaced.	CHAMPAGNE, LARUE	1.00	0.00
11/19/2020	11/15/2020	2001226	P	0000000428	FBI ASH PUMP 1	SEMI-ANNUALLY - FBI ASH PUMP PM	Note says need to complete during shutdown the following week. Pump packing was replaced.	CHAMPAGNE, LARUE	1.00	0.00
11/19/2020	11/15/2020	2001226	P	0000000428	FBI ASH PUMP 1	SEMI-ANNUALLY - FBI ASH PUMP PM	Note says need to complete during shutdown the following week. Pump packing was replaced.	HARRIS,ALVIA	1.00	0.00
11/19/2020	11/15/2020	2001226	P	0000000429	FBI ASH PUMP 2	SEMI-ANNUALLY - FBI ASH PUMP PM	Note says need to complete during shutdown the following week. Pump packing was replaced.	HARRIS,ALVIA	1.00	0.00
11/13/2020	11/12/2020	2001263	P	0000000425	FBI PREHEAT BLOWER	SEMI-ANNUAL - FBI INSPECTION PM	Inspected FBI blower and motor. Some shifting in heat exchanger.	GOMEZ,ERIC	0.50	0.00
11/13/2020	11/12/2020	2001263	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	SEMI-ANNUAL - FBI INSPECTION PM	Inspected FBI blower and motor. Some shifting in heat exchanger.	GOMEZ,ERIC	0.50	0.00
11/13/2020	11/11/2020	2001240	R	0000000414	FBI VENTURI SCRUBBER	Need when the unit is off line We need clean out the water line to scrubber trays Also, to open doors to the scrubber trays for inspection and clen if needed	Completed IAW WO.		0.00	0.00
12/18/2020	11/10/2020	2001029	R	0000000422	FBI FLUIDIZED BED AIR BLOWER CONTROL PANEL	FBI furnace air actuator not operating. Inspect and replace if necessary. Furnace can not operate properly without it. Component is a RCEL100 #AE162909 actuator from RCIACUATORS.COM	assembled and installed motion controls on actuation, Completed IAW WO.		0.00	0.00
11/29/2020	11/10/2020	2001218	R	0000000414	FBI VENTURI SCRUBBER	Venturi scrubber water plc fault. need new plc. recommend ordering 2 so we have a backup on hand for any other faults that may occur.	Completed IAW WO. Power outage caused PLC with bad module to fault cleared fault and restricted PLC, replaced Module when it comes in. Completed IAW WO.		0.00	0.00
10/30/2020	10/29/2020	2001152	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/28/2020	10/27/2020	2001172	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/28/2020	10/27/2020	2001172	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	BARDELL,CHRISHON	0.50	0.00
10/28/2020	10/27/2020	2001172	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	ALACANTARA,KEVIN	0.50	0.00
10/28/2020	10/27/2020	2001172	P	0000000429	FBI ASH PUMP 2	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/28/2020	10/27/2020	2001172	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	BARDELL,CHRISHON	0.50	0.00



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

1/8/2021

12:04:49PM

WORK REQUIRED DATE	TASK ACTUAL FINISH	WO NO	WORK TYPE	ASSET ID	ASSET_DESC	WORK_DESC	COMMENTS	EMPLOYEE_NAME	REGULAR HOURS	PREMIUM HOURS
10/28/2020	10/27/2020	2001172	P	0000000428	FBI ASH PUMP 1	MONTHLY - FBI ASH PUMP PM	Completed IAW WO.	ALACANTARA,KEVIN	0.50	0.00
10/30/2020	10/26/2020	2001171	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000420	FBI HIGH PSI SPRAY PUMP	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000425	FBI PREHEAT BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000419	FBI HIGH PSI WATER SYSTEM	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000414	FBI VENTURI SCRUBBER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000413	FBI HEAT EXCHANGER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000410	FBI REACTOR	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	HARRIS,ALVIA	1.00	0.00
10/30/2020	10/26/2020	2001171	P	0000000423	FBI FLUIDIZED BED AIR BLOWER	MONTHLY - FBI INSPECTION PM	Completed IAW WO.	BARDELL,CHRISHON	1.00	0.00
11/9/2020	10/26/2020	2001282	R	0000000415	FBI CEM SYSTEM	emergency service call CEMs system	repairs complete STI Cems po 882284		0.00	0.00
10/30/2020	10/23/2020	2001174	R	0000000414	FBI VENTURI SCRUBBER	Please change out and clean strainer on fbi scrubber system.	Completed IAW WO.	HARRIS,ALVIA	2.00	0.00
11/10/2020	10/22/2020	2001055	R	0000000421	FBI SCADA SYSTEM	something Aaron needs to do) All areas in the scrubber are not working or reading	Completed IAW WO.		0.00	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	BARDELL,CHRISHON	0.50	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	HARRIS,ALVIA	0.50	0.00
10/20/2020	10/19/2020	2001159	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Completed IAW WO.	CHAMPAGNE,LARUE	0.50	0.00
10/14/2020	10/8/2020	2001047	P	0000000415	FBI CEM SYSTEM	SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	completed by contractor		0.00	0.00
12/7/2020	10/7/2020	2001120	R	0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	Natural gas transmitter issue, not sending the correct signal to control room computer, please investigate	Mike with red group: contacted manufacturer, was able to get a calibration certificate, PLC scaling was wrong, fixed PLC scaling.		0.00	0.00
10/30/2020	10/7/2020	2001089	R	0000000414	FBI VENTURI SCRUBBER	pH meter has fault, need to clean or replace faulty probe.	Mike with red group, researched fault code F140. Leakage current alarm, couldn't find, called manufacturer, suggested to inspect, clean and or replace. Replaced unit, completed IAW WO.		0.00	0.00
11/30/2020	10/6/2020	2001038	R	0000000419	FBI HIGH PSI WATER SYSTEM	#2 gun needs new packing repack during shutdown	Completed IAW WO.	CHAMPAGNE,LARUE	1.00	0.00
10/6/2020	10/5/2020	2001073	R	0000000409	FBI - FLUID BED INCINERATOR GENERAL	FBI PLC fault, need Aaron to investigate	Completed IAW WO, Contractor Mike Magnon replaced failed ESM module. PLC fault was cleared after install.		0.00	0.00

WORK ORDER REPORT

01/05/21 07:31

Work Type: Regular Priority: 8
Est. Start Date: Deficiency Tag:
Required: 31-JAN-21 Task Status: ACTIVE
Requestor: Ives, Andrew Assigned To:
Crew: ELECT Electrician
Task Desc.: IFCO panel loss communications need to order redudant part to install urgent overnight.
Quote 21073234-00 from Reynolds

Work Order
2001543 
Task
01 

Page: 184

Asset: E / 0000000421 - FBI SCADA SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc: Pos:

Task Note Type	Notes

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion


MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: *Observed communication lights on cards not sequencing. Called IFCO Tech support and trouble shot load cards in PLC program. Ordered new cards on next business day w/overnight shipping. Replaced cards IFCO is operational.*
Start Date: 12/27/20 Time: 1130 Completion Date: 12/29/20 Time: 1000

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  AS Henry Date: 12/29/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001543 / 01

Description: IFCO panel loss communications need to order redudant part to install urgent overnight.
Quote 21073234-00 from Reynolds

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/03/2021	HE2569	Henry, AJ	Unprocessed	SD01	SCHED				

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTROL	FAULT	IN&C	REPLACE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
01/05/2021	2100000000000008	0	0			E	0000000421			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: INSTALL</i>	<i>Status: FINISHED</i>	<i>Crew: ELECT</i>
R	2001543	<i>Dept.: STP01THM00</i>	<i>Area: SCA00</i>	<i>Shop:</i>	
		<i>Required Date: 31-JAN-21</i>	<i>Start Date: 27-DEC-20</i>	<i>Finish Date: 29-DEC-20</i>	<i>Display Notes: N</i>
<i>Description: IFCO panel loss communications need to order redudant part to install urgent overnight. Quote 21073234-00 from Reynolds</i>					

ASSET INFORMATION

Asset Type/ID: E / 0000000421 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI SCADA SYSTEM

Work Order/Task: 2001543 /01	<i>Desc: IFCO panel loss communications need to order redudant part to install urgent overnight. Quote 21073234-00 from Reynolds</i>		
<i>Required By: 31-JAN-21</i>			
<i>Task Priority: 8</i>	<i>Assigned To:</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments: Observed communication lights on cards not sequencing. Called IFCO tech support and trouble shot load cards in PLC program. Ordered new cards on next business day w/overnight shipping. Replaced cards. IFCO is operational</i>			

MATERIALS

<i>Mat'l</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

12/31/20 10:03

Work Type: Regular Priority: 21
 Est. Start Date: Deficiency Tag:
 Required: 30-JAN-21 Task Status: ACTIVE
 Requestor: Gomez, Eric Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: Ifco panel for FBI needs troubleshooting, issue with controls

Work Order
 2001563 
 Task
 01 

Page: 1

Asset: E / 0000000409 - FBI - FLUID BED INCINERATOR GENERAL
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	

MATERIALS:	Qty. Est.	Qty. Used
Store Primary Bin Stock Type / Code Item Description		


ATTACHMENTS:

PERMITS:	Number	Acquired Date
Type		

COMPLETION COMMENTS: *Observed FBI controls not working. Opened IFCO panel and observed Communication Card and Thermo couple cards not working. Contacted IFCO (Mike Hilton) for tech assistance. Ordered new Comm Card, Thermo card, and replaced. IFCO Panel is in service.*

Start Date: 12/27/20 Time: 11:00 Completion Date: 12/29/20 Time: 1200

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required:

Signature:  AS Henry Date: 12/29/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001563 / 01

Description: Ifco panel for FBI needs troubleshooting, issue with controls

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
12/27/2020	HE2569	Henry, AJ	Unprocessed	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTROL	FAULT	IN&C	REPLACE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
01/07/2021	210000000000023	0	0			E	0000000409			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

08 JAN 2021
02:06 PM

<i>Type</i>	<i>Work Order</i>	<i>Class: UNPLANNED</i>	<i>Category: INVEST</i>	<i>Status: FINISHED</i>	<i>Crew: MAINT</i>
R	2001563	<i>Dept.: STP01THM00</i>	<i>Area: FBR00</i>	<i>Shop:</i>	
		<i>Required Date: 30-JAN-21</i>	<i>Start Date: 27-DEC-20</i>	<i>Finish Date: 27-DEC-20</i>	<i>Display Notes: N</i>
<i>Description: Ifco panel for FBI needs troubleshooting, issue with controls</i>					

ASSET INFORMATION

Asset Type/ID: E / 0000000409 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI - FLUID BED INCINERATOR GENERAL

Work Order/Task: 2001563 /01		<i>Desc: Ifco panel for FBI needs troubleshooting, issue with controls</i>			
<i>Required By: 30-JAN-21</i>					
<i>Task Priority: 21</i>	<i>Assigned To:</i>				
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>		
<i>Comp. ID / Desc:</i>					
<i>Warranty Exp Date:</i>					
<i>Comments: Observed FBI controls not working. Opened IFCO panel and observed communication card and thermos couple cards not working. Contacted IFCO (Mike Hilton) for tech support. Ordered new comm card, thermo card and replaced. IFCO panel is in service.</i>					

MATERIALS

<i>Mat'l</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

12/23/20 07:23

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 25-DEC-20	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - FBI INSPECTION PM	

Work Order 
2001473

Task 
01

Page: 164

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000410	FBI REACTOR	Split 14.3
[] Asset: 0000000413	FBI HEAT EXCHANGER	Split 14.3
[] Asset: 0000000414	FBI VENTURI SCRUBBER	Split 14.3
[] Asset: 0000000419	FBI HIGH PSI WATER SYSTEM	Split 14.3
[] Asset: 0000000420	FBI HIGH PSI SPRAY PUMP	Split 14.3
[] Asset: 0000000423	FBI FLUIDIZED BED AIR BLOWER	Split 14.3
[] Asset: 0000000425	FBI PREHEAT BLOWER	Split 14.3

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><input checked="" type="checkbox"/> Bed temperature thermal couple control.</p> <p><input checked="" type="checkbox"/> Scrubber thermal couple #1.</p> <p><input checked="" type="checkbox"/> Scrubber thermal couple #2.</p> <p><input checked="" type="checkbox"/> Scrubber thermal couple #3.</p> <p><input checked="" type="checkbox"/> Bed temperature thermal couple #4.</p> <p><input checked="" type="checkbox"/> Bed temperature thermal couple #5.</p> <p><i>Fluidizing blower</i></p> <p><input checked="" type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input checked="" type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input checked="" type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input checked="" type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input checked="" type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input checked="" type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><i>Preheat blower</i></p> <p><input checked="" type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input checked="" type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input checked="" type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input checked="" type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input checked="" type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input checked="" type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><input checked="" type="checkbox"/> Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.</p> <p><input checked="" type="checkbox"/> Observe the water pressure pump for smooth and proper operation.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
MAINT	1				

Submitted by: GOMEZ6616

Synergen Associates, Inc.
Report c_usf044 v 17153-1

WORK ORDER REPORT

12/23/20 07:23

Work Type: PM Priority: 8
 Est. Start Date: Deficiency Tag:
 Required: 25-DEC-20 Task Status: ACTIVE
 Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: MONTHLY - FBI INSPECTION PM

Work Order
 2001473 
 Task
 01 

Page: 165

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:


complete

Start Date: 12-21-20 Time: 0800 Completion Date: 12-24-20 Time: 1000

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature:  AJ Henry Andrew Eric Date: 12/24/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001473 / 01
 Description: MONTHLY - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
12/24/2020	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED	2.00			
12/24/2020	HE2569	Henry, AJ	Unprocessed	SD01	SCHED	2.00			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
------------------	--------	--------------	--------	------	------	-----	-----------	-----------	-------------	-------------

No data to display

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
------------	-----------	-------------	---------------

No data to display

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
--------------------	---------------	-----------	-----------------------	-----------------

No data to display

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/28/2020	200000000001543	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001473	Dept.:	Area:	Shop:	
	Required Date: 25-DEC-20	Start Date: 24-DEC-20	Finish Date: 24-DEC-20	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001473 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 25-DEC-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/29/20 13:54

Work Type: PM Est. Start Date: Required: 29-DEC-20 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: QUARTERLY - METER CALIBRATIONS	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To:
--	---

Work Order
2001553

Task
01

Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000008	INFLUENT FLOW METER 1	Split 5.55
[] Asset: 0000000009	INFLUENT FLOW METER 2	Split 5.55
[] Asset: 0000000010	INFLUENT FLOW METER 3	Split 5.55
[] Asset: 0000000112	INFLUENT D.O.METER	Split 5.55
[] Asset: 0000000200	OXYGEN REACTOR D.O.METER #1	Split 5.55
[] Asset: 0000000201	OXYGEN REACTOR D.O.METER #2	Split 5.55
[] Asset: 0000000307	EFFLUENT CHLORINE METER/ CHEMTRAC (LAB)	Split 5.55
[] Asset: 0000000308	EFFLUENT TURBIDITY METER	Split 5.55
[] Asset: 0000000336	EFFLUENT FLOW METER 1	Split 5.55
[] Asset: 0000000337	EFFLUENT FLOW METER 2	Split 5.55
[] Asset: 0000000351	WAS PUMP FLOW METER	Split 5.55
[] Asset: 0000000417	FBI DIESEL FUEL SYSTEM AND INJECTION	Split 5.55
[] Asset: 0000000418	FBI NATURAL GAS FUEL SYSTEM AND INJECTION	Split 5.55
[] Asset: 0000000419	FBI HIGH PSI WATER SYSTEM	Split 5.55
[] Asset: 0000000589	INFLUENT FLOW METER	Split 5.55
[] Asset: 0000000676	TURBIDITY METER	Split 5.55
[] Asset: 0000000736	EFFLUENT FLOW METER	Split 5.55
[] Asset: 0000000856	BLEACH DISINFECTION SYSTEM, MAGNETIC FLOWMETER	Split 5.65

Task Note Type	Notes
TASKINST	PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER. <input type="checkbox"/> Fill out calibration sheet & sign. Record results on WO. <input type="checkbox"/> Place sticker on the unit showing completed work & next due date. <input type="checkbox"/> File the calibration sheet. For the effluent flow meters also check: <input type="checkbox"/> Perform a zero and span check. <input type="checkbox"/> Record the indicated values for zero and full scale pressure on the calibration sheet and WO.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

WORK ORDER REPORT

12/29/20 13:54

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 29-DEC-20	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: QUARTERLY - METER CALIBRATIONS	

Work Order
2001553



Task
01



Page: 2

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date
------	--------	---------------

COMPLETION COMMENTS:

completed

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: ERICK [Signature] Date: 12/23/2020

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001553	Dept.:	Area:	Shop:	
		Required Date: 29-DEC-20	Start Date: 29-OCT-20	Finish Date: 23-DEC-20	Display Notes: N
Description: QUARTERLY - METER CALIBRATIONS					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001553 /01	Desc: QUARTERLY - METER CALIBRATIONS				
Required By: 29-DEC-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: tasks completed					

MATERIALS

Mat'l	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
-------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/22/20 08:00

Work Type: PM
Est. Start Date: _____
Required: 25-DEC-20
Requestor: SYNERGEN
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

Priority: 8
Deficiency Tag: _____
Task Status: ACTIVE
Assigned To: *LABUC*

Work Order
2001470 

Task
01 

Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

<input checked="" type="checkbox"/> Asset: 0000000428	FBI ASH PUMP 1	Split 50
<input checked="" type="checkbox"/> Asset: 0000000429	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. <input checked="" type="checkbox"/> Grease the pump to drive shaft coupling in accordance with the lubrication schedule. <input checked="" type="checkbox"/> Clean the cooling air vents on the motor. <input checked="" type="checkbox"/> Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary. <input checked="" type="checkbox"/> Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	1	1	0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
complete

Start Date: 12/21/20 Time: 0800 Completion Date: 12/21/20 Time: 0900

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required: _____

Signature: *Lake ...* Date: 12/21/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001470 / 01
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
12/21/2020	CH5276	Champagne, LaRue	Posted	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/23/2020	200000000001522	0	0			F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001470	Dept.:	Area:	Shop:	
	Required Date: 25-DEC-20	Start Date: 21-DEC-20	Finish Date: 21-DEC-20	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001470 /01	Desc: MONTHLY - FBI ASH PUMP PM				
Required By: 25-DEC-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
-------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/18/20 08:22

Work Type: Regular Est. Start Date: Required: 30-DEC-20 Requestor: Ives, Andrew Crew: MAINT Maintenance Task Desc.: Replace thermocouple, McMaster-Carr item #3872K39	Priority: 12 Deficiency Tag: Task Status: FINISHED Assigned To:
--	--

Work Order
2001292


Task
01


Page: 1

Asset: E / 0000000414 - FBI VENTURI SCRUBBER		
Alias:	Bldg: EB SOLIDS - EB -SOLIDS BUILDING	Loc: _____
		Pos: _____

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft	_____	_____	_____	_____	_____

MATERIALS:		Stock Type / Code	Item Description	Qty. Est.	Qty. Used
Store	Primary Bin	_____	Quote#: 2003284090 Endress+Hauser Case #01119151: "TH55 - TMT82TC-Assembly TH55, Spring U.S.Style Spring loaded temperature measuring device, without thermowell. Comply with EMF tables of ASTM E-230 and IEC60584. Color Codes per ASTM E-230. additional specifications Low range value 0.000 ?F Upper range value 1,000.000 ?F Failure mode(1=low<3.6mA,2=high>21m 2 dual-sensor configuration PV = CH1; CH2 not 2 Immersion Length XA: 6.00 inch A Diameter; Sheath Material: 1/4"; 316 1 Extension: Hex nipple 316 E=1" E Sensor Type: 1x K, class standard 2 Junction Style: Ungrounded B Enclosure; Cable Entry: Alu, E+H blue; NPT1/2 Q Electrical Connection: HART TMT82 1 Documentation Requirement: Standard A Additional Option 1: Not selected K Version: Standard 1 Additional Option 2: Not selected Estimated ready for dispatch US-Greenwood in 9 working day(s)	1	_____
			Threaded Thermocouple Probe for Liquids and Gases Heavy Duty, Type K, 32? to 1650?F, 6" x 1/4" Probe	2	_____

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

WORK ORDER REPORT

12/18/20 08:22

Work Type: Regular	Priority: 12
Est. Start Date:	Deficiency Tag:
Required: 30-DEC-20	Task Status: FINISHED
Requestor: Ives, Andrew	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: Replace thermocouple, McMaster-Carr item #3872K39	

Work Order
2001292 


Task
01 

Page: 2

COMPLETION COMMENTS: *Items were recieved. 1 unit was installed, and working. Second unit is in ~~in~~ inventory for future use. completed date unknown.*

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required: _____

Signature:  AS Henry Date: 12/16/20

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: INSTALL	Status: FINISHED	Crew: MAINT
R	2001292	Dept.: STP01THM00	Area: SCB00	Shop:	
		Required Date: 30-DEC-20	Start Date: 16-DEC-20	Finish Date: 16-DEC-20	Display Notes: N
Description: Replace thermocouple, McMaster-Carr item #3872K39					

ASSET INFORMATION

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001292 /01		Desc: Replace thermocouple, McMaster-Carr item #3872K39			
Required By: 30-DEC-20					
Task Priority: 12	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	Quote#: 2003284090 Endress+Hauser Case #01119151: "TH55 - TMT82TC-Assembly TH55, Spring U.S.Style Spring loaded temperature measuring device, without thermowell. Comply with EMF tables of ASTM E- 230 and IEC60584. Color Codes per ASTM E-230. additional specifications Low range value 0.000 ?F Upper range value 1,000.000 ?F Failure mode(1=low<3.6mA,2=high>21m 2 dual-sensor configuration PV = CH1; CH2 not 2 Immersion Length XA: 6.00 inch A Diameter; Sheath Material: 1/4"; 316 1 Extension: Hex nipple 316 E=1" E Sensor Type: 1x K, class standard 2 Junction Style: Ungrounded B Enclosure; Cable Entry: Alu, E+H blue; NPT1/2 Q Electrical Connection: HART TMT82 1 Documentation Requirement: Standard A Additional Option 1: Not selected K Version: Standard 1 Additional Option 2: Not selected Estimated ready for dispatch US- Greenwood in 9 working day(s)	1	
000			/	Threaded Thermocouple Probe for Liquids and Gases Heavy Duty, Type K, 32? to 1650?F, 6" x 1/4" Probe	2	

WORK ORDER REPORT

12/22/20 15:04

Work Type: <i>PM</i> Est. Start Date: Required: <i>15-DEC-20</i> Requestor: <i>SYNERGEN</i> Crew: <i>MAINT Maintenance</i> Task Desc.: <i>SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM</i>	Priority: <i>8</i> Deficiency Tag: Task Status: <i>ACTIVE</i> Assigned To:
---	---

Work Order
2001332

Task
01

Page: 1

Asset: <i>E / 0000000415 - FBI CEM SYSTEM</i>		
Alias:	Bldg: <i>EB SOLIDS - EB -SOLIDS BUILDING</i>	Loc: _____
		Pos: _____

Task Note Type	Notes
TASKINST	NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER. <input type="checkbox"/> Calibrate CEMS unit.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
			maintenance on the Cems on the following sources: 1. Furnace CEMS Equipment 2. VSA O2 Analyzer The basic agreement shall provide (12) monthly maintenance visits consisting of (1 ?) days on-site each visit. If additional days are required or emergency service between the regularly scheduled monthly maintenance visits, Veolia Water may choose to issue a separate purchase order and will be invoiced at the reduced rate of \$1,100 per day plus expenses. Included with the maintenance visits, STI Cems will perform three (3) quarterly cylinder gas audits and provide one (1) quarterly onsite RATA assistance on the Cems equipment that fall under 40 CFR Part 60. The CGA?s will be done in accordance with established Quality Assurance/Quality Control procedures. It is agreed that Veolia Water will supply and properly store all calibration gas cylinders and assume all liabilities for the hazards associated with storage. All spare and consumable parts necessary to maintain and/or repair the system shall be drawn from the Veolia Water parts inventory. Maintenance visits will be invoiced after completion of each visit with amount due net (30) days from receipt of invoice.	1	

ATTACHMENTS:

PERMITS:

WORK ORDER REPORT

12/22/20 15:04

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 15-DEC-20	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	

Work Order
2001332 

Task
01 

Page: 2

Type	Number	Acquired Date
------	--------	---------------

COMPLETION COMMENTS:

complete ST1 Cemo
PO 892880

Start Date: _____ Time: _____ Completion Date: 11-15-20 Time: _____

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: _____  _____ Date: 12-22-20

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001332	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 15-DEC-20	Start Date: 22-NOV-20	Finish Date: 15-DEC-20	Display Notes: N
Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 2001332 /01	<i>Desc: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM</i>				
<i>Required By: 15-DEC-20</i>					
<i>Task Priority: 8</i>	<i>Assigned To:</i>				
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>		
<i>Comp. ID / Desc:</i>					
<i>Warranty Exp Date:</i>					
<i>Comments: completed STI Cems po 892880</i>					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	maintenance on the Cems on the following sources: 1. Furnace CEMS Equipment 2. VSA O2 Analyzer The basic agreement shall provide (12) monthly maintenance visits consisting of (1 ?) days on-site each visit. If additional days are required or emergency service between the regularly scheduled monthly maintenance visits, Veolia Water may choose to issue a separate purchase order and will be invoiced at the reduced rate of \$1,100 per day plus expenses. Included with the maintenance visits, STI Cems will perform three (3) quarterly cylinder gas audits and provide one (1) quarterly onsite RATA assistance on the Cems equipment that fall under 40 CFR Part 60. The CGA?s will be done in accordance with established Quality Assurance/Quality Control procedures. It is agreed that Veolia Water will supply and properly store all calibration gas cylinders and assume all liabilities for the hazards associated with storage. All spare and consumable parts necessary to maintain and/or repair the system shall be drawn from the Veolia Water parts inventory. Maintenance visits will be invoiced after completion of each visit with amount due net (30) days from receipt of invoice.	1	

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001440	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 31-DEC-20	Start Date: 11-DEC-20	Finish Date: 15-DEC-20	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 2001440 /01	Desc: MONTHLY - CEMS INSPECTION PM		
Required By: 31-DEC-20			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: completed by STI Cems PO 892880			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/14/20 06:17

Work Type: PM
Est. Start Date: 19-DEC-20
Required: 19-DEC-20
Requestor: SYNERGEN
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

Priority: 8
Deficiency Tag:
Task Status: ACTIVE
Assigned To: *A. L...*

Work Order
2001453



Task
01



Page: 237

Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc: Pos:

Task Note Type	Notes
TASKINST	[] With the system running, check for proper operations and for leaks. [x] Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	3+1		.5		

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:

Start Date: 12-14-2020 Time: 1:15 Completion Date: 12-14-2020 Time: 1:45

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *[Handwritten Signature]* Date: 12-14-2020

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001453 / 01

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 4 of 4

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
12/14/2020	GO6616	Gomez, Eric	Posted	SD01	SCHED	0.50			
12/14/2020	CH5276	Champagne, LaRue	Posted	SD01	SCHED	0.50			
12/14/2020	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	0.50			
12/14/2020	AL9599	Alacantara, Kevin	Posted	SD01	SCHED	0.50			

1 - 4 of 4

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/14/2020	200000000001448	0	0			E	0000000432			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001453	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 19-DEC-20	Start Date: 14-DEC-20	Finish Date: 14-DEC-20	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E /0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
Description: ASH POLYMER SYSTEM

Work Order/Task: 2001453 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM				
Required By: 19-DEC-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/10/20 06:32

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
Required: 18-DEC-20 Task Status: ACTIVE
Requestor: Shulin, Steven Assigned To:
Crew: MAINT Maintenance
Task Desc.: Quench system has a leak needs welded under expansion joint

Work Order
2001416 

Task
01 

Page: 253

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:
Duplicate 2001396 close ~~Refer~~
Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Eric D. Gray Date: 12-10-20



WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: INSPECT	Status: FINISHED	Crew: MAINT
R	2001416	Dept.: STP01THM00	Area: SCB00	Shop:	
		Required Date: 18-DEC-20	Start Date: 09-DEC-20	Finish Date: 10-DEC-20	Display Notes: N
Description: Quench system has a leak needs welded under expansion joint					

ASSET INFORMATION

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001416 /01	Desc: Quench system has a leak needs welded under expansion joint				
Required By: 18-DEC-20					
Task Priority: 15	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: duplicate to 2001396, IMC made repairs					

MATERIALS

Mat'l	Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
-------	------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/14/20 15:30

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
Required: 22-DEC-20 Task Status: FINISHED
Requestor: Shulin, Steven Assigned To:
Crew: MAINT Maintenance
Task Desc.: the Pre heat air control valve we have no control only manual

Work Order
2000051 

Task
01 

Page: 1

Asset: E / 0000000424 - FBI PREHEAT SYSTEM GENERAL
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc: Pos:

Task Note Type	Notes

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:


PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:

task complete replaced control valve

Start Date: _____ Time: _____ Completion Date: 12/10/20 Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  Date: 12-10-20



WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: FAILFIND	Status: FINISHED	Crew: MAINT
R	2000051	Dept.: STP01THM00	Area: FBR00	Shop:	
Required Date: 22-DEC-20		Start Date: 13-JAN-20		Finish Date: 10-DEC-20	Display Notes: N
Description: the Pre heat air control valve we have no control only manual					
Vendor-Peaktronics					
Contact- Jack Leason jleason@peaktronics.com					
Items- LRC-101G (\$248.75)					
POT-102 (\$44.75)					

ASSET INFORMATION

Asset Type/ID: E / 0000000424 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI PREHEAT SYSTEM GENERAL

Work Order/Task: 2000051 /01	Desc: the Pre heat air control valve we have no control only manual				
Required By: 22-DEC-20					
Task Priority: 15	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Replaced control valve. task completed.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/09/20 08:07

Work Type: Regular Priority: 27
Est. Start Date: Deficiency Tag:
Required: 30-DEC-20 Task Status: ACTIVE
Requestor: Gomez, Eric Assigned To:
Crew: CONTR Contractor
Task Desc.: Hole on ground level below scrubber expansion joint. Need spot weld repair.

Work Order
2001396 

Task
01 

Page: 238

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: *IME welded repair on scrubber system*

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *Eric Gomez* Date: 12-9-20



WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: REPAIR	Status: FINISHED	Crew: CONTR
R	2001396	Dept.: STP01THM00	Area: SCB00	Shop:	
		Required Date: 30-DEC-20	Start Date: 09-DEC-20	Finish Date: 10-DEC-20	Display Notes: N
Description: Hole on ground level below scrubber expansion joint. Need spot weld repair.					

ASSET INFORMATION

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001396 /01	Desc: Hole on ground level below scrubber expansion joint. Need spot weld repair.				
Required By:	30-DEC-20				
Task Priority:	27	Assigned To:			
Job Code:		Reason:		Meter Reading:	Meter:
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: IMC welded repair on scrubber system.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	provide labor & materials to weld hole	1	

WORK ORDER REPORT

12/02/20 08:44

Work Type: Regular Priority: 18
Est. Start Date: Deficiency Tag:
Required: 30-DEC-20 Task Status: ACTIVE
Requestor: Gomez, Eric Assigned To:
Crew: CONTR Contractor
Task Desc.: Hole in furnace on 4550 level near stairs for roof spray guns, needs welding.

Work Order
2001366 

Task
01 

Page: 257

Asset: E / 0000000409 - FBI - FLUID BED INCINERATOR GENERAL
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
				provide labor & materials to weld hole in FBI incinerator	1	


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: *repairs made by IMC*

Start Date: 11-30-20 Time: 0730 Completion Date: 11-30-20 Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 12-07-20



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001366 / 01

Description: Hole in furnace on 4550 level near stairs for roof spray guns, needs welding.

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/30/2020	GO6616	Gomez, Eric	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/07/2020	200000000001338	0				E	000000409			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: ENV PROT	Status: FINISHED	Crew: CONTR
R	2001366	Dept.: STP01THM00	Area: FBR00	Shop:	
		Required Date: 30-DEC-20	Start Date: 30-NOV-20	Finish Date: 07-DEC-20	Display Notes: N
Description: Hole in furnace on 4550 level near stairs for roof spray guns, needs welding.					

ASSET INFORMATION

Asset Type/ID: E / 0000000409 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI - FLUID BED INCINERATOR GENERAL

Work Order/Task: 2001366 /01	Desc: Hole in furnace on 4550 level near stairs for roof spray guns, needs welding.				
Required By:	30-DEC-20				
Task Priority:	18	Assigned To:			
Job Code:		Reason:	Meter Reading:	Meter:	
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Repairs to furnace shell made by IMC. Had to weld spots near stairs on 4550 level.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	provide labor & materials to weld hole in FBI incinerator	1	

WORK ORDER REPORT

12/15/20 14:47

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 30-NOV-20 Task Status: FINISHED
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

Work Order
2001294 

Task
01 

Page: 1

Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	<input checked="" type="checkbox"/> With the system running, check for proper operations and for leaks. <input checked="" type="checkbox"/> Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1		1		

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
complete

Start Date: 11-30-20 Time: 7:15 Completion Date: 11-30-20 Time: 8:15

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *[Signature]* Date: 11-30-20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001294 / 01
 Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/30/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	1.00			
11/30/2020	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	1.00			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/30/2020	200000000001321	0				E	0000000432			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001294	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 30-NOV-20	Start Date: 30-NOV-20	Finish Date: 30-NOV-20	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: ASH POLYMER SYSTEM

Work Order/Task: 2001294 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM		
Required By: 30-NOV-20			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Completed IAW WO.			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/23/20 07:25

Work Type: Regular	Priority: 12
Est. Start Date:	Deficiency Tag:
Required: 23-DEC-20	Task Status: ACTIVE
Requestor: Gomez, Eric	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: PLC's and FIMB needed for control room systems. No WAS flow, NAOCl recording on system.	

Work Order
2001333



Task
01



Page: 1

Asset: E / 0000000421 - FBI SCADA SYSTEM

Alias:

Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc: Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date


COMPLETION COMMENTS: *Checked power at power supply. Cycled power supply to reset, to no avail. Contacted DFS tech support. Determined PLC Bypass board & FIM's board bad. Called DFS on 11/23/20 to get RMA for repair. Received loaner FIM & NFW Boards & installed with repaired PLC board. Powered system back up & WAS readings were available. Will swap out FIM & NFW when repairs are made from DFS.*

Start Date: 11/20/20 Time: _____ Completion Date: 11/25/20 Time: 0915

FAILURE CODES:

Failure: _____ Repair: _____ Component: PLC Bypass board Mode: _____
FIM's board

Follow-up Action Required:

Signature:  _____ Date: 11/25/20



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001333 / 01

Description: PLC's and FIMB needed for control room systems. No WAS flow, NAOI recording on system.

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/25/2020	HE2569	Henry, AJ	Unprocessed	SD01	SCHED	4.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTROL	ALIGN	IN&C	REPLACE	

1 - 1 of 1

Activity Tracking Summary

1 - 2 of 2

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/07/2020	200000000001355	0				E	0000000421			
11/23/2020	200000000001276	0				E	0000000421			

1 - 2 of 2

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: INSTALL	Status: FINISHED	Crew: MAINT
R	2001333	Dept.: STP01THM00	Area: SCA00	Shop:	
Required Date: 23-DEC-20		Start Date: 20-NOV-20		Finish Date: 25-NOV-20	Display Notes: N
Description: PLC's and FIMB needed for control room systems. No WAS flow, NAOCl recording on system. See DFS Quote # 63524-RA					

ASSET INFORMATION

Asset Type/ID: E / 0000000421 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI SCADA SYSTEM

Work Order/Task: 2001333 /01	Desc: PLC's and FIMB needed for control room systems. No WAS flow, NAOCl recording on system.				
Required By: 23-DEC-20					
Task Priority: 12	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: AJ has troubleshoot with DFS procured PLC awaiting Part. Also awaiting FIMS parts quote. Received loaner FIM and NFW boards, installed with repaired PLC board, Powered system back up and WAS readings were available. Will swap out FIM ad NFW when repairs are made from DFS.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	375-003531-007 - TEST & REPAIR	2	
				375-006685-001 - TEST & REPAIR		
000			/	shipping	1	

WORK ORDER REPORT

11/20/20 12:51

Work Type: PM Est. Start Date: Required: 25-NOV-20 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: MONTHLY - FBI ASH PUMP PM	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To: <i>Carue, Chris, Alvin</i>
---	---

Work Order **2001319** 
 Task **01** 

Page: 265

Asset: F / ASSET_LIST - Asset List - New Orleans		
[] Asset: 0000000428	FBI ASH PUMP 1	Split 50
[] Asset: 0000000429	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. <input checked="" type="checkbox"/> Grease the pump to drive shaft coupling in accordance with the lubrication schedule. <input checked="" type="checkbox"/> Clean the cooling air vents on the motor. <input checked="" type="checkbox"/> Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary. <input checked="" type="checkbox"/> Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	<i>2 + 1</i>	<i>1</i>	<i>1</i>	<i>0</i>	

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

Start Date: 11/23/20 Time: 10:00 Completion Date: 11/23/20 Time: 11:00

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: *Laker Champagne* Date: 11/23/20



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

- Printable Version

Work Order Information

Work Order: 2001319 / 01
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 5 of 5

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/23/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	1.00			
11/24/2020	FA5503	Fazo, Tihomir	Posted	SD01	SCHED	1.00			
11/23/2020	CH5276	Champagne, LaRue	Unprocessed	SD01	SCHED				
11/23/2020	BA0310	Bardell, Chrishon	Unprocessed	SD01	SCHED				
11/24/2020	AL9599	Alacantara, Kevin	Posted	SD01	SCHED	1.00			

1 - 5 of 5

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/24/2020	200000000001277	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001319	Dept.:	Area:	Shop:	
	Required Date: 25-NOV-20	Start Date: 23-NOV-20	Finish Date: 23-NOV-20	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001319 /01	Desc: MONTHLY - FBI ASH PUMP PM		
Required By: 25-NOV-20			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Completed IAW WO.			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/20/20 12:51

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 25-NOV-20	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - FBI INSPECTION PM	

Work Order
2001320



Task
01



Page: 266

Asset: F / ASSET_LIST - Asset List - New Orleans

<input type="checkbox"/>	Asset: 0000000410 FBI REACTOR	Split 14.3
<input type="checkbox"/>	Asset: 0000000413 FBI HEAT EXCHANGER	Split 14.3
<input type="checkbox"/>	Asset: 0000000414 FBI VENTURI SCRUBBER	Split 14.3
<input type="checkbox"/>	Asset: 0000000419 FBI HIGH PSI WATER SYSTEM	Split 14.3
<input type="checkbox"/>	Asset: 0000000420 FBI HIGH PSI SPRAY PUMP	Split 14.3
<input checked="" type="checkbox"/>	Asset: 0000000423 FBI FLUIDIZED BED AIR BLOWER	Split 14.3
<input type="checkbox"/>	Asset: 0000000425 FBI PREHEAT BLOWER	Split 14.3

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><i>Steve Shuckon</i></p> <ul style="list-style-type: none"> <input checked="" type="checkbox"/> Bed temperature thermal couple control. <input checked="" type="checkbox"/> Scrubber thermal couple #1. <input checked="" type="checkbox"/> Scrubber thermal couple #2. <input checked="" type="checkbox"/> Scrubber thermal couple #3. <input checked="" type="checkbox"/> Bed temperature thermal couple #4. <input checked="" type="checkbox"/> Bed temperature thermal couple #5. <p>Fluidizing blower</p> <ul style="list-style-type: none"> <input checked="" type="checkbox"/> Check for any unusual noise or vibration coming from this equipment. <input checked="" type="checkbox"/> Visually inspect the condition of the coupling. <input checked="" type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary. <input checked="" type="checkbox"/> Clean any buildup from the motor vents. <input checked="" type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware. <input checked="" type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage <p>Preheat blower</p> <ul style="list-style-type: none"> <input checked="" type="checkbox"/> Check for any unusual noise or vibration coming from this equipment. <input checked="" type="checkbox"/> Visually inspect the condition of the coupling. <input checked="" type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary. <input checked="" type="checkbox"/> Clean any buildup from the motor vents. <input checked="" type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware. <input checked="" type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage <ul style="list-style-type: none"> <input checked="" type="checkbox"/> Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds. <input checked="" type="checkbox"/> Observe the water pressure pump for smooth and proper operation.

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion
MAINT	1				

Submitted by GOMEZ6616

Synergen Associates, Inc.
Report c_usf044 v 17153-1

WORK ORDER REPORT

11/20/20 12:51

Work Type: <i>PM</i>	Priority: <i>8</i>
Est. Start Date:	Deficiency Tag:
Required: <i>25-NOV-20</i>	Task Status: <i>ACTIVE</i>
Requestor: <i>SYNERGEN</i>	Assigned To:
Crew: <i>MAINT</i> <i>Maintenance</i>	
Task Desc.: <i>MONTHLY - FBI INSPECTION PM</i>	

Work Order
2001320 

Task
01 

Page: 267

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
complete

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  Steve Shulin Date: *11/25/20*

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001320 / 01

Description: MONTHLY - FBI INSPECTION PM

Timekeeping Direct Charges Materials Used Service History Task Progress Activity Tracking

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/19/2020	GO6616	Gomez, Eric	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/10/2020	200000000001391		0			F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001320	Dept.:	Area:	Shop:	
	Required Date: 25-NOV-20	Start Date: 19-NOV-20	Finish Date: 19-NOV-20	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001320 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 25-NOV-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: cleaned motor vents and added oil to blower					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/11/20 12:48

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 18-NOV-20	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - CEMS INSPECTION PM	

Work Order 
2001286

Task 
01

Page: 307

Asset: E / 0000000415 - FBI CEM SYSTEM	
Component ID:	Description:
Department: STP01THM00	Area: MNT00
Task Building: EB SOLIDS - EB -SOLIDS BUILDING	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p>[x] Inspect the FBI CEMS calibration gasses in service. [x] Change out all empty bottles. [x] Order replacement bottles when inventory reaches one change remaining. [x] Inspect the CEMS sample cooler pump for proper operation. [x] Inspect the CEMS filter and clean/replace as necessary.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1	1			

MATERIALS:				Qty. Est.	Qty. Used
Store	Primary Bin	Stock Type / Code	Item Description		

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: *Changed out gas cylinders, and updated in CEMS unit. Changed O² filter in stack, rebuilt analyzer pump in CEMS unit. Introduction training with AS Henry new I&E Tech.*

Start Date: 11-17-20 Time: 0700 Completion Date: 11-17-20 Time: 0900


FAILURE CODES:		
Failure: _____	Repair: _____	Component: _____
Follow-up Action Required: _____		

Submitted by: IVES07207

WORK ORDER REPORT

11/11/20 12:48

Foreman: _____



Date: _____

11/17/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001286 / 01
 Description: MONTHLY - CEMS INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/17/2020	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/17/2020	200000000001254	0	0			E	0000000415			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001286	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 18-NOV-20	Start Date: 17-NOV-20	Finish Date: 17-NOV-20	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 2001286 /01	Desc: MONTHLY - CEMS INSPECTION PM				
Required By: 18-NOV-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/20/20 10:34

Work Type: PM
 Est. Start Date:
 Required: 16-NOV-20
 Requestor: SYNERGEN
 Crew: MAINT Maintenance
 Task Desc.: QUARTERLY - FBI INSPECTION PM

Priority: 8
 Deficiency Tag:
 Task Status: FINISHED
 Assigned To:

Work Order
2001264


Task
01


Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000410	FBI REACTOR	Split 33.3
[] Asset: 0000000413	FBI HEAT EXCHANGER	Split 33.3
[] Asset: 0000000414	FBI VENTURI SCRUBBER	Split 33.3

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p>[] Cycle each valve and damper in the off gas and blower air system. [] Observe for proper and free operation. Scrubber [] Check the packing on the damper shaft, (4) adjust if needed for a small trickle flow. [] Cycle the damper several times through the full range to verify freedom of operation. [] Return to original position and recheck the packing.</p> <p style="text-align: center;"><i>Coal roller</i> <i>Venturi Throat</i> scrubber</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	.75			

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

- Equipment no longer in service.

Start Date: 11/15/20 Time: 1400 Completion Date: 11/15/20 Time: 1400

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____
 Follow-up Action Required: _____

Foreman:

L. V. Cheng

Date: *11/15/20*

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001264 / 01

Description: QUARTERLY - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/15/2020	CH5276	Champagne, LaRue	Unprocessed	SD01	SCHED				

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/17/2020	200000000001222		0			F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001264	Dept.:	Area:	Shop:	
	Required Date: 16-NOV-20	Start Date: 15-NOV-20	Finish Date: 15-NOV-20	Display Notes: N	
Description: QUARTERLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001264 /01	Desc: QUARTERLY - FBI INSPECTION PM				
Required By: 16-NOV-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/15/20 14:07

Work Type: <i>PM</i> Est. Start Date: Required: <i>19-NOV-20</i> Requestor: <i>SYNERGEN</i> Crew: <i>MAINT</i> Maintenance Task Desc.: <i>SEMI-ANNUALLY - FBI ASH PUMP PM</i>	Priority: <i>8</i> Deficiency Tag: Task Status: <i>FINISHED</i> Assigned To:
--	---

Work Order 
2001226

Task 
01

Page: 1

Asset: <i>F / ASSET_LIST - Asset List - New Orleans</i>		
[] Asset: <i>0000000428</i>	FBI ASH PUMP 1	Split 50
[] Asset: <i>0000000429</i>	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. Tools needed - 1/4" Hex Key, 10 in crecent wrench, screw driver, hammer. <input checked="" type="checkbox"/> Remove cover and grid, use caution not to damage the gasket or grid. <input checked="" type="checkbox"/> Thoroughly clean the coupling components. <input checked="" type="checkbox"/> Inspect for excessive wear and damage. <input checked="" type="checkbox"/> Hand pack the coupling with Ronex MP Grease. <input checked="" type="checkbox"/> Reassemble and put back in operation.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	1.5			

MATERIALS:				Qty. Est.	Qty. Used
Store	Primary Bin	Stock Type / Code	Item Description		

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:
- unit would have to be shutdown in order to complete.

Start Date: *11/8/20* Time: *10:00* Completion Date: *11/15/20* Time: *11:00*

FAILURE CODES:		
Failure:	Repair:	Component:
Follow-up Action Required:		

Foreman: *[Signature]* Date: *11/15/20*

Need to complete on shut down

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001226 / 01
 Description: SEMI-ANNUALLY - FBI ASH PUMP PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/15/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	1.00			
11/15/2020	CH5276	Champagne, LaRue	Posted	SD01	SCHED	1.00			

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
12/08/2020	200000000001368	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001226	Dept.:	Area:	Shop:	
	Required Date: 19-NOV-20	Start Date: 15-NOV-20	Finish Date: 15-NOV-20	Display Notes: N	
Description: SEMI-ANNUALLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001226 /01	Desc: SEMI-ANNUALLY - FBI ASH PUMP PM				
Required By: 19-NOV-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Note says need to complete during shutdown the following week. Pump packing was replaced.					

MATERIALS

Mat'l	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
-------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/11/20 12:48

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 13-NOV-20	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: SEMI-ANNUAL - FBI INSPECTION PM	

Work Order 
2001263

Task 
01

Page: 276

Asset: F / ASSET_LIST - Asset List - New Orleans	
Component ID:	Description:
Department:	Area:

Task Note Type	Notes
TASKINST	<p>Follow all LOTO steps when performing this PM</p> <p><input checked="" type="checkbox"/> Inspect foundation and correct if deficiencies are found. Check for level condition and correct as necessary.</p> <p><input type="checkbox"/> Check condition of isolation pads and replace as necessary.</p> <p><input checked="" type="checkbox"/> Check all valves in the system. Operate full open to full close at least twice.</p> <p><input checked="" type="checkbox"/> Check pipe supports and adjust for tightness.</p> <p><input type="checkbox"/> Check alignment with laser alignment tool.</p> <p><input checked="" type="checkbox"/> Check oiler base is perfectly level and the oiler bottle is positioned correctly on the oiler base. Clean outside of oiler bottle.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	.75	.5		

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: *Inspected FBI blower & motor. Some shift in expansion heat exchanger.*

Start Date: 11-12-20 Time: 0800 Completion Date: 11-12-20 Time: 0830

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required: _____

WORK ORDER REPORT

11/11/20 12:48

Foreman: Est. King

Date: 11/13/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001263 / 01
 Description: SEMI-ANNUAL - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/12/2020	GO6616	Gomez, Eric	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/17/2020	200000000001255	0	0			F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	2001263	Dept.:	Area:	Shop:	
		Required Date: 13-NOV-20	Start Date: 12-NOV-20	Finish Date: 12-NOV-20	Display Notes: N
Description: SEMI-ANNUAL - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001263 /01	Desc: SEMI-ANNUAL - FBI INSPECTION PM				
Required By: 13-NOV-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Inspected FBI blower and motor. Some shifting in heat exchanger.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/11/20 12:48

Work Type: Regular Priority: 15
 Est. Start Date: Deficiency Tag:
 Required: 13-NOV-20 Task Status: ACTIVE
 PM Route No: Assigned To:
 Crew: MAINT Maintenance Alvia, Eric
 Task Desc.: Need when the unit is off line We need clean out the water line to scrubber trays Also, to open doors to the scrubber trays for inspection and clen if needed

Work Order
 2001240 

Task
 01 

Page: 243

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
 Component ID: Description:
 Department: STP01THM00 Area: SCB00
 Task Building: EB SOLIDS - EB -SOLIDS BUILDING
 Task Location:
 Task Position:

Task Note Type	Notes

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
	<u>2</u>				

MATERIALS:				Qty. Est.	Qty. Used
Store	Primary Bin	Stock Type / Code	Item Description		

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty


ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

Start Date: 11/11/20 Time: _____ Completion Date: 11/11/20 Time: _____

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____
 Follow-up Action Required:

Foreman:  Date: 11/12/20



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001240 / 01

Description: Need when the unit is off line We need clean out the water line to scrubber trays Also, to open doors to the scrubber trays for inspection and clen if needed

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 2 of 2

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/12/2020	TN-009	Harris, Alvia	Unprocessed	SD01	SCHED				
11/12/2020	GO6616	Gomez, Eric	Unprocessed	SD01	SCHED				

1 - 2 of 2

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/16/2020	200000000001217	0				E	0000000414			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class:</i> PLANNED	<i>Category:</i> INSPECT	<i>Status:</i> FINISHED	<i>Crew:</i> MAINT
R	2001240	<i>Dept.:</i> STP01THM00	<i>Area:</i> SCB00	<i>Shop:</i>	
		<i>Required Date:</i> 13-NOV-20	<i>Start Date:</i> 11-NOV-20	<i>Finish Date:</i> 11-NOV-20	<i>Display Notes:</i> N
<i>Description: Need when the unit is off line We need clean out the water line to scrubber trays Also, to open doors to the scrubber trays for inspection and clen if needed</i>					

ASSET INFORMATION

Asset Type/ID: E /0000000414 *Warranty Exp. Date:* *Parent Asset Type/ID:* /
Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001240 /01	<i>Desc:</i> Need when the unit is off line We need clean out the water line to scrubber trays Also, to open doors to the scrubber trays for inspection and clen if needed		
<i>Required By:</i> 13-NOV-20			
<i>Task Priority:</i> 15	<i>Assigned To:</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments:</i> Completed IAW WO.			

MATERIALS

<i>Mat'l</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

10/05/20 07:53

Work Type: Regular Est. Start Date: Required: 18-DEC-20 Requestor: Gomez, Eric Crew: MAINT Maintenance Task Desc.: FBI furnace air actuator not operating. Inspect and replace if necessary. Furnace can not operate properly without it. Component is a RCEL100 #AE162909 actuator from RCIACUATORS.COM	Priority: 21 Deficiency Tag: Task Status: ACTIVE Assigned To:
---	--

Work Order **2001029** 

Task **01** 

Page: 1

Asset: E / 0000000422 - FBI FLUIDIZED BED AIR BLOWER CONTROL PANEL

Alias:

Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
			PEAKTRONICS LRC101G MODULATING KIT ? 15-250 RCI P/N EP16900R 120VAC LRC-101G- BOARD MKT-119- BRACKET POT-102- POTENTIOMETER	1	
			PEAKTRONICS XMA105 RCI P/N EP18200R 4-20MA FEEDBACK TRANSMITTER	1	
			REMOTE CONTROL ELECTRIC ACTUATOR MODEL #RCEL-100-ALS-A120 120VAC ELECTRIC ACTUATOR W/ 2 ADDITIONAL LIMIT SWITCHES MAX TORQUE = 8680 IN-LBS CSA CERTIFIED US/CAN ENCLOSURE TYPE IP67,4 & 4X 60/50HZ 24/29 SEC TIME 90DEG. 20W HEATER MANUAL OVERRIDE F12/F14 ISO5211 OUTPUT FLANGE BLANK DRIVE BUSHING	1	

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:
*michael mason - assembled & installed motion control on 2 hrs
 accuator*
Eric verified work (installation) is complete

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

Submitted by: IVES07207

Synergen Associates, Inc.
Report c_usf044 v 17153-1

Mason

WORK ORDER REPORT

10/05/20 07:53

Work Type: Regular	Priority: 21
Est. Start Date:	Deficiency Tag:
Required: 18-DEC-20	Task Status: ACTIVE
Requestor: Gomez, Eric	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: FBI furnace air actuator not operating. Inspect and replace if necessary. Furnace can not operate properly without it. Component is a RCEL100 #AE162909 actuator from RCIACUATORS.COM	

Work Order
2001029 

Task
01 

Page: 2

FAILURE CODES:			
Failure: _____	Repair: _____	Component: _____	Mode: _____
Follow-up Action Required:			

Signature: Michael Magnon Michael Magnon Date: 11/19/20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

- Printable Version

Work Order Information

Work Order: 2001029 / 01

Description: FBI furnace air actuator not operating. Inspect and replace if necessary. Furnace can not operate properly without it. Component is a RCEL100 #AE162909 actuator from RCIACUATORS.COM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/10/2020	GO6616	Gomez, Eric	Unprocessed	SD01	SCHED				

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTROL	DEFECTIVE	IN&C	REPLACE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/17/2020	2000000000001231	0				E	0000000422			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: INSTALL	Status: FINISHED	Crew: MAINT
R	2001029	Dept.: STP01THM00	Area: FBR00	Shop:	
		Required Date: 18-DEC-20	Start Date: 10-NOV-20	Finish Date: 10-NOV-20	Display Notes: N
Description: FBI furnace air actuator not operating. Inspect and replace if necessary. Furnace can not operate properly without it. Component is a RCEL100 #AE162909 actuator from RCIACUATORS.COM					

ASSET INFORMATION

Asset Type/ID: E / 0000000422 **Warranty Exp. Date:** **Parent Asset Type/ID:** /
Description: FBI FLUIDIZED BED AIR BLOWER CONTROL PANEL

Work Order/Task: 2001029 /01	Desc: FBI furnace air actuator not operating. Inspect and replace if necessary. Furnace can not operate properly without it. Component is a RCEL100 #AE162909 actuator from RCIACUATORS.COM		
Required By: 18-DEC-20			
Task Priority: 21	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: assembled and installed motion controls on actuation, Completed IAW WO.			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	REMOTE CONTROL ELECTRIC ACTUATOR MODEL #RCEL-100-ALS-A120 120VAC ELECTRIC ACTUATOR W/ 2 ADDITIONAL LIMIT SWITCHES MAX TORQUE = 8680 IN-LBS CSA CERTIFIED US/CAN ENCLOSURE TYPE IP67,4 & 4X 60/50HZ 24/29 SEC TIME 90DEG. 20W HEATER MANUAL OVERRIDE F12/F14 ISO5211 OUTPUT FLANGE BLANK DRIVE BUSHING	1	
000			/	PEAKTRONICS LRC101G MODULATING KIT ? 15-250 RCI P/N EP16900R 120VAC LRC-101G- BOARD MKT-119- BRACKET POT-102- POTENTIOMETER	1	
000			/	PEAKTRONICS XMA105 RCI P/N EP18200R 4-20MA FEEDBACK TRANSMITTER	1	

WORK ORDER REPORT

10/29/20 10:22

Work Type: Regular Priority: 18
 Est. Start Date: Deficiency Tag:
 Required: 29-NOV-20 Task Status: ACTIVE
 Requestor: Gomez, Eric Assigned To: *energy storage module*
 Crew: MAINT Maintenance
 Task Desc.: Venturi scrubber water plc fault, need new plc, recommend ordering 2 so we have a backup on hand for any other faults that may occur.

Work Order
2001218 
 Task
01 

Page: 1

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Power outage caused PLC with bad energy module to fault on power up. Cleared fault and restarted PLC. Replace energy module when it comes in.
 Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required: _____

Signature: *[Signature]* AS Henry Date: *11/20/20*

** Module came in, installed the new one, + have an extra for a spare.*

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001218 / 01

Description: Venturi scrubber water plc fault. need new plc. recommend ordering 2 so we have a backup on hand for any other faults that may occur.

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
11/10/2020	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED				

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
------------------	--------	--------------	--------	------	------	-----	-----------	-----------	-------------	-------------

No data to display

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
------------	-----------	-------------	---------------

No data to display

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
--------------------	---------------	-----------	-----------------------	-----------------

No data to display

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTAIN	ALIGN	IN&C	ADJUST	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/17/2020	200000000001230	0	0			E	0000000414			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class</i> : UNPLANNED	<i>Category</i> : INSTALL	<i>Status</i> : FINISHED	<i>Crew</i> : MAINT
R	2001218	<i>Dept.</i> : STP01THM00	<i>Area</i> : SCB00	<i>Shop</i> :	
		<i>Required Date</i> : 29-NOV-20	<i>Start Date</i> : 10-NOV-20	<i>Finish Date</i> : 10-NOV-20	<i>Display Notes</i> : N
<i>Description</i> : Venturi scrubber water plc fault. need new plc. recommend ordering 2 so we have a backup on hand for any other faults that may occur.					

ASSET INFORMATION

Asset Type/ID: E / 0000000414 *Warranty Exp. Date*: *Parent Asset Type/ID*: /
Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001218 /01 *Desc*: Venturi scrubber water plc fault. need new plc. recommend ordering 2 so we have a backup on hand for any other faults that may occur.
Required By: 29-NOV-20

Task Priority: 18 *Assigned To*:

Job Code: *Reason*: *Meter Reading*: *Meter*:

Comp. ID / Desc:
Warranty Exp Date:

Comments: Completed IAW WO. Power outage caused PLC with bad module to fault cleared fault and restricted PLC, replaced Module when it comes in. Completed IAW WO.

MATERIALS

<i>Mat'l Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
000			/	A-B 1756-ESMCAP CONTROLLOGIX ENERGY	2	

WORK ORDER REPORT

12/09/20 12:47

Work Type: <i>PM</i> Est. Start Date: Required: <i>30-OCT-20</i> Requestor: <i>SYNERGEN</i> Crew: <i>MAINT</i> <i>Maintenance</i> Task Desc.: <i>MONTHLY - CEMS INSPECTION PM</i>	Priority: <i>8</i> Deficiency Tag: Task Status: <i>FINISHED</i> Assigned To:
--	---

Work Order
2001152


Task
01


Page: 1

Asset: <i>E / 0000000415 - FBI CEM SYSTEM</i>		
Alias:		
Bldg: <i>EB SOLIDS - EB -SOLIDS BUILDING</i>	Loc:	Pos:

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p>[] Inspect the FBI CEMS calibration gasses in service. [] Change out all empty bottles. [] Order replacement bottles when inventory reaches one change remaining. [] Inspect the CEMS sample cooler pump for proper operation. [] Inspect the CEMS filter and clean/replace as necessary.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion
TRADE	1				
MAINT	1				

MATERIALS:		Stock Type / Code	Item Description	Qty. Est.	Qty. Used
Store	Primary Bin		maintenance on the Cems on the following sources: 1. Furnace CEMS Equipment 2. VSA O2 Analyzer The basic agreement shall provide (12) monthly maintenance visits consisting of (1 ?) days on-site each visit. If additional days are required or emergency service between the regularly scheduled monthly maintenance visits, Veolia Water may choose to issue a separate purchase order and will be invoiced at the reduced rate of \$1,100 per day plus expenses. Included with the maintenance visits, STI Cems will perform three (3) quarterly cylinder gas audits and provide one (1) quarterly onsite RATA assistance on the Cems equipment that fall under 40 CFR Part 60. The CGA?s will be done in accordance with established Quality Assurance/Quality Control procedures. It is agreed that Veolia Water will supply and properly store all calibration gas cylinders and assume all liabilities for the hazards associated with storage. All spare and consumable parts necessary to maintain and/or repair the system shall be drawn from the Veolia Water parts inventory. Maintenance visits will be invoiced after completion of each visit with amount due net (30) days from receipt of invoice.	1	

WORK ORDER REPORT

12/09/20 12:47

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 30-OCT-20	Task Status: FINISHED
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - CEMS INSPECTION PM	

Work Order
2001152



Task
01



Page: 2

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date
------	--------	---------------

COMPLETION COMMENTS: Call out for multiple analyzer failures. found there was no sample flow coming from probe. Replaced plugged probe filter, sample flow checks good now @ 3:01pm Ran Auto calibration. All checks out good STI REP (10-26-20)

Start Date: 10-29-20 Time: 12:15 Completion Date: 10-29-20 Time: 12:45

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: [Handwritten Signature]

Date: 10-29-20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001152 / 01
 Description: MONTHLY - CEMS INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/29/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/06/2020	200000000001186	0	0			E	0000000415			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2001152	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 30-OCT-20	Start Date: 29-OCT-20	Finish Date: 29-OCT-20	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI CEM SYSTEM

Work Order/Task: 2001152 /01	Desc: MONTHLY - CEMS INSPECTION PM		
Required By: 30-OCT-20			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Completed IAW WO.			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	maintenance on the Cems on the following sources: 1. Furnace CEMS Equipment 2. VSA O2 Analyzer The basic agreement shall provide (12) monthly maintenance visits consisting of (1 ?) days on-site each visit. If additional days are required or emergency service between the regularly scheduled monthly maintenance visits, Veolia Water may choose to issue a separate purchase order and will be invoiced at the reduced rate of \$1,100 per day plus expenses. Included with the maintenance visits, STI Cems will perform three (3) quarterly cylinder gas audits and provide one (1) quarterly onsite RATA assistance on the Cems equipment that fall under 40 CFR Part 60. The CGA?s will be done in accordance with established Quality Assurance/Quality Control procedures. It is agreed that Veolia Water will supply and properly store all calibration gas cylinders and assume all liabilities for the hazards associated with storage. All spare and consumable parts necessary to maintain and/or repair the system shall be drawn from the Veolia Water parts inventory. Maintenance visits will be invoiced after completion of each visit with amount due net (30) days from receipt of invoice.	1	

WORK ORDER REPORT

12/09/20 12:45

Work Type: PM
Est. Start Date: Required: 28-OCT-20
Requestor: SYNERGEN
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

Priority: 8
Deficiency Tag:
Task Status: FINISHED
Assigned To:

Work Order
2001172



Task
01



Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000428	FBI ASH PUMP 1	Split 50
[] Asset: 0000000429	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. [✓] Grease the pump to drive shaft coupling in accordance with the lubrication schedule. [✓] Clean the cooling air vents on the motor. [✓] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary. [✓] Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	2 + 1	20 min	20 min	0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Both pumps running / Pump 2 needs packing sleeve

Start Date: 10-27-2020 Time: 7:20 am Completion Date: 10-27-2020 Time: 7:40 am

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: [Handwritten Signature] Date: _____



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001172 / 01
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 3 of 3

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/27/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	0.50			
10/27/2020	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	0.50			
10/27/2020	AL9599	Alacantara, Kevin	Posted	SD01	SCHED	0.50			

1 - 3 of 3

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/06/2020	200000000001181	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2001172	Dept.:	Area:	Shop:	
	Required Date: 28-OCT-20	Start Date: 27-OCT-20	Finish Date: 27-OCT-20	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001172 /01	Desc: MONTHLY - FBI ASH PUMP PM		
Required By: 28-OCT-20			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Completed IAW WO.			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

12/09/20 10:54

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 30-OCT-20 Task Status: FINISHED
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

Work Order
2001171 

Task
01 

Page: 2

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft	3		1.0	2	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
------------	-------	-------------	-------------------	------------------	-----------	-----------

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date
----------	------	--------	---------------

COMPLETION COMMENTS:

Start Date: 10/22/20 Time: 12:00 Completion Date: 10/25/20 Time: 7:35

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: 

Date: 10-26-20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001171 / 01
 Description: MONTHLY - FBI INSPECTION PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 4 of 4

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/26/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	1.00			
10/26/2020	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED	1.00			
10/26/2020	CH5276	Champagne, LaRue	Unprocessed	SD01	SCHED				
11/02/2020	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	1.00			

1 - 4 of 4

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
------------------	--------	--------------	--------	------	------	-----	-----------	-----------	-------------	-------------

No data to display

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
------------	-----------	-------------	---------------

No data to display

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
--------------------	---------------	-----------	-----------------------	-----------------

No data to display

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
-------------	--------------	--------------	----------------	-------------	-------------

Finished NONE NONE NONE NONE NONE

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
------	-----------------------	--------	-------	----------	-------	-----	----------	------	--------------	---------------

11/02/2020 200000000001153 0 F ASSET_LIST

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2001171	Dept.:	Area:	Shop:	
	Required Date: 30-OCT-20	Start Date: 26-OCT-20	Finish Date: 26-OCT-20	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 2001171 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 30-OCT-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/09/20 08:26

Work Type: Regular
Est. Start Date:
Required: 09-NOV-20
Requestor: Ordoyne, Melissa
Crew: CONTR Contractor
Task Desc.: emergency service call CEMs system

Priority: 12
Deficiency Tag:
Task Status: ACTIVE
Assigned To: STI CEMS

Work Order
2001282



Task
01



Page: 1

Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING

Loc

Pos:

Task Note Type Notes

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion

MATERIALS:						
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used	

ATTACHMENTS:

PERMITS:
Type Number Acquired Date

COMPLETION COMMENTS: complete STI CEMs po 882284

Start Date: 10/26/20 Time: _____ Completion Date: 10/26/20 Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: M Ordoyne Date: 11/9/20

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: REPAIR	Status: FINISHED	Crew: CONTR
R	2001282	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 09-NOV-20	Start Date: 26-OCT-20	Finish Date: 26-OCT-20	Display Notes: N
Description: emergency service call CEMs system					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 2001282 /01	Desc: emergency service call CEMs system		
Required By: 09-NOV-20			
Task Priority: 12	Assigned To: STI CEMS		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: repairs complete STI Cems po 882284			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	service expenses	1	
000			/	provide emergency service on the CO analyzer 10/26/20 4 hr travel \$500 1 hr ST labor \$137.50	1	

WORK ORDER REPORT

10/22/20 07:29

Work Type: Regular Est. Start Date: Required: 30-OCT-20 Requestor: Gomez, Eric Crew: MAINT Maintenance Task Desc.: Please change out and clean strainer on fbi scrubber system.	Priority: 18 Deficiency Tag: Task Status: ACTIVE Assigned To:
--	--

Work Order
2001174



Task
01



Page: 249

Asset: E / 0000000414 - FBI VENTURI SCRUBBER

Alias:

Bldg: EB SOLIDS - EB -SOLIDS BUILDING	Loc	Pos:
---------------------------------------	-----	------

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft	1	1	2	0	

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

Complete

Start Date: 10-23-20 Time: 8:00 Completion Date: 10-23-20 Time: 11:00

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: *[Handwritten Signature]* Date: 10-23-20

Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001174 / 01

Description: Please change out and clean strainer on fbi scrubber system.

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/23/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	2.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
11/06/2020	200000000001178	0				E	0000000414			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
R	2001174	Dept.: STP01THM00	Area: SCB00	Shop:	
Required Date: 30-OCT-20		Start Date: 23-OCT-20		Finish Date: 23-OCT-20	
Display Notes: N					
Description: Please change out and clean strainer on fbi scrubber system.					

ASSET INFORMATION

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001174 /01	<i>Desc: Please change out and clean strainer on fbi scrubber system.</i>				
<i>Required By: 30-OCT-20</i>					
Task Priority: 18	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

11/13/20 12:44

Work Type: Regular
Est. Start Date:
Required: 10-NOV-20
Requestor: Shulin, Steven
Crew: MAINT Maintenance

Priority: 10
Deficiency Tag:
Task Status: FINISHED
Assigned To:

Work Order
2001055



Task
01



Task Desc.: (something Aaron needs to do) All areas in the scrubber are not working or reading

Page: 1

Asset: E / 0000000421 - FBI SCADA SYSTEM

Alias:

Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type Notes

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:
This has been completed
Per Steven Shulin. Actual completion date
unknown.
Start Date: 10/22/20 Time: 9:30 Completion Date: 10/22/20 Time: 10:00

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Michael Magnon Michael Magnon Date: 10/22/20



WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: INSPECT	Status: CLOSED	Crew: MAINT
R	2001055	Dept.: STP01THM00	Area: SCA00	Shop:	
Required Date: 10-NOV-20		Start Date: 22-OCT-20	Finish Date: 22-OCT-20	Display Notes: N	
Description: something Aaron needs to do) All areas in the scrubber are not working or reading					

ASSET INFORMATION

Asset Type/ID: E / 0000000421 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI SCADA SYSTEM

Work Order/Task: 2001055 /01	Desc: (something Aaron needs to do) All areas in the scrubber are not working or reading				
Required By: 10-NOV-20					
Task Priority: 10	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

10/13/20 13:43

Work Type: PM Priority: 8
 Est. Start Date: Deficiency Tag:
 Required: 20-OCT-20 Task Status: ACTIVE
 Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

Work Order
 2001159 
 Task
 01 

Asset: E / 0000000432 - ASH POLYMER SYSTEM
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	[4] With the system running, check for proper operations and for leaks. [1] Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	3 + 1	.5	.5	0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:

Start Date: 10-19-20 Time: 12:30 Completion Date: 10-19-20 Time: 1:00
~~10-19-20~~

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required:

Signature:  Date: 10-19-2020



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001159 / 01
 Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 3 of 3

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/19/2020	TN-009	Harris, Alvia	Posted	SD01	SCHED	0.50			
10/19/2020	CH5276	Champagne, LaRue	Posted	SD01	SCHED	0.50			
10/19/2020	BA0310	Bardell, Chrishon	Posted	SD01	SCHED	0.50			

1 - 3 of 3

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
10/28/2020	200000000001143	0	0			E	000000432			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2001159	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 20-OCT-20	Start Date: 19-OCT-20	Finish Date: 19-OCT-20	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: ASH POLYMER SYSTEM

Work Order/Task: 2001159 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM				
Required By: 20-OCT-20					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Completed IAW WO.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

10/05/20 08:06

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 14-OCT-20	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	

Work Order **2001047** 

Task **01** 

Page: 1

Asset: E / 0000000415 - FBI CEM SYSTEM

Alias:

Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.</p> <p>[] Calibrate CEMS unit.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
TRADE	1				

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
			CELL ASSY, O2, 2FO TYPE CITICELL	1	<input checked="" type="checkbox"/>
			Ceramic filter & o-ring kit	2	<input checked="" type="checkbox"/>
			<p><i>maintenance on the Cems on the following sources:</i></p> <p><i>1. Furnace CEMS Equipment</i></p> <p><i>2. VSA O2 Analyzer</i></p> <p><i>The basic agreement shall provide (12) monthly maintenance visits consisting of (1 ?) days on-site each visit. If additional days are required or emergency service between the regularly scheduled monthly maintenance visits, Veolia Water may choose to issue a separate purchase order and will be invoiced at the reduced rate of \$1,100 per day plus expenses. Included with the maintenance visits, STI Cems will perform three (3) quarterly cylinder gas audits and provide one (1) quarterly onsite RATA assistance on the Cems equipment that fall under 40 CFR Part 60. The CGA?s will be done in accordance with established Quality Assurance/Quality Control procedures. It is agreed that Veolia Water will supply and properly store all calibration gas cylinders and assume all liabilities for the hazards associated with storage.</i></p> <p><i>All spare and consumable parts necessary to maintain and/or repair the system shall be drawn from the Veolia Water parts inventory. Maintenance visits will be invoiced after completion of each visit with amount due net (30) days from receipt of invoice.</i></p>	1	<input checked="" type="checkbox"/>

Submitted by: IVES07207

Synergen Associates, Inc.
Report c_usf044 v 17153-1

WORK ORDER REPORT

10/05/20 08:06

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 14-OCT-20	Task Status: ACTIVE
Requestor: SYNERGEN	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	

Work Order
2001047



Task
01



Page: 2

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date

COMPLETION COMMENTS:

Completed by contractor

Start Date: 10-5-20 Time: 0900 Completion Date: 10-6-20 Time: 1200

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: *[Signature]* IVES Date: 10-6-20

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	Work Order	Class: PLANNED	Category: PERIODIC	Status: CLOSED	Crew: MAINT
P	2001047	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 14-OCT-20	Start Date: 23-SEP-20	Finish Date: 08-OCT-20	Display Notes: N
Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI CEM SYSTEM

Work Order/Task: 2001047 /01	<i>Desc:</i> SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM		
<i>Required By:</i> 14-OCT-20			
<i>Task Priority:</i> 8	<i>Assigned To:</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments:</i> completed by contractor			

MATERIALS

<i>Mat'l Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
000			/	Ceramic filter & o-ring kit	2	
000			/	CELL ASSY, O2, 2FO TYPE CITICELL	1	
000			/	maintenance on the Cems on the following sources: 1. Furnace CEMS Equipment 2. VSA O2 Analyzer The basic agreement shall provide (12) monthly maintenance visits consisting of (1 ?) days on-site each visit. If additional days are required or emergency service between the regularly scheduled monthly maintenance visits, Veolia Water may choose to issue a separate purchase order and will be invoiced at the reduced rate of \$1,100 per day plus expenses. Included with the maintenance visits, STI Cems will perform three (3) quarterly cylinder gas audits and provide one (1) quarterly onsite RATA assistance on the Cems equipment that fall under 40 CFR Part 60. The CGA?s will be done in accordance with established Quality Assurance/Quality Control procedures. It is agreed that Veolia Water will supply and properly store all calibration gas cylinders and assume all liabilities for the hazards associated with storage. All spare and consumable parts necessary to maintain and/or repair the system shall be drawn from the Veolia Water parts inventory. Maintenance visits will be invoiced	1	

WORK ORDER (CONDENSED) REPORT

06 JAN 2021
04:09 PM

*after completion of each visit with
amount due net (30)
days from receipt of invoice.*

WORK ORDER REPORT

10/07/20 07:47

Work Type: Regular Priority: 12
 Est. Start Date: Deficiency Tag:
 Required: 07-DEC-20 Task Status: ACTIVE
 Requestor: Gomez, Eric Assigned To:
 Crew: MAINT Maintenance
 Task Desc.: Natural gas transmitter issue, not sending the correct signal to control room computer, please investigate

Work Order
 2001120



Task
 01



Page: 1

Asset: E / 0000000418 - FBI NATURAL GAS FUEL SYSTEM AND INJECTION
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type Notes *Down loaded Transmitter Manual for info*

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
			<i>3</i>		

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS: *Certificate*

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
contacted manufacturer. was able to get a calibration certificate, PLC scaling was wrong Fixed PLC scaling

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
 Failure: _____ Repair: _____ Component: _____ Mode: _____
 Follow-up Action Required:

Signature: *Michael Magnon* *Michael Magnon* Date: *10/7/20*

✓

WORK ORDER (CONDENSED) REPORT

<u>Type</u>	<u>Work Order</u>	<u>Class:</u> UNPLANNED	<u>Category:</u> INVEST	<u>Status:</u> CLOSED	<u>Crew:</u> MAINT
R	2001120	<u>Dept.:</u> STP01THM00	<u>Area:</u> GAS00	<u>Shop:</u>	
		<u>Required Date:</u> 07-DEC-20	<u>Start Date:</u> 07-OCT-20	<u>Finish Date:</u> 07-OCT-20	<u>Display Notes:</u> N
<u>Description:</u> Natural gas transmitter issue, not sending the correct signal to control room computer, please investigate					

ASSET INFORMATION

Asset Type/ID: E / 0000000418 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI NATURAL GAS FUEL SYSTEM AND INJECTION

Work Order/Task: 2001120 /01	<u>Desc:</u> Natural gas transmitter issue, not sending the correct signal to control room computer, please investigate		
<u>Required By:</u> 07-DEC-20			
<u>Task Priority:</u> 12	<u>Assigned To:</u>		
<u>Job Code:</u>	<u>Reason:</u>	<u>Meter Reading:</u>	<u>Meter:</u>
<u>Comp. ID / Desc:</u>			
<u>Warranty Exp Date:</u>			
<u>Comments:</u> Mike with red group: contacted manufacturer, was able to get a calibration certificate, PLC scaling was wrong, fixed PLC scaling.			

MATERIALS

<u>Mat'l</u>	<u>Store</u>	<u>Primary Bin</u>	<u>Stock Type / Code</u>	<u>Item Description</u>	<u>Qty. Est.</u>	<u>UOM</u>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

10/02/20 12:49

Work Type: Regular Priority: 18
Est. Start Date: Deficiency Tag:
Required: 30-OCT-20 Task Status: ACTIVE
Requestor: Gomez, Eric Assigned To:
Crew: MAINT Maintenance
Task Desc.: pH meter has fault, need to clean or replace faulty probe.

Work Order
2001089 

Task
01 

Page: 1

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft			7		

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: Researched Fault code F140. Leakage current Alarm
could n't find. Called manufacturer. Suggested to inspect, clean and/or replace. Replaced
Start Date: 9/30/20 Time: 9:30 Completion Date: 10/1/20 Time: 11:00

FAILURE CODES:
Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: Michael Magnon Michael Magnon Date: 10/7/20



WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: UNPLANNED</i>	<i>Category: INSTALL</i>	<i>Status: CLOSED</i>	<i>Crew: MAINT</i>
R	2001089	<i>Dept.: STP01THM00</i>	<i>Area: SCB00</i>	<i>Shop:</i>	
		<i>Required Date: 30-OCT-20</i>	<i>Start Date: 07-OCT-20</i>	<i>Finish Date: 07-OCT-20</i>	<i>Display Notes: N</i>
<i>Description: pH meter has fault, need to clean or replace faulty probe.</i>					

ASSET INFORMATION

Asset Type/ID: E /0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI VENTURI SCRUBBER

Work Order/Task: 2001089 /01		<i>Desc: pH meter has fault, need to clean or replace faulty probe.</i>			
<i>Required By: 30-OCT-20</i>					
<i>Task Priority: 18</i>		<i>Assigned To:</i>			
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>		
<i>Comp. ID / Desc:</i>					
<i>Warranty Exp Date:</i>					
<i>Comments: Mike with red group, researched fault code F140. Leakage current alarm. couldn't find. called manufacturer. suggested to inspect, clean and or replace. Replaced unit.</i>					

MATERIALS

<i>Mat'l Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
000			/	ENDRESS & HAUSER pH PROBE (ELEMENT ONLY) 2-3 weeks	1	

WORK ORDER REPORT

10/05/20 07:59

Work Type: Regular Priority: 12
 Est. Start Date: Deficiency Tag:
 Required: 30-NOV-20 Task Status: ACTIVE
 Requestor: Ives, Andrew Assigned To:
 Crew: MAINT Maintenance *LaRue*
 Task Desc.: #2 gun needs new packing repack during shutdown

Work Order
 2001038 
 Task
 01 

Page: 1

Asset: E / 0000000419 - FBI HIGH PSI WATER SYSTEM
 Alias:
 Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft				0	

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:
 Type Number Acquired Date

COMPLETION COMMENTS:
complete
 Start Date: 10/06/20 Time: 12:30 Completion Date: 10/06/20 Time: 13:30

FAILURE CODES:
 Failure: Repair: Component: Mode:
 Follow-up Action Required:

Signature: *[Signature]* Date: 10/6/20



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001038 / 01

Description: #2 gun needs new packing repack during shutdown

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 8 of 8

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/09/2020	SA1039	Saint Jean, Jerry	Unprocessed	SD01	SCHED				
10/09/2020	MI7721	Miller, Douglas	Unprocessed	SD01	SCHED				
10/09/2020	JE1263	Jessemy, Randy	Unprocessed	SD01	SCHED				
10/09/2020	FA5503	Fazo, Tihomir	Unprocessed	SD01	SCHED				
10/09/2020	CR3040	Crowson, Toby	Unprocessed	SD01	SCHED				
10/06/2020	CH5276	Champagne, LaRue	Unprocessed	SD01	SCHED	1.00			
10/09/2020	BA0310	Bardell, Chrishon	Unprocessed	SD01	SCHED				
10/09/2020	AL9599	Alacantara, Kevin	Unprocessed	SD01	SCHED				

1 - 8 of 8

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

0 of 0

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
No data to display										

0 of 0

WORK ORDER (CONDENSED) REPORT

<i>Type</i>	<i>Work Order</i>	<i>Class: PLANNED</i>	<i>Category: INSPECT</i>	<i>Status: CLOSED</i>	<i>Crew: MAINT</i>
R	2001038	<i>Dept.: STP01THM00</i>	<i>Area: FBR00</i>	<i>Shop:</i>	
		<i>Required Date: 30-NOV-20</i>	<i>Start Date: 06-OCT-20</i>	<i>Finish Date: 06-OCT-20</i>	<i>Display Notes: N</i>
<i>Description: #2 gun needs new packing repack during shutdown</i>					

ASSET INFORMATION

Asset Type/ID: E / 0000000419 *Warranty Exp. Date:* *Parent Asset Type/ID: /*
Description: FBI HIGH PSI WATER SYSTEM

Work Order/Task: 2001038 /01 *Desc: #2 gun needs new packing repack during shutdown*
Required By: 30-NOV-20

Task Priority: 12 *Assigned To:*

Job Code: *Reason:* *Meter Reading:* *Meter:*

Comp. ID / Desc:

Warranty Exp Date:

Comments: completed IAW WO.

MATERIALS

<i>Mat'l</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

10/06/20 07:59

Work Type: Regular	Priority: 18
Est. Start Date:	Deficiency Tag:
Required: 06-OCT-20	Task Status: ACTIVE
Requestor: Gomez, Eric	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: FBI PLC fault, need Aaron to investigate	

Work Order
2001073 

Task
01 

Page: 1

Asset: E / 0000000409 - FBI - FLUID BED INCINERATOR GENERAL		
Alias:		
Bldg: EB SOLIDS - EB - SOLIDS BUILDING	Loc:	Pos:

Task Note Type	Notes
----------------	-------

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
	1	4	4	0	✓

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
			A-B 1756-ESMCAP CONTROLLOGIX ENERGY	1	

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:			
The PLC fault was caused by a failed ESM module. New module was ordered. Module was replaced with the new one. PLC fault was cleared.			
Start Date:	Time:	Completion Date:	Time:
9/28/2020	9:00am	10/5/2020	2:00pm

FAILURE CODES:			
Failure:	Repair:	Component:	Mode:
Follow-up Action Required:			

Signature: Michael Magnon Date: 10/6/2020
Michael Magnon



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary**
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 2001073 / 01
 Description: FBI PLC fault, need AAron to investigate

Timekeeping	Direct Charges	Materials Used	Service History	Task Progress	Activity Tracking
-------------	----------------	----------------	-----------------	---------------	-------------------

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/08/2020	IV7207	Ives, Andrew	Unprocessed	SD01	SCHED	4.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	CONTROL	FAULT	IN&C	REPLACE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
10/06/2020	200000000001034	0				E	0000000409			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: INVEST	Status: CLOSED	Crew: MAINT
R	2001073	Dept.: STP01THM00	Area: FBR00	Shop:	
		Required Date: 06-OCT-20	Start Date: 05-OCT-20	Finish Date: 05-OCT-20	Display Notes: N
Description: FBI PLC fault, need AARon to investigate					

ASSET INFORMATION

Asset Type/ID: E / 0000000409 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI - FLUID BED INCINERATOR GENERAL

Work Order/Task:	2001073 /01	<i>Desc: FBI PLC fault, need AARon to investigate</i>			
<i>Required By: 06-OCT-20</i>					
Task Priority: 18	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
<i>Comments: Completed IAW WO, Contractor Mike Magnon replaced failed ESM module. PLC fault was cleared after install.</i>					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	A-B 1756-ESMCAP CONTROLLOGIX ENERGY	1	

Hours

Runtime: 557:19:57 74.91%
 Downtime: 186:40:03 25.09%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
October 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
10/01/2020 00:00:00	10/01/2020 03:27:18	Online	Normal Operation	03:27:18		Steve Shulin
10/01/2020 03:27:18	10/01/2020 03:29:31	Offline	Low Bed Temperature		00:02:13	Hebert Thomas
10/01/2020 03:29:31	10/01/2020 03:38:57	Online	Normal Operation	00:09:26		Hebert Thomas
10/01/2020 03:38:57	10/01/2020 03:39:08	Offline	Low Bed Temperature		00:00:11	Hebert Thomas
10/01/2020 03:39:08	10/01/2020 08:32:16	Online	Normal Operation	04:53:08		Hebert Thomas
10/01/2020 08:32:16	10/01/2020 10:41:16	Offline	Down for Maintenance		02:09:00	Carl Kelly
10/01/2020 10:41:16	10/01/2020 14:42:08	Online	Normal Operation	04:00:52		Carl Kelly
10/01/2020 14:42:08	10/01/2020 14:52:46	Offline	Clear sludge Feed chute		00:10:38	Carl Kelly
10/01/2020 14:52:46	10/01/2020 15:12:06	Online	Normal Operation	00:19:20		Carl Kelly
10/01/2020 15:12:06	10/01/2020 15:13:36	Offline	High CO level		00:01:30	Carl Kelly
10/01/2020 15:13:36	10/02/2020 06:06:14	Online	Normal Operation	14:52:38		Carl Kelly
10/02/2020 06:06:14	10/02/2020 06:06:43	Offline	Low Chanel Level (loss of water)		00:00:29	Hebert Thomas
10/02/2020 06:06:43	10/02/2020 06:13:32	Online	Normal Operation	00:06:49		Hebert Thomas
10/02/2020 06:13:32	10/02/2020 06:38:29	Offline	Low Chanel Level (loss of water)		00:24:57	Hebert Thomas
10/02/2020 06:38:29	10/03/2020 14:14:39	Online	Normal Operation	31:36:10		Hebert Thomas
10/03/2020 14:14:39	10/03/2020 14:48:02	Offline	Down for Maintenance		00:33:23	Carl Kelly
10/03/2020 14:48:02	10/04/2020 03:55:56	Online	Normal Operation	13:07:54		Carl Kelly
10/04/2020 03:55:56	10/04/2020 03:56:13	Offline	High Freeboard Temperture		00:00:17	Elston Collins
10/04/2020 03:56:13	10/04/2020 06:29:58	Online	Normal Operation	02:33:45		Elston Collins
10/04/2020 06:29:58	10/04/2020 07:10:24	Offline	Clear sludge Feed chute		00:40:26	Elston Collins
10/04/2020 07:10:24	10/04/2020 21:01:13	Online	Normal Operation	13:50:49		Carl Kelly
10/04/2020 21:01:13	10/05/2020 09:42:32	Offline	Low Sludge Dnsity (Wet Cake)		12:41:19	Hebert Thomas
10/05/2020	10/05/2020					

09:42:32	10:02:19	Online	Normal Operation	00:19:47		Carl Kelly
10/05/2020 10:02:19	10/05/2020 10:07:07	Offline	Clear sludge Feed chute		00:04:48	Carl Kelly
10/05/2020 10:07:07	10/05/2020 12:57:43	Online	Normal Operation	02:50:36		Carl Kelly
10/05/2020 12:57:43	10/05/2020 13:20:58	Offline	Down for Maintenance		00:23:15	Carl Kelly
10/05/2020 13:20:58	10/06/2020 04:25:57	Online	Normal Operation	15:04:59		Carl Kelly
10/06/2020 04:25:57	10/06/2020 08:01:29	Offline	Down for Maintenance		03:35:32	Hebert Thomas
10/06/2020 08:01:29	10/06/2020 08:04:30	Online	Normal Operation	00:03:01		Jawanda Trimont
10/06/2020 08:04:30	10/06/2020 12:44:36	Offline	Clear sludge Feed chute		04:40:06	Jawanda Trimont
10/06/2020 12:44:36	10/06/2020 13:07:54	Online	Normal Operation	00:23:18		Jawanda Trimont
10/06/2020 13:07:54	10/06/2020 13:30:00	Offline	Down for Maintenance		00:22:06	Jawanda Trimont
10/06/2020 13:30:00	10/07/2020 07:03:18	Online	Normal Operation	17:33:18		Jawanda Trimont
10/07/2020 07:03:18	10/07/2020 07:32:58	Offline	Plant Utility Pump		00:29:40	Steve Shulin
10/07/2020 07:32:58	10/07/2020 07:35:16	Online	Normal Operation	00:02:18		Steve Shulin
10/07/2020 07:35:16	10/07/2020 07:36:47	Offline	Low Chanel Level (loss of water)		00:01:31	Steve Shulin

Hours

Runtime: 557:19:57 74.91%
 Downtime: 186:40:03 25.09%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
October 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
10/07/2020 07:36:47	10/07/2020 07:39:11	Online	Normal Operation	00:02:24		Steve Shulin
10/07/2020 07:39:11	10/07/2020 08:01:41	Offline	Low Chanel Level (loss of water)		00:22:30	Steve Shulin
10/07/2020 08:01:41	10/08/2020 04:52:55	Online	Normal Operation	20:51:14		Steve Shulin
10/08/2020 04:52:55	10/08/2020 04:59:22	Offline	High SO2 Level		00:06:27	Elston Collins
10/08/2020 04:59:22	10/10/2020 11:05:00	Online	Normal Operation	54:05:38		Elston Collins
10/10/2020 11:05:00	10/10/2020 12:10:39	Offline	High CO level		01:05:39	Carl Kelly
10/10/2020 12:10:39	10/12/2020 13:48:36	Online	Normal Operation	49:37:57		Carl Kelly
10/12/2020 13:48:36	10/12/2020 16:50:21	Offline	Down for Maintenance		03:01:45	Courtney Billiot
10/12/2020 16:50:21	10/12/2020 16:58:10	Online	Normal Operation	00:07:49		Courtney Billiot
10/12/2020 16:58:10	10/12/2020 16:58:16	Offline	High CO level		00:00:06	Courtney Billiot
10/12/2020 16:58:16	10/12/2020 19:16:23	Online	Normal Operation	02:18:07		Courtney Billiot
10/12/2020 19:16:23	10/12/2020 19:21:06	Offline	Inline Water Strainer		00:04:43	Hebert Thomas
10/12/2020 19:21:06	10/12/2020 19:23:30	Online	Normal Operation	00:02:24		Hebert Thomas
10/12/2020 19:23:30	10/13/2020 09:29:58	Offline	Down for Maintenance		14:06:28	Hebert Thomas
10/13/2020 09:29:58	10/13/2020 09:40:32	Online	Normal Operation	00:10:34		Carl Kelly
10/13/2020 09:40:32	10/13/2020 09:44:56	Offline	High SO2 Level		00:04:24	Carl Kelly
10/13/2020 09:44:56	10/13/2020 10:12:10	Online	Normal Operation	00:27:14		Carl Kelly
10/13/2020 10:12:10	10/13/2020 10:12:22	Offline	High CO level		00:00:12	Carl Kelly
10/13/2020 10:12:22	10/13/2020 10:16:41	Online	Normal Operation	00:04:19		Carl Kelly
10/13/2020 10:16:41	10/13/2020 10:18:17	Offline	High CO level		00:01:36	Carl Kelly
10/13/2020 10:18:17	10/13/2020 11:05:14	Online	Normal Operation	00:46:57		Carl Kelly
10/13/2020 11:05:14	10/13/2020 11:44:40	Offline	Low Gas/Oil Flow		00:39:26	Carl Kelly
10/13/2020	10/13/2020					

11:44:40	14:14:24	Online	Normal Operation	02:29:44		Carl Kelly
10/13/2020 14:14:24	10/13/2020 15:33:49	Offline	Down for Maintenance		01:19:25	Carl Kelly
10/13/2020 15:33:49	10/13/2020 16:03:25	Online	Normal Operation	00:29:36		Carl Kelly
10/13/2020 16:03:25	10/14/2020 14:54:47	Offline	Down for Maintenance		22:51:22	Carl Kelly
10/14/2020 14:54:47	10/14/2020 15:35:56	Online	Normal Operation	00:41:09		Steve Shulin
10/14/2020 15:35:56	10/14/2020 15:37:03	Offline	Low Solids Inventory		00:01:07	Steve Shulin
10/14/2020 15:37:03	10/14/2020 16:03:58	Online	Normal Operation	00:26:55		Steve Shulin
10/14/2020 16:03:58	10/14/2020 16:20:58	Offline	Low Sludge Dnsity (Wet Cake)		00:17:00	Jawanda Trimont
10/14/2020 16:20:58	10/15/2020 03:20:27	Online	Normal Operation	10:59:29		Jawanda Trimont
10/15/2020 03:20:27	10/15/2020 03:31:51	Offline	High Bed Temperature		00:11:24	Elston Collins
10/15/2020 03:31:51	10/15/2020 03:35:27	Online	Normal Operation	00:03:36		Elston Collins
10/15/2020 03:35:27	10/15/2020 03:53:30	Offline	Clear sludge Feed chute		00:18:03	Elston Collins
10/15/2020 03:53:30	10/16/2020 07:43:06	Online	Normal Operation	27:49:36		Elston Collins
10/16/2020 07:43:06	10/16/2020 08:16:05	Offline	Down for Maintenance		00:32:59	Jawanda Trimont

Hours

Runtime: 557:19:57 74.91%
 Downtime: 186:40:03 25.09%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
October 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
10/16/2020 08:16:05	10/17/2020 06:07:16	Online	Normal Operation	21:51:11		Jawanda Trimont
10/17/2020 06:07:16	10/17/2020 06:07:28	Offline	High SO2 Level		00:00:12	Elston Collins
10/17/2020 06:07:28	10/17/2020 13:55:39	Online	Normal Operation	07:48:11		Elston Collins
10/17/2020 13:55:39	10/17/2020 13:55:46	Offline	High SO2 Level		00:00:07	Jawanda Trimont
10/17/2020 13:55:46	10/17/2020 23:06:52	Online	Normal Operation	09:11:06		Jawanda Trimont
10/17/2020 23:06:52	10/17/2020 23:45:12	Offline	Low Bed Temperature		00:38:20	Elston Collins
10/17/2020 23:45:12	10/18/2020 00:41:31	Online	Normal Operation	00:56:19		Elston Collins
10/18/2020 00:41:31	10/18/2020 00:46:27	Offline	Low Bed Temperature		00:04:56	Elston Collins
10/18/2020 00:46:27	10/18/2020 03:21:15	Online	Normal Operation	02:34:48		Elston Collins
10/18/2020 03:21:15	10/18/2020 03:35:44	Offline	Clear sludge Feed chute		00:14:29	Elston Collins
10/18/2020 03:35:44	10/18/2020 06:37:04	Online	Normal Operation	03:01:20		Elston Collins
10/18/2020 06:37:04	10/18/2020 06:49:25	Offline	Clear sludge Feed chute		00:12:21	Elston Collins
10/18/2020 06:49:25	10/18/2020 10:53:29	Online	Normal Operation	04:04:04		Elston Collins
10/18/2020 10:53:29	10/18/2020 10:58:58	Offline	Low Bed Temperature		00:05:29	Jawanda Trimont
10/18/2020 10:58:58	10/18/2020 11:05:30	Online	Normal Operation	00:06:32		Jawanda Trimont
10/18/2020 11:05:30	10/18/2020 11:10:29	Offline	Clear sludge Feed chute		00:04:59	Jawanda Trimont
10/18/2020 11:10:29	10/18/2020 14:04:02	Online	Normal Operation	02:53:33		Jawanda Trimont
10/18/2020 14:04:02	10/18/2020 15:11:15	Offline	Low Bed Temperature		01:07:13	Jawanda Trimont
10/18/2020 15:11:15	10/18/2020 16:17:41	Online	Normal Operation	01:06:26		Jawanda Trimont
10/18/2020 16:17:41	10/18/2020 16:34:03	Offline	Low Bed Temperature		00:16:22	Jawanda Trimont
10/18/2020 16:34:03	10/18/2020 23:28:23	Online	Normal Operation	06:54:20		Jawanda Trimont
10/18/2020 23:28:23	10/18/2020 23:28:41	Offline	High SO2 Level		00:00:18	Elston Collins
10/18/2020	10/19/2020					

23:28:41	02:32:31	Online	Normal Operation	03:03:50		Elston Collins
10/19/2020 02:32:31	10/19/2020 02:43:39	Offline	High SO2 Level		00:11:08	Elston Collins
10/19/2020 02:43:39	10/19/2020 04:07:00	Online	Normal Operation	01:23:21		Elston Collins
10/19/2020 04:07:00	10/19/2020 04:07:12	Offline	High SO2 Level		00:00:12	Elston Collins
10/19/2020 04:07:12	10/19/2020 05:44:01	Online	Normal Operation	01:36:49		Elston Collins
10/19/2020 05:44:01	10/19/2020 05:45:07	Offline	High SO2 Level		00:01:06	Elston Collins
10/19/2020 05:45:07	10/19/2020 07:10:36	Online	Normal Operation	01:25:29		Elston Collins
10/19/2020 07:10:36	10/19/2020 07:11:37	Offline	High SO2 Level		00:01:01	lynel davis
10/19/2020 07:11:37	10/19/2020 07:13:42	Online	Normal Operation	00:02:05		lynel davis
10/19/2020 07:13:42	10/19/2020 07:32:54	Offline	High SO2 Level		00:19:12	lynel davis
10/19/2020 07:32:54	10/19/2020 08:38:17	Online	Normal Operation	01:05:23		lynel davis
10/19/2020 08:38:17	10/19/2020 08:41:10	Offline	High SO2 Level		00:02:53	lynel davis
10/19/2020 08:41:10	10/19/2020 11:34:07	Online	Normal Operation	02:52:57		lynel davis
10/19/2020 11:34:07	10/19/2020 11:42:48	Offline	High SO2 Level		00:08:41	Carl Kelly

Hours

Runtime: 557:19:57 74.91%
 Downtime: 186:40:03 25.09%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
October 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
10/19/2020 11:42:48	10/19/2020 12:20:36	Online	Normal Operation	00:37:48		Carl Kelly
10/19/2020 12:20:36	10/19/2020 12:29:28	Offline	Down for Maintenance		00:08:52	Carl Kelly
10/19/2020 12:29:28	10/19/2020 13:27:26	Online	Normal Operation	00:57:58		Carl Kelly
10/19/2020 13:27:26	10/19/2020 13:28:13	Offline	High SO2 Level		00:00:47	Carl Kelly
10/19/2020 13:28:13	10/19/2020 14:37:29	Online	Normal Operation	01:09:16		Carl Kelly
10/19/2020 14:37:29	10/19/2020 14:43:45	Offline	High SO2 Level		00:06:16	Carl Kelly
10/19/2020 14:43:45	10/19/2020 17:39:56	Online	Normal Operation	02:56:11		Carl Kelly
10/19/2020 17:39:56	10/19/2020 17:45:57	Offline	High SO2 Level		00:06:01	Carl Kelly
10/19/2020 17:45:57	10/19/2020 20:46:42	Online	Normal Operation	03:00:45		Carl Kelly
10/19/2020 20:46:42	10/19/2020 20:47:07	Offline	High SO2 Level		00:00:25	Hebert Thomas
10/19/2020 20:47:07	10/19/2020 23:46:33	Online	Normal Operation	02:59:26		Hebert Thomas
10/19/2020 23:46:33	10/20/2020 08:11:01	Offline	Low Gas/Oil Flow		08:24:28	Hebert Thomas
10/20/2020 08:11:01	10/20/2020 09:52:45	Online	Normal Operation	01:41:44		Carl Kelly
10/20/2020 09:52:45	10/20/2020 10:18:06	Offline	Down for Maintenance		00:25:21	Carl Kelly
10/20/2020 10:18:06	10/20/2020 10:35:23	Online	Normal Operation	00:17:17		Carl Kelly
10/20/2020 10:35:23	10/20/2020 10:36:41	Offline	High SO2 Level		00:01:18	Carl Kelly
10/20/2020 10:36:41	10/20/2020 11:16:39	Online	Normal Operation	00:39:58		Carl Kelly
10/20/2020 11:16:39	10/20/2020 12:08:24	Offline	High SO2 Level		00:51:45	Carl Kelly
10/20/2020 12:08:24	10/20/2020 12:08:30	Online	Normal Operation	00:00:06		Carl Kelly
10/20/2020 12:08:30	10/20/2020 12:10:12	Offline	High SO2 Level		00:01:42	Carl Kelly
10/20/2020 12:10:12	10/20/2020 14:40:18	Online	Normal Operation	02:30:06		Carl Kelly
10/20/2020 14:40:18	10/20/2020 14:49:07	Offline	High Freeboard Temperture		00:08:49	Carl Kelly
10/20/2020	10/20/2020					

14:49:07	15:02:04	Online	Normal Operation	00:12:57		Carl Kelly
10/20/2020 15:02:04	10/20/2020 15:03:46	Offline	High SO2 Level		00:01:42	Carl Kelly
10/20/2020 15:03:46	10/20/2020 15:03:53	Online	Normal Operation	00:00:07		Carl Kelly
10/20/2020 15:03:53	10/20/2020 15:10:08	Offline	High SO2 Level		00:06:15	Carl Kelly
10/20/2020 15:10:08	10/20/2020 18:40:30	Online	Normal Operation	03:30:22		Carl Kelly
10/20/2020 18:40:30	10/20/2020 18:47:01	Offline	Clear sludge Feed chute		00:06:31	Carl Kelly
10/20/2020 18:47:01	10/21/2020 09:26:22	Online	Normal Operation	14:39:21		Carl Kelly
10/21/2020 09:26:22	10/21/2020 09:27:58	Offline	High SO2 Level		00:01:36	Carl Kelly
10/21/2020 09:27:58	10/21/2020 10:08:51	Online	Normal Operation	00:40:53		Carl Kelly
10/21/2020 10:08:51	10/21/2020 10:12:40	Offline	High SO2 Level		00:03:49	Carl Kelly
10/21/2020 10:12:40	10/21/2020 12:24:09	Online	Normal Operation	02:11:29		Carl Kelly
10/21/2020 12:24:09	10/21/2020 12:28:04	Offline	High SO2 Level		00:03:55	Carl Kelly
10/21/2020 12:28:04	10/22/2020 07:48:06	Online	Normal Operation	19:20:02		Carl Kelly
10/22/2020 07:48:06	10/22/2020 08:17:57	Offline	Down for Maintenance		00:29:51	Jawanda Trimont

Hours

Runtime: 557:19:57 74.91%
 Downtime: 186:40:03 25.09%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
October 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
10/22/2020 08:17:57	10/23/2020 07:14:03	Online	Normal Operation	22:56:06		Jawanda Trimont
10/23/2020 07:14:03	10/23/2020 07:53:34	Offline	Down for Maintenance		00:39:31	Steve Shulin
10/23/2020 07:53:34	10/23/2020 22:32:20	Online	Normal Operation	14:38:46		Steve Shulin
10/23/2020 22:32:20	10/23/2020 22:32:57	Offline	High SO2 Level		00:00:37	Elston Collins
10/23/2020 22:32:57	10/24/2020 00:33:16	Online	Normal Operation	02:00:19		Elston Collins
10/24/2020 00:33:16	10/24/2020 00:40:45	Offline	High SO2 Level		00:07:29	Elston Collins
10/24/2020 00:40:45	10/24/2020 01:30:25	Online	Normal Operation	00:49:40		Elston Collins
10/24/2020 01:30:25	10/24/2020 01:44:05	Offline	High SO2 Level		00:13:40	Elston Collins
10/24/2020 01:44:05	10/24/2020 02:44:34	Online	Normal Operation	01:00:29		Elston Collins
10/24/2020 02:44:34	10/24/2020 02:45:10	Offline	High SO2 Level		00:00:36	Elston Collins
10/24/2020 02:45:10	10/24/2020 03:01:29	Online	Normal Operation	00:16:19		Elston Collins
10/24/2020 03:01:29	10/24/2020 03:03:36	Offline	High SO2 Level		00:02:07	Elston Collins
10/24/2020 03:03:36	10/24/2020 03:05:53	Online	Normal Operation	00:02:17		Elston Collins
10/24/2020 03:05:53	10/24/2020 03:06:05	Offline	High SO2 Level		00:00:12	Elston Collins
10/24/2020 03:06:05	10/24/2020 03:18:28	Online	Normal Operation	00:12:23		Elston Collins
10/24/2020 03:18:28	10/24/2020 03:19:23	Offline	High SO2 Level		00:00:55	Elston Collins
10/24/2020 03:19:23	10/24/2020 03:34:40	Online	Normal Operation	00:15:17		Elston Collins
10/24/2020 03:34:40	10/24/2020 03:36:27	Offline	High SO2 Level		00:01:47	Elston Collins
10/24/2020 03:36:27	10/24/2020 03:51:18	Online	Normal Operation	00:14:51		Elston Collins
10/24/2020 03:51:18	10/24/2020 03:52:49	Offline	High SO2 Level		00:01:31	Elston Collins
10/24/2020 03:52:49	10/24/2020 04:05:46	Online	Normal Operation	00:12:57		Elston Collins
10/24/2020 04:05:46	10/24/2020 04:22:07	Offline	High SO2 Level		00:16:21	Elston Collins
10/24/2020	10/24/2020					

04:22:07	04:29:02	Online	Normal Operation	00:06:55		Elston Collins
10/24/2020 04:29:02	10/24/2020 04:47:10	Offline	Clear sludge Feed chute		00:18:08	Elston Collins
10/24/2020 04:47:10	10/24/2020 05:45:05	Online	Normal Operation	00:57:55		Elston Collins
10/24/2020 05:45:05	10/24/2020 05:46:29	Offline	High SO2 Level		00:01:24	Elston Collins
10/24/2020 05:46:29	10/24/2020 07:36:06	Online	Normal Operation	01:49:37		Elston Collins
10/24/2020 07:36:06	10/24/2020 07:44:19	Offline	High SO2 Level		00:08:13	Elston Collins
10/24/2020 07:44:19	10/24/2020 07:51:07	Online	Normal Operation	00:06:48		Jawanda Trimont
10/24/2020 07:51:07	10/24/2020 08:48:13	Offline	Low Solids Inventory		00:57:06	Jawanda Trimont
10/24/2020 08:48:13	10/24/2020 10:43:41	Online	Normal Operation	01:55:28		Jawanda Trimont
10/24/2020 10:43:41	10/24/2020 10:45:18	Offline	High SO2 Level		00:01:37	Jawanda Trimont
10/24/2020 10:45:18	10/24/2020 11:03:16	Online	Normal Operation	00:17:58		Jawanda Trimont
10/24/2020 11:03:16	10/24/2020 11:04:17	Offline	High SO2 Level		00:01:01	Jawanda Trimont
10/24/2020 11:04:17	10/25/2020 13:44:20	Online	Normal Operation	26:40:03		Jawanda Trimont
10/25/2020 13:44:20	10/29/2020 14:38:31	Offline	Down for Maintenance		96:54:11	Jawanda Trimont

Hours

Runtime: 557:19:57 74.91%
 Downtime: 186:40:03 25.09%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
October 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
10/29/2020 14:38:31	10/29/2020 14:54:32	Online	Normal Operation	00:16:01		Carl Kelly
10/29/2020 14:54:32	10/29/2020 14:58:43	Offline	High CO level		00:04:11	Carl Kelly
10/29/2020 14:58:43	10/30/2020 01:17:53	Online	Normal Operation	10:19:10		Carl Kelly
10/30/2020 01:17:53	10/30/2020 01:18:05	Offline	High SO2 Level		00:00:12	Hebert Thomas
10/30/2020 01:18:05	10/30/2020 01:38:29	Online	Normal Operation	00:20:24		Hebert Thomas
10/30/2020 01:38:29	10/30/2020 01:38:47	Offline	High SO2 Level		00:00:18	Hebert Thomas
10/30/2020 01:38:47	10/30/2020 07:44:27	Online	Normal Operation	06:05:40		Hebert Thomas
10/30/2020 07:44:27	10/30/2020 07:55:01	Offline	High SO2 Level		00:10:34	Steve Shulin
10/30/2020 07:55:01	10/30/2020 07:58:50	Online	Normal Operation	00:03:49		Steve Shulin
10/30/2020 07:58:50	10/30/2020 08:09:12	Offline	High SO2 Level		00:10:22	Steve Shulin
10/30/2020 08:09:12	10/30/2020 13:35:26	Online	Normal Operation	05:26:14		Steve Shulin
10/30/2020 13:35:26	10/30/2020 13:52:31	Offline	High SO2 Level		00:17:05	Steve Shulin
10/30/2020 13:52:31	10/30/2020 14:06:53	Online	Normal Operation	00:14:22		Steve Shulin
10/30/2020 14:06:53	10/30/2020 14:08:11	Offline	High SO2 Level		00:01:18	Steve Shulin
10/30/2020 14:08:11	10/31/2020 04:49:40	Online	Normal Operation	14:41:29		Steve Shulin
10/31/2020 04:49:40	10/31/2020 04:50:17	Offline	High SO2 Level		00:00:37	Elston Collins
10/31/2020 04:50:17	10/31/2020 07:52:37	Online	Normal Operation	03:02:20		Elston Collins
10/31/2020 07:52:37	10/31/2020 07:53:25	Offline	High SO2 Level		00:00:48	Elston Collins
10/31/2020 07:53:25	10/31/2020 10:55:54	Online	Normal Operation	03:02:29		Elston Collins
10/31/2020 10:55:54	10/31/2020 10:56:00	Offline	High SO2 Level		00:00:06	Jawanda Trimont
10/31/2020 10:56:00	10/31/2020 14:04:28	Online	Normal Operation	03:08:28		Jawanda Trimont
10/31/2020 14:04:28	10/31/2020 14:04:34	Offline	High SO2 Level		00:00:06	Jawanda Trimont
10/31/2020	10/31/2020					Jawanda

14:04:34	16:59:40	Online	Normal Operation	02:55:06		Trimont
10/31/2020 16:59:40	10/31/2020 17:01:23	Offline	High SO2 Level		00:01:43	Jawanda Trimont
10/31/2020 17:01:23	10/31/2020 17:24:38	Online	Normal Operation	00:23:15		Jawanda Trimont
10/31/2020 17:24:38	10/31/2020 17:24:50	Offline	High SO2 Level		00:00:12	Jawanda Trimont
10/31/2020 17:24:50	10/31/2020 20:05:02	Online	Normal Operation	02:40:12		Jawanda Trimont
10/31/2020 20:05:02	10/31/2020 20:05:49	Offline	High SO2 Level		00:00:47	Elston Collins
10/31/2020 20:05:49	10/31/2020 23:07:16	Online	Normal Operation	03:01:27		Elston Collins
10/31/2020 23:07:16	10/31/2020 23:08:15	Offline	High SO2 Level		00:00:59	Elston Collins
08/21/1994 20:39:22	11/01/2020 00:00:00	Online	Normal Operation	229635:20:38		Elston Collins

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/01/2020 01:00:00	11/01/2020 01:10:03	Online	Normal Operation	01:10:03		Elston Collins
11/01/2020 01:10:03	11/01/2020 01:11:52	Offline	High SO2 Level		00:01:49	Elston Collins
11/01/2020 01:11:52	11/01/2020 01:26:20	Online	Normal Operation	00:14:28		Elston Collins
11/01/2020 01:26:20	11/01/2020 01:26:32	Offline	High SO2 Level		00:00:12	Elston Collins
11/01/2020 01:26:32	11/01/2020 04:13:48	Online	Normal Operation	02:47:16		Elston Collins
11/01/2020 04:13:48	11/01/2020 04:18:18	Offline	High SO2 Level		00:04:30	Elston Collins
11/01/2020 04:18:18	11/01/2020 04:22:40	Online	Normal Operation	00:04:22		Elston Collins
11/01/2020 04:22:40	11/01/2020 04:40:56	Offline	High SO2 Level		00:18:16	Elston Collins
11/01/2020 04:40:56	11/01/2020 04:56:32	Online	Normal Operation	00:15:36		Elston Collins
11/01/2020 04:56:32	11/01/2020 05:00:51	Offline	High SO2 Level		00:04:19	Elston Collins
11/01/2020 05:00:51	11/01/2020 05:21:16	Online	Normal Operation	00:20:25		Elston Collins
11/01/2020 05:21:16	11/01/2020 05:21:28	Offline	High SO2 Level		00:00:12	Elston Collins
11/01/2020 05:21:28	11/01/2020 05:27:40	Online	Normal Operation	00:06:12		Elston Collins
11/01/2020 05:27:40	11/01/2020 05:27:52	Offline	High SO2 Level		00:00:12	Elston Collins
11/01/2020 05:27:52	11/01/2020 06:14:00	Online	Normal Operation	00:46:08		Elston Collins
11/01/2020 06:14:00	11/01/2020 06:34:33	Offline	Clear sludge Feed chute		00:20:33	Elston Collins
11/01/2020 06:34:33	11/01/2020 07:08:12	Online	Normal Operation	00:33:39		Elston Collins
11/01/2020 07:08:12	11/01/2020 07:46:11	Offline	High SO2 Level		00:37:59	Elston Collins
11/01/2020 07:46:11	11/01/2020 08:03:13	Online	Normal Operation	00:17:02		Jawanda Trimont
11/01/2020 08:03:13	11/01/2020 08:07:01	Offline	High SO2 Level		00:03:48	Jawanda Trimont
11/01/2020 08:07:01	11/01/2020 08:11:38	Online	Normal Operation	00:04:37		Jawanda Trimont
11/01/2020 08:11:38	11/01/2020 08:21:57	Offline	Clear sludge Feed chute		00:10:19	Jawanda Trimont
11/01/2020	11/01/2020					Jawanda

08:21:57	08:37:33	Online	Normal Operation	00:15:36		Trimont
11/01/2020 08:37:33	11/01/2020 08:39:37	Offline	High SO2 Level		00:02:04	Jawanda Trimont
11/01/2020 08:39:37	11/01/2020 08:50:36	Online	Normal Operation	00:10:59		Jawanda Trimont
11/01/2020 08:50:36	11/01/2020 08:52:38	Offline	High SO2 Level		00:02:02	Jawanda Trimont
11/01/2020 08:52:38	11/01/2020 09:02:31	Online	Normal Operation	00:09:53		Jawanda Trimont
11/01/2020 09:02:31	11/01/2020 09:06:57	Offline	High SO2 Level		00:04:26	Jawanda Trimont
11/01/2020 09:06:57	11/01/2020 09:18:29	Online	Normal Operation	00:11:32		Jawanda Trimont
11/01/2020 09:18:29	11/01/2020 09:48:58	Offline	High SO2 Level		00:30:29	Jawanda Trimont
11/01/2020 09:48:58	11/01/2020 10:00:55	Online	Normal Operation	00:11:57		Jawanda Trimont
11/01/2020 10:00:55	11/01/2020 15:45:25	Offline	Clear sludge Feed chute		05:44:30	Jawanda Trimont
11/01/2020 15:45:25	11/01/2020 16:00:56	Online	Normal Operation	00:15:31		Jawanda Trimont
11/01/2020 16:00:56	11/01/2020 16:02:40	Offline	High SO2 Level		00:01:44	Jawanda Trimont
11/01/2020 16:02:40	11/01/2020 16:18:07	Online	Normal Operation	00:15:27		Jawanda Trimont
11/01/2020 16:18:07	11/01/2020 16:20:43	Offline	High SO2 Level		00:02:36	Jawanda Trimont

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/01/2020 16:20:43	11/01/2020 16:33:56	Online	Normal Operation	00:13:13		Jawanda Trimont
11/01/2020 16:33:56	11/01/2020 16:42:52	Offline	High SO2 Level		00:08:56	Jawanda Trimont
11/01/2020 16:42:52	11/01/2020 16:54:53	Online	Normal Operation	00:12:01		Jawanda Trimont
11/01/2020 16:54:53	11/01/2020 17:03:30	Offline	High SO2 Level		00:08:37	Jawanda Trimont
11/01/2020 17:03:30	11/01/2020 17:15:44	Online	Normal Operation	00:12:14		Jawanda Trimont
11/01/2020 17:15:44	11/01/2020 17:18:17	Offline	High SO2 Level		00:02:33	Jawanda Trimont
11/01/2020 17:18:17	11/01/2020 17:36:03	Online	Normal Operation	00:17:46		Jawanda Trimont
11/01/2020 17:36:03	11/01/2020 17:43:20	Offline	High SO2 Level		00:07:17	Jawanda Trimont
11/01/2020 17:43:20	11/01/2020 17:57:29	Online	Normal Operation	00:14:09		Jawanda Trimont
11/01/2020 17:57:29	11/02/2020 06:53:42	Offline	High SO2 Level		12:56:13	Jawanda Trimont
11/02/2020 06:53:42	11/02/2020 07:41:09	Online	Normal Operation	00:47:27		Steve Shulin
11/02/2020 07:41:09	11/02/2020 07:52:48	Offline	High SO2 Level		00:11:39	Steve Shulin
11/02/2020 07:52:48	11/02/2020 09:49:04	Online	Normal Operation	01:56:16		Steve Shulin
11/02/2020 09:49:04	11/02/2020 09:52:54	Offline	High SO2 Level		00:03:50	Steve Shulin
11/02/2020 09:52:54	11/02/2020 09:54:38	Online	Normal Operation	00:01:44		Steve Shulin
11/02/2020 09:54:38	11/02/2020 09:57:49	Offline	High SO2 Level		00:03:11	Steve Shulin
11/02/2020 09:57:49	11/02/2020 10:43:33	Online	Normal Operation	00:45:44		Steve Shulin
11/02/2020 10:43:33	11/02/2020 10:46:16	Offline	High SO2 Level		00:02:43	Carl Kelly
11/02/2020 10:46:16	11/02/2020 10:50:47	Online	Normal Operation	00:04:31		Carl Kelly
11/02/2020 10:50:47	11/02/2020 10:56:13	Offline	High SO2 Level		00:05:26	Carl Kelly
11/02/2020 10:56:13	11/02/2020 11:14:05	Online	Normal Operation	00:17:52		Carl Kelly
11/02/2020 11:14:05	11/02/2020 11:17:29	Offline	High SO2 Level		00:03:24	Carl Kelly
11/02/2020	11/02/2020					

11:17:29	11:21:20	Online	Normal Operation	00:03:51		Carl Kelly
11/02/2020 11:21:20	11/02/2020 11:24:39	Offline	High SO2 Level		00:03:19	Carl Kelly
11/02/2020 11:24:39	11/02/2020 12:27:53	Online	Normal Operation	01:03:14		Carl Kelly
11/02/2020 12:27:53	11/02/2020 13:27:24	Offline	Duplex Water Filter		00:59:31	Carl Kelly
11/02/2020 13:27:24	11/02/2020 13:38:09	Online	Normal Operation	00:10:45		Carl Kelly
11/02/2020 13:38:09	11/02/2020 13:38:39	Offline	High SO2 Level		00:00:30	Carl Kelly
11/02/2020 13:38:39	11/02/2020 19:45:41	Online	Normal Operation	06:07:02		Carl Kelly
11/02/2020 19:45:41	11/02/2020 19:45:53	Offline	High SO2 Level		00:00:12	Hebert Thomas
11/02/2020 19:45:53	11/02/2020 22:53:29	Online	Normal Operation	03:07:36		Hebert Thomas
11/02/2020 22:53:29	11/02/2020 22:53:41	Offline	High SO2 Level		00:00:12	Hebert Thomas
11/02/2020 22:53:41	11/03/2020 07:25:16	Online	Normal Operation	08:31:35		Hebert Thomas
11/03/2020 07:25:16	11/03/2020 07:29:46	Offline	High SO2 Level		00:04:30	Carl Kelly
11/03/2020 07:29:46	11/03/2020 07:34:13	Online	Normal Operation	00:04:27		Carl Kelly
11/03/2020 07:34:13	11/03/2020 07:46:32	Offline	Clear sludge Feed chute		00:12:19	Carl Kelly

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/03/2020 07:46:32	11/03/2020 08:04:37	Online	Normal Operation	00:18:05		Carl Kelly
11/03/2020 08:04:37	11/03/2020 08:06:44	Offline	High SO2 Level		00:02:07	Carl Kelly
11/03/2020 08:06:44	11/03/2020 08:11:40	Online	Normal Operation	00:04:56		Carl Kelly
11/03/2020 08:11:40	11/03/2020 08:17:44	Offline	High SO2 Level		00:06:04	Carl Kelly
11/03/2020 08:17:44	11/03/2020 11:02:24	Online	Normal Operation	02:44:40		Carl Kelly
11/03/2020 11:02:24	11/03/2020 11:14:17	Offline	High SO2 Level		00:11:53	Carl Kelly
11/03/2020 11:14:17	11/03/2020 13:08:15	Online	Normal Operation	01:53:58		Carl Kelly
11/03/2020 13:08:15	11/03/2020 13:10:57	Offline	High SO2 Level		00:02:42	Carl Kelly
11/03/2020 13:10:57	11/03/2020 14:03:23	Online	Normal Operation	00:52:26		Carl Kelly
11/03/2020 14:03:23	11/03/2020 14:08:12	Offline	High SO2 Level		00:04:49	Carl Kelly
11/03/2020 14:08:12	11/03/2020 14:17:52	Online	Normal Operation	00:09:40		Carl Kelly
11/03/2020 14:17:52	11/03/2020 14:20:34	Offline	High SO2 Level		00:02:42	Carl Kelly
11/03/2020 14:20:34	11/03/2020 14:30:58	Online	Normal Operation	00:10:24		Carl Kelly
11/03/2020 14:30:58	11/03/2020 14:32:23	Offline	High SO2 Level		00:01:25	Carl Kelly
11/03/2020 14:32:23	11/03/2020 16:10:00	Online	Normal Operation	01:37:37		Carl Kelly
11/03/2020 16:10:00	11/03/2020 19:07:03	Offline	Down for Maintenance		02:57:03	Carl Kelly
11/03/2020 19:07:03	11/03/2020 19:48:55	Online	Normal Operation	00:41:52		Hebert Thomas
11/03/2020 19:48:55	11/03/2020 19:49:07	Offline	High SO2 Level		00:00:12	Hebert Thomas
11/03/2020 19:49:07	11/04/2020 02:01:43	Online	Normal Operation	06:12:36		Hebert Thomas
11/04/2020 02:01:43	11/04/2020 09:06:45	Offline	High SO2 Level		07:05:02	Hebert Thomas
11/04/2020 09:06:45	11/04/2020 09:22:27	Online	Normal Operation	00:15:42		Carl Kelly
11/04/2020 09:22:27	11/04/2020 09:22:39	Offline	High SO2 Level		00:00:12	Carl Kelly
11/04/2020	11/04/2020					

09:22:39	09:43:50	Online	Normal Operation	00:21:11		Carl Kelly
11/04/2020 09:43:50	11/04/2020 09:50:41	Offline	High SO2 Level		00:06:51	Carl Kelly
11/04/2020 09:50:41	11/04/2020 10:01:54	Online	Normal Operation	00:11:13		Carl Kelly
11/04/2020 10:01:54	11/04/2020 10:13:08	Offline	High SO2 Level		00:11:14	Carl Kelly
11/04/2020 10:13:08	11/04/2020 11:33:24	Online	Normal Operation	01:20:16		Carl Kelly
11/04/2020 11:33:24	11/04/2020 11:43:03	Offline	High SO2 Level		00:09:39	Carl Kelly
11/04/2020 11:43:03	11/04/2020 12:56:15	Online	Normal Operation	01:13:12		Carl Kelly
11/04/2020 12:56:15	11/04/2020 13:29:28	Offline	Low Bed Temperature		00:33:13	Carl Kelly
11/04/2020 13:29:28	11/04/2020 14:29:40	Online	Normal Operation	01:00:12		Carl Kelly
11/04/2020 14:29:40	11/04/2020 14:47:42	Offline	High SO2 Level		00:18:02	Carl Kelly
11/04/2020 14:47:42	11/04/2020 15:45:41	Online	Normal Operation	00:57:59		Carl Kelly
11/04/2020 15:45:41	11/04/2020 15:58:10	Offline	Low Bed Temperature		00:12:29	Carl Kelly
11/04/2020 15:58:10	11/04/2020 17:34:54	Online	Normal Operation	01:36:44		Carl Kelly
11/04/2020 17:34:54	11/04/2020 17:40:36	Offline	High SO2 Level		00:05:42	Carl Kelly

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/04/2020 17:40:36	11/05/2020 04:41:41	Online	Normal Operation	11:01:05		Carl Kelly
11/05/2020 04:41:41	11/05/2020 05:47:52	Offline	Low Chanel Level (loss of water)		01:06:11	Hebert Thomas
11/05/2020 05:47:52	11/05/2020 06:44:15	Online	Normal Operation	00:56:23		Hebert Thomas
11/05/2020 06:44:15	11/05/2020 07:01:13	Offline	Low Chanel Level (loss of water)		00:16:58	Hebert Thomas
11/05/2020 07:01:13	11/05/2020 07:12:30	Online	Normal Operation	00:11:17		Carl Kelly
11/05/2020 07:12:30	11/05/2020 07:27:32	Offline	High SO2 Level		00:15:02	Carl Kelly
11/05/2020 07:27:32	11/05/2020 07:54:25	Online	Normal Operation	00:26:53		Carl Kelly
11/05/2020 07:54:25	11/05/2020 07:54:31	Offline	High SO2 Level		00:00:06	Carl Kelly
11/05/2020 07:54:31	11/05/2020 07:58:05	Online	Normal Operation	00:03:34		Carl Kelly
11/05/2020 07:58:05	11/05/2020 07:58:17	Offline	pH Water Needs Calibration		00:00:12	Carl Kelly
11/05/2020 07:58:17	11/05/2020 08:23:02	Online	Normal Operation	00:24:45		Carl Kelly
11/05/2020 08:23:02	11/05/2020 08:23:19	Offline	High SO2 Level		00:00:17	Carl Kelly
11/05/2020 08:23:19	11/05/2020 08:42:16	Online	Normal Operation	00:18:57		Carl Kelly
11/05/2020 08:42:16	11/05/2020 08:49:40	Offline	High SO2 Level		00:07:24	Carl Kelly
11/05/2020 08:49:40	11/05/2020 08:51:52	Online	Normal Operation	00:02:12		Carl Kelly
11/05/2020 08:51:52	11/05/2020 08:52:10	Offline	High SO2 Level		00:00:18	Carl Kelly
11/05/2020 08:52:10	11/05/2020 09:04:30	Online	Normal Operation	00:12:20		Carl Kelly
11/05/2020 09:04:30	11/05/2020 09:27:54	Offline	High SO2 Level		00:23:24	Carl Kelly
11/05/2020 09:27:54	11/05/2020 10:32:55	Online	Normal Operation	01:05:01		Carl Kelly
11/05/2020 10:32:55	11/05/2020 11:17:16	Offline	Low Bed Temperature		00:44:21	Carl Kelly
11/05/2020 11:17:16	11/05/2020 11:52:22	Online	Normal Operation	00:35:06		Carl Kelly
11/05/2020 11:52:22	11/05/2020 11:52:29	Offline	High SO2 Level		00:00:07	Carl Kelly
11/05/2020	11/05/2020					

11:52:29	14:56:06	Online	Normal Operation	03:03:37		Carl Kelly
11/05/2020 14:56:06	11/05/2020 14:56:18	Offline	High SO2 Level		00:00:12	Carl Kelly
11/05/2020 14:56:18	11/05/2020 18:02:52	Online	Normal Operation	03:06:34		Carl Kelly
11/05/2020 18:02:52	11/05/2020 18:03:04	Offline	High SO2 Level		00:00:12	Carl Kelly
11/05/2020 18:03:04	11/06/2020 06:52:50	Online	Normal Operation	12:49:46		Carl Kelly
11/06/2020 06:52:50	11/06/2020 06:52:57	Offline	High SO2 Level		00:00:07	Hebert Thomas
11/06/2020 06:52:57	11/06/2020 07:25:06	Online	Normal Operation	00:32:09		Hebert Thomas
11/06/2020 07:25:06	11/06/2020 07:27:44	Offline	High SO2 Level		00:02:38	Steve Shulin
11/06/2020 07:27:44	11/06/2020 08:07:36	Online	Normal Operation	00:39:52		Steve Shulin
11/06/2020 08:07:36	11/06/2020 08:07:42	Offline	High SO2 Level		00:00:06	Steve Shulin
11/06/2020 08:07:42	11/06/2020 08:38:10	Online	Normal Operation	00:30:28		Steve Shulin
11/06/2020 08:38:10	11/06/2020 08:38:16	Offline	High SO2 Level		00:00:06	Steve Shulin
11/06/2020 08:38:16	11/06/2020 09:11:40	Online	Normal Operation	00:33:24		Steve Shulin
11/06/2020 09:11:40	11/06/2020 09:12:23	Offline	High SO2 Level		00:00:43	Steve Shulin

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/06/2020 09:12:23	11/06/2020 11:32:44	Online	Normal Operation	02:20:21		Steve Shulin
11/06/2020 11:32:44	11/06/2020 11:34:20	Offline	High SO2 Level		00:01:36	Steve Shulin
11/06/2020 11:34:20	11/06/2020 11:42:56	Online	Normal Operation	00:08:36		Steve Shulin
11/06/2020 11:42:56	11/06/2020 11:49:02	Offline	Clear sludge Feed chute		00:06:06	Steve Shulin
11/06/2020 11:49:02	11/06/2020 12:03:24	Online	Normal Operation	00:14:22		Steve Shulin
11/06/2020 12:03:24	11/06/2020 12:04:42	Offline	High SO2 Level		00:01:18	Steve Shulin
11/06/2020 12:04:42	11/06/2020 12:05:01	Online	Normal Operation	00:00:19		Steve Shulin
11/06/2020 12:05:01	11/06/2020 12:05:24	Offline	High SO2 Level		00:00:23	Steve Shulin
11/06/2020 12:05:24	11/06/2020 12:14:44	Online	Normal Operation	00:09:20		Steve Shulin
11/06/2020 12:14:44	11/06/2020 12:20:58	Offline	High SO2 Level		00:06:14	Steve Shulin
11/06/2020 12:20:58	11/06/2020 12:26:18	Online	Normal Operation	00:05:20		Steve Shulin
11/06/2020 12:26:18	11/06/2020 12:36:50	Offline	High SO2 Level		00:10:32	Steve Shulin
11/06/2020 12:36:50	11/06/2020 12:46:44	Online	Normal Operation	00:09:54		Steve Shulin
11/06/2020 12:46:44	11/06/2020 12:51:36	Offline	High SO2 Level		00:04:52	Steve Shulin
11/06/2020 12:51:36	11/08/2020 00:43:06	Online	Normal Operation	35:51:30		Steve Shulin
11/08/2020 00:43:06	11/08/2020 00:44:30	Offline	Low Bed Temperature		00:01:24	Elston Collins
11/08/2020 00:44:30	11/09/2020 00:28:52	Online	Normal Operation	23:44:22		Elston Collins
11/09/2020 00:28:52	11/09/2020 00:39:41	Offline	Scrubber Control System Down		00:10:49	Elston Collins
11/09/2020 00:39:41	11/09/2020 00:44:30	Online	Normal Operation	00:04:49		Elston Collins
11/09/2020 00:44:30	11/09/2020 01:49:26	Offline	Clear sludge Feed chute		01:04:56	Elston Collins
11/09/2020 01:49:26	11/09/2020 02:49:38	Online	Normal Operation	01:00:12		Elston Collins
11/09/2020 02:49:38	11/09/2020 02:55:03	Offline	Scrubber Control System Down		00:05:25	Elston Collins
11/09/2020	11/09/2020					

02:55:03	03:00:39	Online	Normal Operation	00:05:36		Elston Collins
11/09/2020 03:00:39	11/09/2020 04:06:16	Offline	Scrubber Control System Down		01:05:37	Elston Collins
11/09/2020 04:06:16	11/09/2020 04:08:17	Online	Normal Operation	00:02:01		Elston Collins
11/09/2020 04:08:17	11/09/2020 06:55:14	Offline	Clear sludge Feed chute		02:46:57	Elston Collins
11/09/2020 06:55:14	11/09/2020 07:27:54	Online	Normal Operation	00:32:40		Elston Collins
11/09/2020 07:27:54	11/15/2020 09:58:40	Offline	Down for Maintenance		146:30:46	Steve Shulin
11/15/2020 09:58:40	11/15/2020 10:32:15	Online	Normal Operation	00:33:35		Jawanda Trimont
11/15/2020 10:32:15	11/15/2020 10:33:33	Offline	High SO2 Level		00:01:18	Jawanda Trimont
11/15/2020 10:33:33	11/15/2020 11:06:40	Online	Normal Operation	00:33:07		Jawanda Trimont
11/15/2020 11:06:40	11/15/2020 11:21:12	Offline	Low Bed Temperature		00:14:32	Jawanda Trimont
11/15/2020 11:21:12	11/15/2020 11:25:51	Online	Normal Operation	00:04:39		Jawanda Trimont
11/15/2020 11:25:51	11/15/2020 11:34:16	Offline	Clear sludge Feed chute		00:08:25	Jawanda Trimont
11/15/2020 11:34:16	11/15/2020 13:51:30	Online	Normal Operation	02:17:14		Jawanda Trimont
11/15/2020 13:51:30	11/15/2020 14:02:20	Offline	Low Bed Temperature		00:10:50	Jawanda Trimont

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/15/2020 14:02:20	11/15/2020 17:12:58	Online	Normal Operation	03:10:38		Jawanda Trimont
11/15/2020 17:12:58	11/15/2020 17:18:10	Offline	High CO level		00:05:12	Jawanda Trimont
11/15/2020 17:18:10	11/15/2020 17:27:37	Online	Normal Operation	00:09:27		Jawanda Trimont
11/15/2020 17:27:37	11/15/2020 17:33:28	Offline	Low Bed Temperature		00:05:51	Jawanda Trimont
11/15/2020 17:33:28	11/15/2020 17:41:27	Online	Normal Operation	00:07:59		Jawanda Trimont
11/15/2020 17:41:27	11/15/2020 17:44:12	Offline	Clear sludge Feed chute		00:02:45	Jawanda Trimont
11/15/2020 17:44:12	11/15/2020 19:43:00	Online	Normal Operation	01:58:48		Jawanda Trimont
11/15/2020 19:43:00	11/15/2020 19:43:11	Offline	High CO level		00:00:11	Elston Collins
11/15/2020 19:43:11	11/15/2020 20:22:56	Online	Normal Operation	00:39:45		Elston Collins
11/15/2020 20:22:56	11/15/2020 20:28:32	Offline	Low Bed Temperature		00:05:36	Elston Collins
11/15/2020 20:28:32	11/15/2020 20:38:22	Online	Normal Operation	00:09:50		Elston Collins
11/15/2020 20:38:22	11/15/2020 20:46:17	Offline	Clear sludge Feed chute		00:07:55	Elston Collins
11/15/2020 20:46:17	11/16/2020 00:06:51	Online	Normal Operation	03:20:34		Elston Collins
11/16/2020 00:06:51	11/16/2020 00:14:38	Offline	Low Bed Temperature		00:07:47	Elston Collins
11/16/2020 00:14:38	11/16/2020 00:26:09	Online	Normal Operation	00:11:31		Elston Collins
11/16/2020 00:26:09	11/16/2020 00:38:27	Offline	Clear sludge Feed chute		00:12:18	Elston Collins
11/16/2020 00:38:27	11/16/2020 04:04:04	Online	Normal Operation	03:25:37		Elston Collins
11/16/2020 04:04:04	11/16/2020 04:23:28	Offline	Low Bed Temperature		00:19:24	Elston Collins
11/16/2020 04:23:28	11/16/2020 04:29:53	Online	Normal Operation	00:06:25		Elston Collins
11/16/2020 04:29:53	11/16/2020 04:39:56	Offline	Clear sludge Feed chute		00:10:03	Elston Collins
11/16/2020 04:39:56	11/16/2020 07:21:32	Online	Normal Operation	02:41:36		Elston Collins
11/16/2020 07:21:32	11/16/2020 07:31:28	Offline	High Air Out Temperature		00:09:56	Steve Shulin
11/16/2020	11/16/2020					

07:31:28	09:04:12	Online	Normal Operation	01:32:44		Steve Shulin
11/16/2020 09:04:12	11/16/2020 09:16:27	Offline	High Air Out Temperture		00:12:15	Steve Shulin
11/16/2020 09:16:27	11/16/2020 12:57:38	Online	Normal Operation	03:41:11		Steve Shulin
11/16/2020 12:57:38	11/16/2020 13:02:14	Offline	Low Bed Temperature		00:04:36	Steve Shulin
11/16/2020 13:02:14	11/16/2020 13:05:39	Online	Normal Operation	00:03:25		Steve Shulin
11/16/2020 13:05:39	11/16/2020 13:09:45	Offline	Clear sludge Feed chute		00:04:06	Steve Shulin
11/16/2020 13:09:45	11/17/2020 07:28:14	Online	Normal Operation	18:18:29		Steve Shulin
11/17/2020 07:28:14	11/17/2020 07:53:42	Offline	Down for Maintenance		00:25:28	Jawanda Trimont
11/17/2020 07:53:42	11/17/2020 08:01:32	Online	Normal Operation	00:07:50		Jawanda Trimont
11/17/2020 08:01:32	11/17/2020 08:06:45	Offline	Clear sludge Feed chute		00:05:13	Jawanda Trimont
11/17/2020 08:06:45	11/17/2020 08:19:59	Online	Normal Operation	00:13:14		Jawanda Trimont
11/17/2020 08:19:59	11/17/2020 08:27:01	Offline	High SO2 Level		00:07:02	Jawanda Trimont
11/17/2020 08:27:01	11/17/2020 08:32:55	Online	Normal Operation	00:05:54		Jawanda Trimont
11/17/2020 08:32:55	11/18/2020 19:09:21	Offline	Loss of City Water Pressure		34:36:26	Jawanda Trimont

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/18/2020 19:09:21	11/18/2020 19:39:01	Online	Normal Operation	00:29:40		Hebert Thomas
11/18/2020 19:39:01	11/19/2020 08:01:01	Offline	Feed Line Sludge		12:22:00	Hebert Thomas
11/19/2020 08:01:01	11/19/2020 08:06:48	Online	Normal Operation	00:05:47		Carl Kelly
11/19/2020 08:06:48	11/19/2020 08:11:38	Offline	High SO2 Level		00:04:50	Carl Kelly
11/19/2020 08:11:38	11/19/2020 08:22:34	Online	Normal Operation	00:10:56		Carl Kelly
11/19/2020 08:22:34	11/19/2020 08:30:17	Offline	High SO2 Level		00:07:43	Carl Kelly
11/19/2020 08:30:17	11/19/2020 08:57:05	Online	Normal Operation	00:26:48		Carl Kelly
11/19/2020 08:57:05	11/19/2020 09:05:43	Offline	High SO2 Level		00:08:38	Carl Kelly
11/19/2020 09:05:43	11/19/2020 09:07:07	Online	Normal Operation	00:01:24		Carl Kelly
11/19/2020 09:07:07	11/19/2020 09:17:05	Offline	High SO2 Level		00:09:58	Carl Kelly
11/19/2020 09:17:05	11/19/2020 10:53:31	Online	Normal Operation	01:36:26		Carl Kelly
11/19/2020 10:53:31	11/19/2020 11:05:24	Offline	High SO2 Level		00:11:53	Steve Shulin
11/19/2020 11:05:24	11/19/2020 13:04:52	Online	Normal Operation	01:59:28		Steve Shulin
11/19/2020 13:04:52	11/19/2020 13:23:19	Offline	Low Bed Temperature		00:18:27	Carl Kelly
11/19/2020 13:23:19	11/19/2020 13:45:41	Online	Normal Operation	00:22:22		Carl Kelly
11/19/2020 13:45:41	11/19/2020 13:45:59	Offline	High SO2 Level		00:00:18	Steve Shulin
11/19/2020 13:45:59	11/19/2020 13:49:18	Online	Normal Operation	00:03:19		Steve Shulin
11/19/2020 13:49:18	11/19/2020 13:49:24	Offline	High SO2 Level		00:00:06	Steve Shulin
11/19/2020 13:49:24	11/19/2020 13:52:07	Online	Normal Operation	00:02:43		Steve Shulin
11/19/2020 13:52:07	11/19/2020 13:52:19	Offline	High SO2 Level		00:00:12	Steve Shulin
11/19/2020 13:52:19	11/19/2020 14:23:22	Online	Normal Operation	00:31:03		Steve Shulin
11/19/2020 14:23:22	11/19/2020 14:40:58	Offline	Low Bed Temperature		00:17:36	Steve Shulin
11/19/2020	11/20/2020					

14:40:58	06:20:04	Online	Normal Operation	15:39:06		Steve Shulin
11/20/2020 06:20:04	11/20/2020 06:20:17	Offline	High SO2 Level		00:00:13	Hebert Thomas
11/20/2020 06:20:17	11/20/2020 06:50:41	Online	Normal Operation	00:30:24		Hebert Thomas
11/20/2020 06:50:41	11/20/2020 06:53:53	Offline	High SO2 Level		00:03:12	Hebert Thomas
11/20/2020 06:53:53	11/20/2020 08:55:36	Online	Normal Operation	02:01:43		Hebert Thomas
11/20/2020 08:55:36	11/20/2020 08:55:48	Offline	High CO level		00:00:12	Carl Kelly
11/20/2020 08:55:48	11/20/2020 09:04:22	Online	Normal Operation	00:08:34		Carl Kelly
11/20/2020 09:04:22	11/20/2020 09:04:35	Offline	High SO2 Level		00:00:13	Carl Kelly
11/20/2020 09:04:35	11/20/2020 09:06:46	Online	Normal Operation	00:02:11		Carl Kelly
11/20/2020 09:06:46	11/20/2020 09:31:47	Offline	High SO2 Level		00:25:01	Carl Kelly
11/20/2020 09:31:47	11/20/2020 09:36:34	Online	Normal Operation	00:04:47		Carl Kelly
11/20/2020 09:36:34	11/20/2020 09:40:11	Offline	Low Bed Temperature		00:03:37	Carl Kelly
11/20/2020 09:40:11	11/21/2020 07:40:22	Online	Normal Operation	22:00:11		Carl Kelly
11/21/2020 07:40:22	11/21/2020 13:04:34	Offline	High SO2 Level		05:24:12	Carl Kelly

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/21/2020 13:04:34	11/21/2020 13:43:42	Online	Normal Operation	00:39:08		Carl Kelly
11/21/2020 13:43:42	11/21/2020 13:44:36	Offline	High SO2 Level		00:00:54	Carl Kelly
11/21/2020 13:44:36	11/21/2020 14:09:24	Online	Normal Operation	00:24:48		Carl Kelly
11/21/2020 14:09:24	11/21/2020 14:30:27	Offline	High SO2 Level		00:21:03	Carl Kelly
11/21/2020 14:30:27	11/21/2020 19:24:08	Online	Normal Operation	04:53:41		Carl Kelly
11/21/2020 19:24:08	11/21/2020 19:33:13	Offline	Polymer system Problems		00:09:05	Hebert Thomas
11/21/2020 19:33:13	11/22/2020 08:12:43	Online	Normal Operation	12:39:30		Hebert Thomas
11/22/2020 08:12:43	11/22/2020 08:14:38	Offline	High SO2 Level		00:01:55	Carl Kelly
11/22/2020 08:14:38	11/22/2020 08:20:21	Online	Normal Operation	00:05:43		Carl Kelly
11/22/2020 08:20:21	11/22/2020 08:20:32	Offline	High SO2 Level		00:00:11	Carl Kelly
11/22/2020 08:20:32	11/22/2020 18:22:46	Online	Normal Operation	10:02:14		Carl Kelly
11/22/2020 18:22:46	11/22/2020 18:37:44	Offline	Clear sludge Feed chute		00:14:58	Carl Kelly
11/22/2020 18:37:44	11/23/2020 07:05:31	Online	Normal Operation	12:27:47		Carl Kelly
11/23/2020 07:05:31	11/23/2020 07:25:50	Offline	Clear sludge Feed chute		00:20:19	Steve Shulin
11/23/2020 07:25:50	11/23/2020 10:56:45	Online	Normal Operation	03:30:55		Steve Shulin
11/23/2020 10:56:45	11/23/2020 11:25:29	Offline	Low Sludge Dnsity (Wet Cake)		00:28:44	Steve Shulin
11/23/2020 11:25:29	11/24/2020 09:30:59	Online	Normal Operation	22:05:30		Steve Shulin
11/24/2020 09:30:59	11/24/2020 09:31:11	Offline	High SO2 Level		00:00:12	Jawanda Trimont
11/24/2020 09:31:11	11/24/2020 09:40:47	Online	Normal Operation	00:09:36		Jawanda Trimont
11/24/2020 09:40:47	11/24/2020 09:41:53	Offline	High SO2 Level		00:01:06	Jawanda Trimont
11/24/2020 09:41:53	11/24/2020 09:42:36	Online	Normal Operation	00:00:43		Jawanda Trimont
11/24/2020 09:42:36	11/24/2020 09:47:00	Offline	High SO2 Level		00:04:24	Jawanda Trimont
11/24/2020	11/24/2020					Jawanda

09:47:00	09:52:20	Online	Normal Operation	00:05:20		Trimont
11/24/2020 09:52:20	11/24/2020 09:55:25	Offline	Clear sludge Feed chute		00:03:05	Jawanda Trimont
11/24/2020 09:55:25	11/24/2020 10:53:46	Online	Normal Operation	00:58:21		Jawanda Trimont
11/24/2020 10:53:46	11/24/2020 10:53:52	Offline	High SO2 Level		00:00:06	Jawanda Trimont
11/24/2020 10:53:52	11/24/2020 11:19:20	Online	Normal Operation	00:25:28		Jawanda Trimont
11/24/2020 11:19:20	11/24/2020 11:20:14	Offline	High SO2 Level		00:00:54	Jawanda Trimont
11/24/2020 11:20:14	11/24/2020 11:41:05	Online	Normal Operation	00:20:51		Jawanda Trimont
11/24/2020 11:41:05	11/24/2020 11:47:24	Offline	High SO2 Level		00:06:19	Jawanda Trimont
11/24/2020 11:47:24	11/24/2020 12:04:15	Online	Normal Operation	00:16:51		Jawanda Trimont
11/24/2020 12:04:15	11/24/2020 12:10:15	Offline	Clear sludge Feed chute		00:06:00	Jawanda Trimont
11/24/2020 12:10:15	11/24/2020 12:57:46	Online	Normal Operation	00:47:31		Jawanda Trimont
11/24/2020 12:57:46	11/24/2020 12:58:40	Offline	High SO2 Level		00:00:54	Jawanda Trimont
11/24/2020 12:58:40	11/24/2020 14:10:06	Online	Normal Operation	01:11:26		Jawanda Trimont
11/24/2020 14:10:06	11/24/2020 14:17:18	Offline	High SO2 Level		00:07:12	Jawanda Trimont

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report

New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/24/2020 14:17:18	11/24/2020 14:25:29	Online	Normal Operation	00:08:11		Jawanda Trimont
11/24/2020 14:25:29	11/24/2020 14:41:48	Offline	Clear sludge Feed chute		00:16:19	Jawanda Trimont
11/24/2020 14:41:48	11/24/2020 15:18:05	Online	Normal Operation	00:36:17		Jawanda Trimont
11/24/2020 15:18:05	11/24/2020 15:20:05	Offline	High SO2 Level		00:02:00	Jawanda Trimont
11/24/2020 15:20:05	11/24/2020 15:37:49	Online	Normal Operation	00:17:44		Jawanda Trimont
11/24/2020 15:37:49	11/24/2020 15:45:47	Offline	High SO2 Level		00:07:58	Jawanda Trimont
11/24/2020 15:45:47	11/24/2020 16:08:39	Online	Normal Operation	00:22:52		Jawanda Trimont
11/24/2020 16:08:39	11/24/2020 16:08:57	Offline	High SO2 Level		00:00:18	Jawanda Trimont
11/24/2020 16:08:57	11/24/2020 16:21:09	Online	Normal Operation	00:12:12		Jawanda Trimont
11/24/2020 16:21:09	11/24/2020 16:31:19	Offline	Clear sludge Feed chute		00:10:10	Jawanda Trimont
11/24/2020 16:31:19	11/25/2020 00:46:44	Online	Normal Operation	08:15:25		Jawanda Trimont
11/25/2020 00:46:44	11/25/2020 00:47:08	Offline	High SO2 Level		00:00:24	Hebert Thomas
11/25/2020 00:47:08	11/25/2020 08:30:08	Online	Normal Operation	07:43:00		Hebert Thomas
11/25/2020 08:30:08	11/25/2020 08:44:58	Offline	High Air Out Temperature		00:14:50	Steve Shulin
11/25/2020 08:44:58	11/25/2020 09:45:36	Online	Normal Operation	01:00:38		Steve Shulin
11/25/2020 09:45:36	11/25/2020 09:49:50	Offline	High SO2 Level		00:04:14	Steve Shulin
11/25/2020 09:49:50	11/25/2020 20:00:05	Online	Normal Operation	10:10:15		Steve Shulin
11/25/2020 20:00:05	11/25/2020 20:01:47	Offline	High SO2 Level		00:01:42	Elston Collins
11/25/2020 20:01:47	11/25/2020 20:14:26	Online	Normal Operation	00:12:39		Elston Collins
11/25/2020 20:14:26	11/25/2020 20:16:45	Offline	High SO2 Level		00:02:19	Elston Collins
11/25/2020 20:16:45	11/25/2020 20:24:56	Online	Normal Operation	00:08:11		Elston Collins
11/25/2020 20:24:56	11/25/2020 20:32:03	Offline	High SO2 Level		00:07:07	Elston Collins
11/25/2020	11/25/2020					

20:32:03	20:45:06	Online	Normal Operation	00:13:03		Elston Collins
11/25/2020 20:45:06	11/25/2020 21:00:03	Offline	Clear sludge Feed chute		00:14:57	Elston Collins
11/25/2020 21:00:03	11/25/2020 21:12:26	Online	Normal Operation	00:12:23		Elston Collins
11/25/2020 21:12:26	11/25/2020 21:14:33	Offline	High SO2 Level		00:02:07	Elston Collins
11/25/2020 21:14:33	11/25/2020 21:25:57	Online	Normal Operation	00:11:24		Elston Collins
11/25/2020 21:25:57	11/25/2020 21:28:56	Offline	High SO2 Level		00:02:59	Elston Collins
11/25/2020 21:28:56	11/25/2020 21:42:40	Online	Normal Operation	00:13:44		Elston Collins
11/25/2020 21:42:40	11/25/2020 21:45:23	Offline	High SO2 Level		00:02:43	Elston Collins
11/25/2020 21:45:23	11/25/2020 22:00:58	Online	Normal Operation	00:15:35		Elston Collins
11/25/2020 22:00:58	11/25/2020 22:02:03	Offline	High SO2 Level		00:01:05	Elston Collins
11/25/2020 22:02:03	11/25/2020 22:14:06	Online	Normal Operation	00:12:03		Elston Collins
11/25/2020 22:14:06	11/25/2020 22:23:16	Offline	High SO2 Level		00:09:10	Elston Collins
11/25/2020 22:23:16	11/25/2020 22:34:07	Online	Normal Operation	00:10:51		Elston Collins
11/25/2020 22:34:07	11/25/2020 22:51:38	Offline	Clear sludge Feed chute		00:17:31	Elston Collins

Hours

Runtime: 464:30:44 64.52%
 Downtime: 255:29:16 35.48%
 Total: 720:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
November 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
11/25/2020 22:51:38	11/25/2020 23:03:46	Online	Normal Operation	00:12:08		Elston Collins
11/25/2020 23:03:46	11/25/2020 23:07:09	Offline	High SO2 Level		00:03:23	Elston Collins
11/25/2020 23:07:09	11/25/2020 23:18:49	Online	Normal Operation	00:11:40		Elston Collins
11/25/2020 23:18:49	11/25/2020 23:21:45	Offline	High SO2 Level		00:02:56	Elston Collins
11/25/2020 23:21:45	11/25/2020 23:27:52	Online	Normal Operation	00:06:07		Elston Collins
11/25/2020 23:27:52	11/26/2020 00:03:13	Offline	Polymer system Problems		00:35:21	Elston Collins
11/26/2020 00:03:13	11/26/2020 00:05:13	Online	Normal Operation	00:02:00		Elston Collins
11/26/2020 00:05:13	11/26/2020 00:08:01	Offline	Clear sludge Feed chute		00:02:48	Elston Collins
11/26/2020 00:08:01	11/26/2020 00:21:10	Online	Normal Operation	00:13:09		Elston Collins
11/26/2020 00:21:10	11/26/2020 00:24:06	Offline	High SO2 Level		00:02:56	Elston Collins
11/26/2020 00:24:06	11/26/2020 00:37:29	Online	Normal Operation	00:13:23		Elston Collins
11/26/2020 00:37:29	11/26/2020 00:43:16	Offline	High SO2 Level		00:05:47	Elston Collins
11/26/2020 00:43:16	11/26/2020 00:53:02	Online	Normal Operation	00:09:46		Elston Collins
11/26/2020 00:53:02	11/26/2020 00:56:15	Offline	High SO2 Level		00:03:13	Elston Collins
11/26/2020 00:56:15	11/26/2020 01:08:33	Online	Normal Operation	00:12:18		Elston Collins
11/26/2020 01:08:33	11/26/2020 01:11:28	Offline	High SO2 Level		00:02:55	Elston Collins
11/26/2020 01:11:28	11/26/2020 01:22:55	Online	Normal Operation	00:11:27		Elston Collins
11/26/2020 01:22:55	11/26/2020 01:45:22	Offline	High SO2 Level		00:22:27	Elston Collins
11/26/2020 01:45:22	11/26/2020 01:52:47	Online	Normal Operation	00:07:25		Elston Collins
11/26/2020 01:52:47	11/26/2020 01:58:12	Offline	High SO2 Level		00:05:25	Elston Collins
11/26/2020 01:58:12	11/26/2020 02:01:12	Online	Normal Operation	00:03:00		Elston Collins
11/26/2020 02:01:12	11/26/2020 03:44:48	Offline	High SO2 Level		01:43:36	Elston Collins
11/26/2020	11/26/2020					

03:44:48	03:54:13	Online	Normal Operation	00:09:25		Elston Collins
11/26/2020 03:54:13	11/26/2020 03:56:49	Offline	High SO2 Level		00:02:36	Elston Collins
11/26/2020 03:56:49	11/26/2020 04:09:33	Online	Normal Operation	00:12:44		Elston Collins
11/26/2020 04:09:33	11/26/2020 04:11:10	Offline	High SO2 Level		00:01:37	Elston Collins
11/26/2020 04:11:10	11/26/2020 04:46:23	Online	Normal Operation	00:35:13		Elston Collins
11/26/2020 04:46:23	11/26/2020 04:48:41	Offline	High SO2 Level		00:02:18	Elston Collins
11/26/2020 04:48:41	11/26/2020 05:32:23	Online	Normal Operation	00:43:42		Elston Collins
11/26/2020 05:32:23	11/26/2020 05:32:35	Offline	High SO2 Level		00:00:12	Elston Collins
08/21/1994 20:36:31	12/01/2020 00:00:00	Online	Normal Operation	230356:23:29		Elston Collins

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/01/2020 00:00:00	12/01/2020 07:45:27	Online	Normal Operation	07:45:27		Elston Collins
12/01/2020 07:45:27	12/01/2020 08:13:39	Offline	Down for Maintenance		00:28:12	Steve Benjamin
12/01/2020 08:13:39	12/03/2020 09:29:39	Online	Normal Operation	49:16:00		Jawanda Trimont
12/03/2020 09:29:39	12/03/2020 09:38:16	Offline	Low Bed Temperature		00:08:37	Nadine Robertson
12/03/2020 09:38:16	12/03/2020 11:37:30	Online	Normal Operation	01:59:14		Nadine Robertson
12/03/2020 11:37:30	12/03/2020 11:41:36	Offline	High Air Out Temperture		00:04:06	Nadine Robertson
12/03/2020 11:41:36	12/03/2020 13:07:32	Online	Normal Operation	01:25:56		Nadine Robertson
12/03/2020 13:07:32	12/03/2020 13:14:18	Offline	High Air Out Temperture		00:06:46	Nadine Robertson
12/03/2020 13:14:18	12/03/2020 15:09:38	Online	Normal Operation	01:55:20		Nadine Robertson
12/03/2020 15:09:38	12/03/2020 15:17:45	Offline	High Air Out Temperture		00:08:07	Administrator
12/03/2020 15:17:45	12/03/2020 15:20:34	Online	Normal Operation	00:02:49		Administrator
12/03/2020 15:20:34	12/03/2020 15:25:19	Offline	Clear sludge Feed chute		00:04:45	Administrator
12/03/2020 15:25:19	12/04/2020 06:03:32	Online	Normal Operation	14:38:13		Administrator
12/04/2020 06:03:32	12/04/2020 06:06:45	Offline	High SO2 Level		00:03:13	Hebert Thomas
12/04/2020 06:06:45	12/04/2020 06:26:11	Online	Normal Operation	00:19:26		Hebert Thomas
12/04/2020 06:26:11	12/04/2020 06:32:07	Offline	High SO2 Level		00:05:56	Hebert Thomas
12/04/2020 06:32:07	12/04/2020 06:44:51	Online	Normal Operation	00:12:44		Hebert Thomas
12/04/2020 06:44:51	12/04/2020 06:47:58	Offline	High SO2 Level		00:03:07	Hebert Thomas
12/04/2020 06:47:58	12/04/2020 07:05:09	Online	Normal Operation	00:17:11		Hebert Thomas
12/04/2020 07:05:09	12/04/2020 07:05:21	Offline	High SO2 Level		00:00:12	Steve Shulin
12/04/2020 07:05:21	12/04/2020 07:56:16	Online	Normal Operation	00:50:55		Steve Shulin
12/04/2020 07:56:16	12/04/2020 07:56:28	Offline	High SO2 Level		00:00:12	Steve Shulin
12/04/2020	12/04/2020					

07:56:28	08:10:39	Online	Normal Operation	00:14:11		Steve Shulin
12/04/2020 08:10:39	12/04/2020 08:12:53	Offline	Low Bed Temperature		00:02:14	Steve Shulin
12/04/2020 08:12:53	12/04/2020 08:40:00	Online	Normal Operation	00:27:07		Steve Shulin
12/04/2020 08:40:00	12/04/2020 08:42:05	Offline	High SO2 Level		00:02:05	Steve Shulin
12/04/2020 08:42:05	12/04/2020 08:44:18	Online	Normal Operation	00:02:13		Steve Shulin
12/04/2020 08:44:18	12/04/2020 09:08:22	Offline	High SO2 Level		00:24:04	Steve Shulin
12/04/2020 09:08:22	12/04/2020 12:56:57	Online	Normal Operation	03:48:35		Steve Shulin
12/04/2020 12:56:57	12/04/2020 13:12:44	Offline	Plant Utility Pump		00:15:47	Steve Shulin
12/04/2020 13:12:44	12/04/2020 22:46:56	Online	Normal Operation	09:34:12		Steve Shulin
12/04/2020 22:46:56	12/05/2020 00:05:50	Offline	Venturi Water Filter		01:18:54	Elston Collins
12/05/2020 00:05:50	12/05/2020 00:29:46	Online	Normal Operation	00:23:56		Elston Collins
12/05/2020 00:29:46	12/05/2020 00:33:19	Offline	Low Bed Temperature		00:03:33	Elston Collins
12/05/2020 00:33:19	12/05/2020 10:17:32	Online	Normal Operation	09:44:13		Elston Collins
12/05/2020 10:17:32	12/05/2020 10:30:16	Offline	Clear sludge Feed chute		00:12:44	Carl Kelly

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/05/2020 10:30:16	12/05/2020 18:21:23	Online	Normal Operation	07:51:07		Carl Kelly
12/05/2020 18:21:23	12/05/2020 18:36:33	Offline	Low Bed Temperature		00:15:10	Carl Kelly
12/05/2020 18:36:33	12/07/2020 06:55:30	Online	Normal Operation	36:18:57		Carl Kelly
12/07/2020 06:55:30	12/07/2020 06:56:36	Offline	Venturi Water Filter		00:01:06	Hebert Thomas
12/07/2020 06:56:36	12/07/2020 06:59:43	Online	Normal Operation	00:03:07		Hebert Thomas
12/07/2020 06:59:43	12/07/2020 07:09:40	Offline	Venturi Water Filter		00:09:57	Hebert Thomas
12/07/2020 07:09:40	12/07/2020 07:34:14	Online	Normal Operation	00:24:34		Carl Kelly
12/07/2020 07:34:14	12/07/2020 07:52:28	Offline	High Freeboard Temperture		00:18:14	Carl Kelly
12/07/2020 07:52:28	12/07/2020 14:27:59	Online	Normal Operation	06:35:31		Carl Kelly
12/07/2020 14:27:59	12/07/2020 14:43:45	Offline	High Air Out Temperture		00:15:46	Carl Kelly
12/07/2020 14:43:45	12/07/2020 15:04:44	Online	Normal Operation	00:20:59		Carl Kelly
12/07/2020 15:04:44	12/07/2020 15:27:34	Offline	Clear sludge Feed chute		00:22:50	Carl Kelly
12/07/2020 15:27:34	12/07/2020 16:20:58	Online	Normal Operation	00:53:24		Carl Kelly
12/07/2020 16:20:58	12/07/2020 16:32:28	Offline	High Air Out Temperture		00:11:30	Carl Kelly
12/07/2020 16:32:28	12/09/2020 06:04:35	Online	Normal Operation	37:32:07		Carl Kelly
12/09/2020 06:04:35	12/09/2020 10:41:56	Offline	Clear sludge Feed chute		04:37:21	Hebert Thomas
12/09/2020 10:41:56	12/09/2020 19:47:33	Online	Normal Operation	09:05:37		Jawanda Trimont
12/09/2020 19:47:33	12/09/2020 20:13:32	Offline	Venturi Water Filter		00:25:59	Hebert Thomas
12/09/2020 20:13:32	12/09/2020 20:17:09	Online	Normal Operation	00:03:37		Hebert Thomas
12/09/2020 20:17:09	12/09/2020 20:53:26	Offline	High SO2 Level		00:36:17	Hebert Thomas
12/09/2020 20:53:26	12/09/2020 20:56:09	Online	Normal Operation	00:02:43		Hebert Thomas
12/09/2020 20:56:09	12/09/2020 21:07:15	Offline	Clear sludge Feed chute		00:11:06	Hebert Thomas
12/09/2020	12/10/2020					

21:07:15	03:03:27	Online	Normal Operation	05:56:12		Hebert Thomas
12/10/2020 03:03:27	12/10/2020 03:07:58	Offline	Low Bed Temperature		00:04:31	Elston Collins
12/10/2020 03:07:58	12/10/2020 03:25:45	Online	Normal Operation	00:17:47		Elston Collins
12/10/2020 03:25:45	12/10/2020 03:37:52	Offline	Clear sludge Feed chute		00:12:07	Elston Collins
12/10/2020 03:37:52	12/10/2020 04:07:24	Online	Normal Operation	00:29:32		Elston Collins
12/10/2020 04:07:24	12/10/2020 04:08:42	Offline	Low Bed Temperature		00:01:18	Elston Collins
12/10/2020 04:08:42	12/10/2020 04:33:26	Online	Normal Operation	00:24:44		Elston Collins
12/10/2020 04:33:26	12/10/2020 04:40:11	Offline	Low Bed Temperature		00:06:45	Elston Collins
12/10/2020 04:40:11	12/10/2020 04:48:36	Online	Normal Operation	00:08:25		Elston Collins
12/10/2020 04:48:36	12/10/2020 05:20:30	Offline	Clear sludge Feed chute		00:31:54	Elston Collins
12/10/2020 05:20:30	12/10/2020 07:06:14	Online	Normal Operation	01:45:44		Elston Collins
12/10/2020 07:06:14	12/10/2020 07:11:51	Offline	High Air Out Temperture		00:05:37	Nadine Robertson
12/10/2020 07:11:51	12/10/2020 07:24:13	Online	Normal Operation	00:12:22		Nadine Robertson
12/10/2020 07:24:13	12/10/2020 07:33:45	Offline	Clear sludge Feed chute		00:09:32	Nadine Robertson

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report

**New Orleans - East Bank WWTP
 December 2020**



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/10/2020 07:33:45	12/10/2020 08:34:36	Online	Normal Operation	01:00:51		Nadine Robertson
12/10/2020 08:34:36	12/10/2020 09:24:15	Offline	High Air Out Temperature		00:49:39	Nadine Robertson
12/10/2020 09:24:15	12/10/2020 09:44:15	Online	Normal Operation	00:20:00		Nadine Robertson
12/10/2020 09:44:15	12/10/2020 09:47:04	Offline	Low Bed Temperature		00:02:49	Nadine Robertson
12/10/2020 09:47:04	12/10/2020 09:52:29	Online	Normal Operation	00:05:25		Nadine Robertson
12/10/2020 09:52:29	12/10/2020 10:06:29	Offline	Clear sludge Feed chute		00:14:00	Nadine Robertson
12/10/2020 10:06:29	12/10/2020 12:37:44	Online	Normal Operation	02:31:15		Nadine Robertson
12/10/2020 12:37:44	12/10/2020 14:18:36	Offline	Down for Maintenance		01:40:52	Nadine Robertson
12/10/2020 14:18:36	12/10/2020 15:43:45	Online	Normal Operation	01:25:09		Nadine Robertson
12/10/2020 15:43:45	12/10/2020 16:00:35	Offline	Low Bed Temperature		00:16:50	Jawanda Trimont
12/10/2020 16:00:35	12/10/2020 19:38:42	Online	Normal Operation	03:38:07		Jawanda Trimont
12/10/2020 19:38:42	12/10/2020 19:45:57	Offline	Clear sludge Feed chute		00:07:15	Hebert Thomas
12/10/2020 19:45:57	12/10/2020 23:05:49	Online	Normal Operation	03:19:52		Hebert Thomas
12/10/2020 23:05:49	12/10/2020 23:17:56	Offline	Low Bed Temperature		00:12:07	Hebert Thomas
12/10/2020 23:17:56	12/10/2020 23:29:47	Online	Normal Operation	00:11:51		Hebert Thomas
12/10/2020 23:29:47	12/10/2020 23:37:35	Offline	Clear sludge Feed chute		00:07:48	Hebert Thomas
12/10/2020 23:37:35	12/11/2020 02:23:45	Online	Normal Operation	02:46:10		Hebert Thomas
12/11/2020 02:23:45	12/11/2020 02:27:47	Offline	Clear sludge Feed chute		00:04:02	Hebert Thomas
12/11/2020 02:27:47	12/11/2020 02:34:47	Online	Normal Operation	00:07:00		Hebert Thomas
12/11/2020 02:34:47	12/11/2020 02:40:42	Offline	Clear sludge Feed chute		00:05:55	Hebert Thomas
12/11/2020 02:40:42	12/11/2020 04:25:14	Online	Normal Operation	01:44:32		Hebert Thomas
12/11/2020 04:25:14	12/11/2020 04:31:56	Offline	Clear sludge Feed chute		00:06:42	Hebert Thomas
12/11/2020	12/11/2020					

04:31:56	06:40:34	Online	Normal Operation	02:08:38		Hebert Thomas
12/11/2020 06:40:34	12/11/2020 06:49:06	Offline	Venturi Water Filter		00:08:32	Hebert Thomas
12/11/2020 06:49:06	12/11/2020 14:19:11	Online	Normal Operation	07:30:05		Hebert Thomas
12/11/2020 14:19:11	12/11/2020 14:19:53	Offline	Low Bed Temperature		00:00:42	Nadine Robertson
12/11/2020 14:19:53	12/11/2020 15:18:54	Online	Normal Operation	00:59:01		Nadine Robertson
12/11/2020 15:18:54	12/11/2020 15:46:17	Offline	Low Sludge Dnsity (Wet Cake)		00:27:23	Jawanda Trimont
12/11/2020 15:46:17	12/11/2020 20:15:01	Online	Normal Operation	04:28:44		Jawanda Trimont
12/11/2020 20:15:01	12/11/2020 20:28:07	Offline	Clear sludge Feed chute		00:13:06	Elston Collins
12/11/2020 20:28:07	12/11/2020 20:35:21	Online	Normal Operation	00:07:14		Elston Collins
12/11/2020 20:35:21	12/11/2020 20:44:24	Offline	Clear sludge Feed chute		00:09:03	Elston Collins
12/11/2020 20:44:24	12/11/2020 23:07:18	Online	Normal Operation	02:22:54		Elston Collins
12/11/2020 23:07:18	12/11/2020 23:07:30	Offline	High SO2 Level		00:00:12	Elston Collins
12/11/2020 23:07:30	12/12/2020 14:51:19	Online	Normal Operation	15:43:49		Elston Collins
12/12/2020 14:51:19	12/12/2020 15:04:49	Offline	Low Sludge Dnsity (Wet Cake)		00:13:30	Jawanda Trimont

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/12/2020 15:04:49	12/12/2020 15:13:56	Online	Normal Operation	00:09:07		Jawanda Trimont
12/12/2020 15:13:56	12/12/2020 15:41:30	Offline	Clear sludge Feed chute		00:27:34	Jawanda Trimont
12/12/2020 15:41:30	12/12/2020 15:46:50	Online	Normal Operation	00:05:20		Jawanda Trimont
12/12/2020 15:46:50	12/12/2020 16:43:17	Offline	High SO2 Level		00:56:27	Jawanda Trimont
12/12/2020 16:43:17	12/12/2020 16:48:54	Online	Normal Operation	00:05:37		Jawanda Trimont
12/12/2020 16:48:54	12/12/2020 17:01:38	Offline	High CO level		00:12:44	Jawanda Trimont
12/12/2020 17:01:38	12/12/2020 18:38:34	Online	Normal Operation	01:36:56		Jawanda Trimont
12/12/2020 18:38:34	12/12/2020 18:52:57	Offline	High SO2 Level		00:14:23	Jawanda Trimont
12/12/2020 18:52:57	12/12/2020 19:04:40	Online	Normal Operation	00:11:43		Jawanda Trimont
12/12/2020 19:04:40	12/12/2020 20:20:43	Offline	Clear sludge Feed chute		01:16:03	Jawanda Trimont
12/12/2020 20:20:43	12/12/2020 22:01:30	Online	Normal Operation	01:40:47		Elston Collins
12/12/2020 22:01:30	12/12/2020 22:05:36	Offline	High SO2 Level		00:04:06	Elston Collins
12/12/2020 22:05:36	12/12/2020 22:42:43	Online	Normal Operation	00:37:07		Elston Collins
12/12/2020 22:42:43	12/12/2020 22:46:43	Offline	Low Bed Temperature		00:04:00	Elston Collins
12/12/2020 22:46:43	12/12/2020 23:18:46	Online	Normal Operation	00:32:03		Elston Collins
12/12/2020 23:18:46	12/12/2020 23:34:08	Offline	Low Bed Temperature		00:15:22	Elston Collins
12/12/2020 23:34:08	12/12/2020 23:44:23	Online	Normal Operation	00:10:15		Elston Collins
12/12/2020 23:44:23	12/12/2020 23:47:31	Offline	Clear sludge Feed chute		00:03:08	Elston Collins
12/12/2020 23:47:31	12/13/2020 00:36:56	Online	Normal Operation	00:49:25		Elston Collins
12/13/2020 00:36:56	12/13/2020 00:38:44	Offline	High SO2 Level		00:01:48	Elston Collins
12/13/2020 00:38:44	12/13/2020 00:53:06	Online	Normal Operation	00:14:22		Elston Collins
12/13/2020 00:53:06	12/13/2020 00:53:17	Offline	High SO2 Level		00:00:11	Elston Collins
12/13/2020	12/13/2020					

00:53:17	01:18:42	Online	Normal Operation	00:25:25		Elston Collins
12/13/2020 01:18:42	12/13/2020 01:22:20	Offline	Low Bed Temperature		00:03:38	Elston Collins
12/13/2020 01:22:20	12/13/2020 01:43:48	Online	Normal Operation	00:21:28		Elston Collins
12/13/2020 01:43:48	12/13/2020 01:52:46	Offline	Low Bed Temperature		00:08:58	Elston Collins
12/13/2020 01:52:46	12/13/2020 02:03:33	Online	Normal Operation	00:10:47		Elston Collins
12/13/2020 02:03:33	12/13/2020 02:49:47	Offline	Low Bed Temperature		00:46:14	Elston Collins
12/13/2020 02:49:47	12/13/2020 03:08:22	Online	Normal Operation	00:18:35		Elston Collins
12/13/2020 03:08:22	12/13/2020 03:11:17	Offline	Low Bed Temperature		00:02:55	Elston Collins
12/13/2020 03:11:17	12/13/2020 04:00:33	Online	Normal Operation	00:49:16		Elston Collins
12/13/2020 04:00:33	12/13/2020 04:00:53	Offline	High SO2 Level		00:00:20	Elston Collins
12/13/2020 04:00:53	12/13/2020 04:09:56	Online	Normal Operation	00:09:03		Elston Collins
12/13/2020 04:09:56	12/13/2020 04:25:23	Offline	High SO2 Level		00:15:27	Elston Collins
12/13/2020 04:25:23	12/13/2020 06:10:54	Online	Normal Operation	01:45:31		Elston Collins
12/13/2020 06:10:54	12/13/2020 06:12:48	Offline	High SO2 Level		00:01:54	Elston Collins

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/13/2020 06:12:48	12/13/2020 06:23:19	Online	Normal Operation	00:10:31		Elston Collins
12/13/2020 06:23:19	12/13/2020 06:31:32	Offline	Clear sludge Feed chute		00:08:13	Elston Collins
12/13/2020 06:31:32	12/13/2020 08:20:34	Online	Normal Operation	01:49:02		Elston Collins
12/13/2020 08:20:34	12/13/2020 08:40:43	Offline	Low Bed Temperature		00:20:09	Jawanda Trimont
12/13/2020 08:40:43	12/13/2020 09:07:22	Online	Normal Operation	00:26:39		Jawanda Trimont
12/13/2020 09:07:22	12/13/2020 09:07:27	Offline	High SO2 Level		00:00:05	Jawanda Trimont
12/13/2020 09:07:27	12/13/2020 13:25:32	Online	Normal Operation	04:18:05		Jawanda Trimont
12/13/2020 13:25:32	12/13/2020 13:26:08	Offline	High SO2 Level		00:00:36	Jawanda Trimont
12/13/2020 13:26:08	12/13/2020 13:35:59	Online	Normal Operation	00:09:51		Jawanda Trimont
12/13/2020 13:35:59	12/13/2020 13:36:05	Offline	High SO2 Level		00:00:06	Jawanda Trimont
12/13/2020 13:36:05	12/13/2020 13:56:26	Online	Normal Operation	00:20:21		Jawanda Trimont
12/13/2020 13:56:26	12/13/2020 13:56:32	Offline	High SO2 Level		00:00:06	Jawanda Trimont
12/13/2020 13:56:32	12/13/2020 14:07:51	Online	Normal Operation	00:11:19		Jawanda Trimont
12/13/2020 14:07:51	12/13/2020 14:08:03	Offline	High SO2 Level		00:00:12	Jawanda Trimont
12/13/2020 14:08:03	12/13/2020 14:18:04	Online	Normal Operation	00:10:01		Jawanda Trimont
12/13/2020 14:18:04	12/13/2020 15:04:35	Offline	High SO2 Level		00:46:31	Jawanda Trimont
12/13/2020 15:04:35	12/13/2020 20:20:12	Online	Normal Operation	05:15:37		Jawanda Trimont
12/13/2020 20:20:12	12/13/2020 20:20:24	Offline	High SO2 Level		00:00:12	Elston Collins
12/13/2020 20:20:24	12/13/2020 20:22:14	Online	Normal Operation	00:01:50		Elston Collins
12/13/2020 20:22:14	12/13/2020 20:33:14	Offline	Low Bed Temperature		00:11:00	Elston Collins
12/13/2020 20:33:14	12/13/2020 20:42:05	Online	Normal Operation	00:08:51		Elston Collins
12/13/2020 20:42:05	12/13/2020 20:57:42	Offline	Clear sludge Feed chute		00:15:37	Elston Collins
12/13/2020	12/13/2020					

20:57:42	21:17:16	Online	Normal Operation	00:19:34		Elston Collins
12/13/2020 21:17:16	12/13/2020 21:17:29	Offline	High SO2 Level		00:00:13	Elston Collins
12/13/2020 21:17:29	12/13/2020 21:43:26	Online	Normal Operation	00:25:57		Elston Collins
12/13/2020 21:43:26	12/13/2020 21:43:44	Offline	High SO2 Level		00:00:18	Elston Collins
12/13/2020 21:43:44	12/13/2020 22:07:41	Online	Normal Operation	00:23:57		Elston Collins
12/13/2020 22:07:41	12/13/2020 22:09:18	Offline	Low Bed Temperature		00:01:37	Elston Collins
12/13/2020 22:09:18	12/13/2020 22:37:23	Online	Normal Operation	00:28:05		Elston Collins
12/13/2020 22:37:23	12/13/2020 22:40:25	Offline	Low Bed Temperature		00:03:02	Elston Collins
12/13/2020 22:40:25	12/13/2020 22:52:50	Online	Normal Operation	00:12:25		Elston Collins
12/13/2020 22:52:50	12/13/2020 22:54:38	Offline	Low Bed Temperature		00:01:48	Elston Collins
12/13/2020 22:54:38	12/13/2020 23:03:28	Online	Normal Operation	00:08:50		Elston Collins
12/13/2020 23:03:28	12/13/2020 23:08:01	Offline	Low Bed Temperature		00:04:33	Elston Collins
12/13/2020 23:08:01	12/13/2020 23:17:34	Online	Normal Operation	00:09:33		Elston Collins
12/13/2020 23:17:34	12/13/2020 23:22:54	Offline	High SO2 Level		00:05:20	Elston Collins

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/13/2020 23:22:54	12/13/2020 23:26:49	Online	Normal Operation	00:03:55		Elston Collins
12/13/2020 23:26:49	12/14/2020 01:30:22	Offline	Clear sludge Feed chute		02:03:33	Elston Collins
12/14/2020 01:30:22	12/14/2020 01:45:19	Online	Normal Operation	00:14:57		Elston Collins
12/14/2020 01:45:19	12/14/2020 01:48:01	Offline	Plant Utility Pump		00:02:42	Elston Collins
12/14/2020 01:48:01	12/14/2020 02:00:56	Online	Normal Operation	00:12:55		Elston Collins
12/14/2020 02:00:56	12/14/2020 02:02:44	Offline	High SO2 Level		00:01:48	Elston Collins
12/14/2020 02:02:44	12/14/2020 02:04:09	Online	Normal Operation	00:01:25		Elston Collins
12/14/2020 02:04:09	12/14/2020 02:05:33	Offline	Venturi Water Filter		00:01:24	Elston Collins
12/14/2020 02:05:33	12/14/2020 02:06:03	Online	Normal Operation	00:00:30		Elston Collins
12/14/2020 02:06:03	12/14/2020 02:06:51	Offline	Loss of City Water Pressure		00:00:48	Elston Collins
12/14/2020 02:06:51	12/14/2020 02:18:01	Online	Normal Operation	00:11:10		Elston Collins
12/14/2020 02:18:01	12/14/2020 02:27:11	Offline	High SO2 Level		00:09:10	Elston Collins
12/14/2020 02:27:11	12/14/2020 02:34:18	Online	Normal Operation	00:07:07		Elston Collins
12/14/2020 02:34:18	12/14/2020 02:51:04	Offline	Low Chanel Level (loss of water)		00:16:46	Elston Collins
12/14/2020 02:51:04	12/14/2020 02:53:42	Online	Normal Operation	00:02:38		Elston Collins
12/14/2020 02:53:42	12/14/2020 05:29:18	Offline	Clear sludge Feed chute		02:35:36	Elston Collins
12/14/2020 05:29:18	12/14/2020 05:43:16	Online	Normal Operation	00:13:58		Elston Collins
12/14/2020 05:43:16	12/14/2020 05:44:57	Offline	High SO2 Level		00:01:41	Elston Collins
12/14/2020 05:44:57	12/14/2020 05:53:29	Online	Normal Operation	00:08:32		Elston Collins
12/14/2020 05:53:29	12/14/2020 05:55:30	Offline	High SO2 Level		00:02:01	Elston Collins
12/14/2020 05:55:30	12/14/2020 06:06:59	Online	Normal Operation	00:11:29		Elston Collins
12/14/2020 06:06:59	12/14/2020 06:09:04	Offline	High SO2 Level		00:02:05	Elston Collins
12/14/2020	12/14/2020					

06:09:04	06:17:55	Online	Normal Operation	00:08:51		Elston Collins
12/14/2020 06:17:55	12/14/2020 06:51:47	Offline	High SO2 Level		00:33:52	Elston Collins
12/14/2020 06:51:47	12/14/2020 07:09:27	Online	Normal Operation	00:17:40		Elston Collins
12/14/2020 07:09:27	12/14/2020 07:18:53	Offline	High SO2 Level		00:09:26	Carl Kelly
12/14/2020 07:18:53	12/14/2020 07:23:07	Online	Normal Operation	00:04:14		Nadine Robertson
12/14/2020 07:23:07	12/14/2020 07:33:00	Offline	Clear sludge Feed chute		00:09:53	Nadine Robertson
12/14/2020 07:33:00	12/14/2020 08:01:45	Online	Normal Operation	00:28:45		Nadine Robertson
12/14/2020 08:01:45	12/14/2020 08:04:47	Offline	High SO2 Level		00:03:02	Nadine Robertson
12/14/2020 08:04:47	12/14/2020 08:10:24	Online	Normal Operation	00:05:37		Nadine Robertson
12/14/2020 08:10:24	12/14/2020 08:17:35	Offline	Clear sludge Feed chute		00:07:11	Nadine Robertson
12/14/2020 08:17:35	12/14/2020 08:32:00	Online	Normal Operation	00:14:25		Nadine Robertson
12/14/2020 08:32:00	12/14/2020 08:37:31	Offline	High SO2 Level		00:05:31	Nadine Robertson
12/14/2020 08:37:31	12/14/2020 09:31:54	Online	Normal Operation	00:54:23		Nadine Robertson
12/14/2020 09:31:54	12/14/2020 09:32:07	Offline	High SO2 Level		00:00:13	Nadine Robertson

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/14/2020 09:32:07	12/14/2020 09:48:51	Online	Normal Operation	00:16:44		Nadine Robertson
12/14/2020 09:48:51	12/14/2020 09:49:03	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 09:49:03	12/14/2020 09:51:39	Online	Normal Operation	00:02:36		Nadine Robertson
12/14/2020 09:51:39	12/14/2020 09:52:15	Offline	High SO2 Level		00:00:36	Nadine Robertson
12/14/2020 09:52:15	12/14/2020 09:57:04	Online	Normal Operation	00:04:49		Nadine Robertson
12/14/2020 09:57:04	12/14/2020 09:57:28	Offline	High SO2 Level		00:00:24	Nadine Robertson
12/14/2020 09:57:28	12/14/2020 10:18:54	Online	Normal Operation	00:21:26		Nadine Robertson
12/14/2020 10:18:54	12/14/2020 10:19:07	Offline	High SO2 Level		00:00:13	Nadine Robertson
12/14/2020 10:19:07	12/14/2020 10:23:46	Online	Normal Operation	00:04:39		Nadine Robertson
12/14/2020 10:23:46	12/14/2020 10:23:52	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/14/2020 10:23:52	12/14/2020 10:37:49	Online	Normal Operation	00:13:57		Nadine Robertson
12/14/2020 10:37:49	12/14/2020 10:37:55	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/14/2020 10:37:55	12/14/2020 10:41:56	Online	Normal Operation	00:04:01		Nadine Robertson
12/14/2020 10:41:56	12/14/2020 10:42:02	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/14/2020 10:42:02	12/14/2020 10:46:10	Online	Normal Operation	00:04:08		Nadine Robertson
12/14/2020 10:46:10	12/14/2020 10:46:16	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/14/2020 10:46:16	12/14/2020 10:52:34	Online	Normal Operation	00:06:18		Nadine Robertson
12/14/2020 10:52:34	12/14/2020 11:34:12	Offline	High SO2 Level		00:41:38	Nadine Robertson
12/14/2020 11:34:12	12/14/2020 11:47:14	Online	Normal Operation	00:13:02		Nadine Robertson
12/14/2020 11:47:14	12/14/2020 11:47:26	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 11:47:26	12/14/2020 11:56:15	Online	Normal Operation	00:08:49		Nadine Robertson
12/14/2020 11:56:15	12/14/2020 11:56:27	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020	12/14/2020					Nadine

11:56:27	12:04:22	Online	Normal Operation	00:07:55		Robertson
12/14/2020 12:04:22	12/14/2020 12:04:34	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 12:04:34	12/14/2020 12:08:55	Online	Normal Operation	00:04:21		Nadine Robertson
12/14/2020 12:08:55	12/14/2020 12:12:27	Offline	High SO2 Level		00:03:32	Nadine Robertson
12/14/2020 12:12:27	12/14/2020 12:26:10	Online	Normal Operation	00:13:43		Nadine Robertson
12/14/2020 12:26:10	12/14/2020 12:26:21	Offline	High SO2 Level		00:00:11	Nadine Robertson
12/14/2020 12:26:21	12/14/2020 12:39:30	Online	Normal Operation	00:13:09		Nadine Robertson
12/14/2020 12:39:30	12/14/2020 12:39:42	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 12:39:42	12/14/2020 12:45:44	Online	Normal Operation	00:06:02		Nadine Robertson
12/14/2020 12:45:44	12/14/2020 12:45:56	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 12:45:56	12/14/2020 13:07:43	Online	Normal Operation	00:21:47		Nadine Robertson
12/14/2020 13:07:43	12/14/2020 13:08:19	Offline	High SO2 Level		00:00:36	Nadine Robertson
12/14/2020 13:08:19	12/14/2020 13:15:51	Online	Normal Operation	00:07:32		Nadine Robertson
12/14/2020 13:15:51	12/14/2020 13:16:03	Offline	High SO2 Level		00:00:12	Nadine Robertson

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/14/2020 13:16:03	12/14/2020 13:22:23	Online	Normal Operation	00:06:20		Nadine Robertson
12/14/2020 13:22:23	12/14/2020 13:49:38	Offline	High SO2 Level		00:27:15	Nadine Robertson
12/14/2020 13:49:38	12/14/2020 14:01:31	Online	Normal Operation	00:11:53		Nadine Robertson
12/14/2020 14:01:31	12/14/2020 14:01:37	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/14/2020 14:01:37	12/14/2020 14:03:45	Online	Normal Operation	00:02:08		Nadine Robertson
12/14/2020 14:03:45	12/14/2020 14:03:57	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 14:03:57	12/14/2020 14:09:30	Online	Normal Operation	00:05:33		Nadine Robertson
12/14/2020 14:09:30	12/14/2020 14:09:54	Offline	High SO2 Level		00:00:24	Nadine Robertson
12/14/2020 14:09:54	12/14/2020 14:20:53	Online	Normal Operation	00:10:59		Nadine Robertson
12/14/2020 14:20:53	12/14/2020 14:28:28	Offline	High SO2 Level		00:07:35	Nadine Robertson
12/14/2020 14:28:28	12/14/2020 14:36:06	Online	Normal Operation	00:07:38		Nadine Robertson
12/14/2020 14:36:06	12/14/2020 14:36:18	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/14/2020 14:36:18	12/14/2020 14:51:16	Online	Normal Operation	00:14:58		Nadine Robertson
12/14/2020 14:51:16	12/14/2020 15:14:58	Offline	High SO2 Level		00:23:42	Nadine Robertson
12/14/2020 15:14:58	12/14/2020 18:55:25	Online	Normal Operation	03:40:27		Carl Kelly
12/14/2020 18:55:25	12/14/2020 18:55:37	Offline	High SO2 Level		00:00:12	Carl Kelly
12/14/2020 18:55:37	12/15/2020 08:44:28	Online	Normal Operation	13:48:51		Carl Kelly
12/15/2020 08:44:28	12/15/2020 08:44:35	Offline	High SO2 Level		00:00:07	Nadine Robertson
12/15/2020 08:44:35	12/15/2020 08:50:42	Online	Normal Operation	00:06:07		Nadine Robertson
12/15/2020 08:50:42	12/15/2020 08:50:54	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/15/2020 08:50:54	12/15/2020 08:51:00	Online	Normal Operation	00:00:06		Nadine Robertson
12/15/2020 08:51:00	12/15/2020 09:15:47	Offline	High SO2 Level		00:24:47	Nadine Robertson
12/15/2020	12/15/2020					Nadine

09:15:47	09:19:18	Online	Normal Operation	00:03:31		Robertson
12/15/2020 09:19:18	12/15/2020 09:19:29	Offline	High SO2 Level		00:00:11	Nadine Robertson
12/15/2020 09:19:29	12/15/2020 11:00:09	Online	Normal Operation	01:40:40		Nadine Robertson
12/15/2020 11:00:09	12/15/2020 11:00:28	Offline	High SO2 Level		00:00:19	Nadine Robertson
12/15/2020 11:00:28	12/15/2020 12:16:32	Online	Normal Operation	01:16:04		Nadine Robertson
12/15/2020 12:16:32	12/15/2020 12:19:26	Offline	High SO2 Level		00:02:54	Nadine Robertson
12/15/2020 12:19:26	12/15/2020 14:46:02	Online	Normal Operation	02:26:36		Nadine Robertson
12/15/2020 14:46:02	12/15/2020 14:46:14	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/15/2020 14:46:14	12/16/2020 08:39:29	Online	Normal Operation	17:53:15		Nadine Robertson
12/16/2020 08:39:29	12/16/2020 08:39:35	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/16/2020 08:39:35	12/16/2020 10:10:56	Online	Normal Operation	01:31:21		Nadine Robertson
12/16/2020 10:10:56	12/16/2020 10:12:14	Offline	High SO2 Level		00:01:18	Nadine Robertson
12/16/2020 10:12:14	12/16/2020 10:26:26	Online	Normal Operation	00:14:12		Nadine Robertson
12/16/2020 10:26:26	12/16/2020 10:27:02	Offline	High SO2 Level		00:00:36	Nadine Robertson

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/16/2020 10:27:02	12/16/2020 10:38:19	Online	Normal Operation	00:11:17		Nadine Robertson
12/16/2020 10:38:19	12/16/2020 10:39:08	Offline	High SO2 Level		00:00:49	Nadine Robertson
12/16/2020 10:39:08	12/16/2020 10:53:00	Online	Normal Operation	00:13:52		Nadine Robertson
12/16/2020 10:53:00	12/16/2020 10:53:43	Offline	High SO2 Level		00:00:43	Nadine Robertson
12/16/2020 10:53:43	12/16/2020 11:25:15	Online	Normal Operation	00:31:32		Nadine Robertson
12/16/2020 11:25:15	12/16/2020 11:25:27	Offline	High SO2 Level		00:00:12	Nadine Robertson
12/16/2020 11:25:27	12/16/2020 11:59:09	Online	Normal Operation	00:33:42		Nadine Robertson
12/16/2020 11:59:09	12/16/2020 11:59:27	Offline	High SO2 Level		00:00:18	Nadine Robertson
12/16/2020 11:59:27	12/16/2020 12:21:41	Online	Normal Operation	00:22:14		Nadine Robertson
12/16/2020 12:21:41	12/16/2020 12:21:58	Offline	High SO2 Level		00:00:17	Nadine Robertson
12/16/2020 12:21:58	12/16/2020 12:45:34	Online	Normal Operation	00:23:36		Nadine Robertson
12/16/2020 12:45:34	12/16/2020 12:45:45	Offline	High SO2 Level		00:00:11	Nadine Robertson
12/16/2020 12:45:45	12/16/2020 13:16:03	Online	Normal Operation	00:30:18		Nadine Robertson
12/16/2020 13:16:03	12/16/2020 13:29:37	Offline	High SO2 Level		00:13:34	Nadine Robertson
12/16/2020 13:29:37	12/16/2020 17:34:53	Online	Normal Operation	04:05:16		Nadine Robertson
12/16/2020 17:34:53	12/16/2020 17:43:01	Offline	High SO2 Level		00:08:08	Carl Kelly
12/16/2020 17:43:01	12/17/2020 03:30:48	Online	Normal Operation	09:47:47		Carl Kelly
12/17/2020 03:30:48	12/17/2020 03:31:25	Offline	High SO2 Level		00:00:37	Hebert Thomas
12/17/2020 03:31:25	12/17/2020 10:59:06	Online	Normal Operation	07:27:41		Hebert Thomas
12/17/2020 10:59:06	12/17/2020 10:59:18	Offline	High CO level		00:00:12	Nadine Robertson
12/17/2020 10:59:18	12/17/2020 13:34:03	Online	Normal Operation	02:34:45		Nadine Robertson
12/17/2020 13:34:03	12/17/2020 13:37:21	Offline	High SO2 Level		00:03:18	Nadine Robertson
12/17/2020	12/17/2020					Nadine

13:37:21	13:41:21	Online	Normal Operation	00:04:00		Robertson
12/17/2020 13:41:21	12/17/2020 13:43:47	Offline	High SO2 Level		00:02:26	Nadine Robertson
12/17/2020 13:43:47	12/17/2020 13:44:43	Online	Normal Operation	00:00:56		Nadine Robertson
12/17/2020 13:44:43	12/17/2020 13:51:29	Offline	High SO2 Level		00:06:46	Nadine Robertson
12/17/2020 13:51:29	12/17/2020 14:07:01	Online	Normal Operation	00:15:32		Nadine Robertson
12/17/2020 14:07:01	12/17/2020 14:07:07	Offline	High SO2 Level		00:00:06	Nadine Robertson
12/17/2020 14:07:07	12/17/2020 14:14:04	Online	Normal Operation	00:06:57		Nadine Robertson
12/17/2020 14:14:04	12/17/2020 14:17:22	Offline	Plant Utility Pump		00:03:18	Nadine Robertson
12/17/2020 14:17:22	12/17/2020 15:17:36	Online	Normal Operation	01:00:14		Nadine Robertson
12/17/2020 15:17:36	12/17/2020 15:19:20	Offline	High SO2 Level		00:01:44	Nadine Robertson
12/17/2020 15:19:20	12/17/2020 15:30:47	Online	Normal Operation	00:11:27		Nadine Robertson
12/17/2020 15:30:47	12/17/2020 15:31:11	Offline	High SO2 Level		00:00:24	Nadine Robertson
12/17/2020 15:31:11	12/17/2020 16:13:49	Online	Normal Operation	00:42:38		Nadine Robertson
12/17/2020 16:13:49	12/17/2020 16:26:10	Offline	Low Bed Temperature		00:12:21	Nadine Robertson

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/17/2020 16:26:10	12/17/2020 16:39:45	Online	Normal Operation	00:13:35		Nadine Robertson
12/17/2020 16:39:45	12/17/2020 16:45:16	Offline	Clear sludge Feed chute		00:05:31	Nadine Robertson
12/17/2020 16:45:16	12/17/2020 19:23:43	Online	Normal Operation	02:38:27		Nadine Robertson
12/17/2020 19:23:43	12/17/2020 19:23:50	Offline	High SO2 Level		00:00:07	Elston Collins
12/17/2020 19:23:50	12/18/2020 07:32:05	Online	Normal Operation	12:08:15		Elston Collins
12/18/2020 07:32:05	12/18/2020 10:22:05	Offline	Clear sludge Feed chute		02:50:00	Nadine Robertson
12/18/2020 10:22:05	12/19/2020 16:38:29	Online	Normal Operation	30:16:24		Nadine Robertson
12/19/2020 16:38:29	12/19/2020 16:54:18	Offline	Low Sludge Dnsity (Wet Cake)		00:15:49	Jawanda Trimont
12/19/2020 16:54:18	12/19/2020 18:23:37	Online	Normal Operation	01:29:19		Jawanda Trimont
12/19/2020 18:23:37	12/19/2020 20:30:09	Offline	Low Sludge Dnsity (Wet Cake)		02:06:32	Jawanda Trimont
12/19/2020 20:30:09	12/19/2020 20:42:59	Online	Normal Operation	00:12:50		Elston Collins
12/19/2020 20:42:59	12/19/2020 20:44:17	Offline	High SO2 Level		00:01:18	Elston Collins
12/19/2020 20:44:17	12/19/2020 21:23:31	Online	Normal Operation	00:39:14		Elston Collins
12/19/2020 21:23:31	12/19/2020 21:38:38	Offline	Low Bed Temperature		00:15:07	Elston Collins
12/19/2020 21:38:38	12/19/2020 23:35:00	Online	Normal Operation	01:56:22		Elston Collins
12/19/2020 23:35:00	12/19/2020 23:36:20	Offline	Low Bed Temperature		00:01:20	Elston Collins
12/19/2020 23:36:20	12/20/2020 00:19:31	Online	Normal Operation	00:43:11		Elston Collins
12/20/2020 00:19:31	12/20/2020 00:30:35	Offline	Clear sludge Feed chute		00:11:04	Elston Collins
12/20/2020 00:30:35	12/20/2020 02:10:48	Online	Normal Operation	01:40:13		Elston Collins
12/20/2020 02:10:48	12/20/2020 02:14:38	Offline	High SO2 Level		00:03:50	Elston Collins
12/20/2020 02:14:38	12/20/2020 02:22:31	Online	Normal Operation	00:07:53		Elston Collins
12/20/2020 02:22:31	12/20/2020 02:22:43	Offline	High SO2 Level		00:00:12	Elston Collins
12/20/2020	12/20/2020					

02:22:43	02:36:32	Online	Normal Operation	00:13:49		Elston Collins
12/20/2020 02:36:32	12/20/2020 02:47:41	Offline	High SO2 Level		00:11:09	Elston Collins
12/20/2020 02:47:41	12/20/2020 02:54:35	Online	Normal Operation	00:06:54		Elston Collins
12/20/2020 02:54:35	12/20/2020 02:56:42	Offline	High SO2 Level		00:02:07	Elston Collins
12/20/2020 02:56:42	12/20/2020 03:17:44	Online	Normal Operation	00:21:02		Elston Collins
12/20/2020 03:17:44	12/20/2020 03:19:37	Offline	High SO2 Level		00:01:53	Elston Collins
12/20/2020 03:19:37	12/20/2020 03:30:14	Online	Normal Operation	00:10:37		Elston Collins
12/20/2020 03:30:14	12/20/2020 03:32:39	Offline	High SO2 Level		00:02:25	Elston Collins
12/20/2020 03:32:39	12/20/2020 03:43:49	Online	Normal Operation	00:11:10		Elston Collins
12/20/2020 03:43:49	12/20/2020 03:45:43	Offline	High SO2 Level		00:01:54	Elston Collins
12/20/2020 03:45:43	12/20/2020 03:54:16	Online	Normal Operation	00:08:33		Elston Collins
12/20/2020 03:54:16	12/20/2020 03:56:11	Offline	High SO2 Level		00:01:55	Elston Collins
12/20/2020 03:56:11	12/20/2020 04:07:16	Online	Normal Operation	00:11:05		Elston Collins
12/20/2020 04:07:16	12/20/2020 04:31:59	Offline	High SO2 Level		00:24:43	Elston Collins

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/20/2020 04:31:59	12/20/2020 04:38:47	Online	Normal Operation	00:06:48		Elston Collins
12/20/2020 04:38:47	12/20/2020 04:47:06	Offline	Clear sludge Feed chute		00:08:19	Elston Collins
12/20/2020 04:47:06	12/20/2020 05:19:29	Online	Normal Operation	00:32:23		Elston Collins
12/20/2020 05:19:29	12/20/2020 05:29:53	Offline	High SO2 Level		00:10:24	Elston Collins
12/20/2020 05:29:53	12/20/2020 05:30:18	Online	Normal Operation	00:00:25		Elston Collins
12/20/2020 05:30:18	12/20/2020 05:38:50	Offline	High SO2 Level		00:08:32	Elston Collins
12/20/2020 05:38:50	12/20/2020 05:49:17	Online	Normal Operation	00:10:27		Elston Collins
12/20/2020 05:49:17	12/20/2020 06:26:53	Offline	Clear sludge Feed chute		00:37:36	Elston Collins
12/20/2020 06:26:53	12/20/2020 06:56:36	Online	Normal Operation	00:29:43		Elston Collins
12/20/2020 06:56:36	12/20/2020 06:56:49	Offline	High SO2 Level		00:00:13	Elston Collins
12/20/2020 06:56:49	12/20/2020 07:01:58	Online	Normal Operation	00:05:09		Elston Collins
12/20/2020 07:01:58	12/20/2020 07:02:28	Offline	High SO2 Level		00:00:30	Elston Collins
12/20/2020 07:02:28	12/20/2020 07:10:24	Online	Normal Operation	00:07:56		Elston Collins
12/20/2020 07:10:24	12/20/2020 07:10:30	Offline	High SO2 Level		00:00:06	Elston Collins
12/20/2020 07:10:30	12/20/2020 07:22:42	Online	Normal Operation	00:12:12		Elston Collins
12/20/2020 07:22:42	12/20/2020 07:22:48	Offline	High SO2 Level		00:00:06	Elston Collins
12/20/2020 07:22:48	12/20/2020 07:28:12	Online	Normal Operation	00:05:24		Elston Collins
12/20/2020 07:28:12	12/20/2020 07:29:48	Offline	High SO2 Level		00:01:36	Elston Collins
12/20/2020 07:29:48	12/20/2020 07:48:54	Online	Normal Operation	00:19:06		Elston Collins
12/20/2020 07:48:54	12/20/2020 07:49:19	Offline	High SO2 Level		00:00:25	Jawanda Trimont
12/20/2020 07:49:19	12/20/2020 07:54:54	Online	Normal Operation	00:05:35		Jawanda Trimont
12/20/2020 07:54:54	12/20/2020 07:55:00	Offline	High SO2 Level		00:00:06	Jawanda Trimont
12/20/2020	12/20/2020					Jawanda

07:55:00	08:28:33	Online	Normal Operation	00:33:33		Trimont
12/20/2020 08:28:33	12/20/2020 08:34:31	Offline	High SO2 Level		00:05:58	Jawanda Trimont
12/20/2020 08:34:31	12/20/2020 08:51:10	Online	Normal Operation	00:16:39		Jawanda Trimont
12/20/2020 08:51:10	12/20/2020 08:57:00	Offline	Clear sludge Feed chute		00:05:50	Jawanda Trimont
12/20/2020 08:57:00	12/20/2020 10:41:07	Online	Normal Operation	01:44:07		Jawanda Trimont
12/20/2020 10:41:07	12/20/2020 10:41:30	Offline	High SO2 Level		00:00:23	Jawanda Trimont
12/20/2020 10:41:30	12/20/2020 13:42:10	Online	Normal Operation	03:00:40		Jawanda Trimont
12/20/2020 13:42:10	12/20/2020 13:43:22	Offline	High SO2 Level		00:01:12	Jawanda Trimont
12/20/2020 13:43:22	12/20/2020 13:58:45	Online	Normal Operation	00:15:23		Jawanda Trimont
12/20/2020 13:58:45	12/20/2020 13:59:57	Offline	High SO2 Level		00:01:12	Jawanda Trimont
12/20/2020 13:59:57	12/20/2020 14:12:02	Online	Normal Operation	00:12:05		Jawanda Trimont
12/20/2020 14:12:02	12/20/2020 14:20:56	Offline	High SO2 Level		00:08:54	Jawanda Trimont
12/20/2020 14:20:56	12/20/2020 14:38:24	Online	Normal Operation	00:17:28		Jawanda Trimont
12/20/2020 14:38:24	12/20/2020 15:00:46	Offline	Clear sludge Feed chute		00:22:22	Jawanda Trimont

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/20/2020 15:00:46	12/21/2020 07:41:10	Online	Normal Operation	16:40:24		Jawanda Trimont
12/21/2020 07:41:10	12/21/2020 07:41:22	Offline	High Bed Temperature		00:00:12	Nadine Robertson
12/21/2020 07:41:22	12/21/2020 07:59:38	Online	Normal Operation	00:18:16		Nadine Robertson
12/21/2020 07:59:38	12/21/2020 08:14:24	Offline	High Air Out Temperture		00:14:46	Nadine Robertson
12/21/2020 08:14:24	12/21/2020 12:45:59	Online	Normal Operation	04:31:35		Nadine Robertson
12/21/2020 12:45:59	12/21/2020 12:46:11	Offline	Loss of City Water Pressure		00:00:12	Nadine Robertson
12/21/2020 12:46:11	12/21/2020 12:46:59	Online	Normal Operation	00:00:48		Nadine Robertson
12/21/2020 12:46:59	12/21/2020 12:58:15	Offline	Loss of City Water Pressure		00:11:16	Nadine Robertson
12/21/2020 12:58:15	12/21/2020 13:04:04	Online	Normal Operation	00:05:49		Nadine Robertson
12/21/2020 13:04:04	12/21/2020 13:15:49	Offline	High CO level		00:11:45	Nadine Robertson
12/21/2020 13:15:49	12/21/2020 15:01:43	Online	Normal Operation	01:45:54		Nadine Robertson
12/21/2020 15:01:43	12/21/2020 15:22:51	Offline	Clear sludge Feed chute		00:21:08	Nadine Robertson
12/21/2020 15:22:51	12/21/2020 16:03:55	Online	Normal Operation	00:41:04		Carl Kelly
12/21/2020 16:03:55	12/21/2020 16:16:39	Offline	Clear sludge Feed chute		00:12:44	Carl Kelly
12/21/2020 16:16:39	12/22/2020 08:15:34	Online	Normal Operation	15:58:55		Carl Kelly
12/22/2020 08:15:34	12/22/2020 08:24:37	Offline	High Air Out Temperture		00:09:03	Nadine Robertson
12/22/2020 08:24:37	12/22/2020 10:15:48	Online	Normal Operation	01:51:11		Nadine Robertson
12/22/2020 10:15:48	12/22/2020 10:40:41	Offline	High Air Out Temperture		00:24:53	Nadine Robertson
12/22/2020 10:40:41	12/22/2020 11:18:49	Online	Normal Operation	00:38:08		Nadine Robertson
12/22/2020 11:18:49	12/22/2020 14:53:29	Offline	Loss of City Water Pressure		03:34:40	Nadine Robertson
12/22/2020 14:53:29	12/23/2020 00:58:26	Online	Normal Operation	10:04:57		Nadine Robertson
12/23/2020 00:58:26	12/23/2020 00:59:09	Offline	Low Chanel Level (loss of water)		00:00:43	Hebert Thomas
12/23/2020	12/23/2020					

00:59:09	10:15:54	Online	Normal Operation	09:16:45		Hebert Thomas
12/23/2020 10:15:54	12/23/2020 10:16:37	Offline	Down for Maintenance		00:00:43	Nadine Robertson
12/23/2020 10:16:37	12/23/2020 12:53:00	Online	Normal Operation	02:36:23		Nadine Robertson
12/23/2020 12:53:00	12/23/2020 13:05:52	Offline	Clear sludge Feed chute		00:12:52	Nadine Robertson
12/23/2020 13:05:52	12/24/2020 04:13:59	Online	Normal Operation	15:08:07		Nadine Robertson
12/24/2020 04:13:59	12/24/2020 04:14:11	Offline	Low Chanel Level (loss of water)		00:00:12	Hebert Thomas
12/24/2020 04:14:11	12/24/2020 05:44:15	Online	Normal Operation	01:30:04		Hebert Thomas
12/24/2020 05:44:15	12/24/2020 07:06:17	Offline	Loss of City Water Pressure		01:22:02	Hebert Thomas
12/24/2020 07:06:17	12/24/2020 07:56:16	Online	Normal Operation	00:49:59		Carl Kelly
12/24/2020 07:56:16	12/24/2020 09:46:41	Offline	Loss of City Water Pressure		01:50:25	Nadine Robertson
12/24/2020 09:46:41	12/26/2020 08:54:42	Online	Normal Operation	47:08:01		Nadine Robertson
12/26/2020 08:54:42	12/26/2020 09:12:06	Offline	High Freeboard Temperture		00:17:24	Nadine Robertson
12/26/2020 09:12:06	12/26/2020 11:25:26	Online	Normal Operation	02:13:20		Nadine Robertson
12/26/2020 11:25:26	12/26/2020 12:22:00	Offline	Control Not Working or Setting		00:56:34	Nadine Robertson

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/26/2020 12:22:00	12/26/2020 12:23:36	Online	Normal Operation	00:01:36		Nadine Robertson
12/26/2020 12:23:36	12/26/2020 12:29:08	Offline	Clear sludge Feed chute		00:05:32	Nadine Robertson
12/26/2020 12:29:08	12/26/2020 13:04:44	Online	Normal Operation	00:35:36		Nadine Robertson
12/26/2020 13:04:44	12/26/2020 13:20:54	Offline	Clear sludge Feed chute		00:16:10	Nadine Robertson
12/26/2020 13:20:54	12/26/2020 16:01:10	Online	Normal Operation	02:40:16		Nadine Robertson
12/26/2020 16:01:10	12/26/2020 16:01:23	Offline	High Air Out Temperature		00:00:13	Nadine Robertson
12/26/2020 16:01:23	12/26/2020 16:05:27	Online	Normal Operation	00:04:04		Nadine Robertson
12/26/2020 16:05:27	12/26/2020 16:20:02	Offline	High Air Out Temperature		00:14:35	Nadine Robertson
12/26/2020 16:20:02	12/27/2020 02:24:06	Online	Normal Operation	10:04:04		Nadine Robertson
12/27/2020 02:24:06	12/27/2020 03:15:46	Offline	MCC Breaker Problems		00:51:40	Elston Collins
12/27/2020 03:15:46	12/27/2020 07:53:14	Online	Normal Operation	04:37:28		Elston Collins
12/27/2020 07:53:14	12/27/2020 07:55:28	Offline	High SO2 Level		00:02:14	Nadine Robertson
12/27/2020 07:55:28	12/27/2020 10:10:15	Online	Normal Operation	02:14:47		Nadine Robertson
12/27/2020 10:10:15	12/27/2020 23:07:08	Offline	Power Outage or Blink		12:56:53	Nadine Robertson
12/27/2020 23:07:08	12/27/2020 23:17:41	Online	Normal Operation	00:10:33		Elston Collins
12/27/2020 23:17:41	12/27/2020 23:44:23	Offline	Clear sludge Feed chute		00:26:42	Elston Collins
12/27/2020 23:44:23	12/27/2020 23:48:47	Online	Normal Operation	00:04:24		Elston Collins
12/27/2020 23:48:47	12/28/2020 01:18:44	Offline	Clear sludge Feed chute		01:29:57	Elston Collins
12/28/2020 01:18:44	12/28/2020 01:32:35	Online	Normal Operation	00:13:51		Elston Collins
12/28/2020 01:32:35	12/28/2020 01:48:39	Offline	Low Bed Temperature		00:16:04	Elston Collins
12/28/2020 01:48:39	12/28/2020 08:07:06	Online	Normal Operation	06:18:27		Elston Collins
12/28/2020 08:07:06	12/28/2020 08:12:19	Offline	High Air Out Temperature		00:05:13	Steve Shulin
12/28/2020	12/28/2020					

08:12:19	08:15:15	Online	Normal Operation	00:02:56		Steve Shulin
12/28/2020 08:15:15	12/28/2020 08:20:29	Offline	Clear sludge Feed chute		00:05:14	Steve Shulin
12/28/2020 08:20:29	12/28/2020 08:31:36	Online	Normal Operation	00:11:07		Steve Shulin
12/28/2020 08:31:36	12/28/2020 08:33:06	Offline	Loss of City Water Pressure		00:01:30	Steve Shulin
12/28/2020 08:33:06	12/28/2020 10:08:58	Online	Normal Operation	01:35:52		Steve Shulin
12/28/2020 10:08:58	12/28/2020 12:18:13	Offline	Down for Maintenance		02:09:15	Steve Shulin
12/28/2020 12:18:13	12/29/2020 07:39:56	Online	Normal Operation	19:21:43		Steve Shulin
12/29/2020 07:39:56	12/29/2020 07:43:44	Offline	High Air Out Temperture		00:03:48	Steve Shulin
12/29/2020 07:43:44	12/29/2020 07:46:56	Online	Normal Operation	00:03:12		Steve Shulin
12/29/2020 07:46:56	12/29/2020 07:58:42	Offline	Clear sludge Feed chute		00:11:46	Steve Shulin
12/29/2020 07:58:42	12/29/2020 11:23:13	Online	Normal Operation	03:24:31		Steve Shulin
12/29/2020 11:23:13	12/29/2020 11:39:51	Offline	High Air Out Temperture		00:16:38	Steve Shulin
12/29/2020 11:39:51	12/29/2020 12:40:49	Online	Normal Operation	01:00:58		Steve Shulin
12/29/2020 12:40:49	12/29/2020 13:26:05	Offline	Low Sludge Dnsity (Wet Cake)		00:45:16	Steve Shulin

Hours

Runtime: 651:33:34 87.58%
 Downtime: 92:26:26 12.42%
 Total: 744:00:00 100.00%

Monthly Downtime Report
New Orleans - East Bank WWTP
December 2020



Start	End	State	Reason	Duration Up	Duration Down	Operator
12/29/2020 13:26:05	12/29/2020 17:26:12	Online	Normal Operation	04:00:07		Steve Shulin
12/29/2020 17:26:12	12/29/2020 17:53:34	Offline	High Air Out Temperature		00:27:22	Steve Shulin
12/29/2020 17:53:34	12/29/2020 20:08:19	Online	Normal Operation	02:14:45		Steve Shulin
12/29/2020 20:08:19	12/29/2020 20:17:34	Offline	High Bed Temperature		00:09:15	Elston Collins
12/29/2020 20:17:34	12/29/2020 20:34:53	Online	Normal Operation	00:17:19		Elston Collins
12/29/2020 20:34:53	12/29/2020 21:10:28	Offline	Clear sludge Feed chute		00:35:35	Elston Collins
12/29/2020 21:10:28	12/30/2020 00:06:37	Online	Normal Operation	02:56:09		Elston Collins
12/30/2020 00:06:37	12/30/2020 00:21:52	Offline	Clear sludge Feed chute		00:15:15	Elston Collins
12/30/2020 00:21:52	12/30/2020 00:35:03	Online	Normal Operation	00:13:11		Elston Collins
12/30/2020 00:35:03	12/30/2020 00:50:59	Offline	Clear sludge Feed chute		00:15:56	Elston Collins
12/30/2020 00:50:59	12/30/2020 07:31:05	Online	Normal Operation	06:40:06		Elston Collins
12/30/2020 07:31:05	12/30/2020 12:42:11	Offline	High Air Out Temperature		05:11:06	Nadine Robertson
12/30/2020 12:42:11	12/30/2020 13:41:16	Online	Normal Operation	00:59:05		Nadine Robertson
12/30/2020 13:41:16	12/30/2020 13:54:40	Offline	Low Bed Temperature		00:13:24	Nadine Robertson
12/30/2020 13:54:40	12/30/2020 18:45:09	Online	Normal Operation	04:50:29		Nadine Robertson
12/30/2020 18:45:09	12/30/2020 19:40:34	Offline	High Air Out Temperature		00:55:25	Nadine Robertson
12/30/2020 19:40:34	12/30/2020 19:41:48	Online	Normal Operation	00:01:14		Hebert Thomas
12/30/2020 19:41:48	12/30/2020 20:04:22	Offline	High Air Out Temperature		00:22:34	Hebert Thomas
12/30/2020 20:04:22	12/31/2020 04:34:56	Online	Normal Operation	08:30:34		Hebert Thomas
12/31/2020 04:34:56	12/31/2020 15:57:52	Offline	Clear sludge Feed chute		11:22:56	Hebert Thomas
12/31/2020 15:57:52	12/31/2020 16:10:02	Online	Normal Operation	00:12:10		Nadine Robertson
12/31/2020 16:10:02	12/31/2020 16:10:13	Offline	High CO level		00:00:11	Nadine Robertson
12/31/2020	12/31/2020					Nadine

16:10:13	22:22:39	Online	Normal Operation	06:12:26		Robertson
12/31/2020 22:22:39	12/31/2020 22:22:57	Offline	High SO2 Level		00:00:18	Hebert Thomas
08/21/1994 20:33:21	01/01/2021 00:00:00	Online	Normal Operation	231100:26:39		Hebert Thomas

FBI EQUIPMENT CHECK LIST

MONTH

Dec. 2020

ONLINE	-	O
OFFLINE	-	X
PROBLEM	-	P

DAY	FBI BLOWER	ASH PUMPS		POLYMER SYSTEM	Venturi PUMPS			VENTURI SYSTEM	INJECTOR OIL PUMP	HIGH PRESSURE W. PUMP	PREHEAT BLOWER	FBI SYSTEM	OPER. INT. & PROBLEM COMMENTS
		A	B		1	2	3						
1	0	0	0	0	X	0	0	0	X	0	X	0	
2	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK
3	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK
4	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK
5	0	0	0	0	X	0	0	0	X	0	X	0	C.K. OK
6	0	0	0	0	X	0	0	0	X	0	X	0	C.K. OK
7	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK.
8	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK
9	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK
10	0	0	0	0	X	0	0	0	X	0	X	0	NR. OK
11	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
12	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
13	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
14	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
15	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK.
16	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
17	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK.
18	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
19	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
20	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
21	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK.
22	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
23	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
24	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
25	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
26	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
27	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
28	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
29	0	0	0	0	X	X	0	0	X	0	X	0	Op'd OK
30	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK
31	0	0	0	0	X	X	0	0	X	0	X	0	NR. OK

FLUID-BED INCINERATOR

PLUME OBSERVATION DAILY RECORD

MONTH Oct 2020

DAY	TIME	PLUME	PLUME	PLUME	COMMENTS
	Observed	Clear	White	Black	
1	0700	✓			OK OK
2	0700	✓			OK OK
3	0700	✓			OK OK
4	0700	✓			OK OK
5	0700	✓			OK OK
6	0700	✓			OK OK
7	0700	✓			OK OK
8	0700	✓			OK OK
9	0710	✓			OK OK
10	0700	✓			OK OK
11	0700	✓			OK OK
12	0700	✓			OK OK
13	0730	✓			OK OK
14	0710	✓			OK Standby
15	0700	✓			OK OK
16	0700	✓			OK OK
17	0700	✓			OK OK
18	0700	✓			OK OK
19	0700	✓			OK OK
20	0700	✓			OK OK
21	0700	✓			OK OK
22	0700	✓			OK OK
23	0700	✓			OK OK
24	0700	✓			OK OK
25	0700		✓		OK OK
26	0700	✓			OK OK Stand-by
27	0700				OK Stand-by
28	0700	✓			OK OK Standby
29	0700	✓			OK OK Standby
30	0700		✓		OK OK
31					

FLUID-BED INCINERATOR

PLUME OBSERVATION DAILY RECORD

MONTH November 2020

DAY	TIME	PLUME	PLUME	PLUME	COMMENTS
	Observed	Clear	White	Black	
1					
2	0700	✓			Check. OK
3	0700	✓			check. OK
4	0000	✓			CK OK
5	0700	✓			ck. OK
6	0700	✓			NR. OK.
7	0700	✓			check OK
8	0700	✓			check OK
9	0700	✓			NR. CK. OK.
10	0700				NR. shutdown
11	0700				NR. shutdown
12	0700				NR. shutdown
13	0700				NR. shutdown
14	0700				ck. Pro heat
15	0700				check OK
16	0700	✓			NR. CK. OK
17	0700	✓			NR. CK. OK
18	0700				NR. CK. standby
19	0700	✓			NR. OK.
20	0700	✓			ck ok
21	0700	✓			ck ok
22	0700	✓			ck ok
23	0700	✓			ck. OK
24	0700	✓			ck. OK
25	0700	✓			ck. OK. NR
26	0700	✓			check OK
27	0700		✓		ck. OK
28	0700	✓			G.C. OK
29	0700	✓			ck OK
30	0700	✓			ck Stand-by
31	0700				

FLUID-BED INCINERATOR PLUME OBSERVATION DAILY RECORD

MONTH Dec. "20"

DAY	TIME	PLUME	PLUME	PLUME	COMMENTS
	Observed	Clear	White	Black	
1	0700	✓			Obs OK
2	0700	✓			NR. OK
3	0700	✓			NR. OK
4	0700	/			NR. OK
5	0700	/			OK. OK
6	0700	-			OK. OK
7	0700	✓			NR. OK
8	0700	✓			NR. OK
9	0700	✓			NR. OK
10	0700	✓			NR. OK
11	0700	✓			NR. OK
12	0700		✓		Obs
13	0700		✓		Obs
14	0700	✓			NR. OK
15	0700	✓			NR. OK
16	0700	✓			NR. OK
17	0700	✓			NR. OK
18	0700	✓			Obs OK
19	0700	✓			Obs OK
20	0700		✓		Obs OK
21	0700	✓			NR. OK
22	0700	✓			NR. OK
23	0700	✓			NR. OK
24	0700	✓			NR. OK
25	0700	✓			NR. OK
26	0700	✓			NR. OK
27	0700	✓			Obs OK
28	0700		✓		Obs OK
29	0700	✓			NR. OK
30	0700	✓			NR. OK
31	0700	✓			NR. OK

Appendix E

Green Infrastructure

October 16, 2020, EAD staff hosted six UNO undergraduate and graduate students on the St. Joseph Green Roof. There EAD staff gave student a tour of both the green and blue roofs, discussed the roofs' layout and design, and provided a detailed outline of maintenance requirements for similar green infrastructure projects.

October 24, 2020, EAD staff participated in the New Orleans Department of Sanitation's annual Household Hazardous Waste Day. The event was held at their transfer facility and encourages New Orleans residents to bring in hazardous and recyclable materials for proper disposal, at no cost to the residents. EAD staff assisted by guiding vehicular traffic into the facility, answer any questions on specific materials, and provided literature on hurricane & emergency preparedness, stormwater management, and F.O.G. Approximately 757 vehicles brought materials to the drop-off facility.

November 13, 2020, SWBNO Environmental Affairs Planning Staff, in partnership with the New Orleans Department of Public Works, Office of Resilience and Sustainability, and the Sankofa Community Development Corporation, hosted urban planning students on a tour of green infrastructure sites in New Orleans. Students were introduced to SWBNO's green infrastructure program and projects, which included visits to the Lower 9th Ward Earth Lab, Central City Stormwater Lot, the Lafitte Greenway, and the Sankofa Wetland Trail Park.

Sewerage Water Board Green Infrastructure Projects

Job#	Title	Principal	Team/Partners	Type*	District	Neighborhood	Description/Scope	Status	Budgeted Amount (AFIN = Total Agreement Amt)	Expended Amount	Remaining (AFIN= Total Available Amt)	Open/Closed	Unspent/Eligible for Reallocation	In-Kind	Completion Date	Comments
H0773	Lower 9 th Ward Earth Lab	Groundwork New Orleans	Common Ground Relief NET Charter High School GAEA Engineering Consultants Waggonner & Ball Architects Deltares Sustainable Ecosystems Restoration	1,2,3	E	Lower 9 th Ward 1901 Caffin Ave	Rain garden, green roof, pervious pavement install and monitoring. Green Team school program, professional outreach.	Complete	\$85,710.00	\$85,710.00	\$0.00	Closed	\$0.00	\$27,000.00	5/25/2017	Closed
H0774	Education Program	Louisiana Urban Stormwater Coalition	Dana Brown Associates Global Green NPN Water Works	3	All		Professional and community outreach workshops and tabling	Complete	\$85,710.00	\$85,710.00	\$0.00	Closed	\$0.00	\$16,000.00	10/27/2017	Closed
H0775	Ripple Effect	Ripple Effect	Waggonner & Ball Architects KIPP Schools PlayBuild	2	B - All	Central City	K-4 curriculum Teach-the-teacher workshops	Complete	\$75,500.00	\$75,500.00	\$0.00	Closed	\$0.00	\$4,500.00	3/1/2017	Final documentation delivered to EPA in end of 2017, early 2018. Closed
H0776	Green Keepers	Parkway Partners	Evans & Lighter Spackman, Mossop + Michaels PKW Urban Roots Groundwork E&E Strategies BaumGardens Landscape C.R.I.S.P. Urban Conservancy Dana Brown & Associates	3	All		Community outreach workshops series	Complete	\$26,350.00	\$26,350.00	\$0.00	Closed	\$0.00	\$46,482.00	4/1/2015	Closed
H0777	The WEB Water Effectiveness in Broadmoor	Land Trust for Louisiana	BDC Evans & Lighter Trigon Associates The City of New Orleans E&E Strategies	1,3	B	Broadmoor 3601 General Taylor	Rain garden installation Outreach WEB Soil testing WQ sampling	Construction and soil testing complete Monitoring Maintenance into 2019	\$82,750.00	\$81,998.11	\$751.89	Open	\$751.89	\$57,397.00	2020	Maintenance contract ended Aug 2019. BIA is will continue maintenance until further notice
H0785 H0933	Rabouin International High School GI Lab	Hanging Gardens	Rabouin International High School VertiFarms	1 (2)	B	CBD 727 Carondelet	Green/blue roof installation on school w/ education	Construction Complete Monitoring and Maintenance	\$99,631.00	\$99,631.00	\$0.00	Open	-	\$55,094.00	2017	Final Payment sent after approval from management and legal.

Sewerage Water Board Green Infrastructure Projects

Job#	Title	Principal	Team/Partners	Type*	District	Neighborhood	Description/Scope	Status	Budgeted Amount (AFIN = Total Agreement Amt)	Expended Amount	Remaining (AFIN= Total Available Amt)	Open/Closed	Unspent/Eligible for Reallocation	In-Kind	Completion Date	Comments
H0786 H0939	Central City Project	Dana Brown & Associates	LPBF Civil Engineer Greenman Dan Hike for KaTREEna LUSC Global Green NPN NORA	1	B	Central City 2433/2427 S. Galvez	Bioretention cell installation on double lot Will pull stormwater off street for dry detention, filtration, and infiltration	Construction complete On-going Monitoring and Maintenance	\$32,000.00	\$32,000.00	\$0.00	Closed	\$0.00	\$2,000.00	10/27/2017	DPW road construction led to redundancy removal of Galvez runnel. Options to improve inlet on 2nd being explored. Maintenance being conducted by NORA.
H0794	Trees 2014	SWBNO	Dept. of Parks and Parkways Hike for KaTREEna	3	N/A	Gentilly	Purchase of trees to give away at community outreach event	Trees purchased.	\$4,500.00	\$4,500.00	\$0.00	Closed	\$0.00	\$0.00	12/6/2014	
H0795	Rain Barrels	SWBNO	Global Green USA	3	N/A		Purchase of rain barrels and fittings for educational outreach events	5 rain barrels purchased for WEFTEC events	\$115.73	\$115.73	\$0.00	Closed	\$0.00	\$0.00	2014	
H0901	Florida Ave Corridor Learning Trail	Sankofa CDC	Evans & Lighter LA Dr. John Day Jr. Common Ground Relief Audubon Nature Institute Hike for KaTREEna Design Jones, LLC MDM Design Wetlands Resources, LLC	1,2,3	E	Lower 9th Ward 6501 Florida Ave	Educational stormwater lot in L9W. Lot located adjacent to SWB East Bank Sewer Treatment Facility and Wetlands Assimilation Project This is Phase I of an extended trail along Bayou Bienvenue Wetland Park	Grading complete Planting complete Monitoring and Maintenance conducted by Sankofa	\$100,000.00	\$100,000.00	\$0.00	Closed	\$0.00	\$66,520.00	2018	Letter to the contractor is needed to close out the account. Sankofa is working to expand project, including additional monitoring.
H0902	Hollygrove Greenline A Water Management and Community Education Initiative	Tulane City Center	Carrollton-Hollygrove CDC Dana Brown & Associates Engineers Without Borders Twin Shores Landscape & Construction Services, Inc. SWBNO	1	A	Hollygrove Monroe St and Forshey St	Stormwater management on SWB site. Community engagement Signage	Complete Need for Maintenance	\$99,666.02	\$99,666.02	\$0.00	Closed	\$0.00	\$0.00	5/23/2017	Carrollton-Hollygrove CDC dissolved. SWB maintenance crews currently mowing to keep weeds manageable. Letter to the contractor is needed to close out the account.
H0903	Conrad Park	SWBNO	WEF Dana Brown	1,2,3	A	Hollygrove Edinburgh and Hamilton St	2014 WEFTEC Green Infrastructure community service project	Waterpaloosa 9/26/14 Installation 9/27/14 Project Complete	\$5,000.00	\$5,000.00	\$0.00	Closed	\$0.00	\$2,500.00	9/27/2014	Project Complete.
H0910	Treme-St. Ann Street Rain Gardens	Historic Faubourg Treme Association	Dana Brown & Associates Groundwork Global Green DPW	1	C	Treme 1500-1600 St. Ann St	Street right-of-way bioswales/rain gardens installation Corner bump-outs	Contract expired Funds to be re-allocated to 2018	\$51,791.85	\$51,791.85	\$0.00	Closed	\$0.00	\$26,150.00	2017	Check to see if a Letter was sent to the contractor to close out the project and account.
H0916	EPA Environmental Education Local Grant EE1530	SWBNO NE-01F05001-0	Ripple Effect	2			Expand existing Ripple Effect Project, SWBNO Match	Project Complete	\$30,333.00	\$30,333.00	\$0.00	Closed	\$0.00	\$0.00	7/31/2017	\$91,000 EPA portion \$30,333.00 = SWBNO Match
H0922	Adaptation Support Tool	SWBNO	NORA Deltares City of NO Office of Resiliency and Sustainability Dana Brown and Associates Susco	4	N/A		Hardware and software containing customized data sets to identify GI priority areas Targeting engagement with City and SWB project Managers, Private Developers, and Community Stakeholders and Homeowners	Development complete Workshops Contract Expired	\$100,000.00	\$70,389.05	\$29,610.95	Open	\$29,610.95	\$0.00	1/1/2017	Working with City on additional workshops and development of phase II or AST Lite, which can be more easily accessed by users. Current contract is expired. Remaining funding reallocated to future projects.
H0931	Stormwater Toolkit	SWBNO	City of NO CDM Smith Dana Brown and Associates	4	N/A		Green infrastructure standard details of 8 GI types Plant List Stormwater and pollutant load Calculator	Contract complete GI Standard Details being reviewed by NO DPW	\$82,885.00	\$82,885.00	\$0.00	Closed	\$0.00	\$0.00	4/1/2017	Stormwater Calculator is being used in the City Safety & Permits Development process. Standard Details and Plant List have not been made public. Final Payment to DPW made 2/14/2019.
H1007		SWBNO	City of NO CDM Smith Dana Brown and Associates	4	N/A		Green infrastructure standard details of 8 GI types Plant List Stormwater and pollutant load Calculator	Contract complete GI Standard Details being reviewed by NO DPW	\$67,115.00	\$67,115.00	\$0.00	Closed	\$0.00	\$0.00	4/1/2017	Stormwater Calculator is being used in the City Safety & Permits Development process. Standard Details and Plant List have not been made public. Final Payment to DPW made 2/14/2019.

Sewerage Water Board Green Infrastructure Projects

Job#	Title	Principal	Team/Partners	Type*	District	Neighborhood	Description/Scope	Status	Budgeted Amount (AFIN = Total Agreement Amt)	Expended Amount	Remaining (AFIN= Total Available Amt)	Open/Closed	Unspent/Eligible for Reallocation	In-Kind	Completion Date	Comments
H0935	Aurora Rain Gardens	Gaea Consultants	Greenman Dan Groundwork	1	C	Algiers Carlisle Court and Westchester Street	Flow-through planter Rain garden Bioswale Maintenance	Construction Complete 2016 Monitoring and Maintenance Complete 2018	\$66,095.00	\$65,997.78	\$97.22	Open	\$97.22	\$7,330.00	2018	Final payment was made 2/14/19. Final project closeout pending. New Maintenance contract was developed.
H0936	SWB Downtown St. Joseph St. Administration Building Green Roof	Hanging Gardens	Evans + Lighter Morphy Makofsky Independent Roofing Systems Greensite AD Greenroof	1	B	CBD 625 St. Joseph St	Green Roof Blue Roof 9,353 S.F. Outreach/education Monitoring Maintenance	Construction complete Tours have begun Budget increase to account for construction overages and extended warranty Maintenance ongoing through 2018	\$369,748.91	\$369,040.61	\$708.30	Open	\$708.30	\$0.00	2018	SWBNO Staff conducting weeding and additional maintenance as needed. New maintenance contract signed May 28, 2019. AFIN shows Total Agreement Amt of \$388,958.91.
H0937	Coliseum St. Bioswale	Gaea Consultants	Evans + Lighter Groundwork DPW Coliseum Square Association	1	B	Lower Garden District Coliseum Square Park	Right-of-way bioswale Monitoring Maintenance	Contract expired Funds to be re-allocated to 2018/19	\$24,822.94	\$24,822.94	\$0.00		-	\$16,000.00	2016	
H0954	Trees 2016	SWBNO	Dept. of Parks and Parkways NOLA Tree Project	3	N/A	Gentilly	Purchase of trees to give away at community outreach event	Trees purchased	\$5,000.00	\$5,000.00	\$0.00	Closed	\$0.00	\$0.00	12/3/2016	
H0960	Soil Sampling/Analysis	SWBNO	City of NO Eustis Engineering EPA ORD	4	All	Orleans Parish		Final Report has been completed and delivered	\$26,415.45	\$26,415.45	\$0.00	Closed	\$0.00	\$0.00	1/9/2019	Work complete. Project officially closed 01/2019.
H0979	Trees 2017	SWBNO	Dept. of Parks and Parkways NOLA Tree Project	3	N/A	Gentilly	Purchase of trees to give away at community outreach event	Trees purchased	\$5,000.00	\$5,000.00	\$0.00	Closed	\$0.00	\$0.00	12/7/2017	
H1008	Aurora Rain Gardens - 2018/2019 Maintenance	SWBNO	Greenman Dan	1	C	Algiers Carlisle Court and Westchester Street	General, ongoing, maintenance of completed rain gardens.	Ongoing maintenance	\$4,900.00	\$3,435.00	\$1,465.00	Open	\$1,465.00	\$0.00	12/31/2019	Project began 9/17/18
H1011	Aurora Rain Gardens - 2019/2020 Maintenance	SWBNO	Greenman Dan	1	C	Algiers Carlisle Court and Westchester Street	General, ongoing, maintenance of completed rain gardens.	Ongoing maintenance	\$20,875.00	\$20,875.00	\$0.00	Open	-	\$0.00	5/6/2020	Notice to Proceed 5/28/2019 D. Coleman in Accounting is looking into AFIN discrepancies
H1012	SWB Downtown St. Joseph St. Administration Building Green Roof 2019/2020 Maintenance	SWBNO	Greenman Dan	1	B	CBD 625 St. Joseph St	General, ongoing, maintenance of completed green roof.	Ongoing maintenance	\$29,170.00	\$29,170.00	\$0.00	Open	-	\$0.00	5/6/2020	Notice to Proceed 5/28/2019 D. Coleman in Accounting is looking into AFIN discrepancies
H1016	Paul Habans Charter School Educational Stormwater Center (2018 RFP)	Spackman Mossop and Michaels	SWBNO Crescent City Schools	1	C	Tall Timbers - Brechtel 3501 Seine Dr (Paul Habans Charter School)	Installation of an interactive array of stormwater management BMPs and stormwater monitoring stations.	Project Development	\$376,974.95	\$6,300.00	\$370,674.95	Open	-	\$0.00	-	This is the proposal. Contract is being drafted with Legal Department.
H1026	2020-2021 Aurora Gardens Maintenance	The Plant Gallery	The Plant Gallery	1	A	Algiers	Ongoing maintenance and rehabilitation of existing GI Projects	Project Development and Ongoing Maintenance	\$16,590.50	\$4,999.00	\$11,591.50	Open	-	\$0.00	-	Maintenance Contract Awarded.
H1027	2020-2021 Saint Joseph Green Roof maintenance	The Plant Gallery	The Plant Gallery	1	A	CBG	Ongoing maintenance and rehabilitation of existing GI Projects	Project Development and Ongoing Maintenance	\$25,864.15	\$11,295.40	\$14,568.75	Open	-	\$0.00	-	Maintenance Contract Awarded.

Sewerage Water Board Green Infrastructure Projects

Job#	Title	Principal	Team/Partners	Type*	District	Neighborhood	Description/Scope	Status	Budgeted Amount (AFIN = Total Agreement Amt)	Expended Amount	Remaining (AFIN= Total Available Amt)	Open/Closed	Unspent/Eligible for Reallocation	In-Kind	Completion Date	Comments
H1034	Paul Habans Efficacy Project	C.C. Lynch		3	C	Tall Timbers - Brechtel 3501 Seine Dr (Paul Habans Charter School)	Water quality and quantity monitoring	Equipment purchased, need to purchase service and data hosting and installation	\$12,000.00		\$12,000.00	Open	-	\$0.00		Awarded to C.C. Lynch
Totals									\$2,012,514.50	\$1,571,045.94	\$429,468.56		\$32,633.36	\$326,973.00		

Green Infrastructure Fund

Originally Budgeted thru 2020**	\$2,012,514.50
Original Unbudgeted thru 2020	\$487,485.50
Eligible for Reallocation already included in the Total Unallocated	\$32,633.36
Actual Amount Spent	\$1,979,881.14
Total Unallocated Funds Needed to Meet Consent Decree	\$520,118.86

Total 5 Yr GI Budget	\$2,500,000.00
-----------------------------	-----------------------

*Type 1: Plan, develop, implement and maintain one (1) or more GI demonstration projects on public land within Orleans Parish

Type 2: Develop a GI educational curriculum to be implemented in Orleans Parish schools.

Type 3: Develop GI workshops curriculum for educating professionals, commercial businesses, homeowners, and neighborhood groups.

Type 4: Develop GI Tools or studies that further collective understanding of GI concepts and/or standardize their application.

** Total budgeted amount reflects initially allocated funds, some of which may have been reallocated to additional projects

Green Infrastructure Plan	SWBNO	EPA	N/A	N/A	N/A	SWBNO Green Infrastructure Plan 5 year plan Consent decree compliance	Board approved Submitted to EPA 4/26/14	\$2.5 million Over 5 Years								4/24/14 - 2019
---------------------------	-------	-----	-----	-----	-----	---	---	----------------------------	--	--	--	--	--	--	--	----------------

Proposed Projects to Meet the Consent Decree

Bayou St. John Lot GI Project (working title)	TBD	Dana Brown and Associates	1	A	Mid City/Bayou St. John	GI Demonstration Project	Draft Contract, CEA, Concession Agreement all submitted to the City for review and Approval	\$361,000.00	\$0.00	\$361,000.00	-	\$0.00	-	RFP is under internal review.
Adaptation Support Tool NO 2.0	TBD	Deltares	4	N/A	Virtual Tool	Updated AST-NO to NORTC	Draft Submitted to Wallace and Deltares for Approval	\$40,118.86	\$0.00	\$40,118.86	-	\$0.00	-	Draft Contract in Work.
SWBNO GI Site Renovations	TBD	TBD	4	N/A	various	Update the GI site to function at full capacity.	Draft RFP Beign Circulated for Approval	\$119,000.00	\$0.00	\$119,000.00	-	\$0.00	-	Scope of work is under review.

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Third Modified Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 10</u>				
THIRD MOD CONSENT DECREE NOTICE TO ALL CONTRACTORS	CITYWIDE	10/15/14	8/14/14	
<u>Paragraph 41</u>				
ESTIMATED 25% MILESTONES-SOUTHSHORE, MID CITY, CARROLLTON BASINS	CITYWIDE	11/14/14	11/13/14	
AWARD AND ESTIMATED MILESTONES OF NINTH WARD CONTRACT	D & E	10/17/14	10/10/14	
ESTIMATED 50% MILESTONE OF NINTH WARD BASIN AND CONTRACT	D & E	7/24/15	7/23/15	
ESTIMATED 75% MILESTONE OF NINTH WARD BASIN AND CONTRACT	D & E	2/10/16	1/25/16	
AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30206	E	10/21/16	10/24/16	
AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30205	E	11/18/16	11/9/16	
AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30207 and 30208	E	1/20/17	1/19/17	

Appendix F

Consent Decree Accomplishments

AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30213	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30214	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30222	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30223	E	7/21/20	4/30/20
AWARD AND ESTIMATED MILESTONES OF SOUTHSORE – Contract 30224	E	7/21/20	4/30/20

Paragraph 41a

25% MILESTONE COMPLETION NINTH WARD BASIN	D & E	11/21/16	3/16/15
50% MILESTONE COMPLETION NINTH WARD BASIN	D & E	7/8/16 (REVISED)	9/24/15
75% MILESTONE COMPLETION NINTH WARD BASIN	D & E	11/21/16	3/29/16
25% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON	A & B	8/12/16	7/15/16
50% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON	A & B	11/10/16	11/1/16
75% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON	A & B	2/8/17	12/9/16
25% MILESTONE COMPLETION CONTRACT 30206 – N.O. EAST	E	12/10/17	1/12/17
50% MILESTONE COMPLETION CONTRACT 30206 – N.O. EAST	E	4/9/18	3/2/17

Appendix F

Consent Decree Accomplishments

25% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST	E	1/26/19	3/17/17
25% MILESTONE COMPLETION N.O. EAST BASIN	E	10/17/17	4/21/17
75% MILESTONE COMPLETION CONTRACT30206 – N.O. EAST	E	8/7/18	4/24/17
50% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST	E	4/19/19	4/28/17
ESTIMATED 50% MILESTONE OF N.O. EAST BASIN	E	8/19/17	5/26/17
25% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST	E	5/4/19	5/26/17
25% MILESTONE COMPLETION CONTRACT30207 – N.O. EAST	E	3/20/18	6/9/17
50% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST	E	7/3/19	7/12/17
75% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST	E	7/10/19	8/18/17
75% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST	E	9/1/19	9/1/17
50% MILESTONE COMPLETION CONTRACT 30207 – N.O. EAST	E	6/3/19	9/8/17
50% MILESTONE COMPLETION OF N.O. EAST BASIN	E	6/30/19	8/18/17
ESTIMATED 75% MILESTONE OF N.O. EAST BASIN	E	12/16/17	9/27/17
75% MILESTONE COMPLETION OF N.O. EAST BASIN	E	4/30/19	10/27/17
75% MILESTONE COMPLETION CONTRACT 30207 – N.O. EAST	E	8/17/19	10/13/17
100% MILESTONE COMPLETION NINTH WARD BASIN	D & E	3/31/18	1/25/18

Appendix F

Consent Decree Accomplishments

100% MILESTONE COMPLETION N.O. EAST BASIN	E	10/31/19	9/6/19
25% MILESTONE COMPLETION SOUTHSHORE BASIN	E	5/23/20	5/11/20
25% MILESTONE COMPLETION CONTRACT 30223 – SOUTHSHORE	E	1/13/21	9/11/20
<i>50% MILESTONE COMPLETION SOUTHSHORE BASIN</i>	<i>E</i>	<i>03/02/21</i>	<i>10/08/20</i>
<i>25% MILESTONE COMPLETION CONTRACT 30224 - SOUTHSHORE</i>	<i>E</i>	<i>01/13/21</i>	<i>11/13/20</i>
<i>50% MILESTONE COMPLETION CONTRACT 30223 - SOUTHSHORE</i>	<i>E</i>	<i>01/13/21</i>	<i>11/13/20</i>
<i>50% MILESTONE COMPLETION CONTRACT 30222 - SOUTHSHORE</i>	<i>E</i>	<i>04/13/21</i>	<i>11/12/20</i>
<i>25% MILESTONE COMPLETION CONTRACT 30214 - SOUTHSHORE</i>	<i>E</i>	<i>12/14/20</i>	<i>10/09/20</i>
<i>50% MILESTONE COMPLETION CONTRACT 30214 - SOUTHSHORE</i>	<i>E</i>	<i>02/12/21</i>	<i>10/27/20</i>
<i>25% MILESTONE COMPLETION CONTRACT 30213 - SOUTHSHORE</i>	<i>E</i>	<i>12/29/20</i>	<i>12/04/20</i>

Paragraph 42

100% ESSA COMPLETION IN CLOSED BASINS	CITYWIDE	7/31/15	7/21/15
--	----------	---------	---------

Paragraph 56

QTRLY REPORT (3 rd Q 2014)	CITYWIDE	11/1/14	10/30/14
QTRLY REPORT (4 th Q 2014)	CITYWIDE	2/1/15	1/27/15
QTRLY REPORT (1 st Q 2015)	CITYWIDE	5/1/15	4/29/15
QTRLY REPORT (2 nd Q 2015)	CITYWIDE	8/1/15	7/28/15
QTRLY REPORT (3 rd Q 2015)	CITYWIDE	11/1/15	10/22/15
QTRLY REPORT (4 th Q 2015)	CITYWIDE	2/1/16	1/27/16
QTRLY REPORT (1 st Q 2016)	CITYWIDE	5/1/16	4/21/16
QTRLY REPORT (2 nd Q 2016)	CITYWIDE	8/1/16	7/27/16
QTRLY REPORT (3 rd Q 2016)	CITYWIDE	11/1/16	10/24/16

Appendix F

Consent Decree Accomplishments

QTRLY REPORT (4 th Q 2016)	CITYWIDE	2/1/17	1/24/17
QTRLY REPORT (1 st Q 2017)	CITYWIDE	5/1/17	4/26/17
QTRLY REPORT (2 nd Q 2017)	CITYWIDE	8/1/17	7/26/17
QTRLY REPORT (3 rd Q 2017)	CITYWIDE	11/1/17	10/23/17
QTRLY REPORT (4 th Q 2017)	CITYWIDE	2/1/18	1/29/18
QTRLY REPORT (1 st Q 2018)	CITYWIDE	5/1/18	4/27/18
QTRLY REPORT (2 nd Q 2018)	CITYWIDE	8/1/18	7/25/18
QTRLY REPORT (3 rd Q 2018)	CITYWIDE	11/1/18	10/23/18
QTRLY REPORT (4 th Q 2018)	CITYWIDE	2/1/19	1/28/19
QTRLY REPORT (1 st Q 2019)	CITYWIDE	5/1/19	4/24/19
QTRLY REPORT (2 nd Q 2019)	CITYWIDE	7/25/19	8/1/19
QTRLY REPORT (3 rd Q 2019)	CITYWIDE	11/1/19	10/31/19
QTRLY REPORT (4 th Q 2019)	CITYWIDE	2/1/20	1/28/20
QTRLY REPORT (1 st Q 2020)	CITYWIDE	5/1/20	4/30/20
QTRLY REPORT (2 nd Q 2020)	CITYWIDE	8/1/20	7/24/20
<i>QTRLY REPORT (3rd Q 2020)</i>	<i>CITYWIDE</i>	<i>11/01/20</i>	<i>10/29/20</i>

Paragraph 57

ANNUAL REPORT-2014	CITYWIDE	3/1/15	2/27/15
ANNUAL REPORT-2015	CITYWIDE	3/1/16	2/22/16
ANNUAL REPORT-2016	CITYWIDE	3/1/17	2/23/17
ANNUAL REPORT-2017	CITYWIDE	3/1/18	2/26/18
ANNUAL REPORT-2018	CITYWIDE	3/1/19	2/28/19
ANNUAL REPORT-2019	CITYWIDE	3/1/20	2/27/20

Paragraph 57b

LINE CLEANING CYCLE COMPLETION	CITYWIDE	6/22/18	10/21/14
MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	12/15/15	11/24/15
LINE INSPECTION CYCLE COMPLETION	CITYWIDE	6/22/17	3/9/17
MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	3/12/19	2/15/19

Appendix F

Consent Decree Accomplishments

Paragraph 57d

NOTICE OF COMPLETION OF 100-YEAR FLOOD PROTECTION	CITYWIDE	NONE	2/24/16
--	----------	------	---------

Paragraph 58

NOTICE OF LINE CLEANING CYCLE COMPLETION	CITYWIDE	11/20/14	11/13/14
---	----------	----------	----------

NOTICE OF 25% COMPLETION - NINTH WARD BASIN	D & E	4/6/15	3/27/15
--	-------	--------	---------

NOTICE OF 25% COMPLETION - CONTRACT 3986	D & E	4/6/15	3/27/15
---	-------	--------	---------

NOTICE OF COMPLETION OF ESSA IN CLOSED BASINS	CITYWIDE	8/11/15	8/10/15
--	----------	---------	---------

NOTICE OF 50% COMPLETION- NINTH WARD BASIN & CONTRACT 3986	D & E	10/15/15	10/13/15
--	-------	----------	----------

NOTICE OF MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	12/15/15	12/14/15
---	----------	----------	----------

NOTICE OF AWARD AND ESTIMATED MILESTONES CARROLLTON CONTRACT 3737	A & B	8/14/15	10/13/15
---	-------	---------	----------

NOTICE OF 75% COMPLETION – NINTH WARD BASIN & CONTRACT 3986	D & E	4/19/16	4/13/16
---	-------	---------	---------

NOTICE OF 25% COMPLETION- CARROLLTON CONTRACT 3737	A & B	8/5/16	7/25/16
---	-------	--------	---------

NOTICE OF 50% COMPLETION- CARROLLTON CONTRACT 3737	A & B	11/22/16	11/9/16
---	-------	----------	---------

NOTICE OF 75% COMPLETION- CARROLLTON CONTRACT 3737	A & B	12/30/17	12/21/16
---	-------	----------	----------

NOTICE OF 25% COMPLETION- CARROLLTON CONTRACT 30206	E	2/2/17	1/20/17
--	---	--------	---------

NOTICE OF 50% COMPLETION- CARROLLTON CONTRACT 30206	E	3/27/17	3/27/17
--	---	---------	---------

Appendix F

Consent Decree Accomplishments

NOTICE OF 25% COMPLETION- CARROLLTON CONTRACT 30205	E	4/7/17	3/27/17
NOTICE OF LINE INSPECTION CYCLE COMPLETION	CITYWIDE	3/30/17	3/10/17
NOTICE OF 25% COMPLETION- N.O. EAST BASIN	E	5/12/17	5/1/17
NOTICE OF 50% COMPLETION- CONTRACT 30205 – N.O. EAST	E	5/19/17	5/4/17
NOTICE OF 75% COMPLETION- CONTRACT 30206 – N.O. EAST	E	5/15/17	5/4/17
NOTICE OF 25% COMPLETION- CONTRACT 30208 – N.O. EAST	E	6/16/17	6/9/17
NOTICE OF 25% COMPLETION- CONTRACT 30207 – N.O. EAST	E	6/30/17	6/27/17
NOTICE OF 50% COMPLETION- CONTRACT 30208– N.O. EAST	E	8/2/17	7/20/17
NOTICE OF 75% COMPLETION- CONTRACT 30205– N.O. EAST	E	9/8/17	8/29/17
NOTICE OF 50% COMPLETION- N.O. EAST BASIN	E	9/8/17	8/29/17
NOTICE OF 75% COMPLETION- CONTRACT 30208– N.O. EAST	E	9/29/17	9/12/17
NOTICE OF 50% COMPLETION- CONTRACT 30207– N.O. EAST	E	9/29/17	9/12/17
NOTICE OF 75% COMPLETION- CONTRACT 30207– N.O. EAST	E	11/3/17	10/23/17
NOTICE OF 75% COMPLETION- N.O. EAST BASIN	E	11/24/17	11/6/17
NOTICE OF 100% COMPLETION- NINTH WARD BASIN	D & E	2/15/18	1/29/18
NOTICE OF MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	3/8/19	2/22/19

Appendix F

Consent Decree Accomplishments

NOTICE OF 100% COMPLETION- N.O. EAST BASIN	E	10/4/19	9/10/19
NOTICE OF 25% COMPLETION – SOUTHSHORE BASIN	E	10/4/19	9/10/19
NOTICE OF 25% COMPLETION – CONTRACT 30223 – SOUTHSHORE	E	10/2/20	9/18/20
NOTICE OF 50% ESTIMATED COMPLETION – SOUTHSHORE BASIN	E	9/8/20	7/8/20
<i>NOTICE OF 50% COMPLETION – SOUTHSHORE BASIN</i>	<i>E</i>	<i>10/29/20</i>	<i>11/23/20</i>
<i>NOTICE OF 75% ESTIMATED COMPLETION – SOUTHSHORE BASIN</i>	<i>E</i>	<i>02/05/21</i>	<i>12/14/20</i>
<i>NOTICE OF 25% COMPLETION – CONTRACT 30224 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>12/04/20</i>	<i>12/11/20</i>
<i>NOTICE OF 50% COMPLETION – CONTRACT 30223 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>12/04/20</i>	<i>12/11/20</i>
<i>NOTICE OF 25% COMPLETION – CONTRACT 30222 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>10/19/20</i>	<i>10/27/20</i>
<i>NOTICE OF 50% COMPLETION – CONTRACT 30222 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>12/03/20</i>	<i>12/11/20</i>
<i>NOTICE OF 25% COMPLETION – CONTRACT 30214 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>10/30/20</i>	<i>11/10/20</i>
<i>NOTICE OF 50% COMPLETION – CONTRACT 30214 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>11/17/20</i>	<i>12/14/20</i>
<i>NOTICE OF 25% COMPLETION – CONTRACT 30213 – SOUTHSHORE BASIN</i>	<i>E</i>	<i>12/25/20</i>	<i>12/11/20</i>

Appendix F

Consent Decree Accomplishments

Paragraph 69

STIPULATED PENALTY PAID (SWB LETTER 12/24/14) – Date of Violation: 12/20/2014	CITYWIDE	1/19/15	12/24/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 6/26/15) – Dates of Violations: 6/3/15, 6/4/15, 6/5/15, 6/9/15, 6/10/15, 6/13/15, & 6/14/15	CITYWIDE	7/3/15	6/26/15	Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) \$7000.00
STIPULATED PENALTY PAID (SWB LETTER 7/8/16) – Date of Violation: 6/18/2016	CITYWIDE	7/18/16	7/13/16	Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 3/26/18) – Date of Violation: 2/25/18	CITYWIDE	3/27/18	3/22/18	Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) \$1000.00

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Modified and Second Modified Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
-------------	----------	----------------	-------------	----------

Paragraph 10

CONSENT DECREE TO CURRENT CONTRACTORS	CITYWIDE	04/27/10	03/31/10	
---------------------------------------	----------	----------	----------	--

Paragraph 18

PUMP STATION COMPLETION-SPS D	D	N/A	11/24/05	
PUMP STATION COMPLETION-BOULEVARD X	E	04/30/11	04/16/06	
PUMP STATION COMPLETION-EASTOVER	E	09/30/10	04/16/06	
PUMP STATION COMPLETION-SPS #4	A	09/30/10	05/12/09	
PUMP STATION COMPLETION-SPS #24	E	09/30/10	07/09/09	
PUMP STATION COMPLETION-SPS #25	E	09/30/10	07/09/09	
PUMP STATION COMPLETION-SPS WILSON	E	09/30/10	07/14/09	
PUMP STATION COMPLETION-SPS AMERICA	E	09/30/10	07/15/09	
PUMP STATION COMPLETION-SPS MICHOU	E	03/31/11	11/11/09	
PUMP STATION COMPLETION-CHICKASAW	E	09/10/10	06/1/10	
PUMP STATION COMPLETION-SPS #26	E	09/30/10	06/21/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION-MCCOY	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-PINES VILLAGE	E	09/30/10	07/26/10	
PUMP STATION COMPLETION- WILLOWBROOK	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-WRIGHT	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-LAMB	E	09/30/10	08/02/10	
PUMP STATION COMPLETION-AMID	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-CASTLE MANOR	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-CERISE	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- GENTILLY OAKS	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- INDUSTRIAL PARKWAY	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- LAKELAND TERRACE	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-OAK ISLAND	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-ALCEE FORTIER	E	09/30/10	09/20/10	
PUMP STATION COMPLETION- LAKEWOOD SOUTH	A & D	09/30/10	09/20/10	
PUMP STATION COMPLETION-SPS #20	A & D	09/30/10	09/29/10	
PUMP STATION COMPLETION-CITY PARK	A & D	09/30/10	09/29/10	
PUMP STATION COMPLETION-PARIS ROAD	E	09/30/10	09/29/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – SPS #9	A, B, C, D	12/31/10	12/13/10	
PUMP STATION COMPLETION – SPS B	C, D, E	12/31/10	12/13/10	
PUMP STATION COMPLETION – SPS #5	A & B	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #14	A & B	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #17	D & E	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #18	A & D	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #16	C, D, E	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #19	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #21	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #22	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #23	D & E	12/31/10	12/31/10	
PUMP STATION COMPLETION – BULLARD	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – LAKE FOREST	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – LAWRENCE	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – BERG	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – PLUM ORCHARD	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – SHOREWOOD	E	04/30/11	04/28/11	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – VICTORIA	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – WEBER	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – BRIARWOOD	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – CROWDER	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – DODT	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – LIGGETT	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – FRANCE & FLORIDA	D & E	07/11/11	07/08/11	
PUMP STATION COMPLETION – K-MART	D & E	07/11/11	07/08/11	
PUMP STATION COMPLETION – MECO	D & E	07/11/11	07/11/11	
PUMP STATION COMPLETION – SPS A	B & C	07/11/11	07/11/11	
PUMP STATION COMPLETION – AMERICAN MARINE	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – BURKE	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – FOLGERS	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – SOUTHERN SCRAP	E	07/31/11	07/29/11	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – VENETIAN ISLES	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – VILLAGE D’LEST	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – SPS #8	A, B, C, D	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #1	A & B	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #3	A & B	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #6	A, B, C, D	12/31/12	12/21/12	
PUMP STATION COMPLETION – SPS #15	A, B, C, D	04/30/13	04/30/13	
<u>Paragraph 26</u>				
MODIFIED PREVENTIVE MAINTENANCE PROGRAM	CITYWIDE	04/27/10	04/27/10	
<u>Paragraph 30</u>				
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)-NON SIGNIFICANT CHANGES	CITYWIDE	03/1/10	02/26/10	Non-significant changes approved in 03/09/10 Dallas meeting, and confirmed in 03/15/10 SWB ltr
<u>Paragraph 31</u>				
MODIFIED SEWER OVERFLOW ACTION PLAN	CITYWIDE	12/31/08	12/31/08	
<u>Paragraph 41</u>				
66% COMPLETION-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	08/10/10	01/29/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3982- Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	04/20/10	02/05/10	
33% COMPLETION-CONTRACT 3983- Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	04/20/10	02/12/10	
33% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	06/21/10	02/26/10	
66% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	08/30/10	04/02/10	
66% COMPLETION-CONTRACT 3982- Ninth Ward Area – Sewer Rehabilitation- Sewer Rehabilitation No. 1	D & E	07/29/10	04/09/10	
66% COMPLETION-CONTRACT 3983- Ninth Ward Area Sewer Rehabilitation- Sewer Rehabilitation #2	D & E	07/29/10	05/21/10	
33% COMPLETION-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	03/26/12	01/13/12	
66% COMPLETION-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	06/09/12	03/28/12	
33% COMPLETION-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	03/26/12	02/03/12	
66% COMPLETION-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	05/2/12	04/2/12	
33% COMPLETION-CONTRACT 3989- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8	D & E	10/15/12	07/03/12	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3989- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8	D & E	12/19/12	09/13/12	
<u>Paragraph 41a</u>				
25% COMPLETION- Estimated Quarterly Milestone Ninth Ward Basin	D & E	08/22/13	08/19/13	
25% COMPLETION- Estimated Quarterly Milestone New Orleans East Basin	E	08/22/13	08/19/13	
<u>Paragraph 43a</u>				
FORCE MAIN RELIABILITY EVALUATION	CITYWIDE	12/31/09	12/31/09	
<u>Paragraph 43b</u>				
FORCE MAIN RELIABILITY EVALUATION REPORT	CITYWIDE	01/30/10	01/29/10	Received approval from EPA on 04/23/10
<p>After the Board submitted the Force Main Reliability to the EPA and DOJ on 1/29/10, the Board also provided a hard copy to EPA on 3/9/10 at the meeting in Dallas. Additionally, a meeting was held in Dallas with EPA to discuss findings on 3/26/10.</p>				
FORCE MAIN RELIABILITY REPORT CORRECTIVE ACTION PLAN AND SCHEDULE	CITYWIDE	07/31/10	07/15/10	Received approval from EPA dated 08/27/10
<u>Paragraph 44</u>				
AUXILIARY POWER SCHEDULE (EAST BANK PLANT)	CITYWIDE	03/28/10	03/26/10	
<u>Paragraph 56</u>				
QTRLY REPORT (1 ST QTR, 2010)	CITYWIDE	05/01/10	04/15/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
QTRLY REPORT (2 ND QTR, 2010)	CITYWIDE	08/01/10	07/30/10	
QTRLY REPORT (3 RD QTR, 2010)	CITYWIDE	11/1/10	10/29/10	
QTRLY REPORT (4 TH QTR, 2010)	CITYWIDE	02/01/11	01/27/11	
QTRLY REPORT (1 ST QTR, 2011)	CITYWIDE	05/01/11	04/27/11	
QTRLY REPORT (2 ND QTR, 2011)	CITYWIDE	08/01/11	07/31/11	
QTRLY REPORT (3 RD QTR, 2011)	CITYWIDE	11/01/11	10/31/11	
QTRLY REPORT (4 TH QTR, 2011)	CITYWIDE	02/01/12	01/31/12	
QTRLY REPORT (1 ST QTR, 2012)	CITYWIDE	05/01/12	04/27/12	
QTRLY REPORT (2 ND QTR, 2012)	CITYWIDE	08/01/12	07/31/12	
QTRLY REPORT (3 RD QTR, 2012)	CITYWIDE	11/01/12	10/31/12	
QTRLY REPORT (4 TH QTR, 2012)	CITYWIDE	02/01/13	01/31/13	
QTRLY REPORT (1 ST QTR, 2013)	CITYWIDE	05/01/13	04/30/13	
QTRLY REPORT (2 ND QTR, 2013)	CITYWIDE	08/01/13	07/30/13	
QTRLY REPORT (3 RD QTR, 2013)	CITYWIDE	10/31/13	10/25/13	
QTRLY REPORT (4 TH QTR, 2013)	CITYWIDE	02/01/14	01/31/14	
QTRLY REPORT (1 ST QTR, 2014)	CITYWIDE	05/01/14	04/30/14	
QTRLY REPORT (2 ND QTR, 2014)	CITYWIDE	08/01/14	07/25/14	
<u>Paragraph 56c</u>				
FBI O&M INTERIM PLAN	CITYWIDE	07/31/09	07/31/09	
FBI O&M FINAL PLAN	CITYWIDE	03/28/10	03/15/10	
<u>Paragraph 57</u>				
ANNUAL REPORT (2009)	CITYWIDE	03/01/10	02/26/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
ANNUAL REPORT (2010)	CITYWIDE	03/01/11	02/22/11	
ANNUAL REPORT (2011)	CITYWIDE	03/01/12	02/29/12	
ANNUAL REPORT (2012)	CITYWIDE	03/01/13	02/28/13	
ANNUAL REPORT (2013)	CITYWIDE	03/01/14	02/26/14	

Paragraph 58

MILESTONE COMPLETION REPORT- 66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/19/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	02/26/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	03/05/10	02/19/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	03/19/10	03/03/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	04/23/10	04/09/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	04/30/10	04/13/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	06/11/10	05/24/10	
MILESTONE COMPLETION REPORT-	D & E	03/26/12	01/13/12	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3				
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	06/09/12	03/28/12	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	03/26/12	02/03/12	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	05/02/12	04/02/12	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8	D & E	10/15/12	07/03/12	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8	D & E	12/19/12	09/13/12	
<u>Paragraph 68</u>				
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	12/31/13	01/27/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	02/18/14	01/27/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT	CITYWIDE	12/31/13, 02/18/14	01/27/14	Payments assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$2009.63
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	04/09/14	03/27/14	Penalty assessed for Non-Compliant Discharge (BOD) \$2500.00
NOTIFICATION OF PAYMENT	CITYWIDE	04/09/14	03/27/14	Payment assessed for Non-Compliant Discharge(BOD) \$2500.00
STIPULATED PENALTY PAID (SWB Letter 05/23/14)	CITYWIDE	06/09/14	05/23/14	Penalty assessed for Non-Compliant Discharge (BOD) \$2500.00
NOTIFICATION OF PAYMENT	CITYWIDE	06/09/14	05/23/14	Payment assessed for Non-Compliant Discharge(BOD) \$2500.00
<u>Paragraph 74</u> STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	12/31/13	01/27/14	Interest assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$9.63

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Original Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 9</u>				
NOTICE: CONSENT DECREE TO CURRENT CONTRACTED OPERATORS	CITYWIDE	04/28/98	04/30/98	
<u>Paragraph 10</u>				
CONSENT DECREE TO CURRENT CONTRACTORS	CITYWIDE	05/28/98	05/27/98	
<u>Paragraph 17</u>				
SCADA INSTALLED & CONTINUOUSLY OPERATING	CITYWIDE	03/01/98	02/27/98	
<u>Paragraph 20</u>				
CERTIFICATION OF SEALING OF ALL KNOWN CROSS CONNECTIONS	CITYWIDE	03/01/98	02/27/98	
<u>Paragraph 21</u>				
<u>CROSS CONNECTION: OAK STREET</u>	A			
DISCOVERY		02/11/98	02/11/98	
SEALING		03/13/98	02/22/98	
NOTIFICATION OF SEALING		03/13/98	03/09/98	
<u>CROSS CONNECTION: PEOPLES @</u>	D			
<u>ABUNDANCE</u>				
DISCOVERY		06/18/98	06/18/98	
SEALING:		07/18/98	07/17/98	
NOTIFICATION OF SEALING		07/18/98	07/17/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: COUNTRY CLUB DRIVE NEAR MARCIA</u>	A			
DISCOVERY		08/03/98	08/03/98	
SEALING:		09/02/98	08/29/98	
NOTIFICATION OF SEALING		09/02/98	09/01/98	
<u>CROSS CONNECTION: OLD SPANISH TRAIL, NEAR CHEF MENTEUR HIGHWAY</u>	E			
DISCOVERY		08/03/98	08/03/98	
SEALING:		09/02/98	08/27/98	
NOTIFICATION OF SEALING		09/02/98	09/01/98	
<u>CROSS CONNECTION: MITHRA & DEBORE</u>	D			
DISCOVERY		05/04/99	05/04/99	
SEALING:		06/03/99	05/04/99	
NOTIFICATION OF SEALING		06/03/99	05/11/99	
<u>CROSS CONNECTION: VICKSBURG & FLORIDA AVE</u>	A			
DISCOVERY		05/25/99	05/25/99	
SEALING:		06/24/99	06/20/99	
NOTIFICATION OF SEALING		06/24/99	06/21/99	
<u>CROSS CONNECTION: MORRISON CANAL AT SHOREWOOD BLVD.</u>	E			
DISCOVERY		09/01/99	09/01/99	
SEALING:		10/01/99	09/21/99	
NOTIFICATION OF SEALING		10/01/99	09/27/99	
<u>CROSS CONNECTION: FREY PLACE AND ST. BERNARD AVENUE</u>	D			
DISCOVERY		07/21/00	07/21/00	
SEALING:		08/20/00	07/24/00	
NOTIFICATION OF SEALING		08/20/00	07/27/00	
<u>CROSS CONNECTION: SPAIN ST. AND SELMA STREET</u>	D			
DISCOVERY		05/18/01	05/18/01	
SEALING:		06/17/01	05/20/01	
NOTIFICATION OF SEALING		06/17/01	05/23/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: SPAIN ST. AND DREUX STREET</u>	D			
DISCOVERY		08/17/01	08/17/01	
SEALING:		09/16/01	08/17/01	
NOTIFICATION OF SEALING		09/16/01	09/04/01	
<u>CROSS CONNECTION: LAFON AND DWYER ROAD</u>	E			
DISCOVERY		07/08/02	07/08/02	
SEALING:		08/07/02	07/09/02	
NOTIFICATION OF SEALING		08/07/02	07/17/02	
<u>CROSS CONNECTION: FLEUR DE LIS AND 38TH STREET</u>	A			
DISCOVERY		08/21/03	08/21/03	
SEALING:		09/20/03	08/21/03	
NOTIFICATION OF SEALING		09/20/03	08/21/03	
<u>CROSS CONNECTION: CLAIBORNE AVE AND LAHARPE STREET</u>				Cross Connection was found valved and closed.
DISCOVERY		07/14/09	07/14/09	
SEALING:		08/13/09	07/14/09	
<u>CROSS CONNECTION: PIETY AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/15/09	07/15/09	
SEALING:		08/14/09	07/15/09	
<u>CROSS CONNECTION: ALVAR AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/15/09	07/15/09	
SEALING:		08/14/09	07/15/09	
<u>CROSS CONNECTION: EAST SIDE OF RR TRACKS NEAR FLORIDA AVE</u>				Cross Connection was found valved and closed.
DISCOVERY		07/20/09	07/2009	
SEALING:		08/19/09	07/20/09	
<u>CROSS CONNECTION: N MIRO AND ELYSIAN FIELDS (FIRE STATION)</u>				Cross Connection was found valved and closed.
DISCOVERY		07/21/09	07/21/09	
SEALING:		08/20/09	07/21/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: FELICIANA AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/30/09	07/30/09	
SEALING:		08/29/09	07/30/09	
<u>CROSS CONNECTION: PRESS AND FLORIDA ST, DITCH ON NORTH SIDE OF RR TRACKS</u>				Cross Connection was found valved and closed.
DISCOVERY		07/31/09	07/31/09	
SEALING:		08/30/09	07/31/09	
<u>CROSS CONNECTION: PEOPLES AND FLORIDA AVES</u>				Cross Connection was found valved and closed.
DISCOVERY		08/06/09	08/06/09	
SEALING:		09/05/09	08/06/09	
<u>CROSS CONNECTION: KENTUCKY AND FLORIDA STREET</u>				Cross Connection was found valved and closed.
DISCOVERY		08/14/09	08/14/09	
SEALING:		09/13/09	08/14/09	
<u>Paragraph 25</u>				
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/99	03/01/99	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/00	02/29/00	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/01	02/28/01	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/02	02/28/02	Modification request approved by EPA: 8/30/02
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/03	02/28/03	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/04	02/20/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/08	02/29/08	Verbal approval given in March 26, 2008 Dallas meeting.
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/09	02/27/09	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/10	02/26/10	Non-significant changes approved in 03/09/10 Dallas meeting.
<u>Paragraph 26</u>				
COMPLIANCE WITH THE 1998 EPA-APPROVED PM PROGRAM	CITYWIDE	07/09/99	07/09/99	EPA approval of PM modifications in annual report: 5/10/99; EPA approval- reprinted PM Manual: 10/20/99; Court approval- 5/19/00.
RESPONSE TO EPA'S COMMENTS: 1999 PM PLAN MODIFICATIONS	CITYWIDE	11/11/00	10/07/00	Reprinted PM Plan to be submitted to the Court 1 st Quarter, 2001.
COMPLIANCE WITH THE EPA-APPROVED 1999 PM PROGRAM	CITYWIDE	12/11/00	12/11/00	
COMPLIANCE WITH THE EPA-APPROVED 2007 PM PROGRAM	CITYWIDE	06/24/08	03/27/08	
COMPLIANCE WITH THE EPA-APPROVED 2008 PM PROGRAM	CITYWIDE	06/07/09	03/10/09	
COMPLIANCE WITH THE EPA-APPROVED 2009 PM PROGRAM	CITYWIDE	05/08/10	03/10/09	
<u>Paragraph 29</u>				
REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA)	CITYWIDE	03/01/99	03/01/99	Modification request denied by EPA; dispute resolution not invoked.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA)	CITYWIDE	03/01/01	02/28/01	
<u>Paragraph 33</u>				
FINAL COLLECTION SYSTEM EVALUATION STUDY (optional)	CITYWIDE	06/30/99	N/A	No change in basin prioritization; Option not taken.
<u>Paragraph 35</u>				
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CBD/FR QUARTER	B & C	04/01/98	03/27/98	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: GENTILLY	D & E	04/01/99	03/30/99	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: UPTOWN	A & B	04/01/00	03/30/00	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: MID-CITY	A, B, C, D	04/01/01	03/29/01	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NINTH WARD	C, D, E	04/01/02	03/27/02	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CARROLLTON	A & B	04/01/03	03/27/03	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NEW ORLEANS EAST	E	04/01/04	03/24/04	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: SOUTH SHORE	E	04/01/05	03/29/05	
<u>Paragraph 36</u>				
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY	D & E	06/09/99	05/10/99	No corrections required. Report approved 5/10/99.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN	A & B	06/14/00	05/15/00	No corrections required. Report approved 5/15/00.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY	A, B, C, D	05/23/01	04/23/01	No corrections required. Report approved 4/23/01.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD	C, D, E	06/03/02	05/03/02	No corrections required. Report approved 5/3/02.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON	A & B	06/09/03	05/09/03	No corrections required. Report approved 5/9/03.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST	E	08/25/04	07/26/04	No corrections required. Report approved 7/26/04.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTH SHORE	E	06/19/05	05/19/05	
<u>Paragraph 38</u>				
RMAP SUBMITTED: CBD/FRENCH QUARTER	B & C	08/18/98	08/07/98	
RMAP SUBMITTED: GENTILLY	D & E	09/07/99	09/07/99	
RMAP SUBMITTED: UPTOWN	A & B	09/12/00	08/17/00	
RMAP SUBMITTED: MID-CITY	A, B, C, D	08/21/01	08/15/01	
RMAP SUBMITTED: NINTH WARD	C, D, E	08/01/02	07/30/02	
RMAP SUBMITTED: CARROLLTON	A & B	09/06/03	09/03/03	
RMAP SUBMITTED: NEW ORLEANS EAST	E	11/01/04	09/24/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
RMAP SUMMITTED: SOUTH SHORE	E	11/01/05*	04/06/06	ORIGINAL DUE DATE; DATE CHANGED DUE TO KATRINA FORCE MAJUERE
<u>Paragraph 40</u>				
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CBD/FRENCH QUARTER	B & C	11/05/98	09/09/98	
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY	D & E	11/19/99	10/20/99	Corrections not required. 10/20/99 Approval.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN	A & B	10/12/00	09/12/00	No corrections required. Approved 09/12/00.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY	A, B, C, D	10/06/01	09/06/01	No corrections required. Report approved 09/6/01.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD	C, D, E	03/06/03	02/04/03	No corrections required. Report approved 02/04/03
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON	A & B	10/26/03	09/26/03	No corrections required. Report approved 09/26/03
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST	E	11/29/04	11/29/04	
RMAP: EPA APPROVAL OF REVISIONS: NEW ORLEANS EAST	E	12/29/04	12/13/04	
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTHSHORE	E	11/15/07	10/16/07	No corrections required. Report approved 10/16/07

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 44</u>				
BEGIN CONSTRUCTION: LAKEVIEW (Contract 3901-Lakeview Basin CCTV & Cleaning)	A & D	12/15/98	10/19/98	
BEGIN CONSTRUCTION: CBD/FR QTR (Contract 3914-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection)	B & C	01/01/01	10/30/00	
BEGIN CONSTRUCTION: GENTILLY (Contract 3925-Gentilly Point Repairs #1)	D & E	01/01/02	07/23/01	
END CONSTRUCTION: LAKEVIEW	A & D	12/14/01	11/21/01	
BEGIN CONSTRUCTION: UPTOWN (Contract 3938-Uptown Cleaning and CCTV Inspection)	A & B	01/01/03	12/30/02	
BEGIN CONSTRUCTION: MID CITY (Contract 3940-Mid City Manhole Rehabilitation #1)	A, B, C, D	01/01/04	06/09/03	
BEGIN CONSTRUCTION: NINTH WARD (Contract 3966-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1)	D & E	01/01/05	06/21/04	
END CONSTRUCTION: GENTILLY	D & E	12/31/04	12/06/04	
BEGIN CONSTRUCTION: CARROLLTON	A & B	01/01/06	04/04/05	
END CONTRUCTION-CBD / FRENCH QUARTER	B & C	12/31/05 **	10/23/06	**Original Scheduled Date Extended via Force Majuere to 11/1/06
END CONTRUCTION-UPTOWN	A & B	12/31/05 **	10/23/06	**Original Scheduled Date Extended via Force Majuere to 11/1/06

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
END CONSTRUCTION-MID CITY	A, B, C, D	12/31/06 *	---	*Deferred due to Force Majeure
END CONSTRUCTION-NINTH WARD	D & E	12/31/07 *	---	*Deferred due to Force Majeure
BEGIN CONSTRUCTION-SOUTH SHORE	E	01/01/08*	---	*Deferred due to Force Majeure
RESUME CONSTRUCTION: MID CITY: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	11/15/08	08/18/08	
RESUME CONSTRUCTION: NINTH WARD: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	11/15/08	08/21/08	
RESUME CONSTRUCTION: CARROLLTON: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	11/15/08	08/29/08	
BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/01/09	02/23/09	
BEGIN CONSTRUCTION-SOUTH SHORE: CONTRACT 3721-South Shore Area Rehabilitation-Manhole Rehabilitation #1	E	04/01/10	12/21/09	
<u>Paragraph 45</u>				
SET 33% / 66% DEADLINES: CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	08/13/98	07/31/98	
SET 33% / 66% DEADLINES: CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	08/13/98	07/31/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3907-W. Lakeview Manhole Rehabilitation	A & D	10/09/98	09/30/98	CONTRACT CANCELLED. SEE CONT. #3909
33% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	03/03/99	01/15/99	
SET 33% / 66% DEADLINES: CONTRACT 3905-W. Lakeview Phase 1 Pipe Rehabilitation	A & D	02/12/99	01/25/99	
SET 33% / 66% DEADLINES: CONTRACT 3908-E. Lakeview Phase 1 Pipe Rehabilitation	A & D	02/12/99	01/25/99	
33% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	03/13/99	01/29/99	
66% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	04/22/99	02/19/99	
66% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	05/12/99	03/19/99	
SET 33% / 66% DEADLINES: CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	04/09/99	03/27/99	Deadlines amended in letter to EPA (7/26/99.) New 33%: 1/26/00; New 66%: 2/25/00
33% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation	A & D	08/24/99	06/25/99	
33% COMPLETION: LAKEVIEW CONTRACT 3905-W. Lakeview Phase I Pipe Rehabilitation	A & D	09/18/99	08/20/99	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation	A & D	10/18/99	09/10/99	
33% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	01/4/00	10/22/99	Amended Scheduled Date: 1/26/00
66% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	02/03/00	12/17/99	Amended Scheduled Date: 2/25/00
SET 33% / 66% DEADLINES: CONTRACT 3903-E. Lakeview Phase 2 Point Repairs	A & D	03/01/00	02/25/00	
SET 33% / 66% DEADLINES: CONTRACT 3924-E. Lakeview Phase 2 Pipe Rehabilitation	A & D	05/03/00	05/03/00	Deadlines amended in letter to EPA (10/18/00.) New 33%: 12/15/00 New 66%: 01/26/01
33% COMPLETION: CONTRACT 3903- E. Lakeview Phase 2 Point Repairs	A & D	11/16/00	06/09/00	
SET 33% / 66% DEADLINES: CONTRACT 3914-Sewer Line Cleaning and CCTV Inspection	A & D	07/21/00	07/14/00	Deadlines amended in letter to EPA (12/1/00.) New 33%: 4/22/01 New 66%: 7/25/01
66% COMPLETION: CONTRACT 3903- E. Lakeview Phase 2 Point Repairs	A & D	12/31/00	07/14/00	
SET 33% / 66% DEADLINES: CONTRACT 3906-Lakeview Phase 2 Repairs and Replacements	A & D	07/21/00	07/18/00	
SET 33% / 66% DEADLINES: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	09/27/00	09/27/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	10/22/00	10/13/00	Amended deadline: 12/15/00
SET 33% / 66% DEADLINES: CONTRACT 3915-CBD / French Quarter Point Repair and Line Replacement	B & C	11/26/00	11/20/00	
SET 33% / 66% DEADLINES: CONTRACT 3916- CBD / French Quarter Point Repair	B & C	11/26/00	11/20/00	
66% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	12/11/00	11/24/00	Amended deadline: 1/26/01
33% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements	A & D	05/22/01	11/30/00	
33% COMPLETION: CONTRACT 3911- W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	04/09/01	01/26/01	
SET 33% / 66% DEADLINES: CONTRACT 3918- CBD / French Quarter Manhole Rehabilitation	B & C	02/11/01	02/06/01	
66% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements	A & D	07/02/01	03/09/01	
33% COMPLETION: CONTRACT 3914 CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	04/22/01	03/16/01	
66% COMPLETION: CONTRACT 3911- W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	07/18/01	03/30/01	
33% COMPLETION: CONTRACT 3916 CBD / French Quarter Pt Repairs	B & C	06/06/01	03/30/01	
33% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement	B & C	06/16/01	04/13/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement	B & C	07/16/01	05/04/01	
66% COMPLETION: CONTRACT 3916 CBD / French Quarter Point Repairs	B & C	07/16/01	05/04/01	
33% COMPLETION: CONTRACT 3918 CBD / French Quarter Point Manhole Rehabilitation	B & C	09/15/01	06/15/01	
SET 33% / 66% DEADLINES: CONTRACT 3925- Gentilly Area Point Repairs #1	D & E	06/15/01	06/14/01	
66% COMPLETION: CONTRACT 3918: CBD / French Quarter Sewer Manhole Repairs	B & C	10/04/01	07/06/01	
SET 33% / 66% DEADLINES: CONTRACT 3926: Gentilly Point Repairs #2	D & E	07/27/01	07/12/01	
33% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	01/23/02	10/12/01	
SET 33% / 66% DEADLINES: CONTRACT 3917: CBD/ French Quarter Rehabilitation Pipe Lining and Point Repairs	B & C	11/09/01	10/24/01	
33% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2	D & E	04/08/02	11/16/01	
66% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	03/14/02	11/23/01	
SET 33% / 66% DEADLINES: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	12/19/01	12/12/01	
66% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2	D & E	06/07/02	02/01/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs	B & C	06/28/02	04/05/02	
66% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs	B & C	09/06/02	05/03/02	
SET 33% / 66% DEADLINES: CONTRACT 3930: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	05/15/02	05/13/02	
SET 33% / 66% DEADLINES: CONTRACT 3931: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	06/05/02	06/04/02	
SET 33% / 66% DEADLINES: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	08/07/02	07/22/02	
SET 33% / 66% DEADLINES: CONTRACT 3938: Uptown Cleaning and CCTV Inspection	A & B	08/07/02	07/22/02	Deadlines amended in letter- 11/13/02.
33% COMPLETION: CONTRACT 3929: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	12/17/02	10/25/02	
SET 33% / 66% DEADLINES: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement No. 1	D & E	01/18/03	10/25/02	
33% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	01/21/03	10/25/02	
SET 33% / 66% DEADLINES: CONTRACT 3801: 24" Force Main from Pump Station #15	A, B, C, D	12/20/02	11/20/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	04/21/03	12/13/02	
33% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	01/11/03	12/13/02	
SET 33% / 66% DEADLINES: CONTRACT 3928: Spain St.–Clematis Ave. 48” Trunk Sewer Rehabilitation	D & E	01/17/03	12/20/02	
SET 33% / 66% DEADLINES: CONTRACT 3936: Gentilly Area Sewer Rehabilitation, Cleaning, CCTV, & Repairs #1	D & E	02/14/03	01/24/03	
66% COMPLETION: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repair #1	D & E	03/17/03	02/07/03	
33% COMPLETION: CONTRACT 3938 Uptown Area Sewer Line Cleaning and CCTV Inspection	A & B	03/17/03	02/21/03	
66% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	04/11/03	03/14/03	
SET 33% / 66% DEADLINES: CONTRACT 3934: Gentilly Area Sewer Rehabilitation Follow-Up Pipe Lining and Repair #1	D & E	04/18/03	03/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3939: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2	D & E	04/18/03	03/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3940: Mid-City Area Sewer Rehabilitation Manhole Rehabilitation #1	A, B, C, D	04/18/03	03/24/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3938: Uptown Area Sewer Line Cleaning and CCTV Inspection	A & B	05/08/03	03/28/03	
33% COMPLETION: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	05/05/03	03/28/03	
33% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	06/16/03	04/25/03	
SET 33% / 66% DEADLINES: CONTRACT 3935: Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	05/16/03	05/06/03	
SET 33% / 66% DEADLINES: CONTRACT 3937: Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	05/16/03	05/06/03	
SET 33% / 66% DEADLINES: CONTRACT 3932: Gentilly Area Sewer Rehabilitation Manhole Replacement #1	D & E	05/16/03	05/06/03	
66% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	08/15/03	05/16/03	
33% COMPLETION: CONTRACT 3801: 24" Force Main from Pumping Station #15	A, B, C, D	09/15/03	05/30/03	
SET 33% / 66% DEADLINES: CONTRACT 3933: Gentilly Area Sewer Rehabilitation and Manhole Rehabilitation #2	D & E	06/20/03	06/02/03	
66% COMPLETION: CONTRACT 3801: 24" Force Main from Pumping Station #15	A, B, C, D	10/20/03	06/20/03	
SET 33 / 66% DEADLINES: CONTRACT 3941: Uptown Area Sewer Manhole Rehabilitation	A & B	07/18/03	06/27/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33 / 66% DEADLINES: CONTRACT 3942: Uptown Sewer Rehabilitation Excavated Point Repair #1	A & B	07/18/03	06/27/03	
66% COMPLETION: CONTRACT 3940: Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation #1	A, B, C, D	01/13/04	07/18/03	
33% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation-48" Trunk Sewer Rehabilitation	D & E	08/14/03	07/18/03	
SET 33 / 66% DEADLINES: CONTRACT 3944: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #1	A & B	08/15/03	07/25/03	
SET 33 / 66% DEADLINES: CONTRACT 3943: Uptown Area Sewer Rehabilitation Excavated Point Repair #2	A & B	08/15/03	07/25/03	
33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2	D & E	12/14/03	07/25/03	
33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1	D & E	10/10/03	08/01/03	
66% COMPLETION: CONTRACT 3939-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #2	D & E	03/13/04	08/15/03	
33% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	12/14/03	08/29/03	
SET 33 / 66% DEADLINES: CONTRACT 3946: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #2	A & B	09/19/03	09/04/03	
SET 33 / 66% DEADLINES: CONTRACT 3945: Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	09/19/03	09/04/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1	D & E	03/23/04	09/19/03	
SET 33 / 66% DEADLINES: CONTRACT 3920: CBD / French Qtr Sewer Rehabilitation Phase 2 Point Repair	B & C	10/17/03	09/30/03	
SET 33% / 66% DEADLINES: CONTRACT 3947-Uptown Area Sewer Rehabilitation Excavated Point Repair #4	A & B	10/17/03	09/30/03	
33% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	01/11/04	10/03/03	
66% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation- 48" Trunk Sewer Rehabilitation	D & E	10/13/03	10/10/03	
33% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1	D & E	01/02/03	10/10/03	
SET 33% / 66% DEADLINES: CONTRACT 3948: Uptown Area Sewer Rehabilitation Excavated Point Repair #4	A & B	10/17/04	10/16/03	
33% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	01/02/04	10/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3942-Uptown Area Sewer Rehabilitation Excavated Point Repair #1	A & B	11/14/03	10/31/03	
33% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2	D & E	02/05/04	11/07/03	
33% COMPLETION: CONTRACT 3941- Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	02/13/04	11/14/03	
66% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	04/10/04	11/14/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3949-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #1	A & B	12/19/03	11/21/03	
33% COMPLETION: CONTRACT 3943- Uptown Area Sewer Rehabilitation Excavated Point Repair #2	A & B	03/12/04	11/21/03	
66% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	03/13/04	11/28/03	
66% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1	D & E	03/21/04	12/05/03	
66% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2	D & E	04/25/04	12/12/03	
66% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	03/21/04	12/12/03	
SET 33% / 66% DEADLINES: CONTRACT 3950-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #2	A & B	01/07/04	12/22/03	
SET 33% / 66% DEADLINES: CONTRACT 3951-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #3	A & B	01/07/04	12/22/03	
33% COMPLETION: CONTRACT 3947- Uptown Area Sewer Rehabilitation, Excavated Pt Repair #4	A & B	05/14/04	12/26/03	
33% COMPLETION: CONTRACT 3944- Uptown Area Sewer Manhole Replacement #1	A & B	04/11/04	01/02/04	
66% COMPLETION: CONTRACT 3942- Uptown Area Rehabilitation, Excavated Point Repair #1	A & B	04/13/04	01/02/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3945- Uptown Area Rehabilitation, Excavated Point Repair #3	A & B	04/16/04	01/09/04	
66% COMPLETION: CONTRACT 3941- Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	04/13/04	01/16/04	
66% COMPLETION: CONTRACT 3947- Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	07/13/04	01/30/04	
66% COMPLETION: CONTRACT 3943- Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	05/01/04	01/23/04	
SET 33% / 66% DEADLINES: CONTRACT 3953: Mid-City Sewer Rehabilitation Excavated Pt Repair #1	A, B, C, D	03/19/04	03/05/04	
SET 33% / 66% DEADLINES: CONTRACT 3954: Mid-City Area Sewer Rehabilitation Sewer Main Replacement #1	A, B, C, D	03/19/04	03/05/04	
33% COMPLETION: CONTRACT 3946- Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	05/16/04	03/05/04	
66% COMPLETION: CONTRACT 3945- Uptown Area Sewer Rehabilitation Excavated Point Repair #3	A & B	06/15/04	03/05/04	
SET 33% / 66% DEADLINES: CONTRACT 3952: Uptown Area Sewer Rehabilitation Pipe Lining and Repair #4	A & B	03/16/04	03/15/04	
66% COMPLETION: CONTRACT 3944- Uptown Area Sewer Main Replacement #1	A & B	07/10/04	03/19/04	
SET 33% / 66% DEADLINES: CONTRACT 3921: CBD / French Qtr Area Sewer Rehabilitation Pipe Lining and Point Repair	B & C	04/16/04	03/25/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3966: Ninth Ward Area Sewer Rehabilitation Manhole Rehabilitation #1	C, D, & E	04/16/04	04/05/04	
33% COMPLETION: CONTRACT 3920- CBD / French Quarter Phase 2 Point Repair	B & C	06/13/04	04/16/04	
66% COMPLETION: CONTRACT 3946: Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	08/14/04	04/30/04	
SET 33% / 66% DEADLINES: CONTRACT 3922-CBD / French Quarter Phase 2 Manhole Rehabilitation	B & C	05/31/04	05/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3849-East Bank Gravity Sewer Interconnections	Citywide	05/21/04	05/03/04	
33% COMPLETION: CONTRACT 3949- Uptown Area Sewer Rehabilitation-Pipe Lining Repair #1	A & B	09/03/04	05/28/04	
SET 33% / 66% DEADLINES: CONTRACT 3956-Mid City Area Excavated Point Repair #2	A, B, C, D	05/21/04	05/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	06/18/04	06/04/04	
33% COMPLETION: CONTRACT 3950- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	10/01/04	06/11/04	
33% COMPLETION: CONTRACT 3953- Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	09/23/04	07/02/04	
66% COMPLETION: CONTRACT 3920- CBD / French Quarter Phase 2 Point Repair	B & C	08/02/04	07/09/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3951- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	10/01/04	07/16/04	
33% COMPLETION: CONTRACT 3954- Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	09/23/04	07/16/04	
66% COMPLETION: CONTRACT 3954- Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	11/02/04	08/06/04	
33% COMPLETION: CONTRACT 3952- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	03/25/04	08/06/04	
33% COMPLETION: CONTRACT 3956- Mid-City Area Sewer Rehabilitation- Excavated Pt Repair #2	A, B, C, D	12/07/04	08/06/04	
33% COMPLETION: CONTRACT 3966- 9 TH Ward Area Sewer Rehabilitation- Manhole Rehabilitation #1	D & E	11/12/04	08/06/04	
66% COMPLETION: CONTRACT 3953- Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	11/02/04	08/16/04	
66% COMPLETION: CONTRACT 3956- Mid City Area Sewer Rehabilitation- Excavated Point Repair #2	A, B, C, D	01/26/05	08/20/04	
33% COMPLETION: CONTRACT 3948- Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	12/13/04	09/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3859-East Bank Pumping Stations Physical Improvements #2	Citywide	09/17/04	09/08/04	
SET 33% / 66% DEADLINES: CONTRACT 3957-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #1	A, B, C, D	09/17/04	09/08/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3958-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #2	A, B, C, D	09/17/04	09/08/04	
66% COMPLETION: CONTRACT 3966- 9 th Ward Area Sewer Rehabilitation- Manhole Replacement #1	D & E	01/11/05	09/10/04	
66% COMPLETION: CONTRACT 3951- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	01/19/05	09/17/04	
66% COMPLETION: CONTRACT 3952- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	07/13/05	09/17/04	
SET 33% / 66% DEADLINES: CONTRACT 3959-Mid City Basin Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	10/22/04	09/28/04	
66% COMPLETION: CONTRACT 3949- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1	A & B	12/22/04	10/01/04	
33% COMPLETION: CONTRACT 3849- East Bank Gravity Sewer Interconnections	Citywide	04/01/05	10/08/04	
33% COMPLETION: CONTRACT 3921- CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	11/02/04	10/08/04	
33% COMPLETION: CONTRACT 3922- CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	12/07/04	10/14/04	
33% COMPLETION-CONTRACT 3955- Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	12/07/04	10/14/04	
66% COMPLETION: CONTRACT 3950- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	01/19/05	10/29/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3866-East Bank Pumping Stations, Physical Improvements #1	Citywide	11/19/04	11/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3961-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	11/19/04	11/03/04	
66% COMPLETION: CONTRACT 3921- CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	12/22/04	11/05/04	
66% COMPLETION: CONTRACT 3922- CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	01/26/05	11/23/04	
SET 33% / 66% DEADLINES: CONTRACT 3819-New Force Main from SPS 20 to SPS 21	Citywide	12/08/04	12/07/04	
66% COMPLETION-CONTRACT 3955- Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	02/03/05	12/17/04	
66% COMPLETION-CONTRACT 3948- Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	03/11/05	12/17/04	
SET 33% / 66% DEADLINES: CONTRACT 3867-East Bank Pumping Stations, Physical Improvements #3	Citywide	01/14/05	12/27/04	
SET 33% / 66% DEADLINES: CONTRACT 3868-East Bank Pumping Stations, Physical Improvements #4	Citywide	01/14/05	12/27/04	
SET 33% / 66% DEADLINES: CONTRACT 3973-Carrollton Area Sewer Rehabilitation Manhole Rehabilitation #1	A & B	01/14/05	12/27/04	
66% COMPLETION-CONTRACT 3849- East Bank Gravity Inter-Connections	Citywide	06/25/05	01/07/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3959- Mid City Area Sewer Rehabilitation-Sewer Main Rehabilitation #3	A, B, C, D	08/08/05	01/21/05	
SET 33% / 66% DEADLINES: CONTRACT 3870-East Bank Pumping Stations, Physical Improvements #6	Citywide	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3863- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3962-Mid City Area Sewer Rehabilitation-Manhole Rehabilitation #2	A, B, C, D	02/18/05	02/03/05	
33% COMPLETION-CONTRACT 3958- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	05/15/05	02/11/05	
33% COMPLETION-CONTRACT 3957- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #1	A, B, C, D	05/15/05	02/28/05	
SET 33% / 66% DEADLINES: CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	08/18/05	03/01/05	
33% COMPLETION-CONTRACT 3960- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	06/29/05	03/11/05	
33% COMPLETION-CONTRACT 3859- East Bank Pumping Stations, Physical Improvements #2	Citywide	05/17/05	03/14/05	
33% COMPLETION-CONTRACT 3961- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	07/25/05	03/18/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3936-CBD / French Quarter Fiber Pilot Project	B & C	04/15/05	03/29/05	
66% COMPLETION-CONTRACT 3958- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	08/13/05	04/08/05	
SET 33% / 66% DEADLINES: CONTRACT 3967- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 9	A, B, C, D	04/15/05	04/11/05	
66% COMPLETION-CONTRACT 3957- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	08/13/05	04/29/05	
SET 33% / 66% DEADLINES: CONTRACT 3968- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 10	A, B, C, D	05/20/05	05/10/05	
66% COMPLETION-CONTRACT 3859- East Bank Pumping Stations Physical Improvements #3	Citywide	06/26/05	05/13/05	
SET 33% / 66% DEADLINES: CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 11	A, B, C, D	06/17/05	06/02/05	
33% COMPLETION-CONTRACT 3873- Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1	A & B	08/20/05	05/20/05	
33% COMPLETION-CONTRACT 3636- CBD Sewer / Fiber Pilot Project	B & C	07/02/05	06/06/05	
33% COMPLETION-CONTRACT 3963- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	09/24/05	06/10/05	
33% COMPLETION-CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	09/24/05	06/10/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3961- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	11/02/05	06/10/05	
66% COMPLETION-CONTRACT 3960- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	10/07/05	06/17/05	
SET 33% / 66% DEADLINES: CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 12	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 13	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3972- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 14	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation – Point Repair #1	C, D, & E	07/15/05	06/22/05	
33% COMPLETION-CONTRACT 3962- Mid City Sewer Rehabilitation-Manhole Rehabilitation #2	A, B, C, D	09/04/05	06/24/05	
66% COMPLETION-CONTRACT 3873- Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation 1	A & B	10/29/05	06/24/05	
33% COMPLETION-CONTRACT 3866- East Bank Pumping Station Physical Improvements #1	CITYWID E	07/17/05	07/13/05	
66 % COMPLETION – CONTRACT 3962- Mid City Area Sewer Rehabilitation – Manhole Rehabilitation #2	A, B, C, D	10/24/05	07/08/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3829-Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	D, E	08/19/05	8/01/05	
66% COMPLETION-CONTRACT 3963- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	12/03/05	07/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3975-Lower 9 th Ward Area Sewer Rehabilitation-Sewer Point Repair #2	D & E	08/19/05	08/01/05	
SET 33% / 66% DEADLINES: CONTRACT 3990-Carrollton Area Sewer Rehabilitation-Sewer Point Repair #1	A & B	08/19/05	08/01/05	
66% COMPLETION-CONTRACT 3636- CBD Sewer / Fiber Pilot Project	B & C	08/01/05	07/26/05	
33% COMPLETION-CONTRACT 3819- New 18" Force Main from SPS20 to SPS21	A	09/13/05	07/22/05	
33% COMPLETION-CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	10/04/05	07/29/05	
66% COMPLETION-CONTRACT 3866- East Bank Pumping Station Physical Improvements #1	CITYWID E	08/09/05	08/08/05	
33% COMPLETION-CONTRACT 3867- East Bank Pumping Station Physical Improvements #3	CITYWID E	08/15/05	08/09/05	
33% COMPLETION-CONTRACT 3868- East Bank Pumping Station Physical Improvements #4	CITYWID E	08/10/05	08/09/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3976-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #3	C, D, E	09/16/05	-----	Contract Suspended due to Katrina Force Majuere
SET 33% / 66% DEADLINES: CONTRACT 3977- Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #4	C, D, E	09/16/05	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3870- East Bank Pump Stations Physical Improvements #6	E	09/29/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3868- East Bank Pump Stations Physical Improvements #4	E	10/09/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3867- East Bank Pump Stations Physical Improvements #3	D & E	10/19/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
33% COMPLETION-CONTRACT 3967- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9	A, B, C, D	11/21/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3965- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	11/23/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3964- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	12/03/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3870- East Bank Pump Stations Physical Improvements #6	E	12/13/05	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3968-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10	A, B, C, D	12/26/05	-----	Contract closed Post-Katrina. Work to be completed on future contract(s).
33% COMPLETION-CONTRACT 3969-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	12/31/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3967-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9	A, B, C, D	01/30/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3971-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	01/31/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3974-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #1	C, D, E	01/31/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3970-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	02/10/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3972-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14	A, B, C, D	02/10/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3969-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	02/19/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3975-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #2	C, D, E	03/04/06	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3990- Carrollton Area Sewer Rehabilitation-Point Repair #1	A & B	03/04/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3968- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10	A, B, C, D	03/06/06	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3971- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	03/22/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3974- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #1	C, D, E	03/22/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3970- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	04/11/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3972- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14	A, B, C, D	04/11/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3975- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #2	C, D, E	04/23/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3829- Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	E	07/14/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3829- Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	E	12/11/06	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	N/A	09/09/08	
SET 33% / 66% DEADLINES: CONTRACT 3647-(Ninth Ward)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	N/A	09/09/08	
SET 33% / 66% DEADLINES: CONTRACT 3647-(Carrollton)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	N/A	09/09/08	
33% COMPLETION-CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/16/08	09/19/08	
66% COMPLETION-CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	11/18/08	09/26/08	
33% COMPLETION-CONTRACT 3647 (Ninth Ward)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	D & E	10/24/08	10/10/08	
33% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	A & B	10/24/08	11/05/08	
66% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	A & B	01/09/09	11/21/08	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	12/19/08	01/09/09	
33% COMPLETION- CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	05/30/09	03/27/09	
66% COMPLETION-CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	07/18/09	04/03/09	
SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	04/17/09	04/14/09	Revised milestones for Post Katrina restart
33% COMPLETION-CONTRACT 3974- Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	11/02/09	05/29/09	
33% COMPLETION-CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	11/02/09	06/05/09	
33% COMPLETION-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	11/12/09	06/12/09	
33% COMPLETION-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	11/02/09	06/12/09	
66% COMPLETION-CONTRACT 3974- Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	12/22/09	06/26/09	
66% COMPLETION-CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	12/22/09	07/24/09	
66% COMPLETION-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	12/22/09	07/24/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES- CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	08/14/09	07/31/09	
SET 33% / 66% DEADLINES- CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	08/14/09	07/31/09	
66% COMPLETION-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	01/11/10	08/07/09	
SET 33% / 66% DEADLINES- CONTRACT 3721-South Shore Area Sewer Rehabilitation-Manhole Rehabilitation #1	E	10/16/09	09/29/09	
SET 33% / 66% DEADLINES- CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	10/16/09	09/29/09	
33% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	06/11/10	01/15/10	
66% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	08/10/10	01/29/10	
33% COMPLETION-CONTRACT 3982- Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	04/20/10	02/05/10	
33% COMPLETION-CONTRACT 3983- Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	04/20/10	02/12/10	
33% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	06/21/10	02/26/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 46</u>				
COMPLETION OF COMPUTERIZED COLLECTION SYSTEM MODEL	CITYWIDE	12/31/98	12/22/98	
<u>Paragraph 47</u>				
BOARD CERTIFICATION THAT "THE MODEL" IS IN USE	CITYWIDE	12/31/98	12/22/98	
<u>Paragraph 51</u>				
PHASE I MONITORING: BEGIN	CITYWIDE	10/25/98	04/24/98	
PHASE I SAMPLING: QTR #1	CITYWIDE	11/28/98	09/01/98	
PHASE I SAMPLING: QTR #2	CITYWIDE	12/31/98	11/28/98	
PHASE I SAMPLING: QTR #3	CITYWIDE	03/31/99	01/09/99	
PHASE I SAMPLING: QTR #4	CITYWIDE	06/30/99	05/11/99	
PHASE I SAMPLING: QTR #5	CITYWIDE			
Station 7		09/30/99	07/19/99	Corrected sampling date: 7/20/99
Station 6		09/30/99	08/08/99	Corrected sampling date: 8/09/99
Stations 3,10,14,16		09/30/99	09/02/99	
PHASE I SAMPLING: QTR #6	CITYWIDE	12/31/99	10/08/99	
PHASE I SAMPLING: QTR #7	CITYWIDE	N/A	N/A	6 quarterly samples completed
<u>Paragraph 55</u>				
PHASE I (BASELINE MONITORING) REPORT	CITYWIDE	01/23/01	01/22/01	
<u>Paragraph 58</u>				
HIRE OUTSIDE PEER REVIEWER TO ASSESS TRAINING PROGRAM	CITYWIDE	03/31/99	03/25/99	
SUBMIT TO EPA PEER REVIEWER'S ASSESSMENT OF TRAINING PROGRAM	CITYWIDE	02/16/00	02/03/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SUBMIT REQUESTED CHANGES TO EPA	CITYWIDE	03/09/00	03/09/00	
EPA'S APPROVAL OF TRAINING PROGRAM	CITYWIDE	04/26/00	09/12/00	Approval due 30 days after receipt of req'd changes; changes "deemed approvable" on 9/12/00.
<u>Paragraph 61</u>				
QTRLY REPORT (3 RD QTR, 1998)	CITYWIDE	11/01/98	10/30/98	
QTRLY REPORT (4 TH QTR, 1998)	CITYWIDE	02/01/99	01/29/99	
QTRLY REPORT (1 ST QTR, 1999)	CITYWIDE	05/01/99	04/29/99	
QTRLY REPORT (2 ND QTR, 1999)	CITYWIDE	08/01/99	07/29/99	
QTRLY REPORT (3 RD QTR, 1999)	CITYWIDE	11/01/99	10/28/99	
QTRLY REPORT (4 TH QTR, 1999)	CITYWIDE	02/01/00	01/28/99	
QTRLY REPORT (1 ST QTR, 2000)	CITYWIDE	05/01/00	04/28/00	
QTRLY REPORT (2 ND QTR, 2000)	CITYWIDE	08/01/00	07/31/00	
QTRLY REPORT (3 RD QTR, 2000)	CITYWIDE	11/01/00	10/30/00	
QTRLY REPORT (4 TH QTR, 2000)	CITYWIDE	02/01/01	01/29/01	
QTRLY REPORT (1 ST QTR, 2001)	CITYWIDE	05/01/01	04/30/01	
QTRLY REPORT (2 ND QTR, 2001)	CITYWIDE	08/01/01	07/31/01	
QTRLY REPORT (3 RD QTR, 2001)	CITYWIDE	11/01/01	10/31/01	
QTRLY REPORT (4 TH QTR, 2001)	CITYWIDE	02/01/02	01/28/02	
QTRLY REPORT (1 ST QTR, 2002)	CITYWIDE	05/01/02	04/30/02	
QTRLY REPORT (2 ND QTR, 2002)	CITYWIDE	08/01/02	07/30/02	
QTRLY REPORT (3 RD QTR, 2002)	CITYWIDE	11/01/02	10/30/02	
QTRLY REPORT (4 TH QTR, 2002)	CITYWIDE	02/01/03	01/31/03	
QTRLY REPORT (1 ST QTR, 2003)	CITYWIDE	05/01/03	04/28/03	
QTRLY REPORT (2 ND QTR, 2003)	CITYWIDE	08/01/03	07/29/03	
QTRLY REPORT (3 RD QTR, 2003)	CITYWIDE	11/01/03	10/31/03	
QTRLY REPORT (4 TH QTR, 2003)	CITYWIDE	02/01/04	01/28/04	
QTRLY REPORT (1 ST QTR, 2004)	CITYWIDE	05/01/04	04/27/04	
QTRLY REPORT (2 ND QTR, 2004)	CITYWIDE	08/01/04	07/28/04	
QTRLY REPORT (3 RD QTR, 2004)	CITYWIDE	11/01/04	11/01/04	
QTRLY REPORT (4 TH QTR, 2004)	CITYWIDE	02/01/05	01/31/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
QTRLY REPORT (1 ST QTR, 2005)	CITYWIDE	05/01/05	04/29/05	
QTRLY REPORT (2 ND QTR, 2005)	CITYWIDE	08/01/05	07/25/05	
QTRLY REPORT (3 RD QTR, 2005)	CITYWIDE	11/01/05	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE.
QTRLY REPORT (4 TH QTR, 2005)	CITYWIDE	02/01/05	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE
QTRLY REPORT (1 ST QTR, 2006)	CITYWIDE	05/01/06	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE
QTRLY REPORT (2 ND QTR, 2006)	CITYWIDE	08/01/06	07/28/06	
QTRLY REPORT (3 RD QTR, 2006)	CITYWIDE	11/01/06	11/01/06	
QTRLY REPORT (4 TH QTR, 2006)	CITYWIDE	02/01/07	01/31/07	
QTRLY REPORT (1 ST QTR, 2007)	CITYWIDE	05/01/07	04/26/07	
QTRLY REPORT (2 ND QTR, 2007)	CITYWIDE	08/01/07	07/31/07	
QTRLY REPORT (3 RD QTR, 2007)	CITYWIDE	11/01/07	10/26/07	
QTRLY REPORT (4 TH QTR, 2007)	CITYWIDE	02/01/08	01/30/08	
QTRLY REPORT (1 ST QTR, 2008)	CITYWIDE	05/01/08	04/30/08	
QTRLY REPORT (2 ND QTR, 2008)	CITYWIDE	08/01/08	07/30/08	
QTRLY REPORT (3 RD QTR, 2008)	CITYWIDE	11/01/08	10/31/08	
QTRLY REPORT (4 TH QTR, 2008)	CITYWIDE	02/01/09	01/29/09	
QTRLY REPORT (1 ST QTR, 2009)	CITYWIDE	05/01/09	04/29/09	
QTRLY REPORT (2 ND QTR, 2009)	CITYWIDE	08/01/09	07/31/09	
QTRLY REPORT (3 RD QTR, 2009)	CITYWIDE	11/01/09	10/30/09	
QTRLY REPORT (4 TH QTR, 2009)	CITYWIDE	02/01/10	01/26/10	
<u>Paragraph 62</u>				
ANNUAL REPORT: 1998	CITYWIDE	03/01/99	03/01/99	
ANNUAL REPORT: 1999	CITYWIDE	03/01/00	02/29/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
ANNUAL REPORT: 2000	CITYWIDE	03/01/01	02/28/01	
ANNUAL REPORT: 2001	CITYWIDE	03/01/02	02/28/02	
ANNUAL REPORT: 2002	CITYWIDE	03/01/03	02/28/03	
ANNUAL REPORT: 2003	CITYWIDE	03/01/04	02/20/04	
ANNUAL REPORT: 2004	CITYWIDE	03/01/05	02/25/05	
ANNUAL REPORT: 2005	CITYWIDE	03/01/06	--	SUSPENDED- KATRINA FORCE MAJUERE
ANNUAL REPORT: 2006	CITYWIDE	03/01/07	03/09/07	Report Included 2005 data. Verbal extension granted to 03/12/07
ANNUAL REPORT: 2007	CITYWIDE	03/01/08	02/29/08	
ANNUAL REPORT: 2008	CITYWIDE	03/01/09	02/27/09	
ANNUAL REPORT: 2009	CITYWIDE	03/01/10	02/26/10	
<u>Paragraph 63</u>				
OUTREACH & PUBLIC AWARENESS PROGRAM ACTION REPORT	CITYWIDE	06/23/99	06/21/99	
<u>Paragraph 65</u>				
MILESTONE COMPLETION REPT: CONTRACT 3900 33%-E. Lakeview Manhole Rehabilitation	A & D	02/19/99	02/03/99	
MILESTONE COMPLETION REPT: CONTRACT 3901 66%-Lakeview Basin CCTV & Cleaning	A & D	03/12/99	02/26/99	
MILESTONE COMPLETION REPT: CONTRACT 3900 66%- E. Lakeview Manhole Rehabilitation	A & D	04/09/99	03/27/99	
MILESTONE COMPLETION REPT: CONTRACT 3908 33%- E. Lakeview Phase I Pipe Rehabilitation	A & D	07/16/99	07/16/99	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3905 33% W. Lakeview Phase I Pipe Rehabilitation	A & D	09/10/99	08/25/99	
MILESTONE COMPLETION REPT: CONTRACT 3908 66%- E. Lakeview Phase I Pipe Rehabilitation	A & D	10/01/99	09/20/99	
MILESTONE COMPLETION REPT: CONTRACT 3909 33%-W. Lakeview Manhole Rehabilitation	A & D	11/12/99	11/03/99	
MILESTONE COMPLETION REPT: CONTRACT 3905 66%-W. Lakeview Phase I Pipe Rehabilitation	A & D	12/10/99	11/24/99	
MILESTONE COMPLETION REPT: CONTRACT 3909 66%-W. Lakeview Manhole Rehabilitation	A & D	01/05/00	01/05/00	
MILESTONE COMPLETION REPT: CONTRACT 3903 33%- E. Lakeview Phase 2 Point Repairs	A & D	06/30/00	06/26/00	
MILESTONE COMPLETION REPT: CONTRACT 3903 66%- E. Lakeview Phase 2 Point Repairs	A & D	08/04/00	07/24/00	
MILESTONE COMPLETION REPT: CONTRACT 3924 33%-E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	11/03/00	10/26/00	
MILESTONE COMPLETION REPT: Begin Construction: CBD / French Qtr.	B & C	11/21/00	11/13/00	
MILESTONE COMPLETION REPT: CONTRACT 3924 66%-E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	01/26/01	11/24/00	
MILESTONE COMPLETION REPT: CONTRACT 3906 33%-Lakeview Sewer Rehabilitation Phase 2 Pipe Repairs and Replacements	A & D	12/21/00	12/15/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3911 33%-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	02/19/01	02/06/01	
MILESTONE COMPLETION REPT: CONTRACT 3906 66%-Lakeview Phase 2 Pipe Repairs and Replacement	A & D	03/30/01	03/14/01	
MILESTONE COMPLETION REPT: CONTRACT 3914 33%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	04/06/01	03/28/01	
MILESTONE COMPLETION REPT: CONTRACT 3911 66%-W. Lakeview Phase 2 Pipe Repairs and Replacement	A & D	04/20/01	04/10/01	
MILESTONE COMPLETION REPT: CONTRACT 3916 33%-CBD / French Quarter Point Repair	B & C	04/20/01	04/10/01	
MILESTONE COMPLETION REPT: CONTRACT 3915 33%-CBD / Fr Qtr Point Repair and Line Replacement	B & C	05/16/01	04/25/01	
MILESTONE COMPLETION REPT: CONTRACT 3915 66%-CBD / French Quarter Point Repair and Line Replacement	B & C	05/25/01	05/21/01	
MILESTONE COMPLETION REPT: CONTRACT 3916 66%-CBD / French Quarter Point Repair	B & C	05/25/01	05/21/01	
MILESTONE COMPLETION REPT: CONTRACT 3918 33%-CBD / French Quarter Manhole Rehabilitation	B & C	07/06/01	06/22/01	
MILESTONE COMPLETION REPT: CONTRACT 3914 66%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	07/13/01	07/03/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3918 66%-CBD / French Quarter Manhole Rehabilitation	B & C	07/27/01	07/20/01	
MILESTONE COMPLETION REPT: BEGIN CONSTRUCTION-GENTILLY. CONTRACT 3925 Gentilly Point Repairs	D & E	08/13/01	07/27/01	
MILESTONE COMPLETION REPT: CONTRACT 3925 33%- Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	11/11/01	10/24/01	
MILESTONE COMPLETION REPT: CONTRACT 3926 33%- Gentilly Point Repairs #2	D & E	12/07/01	11/30/01	
MILESTONE COMPLETION REPT: CONTRACT 3925 66%- Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	12/14/01	11/30/01	
MILESTONE COMPLETION REPT: LAKEVIEW CONSTRUCTION COMPLETE	A & D	12/13/01	12/13/01	
MILESTONE COMPLETION REPT: CONTRACT 3926 66%- Gentilly Point Repairs #2	D & E	02/22/02	02/13/02	
MILESTONE COMPLETION REPT: CONTRACT 3917 33%: CBD/French Quarter Pipe Lining and Point Repairs	B & C	04/26/02	04/15/02	
MILESTONE COMPLETION REPT: CONTRACT 3917 66%: CBD/French Quarter Pipe Lining and Point Repairs	B & C	05/24/02	05/13/02	
MILESTONE COMPLETION REPT: CONTRACT 3929 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	11/15/02	11/08/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3930 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	11/15/02	11/08/02	
MILESTONE COMPLETION REPT: CONTRACT 3931 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	01/03/03	12/20/02	
MILESTONE COMPLETION REPT: CONTRACT 3930 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	01/03/03	01/03/03	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION UPTOWN- CONTRACT 3938: Uptown Cleaning & CCTV Inspection	A & B	01/20/03	01/07/03	
MILESTONE COMPLETION REPT: CONTRACT 3929 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	02/28/03	02/14/03	
MILESTONE COMPLETION REPORT: CONTRACT 3938: Uptown Cleaning & CCTV Inspection	A & B	03/14/03	02/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3931: 66% Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	04/04/03	03/20/03	
MILESTONE COMPLETION REPORT: CONTRACT 3938: 66% Uptown Cleaning & CCTV Inspection	A & B	04/18/03	04/07/03	
MILESTONE COMPLETION REPORT: CONTRACT 3919: 33% CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	04/18/03	04/07/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3927: 33% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	05/16/03	05/06/03	
MILESTONE COMPLETION REPORT: CONTRACT 3927: 66% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	06/06/03	06/02/03	
MILESTONE COMPLETION REPORT: CONTRACT 3801: 33% 24" Force Main from Pumping Stn 15	A, B, C, D	06/20/03	06/09/03	
MILESTONE COMPLETION REPORT: CONTRACT 3801: 66% 24" Force Main from Pumping Stn 15	A, B, C, D	07/11/03	06/27/03	
MILESTONE COMPLETION REPORT: CONTRACT 3940: 33% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation	A, B, C, D	07/11/03	07/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3928: 33% Gentilly Area Sewer Rehabilitation –48" Trunk Sewer Rehabilitation	D & E	08/08/03	07/25/03	
MILESTONE COMPLETION REPORT: CONTRACT 3940: 66% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation	A, B, C, D	08/08/03	07/30/03	
MILESTONE COMPLETION REPORT: CONTRACT 3939: 33% Gentilly Area Sewer Rehabilitation Main Replacement #2	D & E	08/15/03	08/05/03	
MILESTONE COMPLETION REPORT: CONTRACT 3936: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1	D & E	08/22/03	08/18/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3939: 66% Gentilly Area Sewer Rehabilitation Main Replacement #2	D & E	09/05/03	08/25/03	
MILESTONE COMPLETION REPORT: CONTRACT 3934: 33% Gentilly Area Sewer Rehabilitation Follow- up Pipe Lining and Repair #1	D & E	09/19/03	09/10/03	
MILESTONE COMPLETION REPORT: CONTRACT 3936: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1	D & E	10/10/03	09/30/03	
MILESTONE COMPLETION REPORT: CONTRACT 3935: 33% Gentilly Area Sewer Rehabilitation, Follow-up Pipe Lining and Repair #3	D & E	10/24/03	10/15/03	
MILESTONE COMPLETION REPORT: CONTRACT 3928: 66% Gentilly Area Sewer Rehabilitation-48" Trunk Sewer Rehabilitation	D & E	10/31/03	10/15/03	
MILESTONE COMPLETION REPORT: CONTRACT 3932: 33% Gentilly Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	10/31/03	10/23/03	
MILESTONE COMPLETION REPORT: CONTRACT 3937: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	11/14/03	10/31/03	
MILESTONE COMPLETION REPORT: CONTRACT 3933: 33% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2	D & E	11/28/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3941: 33% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	D & E	12/05/03	11/21/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3935: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	12/05/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	12/12/03	12/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3934: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	12/19/03	12/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3932: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #1	D & E	12/26/03	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3933: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2	D & E	01/02/04	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3937: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	01/02/04	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3947: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	01/16/04	01/08/04	
MILESTONE COMPLETION REPORT: CONTRACT 3944: 33% Uptown Area Sewer Manhole Replacement #1	A & B	01/23/04	01/08/04	
MILESTONE COMPLETION REPORT: CONTRACT 3942: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #1	A & B	01/23/04	01/12/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3945: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	01/30/04	01/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3941: 66% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	02/06/04	01/26/04	
MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	02/13/04	02/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3947: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	02/20/04	02/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3946: 33% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	03/26/04	03/15/04	
MILESTONE COMPLETION REPORT: CONTRACT 3945: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	03/26/04	03/15/04	
MILESTONE COMPLETION REPORT: CONTRACT 3944: 66% Uptown Area Sewer Main Replacement #1	A & B	04/09/04	03/24/04	
MILESTONE COMPLETION REPORT: CONTRACT 3920: 33% CBD / French Quarter Sewer Rehabilitation Phase 2 Point Repair	B & C	05/07/04	05/03/04	
MILESTONE COMPLETION REPORT: CONTRACT 3946: 66% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	05/21/04	05/14/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3949: 33% Uptown Area Sewer Rehabilitation – Pipe Lining Repair1	A & B	06/18/04	06/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966: Begin Construction in Basin-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	07/12/04	06/21/04	
MILESTONE COMPLETION REPORT: CONTRACT 3950: 33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	07/02/04	06/24/04	
MILESTONE COMPLETION REPORT: CONTRACT 3953: 33% Mid-City Sewer Rehabilitation-Point Repair #1	A, B, C, D	07/23/04	07/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3920- 66% CBD / Fr Quarter Phase 2 Pt Repair	B & C	07/30/04	07/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3951-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	08/06/04	08/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3954-33% Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	08/06/04	08/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3954-66% -Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3952-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3956-33% Mid-City Area Sewer Rehabilitation -Excavated Point Repair #2	A, B, C, D	08/27/04	08/23/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3966-33% 9 TH Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3953-66% Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	11/02/04	08/16/04	
MILESTONE COMPLETION REPORT: CONTRACT 3956-66% Mid City Area Excavated Point Repair #2	A, B, C, D	09/10/04	09/01/04	
MILESTONE COMPLETION REPORT: CONTRACT 3948-33% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	09/24/04	09/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966-66% 9 th Ward Area Sewer Rehabilitation-Manhole Replacement #1	D & E	10/01/04	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3951-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	10/08/05	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3952-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	10/08/04	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3949-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1	A & B	10/22/04	10/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3849-33% East Bank Gravity Sewer Interconnections	Citywide	10/29/04	10/19/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3921-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	10/29/04	10/21/04	
MILESTONE COMPLETION REPORT: CONTRACT 3922-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	11/4/04	10/29/04	
MILESTONE COMPLETION REPORT: CONTRACT 3955-33% Mid City Sewer Main Replacement #2	A, B, C, D	11/19/04	11/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3950-66% East Bank Gravity Sewer Interconnections	Citywide	11/19/04	11/09/04	
MILESTONE COMPLETION REPORT: CONTRACT 3921-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	11/26/04	11/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3922-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	12/14/04	12/14/04	
MILESTONE COMPLETION REPORT: CONTRACT 3955-66% Mid City Area Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	01/07/04	12/27/04	
MILESTONE COMPLETION REPORT: CONTRACT 3948-66% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	01/07/04	12/27/04	
MILESTONE COMPLETION REPORT: END CONTRUCTION-GENTILLY	D & E	12/27/04	12/30/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3959-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #3	A, B, C, D	01/14/05	01/10/05	
MILESTONE COMPLETION REPORT: CONTRACT 3949-66% East Bank Gravity Inter-Connections	Citywide	01/28/05	01/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3959-66% Mid City Area Rehabilitation-Sewer Main Rehabilitation #3	A, B, C, D	02/11/05	02/03/05	
MILESTONE COMPLETION REPORT: CONTRACT 3958-33% Mid City Area Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	03/04/05	02/23/05	
MILESTONE COMPLETION REPORT: CONTRACT 3859-33% East Bank Pumping Stations, Physical Improvements #2	Citywide	05/17/05	03/14/05	
MILESTONE COMPLETION REPORT: CONTRACT 3957-33% Mid City Area Rehabilitation-Sewer Rehabilitation #1	A, B, C, D	03/21/05	03/17/05	
MILESTONE COMPLETION REPORT: CONTRACT 3960-33% Mid City Area Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	04/01/05	03/29/05	
MILESTONE COMPLETION REPORT: CONTRACT 3961-33% Mid City Area Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	04/08/05	03/29/05	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION: Carrollton Basin	A & B	04/25/05	04/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3958-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	04/29/05	04/20/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3957-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	05/02/05	05/10/05	
MILESTONE COMPLETION REPORT: CONTRACT 3859-66% East Bank Pumping Stations Physical Improvements #3	Citywide	06/03/05	05/23/05	
MILESTONE COMPLETION REPORT: CONTRACT 3973-33% Carrollton Area Sewer Rehabilitation-Manhole Rehabilitation #1	A & B	06/10/05	06/02/05	
MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project	B & C	06/27/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3963-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	07/01/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3964-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	07/10/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3961-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	07/01/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3960-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	07/08/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3962 -33% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2	A, B, C, D	07/15/05	07/08/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3973 –66% Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1	A & B	07/15/05	07/08/05	
MILESTONE COMPLETION REPORT: CONTRACT 3866-33% East Bank Pumping Stations Physical Improvements #1	CITYWID E	08/03/05	07/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3962 –66% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2	A, B, C, D	07/29/05	07/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project	B & C	08/16/05	08/05/05	
MILESTONE COMPLETION REPORT: CONTRACT 3819-33% New Force Main from SPS 20 to SPS 21	A	08/12/05	08/05/05	
MILESTONE COMPLETION REPORT: CONTRACT 3965 –33% Mid City Area Sewer Rehabilitation- Sewer Rehabilitation #8	A, B, C, D	08/19/05	08/02/05	
MILESTONE COMPLETION REPORT: CONTRACT 3866-66% East Bank Pumping Stations Physical Improvements #1	CITYWID E	08/29/05	08/19/05	
MILESTONE COMPLETION REPORT: CONTRACT 3867-33% East Bank Pumping Stations Physical Improvements #3	CITYWID E	08/30/05	08/19/05	
MILESTONE COMPLETION REPORT: CONTRACT 3868-33% East Bank Pumping Stations Physical Improvements #4	CITYWID E	08/30/05	08/19/05	
MILESTONE COMPLETION REPORT: END CONTRUCTION-CBD / FRENCH QUARTER	B & C	11/13/06	10/26/06	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: END CONTRUCTION-UPTOWN	A & B	11/13/06	10/26/06	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: MID CITY 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	09/08/08	08/28/08	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: NINTH WARD 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	09/11/08	08/28/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Mid-City)- :Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/10/08	10/06/08	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION CARROLLTON-CONTRACT 3647 Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	10/20/08	10/07/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Mid-City)- :Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/17/08	10/14/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Ninth Ward)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	10/31/08	10/14/08	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Carrollton)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	11/14/08	11/10/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Carrollton)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	12/12/08	12/05/08	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	03/16/09	03/06/09	
MILESTONE COMPLETION REPORT: CONTRACT 3708-33%- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/17/09	03/27/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/24/09	04/15/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	06/19/09	06/03/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	06/26/09	06/12/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	07/03/09	06/18/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	07/03/09	06/18/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	07/17/09	06/30/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	08/14/09	07/31/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	08/14/09	07/31/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	08/28/09	08/07/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/05/10	01/19/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/19/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	02/26/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	03/05/10	02/19/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	03/19/10	03/03/10	
<u>Paragraph 68</u>				
1ST INSTALLMENT: CIVIL PENALTY \$500,000	CITYWIDE	07/23/98	07/20/98	
2ND INSTALLMENT: CIVIL PENALTY \$500,000 + INTEREST	CITYWIDE	07/23/99	07/16/99	
3RD INSTALLMENT: CIVIL PENALTY \$500,000 + INTEREST	CITYWIDE	07/23/00	07/13/00	Certificate of Release of Judgment Lien: 7/21/00
<u>Paragraph 71</u>				
NOTIFICATION OF CIVIL PENALTY PAYMENT #1: EPA/ DOJ	CITYWIDE	07/23/98	07/20/98	
NOTIFICATION OF CIVIL PENALTY PAYMENT #2: EPA & DOJ	CITYWIDE	07/23/99	07/16/99	
NOTIFICATION OF CIVIL PENALTY PAYMENT #3: EPA & DOJ	CITYWIDE	07/23/00	07/13/00	Certificate of Release of Judgment Lien: 7/21/00
<u>Paragraph 91</u>				
STIPULATED PENALTY PAID (Fine Assessed in EPA Letter 5/24/99)	CITYWIDE	06/23/99	06/11/99	Penalty assessed for 1998 activity.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/23/99	06/11/99	
STIPULATED PENALTY PAID (SWB Letter 4/7/00)	CITYWIDE	05/07/00	05/01/00	Penalty assessed for a TSS violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/02/00	05/02/00	
STIPULATED PENALTY PAID (SWB Letter 11/15/00)	CITYWIDE	11/15/00	11/15/00	Penalty assessed for Unauthorized Discharge

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	11/15/00	11/15/00	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 01/09/01)	CITYWIDE	01/12/01	01/09/01	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	01/12/01	01/09/01	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 04/6/01)	CITYWIDE	04/14/01	04/6/01	Penalty assessed for BOD, TSS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/14/01	04/06/01	Penalty assessed for BOD, TSS
STIPULATED PENALTY PAID (SWB Letter 05/10/01)	CITYWIDE	05/15/01	05/10/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/15/01	05/10/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	07/15/01	06/25/01	Penalty assessed for BOD and TSS violations
STIPULATED PENALTY PAID (SWB Letter 06/25/01)	CITYWIDE	07/15/01	06/25/01	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	07/15/01	06/25/01	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 07/16/01)	CITYWIDE	03/16/01	07/16/01	Penalty assessed for BOD and TSS violations. Interest paid.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/16/01	07/16/01	Penalty assessed for BOD and TSS violations. Interest paid.
STIPULATED PENALTY PAID (SWB Letter 07/18/01)	CITYWIDE	08/15/01	07/18/01	Penalty assessed for BOD and TSS violations.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	08/15/01	07/18/01	Penalty assessed for BOD and TSS violations.
STIPULATED PENALTY PAID (SWB Letter 08/16/01)	CITYWIDE	09/15/01	08/16/01	Penalty assessed for TSS violations.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	09/15/01	08/16/01	Penalty assessed for TSS violations.
STIPULATED PENALTY PAID	CITYWIDE	11/14/01	10/15/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	11/14/01	10/15/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	12/15/01	11/19/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	12/15/01	11/19/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	01/11/02	12/17/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	01/11/02	12/17/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	02/14/02	01/23/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	02/14/02	01/23/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	03/17/02	03/04/02	Penalty assessed for BOD, TSS violations

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/17/02	03/04/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	04/14/02	03/25/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/14/02	03/26/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	05/15/02	04/19/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/15/02	04/19/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	06/14/02	05/24/02	Penalty assessed for BOD violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/14/02	05/24/02	Penalty assessed for BOD violations
STIPULATED PENALTY PAID	CITYWIDE	03/17/03	02/18/03	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/17/03	02/18/03	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	04/16/03	03/18/03	Penalty assessed for TSS violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/16/03	03/18/03	Penalty assessed for TSS violation
STIPULATED PENALTY PAID	CITYWIDE	04/16/03	03/28/03	Penalty assessed for BOD violation (late notification by contractor)
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/16/03	03/28/03	Penalty assessed for BOD violation (late notification by contractor)

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
STIPULATED PENALTY PAID	CITYWIDE	06/14/03	05/23/03	Penalty assessed for TSS and BOD violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/14/03	05/23/03	Penalty assessed for TSS and BOD violations
STIPULATED PENALTY PAID	CITYWIDE	07/15/03	06/30/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT:	CITYWIDE	07/15/03	07/01/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	08/14/03	07/17/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT:	CITYWIDE	08/14/03	07/18/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	09/14/03	08/15/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	09/14/03	08/18/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	02/14/04	01/30/04	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT	CITYWIDE	02/14/04	01/30/04	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID	CITYWIDE	06/14/04	06/04/04	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	06/14/04	06/04/04	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	01/14/05	12/21/04	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	01/14/05	12/21/04	Penalty assessed for TSS violations

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
STIPULATED PENALTY PAID	CITYWIDE	05/15/08	05/14/08	Penalty assessed for TSS violations (\$2500)
NOTIFICATION OF PAYMENT	CITYWIDE	05/15/08	05/14/08	Penalty assessed for TSS violations (\$2500)
STIPULATED PENALTY PAID (SWB Letter 09/25/12)	CITYWIDE	09/25/12	09/18/12	Penalty assessed for Non-Compliant Discharge (\$1000)
NOTIFICATION OF PAYMENT	CITYWIDE	09/25/12	09/25/12	Penalty assessed for Non-Compliant Discharge (\$1000)

Paragraph 95

NOTIFICATION OF FORCE MAJUERE: HURRICANES LILLI AND KENNA	CITYWIDE	11/29/02	11/18/02	Request relief from TSS stipulated penalties
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	CITYWIDE	09/08/05	09/06/ 05	Initial Request from Most Consent Decree Stipulated Penalties
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	E	03/06/06 to 04/14/06	04/06/06	Request relief from stipulated penalties for open cross connections
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	D	04/21/06	04/21/06	Request relief from stipulated penalties for open cross connections

Exhibit 6 (SEP)

SITE ASSESSMENT REPORT	E	05/28/98	05/22/98	
DESIGN PLAN (INCLUDE CONTINGENCY PLAN)	E	10/25/98	10/23/98	

Appendix F

Consent Decree Accomplishments

IMPLEMENTATION: DESIGN PLAN	E	05/02/00	05/02/00
PROGRESS REVIEW #1	E	06/01/00	06/01/00
MONITORING REPORT #1	E	07/01/00	06/28/00
PROGRESS REVIEW #2	E	12/01/00	12/01/00
MONITORING REPORT #2	E	12/31/00	12/28/00
PROGRESS REVIEW #3	E	06/01/01	06/01/01
MONITORING REPORT #3	E	07/01/01	06/01/01
PROGRESS REVIEW #4	E	06/01/02	05/30/02
MONITORING REPORT #4	E	07/01/02	05/30/02
FINAL PROGRESS REVIEW	E	04/28/03	04/28/03
FINAL MONITORING REPORT	E	04/28/03	04/28/03