



"RE-BUILDING THE CITY'S WATER SYSTEMS FOR THE 21ST CENTURY"

Sewerage & Water Board OF NEW ORLEANS

MITCHELL J. LANDRIEU, President
SCOTT JACOBS, President Pro-Tem

625 ST. JOSEPH STREET
NEW ORLEANS, LA 70165 • 504-529-2637 OR 52W-ATER
www.swbno.org

April 21, 2016

Associate Director, Water Enforcement Branch (6EN-W)
Compliance Assurance and Enforcement Division
U.S. Environmental Protection Agency, Region VI
1445 Ross Avenue
Dallas, Texas 75202-2733

VIA CERTIFIED MAIL

Chief, Environmental Enforcement Section
Environmental and Natural Resources Division
U.S. Department of Justice
601 D Street N.W.
Washington, DC 20579
Reference DOJ Case No. 90-5-1-1-4032

VIA CERTIFIED MAIL

Re: Sewerage and Water Board of New Orleans
Third Modified Consent Decree – Civil Action No. 93-3212
Paragraph 56: Quarterly Report – Period Ending: March 31, 2016

Gentlemen:

Pursuant to Paragraph 56 of the Third Modified Consent Decree, the Sewerage and Water Board of New Orleans hereby submits the Quarterly Report for the period ending March 31, 2016.

This report contains a summary of compliance with and activities related to:

56a

- **Implementation of RMAPs**
- **Progress of ESSA Repairs**

56b

- **Retained Cross Connections**

56c

- **O&M Plan for the Fluidized Bed Incinerator**

56d

- **Private Property Sewer Events**

59

- **Board and City Coordination**

100

- **Green Infrastructure**

102

- **EPA/LDEQ Coordination**

These activities are described in Sections VIII, XI, XV, XIX, and XXVII of the Third Modified Consent Decree. For ready reference, the Executive Summary contains a synopsis of the Quarterly Report, including the Third Modified Consent Decree accomplishments that occurred during the quarter. Detailed activities described according to Third Modified Consent Decree section are summarized in Sections I through Section VIII of the report. The appendices contain additional information and backup material for each section. Appendix G contains a listing of all accomplishments reached under the Consent Decree and all subsequent modifications.

I certify that the information contained in or accompanying this document is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate, and complete.

Sincerely,



Cedric S. Grant
Executive Director
Sewerage & Water Board of New Orleans

cc: Ted Palit/Damon McElroy, USEPA
Benjamin F. Wilson, Beveridge & Diamond
Nolan P. Lambert, Special Counsel, S&WB
Francine Giugno, President, League of Women Voters of New Orleans
Marylee Orr, Executive Director, Louisiana Environmental Action Network
Dr. John Lopez, Executive Director, Lake Pontchartrain Basin Foundation
Jennifer O. Coulson, Executive Director, Orleans Audubon Society
Mike W. Tift, Esq, Attorney, Orleans Audubon Society
Lisa W. Jordan, Supervising Attorney, Tulane Environmental Law Clinic

Table of Contents

	<u>Page Number</u>
Executive Summary	S-1
Section I – Comprehensive Collection System Remedial Program (Consent Decree Section XV)	I-1
Section II – Cross Connections (Consent Decree Section XI)	II-1
Section III – Progress of ESSA Repairs (Consent Decree Section XV)	III-1
Section IV – Private Property Sewer Events (Consent Decree Section XIX)	IV-1
Section V – Fluidized Bed Incinerator (Consent Decree Section VIII)	V-1
Section VI – EPA/LDEQ Coordination (Consent Decree Section XXVII)	VI-1
Section VII – Green Infrastructure (Consent Decree Section XXVII)	VII-1
Section VIII – SWBNO/City of New Orleans Coordination (Consent Decree Section XIX)	VIII-1
 <u>APPENDICES</u>	
Appendix A – Comprehensive Collection System Remedial Program	A-1
Appendix B – Cross Connections	B-1
Appendix C – Progress of ESSA Repairs	C-1
Appendix D – Fluidized Bed Incinerator	D-1
Appendix E – Green Infrastructure	E-1
Appendix F – Consent Decree Accomplishments	F-1

Executive Summary

COMPREHENSIVE COLLECTION SYSTEM REMEDIAL MEASURES

Paragraph 36. As described in the Whereas Clauses in the Third Modified Consent Decree, the Board has met the requirements regarding the reporting schedule for the Collection System Evaluation Studies and Remedial Measures Action Plans in all nine basins.

Planning Activities

- The Board has met the requirements for Collection System Evaluation Studies in all nine basins, as indicated in Section XV, Paragraph 36, of the MCD.

Design Activities

- Final design activities continued in the South Shore Basin during the first quarter of 2016.

Construction Activities

Paragraph 40. The End Construction milestone for the Mid-City Basin is July 31, 2023.

- No construction activities in the Mid-City Basin during the first quarter of 2016.

Paragraph 40. The End Construction milestone for the Ninth Ward Basin is March 31, 2018.

- Construction for Contract No. 3986, Ninth Ward Area Sewer Rehabilitation No. 5, continued during the first quarter of 2016.

Paragraph 40. The End Construction milestone for the Carrollton Basin is October 31, 2025.

- Construction for Contract No. 3737, Mistletoe Railroad Crossing Repair, continued during the first quarter of 2016. Contractor is currently on hold until railroad permit is granted by Amtrak.

Paragraph 40. The End Construction milestone for the New Orleans East Basin is October 31, 2019.

- No construction activities in the New Orleans East Basin during the first quarter of 2016.

Paragraph 40. The End Construction milestone for the South Shore Basin is October 31, 2021.

- No construction activities in the South Shore Basin during the first quarter of 2016.

Executive Summary

CROSS CONNECTIONS

<u>Total Retained Cross Connections</u>	<u>89</u>
• Retained Cross Connections inspected and secure	88
• Retained Cross Connections not secured or inspected	0
• Retained Cross Connection Permanently Sealed and Eliminated July 14, 2010	1
<u>Cross Connections Discovered</u>	<u>0</u>
• Cross Connections discovered	0
• Cross Connections sealed	0
<u>Cross Connections Opened</u>	<u>0</u>

Executive Summary

PROGRESS OF ESSA REPAIRS

Inspection Work Accomplished

- Through the first quarter of 2016, the Board has identified nine thousand six hundred fifteen (9,615) ESSA defects as follows:

	Opened	Closed
Lakeview Basin	1,367	1,367
CBD	0	0
Gentilly Basin	1,576	1,576
Uptown Basin	1,632	1,632
Mid-City Basin	675	8
Ninth Ward Basin	1,324	898
Carrollton Basin	771	110
New Orleans East Basin	1,137	72
South Shore Basin	1,133	18
Total	9,615	5,681

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

Construction Work Accomplished

- Through the first quarter of 2016, the Board has completed repairs for 5,681 identified defects.

A complete list of the identified defects, including the status of repairs, can be found at Appendix C.

Executive Summary

PRIVATE PROPERTY SEWER EVENTS

Work Accomplished

- During the first quarter of 2016, the Board completed the following tasks relating to sewer overflow events on private property:

Number of letters issued advising property owner of sewer overflow* on private property (requires owner to contact plumbing within 30 days of letter)	1
Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter)	0
Number of accounts where work order was sent for water disconnection	0

* Prior to the fourth quarter of 2015, the Board was reporting private property sewer overflows, as well as all other private property issues, such as water leaks or clean-out covers not exposed or inaccessible. As anticipated and specifically noted in Section IV of our report for the fourth quarter of 2015, the issue has been resolved and the Board is continuing to report only sewer overflow events found on private property, as required by the Third Modified Consent Decree.

Executive Summary

OPERATION AND MAINTENANCE OF THE FLUIDIZED BED INCINERATOR

Work Accomplished

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:
 1. Periodic Inspection of Monitoring Devices
 2. Periodic Calibration of Monitoring Devices
 3. Inspection of the Wet Scrubber
 4. Verification of Operation in Accordance with the Approved O&M Plan
 5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

Executive Summary

EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

Work Accomplished

- The EPA Urban Waters Partnership Meeting was co-facilitated by Andrea Bourgeois Calvin (Water Quality Director, Lake Pontchartrain Basin Foundation) and Prisca Weems (Stormwater Manager, City of New Orleans) which was held January 11, 2016. On the agenda was a plan for the transition from federal leadership to a locally led partnership, Urban Refuge Wildlife Initiative, Article 23 updates, and discussions of WEFTEC 2016. There was no representative from LDEQ present at this meeting. Environmental Affairs Staff members Ann Wilson, Scott Finney and Brad Klamer were in attendance.
- The New Orleans Water Quality Task Force/MS4 Meeting was hosted by Port of New Orleans, January 14, 2016. During this meeting TMDL and NPDES Monitoring were discussed along with the Port's Drainscapes Program, Annual Reporting, and the group toured the Mississippi River Port facilities from the Port's Fire Boat. There was no representative from LDEQ present at this meeting. Environmental Affairs staff members Scott Finney, Bridget Tydor, Travis Martin, Muhammad Yungai and Jennifer Roberts participated in this meeting.
- The LA Solid Waste Association held the 2016 Annual Environmental Conference in Lafayette, Louisiana March 17-18, 2016. Several LDEQ representatives presented information at the meeting on Stormwater Permits and Monitoring, State Regulation Update and Strategies for Water Quality Restoration. Ann Wilson, Chief of Environmental Affairs, was in attendance.
- On February 11, 2016 Sewerage and Water Board's Stormwater Manager, Mr. Scott Finney led the Orleans Parish Stormwater MS4 Task Force meeting which was hosted at New Orleans Mosquito, Termite, and Rodent Control Board. Co-permittees discussed: stormwater sampling--including both TMDL and NPDES sampling, identifying discharge locations, upcoming annual reporting requirements, and all in attendance participated in a short spill prevention video training. Mr. Jeff Dausat of the Louisiana Department of Environmental Quality was present. Environmental Affairs staff in attendance included: Scott Finney, Bridget Tydor, Muhammad Yungai, Brad Klamer, Travis Martin, and Jennifer Roberts.
- The New Orleans Water Quality Task Force/MS4 Meeting was hosted at the New Orleans Mosquito, Termite, and Rodent Control Board On March 10, 2016. During this meeting SWBNO Environmental Affairs Staff presented: new MS4 Annual Report format, recent spill updates and lessons learned, storm drain screens in French Quarter, and education events occurring during Water Week. Water Quality Sampling was discussed and co-permittees were encouraged to identify discharges from their facilities and areas of interest that might warrant further investigation. There were no representatives from LDEQ present at this meeting. Environmental Affairs staff in attendance included Scott Finney, Bridget Tydor, Brad Klamer, Travis Martin and Muhammad Yungai.

Executive Summary

- The EPA Urban Waters Partnership (UWP) held a meeting February 29, 2016 facilitated by Ms. Adele Cardenas, EPA Region 6. Topics discussed included creating a UWP data inventory, identifying data needs, and potential points of data sharing and collaboration. The discussion included identification of parameters monitored, frequency, and methodology for TMDL and NPDES sampling. Adele Cardenas of EPA and Jeff Dauzat of LDEQ were in attendance. Environmental Affairs Staff members Ann Wilson, Scott Finney, Bridget Klamer, Jennifer Roberts and Brad Klamer were in attendance.
- During the course of the meetings with LDEQ and other stakeholder attendees, no concerns were identified concerning the consistency of the RMAP work with the requirements of the TMDLs or the Board's MS4 discharge permit. Nor did the Board identify any such concerns during its internal review of the requirements of the TMDLs and MS4 discharge permit during the First Quarter 2016.

Executive Summary

GREEN INFRASTRUCTURE

- As required, the Board submitted its Green Infrastructure Plan on April 24, 2014 to the EPA.
- A request for proposals was issued in January 2014 and all proposals were due back to the Board by March 2014 for consideration.
- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.
- In the first quarter of 2016, contracts were signed for the new green infrastructure grantees including the St. Joe Green Roof, Coliseum Bioswale and Aurora Rain Gardens. SWB hosted a public unveiling event in February to introduce the new projects to the community and give updates on ongoing and past projects. Work has already begun on all three new projects including pre-project monitoring and design. Through 2016, the Board has committed \$1.5 Million and, additionally, thousands of staff hours to Green Infrastructure projects.
- The Board has also continued providing educational outreach to the community and schools about green infrastructure through contracts with grantees as well as through an in-house staff outreach and education program currently in development. A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about Green Infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote Green Infrastructure projects whether they are publicly or privately funded.
- A table detailing green infrastructure projects can be found in Appendix E.

Executive Summary

SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

Work Accomplished

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately \$2.2 Billion. This will allow for additional infrastructure projects that will be coordinated with the projects identified above through the combined efforts of DPW and the Board.
- Included in the total listed above, the City of New Orleans will receive approximately \$1.1 Billion to fund future projects and the Board will receive approximately \$286 Million to fund future water line replacement projects, water and sewer infrastructure improvements and ESSA repairs.
- The City of New Orleans and the Board jointly submitted a proposed schedule for the expenditure of the \$2.2 Billion to FEMA for their review and approval on March 30, 2016. We expect a response from FEMA no later than June 30, 2016 acknowledging and accepting our proposed plan and schedule for the full \$2.2 Billion. A revised schedule will be included in future quarterly reports once we receive approval from FEMA.
- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.

Executive Summary

THIRD MODIFIED CONSENT DECREE ACCOMPLISHMENTS

During the first quarter of 2016, the following actions occurred under the Third Modified Consent Decree:

Work Accomplished

- Paragraph 41a

Completion of 75% milestones – Ninth Ward Basin and Contract 3986

District: D&E
Scheduled Date: 11/21/16
Actual Date: 3/29/16

- Paragraph 56

Quarterly Report Submission

District: Citywide
Scheduled Date: 2/1/16
Actual Date: 1/27/16

- Paragraph 57

Annual Report Submission

District: Citywide
Scheduled Date: 3/1/16
Actual Date: 2/22/16

- Paragraph 58

Notice of Estimated 75% Completion – Ninth Ward Basin & Contract 3986

District: D&E
Scheduled Date: 2/10/16
Actual Date: 1/25/16

Section I

Collection System Remedial Program

**THIRD MODIFIED CONSENT DECREE SECTION XV,
PARAGRAPHS 36-46
CLEAN WATER ACT REMEDIAL MEASURES:
COMPREHENSIVE COLLECTION SYSTEM REMEDIAL PROGRAM**

Paragraph 36. This is an introduction to the requirements of Section XV. Any actions required are detailed in later paragraphs of this Section.

Paragraphs 39, 40, 41 and 41A. These paragraphs describe the schedule for implementation of the RMAPs. These paragraphs describe the requirements to submit interim milestone dates for construction contracts in each basin, and to submit estimated quarterly basin milestones. **Table 1-1** summarizes these requirements and the progress to date. Each basin has multiple construction contracts associated with implementation of its RMAP. The Actual Begin Construction Date shown in **Table 1-1** is the date that the first construction contract began. The Actual End Construction Date is the date that all RMAP construction in the basin is completed and progress to date. The individual contracts within each basin are summarized in **Appendix A**, which also includes interim construction contract milestone dates.

**Table 1-1
RMAP IMPLEMENTATION SCHEDULE**

Basin/ Phase	Milestone to Begin Construction	Milestone to Resume Construction	Actual Begin/Resume Construction Date	Milestone to End Construction	Actual End Construction Date
Lakeview	12/15/1998	N/A	10/19/1998	12/14/2001	11/21/2001
Central Business District/FQ	1/1/2001	N/A	10/30/2000	11/01/2006	10/23/2006
Gentilly	1/1/2002	N/A	7/23/2001	12/31/2004	12/6/2004
Uptown	1/1/2003	N/A	12/30/2002	11/01/2006	10/23/2006
Mid-City	N/A	11/15/2008	8/18/2008	7/31/2023	
Ninth Ward	N/A	11/15/2008	8/21/2008	3/31/2018	
Carrollton	N/A	11/15/2008	9/29/2008	10/31/2025	
New Orleans East	4/1/2009	N/A	2/23/2009	10/31/2019	
South Shore	4/1/2010	N/A	12/21/2009	10/31/2021	

Section I

Collection System Remedial Program

The following **Table 1-2** reflects the Interim Milestones established per Paragraph 41A of the Third Modified Consent Decree for the Ninth Ward, New Orleans East, Carrollton, South Shore and Mid City basins.

Table 1-2
INTERIM MILESTONES*

Basin/ Phase	25% Basin Completion Milestone	Actual 25% Basin Completion Milestone	50% Basin Completion Milestone	Actual 50% Basin Completion Milestone	75% Basin Completion Milestone	Actual 75% Basin Completion Milestone
Ninth Ward	11/11/2016	03/16/15	07/08/16	09/24/15	11/21/2016	3/29/2016
New Orleans East	10/17/2017		TBD		TBD	
Carrollton	05/23/2020		TBD		TBD	
South Shore	03/17/2021		TBD		TBD	
Mid City	08/17/2021		TBD		TBD	

* Basin interim milestones will be identified in compliance with the requirements set forth in Paragraph 41A of the Third Modified Consent Decree.

Work Accomplished

Lakeview Basin

- All work in the Lakeview Basin as described in and included in the Lakeview Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Central Business District/French Quarter Basin (CBD/FQ)

- All work in the CBD/FQ Basin as described in and included in the CBD/FQ Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Gentilly Basin

- All work in the Gentilly Basin as described in and included in the Gentilly Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Uptown Basin

- All work in the Uptown Basin as described in and included in the Uptown Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Section I

Collection System Remedial Program

Mid-City Basin

Paragraph 40. The End Construction milestone for the Mid-City Basin is July 31, 2023.

- No construction activities in the Mid-City Basin during the first quarter of 2016.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Ninth Ward Basin

Paragraph 40. The End Construction milestone for the Ninth Ward Basin is March 31, 2018.

- Construction for Contract No. 3986, Ninth Ward Area Sewer Rehabilitation No. 5, continued during the first quarter of 2016.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Carrollton Basin

Paragraph 40. The End Construction milestone for the Carrollton Basin is October 31, 2025.

- Construction for Contract No. 3737, Mistletoe Railroad Crossing Repair, continued during the first quarter of 2016. Contractor is currently on hold until railroad permit is granted by Amtrak.
- See **Appendix A** for details on the sewer rehabilitation contracts.

New Orleans East Basin

Paragraph 40. The End Construction milestone for the New Orleans East Basin is October 31, 2019.

- No construction activities in the New Orleans East Basin during the first quarter of 2016.
- See **Appendix A** for details on the sewer rehabilitation contracts.

South Shore Basin

Paragraph 40. The End Construction milestone for the South Shore Basin is October 31, 2021.

- Final design activities continued in the South Shore Basin during the first quarter of 2016.
- No construction activities in the South Shore Basin during the first quarter of 2016.
- See **Appendix A** for details on the sewer rehabilitation contracts.

Section II

Cross Connections

THIRD MODIFIED CONSENT DECREE SECTION XI, PARAGRAPHS 22 – 25 CLEAN WATER ACT REMEDIAL MEASURES: CROSS CONNECTIONS

Paragraph 22. Per Paragraph 22 of the Third Modified Consent Decree, the Board has certified that it has conducted a thorough inspection of all known cross connections and that all known cross connections not provided for in Modified Exhibit 14 have been permanently sealed.

Work Accomplished

- The Board has satisfied all of the requirements relative to Paragraph 22

Paragraph 23. Per Paragraph 23 of the Third Modified Consent Decree, the Board is required to permanently seal or eliminate any cross connection identified subsequent to the lodging of the Third Modified Consent Decree within thirty (30) days of identification.

Work Accomplished

- During the first quarter of 2016, the Board identified no new Cross Connection.

Paragraph 24. Per Paragraph 24 of the Third Modified Consent Decree, Cross Connection requirements are as follows:

- (a) Wherever there is a physical connection between the sanitary sewer and the storm drainage system, there shall be a physical barrier to prevent any transfer between the two systems (i.e. a valve or gate) which shall be closed and secured;
- (b) The Cross Connection Security Plan, Original Exhibit 12, must be followed to ensure that there is no use of the cross connection by unauthorized individuals;
- (c) The Board shall inspect the valves in the method and frequency set forth in the Cross Connection Security Plan, to assure that they are closed and that they have not been opened; and
- (d) The Board shall report to the EPA all instances in which the valve or gate is opened in accordance with Paragraph 56(b).

Work Accomplished

- During the first quarter of 2016, the Board complied with the Cross Connection Security Plan, Original Exhibit 12.

Section II

Cross Connections

- During the first quarter of 2016, the Board inspected eighty-nine (89) of the eighty nine (89) Cross Connections contained in Modified Exhibit 14. One sealed retained cross connection was eliminated in a prior quarter.
- The “Retained Cross Connection Report” form contained in the Cross Connection Security Plan was used to record these inspections. Information on the Retained Cross Connections inspected is contained in Appendix B.

Total Retained Cross Connections **89**

- Retained Cross Connections inspected and secure 88
- Retained Cross connections not secured or inspected 0
- Retained Cross Connection Permanently Sealed and Eliminated July 14, 2010 1

Cross Connections Discovered **0**

- Cross Connections discovered 0
- Cross Connections sealed 0

Cross Connections Opened **0**

Paragraph 25. Per Paragraph 25 of the Third Modified Consent Decree, any use of a cross connection, whether listed in Modified Exhibit 14 or newly discovered, will be considered a violation of the Clean Water Act and of the Modified Consent Decree.

Work Accomplished

- During the first quarter of 2016, the Board did not utilize any Cross Connections.

Section III

Progress of ESSA Repairs

THIRD MODIFIED CONSENT DECREE SECTION XV, PARAGRAPH 37; SECTION XIX, PARAGRAPH 56a EMERGENCY SEWER SYSTEM ASSESSMENT (ESSA)

Paragraph 37. Per Paragraph 37 of the Third Modified Consent Decree, following completion of repairs for each pump station, the Board shall conduct an ESSA to identify Katrina-related damages in the portion of the collection system served by that pump station.

Paragraph 56a. Per Paragraph 56a of the Third Modified Consent Decree, the Board shall report the progress of ESSA repairs in its quarterly report.

Progress of ESSA Repairs

Inspection Work Accomplished

- Through the first quarter of 2016, the Board has identified nine thousand six hundred fifteen (9,615) ESSA defects as follows:

	Opened	Closed
Lakeview Basin	1,367	1,367
CBD	0	0
Gentilly Basin	1,576	1,576
Uptown Basin	1,632	1,632
Mid-City Basin	675	8
Ninth Ward Basin	1,324	898
Carrollton Basin	771	110
New Orleans East Basin	1,137	72
South Shore Basin	1,133	18
Total	9,615	5,681

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

Construction Work Accomplished

- Through the first quarter of 2016, the Board has completed repairs for 5,681 identified defects.

A complete list of the identified defects, including the status of repairs, can be found at Appendix C.

Section IV

Private Property Defects

THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 56d

Paragraph 56d. Per Paragraph 56d of the Third Modified Consent Decree, the Board shall report any information regarding private property sewer overflow events; to the extent such events are known by the Board, as well as any information known by the Board as to how such events were resolved by the property owner.

Work Accomplished

- During the first quarter of 2016, the Board completed the following tasks relating to sewer overflow events on private property:

Number of letters issued advising property owner of sewer overflow* on private property (requires owner to contact plumbing within 30 days of letter)	1
Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter)	0
Number of accounts where work order was sent for water disconnection	0

* Prior to the fourth quarter of 2015, the Board was reporting private property sewer overflows, as well as all other private property issues, such as water leaks or clean-out covers not exposed or inaccessible. As anticipated and specifically noted in Section IV of our report for the fourth quarter of 2015, the issue has been resolved and the Board is continuing to report only sewer overflow events found on private property, as required by the Third Modified Consent Decree.

Section V

Fluidized Bed Incinerator

THIRD MODIFIED CONSENT DECREE SECTION VIII, PARAGRAPH 15 CLEAN AIR ACT REMEDIAL MEASURES

Paragraph 15. This paragraph requires the Board to operate its fluidized bed incinerator as per the Operation and Maintenance Plan for the Fluidized Bed Incinerator for the East Bank Plant, Modified Exhibit 1 of the Third Modified Consent Decree. This paragraph also requires the Board to comply with the requirements of the Incinerator Plan and submit reports as required by Paragraph 56(c) to document proper compliance with the Incinerator Plan.

Work Accomplished

- The Board contracts with Veolia Water North America Operating Services, LLC to operate the East Bank Sewage Treatment Plant. On the introduction page of Appendix D, the Board has provided a letter from Veolia confirming compliance with this requirement.

Paragraph 56(c). This paragraph requires that the quarterly report contain information related to the following four areas:

1. Periodic Inspection of the FBI's Wet Scrubber for integrity and function
 2. Periodic Inspections of Monitoring Devices
 3. Dates of Calibration of Monitoring Devices
 4. Verification that the FBI is conducted in accordance with the FBI O&M Plan. (also required in Paragraph 15; see above)
- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1-5. This report is prepared by Veolia Water Company.

Section VI

EPA/LDEQ Coordination

THIRD MODIFIED CONSENT DECREE SECTION XXVII, PARAGRAPH 102 EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

Paragraph 102. This paragraph requires the Board to consult with EPA and LDEQ to ensure, to the maximum extent possible, that the RMAP work is consistent with the requirements of the Total Maximum Daily Loads (TMDLs) for Fecal Coliform Bacteria and Dissolved Oxygen for Selected Subsegments in the Lake Pontchartrain Basin and the Board's MS4 (Municipal Separate Storm Sewer System) discharge permit. The Board will include a summary and description of any such discussions in its Quarterly and Annual Reports.

Work Accomplished

- The EPA Urban Waters Partnership Meeting was co-facilitated by Andrea Bourgeois Calvin (Water Quality Director, Lake Pontchartrain Basin Foundation) and Prisca Weems (Stormwater Manager, City of New Orleans) which was held January 11, 2016. On the agenda was a plan for the transition from federal leadership to a locally led partnership, Urban Refuge Wildlife Initiative, Article 23 updates, and discussions of WEFTEC 2016. There was no representative from LDEQ present at this meeting. Environmental Affairs Staff members Ann Wilson, Scott Finney and Brad Klamer were in attendance.
- The New Orleans Water Quality Task Force/MS4 Meeting was hosted by Port of New Orleans, January 14, 2016. During this meeting TMDL and NPDES Monitoring were discussed along with the Port's Drainscapes Program, Annual Reporting, and the group toured the Mississippi River Port facilities from the Port's Fire Boat. There was no representative from LDEQ present at this meeting. Environmental Affairs staff members Scott Finney, Bridget Tydor, Travis Martin, Muhammad Yungai and Jennifer Roberts participated in this meeting.
- The LA Solid Waste Association held the 2016 Annual Environmental Conference in Lafayette, Louisiana March 17-18, 2016. Several LDEQ representatives presented information at the meeting on Stormwater Permits and Monitoring, State Regulation Update and Strategies for Water Quality Restoration. Ann Wilson, Chief of Environmental Affairs, was in attendance.

Section VI

EPA/LDEQ Coordination

- On February 11, 2016 Sewerage and Water Board's Stormwater Manager, Mr. Scott Finney led the Orleans Parish Stormwater MS4 Task Force meeting which was hosted at New Orleans Mosquito, Termite, and Rodent Control Board. Co-permittees discussed: stormwater sampling--including both TMDL and NPDES sampling, identifying discharge locations, upcoming annual reporting requirements, and all in attendance participated in a short spill prevention video training. Mr. Jeff Dauzat of the Louisiana Department of Environmental Quality was present. Environmental Affairs staff in attendance included: Scott Finney, Bridget Tydor, Muhammad Yungai, Brad Klamer, Travis Martin, and Jennifer Roberts.
- The New Orleans Water Quality Task Force/MS4 Meeting was hosted at the New Orleans Mosquito, Termite, and Rodent Control Board On March 10, 2016. During this meeting SWBNO Environmental Affairs Staff presented: new MS4 Annual Report format, recent spill updates and lessons learned, storm drain screens in French Quarter, and education events occurring during Water Week. Water Quality Sampling was discussed and co-permittees were encouraged to identify discharges from their facilities and areas of interest that might warrant further investigation. There were no representatives from LDEQ present at this meeting. Environmental Affairs staff in attendance included Scott Finney, Bridget Tydor, Brad Klamer, Travis Martin and Muhammad Yungai.
- The EPA Urban Waters Partnership (UWP) held a meeting February 29, 2016 facilitated by Ms. Adele Cardenas, EPA Region 6. Topics discussed included creating a UWP data inventory, identifying data needs, and potential points of data sharing and collaboration. The discussion included identification of parameters monitored, frequency, and methodology for TMDL and NPDES sampling. Adele Cardenas of EPA and Jeff Dauzat of LDEQ were in attendance. Environmental Affairs Staff members Ann Wilson, Scott Finney, Bridget Klamer, Jennifer Roberts and Brad Klamer were in attendance.
- During the course of the meetings with LDEQ and other stakeholder attendees, no concerns were identified concerning the consistency of the RMAP work with the requirements of the TMDLs or the Board's MS4 discharge permit. Nor did the Board identify any such concerns during its internal review of the requirements of the TMDLs and MS4 discharge permit during the First Quarter 2016.

Section VII

Green Infrastructure

THIRD MODIFIED CONSENT DECREE SECTION XXVII

PARAGRAPH 100

Paragraph 100: Requires the Board to quarterly and annually report a summary of any green infrastructure activities undertaken pursuant to paragraph 100 and the plan developed under it.

Work Accomplished

- As required, the Board submitted its Green Infrastructure Plan on April 24, 2014 to the EPA.
- A request for proposals was issued in January 2014 and all proposals were due back to the Board by March 2014 for consideration.
- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.
- In the first quarter of 2016, contracts were signed for the new green infrastructure grantees including the St. Joe Green Roof, Coliseum Bioswale and Aurora Rain Gardens. SWB hosted a public unveiling event in February to introduce the new projects to the community and give updates on ongoing and past projects. Work has already begun on all three new projects including pre-project monitoring and design. Through 2016, the Board has committed \$1.5 Million and, additionally, thousands of staff hours to Green Infrastructure projects.
- The Board has also continued providing educational outreach to the community and schools about green infrastructure through contracts with grantees as well as through an in-house staff outreach and education program currently in development. A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about Green Infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote Green Infrastructure projects whether they are publicly or privately funded.
- A table detailing green infrastructure projects can be found in Appendix E.

Section VIII

Sewerage & Water Board/City Coordination

THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 59 SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

Paragraph 59. This paragraph requires the Board to summarize the Board and City's coordination efforts and work progress, including a summary of significant coordination efforts undertaken during the reporting period and a chart depicting those efforts. The chart shall identify each project (contract) on which the Board and City are coordinating or at the time of submitting the report, reasonably expect to coordinate, the estimated budget for each entity's share of the work (including the expenditure of federal funding that the Board and City reasonably expect to make at the time of submitting the report), the current status of that coordinated work, and the estimated and actual date for design completion, contract advertising, notice to proceed, and construction completion. With respect to the summaries and information reported under this paragraph 59, all parties understand that the amounts and dates of anticipated federal funding expenditures regularly change, that the reported information reflects what is anticipated at the time the Board submits it, and that the information is likely to change between each report.

Work Accomplished

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately \$2.2 Billion. This will allow for additional infrastructure projects that will be coordinated with the projects identified above through the combined efforts of DPW and the Board.
- Included in the total listed above, the City of New Orleans will receive approximately \$1.1 Billion to fund future projects and the Board will receive approximately \$286 Million to fund future water line replacement projects, water and sewer infrastructure improvements and ESSA repairs.
- The City of New Orleans and the Board jointly submitted a proposed schedule for the expenditure of the \$2.2 Billion to FEMA for their review and approval on March 30, 2016. We expect a response from FEMA no later than June 30, 2016 acknowledging and accepting our proposed plan and schedule for the full \$2.2 Billion. A revised schedule will be included in future quarterly reports once we receive approval from FEMA.
- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.

Section VI

EPA/LDEQ Coordination

Appendix A

RMAP Implementation

Table A-1a

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Lakeview Districts: A & D	3900	11/02/98A	01/29/99A	03/19/99A	07/30/99A
	3901	10/19/98A	01/15/99A	02/19/99A	08/12/99A
	3903	04/20/00A	06/09/00A	07/14/00A	03/23/01A
	3905	05/03/99A	08/20/99A	11/19/99A	06/30/00A
	3906	09/05/00A	11/30/00A	03/09/01A	11/21/01A
	3908	05/03/99A	06/25/99A	09/10/99A	01/26/00A
	3909	08/02/99A	10/22/99A	12/17/99A	03/24/00A
	3911	11/06/00A	01/26/01A	03/30/01A	11/21/01A
	3924	07/24/00A	10/13/00A	11/24/00A	06/15/01A
CBD/FQ Districts: B & C	3914	10/30/00A	03/16/01A	06/22/01A	06/28/02A
	3915	01/08/01A	04/13/01A	05/04/01A	10/31/01A
	3916	01/08/01A	03/30/01A	05/04/01A	10/31/01A
	3917	02/18/02A	04/05/02A	05/03/02A	11/05/02A
	3918	04/16/01A	06/15/01A	07/06/01A	10/19/01A
	3919	01/17/03A	03/28/03A	04/25/03A	01/11/04A
	3920	12/01/03A	04/16/04A	07/09/04A	05/08/05A
	3921	07/19/04A	10/08/04A	11/05/04A	07/29/05A
	3922	08/16/04A	10/14/04A	11/23/04A	03/12/05A
	3636	04/18/05A	06/06/05A	07/26/05A	10/11/06A
Gentilly Districts: D & E	3925	07/23/01A	10/12/01A	11/23/01A	04/06/02A
	3926	10/01/01A	11/16/01A	02/01/02A	06/28/02A
	3927	03/05/03A	04/25/03A	05/16/03A	09/30/03A
	3928	05/19/03A	07/17/03A	10/10/03A	01/25/04A

Appendix A

RMAP Implementation

Table A-1a (continued)

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Gentilly Districts: D & E (continued)	3929	08/12/02A	10/25/02A	02/07/03A	07/10/03A
	3930	08/19/02A	10/25/02A	12/13/02A	06/26/03A
	3931	09/16/02A	12/13/02A	03/14/03A	08/09/04A
	3932	08/18/03A	10/10/03A	12/05/03A	04/23/04A
	3933	08/25/03A	11/07/03A	12/12/03A	06/07/04A
	3934	05/30/03A	08/29/03A	11/28/03A	05/16/04A
	3935	08/25/03A	10/03/03A	11/14/03A	06/28/04A
	3936	05/05/03A	08/01/03A	09/19/03A	08/02/04A
	3937	08/04/03A	10/24/03A	12/12/03A	06/18/04A
	3939	05/27/03A	07/25/03A	08/15/03A	04/02/04A
Uptown Districts: A & B	3938	12/30/02A	02/21/03A	03/28/03A	02/20/04A
	3941	10/13/03A	11/14/03A	01/16/04A	07/08/04A
	3942	09/02/03A	10/24/03A	01/02/04A	06/02/04A
	3943	10/13/03A	11/21/03A	01/23/04A	04/30/04A
	3944	10/13/03A	01/02/04A	03/19/04A	08/07/04A
	3945	11/03/03A	01/09/04A	03/05/04A	08/13/04A
	3946	11/03/03A	03/05/04A	04/30/04A	08/28/04A
	3947	11/03/03A	12/26/03A	01/30/04A	08/06/04A
	3948	07/12/04A	09/03/04A	12/17/04A	09/01/06A
	3949	02/25/04A	05/28/04A	10/01/04A	09/01/06A
	3950	03/29/04A	06/11/04A	10/29/04A	05/23/05A
	3951	03/29/04A	07/16/04A	09/17/04A	08/25/05A
	3952	06/01/04A	08/06/04A	09/17/04A	08/24/05A

Appendix A

RMAP Implementation

Table A-1a (continued)

Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Mid-City Districts: A, B, C, D (continued)	3940	06/09/03A	06/20/03A	07/18/03A	01/04/04A
	3953	06/01/04A	07/02/04A	08/16/04A	10/28/04A
	3954	06/01/04A	07/16/04A	08/06/04A	04/10/05A
	3955	10/11/04A	10/29/04A	12/17/04A	03/09/05A
	3956	07/19/04A	08/06/04A	08/20/04A	05/16/05A
	3957	11/15/04A	02/28/05A	04/29/05A	12/26/06A
	3958*	11/15/04A	02/11/05A	04/08/05A	04/30/07A
	3959*	11/15/04A	12/24/04A	01/21/05A	08/18/06A
	3960*	12/06/04A	03/11/05A	06/17/05A	08/31/09A
	3961*	01/24/05A	03/18/05A	06/10/05A	08/18/06A
	3962*	05/30/05A	06/24/05A	07/08/05A	08/18/06A
	3963*	05/09/05A	06/10/05A	07/22/05A	08/18/06A
	3964*	04/25/05A	06/10/05A	N/A	08/18/06A
	3965*	06/20/05A	07/29/05A	N/A	08/18/06A
	3967*	08/15/05A	N/A	N/A	07/14/10A
	3968*	08/22/05A	N/A	N/A	08/18/06A
	3969	04/27/09A	06/12/09A	07/24/09A	10/23/09A
	3970	04/20/09A	06/12/09A	08/07/09A	11/16/09A
	3971	04/20/09A	06/05/09A	07/24/09A	10/16/09A
	3647 W.O. 12632 W.O. 12633 W.O. 12634	08/18/08A	09/19/08A	09/26/08A	06/03/09A

Appendix A

RMAP Implementation

Table A-1a (continued)
Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones

Basin	Contract No.	Construction Dates			
		Start	33% Completion	66% Completion	End
Lower Ninth Ward Districts: C, D, E (continued)	3966	06/21/04A	08/06/04A	09/10/04A	01/14/05A
	3974	04/27/09A	05/29/09A	06/26/09A	10/23/09A
	3647 W.O. 12623 W.O. 13640 W.O. 13642	08/21/08A	10/10/08A	10/24/08A	12/29/08A
	3982	11/30/09A	02/05/10A	04/09/10A	10/26/10A
	3983	11/30/09A	02/12/10A	05/21/10A	10/26/10A
	3984**	10/31/11A	01/13/12A	03/28/12A	01/30/13A
	3985**	12/05/11A	02/03/12A	04/02/12A	12/28/12A
	3989**	05/07/12A	07/03/12A	9/13/12A	09/04/13A
Carrollton Districts: A & B	3973*	04/04/05A	05/20/05A	06/24/05A	08/18/06A
	3647 W.O. 12636 W.O. 12637 W.O. 12638	09/29/08A	10/24/08A	11/21/08A	05/21/09A
	3995	11/30/09A	01/15/10A	01/29/10A	05/24/10A
New Orleans East District: E	3708	02/23/09A	03/27/09A	04/03/09A	08/03/09A
South Shore District: D & E	3721	12/21/09A	02/26/10A	04/02/10A	09/17/10A

Appendix A

RMAP Implementation

* Remaining rehabilitation scope will be addressed in future construction contracts.

**Contract 3984, 3985 and 3989 were funded by a \$9 million grant that the SWB obtained through the Louisiana Department of Environmental Quality. Better than expected prices were obtained through the traditional competitive bidding process, resulting in \$1 million in grant money that was not committed to contracts. After the Original Scope of work was completed, prior to the end construction dates; rather than take the time to assemble, route, advertise and award a fourth contract, a decision was made to add additional time and work to the existing contracts at the prices submitted through the competitive process. This resulted in additional sewer repairs completed in an expedited manner and in compliance with all grant provisions.

Table A-1b
Summary of Individual Rehabilitation Construction Contracts with 3 Interim Milestones

Basin	Contract No.	Construction Dates				
		Start	25% Completion	50% Completion	75% Completion	End
<i>Lower Ninth Ward Districts: C, D, E</i>	3986	11/03/14A	03/16/15A	09/24/15A	3/29/16A	04/14/17P
Carrollton Districts: A & B	3737	<i>11/02/15A</i>	06/28/16P	08/12/16P	09/26/16P	11/10/16P

The dates listed in Table A-1a and Table A-1b reflect the dates provided in the detailed contract descriptions on the following pages. The start date is the notice to proceed date. The end date is the date of final construction completion. The “Projected” (P) dates reflect the start date and the interim completion dates provided in the letter to EPA and the projected completion date for each contract. The “Actual” (A) dates reflect those which have actually occurred. Dates in italics have changed from the previous report.

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3900

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Manhole
 Rehabilitation

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of rehabilitation of 806 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	05/13/98
Bid Opening Date:	06/12/98
Contract Award Date:	07/08/98

Construction Dates (Projected)	
Start Date:	12/15/98
33% Completion Date:	03/13/99
66% Completion Date:	05/12/99
End Date:	06/15/99

Construction Dates (Actual)	
Start Date:	11/02/98
33% Completion Date:	01/29/99
66% Completion Date:	03/19/99
End Date:	07/30/99

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	04/30/99
Change Order No. 1	+63	07/02/99
Change Order No. 2	+28	07/30/99

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-282-99).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3901

Council Districts: A & D
Contract Name: Lakeview Area Sewer
 Rehabilitation – Cleaning and
 CCTV Inspection

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of closed circuit television inspection of 176,997 linear feet of existing 6-inch through 36-inch sanitary sewer lines. The contract includes cleaning, dye water flooding, and flow control. The line segments to be inspected under this contract are scattered throughout the Lakeview Basin service area.

Design Dates	
Start Preliminary Design:	09/22/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	04/15/98
Bid Opening Date:	06/19/98
Contract Award Date:	07/08/98

Construction Dates (Projected)	
Start Date:	12/15/98
33% Completion Date:	03/03/99
66% Completion Date:	04/22/99
End Date:	05/15/99

Construction Dates (Actual)	
Start Date:	10/19/98
33% Completion Date:	01/15/99
66% Completion Date:	02/19/99
End Date:	08/12/99

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	03/17/99
Change Order No. 1	+147	08/12/99

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-283-99).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3903

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Repair No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer line rehabilitation by excavation of 8-inch to 18-inch diameter sewer lines including 107 external point repairs, 34 external service connection repairs, and 1,960 linear feet of sewer service lateral replacement. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	04/06/99

Bid and Award Dates	
Advertisement Date:	12/15/99
Bid Opening Date:	01/14/00
Contract Award Date:	02/09/00

Construction Dates (Projected)	
Start Date:	06/05/00
33% Completion Date:	11/16/00
66% Completion Date:	12/31/00
End Date:	01/05/01

Construction Dates (Actual)	
Start Date:	04/20/00
33% Completion Date:	06/09/00
66% Completion Date:	07/14/00
End Date:	03/23/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/14/00
Change Order No. 1	0	12/14/00
Change Order No. 2	+60	02/11/01
Change Order No. 3	+40	03/23/01

The contract was granted final acceptance on July 25, 2001 (Resolution No. R-160-2001).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3905

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Phase 1 Pipe
 Lining and Replacement

Original Contract Duration (calendar days): 250

Description of Work:

The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 23,692 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 2,322 linear feet of 8-inch open cut pipe replacement, 266 existing sewer service replacements, 166 external point repairs, 20 internal point repairs, and 40 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily west of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	10/23/98
Bid Opening Date:	12/04/98
Contract Award Date:	01/13/99

Construction Dates (Projected)	
Start Date:	05/13/99
33% Completion Date:	09/18/99
66% Completion Date:	12/27/99
End Date:	01/17/00

Construction Dates (Actual)	
Start Date:	05/03/99
33% Completion Date:	08/20/99
66% Completion Date:	11/19/99
End Date:	06/30/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	250	01/07/00
Change Order No. 1	+75	03/22/00
Change Order No. 2	+100	06/30/00

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-222-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3906

Council Districts: A & D
Contract Name: Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 30,437 linear feet of existing sanitary sewer lines from 8-inch to 21-inch diameter, 2,995 linear feet of existing sewer service lateral replacement, 84 external point repairs, approximately 5,009 linear feet of 8-inch to 15-inch replacement sewer, 305 service connection repairs, 43 internal point repairs, 27 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue, the Orleans Avenue Outfall Canal, Harrison Avenue, Canal Boulevard, I-610, and Pontchartrain Boulevard. Some portions of pipe replacement are in the adjacent area known as East Lakeview.

Design Dates	
Start Preliminary Design:	04/06/99
Start Final Design:	06/07/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/12/00
Contract Award Date:	06/21/00

Construction Dates (Projected)	
Start Date:	10/01/00
33% Completion Date:	05/22/01
66% Completion Date:	07/02/01
End Date:	09/01/01

Construction Dates (Actual)	
Start Date:	09/05/00
33% Completion Date:	11/30/00
66% Completion Date:	03/09/01
End Date:	11/21/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	08/01/01
Change Order No. 1	+121	11/30/01
Change Order No. 2	-9	11/21/01

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-041-2002).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3908

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 1 Pipe
 Lining and Replacement

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of 8-inch to 10-inch sewer line rehabilitation by cured-in-place lining of approximately 9,156 linear feet of existing sanitary sewer lines from 6-inch to 12-inch diameter, 193 linear feet of 8-inch open cut pipe replacement, 205 existing sewer service replacements, 18 external point repairs, 11 internal point repairs, and 12 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/22/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	10/23/98
Bid Opening Date:	12/04/98
Contract Award Date:	01/13/99

Construction Dates (Projected)	
Start Date:	05/13/99
33% Completion Date:	08/24/99
66% Completion Date:	10/18/99
End Date:	11/18/99

Construction Dates (Actual)	
Start Date:	05/03/99
33% Completion Date:	06/25/99
66% Completion Date:	09/10/99
End Date:	01/26/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	10/29/99
Change Order No. 1	+89	01/26/00

The contract was granted final acceptance on May 17, 2000 (Resolution No. R-132-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3909
 (Formerly Contract No. 3907)

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Manhole
 Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of 1,164 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily west of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	01/05/98

Bid and Award Dates	
Advertisement Date:	01/15/99
Bid Opening Date:	02/12/99
Contract Award Date:	03/10/99

Construction Dates (Projected)	
Start Date:	08/02/99
33% Completion Date:	01/26/00
66% Completion Date:	02/25/00
End Date:	02/27/00

Construction Dates (Actual)	
Start Date:	08/02/99
33% Completion Date:	10/22/99
66% Completion Date:	12/17/99
End Date:	03/24/00

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	02/17/00
Change Order No. 1	+21	03/09/00
Change Order No. 2	+15	03/24/00

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-223-2000).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3911

Council Districts: A & D
Contract Name: West Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Repairs and Replacement

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 24,388 linear feet of existing sanitary sewer lines from 8-inch to 30-inch diameter, 5,400 linear feet of existing sewer service lateral replacement, 117 external point repairs, approximately 6,665 linear feet of 8-inch to 10-inch replacement sewer, 177 service connection repairs, 10 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue and the Orleans Avenue Outfall Canal.

Design Dates	
Start Preliminary Design:	04/06/99
Start Final Design:	06/07/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/26/00
Contract Award Date:	08/28/00

Construction Dates (Projected)	
Start Date:	12/01/00
33% Completion Date:	04/09/01
66% Completion Date:	07/18/01
End Date:	10/28/01

Construction Dates (Actual)	
Start Date:	11/06/00
33% Completion Date:	01/26/01
66% Completion Date:	03/30/01
End Date:	11/21/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	10/02/01
Change Order No. 1	0	10/02/01
Change Order No. 2	0	10/02/01
Change Order No. 3	+50	11/21/01

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-042-2002).

Appendix A

RMAP Implementation

Service Area: Lakeview
Contract Number: 3924
 (Formerly Contract No. 3910)

Council Districts: A & D
Contract Name: East Lakeview Area
 Sewer Rehabilitation – Phase 2 Pipe
 Lining and Repairs

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 25,942 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 909 linear feet of sewer service lateral replacements, 38 internal point repairs, and 164 service connection repairs by short length service lateral lining or excavation. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

Design Dates	
Start Preliminary Design:	09/29/97
Start Final Design:	04/06/99

Bid and Award Dates	
Advertisement Date:	02/09/00
Bid Opening Date:	03/10/00
Contract Award Date:	04/12/00

Construction Dates (Projected)	
Start Date:	07/24/00
33% Completion Date:	12/15/00
66% Completion Date:	01/26/01
End Date:	05/20/01

Construction Dates (Actual)	
Start Date:	07/24/00
33% Completion Date:	10/13/00
66% Completion Date:	11/24/00
End Date:	06/15/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/20/01
Change Order No. 1	+25	06/15/01

The contract was granted final acceptance on October 10, 2001 (Resolution No. R-197-2001).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3914

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Cleaning and CCTV

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of the cleaning and CCTV inspection of approximately 300,371 linear feet of existing 6-inch to 45-inch diameter main lines, cleaning of approximately 8,388 linear feet of existing 54-inch to 72-inch diameter main lines, cleaning of 19 service laterals, and CCTV inspection of 84 service laterals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Esplanade Avenue to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	04/12/00
Bid Opening Date:	05/12/00
Contract Award Date:	06/21/00

Construction Dates (Projected)	
Start Date:	10/30/00
33% Completion Date:	04/22/01
66% Completion Date:	07/25/01
End Date:	09/25/01

Construction Dates (Actual)	
Start Date:	10/30/00
33% Completion Date:	03/16/01
66% Completion Date:	06/22/01
End Date:	06/28/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	09/25/01
Change Order No. 1	+276	06/28/02

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-119-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3915

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Point Repair and Pipe
Replacement

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 15 external main line point repairs, 217 external service or lateral line point repairs, 378 linear feet of 6-inch service line repair, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Felicite Street to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/16/00
Bid Opening Date:	09/15/00
Contract Award Date:	10/27/00

Construction Dates (Projected)	
Start Date:	01/08/01
33% Completion Date:	06/16/01
66% Completion Date:	07/16/01
End Date:	08/05/01

Construction Dates (Actual)	
Start Date:	01/08/01
33% Completion Date:	04/13/01
66% Completion Date:	05/04/01
End Date:	10/31/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	08/05/01
Change Order No. 1	+87	10/31/01

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-005-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3916

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Point Repair

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 12 external main line point repairs, 214 external service or lateral line point repairs, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Felicite Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/16/00
Bid Opening Date:	09/15/00
Contract Award Date:	10/27/00

Construction Dates (Projected)	
Start Date:	01/08/01
33% Completion Date:	06/06/01
66% Completion Date:	07/16/01
End Date:	08/05/01

Construction Dates (Actual)	
Start Date:	01/08/01
33% Completion Date:	03/30/01
66% Completion Date:	05/04/01
End Date:	10/31/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	08/05/01
Change Order No. 1	+87	10/31/01

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-006-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3917

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Pipe Lining and
Point Repair

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of 24,009 linear feet of full-length cured-in-place lining, 25 cured-in-place lining point repairs, 15 main line point repairs, 65 main line wye/tee replacements, and 2 protruding tap and internal obstruction removals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	08/15/01
Bid Opening Date:	09/21/01
Contract Award Date:	10/10/01

Construction Dates (Projected)	
Start Date:	03/11/02
33% Completion Date:	06/28/02
66% Completion Date:	09/06/02
End Date:	11/05/02

Construction Dates (Actual)	
Start Date:	02/18/02
33% Completion Date:	04/05/02
66% Completion Date:	05/03/02
End Date:	11/05/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	10/16/02
Change Order No. 1	+21	11/05/02

The contract was granted final acceptance on January 15, 2003 (Resolution No. R-012-2003).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3918

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 1 Manhole
Rehabilitation

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of the rehabilitation of approximately 312 sanitary sewer manholes, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	06/28/99

Bid and Award Dates	
Advertisement Date:	11/15/00
Bid Opening Date:	12/15/00
Contract Award Date:	01/12/01

Construction Dates (Projected)	
Start Date:	06/12/01
33% Completion Date:	09/14/01
66% Completion Date:	10/04/01
End Date:	11/08/01

Construction Dates (Actual)	
Start Date:	04/16/01
33% Completion Date:	06/15/01
66% Completion Date:	07/06/01
End Date:	10/19/01

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	09/12/01
Change Order No. 1	+37	10/19/01

This contract was granted final acceptance on March 20, 2002 (Resolution No. R-014-2002).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3919

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Point Repair and
Pipe Replacement No. 1

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of 145 main line point repairs, 130 main line wye or tee replacements, 888 linear feet of external service lateral line replacements and 283 linear feet of main line complete pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	05/15/02
Bid Opening Date:	06/21/02
Contract Award Date:	07/17/02

Construction Dates (Projected)	
Start Date:	01/17/03
33% Completion Date:	05/05/03
66% Completion Date:	07/24/03
End Date:	10/14/03

Construction Dates (Actual)	
Start Date:	01/17/03
33% Completion Date:	03/28/03
66% Completion Date:	04/25/03
End Date:	01/11/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	10/14/03
Change Order No. 1	+90	01/11/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-096-2004).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3920

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Point Repair

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of rehabilitation of 12 external main line point repairs, 125 external service or lateral line point repairs and 480 linear feet of 8-inch pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	09/17/03

Construction Dates (Projected)	
Start Date:	02/17/04
33% Completion Date:	06/13/04
66% Completion Date:	08/02/04
End Date:	10/13/04

Construction Dates (Actual)	
Start Date:	12/01/03
33% Completion Date:	04/16/04
66% Completion Date:	07/09/04
End Date:	05/08/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/27/04
Change Order No. 1	+285	05/08/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-008-2006).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3921

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Pipe Lining

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of rehabilitation of cured-in-place pipe lining, excavated main line point repairs, service lateral reinstatements, and service lateral replacements. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	01/14/04
Bid Opening Date:	02/20/04
Contract Award Date:	03/17/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	11/02/04
66% Completion Date:	12/22/04
End Date:	02/12/05

Construction Dates (Actual)	
Start Date:	07/19/04
33% Completion Date:	10/08/04
66% Completion Date:	11/05/04
End Date:	07/29/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/14/05
Change Order No. 1	+41	06/24/05

The contract was granted final acceptance on October 19, 2005 (Resolution No. R-220-2005).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3922

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Rehabilitation – Phase 2 Manhole
Rehabilitation

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of rehabilitation of manholes, including manhole frame and cover replacements and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, inflow dish installations, and temporary and final restoration. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

Design Dates	
Start Preliminary Design:	02/08/99
Start Final Design:	10/01/99

Bid and Award Dates	
Advertisement Date:	02/11/04
Bid Opening Date:	03/19/04
Contract Award Date:	04/21/04

Construction Dates (Projected)	
Start Date:	09/21/04
33% Completion Date:	12/07/04
66% Completion Date:	01/26/05
End Date:	03/19/05

Construction Dates (Actual)	
Start Date:	08/16/04
33% Completion Date:	10/14/04
66% Completion Date:	11/23/04
End Date:	03/12/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	02/11/05
Change Order No. 1	+29	03/12/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-009-2006).

Appendix A

RMAP Implementation

Service Area: Central Business District/
French Quarter
Contract Number: 3636

Council Districts: B & C
Contract Name: CBD/FQ Area Sewer
Sewer Rehabilitation – Fiber Pilot Project

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of sewer line replacement with simultaneous fiber optic conduit installation utilizing a dual-purpose pipe bursting process. This process also includes sewer line rehabilitation repairs through CIPP lining. The project is located in Orleans Parish, generally within the Central Business District, bounded by Mississippi River to the east, Girod Street to the south, Claiborne Avenue to the west, and Common Street to the north.

Design Dates	
Start Preliminary Design:	12/12/03
Start Final Design:	03/15/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	12/03/04
Contract Award Date:	03/16/05

Construction Dates (Projected)	
Start Date:	04/11/05
33% Completion Date:	07/02/05
66% Completion Date:	08/01/05
End Date:	09/07/05

Construction Dates (Actual)	
Start Date	04/18/05
33% Completion Date:	06/06/05
66% Completion Date:	07/26/05
End Date:	10/11/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	09/14/05
Change Order No. 1	+392	10/11/06

The contract was granted final acceptance on March 21, 2007 (Resolution No. R-033-2007).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3925

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Point Repair No. 1

Original Contract Duration (calendar days): 230

Description of Work:

The work generally consists of 254 external service repairs, 73 main line point repairs, and 755 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain to the north, the London Avenue Canal to the west, the Inner Harbor Navigational Canal to the east, and Florida Avenue to the south.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	02/14/01
Bid Opening Date:	03/23/01
Contract Award Date:	05/16/01

Construction Dates (Projected)	
Start Date:	10/16/01
33% Completion Date:	01/23/02
66% Completion Date:	03/14/02
End Date:	06/02/02

Construction Dates (Actual)	
Start Date:	07/23/01
33% Completion Date:	10/12/01
66% Completion Date:	11/23/01
End Date:	04/06/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	230	03/09/02
Change Order No. 1	+28	04/06/02

The contract was granted final acceptance on April 16, 2003 (Resolution No. R-061-2003).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3926

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Point Repair No. 2

Original Contract Duration (calendar days): 230

Description of Work:

The work generally consists of 280 external service repairs, 125 main line point repairs, and 280 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Leon C. Simon Drive to the north, Peoples Avenue to the east, Florida Avenue to the south, and Elysian Fields Avenue to the west.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	04/11/01
Bid Opening Date:	05/11/01
Contract Award Date:	06/27/01

Construction Dates (Projected)	
Start Date:	11/27/01
33% Completion Date:	04/08/02
66% Completion Date:	06/07/02
End Date:	07/14/02

Construction Dates (Actual)	
Start Date:	10/01/01
33% Completion Date:	11/16/01
66% Completion Date:	02/01/02
End Date:	06/28/02

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	230	05/18/02
Change Order No. 1	+41	06/28/02

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-118-2002).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3927

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Pipe Replacement No. 1
and No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of replacing 2,212 linear feet of sewer main lines and associated service connections, and approximately 1,028 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	06/08/01

Bid and Award Dates	
Advertisement Date:	08/14/02
Bid Opening Date:	09/20/02
Contract Award Date:	10/16/02

Construction Dates (Projected)	
Start Date:	03/17/03
33% Completion Date:	06/16/03
66% Completion Date:	08/15/03
End Date:	10/13/03

Construction Dates (Actual)	
Start Date:	03/05/03
33% Completion Date:	04/25/03
66% Completion Date:	05/16/03
End Date:	09/30/03

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-164-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3928

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Spain Street/Clematis
 Avenue 48-inch Trunk Sewer
 Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of 6,108 linear feet of 48-inch trunk sewer, by slip-lining with 42-inch nominal diameter pipe. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	10/09/02
Bid Opening Date:	11/15/02
Contract Award Date:	12/18/02

Construction Dates (Projected)	
Start Date:	05/19/03
33% Completion Date:	08/14/03
66% Completion Date:	10/13/03
End Date:	12/15/03

Construction Dates (Actual)	
Start Date:	05/19/03
33% Completion Date:	07/17/03
66% Completion Date:	10/10/03
End Date:	01/25/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	12/15/03
Change Order No. 1	+42	01/25/04

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-138-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3929

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Repair and Lining
 No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 18,366 linear feet of cured-in-place lining, 104 external service repairs, 8 main line point repairs, 78 linear feet of service lateral replacements, and the rehabilitation of approximately 153 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/07/00

Bid and Award Dates	
Advertisement Date:	09/12/01
Bid Opening Date:	10/12/01
Contract Award Date:	03/20/02

Construction Dates (Projected)	
Start Date:	08/19/02
33% Completion Date:	12/17/02
66% Completion Date:	03/17/03
End Date:	06/14/03

Construction Dates (Actual)	
Start Date:	08/12/02
33% Completion Date:	10/25/02
66% Completion Date:	02/07/03
End Date:	07/10/03

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	06/07/03
Change Order No. 1	+33	07/10/03

The contract was granted final acceptance on February 18, 2004 (Resolution No. R-013-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3930

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Lining and Repairs
 No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 26,065 linear feet of cured-in-place lining, 190 mainline point repairs, 206 external service repairs, 18 main line internal cured-in-place point repairs, 4,008 linear feet of service lateral replacements, and the rehabilitation of approximately 174 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	07/20/01

Bid and Award Dates	
Advertisement Date:	01/16/02
Bid Opening Date:	03/15/02
Contract Award Date:	04/24/02

Construction Dates (Projected)	
Start Date:	09/23/02
33% Completion Date:	01/21/03
66% Completion Date:	04/21/03
End Date:	07/19/03

Construction Dates (Actual)	
Start Date:	08/19/02
33% Completion Date:	10/25/02
66% Completion Date:	12/13/02
End Date:	06/26/03

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	06/14/03
Change Order No. 1	+12	06/26/03

The contract was granted final acceptance on October 15, 2003 (Resolution No. R-172-2003).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3931

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Pipe Lining and Repairs
 No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of rehabilitation of 24,410 linear feet of CIPP lining, 252 external service repairs, 264 main line point repairs, 4,549 linear feet of service lateral replacements, and 482 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	07/20/01

Bid and Award Dates	
Advertisement Date:	02/13/02
Bid Opening Date:	03/28/02
Contract Award Date:	05/15/02

Construction Dates (Projected)	
Start Date:	10/14/02
33% Completion Date:	01/11/03
66% Completion Date:	04/11/03
End Date:	08/09/03

Construction Dates (Actual)	
Start Date:	09/16/02
33% Completion Date:	12/13/02
66% Completion Date:	03/14/03
End Date:	08/09/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	07/22/03
Change Order No. 1	+393	08/09/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-165-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3932

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 1

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of approximately 420 manholes, including frame and cover replacement, and/or cover adjustments, isolation pad installation, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	06/08/01

Bid and Award Dates	
Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)	
Start Date:	09/16/03
33% Completion Date:	01/02/04
66% Completion Date:	03/21/04
End Date:	06/11/04

Construction Dates (Actual)	
Start Date:	08/18/03
33% Completion Date:	10/10/03
66% Completion Date:	12/05/03
End Date:	04/23/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	05/13/04
Change Order No. 1	-20	04/23/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-097-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3933

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of rehabilitation of 450 manholes, including frame and cover replacement or adjustment, isolation pad installations, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	03/01/00
Start Final Design:	08/17/01

Bid and Award Dates	
Advertisement Date:	03/12/03
Bid Opening Date:	04/11/03
Contract Award Date:	05/21/03

Construction Dates (Projected)	
Start Date:	10/21/03
33% Completion Date:	02/05/04
66% Completion Date:	04/25/04
End Date:	07/16/04

Construction Dates (Actual)	
Start Date:	08/25/03
33% Completion Date:	11/07/03
66% Completion Date:	12/12/03
End Date:	06/07/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	05/20/04
Change Order No. 1	+18	06/07/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-166-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3934

Council Districts: D & E
Contract Name: Gentilly Area
 Sewer Rehabilitation – Follow-Up
 Pipe Lining and Repair No. 1

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of rehabilitation of 18,851 linear feet of CIPP lining, 140 external service repairs, 126 main line point repairs, and 1,542 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	12/14/03
66% Completion Date:	03/13/04
End Date:	06/23/04

Construction Dates (Actual)	
Start Date:	05/30/03
33% Completion Date:	08/29/03
66% Completion Date:	11/28/03
End Date:	05/16/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	310	04/04/04
Change Order No. 1	+42	05/16/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-167-2004).

Appendix A

RMAP Implementation

Service Area : Gentilly
Contract Number: 3935

Council Districts: D & E
Contract Name: Gentilly Area Sewer
Rehabilitation – Follow-Up Pipe Lining
and Repair No. 2

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of rehabilitation of 17,505 linear feet of CIPP lining, 222 external service repairs, 184 main line point repairs, and 1,851 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

Design Dates

Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates

Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)

Start Date:	09/16/03
33% Completion Date:	01/11/04
66% Completion Date:	04/10/04
End Date:	07/21/04

Construction Dates (Actual)

Start Date:	08/25/03
33% Completion Date:	10/03/03
66% Completion Date:	11/14/03
End Date:	06/28/04

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-139-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3936

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Cleaning,
 CCTV, and Repair No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of pre-rehabilitation cleaning and CCTV inspection of 48,217 linear feet of gravity sewer line and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	02/11/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	11/15/02
Bid Opening Date:	12/13/02
Contract Award Date:	01/15/03

Construction Dates (Projected)	
Start Date:	06/16/03
33% Completion Date:	10/10/03
66% Completion Date:	03/23/04
End Date:	05/10/04

Construction Dates (Actual)	
Start Date:	05/05/03
33% Completion Date:	08/01/03
66% Completion Date:	09/19/03
End Date:	08/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	03/29/04
Change Order No. 1	+79	08/02/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-168-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3937

Council Districts: D & E
Contract Name: Gentilly Area
 Sewer Rehabilitation – Cleaning,
 CCTV, and Repair No. 2

Original Contract Duration (calendar days): 270

Description of Work:

The work generally consists of full line replacement of approximately 2,271 linear feet of gravity sewer lines by open cut, pre-rehabilitation cleaning and CCTV inspection of 7,026 linear feet of gravity sewer line, and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	02/11/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	02/12/03
Bid Opening Date:	03/14/03
Contract Award Date:	04/16/03

Construction Dates (Projected)	
Start Date:	09/16/03
33% Completion Date:	01/02/04
66% Completion Date:	03/21/04
End Date:	06/11/04

Construction Dates (Actual)	
Start Date:	08/04/03
33% Completion Date:	10/24/03
66% Completion Date:	12/12/03
End Date:	06/18/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	04/29/04
Change Order No. 1	+50	06/18/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-200-2004).

Appendix A

RMAP Implementation

Service Area: Gentilly
Contract Number: 3939

Council Districts: D & E
Contract Name: Gentilly Area Sewer
 Rehabilitation – Follow-up Full Line
 Replacement

Original Contract Duration (calendar days): 310

Description of Work:

The work generally consists of replacing approximately 3,500 feet of sewer main lines and associated service connections and approximately 1,570 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, and tools and materials. The work is generally located in the Gentilly Basin of Orleans Parish. The project work area is bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigation Canal, and Florida Avenue.

Design Dates	
Start Preliminary Design:	01/16/02
Start Final Design:	07/12/02

Bid and Award Dates	
Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)	
Start Date:	08/19/03
33% Completion Date:	12/14/03
66% Completion Date:	03/13/04
End Date:	06/23/04

Construction Dates (Actual)	
Start Date:	05/27/03
33% Completion Date:	07/25/03
66% Completion Date:	08/15/03
End Date:	04/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	310	03/31/04
Change Order No. 1	+2	04/02/04

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-076-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3938

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Line Cleaning and CCTV
Inspection

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of cleaning and closed circuit televising of approximately 77,500 linear feet of sanitary sewer. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Toledano and Third Streets to the east, the Mississippi River to the south, Audubon Park and Audubon Boulevard to the west, and Claiborne Avenue to the north.

Design Dates

Start Preliminary Design: 12/28/01
Start Final Design: 03/19/02

Bid and Award Dates

Advertisement Date: 05/15/02
Bid Opening Date: 06/14/02
Contract Award Date: 07/17/02

Construction Dates (Projected)

Start Date: 12/31/02
33% Completion Date: 03/17/03
66% Completion Date: 05/08/03
End Date: 06/29/03

Construction Dates (Actual)

Start Date: 12/30/02
33% Completion Date: 02/21/03
66% Completion Date: 03/28/03
End Date: 02/20/04

The contract was granted final acceptance on June 20, 2007 (Resolution No. R-069-2007).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3941

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Manhole Rehabilitation

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of the rehabilitation of 450 sanitary sewer manholes by replacement and/or adjustment of existing frames and covers and internal cementitious lining. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	04/09/03
Bid Opening Date:	05/09/03
Contract Award Date:	06/18/03

Construction Dates (Projected)	
Start Date:	11/18/03
33% Completion Date:	02/13/04
66% Completion Date:	04/13/04
End Date:	06/14/04

Construction Dates (Actual)	
Start Date:	10/13/03
33% Completion Date:	11/14/03
66% Completion Date:	01/16/04
End Date:	07/08/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/09/04
Change Order No. 1	+60	07/08/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-169-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3942

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 182 main line point repairs and 900 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	04/09/03
Bid Opening Date:	05/09/03
Contract Award Date:	06/18/03

Construction Dates (Projected)	
Start Date:	11/18/03
33% Completion Date:	02/13/04
66% Completion Date:	04/13/04
End Date:	06/14/04

Construction Dates (Actual)	
Start Date:	09/02/03
33% Completion Date:	10/24/03
66% Completion Date:	01/02/04
End Date:	06/02/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	03/29/04
Change Order No. 1	+65	06/02/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-201-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3943

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 162 main line point repairs and 1,550 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	05/19/03
Bid Opening Date:	06/20/03
Contract Award Date:	07/16/03

Construction Dates (Projected)	
Start Date:	12/16/03
33% Completion Date:	03/12/04
66% Completion Date:	05/11/04
End Date:	07/12/04

Construction Dates (Actual)	
Start Date:	10/13/03
33% Completion Date:	11/21/03
66% Completion Date:	01/23/04
End Date:	04/30/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/09/04
Change Order No. 1	-9	04/30/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-099-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3944

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Sewer Main Replacement
No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 9,188 feet of main line replacements by open-cut excavation and pipe bursting and 3,488 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates

Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates

Advertisement Date:	05/19/03
Bid Opening Date:	06/20/03
Contract Award Date:	07/16/03

Construction Dates (Projected)

Start Date:	12/16/03
33% Completion Date:	04/11/04
66% Completion Date:	07/10/04
End Date:	10/10/04

Construction Dates (Actual)

Start Date:	10/13/03
33% Completion Date:	01/02/04
66% Completion Date:	03/19/04
End Date:	08/07/04

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-257-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3945

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 3

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 122 main line point repairs and 1,166 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	06/11/03
Bid Opening Date:	07/11/03
Contract Award Date:	08/20/03

Construction Dates (Projected)	
Start Date:	01/20/04
33% Completion Date:	04/16/04
66% Completion Date:	06/15/04
End Date:	08/16/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	01/09/04
66% Completion Date:	03/05/04
End Date:	08/13/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	10/28/04
Change Order No. 1	+75	08/13/04

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-202-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3946

Council Districts: A & B
Contract Name: Uptown Area Sewer
Rehabilitation – Sewer Main Replacement
No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of 9,155 linear feet of main line replacements and 5,085 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	06/11/03
Bid Opening Date:	07/11/03
Contract Award Date:	08/20/03

Construction Dates (Projected)	
Start Date:	01/20/04
33% Completion Date:	05/16/04
66% Completion Date:	08/14/04
End Date:	11/14/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	03/05/04
66% Completion Date:	04/30/04
End Date:	08/28/04

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-077-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3947

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Excavated Point Repair
 No. 4

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of 47 main line point repairs and 479 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	09/17/03

Construction Dates (Projected)	
Start Date:	02/17/04
33% Completion Date:	05/14/04
66% Completion Date:	07/13/04
End Date:	09/13/04

Construction Dates (Actual)	
Start Date:	11/03/03
33% Completion Date:	12/26/03
66% Completion Date:	01/30/04
End Date:	08/06/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	05/30/04
Change Order No. 1	+62	08/06/04

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-170-2004).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3948

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Sewer Main Replacement
 No. 3

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of main line replacements, pipe bursting, and associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	07/09/03
Bid Opening Date:	08/15/03
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	12/13/04
66% Completion Date:	03/11/05
End Date:	06/12/05

Construction Dates (Actual)	
Start Date:	07/12/04
33% Completion Date:	09/03/04
66% Completion Date:	12/17/04
End Date:	09/01/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	05/07/05
Change Order No. 1	+482	09/01/06

The contract granted final acceptance on January 17, 2007 (Resolution No. R-008-2007).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3949

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe and Lining Repair
 No. 1

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	09/10/03
Bid Opening Date:	10/10/03
Contract Award Date:	11/19/03

Construction Dates (Projected)	
Start Date:	04/19/04
33% Completion Date:	09/03/04
66% Completion Date:	12/22/04
End Date:	04/13/05

Construction Dates (Actual)	
Start Date:	02/25/04
33% Completion Date:	05/28/04
66% Completion Date:	10/01/04
End Date:	09/01/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	02/18/05
Change Order No. 1	+560	09/01/06

The contract was granted final acceptance on December 20, 2006 (Resolution No. R-182-2006).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3950

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 2

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	10/15/03
Bid Opening Date:	11/21/03
Contract Award Date:	12/17/03

Construction Dates (Projected)	
Start Date:	05/17/04
33% Completion Date:	10/01/04
66% Completion Date:	01/19/05
End Date:	03/23/05

Construction Dates (Actual)	
Start Date:	03/29/04
33% Completion Date:	06/11/04
66% Completion Date:	10/29/04
End Date:	05/23/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	03/23/05
Change Order No. 1	+61	05/23/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-258-2005).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3951

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 3

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatement and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	10/15/03
Bid Opening Date:	11/21/03
Contract Award Date:	12/17/03

Construction Dates (Projected)	
Start Date:	05/17/04
33% Completion Date:	10/01/04
66% Completion Date:	01/19/05
End Date:	05/11/05

Construction Dates (Actual)	
Start Date:	03/29/04
33% Completion Date:	07/16/04
66% Completion Date:	09/17/04
End Date:	08/25/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	03/23/05
Change Order No. 1	+155	08/25/05

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-109-2006).

Appendix A

RMAP Implementation

Service Area: Uptown
Contract Number: 3952

Council Districts: A & B
Contract Name: Uptown Area Sewer
 Rehabilitation – Pipe Lining and Repair
 No. 4

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

Design Dates	
Start Preliminary Design:	12/28/01
Start Final Design:	12/02/02

Bid and Award Dates	
Advertisement Date:	11/12/03
Bid Opening Date:	12/19/03
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	11/08/04
33% Completion Date:	03/25/05
66% Completion Date:	07/13/05
End Date:	11/02/05

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	08/06/04
66% Completion Date:	09/17/04
End Date:	08/24/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	05/26/05
Change Order No. 1	+90	08/24/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-259-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3940

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Manhole Rehabilitation
No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of rehabilitation of approximately 450 manholes, including frame and cover replacements, and/or adjustments, isolation pad installations, full depth manhole liners, 410 manhole partial depth liners, and inflow dish installations. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Claiborne Avenue, Howard Avenue, Pontchartrain Boulevard, City Park Avenue, Bayou St. John, and Orleans Avenue.

Design Dates

Start Preliminary Design:	10/24/02
Start Final Design:	10/24/02

Bid and Award Dates

Advertisement Date:	01/15/03
Bid Opening Date:	02/14/03
Contract Award Date:	03/19/03

Construction Dates (Projected)

Start Date:	08/19/03
33% Completion Date:	11/14/03
66% Completion Date:	01/13/04
End Date:	03/15/04

Construction Dates (Actual)

Start Date:	06/09/03
33% Completion Date:	06/20/03
66% Completion Date:	07/18/03
End Date:	01/04/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-098-2004).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3953

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Excavated Point Repair
No. 1

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of 67 main line point repairs and 1,270 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	09/26/03

Bid and Award Dates	
Advertisement Date:	12/10/03
Bid Opening Date:	01/23/04
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	07/18/04
33% Completion Date:	09/23/04
66% Completion Date:	11/02/04
End Date:	12/14/04

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	07/02/04
66% Completion Date:	08/16/04
End Date:	10/28/04

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-043-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3954

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Main Replacement
 No. 1

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of approximately 1,100 linear feet of sewer main replacements, 800 linear feet of service lateral replacements, and the addition of a 21-inch sewer main. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	09/26/03

Bid and Award Dates	
Advertisement Date:	12/10/03
Bid Opening Date:	01/23/04
Contract Award Date:	02/18/04

Construction Dates (Projected)	
Start Date:	07/18/04
33% Completion Date:	09/23/04
66% Completion Date:	11/02/04
End Date:	12/14/04

Construction Dates (Actual)	
Start Date:	06/01/04
33% Completion Date:	07/16/04
66% Completion Date:	08/06/04
End Date:	04/10/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	150	10/28/04
Change Order No. 1	+164	04/10/05

The contract was granted final acceptance on June 21, 2006 (Resolution No. R-066-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3955

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Main Replacement
No. 2

Original Contract Duration (calendar days): 150

Description of Work:

The work generally consists of approximately 1,300 liner feet of sewer main replacements and 1,100 feet of service lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	11/13/03

Bid and Award Dates

Advertisement Date:	03/10/04
Bid Opening Date:	04/16/04
Contract Award Date:	05/19/04

Construction Dates (Projected)

Start Date:	10/19/04
33% Completion Date:	12/26/04
66% Completion Date:	02/03/05
End Date:	03/17/05

Construction Dates (Actual)

Start Date:	10/11/04
33% Completion Date:	10/29/04
66% Completion Date:	12/17/04
End Date:	03/09/05

The contract was granted final acceptance on June 15, 2005 (Resolution No. R-091-2005).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3956

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Point Repair No. 2

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of approximately 34 main line point repairs and 500 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	11/13/03

Bid and Award Dates	
Advertisement Date:	02/11/04
Bid Opening Date:	03/12/04
Contract Award Date:	04/21/04

Construction Dates (Projected)	
Start Date:	09/21/04
33% Completion Date:	12/07/04
66% Completion Date:	01/26/05
End Date:	03/19/05

Construction Dates (Actual)	
Start Date:	07/19/04
33% Completion Date:	08/06/04
66% Completion Date:	08/20/04
End Date:	05/16/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	01/14/05
Change Order No. 1	+116	05/10/05

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-010-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3957

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of manhole rehabilitation, main line pipe replacement, full-length cured-in-place pipe lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Esplanade Avenue, Marais Street, St. Bernard Avenue, North Robertson Street, and Elysian Fields Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	12/23/03

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/15/05
66% Completion Date:	08/13/05
End Date:	11/13/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	02/28/05
66% Completion Date:	04/29/05
End Date:	12/26/06

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	09/10/05
Change Order No. 1	+472	12/26/06

The contract was granted final acceptance on May 16, 2007 (Resolution No. R-055-2007).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3958

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 2

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of sewer main replacements, manhole rehabilitation, and associated service laterals and connections. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Florida Avenue, Elysian Fields Avenue, North Robertson Street, and Allen Street.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/08/04

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/15/05
66% Completion Date:	08/13/05
End Date:	11/13/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	02/11/05
66% Completion Date:	04/08/05
End Date:	04/30/07

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	300	09/10/05
Change Order No. 1	+597	04/30/07

The contract was granted final acceptance on September 19, 2007 (Resolution No. R-096-2007).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3959

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Main
 Rehabilitation No. 3

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of approximately 1,520 linear feet of sewer main replacements and associated service laterals and connections, rehabilitation of approximately 130 manholes, approximately 13,000 linear feet of CIPP lining and approximately 159 mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Canal Street, North Carrollton Avenue, Conti Street, and North Claiborne Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/22/04

Bid and Award Dates	
Advertisement Date:	07/07/04
Bid Opening Date:	08/20/04
Contract Award Date:	09/22/04

Construction Dates (Projected)	
Start Date:	02/22/05
33% Completion Date:	05/30/05
66% Completion Date:	08/08/05
End Date:	10/19/05

Construction Dates (Actual)	
Start Date:	11/15/04
33% Completion Date:	12/24/04
66% Completion Date:	01/21/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	07/12/05
Change Order No. 1	+402	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-116-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3960

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 4

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of sewer main replacements, rehabilitation of manholes and associated service laterals and connections, CIPP lining and mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Moss Street, North Jefferson Davis Parkway, Lafitte Avenue, North Dorgenois Street, and Esplanade Avenue.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	03/08/04

Bid and Award Dates

Advertisement Date:	07/07/04
Bid Opening Date:	08/20/04
Contract Award Date:	09/22/04

Construction Dates (Projected)

Start Date:	02/22/05
33% Completion Date:	06/29/05
66% Completion Date:	10/07/05
End Date:	01/17/06

Construction Dates (Actual)

Start Date:	12/06/04
33% Completion Date:	03/11/05
66% Completion Date:	06/17/05
End Date:	08/31/09

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-191-2009).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3961

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 5

Original Contract Duration (calendar days): 330

Description of Work:

The work generally consists of manholes, main line pipe replacement, CIPP lining, partial lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Broad Street, Canal Street, South Claiborne Avenue, and the Pontchartrain Expressway.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	04/10/04

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	09/24/04
Contract Award Date:	10/20/04

Construction Dates (Projected)	
Start Date:	03/20/05
33% Completion Date:	07/25/05
66% Completion Date:	11/02/05
End Date:	02/12/06

Construction Dates (Actual)	
Start Date:	01/24/05
33% Completion Date:	03/18/05
66% Completion Date:	06/10/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	330	12/19/05
Change Order No. 1	+242	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-117-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3962

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 2

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Florida Avenue, Elysian Fields Avenue, Esplanade Avenue, North Claiborne Avenue, Orleans Avenue, and North Carrollton Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	05/08/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	12/03/04
Contract Award Date:	01/19/05

Construction Dates (Projected)	
Start Date:	06/19/05
33% Completion Date:	09/04/05
66% Completion Date:	10/24/05
End Date:	12/15/05

Construction Dates (Actual)	
Start Date:	05/30/05
33% Completion Date:	06/24/05
66% Completion Date:	07/08/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	11/25/05
Change Order No. 1	+266	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-118-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3963

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 6

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Canal Street, City Park Avenue, Lelong Avenue, and North Carrollton Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	06/12/04

Bid and Award Dates	
Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	01/19/05

Construction Dates (Projected)	
Start Date:	06/19/05
33% Completion Date:	09/24/05
66% Completion Date:	12/03/05
End Date:	02/13/06

Construction Dates (Actual)	
Start Date:	05/09/05
33% Completion Date:	06/10/05
66% Completion Date:	07/22/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	01/03/06
Change Order No. 1	+227	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-119-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3964

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 7

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by City Park Avenue, Canal Street, North Broad Street, and Interstate 10.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	07/16/04

Bid and Award Dates	
Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	01/19/05

Construction Dates (Projected)	
Start Date:	06/19/05
33% Completion Date:	09/24/05
66% Completion Date:	12/03/05
End Date:	02/13/06

Construction Dates (Actual)	
Start Date:	04/25/05
33% Completion Date:	06/10/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	12/20/05
Change Order No. 1	+241	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-120-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3965

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
 Rehabilitation – Sewer Rehabilitation
 No. 8

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manholes, mainline pipe replacement, CIPP lining, partial lining, mainline point repairs, and lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, North Broad Street, Florida Avenue, New Orleans Street, Duels Street, Allen Street, and the Pontchartrain Expressway.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	08/13/04

Bid and Award Dates	
Advertisement Date:	12/01/04
Bid Opening Date:	01/14/05
Contract Award Date:	02/16/05

Construction Dates (Projected)	
Start Date:	07/19/05
33% Completion Date:	10/04/05
66% Completion Date:	11/23/05
End Date:	01/14/06

Construction Dates (Actual)	
Start Date:	06/20/05
33% Completion Date:	07/29/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	180	12/16/05
Change Order No. 1	+245	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-121-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3967

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 9

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Dorgenois Street, St. Bernard Avenue, Paul Morphy Street, LaHarpe Street, and Gentilly Boulevard.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	09/18/04

Bid and Award Dates

Advertisement Date:	01/12/05
Bid Opening Date:	02/18/05
Contract Award Date:	03/16/05

Construction Dates (Projected)

Start Date:	08/16/05
33% Completion Date:	11/21/05
66% Completion Date:	01/30/06
End Date:	04/12/06

Construction Dates (Actual)

Start Date:	08/15/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	07/14/10

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-044-2011).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3968

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 10

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, Columbus Street, North Johnson Street, St. Philip Street, North Dorgenois Street, and North Claiborne Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	10/16/04

Bid and Award Dates	
Advertisement Date:	02/09/05
Bid Opening Date:	03/18/05
Contract Award Date:	04/20/05

Construction Dates (Projected)	
Start Date:	09/20/05
33% Completion Date:	12/26/05
66% Completion Date:	03/06/06
End Date:	05/17/06

Construction Dates (Actual)	
Start Date:	08/22/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	04/18/06
Change Order No. 1	+122	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-122-2006).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3969

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 11

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Claiborne Avenue, St. Bernard Avenue, Marais Street, Columbus Street, St. Claude Avenue, Kerlerec Street, and St. Peter Street/Elysian Fields Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	11/12/04

Bid and Award Dates	
Advertisement Date:	03/09/05
Bid Opening Date:	04/22/05
Contract Award Date:	05/18/05

Construction Dates (Projected)	
Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)	
Start Date:	04/27/09
33% Completion Date:	06/12/09
66% Completion Date:	07/24/09
End Date:	10/23/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-057-2009).

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-045-2011).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3970

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 12

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Gentilly Boulevard, Paris Avenue, Florida Avenue, North Broad Street, Castiglione Street, Paul Morphy Street, D'Abadie Street, and North Dupre Street.

Design Dates

Start Preliminary Design:	03/10/03
Start Final Design:	12/17/04

Bid and Award Dates

Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)

Start Date:	08/17/09
33% Completion Date:	11/12/09
66% Completion Date:	01/11/10
End Date:	03/14/10

Construction Dates (Actual)

Start Date:	04/20/09
33% Completion Date:	06/12/09
66% Completion Date:	08/07/09
End Date:	11/16/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-058-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-093-2010).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3971

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
No. 13

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by North Dorgenois Street, St. Philip Street, North Johnson Street, Columbus Street, North Claiborne Avenue, and Lafitte Avenue.

Design Dates	
Start Preliminary Design:	03/10/03
Start Final Design:	01/10/05

Bid and Award Dates	
Advertisement Date:	04/13/05
Bid Opening Date:	05/20/05
Contract Award Date:	06/15/05

Construction Dates (Projected)	
Start Date:	08/17/09
33% Completion Date:	11/02/09
66% Completion Date:	12/22/09
End Date:	02/12/10

Construction Dates (Actual)	
Start Date:	04/20/09
33% Completion Date:	06/05/09
66% Completion Date:	07/24/09
End Date:	10/16/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-059-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-094-2010).

Appendix A

RMAP Implementation

Service Area: Mid-City
Contract Number: 3647

Council Districts: A, B, C, D
Contract Name: Mid-City Area Sewer
Rehabilitation – Sewer Rehabilitation
Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by North Prieur Street, Columbus Street, Kerlerec Street, North Roman Street, and North Derbigny Street.

Design Dates

Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates

Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)

Start Date:	N/A
33% Completion Date:	10/16/08
66% Completion Date:	11/18/08
End Date:	N/A

Construction Dates (Actual)

Start Date:	08/18/08
33% Completion Date:	09/19/08
66% Completion Date:	09/26/08
End Date:	06/03/09

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Mid-City Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3966

Council Districts: C, D, E
Contract Name: Lower Ninth Ward
 Area Sewer Rehabilitation – Manhole
 Rehabilitation No. 1

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of the rehabilitation of approximately 625 manholes, frame and cover replacements, and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, and inflow dish installations. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by the Orleans Parish/St. Bernard Parish line, the Mississippi River, Elysian Fields Avenue, and Florida Avenue.

Design Dates	
Start Preliminary Design:	05/01/03
Start Final Design:	10/06/03

Bid and Award Dates	
Advertisement Date:	01/14/04
Bid Opening Date:	02/20/04
Contract Award Date:	03/17/04

Construction Dates (Projected)	
Start Date:	08/17/04
33% Completion Date:	11/12/04
66% Completion Date:	01/11/05
End Date:	03/14/05

Construction Dates (Actual)	
Start Date:	06/21/04
33% Completion Date:	08/06/04
66% Completion Date:	09/10/04
End Date:	01/14/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	01/16/05
Change Order No. 1	-2	01/14/05

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-044-2005).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3974

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Point Repair No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of sewer main point repairs and replacements of associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish line.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 12/10/04

Bid and Award Dates

Advertisement Date: 04/13/05

Bid Opening Date: 05/20/05

Contract Award Date: 06/15/05

Construction Dates (Projected)

Start Date: 08/17/09

33% Completion Date: 11/02/09

66% Completion Date: 12/22/09

End Date: 02/12/10

Construction Dates (Actual)

Start Date: 04/27/09

33% Completion Date: 05/29/09

66% Completion Date: 06/26/09

End Date: 10/23/09

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-060-2009).

The contract was granted final acceptance on April 21, 2010 (Resolution No. R-075-2010).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3647

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Congress Street, North Derbigny Street, North Roman Street, Gallier Street, North Rampart Street, Dauphine Street, and Burgundy Street.

Design Dates	
Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates	
Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)	
Start Date:	N/A
33% Completion Date:	10/24/08
66% Completion Date:	11/24/08
End Date:	N/A

Construction Dates (Actual)	
Start Date:	08/21/08
33% Completion Date:	10/10/08
66% Completion Date:	10/24/08
End Date:	12/29/08

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Lower Ninth Ward Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3982

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation No. 1

Original Contract Duration (calendar days): 330

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish Line.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 04/15/05

Bid and Award Dates

Advertisement Date: 05/20/09

Bid Opening Date: 06/19/09

Contract Award Date: 07/15/09

Construction Dates (Projected)

Start Date: 12/14/09

33% Completion Date: 04/20/10

66% Completion Date: 07/29/10

End Date: 11/08/10

Construction Dates (Actual)

Start Date: 11/30/09

33% Completion Date: 02/05/10

66% Completion Date: 04/09/10

End Date: 10/26/10

The contract was granted final acceptance on December 21, 2011 (Resolution No. R-231-2011).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward

Contract Number: 3983

Council Districts: C, D, E

Contract Name: Lower Ninth Ward Area
Sewer Rehabilitation – Sewer
Rehabilitation No. 2

Original Contract Duration (calendar days): 330

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Franklin Avenue and Almonaster Avenue to the east, and St. Claude Avenue to the south.

Design Dates

Start Preliminary Design: 01/13/04

Start Final Design: 04/15/05

Bid and Award Dates

Advertisement Date: 05/20/09

Bid Opening Date: 06/19/09

Contract Award Date: 07/15/09

Construction Dates (Projected)

Start Date: 12/14/09

33% Completion Date: 04/20/10

66% Completion Date: 07/29/10

End Date: 11/08/10

Construction Dates (Actual)

Start Date: 11/30/09

33% Completion Date: 02/12/10

66% Completion Date: 05/21/10

End Date: 10/26/10

The contract was granted final acceptance on September 21, 2011 (Resolution No. R-146-2011).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3984

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 3

Original Contract Duration (calendar days): 270

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, N. Galvez Street to the north, the Mississippi River, and Louisa Street to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	04/13/11
Bid Opening Date:	05/27/11
Contract Award Date:	06/15/11

Construction Dates (Projected)	
Start Date:	12/15/11
33% Completion Date:	03/26/12
66% Completion Date:	06/09/12
End Date:	01/30/13

Construction Dates (Actual)	
Start Date:	10/31/2011
33% Completion Date:	01/13/2012
66% Completion Date:	03/28/2012
End Date:	01/30/2013

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	07/26/12
Change Order No. 1	+60	09/24/12
Change Order No. 2	+60	11/23/12
Change Order No. 3	+68	01/30/13

The contract was granted final acceptance on July 17, 2013 (Resolution No. R-124-2013).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3985

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 4

Original Contract Duration (calendar days): 270

Description of Work:

The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, Florida Avenue to the north, Miro Street to the south, and France Road to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	05/13/11
Bid Opening Date:	05/20/11
Contract Award Date:	06/15/11

Construction Dates (Projected)	
Start Date:	12/15/11
33% Completion Date:	03/26/12
66% Completion Date:	06/09/12
End Date:	12/28/12

Construction Dates (Actual)	
Start Date:	12/05/2011
33% Completion Date:	02/03/2012
66% Completion Date:	04/02/2012
End Date:	12/28/2012

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	270	08/30/12
Change Order No. 1	+90	11/28/12
Change Order No. 2	+0	11/28/12
Change Order No. 3	+0	11/28/12
Change Order No. 4	+30	12/28/12
Change Order No. 5	+0	12/28/12

The contract was granted final acceptance on September 18, 2013 (Resolution No. R-184-2013).

Appendix A

RMAP Implementation

Service Area: Lower Ninth Ward
Contract Number: 3989

Council Districts: C, D, E
Contract Name: Lower Ninth Ward Area
 Sewer Rehabilitation – Sewer
 Rehabilitation No. 8

Original Contract Duration (calendar days): 240

Description of Work:

The proposed work consists of mainline replacements, Cured-In-Place Pipe (CIPP) lining, and manhole rehabilitations; including temporary, interim and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue and Almonaster Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	12/14/11
Bid Opening Date:	01/20/12
Contract Award Date:	02/15/12

Construction Dates (Projected)	
Start Date:	07/15/12
33% Completion Date:	10/15/12
66% Completion Date:	12/19/12
End Date:	07/26/13

Construction Dates (Actual)	
Start Date:	05/07/2012
33% Completion Date:	07/03/2012
66% Completion Date:	09/13/2012
End Date:	09/04/2013*

Contract Status	Contract Time (Days)	Contract End Date
Original	240	01/01/13
Change Order No. 1	+0	01/01/13
Change Order No. 2	+45	02/15/13
Change Order No. 3	+46	04/02/13
Change Order No. 4	+25	04/27/13
Change Order No. 5	+90	07/26/13

The contract was granted final acceptance on January 15, 2014 (Resolution No. R-011-2014).

Appendix A

RMAP Implementation

* Contracts 3984, 3985 and 3989 were funded by a \$9 million grant that the SWB obtained through the Louisiana Department of Environmental Quality. Better than expected prices were obtained through the traditional competitive bidding process, resulting in \$1 million in grant money that was not committed to contracts. After the original scope of work was completed, prior to the end construction dates; rather than take the time to assemble, route, advertise and award a fourth contract, a decision was made to add additional time and work to the existing contracts at the prices submitted through the competitive process. This resulted in additional sewer repairs completed in an expedited manner and in compliance with all grant provisions.

Appendix A

RMAP Implementation

Service Area: Ninth Ward
Contract Number: 3986

Council Districts: C, D, E
Contract Name: Ninth Ward Sewer
 Rehabilitation No. 5

Original Contract Duration (calendar days): 570

Description of Work:

The proposed work consists of sewer line rehabilitation by CIPP lining, mainline cleaning and CCTV inspection, sewer main point repairs, sewer main replacement and manhole rehabilitation including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is generally located in the Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

Design Dates	
Start Preliminary Design:	01/13/04
Start Final Design:	04/15/05

Bid and Award Dates	
Advertisement Date:	07/16/14
Bid Opening Date:	08/15/14
Contract Award Date:	10/17/14

Construction Dates (Projected)	
Start Date:	03/17/15
25% Completion Date:	08/28/15
50% Completion Date:	07/08/16
75% Completion Date:	11/21/16
End Date:	04/14/17

Construction Dates (Actual)	
Start Date:	11/03/14
25% Completion Date:	03/16/15
50% Completion Date:	09/24/15
75% Completion Date:	03/29/16
End Date:	xx/xx/xx

Contract Status	Contract Time (Days)	Contract End Date
Original	570	05/25/16
Change Order No. 1	+180	04/14/17

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3973

Council Districts: A & B
Contract Name: Carrollton Area Sewer
 Rehabilitation – Manhole Rehabilitation
 No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Carrollton Basin of Orleans Parish. The project work area is bounded by Monticello Avenue, Leake Avenue, Audubon Boulevard, Pontchartrain Boulevard/ Interstate 10, South Claiborne Avenue, and Audubon Park.

Design Dates	
Start Preliminary Design:	04/01/04
Start Final Design:	06/16/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/20/05
66% Completion Date:	10/29/05
End Date:	01/09/06

Construction Dates (Actual)	
Start Date:	04/04/05
33% Completion Date:	05/20/05
66% Completion Date:	06/24/05
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future contracts.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	240	11/29/05
Change Order No. 1	+262	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-123-2006).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3647

Council Districts: A & B
Contract Name: Carrollton Area Sewer Rehabilitation – Sewer Rehabilitation Restart

Original Contract Duration (calendar days): N/A

Description of Work:

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Apple Street, Dublin Street, Dante Street, Nelson Street, and South Carrollton Avenue.

Design Dates	
Start Preliminary Design:	N/A
Start Final Design:	N/A

Bid and Award Dates	
Advertisement Date:	N/A
Bid Opening Date:	N/A
Contract Award Date:	N/A

Construction Dates (Projected)	
Start Date:	N/A
33% Completion Date:	12/05/08
66% Completion Date:	01/09/09
End Date:	N/A

Construction Dates (Actual)	
Start Date:	09/29/08
33% Completion Date:	10/24/08
66% Completion Date:	11/21/08
End Date:	05/21/09

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the “resume construction” milestone for the Carrollton Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3995

Council Districts: A & B
Contract Name: Carrollton Area Sewer
Rehabilitation – Point Repair No. 5

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of performing point repairs, service repairs, associated service connections and laterals, including temporary and final restoration, sewer flow control, traffic maintenance and control. The project is located in the Carrollton Area of Orleans Parish. The project work area is bounded by Martin Luther King Jr. Boulevard, S. Carrollton Avenue, Interstate Highway 10, Howard Avenue and S. Claiborne Avenue.

Design Dates

Start Preliminary Design: 04/01/04
Start Final Design: 06/16/05

Bid and Award Dates

Advertisement Date: 07/23/09
Bid Opening Date: 08/21/09
Contract Award Date: 09/16/09

Construction Dates (Projected)

Start Date: 03/16/10
33% Completion Date: 06/11/10
66% Completion Date: 08/10/10
End Date: 10/11/10

Construction Dates (Actual)

Start Date: 11/30/09
33% Completion Date: 01/15/10
66% Completion Date: 01/29/10
End Date: 05/24/10

The contract was granted final acceptance on January 19, 2011 (Resolution No. R-007-2011).

Appendix A

RMAP Implementation

Service Area: Carrollton
Contract Number: 3737

Council Districts: A & B
Contract Name: Mistletoe 18-inch Sewer Line Replacement

Original Contract Duration (calendar days): 210

Description of Work:

The proposed work consists of sewer main replacement via jack and bore including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work. The project is located in, but is not limited to, the Carrollton Basin of Orleans Parish. The project work area is the intersection of Mistletoe Street and Airline Drive.

Design Dates	
Start Preliminary Design:	04/01/04
Start Final Design:	06/16/05

Bid and Award Dates	
Advertisement Date:	05/27/15
Bid Opening Date:	06/19/15
Contract Award Date:	07/15/15

Construction Dates (Projected)	
Start Date:	04/15/16
25% Completion Date:	08/12/16
50% Completion Date:	11/10/16
75% Completion Date:	02/08/17
End Date:	10/31/25

Construction Dates (Actual)	
Start Date:	11/02/15
25% Completion Date:	xx/xx/xx
50% Completion Date:	xx/xx/xx
75% Completion Date:	xx/xx/xx
End Date:	xx/xx/xx

Appendix A

RMAP Implementation

Service Area: New Orleans East
Contract Number: 3708

Council Districts: E
Contract Name: New Orleans East Area
Sewer Rehabilitation – Manhole
Rehabilitation No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the New Orleans East Area of Orleans Parish. The project work area is bounded by Crowder Boulevard, Chef Mentuer Highway, Gentilly Boulevard, Almonaster Boulevard, LA Highway 47, and Interstate I-10.

Design Dates

Start Preliminary Design:	03/10/05
Start Final Design:	04/12/05

Bid and Award Dates

Advertisement Date:	09/17/08
Bid Opening Date:	10/17/08
Contract Award Date:	11/19/08

Construction Dates (Projected)

Start Date:	03/23/09
33% Completion Date:	05/30/09
66% Completion Date:	07/18/09
End Date:	09/19/09

Construction Dates (Actual)

Start Date:	02/23/09
33% Completion Date:	03/27/09
66% Completion Date:	04/03/09
End Date:	08/03/09

Note: This contract was originally suspended in 2005 due to work disruption caused by Hurricane Katrina. At that time, final design of the contract had been completed, and contract pre-advertisement activities were underway. The contract was originally scheduled to advertise for bids in September 2005. Efforts to restart the contract were initiated in the 3rd Quarter of 2008, including preparing updated bid documents, advertising the contract in September 2008, and receiving bids in October 2008.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-190-2009).

Appendix A

RMAP Implementation

Service Area: South Shore
Contract Number: 3721

Council Districts: D & E
Contract Name: South Shore Area
Sewer Rehabilitation - Manhole
Rehabilitation No. 1

Original Contract Duration (calendar days): 240

Description of Work:

The work generally consists of manhole rehabilitation, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the South Shore Basin (New Orleans East) Area of Orleans Parish. The project work area is bounded by Jourdan Road, Hayne Boulevard, Bundy Road, and Chef Menteur Highway.

Design Dates

Start Preliminary Design:	03/23/09
Start Final Design:	03/23/09

Bid and Award Dates

Advertisement Date:	07/23/09
Bid Opening Date:	08/21/09
Contract Award Date:	09/16/09

Construction Dates (Projected)

Start Date:	03/16/10
33% Completion Date:	06/21/10
66% Completion Date:	08/30/10
End Date:	11/10/10

Construction Dates (Actual)

Start Date:	12/21/09
33% Completion Date:	02/26/10
66% Completion Date:	04/02/10
End Date:	09/17/10

The contract was granted final acceptance on December 15, 2010 (Resolution No. R-191-2010).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3801

Council Districts: B
Contract Name: 24-inch Force Main
 from SPS 15

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of furnishing and installing approximately 1,278 linear feet of new 24-inch force main, including a 24-inch x 48-inch hot tap, valve, and valve vault. This force main will be the main discharge route for the new Sewerage Pumping Station 15. The project is located in Orleans Parish, starting near the intersection of Palmyra and South Rocheblave Streets, heading northeast on South Rocheblave for one block, then turning southeast on Cleveland Avenue and continuing for three blocks down Cleveland Avenue until reaching South Galvez Street where the force main taps will be made into the existing 48-inch force main in South Galvez Street.

Design Dates	
Start Preliminary Design:	06/25/01
Start Final Design:	12/11/01

Bid and Award Dates	
Advertisement Date:	09/11/02
Bid Opening Date:	10/18/02
Contract Award Date:	11/20/02

Construction Dates (Projected)	
Start Date:	04/21/03
33% Completion Date:	09/15/03
66% Completion Date:	10/20/03
End Date:	11/16/03

Construction Dates (Actual)	
Start Date:	04/14/03
33% Completion Date:	05/30/03
66% Completion Date:	06/20/03
End Date:	04/08/04

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	11/09/03
Change Order No. 1	+151	04/08/04

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-093-2004).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3819

Council Districts: A
Contract Name: New 18-inch Force
 Main from SPS 20 to SPS 21

Original Contract Duration (calendar days): 300

Description of Work:

The work generally consists of installing approximately 5,300 linear feet of 18-inch force main, including valves, fittings, manholes, drainage canal crossings and connections to an existing 16-inch and 24-inch sewer force mains in the Lakeview Basin. The new force main will extend from Sewerage Pumping Station 20, along 37th Street to Fleur De Lis, then south along Fleur De Lis to 36th Street. It will then extend along 36th Street to Pontchartrain Boulevard. The force main will then turn south and cross the median area between Pontchartrain and West End Boulevard to Porteous Street. The route continues east along Porteous Street until reaching Memphis Street, where this new force main will connect to an existing 24-inch force main. Sewerage Pumping Station 20 currently discharges to an existing 16-inch force main in Fleur de Lis, which is in poor condition. This new 18-inch force main will provide an alternate discharge route for the pump station.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/31/02

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	10/08/04
Contract Award Date:	11/17/04

Construction Dates (Projected)	
Start Date:	05/18/05
33% Completion Date:	09/13/05
66% Completion Date:	12/12/05
End Date:	03/13/06

Construction Dates (Actual)	
Start Date:	04/11/05
33% Completion Date:	07/22/05
66% Completion Date:	08/19/05
End Date:	08/19/08

Note: This contract was suspended due to work disruption caused by Hurricane Katrina. Construction activities resumed on March 3, 2008 to complete and closeout this contract.

Contract Status	Contract Time (Days)	Contract End Date
Original	300	03/06/06
Change Order No. 1	+902	07/25/08
Change Order No. 2	+25	08/19/08

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-144-2008).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3849

Council Districts: A, B, D, E
Contract Name: East Bank Gravity
 Sewer Inter-Connections

Original Contract Duration (calendar days): 360

Description of Work:

The work generally consists of the installation of thirty-one (31) gravity sewer pipes. These gravity connections will connect the collection systems of adjacent sewerage pumping station service areas to provide additional redundancy. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/07/02

Bid and Award Dates	
Advertisement Date:	02/11/04
Bid Opening Date:	03/12/04
Contract Award Date:	04/21/04

Construction Dates (Projected)	
Start Date:	09/21/04
33% Completion Date:	04/01/05
66% Completion Date:	06/25/05
End Date:	09/15/05

Construction Dates (Actual)	
Start Date:	07/26/04
33% Completion Date:	10/08/04
66% Completion Date:	01/07/05
End Date:	09/03/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	360	07/20/05
Change Order No. 1	+45	09/03/05

The contract was granted final acceptance on August 16, 2006 (Resolution No. R-092-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3859

Council Districts: E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 2

Original Contract Duration (calendar days): 210

Description of Work:

The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at four (4) of the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	10/08/02

Bid and Award Dates	
Advertisement Date:	06/09/04
Bid Opening Date:	07/23/04
Contract Award Date:	08/18/04

Construction Dates (Projected)	
Start Date:	01/18/05
33% Completion Date:	05/17/05
66% Completion Date:	06/26/05
End Date:	08/15/05

Construction Dates (Actual)	
Start Date:	12/06/04
33% Completion Date:	03/14/05
66% Completion Date:	05/13/05
End Date:	08/05/05

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	210	07/03/05
Change Order No. 1	+33	08/05/05

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-260-2005).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3866

Council Districts: A & D
Contract Name: East Bank Pump
 Stations Physical Improvements No. 1

Original Contract Duration (calendar days): 180

Description of Work:

The work generally consists of physical and structural improvements to four (4) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/16/04

Bid and Award Dates	
Advertisement Date:	08/11/04
Bid Opening Date:	09/24/04
Contract Award Date:	10/20/04

Construction Dates (Projected)	
Start Date:	03/20/05
33% Completion Date:	07/17/05
66% Completion Date:	08/09/05
End Date:	09/15/05

Construction Dates (Actual)	
Start Date:	02/09/05
33% Completion Date:	07/13/05
66% Completion Date:	08/08/05
End Date:	07/14/08

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	220	12/18/05
Change Order No. 1	+1073	07/14/08

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-145-2008).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3867

Council Districts: D & E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 3

Original Contract Duration (calendar days): 220

Description of Work:

The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at one (1) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/23/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/15/05
66% Completion Date:	10/19/05
End Date:	12/20/05

Construction Dates (Actual)	
Start Date:	05/13/05
33% Completion Date:	08/09/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	220	12/18/05
Change Order No. 1	+243	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-114-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3868

Council Districts: E
Contract Name: East Bank Pump
 Stations Physical Improvements No. 4

Original Contract Duration (calendar days): 190

Description of Work:

The work generally consists of physical and structural improvements to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

Design Dates	
Start Preliminary Design:	12/20/01
Start Final Design:	04/30/04

Bid and Award Dates	
Advertisement Date:	10/13/04
Bid Opening Date:	11/19/04
Contract Award Date:	12/15/04

Construction Dates (Projected)	
Start Date:	05/15/05
33% Completion Date:	08/10/05
66% Completion Date:	10/09/05
End Date:	11/20/05

Construction Dates (Actual)	
Start Date:	05/13/05
33% Completion Date:	08/09/05
66% Completion Date:	N/A
End Date:	08/18/06

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

Contract Status	Contract Time (Days)	Contract End Date
Original	190	11/18/05
Change Order No. 1	+273	08/18/06

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-115-2006).

Appendix A

RMAP Implementation

Service Area: Phase 1
Contract Number: 3870

Council Districts: E
Contract Name: East Bank Pump
Stations Physical Improvements No. 6

Original Contract Duration (calendar days): 220

Description of Work:

The work generally consists of physical and structural improvement to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

Design Dates

Start Preliminary Design:	12/20/01
Start Final Design:	05/13/04

Bid and Award Dates

Advertisement Date:	11/10/04
Bid Opening Date:	12/17/04
Contract Award Date:	03/16/05

Construction Dates (Projected)

Start Date:	06/19/05
33% Completion Date:	09/29/05
66% Completion Date:	12/13/05
End Date:	01/24/06

Construction Dates (Actual)

Start Date:	06/13/05
33% Completion Date:	N/A
66% Completion Date:	N/A
End Date:	07/10/09

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

The contract was granted final acceptance on March 17, 2010 (Resolution No. R-035-2010).

Appendix B

Cross Connections

1st QUARTER 2016

RETAINED CROSS CONNECTIONS INSPECTIONS

RCCV NUMBER	LOCATION	TYPE OF ACTION TAKEN	NOTES	NO.
2	SPS 15 Discharge Chamber	Inspected	Permanently sealed and eliminated July 14, 2010	1
37	SPS 14 yard above ground	Inspected	Security Intact	2
55	Annette and Florida Ave.	Inspected	Security Intact	3
63	Jourdan and St. Claude	Inspected	Security Intact	4
66	Diana and Vallette	Inspected	Security Intact	5
74	N. Tonti and Tupelo	Inspected	Security Intact	6
75	N. Tonti and Jourdan Avenue	Inspected	Security Intact	7
76	Florida Ave. at Metropolitan	Inspected	Security Intact	8
77	Florida Ave. at Elysian Fields	Inspected	Security Intact	9
79	Florida Ave. at Paris	Inspected	Security Intact	10
80	Paris Ave. and Prentiss Ave.	Inspected	Security Intact	11
81	Florida at Gibson	Inspected	Security Intact	12
86	Vicksburg and Florida (incorrectly mark 86A on map)	Inspected	Security Intact	13
87	Canal and Filmore, Lakeside Neutral Ground	Inspected	Security Intact	14
91	Louisa and Mirabeau	Inspected	Security Intact	15
115	America and Dwyer R.S.	Inspected	Security Intact	16
117	Gawain and Dwyer Rd.	Inspected	Security Intact	17
118	Cerise and Dwyer Rd.	Inspected	Security Intact	18
119	Warren and Dwyer Rd.	Inspected	Security Intact	19
120	Papania and Dwyer Rd.	Inspected	Security Intact	20
121	Whitney and Socrates	Inspected	Security Intact	21
122	Holiday and Herschel	Inspected	Security Intact	22
123	Erickson and Huntlee St.	Inspected	Security Intact	23
124	Berkley and Eton St.	Inspected	Security Intact	24
125	Tullis and Blair	Inspected	Security Intact	25
126	Westchester and Carlisle	Inspected	Security Intact	26
127	Memorial Park and Garden Oaks	Inspected	Security Intact	27
128	Florence and Donner St.	Inspected	Security Intact	28
129	Country Club Dr. and Ave. "C" Canal	Inspected	Security Intact	29

Appendix B

Cross Connections

130	Fleur de Lis and Harney St. (L.S.)	Inspected	Security Intact	30
131	37 th and Fleur de Lis	Inspected	Security Intact	31
132	N. Galvez near Iberville	Inspected	Security Intact	32
133	Chef Menteur Hwy and Dodt St.	Inspected	Security Intact	33
134	Wilson and Dwyer Rd.	Inspected	Security Intact	34
135	Berg and Morrison Rd.	Inspected	Security Intact	35
136	Weber and Morrison Rd.	Inspected	Security Intact	36
137	Burke St. and Morrison Rd.	Inspected	Security Intact	37
138	Lawrence and Morrison Rd.	Inspected	Security Intact	38
139	Lamb and Morrison Rd.	Inspected	Security Intact	39
140	Charbonnet and N. Galvez St.	Inspected	Security Intact	40
141	Sandra-Gen. DeGaulle to Murl	Inspected	Security Intact	41
142	Chicksaw and Louisa Sts.	Inspected	Security Intact	42
143	Old Gentilly Rd. and Desire St.	Inspected	Security Intact	43
149A/B *	Gen. DeGaulle and Holiday	Inspected	Security Intact	44
150	Folgers SPS	Inspected	Security Intact	45
151	Alcee Fortier Blvd. at Chef Menteur Hwy.	Inspected	Security Intact	46
158	Elizardi and Lawrence St.	Inspected	Security Intact	47
171	Old Spanish Trail and Alba	Inspected	Security Intact	48
173	Catherine St. and Gentilly St.	Inspected	Security Intact	49
174	Tall Pines Dr. and Tall Timbers	Inspected	Security Intact	50
175	Alcee Fortier SPS	Inspected	Security Intact	51
176	Michoud Behind the Station	Inspected	Security Intact	52
179	Ligget and Morrison	Inspected	Security Intact	53
180	1400 Lennox	Inspected	Security Intact	54
181	Bullard at Midpoint	Inspected	Security Intact	55
182	At Pumping Station (AMID)	Inspected	Security Intact	56
183	Briarwood and Morrison	Inspected	Security Intact	57
184	Shorewood and Morrison	Inspected	Security Intact	58
185	Willowbrook and Acadiana	Inspected	Security Intact	59
186	Michoud and Oak Island Apts.	Inspected	Security Intact	60
187	City Park SPS Behind Station Outside Fence	Inspected	Security Intact	61
189	Diana and Pacific	Inspected	Security Intact	62
190	Diana and Atlantic (SFM to River)	Inspected	Security Intact	63

Appendix B

Cross Connections

A1	Holiday and Patterson	Inspected	Security Intact	64
A2	Huntlee and Erikson	Inspected	Security Intact	65
A3	Eton and Berkley	Inspected	Security Intact	66
A4	Carlisle and Westchester	Inspected	Security Intact	67
A5	Tullis and Blair	Inspected	Security Intact	68
B1	Douglas and Forstall (Westside)	Inspected	Security Intact	69
B2	Douglas and Forstall (Eastside)	Inspected	Security Intact	70
D5	Inside Station "D"	Inspected	Security Intact	71
D7	Inside Station "D"	Inspected	Security Intact	72
DSG	Station "D" Sluice Gate	Inspected	Security Intact	73
DPAC	Peoples Ave. at Florida Ave. Canal	Inspected	Security Intact	74
DZ	Inside Station "D"	Inspected	Security Intact	75
X1	France and Florida at Florida Canal	Inspected	Security Intact	76
X2	Lake Side Lake Forest near Read	Inspected	Security Intact	77
X3	Crowder at Lake Forest	Inspected	Security Intact	78
X5	Station Discharge Camber (SPS 03)	Inspected	Security Intact	79
X7	Shalimar and Dwyer	Inspected	Security Intact	80
X9	Station Discharge Chamber (SPS 08)	Inspected	Security Intact	81
X11	Jourdan Ave. and St. Claude St.	Inspected	Security Intact	82
X14	Southwest Corner of Dwyer and Michoud	Inspected	Security Intact	83
X15	Memphis and Florida	Inspected	Security Intact	84
X16	Simpson and Norman Canal	Inspected	Security Intact	85
X17	Station "A" – St. Ann and Marais	Inspected	Security Intact	86
X18	Station "A" – St. Ann and Treme	Inspected	Security Intact	87
X19	Station "A" – St. Ann and Treme	Inspected	Security Intact	88
X20	Station "A" – St. Ann and Treme	Inspected	Security Intact	89

* Cross Connection 149A/B constitutes as one Retained Cross Connection on the 48" sewer force main at General DeGaulle and Holiday

Inspected = Examined by Board personnel; results noted

Security Intact= Measures found in place to prevent unauthorized operation of a retained cross connection

201401164001	ORLEANS AV	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-013	179.00	CL
201401163901	GEN DIAZ	CONRAD	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-006	487.60	CL
201401163801	PETROL AL	CHAPELLE	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-052		CL
201401163701	LOUPHIS AL	GERMAIN	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-007	179.00	CL
201401163601	SARDONYX	AMETHYST	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-115	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-115	179.00	CL
201401163501	GEN HAIG	COSINO PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-018	179.00	CL
201401163301	KENILWORTH	GEN DIAZ	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-037	179.00	CL
201401163201	KENILWORTH	VICKSBURG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-033	179.00	CL
201401163101	MARSHAL FOCH-ARGONNE AL	BROOKS	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-016	179.00	CL
201401163001	MEMBURG AL	BROOKS	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-002		CL
201401162901	ORLEANS AV	FLORIDA BL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-070	368.00	CL
201401162801	GERMAIN	ORLEANS	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-038	179.00	CL
201401162701	GEN HAIG	GERMAIN	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-033	179.00	CL
201401162601	GERMAIN	ARGONNE BL	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-027	179.00	CL
201401162501	POLK	MARSHALL FOCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-024	179.00	CL
201401162401	ANTLOU AL	GERMAIN	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-015		CL
201401162301	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-027	179.00	CL
201401162201	GEN HAIG	TOPAZ	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-042	616.40	CL
201401162101	CRYSTAL	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-036	432.40	CL
201401162001	EMERALD	GEM	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-087	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-087	179.00	CL
201401161901	EMERALD	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-084	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-084	179.00	CL
201401161801	CANAL BL	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-080	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-080	179.00	CL
201401161701	RING	CANAL BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-077	179.00	CL
201401161601	ROBERT E LEE BL	CANAL BL	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-071	736.00	CL
201401161501	ROBERT E LEE BL	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-068	644.00	CL
201401161401	TOPAZ	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-111	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-111	179.00	CL
201401161301	CRYSTAL	SARDONYX	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-108	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-108	460.00	CL
201401161201	EMERALD	GEM	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-088	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-088	179.00	CL
201401161101	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-102	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-102	179.00	CL
201401161001	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-099	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-099	552.00	CL
201401160901	HOMEDALE AV	VICKSBURG	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-037	179.00	CL
201401160801	TOPAZ	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-045	179.00	CL
201401160701	AMETHYST	RUBY	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-120	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-120	179.00	CL
201401160601	AMETHYST	RUBY	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-115	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-115	506.00	CL
201401160501	TOPAZ	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-112	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-112	368.00	CL
201401160401	GARNET	LAKE SHORE PK	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-109	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-109	179.00	CL
201401160301	CRYSTAL	CAMEO	05/02/2014	11/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-101	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-101	179.00	CL
201401160201	AGATE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-028	179.00	CL
201401160101	AGATE	TURQUOISE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-024	179.00	CL
201401160001	JADE	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-021	179.00	CL
201401159901	JADE	TURQUOISE	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-019	179.00	CL
201401159801	GEN HAIG	JEWEL	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-015	179.00	CL
201401159701	EMERALD	GEN HAIG	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-009	179.00	CL
201401159601	AMETHYST	GEN HAIG	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-053	179.00	CL
201501232501	CATINA	FREMONT	07/07/2015	06/25/2015	SMAIN	MWH-ID, 7463-454 POINT REPAIR 334 TO 349' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	COMPLETED POINT REPAIR 334 TO 349' FROM SMH 213-018	10,005.00	CL
201501220901	CATINA	FREMONT	07/06/2015	06/25/2015	SMAIN	MWH-ID, 7463-454 POINT REPAIR 124' TO 136' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	COMPLETED POINT REPAIR 124' TO 136' FROM SMH 213-018	10,005.00	CL
201501220801	CATINA	FREMONT	07/06/2015	06/25/2015	SMAIN	MWH-ID, 7463-454 P POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005	10,915.00	CL
201501045701	CANAL BL	ST LOUIS	06/05/2015	07/15/2015	SMAIN	MWH-ID, 7463-892 RELOCATE SEWER MAIN FROM SMH 228-017 TO 219-033 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	RELOCATED SEWER MAIN FROM SMH 228-017 TO 219-033		CL
201500476001	PERLITA DR	FRANKFORT	03/02/2015	05/21/2015	SMAIN	MWH-ID, 7463-1002 SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019		CL
201402322401	CATINA-MILNE AL	RINGOLD	11/04/2014	08/13/2014	SLINE	MWH-ID, 7463-891 FULL LINING OF PIPE FROM SMH 212-019 TO 212-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING OF PIPE FROM SMH 212-019 TO 212-024	12,936.00	CL
201402322301	CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	MWH-ID, 7463-891 SERVICE POINT REPAIR 177' FROM SMH 212-019 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 177' FROM SMH 212-019	4,748.00	CL
201402322201	CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	MWH-ID, 7463-891 SERVICE POINT REPAIR 128' FROM SMH 212-019 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 128' FROM SMH 212-019	4,748.00	CL
201402322101	CATINA-MILNE AL	RINGOLD	11/04/2014	08/06/2014	SLEAD	MWH-ID, 7463-891 SERVICE POINT REPAIR 63' FROM SMH 212-019 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE POINT REPAIR 63' FROM SMH 212-019	4,748.00	CL
201402235101	LOUIS XIV	SCOTT AL	10/21/2014	11/19/2014	SMAIN	MWH-ID, 7463-999 POINT REPAIR 250' TO 262' FROM SMH 220-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 250' TO 262' FROM SMH 220-024	4,500.00	CL
201402235001	LOUIS XIV	SCOTT AL	10/21/2014	11/18/2014	SMAIN	MWH-ID, 7463-999 POINT REPAIR 174' TO 186' FROM SMH 220-024 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 174' TO 186' FROM SMH 220-024	4,500.00	CL
201402234901	LOUIS XIV	SCOTT AL	10/21/2014	11/24/2014	SLINE	MWH-ID, 7463-999 FULL LINING OF PIPE FROM SMH 220-024 TO 220-023 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING OF PIPE FROM SMH 220-024 TO 220-023	10,480.00	CL
201401392901	LOUISVILLE	HARRISON AV	06/03/2014	12/16/2013	SMAIN	MWH-ID, 7463-485 POINT REPAIR 224'-236' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008		CL
201401218301	W ROBERT E LEE BL	REGENT	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-021	179.00	CL
201401218201	FLEUR DE LIS DR	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-010	179.00	CL
201401218101	BELLAIRE DR	39TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-043	179.00	CL
201401218001	38TH	AVENUE A	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-036	179.00	CL
201401217901	FLEUR DE LIS DR	10TH	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-P3	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-P3		CL
201401217701	FLEUR DE LIS DR	14TH	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-033	179.00	CL
201401217601	14TH	BELLAIRE DR	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-017	179.00	CL

201401134201	SERE	CADILLAC	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-007		CL
201401134101	SERE	ALFRED	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-002	552.00	CL
201401133101	FLORIDA BL	MILNE BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-048	179.00	CL
201401133001	AYMARD CT	HAWTHORNE PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-041	179.00	CL
201401132901	DOWNS	WESTEND AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-027	179.00	CL
201401132801	ROBERT E LEE BL	WEST END BL	05/02/2014	04/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-015		CL
201401132601	WUERPEL	SMITH	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-003	179.00	CL
201401132501	CATINA	HARRISON AV	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-016	179.00	CL
201401132401	WUERPEL	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-012	303.60	CL
201401132301	CANAL BL	KENILWORTH	05/02/2014	04/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-009		CL
201401131101	MILTON	GIBSON	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-017	1,306.40	CL
201401131001	MILTON	DUPLESSIS	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-016	800.40	CL
201401130901	JUMONVILLE	MILTON	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-002	179.00	CL
201401130801	ST DENIS	CADILLAC	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-026	179.00	CL
201401130701	ENCAMPMENT	MILTON	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-017	179.00	CL
201401130601	MILTON	CADILLAC	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-012	644.00	CL
201401130501	PELOPIDAS	ST BERNARD AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-002	179.00	CL
201401130401	FLORIDA AV	MOSS	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-011	276.00	CL
201401129301	MIRABEAU AV	MARJORIE LN	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-047	179.00	CL
201401129201	OWENS BL	CARTIER AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-027	179.00	CL
201401129101	SYBIL	MANDOLIN	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-018	179.00	CL
201401129001	ST DENIS	HAVANA	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-025		CL
201401128901	REPUBLIC	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-024		CL
201401128801	MILTON	BRUXELLES	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-018		CL
201401128701	MILTON	PARIS AV	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-008	179.00	CL
201401128601	ST DENIS	PARIS AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-005	179.00	CL
201401127601	MIRABEAU AV	PRATT DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-029		CL
201401127501	KING DR	MOORE DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-025		CL
201401127401	MOORE DR	KING DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-018		CL
201401127301	MILES DR	OVERTON DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-011		CL
201401127201	PRATT DR	VAN AV	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-002		CL
201401127101	RAYNE DR	CHURCHILL DR	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-033		CL
201401127001	VAN AV	RAYNE DR	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-028		CL
201401126901	PARIS AV	SENATE	05/02/2014	09/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-003	460.00	CL
201401126801	VIRGIL BL	LONDON AV	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-034		CL
201401126701	HAVANA PL	ST DENIS	05/02/2014	04/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-032		CL
201401126601	MILTON	HAVANA PL	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-031		CL
201401126501	VIRGIL BL	MILTON	05/02/2014	03/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-029		CL
201401126201	CATINA	POLK	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-009	460.00	CL
201401125801	WOODLAWN	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-017	179.00	CL
201401125701	HAWTHORNE PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-012	179.00	CL
201401125601	HOMEDALE AV	CANAL BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-007	179.00	CL
201401125301	LANE	WUERPEL	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-001	179.00	CL
201401125201	CATINA-MILNE AL	POLK	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-018	179.00	CL
201401125101	WEST END BL	RINGOLD	05/02/2014	10/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-012	179.00	CL
201401123801	PARIS AV	ROBERT E LEE BL	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-005	179.00	CL
201401123701	PARIS AV	BURBANK DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-003	179.00	CL
201401123601	PRENTISS AV	PARIS AV	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-001	966.00	CL
201401123501	PARIS AV	CRESCENT DR	05/02/2014	11/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318-003	179.00	CL
201401082901	HUMANITY	A P TUREAUD AV	05/02/2014	05/26/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-030		CL
201401079301	DUPLESSIS	SERE	05/02/2014	09/26/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-015	644.00	CL
201401078001	HOSPITAL DR	BASEBALL DR	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-004		CL
201401077801	MARCONI DR	ZACHARY TAYLOR DR	05/02/2014	09/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-007	552.00	CL
201401072301	W MARINERS COVE	HAMMOND HW	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-205	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-205	579.60	CL
201401067901	FLEUR DE LIS DR	30TH	05/02/2014	09/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-017	708.40	CL
201401067801	SPENCER AV	BELLAIRE DR	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-013	179.00	CL
201401067601	BELLAIRE DR	39TH	05/02/2014	10/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-006	179.00	CL
201502840501	MIRABEAU AV	ST BERNARD AV	10/07/2015	03/24/2015	SLEAD	MWH-ID: 7463-519 POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029		CL
201502840601	MIRABEAU AV	ST BERNARD AV	10/07/2015	03/24/2015	SLEAD	MWH-ID: 7463-519 POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029	10,000.00	CL
201502840701	MIRABEAU AV	ST BERNARD AV	10/07/2015	06/30/2015	SLINE	MWH-ID: 7463-519 FULL LINING FROM SMH 242-029 TO 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING FROM SMH 242-029 TO 242-028	23,306.00	CL
201000478801	BELLAIRE DR	26TH	03/10/2010	12/09/2010	SMAIN	MWH-ID: 7463-020 POINT REPAIR 100' TO 122' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 100' TO 122' FROM SMH 012-010	6,705.40	CL
201000478901	BELLAIRE DR	28TH	03/10/2010	02/14/2011	SMAIN	MWH-ID: 7463-021 POINT REPAIR 63' TO 65' FROM SMH 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 63' TO 65' FROM SMH 012-012	1,500.20	CL
201000477401	MARCIA AV	W KENILWORTH	03/10/2010	12/21/2010	SMAIN	MWH-ID: 7463-016 POINT REPAIR 0' TO 12' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 0' TO 12' FROM SMH 010-008	5,703.70	CL
201000478201	MARCIA AV	W KENILWORTH	03/10/2010	02/16/2011	SMAIN	MWH-ID: 7463-017 POINT REPAIR 334' TO 348' FROM SMH 010-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 334' TO 348' FROM SMH 010-009	3,700.00	CL
201000478601	14TH	BELLAIRE DR	03/10/2010	12/05/2010	SLEAD	MWH-ID: 7463-018 SERVICE POINT REPAIR 42' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 42' FROM SMH 011-017	1,501.70	CL
201000557601	MARCIA AV	W KENILWORTH	03/20/2010	12/21/2010	SLEAD	MWH-ID: 7463-016 SERVICE POINT REPAIR FROM 307' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	REPAIR WAS MADE 307 FT FROM USMH	8,704.40	CL
201000557801	MARCIA AV	W KENILWORTH	03/20/2010	12/21/2010	SLEAD	MWH-ID: 7463-017 SERVICE POINT REPAIR 236' FROM SMH 010-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR 236' MADE FROM SMH 010-009 COMPLETED	6,703.31	CL

201000558001	14TH	BELLAIRE DR	03/20/2010	02/10/2011	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 263' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 263' FROM SMH 011-017	1,501.60	CL	
201000558201	16TH	PONTCHARTRAIN BL	03/20/2010	01/04/2011	SLEAD	MWH-ID. 7463-019 SERVICE POINT REPAIR 84' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 84' FROM SMH 011-038	5,201.20	CL	
201000559101	BELLAIRE DR	30TH	03/20/2010	12/30/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 416' TO 425' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 416' TO 425' FROM SMH 012-013	3,700.00	CL	
201000559001	BELLAIRE DR	30TH	03/20/2010	12/29/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 368' TO 380' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 368' TO 380' FROM SMH 012-013	5,201.60	CL	
201000558901	BELLAIRE DR	28TH	03/20/2010	02/15/2011	SLEAD	MWH-ID. 7463-021 SERVICE POINT REPAIR 290' FROM SMH 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 290' FROM SMH 012-012	1,502.80	CL	
201000558801	BELLAIRE DR	26TH	03/20/2010	11/01/2011	SLINE	MWH-ID. 7463-020 FULL LINING OF SMH 011-038 TO 011-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED FULL LINING OF SMH 011-038 TO 011-037	7,186.00	CL	
201000558701	BELLAIRE DR	26TH	03/20/2010	12/08/2010	SMAIN	MWH-ID. 7463-020 POINT REPAIR 197' TO 209' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR 197' TO 209' MADE FROM SMH 012-010	3,700.00	CL	
201000558601	16TH	PONTCHARTRAIN BL	03/20/2010	05/31/2011	SLINE	MWH-ID. 7463-019 FULL LINING OF SMH 011-038 TO 011-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED FULL LINING OF SMH 011-038 TO 011-037	11,500.00	CL	
201000558501	16TH	PONTCHARTRAIN BL	03/20/2010	01/11/2011	SMAIN	MWH-ID. 7463-019 POINT REPAIR 259' TO 282' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR 259' TO 282' MADE FROM SMH 011-038	6,101.70	CL	
201000558401	16TH	PONTCHARTRAIN BL	03/20/2010	01/10/2011	SMAIN	MWH-ID. 7463-019 POINT REPAIR 144' TO 179' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 144' TO 179' FROM SMH 011-038	10,504.60	CL	
201000558301	16TH	PONTCHARTRAIN BL	03/20/2010	01/12/2011	SLEAD	MWH-ID. 7463-019 SERVICE POINT REPAIR 376' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 376' FROM SMH 011-038	6,701.00	CL	
201100966501	35TH	CENTER	06/10/2011	10/04/2011	SMAIN	MWH-ID. 7463-079 POINT REPAIR 382' TO 394' FROM SMH 013-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	POINT REPAIR 382' TO 394' FROM SMH 013-019 COMPLETED	3,700.00	CL	
201000559301	BELLAIRE DR	30TH	03/20/2010	11/01/2011	SLINE	MWH-ID. 7463-022 FULL LINING OF SMH 012-013 TO 012-012 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4-022	COMPLETED FULL LINING OF SMH 012-013 TO 012-012	12,122.50	CL	
201000559201	BELLAIRE DR	30TH	03/20/2010	12/28/2010	SLEAD	MWH-ID. 7463-022 SERVICE POINT REPAIR 222' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 22' FROM SMH 012-013	5,201.40	CL	
201000558101	14TH	BELLAIRE DR	03/20/2010	02/10/2011	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 307' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED SERVICE POINT REPAIR 307' FROM SMH 011-017	5,201.40	CL	
201000557901	14TH	BELLAIRE DR	03/20/2010	02/09/2011	SLEAD	MWH-ID. 7463-018 SERVICE POINT REPAIR 102' FROM SMH 011-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 102' FROM SMH 011-017	1,501.80	CL	
201000557701	MARCIA AV	W KENILWORTH	03/20/2010	03/19/2015	SLINE	MWH-ID. 7463-016 FULL LINING OF SMH 010-008 TO 010-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED FULL LINING OF SMH 010-008 TO 010-005	27,686.00	CL	
201000557501	MARCIA AV	W KENILWORTH	03/20/2010	12/10/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 192' TO 204' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 192' TO 204' FROM SMH 010-008	3,800.00	CL	
201000478701	16TH	PONTCHARTRAIN BL	03/10/2010	01/04/2011	SLEAD	MWH-ID. 7463-019 SERVICE POINT REPAIR 7' FROM SMH 011-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	SERVICE POINT REPAIR MADE 7' FROM SMH 011-038	5,200.40	CL	
201101193701	HARRISON AV	LOUISVILLE	07/21/2011	03/28/2012	SLINE	MWH-ID. 7463-104 FULL LINING OF SMH 222-020 TO 222-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	FULL LINING OF SMH 222-020 TO 222-018 COMPLETED	7,073.00	CL	
201101193501	HARRISON AV	LOUISVILLE	07/21/2011	10/12/2011	SMAIN	MWH-ID. 7463-104 POINT REPAIR 241' TO 248' FROM SMH 222-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 241' TO 248' FROM SMH 222-020	3,700.00	CL	
201101193401	HARRISON AV	LOUISVILLE	07/21/2011	10/12/2011	SMAIN	MWH-ID. 7463-104 POINT REPAIR 35' TO 47' FROM SMH 222-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 35' TO 47' FROM SMH 222-020 COMPLETED	3,700.00	CL	
201101193301	HARRISON AV	LOUISVILLE	07/21/2011	10/13/2012	SMAIN	MWH-ID. 7463-104 POINT REPAIR 0' TO 12' FROM SMH 222-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-020	3,700.00	CL	
201101193101	COLBERT	POLK AV	07/21/2011	03/08/2012	SLINE	MWH-ID. 7463-103 FULL LINING OF SMH 221-032 TO 220-241 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	FULL LINING OF SMH 221-032 TO 220-241 COMPLETED	7,529.00	CL	
201101193001	COLBERT	POLK AV	07/21/2011	10/10/2011	SLEAD	MWH-ID. 7463-103 POINT REPAIR (REPLACE SERVICE) 250' TO 262' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR (REPLACE SERVICE) 250' TO 262' FROM SMH 221-032	5,200.90	CL	
201101192901	COLBERT	POLK AV	07/21/2011	10/06/2011	SLEAD	MWH-ID. 7463-103 POINT REPAIR REPLACE SERVICE 199' TO 211' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR (REPLACE SERVICE) 199' TO 211' FROM SMH 221-032 COMPLETED	3,700.00	CL	
201101192801	COLBERT	POLK AV	07/21/2011	10/05/2011	SMAIN	MWH-ID. 7463-103 POINT REPAIR 153' TO 165' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 153' TO 165' FROM SMH 221-032 COMPLETED	5,202.50	CL	
201101192701	COLBERT	POLK AV	07/21/2011	09/29/2011	SMAIN	MWH-ID. 7463-103 POINT REPAIR 50' TO 65' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 50' TO 65' FROM SMH 221-032 COMPLETED	3,700.00	CL	
201101192601	COLBERT	POLK AV	07/21/2011	10/04/2011	SLEAD	MWH-ID. 7463-103 POINT REPAIR REPLACE SERVICE 71' FROM SMH 221-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	SERVICE REPAIR VIA LINING 71' FROM SMH 221-032 COMPLETED	5,201.20	CL	

201101192301	CATINA	BRAGG	07/21/2011	01/25/2013	SLINE	MWH-ID: 7463-102 FULL LINING OF SMH 213-015 TO 213-002 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 213-015 TO 213-002	34,806.00	CL	
201101192201	CATINA	BRAGG	07/21/2011	10/18/2011	SMAIN	MWH-ID: 7463-102 POINT REPAIR 357' TO 371' FROM SMH 213-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	POINT REPAIR 357' TO 371' FROM SMH 213-015 COMPLETED	5,500.60	CL	
201101192101	CATINA	BRAGG	07/21/2011	10/17/2011	SMAIN	MWH-ID: 7463-102 POINT REPAIR 0' TO 12' FROM SMH 213-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	POINT REPAIR 0' TO 12' FROM SMH 213-015 COMPLETED	3,700.00	CL	
201101191901	CATINA	BRAGG	07/21/2011	10/19/2011	SLEAD	MWH-ID: 7463-102 POINT REPAIR REPLACE SERVICE 382' FROM SMH 213-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	SERVICE REPAIR VIA LINING 382' FROM SMH 213-015 COMPLETED	5,200.50	CL	
201101189701	GERMAIN	MARSHALL FOCH	07/21/2011	09/21/2011	SMAIN	MWH-ID: 7463-081 POINT REPAIR 194' TO 208' FROM SMH 232-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 194' TO 208' FROM SMH 232-013 COMPLETED	7,500.00	CL	
201101189401	KENILWORTH	ARGONNE	07/21/2011	01/03/2012	SLINE	MWH-ID: 7463-093 FULL LINING OF SMH 231-043 TO 231-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 231-043 TO 231-042	24,075.00	CL	
201101953601	HOMEDALE	MILNE BL	11/11/2011	09/10/2013	SLINE	MWH-ID: 7463-137 FULL LINING OF SMH 211-026 TO 211-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 211-026 TO 211-020	11,243.00	CL	
201101953501	HOMEDALE	MILNE BL	11/11/2011	07/12/2013	SMAIN	MWH-ID: 7463-137 POINT REPAIR 320' TO 332' FROM SMH 211-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 320' TO 332' FROM SMH 211-026	8,100.00	CL	
201101953401	HOMEDALE	MILNE BL	11/11/2011	07/11/2013	SMAIN	MWH-ID: 7463-137 POINT REPAIR 8' TO 20' FROM SMH 211-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 8' TO 20' FROM SMH 211-026	8,100.00	CL	
201101953301	HOMEDALE	ROSEMARY PL	11/11/2011	10/07/2013	SMAIN	MWH-ID: 7463-136 REPLACE PIPE FOR LINE SEGMENT 211-020 TO 211-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 211-020 TO 211-015	22,304.00	CL	
201101951001	HAWTHORNE PL	FLORIDA BL	11/11/2011	10/31/2013	SMAIN	MWH-ID: 7463-134 REPLACE PIPE FOR LINE SEGMENT 211-012 TO 211-011 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 211-012 TO 211-011	101,400.00	CL	
201101950601	LOUISVILLE	GERMAIN	11/11/2011	10/28/2013	SMAIN	MWH-ID: 7463-133 REPLACE PIPE FOR LINE SEGMENT 221-031 TO 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 221-031 TO 221-030	64,317.00	CL	
201101930701	FRENCH	COLBERT	11/09/2011	11/25/2013	SMAIN	MWH-ID: 7463-092 REPLACE PIPE FOR LINE SEGMENT 222-026 TO 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 222-026 TO 222-025	66,485.00	CL	
201101930501	CATINA	FRENCH	11/09/2011	10/31/2013	SMAIN	MWH-ID: 7463-090 REPLACE PIPE FOR LINE SEGMENT 213-021 TO 212-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 213-021 TO 212-020	113,119.00	CL	
201101922801	MIDDLE PARK PL	CENTRAL PARK PL	11/08/2011	09/24/2013	SMAIN	MWH-ID: 7463-087 REPLACE PIPE FOR LINE SEGMENT 230-053 TO 230-052 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR LINE SEGMENT 230-053 TO 230-052	87,360.00	CL	
201102004801	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID: 7463-153 SERVICE REPAIR VIA LINING 183' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 183' FROM SMH 245-014	5,400.00	CL	
201102004701	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID: 7463-153 SERVICE REPAIR VIA LINING 154' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 154' FROM SMH 245-014	5,800.00	CL	
201102004601	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID: 7463-153 SERVICE REPAIR VIA LINING 92' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 92' FROM SMH 245-014	5,600.00	CL	
201102004501	MITHRA	PARIS AV	11/15/2011	11/13/2013	SLEAD	MWH-ID: 7463-153 SERVICE REPAIR VIA LINING 41' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 41' FROM SMH 245-014	5,000.00	CL	
201101955201	MITHRA	PARIS AV	11/11/2011	12/10/2013	SLEAD	MWH-ID: 7463-146 SERVICE REPAIR VIA LINING 191' FROM SMH 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 191' FROM SMH 245-013	4,900.00	CL	
201101955101	MITHRA	PARIS AV	11/11/2011	02/08/2014	SLEAD	MWH-ID: 7463-146 SERVICE REPAIR VIA LINING 172' FROM SMH 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 172' FROM SMH 245-013	8,131.00	CL	
201101955001	LOUISVILLE	POLK AV	11/11/2011	07/22/2013	SMAIN	MWH-ID: 7463-145 POINT REPAIR 327' TO 355' FROM SMH 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 327' TO 355' FROM SMH 221-028	10,420.00	CL	
201101954901	LOUISVILLE	POLK AV	11/11/2011	12/31/2013	SLEAD	MWH-ID: 7463-145 SERVICE REPAIR VIA LINING 82' FROM SMH 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE REPAIR VIA LINING 82' FROM SMH 221-028	5,200.00	CL	
201101954701	FRENCH	LOUIS XIV	11/11/2011	08/01/2014	SLEAD	MWH-ID: 7463-144 SERVICE POINT REPAIR 15' FROM SMH 222-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE POINT REPAIR 15' FROM SMH 222-027	8,122.00	CL	
201102092401	MILNE BL	RINGOLD	11/29/2011	09/19/2013	SMAIN	MWH-ID: 7463-279 POINT REPAIR 98' TO 110' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 98' TO 110' FROM SMH 222-024	8,100.00	CL	
201102092301	MILNE BL	RINGOLD	11/29/2011	09/19/2013	SMAIN	MWH-ID: 7463-279 POINT REPAIR 0' TO 12' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-024	8,100.00	CL	
201102092201	MILNE BL	RINGOLD	11/29/2011	09/23/2013	SLEAD	MWH-ID: 7463-279 POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024	8,109.00	CL	
201102092101	MILNE BL	RINGOLD	11/29/2011	09/23/2013	SLEAD	MWH-ID: 7463-279 POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024	8,109.00	CL	
201102091901	MILNE BL	RINGOLD	11/29/2011	09/20/2013	SLEAD	MWH-ID: 7463-279 POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024	8,107.50	CL	

201102013401	MITHRA	CARTIER AV	11/15/2011	07/27/2013	SMAIN	MWH-ID. 7463-189 REPLACE PIPE FOR LINE SEGMENT 245-016 TO 245-015 ESSA 2 - BASIN 1 - LAKEVIEW - 22	REPLACED PIPE FOR LINE SEGMENT 245-016 TO 245-015	102,602.58	CL	
201102013301	MITHRA	PERLITA	11/15/2011	07/27/2013	SMAIN	MWH-ID. 7463-188 REPLACE PIPE FOR LINE SEGMENT 220-051 TO 245-015 ESSA 2 - BASIN 1 - LAKEVIEW - 22	REPLACED PIPE FOR LINE SEGMENT 220-051 TO 245-015	99,481.42	CL	
201102013201	KENILWORTH	COLBERT	11/15/2011	11/12/2013	SMAIN	MWH-ID. 7463-187 REPLACE PIPE FOR LINE SEGMENT 220-051 TO 220-050 ESSA 2 - BASIN 1 - LAKEVIEW - 18	REPLACED PIPE FOR LINE SEGMENT 220-051 TO 220-050	95,046.00	CL	
201102010901	LOUIS XIV	HARRISON AV	11/15/2011	12/15/2013	SMAIN	MWH-ID. 7463-180 REPLACE PIPE FOR LINE SEGMENT 222-035 TO 222-030 ESSA 2 - BASIN 1 - LAKEVIEW - 18	REPLACED PIPE FOR LINE SEGMENT 222-035 TO 222-030	78,752.00	CL	
201102215601	HAMMOND HW	BELLAIRE DR	12/20/2011	02/28/2014	SMAIN	MWH-ID. 7463-286 POINT REPAIR 251' TO 265' FROM SMH 014-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR 251' TO 265' FROM SMH 014-024	9,611.00	CL	
201102215501	STAFFORD PL	FLEUR DE LIS DR	12/20/2011	12/09/2013	SLINE	MWH-ID. 7463-285 FULL LINING OF SMH 014-024 TO 014-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED FULL LINING OF SMH 014-024 TO 014-023	8,105.00	CL	
201102097001	CANAL BL	I-610	11/30/2011	10/30/2013	SLINE	MWH-ID. 7463-284 FULL LINING OF SMH 220-019 TO 220-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 220-019 TO 220-018	2,332.00	CL	
201102096901	MILNE BL	POLK	11/30/2011	10/21/2013	SLINE	MWH-ID. 7463-283 FULL LINING OF SMH 221-027 TO 221-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 221-027 TO 221-025	6,844.00	CL	
201102096801	MILNE BL	POLK	11/30/2011	09/23/2013	SMAIN	MWH-ID. 7463-283 POINT REPAIR 229' TO 241' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 229' TO 241' FROM SMH 221-027	8,100.00	CL	
201102096701	MILNE BL	POLK	11/30/2011	09/20/2013	SMAIN	MWH-ID. 7463-283 POINT REPAIR 89' TO 101' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 89' TO 101' FROM SMH 221-027	8,110.00	CL	
201102096501	MILNE BL	POLK	11/30/2011	09/09/2013	SMAIN	MWH-ID. 7463-283 POINT REPAIR 0' TO 12' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 221-027	8,110.00	CL	
201102096401	MILNE BL	POLK	11/30/2011	09/23/2013	SLEAD	MWH-ID. 7463-283 POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027	8,111.00	CL	
201102096301	MILNE BL	POLK	11/30/2011	09/20/2013	SLEAD	MWH-ID. 7463-283 POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027	8,100.00	CL	
201200205301	ORLEANS AV	LANE	01/25/2012	10/01/2013	SLEAD	MWH-ID. 7463-489 POINT REPAIR REPLACE SERVICE 163' FROM SMH 234-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 163' FROM SMH 234-009	8,102.00	CL	
201200205201	MEMPHIS	BRAGG	01/25/2012	09/05/2013	SLINE	MWH-ID. 7463-488 FULL LINING OF SMH 233-041 TO 233-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 233-041 TO 233-040	7,626.00	CL	
201200205101	MEMPHIS	BRAGG	01/25/2012	07/22/2013	SMAIN	MWH-ID. 7463-488 POINT REPAIR 177' - 189' FROM SMH 233-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 177' - 189' FROM SMH 233-041	8,100.00	CL	
201200205001	MEMPHIS	BRAGG	01/25/2012	07/22/2013	SMAIN	MWH-ID. 7463-488 POINT REPAIR 104' - 116' FROM SMH 233-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 104' - 116' FROM SMH 233-041	8,113.00	CL	
201200204901	MEMPHIS	BRAGG	01/25/2012	07/22/2013	SMAIN	MWH-ID. 7463-488 POINT REPAIR 27' - 39' FROM SMH 233-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 27' - 39' FROM SMH 233-041	8,100.00	CL	
201200204801	MEMPHIS	BRAGG	01/25/2012	09/04/2013	SLINE	MWH-ID. 7463-487 FULL LINING OF SMH 233-040 TO 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 233-040 TO 234-032	7,640.00	CL	
201200204701	MEMPHIS	BRAGG	01/25/2012	07/24/2013	SMAIN	MWH-ID. 7463-487 POINT REPAIR 144' - 160' FROM SMH 233-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 144' - 160' FROM SMH 233-040	8,700.00	CL	
201200204601	MEMPHIS	BRAGG	01/25/2012	07/18/2013	SLEAD	MWH-ID. 7463-487 POINT REPAIR REPLACE SERVICE 283' FROM SMH 233-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 283' FROM SMH 233-040	8,100.00	CL	
201200204501	MEMPHIS	BRAGG	01/25/2012	07/09/2013	SLEAD	MWH-ID. 7463-487 POINT REPAIR REPLACE SERVICE 58' FROM SMH 233-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 233-040	8,113.00	CL	
201200204301	LAKESHORE PK	RUBY	01/25/2012	06/19/2013	SLINE	MWH-ID. 7463-486 FULL LINING OF SMH 226-125 TO 226-124 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 226-125 TO 226-124	3,218.00	CL	
201200204201	LAKESHORE PK	RUBY	01/25/2012	04/15/2013	SLEAD	MWH-ID. 7463-486 POINT REPAIR REPLACE SERVICE 67' FROM SMH 226-125 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 226-125		CL	
201200204101	LOUISVILLE	HARRISON AV	01/25/2012	12/26/2013	SLINE	MWH-ID. 7463-485 FULL LINING OF SMH 222-008 TO 222-007 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 222-008 TO 222-007	8,112.00	CL	
201200204001	LOUISVILLE	HARRISON AV	01/25/2012	06/26/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 263' - 275' FROM SMH 222-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 263' - 275' FROM SMH 222-008	8,116.50	CL	
201200203901	LOUISVILLE	HARRISON AV	01/25/2012	08/02/2013	SMAIN	MWH-ID. 7463-485 POINT REPAIR 35' - 47' FROM SMH 222-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 35' - 47' FROM SMH 222-008	8,100.00	CL	
201200203801	LOUISVILLE	HARRISON AV	01/25/2012	09/12/2013	SLEAD	MWH-ID. 7463-485 POINT REPAIR REPLACE SERVICE 145' FROM SMH 222-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 222-008	8,116.00	CL	
201200195101	COLBERT	HARNEY	01/24/2012	01/16/2015	SMAIN	MWH-ID. 7463-467 POINT REPAIR 331' - 343' FROM SMH 220-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 331' - 343' FROM SMH 220-041	10,000.00	CL	

201200194901	COLBERT	HARNEY	01/24/2012	07/16/2013	SMAIN	MWH-ID. 7463-467 POINT REPAIR 27' - 39' FROM SMH 220-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 27' - 39' FROM SMH 220-041	8,100.00	CL	
201200194301	FLEUR DE LIS DR	40TH	01/24/2012	06/20/2013	SLINE	MWH-ID. 7463-463 FULL LINING OF SMH 014-029 TO 014-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED FULL LINING OF SMH 014-029 TO 014-028	7,288.00	CL	
201200194201	FLEUR DE LIS DR	40TH	01/24/2012	04/17/2013	SMAIN	MWH-ID. 7463-483 POINT REPAIR 0' - 12' FROM SMH 014-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR 0' - 12' FROM SMH 014-029		CL	
201200193201	ROBERT E LEE BL	CALDWELL DR	01/24/2012	09/17/2013	SLINE	MWH-ID. 7463-459 FULL LINING OF SMH 300-138 TO 300-137 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 300-138 TO 300-137	2,762.00	CL	
201200193101	ROBERT E LEE BL	CALDWELL DR	01/24/2012	04/25/2013	SMAIN	MWH-ID. 7463-459 POINT REPAIR 21' - 43' FROM SMH 300-138 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 21' - 43' FROM SMH 300-138		CL	
201200192901	ROBERT E LEE BL	CALDWELL DR	01/24/2012	04/25/2013	SLEAD	MWH-ID. 7463-459 POINT REPAIR REPLACE SERVICE 60' FROM SMH 300-138 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 300-138		CL	
201200192801	PARIS AV	CHARLTON DR	01/24/2012	07/12/2013	SLINE	MWH-ID. 7463-458 FULL LINING FROM SMH 243-021 TO 243-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING FROM SMH 243-021 TO 243-020	5,650.00	CL	
201200192701	PARIS AV	CHARLTON DR	01/24/2012	06/11/2013	SMAIN	MWH-ID. 7463-458 POINT REPAIR 234' - 248' FROM SMH 243-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 234' - 248' FROM SMH 243-021	8,100.00	CL	
201200192601	PARIS AV	CHARLTON DR	01/24/2012	06/11/2013	SLEAD	MWH-ID. 7463-458 POINT REPAIR REPLACE SERVICE 142' FROM SMH 243-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 243-021	8,102.00	CL	
201200192501	PARIS AV	CHARLTON DR	01/24/2012	06/11/2013	SLEAD	MWH-ID. 7463-458 POINT REPAIR REPLACE SERVICE 52' FROM SMH 243-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 243-021	8,103.00	CL	
201200192401	PARIS AV	CHARLTON DR	01/24/2012	12/04/2013	SMAIN	MWH-ID. 7463-458 POINT REPAIR VIA LINING 18' FROM SMH 243-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 18' FROM SMH 243-021	600.00	CL	
201200192301	MARSHALL FOCH	PORTEOUS	01/24/2012	10/29/2013	SLINE	MWH-ID. 7463-457 FULL LINING FROM SMH 234-020 TO 234-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING FROM SMH 234-020 TO 234-019	7,710.00	CL	
201200192101	MARSHALL FOCH	PORTEOUS	01/24/2012	09/26/2013	SMAIN	MWH-ID. 7463-457 POINT REPAIR 184' - 214' FROM SMH 234-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 184' - 214' FROM SMH 234-020	10,692.00	CL	
201200191901	MARSHALL FOCH	PORTEOUS	01/24/2012	10/01/2013	SLEAD	MWH-ID. 7463-457 POINT REPAIR REPLACE SERVICE 94' FROM SMH 234-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 234-020	14,512.00	CL	
201200191501	RIVIERA AV	PARIS AV	01/24/2012	06/10/2013	SLEAD	MWH-ID. 7463-456 POINT REPAIR REPLACE SERVICE 104' FROM SMH 243-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 243-020	8,121.00	CL	
201200191401	WESTEND AL	CHAPELLE	01/24/2012	12/18/2013	SLINE	MWH-ID. 7463-455 FULL LINING OF SMH 214-028 TO 214-027 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 214-028 TO 214-027	9,544.00	CL	
201200191301	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SLEAD	MWH-ID. 7463-455 POINT REPAIR REPLACE SERVICE 334' FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 214-028		CL	
201200191201	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SLEAD	MWH-ID. 7463-455 POINT REPAIR REPLACE SERVICE 283' FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 283' FROM SMH 214-028		CL	
201200191101	WESTEND AL	CHAPELLE	01/24/2012	08/11/2014	SLEAD	MWH-ID. 7463-455 SERVICE REPAIR VIA LINING 303' FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED SERVICE REPAIR VIA LINING 303' FROM SMH 214-028	8,140.00	CL	
201200191001	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SMAIN	MWH-ID. 7463-455 POINT REPAIR 385' - 401' FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 385' - 401' FROM SMH 214-028		CL	
201200190901	WESTEND AL	CHAPELLE	01/24/2012	04/23/2013	SMAIN	MWH-ID. 7463-455 POINT REPAIR 236' - 248' FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 236' - 248' FROM SMH 214-028		CL	
201200190701	WESTINA AL	FREMONT	01/24/2012	04/24/2013	SLEAD	MWH-ID. 7463-454 POINT REPAIR REPLACE SERVICE 54' - 66' FROM SMH 213-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 54' - 66' FROM SMH 213-018		CL	
201200173601	PONTCHARTRAIN BL	LAKE MARINA DR	01/23/2012	04/12/2013	SLEAD	MWH-ID. 7463-387 POINT REPAIR REPLACE SERVICE 68' FROM SMH 015-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR REPLACE SERVICE 68' FROM SMH 015-037		CL	
201200169901	MILNE BL	POLK AV	01/23/2012	02/10/2014	SLINE	MWH-ID. 7463-440 FULL LINING OF SMH 221-034 TO 221-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 221-034 TO 221-033	6,690.00	CL	
201200169801	MILNE BL	POLK AV	01/23/2012	09/24/2013	SLEAD	MWH-ID. 7463-440 POINT REPAIR REPLACE SERVICE 201' FROM SMH 221-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 201' FROM SMH 221-034	8,103.00	CL	
201200169701	MILNE BL	POLK AV	01/23/2012	09/24/2013	SMAIN	MWH-ID. 7463-440 POINT REPAIR 0' - 12' FROM SMH 221-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' - 12' FROM SMH 221-034	8,106.00	CL	
201200051801	GEN HAIG	GERMAIN	01/06/2012	07/23/2013	SLEAD	MWH-ID. 7463-373 POINT REPAIR REPLACE SERVICE 244' FROM SMH 232-034 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 232-034	8,123.00	CL	
201200051101	GEN HAIG	GERMAIN	01/06/2012	07/23/2013	SLEAD	MWH-ID. 7463-373 POINT REPAIR REPLACE SERVICE 98' FROM SMH 232-034 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 98' FROM SMH 232-034	8,113.00	CL	
201200050901	GEN HAIG	GERMAIN	01/06/2012	07/24/2013	SLEAD	MWH-ID. 7463-373 POINT REPAIR REPLACE SERVICE 8' FROM SMH 232-034 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 232-034	8,100.00	CL	

201200049501	PONTCHARTRAIN BL	W ROBERT E LEE BL	01/06/2012	04/10/2013	SLEAD	MWH-ID. 7463-370 POINT REPAIR REPLACE SERVICE 8' FROM SMH 015-035 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 015-035		CL
201200049401	AVENUE A	36TH	01/06/2012	05/15/2013	SLEAD	MWH-ID. 7463-369 POINT REPAIR REPLACE SERVICE 34' FROM SMH 013-060 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 34' FROM SMH 013-060	8,126.00	CL
201200049201	AVENUE A	32ND	01/06/2012	05/14/2013	SLEAD	MWH-ID. 7463-368 POINT REPAIR REPLACE SERVICE 171' FROM SMH 013-053 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 171' FROM SMH 013-053	8,250.00	CL
201200048901	AVENUE A	32ND	01/06/2012	05/14/2013	SMAIN	MWH-ID. 7463-368 POINT REPAIR SERVICE 170' FROM SMH 013-053 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR SERVICE 170' FROM SMH 013-053	8,185.00	CL
201200048801	AVENUE A	32ND	01/06/2012	06/20/2013	SLEAD	MWH-ID. 7463-368 POINT REPAIR REPLACE SERVICE 92' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 013-052	8,114.00	CL
201200029501	AVENUE A	32ND	01/05/2012	05/15/2013	SLEAD	MWH-ID. 7463-368 POINT REPAIR REPLACE SERVICE 42' FROM SMH 013-053 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 013-053	8,114.00	CL
201200029201	AVENUE A	34TH	01/05/2012	06/17/2013	SLINE	MWH-ID. 7463-367 FULL LINING FROM SMH 013-052 TO SMH 013-051 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED FULL LINING FROM SMH 013-052 TO SMH 013-051	7,050.00	CL
201200027701	AVENUE A	34TH	01/05/2012	05/08/2013	SMAIN	MWH-ID. 7463-367 POINT REPAIR 17' TO 38' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR 17' TO 38' FROM SMH 013-052	9,426.00	CL
201200026901	AVENUE A	34TH	01/05/2012	07/07/2014	SLEAD	MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 98' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 98' FROM SMH 013-052	8,114.00	CL
201200026801	AVENUE A	34TH	01/05/2012	05/09/2013	SLEAD	MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052	8,114.00	CL
201200026701	AVENUE A	34TH	01/05/2012	05/06/2013	SLEAD	MWH-ID. 7463-367 POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052	8,116.00	CL
201200026401	AVENUE A	34TH	01/05/2012	05/01/2013	SLEAD	MWH-ID. 7463-366 POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20	COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040	8,113.00	CL
201200025001	CANAL BL	GERMAIN	01/05/2012	09/26/2013	SLINE	MWH-ID. 7463-364 FULL LINING FROM SMH 221-015 TO SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING FROM SMH 221-015 TO SMH 221-014	6,878.00	CL
201200024901	CANAL BL	GERMAIN	01/05/2012	07/25/2013	SMAIN	MWH-ID. 7463-364 POINT REPAIR 0' TO 15' FROM SMH 221-015 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 0' TO 15' FROM SMH 221-015	8,534.00	CL
201200024801	CANAL BL	GERMAIN	01/05/2012	07/25/2013	SMAIN	MWH-ID. 7463-364 POINT REPAIR 291' TO 301' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 291' TO 301' FROM SMH 221-014	8,100.00	CL
201200024701	CANAL BL	GERMAIN	01/05/2012	07/25/2013	SLEAD	MWH-ID. 7463-364 POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015	8,105.00	CL
201200024501	CANAL BL	GERMAIN	01/05/2012	01/19/2015	SMAIN	MWH-ID. 7463-364 SERVICE REPAIR VIA LINING 62' FROM SMH 221-015 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED SERVICE REPAIR VIA LINING 62' FROM SMH 221-015	3,200.00	CL
201200024401	CANAL BL	POLK AV	01/05/2012	09/24/2013	SLINE	MWH-ID. 7463-363 FULL LINING FROM SMH 221-014 TO SMH 221-013 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED FULL LINING FROM SMH 221-014 TO SMH 221-013	6,580.00	CL
201200024301	CANAL BL	POLK AV	01/05/2012	07/26/2013	SMAIN	MWH-ID. 7463-363 POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014	8,104.00	CL
201200024201	CANAL BL	POLK AV	01/05/2012	07/26/2013	SLEAD	MWH-ID. 7463-363 POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014	8,102.00	CL
201200024101	CANAL BL	POLK AV	01/05/2012	07/26/2013	SLEAD	MWH-ID. 7463-363 POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014 ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014	8,102.00	CL
201102225201	MADRID	CARTIER AV	12/20/2011	07/17/2013	SLINE	MWH-ID. 7463-314 FULL LINING OF SMH 247-033 TO 247-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 247-033 TO 247-032	14,058.00	CL
201102225101	MADRID	CARTIER AV	12/20/2011	05/06/2013	SLEAD	MWH-ID. 7463-314 POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033	8,101.00	CL
201102225001	MARSHALL FOCH	FILMORE AV	12/20/2011	08/02/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026	8,115.00	CL
201102224901	MARSHALL FOCH	FILMORE AV	12/20/2011	07/01/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026	8,113.00	CL
201102224801	MARSHALL FOCH	FILMORE AV	12/20/2011	09/10/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026	9,910.00	CL
201102224701	MARSHALL FOCH	FILMORE AV	12/20/2011	09/10/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026	9,900.00	CL
201102224601	MARSHALL FOCH	FILMORE AV	12/20/2011	08/02/2013	SLEAD	MWH-ID. 7463-313 POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026	8,115.00	CL
201200250301	CARTIER AV	AVIATORS	01/27/2012	05/06/2013	SLEAD	MWH-ID. 7463-605 POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035	8,123.00	CL

201200250201	CARTIER AV	PRESSBURG	01/27/2012	07/01/2013	SLINE	MWH-ID. 7463-604 FULL LINING OF SMH 247-019 TO 247-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 247-019 TO 247-018	5,128.00	CL	
201200250101	CARTIER AV	PRESSBURG	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019	8,274.00	CL	
201200250001	CARTIER AV	PRESSBURG	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019	8,130.00	CL	
201200249901	CARTIER AV	PRESSBURG	01/27/2012	05/07/2013	SLEAD	MWH-ID. 7463-604 POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019	8,418.00	CL	
201200249801	MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033	8,113.00	CL	
201200249701	MADRID	CARTIER AV	01/27/2012	05/03/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033	8,111.00	CL	
201200249501	MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033	8,113.00	CL	
201200249401	MADRID	CARTIER AV	01/27/2012	05/01/2013	SLEAD	MWH-ID. 7463-603 POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033	8,110.00	CL	
201200249301	MADRID	CARTIER AV	01/27/2012	05/01/2013	SMAIN	MWH-ID. 7463-603 POINT REPAIR 217' - 229' FROM SMH 246-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 217' - 229' FROM SMH 246-033	8,100.00	CL	
201200249101	MIRABEAU AV	CARTIER AV	01/27/2012	02/28/2015	SMAIN	MWH-ID. 7463-602 POINT REPAIR 0' - 31' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 31' FROM SMH 243-042	15,402.00	CL	
201200249001	MIRABEAU AV	CARTIER AV	01/27/2012	06/21/2013	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042	8,104.00	CL	
201200248901	MIRABEAU AV	CARTIER AV	01/27/2012	02/28/2015	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042	10,003.00	CL	
201200248801	MIRABEAU AV	CARTIER AV	01/27/2012	03/02/2015	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042	10,005.00	CL	
201200248701	MIRABEAU AV	CARTIER AV	01/27/2012	06/21/2013	SLEAD	MWH-ID. 7463-602 POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042	8,104.00	CL	
201200248601	MIRABEAU AV	PERLITA	01/27/2012	07/11/2013	SLINE	MWH-ID. 7463-601 FULL LINING OF SMH 243-032 TO 243-031 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-032 TO 243-031	8,886.00	CL	
201200248501	MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032	8,104.00	CL	
201200248401	MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032	8,104.00	CL	
201200248301	MIRABEAU AV	PERLITA	01/27/2012	06/25/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032	8,104.00	CL	
201200248201	MIRABEAU AV	PERLITA	01/27/2012	06/26/2013	SLEAD	MWH-ID. 7463-601 POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032	9,400.00	CL	
201200248101	MIRABEAU AV	PERLITA	01/27/2012	06/24/2013	SMAIN	MWH-ID. 7463-601 POINT REPAIR 132' - 145' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 132' - 145' FROM SMH 243-032	8,244.00	CL	
201200248001	MIRABEAU AV	PERLITA	01/27/2012	06/24/2013	SMAIN	MWH-ID. 7463-601 POINT REPAIR 0' - 12' FROM SMH 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-032	8,104.00	CL	
201200247901	MOUTON	PETROL AL	01/27/2012	07/31/2013	SLEAD	MWH-ID. 7463-600 POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052	10,266.00	CL	
201200247801	MOUTON	PETROL AL	01/27/2012	07/30/2013	SMAIN	MWH-ID. 7463-600 POINT REPAIR 68' - 95' FROM SMH 235-052 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 68' - 95' FROM SMH 235-052		CL	
201200247701	CHAPELLE	PETROL AL	01/27/2012	09/09/2013	SLEAD	MWH-ID. 7463-599 POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051	8,100.00	CL	
201200247601	GEN DIAZ	PORTEOUS	01/27/2012	07/03/2013	SLEAD	MWH-ID. 7463-598 POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023	8,100.00	CL	
201200247501	GEN DIAZ	PORTEOUS	01/27/2012	07/02/2013	SLEAD	MWH-ID. 7463-598 POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023	8,113.00	CL	
201200247401	OPAL	ROBERT E LEE BL	01/27/2012	06/19/2013	SLINE	MWH-ID. 7463-597 FULL LINING OF SMH 226-054 TO 226-049 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 226-054 TO 226-049	5,192.00	CL	
201200247301	OPAL	ROBERT E LEE BL	01/27/2012	04/16/2013	SMAIN	MWH-ID. 7463-597 POINT REPAIR 229' - 241' FROM SMH 226-054 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 229' - 241' FROM SMH 226-054		CL	
201200247201	OPAL	ROBERT E LEE BL	01/27/2012	04/16/2013	SMAIN	MWH-ID. 7463-597 POINT REPAIR 0' - 12' FROM SMH 226-054 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 0' - 12' FROM SMH 226-054		CL	

201200246301	CADILLAC	PARK ISLAND DR	01/27/2012	05/31/2013	SMAIN	MWH-ID. 7463-594 REPLACE PIPE FROM SMH 299-033 TO 296-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	REPLACED PIPE FROM SMH 299-033 TO 296-033	84,177.17	CL	
201200246201	CARTIER AV	MIRABEAU AV	01/27/2012	06/12/2013	SLEAD	MWH-ID. 7463-593 POINT REPAIR REPLACE SERVICE 96' SMH 298-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	COMPLETED POINT REPAIR REPLACE SERVICE 96' SMH 298-033	8,116.00	CL	
201200246101	CARTIER AV	MIRABEAU AV	01/27/2012	02/07/2014	SLEAD	MWH-ID. 7463-593 POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	COMPLETED POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033	8,132.00	CL	
201200242701	ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/23/2013	SLINE	MWH-ID. 7463-591 FULL LINING OF SMH 236-038 TO 236-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 236-038 TO 236-037	6,768.00	CL	
201200242601	ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/21/2013	SLEAD	MWH-ID. 7463-591 POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038	8,118.00	CL	
201200242501	ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/31/2013	SMAIN	MWH-ID. 7463-591 POINT REPAIR 138' - 154' FROM SMH 236-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 138' - 154' FROM SMH 236-038	8,391.00	CL	
201200242401	ARGONNE BL	ROBERT E LEE BL	01/26/2012	05/21/2013	SMAIN	MWH-ID. 7463-591 POINT REPAIR 28' - 40' FROM SMH 236-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 28' - 40' FROM SMH 236-038	8,100.00	CL	
201200242301	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	08/29/2013	SLINE	MWH-ID. 7463-590 FULL LINING OF SMH 236-026 TO 236-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	FULL LINING OF SMH 236-026 TO 236-024	4,786.00	CL	
201200242201	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/20/2013	SLEAD	MWH-ID. 7463-590 POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026	8,102.00	CL	
201200242101	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/16/2013	SMAIN	MWH-ID. 7463-590 POINT REPAIR 194' - 206' FROM SMH 236-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 194' - 206' FROM SMH 236-026	8,100.00	CL	
201200242001	ROBERT E LEE BL	MARSHALL FOCH	01/26/2012	05/17/2013	SMAIN	MWH-ID. 7463-590 POINT REPAIR 105' - 138' FROM SMH 236-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 105' - 138' FROM SMH 236-026	8,679.00	CL	
201200241901	MARSHALL FOCH	CONRAD	01/26/2012	07/03/2013	SLEAD	MWH-ID. 7463-589 POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021	8,113.00	CL	
201200241801	MARSHALL FOCH	CONRAD	01/26/2012	12/09/2013	SLEAD	MWH-ID. 7463-589 SERVICE REPAIR VIA LINING 128' FROM SMH 236-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED SERVICE REPAIR VIA LINING 128' FROM SMH 236-021	5,000.00	CL	
201200241701	ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/25/2013	SLINE	MWH-ID. 7463-588 FULL LINING OF SMH 236-035 TO 236-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 236-035 TO 236-034	6,774.00	CL	
201200241601	ARGONNE BL	ROBERT E LEE BL	01/26/2012	07/01/2013	SMAIN	MWH-ID. 7463-588 POINT REPAIR 192' - 204' FROM SMH 236-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 192' - 204' FROM SMH 236-035	8,100.00	CL	
201200241501	MARSHALL FOCH	WALKER	01/26/2012	07/08/2013	SMAIN	MWH-ID. 7463-587 POINT REPAIR 273' - 285' FROM SMH 236-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 273' - 285' FROM SMH 236-018	8,112.00	CL	
201200241301	ARGONNE BL	MOUTON	01/26/2012	08/28/2013	SLINE	MWH-ID. 7463-586 FULL LINING OF SMH 235-038 TO 109-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 235-038 TO 109-019	6,668.00	CL	
201200241201	ARGONNE BL	MOUTON	01/26/2012	07/31/2013	SMAIN	MWH-ID. 7463-586 POINT REPAIR 108' - 121' FROM SMH 235-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 108' - 121' FROM SMH 235-038	8,101.00	CL	
201200217001	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/18/2013	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029	8,103.00	CL	
201200216901	MIRABEAU AV	ST BERNARD AV	01/25/2012	02/27/2015	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029	10,014.00	CL	
201200216801	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/19/2013	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029	8,104.00	CL	
201200216701	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/20/2013	SLEAD	MWH-ID. 7463-519 POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029	8,103.00	CL	
201200216601	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/20/2013	SMAIN	MWH-ID. 7463-519 POINT REPAIR 86' - 107' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 86' - 107' FROM SMH 242-029	8,388.00	CL	
201200216501	MIRABEAU AV	ST BERNARD AV	01/25/2012	02/27/2015	SLINE	MWH-ID. 7463-519 FULL LINING OF SMH 242-029 TO 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 242-029 TO 242-028		CL	
201200216401	MIRABEAU AV	ST BERNARD AV	01/25/2012	06/19/2013	SMAIN	MWH-ID. 7463-519 POINT REPAIR 0' - 13' FROM SMH 242-029 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 13' FROM SMH 242-029	8,244.00	CL	
201200216301	MIRABEAU AV	CARTIER AV	01/25/2012	07/15/2013	SLINE	MWH-ID. 7463-518 FULL LINING SMH 242-028 TO 243-041 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING SMH 242-028 TO 243-041	10,624.00	CL	
201200216201	MIRABEAU AV	CARTIER AV	01/25/2012	06/17/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR 437' - 449' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 437' - 449' FROM SMH 242-028	8,100.00	CL	
201200216101	MIRABEAU AV	CARTIER AV	01/25/2012	06/17/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR 260' - 272' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 260' - 272' FROM SMH 242-028	8,248.00	CL	
201200216001	MIRABEAU AV	CARTIER AV	01/25/2012	06/18/2013	SLEAD	MWH-ID. 7463-518 POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028	8,104.00	CL	

201200215901	MIRABEAU AV	CARTIER AV	01/25/2012	12/03/2013	SMAIN	MWH-ID. 7463-518 POINT REPAIR VIA LINING 144' FROM SMH 242-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 144' FROM SMH 242-028	400.00	CL	
201200215801	GARDENA DR	CARTIER AV	01/25/2012	06/20/2013	SMAIN	MWH-ID. 7463-517 REPLACE PIPE FROM SMH 242-017 TO 243-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	REPLACED PIPE FROM SMH 242-017 TO 243-035	107,180.00	CL	
201200215701	ST BERNARD AV	MIRABEAU AV	01/25/2012	09/12/2013	SLINE	MWH-ID. 7463-516 FULL LINING OF SMH 242-008 TO 242-007 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 242-008 TO 242-007	7,488.00	CL	
201200215601	ST BERNARD AV	MIRABEAU AV	01/25/2012	12/11/2013	SMAIN	MWH-ID. 7463-516 POINT REPAIR VIA LINING 283' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERICE REPAIR VIA LINING 283 FT FROM SMH 242-008	4,800.00	CL	
201200215501	ST BERNARD AV	MIRABEAU AV	01/25/2012	06/14/2013	SLEAD	MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008	8,116.00	CL	
201200215401	ST BERNARD AV	MIRABEAU AV	01/25/2012	06/13/2013	SLEAD	MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008	8,114.00	CL	
201200215201	ST BERNARD AV	MIRABEAU AV	01/25/2012	06/12/2013	SLEAD	MWH-ID. 7463-516 POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008	8,116.00	CL	
201200213401	PRESSBURG	PRATT DR	01/25/2012	07/02/2013	SLINE	MWH-ID. 7463-510 FULL LINING OF SMH 318A-016 TO 318A-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318A-016 TO 318A-015	11,150.00	CL	
201200213301	PRESSBURG	PRATT DR	01/25/2012	05/14/2013	SMAIN	MWH-ID. 7463-510 POINT REPAIR 177' - 189' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 177' - 189' FROM SMH 318A-016	8,270.00	CL	
201200213201	PRESSBURG	PRATT DR	01/25/2012	05/13/2013	SLEAD	MWH-ID. 7463-510 POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016		CL	
201200213101	PRESSBURG	PRATT DR	01/25/2012	11/21/2013	SLEAD	MWH-ID. 7463-510 POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016	4,600.00	CL	
201200213001	PRESSBURG	PRATT DR	01/25/2012	05/15/2013	SMAIN	MWH-ID. 7463-510 POINT REPAIR VIA LINING 243' FROM SMH 318A-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 243' FROM SMH 318A-016	8,427.00	CL	
201200212901	PRATT DR	CRESCENT DR	01/25/2012	06/27/2013	SLINE	MWH-ID. 7463-509 FULL LINING SMH 318-022 TO 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING SMH 318-022 TO 318-021	9,420.00	CL	
201200212801	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-509 POINT REPAIR VIA LINING 390' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 390' FROM SMH 318-022	2,600.00	CL	
201400939901	POPPY LN	FOLIAGE PK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-016		CL	
201400939801	POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-015	179.00	CL	
201400939701	POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-014	179.00	CL	
201400939601	POPPY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-013	179.00	CL	
201400939501	AZALEA LN	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-069	179.00	CL	
201400939401	HYBISCUS LN	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-060	179.00	CL	
201400939201	HYBISCUS LN	WARBLER	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-056	179.00	CL	
201400939101	MARCONI DR	WARBLER	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-054	179.00	CL	
201400939001	CALLA LN	BREEZE PARK	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-037	179.00	CL	
201400938901	BREEZE PARK	CARNATION LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-051	179.00	CL	
201400938801	BREEZE PARK	SNIPPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-049	179.00	CL	
201400938701	MARCONI DR	BREEZE PARK	05/02/2014	09/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-048	598.00	CL	
201400938601	BREEZE PARK	ALTHEA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-045	179.00	CL	
201400938501	BREEZE PARK	THRASHER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-044	414.00	CL	
201400938401	BREEZE PARK	CALLA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-043	179.00	CL	
201400938301	BREEZE PARK	SNIPPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-042	179.00	CL	
201400938201	MARCONI DR	BREEZE PARK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-041	179.00	CL	
201400938101	MARCONI DR	SNIPPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-040	179.00	CL	
201400938001	MARCONI DR	SNIPPE	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-039	179.00	CL	
201400937901	LAKEVIEW PARK	OZONE PK	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-126	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-126	432.40	CL	
201400937801	LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-122	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-122	460.00	CL	
201400937701	OZONE PK	TERN	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-121	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-121		CL	
201400937601	PETUNIA LN	OZONE PK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-118	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-118	179.00	CL	
201400937501	OZONE PK	PETUNIA LN	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-117	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-117	179.00	CL	
201400937401	OZONE PK	STILT	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-071	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-071	179.00	CL	
201400937301	HOLLYHOCK LN	OZONE PK	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-114	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-114	179.00	CL	
201400937201	CARNATION LN	WARBLER	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-108	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-108	179.00	CL	
201400937001	FOLIAGE PK	POPPY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-087	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-087	708.40	CL	
201400936901	FOLIAGE PK	FINCH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-085	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-085		CL	
201400936801	LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-079	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-079	179.00	CL	
201400936701	LAKEVIEW PARK	OZONE PK	05/02/2014	11/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-078	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-078	179.00	CL	
201400936601	LAKEVIEW PARK	OZONE PK	05/02/2014	04/16/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-077	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-077		CL	
201400936501	LAKEVIEW PARK	MARCONI DR	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-075	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-075	552.00	CL	
201400936401	MARCONI DR	SWAN	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-072	179.00	CL	
201400936301	GERANIUM LN	ROBERT E LEE BL	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-002		CL	
201400936201	ROBERT E LEE BL	GERANIUM LN	05/02/2014	10/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-001	552.00	CL	
201400936101	GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-158	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-158	179.00	CL	
201400936001	GERANIUM LN	CENTRAL PARK PL	05/02/2014	11/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-157	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-157	179.00	CL	
201400935901	GERANIUM LN	ROBERT E LEE BL	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-154	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-154	179.00	CL	
201400935801	HYDRANGEA LN	CENTRAL PARK	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-152	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-152	179.00	CL	
201400935701	HYDRANGEA LN	ROBERT E LEE BL	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-149	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-149		CL	
201400935601	HYDRANGEA LN	ROBERT E LEE BL	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-148	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-148		CL	
201400935501	NASTURTIUM LN	ROBERT E LEE BL	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-140	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-140	179.00	CL	
201400935401	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-136	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-136	179.00	CL	
201400935301	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-135	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-135	487.60	CL	
201400935201	LARKSPUR LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-134	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-134	460.00	CL	
201400935101	FOLIAGE PK	CRANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-132	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-132		CL	

201400799701	STADIUM DR	ROOSEVELT MALL	04/17/2014	08/20/2014	SMAIN	MWH-ID. 7463-894 POINT REPAIR 178' TO 190' FROM SMH 239-040 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK	COMPLETED POINT REPAIR 178' TO 190' FROM SMH 239-040	4,500.00	CL	
201400799601	STADIUM DR	ROOSEVELT MALL	04/17/2014	02/16/2015	SLINE	MWH-ID. 7463-894 FULL LINING OF PIPE FROM SMH 239-040 TO 239-033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK	COMPLETED FULL LINING OF PIPE FROM SMH 239-040 TO 239-033		CL	
201400799501	CATINA-MILNE AL	RINGOLD	04/17/2014	08/06/2014	SMAIN	MWH-ID. 7463-891 POINT REPAIR 0' TO 19' FROM SMH 212-019- ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 0'-19' FROM SMH 212-019	6,700.00	CL	
201400799401	SEVILLE DR	PARIS AV	04/17/2014	09/02/2014	SLINE	MWH-ID. 7463-895 FULL LINING OF PIPE FROM SMH 243-014 TO 243-013 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22	COMPLETED FULL LINING OF PIPE FROM SMH 243-014 TO 243-013	10,432.00	CL	
201400799301	SEVILLE DR	PARIS AV	04/17/2014	08/26/2014	SLEAD	MWH-ID. 7463-895 SERVICE POINT REPAIR 73' FROM SMH 243-014 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22	COMPLETED SERVICE POINT REPAIR 73' FROM SMH 243-014	4,770.00	CL	
201400798901	HOSPITAL DR	GOLF DR	04/17/2014	08/19/2014	SMAIN	MWH-ID. 7463-897 REPLACE PIPE FROM SMH 258-001 TO 257-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK	REPLACED PIPE FROM SMH 258-001 TO 257-011	46,458.00	CL	
201400797801	CONTI	CITY PARK AV	04/17/2014	08/07/2014	SMAIN	MWH-ID. 7463-890 REPLACE PIPE FROM SMH 208-012 TO 208-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 6	REPLACED PIPE FROM SMH 208-012 TO 208-011	41,377.00	CL	
201400595201	ARGONNE BL	PORTEOUS	03/20/2014	08/04/2014	SMAIN	MWH-ID. 7463-867 POINT REPAIR 317' TO 330' FROM SMH 234-015 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	COMPLETED REPAIR 317' TO 330' FROM SMH 234-015	5,638.00	CL	
201200212701	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-509 POINT REPAIR VIA LINING 318' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 318' FROM SMH 318-022	3,200.00	CL	
201200212601	PRATT DR	CRESCENT DR	01/25/2012	05/20/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022	8,544.00	CL	
201200212501	PRATT DR	CRESCENT DR	01/25/2012	05/17/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022	8,545.00	CL	
201200212401	PRATT DR	CRESCENT DR	01/25/2012	05/16/2013	SLEAD	MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022	8,117.00	CL	
201200212301	PRATT DR	CRESCENT DR	01/25/2012	06/27/2013	SLINE	MWH-ID. 7463-508 FULL LINING OF SMH 318-021 TO 318-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-021 TO 318-019	9,524.00	CL	
201200212201	PRATT DR	CRESCENT DR	01/25/2012	12/02/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIA LINING 393' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 393' FROM SMH 318-021	3,200.00	CL	
201200212101	PRATT DR	CRESCENT DR	01/25/2012	12/02/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIAL LINING 343' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIAL LINING 343' FROM SMH 318-021	3,200.00	CL	
201200212001	PRATT DR	CRESCENT DR	01/25/2012	05/23/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIA LINING 268' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 268' FROM SMH 318-021	8,688.00	CL	
201200211901	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-508 POINT REPAIR VIA LINING 218' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 218' FROM SMH 318-021	3,400.00	CL	
201200211801	PRATT DR	CRESCENT DR	01/25/2012	11/19/2013	SLEAD	MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021	3,400.00	CL	
201200211701	PRATT DR	CRESCENT DR	01/25/2012	05/24/2013	SLEAD	MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021	8,113.00	CL	
201200211501	PRATT DR	FILMORE AV	01/25/2012	07/10/2013	SLINE	MWH-ID. 7463-507 FULL LINING OF SMH 318-020 TO 318-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-020 TO 318-019	12,006.00	CL	
201200211401	PRATT DR	FILMORE AV	01/25/2012	05/28/2013	SLEAD	MWH-ID. 7463-507 POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020	8,990.00	CL	
201200211301	PRATT DR	FILMORE AV	01/25/2012	05/29/2013	SMAIN	MWH-ID. 7463-507 POINT REPAIR 401' - 413' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 401' - 413' FROM SMH 318-020	8,388.00	CL	
201200211201	CHARLOTTE DR	MENDEZ	01/25/2012	07/06/2013	SLINE	MWH-ID. 7463-506 FULL LINING OF SMH 318-018 TO 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-018 TO 318-017	8,738.00	CL	
201200211101	CHARLOTTE DR	MENDEZ	01/25/2012	05/30/2013	SMAIN	MWH-ID. 7463-506 POINT REPAIR 282' - 294' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 282' - 294' FROM SMH 318-018	8,111.00	CL	
201200211001	CHARLOTTE DR	MENDEZ	01/25/2012	05/31/2013	SMAIN	MWH-ID. 7463-506 POINT REPAIR 157' - 169' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 157' - 169' FROM SMH 318-018	8,125.00	CL	
201200210901	CHARLOTTE DR	MENDEZ	01/25/2012	05/31/2013	SLEAD	MWH-ID. 7463-506 POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018	8,126.00	CL	
201200210801	CHARLOTTE DR	CRESCENT DR	01/25/2012	06/03/2013	SLEAD	MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017	8,410.00	CL	
201200210701	CHARLOTTE DR	CRESCENT DR	01/25/2012	06/03/2013	SLEAD	MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017	8,111.00	CL	
201200210501	CHARLOTTE DR	FILMORE AV	01/25/2012	07/24/2013	SLINE	MWH-ID. 7463-504 FULL LINING OF SMH 318-016 TO 318-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318-016 TO 318-015	12,094.00	CL	
201200210401	CHARLOTTE DR	FILMORE AV	01/25/2012	06/05/2013	SMAIN	MWH-ID. 7463-504 POINT REPAIR 329' - 341' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 329' - 341' FROM SMH 318-016	8,544.00	CL	
201200210301	CHARLOTTE DR	FILMORE AV	01/25/2012	06/06/2013	SMAIN	MWH-ID. 7463-504 POINT REPAIR 0' - 16' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 16' FROM SMH 318-016	8,702.00	CL	
201200210201	CHARLOTTE DR	FILMORE AV	01/25/2012	06/05/2013	SLEAD	MWH-ID. 7463-504 POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016	8,128.00	CL	

201200210101	NEW YORK	CALDWELL DR	01/25/2012	12/02/2013	SLINE	MWH-ID. 7463-503 FULL LINING OF SMH 300-117 TO 300-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	FULL LINING OF SMH 300-117 TO 300-016	3,852.00	CL	
201200210001	NEW YORK	CALDWELL DR	01/25/2012	04/22/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117	8,109.00	CL	
201200209901	NEW YORK	CALDWELL DR	01/25/2012	12/01/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117	8,122.00	CL	
201200209801	NEW YORK	CALDWELL DR	01/25/2012	04/20/2013	SLEAD	MWH-ID. 7463-503 POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117	8,393.00	CL	
201200209701	LAKESHORE DR	CARLSON DR	01/25/2012	04/18/2013	SLEAD	MWH-ID. 7463-502 POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085		CL	
201200209601	LAKESHORE DR	CARLSON DR	01/25/2012	04/18/2013	SMAIN	MWH-ID. 7463-502 POINT REPAIR 163' - 175' FROM SMH 300-085 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 163' - 175' FROM SMH 300-085		CL	
201200209501	FRANKFORT	ST BERNARD AV	01/25/2012	05/21/2013	SLEAD	MWH-ID. 7463-501 POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024	8,689.00	CL	
201200209401	FRANKFORT	ST BERNARD AV	01/25/2012	05/22/2013	SMAIN	MWH-ID. 7463-501 POINT REPAIR 500' - 508' FROM SMH 300-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 500' - 508' FROM SMH 300-024	8,100.00	CL	
201200209301	NEW YORK	CARTIER AV	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-500 POINT REPAIR VIA LINING 309' FROM SMH 300-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 309' FROM SMH 300-017	4,800.00	CL	
201200209201	NEW YORK	CARTIER AV	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-500 POINT REPAIR VIA LINING 305' FROM SMH 300-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR VIA LINING 305' FROM SMH 300-017	4,400.00	CL	
201200208301	CARTIER AV	GRANADA DR	01/25/2012	07/11/2013	SLINE	MWH-ID. 7463-498 FULL LINING OF SMH 243-039 TO 243-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-039 TO 243-037	9,622.00	CL	
201200208201	RIVIERA AV	CARTIER AV	01/25/2012	07/11/2013	SLINE	MWH-ID. 7463-497 FULL LINING OF SMH 243-038 TO 243-037 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-038 TO 243-037	2,354.00	CL	
201200208101	RIVIERA AV	CARTIER AV	01/25/2012	04/26/2013	SMAIN	MWH-ID. 7463-497 POINT REPAIR 0' - 12' FROM SMH 243-038 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-038		CL	
201200208001	CARTIER AV	SEVILLE DR	01/25/2012	10/24/2013	SLINE	MWH-ID. 7463-496 FULL LINING OF SMH 243-036 TO 243-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-036 TO 243-035	9,380.00	CL	
201200207901	CARTIER AV	SEVILLE DR	01/25/2012	10/22/2013	SLEAD	MWH-ID. 7463-496 POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036	8,112.00	CL	
201200207801	GEN DIAZ	MOULTON	01/25/2012	07/29/2013	SLINE	MWH-ID. 7463-495 FULL LINING OF SMH 235-024 TO 235-023 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 235-024 TO 235-023	6,944.00	CL	
201200207701	GEN DIAZ	MOULTON	01/25/2012	07/01/2013	SLEAD	MWH-ID. 7463-495 POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024	8,115.00	CL	
201200207601	GEN DIAZ	MOULTON	01/25/2012	06/28/2013	SLEAD	MWH-ID. 7463-495 POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024	8,545.00	CL	
201200207501	GEN DIAZ	MOULTON	01/25/2012	07/01/2013	SMAIN	MWH-ID. 7463-495 POINT REPAIR 210' - 222' FROM SMH 235-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 210' - 222' FROM SMH 235-024	8,138.00	CL	
201200207401	LANE	GEN DIAZ	01/25/2012	10/16/2013	SLINE	MWH-ID. 7463-494 FULL LINING OF SMH 234-033 TO 234-031 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-033 TO 234-031	7,168.00	CL	
201200207301	LANE	GEN DIAZ	01/25/2012	09/12/2013	SMAIN	MWH-ID. 7463-494 POINT REPAIR 315' - 323' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 315' - 323' FROM SMH 234-033	8,100.00	CL	
201200207201	LANE	GEN DIAZ	01/25/2012	09/11/2013	SMAIN	MWH-ID. 7463-494 POINT REPAIR 70' - 82' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 70' - 82' FROM SMH 234-033	8,114.00	CL	
201200207101	LANE	GEN DIAZ	01/25/2012	09/12/2013	SLEAD	MWH-ID. 7463-494 POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033	8,100.00	CL	
201200207001	MEMPHIS	LANE	01/25/2012	09/03/2013	SLINE	MWH-ID. 7463-493 FULL LINING OF SMH 234-032 TO 234-031 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-032 TO 234-031	8,030.00	CL	
201200206901	MEMPHIS	LANE	01/25/2012	07/16/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032	8,102.00	CL	
201200206801	MEMPHIS	LANE	01/25/2012	07/16/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032	8,112.00	CL	
201200206701	MEMPHIS	LANE	01/25/2012	07/15/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032	8,115.00	CL	
201200206601	MEMPHIS	LANE	01/25/2012	07/17/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032	8,112.00	CL	
201200206501	MEMPHIS	LANE	01/25/2012	07/17/2013	SLEAD	MWH-ID. 7463-493 POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032	8,128.00	CL	

201200206401	ARGONNE BL	LANE	01/25/2012	10/23/2013	SLINE	MWH-ID. 7463-492 FULL LINING OF SMH 234-018 TO 234-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-018 TO 234-017	7,660.00	CL	
201200206301	ARGONNE BL	LANE	01/25/2012	10/09/2013	SMAIN	MWH-ID. 7463-492 POINT REPAIR 324' - 335' FROM SMH 234-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 324' - 335' FROM SMH 234-018	8,100.00	CL	
201200206201	ARGONNE BL	LANE	01/25/2012	10/09/2013	SMAIN	MWH-ID. 7463-492 POINT REPAIR 279' - 291' FROM SMH 234-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 279' - 291' FROM SMH 234-018	8,103.00	CL	
201200206101	ARGONNE BL	PORTEOUS	01/25/2012	10/07/2013	SLEAD	MWH-ID. 7463-491 POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017	8,104.00	CL	
201200206001	ARGONNE BL	PORTEOUS	01/25/2012	10/28/2013	SLINE	MWH-ID. 7463-490 FULL LINING OF SMH 234-016 TO 234-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-016 TO 234-015	7,632.00	CL	
201200205901	ARGONNE BL	PORTEOUS	01/25/2012	10/08/2013	SMAIN	MWH-ID. 7463-490 POINT REPAIR 177' - 189' FROM SMH 234-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 177' - 189' FROM SMH 234-016	8,109.00	CL	
201200205801	ARGONNE BL	PORTEOUS	01/25/2012	10/10/2013	SLEAD	MWH-ID. 7463-490 POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016	8,103.00	CL	
201200205701	ARGONNE BL	PORTEOUS	01/25/2012	10/09/2013	SLEAD	MWH-ID. 7463-490 POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016	8,102.50	CL	
201200205601	ORLEANS AV	LANE	01/25/2012	10/22/2013	SLINE	MWH-ID. 7463-489 FULL LINING OF SMH 234-009 TO 234-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 234-009 TO 234-008	7,538.00	CL	
201200205501	ORLEANS AV	LANE	01/25/2012	09/26/2013	SLEAD	MWH-ID. 7463-489 POINT REPAIR REPLACE SERVICE 276' FROM SMH 234-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 276' FROM SMH 234-009	8,104.50	CL	
201200205401	ORLEANS AV	LANE	01/25/2012	09/27/2013	SLEAD	MWH-ID. 7463-489 POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-009 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-009	8,104.00	CL	
201400940701	MARCONI DR	THRASHER	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-029	598.00	CL	
201400940601	MARCONI DR	POPPY LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-012	179.00	CL	
201400940501	ALTHEA LN	BREEZE PARK	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-027		CL	
201400940401	ALTHEA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-025	179.00	CL	
201400940301	ALTHEA LN	MARCONI DR	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-024		CL	
201400940201	POPPY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-020	179.00	CL	
201400940101	POPPY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-018	179.00	CL	
201400940001	POPPY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-017	179.00	CL	
201400421701	BELLAIRE DR	COUNTRY CLUB DR	02/24/2014	01/22/2015	SMAIN	MWH-ID. 7463-768 SERVICE REPAIR VIA LINING PRRS	SERVICE REPAIR VIA LINING PRRS	16,132.36	CL	
201400386601	LOUISVILLE	HARRISON AV	02/19/2014	12/13/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 36'-48' FROM SMH 222-008 ESSA2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 36'-48' FROM SMH 222-008	8,100.00	CL	
201400386401	WEST END BL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	MWH-ID.7463-455 POINT REPAIR 175-187 FROM SMH 214-028 ESSA 2-BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 175-187 FROM SMH 214-028	8,106.00	CL	
201400386301	WESTEND AL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	MWH-ID.7463-455 POINT REPAIR 113-125 FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 113-125 FROM SMH 214-028	8,100.00	CL	
201400386201	WESTEND AL	CHAPELLE	02/19/2014	12/02/2013	SMAIN	MWH-ID.7463-455 POINT REPAIR 30-42 FROM SMH 214-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 30-42 FROM SMH 214-028	8,108.00	CL	
201400209001	GEN HAIG	FLORIDA BL	01/24/2014	07/30/2014	SMAIN	MWH-ID. 7463-858 POINT REPAIR 33' TO 45' FROM SMH 231-027 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18	COMPLETED POINT REPAIR 33' TO 45' FROM SMH 231-027	4,500.00	CL	
201400208901	EMERALD	GEM	01/24/2014	11/25/2014	SMAIN	MWH-ID. 7463-857 POINT REPAIR 80' TO 92' FROM SMH 227-086 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21	COMPLETED POINT REPAIR 80' TO 92' FROM SMH 227-086	25,290.00	CL	
201400139101	LOUISVILLE	HARRISON AV	01/17/2014	12/12/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 57'-69' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008	8,116.00	CL	
201400139001	LOUISVILLE	HARRISON AV	01/17/2014	12/16/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 328'-340' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 328'-340' FROM SMH 222-008	8,100.00	CL	
201400138901	LOUISVILLE	HARRISON AV	01/17/2014	12/16/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 22'-34' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008	8,100.00	CL	
201400138801	LOUISVILLE	HARRISON AV	01/17/2014	12/13/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 211'-223' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 211'-223' FROM SMH 222-008	8,128.00	CL	
201400138701	HARRISON AV	LOUISVILLE	01/17/2014	12/13/2013	SMAIN	MWH-ID.7463-485 POINT REPAIR 157'-169' FROM SMH 222-008 ESSA2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008	8,114.00	CL	
201400138401	WEST END BL	CHAPELLE	01/17/2014	12/02/2013	SMAIN	MWH-ID.7463-455 POINT REPAIR 0-12 FROM SMH 214-028 ESSA 2-BASIN 1-LAKEVIEW-STATION 21	COMPLETED POINT REPAIR 0-12 FROM SMH 214-028		CL	
201400137701	BELLAIRE DR	39TH	01/17/2014	10/16/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043	8,200.00	CL	
201305045701	BELLAIRE DR	39TH	12/03/2013	10/17/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043	8,175.00	CL	
201305045401	BELLAIRE DR	39TH	12/03/2013	10/17/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043	8,185.00	CL	
201305044501	BELLAIRE DR	39TH	12/03/2013	10/15/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043	8,106.00	CL	

201305043901	BELLAIRE DR	39TH	12/03/2013	10/16/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043	8,200.00	CL	
201305043501	BELLAIRE DR	39TH	12/03/2013	10/25/2013	SMAIN	MWH-ID. 7463-089 POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043	8,195.00	CL	
201304805201	MIRABEAU AV	CARTIER AV	10/24/2013	06/19/2015	SLINE	MWH-ID. 7463-602 FULL LINING OF SMH 243-042 TO 243-032 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 243-042 TO 243-032	19,219.00	CL	
201304805001	HAMMOND HW	BELLAIRE DR	10/24/2013	02/28/2014	SMAIN	MWH-ID. 7463-286 POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024		CL	
201304725401	MEMPHIS	BRAGG	10/15/2013	08/30/2013	SMAIN	MWH-ID. 7463-487 POINT REPAIR 200' - 212' FROM SMH 233-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 200' - 212' FROM SMH 233-040	8,101.00	CL	
201303025901	ARGONNE BL	BRAGG	02/20/2013	10/09/2013	SMAIN	MWH-ID. 7463-492 POINT REPAIR 225' TO 235' FROM SMH 234-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	POINT REPAIR 225' TO 235' FROM SMH 234-018	8,103.00	CL	
201303025801	CATINA	FREMONT	02/20/2013	07/01/2015	SLINE	MWH-ID. 7463-454 LINING FROM SMH 213-018 TO 213-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED LINING FROM SMH 213-018 TO 213-005	22,836.00	CL	
201303025701	WOODLAWN	FLORIDA BL	02/20/2013	10/23/2013	SMAIN	MWH-ID. 7463-135 REPLACE LINE SEGMENT FROM SMH 211-016 TO 211-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED LINE SEGMENT FROM SMH 211-016 TO 211-015	77,734.00	CL	
201302802201	NEW YORK	CARTIER AV	01/15/2013	09/06/2013	SMAIN	MWH-ID. 7463-499 REPLACE PIPE FOR LINE SEGMENT 300-016 TO 300-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	REPLACED PIPE FOR LINE SEGMENT 300-016 TO 300-015	74,002.00	CL	
201202151201	GARDINA LN	FLORAL PARK	10/03/2012	06/20/2014	SLINE	MWH-ID. 7463-704 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5	COMPLETED REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5	59,677.20	CL	
201202151101	GARDINA LN	FLORAL PARK	10/03/2012	08/08/2013	SMAIN	MWH-ID. 7463-704 PERFORM POINT REPAIR 91' TO 103'	PERFORMED POINT REPAIR 91' TO 103'	8,100.00	CL	
201202151001	GARDINA LN	FLORAL PARK	10/03/2012	08/08/2013	SMAIN	MWH-ID. 7463-704 PERFORM POINT REPAIR 62' TO 74'	PERFORMED POINT REPAIR 62' TO 74'	8,100.00	CL	
201202150501	HAY PL	RUE LE VILLE	10/03/2012	04/18/2013	SMAIN	MWH-ID. 7463-693 PERFORM POINT REPAIR 141' TO 153'	COMPLETED POINT REPAIR 141' TO 153'		CL	
201202150401	HAY PL	RUE LE VILLE	10/03/2012	08/01/2013	SLINE	MWH-ID. 7463-693 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5	3,654.00	CL	
201202088601	GIBSON	LAFRENIERE	09/24/2012	06/27/2013	SLEAD	MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219'	8,112.00	CL	
201202088501	GIBSON	LAFRENIERE	09/24/2012	06/28/2013	SLEAD	MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80'	8,100.00	CL	
201202088101	CENTRAL PARK PL	MIDDLE PARK PL	09/24/2012	09/30/2013	SMAIN	MWH-ID. 7463-696PERFORM EXCAVATED REPLACEMENT OF MSL @ 108.5	EXCAVATED REPLACEMENT OF MSL @ 108.5	40,506.00	CL	
201202086901	PARIS AV	NEW YORK	09/24/2012	04/25/2013	SLEAD	MWH-ID. 7463-700 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304'	COMPLETED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304'		CL	
201202086601	GIBSON	LAFRENIERE	09/24/2012	07/09/2013	SLINE	MWH-ID. 7463-699 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181		CL	
201202086501	GIBSON	LAFRENIERE	09/24/2012	06/28/2013	SMAIN	MWH-ID. 7463-699 PERFORM POINT REPAIR 0' TO 12'	PERFORMED POINT REPAIR 0' TO 12'	8,100.00	CL	
201201233901	CATINA	BRAGG	05/12/2012	07/31/2012	SMAIN	MWH-ID. 7463-102 POINT REPAIR 9' TO 21' FROM SMH 213-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 9' TO 21' FROM SMH 213-015		CL	
201200958301	CATINA	BRAGG	04/01/2012	05/22/2012	SMAIN	MWH-ID. 7463-102 POINT REPAIR 157' TO 177' FROM SMH 213-015 ESSA 2-BASIN 1-LAKEVIEW-STATION21	POINT REPAIR 157' TO 177' FROM SMH 213-015 COMPLETED	7,100.00	CL	
201200957801	HARRISON AV	LOUISVILLE	04/01/2012	01/12/2012	SMAIN	MWH-ID. 7463-104 POINT REPAIR 216'-248' FROM SMH222-020 ESSA 2-BASIN 1-LAKEVIEW-STATION 18	POINT REPAIR 216'-248' FROM SMH222-020 COMPLETED	3,700.00	CL	
201200957601	COLBERT	POLK AV	04/01/2012	01/11/2012	SMAIN	MWH-ID. 7463-103 POINT REPAIR 0' TO 12' FROM SMH 221-032 ESSA 2-BASIN 1-LAKEVIEW-STATION 18	POINT REPAIR 0' TO 12' FROM SMH 221-032 COMPLETED	3,700.00	CL	
201200381301	ONYX	AMETHYST	02/15/2012	04/12/2013	SMAIN	MWH-ID. 7463-683 POINT REPAIR 242' - 254' FROM SMH 226-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 242' - 254' FROM SMH 226-035		CL	
201200368301	ROBERT E LEE BL	CARTIER AV	02/14/2012	10/15/2013	SLINE	MWH-ID. 7463-651 FULL LINING OF SMH 300-004 TO 300-003 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 300-004 TO 300-003	6,816.00	CL	
201200368201	ROBERT E LEE BL	CARTIER AV	02/14/2012	12/03/2013	SMAIN	MWH-ID. 7463-651 SERVICE POINT REPAIR VIA LINING 281' FROM 300-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE POINT REPAIR VIA LINING 281' FROM 300-004	4,800.00	CL	
201200368101	ROBERT E LEE BL	CARTIER AV	02/14/2012	12/03/2013	SMAIN	MWH-ID. 7463-651 SERVICE POINT REPAIR VIA LINING 187' FROM 300-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE POINT REPAIR VIA LINING 187' FROM 300-004	5,200.00	CL	
201200367601	MILNE BL	HOMEDALE	02/14/2012	09/10/2013	SLINE	MWH-ID. 7463-649 FULL LINING OF SMH 211-028 TO 211-026 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 211-028 TO 211-026	7,950.00	CL	
201200367501	MILNE BL	HOMEDALE	02/14/2012	07/11/2013	SLEAD	MWH-ID. 7463-649 SERVICE POINT REPAIR 147' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE POINT REPAIR 147' FROM 211-028	8,112.00	CL	
201200367401	MILNE BL	HOMEDALE	02/14/2012	07/10/2013	SMAIN	MWH-ID. 7463-649 POINT REPAIR 328' - 351' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 328' - 351' FROM 211-028	9,684.00	CL	
201200367301	MILNE BL	HOMEDALE	02/14/2012	07/09/2013	SMAIN	MWH-ID. 7463-649 POINT REPAIR 230' - 242' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 230' - 242' FROM 211-028	8,110.00	CL	
201200367201	MILNE BL	HOMEDALE	02/14/2012	07/09/2013	SMAIN	MWH-ID. 7463-649 POINT REPAIR 191' - 203' FROM 211-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 191' - 203' FROM 211-028	8,544.00	CL	
201200362201	CHAMBERLAIN DR	CHASE	02/14/2012	07/26/2013	SLINE	MWH-ID. 7463-632 FULL LINING OF SMH 317-018 TO 317-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 317-018 TO 317-017	2,372.00	CL	

201200362101	CHAMBERLAIN DR	CHASE	02/14/2012	06/10/2013	SLEAD	MWH-ID. 7463-632 SERVICE POINT REPAIR 71' FROM SMH 317-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE POINT REPAIR 71' FROM SMH 317-018	8,115.00	CL	
201200362001	CHAMBERLAIN DR	CHASE	02/14/2012	06/07/2013	SMAIN	MWH-ID. 7463-632 POINT REPAIR 31' - 57' FROM SMH 317-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 31' - 57' FROM SMH 317-018	10,143.00	CL	
201200252301	PRATT DR	PRESSBURG	01/27/2012	06/25/2013	SLINE	MWH-ID. 7463-614 FULL LINING OF SMH 318A-025 TO 318A-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 318A-025 TO 318A-024	9,636.00	CL	
201200252201	PRATT DR	PRESSBURG	01/27/2012	12/02/2013	SLEAD	MWH-ID. 7463-614 REPLACE SERVICE VIA LINING 244' FROM SMH 318A-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	REPLACED SERVICE VIA LINING 244' FROM SMH 318A-025	5,200.00	CL	
201200252101	PRATT DR	PRESSBURG	01/27/2012	05/16/2013	SMAIN	MWH-ID. 7463-614 POINT REPAIR 302' - 314' FROM SMH 318A-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR 302' - 314' FROM SMH 318A-025	8,112.00	CL	
201200252001	PARIS AV	FOY	01/27/2012	06/27/2013	SLEAD	MWH-ID. 7463-613 POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	COMPLETED POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011	8,110.00	CL	
201200251901	PARIS AV	ST DENIS	01/27/2012	10/23/2013	SMAIN	MWH-ID. 7463-612 REPLACE PIPE FROM SMH 314-006 TO 314-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	REPLACED PIPE FROM SMH 314-006 TO 314-005	5,124.00	CL	
201200251801	LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	09/19/2013	SLINE	MWH-ID. 7463-611 FULL LINING FROM SMH 300-129 TO 300-128 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING FROM SMH 300-129 TO 300-128	5,424.00	CL	
201200251701	LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	04/23/2013	SMAIN	MWH-ID. 7463-611 POINT REPAIR 116' - 128' FROM SMH 300-129 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLTED POINT REPAIR 116' - 128' FROM SMH 300-129		CL	
201200251601	LEON C SIMON DR	ROBERT E LEE BL	01/27/2012	04/23/2013	SLEAD	MWH-ID. 7463-611 POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129		CL	
201200251501	JAY	CARTWRIGHT DR	01/27/2012	06/18/2013	SLINE	MWH-ID. 7463-610 FULL LINING OF SMH 300-093 TO 300-060 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 300-093 TO 300-060	7,840.00	CL	
201200251401	JAY	CARTWRIGHT DR	01/27/2012	04/15/2013	SLEAD	MWH-ID. 7463-610 POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093		CL	
201200251301	JAY	CARTWRIGHT DR	01/27/2012	04/15/2013	SLEAD	MWH-ID. 7463-610 POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093		CL	
201200251201	PARK ISLAND	CADILLAC	01/27/2012	06/24/2013	SMAIN	MWH-ID. 7463-609 REPLACE PIPE FROM SMH 299-034 TO 299-033 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19	REPLACED PIPE FROM SMH 299-034 TO 299-033	11,224.00	CL	
201400954701	GEM	RING	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-074	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-074	179.00	CL	
201400954601	ROBERT E LEE BL	CANAL BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-070	179.00	CL	
201400954501	ROBERT E LEE BL	RING	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-069	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-069	179.00	CL	
201400954401	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-061	179.00	CL	
201400954301	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-060	179.00	CL	
201400954201	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-059	179.00	CL	
201400954101	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-058	179.00	CL	
201400954001	LAKESHORE PK	AMETHYST	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-057	179.00	CL	
201400953901	AMETHYST	GEN HAIG	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-056	179.00	CL	
201400953801	TOPAZ	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-114	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-114	179.00	CL	
201400953701	TOPAZ	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-113	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-113	179.00	CL	
201400953601	SARDONYX	TOPAZ	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-110	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-110	179.00	CL	
201400953501	CRYSTAL	SARDONYX	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-109	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-109	179.00	CL	
201400953401	CRYSTAL	SARDONYX	05/02/2014	09/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-107	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-107	487.60	CL	
201400953301	SARDONYX	CRYSTAL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-105	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-105	179.00	CL	
201400953201	SARDONYX	JEWEL	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-104	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-104	179.00	CL	
201400953101	SARDONYX	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-103	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-103	179.00	CL	
201400953001	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-101	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-101	179.00	CL	
201400952901	SARDONYX	GEM	05/02/2014	11/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-100	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-100	616.40	CL	
201400952801	JEWEL	AMBER	05/02/2014	10/01/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-098	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-098	340.40	CL	
201400952701	JEWEL	AMBER	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-097	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-097	179.00	CL	
201400952601	AMBER	JEWEL	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-096	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-096	179.00	CL	
201400952501	AMBER	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-095	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-095	179.00	CL	
201400952401	AMBER	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-093	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-093	179.00	CL	
201400952301	TUROUOISE	GEM	05/02/2014	11/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-090	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-090	179.00	CL	
201400952201	HOMEDALE AV	GEN DIAZ	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-038	179.00	CL	
201400952101	PONTALBA	VICKSBURG	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-034	179.00	CL	
201400952001	VICKSBURG	HOMEDALE	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-032	179.00	CL	
201400951901	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-026	179.00	CL	
201400951801	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-025	179.00	CL	
201400951701	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-022	368.00	CL	
201400951601	ADA PL	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-021	892.40	CL	
201400951501	FLORIDA BL	MARSHALL FOCH	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-012	179.00	CL	
201400951401	FLORIDA BL	MARSHALL FOCH	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-011	552.00	CL	
201400951201	FLORIDA BL	GEN DIAZ	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-007	179.00	CL	
201400951101	FLORIDA BL	ADA PL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-003	179.00	CL	
201400951001	FLORIDA BL	ADA PL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-002	1,012.00	CL	
201400950901	VICKSBURG	FLORIDA BL	05/02/2014	09/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-001	1,012.00	CL	
201400950801	CANAL BL	ROSEDALE DR	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-022	644.00	CL	
201400950701	CONTI	CITY PARK AV	05/02/2014	11/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-010	179.00	CL	
201400950601	MEMBURG AL	I-610	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-038	179.00	CL	
201400950501	MEMBURG AL	BROOKS	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-035	179.00	CL	
201400950401	MEMBURG AL	KENILWORTH	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-034	179.00	CL	
201400950301	SOUTHERN PAC RR	KENILWORTH	05/02/2014	11/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-028	179.00	CL	
201400950201	GEN HAIG	FLORIDA BL	05/02/2014	10/23/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-027	179.00	CL	
201400950101	LEMOYNE	MARSHALL FOCH	05/02/2014	10/31/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-041	179.00	CL	
201400950001	ANTLOU AL	BROOKS	05/02/2014	12/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-011	515.20	CL	

201400945201	MARSHALL FOCH	LANE	05/02/2014	10/24/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-022	179.00	CL
201400945101	MARSHALL FOCH	PORTEOUS	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-021	179.00	CL
201400945001	MARSHALL FOCH	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-019	179.00	CL
201400944901	ARGONNE BL	PORTEOUS	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-014		CL
201400944801	ORLEANS AV	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-012	179.00	CL
201400944701	ORLEANS AV	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-011	414.00	CL
201400944601	ORLEANS AV	PORTEOUS	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-010	179.00	CL
201400944501	LANE	ORLEANS AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-008	179.00	CL
201400944401	GEN HAIG	LANE	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-005	644.00	CL
201400944301	MEMPHIS	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-008	179.00	CL
201400944201	WALKER	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-005	179.00	CL
201400944101	MARSHALL FOCH	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-054	179.00	CL
201400944001	GEN DIAZ	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-041	179.00	CL
201400943901	ARGONNE BL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-036	179.00	CL
201400943801	MARSHALL FOCH	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-026	179.00	CL
201400943701	LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-006	179.00	CL
201400943601	GEN DIAZ	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-024	179.00	CL
201400943501	GEN DIAZ	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-023	179.00	CL
201400943401	MEMPHIS	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-018	179.00	CL
201400943301	MEMPHIS	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-016	179.00	CL
201400943201	FILMORE AV	MEMBURG AL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-012	322.00	CL
201400943101	MEMPHIS	FILMORE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-011	179.00	CL
201400943001	LOUPHIS AL	MOUTON	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-010	179.00	CL
201400942901	LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-009	179.00	CL
201400942801	LOUPHIS AL	CHAPELLE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-007	179.00	CL
201400942701	DAISY LN	FOLIAGE PK	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-011	179.00	CL
201400942601	DAISY LN	FOLIAGE PK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-009	570.40	CL
201400942501	DAISY LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-008	179.00	CL
201400942401	MARCONI DR	THRUSH	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-003	598.00	CL
201400942301	MARCONI DR	THRUSH	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-002		CL
201400942201	ROBERT E LEE BL	GEN DIAZ	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-009	179.00	CL
201400942001	ROBERT E LEE BL	MEMPHIS	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-057	179.00	CL
201400941901	GEN DIAZ	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-055	179.00	CL
201400941801	PETROL AL	WALKER	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-050	179.00	CL
201400941701	MOUTON	ARGONNE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-041	179.00	CL
201400941601	MOUTON	ARGONNE	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-040	368.00	CL
201400941501	ARGONNE BL	ROBERT E LEE BL	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-035	179.00	CL
201400941401	MOUTON	ARGONNE BL	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-027	179.00	CL
201400941301	MOUTON	GEN DIAZ	05/02/2014	11/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-014	179.00	CL
201400941201	MOUTON	MEMBURG AL	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-010	460.00	CL
201400941101	CALLA LN	BREEZE PARK	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-036	179.00	CL
201400941001	CALLA LN	MARCONI DR	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-033	598.00	CL
201400940901	MARCONI DR	CALLA LN	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-032	179.00	CL
201400940801	THRASHER	MARCONI DR	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-030	179.00	CL
201102224501	RING	CANAL BL	12/20/2011	11/04/2013	SLINE	MWH-ID. 7463-312 FULL LINING OF SMH 226-025 TO 226-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED FULL LINING OF SMH 226-025 TO 226-004	1,876.00	CL
201102224301	RING	CANAL BL	12/20/2011	10/14/2013	SLEAD	MWH-ID. 7463-312 POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005	8,100.00	CL
201102224201	COLBERT	BRAGG	12/20/2011	09/16/2013	SMAIN	MWH-ID. 7463-311 POINT REPAIR 0' TO 12' FROM SMH 222-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-004	8,100.00	CL
201102224101	VICKSBURG	VOISIN	12/20/2011	10/23/2013	SLINE	MWH-ID. 7463-310 FULL LINING SMH 219-022 TO 219-005 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING SMH 219-022 TO 219-005	19,915.00	CL
201102224001	VICKSBURG	VOISIN	12/20/2011	07/02/2013	SLEAD	MWH-ID. 7463-310 POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022	10,000.00	CL
201102223901	VICKSBURG	VOISIN	12/20/2011	07/02/2013	SMAIN	MWH-ID. 7463-310 POINT REPAIR 191' TO 203' FROM SMH 219-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 191' TO 203' FROM SMH 219-022	10,000.00	CL
201102215801	PONTCHARTRAIN BL	W ROBERT E LEE BL	12/20/2011	07/08/2013	SLINE	MWH-ID. 7463-287 FULL LINING OF SMH 015-036 TO 015-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED FULL LINING OF SMH 015-036 TO 015-035	2,900.00	CL
201102215701	PONTCHARTRAIN BL	W ROBERT E LEE BL	12/20/2011	04/10/2013	SMAIN	MWH-ID. 7463-287 POINT REPAIR 7' TO 19' FROM SMH 015-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20	COMPLETED POINT REPAIR 7' TO 19' FROM SMH 015-036		CL
201102096201	POLK	COLBERT	11/30/2011	11/14/2013	SMAIN	MWH-ID. 7463-282 REPLACE PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	REPLACED PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028	67,344.00	CL
201102096001	LOUISVILLE	FRENCH	11/30/2011	09/03/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025	8,100.00	CL
201102095901	LOUISVILLE	FRENCH	11/30/2011	09/03/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025	8,100.00	CL
201102095801	LOUISVILLE	FRENCH	11/30/2011	09/17/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025	8,100.00	CL
201102095601	LOUISVILLE	FRENCH	11/30/2011	09/17/2013	SLEAD	MWH-ID. 7463-281 POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025	8,115.00	CL
201102095501	FRENCH	MILNE BL	11/30/2011	09/18/2013	SMAIN	MWH-ID. 7463-280 POINT REPAIR 0' TO 14' FROM SMH 222-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 0' TO 14' FROM SMH 222-021	8,388.00	CL
201102092701	MILNE BL	RINGOLD	11/29/2011	12/16/2013	SLINE	MWH-ID. 7463-279 FULL LINING OF SMH 222-024 TO 221-040 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 222-024 TO 221-040	9,122.00	CL

201102092501	MILNE BL	RINGOLD	11/29/2011	09/20/2013	SMAIN	MWH-ID. 7463-279 POINT REPAIR 334' TO 346' FROM SMH 222-024 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 334' TO 346' FROM SMH 222-024	8,100.00	CL		
201102008501	KENILWORTH	MILNE BL	11/15/2011	11/20/2013	SMAIN	MWH-ID. 7463-169 REPLACE PIPE FOR LINE SEGMENT 220-053 TO 220-051 ESSA 2 - BASIN 1 - LAKEVIEW - 18	REPLACED PIPE FOR LINE SEGMENT 220-053 TO 220-051	71,336.00	CL		
201102008201	CATINA	HARRISON AV	11/15/2011	08/06/2013	SLINE	MWH-ID. 7463-168 FULL LINING OF SMH 213-022 TO 213-021 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED FULL LINING OF SMH 213-022 TO 213-021	10,110.00	CL		
201102008101	CATINA	HARRISON AV	11/15/2011	07/29/2013	SMAIN	MWH-ID. 7463-168 POINT REPAIR 381' TO 399' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR 381' TO 399' FROM SMH 213-022	8,978.00	CL		
201102008001	CATINA	HARRISON AV	11/15/2011	07/26/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022	8,253.00	CL		
201102007901	CATINA	HARRISON AV	11/15/2011	07/25/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022	8,112.00	CL		
201102007801	CATINA	HARRISON AV	11/15/2011	07/24/2013	SLEAD	MWH-ID. 7463-168 POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022 ESSA 2 - BASIN 1 - LAKEVIEW - 18	COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022	8,113.00	CL		
201102005001	MITHRA	PARIS AV	11/15/2011	09/11/2013	SLINE	MWH-ID. 7463-153 FULL LINING OF SMH 245-014 TO 245-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED FULL LINING OF SMH 245-014 TO 245-013	6,434.00	CL		
201102004901	MITHRA	PARIS AV	11/15/2011	11/14/2013	SLEAD	MWH-ID. 7463-153 SERVICE REPAIR VIA LINING 256' FROM SMH 245-014 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22	COMPLETED SERVICE REPAIR VIA LINING 256' FROM SMH 245-014	5,600.00	CL		
201101954601	LOUIS XIV	GERMAIN	11/11/2011	02/10/2014	SLEAD	MWH-ID. 7463-143 SERVICE REPAIR VIA LINING 174' FROM SMH 221-016 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED SERVICE REPAIR VIA LINING 174' FROM SMH 221-016	8,260.00	CL		
201101954501	LOUISVILLE	POLK	11/11/2011	09/16/2013	SLINE	MWH-ID. 7463-140 FULL LINING OF SMH 220-035 TO 220-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 220-035 TO 220-034	7,486.00	CL		
201101954301	LOUISVILLE	POLK	11/11/2011	07/19/2013	SMAIN	MWH-ID. 7463-140 POINT REPAIR 173' TO 185' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 173' TO 185' FROM SMH 220-035	8,122.00	CL		
201101954201	LOUISVILLE	POLK	11/11/2011	07/07/2013	SMAIN	MWH-ID. 7463-140 POINT REPAIR 22' TO 34' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 22' TO 34' FROM SMH 220-035	8,124.00	CL		
201101954101	LOUISVILLE	POLK	11/11/2011	07/18/2013	SLEAD	MWH-ID. 7463-140 POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035	8,112.00	CL		
201101953901	CATINA	KENILWORTH	11/11/2011	07/16/2013	SMAIN	MWH-ID. 7463-139 POINT REPAIR 361' TO 373' FROM SMH 212-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR 361' TO 373' FROM SMH 212-004	8,100.00	CL		
201101953801	CATINA	KENILWORTH	11/11/2011	07/15/2013	SLEAD	MWH-ID. 7463-139 POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004	8,112.00	CL		
201101953701	HOMEDALE	WEST END BL	11/11/2011	02/06/2014	SLEAD	MWH-ID. 7463-138 POINT REPAIR REPLACE SERVICE 92' FROM SMH 211-036 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED POINT REPAIR TO REPLACE SERVICE R92' FROM SMH 211-036	8,250.00	CL		
201101189201	KENILWORTH	ARGONNE	07/21/2011	10/20/2011	SMAIN	MWH-ID. 7463-093 POINT REPAIR 120' TO 132' FROM SMH 231-043 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 120' TO 132' FROM SMH 231-043 COMPLETED	3,700.00	CL		
201101188901	LOUISVILLE	GERMAIN	07/21/2011	10/28/2011	SLINE	MWH-ID. 7463-091 FULL LINING OF SMH 221-030 TO 221-028 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	COMPLETED FULL LINING OF SMH 221-030 TO 221-028	9,671.50	CL		
201101188701	LOUISVILLE	GERMAIN	07/21/2011	09/28/2011	SMAIN	MWH-ID. 7463-091 POINT REPAIR 258' TO 270' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 258' TO 270' FROM SMH 221-030 COMPLETED	5,200.80	CL		
201101188501	LOUISVILLE	GERMAIN	07/21/2011	09/26/2011	SMAIN	MWH-ID. 7463-091 POINT REPAIR 78' TO 90' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 78' TO 90' FROM SMH 221-030 COMPLETED	3,700.00	CL		
201101188401	LOUISVILLE	GERMAIN	07/21/2011	09/27/2011	SMAIN	MWH-ID. 7463-091 POINT REPAIR 47' TO 59' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	POINT REPAIR 47' TO 59' FROM SMH 221-030 COMPLETED	5,200.30	CL		
201101188301	LOUISVILLE	GERMAIN	07/21/2011	09/26/2011	SLEAD	MWH-ID. 7463-091 SERVICE REPAIR VIA LINING 141' FROM SMH 221-030 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18	SERVICE REPAIR VIA LINING 141' FROM SMH 221-030 COMPLETED	6,702.50	CL		
201101188201	MARCIA AV	SHARON DR	07/21/2011	12/10/2010	SMAIN	MWH-ID. 7463-016 POINT REPAIR 10' TO 24' FROM SMH 010-008 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	COMPLETED POINT REPAIR 10' TO 24' FROM SMH 010-008	3,800.00	CL		
201101188001	BELLAIRE DR	26TH	07/21/2011	10/06/2011	SMAIN	MWH-ID. 7463-020 POINT REPAIR 158' TO 170' FROM SMH 012-010 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR 158' TO 170' FROM SMH 012-010 COMPLETED	5,201.80	CL		
201000479101	BELLAIRE DR	30TH	03/10/2010	12/22/2010	SMAIN	MWH-ID. 7463-022 POINT REPAIR 54' TO 66' FROM SMH 012-013 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	POINT REPAIR MADE 54' TO 66' FROM SMH 012-013	3,700.00	CL		
201000479301	30TH	FLEUR DE LIS DR	03/10/2010	06/08/2011	SMAIN	MWH-ID. 7463-025 REPLACE PIPE FOR LINE SEGMENT 012-035 TO 012-034 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4	REPLACED PIPE FOR LINE SEGMENT 012-035 TO 012-034	64,640.40	CL		
1,367											4,656,048.84
201100556201	METROPOLITAN	ACACIA	04/05/2011	04/16/2011	SLEAD	MWH-ID. 7463-067 SERVICE POINT REPAIR 52' FROM SMH 395-007 ESSA 2 - BASIN 3 - GENTILLY	SERVICE POINT REPAIR 52' FROM SMH 395-007 COMPLETED	5,200.10	CL		
201100966901	MUSIC	MADRID	06/10/2011	10/11/2011	SLEAD	MWH-ID. 7463-078 SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 COMPLETED	5,401.40	CL		

201100967201	MUSIC	MADRID	06/10/2011	11/02/2011	SLINE	MWH-ID. 7463-078 FULL LINING OF SMH 361-055 TO 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 361-055 TO 361-053 COMPLETED	10,638.50	CL
201100968301	MUSIC	VIENNA	06/10/2011	01/04/2012	SLINE	MWH-ID. 7463-074 FULL LINING OF SMH 361-056 TO 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-056 TO 361-055	19,281.00	CL
201100968501	ARTS	MADRID	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 197' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 197' FROM SMH 361-049 COMPLETED	5,201.40	CL
201100968701	ARTS	MADRID	06/10/2011	11/02/2011	SLINE	MWH-ID. 7463-073 FULL LINING OF SMH 361-049 TO 361-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 361-049 TO 361-046 COMPLETED	10,550.00	CL
201101921201	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 204' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 204' FROM SMH 361-053	4,800.00	CL
201101921101	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 129' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 129' FROM SMH 361-053	4,800.00	CL
201101921001	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 74' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 74' FROM SMH 361-053	4,800.00	CL
201101920901	ST ANTHONY AV	ROSARY DR	11/08/2011	05/22/2014	SLINE	MWH-ID. 7463-083 FULL LINING FROM SMH 322-005 TO 322-004 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING FROM SMH 322-005 TO 322-004	19,630.00	CL
201101920801	ST ANTHONY AV	ROSARY DR	11/08/2011	02/26/2015	SLEAD	MWH-ID. 7463-083 SERVICE REPAIR VIA LINING 358' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 358' FROM SMH 322-005	1,200.00	CL
201101920701	ST ANTHONY AV	ROSARY DR	11/08/2011	02/06/2015	SLEAD	MWH-ID. 7463-083 SERVICE REPAIR VIA LINING 313' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 313' FROM SMH 322-005	1,200.00	CL
201101920601	ST ANTHONY AV	ROSARY DR	11/08/2011	11/11/2013	SMAIN	MWH-ID. 7463-083 POINT REPAIR 197' TO 209' FROM SMH 322-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 197' TO 209' FROM SMH 322-005	7,360.00	CL
201101920501	VENUS	DREUX AV	11/08/2011	08/15/2014	SMAIN	MWH-ID. 7463-082 REPLACE PIPE FOR LINE SEGMENT 354-038 TO 354-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	REPLACED PIPE FOR LINE SEGMENT 354-038 TO 354-032	81,699.00	CL
201100969601	ELYSIAN FIELDS AV	STEPHEN GIRARD	06/10/2011	10/14/2011	SLEAD	MWH-ID. 7463-089 SERVICE POINT REPAIR 166' FROM SMH 333-013 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 166' FROM SMH 333-013 COMPLETED	5,200.00	CL
201101931601	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR VIA LINING 110' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 357-030	5,000.00	CL
201101931501	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR VIA LINING 89' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 89' FROM SMH 357-030	5,000.00	CL
201101931401	MARIGNY	ROBERT E LEE BL	11/09/2011	10/21/2014	SLEAD	MWH-ID. 7463-095 SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030 SERVICE REPAIR VIA CIPP WAS REJECTED DUE TO DEFORMATION. CONTRACTOR HAD TO REPLACE SERVICE. REWORK WAS PERFORMED ON 11/23/2015. PER MWH	7,990.00	CL
201101931301	MARIGNY	ROBERT E LEE BL	11/09/2011	08/21/2014	SLINE	MWH-ID. 7463-095 FULL LINING OF SMH 357-030 TO 357-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 357-030 TO 357-028	7,524.00	CL
201101923401	BACCICH	DREUX AV	11/08/2011	01/09/2014	SLINE	MWH-ID. 7463-088 FULL LINING FROM SMH 372-027 TO 372-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING FROM SMH 372-027 TO 372-026	8,468.00	CL
201101923301	BACCICH	DREUX AV	11/08/2011	03/07/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 202' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 202' FROM SMH 372-027	4,800.00	CL
201101923101	BACCICH	DREUX AV	11/08/2011	03/07/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 70' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 70' FROM SMH 372-027	4,600.00	CL
201101923001	BACCICH	DREUX AV	11/08/2011	02/18/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 67' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 67' FROM SMH 372-027	4,200.00	CL
201101922901	BACCICH	DREUX AV	11/08/2011	02/17/2014	SLEAD	MWH-ID. 7463-088 SERVICE REPAIR VIA LINING 22' FROM SMH 372-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 22' FROM SMH 372-027	5,200.00	CL
201401004801	MADRID	FRANKLIN AV	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-001		CL
201401004701	LAFAYE	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-035	205.00	CL
201401004601	BACCICH	MITHRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-033	205.00	CL
201401004501	FRANKLIN AV	LEON C SIMON DR	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-001	205.00	CL
201401004401	NEW YORK	LAFAYE	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-027	205.00	CL
201401004301	EADS	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-025	205.00	CL
201401004201	MEXICO	PEOPLES AV	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-018	205.00	CL
201401004001	ROBERT E LEE BL	BACCICH	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-011		CL
201401003901	LAFAYE	ROBERT E LEE BL	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-010		CL
201401003801	EADS	NEW YORK	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-008		CL
201401003701	ROBERT E LEE BL	LAFAYE	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-007	205.00	CL
201401003601	MEXICO	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-004	205.00	CL
201401003501	MEXICO	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-001		CL
201401003401	ATHIS	PEOPLES AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-049		CL
201401003301	BACCICH	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-048	205.00	CL
201401003201	ATHIS	BACCICH	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-045		CL
201401003101	PRENTISS AV	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-043		CL
201401002901	PRESS	AGRICULTURE	05/02/2014	10/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-001	500.00	CL
201401002801	PEOPLES AV	LEON C SIMON DR	05/02/2014	03/25/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-021		CL
201401002601	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-017	205.00	CL
201401002501	FRANKLIN AV	LEON C SIMON DR	05/02/2014	12/30/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-015	205.00	CL

201401009101	PEOPLES AV	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-046	205.00	CL	
201401009001	PEOPLES AV	MIRABEAU AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-045		CL	
201401008901	SELMA	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-043	205.00	CL	
201401008801	SELMA	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-039		CL	
201401008701	BACCICH	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-038		CL	
201401008601	BACCICH	FILMORE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-034	205.00	CL	
201401008501	DREUX AV	EASTERN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-030	205.00	CL	
201401008401	FILMORE AV	LAFAYE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-024	205.00	CL	
201401008301	LAFAYE	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-022	205.00	CL	
201401008201	LAFAYE	MIRABEAU AV	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-017	205.00	CL	
201401008101	SELMA	LAFAYE	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-016		CL	
201401008001	DEMONTLUZIN	FILMORE AV	05/02/2014	12/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-015	205.00	CL	
201401007901	DREUX AV	FRANKLIN AV	05/02/2014	10/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-014	500.00	CL	
201401007801	DEMONTLUZIN	DREUX AV	05/02/2014	11/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-012		CL	
201401007701	ODIN	BACCICH	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-030	205.00	CL	
201401007601	PEOPLES AV	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-026	205.00	CL	
201401007501	MENDEZ	PEOPLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-024		CL	
201401007401	PRENTISS AV	LAFAYE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-022	205.00	CL	
201401007301	BACCICH	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-021	205.00	CL	
201401007201	LAFAYE	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-017		CL	
201401007101	PRENTISS AV	EADS	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-010	205.00	CL	
201401007001	PRENTISS AV	FRANKLIN AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-009		CL	
201401006901	EADS	PRENTISS AV	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-008		CL	
201401006801	FRANKLIN AV	MITRA	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-005		CL	
201401006701	FRANKLIN AV	ODIN	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-004	205.00	CL	
201401006601	MIRABEAU AV	FRANKLIN AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-062	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-062		CL	
201401006501	FRANKLIN AV	DREUX AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-061	205.00	CL	
201401006401	FILMORE AV	LAFAYE	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-056	205.00	CL	
201401006301	BACCICH	FILMORE AV	05/02/2014	01/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-055		CL	
201401006201	EASTERN	FILMORE AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-054	205.00	CL	
201401006101	LAFAYE	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-041		CL	
201401006001	PRENTISS AV	LAFAYE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-039	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-039	205.00	CL	
201401005901	PRENTISS AV	FRANKLIN AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-038	205.00	CL	
201401005801	ATHIS	EADS	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-036		CL	
201401005701	FRANKLIN AV	PRESSBURG	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-035	205.00	CL	
201401005601	ATHIS	FRANKLIN AV	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-033		CL	
201401005501	VIENNA	PEOPLES AV	05/02/2014	11/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-031		CL	
201401005401	PEOPLES AV	VIENNA	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-027		CL	
201401005301	ROBERT E LEE BL	PEOPLES AV	05/02/2014	10/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-025	868.00	CL	
201401005201	LAFAYE	VIENNA	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-018	205.00	CL	
201401005101	ROBERT E LEE BL	BACCICH	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-017	205.00	CL	
201401005001	ROBERT E LEE BL	FRANKLIN AV	05/02/2014	10/22/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-009	500.00	CL	
201401004901	FRANKLIN AV	VIENNA	05/02/2014	11/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-003	205.00	CL	
201400922801	PRESS DR	DEMENT	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-093	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-093		CL	
201400922701	PRESS DR	ST FERDINAND DR	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-086	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-086		CL	
201400630501	FRANKLIN AV	DREUX AV	03/25/2014	12/31/2013	SMAIN	MWH-ID: 7463-750 POINT REPAIR 198' - 210' FROM SMH 354-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 198' - 210' FROM SMH 354-044	8,150.00	CL	
201400596201	ALVAR	HIGGINS BL	03/20/2014	10/20/2014	SLINE	MWH-ID: 7463-872 FULL LINING OF PIPE FROM SMH 396-005 TO 396-004 ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED FULL LINING OF PIPE FROM SMH 396-005 TO 396-004	12,896.00	CL	
201400596101	ALVAR	HIGGINS BL	03/20/2014	10/13/2014	SLEAD	MWH-ID: 7463-872 SERVICE POINT REPAIR 109' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED SERVICE POINT REPAIR 109' FROM SMH 396-005	5,368.00	CL	
201400596001	ALVAR	HIGGINS BL	03/20/2014	10/14/2014	SLEAD	MWH-ID: 7463-872 SERVICE POINT REPAIR 37' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED SERVICE POINT REPAIR 37' FROM SMH 396-005		CL	
201400595901	ALVAR	HIGGINS BL	03/20/2014	10/09/2014	SMAIN	MWH-ID: 7463-872 POINT REPAIR 0' TO 12' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 396-005		CL	
201400595801	VERMILLION BL	FILMORE AV	03/20/2014	12/17/2014	SMAIN	MWH-ID: 7463-871 POINT REPAIR 380' TO 392' FROM SMH 335-011 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 380' TO 392' FROM SMH 335-011		CL	
201400595701	TIMOLEON	ST ANTHONY AV	03/20/2014	10/14/2014	SLINE	MWH-ID: 7463-870 FULL LINING OF PIPE FROM SMH 334-049 TO 334- 044 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 334-049 TO 334-044	20,234.00	CL	
201400595601	TIMOLEON	ST ANTHONY AV	03/20/2014	09/08/2014	SMAIN	MWH-ID: 7463-870 POINT REPAIR 204' TO 229' FROM SMH 334-049 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 204' TO 229' FROM SMH 334-049		CL	
201400595301	FRANCE RD	PAULINE DR	03/20/2014	10/06/2014	SMAIN	MWH-ID: 7463-868 POINT REPAIR 46' TO 71' FROM SMH 249-014 - ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED POINT REPAIR 46' TO 71' FROM SMH 249-014	8,010.00	CL	
201400594601	ALVAR	HIGGINS BL	03/20/2014	10/08/2014	SMAIN	MWH-ID: 7463-872 POINT REPAIR 259' TO 271' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED POINT REPAIR 259' TO 271' FROM SMH 396-005		CL	
201400594501	LOUISA	MYRTLE	03/20/2014	09/03/2014	SLEAD	MWH-ID: 7463-878 SERVICE POINT REPAIR 74' FROM SMH 395-013 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED SERVICE POINT REPAIR 74' FROM SMH 395-013	620.00	CL	
201400594401	TIMOLEON	ST ANTHONY AV	03/20/2014	09/04/2014	SMAIN	MWH-ID: 7463-870 POINT REPAIR 118' TO 130' FROM SMH 334-049 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 118' TO 130' FROM SMH 334-049	21,900.00	CL	
201400593901	ALVAR	CHICKASAW	03/20/2014	11/07/2014	SMAIN	MWH-ID: 7463-873 POINT REPAIR 311' TO 323' FROM SMH 396-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW	COMPLETED POINT REPAIR 311' TO 323' FROM SMH 396-009	7,100.00	CL	
201400548601	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/27/2014	SLEAD	MWH-ID: 7463-086 POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021	7,420.00	CL	
201400548201	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/23/2014	SMAIN	MWH-ID: 7463-086 POINT REPAIR 195' TO 219' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 195' TO 219' FROM SMH 322-021	9,100.00	CL	
201400547901	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/22/2014	SLEAD	MWH-ID: 7463-086 SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021	7,375.00	CL	
201200246001	KENDALL DR	METROPOLITAN DR	01/27/2012	12/17/2013	SLINE	MWH-ID: 7463-592 FULL LINING FROM SMH 248-032 TO 248-031 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-032 TO 248-031	9,288.00	CL	
201200243101	KENDALL DR	METROPOLITAN DR	01/26/2012	12/16/2013	SLEAD	MWH-ID: 7463-592 POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 248- 032	8,320.00	CL	

201200243001	KENDALL DR	METROPOLITAN DR	01/26/2012	12/12/2013	SLEAD	MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032	8,590.00	CL	
201200242901	KENDALL DR	METROPOLITAN DR	01/26/2012	12/12/2013	SLEAD	MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032	7,900.00	CL	
201200242801	KENDALL DR	METROPOLITAN DR	01/26/2012	12/30/2013	SMAIN	MWH-ID. 7463-592 POINT REPAIR 257' - 269' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 257' - 269' FROM SMH 248-032	7,990.00	CL	
201200236901	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	11/07/2012	SLINE	MWH-ID. 7463-574 FULL LINING OF SMH 480-032 TO 249-060 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 480-032 TO 249-060	33,306.00	CL	
201200236801	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SMAIN	MWH-ID. 7463-574 POINT REPAIR 398' - 410' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR 398' - 410' FROM SMH 480-032 COMPLETED	6,200.00	CL	
201200236701	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SMAIN	MWH-ID. 7463-574 POINT REPAIR 346' - 358' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR 346' - 358' FROM SMH 480-032 COMPLETED	6,260.00	CL	
201200236601	CONGRESS DR	CHEF MENTEUR HW	01/26/2012	08/15/2012	SLEAD	MWH-ID. 7463-574 POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 COMPLETED	6,870.00	CL	
201200236501	NEW YORK	PROVIDENCE PL	01/26/2012	02/28/2014	SLINE	MWH-ID. 7463-573 FULL LINING OF SMH 252-046 TO 252-045 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 252-046 TO 252-045	7,450.00	CL	
201200236401	NEW YORK	PROVIDENCE PL	01/26/2012	02/20/2014	SLEAD	MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046	8,050.00	CL	
201200236301	NEW YORK	PROVIDENCE PL	01/26/2012	02/19/2014	SLEAD	MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046	7,930.00	CL	
201200236201	NEW YORK	PROVIDENCE PL	01/26/2012	02/17/2014	SLEAD	MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046	7,750.00	CL	
201200236101	NEW YORK	PROVIDENCE PL	01/26/2012	02/18/2014	SMAIN	MWH-ID. 7463-573 POINT REPAIR 75' - 87' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 75' - 87' FROM SMH 252-046	7,990.00	CL	
201200235901	MEXICO	PROVIDENCE PL	01/26/2012	03/05/2014	SLINE	MWH-ID. 7463-572 FULL LINING OF SMH 252-044 TO 252-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 252-044 TO 252-043	6,314.00	CL	
201200235801	MEXICO	PROVIDENCE PL	01/26/2012	02/24/2014	SMAIN	MWH-ID. 7463-572 POINT REPAIR 255' - 263' FROM SMH 252-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 255' - 263' FROM SMH 252-044	7,300.00	CL	
201200235701	PROVIDENCE PL	MEXICO	01/26/2012	03/19/2014	SLINE	MWH-ID. 7463-571 POINT REPAIR 0 TO 12 FEET FROM SMH 252-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0 TO 12 FEET FROM SMH 252-041	7,300.00	CL	
201200229501	CONGRESS DR	FRANKFORT	01/25/2012	02/07/2014	SMAIN	MWH-ID. 7463-569 REPLACE PIPE FROM SMH 252-029 TO 252-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-029 TO 252-028	21,640.00	CL	
201200229401	PAULINE DR	COLUMBIA	01/25/2012	02/07/2014	SMAIN	MWH-ID. 7463-568 REPLACE PIPE FROM SMH 252-028 TO 252-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-028 TO 252-027	20,800.00	CL	
201200229201	CONGRESS DR	FRANKFORT	01/25/2012	02/07/2014	SMAIN	MWH-ID. 7463-567 REPLACE PIPE FROM SMH 252-027 TO 252-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-027 TO 252-026	28,070.00	CL	
201200229101	PAULINE DR	COLUMBIA	01/25/2012	09/15/2014	SMAIN	MWH-ID. 7463-566 REPLACE PIPE FROM SMH 252-025 TO 252-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-025 TO 252-024	98,560.00	CL	
201200229001	FRANKFORT	CONGRESS DR	01/25/2012	02/14/2014	SMAIN	MWH-ID. 7463-565 REPLACE PIPE FROM SMH 252-011 TO 252-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-011 TO 252-010	14,460.00	CL	
201200228701	FRANKFORT	CONGRESS DR	01/25/2012	02/13/2014	SMAIN	MWH-ID. 7463-564 REPLACE PIPE FROM SMH 252-010 TO 252-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-010 TO 252-009	28,520.00	CL	
201200228401	ODIN	CONGRESS DR	01/25/2012	06/19/2014	SMAIN	MWH-ID. 7463-563 REPLACE PIPE FROM SMH 251-060 TO 251-059 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 251-060 TO 251-059	124,800.00	CL	
201200228301	DESIRE DR	MITHRA	01/25/2012	08/25/2014	SMAIN	MWH-ID. 7463-562 REPLACE PIPE FROM SMH 251-058 TO 251-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 251-058 TO 251-055	47,210.00	CL	
201200228001	MITHRA	CONGRESS DR	01/25/2012	05/29/2014	SMAIN	MWH-ID. 7463-561 REPLACE PIPE FROM SMH 251-057 TO 251-056 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 251-057 TO 251-056	65,530.00	CL	
201200227901	MIRABEAU AV	PRENTISS AV	01/25/2012	05/12/2014	SMAIN	MWH-ID. 7463-560 POINT REPAIR 0' - 12' FROM SMH 251-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-026	7,900.00	CL	
201200227501	CUNNINGHAM CT	PINEDA	01/25/2012	12/17/2013	SMAIN	MWH-ID. 7463-559 REPLACE PIPE SEGMENT FROM SMH 249-107 TO 249-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE SEGMENT FROM SMH 249-107 TO 249-106	59,150.00	CL	
201200227401	MIRABEAU AV	LOUISA DR	01/25/2012	08/05/2014	SLINE	MWH-ID. 7463-558 FULL LINING OF SMH 249-097 TO 249-096 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-097 TO 249-096	9,250.00	CL	
201200227201	MIRABEAU AV	LOUISA DR	01/25/2012	12/31/2013	SLEAD	MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097	7,450.00	CL	
201200227101	MIRABEAU AV	LOUISA DR	01/25/2012	12/30/2013	SLEAD	MWH-ID. 7463-558 POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097	7,420.00	CL	

201200227001	MIRABEAU AV	LOUISA DR	01/25/2012	12/30/2013	SLEAD	MWH-ID: 7463-558 POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097	7,450.00	CL	
201200226901	DESIRE DR	MIRABEAU AV	01/25/2012	03/10/2014	SLINE	MWH-ID: 7463-557 FULL LINING OF SMH 249-079 TO 249-078 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-079 TO 249-078	4,378.00	CL	
201200226801	DESIRE DR	MIRABEAU AV	01/25/2012	02/27/2014	SLEAD	MWH-ID: 7463-557 POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079	8,230.00	CL	
201200226701	DESIRE DR	MIRABEAU AV	01/25/2012	03/10/2014	SLINE	MWH-ID: 7463-556 FULL LINING OF SMH 249-078 TO 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-078 TO 249-077	4,428.00	CL	
201200226601	DESIRE DR	MIRABEAU AV	01/25/2012	02/28/2014	SMAIN	MWH-ID: 7463-556 POINT REPAIR 84' - 118' FROM SMH 249-078 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 84' - 118' FROM SMH 249-078	12,460.00	CL	
201200226501	DESIRE DR	MIRABEAU AV	01/25/2012	02/25/2014	SLEAD	MWH-ID: 7463-556 POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078	8,080.00	CL	
201200226401	DESIRE DR	DREUX AV	01/25/2012	02/17/2014	SLINE	MWH-ID: 7463-555 FULL LINING OF SMH 249-077 TO 249-076 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-077 TO 249-076	10,346.00	CL	
201200226301	DESIRE DR	DREUX AV	01/25/2012	04/17/2014	SMAIN	MWH-ID: 7463-555 POINT REPAIR VIA LINING 175' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 175' FROM SMH 249-077	4,600.00	CL	
201200226101	DESIRE DR	DREUX AV	01/25/2012	02/19/2014	SLEAD	MWH-ID: 7463-555 POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077	7,630.00	CL	
201200226001	DESIRE DR	DREUX AV	01/25/2012	02/20/2014	SLEAD	MWH-ID: 7463-555 POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077	7,990.00	CL	
201200225901	DESIRE DR	DREUX AV	01/25/2012	02/20/2014	SLEAD	MWH-ID: 7463-555 POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077	8,200.00	CL	
201200225801	GALLIER DR	DREUX AV	01/25/2012	03/14/2014	SLINE	MWH-ID: 7463-554 FULL LINING OF SMH 249-062 TO 249-061 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-062 TO 249-061	9,422.00	CL	
201200225701	GALLIER DR	DREUX AV	01/25/2012	03/05/2014	SMAIN	MWH-ID: 7463-554 POINT REPAIR 356' - 382' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 356' - 382' FROM SMH 249-062	11,400.00	CL	
201200225601	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	MWH-ID: 7463-554 POINT REPAIR 203' - 215' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 203' - 215' FROM SMH 249-062	11,880.00	CL	
201200225501	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	MWH-ID: 7463-554 POINT REPAIR 152' - 164' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 152' - 164' FROM SMH 249-062	9,070.00	CL	
201200225401	GALLIER DR	DREUX AV	01/25/2012	03/03/2014	SMAIN	MWH-ID: 7463-554 POINT REPAIR 22' - 34' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 22' - 34' FROM SMH 249-062	9,070.00	CL	
201200225301	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	02/03/2014	SLINE	MWH-ID: 7463-553 FULL LINING OF SMH 249-053 TO 249-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-053 TO 249-052	3,652.00	CL	
201200225201	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	01/16/2014	SLEAD	MWH-ID: 7463-553 POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053	7,330.00	CL	
201200225101	STEPHEN GIRARD AV	DESIRE DR	01/25/2012	01/03/2014	SLEAD	MWH-ID: 7463-553 POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053	7,660.00	CL	
201200225001	GALLIER DR	DREUX AV	01/25/2012	02/28/2014	SLEAD	MWH-ID: 7463-554 POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062	9,040.00	CL	
201200224901	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	02/03/2014	SLINE	MWH-ID: 7463-552 FULL LINING OF SMH 249-050 TO 249-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 249-050 TO 249-049	5,198.00	CL	
201200224801	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/20/2014	SLEAD	MWH-ID: 7463-552 POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050	7,990.00	CL	
201200224701	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/17/2014	SLEAD	MWH-ID: 7463-552 POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050	7,750.00	CL	
201200224601	STEPHEN GIRARD AV	CONGRESS DR	01/25/2012	01/17/2014	SLEAD	MWH-ID: 7463-552 POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050	8,080.00	CL	
201200224401	PAULINE DR	CONGRESS DR	01/25/2012	02/25/2014	SLINE	MWH-ID: 7463-551 FULL LINING FROM SMH 249-044 TO 249-033 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 249-044 TO 249-033	7,572.00	CL	
201200224301	PAULINE DR	CONGRESS DR	01/25/2012	02/18/2014	SLEAD	MWH-ID: 7463-551 POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044	8,050.00	CL	
201200224201	PAULINE DR	CONGRESS DR	01/25/2012	02/18/2014	SLEAD	MWH-ID: 7463-551 POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044	8,020.00	CL	
201200224101	PAULINE DR	CONGRESS DR	01/25/2012	02/17/2014	SLEAD	MWH-ID: 7463-551 POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044	7,630.00	CL	
201200224001	PAULINE DR	CONGRESS DR	01/25/2012	02/17/2014	SLEAD	MWH-ID: 7463-551 POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044	8,020.00	CL	

201200223801	MIRABEAU AV	SEMINARY PL	01/25/2012	03/02/2015	SLINE	MWH-ID. 7463-550 FULL LINING FROM SMH 248-118 TO 248-117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23'	COMPLETED FULL LINING FROM SMH 248-118 TO 248-117	4,914.00	CL		
201200223701	MIRABEAU AV	PRESS DR	01/25/2012	10/01/2014	SLINE	MWH-ID. 7463-549 FULL LINING FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23'	COMPLETED FULL LINING FROM SMH 248-116 TO 248-115	7,494.00	CL		
201200223601	PRESS DR	MIRABEAU AV	01/25/2012	06/09/2014	SLINE	MWH-ID. 7463-548 FULL LINING FROM SMH 248-115 TO 248-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-115 TO 248-106	5,694.00	CL		
201200223501	PRESS DR	MIRABEAU AV	01/25/2012	06/18/2014	SMAIN	MWH-ID. 7463-548 POINT REPAIR VIA LINING 106' FROM SMH 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 106' FROM SMH 248-115	7,450.00	CL		
201200223401	PRESS DR	MIRABEAU AV	01/25/2012	06/19/2014	SMAIN	MWH-ID. 7463-548 POINT REPAIR VIA LINING 31' FROM SMH 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 31' FROM SMH 248-115	7,450.00	CL		
201200223201	PRESS DR	ST FERDINAND DR	01/25/2012	09/05/2014	SLINE	MWH-ID. 7463-547 FULL LINING OF SMH 248-104 TO 248-103 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 248-104 TO 248-103	9,780.00	CL		
201200223101	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	MWH-ID. 7463-547 POINT REPAIR VIA LINING 271' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 271' FROM SMH 248-104	800.00	CL		
201200223001	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	MWH-ID. 7463-547 POINT REPAIR VIA LINING 147' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 147' FROM SMH 248-104	1,000.00	CL		
201200222901	PRESS DR	ST FERDINAND DR	01/25/2012	03/17/2015	SMAIN	MWH-ID. 7463-547 POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104	7,450.00	CL		
201200222801	PRESS DR	ST FERDINAND DR	01/25/2012	10/27/2014	SMAIN	MWH-ID. 7463-547 POINT REPAIR VIA LINING 23' FROM SMH 248-104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 23' FROM SMH 248-104	4,600.00	CL		
201200222701	PRESS DR	ST FERDINAND DR	01/25/2012	06/08/2014	SLINE	MWH-ID. 7463-546 FULL LINING FROM SMH 248-092 TO 248-086 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-092 TO 248-086	7,736.00	CL		
201200222601	PRESS DR	ST FERDINAND DR	01/25/2012	06/23/2014	SMAIN	MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 195' FROM SMH 248-092 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 195' FROM SMH 248-092	7,450.00	CL		
201200222501	PRESS DR	ST FERDINAND DR	01/25/2012	06/24/2014	SMAIN	MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 129' FROM SMH 248-092 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR VIA LINING 129' FROM SMH 248-092	7,450.00	CL		
201200222401	PRESS DR	ST FERDINAND DR	01/25/2012	06/26/2014	SMAIN	MWH-ID. 7463-546 POINT REPAIR REPLACE SERVICE 68' FROM SMH 248-092 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 68' FROM SMH 248-092	7,450.00	CL		
201200222201	FELICIANA DR	STEPHEN GIRARD	01/25/2012	12/16/2013	SMAIN	MWH-ID. 7463-545 REPLACE PIPE FROM SMH 248-050 TO 248-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 248-050 TO 248-049	24,000.00	CL		
201200222101	FELICIANA DR	MIRABEAU AV	01/25/2012	12/12/2013	SLEAD	MWH-ID. 7463-544 POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049	8,860.00	CL		
201200222001	FELICIANA DR	MIRABEAU AV	01/25/2012	04/25/2014	SMAIN	MWH-ID. 7463-544 POINT REPAIR VIA LINING 77' FROM SMH 248-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR VIA LINING 77' FROM SMH 248-049	5,000.00	CL		
201200221901	FELICIANA DR	DREUX AV	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-543 FULL LINING OF SMH 248-044 TO 248-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 248-044 TO 248-043	2,190.00	CL		
201200221801	FELICIANA DR	DREUX AV	01/25/2012	10/23/2013	SLEAD	MWH-ID. 7463-543 POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044	8,110.00	CL		
201200221701	FELICIANA DR	DREUX AV	01/25/2012	12/12/2013	SMAIN	MWH-ID. 7463-542 REPLACE PIPE FROM SMH 248-043 TO 248-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 248-043 TO 248-042	22,660.00	CL		
201200221601	FELICIANA DR	DREUX AV	01/25/2012	12/12/2013	SMAIN	MWH-ID. 7463-541 REPLACE PIPE FROM SMH 248-042 TO 248-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 248-042 TO 248-041	32,860.00	CL		
201200221501	FELICIANA DR	DREUX AV	01/25/2012	03/12/2014	SLINE	MWH-ID. 7463-540 FULL LINING FROM SMH 248-041 TO 248-040 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING FROM SMH 248-041 TO 248-040	2,574.00	CL		
201200221401	FELICIANA DR	DREUX AV	01/25/2012	10/23/2013	SLEAD	MWH-ID. 7463-540 SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041	8,020.00	CL		
201200219101	MITHRA	SEMINARY PL	01/25/2012	11/17/2014	SLINE	MWH-ID. 7463-528 FULL LINING OF SMH 250-117 TO 250-116 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-117 TO 250-116	4,448.00	CL		
201200219001	MITHRA	ST FERDINAND	01/25/2012	10/31/2013	SLINE	MWH-ID. 7463-527 FULL LINING OF SMH 250-110 TO 250-096 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-110 TO 250-096	6,680.00	CL		
201200218901	PRESS DR	ODIN	01/25/2012	03/17/2014	SLINE	MWH-ID. 7463-526 FULL LINING OF SMH 250-094 TO 250-093 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-094 TO 250-093	6,680.00	CL		
201200218701	PRESS DR	ODIN	01/25/2012	04/16/2014	SLEAD	MWH-ID. 7463-526 SERVICE REPAIR VIA LINING 98' FROM SMH 250-094 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE REPAIR VIA LINING 98' FROM SMH 250-094	5,000.00	CL		
201200218601	PRESS DR	ODIN	01/25/2012	04/16/2014	SLEAD	MWH-ID. 7463-526 SERVICE REPAIR VIA LINING 34' FROM SMH 250-094 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE REPAIR VIA LINING 34' FROM SMH 250-094	4,800.00	CL		
201200218501	PROVIDENCE PL	PRESSBURG	01/25/2012	03/18/2014	SLINE	MWH-ID. 7463-525 FULL LINING OF SMH 250-074 TO 250-073 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-074 TO 250-073	3,174.00	CL		

201200218401	PROVIDENCE PL	PRESSBURG	01/25/2012	03/13/2014	SMAIN	MWH-ID. 7463-525 POINT REPAIR 0' - 12' FROM SMH 250-074 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' - 12' FROM SMH 250-074	7,540.00	CL	
201200218301	ATHIS	CAMPUS BL	01/25/2012	03/20/2014	SLINE	MWH-ID. 7463-524 FULL LINING OF SMH 250-070 TO 250-069 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-070 TO 250-069	5,244.00	CL	
201200218101	ATHIS	CAMPUS BL	01/25/2012	03/11/2014	SMAIN	MWH-ID. 7463-524 POINT REPAIR 249' - 261' FROM SMH 250-070 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 249' - 261' FROM SMH 250-070	7,300.00	CL	
201200218001	ATHIS	CAMPUS BL	01/25/2012	03/10/2014	SMAIN	MWH-ID. 7463-524 POINT REPAIR 24' - 43' FROM SMH 250-070 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 24' - 43' FROM SMH 250-070	11,320.00	CL	
201200217901	PROVIDENCE PL	PRENTISS AV	01/25/2012	04/02/2014	SMAIN	MWH-ID. 7463-523 REPLACE PIPE SMH 250-065 TO 250-064 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE SMH 250-065 TO 250-064	67,710.00	CL	
201200217801	PRESS DR	ROBERT E LEE BL	01/25/2012	04/14/2014	SLINE	MWH-ID. 7463-522 FULL LINING OF SMH 250-051 TO 250-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-051 TO 250-050	7,834.00	CL	
201200217701	PRESSBURG	CAMPUS BL	01/25/2012	04/15/2014	SLINE	MWH-ID. 7463-521 FULL LINING OF SMH 250-048 TO 250-047 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-048 TO 250-047	5,388.00	CL	
201200217601	PRESSBURG	CAMPUS BL	01/25/2012	03/18/2014	SMAIN	MWH-ID. 7463-521 POINT REPAIR 98' - 110' FROM SMH 250-048 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 98' - 110' FROM SMH 250-048	8,380.00	CL	
201200217501	PRESSBURG	CAMPUS BL	01/25/2012	03/17/2014	SLEAD	MWH-ID. 7463-521 POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048	7,720.00	CL	
201200217401	MIRABEAU AV	CAMPUS BL	01/25/2012	04/08/2014	SLINE	MWH-ID. 7463-520 FULL LINING OF SMH 250-040 TO 250-039 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-040 TO 250-039	4,880.00	CL	
201200217301	MIRABEAU AV	CAMPUS BL	01/25/2012	12/24/2013	SMAIN	MWH-ID. 7463-520 POINT REPAIR 81' - 93' FROM SMH 250-040 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 81' - 93' FROM SMH 250-040	7,300.00	CL	
201200217201	MIRABEAU AV	CAMPUS BL	01/25/2012	12/19/2013	SLEAD	MWH-ID. 7463-520 POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040	7,780.00	CL	
201102249101	FRANKLIN AV	VIENNA	12/22/2011	12/02/2013	SLEAD	MWH-ID. 7463-346 SERVICE REPAIR 47' FROM SMH 361-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 47' FROM SMH 361-037	7,360.00	CL	
201102249001	PAINTERS	MADRID	12/22/2011	05/21/2014	SLINE	MWH-ID. 7463-345 FULL LINING FROM SMH 361-035 TO SMH 361-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 361-035 TO SMH 361-020	30,100.00	CL	
201102248901	PAINTERS	MADRID	12/22/2011	11/04/2013	SMAIN	MWH-ID. 7463-344 REPLACE PIPE FROM LINE SEGMENT 361-033 TO 361-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 361-033 TO 361-031	76,340.00	CL	
201102248701	PRESSBURG	FRANKLIN AV	12/22/2011	11/25/2013	SLEAD	MWH-ID. 7463-343 SERVICE REPAIR 15' FROM SMH 361-027 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 15' FROM SMH 361-027	8,170.00	CL	
201102248601	NEW YORK	MARIGNY	12/22/2011	04/23/2014	SLINE	MWH-ID. 7463-342 FULL LINING FROM SMH 358-031 TO SMH 358-030 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 358-031 TO SMH 358-030	7,450.00	CL	
201102248501	NEW YORK	MARIGNY	12/22/2011	12/05/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 278' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 278' FROM SMH 358-031	8,050.00	CL	
201102248401	NEW YORK	MARIGNY	12/22/2011	12/09/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 215' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 215' FROM SMH 358-031	8,650.00	CL	
201102248301	NEW YORK	MARIGNY	12/22/2011	12/10/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 90' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 90' FROM SMH 358-031	7,450.00	CL	
201102248101	NEW YORK	MARIGNY	12/22/2011	12/10/2013	SLEAD	MWH-ID. 7463-342 SERVICE REPAIR 28' FROM SMH 358-031 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 28' FROM SMH 358-031	7,450.00	CL	
201400547601	ROBERT E LEE BL	WILDAIR DR	03/14/2014	01/30/2014	SMAIN	MWH-ID. 7463-086 POINT REPAIR 34' TO 66' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 34' TO 66' FROM SMH 322-021	10,480.00	CL	
201400547101	CONGRESS DR	COLUMBIA	03/14/2014	02/07/2014	SMAIN	MWH-ID. 7463-570 REPLACE PIPE FROM SMH 252-030 TO 252-029 ESSA2 - BASIN3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-030 TO 252-029	83,240.00	CL	
201400378201	CONGRESS DR	COLUMBIA	02/18/2014	02/05/2014	SMAIN	MWH-ID. 7463-570 REPLACE PIPE FROM SMH 252-030 TO 252-029 ESSA2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-030 TO 252-029	83,240.00	CL	
201400377801	CONGRESS DR	MEXICO	02/18/2014	02/05/2014	SMAIN	MWH-ID. 7463-530 REPLACE PIPE FROM SMH 252-008 TO 252-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-008 TO 252-007	44,390.00	CL	
201400377701	CONGRESS DR	FRANKFORT	02/18/2014	02/05/2014	SMAIN	MWH-ID. 7463-529 REPLACE PIPE FROM SMH 252-006 TO 252-005 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 252-006 TO 252-005	45,483.00	CL	
201305191601	PAUGER	SELMA	12/18/2013	08/19/2014	SLEAD	MWH-ID. 7463-819 SERVICE POINT REPAIR 190' FROM SMH 334-062 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 190' FROM SMH 334-062	5,700.00	CL	
201305191501	PAUGER	SELMA	12/18/2013	08/19/2014	SMAIN	MWH-ID. 7463-819 POINT REPAIR 74' TO 86' FROM SMH 334-062 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 74' TO 86' FROM SMH 334-062	6,940.00	CL	
201305191401	PAUGER	SELMA	12/18/2013	08/26/2014	SLINE	MWH-ID. 7463-819 FULL LINING OF PIPE FROM SMH 334-062 TO 334- 061 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 334-062 TO 334-061	11,136.00	CL	
201305190301	PAUGER	SELMA	12/18/2013	08/19/2014	SMAIN	MWH-ID. 7463-819 POINT REPAIR 0' TO 12' FROM SMH 334-062 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 334-062	7,706.00	CL	
201304809301	WARRINGTON DR	FILMORE AV	10/25/2013	11/10/2014	SMAIN	MWH-ID. 7463-276 REPLACE PIPE FOR LINE SEGMENT 321-030 TO 321-037 ESSA 2 - BASIN 3 - GENTILLY - 17	REPLACED PIPE FOR LINE SEGMENT 321-030 TO 321-037		CL	

201304423401	VERMILLION BL	PRENTISS AV	09/30/2013	03/05/2014	SLEAD	MWH-ID. 7463-767 SERVICE POINT REPAIR 47' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 47' FROM SMH 335-009	6,620.00	CL
201304422501	FRANKLIN AV	PRENTISS AV	09/30/2013	11/05/2014	SMAIN	MWH-ID. 7463-770 REPLACE PIPE FROM SMH 361-006 TO 361-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 361-006 TO 361-005	49,013.00	CL
201304320701	EADS	PRENTISS AV	09/16/2013	10/17/2013	SMAIN	MWH-ID. 7463-758 REPLACE PIPE FROM SMH 374-037 TO 374-036 ESSA 2 - BASIN 3-GENTILLY - SPS 17	REPLACED PIPE FROM SMH 374-037 TO 374-036	76,090.00	CL
201304320601	PRENTISS AV	ARTS	09/16/2013	01/22/2014	SMAIN	MWH-ID. 7463-752 POINT REPAIR 79' - 91' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR 79' - 91' FROM SMH 360-010	7,310.00	CL
201304320501	FRANKLIN AV	DREUX AV	09/16/2013	01/03/2014	SMAIN	MWH-ID. 7463-751 POINT REPAIR 0' - 12' FROM SMH 354-045 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-045	6,200.00	CL
201304320401	FRANKLIN AV	DREUX AV	09/16/2013	01/03/2014	SMAIN	MWH-ID. 7463-750 POINT REPAIR 0' - 12' FROM SMH 354-044 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-044	6,950.00	CL
201304320101	ATHIS	EADS	09/16/2013	06/09/2014	SLINE	MWH-ID. 7463-757 FULL LINING OF SEGEMENT 374-036 TO 374-033 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 374-036 TO 374-033	12,600.00	CL
201304320001	SELMA	LAFAYE	09/16/2013	03/19/2015	SLINE	MWH-ID. 7463-754 FULL LINING OF SEGEMENT 372-016 TO 372-006 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 372-016 TO 372-006	19,710.00	CL
201304319901	ARTS	PRENTISS AV	09/16/2013	10/01/2014	SMAIN	MWH-ID. 7463-753 REPLACE PIPE FROM SMH 360-018 TO 360-017 ESSA 2 - BASIN 3-GENTILLY - SPS 17	REPLACED PIPE FROM SMH 360-018 TO 360-017	71,357.00	CL
201304319801	PRENTISS AV	ARTS	09/16/2013	01/23/2014	SLEAD	MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010	6,770.00	CL
201304319701	PRENTISS AV	ARTS	09/16/2013	01/21/2014	SLEAD	MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010	6,800.00	CL
201304319601	PRENTISS AV	ARTS	09/16/2013	01/21/2014	SLEAD	MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010	6,785.00	CL
201304319501	PRENTISS AV	ARTS	09/16/2013	03/05/2015	SLINE	MWH-ID. 7463-752 FULL LINING OF SEGEMENT 360-010 TO 360-009 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 360-010 TO 360-009		CL
201304319301	FILMORE AV	LAFAYE	09/16/2013	09/15/2014	SMAIN	MWH-ID. 7463-755 REPLACE PIPE FROM SMH 372-056 TO 372-055 ESSA 2 - BASIN 3-GENTILLY - SPS 17	REPLACED PIPE FROM SMH 372-056 TO 372-055	57,128.00	CL
201304319201	MENDEZ	PEOPLES AV	09/16/2013	09/11/2013	SMAIN	MWH-ID. 7463-763 POINT REPAIR 234' - 288' FROM SMH 373-024 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED POINT REPAIR 234' - 288' FROM SMH 373-024	14,600.00	CL
201304318701	MENDEZ	FRANKLIN AV	09/16/2013	03/09/2015	SLINE	MWH-ID. 7463-756 FULL LINING OF SEGEMENT 373-001 TO 360-023 ESSA 2 - BASIN 3-GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 373-001 TO 360-023		CL
201304031501	TIMOLEON	PAUGER	07/25/2013	09/13/2013	SMAIN	MWH-ID. 7463-739 POINT REPAIR 45' - 57' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 45' - 57' FROM SMH 334-044	8,000.00	CL
201304031401	ROBERT E LEE BL	LONDON DR	07/25/2013	02/19/2014	SMAIN	MWH-ID. 7463-738 POINT REPAIR 36' - 48' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 36' - 48' FROM SMH 323-017	6,200.00	CL
201304031301	ROBERT E LEE BL	LONDON DR	07/25/2013	03/05/2015	SLINE	MWH-ID. 7463-738 FULL LINING OF SEGEMENT 323-017 TO 323-016 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 323-017 TO 323-016		CL
201304031201	ROBERT E LEE BL	LONDON DR	07/25/2013	02/18/2014	SMAIN	MWH-ID. 7463-738 POINT REPAIR 239' - 251' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 239' - 251' FROM SMH 323-017	6,200.00	CL
201304031101	WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020	6,800.00	CL
201304031001	WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020	6,920.00	CL
201304030901	ANNETTE	MIRABEAU AV	07/25/2013	10/07/2013	SMAIN	MWH-ID. 7463-736 REPLACE PIPE FROM SMH 320-045 TO 320-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 320-045 TO 320-044	74,360.00	CL
201304030101	TIMOLEON	PAUGER	07/25/2013	09/12/2013	SMAIN	MWH-ID. 7463-739 POINT REPAIR 90' - 102' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 90' - 102' FROM SMH 334-044		CL
201304030001	WILTON DR	ROBERT E LEE BL	07/25/2013	02/20/2014	SLEAD	MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020	6,860.00	CL
201304029901	WILDAIR DR	WARRINGTON DR	07/25/2013	05/07/2014	SMAIN	MWH-ID. 7463-735 REPLACE PIPE FROM SMH 320-027 TO 320-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 320-027 TO 320-026	64,280.00	CL
201304029201	MANDEVILLE	ATHIS	07/25/2013	03/17/2015	SLINE	MWH-ID. 7463-741 FULL LINING OF SEGEMENT 357-009 TO 357-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SEGEMENT 357-009 TO 357-001	24,347.50	CL
201304029101	CURIE	NEW YORK	07/25/2013	06/06/2014	SMAIN	MWH-ID. 7463-740 REPLACE PIPE FROM SMH 337-014 TO 337-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM SMH 337-014 TO 337-013	74,470.00	CL
201303412101	VERMILLION BL	PRENTISS AV	04/15/2013	07/01/2013	SMAIN	MWH-ID. 7463-734 POINT REPAIR 325' TO 337' FROM SMH 335-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 325' TO 337' FROM SMH 335-009	7,400.00	CL
201302832301	MEXICO	ST ROCH AV	01/21/2013	12/05/2013	SLINE	MWH-ID. 7463-339 FULL LINING FROM SMH 358-007 TO SMH 358-0004 ESSA 2 - BASIN 3 - GENTILLY - SPS17	COMPLETED FULL LINING FROM SMH 358-007 TO SMH 358-0004	7,830.00	CL
201302832201	ELYSIAN FIELDS AV	ATHIS	01/21/2013	10/24/2013	SMAIN	MWH-ID. 7463-336 REPLACE PIPE FROM SMH 357-048 TO SMH 357-011 ESSA 2 - BASIN 3 - GENTILLY - SPS17	REPLACED PIPE FROM SMH 357-048 TO SMH 357-011	74,420.00	CL
201302832101	SPAIN	ROBERT E LEE BL	01/21/2013	11/06/2013	SLINE	MWH-ID. 7463-335 FULL LINING FROM SMH 357-038 TO SMH 357-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 357-038 TO SMH 357-037	7,840.00	CL
201302820701	MIRABEAU AV	LAFAYE	01/18/2013	02/24/2013	SMAIN	MWH-ID. 7463-733 POINT REPAIR 202' TO 214' FROM SMH 372-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 202' TO 214' FROM SMH 372-010	6,260.00	CL
201202088401	MENDEZ	CONGRESS DR	09/24/2012	04/03/2014	SLINE	MWH-ID. 7463-698 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5	4,020.00	CL
201202088301	MENDEZ	CONGRESS DR	09/24/2012	03/13/2014	SLEAD	MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81'	12,160.00	CL
201202088201	MENDEZ	CONGRESS DR	09/24/2012	03/12/2014	SLEAD	MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58'	14,980.00	CL
201202087301	MANDEVILLE	MIRABEAU AV	09/24/2012	03/06/2014	SMAIN	MWH-ID. 7463-706 PERFORM POINT REPAIR 137' TO 149'	PERFORMED POINT REPAIR 137' TO 149'	6,200.00	CL
201202087201	MANDEVILLE	MIRABEAU AV	09/24/2012	03/07/2014	SLEAD	MWH-ID. 7463-706 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24'	7,460.00	CL
201202087101	ST ROCH AV	LOMBARD	09/24/2012	02/14/2014	SMAIN	MWH-ID. 7463-705 PERFORM POINT REPAIR 332' TO 334'	PERFORMED POINT REPAIR 332' TO 334'	6,500.00	CL
201202087001	MUSIC	ORIOLE	09/24/2012	11/19/2013	SLINE	MWH-ID. 7463-702 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5	7,367.00	CL
201202086401	PIETY DR	PRENTISS AV	09/24/2012	01/12/2015	SLINE	MWH-ID. 7463-697 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5	6,652.00	CL
201202086201	MANDEVILLE	MIRABEAU AV	09/24/2012	03/10/2014	SMAIN	MWH-ID. 7463-706 PERFORM POINT REPAIR 165' TO 205'	PERFORMED POINT REPAIR 165' TO 205'	14,540.00	CL
201202086101	ST ROCH AV	LOMBARD	09/24/2012	02/14/2014	SLEAD	MWH-ID. 7463-705 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285'	6,500.00	CL

201201746601	MADRID	DEBORA DR	07/27/2012	12/09/2014	SMAIN	MWH-ID. 7463-607 POINT REPAIR 334' - 346' FROM SMH 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 334' - 346' FROM SMH 251-051	7,300.00	CL	
201201569901	ROBERT E LEE BL	BACCICH	06/27/2012	10/27/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202	5,306.00	CL	
201201569801	ROBERT E LEE BL	BACCICH	06/27/2012	10/23/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78	4,996.00	CL	
201201569701	ROBERT E LEE BL	BACCICH	06/27/2012	10/27/2014	SLEAD	MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7	4,996.00	CL	
201201569601	ROBERT E LEE BL	BACCICH	06/27/2012	11/11/2014	SLINE	MWH-ID. 7463-686 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152		CL	
201201233801	ST ANTHONY AV	LEON C SIMON DR	05/12/2012	05/21/2012	SMAIN	MWH-ID. 7463-077 POINT REPAIR 0'-65' FROM SMH 323-002 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 0'-65' FROM SMH 323-002 COMPLETED	16,800.00	CL	
201200381001	MIRABEAU AV	IROUOIS	02/15/2012	04/17/2014	SLINE	MWH-ID. 7463-681 FULL LINING OF SMH 248-120 TO 248-121 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 248-120 TO 248-121	7,614.00	CL	
201200380901	MIRABEAU AV	IROUOIS	02/15/2012	11/13/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 230' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE POINT REPAIR 230' FROM SMH 248-120	7,300.00	CL	
201200380801	MIRABEAU AV	IROUOIS	02/15/2012	11/13/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 167' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE POINT REPAIR 167' FROM SMH 248-120	7,300.00	CL	
201200380701	MIRABEAU AV	IROUOIS	02/15/2012	11/12/2013	SLEAD	MWH-ID. 7463-681 SERVICE POINT REPAIR 56' FROM SMH 248-120 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED SERVICE POINT REPAIR 56' FROM SMH 248-120	7,300.00	CL	
201200367901	PRENTISS AV	PRESS	02/14/2012	04/08/2014	SLINE	MWH-ID. 7463-650 FULL LINING OF SMH 250-042 TO 250-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-042 TO 250-041	4,782.00	CL	
201200367801	PRENTISS AV	PRESS	02/14/2012	12/19/2013	SMAIN	MWH-ID. 7463-650 POINT REPAIR 192' - 197' FROM 250-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 192' - 197' FROM 250-042	7,750.00	CL	
201200367701	PRENTISS AV	PRESS	02/14/2012	12/18/2013	SMAIN	MWH-ID. 7463-650 POINT REPAIR 53' - 65' FROM 250-042 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 53' - 65' FROM 250-042	7,300.00	CL	
201200252401	WARRINGTON DR	PELOPIDAS	01/27/2012	11/21/2013	SLINE	MWH-ID. 7463-615 FULL LINING OF SMH 332B-003 TO 332B-002 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 332B-003 TO 332B-002	1,900.00	CL	
201200251101	MADRID	PAULINE DR	01/27/2012	01/06/2015	SLINE	MWH-ID. 7463-608 FULL LINING OF SMH 251-052 TO 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 251-052 TO 251-051	8,780.00	CL	
201200251001	MADRID	PAULINE DR	01/27/2012	03/20/2014	SLEAD	MWH-ID. 7463-608 POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052	12,040.00	CL	
201200250901	MADRID	PAULINE DR	01/27/2012	03/13/2014	SLEAD	MWH-ID. 7463-608 POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052	8,050.00	CL	
201200250801	MADRID	PAULINE DR	01/27/2012	03/10/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 101' - 117' FROM SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 101' - 117' FROM SMH 251-052	13,540.00	CL	
201200250501	MADRID	CONGRESS DR	01/27/2012	12/03/2014	SMAIN	MWH-ID. 7463-607 POINT REPAIR 0' - 12' FROM SMH 251-051 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-051	7,300.00	CL	
201200250401	PRENTISS AV	MENDEZ	01/27/2012	12/19/2013	SMAIN	MWH-ID. 7463-606 REPLACE PIPE FROM SMH 250-057 - 250-056 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FROM SMH 250-057 - 250-056	35,160.00	CL	
201102247901	NEW YORK	MARIGNY	12/22/2011	12/02/2013	SLINE	MWH-ID. 7463-341 FULL LINING OF SMH 358-024 TO SMH 358-023 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SMH 358-024 TO SMH 358-023	7,426.00	CL	
201102247801	NEW YORK	MARIGNY	12/22/2011	10/23/2013	SLEAD	MWH-ID. 7463-341 SERVICE REPAIR 18' FROM SMH 358-024 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 18' FROM SMH 358-024	7,330.00	CL	
201102247701	MEXICO	ELYSIAN FIELDS AV	12/22/2011	12/04/2013	SLINE	MWH-ID. 7463-340 FULL LINING OF SMH 358-013 TO SMH 358-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SMH 358-013 TO SMH 358-010	7,808.00	CL	
201102247601	MEXICO	ELYSIAN FIELDS AV	12/22/2011	10/22/2013	SLEAD	MWH-ID. 7463-340 SERVICE REPAIR 240' FROM SMH 358-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 240' FROM SMH 358-013	7,660.00	CL	
201102247501	MEXICO	ELYSIAN FIELDS AV	12/22/2011	10/22/2013	SLEAD	MWH-ID. 7463-340 SERVICE REPAIR 170' FROM SMH 358-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 170' FROM SMH 358-013	7,720.00	CL	
201102247401	MEXICO	ST ROCH AV	12/22/2011	10/21/2013	SLEAD	MWH-ID. 7463-339 SERVICE REPAIR 24' FROM SMH 358-007 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 24' FROM SMH 358-007	7,390.00	CL	
201102247301	SPAIN	NEW YORK	12/22/2011	10/21/2013	SMAIN	MWH-ID. 7463-338 POINT REPAIR 0' TO 20' FROM SMH 358-006 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' TO 20' FROM SMH 358-006	8,860.00	CL	
201102247101	ROBERT E LEE BL	SPAIN	12/22/2011	11/27/2013	SLINE	MWH-ID. 7463-337 FULL LINING OF SHM 358-002 TO 358-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF SHM 358-002 TO 358-001	8,818.00	CL	
201102246901	ROBERT E LEE BL	SPAIN	12/22/2011	10/17/2013	SLEAD	MWH-ID. 7463-337 SERVICE REPAIR 330' FROM SMH 358-002 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 330' FROM SMH 358-002	7,330.00	CL	
201102246701	ROBERT E LEE BL	SPAIN	12/22/2011	10/17/2013	SLEAD	MWH-ID. 7463-337 SERVICE REPAIR 272' FROM SMH 358-002 ESSA 2 - BASIN 3 - UPTOWN - SPS 17	COMPLETED SERVICE REPAIR 272' FROM SMH 358-002	7,330.00	CL	
201102242501	SPAIN	ROBERT E LEE BL	12/21/2011	10/16/2013	SMAIN	MWH-ID. 7463-335 POINT REPAIR 31' TO 43' FROM SMH 357-038 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 31' TO 43' FROM SMH 357-038	8,110.00	CL	

201102225901	CARTIER AV	OWENS BL	12/20/2011	04/30/2014	SLINE	MWH-ID. 7463-317 FULL LINING OF SMH 298-031 TO 298-027 ESSA 2 - BASIN 3 - LAKEVIEW - STATION 19	COMPLETED FULL LINING OF SMH 298-031 TO 298-027	7,268.00	CL	
201102225801	ODIN	PRENTISS AV	12/20/2011	07/15/2014	SMAIN	MWH-ID. 7463-316 REPLACE PIPE FOR SEWER LINE SEGMENT 250-108 TO 250-107 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	REPLACED PIPE FOR SEWER LINE SEGMENT 250-108 TO 250-107	64,510.00	CL	
201102225701	ODIN	PROVIDENCE PL	12/20/2011	03/06/2014	SLINE	MWH-ID. 7463-315 FULL LINING OF SMH 250-106 TO 250-105 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED FULL LINING OF SMH 250-106 TO 250-105	4,596.00	CL	
201102225601	ODIN	PROVIDENCE PL	12/20/2011	02/10/2014	SLEAD	MWH-ID. 7463-315 POINT REPAIR REPLACE SERVICE 89' TO 101' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 89' TO 101' FROM SMH 250-106	8,290.00	CL	
201102225401	ODIN	PROVIDENCE PL	12/20/2011	12/04/2013	SMAIN	MWH-ID. 7463-315 POINT REPAIR 36' TO 48' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 36' TO 48' FROM SMH 250-106	8,500.00	CL	
201102225301	ODIN	PROVIDENCE PL	12/20/2011	12/02/2013	SMAIN	MWH-ID. 7463-315 POINT REPAIR 0' TO 12' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 250-106	7,300.00	CL	
201102091501	FRANKLIN AV	VIENNA	11/29/2011	02/19/2014	SLINE	MWH-ID. 7463-277 FULL LINING OF SMH 361-038 TO 361-037 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-038 TO 361-037	5,476.00	CL	
201102091401	FRANKLIN AV	VIENNA	11/29/2011	12/03/2013	SMAIN	MWH-ID. 7463-277 POINT REPAIR 58' TO 70' FROM SMH 361-038 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 58' TO 70' FROM SMH 361-038	7,300.00	CL	
201102091301	FRANKLIN AV	VIENNA	11/29/2011	12/03/2013	SLEAD	MWH-ID. 7463-277 POINT REPAIR REPLACE SERVICE 148' FROM SMH 361-038 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR REPLACE SERVICE 148' FROM SMH 361-038	7,570.00	CL	
201102091201	WINGATE DR	PRENTISS AV	11/29/2011	10/29/2013	SLEAD	MWH-ID. 7463-275 POINT REPAIR REPLACE SERVICE 86' FROM SMH 321-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 86' FROM SMH 321-019	7,690.00	CL	
201102091101	WILDAIR DR	FILMORE	11/29/2011	10/29/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 346' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 346' FROM SMH 321-016		CL	
201102091001	WILDAIR DR	FILMORE	11/29/2011	10/29/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 343' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 343' FROM SMH 321-016	8,380.00	CL	
201102090901	WILDAIR DR	FILMORE	11/29/2011	10/28/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 270' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 270' FROM SMH 321-016		CL	
201102090801	WILDAIR DR	FILMORE	11/29/2011	10/28/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 267' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 321-016	8,110.00	CL	
201102090701	WILDAIR DR	FILMORE	11/29/2011	10/24/2014	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 183' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 183' FROM SMH 321-016		CL	
201102090601	WILDAIR DR	FILMORE	11/29/2011	10/24/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 174' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 174' FROM SMH 321-016	8,170.00	CL	
201102090501	WILDAIR DR	FILMORE	11/29/2011	10/23/2013	SLEAD	MWH-ID. 7463-274 POINT REPAIR REPLACE SERVICE 9' FROM SMH 321-016 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 321-016	8,140.00	CL	
201102090301	EADS	ROBERT E LEE BL	11/29/2011	10/21/2014	SLEAD	MWH-ID. 7463-273 POINT REPAIR REPLACE SERVICE 303' FROM SMH 374-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 303' FROM SMH 374-007	7,600.00	CL	
201102090201	EADS	ROBERT E LEE BL	11/29/2011	10/20/2014	SLEAD	MWH-ID. 7463-273 POINT REPAIR REPLACE SERVICE 264' FROM SMH 374-007 ESSA 2 - BASIN 7 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 374-007	5,988.00	CL	
201102090101	EADS	ROBERT E LEE BL	11/29/2011	10/20/2014	SLEAD	MWH-ID. 7463-273 POINT REPAIR REPLACE SERVICE 198' FROM SMH 374-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 374-007	7,538.00	CL	
201102083301	BACCICH	MADRID	11/29/2011	07/22/2013	SLEAD	MWH-ID. 7463-246 POINT REPAIR REPLACE SERVICE 8' FROM SMH 374-029 ESSA 2 - BASIN 3 - GENTILLY - STATION	COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 374-029	6,620.00	CL	
201102083001	FRANKLIN AV	ROBERT E LEE BL	11/29/2011	11/12/2014	SLINE	MWH-ID. 7463-244 FULL LINING FROM SMH 374-002 TO 374-001 ESSA 2 - BASIN 3 - GENTILLY - STATION 17'	COMPLETED FULL LINING FROM SMH 374-002 TO 374-001	6,824.00	CL	
201102012801	PEOPLES AV	NEW YORK	11/15/2011	10/23/2014	SLEAD	MWH-ID. 7463-186 POINT REPAIR REPLACE SERVICE 147' FROM SMH 375-036 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 375-036	5,120.00	CL	
201102012701	FRANKFORT	PEOPLES AV	11/15/2011	10/14/2014	SLEAD	MWH-ID. 7463-185 POINT REPAIR REPLACE SERVICE 138' FROM SMH 375-035 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 375-035	4,624.00	CL	
201102012601	FRANKFORT	PEOPLES AV	11/15/2011	10/13/2014	SMAIN	MWH-ID. 7463-185 POINT REPAIR 1' TO 13' FROM SMH 375-035 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR 1' TO 13' FROM SMH 375-035	4,500.00	CL	
201102012401	FRANKFORT	PEOPLES AV	11/15/2011	10/16/2014	SLINE	MWH-ID. 7463-185 FULL LINING OF SMH 375-035 TO 375-032 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED FULL LINING OF SMH 375-035 TO 375-032	12,560.00	CL	
201102012001	FRANKFORT	BACCICH	11/15/2011	10/17/2014	SLINE	MWH-ID. 7463-184 FULL LINING OF SMH 375-032 TO 375-028 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED FULL LINING OF SMH 375-032 TO 375-028	15,024.00	CL	
201102011501	LAFAYE	ROBERT E LEE BL	11/15/2011	10/17/2014	SLEAD	MWH-ID. 7463-183 POINT REPAIR REPLACE SERVICE 296' FROM SMH 375-010 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 375-010	7,476.00	CL	
201102011201	ROBERT E LEE BL	LAFAYE	11/15/2011	11/28/2014	SMAIN	MWH-ID. 7463-182 REPLACE PIPE FOR LINE SEGMENT 375-007 TO 375-005 ESSA 2 - BASIN 3 - GENTILLY - 17	REPLACED PIPE FOR LINE SEGMENT 375-007 TO 375-005	61,843.00	CL	

201102011001	ROBERT E LEE BL	FRANKLIN AV	11/15/2011	11/21/2014	SMAIN	MWH-ID. 7463-181 REPLACE PIPE FOR LINE SEGMENT 375-006 TO 375-005 ESSA 2 - BASIN 3 - GENTILLY - 17	REPLACED PIPE FOR LINE SEGMENT 375-006 TO 375-005	49,100.00	CL	
201102009901	PEOPLES AV	VIENNA	11/15/2011	07/22/2013	SLEAD	MWH-ID. 7463-174 POINT REPAIR REPLACE SERVICE 15' FROM SMH 374-027 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR REPLACE SERVICE 15' FROM SMH 374-027	6,560.00	CL	
201102009801	ROBERT E LEE BL	PEOPLES AV	11/15/2011	01/07/2015	SLINE	MWH-ID. 7463-173 FULL LINING OF SMH 374-025 TO 374-024 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED FULL LINING OF SMH 374-025 TO 374-024	10,894.00	CL	
201102009401	MADRID	LAFAYE	11/15/2011	08/19/2013	SMAIN	MWH-ID. 7463-172 REPLACE PIPE FOR LINE SEGMENT 374-015 TO 374-006 ESSA 2 - BASIN 3 - GENTILLY - 17	REPLACED PIPE FOR LINE SEGMENT 374-015 TO 374-006	73,780.00	CL	
201102009301	EADS	ATHIS	11/15/2011	11/20/2014	SLINE	MWH-ID. 7463-171 FULL LINING OF SMH 374-014 TO 374-013 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED FULL LINING OF SMH 374-014 TO 374-013		CL	
201102009101	EADS	ATHIS	11/15/2011	10/28/2014	SMAIN	MWH-ID. 7463-171 POINT REPAIR 109' TO 121' FROM SMH 374-014 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR 109' TO 121' FROM SMH 374-014		CL	
201102009001	EADS	ATHIS	11/15/2011	10/30/2014	SMAIN	MWH-ID. 7463-171 POINT REPAIR 153' TO 181' FROM SMH 374-014 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR 153' TO 181' FROM SMH 374-014		CL	
201102008801	EADS	ATHIS	11/15/2011	10/28/2014	SMAIN	MWH-ID. 7463-171 POINT REPAIR 12' TO 24' FROM SMH 374-014 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR 12' TO 24' FROM SMH 374-014		CL	
201102008601	LAFAYE	PRENTISS AV	11/15/2011	10/23/2013	SLEAD	MWH-ID. 7463-170 POINT REPAIR REPLACE SERVICE 0' - 270' FROM SMH 373-018 ESSA 2 - BASIN 3 - GENTILLY - 17	COMPLETED POINT REPAIR REPLACE SERVICE 0' - 270' FROM SMH 373-018	7,300.00	CL	
201102006301	MADRID	ARTS	11/15/2011	11/07/2013	SLINE	MWH-ID. 7463-158 FULL LINING OF SMH 361-046 TO 361-045 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-046 TO 361-045	8,288.00	CL	
201102006101	LONDON DR	LEON C SIMON DR	11/15/2011	10/28/2013	SMAIN	MWH-ID. 7463-156 POINT REPAIR 199' TO 219' FROM SMH 323-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 199' TO 219' FROM SMH 323-019	7,600.00	CL	
201102006001	LONDON DR	LEON C SIMON DR	11/15/2011	10/22/2014	SLEAD	MWH-ID. 7463-156 SERVICE REPAIR VIA LINING 112' FROM SMH 323-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 112' FROM SMH 323-019	5,000.00	CL	
201102005901	LONDON DR	LEON C SIMON DR	11/15/2011	10/22/2014	SLEAD	MWH-ID. 7463-156 SERVICE REPAIR VIA LINING 55' FROM SMH 323-019 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 55' FROM SMH 323-019	5,000.00	CL	
201102005701	LONDON DR	LEON C SIMON DR	11/15/2011	08/11/2014	SLINE	MWH-ID. 7463-156 FULL LINING OF SMH 323-019 TO 323-018 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 323-019 TO 323-018	6,610.00	CL	
201102005501	WAINWRIGHT DR	LEON C SIMON DR	11/15/2011	12/12/2013	SLINE	MWH-ID. 7463-155 FULL LINING OF SMH 323-009 TO 323-008 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 323-009 TO 323-008	7,056.00	CL	
201102005201	WAINWRIGHT DR	LEON C SIMON DR	11/15/2011	10/28/2013	SMAIN	MWH-ID. 7463-155 POINT REPAIR 0' TO 12' FROM SMH 323-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 323-009	7,675.00	CL	
201102005101	ROBERT E LEE BL	WAINWRIGHT DR	11/15/2011	10/29/2013	SMAIN	MWH-ID. 7463-154 POINT REPAIR 0' TO 15' FROM SMH 323-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' TO 15' FROM SMH 323-007	7,900.00	CL	
201102004201	MARIGNY	NEW YORK	11/15/2011	08/11/2014	SLEAD	MWH-ID. 7463-151 SERVICE REPAIR REPLACE SERVICE 84' FROM SMH 358-012 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 84' FROM SMH 358-012	7,900.00	CL	
201102004101	MADRID	MARIGNY	11/15/2011	01/10/2014	SLINE	MWH-ID. 7463-150 FULL LINING OF SMH 357-036 TO 357-035 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 357-036 TO 357-035	7,650.00	CL	
201102004001	MADRID	MARIGNY	11/15/2011	10/16/2013	SMAIN	MWH-ID. 7463-150 POINT REPAIR 284' TO 296' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 284' TO 296' FROM SMH 357-036	7,300.00	CL	
201102003701	MADRID	MARIGNY	11/15/2011	02/14/2014	SLEAD	MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 232' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 232' FROM SMH 357-036	4,600.00	CL	
201102003601	MADRID	MARIGNY	11/15/2011	02/13/2014	SLEAD	MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 229' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 229' FROM SMH 357-036	5,000.00	CL	
201102003501	MADRID	MARIGNY	11/15/2011	02/13/2014	SLEAD	MWH-ID. 7463-150 SERVICE REPAIR VIA LINING 156' FROM SMH 357-036 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 156' FROM SMH 357-036	4,800.00	CL	
201102003201	MADRID	ELYSIAN FIELDS AV	11/15/2011	02/18/2014	SLINE	MWH-ID. 7463-149 FULL LINING OF SMH 357-029 TO 357-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 357-029 TO 357-028	6,754.00	CL	
201200181501	EASTERN	SELMA	01/24/2012	12/09/2013	SLINE	MWH-ID. 7463-393 FULL LINING OF SMH 372-049 TO 372-048 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 372-049 TO 372-048	7,650.00	CL	
201200181401	EASTERN	SELMA	01/24/2012	10/22/2013	SMAIN	MWH-ID. 7463-393 POINT REPAIR 44' - 56' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 44' - 56' FROM SMH 372-049	7,720.00	CL	
201200181301	EASTERN	SELMA	01/24/2012	10/16/2013	SLEAD	MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049	8,560.00	CL	
201200181201	EASTERN	SELMA	01/24/2012	10/17/2013	SLEAD	MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049	9,640.00	CL	
201200181101	EASTERN	SELMA	01/24/2012	10/21/2013	SLEAD	MWH-ID. 7463-393 POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049	7,690.00	CL	

201200180801	DREUX AV	VENUS	01/24/2012	11/21/2014	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030		CL
201200180701	DREUX AV	VENUS	01/24/2012	11/21/2013	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030	8,530.00	CL
201200180601	DREUX AV	VENUS	01/24/2012	11/20/2013	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030	7,990.00	CL
201200180501	DREUX AV	VENUS	01/24/2012	11/19/2013	SLEAD	MWH-ID. 7463-391 POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030	8,680.00	CL
201200180401	FRENCHMEN	STEPHEN GIRARD AV	01/24/2012	01/23/2014	SLINE	MWH-ID. 7463-390 FULL LINING OF SMH 333-009 TO 333-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 333-009 TO 333-007	17,450.00	CL
201200180301	WILTON DR	PRENTISS AV	01/24/2012	11/05/2013	SMAIN	MWH-ID. 7463-389 POINT REPAIR 435' - 466' FROM SMH 322-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 435' - 466' FROM SMH 322-011	7,900.00	CL
201200180201	WILTON DR	PRENTISS AV	01/24/2012	11/05/2013	SMAIN	MWH-ID. 7463-389 POINT REPAIR 253' - 265' FROM SMH 322-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 253' - 265' FROM SMH 322-011	7,750.00	CL
201200173701	WILDAIR DR	RAPIDES DR	01/23/2012	01/14/2014	SMAIN	MWH-ID. 7463-388 REPLACE PIPE SEGMENT 321-015 TO 321-012 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	REPLACED PIPE SEGMENT 321-015 TO 321-012	87,625.00	CL
201200170601	FRANKLIN AV	VIENNA	01/23/2012	01/02/2014	SLINE	MWH-ID. 7463-442 FULL LINING OF SMH 374-003 TO 374-001 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 374-003 TO 374-001	9,280.00	CL
201200170501	FRANKLIN AV	VIENNA	01/23/2012	11/20/2013	SLEAD	MWH-ID. 7463-442 POINT REPAIR REPLACE SERVICE 293' FROM SMH 374-003 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 374-003	7,570.00	CL
201200170401	FRANKLIN AV	VIENNA	01/23/2012	11/20/2013	SLEAD	MWH-ID. 7463-442 POINT REPAIR REPLACE SERVICE 192' FROM SMH 374-003 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 374-003	7,570.00	CL
201200170301	FRANKLIN AV	VIENNA	01/23/2012	11/19/2013	SLEAD	MWH-ID. 7463-442 POINT REPAIR REPLACE SERVICE 147' FROM SMH 374-003 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 374-003	7,570.00	CL
201200170201	FRANKLIN AV	VIENNA	01/23/2012	11/21/2013	SMAIN	MWH-ID. 7463-442 POINT REPAIR 364' - 374' FROM SMH 374-003 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 364' - 374' FROM SMH 374-003	7,300.00	CL
201200170101	NEW YORK	SPAIN	01/23/2012	11/13/2013	SLINE	MWH-ID. 7463-157 FULL LINING OF SMH 358-021 TO 358-020 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 358-021 TO 358-020	7,738.00	CL
201200170001	NEW YORK	SPAIN	01/23/2012	10/24/2013	SMAIN	MWH-ID. 7463-157 POINT REPAIR 0' - 12' FROM SMH 358-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' - 12' FROM SMH 358-021	8,050.00	CL
201200168601	ANNETTE	SUMPTER	01/23/2012	07/24/2014	SMAIN	MWH-ID. 7463-435 REPLACE PIPE SEGMENT 319-021 TO 319-018 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	REPLACED PIPE SEGMENT 319-021 TO 319-018	94,960.00	CL
201200052201	PRESS DR	ODIN	01/06/2012	05/29/2014	SLINE	MWH-ID. 7463-375 FULL LINING FROM SMH 250-100 TO 250-099 ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED FULL LINING FROM SMH 250-100 TO 250-099	3,506.00	CL
201200052101	PRESS DR	ODIN	01/06/2012	04/11/2014	SMAIN	MWH-ID. 7463-375 POINT REPAIR 10' TO 22' FROM SMH 250-100 ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED POINT REPAIR 10' TO 22' FROM SMH 250-100	15,100.00	CL
201200051901	PROVIDENCE PL	CAMPUS BL	01/06/2012	02/03/2014	SLINE	MWH-ID. 7463-374 FULL LINING FROM SMH 250-077 TO 250-076 ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED FULL LINING FROM SMH 250-077 TO 250-076	7,316.00	CL
201200023801	EADS	ROBERT E LEE BL	01/05/2012	10/07/2014	SLEAD	MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 301' FROM SMH 375-003 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 301' FROM SMH 375-003	6,856.00	CL
201200023701	EADS	ROBERT E LEE BL	01/05/2012	10/08/2014	SLEAD	MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 268' FROM SMH 375-005 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 268' FROM SMH 375-005	6,856.00	CL
201200023501	EADS	ROBERT E LEE BL	01/05/2012	10/06/2014	SLEAD	MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 197' FROM SMH 375-005 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 375-005	7,476.00	CL
201200023001	EADS	ROBERT E LEE BL	01/05/2012	10/14/2014	SLEAD	MWH-ID. 7463-360 POINT REPAIR REPLACE SERVICE 142' FROM SMH 375-0005 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 375-0005	5,988.00	CL
201200022901	FRANKLIN AV	NEW YORK	01/05/2012	11/19/2014	SLINE	MWH-ID. 7463-359 FULL LINING FROM SMH 375-003 TO 375-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 375-003 TO 375-001		CL
201200022801	FRANKLIN AV	NEW YORK	01/05/2012	10/27/2014	SLEAD	MWH-ID. 7463-359 POINT REPAIR REPLACE SERVICE 157' FROM SMH 375-003 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 375-003	5,120.00	CL
201200022701	FRANKLIN AV	NEW YORK	01/05/2012	11/10/2014	SLEAD	MWH-ID. 7463-359 POINT REPAIR REPLACE SERVICE 108' FROM SMH 375-003 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 375-003	5,306.00	CL
201200022601	FRANKLIN AV	NEW YORK	01/05/2012	10/28/2014	SMAIN	MWH-ID. 7463-359 POINT REPAIR 23' FROM SMH 375-003 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 23' FROM SMH 375-003	5,120.00	CL
201200022501	NEW YORK	ST ROCH AV	01/05/2012	12/03/2013	SLINE	MWH-ID. 7463-358 FULL LINING FROM SMH 362-030 TO SMH 362-028 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 362-030 TO SMH 362-028	7,450.00	CL
201200022301	NEW YORK	ST ROCH AV	01/05/2012	10/28/2013	SLEAD	MWH-ID. 7463-358 POINT REPAIR REPLACE SERVICE 246' FROM SMH 362-030 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 246' FROM SMH 362-030	7,360.00	CL

201200022101	NEW YORK	ST ROCH AV	01/05/2012	10/28/2013	SLEAD	MWH-ID. 7463-358 POINT REPAIR REPLACE SERVICE 101' FROM SMH 362-030 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 101' FROM SMH 362-030	7,360.00	CL	
201200021801	NEW YORK	ST ROCH AV	01/05/2012	10/28/2013	SLEAD	MWH-ID. 7463-358 POINT REPAIR REPLACE SERVICE 51' FROM SMH 362-030 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 51' FROM SMH 362-030	7,360.00	CL	
201200021001	FRANKFORT	ARTS	01/05/2012	12/13/2013	SLINE	MWH-ID. 7463-357 FULL LINING FROM SMH 362-026 TO SMH 362-024 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 362-026 TO SMH 362-024	8,238.00	CL	
201200020701	FRANKFORT	ARTS	01/05/2012	11/05/2013	SMAIN	MWH-ID. 7463-357 POINT REPAIR 80' TO 103' FROM SMH 362-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 80' TO 103' FROM SMH 362-026	8,950.00	CL	
201200020101	FRANKFORT	ARTS	01/05/2012	11/07/2013	SLEAD	MWH-ID. 7463-357 POINT REPAIR REPLACE SERVICE 291' FROM SMH 362-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 291' FROM SMH 362-026	7,390.00	CL	
201200019901	FRANKFORT	ARTS	01/05/2012	11/06/2013	SLEAD	MWH-ID. 7463-357 POINT REPAIR REPLACE SERVICE 222' FROM SMH 362-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 222' FROM SMH 362-026	7,360.00	CL	
201200019801	FRANKFORT	ARTS	01/05/2012	11/06/2013	SLEAD	MWH-ID. 7463-357 POINT REPAIR REPLACE SERVICE 144' FROM SMH 362-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	POINT REPAIR REPLACE SERVICE 144' FROM SMH 362-026	7,360.00	CL	
201200016201	MUSIC	NEW YORK	01/04/2012	12/10/2013	SMAIN	MWH-ID. 7463-356 REPLACE PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017	87,980.00	CL	
201200016001	NEW YORK	PAINTERS	01/04/2012	10/30/2013	SLEAD	MWH-ID. 7463-355 POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018	7,660.00	CL	
201200015701	NEW YORK	PAINTERS	01/04/2012	10/29/2013	SLEAD	MWH-ID. 7463-355 POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018	7,600.00	CL	
201200015201	PAINTERS	ROBERT E LEE BL	01/04/2012	12/02/2013	SMAIN	MWH-ID. 7463-354 REPLACE PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010	53,680.00	CL	
201200015101	NEW YORK	PAINTERS	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-353 POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009	8,620.00	CL	
201200015001	NEW YORK	PAINTERS	01/04/2012	02/19/2014	SLINE	MWH-ID. 7463-353 FULL LINING FROM SMH 362-009 TP SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 362-009 TP SMH 362-008	2,858.00	CL	
201200014801	FRANKLIN AV	NEW YORK	01/04/2012	12/17/2013	SLINE	MWH-ID. 7463-352 FULL LINING FROM SMH 362-008 TO SMH 362-006 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 362-008 TO SMH 362-006	8,748.00	CL	
201200014701	FRANKLIN AV	NEW YORK	01/04/2012	11/13/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008	7,660.00	CL	
201200014301	FRANKLIN AV	NEW YORK	01/04/2012	11/12/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008	7,570.00	CL	
201200014201	FRANKLIN AV	NEW YORK	01/04/2012	11/12/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008 ESSA 2 - BASIN 3 - UPTOWN - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008	7,690.00	CL	
201200014101	FRANKLIN AV	NEW YORK	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-352 POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008	7,690.00	CL	
201200013801	ROBERT E LEE BL	ARTS	01/04/2012	10/23/2014	SMAIN	MWH-ID. 7463-351 REPLACE PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	REPLACED PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001	93,380.00	CL	
201200013601	PAINTERS	ROBERT E LEE BL	01/04/2012	11/21/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060	7,685.00	CL	
201200013301	PAINTERS	ROBERT E LEE BL	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060	7,410.00	CL	
201200013201	PAINTERS	ROBERT E LEE BL	01/04/2012	11/21/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060	9,060.00	CL	
201200013101	PAINTERS	ROBERT E LEE BL	01/04/2012	11/11/2013	SLEAD	MWH-ID. 7463-350 POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060	7,410.00	CL	
201200012801	ST ROCH AV	VIENNA	01/04/2012	11/25/2013	SLINE	MWH-ID. 7463-349 FULL LINING FROM SMH 361-059 TO SHM 361-058 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 361-059 TO SHM 361-058	7,836.00	CL	
201200012701	ST ROCH AV	VIENNA	01/04/2012	11/07/2013	SLEAD	MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059	7,840.00	CL	
201200012001	ST ROCH AV	VIENNA	01/04/2012	11/06/2013	SLEAD	MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059	7,810.00	CL	
201200011901	ST ROCH AV	VIENNA	01/04/2012	11/06/2013	SLEAD	MWH-ID. 7463-349 POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059	7,810.00	CL	
201200011601	MUSIC	ROBERT E LEE BL	01/04/2012	10/29/2013	SLEAD	MWH-ID. 7463-348 POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054	7,600.00	CL	
201200011401	MUSIC	ROBERT E LEE BL	01/04/2012	10/31/2013	SLEAD	MWH-ID. 7463-348 POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054	8,050.00	CL	

201102249701	MUSIC	ROBERT E LEE BL	12/22/2011	10/30/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 59' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 59' FROM SMH 361-054	7,720.00	CL	
201102249501	MUSIC	ROBERT E LEE BL	12/22/2011	10/31/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 213' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 213' FROM SMH 361-054	7,660.00	CL	
201102249401	MUSIC	ROBERT E LEE BL	12/22/2011	10/30/2013	SLEAD	MWH-ID. 7463-348 SERVICE REPAIR 262' FROM SMH 361-054 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE REPAIR 262' FROM SMH 361-054	7,630.00	CL	
201102249201	FRANKLIN AV	VIENNA	12/22/2011	12/31/2013	SLINE	MWH-ID. 7463-346 FULL LINING FROM SMH 361-037 TO SMH 361-036 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING FROM SMH 361-037 TO SMH 361-036	3,700.00	CL	
201101956201	MADRID	ELYSIAN FIELDS AV	11/11/2011	10/14/2013	SMAIN	MWH-ID. 7463-149 POINT REPAIR 184' TO 196' FROM SMH 357-029 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 184' TO 196' FROM SMH 357-029	8,530.00	CL	
201101956101	MADRID	ELYSIAN FIELDS AV	11/11/2011	10/14/2013	SLEAD	MWH-ID. 7463-149 POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029	7,990.00	CL	
201101956001	BRUTUS	ST ANTHONY AV	11/11/2011	05/08/2015	SMAIN	MWH-ID. 7463-148 REPAIR WITH MAIN LINE CIPP SMH 334-034 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED REPAIR WITH MAIN LINE CIPP SMH 334-034	15,090.00	CL	
201101935401	PAUGER	BRUTUS	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-105 SERVICE REPAIR VIA LINING 233' FROM SMH 334-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 233' FROM SMH 334-024	4,600.00	CL	
201101935301	PAUGER	BRUTUS	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-105 SERVICE REPAIR VIA LINING 64' FROM SMH 334-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 64' FROM SMH 334-024	4,600.00	CL	
201101935201	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/09/2014	SLINE	MWH-ID. 7463-106 FULL LINING OF SMH 356-020 TO 356-018 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 356-020 TO 356-018	6,424.00	CL	
201101935101	ODIN	ELYSIAN FIELDS AV	11/09/2011	12/10/2013	SLEAD	MWH-ID. 7463-106 POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020	8,950.00	CL	
201101935001	ODIN	ELYSIAN FIELDS AV	11/09/2011	12/12/2013	SMAIN	MWH-ID. 7463-106 POINT REPAIR 39' TO 95' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 39' TO 95' FROM SMH 356-020	13,090.00	CL	
201101934901	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/24/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 205' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 205' FROM SMH 356-020	7,200.00	CL	
201101934801	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 153' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 153' FROM SMH 356-020	600.00	CL	
201101934701	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 111' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 356-020	5,800.00	CL	
201101934601	ODIN	ELYSIAN FIELDS AV	11/09/2011	04/23/2014	SLEAD	MWH-ID. 7463-106 SERVICE REPAIR VIA LINING 108' FROM SMH 356-020 ESSA2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 108' FROM SMH 356-020	600.00	CL	
201101933201	FRANKLIN AV	NEW YORK	11/09/2011	12/11/2013	SLINE	MWH-ID. 7463-099 FULL LINING OF SMH 362-043 TO 362-023 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 362-043 TO 362-023	7,454.00	CL	
201101933101	FRANKLIN AV	NEW YORK	11/09/2011	11/14/2013	SMAIN	MWH-ID. 7463-099 POINT REPAIR 86' TO 109' FROM SMH 362-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 86' TO 109' FROM SMH 362-043	9,010.00	CL	
201101933001	FRANKLIN AV	NEW YORK	11/09/2011	11/14/2013	SMAIN	MWH-ID. 7463-099 POINT REPAIR 220' TO 236' FROM SMH 362-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 220' TO 236' FROM SMH 362-043	7,360.00	CL	
201101932901	MEXICO	ST ROCH AV	11/09/2011	08/12/2014	SLEAD	MWH-ID. 7463-098 POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041	7,690.00	CL	
201101932801	MEXICO	ST ROCH AV	11/09/2011	08/12/2014	SLEAD	MWH-ID. 7463-098 POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041	7,900.00	CL	
201101932701	VIENNA	MUSIC	11/09/2011	12/14/2013	SLEAD	MWH-ID. 7463-097 SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050	4,600.00	CL	
201101932601	PRESSBURG	MUSIC	11/09/2011	01/03/2014	SLINE	MWH-ID. 7463-096 FULL LINING OF SMH 361-022 TO 361-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-022 TO 361-021	6,424.00	CL	
201101932401	PRESSBURG	MUSIC	11/09/2011	10/28/2013	SMAIN	MWH-ID. 7463-096 POINT REPAIR 159' TO 171' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 159' TO 171' FROM SMH 361-022	8,380.00	CL	
201101932301	PRESSBURG	MUSIC	11/09/2011	10/28/2013	SMAIN	MWH-ID. 7463-096 POINT REPAIR 49' TO 62' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 49' TO 62' FROM SMH 361-022	7,660.00	CL	
201101932201	PRESSBURG	MUSIC	11/09/2011	08/14/2014	SLEAD	MWH-ID. 7463-096 SERVICE REPAIR VIA LINING 110' FROM SMH 361-022 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 361-022	8,020.00	CL	
201101931801	MARIGNY	ROBERT E LEE BL	11/09/2011	10/15/2013	SMAIN	MWH-ID. 7463-095 POINT REPAIR 192' TO 204' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 192' TO 204' FROM SMH 357-030	7,960.00	CL	
201101931701	MARIGNY	ROBERT E LEE BL	11/09/2011	10/15/2013	SMAIN	MWH-ID. 7463-095 POINT REPAIR 142' TO 160' FROM SMH 357-030 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 142' TO 160' FROM SMH 357-030	7,660.00	CL	
201101922401	ROBERT E LEE BL	WILDAIR DR	11/08/2011	02/20/2014	SLINE	MWH-ID. 7463-086 FULL LINING OF SMH 322-021 TO 322-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 322-021 TO 322-009	8,554.00	CL	

201101922201	ROBERT E LEE BL	WILDAIR DR	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-086 POINT REPAIR 325' TO 338' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 325' TO 338' FROM SMH 322-021	7,390.00	CL	
201101922101	ROBERT E LEE BL	WILDAIR DR	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-086 POINT REPAIR 2' TO 14' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 2' TO 14' FROM SMH 322-021	7,390.00	CL	
201101922001	WARRINGTON DR	NEW YORK	11/08/2011	10/28/2013	SMAIN	MWH-ID. 7463-085 POINT REPAIR 0' TO 18' FROM SMH 323-014 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 0' TO 18' FROM SMH 323-014	8,200.00	CL	
201101921701	MADRID	MUSIC	11/08/2011	04/21/2014	SLINE	MWH-ID. 7463-084 FULL LINING OF SMH 361-053 TO 361-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 361-053 TO 361-046	8,964.00	CL	
201101921501	MADRID	MUSIC	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-084 POINT REPAIR 286' TO 298' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 286' TO 298' FROM SMH 361-053	8,050.00	CL	
201101921401	MADRID	MUSIC	11/08/2011	11/04/2013	SMAIN	MWH-ID. 7463-084 POINT REPAIR 153' TO 165' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 153' TO 165' FROM SMH 361-053	8,050.00	CL	
201101921301	MADRID	MUSIC	11/08/2011	05/01/2014	SLEAD	MWH-ID. 7463-084 SERVICE REPAIR VIA LINING 207' FROM SMH 361-053 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED SERVICE REPAIR VIA LINING 207' FROM SMH 361-053	4,800.00	CL	
201100969501	FRENCHMEN	MIRABEAU AV	06/10/2011	10/24/2011	SLINE	MWH-ID. 7463-070 FULL LINING FROM SMH 334-010 TO 334-008 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING FROM SMH 334-010 TO 334-008 COMPLETED	8,441.00	CL	
201100969401	FRENCHMEN	MIRABEAU AV	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-070 SERVICE POINT REPAIR 44' FROM SMH 334-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 44' FROM SMH 334-010 COMPLETED	5,400.00	CL	
201100969301	ST ROCH AV	SELMA	06/10/2011	10/20/2011	SMAIN	MWH-ID. 7463-071 POINT REPAIR 294' TOTO 310' FROM SMH 354-033 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 294' TOTO 310' FROM SMH 354-033 COMPLETED	9,502.50	CL	
201100969201	VENUS	SELMA	06/10/2011	10/19/2011	SMAIN	MWH-ID. 7463-071 POINT REPAIR 70' TOTO 82' FROM SMH 354-033 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 70' TOTO 82' FROM SMH 354-033 COMPLETED	3,700.00	CL	
201100969101	ST ROCH AV	FILMORE AV	06/10/2011	10/25/2011	SLINE	MWH-ID. 7463-072 FULL LINING OF SMH 355-009 TO 355-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 355-009 TO 355-007 COMPLETED	9,981.00	CL	
201100969001	ST ROCH AV	FILMORE AV	06/10/2011	10/06/2011	SMAIN	MWH-ID. 7463-072 POINT REPAIR 0' - 12' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 0' - 12' FROM SMH 355-009 COMPLETED	5,202.10	CL	
201100968901	ST ROCH AV	FILMORE AV	06/10/2011	10/07/2011	SLEAD	MWH-ID. 7463-072 SERVICE POINT REPAIR 139' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 139' FROM SMH 355-009 COMPLETED	5,202.20	CL	
201100968801	ST ROCH AV	FILMORE AV	06/10/2011	10/06/2011	SLEAD	MWH-ID. 7463-072 SERVICE POINT REPAIR 95' FROM SMH 355-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 95' FROM SMH 355-009 COMPLETED	5,200.60	CL	
201101076101	MUSIC	VIENNA	06/30/2011	10/18/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 73' TO 85' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 73' TO 85' FROM SMH 361-055 COMPLETED	3,700.00	CL	
201101065901	VENUS	SELMA	06/29/2011	01/04/2012	SLINE	MWH-ID. 7463-071 FULL LINING OF SMH 354-033 TO 354-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 354-033 TO 354-032	8,353.00	CL	
201101065701	PAUGER	SELMA	06/29/2011	10/25/2011	SLINE	MWH-ID. 7463-080 FULL LINING OF SMH 334-047 TO 334-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 334-047 TO 334-044 COMPLETED	10,241.50	CL	
201100969701	ELYSIAN FIELDS AV	STEPHEN GIRARD	06/10/2011	10/24/2011	SLINE	MWH-ID. 7463-069 FULL LINING OF SMH 333-013 TO 333-012 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING OF SMH 333-013 TO 333-012	7,329.50	CL	
201100968601	ARTS	MADRID	06/10/2011	10/19/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 235' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 235' FROM SMH 361-049 COMPLETED	5,201.35	CL	
201100968401	ARTS	MADRID	06/10/2011	10/20/2011	SLEAD	MWH-ID. 7463-073 SERVICE POINT REPAIR 148' FROM SMH 361-049 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	SERVICE POINT REPAIR 148' FROM SMH 361-049 COMPLETED	5,200.35	CL	
201100967401	ST ANTHONY AV	LEON C SIMON DR	06/10/2011	05/21/2012	SLINE	MWH-ID. 7463-077 FULL LINING OF SMH 323-002 TO 323-001 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	FULL LINING OF SMH 323-002 TO 323-001 COMPLETED	20,551.00	CL	
201100967101	MUSIC	MADRID	06/10/2011	10/12/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 267' TO 279' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 267' TO 279' FROM SMH 361-055 COMPLETED	5,251.40	CL	
201100966701	MUSIC	MADRID	06/10/2011	10/17/2011	SMAIN	MWH-ID. 7463-078 POINT REPAIR 111' TO 143' FROM SMH 361-055 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 111' TO 143' FROM SMH 361-055 COMPLETED	11,103.20	CL	
201100556301	METROPOLITAN	ACACIA	04/05/2011	06/01/2011	SLEAD	MWH-ID. 7463-067 SERVICE POINT REPAIR 136' FROM SMH 395-007 ESSA 2 - BASIN 3 - GENTILLY	SERVICE POINT REPAIR 136' FROM SMH 395-007 COMPLETED	5,200.20	CL	
201100966301	PAUGER	SELMA	06/10/2011	09/30/2011	SMAIN	MWH-ID. 7463-080 POINT REPAIR 332' TO 360' FROM SMH 334-047 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	POINT REPAIR 332' TO 360' FROM SMH 334-047 COMPLETED	5,300.00	CL	
201401022701	MARIGNY	PRESSBURG	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-013		CL	
201401022801	SPAIN	VIENNA	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-016	1,073.00	CL	
201401022901	PRESSBURG	ELYSIAN FIELDS AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-020		CL	
201401023101	VIENNA	ELYSIAN FIELDS AV	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-025		CL	
201401023301	MARIGNY	MADRID	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-028		CL	
201401023501	MARIGNY	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-021		CL	
201401023701	ODIN	ELYSIAN FIELDS AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-024		CL	
201401023901	ELYSIAN FIELDS AV	MITHRA	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-026	205.00	CL	
201401024101	MANDEZ	SPAIN	05/02/2014	12/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-029	205.00	CL	
201401025101	MANDEVILLE	DREUX AV	05/02/2014	12/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-049		CL	
201401025001	PRENTISS AV	MANDEVILLE	05/02/2014	11/25/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-002	205.00	CL	

201500475601	FRANCE RD	PRENTISS AV	03/02/2015	03/03/2015	SMAIN	MWH-ID. 7463-1001 POINT REPAIR 240' TO 252' FROM SMH 251-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 240' TO 252' FROM SMH 251-011		CL	
201500475501	FRANCE RD	PRENTISS AV	03/02/2015	03/03/2015	SMAIN	MWH-ID. 7463-1001 POINT REPAIR 217' TO 234' FROM SMH 251-011 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR 217' TO 234' FROM SMH 251-011		CL	
201500448601	RAPIDES DR	PASTEUR BL	02/25/2015	11/25/2014	SMAIN	MWH-ID. 7463-997 POINT REPAIR 331' TO 341' FROM SMH 335-013 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 331' TO 341' FROM SMH 335-013		CL	
201500143201	ROBERT E LEE BL	FRANKLIN AV	01/26/2015	03/16/2015	SLINE	MWH-ID. 7463-245 FULL LINING FROM SMH 374-009 TO 374-007 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED FULL LINING FROM SMH 374-009 TO 374-007		CL	
201500143001	ROBERT E LEE BL	FRANKLIN AV	01/26/2015	12/22/2014	SMAIN	MWH-ID. 7463-245 POINT REPAIR F20-32 FEET FROM SMH 374-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR F20-32 FEET FROM SMH 374-009	4,500.00	CL	
201500142901	ROBERT E LEE BL	FRANKLIN AV	01/26/2015	01/07/2015	SMAIN	MWH-ID. 7463-245 POINT REPAIR 80-92 FEET FROM SMH 374-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 80-92 FEET FROM SMH 374-009	15,900.00	CL	
201500010001	SEMINARY PL	MIRABEAU AV	01/05/2015	11/25/2014	SLINE	MWH-ID. 7463-896 FULL LINING OF PIPE FROM SMH 248-149 TO 248-148 ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED FULL LINING OF PIPE FROM SMH 248-149 TO 248-148	10,448.00	CL	
201500009901	SEMINARY PL	MIRABEAU AV	01/05/2015	11/12/2014	SLEAD	MWH-ID. 7463-896 SERVICE POINT REPAIR 206' FROM SMH 248-149 - ESSA 2 - BASIN 3 - GENTILLY - SPS 23	COMPLETED SERVICE POINT REPAIR 206' FROM SMH 248-149	5,368.00	CL	
201402675701	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 221' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 221' FROM SMH 374-002.	1,600.00	CL	
201402675601	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 185' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 185' FROM SMH 374-002.	1,600.00	CL	
201402675501	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 111' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 374-002.	1,600.00	CL	
201402675401	FRANKLIN AV	ROBERT E LEE BL	12/31/2014	01/21/2015	SLEAD	MWH-ID. 7463-244 SERVICE REPAIR VIA LINING 8' FROM SMH 374-002. ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED SERVICE REPAIR VIA LINING 8' FROM SMH 374-002.	1,600.00	CL	
201402674701	WINGATE DR	FILMORE AV	12/31/2014	11/26/2014	SLEAD	MWH-ID. 7463-147 POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021	7,750.00	CL	
201402674601	WINGATE DR	FILMORE AV	12/31/2014	11/25/2014	SLEAD	MWH-ID. 7463-147 POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17"	COMPLETED POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021	8,440.00	CL	
201402674501	MIRABEAU AV	SEMINARY PL	12/31/2014	10/29/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117	7,300.00	CL	
201402674401	MIRABEAU AV	SEMINARY PL	12/31/2014	10/28/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248- 117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248-117	7,300.00	CL	
201402674301	MIRABEAU AV	SEMINARY PL	12/31/2014	10/27/2014	SLEAD	MWH-ID. 7463-550 POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248- 117 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248-117	7,750.00	CL	
201402674201	MIRABEAU AV	SEMINARY PL	12/31/2014	09/18/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115	7,450.00	CL	
201402674101	MIRABEAU AV	SEMINARY PL	12/31/2014	09/18/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115	7,450.00	CL	
201402674001	MIRABEAU AV	SEMINARY PL	12/31/2014	09/22/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23	COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115	7,300.00	CL	
201402673901	MIRABEAU AV	SEMINARY PL	12/31/2014	09/24/2014	SLEAD	MWH-ID. 7463-549 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115	9,910.00	CL	
201402673801	PRESS DR	ST FERDINAND DR	12/31/2014	06/17/2014	SLEAD	MWH-ID. 7463-547 POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248- 104 ESSA 2 - BASIN 3 - GENTILLY - STATION 23"	COMPLETED POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104	12,760.00	CL	
201402324101	MADRID	PAULINE DR	11/04/2014	08/27/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 304' TO 338' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 304' TO 338' SMH 251-052	16,750.00	CL	
201402323701	MADRID	PAULINE DR	11/04/2014	08/27/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 271' TO 283' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 271' TO 283' SMH 251-052	12,580.00	CL	
201402323601	MADRID	PAULINE DR	11/04/2014	08/25/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 193' TO 256' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	POINT REPAIR 193' TO 256' SMH 251-052	21,100.00	CL	
201402323501	MADRID	PAULINE DR	11/04/2014	08/20/2014	SMAIN	MWH-ID. 7463-608 POINT REPAIR 34' TO 46' SMH 251-052 ESSA 2 - BASIN 3 - GENTILLY - STATION 23" /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 34' TO 46' SMH 251-052	12,640.00	CL	

201402235501	VERMILLION BL	PRENTISS AV	10/21/2014	02/06/2015	SLEAD	MWH-ID: 7463-977 SERVICE POINT REPAIR 86' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 86' FROM SMH 335-009		CL
201402235401	VERMILLION BL	PRENTISS AV	10/21/2014	02/09/2015	SLEAD	MWH-ID: 7463-977 SERVICE POINT REPAIR 306' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 306' FROM SMH 335-009		CL
201402235301	VERMILLION BL	PRENTISS AV	10/21/2014	05/20/2015	SLEAD	MWH-ID: 7463-977 SERVICE POINT REPAIR 132' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 132' FROM SMH 335-009		CL
201402234301	RAPIDES DR	VERMILLION BL	10/21/2014	11/26/2014	SMAIN	MWH-ID: 7463-996 POINT REPAIR 0' TO 12' FROM SMH 335-008 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 335-008		CL
201402234201	RAPIDES DR	VERMILLION BL	10/21/2014	11/26/2014	SLINE	MWH-ID: 7463-996 FULL LINING OF PIPE FROM SMH 335-008 TO 335-001 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 335-008 TO 335-001		CL
201402230301	TIMOLEON	ST ANTHONY AV	10/21/2014	10/06/2014	SMAIN	MWH-ID: 7463-870 POINT REPAIR 272' TO 297' FROM SMH 334-049 ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 272' TO 297' FROM SMH 334-049	26,710.00	CL
201401947801	VERMILLION BL	PRENTISS AV	09/05/2014	12/18/2014	SLEAD	MWH-ID: 7463-977 SERVICE POINT REPAIR 65' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 65' FROM SMH 335-009	4,624.00	CL
201401947701	VERMILLION BL	PRENTISS AV	09/05/2014	12/17/2014	SLEAD	MWH-ID: 7463-977 SERVICE POINT REPAIR 176' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED SERVICE POINT REPAIR 176' FROM SMH 335-009	4,686.00	CL
201401947601	VERMILLION BL	PRENTISS AV	09/05/2014	12/16/2014	SMAIN	MWH-ID: 7463-977 POINT REPAIR 230' TO 265' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED POINT REPAIR 230' TO 265' FROM SMH 335-009	19,410.00	CL
201401947501	VERMILLION BL	PRENTISS AV	09/05/2014	02/18/2015	SLINE	MWH-ID: 7463-977 FULL LINING OF PIPE FROM SMH 335-009 TO 335-008 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17	COMPLETED FULL LINING OF PIPE FROM SMH 335-009 TO 335-008		CL
201401655401	NEW YORK	PAINTERS	07/22/2014	02/13/2014	SMAIN	MWH-ID: 7463-353 POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 /** 1) MN: A158533 SN: 0098461, *TAP-SIZE: B LOC: 48 FEET FROM P LINE AT ARTS, *MB: CODE: AEKM LOC: 48FT PL ARTS 5' OUTSIDE 46" INSIDE CURB ***/	COMPLETED POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009	7,300.00	CL
201401654801	FRANKLIN AV	VIENNA	07/22/2014	02/14/2014	SMAIN	MWH-ID: 7463-277 POINT REPAIR 155' TO 167' FROM SMH 361-038 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 /** 1) MN: C027257 SN: 0127805, *TAP-SIZE: C LOC: 67 FEET FROM P LINE AT FRANKLIN AVE, *MB: CODE: AD LOC: ON VIENNA, 67' FROM P.L. FRANKLIN AVE., 8' OUTSIDE ***/	COMPLETED POINT REPAIR 155' TO 167' FROM SMH 361-038	7,300.00	CL
201401654601	NEW YORK	MARIGNY	07/22/2014	04/14/2014	SMAIN	MWH-ID: 7463-342 POINT REPAIR 71' TO 83' FROM SMH 358-031 ESSA2-BASIN 3-GENTILLY-SPS 17 /** 1) MN: A191118 SN: 0166080, *TAP-SIZE: C LOC: 9 FEET FROM P LINE AT NEW YORK, *MB: CODE: ___ LOC: ON NEW YORK 94FT FROM PL ELYSIAN FIELDS 8'OUTSD ***/	COMPLETED POINT REPAIR 71' TO 83' FROM SMH 358-031	7,300.00	CL
201401654001	ROBERT E LEE BL	WILDAIR DR	07/22/2014	02/01/2014	SLEAD	MWH-ID: 7463-086 SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 /** 1) MN: C028443 SN: 0135461, *TAP-SIZE: C LOC: 32 FEET FROM P LINE AT ROBERT E LEE BLVD, *MB: CODE: DHL LOC: ON WILDAIR 32FT FROM PL ROBERT E LEE BLVD 8' OUTSI ***/	COMPLETED SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021	10,900.00	CL
201401653301	PAULINE DR	PRENTISS AV	07/22/2014	05/27/2014	SMAIN	MWH-ID: 7463-560 POINT REPAIR 422'-434' FROM SMH 251-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 /** 1) MN: A316178 SN: 0120366, *TAP-SIZE: B LOC: 396 FEET FROM P LINE AT PRENTISS AVE, *MB: CODE: BDL2 LOC: MTR ON PAULINE 396FT FRM PL PRENTISS 7FT OUTSD PL ***/	COMPLETED POINT REPAIR 422'-434' FROM SMH 251-026	7,750.00	CL
201401653101	ODIN	PROVIDENCE PL	07/22/2014	02/28/2014	SMAIN	MWH-ID: 7463-315 POINT REPAIR 105' TO 117' FROM SMH 250-106 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 /** 1) MN: B030338 SN: 0128372, *TAP-SIZE: B LOC: 175 FEET FROM P LINE AT HYDT, *MB: CODE: CDM2 LOC: RES 130FT FROM L/S HYDT #3 ON ODIN ***/	COMPLETED POINT REPAIR 105' TO 117' FROM SMH 250-106	11,800.00	CL
201401652901	PRESS DR	ODIN	07/22/2014	05/21/2014	SMAIN	MWH-ID: 7463-375 POINT REPAIR 42' TO 54' FROM SMH 250-100 ESSA 2-BASIN 3-GENTILLY-SPS 23 /** 1) MN: A125520 SN: 0126440, *TAP-SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM P.L. MITHRA, 8' OUTSIDE, ***/	COMPLETED POINT REPAIR 42' TO 54' FROM SMH 250-100	14,500.00	CL
201401652801	PRESS DR	ODIN	07/22/2014	05/21/2014	SMAIN	MWH-ID: 7463-375 POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100 ESSA 2-BASIN 3-GENTILLY-SPS 23 /** 1) MN: A125520 SN: 0126440, *TAP-SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM P.L. MITHRA, 8' OUTSIDE, ***/	COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100	11,170.00	CL
201401648001	MADRID	MUSIC	07/21/2014	04/03/2014	SMAIN	MWH-ID: 7463-084 POINT REPAIR 6' TO 18' FROM SMH 361-053 ESSA2-BASIN 3-GENTILLY-STATION 17	COMPLETED POINT REPAIR 6' TO 18' FROM SMH 361-053	7,300.00	CL
201401645701	MADRID	ELYSIAN FIELDS AV	07/21/2014	10/14/2013	SMAIN	MWH-ID: 7463-149 POINT REPAIR 262' TO 270' FROM SMH 357-029 ESSA 2 - BASIN 3 - GENTILLY - STATION 17	COMPLETED POINT REPAIR 262' TO 270' FROM SMH 357-029	8,650.00	CL
201401393101	CARTIER AV	MIRABEAU AV	06/03/2014	02/01/2014	SMAIN	MWH-ID: 7463-317 POINT REPAIR 310-322 FROM SMH 298-031 ESSA 2 - GENTILLY - STATION 19	COMPLETED POINT REPAIR 310-322 FROM SMH 298-031		CL
201401393001	CARTIER AV	MIRABEAU AV	06/03/2014	02/01/2014	SMAIN	MWH-ID: 7463-317 POINT REPAIR 0-18 FROM SMH 298-031 ESSA 2 - GENTILLY - STATION 19	COMPLETED POINT REPAIR 0-18 FROM SMH 298-031	8,964.00	CL
201401204601	PASTEUR BL	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-017		CL
201401204501	PASTEUR BL	BURBANK DR	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-002		CL
201401204401	ST ANTHONY AV	PRENTISS AV	05/02/2014	12/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-033		CL
201401204301	LEON C SIMON DR	MANDEVILLE	05/02/2014	11/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-034	205.00	CL
201401204201	AGRICULTURE	PRESS	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-003	205.00	CL
201401202901	LIBERTY TERRACE DR	ALMONASTER AV	05/02/2014	12/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-012	205.00	CL
201401202801	CHEF MENTEUR HW	FRANCE RD	05/02/2014	03/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-019		CL
201401202701	GALLIER DR	STEPHEN GIRARD AV	05/02/2014	12/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-072	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-072	205.00	CL

201401051201	JEFFERSON AV	S TONTI	05/02/2014	03/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-010		CL
201401051101	S MIRO	JEFFERSON AV	05/02/2014	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-009		CL
201401051001	OCTAVIA	S MIRO	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-008	179.00	CL
201401050901	JOSEPH	CONSTANCE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-055	460.00	CL
201401050801	JEFFERSON AV	ANNUNCIATION	05/02/2014	08/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-050	179.00	CL
201401050701	LAUREL	JEFFERSON AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-049		CL
201401050601	ELEONORE	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-044	552.00	CL
201401050501	ELEONORE	MAGAZINE	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-042	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-042	179.00	CL
201401050401	PATTON	ELEONORE	05/02/2014	11/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-035	179.00	CL
201401947401	S GALVEZ	JEFFERSON AV	09/05/2014	02/10/2015	SLINE	MWH-ID. 7463-976 FULL LINING OF PIPE FROM SMH 075-003 TO 075-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 075-003 TO 075-001		CL
201401876101	JENA	S CLAIBORNE AV	08/25/2014	06/03/2014	SMAIN	MWH-ID. 7463-646 POINT REPAIR 301' TO 319' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 301' TO 319' FROM 097-012	8,440.00	CL
201401869101	VALMONT	LASALLE	08/22/2014	07/01/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 205' - 217' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 205' - 217' FROM SMH 090-052	8,463.00	CL
201401869001	VALMONT	LASALLE	08/22/2014	07/09/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 142' - 154' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 142' - 154' FROM SMH 090-052	8,476.00	CL
201401868901	VALMONT	LASALLE	08/22/2014	07/09/2014	SMAIN	MWH-ID. 7463-576 POINT REPAIR 111' - 123' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 111' - 123' FROM SMH 090-052	8,480.00	CL
201401868801	VALMONT	LASALLE	08/22/2014	07/03/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 241' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	POINT REPAIR 241' FROM SMH 090-052	8,455.00	CL
201401868701	VALMONT	LASALLE	08/22/2014	06/28/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 177' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 177' FROM SMH 090-052	9,058.00	CL
201401868501	VALMONT	LASALLE	08/22/2014	06/30/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 72' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 72' FROM SMH 090-05	8,452.00	CL
201401868401	VALMONT	LASALLE	08/22/2014	06/27/2014	SLEAD	MWH-ID. 7463-576 POINT REPAIR 42' FROM SMH 090-052 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 42' FROM SMH 090-052	8,460.00	CL
201401860401	AUDUBON PARK	EAST DR	08/21/2014	05/22/2015	SLINE	MWH-ID. 7463-880 FULL LINING OF SMH 061-003 TO 067-041 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SMH 061-003 TO 067-041		CL
201401667201	LOYOLA AV	AMELIA	07/24/2014	04/03/2014	SLINE	MWH-ID. 7463-471 FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14*	COMPLETED FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031	6,501.00	CL
201401415601	PENISTON	DRYADES	06/06/2014	01/08/2015	SLEAD	MWH-ID. 7463-475 SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042		CL
201401415401	JENA	S ROCHEBLAVE	06/06/2014	05/04/2014	SLEAD	MWH-ID. 7463-111 POINT REPAIR 76' TO 88' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/	COMPLETED POINT REPAIR 76' TO 88' FROM SMH 110-030	8,996.00	CL
201401415201	MARENGO	S SARATOGA	06/06/2014	06/17/2014	SLEAD	MWH-ID. 7463-621 POINT REPAIR 294' TO 306' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 294' TO 306' FROM SMH 105-013	9,160.00	CL
201401415101	MAGNOLIA	GEN PERSHING	06/06/2014	05/29/2014	SMAIN	MWH-ID. 7463-584 POINT REPAIR 52' TO 64' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 52' TO 64' FROM SMH 107-033	8,960.00	CL
201401415001	S LIBERTY	NAPOLEON AV	06/06/2014	06/17/2014	SLINE	MWH-ID. 7463-537 FULL LINING OF SMH 106-042 TO 106-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 106-042 TO 106-041	9,283.00	CL
201401414901	S LIBERTY	NAPOLEON AV	06/06/2014	06/16/2014	SMAIN	MWH-ID. 7463-537 POINT REPAIR 290' - 302' FROM SMH 106-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 290' - 302' FROM SMH 106-042	8,960.00	CL
201401414801	LASALLE	GEN TAYLOR	06/06/2014	06/03/2014	SLEAD	MWH-ID. 7463-470 POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016	8,980.00	CL
201401414701	LASALLE	GEN TAYLOR	06/06/2014	05/30/2014	SLEAD	MWH-ID. 7463-470 POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016	8,968.00	CL
201401414601	PITT	MARENGO	06/06/2014	12/22/2014	SLINE	MWH-ID. 7463-581 FULL LINING OF SMH 104-046 TO 104-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 104-046 TO 104-045		CL
201401414501	PITT	MARENGO	06/06/2014	02/06/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 254' - 279' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 254' - 279' FROM SMH 104-046		CL
201401414401	PITT	MARENGO	06/06/2014	10/14/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 190' - 202' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 190' - 202' FROM SMH 104-046		CL
201401414301	PITT	MARENGO	06/06/2014	10/14/2014	SLEAD	MWH-ID. 7463-581 POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046		CL
201401414201	PITT	MARENGO	06/06/2014	10/13/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 75' TO 94' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 75' TO 94' FROM SMH 104-046		CL
201401414001	WILLOW	GEN PERSHING	06/06/2014	08/28/2014	SLINE	MWH-ID. 7463-644 FULL LINING OF SMH 107-041 TO 107-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 107-041 TO 107-038		CL

201401413901	WILLOW	GEN PERSHING	06/06/2014	05/20/2014	SMAIN	MWH-ID. 7463-644 POINT REPAIR 290' TO 308' FROM 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 290' TO 308' FROM 107-041	8,960.00	CL
201401413801	WILLOW	GEN PERSHING	06/06/2014	05/19/2014	SMAIN	MWH-ID. 7463-644 POINT REPAIR 219' TO 231' FROM 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 219' TO 231' FROM 107-041	8,960.00	CL
201401413701	NASHVILLE AV	CHESTNUT	06/06/2014	07/22/2014	SLEAD	MWH-ID. 7463-722 POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011	9,280.00	CL
201401413601	PERRIER	ROBERT	06/06/2014	07/21/2014	SMAIN	MWH-ID. 7463-728 POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035	9,910.00	CL
201401413501	NAPOLEON AV	S ROMAN	06/06/2014	03/11/2014	SLEAD	MWH-ID. 7463-126 POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033		CL
201401413401	NAPOLEON AV	S ROMAN	06/06/2014	06/25/2014	SLEAD	MWH-ID. 7463-126 POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033	8,580.00	CL
201401413301	JENA	S CLAIBORNE AV	06/06/2014	06/02/2014	SLEAD	MWH-ID. 7463-646 POINT REPAIR 264' TO 276' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 264' TO 276' FROM 097-012	8,465.00	CL
201401413101	SONIAT	S LIBERTY	06/06/2014	06/09/2014	SMAIN	MWH-ID. 7463-422 REPLACE PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062	77,774.00	CL
201401413001	WILLOW	UPPERLINE	06/06/2014	05/28/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044	8,580.00	CL
201401412801	WILLOW	UPPERLINE	06/06/2014	05/30/2014	SLEAD	MWH-ID. 7463-647 POINT REPAIR 328' TO 340' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 328' TO 340' FROM 097-018	8,580.00	CL
201401412601	WILLOW	UPPERLINE	06/06/2014	05/29/2014	SLEAD	MWH-ID. 7463-647 SERVICE POINT REPAIR 124' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 124' FROM 097-018	8,580.00	CL
201401203501	MARENGO	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-045	460.00	CL
201401172501	OCTAVIA	FRERET	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-020	395.60	CL
201401172401	FRERET	JOSEPH	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-014	414.00	CL
201401172301	WILLOW	JOSEPH	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-033	552.00	CL
201401072601	TCHOUPILOULAS	CALHOUN	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-005	179.00	CL
201401072501	EXPOSITION BL	PRYATANIA	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-005	179.00	CL
201401065301	HURST	HOLIDAY AL	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-010	179.00	CL
201401065201	HENRY CLAY AV	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-006	179.00	CL
201401065101	WEBSTER	HURST	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-004	736.00	CL
201401065001	BENJAMIN	WEBSTER	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-003	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-003	920.00	CL
201401064901	CAMP	WEBSTER	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-056	179.00	CL
201401064801	COLISEUM	WEBSTER	05/02/2014	12/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-054		CL
201401064701	STATE	CAMP	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-047	368.00	CL
201401064601	CHESTNUT	STATE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-046	179.00	CL
201401064501	COLISEUM	STATE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-043	179.00	CL
201401064401	PERRIER	STATE	05/02/2014	03/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-040		CL
201401064301	CALHOUN	MAGAZINE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-029	478.40	CL
201401064201	CAMP	CALHOUN	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-028	644.00	CL
201401064101	CAMP	HENRY CLAY AV	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-027	736.00	CL
201401064001	WEBSTER	CAMP	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-021	828.00	CL
201401063901	CHESTNUT	HENRY CLAY AV	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-019	179.00	CL
201401063801	CALHOUN	CAMP	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-014	179.00	CL
201401063701	EXPOSITION BL	ANNUNCIATION	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-030	179.00	CL
201401063601	EXPOSITION BL	CONSTANCE	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-027	368.00	CL
201401063501	PATTON	EXPOSITION BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-025	179.00	CL
201401063401	PATTON	HENRY CLAY AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-022	782.00	CL
201401063301	CONSTANCE	STATE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-019	179.00	CL
201401063201	CONSTANCE	WEBSTER	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-012		CL
201401063101	CONSTANCE	HENRY CLAY AV	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-011		CL
201401063001	MAGAZINE	STATE	05/02/2014	12/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-006	179.00	CL
201401062901	MAGAZINE	STATE	05/02/2014	04/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-005		CL
201401062801	S FRONT	ALONZO	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-019	179.00	CL
201401062701	S FRONT	STATE	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-018	179.00	CL
201401062601	STATE	S FRONT	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-016	179.00	CL
201401062501	TCHOUPILOULAS	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-013	179.00	CL
201401062401	TCHOUPILOULAS	HENRY CLAY AV	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-012	179.00	CL
201401062301	TCHOUPILOULAS	WEBSTER	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-011	179.00	CL
201401062201	WEBSTER	TCHOUPILOULAS	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-010	179.00	CL
201401062101	CALHOUN	CORALIE	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-022	506.00	CL
201401062001	CALHOUN	FIG AL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-020	179.00	CL
201401061901	HENRY CLAY AV	ST CHARLES AV	05/02/2014	11/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-017		CL
201401061801	WEBSTER	BENJAMIN	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-015	179.00	CL
201401061701	ST CHARLES AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-009	487.60	CL
201401061601	LOYOLA AV	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-002	368.00	CL
201401061501	STATE	LOYOLA AV	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-001	1,012.00	CL
201401061401	PRYATANIA	HENRY CLAY AV	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-035	708.40	CL
201401061301	WEBSTER	PRYATANIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-033	179.00	CL
201401061201	PRYATANIA	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-031	736.00	CL
201401061101	STATE	PRYATANIA	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-030	179.00	CL
201401061001	WEBSTER	PITT	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-025	179.00	CL
201401060901	WEBSTER	HURST	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-024	179.00	CL
201401060801	GARFIELD	WEBSTER	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-023	179.00	CL
201401060701	HOLIDAY AL	PITT	05/02/2014	04/24/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-016		CL
201401060601	CALHOUN	GARFIELD	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-014	179.00	CL
201401060501	PALMER AV	S ROBERTSON	05/02/2014	09/13/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-016	368.00	CL
201401060401	PALMER AV	CROMWELL PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-013	179.00	CL

201401060301	PALMER AV	LASALLE	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-010	644.00	CL
201401060201	PALMER AV	FRERET	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-007	690.00	CL
201401060101	FRERET	PALMER AV	05/02/2014	09/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-006	736.00	CL
201401060001	MARQUETTE PL	PALMER AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-041	179.00	CL
201401059901	PALMER AV	MARQUETTE PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-040	179.00	CL
201401059801	CALHOUN	ST CHARLES AV	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-038	179.00	CL
201401059701	CALHOUN	MARQUETTE PL	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-036	179.00	CL
201401059601	LOYOLA AV	CALHOUN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-031	179.00	CL
201401059501	CALHOUN	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-030	179.00	CL
201401059401	MARQUETTE PL	CALHOUN	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-029	368.00	CL
201401059301	PALMER AV	MARQUETTE PL	05/02/2014	08/29/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-028	524.40	CL
201401059201	PALMER AV	LOYOLA AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-026	524.40	CL
201401059101	CALHOUN	BENJAMIN	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-025	179.00	CL
201401059001	EXPOSITION BL	BENJAMIN	05/02/2014	12/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-024	368.00	CL
201401058901	CLARA	PALMER AV	05/02/2014	08/27/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-009	179.00	CL
201401058801	STATE	DELORD	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-008	598.00	CL
201401058701	STATE	WILLOW	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005	179.00	CL
201401058601	STATE	CLARA	05/02/2014	10/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-004	179.00	CL
201501320901	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID, 7463-1013 NEW SMH 20' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	PUT NEW SMH 20' FROM SMH 090-022		CL
201501320801	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID, 7463-1013 NEW SMH 206' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	PUT NEW SMH 206' FROM SMH 090-022		CL
201501320701	S CLAIBORNE AV	UPPERLINE	07/21/2015	07/15/2015	SMAIN	MWH-ID, 7463-1013 POINT REPAIR 260' TO 272' FROM SMH 090-023 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 260' TO 272' FROM SMH 090-023		CL
201501320601	NAPOLEON AV	MAGNOLIA	07/21/2015	07/09/2015	SMAIN	MWH-ID, 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	MWH-ID, 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14		CL
201501320401	NAPOLEON AV	MAGNOLIA	07/21/2015	07/21/2015	SLINE	MWH-ID, 7463-536 FULL LINING OF SMH 106-030 TO 106-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14'	COMPLETED FULL LINING OF SMH 106-030 TO 106-029		CL
201501044401	NAPOLEON AV	MAGNOLIA	06/05/2015	05/27/2015	SMAIN	MWH-ID, 7463-536 POINT REPAIR 219' - 229' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030		CL
201500524601	COLISEUM	STATE	03/09/2015	01/22/2015	SMAIN	MWH-ID, 7463-803 POINT REPAIR 12-24 FROM SMH 068-054 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 12-24 FROM SMH 068-054	4,500.00	CL
201500509801	PITT	JOSEPH	03/06/2015	01/29/2015	SMAIN	MWH-ID, 7463-726 POINT REPAIR 138' - 150' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 138' - 150' FROM SMH 081-023	10,000.00	CL
201500509701	PITT	JOSEPH	03/06/2015	01/27/2015	SMAIN	MWH-ID, 7463-726 POINT REPAIR 100' - 126' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 100' - 126' FROM SMH 081-023	14,200.00	CL
201500451101	S CLAIBORNE AV	UPPERLINE	02/25/2015	07/20/2015	SLINE	MWH-ID, 7463-1013 FULL LINING OF PIPE FROM SMH 090-023 TO 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 090-023 TO 090-022		CL
201500406001	GEN PERSHING	S CLAIBORNE AV	02/19/2015	10/07/2014	SMAIN	MWH-ID, 7463-631 POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049		CL
201500405901	GEN PERSHING	S CLAIBORNE AV	02/19/2015	01/28/2015	SLINE	MWH-ID, 7463-631 FULL LINING FROM SMH 107-050 TO 107-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING FROM SMH 107-050 TO 107-049		CL
201500142501	STORY	CALHOUN	01/26/2015	02/10/2015	SLINE	MWH-ID, 7463-975 FULL LINING FROM SMH 073-044 TO SMH 073-043 ESSA 2-BASIN 4-UPTOWN-SPS-14	COMPLETED FULL LINING FROM SMH 073-044 TO SMH 073-043		CL
201500142401	STORY	CALHOUN	01/26/2015	01/05/2015	SMAIN	MWH-ID, 7463-975 POINT REPAIR 150' TO 162' FROM SMH 073-044 ESSA 2-BASIN 4-UPTOWN-SPS-14	COMPLETED POINT REPAIR 150' TO 162' FROM SMH 073-044	5,120.00	CL
201500142301	COLISEUM	STATE	01/26/2015	02/12/2015	SLINE	MWH-ID, 7463-803 FULL LINING OF PIPE FROM SMH 068-054 TO 068-015 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 068-054 TO 068-015		CL
201500142201	COLISEUM	STATE	01/26/2015	04/06/2015	SMAIN	MWH-ID, 7463-803 SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054		CL
201500142101	COLISEUM	STATE	01/26/2015	01/20/2015	SMAIN	MWH-ID, 7463-803 POINT REPAIR 180-192 FROM SMH 068-054 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 180-192 FROM SMH 068-054	4,500.00	CL
201500141901	NASHVILLE AV	S CLAIBORNE AV	01/26/2015	01/21/2015	SMAIN	MWH-ID, 7463-718 POINT REPAIR 109'-126' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 109-126 - 37' FROM SMH 074-005	11,502.00	CL
201500141801	NASHVILLE AV	S CLAIBORNE AV	01/26/2015	01/21/2015	SMAIN	MWH-ID, 7463-718 POINT REPAIR 0' - 12' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005	10,000.00	CL
201402416301	ROSA PARK	ST CHARLES AV	11/18/2014	12/15/2014	SLINE	MWH-ID, 7463-889 FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032	14,014.00	CL
201402416201	ROSA PARK	ST CHARLES AV	11/18/2014	11/11/2014	SMAIN	MWH-ID, 7463-889 POINT REPAIR REPLACE SERVICE 312' FROM SMH 082-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 312' FROM SMH 082-033	5,120.00	CL
201402416101	ROSA PARK	ST CHARLES AV	11/18/2014	11/12/2014	SMAIN	MWH-ID, 7463-889 POINT REPAIR REPLACE SERVICE 254' FROM SMH 082-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 254' FROM SMH 082-033	4,500.00	CL
201402415901	ROSA PARK	ST CHARLES AV	11/18/2014	11/14/2014	SMAIN	MWH-ID, 7463-889 POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033	4,624.00	CL
201402408901	LASALLE	S PRIEUR	11/17/2014	08/06/2014	SMAIN	MWH-ID, 7463-304 POINT REPAIR 264' TO 286' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14' (** 1) MN: A305710 SN: 0074987, *TAP-SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEHS LOC: ON TOLEDANO 27.6FT FROM LASALLE ***/	COMPLETED POINT REPAIR 264' TO 286' FROM SMH 098-020	11,442.00	CL

201402408601	LASALLE	S PRIEUR	11/17/2014	09/29/2014	SLEAD	MWH-ID: 7463-304 POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP-SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020	8,464.00	CL	
201402408401	LASALLE	S PRIEUR	11/17/2014	09/30/2014	SLEAD	MWH-ID: 7463-304 POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP-SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020	8,446.00	CL	
201402407701	VALMONT	FRERET	11/17/2014	09/11/2014	SLINE	MWH-ID: 7463-576 FULL LINING OF SMH 090-052 TO 090-051 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-052 TO 090-051	8,392.00	CL	
201402317501	CALHOUN	LASALLE PL	11/03/2014	08/06/2014	SLINE	MWH-ID: 7463-804 FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024	13,824.00	CL	
201402314101	PENISTON	LASALLE	11/03/2014	08/18/2014	SMAIN	MWH-ID: 7463-480 POINT REPAIR 280-292' FROM SMH 116-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A331028 SN: 0055511, *TAP-SIZE: A LOC: 54 FEET FROM P LINE AT PENISTON, *MB: CODE: ADHM LOC: ON LASALLE,51' FROM U.P.L. PENISTON ****/	COMPLETED POINT REPAIR 284-290' FROM SMH 116-008	8,960.00	CL	
201402313901	ST CHARLES AV	MILAN	11/03/2014	07/28/2014	SMAIN	MWH-ID: 7463-306 SERVICE POINT REPAIR 136' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A301756 SN: 0159589, *TAP-SIZE: B LOC: 69 FEET FROM P LINE AT ST CHARLES AVE, *MB: CODE: AHT LOC: ON MARENGO 48FT FROM PL ST CHARLES 2FT OUTSD PL ****/	COMPLETED SERVICE POINT REPAIR 136' FROM SMH 104-040	8,965.00	CL	
201402313801	S JOHNSON	JENA	11/03/2014	09/19/2014	SMAIN	MWH-ID: 7463-127 POINT REPAIR 321' TO333' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP, ****/	COMPLETED POINT REPAIR 321' TO333' FROM SMH 099-003		CL	
201402313201	LASALLE	S PRIEUR	11/03/2014	08/07/2014	SMAIN	MWH-ID: 7463-304 POINT REPAIR 327' TO 339' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP-SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR 327' TO 339' FROM SMH 098-020	8,440.00	CL	
201402313001	LASALLE	S PRIEUR	11/03/2014	08/06/2014	SMAIN	MWH-ID: 7463-304 POINT REPAIR 212' TO 224' FROM SMH 098-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 /** 1) MN: A305710 SN: 0074987, *TAP-SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/	COMPLETED POINT REPAIR 212' TO 224' FROM SMH 098-020		CL	
201402234701	WEBSTER	MAGAZINE	10/21/2014	12/22/2014	SMAIN	MWH-ID: 7463-998 POINT REPAIR 63' TO 75' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 63' TO 75' FROM SMH 067-001	13,200.00	CL	
201402234601	WEBSTER	MAGAZINE	10/21/2014	12/19/2014	SMAIN	MWH-ID: 7463-998 POINT REPAIR 205' TO 217' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 205' TO 217' FROM SMH 067-001	15,420.00	CL	
201402234501	WEBSTER	MAGAZINE	10/21/2014	12/22/2014	SMAIN	MWH-ID: 7463-998 POINT REPAIR 163' TO 192' FROM SMH 067-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 163' TO 192' FROM SMH 067-001	28,008.00	CL	
201402234401	WEBSTER	MAGAZINE	10/21/2014	02/20/2015	SLINE	MWH-ID: 7463-998 FULL LINING OF PIPE FROM SMH 067-001 TO 068- 021 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 067-001 TO 068-021		CL	
201401186501	JOSEPH	DANNEEL	05/02/2014	09/08/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-017	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-017	1,012.00	CL	
201401186401	JOSEPH	LOYOLA AV	05/02/2014	10/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-014	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-014	179.00	CL	
201401186301	S SARATOGA	OCTAVIA	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-010	1,012.00	CL	
201401186101	S SARATOGA	JEFFERSON AV	05/02/2014	09/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-006	966.00	CL	
201401186001	OCTAVIA	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-070	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-070	179.00	CL	
201401184901	CONSTANTINOPLE	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-015	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-015	460.00	CL	
201401184801	MILAN	COLISEUM	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-013	736.00	CL	
201401184701	FERRIER	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-009	460.00	CL	
201401184601	MARENGO	PRYTHANIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-005	179.00	CL	
201401184501	ANNUNCIATION	AUSTERLITZ	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-052	179.00	CL	
201401184401	GEN TAYLOR	CARONDELET	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-004	736.00	CL	
201401184301	AUSTERLITZ	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-046	179.00	CL	
201401184201	GEN TAYLOR	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-040	763.60	CL	
201401184101	AUSTERLITZ	COLISEUM	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-036	179.00	CL	
201401184001	PERRIER	CONSTANTINOPLE	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-034	524.40	CL	
201401183901	PITT	CONSTANTINOPLE	05/02/2014	03/31/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-046		CL	
201401183801	MILAN	ST CHARLES AV	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-043	763.60	CL	
201401183701	GEN PERSHING	ST CHARLES AV	05/02/2014	10/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-034	179.00	CL	
201401183601	CONSTANTINOPLE	BARONNE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-006	368.00	CL	
201401183501	COLISEUM	CONSTANTINOPLE	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-018	736.00	CL	
201401183401	CADIZ	CLARA	05/02/2014	10/07/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-021	179.00	CL	
201401183301	CONSTANCE	GEN PERSHING	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-008	179.00	CL	
201401183201	NAPOLEON AV	TCHOUPITOULAS	05/02/2014	12/05/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-021	179.00	CL	
201401183101	S JOHNSON	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-001	920.00	CL	
201401183001	MILAN	LEAKE AV	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-006	179.00	CL	
201401182901	S GALVEZ	JENA	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-041	179.00	CL	
201401182801	S GALVEZ	NAPOLEON AV	05/02/2014	09/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-027	736.00	CL	
201401182701	CONSTANTINOPLE	CONSTANCE	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-041	460.00	CL	
201401182601	GEN TAYLOR	MAGAZINE	05/02/2014	08/19/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-038	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-038	179.00	CL	
201401182501	ANNUNCIATION	MARENGO	05/02/2014	08/09/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-028	598.00	CL	
201401182401	CONSTANCE	MARENGO	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-010	487.60	CL	
201401182301	NAPOLEON AV	TCHOUPITOULAS	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-021	179.00	CL	
201401182201	GEN PERSHING	CAMP	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-022	395.60	CL	
201401182101	CADIZ	LASALLE	05/02/2014	09/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-008	460.00	CL	
201401182001	JENA	MAGNOLIA	05/02/2014	09/10/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-024	179.00	CL	

201401046301	CHESTNUT	NASHVILLE AV	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-034	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-034	179.00	CL
201401046201	ELEONORE	CHESTNUT	05/02/2014	08/12/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-032	552.00	CL
201401046101	CALHOUN	PERRIER	05/02/2014	08/20/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-012	414.00	CL
201401046001	STATE	COLISEUM	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-007	179.00	CL
201401045801	PERRIER	STATE	05/02/2014	08/18/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-006	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-006	368.00	CL
201401047801	JEFFERSON AV	CONSTANCE	05/02/2014	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-057	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-057		CL
201401047701	OCTAVIA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-063	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-063	460.00	CL
201401047601	PRYTANIA	JEFFERSON AV	05/02/2014	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-061		CL
201401047501	OCTAVIA	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-059	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-059	179.00	CL
201401047401	PRYTANIA	OCTAVIA	05/02/2014	08/15/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-058		CL
201401047101	CHESTNUT	JOSEPH	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-049	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-049	179.00	CL
201401047001	COLISEUM	JEFFERSON AV	05/02/2014	05/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-047		CL
201401046901	OCTAVIA	COLISEUM	05/02/2014	12/02/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-046	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-046	506.00	CL
201401046801	PERRIER	JEFFERSON AV	05/02/2014	04/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-044	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-044		CL
201401044801	CALHOUN	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-037	644.00	CL
201401044701	CONSTANCE	EXPOSITION BL	05/02/2014	11/21/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-036	460.00	CL
201401044601	CALHOUN	CONSTANCE	05/02/2014	08/11/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-035	552.00	CL
201401044501	ANNUNCIATION	EXPOSITION BL	05/02/2014	08/06/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-033	552.00	CL
201401044401	JEFFERSON AV	ST CHARLES AV	05/02/2014	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-041		CL
201401044201	OCTAVIA	PRYTANIA	05/02/2014	05/11/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-033		CL
201401044101	JOSEPH	PITT	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-031	736.00	CL
201401044001	HURST	OCTAVIA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-030	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-030	179.00	CL
201401043801	JOSEPH	PRYTANIA	05/02/2014	12/04/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-024	460.00	CL
201401043201	JEFFERSON AV	PERRIER	05/02/2014	08/14/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-068	179.00	CL
201401043501	ST CHARLES AV	OCTAVIA	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-004	552.00	CL
201401043601	PRYTANIA	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-022	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-022	368.00	CL
201401043701	PITT	JOSEPH	05/02/2014	10/17/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-023	800.40	CL
201401043401	JOSEPH	ST CHARLES AV	05/02/2014	09/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-001	1,012.00	CL
201502839901	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID, 7463-749 POINT REPAIR 126' - 140' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 126' - 140' FROM SMH 080-043	12,400.00	CL
201502840001	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID, 7463-749 POINT REPAIR 20' - 32' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 20' - 32' FROM SMH 080-043	13,100.00	CL
201502840101	PERRIER	OCTAVIA	10/07/2015	05/31/2015	SMAIN	MWH-ID, 7463-749 POINT REPAIR 140' - 152' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 140' - 152' FROM SMH 080-043	10,000.00	CL
201502840201	PERRIER	OCTAVIA	10/07/2015	03/23/2015	SMAIN	MWH-ID, 7463-749 POINT REPAIR 154' - 166' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 154' - 166' FROM SMH 080-043	10,012.00	CL
201101935601	S GALVEZ	NAPOLEON AV	11/09/2011	09/25/2014	SMAIN	MWH-ID, 7463-107 REPLACE PIPE FOR LINE SEGMENT 099-005 TO 099-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-005 TO 099-004		CL
201101936201	JENA	S ROCHEBLAVE	11/09/2011	04/14/2014	SMAIN	MWH-ID, 7463-109 POINT REPAIR 0' TO 17' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 17' FROM SMH 110-027	8,960.00	CL
201101936401	JENA	S ROCHEBLAVE	11/09/2011	04/16/2014	SMAIN	MWH-ID, 7463-109 POINT REPAIR 305' TO 326' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 305' TO 326' FROM SMH 110-027	10,185.00	CL
201101936601	S ROCHEBLAVE	NAPOLEON AV	11/09/2011	03/26/2014	SLINE	MWH-ID, 7463-110 FULL LINING OF SMH 110-028 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-028 TO 110-027	9,864.00	CL
201101937101	JENA	S ROCHEBLAVE	11/09/2011	01/09/2015	SLEAD	MWH-ID, 7463-111 SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030		CL
201101942901	NAPOLEON AV	S TONTI	11/10/2011	01/08/2015	SLEAD	MWH-ID, 7463-121 SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029		CL
201101942801	S CLAIBORNE AV	CADIZ	11/10/2011	08/29/2014	SMAIN	MWH-ID, 7463-120 REPLACE PIPE FOR LINE SEGMENT 098-017 TO 098-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-017 TO 098-015	68,330.00	CL
201101939001	CADIZ	S ROCHEBLAVE	11/09/2011	03/25/2014	SMAIN	MWH-ID, 7463-118 REPLACE PIPE FOR LINE SEGMENT 099-039 TO 099-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-039 TO 099-038	63,286.00	CL
201101938901	S JOHNSON	ROBERT	11/09/2011	04/22/2014	SMAIN	MWH-ID, 7463-117 REPLACE PIPE FOR LINE SEGMENT 099-012 TO 099-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-012 TO 099-011	82,525.00	CL
201101938801	CADIZ	S CLAIBORNE AV	11/09/2011	06/28/2014	SMAIN	MWH-ID, 7463-116 REPLACE PIPE FOR LINE SEGMENT 098-018 TO 098-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-018 TO 098-013	70,814.00	CL
201101938701	S DERBIGNY	NAPOLEON AV	11/09/2011	05/13/2014	SMAIN	MWH-ID, 7463-115 REPLACE PIPE FOR LINE SEGMENT 098-011 TO 098-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-011 TO 098-010	68,000.00	CL
201101938601	CADIZ	S ROCHEBLAVE	11/09/2011	06/12/2014	SMAIN	MWH-ID, 7463-114 REPLACE PIPE FOR LINE SEGMENT 098-010 TO 098-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-010 TO 098-006	76,901.00	CL
201101938501	CADIZ	S ROCHEBLAVE	11/09/2011	03/25/2014	SMAIN	MWH-ID, 7463-113 REPLACE PIPE FOR LINE SEGMENT 110-033 TO 110-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 110-033 TO 110-031	37,242.00	CL
201101938401	JENA	JENA	11/09/2011	06/12/2014	SLINE	MWH-ID, 7463-112 FULL LINING OF SMH 110-031 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-031 TO 110-027	9,283.00	CL
201401000901	PITT	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-060	368.00	CL
201401000801	PITT	CONSTANTINOPLE	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-058	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-058	368.00	CL
201401000701	MILAN	PITT	05/02/2014	12/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-056	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-056	690.00	CL
201401000601	PITT	NAPOLEON AV	05/02/2014	08/16/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-055	460.00	CL
201401000501	PITT	MARENGO	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-053	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-053	368.00	CL
201401000401	MILAN	PITT	05/02/2014	08/28/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-052	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-052	736.00	CL
201401000301	NAPOLEON AV	PITT	05/02/2014	12/03/2014	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-051	368.00	CL

201400098101	CONSTANCE	STATE	01/14/2014	07/17/2014	SMAIN	MWH-ID. 7463-825 POINT REPAIR 45' TO 62' FROM SMH 079-041 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 45' TO 62' FROM SMH 079-041	4,624.00	CL
201400098001	CONSTANCE	STATE	01/14/2014	07/17/2014	SLEAD	MWH-ID. 7463-825 SERVICE POINT REPAIR 26' FROM SMH 079-041 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE POINT REPAIR 26' FROM SMH 079-041	4,500.00	CL
201305194201	CALHOUN	LASALLE PL	12/18/2013	07/24/2014	SMAIN	MWH-ID. 7463-804 POINT REPAIR 6' TO 25' FROM SMH 071-030 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 6' TO 25' FROM SMH 071-030	4,500.00	CL
201304320301	PERRIER	OCTAVIA	09/16/2013	05/01/2014	SMAIN	MWH-ID. 7463-749 POINT REPAIR 114' - 126' FROM SMH 080-043 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED POINT REPAIR 114' - 126' FROM SMH 080-043	10,002.00	CL
201304320201	STATE	MAGAZINE	09/16/2013	01/13/2015	SMAIN	MWH-ID. 7463-748 REPLACE PIPE FROM SMH 068-023 TO 068-022 ESSA 2 - BASIN 4-UPTOWN - SPS 14	REPLACED PIPE FROM SMH 068-023 TO 068-022	28,144.00	CL
201304319401	PERRIER	OCTAVIA	09/16/2013	01/09/2015	SLINE	MWH-ID. 7463-749 FULL LINING OF SEGEMENT 080-043 TO 080-040 ESSA 2 - BASIN 4-UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-043 TO 080-040		CL
201304163901	ROBERT	CLARA	08/19/2013	01/22/2014	SLEAD	MWH-ID. 7463-384 POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003	8,461.00	CL
201304163801	ROBERT	CLARA	08/19/2013	01/17/2014	SLEAD	MWH-ID. 7463-384 POINT REPAIR SERVICE 20' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR SERVICE 20' FROM SMH 090-003	8,461.00	CL
201304163701	ROBERT	CLARA	08/19/2013	01/21/2014	SLEAD	MWH-ID. 7463-384 POINT REPAIR SERVICE 171' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR SERVICE 171' FROM SMH 090-003	8,782.00	CL
201304163601	ROBERT	CLARA	08/19/2013	01/20/2014	SMAIN	MWH-ID. 7463-384 POINT REPAIR 123' TO 143' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 123' TO 143' FROM SMH 090-003	11,140.00	CL
201304163501	ROBERT	CLARA	08/19/2013	01/23/2014	SMAIN	MWH-ID. 7463-384 POINT REPAIR 266' TO 289' FROM SMH 090-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 266' TO 289' FROM SMH 090-003	11,743.00	CL
201304163401	ROBERT	CLARA	08/19/2013	04/02/2014	SLINE	MWH-ID. 7463-384 FULL LINING OF SMH 090-003 TO 090-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-003 TO 090-001	8,364.00	CL
201304144501	JEFFERSON AV	ST CHARLES AV	08/14/2013	05/27/2015	SMAIN	MWH-ID. 7463-292 POINT REPAIR 280' - 302' FROM 081-047 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 280' - 302' FROM 081-047		CL
201304144401	JEFFERSON AV	ST CHARLES AV	08/14/2013	05/29/2015	SMAIN	MWH-ID. 7463-292 POINT REPAIR 86' - 98' FROM 081-047 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 86' - 98' FROM 081-047		CL
201304035501	BENJAMIN	WEBSTER	07/25/2013	09/22/2014	SMAIN	MWH-ID. 7463-716 REPLACE PIPE FROM SMH 069-002 TO 069-001 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	REPLACED PIPE FROM SMH 069-002 TO 069-001	79,523.00	CL
201304035401	PERRIER	NASHVILLE AV	07/25/2013	04/04/2014	SMAIN	MWH-ID. 7463-721 POINT REPAIR 230' - 244' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 230' - 244' FROM SMH 080-007	10,000.00	CL
201304035301	PERRIER	NASHVILLE AV	07/25/2013	05/31/2014	SLINE	MWH-ID. 7463-721 FULL LINING OF SEGEMENT 080-007 TO 080-006 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-007 TO 080-006	13,838.00	CL
201304035201	JOSEPH	S GALVEZ	07/25/2013	03/25/2015	SMAIN	MWH-ID. 7463-720 CHANGED TO POINT REPAIR(REPLACE SERVICE) FROM 130' TO 142' FROM SMH 075-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	REPAIRED (REPLACE SERVICE) FROM 130' TO 142'		CL
201304035101	JOSEPH	S GALVEZ	07/25/2013	01/26/2015	SLEAD	MWH-ID. 7463-720 SERVICE REPAIR VIA LINING 29' FROM SMH 075-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR VIA LINING 29' FROM SMH 075-013	4,329.00	CL
201304035001	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	02/20/2015	SLINE	MWH-ID. 7463-718 FULL LINING OF SEGEMENT 074-005 TO 074-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 074-005 TO 074-003	14,338.00	CL
201304034901	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/14/2014	SMAIN	MWH-ID. 7463-718 POINT REPAIR 25' - 37' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005	10,000.00	CL
201304034801	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/16/2014	SMAIN	MWH-ID. 7463-718 POINT REPAIR 276' - 288' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 276' - 288' FROM SMH 074-005		CL
201304034701	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/14/2014	SLEAD	MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 54' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 074-005	10,003.00	CL
201304034601	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/15/2014	SLEAD	MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 168' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 168' FROM SMH 074-005	10,004.00	CL
201304034101	PITT	JOSEPH	07/25/2013	03/19/2014	SMAIN	MWH-ID. 7463-726 POINT REPAIR 161' - 204' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 161' - 204' FROM SMH 081-023	19,300.00	CL
201304034001	PITT	JOSEPH	07/25/2013	03/17/2014	SMAIN	MWH-ID. 7463-726 POINT REPAIR 126' - 138' FROM SMH 081-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 126' - 138' FROM SMH 081-023	10,000.00	CL
201304033901	PITT	JOSEPH	07/25/2013	02/26/2015	SLINE	MWH-ID. 7463-726 FULL LINING OF SEGEMENT 081-023 TO 081-016 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 081-023 TO 081-016	8,060.00	CL
201304033801	ELEONORE	COLISEUM	07/25/2013	05/31/2014	SLINE	MWH-ID. 7463-725 FULL LINING OF SEGEMENT 080-031 TO 080-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-031 TO 080-027	10,040.00	CL
201304033701	ELEONORE	COLISEUM	07/25/2013	04/01/2014	SMAIN	MWH-ID. 7463-725 POINT REPAIR 227' - 239' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 227' - 239' FROM SMH 080-031	10,023.00	CL
201304033601	ELEONORE	COLISEUM	07/25/2013	03/31/2014	SLEAD	MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 203' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 080-031	10,010.00	CL
201304033501	CAMP	JOSEPH	07/25/2013	08/20/2014	SMAIN	MWH-ID. 7463-724 POINT REPAIR 8' - 20' FROM SMH 080-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 8' - 20' FROM SMH 080-023	10,000.00	CL
201304033401	CAMP	JOSEPH	07/25/2013	09/08/2014	SLINE	MWH-ID. 7463-724 FULL LINING OF SEGEMENT 080-023 TO 080-021 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-023 TO 080-021	14,319.00	CL
201304033301	JOSEPH	CHESTNUT	07/25/2013	08/19/2014	SMAIN	MWH-ID. 7463-723 POINT REPAIR 148' - 160' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 148' - 160' FROM SMH 080-013	12,400.00	CL
201304033201	JOSEPH	CHESTNUT	07/25/2013	08/18/2014	SMAIN	MWH-ID. 7463-723 POINT REPAIR 0' - 12' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 080-013	10,000.00	CL
201304033101	JOSEPH	CHESTNUT	07/25/2013	08/19/2014	SLEAD	MWH-ID. 7463-723 POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013	10,016.00	CL
201304032901	PERRIER	NASHVILLE AV	07/25/2013	04/03/2014	SMAIN	MWH-ID. 7463-721 POINT REPAIR 52' - 106' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 52' - 106' FROM SMH 080-007	22,002.00	CL
201304032801	S ROBERTSON	CADIZ	07/25/2013	09/18/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 216' - 228' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 216' - 228' FROM SMH 096-003	10,000.00	CL
201304032701	S ROBERTSON	CADIZ	07/25/2013	09/19/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 0' - 12' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 096-003	10,300.00	CL

201304032601	CHESTNUT	BORDEAUX	07/25/2013	09/30/2014	SMAIN	MWH-ID. 7463-730 POINT REPAIR 287' - 313' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 287' - 313' FROM SMH 093-027	10,900.00	CL
201304032501	CHESTNUT	BORDEAUX	07/25/2013	09/26/2014	SLEAD	MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027	10,004.00	CL
201304032401	CHESTNUT	BORDEAUX	07/25/2013	09/25/2014	SLEAD	MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027	18,814.00	CL
201304032301	CHESTNUT	BORDEAUX	07/25/2013	10/09/2014	SLINE	MWH-ID. 7463-730 FULL LINING OF SEGEMENT 093-027 TO 093-026 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 093-027 TO 093-026	15,349.00	CL
201304032201	PERRIER	SONIAT	07/25/2013	03/25/2014	SLINE	MWH-ID. 7463-729 FULL LINING OF SEGEMENT 087-058 TO 087-056 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 087-058 TO 087-056	11,839.00	CL
201304032101	PERRIER	SONIAT	07/25/2013	03/02/2015	SLEAD	MWH-ID. 7463-729 SERVICE REPAIR VIA LINING SERVICE 125' FROM SMH 087-058 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR REPLACE VIA LINING SERVICE 125' FROM SMH 087-058	2,664.00	CL
201304031901	PRYTANIA	NASHVILLE AV	07/25/2013	03/21/2014	SMAIN	MWH-ID. 7463-727 POINT REPAIR 274' - 286' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 274' - 286' FROM SMH 081-068	10,000.00	CL
201304031801	PRYTANIA	NASHVILLE AV	07/25/2013	03/26/2014	SLEAD	MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068	10,615.00	CL
201304031701	PRYTANIA	NASHVILLE AV	07/25/2013	01/09/2015	SLINE	MWH-ID. 7463-727 FULL LINING OF SEGEMENT 081-068 TO 081-067 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 081-068 TO 081-067	14,093.00	CL
201304031601	PRYTANIA	NASHVILLE AV	07/25/2013	03/25/2014	SLEAD	MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068	10,003.00	CL
201304030601	S DERBIGNY	DELACHAISE	07/25/2013	03/18/2014	SMAIN	MWH-ID. 7463-732 POINT REPAIR 325' - 337' FROM SMH 108-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 325' - 337' FROM SMH 108-033	9,040.00	CL
201304030501	S ROBERTSON	CADIZ	07/25/2013	09/19/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 73' - 147' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 73' - 147' FROM SMH 096-003	28,613.00	CL
201304030401	S ROBERTSON	CADIZ	07/25/2013	09/17/2014	SLEAD	MWH-ID. 7463-731 POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003	10,015.00	CL
201304030301	S ROBERTSON	CADIZ	07/25/2013	09/18/2014	SMAIN	MWH-ID. 7463-731 POINT REPAIR 282' - 294' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	POINT REPAIR 282' - 294' FROM SMH 096-003	10,000.00	CL
201304029601	S GALVEZ	JEFFERSON AV	07/25/2013	08/26/2013	SMAIN	MWH-ID. 7463-745 POINT REPAIR 41' - 53' FROM SMH 075-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 41' - 53' FROM SMH 075-003	9,900.00	CL
201304029001	PERRIER	NASHVILLE AV	07/25/2013	04/03/2014	SLEAD	MWH-ID. 7463-721 POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007	10,002.00	CL
201304028901	JEFFERSON AV	S MIRO	07/25/2013	01/16/2015	SLEAD	MWH-ID. 7463-719 SERVICE REPAIR VIA LINING 95' FROM SMH 075-002 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE REPAIR VIA LINING 95' FROM SMH 075-002	1,332.00	CL
201304028801	NASHVILLE AV	S CLAIBORNE AV	07/25/2013	10/15/2014	SMAIN	MWH-ID. 7463-718 POINT REPAIR 243' - 255' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 243' - 255' FROM SMH 074-005	10,000.00	CL
201304028701	ELEONORE	COLISEUM	07/25/2013	03/28/2014	SLEAD	MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031	10,010.00	CL
201304028601	ELEONORE	COLISEUM	07/25/2013	03/27/2014	SMAIN	MWH-ID. 7463-725 POINT REPAIR 99' - 111' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 99' - 111' FROM SMH 080-031	10,031.00	CL
201304028501	JOSEPH	CHESTNUT	07/25/2013	09/04/2014	SLINE	MWH-ID. 7463-723 FULL LINING OF SEGEMENT 080-013 TO 080-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 080-013 TO 080-012	8,008.00	CL
201304028401	S ROBERTSON	CADIZ	07/25/2013	09/30/2014	SLINE	MWH-ID. 7463-731 FULL LINING OF SEGEMENT 096-003 TO 096-001 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SEGEMENT 096-003 TO 096-001	17,788.00	CL
201304028301	CHESTNUT	BORDEAUX	07/25/2013	09/24/2014	SMAIN	MWH-ID. 7463-730 POINT REPAIR 258' - 270' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 258' - 270' FROM SMH 093-027	10,000.00	CL
201304028201	CAMP	JOSEPH	07/25/2013	08/20/2014	SMAIN	MWH-ID. 7463-724 POINT REPAIR 277' - 289' FROM SMH 080-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 277' - 289' FROM SMH 080-023		CL
201202339701	STATE	CAMP	10/25/2012	01/12/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 121 FT TO 133 FT	PERFORMED POINT REPAIR 121 FT TO 133 FT	10,000.00	CL
201202339601	STATE	CAMP	10/25/2012	01/07/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 19 FT TO 39 FT	PERFORMED POINT REPAIR 19 FT TO 39 FT	12,404.00	CL
201202339501	CAMP	STATE	10/25/2012	04/08/2014	SLEAD	MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT	10,022.00	CL
201202339401	CAMP	STATE	10/25/2012	04/04/2014	SLEAD	MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	10,018.00	CL
201202339301	CAMP	STATE	10/25/2012	04/07/2014	SLEAD	MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT	10,032.00	CL
201202339201	STATE	ANNUNCIATION	10/25/2012	04/16/2014	SLEAD	MWH-ID. 7463-711 PERFORM SERVICE REPAIR @35 FT	PERFORMED SERVICE REPAIR VIA LINING @35 FT	10,000.00	CL
201202339101	STATE	ANNUNCIATION	10/25/2012	04/24/2014	SLEAD	MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT	10,032.00	CL
201202339001	HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT	10,006.00	CL
201202338901	HENRY CLAY AV	MAGAZINE	10/25/2012	04/14/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT	10,002.00	CL
201202338801	HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 331 FT TO 342 FT	PERFORMED POINT REPAIR 331 FT TO 342 FT	10,000.00	CL
201202338701	HENRY CLAY AV	MAGAZINE	10/25/2012	04/11/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 236 FT TO 256 FT	PERFORMED POINT REPAIR 236 FT TO 256 FT	12,406.00	CL
201202338601	HENRY CLAY AV	MAGAZINE	10/25/2012	04/21/2014	SMAIN	MWH-ID. 7463-710 PERFORM POINT REPAIR 0 FT TO 31 FT	PERFORMED POINT REPAIR 0 FT TO 31 FT	15,700.00	CL
201202338501	HENRY CLAY AV	MAGAZINE	10/25/2012	02/24/2015	SLINE	MWH-ID. 7463-710 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT	16,906.00	CL
201202338201	STATE	CAMP	10/25/2012	02/23/2015	SLINE	MWH-ID. 7463-713 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT	13,134.00	CL
201202338101	CAMP	STATE	10/25/2012	04/03/2014	SMAIN	MWH-ID. 7463-712 PERFORM POINT REPAIR 161 FT TO 173 FT	PERFORMED POINT REPAIR 161 FT TO 173 FT	10,900.00	CL
201202338001	STATE	ANNUNCIATION	10/25/2012	04/17/2014	SLEAD	MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT	10,021.00	CL
201202337901	HENRY CLAY AV	MAGAZINE	10/25/2012	04/09/2014	SLEAD	MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT	10,000.00	CL
201202337701	CHESTNUT	STATE	10/25/2012	09/22/2014	SLEAD	MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT	10,000.00	CL
201202337601	CHESTNUT	STATE	10/25/2012	09/15/2014	SLEAD	MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT	10,023.00	CL
201202337501	CHESTNUT	STATE	10/25/2012	09/11/2014	SMAIN	MWH-ID. 7463-714 PERFORM POINT REPAIR 135 FT TO 147 FT	PERFORMED POINT REPAIR 135 FT TO 147 FT	10,000.00	CL
201202337401	CHESTNUT	STATE	10/25/2012	09/16/2014	SMAIN	MWH-ID. 7463-714 PERFORM POINT REPAIR 99 FT TO 111 FT	PERFORMED POINT REPAIR 99 FT TO 111 FT	10,023.00	CL
201202337301	CHESTNUT	STATE	10/25/2012	09/22/2014	SLINE	MWH-ID. 7463-714 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @135 FT	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @135 FT	13,398.00	CL
201202337201	STATE	CAMP	10/25/2012	01/13/2015	SLEAD	MWH-ID. 7463-713 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @150 FT	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @150 FT	10,004.00	CL
201202337101	STATE	CAMP	10/25/2012	01/05/2015	SMAIN	MWH-ID. 7463-713 PERFORM POINT REPAIR 213 FT TO 225 FT	PERFORMED POINT REPAIR 213 FT TO 225 FT	10,604.00	CL
201202087901	GEN TAYLOR	ST CHARLES AV	09/24/2012	05/14/2015	SLINE	MWH-ID. 7463-694 FULL LINING OF SEGMENT 104-010 TO 104-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SEGMENT 104-010 TO 104-004	23,796.00	CL

201202087801	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/16/2014	SLEAD	MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 206'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 206'		CL
201202087701	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/17/2014	SLEAD	MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 155'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 155'	33,810.00	CL
201202087601	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/21/2014	SLEAD	MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 56'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 56'		CL
201202087501	GEN TAYLOR	ST CHARLES AV	09/24/2012	10/24/2014	SMAIN	MWH-ID. 7463-694 REMOVE INTERNAL OBSTACLE @ 15FT	REMOVED INTERNAL OBSTACLE @ 15FT	25,000.00	CL
201200367101	UPPERLINE	MAGNOLIA	02/14/2012	06/25/2014	SMAIN	MWH-ID. 7463-648 REPLACE PIPE FROM SMH 097-038 TO 097-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 097-038 TO 097-033	66,939.00	CL
201200367001	WILLOW	UPPERLINE	02/14/2012	02/10/2014	SLEAD	MWH-ID. 7463-647 SERVICE POINT REPAIR 250' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 250' FROM 097-018	8,580.00	CL
201200366901	WILLOW	UPPERLINE	02/14/2012	02/12/2014	SLEAD	MWH-ID. 7463-647 SERVICE POINT REPAIR 219' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 219' FROM 097-018	8,650.00	CL
201200366801	WILLOW	UPPERLINE	02/14/2012	02/11/2014	SLEAD	MWH-ID. 7463-647 SERVICE POINT REPAIR 156' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 156' FROM 097-018	8,650.00	CL
201200366701	JENA	S CLAIBORNE AV	02/14/2012	08/27/2014	SLINE	MWH-ID. 7463-646 FULL LINING OF SMH 097-012 TO 097-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 097-012 TO 097-009	9,460.00	CL
201200366601	JENA	S CLAIBORNE AV	02/14/2012	02/06/2014	SLEAD	MWH-ID. 7463-646 SERVICE POINT REPAIR 154' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 154' FROM 097-012	8,451.00	CL
201200366501	JENA	S CLAIBORNE AV	02/14/2012	02/05/2014	SLEAD	MWH-ID. 7463-646 SERVICE POINT REPAIR 123' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 123' FROM 097-012	8,451.00	CL
201200366401	JENA	S CLAIBORNE AV	02/14/2012	02/04/2014	SLEAD	MWH-ID. 7463-646 SERVICE POINT REPAIR 95' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 95' FROM 097-012	8,451.00	CL
201200366301	S LIBERTY	CADIZ	02/14/2012	04/03/2014	SLINE	MWH-ID. 7463-645 FULL LINING OF SMH 096-042 TO 096-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-042 TO 096-041	8,472.00	CL
201200366201	S LIBERTY	CADIZ	02/14/2012	11/08/2013	SLEAD	MWH-ID. 7463-645 SERVICE POINT REPAIR 113' FROM 096-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 113' FROM 096-042	8,451.00	CL
201200366101	S LIBERTY	CADIZ	02/14/2012	11/11/2013	SLEAD	MWH-ID. 7463-645 SERVICE POINT REPAIR 90' FROM 096-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 90' FROM 096-042	8,452.00	CL
201200366001	S LIBERTY	CADIZ	02/14/2012	11/12/2013	SLEAD	MWH-ID. 7463-645 SERVICE POINT REPAIR 55' FROM 096-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 55' FROM 096-042	8,457.00	CL
201200365901	WILLOW	GEN PERSHING	02/14/2012	10/31/2013	SLEAD	MWH-ID. 7463-644 SERVICE POINT REPAIR 148' FROM 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR 148' FROM 107-041	8,984.00	CL
201200361901	GEN PERSHING	S CLAIBORNE AV	02/14/2012	10/09/2014	SMAIN	MWH-ID. 7463-631 POINT REPAIR 12' TO 25' FROM SMH 107-050 TO 107-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 12' TO 25' FROM SMH 107-050 TO 107-049		CL
201200361801	GEN PERSHING	CLARA	02/14/2012	03/25/2014	SLINE	MWH-ID. 7463-630 FULL LINING OF SMH 107-044 TO 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 107-044 TO 107-043	8,443.00	CL
201200361701	GEN PERSHING	CLARA	02/14/2012	11/05/2013	SLEAD	MWH-ID. 7463-630 SERVICE POINT REPAIR 157' FROM SMH 107-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 157' FROM SMH 107-044	8,965.00	CL
201200361601	GEN PERSHING	CLARA	02/14/2012	11/01/2013	SMAIN	MWH-ID. 7463-630 POINT REPAIR 0' - 12' FROM SMH 107-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 0' - 12' FROM SMH 107-044	8,960.00	CL
201200361201	GEN PERSHING	S CLAIBORNE AV	02/14/2012	11/04/2013	SLINE	MWH-ID. 7463-629 FULL LINING OF SMH 107-042 TO 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 107-042 TO 107-041	7,687.00	CL
201200361101	GEN PERSHING	S CLAIBORNE AV	02/14/2012	11/04/2013	SLEAD	MWH-ID. 7463-629 SERVICE POINT REPAIR 168' FROM SMH 107-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 168' FROM SMH 107-042	8,982.00	CL
201200360801	GEN PERSHING	S CLAIBORNE AV	02/14/2012	10/31/2013	SLEAD	MWH-ID. 7463-629 SERVICE POINT REPAIR 79' FROM SMH 107-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 79' FROM SMH 107-042	8,960.00	CL
201200360701	GEN PERSHING	S CLAIBORNE AV	02/14/2012	11/01/2013	SMAIN	MWH-ID. 7463-629 POINT REPAIR 250' - 265' FROM SMH 107-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 250' - 265' FROM SMH 107-042	8,960.00	CL
201200360501	WILLOW	GEN PERSHING	02/14/2012	10/30/2013	SLEAD	MWH-ID. 7463-628 SERVICE POINT REPAIR 152' FROM SMH 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 152' FROM SMH 107-043	9,160.00	CL
201200360401	WILLOW	GEN PERSHING	02/14/2012	10/30/2013	SLEAD	MWH-ID. 7463-628 SERVICE POINT REPAIR 51' FROM SMH 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 51' FROM SMH 107-043	9,110.00	CL
201200360301	MAGNOLIA	NAPOLEON AV	02/14/2012	03/27/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 241' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 241' FROM SMH 107-034	9,060.00	CL
201200360201	MAGNOLIA	NAPOLEON AV	02/14/2012	03/25/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 146' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 146' FROM SMH 107-034	10,360.00	CL
201200360001	MAGNOLIA	NAPOLEON AV	02/14/2012	01/12/2015	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 113' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 113' FROM SMH 107-034		CL
201200359901	MAGNOLIA	NAPOLEON AV	02/14/2012	01/12/2015	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 111' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 111' FROM SMH 107-034		CL

201200359801	MAGNOLIA	NAPOLEON AV	02/14/2012	03/26/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 57' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 57' FROM SMH 107-034	9,110.00	CL	
201200359701	MAGNOLIA	NAPOLEON AV	02/14/2012	03/24/2014	SLEAD	MWH-ID. 7463-627 SERVICE POINT REPAIR 26' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 26' FROM SMH 107-034	10,360.00	CL	
201200359601	MILAN	MAGNOLIA	02/14/2012	06/18/2014	SLINE	MWH-ID. 7463-626 FULL LINING OF SMH 107-008 TO 107-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 107-008 TO 107-007	8,104.00	CL	
201200359501	MILAN	MAGNOLIA	02/14/2012	11/12/2013	SMAIN	MWH-ID. 7463-626 POINT REPAIR 120' - 132' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 120' - 132' FROM SMH 107-008	8,981.00	CL	
201200359401	MILAN	MAGNOLIA	02/14/2012	11/12/2013	SMAIN	MWH-ID. 7463-626 POINT REPAIR 83' - 99' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 83' - 99' FROM SMH 107-008	9,692.00	CL	
201200359301	MILAN	MAGNOLIA	02/14/2012	11/07/2013	SMAIN	MWH-ID. 7463-626 POINT REPAIR 32' - 47' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 32' - 47' FROM SMH 107-008	9,529.00	CL	
201200359201	MILAN	MAGNOLIA	02/14/2012	11/12/2013	SLEAD	MWH-ID. 7463-626 SERVICE POINT REPAIR 68' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 68' FROM SMH 107-008	9,165.00	CL	
201200359101	MILAN	MAGNOLIA	02/14/2012	11/06/2013	SLEAD	MWH-ID. 7463-626 SERVICE POINT REPAIR 9' FROM SMH 107-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 9' FROM SMH 107-008	8,975.00	CL	
201200358901	S LIBERTY	NAPOLEON AV	02/14/2012	06/17/2014	SLINE	MWH-ID. 7463-625 FULL LINING OF SMH 106-024 TO 106-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 106-024 TO 106-023	9,283.00	CL	
201200358801	S LIBERTY	NAPOLEON AV	02/14/2012	02/21/2014	SLEAD	MWH-ID. 7463-625 SERVICE POINT REPAIR 163' FROM SMH 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 163' FROM SMH 106-024	8,961.00	CL	
201200358701	S LIBERTY	NAPOLEON AV	02/14/2012	02/21/2014	SLEAD	MWH-ID. 7463-625 SERVICE POINT REPAIR 54' FROM SMH 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 54' FROM SMH 106-024	8,963.00	CL	
201200358601	NAPOLEON AV	LOYOLA AV	02/14/2012	08/08/2014	SLINE	MWH-ID. 7463-624 FULL LINING OF SMH 106-045 TO 106-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 106-045 TO 106-024		CL	
201200358501	NAPOLEON AV	LOYOLA AV	02/14/2012	12/29/2014	SLEAD	MWH-ID. 7463-624 SERVICE REPAIR VIA LINING 70' FROM SMH 106-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE REPAIR VIA LINING 70' FROM SMH 106-045		CL	
201200357901	NAPOLEON AV	LOYOLA AV	02/14/2012	12/30/2014	SMAIN	MWH-ID. 7463-624 POINT REPAIR 124' - 136 FROM SMH 106-045 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 124' - 136 FROM SMH 106-045		CL	
201200357701	LOYOLA AV	NAPOLEON AV	02/14/2012	01/27/2014	SMAIN	MWH-ID. 7463-623 REPLACE PIPE FOR LINE SEGMENT 105-043 TO 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	REPLACED PIPE FOR LINE SEGMENT 105-043 TO 105-042	54,854.00	CL	
201200357601	S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLINE	MWH-ID. 7463-622 FULL LINING OF SMH 105-025 TO 105-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 105-025 TO 105-023	13,152.00	CL	
201200357501	S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 236' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 236' FROM SMH 105-025	5,864.00	CL	
201200357401	S SARATOGA	NAPOLEON AV	02/14/2012	10/15/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 104' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 104' FROM SMH 105-025	6,120.00	CL	
201200357301	S SARATOGA	NAPOLEON AV	02/14/2012	10/16/2014	SLEAD	MWH-ID. 7463-622 SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025	5,492.00	CL	
201200357201	MARENGO	S SARATOGA	02/14/2012	02/27/2014	SLEAD	MWH-ID. 7463-621 SERVICE POINT REPAIR 278' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 278' FROM SMH 105-013	10,760.00	CL	
201200357001	MARENGO	S SARATOGA	02/14/2012	03/10/2014	SLEAD	MWH-ID. 7463-621 SERVICE POINT REPAIR 59' FROM SMH 105-013 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED SERVICE POINT REPAIR 59' FROM SMH 105-013	10,760.00	CL	
201200356901	MARENGO	LOYOLA AV	02/14/2012	01/24/2014	SLINE	MWH-ID. 7463-620 FULL LINING OF SMH 105-012 TO 106-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED FULL LINING OF SMH 105-012 TO 106-044		CL	
201200356801	MARENGO	LOYOLA AV	02/14/2012	01/24/2014	SMAIN	MWH-ID. 7463-620 POINT REPAIR 314' TO 326' FROM SMH 105-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 314' TO 326' FROM SMH 105-012	9,135.00	CL	
201200356701	MARENGO	LOYOLA AV	02/14/2012	01/23/2014	SMAIN	MWH-ID. 7463-620 POINT REPAIR 0' TO 12' FROM SMH 105-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 4	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 105-012	9,485.50	CL	
201200241101	S GALVEZ	DELACHAISE	01/26/2012	01/27/2014	SLINE	MWH-ID. 7463-585 FULL LINING OF SMH 132-040 TO 109-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 132-040 TO 109-019		CL	
201200241001	S GALVEZ	DELACHAISE	01/26/2012	04/09/2014	SMAIN	MWH-ID. 7463-585 POINT REPAIR 167' - 179' FROM SMH 132-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 167' - 179' FROM SMH 132-040	9,008.00	CL	
201200240901	S GALVEZ	DELACHAISE	01/26/2012	04/08/2014	SMAIN	MWH-ID. 7463-585 POINT REPAIR 0' - 12' FROM SMH 132-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 132-040	8,960.00	CL	
201200240801	S GALVEZ	DELACHAISE	01/26/2012	04/10/2014	SLEAD	MWH-ID. 7463-585 POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040	8,964.00	CL	
201200239901	MAGNOLIA	GEN PERSHING	01/26/2012	01/26/2015	SLINE	MWH-ID. 7463-584 FULL LINING OF SMH 107-033 107-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 107-033 107-032		CL	

201200239801	MAGNOLIA	GEN PERSHING	01/26/2012	11/15/2013	SMAIN	MWH-ID. 7463-584 POINT REPAIR 148' - 166' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 148' - 166' FROM SMH 107-033	10,010.00	CL	
201200239701	MAGNOLIA	GEN PERSHING	01/26/2012	11/13/2013	SMAIN	MWH-ID. 7463-584 POINT REPAIR 0' - 12' FROM SMH 107-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 107-033	8,992.00	CL	
201200239601	MAGNOLIA	MARENGO	01/26/2012	11/14/2013	SLEAD	MWH-ID. 7463-583 POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003	9,810.00	CL	
201200239001	PITT	MARENGO	01/26/2012	02/06/2014	SMAIN	MWH-ID. 7463-581 POINT REPAIR 228' - 279' FROM SMH 104-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 228' - 279' FROM SMH 104-046	15,785.00	CL	
201200238901	MARENGO	CARONDELET	01/26/2012	03/26/2014	SLINE	MWH-ID. 7463-580 FULL LINING FROM SMH 104-032 TO 104-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING FROM SMH 104-032 TO 104-031	7,575.00	CL	
201200238701	MARENGO	CARONDELET	01/26/2012	02/07/2014	SLEAD	MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032	9,170.00	CL	
201200238601	MARENGO	CARONDELET	01/26/2012	02/10/2014	SLEAD	MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032	8,974.00	CL	
201200238501	MARENGO	CARONDELET	01/26/2012	02/12/2014	SLEAD	MWH-ID. 7463-580 POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032	9,345.00	CL	
201200238401	MARENGO	CARONDELET	01/26/2012	02/11/2014	SMAIN	MWH-ID. 7463-580 POINT REPAIR 107' - 119' FROM SMH 104-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 107' - 119' FROM SMH 104-032	9,135.00	CL	
201200238201	AUSTERLITZ	PERRIER	01/26/2012	06/16/2014	SLINE	MWH-ID. 7463-579 FULL LINING OF SMH 103-036 TO 103-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 103-036 TO 103-033	7,343.00	CL	
201200237801	AUSTERLITZ	PERRIER	01/26/2012	03/21/2014	SMAIN	MWH-ID. 7463-579 POINT REPAIR 169' - 184' FROM SMH 103-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 169' - 184' FROM SMH 103-036	8,975.00	CL	
201200237701	AUSTERLITZ	PERRIER	01/26/2012	03/18/2014	SMAIN	MWH-ID. 7463-579 POINT REPAIR 111' - 123' FROM SMH 103-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 111' - 123' FROM SMH 103-036	9,342.00	CL	
201200237601	AUSTERLITZ	PERRIER	01/26/2012	03/20/2014	SMAIN	MWH-ID. 7463-579 POINT REPAIR REPLACE 149' FROM SMH 103-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE 149' FROM SMH 103-036	8,960.00	CL	
201200237501	CAMP	JENA	01/26/2012	06/09/2014	SLINE	MWH-ID. 7463-578 FULL LINING OF SMH 093-017 TO 093-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 093-017 TO 093-016	8,464.00	CL	
201200237401	CAMP	JENA	01/26/2012	02/03/2014	SMAIN	MWH-ID. 7463-578 POINT REPAIR REPLACE 200' FROM SMH 093-017 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE 200' FROM SMH 093-017	8,477.00	CL	
201200237201	VALMONT	FRERET	01/26/2012	09/04/2014	SMAIN	MWH-ID. 7463-577 REPLACE PIPE FROM SMH 090-053 TO 090-051 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 090-053 TO 090-051	68,823.00	CL	
201200237001	ROBERT	MAGNOLIA	01/26/2012	12/12/2013	SMAIN	MWH-ID. 7463-575 REPLACE PIPE FROM SMH 090-032 TO 090-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 090-032 TO 090-031	68,315.00	CL	
201200161301	VALMONT	CAMP	01/23/2012	01/16/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027	8,485.00	CL	
201200161201	VALMONT	CAMP	01/23/2012	01/15/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 145' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 087-027	8,459.00	CL	
201200161101	VALMONT	CAMP	01/23/2012	01/14/2014	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027	8,460.00	CL	
201200161001	VALMONT	CAMP	01/23/2012	12/31/2013	SLEAD	MWH-ID. 7463-415 POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027	8,462.00	CL	
201200024001	S PRIEUR	JEFFERSON AV	01/05/2012	03/10/2014	SLEAD	MWH-ID. 7463-362 POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023	9,840.00	CL	
201200023901	JENA	S CLAIBORNE AV	01/05/2012	05/23/2014	SMAIN	MWH-ID. 7463-361 REPLACE PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	REPLACED PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010	71,458.00	CL	
201102242401	CADIZ	S DERBIGNY	12/21/2011	06/19/2014	SLINE	MWH-ID. 7463-334 FULL LINING OF SMH 098-012 TO 098-008 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED FULL LINING OF SMH 098-012 TO 098-008	8,854.00	CL	
201102242301	CADIZ	S DERBIGNY	12/21/2011	02/14/2014	SMAIN	MWH-ID. 7463-334 POINT REPAIR 136' TO 148' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 136' TO 148' FROM SMH 098-012	8,478.00	CL	
201102242101	CADIZ	S DERBIGNY	12/21/2011	02/24/2014	SMAIN	MWH-ID. 7463-334 POINT REPAIR 230' TO 242' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 230' TO 242' FROM SMH 098-012	8,479.00	CL	
201102241601	CADIZ	S DERBIGNY	12/21/2011	02/19/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 173' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE POINT REPAIR 173' FROM SMH 098-012	8,461.00	CL	
201102223801	GEN PERSHING	S CLAIBORNE AV	12/20/2011	03/25/2014	SLINE	MWH-ID. 7463-309 FULL LINING OF SMH 108-010 TO 108-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 108-010 TO 108-009	7,921.00	CL	
201102223701	GEN PERSHING	S CLAIBORNE AV	12/20/2011	10/23/2013	SMAIN	MWH-ID. 7463-309 POINT REPAIR 263' TO 273' FROM SMH 108-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 263' TO 273' FROM SMH 108-010	8,960.00	CL	

201102223601	S DERBIGNY	NAPOLEON AV	12/20/2011	01/14/2015	SLINE	MWH-ID. 7463-308 FULL LINING OF SMH 108-008 TO 108-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 108-008 TO 108-007			CL
201102223501	S DERBIGNY	NAPOLEON AV	12/20/2011	10/25/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008	8,969.00		CL
201102223401	S DERBIGNY	NAPOLEON AV	12/20/2011	10/25/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008	9,148.00		CL
201102223301	S DERBIGNY	NAPOLEON AV	12/20/2011	10/28/2013	SLEAD	MWH-ID. 7463-308 POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008	8,968.00		CL
201102223201	S DERBIGNY	NAPOLEON AV	12/20/2011	10/24/2013	SMAIN	MWH-ID. 7463-308 POINT REPAIR 290' TO 297' FROM SMH 108-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 290' TO 297' FROM SMH 108-008	8,960.00		CL
201102223101	FRERET	MILAN	12/20/2011	01/04/2015	SLINE	MWH-ID. 7463-307 FULL LINING OF SMH 106-010 TO 106-007 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 106-010 TO 106-007			CL
201102223001	FRERET	MILAN	12/20/2011	08/04/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 106-010			CL
201102222901	FRERET	MILAN	12/20/2011	07/30/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR 127' TO 142' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 127' TO 142' FROM SMH 106-010	9,510.00		CL
201102222801	FRERET	MILAN	12/20/2011	07/31/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR 70' TO 89' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 70' TO 89' FROM SMH 106-010	10,232.00		CL
201102222701	FRERET	GEN TAYLOR	12/20/2011	08/05/2014	SMAIN	MWH-ID. 7463-307 POINT REPAIR 0' TO 12' FROM SMH 106-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 106-010			CL
201102222601	ST CHARLES AV	MILAN	12/20/2011	08/17/2014	SLINE	MWH-ID. 7463-306 FULL LINING OF SMH 104-040 TO 104-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	FULL LINING OF SMH 104-040 TO 104-039	6,904.00		CL
201102222501	ST CHARLES AV	MILAN	12/20/2011	07/15/2014	SMAIN	MWH-ID. 7463-306 POINT REPAIR 0' TO 24' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 24' FROM SMH 104-040	11,239.00		CL
201102222401	ST CHARLES AV	MILAN	12/20/2011	07/14/2014	SMAIN	MWH-ID. 7463-306 POINT REPAIR 143' TO 155' FROM SMH 104-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 143' TO 155' FROM SMH 104-040			CL
201102221701	LASALLE	S PRIEUR	12/20/2011	12/15/2014	SLINE	MWH-ID. 7463-304 FULL LINING OF SMH 098-020 TO 099-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-020 TO 099-011			CL
201102221601	LASALLE	UPPERLINE	12/20/2011	06/02/2014	SLINE	MWH-ID. 7463-303 FULL LINING OF SMH 096-002 TO 096-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-002 TO 096-001	6,034.00		CL
201102221301	LASALLE	UPPERLINE	12/20/2011	11/01/2013	SLEAD	MWH-ID. 7463-303 POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002	8,014.00		CL
201102221201	LASALLE	CALHOUN	12/20/2011	08/22/2014	SLINE	MWH-ID. 7463-302 FULL LINING OF SMH 069-012 TO 069-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 069-012 TO 069-010	4,874.00		CL
201102221101	LASALLE	CALHOUN	12/20/2011	05/14/2014	SLEAD	MWH-ID. 7463-302 POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012	8,445.00		CL
201102221001	LASALLE	CALHOUN	12/20/2011	05/15/2014	SLEAD	MWH-ID. 7463-302 POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012	8,442.00		CL
201102220801	S LIBERTY	ROBERT	12/20/2011	06/19/2014	SLINE	MWH-ID. 7463-301 FULL LINING OF SMH 090-040 TO 096-017 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-040 TO 096-017	8,761.00		CL
201102220601	LASALLE	ROBERT	12/20/2011	06/11/2014	SLINE	MWH-ID. 7463-300 FULL LINING OF SMH 090-037 TO 096-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-037 TO 096-025	10,333.00		CL
201102220501	LASALLE	ROBERT	12/20/2011	11/22/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037	8,462.00		CL
201102220401	LASALLE	ROBERT	12/20/2011	11/21/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037	8,462.00		CL
201102220301	LASALLE	ROBERT	12/20/2011	11/20/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037	8,481.00		CL
201102220201	LASALLE	ROBERT	12/20/2011	11/19/2013	SLEAD	MWH-ID. 7463-300 POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037	8,758.00		CL
201102219901	LASALLE	ROBERT	12/20/2011	11/21/2013	SMAIN	MWH-ID. 7463-300 POINT REPAIR 264' TO 276' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 264' TO 276' FROM SMH 090-037	8,484.00		CL
201102219801	LASALLE	ROBERT	12/20/2011	11/19/2013	SMAIN	MWH-ID. 7463-300 POINT REPAIR 83' TO 95' FROM SMH 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 83' TO 95' FROM SMH 090-037	8,787.00		CL
201102219701	CUCULLU	UPPERLINE	12/20/2011	10/29/2013	SMAIN	MWH-ID. 7463-299 REPLACE PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019	67,951.00		CL
201102219601	LOYOLA AV	LOYOLA AV	12/20/2011	03/27/2014	SLINE	MWH-ID. 7463-298 FULL LINING OF SMH 089-028 TO 090-064 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 089-028 TO 090-064	8,008.00		CL

201102219501	LOYOLA AV	LOYOLA AV	12/20/2011	11/15/2013	SLEAD	MWH-ID. 7463-298 POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028	8,454.00	CL	
201102219401	LOYOLA AV	JEFFERSON AV	12/20/2011	06/11/2014	SLEAD	MWH-ID. 7463-297 POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015	9,980.00	CL	
201102219301	LOYOLA AV	JEFFERSON AV	12/20/2011	06/10/2014	SLEAD	MWH-ID. 7463-297 POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015	9,630.00	CL	
201102219201	COLISEUM	SONIAT	12/20/2011	04/01/2014	SLINE	MWH-ID. 7463-296 FULL LINING OF SMH 087-024 TO 087-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 087-024 TO 087-022	7,024.00	CL	
201102219001	COLISEUM	SONIAT	12/20/2011	02/01/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024	9,093.00	CL	
201102218901	COLISEUM	SONIAT	12/20/2011	01/30/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024	8,468.00	CL	
201102218801	COLISEUM	SONIAT	12/20/2011	01/27/2014	SLEAD	MWH-ID. 7463-296 POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024	8,473.00	CL	
201102218401	UPPERLINE	TCHOUPITOULAS	12/20/2011	08/25/2014	SLINE	MWH-ID. 7463-295 FULL LINING SMH 085A-001 TO 092-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING SMH 085A-001 TO 092-054	9,171.00	CL	
201102218201	UPPERLINE	TCHOUPITOULAS	12/20/2011	06/12/2014	SLEAD	MWH-ID. 7463-295 POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001	8,449.00	CL	
201102218101	UPPERLINE	TCHOUPITOULAS	12/20/2011	06/13/2014	SMAIN	MWH-ID. 7463-295 POINT REPAIR 230' TO 242' FROM SMH 085A-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 230' TO 242' FROM SMH 085A-001	8,442.00	CL	
201102217701	RICHMOND PL	LOYOLA AV	12/20/2011	08/28/2014	SLINE	MWH-ID. 7463-294 FULL LINING OF SMH 082-041 TO 083-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 082-041 TO 083-033	8,096.00	CL	
201102217601	RICHMOND PL	LOYOLA AV	12/20/2011	05/05/2014	SLEAD	MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041	8,450.00	CL	
201102217501	RICHMOND PL	LOYOLA AV	12/20/2011	05/02/2014	SLEAD	MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041	8,749.00	CL	
201102217401	RICHMOND PL	LOYOLA AV	12/20/2011	05/01/2014	SLEAD	MWH-ID. 7463-294 POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041	8,450.00	CL	
201102217301	NASHVILLE AV	PRYTANIA	12/20/2011	01/14/2015	SLEAD	MWH-ID. 7463-293 POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065		CL	
201102217201	NASHVILLE AV	PRYTANIA	12/20/2011	01/14/2015	SLEAD	MWH-ID. 7463-293 POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065		CL	
201102217101	JEFFERSON AV	ST CHARLES AV	12/20/2011	05/29/2015	SLINE	MWH-ID. 7463-292 FULL LINING OF SMH 081-047 TO 081-046 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 081-047 TO 081-046		CL	
201102206801	CADIZ	S DERBIGNY	12/19/2011	02/20/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 206' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED SERVICE POINT REPAIR 206' FROM SMH 098-012	8,460.00	CL	
201102206101	CADIZ	S DERBIGNY	12/19/2011	02/08/2014	SLEAD	MWH-ID. 7463-334 SERVICE POINT REPAIR 115' FROM SMH 098-012 ESSA 2 - BASIN 4 - SPS 14	COMPLETED SERVICE POINT REPAIR 115' FROM SMH 098-012	8,455.00	CL	
201102205701	CADIZ	S DERBIGNY	12/19/2011	02/17/2014	SMAIN	MWH-ID. 7463-334 POINT REPAIR 50' FROM SMH ENDING 62' FROM SMH 098-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14	COMPLETED POINT REPAIR 50' FROM SMH ENDING 62' FROM SMH 098-012	8,484.00	CL	
201102010801	JENA	S MIRO	11/15/2011	01/09/2015	SLINE	MWH-ID. 7463-179 FULL LINING OF SMH 099-032 TO 99-026 ESSA 2 - BASIN 4 - UPTOWN - 14	COMPLETED FULL LINING OF SMH 099-032 TO 99-026		CL	
201102010701	JENA	S MIRO	11/15/2011	05/05/2014	SLEAD	MWH-ID. 7463-179 POINT REPAIR REPLACE SERVICE 228' FROM SMH 374-025 ESSA 2 - BASIN 4 - UPTOWN - 14	COMPLETED POINT REPAIR REPLACE SERVICE 228' FROM SMH 374-025	8,990.00	CL	
201102007701	JENA	S GALVEZ	11/15/2011	03/07/2014	SMAIN	MWH-ID. 7463-167 REPLACE PIPE FOR LINE SEGMENT 099-041 TO 099-042 ESSA 2 - BASIN 4 - UPTOWN - 14	REPLACED PIPE FOR LINE SEGMENT 099-041 TO 099-042	6,480.00	CL	
201102007501	ROBERT	S JOHNSON	11/15/2011	10/07/2014	SMAIN	MWH-ID. 7463-166 REPLACE PIPE FOR LINE SEGMENT 099-018 TO 099-017 ESSA 2 - BASIN 4 - UPTOWN - 14	REPLACED PIPE FOR LINE SEGMENT 099-018 TO 099-017		CL	
201102007401	ROBERT	S PRIEUR	11/15/2011	01/31/2014	SMAIN	MWH-ID. 7463-165 REPLACE PIPE FOR LINE SEGMENT 099-014 TO 099-012 ESSA 2 - BASIN 4 - UPTOWN - 14	REPLACED PIPE FOR LINE SEGMENT 099-014 TO 099-012	19,685.50	CL	
201102007301	NAPOLEON AV	S CLAIBORNE AV	11/15/2011	03/17/2014	SLEAD	MWH-ID. 7463-164 POINT REPAIR REPLACE SERVICE 111' FROM SMH 098-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 111' FROM SMH 098-035	8,650.00	CL	
201102007101	NAPOLEON AV	S CLAIBORNE AV	11/15/2011	03/17/2014	SLEAD	MWH-ID. 7463-164 POINT REPAIR REPLACE SERVICE 38' FROM SMH 098-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 38' FROM SMH 098-035	8,650.00	CL	
201102007001	NAPOLEON AV	S CLAIBORNE AV	11/15/2011	03/14/2014	SLEAD	MWH-ID. 7463-164 POINT REPAIR REPLACE SERVICE 8' FROM SMH 098-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 098-035	8,650.00	CL	
201102006901	UPPERLINE	S DERBIGNY	11/15/2011	05/30/2014	SMAIN	MWH-ID. 7463-163 REPLACE PIPE FOR LINE SEGMENT 098-027 TO 098-020 ESSA 4 - BASIN 4 - UPTOWN - 14	REPLACED PIPE FOR LINE SEGMENT 098-027 TO 098-020		CL	

201102006801	ROBERT	S DERBIGNY	11/15/2011	02/21/2014	SMAIN	MWH-ID. 7463-162 REPLACE PIPE FOR LINE SEGMENT 098-022 TO 098-021 ESSA 4 - BASIN 4 - UPTOWN - 14	REPLACED PIPE FOR LINE SEGMENT 098-022 TO 098-021	19,445.00	CL	
201102006701	S PRIEUR	ROBERT	11/15/2011	08/28/2014	SMAIN	MWH-ID. 7463-161 REPLACE PIPE FOR LINE SEGMENT 098-021 TO 098-020 ESSA 2 - BASIN 4 - UPTOWN - 14	REPLACED PIPE FOR LINE SEGMENT 098-021 TO 098-02	81,312.00	CL	
201101949701	S JOHNSON	JENA	11/11/2011	09/17/2014	SMAIN	MWH-ID. 7463-127 POINT REPAIR 165' TO 177' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 165' TO 177' FROM SMH 099-003		CL	
201200221301	LASALLE	DELACHAISE	01/25/2012	01/27/2014	SMAIN	MWH-ID. 7463-539 POINT REPAIR 193' - 201' FROM SMH 116-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 193' - 201' FROM SMH 116-02	9,310.00	CL	
201200221201	DRYADES	AMELIA	01/25/2012	07/11/2014	SMAIN	MWH-ID. 7463-538 REPLACE PIPE FROM SMH 115-050 TO 115-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 115-050 TO 115-049	46,866.00	CL	
201200221101	S LIBERTY	NAPOLEON AV	01/25/2012	02/22/2014	SMAIN	MWH-ID. 7463-537 POINT REPAIR 0' - 12' FROM SMH 106-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-042	8,960.00	CL	
201200221001	NAPOLEON AV	MAGNOLIA	01/25/2012	08/24/2014	SMAIN	MWH-ID. 7463-536 POINT REPAIR 219' - 229' FROM SMH 106-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030		CL	
201200220501	NAPOLEON AV	BARONNE	01/25/2012	09/18/2014	SMAIN	MWH-ID. 7463-535 REPLACE PIPE FROM SMH 104-066 TO 105-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 104-066 TO 105-039		CL	
201200220401	UPPERLINE	CUCULLU	01/25/2012	06/17/2014	SMAIN	MWH-ID. 7463-534 REPLACE PIPE FROM SMH 097-045 TO 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 097-045 TO 097-044	51,258.00	CL	
201200220301	WILLOW	UPPERLINE	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044	8,720.00	CL	
201200220201	WILLOW	UPPERLINE	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-533 POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044	8,580.00	CL	
201200220001	S LIBERTY	ROBERT	01/25/2012	04/01/2014	SLINE	MWH-ID. 7463-532 FULL LINING OF SMH 090-065 TO 090-063 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-065 TO 090-063	6,822.00	CL	
201200219901	S ROBERTSON	JEFFERSON AV	01/25/2012	12/18/2014	SLINE	MWH-ID. 7463-531 FULL LINING OF SMH 090-054 TO 090-053 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-054 TO 090-053		CL	
201200219801	S ROBERTSON	JEFFERSON AV	01/25/2012	10/30/2013	SLEAD	MWH-ID. 7463-531 POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054	8,442.00	CL	
201200219701	S ROBERTSON	JEFFERSON AV	01/25/2012	10/25/2013	SMAIN	MWH-ID. 7463-531 POINT REPAIR 161' - 172' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	POINT REPAIR 161' - 172' FROM SMH 090-054	8,440.00	CL	
201200219501	S ROBERTSON	JEFFERSON AV	01/25/2012	10/31/2013	SMAIN	MWH-ID. 7463-531 POINT REPAIR 0' - 12' FROM SMH 090-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 090-054	8,440.00	CL	
201200214501	HENRY CLAY AV	GARFIELD	01/25/2012	07/17/2014	SMAIN	MWH-ID. 7463-515 REPLACE PIPE FROM SMH 069-037 TO 069-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 069-037 TO 069-036	75,996.00	CL	
201200190001	UPPERLINE	CUCULLU	01/24/2012	09/11/2014	SMAIN	MWH-ID. 7463-450 REPLACE PIPE FROM SMH 097-019 TO 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 097-019 TO 097-018	45,640.00	CL	
201200189901	WILLOW	CADIZ	01/24/2012	02/10/2014	SLEAD	MWH-ID. 7463-449 POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015	8,860.00	CL	
201200189801	WILLOW	CADIZ	01/24/2012	02/07/2014	SLEAD	MWH-ID. 7463-449 POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015	8,440.00	CL	
201200189601	S CLAIBORNE AV	NAPOLEON AV	01/24/2012	05/22/2014	SMAIN	MWH-ID. 7463-448 REPLACE PIPE SEGMENT 097-013 TO 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 097-013 TO 097-012	69,498.00	CL	
201200189401	WILLOW	CADIZ	01/24/2012	05/13/2014	SMAIN	MWH-ID. 7463-447 REPLACE PIPE SEGMENT 097-007 TO 097-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 097-007 TO 097-004	67,869.00	CL	
201200189301	S ROBERTSON	CADIZ	01/24/2012	11/22/2013	SMAIN	MWH-ID. 7463-446 REPLACE PIPE SEGMENT 096-030 TO 096-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 096-030 TO 096-029	70,075.00	CL	
201200189201	UPPERLINE	S LIBERTY	01/24/2012	06/11/2014	SLINE	MWH-ID. 7463-445 FULL LINING OF SMH 096-026 TO 096-025 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-026 TO 096-025	8,737.00	CL	
201200189101	UPPERLINE	S LIBERTY	01/24/2012	03/24/2014	SLEAD	MWH-ID. 7463-445 POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026	8,457.00	CL	
201200189001	UPPERLINE	S LIBERTY	01/24/2012	03/31/2014	SMAIN	MWH-ID. 7463-445 POINT REPAIR 211' - 233' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 211' - 233' FROM SMH 096-026	8,456.00	CL	
201200188901	UPPERLINE	S LIBERTY	01/24/2012	03/27/2014	SMAIN	MWH-ID. 7463-445 POINT REPAIR 149' - 170' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 149' - 170' FROM SMH 096-026	11,490.00	CL	
201200188801	UPPERLINE	S LIBERTY	01/24/2012	03/26/2014	SMAIN	MWH-ID. 7463-445 POINT REPAIR 63' - 97' FROM SMH 096-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 63' - 97' FROM SMH 096-026	15,678.00	CL	
201200188701	DRYADES	NAPOLEON AV	01/24/2012	10/09/2014	SMAIN	MWH-ID. 7463-444 REPLACE PIPE FOR LINE SEGMENT 105-039 TO 105-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 105-039 TO 105-038		CL	

201200188101	CAMP	CONSTANTINOPLE	01/24/2012	01/14/2015	SMAIN	MWH-ID. 7463-414 REPLACE PIPE SEGMENT FROM SMH 103-028 TO 103-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT FROM SMH 103-028 TO 103-027		CL
201200183501	S DERBIGNY	ROBERT	01/24/2012	05/07/2014	SMAIN	MWH-ID. 7463-398 REPLACE PIPE FOR LINE SEGMENT 098-025 TO 098-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14'	REPLACED PIPE FOR LINE SEGMENT 098-025 TO 098-024	76,806.00	CL
201200172801	HOLIDAY AL	BENJAMIN	01/23/2012	08/20/2014	SLINE	MWH-ID. 7463-383 FULL LINING OF SMH 069-011 TO 069-010 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 069-011 TO 069-010	10,538.00	CL
201200172701	HOLIDAY AL	BENJAMIN	01/23/2012	05/06/2014	SMAIN	MWH-ID. 7463-383 POINT REPAIR 52' - 64' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 52' - 64' FROM SMH 069-011	8,746.00	CL
201200172601	HOLIDAY AL	BENJAMIN	01/23/2012	05/13/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011	8,452.00	CL
201200172501	HOLIDAY AL	BENJAMIN	01/23/2012	05/12/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011	8,443.00	CL
201200172401	HOLIDAY AL	BENJAMIN	01/23/2012	05/08/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011	8,443.00	CL
201200172301	HOLIDAY AL	BENJAMIN	01/23/2012	05/07/2014	SLEAD	MWH-ID. 7463-383 POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011	8,443.00	CL
201200169601	S CLAIBORNE AV	UPPERLINE	01/23/2012	09/05/2014	SMAIN	MWH-ID. 7463-439 REPLACE PIPE SEGMENT 098-019 TO 098-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 098-019 TO 098-018	72,084.00	CL
201200168501	LASALLE	NAPOLEON AV	01/23/2012	06/06/2014	SMAIN	MWH-ID. 7463-434 POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038	9,700.00	CL
201200168401	LASALLE	NAPOLEON AV	01/23/2012	06/04/2014	SLEAD	MWH-ID. 7463-434 POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038	8,510.00	CL
201200168301	S LIBERTY	NAPOLEON AV	01/23/2012	12/04/2014	SLINE	MWH-ID. 7463-433 FULL LINING OF SMH 096-022 TO 096-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-022 TO 096-021		CL
201200168201	S LIBERTY	NAPOLEON AV	01/23/2012	06/09/2014	SMAIN	MWH-ID. 7463-433 POINT REPAIR 300' - 312' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 300' - 312' FROM SMH 096-022	8,440.00	CL
201200168101	S LIBERTY	NAPOLEON AV	01/23/2012	01/07/2015	SLEAD	MWH-ID. 7463-433 POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022		CL
201200168001	S LIBERTY	NAPOLEON AV	01/23/2012	01/07/2015	SLEAD	MWH-ID. 7463-433 POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022		CL
201200167901	S LIBERTY	JENA	01/23/2012	03/27/2014	SLINE	MWH-ID. 7463-432 FULL LINING OF SMH 096-021 TO 096-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 096-021 TO 096-020	10,213.00	CL
201200167801	S LIBERTY	JENA	01/23/2012	11/07/2013	SMAIN	MWH-ID. 7463-432 POINT REPAIR 87' - 99' FROM SMH 096-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 87' - 99' FROM SMH 096-021	8,451.00	CL
201200167701	S LIBERTY	UPPERLINE	01/23/2012	03/21/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016		CL
201200167601	S LIBERTY	UPPERLINE	01/23/2012	03/20/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016	8,770.00	CL
201200167501	S LIBERTY	UPPERLINE	01/23/2012	03/19/2014	SLEAD	MWH-ID. 7463-431 POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016	9,330.00	CL
201200167401	NAPOLEON AV	LOYOLA AV	01/23/2012	01/18/2015	SLINE	MWH-ID. 7463-430 FULL LINING OF SMH 095-035 TO 096-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-035 TO 096-022		CL
201200167301	NAPOLEON AV	LOYOLA AV	01/23/2012	01/27/2015	SLEAD	MWH-ID. 7463-430 POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035		CL
201200167201	VALENCE	LOYOLA AV	01/23/2012	07/18/2014	SMAIN	MWH-ID. 7463-429 REPLACE PIPE SEGMENT 095-034 TO 096-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 095-034 TO 096-018	64,324.00	CL
201200167101	NAPOLEON AV	S SARATOGA	01/23/2012	12/09/2014	SLINE	MWH-ID. 7463-428 FULL LINING OF SMH 095-030 TO 095-029 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-030 TO 095-029		CL
201200167001	NAPOLEON AV	S SARATOGA	01/23/2012	08/12/2014	SLEAD	MWH-ID. 7463-428 POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030	8,445.00	CL
201200166901	S SARATOGA	NAPOLEON AV	01/23/2012	03/31/2014	SLINE	MWH-ID. 7463-427 FULL LINING OF SMH 095-021 TO 095-020 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-021 TO 095-020	7,284.00	CL
201200166801	S SARATOGA	NAPOLEON AV	01/23/2012	11/14/2013	SLEAD	MWH-ID. 7463-427 POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021	8,457.00	CL
201200166701	S SARATOGA	NAPOLEON AV	01/23/2012	11/13/2013	SLEAD	MWH-ID. 7463-427 POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021	8,461.00	CL
201200166601	LOYOLA AV	NAPOLEON AV	01/23/2012	01/21/2014	SMAIN	MWH-ID. 7463-426 REPLACE PIPE SEGMENT 095-015 TO 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT 095-015 TO 095-014	60,725.00	CL

201200166401	JENA	LOYOLA AV	01/23/2012	06/17/2014	SLINE	MWH-ID. 7463-425 FULL LINING OF SMH 095-014 TO 096-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 095-014 TO 096-021	9,782.00	CL	
201200166301	JENA	LOYOLA AV	01/23/2012	11/06/2013	SLEAD	MWH-ID. 7463-425 POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014	8,445.00	CL	
201200166201	JENA	LOYOLA AV	01/23/2012	10/15/2013	SMAIN	MWH-ID. 7463-425 POINT REPAIR 198' - 210' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 198' - 210' FROM SMH 095-014	8,459.00	CL	
201200166101	JENA	LOYOLA AV	01/23/2012	11/15/2013	SMAIN	MWH-ID. 7463-425 POINT REPAIR 115' - 132' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 115' - 132' FROM SMH 095-014	9,957.00	CL	
201200166001	JENA	LOYOLA AV	01/23/2012	11/04/2013	SMAIN	MWH-ID. 7463-425 POINT REPAIR 49' - 61' FROM SMH 095-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 49' - 61' FROM SMH 095-014	8,453.00	CL	
201200165901	NAPOLEON AV	BARONNE	01/23/2012	12/10/2014	SLINE	MWH-ID. 7463-424 FULL LINING OF SMH 094-054 TO 095-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 094-054 TO 095-033		CL	
201200165801	NAPOLEON AV	BARONNE	01/23/2012	08/14/2014	SMAIN	MWH-ID. 7463-424 POINT REPAIR 243' - 258' FROM SMH 094-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 243' - 258' FROM SMH 094-054	9,043.00	CL	
201200165701	NAPOLEON AV	BARONNE	01/23/2012	08/15/2014	SMAIN	MWH-ID. 7463-424 POINT REPAIR 0' - 12' FROM SMH 094-054 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 094-054	8,443.00	CL	
201200165601	ST CHARLES AV	NAPOLEON AV	01/23/2012	09/11/2014	SLINE	MWH-ID. 7463-423 FULL LINING OF SMH 094-009 TO 094-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 094-009 TO 094-008	8,065.00	CL	
201200165401	ST CHARLES AV	NAPOLEON AV	01/23/2012	07/10/2014	SLEAD	MWH-ID. 7463-423 POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009	8,443.00	CL	
201200164901	LASALLE	SONIAT	01/23/2012	12/31/2013	SMAIN	MWH-ID. 7463-421 REPLACE PIPE FOR LINE SEGMENT 090-061 TO 090-060 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 090-061 TO 090-060	72,584.00	CL	
201200164701	SONIAT	S ROBERTSON	01/23/2012	07/31/2014	SMAIN	MWH-ID. 7463-420 REPLACE PIPE FOR LINE SEGMENT 090-057 TO 090-056 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 090-057 TO 090-056	70,666.00	CL	
201200164501	S ROBERTSON	SONIAT	01/23/2012	03/26/2014	SLINE	MWH-ID. 7463-419 FULL LINING OF SMH 090-055 TO 090-053 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-055 TO 090-053	6,729.00	CL	
201200164401	S ROBERTSON	SONIAT	01/23/2012	10/24/2013	SMAIN	MWH-ID. 7463-419 POINT REPAIR 207' - 237' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 207' - 237' FROM SMH 090-055	13,840.00	CL	
201200164301	S ROBERTSON	SONIAT	01/23/2012	10/28/2013	SMAIN	MWH-ID. 7463-419 POINT REPAIR 131' - 143' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 131' - 143' FROM SMH 090-055	8,440.00	CL	
201200164201	S ROBERTSON	SONIAT	01/23/2012	10/29/2013	SLEAD	MWH-ID. 7463-419 POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055	8,442.00	CL	
201200163801	S LIBERTY	UPPERLINE	01/23/2012	04/01/2014	SLINE	MWH-ID. 7463-418 FULL LINING OF 090-042 TO 090-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF 090-042 TO 090-041	8,647.00	CL	
201200163701	S LIBERTY	UPPERLINE	01/23/2012	12/09/2013	SMAIN	MWH-ID. 7463-418 POINT REPAIR 73' - 85' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 73' - 85' FROM SMH 090-042	8,440.00	CL	
201200163601	S LIBERTY	UPPERLINE	01/23/2012	12/12/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042	8,442.00	CL	
201200163501	S LIBERTY	UPPERLINE	01/23/2012	12/11/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042	8,443.00	CL	
201200163401	S LIBERTY	UPPERLINE	01/23/2012	12/10/2013	SLEAD	MWH-ID. 7463-418 POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042	8,442.00	CL	
201200163101	ROBERT	S LIBERTY	01/23/2012	06/09/2014	SLINE	MWH-ID. 7463-417 FULL LINING OF SMH 090-039 TO 090-037 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-039 TO 090-037	8,481.00	CL	
201200163001	ROBERT	S LIBERTY	01/23/2012	12/06/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039	8,465.00	CL	
201200162901	ROBERT	S LIBERTY	01/23/2012	12/05/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039	8,460.00	CL	
201200162801	ROBERT	S LIBERTY	01/23/2012	12/04/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039	8,486.00	CL	
201200162701	ROBERT	S LIBERTY	01/23/2012	12/03/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039	8,462.00	CL	
201200162601	ROBERT	S LIBERTY	01/23/2012	12/02/2013	SLEAD	MWH-ID. 7463-417 POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039	8,460.00	CL	
201200162501	S ROBERTSON	SONIAT	01/23/2012	04/02/2014	SLINE	MWH-ID. 7463-416 FULL LINING OF SMH 090-034 TO 090-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 090-034 TO 090-033	6,704.00	CL	
201200162401	S ROBERTSON	SONIAT	01/23/2012	10/22/2013	SMAIN	MWH-ID. 7463-416 POINT REPAIR 30' - 42' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 30' - 42' FROM SMH 090-034	8,464.00	CL	

201200162301	S ROBERTSON	SONIAT	01/23/2012	10/23/2013	SLEAD	MWH-ID. 7463-416 POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034	8,469.00	CL	
201200162201	S ROBERTSON	SONIAT	01/23/2012	10/21/2013	SLEAD	MWH-ID. 7463-416 POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034	8,466.00	CL	
201200161401	VALMONT	CAMP	01/23/2012	04/03/2014	SLINE	MWH-ID. 7463-415 FULL LINING OF SMH 087-027 TO 087-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 087-027 TO 087-026	9,025.00	CL	
201200203701	S LIBERTY	AMELIA	01/25/2012	02/03/2014	SLINE	MWH-ID. 7463-484 FULL LINING OF SMH 116-077 TO 116-076 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-077 TO 116-076	10,010.00	CL	
201200203601	S LIBERTY	AMELIA	01/25/2012	03/19/2014	SMAIN	MWH-ID. 7463-484 POINT REPAIR 187' - 206' FROM SMH 116-077 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 187' - 206' FROM SMH 116-077	6,468.00	CL	
201200203501	S LIBERTY	AMELIA	01/25/2012	02/03/2014	SLEAD	MWH-ID. 7463-484 POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077	8,963.00	CL	
201200203401	LASALLE	AMELIA	01/25/2012	01/30/2014	SLEAD	MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019	10,260.00	CL	
201200203301	LASALLE	AMELIA	01/25/2012	01/30/2014	SLEAD	MWH-ID. 7463-483 POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019	10,310.00	CL	
201200203101	AMELIA	S ROBERTSON	01/25/2012	07/31/2014	SMAIN	MWH-ID. 7463-482 REPLACE PIPE FROM SMH 116-012 TO 116-011 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 116-012 TO 116-011		CL	
201200203001	FRERET	AMELIA	01/25/2012	08/14/2014	SMAIN	MWH-ID. 7463-481 REPLACE PIPE FROM SMH 116-011 TO 116-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 116-011 TO 116-009		CL	
201200202901	PENISTON	LASALLE	01/25/2012	03/17/2014	SLEAD	MWH-ID. 7463-480 POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008	9,110.00	CL	
201200202701	PENISTON	MAGNOLIA	01/25/2012	03/03/2014	SLINE	MWH-ID. 7463-479 FULL LINING OF SMH 116-006 TO 116-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-006 TO 116-004	8,561.00	CL	
201200202601	PENISTON	MAGNOLIA	01/25/2012	12/04/2013	SMAIN	MWH-ID. 7463-479 POINT REPAIR 230' - 242' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 230' - 242' FROM SMH 116-006	8,962.00	CL	
201200202501	PENISTON	MAGNOLIA	01/25/2012	12/03/2013	SLEAD	MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006	8,964.00	CL	
201200202401	PENISTON	MAGNOLIA	01/25/2012	12/03/2013	SLEAD	MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006	8,964.00	CL	
201200202301	PENISTON	MAGNOLIA	01/25/2012	12/02/2013	SLEAD	MWH-ID. 7463-479 POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006	8,920.00	CL	
201200202201	PENISTON	FRERET	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-478 FULL LINING OF SMH 116-005 TO 116-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-005 TO 116-004	8,793.00	CL	
201200202101	PENISTON	FRERET	01/25/2012	12/04/2013	SLEAD	MWH-ID. 7463-478 POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005	9,140.00	CL	
201200202001	PENISTON	FRERET	01/25/2012	12/31/2013	SLEAD	MWH-ID. 7463-478 POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005	8,964.00	CL	
201200201901	PENISTON	FRERET	01/25/2012	12/31/2013	SMAIN	MWH-ID. 7463-478 POINT REPAIR 232' - 246' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 232' - 246' FROM SMH 116-005	9,139.00	CL	
201200201801	PENISTON	FRERET	01/25/2012	01/06/2014	SMAIN	MWH-ID. 7463-478 POINT REPAIR 151' - 180' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 151' - 180' FROM SMH 116-005	11,238.00	CL	
201200201701	PENISTON	FRERET	01/25/2012	12/30/2013	SMAIN	MWH-ID. 7463-478 POINT REPAIR 48' - 60' FROM SMH 116-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 48' - 60' FROM SMH 116-005	9,312.00	CL	
201200201601	PENISTON	FRERET	01/25/2012	03/13/2014	SLINE	MWH-ID. 7463-477 FULL LINING OF SMH 116-003 TO 116-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 116-003 TO 116-001	8,734.00	CL	
201200201501	PENISTON	FRERET	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-477 POINT REPAIR 293' - 300' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 293' - 300' FROM SMH 116-003	8,960.00	CL	
201200201401	PENISTON	FRERET	01/25/2012	11/19/2013	SMAIN	MWH-ID. 7463-477 POINT REPAIR 191' - 203' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 191' - 203' FROM SMH 116-003	8,962.00	CL	
201200201201	PENISTON	FRERET	01/25/2012	11/20/2013	SMAIN	MWH-ID. 7463-477 POINT REPAIR 125' - 137' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 125' - 137' FROM SMH 116-003	9,137.00	CL	
201200201101	PENISTON	FRERET	01/25/2012	11/20/2013	SLEAD	MWH-ID. 7463-477 POINT REPAIR REPLACE SERVICE 73' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 116-003	9,137.00	CL	
201200201001	PENISTON	FRERET	01/25/2012	11/18/2013	SLEAD	MWH-ID. 7463-477 POINT REPAIR REPLACE SERVICE 43' FROM SMH 116-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 116-003	8,964.00	CL	
201200200901	PENISTON	MAGNOLIA	01/25/2012	02/18/2014	SMAIN	MWH-ID. 7463-476 REPLACE PIPE SEGMENT FROM SMH 116-002 TO 116-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE SEGMENT FROM SMH 116-002 TO 116-001	67,640.00	CL	

201200200601	DANNEEL	PENISTON	01/25/2012	06/18/2014	SLINE	MWH-ID. 7463-474 FULL LINING OF SMH 115-041 TO 105-005 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 115-041 TO 105-005	6,790.00	CL	
201200200501	DANNEEL	PENISTON	01/25/2012	01/16/2014	SLEAD	MWH-ID. 7463-474 POINT REPAIR REPLACE SERVICE 150' FROM SMH 115-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 115-041	8,972.00	CL	
201200200401	DANNEEL	PENISTON	01/25/2012	01/15/2014	SMAIN	MWH-ID. 7463-474 POINT REPAIR 75' - 90' FROM SMH 115-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 75' - 90' FROM SMH 115-041	10,388.00	CL	
201200200301	DANNEEL	PENISTON	01/25/2012	01/14/2014	SMAIN	MWH-ID. 7463-474 POINT REPAIR 0' - 12' FROM SMH 115-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 115-041	9,135.00	CL	
201200200001	S SARATOGA	PENISTON	01/25/2012	03/26/2014	SLINE	MWH-ID. 7463-473 FULL LINING OF SMH 115-036 TO 105-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 115-036 TO 105-003	6,788.00	CL	
201200199901	S SARATOGA	PENISTON	01/25/2012	01/21/2014	SMAIN	MWH-ID. 7463-473 POINT REPAIR 212' - 224' FROM SMH 115-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 212' - 224' FROM SMH 115-036	9,310.00	CL	
201200199801	S SARATOGA	PENISTON	01/25/2012	01/17/2014	SMAIN	MWH-ID. 7463-473 POINT REPAIR 21' - 33' FROM SMH 115-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 21' - 33' FROM SMH 115-036	8,960.00	CL	
201200199701	S SARATOGA	PENISTON	01/25/2012	01/20/2014	SLEAD	MWH-ID. 7463-473 POINT REPAIR REPLACE SERVICE 71' FROM SMH 115-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 71' FROM SMH 115-036	9,163.00	CL	
201200199401	LOYOLA AV	FOUCHER	01/25/2012	01/22/2014	SLEAD	MWH-ID. 7463-472 POINT REPAIR REPLACE SERVICE 23' FROM SMH 115-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	POINT REPAIR REPLACE SERVICE 23' FROM SMH 115-034	9,510.00	CL	
201200199201	LOYOLA AV	AMELIA	01/25/2012	02/18/2014	SMAIN	MWH-ID. 7463-471 REPLACE 152 FEET OF PIPE FROM SMH 115-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 115-033 TO 115-031	41,807.00	CL	
201200199101	LASALLE	GEN TAYLOR	01/25/2012	02/04/2014	SMAIN	MWH-ID. 7463-470 POINT REPAIR 0' - 12' FROM SMH 106-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-016	9,485.00	CL	
201200198901	GEN PERSHING	LOYOLA AV	01/25/2012	03/19/2014	SLINE	MWH-ID. 7463-469 FULL LINING OF SMH 105-042 TO 106-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 105-042 TO 106-023	9,602.00	CL	
201200198801	GEN PERSHING	LOYOLA AV	01/25/2012	02/25/2014	SMAIN	MWH-ID. 7463-469 POINT REPAIR 326' - 340' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 326' - 340' FROM SMH 105-042	9,135.00	CL	
201200198701	GEN PERSHING	LOYOLA AV	01/25/2012	02/18/2014	SMAIN	MWH-ID. 7463-469 POINT REPAIR 212' - 224' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 212' - 224' FROM SMH 105-042	8,960.00	CL	
201200198601	GEN PERSHING	LOYOLA AV	01/25/2012	02/20/2014	SLEAD	MWH-ID. 7463-469 POINT REPAIR REPLACE SERVICE 274' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 274' FROM SMH 105-042	9,311.00	CL	
201200198501	GEN PERSHING	LOYOLA AV	01/25/2012	02/19/2014	SLEAD	MWH-ID. 7463-469 POINT REPAIR REPLACE SERVICE 245' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 245' FROM SMH 105-042	9,314.00	CL	
201200198401	GEN PERSHING	LOYOLA AV	01/25/2012	02/18/2014	SLEAD	MWH-ID. 7463-469 POINT REPAIR REPLACE SERVICE 177' FROM SMH 105-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 177' FROM SMH 105-042	8,964.00	CL	
201200198301	GEN PERSHING	LOYOLA AV	01/25/2012	01/08/2015	SLINE	MWH-ID. 7463-468 FULL LINING OF SMH 105-040 TO 106-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 105-040 TO 106-022		CL	
201200198201	GEN PERSHING	LOYOLA AV	01/25/2012	02/13/2014	SMAIN	MWH-ID. 7463-468 POINT REPAIR 142' - 154' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 142' - 154' FROM SMH 105-040	9,141.00	CL	
201200198001	GEN PERSHING	LOYOLA AV	01/25/2012	02/17/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 271' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 105-040	8,962.00	CL	
201200197901	GEN PERSHING	LOYOLA AV	01/25/2012	02/17/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 291' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 291' FROM SMH 105-040	8,963.00	CL	
201200197801	GEN PERSHING	LOYOLA AV	01/25/2012	02/14/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 180' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 105-040	9,138.00	CL	
201200197701	GEN PERSHING	LOYOLA AV	01/25/2012	02/13/2014	SLEAD	MWH-ID. 7463-468 POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040	9,663.00	CL	
201200194801	CADIZ	S MIRO	01/24/2012	11/05/2013	SMAIN	MWH-ID. 7463-466 REPLACE PIPE FROM SMH 099-031 TO 099-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 099-031 TO 099-043	54,778.00	CL	
201200194701	UPPERLINE	S DERBIGNY	01/24/2012	07/22/2014	SMAIN	MWH-ID. 7463-465 REPLACE PIPE FROM SMH 098-029 TO 098-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 098-029 TO 098-027	81,302.00	CL	
201200194101	DANNEEL	NAPOLEON AV	01/24/2012	03/28/2014	SLEAD	MWH-ID. 7463-462 POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032	9,810.00	CL	
201200190601	GEN TAYLOR	FRERET	01/24/2012	03/14/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004	10,210.00	CL	
201200190501	GEN TAYLOR	FRERET	01/24/2012	03/13/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004	10,110.00	CL	
201200190401	GEN TAYLOR	FRERET	01/24/2012	03/12/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004	10,100.00	CL	

201200190301	GEN TAYLOR	FRERET	01/24/2012	03/11/2014	SLEAD	MWH-ID. 7463-453 POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004	9,110.00	CL	
201200190201	GEN PERSHING	DANNEEL	01/24/2012	07/03/2014	SMAIN	MWH-ID. 7463-452 REPLACE PIPE FROM SMH 105-024 TO 105-023 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 105-024 TO 105-023		CL	
201200190101	GEN PERSHING	DANNEEL	01/24/2012	06/25/2014	SMAIN	MWH-ID. 7463-451 REPLACE PIPE FROM SMH 105-022 TO 105-021 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FROM SMH 105-022 TO 105-021	64,126.00	CL	
201101949601	S JOHNSON	JENA	11/11/2011	09/18/2014	SMAIN	MWH-ID. 7463-127 POINT REPAIR 17' TO 29' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 17' TO 29' FROM SMH 099-003		CL	
201101949501	S JOHNSON	JENA	11/11/2011	01/22/2015	SLEAD	MWH-ID. 7463-127 SERVICE REPAIR VIA LINING 120' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 120' FROM SMH 099-003		CL	
201101949101	S DERBIGNY	ROBERT	11/11/2011	09/09/2014	SLINE	MWH-ID. 7463-125 FULL LINING OF SMH 098-028 TO 098-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-028 TO 098-027	8,704.00	CL	
201101949001	S DERBIGNY	ROBERT	11/11/2011	01/07/2015	SLEAD	MWH-ID. 7463-125 SERVICE REPAIR VIA LINING 45' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 45' FROM SMH 098-028		CL	
201101948901	S DERBIGNY	ROBERT	11/11/2011	02/28/2014	SMAIN	MWH-ID. 7463-125 POINT REPAIR 259' TO 280' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 259' TO 280' FROM SMH 098-028	11,140.00	CL	
201101948801	S DERBIGNY	ROBERT	11/11/2011	02/25/2014	SMAIN	MWH-ID. 7463-125 POINT REPAIR 98' TO 113' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 98' TO 113' FROM SMH 098-028	8,480.00	CL	
201101948701	S DERBIGNY	ROBERT	11/11/2011	02/27/2014	SLEAD	MWH-ID. 7463-125 POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028	8,460.00	CL	
201101948601	ROBERT	S CLAIBORNE AV	11/11/2011	12/08/2014	SLINE	MWH-ID. 7463-124 FULL LINING OF SMH 098-026 TO 098-024 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-026 TO 098-024		CL	
201101950501	CADIZ	S TONTI	11/11/2011	11/14/2013	SMAIN	MWH-ID. 7463-132 REPLACE PIPE FOR LINE SEGMENT 099-035 TO 099-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-035 TO 099-034	63,064.00	CL	
201101950401	S MIRO	CADIZ	11/11/2011	05/02/2014	SMAIN	MWH-ID. 7463-131 POINT REPAIR 0' TO 12' FROM SMH 099-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 099-034	8,960.00	CL	
201101950301	S MIRO	CADIZ	11/11/2011	05/01/2014	SLEAD	MWH-ID. 7463-131 SERVICE REPAIR VIA LINING 225' FROM SMH 099-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 225' FROM SMH 099-034	8,995.00	CL	
201101950201	JENA	S GALVEZ	11/11/2011	03/19/2014	SMAIN	MWH-ID. 7463-130 REPLACE PIPE FOR LINE SEGMENT 099-026 TO 099-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-026 TO 099-041	2,400.00	CL	
201101950101	S JOHNSON	JEFFERSON AV	11/11/2011	05/05/2014	SMAIN	MWH-ID. 7463-129 REPLACE PIPE FOR LINE SEGMENT 099-015 TO 099-014 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-015 TO 099-014		CL	
201101950001	ROBERT	S GALVEZ	11/11/2011	04/03/2014	SMAIN	MWH-ID. 7463-128 REPLACE PIPE FOR LINE SEGMENT 099-013 TO 099-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-013 TO 099-012	47,861.00	CL	
201101949901	S JOHNSON	JENA	11/11/2011	01/22/2015	SLINE	MWH-ID. 7463-127 FULL LINING OF SMH 099-003 TO 099-001 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 099-003 TO 099-001		CL	
201101949801	S JOHNSON	JENA	11/11/2011	09/18/2014	SMAIN	MWH-ID. 7463-127 POINT REPAIR 205' TO 230' FROM SMH 099-003 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 205' TO 230' FROM SMH 099-003		CL	
201101948501	ROBERT	S CLAIBORNE AV	11/11/2011	03/12/2014	SMAIN	MWH-ID. 7463-124 POINT REPAIR 169' TO 181' FROM SMH 098-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 169' TO 181' FROM SMH 098-026	8,779.00	CL	
201101948401	ROBERT	S CLAIBORNE AV	11/11/2011	03/11/2014	SLEAD	MWH-ID. 7463-124 SERVICE REPAIR VIA LINING 0' TO 12' FROM SMH 098-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 0' TO 12' FROM SMH 098-026	9,040.00	CL	
201101943501	ROBERT	S CLAIBORNE AV	11/10/2011	10/02/2014	SLEAD	MWH-ID. 7463-124 SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026		CL	
201101943401	ROBERT	S DERBIGNY	11/10/2011	06/23/2014	SMAIN	MWH-ID. 7463-123 REPLACE PIPE FOR LINE SEGMENT 098-024 TO 098-022 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 098-024 TO 098-022	79,529.00	CL	
201101943301	S CLAIBORNE AV	NAPOLEON AV	11/10/2011	12/25/2014	SLINE	MWH-ID. 7463-122 FULL LINING OF SMH 098-016 TO 098-015 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 098-016 TO 098-015		CL	
201101943101	S CLAIBORNE AV	NAPOLEON AV	11/10/2011	03/13/2014	SMAIN	MWH-ID. 7463-122 POINT REPAIR 0' TO 24' FROM SMH 098-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 24' FROM SMH 098-016	10,200.00	CL	
201101943001	S CLAIBORNE AV	NAPOLEON AV	11/10/2011	12/30/2014	SLEAD	MWH-ID. 7463-122 SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016		CL	
201101942701	S ROCHEBLAVE	ROBERT	11/10/2011	04/11/2014	SMAIN	MWH-ID. 7463-119 POINT REPAIR 0' TO 12' FROM SMH 100-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 100-042	8,963.00	CL	
201101938301	S ROCHEBLAVE	JENA	11/09/2011	04/25/2014	SMAIN	MWH-ID. 7463-112 POINT REPAIR 148' TO 170' FROM SMH 110-031 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 148' TO 170' FROM SMH 110-031	10,730.00	CL	
201101938201	JENA	S ROCHEBLAVE	11/09/2011	09/12/2014	SLINE	MWH-ID. 7463-111 FULL LINING OF SMH 110-030 TO 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-030 TO 110-027		CL	

201101938101	JENA	S ROCHEBLAVE	11/09/2011	04/18/2014	SMAIN	MWH-ID. 7463-111 POINT REPAIR 317' TO 329' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 317' TO 329' FROM SMH 110-030	8,960.00	CL	
201101938001	JENA	S ROCHEBLAVE	11/09/2011	04/29/2014	SMAIN	MWH-ID. 7463-111 POINT REPAIR 48' TO 66' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 48' TO 66' FROM SMH 110-030	9,861.00	CL	
201101937701	JENA	S ROCHEBLAVE	11/09/2011	04/30/2014	SLEAD	MWH-ID. 7463-111 POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030	8,986.00	CL	
201101937501	JENA	S ROCHEBLAVE	11/09/2011	04/28/2014	SLEAD	MWH-ID. 7463-111 POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030	8,980.00	CL	
201101937301	JENA	S ROCHEBLAVE	11/09/2011	05/13/2014	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030		CL	
201101937201	JENA	S ROCHEBLAVE	11/09/2011	05/13/2014	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030		CL	
201101937001	JENA	S ROCHEBLAVE	11/09/2011	01/09/2015	SLEAD	MWH-ID. 7463-111 SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030		CL	
201101936501	JENA	S ROCHEBLAVE	11/09/2011	08/22/2014	SLINE	MWH-ID. 7463-109 FULL LINING OF SMH 110-027 TO 099-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED FULL LINING OF SMH 110-027 TO 099-036		CL	
201101936301	JENA	S ROCHEBLAVE	11/09/2011	04/14/2014	SMAIN	MWH-ID. 7463-109 POINT REPAIR 96' TO 122' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR 96' TO 122' FROM SMH 110-027	11,429.00	CL	
201101936101	JENA	S ROCHEBLAVE	11/09/2011	04/15/2014	SLEAD	MWH-ID. 7463-109 POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027	8,985.00	CL	
201101935801	S TONTI	NAPOLEON AV	11/09/2011	03/07/2014	SMAIN	MWH-ID. 7463-108 REPLACE PIPE FOR LINE SEGMENT 099-037 TO 099-036 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	REPLACED PIPE FOR LINE SEGMENT 099-037 TO 099-036	68,714.00	CL	
201101936001	JENA	S ROCHEBLAVE	11/09/2011	01/07/2015	SLEAD	MWH-ID. 7463-109 SERVICE REPAIR VIA LINING 226' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 226' FROM SMH 110-027		CL	
201101935901	JENA	S ROCHEBLAVE	11/09/2011	05/15/2014	SLEAD	MWH-ID. 7463-109 SERVICE REPAIR VIA LINING 135' FROM SMH 110-027 ESSA 2 - BASIN 4 - UPTOWN - STATION 14	COMPLETED SERVICE REPAIR VIA LINING 135' FROM SMH 110-027	8,982.00	CL	
1,632										6,596,708.80
ESSA 2 - BASIN 5 - MIDCITY										
201202337801	N TONTI	ST BERNARD AV	10/25/2012		SMAIN	MWH-ID. 7463-715 PERFORM REPLACEMENT OF MSL FROM SMH 310-044 TO 310-039			OP	
201305192501	S DUPRE	TULANE AV	12/18/2013		SMAIN	MWH-ID. 7463-806 POINT REPAIR 188' TO 200' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305191801	S TELEMACHUS	TULANE AV	12/18/2013		SMAIN	MWH-ID. 7463-790 REPLACE PIPE FROM SMH 191-050 TO 191-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305191301	ST PETER	N SALCEDO	12/18/2013		SMAIN	MWH-ID. 7463-818 REPLACE PIPE FROM SMH 273-016 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201305191201	N GAYOSO	ORLEANS AV	12/18/2013		SMAIN	MWH-ID. 7463-817 POINT REPAIR 0' TO 12' FROM SMH 273-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201305191101	IBERVILLE	N OLYMPIA	12/18/2013		SMAIN	MWH-ID. 7463-816 REPLACE PIPE FROM SMH 206-016 TO 206-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201305191001	N ALEXANDER	BIENVILLE	12/18/2013		SMAIN	MWH-ID. 7463-815 REPLACE PIPE FROM SMH 206-002 TO 206-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201305190701	CLEVELAND AV	S CARROLLTON AV	12/18/2013		SMAIN	MWH-ID. 7463-812 REPLACE PIPE FROM SMH 205-021 TO 204-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			PR	
201305190601	CANAL	S GENOIS	12/18/2013		SLEAD	MWH-ID. 7463-811 SERVICE POINT REPAIR 104' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305190501	CANAL	S GENOIS	12/18/2013		SMAIN	MWH-ID. 7463-811 POINT REPAIR 243' TO 255' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305190201	N GAYOSO	ORLEANS AV	12/18/2013		SLINE	MWH-ID. 7463-817 FULL LINING OF PIPE FROM SMH 273-010 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP	
201305189401	BAUDIN	S BROAD	12/18/2013	05/26/2014	SLINE	MWH-ID. 7463-805 FULL LINING OF PIPE FROM SMH 189-035 TO 189-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED FULL LINING OF PIPE FROM SMH 189-035 TO 189-034	9,520.00	CL	
201305189101	CANAL	S GENOIS	12/18/2013		SMAIN	MWH-ID. 7463-811 POINT REPAIR 0' TO 12' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305189001	S JEFFERSON DAVIS PK	D'HEMECOURT	12/18/2013		SMAIN	MWH-ID. 7463-808 POINT REPAIR 299' TO 311' FROM SMH 191-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305188901	S DUPRE	TULANE AV	12/18/2013		SMAIN	MWH-ID. 7463-806 POINT REPAIR 0' TO 12' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201304994101	S WHITE	TULANE AV	11/21/2013		SMAIN	MWH-ID. 7463-780 REPLACE PIPE FROM SMH 189-029 TO 189-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201304994001	BAUDIN	S SOLOMON	11/21/2013		SMAIN	MWH-ID. 7463-781 REPLACE PIPE FROM SMH 193-025 TO 193-024 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201304993901	N SALCEDO	BIENVILLE	11/21/2013		SLINE	MWH-ID. 7463-784 FULL LINING OF PIPE FROM SMH 202-051 TO 202-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201400096801	N HENNESSEY	ST ANN	01/14/2014		SLINE	MWH-ID. 7463-833 FULL LINING OF PIPE FROM SMH 241-040 TO 217-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400096701	N HENNESSEY	ST ANN	01/14/2014		SMAIN	MWH-ID. 7463-833 POINT REPAIR 152' TO 164' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201400096601	PERDIDO	S MIRO	01/14/2014		SMAIN	MWH-ID. 7463-826 REPLACE PIPE FROM SMH 183-016 TO 183-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305194301	S DUPRE	TULANE AV	12/18/2013		SLINE	MWH-ID. 7463-806 FULL LINING OF PIPE FROM SMH 190-040 TO 190-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305193001	CANAL	S GENOIS	12/18/2013		SMAIN	MWH-ID. 7463-811 POINT REPAIR 164' TO 206' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201305192901	CANAL	S GENOIS	12/18/2013		SLINE	MWH-ID. 7463-811 FULL LINING OF PIPE FROM SMH 203-054 TO 203-053 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	

201305192801	D'HEMECOURT	ST PATRICK	12/18/2013		SMAIN	MWH-ID. 7463-810 REPLACE PIPE FROM SMH 194-033 TO 194-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201305192701	BAUDIN	S CARROLLTON AV	12/18/2013		SMAIN	MWH-ID. 7463-809 REPLACE PIPE FROM SMH 193-009 TO 193-008 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201305192601	BANKS	S JEFFERSON DAVIS PK	12/18/2013		SMAIN	MWH-ID. 7463-807 POINT REPAIR 222' TO 291' FROM SMH 191-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400209101	N ALEXANDER	ST LOUIS	01/24/2014		SLEAD	MWH-ID. 7463-840 SERVICE POINT REPAIR 226' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400208701	PALMYRA	S DORGENOIS	01/24/2014		SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 191' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400208601	BANKS	S BROAD	01/24/2014		SMAIN	MWH-ID. 7463-854 REPLACE PIPE FROM SMH 189-018 TO 189-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400099201	N HENNESSEY	ST ANN	01/14/2014		SMAIN	MWH-ID. 7463-833 POINT REPAIR 92' TO 104' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400099101	N HENNESSEY	ST ANN	01/14/2014		SLEAD	MWH-ID. 7463-833 SERVICE POINT REPAIR 55' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400099001	VERNA CT	MARIE	01/14/2014		SMAIN	MWH-ID. 7463-835 REPLACE PIPE FROM SMH 291-042 TO 291-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400098901	GRAVIER	S GALVEZ	01/14/2014		SMAIN	MWH-ID. 7463-827 REPLACE PIPE FROM SMH 183-017 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400098801	BANKS	S BROAD	01/14/2014		SLEAD	MWH-ID. 7463-828 SERVICE POINT REPAIR 257' FROM SMH 189-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400098701	ULLOA	S CARROLLTON AV	01/14/2014		SMAIN	MWH-ID. 7463-830 REPLACE PIPE FROM SMH 193-016 TO 193-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				OP	
201400213801	PALMYRA	S DORGENOIS	01/24/2014		SMAIN	MWH-ID. 7463-856 POINT REPAIR 98' TO 110' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400213701	PALMYRA	S DORGENOIS	01/24/2014		SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 352' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400213601	N ROCHEBLAVE	CANAL	01/24/2014		SMAIN	MWH-ID. 7463-855 REPLACE PIPE FROM SMH 200-010 TO 200-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400213501	FORTIN	SAUVAGE	01/24/2014		SMAIN	MWH-ID. 7463-843 REPLACE PIPE FROM SMH 291-032 TO 291-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400213401	MAUREPAS	N LOPEZ	01/24/2014		SMAIN	MWH-ID. 7463-842 REPLACE PIPE FROM SMH 291-016 TO 291-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400213301	DUMAINE	N RENDON	01/24/2014		SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 94' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400213201	DUMAINE	N RENDON	01/24/2014		SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 189' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400213101	DUMAINE	N RENDON	01/24/2014		SLINE	MWH-ID. 7463-841 FULL LINING OF PIPE FROM SMH 273-039 TO 273-072 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400213001	N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 152' TO 164' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400885101	S MIRO	TULANE AV	05/02/2014	08/28/2014	SLINE	MWH-ID. 7463-914 FULL LINING OF PIPE FROM SMH 183-013 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED FULL LINING OF PIPE FROM SMH 183-013 TO 183-012		8,376.00	CL	
201400885001	S MIRO	TULANE AV	05/02/2014	07/22/2014	SMAIN	MWH-ID. 7463-914 POINT REPAIR 182' TO 194' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 182' TO 194' FROM SMH 183-013		5,040.00	CL	
201400884901	S MIRO	TULANE AV	05/02/2014	07/22/2014	SMAIN	MWH-ID. 7463-914 POINT REPAIR 0' TO 12' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 183-013		6,550.00	CL	
201400597501	BANKS	S SCOTT	03/20/2014		SMAIN	MWH-ID. 7463-875 POINT REPAIR 8' TO 20' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400595501	N JOHNSON	FRENCHMEN	03/20/2014		SMAIN	MWH-ID. 7463-869 REPLACE PIPE FROM SMH 327-012 TO 327-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP	
201400595401	N BROAD	ST PHILIP	03/20/2014		SMAIN	MWH-ID. 7463-877 REPLACE PIPE FROM SMH 272-078 TO 272-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400595101	BANKS	S SCOTT	03/20/2014		SLINE	MWH-ID. 7463-875 FULL LINING OF PIPE FROM SMH 192-003 TO 192-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400595001	BANKS	S SCOTT	03/20/2014		SMAIN	MWH-ID. 7463-875 POINT REPAIR 248' TO 265' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400212901	N ALEXANDER	ST LOUIS	01/24/2014		SLEAD	MWH-ID. 7463-840 SERVICE POINT REPAIR 190' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400212801	N ALEXANDER	ST LOUIS	01/24/2014		SLINE	MWH-ID. 7463-840 FULL LINING OF PIPE FROM SMH 217-021 TO 217-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400212701	N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 0' TO 23' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400211501	N ROMAN	PAUGER	01/24/2014		SMAIN	MWH-ID. 7463-859 REPLACE PIPE FROM SMH 326-006 TO 326-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP	
201400211401	PALMYRA	S DORGENOIS	01/24/2014		SLEAD	MWH-ID. 7463-856 SERVICE POINT REPAIR 268' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400211301	PALMYRA	S DORGENOIS	01/24/2014		SLINE	MWH-ID. 7463-856 FULL LINING OF PIPE FROM SMH 201-018 TO 200-004 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400209901	DUMAINE	N RENDON	01/24/2014		SLEAD	MWH-ID. 7463-841 SERVICE POINT REPAIR 120' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP	
201400209201	N ALEXANDER	ST LOUIS	01/24/2014		SMAIN	MWH-ID. 7463-840 POINT REPAIR 111' TO 123' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400098601	N OLYMPIA	ST LOUIS	01/14/2014		SMAIN	MWH-ID. 7463-831 POINT REPAIR 89' TO 101' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400098501	N HENNESSEY	DUMAINE	01/14/2014		SMAIN	MWH-ID. 7463-834 REPLACE PIPE FROM SMH 241-042 TO 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400097901	N OLYMPIA	ST LOUIS	01/14/2014		SMAIN	MWH-ID. 7463-831 POINT REPAIR 3' TO 15' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR	
201400097301	S RENDON	BANKS	01/14/2014		SMAIN	MWH-ID. 7463-829 POINT REPAIR 357' TO 369' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400097201	S RENDON	BANKS	01/14/2014		SLEAD	MWH-ID. 7463-829 SERVICE POINT REPAIR 192' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400097101	S RENDON	BANKS	01/14/2014		SMAIN	MWH-ID. 7463-829 POINT REPAIR 0' TO 12' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	
201400097001	S RENDON	BANKS	01/14/2014		SLINE	MWH-ID. 7463-829 FULL LINING OF PIPE FROM SMH 190-037 TO 202-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP	

201400096901	DELGADO DR	TAFT PL	01/14/2014		SMAIN	MWH-ID. 7463-832 REPLACE PIPE FROM SMH 240-035 TO 241-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			OP	
201304993401	N HENNESSEY	ST LOUIS	11/21/2013		SMAIN	MWH-ID. 7463-788 REPLACE PIPE FROM SMH 217-015 TO 217-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201304993501	ST PETER	N MURAT	11/21/2013		SMAIN	MWH-ID. 7463-789 REPLACE PIPE FROM SMH 217-023 TO 217-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201304993601	CONTI	N ANTHONY	11/21/2013	12/16/2014	SMAIN	MWH-ID. 7463-787 REPLACE PIPE FROM SMH 208-016 TO 208-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6	REPLACED PIPE FROM SMH 208-016 TO 208-014	61,637.00	CL	
201304993801	S SALCEDO	CANAL	11/21/2013		SMAIN	MWH-ID. 7463-783 POINT REPAIR 0' TO 12' FROM SMH 202-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201304993701	N ST PATRICK	BIENVILLE	11/21/2013		SMAIN	MWH-ID. 7463-786 REPLACE PIPE FROM SMH 206-024 TO 206-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201304992901	D*HEMECOURT	S OLYMPIA	11/21/2013		SMAIN	MWH-ID. 7463-782 REPLACE PIPE FROM SMH 194-032 TO 194-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201304992801	S CARROLLTON AV	PALMYRA	11/21/2013		SMAIN	MWH-ID. 7463-785 REPLACE PIPE FROM SMH 205-017 TO 205-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			PR	
201603401001	N MURAT	BIENVILLE	01/13/2016		SLEAD	MWH-ID. 7463-001 SERVICE POINT REPAIR 169' FROM SM206-014 ESSA 2 - BAS 5 -			OP	
201603788701	CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR 16' TO 28' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603789301	CLEVELAND AV	N BROAD	03/01/2016		SMAIN	MWH-ID. 7463-1057 POINT REPAIR 159' TO 171' FROM SMH 201-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 15			OP	
201603789001	CLEVELAND AV	BOTTINELLI PL	03/01/2016		SLINE	MWH-ID. 7463-1031 SERVICE REPAIR VIA LINING 143' FROM 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603788901	CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR REPLACE SERVICE '56 FROM 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603788801	CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR 225' TO 251' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603788601	CLEVELAND AV	BOTTINELLI PL	03/01/2016		SLINE	MWH-ID. 7463-1031 FULL LINING OF PIPE FROM 207-004 to 207-002 ESSA 2 - BASIN 5 - MID-CITY - SPS 3			OP	
201603739701	S DORGENOIS	BANKS	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP	
201603746401	IBERVILLE	N WHITE	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603751801	BANKS	MANASSES AL	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603787301	CLEVELAND AV	BOTTINELLI PL	03/01/2016		SMAIN	MWH-ID. 7463-1031 POINT REPAIR 171' TO 186' FROM SMH 207-004 ESSA 2 - BASIN 5 - MID CITY			OP	
201603743701	ST ANTHONY AV	N PRIEUR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603401101	CLEVELAND AV	S GAYOSO	01/13/2016		SLEAD	MWH-ID. 7463-959 SERVICE POINT REPAIR 94' FROM SM202-024 ESSA 2 - BAS 5 -			OP	
201401529701	BANKS	S BERNADOTTE	06/30/2014		SMAIN	MWH-ID. 7463-954 REPLACE PIPE FROM SMH 195-004 TO 195-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR	
201401529801	N GALVEZ	IBERVILLE	06/30/2014		SMAIN	MWH-ID. 7463-955 POINT REPAIR 46' TO 58' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP	
201502291301	S RENDON	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-016			OP	
201502291201	TULANE AV	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-014			OP	
201502291101	S RENDON	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-010			OP	
201502291001	S LOPEZ	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-007			OP	
201502290901	BANKS	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-006			OP	
201502290801	S WHITE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-041			OP	
201502290701	S WHITE	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-040			OP	
201502290601	S WHITE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-016			OP	
201502290501	BAUDIN	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-034			OP	
201502290401	S WHITE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-032			OP	
201502290301	S WHITE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-029			OP	
201502290201	BAUDIN	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-028			OP	
201502290101	BANKS	S WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-022			OP	
201502290001	S WHITE	PALMYRA	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-021			OP	
201502289901	S BROAD	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-019			OP	
201502289801	BANKS	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-018			OP	
201502289701	BANKS	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 189-017			OP	
201502289601	TULANE AV	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-022			OP	
201502289501	S GENOIS	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-021			OP	
201502289301	S TELEMACHUS	D*HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-016			OP	
201502289101	S TELEMACHUS	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-010			OP	
201502289001	S GENOIS	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-003			OP	
201502288901	S DUPRE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-042			OP	
201502288801	S DUPRE	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-040			OP	
201502288701	S GAYOSO	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-035			OP	
201502288601	TULANE AV	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-034			OP	
201502288501	S DUPRE	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-029			OP	
201502288401	S GAYOSO	BAUDIN	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-028			OP	
201502288301	BANKS	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-025			OP	
201502288201	S DUPRE	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-024			OP	
201502288101	TULANE AV	S LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-022			OP	
201502288001	S SALCEDO	TULANE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-021			OP	
201502287901	BANKS	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 190-019			OP	
201502287801	S SCOTT	ULLOA	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-022			OP	
201502287701	ULLOA	S SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-021			OP	
201502287601	S PIERCE	ULLOA	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-019			OP	
201502287501	S SCOTT	D*HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-013			OP	
201502287401	BAUDIN	S CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-010			OP	
201502287301	BANKS	S CORTEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-008			OP	
201502287201	TULANE AV	S CLARK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-026			OP	
201502287101	BANKS	S SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 192-006			OP	
201502287001	BANKS	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-052			OP	
201502286901	S CLARK	BANKS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-051			OP	
201502286801	S TELEMACHUS	D*HEMECOURT	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-049			OP	
201502286701	BANKS	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 191-044			OP	

201502286601	S TELEMACHUS	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-042		OP
201502286501	BAUDIN	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-038		OP
201502286401	BANKS	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-036		OP
201502286301	S JEFFERSON DAVIS PK	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-032		OP
201502286201	D'HEMECOURT	HAGAN AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-030		OP
201502286101	D'HEMECOURT	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-028		OP
201502285901	BAUDIN	S HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-001		OP
201502285801	S CARROLLTON AV	ULLOA	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-032		OP
201502285701	S CARROLLTON AV	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-030		OP
201502285601	BAUDIN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-029		OP
201502285501	BANKS	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-027		OP
201502285401	S CARROLLTON AV	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-026		OP
201502285301	S CARROLLTON AV	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-024		OP
201502285201	S CARROLLTON AV	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-017		OP
201502285101	D'HEMECOURT	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-012		OP
201502285001	BAUDIN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-009		OP
201502284901	BANKS	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-007		OP
201502284801	BANKS	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-040		OP
201502284701	S SCOTT	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-038		OP
201502284601	S CORTEZ	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-034		OP
201502284501	TULANE AV	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-031		OP
201502284401	TULANE AV	S SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-030		OP
201502284301	TULANE AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-027		OP
201502284201	BIENVILLE	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-029		OP
201502284101	N TONTI	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-028		OP
201502283901	N TONTI	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-016		OP
201502283801	PALMYRA	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-001		OP
201502283701	S BERNADOTTE	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 195-013		OP
201502334001	N BERNADOTTE	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 208-014		OP
201502333901	BIENVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-055		OP
201502333801	PALMYRA	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-040		OP
201502333701	PALMYRA	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-034		OP
201502333601	N ST PATRICK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-022		OP
201502333501	N SCOTT	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-039		OP
201502333401	ORLEANS AV	ROOSEVELT AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-036		OP
201502333301	ORLEANS AV	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-032		OP
201502333201	N GAYOSO	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-019		OP
201502333101	N DUPRE	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-015		OP
201502333001	N GENOIS	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-036		OP
201502332901	CLEVELAND AV	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-010		OP
201502332801	N JEFFERSON DAVIS PK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-022		OP
201502332501	PALMYRA	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-009		OP
201502332401	S JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-006		OP
201502332301	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-002		OP
201502332201	S PIERCE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-034		OP
201502332101	BIENVILLE	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-027		OP
201502332001	N SCOTT	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-016		OP
201502331901	N SCOTT	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-011		OP
201502331801	N JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-047		OP
201502331701	N CLARK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-043		OP
201502331601	N TONTI	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-017		OP
201502331501	S ROCHEBLAVE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-006		OP
201502331401	CLEVELAND AV	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-021		OP
201502331301	BANKS	S BERNADOTTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 195-011		OP
201502331201	D'HEMECOURT	ST PATRICK	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-033		OP
201502331101	BAUDIN	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-029		OP
201502331001	S MURAT	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-023		OP
201502330901	CLEVELAND AV	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-054		OP
201502330801	CANAL	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-050		OP
201502330701	N BROAD	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-044		OP
201502330601	IBERVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-040		OP
201502330501	N WHITE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-035		OP
201502330401	N BROAD	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-029		OP
201502330301	CANAL	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-021		OP
201502330201	N LOPEZ	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-034		OP
201502330101	CANAL	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-028		OP
201502330001	TULANE AV	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-032		OP
201502329901	ULLOA	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-024		OP
201502329801	ULLOA	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-020		OP
201502329701	PALMYRA	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-041		OP
201502329601	BAUDIN	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-012		OP
201502329501	S SCOTT	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-007		OP
201502329401	BAUDIN	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-053		OP
201502329301	S TELEMACHUS	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-050		OP
201502329201	BANKS	S CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-043		OP
201502329101	S ALEXANDER	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-005		OP
201502329001	D'HEMECOURT	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-031		OP
201502328901	S CARROLLTON AV	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-028		OP
201502328801	TULANE AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 192-026		OP
201502328701	S SOLOMON	ULLOA	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-015		OP
201502328601	S SOLOMON	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-008		OP
201502328501	S SOLOMON	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 193-001		OP
201502328401	PERDIDO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-010		OP
201502328301	S JEFFERSON DAVIS PK	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-014		OP
201502328201	S GENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-005		OP
201502328101	S RENDON	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-037		OP
201502328001	TULANE AV	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-015		OP
201502327901	BAUDIN	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-008		OP

201502327801	S LOPEZ	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-004				OP
201502327701	TULANE AV	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-036				OP
201502327601	TULANE AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-033				OP
201502327501	BAUDIN	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-031				OP
201502327401	S BROAD	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-027				OP
201502327301	S TELEMACHUS	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-025				OP
201502327201	D'HEMECOURT	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-019				OP
201502327101	S GENOIS	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-015				OP
201502327001	BANKS	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 191-006				OP
201502326901	S SALCEDO	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-018				OP
201502326801	S MIRO	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-013				OP
201502326701	N TONTI	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-011				OP
201502326601	S ROCHEBLAVE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-008				OP
201502339601	A P TUREAUD AV	INDUSTRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 311-021				OP
201502339501	PONCE DE LEON	N LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-007				OP
201502339401	N TONTI	NEW ORLEANS	07/30/2015	SMBG	REHAB SEWER MANHOLE 310-025				OP
201502339301	ALLEN	N JOHNSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-027				OP
201502339201	ONZAGA	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-053				OP
201502339101	ONZAGA	PAUL MORPHY	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-050				OP
201502339001	CRETE	GRAND RTE ST JOHN	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-039				OP
201502338801	ELYSIAN FIELDS AV	N RAMPART	07/30/2015	SMBG	REHAB SEWER MANHOLE 344-041				OP
201502338601	N BROAD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 331-051				OP
201502338501	TOURO	N TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-037				OP
201502338401	ANNETTE	N ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-014				OP
201502338001	IDA	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-020				OP
201502337901	IDA	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-045				OP
201502337801	N CLAIBORNE AV	URSULINES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-031				OP
201502337701	N BROAD	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-061				OP
201502337601	ESPLANADE AV	LEDA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 275-001				OP
201502337501	TOULOUSE	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 274-008				OP
201502337401	N LOPEZ	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-059				OP
201502337301	N RENDON	ST ANN	07/30/2015	SMBG	REHAB SEWER MANHOLE 273-048				OP
201502337101	SAUVAGE	MAUREPAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-021				OP
201502337001	GRAND RTE ST JOHN	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-008				OP
201502336901	N DUPRE	BELL	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-066				OP
201502336801	ST PHILIP	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-050				OP
201502336701	DESOTO	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-032				OP
201502336601	URSULINES AV	N LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-008				OP
201502336501	CRETE	LEPAGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 288-032				OP
201502336401	ORLEANS AV	N CORTEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-029				OP
201502336301	N PIERCE	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-024				OP
201502336201	N CLARK	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-020				OP
201502336101	TOULOUSE	N TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-013				OP
201502336001	HARDING DR	DELGADO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 240-022				OP
201502335901	TOULOUSE	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-014				OP
201502335801	CITY PARK AV	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 239-051				OP
201502335701	N CARROLLTON AV	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 239-003				OP
201502335601	N ST PATRICK	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-021				OP
201502335501	N MURAT	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 218-004				OP
201502335401	N CARROLLTON AV	ST PETER	07/30/2015	SMBG	REHAB SEWER MANHOLE 217-045				OP
201502335301	TOULOUSE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-038				OP
201502335201	N BROAD	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-020				OP
201502335101	TOULOUSE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 272-002				OP
201502335001	BUNGALOW CT	DUMAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-049				OP
201502334901	DUMAINE	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 241-025				OP
201502334801	PALMYRA	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-036				OP
201502334701	BIENVILLE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-003				OP
201502334601	BIENVILLE	N HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-048				OP
201502334501	BIENVILLE	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-039				OP
201502334401	N CARROLLTON AV	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-027				OP
201502334301	CLEVELAND AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-021				OP
201502334201	CONTI	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-004				OP
201502334101	BIENVILLE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-009				OP
201502326501	S SCOTT	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 187-005				OP
201502326301	S ROCHEBLAVE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-003				OP
201502326201	S GAYOSO	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-008				OP
201502326101	GRAVIER	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-003				OP
201502326001	S WHITE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-040				OP
201502325901	S DORGENOIS	JULIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-030				OP
201502325801	LAFAYETTE	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-038				OP
201502325701	PERDIDO	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-021				OP
201502325501	S WHITE	BAUDIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-014				OP
201502325401	TULANE AV	MANASSES AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-005				OP
201502325301	S ROCHEBLAVE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-016				OP
201502324901	S ROCHEBLAVE	LAFAYETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-026				OP
201502323701	POYDRAS	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-037				OP
201502310901	BANKS	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-020				OP
201502310801	CLEVELAND AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-061				OP
201502297201	HOWARD AV	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 166-001				OP
201502296801	S MIRO	POYDRAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-036				OP
201502296701	S TONTI	JULIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-030				OP
201502296601	PERDIDO	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-020				OP
201502296501	S MIRO	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-015				OP
201502296301	GRAVIER	S MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-012				OP
201502296201	PERDIDO	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-009				OP
201502296001	S ROCHEBLAVE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-007				OP
201502295901	GRAVIER	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-005				OP
201502295801	GRAVIER	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-004				OP

201502295701	BRADISH AL	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-002					OP	
201502295601	S ROCHEBLAVE	BRADISH AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-001					OP	
201502295001	S DUPRE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-004					OP	
201502294901	S GAYOSO	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-002					OP	
201502294801	S GAYOSO	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-001					OP	
201502294701	PERDIDO	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-038					OP	
201502294601	PERDIDO	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-037					OP	
201502294501	POYDRAS	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-029					OP	
201502294401	S DORGENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-027					OP	
201502294301	S DORGENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-026					OP	
201502294201	PERDIDO	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-022					OP	
201502294101	GRAVIER	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-017					OP	
201502294001	S DORGENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-016					OP	
201502293901	GRAVIER	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-015					OP	
201502293801	GRAVIER	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-011					OP	
201502293701	S WHITE	TULANE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-009					OP	
201502293601	GRAVIER	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-008					OP	
201502293501	PERDIDO	JANE AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-004					OP	
201502293401	S WHITE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 184-003					OP	
201502293301	LAFAYETTE	S GALVEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 183-040					OP	
201502293201	BANKS	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-013					OP	
201502293101	TULANE AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 189-006					OP	
201502293001	S ROCHEBLAVE	BANKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-038					OP	
201502292901	TULANE AV	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-017					OP	
201502292801	BANKS	S ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 188-002					OP	
201502292701	S CORTEZ	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 187-008					OP	
201502292601	GRAVIER	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 187-004					OP	
201502292501	S JEFFERSON DAVIS PK	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-016					OP	
201502292401	GRAVIER	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-015					OP	
201502292301	S CLARK	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-009					OP	
201502292201	S GENOIS	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 186-007					OP	
201502292101	S DUPRE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-035					OP	
201502292001	S DUPRE	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-033					OP	
201502291901	S DUPRE	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-030					OP	
201502291801	GRAVIER	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-029					OP	
201502291701	RENDON	GRAVIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-028					OP	
201502291601	S SALCEDO	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-023					OP	
201502291501	S LOPEZ	PERDIDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 185-020					OP	
201502291401	BAUDIN	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 190-017					OP	
201502283601	S HENNESSEY	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-008					OP	
201502283501	S ST PATRICK	JULIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 195-002					OP	
201502283301	D'HEMECOURT	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-032					OP	
201502283201	S MURAT	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-028					OP	
201502283101	BAUDIN	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-025					OP	
201502283001	S MURAT	D'HEMECOURT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-022					OP	
201502282901	D'HEMECOURT	S ALEXANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-020					OP	
201502282801	BAUDIN	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-017					OP	
201502282601	ULLOA	S HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-011					OP	
201502282501	D'HEMECOURT	S ALEXANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 194-009					OP	
201502282401	CANAL	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-051					OP	
201502282301	CANAL	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-049					OP	
201502282201	BIENVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-047					OP	
201502282101	BIENVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-043					OP	
201502282001	N WHITE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-041					OP	
201502281901	IBERVILLE	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-039					OP	
201502281801	BIENVILLE	N DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 200-058					OP	
201502281701	BIENVILLE	N DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-031					OP	
201502281601	N BROAD	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-030					OP	
201502281501	N DORGENOIS	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-026					OP	
201502281401	CANAL	N DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-022					OP	
201502281301	S WHITE	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-015					OP	
201502281201	JANE AL	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-013					OP	
201502281101	PALMYRA	JANE AL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-012					OP	
201502281001	S BROAD	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-007					OP	
201502280901	S BROAD	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-006					OP	
201502280801	CLEVELAND AV	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-005					OP	
201502280701	S DORGENOIS	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-004					OP	
201502280601	N LOPEZ	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-038					OP	
201502280501	N RENDON	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-036					OP	
201502280401	CANAL	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-033					OP	
201502280301	CANAL	N RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-031					OP	
201502280201	CANAL	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-027					OP	
201502280101	S LOPEZ	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-026					OP	
201502280001	S LOPEZ	CLEVELAND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-020					OP	
201502279901	S WHITE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-055					OP	
201502279801	N DUPRE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-017					OP	
201502279701	N DUPRE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-016					OP	
201502279601	S DUPRE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-014					OP	
201502279501	S GAYOSO	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-011					OP	
201502279401	PALMYRA	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-002					OP	
201502279301	PALMYRA	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-001					OP	
201502279201	CLEVELAND AV	N BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-065					OP	
201502279001	N WHITE	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-063					OP	
201502278901	N WHITE	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 201-058					OP	
201502278801	N JEFFERSON DAVIS PK	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-024					OP	
201502278701	N JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-021					OP	
201502278601	S TELEMACHUS	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-019					OP	
201502278501	CLEVELAND AV	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-016					OP	

201502278401	PALMYRA	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-015			OP
201502278301	CLEVELAND AV	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-010			OP
201502278201	N LOPEZ	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-041			OP
201502278101	CANAL	S GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-008			OP
201502278001	CANAL	S CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-007			OP
201502277901	S JEFFERSON DAVIS PK	CLEVELAND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-005			OP
201502263001	ESPLANADE AV	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-036			OP
201502262901	N CLAIBORNE AV	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-035			OP
201502262801	N CLAIBORNE AV	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-034			OP
201502262701	N CLAIBORNE AV	BAYOU RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 285-033			OP
201502262501	NEW ORLEANS	HOPE	07/30/2015	SMBG	REHAB SEWER MANHOLE 311-016			OP
201502262401	N TONTI	A P TUREAUD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 310-031			OP
201502262301	NEW ORLEANS	N ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 310-028			OP
201502262201	A P TUREAUD AV	AUBRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-055			OP
201502262101	A P TUREAUD AV	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-048			OP
201502262001	OLD PRIEUR	A P TUREAUD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-025			OP
201502261901	ALLEN	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 309-001			OP
201502261801	PAUL MORPHY	LAPEYROUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-052			OP
201502261701	ONZAGA	PAUL MORPHY	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-051			OP
201502261601	N BROAD	LAPEYROUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-041			OP
201502261501	CRETE	GRAND RTE ST JOHN	07/30/2015	SMBG	REHAB SEWER MANHOLE 306-040			OP
201502261401	NEW ORLEANS	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 303-027			OP
201502261301	VERNA CT	ST VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-044			OP
201502261201	ESPLANADE AV	VERNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-040			OP
201502261101	ESPLANADE AV	VERNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-039			OP
201502261001	MAUREPAS	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-013			OP
201502260901	MYSTERY	MAUREPAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 291-012			OP
201502260801	ST CLAUDE AV	MARIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 344-042			OP
201502260701	N DERBIGNY	ALLEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-047			OP
201502260601	ST CLAUDE AV	ELYSIAN FIELDS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 344-040			OP
201502260401	FLORIDA AV	NEW ORLEANS	07/30/2015	SMBG	REHAB SEWER MANHOLE 331-053			OP
201502260301	NEW ORLEANS	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 331-052			OP
201502260201	PAUGER	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 329-030			PR
201502260101	FLORIDA AV	ST ANTHONY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 329-020			PR
201502260001	N TONTI	TOURO	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-036			OP
201502259901	N TONTI	ALLEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-027			OP
201502259801	ALLEN	N ROCHEBLAVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-013			OP
201502259701	ANNETTE	LAW	07/30/2015	SMBG	REHAB SEWER MANHOLE 328-006			OP
201502259601	N MIRO	PAUGER	07/30/2015	SMBG	REHAB SEWER MANHOLE 327-024			OP
201502259501	N JOHNSON	PAUGER	07/30/2015	SMBG	REHAB SEWER MANHOLE 327-016			OP
201502259401	TOURO	N MIRO	07/30/2015	SMBG	REHAB SEWER MANHOLE 327-001			OP
201502259301	ALLEN	N CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-059			OP
201502259201	ALLEN	N DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-054			OP
201502259101	N DERBIGNY	ALLEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 326-048			OP
201501238501	S HENNESSEY	TULANE AV	07/07/2015	SLEAD	MWH-ID. 7463-1056 SERVICE POINT REPAIR 204' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201501238401	S HENNESSEY	TULANE AV	07/07/2015	SLEAD	MWH-ID. 7463-1056 SERVICE POINT REPAIR 179' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201501237801	A P TUREAUD AV	AUBRY	07/07/2015	SMAIN	MWH-ID. 7463-1059 POINT REPAIR 259' TO 271' FROM SMH 309-055 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			OP
201501237701	A P TUREAUD AV	AUBRY	07/07/2015	SLINE	MWH-ID. 7463-1059 FULL LINING OF PIPE FROM SMH 309-055 TO 309-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9			OP
201501237501	S HENNESSEY	TULANE AV	07/07/2015	SMAIN	MWH-ID. 7463-1056 POINT REPAIR 143' TO 155' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201500452001	CANAL	S CLARK	02/25/2015	SLEAD	MWH-ID. 7463-1043 SERVICE POINT REPAIR 185' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451901	CANAL	S CLARK	02/25/2015	SLEAD	MWH-ID. 7463-1043 SERVICE POINT REPAIR 140' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451801	CANAL	S CLARK	02/25/2015	SLINE	MWH-ID. 7463-1043 FULL LINING OF PIPE FROM SMH 203-007 TO 203-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451701	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	MWH-ID. 7463-1032 SERVICE POINT REPAIR 63' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451601	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	MWH-ID. 7463-1032 SERVICE POINT REPAIR 190' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451501	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	MWH-ID. 7463-1032 SERVICE POINT REPAIR 132' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451401	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	MWH-ID. 7463-1032 SERVICE POINT REPAIR 9' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500451301	ORLEANS AV	N SCOTT	02/25/2015	SLEAD	MWH-ID. 7463-1032 SERVICE POINT REPAIR 31' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450701	PONCE DE LEON	GENTILLY RD	02/25/2015	SMAIN	MWH-ID. 7463-1034 POINT REPAIR 109' TO 121' FROM SMH 290-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP
201500450601	S MIRO	TULANE AV	02/25/2015	SLEAD	MWH-ID. 7463-1041 SERVICE POINT REPAIR 75' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450501	POYDRAS	S GALVEZ	02/25/2015	SLEAD	MWH-ID. 7463-1026 SERVICE POINT REPAIR 162' FROM SMH 183-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450401	S WHITE	PALMYRA	02/25/2015	SLINE	MWH-ID. 7463-1027 FULL LINING OF PIPE FROM SMH 189-021 TO 189-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450301	S WHITE	PALMYRA	02/25/2015	SMAIN	MWH-ID. 7463-1027 POINT REPAIR 0' TO 12' FROM SMH 189-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450201	S SCOTT	D'HEMECOURT	02/25/2015	SMAIN	MWH-ID. 7463-1028 POINT REPAIR 117' TO 130' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450101	S SCOTT	D'HEMECOURT	02/25/2015	SLINE	MWH-ID. 7463-1028 FULL LINING OF PIPE FROM SMH 192-013 TO 192-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500450001	S SCOTT	D'HEMECOURT	02/25/2015	SLEAD	MWH-ID. 7463-1028 SERVICE POINT REPAIR 167' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500449901	S CARROLLTON AV	BAUDIN	02/25/2015	SLINE	MWH-ID. 7463-1029 FULL LINING OF PIPE FROM SMH 193-013 TO 193-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR

201500449801	S SOLOMON	ULLOA	02/25/2015		SLEAD	MWH-ID, 7463-1042 SERVICE POINT REPAIR 39' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201500449701	S SOLOMON	ULLOA	02/25/2015		SLINE	MWH-ID, 7463-1042 FULL LINING OF PIPE FROM SMH 193-014 TO 193-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201500449601	S SOLOMON	ULLOA	02/25/2015		SMAIN	MWH-ID, 7463-1042 POINT REPAIR 160' TO 172' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201500449501	S SOLOMON	ULLOA	02/25/2015		SMAIN	MWH-ID, 7463-1042 POINT REPAIR 194' TO 220' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6			PR
201500448501	LEPAGE	N WHITE	02/25/2015		SMAIN	MWH-ID, 7463-1033 POINT REPAIR 108' TO 228' FROM SMH 290-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP
201500448401	LEPAGE	N WHITE	02/25/2015		SLINE	MWH-ID, 7463-1033 FULL LINING OF PIPE FROM SMH 290-001 TO 288-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP
201500448301	LEPAGE	N WHITE	02/25/2015		SLEAD	MWH-ID, 7463-1033 SERVICE POINT REPAIR 261' FROM SMH 290-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP
201500448201	PONCE DE LEON	GENTILLY RD	02/25/2015		SLINE	MWH-ID, 7463-1034 FULL LINING OF PIPE FROM SMH 290-033 TO 290-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP
201500441801	CLEVELAND AV	S GAYOSO	02/25/2015		SLEAD	MWH-ID, 7463-1030 SERVICE POINT REPAIR 226' FROM SMH 202-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500441701	CANAL	S CLARK	02/25/2015		SMAIN	MWH-ID, 7463-1043 POINT REPAIR 113' TO 126' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500441601	ORLEANS AV	N SCOTT	02/25/2015		SLINE	MWH-ID, 7463-1032 FULL LINING OF PIPE FROM SMH 216-027 TO 216-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500441501	S WHITE	PALMYRA	02/25/2015		SMAIN	MWH-ID, 7463-1027 POINT REPAIR 86' TO 99' FROM SMH 189-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201500441401	S SCOTT	D'HEMECOURT	02/25/2015		SLEAD	MWH-ID, 7463-1028 SERVICE POINT REPAIR 91' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201502270301	ST LOUIS	N PIERCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-010			OP
201502270201	N SCOTT	TOULOUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-009			OP
201502270101	ST LOUIS	N SCOTT	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-008			OP
201502270001	N CORTEZ	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-007			OP
201502269901	CONTI	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 216-006			OP
201502269801	W MOSS	HARDING DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-020			OP
201502269701	ST JOHN CT	HARDING DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-018			OP
201502269601	W MOSS	ST JOHN CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-017			OP
201502269501	W MOSS	ST JOHN CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-014			OP
201502269401	LELONG DR	DULLING OAKS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 239-006			OP
201502269301	LELONG DR	DREYFOUS DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 239-004			OP
201502269201	TOULOUSE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-034			OP
201502269101	N MURAT	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-028			OP
201502269001	TOULOUSE	N OLYMPIA	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-014			OP
201502268901	TOULOUSE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-005			OP
201502268801	N MURAT	ST PETER	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-003			OP
201502268701	TOULOUSE	N MURAT	07/30/2015		SMBG	REHAB SEWER MANHOLE 218-001			OP
201502268601	TOULOUSE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-043			OP
201502268501	N CARROLLTON AV	TOULOUSE	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-042			OP
201502268401	ST LOUIS	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-041			OP
201502268301	N HENNESSEY	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-037			OP
201502268201	N SOLOMON	ORLEANS AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-028			OP
201502268101	N ALEXANDER	ST LOUIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 217-021			OP
201502268001	N BROAD	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-021			OP
201502267901	HARDING DR	DELGADO DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-023			OP
201502267801	N BROAD	ST ANN	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-018			OP
201502267701	TOULOUSE	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-008			OP
201502267601	TOULOUSE	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-001			OP
201502267501	ST LOUIS	N MIRO	07/30/2015		SMBG	REHAB SEWER MANHOLE 271-051			OP
201502267401	MARQUEDA PL	ST ANN	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-027			OP
201502267301	ST ANN	MARQUEDA PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-023			OP
201502267201	ST ANN	N HENNESSEY	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-022			OP
201502267101	DUMAINE	MARQUEDA PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 241-011			OP
201502267001	WILSON	DELGADO DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-046			OP
201502266901	DUMAINE	N CARROLLTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-044			OP
201502266801	OLGA	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-042			OP
201502266701	DUMAINE	TAFT PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-039			OP
201502266601	ROOSEVELT PL	DUMAINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-036			OP
201502266501	ST MARKS CT	W MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-030			OP
201502266401	DELGADO DR	ST MARKS CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-029			OP
201502266301	DELGADO DR	WILSON DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 240-028			OP
201502266201	GOV NICHOLLS	N CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-030			OP
201502266101	LEDA CT	ST VINCENT	07/30/2015		SMBG	REHAB SEWER MANHOLE 275-013			OP
201502266001	ESPLANADE AV	LEDA CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 275-010			OP
201502265901	DUMAINE	HAGAN AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 274-020			OP
201502265801	LAFITTE	MOSS	07/30/2015		SMBG	REHAB SEWER MANHOLE 274-010			OP
201502265701	N DUPRE	LAFITTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-068			OP
201502265601	N DUPRE	CONTI	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-067			OP
201502265501	ST ANN	N GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-054			OP
201502265401	DUMAINE	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-051			OP
201502265301	DUMAINE	N LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-038			OP
201502265201	TOULOUSE	N LOPEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-018			OP
201502265101	ST PETER	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-004			OP
201502265001	TOULOUSE	N DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 273-001			OP
201502264901	DUMAINE	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-079			OP
201502264801	CONTI	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-074			OP
201502264701	ST LOUIS	N WHITE	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-073			OP
201502264601	ST LOUIS	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-071			OP
201502264501	CONTI	N BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 272-068			OP
201502264401	MAUREPAS	SAUVAGE	07/30/2015		SMBG	REHAB SEWER MANHOLE 290-026			OP
201502264301	URSULINES AV	N DERBIGNY	07/30/2015		SMBG	REHAB SEWER MANHOLE 285-032			OP
201502264201	GRAND RTE ST JOHN	CRETE	07/30/2015		SMBG	REHAB SEWER MANHOLE 290-009			OP

201502264101	GRAND RTE ST JOHN	N DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 290-007			OP
201502264001	N RENDON	DESOTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-068			OP
201502263901	N WHITE	DESOTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-062			OP
201502263801	GRAND RTE ST JOHN	VIGNAUD	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-046			OP
201502263701	MYSTERY	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-045			OP
201502263601	URSULINES AV	HAGAN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-025			OP
201502263501	ST PHILIP	N SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-017			OP
201502263401	N DUPRE	BELLECHASSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-006			OP
201502263301	ST PHILIP	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 289-002			OP
201502263201	ESPLANADE AV	N WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 288-025			OP
201502263101	CRETE	ESPLANADE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 288-024			OP
201502277801	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-004			OP
201502277601	PALMYRA	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-001			OP
201502277501	BIENVILLE	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-052			OP
201502277401	N SALCEDO	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-051			OP
201502277301	N SALCEDO	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-049			OP
201502277201	N GAYOSO	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-047			OP
201502277101	IBERVILLE	N GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 202-046			OP
201502277001	PALMYRA	S SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-031			OP
201502276901	CANAL	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-027			OP
201502276801	BIENVILLE	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-026			OP
201502276701	IBERVILLE	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-017			OP
201502276601	N SCOTT	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-015			OP
201502276501	CANAL	N PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-012			OP
201502276401	CANAL	S PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-005			OP
201502276301	CANAL	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-053			OP
201502276201	N JEFFERSON DAVIS PK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-046			OP
201502276101	CANAL	N JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-044			OP
201502276001	N CLARK	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-041			OP
201502275901	IBERVILLE	N CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-040			OP
201502275801	IBERVILLE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-035			OP
201502275701	N TELEMACHUS	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-033			OP
201502275601	BIENVILLE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-032			OP
201502275501	N TELEMACHUS	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-031			OP
201502275401	IBERVILLE	N TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-030			OP
201502275301	S JEFFERSON DAVIS PK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 203-029			OP
201502275201	N MURAT	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-008			OP
201502275101	N MURAT	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-007			OP
201502275001	CANAL	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-005			OP
201502274901	N ALEXANDER	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-002			OP
201502274801	N HENNESSEY	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-050			OP
201502274701	BIENVILLE	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-046			OP
201502274601	BIENVILLE	DAVID	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-044			OP
201502274501	N SOLOMON	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-031			OP
201502274401	N SOLOMON	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-028			OP
201502274301	N CARROLLTON AV	IBERVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-024			OP
201502274201	IBERVILLE	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-023			OP
201502274101	S CARROLLTON AV	CLEVELAND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-018			OP
201502274001	S CARROLLTON AV	PALMYRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-017			OP
201502273901	PALMYRA	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-015			OP
201502273701	CLEVELAND AV	S HENNESSEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-013			OP
201502273601	CLEVELAND AV	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 205-006			OP
201502273501	CLEVELAND AV	S PIERCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 204-037			OP
201502273401	CONTI	N TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-002			OP
201502273301	N CORTEZ	CONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-001			OP
201502273201	BIENVILLE	HELENA	07/30/2015	SMBG	REHAB SEWER MANHOLE 208-025			OP
201502273101	BIENVILLE	N ANTHONY	07/30/2015	SMBG	REHAB SEWER MANHOLE 208-021			OP
201502273001	N BERNADOTTE	ST LOUIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 208-004			OP
201502272901	TOULOUSE	N BERNADOTTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 208-002			OP
201502272801	N MURAT	BIENVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-053			OP
201502272701	CANAL	S OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-039			OP
201502272601	PALMYRA	S MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-036			OP
201502272501	N ST PATRICK	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-025			OP
201502272401	BIENVILLE	N BERNADOTTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-023			OP
201502272301	IBERVILLE	N ST PATRICK	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-021			OP
201502272201	IBERVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-017			OP
201502272101	IBERVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-016			OP
201502272001	BIENVILLE	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-015			OP
201502271901	CANAL	N OLYMPIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-013			OP
201502271801	N MURAT	CANAL	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-012			OP
201502271701	IBERVILLE	N MURAT	07/30/2015	SMBG	REHAB SEWER MANHOLE 206-011			OP
201502271601	ORLEANS AV	IDA	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-037			OP
201502271501	CONTI	N CLARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-005			OP
201502271401	ROOSEVELT AL	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-033			OP
201502271301	ORLEANS AV	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-031			OP
201502271201	ORLEANS AV	MOSS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-030			OP
201502271101	N CORTEZ	ORLEANS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-028			OP
201502271001	ORLEANS AV	N CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-026			OP
201502270901	N PIERCE	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-023			OP
201502270801	TOULOUSE	N SCOTT	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-021			OP
201502270701	TOULOUSE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-015			OP
201502270601	TOULOUSE	N GENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-014			OP
201502270501	N CORTEZ	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-012			OP
201502270401	N PIERCE	TOULOUSE	07/30/2015	SMBG	REHAB SEWER MANHOLE 216-011			OP
201500441301	S SCOTT	D'HEMECOURT	02/25/2015	SLEAD	MWH-ID, 7463-1028 SERVICE POINT REPAIR 189' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15			OP
201402234101	N RENDON	ORLEANS AV	10/21/2014	SMAIN	MWH-ID, 7463-995 POINT REPAIR 95' TO 107' FROM SMH 273-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8			OP

201402234001	N RENDON	ORLEANS AV	10/21/2014		SLINE	MWH-ID. 7463-995 FULL LINING OF PIPE FROM SMH 273-027 TO 273-026 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8				OP
201401973901	TULANE AV	S CARROLLTON AV	09/09/2014		SLEAD	MWH-ID. 7463-947 SERVICE POINT REPAIR 166' FROM SMH 193-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401973801	TULANE AV	S CARROLLTON AV	09/09/2014		SLEAD	MWH-ID. 7463-947 SERVICE POINT REPAIR 70' FROM SMH 193-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401973701	ULLOA	S MURAT	09/09/2014		SLEAD	MWH-ID. 7463-949 SERVICE POINT REPAIR 119' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401973501	N GALVEZ	IBERVILLE	09/09/2014		SLEAD	MWH-ID. 7463-955 SERVICE POINT REPAIR 188' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401532301	CLEVELAND AV	S ALEXANDER	06/30/2014		SMAIN	MWH-ID. 7463-960 REPLACE PIPE FROM SMH 206-029 TO 205-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401532201	BIENVILLE	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-958 REPLACE PIPE FROM SMH 201-043 TO 201-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401532101	IBERVILLE	N DORGENOIS	06/30/2014		SMAIN	MWH-ID. 7463-957 REPLACE PIPE FROM SMH 201-024 TO 200-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401532001	CLEVELAND AV	S DORGENOIS	06/30/2014		SMAIN	MWH-ID. 7463-956 REPLACE PIPE FROM SMH 201-003 TO 200-005 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401531801	ALLEN	LAW	06/30/2014		SMAIN	MWH-ID. 7463-969 REPLACE PIPE FROM SMH 328-067 TO 329-002 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401531701	INDUSTRY	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-965 POINT REPAIR 78' TO 90' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401531601	N OLYMPIA	ST PETER	06/30/2014		SMAIN	MWH-ID. 7463-963 POINT REPAIR 0' TO 12' FROM SMH 218-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401531401	TOULOUSE	N DORGENOIS	06/30/2014	07/09/2014	SMAIN	MWH-ID. 7463-973 POINT REPAIR 252' TO 264' FROM SMH 272-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8	COMPLETED POINT REPAIR 252' TO 264' FROM SMH 272-041			CL
201401531301	CANAL	S CLARK	06/30/2014	07/29/2014	SMAIN	MWH-ID. 7463-972 POINT REPAIR 326' TO 338' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 326' TO 338' FROM SMH 203-007	5,580.00		CL
201401534001	S DORGENOIS	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-951 REPLACE PIPE FROM SMH 184-016 TO 189-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401533901	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 94' TO 106' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533801	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 188' TO 200' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533701	ULLOA	S MURAT	06/30/2014		SMAIN	MWH-ID. 7463-949 POINT REPAIR 0' TO 12' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533601	ULLOA	S MURAT	06/30/2014		SLINE	MWH-ID. 7463-949 FULL LINING OF PIPE FROM SMH 194-016 TO 194-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533501	S ALEXANDER	JULIA	06/30/2014		SMAIN	MWH-ID. 7463-948 POINT REPAIR 54' TO 87' FROM SMH 194-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533401	TULANE AV	S CARROLLTON AV	06/30/2014		SLINE	MWH-ID. 7463-947 FULL LINING OF PIPE FROM SMH 193-022 TO 193-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533301	S DORGENOIS	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-946 REPLACE PIPE FROM SMH 184-015 TO 184-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401533201	FLORIDA AV	ST ANTHONY AV	06/30/2014		SLINE	MWH-ID. 7463-970 FULL LINING OF PIPE FROM SMH 329-020 TO 329-019 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				PR
201401534501	N GALVEZ	IBERVILLE	06/30/2014		SMAIN	MWH-ID. 7463-955 POINT REPAIR 73' TO 85' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401534401	N GALVEZ	IBERVILLE	06/30/2014		SMAIN	MWH-ID. 7463-955 POINT REPAIR 268' TO 280' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401534301	N GALVEZ	IBERVILLE	06/30/2014		SLINE	MWH-ID. 7463-955 FULL LINING OF PIPE FROM SMH 200-014 TO 200-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401534201	S ST PATRICK	BANKS	06/30/2014		SMAIN	MWH-ID. 7463-953 REPLACE PIPE FROM SMH 195-003 TO 195-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401534101	S OLYMPIA	BANKS	06/30/2014		SMAIN	MWH-ID. 7463-952 REPLACE PIPE FROM SMH 194-041 TO 206-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401533101	ELYSIAN FIELDS AV	LAW	06/30/2014		SMAIN	MWH-ID. 7463-968 REPLACE PIPE FROM SMH 328-063 TO 328-062 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401533001	AGRICULTURE	A P TUREAUD AV	06/30/2014		SMAIN	MWH-ID. 7463-967 REPLACE PIPE FROM SMH 311-029 TO 311-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401532901	NEW ORLEANS	INDUSTRY	06/30/2014		SMAIN	MWH-ID. 7463-966 REPLACE PIPE FROM SMH 311-024 TO 311-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401532801	INDUSTRY	N BROAD	06/30/2014		SMAIN	MWH-ID. 7463-965 POINT REPAIR 192' TO 204' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401532701	INDUSTRY	N BROAD	06/30/2014		SLINE	MWH-ID. 7463-965 FULL LINING OF PIPE FROM SMH 311-022 TO 311-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				OP
201401532601	ST ANN	N MURAT	06/30/2014		SMAIN	MWH-ID. 7463-964 REPLACE PIPE FROM SMH 218-031 TO 241-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401532501	N ANTHONY	BIENVILLE	06/30/2014		SMAIN	MWH-ID. 7463-962 REPLACE PIPE FROM SMH 208-013 TO 208-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401532401	CANAL	CITY PARK AV	06/30/2014		SMAIN	MWH-ID. 7463-961 REPLACE PIPE FROM SMH 207-010 TO 207-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6				PR
201401535801	CYPRESS	S MIRO	06/30/2014		SMAIN	MWH-ID. 7463-945 POINT REPAIR 249' TO 261' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401535701	CYPRESS	S MIRO	06/30/2014		SLINE	MWH-ID. 7463-945 FULL LINING OF PIPE FROM SMH 183-035 TO 183-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401535601	N TONTI	POYDRAS	06/30/2014		SMAIN	MWH-ID. 7463-944 REPLACE PIPE FROM SMH 183-034 TO 183-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401535501	S MIRO	TULANE AV	06/30/2014		SMAIN	MWH-ID. 7463-943 REPLACE PIPE FROM SMH 183-014 TO 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401535401	N TONTI	GRAVIER	06/30/2014		SMAIN	MWH-ID. 7463-941 REPLACE PIPE FROM SMH 183-005 TO 183-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15				OP
201401531201	BIENVILLE	N SALCEDO	06/30/2014	07/08/2014	SMAIN	MWH-ID. 7463-971 POINT REPAIR 163' TO 175' FROM SMH 202-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15	COMPLETED POINT REPAIR 163' TO 175' FROM SMH 202-042	4,500.00		CL
201401531101	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 90' TO 102' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				PR
201401531001	FLORIDA AV	ST ANTHONY AV	06/30/2014		SMAIN	MWH-ID. 7463-970 POINT REPAIR 335' TO 347' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9				PR

201502738601	INDEPENDENCE	N MIRO	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-013	460.00	CL	
201502738501	DELERY	ORIN	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-031	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-031	920.00	CL	
201502738401	FLORIDA AV	RABBITS	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-032			PR	
201502738301	N TONTI	ROFFIGNAC	09/24/2015	09/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-005	1,012.00	CL	
201502738201	N CLAIBORNE AV	TUPELO	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-033	487.60	CL	
201502738101	N ROCHEBLAVE	TUPELO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-051	179.00	CL	
201502738001	LAW	TUPELO	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-018	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-018	828.00	CL	
201502737901	N TONTI	TUPELO	09/24/2015	05/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-002	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-002	552.00	CL	
201502737801	N DERBIGNY	TUPELO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-050	179.00	CL	
201502737701	N GALVEZ	TUPELO	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-032	460.00	CL	
201502737601	N GALVEZ	TUPELO	09/24/2015	05/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-008	552.00	CL	
201502737501	N VILLERE	ALMONASTER AV	09/24/2015	05/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-021	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-021	179.00	CL	
201502737401	N TONTI	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-040	552.00	CL	
201502737301	FLORIDA AV	ST ROCH AV	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-033	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-033		CL	
201502737201	PEACE CT	ST ROCH AV	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-043	179.00	CL	
201603707501	GORDON	LAW	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603707401	N DORGENOIS	TUPELO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603707301	N TONTI	GORDON	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603707201	ORIN	DUBREUIL	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603707101	GORDON	N MIRO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603707001	N JOHNSON	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade Install Full Depth Liner			OP	
201603706901	ST MAURICE AV	N JOHNSON	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603706801	DELERY	N CLAIBORNE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603706701	DELERY	N CLAIBORNE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603706601	ST CLAUDE AV	TUPELO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603706501	BURGUNDY	TUPELO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603706401	N RAMPART	GORDON	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603706301	ALABO	N RAMPART	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603706201	DELERY	ALHAMBRA	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603706101	DAUPHINE	ALABO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			PR	
201603706001	ROYAL	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603705901	BURGUNDY	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603705801	DELERY	DAUPHINE	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603705701	DAUPHINE	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603705601	GORDON	MARAIS	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603705501	ST CLAUDE AV	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603705401	N VILLERE	TRICOU	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603705301	ST MAURICE	MARAIS	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603705201	TUPELO	URQUHART	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603705101	N RAMPART	ST MAURICE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603705001	N ROBERTSON	FORSTALL	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603704901	ALABO	URQUHART	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603704801	CHARBONNET	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603704701	ST CLAUDE AV	ALABO	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603704601	CHARBONNET	MARAIS	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603704501	LAMANACHE	MARAIS	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603704401	DOUGLAS	LAMANACHE	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603704301	DELERY	DOUGLAS	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603704201	DOUGLAS	ST MAURICE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603704101	TUPELO	ALHAMBRA	02/23/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP	
201603704001	DOUGLAS	ALABO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703901	CHARBONNET	N DORGENOIS	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603703801	LAW	ROFFIGNAC	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703701	ST MAURICE AV	DAUPHINE	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703601	LAW	FORSTALL	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703501	ANDRY	URQUHART	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603703401	ST CLAUDE AV	REYNES	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603703301	MARAIS	EGANIA	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703201	N VILLERE	REYNES	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703101	ST CLAUDE AV	EGANIA	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603703001	LIZARDI	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702901	CAFFIN AV	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702801	CAFFIN AV	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702701	FLOOD	MARAIS	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603702601	URQUHART	FLOOD	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603702501	N RAMPART	ALABO	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702401	BURGUNDY	CHARBONNET	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702301	FLORIDA AV	LIZARDI	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702201	CAFFIN AV	N DORGENOIS	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702101	ST CLAUDE AV	EGANIA	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603702001	JOURDAN AV	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701901	DAUPHINE	FORSTALL	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701801	DAUPHINE	ELMIRA AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701701	EGANIA	N RAMPART	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701601	BURGUNDY	LIZARDI	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701501	BURGUNDY	FORSTALL	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603701401	FLOOD	CHARTRES	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701301	DAUPHINE	ANDRY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701201	ROYAL	FLOOD	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701101	ANDRY	ROYAL	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603701001	N RAMPART	CAFFIN AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603700901	FLOOD	N RAMPART	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603700801	ROYAL	ANDRY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603700701	ANDRY	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner			OP	
201603700601	JOURDAN AV	ST CLAUDE AV	02/23/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP	
201603700501	ST FERDINAND	N ROBERTSON	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603700401	DECATUR	ST FERDINAND	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	
201603700301	PORT	DECATUR	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner			OP	

201603721201	N RAMPART	REYNES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603721101	CAFFIN AV	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603721001	CAFFIN AV	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720901	LIZARDI	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603720801	LIZARDI	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720701	FLOOD	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720601	ST CLAUDE AV	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720501	CAFFIN AV	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720401	ST CLAUDE AV	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603720301	FLOOD	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603720201	MARAIS	CAFFIN AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720101	CAFFIN AV	URQUHART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603720001	FLOOD	URQUHART	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603719901	URQUHART	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603719801	MARAIS	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603719701	MARAIS	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603719601	ST CLAUDE AV	ST CLAUDE CT	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603719501	ST CLAUDE AV	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603719401	ANDRY	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603719301	N RAMPART	CHARBONNET	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603719201	CHARBONNET	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603719101	DAUPHINE	LAMANICHE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603719001	LAMANICHE	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718901	FLOOD	N DORGENOIS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718801	ANDRY	N TONTI	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718701	LIZARDI	N ROCHEBLAVE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718601	N TONTI	LIZARDI	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718501	N GALVEZ	CHOCOTAV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718401	EGANIA	N GALVEZ	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718301	N DERBIGNY	EGANIA	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718201	N CLAIBORNE AV	LIZARDI	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718101	REYNES	N ROBERTSON	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603718001	REYNES	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717901	FORSTALL	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717801	FORSTALL	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717701	N VILLERE	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603717601	N VILLERE	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Replace Cover Install Partial Liner				OP
201603717501	ST CLAUDE AV	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717401	ST CLAUDE AV	CHARBONNET	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717301	ST CLAUDE AV	CHARBONNET	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201603717201	ST CLAUDE AV	LAMANICHE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717101	CHARBONNET	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603717001	LAMANICHE	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603716901	MARAIS	CHARBONNET	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603716801	LAMANICHE	URQUHART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603716701	DOUGLAS	LAMANICHE	02/23/2016	SMBG	ESSA MH REHAB: Replace Cover Install Partial Liner				OP
201603716601	CHARBONNET	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603716501	CHARBONNET	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603716401	ROYAL	LAMANICHE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603716301	CHARBONNET	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603716201	N RAMPART	LAMANICHE	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603716101	TRICOU	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603716001	ST MAURICE AV	ALHAMBRA	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603715901	ALHAMBRA	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201603715801	ALHAMBRA	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201603715701	ST MAURICE AV	BIENVENUE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715601	DOUGLAS	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715501	CHARTRES	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715401	LAMANICHE	LAW	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715301	WINTHROP	LAW	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715201	MELROSE	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715101	N JOHNSON	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603715001	N MIRO	ROFFIGNAC	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714901	N CLAIBORNE AV	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714801	N CLAIBORNE AV	CHARBONNET	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714701	LAMANICHE	N DERBIGNY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714601	LAMANICHE	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714501	GORDON	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714401	ST MAURICE AV	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714301	N RAMPART	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714201	ST MAURICE AV	BURGUNDY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714101	N RAMPART	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603714001	TUPELO	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603732101	N MIRO	PAINTERS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603732001	N GALVEZ	FRANKLIN AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731901	ST ROCH AV	N MIRO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731801	ST ROCH AV	N GALVEZ	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731701	MUSIC	N CLAIBORNE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731601	CHARTRES	ST ROCH AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731501	DECATUR	ELYSIAN FIELDS AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731401	CHARTRES	MARIGNY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731301	ALMONASTER AV	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731201	SPAIN	IDEAL CT	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731101	LAW	MUSIC	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603731001	N DORGENOIS	MUSIC	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730901	N ROCHEBLAVE	ST ROCH AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730801	LAW	ST ROCH AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730701	MANDEVILLE	N DORGENOIS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP

201603730601	N MIRO	ARTS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730501	N PRIEUR	ALVAR	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730401	INDEPENDENCE	N ROBERTSON	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730301	N ROBERTSON	ALVAR	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730201	N ROMAN	ALVAR	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730101	LOUISA	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603730001	N ROBERTSON	ST FERDINAND	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729901	ST FERDINAND	DECATUR	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729801	DECATUR	FRANKLIN AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729701	ALMONASTER AV	FLORIDA AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729601	FLORIDA AV	PAINTERS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729501	FLORIDA AV	DEERS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603729401	DEERS	FLORIDA AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603729301	ALMONASTER AV	N ROCHEBLAVE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729201	N ROCHEBLAVE	PAINTERS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729101	COMUS CT	EADS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603729001	N MIRO	ALMONASTER AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728901	JOURDAN AV	BURGUNDY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728801	DESLONDE	BURGUNDY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728701	SISTER	BURGUNDY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728601	DESLONDE	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201603728501	FRANCE	LAW	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728401	MAZANT	N PRIEUR	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728301	N ROBERTSON	FRANCE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728201	N CLAIBORNE AV	BARTHLOMEW	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728101	MARAIS	KENTUCKY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603728001	LESSEPS	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727901	BARTHLOMEW	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727801	MAZANT	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727701	LOUISA	FLORIDA AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727601	INDEPENDENCE	N ROCHEBLAVE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727501	LOUISA	N GALVEZ	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727401	N GALVEZ	LOUISA	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727301	DOUGLAS	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727201	DOUGLAS	LIZARDI	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727101	ANDRY	DOUGLAS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603727001	CHARTRES	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726901	DESLONDE	FLORIDA AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726801	DESLONDE	LAW	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603726701	TENNESSEE	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726601	ST CLAUDE AV	JOURDAN AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726501	ST CLAUDE AV	DESLONDE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726401	ST CLAUDE AV	JOURDAN AV	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603726301	TENNESSEE	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726201	MANUEL	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201603726101	N RAMPART	TENNESSEE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603726001	DAUPHINE	DESLONDE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725901	ROYAL	DESLONDE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725801	DAUPHINE	SISTER	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade Replace Cover				OP
201603725701	ROYAL	FORSTALL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725601	ELMIRA AV	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725501	DAUPHINE	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725401	EGANIA	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725301	N RAMPART	EGANIA	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725201	N RAMPART	LIZARDI	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725101	FORSTALL	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603725001	FORSTALL	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724901	REYNES	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201603724801	LIZARDI	DOUGLAS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724701	DOUGLAS	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724601	CHARTRES	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724501	REYNES	DOUGLAS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724401	CHARTRES	REYNES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724301	CHARTRES	FORSTALL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724201	DOUGLAS	FORSTALL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724101	DAUPHINE	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603724001	ROYAL	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723901	ANDRY	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723801	ANDRY	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723701	N RAMPART	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723601	CAFFIN AV	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603723501	BURGUNDY	CAFFIN AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723401	N RAMPART	ST CLAUDE CT	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723301	BURGUNDY	ANDRY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723201	ROYAL	LIZARDI	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723101	EGANIA	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603723001	REYNES	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722901	ROYAL	REYNES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722801	FORSTALL	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722701	REYNES	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722601	DAUPHINE	REYNES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722501	ST CLAUDE AV	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722401	ST CLAUDE AV	FLOOD	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722301	ANDRY	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722201	ANDRY	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722101	EGANIA	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603722001	EGANIA	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				OP
201603721901	FORSTALL	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP

201603721801	ST CLAUDE AV	FORSTALL	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603721701	LIZARDI	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603721601	FORSTALL	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603721501	REYNES	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603721401	LIZARDI	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603721301	REYNES	BURGUNDY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603903901	ANDRY	N TONTI	03/21/2016	SMAIN	MWH-ID: 7463-027 POINT REPAIR FROM 301' TO 313' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP
201603903801	ANDRY	N TONTI	03/21/2016	SLEAD	MWH-ID: 7463-027 POINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP
201603903701	N JOHNSON	FORSTALL	03/21/2016	SLEAD	MWH-ID: 7463-222 POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP
201603903601	N JOHNSON	FORSTALL	03/21/2016	SLEAD	MWH-ID: 7463-222 POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP
201603903501	N JOHNSON	FORSTALL	03/21/2016	SLEAD	MWH-ID: 7463-222 POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP
201603903401	N JOHNSON	FORSTALL	03/21/2016	SLEAD	MWH-ID: 7463-222 POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP
201603903301	LOUISA	N CLAIBORNE AV	03/21/2016	SLEAD	MWH-ID: 7463-461 POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16			OP
201603903201	LOUISA	N CLAIBORNE AV	03/21/2016	SLEAD	MWH-ID: 7463-461 POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16			OP
201603713901	DAUPHINE	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603713801	GORDON	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603713701	BURGUNDY	GORDON	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603713601	BURGUNDY	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			PR
201603713501	ST MAURICE AV	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603713401	TRICOU	ALHAMBRA	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP
201603713301	BIENVENUE	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603713201	DELERY	BIENVENUE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603713101	DOUGLAS	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603713001	DOUGLAS	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712901	BURGUNDY	ST MAURICE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712801	N VILLERE	GORDON	02/23/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Replace Frame and Cover Install Full Depth Liner			OP
201603712701	DELERY	CHARTRES	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712601	ROYAL	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712501	ROYAL	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712401	BURGUNDY	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP
201603712301	DELERY	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712201	DELERY	BURGUNDY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712101	BURGUNDY	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603712001	DELERY	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711901	TRICOU	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711801	DELERY	N RAMPART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711701	N RAMPART	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711601	BURGUNDY	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711501	ST MAURICE AV	ROYAL	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711401	ST MAURICE AV	DAUPHINE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711301	DELERY	URQUHART	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603711201	N VILLERE	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603711101	TRICOU	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603711001	URQUHART	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603710901	ST CLAUDE AV	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603710801	ST MAURICE	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603710701	TUPELO	URQUHART	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603710601	N VILLERE	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Replace Frame and Cover Install Full Depth Liner			OP
201603710501	N VILLERE	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603710401	N VILLERE	STRAND CT	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603710301	ST CLAUDE AV	ALABO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603710201	GORDON	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603710101	EL DORADO	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP
201603710001	ST CLAUDE AV	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603709901	GORDON	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603709801	MARAIS	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603709701	DELERY	MARAIS	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603709601	N ROMAN	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603709501	DELERY	NINA	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603709401	DELERY	ROCLAY	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603709301	TUPELO	N ROBERTSON	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603709201	N ROBERTSON	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603709101	N ROBERTSON	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603709001	N ROBERTSON	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner			OP
201603708901	N ROBERTSON	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade			OP
201603708801	TRICOU	N VILLERE	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603708701	GORDON	EL DORADO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603708601	ST CLAUDE AV	TRICOU	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603708501	ST CLAUDE AV	TUPELO	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603708401	DELERY	ST CLAUDE AV	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201603708301	ST CLAUDE AV	DELERY	02/23/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP

201603708201	MARAI	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Replace Cover					OP
201603708101	DELERY	N CLAIBORNE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner					OP
201603708001	DELERY	N DERBIGNY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner					OP
201603707901	N VILLERE	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade					OP
201603707801	N CLAIBORNE AV	DELERY	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner					OP
201603707701	N CLAIBORNE AV	TRICOU	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner					OP
201603707601	TUPELO	N CLAIBORNE AV	02/23/2016		SMBG	ESSA MH REHAB: Install Partial Liner					OP
201502729701	N ROCHEBLAVE	ALVAR	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-068					OP
201502729601	N PRIEUR	ALVAR	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-050	460.00			CL
201502729501	URQUHART	CLOUET	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-003					OP
201502729401	N CLAIBORNE AV	ANDRY	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-048	179.00			CL
201502729301	N ROBERTSON	ANDRY	09/24/2015	04/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-045	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-045	552.00			CL
201502729201	N MIRO	ANDRY	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-005	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-005	782.00			CL
201502729101	N PRIEUR	ANDRY	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-027	179.00			CL
201502729001	N GALVEZ	ANDRY	09/24/2015	05/13/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-013	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-013	644.00			CL
201502728001	S TONTI	FORSTALL	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-001					OP
201502727901	URQUHART	FORSTALL	09/24/2015	04/10/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-007	179.00			CL
201502727801	N DORGENOIS	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-012	179.00			CL
201502727701	N CLAIBORNE AV	ALABO	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-055	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-055	460.00			CL
201502727601	N ROBERTSON	ALABO	09/24/2015	10/09/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-050	506.00			CL
201502727501	N ROCHEBLAVE	ALABO	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-029	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-029	179.00			CL
201502727401	N JOHNSON	ALABO	09/24/2015	04/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-016	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-016	179.00			CL
201502727301	FLORIDA AV	ALABO	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-004	460.00			CL
201502726301	N DORGENOIS	ANDRY	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-047	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-047				CL
201502726201	LIZARDI	N GALVEZ	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-009					OP
201502726101	BENTON	N GALVEZ	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-024	179.00			CL
201502726001	CLOUET	N GALVEZ	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-012	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-012	179.00			CL
201502725901	BARTHOLOMEW	N GALVEZ	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-010	1,012.00			CL
201502725801	N CLAIBORNE AV	ANDRY	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050					OP
201502725701	N ROCHEBLAVE	ANDRY	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-043	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-043	179.00			CL
201502725601	N DERBIGNY	ANDRY	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-032	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-032	179.00			CL
201502724501	LAW	MANDEVILLE	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-036					OP
201502724401	URQUHART	MAZANT	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-028	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-028	179.00			CL
201502724301	N GALVEZ	PAINTERS	09/24/2015	05/22/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-001	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-001	179.00			CL
201502724201	N ROBERTSON	POLAND AV	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-041	179.00			CL
201502724101	N ROCHEBLAVE	DEERS	09/24/2015	05/27/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-008	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-008	179.00			CL
201502723901	FLOOD	N DERBIGNY	09/24/2015	05/05/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-068	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-068	644.00			CL
201502723801	INDEPENDENCE	N DERBIGNY	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-026	644.00			CL
201502723701	N CLAIBORNE AV	JOURDAN AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-027	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-027	460.00			CL
201502722701	N CLAIBORNE AV	FLOOD	09/24/2015	10/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-061	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-061	179.00			CL
201502722601	LAW	FLOOD	09/24/2015	05/14/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-050	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-050	179.00			CL
201502722501	N DERBIGNY	FLOOD	09/24/2015	04/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-036	506.00			CL
201502722301	ELYSIAN FIELDS AV	N PRIEUR	09/24/2015	09/29/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-035	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-035	179.00			CL
201502722201	ST ROCH AV	N PRIEUR	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-026	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-026	179.00			CL
201502722101	JOURDAN AV	N PRIEUR	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-015					OP
201502722001	N DORGENOIS	REYNES	09/24/2015	05/15/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-007	460.00			CL
201502721901	LAMANACHE	FLORIDA AV	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-009	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-009	179.00			CL
201502721801	N VILLERE	LIZARDI	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-016					OP
201502721701	LAW	LIZARDI	09/24/2015	09/02/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-019	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-019	179.00			CL
201502721601	N GALVEZ	LIZARDI	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-010	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-010	460.00			CL
201502721501	N JOHNSON	PAULINE	09/24/2015	05/20/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-025	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-025	828.00			CL
201502721401	N CLAIBORNE AV	ST MAURICE AV	09/24/2015	09/03/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-004	179.00			CL
201502721301	N MIRO	ALMONASTER AV	09/24/2015	04/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-024	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-024	1,058.00			CL
201502721201	N ROCHEBLAVE	CHOCTAW	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-040	644.00			CL
201502721101	N JOHNSON	DELERY	09/24/2015	04/30/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-048	736.00			CL
201502721001	N ROCHEBLAVE	DUBREUIL	09/24/2015	05/12/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-037	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-037	179.00			CL
201502720901	ORIN	DUBREUIL	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-029					OP
201502720801	ARTS	N MIRO	09/24/2015	05/21/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-023	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-023	179.00			CL
201502720701	ELYSIAN FIELDS AV	N MIRO	09/24/2015	10/08/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-004	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-004	179.00			CL
201502720601	REYNES	N MIRO	09/24/2015	05/01/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-048	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-048	644.00			CL
201502720501	N CLAIBORNE AV	EGANIA	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-041	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-041	179.00			CL
201502720401	N ROCHEBLAVE	EGANIA	09/24/2015		SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-026					OP
201502720301	N GALVEZ	EGANIA	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-011	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-011				CL
201502717201	FRANCE	N CLAIBORNE AV	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-040	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-040	179.00			CL
201502717001	REYNES	N CLAIBORNE AV	09/24/2015	04/28/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-007	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-007	179.00			CL
201502716801	BURGLUNDY	N ST FERDINAND	09/24/2015	04/07/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-020	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-020	179.00			CL
201502716601	N ROBERTSON	CHARBONNET	09/24/2015	01/04/2016	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-060	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-060				CL
201502716401	CHARBONNET	N CLAIBORNE AV	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-051	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-051	179.00			CL
201502716301	MONTICELLO	N DORGENOIS	09/24/2015	09/04/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-054	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-054	644.00			CL
201502716201	ELYSIAN FIELDS AV	N ROMAN	09/24/2015	10/06/2015	SMBG	PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-036	PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-036	179.00			CL
201000479401	N ROCHEBLAVE	ANDRY	03/10/2010	05/05/2011	SMAIN	MWH-ID. 7463-026 POINT REPAIR 73' TO 85' FROM SMH 445-043 ESSA 2 - BASIN 6 - NINTH WARD - STATION 25					CL
201000560501	LIZARDI	N JOHNSON	03/20/2010	03/15/2011	SLEAD	MWH-ID. 7463-035 SERVICE POINT REPAIR 157' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 157' FROM SMH 444-017	11,503.20			CL
201000560401	LIZARDI	N JOHNSON	03/20/2010	03/17/2011	SLEAD	MWH-ID. 7463-035 SERVICE POINT REPAIR 184' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 184' FROM SMH 444-017	9,501.80			CL
201000560301	N MIRO	CHOCTAW	03/20/2010	06/01/2011	SLINE	MWH-ID. 7463-029 FULL LINING OF SMH 444-007 TO 444-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-007 TO 444-005	6,703.50			CL
201000560201	N MIRO	CHOCTAW	03/20/2010	03/10/2011	SLEAD	MWH-ID. 7463-029 SERVICE POINT REPAIR 154' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 154' FROM SMH 444-027	7,953.60			CL
201000560101	ANDRY	N MIRO	03/20/2010		SLINE	MWH-ID. 7463-027 FULL LINING OF SMH 445-061 TO 444-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24					OP

201000560001	ANDRY	N MIRO	03/20/2010	04/26/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 221' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR 221' FROM SMH 445-061	5,702.10	CL	
201000559901	ANDRY	N MIRO	03/20/2010	04/26/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 155' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 155' FROM SMH 445-061	5,202.40	CL	
201000559801	ANDRY	N MIRO	03/20/2010	04/27/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 92' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 92' FROM SMH 445-061	5,201.00	CL	
201000559501	N ROCHEBLAVE	ANDRY	03/20/2010	05/09/2011	SLEAD	MWH-ID. 7463-026 SERVICE POINT REPAIR 117' SMH 445-043 ESSA 2 - BASIN 6 - NINTH WARD - STATION 25	SERVICE POINT REPAIR MADE 117' SMH 445-043	5,272.10	CL	
201000562401	N ROMAN	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 293' TO 316' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 293' TO 316' FROM SMH 436-019	4,800.00	CL	
201000562301	N ROMAN	JOURDAN RD	03/20/2010	04/25/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 133' TO 203' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 133' TO 203' FROM SMH 436-019	14,303.30	CL	
201000562201	N ROMAN	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 101' TO 113' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 101' TO 113' FROM SMH 436-019	4,150.00	CL	
201000561901	N PRIEUR	ANDRY	03/20/2010	04/01/2011	SLINE	MWH-ID. 7463-037 FULL LINING OF SMH 444-027 TO 444-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	FULL LINING OF SMH 444-027 TO 444-024	10,235.50	CL	
201000561801	N PRIEUR	ANDRY	03/20/2010	03/29/2011	SMAIN	MWH-ID. 7463-037 POINT REPAIR 201' TO 219' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 201' TO 219' FROM SMH 444-027	10,602.60	CL	
201000561701	N PRIEUR	ANDRY	03/20/2010	02/28/2011	SMAIN	MWH-ID. 7463-037 POINT REPAIR 301' TO 313' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 301' TO 313' FROM SMH 444-027 COMPLETED	5,202.50	CL	
201000561601	N PRIEUR	ANDRY	03/20/2010	04/01/2011	SLEAD	MWH-ID. 7463-037 SERVICE POINT REPAIR 327' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 327' FROM SMH 444-027	5,202.50	CL	
201000561501	N PRIEUR	ANDRY	03/20/2010	03/31/2011	SLEAD	MWH-ID. 7463-037 SERVICE POINT REPAIR 182' FROM SMH 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 182' FROM SMH 444-027	5,202.50	CL	
201000561401	LIZARDI	N PRIEUR	03/20/2010	06/23/2011	SLINE	MWH-ID. 7463-036 FULL LINING OF SMH 444-022 TO 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-022 TO 444-017	11,326.00	CL	
201000564401	N PRIEUR	DESLONDE	03/20/2010	10/28/2011	SLINE	MWH-ID. 7463-051 FULL LINING OF SMH 437-022 TO 437-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	FULL LINING OF SMH 437-022 TO 437-021 COMPLETED	7,129.00	CL	
201000564301	N PRIEUR	DESLONDE	03/20/2010	04/26/2011	SMAIN	MWH-ID. 7463-051 POINT REPAIR 144' TO 176' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 144' TO 176' FROM SMH 437-022	5,700.00	CL	
201000564201	N PRIEUR	DESLONDE	03/20/2010	04/27/2011	SMAIN	MWH-ID. 7463-051 POINT REPAIR 64' TO 88' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 64' TO 88' FROM SMH 437-022	8,153.30	CL	
201000564101	N DERBIGNY	JOURDAN RD	03/20/2010	05/03/2011	SMAIN	MWH-ID. 7463-048 POINT REPAIR 156' TO 192' FROM SMH 436-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 156' TO 192' FROM SMH 436-022	12,404.50	CL	
201000563901	EGANIA	N DERBIGNY	03/20/2010	05/31/2011	SLINE	MWH-ID. 7463-044 FULL LINING OF SMH 443-023 TO 443-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 443-023 TO 443-022	9,276.50	CL	
201000563801	EGANIA	N DERBIGNY	03/20/2010	04/06/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 121' TO 150' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 121' TO 150' FROM SMH 443-023	11,654.95	CL	
201000563701	EGANIA	N DERBIGNY	03/20/2010	04/07/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 73' TO 85' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 73' TO 85' FROM SMH 443-023	6,203.20	CL	
201000563601	EGANIA	N DERBIGNY	03/20/2010	04/14/2011	SMAIN	MWH-ID. 7463-044 POINT REPAIR 11' TO 23' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 11' TO 23' FROM SMH 443-023	8,003.10	CL	
201000563501	EGANIA	N DERBIGNY	03/20/2010	04/04/2011	SLEAD	MWH-ID. 7463-044 SERVICE POINT REPAIR 211' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 211' FROM SMH 443-023	5,901.60	CL	
201000566101	N DORGENOIS	DELERY	03/20/2010	05/18/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 97' TO 127' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 97' TO 127' FROM SMH 457-015	8,903.40	CL	
201000566001	N DORGENOIS	DELERY	03/20/2010	05/17/2011	SLEAD	MWH-ID. 7463-059 SERVICE POINT REPAIR 50' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 50' FROM SMH 457-015	5,701.75	CL	
201000565901	N PRIEUR	DELERY	03/20/2010	06/02/2011	SLINE	MWH-ID. 7463-057 FULL LINING OF SMH 456-024 TO 456-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	FULL LINING OF SMH 456-024 TO 456-023 COMPLETED	7,186.00	CL	
201000565801	N PRIEUR	DELERY	03/20/2010	05/10/2011	SLEAD	MWH-ID. 7463-057 SERVICE POINT REPAIR 114' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 114' FROM SMH 456-024	5,202.00	CL	
201000565701	N PRIEUR	DELERY	03/20/2010	05/11/2011	SMAIN	MWH-ID. 7463-057 POINT REPAIR 70' TO 82' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 70' TO 82' FROM SMH 456-024	3,700.00	CL	
201000565601	N PRIEUR	DELERY	03/20/2010	05/09/2011	SLEAD	MWH-ID. 7463-057 SERVICE POINT REPAIR 172' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 172' FROM SMH 456-024	5,201.40	CL	
201000565501	N ROMAN	DELERY	03/20/2010	06/02/2011	SLINE	MWH-ID. 7463-056 FULL LINING OF SMH 455-072 TO 455-071 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED FULL LINING OF SMH 455-072 TO 455-071	8,159.00	CL	

201000565401	N ROMAN	DELERY	03/20/2010	05/26/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 132' TO 146' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 132' TO 146' FROM SMH 455-072	6,702.80	CL	
201000565301	N ROMAN	DELERY	03/20/2010	05/23/2011	SLEAD	MWH-ID. 7463-056 SERVICE POINT REPAIR 83' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 83' FROM SMH 455-072	5,201.70	CL	
201200085601	KENTUCKY	N ROMAN	01/10/2012	08/20/2013	SMAIN	MWH-ID. 7463-378 POINT REPAIR 273' TO 285' FROM SMH 417-042 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 273' TO 285' FROM SMH 417-042	8,531.00	CL	
201200085501	KENTUCKY	N ROMAN	01/10/2012	08/21/2013	SLEAD	MWH-ID. 7463-378 POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042	8,351.00	CL	
201200085001	N PRIEUR	LOUISA	01/10/2012	02/26/2013	SLINE	MWH-ID. 7463-377 FULL LINING FROM SMH 404-089 TO 385-017 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED FULL LINING FROM SMH 404-089 TO 385-017	6,580.00	CL	
201200084601	N PRIEUR	LOUISA	01/10/2012	01/24/2013	SMAIN	MWH-ID. 7463-377 POINT REPAIR 199' TO 211' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 199' TO 211' FROM SMH 404-089	8,361.00	CL	
201200084201	N PRIEUR	LOUISA	01/10/2012	01/25/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089	8,361.00	CL	
201200084101	N PRIEUR	LOUISA	01/10/2012	01/23/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089	8,371.00	CL	
201200084001	N PRIEUR	LOUISA	01/10/2012	01/22/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089	8,351.00	CL	
201200053601	N PRIEUR	LOUISA	01/06/2012	01/22/2013	SLEAD	MWH-ID. 7463-377 POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089	8,196.00	CL	
201200053101	ALVAR	N PRIEUR	01/06/2012	10/03/2013	SLINE	MWH-ID. 7463-376 FULL LINING FROM SMH 404-032 TO 404-030 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED FULL LINING FROM SMH 404-032 TO 404-030	8,680.00	CL	
201200053001	ALVAR	N PRIEUR	01/06/2012	07/09/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032	8,161.00	CL	
201200052901	ALVAR	N PRIEUR	01/06/2012	07/08/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032	8,171.00	CL	
201200052701	ALVAR	N PRIEUR	01/06/2012	07/03/2013	SMAIN	MWH-ID. 7463-376 POINT REPAIR 0' - 12' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 404-032	8,161.00	CL	
201200052601	ALVAR	N PRIEUR	01/06/2012	07/09/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032	8,346.00	CL	
201200052401	ALVAR	N PRIEUR	01/06/2012	07/11/2013	SLEAD	MWH-ID. 7463-376 POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032	8,351.00	CL	
201200025501	N RAMPART	LAMANACHE	01/05/2012	08/28/2013	SLEAD	MWH-ID. 7463-365 POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023	9,156.00	CL	
201102088301	URQUHART	PRESS	11/29/2011		SMAIN	MWH-ID. 7463-268 POINT REPAIR 187' TO 205' FROM SMH 383-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B				OP
201102088201	URQUHART	PRESS	11/29/2011		SLEAD	MWH-ID. 7463-268 POINT REPAIR REPLACE SERVICE 294' FROM SMH 383-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B				OP
201102088101	FELICIANA	ST CLAUDE AV	11/29/2011	02/19/2013	SLINE	MWH-ID. 7463-267 FULL LINING OF SMH 383-017 TO 383-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-017 TO 383-015	5,779.00	CL	
201102088001	FELICIANA	ST CLAUDE AV	11/29/2011	12/21/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017	8,261.00	CL	
201102087901	FELICIANA	ST CLAUDE AV	11/29/2011	12/20/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017	8,231.00	CL	
201102087801	FELICIANA	ST CLAUDE AV	11/29/2011	12/19/2012	SLEAD	MWH-ID. 7463-267 POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017	8,231.00	CL	
201102087701	BURGUNDY	LOUISA	11/29/2011	02/28/2013	SLINE	MWH-ID. 7463-266 FULL LINING OF SMH 382-041 TO 401-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 382-041 TO 401-012	7,329.00	CL	
201102087601	BURGUNDY	LOUISA	11/29/2011	01/02/2013	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041	8,171.00	CL	
201102087501	BURGUNDY	LOUISA	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041	8,181.00	CL	
201102087401	BURGUNDY	LOUISA	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-266 POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041	8,171.00	CL	
201102087201	FRANKLIN AV	MARAIS	11/29/2011		SMAIN	MWH-ID. 7463-265 REPLACE PIPE FOR SEWER LINE SEGMENT 363-026 TO 363-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B LINE SEGMENT IS ONLY 5' FROM HOUSES- REVIEW FOR ALT. REPAIR METHOD.				OP
201102087101	FELICIANA	MARAIS	11/29/2011	03/12/2013	SMAIN	MWH-ID. 7463-264 REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013	55,620.00	CL	

201102086901	ST CLAUDE AV	CLOUET	11/29/2011	06/06/2012	SMAIN	MWH-ID. 7463-263 REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 COMPLETED	53,360.00	CL	
201102086801	N CLAIBORNE AV	FELICIANA	11/29/2011	05/02/2013	SMAIN	MWH-ID. 7463-262 REPLACE PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055	18,070.00	CL	
201102086701	PORT	N CLAIBORNE AV	11/29/2011	04/12/2013	SMAIN	MWH-ID. 7463-261 REPLACE PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024	51,765.00	CL	
201102086601	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SLINE	MWH-ID. 7463-260 FULL LINING OF SMH 384-025 TO 384-064 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-025 TO 384-064	18,091.00	CL	
201102086501	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SMAIN	MWH-ID. 7463-260 POINT REPAIR 205' TO 241' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 205' TO 241' FROM SMH 384-025 COMPLETED	9,690.00	CL	
201102086401	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SMAIN	MWH-ID. 7463-260 POINT REPAIR 113' TO 125' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 113' TO 125' FROM SMH 384-025 COMPLETED	6,890.00	CL	
201102086301	N ROBERTSON	FRANKLIN AV	11/29/2011	09/05/2012	SLEAD	MWH-ID. 7463-260 POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 COMPLETED	6,800.00	CL	
201102086201	ST FERDINAND	N CLAIBORNE AV	11/29/2011	02/20/2013	SLINE	MWH-ID. 7463-259 FULL LINING OF SMH 384-020 TO 384-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-020 TO 384-014	9,031.00	CL	
201102086101	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/13/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 314' TO 326' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 314' TO 326' FROM SMH 384-020	8,161.00	CL	
201102086001	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/12/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 152' TO 164' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 152' TO 164' FROM SMH 384-020	8,206.00	CL	
201102085901	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/11/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 58' TO 70' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 58' TO 70' FROM SMH 384-020	8,266.00	CL	
201102085801	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/11/2012	SMAIN	MWH-ID. 7463-259 POINT REPAIR 0' TO 12' FROM SMH 384-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 384-020	8,161.00	CL	
201102085701	ST FERDINAND	N CLAIBORNE AV	11/29/2011	10/01/2013	SLINE	MWH-ID. 7463-258 FULL LINING OF SMH 384-017 TO 384-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-017 TO 384-015	8,730.00	CL	
201102085501	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/17/2012	SMAIN	MWH-ID. 7463-258 POINT REPAIR 146' TO 162' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 146' TO 162' FROM SMH 384-017	8,171.00	CL	
201102085401	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/14/2012	SMAIN	MWH-ID. 7463-258 POINT REPAIR 0' TO 12 FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 12 FROM SMH 384-017	8,161.00	CL	
201102085301	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/18/2012	SLEAD	MWH-ID. 7463-258 POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017	8,161.00	CL	
201102085201	ST FERDINAND	N CLAIBORNE AV	11/29/2011	12/17/2012	SLEAD	MWH-ID. 7463-258 POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017	8,161.00	CL	
201102085101	N ROBERTSON	ST FERDINAND	11/29/2011	11/08/2012	SLINE	MWH-ID. 7463-257 FULL LINING OF SMH 384-016 TO 384-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-016 TO 384-015	17,178.00	CL	
201102085001	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SMAIN	MWH-ID. 7463-257 POINT REPAIR 20' TP 32' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 20' TP 32' FROM SMH 384-016 COMPLETED	6,230.00	CL	
201102084901	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016 COMPLETED	6,830.00	CL	
201102084801	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016 COMPLETED	6,830.00	CL	
201102084701	N ROBERTSON	ST FERDINAND	11/29/2011	08/22/2012	SLEAD	MWH-ID. 7463-257 POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016 COMPLETED	6,400.00	CL	
201102084601	ST FERDINAND	N ROBERTSON	11/29/2011	07/12/2012	SLINE	MWH-ID. 7463-256 FULL LINING OF SMH 384-014 TO 384-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 384-014 TO 384-011 COMPLETED	3,975.00	CL	
201102084501	ST FERDINAND	N ROBERTSON	11/29/2011	01/19/2013	SMAIN	MWH-ID. 7463-255 REPLACE PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032	61,350.00	CL	
201102084401	N CLAIBORNE AV	PORT	11/29/2011	03/06/2013	SMAIN	MWH-ID. 7463-254 REPLACE PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009	17,206.99	CL	
201102084301	ST CLAUDE AV	FELICIANA	11/29/2011	12/30/2012	SMAIN	MWH-ID. 7463-253 REPLACE PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056	53,268.00	CL	
201102084201	ST FERDINAND	MARAI	11/29/2011	11/30/2012	SMAIN	MWH-ID. 7463-252 REPLACE PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033	55,130.00	CL	
201102084101	MONTEGUT	ST CLAUDE AV	11/29/2011	11/12/2013	SMAIN	MWH-ID. 7463-251 REPLACE PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023	38,740.00	CL	
201102084001	MARAI	FELICIANA	11/29/2011	01/24/2013	SMAIN	MWH-ID. 7463-250 REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006	39,685.00	CL	

201102083901	URQUHART	FELICIANA	11/29/2011	02/19/2013	SLINE	MWH-ID. 7463-249 FULL LINING OF SMH 383-013 TO 383-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-013 TO 383-004	7,056.00	CL	
201102083801	URQUHART	FELICIANA	11/29/2011	12/18/2012	SMAIN	MWH-ID. 7463-249 POINT REPAIR 200' TO 212' FROM SMH 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 200' TO 212' FROM SMH 383-013	8,299.75	CL	
201102083701	URQUHART	FELICIANA	11/29/2011	12/13/2012	SMAIN	MWH-ID. 7463-249 POINT REPAIR 107' TO 125' FROM SMH 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 107' TO 125' FROM SMH 383-013	8,381.00	CL	
201102083601	URQUHART	FELICIANA	11/29/2011	12/17/2012	SLEAD	MWH-ID. 7463-249 POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013	8,246.00	CL	
201102083501	ST CLAUDE AV	MONTEGUT	11/29/2011	12/19/2012	SMAIN	MWH-ID. 7463-248 REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010	50,570.00	CL	
201102083401	CLOUET	MARAIS	11/29/2011	11/12/2013	SMAIN	MWH-ID. 7463-247 REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004	55,737.00	CL	
201102082901	MARAIS	FRANKLIN AV	11/29/2011	11/17/2012	SMAIN	MWH-ID. 7463-243 REPLACE PIPE FOR LINE SEGMENT 363-027 TO 383-043 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 363-027 TO 383-043	40,814.00	CL	
201102082701	FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038 COMPLETED	6,200.00	CL	
201102082601	FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038 COMPLETED	6,200.00	CL	
201102082501	FRANKLIN AV	ST CLAUDE AV	11/29/2011	10/15/2012	SLEAD	MWH-ID. 7463-242 POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038 COMPLETED	6,200.00	CL	
201102082401	FORSTALL	N ROBERTSON	11/29/2011	03/08/2012	SLEAD	MWH-ID. 7463-241 POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008	6,965.00	CL	
201102082301	FORSTALL	N ROBERTSON	11/29/2011	03/07/2012	SLEAD	MWH-ID. 7463-241 POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008 COMPLETED	7,475.00	CL	
201102082201	GORDON	MARAIS	11/29/2011	04/16/2012	SLEAD	MWH-ID. 7463-240 POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004	7,980.00	CL	
201102082101	GORDON	MARAIS	11/29/2011	04/12/2012	SLEAD	MWH-ID. 7463-240 POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004	7,370.00	CL	
201102082001	GORDON	MARAIS	11/29/2011	05/17/2012	SLINE	MWH-ID. 7463-240 FULL LINING OF SMH 454-004 TO 454-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 454-004 TO 454-002	29,411.00	CL	
201102081901	FORSTALL	MARAIS	11/29/2011	03/29/2012	SLINE	MWH-ID. 7463-239 FULL LINING OF SMH 442-026 TO 442-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 442-026 TO 442-025 COMPLETED	18,544.00	CL	
201102081801	FORSTALL	MARAIS	11/29/2011	03/06/2012	SLEAD	MWH-ID. 7463-239 POINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026	6,950.00	CL	
201102081701	FORSTALL	MARAIS	11/29/2011	03/06/2012	SMAIN	MWH-ID. 7463-239 POINT REPAIR 191' TO 213' FROM SMH 442-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 191' TO 213' FROM SMH 442-026	7,520.00	CL	
201102081601	ANDRY	N CLAIBORNE AV	11/29/2011	05/31/2012	SLINE	MWH-ID. 7463-238 FULL LINING OF SMH 443-047 TO 443-044 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 443-047 TO 443-044	18,607.00	CL	
201102081501	ANDRY	N CLAIBORNE AV	11/29/2011	03/07/2012	SLEAD	MWH-ID. 7463-238 POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047	6,200.00	CL	
201102081401	JOURDAN AV	N CLAIBORNE AV	11/29/2011	05/18/2012	SLINE	MWH-ID. 7463-237 FULL LINING OF SMH 436-003 TO 436-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 436-003 TO 436-001	18,455.00	CL	
201102081301	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/09/2012	SLEAD	MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003	6,440.00	CL	
201102081101	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/09/2012	SLEAD	MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003	6,810.00	CL	
201102081001	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/10/2012	SLEAD	MWH-ID. 7463-237 POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003	6,380.00	CL	
201102080901	JOURDAN AV	N CLAIBORNE AV	11/29/2011	04/10/2012	SMAIN	MWH-ID. 7463-237 POINT REPAIR 0' TO 12' FROM SMH 436-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 436-003	7,090.00	CL	
201102080701	N ROBERTSON	JOURDAN AV	11/29/2011	04/03/2012	SLEAD	MWH-ID. 7463-236 POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002	6,710.00	CL	
201102080301	ALABO	ST CLAUDE AV	11/29/2011	08/29/2013	SLEAD	MWH-ID. 7463-235 POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023	8,231.00	CL	
201102080201	DELERY	LAW	11/29/2011		SLINE	MWH-ID. 7463-234 FULL LINING OF SMH 457-042 TO 457-039 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26				OP
201102080101	DELERY	LAW	11/29/2011	09/24/2012	SMAIN	MWH-ID. 7463-234 POINT REPAIR 307' TO 344' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	POINT REPAIR 307' TO 344' FROM SMH 457-042 COMPLETED	12,950.00	CL	

201102080001	DELERY	LAW	11/29/2011	09/24/2012	SMAIN	MWH-ID. 7463-234 POINT REPAIR 9' TO 21' FROM SMH 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	POINT REPAIR 9' TO 21' FROM SMH 457-042	6,200.00	CL	
201102079901	ST MAURICE AV	N CLAIBORNE AV	11/29/2011	01/26/2012	SMAIN	MWH-ID. 7463-233 REPLACE PIPE FOR LINE SEGMENT 455-070 TO 455-066 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 455-070 TO 455-066	65,205.00	CL	
201102079801	DELERY	N ROBERTSON	11/29/2011	04/30/2012	SMAIN	MWH-ID. 7463-232 POINT REPAIR 67' TO 79' FROM SMH 455-039 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 67' TO 79' FROM SMH 455-039 COMPLETED	7,090.00	CL	
201400594301	ST CLAUDE AV	ALABO	03/20/2014	04/02/2015	SLINE	MWH-ID. 7463-879 FULL LINING OF PIPE FROM SMH 454-011 TO 454-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF PIPE FROM SMH 454-011 TO 454-010	8,904.00	CL	
201400594201	ST CLAUDE AV	ALABO	03/20/2014	03/24/2015	SMAIN	MWH-ID. 7463-879 POINT REPAIR 201' TO 219' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 201' TO 219' FROM SMH 454-011	4,500.00	CL	
201400594101	ST CLAUDE AV	ALABO	03/20/2014	03/12/2015	SLEAD	MWH-ID. 7463-879 SERVICE POINT REPAIR 117' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 117' FROM SMH 454-011		CL	
201400594001	ST CLAUDE AV	ALABO	03/20/2014	03/10/2015	SLEAD	MWH-ID. 7463-879 SERVICE POINT REPAIR 29' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 29' FROM SMH 454-011	4,500.00	CL	
201400212101	BURGUNDY	GORDON	01/24/2014		SMAIN	MWH-ID. 7463-847 POINT REPAIR 137' TO 172' FROM SMH 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B				OP
201400212001	REYNES	ST CLAUDE AV	01/24/2014	09/25/2014	SMAIN	MWH-ID. 7463-846 REPLACE PIPE FROM SMH 442-079 TO 441-050 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	REPLACED PIPE FROM SMH 442-079 TO 441-050	75,767.00	CL	
201400211801	LOUISA	CHARTRES	01/24/2014	03/19/2015	SMAIN	MWH-ID. 7463-844 POINT REPAIR 68' TO 80' FROM SMH 400-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 68' TO 80' FROM SMH 400-015	4,500.00	CL	
201400211701	LOUISA	CHARTRES	01/24/2014	04/29/2015	SLINE	MWH-ID. 7463-844 FULL LINING OF PIPE FROM SMH 400-015 TO 400-014 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF PIPE FROM SMH 400-015 TO 400-014	5,616.00	CL	
201400211601	LOUISA	CHARTRES	01/24/2014	03/19/2015	SLEAD	MWH-ID. 7463-844 SERVICE POINT REPAIR 24' FROM SMH 400-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 24' FROM SMH 400-015	4,810.00	CL	
201400209701	BURGUNDY	GORDON	01/24/2014		SLINE	MWH-ID. 7463-847 FULL LINING OF PIPE FROM SMH 453-004 TO 453-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B				OP
201400209601	ANDRY	ST CLAUDE AV	01/24/2014	06/29/2015	SMAIN	MWH-ID. 7463-845 POINT REPAIR 91' TO 113' FROM SMH 442-041 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 91' TO 113' FROM SMH 442-041	11,440.00	CL	
201400097801	N TONTI	SPAIN	01/14/2014		SMAIN	MWH-ID. 7463-836 REPLACE PIPE FROM SMH 347-019 TO 347-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9				OP
201305191701	ARTS	N GALVEZ	12/18/2013		SMAIN	MWH-ID. 7463-820 POINT REPAIR 7' TO 19' FROM SMH 346-022 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9				OP
201304192301	LAUSSAT PL	CLOUET	08/23/2013	04/04/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 365' TO 377' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 365' TO 377' FROM SMH 387-029	8,226.00	CL	
201304191901	LAUSSAT PL	CLOUET	08/23/2013	04/04/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 493' TO 505' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 493' TO 505' FROM SMH 387-029	8,161.00	CL	
201200381401	FELICIANA	N GALVEZ	02/15/2012	08/14/2013	SLINE	MWH-ID. 7463-684 FULL LINING OF SMH 385-018 TO 385-006 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-018 TO 385-006	2,688.00	CL	
201200377601	LAW	LOUISA	02/14/2012	02/20/2013	SLINE	MWH-ID. 7463-676 FULL LINING OF SMH 386-021 TO 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-021 TO 386-020	6,586.00	CL	
201200377501	LAW	LOUISA	02/14/2012	01/16/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 243' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 243' FROM SMH 386-021	8,228.50	CL	
201200377401	LAW	LOUISA	02/14/2012	01/11/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 189' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 189' FROM SMH 386-021	8,286.00	CL	
201200377301	LAW	LOUISA	02/14/2012	01/10/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 94' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 94' FROM SMH 386-021	8,186.00	CL	
201200377201	LAW	LOUISA	02/14/2012	01/09/2013	SLEAD	MWH-ID. 7463-676 SERVICE POINT REPAIR 63' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 63' FROM SMH 386-021		CL	
201200377101	LAW	LOUISA	02/14/2012	01/08/2013	SMAIN	MWH-ID. 7463-676 POINT REPAIR 0' - 36' FROM SMH 386-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 36' FROM SMH 386-021	12,896.00	CL	
201200371101	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	11/08/2013	SLINE	MWH-ID. 7463-656 FULL LINING OF SMH 416-003 TO 416-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 416-003 TO 416-002	9,764.00	CL	
201200371001	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/29/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 261' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 261' FROM 416-003	8,306.00	CL	
201200370901	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/29/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 230' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 230' FROM 416-003	9,481.00	CL	
201200370801	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/25/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 171' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 171' FROM 416-003	8,221.00	CL	
201200370701	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/24/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 140' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 140' FROM 416-003	8,231.00	CL	
201200370601	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/23/2013	SLEAD	MWH-ID. 7463-656 SERVICE POINT REPAIR 110' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 110' FROM 416-003	8,221.00	CL	
201200370501	BARTHOLOMEW	N CLAIBORNE AV	02/14/2012	07/31/2013	SMAIN	MWH-ID. 7463-656 POINT REPAIR 292' - 319 FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 292' - 319 FROM 416-003	12,273.50	CL	
201200370401	N PRIEUR	ST FERDINAND	02/14/2012	09/27/2013	SLINE	MWH-ID. 7463-655 FULL LINING OF SMH 385-054 TO 385-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-054 TO 385-053	6,682.00	CL	
201200370301	N PRIEUR	ST FERDINAND	02/14/2012	06/17/2013	SLEAD	MWH-ID. 7463-655 SERVICE POINT REPAIR 143' FROM 385-054 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 143' FROM 385-054	8,421.00	CL	

201200370201	N PRIEUR	ST FERDINAND	02/14/2012	06/14/2013	SLEAD	MWH-ID. 7463-655 SERVICE POINT REPAIR 118' FROM 385-054 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 118' FROM 385-054	8,531.00	CL	
201200370101	MONTEGUT	N JOHNSON	02/14/2012	05/23/2013	SLINE	MWH-ID. 7463-654 FULL LINING OF 385-031 TO 385-030 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF 385-031 TO 385-030	9,784.00	CL	
201200370001	MONTEGUT	N JOHNSON	02/14/2012	02/23/2016	SLEAD	MWH-ID. 7463-654 SERVICE REPAIR VIA LINING 237' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 237' FROM 385-031		CL	
201200369901	MONTEGUT	N JOHNSON	02/14/2012		SMAIN	MWH-ID. 7463-654 POINT REPAIR VIA LINING 206' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16			OP	
201200369801	MONTEGUT	N JOHNSON	02/14/2012	01/21/2013	SLEAD	MWH-ID. 7463-654 SERVICE POINT REPAIR 144' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 144' FROM 385-031	8,246.00	CL	
201200369701	MONTEGUT	N JOHNSON	02/14/2012	01/18/2013	SLEAD	MWH-ID. 7463-654 SERVICE POINT REPAIR 102' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 102' FROM 385-031	8,596.00	CL	
201200369601	MONTEGUT	N JOHNSON	02/14/2012	01/18/2013	SMAIN	MWH-ID. 7463-654 POINT REPAIR 12' - 24' FROM 385-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 12' - 24' FROM 385-031	8,161.00	CL	
201200369501	FELICIANA	N CLAIBORNE AV	02/14/2012	02/27/2013	SLINE	MWH-ID. 7463-653 FULL LINING OF SMH 384-040 TO 384-037 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-040 TO 384-037	8,662.00	CL	
201200369401	FELICIANA	N CLAIBORNE AV	02/14/2012	11/04/2013	SLEAD	MWH-ID. 7463-653 SERVICE REPAIR VIA LINING 160' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 160' FROM 384-040	5,000.00	CL	
201200369301	FELICIANA	N CLAIBORNE AV	02/14/2012	01/28/2013	SLEAD	MWH-ID. 7463-653 SERVICE POINT REPAIR 249' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 249' FROM 384-040	8,161.00	CL	
201200369101	FELICIANA	N CLAIBORNE AV	02/14/2012	01/24/2013	SLEAD	MWH-ID. 7463-653 SERVICE POINT REPAIR 97' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 97' FROM 384-040	8,246.00	CL	
201200369001	FELICIANA	N CLAIBORNE AV	02/14/2012	01/23/2013	SLEAD	MWH-ID. 7463-653 SERVICE POINT REPAIR 37' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 37' FROM 384-040	8,226.00	CL	
201200368901	FELICIANA	N CLAIBORNE AV	02/14/2012	01/25/2013	SMAIN	MWH-ID. 7463-653 POINT REPAIR 213' - 225' FROM 384-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 213' - 225' FROM 384-040	8,226.00	CL	
201200368701	FELICIANA	N DERBIGNY	02/14/2012	06/05/2013	SMAIN	MWH-ID. 7463-652 REPLACE PIPE FROM 384-037 TO 384-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM 384-037 TO 384-033	55,615.00	CL	
201200365101	TRICOU	ALHAMBRA	02/14/2012	09/30/2013	SLINE	MWH-ID. 7463-642 FULL LINING OF FROM 452-024 TO 452-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF FROM 452-024 TO 452-023	8,210.00	CL	
201200365001	TRICOU	ALHAMBRA	02/14/2012	09/06/2013	SLEAD	MWH-ID. 7463-642 SERVICE POINT REPAIR 230' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	SERVICE POINT REPAIR 230' FROM 452-024	8,451.00	CL	
201200364901	TRICOU	ALHAMBRA	02/14/2012	09/03/2013	SLEAD	MWH-ID. 7463-642 SERVICE POINT REPAIR 137' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED SERVICE POINT REPAIR 137' FROM 452-024	8,476.00	CL	
201200364801	TRICOU	ALHAMBRA	02/14/2012	09/09/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 251' - 279' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 251' - 279' FROM 452-024	11,411.00	CL	
201200364701	TRICOU	ALHAMBRA	02/14/2012	09/06/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 196' - 208' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 196' - 208' FROM 452-024	8,161.00	CL	
201200364601	TRICOU	ALHAMBRA	02/14/2012	09/04/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 161' - 173' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 161' - 173' FROM 452-024	8,631.00	CL	
201200364501	TRICOU	ALHAMBRA	02/14/2012	09/03/2013	SMAIN	MWH-ID. 7463-642 POINT REPAIR 43' - 55' FROM 452-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 43' - 55' FROM 452-024	8,336.00	CL	
201200364401	DOUGLAS	ST MAURICE AV	02/14/2012	11/09/2012	SMAIN	MWH-ID. 7463-641 REPLACE PIPE FROM SMH 452-014 TO 452-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FROM SMH 452-014 TO 452-004	5,880.00	CL	
201200364301	MAZANT	N CLAIBORNE AV	02/14/2012	11/14/2012	SMAIN	MWH-ID. 7463-640 POINT REPAIR 364' - 373' FROM 416-034 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 364' - 373' FROM 416-034	6,400.00	CL	
201200364101	ALVAR	N JOHNSON	02/14/2012	07/02/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR 0' - 12' FROM 404-046 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' - 12' FROM 404-046	8,161.00	CL	
201200364001	ALVAR	N GALVEZ	02/14/2012	06/28/2013	SMAIN	MWH-ID. 7463-638 POINT REPAIR 320' - 336' FROM 404-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 320' - 336' FROM 404-031	8,161.00	CL	
201200363901	ALVAR	N GALVEZ	02/14/2012	06/28/2013	SMAIN	MWH-ID. 7463-638 POINT REPAIR 0' - 12' FROM 404-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' - 12' FROM 404-031	8,161.00	CL	
201200363801	PIETY	N CLAIBORNE AV	02/14/2012	09/30/2014	SLINE	MWH-ID. 7463-637 FULL LINING OF SMH 403-052 TO 403-051 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 403-052 TO 403-051	25,287.00	CL	
201200363701	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SLEAD	MWH-ID. 7463-637 SERVICE POINT REPAIR 274' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED SERVICE POINT REPAIR 274' FROM 403-052	6,980.00	CL	
201200363601	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SLEAD	MWH-ID. 7463-637 SERVICE POINT REPAIR 167' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED SERVICE POINT REPAIR 167' FROM 403-052	7,130.00	CL	

201200363501	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	MWH-ID. 7463-637 POINT REPAIR 315' - 340' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 315' - 340' FROM 403-052	8,800.00	CL	
201200363401	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	MWH-ID. 7463-637 POINT REPAIR 84' - 96' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 84' - 96' FROM 403-052	6,200.00	CL	
201200363301	PIETY	N CLAIBORNE AV	02/14/2012	11/13/2012	SMAIN	MWH-ID. 7463-637 POINT REPAIR 0' - 12' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' - 12' FROM 403-052	6,200.00	CL	
201200363201	INDEPENDENCE	N DERBIGNY	02/14/2012	05/31/2013	SMAIN	MWH-ID. 7463-636 REPLACE PIPE FROM SMH 403-026 TO 403-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 403-026 TO 403-025	56,105.00	CL	
201200363101	ST CLAUDE AV	ALVAR	02/14/2012		SMAIN	MWH-ID. 7463-635 REPLACE PIPE FROM SMH 402-077 TO 415-045 ESSA 2 - BASIN 6 - NINTH WARD - STATION B			OP	
201200362901	LAW	CLOUET	02/14/2012	05/23/2013	SLINE	MWH-ID. 7463-634 FULL LINING OF SMH 386-020 TO 386-090 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-020 TO 386-090	6,060.00	CL	
201200362801	LAW	CLOUET	02/14/2012		SMAIN	MWH-ID. 7463-634 POINT REPAIR VIA LINING 103' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16			OP	
201200362701	LAW	CLOUET	02/14/2012	01/21/2013	SLEAD	MWH-ID. 7463-634 SERVICE POINT REPAIR 46' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 46' FROM SMH 386-020	8,326.00	CL	
201200362601	LAW	CLOUET	02/14/2012	01/17/2013	SLEAD	MWH-ID. 7463-634 SERVICE POINT REPAIR 14' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE POINT REPAIR 14' FROM SMH 386-020	8,231.00	CL	
201200362501	LAW	CLOUET	02/14/2012	01/22/2013	SMAIN	MWH-ID. 7463-634 POINT REPAIR 190' - 202' FROM SMH 386-020 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 190' - 202' FROM SMH 386-020	8,236.00	CL	
201200362401	N ROCHEBLAVE	MONTEGUT	02/14/2012	02/18/2013	SLINE	MWH-ID. 7463-633 FULL LINING OF SMH 386-007 TO 386-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-007 TO 386-005	6,080.00	CL	
201200362301	N ROCHEBLAVE	MONTEGUT	02/14/2012	11/06/2013	SLEAD	MWH-ID. 7463-633 SERVICE REPAIR VIA LINING 106' FROM SMH 386-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 106' FROM SMH 386-007	5,000.00	CL	
201200253501	PAULINE	N PRIEUR	01/27/2012	10/04/2013	SLINE	MWH-ID. 7463-618 FULL LINING OF SMH 403-001 TO 404-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-001 TO 404-042	9,260.00	CL	
201200253301	PAULINE	N PRIEUR	01/27/2012	07/16/2013	SLEAD	MWH-ID. 7463-618 POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001	8,476.00	CL	
201200253201	PAULINE	N PRIEUR	01/27/2012	07/12/2013	SLEAD	MWH-ID. 7463-618 POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001	8,176.00	CL	
201200253101	PAULINE	N PRIEUR	01/27/2012	07/19/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 295' - 326' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 295' - 326' FROM SMH 403-001	11,726.00	CL	
201200253001	PAULINE	N PRIEUR	01/27/2012	07/18/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 199' - 237' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 199' - 237' FROM SMH 403-001	12,676.00	CL	
201200252901	PAULINE	N PRIEUR	01/27/2012	07/18/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 129' - 147' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 129' - 147' FROM SMH 403-001	9,316.00	CL	
201200252801	PAULINE	N PRIEUR	01/27/2012	07/15/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 45' - 64' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 45' - 64' FROM SMH 403-001	9,231.00	CL	
201200252701	CLOUET	FLORIDA AV	01/27/2012	01/08/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 389' - 401' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 389' - 401' FROM SMH 387-040	8,686.00	CL	
201200252601	CLOUET	FLORIDA AV	01/27/2012	01/08/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 0' - 12' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 387-040	8,161.00	CL	
201200252501	N ROMAN	LOUISA	01/27/2012	04/11/2013	SMAIN	MWH-ID. 7463-616 REPLACE PIPE FROM SMH 384-047 TO 384-046 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 384-047 TO 384-046	34,530.00	CL	
201200246701	MAZANT	N GALVEZ	01/27/2012	08/01/2013	SLEAD	MWH-ID. 7463-595 POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012	8,226.00	CL	
201200246601	MAZANT	N GALVEZ	01/27/2012	08/01/2013	SLEAD	MWH-ID. 7463-595 POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012	8,281.00	CL	
201200246501	MAZANT	N GALVEZ	01/27/2012	08/05/2013	SMAIN	MWH-ID. 7463-595 POINT REPAIR 75' - 112' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 75' - 112' FROM SMH 417-012	13,016.00	CL	
201200214401	ST FERDINAND	N DERBIGNY	01/25/2012	02/21/2013	SLINE	MWH-ID. 7463-514 FULL LINING OF SMH 384-029 TO 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-029 TO 384-027	9,750.00	CL	
201200214301	ST FERDINAND	N DERBIGNY	01/25/2012	02/18/2013	SMAIN	MWH-ID. 7463-514 POINT REPAIR 192' - 204' FROM SMH 384-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 192' - 204' FROM SMH 384-029	8,686.00	CL	
201200214201	N ROMAN	ST FERDINAND	01/25/2012	10/01/2013	SLINE	MWH-ID. 7463-513 FULL LINING OF SMH 384-028 TO 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-028 TO 384-027	6,753.00	CL	
201400803301	MANDEVILLE	N GALVEZ	04/17/2014		SLINE	MWH-ID. 7463-898 FULL LINING OF PIPE FROM SMH 346-008 TO 346-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400803201	BURGUNDY	JOURDAN AV	04/17/2014	11/20/2014	SMAIN	MWH-ID. 7463-900 POINT REPAIR 0' - 20' FROM SMH 434-009 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 0' - 20' FROM SMH 434-009	8,000.00	CL	

201400803101	BURGUNDY	TUPELO	04/17/2014	03/03/2015	SLINE	MWH-ID. 7463-901 FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 PER GENE FERRERO MWH THE WORK ORDER CURRENTLY IN CASSWORKS FOR THE FULL LINING CAN BE CLOSED WITH A NOTATION THAT THE WORK WAS PREVIOUSLY IDENTIFIED TO BE COMPLETED ON THE SSERP.		CL	
201400803001	BURGUNDY	TUPELO	04/17/2014	12/31/2014	SMAIN	MWH-ID. 7463-901 POINT REPAIR 199' TO 211' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 199' TO 211' FROM SMH 453-011		CL	
201400802901	BURGUNDY	TUPELO	04/17/2014	12/29/2014	SLEAD	MWH-ID. 7463-901 SERVICE POINT REPAIR 100' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED SERVICE POINT REPAIR 100' FROM SMH 453-011		CL	
201400802801	BURGUNDY	TUPELO	04/17/2014	12/28/2014	SMAIN	MWH-ID. 7463-901 POINT REPAIR 58' TO 79' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 58' TO 79' FROM SMH 453-011		CL	
201400801501	SPAIN	N MIRO	04/17/2014	10/30/2014	SMAIN	MWH-ID. 7463-908 POINT REPAIR 357' TO 369' FROM SMH 346-002 ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 357' TO 369' FROM SMH 346-002	4,500.00	CL	
201400801401	EADS	N TONTI	04/17/2014		SMAIN	MWH-ID. 7463-903 POINT REPAIR 274' TO 286' FROM SMH 365-037 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400801301	ST ROCH AV	N MIRO	04/17/2014		SMAIN	MWH-ID. 7463-899 POINT REPAIR 331' TO 346' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400801201	ST ROCH AV	N MIRO	04/17/2014		SLINE	MWH-ID. 7463-899 FULL LINING OF PIPE FROM SMH 346-017 TO 346-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400801101	ST ROCH AV	N MIRO	04/17/2014		SMAIN	MWH-ID. 7463-899 POINT REPAIR 0' TO 21' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400801001	MANDEVILLE	N GALVEZ	04/17/2014		SMAIN	MWH-ID. 7463-898 POINT REPAIR 126' TO 142' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400800901	MANDEVILLE	N GALVEZ	04/17/2014		SMAIN	MWH-ID. 7463-898 POINT REPAIR 0' TO 43' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400800801	MANDEVILLE	N GALVEZ	04/17/2014		SMAIN	MWH-ID. 7463-898 POINT REPAIR 193' TO 205' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400800701	MANDEVILLE	N GALVEZ	04/17/2014		SMAIN	MWH-ID. 7463-898 POINT REPAIR 311' TO 325' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400800601	BURGUNDY	TUPELO	04/17/2014	03/03/2015	SMAIN	MWH-ID. 7463-901 POINT REPAIR 279' TO 315' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 279' TO 315' FROM SMH 453-011		CL	
201400800401	SPAIN	N MIRO	04/17/2014	10/29/2014	SMAIN	MWH-ID. 7463-908 POINT REPAIR 0' TO 16' FROM SMH 346-002 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 0' TO 16' FROM SMH 346-002	5,580.00	CL	
201400800301	ST ROCH AV	N MIRO	04/17/2014		SMAIN	MWH-ID. 7463-899 POINT REPAIR 61' TO 73' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			OP	
201400629201	N JOHNSON	LESSEPS	03/25/2014	09/23/2013	SMAIN	MWH-ID. 7463-403 POINT REPAIR 183' - 195' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 183' - 195' FROM SMH 417-031	8,363.50	CL	
201400629001	N JOHNSON	LESSEPS	03/25/2014	09/24/2013	SMAIN	MWH-ID. 7463-403 POINT REPAIR 275' - 287' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 275' - 287' FROM SMH 417-031	8,486.00	CL	
201400628301	FRANCE	N JOHNSON	03/25/2014	10/07/2013	SMAIN	MWH-ID.7463-400 POINT REPAIR 380-392 FROM SMH 417-027 ESSA 2-BASIN 6-NINTHWARD-STATION 16	COMPLETED POINT REPAIR 380-392 FROM SMH 417-027		CL	
201400628101	FRANCE	N JOHNSON	03/25/2014	10/07/2013	SMAIN	MWH-ID.7463-400 POINT REPAIR 63-75 FROM SMH 417-027 ESSA 2-BASIN 6-NINTHWARD-STATION 16	COMPLETED POINT REPAIR 63-75 FROM SMH 417-027	11,151.00	CL	
201400627701	FRANCE	N JOHNSON	03/25/2014	10/04/2013	SMAIN	MWH-ID.7463-400 POINT REPAIR 0-12 FROM SMH 417-027 ESSA 2-BASIN 6-NINTHWARD-STATION 16	COMPLETED POINT REPAIR 0-12 FROM SMH 417-027	8,336.00	CL	
201400627401	KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015	8,181.00	CL	
201400627201	KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR 312' - 331' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 312' - 331' FROM SMH 416-015	10,233.50	CL	
201400627101	KENTUCKY	N DERBIGNY	03/25/2014	10/10/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR 191' - 203' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 191' - 203' FROM SMH 416-015	8,161.00	CL	
201400626901	BARTHOLOMEW	N CLAIBORNE AV	03/25/2014	09/30/2013	SMAIN	MWH-ID. 7463-656 POINT REPAIR 195' - 207' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 195' - 207' FROM 416-003	8,181.00	CL	
201400626801	BARTHOLOMEW	N CLAIBORNE AV	03/25/2014	10/01/2013	SMAIN	MWH-ID. 7463-656 POINT REPAIR 261' FROM 416-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 261' FROM 416-003	8,396.00	CL	
201400626701	ALVAR	N JOHNSON	03/25/2014	10/18/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR 293-303 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR 293-303 FROM SMH 404-046	8,631.00	CL	
201400626601	ALVAR	N JOHNSON	03/25/2014	10/17/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046	8,526.00	CL	
201400626501	ALVAR	N JOHNSON	03/25/2014	10/16/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046	8,198.00	CL	
201400626401	ALVAR	N JOHNSON	03/25/2014	10/14/2013	SMAIN	MWH-ID. 7463-639 POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046	8,315.00	CL	
201400625401	ALVAR	N ROMAN	03/25/2014	10/11/2013	SMAIN	MWH-ID. 7463-685 POINT REPAIR 304' - 316' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 304' - 316' FROM SMH 403-014	9,261.00	CL	
201400619801	PAULINE	N ROMAN	03/24/2014	10/02/2013	SMAIN	MWH-ID. 7463-618 POINT REPAIR 163' - 175' FROM SMH 403-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 163' - 175' FROM SMH 403-001	8,251.00	CL	
201400619701	URQUHART	PIETY	03/24/2014	11/08/2013	SMAIN	MWH-ID. 7463-436 SERVICE REPAIR VIA LINING 206 FROM SMH 402-050 ESSA 2-BASIN 6-NINTH WARD-STATION B	COMPLETED SERVICE REPAIR VIA LINING 206 FROM SMH 402-050	2,500.00	CL	

201400619101	N DERBIGNY	ST FERDINAND	03/24/2014	10/03/2013	SMAIN	MWH-ID. 7463-460 POINT REPAIR 218' - 230' FROM SMH 384-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 218' - 230' FROM SMH 384-004	8,161.00	CL	
201305189501	EADS	FLORIDA AV	12/18/2013		SMAIN	MWH-ID. 7463-822 REPLACE PIPE FROM SMH 366-034 TO 366-033 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9			PR	
201304730201	MAZANT	N JOHNSON	10/15/2013	09/27/2013	SMAIN	MWH-ID. 7463-595 POINT REPAIR 254' - 266' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 254' - 266' FROM SMH 417-012	8,616.00	CL	
201304730101	MAZANT	N JOHNSON	10/15/2013	09/26/2013	SMAIN	MWH-ID. 7463-595 POINT REPAIR 163' - 175' FROM SMH 417-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 134' - 146' FROM SMH 417-012	8,411.00	CL	
201304729801	N JOHNSON	ALVAR	10/15/2013	09/19/2013	SMAIN	MWH-ID. 7463-386 POINT REPAIR 95' - 107' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	MWH-ID. 7463-386 POINT REPAIR 95' - 107' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	8,436.00	CL	
201304729501	ALVAR	N PRIEUR	10/15/2013	09/18/2013	SMAIN	MWH-ID. 7463-376 POINT REPAIR 176' - 188' FROM SMH 404-032 ESSA 2 - BASIN 6 - NINTH WARD - SPS 16	COMPLETED POINT REPAIR 176' - 188' FROM SMH 404-032		CL	
201304728801	ST FERDINAND	N JOHNSON	10/15/2013	09/17/2013	SMAIN	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050	8,293.50	CL	
201304728701	ST FERDINAND	N CLAIBORNE AV	10/15/2013	09/16/2013	SMAIN	MWH-ID. 7463-258 POINT REPAIR 204' TO 216' FROM SMH 384-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 204' TO 216' FROM SMH 384-017	8,356.00	CL	
201304029801	BURGUNDY	JOURDAN AV	07/25/2013	08/20/2013	SMAIN	MWH-ID. 7463-747 POINT REPAIR 53' - 65' FROM SMH 434-009 ESSA 2 - BASIN 6 - NINTH WARD - SPS B	COMPLETED POINT REPAIR 53' - 65' FROM SMH 434-009		CL	
201304029701	N ROCHEBLAVE	SPAIN	07/25/2013	08/19/2013	SMAIN	MWH-ID. 7463-746 POINT REPAIR 343' - 355' FROM SMH 347-025 ESSA 2 BASIN 6 - NINTH WARD - SPS 9	COMPLETED POINT REPAIR 343' - 355' FROM SMH 347-025	9,500.00	CL	
201303959101	PIETY	N CLAIBORNE AV	07/15/2013	07/05/2013	SMAIN	MWH-ID. 7463-637 POINT REPAIR 120' - 132' FROM 403-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 120' - 132' FROM 403-052	6,400.00	CL	
201303958801	N ROMAN	LOUISA	07/15/2013	08/22/2013	SMAIN	MWH-ID. 7463-327 POINT REPAIR 6' TO 18' FROM SMH 403-070 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 6' TO 18' FROM SMH 403-070	7,200.00	CL	
201303958601	POLAND AV	N PRIEUR	07/15/2013	07/11/2013	SMAIN	MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033	6,800.00	CL	
201303958501	POLAND AV	N PRIEUR	07/15/2013	07/10/2013	SMAIN	MWH-ID. 7463-405 POINT REPAIR 146' - 157' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 146' - 157' FROM SMH 417-033	6,200.00	CL	
201303958201	N PRIEUR	POLAND AV	07/15/2013	07/09/2013	SMAIN	MWH-ID. 7463-406 POINT REPAIR 226' - 238' FROM SMH 417-034 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 226' - 238' FROM SMH 417-034	6,200.00	CL	
201303732701	CLOUET	FLORIDA AV	06/07/2013	04/02/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 16' - 28' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 16' - 28' FROM SMH 387-040	10,436.00	CL	
201303732601	CLOUET	FLORIDA AV	06/07/2013	04/02/2013	SMAIN	MWH-ID. 7463-617 POINT REPAIR 200' - 212' FROM SMH 387-040 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 200' - 212' FROM SMH 387-040	8,161.00	CL	
201303732401	MONTEGUT	MARAIS	06/07/2013	04/09/2013	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023	8,336.00	CL	
201202151601	DOUGLAS	LIZARDI	10/03/2012	12/14/2012	SLINE	MWH-ID. 7463-707 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5	18,231.00	CL	
201202151501	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170'	MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170'	6,620.00	CL	
201202151401	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91'	MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91' COMPLETED	7,320.00	CL	
201202151301	DOUGLAS	LIZARDI	10/03/2012	10/10/2012	SMAIN	MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13'	MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13' COMPLETED	6,610.00	CL	
201201873901	N JOHNSON	CHARBONNET	08/15/2012	08/23/2012	SMAIN	MWH-ID. 7463-199 POINT REPAIR 255' TO 267' FROM SMH 449-014 ESSA 2 - BASIN 6 - NINTH WARD - 25	POINT REPAIR 255' TO 267' FROM SMH 449-014 COMPLETED	6,200.00	CL	
201201768401	CHOCTAW	N TONTI	07/31/2012	09/04/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 256' TO 268' FROM SMH 445-060 ESSA 2-BASIN 6-NINTH WARD-STATION 24	POINT REPAIR 256' TO 268' FROM SMH 445-060 COMPLETED	6,200.00	CL	
201201570301	FRANCE	LAW	06/27/2012	09/19/2012	SLEAD	MWH-ID. 7463-688 SERVICE POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011 ESSA2-BASIN6-NINTH WARD-STATION 16	POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011 COMPLETED	6,275.00	CL	
201201570201	FRANCE	LAW	06/27/2012	09/19/2012	SLEAD	MWH-ID. 7463-688 SERVICE POINT REPAIRS REPLACE SERVICE 53' FROMSMH 418-011 ESSA 2-BASIN 6-NINTH WARD-STATION 16	POINT REPAIRS REPLACE SERVICE 53' FROMSMH 418-011 COMPLETED	6,260.00	CL	
201201570101	FRANCE	LAW	06/27/2012	01/24/2013	SLINE	MWH-ID. 7463-688 FULL LINING FROM SMH 418-011 TO SMH 418-010 ESSA 2-BASIN 6-NINTH WARD-STATION 16	COMPLETED FULL LINING FROM SMH 418-011 TO SMH 418-010	15,827.00	CL	
201201566001	N GALVEZ	KENTUCKY	06/27/2012	01/31/2013	SMAIN	MWH-ID. 7463-687 REPLACE PIPE FOR LINE SEGMENT 417-015 TO 417-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FOR LINE SEGMENT 417-015 TO 417-014	66,114.00	CL	
201201266701	ANDRY	ST CLAUDE AV	05/17/2012	03/27/2012	SMAIN	MWH-ID. 7463-215 POINT REPAIR 250' TO 262' FROM SMH 442-036 ESSA 2-BASIN 2-NINTHWARD-STATION B	MWH-ID.7463-215 POINT REPAIR 250' TO 262' FROM SMH 442-036 ESSA2-BASIN 6-NINTH WARD-STATION B	6,400.00	CL	
201201266401	ANDRY	ST CLAUDE AV	05/17/2012	03/26/2012	SMAIN	MWH-ID. 7463-215 POINT REPAIR 0 TO 12' FROM SMH 442-036 ESSA 2-BASIN 2-NINTHWARD-STATION B	MWH-ID.7463-215 POINT REPAIR 0 TO 12' FROM SMH 442-036 ESSA2-BASIN 6-NINTH WARD-STATION B	6,800.00	CL	
201201266101	ANDRY	N CLAIBORNE AV	05/17/2012	03/28/2012	SMAIN	MWH-ID. 7463-238 POINT REPAIR 238' TO 250' FROM SMH 443-047 ESSA 2-BASIN 2-NINTHWARD-STATION B	POINT REPAIR 238' TO 250' FROM SMH 443-047 COMPLETED	6,200.00	CL	
201201264901	ANDRY	N CLAIBORNE AV	05/17/2012	04/02/2012	SMAIN	MWH-ID. 7463-238 POINT REPAIR 97' TO 109' FROM SMH 443-047 ESSA 2-BASIN 2-NINTHWARD-STATION B	POINT REPAIR 97' TO 109' FROM SMH 443-047 COMPLETED	6,530.00	CL	
201201233701	ST FERDINAND	N ROBERTSON	05/12/2012	07/11/2012	SMAIN	MWH-ID. 7463-256 POINT REPAIR 44' TO 53' FROM SMH 384-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 44' TO 53' FROM SMH 384-014	6,400.00	CL	

201200866801	EGANIA	URQUHART	03/15/2012	03/28/2012	SMAIN	MWH-ID. 7463-213 POINT REPAIR 12' TO 24' FROM SMH 442-029 ESSA 2 - BASIN 6 - NINTHWARD - STATION B	POINT REPAIR 12' TO 24' FROM SMH 442-029 COMPLETED	6,200.00	CL	
201200381501	ALVAR	N ROMAN	02/15/2012	07/10/2013	SMAIN	MWH-ID. 7463-685 POINT REPAIR 358' - 370' FROM SMH 403-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 358' - 370' FROM SMH 403-014	8,356.00	CL	
201200214101	N ROMAN	ST FERDINAND	01/25/2012	06/13/2013	SMAIN	MWH-ID. 7463-513 POINT REPAIR 220' -232' FROM SMH 384-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 220' -232' FROM SMH 384-028	9,086.00	CL	
201200214001	N ROMAN	ST FERDINAND	01/25/2012	05/31/2013	SMAIN	MWH-ID. 7463-513 POINT REPAIR 165' - 177' FROM SMH 384-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 165' - 177' FROM SMH 384-028	8,161.00	CL	
201200213901	N ROMAN	ST FERDINAND	01/25/2012	05/30/2013	SMAIN	MWH-ID. 7463-513 POINT REPAIR 18' - 30' FROM SMH 384-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 18' - 30' FROM SMH 384-028	8,161.00	CL	
201200213801	ST FERDINAND	N ROMAN	01/25/2012	10/30/2013	SMAIN	MWH-ID. 7463-512 REPLACE PIPE FROM SMH 384-002 TO 385-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 384-002 TO 385-052	72,772.50	CL	
201200213701	N ROMAN	ST FERDINAND	01/25/2012	05/28/2013	SLEAD	MWH-ID. 7463-511 POINT REPAIR REPLACE SERVICE 94' FROM SMH 384-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 384-002	8,386.00	CL	
201200213601	N ROMAN	ST FERDINAND	01/25/2012	09/26/2013	SLINE	MWH-ID. 7463-511 FULL LINING OF SMH 384-002 TO 384-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-002 TO 384-001	7,634.00	CL	
201200213501	N ROMAN	ST FERDINAND	01/25/2012	05/29/2013	SMAIN	MWH-ID. 7463-511 POINT REPAIR 154' - 178' FROM SMH 384-002 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 154' - 178' FROM SMH 384-002	10,311.00	CL	
201102231701	N GALVEZ	JAPONICA	12/20/2011	09/30/2014	SLINE	MWH-ID. 7463-329 FULL LINING OF SMH 437-034 TO 437-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 437-034 TO 437-032	15,600.00	CL	
201102231601	N ROMAN	N DERBIGNY	12/20/2011	10/02/2013	SLINE	MWH-ID. 7463-328 FULL LINING OF SMH 403-078 TO 403-077 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-078 TO 403-077	9,111.00	CL	
201102231501	N ROMAN	N DERBIGNY	12/20/2011	08/22/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078	10,466.00	CL	
201102231301	N ROMAN	N DERBIGNY	12/20/2011	08/23/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078	8,181.00	CL	
201102231201	N ROMAN	N DERBIGNY	12/20/2011	08/27/2013	SLEAD	MWH-ID. 7463-328 POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078	8,216.00	CL	
201102231101	N ROMAN	LOUISA	12/20/2011	05/04/2015	SLINE	MWH-ID. 7463-327 FULL LINING OF SMH 403-070 TO 403-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 403-070 TO 403-061	19,502.00	CL	
201102231001	N ROMAN	LOUISA	12/20/2011	09/10/2012	SMAIN	MWH-ID. 7463-327 POINT REPAIR 250' TO 258' FROM SMH 403-070 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 250' TO 258' FROM SMH 403-070 COMPLETED	6,200.00	CL	
201102230801	LAUSSAT PL	CLOUET	12/20/2011	05/22/2013	SLINE	MWH-ID. 7463-326 FULL LINING OF SMH 387-029 TO 406-032 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 387-029 TO 406-032	12,721.00	CL	
201102230701	LAUSSAT PL	CLOUET	12/20/2011	01/11/2013	SLEAD	MWH-ID. 7463-326 POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029	8,436.00	CL	
201102230601	LAUSSAT PL	CLOUET	12/20/2011	01/10/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 242' TO 254' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 242' TO 254' FROM SMH 387-029	8,161.00	CL	
201102230501	LAUSSAT PL	CLOUET	12/20/2011	01/09/2013	SMAIN	MWH-ID. 7463-326 POINT REPAIR 0' TO 12' FROM SMH 387-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-029	8,206.00	CL	
201102230201	LAUSSAT PL	CLOUET	12/20/2011	01/07/2013	SMAIN	MWH-ID. 7463-325 POINT REPAIR 0' TO 12' FROM SMH 387-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-024	8,336.00	CL	
201102230101	N DORGENOIS	MONTEGUT	12/20/2011		SMAIN	MWH-ID. 7463-324 PLUG AT MH 386-015 AND ABANDON LINE ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 GENE TO CONTACT NORFOLK SO. RR TO DETERMINE IF LINE IS USED. IF NOT, CREATE WORK ORDER TO ABANDON AND FILL.			OP	
201102230001	MONTEGUT	LAW	12/20/2011	02/21/2013	SLINE	MWH-ID. 7463-323 FULL LINING OF SMH 386-014 TO 386-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-014 TO 386-013	8,456.00	CL	
201102229701	MONTEGUT	LAW	12/20/2011	12/26/2012	SMAIN	MWH-ID. 7463-323 POINT REPAIR 91' TO 103' FROM SMH 386-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 91' TO 103' FROM SMH 386-014	8,226.00	CL	
201102229601	N DORGENOIS	CLOUET	12/20/2011	02/18/2013	SLINE	MWH-ID. 7463-322 FULL LINING OF SMH 386-011 TO 386-012 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-011 TO 386-012	6,505.00	CL	
201102229501	N DORGENOIS	CLOUET	12/20/2011	01/04/2013	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011	8,201.00	CL	
201102229401	N DORGENOIS	CLOUET	12/20/2011	12/28/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011	8,221.00	CL	
201102229301	N DORGENOIS	CLOUET	12/20/2011	12/28/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011	8,221.00	CL	
201102229201	N DORGENOIS	CLOUET	12/20/2011	12/27/2012	SLEAD	MWH-ID. 7463-322 POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011	8,216.00	CL	

201102229101	N DORGENOIS	CLOUET	12/20/2011	01/03/2013	SMAIN	MWH-ID. 7463-322 POINT REPAIR 148' TO 160' FROM SMH 386-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 148' TO 160' FROM SMH 386-011	8,301.00	CL	
201102229001	N JOHNSON	ST FERDINAND DR	12/20/2011	09/26/2013	SLINE	MWH-ID. 7463-321 FULL LINING OF SMH 385-050 TO 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-050 TO 385-049	7,631.00	CL	
201102228901	N JOHNSON	ST FERDINAND DR	12/20/2011	06/18/2013	SLEAD	MWH-ID. 7463-321 POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050	8,556.00	CL	
201102227901	N JOHNSON	ST FERDINAND DR	12/20/2011	06/19/2013	SMAIN	MWH-ID. 7463-321 POINT REPAIR 100' TO 112' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-050	8,311.00	CL	
201102227801	ST FERDINAND DR	N JOHNSON	12/20/2011	09/27/2013	SLINE	MWH-ID. 7463-320 FULL LINING OF SMH 385-050 TO 385-047 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-050 TO 385-047	8,733.00	CL	
201102227701	ST FERDINAND DR	N JOHNSON	12/20/2011	06/20/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050	8,246.00	CL	
201102227601	ST FERDINAND DR	N JOHNSON	12/20/2011	06/21/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050	8,421.00	CL	
201102227501	ST FERDINAND DR	N JOHNSON	12/20/2011	06/26/2013	SLEAD	MWH-ID. 7463-320 POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050	8,556.00	CL	
201102227201	ST FERDINAND DR	N JOHNSON	12/20/2011	06/27/2013	SMAIN	MWH-ID. 7463-320 POINT REPAIR 269' TO 285' FROM SMH 385-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 269' TO 285' FROM SMH 385-050	9,176.00	CL	
201102227001	PORT	N JOHNSON	12/20/2011		SLINE	MWH-ID. 7463-319 FULL LINING OF SMH 385-049 TO 385-046 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16				OP
201102226901	PORT	N JOHNSON	12/20/2011	10/24/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049	8,161.00	CL	
201102226801	PORT	N JOHNSON	12/20/2011	10/22/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049	236.25	CL	
201102226701	PORT	N JOHNSON	12/20/2011	10/16/2013	SLEAD	MWH-ID. 7463-319 POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049	8,161.00	CL	
201102226601	PORT	N JOHNSON	12/20/2011	10/18/2013	SMAIN	MWH-ID. 7463-319 POINT REPAIR 199' TO 211' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 199' TO 211' FROM SMH 385-049	8,261.00	CL	
201102226501	PORT	N JOHNSON	12/20/2011	10/21/2013	SMAIN	MWH-ID. 7463-319 POINT REPAIR 100' TO 112' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-049	8,251.00	CL	
201102226401	PORT	N JOHNSON	12/20/2011	10/14/2013	SMAIN	MWH-ID. 7463-319 POINT REPAIR 66' TO 78' FROM SMH 385-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 66' TO 78' FROM SMH 385-049	8,251.00	CL	
201102226101	MONTEGUT	N GALVEZ	12/20/2011	05/21/2013	SLINE	MWH-ID. 7463-318 FULL LINING OF SMH 385-030 TO 385-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 385-030 TO 385-028	9,283.00	CL	
201102226001	MONTEGUT	N GALVEZ	12/20/2011	01/17/2013	SLEAD	MWH-ID. 7463-318 POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030	8,421.00	CL	
201102217001	ST CLAUDE AV	ANDRY	12/20/2011	07/24/2012	SMAIN	MWH-ID. 7463-291 REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036 COMPLETED	62,940.00	CL	
201102216901	EGANIA	ST CLAUDE AV	12/20/2011	04/27/2012	SMAIN	MWH-ID. 7463-290 REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023 COMPLETED	44,320.00	CL	
201102091601	DREUX AV	NIGHTHART	11/29/2011	04/16/2013	SMAIN	MWH-ID. 7463-278 REPLACE PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	REPLACED PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028	21,340.00	CL	
201102090001	ST FERDINAND	N ROMAN	11/29/2011	10/03/2013	SLINE	MWH-ID. 7463-272 FULL LINING OF SMH 384-027 TO 385-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 384-027 TO 385-053	9,783.00	CL	
201102089901	ST FERDINAND	N ROMAN	11/29/2011	06/06/2013	SMAIN	MWH-ID. 7463-272 POINT REPAIR 295' TO 309' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 295' TO 309' FROM SMH 384-027	8,881.00	CL	
201102089801	ST FERDINAND	N ROMAN	11/29/2011	06/03/2013	SMAIN	MWH-ID. 7463-272 POINT REPAIR 94' TO 106' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 94' TO 106' FROM SMH 384-027	8,336.00	CL	
201102089701	ST FERDINAND	N ROMAN	11/29/2011	06/07/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027	8,336.00	CL	
201102089601	ST FERDINAND	N ROMAN	11/29/2011	06/12/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027	10,116.00	CL	
201102089501	ST FERDINAND	N ROMAN	11/29/2011	06/04/2013	SLEAD	MWH-ID. 7463-272 POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027	8,356.00	CL	
201102089401	ST CLAUDE AV	MONTEGUT	11/29/2011	07/12/2012	SLINE	MWH-ID. 7463-271 FULL LINING OF SMH 383-029 TO 383-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 383-029 TO 383-028 COMPLETED	18,601.00	CL	
201102089301	ST CLAUDE AV	MONTEGUT	11/29/2011	07/12/2012	SLEAD	MWH-ID. 7463-271 POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 COMPLETED	6,790.00	CL	

201102089101	MONTEGUT	MARAIS	11/29/2011	12/01/2013	SLINE	MWH-ID. 7463-269 FULL LINING OF SMH 383-023 TO 383-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 383-023 TO 383-019	9,832.00	CL	
201102089001	MONTEGUT	MARAIS	11/29/2011	01/03/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 198' TO 216' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 198' TO 216' FROM SMH 383-023	9,001.00	CL	
201102088901	MONTEGUT	MARAIS	11/29/2011	01/04/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 163' TO 175' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 163' TO 175' FROM SMH 383-023	8,206.00	CL	
201102088801	MONTEGUT	MARAIS	11/29/2011	01/05/2013	SMAIN	MWH-ID. 7463-269 POINT REPAIR 132' TO 144' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 132' TO 144' FROM SMH 383-023	8,161.00	CL	
201102088701	MONTEGUT	MARAIS	11/29/2011	12/26/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023	8,231.00	CL	
201102088601	MONTEGUT	MARAIS	11/29/2011	12/27/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023	8,236.00	CL	
201102088501	MONTEGUT	MARAIS	11/29/2011	12/28/2012	SLEAD	MWH-ID. 7463-269 POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023	8,221.00	CL	
201102088401	URQUHART	PRESS	11/29/2011		SLINE	MWH-ID. 7463-268 FULL LINING OF SMH 383-020 TO 383-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION B				OP
201102040901	STRAND CT	N ROBERTSON	11/18/2011	02/13/2012	SMAIN	MWH-ID. 7463-231 REPLACE PIPE FOR LINE SEGMENT 455-034 TO 454-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 455-034 TO 454-013	71,110.00	CL	
201102040801	ST MAURICE AV	N CLAIBORNE AV	11/18/2011	02/22/2012	SMAIN	MWH-ID. 7463-230 REPLACE PIPE FOR LINE SEGMENT 455-012 TO 455-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 455-012 TO 455-011	68,930.00	CL	
201102040701	ALABO	MARAIS	11/18/2011	05/31/2012	SLINE	MWH-ID. 7463-229 FULL LINING OF SMH 448-022 TO 448-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SEGMENT	29,561.00	CL	
201102040601	ALABO	MARAIS	11/18/2011	03/21/2012	SLEAD	MWH-ID. 7463-229 POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022	8,294.00	CL	
201102040501	ALABO	MARAIS	11/18/2011	03/21/2012	SLEAD	MWH-ID. 7463-229 POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022 COMPLETED	6,992.00	CL	
201102040401	CHARBONNET	ST CLAUDE AV	11/18/2011	07/24/2012	SMAIN	MWH-ID. 7463-228 POINT REPAIR 100' TO 116' FROM SMH 448-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 100' TO 116' FROM SMH 448-013 COMPLETED	7,000.00	CL	
201102040301	CHARBONNET	ST CLAUDE AV	11/18/2011	03/30/2012	SMAIN	MWH-ID. 7463-228 POINT REPAIR 10' FROM SMH 448-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 10' FROM SMH 448-013	6,200.00	CL	
201102040001	ST CLAUDE AV	LAMANICHE	11/18/2011	07/02/2012	SLINE	MWH-ID. 7463-227 FULL LINING OF SMH 448-011 TO 448-010 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 448-011 TO 448-010 COMPLETED	16,579.00	CL	
201102039901	ST CLAUDE AV	LAMANICHE	11/18/2011	03/15/2012	SMAIN	MWH-ID. 7463-227 POINT REPAIR 18' TO 30' FROM SMH 448-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 18' TO 30' FROM SMH 448-011	6,200.00	CL	
201102039801	ST CLAUDE AV	LAMANICHE	11/18/2011	03/15/2012	SLEAD	MWH-ID. 7463-227 POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011	6,257.00	CL	
201102039701	MARAIS	ALABO	11/18/2011	03/30/2012	SMAIN	MWH-ID. 7463-226 POINT REPAIR 0' TO 227' FROM SMH 448-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 0' TO 227' FROM SMH 448-009	17,105.00	CL	
201102039601	MARAIS	ALABO	11/18/2011	03/08/2012	SMAIN	MWH-ID. 7463-226 POINT REPAIR 166' TO 178' FROM SMH 448-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 166' TO 178' FROM SMH 448-009	6,200.00	CL	
201102039501	MARAIS	ALABO	11/18/2011	03/07/2012	SLEAD	MWH-ID. 7463-226 POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010	6,750.00	CL	
201102039401	CHARBONNET	MARAIS	11/18/2011	03/30/2012	SLINE	MWH-ID. 7463-225 FULL LINING OF SMH 448-008 TO 448-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 448-008 TO 448-007	29,486.00	CL	
201102039301	CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008	7,690.00	CL	
201102039201	CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008	7,370.00	CL	
201102039101	CHARBONNET	MARAIS	11/18/2011	03/08/2012	SLEAD	MWH-ID. 7463-225 POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008	6,970.00	CL	
201102039001	LAMANICHE	ST CLAUDE AV	11/18/2011	03/13/2012	SMAIN	MWH-ID. 7463-224 POINT REPAIR 222' TO 234' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 222' TO 234' FROM SMH 445-060	6,200.00	CL	
201102038801	CHOCTAW	N TONTI	11/18/2011	11/07/2012	SLINE	MWH-ID. 7463-223 FULL LINING OF SMH 445-060 TO 444-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 445-060 TO 444-007	22,956.00	CL	
201102038701	CHOCTAW	N TONTI	11/18/2011	04/11/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 224' TO 236' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 224' TO 236' FROM SMH 445-060 COMPLETED	7,720.00	CL	
201102038601	CHOCTAW	N TONTI	11/18/2011	04/24/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 66' TO 78' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 66' TO 78' FROM SMH 445-060 COMPLETED	6,495.00	CL	

201102038501	CHOCTAW	N TONTI	11/18/2011	04/11/2012	SMAIN	MWH-ID. 7463-223 POINT REPAIR 42' FROM SMH 445-060 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR 42' FROM SMH 445-060	7,215.00	CL	
201102038401	N JOHNSON	FORSTALL	11/18/2011		SLINE	MWH-ID. 7463-222 FULL LINING OF SMH 444-053 TO 444-052 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24			OP	
201102038301	N JOHNSON	FORSTALL	11/18/2011	08/23/2012	SMAIN	MWH-ID. 7463-222 POINT REPAIR 0' TO 12' FROM SMH 444-053 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 0' TO 12' FROM SMH 444-053 COMPLETED	6,200.00	CL	
201102038101	FLOOD	MARAIS	11/18/2011	01/23/2012	SMAIN	MWH-ID. 7463-221 REPLACE PIPE FOR LINE SEGMENT 442-057 TO 442-055 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 442-057 TO 442-055	81,350.00	CL	
201102028001	CAFFIN AV	URQUHART	11/16/2011	03/18/2012	SLINE	MWH-ID. 7463-220 FULL LINING OF SMH 442-056 TO 442-054 ESSA 2 - BASIN 6 - NINTH WARD - B		29,561.00	CL	
201102027901	CAFFIN AV	URQUHART	11/16/2011	03/15/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 COMPLETED	6,200.00	CL	
201102027701	CAFFIN AV	URQUHART	11/16/2011	03/14/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056 COMPLETED	6,950.00	CL	
201102027601	CAFFIN AV	URQUHART	11/16/2011	03/08/2012	SLEAD	MWH-ID. 7463-220 POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056	6,950.00	CL	
201102027501	URQUHART	CAFFIN AV	11/16/2011	02/23/2012	SMAIN	MWH-ID. 7463-219 POINT REPAIR 32' TO 44' FROM SMH 442-056 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 32' TO 44' FROM SMH 442-056	6,200.00	CL	
201102027401	URQUHART	FLOOD	11/16/2011	01/17/2012	SMAIN	MWH-ID. 7463-218 REPLACE PIPE FOR LINE SEGMENT 442-051 TO 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 442-051 TO 442-034	53,675.00	CL	
201102027301	MARAIS	FLOOD	11/16/2011	02/20/2012	SMAIN	MWH-ID. 7463-217 POINT REPAIR 30' FROM SMH 442-050 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR 30' FROM SMH 442-050	6,540.00	CL	
201102027201	MARAIS	FLOOD	11/16/2011	02/20/2012	SLEAD	MWH-ID. 7463-217 POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050	6,835.00	CL	
201102027001	MARAIS	FLOOD	11/16/2011	07/06/2012	SLINE	MWH-ID. 7463-217 FULL LINING OF SMH 442-050 TO 442-049 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 442-050 TO 442-049 COMPLETED	18,757.00	CL	
201102026901	ST CLAUDE AV	EGANIA	11/16/2011	03/29/2012	SLINE	MWH-ID. 7463-216 FULL LINING OF SMH 442-037 TO 442-036 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-037 TO 442-036	21,154.00	CL	
201102026801	ST CLAUDE AV	EGANIA	11/16/2011	03/13/2012	SMAIN	MWH-ID. 7463-216 POINT REPAIR 266' TO 289' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR 266' TO 289' FROM SMH 442-037 COMPLETED	8,335.00	CL	
201102026701	ST CLAUDE AV	EGANIA	11/16/2011	03/08/2012	SLEAD	MWH-ID. 7463-216 POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037	6,380.00	CL	
201102026601	ST CLAUDE AV	EGANIA	11/16/2011	03/13/2012	SLEAD	MWH-ID. 7463-216 POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037	6,278.00	CL	
201102026401	ANDRY	ST CLAUDE AV	11/16/2011	03/08/2012	SLEAD	MWH-ID. 7463-215 POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036	6,500.00	CL	
201102026301	ANDRY	ST CLAUDE AV	11/16/2011	05/18/2012	SLINE	MWH-ID. 7463-215 FULL LINING OF SMH 442-036 TO 442-035 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 442-036 TO 442-035 COMPLETED	19,801.00	CL	
201102026101	EGANIA	ST CLAUDE AV	11/16/2011	03/29/2012	SLINE	MWH-ID. 7463-214 FULL LINING OF SMH 442-031 TO 442-030 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-031 TO 442-030	17,403.00	CL	
201102026001	EGANIA	ST CLAUDE AV	11/16/2011	02/24/2012	SMAIN	MWH-ID. 7463-214 POINT REPAIR 82' TO 94' FROM SMH 442-031 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 82' TO 94' FROM SMH 442-031	7,220.00	CL	
201102025901	EGANIA	ST CLAUDE AV	11/16/2011	02/24/2012	SLEAD	MWH-ID. 7463-214 POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031	6,600.00	CL	
201102025801	EGANIA	URQUHART	11/16/2011	05/18/2012	SLINE	MWH-ID. 7463-213 FULL LINING OF SMH 442-029 TO 442-028 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 442-029 TO 442-028 COMPLETED	29,560.00	CL	
201102025701	EGANIA	URQUHART	11/16/2011	02/16/2012	SLEAD	MWH-ID. 7463-213 POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029	7,980.00	CL	
201102025601	EGANIA	URQUHART	11/16/2011	02/22/2012	SLEAD	MWH-ID. 7463-213 POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029	6,780.00	CL	
201102025501	TENNESSEE	N CLAIBORNE AV	11/16/2011	01/03/2012	SMAIN	MWH-ID. 7463-212 REPLACE PIPE FOR LINE SEGMENT 436-016 TO 436-015 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 436-016 TO 436-015	49,730.00	CL	
201102025401	MARAIS	CAFFIN AV	11/16/2011	02/16/2012	SMAIN	MWH-ID. 7463-211 POINT REPAIR 4' TO 16' FROM SMH 442-058 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 4' TO 16' FROM SMH 442-058	6,200.00	CL	
201102025201	ANDRY	URQUHART	11/16/2011	04/17/2012	SMAIN	MWH-ID. 7463-210 REPLACE PIPE FOR LINE SEGMENT 442-034 TO 442-033 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 442-034 TO 442-033	83,295.00	CL	
201102024801	URQUHART	ANDRY	11/16/2011	05/16/2012	SLINE	MWH-ID. 7463-209 FULL LINING OF SMH 442-034 TO 442-029 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-034 TO 442-029	27,900.00	CL	

201102024701	URQUHART	ANDRY	11/16/2011	04/18/2012	SMAIN	MWH-ID. 7463-209 POINT REPAIR 219' TO 237' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 219' TO 237' FROM SMH 442-034	8,640.00	CL	
201102024501	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034	6,680.00	CL	
201102024401	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034 COMPLETED	7,210.00	CL	
201102024301	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034	6,760.00	CL	
201102024201	URQUHART	ANDRY	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-209 POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034 COMPLETED	6,488.00	CL	
201102024101	FORSTALL	MARAIS	11/16/2011	04/30/2012	SMAIN	MWH-ID. 7463-208 REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014	84,778.00	CL	
201102023901	FORSTALL	URQUHART	11/16/2011	05/15/2012	SLINE	MWH-ID. 7463-207 FULL LINING OF SMH 442-014 TO 442-012 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-014 TO 442-012	28,956.00	CL	
201102023801	FORSTALL	URQUHART	11/16/2011	05/07/2012	SMAIN	MWH-ID. 7463-207 POINT REPAIR 97' TO 109' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 97' TO 109' FROM SMH 442-014	7,680.00	CL	
201102023701	FORSTALL	URQUHART	11/16/2011	05/09/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014	7,100.00	CL	
201102023601	FORSTALL	URQUHART	11/16/2011	05/09/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014	7,120.00	CL	
201102023501	FORSTALL	URQUHART	11/16/2011	05/08/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014	7,080.00	CL	
201102023301	FORSTALL	URQUHART	11/16/2011	05/07/2012	SLEAD	MWH-ID. 7463-207 POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014	7,220.00	CL	
201102023101	TENNESSEE	ROBERTSON	11/16/2011	05/22/2012	SMAIN	MWH-ID. 7463-206 REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046	92,545.00	CL	
201102022901	N JOHNSON	ST MAURICE AV	11/16/2011	08/09/2012	SMAIN	MWH-ID. 7463-205 REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013	96,270.00	CL	
201200194501	LOUISA	N JOHNSON	01/24/2012	12/14/2012	SLINE	MWH-ID. 7463-464 FULL LINING OF SMH 404-085 TO 404-084 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 404-085 TO 404-084	29,781.00	CL	
201200194401	LOUISA	N JOHNSON	01/24/2012	11/16/2012	SMAIN	MWH-ID. 7463-464 POINT REPAIR 10' - 22' FROM SMH 404-085 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 10' - 22' FROM SMH 404-085	6,200.00	CL	
201200194001	LOUISA	N CLAIBORNE AV	01/24/2012		SLINE	MWH-ID. 7463-461 FULL LINING OF SMH 403-074 TO 403-073 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16			OP	
201200193901	LOUISA	N CLAIBORNE AV	01/24/2012	09/10/2012	SMAIN	MWH-ID. 7463-461 POINT REPAIR 236' - 336' FROM SMH 403-074 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 236' - 336' FROM SMH 403-074 COMPLETED	6,200.00	CL	
201200193801	LOUISA	N CLAIBORNE AV	01/24/2012	09/10/2012	SMAIN	MWH-ID. 7463-461 POINT REPAIR 97' - 109' FROM SMH 403-074 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 97' - 109' FROM SMH 403-074 COMPLETED	6,200.00	CL	
201200193701	N DERBIGNY	ST FERDINAND	01/24/2012	10/03/2013	SLINE	MWH-ID. 7463-460 FULL LINING OF SMH 384-004 TO 384-003 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 384-004 TO 384-003	7,656.00	CL	
201200193601	N DERBIGNY	ST FERDINAND	01/24/2012	02/08/2013	SLEAD	MWH-ID. 7463-460 POINT REPAIR REPLACE SERVICE 212' FROM SMH 384-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 212' FROM SMH 384-004	8,251.00	CL	
201200193501	N DERBIGNY	ST FERDINAND	01/24/2012	02/06/2013	SLEAD	MWH-ID. 7463-460 POINT REPAIR REPLACE SERVICE 147' FROM SMH 384-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 384-004	8,256.00	CL	
201200193401	N DERBIGNY	ST FERDINAND	01/24/2012	02/05/2013	SLEAD	MWH-ID. 7463-460 POINT REPAIR REPLACE SERVICE 112' FROM SMH 384-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 112' FROM SMH 384-004		CL	
201200193301	N DERBIGNY	ST FERDINAND	01/24/2012	02/04/2013	SMAIN	MWH-ID. 7463-460 POINT REPAIR 238' - 250' FROM SMH 384-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 238' - 250' FROM SMH 384-004	8,346.00	CL	
201200186801	N ROCHEBLAVE	MAZANT	01/24/2012	12/18/2012	SMAIN	MWH-ID. 7463-407 REPLACE PIPE SEGMENT SMH 418-006 TO 418-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE SEGMENT SMH 418-006 TO 418-005	45,500.00	CL	
201200186601	N PRIEUR	POLAND AV	01/24/2012	08/09/2013	SLINE	MWH-ID. 7463-406 FULL LINING OF SMH 417-034 TO 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-034 TO 417-033	20,326.00	CL	
201200186501	N PRIEUR	POLAND AV	01/24/2012	09/13/2012	SMAIN	MWH-ID. 7463-406 POINT REPAIR 258' - 271' FROM SMH 417-034 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 258' - 271' FROM SMH 417-034 COMPLETED	6,200.00	CL	
201200186401	N PRIEUR	POLAND AV	01/24/2012	09/13/2012	SMAIN	MWH-ID. 7463-406 POINT REPAIR 162' - 177' FROM SMH 417-034 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 162' - 177' FROM SMH 417-034 COMPLETED	6,800.00	CL	
201200186301	POLAND AV	N PRIEUR	01/24/2012	08/08/2013	SLINE	MWH-ID. 7463-405 FULL LINING OF SMH 417-033 TO 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-033 TO 417-031	27,682.00	CL	

201200186201	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	MWH-ID. 7463-405 POINT REPAIR 382' - 392' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 382' - 392' FROM SMH 417-033	6,200.00	CL	
201200186101	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	MWH-ID. 7463-405 POINT REPAIR 200' - 224' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 200' - 224' FROM SMH 417-033	9,260.00	CL	
201200186001	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	MWH-ID. 7463-405 POINT REPAIR 44' - 56' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 44' - 56' FROM SMH 417-033	6,230.00	CL	
201200185901	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SMAIN	MWH-ID. 7463-405 POINT REPAIR 0' - 12' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 417-033	6,200.00	CL	
201200185801	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SLEAD	MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 173' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 417-033	6,800.00	CL	
201200185701	POLAND AV	N PRIEUR	01/24/2012	11/09/2012	SLEAD	MWH-ID. 7463-405 POINT REPAIR REPLACE SERVICE 81' FROM SMH 417-033 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 417-033	6,800.00	CL	
201200185601	N JOHNSON	POLAND AV	01/24/2012		SLINE	MWH-ID. 7463-404 FULL LINING OF SMH 417-032 TO 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16. GENE TO REVISE PLAN SHEET TO INSTALL NEW MH NEAR PL ON NORTH SIDE OF POLAND AVE. AND LINE PIPE FROM NMH TO 417-031.				OP
201200185501	N JOHNSON	POLAND AV	01/24/2012	11/09/2013	SLINE	MWH-ID. 7463-403 FULL LINING OF SMH 417-031 TO 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-031 TO 417-027	7,635.00	CL	
201200185401	N JOHNSON	POLAND AV	01/24/2012	08/15/2013	SLEAD	MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031	8,401.00	CL	
201200185301	N JOHNSON	POLAND AV	01/24/2012	08/14/2013	SLEAD	MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031	10,481.00	CL	
201200185201	N JOHNSON	POLAND AV	01/24/2012	08/14/2013	SLEAD	MWH-ID. 7463-403 POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031	9,736.00	CL	
201200185101	N PRIEUR	POLAND AV	01/24/2012	05/01/2013	SMAIN	MWH-ID. 7463-402 REPLACE PIPE OF SMH 417-030 TO 417-029 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE OF SMH 417-030 TO 417-029	35,160.00	CL	
201200184901	N JOHNSON	MAZANT	01/24/2012	10/03/2013	SLINE	MWH-ID. 7463-401 FULL LINING OF SMH 417-028 TO 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-028 TO 417-027	6,407.00	CL	
201200184801	N JOHNSON	MAZANT	01/24/2012	08/08/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028	8,211.00	CL	
201200184701	N JOHNSON	MAZANT	01/24/2012	08/08/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028	8,301.00	CL	
201200184601	N JOHNSON	MAZANT	01/24/2012	08/06/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028	8,211.00	CL	
201200184501	N JOHNSON	MAZANT	01/24/2012	08/06/2013	SLEAD	MWH-ID. 7463-401 POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028	8,241.00	CL	
201200184401	N JOHNSON	MAZANT	01/24/2012	08/07/2013	SMAIN	MWH-ID. 7463-401 POINT REPAIR 100' - 112' FROM SMH 417-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 100' - 112' FROM SMH 417-028	8,241.00	CL	
201200184301	FRANCE	N JOHNSON	01/24/2012	11/08/2013	SLINE	MWH-ID. 7463-400 FULL LINING OF SMH 417-027 TO 417-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 417-027 TO 417-013	9,861.00	CL	
201200184101	FRANCE	N JOHNSON	01/24/2012	08/19/2013	SMAIN	MWH-ID. 7463-400 POINT REPAIR 168' - 180' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 168' - 180' FROM SMH 417-027	8,426.00	CL	
201200184001	FRANCE	N JOHNSON	01/24/2012	08/16/2013	SMAIN	MWH-ID. 7463-400 POINT REPAIR 73' - 85' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 73' - 85' FROM SMH 417-027	8,216.00	CL	
201200183901	FRANCE	N JOHNSON	01/24/2012	08/08/2013	SLEAD	MWH-ID. 7463-400 POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027	8,206.00	CL	
201200183801	FRANCE	N JOHNSON	01/24/2012	08/13/2013	SLEAD	MWH-ID. 7463-400 POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027	8,171.00	CL	
201200183701	N PRIEUR	FRANCE	01/24/2012	08/08/2013	SMAIN	MWH-ID. 7463-399 REPLACE PIPE FROM SMH 417-024 TO 417-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE FROM SMH 417-024 TO 417-023	33,500.00	CL	
201200183001	N DERBIGNY	MAZANT	01/24/2012	04/26/2013	SMAIN	MWH-ID. 7463-397 REPLACE PIPE SEGMENT SMH 416-020 TO 416-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACED PIPE SEGMENT SMH 416-020 TO 416-019	35,840.00	CL	
201200182901	KENTUCKY	N DERBIGNY	01/24/2012	11/08/2013	SLINE	MWH-ID. 7463-396 FULL LINING OF SMH 416-015 TO 416-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 416-015 TO 416-014	9,807.00	CL	
201200182801	KENTUCKY	N DERBIGNY	01/24/2012	09/20/2013	SMAIN	MWH-ID. 7463-396 POINT REPAIR 226' - 238' FROM SMH 416-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 226' - 238' FROM SMH 416-015	8,181.00	CL	
201200182701	ALVAR	N MIRO	01/24/2012	07/25/2012	SMAIN	MWH-ID. 7463-395 POINT REPAIR 254' - 266' FROM SMH 405-064 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 254' - 266' FROM SMH 405-064 COMPLETED	7,090.00	CL	

201200182601	ALVAR	N MIRO	01/24/2012	09/12/2012	SMAIN	MWH-ID. 7463-395 POINT REPAIR 0' - 13' FROM SMH 405-064 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 0' - 13' FROM SMH 405-064 COMPLETED	6,400.00	CL	
201200182501	LOUISA	N PRIEUR	01/24/2012	02/26/2013	SLINE	MWH-ID. 7463-394 FULL LINING OF SMH 404-086 TO 404-085 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 404-086 TO 404-085	8,734.00	CL	
201200182401	LOUISA	N PRIEUR	01/24/2012	01/31/2013	SMAIN	MWH-ID. 7463-394 POINT REPAIR 329' - 348' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 329' - 348' FROM SMH 404-086	9,386.00	CL	
201200182301	LOUISA	N PRIEUR	01/24/2012	01/31/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086	8,171.00	CL	
201200182201	LOUISA	N PRIEUR	01/24/2012	01/30/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086	8,181.00	CL	
201200182101	LOUISA	N PRIEUR	01/24/2012	01/30/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086	8,181.00	CL	
201200182001	LOUISA	N PRIEUR	01/24/2012	01/29/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086	8,176.00	CL	
201200181801	LOUISA	N PRIEUR	01/24/2012	01/29/2013	SLEAD	MWH-ID. 7463-394 POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086	8,168.50	CL	
201200173501	N JOHNSON	ALVAR	01/23/2012	10/02/2013	SLINE	MWH-ID. 7463-386 FULL LINING OF SMH 404-049 TO 417-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 404-049 TO 417-019	6,631.00	CL	
201200173401	N JOHNSON	ALVAR	01/23/2012	07/02/2013	SMAIN	MWH-ID. 7463-386 POINT REPAIR 256' - 263' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 256' - 263' FROM SMH 404-049	8,336.00	CL	
201200173301	N JOHNSON	ALVAR	01/23/2012	07/02/2013	SMAIN	MWH-ID. 7463-386 POINT REPAIR 58' - 78' FROM SMH 404-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 58' - 78' FROM SMH 404-049	9,561.00	CL	
201200173201	LAW	MONTEGUT	01/23/2012	02/27/2013	SLINE	MWH-ID. 7463-385 FULL LINING OF SMH 386-022 TO 386-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 386-022 TO 386-017	7,863.00	CL	
201200173101	LAW	MONTEGUT	01/23/2012	01/14/2013	SMAIN	MWH-ID. 7463-385 POINT REPAIR 0' - 12' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 0' - 12' FROM SMH 386-022	8,161.00	CL	
201200173001	LAW	MONTEGUT	01/23/2012	01/16/2013	SLEAD	MWH-ID. 7463-385 POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022	8,396.00	CL	
201200172901	LAW	MONTEGUT	01/23/2012	01/15/2013	SLEAD	MWH-ID. 7463-385 POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022		CL	
201200169001	URQUHART	PIETY	01/23/2012	05/22/2013	SLINE	MWH-ID. 7463-436 FULL LINING OF SMH 402-050 TO 402-049 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED FULL LINING OF SMH 402-050 TO 402-049	7,104.00	CL	
201200168901	URQUHART	PIETY	01/23/2012	01/03/2013	SLEAD	MWH-ID. 7463-436 POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050	8,246.00	CL	
201200168801	URQUHART	PIETY	01/23/2012	01/04/2013	SMAIN	MWH-ID. 7463-436 POINT REPAIR 211' - 245' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 211' - 245' FROM SMH 402-050	12,011.00	CL	
201200168701	URQUHART	PIETY	01/23/2012	01/05/2013	SMAIN	MWH-ID. 7463-436 POINT REPAIR 96' - 108' FROM SMH 402-050 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	COMPLETED POINT REPAIR 96' - 108' FROM SMH 402-050	8,161.00	CL	
201102022701	RODER	DELERY	11/16/2011	06/01/2012	SLINE	MWH-ID. 7463-204 FULL LINING OF SMH 455-074 TO 455-073 ESSA 2 - BASIN 6 - NINTH WARD - 26	FULL LINING OF SMH 455-074 TO 455-073 COMPLETED	16,280.00	CL	
201102022601	RODER	DELERY	11/16/2011	05/03/2012	SMAIN	MWH-ID. 7463-204 POINT REPAIR 34' TO 57' FROM SMH 455-074 ESSA 2 - BASIN 6 - NINTH WARD - 26	COMPLETED POINT REPAIR 34' TO 57' FROM SMH 455-074	8,690.00	CL	
201102022501	RODER	DELERY	11/16/2011	05/02/2012	SLEAD	MWH-ID. 7463-204 POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074 ESSA 2 - BASIN 6 - NINTH WARD - 26	COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074	6,670.00	CL	
201102022301	ST CLAUDE AV	TRICOU	11/16/2011	07/11/2012	SLINE	MWH-ID. 7463-203 FULL LINING OF SMH 454-027 TO 454-026 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 454-027 TO 454-026 COMPLETED	20,251.00	CL	
201102022201	ST CLAUDE AV	TRICOU	11/16/2011	04/24/2012	SMAIN	MWH-ID. 7463-203 POINT REPAIR 235' TO 255' FROM SMH 454-027 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 235' TO 255' FROM SMH 454-027	7,600.00	CL	
201102022101	ST CLAUDE AV	TRICOU	11/16/2011	04/24/2012	SMAIN	MWH-ID. 7463-203 POINT REPAIR 0' TO 12' FROM SMH 454-027 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 454-027	6,400.00	CL	
201102022001	ST CLAUDE AV	TRICOU	11/16/2011	04/24/2012	SLEAD	MWH-ID. 7463-203 POINT REPAIR REPLACE SERVICE 108' FROM SMH 454-027 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 454-027	6,380.00	CL	
201102021901	TUPELO	ST CLAUDE AV	11/16/2011	04/18/2012	SLEAD	MWH-ID. 7463-202 POINT REPAIR REPLACE SERVICE 184' FROM SMH 454-017 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 454-017	6,960.00	CL	
201102021801	TUPELO	ST CLAUDE AV	11/16/2011	04/17/2012	SLEAD	MWH-ID. 7463-202 POINT REPAIR REPLACE SERVICE 123' FROM SMH 454-017 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 123' FROM SMH 454-017	7,110.00	CL	
201102021701	TUPELO	ST CLAUDE AV	11/16/2011	07/11/2012	SLINE	MWH-ID. 7463-202 FULL LINING OF SMH 454-017 TO 454-016 ESSA 2 - BASIN 6 - NINTH WARD - B	FULL LINING OF SMH 454-017 TO 454-016	17,403.00	CL	

201102021601	TUPELO	MARAIS	11/16/2011	05/17/2012	SLINE	MWH-ID. 7463-201 FULL LINING OF SMH 454-016 TO 454-015 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 454-016 TO 454-015	29,329.00	CL	
201102021501	TUPELO	MARAIS	11/16/2011	04/23/2012	SMAIN	MWH-ID. 7463-201 POINT REPAIR 236' TO 254' FROM SMH 454-016 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 236' TO 254' FROM SMH 454-016	8,200.00	CL	
201102021401	TUPELO	MARAIS	11/16/2011	04/19/2012	SLEAD	MWH-ID. 7463-201 POINT REPAIR REPLACE SERVICE 191' FROM SMH 454-016 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 454-016	7,050.00	CL	
201102021301	TUPELO	MARAIS	11/16/2011	04/19/2012	SLEAD	MWH-ID. 7463-201 POINT REPAIR REPLACE SERVICE 105' FROM SMH 454-016 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 454-016	7,140.00	CL	
201102021201	LAMANACHE	N PRIEUR	11/16/2011	03/05/2012	SMAIN	MWH-ID. 7463-200 REPLACE PIPE FOR LINE SEGMENT 449-015 TO 449-014 ESSA 2 - BASIN 6 - NINTH WARD - 25	REPLACED PIPE FOR LINE SEGMENT 449-015 TO 449-014	71,350.00	CL	
201102021101	N JOHNSON	CHARBONNET	11/16/2011	11/06/2012	SLINE	MWH-ID. 7463-199 FULL LINING OF SMH 449-014 TO 449-013 ESSA 2 - BASIN 6 - NINTH WARD - 25	COMPLETED FULL LINING OF SMH 449-014 TO 449-013	20,104.00	CL	
201102021001	N JOHNSON	CHARBONNET	11/16/2011	04/12/2012	SMAIN	MWH-ID. 7463-199 POINT REPAIR 189' TO 201' FROM SMH 449-014 ESSA 2 - BASIN 6 - NINTH WARD - 25	COMPLETED POINT REPAIR 189' TO 201' FROM SMH 449-014	6,200.00	CL	
201102020901	N JOHNSON	CHARBONNET	11/16/2011	04/11/2012	SMAIN	MWH-ID. 7463-199 POINT REPAIR 66' TO 78' FROM SMH 449-014 ESSA 2 - BASIN 6 - NINTH WARD - 25	COMPLETED POINT REPAIR 66' TO 78' FROM SMH 449-014	6,540.00	CL	
201102020801	CHOCTAW	N TONTI	11/16/2011	03/05/2012	SMAIN	MWH-ID. 7463-198 REPLACE PIPE FOR LINE SEGMENT 445-041 TO 445-040 ESSA 2 - BASIN 6 - NINTH WARD - 25	REPLACED PIPE FOR LINE SEGMENT 445-041 TO 445-040	52,590.00	CL	
201102020701	CAFFIN AV	N PRIEUR	11/16/2011	05/18/2012	SMAIN	MWH-ID. 7463-197 REPLACE PIPE FOR LINE SEGMENT 444-069 TO 444-068 ESSA 2 - BASIN 6 - NINTH WARD - 25	REPLACE PIPE FOR LINE SEGMENT 444-069 TO 444-068	68,890.00	CL	
201102020601	N ROMAN	FLOOD	11/16/2011	03/05/2012	SMAIN	MWH-ID. 7463-194 REPLACE PIPE FOR LINE SEGMENT 443-026 TO 443-024 ESSA 2 - BASIN 6 - NINTH WARD - 24	REPLACED PIPE FOR LINE SEGMENT 443-026 TO 443-024	84,200.00	CL	
201102020501	FLOOD	URQUHART	11/16/2011	04/03/2012	SMAIN	MWH-ID. 7463-193 REPLACE PIPE FOR LINE SEGMENT 442-055 TO 442-053 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 442-055 TO 442-053	86,350.00	CL	
201102020301	ANDRY	MARAIS	11/16/2011	05/16/2012	SLINE	MWH-ID. 7463-192 FULL LINING OF SMH 442-035 TO 442-034 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 442-035 TO 442-034	29,411.00	CL	
201102020201	ANDRY	MARAIS	11/16/2011	04/30/2012	SMAIN	MWH-ID. 7463-192 POINT REPAIR 111' TO 123' FROM SMH 442-035 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR 111' TO 123' FROM SMH 442-035	7,730.00	CL	
201102020101	ANDRY	MARAIS	11/16/2011	05/01/2012	SLEAD	MWH-ID. 7463-192 POINT REPAIR REPLACE SERVICE 230' FROM SMH 442-035 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 230' FROM SMH 442-035	7,180.00	CL	
201102020001	ANDRY	MARAIS	11/16/2011	04/25/2012	SLEAD	MWH-ID. 7463-192 POINT REPAIR REPLACE SERVICE 88' FROM SMH 442-035 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 442-035	6,950.00	CL	
201102019701	DESLONDE	N ROBERTSON	11/16/2011	05/08/2012	SMAIN	MWH-ID. 7463-191 REPLACE PIPE FOR LINE SEGMENT 436-011 TO 435-040 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACE PIPE FOR LINE SEGMENT 436-011 TO 435-040	89,510.00	CL	
201102019601	N CLAIBORNE AV	JOURDAN AV	11/16/2011	05/15/2012	SLINE	MWH-ID. 7463-190 FULL LINING OF SMH 436-010 TO 436-009 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED FULL LINING OF SMH 436-010 TO 436-009	15,227.00	CL	
201102019501	N CLAIBORNE AV	JOURDAN AV	11/16/2011	04/11/2012	SLEAD	MWH-ID. 7463-190 POINT REPAIR REPLACE SERVICE 184' FROM SMH 436-010 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 436-010	7,210.00	CL	
201102019401	N CLAIBORNE AV	JOURDAN AV	11/16/2011	04/11/2012	SLEAD	MWH-ID. 7463-190 POINT REPAIR REPLACE SERVICE 141' FROM SMH 436-010 ESSA 2 - BASIN 6 - NINTH WARD - B	COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 436-010	6,810.00	CL	
201102010601	MARAIS	PORT	11/15/2011	12/13/2012	SMAIN	MWH-ID. 7463-178 REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-045 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-045	43,705.60	CL	
201102010501	PORT	MARAIS	11/15/2011	12/27/2012	SMAIN	MWH-ID. 7463-177 REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-042		CL	
201102010401	MARAIS	PRESS	11/15/2011	07/12/2012	SLINE	MWH-ID. 7463-176 FULL LINING OF SMH 383-037 TO 383-036 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	FULL LINING OF SMH 383-037 TO 383-036 COMPLETED	17,635.00	CL	
201102010301	MARAIS	PRESS	11/15/2011	07/06/2012	SMAIN	MWH-ID. 7463-176 POINT REPAIR 1' TO 13' FROM SMH 383-037 ESSA 2 - BASIN 6 - NINTH WARD - STATION B	POINT REPAIR 1' TO 13' FROM SMH 383-037 COMPLETED	8,140.00	CL	
201102010201	MARAIS	PRESS	11/15/2011	07/12/2012	SLEAD	MWH-ID. 7463-176 POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037 COMPLETED	7,080.00	CL	
201102010101	MARAIS	PRESS	11/15/2011	07/12/2012	SLEAD	MWH-ID. 7463-176 POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037 ESSA 2 - BASIN 6 - NINTH WARD - B	POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037 COMPLETED	6,770.00	CL	
201102010001	URQUHART	ST FERDINAND	11/15/2011	11/26/2012	SMAIN	MWH-ID. 7463-175 REPLACE PIPE FOR LINE SEGMENT 383-035 TO 383-034 ESSA 2 - BASIN 6 - NINTH WARD - B	REPLACED PIPE FOR LINE SEGMENT 383-035 TO 383-034	33,474.00	CL	
201101934001	PORT	URQUHART	11/09/2011	10/03/2013	SLINE	MWH-ID. 7463-100 FULL LINING OF SMH 383-042 TO 383-041 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED FULL LINING OF SMH 383-042 TO 383-041	9,910.00	CL	
201101933801	PORT	URQUHART	11/09/2011	02/21/2012	SLEAD	MWH-ID. 7463-100 POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042	8,223.50	CL	

201101933701	PORT	URQUHART	11/09/2011	02/20/2013	SLEAD	MWH-ID. 7463-100 POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042	8,296.00	CL	
201101933601	PORT	URQUHART	11/09/2011	03/06/2012	SMAIN	MWH-ID. 7463-100 POINT REPAIR 262' TO 296' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED POINT REPAIR 262' TO 296' FROM SMH 383-042	12,311.00	CL	
201101933501	PORT	URQUHART	11/09/2011	02/27/2013	SMAIN	MWH-ID. 7463-100 POINT REPAIR 86' TO 114' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	POINT REPAIR 86' TO 114' FROM SMH 383-042		CL	
201101933401	PORT	URQUHART	11/09/2011	11/07/2013	SLEAD	MWH-ID. 7463-100 SERVICE REPAIR VIA LINING 356' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 356' FROM SMH 383-042	5,750.00	CL	
201101933301	PORT	URQUHART	11/09/2011	11/07/2013	SLEAD	MWH-ID. 7463-100 SERVICE REPAIR VIA LINING 147' FROM SMH 383-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	COMPLETED SERVICE REPAIR VIA LINING 147' FROM SMH 383-042	5,250.00	CL	
201101469201	N DORGENOIS	DELERY	09/06/2011	09/28/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 181' TO 193' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD	POINT REPAIR 181' TO 193' FROM SMH 457-015 COMPLETED	5,201.70	CL	
201101469101	N ROMAN	JOURDAN RD	09/06/2011	09/27/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 276' TO 288' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 276' TO 288' FROM SMH 436-019 COMPLETED	1,242.96	CL	
201101469001	DESLONDE	N GALVEZ	09/06/2011	09/26/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 344' TO 354' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 344' TO 354' FROM SMH 437-004 COMPLETED	4,200.00	CL	
201101468901	DESLONDE	N GALVEZ	09/06/2011	09/26/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 168' TO 178' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 168' TO 178' FROM SMH 437-004 COMPLETED	3,700.00	CL	
201101297101	ANDRY	N JOHNSON	08/10/2011	09/30/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 178' TO 188' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR 178' TO 188' FROM SMH 444-028 COMPLETED	3,700.00	CL	
201101190201	N DERBIGNY	POLAND AV	07/21/2011	11/08/2011	SMAIN	MWH-ID. 7463-101 REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 ESSA 2 - BASIN 6 - NINTH WARD - STATION 16	REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 COMPLETED	56,006.60	CL	
201001211701	ANDRY	N JOHNSON	06/16/2010	11/03/2011	SLINE	MWH-ID. 7463-033 FULL LINING OF SMH 444-028 TO 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 444-028 TO 444-027	10,701.50	CL	
201001211601	ANDRY	N JOHNSON	06/16/2010	01/21/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 319' TO 331' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 319' TO 331' FROM SMH 444-028	7,204.80	CL	
201001211401	ANDRY	N JOHNSON	06/16/2010	04/05/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 114' TO 175' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 114' TO 175' FROM SMH 444-028	11,303.90	CL	
201001211301	ANDRY	N JOHNSON	06/16/2010	03/31/2011	SMAIN	MWH-ID. 7463-033 POINT REPAIR 10' TO 22' FROM SMH 444-028 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 10' TO 22' FROM SMH 444-028	6,703.20	CL	
201000566301	N DORGENOIS	DELERY	03/20/2010	11/03/2011	SLINE	MWH-ID. 7463-059 FULL LINING OF SMH 457-015 TO 457-014 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	FULL LINING OF SMH 457-015 TO 457-014 COMPLETED	6,847.00	CL	
201000566201	N DORGENOIS	DELERY	03/20/2010	05/19/2011	SMAIN	MWH-ID. 7463-059 POINT REPAIR 233' TO 240' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 233' TO 240' FROM SMH 457-015	4,100.00	CL	
201000565201	N ROMAN	DELERY	03/20/2010	05/20/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 37' TO 49' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 37' TO 49' FROM SMH 455-072	6,703.00	CL	
201000565101	N ROMAN	DELERY	03/20/2010	05/24/2011	SLEAD	MWH-ID. 7463-056 SERVICE POINT REPAIR 96' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED SERVICE POINT REPAIR 96' FROM SMH 455-072	5,201.40	CL	
201000565001	N DERBIGNY	ST MAURICE AV	03/20/2010	06/03/2011	SLINE	MWH-ID. 7463-055 FULL LINING OF SMH 455-069 TO 455-066 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED FULL LINING OF SMH 455-069 TO 455-066	7,299.00	CL	
201000564901	N DERBIGNY	ST MAURICE AV	03/20/2010	05/12/2011	SMAIN	MWH-ID. 7463-055 POINT REPAIR 253' TO 265' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 253' TO 265' FROM SMH 455-069	4,300.00	CL	
201000564801	N DERBIGNY	ST MAURICE AV	03/20/2010	05/12/2011	SMAIN	MWH-ID. 7463-055 POINT REPAIR 84' TO 96' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 84' TO 96' FROM SMH 455-069	7,002.50	CL	
201000564701	N DORGENOIS	JOURDAN RD	03/20/2010	07/27/2011	SLINE	MWH-ID. 7463-052 FULL LINING OF SMH 438-015 TO 438-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	FULL LINING OF SMH 438-015 TO 438-013 COMPLETED	9,666.50	CL	
201000564601	N DORGENOIS	JOURDAN RD	03/20/2010	05/05/2011	SMAIN	MWH-ID. 7463-052 POINT REPAIR 329' TO 338' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR 329' TO 338' FROM SMH 438-015	7,500.00	CL	
201000564501	N DORGENOIS	JOURDAN RD	03/20/2010	05/03/2011	SLEAD	MWH-ID. 7463-052 SERVICE POINT REPAIR 185' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 185' FROM SMH 438-015	9,502.80	CL	
201000563301	EGANIA	N DERBIGNY	03/20/2010	04/05/2011	SLEAD	MWH-ID. 7463-044 SERVICE POINT REPAIR 167' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 167' FROM SMH 443-023	5,902.20	CL	
201000563201	DESLONDE	N GALVEZ	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-042 FULL LINING OF SMH 437-004 TO 437-001 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 437-004 TO 437-001	9,977.00	CL	
201000563101	DESLONDE	N GALVEZ	03/20/2010	04/20/2011	SMAIN	MWH-ID. 7463-042 POINT REPAIR 312' TO 350' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 312' TO 350' FROM SMH 437-004	9,603.30	CL	
201000562901	DESLONDE	N GALVEZ	03/20/2010	04/18/2011	SLEAD	MWH-ID. 7463-042 SERVICE POINT REPAIR 283' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 283' FROM SMH 437-004	5,701.40	CL	

201000562801	N CLAIBORNE AV	JOURDAN RD	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-041 FULL LINING OF SMH 436-027 TO 436-026 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 436-027 TO 436-026	13,352.00	CL	
201000562701	N CLAIBORNE AV	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-041 POINT REPAIR 155' TO 178' FROM SMH 436-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 155' TO 178' FROM SMH 436-027	4,700.00	CL	
201000562601	N CLAIBORNE AV	JOURDAN RD	03/20/2010	04/18/2011	SMAIN	MWH-ID. 7463-041 POINT REPAIR 42' TO 58' FROM SMH 436-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 42' TO 58' FROM SMH 436-027	5,400.00	CL	
201000562501	N ROMAN	JOURDAN RD	03/20/2010	01/05/2012	SLINE	MWH-ID. 7463-040 FULL LINING OF SMH 436-019 TO 436-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED FULL LINING OF SMH 436-019 TO 436-017	9,724.00	CL	
201000561301	LIZARDI	N PRIEUR	03/20/2010	03/03/2011	SMAIN	MWH-ID. 7463-036 POINT REPAIR 37' TO 51' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 37' TO 51' FROM SMH 444-022 COMPLETED	9,900.00	CL	
201000561201	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SMAIN	MWH-ID. 7463-036 POINT REPAIR 340' TO 371' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 340' TO 371' FROM SMH 444-022 COMPLETED	13,300.00	CL	
201000561101	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SMAIN	MWH-ID. 7463-036 POINT REPAIR 157' TO 216' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED POINT REPAIR MADE 157' TO 216' FROM SMH 444-022	18,900.00	CL	
201000561001	LIZARDI	N PRIEUR	03/20/2010	03/11/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 135' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 135' FROM SMH 444-022	9,502.50	CL	
201000560901	LIZARDI	N PRIEUR	03/20/2010	03/22/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 283' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 283' FROM SMH 444-022	9,502.50	CL	
201000560801	LIZARDI	N PRIEUR	03/20/2010	03/24/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 80' FROM SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 80' FROM SMH 444-022	9,502.50	CL	
201000560701	LIZARDI	N JOHNSON	03/20/2010		SLINE	MWH-ID. 7463-035 FULL LINING OF SMH 444-017 TO 444-009 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24				OP
201000560601	LIZARDI	N JOHNSON	03/20/2010	03/14/2011	SLEAD	MWH-ID. 7463-035 SERVICE POINT REPAIR 324' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 324' FROM SMH 444-017	11,603.60	CL	
201000479501	ANDRY	N MIRO	03/10/2010	04/28/2011	SLEAD	MWH-ID. 7463-027 SERVICE POINT REPAIR 27' FROM SMH 445-061 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 27' FROM SMH 445-061	5,200.80	CL	
201000479601	ANDRY	N GALVEZ	03/10/2010	12/28/2010	SMAIN	MWH-ID. 7463-028 REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005 COMPLETED	113,030.35	CL	
201000479701	N MIRO	CHOCTAW	03/10/2010	03/19/2011	SLEAD	MWH-ID. 7463-029 SERVICE POINT REPAIR 89' FROM SMH 444-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 89' FROM SMH 444-007	7,953.60	CL	
201000479901	CHOCTAW	N MIRO	03/10/2010	03/02/2011	SMAIN	MWH-ID. 7463-030 REPLACE PIPE FOR LINE SEGMENT 444-008 TO 444-007 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE	62,328.30	CL	
201000480001	ANDRY	N GALVEZ	03/10/2010	12/09/2010	SMAIN	MWH-ID. 7463-031 REPLACE PIPE FOR LINE SEGMENT 444-014 TO 444-013 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE	64,573.55	CL	
201000480101	CHOCTAW	N GALVEZ	03/10/2010	02/28/2011	SMAIN	MWH-ID. 7463-032 REPLACE PIPE FOR LINE SEGMENT 444-016 TO 444-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE	48,254.40	CL	
201000480501	LIZARDI	N JOHNSON	03/10/2010	03/16/2011	SMAIN	MWH-ID. 7463-035 POINT REPAIR 28' TO 40' FROM SMH 444-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 28' TO 40' FROM SMH 444-017	12,103.20	CL	
201000480601	LIZARDI	N PRIEUR	03/10/2010	03/24/2011	SLEAD	MWH-ID. 7463-036 SERVICE POINT REPAIR 65' SMH 444-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 65' SMH 444-022	9,502.50	CL	
201000480701	N PRIEUR	ANDRY	03/10/2010	04/01/2011	SLEAD	MWH-ID. 7463-037 SERVICE POINT REPAIR 160' FROM 444-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 160' FROM 444-027	5,202.50	CL	
201000480801	EGANIA	N JOHNSON	03/10/2010	08/11/2011	SMAIN	MWH-ID. 7463-038 REPLACE PIPE FOR LINE SGMENT 444-021 TO 444-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACED PIPE FOR LINE SGMENT 444-021 TO 444-019	55,494.00	CL	
201000481001	N ROMAN	JOURDAN RD	03/10/2010	04/17/2011	SMAIN	MWH-ID. 7463-040 POINT REPAIR 75' TO 87' FROM SMH 436-019 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 75' TO 87' FROM SMH 436-019	7,152.95	CL	
201000481201	N CLAIBORNE AV	JOURDAN RD	03/10/2010	04/18/2011	SLEAD	MWH-ID. 7463-041 SERVICE POINT REPAIR 9' FROM SMH 436-027 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	COMPLETED SERVICE POINT REPAIR MADE 9' FROM SMH 436-027	5,200.40	CL	
201000481301	DESLONDE	N GALVEZ	03/10/2010	04/17/2011	SLEAD	MWH-ID. 7463-042 SERVICE POINT REPAIR 51' FROM SMH 437-004 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 51' FROM SMH 437-004	7,703.50	CL	
201000481401	DESLONDE	FLORIDA AV	03/10/2010	04/26/2011	SMAIN	MWH-ID. 7463-043 REPLACE PIPE FOR LINE SEGMENT 439-003 TO 438-017 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACED PIPE FOR LINE SEGMENT 439-003 TO 438-017	90,130.00	CL	
201000481601	EGANIA	N DERBIGNY	03/10/2010	04/13/2011	SLEAD	MWH-ID. 7463-044 SERVICE POINT REPAIR 39' FROM SMH 443-023 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 39' FROM SMH 443-023	5,751.40	CL	
201000481801	REYNES	LAW	03/10/2010	04/12/2011	SMAIN	MWH-ID. 7463-046 REPLACE PIPE FOR LINE SEGMENT 445-009 TO 445-006 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACED PIPE FOR LINE SEGMENT 445-009 TO 445-006	96,623.20	CL	
201000482001	CHOCTAW	FLORIDA AV	03/10/2010	10/09/2012	SMAIN	MWH-ID. 7463-047 REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051 COMPLETED	63,930.00	CL	

201000482101	N DERBIGNY	JOURDAN RD	03/10/2010	05/04/2011	SMAIN	MWH-ID. 7463-048 POINT REPAIR 50' TO 66' FROM SMH 436-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 50' TO 66' FROM SMH 436-022	5,650.40	CL	
201000482201	N PRIEUR	DESLONDE	03/10/2010	04/28/2011	SLEAD	MWH-ID. 7463-051 SERVICE POINT REPAIR 6' FROM SMH 437-022 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	SERVICE POINT REPAIR MADE 6' FROM SMH 437-022	6,903.10	CL	
201000482301	N DORGENOIS	JOURDAN RD	03/10/2010	05/02/2011	SMAIN	MWH-ID. 7463-052 POINT REPAIR 0' TO 12' FROM SMH 438-015 ESSA 2 - BASIN 6 - NINTH WARD - STATION 24	POINT REPAIR MADE 0' TO 12' FROM SMH 438-015	3,700.00	CL	
201000482401	N DERBIGNY	ST MAURICE AV	03/10/2010	05/11/2011	SLEAD	MWH-ID. 7463-055 SERVICE POINT REPAIR 10' FROM SMH 455-069 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	SERVICE POINT REPAIR MADE 10' FROM SMH 455-069	5,701.80	CL	
201000482601	N ROMAN	DELERY	03/10/2010	05/19/2011	SMAIN	MWH-ID. 7463-056 POINT REPAIR 3' TO 15' FROM SMH 455-072 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 3' TO 15' FROM SMH 455-072	6,703.80	CL	
201000482801	N PRIEUR	DELERY	03/10/2010	05/12/2011	SMAIN	MWH-ID. 7463-057 POINT REPAIR 12' TO 24' FROM SMH 456-024 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	COMPLETED POINT REPAIR 12' TO 24' FROM SMH 456-024	5,401.80	CL	
201000482901	TRICOU	N ROMAN	03/10/2010	03/23/2011	SMAIN	MWH-ID. 7463-058 REPLACE PIPE FOR LINE SEGMENT 456-026 TO 456-025 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	REPLACED PIPE FOR LINE SEGMENT 456-026 TO 456-025 COMPLETED	70,605.00	CL	
201000483001	LAW	DUBREUIL	03/10/2010	05/11/2011	SMAIN	MWH-ID. 7463-060 REPLACE PIPE FOR LINE SEGMENT 457-043 TO 457-042 ESSA 2 - BASIN 6 - NINTH WARD - STATION 26	REPLACED PIPE FOR LINE SEGMENT 457-043 TO 457-042	83,505.00	CL	
201000497001	N DORGENOIS	DELERY	03/12/2010	05/16/2011	SLEAD	MWH-ID. 7463-059 SERVICE POINT REPAIR 7' FROM SMH 457-015 ESSA 2 - BASIN 6 - NINTH WARD	COMPLETED SERVICE POINT REPAIR 7' FROM SMH 457-015	5,601.85	CL	
1,324										7,647,921.45
ESSA 2 - BASIN 7 - CARROLLTON										
201102215901	BURDETTE	ZIMPEL	12/20/2011	05/08/2014	SLEAD	MWH-ID. 7463-288 POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027	8,972.00	CL	
201102216001	BURDETTE	ZIMPEL	12/20/2011	08/29/2014	SLINE	MWH-ID. 7463-288 FULL LINING OF SMH 043-027 TO 043-025 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED FULL LINING OF SMH 043-027 TO 043-025	7,809.00	CL	
201102221801	GEN PERSHING	S DUPRE	12/20/2011	05/15/2014	SLEAD	MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021	10,019.00	CL	
201102222001	GEN PERSHING	S DUPRE	12/20/2011	05/16/2014	SLEAD	MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021	16,639.00	CL	
201102222301	GEN PERSHING	S DUPRE	12/20/2011	09/29/2014	SLINE	MWH-ID. 7463-305 FULL LINING OF SMH 100-021 TO 100-017 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 100-021 TO 100-017	16,544.00	CL	
201200050001	PANOLA	LOWERLINE	01/06/2012	03/18/2014	SLEAD	MWH-ID. 7463-372 POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019	10,023.00	CL	
201200372701	FORSHEY	SHORT	02/14/2012	04/14/2014	SMAIN	MWH-ID. 7463-659 REPLACE PIPE FROM 037-013 TO 037-012 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 037-013 TO 037-012	76,015.00	CL	
201200247001	S DERBIGNY	WASHINGTON AV	01/27/2012	05/05/2014	SMAIN	MWH-ID. 7463-596 POINT REPAIR 426' - 439' FROM SMH 131-026 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 426' - 439' FROM SMH 131-026	12,100.00	CL	
201200246901	S DERBIGNY	WASHINGTON AV	01/27/2012	05/01/2014	SMAIN	MWH-ID. 7463-596 POINT REPAIR 58' - 70' FROM SMH 131-026 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 58' - 70' FROM SMH 131-026	10,016.00	CL	
201200172201	ZIMPEL	HILLARY	01/23/2012	01/06/2015	SLINE	MWH-ID. 7463-382 FULL LINING OF SMH 043-011 TO 043-010 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED FULL LINING OF SMH 043-011 TO 043-010	7,374.00	CL	
201200172001	ZIMPEL	HILLARY	01/23/2012	05/07/2014	SLEAD	MWH-ID. 7463-382 POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011	9,024.00	CL	
201200171901	ZIMPEL	HILLARY	01/23/2012	05/06/2014	SLEAD	MWH-ID. 7463-382 POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	COMPLETED POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011	8,991.00	CL	
201200050401	PANOLA	LOWERLINE	01/06/2012	06/30/2014	SLINE	MWH-ID. 7463-372 FULL LINING FROM SMH 057-019 TO 057-018 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINING FROM SMH 057-019 TO 057-018	11,536.00	CL	
201200050301	PANOLA	LOWERLINE	01/06/2012	03/19/2014	SMAIN	MWH-ID. 7463-372 POINT REPAIR 0' TO 26' FROM SMH 057-019 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 0' TO 26' FROM SMH 057-019	14,805.00	CL	
201200050101	PANOLA	LOWERLINE	01/06/2012	03/19/2014	SLEAD	MWH-ID. 7463-372 POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019	10,002.00	CL	
201200374901	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/25/2014	SMAIN	MWH-ID. 7463-669 POINT REPAIR 156' - 192' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 156' - 192' FROM SMH 144-027	17,240.00	CL	
201200374801	JACKSON AV	S ROMAN	02/14/2012		SMAIN	MWH-ID. 7463-668 REPLACE PIPE FROM SMH 144-016 TO 144-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WOKR ORDER PER MARK JOHNSON			OP
201200374601	4TH	S GALVEZ	02/14/2012	03/31/2014	SMAIN	MWH-ID. 7463-667 REPLACE PIPE FROM SMH 132-016 TO 132-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 132-016 TO 132-015	37,889.00	CL	
201200374501	S MIRO	4TH	02/14/2012	04/14/2014	SMAIN	MWH-ID. 7463-666 REPLACE PIPE FROM SMH 132-015 TO 132-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 132-015 TO 132-014	41,260.00	CL	
201200374301	JENA	S GAYOSO	02/14/2012	06/30/2014	SLINE	MWH-ID. 7463-665 FULL LINING OF SMH 100-034 TO 100-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 100-034 TO 100-027	16,475.00	CL	

201200374201	JENA	S GAYOSO	02/14/2012	05/12/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 268' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 268' FROM SMH 100-034	10,918.00	CL	
201200374101	JENA	S GAYOSO	02/14/2012	05/09/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 237' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 237' FROM SMH 100-034	10,015.00	CL	
201200374001	JENA	S GAYOSO	02/14/2012	05/12/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 209' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 209' FROM SMH 100-034	11,518.00	CL	
201200373901	JENA	S GAYOSO	02/14/2012	05/13/2014	SLEAD	MWH-ID. 7463-665 SERVICE POINT REPAIR 113' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 113' FROM SMH 100-034	11,519.00	CL	
201200373701	JENA	S GAYOSO	02/14/2012	05/07/2014	SMAIN	MWH-ID. 7463-665 POINT REPAIR 317' - 335' FROM SMH 100-034 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 317' - 335' FROM SMH 100-034	11,800.00	CL	
201200373401	CADIZ	S GAYOSO	02/14/2012	05/31/2014	SMAIN	MWH-ID. 7463-664 REPLACE PIPE FROM 100-033 TO 100-031 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 100-033 TO 100-031	37,084.00	CL	
201200373301	STATE STREET DR	PRITCHARD PL	02/14/2012	03/05/2015	SMAIN	MWH-ID. 7463-663 REPLACE PIPE FROM 077-029 TO 077-028 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 077-029 TO 077-028	41,630.00	CL	
201200373201	AUDUBON	OLIVE	02/14/2012	07/07/2014	SMAIN	MWH-ID. 7463-662 REPLACE PIPE FROM 048-007 TO 048-006 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 048-007 TO 048-006	51,585.00	CL	
201200373101	AUDUBON	PRITCHARD PL	02/14/2012	05/23/2014	SMAIN	MWH-ID. 7463-661 REPLACE PIPE FROM 047-022 TO 047-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM 047-022 TO 047-021	64,107.00	CL	
201200373001	STROELITZ	FERN	02/14/2012	08/21/2014	SLINE	MWH-ID. 7463-660 FULL LINING OF SMH 038-023 TO 049-025 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 038-023 TO 049-025		CL	
201200372901	STROELITZ	FERN	02/14/2012	07/17/2014	SLEAD	MWH-ID. 7463-660 SERVICE POINT REPAIR 120' FROM 038-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 120' FROM 038-023	8,960.00	CL	
201200372801	STROELITZ	FERN	02/14/2012	07/15/2014	SMAIN	MWH-ID. 7463-660 POINT REPAIR 0' - 28' FROM 038-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 0' - 28' FROM 038-023	8,974.00	CL	
201400885701	COLAPISSA	CAMBROU	05/02/2014	06/30/2014	SMAIN	MWH-ID. 7463-913 POINT REPAIR 281' TO 293' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 281' TO 293'	4,770.00	CL	
201400885601	COLAPISSA	CAMBROU	05/02/2014	06/30/2014	SMAIN	MWH-ID. 7463-913 POINT REPAIR 185' TO 197' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 185' TO 197'	4,500.00	CL	
201400885501	BELFAST	MISTLETOE	05/02/2014	06/23/2014	SMAIN	MWH-ID. 7463-909 POINT REPAIR 243' TO 255' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	POINT REPAIR 243' TO 255' FROM SMH 001-015	4,624.00	CL	
201400885401	APPLE	JOLIET	05/02/2014	07/10/2014	SMAIN	MWH-ID. 7463-912 POINT REPAIR 190' TO 214' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 190' TO 214'	18,010.00	CL	
201400885301	HOLLYGROVE	COLAPISSA	05/02/2014	07/07/2014	SMAIN	MWH-ID. 7463-911 POINT REPAIR 336' TO 348' FROM SMH 026-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 336' TO 348' FROM SMH 026-004	5,310.00	CL	
201400885201	FORSHEY	LIVINGSTON	05/02/2014	06/24/2014	SMAIN	MWH-ID. 7463-910 POINT REPAIR 281' TO 293' FROM SMH 003-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 281' TO 293'	5,580.00	CL	
201400802701	LIVINGSTON	STROELITZ	04/17/2014		SMAIN	MWH-ID. 7463-886 POINT REPAIR 254' TO 266' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400802601	LIVINGSTON	STROELITZ	04/17/2014		SLEAD	MWH-ID. 7463-886 SERVICE POINT REPAIR 142' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400802501	LIVINGSTON	STROELITZ	04/17/2014		SLEAD	MWH-ID. 7463-886 SERVICE POINT REPAIR 94' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400802401	LIVINGSTON	STROELITZ	04/17/2014		SLINE	MWH-ID. 7463-886 FULL LINING OF PIPE FROM SMH 004-033 TO 003- 032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400802301	S CLAIBORNE AV	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-881 REPLACE PIPE FROM SMH 001-003 TO 001-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400802201	NELSON	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-882 REPLACE PIPE FROM SMH 001-004 TO 001-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400802101	BELFAST	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-883 REPLACE PIPE FROM SMH 001-013 TO 001-012 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400801801	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 0' TO 12' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400801701	APPLE	LEONIDAS	04/17/2014		SLINE	MWH-ID. 7463-887 FULL LINING OF PIPE FROM SMH 025-024 TO 025- 021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400801601	CHERRY	DIXON	04/17/2014		SLINE	MWH-ID. 7463-885 FULL LINING OF PIPE FROM SMH 004-027 TO 004- 026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400800501	LIVINGSTON	STROELITZ	04/17/2014		SMAIN	MWH-ID. 7463-886 POINT REPAIR 0' TO 12' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798801	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 149' TO 161' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798701	APPLE	LEONIDAS	04/17/2014		SLEAD	MWH-ID. 7463-887 SERVICE POINT REPAIR 174' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798601	APPLE	LEONIDAS	04/17/2014		SMAIN	MWH-ID. 7463-887 POINT REPAIR 235' TO 250' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798501	APPLE	LEONIDAS	04/17/2014		SLEAD	MWH-ID. 7463-887 SERVICE POINT REPAIR 292' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798401	PALM	MONTICELLO AV	04/17/2014		SMAIN	MWH-ID. 7463-884 REPLACE PIPE FROM SMH 003-035 TO 003-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798301	CHERRY	DIXON	04/17/2014		SMAIN	MWH-ID. 7463-885 POINT REPAIR 0' TO 12' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798201	CHERRY	DIXON	04/17/2014		SMAIN	MWH-ID. 7463-885 POINT REPAIR 216' TO 259' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798101	CHERRY	DIXON	04/17/2014		SMAIN	MWH-ID. 7463-885 POINT REPAIR 269' TO 281' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR	
201400798001	LOWERLINE	S CLAIBORNE AV	04/17/2014		SMAIN	MWH-ID. 7463-888 REPLACE PIPE VIA PIPEBURSTING FROM SMH 046- 026 TO 046-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR	

201400597401	LOWERLINE	NELSON	03/20/2014		SMAIN	MWH-ID. 7463-866 REPLACE PIPE FROM SMH 046-028 TO 046-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				OP	
201400597301	ADAMS	BIRCH	03/20/2014		SMAIN	MWH-ID. 7463-865 REPLACE PIPE FROM SMH 045-017 TO 045-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400597201	ADAMS	HICKORY	03/20/2014		SMAIN	MWH-ID. 7463-864 REPLACE PIPE FROM SMH 045-013 TO 045-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400597101	S CLAIBORNE AV	CAMBROUNNE	03/20/2014		SLINE	MWH-ID. 7463-862 FULL LINING OF PIPE FROM SMH 034-032 TO 034-031 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400597001	S CLAIBORNE AV	CAMBROUNNE	03/20/2014		SLEAD	MWH-ID. 7463-862 SERVICE POINT REPAIR 159' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596901	S CLAIBORNE AV	CAMBROUNNE	03/20/2014		SMAIN	MWH-ID. 7463-862 POINT REPAIR 22' TO 34' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596801	S CLAIBORNE AV	CAMBROUNNE	03/20/2014		SLEAD	MWH-ID. 7463-862 SERVICE POINT REPAIR 8' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596701	DUBLIN	NERON PL	03/20/2014		SMAIN	MWH-ID. 7463-861 REPLACE PIPE FROM SMH 034-014 TO 034-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596601	GEN OGDEN	JEANNETTE	03/20/2014		SLINE	MWH-ID. 7463-874 FULL LINING OF PIPE FROM SMH 022-037 TO 023-020 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596501	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	MWH-ID. 7463-874 POINT REPAIR 273' TO 285' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596401	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	MWH-ID. 7463-874 POINT REPAIR 29' TO 69' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400596301	GEN OGDEN	JEANNETTE	03/20/2014		SMAIN	MWH-ID. 7463-874 POINT REPAIR 0' TO 12' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400594801	SHORT	SPRUCE	03/20/2014		SMAIN	MWH-ID. 7463-863 REPLACE PIPE FROM SMH 034-039 TO 033-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400594701	S CLAIBORNE AV	CAMBROUNNE	03/20/2014		SMAIN	MWH-ID. 7463-862 POINT REPAIR 89' TO 116' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400212501	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 99' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400212401	HICKORY	S CARROLLTON AV	01/24/2014		SMAIN	MWH-ID. 7463-838 POINT REPAIR 176' TO 193' FROM SMH 033-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400212301	HICKORY	S CARROLLTON AV	01/24/2014		SLINE	MWH-ID. 7463-838 FULL LINING OF PIPE FROM SMH 033-010 TO 033-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400212201	HICKORY	S CARROLLTON AV	01/24/2014		SMAIN	MWH-ID. 7463-838 POINT REPAIR 60' TO 79' FROM SMH 033-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400211001	S CLAIBORNE AV	S CARROLLTON AV	01/24/2014		SMAIN	MWH-ID. 7463-853 REPLACE PIPE FROM SMH 034-056 TO 034-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				OP	
201400210901	PANOLA	CAMBROUNNE	01/24/2014		SMAIN	MWH-ID. 7463-852 REPLACE PIPE FROM SMH 034-009 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400210801	PANOLA	DUBLIN	01/24/2014		SMAIN	MWH-ID. 7463-851 POINT REPAIR 284' TO 327' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400210701	EAGLE	APRICOT	01/24/2014		SMAIN	MWH-ID. 7463-850 POINT REPAIR 0' TO 18' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210601	EAGLE	APRICOT	01/24/2014		SMAIN	MWH-ID. 7463-850 POINT REPAIR 62' TO 89' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210501	EAGLE	APRICOT	01/24/2014		SLINE	MWH-ID. 7463-850 FULL LINING OF PIPE FROM SMH 026-042 TO 026-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210401	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 189' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210301	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 160' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210201	APPLE	GEN OGDEN	01/24/2014		SMAIN	MWH-ID. 7463-849 POINT REPAIR 4' TO 16' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210101	APPLE	GEN OGDEN	01/24/2014		SLEAD	MWH-ID. 7463-849 SERVICE POINT REPAIR 41' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400210001	APPLE	GEN OGDEN	01/24/2014		SLINE	MWH-ID. 7463-849 FULL LINING OF PIPE FROM SMH 025-005 TO 025-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400209801	DUBLIN	HICKORY	01/24/2014		SMAIN	MWH-ID. 7463-839 REPLACE PIPE FROM SMH 033-030 TO 033-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400209401	PANOLA	DUBLIN	01/24/2014		SMAIN	MWH-ID. 7463-851 POINT REPAIR 362' TO 374' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201400209301	EAGLE	APRICOT	01/24/2014		SMAIN	MWH-ID. 7463-850 POINT REPAIR 223' TO 238' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201400097401	DANTE	SYCAMORE	01/14/2014		SMAIN	MWH-ID. 7463-824 REPLACE PIPE FROM SMH 034-012 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201305193901	DANTE	OLEANDER	12/18/2013	07/29/2014	SMAIN	MWH-ID. 7463-801 REPLACE PIPE FROM SMH 036-056 TO 036-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 036-056 TO 036-055		58,955.00	CL	
201305193801	CAMBROUNNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 317' TO 340' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 317' TO 340' FROM SMH 035-034			CL	
201305193701	CAMBROUNNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 0' TO 12' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	POINT REPAIR 0' TO 12' FROM SMH 035-034		7,200.00	CL	
201305193601	CAMBROUNNE	S CLAIBORNE AV	12/18/2013	08/14/2014	SLINE	MWH-ID. 7463-800 FULL LINING OF PIPE FROM SMH 035-034 TO 035-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING OF PIPE FROM SMH 035-034 TO 035-033		14,344.00	CL	
201305193401	PEAR	HOLLYGROVE	12/18/2013		SMAIN	MWH-ID. 7463-798 POINT REPAIR 283' TO 295' FROM SMH 029-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201305193301	MONROE	AIRLINE HW	12/18/2013	07/02/2014	SMAIN	MWH-ID. 7463-797 POINT REPAIR 50' TO 68' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR FROM 50' TO 68' FROM SMH 028-026		6,120.00	CL	
201305193201	MONROE	PALMETTO	12/18/2013	06/03/2014	SMAIN	MWH-ID. 7463-796 REPLACE PIPE FROM SMH 028-051 TO 028-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 028-051 TO 028-050		41,023.00	CL	
201305192301	EAGLE	PALMETTO	12/18/2013	01/20/2015	SMAIN	MWH-ID. 7463-794 REPLACE PIPE FROM SMH 028-004 TO 028-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 028-004 TO 028-002		22,950.00	CL	
201305192201	HOLLYGROVE	PRITCHARD PL	12/18/2013	06/30/2014	SMAIN	MWH-ID. 7463-793 REPLACE PIPE FROM SMH 026-017 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 026-017 TO 026-016		121,176.00	CL	
201305192101	HAMILTON	BELFAST	12/18/2013	05/08/2014	SMAIN	MWH-ID. 7463-792 POINT REPAIR 341' TO 353' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 341' TO 353' FROM SMH 025-009		4,770.00	CL	
201305192001	HAMILTON	BELFAST	12/18/2013	05/08/2014	SMAIN	MWH-ID. 7463-792 POINT REPAIR 0' TO 12' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 025-009		4,500.00	CL	

201305191901	HOLLYGROVE	BELFAST	12/18/2013	06/19/2014	SMAIN	MWH-ID. 7463-791 REPLACE PIPE FROM SMH 025-008 TO 025-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 025-008 TO 025-010	127,636.00	CL
201305190901	BIRCH	MONROE	12/18/2013		SMAIN	MWH-ID. 7463-814 REPLACE PIPE FROM SMH 023-016 TO 023-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201305190801	EAGLE	BIRCH	12/18/2013		SMAIN	MWH-ID. 7463-813 REPLACE PIPE FROM SMH 023-015 TO 023-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201305189201	CAMBRONNE	S CLAIBORNE AV	12/18/2013	06/25/2014	SMAIN	MWH-ID. 7463-800 POINT REPAIR 289' TO 301' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 289' TO 301' FROM SMH 035-034	4,500.00	CL
201304994301	HOLLYGROVE	HEATON	11/21/2013		SMAIN	MWH-ID. 7463-778 REPLACE PIPE FROM SMH 029-026 TO 029-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304994201	PALMETTO	LIVINGSTON	11/21/2013		SMAIN	MWH-ID. 7463-773 REPLACE PIPE FROM SMH 004-029 TO 004-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304993301	OAKLAND DR	METAIRIE RD	11/21/2013		SLINE	MWH-ID. 7463-775 FULL LINING OF PIPE FROM SMH 018-007 TO 018-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304993201	OAKLAND DR	METAIRIE RD	11/21/2013		SMAIN	MWH-ID. 7463-775 POINT REPAIR 174' TO 186' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304993101	OAKLAND DR	METAIRIE RD	11/21/2013		SLEAD	MWH-ID. 7463-775 SERVICE POINT REPAIR 127' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304993001	BELFAST	DUBLIN	11/21/2013		SMAIN	MWH-ID. 7463-779 REPLACE PIPE FROM SMH 035-050 TO 035-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304992701	PEACH	HOLLYGROVE	11/21/2013		SLINE	MWH-ID. 7463-777 FULL LINING OF PIPE FROM SMH 028-039 TO 028-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304992601	PEACH	HOLLYGROVE	11/21/2013		SMAIN	MWH-ID. 7463-777 POINT REPAIR 307' TO 319' FROM SMH 028-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304992501	PEACH	HOLLYGROVE	11/21/2013		SMAIN	MWH-ID. 7463-777 POINT REPAIR 66' TO 78' FROM SMH 028-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304992401	LAST	PONTCHARTRAIN BL	11/21/2013		SMAIN	MWH-ID. 7463-774 REPLACE PIPE FROM SMH 017-004 TO 017-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304992301	S CLAIBORNE AV	HAMILTON	11/21/2013		SMAIN	MWH-ID. 7463-776 REPLACE PIPE FROM SMH 025-018 TO 025-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201304424001	DOMINICAN	LOWERLINE	09/30/2013	04/09/2014	SLEAD	MWH-ID. 7463-766 SERVICE POINT REPAIR 198' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED SERVICE POINT REPAIR 198' FROM SMH 042-047	10,000.00	CL
201304423901	DOMINICAN	LOWERLINE	09/30/2013	04/11/2014	SLEAD	MWH-ID. 7463-766 SERVICE POINT REPAIR 139' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED SERVICE POINT REPAIR 139' FROM SMH 042-047	10,017.00	CL
201304423801	DOMINICAN	LOWERLINE	09/30/2013	04/14/2014	SMAIN	MWH-ID. 7463-766 POINT REPAIR 38' TO 50' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED POINT REPAIR 38' TO 50' FROM SMH 042-047	10,000.00	CL
201304423701	DOMINICAN	LOWERLINE	09/30/2013	05/31/2014	SLINE	MWH-ID. 7463-766 FULL LINING OF PIPE FROM SMH 042-047 TO 053-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINING OF PIPE FROM SMH 042-047 TO 053-008	13,711.00	CL
201304423601	CHERRY	AIRLINE HW	09/30/2013	03/09/2015	SLINE	MWH-ID. 7463-764 FULL LINING OF PIPE FROM SMH 003-003 TO 003-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING OF PIPE FROM SMH 003-003 TO 003-002	8,830.00	CL
201304423501	CHERRY	AIRLINE HW	09/30/2013	02/02/2015	SMAIN	MWH-ID. 7463-764 POINT REPAIR 167' TO 179' FROM SMH 003-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 167' TO 179' FROM SMH 003-003	10,000.00	CL
201304423001	LEONIDAS	PANOLA	09/30/2013	03/12/2014	SLEAD	MWH-ID. 7463-769 SERVICE POINT REPAIR 66' FROM SMH 024-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED SERVICE POINT REPAIR 66' FROM SMH 024-016	10,002.00	CL
201304422901	LEONIDAS	PANOLA	09/30/2013	03/12/2014	SMAIN	MWH-ID. 7463-769 POINT REPAIR 80' TO 95' FROM SMH 024-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPETED POINT REPAIR 80' TO 95' FROM SMH 024-016	10,900.00	CL
201304422801	LEONIDAS	PANOLA	09/30/2013	06/30/2014	SLINE	MWH-ID. 7463-769 FULL LINING OF PIPE FROM SMH 024-016 TO 024-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1	COMPLETED FULL LINING OF PIPE FROM SMH 024-016 TO 024-015	15,093.00	CL
201304422701	DOMINICAN	LOWERLINE	09/30/2013	04/10/2014	SMAIN	MWH-ID. 7463-766 POINT REPAIR 79' TO 99' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPETED POINT REPAIR 79' TO 99' FROM SMH 042-047	13,000.00	CL
201304422601	CHERRY	AIRLINE HW	09/30/2013	02/18/2015	SMAIN	MWH-ID. 7463-764 POINT REPAIR 54' TO 67' FROM SMH 003-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 54' TO 67' FROM SMH 003-003	10,017.00	CL
201304422401	FORSHEY	MISTLETOE	09/30/2013	02/18/2015	SMAIN	MWH-ID. 7463-765 REPLACE PIPE FROM SMH 003-007 TO 027-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	REPLACED PIPE FROM SMH 003-007 TO 027-030	46,555.00	CL
201304320801	HICKORY	GEN OGDEN	09/16/2013	03/19/2014	SMAIN	MWH-ID. 7463-759 POINT REPAIR 308' - 320' FROM SMH 023-034 ESSA 2 BASIN 7-CARROLLTON - SPS 1	COMPETED POINT REPAIR 308' - 320' FROM SMH 023-034	16,900.00	CL
201304319101	CHEROKEE	BENJAMIN	09/16/2013	04/30/2015	SMAIN	MWH-ID. 7463-762 REPLACE PIPE FROM SMH 041-001 TO 042-020 ESSA 2 - BASIN 7-CARROLLTON - SPS 14	REPLACED PIPE FROM SMH 041-001 TO 042-020	201,802.00	CL
201304319001	LEONIDAS	PANOLA	09/16/2013	03/13/2014	SMAIN	MWH-ID. 7463-761 POINT REPAIR 283' - 295' FROM SMH 024-020 ESSA 2 BASIN 7-CARROLLTON - SPS 1	COMPETED POINT REPAIR 283' - 295' FROM SMH 024-020	11,200.00	CL
201304318901	LEONIDAS	PANOLA	09/16/2013	03/13/2014	SLEAD	MWH-ID. 7463-760 POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011 ESSA 2 - BASIN 7-CARROLLTON - SPS 1	COMPETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011	10,002.00	CL
201304318801	LEONIDAS	PANOLA	09/16/2013	05/31/2014	SLINE	MWH-ID. 7463-760 FULL LINING OF SEGEMENT 024-011 TO 024-010 ESSA 2 - BASIN 7-CARROLLTON - SPS 1	COMPLETED FULL LINING OF SEGEMENT 024-011 TO 024-010	14,122.00	CL
201304299601	PEARL	LOWERLINE	09/12/2013	09/25/2014	SLINE	MWH-ID. 7463-708 FULL LINING OF SEGEMENT 042-015 TO 042-014	COMPLETED FULL LINING OF SEGEMENT 042-015 TO 042-014	9,389.00	CL
201304299501	S CLARK	WASHINGTON AV	09/12/2013	10/02/2014	SLINE	MWH-ID. 7463-709 FULL LINING OF SEGEMENT 169-026 TO 169-025 ESSA 2 - BASIN 4 - Uptown- SPS 14	COMPLETED FULL LINING OF SEGEMENT 169-026 TO 169-025	5,498.00	CL
201304029501	NASHVILLE AV	FONTAINEBLEAU DR	07/25/2013	08/27/2013	SMAIN	MWH-ID. 7463-744 POINT REPAIR 272' - 284' FROM SMH 076-030 ESSA 2 BASIN 7 - CARROLLTON - SPS 5	COMPLETED POINT REPAIR 272' - 284' FROM SMH 076-030	6,200.00	CL
201304029401	LOWERLINE	DIXON	07/25/2013	08/29/2013	SMAIN	MWH-ID. 7463-743 POINT REPAIR 135' - 147' FROM SMH 049-012 ESSA 2 BASIN 7 - CARROLLTON - SPS 5	COMPLETED POINT REPAIR 135' - 147' FROM SMH 049-012	6,200.00	CL
201304029301	LOWERLINE	MAPLE	07/25/2013	08/15/2013	SMAIN	MWH-ID. 7463-742 POINT REPAIR 260' - 272' FROM SMH 043-002 ESSA 2 BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 260' - 272' FROM SMH 043-002	6,200.00	CL
201302802301	FERN	NELSON	01/15/2013	06/11/2014	SMAIN	WH-ID. 7463-658 REPLACE PIPE FOR LINE SEGMENT 035-021 TO 035-009 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	CANCEL THIS WORK ORDER PER MARK JOHNSON ON 1/17/13 BUT WORK WAS STILL DONE	75,688.00	CL
201302802001	HILLARY	OAK	01/15/2013	08/12/2014	SMAIN	MWH-ID. 7463-289 REPLACE PIPE FOR LINE SEGMENT 044-020 TO 044-019 ESSA 2 - BASIN 7 - CARROLLTON - STATION 14	REPLACED PIPE FOR LINE SEGMENT 044-020 TO 044-019	81,629.00	CL
201202088001	S ROMAN	TOLEDANO	09/24/2012	05/05/2014	SMAIN	MWH-ID. 7463-695 PERFORM POINT REPAIR 0' TO 12'	PERFORMED POINT REPAIR 0' TO 12'	10,022.00	CL
201202086301	S ROMAN	TOLEDANO	09/24/2012	05/05/2014	SMAIN	MWH-ID. 7463-695 PERFORM POINT REPAIR 371' TO 380'	PERFORMED POINT REPAIR 371' TO 380'	10,000.00	CL
201201735801	S JEFFERSON DAVIS PK	DIXON	07/25/2012	12/15/2015	SLEAD	MWH-ID. 7463-672 POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014	10,000.00	CL
201200380601	OLEANDER	S CARROLLTON AV	02/15/2012	04/22/2014	SMAIN	MWH-ID. 7463-680 REPLACE PIPE FROM SMH 037-019 TO 037-018 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 037-019 TO 037-018	74,484.00	CL

201200380501	FORSHEY	S CARROLLTON AV	02/15/2012	05/12/2014	SMAIN	MWH-ID. 7463-679 POINT REPAIR 277' - 289' FROM SMH 037-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 277' - 289' FROM SMH 037-015	10,010.00	CL	
201200380401	FORSHEY	S CARROLLTON AV	02/15/2012	05/09/2014	SMAIN	MWH-ID. 7463-679 POINT REPAIR 0' - 12' FROM SMH 037-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 0' - 12' FROM SMH 037-015	8,960.00	CL	
201200380301	SHORT	OLIVE	02/15/2012	03/10/2014	SMAIN	MWH-ID. 7463-678 REPLACE PIPE PIPE FROM SMH 037-014 TO 037-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE PIPE FROM SMH 037-014 TO 037-013	69,645.00	CL	
201200380201	SHORT	PALM	02/15/2012	05/05/2014	SMAIN	MWH-ID. 7463-677 REPLACE PIPE PIPE FROM SMH 037-011 TO 037-009 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 037-011 TO 037-009	73,038.00	CL	
201200376301	S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	02/11/2015	SLINE	MWH-ID. 7463-673 FULL LINING OF SMH 169-015 TO 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 169-015 TO 169-014	10,702.00	CL	
201200376201	S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	12/15/2014	SMAIN	MWH-ID. 7463-673 POINT REPAIR 84' - 96' FROM SMH 169-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 84' - 96' FROM SMH 169-015	10,000.00	CL	
201200376101	S JEFFERSON DAVIS PK	HOWARD AV	02/14/2012	12/15/2014	SMAIN	MWH-ID. 7463-673 POINT REPAIR 0' - 12' FROM SMH 169-015 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 0' - 12' FROM SMH 169-015	10,000.00	CL	
201200376001	S JEFFERSON DAVIS PK	DIXON	02/14/2012	02/11/2015	SLINE	MWH-ID. 7463-672 FULL LINING OF SMH 169-014 TO 169-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 169-014 TO 169-013	17,954.00	CL	
201200375901	S JEFFERSON DAVIS PK	DIXON	02/14/2012	12/12/2014	SLEAD	MWH-ID. 7463-672 SERVICE POINT REPAIR 181' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 181' FROM SMH 169-014	10,009.00	CL	
201200375801	S JEFFERSON DAVIS PK	DIXON	02/14/2012	12/12/2014	SLEAD	MWH-ID. 7463-672 SERVICE POINT REPAIR 83' FROM SMH 169-014 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 83' FROM SMH 169-014	10,014.00	CL	
201200375701	CLIO	S SALCEDO	02/14/2012	06/12/2014	SMAIN	MWH-ID. 7463-671 REPLACE PIPE FROM SMH 168-025 TO 168-022 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 168-025 TO 168-022	44,879.00	CL	
201200375601	S MIRO	1ST	02/14/2012	04/21/2014	SMAIN	MWH-ID. 7463-670 REPLACE PIPE FROM SMH 145-029 TO 132-013 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	REPLACED PIPE FROM SMH 145-029 TO 132-013	39,958.00	CL	
201200375501	JOSEPHINE	S CLAIBORNE AV	02/14/2012	06/30/2014	SLINE	MWH-ID. 7463-669 FULL LINING OF SMH 144-027 TO 144-023 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED FULL LINING OF SMH 144-027 TO 144-023	15,525.00	CL	
201200375401	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/28/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 281' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 281' FROM SMH 144-027 CANCEL THIS WOKR ORDER PER MARK JOHNSON	10,022.00	CL	
201200375301	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/24/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 102' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 102' FROM SMH 144-027 CANCEL THIS WOKR ORDER PER MARK JOHNSON	10,020.00	CL	
201200375201	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/28/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 56' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 56' FROM SMH 144-027 CANCEL THIS WOKR ORDER PER MARK JOHNSON	10,018.00	CL	
201200375101	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/23/2014	SLEAD	MWH-ID. 7463-669 SERVICE POINT REPAIR 25' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED SERVICE POINT REPAIR 25' FROM SMH 144-027 CANCEL THIS WOKR ORDER PER MARK JOHNSON	10,000.00	CL	
201200375001	JOSEPHINE	S CLAIBORNE AV	02/14/2012	04/24/2014	SMAIN	MWH-ID. 7463-669 POINT REPAIR 236' - 248' FROM SMH 144-027 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR 236' - 248' FROM SMH 144-027 CANCEL THIS WOKR ORDER PER MARK JOHNSON	10,020.00	CL	
201200049901	ST CHARLES AV	HUSO	01/06/2012	01/05/2015	SLINE	MWH-ID. 7463-371 FULL LINING FROM SMH 030-020 TO 030-018 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINING FROM SMH 030-020 TO 030-018	4,582.00	CL	
201102222101	GEN PERSHING	S DUPRE	12/20/2011	05/19/2014	SLEAD	MWH-ID. 7463-305 POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021 ESSA 2 - BASIN 7 - CARROLLTON - STATION 5	COMPLETED POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021	10,039.00	CL	
201502350901	BROADWAY	HICKORY	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-008			OP	
201603568601	GEN OGDEN	LEAKE AV	02/05/2016		SMAIN	MWH-ID. 7463-1060 REPLACE PIPE FROM SMH 022-009 TO 022-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP	
201502351001	COHN	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-023			OP	
201502351201	BROADWAY	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-057			OP	
201502351101	COHN	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-033			OP	
201502351401	THALIA	S TELEMACHUS	07/30/2015		SMBG	REHAB SEWER MANHOLE 048-084			OP	
201502351601	WASHINGTON AV	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-005			OP	
201502351801	PINE	HOWARD	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-013			OP	
201502352001	PALMETTO	S GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-030			OP	
201502352201	DIXON	LOWERLINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 049-041			OP	
201502353101	ADAMS	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-021			OP	
201502353001	BURDETTE	SPRUCE	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-001			OP	
201502352901	BROADWAY	GREEN	07/30/2015		SMBG	REHAB SEWER MANHOLE 056-007			OP	
201502352801	PINE	JEANNETTE	07/30/2015		SMBG	REHAB SEWER MANHOLE 055-030			OP	
201502352701	PINE	OAK	07/30/2015		SMBG	REHAB SEWER MANHOLE 055-025			OP	
201502352601	ZIMPEL	AUDUBON	07/30/2015		SMBG	REHAB SEWER MANHOLE 054-024			OP	
201502352501	AUDUBON	ST CHARLES AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 053-004			OP	
201502352401	CHESTNUT	BROADWAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 051-021			OP	
201502352301	CONSTANCE	LEAKE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 050-006			OP	
201502354001	BROADWAY	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-027			OP	
201502353901	BROADWAY	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-026			OP	
201502353801	AUDUBON	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-020			OP	
201502353701	BROADWAY	PRITCHARD PL	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-014			OP	
201502353601	FIG	PINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-011			OP	
201502353501	BROADWAY	FIG	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-010			OP	
201502353401	BROADWAY	COLAPISSA	07/30/2015		SMBG	REHAB SEWER MANHOLE 047-001			OP	
201502353301	ADAMS	S CLAIBORNE AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-043			OP	
201502353201	LOWERLINE	NELSON	07/30/2015		SMBG	REHAB SEWER MANHOLE 046-028			OP	

201502356501	PALMETTO	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-040				OP
201502356401	PALMETTO	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-039				OP
201502356301	CAMBROUNNE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-035				OP
201502356201	PALMETTO	CAMBROUNNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-032				OP
201502356101	DIXON	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-025				OP
201502356001	BURDETTE	GREEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 045-032				OP
201502355901	LOWERLINE	HICKORY	07/30/2015	SMBG	REHAB SEWER MANHOLE 045-004				OP
201502355801	JEANNETTE	BURDETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 044-034				OP
201502355701	LOWERLINE	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 044-003				OP
201502355601	LOWERLINE	ZIMPEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-045				OP
201502355501	FRERET	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-036				OP
201502355401	BURTHE	ADAMS	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-021				OP
201502355301	HILLARY	ZIMPEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-014				OP
201502355201	BURTHE	HILLARY	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-012				OP
201502355101	CHEROKEE	ZIMPEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-010				OP
201502355001	LOWERLINE	FRERET	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-006				OP
201502354901	CHEROKEE	MAPLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-005				OP
201502354801	BURTHE	CHEROKEE	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-004				OP
201502354701	LOWERLINE	MAPLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 043-002				OP
201502354601	HAMPSON	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-076				OP
201502354501	CLIO	AUDUBON	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-041				OP
201502354401	PALM	BROADWAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-026				OP
201502354301	BURDETTE	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 047-044				OP
201502354201	BURDETTE	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 047-038				OP
201502354101	COLLEGE CT	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 047-033				OP
201502357401	PEARL	ADAMS	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-032				OP
201502357301	ST CHARLES AV	HILLARY	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-010				OP
201502357201	ST CHARLES AV	MILLAUDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-009				OP
201502357101	LOWERLINE	GARFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 041-041				OP
201502357001	HURST	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 041-039				OP
201502356901	ALVIN CALLENDER	PRYTANIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 041-024				OP
201502356801	HILLARY	GARFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 041-004				OP
201502356701	STROELITZ	CAMBROUNNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-050				OP
201502356601	PEACH	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-046				OP
201502359101	OLIVE	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-032				OP
201502359001	OLIVE	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-023				OP
201502358901	OLIVE	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-021				OP
201502358801	FERN	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-017				OP
201502358701	FERN	FORSHEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-012				OP
201502358601	SHORT	PALM	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-007				OP
201502358501	OLIVE	SHORT	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-004				OP
201502358401	OLIVE	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-001				OP
201502358301	SHORT	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-062				OP
201603743601	S DORGENOIS	ERATO	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				OP
201603743501	S DORGENOIS	ERATO	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				OP
201502367601	HAMILTON	COLAPISSA	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-021				OP
201502367501	OLIVE	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-073				OP
201502367401	EDINBURGH	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-072				OP
201502367301	STROELITZ	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-055				OP
201502367201	GEN OGDEN	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-047				OP
201502367101	PEACH	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-040				OP
201502367001	PEACH	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-039				OP
201502366901	PALMETTO	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-037				OP
201502366801	HOLLYGROVE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-035				OP
201502366701	GEN OGDEN	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-033				OP
201502366601	MONROE	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-028				OP
201502366501	DIXON	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-022				OP
201502366401	LEONIDAS	DIXON	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-020				OP
201502366301	PALMETTO	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-019				OP
201502366201	EAGLE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-007				OP
201502366101	STROELITZ	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-003				OP
201502366001	OLIVE	EAGLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-X05				OP
201502365901	EDINBURGH	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-075				OP
201502365801	OLEANDER	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-074				OP
201502365701	SHORT	PEARL	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-025				OP
201502365601	ST CHARLES AV	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-018				OP
201502365501	SHORT	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-012				OP
201502365401	LEAKE AV	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-005				OP
201502365301	LEAKE AV	HAMPSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-002				OP
201502365201	DANTE	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 030-001				OP
201502365101	HEATON	COUNTRY CLUB DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-030				OP
201502365001	HOLLYGROVE	QUINCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-029				OP
201502364901	HOLLYGROVE	PEAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-022				OP
201502364801	EAGLE	HEATON	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-016				OP
201502364701	PONTCHARTRAIN BL	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-015				OP
201502364501	GEN OGDEN	PEAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-010				OP
201502364301	MONROE	MARKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-005				OP
201502364201	MARKS	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-004				OP
201502364101	EAGLE	MARKS	07/30/2015	SMBG	REHAB SEWER MANHOLE 029-001				OP
201502364001	PALMETTO	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 028-068				OP
201502363901	FERN	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-017				OP
201502363801	SHORT	GREEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-011				OP
201502363701	COHN	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-004				OP
201502363601	COHN	SHORT	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-003				OP
201502363401	SHORT	OAK	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-043				OP
201502363301	S CARROLLTON AV	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-039				OP
201502363201	SHORT	WILLOW	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-034				OP
201502363101	PLUM	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-013				OP

201502363001	DANTE	WILLOW	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-010			OP
201502362901	CAMBRONNE	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 032-009			OP
201502362801	FRERET	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-039			OP
201502362701	S CARROLLTON AV	FRERET	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-024			OP
201502362601	MAPLE	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-021			OP
201502362501	S CARROLLTON AV	MAPLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-016			OP
201502362401	CAMBRONNE	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-013			OP
201502362301	FRERET	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-007			OP
201502362201	JOLIET	FRERET	07/30/2015	SMBG	REHAB SEWER MANHOLE 031-004			OP
201502362101	DANTE	APRICOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-024			OP
201502362001	FIG	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-022			OP
201502361901	PRITCHARD PL	NOTRE DAME	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-011			OP
201502361801	FERN	WALMSLEY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-010			OP
201502361701	FERN	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-002			OP
201502361601	FERN	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-001			OP
201502361501	DUBLIN	NELSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-045			OP
201502361401	APPLE	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-042			OP
201502361201	NELSON	CAMBRONNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 035-033			OP
201502361101	PANOLA	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-044			OP
201502361001	DUBLIN	NERON PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-014			OP
201502360901	DUBLIN	SYCAMORE	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-008			OP
201502360801	DANTE	SPRUCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 034-001			OP
201502360701	COHN	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-054			OP
201502360601	GREEN	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-051			OP
201502360501	BIRCH	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-046			OP
201502360401	DUBLIN	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 033-033			OP
201502360301	FIG	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-040			OP
201502360201	S CARROLLTON AV	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-036			OP
201502360101	PRITCHARD PL	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-029			OP
201502360001	PRITCHARD PL	DUBLIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-028			OP
201603790201	EARHART BL	DUBLIN	03/01/2016	SLINE	MWH-ID: 7463-1051 SERVICE REPAIR VIA LINING 99' FROM 036-045 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603790101	OAKLAND DR	METAIRIE RD	03/01/2016	SMAIN	MWH-ID: 7463-984 POINT REPAIR REPLACE SERVICE 101' FROM 018-007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603790001	APRICOT	DUBLIN	03/01/2016	SLINE	MWH-ID: 7463-1053 FULL LINING OF PIPE FROM 036-065 to 036-064 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789901	OAKLAND DR	METAIRIE RD	03/01/2016	SLINE	MWH-ID: 7463-984 FULL LINING OF PIPE FROM 018-007 to 018-008 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789801	PEACH	AIRLINE HW	03/01/2016	SLINE	MWH-ID: 7463-986 FULL LINING OF PIPE FROM 028-026 to 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789701	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID: 7463-1053 SERVICE POINT REPAIR 151' FROM SMH 036-65 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789601	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID: 7463-1053 SERVICE POINT REPAIR 201' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789501	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID: 7463-1053 SERVICE POINT REPAIR 61' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789401	APRICOT	DUBLIN	03/01/2016	SLEAD	MWH-ID: 7463-1053 SERVICE POINT REPAIR 251' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789201	S CARROLLTON AV	FIG	03/01/2016	SMAIN	MWH-ID: 7463-1050 POINT REPAIR 0' TO 3' FROM SMH 036-043 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603789101	MONROE	NELSON	03/01/2016	SMAIN	MWH-ID: 7463-985 POINT REPAIR 284' TO 305' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603788501	OAKLAND DR	METAIRIE RD	03/01/2016	SMAIN	MWH-ID: 7463-984 POINT REPAIR REPLACE SERVICE 43' FROM 018-007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603788401	PEACH	AIRLINE HW	03/01/2016	SLINE	MWH-ID: 7463-986 POINT REPAIR REPLACE SERVICE 74 FROM 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603788301	APRICOT	DUBLIN	03/01/2016	SLINE	MWH-ID: 7463-1053 SERVICE REPAIR VIA LINING 45' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603788201	DUBLIN	LEAKE AV	03/01/2016	SMAIN	MWH-ID: 7463-987 REPLACE PIPE FROM SMH 030-033 to 030-004 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP
201603788101	HICKORY	S CARROLLTON AV	03/01/2016	SMAIN	MWH-ID: 7463-989 REPLACE PIPE FROM SMH 033-030 TO 033-060 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP
201603788001	CAMBRONNE	GREEN	03/01/2016	SMAIN	MWH-ID: 7463-988 REPLACE PIPE FROM SMH 033-048 TO 033-050 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP
201603787901	FIG	DUBLIN	03/01/2016	SMAIN	MWH-ID: 7463-1049 REPLACE PIPE FROM SMH 036-038 TO 036-039 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603787801	EARHART BL	DUBLIN	03/01/2016	SLINE	MWH-ID: 7463-1051 SERVICE REPAIR VIA LINING 28' FROM 036-045 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603787701	MONROE	NELSON	03/01/2016	SMAIN	MWH-ID: 7463-985 POINT REPAIR 256' TO 271' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603787601	MONROE	NELSON	03/01/2016	SMAIN	MWH-ID: 7463-985 POINT REPAIR 203' TO 223' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603787501	MONROE	NELSON	03/01/2016	SLINE	MWH-ID: 7463-985 FULL LINING OF PIPE FROM 025-021 to 025-036 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			OP
201603787401	SPRUCE	DUBLIN	03/01/2016	SMAIN	MWH-ID: 7463-990 REPLACE PIPE FROM SMH 034-001 TO 034-004 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP
201603746701	LOWERLINE	S CLAIBORNE AV	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner			OP
201502376401	MISTLETOE	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-025			OP
201502376301	STROELITZ	CHERRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-016			OP
201502376201	MISTLETOE	STROELITZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-015			OP
201502376101	PALMETTO	CHERRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-005			OP
201502376001	FORSHEY	MISTLETOE	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-039			OP
201502375901	PALM	MONTICELLO AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-035			OP
201502375801	PALM	CECIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-034			OP
201502375701	PALM	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-032			OP
201502375601	OLEANDER	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-015			OP
201502375501	FORSHEY	LIVINGSTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-013			OP
201502375401	CHERRY	AIRLINE HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 003-003			OP
201502375301	LIVE OAK	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-018			OP

201502375201	MONTECELLO AV	PRITCHARD PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-011				OP
201502375001	CHERRY	APRICOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 002-007				OP
201502374901	APPLE	MONTECELLO AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 001-009				OP
201502374801	APPLE	MISTLETOE	07/30/2015	SMBG	REHAB SEWER MANHOLE 001-007				OP
201502374701	PALMETTO	NORTHLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 004-010				OP
201502373101	LEAKE AV	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 021-005				OP
201502373001	PONTCHARTRAIN BL	OAKLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-010				OP
201502372901	PONTCHARTRAIN BL	OAKLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-009				OP
201502372801	OAKLAND DR	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-007				OP
201502372701	OAKLAND DR	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-006				OP
201502372601	OAKLAND DR	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-005				OP
201502372501	PONTCHARTRAIN BL	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-004				OP
201502372401	PONTCHARTRAIN BL	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-003				OP
201502372301	PONTCHARTRAIN BL	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 018-002				OP
201502372201	GEN OGDEN	QUINCE	07/30/2015	SMBG	REHAB SEWER MANHOLE 017-008				OP
201502372101	BAMBOO RD	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 006-014				OP
201502372001	BAMBOO RD	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 006-012				OP
201502371901	GARDEN LN	METAIRIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 006-004				OP
201502371801	BELFAST	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-003				OP
201502371701	SPRUCE	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 024-029				OP
201502371601	SPRUCE	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 024-028				OP
201502371501	COHN	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-068				OP
201502371401	GREEN	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-064				OP
201502371301	BIRCH	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-061				OP
201502371201	BIRCH	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-059				OP
201502371101	GEN OGDEN	CARROLLTON WATER PLANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-028				OP
201502371001	LEONIDAS	HICKORY	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-003				OP
201502370901	GEN OGDEN	PLUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-040				OP
201502370801	JEANNETTE	EAGLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-032				OP
201502370701	MONROE	BIRCH	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-031				OP
201502370601	OAK	MONTECELLO AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-011				OP
201502370501	GEN OGDEN	OAK	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-010				OP
201502370401	GEN OGDEN	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-009				OP
201502370301	GEN OGDEN	LEAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-008				OP
201502370201	MONROE	ZIMPEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 021-007				OP
201502370101	LEAKE AV	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 021-006				OP
201502370001	HAMILTON	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-020				OP
201502369901	COLAPISSA	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-006				OP
201502369801	HOLLYGROVE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-005				OP
201502369701	MONROE	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-038				OP
201502369601	LEONIDAS	APRICOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-026				OP
201502369501	MONROE	BELFAST	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-022				OP
201502369401	BELFAST	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 025-007				OP
201502369301	LEONIDAS	EDINBURGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-071				OP
201502369201	LEONIDAS	OLIVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-054				OP
201502369101	MONROE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-047				OP
201502369001	OLEANDER	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-042				OP
201502368901	OLEANDER	HOLLYGROVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-035				OP
201502368801	HAMILTON	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-031				OP
201502368701	HAMILTON	PALM	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-022				OP
201502368501	MONROE	FORSHEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 027-003				OP
201502368401	APRICOT	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-043				OP
201502368201	PRITCHARD PL	LEONIDAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-035				OP
201502368101	PRITCHARD PL	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-032				OP
201502368001	FIG	EAGLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-028				OP
201502367901	EAGLE	FIG	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-027				OP
201502367801	COLAPISSA	HAMILTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-026				OP
201502367701	HAMILTON	COLAPISSA	07/30/2015	SMBG	REHAB SEWER MANHOLE 026-025				OP
201502359901	DUBLIN	PALM	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-004				OP
201502359801	STROELITZ	CAMBROUNNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-002				OP
201502359701	EDINBURGH	CAMBROUNNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-061				OP
201502359601	OLIVE	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-047				OP
201502359501	OLEANDER	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-045				OP
201502359401	DANTE	OLEANDER	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-041				OP
201502359301	OLIVE	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-038				OP
201502359201	OLEANDER	DANTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 037-035				OP
201502358201	FIG	S CARROLLTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 036-043				OP
201502358101	FERN	STROELITZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-024				PR
201502358001	STROELITZ	FERN	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-023				OP
201502357901	S CARROLLTON AV	PALMETTO	07/30/2015	SMBG	REHAB SEWER MANHOLE 038-018				OP
201502357801	HAMPSON	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-074				OP
201502357701	ADAMS	HAMPSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-071				OP
201502357601	HILLARY	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-056				OP
201502357501	DOMINICAN	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 042-047				OP
201502352101	S GENOIS	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-038				OP
201502351901	PINE	HOWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-014				OP
201502351701	DIXON	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 049-011				OP
201502351501	THALIA	S TELEMACHUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-085				OP
201502351301	PINE	FORSHEY	07/30/2015	SMBG	REHAB SEWER MANHOLE 048-076				OP
201401529901	JOLIET	OLEANDER	06/30/2014	SMAIN	MWH-ID. 7463-939 POINT REPAIR 0' TO 26' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR
201401947901	LEONIDAS	APRICOT	09/05/2014	10/28/2014	SMAIN	MWH-ID. 7463-978 POINT REPAIR 0' TO 12' FROM SMH 026-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 026-037	4,500.00	CL
201401947201	LEONIDAS	APRICOT	09/05/2014	10/27/2014	SMAIN	MWH-ID. 7463-978 POINT REPAIR 344' TO 356' FROM SMH 026-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 344' TO 356' FROM SMH 026-037	4,770.00	CL
201401538301	APPLE	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-923 REPLACE PIPE FROM SMH 025-029 TO 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR

201401538201	LEONIDAS	APRICOT	06/30/2014		SMAIN	MWH-ID. 7463-922 POINT REPAIR 256' TO 268' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401538101	LEONIDAS	APRICOT	06/30/2014		SLINE	MWH-ID. 7463-922 FULL LINING OF PIPE FROM SMH 025-026 TO 025-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401538001	COHN	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-921 POINT REPAIR 227' TO 239' FROM SMH 023-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401537901	COHN	LEONIDAS	06/30/2014		SMAIN	MWH-ID. 7463-921 POINT REPAIR 148' TO 183' FROM SMH 023-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401537801	MONROE	ZIMPEL	06/30/2014		SMAIN	MWH-ID. 7463-919 REPLACE PIPE FROM SMH 021-007 TO 022-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401537701	PONTCHARTRAIN BL	OAKLAND DR	06/30/2014		SMAIN	MWH-ID. 7463-918 POINT REPAIR 120' TO 132' FROM SMH 018-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201402236001	SYCAMORE	DUBLIN	10/21/2014		SMAIN	MWH-ID. 7463-993 POINT REPAIR 0' TO 12' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402235901	SYCAMORE	JOLIET	10/21/2014		SMAIN	MWH-ID. 7463-992 REPLACE PIPE FROM SMH 034-016 TO 034-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402235801	CAMBRONNE	SYCAMORE	10/21/2014		SLEAD	MWH-ID. 7463-991 SERVICE POINT REPAIR 215' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402235701	CAMBRONNE	SYCAMORE	10/21/2014		SMAIN	MWH-ID. 7463-991 POINT REPAIR 276' TO 288' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402235601	CAMBRONNE	SYCAMORE	10/21/2014		SLINE	MWH-ID. 7463-991 FULL LINING OF PIPE FROM SMH 034-011 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402235201	SYCAMORE	DUBLIN	10/21/2014		SLINE	MWH-ID. 7463-993 FULL LINING OF PIPE FROM SMH 034-038 TO 034-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402233901	GARFIELD	WALNUT	10/21/2014		SMAIN	MWH-ID. 7463-994 POINT REPAIR 27' TO 49' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14				OP	
201402233801	SYCAMORE	DUBLIN	10/21/2014		SMAIN	MWH-ID. 7463-993 POINT REPAIR 47' TO 70' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201402047201	MISTLETOE	EDINBURGH	09/19/2014	07/31/2014	SMAIN	MWH-ID. 7463-722 POINT REPAIR 35' TO 60' FROM SMH 003-005 ESSA 2 - BASIN 7 - CARROLLTON - STATION 3	COMPLETED POINT REPAIR 35' TO 60' FROM SMH 003-005		31,700.00	CL	
201500443301	OLIVE	MISTLETOE	02/25/2015		SLINE	MWH-ID. 7463-1003 FULL LINING OF PIPE FROM SMH 003-001 TO 027-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500443201	APPLE	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1039 POINT REPAIR 76' TO 91' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500443101	APPLE	JOLIET	02/25/2015		SLINE	MWH-ID. 7463-1039 FULL LINING OF PIPE FROM SMH 035-030 TO 025-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500443001	S CLAIBORNE AV	DUBLIN	02/25/2015		SLINE	MWH-ID. 7463-1019 FULL LINING OF PIPE FROM SMH 035-038 TO 035-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500442901	HICKORY	HILLARY	02/25/2015		SLEAD	MWH-ID. 7463-1024 SERVICE POINT REPAIR 73' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201500442801	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SMAIN	MWH-ID. 7463-1025 POINT REPAIR 218' TO 230' FROM SMH 134-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5				OP	
201500442701	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1016 POINT REPAIR 127' TO 139' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				OP	
201500442601	DUBLIN	SYCAMORE	02/25/2015		SLINE	MWH-ID. 7463-1008 FULL LINING OF PIPE FROM SMH 034-008 TO 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201500442501	PANOLA	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1009 REPLACE PIPE FROM SMH 034-010 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201501238301	COHN	PINE	07/07/2015		SLINE	MWH-ID. 7463-1054 FULL LINING OF PIPE FROM SMH 056-028 TO 056-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201501237601	COHN	PINE	07/07/2015		SMAIN	MWH-ID. 7463-1054 POINT REPAIR 80' TO 92' FROM SMH 056-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201500524401	MAPLE	LOWERLINE	03/09/2015	03/03/2015	SLINE	MWH-ID. 7463-802 FULL LINE FROM SMH 043-032 TO 054-017 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED FULL LINE FROM SMH 043-032 TO 054-017		11,552.00	CL	
201500524301	MAPLE	LOWERLINE	03/09/2015	02/24/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 158-170 FROM SMH 054-017 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 158-170 FROM SMH 054-017		4,872.00	CL	
201500524201	MAPLE	LOWERLINE	03/09/2015	02/23/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 186-198 FROM SMH 054-017 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 186-198 FROM SMH 054-017		6,236.00	CL	
201500524101	MAPLE	LOWERLINE	03/09/2015	02/19/2014	SMAIN	MWH-ID. 7463-802 POINT REPAIR 90-102 FROM SMH 054-017 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14	COMPLETED POINT REPAIR 90-102 FROM SMH 054-017		5,988.00	CL	
201500451001	PONTCHARTRAIN BL	METAIRIE RD	02/25/2015		SLINE	MWH-ID. 7463-1006 FULL LINING OF PIPE FROM SMH 018-002 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500450901	PONTCHARTRAIN BL	METAIRIE RD	02/25/2015		SLEAD	MWH-ID. 7463-1006 SERVICE POINT REPAIR 7' FROM SMH 018-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500450801	SYCAMORE	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1014 REPLACE PIPE FROM SMH 034-049 TO 034-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201500449401	CAMBRONNE	APRICOT	02/25/2015		SMAIN	MWH-ID. 7463-1020 POINT REPAIR 0' TO 12' FROM SMH 036-019 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500449301	CAMBRONNE	APRICOT	02/25/2015		SMAIN	MWH-ID. 7463-1020 POINT REPAIR 284' TO 299' FROM SMH 036-019 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500449201	CAMBRONNE	APRICOT	02/25/2015		SLINE	MWH-ID. 7463-1020 FULL LINING OF PIPE FROM SMH 036-019 TO 036-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201500449101	HICKORY	HILLARY	02/25/2015		SLEAD	MWH-ID. 7463-1024 SERVICE POINT REPAIR 86' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201500449001	HICKORY	HILLARY	02/25/2015		SLINE	MWH-ID. 7463-1024 FULL LINING OF PIPE FROM SMH 045-014 TO 045-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201500448901	LOWERLINE	DIXON	02/25/2015		SLINE	MWH-ID. 7463-1040 FULL LINING OF PIPE FROM SMH 049-012 TO 049-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5				PR	
201500448801	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SMAIN	MWH-ID. 7463-1025 POINT REPAIR 21' TO 46' FROM SMH 134-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5				OP	
201500448701	S DUPRE	MARTIN LUTHER KING BL	02/25/2015		SLINE	MWH-ID. 7463-1025 FULL LINING OF PIPE FROM SMH 134-006 TO 134-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5				OP	
201500448101	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1016 POINT REPAIR 160' TO 172' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				OP	

201500448001	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SLEAD	MWH-ID. 7463-1016 SERVICE POINT REPAIR 179' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP
201500447901	S CARROLLTON AV	S CLAIBORNE AV	02/25/2015		SLINE	MWH-ID. 7463-1016 FULL LINING OF PIPE FROM SMH 034-054 TO 034-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			OP
201500447801	DUBLIN	SYCAMORE	02/25/2015		SLEAD	MWH-ID. 7463-1008 SERVICE POINT REPAIR 174' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447701	DUBLIN	SYCAMORE	02/25/2015		SLEAD	MWH-ID. 7463-1008 SERVICE POINT REPAIR 7' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447601	DUBLIN	SYCAMORE	02/25/2015		SMAIN	MWH-ID. 7463-1008 POINT REPAIR 76' TO 88' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447501	S CLAIBORNE AV	FERN	02/25/2015		SLINE	MWH-ID. 7463-1017 FULL LINING OF PIPE FROM SMH 034-057 TO 034-056 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447401	S CLAIBORNE AV	FERN	02/25/2015		SLEAD	MWH-ID. 7463-1017 SERVICE POINT REPAIR 25' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447301	S CLAIBORNE AV	FERN	02/25/2015		SLEAD	MWH-ID. 7463-1017 SERVICE POINT REPAIR 86' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447201	S CLAIBORNE AV	FERN	02/25/2015		SMAIN	MWH-ID. 7463-1017 POINT REPAIR 249' TO 261' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500447101	S CLAIBORNE AV	DUBLIN	02/25/2015		SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 133' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500447001	S CLAIBORNE AV	DUBLIN	02/25/2015		SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 92' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500446901	S CLAIBORNE AV	DUBLIN	02/25/2015		SLEAD	MWH-ID. 7463-1019 SERVICE POINT REPAIR 225' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500446801	PANOLA	FERN	02/25/2015		SMAIN	MWH-ID. 7463-1011 POINT REPAIR 91' TO 116' FROM SMH 034-044 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446701	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 212' TO 227' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446601	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 243' TO 257' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446501	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 22' TO 40' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446401	PANOLA	S CARROLLTON AV	02/25/2015		SMAIN	MWH-ID. 7463-1012 POINT REPAIR 106' TO 123' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446301	SHORT	PANOLA	02/25/2015		SLINE	MWH-ID. 7463-1010 FULL LINING OF PIPE FROM SMH 034-043 TO 034-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446201	SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID. 7463-1010 POINT REPAIR 270' TO 292' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446101	SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID. 7463-1010 POINT REPAIR 129' TO 148' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500446001	SHORT	PANOLA	02/25/2015		SLEAD	MWH-ID. 7463-1010 SERVICE POINT REPAIR 241' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500445901	S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 15' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500445801	S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 116' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500445701	S CARROLLTON AV	NERON PL	02/25/2015		SLEAD	MWH-ID. 7463-1015 SERVICE POINT REPAIR 210' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500445601	S CARROLLTON AV	NERON PL	02/25/2015		SLINE	MWH-ID. 7463-1015 FULL LINING OF PIPE FROM SMH 034-050 TO 034-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500445501	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLINE	MWH-ID. 7463-1005 FULL LINING OF PIPE FROM SMH 018-001 TO 018-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500445401	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLEAD	MWH-ID. 7463-1005 SERVICE POINT REPAIR 110' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500445301	HOLLYGROVE	COLAPISSA	02/25/2015		SMAIN	MWH-ID. 7463-1037 REPLACE PIPE FROM SMH 026-004 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500445201	PEACH	MONROE	02/25/2015		SMAIN	MWH-ID. 7463-1038 POINT REPAIR 231' TO 243' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500445101	PEACH	MONROE	02/25/2015		SMAIN	MWH-ID. 7463-1038 POINT REPAIR 338' TO 347' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500445001	PEACH	MONROE	02/25/2015		SLINE	MWH-ID. 7463-1038 FULL LINING OF PIPE FROM SMH 028-026 TO 028-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500444901	OLEANDER	CHERRY	02/25/2015		SMAIN	MWH-ID. 7463-1004 POINT REPAIR 0' TO 12' FROM SMH 003-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500444801	OLEANDER	CHERRY	02/25/2015		SMAIN	MWH-ID. 7463-1004 POINT REPAIR 282' TO 576' FROM SMH 003-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500444701	MISTLETOE	EDINBURGH	02/25/2015		SLINE	MWH-ID. 7463-1036 FULL LINING OF PIPE FROM SMH 003-005 TO 003-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500444601	FERN	S CLAIBORNE AV	02/25/2015		SLEAD	MWH-ID. 7463-1018 SERVICE POINT REPAIR 128' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500444501	FERN	S CLAIBORNE AV	02/25/2015		SLINE	MWH-ID. 7463-1018 FULL LINING OF PIPE FROM SMH 034-065 TO 034-064 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500444401	FERN	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1018 POINT REPAIR 191' TO 208' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500444301	FERN	S CLAIBORNE AV	02/25/2015		SMAIN	MWH-ID. 7463-1018 POINT REPAIR 136' TO 148' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1			PR
201500444201	APRICOT	DANTE	02/25/2015		SLINE	MWH-ID. 7463-1023 FULL LINING OF PIPE FROM SMH 036-048 TO 036-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500444101	APRICOT	DANTE	02/25/2015		SMAIN	MWH-ID. 7463-1023 POINT REPAIR 228' TO 246' FROM SMH 036-048 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500444001	FIG	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1021 POINT REPAIR 247' TO 259' FROM SMH 036-022 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500443901	FIG	JOLIET	02/25/2015		SMAIN	MWH-ID. 7463-1021 POINT REPAIR 179' TO 191' FROM SMH 036-022 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500443801	FIG	JOLIET	02/25/2015		SLINE	MWH-ID. 7463-1021 FULL LINING OF PIPE FROM SMH 036-022 TO 036-021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR
201500443701	BELFAST	MISTLETOE	02/25/2015		SLINE	MWH-ID. 7463-1035 FULL LINING OF PIPE FROM SMH 001-015 TO 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3			PR

201502316301	GREEN	GEN OGDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-069				OP
201502316201	BIRCH	JOLIET	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-066				OP
201502316101	HOLLYGROVE	CARROLLTON WATER PLANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-032				OP
201502316001	BIRCH	MONROE	07/30/2015	SMBG	REHAB SEWER MANHOLE 023-016				OP
201502315901	GEN OGDEN	JEANNETTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-037				OP
201502315801	MONROE	WILLOW	07/30/2015	SMBG	REHAB SEWER MANHOLE 022-015				OP
201502311101	LAW RD	ST CHARLES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 065-009				OP
201502311001	S JEFFERSON DAVIS PK	EVE	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-017				OP
201502307101	CALHOUN	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 075-043				OP
201502307001	S ROCHEBLAVE	ROBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 075-017				OP
201502306901	S JOHNSON	STATE STREET DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 074-027				OP
201502306801	MAGAZINE	AUDUBON PARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 061-014				OP
201502306701	MAGAZINE	AUDUBON PARK	07/30/2015	SMBG	REHAB SEWER MANHOLE 061-013				OP
201502306601	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-007				OP
201502306501	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-006				OP
201502306401	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-004				OP
201502306301	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-003				OP
201502306201	AUDUBON PARK	MISSISSIPPI RIVER	07/30/2015	SMBG	REHAB SEWER MANHOLE 060-001				OP
201502306101	AUDUBON BL	WALMSLEY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 059-016				OP
201502306001	VERSAILLES BL	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 058-011				OP
201502305901	S CLAIBORNE AV	PINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-026				OP
201502305801	SYCAMORE	LOWERLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-021				OP
201502305701	BROADWAY	SYCAMORE	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-009				OP
201502305601	BROADWAY	PANOLA	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-006				OP
201502305501	BROADWAY	PANOLA	07/30/2015	SMBG	REHAB SEWER MANHOLE 057-004				OP
201502305401	S ROMAN	TOLEDANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-017				OP
201502305301	WASHINGTON AV	S ROMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-016				OP
201502305201	MOMUS CT	S ROMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-015				OP
201502305101	S LOPEZ	CADIZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-030				OP
201502305001	FONTAINEBLEAU DR	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-028				OP
201502304901	S GAYOSO	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-019				OP
201502304801	FONTAINEBLEAU DR	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-008				OP
201502304701	VINCENNES PL	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 078-007				OP
201502304601	FONTAINEBLEAU DR	S SALCEDO	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-006				OP
201502304501	S LOPEZ	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-004				OP
201502304401	RENDON	GEN PERSHING	07/30/2015	SMBG	REHAB SEWER MANHOLE 100-001				OP
201502304301	DART	VINCENNES PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-034				OP
201502304201	VENDOME PL	DART	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-007				OP
201502304101	VENDOME PL	GRAPE	07/30/2015	SMBG	REHAB SEWER MANHOLE 077-005				OP
201502304001	FONTAINEBLEAU DR	RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-053				OP
201502303901	VINCENNES PL	FONTAINEBLEAU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-036				OP
201502303801	HEWES	S RENDON	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-018				OP
201502303701	OCTAVIA	HEWES	07/30/2015	SMBG	REHAB SEWER MANHOLE 076-017				OP
201502303601	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-030				OP
201502303501	WASHINGTON AV	S BROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-029				OP
201502303401	SECOND	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-015				OP
201502303301	S DORGENOIS	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-013				OP
201502303201	S BROAD	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-008				OP
201502303101	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-004				OP
201502303001	S DORGENOIS	THALIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-002				OP
201502302901	WASHINGTON AV	S DERBIGNY	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-021				OP
201502302801	S GALVEZ	4TH	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-033				OP
201502302701	S GALVEZ	4TH	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-027				OP
201502302601	4TH	S TONTI	07/30/2015	SMBG	REHAB SEWER MANHOLE 132-005				OP
201502302501	MOMUS CT	S ROMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-055				OP
201502302301	SECOND	S JOHNSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-030				OP
201502302201	WASHINGTON AV	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-027				OP
201502302101	S DERBIGNY	TOLEDANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-026				OP
201502302001	4TH	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-024				OP
201502301901	S DERBIGNY	4TH	07/30/2015	SMBG	REHAB SEWER MANHOLE 131-022				OP
201502301801	MARTIN LUTHER KING BL	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-028				OP
201502301701	MARTIN LUTHER KING BL	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-027				OP
201502301601	S RENDON	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-024				OP
201502301501	S RENDON	THALIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-023				OP
201502301401	WASHINGTON AV	S LOPEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-013				OP
201502301301	THALIA	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-012				OP
201502301201	ERATO	S GAYOSO	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-004				OP
201502301101	ERATO	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-032				OP
201502301001	ERATO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-002				OP
201502300901	ERATO	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-001				OP
201502300801	ERATO	S DORGENOIS	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-085				OP
201502300701	MARTIN LUTHER KING BL	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-083				OP
201502300601	S DORGENOIS	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-080				OP
201502300501	ERATO	S WHITE	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-042				OP
201502300401	S BROAD	ERATO	07/30/2015	SMBG	REHAB SEWER MANHOLE 133-037				OP
201502300301	JOSEPHINE	S CLAIBORNE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-027				OP
201502300201	S DERBIGNY	JACKSON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-021				OP
201502300101	DRYADES	S PRIEUR	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-016				OP
201502300001	S PRIEUR	JACKSON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 144-006				OP
201502299901	WASHINGTON AV	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-034				OP
201502299801	VENDOME PL	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-023				OP
201502299701	S JEFFERSON DAVIS PK	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-018				OP
201502299601	S JEFFERSON DAVIS PK	MARTIN LUTHER KING BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-015				OP
201502299501	VENDOME PL	EARHART BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-006				OP
201502299401	VENDOME PL	THALIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-004				OP
201502299301	ERATO	S JEFFERSON DAVIS PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 135-002				OP
201502299201	S RENDON	WASHINGTON AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-076				OP
201502299101	MARTIN LUTHER KING BL	S DUPRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 134-073				OP

201502299001	S DUPRE	WASHINGTON AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-071						OP
201502298901	MARTIN LUTHER KING BL	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-070						OP
201502298801	S DUPRE	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-067						OP
201502298701	S DUPRE	WALMSLEY AV	07/30/2015		SMBG	REHAB SEWER MANHOLE 134-059						OP
201502298601	S DUPRE	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-020						OP
201502298501	S DUPRE	CLIO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-019						OP
201502298401	PAIMETTO	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-008						OP
201502298301	PALMETTO	S DUPRE	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-007						OP
201502298201	CLIO PL	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-033						OP
201502298101	S BROAD	PALMETTO	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-031						OP
201502298001	EUPHROSINE	S BROAD	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-016						OP
201502297901	S CLAIBORNE AV	MARTIN LUTHER KING BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 144-028						OP
201502297801	S DORGENOIS	EUPHROSINE	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-014						OP
201502297701	S DORGENOIS	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 167-012						OP
201502297601	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-022						OP
201502297501	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-020						OP
201502297401	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-015						OP
201502297301	CALLIOPE HOUSING PRJ	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 166-014						OP
201502297101	S TONTI	1ST	07/30/2015		SMBG	REHAB SEWER MANHOLE 145-032						OP
201502297001	JACKSON AV	S GALVEZ	07/30/2015		SMBG	REHAB SEWER MANHOLE 145-025						OP
201502296901	S ROCHEBLAVE	ERATO	07/30/2015		SMBG	REHAB SEWER MANHOLE 145-022						OP
201502296801	CLIO	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-025						OP
201502296501	WASHINGTON AV	S GENOIS	07/30/2015		SMBG	REHAB SEWER MANHOLE 169-027						OP
201502296401	CALLIOPE	S JEFFERSON DAVIS PK	07/30/2015		SMBG	REHAB SEWER MANHOLE 169-007						OP
201502296301	EUPHROSINE	S GAYOSO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-033						OP
201502296201	EUPHROSINE	S SALCEDO	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-032						OP
201502296101	N SALCEDO	EARHART BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 168-027						OP
201500442401	PANOLA	FERN	02/25/2015		SLINE	MWH-ID: 7463-1011 FULL LINING OF PIPE FROM SMH 034-044 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201500442301	PANOLA	S CARROLLTON AV	02/25/2015		SLINE	MWH-ID: 7463-1012 FULL LINING OF PIPE FROM SMH 034-045 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201500442201	SHORT	PANOLA	02/25/2015		SMAIN	MWH-ID: 7463-1010 POINT REPAIR 60' TO 77' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201500442101	PONTCHARTRAIN BL	OAKLAND DR	02/25/2015		SLEAD	MWH-ID: 7463-1005 SERVICE POINT REPAIR 247' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201500442001	FORSHEY	HOLLYGROVE	02/25/2015		SMAIN	MWH-ID: 7463-1007 REPLACE PIPE FROM SMH 027-027 TO 027-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201500441901	OLEANDER	CHERRY	02/25/2015		SLINE	MWH-ID: 7463-1004 FULL LINING OF PIPE FROM SMH 003-009 TO 003-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201402500501	S CLAIBORNE AV	CAMBROUNNE	12/02/2014	01/13/2015	SLINE	MWH-ID: 7463-799 FULL LINING FROM SMH 035-029 TO 035-028 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED FULL LINING FROM SMH 035-029 TO 035-028			12,072.00		CL
201402317401	S CLAIBORNE AV	CAMBROUNNE	11/03/2014	10/22/2014	SMAIN	MWH-ID: 7463-799 POINT REPAIR 40' TO 52' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 40' TO 52' FROM SMH 035-029			5,306.00		CL
201402317301	S CLAIBORNE AV	CAMBROUNNE	11/03/2014	10/21/2014	SMAIN	MWH-ID: 7463-799 POINT REPAIR 103' TO 115' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 103' TO 115' FROM SMH 035-029			4,996.00		CL
201402317201	S CLAIBORNE AV	CAMBROUNNE	11/03/2014	10/22/2014	SMAIN	MWH-ID: 7463-799 POINT REPAIR 154' TO 166' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 154' TO 166' FROM SMH 035-029			5,554.00		CL
201402317101	S CLAIBORNE AV	CAMBROUNNE	11/03/2014	10/23/2014	SMAIN	MWH-ID: 7463-799 POINT REPAIR 268' TO 290' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3	COMPLETED POINT REPAIR 268' TO 290' FROM SMH 035-029			7,200.00		CL
201402236501	GARFIELD	WALNUT	10/21/2014		SMAIN	MWH-ID: 7463-994 POINT REPAIR 99' TO 147' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14						PR
201402236401	GARFIELD	WALNUT	10/21/2014		SMAIN	MWH-ID: 7463-994 POINT REPAIR 192' TO 232' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14						PR
201402236301	GARFIELD	WALNUT	10/21/2014		SLINE	MWH-ID: 7463-994 FULL LINING OF PIPE FROM SMH 052-009 TO 052-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14						PR
201402236201	SYCAMORE	DUBLIN	10/21/2014		SLEAD	MWH-ID: 7463-993 SERVICE POINT REPAIR 233' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201402236101	SYCAMORE	DUBLIN	10/21/2014		SMAIN	MWH-ID: 7463-993 POINT REPAIR 107' TO 135' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201402046901	MISTLETOE	EDINBURGH	09/19/2014	03/19/2014	SMAIN	MWH-ID: 7463-722 POINT REPAIR 0' TO 12' FROM SMH 003-005 ESSA 2 - BASIN 7 - CARROLLTON - STATION 3	COMPLETED POINT REPAIR 0' TO 12' FROM SMH 003-005			17,900.00		CL
201401974201	DUBLIN	PANOLA	09/09/2014		SLEAD	MWH-ID: 7463-932 SERVICE POINT REPAIR 100' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201401974101	DUBLIN	PANOLA	09/09/2014		SLEAD	MWH-ID: 7463-932 SERVICE POINT REPAIR 180' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201401974001	DUBLIN	PANOLA	09/09/2014		SLEAD	MWH-ID: 7463-932 SERVICE POINT REPAIR 19' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1						PR
201401973601	OLIVE	CAMPBOR	09/09/2014		SLEAD	MWH-ID: 7463-915 SERVICE POINT REPAIR 161' FROM SMH 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401973401	JOLIET	OLEANDER	09/09/2014		SLEAD	MWH-ID: 7463-939 SERVICE POINT REPAIR 75' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401973301	LEONIDAS	APRICOT	09/09/2014		SLEAD	MWH-ID: 7463-922 SERVICE POINT REPAIR 202' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401973201	OLIVE	CAMPBOR	09/09/2014		SLEAD	MWH-ID: 7463-916 SERVICE POINT REPAIR 9' FROM SMH 003-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401537601	PONTCHARTRAIN BL	OAKLAND DR	06/30/2014		SLINE	MWH-ID: 7463-918 FULL LINING OF PIPE FROM SMH 018-010 TO 017-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401537501	OAKLAND DR	METAIRIE RD	06/30/2014		SMAIN	MWH-ID: 7463-917 REPLACE PIPE FROM SMH 018-005 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401537401	OLIVE	CAMPBOR	06/30/2014		SLINE	MWH-ID: 7463-916 FULL LINING OF PIPE FROM SMH 003-029 TO 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR
201401537301	OLIVE	CAMPBOR	06/30/2014		SMAIN	MWH-ID: 7463-915 POINT REPAIR 11' TO 23' FROM SMH 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3						PR

201401537201	OLIVE	CAMPBOR	06/30/2014	SLINE	MWH-ID. 7463-915 FULL LINING OF PIPE FROM SMH 003-028 TO 003-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401537101	JOLIET	S CLAIBORNE AV	06/30/2014	SMAIN	MWH-ID. 7463-935 REPLACE PIPE FROM SMH 034-031 TO 034-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401537001	JOLIET	SYCAMORE	06/30/2014	SMAIN	MWH-ID. 7463-933 REPLACE PIPE FROM SMH 034-029 TO 034-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401535301	JEANNETTE	BURDETTE	06/30/2014	SMAIN	MWH-ID. 7463-940 REPLACE PIPE FROM SMH 044-038 TO 032-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401535201	JOLIET	OLEANDER	06/30/2014	SLINE	MWH-ID. 7463-939 FULL LINING OF PIPE FROM SMH 037-067 TO 036-052 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401535101	CAMBRONNE	APRICOT	06/30/2014	SMAIN	MWH-ID. 7463-938 REPLACE PIPE FROM SMH 036-047 TO 035-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401535001	PRITCHARD PL	DUBLIN	06/30/2014	SMAIN	MWH-ID. 7463-937 REPLACE PIPE FROM SMH 036-028 TO 036-023 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401534901	APRICOT	CAMBRONNE	06/30/2014	SMAIN	MWH-ID. 7463-936 POINT REPAIR 44' TO 56' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401534801	APRICOT	CAMBRONNE	06/30/2014	SMAIN	MWH-ID. 7463-936 POINT REPAIR 267' TO 279' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401534701	APRICOT	CAMBRONNE	06/30/2014	SMAIN	MWH-ID. 7463-936 POINT REPAIR 232' TO 244' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401534601	APRICOT	CAMBRONNE	06/30/2014	SLINE	MWH-ID. 7463-936 FULL LINING OF PIPE FROM SMH 036-016 TO 036-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401531901	WILLOW	S CARROLLTON AV	06/30/2014	SMAIN	MWH-ID. 7463-950 REPLACE PIPE FROM SMH 032-020 TO 032-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401536901	DUBLIN	PANOLA	06/30/2014	SMAIN	MWH-ID. 7463-932 POINT REPAIR 42' TO 54' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401536801	LEAKE AV	HAMPSON	06/30/2014	SMAIN	MWH-ID. 7463-931 POINT REPAIR 47' TO 59' FROM SMH 030-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401536701	LEAKE AV	HAMPSON	06/30/2014	SMAIN	MWH-ID. 7463-931 POINT REPAIR 0' TO 16' FROM SMH 030-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401536601	LEAKE AV	HAMPSON	06/30/2014	SLINE	MWH-ID. 7463-931 FULL LINING OF PIPE FROM SMH 030-002 TO 030-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401536501	EAGLE	PEAR	06/30/2014	SMAIN	MWH-ID. 7463-929 POINT REPAIR 337' TO 349' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401536401	EAGLE	PEAR	06/30/2014	SMAIN	MWH-ID. 7463-929 POINT REPAIR 266' TO 278' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401536301	EAGLE	PEAR	06/30/2014	SMAIN	MWH-ID. 7463-929 POINT REPAIR 213' TO 237' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401536201	EAGLE	PEAR	06/30/2014	SLINE	MWH-ID. 7463-929 FULL LINING OF PIPE FROM SMH 029-009 TO 029-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401536101	PEAR	PONTCHARTRAIN BL	06/30/2014	SMAIN	MWH-ID. 7463-928 REPLACE PIPE FROM SMH 029-008 TO 029-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401530401	JOLIET	S CLAIBORNE AV	06/30/2014	SMAIN	MWH-ID. 7463-934 REPLACE PIPE FROM SMH 034-030 TO 034-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401530601	LEONIDAS	APRICOT	06/30/2014	SMAIN	MWH-ID. 7463-922 POINT REPAIR 155' TO 171' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401530701	APRICOT	LEONIDAS	06/30/2014	SMAIN	MWH-ID. 7463-924 REPLACE PIPE FROM SMH 026-041 TO 026-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
201401530501	GEN OGDEN	LEAKE AV	06/30/2014	SMAIN	MWH-ID. 7463-920 REPLACE PIPE FROM SMH 022-008 TO 022-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401530301	DUBLIN	PANOLA	06/30/2014	SLINE	MWH-ID. 7463-932 FULL LINING OF PIPE FROM SMH 034-005 TO 034-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1				PR	
201401530201	PEAR	GEN OGDEN	06/30/2014	SMAIN	MWH-ID. 7463-930 REPLACE PIPE FROM SMH 029-010 TO 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3				PR	
771										2,302,313.00
ESSA 2 - BASIN 8 - NEW ORLEANS EAST										
201502080701	DWYER RD	CARDENAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-003				PR	
201502081401	EUNICE	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-031				PR	
201502086901	PRESSBURG	SHERWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-066				PR	
201502086801	MAID MARION DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-040				PR	
201502083101	GRANT	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-108				PR	
201502083001	SANDALWOOD	BROOKWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-102				PR	
201502082901	REDWOOD	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-100				PR	
201502082801	DWYER RD	REDWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-094				PR	
201502082701	ROSEWOOD DR	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-090				PR	
201502082601	READ BL	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-086				PR	
201502082501	WARREN DR	SPRINGWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-081				PR	
201502082401	CHEF MENTEUR HW	GOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-035				PR	
201502082301	DWYER RD	LURLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-110				PR	
201502111401	WRIGHT RD	N HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-077				PR	
201502111301	I-10 SERVICE RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-073				PR	
201502111201	WRIGHT RD	N HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-069				PR	
201502111101	W HARDY	CHAUCER	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-058				PR	
201502111001	MURFIELD DR	LIGGETT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-062				PR	
201502110901	MURFIELD DR	LIGGETT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-060				PR	
201502110801	LIGGETT RD	MURFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-052				PR	
201502110701	EASTERLYN PL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-081				PR	
201502110601	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-048				PR	
201502110501	NORGATE RD	TILFORD RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 512-009				PR	
201502110401	LUCY CT	CAMPBELL LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-070				PR	
201502110301	MELVIN PL	LUCY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-066				PR	
201502110201	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-045				PR	
201502110101	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-041				PR	
201502110001	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-036				PR	
201502109901	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-031				PR	
201502109801	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-025				PR	
201502109701	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-022				PR	
201502109601	E DEER PARK BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-076				PR	
201502109501	WATERFORD BL	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-010				PR	

201502109401	LAKE FOREST BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-002				PR
201502109301	LAKE FOREST BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-031				PR
201502109201	LAKE FOREST BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-024				PR
201502109101	CITRUS DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 512-057				PR
201502109001	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-019				PR
201502108901	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-026				PR
201502108801	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-023				PR
201502108701	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-020				PR
201502108601	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-017				PR
201502108501	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-014				PR
201502108401	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-009				PR
201502108301	E LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-028				PR
201502108201	STILLWATER DR	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-049				PR
201502108101	WINROCK DR	STILLWATER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-046				PR
201502108001	BULLARD AV	WINROCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-043				PR
201502107901	BULLARD AV	MELVIN PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-040				PR
201502107801	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-035				PR
201502107701	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-008				PR
201502107601	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-006				PR
201502107501	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-022				PR
201502107001	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-003				PR
201502106301	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-005				PR
201502106201	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-031				PR
201502106101	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-028				PR
201502106001	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-025				PR
201502101101	OLD GENTILLY RD	SATURN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-007				PR
201502101001	OLD GENTILLY RD	CAMELIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-018				PR
201502100901	OLD GENTILLY RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-013				PR
201502100801	DOOT AV	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-010				PR
201502100701	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-004				PR
201502100601	W POCHE CT	L&N RAILROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-009				PR
201502100501	L&N RAILROAD	W POCHE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-001				PR
201502100401	CARRERE CT	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-030				PR
201502100301	CHEF MENTEUR HW	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-013				PR
201502100201	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-009				PR
201502100101	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-003				PR
201502100001	MICHOUD BL	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 504-207				PR
201502099901	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-010				PR
201502099801	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-004				PR
201502099701	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-013				PR
201502099601	ALMONASTER AV	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-028				PR
201502098601	OLD GENTILLY RD	PARKWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-023				PR
201502098501	WILSON	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-018				PR
201502098401	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-015				PR
201502098301	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-012				PR
201502098201	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-009				PR
201502092901	WILLOWBROOK DR	VANCHU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-029				PR
201502092801	VANCHU DR	KIM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-026				PR
201502092701	VANCHU DR	KIM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-021				PR
201502092601	QUEEN MARY DR	KIM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-014				PR
201502091801	DWYER RD	PALACE	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-011				PR
201502091701	BULLARD AV	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-064				PR
201502091601	DWYER RD	WEST ACCESS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-054				PR
201502118801	HORIZON CT	WAYFARER	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-038				PR
201502118701	FOUNDERS CT	INTREPID	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-031				PR
201502118601	FOUNDERS CT	INTREPID	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-030				PR
201502118501	INTREPID	FOUNDERS CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-029				PR
201502118401	INTREPID	FOUNDERS CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-028				PR
201502118301	W ALBA RD	LUCRINO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-046				PR
201502118201	SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-002				PR
201502118101	FRANCESCO RD	E ALBA RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-037				PR
201502118001	FORT MACOMB RD	BURTON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-026				PR
201502117901	VERONESE	FORT MACOMB RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-021				PR
201502117801	NAPLES	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-008				PR
201502117701	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-005				PR
201502117601	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-003				PR
201502117501	TRIESTE	SAN ROCCO	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-016				PR
201502117401	SAN ROCCO	TRIESTE	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-013				PR
201502117301	SAN ROCCO	SAN GIORGIO	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-011				PR
201502117201	SAN TROVASO	SAN ROCCO	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-010				PR
201502117101	SAN TROVASO	SAN ROCCO	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-009				PR
201502117001	CHEF MENTEUR HW	SAN TROVASO	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-008				PR
201502116901	SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-004				PR
201502116801	SAN REMO RD	OLD SPANISH TRAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-003				PR
201502116701	W ALBA RD	ALBA RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-047				PR
201502116601	ALBA RD	E ALBA RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-043				PR
201502116501	VERONESE	FORT MACOMB RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-022				PR
201502116401	SAN MARCO RD	NAPLES	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-015				PR
201502116301	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-004				PR
201502116201	TRIESTE	SAN ROCCO	07/30/2015	SMBG	REHAB SEWER MANHOLE 559-015				PR
201502116101	CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 561-007				PR
201502116001	CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 561-006				PR
201502115901	CHEF MENTEUR HW	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 561-002				PR
201502115801	MURANO RD	GENOA RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-059				PR
201502115701	OLD SPANISH TRAIL	MURANO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-052				PR
201502115601	OLD SPANISH TRAIL	MURANO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-051				PR
201502115501	OLD SPANISH TRAIL	MURANO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-050				PR
201502115401	MURANO RD	OLD SPANISH TRAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-049				PR

201502115301	LUCRINO RD	MURANO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-048				PR
201502115201	S PIERRE CT	S PIERRE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-041				PR
201502115101	INTRACOASTAL DR	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-008				PR
201502115001	INDUSTRIAL PK	GULF DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-006				PR
201502114901	CHEF MENTEUR HW	RECOVERY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 525A-001				PR
201502114801	E LEMANS	D'WYER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-093				PR
201502114701	MAPLE WOOD DR	OAK RIDGE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 536-005				PR
201502114601	MICHOUD BL	ADVENTURE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-020				PR
201502114501	EXPLORERS AV	SAUVOLE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-011				PR
201502114401	INTREPID	SAUVOLE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-008				PR
201502114201	TRAPPERS CT	W CAVELIER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-004				PR
201502114101	INTREPID	ADVENTURE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-027				PR
201502114001	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-006				PR
201502113901	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-003				PR
201502113801	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-213				PR
201502113701	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-207				PR
201502113601	INDUSTRIAL PK	GULF DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 528-001				PR
201502113501	D'WYER RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-041				PR
201502113401	PATIO WAY	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-027				PR
201502113301	AVOYELLES PL	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-023				PR
201502113201	WILLOWBROOK DR	PATIO WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-018				PR
201502113101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-013				PR
201502113001	WILLOWBROOK DR	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-007				PR
201502112901	GRANVILLE	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-073				PR
201502112801	N LEMANS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-069				PR
201502112701	N NEMOURS	E NEMOURS	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-062				PR
201502112601	CANNES	E NEMOURS	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-057				PR
201502112501	E NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-053				PR
201502112401	GRANVILLE	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-048				PR
201502112301	ST HELENA PL	ST HELENA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-042				PR
201502112201	OLD GENTILLY RD	MARS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 529-001				PR
201502112101	S ST ANDREWS CI	PAR FOUR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-059				PR
201502112001	WINCHESTER PARK DR	FOXCRIFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-043				PR
201502111901	WINCHESTER PARK DR	FOXCRIFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-040				PR
201502111801	WINCHESTER PARK DR	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-033				PR
201502111701	WRIGHT RD	N IDLEWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-017				PR
201502111601	WRIGHT RD	S PARKWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-009				PR
201502111501	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-082				PR
201502126201	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-014				PR
201502126101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-012				PR
201502126001	PETIT BAYOU LN	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-010				PR
201502125901	WILLOWBROOK DR	PETIT BAYOU LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-005				PR
201502125801	ACADIANA PL	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-004				PR
201502125701	LEMANS	BEAUCAIRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 523-028				PR
201502125601	BISCAY	BEAUCAIRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 523-015				PR
201502125501	BISCAY	BEAUCAIRE	07/30/2015	SMBG	REHAB SEWER MANHOLE 523-014				PR
201502125401	BEAUCAIRE	BISCAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 523-013				PR
201502125301	BEAUCAIRE	CHATEAU CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 523-009				PR
201502125201	GRANVILLE	REVEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-076				PR
201502125101	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-031				PR
201502125001	E LEMANS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-067				PR
201502124901	N NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-064				PR
201502124801	E NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-061				PR
201502124701	CANNES	E NEMOURS	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-058				PR
201502124601	CANNES	E NEMOURS	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-056				PR
201502124501	E NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-052				PR
201502124401	E NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-049				PR
201502124301	WILLOWBROOK DR	ST HELENA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-046				PR
201502124201	WILLOWBROOK DR	ST HELENA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-045				PR
201502124101	ST HELENA PL	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-041				PR
201502124001	ST HELENA PL	ST HELENA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-039				PR
201502123901	PROVINCIAL PL	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-038				PR
201502123801	PROVINCIAL PL	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-037				PR
201502123701	ASSUMPTION PL	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-035				PR
201502123601	WILLOWBROOK DR	PROVINCIAL PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-033				PR
201502123501	REVEL	GRANVILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-077				PR
201502123401	INDUSTRIAL PK	GULF DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 528-002				PR
201502123301	INTRACOASTAL DR	GULF DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 527-011				PR
201502123201	INDUSTRIAL PK	GULF DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-024				PR
201502123101	INTRACOASTAL DR	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-009				PR
201502123001	INTRACOASTAL DR	GULF DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-007				PR
201502122901	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-005				PR
201502122801	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 526-001				PR
201502122701	CHEF MENTEUR HW	RECOVERY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 525A-003				PR
201502122601	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-101				PR
201502122501	N LEMANS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-092				PR
201502122401	N LEMANS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-091				PR
201502122301	N LEMANS	REVEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-087				PR
201502122201	N LEMANS	REVEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-086				PR
201502122101	REVEL	N LEMANS	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-085				PR
201502122001	N NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-082				PR
201502121901	N NEMOURS	CANNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-081				PR
201502121801	REVEL	N NEMOURS	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-078				PR
201502121701	ADVENTURE AV	INTREPID	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-026				PR
201502121601	ADVENTURE AV	HORIZON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-025				PR
201502121501	ADVENTURE AV	HORIZON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-024				PR
201502121401	ADVENTURE AV	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-023				PR
201502121301	ENDEAVORS CT	INTREPID	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-015				PR

201502121201	INTREPID	ENDEAVORS CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-012				PR
201502121101	INTREPID	SAUVOLE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-009				PR
201502120901	N CAVELIER DR	W CAVELIER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-010				PR
201502120801	ST MARIE CT	ST MARIE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-006				PR
201502120701	TRAPPERS CT	W CAVELIER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-003				PR
201502120601	NEW HAMPSHIRE DR	NEW ENGLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-017				PR
201502120501	NEW HAMPSHIRE DR	WILLOW RIDGE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-016				PR
201502120401	LEEDS	NEW HAMPSHIRE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-015				PR
201502120301	MAPLE RIDGE DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-014				PR
201502120201	RED MAPLE DR	NEW HAMPSHIRE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-013				PR
201502120101	MAPLE WOOD DR	NEW ENGLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 538-007				PR
201502120001	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-010				PR
201502119901	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-009				PR
201502119801	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-008				PR
201502119701	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-007				PR
201502119601	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-005				PR
201502119501	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-004				PR
201502119401	CHEF MENTEUR HW	INDUSTRIAL PK	07/30/2015	SMBG	REHAB SEWER MANHOLE 549-002				PR
201502119301	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-209				PR
201502119201	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-208				PR
201502119101	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-205				PR
201502119001	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-202				PR
201502118901	WAYFARER	HORIZON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-039				PR
201502188801	CHERBOURG	TOULON	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-053				PR
201502188701	HAYDEL	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-046				PR
201502188601	DWYER RD	TOULON	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-033				PR
201502188501	MICHOUD BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-027				PR
201502188401	LOURDES	SAVOIE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-016				PR
201502188301	BULLARD AV	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-066				PR
201502188201	DWYER RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-060				PR
201502188101	DWYER RD	WEST ACCESS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-056				PR
201502188001	DWYER RD	WEST ACCESS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-052				PR
201502187901	DWYER RD	WEST ACCESS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-048				PR
201502187801	DWYER RD	WEST ACCESS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-044				PR
201502187701	PRESSBURG	TYNECASTLE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-011				PR
201502187601	MAJOR DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-008				PR
201502187501	MAJOR DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-005				PR
201502187401	PRESSBURG	MAJOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-001				PR
201502187301	HAYDEL	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-047				PR
201502187201	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-084				PR
201502187101	TOULON	DEAUVILLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-054				PR
201502187001	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-080				PR
201502186901	DWYER BL	E LEMANS	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-056				PR
201502186801	LOURDES	BRITTANY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-051				PR
201502186701	BRITTANY CT	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-044				PR
201502186601	DWYER BL	CORTE PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-037				PR
201502186501	CHARMES CT	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-026				PR
201502186401	DWYER BL	CERNAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-018				PR
201502186301	BERGERAC	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-012				PR
201502186201	STRASBOURG PL	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-009				PR
201502186101	STRASBOURG PL	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-008				PR
201502186001	BERGERAC	STRASBOURG PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-004				PR
201502185901	BERGERAC	STRASBOURG PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-003				PR
201502185801	DWYER BL	BERGERAC	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-002				PR
201502185701	CHEF MENTEUR HW	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-083				PR
201502185601	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-082				PR
201502185501	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-079				PR
201502185401	ALCEE FORTIER BL	CELESTINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-004				PR
201502185301	ALCEE FORTIER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-003				PR
201502185201	ALCEE FORTIER BL	CELESTINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-002				PR
201502185101	ALCEE FORTIER BL	CELESTINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-001				PR
201502185001	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-077				PR
201502184901	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-075				PR
201502184801	ALCEE FORTIER BL	PELTIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-072				PR
201502184701	ALCEE FORTIER BL	PELTIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-070				PR
201502184601	PELTIER	MARSEILLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-063				PR
201502184501	SAIGON DR	PALACE	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-058				PR
201502184401	ALCEE FORTIER BL	PELTIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-038				PR
201502184301	DWYER RD	PROVIDENCE PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-005				PR
201502184201	DWYER RD	CELESTINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-002				PR
201502184101	ALCEE FORTIER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-001				PR
201502184001	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-089				PR
201502183901	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-088				PR
201502183801	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-086				PR
201502183601	ALCEE FORTIER BL	CELESTINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-005				PR
201502183201	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 487-020				PR
201502183101	WILLOWBROOK DR	VANCHU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-028				PR
201502183001	WILLOWBROOK DR	VANCHU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-027				PR
201502182901	VANCHU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-025				PR
201502182801	VANCHU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-024				PR
201502182701	KIM DR	VANCHU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-020				PR
201502182601	KIM DR	KIM CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-018				PR
201502182501	VANCHU DR	DOMINIC MAI DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-012				PR
201502182401	MY VIET DR	VANCHU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-011				PR
201502182301	VANCHU DR	MY VIET DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-009				PR
201502182201	TUDO DR	VANCHU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-008				PR
201502182101	WILLOWBROOK DR	TUDO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486A-007				PR
201502139901	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-022				PR

201502139801	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-021				PR
201502139701	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-019				PR
201502139601	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-018				PR
201502139501	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-016				PR
201502139401	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-015				PR
201502139301	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-010				PR
201502139201	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-008				PR
201502139101	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-007				PR
201502139001	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-006				PR
201502138901	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-005				PR
201502138801	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-004				PR
201502138701	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-036				PR
201502138601	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-053				PR
201502138501	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-052				PR
201502138401	LAKE FOREST BL	E LOUIS PRIMA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-051				PR
201502138301	LAKE FOREST BL	LOUIS PRIMA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-050				PR
201502138201	WINROCK DR	STILLWATER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-048				PR
201502138101	WINROCK DR	STILLWATER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-047				PR
201502138001	WINROCK DR	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-045				PR
201502137901	WINROCK DR	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-044				PR
201502137801	BULLARD AV	WINROCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-042				PR
201502137701	BULLARD AV	CAMPBELL LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-041				PR
201502137601	BULLARD AV	MELVIN PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-039				PR
201502137501	BULLARD AV	TANNER S DAVIS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-036				PR
201502137401	W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-034				PR
201502137301	W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-033				PR
201502137201	LAKE FOREST BL	W LOUIS PRIMA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-031				PR
201502137101	LOUIS PRIMA CT	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-030				PR
201502137001	LAKE FOREST BL	LOUIS PRIMA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-029				PR
201502136901	STILLWATER DR	WINROCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-054				PR
201502136801	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-007				PR
201502136701	LAKE FOREST BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-004				PR
201502136601	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-001				PR
201502136501	HEMPSTEAD RD	CHRISTY LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 512-047				PR
201502136401	NORGATE RD	EDENBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 512-040				PR
201502136301	DWYER RD	BUNDY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 512-004				PR
201502136201	DWYER RD	BUNDY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 512-003				PR
201502136101	MELVIN PL	LUCY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-068				PR
201502136001	MELVIN PL	LUCY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-067				PR
201502135901	LUCY CT	TANNER S DAVIS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-064				PR
201502135801	CAMPBELL LN	LUCY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-063				PR
201502135701	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-059				PR
201502135601	STILLWATER DR	WAVERLY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-058				PR
201502135501	STILLWATER DR	WAVERLY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-057				PR
201502135401	STILLWATER DR	WAVERLY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-056				PR
201502135301	STILLWATER DR	WINROCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-055				PR
201502135201	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-010				PR
201502135101	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-044				PR
201502135001	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-039				PR
201502134901	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-037				PR
201502134801	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-035				PR
201502134701	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-034				PR
201502134601	LAKE FOREST BL	MAGAZINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-030				PR
201502134501	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-029				PR
201502134401	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-024				PR
201502134301	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-023				PR
201502134201	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-021				PR
201502134101	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-020				PR
201502134001	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-019				PR
201502133901	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-018				PR
201502133801	READ BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-013				PR
201502133701	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-012				PR
201502133601	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-011				PR
201502133501	KENSINGTON BL	WATERFORD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-019				PR
201502133401	LAKE FOREST BL	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-015				PR
201502133301	WATERFORD BL	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-011				PR
201502133201	LAKE FOREST BL	WATERFORD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-005				PR
201502133101	WRIGHT RD	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-001				PR
201502133001	L.A. NATURE CENTER	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-037				PR
201502132901	LAKE FOREST BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-026				PR
201502132801	LAKE FOREST BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-025				PR
201502132701	LAKE FOREST BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-023				PR
201502143801	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-004				PR
201502143701	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-002				PR
201502143601	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-001				PR
201502142001	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-034				PR
201502141901	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-032				PR
201502141801	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-030				PR
201502141701	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-029				PR
201502141601	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-027				PR
201502141501	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-026				PR
201502141401	I-10 SERVICE RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-024				PR
201502141301	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-023				PR
201502141201	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-021				PR
201502141101	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-020				PR
201502141001	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-018				PR
201502140901	LEVY DR	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-016				PR
201502140801	LEVY DR	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-014				PR

201502140701	LEVY DR	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-012				PR
201502140601	LEVY DR	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-008				PR
201502140501	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-007				PR
201502140401	BULLARD AV	LEVY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-006				PR
201502140301	E LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-027				PR
201502140201	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-035				PR
201502140101	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-025				PR
201502140001	BULLARD AV	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-024				PR
201502132601	LAKE FOREST BL	DEER PARK BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-022				PR
201502132501	READ BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-017				PR
201502132401	READ BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-016				PR
201502132301	READ BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-011				PR
201502132201	READ BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-009				PR
201502132101	READ BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-007				PR
201502132001	DWYER RD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 514-002				PR
201502131901	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-049				PR
201502131801	KENSINGTON BL	WATERFORD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-020				PR
201502131701	WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-046				PR
201502131601	WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-045				PR
201502131501	WINCHESTER PARK DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-044				PR
201502131401	WINCHESTER PARK DR	FOXGROFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-042				PR
201502131301	WINCHESTER PARK DR	FOXGROFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-041				PR
201502131201	WINCHESTER PARK DR	FOXGROFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-039				PR
201502131101	WINCHESTER PARK DR	FOXGROFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-034				PR
201502131001	WINCHESTER PARK DR	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-032				PR
201502130901	LAKE FOREST BL	FOXGROFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-029				PR
201502130801	LAKE FOREST BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-028				PR
201502130701	LAKE FOREST BL	FOXGROFT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-026				PR
201502130601	LAKE FOREST BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-024				PR
201502130501	WRIGHT RD	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-023				PR
201502130401	WRIGHT RD	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-021				PR
201502130301	WRIGHT RD	N IDLEWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-018				PR
201502130201	WRIGHT RD	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-015				PR
201502130101	WRIGHT RD	WINCHESTER PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-050				PR
201502130001	WRIGHT RD	S PARKWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-004				PR
201502129901	WRIGHT RD	N HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-083				PR
201502129801	WRIGHT RD	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-081				PR
201502129701	WRIGHT RD	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-080				PR
201502129601	WRIGHT RD	S HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-075				PR
201502129501	I-10 SERVICE RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-074				PR
201502129401	I-10 SERVICE RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-072				PR
201502129301	WRIGHT RD	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-071				PR
201502129201	N HARDY	W HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-067				PR
201502129101	CHAUCER	W HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-062				PR
201502129001	S HARDY	W HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-057				PR
201502128901	S HARDY	W HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-056				PR
201502128801	WRIGHT RD	S HARDY	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-054				PR
201502128701	WRIGHT RD	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-052				PR
201502128601	WRIGHT RD	KENSINGTON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-051				PR
201502128501	E GREENBRIER DR	GREENBRIER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-064				PR
201502128401	E IDLEWOOD CT	S IDLEWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-025				PR
201502128301	MURFIELD DR	LIGGETT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-061				PR
201502128201	MURFIELD DR	LIGGETT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-059				PR
201502128101	MURFIELD DR	LIGGETT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-058				PR
201502128001	EASTERLYN PL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-082				PR
201502127901	EASTERLYN PL	MAXINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-075				PR
201502127801	E ST ANDREWS CI	S ST ANDREWS CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-069				PR
201502127701	E ST ANDREWS CI	LONGVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-053				PR
201502127601	FAIRWAY BL	W ST ANDREWS CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-047				PR
201502127501	BULLARD AV	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-040				PR
201502127401	BULLARD AV	MIDPOINT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-036				PR
201502127301	ASPHODEL DR	OAK ALLEY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-025				PR
201502127201	NOTAWAY DR	BEAVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-020				PR
201502127101	BULLARD AV	ASPHODEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 517-016				PR
201502127001	WOODVINE LN	E IDLEWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-033				PR
201502126901	WOODVINE LN	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 516-032				PR
201502126801	WILLOWBROOK DR	GRAND BAYOU DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-028				PR
201502126701	E GREENBRIER DR	GREENBRIER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-065				PR
201502126601	PATIO WAY	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-026				PR
201502126501	PATIO WAY	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-024				PR
201502126401	WILLOWBROOK DR	PATIO WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-022				PR
201502126301	PATIO WAY	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-020				PR
201502189801	CHEF MENTEUR HW	CHANTILLY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-015				PR
201502189701	ALMONASTER AV	JOURDAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-008				PR
201502189601	ALMONASTER AV	JOURDAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-006				PR
201502189501	ALMONASTER AV	JOURDAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-005				PR
201502189401	ALMONASTER AV	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-003				PR
201502189301	ALMONASTER AV	JOURDAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-001				PR
201502164501	OLD GENTILLY RD	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-027				PR
201502164401	OLD GENTILLY RD	MIDLOTHAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-026				PR
201502164301	OLD GENTILLY RD	PARKWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-025				PR
201502164201	WILSON	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-019				PR
201502164101	WILSON	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-017				PR
201502164001	WILSON	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-016				PR
201502163901	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-014				PR
201502163801	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-013				PR
201502163701	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-011				PR
201502163601	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-010				PR

201502163501	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-008				PR
201502163401	CHEF MENTEUR HW	WILSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-007				PR
201502163301	CHEF MENTEUR HW	WILSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-006				PR
201502163201	CHEF MENTEUR HW	WILSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-005				PR
201502163101	CHEF MENTEUR HW	WILSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-004				PR
201502163001	CHEF MENTEUR HW	WILSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-003				PR
201502162901	CHEF MENTEUR HW	WILSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-002				PR
201502162801	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-027				PR
201502162701	OLD GENTILLY RD	VERBENA	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-022				PR
201502162601	OLD GENTILLY RD	CAMELIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-019				PR
201502162501	OLD GENTILLY RD	CAMELIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-017				PR
201502162401	OLD GENTILLY RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-012				PR
201502162301	DDOT AV	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-011				PR
201502162201	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-007				PR
201502162101	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-005				PR
201502162001	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-003				PR
201502161901	DDOT AV	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-001				PR
201502161801	CHEF MENTEUR HW	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-052				PR
201502161701	ALMONASTER AV	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-046				PR
201502161601	ELAINE	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-042				PR
201502161501	ELAINE	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-041				PR
201502161401	ALMONASTER AV	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-038				PR
201502161301	ALMONASTER AV	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-033				PR
201502161201	L&N RAILROAD	W POCHE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-011				PR
201502161101	DDOT AV	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-028				PR
201502161001	W POCHE CT	L&N RAILROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-006				PR
201502160901	W POCHE CT	L&N RAILROAD	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-004				PR
201502160801	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-035				PR
201502160701	MICHOUD BL	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-031				PR
201502160601	MICHOUD BL	CARRERE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-016				PR
201502160501	CHEF MENTEUR HW	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-011				PR
201502160401	CHEF MENTEUR HW	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-010				PR
201502160301	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-008				PR
201502160201	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-006				PR
201502160101	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-002				PR
201502160001	MICHOUD BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-001				PR
201502159901	LURLINE	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 497-021				PR
201502159801	CHEF MENTEUR HW	GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 497-018				PR
201502159701	CHEF MENTEUR HW	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 497-012				PR
201502159601	DDOT AV	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-029				PR
201502159501	L&N RAILROAD	W POCHE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-013				PR
201502159401	MICHOUD BL	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 504-210				PR
201502159301	OLD GENTILLY RD	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 504-017				PR
201502159201	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-011				PR
201502159101	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-009				PR
201502159001	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-008				PR
201502158901	INDUSTRIAL PK	INTRACOASTAL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-007				PR
201502158801	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-003				PR
201502158701	INDUSTRIAL PK	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 503-002				PR
201502158601	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-011				PR
201502158501	CHEF MENTEUR HW	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-010				PR
201502158401	OLD GENTILLY RD	SATURN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-006				PR
201502158301	OLD GENTILLY RD	SATURN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-005				PR
201502158201	OLD GENTILLY RD	SATURN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 502-003				PR
201502158101	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-023				PR
201502158001	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-020				PR
201502157901	CHEF MENTEUR HW	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-019				PR
201502346001	WILSON DR	MOUND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-011				PR
201502345901	WILSON DR	ST JAMES	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-006				PR
201502345801	FARWOOD RD	FARBOURNE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-088				PR
201502345701	MAYO RD	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-061				PR
201502345601	LAKE FOREST BL	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-050				PR
201502345501	BENTLEY DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-003				PR
201502345401	LOMBARD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-209				PR
201502345301	LOMBARD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-207				PR
201502345201	CHEF MENTEUR HW	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-058				PR
201502345101	BONITA DR	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-053				PR
201502345001	VIOLA	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-036				PR
201502344901	TULSA	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-026				PR
201502344801	PECAN	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-088				PR
201502344501	LAKE FOREST BL	SANDHURST DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-062				PR
201502342901	RHODES DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-027				PR
201502338901	VICTORIA	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-003				PR
201502338701	JOURDAN RD	ALMONASTER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 339-002				PR
201502338201	OLD GENTILLY RD	CATHERINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-006				PR
201502317301	TRAVELERS WAY	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 544-216				PR
201502317201	OLD SPANISH TRAIL	SAN MARCO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 560-017				PR
201502315301	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 510-033				PR
201502315201	LAKE FOREST BL	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-011				PR
201502315101	W LOUIS PRIMA DR	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 511-032				PR
201502315001	READ BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-009				PR
201502314901	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 513-046				PR
201502314801	WATERFORD BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-008				PR
201502314701	WRIGHT RD	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 515-022				PR
201502314601	LIGGETT RD	MURFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 518-051				PR
201502314501	GRAND BAYOU DR	WILLOWBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-017				PR
201502314401	GRANVILLE	CORTE PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 524-072				PR
201502314301	EXPEDITION DR	JNTRPID	07/30/2015	SMBG	REHAB SEWER MANHOLE 543-005				PR

201502312801	LAKEVIEW CT	HARBORVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-042			PR
201502312701	BAYOUVIEW CT	WESTLAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-021			PR
201502312501	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-057			PR
201502312301	LAKE FOREST BL	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-064			PR
201502312201	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-097			PR
201502312101	SIERRA MADRE DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-026			PR
201502312001	ALCEE FORTIER BL	SAIGON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-020			PR
201502311501	OLD GENTILLY RD	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 495-022			PR
201502311401	OLD GENTILLY RD	CAMELIA	07/30/2015	SMBG	REHAB SEWER MANHOLE 496-016			PR
201502311301	CHEF MENTEUR HW	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 500-014			PR
201502311201	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 501-021			PR
201502310501	HARBORVIEW DR	HARBORVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-027			PR
201502310301	RAY AV	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-082			PR
201502310201	HAYDEL	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-076			PR
201502310101	REYNES	RANSOM	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-071			PR
201502310001	DALE	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-058			PR
201502309901	CHEF MENTEUR HW	AMERICA	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-041			PR
201502309701	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 439-009			OP
201502308001	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-006			OP
201502307801	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-001			OP
201502307301	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 439-008			OP
201502307201	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-007			OP
201502260501	JOURDAN RD	ALMONASTER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 339-008			PR
201502258001	OLD GENTILLY RD	HESSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-040			PR
201502257901	CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-027			PR
201502257801	CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-026			PR
201502257701	DOWNMAN RD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-023			PR
201502257601	DOWNMAN RD	LOMBARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-016			PR
201502257501	DOWNMAN RD	LOMBARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-015			PR
201502257401	DOWNMAN RD	LOMBARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 420-012			PR
201502248401	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-005			OP
201502248301	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-004			OP
201502248201	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-003			OP
201502248101	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 429-002			OP
201502246601	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 439-007			OP
201502246501	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 439-006			OP
201502246401	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 439-005			OP
201502246301	CHEF MENTEUR HW	RAY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-095			PR
201502246201	PRESSBURG	RAY AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-080			PR
201502246101	HAYDEL	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-075			PR
201502246001	REYNES	RANSOM	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-072			PR
201502245901	DALE	RANSOM	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-062			PR
201502245801	DALE	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-059			PR
201502245701	PRESSBURG	DALE	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-055			PR
201502245601	RANSOM	DALE	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-045			PR
201502245501	AMERICA	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-038			PR
201502245401	AMERICA	RANSOM	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-032			PR
201502245301	DWYER RD	LAFON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-017			PR
201502245201	AMERICA	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 431-001			PR
201502245101	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 430-003			OP
201502245001	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 430-002			OP
201502244901	HARBOR RD	FLORIDA AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 430-001			OP
201502243101	HARBOR RD	FLORIDA AV	09/29/2015	SMBG	REHAB SEWER MANHOLE 439-010	COMPELTED REHAB SEWER MANHOLE 439-010	179.00	CL
201502239401	BASINVIEW DR	WESTLAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-249			PR
201502238301	LAKEVIEW CT	HARBORVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-040			PR
201502238201	WESTLAKE DR	BAYOUVIEW CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-012			PR
201502238101	WESTLAKE DR	HARBORVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-006			PR
201502225601	DWYER RD	RHODES DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-028			PR
201502225501	CHEF MENTEUR HW	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-017			PR
201502225301	WILSON DR	MOUND AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-010			PR
201502225201	ST JAMES	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-007			PR
201502225101	DWYER RD	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-002			PR
201502225001	RHODES DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-093			PR
201502224901	LAKE FOREST BL	RICKERT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-065			PR
201502224801	MAYO RD	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-058			PR
201502224701	CLEMENTS DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-053			PR
201502224601	PARC BRITTANY BL	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-042			PR
201502224501	BENTLEY DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 463-004			PR
201502223801	LOMBARD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-210			PR
201502223701	RHODES DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-031			PR
201502223601	LOMBARD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-208			PR
201502223501	LOMBARD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-206			PR
201502223401	CHEF MENTEUR HW	WERNER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-060			PR
201502223301	CHEF MENTEUR HW	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-057			PR
201502223201	CHEF MENTEUR HW	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-056			PR
201502223101	FRANCISCO VERRETT DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-044			PR
201502223001	DWYER RD	VIOLA	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-032			PR
201502222901	BONITA DR	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-029			PR
201502222801	TULSA	SAM	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-010			PR
201502222701	GRANT	VIOLA	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-004			PR
201502222601	PRENTISS AV	TULIP	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-056			PR
201502222501	LONELY OAK DR	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-050			PR
201502222401	LONELY OAK DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-049			PR
201502222301	LONELY OAK DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-048			PR
201502222201	PRENTISS AV	LONELY OAK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-047			PR
201502222101	CHEF MENTEUR HW	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 464-045			PR
201502221901	LOMBARD	WILSON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 465-211			PR
201502221601	LAKE FOREST BL	SANDHURST DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-096			PR

201502221501	LAKE FOREST BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-095				PR
201502221401	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-044				PR
201502221301	CROWDER BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-040				PR
201502221201	CROWDER BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-039				PR
201502221101	LAKE FOREST BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-031				PR
201502221001	LAKE FOREST BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-030				PR
201502220901	LAKE FOREST BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-018				PR
201502220801	LAKE FOREST BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-017				PR
201502220701	CROWDER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-010				PR
201502220601	CROWDER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-009				PR
201502220501	CROWDER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-006				PR
201502220401	CROWDER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-002				PR
201502216801	GAWAIN DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-004				PR
201502216601	GAWAIN DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-002				PR
201502216501	LAKE FOREST BL	BENSON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-070				PR
201502216401	SERVITUDE B	SERVITUDE V	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-061				PR
201502216301	SERVITUDE Q	SERVITUDE P	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-048				PR
201502216201	SERVITUDE Q	SERVITUDE V	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-047				PR
201502216101	LAKE FOREST BL	BENSON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-015				PR
201502216001	CINDY PL	WENDY LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-011				PR
201502215401	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-101				PR
201502215301	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-095				PR
201502215201	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-093				PR
201502215101	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-092				PR
201502215001	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-089				PR
201502214901	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-088				PR
201502214801	DWYER RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-086				PR
201502214701	WERNER DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-085				PR
201502214601	CHEF MENTEUR HW	DOT AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-050				PR
201502214501	CHEF MENTEUR HW	FLAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-049				PR
201502214401	LAIN AV	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-040				PR
201502214301	FLAKE AV	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-028				PR
201502214201	CHEF MENTEUR HW	FLAKE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-018				PR
201502214101	GAWAIN DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-016				PR
201502214001	GAWAIN DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-015				PR
201502213901	KNIGHT DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-087				PR
201502213801	VIAVANT RD	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-012				PR
201502213701	DWYER RD	KNIGHT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-081				PR
201502213601	DWYER RD	CAMELOT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-071				PR
201502213501	CERISE AV	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-064				PR
201502213401	CERISE AV	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-063				PR
201502213301	CERISE AV	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-061				PR
201502213201	CERISE AV	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-060				PR
201502213101	LONGFELLOW DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-057				PR
201502213001	LONGFELLOW DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-056				PR
201502212901	LONGFELLOW DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-054				PR
201502212801	LONGFELLOW DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-053				PR
201502212701	DWYER RD	LONGFELLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-047				PR
201502212601	BUNDY RD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-046				PR
201502212501	BUNDY RD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-045				PR
201502212401	BUNDY RD	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-044				PR
201502212301	BUNDY RD	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-040				PR
201502212201	BUNDY RD	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-036				PR
201502212101	DWYER RD	PERELLI	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-064				PR
201502212001	DWYER RD	ROSALIA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-058				PR
201502211901	GRANT	ROSALIA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-056				PR
201502211801	DWYER RD	DONNA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-047				PR
201502211701	CITRUS DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-046				PR
201502211601	CITRUS DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-038				PR
201502211501	CITRUS DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-037				PR
201502211401	EUNICE	SPRINGWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-033				PR
201502211301	EUNICE	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-032				PR
201502211201	DWYER RD	EUNICE	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-029				PR
201502211101	HICKERSON	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-023				PR
201502211001	MARQUE DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-007				PR
201502210901	MARQUE DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-006				PR
201502210801	DWYER RD	MARQUE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-005				PR
201502210701	DWYER RD	ARTHUR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-127				PR
201502210601	CHARLENE DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-120				PR
201502210501	CHARLENE DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-118				PR
201502210401	GALAHAD DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-096				PR
201502210301	SIERRA MADRE DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-025				PR
201502210201	SIERRA MADRE DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-024				PR
201502210101	DWYER RD	SIERRA MADRE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-022				PR
201502210001	CHEF MENTEUR HW	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-020				PR
201502209901	CHEF MENTEUR HW	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-018				PR
201502209801	CHEF MENTEUR HW	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-017				PR
201502209701	CHEF MENTEUR HW	CARDENAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-014				PR
201502209601	CHEF MENTEUR HW	CARDENAS	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-013				PR
201502209501	CARDENAS	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-008				PR
201502209401	CARDENAS	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-006				PR
201502209301	PERRAULT WALK	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-094				PR
201502209201	DWYER RD	DONNA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-090				PR
201502209101	PERRAULT WALK	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-086				PR
201502209001	PERRAULT WALK	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-085				PR
201502208901	CHARLMARK DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-080				PR
201502208801	CHARLMARK DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-079				PR
201502208701	CHARLMARK DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-078				PR

201502208601	BROOKWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-064				PR
201502208501	SIERRA MADRE DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-027				PR
201502208401	WARREN DR	HILLWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-060				PR
201502208301	READ BL	BROOKWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-059				PR
201502208201	READ BL	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-056				PR
201502208101	READ BL	HILLWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-055				PR
201502208001	PRESSBURG	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-050				PR
201502207901	READ BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-048				PR
201502207801	READ BL	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-046				PR
201502207701	SEAWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-045				PR
201502207601	SEAWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-042				PR
201502207501	SEAWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-041				PR
201502207401	CORONADO DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-036				PR
201502207301	CORONADO DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-035				PR
201502207201	CORONADO DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-034				PR
201502207101	CORONADO DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-033				PR
201502207001	DWYER RD	CORONADO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-031				PR
201502206901	SIERRA MADRE DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-028				PR
201502206801	SANDALWOOD	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-106				PR
201502206701	WARREN DR	AIRWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-068				PR
201502206601	DWYER RD	SANDALWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-101				PR
201502206501	REDWOOD	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-099				PR
201502206401	REDWOOD	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-098				PR
201502206301	DWYER RD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-092				PR
201502206201	ROSEWOOD DR	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-091				PR
201502206101	DWYER RD	ROSEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-089				PR
201502206001	DWYER RD	WARREN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-088				PR
201502205901	SPRINGWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-084				PR
201502205801	SPRINGWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-083				PR
201502205701	DREUX AV	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-080				PR
201502205601	READ BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-077				PR
201502205501	READ BL	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-076				PR
201502205401	READ BL	SPRINGWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-075				PR
201502205301	READ BL	BROOKWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-073				PR
201502205201	AIRWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-070				PR
201502205101	AIRWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-069				PR
201502205001	NIGHTHART	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-026				PR
201502204901	PRENTISS AV	BRIGHT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-023				PR
201502204801	PAPANIA DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-022				PR
201502204701	PAPANIA DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-021				PR
201502204601	PAPANIA DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-014				PR
201502204501	PAPANIA DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-013				PR
201502204401	DWYER RD	CORINNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-009				PR
201502204301	PAPANIA DR	VIENNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-007				PR
201502204101	PAPANIA DR	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-003				PR
201502204001	PAPANIA DR	VIENNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-001				PR
201502203901	LURLINE	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-120				PR
201502203801	LURLINE	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-118				PR
201502203701	LURLINE	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-117				PR
201502203601	LURLINE	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-116				PR
201502203501	LURLINE	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-115				PR
201502203401	BROOKWOOD	LURLINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-114				PR
201502203301	LURLINE	BROOKWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-111				PR
201502203201	BRIGHT DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-096				PR
201502203101	CHEF MENTEUR HW	NOTTINGHAM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-036				PR
201502203001	NIGHTHART	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-094				PR
201502202901	VIENNA	NIGHTHART	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-090				PR
201502202801	PAPANIA DR	VIENNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-088				PR
201502202701	GOOD DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-083				PR
201502202601	GOOD DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-082				PR
201502202501	HAUCK DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-076				PR
201502202401	HAUCK DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-074				PR
201502202301	HAUCK DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-071				PR
201502202201	SCHINDLER DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-068				PR
201502202101	DWYER RD	SCHINDLER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-060				PR
201502202001	CHEF MENTEUR HW	PAPANIA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-057				PR
201502201901	CHEF MENTEUR HW	PAPANIA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-056				PR
201502201801	PRESSBURG	CORINNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-045				PR
201502201701	CHRYSLER	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-043				PR
201502201601	VIENNA	CHRYSLER	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-038				PR
201502201501	CHEF MENTEUR HW	NOTTINGHAM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-037				PR
201502201201	DWYER RD	PAPANIA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-098				PR
201502200301	FRIAR TUCK DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-063				PR
201502200201	WILL STUTLEY DR	ROBIN HOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-047				PR
201502200101	WRIGHT RD	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-023				PR
201502200001	WRIGHT RD	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-021				PR
201502199901	WRIGHT RD	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-014				PR
201502199801	WRIGHT RD	WILL STUTLEY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 476-002				PR
201502199701	GOOD DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-200				PR
201502190601	CHEF MENTEUR HW	REYNES	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-041				PR
201502190501	REYNES	HAYDEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-039				PR
201502190401	AMERICA	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-037				PR
201502190301	BRUTUS	AMERICA	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-035				PR
201502190201	DALE	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-029				PR
201502190101	DALE	BRUTUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-028				PR
201502190001	AMERICA	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-024				PR
201502189901	CHEF MENTEUR HW	AMERICA	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-020				PR
201502091501	DWYER RD	WEST ACCESS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 482-046				PR

201502091401	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-083				PR
201502091301	CERNAY	CORSICA PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-065				PR
201502091201	BRITTANY CT	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-045				PR
201502091101	DWYER BL	CERNAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-034				PR
201502091001	DWYER BL	BERGERAC	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-017				PR
201502090901	BERGERAC	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-011				PR
201502090801	STRASBOURG PL	LOURDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-006				PR
201502090701	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 485-085				PR
201502090601	ALCEE FORTIER BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-080				PR
201502090501	ALCEE FORTIER BL	PELTIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-073				PR
201502090401	CHEF MENTEUR HW	ALCEE FORTIER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-066				PR
201502090301	MARSEILLE	PELTIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 486-052				PR
201502090201	DWYER RD	MICHOUD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-020				PR
201502089601	REYNES	HAYDEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-043				PR
201502089401	OLD GENTILLY RD	AMERICA	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-033				PR
201502089301	AMERICA	OLD GENTILLY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-025				PR
201502089201	CHEF MENTEUR HW	CHANTILLY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-017				PR
201502089101	ALMONASTER AV	ALMONASTER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-007				PR
201502089001	ALMONASTER AV	ELAINE	07/30/2015	SMBG	REHAB SEWER MANHOLE 479-004				PR
201502088901	DWYER RD	TOULON	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-035				PR
201502088801	DWYER RD	TOULON	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-034				PR
201502088701	MICHOUD BL	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 484-026				PR
201502084401	DWYER RD	HAUCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-070				PR
201502084301	CHEF MENTEUR HW	GOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-058				PR
201502083801	PRESSBURG	BRIGHT DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-015				PR
201502083701	WARREN DR	BROOKWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-063				PR
201502083601	LAKEWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-057				PR
201502083501	LAKEWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-054				PR
201502083401	READ BL	ROSEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-047				PR
201502083301	READ BL	ROSEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-044				PR
201502083201	CORONADO DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-038				PR
201502085301	PAPANIA DR	VIENNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-012				PR
201502085201	DWYER RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-005				PR
201502085101	PAPANIA DR	VIENNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-002				PR
201502085001	LURLINE	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-119				PR
201502084901	NIGHTHART	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-095				PR
201502084801	VIENNA	NIGHTHART	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-092				PR
201502084701	GOOD DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-085				PR
201502084601	HAUCK DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-078				PR
201502084501	HAUCK DR	PRESSBURG	07/30/2015	SMBG	REHAB SEWER MANHOLE 475-073				PR
201502082201	BROOKWOOD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-065				PR
201502082101	LONGFELLOW DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-055				PR
201502082001	DWYER RD	PERRAULT WALK	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-048				PR
201502081901	PERELLI	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-072				PR
201502081801	GALAHAD DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-095				PR
201502081701	DONNA DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-050				PR
201502081601	CITRUS DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-039				PR
201502081501	DWYER RD	CITRUS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-036				PR
201502081301	MARQUE DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-011				PR
201502080801	CARDENAS	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-011				PR
201502081001	CHEF MENTEUR HW	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-019				PR
201502081101	DWYER RD	SIERRA MADRE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-023				PR
201502081201	HAMMOND	CHARLMARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 473-077				PR
201502080901	CHEF MENTEUR HW	CORONADO DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 474-016				PR
201502346101	GAWAIN DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-003				PR
201502347501	CROWDER BL	LAKE FOREST BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 466-038				PR
201603738001	DODT AV	CHEF MENTEUR HW	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603737801	CHEF MENTEUR HW	LAFON DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603737701	SAIGON DR	OLED DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603737601	BULLARD AV	MELVIN PL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603737501	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603737401	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603618501	HENRI DR	PELTIER	02/15/2016	SMAIN	MWH-ID: 7463-1061 SERVICE REPAIR VIA LINING 126' FROM SMH487-002 ESSA2 -BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER				PR
201603618401	HENRI DR	PELTIER	02/15/2016	SMAIN	MWH-ID: 7463-1061 SERVICE REPAIR VIA LININ 74' FROM SM 487-002 ESSA - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER				PR
201502374001	CERISE AV	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-059				PR
201603738901	EASTOVER DR	GREENBRIER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603738801	EASTOVER DR	GREENBRIER DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603738701	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Install Partial Liner				PR
201603738601	EASTOVER DR	TORREY PINES DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603738501	EASTOVER DR	TORREY PINES DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603738401	EASTOVER DR	QUAIL RUN CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603738301	EASTOVER DR	QUAIL RUN CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603738201	EASTOVER DR	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603738101	MURFIELD DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201502373901	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-094				PR
201502373801	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-090				PR
201502373701	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-087				PR
201502373601	WERNER DR	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-084				PR
201502373501	GALAHAD DR	HAMMOND	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-093				PR
201502373401	KNIGHT DR	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-086				PR
201502373301	CERISE AV	GRANT	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-065				PR
201502373201	CERISE AV	LEEDS	07/30/2015	SMBG	REHAB SEWER MANHOLE 472-062				PR
201603739301	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603739201	EAST POINT CT	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603739101	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603739001	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR

201502374601	LAKE FOREST BL	PLAZA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-068				PR
201502374501	SERVITUDE M	SERVITUDE N	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-052				PR
201502374401	LAKE FOREST BL	PLAZA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 470-046				PR
201502374201	GAWAIN DR	TULSA	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-012				PR
201502374101	CROWDER BL	CHEF MENTEUR HW	07/30/2015	SMBG	REHAB SEWER MANHOLE 471-100				PR
201603741401	TURNBERRY DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603741301	TURNBERRY DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603741201	TRAVELERS WAY	MICHOUD BL	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603741101	TORREY PINES DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603741001	TORREY PINES DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740901	TORREY PINES DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603740701	LAKE FOREST BL	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740601	I-10 SERVICE RD	JAHNCKE CANAL R.O.W.	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740401	EASTVIEW DR	EASTVIEW DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603743201	QUAIL RUN CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603743101	PINEHURST CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603743001	PINEHURST CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603742901	PINEHURST CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603742801	PECAN GROVE APTS	CHEF MENTEUR HW	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603742601	OLD SPANISH TRAIL	ALBA RD	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603742501	OLD GENTILLY RD	PARKWAY DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603742401	OAKMONT DR	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603742301	OAKMONT DR	EAST POINT CT	02/24/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover				PR
201603769701	SAIGON DR	STREET A	02/26/2016	SMAIN	MWH-ID: 7463-1063 FULL LINING OF SEMENT 487-023 TO 487-001 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER				PR
201603769601	PELTIER	STREET A	02/26/2016	SMAIN	MWH-ID: 7463-1062 FULL LINING OF SEGMENT 487-007 TO 487-006 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER				PR
201603753201	DORAL CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603753101	DORAL CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603753001	CYPRESS POINT CT	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603752901	CYPRESS POINT CT	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752701	CHEF MENTEUR HW	WILSON	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603752601	BULLARD AV	TANNER S DAVIS DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752501	BULLARD AV	TANNER S DAVIS DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752401	BULLARD AV	MELVIN PL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752301	BULLARD AV	MELVIN PL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752201	BULLARD AV	CAMPBELL LN	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752101	BULLARD AV	CAMPBELL LN	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603752001	BENT TREE CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603751901	BENT TREE CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603751701	AMERICA	PRESSBURG	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603751601	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603751501	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade Install Partial Liner				PR
201603751401	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603751301	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603751201	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603751101	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603751001	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750901	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750801	EASTOVER DR	BENT TREE CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603750701	EAST POINT CT	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750601	DWYER RD	MICHOUD BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750501	DWYER RD	GAWAIN DR	02/24/2016	SMBG	ESSA MH REHAB: Replace Cover Install Full Depth Liner				PR
201603750401	DWYER RD	CERISE AV	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603750301	DORAL CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750201	DORAL CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750101	DORAL CT	EASTOVER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603750001	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603749901	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603749801	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603749701	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603749601	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603749501	EASTOVER DR	GREENBRIER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603749401	EASTOVER DR	GREENBRIER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603749301	EASTOVER DR	GREENBRIER DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603749201	EASTOVER DR	GREENBRIER DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603749101	EASTOVER DR	EASTVIEW DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603749001	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Install Full Depth Liner				PR
201603748901	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover				PR
201603748801	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603748701	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603748601	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603748501	EASTOVER DR	DORAL CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603748401	EASTOVER DR	TORREY PINES DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603748301	EASTOVER DR	TORREY PINES DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603748201	EASTOVER DR	TORREY PINES DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603748101	EASTOVER DR	TORREY PINES DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603748001	EASTOVER DR	QUAIL RUN CT	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603747901	EASTOVER DR	QUAIL RUN CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603747801	EASTOVER DR	QUAIL RUN CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603747701	EASTOVER DR	QUAIL RUN CT	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603747601	EASTOVER DR	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603747501	EASTOVER DR	OAKMONT DR	02/24/2016	SMBG	ESSA MH REHAB: Adjust Manhole to Grade Replace Cover				PR
201603747401	EASTOVER DR	MURFIELD DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603747301	EASTOVER DR	MURFIELD DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603747201	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Replace Frame and Cover Install Partial Liner				PR
201603747101	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603747001	EASTOVER DR	LAKE FOREST BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR

201603746901	MURFIELD DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603746801	MURFIELD DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603746601	LIGGETT RD	MURFIELD DR	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603746501	JOURDAN RD	ALMONASTER AV	02/24/2016		SMBG	ESSA MH REHAB: Replace Frame and Cover Install Full Depth Liner				PR
201603746301	I-10 SERVICE RD	GANNON CANAL	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603746001	EASTVIEW DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Replace Frame and Cover Install Partial Liner				PR
201603745901	EASTVIEW DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603745801	EASTVIEW DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603745701	EASTOVER DR	TURNBERRY DR	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603745601	EASTOVER DR	TORREY PINES DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603745501	EASTOVER DR	TORREY PINES DR	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603745401	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603745301	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603745201	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603745101	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603745001	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603744901	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603744801	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603744701	OAKMONT DR	CYPRESS POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603744601	OAKMONT DR	CYPRESS POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603744501	OAKMONT DR	CYPRESS POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603744401	OAKMONT DR	CYPRESS POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603744301	N CORONET CT	W CORONET CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603744201	MURFIELD DR	LIGGETT RD	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603744101	MURFIELD DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603744001	MURFIELD DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603743901	MURFIELD DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603743801	TANNER S DAVIS DR	LUCY CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603743301	READ BL	DWYER RD	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603742201	PINEHURST CT	DORAL CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603742101	SAIGON DR	STREET B	02/24/2016		SMBG	ESSA MH REHAB: Replace Cover Install Partial Liner				PR
201603742001	PELTIER	HENRI DR	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603741901	HENRI DR	PELTIER	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603741801	SAIGON DR	OLED DR	02/24/2016		SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603741701	WINCHESTER PARK DR	WRIGHT RD	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603741601	WILLOWBROOK DR	PATIO WAY	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603741501	TURNBERRY DR	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740301	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740201	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740101	OAKMONT DR	EAST POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade Install Full Depth Liner				PR
201603740001	OAKMONT DR	CYPRESS POINT CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603739801	SERVITUDE	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Adjust Manhole to Grade				PR
201603739601	QUAIL RUN CT	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603739501	PINEHURST CT	EASTOVER DR	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603739401	EASTOVER DR	BENT TREE CT	02/24/2016		SMBG	ESSA MH REHAB: Install Partial Liner				PR
201502347601	CROWDER BL	LAKE FOREST BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 466-041				PR
201502347401	LAKE FOREST BL	CROWDER BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 466-023				PR
201502348901	HESSER	OLD GENTILLY RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 420-041				PR
201001211801	BONITA DR	HAMMOND	06/16/2010	06/23/2011	SLEAD	MWH-ID: 7463-061 SERVICE POINT REPAIR 101' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 101' FROM SMH 465-051	5,201.80		CL
201001211901	BONITA DR	HAMMOND	06/16/2010	06/21/2011	SLEAD	MWH-ID: 7463-061 SERVICE POINT REPAIR 253' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 253' FROM SMH 465-051	5,601.90		CL
201001212001	BONITA DR	HAMMOND	06/16/2010	06/20/2011	SLEAD	MWH-ID: 7463-061 SERVICE POINT REPAIR 271' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 271' FROM SMH 465-051	5,401.30		CL
201001212101	BONITA DR	HAMMOND	06/16/2010	10/27/2011	SLINE	MWH-ID: 7463-061 FULL LINING OF SMH 465-051 TO 465-050 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	FULL LINING OF SMH 465-051 TO 465-050 COMPLETED	10,154.00		CL
201001212301	GAWAIN DR	GRANT	06/16/2010	06/02/2011	SLEAD	MWH-ID: 7463-062 SERVICE POINT REPAIR 72' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 72' FROM SMH 471-004	6,902.90		CL
201001212401	GAWAIN DR	GRANT	06/16/2010	05/31/2011	SLEAD	MWH-ID: 7463-062 SERVICE POINT REPAIR 132' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 132' FROM SMH 471-004	6,902.80		CL
201200371701	WRIGHT	PRENTISS AV	02/14/2012		SLINE	MWH-ID: 7463-657 FULL LINING OF SMH 476-017 TO 476-016 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201200371601	WRIGHT	PRENTISS AV	02/14/2012		SLEAD	MWH-ID: 7463-657 SERVICE POINT REPAIR 359' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201200371501	WRIGHT	PRENTISS AV	02/14/2012		SLEAD	MWH-ID: 7463-657 SERVICE POINT REPAIR 300' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201200371401	WRIGHT	PRENTISS AV	02/14/2012		SLEAD	MWH-ID: 7463-657 SERVICE POINT REPAIR 197' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201200371201	WRIGHT	PRENTISS AV	02/14/2012		SMAIN	MWH-ID: 7463-657 POINT REPAIR 27' - 39' FROM 476-017 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR

201200188001	ROBIN HOOD DR	PRESSBURG	01/24/2012	03/27/2013	SMAIN	MWH-ID. 7463-413 POINT REPAIR 0' - 12' FROM SMH 476-049 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED POINT REPAIR 0' - 12' FROM SMH 476-049	6,200.00	CL	
201200187801	NOTTINGHAM DR	OLD SPANISH TRAIL	01/24/2012	03/04/2015	SLINE	MWH-ID. 7463-412 FULL LINING OF SMH 476-010 TO 476-009 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-010 TO 476-009	141,777.00	CL	
201200187801	NOTTINGHAM DR	OLD SPANISH TRAIL	01/24/2012	03/04/2015	SLINE	MWH-ID. 7463-412 FULL LINING OF SMH 476-010 TO 476-009 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-010 TO 476-009	0.00	CL	
201200187701	WILL STUTLEY DR	NOTTINGHAM DR	01/24/2012	08/06/2013	SLINE	MWH-ID. 7463-410 FULL LINING OF SMH 476-003 TO 476-002 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-003 TO 476-002	13,878.00	CL	
201200187401	NOTTINGHAM DR	PRENTISS AV	01/24/2012	03/26/2013	SMAIN	MWH-ID. 7463-411 POINT REPAIR 200' - 212' FROM SMH 476-008 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED POINT REPAIR 200' - 212' FROM SMH 476-008	7,370.00	CL	
201200187201	WILL STUTLEY DR	NOTTINGHAM DR	01/24/2012	05/14/2013	SMAIN	MWH-ID. 7463-410 POINT REPAIR 88' - 100' FROM SMH 476-003 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED POINT REPAIR 88' - 100' FROM SMH 476-003	7,220.00	CL	
201200187001	BRIGHT DR	PRENTISS AV	01/24/2012	05/10/2013	SMAIN	MWH-ID. 7463-409 REPLACE PIPE SEGMENTSMH 475-024 TO 475-023 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	REPLACED PIPE SEGMENTSMH 475-024 TO 475-023	63,540.00	CL	
201102232301	LITTLE JOHN DR	PRESSBURG	12/20/2011	03/10/2015	SLINE	MWH-ID. 7463-332 FULL LINING OF SMH 476-046 TO 476-045 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-046 TO 476-045	19,810.00	CL	
201102232201	LITTLE JOHN DR	PRESSBURG	12/20/2011	03/20/2013	SLEAD	MWH-ID. 7463-332 POINT REPAIR REPLACE SERVICE 232' TO 244' FROM SMH 476-046 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED POINT REPAIR REPLACE SERVICE 232' TO 244' FROM SMH 476-046	6,890.00	CL	
201102232101	WRIGHT RD	WILL STUTLEY DR	12/20/2011		SLINE	MWH-ID. 7463-331 FULL LINING OF SMH 476-022 TO 476-021 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201102232001	WRIGHT RD	WILL STUTLEY DR	12/20/2011		SLINE	MWH-ID. 7463-330 FULL LINING OF SMH 476-021 TO 476-020 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201102231901	WRIGHT RD	WILL STUTLEY DR	12/20/2011		SMAIN	MWH-ID. 7463-330 POINT REPAIR 0' TO 12' FROM SMH 476-021 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS				PR
201001212501	GAWAIN DR	GRANT	06/16/2010	06/15/2011	SLEAD	MWH-ID. 7463-062 SERVICE POINT REPAIR 190' FROM SMH 471-004 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 190' FROM SMH 471-004	6,802.90	CL	
201001212601	GAWAIN DR	GRANT	06/16/2010	03/07/2012	SLINE	MWH-ID. 7463-062 FULL LINING OF SMH 471-004 TO 471-003 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	FULL LINING OF SMH 471-004 TO 471-003	10,725.00	CL	
201001212701	LAIN AV	LEEDS	06/16/2010	05/25/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 159' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 159' FROM SMH 471-042	6,701.50	CL	
201001212801	LAIN AV	LEEDS	06/16/2010	05/25/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 199' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 199' FROM SMH 471-042	5,201.40	CL	
201001212901	LAIN AV	LEEDS	06/16/2010	05/24/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 255' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 255' FROM SMH 471-042	5,201.50	CL	
201001213001	LAIN AV	LEEDS	06/16/2010	05/23/2011	SLEAD	MWH-ID. 7463-063 SERVICE POINT REPAIR 276' FROM SMH 471-042 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED SERVICE POINT REPAIR 276' FROM SMH 471-042	5,202.50	CL	
201001213101	LAIN AV	LEEDS	06/16/2010	10/27/2011	SLINE	MWH-ID. 7463-063 FULL LINING OF SMH 471-042 TO 471-041 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED FULL LINING OF SMH 471-042 TO 471-041	9,331.50	CL	
201100554701	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/06/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 58' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 58' FROM SMH 472-114	6,753.00	CL	
201400797701	READ BL	ROSEWOOD DR	04/17/2014		SLINE	MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474-047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE				PR
201400797601	READ BL	ROSEWOOD DR	04/17/2014		SMAIN	MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE				PR
201400211201	DWYER RD	TOULON	01/24/2014		SLEAD	MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR
201400211101	DWYER RD	TOULON	01/24/2014		SLINE	MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484-029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR
201400209501	DWYER RD	TOULON	01/24/2014		SLEAD	MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR
201400208801	DWYER RD	TOULON	01/24/2014		SMAIN	MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR
201305190101	DWYER RD	TOULON	12/18/2013		SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR
201305190001	DWYER RD	TOULON	12/18/2013		SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR
201305189901	DWYER RD	TOULON	12/18/2013		SLEAD	MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST				PR

201305189801	DWYER RD	TOULON	12/18/2013		SMAIN	MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST			PR
201305189701	DWYER RD	TOULON	12/18/2013		SMAIN	MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST			PR
201305189601	DWYER RD	TOULON	12/18/2013		SLINE	MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484-033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST			PR
201201571001	W CAVELIER DR	N CAVELIER DR	06/27/2012	04/10/2013	SLEAD	MWH-ID. 7463-692 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95	7,190.00	CL
201201570901	W CAVELIER DR	N CAVELIER DR	06/27/2012	05/29/2013	SLINE	MWH-ID. 7463-692 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80	11,928.00	CL
201201570801	I-10 SERVICE RD	BULLARD AV	06/27/2012	03/04/2015	SLINE	MWH-ID. 7463-691 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042		CL
201201570701	BULLARD AV	I-10 SERVICE RD	06/27/2012	05/21/2013	SLEAD	MWH-ID. 7463-690 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91	6,200.00	CL
201201570601	BULLARD AV	I-10 SERVICE RD	06/27/2012	08/07/2013	SLINE	MWH-ID. 7463-690 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88	13,125.00	CL
201201570501	GRANT	VIOLA	06/27/2012	05/13/2013	SLEAD	MWH-ID. 7463-689 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112	6,200.00	CL
201201570401	GRANT	VIOLA	06/27/2012	09/30/2014	SLINE	MWH-ID. 7463-689 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 161	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER	19,142.00	CL
201201569501	W CAVELIER DR	N CAVELIER DR	06/27/2012	04/09/2013	SLEAD	MWH-ID. 7463-692 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42	7,220.00	CL
201200958101	GAWAIN DR	GRANT	04/01/2012	01/13/2012	SMAIN	MWH-ID. 7462-062 POINT REPAIR 361' TO 373' FROM SMH 471-004 ESSA 2-BASIN 8-NEW ORLEANS EAST-STATION CASTLE MANOR	POINT REPAIR 361' TO 373' FROM SMH 471-004 COMPLETED	3,700.00	CL
201200377001	WILLOWBROOK DR	DOMINIC MAI DR	02/14/2012	05/21/2013	SLINE	MWH-ID. 7463-675 FULL LINING OF SMH 486A-027 TO 486A-022 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER	COMPLETED FULL LINING OF SMH 486A-027 TO 486A-022	10,876.00	CL
201200376901	WILLOWBROOK DR	DOMINIC MAI DR	02/14/2012	04/08/2013	SMAIN	MWH-ID. 7463-675 POINT REPAIR 10' - 22' FROM SMH 486A-027 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER	COMPLETED POINT REPAIR 10' - 22' FROM SMH 486A-027	6,600.00	CL
201102006601	ST HELENA PL	WILLOWBROOK DR	11/15/2011	04/05/2013	SMAIN	MWH-ID. 7463-160 POINT REPAIR 26' TO 38' FROM SMH 524-041 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK	COMPLETED POINT REPAIR 26' TO 38' FROM SMH 524-041	6,200.00	CL
201303958401	OLD SPANISH TRAIL	WRIGHT RD	07/15/2013	07/16/2013	SMAIN	MWH-ID. 7463-380 POINT REPAIR 0' TO 6' FROM SMH 476-012 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR 0' TO 6' FROM SMH 476-012	6,200.00	CL
201303957801	ST HELENA PL	WILLOWBROOK DR	07/15/2013	05/21/2013	SLINE	MWH-ID. 7463-160 FULL LINING OF SMH 524-041 TO 524-040 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK	COMPLETED FULL LINING OF SMH 524-041 TO 524-040	16,808.00	CL
201303957001	WILLOWBROOK DR	DOMINIC MAI DR	07/15/2013	04/08/2013	SMAIN	MWH-ID. 7463-675 POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER	COMPLETED POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027	6,230.00	CL
201102006501	AIRWOOD	READ BL	11/15/2011	05/29/2013	SLEAD	MWH-ID. 7463-159 LINING 0' TO 334' FROM SMH 474-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKE LAND TERRACE	COMPLETED SERVICE REPAIR VIA LINING 0' TO 334' FROM SMH 474-069	24,683.00	CL
201102006401	AIRWOOD	READ BL	11/15/2011		SLEAD	MWH-ID. 7463-159 SERVICE REPAIR VIA LINING 55' FROM SMH 474-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKE LAND TERRACE			PR
201102004301	PETIT BAYOU LN	WILLOWBROOK DR	11/15/2011	05/21/2013	SLINE	MWH-ID. 7463-152 FULL LINING OF SMH 524-010 TO 524-009 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK	COMPLETED FULL LINING OF SMH 524-010 TO 524-009	16,808.00	CL
201100968201	WARREN DR	HILLWOOD	06/10/2011	01/06/2012	SLINE	MWH-ID. 7463-075 FULL LINING OF SMH OF SMH 474-063 TO 474-060 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKE LAND TERRACE	COMPLETED FULL LINING OF SMH OF SMH 474-063 TO 474-060	14,505.00	CL
201100968101	WARREN DR	HILLWOOD	06/10/2011	10/17/2011	SMAIN	MWH-ID. 7463-075 POINT REPAIR 0' TO 12' FROM SMH 474-063 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKE LAND TERRACE	POINT REPAIR 0' TO 12' FROM SMH 474-063 COMPLETED	3,700.00	CL
201100968001	LURLINE	HAMMOND	06/10/2011	11/04/2011	SLINE	MWH-ID. 7463-076 FULL LINING OF SMH 474-112 TO 474-111 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKE LAND TERRACE	FULL LINING OF SMH 474-112 TO 474-111 COMPLETED	12,212.00	CL
201100967901	LURLINE	HAMMOND	06/10/2011	10/17/2011	SMAIN	MWH-ID. 7463-076 POINT REPAIR 0' TO 12' FROM SMH 474-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKE LAND TERRACE	POINT REPAIR 0' TO 12' FROM SMH 474-112 COMPLETED	4,100.00	CL
201100822601	ARTHUR DR	HAMMOND	05/16/2011	06/21/2011	SMAIN	MWH-ID. 7463-064 POINT REPAIR 59' TO 71' FROM SMH 472-108 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED POINT REPAIR 59' TO 71' FROM SMH 472-108	6,700.70	CL
201200186901	NIGHTHART	PRESSBURG	01/24/2012	04/30/2013	SMAIN	MWH-ID. 7463-408 REPLACE PIPE SEGMENTSMH 475-019 TO 475-018 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	REPLACED PIPE SEGMENTSMH 475-019 TO 475-018	77,930.00	CL
201200171601	WOODVINE LN	E IDLEWOOD CT	01/23/2012	03/28/2013	SLEAD	MWH-ID. 7463-381 POINT REPAIR REPLACE SERVICE 228' FROM SMH 516-033 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WRIGHT	COMPLETED POINT REPAIR REPLACE SERVICE 228' FROM SMH 516-033	6,320.00	CL
201200086601	OLD SPANISH TRAIL	WRIGHT RD	01/10/2012	09/30/2014	SLINE	MWH-ID. 7463-380 FULL LINING FROM SMH 476-012 TO 476-010 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED FULL LINING FROM SMH 476-012 TO 476-010		CL
201200086301	OLD SPANISH TRAIL	WRIGHT RD	01/10/2012	03/18/2013	SMAIN	MWH-ID. 7463-380 POINT REPAIR 101' TO 113' FROM SMH 476-012 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR 101' TO 113' FROM SMH 476-012	6,200.00	CL
201200086201	OLD SPANISH TRAIL	WRIGHT RD	01/10/2012	03/18/2013	SLEAD	MWH-ID. 7463-380 POINT REPAIR REPLACE SERVICE 12' FROM SMH 476-012 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 476-012		CL

201200086101	CHRYSLER	PRENTISS AV	01/10/2012	05/29/2013	SLINE	MWH-ID. 7463-379 FULL LINING FORM SMH 475-044 TO SMH 475-043 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY WOODS	COMPLETED FULL LINING FORM SMH 475-044 TO SMH 475-043	30,909.00	CL	
201200086001	CHRYSLER	PRENTISS AV	01/10/2012	03/14/2013	SMAIN	MWH-ID. 7463-379 POINT REPAIR 402' TO 413' FROM SMH 475-044 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR 402' TO 413' FROM SMH 475-044	6,500.00	CL	
201200085901	CHRYSLER	PRENTISS AV	01/10/2012	03/15/2013	SLEAD	MWH-ID. 7463-379 POINT REPAIR REPLACE SERVICE 103' FROM SMH 475-044 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR REPLACE SERVICE 103' FROM SMH 475-044	7,250.00	CL	
201200085801	CHRYSLER	PRENTISS AV	01/10/2012	03/14/2013	SLEAD	MWH-ID. 7463-379 POINT REPAIR REPLACE SERVICE 347' FROM SMH 475-044 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS	COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 475-044	6,500.00	CL	
201100723401	ARTHUR DR	HAMMOND	04/27/2011	10/26/2011	SLINE	MWH-ID. 7463-064 FULL LINING OF SMH 472-108 TO 472-107 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	FULL LINING OF SMH 472-108 TO 472-107 COMPLETED	13,752.00	CL	
201100556701	REYNES	SELMA	04/05/2011	10/26/2011	SLINE	MWH-ID. 7463-068 FULL LINING OF SMH 431-069 TO 431-068 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	FULL LINING OF SMH 431-069 TO 431-068 COMPLETED	5,020.50	CL	
201100556601	REYNES	SELMA	04/05/2011	06/02/2011	SLEAD	MWH-ID. 7463-068 SERVICE POINT REPAIR 113' SMH 431-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	SERVICE POINT REPAIR 113' SMH 431-069 COMPLETED	5,201.50	CL	
201100556401	REYNES	SELMA	04/05/2011	06/02/2011	SMAIN	MWH-ID. 7463-068 POINT REPAIR 0' TO 12' FROM SMH 431-069 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	POINT REPAIR 0' TO 12' FROM SMH 431-069 COMPLETED	3,700.00	CL	
201100554801	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SMAIN	MWH-ID. 7463-065 POINT REPAIR 168' TO 188' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 168' TO 188' FROM SMH 472-114	7,502.10	CL	
201100554901	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 305' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 305' FROM SMH 472-114	6,702.90	CL	
201100555001	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 336' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 336' FROM SMH 472-114	5,201.50	CL	
201100555101	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	06/13/2011	SLEAD	MWH-ID. 7463-065 SERVICE POINT REPAIR 354' FROM SMH 472-114 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 354' FROM SMH 472-114	5,201.30	CL	
201100822901	ARTHUR DR	HAMMOND	05/16/2011	06/27/2011	SLEAD	MWH-ID. 7463-064 SERVICE POINT REPAIR 105' FROM SMH 472-108 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 105' FROM SMH 472-108	5,200.60	CL	
201100822701	ARTHUR DR	HAMMOND	05/16/2011	06/30/2011	SMAIN	MWH-ID. 7463-064 POINT REPAIR 178' TO 190' FROM SMH 472-108 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR	COMPLETED POINT REPAIR 178' TO 190' FROM SMH 472-108	6,702.00	CL	
201100555201	ARTHUR DR	CHEF MENTEUR HW	04/05/2011	07/22/2011	SLINE	MWH-ID. 7463-065 FULL LINING OF SMH 472-114 TO 472-113 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	FULL LINING OF SMH 472-114 TO 472-113 COMPLETED	11,669.50	CL	
201100555301	ARTHUR DR	GRANT	04/05/2011	06/07/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 47' TO 68' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 47' TO 68' FROM SMH 472-112	7,504.00	CL	
201100555401	ARTHUR DR	GRANT	04/05/2011	06/09/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 118' TO 130' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 118' TO 130' FROM SMH 472-112	6,704.00	CL	
201100555501	ARTHUR DR	GRANT	04/05/2011	06/13/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 250' TO 269' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 250' TO 269' FROM SMH 472-112	5,701.70	CL	
201100555701	ARTHUR DR	GRANT	04/05/2011	06/14/2011	SLEAD	MWH-ID. 7463-066 SERVICE POINT REPAIR 303' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED SERVICE POINT REPAIR 303' FROM SMH 472-112	5,201.30	CL	
201100555901	ARTHUR DR	GRANT	04/05/2011	06/16/2011	SMAIN	MWH-ID. 7463-066 POINT REPAIR 349' TO 361' FROM SMH 472-112 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	COMPLETED POINT REPAIR 349' TO 361' FROM SMH 472-112	6,702.10	CL	
201100556001	ARTHUR DR	GRANT	04/05/2011	07/26/2011	SLINE	MWH-ID. 7463-066 FULL LINING OF SMH 472-112 TO 472-111 ESSA 2 - BASIN 8 - NEW ORLEANS EAST	FULL LINING OF SMH 472-112 TO 472-111 COMPLETED	10,785.00	CL	
1.137										833,336.70
ESSA 2 - BASIN 9 - SOUTH SHORE										
201200169201	UNITY DR	CURRAN BL	01/23/2012	02/28/2013	SMAIN	MWH-ID. 7463-437 POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060	6,830.00	CL	
201200376601	HAYNE BL	BURKE RD	02/14/2012	05/31/2013	SMAIN	MWH-ID. 7463-674 POINT REPAIR 0' - 14' FROM SMH 477-084 ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE	COMPLETED POINT REPAIR 0' - 14' FROM SMH 477-084	6,803.11	CL	
201200376801	HAYNE BL	BURKE RD	02/14/2012	08/05/2013	SLINE	MWH-ID. 7463-674 FULL LINING OF SMH 477-084 TO 477-083 ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE	COMPLETED FULL LINING OF SMH 477-084 TO 477-083	34,883.00	CL	
201201727201	UNITY DR	HAYNE BL	07/24/2012	02/28/2013	SMAIN	MWH-ID. 7463-437 POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060 ESSA 2 - BASIN 9 - SOUTHSHORE - BERG	COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060	6,860.00	CL	
201202150701	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/11/2013	SLEAD	MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61'	7,060.00	CL	
201202150901	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	05/30/2013	SLINE	MWH-ID. 7463-703 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5	REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5	18,681.00	CL	
201303956201	S LITTLE WOODS	W LITTLE WOODS	07/15/2013		SLEAD	MWH-ID. 7463-703 REPLACE SERVICE VIA LINING FROM 182' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD			PR	

201304423301	E HERMES	PINES BL	09/30/2013	10/27/2014	SLEAD	MWH-ID. 7463-771 SERVICE POINT REPAIR 319' FROM SMH 425-010 - ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE	COMPLETED SERVICE POINT REPAIR 319' FROM SMH 425-010	6,546.00	CL	
201304423201	E HERMES	PINES BL	09/30/2013	10/23/2014	SLEAD	MWH-ID. 7463-771 SERVICE POINT REPAIR 255' FROM SMH 425-010 - ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE	COMPLETED SERVICE POINT REPAIR 255' FROM SMH 425-010	6,546.00	CL	
201304423101	E HERMES	PINES BL	09/30/2013	11/04/2014	SLINE	MWH-ID. 7463-771 FULL LINING OF PIPE FROM SMH 425-010 TO 425-009 ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE	COMPLETED FULL LINING OF PIPE FROM SMH 425-010 TO 425-009	15,024.00	CL	
201304193401	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 299' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201304193301	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 242' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201304193201	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 185' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201304193101	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 128' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201304193001	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 16' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201304192901	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 69' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201304192701	E BARRINGTON DR	BRIARHEATH DR	08/23/2013	08/05/2013	SLINE	MWH-ID. 7463-701 FULL LINING OF SMH 493-081 - 493-080 ESSA 2 - BASIN 9 - SOUTHSORE - BERG	COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042			CL
201303956501	ROBIN HOOD DR	PRESSBURG	07/15/2013	08/06/2013	SLINE	MWH-ID. 7463-413 FULL LINING OF SMH 476-049 - 476-048 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS	COMPLETED FULL LINING OF SMH 476-049 - 476-048	24,385.00	CL	
201303956301	S LITTLE WOODS	W LITTLE WOODS	07/15/2013		SLEAD	MWH-ID. 7463-703 REPLACE SERVICE VIA LINING FROM 226' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSORE - SHOREWOOD				PR
201304193501	E BARRINGTON DR	BRIARHEATH DR	08/23/2013		SLEAD	MWH-ID. 7463-701 REPLACE SERVICE VIA LINING 358' FROM SMH 493-081 ESSA 2 - BASIN 9 - SOUTHSORE - BERG				PR
201303956101	S LITTLE WOODS	W LITTLE WOODS	07/15/2013	02/14/2013	SMAIN	MWH-ID. 7463-703 POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068 ESSA 2 - BASIN 9 - SOUTHSORE - SHOREWOOD	COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068			CL
201202150801	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/13/2013	SLEAD	MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113'	6,860.00	CL	
201202150601	S LITTLE WOODS	W LITTLE WOODS	10/03/2012	02/08/2013	SLEAD	MWH-ID. 7463-703 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5'	PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5'	6,320.00	CL	
201200381101	LAFOURCHE	WALES	02/15/2012	05/23/2013	SLINE	MWH-ID. 7463-682 FULL LINING OF SMH 488-093 TO 488-091 ESSA 2 - BASIN 9 - SOUTHSORE - WEBER	COMPLETED FULL LINING OF SMH 488-093 TO 488-091	24,159.00	CL	
201200376701	HAYNE BL	BURKE RD	02/14/2012	06/03/2013	SMAIN	MWH-ID. 7463-674 POINT REPAIR 190' - 213' FROM SMH 477-084 ESSA 2 - BASIN 9 - SOUTHSORE - BURKE	COMPLETED POINT REPAIR 190' - 213' FROM SMH 477-084	8,663.11	CL	
201200169301	UNITY DR	CURRAN BL	01/23/2012	01/14/2013	SLINE	MWH-ID. 7463-437 FULL LINING OF SMH 489-060 TO 489-059 ESSA 2 - BASIN 9 - SOUTHSORE - BERG	COMPLETED FULL LINING OF SMH 489-060 TO 489-059	29,786.00	CL	
201200169501	CAMBERLEY DR	MORRISON RD	01/23/2012	05/30/2013	SMAIN	MWH-ID. 7463-438 POINT REPAIR 35' - 47' FROM SMH 492-003 ESSA 2 - BASIN 9 - SOUTHSORE - BERG	COMPLETED POINT REPAIR 35' - 47' FROM SMH 492-003	6,200.00	CL	
201502085701	DEVINE AV	FULTON	07/30/2015		SMBG	REHAB SEWER MANHOLE 478-004				PR
201502094701	CURRAN BL	AVALON WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-074				PR
201502094601	LACOMBE	ZENITH	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-070				PR
201502094501	CASTLEWOOD DR	ELMDALE RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-067				PR
201502094401	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-064				PR
201502094301	MORRISON RD	MARYWOOD CT	07/30/2015		SMBG	REHAB SEWER MANHOLE 489-002				PR
201502094201	HAYNE BL	LAFOURCHE	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-088				PR
201502094101	MORRISON RD	MACKENZIE	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-127				PR
201502094001	LEHIGH	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-121				PR
201502093901	LEHIGH	ZENITH	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-119				PR
201502183701	MEANS AV	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-023				PR
201502183501	BOULEVARD WAY	AVALON WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-018				PR
201502183401	READ BL	QUEISSER	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-015				PR
201502183301	MEANS AV	QUEISSER	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-012				PR
201502182001	ELMDALE RD	CASTLEWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-055				PR
201502181901	MEANS AV	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-024				PR
201502181801	FOREST GLEN RD	HERITAGE DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-051				PR
201502181701	MORRISON RD	FOREST GLEN RD	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-049				PR
201502181601	AVALON WAY	CURRAN BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-046				PR
201502181501	AVALON WAY	BOULEVARD WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-045				PR
201502181401	AVALON WAY	CASTLEWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-042				PR
201502181301	AVALON WAY	CASTLEWOOD DR	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-041				PR
201502181201	MORRISON RD	AVALON WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-039				PR
201502181101	CURRAN BL	AVALON WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-037				PR
201502181001	CURRAN BL	AVALON WAY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-036				PR
201502180901	CURRAN BL	READ BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-033				PR
201502180801	HAYNE BL	LACOMBE	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-032				PR
201502180701	HAYNE BL	LACOMBE	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-031				PR
201502180601	READ BL	HAYNE BL	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-028				PR
201502180501	READ BL	IRBY	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-026				PR
201502180401	READ BL	CARTER	07/30/2015		SMBG	REHAB SEWER MANHOLE 488-025				PR

201502180301	ELMDALE RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-056						PR
201502180201	LADY GRAY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-085						PR
201502180101	CURRAN BL	LADY GRAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-082						PR
201502180001	LACOMBE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-081						PR
201502179901	LACOMBE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-078						PR
201502179801	LACOMBE	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-076						PR
201502179701	LACOMBE	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-072						PR
201502179601	MORRISON RD	LACOMBE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-069						PR
201502179501	CASTLEWOOD DR	DEARBORN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-068						PR
201502179301	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-065						PR
201502179201	FOREST GLEN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-062						PR
201502179101	DEARBORN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-061						PR
201502179001	DEARBORN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-060						PR
201502178901	DEARBORN RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-059						PR
201502178801	HERITAGE DR	DEARBORN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-058						PR
201502178701	HERITAGE DR	DEARBORN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-057						PR
201502178601	WALES	LADY GRAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-143						PR
201502178501	CURRAN BL	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-142						PR
201502178401	HAYNE BL	LACOMBE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-141						PR
201502178301	WALES	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-137						PR
201502178201	WRIGHT RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-125						PR
201502178101	MORRISON RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-123						PR
201502178001	ZENITH	LAFOURCHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-120						PR
201502177901	MORRISON RD	LAFOURCHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-113						PR
201502177801	LADY GRAY	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-112						PR
201502177701	WRIGHT RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-107						PR
201502177601	WRIGHT RD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-106						PR
201502177501	HAYNE BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-101						PR
201502177401	LEHIGH	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-100						PR
201502177301	CURRAN BL	LEHIGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-095						PR
201502177201	LAFOURCHE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-094						PR
201502177101	LAFOURCHE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-093						PR
201502177001	WALES	LEHIGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-092						PR
201502176901	CURRAN BL	LAFOURCHE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-089						PR
201502176801	MORRISON RD	DUNE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-002						PR
201502176701	MORRISON RD	DUNE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-001						PR
201502176601	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-170						PR
201502148701	AVON PARK BL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-006						PR
201502148601	PINEBROOK DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-063						PR
201502148501	RIDGEFIELD DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-060						PR
201502148401	RIDGEFIELD DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-059						PR
201502148301	KNIGHTWAY DR	RIDGEFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-057						PR
201502148201	PINEBROOK DR	KINGSWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-055						PR
201502148101	PINEBROOK DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-054						PR
201502148001	RIDGEFIELD DR	KINGSWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-051						PR
201502147901	RIDGEFIELD DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-050						PR
201502147801	EASTGATE AV	RIDGEFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-049						PR
201502147701	QUEENSWAY DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-042						PR
201502147601	EDGEFIELD DR	KINGSWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-040						PR
201502147501	EASTGATE AV	EDGEFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-036						PR
201502147401	N LITTLE WOODS	W LITTLE WOODS	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-071						PR
201502147301	N LITTLE WOODS	VENICE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-070						PR
201502147201	VENICE BL	N LITTLE WOODS	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-069						PR
201502147101	S LITTLE WOODS	W LITTLE WOODS	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-068						PR
201502147001	VENICE BL	S LITTLE WOODS	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-066						PR
201502146901	WALES	STAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-061						PR
201502146801	WALES	SAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-059						PR
201502146701	BASS	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-057						PR
201502146601	BASS	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-055						PR
201502146501	BASS	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-053						PR
201502146401	BUFFALO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-043						PR
201502146301	SHAMROCK DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-036						PR
201502146201	STONEWOOD	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-021						PR
201502146101	STONEWOOD	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-020						PR
201502146001	STONEWOOD	PARTRIDGE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-019						PR
201502145901	STONEWOOD	PARTRIDGE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-018						PR
201502145801	PARTRIDGE LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-016						PR
201502145701	PARTRIDGE LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-015						PR
201502145601	MORRISON RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-126						PR
201502145501	HAYNE BL	VENICE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-076						PR
201502145401	KINGSPORT BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-124						PR
201502145301	KINGSPORT BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-123						PR
201502145201	KINGSPORT BL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-121						PR
201502145101	KINGSPORT BL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-120						PR
201502145001	MORRISON RD	KINGSPORT BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-118						PR
201502144901	CURRAN BL	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-116						PR
201502144801	STAR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-115						PR
201502144701	STAR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-113						PR
201502144601	CURRAN BL	STAR	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-112						PR
201502144501	SUN	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-110						PR
201502144401	CURRAN BL	SUN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-095						PR
201502144301	SAND	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-094						PR
201502144201	SAIL	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-081						PR
201502144101	CURRAN BL	SAIL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-079						PR
201502144001	VENICE BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-078						PR
201502143901	VENICE BL	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-077						PR
201502143501	MORRISON RD	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-165						PR
201502143401	MORRISON RD	SHOREWOOD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-162						PR

201502143301	MORRISON RD	SHOREWOOD BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-160				PR
201502143201	STONEWOOD	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-157				PR
201502143101	QUAIL CREEK LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-155				PR
201502143001	EMORY RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-151				PR
201502142901	FORUM BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-148				PR
201502142801	DUANE RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-143				PR
201502142701	DUANE RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-142				PR
201502142601	TILBURY RD	BEEKMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-139				PR
201502142501	FORUM BL	TILBURY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-137				PR
201502142401	EMORY RD	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-136				PR
201502142301	BEEKMAN RD	EMORY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-133				PR
201502142201	BEEKMAN RD	TILBURY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-130				PR
201502142101	BEEKMAN RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-129				PR
201502104901	WALES	SAND	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-060				PR
201502104801	BASS	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-056				PR
201502104701	BASS	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-052				PR
201502104601	SHOREWOOD BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-027				PR
201502104501	FORUM BL	BEEKMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-127				PR
201502104401	KINGSPORT BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-125				PR
201502104301	VINCENT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-122				PR
201502104201	TRICIA CT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-046				PR
201502104101	DARLENE CT	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-042				PR
201502156001	SHADOWLAWN AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-051				PR
201502155901	BRIARWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-016				PR
201502155801	BRIARWOOD DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-015				PR
201502155701	JONLEE DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-007				PR
201502155601	MORRISON RD	JONLEE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-005				PR
201502155501	W RENAISSANCE CT	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-083				PR
201502155401	CARMEL PL	CHATELAIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-079				PR
201502155301	W RENAISSANCE CT	ASHLAND DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-069				PR
201502155201	BEAUVOIR CT	CARMEL PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-063				PR
201502155101	CHANELLE CT	BEAUVOIR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-062				PR
201502155001	W RENAISSANCE CT	CHANELLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-060				PR
201502154901	PARLANGE CT	E RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-058				PR
201502154801	W RENAISSANCE CT	PARLANGE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-057				PR
201502154701	W RENAISSANCE CT	JEANNE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-056				PR
201502154601	JEANNE CT	E RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-055				PR
201502154501	W RENAISSANCE CT	JEANNE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-052				PR
201502154401	MOREL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-062				PR
201502154301	SCOTTWOOD DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-021				PR
201502154201	PINERIDGE	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-060				PR
201502154101	PINERIDGE	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-058				PR
201502154001	PINERIDGE	PARTRIDGE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-057				PR
201502153901	TRICIA CT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-052				PR
201502153801	MORRISON RD	TRICIA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-049				PR
201502153701	TRICIA CT	BRIARWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-047				PR
201502153601	CURRAN BL	TRICIA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-044				PR
201502153501	DARLENE CT	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-043				PR
201502153401	BRIARWOOD DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-036				PR
201502153301	BRIARWOOD DR	TRICIA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-034				PR
201502153201	CHRISTOPHER CT	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-032				PR
201502153101	CHRISTOPHER CT	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-031				PR
201502153001	REINDEER	POLYANNA	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-025				PR
201502152901	CURRAN BL	REINDEER	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-024				PR
201502152801	SCOTTWOOD DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-023				PR
201502152701	SCOTTWOOD DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-022				PR
201502152601	LINDEN	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-098				PR
201502152501	CURRAN BL	PINERIDGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-097				PR
201502152401	VINCENT	WELLAND	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-094				PR
201502152301	SUPERIOR DR	VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-089				PR
201502152201	VINCENT	LINDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-086				PR
201502152101	WALES	VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-083				PR
201502152001	WALES	VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-082				PR
201502151901	CURRAN BL	VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-077				PR
201502151801	CURRAN BL	ROCHON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-076				PR
201502151701	VINCENT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-073				PR
201502151601	VINCENT	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-071				PR
201502151501	ROCHON DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-069				PR
201502151401	ROCHON DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-068				PR
201502151301	ROCHON DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-067				PR
201502151201	MORRISON RD	ROCHON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-066				PR
201502151101	MOREL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-065				PR
201502151001	MOREL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-064				PR
201502150901	MOREL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-063				PR
201502150801	WHITMORE PL	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-031				PR
201502150701	HAYNE BL	REELFOOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-105				PR
201502150601	QUEENSWAY DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-027				PR
201502150501	QUEENSWAY DR	KNIGHTWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-026				PR
201502150401	MORRISON RD	QUEENSWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-022				PR
201502150301	W TAMARON BL	S TAMARON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-020				PR
201502150201	W TAMARON BL	CORNERSTONE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-016				PR
201502150101	N TAMARON BL	N TAMARON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-013				PR
201502150001	E TAMARON BL	S TAMARON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-009				PR
201502149901	MORRISON RD	N TAMARON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-002				PR
201502149801	MORRISON RD	N TAMARON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-001				PR
201502149701	MARY JANE LN	ANNE MARIE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-119				PR
201502149601	MARY JANE LN	ANNE MARIE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-118				PR
201502149501	MARY JANE LN	ANNE MARIE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-117				PR

201502149401	MARY JANE LN	ANNE MARIE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-116			PR
201502149301	ANNE MARIE CT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-110			PR
201502149201	HAYNE BL	SCOTTWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-106			PR
201502149101	MORRISON RD	PINERIDGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-013			PR
201502149001	WHITMORE PL	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-032			PR
201502148901	AVON PARK BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-009			PR
201502148801	AVON PARK BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-007			PR
201502233401	MORRISON RD	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-076			PR
201502233301	MAYO RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-074			PR
201502233201	MORRISON RD	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-073			PR
201502233101	EDWARD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-072			PR
201502233001	EDWARD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-071			PR
201502232901	EDWARD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-070			PR
201502232801	MORRISON RD	EDWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-068			PR
201502232701	MORRISON RD	EDWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-067			PR
201502232601	WALES	DRUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-132			PR
201502232501	HAYNE BL	DRUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-131			PR
201502232401	POMPANO	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-130			PR
201502232301	POMPANO	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-129			PR
201502232201	DOGWOOD DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-125			PR
201502232101	CURRAN BL	DOGWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-124			PR
201502232001	MAYO RD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-117			PR
201502231901	CURRAN BL	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-116			PR
201502231801	WALES	EDWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-113			PR
201502231701	EDWARD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-112			PR
201502231601	WALES	EDWARD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-110			PR
201502231501	HAYNE BL	CASTLELAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-109			PR
201502231401	HAYNE BL	CASTLELAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-107			PR
201502231301	MAYO RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-104			PR
201502231201	MAYO RD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-102			PR
201502231101	DUKE CT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-100			PR
201502231001	CURRAN BL	DUKE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-099			PR
201502230901	CURRAN BL	DOYLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-097			PR
201502230801	CURRAN BL	ALLISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-167			PR
201502230701	DRUM	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-133			PR
201502230601	DALEWOOD RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-165			PR
201502230501	DALEWOOD RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-164			PR
201502230401	MORRISON RD	DALEWOOD RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-162			PR
201502230301	EASTMORE RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-161			PR
201502230201	EASTMORE RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-159			PR
201502230101	EASTMORE RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-158			PR
201502230001	FIELDSTON RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-154			PR
201502229901	FIELDSTON RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-153			PR
201502229801	DANUBE RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-150			PR
201502229701	DANUBE RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-149			PR
201502229601	HAYNE BL	TROUT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-147			PR
201502229501	TROUT RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-141			PR
201502229401	WALES	TROUT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-140			PR
201502229301	HAYNE BL	DRUM	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-138			PR
201502229201	FLOUNDER	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-137			PR
201502229101	FLOUNDER	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-136			PR
201502229001	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-011			PR
201502228901	BUTTERFIELD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-172			PR
201502228801	COVE DR	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-008			PR
201502228701	COVE DR	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-007			PR
201502228601	SPRING LAKE DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-005			PR
201502228501	SPRING LAKE DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-004			PR
201502228401	SPRING LAKE DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-002			PR
201502228301	MAYO RD	SPRING LAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-001			PR
201502228201	HAYNE BL	EDGE LAKE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-190			PR
201502228101	EDGE LAKE CT	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-189			PR
201502228001	EDGE LAKE CT	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-187			PR
201502227901	EDGE LAKE CT	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-186			PR
201502227801	EDGE LAKE CT	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-183			PR
201502227701	WALES	DANUBE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-179			PR
201502227601	CRESTMONT RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-177			PR
201502227501	CRESTMONT RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-176			PR
201502227401	CRESTMONT RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-175			PR
201502227301	MORRISON RD	CRESTMONT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-174			PR
201502227201	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-043			PR
201502227101	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-041			PR
201502227001	MAYO RD	SPRING LAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-013			PR
201502226901	LAKE WILLOW DR	GREY OAKS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-038			PR
201502226801	LAKE WILLOW DR	GREY OAKS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-037			PR
201502226701	NEPTUNE CT	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-034			PR
201502226601	NEPTUNE CT	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-033			PR
201502226501	ARBOR DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-025			PR
201502226401	ARBOR DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-024			PR
201502226301	ARBOR DR	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-021			PR
201502226201	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-018			PR
201502249801	SHALIMAR DR	PRENTISS AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-041			PR
201502249701	STEMWAY DR	WARFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-033			PR
201502249601	SKYVIEW DR	AIRWAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-024			PR
201502249501	RANSOM	SKYVIEW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-021			PR
201502249401	DEANNE	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-007			PR
201502249301	DEANNE	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-004			PR
201502249201	MORRISON RD	ALABAMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-117			PR
201502249101	CHIMNEY WOOD LN	ERIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-112			PR

201502249001	MORRISON RD	CHIMNEY WOOD LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-109				PR
201502248901	MORRISON RD	CHIMNEY WOOD LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-108				PR
201502248801	DOWNMAN RD	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-107				PR
201502248701	PINES BL	DEANNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-097				PR
201502248601	PINES BL	DEANNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-096				PR
201502248501	BABYLON	DEANNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-093				PR
201502248001	CHEF MENTEUR HW	STEMWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-135				PR
201502247901	DOWNMAN RD	MORNOE	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-130				PR
201502247801	DOWNMAN RD	REEL	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-128				PR
201502247701	FLITE	SELMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-124				PR
201502247601	DOWNMAN RD	SELMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-122				PR
201502247501	ROBIN	PIPER LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-115				PR
201502247401	DOWNMAN RD	ROBIN	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-114				PR
201502247301	PIPER LN	BOEING	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-110				PR
201502247201	PIPER LN	BEEHCRAFT	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-108				PR
201502247101	PIPER LN	BEEHCRAFT	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-106				PR
201502247001	DOWNMAN RD	FILMORE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-103				PR
201502246901	DENNY	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-101				PR
201502246801	MITHRA	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-096				PR
201502246701	DOWNMAN RD	MITHRA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-095				PR
201502244801	MORRISON RD	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-045				PR
201502244701	MORRISON RD	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-044				PR
201502244601	MORRISON RD	LAKE KENILWORTH DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-042				PR
201502244501	MORRISON RD	NEWCASTLE	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-041				PR
201502244401	MULLET	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-038				PR
201502244301	HAYNE BL	DANUBE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-036				PR
201502244201	HAYNE BL	TARPON	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-034				PR
201502244101	REDFISH	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-032				PR
201502244001	WALES	TARPON	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-028				PR
201502243901	CURTIS DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-025				PR
201502243801	CURTIS DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-024				PR
201502243701	CURTIS DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-021				PR
201502243601	MARTIN DR	CITRUS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-019				PR
201502243501	WALES	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-017				PR
201502243401	WALES	LAMB RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-009				PR
201502243301	LAMB RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-005				PR
201502243201	LAMB RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-004				PR
201502243001	SHEFFIELD	MANCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-080				PR
201502242901	SHEFFIELD	MANCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-079				PR
201502242801	COVENTRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-078				PR
201502242701	COVENTRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-077				PR
201502242601	COVENTRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-075				PR
201502242501	MARTIN DR	COVENTRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-073				PR
201502242401	DORCHESTER	CANTERBURY	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-069				PR
201502242301	BAMBERRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-068				PR
201502242201	MORRISON RD	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-065				PR
201502242101	MARTIN DR	BAMBERRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-063				PR
201502242001	DORCHESTER	PERTH	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-061				PR
201502241901	DORCHESTER	DUNDEE	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-060				PR
201502241801	PERTH	DORCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-056				PR
201502241701	DUNDEE	DORCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-054				PR
201502241601	BAMBERRY	DUNDEE	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-052				PR
201502241501	THAMES	BAMBERRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-051				PR
201502241401	DORCHESTER	THAMES	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-050				PR
201502241301	NEWCASTLE	DORCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-049				PR
201502241201	CURRAN BL	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-121				PR
201502241101	EXETER	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-120				PR
201502241001	EXETER	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-119				PR
201502240901	CURRAN BL	EXETER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-118				PR
201502240801	MANCHESTER	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-109				PR
201502240701	MANCHESTER	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-105				PR
201502240601	NEWCASTLE	MANCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-103				PR
201502240501	COVENTRY	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-097				PR
201502240401	MULLET	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-095				PR
201502240301	CURRAN BL	DANUBE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-093				PR
201502344701	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-007				PR
201502344601	CROWDER BL	HUNTINGTON PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-003				PR
201502344401	WALES	DANUBE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-148				PR
201502344301	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-012				PR
201502344201	COVE DR	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-010				PR
201502344101	SPRING LAKE DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-006				PR
201502344001	SPRING LAKE DR	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-003				PR
201502343901	HAYNE BL	EDGE LAKE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-191				PR
201502343801	EDGE LAKE CT	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-188				PR
201502343701	EDGE LAKE CT	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-185				PR
201502343601	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-042				PR
201502343501	GREY OAKS DR	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-039				PR
201502343401	LAKE WILLOW DR	GREY OAKS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-035				PR
201502343301	NEPTUNE CT	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-032				PR
201502343201	ARBOR DR	NEPTUNE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-028				PR
201502343101	MAYO RD	SPRING LAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-022				PR
201502343001	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-020				PR
201502342801	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-083				PR
201502342701	MORRISON RD	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-081				PR
201502342501	MAYO RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-075				PR
201502342401	MAYO RD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-096				PR
201502342301	WALES	POMPANO	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-128				PR
201502342201	EDWARD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-121				PR

201502342101	WALES	CASTLELAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-114				PR
201502342001	EDWARD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-111				PR
201502341901	HAYNE BL	CASTLELAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-108				PR
201502341801	ALLISON RD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-169				PR
201502341701	DALEWOOD RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-166				PR
201502341601	DALEWOOD RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-163				PR
201502341501	EASTMORE RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-160				PR
201502341401	MORRISON RD	EASTMORE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-157				PR
201502341301	MORRISON RD	FIELDSTON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-152				PR
201502341201	CURRAN BL	WOODBINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-029				PR
201502341101	PRIMROSE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-027				PR
201502341001	WOODBINE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-023				PR
201502340901	PRIMROSE DR	CYNTHIA DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-020				PR
201502340801	LOMOND RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-017				PR
201502340701	MALVERN DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-013				PR
201502340601	DOGWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-065				PR
201502340501	MORRISON RD	DOGWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-062				PR
201502340401	LIGUSTRUM DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-059				PR
201502340301	MORRISON RD	LIGUSTRUM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-056				PR
201502340201	LIGUSTRUM DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-053				PR
201502340101	PRIMROSE DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-048				PR
201502340001	WALES	EBBTIDE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-045				PR
201502339901	MAYO RD	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-095				PR
201502339801	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-092				PR
201502339701	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-087				PR
201502338101	TOWNSEND PL	HARBOR CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-027				PR
201502315701	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-008				PR
201502315601	ASHLAND DR	E RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-072				PR
201502315501	W TAMARON BL	CORNERSTONE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-015				PR
201502315401	PINEBROOK DR	KNIGHTWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-062				PR
201502314201	BAMBERRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-067				PR
201502314101	DORCHESTER	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-062				PR
201502314001	BAMBERRY	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-057				PR
201502313901	CURRAN BL	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-122				PR
201502313801	MARTIN DR	MANCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-083				PR
201502313701	CURRAN BL	EXETER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-117				PR
201502313601	MANCHESTER	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-104				PR
201502313501	COVENTRY	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-098				PR
201502313401	MULLET	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-094				PR
201502313301	CURRAN BL	MULLET	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-091				PR
201502313201	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-110				PR
201502313101	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-107				PR
201502313001	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-100				PR
201502312901	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-083				PR
201502312601	DOYLE CT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-098				PR
201502312401	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-021				PR
201502311901	MEANS AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-021				PR
201502311801	LADY GRAY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-087				PR
201502311701	MORRISON RD	FINCHLEY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-019				PR
201502311601	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-064				PR
201502310701	TOWNSEND PL	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-030				PR
201502310601	DOWNMAN RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-033				PR
201502310401	WOODBINE DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-030				PR
201502309801	MORRISON RD	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-046				PR
201502309601	MULLET	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-039				PR
201502309501	HAYNE BL	MULLET	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-035				PR
201502309401	TARPON	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-029				PR
201502309301	CURTIS DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-026				PR
201502309201	CURTIS DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-023				PR
201502309101	SHEFFIELD	DORCHESTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-081				PR
201502309001	MORRISON RD	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-047				PR
201502308901	COVENTRY	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-076				PR
201502308801	DORCHESTER	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-072				PR
201502308701	FRANCIS DR	RANSOM	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-084				PR
201502308601	DORIAN	BABYLON	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-092				PR
201502308501	SHALIMAR DR	SHALIMAR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-042				PR
201502308401	WARFIELD	STEMWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-029				PR
201502308301	RANSOM	STEMWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-020				PR
201502308201	BABYLON	DEANNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-003				PR
201502308101	MORRISON RD	CHIMNEY WOOD LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-111				PR
201502307901	DOWNMAN RD	MENDEZ	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-090				PR
201502307701	REEL	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-129				PR
201502307601	FLITE	ALOST	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-125				PR
201502307501	DOWNMAN RD	ALOST	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-120				PR
201502307401	PIPER LN	BOEING	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-112				PR
201502259001	TOWNSEND PL	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-031				PR
201502258901	HARBOR CI	TOWNSEND PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-029				PR
201502258801	TOWNSEND PL	HARBOR CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-026				PR
201502258701	TOWNSEND PL	HARBOR CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-025				PR
201502258601	HARBOR CI	TOWNSEND PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-022				PR
201502258501	HARBOR CI	TOWNSEND PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-020				PR
201502258401	REGENCY MALL LOOP	REGENCY PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-006				PR
201502258301	REGENCY PLACE SERV	LEWIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 422-011				PR
201502258201	MORRISON RD	FLORITA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 422-002				PR
201502258101	CHEF MENTEUR HW	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 421-003				PR
201502257301	KUEBEL DR	SHUBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-035				PR
201502257201	HAYNE BL	TOWNSEND PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-033				PR
201502257101	DOWNMAN RD	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-031				PR

201502257001	WALES	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-030							PR
201502256901	ALABAMA	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-027							PR
201502256801	W LAVERNE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-025							PR
201502256701	W LAVERNE	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-023							PR
201502256601	WALES	SHUBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-014							PR
201502256501	TOWNSEND PL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-052							PR
201502256401	SEABROOK PL SERV	COUNTLESS LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-050							PR
201502256301	COUNTLESS LN	DOWNMAN SEABROOK SRV	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-048							PR
201502256201	DOWNMAN RD	COUNTLESS LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-046							PR
201502256101	SEABROOK PL SERV	COUNT LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-044							PR
201502256001	COUNT LN	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-042							PR
201502255901	DOWNMAN REGENCY SERV	SEABROOK PL SERV	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-040							PR
201502255801	PRINCESS LN	DOWNMAN REGENCY SERV	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-038							PR
201502255701	HAYNE BL	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-036							PR
201502255601	ALABAMA	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-081							PR
201502255501	KUEBEL DR	SHUBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-036							PR
201502255401	ERIN DR	KAREN LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-075							PR
201502255301	ERIN DR	CAROLE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-073							PR
201502255201	BEAU	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-070							PR
201502255101	CHIMNEY WOOD LN	ERIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-067							PR
201502255001	CHIMNEY WOOD LN	ERIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-064							PR
201502254901	CHIMNEY WOOD LN	ERIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-062							PR
201502254801	CRAIGIE RD	CAROLE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-057							PR
201502254701	SHUBERT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-052							PR
201502254601	CURRAN BL	SWIFT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-050							PR
201502254501	CURRAN BL	SHELLY	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-048							PR
201502254401	CURRAN BL	KEATS	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-047							PR
201502254301	CURRAN BL	MILL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-046							PR
201502254201	HAYNE BL	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-045							PR
201502254101	HAYNE BL	W LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-042							PR
201502254001	HAYNE BL	W LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-041							PR
201502253901	HAYNE BL	W LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-039							PR
201502253801	E HERMES	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-039							PR
201502253701	ALABAMA	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-084							PR
201502253601	PINES BL	E HERMES	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-036							PR
201502253501	E LAVERNE	PANDORA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-035							PR
201502253401	VIRGILIAN	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-029							PR
201502253301	S LAVERNE	VIRGILIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-027							PR
201502253201	BABYLON	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-025							PR
201502253101	S HERMES	BABYLON	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-023							PR
201502253001	FOCH RD	S HERMES	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-022							PR
201502252901	LAMB RD	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-014							PR
201502252801	LAMB RD	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-013							PR
201502252701	DWYER RD	LYNHUBER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-006							PR
201502252601	DWYER RD	LYNHUBER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-005							PR
201502252501	DWYER RD	MAJESTIC OAKS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-004							PR
201502252401	DWYER RD	VIRGILIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-003							PR
201502252301	FOCH RD	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-002							PR
201502252201	FOCH RD	DWYER RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-001							PR
201502252101	ALABAMA	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-085							PR
201502252001	W LAVERNE	DORIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-090							PR
201502251901	LAMB RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-047							PR
201502251801	DORIAN	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-084							PR
201502251701	W LAVERNE	DORIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-083							PR
201502251601	DORIAN	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-078							PR
201502251501	S LAVERNE	DORIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-075							PR
201502251401	MORRISON RD	LAMB RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-069							PR
201502251301	MORRISON RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-065							PR
201502251201	MORRISON RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-063							PR
201502251101	MORRISON RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-061							PR
201502251001	MORRISON RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-060							PR
201502250901	DOROTHEA	DORIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-056							PR
201502250801	FOCH RD	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-055							PR
201502250701	FOCH RD	DOROTHEA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-054							PR
201502250601	PANDORA	E HERMES	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-052							PR
201502250501	PANDORA	E LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-051							PR
201502250401	VIRGILIAN	PANDORA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-049							PR
201502250301	VIRGILIAN	PANDORA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-048							PR
201502250201	FRANCIS DR	DREUX AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-081							PR
201502250101	MAJESTIC OAKS DR	RANSOM	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-060							PR
201502250001	DWYER RD	VIRGILIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-046							PR
201502249901	SHALIMAR DR	SELMA	07/30/2015	SMBG	REHAB SEWER MANHOLE 426-043							PR
201502240201	CURRAN BL	MULLET	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-092							PR
201502240101	REDFISH	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-090							PR
201502240001	CURRAN BL	REDFISH	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-089							PR
201502239901	CURRAN BL	REDFISH	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-088							PR
201502239801	MARTIN DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-087							PR
201502239701	MANCHESTER	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-086							PR
201502239601	MANCHESTER	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-085							PR
201502239501	MANCHESTER	SHEFFIELD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-084							PR
201502239301	MARTIN DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-123							PR
201502239201	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-109							PR
201502239101	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-108							PR
201502239001	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-106							PR
201502238901	LAKE KENILWORTH DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-104							PR
201502238801	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-090							PR
201502238701	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-089							PR
201502238601	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-086							PR

201502238501	LAKE KENILWORTH DR	MARTIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-082				PR
201502238401	LAKE KENILWORTH DR	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 460-081				PR
201502238001	HAYNE BL	CURTIS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-127				PR
201502237901	HAYNE BL	CURTIS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-126				PR
201502237801	HAYNE BL	CURTIS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 459-125				PR
201502237701	PRIMROSE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-028				PR
201502237601	PRIMROSE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-026				PR
201502237501	WOODBINE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-024				PR
201502237401	WOODBINE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-022				PR
201502237301	CYNTHIA DR	WOODBINE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-021				PR
201502237201	MORRISON RD	PRIMROSE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-019				PR
201502237101	MORRISON RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-018				PR
201502237001	MALVERN DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-016				PR
201502236901	MALVERN DR	LOMOND RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-015				PR
201502236801	MALVERN DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-012				PR
201502236701	MORRISON RD	EBBTIDE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-009				PR
201502236601	MORRISON RD	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-008				PR
201502236501	MORRISON RD	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-007				PR
201502236401	MORRISON RD	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-006				PR
201502236301	MORRISON RD	THORNLEY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-004				PR
201502236201	DOGWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-064				PR
201502236101	WOODBINE DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-031				PR
201502236001	LIGUSTRUM DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-061				PR
201502235901	LIGUSTRUM DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-060				PR
201502235801	LIGUSTRUM DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-058				PR
201502235701	MORRISON RD	LIGUSTRUM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-057				PR
201502235601	EBBTIDE DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-055				PR
201502235501	EBBTIDE DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-054				PR
201502235401	LIGUSTRUM DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-052				PR
201502235301	PRIMROSE DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-049				PR
201502235201	WALES	EDGE LAKE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-047				PR
201502235101	EBBTIDE DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-046				PR
201502235001	EBBTIDE DR	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-044				PR
201502234901	DRIFTWOOD DR	BEACH DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-042				PR
201502234801	DRIFTWOOD DR	BEACH DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-040				PR
201502234701	CURRAN BL	MALVERN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-035				PR
201502234601	EBBTIDE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-034				PR
201502234501	CURRAN BL	EBBTIDE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-032				PR
201502234401	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-094				PR
201502234301	DOGWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-066				PR
201502234201	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-090				PR
201502234101	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-089				PR
201502234001	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-086				PR
201502233901	MAYO RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-084				PR
201502233801	COVE DR	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-082				PR
201502233701	MORRISON RD	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-080				PR
201502233601	MORRISON RD	MAYO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-079				PR
201502233501	MORRISON RD	COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 461-078				PR
201502226101	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-017				PR
201502226001	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-016				PR
201502225801	MAYO RD	ARBOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-015				PR
201502225701	MAYO RD	SPRING LAKE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-014				PR
201502225401	LAKE WILLOW DR	THOR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-044				PR
201502224401	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-050				PR
201502224301	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-049				PR
201502224201	THOR CT	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-048				PR
201502224101	LAKE WILLOW DR	THOR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-047				PR
201502224001	LAKE WILLOW DR	THOR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-046				PR
201502223901	LAKE WILLOW DR	THOR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 462-045				PR
201502222001	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-008				PR
201502221801	CROWDER BL	HUNTINGTON PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-006				PR
201502221701	CROWDER BL	HUNTINGTON PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-004				PR
201502220301	WALNUT SQUARE	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-065				PR
201502220201	CROWDER BL	LAKE WILLOW DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-009				PR
201502220101	HUNTINGTON PARK DR	BENSON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-061				PR
201502220001	HUNTINGTON PARK DR	PARKSIDE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-060				PR
201502219901	BENSON CT	FORDHAM CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-052				PR
201502219801	BENSON CT	FORDHAM CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-051				PR
201502219701	CROWDER BL	HUNTINGTON PARK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-041				PR
201502219601	CROWDER BL	BEECHWOOD CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-037				PR
201502219501	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-025				PR
201502219401	LAWRENCE RD	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-024				PR
201502219301	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-020				PR
201502219201	LAKE WILLOW DR	WESTHAVEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-018				PR
201502219101	LAWRENCE CT	WILLOW RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-017				PR
201502219001	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-015				PR
201502218901	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-013				PR
201502218801	CROWDER BL	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-012				PR
201502218701	LAKE WILLOW DR	WESTHAVEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-010				PR
201502218601	N BUNKER HILL RD	YORKTOWN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-037				PR
201502218501	BOSTON DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-036				PR
201502218401	BOSTON DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-035				PR
201502218301	BOSTON DR	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-033				PR
201502218201	BOSTON DR	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-032				PR
201502218101	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-029				PR
201502218001	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-028				PR
201502217901	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-026				PR
201502217801	SALEM DR	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-024				PR

201502217701	MORRISON RD	BENSON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-021				PR
201502217601	BUNDY RD	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-017				PR
201502217501	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-013				PR
201502217401	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-012				PR
201502217301	MORRISON RD	BUNDY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-010				PR
201502217201	BUNDY RD	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-008				PR
201502217101	BUNDY RD	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-007				PR
201502217001	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-006				PR
201502216901	LAWRENCE CT	WILLOW RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-071				PR
201502216701	YORKTOWN DR	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-039				PR
201502215901	W BUNKER HILL RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-047				PR
201502215801	N BUNKER HILL RD	W BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-045				PR
201502215701	S BUNKER HILL RD	BOSTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-043				PR
201502215601	YORKTOWN DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-041				PR
201502215501	YORKTOWN DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-040				PR
201502176501	HAYNE BL	JAHNCKE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-160				PR
201502176401	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-136				PR
201502176301	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-135				PR
201502176201	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-133				PR
201502176101	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-132				PR
201502176001	HAYNE BL	ONEIDA	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-099				PR
201502175901	BULLARD AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-097				PR
201502175801	LAKELAND CT	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-095				PR
201502175701	BULLARD AV	LAKELAND CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-094				PR
201502175601	BULLARD AV	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-091				PR
201502175501	BULLARD AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-087				PR
201502175401	CURRAN BL	MERCIER	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-048				PR
201502175301	MICHIGAN	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-045				PR
201502175201	BERG	ZENITH	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-034				PR
201502175101	MORRISON RD	MARQUIJ	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-024				PR
201502175001	PLACID	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-037				PR
201502174901	DUNE DR	W SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-005				PR
201502174801	BRANCH DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-032				PR
201502174701	BRANCH DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-031				PR
201502174601	INLET LN	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-028				PR
201502174501	ZENITH	INLET LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-027				PR
201502174401	BRANCH DR	ZENITH	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-025				PR
201502174301	MORRISON RD	PARRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-024				PR
201502174201	WAVE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-020				PR
201502174101	WAVE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-018				PR
201502174001	PEBBLE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-015				PR
201502173901	PEBBLE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-014				PR
201502173801	PEBBLE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-012				PR
201502173701	PEBBLE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-011				PR
201502173601	PEBBLE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-010				PR
201502173501	W SANDY COVE DR	SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-008				PR
201502173401	DUNE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-007				PR
201502173301	DUNE DR	W SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-006				PR
201502173201	CURRAN BL	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-082				PR
201502173101	WALES	PARRY	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-041				PR
201502173001	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-078				PR
201502172901	TRADE WINDS CT	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-077				PR
201502172801	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-071				PR
201502172701	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-070				PR
201502172601	WINDWARD CT	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-067				PR
201502172501	WINDWARD CT	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-066				PR
201502172401	SANDY COVE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-062				PR
201502172301	SANDY COVE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-061				PR
201502172201	CURRAN BL	PYRAMID	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-057				PR
201502172101	CURRAN BL	PYRAMID	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-056				PR
201502172001	SURF	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-051				PR
201502171901	SANDY COVE DR	SURF	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-048				PR
201502171801	MORRISON RD	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-046				PR
201502171701	MORRISON RD	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-045				PR
201502171601	MORRISON RD	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-044				PR
201502171501	MORRISON RD	SANDY COVE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-042				PR
201502171401	READ BL	E ROCKTON CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-062				PR
201502171301	WINNERS CI	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-084				PR
201502171201	READ BL	READ LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-059				PR
201502171101	READ LN	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-046				PR
201502171001	PLAINFIELD DR	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-045				PR
201502170901	PLAINFIELD DR	READ LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-020				PR
201502170801	RESTGATE RD	PLAINFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-019				PR
201502170601	RESTGATE RD	DEERFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-009				PR
201502170501	MORRISON RD	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-004				PR
201502170401	MORRISON RD	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-003				PR
201502170301	W RENAISSANCE CT	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-103				PR
201502170201	PARRY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-099				PR
201502170101	GANNON RD	LINDEN	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-093				PR
201502170001	WINNERS CI	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-089				PR
201502169901	GANNON RD	WINNERS CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-088				PR
201502169801	WINNERS CI	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-086				PR
201502169701	WINNERS CI	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-085				PR
201502169601	READ BL	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-091				PR
201502169501	ANDOVER DR	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-090				PR
201502169401	ANDOVER DR	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-089				PR
201502169301	E WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-087				PR
201502169201	E WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-086				PR

201502201401	KENYON RD	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-031						PR
201502201301	SCOTTSDALE DR	KENYON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-029						PR
201502201101	BENSON	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-027						PR
201502201001	SCOTTSDALE DR	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-026						PR
201502200901	AFTON DR	LOMOND RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-023						PR
201502200801	ABERDEEN RD	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-021						PR
201502200701	DARTMOOR DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-019						PR
201502200601	MORRISON RD	DARTMOOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-016						PR
201502200501	MORRISON RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-010						PR
201502200401	MORRISON RD	BENSON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-007						PR
201502199601	GUS	CHASE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-075						PR
201502199501	GUS	CHASE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-074						PR
201502199401	BILL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-073						PR
201502199301	BILL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-072						PR
201502199201	DINKINS	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-065						PR
201502199101	GERVAIS	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-060						PR
201502199001	CURRAN BL	MEYN	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-056						PR
201502189901	DANIEL DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-051						PR
201502188801	CURRAN BL	DANIEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-050						PR
201502188701	BURKE AV	ADELE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-046						PR
201502188601	MORRISON CT	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-042						PR
201502188501	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-039						PR
201502188401	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-038						PR
201502188301	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-037						PR
201502188201	MORRISON RD	MORRISON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-036						PR
201502188101	MORRISON RD	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-035						PR
201502188001	SCOTTSDALE DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-034						PR
201502197901	SCOTTSDALE DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-033						PR
201502197801	VANDERKLOOT AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-013						PR
201502197701	VANDERKLOOT AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-010						PR
201502197601	VANDERKLOOT AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-009						PR
201502197501	VANDERKLOOT AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-008						PR
201502197401	ADELE	VANDERKLOOT AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-006						PR
201502197301	DEVINE AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-005						PR
201502197201	DEVINE AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-003						PR
201502197101	EDGE LAKE CT	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-114						PR
201502197001	EDGE LAKE CT	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-110						PR
201502196901	EDGE LAKE CT	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-109						PR
201502196801	CROWDER BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-106						PR
201502196701	LOMOND RD	MEYN	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-103						PR
201502196601	MORRISON RD	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-090						PR
201502196501	HAYNE BL	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-088						PR
201502196401	HAYNE BL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-087						PR
201502196301	HAYNE BL	GUS	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-086						PR
201502196201	HAYNE BL	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-084						PR
201502196101	BURKE AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-083						PR
201502196001	HAYNE BL	VANDERKLOOT AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-054						PR
201502195901	HICKMAN	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-051						PR
201502195801	HICKMAN	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-050						PR
201502195701	FULTON	VANDERKLOOT AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-045						PR
201502195601	VANDERKLOOT AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-043						PR
201502195501	VANDERKLOOT AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-042						PR
201502195401	DEVINE AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-039						PR
201502195301	DEVINE AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-038						PR
201502195201	SHUBRICK	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-036						PR
201502195101	SHUBRICK	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-035						PR
201502195001	SHUBRICK	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-033						PR
201502194901	TRAPIER AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-029						PR
201502194801	BREVARD AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-026						PR
201502194701	BREVARD AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-025						PR
201502194601	BREVARD AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-024						PR
201502194501	BREVARD AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-023						PR
201502194401	MORRISON RD	BREVARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-021						PR
201502194301	HICKMAN	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-020						PR
201502194201	CARTER	POITEVENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-088						PR
201502194101	BREVARD AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-056						PR
201502194001	SHAW AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-086						PR
201502193901	WEAVER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-084						PR
201502193801	WEAVER AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-082						PR
201502193701	HANSBROUGH	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-079						PR
201502193601	HANSBROUGH	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-078						PR
201502193501	SYMMES AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-075						PR
201502193401	CARTER	SYMMES AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-073						PR
201502193301	SHUBRICK	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-070						PR
201502193201	TRAPIER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-068						PR
201502193101	TRAPIER AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-066						PR
201502193001	TRAPIER AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-065						PR
201502192901	HAYNE BL	TRAPIER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-062						PR
201502192801	HAYNE BL	HICKMAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-061						PR
201502192701	BREVARD AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-060						PR
201502192601	BREVARD AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-059						PR
201502192501	BREVARD AV	DINKINS	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-057						PR
201502192401	MORRISON RD	DEVINE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-117						PR
201502192301	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-114						PR
201502192201	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-113						PR
201502192101	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-112						PR
201502192001	POITEVENT	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-110						PR
201502191901	POITEVENT	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-109						PR

201502191801	MORRISON RD	POITEVENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-107					PR
201502191701	SHAW AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-106					PR
201502191601	SHAW AV	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-104					PR
201502191501	MORRISON RD	SHAW AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-103					PR
201502191401	WEAVER AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-101					PR
201502191301	WEAVER AV	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-100					PR
201502191201	HANSBROUGH	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-098					PR
201502191101	HANSBROUGH	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-097					PR
201502191001	HANSBROUGH	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-096					PR
201502190901	MORRISON RD	HANSBROUGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-095					PR
201502190801	SYMMES AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-093					PR
201502190701	SYMMES AV	QUEISSER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-092					PR
201502189201	HAYNE BL	CITRUS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-126					PR
201502189101	SYMMES AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-125					PR
201502189001	WEAVER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-121					PR
201502188901	HAYNE BL	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-120					PR
201502169101	W WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-083					PR
201502169001	W WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-082					PR
201502168901	E WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-079					PR
201502168801	E WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-078					PR
201502168701	WEAVER AV	W WHEATON CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-076					PR
201502168601	W ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-075					PR
201502168501	W ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-072					PR
201502168401	W ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-071					PR
201502168301	E ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-070					PR
201502168201	E ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-069					PR
201502168101	E ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-068					PR
201502168001	E ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-067					PR
201502167901	E ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-065					PR
201502167801	MORRISON RD	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-031					PR
201502167701	MORRISON RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-025					PR
201502167601	MORRISON RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-024					PR
201502167501	FINCHLEY RD	WHITESIDE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-020					PR
201502167401	MORRISON RD	SEVEN OAKS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-016					PR
201502167301	CAMBERLEY DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-015					PR
201502167201	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-010					PR
201502167101	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-009					PR
201502167001	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-007					PR
201502166901	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-006					PR
201502166801	CAMBERLEY DR	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-003					PR
201502166701	MORRISON RD	CAMBERLEY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-001					PR
201502166601	READ BL	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-103					PR
201502166501	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-100					PR
201502166401	READ BL	I-10	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-099					PR
201502166301	ANDOVER DR	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-097					PR
201502166201	ANDOVER DR	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-096					PR
201502166101	YARDLEY RD	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-063					PR
201502166001	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-036					PR
201502165901	CRANBROOK DR	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-034					PR
201502165801	CRANBROOK DR	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-033					PR
201502165701	BEACONFIELD DR	CRANBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-026					PR
201502165601	NORTHGATE DR	BARRINGTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-017					PR
201502165501	W BARRINGTON DR	W BARRINGTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-010					PR
201502165401	NORTHGATE DR	W BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-005					PR
201502165301	MORRISON RD	CAMBERLEY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-001					PR
201502165201	LAKE BARRINGTON DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-073					PR
201502165101	CONNAUGHT CT	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-071					PR
201502165001	LAKE BARRINGTON DR	CONNAUGHT CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-070					PR
201502164901	LAKE BARRINGTON DR	CONNAUGHT CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-069					PR
201502164801	ENDSTON CT	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-068					PR
201502164701	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-067					PR
201502164601	LAKE BARRINGTON DR	ENDSTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-065					PR
201502157801	E RENAISSANCE CT	SHADOWLAWN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-050					PR
201502157701	W RENAISSANCE CT	LAKE CARMEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-006					PR
201502157601	PARLANGE CT	WAYSIDE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-042					PR
201502157501	E RENAISSANCE CT	JEANNE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-039					PR
201502157401	MC RAVEN CT	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-034					PR
201502157301	W RENAISSANCE CT	MC RAVEN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-033					PR
201502157201	N LAKE CARMEL DR	E RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-028					PR
201502157101	N LAKE CARMEL DR	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-027					PR
201502157001	CHATELAIN CT	LAKE CARMEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-022					PR
201502156901	CHATELAIN CT	LAKE CARMEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-018					PR
201502156801	LAKE CARMEL DR	CHATELAIN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-016					PR
201502156701	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-015					PR
201502156601	BEAUVOIR CT	CHANELLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-013					PR
201502156501	BEAUVOIR CT	CHANELLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-012					PR
201502156401	BEAUVOIR CT	LAKE CARMEL DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-011					PR
201502156301	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-009					PR
201502156201	LAKE CARMEL DR	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-007					PR
201502156101	CURRAN BL	SCOTTWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-019					PR
201502104001	BRIARWOOD DR	TRICIA CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-033					PR
201502103901	HAYNE BL	REELFOOT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-100					PR
201502103801	VINCENT	SUPERIOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-095					PR
201502103701	VINCENT	SUPERIOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-088					PR
201502103601	VINCENT	WALES	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-084					PR
201502103501	WALES	SHAMROCK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-081					PR
201502103401	VINCENT	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-074					PR
201502103301	MORRISON RD	VINCENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-070					PR

201502103201	EASTGATE AV	WHITMORE PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-030				PR
201502103101	MORRISON RD	QUEENSWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-023				PR
201502103001	W TAMARON BL	CORNERSTONE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-017				PR
201502102901	W TAMARON BL	N TAMARON BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-014				PR
201502102801	E TAMARON BL	CORNERSTONE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-008				PR
201502102701	TRICIA CT	BRIARWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-048				PR
201502102601	E RENAISSANCE CT	PARLANGE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-044				PR
201502102501	E RENAISSANCE CT	MC RAVEN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-036				PR
201502102401	WAYSIDE DR	PARLANGE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-032				PR
201502102301	CARMEL PL	CHATELAIN DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-026				PR
201502102201	LAKE CARMEL DR	CHATELAIN CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-017				PR
201502102101	LAKE CARMEL DR	BEAUVOIR CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-014				PR
201502102001	BRIARWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-018				PR
201502101901	SCOTTWOOD DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-011				PR
201502101801	MORRISON RD	SCOTTWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-004				PR
201502101701	W RENAISSANCE CT	SHADOWLAWN AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-074				PR
201502101601	CHANELLE CT	W RENAISSANCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-067				PR
201502101501	W RENAISSANCE CT	CHANELLE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 505-061				PR
201502101401	MORRISON RD	MOREL	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-061				PR
201502101301	PINERIDGE	QUAIL CREEK LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-059				PR
201502101201	MORRISON RD	PINERIDGE	07/30/2015	SMBG	REHAB SEWER MANHOLE 506-056				PR
201502099501	SEVEN OAKS RD	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-017				PR
201502099401	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-012				PR
201502099301	CAMBERLEY DR	CAMBERLEY CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-008				PR
201502099201	CAMBERLEY DR	LAKE BARRINGTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-004				PR
201502099101	CRANBROOK DR	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-032				PR
201502099001	NORTHGATE DR	W BARRINGTON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-014				PR
201502098901	MORRISON RD	BEACONFIELD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-002				PR
201502098801	LAKE BARRINGTON DR	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-072				PR
201502098701	BULLARD AV	I-10 SERVICE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 493-056				PR
201502098101	WHITESIDE RD	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 492-022				PR
201502098001	SANDY COVE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-052				PR
201502097901	MORRISON RD	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-061				PR
201502097801	READ LN	READ BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-047				PR
201502097701	HANOVER RD	CHEVY CHASE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-037				PR
201502097601	CHEVY CHASE DR	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-014				PR
201502097501	RESTGATE RD	FLOSSMOOR DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-005				PR
201502097401	MORRISON RD	RESTGATE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-002				PR
201502097301	PARRY	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-102				PR
201502097201	READ BL	E ROCKTON CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-063				PR
201502097101	WEAVER AV	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-088				PR
201502097001	WEAVER AV	W WHEATON CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-084				PR
201502096901	W WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-081				PR
201502096801	E WHEATON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-077				PR
201502096701	W ROCKTON CI	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-074				PR
201502096601	READ BL	ANDOVER DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 491-092				PR
201502096501	SANDY COVE DR	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-060				PR
201502096401	CURRAN BL	HONEYSUCKLE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-109				PR
201502096301	LAKELAND CT	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-096				PR
201502096201	BULLARD AV	LAKELAND CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-092				PR
201502096101	PLACID	WALDES	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-039				PR
201502096001	BRANCH DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-034				PR
201502095901	BRANCH DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-030				PR
201502095801	BRANCH DR	ZENITH	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-026				PR
201502095701	MORRISON RD	BRANCH DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-023				PR
201502095601	WAVE DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-017				PR
201502121001	PARIS RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 539-004				PR
201502114301	PARIS RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 539-002				PR
201502107401	KINGSPORT BL	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-119				PR
201502107301	CURRAN BL	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-117				PR
201502107201	STAR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-114				PR
201502107101	CURRAN BL	SUN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-111				PR
201502106901	BEEKMAN RD	FORUM BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-128				PR
201502106801	MORRISON RD	PARIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-164				PR
201502106701	PARTRIDGE LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-159				PR
201502106601	QUAIL CREEK LN	STONEWOOD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-154				PR
201502106501	DUANE RD	BEEKMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-144				PR
201502106401	FORUM BL	DUANNE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-141				PR
201502105901	KINGSPORT BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-122				PR
201502105801	AVON PARK BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-010				PR
201502105701	AVON PARK BL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-008				PR
201502105601	PINEBROOK DR	EASTGATE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-064				PR
201502105501	KNIGHTWAY DR	PINEBROOK DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-061				PR
201502105401	RIDGEFIELD DR	KNIGHTWAY DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-058				PR
201502105301	RIDGEFIELD DR	KINGSWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 507-052				PR
201502105201	HAYNE BL	VENICE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-074				PR
201502105101	STONEWOOD	PARTRIDGE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-014				PR
201502105001	S LITTLE WOODS	VENICE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 508-067				PR
201502095501	PEBBLE DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-013				PR
201502095401	GANNON RD	WINNERS CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-083				PR
201502095301	SANDPIPER DR	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-079				PR
201502095201	TRADE WINDS CT	GANNON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-075				PR
201502095101	SANDPIPER DR	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-069				PR
201502095001	WINDWARD CT	PASS DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-065				PR
201502094901	MORRISON RD	BULLARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-134				PR
201502094801	LACOMBE	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-079				PR
201502090101	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-111				PR
201502090001	POITEVENT	POITEVENT	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-108				PR

201502089901	SHAW AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-105				PR
201502089801	WEAVER AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-102				PR
201502089701	MORRISON RD	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-099				PR
201502089501	HAYNE BL	WEAVER AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-119				PR
201502088601	POITEVENT	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-090				PR
201502088501	FULTON	BREVARD AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-055				PR
201502088401	HICKMAN	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-017				PR
201502088301	VANDERKLOOT AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-044				PR
201502088201	DEVINE AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-040				PR
201502088101	FULTON	DEVINE AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-037				PR
201502088001	SHUBRICK	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-034				PR
201502087901	TRAPIER AV	FULTON	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-028				PR
201502087801	POITEVENT	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-089				PR
201502086601	SCOTSDALE DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-032				PR
201502086501	DINKINS	BENSON	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-066				PR
201502086401	GERVAIS	MEYN	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-061				PR
201502086301	CURRAN BL	AFTON DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-053				PR
201502086201	BURKE AV	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-049				PR
201502086101	MORRISON CT	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-040				PR
201502086001	VANDERKLOOT AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-015				PR
201502085901	BURKE AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-082				PR
201502085801	VANDERKLOOT AV	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-007				PR
201502093801	MORRISON RD	LADY GRAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-109				PR
201502093701	CURRAN BL	WRIGHT RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-104				PR
201502093601	MORRISON RD	DUNE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 490-004				PR
201502093501	MORRISON RD	BERG	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-016				PR
201502093401	JAHNCKE RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 489-157				PR
201502093301	LADY GRAY	WALE	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-084				PR
201502093201	MEANS AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-022				PR
201502093101	READ BL	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-019				PR
201502093001	MEANS AV	CARTER	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-014				PR
201502092501	ELMDALE RD	CASTLEWOOD DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-054				PR
201502092401	MORRISON RD	FOREST GLEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-048				PR
201502092301	AVALON WAY	BOULEVARD WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-044				PR
201502092201	AVALON WAY	HERITAGE DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-040				PR
201502092101	CURRAN BL	AVALON WAY	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-038				PR
201502092001	READ BL	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-034				PR
201502091901	LADY GRAY	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 488-086				PR
201502087701	SHAW AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-087				PR
201502087601	CARTER	SHAW AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-085				PR
201502087501	WEAVER AV	IRBY	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-081				PR
201502087401	CARTER	HANSBROUGH	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-077				PR
201502087301	DINKINS	SHUBRICK	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-072				PR
201502087201	TRAPIER AV	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-067				PR
201502087101	HAYNE BL	VANDERKLOOT AV	07/30/2015	SMBG	REHAB SEWER MANHOLE 478-118				PR
201502087001	CROWDER BL	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-095				PR
201502086701	GUS	HAYNE BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-080				PR
201502086601	EDGELAKE CT	WALE	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-111				PR
201502083901	DARTMOOR DR	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-020				PR
201502084001	AFTON DR	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-025				PR
201502085401	MORRISON RD	HEATHER CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-012				PR
201502085501	CROWDER BL	EDGELAKE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-108				PR
201502084101	BENSON	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-028				PR
201502084201	KENYON RD	ABERDEEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 477-030				PR
201502346201	BUNDY RD	MIDDLEBORO RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-014				PR
201502346301	BURKE RD	N BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-022				PR
201502346401	SALEM DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-027				PR
201502346501	S BUNKER HILL RD	SALEM DR	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-030				PR
201502346601	BOSTON DR	S BUNKER HILL RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-034				PR
201603752801	CRANBROOK DR	BEACONFIELD DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603746201	HERITAGE DR	ELMDALE RD	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603746101	HANOVER RD	BROOKFIELD DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603737901	CURRAN BL	STONEWOOD	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201502348501	W LAVERNE	W LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-024				PR
201502348401	MILL	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-006				PR
201502348301	DOWNMAN SEABROOK SRV	COUNTESS LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-049				PR
201502348201	COUNT LN	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-045				PR
201502348101	ALABAMA	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-082				PR
201502348001	KAREN LN	CRAIGIE RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-077				PR
201502347901	ERIN DR	CAROLE LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-072				PR
201502347801	CURRAN BL	SHELLY	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-065				PR
201502347701	CRAIGIE RD	KAREN LN	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-059				PR
201603743401	S BUNKER HILL RD	BOSTON DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603742701	PARRY	HAYNE BL	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201603740801	MORRISON RD	EBBTIDE DR	02/24/2016	SMBG	ESSA MH REHAB: Install Full Depth Liner				PR
201603740501	HANOVER RD	PLAINFIELD DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201502374301	MORRISON RD	BUNDY RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 469-051				PR
201502350301	FOCH RD	S LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-026				PR
201502350201	S HERMES	BABYLON	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-024				PR
201502350101	DWYER RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-019				PR
201502350001	DWYER RD	LAMB RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-012				PR
201502349901	W LAVERNE	DORIAN	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-091				PR
201502349801	FOCH RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-059				PR
201502349701	W LAVERNE	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-087				PR
201502349601	DORIAN	W LAVERNE	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-081				PR
201502349501	MORRISON RD	LAMB RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-072				PR
201603739901	NEPTUNE CT	ARBOR DR	02/24/2016	SMBG	ESSA MH REHAB: Install Partial Liner				PR
201502350801	CURRAN BL	SWIFT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-053				PR

201502350701	CURRAN BL	SHUBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-049				PR
201502350601	LAMB RD	MORRISON RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-045				PR
201502350501	E HERMES	PANDORA	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-037				PR
201502350401	FOCH RD	PINES BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-030				PR
201502349401	MORRISON RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-064				PR
201502349301	MORRISON RD	DOWNMAN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 425-062				PR
201502349201	HARBOR CI	TOWNSEND PL	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-023				PR
201502349101	TOWNSEND PL	HARBOR CI	07/30/2015	SMBG	REHAB SEWER MANHOLE 423-019				PR
201502349001	REGENCY PLACE SERV	LEWIS RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 422-005				PR
201502348801	KUEBEL DR	SHUBERT	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-034				PR
201502348701	DOWNMAN RD	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-032				PR
201502348601	ALABAMA	CURRAN BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 424-028				PR
201502346701	WALNUT SQUARE	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-069				PR
201502346801	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-019				PR
201502346901	LAKE WILLOW DR	LAWRENCE CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-023				PR
201502347001	TUDOR CT	WESTHAVEN RD	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-027				PR
201502347101	BENSON CT	FORDHAM CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-050				PR
201502347201	FORDHAM CT	BENSON CT	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-054				PR
201502347301	WALNUT SQUARE	CROWDER BL	07/30/2015	SMBG	REHAB SEWER MANHOLE 467-064				PR
1,133									
TOTAL CLOSED									5681
BASIN TOTALS									27,867,197.81

Submitted to:



Quarterly Report

January 1, 2016 – March 31, 2016

Fluid Bed Incinerator O&M East Bank WWTP Of the Sewerage and Water Board Of New Orleans

Air Permit #2140-00089-V2, AI #4859

NPDES Permit #LA0038091, Solid Waste Permit #P-071-4582; P-0329



Sewerage & Water Board of New Orleans



April 11, 2016

Cedric Grant
Executive Director
Sewerage & Water Board of New Orleans
625 St. Joseph Street
New Orleans, LA 70130

Re: Quarterly Report –1st Qtr – Fluid Bed Incinerator, Operation and Maintenance

Dear Mr. Cedric Grant:

The enclosed report satisfies all conditions set forth in the Fluid Bed Incinerator's Operations and Maintenance Plan. The report is in accordance with 40 CFR Part 60, Subpart A & O; 40 CFR Part 60, Subpart A, §60.7 and 40 CFR Part 503; 40 CFR Part 61, Subpart C & E.

In section 5 of the report there are 3 work orders that are not listed on the front finished report, but the individual work orders are included. These work orders were completed by the end of 2015, but they were not closed out in the system until 2016. The work order numbers are: 1600179, 1501052 & 1600049.

Additionally, this report satisfies paragraphs 15, 16, and 56C of the Third Modified Consent Decree (DOJ case no. 90-5-1-1-4032). Thereby, verifying that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's interim O&M Plan previously submitted.

I certify that the information contained in or accompanying this document is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify, I certify as acting official having supervisory responsibility for the persons who, acting under my direct instructions, made the certification, that this is true, accurate, and complete.

If any questions arise during the review of this report, please contact me directly at 504-277-5400.

Sincerely,

Donald Patterson

Digitally signed by Donald Patterson
DN: cn=Donald Patterson, o=Veolia,
email=donald.patterson@veolia.com, c=US
Date: 2016.04.13 12:01:14 -05'00'

Donald Patterson
Project Manager
Veolia Water, New Orleans

Cc: Cathy B. Smith - Business Analyst, S&WBNO
Ann Wilson, Chief of Environmental Affairs, S&WBNO
Vincent Fouchi, Acting Chief of Operations, S&WBNO
Felicia Bergeron, Mechanical Engineer, S&WBNO

Veolia North America

Head office: 200 East Randolph, Suite 7900
Chicago, IL 60601
Tel. +1 312 552 2800 – fax +1 312 552 2866
www.veolianorthamerica.com

6501 Florida Avenue
New Orleans, LA 70117
tel. +1 504 277 5400 ext.0 – fax +1 504 249-4379

Section One

Title V / 503 Regulation's Report January 1, 2016 to March 31, 2016 40 CFR Part 60, Subpart A&O

Data Submitted:

- ***Scrubber differential pressure***
- ***Scrubber exhaust oxygen level***
- ***Scrubber exhaust CO level***
- ***Scrubber exhaust NOX level***
- ***Scrubber water flow rate***
- ***Scrubber gas outlet temperature***
- ***Bed and freeboard temperatures***
- ***Rate of sludge charged into the incinerator***
- ***Moisture and volatile solids content***
- ***Dry tons incinerated***

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

	Sludge Incinerated	Landfill Disposal	Cake % Solids	Belt Press Cake % Volatile Solids	Incineration hours	Oxygen Dry (CEMS)	Carbon Monoxide Emissions	Oxides of Nitrogen Emissions	Incinerator Temp	Air Flow	Heat Exchanger Gas Out Temp	Heat Exchanger Gas In Temp	Venturi Outlet Temp	Total Scrubber DP
Date	Tons	tons	%	%	hrs	%	ppm	ppm	oF	SCFM	oF	oF	oF	Inches WC
1/1/2016	27.37		20.5	57.3	22.40	9.30	2.60	24.40	1,503.30	7,807.70	1,120.40	1,572.40	192.80	39.6
1/2/2016	30.89		21.0	58.5	23.80	8.20	3.50	29.80	1,504.70	7,880.80	1,147.60	1,594.90	197.40	39.6
1/3/2016	35.46		23.1	57.7	24.00	8.00	2.40	28.10	1,505.30	7,827.20	1,152.20	1,591.40	200.00	39.7
1/4/2016	25.20		19.5	57.3	22.50	9.40	2.60	29.30	1,509.70	7,711.90	1,123.30	1,575.50	193.50	40.3
1/5/2016	29.64		20.7	61.0	23.60	8.90	3.30	25.00	1,506.90	7,830.60	1,130.40	1,575.10	196.80	39.7
1/6/2016	27.46		17.5	59.7	24.00	8.10	2.40	36.80	1,511.10	7,988.10	1,138.30	1,579.30	194.60	35.2
1/7/2016	28.53		18.8	58.6	23.00	8.50	2.60	30.60	1,507.00	8,042.20	1,120.20	1,566.00	191.50	36.0
1/8/2016	24.67		19.2	57.6	24.00	9.80	3.50	25.90	1,499.30	7,922.90	1,076.90	1,538.70	186.20	43.5
1/9/2016	21.17		18.1	58.8	24.00	10.50	4.10	21.60	1,504.20	7,637.12	1,053.10	1,509.00	185.00	45.4
1/10/2016	24.56		20.5	58.9	24.00	10.50	3.70	17.10	1,505.50	7,872.90	1,056.50	1,507.10	190.10	48.6
1/11/2016	31.43		20.2	61.8	23.50	8.40	3.00	20.90	1,502.50	8,048.40	1,123.90	1,556.80	197.30	35.7
1/12/2016	28.42		21.7	63.6	20.00	9.50	3.40	16.90	1,509.20	6,869.80	1,180.00	1,503.50	185.90	35.3
1/13/2016	32.17		19.9	60.9	23.00	7.60	3.00	29.60	1,501.80	7,977.60	1,189.00	1,579.50	209.00	35.8
1/14/2016	28.93		20.0	60.6	23.60	9.30	4.00	23.60	1,503.00	7,990.30	1,101.20	1,559.80	195.40	35.5
1/15/2016	27.41		19.6	58.5	23.70	8.90	3.50	19.80	1,508.60	7,696.20	1,130.90	1,549.70	215.80	46.7
1/16/2016	25.00		20.1	58.8	23.70	10.00	4.10	21.60	1,501.50	7,803.60	1,105.40	1,527.90	205.30	37.1
1/17/2016	26.52		20.1	59.0	24.00	9.00	3.30	17.20	1,502.60	7,320.80	1,038.00	1,567.00	248.40	44.9
1/18/2016	26.74		19.0	58.7	23.80	9.50	4.40	23.80	1,501.40	8,004.70	1,173.40	1,601.10	283.80	36.2
1/19/2016	22.88		17.1	58.9	23.30	11.00	3.50	26.90	1,505.00	8,007.90	1,101.70	1,554.50	204.50	35.2
1/20/2016	23.15		21.0	63.5	18.90	13.10	3.80	19.60	1,516.80	6,919.20	1,242.30	1,516.00	191.40	37.5
1/21/2016	36.53		22.8	60.6	23.70	9.60	2.50	23.10	1,501.30	8,070.80	1,163.00	1,614.80	233.30	41.4
1/22/2016	33.06		21.2	60.1	23.90	9.00	2.60	24.00	1,506.50	7,854.40	1,197.90	1,604.20	290.90	40.7
1/23/2016	31.43		22.0	62.0	22.80	10.30	2.60	21.50	1,503.90	7,849.00	1,185.30	1,618.80	286.50	41.0
1/24/2016	23.49		22.5	60.5	16.90	9.50	0.80	16.20	1,514.40	5,656.80	1,094.40	1,529.90	256.40	39.9
1/25/2016														
1/26/2016	13.41		19.2	60.4	14.30	19.90	2.20	15.70	1,465.40	6,476.20	874.70	1,377.70	158.10	43.6
1/27/2016	30.00		21.0	61.0	23.90	21.00	2.80	19.30	1,509.70	7,478.30	1,095.10	1,545.50	190.30	42.8
1/28/2016	26.71		22.6	60.5	19.20	21.10	2.50	13.90	1,522.70	6,643.10	1,055.80	1,496.30	177.30	40.8
1/29/2016	33.95		22.4	63.5	23.00	10.20	2.80	18.20	1,512.50	8,112.00	1,114.90	1,565.60	194.00	37.4
1/30/2016	35.80		22.6	62.1	24.00	8.40	2.60	17.80	1,505.50	8,215.80	1,115.90	1,567.00	195.30	37.7
1/31/2016	24.95		22.4	60.7	19.50	10.60	2.30	19.40	1,503.10	7,916.70	1,060.40	1,530.00	180.40	37.7
Minimum	13.41		17.1	57.3	14.30	7.60	0.80	13.90	1,465.40	5,656.80	874.70	1,377.70	158.10	35.2
Maximum	36.53		23.1	63.6	24.00	21.10	4.40	36.80	1,522.70	8,215.80	1,242.30	1,618.80	290.90	48.6
Total	836.90		617.8	1,800.6	674.00	317.10	90.40	677.60	45,154.40	229,433.02	33,462.10	46,575.00	6,227.20	1,190.5
Average	27.90		20.6	60.0	22.47	10.57	3.01	22.59	1,505.15	7,647.77	1,115.40	1,552.50	207.57	39.7

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

	Sludge Incinerated	Landfill Disposal	Cake % Solids	Belt Press Cake % Volatile Solids	Incineration hours	Oxygen Dry (CEMS)	Carbon Monoxide Emissions	Oxides of Nitrogen Emissions	Incinerator Temp	Air Flow	Heat Exchanger Gas Out Temp	Heat Exchanger Gas In Temp	Venturi Outlet Temp	Total Scrubber DP
Date	Tons	tons	%	%	hrs	%	ppm	ppm	oF	SCFM	oF	oF	oF	Inches WC
2/1/2016	33.11		21.8	63.7	23.50	8.50	1.10	19.70	1,509.20	7,990.30	1,117.00	1,572.60	193.00	36.2
2/2/2016	33.94		21.9	60.6	23.90	8.20	1.60	20.00	1,514.70	7,937.20	1,121.70	1,577.90	190.30	37.1
2/3/2016	33.32		23.6	60.8	23.80	9.20	1.10	23.70	1,535.00	7,743.20	1,108.90	1,569.40	186.90	39.6
2/4/2016	22.54		24.6	61.4	18.50	11.80	2.20	11.80	1,504.30	7,396.60	1,029.20	1,493.80	174.20	42.8
2/5/2016	25.30		22.0	62.2	20.30	10.50	3.07	11.80	1,500.00	7,403.00	1,064.20	1,512.20	180.20	39.2
2/6/2016	31.85		22.2	66.2	24.00	8.80	2.90	15.50	1,500.70	7,643.50	1,108.20	1,544.40	189.50	38.3
2/7/2016	33.64		23.2	67.2	23.40	8.70	2.60	16.50	1,498.30	7,738.00	1,110.30	1,544.20	190.10	40.5
2/8/2016	33.10		21.3	65.6	24.00	8.30	1.30	22.80	1,500.20	7,907.10	1,125.00	1,559.70	193.10	39.9
2/9/2016	34.26		22.2	68.3	23.90	8.40	1.40	24.80	1,500.00	7,966.90	1,117.80	1,554.30	193.00	40.1
2/10/2016	34.86		22.6	65.8	23.90	8.50	1.10	24.30	1,511.50	8,061.20	1,121.50	1,561.60	192.70	37.9
2/11/2016	31.18		20.9	64.4	23.80	8.60	1.00	19.60	1,505.50	8,065.30	1,115.30	1,562.00	191.30	38.1
2/12/2016	34.52		22.8	69.7	24.00	8.40	2.50	22.00	1,505.00	7,996.00	1,123.60	1,567.40	192.20	36.7
2/13/2016	30.75		21.9	69.5	22.50	9.60	3.90	25.10	1,491.10	8,114.20	1,093.30	1,539.80	187.10	37.3
2/14/2016	31.57		22.2	67.5	24.00	9.50	2.90	24.00	1,497.50	7,775.60	1,083.70	1,531.00	187.60	39.3
2/15/2016	30.49		22.4	70.3	20.20	8.20	1.00	21.80	1,516.20	7,026.50	1,091.70	1,533.60	180.20	37.2
2/16/2016														
2/17/2016														
2/18/2016														
2/19/2016														
2/20/2016	29.30		22.5	69.0	21.10	8.90	16.20	29.50	1,509.70	7,634.50	1,062.90	1,523.50	158.90	37.8
2/21/2016	31.40		20.9	69.8	24.00	8.40	18.30	28.50	1,499.40	8,045.20	1,100.50	1,547.70	166.50	36.2
2/22/2016	33.73		21.8	68.7	24.00	8.40	1.00	35.10	1,494.00	8,161.50	1,106.30	1,544.80	163.90	35.8
2/23/2016	29.55		20.3	69.3	23.50	8.50	17.40	39.90	1,496.00	8,125.20	1,124.90	1,537.90	162.70	39.1
2/24/2016	32.05		22.7	66.2	22.60	9.10	0.90	28.90	1,500.40	8,324.00	1,127.20	1,533.30	163.60	37.4
2/25/2016	28.21		22.0	67.7	22.60	9.70	18.80	29.40	1,512.90	8,263.00	1,118.50	1,529.40	161.50	36.1
2/26/2016	24.84		20.2	67.6	19.60	9.50	17.60	30.50	1,517.40	6,998.10	1,082.20	1,510.30	138.00	36.3
2/27/2016	28.40		20.5	67.0	22.70	8.60	16.80	39.40	1,508.80	8,158.70	1,110.50	1,575.20	148.50	37.3
2/28/2016	29.60		20.0	66.7	23.80	8.40	17.60	40.60	1,512.60	8,065.20	1,115.10	1,579.80	153.30	36.1
2/29/2016	30.70		21.4	68.3	23.50	8.50	0.00	33.20	1,503.00	7,941.80	1,098.70	1,559.10	152.50	38.8
Minimum	22.54		20.0	60.6	18.50	8.20	0.00	11.80	1,491.10	6,998.10	1,029.20	1,493.80	138.00	35.8
Maximum	34.86		24.6	70.3	24.00	11.80	18.80	40.60	1,535.00	8,324.00	1,127.20	1,579.80	193.10	42.8
Total	772.19		547.9	1,663.5	571.10	223.20	154.27	638.40	37,643.40	196,481.80	27,578.20	38,664.90	4,390.80	951.1
Average	30.89		21.9	66.5	22.84	8.93	6.17	25.54	1,505.74	7,859.27	1,103.13	1,546.60	175.63	38.0

New Orleans East Bank WWTP Fluid Bed Incinerator Monthly Report

Date	Sludge Incinerated Tons	Landfill Disposal tons	Cake % Solids %	Belt Press Cake % Volatile Solids %	Incineration hours hrs	Oxygen Dry (CEMS) %	Carbon Monoxide Emissions ppm	Oxides of Nitrogen Emissions ppm	Incinerator Temp oF	Air Flow SCFM	Heat Exchanger Gas Out Temp oF	Heat Exchanger Gas In Temp oF	Venturi Outlet Temp oF	Total Scrubber DP Inches WC
3/1/2016	30.92		20.4	68.3	23.90	8.10	1.50	41.00	1,495.00	7,981.10	1,108.80	1,565.90	155.60	40.0
3/2/2016	30.01		20.9	68.0	22.70	7.40	4.90	43.50	1,497.10	8,117.30	1,105.40	1,560.70	154.80	36.8
3/3/2016	22.73		21.3	68.2	18.80	10.50	2.30	45.30	1,506.50	8,003.30	1,052.40	1,527.00	140.10	38.1
3/4/2016	26.28		19.9	68.2	23.90	9.50	0.70	48.60	1,503.70	7,923.40	1,073.40	1,538.10	148.40	38.5
3/5/2016	29.73		20.9	67.6	23.90	8.70	0.50	42.30	1,503.80	8,000.10	1,106.70	1,569.80	154.80	37.3
3/6/2016	29.43		20.6	69.6	23.90	8.70	0.50	35.00	1,503.10	7,897.50	1,101.90	1,557.90	154.30	36.7
3/7/2016	28.53		19.8	69.7	24.00	8.90	1.90	32.90	1,501.80	7,994.30	1,093.70	1,551.70	147.20	35.0
3/8/2016	31.34		19.4	70.2	23.90	7.60	1.90	51.80	1,497.70	7,910.80	1,123.40	1,576.30	161.10	36.0
3/9/2016	36.12		21.3	69.5	24.00	6.90	2.10	63.30	1,495.60	7,888.30	1,133.90	1,582.40	164.60	36.6
3/10/2016	20.60		22.1	65.4	14.50	11.90	1.40	33.60	1,499.40	7,510.20	1,015.20	1,496.10	134.10	35.9
3/11/2016	28.98		21.8	65.5	21.70	0.70	6.50	32.00	1,507.00	7,978.40	1,076.80	1,542.30	142.90	36.5
3/12/2016	30.70		21.6	63.7	22.80	8.30	0.50	24.80	1,503.90	7,863.50	1,109.70	1,562.00	153.60	35.3
3/13/2016	32.83		21.3	64.9	23.80	7.90	0.40	27.90	1,503.80	7,936.20	1,123.80	1,577.10	156.80	36.1
3/14/2016	33.21		22.0	64.5	23.80	8.20	0.40	26.40	1,496.90	7,987.10	1,116.60	1,572.20	152.40	35.4
3/15/2016	35.49		23.8	63.3	23.80	8.00	0.40	31.40	1,508.70	7,924.70	1,123.30	1,582.50	154.40	35.3
3/16/2016	34.81		23.1	62.0	24.00	8.20	1.80	28.20	1,506.10	8,003.80	1,119.10	1,578.80	155.70	35.1
3/17/2016	36.26		23.9	63.3	24.00	8.40	1.80	25.00	1,503.80	8,107.80	1,111.40	1,570.10	154.70	35.6
3/18/2016														
3/19/2016														
3/20/2016														
3/21/2016	33.33		24.4	62.7	17.30	13.20	2.74	21.50	1,507.10	7,775.40	1,069.40	1,521.30	149.80	36.9
3/22/2016	32.58		20.9	61.7	23.80	9.10	0.30	27.50	1,508.50	7,803.40	1,125.60	1,575.40	159.50	36.8
3/23/2016	25.96		20.5	61.9	20.40	10.00	0.50	24.20	1,505.50	7,866.20	1,070.50	1,537.30	148.50	35.4
3/24/2016	37.62		23.3	59.5	23.60	7.60	2.60	31.90	1,496.80	8,090.60	1,119.10	1,571.40	152.80	37.6
3/25/2016	35.41		21.3	61.3	24.00	7.50	2.20	38.60	1,498.90	8,204.10	1,135.20	1,583.40	158.20	37.8
3/26/2016	13.81		21.3	61.5	9.40	13.50	1.20	19.80	1,491.80	3,827.40	857.20	1,321.10	110.50	38.0
3/27/2016														
3/28/2016	32.44		23.8	58.2	22.10	8.90	0.50	30.00	1,504.70	7,969.10	1,080.50	1,541.10	147.50	35.9
3/29/2016	26.97		21.6	59.3	22.00	14.40	2.10	26.00	1,486.40	7,780.10	1,082.50	1,541.20	140.10	37.3
3/30/2016	35.05		23.1	57.7	23.80	13.50	2.30	32.40	1,500.80	8,005.60	1,121.20	1,572.30	151.90	34.9
3/31/2016	34.32		21.6	59.9	23.80	14.10	0.90	39.20	1,496.60	8,016.80	1,136.90	1,580.00	156.30	35.2
Minimum	13.81		19.4	57.7	9.40	0.70	0.30	19.80	1,486.40	972.20	857.20	1,321.10	110.50	34.9
Maximum	37.62		24.4	70.2	24.00	14.40	6.50	63.30	1,508.70	8,204.10	1,136.90	1,583.40	164.60	40.0
Total	825.46		585.9	1,735.6	597.60	249.70	44.84	924.10	40,531.00	211,338.70	29,493.60	41,855.40	4,060.60	986.0
Average	30.57		21.7	64.3	22.13	9.25	1.66	34.23	1,501.15	7,547.81	1,092.36	1,550.20	150.39	36.5

Section Two

***Quarterly CO & NOX Exceedence Report
January 1, 2016 to March 31, 2016
40 CFR Part 60, Subpart A, §60.7 and
40CFR Part 503***

Data Submitted:

- ***CO & NOX Average Quarterly Exceedence Report***
- ***Monthly Dry Oxygen CEM report***
- ***Monthly Moisture CEM report***
- ***Monthly CO CEM Report***
- ***Monthly NOX CEM Report***
- ***Monthly SOX CEM Report***
- ***Monthly SO2 Lbs (Gas & Oil) Report***

Quarterly Exceedence Report

New Orleans - East Bank WWTP
Jan 01, 2016



Date/Time	Description	Duration	Peek Value	Operator	Reason
01/01/2016 05:06:10	CO > 100 ppm	00:07:34	331.80	Herbert Thomas	Maintenance Calibration
01/02/2016 05:06:14	CO > 100 ppm	00:07:31	333.30	Granville Guillo	Maintenance Calibration
01/02/2016 10:25:29	CO > 100 ppm	00:05:00	196.90	Jawanda Trimont	Adjusting Air Flow
01/03/2016 05:06:14	CO > 100 ppm	00:07:31	332.30	Herbert Thomas	Maintenance Calibration
01/04/2016 05:06:12	CO > 100 ppm	00:07:31	332.20	Herbert Thomas	Maintenance Calibration
01/05/2016 05:06:15	CO > 100 ppm	00:07:32	331.40	Erick Gomez	Maintenance Calibration
01/05/2016 08:25:20	CO > 100 ppm	00:04:44	164.70	Granville Guillo	Adjusting Feed Rate
01/06/2016 05:06:12	CO > 100 ppm	00:07:32	327.20	Erick Gomez	Maintenance Calibration
01/07/2016 05:06:10	CO > 100 ppm	00:07:32	331.70	Erick Gomez	Maintenance Calibration
01/08/2016 05:06:13	CO > 100 ppm	00:07:32	332.70	Herbert Thomas	Maintenance Calibration
01/08/2016 07:35:28	CO > 100 ppm	00:04:14	126.00	lynel davis	Adjusting Feed Pump
01/09/2016 05:06:09	CO > 100 ppm	00:07:34	334.10	Herbert Thomas	Maintenance Calibration
01/10/2016 05:06:15	CO > 100 ppm	00:07:24	331.60	Herbert Thomas	Maintenance Calibration
01/11/2016 05:06:11	CO > 100 ppm	00:07:32	332.60	Herbert Thomas	Maintenance Calibration
01/12/2016 05:06:11	CO > 100 ppm	00:07:32	332.60	Erick Gomez	Maintenance Calibration
01/12/2016 13:15:41	CO > 100 ppm	00:04:11	119.90	Granville Guillo	Adjusting Feed Pump
01/13/2016 05:06:12	CO > 100 ppm	00:07:30	333.30	Erick Gomez	Maintenance Calibration
01/14/2016 05:06:16	CO > 100 ppm	00:07:30	331.90	Erick Gomez	Maintenance Calibration
01/14/2016 08:07:31	CO > 100 ppm	00:04:12	121.10	lynel davis	Adjusting Air Flow
01/14/2016 09:01:57	CO > 100 ppm	00:04:17	134.70	lynel davis	Adjusting Feed Rate
01/15/2016 05:06:13	CO > 100 ppm	00:07:30	333.40	Erick Gomez	Maintenance Calibration
01/16/2016 00:55:53	CO > 100 ppm	00:03:13	101.60	Herbert Thomas	Adjusting Feed Pump
01/16/2016 05:06:12	CO > 100 ppm	00:07:29	333.40	Herbert Thomas	Maintenance Calibration
01/16/2016 08:32:00	CO > 100 ppm	00:04:19	127.60	Jawanda Trimont	Adjusting Feed Pump
01/17/2016 05:06:13	CO > 100 ppm	00:07:26	333.00	Herbert Thomas	Maintenance Calibration
01/18/2016 05:06:09	CO > 100 ppm	00:07:30	333.40	Herbert Thomas	Maintenance Calibration
01/18/2016 07:26:10	CO > 100 ppm	00:04:18	130.10	Steve Shulin	Adjusting Air Flow
01/18/2016 09:09:56	CO > 100 ppm	00:04:51	186.60	Steve Shulin	Adjusting Feed Pump
01/19/2016 05:06:12	CO > 100 ppm	00:07:31	333.40	Herbert Thomas	Maintenance Calibration
01/20/2016 05:06:14	CO > 100 ppm	00:07:31	332.30	Herbert Thomas	Maintenance Calibration
01/20/2016 12:28:33	CO > 100 ppm	00:04:52	183.00	Granville Guillo	Adjusting Feed Rate
01/21/2016 05:06:13	CO > 100 ppm	00:07:32	332.20	Erick Gomez	Maintenance Calibration
01/22/2016 05:06:13	CO > 100 ppm	00:07:26	333.90	Erick Gomez	Maintenance Calibration
01/22/2016 15:30:51	NOX > 100 ppm	00:01:47	102.40	Granville Guillo	Adjusting Feed Rate
01/23/2016 05:06:13	CO > 100 ppm	00:07:32	332.60	Erick Gomez	Maintenance Calibration
01/24/2016 05:06:14	CO > 100 ppm	00:07:27	333.50	Erick Gomez	Maintenance Calibration

Quarterly Exceedence Report

New Orleans - East Bank WWTP
Jan 01, 2016



Date/Time	Description	Duration	Peak Value	Operator	Reason
01/27/2016 05:06:26	CO > 100 ppm	00:06:31	321.60	Herbert Thomas	Maintenance Calibration
01/28/2016 05:06:30	CO > 100 ppm	00:06:32	313.50	Erick Gomez	Maintenance Calibration
01/29/2016 05:06:27	CO > 100 ppm	00:07:26	328.60	Erick Gomez	Maintenance Calibration
01/29/2016 13:58:37	NOX > 100 ppm	00:00:06	100.20	Granville Guillo	Adjusting Feed Rate
01/29/2016 13:58:49	NOX > 100 ppm	00:01:01	103.10	Granville Guillo	Adjusting Feed Pump
01/30/2016 05:06:10	CO > 100 ppm	00:07:31	334.60	Granville Guillo	Maintenance Calibration
01/31/2016 05:06:08	CO > 100 ppm	00:07:23	335.60	Erick Gomez	Maintenance Calibration
01/31/2016 18:38:19	NOX > 100 ppm	00:03:12	109.40	Granville Guillo	Adjusting Feed Rate
02/01/2016 05:06:12	CO > 100 ppm	00:07:31	336.10	Erick Gomez	Maintenance Calibration
02/03/2016 05:06:08	CO > 100 ppm	00:04:44	171.00	lynel davis	Adjusting Air Flow
02/04/2016 09:19:47	CO > 100 ppm	00:05:19	229.70	Granville Guillo	Adjusting Feed Rate
02/05/2016 10:05:09	CO > 100 ppm	00:05:33	254.90	Steve Shulin	Adjusting Feed Rate
02/06/2016 05:06:14	CO > 100 ppm	00:07:31	334.80	Erick Gomez	Maintenance Calibration
02/07/2016 05:06:15	CO > 100 ppm	00:07:29	334.10	Erick Gomez	Maintenance Calibration
02/08/2016 05:06:12	CO > 100 ppm	00:07:30	334.80	Erick Gomez	Maintenance Calibration
02/09/2016 05:06:11	CO > 100 ppm	00:07:29	335.90	Erick Gomez	Maintenance Calibration
02/13/2016 05:06:15	CO > 100 ppm	00:07:25	333.70	Erick Gomez	Maintenance Calibration
02/13/2016 10:33:01	CO > 100 ppm	00:06:03	303.00	Granville Guillo	Adjusting Feed Rate
02/14/2016 05:06:14	CO > 100 ppm	00:07:33	333.70	Erick Gomez	Maintenance Calibration
02/15/2016 05:06:10	CO > 100 ppm	00:07:32	334.80	Erick Gomez	Maintenance Calibration
02/24/2016 22:19:39	NOX > 100 ppm	00:05:48	122.40	lynel davis	Adjusting Feed Pump
02/26/2016 12:22:57	CO > 100 ppm	00:08:55	500.00	Steve Shulin	Maintenance Repair
02/26/2016 17:09:45	NOX > 100 ppm	00:09:38	123.60	Steve Shulin	Adjusting Air Flow
03/01/2016 05:06:12	CO > 100 ppm	00:07:31	333.40	Erick Gomez	Maintenance Calibration
03/01/2016 18:23:57	NOX > 100 ppm	00:02:13	100.90	Granville Guillo	Adjusting Feed Rate
03/01/2016 18:51:19	NOX > 100 ppm	00:00:42	102.70	Granville Guillo	Adjusting Feed Rate
03/02/2016 05:06:15	CO > 100 ppm	00:07:27	332.80	Erick Gomez	Maintenance Calibration
03/02/2016 08:24:34	NOX > 100 ppm	00:04:30	125.70	Steve Shulin	Maintenance Calibration
03/02/2016 10:08:46	SO2 > 100 ppm	00:07:20	337.10	Steve Shulin	Adjusting Feed Rate
03/02/2016 11:21:17	CO > 100 ppm	00:07:31	329.80	Granville Guillo	Adjusting Feed Rate
03/02/2016 13:01:28	CO > 100 ppm	00:07:30	330.40	Granville Guillo	Adjusting Feed Rate
03/03/2016 05:06:11	CO > 100 ppm	00:07:30	329.90	Erick Gomez	Maintenance Calibration
03/03/2016 09:42:33	NOX > 100 ppm	00:07:20	137.50	Jawanda Trimont	Maintenance Calibration
03/03/2016 10:37:55	NOX > 100 ppm	00:01:08	101.50	Jawanda Trimont	Maintenance Repair
03/03/2016 10:45:47	NOX > 100 ppm	00:01:36	110.40	Jawanda Trimont	Maintenance Repair
03/03/2016 14:57:21	NOX > 100 ppm	00:10:57	144.10	Jawanda Trimont	Adjusting Feed Pump

Quarterly Exceedence Report

New Orleans - East Bank WWTP
Jan 01, 2016



Date/Time	Description	Duration	Peek Value	Operator	Reason
03/04/2016 04:09:20	NOX > 100 ppm	00:01:32	109.40	lynel davis	Adjusting Feed Pump
03/08/2016 05:06:11	CO > 100 ppm	00:07:30	335.30	Erick Gomez	Maintenance Calibration
03/08/2016 07:52:30	NOX > 100 ppm	00:05:24	125.50	Granville Guillo	Adjusting Feed Rate
03/09/2016 05:06:11	CO > 100 ppm	00:07:31	334.80	Erick Gomez	Maintenance Calibration
03/09/2016 08:23:44	NOX > 100 ppm	00:02:12	103.00	Granville Guillo	Adjusting Feed Pump
03/09/2016 20:31:07	NOX > 100 ppm	00:04:12	104.50	Erick Gomez	Adjusting Feed Pump
03/10/2016 05:06:11	CO > 100 ppm	00:07:30	336.00	Erick Gomez	Maintenance Calibration
03/10/2016 08:05:10	NOX > 100 ppm	00:07:53	165.50	Granville Guillo	Adjusting Feed Rate
03/10/2016 08:37:18	NOX > 100 ppm	00:01:36	107.30	Granville Guillo	Adjusting Feed Pump
03/10/2016 16:42:22	NOX > 100 ppm	00:00:54	104.10	Granville Guillo	Adjusting Feed Rate
03/10/2016 16:43:22	CO > 100 ppm	00:05:38	263.80	Granville Guillo	Adjusting Feed Rate
03/10/2016 16:53:18	NOX > 100 ppm	00:05:09	139.90	Granville Guillo	Adjusting Feed Rate
03/10/2016 17:09:21	NOX > 100 ppm	00:00:36	102.90	Granville Guillo	Adjusting Feed Rate
03/10/2016 17:32:57	NOX > 100 ppm	00:03:44	112.70	Granville Guillo	Adjusting Feed Rate
03/10/2016 18:54:03	NOX > 100 ppm	00:03:26	105.10	Granville Guillo	Adjusting Feed Pump
03/11/2016 08:01:11	NOX > 100 ppm	00:06:18	191.70	lynel davis	Adjusting Feed Pump
03/11/2016 08:36:29	NOX > 100 ppm	00:03:18	111.80	lynel davis	Adjusting Feed Pump
03/17/2016 05:06:11	CO > 100 ppm	00:07:32	336.20	Erick Gomez	Maintenance Calibration
03/18/2016 05:06:12	CO > 100 ppm	00:07:31	336.20	Erick Gomez	Maintenance Calibration
03/21/2016 07:56:01	CO > 100 ppm	00:04:44	169.30	Steve Shulin	Adjusting Feed Pump
03/21/2016 13:21:22	CO > 100 ppm	00:07:13	350.20	Jawanda Trimont	Adjusting Feed Pump
03/21/2016 13:23:06	SO2 > 100 ppm	00:09:18	437.60	Jawanda Trimont	Adjusting Feed Pump
03/24/2016 07:30:20	CO > 100 ppm	00:04:21	134.20	Steve Shulin	Adjusting Feed Pump
03/25/2016 05:06:11	CO > 100 ppm	00:07:33	334.60	Erick Gomez	Maintenance Calibration
03/26/2016 05:06:11	CO > 100 ppm	00:07:33	335.60	Erick Gomez	Maintenance Calibration
03/26/2016 14:00:23	CO > 100 ppm	00:04:30	152.70	Granville Guillo	Adjusting Feed Rate
03/29/2016 08:48:43	CO > 100 ppm	00:04:49	177.00	Jawanda Trimont	Adjusting Air Flow
03/29/2016 14:46:45	CO > 100 ppm	00:04:38	163.70	Jawanda Trimont	Adjusting Feed Pump
03/30/2016 08:59:04	CO > 100 ppm	00:03:51	107.50	Jawanda Trimont	Adjusting Feed Pump
03/31/2016 05:06:10	CO > 100 ppm	00:06:55	336.30	lynel davis	Adjusting Feed Pump

Monthly O2 CEM Report

New Orleans - East Bank WWTP
Jan 01, 2016



Hourly O2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	8.1	8.3	8.2	8.3	8.4	5.8	8.1	7.6	7.7	7.0	11.4	10.5	18.2	8.7	9.4	8.9	8.4	8.4	8.8	8.6	8.8	8.8	8.7	9.2
2	9.6	9.5	9.5	9.8	9.6	6.5	9.2	8.9	11.5	8.4	8.5	8.4	8.8	7.8	9.7	7.7	7.7	7.4	7.7	7.5	7.4	7.6	8.1	8.0
3	8.1	8.3	8.2	8.4	8.5	5.9	8.3	8.6	8.3	8.2	8.3	7.9	8.0	7.8	7.8	7.6	7.9	7.5	7.8	7.7	8.0	8.0	7.7	7.2
4	7.1	8.3	9.0	8.9	9.0	6.1	8.8	9.4	9.4	10.3	15.8	8.1	8.7	10.4	7.6	8.0	8.3	8.8	8.9	8.9	9.4	9.6	10.4	9.4
5	9.5	9.4	9.5	9.0	9.7	7.0	9.5	11.1	10.9	8.6	8.5	8.3	8.2	9.7	8.5	8.5	8.5	8.5	8.6	9.4	9.1	9.1	9.2	9.0
6	8.7	8.6	8.9	8.6	8.6	6.6	9.2	9.5	8.9	8.7	8.2	8.0	8.4	7.8	7.1	7.7	7.8	8.0	8.1	8.2	8.2	8.2	8.3	8.1
7	8.1	7.8	7.8	8.1	8.1	6.4	8.0	8.2	8.3	8.0	8.0	8.1	8.0	8.3	8.2	8.2	8.9	8.6	8.3	8.7	9.0	8.2	8.0	7.7
8	7.7	7.5	7.7	8.1	8.3	7.0	17.3	11.9	7.7	7.6	7.6	7.7	7.8	8.2	7.6	7.5	7.6	8.6	8.8	13.9	12.2	11.4	11.3	11.3
9	11.3	11.3	11.5	11.3	11.3	8.3	11.4	10.6	10.2	9.6	9.2	8.7	10.4	11.1	11.6	11.8	11.5	12.3	11.1	11.0	10.7	10.6	10.6	10.5
10	10.7	10.1	10.8	10.4	11.0	7.6	9.9	10.0	10.9	10.9	10.8	10.5	10.2	9.7	10.0	10.3	10.0	9.6	10.7	10.7	10.8	10.9	11.2	11.3
11	11.2	11.2	11.1	11.2	11.1	8.1	10.8	11.4	7.1	7.3	6.9	7.2	7.4	7.7	8.5	8.3	8.3	8.3	8.4	8.2	8.3	8.5	8.6	8.3
12	9.2	9.2	9.0	9.3	9.2	7.0	9.5	9.3	9.1	9.2	15.8	18.6	18.1	9.6	8.3	8.0	7.9	7.8	7.8	8.2	8.2	8.4	8.5	8.7
13	8.8	8.6	8.6	8.5	8.7	6.0	8.3	8.0	8.2	7.9	7.5	7.3	7.4	6.1	6.2	6.4	7.9	6.8	6.6	8.6	7.8	8.2	7.9	7.8
14	8.3	8.1	8.3	7.9	8.5	5.8	8.1	11.8	11.0	8.3	8.9	8.6	8.3	8.2	9.4	9.1	9.4	9.4	10.0	8.4	8.1	8.2	8.4	8.8
15	9.6	10.8	11.2	11.6	11.6	6.2	8.8	8.6	8.9	8.8	8.8	8.8	8.3	8.3	8.3	9.0	12.5	10.2	9.6	9.6	9.0	9.5	9.0	9.0
16	8.1	9.4	8.4	8.5	8.8	5.9	8.3	8.6	9.5	8.5	8.5	10.2	11.4	9.5	10.0	9.9	10.0	12.1	9.4	9.4	10.3	13.5	11.6	9.7
17	9.7	10.6	10.6	10.2	10.2	6.9	10.2	10.4	9.8	9.9	9.7	10.7	9.4	9.4	9.7	9.8	9.4	9.2	8.5	8.9	9.1	9.1	8.7	8.5
18	8.1	8.2	10.0	7.9	7.7	5.9	7.8	8.7	8.1	10.1	9.1	7.9	7.8	10.3	9.6	8.6	8.4	8.7	8.6	8.9	8.9	9.2	9.8	10.8
19	12.8	12.0	12.8	13.5	9.4	6.1	8.8	9.3	10.7	9.3	8.7	9.7	10.9	11.5	11.3	12.0	12.9	10.3	9.2	9.2	9.3	8.8	8.8	9.3
20	10.3	11.4	12.9	15.0	16.7	9.6	16.5	12.6	14.9	20.3	20.6	19.4	13.1	7.6	11.0	12.5	13.8	14.0	14.6	13.0	9.5	8.8	9.6	10.4
21	11.6	12.7	13.7	14.4	15.2	8.4	13.9	14.3	11.0	7.2	7.0	7.2	6.9	7.0	8.6	9.8	10.6	11.6	12.3	13.2	13.9	12.1	7.2	7.4
22	12.3	9.3	8.6	9.1	9.2	6.2	8.9	8.8	9.7	9.2	11.2	7.3	9.4	7.0	7.2	9.5	8.5	9.6	10.3	10.7	11.3	12.1	12.6	12.4
23	7.4	7.5	7.4	7.3	7.3	5.2	7.4	7.8	9.0	10.1	10.9	11.7	12.6	8.8	14.0	10.5	8.4	7.2	8.0	9.5	11.0	11.9	12.7	13.5
24	14.2	15.0	9.7	9.0	8.4	5.9	8.6	8.2	8.0	8.5	9.6	10.0	10.5	10.8	11.2	8.1	7.6	11.4	7.7	6.8	8.0	9.4	10.6	14.2
25	19.4	18.2	9.7	6.3	5.5	4.0	4.9	8.0	10.1	8.2	6.9	8.4	10.3	11.5	12.4	13.9	14.4	14.4	14.7	15.0	15.4	15.7	15.9	16.2
26	16.5	16.7	16.9	17.0	17.2	10.6	17.5	17.8	18.0	18.3	18.6	20.0	19.8	19.7	18.2	19.2	20.2	20.5	18.4	19.1	20.7	20.7	20.8	20.8
27	20.9	20.9	20.9	20.9	20.9	20.6	20.9	20.9	20.9	20.8	20.9	20.9	20.9	21.0	21.0	21.0	21.0	21.1	21.1	21.0	21.0	21.0	20.9	21.0
28	21.0	21.0	21.0	21.0	21.0	20.9	21.0	21.2	21.3	21.3	21.4	21.2	21.0	21.0	20.9	21.0	21.1	21.0	21.1	21.1	21.1	21.1	21.1	21.1
29	20.9	21.0	21.1	21.0	21.1	20.9	21.1	21.0	20.6	18.8	8.3	10.3	15.4	10.9	9.2	7.8	8.2	6.7	6.7	7.7	8.0	8.1	8.1	8.2
30	8.6	8.9	8.7	9.0	9.0	6.4	8.8	8.9	9.0	8.9	8.9	8.7	7.8	9.1	8.8	8.9	8.6	9.0	9.1	8.5	8.5	8.5	8.4	8.7
31	8.6	8.2	7.6	7.9	7.9	5.7	8.3	8.3	8.3	9.5	16.5	18.4	17.5	18.5	18.0	9.2	8.2	13.3	11.5	9.7	8.2	8.2	8.1	8.1

Monthly O2 CEM Report

New Orleans - East Bank WWTP
Feb 01, 2016



Hourly O2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	8.4	8.2	8.3	8.4	8.4	5.9	8.3	7.8	8.3	7.9	10.8	8.4	8.2	7.9	8.5	7.8	8.4	8.0	8.5	8.8	8.6	8.6	8.8	8.9
2	8.6	8.4	8.1	8.4	8.0	6.6	10.7	7.6	7.9	7.2	8.0	7.3	7.5	8.3	8.4	7.5	8.7	7.8	8.0	8.5	8.5	8.5	8.5	8.9
3	8.5	8.7	9.1	9.3	8.7	7.0	9.1	8.3	8.1	8.0	8.1	8.5	8.7	8.3	8.2	8.4	8.5	8.4	8.1	9.1	8.4	9.7	10.8	10.9
4	11.3	11.3	11.0	11.3	10.2	7.1	11.8	12.4	18.5	12.8	18.8	18.2	13.7	11.6	13.8	14.1	12.0	9.7	9.7	9.8	9.6	9.6	9.8	9.9
5	9.4	9.3	9.3	14.6	11.6	6.5	9.4	15.2	18.5	17.6	15.0	9.4	10.0	11.2	8.8	9.1	9.2	9.2	9.5	9.4	9.4	9.3	9.5	9.9
6	9.3	9.7	9.5	9.3	9.2	6.4	9.3	9.0	9.1	9.1	9.0	9.0	9.1	9.2	8.2	8.7	9.9	9.5	8.6	9.8	9.5	9.1	8.4	8.4
7	8.4	8.5	8.6	8.8	8.8	6.1	8.7	9.1	8.9	8.6	8.8	9.2	9.1	8.5	8.5	9.3	9.4	9.2	8.7	8.3	8.6	13.7	8.3	8.3
8	8.3	8.1	8.3	8.3	8.3	6.0	8.3	8.4	8.4	8.3	8.8	8.6	8.2	7.9	8.1	8.0	8.5	8.4	8.1	8.1	8.9	8.6	8.6	8.4
9	8.4	8.4	8.5	8.4	8.5	6.0	8.5	8.4	8.5	8.4	8.4	8.7	8.8	9.0	9.4	9.4	9.2	8.9	9.0	8.6	9.0	8.5	8.3	8.3
10	8.0	7.6	7.7	8.1	8.1	5.9	8.3	7.4	8.5	9.0	8.9	8.6	9.1	9.2	8.7	8.8	8.7	8.3	9.1	8.9	8.6	8.5	8.6	8.7
11	8.6	8.5	8.6	8.5	8.6	6.1	8.7	8.5	8.1	8.3	8.7	8.6	8.3	8.1	8.1	7.9	9.1	9.0	8.7	9.0	9.3	9.0	9.0	8.9
12	8.8	8.9	8.9	8.9	8.9	6.3	9.0	8.5	7.9	8.1	7.4	7.8	7.9	7.7	7.8	7.9	7.2	7.5	8.4	8.4	9.4	9.5	9.5	9.4
13	9.5	9.2	9.4	9.1	8.8	6.4	9.2	8.9	8.9	10.8	12.1	8.3	8.3	8.4	10.7	16.3	13.0	13.2	12.8	8.1	7.9	8.1	7.9	8.2
14	8.7	8.7	8.7	8.9	9.0	6.1	9.1	9.2	8.9	9.3	9.8	9.2	9.3	9.5	9.4	9.2	9.8	9.9	9.6	10.2	10.1	9.9	10.1	10.0
15	10.0	9.9	9.9	9.5	9.8	6.4	9.4	7.5	8.0	8.0	7.4	7.1	7.5	7.7	7.9	8.1	7.7	8.5	8.2	7.9	8.0	7.9	7.8	8.1
16	8.2	9.0	8.0	14.0	14.4	5.1	4.6	6.8	9.2	9.9	9.2	9.3	9.3	10.2	12.4	13.4	13.8	14.3	14.0	14.3	14.8	15.4	15.7	16.0
17	16.3	16.5	16.7	16.9	17.1	10.9	17.9	18.3	18.8	19.1	19.3	19.4	19.4	19.5	19.8	19.9	20.0	20.0	19.8	19.7	19.6	19.6	19.6	19.7
18	19.7	19.7	19.8	19.8	19.8	11.9	19.7	19.9	20.0	19.9	20.0	20.1	20.1	20.1	20.2	20.2	21.1	20.4	19.8	19.5	19.5	19.4	19.4	19.4
19	19.4	19.4	19.4	19.3	19.2	11.6	19.3	20.4	20.2	19.7	19.7	19.7	19.8	20.4	17.0	16.1	15.6	15.7	14.6	15.2	16.4	16.6	16.8	17.2
20	17.2	17.2	17.2	17.6	17.4	10.7	17.3	17.5	12.0	10.7	6.8	7.8	7.9	8.0	8.0	8.1	7.9	7.6	8.0	8.5	8.5	8.7	8.9	9.3
21	9.2	8.9	9.0	8.6	8.7	5.9	8.7	8.6	8.3	8.4	8.3	8.4	8.2	8.2	8.4	8.5	8.7	8.2	8.0	8.5	8.7	8.8	8.9	8.8
22	8.8	8.8	8.8	8.7	8.7	6.1	8.7	8.2	9.0	8.5	8.5	8.1	8.9	8.3	8.7	8.9	8.8	8.7	8.9	8.5	8.3	8.3	8.6	8.2
23	8.7	8.6	8.4	8.6	8.6	5.9	8.2	7.7	7.9	7.6	7.8	8.1	7.2	6.9	7.5	8.5	8.7	7.7	8.8	9.6	8.0	7.6	8.1	9.4
24	9.9	11.7	9.0	8.5	9.7	7.7	9.7	12.2	9.1	8.4	8.9	8.5	8.6	8.7	8.3	9.6	7.8	8.6	7.9	8.5	7.5	7.7	10.7	8.4
25	8.5	8.5	8.5	8.2	9.3	12.1	13.7	9.6	9.6	11.3	9.4	8.9	10.0	9.3	9.1	10.0	9.0	9.3	8.7	8.9	9.7	9.8	9.9	9.8
26	10.0	10.0	10.0	10.1	9.7	6.7	14.7	18.2	19.2	18.5	14.4	6.4	7.1	7.8	8.1	8.0	9.2	12.3	7.6	7.6	7.6	7.8	7.8	7.6
27	7.5	8.0	7.9	8.0	8.3	5.3	7.7	6.8	7.9	9.4	8.0	11.0	10.4	8.3	9.0	7.7	10.9	8.3	8.8	9.0	9.0	8.4	8.0	7.4
28	8.5	8.7	8.8	8.8	8.6	6.1	8.6	8.4	8.7	10.0	7.7	7.7	7.6	7.6	7.9	8.2	8.2	8.3	8.4	9.0	8.9	8.0	8.0	8.5
29	8.9	8.4	9.5	9.0	8.9	6.3	8.8	7.4	9.4	8.3	7.5	7.6	8.0	8.0	8.1	8.4	8.2	7.6	7.9	8.0	8.9	9.1	9.4	10.0

Monthly O2 CEM Report

New Orleans - East Bank WWTP
Mar 01, 2016



Hourly O2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	9.6	9.5	9.3	8.7	9.3	6.2	8.7	8.6	8.5	8.2	8.2	8.7	8.6	8.6	8.3	7.7	8.4	8.7	9.3	8.6	6.6	7.5	7.5	7.8
2	8.0	8.0	8.2	8.2	8.0	5.6	8.0	7.6	9.1	8.5	9.0	5.5	7.0	6.9	8.8	8.9	9.1	9.1	9.1	9.6	8.6	9.0	8.9	8.9
3	9.1	8.9	8.8	8.4	7.5	5.5	10.5	6.9	7.4	7.9	11.1	8.0	6.8	7.6	7.5	17.7	10.3	8.5	11.9	7.2	6.7	7.7	8.3	9.2
4	16.6	17.6	14.8	13.1	16.7	8.5	13.0	13.0	12.1	10.3	11.2	11.1	10.8	10.6	8.6	8.2	8.4	8.5	8.3	8.6	8.7	10.6	10.6	8.7
5	8.7	8.7	8.8	8.7	9.0	6.3	8.8	8.5	8.4	8.6	8.7	8.6	8.2	8.1	8.5	8.4	8.5	8.6	9.0	9.1	9.0	8.9	8.9	9.3
6	11.0	9.2	9.5	8.8	8.6	6.0	8.6	8.8	8.7	8.7	8.6	8.3	8.7	9.2	9.5	9.4	8.7	8.5	8.8	8.9	8.8	9.0	9.0	9.2
7	8.7	8.9	8.7	8.7	8.5	6.2	8.5	8.5	9.6	7.3	8.3	8.2	9.2	8.8	8.7	8.7	8.7	8.8	8.8	9.0	9.0	9.8	9.6	9.6
8	9.6	9.5	9.4	9.3	9.2	6.3	9.1	8.9	8.0	7.8	7.6	7.4	7.7	7.5	7.3	7.5	7.1	7.3	7.3	7.3	7.8	7.7	7.6	7.7
9	7.7	7.6	7.7	7.8	7.7	5.5	7.8	6.7	5.9	6.4	7.0	7.5	7.4	7.4	6.5	7.4	7.4	6.9	6.7	6.2	6.8	6.9	6.9	7.1
10	7.1	7.0	6.9	7.1	7.1	5.4	7.1	7.0	12.9	18.1	18.2	18.2	18.2	17.7	17.7	18.2	13.7	8.3	8.7	10.6	7.7	7.4	7.4	8.6
11	7.3	7.3	7.5	7.4	7.5	10.8	18.2	15.5	15.2	7.3	7.3	7.8	8.3	8.6	8.8	9.3	9.3	9.3	8.8	8.6	8.6	8.4	8.2	8.3
12	8.2	8.6	8.7	10.1	16.0	6.0	8.6	8.9	8.7	8.8	8.7	8.7	8.1	8.8	8.6	8.4	8.1	8.6	8.4	8.2	8.1	7.9	8.3	8.2
13	7.9	7.9	8.1	8.4	5.9	8.3	8.1	7.9	8.1	8.1	8.4	8.3	8.1	8.2	7.8	7.9	8.2	8.9	7.7	7.6	7.6	7.5	7.7	7.8
14	7.9	7.9	7.6	7.7	5.8	8.1	8.0	8.0	8.1	8.1	8.0	7.9	8.0	7.9	7.9	7.9	8.2	8.5	8.6	8.7	8.6	8.4	8.4	8.5
15	8.3	8.3	8.4	8.4	6.1	8.4	8.0	7.9	8.1	7.9	7.9	8.0	7.8	7.5	7.9	7.9	8.0	8.0	8.1	8.2	8.2	8.3	8.4	8.4
16	8.5	8.5	8.4	8.4	5.9	8.4	8.6	8.6	8.5	8.5	8.4	8.3	8.3	8.4	8.8	8.7	7.6	7.7	8.3	8.0	8.1	8.6	8.3	8.1
17	8.1	8.1	8.2	8.2	6.8	8.0	7.8	7.8	8.8	7.7	7.5	7.6	7.4	7.4	7.6	7.7	7.8	7.8	8.6	9.1	9.2	9.3	9.0	9.0
18	9.2	9.2	9.3	9.2	7.6	9.4	9.3	9.2	13.3	18.1	17.3	15.5	13.5	12.1	11.4	11.3	11.6	11.2	11.5	12.0	12.6	13.4	13.7	13.6
19	13.9	14.6	15.4	16.1	12.5	16.9	16.6	16.6	16.6	16.8	17.1	17.4	17.9	18.0	18.2	18.2	18.2	18.2	18.4	18.4	18.6	19.0	18.9	18.9
20	19.0	19.0	19.0	19.0	14.3	19.3	19.3	19.6	19.7	19.9	20.0	20.2	20.3	20.3	20.3	20.2	20.1	20.0	19.9	19.9	19.8	19.6	16.9	20.5
21	21.3	21.3	21.4	21.3	21.2	21.4	20.5	9.0	10.4	11.6	12.1	11.6	14.0	14.5	14.1	14.4	14.8	15.1	15.5	15.4	15.6	16.0	16.0	16.3
22	14.0	8.7	8.8	9.2	7.6	10.8	11.6	11.8	12.5	13.1	13.0	13.5	9.8	8.3	7.9	7.0	7.8	7.6	7.8	7.9	8.4	8.7	8.0	7.9
23	7.7	7.9	7.8	8.0	6.1	7.7	9.5	11.9	6.8	6.8	7.9	9.4	8.7	8.6	9.0	9.3	8.0	8.9	8.8	9.3	9.1	9.3	8.9	8.8
24	8.8	8.7	14.8	18.4	11.2	18.2	11.8	6.8	7.2	6.0	6.8	6.1	6.6	6.6	6.4	6.1	6.8	6.5	8.2	8.1	8.8	9.4	9.2	8.8
25	8.1	8.3	8.0	7.9	5.9	8.3	8.1	7.9	7.9	7.7	6.6	7.2	8.9	7.9	7.8	7.3	8.1	7.1	8.1	7.6	7.5	7.4	7.4	7.3
26	7.3	7.2	7.2	7.1	5.4	7.1	7.2	7.2	7.1	7.0	6.9	7.0	7.8	6.4	6.5	10.5	17.8	18.1	18.8	18.2	17.9	17.7	17.7	18.1
27	18.6	19.0	19.2	19.3	11.6	19.0	17.8	16.6	19.6	19.3	19.0	18.0	17.0	16.3	16.0	16.1	15.9	15.9	14.6	16.9	18.5	19.2	19.6	19.9
28	20.1	20.2	20.3	16.5	11.8	20.1	18.0	9.8	8.5	8.9	8.7	8.6	7.9	7.4	7.8	7.4	9.6	16.2	10.2	7.3	7.4	7.6	8.0	8.3
29	8.3	8.3	8.6	8.7	5.4	7.8	12.3	16.1	8.5	15.4	15.2	15.7	16.4	16.8	17.4	18.6	16.8	9.9	9.7	9.2	9.2	10.0	12.9	13.7
30	15.0	17.3	19.1	19.0	13.6	17.9	7.8	9.7	7.5	7.3	9.9	12.1	14.4	15.9	17.7	18.5	19.1	19.5	19.8	10.2	8.9	8.8	9.0	11.5
31	13.9	15.7	17.0	18.0	13.5	18.3	18.8	19.3	10.5	6.8	6.7	6.5	6.9	10.4	13.5	15.8	17.4	18.5	19.2	19.7	20.0	12.8	7.9	7.7

Monthly Moisture CEM Report

New Orleans - East Bank WWTP
Jan 01, 2016



Hourly Moisture Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	20.2	20.8	19.0	19.3	19.8	18.3	20.7	18.5	20.4	17.2	40.6	25.8	25.5	13.1	22.1	19.3	19.4	20.8	19.6	19.8	21.0	21.0	21.5	20.3
2	21.9	21.0	20.3	21.6	20.5	21.0	21.0	20.6	26.3	18.4	23.2	22.8	16.7	19.6	26.2	17.2	20.0	20.4	21.1	19.9	20.1	21.1	20.5	21.1
3	20.5	21.8	20.3	21.0	20.7	17.7	17.1	21.2	19.9	19.9	20.7	20.0	20.3	20.1	19.7	19.6	21.6	18.7	21.3	20.6	20.8	21.7	18.3	18.4
4	19.2	25.0	19.7	20.0	22.0	25.5	16.2	24.7	18.2	26.4	30.0	26.1	22.3	18.4	17.4	20.6	21.4	21.5	20.5	21.1	22.0	22.2	20.9	19.1
5	20.2	21.3	22.4	19.7	23.5	18.1	19.0	24.3	25.8	18.7	20.7	20.4	22.5	26.4	16.7	21.7	21.3	20.0	21.2	23.9	20.3	20.2	21.2	20.3
6	20.4	21.4	22.5	20.8	22.6	29.3	15.8	23.2	16.2	21.4	19.0	18.6	18.8	16.7	17.1	20.0	19.2	19.6	19.3	20.4	22.5	22.2	23.1	22.8
7	23.9	23.5	24.3	26.0	26.5	35.3	17.7	24.8	22.6	22.7	22.9	21.7	22.0	22.9	21.7	22.5	24.8	20.0	21.1	23.4	21.4	20.8	22.2	21.3
8	22.4	21.0	22.0	22.7	23.6	31.2	30.4	29.5	20.1	22.3	21.5	21.2	21.0	19.9	19.7	20.8	20.6	23.9	17.0	30.7	15.8	21.4	22.3	22.2
9	22.8	22.8	22.8	22.7	23.3	25.3	18.8	20.1	21.1	21.1	19.7	21.0	22.8	24.4	23.9	22.4	20.0	20.1	20.0	21.2	20.6	20.5	21.4	20.4
10	21.4	20.7	22.5	19.8	20.6	24.0	18.8	22.0	23.2	21.4	20.5	20.3	20.3	18.2	22.9	20.7	19.7	21.2	23.5	21.0	21.3	21.0	21.6	22.0
11	22.2	22.4	23.4	26.8	27.5	28.8	27.7	27.5	18.2	28.6	27.1	29.1	29.5	28.7	31.7	28.5	30.2	30.6	29.2	28.0	31.8	30.8	32.1	30.7
12	32.8	31.3	29.6	31.4	30.0	24.0	28.4	30.1	27.4	29.7	46.2	26.7	21.0	32.9	30.9	27.0	25.3	24.6	24.7	25.8	24.6	24.3	24.1	24.6
13	25.6	23.7	23.9	22.7	24.4	27.8	16.6	20.7	21.9	20.6	19.7	19.4	20.3	14.4	19.3	20.8	27.9	18.1	22.9	29.0	25.4	28.1	25.8	28.9
14	29.8	28.1	29.8	28.4	32.9	37.8	18.4	34.3	27.0	19.6	28.9	26.3	25.2	28.8	30.1	33.4	36.2	38.1	41.6	29.7	26.3	27.4	26.2	28.7
15	32.9	38.3	38.5	41.4	41.8	37.8	16.9	26.0	27.9	25.2	26.2	26.5	22.5	24.8	23.4	28.9	24.8	28.8	30.9	32.2	31.4	32.5	29.7	28.8
16	25.0	27.0	29.8	28.5	28.8	31.0	18.2	23.4	25.2	23.0	22.9	27.8	27.1	19.5	28.6	31.6	32.6	27.0	18.2	29.8	34.6	24.8	17.3	23.2
17	30.6	29.1	24.1	23.6	23.7	18.6	18.3	24.1	21.0	23.2	23.4	28.6	32.7	31.6	30.8	30.5	30.7	30.8	31.3	30.7	30.3	30.2	30.4	30.4
18	31.2	30.5	28.8	30.4	30.9	31.3	31.3	29.7	30.4	33.4	26.5	21.1	23.2	27.1	26.1	21.5	20.3	23.9	23.4	25.5	24.0	25.5	31.1	37.5
19	38.3	43.3	48.2	50.2	25.6	19.9	23.6	27.4	27.5	17.5	22.5	25.5	35.6	37.3	41.3	44.9	47.4	27.8	23.6	23.3	24.0	21.8	23.4	29.6
20	39.0	44.8	49.2	50.6	43.7	31.6	30.9	21.2	42.2	31.8	20.3	23.6	29.4	39.0	47.3	47.7	44.5	53.9	56.7	44.1	19.3	24.1	25.1	30.4
21	36.9	43.4	47.9	51.1	53.4	38.0	50.1	59.1	45.4	22.4	18.0	20.9	18.7	21.5	33.4	41.4	46.4	51.1	53.2	57.3	57.1	47.2	19.5	25.3
22	33.0	22.7	24.2	28.9	29.7	24.0	25.1	27.3	32.5	36.6	43.2	15.1	30.7	17.4	22.8	28.8	23.7	34.5	39.2	43.5	48.4	51.0	53.3	51.4
23	20.6	21.7	21.2	20.1	20.8	25.8	13.2	24.7	35.1	41.2	45.9	49.2	52.0	26.4	36.2	32.2	27.7	30.3	29.0	38.2	45.7	48.1	51.1	54.1
24	55.2	56.0	26.0	22.6	20.3	19.0	21.2	22.1	20.2	23.8	29.2	31.5	38.5	42.3	46.1	25.6	20.2	31.1	10.9	17.1	31.9	42.1	48.1	53.6
25	44.2	32.4	75.2	99.9	99.9	99.8	99.8	99.9	99.9	99.9	99.9	97.2	65.2	43.0	32.3	30.4	25.9	20.9	19.3	18.7	18.1	17.5	17.2	17.4
26	17.2	17.1	16.7	16.7	16.7	16.0	16.6	16.4	16.3	16.2	22.2	43.2	34.1	38.8	56.3	54.7	36.1	33.9	44.2	60.7	58.5	63.1	64.9	64.7
27	64.8	63.7	60.8	61.2	62.1	61.7	59.3	56.5	63.4	73.2	72.3	72.1	68.6	64.8	67.4	67.5	66.8	69.0	64.5	66.9	67.4	67.7	67.3	67.2
28	67.1	66.0	68.0	65.6	67.3	66.9	65.0	36.2	18.4	17.9	18.8	38.1	61.4	69.3	73.7	73.8	72.8	72.2	68.7	69.2	68.9	69.2	69.7	69.7
29	69.0	67.7	67.7	68.0	67.9	64.5	65.3	68.4	67.0	64.2	20.0	26.4	32.8	31.3	20.6	17.9	19.5	16.9	17.8	22.2	22.7	20.6	19.8	22.3
30	22.2	22.6	18.9	23.0	21.1	26.2	12.8	21.0	21.1	20.3	20.4	18.2	16.7	23.0	18.0	21.5	17.9	20.9	21.0	17.0	20.1	20.9	21.0	21.0
31	21.5	19.3	16.4	21.0	20.9	50.2	13.7	18.3	18.5	22.0	35.1	24.7	23.3	20.8	17.1	26.1	29.1	28.0	23.9	12.5	21.4	19.5	19.0	18.7

Monthly Moisture CEM Report

New Orleans - East Bank WWTP
Feb 01, 2016



Hourly Moisture Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	19.9	19.0	20.1	20.7	19.5	35.0	10.9	15.7	19.7	17.7	27.3	9.8	17.7	17.0	19.3	16.6	21.4	15.7	20.4	19.1	17.2	18.7	18.6	18.9
2	17.2	18.3	16.2	19.6	16.6	32.3	23.2	9.4	17.7	14.9	19.3	15.7	18.2	20.6	18.7	14.5	20.4	14.4	19.6	19.2	18.0	18.5	18.3	18.2
3	18.2	19.1	19.9	19.4	16.6	28.2	10.0	14.2	17.2	17.4	17.0	18.7	17.7	15.2	17.7	17.7	17.8	17.6	16.9	22.0	14.9	21.4	20.6	16.2
4	25.5	25.2	24.3	24.5	25.4	24.6	23.7	26.1	22.4	39.0	22.8	21.4	19.6	28.3	25.2	22.1	14.8	14.8	25.1	25.6	26.3	26.6	26.5	26.7
5	26.9	27.1	27.4	24.3	26.4	29.0	27.8	23.8	21.7	22.1	25.7	28.0	27.0	22.9	26.1	26.1	25.9	25.8	25.6	25.4	25.4	25.6	25.6	25.2
6	25.3	25.5	25.2	25.2	25.6	28.1	25.5	25.4	25.7	25.6	25.7	25.7	25.8	25.8	26.5	25.2	25.2	24.9	25.0	25.3	25.3	24.8	25.8	26.1
7	25.5	25.5	25.4	26.1	25.1	20.2	24.8	25.0	24.4	24.3	24.2	24.9	23.6	25.8	26.4	25.6	24.6	24.5	25.2	24.8	27.2	24.8	25.4	25.8
8	25.2	25.0	25.2	24.6	25.2	29.4	23.7	22.6	24.5	24.6	24.6	23.3	24.4	24.3	25.4	23.5	24.4	22.0	21.3	23.1	23.0	19.6	22.8	20.5
9	20.6	19.8	21.2	20.7	20.2	30.2	11.6	17.4	19.2	18.5	19.1	19.3	19.9	21.2	20.4	20.0	19.5	20.2	19.0	17.5	23.5	16.9	19.8	18.4
10	18.0	16.9	17.7	21.0	16.6	34.3	9.4	12.8	21.1	18.5	16.3	16.5	18.5	17.7	17.5	18.4	14.1	16.7	19.1	15.5	15.1	16.5	16.7	14.4
11	16.9	15.8	16.4	15.3	16.0	21.6	10.1	14.7	14.4	16.7	18.2	16.3	14.9	15.7	15.0	15.8	22.5	15.1	16.5	18.6	17.9	16.0	16.2	16.8
12	16.0	17.2	16.9	16.6	16.4	28.1	9.4	12.3	14.2	18.4	16.7	14.7	15.8	16.4	13.6	17.4	14.6	15.0	20.3	14.6	19.6	17.4	15.8	17.3
13	15.9	14.6	16.4	15.2	15.6	29.0	12.1	15.3	17.1	25.8	69.4	25.2	18.2	17.8	26.0	25.5	16.0	22.0	37.8	21.7	19.5	15.3	15.4	18.6
14	19.8	18.2	16.0	18.1	19.1	38.5	10.7	17.2	14.7	19.1	16.9	16.2	19.5	18.0	17.6	23.1	26.0	19.0	21.8	24.2	19.6	18.4	19.0	18.6
15	18.4	18.5	19.5	22.9	26.6	27.1	25.8	29.3	26.9	25.9	26.0	28.0	26.4	26.3	26.7	24.7	25.6	20.3	17.7	16.3	18.0	17.3	17.9	18.6
16	19.2	20.1	17.3	34.8	35.5	64.2	99.8	99.9	99.9	99.9	99.9	94.9	55.4	31.3	28.9	29.6	27.8	27.2	22.3	20.1	19.1	18.4	18.2	17.9
17	17.8	17.7	17.6	17.5	17.4	17.5	17.9	18.4	18.9	18.7	18.5	18.1	17.4	17.0	17.6	17.6	17.5	17.8	17.2	16.9	16.8	16.7	16.6	16.6
18	16.6	16.6	16.6	16.6	16.6	16.4	16.7	17.4	17.4	17.1	17.0	17.1	16.9	16.8	16.8	17.0	28.8	19.7	18.1	17.5	17.3	17.2	17.2	17.0
19	17.1	17.0	17.1	17.1	17.0	16.6	17.0	16.9	17.9	17.2	17.2	17.2	17.2	22.4	24.5	23.0	23.5	23.6	23.5	24.1	23.9	23.9	23.6	21.1
20	21.0	21.1	21.5	22.2	21.3	18.6	20.7	21.3	70.4	56.8	26.1	24.7	23.8	23.1	22.7	22.7	22.0	21.8	23.6	21.5	19.3	19.5	19.8	18.4
21	18.2	17.4	17.7	16.5	17.8	28.3	12.0	15.4	15.5	15.5	16.2	17.1	15.8	14.9	15.5	16.0	16.4	13.3	15.6	14.7	15.5	14.6	15.6	13.7
22	14.3	14.6	15.3	14.3	15.0	37.0	14.3	8.4	17.0	12.2	15.2	17.2	14.4	9.2	13.6	12.1	11.2	12.8	11.2	8.9	8.8	10.5	12.5	12.2
23	12.7	10.9	9.9	13.4	13.7	34.2	17.2	9.9	10.4	9.5	10.0	11.4	5.7	6.6	10.2	11.7	16.7	6.6	13.5	17.8	16.8	23.0	28.0	24.6
24	22.4	20.5	6.1	9.2	16.4	26.1	15.2	18.2	7.2	7.1	14.4	11.5	13.9	14.0	10.7	14.9	9.7	17.7	12.5	18.9	10.2	14.6	26.6	10.9
25	16.6	17.0	17.7	15.9	23.6	25.8	10.0	9.6	16.6	27.4	9.4	14.0	21.6	13.6	15.0	18.2	12.1	15.9	11.3	15.2	19.9	19.3	20.8	20.1
26	19.5	19.2	20.0	20.8	19.4	22.5	31.9	36.7	21.8	25.2	23.6	29.0	30.2	30.9	24.5	23.5	29.5	31.2	13.0	23.6	24.9	25.9	24.7	28.6
27	31.9	31.7	31.1	31.2	30.7	27.0	31.1	29.0	34.6	26.6	29.7	30.1	29.7	23.4	27.4	23.0	23.4	14.9	23.3	21.9	19.9	15.7	16.9	12.2
28	23.5	19.0	18.8	18.5	18.3	27.9	8.4	13.7	17.2	21.1	10.3	15.2	15.4	15.7	18.2	18.4	16.2	16.9	17.4	19.3	16.0	10.8	13.9	18.3
29	16.2	13.5	20.9	14.6	14.8	29.3	14.0	9.8	21.5	17.5	27.0	28.8	27.7	27.4	27.3	27.2	25.5	27.8	26.4	26.9	25.7	19.3	19.3	19.9

Monthly Moisture CEM Report

New Orleans - East Bank WWTP
Mar 01, 2016



Hourly Moisture Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	16.0	16.7	15.7	14.1	19.8	28.3	20.4	28.3	26.9	27.8	28.5	27.6	26.8	27.1	27.3	28.8	27.9	26.5	27.1	25.3	25.4	26.6	26.2	26.9
2	21.2	17.3	16.4	15.3	13.1	36.3	18.1	14.7	17.1	14.1	23.4	49.4	58.6	36.5	22.6	5.2	10.7	12.7	13.7	15.9	11.4	14.5	14.7	14.8
3	17.4	17.1	17.0	15.7	10.4	41.9	32.6	16.1	8.5	14.6	29.7	15.9	11.6	10.2	8.5	45.3	33.8	11.8	25.8	36.0	5.0	14.6	13.4	17.6
4	39.2	28.8	14.9	11.8	25.4	20.9	23.3	23.1	22.5	25.6	24.8	25.0	26.3	27.1	28.6	25.8	25.6	17.1	11.8	13.9	13.5	24.2	16.4	7.3
5	11.2	12.6	12.3	11.7	14.7	30.9	20.8	5.2	6.8	10.6	10.8	9.7	7.5	9.5	13.5	10.9	10.0	10.9	12.3	11.9	11.2	10.5	11.0	14.6
6	18.6	8.8	13.6	8.6	10.5	26.5	27.5	27.2	25.6	25.2	25.5	26.0	27.5	27.3	26.3	26.7	26.8	26.8	26.3	26.2	26.5	25.9	24.9	22.4
7	13.1	12.8	10.2	9.7	7.7	30.7	27.5	6.3	17.7	11.7	12.2	16.7	13.4	8.4	7.9	9.2	9.1	9.8	8.9	10.5	10.5	14.4	12.1	11.2
8	11.4	11.2	11.0	11.6	11.3	32.4	21.9	11.9	5.3	10.1	12.1	14.1	9.5	13.0	11.6	11.0	8.4	9.0	9.1	8.5	10.1	8.2	6.8	17.6
9	7.9	8.2	7.4	7.9	6.7	38.3	34.0	17.8	18.0	18.3	7.6	9.1	7.4	8.1	8.5	11.8	15.6	6.6	4.0	6.3	11.3	5.8	5.1	5.7
10	5.1	4.1	3.3	5.1	4.6	41.9	43.6	9.3	33.3	25.2	21.1	17.7	17.5	17.6	17.6	17.4	23.3	24.9	30.9	24.1	7.6	6.0	7.5	16.4
11	5.0	6.6	9.7	7.3	8.9	15.8	14.6	17.1	23.9	28.4	28.3	27.9	27.8	26.3	27.1	26.4	26.5	26.6	26.4	27.0	27.4	27.6	27.9	27.5
12	28.1	27.4	27.3	27.9	25.6	27.6	28.0	27.2	27.2	27.2	27.2	27.3	28.1	26.9	26.4	26.9	27.1	26.7	26.6	26.8	26.9	27.1	26.6	27.3
13	27.2	27.4	27.3	26.8	23.4	26.8	26.9	27.7	27.5	27.3	26.8	27.1	27.0	26.8	27.3	27.5	27.7	26.6	27.7	27.7	27.0	27.1	27.2	26.5
14	26.9	27.2	26.8	27.4	25.4	26.5	26.4	26.8	27.0	27.1	26.5	27.3	27.3	27.1	27.2	27.3	27.1	26.7	26.5	26.4	26.5	26.8	26.9	26.6
15	27.1	27.4	27.2	27.7	25.4	27.4	27.9	28.4	27.6	27.6	28.0	27.6	27.5	28.4	27.7	27.7	27.6	27.5	27.2	27.0	27.0	27.0	26.6	26.9
16	26.6	26.6	26.6	26.5	21.8	26.5	26.4	26.3	26.3	26.4	26.4	26.5	26.8	27.1	26.5	26.4	26.9	27.7	26.9	26.9	26.9	26.7	26.4	26.7
17	26.8	26.7	27.0	26.7	25.1	26.6	26.8	26.9	25.5	27.0	27.4	27.4	27.4	27.9	27.4	27.3	27.0	27.0	26.6	26.4	25.3	23.0	18.8	19.1
18	19.7	19.2	19.6	18.7	23.8	8.8	17.7	18.3	32.2	35.1	23.5	24.4	30.6	37.8	43.6	49.3	54.2	58.0	58.1	50.1	42.9	36.8	31.6	26.4
19	25.3	26.1	24.8	23.3	22.1	20.7	20.2	20.1	19.0	18.7	18.4	18.3	18.0	18.1	17.9	17.9	18.0	17.9	17.8	17.9	17.5	17.5	17.5	17.4
20	17.5	17.4	17.6	17.6	18.3	18.2	17.9	18.0	17.7	17.6	17.2	17.0	17.0	17.1	17.3	17.4	17.5	17.5	17.2	17.1	17.2	21.4	27.3	40.0
21	42.3	42.6	43.0	41.9	40.1	37.0	40.1	25.4	36.7	42.7	46.7	39.8	47.8	27.1	44.4	49.3	51.8	54.0	53.7	55.8	57.4	58.4	59.6	60.0
22	48.6	24.3	24.9	27.7	26.4	33.5	44.7	49.9	51.9	53.2	56.5	57.0	37.9	31.1	28.9	30.4	29.7	30.1	30.2	29.3	27.5	22.0	22.4	22.2
23	21.6	22.3	21.1	21.7	31.5	11.5	23.6	34.7	14.2	14.8	22.1	21.5	14.1	13.9	20.7	15.2	9.6	20.6	14.6	16.6	15.7	15.6	13.8	14.1
24	14.1	13.5	32.7	23.2	21.1	17.9	25.1	27.4	21.8	9.5	16.9	9.4	14.6	15.2	10.5	11.2	14.6	10.3	20.2	12.4	17.3	15.7	14.1	11.9
25	11.1	12.6	12.3	12.2	34.5	15.7	6.8	9.4	10.7	8.6	5.4	10.3	26.5	12.6	11.8	9.4	11.4	4.2	13.1	7.5	9.1	9.8	10.4	9.6
26	9.8	8.3	9.4	9.6	38.2	30.0	4.0	6.8	7.2	7.0	6.0	6.8	17.6	18.6	11.3	55.5	42.1	36.9	26.9	21.8	20.8	20.6	19.5	18.7
27	18.2	18.0	18.0	18.0	17.9	18.0	23.9	25.0	40.2	20.5	22.6	28.9	37.2	41.9	43.9	43.1	45.8	45.3	30.4	18.1	17.9	17.5	17.2	17.2
28	17.2	17.1	17.1	27.9	18.0	17.6	22.9	25.1	27.3	28.2	19.8	21.0	14.7	14.2	18.5	14.3	27.3	42.6	39.1	13.0	13.6	13.1	16.5	16.8
29	13.5	14.9	20.5	20.8	37.0	17.8	29.8	32.6	28.0	50.2	60.7	59.6	56.2	55.8	58.5	53.2	46.4	14.0	12.1	10.8	22.9	32.0	40.3	50.1
30	55.0	50.8	54.3	63.3	62.0	61.1	27.9	27.2	25.5	31.6	49.3	60.3	65.5	69.7	66.2	61.2	60.6	61.1	61.4	17.8	10.3	10.3	12.3	31.7
31	44.3	51.4	55.7	57.8	43.2	46.7	59.9	63.1	20.4	5.6	5.1	10.1	11.8	41.4	54.7	61.1	63.9	66.0	66.8	66.9	64.8	31.2	15.7	6.8

Monthly CO CEM Report



Total CO 2158.4 ppm
Average CO 2.9 ppm

New Orleans - East Bank WWTP
Jan 01, 2016

Hourly CO Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	1.1	1.1	1.2	1.2	1.2	34.1	1.1	1.1	1.0	1.6	2.1	1.2	0.0	1.3	1.3	1.2	1.0	0.9	1.1	1.0	1.1	1.1	1.0	1.2
2	1.3	1.3	1.4	1.5	1.4	34.3	1.3	2.7	2.8	1.4	18.9	1.9	1.0	1.3	1.3	2.0	2.3	1.2	1.2	1.3	1.2	1.2	1.0	1.0
3	1.0	1.0	1.0	1.0	1.1	34.0	1.1	1.2	1.1	1.0	1.0	1.0	1.0	0.9	0.9	0.9	0.9	0.9	1.0	0.9	1.0	1.0	1.0	0.9
4	1.0	1.3	1.2	1.3	1.1	33.8	1.8	1.1	1.2	0.9	0.2	0.9	0.9	1.0	1.0	1.0	1.0	1.1	1.1	1.4	1.4	1.2	1.7	1.3
5	1.3	1.3	1.2	1.2	2.7	34.2	1.3	1.9	15.6	1.0	1.1	1.1	1.1	4.2	0.9	0.9	1.0	1.0	0.9	1.3	1.4	1.4	1.4	1.3
6	1.2	1.1	1.2	1.2	1.1	33.7	1.4	1.1	1.3	0.8	0.6	0.8	0.9	0.8	0.8	0.7	0.9	0.9	0.9	1.1	1.1	1.1	1.2	1.2
7	1.2	1.1	1.1	1.3	1.3	33.9	1.3	1.2	1.2	1.2	1.4	1.3	1.0	1.0	1.0	1.0	1.2	1.5	1.1	1.0	1.7	1.5	1.4	1.2
8	1.2	1.2	1.2	1.3	1.4	34.5	0.7	12.2	1.3	1.2	1.1	1.2	1.2	1.2	1.0	1.1	1.1	1.1	1.7	1.8	2.0	2.3	2.3	2.3
9	2.3	2.2	2.3	2.2	2.2	34.7	2.2	2.0	5.2	1.7	1.1	0.9	1.4	1.9	2.6	2.8	2.8	2.6	2.6	2.6	2.6	2.6	2.6	2.5
10	2.6	2.4	2.7	2.0	10.4	34.2	2.3	1.9	2.5	2.7	2.6	2.3	2.1	1.8	1.4	1.9	2.1	1.4	1.8	2.3	2.4	2.7	3.0	3.0
11	3.0	3.1	2.9	3.0	3.0	34.4	2.7	2.6	1.4	1.3	1.2	1.4	1.2	1.1	1.3	1.6	1.4	1.5	1.6	1.6	1.6	1.7	1.8	1.6
12	1.8	2.0	1.9	2.0	2.0	34.7	2.4	1.9	2.2	2.1	0.0	0.0	0.0	11.0	1.4	1.5	1.5	1.5	1.5	1.7	1.8	1.9	1.9	2.0
13	2.1	2.1	2.1	2.1	2.1	34.6	1.9	1.7	1.8	1.7	1.5	1.5	1.5	2.1	2.5	1.5	1.7	1.6	1.7	1.3	1.5	1.6	1.7	1.3
14	1.5	1.5	1.5	1.4	1.4	34.1	1.4	3.1	14.1	12.8	1.6	1.5	1.4	1.5	1.1	1.2	1.4	1.3	1.3	1.3	1.4	1.4	1.5	1.5
15	1.7	2.0	2.0	2.1	2.0	34.3	1.8	1.3	1.5	1.6	1.7	1.8	1.5	1.5	1.4	1.1	2.0	2.5	2.2	2.2	2.0	2.1	2.0	1.9
16	10.7	1.8	1.8	1.9	1.9	34.5	1.7	2.1	13.6	1.9	1.8	2.2	2.6	2.0	2.2	2.2	2.2	1.8	1.9	1.9	1.8	3.4	2.7	2.3
17	2.2	2.7	2.7	2.5	2.6	34.6	2.6	2.6	2.4	2.3	2.0	2.4	1.8	1.9	2.0	2.1	2.0	2.0	1.6	1.8	1.9	1.9	1.8	1.7
18	1.5	1.7	3.0	1.5	1.5	34.2	1.5	13.1	1.8	17.6	1.9	1.9	1.8	1.3	2.4	1.6	2.8	1.9	1.8	1.9	1.8	1.8	1.9	1.9
19	2.1	1.8	1.8	1.8	1.8	34.3	1.7	2.1	4.2	4.7	1.7	1.0	6.2	1.5	1.4	1.2	1.4	1.9	1.9	1.9	2.0	1.7	1.7	1.5
20	1.4	1.4	1.6	1.6	3.0	35.1	1.0	1.1	2.3	0.0	0.0	0.0	16.7	0.9	1.1	7.0	1.5	2.6	1.4	4.0	1.1	1.2	1.8	1.9
21	1.9	1.9	1.9	2.0	2.0	34.5	2.0	1.7	0.9	0.9	0.9	0.9	0.9	1.0	0.9	0.9	0.9	0.9	0.9	1.0	1.0	1.0	0.9	1.0
22	1.3	1.3	1.3	1.5	1.3	34.0	1.4	1.0	1.4	1.1	1.1	1.4	1.5	1.9	1.3	1.2	1.3	1.2	1.2	1.1	1.1	1.1	1.2	1.1
23	1.1	1.1	1.1	1.1	1.1	34.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.0	0.5	2.6	1.5	0.9	1.0	1.0	1.0	1.1	1.1	1.1
24	1.2	1.4	1.6	1.5	1.2	34.2	1.3	1.1	1.0	1.1	1.2	1.2	1.1	1.1	1.0	0.9	1.0	1.3	1.5	1.1	1.1	1.1	1.1	0.8
25	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.6	1.4	0.4	0.1	0.0	1.2	1.6	2.1	1.8	1.5	1.6
27	1.5	1.6	3.0	1.9	1.7	28.2	1.9	2.5	8.6	0.8	0.9	0.9	0.9	1.5	1.4	1.4	1.4	0.8	1.4	1.6	1.6	1.6	1.7	1.7
28	1.7	1.8	1.6	1.7	1.7	27.6	1.4	0.0	0.0	0.0	0.0	0.4	2.9	1.2	0.9	0.9	1.0	0.9	1.2	1.5	1.5	1.3	1.3	1.2
29	1.3	1.6	1.6	1.6	1.6	33.6	1.8	1.2	1.3	0.7	1.3	2.2	0.4	4.7	1.6	1.4	1.4	1.2	1.3	1.2	1.2	1.2	1.3	1.2
30	1.5	1.6	1.4	1.1	1.1	34.2	1.5	1.5	1.5	1.4	1.4	1.2	0.7	1.2	1.3	1.2	1.1	1.3	1.4	1.2	1.2	1.2	1.1	1.2
31	1.2	1.0	1.0	1.1	1.1	33.3	1.1	1.1	1.1	1.5	1.1	0.5	0.0	0.0	0.0	0.1	0.7	0.9	1.3	1.6	1.0	1.0	1.0	1.0

Monthly CO CEM Report



Total CO 3801.9 ppm
Average CO 5.5 ppm

New Orleans - East Bank WWTP
Feb 01, 2016

Hourly CO Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	1.1	1.0	1.0	1.1	1.1	34.2	1.0	0.9	1.0	0.8	0.8	1.0	0.8	0.7	1.0	0.8	1.0	0.9	1.0	1.3	1.2	1.0	1.1	1.1
2	1.3	1.1	1.1	1.2	1.1	2.3	1.1	0.9	0.9	0.8	0.9	0.8	0.7	0.9	1.1	0.9	1.2	0.9	0.7	0.9	1.0	1.1	1.1	1.1
3	1.1	1.2	1.4	1.7	1.2	15.5	1.4	1.2	1.1	1.0	1.0	0.9	0.9	0.9	1.0	1.0	0.9	0.9	0.9	1.1	1.1	1.2	1.5	1.1
4	1.1	1.1	1.1	1.3	0.8	1.8	1.5	1.5	0.0	20.8	0.0	0.0	0.8	2.1	2.1	2.8	3.1	1.9	1.6	1.7	1.6	1.6	1.5	1.1
5	1.4	1.5	1.8	0.5	1.3	1.1	1.4	0.4	0.0	0.0	22.8	1.3	1.3	1.4	1.3	1.4	1.4	1.6	1.7	1.7	1.8	1.8	1.8	1.8
6	1.7	1.8	1.8	1.7	1.8	34.6	1.7	1.7	1.6	1.5	1.5	1.5	1.5	1.5	1.1	1.2	1.5	1.7	1.4	1.7	1.9	1.8	1.5	1.1
7	1.5	1.5	1.6	1.5	1.5	34.3	1.4	1.5	1.5	1.4	1.5	1.6	1.6	1.2	1.0	1.4	1.7	1.6	1.2	1.2	1.1	0.8	1.2	1.1
8	1.1	1.1	1.1	1.1	1.1	34.1	1.1	1.2	1.1	1.1	1.3	1.3	1.0	0.9	0.8	0.7	0.8	1.1	1.0	1.1	1.4	1.3	1.2	1.1
9	1.3	1.3	1.4	1.4	1.5	34.3	1.5	1.4	1.3	1.3	1.3	1.4	1.2	1.2	1.6	1.7	1.5	1.1	1.6	1.3	1.3	1.4	1.2	1.1
10	1.3	1.3	1.3	1.4	1.4	1.8	1.4	1.2	0.9	1.3	1.3	1.0	1.0	1.3	1.2	0.9	1.0	0.8	0.9	1.1	1.0	1.1	1.2	0.9
11	1.1	1.0	1.1	1.0	1.1	1.6	1.1	1.0	0.8	0.8	0.9	1.0	1.0	0.9	0.9	0.9	0.9	1.0	1.1	1.2	1.3	1.1	1.2	1.1
12	1.1	1.1	1.1	1.1	1.1	1.3	1.1	1.0	0.8	1.2	0.8	0.8	0.9	0.9	1.1	0.9	1.0	1.1	0.9	1.0	1.4	1.5	1.6	1.1
13	1.5	1.3	1.3	1.2	1.2	34.1	1.3	1.2	1.1	0.8	31.2	0.9	1.0	1.0	0.9	1.1	3.1	2.6	2.3	1.7	1.2	1.0	0.9	1.1
14	1.1	1.1	1.1	1.2	1.2	34.1	1.2	1.4	1.3	1.0	1.7	1.4	1.1	1.3	1.2	1.1	1.4	1.6	1.2	1.8	2.0	1.9	2.0	1.1
15	2.1	1.9	1.9	1.5	1.6	34.4	1.4	1.3	1.1	1.0	1.0	1.5	1.0	0.9	1.7	1.0	0.9	1.1	1.0	1.0	1.0	1.0	1.2	1.1
16	1.2	1.4	1.0	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.6	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3
21	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3
22	18.3	18.3	18.3	18.3	18.3	18.3	18.3	18.3	4.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
23	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	18.3	18.5	18.6	18.6	18.6	18.6	18.6	16.7	16.4	18.5	16.3	15.1	18.5	18.6	18.6	18.6
24	18.6	18.6	18.6	18.7	18.7	18.7	18.7	14.1	6.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	0.1	0.1	0.1	0.1	0.1
25	0.1	0.1	0.1	0.1	0.1	0.0	0.1	0.1	0.1	0.1	0.0	0.1	0.0	14.5	28.2	25.5	27.6	27.4	27.2	27.1	27.0	26.8	26.7	27.1
26	27.1	27.4	27.6	27.4	27.4	23.8	5.2	0.0	0.0	0.0	11.6	27.8	67.6	17.7	17.7	17.7	17.7	14.0	17.7	17.7	17.8	17.8	17.8	17.8
27	17.8	17.8	17.8	17.8	17.8	17.8	17.8	17.8	13.9	16.2	17.7	11.7	17.2	17.5	13.4	15.4	14.0	17.8	17.8	17.8	17.8	17.8	17.8	17.4
28	17.8	17.8	17.8	17.8	17.8	17.8	17.7	17.8	15.9	15.3	17.8	17.8	17.8	17.8	17.8	17.8	17.8	17.8	17.8	17.8	17.7	17.8	17.8	17.7
29	17.8	17.8	17.8	17.8	17.8	17.8	17.8	10.0	0.4	0.1	0.1	0.0	0.1	0.1	0.1	0.1	0.2	0.0	0.1	0.1	0.2	0.3	0.4	0.5

Monthly CO CEM Report



Total CO 971.3 ppm
Average CO 1.3 ppm

New Orleans - East Bank WWTP
Mar 01, 2016

Hourly CO Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.5	0.4	0.4	0.4	0.3	33.6	0.3	0.1	0.1	0.1	0.0	0.1	0.1	0.1	0.0	0.0	0.0	0.2	0.1	0.2	0.4	0.0	0.0	0.1
2	0.2	0.3	0.2	0.3	0.2	33.4	0.3	0.2	0.7	4.0	7.7	33.3	0.6	32.6	0.3	0.2	0.1	0.1	0.0	0.4	0.4	0.4	0.4	0.4
3	0.4	0.3	0.2	0.3	0.2	33.2	0.1	0.1	2.9	16.8	15.3	7.8	5.4	0.2	0.1	0.0	0.0	0.1	0.6	0.6	0.1	0.1	0.2	0.4
4	0.2	0.2	1.1	1.6	0.4	0.8	1.5	1.7	1.6	0.7	1.1	1.0	0.8	0.8	0.6	0.4	0.4	0.4	0.4	0.4	0.4	0.4	0.9	0.9
5	0.4	0.4	0.4	0.4	0.5	2.1	0.4	0.4	0.3	0.4	0.4	0.4	0.3	0.3	0.3	0.3	0.4	0.4	0.4	0.4	0.4	0.4	0.4	0.4
6	0.9	0.5	0.7	0.4	0.4	1.4	0.3	0.4	0.4	0.4	0.4	0.3	0.4	0.5	0.6	0.6	0.3	0.3	0.4	0.4	0.4	0.5	0.5	0.5
7	0.5	0.6	0.6	0.5	0.5	1.2	0.5	0.5	0.7	0.7	0.4	0.7	0.5	0.1	0.4	0.4	0.5	0.5	0.5	0.5	0.4	0.7	0.8	0.8
8	0.7	0.6	0.6	0.6	0.6	33.9	0.6	0.4	0.3	0.4	0.4	0.5	0.4	0.7	0.5	0.5	0.4	0.4	0.5	0.5	0.5	0.5	0.6	0.6
9	0.6	0.5	0.5	0.5	0.5	34.0	0.5	0.7	1.2	1.6	0.5	0.6	0.6	0.6	0.7	0.7	1.2	0.7	0.6	0.9	1.6	0.7	0.6	0.6
10	0.6	0.5	0.5	0.5	0.5	34.0	0.5	0.5	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	23.1	0.9	0.7	1.4	0.7	0.6	0.6	1.0
11	0.6	0.6	0.6	0.7	0.6	0.6	0.0	0.1	0.6	0.8	0.5	0.5	0.6	0.6	0.7	0.8	0.8	0.8	0.7	0.6	0.6	0.6	0.5	0.5
12	0.5	0.6	0.5	0.7	2.4	1.5	0.5	0.7	0.5	0.6	0.5	0.5	0.3	0.6	0.5	0.5	0.4	0.5	0.5	0.4	0.4	0.4	0.4	0.4
13	0.4	0.4	0.4	0.4	0.8	0.4	0.4	0.4	0.4	0.4	0.5	0.4	0.4	0.4	0.4	0.4	0.4	0.6	0.4	0.3	0.4	0.4	0.3	0.4
14	0.3	0.3	0.4	0.4	1.2	0.4	0.3	0.3	0.3	0.3	0.3	0.3	0.4	0.3	0.3	0.3	0.3	0.3	0.4	0.5	0.5	0.5	0.4	0.5
15	0.5	0.6	0.7	0.6	1.1	0.7	0.5	0.4	0.4	0.4	0.4	0.4	0.3	0.3	0.3	0.3	0.4	0.4	0.4	0.4	0.3	0.3	0.4	0.4
16	0.4	0.3	0.3	0.3	0.7	0.3	0.3	0.4	0.3	0.3	0.4	0.4	0.4	0.3	0.4	0.3	0.3	0.3	0.4	0.4	0.4	0.4	0.5	0.4
17	0.4	0.4	0.4	0.4	33.8	0.5	0.4	0.4	0.4	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.2	0.3	0.4	0.5	0.7	0.8	0.7	0.6
18	0.6	0.5	0.6	0.6	33.8	0.6	0.6	0.6	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
21	0.0	0.0	0.0	0.0	0.0	0.0	16.1	0.5	0.7	0.8	0.5	0.3	33.7	1.8	0.8	0.8	0.8	0.6	0.7	0.6	0.5	0.6	0.4	0.5
22	0.5	0.5	0.5	0.5	1.3	0.6	0.5	0.3	0.2	0.4	0.3	0.3	0.2	0.2	0.4	0.2	0.3	0.3	0.3	0.3	0.4	0.5	0.5	0.4
23	0.3	0.3	0.2	0.3	0.8	0.3	0.6	0.8	0.4	1.5	0.1	0.4	0.5	0.5	0.2	0.6	0.4	0.3	0.4	0.8	0.6	0.7	0.6	0.5
24	0.5	0.5	0.2	0.0	0.0	0.0	12.2	0.4	0.4	1.1	0.5	0.8	0.6	0.8	1.3	1.8	1.5	1.0	0.6	0.5	0.5	0.7	0.7	0.7
25	0.4	0.5	0.4	0.4	33.7	0.5	0.5	0.5	0.5	0.6	0.5	0.4	10.2	0.3	0.6	0.2	0.4	0.2	0.3	0.3	0.3	0.3	0.3	0.4
26	0.6	0.5	0.4	0.4	33.8	0.4	0.4	0.4	0.4	0.5	0.6	0.4	8.3	9.5	1.3	7.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.6	0.4	0.5	0.4	0.3	0.4	0.2	0.2	0.3	0.2	0.3	1.3	1.8	0.3	0.3	0.4	0.5
29	0.5	0.5	0.4	0.4	1.0	0.4	0.7	15.9	3.7	0.3	0.3	0.3	0.4	15.4	0.8	0.4	0.4	0.6	0.7	0.5	0.6	0.6	0.7	0.8
30	0.7	0.5	0.5	0.8	2.3	1.2	0.3	10.7	0.9	1.2	1.0	1.6	1.7	1.8	0.5	0.3	0.3	0.3	0.3	0.4	0.5	0.5	0.5	0.5
31	0.5	0.4	0.3	0.4	30.2	0.4	0.3	0.3	0.3	0.5	0.4	1.2	1.4	1.6	1.3	1.3	1.1	1.4	1.0	0.9	0.6	0.8	4.1	0.7

Monthly NOX CEM Report



Total NOX 16278.0 ppm
Average NOX 21.9 ppm

New Orleans - East Bank WWTP
Jan 01, 2016

Hourly NOX Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	22.3	21.5	20.9	19.9	19.4	22.9	22.6	26.4	25.8	32.3	19.4	24.8	0.0	31.1	22.8	23.6	28.1	29.6	29.3	25.9	25.0	25.7	29.5	26.5
2	24.5	24.6	23.8	21.1	22.1	21.1	22.7	23.6	30.4	39.5	35.3	28.6	41.9	30.5	41.2	40.1	29.0	30.7	30.7	31.6	32.7	33.2	26.7	28.4
3	26.5	25.1	24.5	23.0	20.6	21.1	21.2	19.2	19.5	21.1	21.1	24.5	23.0	26.4	25.7	28.8	27.4	28.6	28.7	29.3	26.8	27.9	28.9	36.5
4	37.3	38.5	30.4	28.6	31.8	33.6	30.8	34.6	28.0	24.4	5.1	41.4	30.6	28.6	43.0	38.4	39.1	35.8	33.8	34.1	31.7	28.4	19.4	23.0
5	24.5	24.2	26.1	27.9	30.4	23.3	26.1	27.9	41.4	33.3	27.5	23.8	23.7	16.5	37.0	25.6	22.9	21.8	23.5	20.8	18.4	18.6	19.7	20.9
6	22.6	26.8	26.4	26.2	25.6	25.9	22.7	38.9	24.7	45.5	56.8	34.7	36.1	38.0	41.0	45.0	35.7	35.2	33.8	30.4	31.4	31.3	32.3	32.3
7	30.9	37.0	41.6	38.4	39.0	37.3	36.8	39.6	38.7	30.9	26.3	27.0	31.8	35.8	29.9	34.2	27.5	20.1	27.8	36.3	19.9	22.1	26.0	28.6
8	30.3	32.7	31.4	31.5	34.1	29.2	43.3	19.5	24.8	27.0	27.0	27.1	26.5	34.7	32.2	32.1	30.9	41.2	31.1	20.2	28.9	22.7	22.3	22.0
9	21.8	21.4	21.6	21.8	21.2	22.1	21.7	21.9	23.8	27.0	34.1	37.2	28.3	20.0	17.1	15.9	15.0	23.6	16.9	15.1	16.1	14.5	16.0	15.0
10	14.7	17.9	20.9	25.6	26.3	29.6	25.4	26.5	18.6	16.7	16.0	16.3	18.2	21.6	27.3	18.1	18.0	25.2	23.6	15.8	15.3	14.8	13.6	13.3
11	13.7	13.4	13.4	14.0	14.0	8.6	14.9	24.2	21.3	24.2	24.7	22.7	27.3	32.3	30.9	20.3	22.0	21.0	19.7	20.8	20.3	18.8	18.8	22.2
12	19.4	16.4	16.5	15.5	14.6	13.8	13.8	12.2	14.5	14.8	0.0	0.0	0.0	22.9	19.3	17.9	19.1	20.7	20.5	20.4	20.4	20.2	20.2	20.2
13	20.2	19.9	19.9	20.1	20.5	21.8	20.4	23.6	22.6	23.3	26.3	28.2	29.3	31.7	33.9	36.0	34.2	30.7	27.5	22.3	34.7	34.4	29.7	37.3
14	30.7	28.9	29.1	29.7	30.1	27.3	29.1	23.7	31.1	30.9	25.4	24.6	25.3	25.4	28.1	30.0	23.2	25.2	25.5	25.9	24.6	24.7	22.9	22.4
15	20.4	19.2	17.8	17.2	17.3	17.9	18.0	24.5	26.4	21.4	18.1	17.4	18.4	20.0	21.8	19.8	24.0	16.0	15.6	16.0	16.5	17.7	16.8	17.1
16	17.3	31.5	20.3	20.3	19.0	16.2	23.1	22.0	24.9	20.3	19.0	24.9	30.4	20.0	21.5	19.1	20.9	19.3	22.5	20.0	24.3	27.8	25.6	21.2
17	20.4	20.6	21.1	18.8	18.2	18.4	18.3	18.1	18.9	19.7	18.4	20.6	16.0	15.3	14.2	12.9	12.8	12.6	13.7	12.9	13.1	12.7	13.7	14.9
18	20.6	20.5	28.8	19.0	19.8	20.1	23.5	23.1	23.7	36.4	24.3	19.7	18.8	21.7	26.2	27.7	26.8	26.7	23.5	21.2	23.2	23.2	20.5	21.4
19	25.9	22.4	22.2	22.1	22.5	24.2	23.5	26.1	28.4	24.4	23.4	23.4	49.7	29.0	24.5	27.8	22.8	16.8	18.0	17.2	16.8	19.6	20.6	21.7
20	28.2	30.7	32.1	42.0	33.2	53.6	14.5	14.1	7.8	0.0	0.0	0.0	13.6	33.7	32.0	33.5	50.0	37.1	29.3	21.9	25.0	29.8	18.1	16.8
21	15.4	15.0	15.9	15.4	15.4	14.6	15.5	19.0	25.9	21.5	22.7	24.2	23.2	25.5	21.9	21.7	22.7	23.7	24.2	22.8	24.2	23.4	26.2	41.6
22	27.9	20.5	18.4	16.9	18.2	20.2	16.8	28.8	20.9	23.5	31.6	39.3	23.0	24.7	27.8	32.9	21.0	20.8	20.5	22.4	21.0	18.7	19.4	21.9
23	21.6	21.1	22.8	22.6	22.6	25.5	22.6	21.9	24.2	21.3	23.2	22.8	22.7	18.5	19.8	22.4	24.5	29.5	29.2	28.8	28.7	22.9	22.3	21.5
24	18.7	15.6	13.5	14.0	16.2	17.7	15.4	19.0	21.0	18.4	15.7	17.1	18.3	20.7	23.7	25.6	23.6	21.8	23.5	24.3	26.0	24.9	24.8	38.9
25	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.5	24.8	14.3	7.7	0.0	20.2	32.8	26.8	21.2	26.2	23.8
27	25.0	23.7	26.2	23.7	24.9	26.2	24.7	41.1	38.7	23.6	23.9	29.4	37.5	20.2	15.3	15.0	15.8	30.6	17.3	13.0	12.9	12.9	12.9	13.0
28	12.9	12.5	14.6	13.1	12.8	12.9	11.4	0.0	0.0	0.0	0.0	3.1	25.6	15.0	17.5	19.5	25.5	34.6	17.4	15.9	14.8	15.8	16.2	16.2
29	16.0	13.9	13.6	14.0	13.7	13.4	12.9	20.4	9.3	3.8	15.3	14.9	7.8	37.8	20.9	17.4	27.4	27.3	25.4	20.9	18.8	18.4	18.3	19.7
30	15.8	15.6	17.7	17.2	17.2	15.1	15.0	14.3	14.3	14.6	14.7	16.6	23.2	17.1	16.4	18.1	18.0	17.0	15.2	16.9	17.3	17.1	18.6	17.1
31	17.2	19.2	20.5	18.8	19.4	26.1	20.0	19.0	19.1	20.7	32.6	27.4	0.9	0.0	0.0	1.6	37.1	19.0	49.6	23.2	19.1	19.4	20.2	21.2

Monthly NOX CEM Report



Total NOX 15250.5 ppm
Average NOX 21.9 ppm

New Orleans - East Bank WWTP
Feb 01, 2016

Hourly NOX Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	19.6	20.0	19.2	19.5	18.6	19.6	20.1	24.4	21.2	26.3	19.6	21.5	23.6	25.6	20.5	22.7	19.3	21.2	17.6	15.3	15.8	18.3	17.9	16.5
2	16.2	18.0	17.2	16.4	17.5	16.6	22.8	19.4	20.8	25.3	20.5	26.7	33.2	21.5	17.2	24.4	16.9	20.4	24.3	19.3	18.3	17.7	18.0	18.1
3	17.9	17.7	15.9	14.1	19.4	17.6	15.5	17.4	18.0	19.5	20.2	20.6	20.9	22.0	21.6	21.6	21.5	22.8	21.9	21.1	21.7	23.0	22.3	25.2
4	30.9	33.9	37.4	25.7	35.5	23.6	20.3	20.5	0.0	13.2	0.0	0.0	11.5	16.3	12.1	16.6	11.8	11.8	14.2	12.7	12.1	13.5	12.7	12.6
5	12.9	12.8	13.5	11.2	20.2	9.6	12.5	8.3	0.0	0.0	11.4	13.4	11.5	14.3	13.5	13.0	13.1	13.1	12.7	13.4	12.9	13.1	13.0	13.1
6	13.2	13.0	13.2	13.4	12.9	13.2	13.6	13.4	13.5	13.8	14.2	14.4	14.3	14.1	23.9	25.1	16.5	14.1	23.9	18.1	13.7	13.6	14.4	14.2
7	14.2	13.7	13.6	13.5	13.8	13.3	14.6	14.5	14.8	15.7	15.9	16.5	17.4	18.9	23.3	20.1	16.6	16.9	16.1	18.2	19.5	12.2	15.2	16.0
8	15.2	15.0	15.3	15.3	15.1	16.1	16.7	15.9	18.0	18.5	17.6	19.9	21.6	25.4	31.4	35.9	28.8	20.6	21.5	23.4	21.8	21.5	23.5	23.8
9	21.7	22.3	22.9	23.0	22.0	21.5	24.0	25.9	25.7	24.2	23.1	20.8	24.6	30.2	17.8	17.4	20.7	33.9	20.1	25.4	34.5	19.6	25.1	18.4
10	21.3	26.1	26.9	31.7	26.8	29.3	25.7	39.6	60.7	21.7	22.7	23.7	29.8	18.4	22.8	29.7	23.0	24.8	21.9	20.7	19.8	20.4	19.8	24.7
11	22.5	20.7	20.0	20.1	19.9	16.3	19.2	20.6	25.3	24.0	20.3	19.5	20.2	20.1	22.6	22.1	29.5	19.1	18.4	18.1	17.9	18.2	17.1	18.2
12	17.7	17.8	17.5	17.0	17.1	14.7	17.1	17.9	21.4	19.4	30.8	21.5	21.6	35.1	24.8	36.1	51.0	32.9	26.7	18.8	15.4	14.0	13.2	14.8
13	13.5	14.4	15.1	16.1	16.9	18.4	16.8	17.9	19.8	15.6	21.4	23.2	23.2	24.2	20.0	22.6	35.2	43.8	45.3	29.1	22.7	22.3	22.1	22.0
14	21.2	24.4	24.3	24.3	24.9	28.8	23.7	23.4	28.5	55.0	21.7	27.9	29.8	28.4	27.0	27.2	33.9	23.8	24.6	20.4	19.2	18.5	18.4	18.5
15	17.4	18.1	17.7	21.6	17.7	19.5	19.0	36.1	26.2	18.2	19.5	21.7	20.3	20.1	21.3	21.6	38.7	24.3	23.0	24.4	24.7	32.8	26.9	28.8
16	27.4	29.4	30.1	7.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.6	61.0	52.3	48.4	48.7	46.4	43.1	43.0	42.4	38.7	27.8	30.6	29.2	30.0	23.1
21	18.8	20.1	17.9	19.8	19.2	19.9	21.0	21.7	24.8	25.2	24.0	22.8	27.1	28.8	25.8	27.0	26.1	29.4	37.6	32.1	31.2	28.1	28.4	27.1
22	29.4	30.7	28.1	29.0	31.6	36.3	31.0	56.6	39.3	40.3	48.0	68.4	41.1	52.4	52.0	30.0	26.7	58.4	28.8	23.8	26.7	29.9	21.1	39.5
23	27.3	23.4	21.7	25.7	17.6	18.1	25.4	48.2	42.6	41.8	34.5	35.3	29.6	56.3	30.5	36.4	38.4	46.5	53.1	53.0	41.1	47.7	71.0	58.9
24	30.8	38.3	14.1	40.8	22.9	16.9	29.7	33.3	31.0	36.7	23.4	31.8	41.6	23.1	20.1	30.1	40.8	21.2	29.6	27.8	24.5	34.7	60.6	29.4
25	17.7	17.0	17.2	23.8	17.1	6.6	55.0	33.3	36.9	18.8	31.3	33.8	33.2	36.1	21.3	28.6	30.6	17.6	26.1	45.1	48.7	30.2	30.4	30.3
26	25.7	27.2	27.2	28.3	30.7	26.9	7.1	0.0	0.0	0.0	17.5	43.7	48.9	33.6	38.5	42.9	47.6	56.4	36.9	34.8	34.7	35.7	34.9	32.0
27	33.8	30.1	29.0	30.2	26.5	22.0	22.8	29.1	22.8	35.0	38.7	33.1	51.3	41.5	36.5	28.8	41.6	46.2	37.5	29.3	26.0	38.8	49.2	42.3
28	46.7	42.3	42.0	43.6	46.2	48.3	48.0	51.2	51.0	47.4	57.1	54.9	58.5	57.6	53.5	51.0	51.9	47.6	47.2	28.2	20.8	30.4	32.4	33.9
29	38.5	42.0	27.0	21.4	22.7	25.0	23.4	32.7	29.5	30.4	37.5	37.0	34.1	35.2	36.0	34.1	38.0	38.0	39.2	35.4	37.5	28.3	35.2	32.8

Monthly NOX CEM Report



Total NOX 22225.0 ppm
Average NOX 29.9 ppm

New Orleans - East Bank WWTP
Mar 01, 2016

Hourly NOX Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	27.5	34.4	28.4	29.1	30.7	26.2	28.7	39.3	40.4	35.8	37.0	37.6	40.7	39.5	40.3	55.6	74.6	37.0	66.3	41.9	44.6	35.1	36.4	39.5
2	33.4	33.4	37.2	36.0	36.2	35.2	32.4	33.0	64.0	52.7	39.1	33.5	49.3	69.5	44.5	55.4	68.6	79.4	79.6	40.9	31.4	27.4	26.1	24.8
3	26.6	30.9	29.5	25.4	38.8	40.0	34.8	54.2	40.9	72.2	65.7	35.1	41.5	38.1	60.3	15.0	0.0	47.0	51.8	63.1	61.4	58.2	53.5	58.6
4	15.0	14.2	51.9	66.5	24.1	36.5	62.3	57.5	55.1	62.6	50.2	47.4	46.5	49.5	59.1	55.2	52.0	51.7	51.9	48.8	46.3	43.3	45.3	49.8
5	42.8	45.3	43.2	44.7	42.1	34.6	42.3	44.6	46.5	45.5	45.6	48.5	48.4	48.4	46.1	46.2	45.8	46.5	42.8	40.3	40.5	41.1	41.3	42.6
6	37.1	37.7	35.4	38.9	36.5	31.6	36.7	35.1	37.4	35.8	36.6	38.6	34.2	29.3	25.7	25.4	30.2	35.0	32.5	31.9	34.3	34.6	37.9	36.7
7	38.2	37.5	38.7	39.4	40.8	33.0	41.7	41.0	41.2	47.0	44.1	42.3	26.2	36.0	35.4	36.6	34.7	35.9	36.5	34.5	37.6	24.5	22.8	24.3
8	25.7	26.7	27.3	26.4	26.1	27.1	29.6	42.0	44.0	41.0	43.4	45.5	42.4	47.3	47.1	44.9	48.9	49.1	49.1	49.2	47.9	48.7	49.1	50.6
9	54.3	61.0	69.3	73.0	67.1	62.6	65.4	55.6	76.0	73.4	76.4	52.1	52.0	54.8	52.1	53.1	58.6	59.3	64.7	65.8	69.3	51.6	59.9	53.4
10	56.4	61.4	70.4	80.3	80.5	74.6	68.1	56.3	52.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	48.1	64.4	66.9	44.7	48.9	49.3	49.5	59.1
11	49.2	49.7	51.8	45.9	46.3	23.5	0.0	5.9	53.3	47.7	49.5	45.1	45.6	37.4	34.1	28.5	27.1	26.4	26.1	26.4	26.5	27.2	30.7	31.1
12	33.5	28.8	28.3	28.6	16.7	37.9	26.1	23.6	24.7	23.9	24.0	24.4	28.7	23.6	24.0	24.6	27.2	24.2	24.9	25.8	26.1	26.9	24.6	26.7
13	26.8	26.2	25.1	24.0	17.1	24.5	24.8	25.8	25.7	25.3	23.9	24.9	25.9	24.9	28.1	27.3	27.6	29.5	27.8	29.3	29.9	29.1	30.1	29.5
14	30.7	30.4	33.0	34.8	22.7	28.5	29.7	29.6	31.3	31.7	30.6	29.6	30.3	31.1	31.9	34.0	33.9	30.6	26.2	23.6	22.0	22.9	24.9	22.8
15	21.7	20.2	19.4	20.1	15.1	19.8	26.2	29.5	29.8	30.7	30.7	26.9	32.3	41.1	35.7	34.3	31.5	29.8	28.4	31.2	34.1	34.1	31.1	29.4
16	29.3	30.4	31.8	32.9	28.5	34.6	31.8	28.8	30.6	30.3	30.0	28.2	27.5	27.8	27.7	29.7	36.4	38.1	26.5	25.2	26.5	25.4	23.4	25.4
17	27.5	27.4	27.0	26.0	25.2	24.3	25.1	25.2	30.3	32.9	30.8	30.0	30.1	29.2	29.3	30.0	30.6	30.5	25.2	21.6	18.3	17.4	18.4	20.1
18	20.5	21.0	20.7	20.7	21.1	20.4	19.8	19.6	7.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
21	0.0	0.0	0.0	0.0	0.0	0.0	23.4	40.2	20.2	17.1	27.1	25.4	17.5	22.0	27.2	20.4	17.3	18.0	19.3	19.6	20.5	19.5	22.8	21.8
22	20.0	19.7	19.7	19.6	18.0	19.1	22.7	30.9	32.7	22.2	24.2	27.7	32.1	30.5	27.1	46.4	30.9	29.6	27.9	29.8	23.6	24.7	21.4	22.4
23	25.3	24.9	29.2	26.4	19.3	27.2	21.0	33.4	42.5	39.6	61.2	27.2	24.3	25.3	39.1	19.6	33.1	38.4	24.6	17.1	20.4	18.3	20.7	22.0
24	22.4	23.0	8.9	0.0	0.0	0.0	15.5	34.3	26.8	34.2	26.4	39.5	35.5	33.2	34.7	47.3	39.7	52.1	38.2	30.9	36.0	21.7	22.4	21.7
25	31.6	25.2	29.7	33.4	30.7	25.6	25.0	24.6	23.0	22.4	40.2	35.7	52.5	35.3	27.0	57.4	30.5	51.2	37.5	35.9	37.3	36.5	38.8	41.4
26	40.7	43.8	47.2	48.9	46.4	46.1	46.9	47.6	46.3	45.0	44.8	43.9	43.3	60.4	71.5	25.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	52.5	33.4	25.6	26.6	34.4	26.7	41.7	36.5	33.0	57.0	8.9	32.0	33.6	32.3	30.3	27.2	27.9
29	25.2	25.8	28.1	27.4	24.9	28.0	36.4	9.0	33.6	22.1	36.1	37.4	31.7	41.3	53.8	37.1	32.3	25.3	22.4	23.6	22.2	20.8	21.2	19.2
30	19.4	13.4	22.9	16.6	12.9	14.2	51.9	29.7	42.8	46.5	44.6	44.8	40.8	39.0	39.8	36.0	35.9	36.0	35.4	25.4	21.5	20.3	20.0	20.2
31	22.7	27.2	29.0	23.0	21.0	25.4	35.2	32.0	32.9	37.6	44.6	39.4	50.0	49.1	50.8	50.6	51.1	45.4	46.1	41.5	31.0	36.6	42.0	40.1

Monthly Sulfur Dioxide CEM Report

New Orleans - East Bank WWTP
Jan 01, 2016



Hourly SO2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	1.3	1.0	0.8	1.6	0.8	1.3	0.9	0.9	0.5	1.1	1.0	1.0	0.0	1.0	1.7	1.7	2.3	2.0	1.6	2.0	1.9	1.6	2.1	1.6
2	1.2	1.3	1.1	1.2	1.4	2.6	1.6	1.3	0.2	0.8	11.0	5.3	2.0	1.4	1.2	1.8	1.7	2.1	2.9	2.4	1.9	1.6	1.5	1.7
3	2.1	1.5	1.5	1.3	1.5	2.0	1.4	1.1	1.4	1.4	0.9	0.9	1.1	1.4	1.1	1.5	1.0	1.1	1.0	1.4	1.0	1.3	0.6	1.0
4	1.6	1.0	0.3	0.6	0.2	1.2	0.8	0.7	1.1	1.1	0.0	0.3	0.5	0.4	0.7	0.6	1.0	0.6	0.4	0.7	0.8	0.6	0.3	0.4
5	0.5	0.7	0.7	1.0	0.6	1.3	0.7	0.6	3.5	2.3	1.8	2.1	2.5	1.1	1.8	1.2	1.4	1.3	0.7	0.9	1.0	0.5	0.8	1.1
6	1.0	1.9	1.2	0.9	1.3	1.5	1.0	1.2	1.3	1.8	1.9	1.7	1.9	1.5	1.9	2.3	1.8	1.6	1.3	1.1	1.5	1.4	1.6	1.7
7	1.7	1.7	2.0	2.8	1.8	1.7	1.7	1.9	1.2	1.6	1.9	2.0	1.9	1.9	2.1	2.2	3.1	1.9	1.3	1.6	1.4	1.3	1.5	1.9
8	2.0	2.3	1.8	2.2	2.4	3.0	1.5	0.5	1.3	2.2	2.5	2.5	2.3	1.8	2.1	2.7	2.5	1.7	1.5	0.7	0.0	0.1	0.1	0.2
9	0.0	0.0	0.0	0.4	0.1	0.3	0.2	0.7	0.5	0.0	0.1	1.2	1.3	1.2	1.3	1.3	1.6	0.8	1.1	1.4	0.8	1.8	1.0	1.0
10	0.9	1.0	0.9	0.6	0.1	1.3	0.3	0.5	1.1	1.4	2.6	1.2	1.1	1.5	1.4	1.0	1.5	0.9	1.2	1.0	1.0	1.0	0.3	0.5
11	0.4	0.2	0.4	0.4	0.1	0.9	0.8	0.5	2.1	2.3	2.8	2.9	3.9	3.4	2.2	2.3	2.4	2.3	2.5	2.5	2.7	2.2	2.5	2.5
12	1.6	3.4	2.6	2.0	1.8	3.3	1.8	1.7	2.0	1.4	0.0	0.0	0.0	0.9	2.8	2.7	2.0	2.1	1.6	1.6	1.5	1.8	1.7	1.7
13	1.6	2.1	2.2	2.8	3.1	2.8	2.9	2.7	2.6	2.4	2.4	2.3	3.3	3.8	3.3	3.7	2.4	3.7	3.3	2.2	1.5	1.9	2.0	2.3
14	2.4	2.2	2.3	2.3	2.4	3.1	3.5	1.6	1.2	1.8	2.4	2.9	3.0	2.7	2.1	2.6	3.0	2.9	2.4	3.4	2.7	2.0	1.6	1.2
15	1.9	1.6	1.7	2.5	3.5	4.2	6.1	6.8	6.5	6.5	6.1	5.9	5.0	5.4	5.0	4.1	1.1	2.2	2.4	2.1	2.3	2.2	1.9	2.1
16	1.9	1.5	1.5	1.4	1.3	2.2	2.2	1.8	0.8	1.3	2.5	2.0	0.5	1.1	1.3	1.5	1.1	0.4	0.8	0.8	1.2	0.4	0.3	1.3
17	1.9	1.8	1.4	2.0	2.5	3.5	3.7	2.6	2.7	2.5	2.6	1.2	2.1	2.2	0.6	0.2	0.3	0.3	0.4	0.3	0.5	0.3	0.3	0.6
18	0.7	1.1	1.2	1.1	1.3	2.6	1.9	1.1	1.5	2.9	2.1	2.2	2.3	0.9	0.8	1.6	1.9	1.6	1.8	1.3	1.7	1.9	1.6	1.3
19	0.8	1.9	2.0	1.6	2.1	2.3	2.6	1.8	1.1	1.2	0.9	1.2	1.1	1.4	1.1	0.8	1.3	1.6	1.7	1.0	0.5	0.9	1.3	1.1
20	1.3	1.3	1.0	0.6	0.4	0.2	0.0	0.2	0.1	0.0	0.0	0.0	1.5	2.4	1.7	1.5	0.9	1.2	1.4	0.5	0.6	1.2	2.0	1.4
21	1.2	1.6	1.5	1.1	0.9	1.4	1.8	2.0	2.4	2.5	2.6	2.2	2.2	2.6	2.6	2.3	2.2	1.9	2.0	1.2	0.9	1.7	2.5	2.3
22	1.2	2.4	4.4	5.0	5.2	7.2	6.7	5.3	4.3	5.0	3.7	3.2	3.0	3.1	2.9	1.8	2.6	2.8	2.7	2.0	1.5	2.1	2.8	3.5
23	4.5	2.8	2.8	2.8	3.0	4.4	4.2	3.5	2.9	2.9	3.3	3.0	3.0	4.5	1.0	0.6	1.2	1.9	1.9	2.4	2.4	2.1	2.4	2.1
24	2.4	2.3	3.6	2.7	2.1	2.8	2.7	1.5	1.6	1.6	1.5	1.9	1.9	1.8	1.5	3.5	3.5	1.7	2.0	2.7	2.7	2.3	2.4	1.8
25	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
26	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	2.8	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.5	0.3	0.1	0.1	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
29	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.6	0.1	1.8	2.7	1.2	0.2	0.5	0.7	1.7	2.6	2.6	1.8	1.6	1.4	1.5	1.4
30	1.1	1.0	1.6	1.9	1.4	1.8	2.3	2.1	1.3	1.1	1.2	1.4	1.0	1.1	0.9	1.5	1.9	1.7	1.8	1.0	1.3	1.6	1.8	1.3
31	1.2	1.3	1.4	1.9	2.1	3.4	3.4	2.3	2.6	2.2	0.2	0.0	0.0	0.0	0.0	0.0	0.2	0.1	0.3	0.5	1.2	1.5	2.0	1.8

Monthly Sulfur Dioxide CEM Report

New Orleans - East Bank WWTP
Feb 01, 2016



Hourly SO2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	1.8	1.9	1.7	1.9	2.2	3.2	2.8	2.6	2.2	1.7	1.2	1.7	2.4	2.3	2.1	1.8	1.8	1.5	1.5	1.5	1.8	1.6	1.7	1.8
2	2.0	2.2	2.1	2.5	2.7	3.8	2.6	2.6	2.3	2.6	2.3	2.2	2.2	2.1	2.2	1.9	1.8	1.6	1.7	1.6	1.6	2.0	2.3	1.8
3	1.4	2.0	1.8	0.6	0.5	1.9	1.7	2.2	3.6	4.0	5.2	5.8	5.1	5.4	4.9	4.5	4.0	3.5	3.6	2.5	2.8	2.6	1.7	0.7
4	0.6	0.5	0.5	0.8	0.9	0.8	0.7	0.6	0.0	10.7	0.0	0.0	1.2	2.2	1.4	1.2	0.8	2.0	2.2	1.9	1.8	1.8	1.9	2.3
5	2.2	2.8	3.3	0.7	1.1	1.5	2.4	0.8	0.0	0.0	8.8	2.9	1.5	1.3	1.3	1.1	1.6	1.1	1.0	1.2	0.7	1.0	1.2	0.8
6	0.9	1.1	1.3	0.9	1.0	2.0	1.7	1.1	1.0	1.1	1.3	1.2	0.9	1.4	1.5	1.3	1.0	1.2	1.5	1.3	0.9	0.8	1.7	1.8
7	1.5	1.5	1.3	1.2	1.2	1.2	1.4	0.4	0.4	0.6	0.6	0.8	0.7	0.9	0.6	0.5	0.3	0.6	1.1	1.3	1.2	0.2	1.0	1.7
8	1.4	1.6	1.6	1.1	1.4	2.0	2.6	1.5	1.0	1.5	1.7	1.2	0.9	1.0	1.4	1.3	1.2	1.3	0.9	1.1	0.8	1.1	1.0	1.4
9	1.4	1.2	1.1	1.3	1.8	2.1	2.5	2.0	1.7	1.5	1.3	1.3	1.6	1.7	1.8	1.6	1.1	1.5	1.0	1.6	1.6	1.3	1.3	1.6
10	2.1	2.6	2.0	2.2	2.3	2.6	3.0	2.4	2.2	1.7	1.9	2.5	1.6	2.1	2.5	1.9	1.5	1.6	1.5	1.4	1.0	1.4	2.0	2.0
11	2.1	2.2	2.2	3.0	2.9	3.2	3.0	2.9	2.4	2.7	2.4	2.1	1.8	1.9	1.6	2.1	2.8	2.3	1.9	1.8	1.4	1.6	2.2	1.8
12	1.8	1.8	1.3	1.1	2.0	2.5	2.9	2.6	2.7	2.9	2.7	2.4	2.4	2.4	2.4	2.4	2.4	2.3	3.3	2.5	1.6	1.2	1.6	1.9
13	1.9	1.7	1.8	2.2	2.1	2.7	2.2	2.3	2.1	1.5	1.1	2.3	1.8	1.4	1.3	0.1	0.0	0.3	0.2	0.8	2.4	2.7	2.6	2.5
14	2.3	2.5	2.5	2.4	2.1	2.9	2.9	2.7	2.5	2.9	2.3	2.5	2.3	2.3	1.9	1.7	1.7	1.7	1.4	1.6	1.6	1.6	2.2	1.7
15	1.8	1.6	1.9	1.7	1.8	2.4	2.5	2.5	3.2	4.1	4.5	5.3	5.9	4.5	3.4	3.1	2.2	2.3	1.8	1.6	1.6	1.9	2.1	2.4
16	2.6	3.2	3.7	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.3	32.1	32.4	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.6	32.5	32.5
21	32.5	32.5	32.5	32.5	32.5	32.5	32.6	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.6	32.5	32.5	32.5
22	32.6	32.5	32.6	32.5	32.5	32.5	32.5	32.5	14.0	10.0	9.7	9.8	8.5	8.2	8.5	8.4	7.3	6.8	5.9	6.1	6.1	6.9	6.8	7.8
23	7.7	7.9	8.1	8.2	8.5	9.2	9.5	9.4	6.9	6.9	6.5	5.7	6.5	6.1	5.3	3.3	3.3	4.0	3.6	3.4	3.3	3.4	3.4	3.1
24	3.7	2.6	5.3	6.4	6.0	6.6	6.1	2.2	5.6	8.3	8.4	7.3	6.5	6.7	6.6	4.4	6.1	5.3	5.9	6.1	6.2	6.1	3.7	5.7
25	6.2	6.2	6.1	6.1	5.4	0.8	0.7	2.3	3.5	3.0	3.3	4.6	3.8	3.1	3.6	2.7	3.3	3.4	3.1	2.8	2.1	2.3	2.3	2.6
26	2.7	2.2	1.8	1.9	2.4	2.6	0.5	0.0	0.0	0.0	0.0	1.3	1.7	1.4	1.3	2.1	1.8	0.4	1.6	2.7	2.1	1.6	1.4	2.0
27	2.2	2.1	2.3	2.5	2.2	2.0	2.1	2.1	1.8	0.8	0.9	0.5	1.2	1.6	0.8	0.9	0.4	1.3	1.1	1.0	1.3	1.4	1.3	1.1
28	1.2	1.4	1.6	1.5	1.5	2.3	2.1	1.6	1.9	1.0	2.0	2.1	2.1	2.1	2.6	2.9	2.0	2.0	1.9	1.5	1.3	1.8	1.8	1.8
29	1.1	1.0	1.0	1.3	1.6	1.7	1.7	1.7	1.5	1.2	1.2	1.6	1.6	1.7	2.0	1.9	3.2	2.4	2.4	2.5	2.2	1.5	1.2	1.3

Monthly Sulfur Dioxide CEM Report

New Orleans - East Bank WWTP
Mar 01, 2016



Hourly SO2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0.9	1.3	1.0	1.2	1.4	1.6	1.5	1.5	1.7	1.9	1.7	1.3	1.7	1.7	1.5	1.1	1.4	0.8	6.4	1.0	2.1	2.2	1.9	1.4
2	1.3	2.0	1.7	1.7	2.4	3.0	3.1	2.3	2.1	1.2	32.8	1.7	2.7	3.4	2.2	1.7	1.8	1.8	2.0	1.8	2.6	3.2	2.4	2.0
3	2.0	2.2	2.2	2.4	2.5	3.2	1.5	2.2	2.8	3.6	3.9	5.1	11.7	4.2	3.1	0.4	0.0	1.6	1.3	2.0	2.7	2.2	2.4	3.6
4	0.3	0.1	0.4	0.5	0.1	0.2	0.3	0.0	0.0	0.6	0.2	0.2	0.4	0.1	1.1	2.7	3.0	2.9	2.5	2.2	2.2	1.1	1.1	2.1
5	1.9	3.2	3.0	2.2	2.2	2.4	3.2	3.2	2.9	2.5	2.8	2.5	3.3	3.0	4.2	3.8	3.3	2.6	2.6	2.1	2.4	2.7	2.1	2.0
6	1.0	2.2	2.0	3.9	3.0	2.9	3.3	3.1	3.0	3.4	3.3	3.5	2.9	2.3	1.8	2.0	2.4	2.7	2.5	2.2	2.1	1.7	1.5	1.7
7	2.3	2.9	2.9	2.6	3.3	3.3	4.3	3.9	3.5	3.5	3.3	3.4	2.2	29.4	3.3	2.5	2.2	2.5	2.9	3.4	2.3	1.3	1.3	1.1
8	0.8	0.9	1.3	1.4	1.9	2.6	3.0	2.1	2.5	2.6	2.8	2.7	2.9	3.0	3.1	3.0	3.3	2.9	2.8	2.4	1.9	3.9	2.3	2.1
9	1.5	2.3	2.4	2.4	2.7	3.8	3.3	3.4	3.0	3.7	4.7	4.0	2.7	2.9	3.5	3.4	3.4	3.4	3.7	4.1	2.9	3.0	3.0	4.6
10	3.6	3.0	3.1	3.3	3.7	4.8	4.7	4.3	1.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.5	1.5	1.4	0.6	2.7	2.8	3.4	2.6
11	3.5	3.9	4.3	3.5	3.8	7.3	0.0	0.0	0.3	2.4	5.5	8.5	9.4	9.0	9.3	8.4	7.3	6.8	8.3	9.0	9.2	9.3	8.3	8.1
12	8.4	7.2	7.0	4.8	0.5	3.7	5.5	4.8	5.1	4.9	4.9	5.0	4.3	4.3	4.1	4.3	4.1	4.5	4.5	3.6	3.9	3.8	3.6	4.1
13	4.3	4.1	4.7	4.2	4.6	4.1	5.0	4.0	3.2	3.3	3.7	3.8	3.4	3.4	3.4	3.2	3.3	1.7	3.2	4.4	3.9	3.2	3.5	3.5
14	2.9	3.1	3.5	3.3	3.9	3.7	3.4	3.6	4.3	10.0	3.1	3.6	4.0	3.5	3.5	3.7	3.5	3.6	3.0	2.7	2.8	3.2	3.4	3.3
15	3.5	3.6	3.4	2.9	3.7	4.0	3.2	4.1	4.1	4.5	5.4	5.9	5.2	5.0	4.9	4.1	3.3	3.6	3.7	3.7	3.7	4.3	3.7	4.0
16	4.1	4.5	4.2	4.1	4.8	4.8	4.3	4.7	5.3	5.6	5.4	5.5	5.6	6.2	5.7	5.7	6.1	6.6	5.5	5.9	5.5	5.3	4.9	6.3
17	6.5	6.6	7.7	7.9	8.2	7.8	8.2	7.9	6.4	8.9	9.3	9.1	9.2	9.4	8.7	10.0	8.2	7.8	6.5	4.7	4.1	4.0	4.1	5.1
18	5.9	7.2	8.6	9.4	12.0	9.7	9.8	9.2	3.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
21	0.0	0.0	0.0	0.0	0.0	0.0	0.1	2.0	1.8	2.1	2.2	2.7	56.0	24.0	11.5	8.8	8.4	8.3	7.7	7.6	7.6	6.5	6.3	5.7
22	6.0	6.2	5.0	4.3	3.9	3.8	3.3	3.5	3.6	3.6	3.2	3.3	3.4	3.6	5.0	3.9	3.3	3.2	3.0	2.8	2.6	2.5	3.4	3.4
23	2.6	2.2	3.2	4.5	2.9	3.6	2.5	1.0	2.5	2.9	3.0	2.4	2.4	2.6	3.0	2.9	4.5	2.5	1.7	1.9	1.7	2.1	2.3	3.0
24	2.8	2.8	0.8	0.0	0.0	0.0	0.5	0.9	0.6	0.9	0.8	0.3	0.5	0.6	1.9	3.3	3.6	4.5	4.7	3.6	2.7	1.7	1.7	1.5
25	1.7	2.0	1.9	1.6	2.4	1.8	1.4	2.4	2.3	2.1	1.7	1.1	0.7	1.2	1.6	1.5	1.3	1.7	1.7	1.6	2.4	2.5	1.9	2.4
26	1.9	1.6	2.0	2.6	3.2	3.7	2.8	2.2	2.0	2.1	3.3	2.9	2.1	3.4	2.8	1.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
27	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
28	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.5	0.8	0.3	0.4	0.8	0.8	1.1	1.6	2.3	1.6	0.2	1.0	2.0	2.0	2.2	1.7	2.4
29	2.2	2.4	2.5	2.8	3.6	3.2	1.2	0.5	2.3	0.3	1.1	0.8	0.6	1.0	1.3	0.0	0.1	0.8	0.6	1.2	0.8	0.6	0.3	0.6
30	0.4	0.4	0.2	0.1	0.5	0.7	1.1	1.3	1.8	2.4	2.6	2.4	2.3	1.9	1.1	0.8	1.2	1.2	1.2	2.0	1.1	0.9	1.1	0.7
31	0.6	0.7	0.9	0.5	1.4	1.9	1.1	0.4	0.8	1.2	1.2	1.3	1.5	1.4	1.5	1.5	1.3	1.7	0.9	0.9	0.7	1.7	2.7	2.2

Monthly O2 Analyzer Report

New Orleans - East Bank WWTP
Jan 01, 2016



Hourly O2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	6.4	6.5	6.6	6.6	6.7	6.7	6.4	6.2	6.1	5.8	7.9	7.5	13.9	8.6	7.3	7.2	6.8	6.7	7.0	6.9	6.9	6.9	6.8	7.4
2	7.5	7.5	7.6	7.7	7.6	7.2	7.3	7.1	8.7	6.8	6.9	6.3	7.4	6.2	7.4	6.4	6.1	5.9	6.0	6.0	6.0	6.0	6.5	6.3
3	6.4	6.4	6.6	6.6	6.8	7.6	6.9	6.7	6.6	6.5	6.5	6.3	6.4	6.3	6.3	6.1	6.2	6.2	6.1	6.1	6.3	6.3	6.3	5.9
4	5.8	6.1	7.2	7.1	7.0	8.8	7.6	7.0	7.6	6.9	12.3	6.0	6.7	8.2	6.2	6.3	6.5	6.8	7.1	7.0	7.3	7.4	8.2	7.6
5	7.5	7.4	7.3	7.3	7.5	8.2	7.7	8.4	8.9	6.9	6.7	6.6	6.4	7.0	7.1	6.6	6.7	6.8	6.8	7.1	7.2	7.3	7.2	7.1
6	6.9	6.7	6.9	6.8	6.6	8.9	7.8	7.1	7.5	6.7	6.6	6.4	6.8	6.5	5.9	6.1	6.3	6.4	6.5	6.5	6.3	6.4	6.4	6.2
7	6.2	5.9	5.9	5.9	6.0	8.1	6.6	6.1	6.4	6.2	6.2	6.3	6.2	6.3	6.4	6.4	6.7	6.9	6.5	6.6	7.1	6.5	6.2	6.0
8	6.0	5.9	6.0	6.2	6.3	8.5	11.9	11.1	6.2	5.8	5.9	6.0	6.1	6.5	6.1	5.9	6.0	6.5	7.3	9.7	10.2	9.0	8.8	8.8
9	8.7	8.7	8.9	8.7	8.7	10.4	9.3	8.4	8.0	7.5	7.4	6.8	7.9	8.3	8.8	9.1	9.2	9.6	8.9	8.6	8.5	8.4	8.3	8.3
10	8.4	8.1	8.4	8.3	8.7	8.8	8.1	7.8	8.4	8.5	8.6	8.4	8.1	7.9	7.6	8.1	8.0	7.6	8.1	8.5	8.4	8.6	8.8	8.8
11	8.7	8.7	8.5	8.2	8.1	8.1	7.8	8.2	5.9	5.1	5.0	5.1	5.1	5.5	5.7	6.0	5.7	5.8	5.9	5.9	5.7	5.9	5.8	5.7
12	6.1	6.3	6.3	6.3	6.4	6.9	6.7	6.4	6.5	6.5	8.5	13.6	14.2	6.7	5.7	5.7	5.8	5.8	5.8	6.1	6.2	6.3	6.4	6.5
13	6.5	6.6	6.5	6.5	6.5	7.7	7.0	6.3	6.4	6.3	6.0	5.9	5.9	5.3	5.0	5.0	5.6	5.6	5.1	5.9	5.8	5.8	5.8	5.6
14	5.8	5.8	5.8	5.7	5.6	7.9	6.8	7.5	7.9	7.0	6.3	6.4	6.3	5.8	6.3	6.1	6.0	5.9	5.8	5.8	5.9	6.0	6.1	6.2
15	6.4	6.6	6.8	6.8	6.7	8.8	7.6	6.3	6.4	6.6	6.5	6.4	6.4	6.2	6.3	6.2	9.5	7.3	6.6	6.5	6.1	6.4	6.3	6.4
16	6.0	6.7	5.8	6.0	6.2	8.0	6.8	6.5	6.9	6.5	6.6	7.2	8.2	7.7	7.1	6.8	6.7	8.8	7.6	6.6	6.6	10.1	9.4	7.4
17	6.7	7.4	8.0	7.8	7.8	8.9	8.4	7.9	7.8	7.6	7.4	7.6	6.3	6.4	6.7	6.8	6.5	6.4	5.8	6.1	6.3	6.3	6.0	5.9
18	5.6	5.7	7.3	5.5	5.3	5.4	5.3	6.2	5.6	7.1	6.6	6.3	6.0	7.1	7.0	6.7	6.7	6.5	6.6	6.6	6.7	6.9	6.7	6.7
19	7.8	6.8	6.6	6.7	6.8	6.8	6.7	6.6	7.8	7.6	6.7	7.0	7.0	7.2	6.6	6.6	6.7	7.2	7.1	7.0	7.1	6.9	6.7	6.5
20	6.2	6.3	6.5	7.3	9.4	11.1	11.3	11.6	9.1	13.8	16.4	14.9	9.5	4.6	5.6	6.3	7.6	6.4	6.3	7.4	7.6	6.6	7.2	7.2
21	7.3	7.2	7.1	7.1	7.1	8.4	6.9	5.9	5.2	5.6	5.7	5.6	5.6	5.6	5.6	5.7	5.7	5.6	5.8	5.6	5.9	6.0	5.8	5.5
22	7.7	8.3	6.5	6.4	6.4	6.6	6.6	6.3	6.5	5.9	6.1	6.4	6.3	5.9	5.5	6.5	6.5	6.2	6.2	6.1	5.8	5.9	5.9	5.8
23	5.9	5.8	5.8	5.8	5.8	7.2	6.5	5.9	5.8	5.9	5.9	6.0	6.0	6.2	9.9	7.9	6.1	5.0	5.6	5.8	5.9	6.2	6.2	6.2
24	6.3	6.6	7.0	6.9	6.7	6.6	6.8	6.3	6.3	6.4	6.8	6.8	6.4	6.3	6.1	5.8	6.0	7.3	7.7	5.7	5.4	5.4	5.5	6.5
25	10.8	12.3	2.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	3.6	6.5	8.4	9.7	10.6	11.3	11.9	12.2	12.6	12.9	13.1	13.4
26	13.6	13.8	14.0	14.2	14.3	14.4	14.6	14.8	15.1	15.3	14.5	11.4	13.1	12.0	8.1	8.9	12.9	13.5	10.4	7.5	8.6	7.7	7.3	7.4
27	7.3	7.6	8.2	8.1	7.9	8.5	8.5	9.1	7.7	5.6	5.8	5.8	6.6	7.4	6.8	6.8	7.0	6.5	7.5	7.0	6.9	6.8	6.8	6.9
28	6.9	7.1	6.7	7.2	6.9	6.9	7.4	13.6	17.4	17.5	17.4	13.2	8.1	6.4	5.5	5.5	5.7	5.8	6.6	6.5	6.5	6.5	6.4	6.4
29	6.5	6.7	6.8	6.7	6.8	7.5	7.3	6.7	6.8	6.2	6.6	7.4	9.6	8.3	7.3	6.5	6.6	5.6	5.5	5.9	6.2	6.4	6.5	6.4
30	6.6	6.8	7.0	6.9	7.1	9.1	8.0	7.0	7.0	7.1	7.1	7.1	6.5	6.9	7.2	7.0	7.1	7.1	7.2	7.1	6.8	6.7	6.6	6.9
31	6.7	6.6	6.4	6.2	6.2	9.3	7.7	6.8	6.7	7.2	10.9	13.8	13.4	14.6	14.9	7.0	5.8	9.4	9.5	8.7	6.4	6.6	6.6	6.6

Monthly O2 Analyzer Report

New Orleans - East Bank WWTP
Feb 01, 2016



Hourly O2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	6.7	6.6	6.6	6.6	6.8	9.0	7.9	6.6	6.6	6.5	7.7	7.8	6.7	6.5	6.8	6.5	6.5	6.7	6.8	7.1	7.1	6.9	7.1	7.1
2	7.1	6.9	6.8	6.7	6.7	9.1	9.4	7.0	6.5	6.2	6.4	6.2	6.1	6.6	6.8	6.5	6.9	6.7	6.4	6.8	6.9	6.9	6.9	6.9
3	7.0	7.0	7.2	7.5	7.2	9.4	8.5	7.1	6.7	6.6	6.7	6.9	7.1	7.0	6.8	6.9	6.9	6.9	6.8	6.9	7.2	7.3	8.3	8.4
4	8.4	8.5	8.3	8.6	7.6	7.9	8.9	9.1	14.3	9.8	14.5	14.3	11.2	8.2	10.7	10.8	10.3	8.3	7.3	7.2	7.1	7.0	7.2	7.1
5	6.9	6.7	6.8	11.2	8.6	6.7	6.8	11.7	14.4	13.8	11.5	6.8	7.3	8.7	6.5	6.7	6.8	6.8	7.0	7.0	7.0	6.9	7.1	7.1
6	7.0	7.2	7.1	7.0	6.8	6.7	6.9	6.7	6.7	6.8	6.7	6.7	6.8	6.8	6.0	6.5	7.4	7.1	6.4	7.3	7.1	6.9	6.2	6.2
7	6.2	6.3	6.4	6.5	6.6	6.8	6.5	6.7	6.7	6.5	6.6	6.9	6.9	6.3	6.2	6.9	7.1	6.9	6.5	6.2	6.2	10.8	6.2	6.0
8	6.2	6.1	6.2	6.2	6.2	7.2	6.3	6.4	6.3	6.2	6.6	6.5	6.2	6.0	6.0	6.1	6.4	6.6	6.4	6.1	6.9	6.8	6.6	6.6
9	6.6	6.7	6.7	6.7	6.8	8.6	7.8	6.9	6.8	6.8	6.7	7.0	7.0	7.0	7.4	7.5	7.4	7.0	7.3	7.0	6.9	7.0	6.6	6.8
10	6.6	6.4	6.3	6.3	6.7	9.0	8.1	6.5	6.6	7.3	7.4	7.1	7.4	7.5	7.3	7.2	7.4	6.9	7.3	7.5	7.3	7.0	7.1	7.0
11	7.1	7.1	7.1	7.2	7.2	8.9	8.2	7.3	6.9	6.8	7.0	7.2	7.0	6.8	6.9	6.6	6.8	7.7	7.3	7.3	7.6	7.5	7.5	7.4
12	7.4	7.3	7.3	7.4	7.4	9.7	8.8	7.5	6.8	6.9	6.3	6.6	6.6	6.5	6.9	6.4	6.3	6.7	6.6	7.1	7.5	7.8	8.0	7.8
13	8.0	7.8	7.8	7.7	7.6	9.8	8.9	7.7	7.5	7.6	8.9	6.1	6.9	7.0	7.4	12.4	11.0	10.2	11.0	7.9	6.7	6.8	6.7	6.7
14	6.9	7.1	7.2	7.3	7.2	9.5	8.7	7.6	7.6	7.4	8.1	7.9	7.5	7.8	7.7	7.1	7.2	8.0	7.5	7.7	8.1	8.1	8.1	8.1
15	8.1	8.0	8.0	7.3	7.1	7.4	7.0	5.3	5.8	5.9	5.5	5.1	5.5	5.6	5.7	6.1	5.7	6.7	6.7	6.6	6.6	6.5	6.5	6.6
16	6.7	7.2	6.7	8.9	9.3	2.0	0.0	0.0	0.0	0.0	0.0	0.5	4.1	7.0	8.8	9.4	10.0	10.4	10.8	11.4	12.0	12.5	12.9	13.1
17	13.4	13.5	13.7	13.9	14.1	14.4	14.6	14.9	15.2	15.5	15.7	15.8	16.0	16.2	16.4	16.4	16.4	16.5	16.4	16.4	16.3	16.3	16.4	16.4
18	16.4	16.4	16.4	16.5	16.5	16.5	16.5	16.4	16.5	16.5	16.6	16.6	16.7	16.7	16.7	16.8	15.0	16.4	16.2	16.1	16.1	16.1	16.0	16.1
19	16.1	16.1	16.1	16.0	15.9	16.0	16.0	16.9	16.6	16.3	16.3	16.3	16.3	15.7	12.8	12.4	11.9	12.0	11.2	11.5	12.5	12.6	12.8	13.6
20	13.6	13.5	13.5	13.6	13.7	14.1	13.8	13.7	10.5	6.1	5.0	5.8	6.0	6.1	6.1	6.2	6.2	6.0	6.1	6.6	6.8	7.0	7.1	7.5
21	7.5	7.4	7.4	7.3	7.1	9.3	8.4	7.2	7.0	7.0	6.9	6.9	6.9	7.0	7.1	7.2	7.2	7.1	6.9	7.2	7.3	7.4	7.5	7.5
22	7.5	7.5	7.4	7.4	7.4	9.9	9.5	7.6	7.4	7.5	7.6	7.0	7.6	7.6	7.5	7.8	7.8	7.6	7.9	7.8	7.5	7.4	7.5	7.4
23	7.6	7.6	7.5	7.4	7.4	9.7	9.5	7.3	7.1	6.9	7.0	7.1	7.0	6.6	6.7	7.3	7.7	7.2	7.2	8.1	8.0	5.8	5.8	7.1
24	7.6	9.1	8.7	7.7	8.1	10.4	10.3	9.7	9.1	7.8	7.6	7.6	7.4	7.4	7.4	7.8	7.1	7.0	6.9	6.7	6.8	6.6	7.6	7.7
25	7.1	7.1	7.0	6.9	7.0	10.5	12.6	9.7	8.0	7.7	8.5	7.7	7.5	8.0	7.8	7.9	8.0	7.8	7.7	7.5	7.7	7.9	7.9	7.9
26	8.0	8.1	8.0	8.0	7.9	9.4	10.2	11.5	15.0	13.9	11.0	4.6	5.0	5.3	6.1	6.1	6.4	9.1	6.7	5.8	5.7	5.7	5.8	5.4
27	5.1	5.4	5.5	5.5	5.8	5.6	5.3	4.8	5.1	7.0	5.6	8.0	7.2	6.4	7.0	5.7	8.2	7.1	6.7	7.0	7.2	7.1	6.7	6.5
28	6.4	7.0	7.1	7.2	7.1	8.8	8.7	7.3	6.9	8.1	7.0	6.6	6.5	6.4	6.4	6.7	6.8	6.9	6.9	7.2	7.4	7.1	6.9	6.9
29	7.4	7.2	7.4	7.7	7.6	9.7	9.7	7.6	7.3	6.9	5.5	5.4	5.8	5.8	5.9	6.1	6.1	5.5	5.8	5.8	6.6	7.3	7.5	7.9

Monthly O2 Analyzer Report

New Orleans - East Bank WWTP
Mar 01, 2016



Hourly O2 Averages

Day	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	8.1	7.9	7.8	7.6	7.4	9.7	7.6	6.1	6.2	5.9	5.9	6.3	6.3	6.2	6.0	5.5	6.0	6.4	6.8	6.3	4.9	5.5	5.5	5.6
2	6.2	6.5	6.8	6.9	6.9	9.5	9.4	6.9	7.7	7.3	6.8	8.6	11.9	11.4	10.9	8.7	8.1	8.0	7.9	8.0	7.9	7.6	7.6	7.6
3	7.5	7.4	7.3	7.1	6.8	8.9	11.0	7.9	6.8	6.7	7.4	8.4	6.9	6.8	6.8	9.6	11.0	8.4	8.5	8.5	6.8	6.6	7.1	7.4
4	10.0	12.4	12.9	11.6	12.4	12.1	10.0	10.0	9.4	7.6	8.4	8.3	7.9	7.7	6.2	6.1	6.2	7.0	7.4	7.4	7.5	7.9	8.9	8.2
5	7.8	7.7	7.7	7.7	7.7	10.1	10.6	8.5	7.9	7.7	7.8	7.8	7.6	7.4	7.3	7.5	7.6	7.7	7.8	8.0	8.0	8.0	8.0	7.9
6	8.8	8.5	8.5	8.1	7.7	6.6	6.2	6.4	6.5	6.5	6.4	6.1	6.3	6.7	7.0	6.9	6.3	6.2	6.5	6.5	6.4	6.7	6.8	7.1
7	7.5	7.7	7.9	7.9	7.8	10.2	10.8	8.6	8.1	7.8	7.2	7.4	8.0	8.0	8.0	7.9	7.9	7.9	8.0	8.0	8.0	8.3	8.5	8.5
8	8.5	8.4	8.4	8.2	8.2	10.6	11.1	8.7	8.0	7.4	7.2	7.1	7.1	7.0	7.0	6.9	6.9	6.9	6.8	6.9	7.0	7.2	7.2	7.2
9	7.2	7.2	7.2	7.2	7.2	10.0	10.5	7.9	6.6	6.1	6.6	6.8	6.9	7.0	6.8	6.6	6.9	6.8	6.7	6.5	6.4	6.7	6.6	6.8
10	6.8	6.9	6.8	6.8	6.8	9.7	10.3	7.7	8.1	13.6	14.3	15.0	15.0	14.6	14.6	15.0	10.7	6.2	5.8	8.2	7.3	7.0	6.9	7.4
11	7.0	6.8	6.7	6.9	6.8	10.1	15.5	13.3	11.4	5.3	5.2	5.6	6.0	6.3	6.4	6.9	6.8	6.8	6.5	6.3	6.2	6.0	5.9	6.0
12	5.9	6.2	6.3	7.2	12.5	6.6	6.2	6.5	6.3	6.4	6.4	6.3	5.8	6.4	6.4	6.2	5.9	6.3	6.1	6.0	6.0	5.8	6.1	5.9
13	5.8	5.8	5.9	6.1	6.2	6.1	5.9	5.7	5.8	5.9	6.2	6.1	5.9	6.0	5.6	5.7	5.9	6.5	5.6	5.5	5.5	5.5	5.6	5.7
14	5.7	5.7	5.5	5.6	6.4	5.9	5.9	5.9	5.9	5.9	5.9	5.8	5.8	5.8	5.8	5.7	5.9	6.2	6.3	6.4	6.3	6.1	6.2	6.2
15	6.1	6.1	6.1	6.1	6.2	6.1	5.7	5.7	5.9	5.7	5.7	5.8	5.6	5.4	5.7	5.7	5.8	5.8	5.9	6.0	6.0	6.1	6.2	6.1
16	6.2	6.2	6.2	6.2	6.2	6.2	6.3	6.3	6.2	6.2	6.2	6.1	6.1	6.1	6.4	6.4	5.6	5.6	6.1	5.9	5.9	6.3	6.1	6.0
17	5.9	6.0	6.0	6.0	6.2	5.9	5.7	5.7	6.5	5.6	5.5	5.5	5.4	5.3	5.5	5.6	5.7	5.7	6.3	6.7	6.8	7.1	7.3	7.3
18	7.3	7.4	7.4	7.5	9.8	9.2	7.7	7.6	8.6	11.7	13.3	11.7	9.4	7.6	6.5	5.8	5.3	4.8	4.8	5.9	7.2	8.4	9.4	9.9
19	10.4	10.7	11.5	12.3	13.0	13.4	13.3	13.2	13.4	13.6	13.9	14.2	14.6	14.8	14.9	14.9	14.9	14.9	15.1	15.1	15.4	15.7	15.6	15.6
20	15.7	15.7	15.6	15.7	15.7	15.8	15.9	16.0	16.2	16.4	16.5	16.7	16.8	16.9	16.8	16.8	16.7	16.6	16.5	16.5	16.5	15.4	12.3	12.3
21	12.3	12.3	12.2	12.4	13.2	13.5	12.2	6.8	6.6	6.6	6.5	6.6	9.5	10.6	7.7	7.3	7.1	6.9	7.1	6.8	6.6	6.6	6.5	6.6
22	6.6	6.6	6.6	6.6	7.8	7.2	6.4	5.9	6.0	6.1	5.7	5.8	5.8	5.7	5.6	4.9	5.5	5.3	5.4	5.6	6.0	6.7	6.2	6.1
23	6.0	6.1	6.2	6.2	8.3	7.1	7.1	9.2	6.6	5.9	6.1	7.3	7.4	7.3	7.0	7.9	7.2	7.0	7.5	7.7	7.7	7.8	7.7	7.6
24	7.5	7.5	9.3	14.1	14.4	15.0	9.1	4.9	5.6	5.5	5.6	5.6	5.6	5.6	5.7	5.4	5.7	5.9	6.4	7.1	7.2	7.8	7.8	7.8
25	7.2	7.2	7.0	6.9	9.6	9.5	7.6	7.2	7.0	7.1	6.7	6.5	7.5	7.2	7.4	6.8	7.3	7.0	7.0	7.0	6.8	6.7	6.7	6.6
26	6.6	6.6	6.5	6.5	9.0	9.3	7.2	6.7	6.6	6.6	6.5	6.5	6.5	7.0	6.3	7.3	10.5	11.3	13.7	14.3	14.2	14.1	14.2	14.7
27	15.2	15.5	15.7	15.8	15.7	15.6	13.6	12.5	11.7	15.3	14.8	12.8	10.7	9.5	9.0	9.2	8.6	8.7	10.1	13.8	15.1	15.8	16.2	16.4
28	16.6	16.7	16.8	11.9	15.7	16.5	13.9	7.4	6.2	6.3	6.9	6.8	6.8	6.3	6.3	6.4	6.3	11.5	9.3	7.4	6.5	6.5	6.7	6.8
29	7.2	7.0	6.9	6.9	9.4	9.0	8.2	11.2	6.1	7.8	6.0	6.3	7.2	7.4	7.2	8.7	8.4	8.5	8.5	8.2	7.1	6.8	7.7	6.9
30	6.8	8.6	8.8	7.0	6.8	6.8	5.6	7.4	5.5	5.0	5.0	4.8	4.9	4.8	6.0	7.1	7.5	7.6	7.6	7.8	7.9	7.9	7.9	7.9
31	7.8	7.6	7.6	7.6	10.1	9.8	7.6	7.1	7.1	6.9	6.5	6.6	6.2	6.0	6.1	6.1	6.2	6.3	6.4	6.5	7.0	7.0	7.0	7.3

Monthly SO2 Lbs (Gas & Oil)



Total SO2 54.889 Lbs
Total Sludge 840.3 Dry Tons

New Orleans - East Bank WWTP
Jan 01, 2016

Day	Lbs/Hour																							Daily Totals			
	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	SO2 Lbs/Day	Sludge Dry Tons	
1	0.038	0.030	0.024	0.048	0.024	0.033	0.028	0.029	0.016	0.036	0.037	0.037	0.000	0.034	0.054	0.056	0.075	0.064	0.052	0.063	0.062	0.052	0.069	0.055	1.014	29.1	
2	0.041	0.046	0.038	0.038	0.048	0.069	0.053	0.041	0.009	0.030	0.400	0.190	0.075	0.047	0.047	0.061	0.058	0.070	0.096	0.080	0.062	0.055	0.050	0.055	1.757	29.6	
3	0.068	0.049	0.048	0.040	0.046	0.052	0.043	0.032	0.042	0.042	0.026	0.028	0.032	0.041	0.034	0.046	0.031	0.035	0.031	0.042	0.032	0.040	0.019	0.032	0.932	33.0	
4	0.052	0.032	0.011	0.019	0.007	0.032	0.027	0.025	0.034	0.037	0.001	0.011	0.016	0.014	0.025	0.019	0.032	0.020	0.015	0.024	0.027	0.021	0.009	0.012	0.521	27.7	
5	0.016	0.024	0.025	0.035	0.023	0.036	0.026	0.023	0.133	0.080	0.061	0.068	0.082	0.042	0.058	0.038	0.045	0.040	0.023	0.027	0.033	0.016	0.024	0.033	1.013	30.2	
6	0.032	0.060	0.039	0.030	0.043	0.041	0.032	0.039	0.039	0.057	0.061	0.051	0.057	0.047	0.058	0.067	0.053	0.046	0.039	0.033	0.046	0.044	0.048	0.050	1.112	32.5	
7	0.051	0.053	0.063	0.089	0.060	0.048	0.056	0.063	0.038	0.050	0.059	0.064	0.060	0.060	0.064	0.068	0.089	0.056	0.040	0.046	0.038	0.036	0.045	0.057	1.352	32.4	
8	0.059	0.069	0.053	0.066	0.076	0.083	0.080	0.016	0.041	0.070	0.078	0.077	0.073	0.059	0.066	0.083	0.078	0.058	0.048	0.028	0.001	0.003	0.004	0.007	1.275	26.8	
9	0.001	0.001	0.001	0.012	0.003	0.008	0.008	0.023	0.016	0.001	0.005	0.039	0.038	0.032	0.035	0.035	0.043	0.023	0.031	0.038	0.023	0.051	0.029	0.029	0.526	23.4	
10	0.024	0.031	0.028	0.021	0.006	0.035	0.012	0.019	0.033	0.043	0.082	0.037	0.036	0.050	0.044	0.030	0.049	0.032	0.040	0.031	0.034	0.032	0.010	0.017	0.774	23.2	
11	0.013	0.007	0.012	0.013	0.005	0.023	0.025	0.015	0.067	0.076	0.088	0.093	0.126	0.109	0.067	0.072	0.076	0.073	0.078	0.079	0.088	0.068	0.078	0.081	1.432	29.9	
12	0.053	0.104	0.080	0.059	0.054	0.085	0.053	0.049	0.056	0.038	0.000	0.000	0.000	0.026	0.067	0.070	0.052	0.054	0.042	0.044	0.042	0.050	0.047	0.047	1.172	27.7	
13	0.044	0.056	0.059	0.075	0.084	0.062	0.077	0.073	0.067	0.062	0.062	0.062	0.091	0.109	0.095	0.107	0.074	0.113	0.100	0.069	0.051	0.061	0.067	0.076	1.799	32.0	
14	0.074	0.070	0.073	0.077	0.080	0.085	0.114	0.056	0.043	0.062	0.074	0.092	0.095	0.090	0.076	0.088	0.104	0.106	0.091	0.110	0.087	0.063	0.051	0.038	1.902	28.5	
15	0.061	0.056	0.058	0.088	0.127	0.096	0.170	0.211	0.192	0.178	0.164	0.159	0.129	0.138	0.128	0.110	0.030	0.058	0.062	0.056	0.063	0.062	0.054	0.058	2.510	28.9	
16	0.054	0.049	0.046	0.043	0.037	0.053	0.069	0.057	0.031	0.041	0.076	0.057	0.016	0.033	0.039	0.043	0.033	0.015	0.023	0.024	0.037	0.014	0.009	0.041	0.941	24.9	
17	0.061	0.059	0.048	0.064	0.081	0.088	0.125	0.086	0.094	0.085	0.080	0.039	0.059	0.060	0.017	0.004	0.008	0.009	0.010	0.009	0.012	0.009	0.008	0.016	1.128	25.9	
18	0.020	0.032	0.038	0.031	0.038	0.068	0.062	0.036	0.053	0.112	0.072	0.074	0.077	0.036	0.029	0.056	0.064	0.056	0.062	0.047	0.060	0.068	0.060	0.054	1.305	27.2	
19	0.040	0.093	0.106	0.092	0.076	0.067	0.095	0.068	0.043	0.043	0.031	0.044	0.047	0.053	0.047	0.039	0.060	0.056	0.057	0.032	0.015	0.029	0.043	0.039	1.318	27.7	
20	0.053	0.061	0.055	0.044	0.030	0.005	0.000	0.010	0.006	0.000	0.000	0.000	0.064	0.075	0.072	0.077	0.053	0.077	0.098	0.025	0.022	0.041	0.060	0.044	0.971	20.0	
21	0.044	0.065	0.067	0.058	0.051	0.036	0.086	0.116	0.101	0.072	0.075	0.064	0.062	0.076	0.076	0.077	0.078	0.077	0.092	0.058	0.046	0.070	0.068	0.070	1.684	31.7	
22	0.037	0.070	0.116	0.132	0.148	0.160	0.178	0.153	0.132	0.161	0.144	0.103	0.083	0.097	0.094	0.062	0.075	0.090	0.092	0.076	0.060	0.083	0.126	0.159	2.633	33.3	
23	0.126	0.079	0.081	0.082	0.086	0.112	0.123	0.105	0.096	0.106	0.129	0.128	0.139	0.149	0.043	0.020	0.036	0.061	0.064	0.094	0.099	0.094	0.117	0.114	2.284	30.5	
24	0.138	0.135	0.105	0.075	0.062	0.074	0.076	0.045	0.045	0.045	0.040	0.057	0.061	0.065	0.061	0.107	0.101	0.052	0.060	0.082	0.092	0.086	0.104	0.105	1.873	32.3	
25	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
26	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.015	0.307	0.155	0.017	0.000	0.001	0.004	0.001	0.021	0.014	0.007	0.541	7.7	
27	0.014	0.013	0.000	0.000	0.000	0.636	16.358	0.000	0.867	0.264	0.007	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	18.159	28.6	
28	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	24.4
29	0.000	0.000	0.000	0.000	0.000	0.019	0.000	0.000	0.719	0.016	0.044	0.067	0.043	0.008	0.009	0.017	0.047	0.068	0.071	0.049	0.045	0.038	0.041	0.038	1.338	32.3	
30	0.030	0.027	0.043	0.049	0.036	0.036	0.060	0.053	0.033	0.028	0.030	0.033	0.024	0.026	0.022	0.036	0.048	0.041	0.043	0.025	0.033	0.040	0.043	0.032	0.869	34.0	
31	0.029	0.032	0.035	0.047	0.056	0.071	0.086	0.059	0.068	0.058	0.009	0.001	0.000	0.000	0.000	0.000	0.005	0.003	0.010	0.013	0.032	0.041	0.053	0.049	0.755	24.6	

Monthly SO2 Lbs (Gas & Oil)



Total SO2 61.672 Lbs
Total Sludge 777.0 Dry Tons

New Orleans - East Bank WWTP
Feb 01, 2016

Day	Lbs/Hour																							Daily Totals			
	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	SO2 Lbs/Day	Sludge Dry Tons	
1	0.050	0.052	0.046	0.051	0.058	0.071	0.074	0.070	0.059	0.047	0.036	0.042	0.061	0.057	0.051	0.044	0.043	0.038	0.033	0.034	0.041	0.036	0.034	0.037	1.166	33.1	
2	0.041	0.046	0.046	0.052	0.060	0.072	0.065	0.057	0.053	0.063	0.051	0.054	0.053	0.046	0.047	0.047	0.039	0.037	0.037	0.036	0.034	0.043	0.051	0.036	1.165	34.1	
3	0.031	0.044	0.041	0.014	0.014	0.038	0.040	0.053	0.084	0.092	0.118	0.134	0.115	0.116	0.106	0.097	0.089	0.075	0.078	0.059	0.064	0.067	0.052	0.019	1.639	34.1	
4	0.018	0.015	0.014	0.022	0.022	0.017	0.025	0.013	0.000	0.395	0.000	0.000	0.043	0.047	0.037	0.032	0.020	0.040	0.042	0.036	0.035	0.036	0.037	0.045	0.993	23.1	
5	0.044	0.053	0.067	0.023	0.026	0.026	0.052	0.031	0.000	0.000	0.293	0.072	0.037	0.034	0.030	0.027	0.037	0.026	0.024	0.027	0.018	0.025	0.027	0.019	1.017	25.1	
6	0.021	0.026	0.031	0.023	0.023	0.041	0.042	0.027	0.024	0.026	0.030	0.029	0.022	0.034	0.040	0.034	0.024	0.031	0.041	0.030	0.024	0.019	0.041	0.045	0.728	31.1	
7	0.037	0.036	0.031	0.029	0.027	0.024	0.034	0.011	0.009	0.014	0.013	0.018	0.016	0.020	0.015	0.012	0.008	0.015	0.028	0.033	0.031	0.008	0.023	0.040	0.531	31.1	
8	0.033	0.036	0.037	0.025	0.032	0.040	0.060	0.035	0.023	0.035	0.037	0.027	0.020	0.022	0.033	0.031	0.026	0.030	0.020	0.027	0.019	0.027	0.025	0.033	0.733	34.1	
9	0.034	0.029	0.027	0.033	0.043	0.045	0.064	0.051	0.044	0.038	0.033	0.032	0.040	0.040	0.037	0.033	0.025	0.033	0.022	0.037	0.034	0.029	0.029	0.035	0.865	35.0	
10	0.049	0.064	0.050	0.054	0.060	0.060	0.079	0.071	0.061	0.036	0.044	0.057	0.038	0.044	0.060	0.044	0.033	0.037	0.031	0.031	0.023	0.031	0.047	0.049	1.152	35.3	
11	0.050	0.050	0.051	0.071	0.067	0.063	0.071	0.069	0.057	0.061	0.055	0.047	0.042	0.045	0.036	0.048	0.069	0.046	0.044	0.042	0.033	0.039	0.053	0.042	1.250	32.9	
12	0.043	0.043	0.029	0.026	0.046	0.048	0.068	0.059	0.064	0.065	0.065	0.054	0.055	0.058	0.056	0.053	0.060	0.052	0.072	0.057	0.035	0.026	0.033	0.039	1.209	31.5	
13	0.037	0.032	0.035	0.042	0.043	0.045	0.044	0.048	0.043	0.033	0.030	0.045	0.038	0.031	0.031	0.003	0.000	0.007	0.007	0.020	0.052	0.057	0.054	0.050	0.828	29.7	
14	0.047	0.050	0.051	0.049	0.041	0.047	0.054	0.052	0.051	0.055	0.042	0.048	0.041	0.043	0.034	0.031	0.032	0.032	0.024	0.030	0.031	0.031	0.044	0.034	0.992	32.6	
15	0.035	0.032	0.037	0.034	0.033	0.037	0.046	0.052	0.060	0.079	0.086	0.102	0.111	0.085	0.057	0.056	0.047	0.043	0.035	0.031	0.033	0.039	0.042	0.050	1.260	33.1	
16	0.055	0.066	0.078	0.039	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.238	4.6	
17	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
18	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
20	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.115	0.749	0.709	0.705	0.713	0.706	0.686	0.693	0.704	0.704	0.690	0.803	0.804	0.812	0.767	10.361	18.9	
21	0.722	0.731	0.682	0.679	0.651	0.528	0.632	0.644	0.648	0.636	0.613	0.617	0.635	0.627	0.630	0.641	0.624	0.639	0.690	0.686	0.667	0.657	0.648	0.654	15.580	31.1	
22	0.662	0.652	0.649	0.661	0.668	0.547	0.671	0.711	0.272	0.210	0.192	0.200	0.155	0.168	0.159	0.155	0.145	0.139	0.109	0.118	0.123	0.141	0.132	0.173	7.812	32.8	
23	0.155	0.157	0.167	0.162	0.168	0.156	0.198	0.210	0.149	0.145	0.135	0.114	0.133	0.132	0.102	0.075	0.071	0.086	0.080	0.076	0.069	0.069	0.070	0.071	2.949	32.6	
24	0.082	0.068	0.140	0.178	0.140	0.139	0.167	0.073	0.150	0.208	0.186	0.176	0.151	0.142	0.148	0.117	0.141	0.114	0.144	0.137	0.152	0.147	0.101	0.120	3.321	31.3	
25	0.131	0.141	0.139	0.151	0.127	0.026	0.026	0.070	0.091	0.090	0.090	0.118	0.106	0.076	0.083	0.073	0.078	0.076	0.079	0.075	0.054	0.060	0.062	0.066	2.089	28.1	
26	0.063	0.058	0.048	0.052	0.068	0.058	0.018	0.000	0.000	0.000	0.001	0.031	0.040	0.035	0.033	0.052	0.047	0.013	0.036	0.065	0.051	0.040	0.036	0.046	0.889	25.8	
27	0.053	0.050	0.055	0.060	0.052	0.045	0.055	0.063	0.058	0.021	0.027	0.018	0.030	0.040	0.028	0.026	0.012	0.034	0.027	0.025	0.031	0.039	0.037	0.033	0.918	29.6	
28	0.032	0.035	0.041	0.039	0.040	0.049	0.056	0.042	0.053	0.026	0.052	0.052	0.053	0.054	0.064	0.072	0.052	0.050	0.046	0.034	0.031	0.045	0.045	0.047	1.109	31.9	
29	0.028	0.025	0.020	0.027	0.033	0.030	0.036	0.039	0.033	0.026	0.025	0.034	0.035	0.035	0.042	0.040	0.071	0.052	0.053	0.055	0.048	0.034	0.029	0.029	0.878	31.9	

Monthly SO2 Lbs (Gas & Oil)



Total SO2 51.335 Lbs
Total Sludge 807.3 Dry Tons

New Orleans - East Bank WWTP
Mar 01, 2016

Day	Lbs/Hour																							Daily Totals			
	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	SO2 Lbs/Day	Sludge Dry Tons	
1	0.020	0.030	0.023	0.027	0.031	0.028	0.032	0.033	0.036	0.038	0.034	0.028	0.036	0.035	0.030	0.024	0.030	0.017	0.139	0.021	0.046	0.045	0.041	0.030	0.853	29.8	
2	0.029	0.045	0.040	0.040	0.055	0.060	0.074	0.065	0.053	0.029	0.727	0.029	0.059	0.069	0.051	0.040	0.043	0.044	0.049	0.038	0.060	0.073	0.056	0.047	1.874	32.1	
3	0.047	0.051	0.049	0.054	0.065	0.089	0.041	0.060	0.066	0.087	0.097	0.115	0.262	0.085	0.075	0.019	0.000	0.034	0.031	0.050	0.060	0.048	0.055	0.083	1.623	28.7	
4	0.015	0.006	0.016	0.014	0.003	0.004	0.008	0.000	0.001	0.014	0.004	0.005	0.008	0.003	0.028	0.069	0.073	0.072	0.063	0.056	0.055	0.028	0.030	0.055	0.631	22.4	
5	0.047	0.081	0.077	0.056	0.057	0.051	0.083	0.082	0.071	0.064	0.070	0.062	0.079	0.070	0.100	0.089	0.079	0.062	0.065	0.052	0.060	0.067	0.055	0.052	1.632	30.2	
6	0.026	0.054	0.048	0.096	0.069	0.055	0.074	0.074	0.073	0.078	0.074	0.078	0.062	0.049	0.037	0.041	0.048	0.055	0.052	0.047	0.046	0.038	0.035	0.037	1.345	29.6	
7	0.051	0.064	0.066	0.060	0.074	0.061	0.100	0.089	0.077	0.082	0.076	0.077	0.048	0.667	0.075	0.056	0.049	0.057	0.069	0.078	0.053	0.027	0.028	0.025	2.109	30.3	
8	0.019	0.021	0.028	0.031	0.041	0.044	0.065	0.049	0.050	0.055	0.060	0.057	0.059	0.062	0.065	0.061	0.071	0.061	0.059	0.052	0.042	0.086	0.051	0.047	1.236	33.3	
9	0.033	0.049	0.052	0.051	0.057	0.069	0.071	0.074	0.071	0.078	0.103	0.078	0.056	0.059	0.069	0.065	0.068	0.073	0.077	0.090	0.067	0.062	0.066	0.093	1.631	34.4	
10	0.073	0.061	0.063	0.067	0.074	0.082	0.092	0.083	0.046	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.018	0.030	0.031	0.015	0.058	0.061	0.076	0.060	0.989	22.1	
11	0.077	0.088	0.098	0.076	0.083	0.123	0.000	0.002	0.010	0.057	0.126	0.188	0.215	0.200	0.203	0.170	0.145	0.132	0.160	0.178	0.177	0.176	0.168	0.165	3.015	27.7	
12	0.176	0.146	0.143	0.103	0.019	0.059	0.098	0.087	0.093	0.088	0.086	0.089	0.078	0.081	0.078	0.084	0.082	0.089	0.088	0.071	0.078	0.074	0.071	0.080	2.140	30.5	
13	0.079	0.076	0.087	0.076	0.071	0.074	0.088	0.072	0.056	0.058	0.063	0.065	0.058	0.058	0.060	0.056	0.059	0.035	0.061	0.089	0.078	0.064	0.072	0.075	1.629	33.5	
14	0.064	0.066	0.078	0.073	0.067	0.075	0.070	0.073	0.088	0.204	0.062	0.072	0.080	0.070	0.069	0.072	0.071	0.069	0.058	0.052	0.056	0.066	0.070	0.065	1.788	33.4	
15	0.067	0.068	0.066	0.055	0.061	0.078	0.067	0.081	0.083	0.088	0.106	0.121	0.109	0.101	0.095	0.081	0.066	0.071	0.074	0.076	0.077	0.088	0.077	0.083	1.938	32.0	
16	0.086	0.095	0.087	0.086	0.085	0.101	0.088	0.096	0.107	0.112	0.106	0.108	0.110	0.122	0.117	0.116	0.126	0.130	0.100	0.114	0.106	0.106	0.096	0.124	2.523	32.1	
17	0.126	0.127	0.145	0.149	0.139	0.145	0.156	0.150	0.131	0.166	0.171	0.167	0.168	0.171	0.160	0.186	0.155	0.147	0.119	0.086	0.077	0.077	0.079	0.099	3.295	33.8	
18	0.116	0.142	0.170	0.186	0.208	0.191	0.193	0.179	0.112	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	1.497	10.6	
19	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
20	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
21	0.000	0.000	0.000	0.000	0.000	0.000	0.067	0.058	0.048	0.062	0.079	0.082	1.861	0.831	0.442	0.339	0.328	0.338	0.345	0.341	0.367	0.341	0.340	0.331	6.602	22.3	
22	0.229	0.130	0.106	0.094	0.076	0.096	0.097	0.104	0.111	0.104	0.106	0.116	0.080	0.073	0.105	0.092	0.068	0.071	0.068	0.065	0.054	0.053	0.072	0.074	2.244	33.5	
23	0.056	0.048	0.068	0.094	0.055	0.077	0.054	0.028	0.063	0.075	0.077	0.044	0.052	0.057	0.067	0.054	0.111	0.052	0.038	0.038	0.036	0.041	0.048	0.066	1.400	32.4	
24	0.060	0.060	0.022	0.000	0.000	0.000	0.015	0.022	0.013	0.024	0.020	0.007	0.014	0.016	0.049	0.090	0.094	0.125	0.114	0.093	0.069	0.041	0.041	0.037	1.023	27.7	
25	0.044	0.050	0.051	0.042	0.053	0.048	0.036	0.061	0.059	0.052	0.048	0.028	0.022	0.029	0.040	0.040	0.031	0.046	0.042	0.039	0.062	0.066	0.053	0.064	1.107	32.7	
26	0.051	0.045	0.056	0.070	0.077	0.102	0.077	0.061	0.054	0.055	0.088	0.077	0.063	0.097	0.079	0.048	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	1.100	20.9	
27	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.0
28	0.000	0.000	0.000	0.000	0.000	0.000	0.016	0.021	0.006	0.011	0.020	0.017	0.025	0.036	0.050	0.042	0.006	0.024	0.048	0.047	0.050	0.040	0.056	0.515	21.9		
29	0.050	0.056	0.061	0.067	0.071	0.073	0.033	0.018	0.057	0.020	0.061	0.049	0.046	0.091	0.154	0.006	0.007	0.021	0.014	0.029	0.018	0.016	0.011	0.021	1.051	27.5	
30	0.019	0.033	0.034	0.009	0.015	0.056	0.033	0.039	0.049	0.068	0.086	0.104	0.134	0.146	0.119	0.108	0.211	0.271	0.345	0.051	0.025	0.020	0.025	0.022	2.022	29.2	
31	0.024	0.041	0.069	0.047	0.056	0.236	0.183	0.083	0.026	0.032	0.032	0.033	0.044	0.052	0.084	0.119	0.151	0.270	0.207	0.266	0.257	0.075	0.076	0.059	2.523	32.7	

Section Three

***Quarterly testing of National Emissions Standards for
Hazardous Air Pollutants (NESHAP) Report
Mercury and Beryllium
January 1, 2016 to March 31, 2016
40 CFR Part 61, Subpart C & E***

Data Submitted:

- ***NESHAP's analytical results for Mercury and Beryllium.***



**NEW ORLEANS -- East Bank WWTP - Fluidized Bed Incineration
40 CFR Part 61 Regulations - Subpart C Compliance Summary (Q1 - 2016)**

Operating Period	Beryllium	NESHAP Limit	Compliance	Mercury	NESHAP Limit	Compliance
Basis of Units	g/24-hr	g/24-hr	Y or N	g/24-hr	g/24-hr	Y or N
January	<14.3	10	Y	7	3,200	Y
February						
March	<16.4	10	Y	10	3,200	Y
April						
May						
June						
July						
August						
September						
October						
November						
December						

Note: Beryllium concentrations measured as "Non-Detectable". Therefore, emission values shown as less than "Method Detection Limit"



EASI, LLC
Analytical Testing and Field Services

EASI Job Number: 44842

Laboratory Report prepared for:

VEOLIA WATER NORTH AMERICA

6501 Florida Avenue
New Orleans, LA 70117

Attention: Ms. April Allen

RE: N. O. East Bank WWTP - NESHAPS Hg & Be

Report Narrative

On January 6, 2015 two (2) samples were received for analytical characterization. Results of analyses conducted on sample labelled Sludge for NESHAP Hg & Be are reported herein. Results for other samples labeled Sludge & Effluent are reported separately. Sample results are shown on the following pages. The chain of custody and quality assurance / quality control data are attached to the report. If you have any questions regarding this report, please contact me or Mr. Mike Antoine at your convenience.

APPROVED BY:

Brigid M. Guerra
Project Manager

DATE:

4/11/2016

Total Number of Report Pages: 6

The results contained within this report relate only to the analyses conducted and to the samples received by the laboratory. The results also conform to current requirements of LAC 33:1, AIHA and NELAC unless noted. This report shall not be reproduced, except in full, without written approval of EASI, LLC. EASI, LLC is accredited by the American Industrial Hygiene Association, AIHA Lab number 102300, and the Louisiana Department of Environmental Quality, LELAP Certificate number 02036.

NOTE: This report is intended only for the use of the individual to whom it is addressed and may contain information that is privileged and/or confidential. If this report was received via facsimile or e-mail and the reader is not the intended recipient or the employee responsible for delivering the report to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this document is strictly prohibited. If you received this in error, please contact EASI, LLC at (504)-469-3685.

Laboratory Report

Sample Identification: Sludge
Sample Date: January 3-4, 2016
Sample Time: 0800-0800
Laboratory Number: 4484201
Matrix: Sludge

NESHAPS Pollutant	Analysis Result*	Analysis Units	PQL	MDL	Analysis Date/Time/By
Total Beryllium	ND	mg/kg	2.15	0.526	011416/1114/MB
Beryllium Emission Rate	< 14.3 (See Note)	grams/day			

NESHAPS Pollutant	Analysis Result*	Analysis Units	PQL	MDL	Analysis Date/Time/By
Total Mercury	0.258	mg/kg	0.076	0.019	011216/1230/MB
Mercury Emission Rate	7.04	grams/day			

* Dry weight corrected, based on percent solids of 20.9%

ND = The analyte was not detected at the dry weight adjusted MDL

Note: The indicated result was determined using the dry weight adjusted MDL

Methodology

Job Number: 44842

Reference: Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, USEPA, SW-846.

<u>Parameter</u>	<u>Method</u>
Beryllium*	6010
Mercury*	7471

* Subcontracted to Pace Analytical Services, Inc., LELAP Certification #02006

Quality Assurance/ Quality Control

Job Number: 44842

Parameter	QC Batch ID	Method Blank Result ppm	Spike Added ppm	LCS % Rec.
Beryllium	190993	BQL	100	100
Mercury	190489	BQL	0.100	101

BQL-Below Quantitation Limit

EASI Job Number 44842		Project Reference/Client PO Number			Sample Preservatives (use preservative code)						Preservatives:																					
Client/Billing Information East Bank Veolia Water North America - New Orleans Donald Patterson, 504-277-5400 Donald.Patterson@Veolia.com April Allen, 504-628-2369 April.Allen@Veolia.com					Analyses Requested						A - ≤6°C B - H ₂ SO ₄ , ≤6°C C - HCl, ≤6°C D - HNO ₃ , ≤6°C E - NaOH, ≤6°C F - Na ₂ S ₂ O ₃ , ≤6°C G - NaOH/C ₂ H ₄ O ₂ /Zn, ≤6°C H - Encore Sampler, ≤6°C																					
Regulatory Information (Check all that apply)					503 Metals (As, Cd, Cr, Pb, Ni) Total Nitrogen Sulfur Total Phosphorus TKN Appendix D, Table III COD NESHAP Hg & Be						Matrices: AQ- Aqueous/Water S- Soil/Sediment SL- Sludge SD- Solid/Bulk OL- Oil/Organic A- Air (Tube, OVM, Bag) P- Paint Chips MF- Multiphase																					
<input type="checkbox"/> Wastewater <input type="checkbox"/> Stormwater <input type="checkbox"/> Groundwater <input type="checkbox"/> Drinking Water <input type="checkbox"/> RCRA <input type="checkbox"/> UST <input type="checkbox"/> RECAP											Requested Turnaround																					
<input type="checkbox"/> Standard Turnaround <input type="checkbox"/> Rush (surcharges may apply) Due Date _____																																
Lab ID	Collected		Client Sample ID	Number of Containers	Composite or Grab (C or G)	Matrix (use matrix code)	503 Metals (As, Cd, Cr, Pb, Ni)	Total Nitrogen	Sulfur	Total Phosphorus	TKN	Appendix D, Table III	COD	NESHAP Hg & Be	Comments																	
	Date	Time																														
01	1/3-1/4/16	0800	Sludge	1	C	SL	X	X	X																							
			Sludge	1	C	SL								X	ABA 1/6/16																	
02	1/5-1/6/16	0800	Effluent	1	C	AO			X	X																						
<p><i>Note: This document is a legal and binding agreement to transfer custody and perform the requested analyses, whereby client agrees, by signing this document to pay for services on terms of NET 30 days or other agreeable terms.</i></p> <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Relinquished by</td> <td>Date/Time</td> <td>Received by</td> </tr> <tr> <td><i>[Signature]</i></td> <td>1-6-16-1225</td> <td><i>[Signature]</i></td> </tr> <tr> <td>Relinquished by</td> <td>Date/Time</td> <td>Received by</td> </tr> <tr> <td> </td> <td> </td> <td> </td> </tr> <tr> <td>Relinquished by</td> <td>Date/Time</td> <td>Received by</td> </tr> <tr> <td> </td> <td> </td> <td> </td> </tr> </table> <p>Special Instructions, QC Requirements, Possible Hazard ID</p>															Relinquished by	Date/Time	Received by	<i>[Signature]</i>	1-6-16-1225	<i>[Signature]</i>	Relinquished by	Date/Time	Received by				Relinquished by	Date/Time	Received by			
Relinquished by	Date/Time	Received by																														
<i>[Signature]</i>	1-6-16-1225	<i>[Signature]</i>																														
Relinquished by	Date/Time	Received by																														
Relinquished by	Date/Time	Received by																														
<p><i>Note: Client should review all relevant sample receipt information upon receipt of final lab report to ensure Data Quality Objectives of project/permit are achieved. Separate sheet may be used to record notes and/or resolution to non-compliant (compromised) samples. Refer to EASI's Sample Acceptance Policy, available upon request.</i></p> <p align="center">Sample Receipt Information (To be completed by EASI upon receipt of samples)</p> <p>1. How samples received? Client/courier delivery, iced? Yes No Field pick-up, iced? <input checked="" type="checkbox"/> Yes No If no, iced upon receipt? Yes No Collected by EASI, iced? Yes No</p> <p>2. Sample temp upon receipt at lab <u>4.0</u> °C determined by IR1 IR2 <i>Note: Samples requiring thermal preservation are acceptable if temp is >0° to 6° C or arrive iced on day of collection.</i></p> <p>3. Placement and condition of custody seals, if present _____</p> <p>4. COC properly completed, received in good condition and signed? <input checked="" type="checkbox"/> Yes No</p> <p>5. Samples uniquely identified and labels/IDs legible? <input checked="" type="checkbox"/> Yes No</p> <p>6. COC and labels/IDs agree? <input checked="" type="checkbox"/> Yes No</p> <p>7. Appropriate containers used and sufficient quantity received? <input checked="" type="checkbox"/> Yes No</p> <p>8. Samples within holding times? <input checked="" type="checkbox"/> Yes No</p> <p>9. Samples requiring chemical preservation appropriately preserved? <input checked="" type="checkbox"/> Yes No</p> <p>10. VOA vials free of bubbles >1/4" (6 mm)? <input checked="" type="checkbox"/> Yes No</p> <p>Completed By/Date/Time <u>1-6-16</u></p>																																

EASI, LLC 2501 Lexington Avenue, Kenner, Louisiana 70062 504-469-3685

NESHAP Mercury & Beryllium Testing 2016

Sewerage and Water Board of New Orleans
East Bank WWTP (NPDES Permit LA 0038091)

	Date	<u>Time</u>		Initial	<u>Charging Rates</u>		GPM
		Begin	End		Final	Gallons	
Shift #1	01/03/2016	0800	2000	28,209,203	28,227,887	18,684	25.95
Shift #2	01/04/2016	2000	0800	28,227,887	28,245,645	17,758	24.66
					Total	34,442	50.61
					Average	17,221	



Steve Shulin
Solid Waste Manager

01/04/2016

Date



EASI, LLC
Analytical Testing and Field Services

EASI Job Number: 45282

Laboratory Report prepared for:

VEOLIA WATER NORTH AMERICA

6501 Florida Avenue
New Orleans, LA 70117

Attention: Ms. April Allen

RE: N. O. East Bank WWTP - NESHAPS Hg & Be

Report Narrative

On March 15, 2015 two (2) samples were received for analytical characterization. Results of analyses conducted on sample labelled Sludge for NESHAP Hg & Be are reported herein. Results for other samples labeled Sludge & Effluent are reported separately. Sample results are shown on the following pages. The chain of custody and quality assurance / quality control data are attached to the report. If you have any questions regarding this report, please contact me or Mr. Mike Antoine at your convenience.

APPROVED BY:

Brigid M. Guerra
Project Manager

DATE: 4/11/2016

Total Number of Report Pages: 6

The results contained within this report relate only to the analyses conducted and to the samples received by the laboratory. The results also conform to current requirements of LAC 33:1, AIHA and NELAC unless noted. This report shall not be reproduced, except in full, without written approval of EASI, LLC. EASI, LLC is accredited by the American Industrial Hygiene Association, AIHA Lab number 102300, and the Louisiana Department of Environmental Quality, LELAP Certificate number 02036.

NOTE: This report is intended only for the use of the individual to whom it is addressed and may contain information that is privileged and/or confidential. If this report was received via facsimile or e-mail and the reader is not the intended recipient or the employee responsible for delivering the report to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this document is strictly prohibited. If you received this in error, please contact EASI, LLC at (504)-469-3685.

Laboratory Report

Sample Identification: Sludge
Sample Date: March 14-15, 2016
Sample Time: 0800-0800
Laboratory Number: 4528201
Matrix: Sludge

NESHAPS Pollutant	Analysis Result*	Analysis Units	PQL	MDL	Analysis Date/Time/By
Total Beryllium	ND	mg/kg	2.01	0.513	032816/1239/MB
Beryllium Emission Rate	< 16.4 (See Note)	grams/day			

NESHAPS Pollutant	Analysis Result*	Analysis Units	PQL	MDL	Analysis Date/Time/By
Total Mercury	0.325	mg/kg	0.068	0.017	032816/1348/MB
Mercury Emission Rate	10.4	grams/day			

* Dry weight corrected, based on percent solids of 23.4%

ND = The analyte was not detected at the dry weight adjusted MDL

Note: The indicated result was determined using the dry weight adjusted MDL

Methodology

Job Number: 45282

Reference: Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, USEPA, SW-846.

<u>Parameter</u>	<u>Method</u>
Beryllium*	6010
Mercury*	7471

* Subcontracted to Pace Analytical Services, Inc., LELAP Certification #02006

Quality Assurance/ Quality Control

Job Number: 45282

Parameter	QC	Method Blank	Spike	LCS
	Batch ID	Result	Added	% Rec.
		ppm	ppm	
Beryllium	211087	BQL	100	99
Mercury	210618	BQL	0.100	113


BQL-Below Quantitation Limit

EASI Job Number 45282		Project Reference/Client PO Number			Sample Preservatives (use preservative code)								Preservatives:	
Client/Billing Information Veolia Water North America - New Orleans East Bank Donald Patterson, 504-277-5400 Donald.Patterson@Veolia.com April Allen, 504-628-2369 April.Allen@Veolia.com		Regulatory Information (Check all that apply) <input type="checkbox"/> Wastewater <input type="checkbox"/> Stormwater <input type="checkbox"/> Groundwater <input type="checkbox"/> Drinking Water <input type="checkbox"/> RCRA <input type="checkbox"/> UST <input type="checkbox"/> RECAP			Analyses Requested								A - ≤6°C B - H ₂ SO ₄ , ≤6°C C - HCl, ≤6°C D - HNO ₃ , ≤6°C E - NaOH, ≤6°C F - Na ₂ S ₂ O ₈ , ≤6°C G - NaOH/C ₁₂ H ₁₀ O ₄ Zn, ≤6°C H - Encore Sampler, ≤6°C * Matrices: AQ- Aqueous/Water S- Soil/Sediment SL- Sludge SD- Solid/Bulk OL- Oil/Organic A- Air (Tube, OVM, Bag) P- Paint Chips MF- Multiphase	
					Requested Turnaround Standard Turnaround <input type="checkbox"/> Rush (surcharges may apply) Due Date _____									
Lab ID	Collected Date Time	Client Sample ID	Number of Containers	Composite or Grab (C or G)	Matrix (use matrix code)	503 Metals (As, Cd, Cr, Pb, Ni)	Total Nitrogen	Sulfur	Total Phosphorus	TKN	Appendix D, Table III	COD	NESHAP H ₉ & B ₆	Comments
01	3/14-3/15/16 0800	Sludge	1	C	SL	X	X	X						
02	3/8-3/9/16 0800	Effluent	1	C	AQ			X	X					
Note: This document is a legal and binding agreement to transfer custody and perform the requested analyses, whereby client agrees, by signing this document to pay for services on terms of NET 30 days or other agreeable terms.												Special Instructions, QC Requirements, Possible Hazard ID		
Relinquished by <i>[Signature]</i>		Date/Time 3/15/16 1520		Received by <i>[Signature]</i>										
Relinquished by		Date/Time		Received by										
Relinquished by		Date/Time		Received by										
Sampler(s)														
Note: Client should review all relevant sample receipt information upon receipt of final lab report to ensure Data Quality Objectives of project/permit are achieved. Separate sheet may be used to record notes and/or resolution to non-compliant (compromised) samples. Refer to EASI's Sample Acceptance Policy, available upon request.														
Sample Receipt Information (To be completed by EASI upon receipt of samples)														
1. How samples received? Client/courier delivery, Iced? Yes No		Field pick-up, Iced? Yes No		If no, Iced upon receipt? Yes No		Collected by EASI, Iced? Yes No								
2. Sample temp upon receipt at lab <u>2</u> °C determined by IR1 IR2 Note: Samples requiring thermal preservation are acceptable if temp is >0° to 6° C or arrive iced on day of collection.														
3. Placement and condition of custody seals, if present														
4. COC properly completed, received in good condition and signed?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>				8. Samples within holding times?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		
5. Samples uniquely identified and labels/IDs legible?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>				9. Samples requiring chemical preservation appropriately preserved?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		
6. CDC and labels/IDs agree?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>				10. VOA vials free of bubbles >1/4" (6 mm)?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		
7. Appropriate containers used and sufficient quantity received?				Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>				Completed By/Date/Time				<i>[Signature]</i> 3/15/16		

NESHAP Mercury & Beryllium Testing 2016

Sewerage and Water Board of New Orleans
East Bank WWTP (NPDES Permit LA 0038091)

	Date	<u>Time</u>		Initial	<u>Charging Rates</u>		GPM
		Begin	End		Final	Gallons	
Shift #1	03/14/2016	0800	2000	114,936,883	114,955,744	18,861	26.19
Shift #2	03/15/2016	2000	0800	114,955,744	114,973,055	17,311	24.04
					Total	36,172	50.23
					Average	18,086	



James Porter


Assistant Project Manager

03/17/2016

Date

Sewerage and Water Board of New Orleans
 East Bank WWTP (NPDES Permit LA 0038091)

	Date	<u>Time</u>		Initial	<u>Charging Rates</u>		GPM
		Begin	End		Final	Gallons	
Shift #1	03/14/2016	0800	2000	114,936,883	114,955,744	18,861	26.19
Shift #2	03/15/2016	2000	0800	114,955,744	114,973,055	17,311	24.04
					Total	36,172	50.23
					Average	18,086	



James Porter
 Assistant Project Manager

03/17/2016

Date

Section Four

***Quarterly Fluid Bed Incinerator
Sulfur and Oxides of Nitrogen Report
January 1, 2016 to March 31, 2016
40 CFR Part 61, Subpart C & E***

Data Submitted:

- ***First Quarter analytical results***
- ***First Quarter sludge charging rates***

2/18/2016								
2/19/2016								
2/20/2016	29.30	21.10	1.39	22.5	69.0	28.7	2.2	
2/21/2016	31.40	24.00	1.31	20.9	69.8	32.5	2.6	
2/22/2016	33.73	24.00	1.41	21.8	68.7	9.3	0.8	
2/23/2016	29.55	23.50	1.26	20.3	69.3	5.0	0.4	
2/24/2016	32.05	22.60	1.42	22.7	66.2	5.5	0.5	
2/25/2016	28.21	22.60	1.25	22.0	67.7	2.8	0.2	
2/26/2016	24.84	19.60	1.27	20.2	67.6	1.5	0.1	
2/27/2016	28.40	22.70	1.25	20.5	67.0	1.3	0.1	
2/28/2016	29.60	23.80	1.24	20.0	66.7	1.7	0.1	
2/29/2016	30.70	23.50	1.31	21.4	68.3	1.7	0.1	
3/1/2016	30.92	23.90	1.29	20.4	68.3	1.9	0.2	
3/2/2016	30.01	22.70	1.32	20.9	68.0	3.5	0.3	
3/3/2016	22.73	18.80	1.21	21.3	68.2	2.3	0.2	
3/4/2016	26.28	23.90	1.10	19.9	68.2	1.7	0.1	
3/5/2016	29.73	23.90	1.24	20.9	67.6	2.8	0.2	
3/6/2016	29.43	23.90	1.23	20.6	69.6	2.7	0.2	
3/7/2016	28.53	24.00	1.19	19.8	69.7	3.5	0.3	
3/8/2016	31.34	23.90	1.31	19.4	70.2	2.7	0.2	
3/9/2016	36.12	24.00	1.50	21.3	69.5	3.6	0.3	
3/10/2016	20.60	14.50	1.42	22.1	65.4	2.0	0.1	
3/11/2016	28.98	21.70	1.34	21.8	65.5	6.5	0.5	
3/12/2016	30.70	22.80	1.35	21.6	63.7	4.3	0.3	
3/13/2016	32.83	23.80	1.38	21.3	64.9	3.5	0.3	
3/14/2016	33.21	23.80	1.40	22.0	64.5	3.7	0.3	
3/15/2016	35.49	23.80	1.49	23.8	63.3	4.3	0.3	
3/16/2016	34.81	24.00	1.45	23.1	62.0	6.0	0.5	
3/17/2016	36.26	24.00	1.51	23.9	63.3	7.7	0.6	
3/18/2016						0.9	0.0	
3/19/2016								
3/20/2016								
3/21/2016	33.33	17.30	1.93	24.4	62.7	8.3	0.6	
3/22/2016	32.58	23.80	1.37	20.9	61.7	3.3	0.3	
3/23/2016	25.96	20.40	1.27	20.5	61.9	2.1	0.2	
3/24/2016	37.62	23.60	1.59	23.3	59.5	1.9	0.2	
3/25/2016	35.41	24.00	1.48	21.3	61.3	1.9	0.2	
3/26/2016		9.40				1.1	0.0	
3/27/2016								
3/28/2016	32.44	22.10	1.47	23.8	58.2	1.6	0.1	
3/29/2016	26.97	22.00	1.23	21.6	59.3	0.7	0.1	
3/30/2016	35.05	23.80	1.47	23.1	57.7	1.4	0.1	
3/31/2016	34.32	23.80	1.44	21.6	59.9	1.4	0.1	

Minimum	13.41	9.40	0.88	17.1	57.3	0.0	0.0
Maximum	37.62	24.00	1.93	24.6	70.3	32.5	2.6
Average	29.88	22.47	1.32	21.3	63.5	3.0	0.2
Sum	2,390.75	1,842.70	105.73	1,707.8	5,077.7	252.6	19.8

NOx Report

1/1/2016 to 3/31/2016

Date	NOx lb/hr	Oxides of Nitrogen ppm	Burn Tons tons	Incinerator Temp oF	Air Flow SCFM
1/1/2016	1.4	24.40	27.37	1,503.30	7,807.70
1/2/2016	1.7	29.80	30.89	1,504.70	7,880.80
1/3/2016	1.6	28.10	35.46	1,505.30	7,827.20
1/4/2016	1.6	29.30	25.20	1,509.70	7,711.90
1/5/2016	1.4	25.00	29.64	1,506.90	7,830.60
1/6/2016	2.1	36.80	27.46	1,511.10	7,988.10
1/7/2016	1.8	30.60	28.53	1,507.00	8,042.20
1/8/2016	1.5	25.90	24.67	1,499.30	7,922.90
1/9/2016	1.2	21.60	21.17	1,504.20	7,637.12
1/10/2016	1.0	17.10	24.56	1,505.50	7,872.90
1/11/2016	1.2	20.90	31.43	1,502.50	8,048.40
1/12/2016	0.8	16.90	28.42	1,509.20	6,869.80
1/13/2016	1.7	29.60	32.17	1,501.80	7,977.60
1/14/2016	1.4	23.60	28.93	1,503.00	7,990.30
1/15/2016	1.1	19.80	27.41	1,508.60	7,696.20
1/16/2016	1.2	21.60	25.00	1,501.50	7,803.60
1/17/2016	0.9	17.20	26.52	1,502.60	7,320.80
1/18/2016	1.4	23.80	26.74	1,501.40	8,004.70
1/19/2016	1.5	26.90	22.88	1,505.00	8,007.90
1/20/2016	1.0	19.60	23.15	1,516.80	6,919.20
1/21/2016	1.3	23.10	36.53	1,501.30	8,070.80
1/22/2016	1.3	24.00	33.06	1,506.50	7,854.40
1/23/2016	1.2	21.50	31.43	1,503.90	7,849.00
1/24/2016	0.7	16.20	23.49	1,514.40	5,656.80
1/25/2016					
1/26/2016	0.7	15.70	13.41	1,465.40	6,476.20
1/27/2016	1.0	19.30		1,509.70	7,478.30
1/28/2016	0.7	13.90	26.71	1,522.70	6,643.10
1/29/2016	1.1	18.20	33.95	1,512.50	8,112.00
1/30/2016	1.0	17.80	35.80	1,505.50	8,215.80
1/31/2016	1.1	19.40	24.95	1,503.10	7,916.70
2/1/2016	1.1	19.70	33.11	1,509.20	7,990.30
2/2/2016	1.1	20.00	33.94	1,514.70	7,937.20
2/3/2016	1.3	23.70	33.32	1,535.00	7,743.20
2/4/2016	0.6	11.80	22.54	1,504.30	7,396.60
2/5/2016	0.6	11.80	25.30	1,500.00	7,403.00
2/6/2016	0.8	15.50	31.85	1,500.70	7,643.50
2/7/2016	0.9	16.50	33.64	1,498.30	7,738.00
2/8/2016	1.3	22.80	33.10	1,500.20	7,907.10
2/9/2016	1.4	24.80	34.26	1,500.00	7,966.90
2/10/2016	1.4	24.30	34.86	1,511.50	8,061.20
2/11/2016	1.1	19.60	31.18	1,505.50	8,065.30
2/12/2016	1.3	22.00	34.52	1,505.00	7,996.00
2/13/2016	1.5	25.10	30.75	1,491.10	8,114.20
2/14/2016	1.3	24.00	31.57	1,497.50	7,775.60
2/15/2016	1.1	21.80	30.49	1,516.20	7,026.50
2/16/2016					
2/17/2016					

2/18/2016					
2/19/2016					
2/20/2016	1.6	29.50	29.30	1,509.70	7,634.50
2/21/2016	1.6	28.50	31.40	1,499.40	8,045.20
2/22/2016	2.1	35.10	33.73	1,494.00	8,161.50
2/23/2016	2.3	39.90	29.55	1,496.00	8,125.20
2/24/2016	1.7	28.90	32.05	1,500.40	8,324.00
2/25/2016	1.7	29.40	28.21	1,512.90	8,263.00
2/26/2016	1.5	30.50	24.84	1,517.40	6,998.10
2/27/2016	2.3	39.40	28.40	1,508.80	8,158.70
2/28/2016	2.3	40.60	29.60	1,512.60	8,065.20
2/29/2016	1.9	33.20	30.70	1,503.00	7,941.80
3/1/2016	2.3	41.00	30.92	1,495.00	7,981.10
3/2/2016	2.5	43.50	30.01	1,497.10	8,117.30
3/3/2016	2.6	45.30	22.73	1,506.50	8,003.30
3/4/2016	2.8	48.60	26.28	1,503.70	7,923.40
3/5/2016	2.4	42.30	29.73	1,503.80	8,000.10
3/6/2016	2.0	35.00	29.43	1,503.10	7,897.50
3/7/2016	1.9	32.90	28.53	1,501.80	7,994.30
3/8/2016	2.9	51.80	31.34	1,497.70	7,910.80
3/9/2016	3.6	63.30	36.12	1,495.60	7,888.30
3/10/2016	1.8	33.60	20.60	1,499.40	7,510.20
3/11/2016	1.8	32.00	28.98	1,507.00	7,978.40
3/12/2016	1.4	24.80	30.70	1,503.90	7,863.50
3/13/2016	1.6	27.90	32.83	1,503.80	7,936.20
3/14/2016	1.5	26.40	33.21	1,496.90	7,987.10
3/15/2016	1.8	31.40	35.49	1,508.70	7,924.70
3/16/2016	1.6	28.20	34.81	1,506.10	8,003.80
3/17/2016	1.5	25.00	36.26	1,503.80	8,107.80
3/18/2016	0.0	2.00			972.20
3/19/2016					
3/20/2016					
3/21/2016	1.2	21.50	33.33	1,507.10	7,775.40
3/22/2016	1.5	27.50	32.58	1,508.50	7,803.40
3/23/2016	1.4	24.20	25.96	1,505.50	7,866.20
3/24/2016	1.8	31.90	37.62	1,496.80	8,090.60
3/25/2016	2.3	38.60	35.41	1,498.90	8,204.10
3/26/2016	0.5	19.80		1,491.80	3,827.40
3/27/2016					
3/28/2016	1.7	30.00	32.44	1,504.70	7,969.10
3/29/2016	1.4	26.00	26.97	1,486.40	7,780.10
3/30/2016	1.9	32.40	35.05	1,500.80	8,005.60
3/31/2016	2.2	39.20	34.32	1,496.60	8,016.80

Minimum	0.0	2.00	13.41	1,465.40	972.20
Maximum	3.6	63.30	37.62	1,535.00	8,324.00
Average	1.5	27.01	29.88	1,504.01	7,677.75
Sum	125.6	2,242.10	2,390.75	123,328.80	637,253.52

Section Five

Quarterly Fluid Bed Incinerator Preventative Maintenance Records January 1, 2016 to March 31, 2016 40 CFR Part 60, Subpart A & O and 40 CFR Part 503

Data Submitted:

➤ ***Preventative maintenance records***

Please Note: The new maintenance software generates multiple tasks for each piece of equipment thus condensing the number of maintenance records

➤ ***FBI-CEM operation records***

➤ ***FBI-Daily equipment inspection log***

➤ ***FBI-Plume observation log***

NOTE:

The Fluid Bed incinerator operates under 40 CFR Part 69, Subparts A & O and 40 CFR Part 503 regulations. This report satisfies paragraphs 15, 16, and 64B of the consent decree. Verifying operation and maintenance of the FBI is in accord with the Fluid Bed Incineration Operation and Maintenance Plan previously submitted. Section 5 also satisfies Section 8 (Preventative Maintenance) of the FBI Operations & Maintenance plan that is different from the Sewerage & Water Board of New Orleans Preventative Maintenance Program.



Fluid Bed Incinerator PM Report

January 1, 2016 – March 31, 2016

Description	No. of PMs Completed
Total Monthly Preventive Maintenance (P)	13
Total Quarterly Preventive Maintenance (P)	1
Total Semi-Annual Preventive Maintenance (P)	2
Total Annual Preventive Maintenance (P)	2
Total Corrective Maintenance (R)	8
Total FBI Maintenance Submitted	26



NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

4/8/2016

10:06:39AM

<u>WORK REQUIRED DATE</u>	<u>TASK FINISH</u>	<u>WO NO</u>	<u>WORK TYPE</u>	<u>ASSET ID</u>	<u>ASSET_DESC</u>	<u>WORK_DESC</u>	<u>COMMENTS</u>	<u>EMPLOYEE_NAME</u>	<u>REGULAR HOURS</u>	<u>PREMIUM HOURS</u>
3/21/2016	3/21/2016	1600229	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI ASH PUMP PM	Task Completed	GAGLIANO,MARIO	2.00	0.00
3/21/2016	3/21/2016	1600322	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI INSPECTION PM	tasks complete	JONES,AARON	3.30	0.00
3/21/2016	3/21/2016	1600322	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI INSPECTION PM	tasks complete	BILLIOT,EUGENE	3.00	0.00
3/15/2016	3/15/2016	1600221	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Task Completed	GAGLIANO,MARIO	1.50	0.00
3/14/2016	3/14/2016	1600160	P	ASSET_LIST	Asset List - New Orleans	ANNUAL - FBI INSPECTION PM	tasks finished	SHULIN,STEVEN	8.00	0.00
3/14/2016	3/14/2016	1600160	P	ASSET_LIST	Asset List - New Orleans	ANNUAL - FBI INSPECTION PM	tasks finished	WALTERS,DAVID	8.00	0.00
3/14/2016	3/14/2016	1600160	P	ASSET_LIST	Asset List - New Orleans	ANNUAL - FBI INSPECTION PM	tasks finished	GAGLIANO,MARIO	8.00	0.00
3/14/2016	3/14/2016	1600216	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	Task Completed	JONES,AARON	3.00	0.00
3/9/2016	3/9/2016	1600208	P	ASSET_LIST	Asset List - New Orleans	QUARTERLY - FBI INSPECTION PM	Task Completed	GAGLIANO,MARIO	3.00	0.00
3/9/2016	3/1/2016	1600152	P	0000000415	FBI CEM SYSTEM	SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	Task Completed. Contracted out to STI.	JONES,AARON	1.00	0.00
2/20/2016	2/20/2016	1600168	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI ASH PUMP PM	Task Complete	BILLIOT,EUGENE	1.00	0.00
2/20/2016	2/19/2016	1600186	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI INSPECTION PM	Task Complete	JONES,AARON	1.25	0.00
2/14/2016	2/14/2016	1600121	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Task Complete	GAGLIANO,MARIO	1.00	0.00
11/30/2015	2/12/2016	1500752	R	0000000423	FBI FLUIDIZED BED AIR BLOWER	Flux drive for FBI Blower	Flux drive delivered 2/12/2016. Installation to be scheduled. Installed didn't work returned FedEx freight 204728234-4. 3/15/16		0.00	0.00
2/13/2016	2/5/2016	1600119	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	CEMS FBI task complete	BILLIOT,EUGENE	1.50	0.00
12/31/2015	2/1/2016	1501373	R	0000000419	FBI HIGH PSI WATER SYSTEM	Need 10 high pressure hoses made up for the roof spray guns	Mike's Machine & Repair fabricated & delivered 10 spray guns po 135591		0.00	0.00
7/13/2015	1/26/2016	1500729	R	0000000421	FBI SCADA SYSTEM	Our back up computer for the FBI controls, reports and history files is not working needs repaired or replaced and all history files recovered.	Automation Onspec provided new equipment. Rockwell Automation came out on 1/26/16 to figure out configuration issues with reporting system. It's now running		0.00	0.00
1/21/2016	1/21/2016	1600046	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI ASH PUMP PM	Task Completed	BILLIOT,EUGENE	1.00	0.00
1/21/2016	1/20/2016	1600047	P	ASSET_LIST	Asset List - New Orleans	MONTHLY - FBI INSPECTION PM	Task Completed	JONES,AARON	2.00	0.00
12/31/2015	1/15/2016	1501373	R	0000000419	FBI HIGH PSI WATER SYSTEM	Need 10 high pressure hoses made up for the roof spray guns	delivered hi temp hose Ordered from Industrial & Marine Equipment p-card product qty 10 AS-GH781-6 hose assy x 60" OAL	WALTERS,DAVID	0.50	0.00
1/15/2016	1/15/2016	1600028	P	0000000432	ASH POLYMER SYSTEM	MONTHLY - FBI ASH POLYMER SYSTEM PM	Task Completed	GAGLIANO,MARIO	0.50	0.00
11/30/2015	1/14/2016	1500752	R	0000000423	FBI FLUIDIZED BED AIR BLOWER	Flux drive for FBI Blower	Bluewater Electric po 135199. disconnected motor, installed new trough & conduit to new location. installed hi-voltage wiring & reconnected motor		0.00	0.00
1/13/2016	1/13/2016	1600039	R	0000000414	FBI VENTURI SCRUBBER	venturi leak. blew hole in stainless steel plate	Repaired Venturi Leak. Welded crack.	BILLIOT,EUGENE	4.00	0.00
1/13/2016	1/13/2016	1600039	R	0000000414	FBI VENTURI SCRUBBER	venturi leak. blew hole in stainless steel plate	Repaired Venturi Leak. Welded crack.	ASEVADO,KEITH	4.00	0.00
1/14/2016	1/7/2016	1600023	P	0000000415	FBI CEM SYSTEM	MONTHLY - CEMS INSPECTION PM	Task Completed.	JONES,AARON	3.00	0.00

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: REPAIR	Status: FINISHED	Crew: CONTR
R	1500729	Dept.: STP01THM00	Area: SCA00	Shop:	
		Required Date: 13-JUL-15	Start Date: 07-JUL-15	Finish Date: 26-JAN-16	Display Notes: N
Description: Our back up computer for the FBI controls, reports and history files is not working needs repaired or replaced and all histroy files recovered.					

ASSET INFORMATION

Asset Type/ID: E / 0000000421 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI SCADA SYSTEM

Work Order/Task: 1500729 /02	Desc: replace computer and monitors. can not be repaired		
Required By: 13-JUL-15			
Task Priority: 12	Assigned To: AUTOMATIC		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Automation Onspec provided new equipment. Rockwell Automation came out on 1/26/16 to figure out cinfuration issues with reporting system. it's now running			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	Includes Qty two Dell Precision T1700 workstation (with Windows 7 64 bit) using current discounts	2	
				Shipping & insurance \$130.00		
000			/	SSD drives	2	
000			/	wireless network cards	2	
000			/	display port out cable	2	
000			/	Engineering in Onspec office to install hardware, OnSpec applications, Veolia specific configurations & test	2	
000			/	days on site for installation & testing, moving from existing to new main and to new b/u verifying all connections and auto startup of communications and redundant data recording of historical.	2	
000			/	travel & living expenses (actual invoiced) NOT TO EXCEED	2	
000			/	Remote notification & testing Ewon unit would be the same if you go with the wireless option.	1	
000			/	IFCO Repair to the FBI PLC Hot Standby Redundancy system The system was inspected and found to not be working due to outdated redundancy modules. Costs includes one site visit to bring the system to the latest available hot standby, PLC modules, cable, PLC version upgrade, & clean/ organize the PLC and HMI computer	1	
000			/	Ethernet switch: includes setup and	1	

WORK ORDER (CONDENSED) REPORT

				installation/programming	
000	/			ControlLogix 1756 PLC. Allen Bradley 1756-0A8D	2
000	/			T&M Services RED Group/Reynolds - Mike Magnon, Engineer III, ST labor rate (includes 1 hour of estimated travel time and 6 hours of estimated time on-site.) only actual time, expenses & recorded mileage will be billed	7
000	/			estimated mileage	1
000	/			supplies	1

Work Order/Task: 1500729 /01 *Desc:* Our back up computer for the FBI controls, reports and history files is not working
Required By: 13-JUL-15 *needs repaired or replaced and all histroy files recovered.*

Task Priority: 12 *Assigned To:*

Job Code: *Reason:* *Meter Reading:* *Meter:*

Comp. ID / Desc:

Warranty Exp Date:

Comments: Automation Onspec Systems po 43835 Engineering, reviewed and testing of computer having blue screen of death. on initial boot up, message appearing stating the raid was being rebuilt indicating a problem with one of the two drives or drive paths. Once done - 40 min, the computer booted fine. we have noticed it takes too long to copy data from existing computer. ran simulations to cause the CPU to be taxed, changing the load periodically. Diagnostics have been run and missing drive recorded. the disc controller on the mother board could be going bad or the disc itself. the issue is not consistent. recommended replacing PC due to above and 8 years age of the machine. created task 2 to replace computer and monitors.

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	Engineering: Initial PC health evaluation and data retrieval effort Spare FBI computer	1	
000			/	Data retrieval required, tier III service.	1	

Work Order/Task: 1500729 /03 *Desc:* Onspec laser printer not working - needs to be replaced
Required By: 13-JUL-15

Task Priority: 12 *Assigned To:*

Job Code: *Reason:* *Meter Reading:* *Meter:*

Comp. ID / Desc:

Warranty Exp Date:

Comments: purchase upgraded printer OnSpec po 66759 Dell C3760N/C3760DN/C3765DNF color laser printer & toner cartridge. Veolia installed

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	Dell color laser computer printer plus shipping costs plus one 11k black ink toner cartridge to this order. \$824.83 delivered.	1	

WORK ORDER REPORT

07/14/15 13:40

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
 Required: 30-NOV-15 Task Status: ACTIVE
Requestor: Ordoyne, Melissa Assigned To: FLUX DRIVE INC
 Crew: CONTR Contractor
Task Desc.: Flux drive for FBI Blower

Work Order
1500752 

Task
01 

Page: 1

Asset: E / 0000000423 - FBI FLUIDIZED BED AIR BLOWER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

PO 47862

COMPLETION COMMENTS: Flux Drive Delivered 2-12-2016
installation completed later date 2/16/16 Began install
returned 3/14/16

Start Date: _____ Time: _____ Completion Date: 2/12/16 Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Melissa Ordoyne Date: 2/12/16

WORK ORDER REPORT

01/11/16 10:09

Work Type: Regular Priority: 15
Est. Start Date: Deficiency Tag:
 Required: 30-NOV-15 Task Status: ACTIVE
Requestor: Ordoyne, Melissa Assigned To: BLUEWATER ELECTR.
 Crew: CONTR Contractor
Task Desc.: FBI blower motor conduit & wiring install

Work Order
1500752 

Task
03 

Page: 1

Asset: E / 0000000423 - FBI FLUIDIZED BED AIR BLOWER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: completed by Bluewater Electric po 135199. uninstal motor
instal new trough+ conduit to new location
instal hi voltage wiring, connect motor
Start Date: 1/12/16 Time: _____ Completion Date: 1/14/16 Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Melissa Ordoyne Date: 1/15/16

WORK ORDER (CONDENSED) REPORT

16 FEB 2016

10:25 AM

Type	Work Order	Class: PLANNED	Category: OPTIMIZE	Status: FINISHED	Crew: CONTR
R	1500752	Dept.: STP01THM00	Area: FBR00	Shop:	
		Required Date: 30-NOV-15	Start Date: 14-JUL-15	Finish Date: 12-FEB-16	Display Notes: N
Description: Flux drive for FBI Blower					

ASSET INFORMATION

Asset Type/ID: E / 0000000423 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI FLUIDIZED BED AIR BLOWER

Work Order/Task: 1500752 / 01 Desc: Flux drive for FBI Blower

Required By: 30-NOV-15

Task Priority: 15

Assigned To: FLUX DRIVE

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Flux drive delivered 2/12/2016. Installation to be scheduled

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	Notes: 1) ASD Pricing based upon 3600rpm application with precision balancing for high speed operation 2) Rotork Actuator includes manual hand-crank back-up device in the event of loss of actuator power. Additional battery backup and/or a separate Hand/Auto positioning switchbox are available at additional cost 3) Actuator Mounting Kit includes mounting post and brackets and forked actuator arm. These components will be sized to fit the base modifications recommended by Flux Drive after initial site visit. 4) ASD Safety Guard is a Flux Drive approved and vented guard to provide ASD air cooling - to be sized and designed per motor base modifications recommend by Flux Drive after initial site visit 5) ASD Servicing Spool Adapter is custom designed to fit into shaft opening after base modifications are made. It is a shaft extension device with two flexible disc pack couplings, allowing the blower to be run at full motor speed in the event the ASD must be removed for servicing. 6) 16 hours of estimated design time to prepare motor base modification drawings and related drawings for actuator mounting kit, spool adapter, and safety guard. 7) Five total man-days allocated for site visit, testing and final installation. Flux Drive installer will require the assistance of site personnel for installation and commissioning.	1	

WORK ORDER (CONDENSED) REPORT

8) T&E expenses are estimated based upon two related trips to facility for inspection and installation.
 9) 20% global account discount applies to products purchased by Veolia directly from Flux Drive (labor and related expenses not discounted)
 9) Freight terms are Flux Drive can arrange shipment via UPS Freight with shipping charges invoiced separately.
 10) See attached document for terms of product evaluation
 Flux Drive guarentees that the actual energy consumption with the ADS operating the blower at 3150rpm will be 185kW +/- 5%

000	/	300 hp inline ASD (3600rpm / 600 ft-lb torque) \$37,995.00 20% Veolia Global Account Product Discount -\$10,215.00	1
000	/	Rotork LA 1510-500 Automatic Actuator w/ hand crank back up	1
000	/	base modification engineering services	16
000	/	facility inspection, testing & installation per day	5
000	/	travel & expenses estimate	1
000	/	AMK-18-RTK actuator mounting kit	1
000	/	Custom ASD safety guard	1
000	/	custom drive servicing spool adapter	1

Work Order/Task: 1500752 /02	<i>Desc: fabricate blower & motor skid per design.</i>		
<i>Required By: 30-NOV-15</i>			
<i>Task Priority: 15</i>	<i>Assigned To: MIKES MAC</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			
<i>Warranty Exp Date:</i>			
<i>Comments: Mikes Machine & Repair po 109239 fabricated new blower/motor skid for Flux drive project, supplied all hardware & fabricated new coupling guard</i>			

MATERIALS

<i>Mat'l Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
000			/	fabricate one new blower and motor skid as per design. All hardware supplied. fabricate one new coupling guard	1	

Work Order/Task: 1500752 /03	<i>Desc: FBI blower motor conduit & wiring install</i>		
<i>Required By: 30-NOV-15</i>			
<i>Task Priority: 15</i>	<i>Assigned To: BLUEWATER</i>		
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>
<i>Comp. ID / Desc:</i>			

WORK ORDER (CONDENSED) REPORT

16 FEB 2016

10:25 AM

Warranty Exp Date:

Comments: Bluewater Electric po 135199. disconnected motor, installed new trough & conduit to new location. installed hi-voltage wiring & reconnected motor

MATERIALS

<u>Mat'l</u> <u>Item</u>	<u>Store</u>	<u>Primary Bin</u>	<u>Stock Type / Code</u>	<u>Item Description</u>	<u>Qty. Est.</u>	<u>UOM</u>
000			/	labor & material to complete the following: Disconnect electric motor Remove existing sealtite, LB fitting and conduit. Install new trough and continue conduit to new location. Install new LB fitting and sealtite. Provide and install new high voltage wiring, furnish and install inline high voltage splice and new high voltage motor connection.	1	

WORK ORDER REPORT

02/26/16 11:33

Work Type: Regular Priority: 18
Est. Start Date: Deficiency Tag:
Required: 17-OCT-15 Task Status: ACTIVE
Requestor: Shulin, Steven Assigned To:
Crew: MAINT Maintenance
Task Desc.: Need to replace and order new T/C for Heat-exchange out duct temp.

Work Order
1501052 

Task
01 

Page: 1

Asset: E / 0000000412 - FBI PIPING & DUCT WORK
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:


PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Task Complete

Start Date: 10/16/15 Time: 1:00 Completion Date: 10/16/15 Time: 4:00

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *D. Walter* Date: 10/16/15



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

[Printable Version](#)

Work Order Information

Work Order: 1501052 / 01 [Q](#)
 Description: Need to replace and order new T/C for Heat-exchange out duct temp.

Timekeeping Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
10/16/2015	JO8963 Q	JONES, AARON	Posted	SD01	SCHED	3.00			

1 - 1 of 1 [D](#) [D](#) [D](#)

Direct Charges Summary

0 of 0 [D](#) [D](#) [D](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [D](#) [D](#) [D](#)

Materials Used Summary

0 of 0 [D](#) [D](#) [D](#)

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 [D](#) [D](#) [D](#)

Service History Summary

0 of 0 [D](#) [D](#) [D](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [D](#) [D](#) [D](#)

Task Progress Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	ELECTRICAL	FAULT	ELEC	REPAIR	

1 - 1 of 1 [D](#) [D](#) [D](#)

Activity Tracking Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/26/2016	160000000000158 Q	0				E Q	0000000412 Q			

1 - 1 of 1 [D](#) [D](#) [D](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: INSTALL	Status: FINISHED	Crew: MAINT
R	1501052	Dept.: STP01THM00	Area: FBR00	Shop:	
Required Date: 17-OCT-15		Start Date: 16-OCT-15		Finish Date: 16-OCT-15	Display Notes: N
Description: Need to replace and order new T/C for Heat-exchange out duct temp.					

ASSET INFORMATION

Asset Type/ID: E / 0000000412 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI PIPING & DUCT WORK

Work Order/Task: 1501052 /01	Desc: Need to replace and order new T/C for Heat-exchange out duct temp.				
Required By: 17-OCT-15					
Task Priority: 18	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: thermocouple was replaced and temperature is working properly					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

04/06/16 13:10

Work Type: Regular Priority: 12
Est. Start Date: Deficiency Tag:
Required: 02-DEC-15 Task Status: FINISHED
Requestor: Shulin, Steven Assigned To:
Crew: MAINT Maintenance
Task Desc.: Packing is leaking needs to be tightened

Work Order
1501311 

Task
01 

Page: 1

Asset: E / 0000000428 - FBI ASH PUMP 1
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Task Complete by Eugene

Start Date: 12/2/15 Time: 8AM Completion Date: 12/2/15 Time: 9AM

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *D. Walters* Date: 12/3/15



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 1501311 / 01

Description: Packing is leaking needs to be tightened

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
12/02/2015	TN-002	Billiot, Eugene	Posted	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	MECHANIC	FATIGUE	MECH	REPAIR	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/26/2016	160000000000146	0				E	0000000428			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: REPAIR	Status: FINISHED	Crew: MAINT
R	1501311	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 02-DEC-15	Start Date: 02-DEC-15	Finish Date: 02-DEC-15	Display Notes: N
Description: Packing is leaking needs to be tightened					

ASSET INFORMATION

Asset Type/ID: E / 0000000428
 Description: FBI ASH PUMP 1

Warranty Exp. Date:

Parent Asset Type/ID: /

Work Order/Task: 1501311 / 01	<i>Desc: Packing is leaking needs to be tightened</i>				
<i>Required By: 02-DEC-15</i>					
<i>Task Priority: 12</i>	<i>Assigned To:</i>				
<i>Job Code:</i>	<i>Reason:</i>	<i>Meter Reading:</i>	<i>Meter:</i>		
<i>Comp. ID / Desc:</i>					
<i>Warranty Exp Date:</i>					
<i>Comments: Task Complete</i>					



MATERIALS

<i>Mat'l Item</i>	<i>Store</i>	<i>Primary Bin</i>	<i>Stock Type / Code</i>	<i>Item Description</i>	<i>Qty. Est.</i>	<i>UOM</i>
-------------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

04/06/16 13:11

Work Type: Regular Priority: 18
Est. Start Date: Deficiency Tag:
Required: 31-DEC-15 Task Status: CLOSED
Requestor: Shulin, Steven Assigned To:
Crew: MAINT Maintenance
Task Desc.: Need 10 high pressure hoses made up for the roof spray guns

Work Order
1501373 
Task
01 

Page: 1

Asset: E / 0000000419 - FBI HIGH PSI WATER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MGMT	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Task Completed
Hoses made up by contractor
Start Date: _____ Time: _____ Completion Date: _____ Time: _____

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *D. Walters* Date: *12/31/15*

WORK ORDER REPORT

02/26/16 11:35

Work Type: Regular	Priority: 18
Est. Start Date:	Deficiency Tag:
Required: 31-DEC-15	Task Status: FINISHED
Requestor: Shulin, Steven	Assigned To: MIKES MACHINE & RE
Crew: MAINT Maintenance	
Task Desc.: need 10 roof spray guns fabricated	

Work Order
1501373 

Task
02 

Page: 2

Asset: E / 0000000419 - FBI HIGH PSI WATER SYSTEM
Alias:
Bldg: EB SOLIDS - EB - SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
----------------	-------

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
------------	-------------	-----------------	--------------	-----------------	------------

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
				provide labor, material & equipment to fabricate FBI roof spray guns that nozzles go into	10	

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date
----------	------	--------	---------------

COMPLETION COMMENTS:
Task Complete
Start Date: 12/30/15 Time: 9:00 Completion Date: 12/31/15 Time: 9:30

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *D. Walter* Date: 12/30/15

WORK ORDER (CONDENSED) REPORT

<u>Type</u>	<u>Work Order</u>	<u>Class</u> : PLANNED	<u>Category</u> : INSTALL	<u>Status</u> : CLOSED	<u>Crew</u> : MAINT
R	1501373	<u>Dept.</u> : STP01THM00	<u>Area</u> : FBR00	<u>Shop</u> :	
		<u>Required Date</u> : 31-DEC-15	<u>Start Date</u> : 22-DEC-15	<u>Finish Date</u> : 01-FEB-16	<u>Display Notes</u> : N
<u>Description</u> : Need 10 high pressure hoses made up for the roof spray guns					

ASSET INFORMATION

Asset Type/ID: E / 0000000419 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI HIGH PSI WATER SYSTEM

Work Order/Task : 1501373 /01	<u>Desc</u> : Need 10 high pressure hoses made up for the roof spray guns				
<u>Required By</u> : 31-DEC-15					
<u>Task Priority</u> : 18	<u>Assigned To</u> :				
<u>Job Code</u> :	<u>Reason</u> :	<u>Meter Reading</u> :	<u>Meter</u> :		
<u>Comp. ID / Desc</u> :					
<u>Warranty Exp Date</u> :					
<u>Comments</u> : delivered hi temp hose Ordered from Industrial & Marine Equipment p-card product qty 10 AS-GH781-6 hose assy x 60" OAL					

MATERIALS

<u>Mat'l</u>	<u>Store</u>	<u>Primary Bin</u>	<u>Stock Type / Code</u>	<u>Item Description</u>	<u>Qty. Est.</u>	<u>UOM</u>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

Work Order/Task : 1501373 /02	<u>Desc</u> : need 10 roof spray guns fabricated				
<u>Required By</u> : 31-DEC-15					
<u>Task Priority</u> : 18	<u>Assigned To</u> : MIKES MAC				
<u>Job Code</u> :	<u>Reason</u> :	<u>Meter Reading</u> :	<u>Meter</u> :		
<u>Comp. ID / Desc</u> :					
<u>Warranty Exp Date</u> :					
<u>Comments</u> : Mike's Machine & Repair fabricated & delivered 10 spray guns po 135591					

MATERIALS


<u>Mat'l</u>	<u>Store</u>	<u>Primary Bin</u>	<u>Stock Type / Code</u>	<u>Item Description</u>	<u>Qty. Est.</u>	<u>UOM</u>
000			/	provide labor, material & equipment to fabricate FBI roof spray guns that nozzles go into	10	

WORK ORDER REPORT

01/18/16 00:41

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 14-JAN-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - CEMS INSPECTION PM	

Work Order
1600023



Task
01



Page: 11

Asset: E / 0000000415 - FBI CEM SYSTEM	
Component ID:	Description:
Department: STP01THM00	Area: MNT00
Task Building: EB SOLIDS - EB -SOLIDS BUILDING	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <ul style="list-style-type: none"> <input checked="" type="checkbox"/> Inspect the FBI CEMS calibration gasses in service. <input checked="" type="checkbox"/> Change out all empty bottles. <input checked="" type="checkbox"/> Order replacement bottles when inventory reaches one change remaining. <input checked="" type="checkbox"/> Inspect the CEMS sample cooler pump for proper operation. <input checked="" type="checkbox"/> Inspect the CEMS filter and clean/replace as necessary.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1	1			

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:


ALL task are completed. CEM's is working properly. Aaron Jones 3 hrs 1/7/16

Start Date: 1/7/16 Time: _____ Completion Date: 1/7/16 Time: _____

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required: _____



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)**
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600023 / 01 [🔍](#)
 Description: MONTHLY - CEMS INSPECTION PM

[Timekeeping](#)
[Direct Charges](#)
[Materials Used](#)
[Service History](#)
[Task Progress](#)
[Activity Tracking](#)

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/07/2016	JO8963	JONES, AARON	Posted	SD01	SCHED	3.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
01/18/2016	160000000000027	0				E	0000000415			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600023	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 14-JAN-16	Start Date: 07-JAN-16	Finish Date: 07-JAN-16	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

Work Order/Task:	1600023 / 01	Desc: MONTHLY - CEMS INSPECTION PM			
Required By: 14-JAN-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Completed.					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/18/16 00:41

Work Type: <i>PM</i>	Priority: <i>8</i>
Est. Start Date:	Deficiency Tag:
Required: <i>15-JAN-16</i>	Task Status: <i>ACTIVE</i>
PM Route No:	Assigned To:
Crew: <i>MAINT Maintenance</i>	
Task Desc.: <i>MONTHLY - FBI ASH POLYMER SYSTEM PM</i>	

Work Order
1600028



Task
01



Page: 16

Asset: <i>E / 0000000432 - ASH POLYMER SYSTEM</i>	
Component ID:	Description:
Department: <i>STP01THM00</i>	Area: <i>ASH00</i>
Task Building: <i>EB SOLIDS - EB -SOLIDS BUILDING</i>	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<input checked="" type="checkbox"/> With the system running, check for proper operations and for leaks. <input checked="" type="checkbox"/> Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
<i>MAINT</i>	<i>1</i>	<i>.25</i>	<i>.5</i>	<i>0</i>	<i>complete</i>

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: *TASK complete*

Start Date: *1-15-16* Time: *7:00 am* Completion Date: *1-15-16* Time: *7:30 am*

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required:

Foreman: *[Signature]* Date: *1-19-16*



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600028 / 01 [Q](#)

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

[Timekeeping](#)
[Direct Charges](#)
[Materials Used](#)
[Service History](#)
[Task Progress](#)
[Activity Tracking](#)

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/15/2016	GA0980 Q	Gagliano, Mario	Posted	SD01	SCHED	0.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
01/19/2016	160000000000049 Q	0				E Q	000000432 Q			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600028	Dept.: STP01THM00	Area: ASH00	Shop:	
		Required Date: 15-JAN-16	Start Date: 15-JAN-16	Finish Date: 15-JAN-16	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E /0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
Description: ASH POLYMER SYSTEM

Work Order/Task: 1600028 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM				
Required By: 15-JAN-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Completed					

MATERIALS

<u>Mat'l</u>	<u>Store</u>	<u>Primary Bin</u>	<u>Stock Type / Code</u>	<u>Item Description</u>	<u>Qty. Est.</u>	<u>UOM</u>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT

04/06/16 13:12

Work Type: Regular Priority: 18
Est. Start Date: Deficiency Tag:
Required: 13-JAN-16 Task Status: ACTIVE
Requestor: Ordoyne, Melissa Assigned To:
Crew: MAINT Maintenance
Task Desc.: venturi leak, blew hole in stainless steel plate

Work Order
1600039 
Task
01 

Page: 1

Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft	2		4hrs		

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS:
Task Completed
Repaired Venturi Leak
Eugene & Keith

Start Date: 1/13/16 Time: 8AM Completion Date: 1/13/16 Time: 12PM

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required: _____

Signature: *D. Walter* Date: 1/13/16



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 1600039 / 01 [🔗](#)
 Description: venturi leak. blew hole in stainless steel plate

Timekeeping Summary

1 - 9 of 9

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
04/06/2016	KE2989	KEEGAN, KYLER	Unprocessed	SD01	SCHED				
04/06/2016	RI3159	RIVERA, JEROME	Unprocessed	SD01	SCHED				
04/06/2016	BR5762	Brown, Joseph	Unprocessed	SD01	SCHED				
04/06/2016	FA5503	Fazo, Tihomir	Unprocessed	SD01	SCHED				
04/06/2016	GA0980	Gagliano, Mario	Unprocessed	SD01	SCHED				
04/06/2016	MA5101	Macon, Loren	Unprocessed	SD01	SCHED				
04/06/2016	MI7721	Miller, Douglas	Unprocessed	SD01	SCHED				
01/13/2016	TN-002	Billiot, Eugene	Unprocessed	SD01	SCHED	4.00			
01/13/2016	AS6451	ASEVADO, KEITH	Unprocessed	SD01	SCHED	4.00			

1 - 9 of 9

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storerroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	MECHANIC	LEAKING	MECH	REPAIR	

1 - 1 of 1

Activity Tracking Summary

0 of 0

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
No data to display										

0 of 0

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: UNPLANNED	Category: REPAIR	Status: FINISHED	Crew: MAINT
R	1600039	Dept.: STP01THM00	Area: SCB00	Shop:	
Required Date: 13-JAN-16		Start Date: 13-JAN-16		Finish Date: 13-JAN-16	
Description: venturi leak. blew hole in stainless steel plate					
Display Notes: N					

ASSET INFORMATION

Asset Type/ID: E/0000000414 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI VENTURI SCRUBBER

Work Order/Task: 1600039 /01	Desc: venturi leak. blew hole in stainless steel plate				
Required By: 13-JAN-16					
Task Priority: 18	Assigned To:				
Job Code:	Reason:	Meter Reading:		Meter:	
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Repaired Venturi Leak. Welded crack.					


MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

02/10/16 00:52

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
Required: 21-JAN-16 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

Work Order
1600046 

Task
01 

Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

[] Asset: 0000000428	FBI ASH PUMP 1	Split 50
[] Asset: 0000000429	FBI ASH PUMP 2	Split 50

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. [] Grease the pump to drive shaft coupling in accordance with the lubrication schedule. [] Clean the cooling air vents on the motor. [] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary. [] Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	1	1	0	complete

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
------------	-------	-------------	-------------------	------------------	-----------	-----------

ATTACHMENTS:


PERMITS:	Type	Number	Acquired Date
----------	------	--------	---------------

COMPLETION COMMENTS: *Task complete*

Start Date: 1/21/16 Time: 10:00 Completion Date: 1/21/16 Time: 11:00

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: *Eugene B. [Signature]* Date: 2/10/16



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600046 / 01 [Q](#)
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/21/2016	TN-002 Q	Billiot, Eugene	Posted	SD01	SCHED	1.00			

1 - 1 of 1 [D](#) [D](#) [D](#)

Direct Charges Summary

0 of 0 [D](#) [D](#) [D](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [D](#) [D](#) [D](#)

Materials Used Summary

0 of 0 [D](#) [D](#) [D](#)

Stock Code	Storerom	Description	Quantity Used
No data to display			

0 of 0 [D](#) [D](#) [D](#)

Service History Summary

0 of 0 [D](#) [D](#) [D](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [D](#) [D](#) [D](#)

Task Progress Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 [D](#) [D](#) [D](#)

Activity Tracking Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/22/2016	160000000000114 Q	0				F Q	ASSET_LIST Q			

1 - 1 of 1 [D](#) [D](#) [D](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600046	Dept.:	Area:	Shop:	
	Required Date: 21-JAN-16	Start Date: 21-JAN-16	Finish Date: 21-JAN-16	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600046 /01	Desc: MONTHLY - FBI ASH PUMP PM		
Required By: 21-JAN-16			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Task Completed			

MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT


02/22/16 08:42

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 21-JAN-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - FBI INSPECTION PM	

Work Order
1600047



Task
01



Page: 26

Asset: F / ASSET_LIST - Asset List - New Orleans	
Component ID:	Description:
Department:	Area:

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><input checked="" type="checkbox"/> Bed temperature thermal couple control.</p> <p><input checked="" type="checkbox"/> Scrubber thermal couple #1.</p> <p><input checked="" type="checkbox"/> Scrubber thermal couple #2.</p> <p><input checked="" type="checkbox"/> Scrubber thermal couple #3.</p> <p><input checked="" type="checkbox"/> Bed temperature thermal couple #4.</p> <p><input checked="" type="checkbox"/> Bed temperature thermal couple #5.</p> <p><input type="checkbox"/> Scrubber disk actuator.</p> <p>Fluiddizing blower</p> <p><input checked="" type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input checked="" type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input checked="" type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input checked="" type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input checked="" type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input checked="" type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p>Preheat blower</p> <p><input checked="" type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input checked="" type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input checked="" type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input checked="" type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input checked="" type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input checked="" type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><input checked="" type="checkbox"/> Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.</p> <p><input checked="" type="checkbox"/> Observe the water pressure pump for smooth and proper operation.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion
MAINT	1	2			

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

WORK ORDER REPORT

02/22/16 08:42

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date
------	--------	---------------

COMPLETION COMMENTS:

Instrumentation test are completed. Controller is working in manual not automatic. 1 1/2 hours AAZW JWC


Start Date: 1/20/16 Time: 13:00 Completion Date: 1/20/16 Time: 15:00

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required:

Foreman:  Date: _____



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600047 / 01 [C](#)
 Description: MONTHLY - FBI INSPECTION PM

Timekeeping Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
01/20/2016	JO8963 C	JONES, AARON	Posted	SD01	SCHED	2.00			

1 - 1 of 1 [D](#) [D](#) [D](#)

Direct Charges Summary

0 of 0 [D](#) [D](#) [D](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [D](#) [D](#) [D](#)

Materials Used Summary

0 of 0 [D](#) [D](#) [D](#)

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 [D](#) [D](#) [D](#)

Service History Summary

0 of 0 [D](#) [D](#) [D](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [D](#) [D](#) [D](#)

Task Progress Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 [D](#) [D](#) [D](#)

Activity Tracking Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/26/2016	16000000000147 C	0				F C	ASSET_LIST C			

1 - 1 of 1 [D](#) [D](#) [D](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600047	Dept.:	Area:	Shop:	
	Required Date: 21-JAN-16	Start Date: 20-JAN-16	Finish Date: 20-JAN-16	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600047 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 21-JAN-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Completed					



MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

01/14/16 05:16

Work Type: Regular Priority: 12
Est. Start Date: Deficiency Tag:
Required: 18-DEC-15 Task Status: ACTIVE
Requestor: Ordoyne, Melissa Assigned To: STI CEMS
Crew: CONTR Contractor
Task Desc.: cems repair parts

Work Order
1600049 
Task
01 

Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: replaced cooler fan assembly 200E
STI CEMS filter, optic lens wv MDL MICROA
PO cooler assy kit
120652 replaced parts after Pm inspection

Start Date: 12/17/15 Time: Completion Date: 12/17/15 Time: 4 hours to install

FAILURE CODES:
Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: Melissa Ordoyne Date: 12/17/15

WORK ORDER (CONDENSED) REPORT

16 FEB 2016

10:27 AM

Type	Work Order	Class: UNPLANNED	Category: INSTALL	Status: FINISHED	Crew: CONTR
R	1600049	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 18-DEC-15	Start Date: 10-DEC-15	Finish Date: 17-DEC-15	Display Notes: N
Description: cems repair parts					

ASSET INFORMATION

Asset Type/ID: E / 0000000415

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

Work Order/Task: 1600049 /01 Desc: cems repair parts

Required By: 18-DEC-15

Task Priority: 12

Assigned To: STI CEMS

Job Code:

Reason:

Meter Reading:

Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: STI CEMS po 120652 replaced parts after PM inspection. replaced cooler fan assembly 200E, filter, optic lens UV MDL M100A, & cooler assy kit

MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT


02/22/16 08:42

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 13-FEB-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - CEMS INSPECTION PM	

Work Order
1600119



Task
01



Page: 102

Asset: E / 0000000415 - FBI CEM SYSTEM	
Component ID:	Description:
Department: STP01THM00	Area: MNT00
Task Building: EB SOLIDS - EB -SOLIDS BUILDING	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p>[X] Inspect the FBI CEMS calibration gasses in service. [X] Change out all empty bottles. [X] Order replacement bottles when inventory reaches one change remaining. [X] Inspect the CEMS sample cooler pump for proper operation. [X] Inspect the CEMS filter and clean/replace as necessary.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1	1			

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date


COMPLETION COMMENTS: CEM's FBI Task are completed

Start Date: 2/5/16 Time: 8:00 am Completion Date: 2/5/16 Time: 9:30 am


FAILURE CODES:	Failure: _____	Repair: _____	Component: _____
Follow-up Action Required: _____			

WORK ORDER REPORT

02/22/16 08:42

Foreman: 

Date: 2/5/16
2/22/16
filled out



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600119 / 01

Description: MONTHLY - CEMS INSPECTION PM

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/05/2016	TN-002	Billiot, Eugene	Posted	SD01	SCHED	1.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/26/2016	160000000000154	0				E	0000000415			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600119	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 13-FEB-16	Start Date: 05-FEB-16	Finish Date: 05-FEB-16	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415

Warranty Exp. Date:

Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

Work Order/Task:	1600119 /01	Desc:	MONTHLY - CEMS INSPECTION PM		
Required By:	13-FEB-16				
Task Priority:	8	Assigned To:			
Job Code:		Reason:	Meter Reading:	Meter:	
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: CEMS FBI task complete					

MATERIALS


<u>Mat'l</u>	<u>Store</u>	<u>Primary Bin</u>	<u>Stock Type / Code</u>	<u>Item Description</u>	<u>Qty. Est.</u>	<u>UOM</u>
--------------	--------------	--------------------	--------------------------	-------------------------	------------------	------------

WORK ORDER REPORT


02/22/16 08:42

Work Type: <i>PM</i>	Priority: <i>8</i>
Est. Start Date:	Deficiency Tag:
Required: <i>14-FEB-16</i>	Task Status: <i>ACTIVE</i>
PM Route No:	Assigned To:
Crew: <i>MAINT Maintenance</i>	
Task Desc.: <i>MONTHLY - FBI ASH POLYMER SYSTEM PM</i>	

Work Order
1600121



Task
01



Page: 105

Asset: <i>E / 0000000432 - ASH POLYMER SYSTEM</i>	
Component ID:	Description:
Department: <i>STP01THM00</i>	Area: <i>ASH00</i>
Task Building: <i>EB SOLIDS - EB -SOLIDS BUILDING</i>	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<input type="checkbox"/> With the system running, check for proper operations and for leaks. <input type="checkbox"/> Clean any polymer leaks that would create a slip hazard.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
MAINT	1	.25	1	0	<i>Complete</i>

MATERIALS:				Qty. Est.	Qty. Used
Store	Primary Bin	Stock Type / Code	Item Description		

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: *Task complete*

Start Date: *2-14-16* Time: *10:00 AM* Completion Date: *2-14-16* Time: *11:00 AM*

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required:

Foreman: *Mario Gagliano* Date: *2-24-16*



Cost and Closeout

[Home](#) > [Search Work Order](#) > [Results Work Order](#) > [Summary](#)

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1800121 / 01
 Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

- [Timekeeping](#)
- [Direct Charges](#)
- [Materials Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/14/2016	GA0980	Gagliano, Marjo	Posted	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
02/25/2016	180000000000140	0				E	000000432			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600121	Dept.: STP01THM00	Area: ASH00	Shop:	
Required Date: 14-FEB-16		Start Date: 14-FEB-16		Finish Date: 14-FEB-16	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E/0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: ASH POLYMER SYSTEM

Work Order/Task: 1600121 /01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM				
Required By: 14-FEB-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Complete					

MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT


03/22/16 06:35

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 09-MAR-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM	

Work Order
1600152



Task
01



Page: 15

Asset: E / 0000000415 - FBI CEM SYSTEM	
Component ID:	Description:
Department: STP01THM00	Area: MNT00
Task Building: EB SOLIDS - EB -SOLIDS BUILDING	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.</p> <p>[] Calibrate CEMS unit.</p>

RESOURCES:					
Craft	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
TRADE	1	1			

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
			perform bi-monthly PM on FBI CEMS equipment and analyzers provide 6 bi-monthly visits consisting of 1 1/2 days on-site each visit If additional days are required or emergency service between regularly scheduled maintenance visits VW will issue a different purchase order and will be invoiced at a reduced rate \$1,100 per day plus expenses	1	

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

WORK ORDER REPORT

03/22/16 06:35

COMPLETION COMMENTS:


Contractor came and performed all task that was required

Start Date: 3/1/16 Time: _____ Completion Date: 3/1/16 Time: _____


FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required:

Foreman: 

Date: 3/23/16



Cost and Closeout

Home > Search Work Orders > Results Work Order > Summary

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600152 / 01
 Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/01/2016	JO8963	JONES, AARON	Posted	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storerroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000325	0				E	0000000415			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600152	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 09-MAR-16	Start Date: 01-MAR-16	Finish Date: 01-MAR-16	Display Notes: N
Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM					

ASSET INFORMATION

Asset Type/ID: E/0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 1600152 /01	Desc: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM		
Required By: 09-MAR-16			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Task Completed. Contracted out to STI.			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
000			/	perform bi-monthly PM on FBI CEMS equipment and analyzers provide 6 bi-monthly visits consisting of 1 1/2 days on-site each visit If additional days are required or emergency service between regularly scheduled maintenance visits VW will issue a different purchase order and will be invoiced at a reduced rate \$1,100 per day plus expenses	1	EA

WORK ORDER REPORT

04/04/16 10:07

Work Type: PM Est. Start Date: Required: 14-MAR-16 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: ANNUAL - FBI INSPECTION PM	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To:
--	---

Work Order
1600160


Task
01


Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

<input type="checkbox"/>	Asset: 0000000410 FBI REACTOR	Split 10
<input type="checkbox"/>	Asset: 0000000411 FBI WINDBOX	Split 10
<input type="checkbox"/>	Asset: 0000000412 FBI PIPING & DUCT WORK	Split 10
<input type="checkbox"/>	Asset: 0000000413 FBI HEAT EXCHANGER	Split 10
<input type="checkbox"/>	Asset: 0000000414 FBI VENTURI SCRUBBER	Split 10
<input type="checkbox"/>	Asset: 0000000416 FBI EXHAUST STACK	Split 10
<input type="checkbox"/>	Asset: 0000000419 FBI HIGH PSI WATER SYSTEM	Split 10
<input type="checkbox"/>	Asset: 0000000420 FBI HIGH PSI SPRAY PUMP	Split 10
<input type="checkbox"/>	Asset: 0000000423 FBI FLUIDIZED BED AIR BLOWER	Split 10
<input type="checkbox"/>	Asset: 0000000425 FBI PREHEAT BLOWER	Split 10

Task Note Type	Notes
TASKINST	<p>THIS IS THE ANNUAL INCINERATOR SHUT DOWN AND INSPECTION WORK ORDER. CHECK TO ENSURE GOOD WEATHER FOR AT LEAST 3 DAYS FOR THIS WORK TO BE COMPLETED. COORDINATE WITH OPERATIONS PRIOR TO INITIATING WORK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. FOLLOW ALL LOTO STEPS WHEN PERFORMING THIS PM AND ALLOW FBI TO COOL SUFFICIENTLY BEFORE ENTERING UNIT, heat exchanger, and scrubber.</p> <p><i>Fluidizing Blower and Preheat Blower</i></p> <p><input checked="" type="checkbox"/> Check coupling unit for proper alignment.</p> <p><input checked="" type="checkbox"/> Stop the unit and remove the oil drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.</p> <p><input checked="" type="checkbox"/> Stop the unit and remove the relief plugs from the bottom of the blower bearings, wipe the old grease off the grease zerks, start the unit up and add a couple of shots of the correct grease. Let run for 30 minutes, then stop the unit wipe grease from the relief holes and reinstall the plugs, also wipe the grease off the zerks, then put the unit back on line. Start the unit back up and check for leaks.</p> <p><i>Preheat blower</i></p> <p><input type="checkbox"/> Check coupling unit for proper alignment.</p> <p><input checked="" type="checkbox"/> Inspect the roof spray pump for proper operation.</p> <p><input checked="" type="checkbox"/> Inspect the tuyeres to ensure they are secure. Conduct repairs as required.</p> <p><input checked="" type="checkbox"/> Inspect the windbox area for sand or other debris.</p> <p><input type="checkbox"/> Inspect for corrosion and conduct repairs as required. Use a metal thickness tester to test any areas suspected of thinning.</p> <p><input type="checkbox"/> Inspect insulation inside the unit for degradation and conduct repairs as required.</p> <p><input type="checkbox"/> Inspect the heat exchanger for corrosion and conduct repairs as required.</p> <p><input checked="" type="checkbox"/> Inspect the stack for corrosion and conduct repairs as required.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	
MAINT	3	72	72	0	Complete

WORK ORDER REPORT

04/04/16 10:07

Work Type: PM
Est. Start Date:
Required: 14-MAR-16
Requestor: SYNERGEN
Crew: MAINT Maintenance
Task Desc.: ANNUAL - FBI INSPECTION PM

Priority: 8
Deficiency Tag:
Task Status: ACTIVE
Assigned To:

Work Order
1600160



Task
01



Page: 2

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft	<u>3</u>	<u>72</u>	<u>72</u>	<u>0</u>	<u>Complete</u>

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used
------------	-------	-------------	-------------------	------------------	-----------	-----------


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date
----------	------	--------	---------------

COMPLETION COMMENTS: Task complete
Steve shulm, mario Gagliano, Dave walters

Start Date: 3-11-16 Time: 7⁰⁰ AM Completion Date: 3-14-16 Time: 3⁰⁰ pm

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  Date: 4-4-16



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Work Order Information

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order: 1600160 / 01
 Description: ANNUAL - FBI INSPECTION PM

Timekeeping Summary

1 - 10 of 10

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
04/06/2016	AS6451	ASEVADO, KEITH	Unprocessed	SD01	SCHED				
04/06/2016	BR5782	Brown, Joseph	Unprocessed	SD01	SCHED				
04/06/2016	FA5503	Fazo, Tihomir	Unprocessed	SD01	SCHED				
04/06/2016	KE2989	KEEGAN, KYLER	Unprocessed	SD01	SCHED				
04/06/2016	RI3159	RIVERA, JEROME	Unprocessed	SD01	SCHED				
04/06/2016	MI7721	Miller, Douglas	Unprocessed	SD01	SCHED				
04/06/2016	MA5101	Macon, Loren	Unprocessed	SD01	SCHED				
03/11/2016	SH4999	Shulin, Steven	Unprocessed	SD01	SCHED	8.00			
03/11/2016	WA9688	Walters, David	Unprocessed	SD01	SCHED	8.00			
03/11/2016	GA0980	Gagliano, Mario	Unprocessed	SD01	SCHED	8.00			

1 - 10 of 10

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

0 of 0

Date	Activity Tracking No.	Amount	Units	Activity Hours	ART	Asset ID	Crew	Employee No.	Employee Name
No data to display									

0 of 0

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600160	Dept.:	Area:	Shop:	
	Required Date: 14-MAR-16	Start Date: 22-FEB-16	Finish Date: 14-MAR-16	Display Notes: N	
Description: ANNUAL - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600160 /01	Desc: ANNUAL - FBI INSPECTION PM				
Required By: 14-MAR-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: tasks finished					

MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

02/29/16 06:53

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 20-FEB-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - FBI ASH PUMP PM	

Work Order **1600168** 

Task **01** 

Page: 59

Asset: F / ASSET_LIST - Asset List - New Orleans	
Component ID:	Description:
Department:	Area:

Task Note Type	Notes
TASKINST	<p>Follow all LOTO steps when performing this PM.</p> <p>[x] Grease the pump to drive shaft coupling in accordance with the lubrication schedule.</p> <p>[x] Clean the cooling air vents on the motor.</p> <p>[x] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary.</p> <p>[x] Check the packing sleeve for excessive wear or damage.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	1	1	0	complete

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS:

Task complete

Start Date: 2/20/16 Time: 1:00pm Completion Date: 2/20/16 Time: 2:00pm


FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required:

Foreman: Eugene Bellsted

Date: 2/29/16



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 1600168 / 01 [C](#)
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/20/2016	TN-002 C	Billiot, Eugene	Posted	SD01	SCHED	1.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
03/01/2016	160000000000168 C	0				F C	ASSET_LIST C			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600168	Dept.:	Area:	Shop:	
	Required Date: 20-FEB-16	Start Date: 20-FEB-16	Finish Date: 20-FEB-16	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600168 / 01	Desc: MONTHLY - FBI ASH PUMP PM				
Required By: 20-FEB-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Complete					

MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT


03/31/16 07:09

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 09-MAR-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM	

Work Order
1600179



Task
01



Page: 23

Asset: F / ASSET_LIST - Asset List - New Orleans	
Component ID:	Description:
Department:	Area:

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.</p> <p><input type="checkbox"/> Scrubber DP.</p> <p><input type="checkbox"/> Windbox pressure DP.</p> <p><input type="checkbox"/> Constriction plate DP.</p> <p><input type="checkbox"/> Bed pressure DP.</p> <p><input type="checkbox"/> Heat exchanger air flow DP.</p> <p><input type="checkbox"/> Freeboard pressure Tap.</p> <p><input type="checkbox"/> Freeboard pressure DP.</p> <p><input type="checkbox"/> Calibrate the oxygen analyzer.</p> <p><input type="checkbox"/> Check the natural gas flow meter for proper operation.</p> <p><input type="checkbox"/> Check the diesel flow meter for proper operation.</p> <p>Fluidizing blower</p> <p><input type="checkbox"/> Stop this unit and remove the drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.</p> <p>Preheat blower</p> <p><input type="checkbox"/> Stop this unit and remove the drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	2			

MATERIALS:				
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Used
				Qty. Est.

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:	

PERMITS:		
Type	Number	Acquired Date

WORK ORDER REPORT

03/31/16 07:09


COMPLETION COMMENTS:

Calibrations and pressure tap inspections
are completed

Start Date: 3/2/16 Time: 8:00am Completion Date: 3/2/16 Time: 1:30pm

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____
Follow-up Action Required:

Foreman: 

Date: 3/31/16



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 1600179 / 01
 Description: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/02/2016	JO8963	JONES, AARON	Posted	SD01	SCHED	5.50			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000326	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600179	Dept.:	Area:	Shop:	
	Required Date: 09-MAR-16	Start Date: 02-MAR-16	Finish Date: 02-MAR-16	Display Notes: N	
Description: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM					

ASSET INFORMATION

Asset Type/ID: F/ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600179 /01	Desc: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM				
Required By: 09-MAR-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Complete					


MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

04/04/16 10:12

Work Type: PM Est. Start Date: Required: 20-FEB-16 Requestor: SYNERGEN Crew: MAINT Maintenance Task Desc.: MONTHLY - FBI INSPECTION PM	Priority: 8 Deficiency Tag: Task Status: ACTIVE Assigned To:
---	---

Work Order
1600186


Task
01


Page: 1

Asset: F / ASSET_LIST - Asset List - New Orleans

<input type="checkbox"/> Asset: 0000000410	FBI REACTOR	Split 14.3
<input type="checkbox"/> Asset: 0000000413	FBI HEAT EXCHANGER	Split 14.3
<input type="checkbox"/> Asset: 0000000414	FBI VENTURI SCRUBBER	Split 14.3
<input type="checkbox"/> Asset: 0000000419	FBI HIGH PSI WATER SYSTEM	Split 14.3
<input type="checkbox"/> Asset: 0000000420	FBI HIGH PSI SPRAY PUMP	Split 14.3
<input type="checkbox"/> Asset: 0000000423	FBI FLUIDIZED BED AIR BLOWER	Split 14.3
<input type="checkbox"/> Asset: 0000000425	FBI PREHEAT BLOWER	Split 14.3

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><input type="checkbox"/> Bed temperature thermal couple control.</p> <p><input type="checkbox"/> Scrubber thermal couple #1.</p> <p><input type="checkbox"/> Scrubber thermal couple #2.</p> <p><input type="checkbox"/> Scrubber thermal couple #3.</p> <p><input type="checkbox"/> Bed temperature thermal couple #4.</p> <p><input type="checkbox"/> Bed temperature thermal couple #5.</p> <p><input type="checkbox"/> Scrubber disk actuator.</p> <p><i>Fluidizing blower</i></p> <p><input type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><i>Preheat blower</i></p> <p><input type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><input type="checkbox"/> Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.</p> <p><input type="checkbox"/> Observe the water pressure pump for smooth and proper operation.</p>

RESOURCES:	# of	Estimated	Actual	Remaining	Completion
Craft	People	Hours	Hours	Hours	Completion
MAINT	1				


Submitted by: WALTE9688

Synergen Associates, Inc.
Report c_usf044 v 17153-1

WORK ORDER REPORT

04/04/16 10:12

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
 Required: 20-FEB-16 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

Work Order
1600186 

Task
01 

RESOURCES:	# of	Estimated	Actual	Remaining	
Craft	People	Hours	Hours	Hours	Completion

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:			
Type	Number	Acquired Date	

COMPLETION COMMENTS:
Instrumentation task are all completed.

Start Date: 2/19/16 Time: 12:30 pm Completion Date: 2/19/16 Time: 1:45 pm

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 4/04/16



Cost and Closeout

[Home](#) > [Search Work Order](#) > [Results Work Order](#) > [Summary](#)

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600186 / 01 [C](#)
 Description: MONTHLY - FBI INSPECTION PM

Timekeeping Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
02/19/2016	JO8963 C	JONES, AARON	Posted	SD01	SCHED	1.25			

1 - 1 of 1 [D](#) [D](#) [D](#)

Direct Charges Summary

0 of 0 [D](#) [D](#) [D](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [D](#) [D](#) [D](#)

Materials Used Summary

0 of 0 [D](#) [D](#) [D](#)

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 [D](#) [D](#) [D](#)

Service History Summary

0 of 0 [D](#) [D](#) [D](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [D](#) [D](#) [D](#)

Task Progress Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 [D](#) [D](#) [D](#)

Activity Tracking Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000329 C	0				F C	ASSET_LIST C			

1 - 1 of 1 [D](#) [D](#) [D](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600186	Dept.:	Area:	Shop:	
	Required Date: 20-FEB-16	Start Date: 19-FEB-16	Finish Date: 19-FEB-16	Display Notes: N	
Description: MONTHLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600186 /01	Desc: MONTHLY - FBI INSPECTION PM				
Required By: 20-FEB-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Complete					


MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

03/22/16 06:35

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 09-MAR-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: QUARTERLY - FBI INSPECTION PM	

Work Order **1600208** 

Task **01** 

Page: 57

Asset: F / ASSET_LIST - Asset List - New Orleans	
Component ID:	Description:
Department:	Area:

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><input checked="" type="checkbox"/> Cycle each valve and damper in the off gas and blower air system.</p> <p><input type="checkbox"/> Observe for proper and free operation.</p> <p>Scrubber</p> <p><input type="checkbox"/> Check the packing on the damper shaft, (4) adjust if needed for a small trickle flow.</p> <p><input checked="" type="checkbox"/> Cycle the damper several times through the full range to verify freedom of operation.</p> <p><input type="checkbox"/> Return to original position and recheck the packing.</p>

RESOURCES:					
Craft	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
MAINT	1	.75	<u>3</u>	<u>0</u>	<u>complete</u>

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date

COMPLETION COMMENTS: Heat exchanger valve electronics not working properly

Start Date: 3-9-16 Time: 8:00 pm Completion Date: 3-9-16 Time: 11:00 pm

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required: _____

WORK ORDER REPORT

03/22/16 06:35


Foreman:



Date:

3-24-16





Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Work Order Information

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order: 1800208 / 01 [C](#)
 Description: QUARTERLY - FBI INSPECTION PM

Timekeeping Summary

1 - 1 of 1

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/09/2016	GA0980	Gagliano, Mario	Posted	SD01	SCHED	3.00			

1 - 1 of 1

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

1 - 1 of 1

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000322	0				F	ASSET_LIST			

1 - 1 of 1

WORK ORDER (CONDENSED) REPORT

06 APR 2016

03:12 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600208	Dept.:	Area:	Shop:	
	Required Date: 09-MAR-16	Start Date: 09-MAR-16	Finish Date: 09-MAR-16	Display Notes: N	
Description: QUARTERLY - FBI INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: F/ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600208 /01	Desc: QUARTERLY - FBI INSPECTION PM		
Required By: 09-MAR-16			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Task Completed			


MATERIALS


Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT

04/04/16 10:11

Work Type: PM Priority: 8
Est. Start Date: Deficiency Tag:
 Required: 14-MAR-16 Task Status: ACTIVE
Requestor: SYNERGEN Assigned To:
 Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

Work Order
1600216 

Task
01 

Page: 1

Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

Task Note Type	Notes
TASKINST	NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. [] Inspect the FBI CEMS calibration gasses in service. [] Change out all empty bottles. [] Order replacement bottles when inventory reaches one change remaining. [] Inspect the CEMS sample cooler pump for proper operation. [] Inspect the CEMS filter and clean/replace as necessary.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
TRADE	1				

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used


ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: *Cem's unit has been inspected and empty bottles have been replaced*

Start Date: 3/14/16 Time: 8:00am Completion Date: 3/14/16 Time: 11:00am

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature:  _____ Date: 4/04/16



Cost and Closeout

[Home](#) > [Search Work Order](#) > [Results Work Order](#) > [Summary](#)

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600218 / 01 [Q](#)
 Description: MONTHLY - CEMS INSPECTION PM

Timekeeping Summary

1 - 1 of 1 [D](#) [D](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/14/2016	JO8983 Q	JONES, AARON	Posted	SD01	SCHED	3.00			

1 - 1 of 1 [D](#) [D](#)

Direct Charges Summary

0 of 0 [D](#) [D](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [D](#) [D](#)

Materials Used Summary

0 of 0 [D](#) [D](#)

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 [D](#) [D](#)

Service History Summary

0 of 0 [D](#) [D](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [D](#) [D](#)

Task Progress Summary

1 - 1 of 1 [D](#) [D](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 [D](#) [D](#)

Activity Tracking Summary

1 - 1 of 1 [D](#) [D](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000327 Q	0				E Q	0000000415 Q			

1 - 1 of 1 [D](#) [D](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600216	Dept.: STP01THM00	Area: MNT00	Shop:	
		Required Date: 14-MAR-16	Start Date: 14-MAR-16	Finish Date: 14-MAR-16	Display Notes: N
Description: MONTHLY - CEMS INSPECTION PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: FBI CEM SYSTEM

Work Order/Task: 1600216 /01	Desc: MONTHLY - CEMS INSPECTION PM		
Required By: 14-MAR-16			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: Task Completed			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

WORK ORDER REPORT


03/22/16 06:35

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 15-MAR-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM	

Work Order
1600221



Task
01



Page: 67

Asset: E / 0000000432 - ASH POLYMER SYSTEM	
Component ID:	Description:
Department: STP01THM00	Area: ASH00
Task Building: EB SOLIDS - EB -SOLIDS BUILDING	
Task Location:	
Task Position:	

Task Note Type	Notes
TASKINST	<p><input checked="" type="checkbox"/> With the system running, check for proper operations and for leaks.</p> <p><input checked="" type="checkbox"/> Clean any polymer leaks that would create a slip hazard.</p>

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	.25	<u>1.5</u>	<u>0</u>	<u>Complete</u>

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:		
Type	Number	Acquired Date


COMPLETION COMMENTS: Task complete

Start Date: 3-15-16 Time: 2:30 pm Completion Date: 3-15-16 Time: 4:00 pm

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required: _____

Foreman:  Date: 3-24-16



Cost and Closeout

[Home](#) > [Search Work Order](#) > [Results Work Order](#) > [Summary](#)

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600221 / 01 [🔍](#)
 Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

[Timekeeping](#) |
 [Direct Charges](#) |
 [Materials Used](#) |
 [Service History](#) |
 [Task Progress](#) |
 [Activity Tracking](#)

Timekeeping Summary

1 - 1 of 1 [🔍](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/15/2016	GA0980 🔍	Gagliano, Mario	Posted	SD01	SCHED	1.50			

1 - 1 of 1 [🔍](#)

Direct Charges Summary

0 of 0 [🔍](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [🔍](#)

Materials Used Summary

0 of 0 [🔍](#)

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 [🔍](#)

Service History Summary

0 of 0 [🔍](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [🔍](#)

Task Progress Summary

1 - 1 of 1 [🔍](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 [🔍](#)

Activity Tracking Summary

1 - 1 of 1 [🔍](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000323 🔍	0				E 🔍	0000000432 🔍			

1 - 1 of 1 [🔍](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600221	Dept.: STP01THM00	Area: ASH00	Shop:	
Required Date: 15-MAR-16		Start Date: 15-MAR-16		Finish Date: 15-MAR-16	Display Notes: N
Description: MONTHLY - FBI ASH POLYMER SYSTEM PM					

ASSET INFORMATION

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /
 Description: ASH POLYMER SYSTEM

Work Order/Task: 1600221 / 01	Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM				
Required By: 15-MAR-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Completed					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----


WORK ORDER REPORT

03/22/16 06:35


Work Type: PM
Est. Start Date: Required: 21-MAR-16
PM Route No: Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

Priority: 8
Deficiency Tag:
Task Status: ACTIVE
Assigned To:

Work Order
1600229



Task
01



Page: 70

Asset: F / ASSET_LIST - Asset List - New Orleans
Component ID: Description:
Department: Area:

Task Note Type	Notes
TASKINST	Follow all LOTO steps when performing this PM. ✓ Grease the pump to drive shaft coupling in accordance with the lubrication schedule. ✓ Clean the cooling air vents on the motor. ✓ Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary. ✓ Check the packing sleeve for excessive wear or damage.

RESOURCES:	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
Craft					
MAINT	1	1	2	0	complete

MATERIALS:	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:	Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

ATTACHMENTS:

PERMITS:	Type	Number	Acquired Date

COMPLETION COMMENTS: Construction in bldg causing excess dirt/ash to enter motor vent and cover equipment.

Start Date: 3-21-16 Time: 2:00 pm Completion Date: 3-21-16 Time: 4:00 pm

FAILURE CODES:
Failure: _____ Repair: _____ Component: _____
Follow-up Action Required:

Foreman: Mario Pagano Date: 3-24-16



Cost and Closeout

[Home](#) > [Search Work Order](#) > [Results Work Order](#) > [Summary](#)

Views

- [Search Work Order](#)
- [Results Work Order](#)
- [Summary](#)
- [Timekeeping](#)
- [Direct Charges](#)
- [Material Used](#)
- [Service History](#)
- [Task Progress](#)
- [Activity Tracking](#)

Actions

[Printable Version](#)

Work Order Information

Work Order: 1600229 / 01 [C](#)
 Description: MONTHLY - FBI ASH PUMP PM

Timekeeping Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
03/21/2016	GA0980 C	Gagliano, Mario	Posted	SD01	SCHED	2.00			

1 - 1 of 1 [D](#) [D](#) [D](#)

Direct Charges Summary

0 of 0 [D](#) [D](#) [D](#)

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0 [D](#) [D](#) [D](#)

Materials Used Summary

0 of 0 [D](#) [D](#) [D](#)

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0 [D](#) [D](#) [D](#)

Service History Summary

0 of 0 [D](#) [D](#) [D](#)

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0 [D](#) [D](#) [D](#)

Task Progress Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Finished	NONE	NONE	NONE	NONE	

1 - 1 of 1 [D](#) [D](#) [D](#)

Activity Tracking Summary

1 - 1 of 1 [D](#) [D](#) [D](#)

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
04/04/2016	160000000000306 C	0				F C	ASSET_LIST C			

1 - 1 of 1 [D](#) [D](#) [D](#)

WORK ORDER (CONDENSED) REPORT

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600229	Dept.:	Area:	Shop:	
	Required Date: 21-MAR-16	Start Date: 21-MAR-16	Finish Date: 21-MAR-16	Display Notes: N	
Description: MONTHLY - FBI ASH PUMP PM					

ASSET INFORMATION

Asset Type/ID: F/ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600229 /01	Desc: MONTHLY - FBI ASH PUMP PM				
Required By: 21-MAR-16					
Task Priority: 8	Assigned To:				
Job Code:	Reason:	Meter Reading:	Meter:		
Comp. ID / Desc:					
Warranty Exp Date:					
Comments: Task Completed					

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

Aaron

WORK ORDER REPORT

04/05/16 06:38

Work Type: PM	Priority: 8
Est. Start Date:	Deficiency Tag:
Required: 21-MAR-16	Task Status: ACTIVE
PM Route No:	Assigned To:
Crew: MAINT Maintenance	
Task Desc.: MONTHLY - FBI INSPECTION PM	

Work Order
1600322 

Task
01 

Page: 49

Asset: F / ASSET_LIST - Asset List - New Orleans	
Component ID:	Description:
Department:	Area:

Task Note Type	Notes
TASKINST	<p>NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.</p> <p><input type="checkbox"/> Bed temperature thermal couple control.</p> <p><input type="checkbox"/> Scrubber thermal couple #1.</p> <p><input type="checkbox"/> Scrubber thermal couple #2.</p> <p><input type="checkbox"/> Scrubber thermal couple #3.</p> <p><input type="checkbox"/> Bed temperature thermal couple #4.</p> <p><input type="checkbox"/> Bed temperature thermal couple #5.</p> <p><input type="checkbox"/> Scrubber disk actuator.</p> <p><i>Fluidizing blower</i></p> <p><input type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><i>Preheat blower</i></p> <p><input type="checkbox"/> Check for any unusual noise or vibration coming from this equipment.</p> <p><input type="checkbox"/> Visually inspect the condition of the coupling.</p> <p><input type="checkbox"/> Visually inspect the filters for plugging or blockage. Clean as necessary.</p> <p><input type="checkbox"/> Clean any buildup from the motor vents.</p> <p><input type="checkbox"/> Visually inspect for any loose or missing bolts or other hardware.</p> <p><input type="checkbox"/> Visually inspect the oil level of this equipment and for any leakage</p> <p><input type="checkbox"/> Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.</p> <p><input type="checkbox"/> Observe the water pressure pump for smooth and proper operation.</p>

RESOURCES:					
Craft	# of People	Estimated Hours	Actual Hours	Remaining Hours	Completion
MAINT	1	2			

MATERIALS:					
Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	Qty. Used

OTHER REQUIREMENTS:					
Requirement	Quantity	Duration	Unit	Estimated Qty	Remaining Qty

WORK ORDER REPORT

04/05/16 06:38

ATTACHMENTS:

PERMITS:

Type	Number	Acquired Date
------	--------	---------------

COMPLETION COMMENTS: Instrumentation tasks are completed, systems are working properly


Gene mechanical
Bullot 3/17/16

Start Date: 3/21/16 Time: 8:00 am Completion Date: 3/21/16 Time: 9:30 am

FAILURE CODES:

Failure: _____ Repair: _____ Component: _____

Follow-up Action Required:

Foreman: 

Date: 4/05/16



Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

Views

- Search Work Order
- Results Work Order
- Summary
- Timekeeping
- Direct Charges
- Material Used
- Service History
- Task Progress
- Activity Tracking

Actions

Printable Version

Work Order Information

Work Order: 1600322 / 01 [🔗](#)
 Description: MONTHLY - FBI INSPECTION PM

[Timekeeping](#) |
 [Direct Charges](#) |
 [Materials Used](#) |
 [Service History](#) |
 [Task Progress](#) |
 [Activity Tracking](#)

Timekeeping Summary

1 - 10 of 10

Date	Employee No.	Employee Name	Status	Reg Shift	Reg Type	Reg Hrs	Prem Shift	Prem Type	Prem Hrs
04/06/2016	AS6451	ASEVADO, KEITH	Unprocessed	SD01	SCHED				
04/06/2016	BR5762	Brown, Joseph	Unprocessed	SD01	SCHED				
04/06/2016	FA5503	Fazo, Tihomir	Unprocessed	SD01	SCHED				
04/06/2016	GA0980	Gagliano, Mario	Unprocessed	SD01	SCHED				
04/06/2016	RI3159	RIVERA, JEROME	Unprocessed	SD01	SCHED				
04/06/2016	KE2989	KEEGAN, KYLER	Unprocessed	SD01	SCHED				
04/06/2016	MA5101	Macon, Loren	Unprocessed	SD01	SCHED				
04/06/2016	MI7721	Miller, Douglas	Unprocessed	SD01	SCHED				
03/21/2016	JO8983	JONES, AARON	Unprocessed	SD01	SCHED	3.30			
03/17/2016	TN-002	Billiot, Eugene	Unprocessed	SD01	SCHED	3.00			

1 - 10 of 10

Direct Charges Summary

0 of 0

Transaction Date	DC No.	Employee No.	Status	Type	Unit	Qty	Std Price	Total Amt	Vendor Code	Vendor Name
No data to display										

0 of 0

Materials Used Summary

0 of 0

Stock Code	Storeroom	Description	Quantity Used
No data to display			

0 of 0

Service History Summary

0 of 0

Specification Type	Spec Category	Attribute	Attribute Description	Attribute Value
No data to display				

0 of 0

Task Progress Summary

1 - 1 of 1

Work Status	Failure Code	Failure Mode	Component Code	Repair Code	Next Action
Active	NONE	NONE	NONE	NONE	

1 - 1 of 1

Activity Tracking Summary

0 of 0

Date	Activity Tracking No.	Amount	Units	Activity	Hours	ART	Asset ID	Crew	Employee No.	Employee Name
No data to display										

0 of 0

WORK ORDER (CONDENSED) REPORT

07 APR 2016

02:46 PM

Type	Work Order	Class: PLANNED	Category: PERIODIC	Status: FINISHED	Crew: MAINT
P	1600322	Dept.:	Area:	Shop:	
	Required Date: 21-MAR-16	Start Date: 01-MAR-16	Finish Date: 21-MAR-16	Display Notes: N	
	Description: MONTHLY - FBI INSPECTION PM				

ASSET INFORMATION

Asset Type/ID: F/ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /
 Description: Asset List - New Orleans

Work Order/Task: 1600322 /01	Desc: MONTHLY - FBI INSPECTION PM		
Required By: 21-MAR-16			
Task Priority: 8	Assigned To:		
Job Code:	Reason:	Meter Reading:	Meter:
Comp. ID / Desc:			
Warranty Exp Date:			
Comments: tasks complete			

MATERIALS

Mat'l Item	Store	Primary Bin	Stock Type / Code	Item Description	Qty. Est.	UOM
------------	-------	-------------	-------------------	------------------	-----------	-----

Hours

Runtime: 699:53:00 94.07%
 Downtime: 44:07:00 5.93%
 Total: 744:00:00 100.00%

Monthly Downtime Report**New Orleans - East Bank WWTP****January 2016**

Start	End	Description	Duration Up	Duration Down	Operator
01/01/2016 00:00:00	01/04/2016 09:45:00	Incinerator Online	81:45:00		Herbert Thomas
01/04/2016 09:45:00	01/04/2016 10:42:00	Feed Offline		00:57:00	Steve Shulin
01/04/2016 10:42:00	01/04/2016 12:54:00	Incinerator Online	02:12:00		Steve Shulin
01/04/2016 12:54:00	01/04/2016 12:54:00	System Reset		00:00:00	Administrator
01/04/2016 12:54:00	01/12/2016 10:09:00	Incinerator Online	189:15:00		Administrator
01/12/2016 10:09:00	01/12/2016 12:42:00	Incinerator Offline		02:33:00	Granville Guillory
01/12/2016 12:42:00	01/20/2016 08:42:00	Incinerator Online	188:00:00		Granville Guillory
01/20/2016 08:42:00	01/20/2016 11:16:00	Incinerator Offline		02:34:00	lynel davis
01/20/2016 11:16:00	01/20/2016 12:42:00	Incinerator Online	01:26:00		Granville Guillory
01/20/2016 12:42:00	01/20/2016 12:50:00	Feed Offline		00:08:00	Granville Guillory
01/20/2016 12:50:00	01/25/2016 00:19:00	Incinerator Online	107:29:00		Granville Guillory
01/25/2016 00:19:00	01/26/2016 10:43:00	Incinerator Offline		34:24:00	Herbert Thomas
01/26/2016 10:43:00	01/28/2016 07:25:00	Incinerator Online	44:42:00		Steve Shulin
01/28/2016 07:25:00	01/28/2016 10:56:00	Incinerator Offline		03:31:00	Steve Shulin
01/28/2016 10:56:00	02/01/2016 00:00:00	Incinerator Online	85:04:00		Granville Guillory

Hours

Runtime: 602:30:00 86.57%
 Downtime: 93:30:00 13.43%
 Total: 696:00:00 100.00%

Monthly Downtime Report**New Orleans - East Bank WWTP****February 2016**

Start	End	Description	Duration Up	Duration Down	Operator
02/01/2016 00:00:00	02/04/2016 07:58:00	Incinerator Online	79:58:00		Erick Gomez
02/04/2016 07:58:00	02/04/2016 09:03:00	Feed Offline		01:05:00	Granville Guillory
02/04/2016 09:03:00	02/04/2016 09:35:00	Incinerator Online	00:32:00		Granville Guillory
02/04/2016 09:35:00	02/04/2016 09:42:00	Feed Offline		00:07:00	Granville Guillory
02/04/2016 09:42:00	02/04/2016 09:48:00	Incinerator Online	00:06:00		Granville Guillory
02/04/2016 09:48:00	02/04/2016 09:51:01	Feed Offline		00:03:01	Granville Guillory
02/04/2016 09:51:01	02/04/2016 10:00:00	Incinerator Online	00:08:59		Granville Guillory
02/04/2016 10:00:00	02/04/2016 12:15:00	Feed Offline		02:15:00	Granville Guillory
02/04/2016 12:15:00	02/04/2016 12:18:00	Incinerator Online	00:03:00		Granville Guillory
02/04/2016 12:18:00	02/04/2016 12:19:00	Feed Offline		00:01:00	Granville Guillory
02/04/2016 12:19:00	02/04/2016 12:27:00	Incinerator Online	00:08:00		Granville Guillory
02/04/2016 12:27:00	02/04/2016 12:30:00	Feed Offline		00:03:00	Granville Guillory
02/04/2016 12:30:00	02/04/2016 14:12:00	Incinerator Online	01:42:00		Granville Guillory
02/04/2016 14:12:00	02/04/2016 14:26:00	Feed Offline		00:14:00	Granville Guillory
02/04/2016 14:26:00	02/04/2016 15:30:00	Incinerator Online	01:04:00		Granville Guillory
02/04/2016 15:30:00	02/04/2016 15:35:00	Feed Offline		00:05:00	Granville Guillory
02/04/2016 15:35:00	02/05/2016 03:10:01	Incinerator Online	11:35:01		Granville Guillory
02/05/2016 03:10:01	02/05/2016 03:33:01	Feed Offline		00:23:00	lynel davis
02/05/2016 03:33:01	02/05/2016 04:04:00	Incinerator Online	00:30:59		lynel davis
02/05/2016 04:04:00	02/05/2016 04:05:00	Feed Offline		00:01:00	lynel davis
02/05/2016 04:05:00	02/05/2016 04:42:00	Incinerator Online	00:37:00		lynel davis
02/05/2016 04:42:00	02/05/2016 04:47:00	Feed Offline		00:05:00	lynel davis
02/05/2016 04:47:00	02/05/2016 07:23:00	Incinerator Online	02:36:00		lynel davis
02/05/2016 07:23:00	02/05/2016 09:58:00	Feed Offline		02:35:00	Steve Shulin
02/05/2016 09:58:00	02/05/2016 10:24:00	Incinerator Online	00:26:00		Steve Shulin
02/05/2016 10:24:00	02/05/2016 11:07:00	Feed Offline		00:43:00	Steve Shulin
02/05/2016 11:07:00	02/05/2016 12:52:01	Incinerator Online	01:45:01		Steve Shulin
02/05/2016 12:52:01	02/05/2016 13:08:00	Feed Offline		00:15:59	Granville Guillory
02/05/2016 13:08:00	02/05/2016 13:12:00	Incinerator Online	00:04:00		Granville Guillory
02/05/2016 13:12:00	02/05/2016 13:13:00	Feed Offline		00:01:00	Granville Guillory
02/05/2016 13:13:00	02/07/2016 21:09:00	Incinerator Online	55:56:00		Granville Guillory
02/07/2016 21:09:00	02/07/2016 21:35:00	Feed Offline		00:26:00	Erick Gomez
02/07/2016 21:35:00	02/11/2016 16:51:00	Incinerator Online	91:16:00		Erick Gomez
02/11/2016 16:51:00	02/11/2016 16:53:00	Feed Offline		00:02:00	Jawanda Trimont
02/11/2016 16:53:00	02/16/2016 03:57:00	Incinerator Online	107:04:00		Jawanda Trimont
02/16/2016 03:57:00	02/18/2016 16:06:01	Incinerator Offline		60:09:01	Erick Gomez

Hours

Runtime: 602:30:00 86.57%
 Downtime: 93:30:00 13.43%
 Total: 696:00:00 100.00%

Monthly Downtime Report**New Orleans - East Bank WWTP****February 2016**

Start	End	Description	Duration Up	Duration Down	Operator
02/18/2016 16:06:01	02/18/2016 16:23:01	Incinerator Online	00:17:00		Jawanda Trimont
02/18/2016 16:23:01	02/19/2016 07:29:00	Incinerator Offline		15:05:59	Jawanda Trimont
02/19/2016 07:29:00	02/19/2016 07:33:01	Incinerator Online	00:04:01		Steve Shulin
02/19/2016 07:33:01	02/19/2016 13:33:00	Incinerator Offline		05:59:59	Steve Shulin
02/19/2016 13:33:00	02/19/2016 13:34:00	Incinerator Online	00:01:00		Steve Shulin
02/19/2016 13:34:00	02/19/2016 13:35:00	Incinerator Offline		00:01:00	Steve Shulin
02/19/2016 13:35:00	02/20/2016 08:36:00	Incinerator Online	19:01:00		Steve Shulin
02/20/2016 08:36:00	02/20/2016 09:25:01	Incinerator Offline		00:49:01	Granville Guillory
02/20/2016 09:25:01	02/26/2016 06:36:00	Incinerator Online	141:10:59		Granville Guillory
02/26/2016 06:36:00	02/26/2016 09:36:00	Incinerator Offline		03:00:00	lynel davis
02/26/2016 09:36:00	03/01/2016 00:00:00	Incinerator Online	86:24:00		Steve Shulin

Hours

Runtime: 645:24:01 86.75%

Downtime: 98:35:59 13.25%

Total: 744:00:00 100.00%

Monthly Downtime Report**New Orleans - East Bank WWTP****March 2016**

Start	End	Description	Duration Up	Duration Down	Operator
03/01/2016 00:00:00	03/01/2016 06:34:01	Incinerator Online	06:34:01		Erick Gomez
03/01/2016 06:34:01	03/01/2016 06:34:01	System Reset		00:00:00	Erick Gomez
03/01/2016 06:34:01	03/02/2016 07:11:00	Incinerator Online	24:36:59		Erick Gomez
03/02/2016 07:11:00	03/02/2016 07:11:00	System Reset		00:00:00	Steve Shulin
03/02/2016 07:11:00	03/18/2016 09:55:01	Incinerator Online	385:44:01		Steve Shulin
03/18/2016 09:55:01	03/20/2016 22:46:00	Incinerator Offline		60:50:59	Granville Guillory
03/20/2016 22:46:00	03/26/2016 18:19:00	Incinerator Online	139:33:00		lynel davis
03/26/2016 18:19:00	03/28/2016 08:04:00	Incinerator Offline		37:45:00	Granville Guillory
03/28/2016 08:04:00	04/01/2016 01:00:00	Incinerator Online	88:56:00		Jawanda Trimont

F B I EQUIPMENT CHECK LIST

MONTH march "16"

ONLINE	-	O
OFFLINE	-	X
PROBLEM	-	P

DAY	FBI BLOWER	ASH PUMPS		POLYMER SYSTEM	VENTURI SYSTEM	INJECTOR OIL PUMP	HIGH PRESSURE W. PUMP	PREHEAT BLOWER	FBI SYSTEM	OPER. INT. & PROBLEM COMMENTS
		A	B							
1	0	X	0	0	0	X	0	X	0	Block
2	0	X	0	0	0	X	0	X	0	Block
3	0	X	0	0	0	X	0	X	0	Op. OK
4	0	X	0	0	0	X	0	X	0	Op. OK
5	0	X	0	0	0	X	0	X	0	Op. OK
6	0	X	0	0	0	X	0	X	0	Op. OK
7	0	X	0	0	0	X	0	X	0	Block
8	0	X	0	0	0	X	0	X	0	Block
9	0	X	0	0	0	X	0	X	0	Block
10	0	X	0	0	0	X	0	X	0	Block
11	0	X	0	0	0	0	0	X	0	Op. OK Standby
12	0	X	0	0	0	X	0	X	0	Op. OK
13	0	X	0	0	0	X	0	X	0	Op. OK
14	0	X	0	0	0	X	0	X	0	Op. OK
15	0	X	0	0	0	X	0	X	0	Op. OK
16	0	X	0	0	0	X	0	X	0	Block
17	0	X	0	0	0	X	0	X	0	Block
18	0	X	0	0	0	X	0	X	0	Block
19	X	X	0	X	X	X	X	X	X	Op. Shutdown
20	X	X	0	X	X	X	X	X	X	Op. Shutdown
21	0	X	0	X	0	X	X	X	0	Op. Standby
22	0	X	0	0	0	X	0	X	0	Op. OK
23	0	X	0	0	0	X	0	X	0	Block
24	0	X	0	0	0	X	0	X	0	Block
25	0	X	0	0	0	X	0	X	0	Block
26	0	X	0	0	0	X	0	X	0	Block
27	X	X	0	X	0	X	0	X	X	Op. Shutdown
28	X	X	0	X	X	X	X	X	X	Op. Shutdown
29	0	X	0	0	0	X	0	X	0	Op. OK
30	0	X	0	0	0	X	0	X	0	Op. OK
31	0	X	0	0	0	X	0	X	0	Op. OK

FLUID-BED INCINERATOR

PLUME OBSERVATION DAILY RECORD

MONTH January 2016

DAY	TIME	PLUME	PLUME	COLOR	COMMENTS
	Observed	White	Black	Other	
1	0700	✓			Opn. OK
2	0700	✓			Opn. OK
3	0700	✓			Opn. OK
4	0700	✓			L.D. ok
5	0700	✓			Opn. OK
6	0700	✓			Opn. OK
7	0700	✓			Opn. OK
8	0700	✓			L.D. ok
9	0700	✓			Opn. OK
10	0704	✓			Opn. OK
11	0700	✓			Opn. OK
12	0700	✓			Opn. OK
13	0700	✓			Opn. OK
14	0700	✓			L.D. ok
15	0700	✓			L.D. ok
16	0700	✓			Opn. OK
17	0706	✓			Opn. OK
18	0700	✓			Opn. OK
19	0700	✓			Opn. OK
20	0700	✓			Opn. OK
21	0700	✓			Opn. OK
22	0700	✓			L.D. ok
23	0700	✓			Opn. OK
24	0700	✓			Opn. OK
25	0700			✓	L.D. Shutdown
26	0700			✓	L.D. Shutdown
27	0700	✓			L.D. ok
28	0700	✓			Opn. OK
29	0700	✓			Opn. OK
30	0700	✓			Opn. OK
31					

FLUID-BED INCINERATOR

PLUME OBSERVATION DAILY RECORD

MONTH Feb 2016

DAY	TIME	PLUME	PLUME	COLOR	COMMENTS
	Observed	White	Black	Other	
1	0700	✓			Op. J. OK
2	0700	✓			Op. J. OK
3	0700	✓			Op. J. OK
4	0700	✓			Op. J. OK
5	0700	✓			Op. J. OK
6	0700	✓			Op. J. OK
7	0700	✓			Op. J. OK
8	0700	✓			Op. J. OK
9	0700	✓			Op. J. OK
10	0700	✓			Op. J. OK
11	0700	✓			Op. J. OK
12	0700	✓			Op. J. OK
13	0700	✓			Op. J. OK
14	0700	✓			Op. J. OK
15	0700	✓			Op. J. OK
16	0700			✓	Op. J. Shutdown
17	0700			✓	Op. J. Shutdown
18	0700			✓	Op. J. Shutdown
19	0700			✓	Op. J. Shutdown
20	0700			✓	Op. J. Jamby
21	0700	✓			L.S. ok
22	0700	✓			Op. J. OK
23	0700	✓			Op. J. OK
24	0700	✓			Op. J. OK
25	0700	✓			Op. J. OK
26	0704			✓	Op. J. shutdown to fix hole vent
27	0704	✓			Op. J. OK
28	0700	✓			Op. J. OK
29	0710	x			SYS OK
30					
31					

FLUID-BED INCINERATOR

PLUME OBSERVATION DAILY RECORD

MONTH march "16"

DAY	TIME	PLUME	PLUME	COLOR	COMMENTS
	Observed	White	Black	Other	
1	0700	✓			Black
2	0700	✓			Black
3	0700	✓			Op. OK
4	0700	✓			Op. OK
5	0700	✓			Op. OK
6	0700	✓			Op. OK
7	0700	✓			Black
8	0700	✓			Black
9	0700	✓			Black
10	0700	✓			Black
11	0700			✓	Op. standby
12	0700	✓			Op. OK
13	0700	✓			Op. OK
14	0700	✓			Op. OK
15	0700	✓			Op. OK
16	0700	✓			Black
17	0700	✓			Black
18	0700	✓			Black
19	0700			✓	Op. shutdown
20	0700			✓	Op. shutdown
21	0700			✓	Op. standby
22	0710	✓			Op. OK
23	0900	✓			Black
24	0700	✓			Black
25	0700	✓			Black
26	0700	✓			Black
27	0700	✓		✓	Op. Shut down
28	0704	✓		✓	Op. shutdown
29	0703	✓			Op. OK
30	0706	✓			Op. OK
31	0702	✓			Op. OK

Appendix E

Green Infrastructure

- February 2** Travis Martin and Scott Finney spoke to 25 employees of Empire Services in the French Quarter. SWB educated the employees on the importance of keeping foreign material out of stormdrains in the Quarter and the need to maintain the recently installed stormdrain screens on Bourbon St.
- February 11** Scott Finney led the **Orleans Parish Stormwater MS4 Task Force** meeting which was hosted at New Orleans Mosquito, Termite, and Rodent Control Board. Co-permittees discussed stormwater sampling, identifying discharge locations, upcoming annual reporting requirements, and all in attendance participated in a short spill prevention video training.
- February 25** Jennifer Roberts spoke to the **Faubourg Marigny Neighborhood Association** to promote a neighborhood stormdrain cleaning and marking event which was held February 27th.
- February 16** **Isidore Newman High School** seniors visited the East Bank Sewer Treatment Plant and the Wetland Assimilation Project with Jennifer Roberts.
- February 16** Jennifer Roberts worked with 9 second and third grade students at **Edgar P. Harney Elementary** to engage in a pollution prevention lesson with the enviroscape model.
- February 16** **Green Infrastructure Grant Community** Showcase at Propeller Mr. Grant and Mr. Becker kicked off the second annual Green Infrastructure Grant Showcase. This showcase highlighted Sewerage and Water Board's Green Infrastructure grantees, including current and past recipients.
- February 18** Scott Finney led the **Louisiana Urban Stormwater Coalition's Stormwater Inspection Training Construction Sites I.**, Bridget Tydor attended this training.
- February 19** Jennifer Roberts visited **Renew Charter's Sci Tech School** and spoke to 64 fifth graders about stormwater, green infrastructure, and water quality.
- February 19-20** Jennifer Roberts attended the Louisiana Environmental Education Symposium in Baton Rouge and identified potential curriculum and Partners.

Appendix E

Green Infrastructure

- February 24** **Central City, Central Circle Community Meeting**
Bridget Tydor and Jennifer Roberts attended this community meeting and supported NORA colleagues as they presented the Green Infrastructure Grants project, A rain garden to be installed at 2423-27 S. Galvez Street
- February 27** **Faubourg Marigny Stormdrain Cleaning and Marking**
15 volunteers worked for 2.5 hours in the Faubourg Marigny Neighborhood to clean and mark storm drains and remove litter and debris from sidewalks, catch basins and streets. Volunteers cleaned and added decals to 55 catch basins and together we removed and discarded 16 bags of trash and debris
- March 1** **The Net Charter Students visit EBSTP and Wetland Assimilation**
10-20 high school students from The Net Charter School will visit the East Bank Sewer Treatment Plant and Bayou Bienvenue Wetland Overlook with Environmental Staff
- March 2-4** **American Planning Association Louisiana Chapter Conference**
Bridget Tydor worked with City Planning Commission staff to deliver a panel discussion entitled “Managing Storm Water in New Orleans.” Jennifer Roberts worked with a Professional Engineer from CDM Smith and Landscape Architect from Dana Brown and Associates to deliver a panel discussion entitled “Planning on the Edge of Professions.”
- March 4** **Net Charter Students visit EBSTP and Wetland Assimilation**
10-20 high school students from The Net Charter School will visit the East Bank Sewer Treatment Plant and Bayou Bienvenue Wetland Overlook
- March 5** **Musical STEM Day at the Children’s Museum 11:00am-3pm**
Seussical Celebration honored a favorite author and discover different ways to enjoy Science Technology, Engineering and Math. Jennifer Roberts will bring a water infiltration activity and an enviroscape to this event.
- March 5** **Hike the Greenway** - Hiked the Greenway Congo Square to Second Line Brewing. Explored the Greenway's history and stormwater management features; enjoyed live performance en route by the Zulu Tramps, Capoeira New Orleans, Crescent Lotus Belly Dancers, and Hey Now Hooping! SWBNO set up a table at the Base Camp Block Party and brought rain gauges and an enviroscape model.

Appendix E

Green Infrastructure

- March 11** **Groundwork New Orleans Environmental Justice Event**
Guest Speaker was Environmental Justice expert Mary Williams, Assistant Director for Community Relations from the Deep South Center for Environmental Justice. Community Members toured the Earth Lab, an outdoor classroom, laboratory, and event space featuring a community garden and a bioswale.
- March 11** **Audubon Elementary Brownie Troop Water Lesson**
Jennifer Roberts met with the Audubon Charter School Brownie Troop to teach students about our Watershed
- March 18** **Leaders vs Litter Event, sponsored by Keep New Orleans Beautiful**
We gathered for remarks and photos, and signed the Pledge Board, pledging to fight litter; volunteers picked up litter. Count litter bags and take a closing photo of volunteers. New Orleans representatives headed to Baton Rouge for the Lt. Governor’s meeting at the capitol.
- March 19** **Community Meeting in the Gentilly Resilience District**
We met from 11 to 2 pm at the Mirabeau Water Garden site at the corner of Mirabeau and Cartier. Weather location is Arthur Ashe school. Speakers included Jeff Hebert and Council Member Brosset. SWBNO Environmental hosted a booth.



Sewerage & Water Board of New Orleans
Green Infrastructure Projects 2014-2019 (Capital Program #879)

March 30, 2016

Job#	Principal	Team/Partners	Title	Type*	District	Neighborhood	Description/Scope	Status	Cost	Funding to date	In-Kind	Completion Date
H0774	Louisiana Urban Stormwater Coalition	<ul style="list-style-type: none"> Dana Brown Associates Global Green NPN Water Works 	Education Program	3	All		<ul style="list-style-type: none"> Professional and community outreach workshops and tabling 	<ul style="list-style-type: none"> Website for professional GI training in development 	\$100,000	\$71,425.00	\$16,000	2016
H0776	Parkway Partners	<ul style="list-style-type: none"> Evans & Lighter Spackman, Mossop + Michaels PKW Urban Roots Groundwork E&E Strategies BaumGardens Landscape C.R.I.S.P. Urban Conservancy Dana Brown & Associates 	Green Keepers	3	All		<ul style="list-style-type: none"> Community outreach workshops series 	<ul style="list-style-type: none"> Complete 	\$26,350	\$26,350.00	\$46,482	04/2015
H0775	Ripple Effect	<ul style="list-style-type: none"> Waggoner & Ball Architects KIPP Schools PlayBuild 	Ripple Effect	2	B All	Central City	<ul style="list-style-type: none"> K-4 curriculum Teach-the-teacher workshops 	<ul style="list-style-type: none"> Complete 	\$75,500	\$75,500	\$4,500	10/2015
H0773	Groundwork New Orleans	<ul style="list-style-type: none"> Common Ground Relief NET Charter High School GAEA Engineering Consultants Waggoner & Ball Architects Deltares Sustainable Ecosystems Restoration 	Lower 9th Ward Earth Lab	1,2,3	E	Lower 9 th Ward <i>1901 Caffin Ave</i>	<ul style="list-style-type: none"> Rain garden, green roof, pervious pavement install and monitoring. Green Team school program, professional outreach. 	<ul style="list-style-type: none"> Construction of L9W Earth Lab 	\$100,000	\$85,710.00	\$27,000	2016
H0777	Land Trust for Louisiana	<ul style="list-style-type: none"> BDC Evans & Lighter Trigon Associates The City of New Orleans E&E Strategies 	The WEB Water Effectiveness in Broadmoor	1,3	B	Broadmoor <i>3601 Gen Taylor</i>	<ul style="list-style-type: none"> Rain garden installation Outreach WEB Soil testing WQ sampling 	<ul style="list-style-type: none"> Outreach Site analysis CDs 	\$82,750	\$38,239.01	\$57,397	2016
H0785 H0933	Hanging Gardens	<ul style="list-style-type: none"> Rabouin International High School VertiFarms 	Rabouin International High School GI Lab	1 (2)	B	CBD <i>727 Carondelet</i>	<ul style="list-style-type: none"> Green/blue roof installation on school w/ education 	<ul style="list-style-type: none"> Final design revision Permitting process Need new job number 	\$99,631	\$0	\$55,094	2016
H0786 H0939	Dana Brown & Associates	<ul style="list-style-type: none"> LPBF Civil Engineer Greenman Dan Hike for KaTREEena LUSC Global Green NPN NORA 	Central City Project	1	B	Central City <i>2423/2427 S. Galvez</i>	<ul style="list-style-type: none"> Bioretention cell installation on double lot Will pull stormwater off street for dry detention, filtration, and infiltration 	<ul style="list-style-type: none"> Phase 1 complete Greenman Dan is contractor. Phase 2 - Installation is 50% complete 	\$38,268	\$32,000	\$2,000	2016

*Type 1: Plan, develop, implement and maintain one (1) or more GI demonstration projects on public land within Orleans Parish.
Type 2: Develop a GI educational curriculum to be implemented in Orleans Parish schools.
Type 3: Develop GI workshops curriculum for educating professionals, commercial businesses, homeowners, and neighborhood groups.



Sewerage & Water Board of New Orleans
Green Infrastructure Projects 2014-2019 (Capital Program #879)

March 30, 2016

Job#	Principal	Team/Partners	Title	Type*	District	Neighborhood	Description/Scope	Status	Cost	Funding to date	In-Kind	Completion Date
H0901	Sankofa CDC	<ul style="list-style-type: none"> Evans & Lighter LA Dr. John Day Jr. Common Ground Relief Audubon Nature Institute Hike for KaTREEna Design Jones, LLC MDM Design Wetlands Resources, LLC 	Florida Ave Corridor Learning Trail	1,2,3	E	Lower 9 th Ward	<ul style="list-style-type: none"> Educational stormwater lot in L9W. Lot located adjacent to SWB East Bank Sewer Treatment Facility and Wetlands Assimilation Project This is Phase I of an extended trail along Bayou Bienvenue Wetland Park 	<ul style="list-style-type: none"> Preliminary design, outreach Clearing of lot has begun Concession Agreement with City Testing, Monitoring, Maintenance Design Jones – landscape architecture MDM Design engineers 	\$100,000	\$40,100.78	\$66,520	2016
H0902	Tulane City Center	<ul style="list-style-type: none"> Carrollton-Hollygrove CDC Dana Brown & Associates Engineers Without Borders Twin Shores Landscape & Construction Services, Inc. SWBNO 	Hollygrove Greenline A Water Management and Community Education Initiative	1	A	Hollygrove	<ul style="list-style-type: none"> Stormwater management on SWB site. Community engagement Signage 	<ul style="list-style-type: none"> Design includes sunshade water catchment structure. Capture runoff in existing rain garden 	\$100,000	\$13,581.84		2016
H0910	Historic Faubourg Treme Association	<ul style="list-style-type: none"> Dana Brown & Associates Groundwork Global Green DPW 	Treme-St. Ann Street Rain Gardens	1	C	Treme 1500-1600 St. Ann St	<ul style="list-style-type: none"> Street right-of-way bioswales/rain gardens installation Corner bump-outs 	<ul style="list-style-type: none"> DPW will partner for construction 	\$98,772	\$0	\$26,150	2016
H0936	Hanging Gardens	<ul style="list-style-type: none"> Evans + Lighter Morphy Makofsky Independent Roofing Systems Greensite AD Greenroof 	SWB Downtown St. Joseph St. Administration Building Green Roof	1	B	CBD 625 St. Joseph St	<ul style="list-style-type: none"> Green Roof 9,353 S.F. Outreach/education Monitoring Maintenance 	<ul style="list-style-type: none"> Board approved Approved by SWB Civil Engineers Contract needs signed by mayor 	\$324,073	\$0		2016
H0935	Gaea Consultants	<ul style="list-style-type: none"> Evans + Lighter Groundwork 	Aurora Rain Gardens	1	C	Algiers Carlisle Court and Westchester Street	<ul style="list-style-type: none"> Flow-through planter Rain garden Bioswale Maintenance Monitoring 	<ul style="list-style-type: none"> Contract signed Rain gauge installed Water level monitors installed 	\$66,095	\$3,838.50	\$7,330	2016
H0937	Gaea Consultants	<ul style="list-style-type: none"> Evans + Lighter Groundwork DPW Coliseum Square Association 	Coliseum St. Bioswale	1	B	Lower Garden District Coliseum Square Park	<ul style="list-style-type: none"> Right-of-way bioswale Monitoring Maintenance 	<ul style="list-style-type: none"> Contract signed Rain gauge installed Water level monitors installed 	\$109,057	\$3,678.50	\$16,000	2016
	SWBNO	<ul style="list-style-type: none"> EPA 	Green Infrastructure Plan	N/A	N/A	N/A	<ul style="list-style-type: none"> SWBNO Green Infrastructure Plan 5 year plan Consent decree compliance 	<ul style="list-style-type: none"> Board approved Submitted to EPA 4/26/14 	\$2.5 million Over 5 years			4/24/14 - 2019

*Type 1: Plan, develop, implement and maintain one (1) or more GI demonstration projects on public land within Orleans Parish.
 Type 2: Develop a GI educational curriculum to be implemented in Orleans Parish schools.
 Type 3: Develop GI workshops curriculum for educating professionals, commercial businesses, homeowners, and neighborhood groups.



Sewerage & Water Board of New Orleans
Green Infrastructure Projects 2014-2019 (Capital Program #879)

March 30, 2016

Job#	Principal	Team/Partners	Title	Type*	District	Neighborhood	Description/Scope	Status	Cost	Funding to date	In-Kind	Completion Date
H0903	SWBNO	<ul style="list-style-type: none"> WEF Dana Brown 	Conrad Park	1,2,3	A	Hollygrove	<ul style="list-style-type: none"> WEFTEC Green Infrastructure community service project 	<ul style="list-style-type: none"> Waterpalooza 9/26/14 Installation 9/27/14 Need Job Number 	\$5,000	\$5,000	\$2,500	9/27/14
H0797 <i>Match</i>	SWBNO - <i>EPA Urban Waters Small Grant</i>	<ul style="list-style-type: none"> NORA LPBF LUSC EPA 	SWBNO Green Infrastructure Monitoring Project <i>EPA Urban Waters Small Grant</i>	N/A 3	D	Pontilly	<ul style="list-style-type: none"> Data collection GI monitoring Outreach 	<ul style="list-style-type: none"> Approved/Awarded Monitoring design initiated Monitoring and outreach began Jan 2015 Extension approved until 2018 Monitoring continues 	\$60,000		\$46,383	12/31/18
H0798 <i>Grant</i>	UW-00F85801-0											
	SWBNO NE-01F05001-0	<ul style="list-style-type: none"> Ripple Effect 	EPA Environmental Education Local Grant EE1530	2			<ul style="list-style-type: none"> Expand existing Ripple Effect Project 	<ul style="list-style-type: none"> Grant Awarded 8/13/15 Contract needs signatures 	\$121,333 Total \$91,000 Federal		\$30,333	2017
	SWBNO	<ul style="list-style-type: none"> Veolia Water St. Bernard Parish 	Wetlands Assimilation Project	N/A	E	Central Wetlands Lower 9 th Ward	<ul style="list-style-type: none"> East Bank waste treatment plant wetlands assimilation 	<ul style="list-style-type: none"> Central Wetlands, A1, and A2 	\$8M			TBD
H0795	SWBNO	<ul style="list-style-type: none"> Global Green USA 	Rain Barrels	3	N/A		<ul style="list-style-type: none"> Purchase of rain barrels and fittings for educational outreach events 	<ul style="list-style-type: none"> 5 rain barrels purchased for WEFTEC events 	\$500	\$115.73		
H0794	SWBNO	<ul style="list-style-type: none"> Dept. of Parks and Parkways Hike for KaTREEEna 	Trees	3	N/A	Gentilly	<ul style="list-style-type: none"> Purchase of trees to give away at community outreach event 	<ul style="list-style-type: none"> Trees purchased. 	\$4,500	\$4,500		12/6/14
H0928	SWBNO	<ul style="list-style-type: none"> Dept. of Parks and Parkways Hike for KaTREEEna 	Trees	3	N/A	Gentilly	<ul style="list-style-type: none"> Purchase of trees to give away at community outreach event 	<ul style="list-style-type: none"> Trees purchased. 	\$5,000	\$5,000		12/4/15
H0922	SWBNO	<ul style="list-style-type: none"> NORA Deltares 	Adaptation Support Tool				<ul style="list-style-type: none"> Hardware and software containing customized data sets to identify GI priority areas 	<ul style="list-style-type: none"> RFP sent out by NORA 	\$100,000			
H0931	SWBNO	<ul style="list-style-type: none"> City of NO CDM Smith 	Stormwater Toolkit				<ul style="list-style-type: none"> Green infrastructure standard details of 8 GI types 	<ul style="list-style-type: none"> Design of details in process 8 types have been identified 	\$150,000			
	SWBNO	<ul style="list-style-type: none"> City of NO 	Soil Sampling				<ul style="list-style-type: none"> Orleans Parish 	<ul style="list-style-type: none"> Proposed 	\$65,000			
	SWBNO	<ul style="list-style-type: none"> City of NO 	Soil Map				<ul style="list-style-type: none"> Update sites 	<ul style="list-style-type: none"> Proposed 	\$35,000			

*Type 1: Plan, develop, implement and maintain one (1) or more GI demonstration projects on public land within Orleans Parish.
 Type 2: Develop a GI educational curriculum to be implemented in Orleans Parish schools.
 Type 3: Develop GI workshops curriculum for educating professionals, commercial businesses, homeowners, and neighborhood groups.

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Third Modified Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 10</u>				
THIRD MOD CONSENT DECREE NOTICE TO ALL CONTRACTORS	CITYWIDE	10/15/14	8/14/14	
<u>Paragraph 41</u>				
ESTIMATED 25% MILESTONES-SOUTHSHORE, MID CITY, CARROLLTON BASINS	CITYWIDE	11/14/14	11/13/14	
AWARD AND ESTIMATED MILESTONES OF NINTH WARD CONTRACT	D & E	10/17/14	10/10/14	
ESTIMATED 50% MILESTONE OF NINTH WARD BASIN AND CONTRACT	D & E	7/24/15	7/23/15	
<i>ESTIMATED 75% MILESTONE OF NINTH WARD BASIN AND CONTRACT</i>	<i>D & E</i>	<i>2/10/16</i>	<i>1/25/16</i>	
<u>Paragraph 41a</u>				
25% MILESTONE COMPLETION NINTH WARD BASIN	D & E	11/21/16	3/16/15	
50% MILESTONE COMPLETION NINTH WARD BASIN	D & E	7/8/16 (REVISED)	9/24/15	
<i>75% MILESTONE COMPLETION NINTH WARD BASIN</i>	<i>D & E</i>	<i>11/21/16</i>	<i>3/29/16</i>	

Appendix F

Consent Decree Accomplishments

Paragraph 42

100% ESSA COMPLETION IN CLOSED BASINS	CITYWIDE	7/31/15	7/21/15
--	----------	---------	---------

Paragraph 56

QTRLY REPORT (3 RD Q 2014)	CITYWIDE	11/1/14	10/30/14
QTRLY REPORT (4 TH Q 2014)	CITYWIDE	2/1/15	1/27/15
QTRLY REPORT (1 ST Q 2015)	CITYWIDE	5/1/15	4/29/15
QTRLY REPORT (2 ND Q 2015)	CITYWIDE	8/1/15	7/28/15
QTRLY REPORT (3 RD Q 2015)	CITYWIDE	10/31/15	10/22/15
<i>QTRLY REPORT (4TH Q 2015)</i>	<i>CITYWIDE</i>	<i>2/1/16</i>	<i>1/27/16</i>

Paragraph 57

ANNUAL REPORT-2014	CITYWIDE	3/1/15	2/27/15
<i>ANNUAL REPORT-2015</i>	<i>CITYWIDE</i>	<i>3/1/16</i>	<i>2/22/16</i>

Paragraph 57b

LINE CLEANING CYCLE COMPLETION	CITYWIDE	6/22/18	10/21/14
MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	12/15/15	11/24/15

Paragraph 58

NOTICE OF LINE CLEANING CYCLE COMPLETION	CITYWIDE	11/20/14	11/13/14
NOTICE OF 25% COMPLETION - NINTH WARD BASIN	D & E	4/6/15	3/27/15
NOTICE OF 25% COMPLETION - CONTRACT 3986	D & E	4/6/15	3/27/15

Appendix F

Consent Decree Accomplishments

NOTICE OF COMPLETION OF ESSA IN CLOSED BASINS	CITYWIDE	8/11/15	8/10/15
NOTICE OF 50% COMPLETION- NINTH WARD BASIN & CONTRACT 3986	D & E	10/15/15	10/13/15
NOTICE OF MANHOLE INSPECTION CYCLE COMPLETION	CITYWIDE	12/15/15	12/14/15
NOTICE OF AWARD AND ESTIMATED MILESTONES CARROLLTON CONTRACT 3737	A & B	8/14/15	10/13/15

Paragraph 68b

STIPULATED PENALTY PAID (SWB LETTER 12/24/14)	CITYWIDE	1/19/15	12/24/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB LETTER 6/26/15)	CITYWIDE	7/3/15	6/26/15	Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) \$7000.00

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Modified and Second Modified Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 10</u>				
CONSENT DECREE TO CURRENT CONTRACTORS	CITYWIDE	04/27/10	03/31/10	
<u>Paragraph 18</u>				
PUMP STATION COMPLETION-SPS D	D	N/A	11/24/05	
PUMP STATION COMPLETION-BOULEVARD X	E	04/30/11	04/16/06	
PUMP STATION COMPLETION-EASTOVER	E	09/30/10	04/16/06	
PUMP STATION COMPLETION-SPS #4	A	09/30/10	05/12/09	
PUMP STATION COMPLETION-SPS #24	E	09/30/10	07/09/09	
PUMP STATION COMPLETION-SPS #25	E	09/30/10	07/09/09	
PUMP STATION COMPLETION-SPS WILSON	E	09/30/10	07/14/09	
PUMP STATION COMPLETION-SPS AMERICA	E	09/30/10	07/15/09	
PUMP STATION COMPLETION-SPS MICHOD	E	03/31/11	11/11/09	
PUMP STATION COMPLETION-CHICKASAW	E	09/10/10	06/1/10	
PUMP STATION COMPLETION-SPS #26	E	09/30/10	06/21/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION-MCCOY	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-PINES VILLAGE	E	09/30/10	07/26/10	
PUMP STATION COMPLETION- WILLOWBROOK	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-WRIGHT	E	09/30/10	07/26/10	
PUMP STATION COMPLETION-LAMB	E	09/30/10	08/02/10	
PUMP STATION COMPLETION-AMID	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-CASTLE MANOR	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-CERISE	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- GENTILLY OAKS	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- INDUSTRIAL PARKWAY	E	09/30/10	09/13/10	
PUMP STATION COMPLETION- LAKELAND TERRACE	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-OAK ISLAND	E	09/30/10	09/13/10	
PUMP STATION COMPLETION-ALCEE FORTIER	E	09/30/10	09/20/10	
PUMP STATION COMPLETION- LAKEWOOD SOUTH	A & D	09/30/10	09/20/10	
PUMP STATION COMPLETION-SPS #20	A & D	09/30/10	09/29/10	
PUMP STATION COMPLETION-CITY PARK	A & D	09/30/10	09/29/10	
PUMP STATION COMPLETION-PARIS ROAD	E	09/30/10	09/29/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – SPS #9	A, B, C, D	12/31/10	12/13/10	
PUMP STATION COMPLETION – SPS B	C, D, E	12/31/10	12/13/10	
PUMP STATION COMPLETION – SPS #5	A & B	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #14	A & B	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #17	D & E	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #18	A & D	12/31/10	12/20/10	
PUMP STATION COMPLETION – SPS #16	C, D, E	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #19	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #21	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #22	A & D	12/31/10	12/31/10	
PUMP STATION COMPLETION – SPS #23	D & E	12/31/10	12/31/10	
PUMP STATION COMPLETION – BULLARD	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – LAKE FOREST	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – LAWRENCE	E	04/30/11	04/25/11	
PUMP STATION COMPLETION – BERG	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – PLUM ORCHARD	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – SHOREWOOD	E	04/30/11	04/28/11	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – VICTORIA	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – WEBER	E	04/30/11	04/28/11	
PUMP STATION COMPLETION – BRIARWOOD	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – CROWDER	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – DODT	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – LIGGETT	E	04/30/11	04/29/11	
PUMP STATION COMPLETION – FRANCE & FLORIDA	D & E	07/11/11	07/08/11	
PUMP STATION COMPLETION – K-MART	D & E	07/11/11	07/08/11	
PUMP STATION COMPLETION – MECO	D & E	07/11/11	07/11/11	
PUMP STATION COMPLETION – SPS A	B & C	07/11/11	07/11/11	
PUMP STATION COMPLETION – AMERICAN MARINE	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – BURKE	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – FOLGERS	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – SOUTHERN SCRAP	E	07/31/11	07/29/11	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
PUMP STATION COMPLETION – VENETIAN ISLES	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – VILLAGE D’LEST	E	07/31/11	07/29/11	
PUMP STATION COMPLETION – SPS #8	A, B, C, D	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #1	A & B	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #3	A & B	10/31/12	10/31/12	
PUMP STATION COMPLETION – SPS #6	A, B, C, D	12/31/12	12/21/12	
PUMP STATION COMPLETION – SPS #15	A, B, C, D	04/30/13	04/30/13	
<u>Paragraph 26</u>				
MODIFIED PREVENTIVE MAINTENANCE PROGRAM	CITYWIDE	04/27/10	04/27/10	
<u>Paragraph 30</u>				
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)-NON SIGNIFICANT CHANGES	CITYWIDE	03/1/10	02/26/10	Non-significant changes approved in 03/09/10 Dallas meeting, and confirmed in 03/15/10 SWB ltr
<u>Paragraph 31</u>				
MODIFIED SEWER OVERFLOW ACTION PLAN	CITYWIDE	12/31/08	12/31/08	
<u>Paragraph 41</u>				
66% COMPLETION-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	08/10/10	01/29/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3982- Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	04/20/10	02/05/10	
33% COMPLETION-CONTRACT 3983- Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	04/20/10	02/12/10	
33% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	06/21/10	02/26/10	
66% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	08/30/10	04/02/10	
66% COMPLETION-CONTRACT 3982- Ninth Ward Area – Sewer Rehabilitation- Sewer Rehabilitation No. 1	D & E	07/29/10	04/09/10	
66% COMPLETION-CONTRACT 3983- Ninth Ward Area Sewer Rehabilitation- Sewer Rehabilitation #2	D & E	07/29/10	05/21/10	
33% COMPLETION-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	03/26/12	01/13/12	
66% COMPLETION-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	06/09/12	03/28/12	
33% COMPLETION-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	03/26/12	02/03/12	
66% COMPLETION-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	05/2/12	04/2/12	
33% COMPLETION-CONTRACT 3989- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8	D & E	10/15/12	07/03/12	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3989- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8	D & E	12/19/12	09/13/12	
<u>Paragraph 41a</u>				
25% COMPLETION- Estimated Quarterly Milestone Ninth Ward Basin	D & E	08/22/13	08/19/13	
25% COMPLETION- Estimated Quarterly Milestone New Orleans East Basin	E	08/22/13	08/19/13	
<u>Paragraph 43a</u>				
FORCE MAIN RELIABILITY EVALUATION	CITYWIDE	12/31/09	12/31/09	
<u>Paragraph 43b</u>				
FORCE MAIN RELIABILITY EVALUATION REPORT	CITYWIDE	01/30/10	01/29/10	Received approval from EPA on 04/23/10
<p>After the Board submitted the Force Main Reliability to the EPA and DOJ on 1/29/10, the Board also provided a hard copy to EPA on 3/9/10 at the meeting in Dallas. Additionally, a meeting was held in Dallas with EPA to discuss findings on 3/26/10.</p>				
FORCE MAIN RELIABILITY REPORT CORRECTIVE ACTION PLAN AND SCHEDULE	CITYWIDE	07/31/10	07/15/10	Received approval from EPA dated 08/27/10
<u>Paragraph 44</u>				
AUXILIARY POWER SCHEDULE (EAST BANK PLANT)	CITYWIDE	03/28/10	03/26/10	
<u>Paragraph 56</u>				
QTRLY REPORT (1 ST QTR, 2010)	CITYWIDE	05/01/10	04/15/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
QTRLY REPORT (2 ND QTR, 2010)	CITYWIDE	08/01/10	07/30/10	
QTRLY REPORT (3 RD QTR, 2010)	CITYWIDE	11/1/10	10/29/10	
QTRLY REPORT (4 TH QTR, 2010)	CITYWIDE	02/01/11	01/27/11	
QTRLY REPORT (1 ST QTR, 2011)	CITYWIDE	05/01/11	04/27/11	
QTRLY REPORT (2 ND QTR, 2011)	CITYWIDE	08/01/11	07/31/11	
QTRLY REPORT (3 RD QTR, 2011)	CITYWIDE	11/01/11	10/31/11	
QTRLY REPORT (4 TH QTR, 2011)	CITYWIDE	02/01/12	01/31/12	
QTRLY REPORT (1 ST QTR, 2012)	CITYWIDE	05/01/12	04/27/12	
QTRLY REPORT (2 ND QTR, 2012)	CITYWIDE	08/01/12	07/31/12	
QTRLY REPORT (3 RD QTR, 2012)	CITYWIDE	11/01/12	10/31/12	
QTRLY REPORT (4 TH QTR, 2012)	CITYWIDE	02/01/13	01/31/13	
QTRLY REPORT (1 ST QTR, 2013)	CITYWIDE	05/01/13	04/30/13	
QTRLY REPORT (2 ND QTR, 2013)	CITYWIDE	08/01/13	07/30/13	
QTRLY REPORT (3 RD QTR, 2013)	CITYWIDE	10/31/13	10/25/13	
QTRLY REPORT (4 TH QTR, 2013)	CITYWIDE	02/01/14	01/31/14	
QTRLY REPORT (1 ST QTR, 2014)	CITYWIDE	05/01/14	04/30/14	
QTRLY REPORT (2 ND QTR, 2014)	CITYWIDE	08/01/14	07/25/14	
<u>Paragraph 56c</u>				
FBI O&M INTERIM PLAN	CITYWIDE	07/31/09	07/31/09	
FBI O&M FINAL PLAN	CITYWIDE	03/28/10	03/15/10	
<u>Paragraph 57</u>				
ANNUAL REPORT (2009)	CITYWIDE	03/01/10	02/26/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
ANNUAL REPORT (2010)	CITYWIDE	03/01/11	02/22/11	
ANNUAL REPORT (2011)	CITYWIDE	03/01/12	02/29/12	
ANNUAL REPORT (2012)	CITYWIDE	03/01/13	02/28/13	
ANNUAL REPORT (2013)	CITYWIDE	03/01/14	02/26/14	

Paragraph 58

MILESTONE COMPLETION REPORT- 66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/19/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	02/26/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	03/05/10	02/19/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	03/19/10	03/03/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	04/23/10	04/09/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	04/30/10	04/13/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	06/11/10	05/24/10	
MILESTONE COMPLETION REPORT-	D & E	03/26/12	01/13/12	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3				
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3	D & E	06/09/12	03/28/12	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	03/26/12	02/03/12	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4	D & E	05/02/12	04/02/12	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8	D & E	10/15/12	07/03/12	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8	D & E	12/19/12	09/13/12	
<u>Paragraph 68</u>				
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	12/31/13	01/27/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$1000.00
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	02/18/14	01/27/14	Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria)

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
				\$1000.00
NOTIFICATION OF PAYMENT	CITYWIDE	12/31/13, 02/18/14	01/27/14	Payments assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$2009.63
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	04/09/14	03/27/14	Penalty assessed for Non-Compliant Discharge (BOD) \$2500.00
NOTIFICATION OF PAYMENT	CITYWIDE	04/09/14	03/27/14	Payment assessed for Non-Compliant Discharge(BOD) \$2500.00
STIPULATED PENALTY PAID (SWB Letter 05/23/14)	CITYWIDE	06/09/14	05/23/14	Penalty assessed for Non-Compliant Discharge (BOD) \$2500.00
NOTIFICATION OF PAYMENT	CITYWIDE	06/09/14	05/23/14	Payment assessed for Non-Compliant Discharge(BOD) \$2500.00
<u>Paragraph 74</u>				
STIPULATED PENALTY PAID (SWB Letter 01/27/14)	CITYWIDE	12/31/13	01/27/14	Interest assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) \$9.63

Appendix F

Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Original Consent Decree.

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 9</u>				
NOTICE: CONSENT DECREE TO CURRENT CONTRACTED OPERATORS	CITYWIDE	04/28/98	04/30/98	
<u>Paragraph 10</u>				
CONSENT DECREE TO CURRENT CONTRACTORS	CITYWIDE	05/28/98	05/27/98	
<u>Paragraph 17</u>				
SCADA INSTALLED & CONTINUOUSLY OPERATING	CITYWIDE	03/01/98	02/27/98	
<u>Paragraph 20</u>				
CERTIFICATION OF SEALING OF ALL KNOWN CROSS CONNECTIONS	CITYWIDE	03/01/98	02/27/98	
<u>Paragraph 21</u>				
<u>CROSS CONNECTION: OAK STREET</u>	A			
DISCOVERY		02/11/98	02/11/98	
SEALING		03/13/98	02/22/98	
NOTIFICATION OF SEALING		03/13/98	03/09/98	
<u>CROSS CONNECTION: PEOPLES @</u>	D			
<u>ABUNDANCE</u>				
DISCOVERY		06/18/98	06/18/98	
SEALING:		07/18/98	07/17/98	
NOTIFICATION OF SEALING		07/18/98	07/17/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: COUNTRY CLUB DRIVE NEAR MARCIA</u>	A			
DISCOVERY		08/03/98	08/03/98	
SEALING:		09/02/98	08/29/98	
NOTIFICATION OF SEALING		09/02/98	09/01/98	
<u>CROSS CONNECTION: OLD SPANISH TRAIL, NEAR CHEF MENTEUR HIGHWAY</u>	E			
DISCOVERY		08/03/98	08/03/98	
SEALING:		09/02/98	08/27/98	
NOTIFICATION OF SEALING		09/02/98	09/01/98	
<u>CROSS CONNECTION: MITHRA & DEBORE</u>	D			
DISCOVERY		05/04/99	05/04/99	
SEALING:		06/03/99	05/04/99	
NOTIFICATION OF SEALING		06/03/99	05/11/99	
<u>CROSS CONNECTION: VICKSBURG & FLORIDA AVE</u>	A			
DISCOVERY		05/25/99	05/25/99	
SEALING:		06/24/99	06/20/99	
NOTIFICATION OF SEALING		06/24/99	06/21/99	
<u>CROSS CONNECTION: MORRISON CANAL AT SHOREWOOD BLVD.</u>	E			
DISCOVERY		09/01/99	09/01/99	
SEALING:		10/01/99	09/21/99	
NOTIFICATION OF SEALING		10/01/99	09/27/99	
<u>CROSS CONNECTION: FREY PLACE AND ST. BERNARD AVENUE</u>	D			
DISCOVERY		07/21/00	07/21/00	
SEALING:		08/20/00	07/24/00	
NOTIFICATION OF SEALING		08/20/00	07/27/00	
<u>CROSS CONNECTION: SPAIN ST. AND SELMA STREET</u>	D			
DISCOVERY		05/18/01	05/18/01	
SEALING:		06/17/01	05/20/01	
NOTIFICATION OF SEALING		06/17/01	05/23/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: SPAIN ST. AND DREUX STREET</u>	D			
DISCOVERY		08/17/01	08/17/01	
SEALING:		09/16/01	08/17/01	
NOTIFICATION OF SEALING		09/16/01	09/04/01	
<u>CROSS CONNECTION: LAFON AND DWYER ROAD</u>	E			
DISCOVERY		07/08/02	07/08/02	
SEALING:		08/07/02	07/09/02	
NOTIFICATION OF SEALING		08/07/02	07/17/02	
<u>CROSS CONNECTION: FLEUR DE LIS AND 38TH STREET</u>	A			
DISCOVERY		08/21/03	08/21/03	
SEALING:		09/20/03	08/21/03	
NOTIFICATION OF SEALING		09/20/03	08/21/03	
<u>CROSS CONNECTION: CLAIBORNE AVE AND LAHARPE STREET</u>				Cross Connection was found valved and closed.
DISCOVERY		07/14/09	07/14/09	
SEALING:		08/13/09	07/14/09	
<u>CROSS CONNECTION: PIETY AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/15/09	07/15/09	
SEALING:		08/14/09	07/15/09	
<u>CROSS CONNECTION: ALVAR AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/15/09	07/15/09	
SEALING:		08/14/09	07/15/09	
<u>CROSS CONNECTION: EAST SIDE OF RR TRACKS NEAR FLORIDA AVE</u>				Cross Connection was found valved and closed.
DISCOVERY		07/20/09	07/2009	
SEALING:		08/19/09	07/20/09	
<u>CROSS CONNECTION: N MIRO AND ELYSIAN FIELDS (FIRE STATION)</u>				Cross Connection was found valved and closed.
DISCOVERY		07/21/09	07/21/09	
SEALING:		08/20/09	07/21/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>CROSS CONNECTION: FELICIANA AND FLORIDA AVE.</u>				Cross Connection was found valved and closed.
DISCOVERY		07/30/09	07/30/09	
SEALING:		08/29/09	07/30/09	
<u>CROSS CONNECTION: PRESS AND FLORIDA ST, DITCH ON NORTH SIDE OF RR TRACKS</u>				Cross Connection was found valved and closed.
DISCOVERY		07/31/09	07/31/09	
SEALING:		08/30/09	07/31/09	
<u>CROSS CONNECTION: PEOPLES AND FLORIDA AVES</u>				Cross Connection was found valved and closed.
DISCOVERY		08/06/09	08/06/09	
SEALING:		09/05/09	08/06/09	
<u>CROSS CONNECTION: KENTUCKY AND FLORIDA STREET</u>				Cross Connection was found valved and closed.
DISCOVERY		08/14/09	08/14/09	
SEALING:		09/13/09	08/14/09	
<u>Paragraph 25</u>				
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/99	03/01/99	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/00	02/29/00	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/01	02/28/01	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/02	02/28/02	Modification request approved by EPA: 8/30/02
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/03	02/28/03	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/04	02/20/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/08	02/29/08	Verbal approval given in March 26, 2008 Dallas meeting.
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/09	02/27/09	
REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)	CITYWIDE	03/01/10	02/26/10	Non-significant changes approved in 03/09/10 Dallas meeting.
<u>Paragraph 26</u>				
COMPLIANCE WITH THE 1998 EPA-APPROVED PM PROGRAM	CITYWIDE	07/09/99	07/09/99	EPA approval of PM modifications in annual report: 5/10/99; EPA approval- reprinted PM Manual: 10/20/99; Court approval- 5/19/00.
RESPONSE TO EPA'S COMMENTS: 1999 PM PLAN MODIFICATIONS	CITYWIDE	11/11/00	10/07/00	Reprinted PM Plan to be submitted to the Court 1 st Quarter, 2001.
COMPLIANCE WITH THE EPA-APPROVED 1999 PM PROGRAM	CITYWIDE	12/11/00	12/11/00	
COMPLIANCE WITH THE EPA-APPROVED 2007 PM PROGRAM	CITYWIDE	06/24/08	03/27/08	
COMPLIANCE WITH THE EPA-APPROVED 2008 PM PROGRAM	CITYWIDE	06/07/09	03/10/09	
COMPLIANCE WITH THE EPA-APPROVED 2009 PM PROGRAM	CITYWIDE	05/08/10	03/10/09	
<u>Paragraph 29</u>				
REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA)	CITYWIDE	03/01/99	03/01/99	Modification request denied by EPA; dispute resolution not invoked.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA)	CITYWIDE	03/01/01	02/28/01	
<u>Paragraph 33</u>				
FINAL COLLECTION SYSTEM EVALUATION STUDY (optional)	CITYWIDE	06/30/99	N/A	No change in basin prioritization; Option not taken.
<u>Paragraph 35</u>				
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CBD/FR QUARTER	B & C	04/01/98	03/27/98	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: GENTILLY	D & E	04/01/99	03/30/99	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: UPTOWN	A & B	04/01/00	03/30/00	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: MID-CITY	A, B, C, D	04/01/01	03/29/01	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NINTH WARD	C, D, E	04/01/02	03/27/02	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CARROLLTON	A & B	04/01/03	03/27/03	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NEW ORLEANS EAST	E	04/01/04	03/24/04	
COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: SOUTH SHORE	E	04/01/05	03/29/05	
<u>Paragraph 36</u>				
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY	D & E	06/09/99	05/10/99	No corrections required. Report approved 5/10/99.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN	A & B	06/14/00	05/15/00	No corrections required. Report approved 5/15/00.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY	A, B, C, D	05/23/01	04/23/01	No corrections required. Report approved 4/23/01.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD	C, D, E	06/03/02	05/03/02	No corrections required. Report approved 5/3/02.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON	A & B	06/09/03	05/09/03	No corrections required. Report approved 5/9/03.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST	E	08/25/04	07/26/04	No corrections required. Report approved 7/26/04.
CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTH SHORE	E	06/19/05	05/19/05	
<u>Paragraph 38</u>				
RMAP SUBMITTED: CBD/FRENCH QUARTER	B & C	08/18/98	08/07/98	
RMAP SUBMITTED: GENTILLY	D & E	09/07/99	09/07/99	
RMAP SUBMITTED: UPTOWN	A & B	09/12/00	08/17/00	
RMAP SUBMITTED: MID-CITY	A, B, C, D	08/21/01	08/15/01	
RMAP SUBMITTED: NINTH WARD	C, D, E	08/01/02	07/30/02	
RMAP SUBMITTED: CARROLLTON	A & B	09/06/03	09/03/03	
RMAP SUBMITTED: NEW ORLEANS EAST	E	11/01/04	09/24/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
RMAP SUMMITTED: SOUTH SHORE	E	11/01/05*	04/06/06	ORIGINAL DUE DATE; DATE CHANGED DUE TO KATRINA FORCE MAJUERE
<u>Paragraph 40</u>				
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CBD/FRENCH QUARTER	B & C	11/05/98	09/09/98	
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY	D & E	11/19/99	10/20/99	Corrections not required. 10/20/99 Approval.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN	A & B	10/12/00	09/12/00	No corrections required. Approved 09/12/00.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY	A, B, C, D	10/06/01	09/06/01	No corrections required. Report approved 09/6/01.
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD	C, D, E	03/06/03	02/04/03	No corrections required. Report approved 02/04/03
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON	A & B	10/26/03	09/26/03	No corrections required. Report approved 09/26/03
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST	E	11/29/04	11/29/04	
RMAP: EPA APPROVAL OF REVISIONS: NEW ORLEANS EAST	E	12/29/04	12/13/04	
RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTHSHORE	E	11/15/07	10/16/07	No corrections required. Report approved 10/16/07

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 44</u>				
BEGIN CONSTRUCTION: LAKEVIEW (Contract 3901-Lakeview Basin CCTV & Cleaning)	A & D	12/15/98	10/19/98	
BEGIN CONSTRUCTION: CBD/FR QTR (Contract 3914-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection)	B & C	01/01/01	10/30/00	
BEGIN CONSTRUCTION: GENTILLY (Contract 3925-Gentilly Point Repairs #1)	D & E	01/01/02	07/23/01	
END CONSTRUCTION: LAKEVIEW	A & D	12/14/01	11/21/01	
BEGIN CONSTRUCTION: UPTOWN (Contract 3938-Uptown Cleaning and CCTV Inspection)	A & B	01/01/03	12/30/02	
BEGIN CONSTRUCTION: MID CITY (Contract 3940-Mid City Manhole Rehabilitation #1)	A, B, C, D	01/01/04	06/09/03	
BEGIN CONSTRUCTION: NINTH WARD (Contract 3966-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1)	D & E	01/01/05	06/21/04	
END CONSTRUCTION: GENTILLY	D & E	12/31/04	12/06/04	
BEGIN CONSTRUCTION: CARROLLTON	A & B	01/01/06	04/04/05	
END CONTRUCTION-CBD / FRENCH QUARTER	B & C	12/31/05 **	10/23/06	**Original Scheduled Date Extended via Force Majuere to 11/1/06
END CONTRUCTION-UPTOWN	A & B	12/31/05 **	10/23/06	**Original Scheduled Date Extended via Force Majuere to 11/1/06

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
END CONSTRUCTION-MID CITY	A, B, C, D	12/31/06 *	---	*Deferred due to Force Majeure
END CONSTRUCTION-NINTH WARD	D & E	12/31/07 *	---	*Deferred due to Force Majeure
BEGIN CONSTRUCTION-SOUTH SHORE	E	01/01/08*	---	*Deferred due to Force Majeure
RESUME CONSTRUCTION: MID CITY: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	11/15/08	08/18/08	
RESUME CONSTRUCTION: NINTH WARD: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	11/15/08	08/21/08	
RESUME CONSTRUCTION: CARROLLTON: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	11/15/08	08/29/08	
BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/01/09	02/23/09	
BEGIN CONSTRUCTION-SOUTH SHORE: CONTRACT 3721-South Shore Area Rehabilitation-Manhole Rehabilitation #1	E	04/01/10	12/21/09	
<u>Paragraph 45</u>				
SET 33% / 66% DEADLINES: CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	08/13/98	07/31/98	
SET 33% / 66% DEADLINES: CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	08/13/98	07/31/98	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3907-W. Lakeview Manhole Rehabilitation	A & D	10/09/98	09/30/98	CONTRACT CANCELLED. SEE CONT. #3909
33% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	03/03/99	01/15/99	
SET 33% / 66% DEADLINES: CONTRACT 3905-W. Lakeview Phase 1 Pipe Rehabilitation	A & D	02/12/99	01/25/99	
SET 33% / 66% DEADLINES: CONTRACT 3908-E. Lakeview Phase 1 Pipe Rehabilitation	A & D	02/12/99	01/25/99	
33% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	03/13/99	01/29/99	
66% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning	A & D	04/22/99	02/19/99	
66% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation	A & D	05/12/99	03/19/99	
SET 33% / 66% DEADLINES: CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	04/09/99	03/27/99	Deadlines amended in letter to EPA (7/26/99.) New 33%: 1/26/00; New 66%: 2/25/00
33% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation	A & D	08/24/99	06/25/99	
33% COMPLETION: LAKEVIEW CONTRACT 3905-W. Lakeview Phase I Pipe Rehabilitation	A & D	09/18/99	08/20/99	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation	A & D	10/18/99	09/10/99	
33% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	01/4/00	10/22/99	Amended Scheduled Date: 1/26/00
66% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation	A & D	02/03/00	12/17/99	Amended Scheduled Date: 2/25/00
SET 33% / 66% DEADLINES: CONTRACT 3903-E. Lakeview Phase 2 Point Repairs	A & D	03/01/00	02/25/00	
SET 33% / 66% DEADLINES: CONTRACT 3924-E. Lakeview Phase 2 Pipe Rehabilitation	A & D	05/03/00	05/03/00	Deadlines amended in letter to EPA (10/18/00.) New 33%: 12/15/00 New 66%: 01/26/01
33% COMPLETION: CONTRACT 3903- E. Lakeview Phase 2 Point Repairs	A & D	11/16/00	06/09/00	
SET 33% / 66% DEADLINES: CONTRACT 3914-Sewer Line Cleaning and CCTV Inspection	A & D	07/21/00	07/14/00	Deadlines amended in letter to EPA (12/1/00.) New 33%: 4/22/01 New 66%: 7/25/01
66% COMPLETION: CONTRACT 3903- E. Lakeview Phase 2 Point Repairs	A & D	12/31/00	07/14/00	
SET 33% / 66% DEADLINES: CONTRACT 3906-Lakeview Phase 2 Repairs and Replacements	A & D	07/21/00	07/18/00	
SET 33% / 66% DEADLINES: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	09/27/00	09/27/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	10/22/00	10/13/00	Amended deadline: 12/15/00
SET 33% / 66% DEADLINES: CONTRACT 3915-CBD / French Quarter Point Repair and Line Replacement	B & C	11/26/00	11/20/00	
SET 33% / 66% DEADLINES: CONTRACT 3916- CBD / French Quarter Point Repair	B & C	11/26/00	11/20/00	
66% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	12/11/00	11/24/00	Amended deadline: 1/26/01
33% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements	A & D	05/22/01	11/30/00	
33% COMPLETION: CONTRACT 3911- W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	04/09/01	01/26/01	
SET 33% / 66% DEADLINES: CONTRACT 3918- CBD / French Quarter Manhole Rehabilitation	B & C	02/11/01	02/06/01	
66% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements	A & D	07/02/01	03/09/01	
33% COMPLETION: CONTRACT 3914 CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	04/22/01	03/16/01	
66% COMPLETION: CONTRACT 3911- W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	07/18/01	03/30/01	
33% COMPLETION: CONTRACT 3916 CBD / French Quarter Pt Repairs	B & C	06/06/01	03/30/01	
33% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement	B & C	06/16/01	04/13/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement	B & C	07/16/01	05/04/01	
66% COMPLETION: CONTRACT 3916 CBD / French Quarter Point Repairs	B & C	07/16/01	05/04/01	
33% COMPLETION: CONTRACT 3918 CBD / French Quarter Point Manhole Rehabilitation	B & C	09/15/01	06/15/01	
SET 33% / 66% DEADLINES: CONTRACT 3925- Gentilly Area Point Repairs #1	D & E	06/15/01	06/14/01	
66% COMPLETION: CONTRACT 3918: CBD / French Quarter Sewer Manhole Repairs	B & C	10/04/01	07/06/01	
SET 33% / 66% DEADLINES: CONTRACT 3926: Gentilly Point Repairs #2	D & E	07/27/01	07/12/01	
33% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	01/23/02	10/12/01	
SET 33% / 66% DEADLINES: CONTRACT 3917: CBD/ French Quarter Rehabilitation Pipe Lining and Point Repairs	B & C	11/09/01	10/24/01	
33% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2	D & E	04/08/02	11/16/01	
66% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	03/14/02	11/23/01	
SET 33% / 66% DEADLINES: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	12/19/01	12/12/01	
66% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2	D & E	06/07/02	02/01/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs	B & C	06/28/02	04/05/02	
66% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs	B & C	09/06/02	05/03/02	
SET 33% / 66% DEADLINES: CONTRACT 3930: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	05/15/02	05/13/02	
SET 33% / 66% DEADLINES: CONTRACT 3931: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	06/05/02	06/04/02	
SET 33% / 66% DEADLINES: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	08/07/02	07/22/02	
SET 33% / 66% DEADLINES: CONTRACT 3938: Uptown Cleaning and CCTV Inspection	A & B	08/07/02	07/22/02	Deadlines amended in letter- 11/13/02.
33% COMPLETION: CONTRACT 3929: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	12/17/02	10/25/02	
SET 33% / 66% DEADLINES: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement No. 1	D & E	01/18/03	10/25/02	
33% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	01/21/03	10/25/02	
SET 33% / 66% DEADLINES: CONTRACT 3801: 24" Force Main from Pump Station #15	A, B, C, D	12/20/02	11/20/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	04/21/03	12/13/02	
33% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	01/11/03	12/13/02	
SET 33% / 66% DEADLINES: CONTRACT 3928: Spain St.–Clematis Ave. 48" Trunk Sewer Rehabilitation	D & E	01/17/03	12/20/02	
SET 33% / 66% DEADLINES: CONTRACT 3936: Gentilly Area Sewer Rehabilitation, Cleaning, CCTV, & Repairs #1	D & E	02/14/03	01/24/03	
66% COMPLETION: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repair #1	D & E	03/17/03	02/07/03	
33% COMPLETION: CONTRACT 3938 Uptown Area Sewer Line Cleaning and CCTV Inspection	A & B	03/17/03	02/21/03	
66% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	04/11/03	03/14/03	
SET 33% / 66% DEADLINES: CONTRACT 3934: Gentilly Area Sewer Rehabilitation Follow-Up Pipe Lining and Repair #1	D & E	04/18/03	03/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3939: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2	D & E	04/18/03	03/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3940: Mid-City Area Sewer Rehabilitation Manhole Rehabilitation #1	A, B, C, D	04/18/03	03/24/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3938: Uptown Area Sewer Line Cleaning and CCTV Inspection	A & B	05/08/03	03/28/03	
33% COMPLETION: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	05/05/03	03/28/03	
33% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	06/16/03	04/25/03	
SET 33% / 66% DEADLINES: CONTRACT 3935: Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	05/16/03	05/06/03	
SET 33% / 66% DEADLINES: CONTRACT 3937: Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	05/16/03	05/06/03	
SET 33% / 66% DEADLINES: CONTRACT 3932: Gentilly Area Sewer Rehabilitation Manhole Replacement #1	D & E	05/16/03	05/06/03	
66% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	08/15/03	05/16/03	
33% COMPLETION: CONTRACT 3801: 24" Force Main from Pumping Station #15	A, B, C, D	09/15/03	05/30/03	
SET 33% / 66% DEADLINES: CONTRACT 3933: Gentilly Area Sewer Rehabilitation and Manhole Rehabilitation #2	D & E	06/20/03	06/02/03	
66% COMPLETION: CONTRACT 3801: 24" Force Main from Pumping Station #15	A, B, C, D	10/20/03	06/20/03	
SET 33 / 66% DEADLINES: CONTRACT 3941: Uptown Area Sewer Manhole Rehabilitation	A & B	07/18/03	06/27/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33 / 66% DEADLINES: CONTRACT 3942: Uptown Sewer Rehabilitation Excavated Point Repair #1	A & B	07/18/03	06/27/03	
66% COMPLETION: CONTRACT 3940: Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation #1	A, B, C, D	01/13/04	07/18/03	
33% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation- 48" Trunk Sewer Rehabilitation	D & E	08/14/03	07/18/03	
SET 33 / 66% DEADLINES: CONTRACT 3944: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #1	A & B	08/15/03	07/25/03	
SET 33 / 66% DEADLINES: CONTRACT 3943: Uptown Area Sewer Rehabilitation Excavated Point Repair #2	A & B	08/15/03	07/25/03	
33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2	D & E	12/14/03	07/25/03	
33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1	D & E	10/10/03	08/01/03	
66% COMPLETION: CONTRACT 3939-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #2	D & E	03/13/04	08/15/03	
33% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	12/14/03	08/29/03	
SET 33 / 66% DEADLINES: CONTRACT 3946: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #2	A & B	09/19/03	09/04/03	
SET 33 / 66% DEADLINES: CONTRACT 3945: Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	09/19/03	09/04/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1	D & E	03/23/04	09/19/03	
SET 33 / 66% DEADLINES: CONTRACT 3920: CBD / French Qtr Sewer Rehabilitation Phase 2 Point Repair	B & C	10/17/03	09/30/03	
SET 33% / 66% DEADLINES: CONTRACT 3947-Uptown Area Sewer Rehabilitation Excavated Point Repair #4	A & B	10/17/03	09/30/03	
33% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	01/11/04	10/03/03	
66% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation- 48" Trunk Sewer Rehabilitation	D & E	10/13/03	10/10/03	
33% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1	D & E	01/02/03	10/10/03	
SET 33% / 66% DEADLINES: CONTRACT 3948: Uptown Area Sewer Rehabilitation Excavated Point Repair #4	A & B	10/17/04	10/16/03	
33% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	01/02/04	10/24/03	
SET 33% / 66% DEADLINES: CONTRACT 3942-Uptown Area Sewer Rehabilitation Excavated Point Repair #1	A & B	11/14/03	10/31/03	
33% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2	D & E	02/05/04	11/07/03	
33% COMPLETION: CONTRACT 3941- Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	02/13/04	11/14/03	
66% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	04/10/04	11/14/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3949-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #1	A & B	12/19/03	11/21/03	
33% COMPLETION: CONTRACT 3943- Uptown Area Sewer Rehabilitation Excavated Point Repair #2	A & B	03/12/04	11/21/03	
66% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	03/13/04	11/28/03	
66% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1	D & E	03/21/04	12/05/03	
66% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2	D & E	04/25/04	12/12/03	
66% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	03/21/04	12/12/03	
SET 33% / 66% DEADLINES: CONTRACT 3950-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #2	A & B	01/07/04	12/22/03	
SET 33% / 66% DEADLINES: CONTRACT 3951-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #3	A & B	01/07/04	12/22/03	
33% COMPLETION: CONTRACT 3947- Uptown Area Sewer Rehabilitation, Excavated Pt Repair #4	A & B	05/14/04	12/26/03	
33% COMPLETION: CONTRACT 3944- Uptown Area Sewer Manhole Replacement #1	A & B	04/11/04	01/02/04	
66% COMPLETION: CONTRACT 3942- Uptown Area Rehabilitation, Excavated Point Repair #1	A & B	04/13/04	01/02/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3945- Uptown Area Rehabilitation, Excavated Point Repair #3	A & B	04/16/04	01/09/04	
66% COMPLETION: CONTRACT 3941- Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	04/13/04	01/16/04	
66% COMPLETION: CONTRACT 3947- Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	07/13/04	01/30/04	
66% COMPLETION: CONTRACT 3943- Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	05/01/04	01/23/04	
SET 33% / 66% DEADLINES: CONTRACT 3953: Mid-City Sewer Rehabilitation Excavated Pt Repair #1	A, B, C, D	03/19/04	03/05/04	
SET 33% / 66% DEADLINES: CONTRACT 3954: Mid-City Area Sewer Rehabilitation Sewer Main Replacement #1	A, B, C, D	03/19/04	03/05/04	
33% COMPLETION: CONTRACT 3946- Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	05/16/04	03/05/04	
66% COMPLETION: CONTRACT 3945- Uptown Area Sewer Rehabilitation Excavated Point Repair #3	A & B	06/15/04	03/05/04	
SET 33% / 66% DEADLINES: CONTRACT 3952: Uptown Area Sewer Rehabilitation Pipe Lining and Repair #4	A & B	03/16/04	03/15/04	
66% COMPLETION: CONTRACT 3944- Uptown Area Sewer Main Replacement #1	A & B	07/10/04	03/19/04	
SET 33% / 66% DEADLINES: CONTRACT 3921: CBD / French Qtr Area Sewer Rehabilitation Pipe Lining and Point Repair	B & C	04/16/04	03/25/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3966: Ninth Ward Area Sewer Rehabilitation Manhole Rehabilitation #1	C, D, & E	04/16/04	04/05/04	
33% COMPLETION: CONTRACT 3920- CBD / French Quarter Phase 2 Point Repair	B & C	06/13/04	04/16/04	
66% COMPLETION: CONTRACT 3946: Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	08/14/04	04/30/04	
SET 33% / 66% DEADLINES: CONTRACT 3922-CBD / French Quarter Phase 2 Manhole Rehabilitation	B & C	05/31/04	05/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3849-East Bank Gravity Sewer Interconnections	Citywide	05/21/04	05/03/04	
33% COMPLETION: CONTRACT 3949- Uptown Area Sewer Rehabilitation-Pipe Lining Repair #1	A & B	09/03/04	05/28/04	
SET 33% / 66% DEADLINES: CONTRACT 3956-Mid City Area Excavated Point Repair #2	A, B, C, D	05/21/04	05/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	06/18/04	06/04/04	
33% COMPLETION: CONTRACT 3950- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	10/01/04	06/11/04	
33% COMPLETION: CONTRACT 3953- Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	09/23/04	07/02/04	
66% COMPLETION: CONTRACT 3920- CBD / French Quarter Phase 2 Point Repair	B & C	08/02/04	07/09/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION: CONTRACT 3951-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	10/01/04	07/16/04	
33% COMPLETION: CONTRACT 3954-Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	09/23/04	07/16/04	
66% COMPLETION: CONTRACT 3954-Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	11/02/04	08/06/04	
33% COMPLETION: CONTRACT 3952-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	03/25/04	08/06/04	
33% COMPLETION: CONTRACT 3956-Mid-City Area Sewer Rehabilitation-Excavated Pt Repair #2	A, B, C, D	12/07/04	08/06/04	
33% COMPLETION: CONTRACT 3966-9 TH Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	11/12/04	08/06/04	
66% COMPLETION: CONTRACT 3953-Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	11/02/04	08/16/04	
66% COMPLETION: CONTRACT 3956-Mid City Area Sewer Rehabilitation-Excavated Point Repair #2	A, B, C, D	01/26/05	08/20/04	
33% COMPLETION: CONTRACT 3948-Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	12/13/04	09/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3859-East Bank Pumping Stations Physical Improvements #2	Citywide	09/17/04	09/08/04	
SET 33% / 66% DEADLINES: CONTRACT 3957-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #1	A, B, C, D	09/17/04	09/08/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3958-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #2	A, B, C, D	09/17/04	09/08/04	
66% COMPLETION: CONTRACT 3966- 9 th Ward Area Sewer Rehabilitation- Manhole Replacement #1	D & E	01/11/05	09/10/04	
66% COMPLETION: CONTRACT 3951- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	01/19/05	09/17/04	
66% COMPLETION: CONTRACT 3952- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	07/13/05	09/17/04	
SET 33% / 66% DEADLINES: CONTRACT 3959-Mid City Basin Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	10/22/04	09/28/04	
66% COMPLETION: CONTRACT 3949- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1	A & B	12/22/04	10/01/04	
33% COMPLETION: CONTRACT 3849- East Bank Gravity Sewer Interconnections	Citywide	04/01/05	10/08/04	
33% COMPLETION: CONTRACT 3921- CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	11/02/04	10/08/04	
33% COMPLETION: CONTRACT 3922- CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	12/07/04	10/14/04	
33% COMPLETION-CONTRACT 3955- Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	12/07/04	10/14/04	
66% COMPLETION: CONTRACT 3950- Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	01/19/05	10/29/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3866-East Bank Pumping Stations, Physical Improvements #1	Citywide	11/19/04	11/03/04	
SET 33% / 66% DEADLINES: CONTRACT 3961-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	11/19/04	11/03/04	
66% COMPLETION: CONTRACT 3921- CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	12/22/04	11/05/04	
66% COMPLETION: CONTRACT 3922- CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	01/26/05	11/23/04	
SET 33% / 66% DEADLINES: CONTRACT 3819-New Force Main from SPS 20 to SPS 21	Citywide	12/08/04	12/07/04	
66% COMPLETION-CONTRACT 3955- Mid City Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	02/03/05	12/17/04	
66% COMPLETION-CONTRACT 3948- Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	03/11/05	12/17/04	
SET 33% / 66% DEADLINES: CONTRACT 3867-East Bank Pumping Stations, Physical Improvements #3	Citywide	01/14/05	12/27/04	
SET 33% / 66% DEADLINES: CONTRACT 3868-East Bank Pumping Stations, Physical Improvements #4	Citywide	01/14/05	12/27/04	
SET 33% / 66% DEADLINES: CONTRACT 3973-Carrollton Area Sewer Rehabilitation Manhole Rehabilitation #1	A & B	01/14/05	12/27/04	
66% COMPLETION-CONTRACT 3849- East Bank Gravity Inter-Connections	Citywide	06/25/05	01/07/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3959- Mid City Area Sewer Rehabilitation-Sewer Main Rehabilitation #3	A, B, C, D	08/08/05	01/21/05	
SET 33% / 66% DEADLINES: CONTRACT 3870-East Bank Pumping Stations, Physical Improvements #6	Citywide	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3863- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	02/18/05	02/02/05	
SET 33% / 66% DEADLINES: CONTRACT 3962-Mid City Area Sewer Rehabilitation-Manhole Rehabilitation #2	A, B, C, D	02/18/05	02/03/05	
33% COMPLETION-CONTRACT 3958- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	05/15/05	02/11/05	
33% COMPLETION-CONTRACT 3957- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #1	A, B, C, D	05/15/05	02/28/05	
SET 33% / 66% DEADLINES: CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	08/18/05	03/01/05	
33% COMPLETION-CONTRACT 3960- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	06/29/05	03/11/05	
33% COMPLETION-CONTRACT 3859- East Bank Pumping Stations, Physical Improvements #2	Citywide	05/17/05	03/14/05	
33% COMPLETION-CONTRACT 3961- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	07/25/05	03/18/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3936-CBD / French Quarter Fiber Pilot Project	B & C	04/15/05	03/29/05	
66% COMPLETION-CONTRACT 3958- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	08/13/05	04/08/05	
SET 33% / 66% DEADLINES: CONTRACT 3967- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 9	A, B, C, D	04/15/05	04/11/05	
66% COMPLETION-CONTRACT 3957- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	08/13/05	04/29/05	
SET 33% / 66% DEADLINES: CONTRACT 3968- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 10	A, B, C, D	05/20/05	05/10/05	
66% COMPLETION-CONTRACT 3859- East Bank Pumping Stations Physical Improvements #3	Citywide	06/26/05	05/13/05	
SET 33% / 66% DEADLINES: CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 11	A, B, C, D	06/17/05	06/02/05	
33% COMPLETION-CONTRACT 3873- Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1	A & B	08/20/05	05/20/05	
33% COMPLETION-CONTRACT 3636- CBD Sewer / Fiber Pilot Project	B & C	07/02/05	06/06/05	
33% COMPLETION-CONTRACT 3963- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	09/24/05	06/10/05	
33% COMPLETION-CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	09/24/05	06/10/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
66% COMPLETION-CONTRACT 3961- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	11/02/05	06/10/05	
66% COMPLETION-CONTRACT 3960- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	10/07/05	06/17/05	
SET 33% / 66% DEADLINES: CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 12	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 13	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3972- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 14	A, B, C, D	07/15/05	06/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation – Point Repair #1	C, D, & E	07/15/05	06/22/05	
33% COMPLETION-CONTRACT 3962- Mid City Sewer Rehabilitation-Manhole Rehabilitation #2	A, B, C, D	09/04/05	06/24/05	
66% COMPLETION-CONTRACT 3873- Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation 1	A & B	10/29/05	06/24/05	
33% COMPLETION-CONTRACT 3866- East Bank Pumping Station Physical Improvements #1	CITYWID E	07/17/05	07/13/05	
66 % COMPLETION – CONTRACT 3962- Mid City Area Sewer Rehabilitation – Manhole Rehabilitation #2	A, B, C, D	10/24/05	07/08/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3829-Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	D, E	08/19/05	8/01/05	
66% COMPLETION-CONTRACT 3963- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	12/03/05	07/22/05	
SET 33% / 66% DEADLINES: CONTRACT 3975-Lower 9 th Ward Area Sewer Rehabilitation-Sewer Point Repair #2	D & E	08/19/05	08/01/05	
SET 33% / 66% DEADLINES: CONTRACT 3990-Carrollton Area Sewer Rehabilitation-Sewer Point Repair #1	A & B	08/19/05	08/01/05	
66% COMPLETION-CONTRACT 3636- CBD Sewer / Fiber Pilot Project	B & C	08/01/05	07/26/05	
33% COMPLETION-CONTRACT 3819- New 18" Force Main from SPS20 to SPS21	A	09/13/05	07/22/05	
33% COMPLETION-CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	10/04/05	07/29/05	
66% COMPLETION-CONTRACT 3866- East Bank Pumping Station Physical Improvements #1	CITYWID E	08/09/05	08/08/05	
33% COMPLETION-CONTRACT 3867- East Bank Pumping Station Physical Improvements #3	CITYWID E	08/15/05	08/09/05	
33% COMPLETION-CONTRACT 3868- East Bank Pumping Station Physical Improvements #4	CITYWID E	08/10/05	08/09/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3976-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #3	C, D, E	09/16/05	-----	Contract Suspended due to Katrina Force Majuere
SET 33% / 66% DEADLINES: CONTRACT 3977- Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #4	C, D, E	09/16/05	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3870- East Bank Pump Stations Physical Improvements #6	E	09/29/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3868- East Bank Pump Stations Physical Improvements #4	E	10/09/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3867- East Bank Pump Stations Physical Improvements #3	D & E	10/19/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
33% COMPLETION-CONTRACT 3967- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9	A, B, C, D	11/21/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3965- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #8	A, B, C, D	11/23/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3964- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	12/03/05	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3870- East Bank Pump Stations Physical Improvements #6	E	12/13/05	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3968-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10	A, B, C, D	12/26/05	-----	Contract closed Post-Katrina. Work to be completed on future contract(s).
33% COMPLETION-CONTRACT 3969-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	12/31/05	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3967-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9	A, B, C, D	01/30/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3971-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	01/31/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3974-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #1	C, D, E	01/31/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3970-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	02/10/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3972-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14	A, B, C, D	02/10/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3969-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	02/19/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3975-Lower 9 th Ward Area Sewer Rehabilitation-Pt Repair #2	C, D, E	03/04/06	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
33% COMPLETION-CONTRACT 3990- Carrollton Area Sewer Rehabilitation-Point Repair #1	A & B	03/04/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3968- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10	A, B, C, D	03/06/06	-----	Contract closed Post- Katrina. Work to be completed on future contract(s).
66% COMPLETION-CONTRACT 3971- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	03/22/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3974- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #1	C, D, E	03/22/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3970- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	04/11/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3972- Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14	A, B, C, D	04/11/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3975- Lower 9 th Ward Area Sewer Rehabilitation- Pt Repair #2	C, D, E	04/23/06	-----	Contract Suspended due to Katrina Force Majuere
33% COMPLETION-CONTRACT 3829- Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	E	07/14/06	-----	Contract Suspended due to Katrina Force Majuere
66% COMPLETION-CONTRACT 3829- Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy	E	12/11/06	-----	Contract Suspended due to Katrina Force Majuere

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	N/A	09/09/08	
SET 33% / 66% DEADLINES: CONTRACT 3647-(Ninth Ward)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	N/A	09/09/08	
SET 33% / 66% DEADLINES: CONTRACT 3647-(Carrollton)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	N/A	09/09/08	
33% COMPLETION-CONTRACT 3647- (Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/16/08	09/19/08	
66% COMPLETION-CONTRACT 3647- (Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	11/18/08	09/26/08	
33% COMPLETION-CONTRACT 3647 (Ninth Ward)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	D & E	10/24/08	10/10/08	
33% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	A & B	10/24/08	11/05/08	
66% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish	A & B	01/09/09	11/21/08	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	12/19/08	01/09/09	
33% COMPLETION- CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	05/30/09	03/27/09	
66% COMPLETION-CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	07/18/09	04/03/09	
SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	04/17/09	04/14/09	Revised milestones for Post Katrina restart
33% COMPLETION-CONTRACT 3974- Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	11/02/09	05/29/09	
33% COMPLETION-CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	11/02/09	06/05/09	
33% COMPLETION-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	11/12/09	06/12/09	
33% COMPLETION-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	11/02/09	06/12/09	
66% COMPLETION-CONTRACT 3974- Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	12/22/09	06/26/09	
66% COMPLETION-CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	12/22/09	07/24/09	
66% COMPLETION-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	12/22/09	07/24/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SET 33% / 66% DEADLINES- CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1	D & E	08/14/09	07/31/09	
SET 33% / 66% DEADLINES- CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	08/14/09	07/31/09	
66% COMPLETION-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	01/11/10	08/07/09	
SET 33% / 66% DEADLINES- CONTRACT 3721-South Shore Area Sewer Rehabilitation-Manhole Rehabilitation #1	E	10/16/09	09/29/09	
SET 33% / 66% DEADLINES- CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	10/16/09	09/29/09	
33% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	06/11/10	01/15/10	
66% COMPLETION-CONTRACT 3995- Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	08/10/10	01/29/10	
33% COMPLETION-CONTRACT 3982- Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	04/20/10	02/05/10	
33% COMPLETION-CONTRACT 3983- Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	04/20/10	02/12/10	
33% COMPLETION-CONTRACT 3721- South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	06/21/10	02/26/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
<u>Paragraph 46</u>				
COMPLETION OF COMPUTERIZED COLLECTION SYSTEM MODEL	CITYWIDE	12/31/98	12/22/98	
<u>Paragraph 47</u>				
BOARD CERTIFICATION THAT "THE MODEL" IS IN USE	CITYWIDE	12/31/98	12/22/98	
<u>Paragraph 51</u>				
PHASE I MONITORING: BEGIN	CITYWIDE	10/25/98	04/24/98	
PHASE I SAMPLING: QTR #1	CITYWIDE	11/28/98	09/01/98	
PHASE I SAMPLING: QTR #2	CITYWIDE	12/31/98	11/28/98	
PHASE I SAMPLING: QTR #3	CITYWIDE	03/31/99	01/09/99	
PHASE I SAMPLING: QTR #4	CITYWIDE	06/30/99	05/11/99	
PHASE I SAMPLING: QTR #5	CITYWIDE			
Station 7		09/30/99	07/19/99	Corrected sampling date: 7/20/99
Station 6		09/30/99	08/08/99	Corrected sampling date: 8/09/99
Stations 3,10,14,16		09/30/99	09/02/99	
PHASE I SAMPLING: QTR #6	CITYWIDE	12/31/99	10/08/99	
PHASE I SAMPLING: QTR #7	CITYWIDE	N/A	N/A	6 quarterly samples completed
<u>Paragraph 55</u>				
PHASE I (BASELINE MONITORING) REPORT	CITYWIDE	01/23/01	01/22/01	
<u>Paragraph 58</u>				
HIRE OUTSIDE PEER REVIEWER TO ASSESS TRAINING PROGRAM	CITYWIDE	03/31/99	03/25/99	
SUBMIT TO EPA PEER REVIEWER'S ASSESSMENT OF TRAINING PROGRAM	CITYWIDE	02/16/00	02/03/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
SUBMIT REQUESTED CHANGES TO EPA	CITYWIDE	03/09/00	03/09/00	
EPA'S APPROVAL OF TRAINING PROGRAM	CITYWIDE	04/26/00	09/12/00	Approval due 30 days after receipt of req'd changes; changes "deemed approvable" on 9/12/00.
<u>Paragraph 61</u>				
QTRLY REPORT (3 RD QTR, 1998)	CITYWIDE	11/01/98	10/30/98	
QTRLY REPORT (4 TH QTR, 1998)	CITYWIDE	02/01/99	01/29/99	
QTRLY REPORT (1 ST QTR, 1999)	CITYWIDE	05/01/99	04/29/99	
QTRLY REPORT (2 ND QTR, 1999)	CITYWIDE	08/01/99	07/29/99	
QTRLY REPORT (3 RD QTR, 1999)	CITYWIDE	11/01/99	10/28/99	
QTRLY REPORT (4 TH QTR, 1999)	CITYWIDE	02/01/00	01/28/99	
QTRLY REPORT (1 ST QTR, 2000)	CITYWIDE	05/01/00	04/28/00	
QTRLY REPORT (2 ND QTR, 2000)	CITYWIDE	08/01/00	07/31/00	
QTRLY REPORT (3 RD QTR, 2000)	CITYWIDE	11/01/00	10/30/00	
QTRLY REPORT (4 TH QTR, 2000)	CITYWIDE	02/01/01	01/29/01	
QTRLY REPORT (1 ST QTR, 2001)	CITYWIDE	05/01/01	04/30/01	
QTRLY REPORT (2 ND QTR, 2001)	CITYWIDE	08/01/01	07/31/01	
QTRLY REPORT (3 RD QTR, 2001)	CITYWIDE	11/01/01	10/31/01	
QTRLY REPORT (4 TH QTR, 2001)	CITYWIDE	02/01/02	01/28/02	
QTRLY REPORT (1 ST QTR, 2002)	CITYWIDE	05/01/02	04/30/02	
QTRLY REPORT (2 ND QTR, 2002)	CITYWIDE	08/01/02	07/30/02	
QTRLY REPORT (3 RD QTR, 2002)	CITYWIDE	11/01/02	10/30/02	
QTRLY REPORT (4 TH QTR, 2002)	CITYWIDE	02/01/03	01/31/03	
QTRLY REPORT (1 ST QTR, 2003)	CITYWIDE	05/01/03	04/28/03	
QTRLY REPORT (2 ND QTR, 2003)	CITYWIDE	08/01/03	07/29/03	
QTRLY REPORT (3 RD QTR, 2003)	CITYWIDE	11/01/03	10/31/03	
QTRLY REPORT (4 TH QTR, 2003)	CITYWIDE	02/01/04	01/28/04	
QTRLY REPORT (1 ST QTR, 2004)	CITYWIDE	05/01/04	04/27/04	
QTRLY REPORT (2 ND QTR, 2004)	CITYWIDE	08/01/04	07/28/04	
QTRLY REPORT (3 RD QTR, 2004)	CITYWIDE	11/01/04	11/01/04	
QTRLY REPORT (4 TH QTR, 2004)	CITYWIDE	02/01/05	01/31/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
QTRLY REPORT (1 ST QTR, 2005)	CITYWIDE	05/01/05	04/29/05	
QTRLY REPORT (2 ND QTR, 2005)	CITYWIDE	08/01/05	07/25/05	
QTRLY REPORT (3 RD QTR, 2005)	CITYWIDE	11/01/05	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE.
QTRLY REPORT (4 TH QTR, 2005)	CITYWIDE	02/01/05	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE
QTRLY REPORT (1 ST QTR, 2006)	CITYWIDE	05/01/06	--	SUSPENDED DUE TO KATRINA FORCE MAJUERE
QTRLY REPORT (2 ND QTR, 2006)	CITYWIDE	08/01/06	07/28/06	
QTRLY REPORT (3 RD QTR, 2006)	CITYWIDE	11/01/06	11/01/06	
QTRLY REPORT (4 TH QTR, 2006)	CITYWIDE	02/01/07	01/31/07	
QTRLY REPORT (1 ST QTR, 2007)	CITYWIDE	05/01/07	04/26/07	
QTRLY REPORT (2 ND QTR, 2007)	CITYWIDE	08/01/07	07/31/07	
QTRLY REPORT (3 RD QTR, 2007)	CITYWIDE	11/01/07	10/26/07	
QTRLY REPORT (4 TH QTR, 2007)	CITYWIDE	02/01/08	01/30/08	
QTRLY REPORT (1 ST QTR, 2008)	CITYWIDE	05/01/08	04/30/08	
QTRLY REPORT (2 ND QTR, 2008)	CITYWIDE	08/01/08	07/30/08	
QTRLY REPORT (3 RD QTR, 2008)	CITYWIDE	11/01/08	10/31/08	
QTRLY REPORT (4 TH QTR, 2008)	CITYWIDE	02/01/09	01/29/09	
QTRLY REPORT (1 ST QTR, 2009)	CITYWIDE	05/01/09	04/29/09	
QTRLY REPORT (2 ND QTR, 2009)	CITYWIDE	08/01/09	07/31/09	
QTRLY REPORT (3 RD QTR, 2009)	CITYWIDE	11/01/09	10/30/09	
QTRLY REPORT (4 TH QTR, 2009)	CITYWIDE	02/01/10	01/26/10	
<u>Paragraph 62</u>				
ANNUAL REPORT: 1998	CITYWIDE	03/01/99	03/01/99	
ANNUAL REPORT: 1999	CITYWIDE	03/01/00	02/29/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
ANNUAL REPORT: 2000	CITYWIDE	03/01/01	02/28/01	
ANNUAL REPORT: 2001	CITYWIDE	03/01/02	02/28/02	
ANNUAL REPORT: 2002	CITYWIDE	03/01/03	02/28/03	
ANNUAL REPORT: 2003	CITYWIDE	03/01/04	02/20/04	
ANNUAL REPORT: 2004	CITYWIDE	03/01/05	02/25/05	
ANNUAL REPORT: 2005	CITYWIDE	03/01/06	--	SUSPENDED- KATRINA FORCE MAJUERE
ANNUAL REPORT: 2006	CITYWIDE	03/01/07	03/09/07	Report Included 2005 data. Verbal extension granted to 03/12/07
ANNUAL REPORT: 2007	CITYWIDE	03/01/08	02/29/08	
ANNUAL REPORT: 2008	CITYWIDE	03/01/09	02/27/09	
ANNUAL REPORT: 2009	CITYWIDE	03/01/10	02/26/10	
<u>Paragraph 63</u>				
OUTREACH & PUBLIC AWARENESS PROGRAM ACTION REPORT	CITYWIDE	06/23/99	06/21/99	
<u>Paragraph 65</u>				
MILESTONE COMPLETION REPT: CONTRACT 3900 33%-E. Lakeview Manhole Rehabilitation	A & D	02/19/99	02/03/99	
MILESTONE COMPLETION REPT: CONTRACT 3901 66%-Lakeview Basin CCTV & Cleaning	A & D	03/12/99	02/26/99	
MILESTONE COMPLETION REPT: CONTRACT 3900 66%- E. Lakeview Manhole Rehabilitation	A & D	04/09/99	03/27/99	
MILESTONE COMPLETION REPT: CONTRACT 3908 33%- E. Lakeview Phase I Pipe Rehabilitation	A & D	07/16/99	07/16/99	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3905 33% W. Lakeview Phase I Pipe Rehabilitation	A & D	09/10/99	08/25/99	
MILESTONE COMPLETION REPT: CONTRACT 3908 66%- E. Lakeview Phase I Pipe Rehabilitation	A & D	10/01/99	09/20/99	
MILESTONE COMPLETION REPT: CONTRACT 3909 33%-W. Lakeview Manhole Rehabilitation	A & D	11/12/99	11/03/99	
MILESTONE COMPLETION REPT: CONTRACT 3905 66%-W. Lakeview Phase I Pipe Rehabilitation	A & D	12/10/99	11/24/99	
MILESTONE COMPLETION REPT: CONTRACT 3909 66%-W. Lakeview Manhole Rehabilitation	A & D	01/05/00	01/05/00	
MILESTONE COMPLETION REPT: CONTRACT 3903 33%- E. Lakeview Phase 2 Point Repairs	A & D	06/30/00	06/26/00	
MILESTONE COMPLETION REPT: CONTRACT 3903 66%- E. Lakeview Phase 2 Point Repairs	A & D	08/04/00	07/24/00	
MILESTONE COMPLETION REPT: CONTRACT 3924 33%-E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	11/03/00	10/26/00	
MILESTONE COMPLETION REPT: Begin Construction: CBD / French Qtr.	B & C	11/21/00	11/13/00	
MILESTONE COMPLETION REPT: CONTRACT 3924 66%-E. Lakeview Phase 2 Pipe Lining and Repairs	A & D	01/26/01	11/24/00	
MILESTONE COMPLETION REPT: CONTRACT 3906 33%-Lakeview Sewer Rehabilitation Phase 2 Pipe Repairs and Replacements	A & D	12/21/00	12/15/00	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3911 33%-W. Lakeview Phase 2 Pipe Repairs and Replacements	A & D	02/19/01	02/06/01	
MILESTONE COMPLETION REPT: CONTRACT 3906 66%-Lakeview Phase 2 Pipe Repairs and Replacement	A & D	03/30/01	03/14/01	
MILESTONE COMPLETION REPT: CONTRACT 3914 33%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	04/06/01	03/28/01	
MILESTONE COMPLETION REPT: CONTRACT 3911 66%-W. Lakeview Phase 2 Pipe Repairs and Replacement	A & D	04/20/01	04/10/01	
MILESTONE COMPLETION REPT: CONTRACT 3916 33%-CBD / French Quarter Point Repair	B & C	04/20/01	04/10/01	
MILESTONE COMPLETION REPT: CONTRACT 3915 33%-CBD / Fr Qtr Point Repair and Line Replacement	B & C	05/16/01	04/25/01	
MILESTONE COMPLETION REPT: CONTRACT 3915 66%-CBD / French Quarter Point Repair and Line Replacement	B & C	05/25/01	05/21/01	
MILESTONE COMPLETION REPT: CONTRACT 3916 66%-CBD / French Quarter Point Repair	B & C	05/25/01	05/21/01	
MILESTONE COMPLETION REPT: CONTRACT 3918 33%-CBD / French Quarter Manhole Rehabilitation	B & C	07/06/01	06/22/01	
MILESTONE COMPLETION REPT: CONTRACT 3914 66%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection	B & C	07/13/01	07/03/01	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3918 66%-CBD / French Quarter Manhole Rehabilitation	B & C	07/27/01	07/20/01	
MILESTONE COMPLETION REPT: BEGIN CONSTRUCTION-GENTILLY. CONTRACT 3925 Gentilly Point Repairs	D & E	08/13/01	07/27/01	
MILESTONE COMPLETION REPT: CONTRACT 3925 33%- Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	11/11/01	10/24/01	
MILESTONE COMPLETION REPT: CONTRACT 3926 33%- Gentilly Point Repairs #2	D & E	12/07/01	11/30/01	
MILESTONE COMPLETION REPT: CONTRACT 3925 66%- Gentilly Area Sewer Rehabilitation Point Repairs #1	D & E	12/14/01	11/30/01	
MILESTONE COMPLETION REPT: LAKEVIEW CONSTRUCTION COMPLETE	A & D	12/13/01	12/13/01	
MILESTONE COMPLETION REPT: CONTRACT 3926 66%- Gentilly Point Repairs #2	D & E	02/22/02	02/13/02	
MILESTONE COMPLETION REPT: CONTRACT 3917 33%: CBD/French Quarter Pipe Lining and Point Repairs	B & C	04/26/02	04/15/02	
MILESTONE COMPLETION REPT: CONTRACT 3917 66%: CBD/French Quarter Pipe Lining and Point Repairs	B & C	05/24/02	05/13/02	
MILESTONE COMPLETION REPT: CONTRACT 3929 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	11/15/02	11/08/02	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPT: CONTRACT 3930 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	11/15/02	11/08/02	
MILESTONE COMPLETION REPT: CONTRACT 3931 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	01/03/03	12/20/02	
MILESTONE COMPLETION REPT: CONTRACT 3930 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2	D & E	01/03/03	01/03/03	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION UPTOWN- CONTRACT 3938: Uptown Cleaning & CCTV Inspection	A & B	01/20/03	01/07/03	
MILESTONE COMPLETION REPT: CONTRACT 3929 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1	D & E	02/28/03	02/14/03	
MILESTONE COMPLETION REPORT: CONTRACT 3938: Uptown Cleaning & CCTV Inspection	A & B	03/14/03	02/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3931: 66% Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3	D & E	04/04/03	03/20/03	
MILESTONE COMPLETION REPORT: CONTRACT 3938: 66% Uptown Cleaning & CCTV Inspection	A & B	04/18/03	04/07/03	
MILESTONE COMPLETION REPORT: CONTRACT 3919: 33% CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement	B & C	04/18/03	04/07/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3927: 33% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	05/16/03	05/06/03	
MILESTONE COMPLETION REPORT: CONTRACT 3927: 66% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1	D & E	06/06/03	06/02/03	
MILESTONE COMPLETION REPORT: CONTRACT 3801: 33% 24" Force Main from Pumping Stn 15	A, B, C, D	06/20/03	06/09/03	
MILESTONE COMPLETION REPORT: CONTRACT 3801: 66% 24" Force Main from Pumping Stn 15	A, B, C, D	07/11/03	06/27/03	
MILESTONE COMPLETION REPORT: CONTRACT 3940: 33% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation	A, B, C, D	07/11/03	07/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3928: 33% Gentilly Area Sewer Rehabilitation –48" Trunk Sewer Rehabilitation	D & E	08/08/03	07/25/03	
MILESTONE COMPLETION REPORT: CONTRACT 3940: 66% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation	A, B, C, D	08/08/03	07/30/03	
MILESTONE COMPLETION REPORT: CONTRACT 3939: 33% Gentilly Area Sewer Rehabilitation Main Replacement #2	D & E	08/15/03	08/05/03	
MILESTONE COMPLETION REPORT: CONTRACT 3936: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1	D & E	08/22/03	08/18/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3939: 66% Gentilly Area Sewer Rehabilitation Main Replacement #2	D & E	09/05/03	08/25/03	
MILESTONE COMPLETION REPORT: CONTRACT 3934: 33% Gentilly Area Sewer Rehabilitation Follow- up Pipe Lining and Repair #1	D & E	09/19/03	09/10/03	
MILESTONE COMPLETION REPORT: CONTRACT 3936: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1	D & E	10/10/03	09/30/03	
MILESTONE COMPLETION REPORT: CONTRACT 3935: 33% Gentilly Area Sewer Rehabilitation, Follow-up Pipe Lining and Repair #3	D & E	10/24/03	10/15/03	
MILESTONE COMPLETION REPORT: CONTRACT 3928: 66% Gentilly Area Sewer Rehabilitation-48" Trunk Sewer Rehabilitation	D & E	10/31/03	10/15/03	
MILESTONE COMPLETION REPORT: CONTRACT 3932: 33% Gentilly Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	10/31/03	10/23/03	
MILESTONE COMPLETION REPORT: CONTRACT 3937: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	11/14/03	10/31/03	
MILESTONE COMPLETION REPORT: CONTRACT 3933: 33% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2	D & E	11/28/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3941: 33% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	D & E	12/05/03	11/21/03	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3935: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2	D & E	12/05/03	11/21/03	
MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	12/12/03	12/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3934: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1	D & E	12/19/03	12/08/03	
MILESTONE COMPLETION REPORT: CONTRACT 3932: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #1	D & E	12/26/03	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3933: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2	D & E	01/02/04	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3937: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2	D & E	01/02/04	12/22/03	
MILESTONE COMPLETION REPORT: CONTRACT 3947: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	01/16/04	01/08/04	
MILESTONE COMPLETION REPORT: CONTRACT 3944: 33% Uptown Area Sewer Manhole Replacement #1	A & B	01/23/04	01/08/04	
MILESTONE COMPLETION REPORT: CONTRACT 3942: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #1	A & B	01/23/04	01/12/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3945: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	01/30/04	01/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3941: 66% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation	A & B	02/06/04	01/26/04	
MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2	A & B	02/13/04	02/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3947: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4	A & B	02/20/04	02/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3946: 33% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	03/26/04	03/15/04	
MILESTONE COMPLETION REPORT: CONTRACT 3945: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3	A & B	03/26/04	03/15/04	
MILESTONE COMPLETION REPORT: CONTRACT 3944: 66% Uptown Area Sewer Main Replacement #1	A & B	04/09/04	03/24/04	
MILESTONE COMPLETION REPORT: CONTRACT 3920: 33% CBD / French Quarter Sewer Rehabilitation Phase 2 Point Repair	B & C	05/07/04	05/03/04	
MILESTONE COMPLETION REPORT: CONTRACT 3946: 66% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2	A & B	05/21/04	05/14/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3949: 33% Uptown Area Sewer Rehabilitation – Pipe Lining Repair1	A & B	06/18/04	06/04/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966: Begin Construction in Basin-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	07/12/04	06/21/04	
MILESTONE COMPLETION REPORT: CONTRACT 3950: 33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2	A & B	07/02/04	06/24/04	
MILESTONE COMPLETION REPORT: CONTRACT 3953: 33% Mid-City Sewer Rehabilitation-Point Repair #1	A, B, C, D	07/23/04	07/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3920- 66% CBD / Fr Quarter Phase 2 Pt Repair	B & C	07/30/04	07/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3951-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	08/06/04	08/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3954-33% Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	08/06/04	08/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3954-66% -Mid City Sewer Rehabilitation-Sewer Main Replacement #1	A, B, C, D	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3952-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3956-33% Mid-City Area Sewer Rehabilitation -Excavated Point Repair #2	A, B, C, D	08/27/04	08/23/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3966-33% 9 TH Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1	D & E	08/27/04	08/23/04	
MILESTONE COMPLETION REPORT: CONTRACT 3953-66% Mid-City Area Sewer Rehabilitation-Point Repair #1	A, B, C, D	11/02/04	08/16/04	
MILESTONE COMPLETION REPORT: CONTRACT 3956-66% Mid City Area Excavated Point Repair #2	A, B, C, D	09/10/04	09/01/04	
MILESTONE COMPLETION REPORT: CONTRACT 3948-33% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	09/24/04	09/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3966-66% 9 th Ward Area Sewer Rehabilitation-Manhole Replacement #1	D & E	10/01/04	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3951-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3	A & B	10/08/05	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3952-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4	A & B	10/08/04	09/28/04	
MILESTONE COMPLETION REPORT: CONTRACT 3949-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1	A & B	10/22/04	10/19/04	
MILESTONE COMPLETION REPORT: CONTRACT 3849-33% East Bank Gravity Sewer Interconnections	Citywide	10/29/04	10/19/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3921-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	10/29/04	10/21/04	
MILESTONE COMPLETION REPORT: CONTRACT 3922-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	11/4/04	10/29/04	
MILESTONE COMPLETION REPORT: CONTRACT 3955-33% Mid City Sewer Main Replacement #2	A, B, C, D	11/19/04	11/02/04	
MILESTONE COMPLETION REPORT: CONTRACT 3950-66% East Bank Gravity Sewer Interconnections	Citywide	11/19/04	11/09/04	
MILESTONE COMPLETION REPORT: CONTRACT 3921-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining	B & C	11/26/04	11/22/04	
MILESTONE COMPLETION REPORT: CONTRACT 3922-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation	B & C	12/14/04	12/14/04	
MILESTONE COMPLETION REPORT: CONTRACT 3955-66% Mid City Area Sewer Rehabilitation-Sewer Main Replacement #2	A, B, C, D	01/07/04	12/27/04	
MILESTONE COMPLETION REPORT: CONTRACT 3948-66% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3	A & B	01/07/04	12/27/04	
MILESTONE COMPLETION REPORT: END CONTRUCTION-GENTILLY	D & E	12/27/04	12/30/04	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3959-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #3	A, B, C, D	01/14/05	01/10/05	
MILESTONE COMPLETION REPORT: CONTRACT 3949-66% East Bank Gravity Inter-Connections	Citywide	01/28/05	01/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3959-66% Mid City Area Rehabilitation-Sewer Main Rehabilitation #3	A, B, C, D	02/11/05	02/03/05	
MILESTONE COMPLETION REPORT: CONTRACT 3958-33% Mid City Area Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	03/04/05	02/23/05	
MILESTONE COMPLETION REPORT: CONTRACT 3859-33% East Bank Pumping Stations, Physical Improvements #2	Citywide	05/17/05	03/14/05	
MILESTONE COMPLETION REPORT: CONTRACT 3957-33% Mid City Area Rehabilitation-Sewer Rehabilitation #1	A, B, C, D	03/21/05	03/17/05	
MILESTONE COMPLETION REPORT: CONTRACT 3960-33% Mid City Area Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	04/01/05	03/29/05	
MILESTONE COMPLETION REPORT: CONTRACT 3961-33% Mid City Area Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	04/08/05	03/29/05	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION: Carrollton Basin	A & B	04/25/05	04/20/05	
MILESTONE COMPLETION REPORT: CONTRACT 3958-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2	A, B, C, D	04/29/05	04/20/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3957-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	05/02/05	05/10/05	
MILESTONE COMPLETION REPORT: CONTRACT 3859-66% East Bank Pumping Stations Physical Improvements #3	Citywide	06/03/05	05/23/05	
MILESTONE COMPLETION REPORT: CONTRACT 3973-33% Carrollton Area Sewer Rehabilitation-Manhole Rehabilitation #1	A & B	06/10/05	06/02/05	
MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project	B & C	06/27/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3963-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6	A, B, C, D	07/01/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3964-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7	A, B, C, D	07/10/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3961-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5	A, B, C, D	07/01/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3960-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4	A, B, C, D	07/08/05	06/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3962 -33% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2	A, B, C, D	07/15/05	07/08/05	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3973 –66% Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1	A & B	07/15/05	07/08/05	
MILESTONE COMPLETION REPORT: CONTRACT 3866-33% East Bank Pumping Stations Physical Improvements #1	CITYWID E	08/03/05	07/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3962 –66% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2	A, B, C, D	07/29/05	07/22/05	
MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project	B & C	08/16/05	08/05/05	
MILESTONE COMPLETION REPORT: CONTRACT 3819-33% New Force Main from SPS 20 to SPS 21	A	08/12/05	08/05/05	
MILESTONE COMPLETION REPORT: CONTRACT 3965 –33% Mid City Area Sewer Rehabilitation- Sewer Rehabilitation #8	A, B, C, D	08/19/05	08/02/05	
MILESTONE COMPLETION REPORT: CONTRACT 3866-66% East Bank Pumping Stations Physical Improvements #1	CITYWID E	08/29/05	08/19/05	
MILESTONE COMPLETION REPORT: CONTRACT 3867-33% East Bank Pumping Stations Physical Improvements #3	CITYWID E	08/30/05	08/19/05	
MILESTONE COMPLETION REPORT: CONTRACT 3868-33% East Bank Pumping Stations Physical Improvements #4	CITYWID E	08/30/05	08/19/05	
MILESTONE COMPLETION REPORT: END CONTRUCTION-CBD / FRENCH QUARTER	B & C	11/13/06	10/26/06	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: END CONTRUCTION-UPTOWN	A & B	11/13/06	10/26/06	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: MID CITY 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	09/08/08	08/28/08	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: NINTH WARD 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	09/11/08	08/28/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Mid-City)- :Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/10/08	10/06/08	
MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION CARROLLTON-CONTRACT 3647 Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	10/20/08	10/07/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Mid-City)- :Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A, B, C, D	10/17/08	10/14/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Ninth Ward)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	D & E	10/31/08	10/14/08	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Carrollton)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	11/14/08	11/10/08	
MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Carrollton)- Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish	A & B	12/12/08	12/05/08	
MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	03/16/09	03/06/09	
MILESTONE COMPLETION REPORT: CONTRACT 3708-33%- New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/17/09	03/27/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1	E	04/24/09	04/15/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	06/19/09	06/03/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	06/26/09	06/12/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	07/03/09	06/18/09	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	07/03/09	06/18/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1	D & E	07/17/09	06/30/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13	A, B, C, D	08/14/09	07/31/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11	A, B, C, D	08/14/09	07/31/09	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12	A, B, C, D	08/28/09	08/07/09	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/05/10	01/19/10	
MILESTONE COMPLETION REPORT- 66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5	A & B	02/19/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1	D & E	02/26/10	02/12/10	
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2	D & E	03/05/10	02/19/10	

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
MILESTONE COMPLETION REPORT- 33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1	E	03/19/10	03/03/10	
<u>Paragraph 68</u>				
1ST INSTALLMENT: CIVIL PENALTY \$500,000	CITYWIDE	07/23/98	07/20/98	
2ND INSTALLMENT: CIVIL PENALTY \$500,000 + INTEREST	CITYWIDE	07/23/99	07/16/99	
3RD INSTALLMENT: CIVIL PENALTY \$500,000 + INTEREST	CITYWIDE	07/23/00	07/13/00	Certificate of Release of Judgment Lien: 7/21/00
<u>Paragraph 71</u>				
NOTIFICATION OF CIVIL PENALTY PAYMENT #1: EPA/ DOJ	CITYWIDE	07/23/98	07/20/98	
NOTIFICATION OF CIVIL PENALTY PAYMENT #2: EPA & DOJ	CITYWIDE	07/23/99	07/16/99	
NOTIFICATION OF CIVIL PENALTY PAYMENT #3: EPA & DOJ	CITYWIDE	07/23/00	07/13/00	Certificate of Release of Judgment Lien: 7/21/00
<u>Paragraph 91</u>				
STIPULATED PENALTY PAID (Fine Assessed in EPA Letter 5/24/99)	CITYWIDE	06/23/99	06/11/99	Penalty assessed for 1998 activity.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/23/99	06/11/99	
STIPULATED PENALTY PAID (SWB Letter 4/7/00)	CITYWIDE	05/07/00	05/01/00	Penalty assessed for a TSS violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/02/00	05/02/00	
STIPULATED PENALTY PAID (SWB Letter 11/15/00)	CITYWIDE	11/15/00	11/15/00	Penalty assessed for Unauthorized Discharge

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	11/15/00	11/15/00	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 01/09/01)	CITYWIDE	01/12/01	01/09/01	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	01/12/01	01/09/01	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 04/6/01)	CITYWIDE	04/14/01	04/6/01	Penalty assessed for BOD, TSS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/14/01	04/06/01	Penalty assessed for BOD, TSS
STIPULATED PENALTY PAID (SWB Letter 05/10/01)	CITYWIDE	05/15/01	05/10/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/15/01	05/10/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	07/15/01	06/25/01	Penalty assessed for BOD and TSS violations
STIPULATED PENALTY PAID (SWB Letter 06/25/01)	CITYWIDE	07/15/01	06/25/01	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	07/15/01	06/25/01	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID (SWB Letter 07/16/01)	CITYWIDE	03/16/01	07/16/01	Penalty assessed for BOD and TSS violations. Interest paid.

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/16/01	07/16/01	Penalty assessed for BOD and TSS violations. Interest paid.
STIPULATED PENALTY PAID (SWB Letter 07/18/01)	CITYWIDE	08/15/01	07/18/01	Penalty assessed for BOD and TSS violations.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	08/15/01	07/18/01	Penalty assessed for BOD and TSS violations.
STIPULATED PENALTY PAID (SWB Letter 08/16/01)	CITYWIDE	09/15/01	08/16/01	Penalty assessed for TSS violations.
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	09/15/01	08/16/01	Penalty assessed for TSS violations.
STIPULATED PENALTY PAID	CITYWIDE	11/14/01	10/15/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	11/14/01	10/15/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	12/15/01	11/19/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	12/15/01	11/19/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	01/11/02	12/17/01	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	01/11/02	12/17/01	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	02/14/02	01/23/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	02/14/02	01/23/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	03/17/02	03/04/02	Penalty assessed for BOD, TSS violations

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/17/02	03/04/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	04/14/02	03/25/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/14/02	03/26/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	05/15/02	04/19/02	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	05/15/02	04/19/02	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	06/14/02	05/24/02	Penalty assessed for BOD violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/14/02	05/24/02	Penalty assessed for BOD violations
STIPULATED PENALTY PAID	CITYWIDE	03/17/03	02/18/03	Penalty assessed for BOD, TSS violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	03/17/03	02/18/03	Penalty assessed for BOD, TSS violations
STIPULATED PENALTY PAID	CITYWIDE	04/16/03	03/18/03	Penalty assessed for TSS violation
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/16/03	03/18/03	Penalty assessed for TSS violation
STIPULATED PENALTY PAID	CITYWIDE	04/16/03	03/28/03	Penalty assessed for BOD violation (late notification by contractor)
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	04/16/03	03/28/03	Penalty assessed for BOD violation (late notification by contractor)

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
STIPULATED PENALTY PAID	CITYWIDE	06/14/03	05/23/03	Penalty assessed for TSS and BOD violations
NOTIFICATION OF PAYMENT: STIPULATED PENALTY	CITYWIDE	06/14/03	05/23/03	Penalty assessed for TSS and BOD violations
STIPULATED PENALTY PAID	CITYWIDE	07/15/03	06/30/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT:	CITYWIDE	07/15/03	07/01/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	08/14/03	07/17/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT:	CITYWIDE	08/14/03	07/18/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	09/14/03	08/15/03	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	09/14/03	08/18/03	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	02/14/04	01/30/04	Penalty assessed for Unauthorized Discharge
NOTIFICATION OF PAYMENT	CITYWIDE	02/14/04	01/30/04	Penalty assessed for Unauthorized Discharge
STIPULATED PENALTY PAID	CITYWIDE	06/14/04	06/04/04	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	06/14/04	06/04/04	Penalty assessed for TSS violations
STIPULATED PENALTY PAID	CITYWIDE	01/14/05	12/21/04	Penalty assessed for TSS violations
NOTIFICATION OF PAYMENT	CITYWIDE	01/14/05	12/21/04	Penalty assessed for TSS violations

Appendix F

Consent Decree Accomplishments

DESCRIPTION	DISTRICT	SCHEDULED DATE	ACTUAL DATE	COMMENTS
STIPULATED PENALTY PAID	CITYWIDE	05/15/08	05/14/08	Penalty assessed for TSS violations (\$2500)
NOTIFICATION OF PAYMENT	CITYWIDE	05/15/08	05/14/08	Penalty assessed for TSS violations (\$2500)
STIPULATED PENALTY PAID (SWB Letter 09/25/12)	CITYWIDE	09/25/12	09/18/12	Penalty assessed for Non-Compliant Discharge (\$1000)
NOTIFICATION OF PAYMENT	CITYWIDE	09/25/12	09/25/12	Penalty assessed for Non-Compliant Discharge (\$1000)

Paragraph 95

NOTIFICATION OF FORCE MAJUERE: HURRICANES LILLI AND KENNA	CITYWIDE	11/29/02	11/18/02	Request relief from TSS stipulated penalties
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	CITYWIDE	09/08/05	09/06/05	Initial Request from Most Consent Decree Stipulated Penalties
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	E	03/06/06 to 04/14/06	04/06/06	Request relief from stipulated penalties for open cross connections
NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA	D	04/21/06	04/21/06	Request relief from stipulated penalties for open cross connections

Exhibit 6 (SEP)

SITE ASSESSMENT REPORT	E	05/28/98	05/22/98	
DESIGN PLAN (INCLUDE CONTINGENCY PLAN)	E	10/25/98	10/23/98	

Appendix F

Consent Decree Accomplishments

IMPLEMENTATION: DESIGN PLAN	E	05/02/00	05/02/00
PROGRESS REVIEW #1	E	06/01/00	06/01/00
MONITORING REPORT #1	E	07/01/00	06/28/00
PROGRESS REVIEW #2	E	12/01/00	12/01/00
MONITORING REPORT #2	E	12/31/00	12/28/00
PROGRESS REVIEW #3	E	06/01/01	06/01/01
MONITORING REPORT #3	E	07/01/01	06/01/01
PROGRESS REVIEW #4	E	06/01/02	05/30/02
MONITORING REPORT #4	E	07/01/02	05/30/02
FINAL PROGRESS REVIEW	E	04/28/03	04/28/03
FINAL MONITORING REPORT	E	04/28/03	04/28/03