

BLD Services LLC, Contract 30230
Updated on 10/4/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/8/24	7300 Freret St	PR 60-72	~1 day to complete – Cooper Construction
10/9/24	700 Pine St	PR 55-67, PR 187-199, PR 218-230	~3 days to complete – Cooper Construction
10/10/24	7300 Freret St	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic
10/12/24	700 Pine St	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic
10/7/24	1800 Pine CIPP	ML CIPP Install (weather dependent)	Tentatively scheduled for 10/7/24 - BLD
TBD	7300 Freret St CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/11/24 - BLD
TBD	700 Pine St CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/13/24 - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 60% COMPLETE