

**BLD Contract 30252**

Submitted 7.19.24

**Partial service repair on 11-24A (4500 Eve St) work order issued – scheduled in the next 2 weeks**

**Remaining Sewer work:** CIPP (Find and Fix 11-17 1300 S Rendon St), PR (11-27B 4500 Euphrosine St) not on the scheduled yet.

Restoration on going next 2 weeks:

11-18A (2000 S Lopez) – 2009 S Lopez water leak – Reported – Per site visit this morning and SWBNO ecologics site visit, we have determined this is not an active water leak and we are proceeding with restoration efforts.

**WATER LEAK(s): 4200 Thalia, Thalia/Gayoso (fire hydrant) and Elba/S Salcedo water valve near intersection. SWBNO has the lead on all three of these repairs at the moment.**

**11-22B – On going work first ½ complete; Finish this area in the next week – 1800 S Salcedo**

**11-20A - On-going (excavated/graded); pour in the next week- 4200 Thalia**

**11-21A – On-going (excavated/graded); pour in the next week – 4400 Thalia**