

BLD Services, LLC Contract 30252

Submitted 7.26.24

1300 block of S Rendon St (Find and Fix) – Install mainline CIPP in the next 2 weeks. Scheduled.

Restoration on going next 2 weeks

WATER LEAK(s): 4200 Thalia (scheduled for repair 7/26/24), Thalia/Gayoso (fire hydrant) and Elba/S Salcedo water valve near intersection. SWBNO has the lead on all three of these repairs now.

1800 S Salcedo – On going work first ½ complete; Finish this area

4200 Thalia - On-going (excavated/graded); Finish this area once water leak repaired

4400 Thalia – On-going (excavated/graded); Finish this area

Partial service repair on 4500 Eve St work order issued – scheduled in the next 2 weeks

Remaining Sewer work: Point Repair 4500 Euphrosine St not on the scheduled yet.