

## BLD Contract 30235

### Update 9.23.2024

**(~20% COMPLETE SEWER WORK)**

700 Short St – Repairs scheduled 9/20/24

7900 Hampson St – Repairs scheduled 9/23/24

1100 Leonidas – Repairs scheduled 10/3 & 10/4

RFIs submitted on Procore. As we define scope, more work will get issued on these contracts and progress will pick up.

**Scheduled to begin restoration efforts in the next 2 weeks**