## **BLD Services, LLC Contract 30229**

## Submitted 7.26.24

Point Repair/Service Repair –3000 Eagle St complete 7/26/24

8800 Claiborne – Begin after (4) Vincennes repairs tentatively scheduled to begin 8/5/24

8900 S Claiborne – unable to complete due to electrical utilities servicing SWBNO

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these (planning to begin restoration work in the next 2 weeks)