

BLD Contract 30230

Update 9.30.24

(~47% COMPLETE)

1800 Pine St – Repairs complete 9/20/24

CIPP ML scheduled

7300 Freret – Scheduled to begin 10/1

700 Pine – Scheduled to begin 10/4

RFI coordination

Restoration has begun; this contract will proceed with restoration efforts