

BLD Services, LLC Contract 30235

Submitted 7.26.24

1500 Leonidas – Full Line Replacement – COMPLETED, DENSITY PASSED 7/26/24, ROAD BACKFILL AND SITE CLEAN UP 7/26/24

8700 Willow – Started full line replacement 7/12/24

- Water leak discovered and reported to SWBNO on 8700 Willow St – ecologics turned in the water locate report. We are looking into the location of this leak now.

Plan to saw cut next full line replacement on Willow Saturday 7/20/24 and begin that full line replacement 7/26

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these

ON GOING WORK

- **Post Repair CCTV**
 - Most post repair videos have been completed and forwarded to CMs (or will be forwarded to CMs today)
- **CCTV Priority**
 - **8100 Cohn St (area near streetcar, pipe bursting segment trying to CIPP), Audubon fly segments (100 East Dr)**
 - **Start Find and Fix CCTV on 100 East Dr Monday – Coordinating with SWBNO / Pump Operator(s)**