

**BLD Services LLC, Contract 30235**  
**Updated on 10/4/2024**

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
10/7/24	<b>1100 Leonidas</b>	Post Repair CCTV	~2hrs to complete – no impacts to traffic
10/8/24	<b>1100 Leonidas CIPP</b>	ML CIPP approved 10/4/24	Scheduled 10/8/24 (weather, segment surcharge permitting)
10/8/24	<b>1000 Leonidas</b>	SR 108, SR170, SR230, SR 255	Work will take ~3-4 days to complete - <b>BLD</b>
10/11/24	1400 Monticello	PR 0-12, PR 162-174, PR 290-302, SR 240	Work will take ~3-4 days to complete - <b>BLD</b>
10/11/24	1000 Leonidas	Post Repair CCTV	~2hrs to complete – no impacts to traffic
10/15/24	1400 Monticello	Post Repair CCTV	~2hrs to complete – no impacts to traffic
TBD	<b>1000 Leonidas CIPP</b>	ML CIPP (pending post repair approval)	Work may get scheduled as early as 10/16/24 - <b>BLD</b>
TBD	1400 Monticello CIPP	ML CIPP (pending post repair approval)	Work may get scheduled as early as 10/17/24 - <b>BLD</b>
10/7/24-10/11/24	<b>7500 Freret St</b>	SR 117, PR 143-155, SR 180	Work is tentatively scheduled to begin next week (dependent on weather and completing other repairs)

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 30% COMPLETE**