

BLD Contract 30251

Updates received 9.9.24

(~95% COMPLETE)

Restoration On Going next 2 weeks

Working on final paving Mon/Tue (8/26-8/27) - 2300 S Roman St

Working on (excavated/graded) – Final paving Mon/Tue (8/26-8/27) – 1400 S Prieur St

Working on (excavated/graded) – Final paving Mon/Tue (8/26-8/27) – 3400 Third St

Working on (excavated/graded) – Final paving Mon/Tue (8/26-8/27) – 3500 First St

Manhole work is nearing completion on this contract.

Remaining work on this contract 3000 Washington Ave, 2500 S Tonti St (need defined scope – both segments are PVC but some service work maybe required – LAT CIPP, LAT Repairs)

Segments near Five-oh-Fore Golf – Work TBD – tried to line the two short segments 3800 Euphrosine St, S Broad St and the lining crew reported clear water coming into the manhole (possible leak in the area). Access Issues to CCTV S Broad St (inside fence, heavy equipment in area, site conditions are rough for a CCTV truck to access these manholes).