

BLD Services LLC, Contract 30251
Updated on 10/4/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/4/24-10/18/24	3700 Fourth St	Restoration	Not completion date – C&M
10/4/24-10/18/24	2300 S Prieur St	Restoration	Not completion date – C&M
10/4/24-10/18/24	3800 Fourth St	Restoration	Not completion date – C&M

Need to finalize 10-15A (3000 Washington) scope of work

MH rehab on-going

Need to address water leak impacting 10-25A, 10-25B (S Broad St)

Need to address site access and scope on 10-26A (S Broad St) – Line can't be accessed due to Five-Oh-Fore Golf

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE