

Wallace C Drennan Contract 30258

Submitted 7.26.24

Sewer Work

- 8100 Panola (1 Point Repair)
- 2200 Dante (5 point repairs)
- 2000 Cambronne (1 point repair)

Lining

- 8500 Panola
- 8500 Spruce
- 2300 Cambronne
- 8200 Neron
- 2300 Dublin

Restoration

- 1900 Cambronne
 - Concrete Poured 7/24
 - Drain Collapse @ Spruce / Cambronne INT
- 8500 Spruce
 - First Half Poured 7/25
 - Prep Second Half 8/5
- 8300 Sycamore
 - Prep 8/5
 - Pour 8/9

ON GOING WORK

- **Post Repair CCTV**
 - Submitted 8200 Neron, 2300 Dublin for review

CURRENT UNRESOLVED ISSUES

- **Water leak(s):** Intersection @ Sycamore & Dante