Section One

Title V / 503 Regulation's Report
July 1, 2009 to Septmeber 30, 2009
40 CFR Part 60, Subpart A&O

Data Submitted:

- ***Scrubber differential pressure***
- ***Scrubber exhaust oxygen level***
- ***Scrubber exhaust CO level***
- ***Scrubber exhaust Nox level***
- ***Scrubber water flow rate***
- ***Scrubber gas outlet temperature***
- ***Bed and freeboard temperatures***
- ***Rate of sludge charged into the incinerator***
- ***Moisture and volatile solids content***
- ***Dry tons incinerated***

10/05/2009 04:33:10 PM

Quarterly Incineration Report

New Orleans East Plant

7/1/2009 to 9/30/2009

Date	Sc V D/P "WC	Wet 02 % %	O2 Dry %	CO mg/L	NOx Ems mg/L	Sc H20 Flow gpm	Venturi out F	Air Flow SCFM	Inc Temp F
7/1/2009	27.4	8.7	13.3	5.3	24.1	764.6	185.6	7,385.8	1,500.4
7/2/2009	35.1	7.1	12.4	3.3	22.5	772.4	192.7	7,152.7	1,550.5
7/3/2009	36.5	8.0	13.3	0.5	22.7	767.0	189.3	7,147.9	1,507.2
7/4/2009	36.6	8.0	13.4	0.0	17.5	760.4	189.5	7,170.3	1,500.7
7/5/2009	36.5	9.2	14.4	0.3	17.8	741.0	184.3	7,202.4	1,499.9
7/6/2009	36.3	9.6	14.4	0.8	19.0	775.8	182.7	7,281.1	1,500.5
7/7/2009	34.7	12.4	17.4	0.7	22.3	801.9	165.2	7,165.7	1,499.1
7/8/2009	35.7	9.9	15.7	13.4	20.3	811.5	178.5	7,018.0	1,492.0
7/9/2009	36.5	10.8	16.0	0.0	17.3	803.5	177.2	7,045.4	1,500.3
7/10/2009	35.2	12.4	16.8	0.1	20.9	803.0	166.6	7,214.3	1,500.0
7/11/2009	31.8	14.9	18.7	0.2	11.4	777.2	148.0	7,218.2	1,510.3
7/12/2009	32.5	13.0	17.8	0.0	13.2	736.1	159.4	7,068.7	1,525.5
7/13/2009	36.3	9.2	15.0	0.5	23.2	703.7	184.2	6,988.4	1,531.4
7/14/2009	9.6	14.7	18.0	2.8	7.2	725.3	130.0	1,874.8	1,460.6
7/15/2009									
7/16/2009									
7/17/2009	33.8	10.1	14.8	2.6	20.8	851.8	173.9	6,868.9	1,516.5
7/18/2009	35.5	9.7	14.4	11.0	27.9	851.7	179.6	6,883.5	1,497.8
7/19/2009	35.4	11.3	15.2	9.3	34.0	842.7	171.8	7,224.5	1,508.9
7/20/2009	36.4	9.7	14.2	0.6	28.4	853.0	182.0	7,030.2	1,522.3
7/21/2009	36.4	8.3	15.0	1.8	27.0	850.0	188.3	7,178.2	1,512.7
7/22/2009	36.5	9.7	15.8	1.0	25.5	850.9	182.4	7,308.7	1,525.0
7/23/2009	35.9	8.8	12.8	4.5	29.7	856.6	184.3	7,205.7	1,493.4
7/24/2009	36.6	7.5	12.0	3.9	26.3	850.8	191.4	7,331.1	1,512.5
7/25/2009	36.6	9.2	13.6	0.0	23.4	852.4	185.1	7,438.8	1,519.1
/26/2009	36.6	8.7	13.4	0.0	17.2	855.7	187.5	7,475.1	1,495.6
7/27/2009	36.6	7.2	11.7	17.3	42.7	798.4	191.3	7,514.6	1,498.7
7/28/2009	36.4	7.7	12.1	17.3	48.0	778.7	188.9	7,519.4	1,484.1
7/29/2009	36.6	7.6	10.4	6.9	50.8	760.6	191.1	7,539.3	1,497.0
7/30/2009	36.6	7.7	11.3	2.2	41.0	771.0	191.0	7,531.0	1,498.0
7/31/2009	36.7	7.7	10.7	3.4	55.1	762.0	191.0	7,589.0	1,498.0
8/1/2009	36.5	9.7	12.9	0.2	53.4	747.0	181.0	7,646.0	1,499.0
8/2/2009	36.7	9.6	12.6	0.3	50.0	772.0	182.0	7,673.0	1,500.9
8/3/2009	36.7	9.5	13.0	0.2	44.4	770.5	182.0	7,642.3	1,499.9
8/4/2009	36.0	9.7	12.9	0.6	40.3	761.9	179.5	7,229.3	1,500.1
8/5/2009	32.0	11.6	14.2	1.5	29.0	770.7	166.7	6,885.6	1,498.8
8/6/2009	36.6	7.6	9.7	4.0	40.8	266.0	190.2	7,418.4	1,498.7
8/7/2009	36.6	8.3	10.8	1.7	39.1	780.1	188.5	7,510.3	1,499.6
8/8/2009	36.7	7.4	10.2	3.9	43.6	783.7	191.3	7,593.4	1,498.3
8/9/2009	36.7	8.1	10.6	1.5	39.2	779.5	189.1	7,591.3	1,498.8
8/10/2009	30.9	11.0	19.5	5.4	8.5	778.4	163.6	6,063.4	1,511.0
8/11/2009	25.7	11.6	19.4	1.4	10.7	769.1	155.7	5,667.5	1,498.5
8/12/2009	36.5	7.6	10.8	0.5	32.5	769.6	189.5	7,094.8	1,521.9
8/13/2009	36.5	7.7	10.8	0.4	28.5	734.7	180.6	7,118.2	1,513.7
8/14/2009	36.6	7.2	9.9	2.0	40.7	758.0	191.2	1,315.0	1,508.2
8/15/2009	36.6	7.7	10.0	1.2	43.2	758.9	190.5	7,356.1	1,512.8
8/16/2009	36.0	10.4	13.3	1.3	36.2	756.3	175.4	7,477.3	1,509.1
8/17/2009	34.2	17.7	14.5	1.5	25.4	760.8	149.8	7,615.9	1,515.9
8/18/2009	30.4	14.9	18.2	2.4	11.8	760.5	146.5	7,057.9	1,509.1
8/19/2009	33.7	14.2	17.4	2.2	17.7	755.9	150.9	7,480.1	1,524.3
8/20/2009	36.5	10.5	13.3	0.8	32.9	755.5	176.4	7,294.4	1,510.8
8/21/2009	36.0	10.1	13.1	1.1	34.5	766.5	176.3	7,271.3	1,508.9
'22/2009	33.9	13.5	16.7	0.8	18.1	756.5	154.7	7,340.5	1,507.9
8/23/2009	36.0	9.8	13.1	0.6	30.0	750.6	177.3	7,256.2	1,507.4
8/24/2009	36.6	9.0	12.0	0.4	33.2	746.5	183.8	7,206.9	1,508.8
8/25/2009	36.6	8.3	10.5	0.5	38.2	741.4	187.6	7,351.4	1,507.4
8/26/2009	36.6	8.6	10.5	0.5	37.0	742.5	186.7	7,402.3	1,506.5
8/27/2009	36.6	9.8	12.7	0.7	32.9	738.5	181.0	7,399.0	1,506.9
8/28/2009	36.5	9.2	12.0	0.7	41.0	742.5	182.2	7,065.1	1,508.4

10/05/2009 04:33:10 PM

Quarterly Incineration Report

New Orleans East Plant

7/1/2009 to 9/30/2009

Date	Sc V D/P "WC	Wet 02 % %	O2 Dry %	CO mg/L	NOx Ems mg/L	Sc H20 Flow gpm	Venturi out F	Air Flow SCFM	Inc Temp F
8/29/2009	36.5	8.4	11.3	0.7	36.7	742.1	186.0	7,128.5	1,508.6
8/30/2009	35.8	10.5	13.3	1.1	31.0	745.8	175.9	7,295.9	1,506.6
8/31/2009	36.6	8.8	12.2	0.8	31.8	745.2	175.7	7,290.5	1,507.8
9/1/2009	36.6	8.8	12.2	0.8	34.2	743.6	183.2	7,263.5	1,504.9
9/2/2009	36.6	8.4	11.7	0.8	34.2	740.6	185.6	7,243.3	1,509.6
9/3/2009	36.6	8.7	12.0	1.9	36.9	738.7	184.9	7,213.5	1,515.1
9/4/2009	36.6	9.6	13.1	2.0	37.2	740.7	180.6	7,237.5	1,510.2
9/5/2009	36.6	10.0	13.4	1.2	33.8	747.3	179.2	7,257.4	1,507.0
9/6/2009	36.6	10.0	13.4	1.1	35.4	743.2	179.0	7,290.2	1,505.7
9/7/2009	35.7	11.9	15.3	2.1	35.9	739.4	166.5	7,273.3	1,508.0
9/8/2009	36.5	10.2	13.6	1.2	35.1	737.9	177.1	7,220.5	1,508.4
9/9/2009	36.6	9.2	12.4	1.2	33.6	745.9	182.2	7,217.5	1,510.0
9/10/2009	36.5	8.8	12.1	1.2	30.6	734.3	183.6	7,065.5	1,495.3
9/11/2009	36.5	9.3	12.2	0.9	32.2	737.1	181.0	7,071.3	1,515.8
9/12/2009	36.5	9.5	12.6	1.0	28.5	735.6	179.3	7,045.7	1,508.0
9/13/2009	36.1	9.6	12.6	6.8	31.6	708.0	178.4	6,975.5	1,510.3
9/14/2009	36.4	8.8	11.6	1.1	30.3	680.5	183.4	6,932.2	1,507.9
9/15/2009	35.6	10.5	13.5	1.5	31.9	657.2	173.9	7,010.2	1,507.6
9/16/2009	33.1	14.3	17.6	3.5	28.2	649.8	151.3	7,367.6	1,523.8
9/17/2009	35.9	11.8	14.9	2.3	48.0	799.2	169.8	7,251.1	1,519.1
9/18/2009	35.2	13.2	16.4	2.7	35.6	848.1	160.1	7,300.2	1,507.9
9/19/2009	33.7	14.8	18.0	3.6	21.4	305.1	147.7	7,392.1	1,521.0
9/20/2009	33.9	14.9	18.0	3.8	12.5	898.7	147.0	7,469.0	1,524.0
9/21/2009	34.6	13.3	16.2	3.8	36.5	904.4	159.0	7,338.4	1,528.6
9/22/2009	36.4	11.6	14.4	2.2	34.0	869.9	170.7	7,213.1	1,520.0
9/23/2009	36.6	11.6	14.2	2.3	31.3	891.0	171.4	7,282.8	1,514.5
9/24/2009	36.5	11.1	13.8	2.5	24.8	889.9	174.2	7,235.8	1,506.6
9/25/2009	36.5	12.1	15.0	2.4	41.1	898.1	168.6	7,297.5	1,514.7
9/26/2009	36.5	11.9	14.7	2.6	34.3	890.9	169.6	7,290.6	1,505.8
9/27/2009	37.0	12.8	15.6	3.0	37.0	846.5	163.1	7,310.7	1,509.1
9/28/2009	36.4	9.7	10.6	1.2	38.9	826.5	180.0	7,037.2	1,532.4
9/29/2009	36.6	11.8	11.2	1.3	57.8	814.6	169.7	7,246.0	1,523.3
9/30/2009	35.4	12.5	15.4	2.2	47.7	832.4	162.8	7,077.1	1,519.8
Average	35.3	10.2	13.7	2.4	31.3	769.2	176.3	7,108.2	1,508.5
Total	3,179.4	917.5	1,233.1	214.8	2,820.0	69,232.0	15,863.3	639,735.8	135,767.0
Minimum	9.6	7.1	9.7	0.0	7.2	266.0	130.0	1,315.0	1,460.6
Maximum	37.0	17.7	19.5	17.3	57.8	904.4	192.7	7,673.0	1,550.5

10/05/2009 04:33:10 PM

Quarterly Incineration Report

New Orleans East Plant

7/1/2009 to 9/30/2009

Date	Burn lbs Lbs	Cake % %	Cake %VS %	Sludge Inc Tons	Landfill tons
7/1/2009	55,778.28	22.5	57.9	27.9	
7/2/2009	52,273.09	22.6	57.6	26.1	
7/3/2009	27,223.76	22.6	56.5	13.6	
7/4/2009	60,255.37	22.7	52.7	30.1	
7/5/2009	43,030.50	16.8	54.1	21.5	
7/6/2009	41,509.75	22.1	53.6	20.8	
7/7/2009	26,323.54	24.8	49.5	13.2	
7/8/2009	55,186.11	22.6	50.5	27.6	
7/9/2009	56,599.94	20.7	50.7	28.3	
7/10/2009	28,565.86	22.8	56.3	14.3	
7/11/2009	519.42			0.3	
7/12/2009	17,231.94			8.6	
7/13/2009	49,302.28	21.0	55.0	24.7	
7/14/2009	11,730.00	21.6	57.2	5.9	
7/15/2009					
7/16/2009					
7/17/2009	31,250.81			15.6	
7/18/2009	46,628.07	20.6	56.2	23.3	
7/19/2009	50,232.70	22.5	54.3	25.1	
7/20/2009	51,137.88	22.5	54.4	25.6	
7/21/2009	22,780.56	22.3	55.2	11.4	
7/22/2009	45,619.84	22.1	56.1	22.8	
7/23/2009	51,849.71	22.5	55.4	25.9	
7/24/2009	30,890.69	21.3	56.1	15.4	
7/25/2009	49,501.32	22.9	55.6	24.8	
7/26/2009	58,673.23	23.4	56.1	29.3	
7/27/2009	62,833.51	21.1	55.6	31.4	
7/28/2009	54,299.60	19.9	56.0	27.1	
7/29/2009	51,780.29	20.5	56.0	25.9	
7/30/2009	47,171.74	21.5	56.2	23.6	
7/31/2009	50,266.18	21.9	57.5	25.1	
8/1/2009	42,118.57	20.5	52.6	21.1	
8/2/2009	21,575.11	19.9	49.4	10.8	
8/3/2009	50,990.74	21.8	49.8	25.5	
8/4/2009	40,300.91	22.2	52.0	20.2	
8/5/2009	24,022.00	23.7	50.4	12.0	
8/6/2009	46,509.06	22.6	52.4	23.3	
8/7/2009	24,182.83	22.4	54.0	12.1	
8/8/2009	53,172.09	21.4	57.5	26.6	
8/9/2009	54,124.31	23.0	57.1	27.1	
8/10/2009	37,515.49	22.2	56.8	18.8	
8/11/2009	25,089.86	22.5	56.6	12.5	
8/12/2009	55,078.33	23.8	57.1	27.5	
8/13/2009	59,152.22	23.1	56.9	29.6	
8/14/2009	65,079.37	23.6	58.2	32.5	
8/15/2009	58,876.46	23.5	59.2	29.4	
8/16/2009	40,809.45	23.4	59.5	20.4	
8/17/2009	0.00			0.0	
8/18/2009	24,641.36	28.0	47.1	12.3	
8/19/2009	29,581.51	27.4	49.5	14.8	
8/20/2009	11,344.11	20.8	52.0	5.7	
8/21/2009	42,326.65	24.3	52.3	21.2	
8/22/2009	61,860.45	23.9	55.6	30.9	
8/23/2009	40,629.68	24.4	56.8	20.3	
8/24/2009	59,840.23	27.1	51.9	29.9	
8/25/2009	53,538.91	22.7	53.2	26.8	
8/26/2009	52,231.77	23.2	47.9	26.1	
8/27/2009	36,965.55	21.1	52.5	18.5	
8/28/2009	47,013.38	24.7	56.1	23.5	

10/05/2009 04:33:10 PM

Quarterly Incineration Report

New Orleans East Plant

7/1/2009 to 9/30/2009

Date	Burn lbs Lbs	Cake % %	Cake %VS %	Sludge Inc Tons	Landfill tons
8/29/2009	43,121.72	23.4	55.8	21.6	
8/30/2009	43,436.87	25.5	56.7	21.7	
8/31/2009	54,159.99	28.8	62.2	27.1	
9/1/2009	52,784.26	25.7	56.2	26.4	
9/2/2009	64,260.43	25.6	55.0	32.1	
9/3/2009	61,588.41	25.4	55.1	30.8	
9/4/2009	42,629.28	24.3	56.0	21.3	
9/5/2009	45,449.36	23.6	58.9	22.7	
9/6/2009	41,745.07	22.9	59.2	20.9	
9/7/2009	33,428.72	22.4	55.4	16.7	
9/8/2009	33,638.89	22.4	55.2	16.8	
9/9/2009	54,226.38	24.3	56.2	27.1	
9/10/2009	70,716.13	24.6	54.1	35.4	
9/11/2009	61,411.64	25.2	54.9	30.7	
9/12/2009	48,908.43	25.2	55.0	24.5	
9/13/2009	61,866.62	24.7	54.1	30.9	
9/14/2009	59,073.50	24.5	53.8	29.5	
9/15/2009	41,918.42	24.5	53.6	21.0	
9/16/2009	21,838.71	31.7	53.6	10.9	
9/17/2009	73,973.13	29.4	45.9	37.0	
9/18/2009	41,311.17	25.7	48.3	20.7	
9/19/2009	9,731.78	23.8	50.4	4.9	
9/20/2009	2,734.27	23.9	49.3	1.4	
9/21/2009	14,385.00	23.7	48.8	7.2	
9/22/2009	3,293.76	25.3	52.7	1.6	
9/23/2009	20,433.77	26.7	51.1	10.2	
9/24/2009	48,945.76	25.0	56.0	24.5	
9/25/2009	31,693.33	24.1	55.1	15.8	
9/26/2009	35,412.64	24.6	52.5	17.7	
9/27/2009	13,303.08	24.1	50.6	6.7	
9/28/2009	66,913.34	26.8	52.1	33.5	
9/29/2009	33,926.19	28.4	53.0	17.0	
9/30/2009	28,873.21	26.0	54.1	14.4	
Average	41,668.33	23.6	54.3	20.8	
Total	3,750,149.66	2,027.2	4,667.6	1,875.1	
Minimum	0.00	16.8	45.9	0.0	
Maximum	73,973.13	31.7	62.2	37.0	