"RE-BUILDING THE CITY'S WATER SYSTEMS FOR THE 21ST CENTURY"

**Sewerage & Water Board OF NEW ORLEANS**

625 ST. JOSEPH STREET
NEW ORLEANS, LA 70165 • 504-529-2837 OR 52W-ATER
www.swbno.org

October 23, 2018

Associate Director, Water Enforcement Branch (6EN-W)
Compliance Assurance and Enforcement Division
U.S. Environmental Protection Agency, Region VI
1445 Ross Avenue
Dallas, Texas 75202-2733

**VIA CERTIFIED MAIL**

Chief, Environmental Enforcement Section
Environmental and Natural Resources Division
U.S. Department of Justice
601 D Street N.W.
Washington, DC 20579
Reference DOJ Case No. 90-5-1-1-4032

**VIA CERTIFIED MAIL**

Re: Sewerage and Water Board of New Orleans
Third Modified Consent Decree – Civil Action No. 93-3212
Paragraph 56: Quarterly Report – Period Ending: September 30, 2018

Gentlemen:

Pursuant to Paragraph 56 of the Third Modified Consent Decree, the Sewerage and Water Board of New Orleans hereby submits the Quarterly Report for the period ending September 30, 2018.

This report contains a summary of compliance with and activities related to:

**56a**

- **Implementation of RMAPs**
- **Progress of ESSA Repairs**

**56b**

- **Retained Cross Connections**

**56c**

- **O&M Plan for the Fluidized Bed Incinerator**

**56d**

- **Private Property Sewer Events**

Members of the Board: ANDREW AMACKER • NICOLE M BARNES • ROBIN BARNES • LATOYA CANTRELL • DR. TAMIKA DUPLESSIS • EILEEN GLEASON
ALEJANDRA GUZMAN • RALPH W. JOHNSON • JOSEPH PEYCHAUD • LEWIS STIRLING, III • LYNES R "POCO" SLOSS
"An Equal Opportunity Employer"

**59**

- **Board and City Coordination**

**100**

- **Green Infrastructure**

**102**

- **EPA/LDEQ Coordination**

These activities are described in Sections VIII, XI, XV, XIX, and XXVII of the Third Modified Consent Decree. For ready reference, the Executive Summary contains a synopsis of the Quarterly Report, including the Third Modified Consent Decree accomplishments that occurred during the quarter. Detailed activities described according to Third Modified Consent Decree section are summarized in Sections I through Section VIII of the report. The appendices contain additional information and backup material for each section. Appendix F contains a listing of all accomplishments reached under the Consent Decree and all subsequent modifications.

I certify that the information contained in or accompanying this document is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate, and complete.

Sincerely,

Ghassan Korban
Executive Director
Sewerage & Water Board of New Orleans

cc: Ted Palit, USEPA
Benjamin F. Wilson, Beveridge & Diamond
Yolanda Grinstead, Special Counsel, SWBNO
Francine Giugno, President, League of Women Voters of New Orleans
Marylee Orr, Executive Director, Louisiana Environmental Action Network
Kristi Trail, Executive Director, Lake Pontchartrain Basin Foundation
Jennifer O. Coulson, Executive Director, Orleans Audubon Society
Mike W. Tifft, Esq, Attorney, Orleans Audubon Society
Lisa W. Jordan, Supervising Attorney, Tulane Environmental Law Clinic

*Members of the Board: ANDREW AMACKER • NICOLE M BARNES • ROBIN BARNES • LATOYA CANTRELL • DR. TAMIKA DUPLESSIS • EILEEN GLEASON*
*ALEJANDRA GUZMAN • RALPH W. JOHNSON • JOSEPH PEYCHAUD • LEWIS STIRLING, III • LYNES R "POCO" SLOSS*
*"An Equal Opportunity Employer"*

# Table of Contents


| | Page Number |
|---|---|
| **Executive Summary** | **S-1** |
| **Section I – Comprehensive Collection System Remedial Program (Consent Decree Section XV)** | **I-1** |
| **Section II – Cross Connections (Consent Decree Section XI)** | **II-1** |
| **Section III – Progress of ESSA Repairs (Consent Decree Section XV)** | **III-1** |
| **Section IV – Private Property Sewer Events (Consent Decree Section XIX)** | **IV-1** |
| **Section V – Fluidized Bed Incinerator (Consent Decree Section VIII)** | **V-1** |
| **Section VI – EPA/LDEQ Coordination (Consent Decree Section XXVII)** | **VI-1** |
| **Section VII – Green Infrastructure (Consent Decree Section XXVII)** | **VII-1** |
| **Section VIII – SWBNO/City of New Orleans Coordination (Consent Decree Section XIX)** | **VIII-1** |

**APPENDICES**

| | |
|---|---|
| **Appendix A – Comprehensive Collection System Remedial Program** | **A-1** |
| **Appendix B – Cross Connections** | **B-1** |
| **Appendix C – Progress of ESSA Repairs** | **C-1** |
| **Appendix D – Fluidized Bed Incinerator** | **D-1** |
| **Appendix E – Green Infrastructure** | **E-1** |
| **Appendix F – Consent Decree Accomplishments** | **F-1** |

# Executive Summary

## COMPREHENSIVE COLLECTION SYSTEM REMEDIAL MEASURES

**Paragraph 36.** As described in the Whereas Clauses in the Third Modified Consent Decree, the Board has met the requirements regarding the reporting schedule for the Collection System Evaluation Studies and Remedial Measures Action Plans in all nine basins.

### Planning Activities

- The Board has met the requirements for Collection System Evaluation Studies in all nine basins, as indicated in Section XV, Paragraph 36, of the Third MCD.

### Design Activities

- Final design activities continued in the South Shore Basin during the third quarter of 2018.
- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the third quarter of 2018.

### Construction Activities

**Paragraph 40.** The End Construction milestone for the Mid-City Basin is July 31, 2023.

- No construction activities in the Mid-City Basin during the third quarter of 2018.

**Paragraph 40.** The End Construction milestone for the Carrollton Basin is October 31, 2025.

- No construction activities in the Carrollton Basin during the third quarter of 2018.

**Paragraph 40.** The End Construction milestone for the New Orleans East Basin is October 31, 2019.

- Contract 30205, New Orleans East Basin Sewer Rehabilitation Plum Orchard, final completion achieved during the third quarter of 2018.
- Contract 30207, New Orleans East Basin Sewer Rehabilitation Read Blvd East/Viavant, continued during the third quarter of 2018.
- Contract 30208, New Orleans East Basin Sewer Rehabilitation Village de L'Est/Venetian Isles, continued during the third quarter of 2018.

**Paragraph 40.** The End Construction milestone for the South Shore Basin is October 31, 2021.

- No construction activities in the South Shore Basin during the third quarter of 2018.

## CROSS CONNECTIONS

| | |
|---|---|
| **Total Retained Cross Connections** | **89** |
| • Retained Cross Connections inspected and secure | 88 |
| • Retained Cross Connections not secured or inspected | 0 |
| • Retained Cross Connection Permanently Sealed and Eliminated July 14, 2010 | 1 |
| **Cross Connections Discovered** | **0** |
| • Cross Connections discovered | 0 |
| • Cross Connections sealed | 0 |
| **Cross Connections Opened** | **0** |

## PROGRESS OF ESSA REPAIRS

### Inspection Work Accomplished

- Through the third quarter of 2018, the Board has identified nine thousand five hundred and twenty nine (9,529) ESSA defects as follows:

| | Opened | Closed |
|---|---|---|
| Lakeview Basin | 1,367 | 1,367 |
| CBD | 0 | 0 |
| Gentilly Basin | 1,576 | 1,576 |
| Uptown Basin | 1,632 | 1,632 |
| Mid-City Basin | 671 | 11 |
| Ninth Ward Basin | 1,403 | 1,403 |
| Carrollton Basin | 768 | 116 |
| New Orleans East Basin | 980 | 623 |
| South Shore Basin | 1,132 | 24 |
| **Total** | **9,529** | **6,752** |

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

### Construction Work Accomplished

- Through the third quarter of 2018, the Board has completed repairs for 6,752 identified defects.

**A complete list of the identified defects, including the status of repairs, can be found at Appendix C.**

## PRIVATE PROPERTY SEWER EVENTS

### Work Accomplished

- During the third quarter of 2018, the Board completed the following tasks relating to sewer overflow events on private property:

| | |
|---|---|
| Number of letters issued advising property owner of sewer overflow on private property (requires owner to contact plumbing within 30 days of letter) | 1 |
| Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter) | 0 |
| Number of accounts where work order was sent for water disconnection | 0 |

## OPERATION AND MAINTENANCE OF THE FLUIDIZED BED INCINERATOR

### Work Accomplished

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:

  1. Periodic Inspection of Monitoring Devices
  2. Periodic Calibration of Monitoring Devices
  3. Inspection of the Wet Scrubber
  4. Verification of Operation in Accordance with the Approved O&M Plan
  5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

  We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

  The FBI furnace was offline and undergoing repairs between August 13, 2018 and August 23, 2018.

- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1–5. This report is prepared by Veolia Water Company.

## EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

**Work Accomplished**

- On July 12, 2018 from 2:00 pm – 4:00 pm, Cameron Bonnett, Scott Finney, Leslie St. Julien, Mary Sandberg, Corwin Washington, Anita Williams, Anna Patterson, Alison Maulhardt, and Carson Gorecki represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, held at the New Orleans Lakefront Airport and hosted by the Orleans Levee Board's Non-Flood Protection Asset Management Authority (NFPAMA). Other attendees represented the Port of New Orleans, NFPAMA, City of New Orleans Mosquito Control Board, City of New Orleans Department of Sanitation, and the Lake Pontchartrain Basin Foundation. Jesse Noel discussed NFPAMA's debris mitigation efforts and rapid spill response measures, which are crucial with the organizations close proximity to waterways. Carson Gorecki (SWBNO) gave an outreach and education update and Scott Finney (SWBNO) described the progress of TMDLs. The meeting ended with a tour of the London Avenue Permanent Canal Closures & Pumps Facility.

- On August 9, 2018 from 2:00 pm – 4:00 pm, Anna Patterson, Carson Gorecki, Corwin Washington, Mary Sandberg, and Alison Maulhardt represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting. The meeting was hosted by SWBNO and held at the Mosquito, Termite and Rodent Control Board Building. Other entities represented were Jefferson Parish, City of New Orleans Office of Resilience and Sustainability, the Port of New Orleans, the City of New Orleans Department of Sanitation, and the City of New Orleans Mosquito, Termite and Rodent Control Board. Ed Freytag and entomologist with the Mosquito, Termite and Rodent Control Board gave a presentation on the dynamics and processes of mosquito breeding, as they pertain to stormwater management. Tyler Antrup gave an update on the projects in the Gentilly Resilience District. Carson Gorecki described the results of the Keep New Orleans Beautiful Community Appearance Index and an update on the TMDL sampling/monitoring program was provided by Environmental Affairs staff.

- On September 13, 2018 from 2:00 pm – 4:00 pm, Carson Gorecki and Corwin Washington represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, held at the New Orleans Lakefront Airport and hosted by SWBNO. The Lake Pontchartrain Basin Foundation (LPBF), the LA Department of Transportation and Development, City of New Orleans Department of Sanitation, the Port of New Orleans, and the City Office of Neighborhood Engagement were also represented. Dr. Brady Skaggs, Will Pestoff, and other LPBF staff gave updates on various water quality projects, including a program on the North Shore of Lake Pontchartrain to mitigate faulty residential wastewater treatment systems. Dr. Skaggs presented on TMDL sampling for SWBNO at the halfway point of 2018. All of the parameters were discussed in detail and compared with the previous sampling year. Kyle Shelly from the Office of Neighborhood Engagement was on hand to announce the Clean Up NOLA Campaign and relaunch of the Adopt-A-Catch Basin Program.

# GREEN INFRASTRUCTURE

**Work Accomplished**

- As required, the Board submitted its Green Infrastructure (GI) Plan on April 24, 2014 to the EPA.

- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.

- In the third quarter of 2018, work has continued on green infrastructure projects. SWB participated in community outreach to introduce the new projects and provide updates on ongoing and past projects.

- Also in the third quarter, the Environmental Affairs Department furthered the development of the newest Green Infrastructure Request for Proposals (RFP). The RFP will fulfill the final year of the 5-year Green Infrastructure Plan as mandated under the Third Modified Consent Decree. The RFP contains two components: first, it contains a call for additional green infrastructure demonstration projects to be installed throughout the City on public land; second, it calls for proposals to conduct long term maintenance on existing SWB sites. The RFP was opened to the public in September. The proposals are expected to be received, reviewed, and selected in the 4$^{th}$ quarter of 2018.

- Through the end of the third quarter of 2018, maintenance was ongoing for the Water Effectiveness in Broadmoor, Aurora Rain Gardens, the SWB St. Joseph St. Administration Building Green Roof, and Rabouin International High School GI Lab projects.

- Hanging Gardens, the lead contractor for the St. Joseph St. Green Roof, hired a new maintenance team which replaced plants damaged in the freeze that occurred in the first quarter, rearranged plantings to fit the current spread of plants, and added 3 addition sprinklers.

- A temporary, in-house maintenance solution was developed for the Hollygrove Greenline after the project partner, the Carrollton-Hollygrove Community Development Corporation dissolved. SWB grounds maintenance teams will conduct periodic mowing of the site until a more long-term contract is secured via the forthcoming green infrastructure RFP.

- Project partner Lake Pontchartrain Basin Foundation (LPBF) completed sampling for the EPA Urban Waters Green Infrastructure Monitoring Project. Analysis of sampling data is being conducted by LPBF as of the end of the third quarter.

- A request for bids on maintenance of the Aurora Rain Gardens project was put out and a contractor was selected.

- Green infrastructure was included in the update to the Sewerage & Water Board Hazard Mitigation Plan. Environmental Affairs Director Ann Wilson presented this addition at the community meeting for the Hazard Mitigation Plan Update.

- Environmental Affairs staff continued to assess seven GI projects to determine their existing condition, functionality and future maintenance needs.

- The Board has also continued providing educational outreach to the community and schools about green infrastructure though contracts with grantees as well as through an in-house staff outreach and education program currently in development. A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about Green Infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote Green Infrastructure projects whether they are publicly or privately funded.

- A table detailing green infrastructure projects and their statuses can be found in Appendix E.

## SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

**Work Accomplished**

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately $2.4 Billion. This will allow for additional infrastructure projects that will be coordinated through the combined efforts of DPW and the Board.

- The City of New Orleans and the Sewerage and Water Board jointly developed an aggressive schedule for the expenditure of the $2.4 Billion to FEMA for their review and approval on March 30, 2016. This schedule has already been implemented and includes ongoing design for about 30 paving projects that will allow for significant construction in 2017, as well as the commencement of design on over 50 more projects that will allow for increased construction in 2018 and 2019 as we ramp up our efforts to perform repairs on assets damaged as a result of Hurricane Katrina.

- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.

## THIRD MODIFIED CONSENT DECREE ACCOMPLISHMENTS

During the third quarter of 2018, the following actions occurred under the Third Modified Consent Decree:

**Work Accomplished**

- Paragraph 56
  Quarterly Report Submission (2nd Quarter)
  District: Citywide
  Scheduled Date: 08/01/18
  Actual Date: 07/25/18

# Section I
# Collection System Remedial Program

## THIRD MODIFIED CONSENT DECREE SECTION XV, PARAGRAPHS 36-46 CLEAN WATER ACT REMEDIAL MEASURES: COMPREHENSIVE COLLECTION SYSTEM REMEDIAL PROGRAM

**Paragraph 36.** This is an introduction to the requirements of Section XV. Any actions required are detailed in later paragraphs of this Section.

**Paragraphs 39, 40, 41 and 41A.** These paragraphs describe the schedule for implementation of the RMAPs. These paragraphs describe the requirements to submit interim milestone dates for construction contracts in each basin, and to submit estimated quarterly basin milestones. **Table 1-1** summarizes these requirements and the progress to date. Each basin has multiple construction contracts associated with implementation of its RMAP. The Actual Begin Construction Date shown in **Table 1-1** is the date that the first construction contract began. The Actual End Construction Date is the date that all RMAP construction in the basin is completed and progress to date. The individual contracts within each basin are summarized in **Appendix A**, which also includes interim construction contract milestone dates.

**Table 1-1**
**RMAP IMPLEMENTATION SCHEDULE**

| Basin/ Phase | Milestone to Begin Construction | Milestone to Resume Construction | Actual Begin/Resume Construction Date | Milestone to End Construction | Actual End Construction Date |
|---|---|---|---|---|---|
| Lakeview | 12/15/1998 | N/A | 10/19/1998 | 12/14/2001 | 11/21/2001 |
| Central Business District/FQ | 1/1/2001 | N/A | 10/30/2000 | 11/01/2006 | 10/23/2006 |
| Gentilly | 1/1/2002 | N/A | 7/23/2001 | 12/31/2004 | 12/6/2004 |
| Uptown | 1/1/2003 | N/A | 12/30/2002 | 11/01/2006 | 10/23/2006 |
| Mid-City | N/A | 11/15/2008 | 8/18/2008 | 7/31/2023 | |
| Ninth Ward | N/A | 11/15/2008 | 8/21/2008 | 3/31/2018 | 1/25/2018 |
| Carrollton | N/A | 11/15/2008 | 9/29/2008 | 10/31/2025 | |
| New Orleans East | 4/1/2009 | N/A | 2/23/2009 | 10/31/2019 | |
| South Shore | 4/1/2010 | N/A | 12/21/2009 | 10/31/2021 | |

# Section I
# Collection System Remedial Program

The following **Table 1-2** reflects the Interim Milestones established per Paragraph 41A of the Third Modified Consent Decree for the Ninth Ward, New Orleans East, Carrollton, South Shore and Mid City basins.

**Table 1-2**
**INTERIM MILESTONES***

| Basin/ Phase | 25% Basin Completion Milestone | Actual 25% Basin Completion Milestone | 50% Basin Completion Milestone | Actual 50% Basin Completion Milestone | 75% Basin Completion Milestone | Actual 75% Basin Completion Milestone |
|---|---|---|---|---|---|---|
| Ninth Ward | 11/11/2016 | 03/16/15 | 07/08/16 | 09/24/15 | 11/21/2016 | 3/29/2016 |
| New Orleans East | 10/17/2017 | 4/21/2017 | 6/30/2019 | 8/18/2017 | 04/30/2019 | 10/27/2017 |
| Carrollton | 05/23/2020 | | TBD | | TBD | |
| South Shore | 03/17/2021 | | TBD | | TBD | |
| Mid-City | 08/17/2021 | | TBD | | TBD | |

* Basin interim milestones will be identified in compliance with the requirements set forth in Paragraph 41A of the Third Modified Consent Decree.

## Work Accomplished

**Lakeview Basin**

- All work in the Lakeview Basin as described in and included in the Lakeview Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Central Business District/French Quarter Basin (CBD/FQ)**

- All work in the CBD/FQ Basin as described in and included in the CBD/FQ Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Gentilly Basin**

- All work in the Gentilly Basin as described in and included in the Gentilly Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Uptown Basin**

- All work in the Uptown Basin as described in and included in the Uptown Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Mid-City Basin**

**Paragraph 40.** The End Construction milestone for the Mid-City Basin is July 31, 2023.

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the third quarter of 2018.
- No construction activities in the Mid-City Basin during the third quarter of 2018.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Ninth Ward Basin**

- All work in the Ninth Ward Basin as described in and included in the Ninth Ward Basin Remedial Measures Action Plan has been completed.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**Carrollton Basin**

**Paragraph 40.** The End Construction milestone for the Carrollton Basin is October 31, 2025.

- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the third quarter of 2018.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**New Orleans East Basin**

**Paragraph 40.** The End Construction milestone for the New Orleans East Basin is October 31, 2019.

- Contract 30205, New Orleans East Basin Sewer Rehabilitation Plum Orchard, final completion was achieved in the third quarter of 2018.
- Contract 30207, New Orleans East Basin Sewer Rehabilitation Read Blvd East/Viavant, continued during the third quarter of 2018.
- Contract 30208, New Orleans East Basin Sewer Rehabilitation Village de L'Est/Venetian Isles, continued during the third quarter of 2018.
- See **Appendix A** for details on the sewer rehabilitation contracts.

**South Shore Basin**

**Paragraph 40.** The End Construction milestone for the South Shore Basin is October 31, 2021.

- Final design activities continued in the South Shore Basin during the third quarter of 2018.
- Bid Packaging for incorporation into City of New Orleans Department of Public Works Roadway Reconstruction Contracts is ongoing in the third quarter of 2018.
- No construction activities in the South Shore Basin during the third quarter of 2018.
- See **Appendix A** for details on the sewer rehabilitation contracts.

# Section II
# Cross Connections

## THIRD MODIFIED CONSENT DECREE SECTION XI, PARAGRAPHS 22 – 25
## CLEAN WATER ACT REMEDIAL MEASURES: CROSS CONNECTIONS

**Paragraph 22**. Per Paragraph 22 of the Second Modified Consent Decree, the Board has certified that it has conducted a thorough inspection of all known cross connections and that all known cross connections not provided for in Modified Exhibit 14 have been permanently sealed.

**Work Accomplished**

- The Board has satisfied all of the requirements relative to Paragraph 22

**Paragraph 23.** Per Paragraph 23 of the Second Modified Consent Decree, the Board is required to permanently seal or eliminate any cross connection identified subsequent to the lodging of the Modified Consent Decree within thirty (30) days of identification.

**Work Accomplished**

- During the third quarter of 2018, the Board identified no new Cross Connection.

**Paragraph 24.** Per Paragraph 24 of the Second Modified Consent Decree, Cross Connection requirements are as follows:

(a) Wherever there is a physical connection between the sanitary sewer and the storm drainage system, there shall be a physical barrier to prevent any transfer between the two systems (i.e. a valve or gate) which shall be closed and secured;

(b) The Cross Connection Security Plan, Original Exhibit 12, must be followed to ensure that there is no use of the cross connection by unauthorized individuals;

(c) The Board shall inspect the valves in the method and frequency set forth in the Cross Connection Security Plan, to assure that they are closed and that they have not been opened; and

(d) The Board shall report to the EPA all instances in which the valve or gate is opened in accordance with Paragraph 56(b).

**Work Accomplished**

- During the third quarter of 2018, the Board complied with the Cross Connection Security Plan, Original Exhibit 12.

# Section II
# Cross Connections

- During the third quarter of 2018, the Board inspected eighty-nine (89) of the eighty nine (89) Cross Connections contained in Modified Exhibit 14. One sealed retained cross connection was eliminated prior quarter.

- The "Retained Cross Connection Report" form contained in the Cross Connection Security Plan was used to record these inspections. Information on the Retained Cross Connections inspected is contained in Appendix B.

| | |
|---|---|
| **Total Retained Cross Connections** | **89** |
| • Retained Cross Connections inspected and secure | 88 |
| • Retained Cross connections not secured or inspected | 0 |
| • Retained Cross Connection Permanently Sealed and Eliminated July 14, 2010 | 1 |
| **Cross Connections Discovered** | **0** |
| • Cross Connections discovered | 0 |
| • Cross Connections sealed | 0 |
| **Cross Connections Opened** | **0** |

**Paragraph 25.** Per Paragraph 25 of the Second Modified Consent Decree, any use of a cross connection, whether listed in Modified Exhibit 14 or newly discovered, will be considered a violation of the Clean Water Act and of the Modified Consent Decree.

**Work Accomplished**

- During the third quarter of 2018, the Board did not utilize any Cross Connections.

# Section III
# Progress of ESSA Repairs

## THIRD MODIFIED CONSENT DECREE SECTION XV, PARAGRAPH 37; SECTION XIX, PARAGRAPH 56a EMERGENCY SEWER SYSTEM ASSESSMENT (ESSA)

**Paragraph 37**. Per Paragraph 37 of the Third Modified Consent Decree, following completion of repairs for each pump station, the Board shall conduct an ESSA to identify Katrina-related damages in the portion of the collection system served by that pump station.

**Paragraph 56a.** Per Paragraph 56a of the Third Modified Consent Decree, the Board shall report the progress of ESSA repairs in its quarterly report.

## Progress of ESSA Repairs

### Inspection Work Accomplished

- Through the third quarter of 2018, the Board has identified nine thousand five hundred and twenty nine (9,529) ESSA defects as follows:

| | Opened | Closed |
|---|---|---|
| Lakeview Basin | 1,367 | 1,367 |
| CBD | 0 | 0 |
| Gentilly Basin | 1,576 | 1,576 |
| Uptown Basin | 1,632 | 1,632 |
| Mid-City Basin | 671 | 11 |
| Ninth Ward Basin | 1,403 | 1,403 |
| Carrollton Basin | 768 | 116 |
| New Orleans East Basin | 980 | 623 |
| South Shore Basin | 1,132 | 24 |
| **Total** | **9,529** | **6,752** |

The number of work orders identified for each basin may fluctuate each quarter. In some cases, the Board will cancel several point repair work orders on a single line segment to opt for full line replacement. Therefore, the number of work orders for a particular area may sometimes decrease in quantity from a previous quarter. However, all identified defects are being addressed.

### Construction Work Accomplished

- Through the third quarter of 2018, the Board has completed repairs for 6,752 identified defects.

**A complete list of the identified defects, including the status of repairs, can be found at Appendix C.**

# Section IV
# Private Property Defects

## THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 56d

**Paragraph 56d**. Per Paragraph 56d of the Third Modified Consent Decree, the Board shall report any information regarding private property sewer overflow events; to the extent such events are known by the Board, as well as any information known by the Board as to how such events were resolved by the property owner.

Work Accomplished

- During the third quarter of 2018, the Board completed the following tasks relating to sewer overflow events on private property:

| | |
|---|---|
| Number of letters issued advising property owner of sewer overflow on private property (requires owner to contact plumbing within 30 days of letter) | 1 |
| Number of letters issued after initial 30-day period (requires owner to contact plumbing with 10 days of letter) | 0 |
| Number of accounts where work order was sent for water disconnection | 0 |

# Section V
# Fluidized Bed Incinerator

## THIRD MODIFIED CONSENT DECREE SECTION VIII, PARAGRAPH 15
## CLEAN AIR ACT REMEDIAL MEASURES

**Paragraph 15.** This paragraph requires the Board to operate its fluidized bed incinerator as per the Operation and Maintenance Plan for the Fluidized Bed Incinerator for the East Bank Plant, Modified Exhibit 1 of the Third Modified Consent Decree. This paragraph also requires the Board to comply with the requirements of the Incinerator Plan and submit reports as required by Paragraph 56(c) to document proper compliance with the Incinerator Plan.

**Work Accomplished**

- The supplemental report on the operation and maintenance of the Fluidized Bed Incinerator (Appendix D, Sections 1-5) addresses the items specific to the Third Modified Consent Decree, Paragraph 56c:

  1. Periodic Inspection of Monitoring Devices
  2. Periodic Calibration of Monitoring Devices
  3. Inspection of the Wet Scrubber
  4. Verification of Operation in Accordance with the Approved O&M Plan
  5. Continuous Emissions Monitoring Equipment (CEM) On-line Reliability

  We hereby verify that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's O&M Plan.

  The FBI furnace was offline and undergoing repairs between August 13, 2018 and August 23, 2018.

- A copy of the "Quarterly Report on the FBI O&M Plan of the Eastbank Wastewater Treatment Facility" is located in Appendix D, Sections 1–5. This report is prepared by Veolia Water Company.

# Section VI
# EPA/LDEQ Coordination

## THIRD MODIFIED CONSENT DECREE SECTION XXVII, PARAGRAPH 102
## EPA/LDEQ COORDINATION (RMAP/MS4 PERMIT)

**Paragraph 102.** This paragraph requires the Board to consult with EPA and LDEQ to ensure, to the maximum extent possible, that the RMAP work is consistent with the requirements of the Total Maximum Daily Loads (TMDLs) for Fecal Coliform Bacteria and Dissolved Oxygen for Selected Subsegments in the Lake Pontchartrain Basin and the Board's MS4 (Municipal Separate Storm Sewer System) discharge permit. The Board will include a summary and description of any such discussions in its Quarterly and Annual Reports.

**Work Accomplished**

- On July 12, 2018 from 2:00 – 4:00 pm, Cameron Bonnett, Scott Finney, Leslie St. Julien, Mary Sandberg, Corwin Washington, Anita Williams, Anna Patterson, Alison Maulhardt, and Carson Gorecki represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, held at the New Orleans Lakefront Airport and hosted by the Orleans Levee Board's Non-Flood Protection Asset Management Authority (NFPAMA). Other attendees represented the Port of New Orleans, NFPAMA, City of New Orleans Mosquito Control Board, City of New Orleans Department of Sanitation, and the Lake Pontchartrain Basin Foundation. Jesse Noel discussed NFPAMA's debris mitigation efforts and rapid spill response measures, which are crucial with the organizations close proximity to waterways. Carson Gorecki (SWBNO) gave an outreach and education update and Scott Finney (SWBNO) described the progress of TMDLs. The meeting ended with a tour of the London Avenue Permanent Canal Closures & Pumps Facility.

- On August 9, 2018 from 2:00 – 4:00 pm, Anna Patterson, Carson Gorecki, Corwin Washington, Mary Sandberg, and Alison Maulhardt represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting. The meeting was hosted by SWBNO and held at the Mosquito, Termite and Rodent Control Board Building. Other entities represented were Jefferson Parish, City of New Orleans Office of Resilience and Sustainability, the Port of New Orleans, the City of New Orleans Department of Sanitation, and the City of New Orleans Mosquito, Termite and Rodent Control Board. Ed Freytag and entomologist with the Mosquito, Termite and Rodent Control Board gave a presentation on the dynamics and processes of mosquito breeding, as they pertain to stormwater management. Tyler Antrup gave an update on the projects in the Gentilly Resilience District. Carson Gorecki described the results of the Keep New Orleans Beautiful Community Appearance Index and an update on the TMDL sampling/monitoring program was provided by Environmental Affairs staff.

- On September 13, 2018 from 2:00 pm to 4:00 pm, Carson Gorecki and Corwin Washington represented SWBNO at the monthly Orleans Parish MS4 Co-Permittee and Orleans Parish Water Quality Task Force Meeting, held at the New Orleans Lakefront Airport and hosted by SWBNO. The Lake Pontchartrain Basin Foundation (LPBF), the LA Department of Transportation and Development, City of New Orleans Department of Sanitation, the Port of New Orleans, and the City Office of Neighborhood Engagement were also represented. Dr. Brady Skaggs, Will Pestoff, and other LPBF staff gave updates on various water quality projects, including a program on the North Shore of Lake Pontchartrain to mitigate faulty residential wastewater treatment systems. Dr. Skaggs presented on TMDL sampling for SWBNO at the halfway point of 2018. All of the parameters were discussed in detail and compared with the previous sampling year. Kyle Shelly from the Office of Neighborhood Engagement was on hand to announce the Clean Up NOLA Campaign and relaunch of the Adopt-A-Catch Basin Program.

# Section VII
# Green Infrastructure

## THIRD MODIFIED CONSENT DECREE SECTION XXVII PARAGRAPH 100

**Paragraph 100**: Requires the Board to quarterly and annually report a summary of any green infrastructure activities undertaken pursuant to paragraph 100 and the plan developed under it.

**Work Accomplished**

- As required, the Board submitted its Green Infrastructure (GI) Plan on April 24, 2014 to the EPA.

- As noted in the Board's Green Infrastructure Plan, the Board has identified and selected projects that embody the principles of living with water, implemented projects that comply with green infrastructure design criteria, developed partnerships to implement a regional approach to green infrastructure, developed community outreach programs to provide education on green infrastructure practices, and included performance measurements, including monitoring of water quality, to help evaluate the siting and selection of future proposed green infrastructure projects.

- In the third quarter of 2018, work has continued on green infrastructure projects. SWB participated in community outreach to introduce the new projects and provide updates on ongoing and past projects.

- Also in the third quarter, the Environmental Affairs Department furthered the development of the newest Green Infrastructure Request for Proposals (RFP). The RFP will fulfill the final year of the 5-year Green Infrastructure Plan as mandated under the Third Modified Consent Decree. The RFP contains two components: first, it contains a call for additional green infrastructure demonstration projects to be installed throughout the City on public land; second, it calls for proposals to conduct long term maintenance on existing SWB sites. The RFP was opened to the public in September. The proposals are expected to be received, reviewed, and selected in the 4$^{th}$ quarter of 2018.

- Through the end of the third quarter of 2018, maintenance was ongoing for the Water Effectiveness in Broadmoor, Aurora Rain Gardens, the SWB St. Joseph St. Administration Building Green Roof, and Rabouin International High School GI Lab projects.

- Hanging Gardens, the lead contractor for the St. Joseph St. Green Roof, hired a new maintenance team which replaced plants damaged in the freeze that occurred in the first quarter, rearranged plantings to fit the current spread of plants, and added 3 addition sprinklers.

- A temporary, in-house maintenance solution was developed for the Hollygrove Greenline after the project partner, the Carrollton-Hollygrove Community Development Corporation dissolved. SWB grounds maintenance teams will conduct periodic mowing of the site until a more long-term contract is secured via the forthcoming green infrastructure RFP.

- Project partner Lake Pontchartrain Basin Foundation (LPBF) completed sampling for the EPA Urban Waters Green Infrastructure Monitoring Project. Analysis of sampling data is being conducted by LPBF as of the end of the third quarter.

- A request for bids on maintenance of the Aurora Rain Gardens project was put out and a contractor was selected.

- Green infrastructure was included in the update to the Sewerage & Water Board Hazard Mitigation Plan. Environmental Affairs Director Ann Wilson presented this addition at the community meeting for the Hazard Mitigation Plan Update.

- Environmental Affairs staff continued to assess seven GI projects to determine their existing condition, functionality and future maintenance needs.

- The Board has also continued providing educational outreach to the community and schools about green infrastructure though contracts with grantees as well as through an in-house staff outreach and education program currently in development. A listing of the Board's efforts in collaborating and providing educational outreach to the community and schools about Green Infrastructure can be found in Appendix E. The Board continues to partner with many community organizations to promote Green Infrastructure projects whether they are publicly or privately funded.

- A table detailing green infrastructure projects and their statuses can be found in Appendix E.

# Section VIII
# Sewerage & Water Board/City Coordination

## THIRD MODIFIED CONSENT DECREE SECTION XIX, PARAGRAPH 59 SEWERAGE & WATER BOARD OF NEW ORLEANS/ CITY OF NEW ORLEANS COORDINATION

**Paragraph 59.** This paragraph requires the Board to summarize the Board and City's coordination efforts and work progress, including a summary of significant coordination efforts undertaken during the reporting period and a chart depicting those efforts. The chart shall identify each project (contract) on which the Board and City are coordinating or at the time of submitting the report, reasonably expect to coordinate, the estimated budget for each entity's share of the work (including the expenditure of federal funding that the Board and City reasonably expect to make at the time of submitting the report), the current status of that coordinated work, and the estimated and actual date for design completion, contract advertising, notice to proceed, and construction completion. With respect to the summaries and information reported under this paragraph 59, all parties understand that the amounts and dates of anticipated federal funding expenditures regularly change, that the reported information reflects what is anticipated at the time the Board submits it, and that the information is likely to change between each report.

**Work Accomplished**

- On December 10, 2015, the City of New Orleans and the Sewerage and Water Board of New Orleans reached a settlement with Federal Emergency Management Agency (FEMA) for street and subsurface infrastructure repairs related to Hurricane Katrina in the total amount of approximately $2.4 Billion. This will allow for additional infrastructure projects that will be coordinated through the combined efforts of DPW and the Board.

- The City of New Orleans and the Sewerage and Water Board jointly developed an aggressive schedule for the expenditure of the $2.4 Billion to FEMA for their review and approval on March 30, 2016. This schedule has already been implemented and includes ongoing design for about 30 paving projects that will allow for significant construction in 2017, as well as the commencement of design on over 50 more projects that will allow for increased construction in 2018 and 2019 as we ramp up our efforts to perform repairs on assets damaged as a result of Hurricane Katrina.

- The City of New Orleans and Sewerage and Water Board of New Orleans continue to re-evaluate the design and construction schedules so that they align and meet imposed deadlines set forth in the 3rd Modified Consent Decree.

# Appendix A
# RMAP Implementation

**Table A-1a**
**Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Lakeview Districts: A & D | 3900 | 11/02/98A | 01/29/99A | 03/19/99A | 07/30/99A |
| | 3901 | 10/19/98A | 01/15/99A | 02/19/99A | 08/12/99A |
| | 3903 | 04/20/00A | 06/09/00A | 07/14/00A | 03/23/01A |
| | 3905 | 05/03/99A | 08/20/99A | 11/19/99A | 06/30/00A |
| | 3906 | 09/05/00A | 11/30/00A | 03/09/01A | 11/21/01A |
| | 3908 | 05/03/99A | 06/25/99A | 09/10/99A | 01/26/00A |
| | 3909 | 08/02/99A | 10/22/99A | 12/17/99A | 03/24/00A |
| | 3911 | 11/06/00A | 01/26/01A | 03/30/01A | 11/21/01A |
| | 3924 | 07/24/00A | 10/13/00A | 11/24/00A | 06/15/01A |
| CBD/FQ Districts: B & C | 3914 | 10/30/00A | 03/16/01A | 06/22/01A | 06/28/02A |
| | 3915 | 01/08/01A | 04/13/01A | 05/04/01A | 10/31/01A |
| | 3916 | 01/08/01A | 03/30/01A | 05/04/01A | 10/31/01A |
| | 3917 | 02/18/02A | 04/05/02A | 05/03/02A | 11/05/02A |
| | 3918 | 04/16/01A | 06/15/01A | 07/06/01A | 10/19/01A |
| | 3919 | 01/17/03A | 03/28/03A | 04/25/03A | 01/11/04A |
| | 3920 | 12/01/03A | 04/16/04A | 07/09/04A | 05/08/05A |
| | 3921 | 07/19/04A | 10/08/04A | 11/05/04A | 07/29/05A |
| | 3922 | 08/16/04A | 10/14/04A | 11/23/04A | 03/12/05A |
| | 3636 | 04/18/05A | 06/06/05A | 07/26/05A | 10/11/06A |
| Gentilly Districts: D & E | 3925 | 07/23/01A | 10/12/01A | 11/23/01A | 04/06/02A |
| | 3926 | 10/01/01A | 11/16/01A | 02/01/02A | 06/28/02A |
| | 3927 | 03/05/03A | 04/25/03A | 05/16/03A | 09/30/03A |
| | 3928 | 05/19/03A | 07/17/03A | 10/10/03A | 01/25/04A |

**Table A-1a (continued)**
**Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Gentilly Districts: D & E (continued) | 3929 | 08/12/02A | 10/25/02A | 02/07/03A | 07/10/03A |
| | 3930 | 08/19/02A | 10/25/02A | 12/13/02A | 06/26/03A |
| | 3931 | 09/16/02A | 12/13/02A | 03/14/03A | 08/09/04A |
| | 3932 | 08/18/03A | 10/10/03A | 12/05/03A | 04/23/04A |
| | 3933 | 08/25/03A | 11/07/03A | 12/12/03A | 06/07/04A |
| | 3934 | 05/30/03A | 08/29/03A | 11/28/03A | 05/16/04A |
| | 3935 | 08/25/03A | 10/03/03A | 11/14/03A | 06/28/04A |
| | 3936 | 05/05/03A | 08/01/03A | 09/19/03A | 08/02/04A |
| | 3937 | 08/04/03A | 10/24/03A | 12/12/03A | 06/18/04A |
| | 3939 | 05/27/03A | 07/25/03A | 08/15/03A | 04/02/04A |
| Uptown Districts: A & B | 3938 | 12/30/02A | 02/21/03A | 03/28/03A | 02/20/04A |
| | 3941 | 10/13/03A | 11/14/03A | 01/16/04A | 07/08/04A |
| | 3942 | 09/02/03A | 10/24/03A | 01/02/04A | 06/02/04A |
| | 3943 | 10/13/03A | 11/21/03A | 01/23/04A | 04/30/04A |
| | 3944 | 10/13/03A | 01/02/04A | 03/19/04A | 08/07/04A |
| | 3945 | 11/03/03A | 01/09/04A | 03/05/04A | 08/13/04A |
| | 3946 | 11/03/03A | 03/05/04A | 04/30/04A | 08/28/04A |
| | 3947 | 11/03/03A | 12/26/03A | 01/30/04A | 08/06/04A |
| | 3948 | 07/12/04A | 09/03/04A | 12/17/04A | 09/01/06A |
| | 3949 | 02/25/04A | 05/28/04A | 10/01/04A | 09/01/06A |
| | 3950 | 03/29/04A | 06/11/04A | 10/29/04A | 05/23/05A |
| | 3951 | 03/29/04A | 07/16/04A | 09/17/04A | 08/25/05A |
| | 3952 | 06/01/04A | 08/06/04A | 09/17/04A | 08/24/05A |

**Table A-1a (continued)**
**Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Mid-City Districts: A, B, C, D (continued) | 3940 | 06/09/03A | 06/20/03A | 07/18/03A | 01/04/04A |
| | 3953 | 06/01/04A | 07/02/04A | 08/16/04A | 10/28/04A |
| | 3954 | 06/01/04A | 07/16/04A | 08/06/04A | 04/10/05A |
| | 3955 | 10/11/04A | 10/29/04A | 12/17/04A | 03/09/05A |
| | 3956 | 07/19/04A | 08/06/04A | 08/20/04A | 05/16/05A |
| | 3957 | 11/15/04A | 02/28/05A | 04/29/05A | 12/26/06A |
| | 3958* | 11/15/04A | 02/11/05A | 04/08/05A | 04/30/07A |
| | 3959* | 11/15/04A | 12/24/04A | 01/21/05A | 08/18/06A |
| | 3960* | 12/06/04A | 03/11/05A | 06/17/05A | 08/31/09A |
| | 3961* | 01/24/05A | 03/18/05A | 06/10/05A | 08/18/06A |
| | 3962* | 05/30/05A | 06/24/05A | 07/08/05A | 08/18/06A |
| | 3963* | 05/09/05A | 06/10/05A | 07/22/05A | 08/18/06A |
| | 3964* | 04/25/05A | 06/10/05A | N/A | 08/18/06A |
| | 3965* | 06/20/05A | 07/29/05A | N/A | 08/18/06A |
| | 3967* | 08/15/05A | N/A | N/A | 07/14/10A |
| | 3968* | 08/22/05A | N/A | N/A | 08/18/06A |
| | 3969 | 04/27/09A | 06/12/09A | 07/24/09A | 10/23/09A |
| | 3970 | 04/20/09A | 06/12/09A | 08/07/09A | 11/16/09A |
| | 3971 | 04/20/09A | 06/05/09A | 07/24/09A | 10/16/09A |
| | 3647<br>W.O. 12632<br>W.O. 12633<br>W.O. 12634 | 08/18/08A | 09/19/08A | 09/26/08A | 06/03/09A |

**Table A-1a (continued)**
**Summary of Individual Rehabilitation Construction Contracts with 2 Interim Milestones**

| Basin | Contract No. | Construction Dates | | | |
|---|---|---|---|---|---|
| | | Start | 33% Completion | 66% Completion | End |
| Lower Ninth Ward Districts: C, D, E (continued) | 3966 | 06/21/04A | 08/06/04A | 09/10/04A | 01/14/05A |
| | 3974 | 04/27/09A | 05/29/09A | 06/26/09A | 10/23/09A |
| | 3647<br>W.O. 12623<br>W.O. 13640<br>W.O. 13642 | 08/21/08A | 10/10/08A | 10/24/08A | 12/29/08A |
| | 3982 | 11/30/09A | 02/05/10A | 04/09/10A | 10/26/10A |
| | 3983 | 11/30/09A | 02/12/10A | 05/21/10A | 10/26/10A |
| | 3984 | 10/31/11A | 01/13/12A | 03/28/12A | 01/30/13A |
| | 3985 | 12/05/11A | 02/03/12A | 04/02/12A | 12/28/12A |
| | 3989 | 05/07/12A | 07/03/12A | 9/13/12A | 09/04/13A |
| Carrollton Districts: A & B | 3973* | 04/04/05A | 05/20/05A | 06/24/05A | 08/18/06A |
| | 3647<br>W.O. 12636<br>W.O. 12637<br>W.O. 12638 | 09/29/08A | 10/24/08A | 11/21/08A | 05/21/09A |
| | 3995 | 11/30/09A | 01/15/10A | 01/29/10A | 05/24/10A |
| New Orleans East District: E | 3708 | 02/23/09A | 03/27/09A | 04/03/09A | 08/03/09A |
| South Shore District: D & E | 3721 | 12/21/09A | 02/26/10A | 04/02/10A | 09/17/10A |

* Remaining rehabilitation scope will be addressed in future construction contracts.

**Table A-1b**
**Summary of Individual Rehabilitation Construction Contracts with 3 Interim Milestones**

| Basin | Contract No. | Construction Dates | | | | |
|---|---|---|---|---|---|---|
| | | Start | 25% Completion | 50% Completion | 75% Completion | End |
| Lower Ninth Ward Districts: C, D, E | 3986 | 11/03/14A | 03/16/15A | 09/24/15A | 3/29/16A | 08/02/17A |
| Carrollton Districts: A & B | 3737 | 11/02/15A | 07/15/16A | 11/11/16A | 12/09/16A | 09/13/17A |
| New Orleans East District: E | 30205 | 01/09/17A | 03/17/17A | 04/28/17A | 08/18/17A | 07/02/18A |
| | 30206 | 11/21/16A | 01/12/17A | 03/03/17A | 04/24/17A | 01/27/18A |

| Basin | Contract No. | Construction Dates | | | | |
|---|---|---|---|---|---|---|
| | | Start | 25% Completion | 50% Completion | 75% Completion | End |
| New Orleans East District: E (continued) | 30207 | 04/03/17A | 06/09/17A | 09/08/17A | 10/13/17A | 10/31/19P |
| | 30208 | 04/10/17A | 05/26/17A | 07/12/17A | 09/01/17A | 10/31/19P |

The dates listed in Table A-1a and Table A-1b reflect the dates provided in the detailed contract descriptions on the following pages. The start date is the notice to proceed date. The end date is the date of final construction completion. The "Projected" (P) dates reflect the start date and the interim completion dates provided in the letter to EPA and the projected completion date for each contract. The "Actual" (A) dates reflect those which have actually occurred. Dates in italics have changed from the previous report.

**Service Area:** Lakeview
**Contract Number:** 3900

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Manhole Rehabilitation

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of rehabilitation of 806 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/13/98 |
| **Bid Opening Date:** | 06/12/98 |
| **Contract Award Date:** | 07/08/98 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/98 |
| **33% Completion Date:** | 03/13/99 |
| **66% Completion Date:** | 05/12/99 |
| **End Date:** | 06/15/99 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/02/98 |
| **33% Completion Date:** | 01/29/99 |
| **66% Completion Date:** | 03/19/99 |
| **End Date**: | 07/30/99 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 04/30/99 |
| Change Order No. 1 | +63 | 07/02/99 |
| Change Order No. 2 | +28 | 07/30/99 |

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-282-99).

**Service Area:** Lakeview
**Contract Number:** 3901

**Council Districts:** A & D
**Contract Name:** Lakeview Area Sewer Rehabilitation – Cleaning and CCTV Inspection

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of closed circuit television inspection of 176,997 linear feet of existing 6-inch through 36-inch sanitary sewer lines. The contract includes cleaning, dye water flooding, and flow control. The line segments to be inspected under this contract are scattered throughout the Lakeview Basin service area.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/22/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/15/98 |
| **Bid Opening Date:** | 06/19/98 |
| **Contract Award Date:** | 07/08/98 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/98 |
| **33% Completion Date:** | 03/03/99 |
| **66% Completion Date:** | 04/22/99 |
| **End Date:** | 05/15/99 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/19/98 |
| **33% Completion Date:** | 01/15/99 |
| **66% Completion Date:** | 02/19/99 |
| **End Date:** | 08/12/99 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 03/17/99 |
| Change Order No. 1 | +147 | 08/12/99 |

The contract was granted final acceptance on November 10, 1999 (Resolution No. R-283-99).

**Service Area:** Lakeview
**Contract Number:** 3903

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repair No. 1

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of sewer line rehabilitation by excavation of 8-inch to 18-inch diameter sewer lines including 107 external point repairs, 34 external service connection repairs, and 1,960 linear feet of sewer service lateral replacement. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 04/06/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/15/99 |
| **Bid Opening Date:** | 01/14/00 |
| **Contract Award Date:** | 02/09/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/05/00 |
| **33% Completion Date:** | 11/16/00 |
| **66% Completion Date:** | 12/31/00 |
| **End Date:** | 01/05/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/20/00 |
| **33% Completion Date:** | 06/09/00 |
| **66% Completion Date:** | 07/14/00 |
| **End Date:** | 03/23/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 12/14/00 |
| Change Order No. 1 | 0 | 12/14/00 |
| Change Order No. 2 | +60 | 02/11/01 |
| Change Order No. 3 | +40 | 03/23/01 |

The contract was granted final acceptance on July 25, 2001 (Resolution No. R-160-2001).

**Service Area:** Lakeview
**Contract Number:** 3905

**Council Districts:** A & D
**Contract Name:** West Lakeview Area Sewer Rehabilitation – Phase 1 Pipe Lining and Replacement

**Original Contract Duration (calendar days):** 250

**Description of Work:**
The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 23,692 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 2,322 linear feet of 8-inch open cut pipe replacement, 266 existing sewer service replacements, 166 external point repairs, 20 internal point repairs, and 40 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily west of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/23/98 |
| **Bid Opening Date:** | 12/04/98 |
| **Contract Award Date:** | 01/13/99 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/13/99 |
| **33% Completion Date:** | 09/18/99 |
| **66% Completion Date:** | 12/27/99 |
| **End Date:** | 01/17/00 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/03/99 |
| **33% Completion Date:** | 08/20/99 |
| **66% Completion Date:** | 11/19/99 |
| **End Date:** | 06/30/00 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 250 | 01/07/00 |
| Change Order No. 1 | +75 | 03/22/00 |
| Change Order No. 2 | +100 | 06/30/00 |

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-222-2000).

**Service Area:** Lakeview
**Contract Number:** 3906

**Council Districts:** A & D
**Contract Name:** Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement No. 1

**Original Contract Duration (calendar days):** 330

**Description of Work:**

The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 30,437 linear feet of existing sanitary sewer lines from 8-inch to 21-inch diameter, 2,995 linear feet of existing sewer service lateral replacement, 84 external point repairs, approximately 5,009 linear feet of 8-inch to 15-inch replacement sewer, 305 service connection repairs, 43 internal point repairs, 27 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue, the Orleans Avenue Outfall Canal, Harrison Avenue, Canal Boulevard, I-610, and Pontchartrain Boulevard. Some portions of pipe replacement are in the adjacent area known as East Lakeview.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/06/99 |
| **Start Final Design:** | 06/07/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/12/00 |
| **Bid Opening Date:** | 05/12/00 |
| **Contract Award Date:** | 06/21/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/01/00 |
| **33% Completion Date:** | 05/22/01 |
| **66% Completion Date:** | 07/02/01 |
| **End Date:** | 09/01/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/05/00 |
| **33% Completion Date:** | 11/30/00 |
| **66% Completion Date:** | 03/09/01 |
| **End Date:** | 11/21/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 08/01/01 |
| Change Order No. 1 | +121 | 11/30/01 |
| Change Order No. 2 | -9 | 11/21/01 |

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-041-2002).

**Service Area:** Lakeview
**Contract Number:** 3908

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Phase 1 Pipe Lining and Replacement

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of 8-inch to 10-inch sewer line rehabilitation by cured-in-place lining of approximately 9,156 linear feet of existing sanitary sewer lines from 6-inch to 12-inch diameter, 193 linear feet of 8-inch open cut pipe replacement, 205 existing sewer service replacements, 18 external point repairs, 11 internal point repairs, and 12 internal obstruction removals. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/22/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/23/98 |
| **Bid Opening Date:** | 12/04/98 |
| **Contract Award Date:** | 01/13/99 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/13/99 |
| **33% Completion Date:** | 08/24/99 |
| **66% Completion Date:** | 10/18/99 |
| **End Date:** | 11/18/99 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/03/99 |
| **33% Completion Date:** | 06/25/99 |
| **66% Completion Date:** | 09/10/99 |
| **End Date:** | 01/26/00 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 10/29/99 |
| Change Order No. 1 | +89 | 01/26/00 |

The contract was granted final acceptance on May 17, 2000 (Resolution No. R-132-2000).

**Service Area:** Lakeview
**Contract Number:** 3909
(Formerly Contract No. 3907)

**Council Districts:** A & D
**Contract Name:** West Lakeview Area Sewer Rehabilitation – Manhole Rehabilitation

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of rehabilitation of 1,164 manholes in the Lakeview Basin. Rehabilitation techniques include frame and cover replacements, resetting frames, frame and cover adjustments, elastomeric corbel seals, lightweight cementitious manhole lining, and inflow dish inserts. The work sites for this contract are primarily west of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 01/05/98 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/15/99 |
| **Bid Opening Date:** | 02/12/99 |
| **Contract Award Date:** | 03/10/99 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/02/99 |
| **33% Completion Date:** | 01/26/00 |
| **66% Completion Date:** | 02/25/00 |
| **End Date:** | 02/27/00 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/02/99 |
| **33% Completion Date:** | 10/22/99 |
| **66% Completion Date:** | 12/17/99 |
| **End Date:** | 03/24/00 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 02/17/00 |
| Change Order No. 1 | +21 | 03/09/00 |
| Change Order No. 2 | +15 | 03/24/00 |

The contract was granted final acceptance on October 27, 2000 (Resolution No. R-223-2000).

**Service Area:** Lakeview
**Contract Number:** 3911

**Council Districts:** A & D
**Contract Name:** West Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Repairs and Replacement

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of rehabilitation by cured-in-place pipe lining of approximately 24,388 linear feet of existing sanitary sewer lines from 8-inch to 30-inch diameter, 5,400 linear feet of existing sewer service lateral replacement, 117 external point repairs, approximately 6,665 linear feet of 8-inch to 10-inch replacement sewer, 177 service connection repairs, 10 internal obstruction removals, and restoration; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain, the 17th Street Canal, City Park Avenue and the Orleans Avenue Outfall Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/06/99 |
| **Start Final Design:** | 06/07/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/12/00 |
| **Bid Opening Date:** | 05/26/00 |
| **Contract Award Date:** | 08/28/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/01/00 |
| **33% Completion Date:** | 04/09/01 |
| **66% Completion Date:** | 07/18/01 |
| **End Date:** | 10/28/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/06/00 |
| **33% Completion Date:** | 01/26/01 |
| **66% Completion Date:** | 03/30/01 |
| **End Date:** | 11/21/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 10/02/01 |
| Change Order No. 1 | 0 | 10/02/01 |
| Change Order No. 2 | 0 | 10/02/01 |
| Change Order No. 3 | +50 | 11/21/01 |

The contract was granted final acceptance on April 24, 2002 (Resolution No. R-042-2002).

**Service Area:** Lakeview
**Contract Number:** 3924
(Formerly Contract No. 3910)

**Council Districts:** A & D
**Contract Name:** East Lakeview Area Sewer Rehabilitation – Phase 2 Pipe Lining and Repairs

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of sewer line rehabilitation by cured-in-place lining of approximately 25,942 linear feet of existing sanitary sewer lines from 8-inch to 18-inch diameter, 909 linear feet of sewer service lateral replacements, 38 internal point repairs, and 164 service connection repairs by short length service lateral lining or excavation. The contract also provides for restoration and sewer flow control. The work sites for this contract are primarily east of the Orleans Avenue Canal.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 09/29/97 |
| **Start Final Design:** | 04/06/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/09/00 |
| **Bid Opening Date:** | 03/10/00 |
| **Contract Award Date:** | 04/12/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/24/00 |
| **33% Completion Date:** | 12/15/00 |
| **66% Completion Date:** | 01/26/01 |
| **End Date:** | 05/20/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/24/00 |
| **33% Completion Date:** | 10/13/00 |
| **66% Completion Date:** | 11/24/00 |
| **End Date:** | 06/15/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 05/20/01 |
| Change Order No. 1 | +25 | 06/15/01 |

The contract was granted final acceptance on October 10, 2001 (Resolution No. R-197-2001).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3914

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Cleaning and CCTV

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of the cleaning and CCTV inspection of approximately 300,371 linear feet of existing 6-inch to 45-inch diameter main lines, cleaning of approximately 8,388 linear feet of existing 54-inch to 72-inch diameter main lines, cleaning of 19 service laterals, and CCTV inspection of 84 service laterals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Esplanade Avenue to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/12/00 |
| **Bid Opening Date:** | 05/12/00 |
| **Contract Award Date:** | 06/21/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/30/00 |
| **33% Completion Date:** | 04/22/01 |
| **66% Completion Date:** | 07/25/01 |
| **End Date:** | 09/25/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/30/00 |
| **33% Completion Date:** | 03/16/01 |
| **66% Completion Date:** | 06/22/01 |
| **End Date:** | 06/28/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 09/25/01 |
| Change Order No. 1 | +276 | 06/28/02 |

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-119-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3915

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Point Repair and Pipe Replacement

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 15 external main line point repairs, 217 external service or lateral line point repairs, 378 linear feet of 6-inch service line repair, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Felicity Street to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/16/00 |
| **Bid Opening Date:** | 09/15/00 |
| **Contract Award Date:** | 10/27/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 06/16/01 |
| **66% Completion Date:** | 07/16/01 |
| **End Date:** | 08/05/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 04/13/01 |
| **66% Completion Date:** | 05/04/01 |
| **End Date:** | 10/31/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 08/05/01 |
| Change Order No. 1 | +87 | 10/31/01 |

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-005-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3916

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 1 Point Repair

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 12 external main line point repairs, 214 external service or lateral line point repairs, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Felicity Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/16/00 |
| **Bid Opening Date:** | 09/15/00 |
| **Contract Award Date:** | 10/27/00 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 06/06/01 |
| **66% Completion Date:** | 07/16/01 |
| **End Date:** | 08/05/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/08/01 |
| **33% Completion Date:** | 03/30/01 |
| **66% Completion Date:** | 05/04/01 |
| **End Date:** | 10/31/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 08/05/01 |
| Change Order No. 1 | +87 | 10/31/01 |

The contract was granted final acceptance on January 16, 2002 (Resolution No. R-006-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3917

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 1 Pipe Lining and Point Repair

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of 24,009 linear feet of full-length cured-in-place lining, 25 cured-in-place lining point repairs, 15 main line point repairs, 65 main line wye/tee replacements, and 2 protruding tap and internal obstruction removals, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/15/01 |
| **Bid Opening Date:** | 09/21/01 |
| **Contract Award Date:** | 10/10/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/11/02 |
| **33% Completion Date:** | 06/28/02 |
| **66% Completion Date:** | 09/06/02 |
| **End Date:** | 11/05/02 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/18/02 |
| **33% Completion Date:** | 04/05/02 |
| **66% Completion Date:** | 05/03/02 |
| **End Date:** | 11/05/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 10/16/02 |
| Change Order No. 1 | +21 | 11/05/02 |

The contract was granted final acceptance on January 15, 2003 (Resolution No. R-012-2003).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3918

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 1 Manhole Rehabilitation

**Original Contract Duration (calendar days):** 150

**Description of Work:**
The work generally consists of the rehabilitation of approximately 312 sanitary sewer manholes, including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Earhart Boulevard to the east, the Mississippi River to the south, Third Street to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 06/28/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/15/00 |
| **Bid Opening Date:** | 12/15/00 |
| **Contract Award Date:** | 01/12/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/12/01 |
| **33% Completion Date:** | 09/14/01 |
| **66% Completion Date:** | 10/04/01 |
| **End Date:** | 11/08/01 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/16/01 |
| **33% Completion Date:** | 06/15/01 |
| **66% Completion Date:** | 07/06/01 |
| **End Date:** | 10/19/01 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 09/12/01 |
| Change Order No. 1 | +37 | 10/19/01 |

This contract was granted final acceptance on March 20, 2002 (Resolution No. R-014-2002).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3919

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Point Repair and Pipe Replacement No. 1

**Original Contract Duration (calendar days):** 270

**Description of Work:**

The work generally consists of rehabilitation of 145 main line point repairs, 130 main line wye or tee replacements, 888 linear feet of external service lateral line replacements and 283 linear feet of main line complete pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/15/02 |
| **Bid Opening Date:** | 06/21/02 |
| **Contract Award Date:** | 07/17/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/17/03 |
| **33% Completion Date:** | 05/05/03 |
| **66% Completion Date:** | 07/24/03 |
| **End Date:** | 10/14/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/17/03 |
| **33% Completion Date:** | 03/28/03 |
| **66% Completion Date:** | 04/25/03 |
| **End Date:** | 01/11/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 10/14/03 |
| Change Order No. 1 | +90 | 01/11/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-096-2004).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3920

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Point Repair

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The work generally consists of rehabilitation of 12 external main line point repairs, 125 external service or lateral line point repairs and 480 linear feet of 8-inch pipe replacement. The project is located in Orleans Parish, bounded by Iberville Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/09/03 |
| **Bid Opening Date:** | 08/15/03 |
| **Contract Award Date:** | 09/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/17/04 |
| **33% Completion Date:** | 06/13/04 |
| **66% Completion Date:** | 08/02/04 |
| **End Date:** | 10/13/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/01/03 |
| **33% Completion Date:** | 04/16/04 |
| **66% Completion Date:** | 07/09/04 |
| **End Date:** | 05/08/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 07/27/04 |
| Change Order No. 1 | +285 | 05/08/05 |

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-008-2006).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3921

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Pipe Lining

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of rehabilitation of cured-in-place pipe lining, excavated main line point repairs, service lateral reinstatements, and service lateral replacements. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/14/04 |
| **Bid Opening Date:** | 02/20/04 |
| **Contract Award Date:** | 03/17/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/04 |
| **33% Completion Date:** | 11/02/04 |
| **66% Completion Date:** | 12/22/04 |
| **End Date:** | 02/12/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/19/04 |
| **33% Completion Date:** | 10/08/04 |
| **66% Completion Date:** | 11/05/04 |
| **End Date:** | 07/29/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 05/14/05 |
| Change Order No. 1 | +41 | 06/24/05 |

The contract was granted final acceptance on October 19, 2005 (Resolution No. R-220-2005).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3922

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Rehabilitation – Phase 2 Manhole Rehabilitation

**Original Contract Duration (calendar days):** 180
**Description of Work:**
The work generally consists of rehabilitation of manholes, including manhole frame and cover replacements and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, inflow dish installations, and temporary and final restoration. The project is located in Orleans Parish, bounded by Esplanade Street to the east, the Mississippi River to the south, Earhart Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/08/99 |
| **Start Final Design:** | 10/01/99 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/11/04 |
| **Bid Opening Date:** | 03/19/04 |
| **Contract Award Date:** | 04/21/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/21/04 |
| **33% Completion Date:** | 12/07/04 |
| **66% Completion Date:** | 01/26/05 |
| **End Date:** | 03/19/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/16/04 |
| **33% Completion Date:** | 10/14/04 |
| **66% Completion Date:** | 11/23/04 |
| **End Date:** | 03/12/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 02/11/05 |
| Change Order No. 1 | +29 | 03/12/05 |

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-009-2006).

**Service Area:** Central Business District/ French Quarter
**Contract Number:** 3636

**Council Districts:** B & C
**Contract Name:** CBD/FQ Area Sewer Sewer Rehabilitation – Fiber Pilot Project

**Original Contract Duration (calendar days):** 150

**Description of Work:**

The work generally consists of sewer line replacement with simultaneous fiber optic conduit installation utilizing a dual-purpose pipe bursting process. This process also includes sewer line rehabilitation repairs through CIPP lining. The project is located in Orleans Parish, generally within the Central Business District, bounded by Mississippi River to the east, Girod Street to the south, Claiborne Avenue to the west, and Common Street to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/12/03 |
| **Start Final Design:** | 03/15/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 12/03/04 |
| **Contract Award Date**: | 03/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 04/11/05 |
| **33% Completion Date:** | 07/02/05 |
| **66% Completion Date:** | 08/01/05 |
| **End Date:** | 09/07/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date** | 04/18/05 |
| **33% Completion Date:** | 06/06/05 |
| **66% Completion Date:** | 07/26/05 |
| **End Date:** | 10/11/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 09/14/05 |
| Change Order No. 1 | +392 | 10/11/06 |

The contract was granted final acceptance on March 21, 2007 (Resolution No. R-033-2007).

**Service Area:** Gentilly
**Contract Number:** 3925

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Point Repair No. 1

**Original Contract Duration (calendar days):** 230

**Description of Work:**
The work generally consists of 254 external service repairs, 73 main line point repairs, and 755 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Lake Pontchartrain to the north, the London Avenue Canal to the west, the Inner Harbor Navigational Canal to the east, and Florida Avenue to the south.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/07/00 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/14/01 |
| **Bid Opening Date:** | 03/23/01 |
| **Contract Award Date:** | 05/16/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/16/01 |
| **33% Completion Date:** | 01/23/02 |
| **66% Completion Date:** | 03/14/02 |
| **End Date:** | 06/02/02 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/23/01 |
| **33% Completion Date:** | 10/12/01 |
| **66% Completion Date:** | 11/23/01 |
| **End Date:** | 04/06/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 230 | 03/09/02 |
| Change Order No. 1 | +28 | 04/06/02 |

The contract was granted final acceptance on April 16, 2003 (Resolution No. R-061-2003).

**Service Area:** Gentilly
**Contract Number:** 3926

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Point Repair No. 2

**Original Contract Duration (calendar days):** 230

**Description of Work:**
The work generally consists of 280 external service repairs, 125 main line point repairs, and 280 linear feet of service lateral replacements; including sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, bounded by Leon C. Simon Drive to the north, Peoples Avenue to the east, Florida Avenue to the south, and Elysian Fields Avenue to the west.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/07/00 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/11/01 |
| **Bid Opening Date:** | 05/11/01 |
| **Contract Award Date:** | 06/27/01 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/27/01 |
| **33% Completion Date:** | 04/08/02 |
| **66% Completion Date:** | 06/07/02 |
| **End Date:** | 07/14/02 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/01/01 |
| **33% Completion Date:** | 11/16/01 |
| **66% Completion Date:** | 02/01/02 |
| **End Date:** | 06/28/02 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 230 | 05/18/02 |
| Change Order No. 1 | +41 | 06/28/02 |

The contract was granted final acceptance on August 21, 2002 (Resolution No. R-118-2002).

**Service Area:** Gentilly
**Contract Number:** 3927

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Replacement No. 1 and No. 2

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of replacing 2,212 linear feet of sewer main lines and associated service connections, and approximately 1,028 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 06/08/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/14/02 |
| **Bid Opening Date:** | 09/20/02 |
| **Contract Award Date:** | 10/16/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/17/03 |
| **33% Completion Date:** | 06/16/03 |
| **66% Completion Date:** | 08/15/03 |
| **End Date:** | 10/13/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 03/05/03 |
| **33% Completion Date:** | 04/25/03 |
| **66% Completion Date:** | 05/16/03 |
| **End Date:** | 09/30/03 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-164-2004).

**Service Area:** Gentilly
**Contract Number:** 3928

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Spain Street/Clematis Avenue 48-inch Trunk Sewer Rehabilitation

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of rehabilitation of 6,108 linear feet of 48-inch trunk sewer, by slip-lining with 42-inch nominal diameter pipe. The project is located in Orleans Parish, in the area bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/09/02 |
| **Bid Opening Date:** | 11/15/02 |
| **Contract Award Date:** | 12/18/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/19/03 |
| **33% Completion Date:** | 08/14/03 |
| **66% Completion Date:** | 10/13/03 |
| **End Date:** | 12/15/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/19/03 |
| **33% Completion Date:** | 07/17/03 |
| **66% Completion Date:** | 10/10/03 |
| **End Date:** | 01/25/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 12/15/03 |
| Change Order No. 1 | +42 | 01/25/04 |

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-138-2004).

**Service Area:** Gentilly
**Contract Number:** 3929

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Repair and Lining No. 1

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of 18,366 linear feet of cured-in-place lining, 104 external service repairs, 8 main line point repairs, 78 linear feet of service lateral replacements, and the rehabilitation of approximately 153 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/07/00 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/12/01 |
| **Bid Opening Date:** | 10/12/01 |
| **Contract Award Date:** | 03/20/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/19/02 |
| **33% Completion Date:** | 12/17/02 |
| **66% Completion Date:** | 03/17/03 |
| **End Date:** | 06/14/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/12/02 |
| **33% Completion Date:** | 10/25/02 |
| **66% Completion Date:** | 02/07/03 |
| **End Date:** | 07/10/03 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 06/07/03 |
| Change Order No. 1 | +33 | 07/10/03 |

The contract was granted final acceptance on February 18, 2004 (Resolution No. R-013-2004).

**Service Area:** Gentilly
**Contract Number:** 3930

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Lining and Repairs No. 2

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of 26,065 linear feet of cured-in-place lining, 190 mainline point repairs, 206 external service repairs, 18 main line internal cured-in-place point repairs, 4,008 linear feet of service lateral replacements, and the rehabilitation of approximately 174 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 07/20/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/16/02 |
| **Bid Opening Date:** | 03/15/02 |
| **Contract Award Date:** | 04/24/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/23/02 |
| **33% Completion Date:** | 01/21/03 |
| **66% Completion Date:** | 04/21/03 |
| **End Date:** | 07/19/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/19/02 |
| **33% Completion Date:** | 10/25/02 |
| **66% Completion Date:** | 12/13/02 |
| **End Date:** | 06/26/03 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 06/14/03 |
| Change Order No. 1 | +12 | 06/26/03 |

The contract was granted final acceptance on October 15, 2003 (Resolution No. R-172-2003).

**Service Area:** Gentilly
**Contract Number:** 3931

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Pipe Lining and Repairs No. 3

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of rehabilitation of 24,410 linear feet of CIPP lining, 252 external service repairs, 264 main line point repairs, 4,549 linear feet of service lateral replacements, and 482 sanitary sewer manholes; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 07/20/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/13/02 |
| **Bid Opening Date:** | 03/28/02 |
| **Contract Award Date:** | 05/15/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/14/02 |
| **33% Completion Date:** | 01/11/03 |
| **66% Completion Date:** | 04/11/03 |
| **End Date:** | 08/09/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/16/02 |
| **33% Completion Date:** | 12/13/02 |
| **66% Completion Date:** | 03/14/03 |
| **End Date:** | 08/09/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 07/22/03 |
| Change Order No. 1 | +393 | 08/09/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-165-2004).

**Service Area:** Gentilly
**Contract Number:** 3932

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The work generally consists of rehabilitation of approximately 420 manholes, including frame and cover replacement, and/or cover adjustments, isolation pad installation, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 06/08/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/12/03 |
| **Bid Opening Date:** | 03/14/03 |
| **Contract Award Date:** | 04/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/16/03 |
| **33% Completion Date:** | 01/02/04 |
| **66% Completion Date:** | 03/21/04 |
| **End Date:** | 06/11/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/18/03 |
| **33% Completion Date:** | 10/10/03 |
| **66% Completion Date:** | 12/05/03 |
| **End Date:** | 04/23/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 05/13/04 |
| Change Order No. 1 | -20 | 04/23/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-097-2004).

**Service Area:** Gentilly
**Contract Number:** 3933

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Manhole Rehabilitation No. 2

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The work generally consists of rehabilitation of 450 manholes, including frame and cover replacement or adjustment, isolation pad installations, and full or partial depth manhole liners; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/01/00 |
| **Start Final Design:** | 08/17/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 03/12/03 |
| **Bid Opening Date:** | 04/11/03 |
| **Contract Award Date:** | 05/21/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/21/03 |
| **33% Completion Date:** | 02/05/04 |
| **66% Completion Date:** | 04/25/04 |
| **End Date:** | 07/16/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/25/03 |
| **33% Completion Date:** | 11/07/03 |
| **66% Completion Date:** | 12/12/03 |
| **End Date:** | 06/07/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 05/20/04 |
| Change Order No. 1 | +18 | 06/07/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-166-2004).

**Service Area:** Gentilly
**Contract Number:** 3934

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Follow-Up Pipe Lining and Repair No. 1

**Original Contract Duration (calendar days):** 310

**Description of Work:**
The work generally consists of rehabilitation of 18,851 linear feet of CIPP lining, 140 external service repairs, 126 main line point repairs, and 1,542 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/15/03 |
| **Bid Opening Date:** | 02/14/03 |
| **Contract Award Date:** | 03/19/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/19/03 |
| **33% Completion Date:** | 12/14/03 |
| **66% Completion Date:** | 03/13/04 |
| **End Date:** | 06/23/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/30/03 |
| **33% Completion Date:** | 08/29/03 |
| **66% Completion Date:** | 11/28/03 |
| **End Date:** | 05/16/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 310 | 04/04/04 |
| Change Order No. 1 | +42 | 05/16/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-167-2004).

**Service Area :** Gentilly
**Contract Number:** 3935

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Follow-Up Pipe Lining and Repair No. 2

**Original Contract Duration (calendar days):** 310

**Description of Work:**
The work generally consists of rehabilitation of 17,505 linear feet of CIPP lining, 222 external service repairs, 184 main line point repairs, and 1,851 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Gentilly Basin of Orleans Parish, bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigational Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/12/03 |
| **Bid Opening Date:** | 03/14/03 |
| **Contract Award Date:** | 04/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/16/03 |
| **33% Completion Date:** | 01/11/04 |
| **66% Completion Date:** | 04/10/04 |
| **End Date:** | 07/21/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/25/03 |
| **33% Completion Date:** | 10/03/03 |
| **66% Completion Date:** | 11/14/03 |
| **End Date:** | 06/28/04 |

The contract was granted final acceptance on September 22, 2004 (Resolution No. R-139-2004).

**Service Area:** Gentilly
**Contract Number:** 3936

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Cleaning, CCTV, and Repair No. 1

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The work generally consists of pre-rehabilitation cleaning and CCTV inspection of 48,217 linear feet of gravity sewer line and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/11/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/15/02 |
| **Bid Opening Date:** | 12/13/02 |
| **Contract Award Date:** | 01/15/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/16/03 |
| **33% Completion Date:** | 10/10/03 |
| **66% Completion Date:** | 03/23/04 |
| **End Date:** | 05/10/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/05/03 |
| **33% Completion Date:** | 08/01/03 |
| **66% Completion Date:** | 09/19/03 |
| **End Date:** | 08/02/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 03/29/04 |
| Change Order No. 1 | +79 | 08/02/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-168-2004).

**Service Area:** Gentilly
**Contract Number:** 3937

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Cleaning, CCTV, and Repair No. 2

**Original Contract Duration (calendar days):** 270

**Description of Work:**

The work generally consists of full line replacement of approximately 2,271 linear feet of gravity sewer lines by open cut, pre-rehabilitation cleaning and CCTV inspection of 7,026 linear feet of gravity sewer line, and rehabilitation of defective lines as determined by the S&WB on-site representative after review of CCTV documents. Rehabilitation methods include, but are not limited to, the following: cured-in-place pipe lining, replacement of a segment by open cut, point repair, replacement by pipe bursting and associated service connections, lateral replacements, and tie-in to manholes. The project work area is bounded by Leon C. Simon Drive, Elysian Fields Avenue, the Inner Harbor Navigation Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 02/11/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/12/03 |
| **Bid Opening Date:** | 03/14/03 |
| **Contract Award Date:** | 04/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/16/03 |
| **33% Completion Date:** | 01/02/04 |
| **66% Completion Date:** | 03/21/04 |
| **End Date:** | 06/11/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/04/03 |
| **33% Completion Date:** | 10/24/03 |
| **66% Completion Date:** | 12/12/03 |
| **End Date:** | 06/18/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 04/29/04 |
| Change Order No. 1 | +50 | 06/18/04 |

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-200-2004).

**Service Area:** Gentilly
**Contract Number:** 3939

**Council Districts:** D & E
**Contract Name:** Gentilly Area Sewer Rehabilitation – Follow-up Full Line Replacement

**Original Contract Duration (calendar days):** 310

**Description of Work:**

The work generally consists of replacing approximately 3,500 feet of sewer main lines and associated service connections and approximately 1,570 linear feet of lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, and tools and materials. The work is generally located in the Gentilly Basin of Orleans Parish. The project work area is bounded by Lake Pontchartrain, the London Avenue Canal, the Inner Harbor Navigation Canal, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/16/02 |
| **Start Final Design:** | 07/12/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/15/03 |
| **Bid Opening Date:** | 02/14/03 |
| **Contract Award Date:** | 03/19/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/19/03 |
| **33% Completion Date:** | 12/14/03 |
| **66% Completion Date:** | 03/13/04 |
| **End Date:** | 06/23/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/27/03 |
| **33% Completion Date:** | 07/25/03 |
| **66% Completion Date:** | 08/15/03 |
| **End Date:** | 04/02/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 310 | 03/31/04 |
| Change Order No. 1 | +2 | 04/02/04 |

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-076-2005).

**Service Area:** Uptown
**Contract Number:** 3938

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Line Cleaning and CCTV Inspection

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of cleaning and closed circuit televising of approximately 77,500 linear feet of sanitary sewer. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Toledano and Third Streets to the east, the Mississippi River to the south, Audubon Park and Audubon Boulevard to the west, and Claiborne Avenue to the north.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 03/19/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/15/02 |
| **Bid Opening Date:** | 06/14/02 |
| **Contract Award Date:** | 07/17/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/31/02 |
| **33% Completion Date:** | 03/17/03 |
| **66% Completion Date:** | 05/08/03 |
| **End Date:** | 06/29/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/30/02 |
| **33% Completion Date:** | 02/21/03 |
| **66% Completion Date:** | 03/28/03 |
| **End Date:** | 02/20/04 |

The contract was granted final acceptance on June 20, 2007 (Resolution No. R-069-2007).

**Service Area:** Uptown
**Contract Number:** 3941

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Manhole Rehabilitation

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of the rehabilitation of 450 sanitary sewer manholes by replacement and/or adjustment of existing frames and covers and internal cementitious lining. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/09/03 |
| **Bid Opening Date:** | 05/09/03 |
| **Contract Award Date:** | 06/18/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/18/03 |
| **33% Completion Date:** | 02/13/04 |
| **66% Completion Date:** | 04/13/04 |
| **End Date:** | 06/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/13/03 |
| **33% Completion Date:** | 11/14/03 |
| **66% Completion Date:** | 01/16/04 |
| **End Date:** | 07/08/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/09/04 |
| Change Order No. 1 | +60 | 07/08/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-169-2004).

**Service Area:** Uptown
**Contract Number:** 3942

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 1

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of 182 main line point repairs and 900 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/09/03 |
| **Bid Opening Date:** | 05/09/03 |
| **Contract Award Date:** | 06/18/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/18/03 |
| **33% Completion Date:** | 02/13/04 |
| **66% Completion Date:** | 04/13/04 |
| **End Date:** | 06/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/02/03 |
| **33% Completion Date:** | 10/24/03 |
| **66% Completion Date:** | 01/02/04 |
| **End Date:** | 06/02/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 03/29/04 |
| Change Order No. 1 | +65 | 06/02/04 |

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-201-2004).

**Service Area:** Uptown
**Contract Number:** 3943

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 2

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of 162 main line point repairs and 1,550 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/19/03 |
| **Bid Opening Date:** | 06/20/03 |
| **Contract Award Date:** | 07/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/16/03 |
| **33% Completion Date:** | 03/12/04 |
| **66% Completion Date:** | 05/11/04 |
| **End Date:** | 07/12/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/13/03 |
| **33% Completion Date:** | 11/21/03 |
| **66% Completion Date:** | 01/23/04 |
| **End Date:** | 04/30/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/09/04 |
| Change Order No. 1 | -9 | 04/30/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-099-2004).

**Service Area:** Uptown
**Contract Number:** 3944

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Sewer Main Replacement No. 1

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of 9,188 feet of main line replacements by open-cut excavation and pipe bursting and 3,488 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/19/03 |
| **Bid Opening Date:** | 06/20/03 |
| **Contract Award Date:** | 07/16/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/16/03 |
| **33% Completion Date:** | 04/11/04 |
| **66% Completion Date:** | 07/10/04 |
| **End Date:** | 10/10/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/13/03 |
| **33% Completion Date:** | 01/02/04 |
| **66% Completion Date:** | 03/19/04 |
| **End Date:** | 08/07/04 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-257-2005).

**Service Area:** Uptown
**Contract Number:** 3945

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 3

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of 122 main line point repairs and 1,166 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/11/03 |
| **Bid Opening Date:** | 07/11/03 |
| **Contract Award Date:** | 08/20/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/20/04 |
| **33% Completion Date:** | 04/16/04 |
| **66% Completion Date:** | 06/15/04 |
| **End Date:** | 08/16/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/03 |
| **33% Completion Date:** | 01/09/04 |
| **66% Completion Date:** | 03/05/04 |
| **End Date:** | 08/13/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 10/28/04 |
| Change Order No. 1 | +75 | 08/13/04 |

The contract was granted final acceptance on November 17, 2004 (Resolution No. R-202-2004).

**Service Area:** Uptown
**Contract Number:** 3946

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Sewer Main Replacement No. 2

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of 9,155 linear feet of main line replacements and 5,085 feet of service lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/11/03 |
| **Bid Opening Date:** | 07/11/03 |
| **Contract Award Date:** | 08/20/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/20/04 |
| **33% Completion Date:** | 05/16/04 |
| **66% Completion Date:** | 08/14/04 |
| **End Date:** | 11/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/03 |
| **33% Completion Date:** | 03/05/04 |
| **66% Completion Date:** | 04/30/04 |
| **End Date:** | 08/28/04 |

The contract was granted final acceptance on May 18, 2005 (Resolution No. R-077-2005).

**Service Area:** Uptown
**Contract Number:** 3947

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Excavated Point Repair No. 4

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of 47 main line point repairs and 479 linear feet of service lateral replacements; including temporary and final restoration, sewer flow control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/09/03 |
| **Bid Opening Date:** | 08/15/03 |
| **Contract Award Date:** | 09/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/17/04 |
| **33% Completion Date:** | 05/14/04 |
| **66% Completion Date:** | 07/13/04 |
| **End Date:** | 09/13/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/03 |
| **33% Completion Date:** | 12/26/03 |
| **66% Completion Date:** | 01/30/04 |
| **End Date:** | 08/06/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/30/04 |
| Change Order No. 1 | +62 | 08/06/04 |

The contract was granted final acceptance on October 20, 2004 (Resolution No. R-170-2004).

**Service Area:** Uptown
**Contract Number:** 3948

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Sewer Main Replacement No. 3

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of main line replacements, pipe bursting, and associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/09/03 |
| **Bid Opening Date:** | 08/15/03 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/04 |
| **33% Completion Date:** | 12/13/04 |
| **66% Completion Date:** | 03/11/05 |
| **End Date:** | 06/12/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/12/04 |
| **33% Completion Date:** | 09/03/04 |
| **66% Completion Date:** | 12/17/04 |
| **End Date:** | 09/01/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 05/07/05 |
| Change Order No. 1 | +482 | 09/01/06 |

The contract granted final acceptance on January 17, 2007 (Resolution No. R-008-2007).

**Service Area:** Uptown
**Contract Number:** 3949

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe and Lining Repair No. 1

**Original Contract Duration (calendar days):** 360

**Description of Work:**

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/10/03 |
| **Bid Opening Date:** | 10/10/03 |
| **Contract Award Date:** | 11/19/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 04/19/04 |
| **33% Completion Date:** | 09/03/04 |
| **66% Completion Date:** | 12/22/04 |
| **End Date:** | 04/13/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/25/04 |
| **33% Completion Date:** | 05/28/04 |
| **66% Completion Date**: | 10/01/04 |
| **End Date:** | 09/01/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 02/18/05 |
| Change Order No. 1 | +560 | 09/01/06 |

The contract was granted final acceptance on December 20, 2006 (Resolution No. R-182-2006).

**Service Area:** Uptown
**Contract Number:** 3950

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe Lining and Repair No. 2

**Original Contract Duration (calendar days):** 360

**Description of Work:**

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/15/03 |
| **Bid Opening Date:** | 11/21/03 |
| **Contract Award Date:** | 12/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/17/04 |
| **33% Completion Date:** | 10/01/04 |
| **66% Completion Date:** | 01/19/05 |
| **End Date:** | 03/23/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 03/29/04 |
| **33% Completion Date:** | 06/11/04 |
| **66% Completion Date:** | 10/29/04 |
| **End Date:** | 05/23/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 03/23/05 |
| Change Order No. 1 | +61 | 05/23/05 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-258-2005).

**Service Area:** Uptown
**Contract Number:** 3951

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe Lining and Repair No. 3

**Original Contract Duration (calendar days):** 360

**Description of Work:**

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatement and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/15/03 |
| **Bid Opening Date:** | 11/21/03 |
| **Contract Award Date:** | 12/17/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/17/04 |
| **33% Completion Date:** | 10/01/04 |
| **66% Completion Date:** | 01/19/05 |
| **End Date:** | 05/11/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 03/29/04 |
| **33% Completion Date:** | 07/16/04 |
| **66% Completion Date:** | 09/17/04 |
| **End Date:** | 08/25/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 03/23/05 |
| Change Order No. 1 | +155 | 08/25/05 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-109-2006).

**Service Area:** Uptown
**Contract Number:** 3952

**Council Districts:** A & B
**Contract Name:** Uptown Area Sewer Rehabilitation – Pipe Lining and Repair No. 4

**Original Contract Duration (calendar days):** 360

**Description of Work:**

The work generally consists of cured-in-place lining, manhole rehabilitation, excavated main line point repairs, service lateral reinstatements and/or replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Uptown Basin of Orleans Parish. The project work area is bounded by Third Street, Claiborne Avenue, Audubon Park, and the Mississippi River.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/28/01 |
| **Start Final Design:** | 12/02/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/12/03 |
| **Bid Opening Date:** | 12/19/03 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/08/04 |
| **33% Completion Date:** | 03/25/05 |
| **66% Completion Date:** | 07/13/05 |
| **End Date:** | 11/02/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/01/04 |
| **33% Completion Date:** | 08/06/04 |
| **66% Completion Date:** | 09/17/04 |
| **End Date:** | 08/24/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 05/26/05 |
| Change Order No. 1 | +90 | 08/24/05 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-259-2005).

**Service Area:** Mid-City
**Contract Number:** 3940

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of rehabilitation of approximately 450 manholes, including frame and cover replacements, and/or adjustments, isolation pad installations, full depth manhole liners, 410 manhole partial depth liners, and inflow dish installations. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Claiborne Avenue, Howard Avenue, Pontchartrain Boulevard, City Park Avenue, Bayou St. John, and Orleans Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 10/24/02 |
| **Start Final Design:** | 10/24/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/15/03 |
| **Bid Opening Date:** | 02/14/03 |
| **Contract Award Date:** | 03/19/03 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/19/03 |
| **33% Completion Date:** | 11/14/03 |
| **66% Completion Date:** | 01/13/04 |
| **End Date:** | 03/15/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/09/03 |
| **33% Completion Date:** | 06/20/03 |
| **66% Completion Date:** | 07/18/03 |
| **End Date:** | 01/04/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-098-2004).

**Service Area:** Mid-City
**Contract Number:** 3953

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Excavated Point Repair No. 1

**Original Contract Duration (calendar days):** 150

**Description of Work:**

The work generally consists of 67 main line point repairs and 1,270 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 09/26/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/10/03 |
| **Bid Opening Date:** | 01/23/04 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/18/04 |
| **33% Completion Date:** | 09/23/04 |
| **66% Completion Date:** | 11/02/04 |
| **End Date:** | 12/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/01/04 |
| **33% Completion Date:** | 07/02/04 |
| **66% Completion Date:** | 08/16/04 |
| **End Date:** | 10/28/04 |

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-043-2005).

**Service Area:** Mid-City
**Contract Number:** 3954

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Main Replacement No. 1

**Original Contract Duration (calendar days):** 150

**Description of Work:**

The work generally consists of approximately 1,100 linear feet of sewer main replacements, 800 linear feet of service lateral replacements, and the addition of a 21-inch sewer main. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 09/26/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/10/03 |
| **Bid Opening Date:** | 01/23/04 |
| **Contract Award Date:** | 02/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/18/04 |
| **33% Completion Date:** | 09/23/04 |
| **66% Completion Date:** | 11/02/04 |
| **End Date:** | 12/14/04 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/01/04 |
| **33% Completion Date:** | 07/16/04 |
| **66% Completion Date:** | 08/06/04 |
| **End Date:** | 04/10/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 150 | 10/28/04 |
| Change Order No. 1 | +164 | 04/10/05 |

The contract was granted final acceptance on June 21, 2006 (Resolution No. R-066-2006).

**Service Area:** Mid-City
**Contract Number:** 3955

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Main Replacement No. 2

**Original Contract Duration (calendar days):** 150

**Description of Work:**

The work generally consists of approximately 1,300 liner feet of sewer main replacements and 1,100 feet of service lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Canal Street, Carrollton Avenue, and Interstate 10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 11/13/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 03/10/04 |
| **Bid Opening Date:** | 04/16/04 |
| **Contract Award Date:** | 05/19/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 10/19/04 |
| **33% Completion Date:** | 12/26/04 |
| **66% Completion Date:** | 02/03/05 |
| **End Date:** | 03/17/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/11/04 |
| **33% Completion Date:** | 10/29/04 |
| **66% Completion Date:** | 12/17/04 |
| **End Date:** | 03/09/05 |

The contract was granted final acceptance on June 15, 2005 (Resolution No. R-091-2005).

**Service Area:** Mid-City
**Contract Number:** 3956

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Point Repair No. 2

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of approximately 34 main line point repairs and 500 linear feet of service lateral replacement. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Lelong Avenue, Carrollton Avenue, and St. Peter Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 11/13/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/11/04 |
| **Bid Opening Date:** | 03/12/04 |
| **Contract Award Date:** | 04/21/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/21/04 |
| **33% Completion Date:** | 12/07/04 |
| **66% Completion Date:** | 01/26/05 |
| **End Date:** | 03/19/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/19/04 |
| **33% Completion Date:** | 08/06/04 |
| **66% Completion Date:** | 08/20/04 |
| **End Date:** | 05/16/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 01/14/05 |
| Change Order No. 1 | +116 | 05/10/05 |

The contract was granted final acceptance on February 15, 2006 (Resolution No. R-010-2006).

**Service Area:** Mid-City
**Contract Number:** 3957

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of manhole rehabilitation, main line pipe replacement, full-length cured-in-place pipe lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Esplanade Avenue, Marais Street, St. Bernard Avenue, North Robertson Street, and Elysian Fields Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 12/23/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/09/04 |
| **Bid Opening Date:** | 07/23/04 |
| **Contract Award Date:** | 08/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/18/05 |
| **33% Completion Date:** | 05/15/05 |
| **66% Completion Date:** | 08/13/05 |
| **End Date:** | 11/13/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/15/04 |
| **33% Completion Date:** | 02/28/05 |
| **66% Completion Date:** | 04/29/05 |
| **End Date:** | 12/26/06 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 09/10/05 |
| Change Order No. 1 | +472 | 12/26/06 |

The contract was granted final acceptance on May 16, 2007 (Resolution No. R-055-2007).

**Service Area:** Mid-City
**Contract Number:** 3958

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 2

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The work generally consists of sewer main replacements, manhole rehabilitation, and associated service laterals and connections. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Florida Avenue, Elysian Fields Avenue, North Robertson Street, and Allen Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 01/08/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/09/04 |
| **Bid Opening Date:** | 07/23/04 |
| **Contract Award Date:** | 08/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/18/05 |
| **33% Completion Date:** | 05/15/05 |
| **66% Completion Date:** | 08/13/05 |
| **End Date:** | 11/13/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/15/04 |
| **33% Completion Date:** | 02/11/05 |
| **66% Completion Date:** | 04/08/05 |
| **End Date:** | 04/30/07 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 09/10/05 |
| Change Order No. 1 | +597 | 04/30/07 |

The contract was granted final acceptance on September 19, 2007 (Resolution No. R-096-2007).

**Service Area:** Mid-City
**Contract Number:** 3959

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Main Rehabilitation No. 3

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of approximately 1,520 linear feet of sewer main replacements and associated service laterals and connections, rehabilitation of approximately 130 manholes, approximately 13,000 linear feet of CIPP lining and approximately 159 mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Canal Street, North Carrollton Avenue, Conti Street, and North Claiborne Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 01/22/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/07/04 |
| **Bid Opening Date:** | 08/20/04 |
| **Contract Award Date:** | 09/22/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/22/05 |
| **33% Completion Date:** | 05/30/05 |
| **66% Completion Date:** | 08/08/05 |
| **End Date:** | 10/19/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/15/04 |
| **33% Completion Date:** | 12/24/04 |
| **66% Completion Date:** | 01/21/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 07/12/05 |
| Change Order No. 1 | +402 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-116-2006).

**Service Area:** Mid-City
**Contract Number:** 3960

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 4

**Original Contract Duration (calendar days):** 330

**Description of Work:**

The work generally consists of sewer main replacements, rehabilitation of manholes and associated service laterals and connections, CIPP lining and mainline point repairs. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by City Park Avenue, Moss Street, North Jefferson Davis Parkway, Lafitte Avenue, North Dorgenois Street, and Esplanade Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 03/08/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/07/04 |
| **Bid Opening Date:** | 08/20/04 |
| **Contract Award Date:** | 09/22/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 02/22/05 |
| **33% Completion Date:** | 06/29/05 |
| **66% Completion Date:** | 10/07/05 |
| **End Date:** | 01/17/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/06/04 |
| **33% Completion Date:** | 03/11/05 |
| **66% Completion Date:** | 06/17/05 |
| **End Date:** | 08/31/09 |

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-191-2009).

**Service Area:** Mid-City
**Contract Number:** 3961

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 5

**Original Contract Duration (calendar days):** 330

**Description of Work:**

The work generally consists of manholes, main line pipe replacement, CIPP lining, partial lining, main line point repairs, and lateral replacements. The project is generally located in the Mid-City Basin of Orleans Parish. The work area is bounded by Broad Street, Canal Street, South Claiborne Avenue, and the Pontchartrain Expressway.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 04/10/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/11/04 |
| **Bid Opening Date:** | 09/24/04 |
| **Contract Award Date:** | 10/20/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/20/05 |
| **33% Completion Date:** | 07/25/05 |
| **66% Completion Date:** | 11/02/05 |
| **End Date***:* | 02/12/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/24/05 |
| **33% Completion Date:** | 03/18/05 |
| **66% Completion Date:** | 06/10/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 330 | 12/19/05 |
| Change Order No. 1 | +242 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-117-2006).

**Service Area:** Mid-City
**Contract Number:** 3962

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Manhole Rehabilitation No. 2

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Florida Avenue, Elysian Fields Avenue, Esplanade Avenue, North Claiborne Avenue, Orleans Avenue, and North Carrollton Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 05/08/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 12/03/04 |
| **Contract Award Date:** | 01/19/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/04/05 |
| **66% Completion Date:** | 10/24/05 |
| **End Date:** | 12/15/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/30/05 |
| **33% Completion Date:** | 06/24/05 |
| **66% Completion Date:** | 07/08/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 11/25/05 |
| Change Order No. 1 | +266 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-118-2006).

**Service Area:** Mid-City
**Contract Number:** 3963

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 6

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Canal Street, City Park Avenue, Lelong Avenue, and North Carrollton Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 06/12/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/10/04 |
| **Bid Opening Date:** | 12/17/04 |
| **Contract Award Date:** | 01/19/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/24/05 |
| **66% Completion Date:** | 12/03/05 |
| **End Date:** | 02/13/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/09/05 |
| **33% Completion Date:** | 06/10/05 |
| **66% Completion Date:** | 07/22/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 01/03/06 |
| Change Order No. 1 | +227 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-119-2006).

**Service Area:** Mid-City
**Contract Number:** 3964

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 7

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by City Park Avenue, Canal Street, North Broad Street, and Interstate 10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 07/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/10/04 |
| **Bid Opening Date:** | 12/17/04 |
| **Contract Award Date:** | 01/19/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/24/05 |
| **66% Completion Date:** | 12/03/05 |
| **End Date:** | 02/13/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/25/05 |
| **33% Completion Date:** | 06/10/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 12/20/05 |
| Change Order No. 1 | +241 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-120-2006).

**Service Area:** Mid-City
**Contract Number:** 3965

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 8

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of manholes, mainline pipe replacement, CIPP lining, partial lining, mainline point repairs, and lateral replacements; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, North Broad Street, Florida Avenue, New Orleans Street, Duels Street, Allen Street, and the Pontchartrain Expressway.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 08/13/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/01/04 |
| **Bid Opening Date:** | 01/14/05 |
| **Contract Award Date:** | 02/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/19/05 |
| **33% Completion Date:** | 10/04/05 |
| **66% Completion Date:** | 11/23/05 |
| **End Date:** | 01/14/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/20/05 |
| **33% Completion Date:** | 07/29/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 180 | 12/16/05 |
| Change Order No. 1 | +245 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-121-2006).

**Service Area:** Mid-City
**Contract Number:** 3967

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 9

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Dorgenois Street, St. Bernard Avenue, Paul Morphy Street, LaHarpe Street, and Gentilly Boulevard.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 09/18/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/12/05 |
| **Bid Opening Date:** | 02/18/05 |
| **Contract Award Date:** | 03/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/16/05 |
| **33% Completion Date:** | 11/21/05 |
| **66% Completion Date:** | 01/30/06 |
| **End Date:** | 04/12/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/15/05 |
| **33% Completion Date:** | N/A |
| **66% Completion Date:** | N/A |
| **End Date:** | 07/14/10 |

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining rehabilitation scope will be addressed in future construction contracts.

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-044-2011).

**Service Area:** Mid-City
**Contract Number:** 3968

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 10

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by St. Bernard Avenue, Columbus Street, North Johnson Street, St. Philip Street, North Dorgenois Street, and North Claiborne Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 10/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/09/05 |
| **Bid Opening Date:** | 03/18/05 |
| **Contract Award Date:** | 04/20/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/20/05 |
| **33% Completion Date:** | 12/26/05 |
| **66% Completion Date:** | 03/06/06 |
| **End Date:** | 05/17/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/22/05 |
| **33% Completion Date:** | N/A |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future construction contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 04/18/06 |
| Change Order No. 1 | +122 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-122-2006).

**Service Area:** Mid-City
**Contract Number:** 3969

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 11

**Original Contract Duration (calendar days):** 180
**Description of Work:**
The work generally consists of sewer main replacements, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Esplanade Avenue, North Claiborne Avenue, St. Bernard Avenue, Marais Street, Columbus Street, St. Claude Avenue, Kerlerec Street, and St. Peter Street/Elysian Fields Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 11/12/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 03/09/05 |
| **Bid Opening Date:** | 04/22/05 |
| **Contract Award Date:** | 05/18/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/02/09 |
| **66% Completion Date:** | 12/22/09 |
| **End Date:** | 02/12/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/27/09 |
| **33% Completion Date:** | 06/12/09 |
| **66% Completion Date:** | 07/24/09 |
| **End Date:** | 10/23/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-057-2009).

The contract was granted final acceptance on March 16, 2011 (Resolution No. R-045-2011).

**Service Area:** Mid-City
**Contract Number:** 3970

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 12

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by Gentilly Boulevard, Paris Avenue, Florida Avenue, North Broad Street, Castiglione Street, Paul Morphy Street, D'Abadie Street, and North Dupre Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 12/17/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/05 |
| **Bid Opening Date:** | 05/20/05 |
| **Contract Award Date:** | 06/15/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/12/09 |
| **66% Completion Date:** | 01/11/10 |
| **End Date:** | 03/14/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/20/09 |
| **33% Completion Date:** | 06/12/09 |
| **66% Completion Date:** | 08/07/09 |
| **End Date:** | 11/16/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-058-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-093-2010).

**Service Area:** Mid-City
**Contract Number:** 3971

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation No. 13

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of sewer main replacements, manholes, associated service connections and laterals, manhole rehabilitation, CIPP lining and point repairs; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Mid-City Basin of Orleans Parish. The project work area is bounded by North Dorgenois Street, St. Philip Street, North Johnson Street, Columbus Street, North Claiborne Avenue, and Lafitte Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/03 |
| **Start Final Design:** | 01/10/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/05 |
| **Bid Opening Date:** | 05/20/05 |
| **Contract Award Date:** | 06/15/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/02/09 |
| **66% Completion Date:** | 12/22/09 |
| **End Date:** | 02/12/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/20/09 |
| **33% Completion Date:** | 06/05/09 |
| **66% Completion Date:** | 07/24/09 |
| **End Date:** | 10/16/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-059-2009).

The contract was granted final acceptance on May 19, 2010 (Resolution No. R-094-2010).

**Service Area:** Mid-City
**Contract Number:** 3647

**Council Districts:** A, B, C, D
**Contract Name:** Mid-City Area Sewer Rehabilitation – Sewer Rehabilitation Restart

**Original Contract Duration (calendar days):** N/A
**Description of Work:**
The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by North Prieur Street, Columbus Street, Kerlerec Street, North Roman Street, and North Derbigny Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | N/A |
| **Start Final Design:** | N/A |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | N/A |
| **Bid Opening Date:** | N/A |
| **Contract Award Date:** | N/A |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | N/A |
| **33% Completion Date:** | 10/16/08 |
| **66% Completion Date:** | 11/18/08 |
| **End Date:** | N/A |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/18/08 |
| **33% Completion Date:** | 09/19/08 |
| **66% Completion Date:** | 09/26/08 |
| **End Date:** | 06/03/09 |

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the "resume construction" milestone for the Mid-City Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3966

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 210

**Description of Work:**

The work generally consists of the rehabilitation of approximately 625 manholes, frame and cover replacements, and/or cover adjustments, isolation pad installations, full and partial depth manhole liners, and inflow dish installations. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by the Orleans Parish/St. Bernard Parish line, the Mississippi River, Elysian Fields Avenue, and Florida Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 05/01/03 |
| **Start Final Design:** | 10/06/03 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 01/14/04 |
| **Bid Opening Date:** | 02/20/04 |
| **Contract Award Date:** | 03/17/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/04 |
| **33% Completion Date:** | 11/12/04 |
| **66% Completion Date:** | 01/11/05 |
| **End Date:** | 03/14/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/21/04 |
| **33% Completion Date:** | 08/06/04 |
| **66% Completion Date:** | 09/10/04 |
| **End Date:** | 01/14/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 01/16/05 |
| Change Order No. 1 | -2 | 01/14/05 |

The contract was granted final acceptance on April 20, 2005 (Resolution No. R-044-2005).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3974

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Point Repair No. 1

**Original Contract Duration (calendar days):** 180

**Description of Work:**

The work generally consists of sewer main point repairs and replacements of associated service connections and laterals; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Basin of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish line.

| Design Dates | |
|---|---|
| **Start Preliminary Design*:*** | 01/13/04 |
| **Start Final Design:** | 12/10/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/05 |
| **Bid Opening Date:** | 05/20/05 |
| **Contract Award Date:** | 06/15/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 08/17/09 |
| **33% Completion Date:** | 11/02/09 |
| **66% Completion Date:** | 12/22/09 |
| **End Date:** | 02/12/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/27/09 |
| **33% Completion Date:** | 05/29/09 |
| **66% Completion Date:** | 06/26/09 |
| **End Date:** | 10/23/09 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina.

The change order to restart work was approved on March 18, 2009 (Resolution No. R-060-2009).

The contract was granted final acceptance on April 21, 2010 (Resolution No. R-075-2010).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3647

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation Restart

**Original Contract Duration (calendar days):** N/A

**Description of Work:**

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Congress Street, North Derbigny Street, North Roman Street, Gallier Street, North Rampart Street, Dauphine Street, and Burgundy Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | N/A |
| **Start Final Design:** | N/A |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | N/A |
| **Bid Opening Date:** | N/A |
| **Contract Award Date:** | N/A |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | N/A |
| **33% Completion Date:** | 10/24/08 |
| **66% Completion Date:** | 11/24/08 |
| **End Date:** | N/A |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 08/21/08 |
| **33% Completion Date:** | 10/10/08 |
| **66% Completion Date:** | 10/24/08 |
| **End Date:** | 12/29/08 |

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the "resume construction" milestone for the Lower Ninth Ward Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3982

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 1

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue, Florida Avenue, the Mississippi River, and the Orleans Parish/St. Bernard Parish Line.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/20/09 |
| **Bid Opening Date:** | 06/19/09 |
| **Contract Award Date:** | 07/15/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/14/09 |
| **33% Completion Date:** | 04/20/10 |
| **66% Completion Date:** | 07/29/10 |
| **End Date:** | 11/08/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/30/09 |
| **33% Completion Date:** | 02/05/10 |
| **66% Completion Date:** | 04/09/10 |
| **End Date:** | 10/26/10 |

The contract was granted final acceptance on December 21, 2011 (Resolution No. R-231-2011).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3983

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 2

**Original Contract Duration (calendar days):** 330

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Franklin Avenue and Almonaster Avenue to the east, and St. Claude Avenue to the south.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/20/09 |
| **Bid Opening Date:** | 06/19/09 |
| **Contract Award Date:** | 07/15/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/14/09 |
| **33% Completion Date:** | 04/20/10 |
| **66% Completion Date:** | 07/29/10 |
| **End Date:** | 11/08/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/30/09 |
| **33% Completion Date:** | 02/12/10 |
| **66% Completion Date:** | 05/21/10 |
| **End Date:** | 10/26/10 |

The contract was granted final acceptance on September 21, 2011 (Resolution No. R-146-2011).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3984

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 3

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, N. Galvez Street to the north, the Mississippi River, and Louisa Street to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 04/13/11 |
| **Bid Opening Date:** | 05/27/11 |
| **Contract Award Date:** | 06/15/11 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/11 |
| **33% Completion Date:** | 03/26/12 |
| **66% Completion Date:** | 06/09/12 |
| **End Date:** | 01/30/13 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 10/31/2011 |
| **33% Completion Date:** | 01/13/2012 |
| **66% Completion Date:** | 03/28/2012 |
| **End Date:** | 01/30/2013 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 07/26/12 |
| Change Order No. 1 | +60 | 09/24/12 |
| Change Order No. 2 | +60 | 11/23/12 |
| Change Order No. 3 | +68 | 01/30/13 |

The contract was granted final acceptance on July 17, 2013 (Resolution No. R-124-2013).

# Appendix A
## RMAP Implementation

**Service Area:** Lower Ninth Ward
**Contract Number:** 3985

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 4

**Original Contract Duration (calendar days):** 270

**Description of Work:**
The proposed work generally consists of sewer main replacements, point repairs, replacement of associated service connections and laterals, sewer line rehabilitation by CIPP lining, and manhole rehabilitation; including temporary, interim, and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue to the west, Florida Avenue to the north, Miro Street to the south, and France Road to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/13/11 |
| **Bid Opening Date:** | 05/20/11 |
| **Contract Award Date:** | 06/15/11 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 12/15/11 |
| **33% Completion Date:** | 03/26/12 |
| **66% Completion Date:** | 06/09/12 |
| **End Date:** | 12/28/12 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/05/2011 |
| **33% Completion Date:** | 02/03/2012 |
| **66% Completion Date:** | 04/02/2012 |
| **End Date:** | 12/28/2012 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 270 | 08/30/12 |
| Change Order No. 1 | +90 | 11/28/12 |
| Change Order No. 2 | +0 | 11/28/12 |
| Change Order No. 3 | +0 | 11/28/12 |
| Change Order No. 4 | +30 | 12/28/12 |
| Change Order No. 5 | +0 | 12/28/12 |

The contract was granted final acceptance on September 18, 2013 (Resolution No. R-184-2013).

**Service Area:** Lower Ninth Ward
**Contract Number:** 3989

**Council Districts:** C, D, E
**Contract Name:** Lower Ninth Ward Area Sewer Rehabilitation – Sewer Rehabilitation No. 8

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The proposed work consists of mainline replacements, Cured-In-Place Pipe (CIPP) lining, and manhole rehabilitations; including temporary, interim and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the Lower Ninth Ward Area of Orleans Parish. The project work area is bounded by Franklin Avenue and Almonaster Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 12/14/11 |
| **Bid Opening Date:** | 01/20/12 |
| **Contract Award Date:** | 02/15/12 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 07/15/12 |
| **33% Completion Date:** | 10/15/12 |
| **66% Completion Date:** | 12/19/12 |
| **End Date:** | 07/26/13 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/07/2012 |
| **33% Completion Date:** | 07/03/2012 |
| **66% Completion Date:** | 09/13/2012 |
| **End Date:** | 09/04/2013* |

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 01/01/13 |
| Change Order No. 1 | +0 | 01/01/13 |
| Change Order No. 2 | +45 | 02/15/13 |
| Change Order No. 3 | +46 | 04/02/13 |
| Change Order No. 4 | +25 | 04/27/13 |
| Change Order No. 5 | +90 | 07/26/13 |

The contract was granted final acceptance on January 15, 2014 (Resolution No. R-011-2014).

* Contracts 3984, 3985 and 3989 were funded by a $9 million grant that the SWB obtained through the Louisiana Department of Environmental Quality. Better than expected prices were obtained through the traditional competitive bidding process, resulting in $1 million in grant money that was not committed to contracts. After the original scope of work was completed, prior to the end construction dates; rather than take the time to assemble, route, advertise and award a fourth contract, a decision was made to add additional time and work to the existing contracts at the prices submitted through the competitive process. This resulted in additional sewer repairs completed in an expedited manner and in compliance with all grant provisions.

**Service Area:** Ninth Ward
**Contract Number:** 3986

**Council Districts:** C, D, E
**Contract Name:** Ninth Ward Sewer Rehabilitation No. 5

**Original Contract Duration (calendar days):** 570

**Description of Work:**
The proposed work consists of sewer line rehabilitation by CIPP lining, mainline cleaning and CCTV inspection, sewer main point repairs, sewer main replacement and manhole rehabilitation including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is generally located in the Ninth Ward Area of Orleans Parish. The project work area is bounded by Elysian Fields Avenue to the west, Florida Avenue to the north, Chartres Street and North Peters Street to the south, and the St. Bernard Parish line to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 01/13/04 |
| **Start Final Design:** | 04/15/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/16/14 |
| **Bid Opening Date:** | 08/15/14 |
| **Contract Award Date:** | 10/17/14 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/17/15 |
| **25% Completion Date:** | 08/28/15 |
| **50% Completion Date:** | 07/08/16 |
| **75% Completion Date:** | 11/21/16 |
| **End Date:** | 04/14/17 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/03/14 |
| **25% Completion Date:** | 03/16/15 |
| **50% Completion Date:** | 09/24/15 |
| **75% Completion Date:** | 03/29/16 |
| **End Date:** | 08/02/17 |

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 570 | 05/25/16 |
| Change Order No. 1 | +180 | 11/21/16 |
| Change Order No. 2 | +128 | 03/29/17 |
| Change Order No. 3 | +127 | 08/02/17 |

**Service Area:** Carrollton
**Contract Number:** 3973

**Council Districts:** A & B
**Contract Name:** Carrollton Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials. The project is generally located in the Carrollton Basin of Orleans Parish. The project work area is bounded by Monticello Avenue, Leake Avenue, Audubon Boulevard, Pontchartrain Boulevard/ Interstate 10, South Claiborne Avenue, and Audubon Park.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/01/04 |
| **Start Final Design:** | 06/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 11/19/04 |
| **Contract Award Date:** | 12/15/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/15/05 |
| **33% Completion Date:** | 08/20/05 |
| **66% Completion Date:** | 10/29/05 |
| **End Date:** | 01/09/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/04/05 |
| **33% Completion Date:** | 05/20/05 |
| **66% Completion Date:** | 06/24/05 |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining rehabilitation scope will be addressed in future contracts.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 11/29/05 |
| Change Order No. 1 | +262 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-123-2006).

**Service Area:** Carrollton
**Contract Number:** 3647

**Council Districts:** A & B
**Contract Name:** Carrollton Area Sewer Rehabilitation – Sewer Rehabilitation Restart

**Original Contract Duration (calendar days):** N/A

**Description of Work:**

The work generally consists of three (3) sewer main replacements, including pre-construction surface videotaping, replacement of mainlines and all fittings, replacement of service laterals to the property line, and associated surface restoration. The project work area is bounded by Apple Street, Dublin Street, Dante Street, Nelson Street, and South Carrollton Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | N/A |
| **Start Final Design:** | N/A |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | N/A |
| **Bid Opening Date:** | N/A |
| **Contract Award Date:** | N/A |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | N/A |
| **33% Completion Date:** | 12/05/08 |
| **66% Completion Date:** | 01/09/09 |
| **End Date:** | N/A |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 09/29/08 |
| **33% Completion Date:** | 10/24/08 |
| **66% Completion Date:** | 11/21/08 |
| **End Date:** | 05/21/09 |

Note: This work was included in S&WB Contract No. 3647, Manhole-to-Manhole Sanitary Sewer Main Replacement at Various Locations Throughout Orleans Parish, in order to meet the "resume construction" milestone for the Carrollton Basin, identified in Paragraph 40 of the Modified Consent Decree as November 15, 2008.

The contract was granted final acceptance on October 21, 2009 (Resolution No. R-186-2009).

**Service Area:** Carrollton
**Contract Number:** 3995

**Council Districts:** A & B
**Contract Name:** Carrollton Area Sewer Rehabilitation – Point Repair No. 5

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of performing point repairs, service repairs, associated service connections and laterals, including temporary and final restoration, sewer flow control, traffic maintenance and control. The project is located in the Carrollton Area of Orleans Parish. The project work area is bounded by Martin Luther King Jr. Boulevard, S. Carrollton Avenue, Interstate Highway 10, Howard Avenue and S. Claiborne Avenue.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/01/04 |
| **Start Final Design:** | 06/16/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/23/09 |
| **Bid Opening Date:** | 08/21/09 |
| **Contract Award Date:** | 09/16/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/16/10 |
| **33% Completion Date:** | 06/11/10 |
| **66% Completion Date:** | 08/10/10 |
| **End Date:** | 10/11/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/30/09 |
| **33% Completion Date:** | 01/15/10 |
| **66% Completion Date:** | 01/29/10 |
| **End Date:** | 05/24/10 |

The contract was granted final acceptance on January 19, 2011 (Resolution No. R-007-2011).

**Service Area:** Carrollton
**Contract Number:** 3737

**Council Districts:** A & B
**Contract Name:** Mistletoe 18-inch Sewer Line Replacement

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The proposed work consists of sewer main replacement via jack and bore including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work. The project is located in, but is not limited to, the Carrollton Basin of Orleans Parish. The project work area is the intersection of Mistletoe Street and Airline Drive.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 04/01/04 |
| **Start Final Design:** | 06/16/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 05/27/15 |
| **Bid Opening Date:** | 06/19/15 |
| **Contract Award Date:** | 07/15/15 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 04/15/16 |
| **25% Completion Date:** | 08/12/16 |
| **50% Completion Date:** | 11/10/16 |
| **75% Completion Date:** | 02/08/17 |
| **End Date:** | 10/31/25 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/02/15 |
| **25% Completion Date:** | 07/15/16 |
| **50% Completion Date:** | 11/01/16 |
| **75% Completion Date:** | 12/09/16 |
| **End Date:** | 09/13/17 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 05/30/16 |
| Final Change Order | +441 | 08/14/17 |

The contract was granted final acceptance on December 20, 2017 (Resolution No. R-161-2017).

**Service Area:** New Orleans East
**Contract Number:** 3708

**Council Districts:** E
**Contract Name:** New Orleans East Area Sewer Rehabilitation – Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of manhole rehabilitation; including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the New Orleans East Area of Orleans Parish. The project work area is bounded by Crowder Boulevard, Chef Mentuer Highway, Gentilly Boulevard, Almonaster Boulevard, LA Highway 47, and Interstate I-10.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/05 |
| **Start Final Design:** | 04/12/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/17/08 |
| **Bid Opening Date:** | 10/17/08 |
| **Contract Award Date:** | 11/19/08 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/23/09 |
| **33% Completion Date:** | 05/30/09 |
| **66% Completion Date:** | 07/18/09 |
| **End Date:** | 09/19/09 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/23/09 |
| **33% Completion Date:** | 03/27/09 |
| **66% Completion Date:** | 04/03/09 |
| **End Date:** | 08/03/09 |

Note: This contract was originally suspended in 2005 due to work disruption caused by Hurricane Katrina. At that time, final design of the contract had been completed, and contract pre-advertisement activities were underway. The contract was originally scheduled to advertise for bids in September 2005. Efforts to restart the contract were initiated in the 3rd Quarter of 2008, including preparing updated bid documents, advertising the contract in September 2008, and receiving bids in October 2008.

The contract was granted final acceptance on November 18, 2009 (Resolution No. R-190-2009).

**Service Area:** New Orleans East
**Contract Number:** 30205

**Council Districts:** E
**Contract Name:** New Orleans East Area Sewer Rehabilitation – Plum Orchard

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Plum Orchard Neighborhood within Orleans Parish. The project work area is generally bounded by Interstate 10 to the west, Dwyer Road to the north, Flake Ave. to the east, and Chef Menteur to the south.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/05 |
| **Start Final Design:** | 04/12/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/20/16 |
| **Bid Opening Date:** | 08/26/16 |
| **Contract Award Date:** | 10/19/16 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/05/18 |
| **25% Completion Date:** | 01/26/19 |
| **50% Completion Date:** | 04/19/19 |
| **75% Completion Date:** | 07/10/19 |
| **End Date:** | 10/31/19 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 01/09/17 |
| **25% Completion Date:** | 03/17/17 |
| **50% Completion Date:** | 04/28/17 |
| **75% Completion Date:** | 08/18/17 |
| **End Date:** | 07/02/18 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 01/03/18 |
| Change Order No. 1 | +120 | 05/03/18 |
| Change Order No. 2 | +60 | 07/02/18 |

**Service Area:** New Orleans East
**Contract Number:** 30206

**Council Districts:** E
**Contract Name:** New Orleans East Area Sewer Rehabilitation – Read Blvd West/ West Lake Forest

**Original Contract Duration (calendar days):** 240

**Description of Work:**
The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the West Lake Forest and Read Blvd West Neighborhoods within Orleans Parish. The project work area is generally bounded by Interstate 10 to the north and west, Read Blvd to the east, and Chef Menteur to the south but excludes the Plum Orchard neighborhood.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/10/05 |
| **Start Final Design:** | 04/12/05 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/20/16 |
| **Bid Opening Date:** | 08/19/16 |
| **Contract Award Date:** | 09/21/16 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 11/21/17 |
| **25% Completion Date:** | 12/10/17 |
| **50% Completion Date:** | 04/09/18 |
| **75% Completion Date:** | 08/07/18 |
| **End Date:** | 10/31/19 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 11/21/16 |
| **25% Completion Date:** | 01/12/17 |
| **50% Completion Date:** | 03/03/17 |
| **75% Completion Date:** | 04/24/17 |
| **End Date:** | 1/27/18A |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 7/18/17 |
| Change Order No. 1 | +164 | 12/28/17 |

The contract was granted final acceptance on March 30, 2018 (Resolution No. R-098-2018)

**Service Area:** New Orleans East
**Contract Number:** 30207

**Council Districts:** E
**Contract Name:** New Orleans East Area Sewer Rehabilitation – Read Blvd East/ Viavant

**Original Contract Duration (calendar days):** 300

**Description of Work:**

The project will include the rehabilitation of existing main line sanitary sewers via full-length

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Read Blvd East – Viavant Neighborhood within Orleans Parish. The project work area is generally bounded by Jourdan Rd/ Read Blvd. to the west, Chef Menteur Hwy/ Interstate 10 to the north, Interstate 510/ Industrial Pkwy to the east, and Mississippi River Gulf Outlet to the south.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/10/05 |
| **Start Final Design:** | 04/12/05 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 10/19/16 |
| **Bid Opening Date:** | 12/03/16 |
| **Contract Award Date:** | 12/21/16 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 01/04/19 |
| **25% Completion Date:** | 03/20/19 |
| **50% Completion Date:** | 06/03/19 |
| **75% Completion Date:** | 08/17/19 |
| **End Date:** | 10/31/19 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 04/03/17 |
| **25% Completion Date:** | 06/09/17 |
| **50% Completion Date:** | 09/08/17 |
| **75% Completion Date:** | 10/13/17 |
| **End Date:** | *xx/xx/xx* |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 01/28/18 |
| Change Order No. 1 | +10 | 02/07/18 |
| Change Order No. 2 | +120 | 06/07/18 |
| Change Order No. 3 | +120 | 10/05/18 |
| Change Order No. 4 | *Pending* | |

**Service Area:** New Orleans East
**Contract Number:** 30208

**Council Districts:** E
**Contract Name:** New Orleans East Area Sewer Rehabilitation – Village De Lest / Venetian Isles

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The project will include the rehabilitation of existing main line sanitary sewers via full-length Cured-in-Place Pipe (CIPP) lining, full length mainline replacements including sanitary sewer service connections, mainline sewer point repairs, mainline cleaning and CCTV inspections, and manhole rehabilitation. The project is generally located in the Village De L'Est/ Venetian Isles Neighborhood within Orleans Parish. The project work area is generally bounded by Interstate-510 to the west, Interstate 10 to the north, US Highway 11 to the east, and Chef Mentuer Hwy to the south plus the community of Venetia Isles bound by Chef Mentuer Hwy to the south, Chef Pass to the east, Bayou Savage to the north and US Highway 11 to the west.

| **Design Dates** | |
|---|---|
| **Start Preliminary Design:** | 03/10/05 |
| **Start Final Design:** | 04/12/05 |

| **Bid and Award Dates** | |
|---|---|
| **Advertisement Date:** | 10/19/16 |
| **Bid Opening Date:** | 11/18/16 |
| **Contract Award Date:** | 12/21/16 |

| **Construction Dates (Projected)** | |
|---|---|
| **Start Date:** | 03/05/19 |
| **25% Completion Date:** | 05/04/19 |
| **50% Completion Date:** | 07/03/19 |
| **75% Completion Date:** | 09/01/19 |
| **End Date:** | 10/31/19 |

| **Construction Dates (Actual)** | |
|---|---|
| **Start Date:** | 04/10/17 |
| **25% Completion Date:** | 05/26/17 |
| **50% Completion Date:** | 07/12/17 |
| **75% Completion Date:** | 09/01/17 |
| **End Date:** | *xx/xx/xx* |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 240 | 12/05/17 |
| Change Order No. 1 | +120 | 04/04/18 |
| Change Order No. 2 | +120 | 08/02/18 |
| Change Order No. 3 | +120 | 11/30/18 |

**Service Area:** South Shore
**Contract Number:** 3721

**Council Districts:** D & E
**Contract Name:** South Shore Area Sewer Rehabilitation - Manhole Rehabilitation No. 1

**Original Contract Duration (calendar days):** 240

**Description of Work:**

The work generally consists of manhole rehabilitation, including temporary and final restoration, sewer flow control, traffic maintenance and control, labor, equipment, tools and materials as necessary to perform the work as specified in the Contract Documents. The project is located in the South Shore Basin (New Orleans East) Area of Orleans Parish. The project work area is bounded by Jourdan Road, Hayne Boulevard, Bundy Road, and Chef Menteur Highway.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 03/23/09 |
| **Start Final Design:** | 03/23/09 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 07/23/09 |
| **Bid Opening Date:** | 08/21/09 |
| **Contract Award Date:** | 09/16/09 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/16/10 |
| **33% Completion Date:** | 06/21/10 |
| **66% Completion Date:** | 08/30/10 |
| **End Date:** | 11/10/10 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/21/09 |
| **33% Completion Date:** | 02/26/10 |
| **66% Completion Date:** | 04/02/10 |
| **End Date:** | 09/17/10 |

The contract was granted final acceptance on December 15, 2010 (Resolution No. R-191-2010).

**Service Area:** Phase 1
**Contract Number:** 3801

**Council Districts:** B
**Contract Name:** 24-inch Force Main from SPS 15

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of furnishing and installing approximately 1,278 linear feet of new 24-inch force main, including a 24-inch x 48-inch hot tap, valve, and valve vault. This force main will be the main discharge route for the new Sewerage Pumping Station 15. The project is located in Orleans Parish, starting near the intersection of Palmyra and South Rocheblave Streets, heading northeast on South Rocheblave for one block, then turning southeast on Cleveland Avenue and continuing for three blocks down Cleveland Avenue until reaching South Galvez Street where the force main taps will be made into the existing 48-inch force main in South Galvez Street.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 06/25/01 |
| **Start Final Design:** | 12/11/01 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 09/11/02 |
| **Bid Opening Date:** | 10/18/02 |
| **Contract Award Date:** | 11/20/02 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 04/21/03 |
| **33% Completion Date:** | 09/15/03 |
| **66% Completion Date:** | 10/20/03 |
| **End Date:** | 11/16/03 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/14/03 |
| **33% Completion Date:** | 05/30/03 |
| **66% Completion Date:** | 06/20/03 |
| **End Date:** | 04/08/04 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 11/09/03 |
| Change Order No. 1 | +151 | 04/08/04 |

The contract was granted final acceptance on July 21, 2004 (Resolution No. R-093-2004).

**Service Area:** Phase 1
**Contract Number:** 3819
**Council Districts:** A
**Contract Name:** New 18-inch Force Main from SPS 20 to SPS 21

**Original Contract Duration (calendar days):** 300

**Description of Work:**
The work generally consists of installing approximately 5,300 linear feet of 18-inch force main, including valves, fittings, manholes, drainage canal crossings and connections to an existing 16-inch and 24-inch sewer force mains in the Lakeview Basin. The new force main will extend from Sewerage Pumping Station 20, along 37th Street to Fleur De Lis, then south along Fleur De Lis to 36th Street. It will then extend along 36th Street to Pontchartrain Boulevard. The force main will then turn south and cross the median area between Pontchartrain and West End Boulevard to Porteous Street. The route continues east along Porteous Street until reaching Memphis Street, where this new force main will connect to an existing 24-inch force main. Sewerage Pumping Station 20 currently discharges to an existing 16-inch force main in Fleur de Lis, which is in poor condition. This new 18-inch force main will provide an alternate discharge route for the pump station.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 10/31/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/11/04 |
| **Bid Opening Date:** | 10/08/04 |
| **Contract Award Date:** | 11/17/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/18/05 |
| **33% Completion Date:** | 09/13/05 |
| **66% Completion Date:** | 12/12/05 |
| **End Date:** | 03/13/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 04/11/05 |
| **33% Completion Date:** | 07/22/05 |
| **66% Completion Date:** | 08/19/05 |
| **End Date:** | 08/19/08 |

Note: This contract was suspended due to work disruption caused by Hurricane Katrina. Construction activities resumed on March 3, 2008 to complete and closeout this contract.

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 300 | 03/06/06 |
| Change Order No. 1 | +902 | 07/25/08 |
| Change Order No. 2 | +25 | 08/19/08 |

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-144-2008).

**Service Area:** Phase 1
**Contract Number:** 3849

**Council Districts:** A, B, D, E
**Contract Name:** East Bank Gravity Sewer Inter-Connections

**Original Contract Duration (calendar days):** 360

**Description of Work:**
The work generally consists of the installation of thirty-one (31) gravity sewer pipes. These gravity connections will connect the collection systems of adjacent sewerage pumping station service areas to provide additional redundancy. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 10/07/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 02/11/04 |
| **Bid Opening Date:** | 03/12/04 |
| **Contract Award Date:** | 04/21/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 09/21/04 |
| **33% Completion Date:** | 04/01/05 |
| **66% Completion Date:** | 06/25/05 |
| **End Date:** | 09/15/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 07/26/04 |
| **33% Completion Date:** | 10/08/04 |
| **66% Completion Date:** | 01/07/05 |
| **End Date:** | 09/03/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 360 | 07/20/05 |
| Change Order No. 1 | +45 | 09/03/05 |

The contract was granted final acceptance on August 16, 2006 (Resolution No. R-092-2006).

**Service Area:** Phase 1
**Contract Number:** 3859

**Council Districts:** E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 2

**Original Contract Duration (calendar days):** 210

**Description of Work:**
The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at four (4) of the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 10/08/02 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 06/09/04 |
| **Bid Opening Date:** | 07/23/04 |
| **Contract Award Date:** | 08/18/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 01/18/05 |
| **33% Completion Date:** | 05/17/05 |
| **66% Completion Date:** | 06/26/05 |
| **End Date:** | 08/15/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 12/06/04 |
| **33% Completion Date:** | 03/14/05 |
| **66% Completion Date:** | 05/13/05 |
| **End Date:** | 08/05/05 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 210 | 07/03/05 |
| Change Order No. 1 | +33 | 08/05/05 |

The contract was granted final acceptance on November 16, 2005 (Resolution No. R-260-2005).

**Service Area:** Phase 1
**Contract Number:** 3866

**Council Districts:** A & D
**Contract Name:** East Bank Pump Stations Physical Improvements No. 1

**Original Contract Duration (calendar days):** 180

**Description of Work:**
The work generally consists of physical and structural improvements to four (4) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at two (2) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 04/16/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 08/11/04 |
| **Bid Opening Date:** | 09/24/04 |
| **Contract Award Date:** | 10/20/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 03/20/05 |
| **33% Completion Date:** | 07/17/05 |
| **66% Completion Date:** | 08/09/05 |
| **End Date**: | 09/15/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 02/09/05 |
| **33% Completion Date:** | 07/13/05 |
| **66% Completion Date:** | 08/08/05 |
| **End Date:** | 07/14/08 |

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 220 | 12/18/05 |
| Change Order No. 1 | +1073 | 07/14/08 |

The contract was granted final acceptance on November 19, 2008 (Resolution No. R-145-2008).

**Service Area:** Phase 1
**Contract Number:** 3867

**Council Districts:** D & E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 3

**Original Contract Duration (calendar days):** 220

**Description of Work:**
The work generally consists of physical and structural improvements to five (5) sewerage pumping station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations and dry well infiltration repair at one (1) of the pump stations. The project is located at various sites on the east bank of the Mississippi River in Orleans Parish. The approximate boundaries are Lake Pontchartrain to the north, Jefferson Parish to the west, the Mississippi River to the south, and Michoud Boulevard to the east.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 04/23/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 11/19/04 |
| **Contract Award Date:** | 12/15/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/15/05 |
| **33% Completion Date:** | 08/15/05 |
| **66% Completion Date:** | 10/19/05 |
| **End Date**: | 12/20/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/13/05 |
| **33% Completion Date:** | 08/09/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 220 | 12/18/05 |
| Change Order No. 1 | +243 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-114-2006).

**Service Area:** Phase 1
**Contract Number:** 3868

**Council Districts:** E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 4

**Original Contract Duration (calendar days):** 190

**Description of Work:**

The work generally consists of physical and structural improvements to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 04/30/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 10/13/04 |
| **Bid Opening Date:** | 11/19/04 |
| **Contract Award Date:** | 12/15/04 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 05/15/05 |
| **33% Completion Date:** | 08/10/05 |
| **66% Completion Date:** | 10/09/05 |
| **End Date**: | 11/20/05 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 05/13/05 |
| **33% Completion Date:** | 08/09/05 |
| **66% Completion Date:** | N/A |
| **End Date:** | 08/18/06 |

Note: Due to work disruption caused by Hurricane Katrina, this contract has been closed. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

Contract Change Orders are summarized as follows:

| Contract Status | Contract Time (Days) | Contract End Date |
|---|---|---|
| Original | 190 | 11/18/05 |
| Change Order No. 1 | +273 | 08/18/06 |

The contract was granted final acceptance on September 20, 2006 (Resolution No. R-115-2006).

# Appendix A
## RMAP Implementation

**Service Area:** Phase 1
**Contract Number:** 3870

**Council Districts:** E
**Contract Name:** East Bank Pump Stations Physical Improvements No. 6

**Original Contract Duration (calendar days):** 220

**Description of Work:**

The work generally consists of physical and structural improvement to four (4) pump stations, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections at the pump stations, dry well infiltration repair at the pump stations, and repair of a pump base at one (1) pump station. The project is located on the east bank of Orleans Parish.

| Design Dates | |
|---|---|
| **Start Preliminary Design:** | 12/20/01 |
| **Start Final Design:** | 05/13/04 |

| Bid and Award Dates | |
|---|---|
| **Advertisement Date:** | 11/10/04 |
| **Bid Opening Date:** | 12/17/04 |
| **Contract Award Date:** | 03/16/05 |

| Construction Dates (Projected) | |
|---|---|
| **Start Date:** | 06/19/05 |
| **33% Completion Date:** | 09/29/05 |
| **66% Completion Date:** | 12/13/05 |
| **End Date**: | 01/24/06 |

| Construction Dates (Actual) | |
|---|---|
| **Start Date:** | 06/13/05 |
| **33% Completion Date:** | N/A |
| **66% Completion Date:** | N/A |
| **End Date:** | 07/10/09 |

Note: This contract was used to perform emergency repairs after Hurricane Katrina. Remaining capacity scope will not be addressed due to Paragraph 45 of the MCD.

The contract was granted final acceptance on March 17, 2010 (Resolution No. R-035-2010).

# Appendix B
# Cross Connections

## 3rd QUARTER 2018
## RETAINED CROSS CONNECTIONS INSPECTIONS

| RCCV NUMBER | LOCATION | TYPE OF ACTION TAKEN | NOTES | NO. |
|---|---|---|---|---|
| 2 | SPS 15 Discharge Chamber | Inspected | Permanently sealed and eliminated July 14, 2010 | 1 |
| 37 | SPS 14 yard above ground | Inspected | Security Intact | 2 |
| 55 | Annette and Florida Ave. | Inspected | Security Intact | 3 |
| 63 | Jourdan and St. Claude | Inspected | Security Intact | 4 |
| 66 | Diana and Vallette | Inspected | Security Intact | 5 |
| 74 | N. Tonti and Tupelo | Inspected | Security Intact | 6 |
| 75 | N. Tonti and Jourdan Avenue | Inspected | Security Intact | 7 |
| 76 | Florida Ave. at Metropolitan | Inspected | Security Intact | 8 |
| 77 | Florida Ave. at Elysian Fields | Inspected | Security Intact | 9 |
| 79 | Florida Ave. at Paris | Inspected | Security Intact | 10 |
| 80 | Paris Ave. and Prentiss Ave. | Inspected | Security Intact | 11 |
| 81 | Florida at Gibson | Inspected | Security Intact | 12 |
| 86 | Vicksburg and Florida (incorrectly marked as 86A on Map) | Inspected | Security Intact | 13 |
| 87 | Canal and Filmore, Lakeside Neutral Ground | Inspected | Security Intact | 14 |
| 91 | Louisa and Mirabeau | Inspected | Security Intact | 15 |
| 115 | America and Dwyer R.S. | Inspected | Security Intact | 16 |
| 117 | Gawain and Dwyer Rd. | Inspected | Security Intact | 17 |
| 118 | Cerise and Dwyer Rd. | Inspected | Security Intact | 18 |
| 119 | Warren and Dwyer Rd. | Inspected | Security Intact | 19 |
| 120 | Papania and Dwyer Rd. | Inspected | Security Intact | 20 |
| 121 | Whitney and Socrates | Inspected | Security Intact | 21 |
| 122 | Holiday and Herschel | Inspected | Security Intact | 22 |
| 123 | Erickson and Huntlee St. | Inspected | Security Intact | 23 |
| 124 | Berkley and Eton St. | Inspected | Security Intact | 24 |
| 125 | Tullis and Blair | Inspected | Security Intact | 25 |
| 126 | Westchester and Carlisle | Inspected | Security Intact | 26 |
| 127 | Memorial Park and Garden Oaks | Inspected | Security Intact | 27 |
| 128 | Florence and Donner St. | Inspected | Security Intact | 28 |
| 129 | Country Club Dr. and Ave. “C” Canal | Inspected | Security Intact | 29 |

| | | | | |
|---|---|---|---|---|
| 130 | Fleur de Lis and Harney St. (L.S.) | Inspected | Security Intact | 30 |
| 31 | 37th and Fleur de Lis | Inspected | Security Intact | 31 |
| 132 | N. Galvez near Iberville | Inspected | Security Intact | 32 |
| 133 | Chef Menteur Hwy and Dodt St. | Inspected | Security Intact | 33 |
| 134 | Wilson and Dwyer Rd. | Inspected | Security Intact | 34 |
| 135 | Berg and Morrison Rd. | Inspected | Security Intact | 35 |
| 136 | Weber and Morrison Rd. | Inspected | Security Intact | 36 |
| 137 | Burke St. and Morrison Rd. | Inspected | Security Intact | 37 |
| 138 | Lawrence and Morrison Rd. | Inspected | Security Intact | 38 |
| 139 | Lamb and Morrison Rd. | Inspected | Security Intact | 39 |
| 140 | Charbonnet and N. Galvez St. | Inspected | Security Intact | 40 |
| 141 | Sandra-Gen. DeGaulle to Murl | Inspected | Security Intact | 41 |
| 142 | Chicksaw and Louisa Sts. | Inspected | Security Intact | 42 |
| 143 | Old Gentilly Rd. and Desire St. | Inspected | Security Intact | 43 |
| 149A/B * | Gen. DeGaulle and Holiday | Inspected | Security Intact | 44 |
| 150 | Folgers SPS | Inspected | Security Intact | 45 |
| 151 | Alcee Fortier Blvd. at Chef Menteur Hwy. | Inspected | Security Intact | 46 |
| 158 | Elizardi and Lawrence St. | Inspected | Security Intact | 47 |
| 171 | Old Spanish Trail and Alba | Inspected | Security Intact | 48 |
| 173 | Catherine St. and Gentilly St. | Inspected | Security Intact | 49 |
| 174 | Tall Pines Dr. and Tall Timbers | Inspected | Security Intact | 50 |
| 175 | Alcee Fortier SPS | Inspected | Security Intact | 51 |
| 176 | Michoud Behind the Station | Inspected | Security Intact | 52 |
| 179 | Ligget and Morrison | Inspected | Security Intact | 53 |
| 180 | 1400 Lennox | Inspected | Security Intact | 54 |
| 181 | Bullard at Midpoint | Inspected | Security Intact | 55 |
| 182 | At Pumping Station (AMID) | Inspected | Security Intact | 56 |
| 183 | Briarwood and Morrison | Inspected | Security Intact | 57 |
| 184 | Shorewood and Morrison | Inspected | Security Intact | 58 |
| 185 | Willowbrook and Acadiana | Inspected | Security Intact | 59 |
| 186 | Michoud and Oak Island Apts. | Inspected | Security Intact | 60 |
| 187 | City Park SPS Behind Station Outside Fence | Inspected | Security Intact | 61 |
| 189 | Diana and Pacific | Inspected | Security Intact | 62 |
| 190 | Diana and Atlantic (SFM to River) | Inspected | Security Intact | 63 |
| A1 | Holiday and Patterson | Inspected | Security Intact | 64 |

| | | | | |
|---|---|---|---|---|
| A2 | Huntlee and Erikson | Inspected | Security Intact | 65 |
| A3 | Eton and Berkley | Inspected | Security Intact | 66 |
| A4 | Carlisle and Westchester | Inspected | Security Intact | 67 |
| A5 | Tullis and Blair | Inspected | Security Intact | 68 |
| B1 | Douglas and Forstall (Westside) | Inspected | Security Intact | 69 |
| B2 | Douglas and Forstall (Eastside) | Inspected | Security Intact | 70 |
| D5 | Inside Station “D” | Inspected | Security Intact | 71 |
| D7 | Inside Station “D” | Inspected | Security Intact | 72 |
| DSG | Station "D" Sluice Gate | Inspected | Security Intact | 73 |
| DPAC | Peoples Ave. at Florida Ave. Canal | Inspected | Security Intact | 74 |
| DZ | Inside Station “D” | Inspected | Security Intact | 75 |
| X1 | France and Florida at Florida Canal | Inspected | Security Intact | 76 |
| X2 | Lake Side Lake Forest near Read | Inspected | Security Intact | 77 |
| X3 | Crowder at Lake Forest | Inspected | Security Intact | 78 |
| X5 | Station Discharge Camber (SPS 03) | Inspected | Security Intact | 79 |
| X7 | Shalimar and Dwyer | Inspected | Security Intact | 80 |
| X9 | Station Discharge Chamber (SPS 08) | Inspected | Security Intact | 81 |
| X11 | Jourdan Ave. and St. Claude St. | Inspected | Security Intact | 82 |
| X14 | Southwest Corner of Dwyer and Michoud | Inspected | Security Intact | 83 |
| X15 | Memphis and Florida | Inspected | Security Intact | 84 |
| X16 | Simpson and Norman Canal | Inspected | Security Intact | 85 |
| X17 | Station “A” – St. Ann and Marais | Inspected | Security Intact | 86 |
| X18 | Station “A” – St. Ann and Treme | Inspected | Security Intact | 87 |
| X19 | Station “A” – St. Ann and Treme | Inspected | Security Intact | 88 |
| X20 | Station “A” – St. Ann and Treme | Inspected | Security Intact | 89 |

* Cross Connection 149A/B constitutes as one Retained Cross Connection on the 48" sewer force main at General DeGaulle and Holiday

Inspected = Examined by the Board Personnel; results noted

Security Intact = Measures found in place to prevent unauthorized operation of a retained cross connection

| W/O_NO | STREET | CROSS STREET | WO_DATE | COMP_DATE | PROBCODE | PROBLEM_DETAILS | ACTION_TAKEN | W.O. COST | STATUS | BASIN COST TO DATE |
|---|---|---|---|---|---|---|---|---|---|---|
| ESSA 2 - BASIN 1 - LAKEVIEW | | | | | | | | | | |
| 201401067201 | BELLAIRE DR | 33RD | 05/02/2014 | 10/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-029 | | CL | |
| 201401067301 | AVENUE B | 38TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-036 | 179.00 | CL | |
| 201401067401 | PORTLAND | AVENUE B | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-046 | 179.00 | CL | |
| 201401067501 | AVENUE A | 32ND | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-053 | 179.00 | CL | |
| 201401072201 | E MARINERS COVE | HAMMOND HW | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-201 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-201 | 179.00 | CL | |
| 201401072401 | BREAKWATER DR | N ROADWAY | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-007 | 179.00 | CL | |
| 201401077901 | BASEBALL DR | DIAGONAL DR | 05/02/2014 | 04/16/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-011 | | CL | |
| 201401078101 | HOSPITAL DR | BASEBALL DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-003 | | CL | |
| 201401079401 | ST BERNARD AV | DESAIX BL | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-033 | 179.00 | CL | |
| 201401080301 | TRAFALGAR | ROMULUS | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-052 | 179.00 | CL | |
| 201401080201 | TUNICA | ROGER WILLIAMS | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-034 | 386.40 | CL | |
| 201401080101 | HATHAWAY PL | DESAIX BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-006 | | CL | |
| 201401080001 | DESAIX BL | YUPON | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-009 | 179.00 | CL | |
| 201401079901 | MOSS | ST VINCENT | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 275-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 275-018 | 179.00 | CL | |
| 201401079801 | FLORIDA AV | WILSHIRE PL | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-010 | 276.00 | CL | |
| 201401079701 | FLORIDA AV | CHALFANT PL | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-015 | 736.00 | CL | |
| 201401079601 | ALFRED | FLORIDA AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-012 | 552.00 | CL | |
| 201401079501 | BUCHANAN | SERE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-006 | | CL | |
| 201401081301 | ALFRED | ST DENIS | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-005 | 179.00 | CL | |
| 201401081201 | CARLSON DR | LARK | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-075 | 763.60 | CL | |
| 201401081101 | PERLITA | FRANKFORT | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-019 | | CL | |
| 201401081001 | PARK ISLAND DR | BANCROFT DR | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-045 | | CL | |
| 201401080901 | OWENS BL | ST BERNARD AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-017 | 179.00 | CL | |
| 201401080801 | MILTON | REPUBLIC | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-026 | | CL | |
| 201401080701 | BRUXELLES | ST DENIS | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-020 | | CL | |
| 201401080601 | PARIS AV | ST DENIS | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-013 | | CL | |
| 201401080401 | BELFORT AV | N LOPEZ | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-074 | 754.40 | CL | |
| 201401082801 | REPUBLIC | GENTILLY RD | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-020 | | CL | |
| 201401082701 | MIRABEAU AV | PARIS AV | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-037 | | CL | |
| 201401082501 | PARIS AV | MIRABEAU AV | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-028 | 552.00 | CL | |
| 201401082401 | MOORE DR | KING DR | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-017 | | CL | |
| 201401082301 | VIRGIL BL | MILTON | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-023 | | CL | |
| 201401081701 | HAMBURG | MILTON | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-002 | 179.00 | CL | |
| 201401081601 | HARRISON AV | ALFRED | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-042 | 892.40 | CL | |
| 201401081501 | DUPLESSIS | HARRISON AV | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-032 | 1,242.00 | CL | |
| 201401081401 | GIBSON | FOY | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-020 | 179.00 | CL | |
| 201401128501 | MILTON | HAMBURG | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-001 | 1,242.00 | CL | |
| 201401128401 | SERE | A P TUREAUD AV | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-044 | | CL | |
| 201401128301 | GENTILLY RD | REPUBLIC | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-026 | | CL | |
| 201401128201 | BENEFIT | A P TUREAUD AV | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-025 | | CL | |
| 201401128101 | ST BERNARD AV | GIBSON | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 312-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 312-018 | 708.40 | CL | |
| 201401128001 | MIRABEAU AV | PARIS AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-040 | 179.00 | CL | |
| 201401127901 | PARIS AV | MIRABEAU AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-007 | 179.00 | CL | |
| 201401127801 | CHARLTON DR | PARIS AV | 05/02/2014 | 06/15/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 317-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 317-005 | | CL | |
| 201401127701 | MIRABEAU AV | PRATT DR | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-032 | | CL | |
| 201401130201 | BERTHA DR | FRANKFORT | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-125 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-125 | 179.00 | CL | |
| 201401130101 | PARIS AV | FRANKFORT | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-047 | 179.00 | CL | |
| 201401130001 | LARK | CARTIER AV | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-037 | 179.00 | CL | |
| 201401129901 | NEW YORK | CARTIER AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 300-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 300-015 | 179.00 | CL | |
| 201401129801 | ENCAMPMENT | PARK ISLAND DR | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-056 | 179.00 | CL | |
| 201401129701 | PARK ISLAND DR | BANCROFT DR | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-043 | 179.00 | CL | |
| 201401129601 | OWENS BL | ST BERNARD AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-018 | 179.00 | CL | |
| 201401129501 | CROFTWAY CT | ST BERNARD AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-007 | 179.00 | CL | |
| 201401129401 | ST BERNARD AV | CROFTWAY CT | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 299-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 299-006 | 179.00 | CL | |
| 201401132201 | VICKSBURG | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-002 | 179.00 | CL | |
| 201401132101 | VICKSBURG | NAVARRE AV | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-001 | 874.00 | CL | |
| 201401132001 | WEST END BL | CHAPELLE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-033 | 179.00 | CL | |
| 201401131701 | BUCHANAN | ST BERNARD AV | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-048 | 460.00 | CL | |
| 201401131601 | ALFRED | MANDOLIN | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-043 | 179.00 | CL | |
| 201401131501 | JUMONVILLE | MANDOLIN | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-039 | 179.00 | CL | |
| 201401131401 | HARRISON AV | GIBSON | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-033 | 179.00 | CL | |
| 201401131301 | SENATE | JUMONVILLE | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-031 | 179.00 | CL | |
| 201401131201 | SENATE | DUPLESSIS | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-023 | 179.00 | CL | |
| 201401134001 | ALFRED | SERE | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-001 | 1,150.00 | CL | |
| 201401133901 | FREY PL | DUPLESSIS | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-026 | 736.00 | CL | |
| 201401133801 | PARIS AV | LAFRENIERE | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-020 | | CL | |
| 201401133701 | PARIS AV | PLEASURE | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-012 | | CL | |
| 201401133601 | LAFRENIERE | PARIS AV | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-011 | | CL | |
| 201401133501 | HAMBURG | I-610 | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-006 | | CL | |
| 201401133401 | LAFRENIERE | HAMBURG | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-005 | 414.00 | CL | |
| 201401133301 | SERE | HAMBURG | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-002 | 179.00 | CL | |
| 201401133201 | GIBSON | SERE | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-001 | 846.40 | CL | |
| 201401159501 | GEN HAIG | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-050 | 179.00 | CL | |
| 201401159401 | TOPAZ | GEN HAIG | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-047 | 179.00 | CL | |
| 201401158801 | E ROADWAY | N ROADWAY | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-010 | 179.00 | CL | |
| 201401158701 | BREAKWATER DR | N ROADWAY | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016A-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016A-006 | 179.00 | CL | |
| 201401158601 | LAKE AV | S ROADWAY | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 016-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 016-007 | | CL | |
| 201401158501 | W MARINERS COVE | HAMMOND HW | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-204 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-204 | 179.00 | CL | |
| 201401158401 | E MARINERS COVE | HAMMOND HW | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-202 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-202 | 736.00 | CL | |
| 201401158301 | HAY PL | RUE LE VILLE | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-054 | 179.00 | CL | |
| 201401158201 | PONTCHARTRAIN BL | HAY PL | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-050 | 179.00 | CL | |
| 201401158101 | HAMMOND HW | DERBES PL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-044 | 179.00 | CL | |
| 201401158001 | LAKE MARINA DR | REGENT | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-030 | 179.00 | CL | |
| 201401157901 | COLBERT | MOUTON | 05/02/2014 | 10/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-022 | | CL | |
| 201401157801 | ROBERT E LEE BL | LOUIS XIV | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-017 | 395.60 | CL | |
| 201401157701 | OPAL | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-057 | 179.00 | CL | |
| 201401157601 | LAKESHORE PK | RUBY | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-124 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-124 | 179.00 | CL | |
| 201401157501 | SAPPHIRE | WEST END BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-053 | 179.00 | CL | |
| 201401157401 | ROBERT E LEE BL | RING | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-047 | 179.00 | CL | |
| 201401157301 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-041 | 179.00 | CL | |
| 201401157201 | TOPAZ | ONYX | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-032 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401157101 | CRYSTAL | ONYX | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-027 | 179.00 | CL | |
| 201401157001 | TURQUOISE | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-084 | 179.00 | CL | |
| 201401156901 | TURQUOISE | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-080 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-080 | 179.00 | CL | |
| 201401156801 | JEWEL | BERYL | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-077 | 506.00 | CL | |
| 201401156701 | JEWEL | BERYL | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-075 | 524.40 | CL | |
| 201401156601 | BERYL | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-072 | 179.00 | CL | |
| 201401156501 | ZIRCON | TURQUOISE | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-069 | 179.00 | CL | |
| 201401156401 | LOUISVILLE | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-030 | 432.40 | CL | |
| 201401156301 | COLBERT | LANE | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-013 | 179.00 | CL | |
| 201401156201 | MILBERT AL | WALKER | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-029 | 179.00 | CL | |
| 201401156101 | BRAGG | MILNE BL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-025 | 179.00 | CL | |
| 201401156001 | MILNE BL | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-022 | 179.00 | CL | |
| 201401155901 | BIENAL AL | WALKER | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-004 | 179.00 | CL | |
| 201401155701 | COLBERT | CHAPELLE | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-039 | 487.60 | CL | |
| 201401155601 | COLBERT | CHAPELLE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-037 | 487.60 | CL | |
| 201401155501 | FILMORE AV | COLBERT | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-034 | 616.40 | CL | |
| 201401155401 | BIENAL AL | MOUTON | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-021 | | CL | |
| 201401155301 | CANAL BL | AMETHYST | 05/02/2014 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-011 | | CL | |
| 201401155201 | RING | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-002 | 506.00 | CL | |
| 201401155101 | VICNAL AL | WALKER | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-035 | 460.00 | CL | |
| 201401155001 | GERMAIN | LOUISVILLE | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-021 | 179.00 | CL | |
| 201401154901 | LOUIS XIV | GERMAIN | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-016 | 179.00 | CL | |
| 201401154801 | COLBERT | BRAGG | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-034 | 276.00 | CL | |
| 201401154701 | GERMAIN | VICNAL AL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-005 | 179.00 | CL | |
| 201401154601 | MILNE BL | KENILWORTH-BROOKS AL | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-049 | 368.00 | CL | |
| 201401154501 | KENILWORTH-BROOKS AL | COLBERT-MILNE AL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-044 | 179.00 | CL | |
| 201401154401 | CANAL BL | BROOKS | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-033 | 179.00 | CL | |
| 201401154301 | LOUIS XIV | PORTEOUS | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-006 | | CL | |
| 201401154201 | BIENAL AL | HARRISON AV | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-052 | 179.00 | CL | |
| 201401154101 | VICNAL AL | FRENCH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-039 | 179.00 | CL | |
| 201401154001 | BIENAL AL | HARRISON AV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-034 | 179.00 | CL | |
| 201401153901 | MILNE BL | BRAGG | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-014 | 395.60 | CL | |
| 201401153801 | LOUISVILLE | HARRISON AV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-008 | 179.00 | CL | |
| 201401153701 | PORTEOUS | VICNAL AL | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-042 | 179.00 | CL | |
| 201401137601 | HOSPITAL DR | BASEBALL DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-006 | | CL | |
| 201401137501 | BASEBALL DR | HOSPITAL DR | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-002 | 579.60 | CL | |
| 201401137401 | BASEBALL DR | HOSPITAL DR | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-001 | 644.00 | CL | |
| 201401137301 | BASEBALL DR | DIAGONAL DR | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-010 | 179.00 | CL | |
| 201401137101 | MARCONI DR | ZACHARY TAYLOR DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-008 | | CL | |
| 201401137001 | MARCONI DR | ZACHARY TAYLOR DR | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-004 | 598.00 | CL | |
| 201401136901 | MARCONI DR | ZACHARY TAYLOR DR | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-001 | 179.00 | CL | |
| 201401136201 | BELFAST | CRETE | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-073 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-073 | 179.00 | CL | |
| 201401136101 | SALTUS | DERBY PL | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-057 | 1,085.60 | CL | |
| 201401136001 | ROMULUS | TRAFALGAR | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-051 | 441.60 | CL | |
| 201401135901 | DESAIX BL | ALDEN PL | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-042 | 423.20 | CL | |
| 201401135801 | SALTUS | DESAIX BL | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-039 | | CL | |
| 201401135701 | DESAIX BL | TUNICA | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-033 | 179.00 | CL | |
| 201401135601 | WINTHROP PL | DESAIX BL | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 292-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 292-020 | 179.00 | CL | |
| 201401135501 | ROGER WILLIAMS | YUPON | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-016 | 179.00 | CL | |
| 201401135401 | ROGER WILLIAMS | YUPON | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-015 | 179.00 | CL | |
| 201401135301 | DESAIX BL | TENSAS | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-003 | 179.00 | CL | |
| 201401135201 | DESAIX BL | BEAUVOIR CT | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 276-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 276-001 | 179.00 | CL | |
| 201401135101 | MOSS | ST VINCENT | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 275-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 275-016 | 179.00 | CL | |
| 201401134901 | CITY PARK | ZACHARY TAYLOR DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-009 | | CL | |
| 201401166901 | FOLIAGE PK | TULIP LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-084 | 179.00 | CL | |
| 201401166801 | LILY LN | BREEZE PARK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-161 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-161 | 179.00 | CL | |
| 201401166701 | GERANIUM LN | CENTRAL PARK PL | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-155 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-155 | 179.00 | CL | |
| 201401166601 | FOLIAGE PK | BLUEBIRD | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-128 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-128 | 368.00 | CL | |
| 201401166501 | FILMORE AV | MARSHALL FOCH | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-025 | 524.40 | CL | |
| 201401166401 | AZALEA LN | MARCONI DR | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-066 | 179.00 | CL | |
| 201401166301 | FILMORE AV | GEN DIAZ | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-019 | 478.40 | CL | |
| 201401166201 | FILMORE AV | VICKSBURG | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-013 | 179.00 | CL | |
| 201401166101 | DAISY LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-010 | 179.00 | CL | |
| 201401166001 | MARCONI DR | DAISY LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-007 | 179.00 | CL | |
| 201401165901 | MARCONI DR | THRUSH | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-001 | 179.00 | CL | |
| 201401165801 | ROBERT E LEE BL | ARGONNE | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-059 | 736.00 | CL | |
| 201401165701 | ROBERT E LEE BL | VICKSBURG | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-054 | 179.00 | CL | |
| 201401165601 | CALLA LN | BREEZE PARK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-035 | 179.00 | CL | |
| 201401165501 | MARCONI DR | CALLA LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-031 | 179.00 | CL | |
| 201401165401 | ALTHEA LN | BREEZE PARK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-028 | 179.00 | CL | |
| 201401165301 | ALTHEA LN | BREEZE PARK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-026 | 179.00 | CL | |
| 201401165201 | MARCONI DR | ALTHEA LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-021 | 644.00 | CL | |
| 201401165101 | ARGONNE BL | FILMORE AV | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-031 | 179.00 | CL | |
| 201401165001 | HARRISON AV | MEMPHIS | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-043 | 179.00 | CL | |
| 201401164901 | FRENCH | MEMPHIS | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-036 | 179.00 | CL | |
| 201401164801 | MARSHALL FOCH | POLK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-045 | 179.00 | CL | |
| 201401164701 | ANTLOU AL | FRENCH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-025 | 179.00 | CL | |
| 201401164601 | FRENCH | ARGONNE | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-020 | 179.00 | CL | |
| 201401164501 | FILMORE AV | LOUPHIS AL | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-005 | 179.00 | CL | |
| 201401164401 | MARSHALL FOCH | LANE | 05/02/2014 | 04/16/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-036 | | CL | |
| 201401164301 | MEMPHIS | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-030 | 179.00 | CL | |
| 201401164201 | MEMPHIS | PORTEOUS | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-028 | 487.60 | CL | |
| 201401164101 | MARSHALL FOCH | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-020 | 179.00 | CL | |
| 201401164001 | ORLEANS AV | LANE | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-013 | 179.00 | CL | |
| 201401163901 | GEN DIAZ | CONRAD | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-006 | 487.60 | CL | |
| 201401163801 | PETROL AL | CHAPELLE | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-052 | | CL | |
| 201401163701 | LOUPHIS AL | GERMAIN | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-007 | 179.00 | CL | |
| 201401163601 | SARDONYX | AMETHYST | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-115 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-115 | 179.00 | CL | |
| 201401163501 | GEN HAIG | COSINO PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-018 | 179.00 | CL | |
| 201401163301 | KENILWORTH | GEN DIAZ | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-037 | 179.00 | CL | |
| 201401163201 | KENILWORTH | VICKSBURG | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-033 | 179.00 | CL | |
| 201401163101 | MARSHAL FOCH-ARGONNE AL | BROOKS | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-016 | 179.00 | CL | |
| 201401163001 | MEMBURG AL | BROOKS | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-002 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401162901 | ORLEANS AV | FLORIDA BL | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-070 | 368.00 | CL | |
| 201401162801 | GERMAIN | ORLEANS | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-038 | 179.00 | CL | |
| 201401162701 | GEN HAIG | GERMAIN | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-033 | 179.00 | CL | |
| 201401162601 | GERMAIN | ARGONNE BL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-027 | 179.00 | CL | |
| 201401162501 | POLK | MARSHALL FOCH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-024 | 179.00 | CL | |
| 201401162401 | ANTLOU AL | GERMAIN | 05/02/2014 | 04/16/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-015 | | CL | |
| 201401162301 | ADA PL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-027 | 179.00 | CL | |
| 201401162201 | GEN HAIG | TOPAZ | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-042 | 616.40 | CL | |
| 201401162101 | CRYSTAL | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-036 | 432.40 | CL | |
| 201401162001 | EMERALD | GEM | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-087 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-087 | 179.00 | CL | |
| 201401161901 | EMERALD | GEM | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-084 | 179.00 | CL | |
| 201401161801 | CANAL BL | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-080 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-080 | 179.00 | CL | |
| 201401161701 | RING | CANAL BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-077 | 179.00 | CL | |
| 201401161601 | ROBERT E LEE BL | CANAL BL | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-071 | 736.00 | CL | |
| 201401161501 | ROBERT E LEE BL | RING | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-068 | 644.00 | CL | |
| 201401161401 | TOPAZ | SARDONYX | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-111 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-111 | 179.00 | CL | |
| 201401161301 | CRYSTAL | SARDONYX | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-108 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-108 | 460.00 | CL | |
| 201401161201 | EMERALD | GEM | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-088 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-088 | 179.00 | CL | |
| 201401161101 | SARDONYX | GEM | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-102 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-102 | 179.00 | CL | |
| 201401161001 | SARDONYX | GEM | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-099 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-099 | 552.00 | CL | |
| 201401160901 | HOMEDALE AV | VICKSBURG | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-037 | 179.00 | CL | |
| 201401160801 | TOPAZ | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-045 | 179.00 | CL | |
| 201401160701 | AMETHYST | RUBY | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-120 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-120 | 179.00 | CL | |
| 201401160601 | AMETHYST | RUBY | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-115 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-115 | 506.00 | CL | |
| 201401160501 | TOPAZ | CAMEO | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-112 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-112 | 368.00 | CL | |
| 201401160401 | GARNET | LAKESHORE PK | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-109 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-109 | 179.00 | CL | |
| 201401160301 | CRYSTAL | CAMEO | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-101 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-101 | 179.00 | CL | |
| 201401160201 | AGATE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-028 | 179.00 | CL | |
| 201401160101 | AGATE | TURQUOISE | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-024 | 179.00 | CL | |
| 201401160001 | JADE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-021 | 179.00 | CL | |
| 201401159901 | JADE | TURQUOISE | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-019 | 179.00 | CL | |
| 201401159801 | GEN HAIG | JEWEL | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-015 | 179.00 | CL | |
| 201401159701 | EMERALD | GEN HAIG | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-009 | 179.00 | CL | |
| 201401159601 | AMETHYST | GEN HAIG | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-053 | 179.00 | CL | |
| 201501232501 | CATINA | FREMONT | 07/07/2015 | 06/25/2015 | SMAIN | MWH-ID. 7463-454<br>POINT REPAIR 334 TO 349' FROM SMH 213-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21 | COMPLETED POINT REPAIR 334 TO 349' FROM SMH 213-018 | 10,005.00 | CL | |
| 201501220901 | CATINA | FREMONT | 07/06/2015 | 06/25/2015 | SMAIN | MWH-ID. 7463-454<br>POINT REPAIR 124' TO 136' FROM SMH 213-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21 | COMPLETED POINT REPAIR 124' TO 136' FROM SMH 213-018 | 10,005.00 | CL | |
| 201501220801 | CATINA | FREMONT | 07/06/2015 | 06/25/2015 | SMAIN | MWH-ID. 7463-454 P<br>POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21 | POINT REPAIR REPLACE SERVICE 74' FROM SMH 213-005 | 10,915.00 | CL | |
| 201501045701 | CANAL BL | ST LOUIS | 06/05/2015 | 07/15/2015 | SMAIN | MWH-ID. 7463-892 RELOCATE SEWER MAIN FROM SMH 228-017 TO 219-033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | RELOCATED SEWER MAIN FROM SMH 228-017 TO 219-033 | | CL | |
| 201500476001 | PERLITA DR | FRANKFORT | 03/02/2015 | 05/21/2015 | SMAIN | MWH-ID. 7463-1002<br>SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA CIPP LINER 76' FROM SMH 300-019 | | CL | |
| 201402322401 | CATINA-MILNE AL | RINGOLD | 11/04/2014 | 08/13/2014 | SLINE | MWH-ID. 7463-891<br>FULL LINING OF PIPE FROM SMH 212-019 TO 212-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED FULL LINING OF PIPE FROM SMH 212-019 TO 212-024 | 12,936.00 | CL | |
| 201402322301 | CATINA-MILNE AL | RINGOLD | 11/04/2014 | 08/06/2014 | SLEAD | MWH-ID. 7463-891<br>SERVICE POINT REPAIR 177' FROM SMH 212-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED SERVICE POINT REPAIR 177' FROM SMH 212-019 | 4,748.00 | CL | |
| 201402322201 | CATINA-MILNE AL | RINGOLD | 11/04/2014 | 08/06/2014 | SLEAD | MWH-ID. 7463-891<br>SERVICE POINT REPAIR 128' FROM SMH 212-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED SERVICE POINT REPAIR 128' FROM SMH 212-019 | 4,748.00 | CL | |
| 201402322101 | CATINA-MILNE AL | RINGOLD | 11/04/2014 | 08/06/2014 | SLEAD | MWH-ID. 7463-891<br>SERVICE POINT REPAIR 63' FROM SMH 212-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED SERVICE POINT REPAIR 63' FROM SMH 212-019 | 4,748.00 | CL | |
| 201402235101 | LOUIS XIV | SCOTT AL | 10/21/2014 | 11/19/2014 | SMAIN | MWH-ID. 7463-999<br>POINT REPAIR 250' TO 262' FROM SMH 220-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 250' TO 262' FROM SMH 220-024 | 4,500.00 | CL | |
| 201402235001 | LOUIS XIV | SCOTT AL | 10/21/2014 | 11/18/2014 | SMAIN | MWH-ID. 7463-999<br>POINT REPAIR 174' TO 186' FROM SMH 220-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 174' TO 186' FROM SMH 220-024 | 4,500.00 | CL | |
| 201402234901 | LOUIS XIV | SCOTT AL | 10/21/2014 | 11/24/2014 | SLINE | MWH-ID. 7463-999<br>FULL LINING OF PIPE FROM SMH 220-024 TO 220-023<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED FULL LINING OF PIPE FROM SMH 220-024 TO 220-023 | 10,480.00 | CL | |
| 201401392901 | LOUISVILLE | HARRISON AV | 06/03/2014 | 12/16/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 224'-236' FROM SMH 222-008<br>ESSA2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008 | | CL | |
| 201401218301 | W ROBERT E LEE BL | REGENT | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-021 | 179.00 | CL | |
| 201401218201 | FLEUR DE LIS DR | HAMMOND HW | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-010 | 179.00 | CL | |
| 201401218101 | BELLAIRE DR | 39TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-043 | 179.00 | CL | |
| 201401218001 | 38TH | AVENUE A | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-036 | 179.00 | CL | |
| 201401217901 | FLEUR DE LIS DR | 10TH | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-P3 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-P3 | | CL | |
| 201401217701 | FLEUR DE LIS DR | 14TH | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-033 | 179.00 | CL | |
| 201401217601 | 14TH | BELLAIRE DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-017 | 179.00 | CL | |
| 201401217501 | 14TH | BELLAIRE DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-008 | 179.00 | CL | |
| 201401217401 | 37TH | CENTER | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-002 | 179.00 | CL | |
| 201401217301 | BELLAIRE DR | 22ND | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-043 | 552.00 | CL | |
| 201401217201 | 30TH | FLEUR DE LIS DR | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-035 | 179.00 | CL | |
| 201401217101 | 26TH | FLEUR DE LIS DR | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-029 | 179.00 | CL | |
| 201401217001 | 22ND | PONTCHARTRAIN BL | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-022 | 179.00 | CL | |
| 201401216901 | COUNTRY CLUB DR | ACADEMY DR | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-007 | 1,104.00 | CL | |
| 201401216801 | COUNTRY CLUB DR | CHERLYN DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-003 | 179.00 | CL | |
| 201401216701 | COUNTRY CLUB DR | CHERLYN DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-002 | 179.00 | CL | |
| 201401216601 | FAIRWAY DR | HEDWIGE LN | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-037 | 506.00 | CL | |
| 201401216501 | FAIRWAY DR | HEDWIGE LN | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-036 | 179.00 | CL | |
| 201401216401 | MARGUERITE | BELLAIRE DR | 05/02/2014 | 10/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-017 | | CL | |
| 201401216301 | METAIRIE RD | MARYLAND DR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-020 | | CL | |
| 201401216201 | BELLAIRE DR | HEDWIGE LN | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-010 | | CL | |
| 201401216101 | HEDWIGE LN | MARYLAND DR | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-006 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401215901 | BELLAIRE DR | NATALIE LN | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-028 | 179.00 | CL | |
| 201401215801 | METAIRIE RD | BELLAIRE DR | 05/02/2014 | 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-026 | | CL | |
| 201401215701 | FAIRWAY DR | METAIRIE RD | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-025 | 179.00 | CL | |
| 201401215601 | FAIRWAY DR | NATALIE LN | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-023 | 179.00 | CL | |
| 201401215501 | FAIRWAY DR | NATALIE LN | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 006-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 006-022 | | CL | |
| 201401215401 | EVELYN CT | MARCIA AV | 05/02/2014 | 09/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-010 | 506.00 | CL | |
| 201401215301 | EVELYN CT | MARCIA AV | 05/02/2014 | 09/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-009 | 644.00 | CL | |
| 201401215201 | MARCIA AV | EVELYN CT | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-007 | 179.00 | CL | |
| 201401215101 | JACQUELYN CT | MARCIA AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-006 | 179.00 | CL | |
| 201401215001 | MARCIA AV | JACQUELYN CT | 05/02/2014 | 09/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-005 | 874.00 | CL | |
| 201401214901 | JACQUELYN CT | MARCIA AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-002 | 179.00 | CL | |
| 201401214801 | COUNTRY CLUB DR | CHERLYN DR | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-008 | 179.00 | CL | |
| 201401214701 | DAYNA CT | MARCIA AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-019 | 179.00 | CL | |
| 201401214601 | BELLAIRE DR | MARCIA AV | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-016 | 179.00 | CL | |
| 201401214501 | BELLAIRE DR | MARCIA AV | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-014 | 179.00 | CL | |
| 201401214401 | BELLAIRE DR | COUNTRY CLUB DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-013 | 179.00 | CL | |
| 201401214301 | COUNTRY CLUB DR | BELLAIRE DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-012 | 179.00 | CL | |
| 201401214201 | COUNTRY CLUB DR | BELLAIRE DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-011 | 179.00 | CL | |
| 201401214101 | COUNTRY CLUB DR | MARCIA AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-010 | 179.00 | CL | |
| 201401214001 | COUNTRY CLUB DR | MARCIA AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-009 | 179.00 | CL | |
| 201401213901 | W HARNEY | VETERANS | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-025 | | CL | |
| 201401213801 | FLEUR DE LIS DR | W HARNEY | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-022 | 920.00 | CL | |
| 201401213701 | BELLAIRE DR | W KENILWORTH | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-020 | 179.00 | CL | |
| 201401213601 | LESLIE LN | BELLAIRE DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-017 | 179.00 | CL | |
| 201401213501 | LESLIE LN | FLEUR DE LIS DR | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-016 | 855.60 | CL | |
| 201401213401 | W KENILWORTH | MARCIA AV | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-014 | | CL | |
| 201401213301 | FLEUR DE LIS DR | W BROOKS | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-012 | 179.00 | CL | |
| 201401213201 | SYLVIA DR | W KENILWORTH | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-011 | | CL | |
| 201401213101 | MARCIA AV | SHARON DR | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-008 | 616.40 | CL | |
| 201401213001 | SHARON DR | MARCIA AV | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-005 | 708.40 | CL | |
| 201401212901 | BELLAIRE DR | COUNTRY CLUB DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-019 | 179.00 | CL | |
| 201401212801 | BELLAIRE DR | ACADEMY DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-018 | 179.00 | CL | |
| 201401212701 | BELLAIRE DR | ACADEMY DR | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-017 | 179.00 | CL | |
| 201401212601 | CHERLYN DR | ACADEMY DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-016 | 179.00 | CL | |
| 201401212501 | CHERLYN DR | COUNTRY CLUB DR | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-014 | 736.00 | CL | |
| 201401212401 | MARCIA AV | ACADEMY DR | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-013 | 644.00 | CL | |
| 201401212301 | PONTCHARTRAIN BL | LAKE MARINA DR | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-029 | 644.00 | CL | |
| 201401212201 | REGENT | LAKE MARINA DR | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-025 | 1,058.00 | CL | |
| 201401212101 | REGENT | ROBERT E LEE BL | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-024 | | CL | |
| 201401212001 | HAMMOND HW | DERBES PL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-015 | | CL | |
| 201401211901 | HAMMOND HW | KENISON | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-012 | 179.00 | CL | |
| 201401211801 | FLEUR DE LIS DR | HAMMOND HW | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-007 | 179.00 | CL | |
| 201401211701 | AVENUE A | 38TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-044 | 179.00 | CL | |
| 201401211601 | PONTCHARTRAIN BL | 38TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-038 | 179.00 | CL | |
| 201401211501 | AVENUE A | 40TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-037 | 179.00 | CL | |
| 201401211401 | AVENUE B | 38TH | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-034 | | CL | |
| 201401211301 | PONTCHARTRAIN BL | 40TH | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-032 | 616.40 | CL | |
| 201401211201 | 40TH | AVENUE B | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-031 | 179.00 | CL | |
| 201401211101 | SPENCER AV | FLEUR DE LIS DR | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-020 | 179.00 | CL | |
| 201401211001 | FLEUR DE LIS DR | SPENCER AV | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-019 | 800.40 | CL | |
| 201401210901 | STAFFORD PL | BELLAIRE DR | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-018 | 179.00 | CL | |
| 201401210801 | STAFFORD PL | BELLAIRE DR | 05/02/2014 | 10/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-017 | | CL | |
| 201401210701 | W HARRISON AV | BELLAIRE DR | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-006 | | CL | |
| 201401210601 | 18TH | PONTCHARTRAIN BL | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-041 | 598.00 | CL | |
| 201401210501 | 18TH | FLEUR DE LIS DR | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-040 | 662.40 | CL | |
| 201401210401 | FLEUR DE LIS DR | 16TH | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-036 | 179.00 | CL | |
| 201401210301 | 14TH | PONTCHARTRAIN BL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-035 | 179.00 | CL | |
| 201401210201 | 10TH | PONTCHARTRAIN BL | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-032 | | CL | |
| 201401210101 | BELLAIRE DR | 16TH | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-024 | 179.00 | CL | |
| 201401210001 | FLEUR DE LIS DR | 14TH | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-015 | 179.00 | CL | |
| 201401209901 | 12TH | PONTCHARTRAIN BL | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-012 | 524.40 | CL | |
| 201401209801 | 12TH | BELLAIRE DR | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-005 | 616.40 | CL | |
| 201401209701 | 10TH | BELLAIRE DR | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 011-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 011-003 | | CL | |
| 201401209501 | FLEUR DE LIS DR | W KENILWORTH | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-033 | 179.00 | CL | |
| 201401209401 | W BROOKS | FLEUR DE LIS DR | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-031 | 179.00 | CL | |
| 201401209301 | FLEUR DE LIS DR | W BROOKS | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-030 | 179.00 | CL | |
| 201401209201 | SHARON DR | VETERANS | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-026 | | CL | |
| 201401208901 | PONTCHARTRAIN BL | 28TH | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-045 | 179.00 | CL | |
| 201401208801 | PONTCHARTRAIN BL | 32ND | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-037 | 487.60 | CL | |
| 201401208701 | 30TH | PONTCHARTRAIN BL | 05/02/2014 | 10/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-036 | | CL | |
| 201401208601 | FLEUR DE LIS DR | 30TH | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-034 | 736.00 | CL | |
| 201401208501 | FLEUR DE LIS DR | 28TH | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-031 | 179.00 | CL | |
| 201401208401 | FLEUR DE LIS DR | W HARRISON AV | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-025 | 179.00 | CL | |
| 201401208301 | PONTCHARTRAIN BL | 20TH | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-024 | 460.00 | CL | |
| 201401208201 | 30TH | BELLAIRE DR | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-019 | 179.00 | CL | |
| 201401208101 | 30TH | FLEUR DE LIS DR | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-018 | 570.40 | CL | |
| 201401208001 | 28TH | FLEUR DE LIS DR | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-015 | 552.00 | CL | |
| 201401207901 | BELLAIRE DR | 28TH | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-012 | 708.40 | CL | |
| 201401207801 | BELLAIRE DR | 22ND | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-011 | 179.00 | CL | |
| 201401207701 | 26TH | BELLAIRE DR | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-009 | 736.00 | CL | |
| 201401207601 | FLEUR DE LIS DR | 26TH | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-007 | 179.00 | CL | |
| 201401207501 | BELLAIRE DR | STAFFORD PL | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-015 | 179.00 | CL | |
| 201401207401 | FLEUR DE LIS DR | SPENCER AV | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-012 | 179.00 | CL | |
| 201401207301 | FLEUR DE LIS DR | 40TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-009 | 179.00 | CL | |
| 201401207201 | FLEUR DE LIS DR | 38TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-001 | 179.00 | CL | |
| 201401207101 | AVENUE B | TACOMA | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-061 | 179.00 | CL | |
| 201401206901 | 34TH | AVENUE A | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-051 | 179.00 | CL | |
| 201401206801 | PONTCHARTRAIN BL | 36TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-043 | 579.60 | CL | |
| 201401206701 | AVENUE B | PORTLAND | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-037 | 179.00 | CL | |
| 201401206601 | 36TH | AVENUE B | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-035 | | CL | |
| 201401206501 | FLEUR DE LIS DR | 33RD | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-033 | 179.00 | CL | |
| 201401206401 | TACOMA | FLEUR DE LIS DR | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-026 | | CL | |
| 201401206301 | SEATTLE | BELLAIRE DR | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-008 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401206201 | CENTER | SEATTLE | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-007 | 179.00 | CL | |
| 201401206101 | 37TH | FLEUR DE LIS DR | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-006 | 920.00 | CL | |
| 201401206001 | FLEUR DE LIS DR | 37TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 013-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 013-005 | 179.00 | CL | |
| 201401205901 | FAIRWAY DR | MARGUERITE | 05/02/2014 | 10/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-018 | | CL | |
| 201401205801 | BELLAIRE DR | HEDWIGE LN | 05/02/2014 | 10/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 007-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 007-011 | | CL | |
| 201401205601 | MARCIA AV | EVELYN CT | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-011 | 179.00 | CL | |
| 201401205501 | EVELYN CT | MARCIA AV | 05/02/2014 | 09/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-008 | 644.00 | CL | |
| 201401205401 | JACQUELYN CT | MARCIA AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-004 | 460.00 | CL | |
| 201401205301 | MARCIA AV | JACQUELYN CT | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-001 | 179.00 | CL | |
| 201401205201 | BELLAIRE DR | MARCIA AV | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-015 | 179.00 | CL | |
| 201401205101 | FLEUR DE LIS DR | SHARON DR | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-023 | | CL | |
| 201401205001 | BELLAIRE DR | SHARON DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-018 | 179.00 | CL | |
| 201401204901 | FLEUR DE LIS DR | W KENILWORTH | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-013 | 179.00 | CL | |
| 201401204801 | SYLVIA DR | SHARON DR | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 010-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 010-010 | 644.00 | CL | |
| 201401204701 | REGENT | LAKE MARINA DR | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-026 | 179.00 | CL | |
| 201401204101 | TURQUOISE | GEM | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-092 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-092 | 179.00 | CL | |
| 201401204001 | NASTURTIUM LN | ROBERT E LEE BL | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-141 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-141 | | CL | |
| 201401203901 | FLORAL LN | GULL | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-019 | 179.00 | CL | |
| 201401203801 | BEAUREGARD DR | LAKESHORE DR | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-063 | 524.40 | CL | |
| 201401203701 | LARKSPUR LN | ROBERT E LEE BL | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-104 | PERFOREDM ADJUSTMENTS AND REPAIRS TO SMH 237A-104 | 179.00 | CL | |
| 201401203601 | GRANADA DR | PERLITA | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-029 | 179.00 | CL | |
| 201401203401 | CHERLYN DR | COUNTRY CLUB DR | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-004 | 179.00 | CL | |
| 201401203301 | COUNTRY CLUB DR | CHERLYN DR | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-001 | 179.00 | CL | |
| 201401203101 | COUNTRY CLUB DR | CHERLYN DR | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 008-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 008-006 | 179.00 | CL | |
| 201401203001 | EVELYN CT | MARCIA AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 009-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 009-012 | 179.00 | CL | |
| 201401170701 | ROBERT E LEE BL | CRANE | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-102 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-102 | 552.00 | CL | |
| 201401170501 | ROBERT E LEE BL | PANSY LN | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-095 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-095 | 736.00 | CL | |
| 201401170401 | CARTIER AV | GRANADA DR | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-039 | | CL | |
| 201401170301 | STADIUM DR | ROOSEVELT MALL | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-045 | | CL | |
| 201401170201 | ROOSEVELT MALL | MARCONI DR | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-041 | | CL | |
| 201401170101 | STADIUM DR | VICTORY AV | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-039 | | CL | |
| 201401170001 | MARCONI DR | ROOSEVELT MALL | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-035 | | CL | |
| 201401169901 | MADRID | CARTIER AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-032 | 179.00 | CL | |
| 201401169801 | PERLITA | BURBANK DR | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-021 | 179.00 | CL | |
| 201401169701 | ATHIS | CARTIER AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-009 | 179.00 | CL | |
| 201401169601 | ALFRED | PRESSBURG | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 246-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 246-012 | | CL | |
| 201401169501 | CARTIER AV | MENDEZ | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-024 | 179.00 | CL | |
| 201401169401 | PERLITA | CRESCENT DR | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-007 | 179.00 | CL | |
| 201401169301 | LARKSPUR LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-137 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-137 | 432.40 | CL | |
| 201401169201 | ROBERT E LEE BL | DOVE | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-105 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-105 | 579.60 | CL | |
| 201401169101 | FLORAL LN | KILLDEER | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-027 | 179.00 | CL | |
| 201401169001 | GARDINA LN | FLORAL PARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-024 | 179.00 | CL | |
| 201401168901 | ROBERT E LEE BL | HERON | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-021 | 552.00 | CL | |
| 201401168801 | ROBERT E LEE BL | FLAMINGO | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-003 | 179.00 | CL | |
| 201401168701 | BEGONIA LN | FLORAL PARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-016 | 179.00 | CL | |
| 201401168601 | FLORAL PARK | S LARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-075 | 552.00 | CL | |
| 201401168501 | LAKESHORE DR | BEAUREGARD AV | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-065 | 179.00 | CL | |
| 201401168401 | BEAUREGARD DR | ORIOLE | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-062 | 179.00 | CL | |
| 201401168301 | ROBERT E LEE BL | CACTUS LN | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-037 | 179.00 | CL | |
| 201401168201 | BEAUREGARD DR | KILLDEER | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-047 | 179.00 | CL | |
| 201401168101 | ZEPHYR PARK | ZINNIA LN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-118 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-118 | 179.00 | CL | |
| 201401168001 | ROBERT E LEE BL | HYDRANGEA LN | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-109 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-109 | 579.60 | CL | |
| 201401167901 | HYBISCUS LN | WARBLER | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-057 | 598.00 | CL | |
| 201401167801 | NASTURTIUM LN | FOLIAGE PK | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-145 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-145 | | CL | |
| 201401167701 | BREEZE PARK | WARBLER | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-052 | 179.00 | CL | |
| 201401167601 | BREEZE PARK | SWALLOW | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-050 | 487.60 | CL | |
| 201401167501 | MARCONI DR | BREEZE PARK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-047 | 179.00 | CL | |
| 201401167401 | LAKEVIEW PARK | RAIL | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-124 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-124 | 579.60 | CL | |
| 201401167301 | PETUNIA LN | TERN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-119 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-119 | 179.00 | CL | |
| 201401167201 | HOLLYHOCK LN | TERN | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-115 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-115 | 179.00 | CL | |
| 201401167101 | OZONE PK | HOLLYHOCK LN | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-113 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-113 | 690.00 | CL | |
| 201401167001 | LILY LN | WREN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-090 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-090 | 179.00 | CL | |
| 201401134801 | CITY PARK | ZACHARY TAYLOR DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 259-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 259-007 | | CL | |
| 201401134701 | FLORIDA AV | WILSHIRE PL | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-001 | 179.00 | CL | |
| 201401134601 | ALFRED | SERE | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-028 | 179.00 | CL | |
| 201401134501 | FLORIDA AV | PORTAGE PL | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-014 | 736.00 | CL | |
| 201401134401 | ALFRED | FLORIDA AV | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-013 | 920.00 | CL | |
| 201401134301 | ALFRED | SERE | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-011 | 1,104.00 | CL | |
| 201401134201 | SERE | CADILLAC | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-007 | | CL | |
| 201401134101 | SERE | ALFRED | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 294-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 294-002 | 552.00 | CL | |
| 201401133101 | FLORIDA BL | MILNE BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-048 | 179.00 | CL | |
| 201401133001 | AYMARD CT | HAWTHORNE PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-041 | 179.00 | CL | |
| 201401132901 | DOWNS | WESTEND AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-027 | 179.00 | CL | |
| 201401132801 | ROBERT E LEE BL | WEST END BL | 05/02/2014 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-015 | | CL | |
| 201401132601 | WUERPEL | SMITH | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-003 | 179.00 | CL | |
| 201401132501 | CATINA | HARRISON AV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-016 | 179.00 | CL | |
| 201401132401 | WUERPEL | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-012 | 303.60 | CL | |
| 201401132301 | CANAL BL | KENILWORTH | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-009 | | CL | |
| 201401131101 | MILTON | GIBSON | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-017 | 1,306.40 | CL | |
| 201401131001 | MILTON | DUPLESSIS | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-016 | 800.40 | CL | |
| 201401130901 | JUMONVILLE | MILTON | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 297-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 297-002 | 179.00 | CL | |
| 201401130801 | ST DENIS | CADILLAC | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-026 | 179.00 | CL | |
| 201401130701 | ENCAMPMENT | MILTON | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-017 | 179.00 | CL | |
| 201401130601 | MILTON | CADILLAC | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-012 | 644.00 | CL | |
| 201401130501 | PELOPIDAS | ST BERNARD AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 296-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 296-002 | 179.00 | CL | |
| 201401130401 | FLORIDA AV | MOSS | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 295-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 295-011 | 276.00 | CL | |
| 201401129301 | MIRABEAU AV | MARJORIE LN | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-047 | 179.00 | CL | |
| 201401129201 | OWENS BL | CARTIER AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-027 | 179.00 | CL | |
| 201401129101 | SYBIL | MANDOLIN | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 298-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 298-018 | 179.00 | CL | |
| 201401129001 | ST DENIS | HAVANA | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-025 | | CL | |
| 201401128901 | REPUBLIC | MILTON | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-024 | | CL | |
| 201401128801 | MILTON | BRUXELLES | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-018 | | CL | |
| 201401128701 | MILTON | PARIS AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-008 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401128601 | ST DENIS | PARIS AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-005 | 179.00 | CL | |
| 201401127601 | MIRABEAU AV | PRATT DR | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-029 | | CL | |
| 201401127501 | KING DR | MOORE DR | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-025 | | CL | |
| 201401127401 | MOORE DR | KING DR | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-018 | | CL | |
| 201401127301 | MILES DR | OVERTON DR | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-011 | | CL | |
| 201401127201 | PRATT DR | VAN AV | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 316-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 316-002 | | CL | |
| 201401127101 | RAYNE DR | CHURCHILL DR | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-033 | | CL | |
| 201401127001 | VAN AV | RAYNE DR | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-028 | | CL | |
| 201401126901 | PARIS AV | SENATE | 05/02/2014 | 09/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 315-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 315-003 | 460.00 | CL | |
| 201401126801 | VIRGIL BL | LONDON AV | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-034 | | CL | |
| 201401126701 | HAVANA PL | ST DENIS | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-032 | | CL | |
| 201401126601 | MILTON | HAVANA PL | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-031 | | CL | |
| 201401126501 | VIRGIL BL | MILTON | 05/02/2014 | 03/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 314-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 314-029 | | CL | |
| 201401126201 | CATINA | POLK | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-009 | 460.00 | CL | |
| 201401125801 | WOODLAWN | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-017 | 179.00 | CL | |
| 201401125701 | HAWTHORNE PL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-012 | 179.00 | CL | |
| 201401125601 | HOMEDALE AV | CANAL BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-007 | 179.00 | CL | |
| 201401125301 | LANE | WUERPEL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-001 | 179.00 | CL | |
| 201401125201 | CATINA-MILNE AL | POLK | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-018 | 179.00 | CL | |
| 201401125101 | WEST END BL | RINGOLD | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-012 | 179.00 | CL | |
| 201401123801 | PARIS AV | ROBERT E LEE BL | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-005 | 179.00 | CL | |
| 201401123701 | PARIS AV | BURBANK DR | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-003 | 179.00 | CL | |
| 201401123601 | PRENTISS AV | PARIS AV | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318A-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318A-001 | 966.00 | CL | |
| 201401123501 | PARIS AV | CRESCENT DR | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 318-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 318-003 | 179.00 | CL | |
| 201401082901 | HUMANITY | A P TUREAUD AV | 05/02/2014 | 05/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 313-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 313-030 | | CL | |
| 201401079301 | DUPLESSIS | SERE | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 293-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 293-015 | 644.00 | CL | |
| 201401078001 | HOSPITAL DR | BASEBALL DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 258-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 258-004 | | CL | |
| 201401077801 | MARCONI DR | ZACHARY TAYLOR DR | 05/02/2014 | 09/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 257-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 257-007 | 552.00 | CL | |
| 201401072301 | W MARINERS COVE | HAMMOND HW | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 015-205 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 015-205 | 579.60 | CL | |
| 201401067901 | FLEUR DE LIS DR | 30TH | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 012-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 012-017 | 708.40 | CL | |
| 201401067801 | SPENCER AV | BELLAIRE DR | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-013 | 179.00 | CL | |
| 201401067601 | BELLAIRE DR | 39TH | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 014-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 014-006 | 179.00 | CL | |
| 201502840501 | MIRABEAU AV | ST BERNARD AV | 10/07/2015 | 03/24/2015 | SLEAD | MWH-ID. 7463-519<br>POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | POINT REPAIR REPLACE SERVICE 79' FROM SMH 242-029 | | CL | |
| 201502840601 | MIRABEAU AV | ST BERNARD AV | 10/07/2015 | 03/24/2015 | SLEAD | MWH-ID. 7463-519<br>POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 242-029 | 10,000.00 | CL | |
| 201502840701 | MIRABEAU AV | ST BERNARD AV | 10/07/2015 | 06/30/2015 | SLINE | MWH-ID. 7463-519<br>FULL LINING FROM SMH 242-029 TO 242-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING FROM SMH 242-029 TO 242-028 | 23,306.00 | CL | |
| 201000478801 | BELLAIRE DR | 26TH | 03/10/2010 | 12/09/2010 | SMAIN | MWH-ID. 7463-020<br>POINT REPAIR 100' TO 122' FROM SMH 012-010<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 100' TO 122' FROM SMH 012-010 | 6,705.40 | CL | |
| 201000478901 | BELLAIRE DR | 28TH | 03/10/2010 | 02/14/2011 | SMAIN | MWH-ID. 7463-021<br>POINT REPAIR 53' TO 65' FROM SMH 012-012<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 53' TO 65' FROM SMH 012-012 | 1,500.20 | CL | |
| 201000477401 | MARCIA AV | W KENILWORTH | 03/10/2010 | 12/21/2010 | SMAIN | MWH-ID. 7463-016<br>POINT REPAIR 0' TO 12' FROM SMH 010-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 0' TO 12' FROM SMH 010-008 | 5,703.70 | CL | |
| 201000478201 | MARCIA AV | W KENILWORTH | 03/10/2010 | 02/16/2011 | SMAIN | MWH-ID. 7463-017<br>POINT REPAIR 334' TO 348' FROM SMH 010-009<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 334' TO 348' FROM SMH 010-009 | 3,700.00 | CL | |
| 201000478601 | 14TH | BELLAIRE DR | 03/10/2010 | 12/05/2010 | SLEAD | MWH-ID. 7463-018<br>SERVICE POINT REPAIR 42' FROM SMH 011-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 42' FROM SMH 011-017 | 1,501.70 | CL | |
| 201000557601 | MARCIA AV | W KENILWORTH | 03/20/2010 | 12/21/2010 | SLEAD | MWH-ID. 7463-016<br>SERVICE POINT REPAIR FROM 307' FROM SMH 010-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | REPAIR WAS MADE 307 FT FROM USMH | 8,704.40 | CL | |
| 201000557801 | MARCIA AV | W KENILWORTH | 03/20/2010 | 12/21/2010 | SLEAD | MWH-ID. 7463-017<br>SERVICE POINT REPAIR 236' FROM SMH 010-009<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR 236' MADE FROM SMH 010-009 COMPLETED | 6,703.31 | CL | |
| 201000558001 | 14TH | BELLAIRE DR | 03/20/2010 | 02/10/2011 | SLEAD | MWH-ID. 7463-018<br>SERVICE POINT REPAIR 263' FROM SMH 011-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 263' FROM SMH 011-017 | 1,501.60 | CL | |
| 201000558201 | 16TH | PONTCHARTRAIN BL | 03/20/2010 | 01/04/2011 | SLEAD | MWH-ID. 7463-019<br>SERVICE POINT REPAIR 84' FROM SMH 011-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 84' FROM SMH 011-038 | 5,201.20 | CL | |
| 201000559101 | BELLAIRE DR | 30TH | 03/20/2010 | 12/30/2010 | SMAIN | MWH-ID. 7463-022<br>POINT REPAIR 416' TO 425' FROM SMH 012-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 416' TO 425' FROM SMH 012-013 | 3,700.00 | CL | |
| 201000559001 | BELLAIRE DR | 30TH | 03/20/2010 | 12/29/2010 | SMAIN | MWH-ID. 7463-022<br>POINT REPAIR 368' TO 380' FROM SMH 012-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 368' TO 380' FROM SMH 012-013 | 5,201.60 | CL | |
| 201000558901 | BELLAIRE DR | 28TH | 03/20/2010 | 02/15/2011 | SLEAD | MWH-ID. 7463-021<br>SERVICE POINT REPAIR 290' FROM SMH 012-012<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 290' FROM SMH 012-012 | 1,502.80 | CL | |
| 201000558801 | BELLAIRE DR | 26TH | 03/20/2010 | 11/01/2011 | SLINE | MWH-ID. 7463-020<br>FULL LINING OF SMH 011-038 TO 011-037<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | COMPLETED FULL LINING OF SMH 011-038 TO 011-037 | 7,186.00 | CL | |
| 201000558701 | BELLAIRE DR | 26TH | 03/20/2010 | 12/08/2010 | SMAIN | MWH-ID. 7463-020<br>POINT REPAIR 197' TO 209' FROM SMH 012-010<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR 197' TO 209' MADE FROM SMH 012-010 | 3,700.00 | CL | |
| 201000558601 | 16TH | PONTCHARTRAIN BL | 03/20/2010 | 05/31/2011 | SLINE | MWH-ID. 7463-019<br>FULL LINING OF SMH 011-038 TO 011-037<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | COMPLETED FULL LINING OF SMH 011-038 TO 011-037 | 11,500.00 | CL | |
| 201000558501 | 16TH | PONTCHARTRAIN BL | 03/20/2010 | 01/11/2011 | SMAIN | MWH-ID. 7463-019<br>POINT REPAIR 259' TO 282' FROM SMH 011-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR 259' TO 282' MADE FROM SMH 011-038 | 6,101.70 | CL | |
| 201000558401 | 16TH | PONTCHARTRAIN BL | 03/20/2010 | 01/10/2011 | SMAIN | MWH-ID. 7463-019<br>POINT REPAIR 144' TO 179' FROM SMH 011-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 144' TO 179' FROM SMH 011-038 | 10,504.60 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201000558301 | 16TH | PONTCHARTRAIN BL | 03/20/2010 | 01/12/2011 | SLEAD | MWH-ID. 7463-019<br>SERVICE POINT REPAIR 376' FROM SMH 011-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 376' FROM SMH 011-038 | 6,701.00 | CL | |
| 201100966501 | 35TH | CENTER | 06/10/2011 | 10/04/2011 | SMAIN | MWH-ID. 7463-079<br>POINT REPAIR 382' TO 394' FROM SMH 013-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | POINT REPAIR 382' TO 394' FROM SMH 013-019 COMPLETED | 3,700.00 | CL | |
| 201000559301 | BELLAIRE DR | 30TH | 03/20/2010 | 11/01/2011 | SLINE | MWH-ID. 7463-022<br>FULL LINING OF SMH 012-013 TO 012-012<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4-022 | COMPLETED FULL LINING OF SMH 012-013 TO 012-012 | 12,122.50 | CL | |
| 201000559201 | BELLAIRE DR | 30TH | 03/20/2010 | 12/28/2010 | SLEAD | MWH-ID. 7463-022<br>SERVICE POINT REPAIR 222' FROM SMH 012-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 22' FROM SMH 012-013 | 5,201.40 | CL | |
| 201000558101 | 14TH | BELLAIRE DR | 03/20/2010 | 02/10/2011 | SLEAD | MWH-ID. 7463-018<br>SERVICE POINT REPAIR 307' FROM SMH 011-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | COMPLETED SERVICE POINT REPAIR 307' FROM SMH 011-017 | 5,201.40 | CL | |
| 201000557901 | 14TH | BELLAIRE DR | 03/20/2010 | 02/09/2011 | SLEAD | MWH-ID. 7463-018<br>SERVICE POINT REPAIR 102' FROM SMH 011-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 102' FROM SMH 011-017 | 1,501.80 | CL | |
| 201000557701 | MARCIA AV | W KENILWORTH | 03/20/2010 | 03/19/2015 | SLINE | MWH-ID. 7463-016<br>FULL LINING OF SMH 010-008 TO 010-005<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | COMPLETED FULL LINING OF SMH 010-008 TO 010-005 | 27,686.00 | CL | |
| 201000557501 | MARCIA AV | W KENILWORTH | 03/20/2010 | 12/10/2010 | SMAIN | MWH-ID. 7463-016<br>POINT REPAIR 192' TO 204' FROM SMH 010-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 192' TO 204' FROM SMH 010-008 | 3,800.00 | CL | |
| 201000478701 | 16TH | PONTCHARTRAIN BL | 03/10/2010 | 01/04/2011 | SLEAD | MWH-ID. 7463-019<br>SERVICE POINT REPAIR 7' FROM SMH 011-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | SERVICE POINT REPAIR MADE 7' FROM SMH 011-038 | 5,200.40 | CL | |
| 201101193701 | HARRISON AV | LOUISVILLE | 07/21/2011 | 03/28/2012 | SLINE | MWH-ID. 7463-104<br>FULL LINING OF SMH 222-020 TO 222-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | FULL LINING OF SMH 222-020 TO 222-018 COMPLETED | 7,073.00 | CL | |
| 201101193501 | HARRISON AV | LOUISVILLE | 07/21/2011 | 10/12/2011 | SMAIN | MWH-ID. 7463-104<br>POINT REPAIR 241' TO 248' FROM SMH 222-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 241' TO 248' FROM SMH 222-020 | 3,700.00 | CL | |
| 201101193401 | HARRISON AV | LOUISVILLE | 07/21/2011 | 10/12/2011 | SMAIN | MWH-ID. 7463-104<br>POINT REPAIR 35' TO 47' FROM SMH 222-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 35' TO 47' FROM SMH 222-020 COMPLETED | 3,700.00 | CL | |
| 201101193301 | HARRISON AV | LOUISVILLE | 07/21/2011 | 10/13/2012 | SMAIN | MWH-ID. 7463-104<br>POINT REPAIR 0' TO 12' FROM SMH 222-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-020 | 3,700.00 | CL | |
| 201101193101 | COLBERT | POLK AV | 07/21/2011 | 03/08/2012 | SLINE | MWH-ID. 7463-103<br>FULL LINING OF SMH 221-032 TO 220-241<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | FULL LINING OF SMH 221-032 TO 220-241 COMPLETED | 7,529.00 | CL | |
| 201101193001 | COLBERT | POLK AV | 07/21/2011 | 10/10/2011 | SLEAD | MWH-ID. 7463-103<br>POINT REPAIR (REPLACE SERVICE) 250' TO 262' FROM SMH 221-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR (REPLACE SERVICE) 250' TO 262' FROM SMH 221-032 | 5,200.90 | CL | |
| 201101192901 | COLBERT | POLK AV | 07/21/2011 | 10/06/2011 | SLEAD | MWH-ID. 7463-103<br>POINT REPAIR REPLACE SERVICE 199' TO 211' FROM SMH 221-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR (REPLACE SERVICE) 199' TO 211' FROM SMH 221-032 COMPLETED | 3,700.00 | CL | |
| 201101192801 | COLBERT | POLK AV | 07/21/2011 | 10/05/2011 | SMAIN | MWH-ID. 7463-103<br>POINT REPAIR 153' TO 165' FROM SMH 221-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 153' TO 165' FROM SMH 221-032 COMPLETED | 5,202.50 | CL | |
| 201101192701 | COLBERT | POLK AV | 07/21/2011 | 09/29/2011 | SMAIN | MWH-ID. 7463-103<br>POINT REPAIR 50' TO 65' FROM SMH 221-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 50' TO 65' FROM SMH 221-032 COMPLETED | 3,700.00 | CL | |
| 201101192601 | COLBERT | POLK AV | 07/21/2011 | 10/04/2011 | SLEAD | MWH-ID. 7463-103<br>POINT REPAIR REPLACE SERVICE<br>71' FROM SMH 221-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | SERVICE REPAIR VIA LINING 71' FROM SMH 221-032 COMPLETED | 5,201.20 | CL | |
| 201101192301 | CATINA | BRAGG | 07/21/2011 | 01/25/2013 | SLINE | MWH-ID. 7463-102<br>FULL LINING OF SMH 213-015 TO 213-002<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 213-015 TO 213-002 | 34,806.00 | CL | |
| 201101192201 | CATINA | BRAGG | 07/21/2011 | 10/18/2011 | SMAIN | MWH-ID. 7463-102<br>POINT REPAIR 357' TO 371' FROM SMH 213-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | POINT REPAIR 357' TO 371' FROM SMH 213-015 COMPLETED | 5,500.60 | CL | |
| 201101192101 | CATINA | BRAGG | 07/21/2011 | 10/17/2011 | SMAIN | MWH-ID. 7463-102<br>POINT REPAIR 0' TO 12' FROM SMH 213-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | POINT REPAIR 0' TO 12' FROM SMH 213-015 COMPLETED | 3,700.00 | CL | |
| 201101191901 | CATINA | BRAGG | 07/21/2011 | 10/19/2011 | SLEAD | MWH-ID. 7463-102<br>POINT REPAIR REPLACE SERVICE<br>382' FROM SMH 213-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | SERVICE REPAIR VIA LINING 382' FROM SMH 213-015 COMPLETED | 5,200.50 | CL | |
| 201101189701 | GERMAIN | MARSHALL FOCH | 07/21/2011 | 09/21/2011 | SMAIN | MWH-ID. 7463-081<br>POINT REPAIR 194' TO 208' FROM SMH 232-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 194' TO 208' FROM SMH 232-013 COMPLETED | 7,500.00 | CL | |
| 201101189401 | KENILWORTH | ARGONNE | 07/21/2011 | 01/03/2012 | SLINE | MWH-ID. 7463-093<br>FULL LINING OF SMH 231-043 TO 231-042<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 231-043 TO 231-042 | 24,075.00 | CL | |
| 201101953601 | HOMEDALE | MILNE BL | 11/11/2011 | 09/10/2013 | SLINE | MWH-ID. 7463-137<br>FULL LINING OF SMH 211-026 TO 211-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 211-026 TO 211-020 | 11,243.00 | CL | |
| 201101953501 | HOMEDALE | MILNE BL | 11/11/2011 | 07/12/2013 | SMAIN | MWH-ID. 7463-137<br>POINT REPAIR 320' TO 332' FROM SMH 211-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 320' TO 332' FROM SMH 211-026 | 8,100.00 | CL | |
| 201101953401 | HOMEDALE | MILNE BL | 11/11/2011 | 07/11/2013 | SMAIN | MWH-ID. 7463-137<br>POINT REPAIR 8' TO 20' FROM SMH 211-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 8' TO 20' FROM SMH 211-026 | 8,100.00 | CL | |
| 201101953301 | HOMEDALE | ROSEMARY PL | 11/11/2011 | 10/07/2013 | SMAIN | MWH-ID. 7463-136<br>REPLACE PIPE FOR LINE SEGMENT 211-020 TO 211-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR LINE SEGMENT 211-020 TO 211-015 | 22,304.00 | CL | |
| 201101951001 | HAWTHORNE PL | FLORIDA BL | 11/11/2011 | 10/31/2013 | SMAIN | MWH-ID. 7463-134<br>REPLACE PIPE FOR LINE SEGMENT 211-012 TO 211-011<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR LINE SEGMENT 211-012 TO 211-011 | 101,400.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201101950601 | LOUISVILLE | GERMAIN | 11/11/2011 | 10/28/2013 | SMAIN | MWH-ID. 7463-133<br>REPLACE PIPE FOR LINE SEGMENT 221-031 TO 221-030<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR LINE SEGMENT 221-031 TO 221-030 | 64,317.00 | CL | |
| 201101930701 | FRENCH | COLBERT | 11/09/2011 | 11/25/2013 | SMAIN | MWH-ID. 7463-092<br>REPLACE PIPE FOR LINE SEGMENT 222-026 TO 222-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR LINE SEGMENT 222-026 TO 222-025 | 66,485.00 | CL | |
| 201101930501 | CATINA | FRENCH | 11/09/2011 | 10/31/2013 | SMAIN | MWH-ID. 7463-090<br>REPLACE PIPE FOR LINE SEGMENT 213-021 TO 212-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR LINE SEGMENT 213-021 TO 212-020 | 113,119.00 | CL | |
| 201101922801 | MIDDLE PARK PL | CENTRAL PARK PL | 11/08/2011 | 09/24/2013 | SMAIN | MWH-ID. 7463-087<br>REPLACE PIPE FOR LINE SEGMENT 230-053 TO 230-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR LINE SEGMENT 230-053 TO 230-052 | 87,360.00 | CL | |
| 201102004801 | MITHRA | PARIS AV | 11/15/2011 | 11/13/2013 | SLEAD | MWH-ID. 7463-153<br>SERVICE REPAIR VIA LINING 183' FROM SMH 245-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 183' FROM SMH 245-014 | 5,400.00 | CL | |
| 201102004701 | MITHRA | PARIS AV | 11/15/2011 | 11/13/2013 | SLEAD | MWH-ID. 7463-153<br>SERVICE REPAIR VIA LINING 154' FROM SMH 245-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 154' FROM SMH 245-014 | 5,800.00 | CL | |
| 201102004601 | MITHRA | PARIS AV | 11/15/2011 | 11/13/2013 | SLEAD | MWH-ID. 7463-153<br>SERVICE REPAIR VIA LINING 92' FROM SMH 245-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 92' FROM SMH 245-014 | 5,600.00 | CL | |
| 201102004501 | MITHRA | PARIS AV | 11/15/2011 | 11/13/2013 | SLEAD | MWH-ID. 7463-153<br>SERVICE REPAIR VIA LINING 41' FROM SMH 245-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 41' FROM SMH 245-014 | 5,000.00 | CL | |
| 201101955201 | MITHRA | PARIS AV | 11/11/2011 | 12/10/2013 | SLEAD | MWH-ID. 7463-146<br>SERVICE REPAIR VIA LINING 191' FROM SMH 245-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 191' FROM SMH 245-013 | 4,900.00 | CL | |
| 201101955101 | MITHRA | PARIS AV | 11/11/2011 | 02/08/2014 | SLEAD | MWH-ID. 7463-146<br>SERVICE REPAIR VIA LINING 172' FROM SMH 245-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 172' FROM SMH 245-013 | 8,131.00 | CL | |
| 201101955001 | LOUISVILLE | POLK AV | 11/11/2011 | 07/22/2013 | SMAIN | MWH-ID. 7463-145<br>POINT REPAIR 327' TO 355' FROM SMH 221-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 327' TO 355' FROM SMH 221-028 | 10,420.00 | CL | |
| 201101954901 | LOUISVILLE | POLK AV | 11/11/2011 | 12/31/2013 | SLEAD | MWH-ID. 7463-145<br>SERVICE REPAIR VIA LINING 82' FROM SMH 221-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED SERVICE REPAIR VIA LINING 82' FROM SMH 221-028 | 5,200.00 | CL | |
| 201101954701 | FRENCH | LOUIS XIV | 11/11/2011 | 08/01/2014 | SLEAD | MWH-ID. 7463-144<br>SERVICE POINT REPAIR 15' FROM SMH 222-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED SERVICE POINT REPAIR 15' FROM SMH 222-027 | 8,122.00 | CL | |
| 201102092401 | MILNE BL | RINGOLD | 11/29/2011 | 09/19/2013 | SMAIN | MWH-ID. 7463-279<br>POINT REPAIR 98' TO 110' FROM SMH 222-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 98' TO 110' FROM SMH 222-024 | 8,100.00 | CL | |
| 201102092301 | MILNE BL | RINGOLD | 11/29/2011 | 09/19/2013 | SMAIN | MWH-ID. 7463-279<br>POINT REPAIR 0' TO 12' FROM SMH 222-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-024 | 8,100.00 | CL | |
| 201102092201 | MILNE BL | RINGOLD | 11/29/2011 | 09/23/2013 | SLEAD | MWH-ID. 7463-279<br>POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 250' FROM SMH 222-024 | 8,109.00 | CL | |
| 201102092101 | MILNE BL | RINGOLD | 11/29/2011 | 09/23/2013 | SLEAD | MWH-ID. 7463-279<br>POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 222-024 | 8,109.00 | CL | |
| 201102091901 | MILNE BL | RINGOLD | 11/29/2011 | 09/20/2013 | SLEAD | MWH-ID. 7463-279<br>POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 222-024 | 8,107.50 | CL | |
| 201102013401 | MITHRA | CARTIER AV | 11/15/2011 | 07/27/2013 | SMAIN | MWH-ID. 7463-189<br>REPLACE PIPE FOR LINE SEGMENT 245-016 TO 245-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - 22 | REPLACED PIPE FOR LINE SEGMENT 245-016 TO 245-015 | 102,602.58 | CL | |
| 201102013301 | MITHRA | PERLITA | 11/15/2011 | 07/27/2013 | SMAIN | MWH-ID. 7463-188<br>REPLACE PIPE FOR LINE SEGMENT 220-051 TO 245-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - 22 | REPLACED PIPE FOR LINE SEGMENT 220-051 TO 245-015 | 99,481.42 | CL | |
| 201102013201 | KENILWORTH | COLBERT | 11/15/2011 | 11/12/2013 | SMAIN | MWH-ID. 7463-187<br>REPLACE PIPE FOR LINE SEGMENT 220-051 TO 220-050<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | REPLACED PIPE FOR LINE SEGMENT 220-051 TO 220-050 | 95,046.00 | CL | |
| 201102010901 | LOUIS XIV | HARRISON AV | 11/15/2011 | 12/15/2013 | SMAIN | MWH-ID. 7463-180<br>REPLACE PIPE FOR LINE SEGMENT 222-035 TO 222-030<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | REPLACED PIPE FOR LINE SEGMENT 222-035 TO 222-030 | 78,752.00 | CL | |
| 201102215601 | HAMMOND HW | BELLAIRE DR | 12/20/2011 | 02/28/2014 | SMAIN | MWH-ID. 7463-286<br>POINT REPAIR 251' TO 265' FROM SMH 014-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED POINT REPAIR 251' TO 265' FROM SMH 014-024 | 9,611.00 | CL | |
| 201102215501 | STAFFORD PL | FLEUR DE LIS DR | 12/20/2011 | 12/09/2013 | SLINE | MWH-ID. 7463-285<br>FULL LINING OF SMH 014-024 TO 014-023<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED FULL LINING OF SMH 014-024 TO 014-023 | 8,105.00 | CL | |
| 201102097001 | CANAL BL | I-610 | 11/30/2011 | 10/30/2013 | SLINE | MWH-ID. 7463-284<br>FULL LINING OF SMH 220-019 TO 220-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 220-019 TO 220-018 | 2,332.00 | CL | |
| 201102096901 | MILNE BL | POLK | 11/30/2011 | 10/21/2013 | SLINE | MWH-ID. 7463-283<br>FULL LINING OF SMH 221-027 TO 221-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 221-027 TO 221-025 | 6,844.00 | CL | |
| 201102096801 | MILNE BL | POLK | 11/30/2011 | 09/23/2013 | SMAIN | MWH-ID. 7463-283<br>POINT REPAIR 229' TO 241' FROM SMH 221-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 229' TO 241' FROM SMH 221-027 | 8,100.00 | CL | |
| 201102096701 | MILNE BL | POLK | 11/30/2011 | 09/20/2013 | SMAIN | MWH-ID. 7463-283<br>POINT REPAIR 89' TO 101' FROM SMH 221-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 89' TO 101' FROM SMH 221-027 | 8,110.00 | CL | |
| 201102096501 | MILNE BL | POLK | 11/30/2011 | 09/09/2013 | SMAIN | MWH-ID. 7463-283<br>POINT REPAIR 0' TO 12' FROM SMH 221-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 221-027 | 8,110.00 | CL | |
| 201102096401 | MILNE BL | POLK | 11/30/2011 | 09/23/2013 | SLEAD | MWH-ID. 7463-283<br>POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 221-027 | 8,111.00 | CL | |
| 201102096301 | MILNE BL | POLK | 11/30/2011 | 09/20/2013 | SLEAD | MWH-ID. 7463-283<br>POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 221-027 | 8,100.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200205301 | ORLEANS AV | LANE | 01/25/2012 | 10/01/2013 | SLEAD | MWH-ID. 7463-489<br>POINT REPAIR REPLACE SERVICE 163' FROM SMH 234-009<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 163' FROM SMH 234-009 | 8,102.00 | CL | |
| 201200205201 | MEMPHIS | BRAGG | 01/25/2012 | 09/05/2013 | SLINE | MWH-ID. 7463-488<br>FULL LINING OF SMH 233-041 TO 233-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 233-041 TO 233-040 | 7,626.00 | CL | |
| 201200205101 | MEMPHIS | BRAGG | 01/25/2012 | 07/22/2013 | SMAIN | MWH-ID. 7463-488<br>POINT REPAIR 177' - 189' FROM SMH 233-041<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 177' - 189' FROM SMH 233-041 | 8,100.00 | CL | |
| 201200205001 | MEMPHIS | BRAGG | 01/25/2012 | 07/22/2013 | SMAIN | MWH-ID. 7463-488<br>POINT REPAIR 104' - 116' FROM SMH 233-041<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 104' - 116' FROM SMH 233-041 | 8,113.00 | CL | |
| 201200204901 | MEMPHIS | BRAGG | 01/25/2012 | 07/22/2013 | SMAIN | MWH-ID. 7463-488<br>POINT REPAIR 27' - 39' FROM SMH 233-041<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 27' - 39' FROM SMH 233-041 | 8,100.00 | CL | |
| 201200204801 | MEMPHIS | BRAGG | 01/25/2012 | 09/04/2013 | SLINE | MWH-ID. 7463-487<br>FULL LINING OF SMH 233-040 TO 234-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 233-040 TO 234-032 | 7,640.00 | CL | |
| 201200204701 | MEMPHIS | BRAGG | 01/25/2012 | 07/24/2013 | SMAIN | MWH-ID. 7463-487<br>POINT REPAIR 144' - 160' FROM SMH 233-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 144' - 160' FROM SMH 233-040 | 8,700.00 | CL | |
| 201200204601 | MEMPHIS | BRAGG | 01/25/2012 | 07/18/2013 | SLEAD | MWH-ID. 7463-487<br>POINT REPAIR REPLACE SERVICE 283' FROM SMH 233-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 283' FROM SMH 233-040 | 8,100.00 | CL | |
| 201200204501 | MEMPHIS | BRAGG | 01/25/2012 | 07/09/2013 | SLEAD | MWH-ID. 7463-487<br>POINT REPAIR REPLACE SERVICE 58' FROM SMH 233-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 233-040 | 8,113.00 | CL | |
| 201200204301 | LAKESHORE PK | RUBY | 01/25/2012 | 06/19/2013 | SLINE | MWH-ID. 7463-486<br>FULL LINING OF SMH 226-125 TO 226-124<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 226-125 TO 226-124 | 3,218.00 | CL | |
| 201200204201 | LAKESHORE PK | RUBY | 01/25/2012 | 04/15/2013 | SLEAD | MWH-ID. 7463-486<br>POINT REPAIR REPLACE SERVICE 67' FROM SMH 226-125<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 226-125 | | CL | |
| 201200204101 | LOUISVILLE | HARRISON AV | 01/25/2012 | 12/26/2013 | SLINE | MWH-ID. 7463-485<br>FULL LINING OF SMH 222-008 TO 222-007<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 222-008 TO 222-007 | 8,112.00 | CL | |
| 201200204001 | LOUISVILLE | HARRISON AV | 01/25/2012 | 06/26/2013 | SMAIN | MWH-ID. 7463-485<br>POINT REPAIR 263' - 275' FROM SMH 222-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 263' - 275' FROM SMH 222-008 | 8,116.50 | CL | |
| 201200203901 | LOUISVILLE | HARRISON AV | 01/25/2012 | 08/02/2013 | SMAIN | MWH-ID. 7463-485<br>POINT REPAIR 35' - 47' FROM SMH 222-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 35' - 47' FROM SMH 222-008 | 8,100.00 | CL | |
| 201200203801 | LOUISVILLE | HARRISON AV | 01/25/2012 | 09/12/2013 | SLEAD | MWH-ID. 7463-485<br>POINT REPAIR REPLACE SERVICE 145' FROM SMH 222-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 222-008 | 8,116.00 | CL | |
| 201200195101 | COLBERT | HARNEY | 01/24/2012 | 01/16/2015 | SMAIN | MWH-ID. 7463-467<br>POINT REPAIR 331' - 343' FROM SMH 220-041<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 331' - 343' FROM SMH 220-041 | 10,000.00 | CL | |
| 201200194901 | COLBERT | HARNEY | 01/24/2012 | 07/16/2013 | SMAIN | MWH-ID. 7463-467<br>POINT REPAIR 27' - 39' FROM SMH 220-041<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 27' - 39' FROM SMH 220-041 | 8,100.00 | CL | |
| 201200194301 | FLEUR DE LIS DR | 40TH | 01/24/2012 | 06/20/2013 | SLINE | MWH-ID. 7463-463<br>FULL LINING OF SMH 014-029 TO 014-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED FULL LINING OF SMH 014-029 TO 014-028 | 7,288.00 | CL | |
| 201200194201 | FLEUR DE LIS DR | 40TH | 01/24/2012 | 04/17/2013 | SMAIN | MWH-ID. 7463-463<br>POINT REPAIR 0' - 12' FROM SMH 014-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 014-029 | | CL | |
| 201200193201 | ROBERT E LEE BL | CALDWELL DR | 01/24/2012 | 09/17/2013 | SLINE | MWH-ID. 7463-459<br>FULL LINING OF SMH 300-138 TO 300-137<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 300-138 TO 300-137 | 2,762.00 | CL | |
| 201200193101 | ROBERT E LEE BL | CALDWELL DR | 01/24/2012 | 04/25/2013 | SMAIN | MWH-ID. 7463-459<br>POINT REPAIR 21' - 43' FROM SMH 300-138<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 21' - 43' FROM SMH 300-138 | | CL | |
| 201200192901 | ROBERT E LEE BL | CALDWELL DR | 01/24/2012 | 04/25/2013 | SLEAD | MWH-ID. 7463-459<br>POINT REPAIR REPLACE SERVICE 60' FROM SMH 300-138<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 300-138 | | CL | |
| 201200192801 | PARIS AV | CHARLTON DR | 01/24/2012 | 07/12/2013 | SLINE | MWH-ID. 7463-458<br>FULL LINING FROM SMH 243-021 TO 243-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING FROM SMH 243-021 TO 243-020 | 5,650.00 | CL | |
| 201200192701 | PARIS AV | CHARLTON DR | 01/24/2012 | 06/11/2013 | SMAIN | MWH-ID. 7463-458<br>POINT REPAIR 234' - 248' FROM SMH 243-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 234' - 248' FROM SMH 243-021 | 8,100.00 | CL | |
| 201200192601 | PARIS AV | CHARLTON DR | 01/24/2012 | 06/11/2013 | SLEAD | MWH-ID. 7463-458<br>POINT REPAIR REPLACE SERVICE 142' FROM SMH 243-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 243-021 | 8,102.00 | CL | |
| 201200192501 | PARIS AV | CHARLTON DR | 01/24/2012 | 06/11/2013 | SLEAD | MWH-ID. 7463-458<br>POINT REPAIR REPLACE SERVICE 52' FROM SMH 243-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 243-021 | 8,103.00 | CL | |
| 201200192401 | PARIS AV | CHARLTON DR | 01/24/2012 | 12/04/2013 | SMAIN | MWH-ID. 7463-458<br>POINT REPAIR VIA LINING 18' FROM SMH 243-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 18' FROM SMH 243-021 | 600.00 | CL | |
| 201200192301 | MARSHALL FOCH | PORTEOUS | 01/24/2012 | 10/29/2013 | SLINE | MWH-ID. 7463-457<br>FULL LINING FROM SMH 234-020 TO 234-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING FROM SMH 234-020 TO 234-019 | 7,710.00 | CL | |
| 201200192101 | MARSHALL FOCH | PORTEOUS | 01/24/2012 | 09/26/2013 | SMAIN | MWH-ID. 7463-457<br>POINT REPAIR 184' - 214' FROM SMH 234-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 184' - 214' FROM SMH 234-020 | 10,692.00 | CL | |
| 201200191901 | MARSHALL FOCH | PORTEOUS | 01/24/2012 | 10/01/2013 | SLEAD | MWH-ID. 7463-457<br>POINT REPAIR REPLACE SERVICE 94' FROM SMH 234-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 234-020 | 14,512.00 | CL | |
| 201200191501 | RIVIERA AV | PARIS AV | 01/24/2012 | 06/10/2013 | SLEAD | MWH-ID. 7463-456<br>POINT REPAIR REPLACE SERVICE 104' FROM SMH 243-020<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 243-020 | 8,121.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200191401 | WESTEND AL | CHAPELLE | 01/24/2012 | 12/18/2013 | SLINE | MWH-ID. 7463-455<br>FULL LINING OF SMH 214-028 TO 214-027<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 214-028 TO 214-027 | 9,544.00 | CL | |
| 201200191301 | WESTEND AL | CHAPELLE | 01/24/2012 | 04/23/2013 | SLEAD | MWH-ID. 7463-455<br>POINT REPAIR REPLACE SERVICE 334' FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 214-028 | | CL | |
| 201200191201 | WESTEND AL | CHAPELLE | 01/24/2012 | 04/23/2013 | SLEAD | MWH-ID. 7463-455<br>POINT REPAIR REPLACE SERVICE 283' FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 283' FROM SMH 214-028 | | CL | |
| 201200191101 | WESTEND AL | CHAPELLE | 01/24/2012 | 08/11/2014 | SLEAD | MWH-ID. 7463-455<br>SERVICE REPAIR VIA LINING 303' FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED SERVICE REPAIR VIA LINING 303' FROM SMH 214-028 | 8,140.00 | CL | |
| 201200191001 | WESTEND AL | CHAPELLE | 01/24/2012 | 04/23/2013 | SMAIN | MWH-ID. 7463-455<br>POINT REPAIR 385' - 401' FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 385' - 401' FROM SMH 214-028 | | CL | |
| 201200190901 | WESTEND AL | CHAPELLE | 01/24/2012 | 04/23/2013 | SMAIN | MWH-ID. 7463-455<br>POINT REPAIR 236' - 248' FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 236' - 248' FROM SMH 214-028 | | CL | |
| 201200190701 | WESTINA AL | FREMONT | 01/24/2012 | 04/24/2013 | SLEAD | MWH-ID. 7463-454<br>POINT REPAIR REPLACE SERVICE 54' - 66' FROM SMH 213-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 54' - 66' FROM SMH 213-018 | | CL | |
| 201200173601 | PONTCHARTRAIN BL | LAKE MARINA DR | 01/23/2012 | 04/12/2013 | SLEAD | MWH-ID. 7463-387<br>POINT REPAIR REPLACE SERVICE 68' FROM SMH 015-037<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED POINT REPAIR REPLACE SERVICE 68' FROM SMH 015-037 | | CL | |
| 201200169901 | MILNE BL | POLK AV | 01/23/2012 | 02/10/2014 | SLINE | MWH-ID. 7463-440<br>FULL LINING OF SMH 221-034 TO 221-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 221-034 TO 221-033 | 6,690.00 | CL | |
| 201200169801 | MILNE BL | POLK AV | 01/23/2012 | 09/24/2013 | SLEAD | MWH-ID. 7463-440<br>POINT REPAIR REPLACE SERVICE 201' FROM SMH 221-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 201' FROM SMH 221-034 | 8,103.00 | CL | |
| 201200169701 | MILNE BL | POLK AV | 01/23/2012 | 09/24/2013 | SMAIN | MWH-ID. 7463-440<br>POINT REPAIR 0' - 12' FROM SMH 221-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 221-034 | 8,106.00 | CL | |
| 201200051801 | GEN HAIG | GERMAIN | 01/06/2012 | 07/23/2013 | SLEAD | MWH-ID. 7463-373<br>POINT REPAIR REPLACE SERVICE 244' FROM SMH 232-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 232-034 | 8,123.00 | CL | |
| 201200051101 | GEN HAIG | GERMAIN | 01/06/2012 | 07/23/2013 | SLEAD | MWH-ID. 7463-373<br>POINT REPAIR REPLACE SERVICE 98' FROM SMH 232-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR REPLACE SERVICE 98' FROM SMH 232-034 | 8,113.00 | CL | |
| 201200050901 | GEN HAIG | GERMAIN | 01/06/2012 | 07/24/2013 | SLEAD | MWH-ID. 7463-373<br>POINT REPAIR REPLACE SERVICE 8' FROM SMH 232-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 232-034 | 8,100.00 | CL | |
| 201200049501 | PONTCHARTRAIN BL | W ROBERT E LEE BL | 01/06/2012 | 04/10/2013 | SLEAD | MWH-ID. 7463-370<br>POINT REPAIR REPLACE SERVICE 8' FROM SMH 015-035<br>ESSA 2 - BASIN 1 - OAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 015-035 | | CL | |
| 201200049401 | AVENUE A | 36TH | 01/06/2012 | 05/15/2013 | SLEAD | MWH-ID. 7463-369<br>POINT REPAIR REPLACE SERVICE 34' FROM SMH 013-060<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 34' FROM SMH 013-060 | 8,126.00 | CL | |
| 201200049201 | AVENUE A | 32ND | 01/06/2012 | 05/14/2013 | SLEAD | MWH-ID. 7463-368<br>POINT REPAIR REPLACE SERVICE 171' FROM SMH 013-053<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 171' FROM SMH 013-053 | 8,250.00 | CL | |
| 201200048901 | AVENUE A | 32ND | 01/06/2012 | 05/14/2013 | SMAIN | MWH-ID. 7463-368<br>POINT REPAIR SERVICE 170' FROM SMH 013-053<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR SERVICE 170' FROM SMH 013-053 | 8,185.00 | CL | |
| 201200048801 | AVENUE A | 32ND | 01/06/2012 | 06/20/2013 | SLEAD | MWH-ID. 7463-368<br>POINT REPAIR REPLACE SERVICE 92' FROM SMH 013-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 013-052 | 8,114.00 | CL | |
| 201200029501 | AVENUE A | 32ND | 01/05/2012 | 05/15/2013 | SLEAD | MWH-ID. 7463-368<br>POINT REPAIR REPLACE SERVICE 42' FROM SMH 013-053<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 013-053 | 8,114.00 | CL | |
| 201200029201 | AVENUE A | 34TH | 01/05/2012 | 06/17/2013 | SLINE | MWH-ID. 7463-367<br>FULL LINING FROM SMH 013-052 TO SMH 013-051<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED FULL LINING FROM SMH 013-052 TO SMH 013-051 | 7,050.00 | CL | |
| 201200027701 | AVENUE A | 34TH | 01/05/2012 | 05/08/2013 | SMAIN | MWH-ID. 7463-367<br>POINT REPAIR 17' TO 38' FROM SMH 013-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR 17' TO 38' FROM SMH 013-052 | 9,426.00 | CL | |
| 201200026901 | AVENUE A | 34TH | 01/05/2012 | 07/07/2014 | SLEAD | MWH-ID. 7463-367<br>POINT REPAIR REPLACE SERVICE 98' FROM SMH 013-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 98' FROM SMH 013-052 | 8,114.00 | CL | |
| 201200026801 | AVENUE A | 34TH | 01/05/2012 | 05/09/2013 | SLEAD | MWH-ID. 7463-367<br>POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 013-052 | 8,114.00 | CL | |
| 201200026701 | AVENUE A | 34TH | 01/05/2012 | 05/06/2013 | SLEAD | MWH-ID. 7463-367<br>POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 148' FROM SMH 013-052 | 8,116.00 | CL | |
| 201200026401 | AVENUE A | 34TH | 01/05/2012 | 05/01/2013 | SLEAD | MWH-ID. 7463-366<br>POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 20 | COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 013-040 | 8,113.00 | CL | |
| 201200025001 | CANAL BL | GERMAIN | 01/05/2012 | 09/26/2013 | SLINE | MWH-ID. 7463-364<br>FULL LINING FROM SMH 221-015 TO SMH 221-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED FULL LINING FROM SMH 221-015 TO SMH 221-014 | 6,878.00 | CL | |
| 201200024901 | CANAL BL | GERMAIN | 01/05/2012 | 07/25/2013 | SMAIN | MWH-ID. 7463-364<br>POINT REPAIR 0' TO 15 ' FROM SMH 221-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 0' TO 15 ' FROM SMH 221-015 | 8,534.00 | CL | |
| 201200024801 | CANAL BL | GERMAIN | 01/05/2012 | 07/25/2013 | SMAIN | MWH-ID. 7463-364<br>POINT REPAIR 291' TO 301' FROM SMH 221-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 291' TO 301' FROM SMH 221-014 | 8,100.00 | CL | |
| 201200024701 | CANAL BL | GERMAIN | 01/05/2012 | 07/25/2013 | SLEAD | MWH-ID. 7463-364<br>POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 221-015 | 8,105.00 | CL | |
| 201200024501 | CANAL BL | GERMAIN | 01/05/2012 | 01/19/2015 | SMAIN | MWH-ID. 7463-364<br>SERVICE REPAIR VIA LINING 62' FROM SMH 221-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED SERVICE REPAIR VIA LINING 62' FROM SMH 221-015 | 3,200.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200024401 | CANAL BL | POLK AV | 01/05/2012 | 09/24/2013 | SLINE | MWH-ID. 7463-363<br>FULL LINING FROM SMH 221-014 TO SMH 221-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED FULL LINING FROM SMH 221-014 TO SMH 221-013 | 6,580.00 | CL | |
| 201200024301 | CANAL BL | POLK AV | 01/05/2012 | 07/26/2013 | SMAIN | MWH-ID. 7463-363<br>POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR RELACE SERIVE 147' FROM SMH 221-014 | 8,104.00 | CL | |
| 201200024201 | CANAL BL | POLK AV | 01/05/2012 | 07/26/2013 | SLEAD | MWH-ID. 7463-363<br>POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | POINT REPAIR REPLACE SERVICE 111' FROM SMH 221-014 | 8,102.00 | CL | |
| 201200024101 | CANAL BL | POLK AV | 01/05/2012 | 07/26/2013 | SLEAD | MWH-ID. 7463-363<br>POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 221-014 | 8,102.00 | CL | |
| 201102225201 | MADRID | CARTIER AV | 12/20/2011 | 07/17/2013 | SLINE | MWH-ID. 7463-314<br>FULL LINING OF SMH 247-033 TO 247-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 247-033 TO 247-032 | 14,058.00 | CL | |
| 201102225101 | MADRID | CARTIER AV | 12/20/2011 | 05/06/2013 | SLEAD | MWH-ID. 7463-314<br>POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 58' TO 70' FROM SMH 247-033 | 8,101.00 | CL | |
| 201102225001 | MARSHALL FOCH | FILMORE AV | 12/20/2011 | 08/02/2013 | SLEAD | MWH-ID. 7463-313<br>POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 235-026 | 8,115.00 | CL | |
| 201102224901 | MARSHALL FOCH | FILMORE AV | 12/20/2011 | 07/01/2013 | SLEAD | MWH-ID. 7463-313<br>POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 132' TO 144' FROM SMH 235-026 | 8,113.00 | CL | |
| 201102224801 | MARSHALL FOCH | FILMORE AV | 12/20/2011 | 09/10/2013 | SLEAD | MWH-ID. 7463-313<br>POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 281' TO 293' FROM SMH 235-026 | 9,910.00 | CL | |
| 201102224701 | MARSHALL FOCH | FILMORE AV | 12/20/2011 | 09/10/2013 | SLEAD | MWH-ID. 7463-313<br>POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 247' TO 259' FROM SMH 235-026 | 9,900.00 | CL | |
| 201102224601 | MARSHALL FOCH | FILMORE AV | 12/20/2011 | 08/02/2013 | SLEAD | MWH-ID. 7463-313<br>POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 217' TO 229' FROM SMH 235-026 | 8,115.00 | CL | |
| 201200250301 | CARTIER AV | AVIATORS | 01/27/2012 | 05/06/2013 | SLEAD | MWH-ID. 7463-605<br>POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 247-035 | 8,123.00 | CL | |
| 201200250201 | CARTIER AV | PRESSBURG | 01/27/2012 | 07/01/2013 | SLINE | MWH-ID. 7463-604<br>FULL LINING OF SMH 247-019 TO 247-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 247-019 TO 247-018 | 5,128.00 | CL | |
| 201200250101 | CARTIER AV | PRESSBURG | 01/27/2012 | 05/01/2013 | SLEAD | MWH-ID. 7463-604<br>POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 247-019 | 8,274.00 | CL | |
| 201200250001 | CARTIER AV | PRESSBURG | 01/27/2012 | 05/01/2013 | SLEAD | MWH-ID. 7463-604<br>POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 133' FROM SMH 247-019 | 8,130.00 | CL | |
| 201200249901 | CARTIER AV | PRESSBURG | 01/27/2012 | 05/07/2013 | SLEAD | MWH-ID. 7463-604<br>POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 247-019 | 8,418.00 | CL | |
| 201200249801 | MADRID | CARTIER AV | 01/27/2012 | 05/01/2013 | SLEAD | MWH-ID. 7463-603<br>POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 246-033 | 8,113.00 | CL | |
| 201200249701 | MADRID | CARTIER AV | 01/27/2012 | 05/03/2013 | SLEAD | MWH-ID. 7463-603<br>POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 42' FROM SMH 246-033 | 8,111.00 | CL | |
| 201200249501 | MADRID | CARTIER AV | 01/27/2012 | 05/01/2013 | SLEAD | MWH-ID. 7463-603<br>POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 25' FROM SMH 246-033 | 8,113.00 | CL | |
| 201200249401 | MADRID | CARTIER AV | 01/27/2012 | 05/01/2013 | SLEAD | MWH-ID. 7463-603<br>POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 246-033 | 8,110.00 | CL | |
| 201200249301 | MADRID | CARTIER AV | 01/27/2012 | 05/01/2013 | SMAIN | MWH-ID. 7463-603<br>POINT REPAIR 217' - 229' FROM SMH 246-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 217' - 229' FROM SMH 246-033 | 8,100.00 | CL | |
| 201200249101 | MIRABEAU AV | CARTIER AV | 01/27/2012 | 02/28/2015 | SMAIN | MWH-ID. 7463-602<br>POINT REPAIR 0' - 31' FROM SMH 243-042<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 0' - 31' FROM SMH 243-042 | 15,402.00 | CL | |
| 201200249001 | MIRABEAU AV | CARTIER AV | 01/27/2012 | 06/21/2013 | SLEAD | MWH-ID. 7463-602<br>POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 243-042 | 8,104.00 | CL | |
| 201200248901 | MIRABEAU AV | CARTIER AV | 01/27/2012 | 02/28/2015 | SLEAD | MWH-ID. 7463-602<br>POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 272' FROM SMH 243-042 | 10,003.00 | CL | |
| 201200248801 | MIRABEAU AV | CARTIER AV | 01/27/2012 | 03/02/2015 | SLEAD | MWH-ID. 7463-602<br>POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 243-042 | 10,005.00 | CL | |
| 201200248701 | MIRABEAU AV | CARTIER AV | 01/27/2012 | 06/21/2013 | SLEAD | MWH-ID. 7463-602<br>POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 243-042 | 8,104.00 | CL | |
| 201200248601 | MIRABEAU AV | PERLITA | 01/27/2012 | 07/11/2013 | SLINE | MWH-ID. 7463-601<br>FULL LINING OF SMH 243-032 TO 243-031<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 243-032 TO 243-031 | 8,886.00 | CL | |
| 201200248501 | MIRABEAU AV | PERLITA | 01/27/2012 | 06/25/2013 | SLEAD | MWH-ID. 7463-601<br>POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 243-032 | 8,104.00 | CL | |
| 201200248401 | MIRABEAU AV | PERLITA | 01/27/2012 | 06/25/2013 | SLEAD | MWH-ID. 7463-601<br>POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 243-032 | 8,104.00 | CL | |
| 201200248301 | MIRABEAU AV | PERLITA | 01/27/2012 | 06/25/2013 | SLEAD | MWH-ID. 7463-601<br>POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 299' FROM SMH 243-032 | 8,104.00 | CL | |
| 201200248201 | MIRABEAU AV | PERLITA | 01/27/2012 | 06/26/2013 | SLEAD | MWH-ID. 7463-601<br>POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 360' FROM SMH 243-032 | 9,400.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200248101 | MIRABEAU AV | PERLITA | 01/27/2012 | 06/24/2013 | SMAIN | MWH-ID. 7463-601<br>POINT REPAIR 132' - 145' FROM SMH 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 132' - 145' FROM SMH 243-032 | 8,244.00 | CL | |
| 201200248001 | MIRABEAU AV | PERLITA | 01/27/2012 | 06/24/2013 | SMAIN | MWH-ID. 7463-601<br>POINT REPAIR 0' - 12' FROM SMH 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-032 | 8,104.00 | CL | |
| 201200247901 | MOUTON | PETROL AL | 01/27/2012 | 07/31/2013 | SLEAD | MWH-ID. 7463-600<br>POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 235-052 | 10,266.00 | CL | |
| 201200247801 | MOUTON | PETROL AL | 01/27/2012 | 07/30/2013 | SMAIN | MWH-ID. 7463-600<br>POINT REPAIR 68' - 95' FROM SMH 235-052<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 68' - 95' FROM SMH 235-052 | | CL | |
| 201200247701 | CHAPELLE | PETROL AL | 01/27/2012 | 09/09/2013 | SLEAD | MWH-ID. 7463-599<br>POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 328' FROM SMH 235-051 | 8,100.00 | CL | |
| 201200247601 | GEN DIAZ | PORTEOUS | 01/27/2012 | 07/03/2013 | SLEAD | MWH-ID. 7463-598<br>POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 234-023 | 8,100.00 | CL | |
| 201200247501 | GEN DIAZ | PORTEOUS | 01/27/2012 | 07/02/2013 | SLEAD | MWH-ID. 7463-598<br>POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 234-023 | 8,113.00 | CL | |
| 201200247401 | OPAL | ROBERT E LEE BL | 01/27/2012 | 06/19/2013 | SLINE | MWH-ID. 7463-597<br>FULL LINING OF SMH 226-054 TO 226-049<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 226-054 TO 226-049 | 5,192.00 | CL | |
| 201200247301 | OPAL | ROBERT E LEE BL | 01/27/2012 | 04/16/2013 | SMAIN | MWH-ID. 7463-597<br>POINT REPAIR 229' - 241' FROM SMH 226-054<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 229' - 241' FROM SMH 226-054 | | CL | |
| 201200247201 | OPAL | ROBERT E LEE BL | 01/27/2012 | 04/16/2013 | SMAIN | MWH-ID. 7463-597<br>POINT REPAIR 0' - 12' FROM SMH 226-054<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 226-054 | | CL | |
| 201200246301 | CADILLAC | PARK ISLAND DR | 01/27/2012 | 05/31/2013 | SMAIN | MWH-ID. 7463-594<br>REPLACE PIPE FROM SMH 299-033 TO 296-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 | REPLACED PIPE FROM SMH 299-033 TO 296-033 | 84,177.17 | CL | |
| 201200246201 | CARTIER AV | MIRABEAU AV | 01/27/2012 | 06/12/2013 | SLEAD | MWH-ID. 7463-593<br>POINT REPAIR REPLACE SERVICE 96' SMH 298-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 | COMPLETED POINT REPAIR REPLACE SERVICE 96' SMH 298-033 | 8,116.00 | CL | |
| 201200246101 | CARTIER AV | MIRABEAU AV | 01/27/2012 | 02/07/2014 | SLEAD | MWH-ID. 7463-593<br>POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 | COMPLETED POINT REPAIR REPLACE SERVICE VIA LINING 35' SMH 298-033 | 8,132.00 | CL | |
| 201200242701 | ARGONNE BL | ROBERT E LEE BL | 01/26/2012 | 07/23/2013 | SLINE | MWH-ID. 7463-591<br>FULL LINING OF SMH 236-038 TO 236-037<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 236-038 TO 236-037 | 6,768.00 | CL | |
| 201200242601 | ARGONNE BL | ROBERT E LEE BL | 01/26/2012 | 05/21/2013 | SLEAD | MWH-ID. 7463-591<br>POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 236-038 | 8,118.00 | CL | |
| 201200242501 | ARGONNE BL | ROBERT E LEE BL | 01/26/2012 | 05/31/2013 | SMAIN | MWH-ID. 7463-591<br>POINT REPAIR 138' - 154' FROM SMH 236-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 138' - 154' FROM SMH 236-038 | 8,391.00 | CL | |
| 201200242401 | ARGONNE BL | ROBERT E LEE BL | 01/26/2012 | 05/21/2013 | SMAIN | MWH-ID. 7463-591<br>POINT REPAIR 28' - 40' FROM SMH 236-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 28' - 40' FROM SMH 236-038 | 8,100.00 | CL | |
| 201200242301 | ROBERT E LEE BL | MARSHALL FOCH | 01/26/2012 | 08/29/2013 | SLINE | MWH-ID. 7463-590<br>FULL LINING OF SMH 236-026 TO 236-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | FULL LINING OF SMH 236-026 TO 236-024 | 4,786.00 | CL | |
| 201200242201 | ROBERT E LEE BL | MARSHALL FOCH | 01/26/2012 | 05/20/2013 | SLEAD | MWH-ID. 7463-590<br>POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 236-026 | 8,102.00 | CL | |
| 201200242101 | ROBERT E LEE BL | MARSHALL FOCH | 01/26/2012 | 05/16/2013 | SMAIN | MWH-ID. 7463-590<br>POINT REPAIR 194' - 206' FROM SMH 236-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 194' - 206' FROM SMH 236-026 | 8,100.00 | CL | |
| 201200242001 | ROBERT E LEE BL | MARSHALL FOCH | 01/26/2012 | 05/17/2013 | SMAIN | MWH-ID. 7463-590<br>POINT REPAIR 105' - 138' FROM SMH 236-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 105' - 138' FROM SMH 236-026 | 8,679.00 | CL | |
| 201200241901 | MARSHALL FOCH | CONRAD | 01/26/2012 | 07/03/2013 | SLEAD | MWH-ID. 7463-589<br>POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 55' FROM SMH 236-021 | 8,113.00 | CL | |
| 201200241801 | MARSHALL FOCH | CONRAD | 01/26/2012 | 12/09/2013 | SLEAD | MWH-ID. 7463-589<br>SERVICE REPAIR VIA LINING 128' FROM SMH 236-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED SERVICE REPAIR VIA LINING 128' FROM SMH 236-021 | 5,000.00 | CL | |
| 201200241701 | ARGONNE BL | ROBERT E LEE BL | 01/26/2012 | 07/25/2013 | SLINE | MWH-ID. 7463-588<br>FULL LINING OF SMH 236-035 TO 236-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 236-035 TO 236-034 | 6,774.00 | CL | |
| 201200241601 | ARGONNE BL | ROBERT E LEE BL | 01/26/2012 | 07/01/2013 | SMAIN | MWH-ID. 7463-588<br>POINT REPAIR 192' - 204' FROM SMH 236-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 192' - 204' FROM SMH 236-035 | 8,100.00 | CL | |
| 201200241501 | MARSHALL FOCH | WALKER | 01/26/2012 | 07/08/2013 | SMAIN | MWH-ID. 7463-587<br>POINT REPAIR 273' - 285' FROM SMH 236-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 273' - 285' FROM SMH 236-018 | 8,112.00 | CL | |
| 201200241301 | ARGONNE BL | MOUTON | 01/26/2012 | 08/28/2013 | SLINE | MWH-ID. 7463-586<br>FULL LINING OF SMH 235-038 TO 109-019<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 235-038 TO 109-019 | 6,668.00 | CL | |
| 201200241201 | ARGONNE BL | MOUTON | 01/26/2012 | 07/31/2013 | SMAIN | MWH-ID. 7463-586<br>POINT REPAIR 108' - 121' FROM SMH 235-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 108' - 121' FROM SMH 235-038 | 8,101.00 | CL | |
| 201200217001 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 06/18/2013 | SLEAD | MWH-ID. 7463-519<br>POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 426' FROM SMH 242-029 | 8,103.00 | CL | |
| 201200216901 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 02/27/2015 | SLEAD | MWH-ID. 7463-519<br>POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 361' FROM SMH 242-029 | 10,014.00 | CL | |
| 201200216801 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 06/19/2013 | SLEAD | MWH-ID. 7463-519<br>POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 242' FROM SMH 242-029 | 8,104.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200216701 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 06/20/2013 | SLEAD | MWH-ID. 7463-519<br>POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 242-029 | 8,103.00 | CL | |
| 201200216601 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 06/20/2013 | SMAIN | MWH-ID. 7463-519<br>POINT REPAIR 86' - 107' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 86' - 107' FROM SMH 242-029 | 8,388.00 | CL | |
| 201200216501 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 02/27/2015 | SLINE | MWH-ID. 7463-519<br>FULL LINING OF SMH 242-029 TO 242-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 242-029 TO 242-028 | | CL | |
| 201200216401 | MIRABEAU AV | ST BERNARD AV | 01/25/2012 | 06/19/2013 | SMAIN | MWH-ID. 7463-519<br>POINT REPAIR 0' - 13' FROM SMH 242-029<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 0' - 13' FROM SMH 242-029 | 8,244.00 | CL | |
| 201200216301 | MIRABEAU AV | CARTIER AV | 01/25/2012 | 07/15/2013 | SLINE | MWH-ID. 7463-518<br>FULL LINING SMH 242-028 TO 243-041<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING SMH 242-028 TO 243-041 | 10,624.00 | CL | |
| 201200216201 | MIRABEAU AV | CARTIER AV | 01/25/2012 | 06/17/2013 | SMAIN | MWH-ID. 7463-518<br>POINT REPAIR 437' - 449' FROM SMH 242-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 437' - 449' FROM SMH 242-028 | 8,100.00 | CL | |
| 201200216101 | MIRABEAU AV | CARTIER AV | 01/25/2012 | 06/17/2013 | SMAIN | MWH-ID. 7463-518<br>POINT REPAIR 260' - 272' FROM SMH 242-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 260' - 272' FROM SMH 242-028 | 8,248.00 | CL | |
| 201200216001 | MIRABEAU AV | CARTIER AV | 01/25/2012 | 06/18/2013 | SLEAD | MWH-ID. 7463-518<br>POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 208' FROM SMH 242-028 | 8,104.00 | CL | |
| 201200215901 | MIRABEAU AV | CARTIER AV | 01/25/2012 | 12/03/2013 | SMAIN | MWH-ID. 7463-518<br>POINT REPAIR VIA LINING 144' FROM SMH 242-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 144' FROM SMH 242-028 | 400.00 | CL | |
| 201200215801 | GARDENA DR | CARTIER AV | 01/25/2012 | 06/20/2013 | SMAIN | MWH-ID. 7463-517<br>REPLACE PIPE FROM SMH 242-017 TO 243-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | REPLACED PIPE FROM SMH 242-017 TO 243-035 | 107,180.00 | CL | |
| 201200215701 | ST BERNARD AV | MIRABEAU AV | 01/25/2012 | 09/12/2013 | SLINE | MWH-ID. 7463-516<br>FULL LINING OF SMH 242-008 TO 242-007<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 242-008 TO 242-007 | 7,488.00 | CL | |
| 201200215601 | ST BERNARD AV | MIRABEAU AV | 01/25/2012 | 12/11/2013 | SMAIN | MWH-ID. 7463-516<br>POINT REPAIR VIA LINING 283' FROM SMH 242-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERICE REPAIR VIA LINING 283 FT FROM SMH 242-008 | 4,800.00 | CL | |
| 201200215501 | ST BERNARD AV | MIRABEAU AV | 01/25/2012 | 06/14/2013 | SLEAD | MWH-ID. 7463-516<br>POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 140' FROM SMH 242-008 | 8,116.00 | CL | |
| 201200215401 | ST BERNARD AV | MIRABEAU AV | 01/25/2012 | 06/13/2013 | SLEAD | MWH-ID. 7463-516<br>POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 242-008 | 8,114.00 | CL | |
| 201200215201 | ST BERNARD AV | MIRABEAU AV | 01/25/2012 | 06/12/2013 | SLEAD | MWH-ID. 7463-516<br>POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 242-008 | 8,116.00 | CL | |
| 201200213401 | PRESSBURG | PRATT DR | 01/25/2012 | 07/02/2013 | SLINE | MWH-ID. 7463-510<br>FULL LINING OF SMH 318A-016 TO 318A-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 318A-016 TO 318A-015 | 11,150.00 | CL | |
| 201200213301 | PRESSBURG | PRATT DR | 01/25/2012 | 05/14/2013 | SMAIN | MWH-ID. 7463-510<br>POINT REPAIR 177' - 189' FROM SMH 318A-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 177' - 189' FROM SMH 318A-016 | 8,270.00 | CL | |
| 201200213201 | PRESSBURG | PRATT DR | 01/25/2012 | 05/13/2013 | SLEAD | MWH-ID. 7463-510<br>POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 318A-016 | | CL | |
| 201200213101 | PRESSBURG | PRATT DR | 01/25/2012 | 11/21/2013 | SLEAD | MWH-ID. 7463-510<br>POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 318A-016 | 4,600.00 | CL | |
| 201200213001 | PRESSBURG | PRATT DR | 01/25/2012 | 05/15/2013 | SMAIN | MWH-ID. 7463-510<br>POINT REPAIR VIA LINING 243' FROM SMH 318A-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 243' FROM SMH 318A-016 | 8,427.00 | CL | |
| 201200212901 | PRATT DR | CRESCENT DR | 01/25/2012 | 06/27/2013 | SLINE | MWH-ID. 7463-509<br>FULL LINING SMH 318-022 TO 318-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING SMH 318-022 TO 318-021 | 9,420.00 | CL | |
| 201200212801 | PRATT DR | CRESCENT DR | 01/25/2012 | 11/19/2013 | SMAIN | MWH-ID. 7463-509<br>POINT REPAIR VIA LINING 390' FROM SMH 318-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 390' FROM SMH 318-022 | 2,600.00 | CL | |
| 201400939901 | POPPY LN | FOLIAGE PK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-016 | | CL | |
| 201400939801 | POPPY LN | MARCONI DR | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-015 | 179.00 | CL | |
| 201400939701 | POPPY LN | MARCONI DR | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-014 | 179.00 | CL | |
| 201400939601 | POPPY LN | MARCONI DR | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-013 | 179.00 | CL | |
| 201400939501 | AZALEA LN | OZONE PK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-069 | 179.00 | CL | |
| 201400939401 | HYBISCUS LN | OZONE PK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-060 | 179.00 | CL | |
| 201400939201 | HYBISCUS LN | WARBLER | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-056 | 179.00 | CL | |
| 201400939101 | MARCONI DR | WARBLER | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-054 | 179.00 | CL | |
| 201400939001 | CALLA LN | BREEZE PARK | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-037 | 179.00 | CL | |
| 201400938901 | BREEZE PARK | CARNATION LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-051 | 179.00 | CL | |
| 201400938801 | BREEZE PARK | SNIPE | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-049 | 179.00 | CL | |
| 201400938701 | MARCONI DR | BREEZE PARK | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-048 | 598.00 | CL | |
| 201400938601 | BREEZE PARK | ALTHEA LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-045 | 179.00 | CL | |
| 201400938501 | BREEZE PARK | THRASHER | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-044 | 414.00 | CL | |
| 201400938401 | BREEZE PARK | CALLA LN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-043 | 179.00 | CL | |
| 201400938301 | BREEZE PARK | SNIPE | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-042 | 179.00 | CL | |
| 201400938201 | MARCONI DR | BREEZE PARK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-041 | 179.00 | CL | |
| 201400938101 | MARCONI DR | SNIPE | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-040 | 179.00 | CL | |
| 201400938001 | MARCONI DR | SNIPE | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-039 | 179.00 | CL | |
| 201400937901 | LAKEVIEW PARK | OZONE PK | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-126 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-126 | 432.40 | CL | |
| 201400937801 | LAKEVIEW PARK | OZONE PK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-122 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-122 | 460.00 | CL | |
| 201400937701 | OZONE PK | TERN | 05/02/2014 | 04/16/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-121 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-121 | | CL | |
| 201400937601 | PETUNIA LN | OZONE PK | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-118 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-118 | 179.00 | CL | |
| 201400937501 | OZONE PK | PETUNIA LN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-117 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-117 | 179.00 | CL | |
| 201400937401 | OZONE PK | STILT | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-071 | 179.00 | CL | |
| 201400937301 | HOLLYHOCK LN | OZONE PK | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-114 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-114 | 179.00 | CL | |
| 201400937201 | CARNATION LN | WARBLER | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-108 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-108 | 179.00 | CL | |
| 201400937001 | FOLIAGE PK | POPPY LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-087 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-087 | 708.40 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400936901 | FOLIAGE PK | FINCH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-085 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-085 | | CL | |
| 201400936801 | LAKEVIEW PARK | OZONE PK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-079 | 179.00 | CL | |
| 201400936701 | LAKEVIEW PARK | OZONE PK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-078 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-078 | 179.00 | CL | |
| 201400936601 | LAKEVIEW PARK | OZONE PK | 05/02/2014 | 04/16/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-077 | | CL | |
| 201400936501 | LAKEVIEW PARK | MARCONI DR | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-075 | 552.00 | CL | |
| 201400936401 | MARCONI DR | SWAN | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-072 | 179.00 | CL | |
| 201400936301 | GERANIUM LN | ROBERT E LEE BL | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-002 | | CL | |
| 201400936201 | ROBERT E LEE BL | GERANIUM LN | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-001 | 552.00 | CL | |
| 201400936101 | GERANIUM LN | CENTRAL PARK PL | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-158 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-158 | 179.00 | CL | |
| 201400936001 | GERANIUM LN | CENTRAL PARK PL | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-157 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-157 | 179.00 | CL | |
| 201400935901 | GERANIUM LN | ROBERT E LEE BL | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-154 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-154 | 179.00 | CL | |
| 201400935801 | HYDRANGEA LN | CENTRAL PARK | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-152 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-152 | 179.00 | CL | |
| 201400935701 | HYDRANGEA LN | ROBERT E LEE BL | 05/02/2014 | 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-149 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-149 | | CL | |
| 201400935601 | HYDRANGEA LN | ROBERT E LEE BL | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-148 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-148 | | CL | |
| 201400935501 | NASTURTIUM LN | ROBERT E LEE BL | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-140 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-140 | 179.00 | CL | |
| 201400935401 | LARKSPUR LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-136 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-136 | 179.00 | CL | |
| 201400935301 | LARKSPUR LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-135 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-135 | 487.60 | CL | |
| 201400935201 | LARKSPUR LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-134 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-134 | 460.00 | CL | |
| 201400935101 | FOLIAGE PK | CRANE | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-132 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-132 | | CL | |
| 201400935001 | MARIGOLD LN | FOLIAGE PK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-131 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-131 | | CL | |
| 201400934901 | MARIGOLD LN | FOLIAGE PK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-130 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-130 | | CL | |
| 201400934801 | CACTUS LN | FLORAL PARK | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-033 | | CL | |
| 201400934701 | ROBERT E LEE BL | IBIS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-030 | 179.00 | CL | |
| 201400934601 | FLORAL PARK | KILLDEER | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-026 | 179.00 | CL | |
| 201400934501 | GARDINA LN | FLORAL PARK | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-025 | | CL | |
| 201400934401 | GARDINA LN | ROBERT E LEE BL | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-023 | 179.00 | CL | |
| 201400934301 | ROBERT E LEE BL | GARDINA LN | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-022 | 460.00 | CL | |
| 201400934201 | FLORAL LN | GULL | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-020 | | CL | |
| 201400934101 | BEGONIA LN | FLORAL PARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-018 | 179.00 | CL | |
| 201400934001 | BEGONIA LN | FLORAL PARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-017 | 179.00 | CL | |
| 201400933901 | BEGONIA LN | ROBERT E LEE BL | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-015 | | CL | |
| 201400933801 | ROBERT E LEE BL | BEGONIA LN | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-012 | 179.00 | CL | |
| 201400933701 | FLORAL LN | FLAMINGO | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-012 | 179.00 | CL | |
| 201400933601 | FLORAL LN | CHRYSANTHEMUM LN | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-011 | 179.00 | CL | |
| 201400933501 | CHRYSANTHEMUM LN | ROBERT E LEE BL | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-006 | 179.00 | CL | |
| 201400933401 | ROBERT E LEE BL | CHRYSANTHEMUM LN | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-004 | 179.00 | CL | |
| 201400933301 | CAMELIA LN | LARK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-077 | 179.00 | CL | |
| 201400933201 | FLORAL LN | CAMELIA LN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-076 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-076 | 506.00 | CL | |
| 201400933101 | LAKESHORE DR | BEAUREGARD AV | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-069 | 179.00 | CL | |
| 201400933001 | LAKESHORE DR | BEAUREGARD AV | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-068 | 506.00 | CL | |
| 201400932901 | LAKESHORE DR | BEAUREGARD AV | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-064 | 524.40 | CL | |
| 201400932801 | ZINNIA LN | ZEPHYR PARK | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-060 | 179.00 | CL | |
| 201400932701 | BEAUREGARD DR | LARK | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-054 | 179.00 | CL | |
| 201400932601 | POINSETTIA LN | FLORAL PARK | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-053 | 179.00 | CL | |
| 201400932501 | POINSETTIA LN | BEAUREGARD AV | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-049 | 616.40 | CL | |
| 201400932401 | BEAUREGARD DR | JAY | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-045 | 179.00 | CL | |
| 201400932301 | FLORAL LN | JAY | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-044 | | CL | |
| 201400932201 | PHLOX LN | FLORAL PARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-042 | 552.00 | CL | |
| 201400932101 | BEAUREGARD DR | PHLOX LN | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-041 | 179.00 | CL | |
| 201400932001 | ROBERT E LEE BL | FLORAL PARK | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-039 | 179.00 | CL | |
| 201400931901 | ROBERT E LEE BL | FLORAL PARK | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-038 | 179.00 | CL | |
| 201400931801 | LAKEVIEW PARK | ZEPHYR PARK | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-122 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-122 | 179.00 | CL | |
| 201400931701 | ZEPHYR PARK | ORIOLE | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-121 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-121 | 179.00 | CL | |
| 201400931601 | ZEPHYR PARK | FUCHSIA LN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-113 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-113 | 179.00 | CL | |
| 201400931501 | ROBERT E LEE BL | EGRET | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-108 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-108 | 524.40 | CL | |
| 201400931401 | ROBERT E LEE BL | NASTURTIUM LN | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-107 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-107 | 644.00 | CL | |
| 201400931301 | FLORAL LN | LOTUS | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-079 | 179.00 | CL | |
| 201400931201 | MARIGOLD LN | ROBERT E LEE BL | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-101 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-101 | 506.00 | CL | |
| 201400931101 | ROBERT E LEE BL | MARIGOLD LN | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-100 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-100 | 616.40 | CL | |
| 201400931001 | FOLIAGE PK | MARCONI DR | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-098 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-098 | 179.00 | CL | |
| 201400930901 | MARCONI DR | ROBERT E LEE BL | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-091 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-091 | 179.00 | CL | |
| 201400930801 | MARCONI DR | ROBERT E LEE BL | 05/02/2014 | 06/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-090 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-090 | | CL | |
| 201400930701 | LAKESHORE DR | RAIL | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-085 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-085 | 179.00 | CL | |
| 201400930601 | LAKEVIEW PARK | ZEPHYR PARK | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-083 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-083 | 579.60 | CL | |
| 201400930501 | ZEPHYR PARK | ZINNIA LN | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-081 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-081 | 598.00 | CL | |
| 201400930401 | MIRABEAU AV | CARTIER AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-042 | 179.00 | CL | |
| 201400930301 | CARTIER AV | MIRABEAU AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-041 | 179.00 | CL | |
| 201400930201 | MIRABEAU AV | PERLITA | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 243-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 243-032 | 179.00 | CL | |
| 201400930101 | ROOSEVELT MALL | STADIUM DR | 05/02/2014 | 04/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-043 | | CL | |
| 201400930001 | ROOSEVELT MALL | MARCONI DR | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-042 | | CL | |
| 201400929901 | FLORAL LN | HERON | 05/02/2014 | 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-125 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-125 | | CL | |
| 201400929801 | ROOSEVELT MALL | MARCONI DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-040 | | CL | |
| 201400929701 | STADIUM DR | MARCONI DR | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-037 | | CL | |
| 201400929601 | MARCONI DR | ROOSEVELT MALL | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-036 | | CL | |
| 201400929501 | MARCONI DR | ROOSEVELT MALL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-034 | 179.00 | CL | |
| 201400929401 | MARCONI DR | ROOSEVELT MALL | 05/02/2014 | 03/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-033 | | CL | |
| 201400929301 | MARCONI DR | ROOSEVELT MALL | 05/02/2014 | 06/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-032 | | CL | |
| 201400929201 | FRIEDRICHS AV | MC FADDEN WEST DR | 05/02/2014 | 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 239-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 239-025 | | CL | |
| 201400929101 | BALSAM LN | FLORAL PARK | 05/02/2014 | 11/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-127 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-127 | 179.00 | CL | |
| 201400929001 | BALSAM LN | BEAUREGARD AV | 05/02/2014 | 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237A-126 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237A-126 | | CL | |
| 201400928901 | ROBERT E LEE BL | PERLITA | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-046 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-046 | | CL | |
| 201400928801 | PERLITA | MADRID | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-031 | 179.00 | CL | |
| 201400928701 | BURBANK DR | CARTIER AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-026 | 179.00 | CL | |
| 201400928601 | CARTIER AV | ATHIS | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-011 | 179.00 | CL | |
| 201400928501 | ATHIS | CARTIER AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-010 | 179.00 | CL | |
| 201400928401 | PERLITA | ATHIS | 05/02/2014 | 10/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-008 | 828.00 | CL | |
| 201400928301 | PRENTISS AV | PARIS AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 247-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 247-003 | 179.00 | CL | |
| 201400928101 | ALFRED | PRESSBURG | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 246-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 246-011 | | CL | |
| 201400928001 | PRENTISS AV | CARTIER AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-023 | 179.00 | CL | |
| 201400927901 | PRENTISS AV | CABRINI CT | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-022 | 179.00 | CL | |
| 201400927801 | PERLITA | CABRINI CT | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-006 | 179.00 | CL | |
| 201400927701 | PERLITA | CABRINI CT | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-002 | 179.00 | CL | |
| 201400927601 | PERLITA | PRENTISS AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 245-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 245-001 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400927501 | MITHRA | ST BERNARD AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 244-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 244-030 | 179.00 | CL | |
| 201400927401 | MITHRA | ST BERNARD AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 244-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 244-029 | 179.00 | CL | |
| 201400802001 | ANTLOU AL | KENILWORTH | 04/17/2014 | 08/18/2014 | SLINE | MWH-ID. 7463-893 FULL LINING OF PIPE FROM SMH 231-012 TO 231-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED FULL LINING OF PIPE FROM SMH 231-012 TO 231-011 | 12,768.00 | CL | |
| 201400801901 | STADIUM DR | ROOSEVELT MALL | 04/17/2014 | 08/20/2014 | SMAIN | MWH-ID. 7463-894 POINT REPAIR 262' TO 274' FROM SMH 239-040 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK | COMPLETED POINT REPAIR 262' TO 274' FROM SMH 239-040 | 4,500.00 | CL | |
| 201400800201 | LOUIS XIV | SCOTT AL | 04/17/2014 | 07/31/2014 | SMAIN | MWH-ID. 7463-907 POINT REPAIR 230' TO 242' FROM SMH 220-024 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 230' TO 242' FROM SMH 220-024 | 4,500.00 | CL | |
| 201400800001 | ANTLOU AL | KENILWORTH | 04/17/2014 | 08/12/2014 | SLEAD | MWH-ID. 7463-893 SERVICE POINT REPAIR 251' FROM SMH 231-012 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED SERVICE POINT REPAIR 251' FROM SMH 231-012 | 5,018.00 | CL | |
| 201400799901 | ANTLOU AL | KENILWORTH | 04/17/2014 | 08/12/2014 | SLEAD | MWH-ID. 7463-893 SERVICE POINT REPAIR 152' FROM SMH 231-012 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED SERVICE POINT REPAIR 152' FROM SMH 231-012 | 5,018.00 | CL | |
| 201400799801 | ANTLOU AL | KENILWORTH | 04/17/2014 | 08/07/2014 | SMAIN | MWH-ID. 7463-893 POINT REPAIR 90' TO 105' FROM SMH 231-012 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 90' TO 105' FROM SMH 231-012 | 6,346.00 | CL | |
| 201400799701 | STADIUM DR | ROOSEVELT MALL | 04/17/2014 | 08/20/2014 | SMAIN | MWH-ID. 7463-894 POINT REPAIR 178' TO 190' FROM SMH 239-040 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK | COMPLETED POINT REPAIR 178' TO 190' FROM SMH 239-040 | 4,500.00 | CL | |
| 201400799601 | STADIUM DR | ROOSEVELT MALL | 04/17/2014 | 02/16/2015 | SLINE | MWH-ID. 7463-894 FULL LINING OF PIPE FROM SMH 239-040 TO 239-033 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK | COMPLETED FULL LINING OF PIPE FROM SMH 239-040 TO 239-033 | | CL | |
| 201400799501 | CATINA-MILNE AL | RINGOLD | 04/17/2014 | 08/06/2014 | SMAIN | MWH-ID. 7463-891 POINT REPAIR 0' TO 19' FROM SMH 212-019- ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 0'-19' FROM SMH 212-019 | 6,700.00 | CL | |
| 201400799401 | SEVILLE DR | PARIS AV | 04/17/2014 | 09/02/2014 | SLINE | MWH-ID. 7463-895 FULL LINING OF PIPE FROM SMH 243-014 TO 243-013 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22 | COMPLETED FULL LINING OF PIPE FROM SMH 243-014 TO 243-013 | 10,432.00 | CL | |
| 201400799301 | SEVILLE DR | PARIS AV | 04/17/2014 | 08/26/2014 | SLEAD | MWH-ID. 7463-895 SERVICE POINT REPAIR 73' FROM SMH 243-014 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 22 | COMPLETED SERVICE POINT REPAIR 73' FROM SMH 243-014 | 4,770.00 | CL | |
| 201400798901 | HOSPITAL DR | GOLF DR | 04/17/2014 | 08/19/2014 | SMAIN | MWH-ID. 7463-897 REPLACE PIPE FROM SMH 258-001 TO 257-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS CITY PARK | REPLACED PIPE FROM SMH 258-001 TO 257-011 | 46,458.00 | CL | |
| 201400797801 | CONTI | CITY PARK AV | 04/17/2014 | 08/07/2014 | SMAIN | MWH-ID. 7463-890 REPLACE PIPE FROM SMH 208-012 TO 208-011 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 6 | REPLACED PIPE FROM SMH 208-012 TO 208-011 | 41,377.00 | CL | |
| 201400595201 | ARGONNE BL | PORTEOUS | 03/20/2014 | 08/04/2014 | SMAIN | MWH-ID. 7463-867 POINT REPAIR 317' TO 330' FROM SMH 234-015 - ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21 | COMPLETED REPAIR 317' TO 330' FROM SMH 234-015 | 5,638.00 | CL | |
| 201200212701 | PRATT DR | CRESCENT DR | 01/25/2012 | 11/19/2013 | SMAIN | MWH-ID. 7463-509 POINT REPAIR VIA LINING 318' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 318' FROM SMH 318-022 | 3,200.00 | CL | |
| 201200212601 | PRATT DR | CRESCENT DR | 01/25/2012 | 05/20/2013 | SLEAD | MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-022 | 8,544.00 | CL | |
| 201200212501 | PRATT DR | CRESCENT DR | 01/25/2012 | 05/17/2013 | SLEAD | MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 21' FROM SMH 318-022 | 8,545.00 | CL | |
| 201200212401 | PRATT DR | CRESCENT DR | 01/25/2012 | 05/16/2013 | SLEAD | MWH-ID. 7463-509 POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 318-022 | 8,117.00 | CL | |
| 201200212301 | PRATT DR | CRESCENT DR | 01/25/2012 | 06/27/2013 | SLINE | MWH-ID. 7463-508 FULL LINING OF SMH 318-021 TO 318-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 318-021 TO 318-019 | 9,524.00 | CL | |
| 201200212201 | PRATT DR | CRESCENT DR | 01/25/2012 | 12/02/2013 | SMAIN | MWH-ID. 7463-508 POINT REPAIR VIA LINING 393' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 393' FROM SMH 318-021 | 3,200.00 | CL | |
| 201200212101 | PRATT DR | CRESCENT DR | 01/25/2012 | 12/02/2013 | SMAIN | MWH-ID. 7463-508 POINT REPAIR VIAL LINING 343' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIAL LINING 343' FROM SMH 318-021 | 3,200.00 | CL | |
| 201200212001 | PRATT DR | CRESCENT DR | 01/25/2012 | 05/23/2013 | SMAIN | MWH-ID. 7463-508 POINT REPAIR VIA LINING 268' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 268' FROM SMH 318-021 | 8,688.00 | CL | |
| 201200211901 | PRATT DR | CRESCENT DR | 01/25/2012 | 11/19/2013 | SMAIN | MWH-ID. 7463-508 POINT REPAIR VIA LINING 218' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 218' FROM SMH 318-021 | 3,400.00 | CL | |
| 201200211801 | PRATT DR | CRESCENT DR | 01/25/2012 | 11/19/2013 | SLEAD | MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 95' FROM SMH 318-021 | 3,400.00 | CL | |
| 201200211701 | PRATT DR | CRESCENT DR | 01/25/2012 | 05/24/2013 | SLEAD | MWH-ID. 7463-508 POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 23' FROM SMH 318-021 | 8,113.00 | CL | |
| 201200211501 | PRATT DR | FILMORE AV | 01/25/2012 | 07/10/2013 | SLINE | MWH-ID. 7463-507 FULL LINING OF SMH 318-020 TO 318-019 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 318-020 TO 318-019 | 12,006.00 | CL | |
| 201200211401 | PRATT DR | FILMORE AV | 01/25/2012 | 05/28/2013 | SLEAD | MWH-ID. 7463-507 POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 417' FROM SMH 318-020 | 8,990.00 | CL | |
| 201200211301 | PRATT DR | FILMORE AV | 01/25/2012 | 05/29/2013 | SMAIN | MWH-ID. 7463-507 POINT REPAIR 401' - 413' FROM SMH 318-020 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 401' - 413' FROM SMH 318-020 | 8,388.00 | CL | |
| 201200211201 | CHARLOTTE DR | MENDEZ | 01/25/2012 | 07/06/2013 | SLINE | MWH-ID. 7463-506 FULL LINING OF SMH 318-018 TO 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 318-018 TO 318-017 | 8,738.00 | CL | |
| 201200211101 | CHARLOTTE DR | MENDEZ | 01/25/2012 | 05/30/2013 | SMAIN | MWH-ID. 7463-506 POINT REPAIR 282' - 294' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 282' - 294' FROM SMH 318-018 | 8,111.00 | CL | |
| 201200211001 | CHARLOTTE DR | MENDEZ | 01/25/2012 | 05/31/2013 | SMAIN | MWH-ID. 7463-506 POINT REPAIR 157' - 169' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 157' - 169' FROM SMH 318-018 | 8,125.00 | CL | |
| 201200210901 | CHARLOTTE DR | MENDEZ | 01/25/2012 | 05/31/2013 | SLEAD | MWH-ID. 7463-506 POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 318-018 | 8,126.00 | CL | |
| 201200210801 | CHARLOTTE DR | CRESCENT DR | 01/25/2012 | 06/03/2013 | SLEAD | MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 265' FROM SMH 318-017 | 8,410.00 | CL | |
| 201200210701 | CHARLOTTE DR | CRESCENT DR | 01/25/2012 | 06/03/2013 | SLEAD | MWH-ID. 7463-505 POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 143' FROM SMH 318-017 | 8,111.00 | CL | |
| 201200210501 | CHARLOTTE DR | FILMORE AV | 01/25/2012 | 07/24/2013 | SLINE | MWH-ID. 7463-504 FULL LINING OF SMH 318-016 TO 318-015 ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 318-016 TO 318-015 | 12,094.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200210401 | CHARLOTTE DR | FILMORE AV | 01/25/2012 | 06/05/2013 | SMAIN | MWH-ID. 7463-504<br>POINT REPAIR 329' - 341' FROM SMH 318-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 329' - 341' FROM SMH 318-016 | 8,544.00 | CL | |
| 201200210301 | CHARLOTTE DR | FILMORE AV | 01/25/2012 | 06/06/2013 | SMAIN | MWH-ID. 7463-504<br>POINT REPAIR 0' - 16' FROM SMH 318-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 0' - 16' FROM SMH 318-016 | 8,702.00 | CL | |
| 201200210201 | CHARLOTTE DR | FILMORE AV | 01/25/2012 | 06/05/2013 | SLEAD | MWH-ID. 7463-504<br>POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 214' FROM SMH 318-016 | 8,128.00 | CL | |
| 201200210101 | NEW YORK | CALDWELL DR | 01/25/2012 | 12/02/2013 | SLINE | MWH-ID. 7463-503<br>FULL LINING OF SMH 300-117 TO 300-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | FULL LINING OF SMH 300-117 TO 300-016 | 3,852.00 | CL | |
| 201200210001 | NEW YORK | CALDWELL DR | 01/25/2012 | 04/22/2013 | SLEAD | MWH-ID. 7463-503<br>POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 300-117 | 8,109.00 | CL | |
| 201200209901 | NEW YORK | CALDWELL DR | 01/25/2012 | 12/01/2013 | SLEAD | MWH-ID. 7463-503<br>POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 300-117 | 8,122.00 | CL | |
| 201200209801 | NEW YORK | CALDWELL DR | 01/25/2012 | 04/20/2013 | SLEAD | MWH-ID. 7463-503<br>POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 300-117 | 8,393.00 | CL | |
| 201200209701 | LAKESHORE DR | CARLSON DR | 01/25/2012 | 04/18/2013 | SLEAD | MWH-ID. 7463-502<br>POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 300-085 | | CL | |
| 201200209601 | LAKESHORE DR | CARLSON DR | 01/25/2012 | 04/18/2013 | SMAIN | MWH-ID. 7463-502<br>POINT REPAIR 163' - 175' FROM SMH 300-085<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 163' - 175' FROM SMH 300-085 | | CL | |
| 201200209501 | FRANKFORT | ST BERNARD AV | 01/25/2012 | 05/21/2013 | SLEAD | MWH-ID. 7463-501<br>POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 300-024 | 8,689.00 | CL | |
| 201200209401 | FRANKFORT | ST BERNARD AV | 01/25/2012 | 05/22/2013 | SMAIN | MWH-ID. 7463-501<br>POINT REPAIR 500' - 508' FROM SMH 300-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 500' - 508' FROM SMH 300-024 | 8,100.00 | CL | |
| 201200209301 | NEW YORK | CARTIER AV | 01/25/2012 | 12/04/2013 | SMAIN | MWH-ID. 7463-500<br>POINT REPAIR VIA LINING 309' FROM SMH 300-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 309' FROM SMH 300-017 | 4,800.00 | CL | |
| 201200209201 | NEW YORK | CARTIER AV | 01/25/2012 | 12/04/2013 | SMAIN | MWH-ID. 7463-500<br>POINT REPAIR VIA LINING 305' FROM SMH 300-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR VIA LINING 305' FROM SMH 300-017 | 4,400.00 | CL | |
| 201200208301 | CARTIER AV | GRANADA DR | 01/25/2012 | 07/11/2013 | SLINE | MWH-ID. 7463-498<br>FULL LINING OF SMH 243-039 TO 243-037<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 243-039 TO 243-037 | 9,622.00 | CL | |
| 201200208201 | RIVIERA AV | CARTIER AV | 01/25/2012 | 07/11/2013 | SLINE | MWH-ID. 7463-497<br>FULL LINING OF SMH 243-038 TO 243-037<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 243-038 TO 243-037 | 2,354.00 | CL | |
| 201200208101 | RIVIERA AV | CARTIER AV | 01/25/2012 | 04/26/2013 | SMAIN | MWH-ID. 7463-497<br>POINT REPAIR 0' - 12' FROM SMH 243-038<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 243-038 | | CL | |
| 201200208001 | CARTIER AV | SEVILLE DR | 01/25/2012 | 10/24/2013 | SLINE | MWH-ID. 7463-496<br>FULL LINING OF SMH 243-036 TO 243-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 243-036 TO 243-035 | 9,380.00 | CL | |
| 201200207901 | CARTIER AV | SEVILLE DR | 01/25/2012 | 10/22/2013 | SLEAD | MWH-ID. 7463-496<br>POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 243-036 | 8,112.00 | CL | |
| 201200207801 | GEN DIAZ | MOUTON | 01/25/2012 | 07/29/2013 | SLINE | MWH-ID. 7463-495<br>FULL LINING OF SMH 235-024 TO 235-023<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 235-024 TO 235-023 | 6,944.00 | CL | |
| 201200207701 | GEN DIAZ | MOUTON | 01/25/2012 | 07/01/2013 | SLEAD | MWH-ID. 7463-495<br>POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 235-024 | 8,115.00 | CL | |
| 201200207601 | GEN DIAZ | MOUTON | 01/25/2012 | 06/28/2013 | SLEAD | MWH-ID. 7463-495<br>POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | POINT REPAIR REPLACE SERVICE 59' FROM SMH 235-024 | 8,545.00 | CL | |
| 201200207501 | GEN DIAZ | MOUTON | 01/25/2012 | 07/01/2013 | SMAIN | MWH-ID. 7463-495<br>POINT REPAIR 210' - 222' FROM SMH 235-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 210' - 222' FROM SMH 235-024 | 8,138.00 | CL | |
| 201200207401 | LANE | GEN DIAZ | 01/25/2012 | 10/16/2013 | SLINE | MWH-ID. 7463-494<br>FULL LINING OF SMH 234-033 TO 234-031<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 234-033 TO 234-031 | 7,168.00 | CL | |
| 201200207301 | LANE | GEN DIAZ | 01/25/2012 | 09/12/2013 | SMAIN | MWH-ID. 7463-494<br>POINT REPAIR 315' - 323' FROM SMH 234-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 315' - 323' FROM SMH 234-033 | 8,100.00 | CL | |
| 201200207201 | LANE | GEN DIAZ | 01/25/2012 | 09/11/2013 | SMAIN | MWH-ID. 7463-494<br>POINT REPAIR 70' - 82' FROM SMH 234-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 70' - 82' FROM SMH 234-033 | 8,114.00 | CL | |
| 201200207101 | LANE | GEN DIAZ | 01/25/2012 | 09/12/2013 | SLEAD | MWH-ID. 7463-494<br>POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 234-033 | 8,100.00 | CL | |
| 201200207001 | MEMPHIS | LANE | 01/25/2012 | 09/03/2013 | SLINE | MWH-ID. 7463-493<br>FULL LINING OF SMH 234-032 TO 234-031<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 234-032 TO 234-031 | 8,030.00 | CL | |
| 201200206901 | MEMPHIS | LANE | 01/25/2012 | 07/16/2013 | SLEAD | MWH-ID. 7463-493<br>POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 234-032 | 8,102.00 | CL | |
| 201200206801 | MEMPHIS | LANE | 01/25/2012 | 07/16/2013 | SLEAD | MWH-ID. 7463-493<br>POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 234-032 | 8,112.00 | CL | |
| 201200206701 | MEMPHIS | LANE | 01/25/2012 | 07/15/2013 | SLEAD | MWH-ID. 7463-493<br>POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 166' FROM SMH 234-032 | 8,115.00 | CL | |
| 201200206601 | MEMPHIS | LANE | 01/25/2012 | 07/17/2013 | SLEAD | MWH-ID. 7463-493<br>POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 234-032 | 8,112.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200206501 | MEMPHIS | LANE | 01/25/2012 | 07/17/2013 | SLEAD | MWH-ID. 7463-493<br>POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 234-032 | 8,128.00 | CL | |
| 201200206401 | ARGONNE BL | LANE | 01/25/2012 | 10/23/2013 | SLINE | MWH-ID. 7463-492<br>FULL LINING OF SMH 234-018 TO 234-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 234-018 TO 234-017 | 7,660.00 | CL | |
| 201200206301 | ARGONNE BL | LANE | 01/25/2012 | 10/09/2013 | SMAIN | MWH-ID. 7463-492<br>POINT REPAIR 324' - 335' FROM SMH 234-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 324' - 335' FROM SMH 234-018 | 8,100.00 | CL | |
| 201200206201 | ARGONNE BL | LANE | 01/25/2012 | 10/09/2013 | SMAIN | MWH-ID. 7463-492<br>POINT REPAIR 279' - 291' FROM SMH 234-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 279' - 291' FROM SMH 234-018 | 8,103.00 | CL | |
| 201200206101 | ARGONNE BL | PORTEOUS | 01/25/2012 | 10/07/2013 | SLEAD | MWH-ID. 7463-491<br>POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 234-017 | 8,104.00 | CL | |
| 201200206001 | ARGONNE BL | PORTEOUS | 01/25/2012 | 10/28/2013 | SLINE | MWH-ID. 7463-490<br>FULL LINING OF SMH 234-016 TO 234-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 234-016 TO 234-015 | 7,632.00 | CL | |
| 201200205901 | ARGONNE BL | PORTEOUS | 01/25/2012 | 10/08/2013 | SMAIN | MWH-ID. 7463-490<br>POINT REPAIR 177' - 189' FROM SMH 234-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 177' - 189' FROM SMH 234-016 | 8,109.00 | CL | |
| 201200205801 | ARGONNE BL | PORTEOUS | 01/25/2012 | 10/10/2013 | SLEAD | MWH-ID. 7463-490<br>POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 285' FROM SMH 234-016 | 8,103.00 | CL | |
| 201200205701 | ARGONNE BL | PORTEOUS | 01/25/2012 | 10/09/2013 | SLEAD | MWH-ID. 7463-490<br>POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-016 | 8,102.50 | CL | |
| 201200205601 | ORLEANS AV | LANE | 01/25/2012 | 10/22/2013 | SLINE | MWH-ID. 7463-489<br>FULL LINING OF SMH 234-009 TO 234-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 234-009 TO 234-008 | 7,538.00 | CL | |
| 201200205501 | ORLEANS AV | LANE | 01/25/2012 | 09/26/2013 | SLEAD | MWH-ID. 7463-489<br>POINT REPAIR REPLACE SERVICE 276' FROM SMH 234-009<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 276' FROM SMH 234-009 | 8,104.50 | CL | |
| 201200205401 | ORLEANS AV | LANE | 01/25/2012 | 09/27/2013 | SLEAD | MWH-ID. 7463-489<br>POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-009<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 235' FROM SMH 234-009 | 8,104.00 | CL | |
| 201400940701 | MARCONI DR | THRASHER | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-029 | 598.00 | CL | |
| 201400940601 | MARCONI DR | POPPY LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-012 | 179.00 | CL | |
| 201400940501 | ALTHEA LN | BREEZE PARK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-027 | | CL | |
| 201400940401 | ALTHEA LN | BREEZE PARK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-025 | 179.00 | CL | |
| 201400940301 | ALTHEA LN | MARCONI DR | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-024 | | CL | |
| 201400940201 | POPPY LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-020 | 179.00 | CL | |
| 201400940101 | POPPY LN | FOLIAGE PK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-018 | 179.00 | CL | |
| 201400940001 | POPPY LN | FOLIAGE PK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-017 | 179.00 | CL | |
| 201400421701 | BELLAIRE DR | COUNTRY CLUB DR | 02/24/2014 | 01/22/2015 | SMAIN | MWH-ID. 7463-768<br>SERVICE REPAIR VIA LINING PRRS | SERVICE REPAIR VIA LINING PRRS | 16,132.36 | CL | |
| 201400386601 | LOUISVILLE | HARRISON AV | 02/19/2014 | 12/13/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 36'-48' FROM SMH 222-008<br>ESSA2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 36'-48' FROM SMH 222-008 | 8,100.00 | CL | |
| 201400386401 | WEST END BL | CHAPELLE | 02/19/2014 | 12/02/2013 | SMAIN | MWH-ID.7463-455<br>POINT REPAIR 175-187 FROM SMH 214-028<br>ESSA 2-BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 175-187 FROM SMH 214-028 | 8,106.00 | CL | |
| 201400386301 | WESTEND AL | CHAPELLE | 02/19/2014 | 12/02/2013 | SMAIN | MWH-ID.7463-455<br>POINT REPAIR 113-125 FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 113-125 FROM SMH 214-028 | 8,100.00 | CL | |
| 201400386201 | WESTEND AL | CHAPELLE | 02/19/2014 | 12/02/2013 | SMAIN | MWH-ID.7463-455<br>POINT REPAIR 30-42 FROM SMH 214-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 30-42 FROM SMH 214-028 | 8,108.00 | CL | |
| 201400209001 | GEN HAIG | FLORIDA BL | 01/24/2014 | 07/30/2014 | SMAIN | MWH-ID. 7463-858 POINT REPAIR 33' TO 45' FROM SMH 231-027 -<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 18 | COMPLETED POINT REPAIR 33' TO 45' FROM SMH 231-027 | 4,500.00 | CL | |
| 201400208901 | EMERALD | GEM | 01/24/2014 | 11/25/2014 | SMAIN | MWH-ID. 7463-857 POINT REPAIR 80' TO 92' FROM SMH 227-086 -<br>ESSA 2 - BASIN 1 - LAKEVIEW - SPS 21 | COMPLETED POINT REPAIR 80' TO 92' FROM SMH 227-086 | 25,290.00 | CL | |
| 201400139101 | LOUISVILLE | HARRISON AV | 01/17/2014 | 12/12/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 57'-69' FROM SMH 222-008<br>ESSA2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008 | 8,116.00 | CL | |
| 201400139001 | LOUISVILLE | HARRISON AV | 01/17/2014 | 12/16/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 328'-340' FROM SMH 222-008<br>ESSA2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 328'-340' FROM SMH 222-008 | 8,100.00 | CL | |
| 201400138901 | LOUISVILLE | HARRISON AV | 01/17/2014 | 12/16/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 22'-34' FROM SMH 222-008<br>ESSA2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 224'-236' FROM SMH 222-008 | 8,100.00 | CL | |
| 201400138801 | LOUISVILLE | HARRISON AV | 01/17/2014 | 12/13/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 211'-223' FROM SMH 222-008<br>ESSA2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 211'-223' FROM SMH 222-008 | 8,128.00 | CL | |
| 201400138701 | HARRISON AV | LOUISVILLE | 01/17/2014 | 12/13/2013 | SMAIN | MWH-ID.7463-485<br>POINT REPAIR 157'-169' FROM SMH 222-008<br>ESSA2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 157'-169' FROM SMH 222-008 | 8,114.00 | CL | |
| 201400138401 | WEST END BL | CHAPELLE | 01/17/2014 | 12/02/2013 | SMAIN | MWH-ID.7463-455<br>POINT REPAIR 0-12 FROM SMH 214-028<br>ESSA 2-BASIN 1-LAKEVIEW-STATION 21 | COMPLETED POINT REPAIR 0-12 FROM SMH 214-028 | | CL | |
| 201400137701 | BELLAIRE DR | 39TH | 01/17/2014 | 10/16/2013 | SMAIN | MWH-ID. 7463-089<br>POINT REPAIR REPLACE SERVICE176' FROM SMH 014-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE176' FROM SMH 014-043 | 8,200.00 | CL | |
| 201305045701 | BELLAIRE DR | 39TH | 12/03/2013 | 10/17/2013 | SMAIN | MWH-ID. 7463-089<br>POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 014-043 | 8,175.00 | CL | |
| 201305045401 | BELLAIRE DR | 39TH | 12/03/2013 | 10/17/2013 | SMAIN | MWH-ID. 7463-089<br>POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 014-043 | 8,185.00 | CL | |
| 201305044501 | BELLAIRE DR | 39TH | 12/03/2013 | 10/15/2013 | SMAIN | MWH-ID. 7463-089<br>POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR REPLACE SERVICE 210' FROM SMH 014-043 | 8,106.00 | CL | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 201305043901 | BELLAIRE DR | 39TH | 12/03/2013 | 10/16/2013 | SMAIN | MWH-ID. 7463-089<br>POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 014-043 | 8,200.00 | CL | |
| 201305043501 | BELLAIRE DR | 39TH | 12/03/2013 | 10/25/2013 | SMAIN | MWH-ID. 7463-089<br>POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 014-043 | 8,195.00 | CL | |
| 201304805201 | MIRABEAU AV | CARTIER AV | 10/24/2013 | 06/19/2015 | SLINE | MWH-ID. 7463-602<br>FULL LINING OF SMH 243-042 TO 243-032<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 243-042 TO 243-032 | 19,219.00 | CL | |
| 201304805001 | HAMMOND HW | BELLAIRE DR | 10/24/2013 | 02/28/2014 | SMAIN | MWH-ID. 7463-286<br>POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED POINT REPAIR REPLACE SERVICE 204' FROM SMH 014-024 | | CL | |
| 201304725401 | MEMPHIS | BRAGG | 10/15/2013 | 08/30/2013 | SMAIN | MWH-ID. 7463-487<br>POINT REPAIR 200' - 212' FROM SMH 233-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 200' - 212' FROM SMH 233-040 | 8,101.00 | CL | |
| 201303025901 | ARGONNE BL | BRAGG | 02/20/2013 | 10/09/2013 | SMAIN | MWH-ID. 7463-492<br>POINT REPAIR 225' TO 235' FROM SMH 234-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | POINT REPAIR 225' TO 235' FROM SMH 234-018 | 8,103.00 | CL | |
| 201303025801 | CATINA | FREMONT | 02/20/2013 | 07/01/2015 | SLINE | MWH-ID. 7463-454<br>LINING FROM SMH 213-018 TO 213-005<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED LINING FROM SMH 213-018 TO 213-005 | 22,836.00 | CL | |
| 201303025701 | WOODLAWN | FLORIDA BL | 02/20/2013 | 10/23/2013 | SMAIN | MWH-ID. 7463-135<br>REPLACE LINE SEGMENT FROM SMH 211-016 TO 211-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED LINE SEGMENT FROM SMH 211-016 TO 211-015 | 77,734.00 | CL | |
| 201302802201 | NEW YORK | CARTIER AV | 01/15/2013 | 09/06/2013 | SMAIN | MWH-ID. 7463-499<br>REPLACE PIPE FOR LINE SEGMENT 300-016 TO 300-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | REPLACED PIPE FOR LINE SEGMENT 300-016 TO 300-015 | 74,002.00 | CL | |
| 201202151201 | GARDINA LN | FLORAL PARK | 10/03/2012 | 06/20/2014 | SLINE | MWH-ID. 7463-704 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5 | COMPLETED REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 84.5 | 59,677.20 | CL | |
| 201202151101 | GARDINA LN | FLORAL PARK | 10/03/2012 | 08/08/2013 | SMAIN | MWH-ID. 7463-704 PERFORM POINT REPAIR 91' TO 103' | PERFORMED POINT REPAIR 91' TO 103' | 8,100.00 | CL | |
| 201202151001 | GARDINA LN | FLORAL PARK | 10/03/2012 | 08/08/2013 | SMAIN | MWH-ID. 7463-704 PERFORM POINT REPAIR 62' TO 74' | PERFORMED POINT REPAIR 62' TO 74' | 8,100.00 | CL | |
| 201202150501 | HAY PL | RUE LE VILLE | 10/03/2012 | 04/18/2013 | SMAIN | MWH-ID. 7463-693<br>PERFORM POINT REPAIR 141' TO 153' | COMPLETED POINT REPAIR 141' TO 153' | | CL | |
| 201202150401 | HAY PL | RUE LE VILLE | 10/03/2012 | 08/01/2013 | SLINE | MWH-ID. 7463-693 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 78.5 | 3,654.00 | CL | |
| 201202088601 | GIBSON | LAFRENIERE | 09/24/2012 | 06/27/2013 | SLEAD | MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 219' | 8,112.00 | CL | |
| 201202088501 | GIBSON | LAFRENIERE | 09/24/2012 | 06/28/2013 | SLEAD | MWH-ID. 7463-699 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 80' | 8,100.00 | CL | |
| 201202088101 | CENTRAL PARK PL | MIDDLE PARK PL | 09/24/2012 | 09/30/2013 | SMAIN | MWH-ID. 7463-696PERFORM EXCAVATED REPLACEMENT OF MSL @ 108.5 | EXCAVATED REPLACEMENT OF MSL @ 108.5 | 40,506.00 | CL | |
| 201202086901 | PARIS AV | NEW YORK | 09/24/2012 | 04/25/2013 | SLEAD | MWH-ID. 7463-700<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304' | COMPLETED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 304' | | CL | |
| 201202086601 | GIBSON | LAFRENIERE | 09/24/2012 | 07/09/2013 | SLINE | MWH-ID. 7463-699 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 181 | | CL | |
| 201202086501 | GIBSON | LAFRENIERE | 09/24/2012 | 06/28/2013 | SMAIN | MWH-ID. 7463-699 PERFORM POINT REPAIR 0' TO 12' | PERFORMED POINT REPAIR 0' TO 12' | 8,100.00 | CL | |
| 201201233901 | CATINA | BRAGG | 05/12/2012 | 07/31/2012 | SMAIN | MWH-ID. 7463-102<br>POINT REPAIR 9' TO 21' FROM SMH 213-015<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 9' TO 21' FROM SMH 213-015 | | CL | |
| 201200958301 | CATINA | BRAGG | 04/01/2012 | 05/22/2012 | SMAIN | MWH-ID. 7463-102<br>POINT REPAIR 157' TO 177' FROM SMH 213-015<br>ESSA 2-BASIN 1-LAKEVIEW-STATION21 | POINT REPAIR 157' TO 177' FROM SMH 213-015 COMPLETED | 7,100.00 | CL | |
| 201200957801 | HARRISON AV | LOUISVILLE | 04/01/2012 | 01/12/2012 | SMAIN | MWH-ID. 7463-104<br>POINT REPAIR 216'-248' FROM SMH222-020<br>ESSA 2-BASIN 1-LAKEVIEW-STATION 18 | POINT REPAIR 216'-248' FROM SMH222-020 COMPLETED | 3,700.00 | CL | |
| 201200957601 | COLBERT | POLK AV | 04/01/2012 | 01/11/2012 | SMAIN | MWH-ID. 7463-103<br>POINT REPAIR 0' TO 12' FROM SMH 221-032<br>ESSA 2-BASIN 1-LAKEVIEW-STATION 18 | POINT REPAIR 0' TO 12' FROM SMH 221-032 COMPLETED | 3,700.00 | CL | |
| 201200381301 | ONYX | AMETHYST | 02/15/2012 | 04/12/2013 | SMAIN | MWH-ID. 7463-683<br>POINT REPAIR 242' - 254' FROM SMH 226-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 242' - 254' FROM SMH 226-035 | | CL | |
| 201200368301 | ROBERT E LEE BL | CARTIER AV | 02/14/2012 | 10/15/2013 | SLINE | MWH-ID. 7463-651<br>FULL LINING OF SMH 300-004 TO 300-003<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 300-004 TO 300-003 | 6,816.00 | CL | |
| 201200368201 | ROBERT E LEE BL | CARTIER AV | 02/14/2012 | 12/03/2013 | SMAIN | MWH-ID. 7463-651<br>SERVICE POINT REPAIR VIA LINING 281' FROM 300-004<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE POINT REPAIR VIA LINING 281' FROM 300-004 | 4,800.00 | CL | |
| 201200368101 | ROBERT E LEE BL | CARTIER AV | 02/14/2012 | 12/03/2013 | SMAIN | MWH-ID. 7463-651<br>SERVICE POINT REPAIR VIA LINING 187' FROM 300-004<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE POINT REPAIR VIA LINING 187' FROM 300-004 | 5,200.00 | CL | |
| 201200367601 | MILNE BL | HOMEDALE | 02/14/2012 | 09/10/2013 | SLINE | MWH-ID. 7463-649<br>FULL LINING OF SMH 211-028 TO 211-026<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 211-028 TO 211-026 | 7,950.00 | CL | |
| 201200367501 | MILNE BL | HOMEDALE | 02/14/2012 | 07/11/2013 | SLEAD | MWH-ID. 7463-649<br>SERVICE POINT REPAIR 147' FROM 211-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED SERVICE POINT REPAIR 147' FROM 211-028 | 8,112.00 | CL | |
| 201200367401 | MILNE BL | HOMEDALE | 02/14/2012 | 07/10/2013 | SMAIN | MWH-ID. 7463-649<br>POINT REPAIR 328' - 351' FROM 211-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 328' - 351' FROM 211-028 | 9,684.00 | CL | |
| 201200367301 | MILNE BL | HOMEDALE | 02/14/2012 | 07/09/2013 | SMAIN | MWH-ID. 7463-649<br>POINT REPAIR 230' - 242' FROM 211-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 230' - 242' FROM 211-028 | 8,110.00 | CL | |
| 201200367201 | MILNE BL | HOMEDALE | 02/14/2012 | 07/09/2013 | SMAIN | MWH-ID. 7463-649<br>POINT REPAIR 191' - 203' FROM 211-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 191' - 203' FROM 211-028 | 8,544.00 | CL | |
| 201200362201 | CHAMBERLAIN DR | CHASE | 02/14/2012 | 07/26/2013 | SLINE | MWH-ID. 7463-632<br>FULL LINING OF SMH 317-018 TO 317-017<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 317-018 TO 317-017 | 2,372.00 | CL | |
| 201200362101 | CHAMBERLAIN DR | CHASE | 02/14/2012 | 06/10/2013 | SLEAD | MWH-ID. 7463-632<br>SERVICE POINT REPAIR 71' FROM SMH 317-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE POINT REPAIR 71' FROM SMH 317-018 | 8,115.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200362001 | CHAMBERLAIN DR | CHASE | 02/14/2012 | 06/07/2013 | SMAIN | MWH-ID. 7463-632<br>POINT REPAIR 31' - 57' FROM SMH 317-018<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 31' - 57' FROM SMH 317-018 | 10,143.00 | CL | |
| 201200252301 | PRATT DR | PRESSBURG | 01/27/2012 | 06/25/2013 | SLINE | MWH-ID. 7463-614<br>FULL LINING OF SMH 318A-025 TO 318A-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 318A-025 TO 318A-024 | 9,636.00 | CL | |
| 201200252201 | PRATT DR | PRESSBURG | 01/27/2012 | 12/02/2013 | SLEAD | MWH-ID. 7463-614<br>REPLACE SERVICE VIA LINING 244' FROM SMH 318A-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | REPLACED SERVICE VIA LINING 244' FROM SMH 318A-025 | 5,200.00 | CL | |
| 201200252101 | PRATT DR | PRESSBURG | 01/27/2012 | 05/16/2013 | SMAIN | MWH-ID. 7463-614<br>POINT REPAIR 302' - 314' FROM SMH 318A-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR 302' - 314' FROM SMH 318A-025 | 8,112.00 | CL | |
| 201200252001 | PARIS AV | FOY | 01/27/2012 | 06/27/2013 | SLEAD | MWH-ID. 7463-613<br>POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 | COMPLETED POINT REPAIR REPLACE SERVICE 236' FROM SMH 314-011 | 8,110.00 | CL | |
| 201200251901 | PARIS AV | ST DENIS | 01/27/2012 | 10/23/2013 | SMAIN | MWH-ID. 7463-612<br>REPLACE PIPE FROM SMH 314-006 TO 314-005<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 | REPLACED PIPE FROM SMH 314-006 TO 314-005 | 5,124.00 | CL | |
| 201200251801 | LEON C SIMON DR | ROBERT E LEE BL | 01/27/2012 | 09/19/2013 | SLINE | MWH-ID. 7463-611<br>FULL LINING FROM SMH 300-129 TO 300-128<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING FROM SMH 300-129 TO 300-128 | 5,424.00 | CL | |
| 201200251701 | LEON C SIMON DR | ROBERT E LEE BL | 01/27/2012 | 04/23/2013 | SMAIN | MWH-ID. 7463-611<br>POINT REPAIR 116' - 128' FROM SMH 300-129<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLTED POINT REPAIR 116' - 128' FROM SMH 300-129 | | CL | |
| 201200251601 | LEON C SIMON DR | ROBERT E LEE BL | 01/27/2012 | 04/23/2013 | SLEAD | MWH-ID. 7463-611<br>POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 300-129 | | CL | |
| 201200251501 | JAY | CARTWRIGHT DR | 01/27/2012 | 06/18/2013 | SLINE | MWH-ID. 7463-610<br>FULL LINING OF SMH 300-093 TO 300-060<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 300-093 TO 300-060 | 7,840.00 | CL | |
| 201200251401 | JAY | CARTWRIGHT DR | 01/27/2012 | 04/15/2013 | SLEAD | MWH-ID. 7463-610<br>POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 162' FROM SMH 300-093 | | CL | |
| 201200251301 | JAY | CARTWRIGHT DR | 01/27/2012 | 04/15/2013 | SLEAD | MWH-ID. 7463-610<br>POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED POINT REPAIR REPLACE SERVICE 22' FROM SMH 300-093 | | CL | |
| 201200251201 | PARK ISLAND | CADILLAC | 01/27/2012 | 06/24/2013 | SMAIN | MWH-ID. 7463-609<br>REPLACE PIPE FROM SMH 299-034 TO 299-033<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 19 | REPLACED PIPE FROM SMH 299-034 TO 299-033 | 11,224.00 | CL | |
| 201400954701 | GEM | RING | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-074 | 179.00 | CL | |
| 201400954601 | ROBERT E LEE BL | CANAL BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-070 | 179.00 | CL | |
| 201400954501 | ROBERT E LEE BL | RING | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-069 | 179.00 | CL | |
| 201400954401 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-061 | 179.00 | CL | |
| 201400954301 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-060 | 179.00 | CL | |
| 201400954201 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-059 | 179.00 | CL | |
| 201400954101 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-058 | 179.00 | CL | |
| 201400954001 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-057 | 179.00 | CL | |
| 201400953901 | AMETHYST | GEN HAIG | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-056 | | CL | |
| 201400953801 | TOPAZ | SARDONYX | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-114 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-114 | 179.00 | CL | |
| 201400953701 | TOPAZ | SARDONYX | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-113 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-113 | 179.00 | CL | |
| 201400953601 | SARDONYX | TOPAZ | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-110 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-110 | 179.00 | CL | |
| 201400953501 | CRYSTAL | SARDONYX | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-109 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-109 | 179.00 | CL | |
| 201400953401 | CRYSTAL | SARDONYX | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-107 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-107 | 487.60 | CL | |
| 201400953301 | SARDONYX | CRYSTAL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-105 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-105 | 179.00 | CL | |
| 201400953201 | SARDONYX | JEWEL | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-104 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-104 | 179.00 | CL | |
| 201400953101 | SARDONYX | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-103 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-103 | 179.00 | CL | |
| 201400953001 | SARDONYX | GEM | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-101 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-101 | 179.00 | CL | |
| 201400952901 | SARDONYX | GEM | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-100 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-100 | 616.40 | CL | |
| 201400952801 | JEWEL | AMBER | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-098 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-098 | 340.40 | CL | |
| 201400952701 | JEWEL | AMBER | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-097 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-097 | 179.00 | CL | |
| 201400952601 | AMBER | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-096 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-096 | 179.00 | CL | |
| 201400952501 | AMBER | GEM | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-095 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-095 | 179.00 | CL | |
| 201400952401 | AMBER | GEM | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-093 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-093 | 179.00 | CL | |
| 201400952301 | TURQUOISE | GEM | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-090 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-090 | 179.00 | CL | |
| 201400952201 | HOMEDALE AV | GEN DIAZ | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-038 | 179.00 | CL | |
| 201400952101 | PONTALBA | VICKSBURG | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-034 | 179.00 | CL | |
| 201400952001 | VICKSBURG | HOMEDALE | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-032 | 179.00 | CL | |
| 201400951901 | ADA PL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-026 | 179.00 | CL | |
| 201400951801 | ADA PL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-025 | 179.00 | CL | |
| 201400951701 | ADA PL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-022 | 368.00 | CL | |
| 201400951601 | ADA PL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-021 | 892.40 | CL | |
| 201400951501 | FLORIDA BL | MARSHALL FOCH | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-012 | 179.00 | CL | |
| 201400951401 | FLORIDA BL | MARSHALL FOCH | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-011 | 552.00 | CL | |
| 201400951201 | FLORIDA BL | GEN DIAZ | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-007 | 179.00 | CL | |
| 201400951101 | FLORIDA BL | ADA PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-003 | 179.00 | CL | |
| 201400951001 | FLORIDA BL | ADA PL | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-002 | 1,012.00 | CL | |
| 201400950901 | VICKSBURG | FLORIDA BL | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-001 | 1,012.00 | CL | |
| 201400950801 | CANAL BL | ROSEDALE DR | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-022 | 644.00 | CL | |
| 201400950701 | CONTI | CITY PARK AV | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 228-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 228-010 | 179.00 | CL | |
| 201400950601 | MEMBURG AL | I-610 | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-038 | 179.00 | CL | |
| 201400950501 | MEMBURG AL | BROOKS | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-035 | | CL | |
| 201400950401 | MEMBURG AL | KENILWORTH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-034 | 179.00 | CL | |
| 201400950301 | SOUTHERN PAC RR | KENILWORTH | 05/02/2014 | 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-028 | | CL | |
| 201400950201 | GEN HAIG | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-027 | 179.00 | CL | |
| 201400950101 | LEMOYNE | MARSHALL FOCH | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-041 | | CL | |
| 201400950001 | ANTLOU AL | BROOKS | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-011 | 515.20 | CL | |
| 201400949901 | BROOKS | MEMBURG AL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-001 | 179.00 | CL | |
| 201400949801 | HIDALGO | GEN DIAZ | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-084 | 179.00 | CL | |
| 201400949701 | ORLEANS AV | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-068 | 179.00 | CL | |
| 201400949601 | ORLEANS AV | CENTRAL PARK PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-066 | 179.00 | CL | |
| 201400949501 | ORLEANS AV | CENTRAL PARK PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-065 | 179.00 | CL | |
| 201400949401 | N PARK PL | MIDDLE PARK PL | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-054 AND LOCATED, AT GRADE STILL HAVE TO LINE. | | CL | |
| 201400949301 | N PARK PL | W PARK PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-051 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400949201 | DALE CT | MARSHALL FOCH | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-050 | 179.00 | CL | |
| 201400949101 | MARSHALL FOCH | N PARK PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 230-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 230-044 | 179.00 | CL | |
| 201400949001 | ARGONNE BL | POLK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-044 | 179.00 | CL | |
| 201400948901 | POLK | ORLEANS | 05/02/2014 | 06/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-037 | | CL | |
| 201400948801 | GEN HAIG | GERMAIN | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-034 | 506.00 | CL | |
| 201400948701 | GERMAIN | GEN HAIG | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-032 | 552.00 | CL | |
| 201400948601 | ARGONNE BL | GERMAIN | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-028 | 179.00 | CL | |
| 201400948501 | LOUPHIS AL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-039 | 179.00 | CL | |
| 201400948401 | GERMAIN | ARGONNE BL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-026 | 179.00 | CL | |
| 201400948301 | MARSHAL FOCH-ARGONNE AL | GERMAIN | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-021 | 179.00 | CL | |
| 201400948201 | GERMAIN | MARSHAL FOCH-ARGONNE AL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-019 | 179.00 | CL | |
| 201400948101 | LOUPHIS AL | POLK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-010 | 179.00 | CL | |
| 201400948001 | LOUPHIS AL | GERMAIN | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-008 | | CL | |
| 201400947901 | GERMAIN | LOUPHIS AL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-006 | 179.00 | CL | |
| 201400947801 | MEMBURG AL | GERMAIN | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-002 | 524.40 | CL | |
| 201400947701 | GERMAIN | MEMBURG AL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-001 | 179.00 | CL | |
| 201400947601 | ANTLOU AL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-042 | 179.00 | CL | |
| 201400947501 | GEN DIAZ | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 231-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 231-041 | 179.00 | CL | |
| 201400947401 | GEN DIAZ | BRAGG | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-045 | 179.00 | CL | |
| 201400977601 | HOMEDALE AV | ROSEMARY PL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-020 | | CL | |
| 201400977501 | FLORIDA BL | WOODLAWN | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-014 | 179.00 | CL | |
| 201400977401 | FLORIDA BL | CANAL BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-013 | 179.00 | CL | |
| 201400977301 | HOMEDALE AV | HAWTHORNE PL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-009 | 179.00 | CL | |
| 201400977201 | HOMEDALE | CANAL BL | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-008 | | CL | |
| 201400977001 | CANAL BL | HOMEDALE | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-005 | 179.00 | CL | |
| 201400976901 | HOMEDALE AV | CANAL BL | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-001 | | CL | |
| 201400976801 | CATINA | MOUND AV | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 210-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 210-003 | 368.00 | CL | |
| 201400976701 | WEST END BL | MOUND AV | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 210-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 210-001 | 460.00 | CL | |
| 201400976001 | CATINA | BRAGG | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-002 | 179.00 | CL | |
| 201400975901 | CATINA | RINGOLD | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-020 | 179.00 | CL | |
| 201400975801 | CATINA-MILNE AL | RINGOLD | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-019 | 179.00 | CL | |
| 201400975701 | WEST END BL | RINGOLD | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-013 | 179.00 | CL | |
| 201400975601 | WEST END BL | GERMAIN | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-011 | 179.00 | CL | |
| 201400975501 | FLORIDA BL | WOODLAWN | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-023 | 179.00 | CL | |
| 201400975301 | CATINA | BROOKS | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 212-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 212-003 | 487.60 | CL | |
| 201400975201 | FLORIDA BL | RIDGEWAY PL | 05/02/2014 | 09/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-047 | 414.00 | CL | |
| 201400975101 | FLORIDA BL | WOODLAWN | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-043 | 179.00 | CL | |
| 201400975001 | WEST END BL | HOMEDALE AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-037 | 179.00 | CL | |
| 201400974901 | CATINA | HOMEDALE AV | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-035 | 179.00 | CL | |
| 201400974801 | HOMEDALE AV | CATINA | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-031 | 179.00 | CL | |
| 201400974701 | HOMEDALE AV | MILNE BL | 05/02/2014 | 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-030 | 179.00 | CL | |
| 201400974601 | MILNE BL | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 211-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 211-029 | 179.00 | CL | |
| 201400974501 | WUERPLE - MILNE AL | MOUTON | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-017 | 179.00 | CL | |
| 201400974401 | ROBERT E LEE BL | MILNE BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-012 | 179.00 | CL | |
| 201400974301 | WUERPEL | CONRAD | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-009 | 368.00 | CL | |
| 201400974201 | WALKER | WUERPEL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-006 | 179.00 | CL | |
| 201400974101 | MOUTON | WEST END BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-002 | 506.00 | CL | |
| 201400974001 | HARRISON AV | CATINA | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-023 | | CL | |
| 201400973901 | FREMONT | WUERPEL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-019 | 179.00 | CL | |
| 201400973801 | WESTINA AL | FREMONT | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-018 | 179.00 | CL | |
| 201400973701 | HARRISON AV | MILNE BL | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-017 | | CL | |
| 201400973601 | WUERPEL | SMITH | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-014 | 179.00 | CL | |
| 201400973501 | PORTEOUS | MILNE BL | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-013 | 340.40 | CL | |
| 201400973401 | BRAGG | MILNE-WUERPEL AL | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-011 | 179.00 | CL | |
| 201400973301 | LANE | WEST END BL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-009 | 179.00 | CL | |
| 201400973201 | WESTINA AL | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-007 | 276.00 | CL | |
| 201400973101 | WESTINA AL | SMITH | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-006 | 179.00 | CL | |
| 201400973001 | WESTINA AL | BRAGG | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 213-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 213-005 | 506.00 | CL | |
| 201400972701 | VICKSBURG | FLORIDA BL | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-003 | 179.00 | CL | |
| 201400972601 | VIRGINIA CT | CLAYTON AV | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-042 | 179.00 | CL | |
| 201400972501 | VICKSBURG | LOUQUE PL | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 219-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 219-005 | 708.40 | CL | |
| 201400972401 | WUERPLE - MILNE AL | WALKER | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-019 | 179.00 | CL | |
| 201400972301 | CONRAD | WEST END BL | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-035 | | CL | |
| 201400972201 | WESTINA AL | FILMORE AV | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-034 | 179.00 | CL | |
| 201400972101 | WESTINA AL | CHAPELLE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-031 | 179.00 | CL | |
| 201400972001 | FILMORE AV | WESTINA AL | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-030 | 179.00 | CL | |
| 201400971801 | DOWNS | WUERPLE - MILNE AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-024 | 432.40 | CL | |
| 201400971701 | WUERPEL | DOWNS | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-023 | 460.00 | CL | |
| 201400971601 | WUERPEL | CHAPELLE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-022 | 487.60 | CL | |
| 201400971501 | WESTEND AL | MOUTON | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 214-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 214-020 | 179.00 | CL | |
| 201400971401 | CANAL BL | GERMAIN | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-019 | 179.00 | CL | |
| 201400971301 | GERMAIN | CANAL BL | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-018 | 616.40 | CL | |
| 201400971201 | CANAL BL | GERMAIN | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-015 | 179.00 | CL | |
| 201400971101 | VICNAL AL | POLK | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-008 | | CL | |
| 201400971001 | VICNAL AL | GERMAIN | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-007 | | CL | |
| 201400970901 | VICKSBURG | BROOKS | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-012 | 179.00 | CL | |
| 201400970801 | KENILWORTH | LOUISVILLE | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-050 | 179.00 | CL | |
| 201400970701 | MILNE BL | HARNEY | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-047 | 971.60 | CL | |
| 201400970601 | BROOKS | MILNE BL | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-046 | 671.60 | CL | |
| 201400970501 | COLBERT | KENILWORTH-BROOKS AL | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-043 | 179.00 | CL | |
| 201400970401 | BROOKS | COLBERT | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-038 | 179.00 | CL | |
| 201400970301 | LOUIS XIV | BROOKS | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-027 | 179.00 | CL | |
| 201400970201 | LOUIS XIV | KENILWORTH | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-026 | 179.00 | CL | |
| 201400970101 | LOUIS XIV | FLORIDA BL | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-024 | | CL | |
| 201400970001 | KENILWORTH | CANAL BL | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-018 | | CL | |
| 201400969901 | VICNAL AL | BROOKS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 220-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 220-016 | 179.00 | CL | |
| 201400969801 | COLBERT | LANE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-012 | 179.00 | CL | |
| 201400969701 | LOUIS XIV | PORTEOUS | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-002 | 598.00 | CL | |
| 201400969601 | LOUIS XIV | BRAGG | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-053 | 179.00 | CL | |
| 201400969501 | VICKSBURG | HARRISON AV | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-047 | 322.00 | CL | |
| 201400969401 | VICKSBURG | BRAGG | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-042 | 368.00 | CL | |
| 201400969301 | LOUISVILLE | GERMAIN | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-022 | 179.00 | CL | |
| 201400969201 | HARRISON AV | LOUISVILLE | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-038 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400969101 | FRENCH | LOUIS XIV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-027 | 179.00 | CL | |
| 201400969001 | MILNE BL | HARRISON AV | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-015 | 368.00 | CL | |
| 201400968901 | MILNE BL | HARRISON AV | 05/02/2014 | 09/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-013 | 368.00 | CL | |
| 201400968801 | HARRISON AV | LOUIS XIV | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-010 | 179.00 | CL | |
| 201400968701 | LOUISVILLE | HARRISON AV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-007 | 179.00 | CL | |
| 201400968601 | COLBERT | HARRISON AV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 222-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 222-005 | 179.00 | CL | |
| 201400968401 | POLK AV | COLBERT | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-029 | 179.00 | CL | |
| 201400968301 | LOUISVILLE | POLK | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 221-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 221-028 | 179.00 | CL | |
| 201400968201 | VICKSBURG | LANE | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-041 | 179.00 | CL | |
| 201400968101 | PORTEOUS | VICKSBURG | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-037 | 414.00 | CL | |
| 201400968001 | LOUISVILLE | LANE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-033 | 179.00 | CL | |
| 201400967901 | LOUISVILLE | PORTEOUS | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-031 | 368.00 | CL | |
| 201400967801 | COLBERT | PORTEOUS | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-029 | | CL | |
| 201400967701 | MILNE BL | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-028 | 179.00 | CL | |
| 201400967601 | MILNE BL | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-02 | 303.60 | CL | |
| 201400967501 | MILNE BL | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-026 | 340.00 | CL | |
| 201400967401 | MILNE BL | BRAGG | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-024 | 179.00 | CL | |
| 201400967301 | MILNE BL | LANE | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-023 | 460.00 | CL | |
| 201400967201 | MILNE BL | SMITH | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-021 | 368.00 | CL | |
| 201400967101 | MILNE BL | LANE | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-020 | 460.00 | CL | |
| 201400967001 | MILNE BL | PORTEOUS | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-019 | 179.00 | CL | |
| 201400966901 | MILNE BL | LANE | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-018 | 179.00 | CL | |
| 201400966801 | MILNE BL | LANE | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-017 | 179.00 | CL | |
| 201400966701 | COLBERT | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-014 | 179.00 | CL | |
| 201400966601 | MOUTON | BIENAL AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-002 | 368.00 | CL | |
| 201400966501 | LOUIS XIV | MOUTON | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-001 | | CL | |
| 201400966401 | MILNE BL | MOUTON | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-053 | 414.00 | CL | |
| 201400966301 | FILMORE AV | MILNE BL | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-044 | 179.00 | CL | |
| 201400966201 | COLBERT | CHAPELLE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-038 | 179.00 | CL | |
| 201400966101 | LANE | VICKSBURG | 05/02/2014 | 09/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-046 | 432.40 | CL | |
| 201400966001 | COLBERT | FILMORE | 05/02/2014 | 10/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-036 | | CL | |
| 201400965901 | COLBERT | FILMORE AV | 05/02/2014 | 10/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-035 | 179.00 | CL | |
| 201400965801 | VICNAL AL | FILMORE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-028 | 179.00 | CL | |
| 201400965701 | BIENAL AL | FILMORE AV | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-026 | 179.00 | CL | |
| 201400965601 | LOUIS XIV | CHAPELLE | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-015 | 179.00 | CL | |
| 201400965501 | VICKSBURG | CHAPELLE | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-004 | 179.00 | CL | |
| 201400965401 | VICKSBURG | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-003 | 524.40 | CL | |
| 201400965301 | VICKSBURG | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-002 | 179.00 | CL | |
| 201400965201 | FILMORE AV | VICKSBURG | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 224-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 224-001 | 179.00 | CL | |
| 201400965101 | LANE | CANAL BL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 223-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 223-048 | 460.00 | CL | |
| 201400965001 | EMERALD | ZIRCON | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-013 | 708.40 | CL | |
| 201400964901 | RING | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-004 | 179.00 | CL | |
| 201400964801 | ZIRCON | RING | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-003 | 179.00 | CL | |
| 201400964701 | ROBERT E LEE BL | CANAL BL | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-001 | 524.40 | CL | |
| 201400964601 | CONRAD | VICKSBURG | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-040 | 179.00 | CL | |
| 201400964501 | MOUTON | LOUISVILLE-LOUIS XIV AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-005 | 179.00 | CL | |
| 201400964401 | CONRAD | MILNE BL | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-030 | | CL | |
| 201400964301 | MOUTON | MILBERT AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-026 | 179.00 | CL | |
| 201400964201 | MOUTON | BARLOU AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-023 | 179.00 | CL | |
| 201400964101 | LOUISVILLE | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-020 | 179.00 | CL | |
| 201400964001 | ROBERT E LEE BL | LOUISVILLE | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-018 | 368.00 | CL | |
| 201400963901 | LOUIS XIV | ROBERT E LEE BL | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-015 | 432.40 | CL | |
| 201400963801 | LOUIS XIV | CONRAD | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-013 | 386.40 | CL | |
| 201400963701 | CANAL BL | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-012 | 460.00 | CL | |
| 201400963601 | CANAL BL | CONRAD | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-011 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-011 | 395.60 | CL | |
| 201400963501 | LOUIS XIV | WALKER | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 225-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 225-008 | 414.00 | CL | |
| 201400963401 | EMERALD | OPAL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-056 | 179.00 | CL | |
| 201400963301 | OPAL | EMERALD | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-054 | 179.00 | CL | |
| 201400963201 | SAPPHIRE | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-051 | 179.00 | CL | |
| 201400963101 | ROBERT E LEE BL | SAPPHIRE | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-050 | 179.00 | CL | |
| 201400963001 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-042 | 179.00 | CL | |
| 201400962901 | EMERALD | ZIRCON | 05/02/2014 | 05/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-014 | | CL | |
| 201400962801 | LAKESHORE PK | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-040 | 179.00 | CL | |
| 201400962701 | TOPAZ | ONYX | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-034 | 179.00 | CL | |
| 201400962601 | TOPAZ | ONYX | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-031 | 179.00 | CL | |
| 201400962501 | CRYSTAL | ONYX | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-028 | 179.00 | CL | |
| 201400962401 | CRYSTAL | ONYX | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-026 | 179.00 | CL | |
| 201400962301 | ONYX | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-024 | 179.00 | CL | |
| 201400962201 | ONYX | ZIRCON | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-020 | 179.00 | CL | |
| 201400962101 | ONYX | ZIRCON | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-019 | 179.00 | CL | |
| 201400962001 | ONYX | ZIRCON | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-018 | 179.00 | CL | |
| 201400961901 | EMERALD | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-017 | 179.00 | CL | |
| 201400961801 | TURQUOISE | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-083 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-083 | 179.00 | CL | |
| 201400961701 | TURQUOISE | ZIRCON | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-081 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-081 | | CL | |
| 201400961601 | TURQUOISE | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-079 | 179.00 | CL | |
| 201400961501 | TURQUOISE | ZIRCON | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-078 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-078 AND AT GRADE STREET FAILINEG, WILL STILL LINE. | | CL | |
| 201400961401 | JEWEL | BERYL | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-076 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-076 | 506.00 | CL | |
| 201400961301 | OPAL | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-058 | 414.00 | CL | |
| 201400961201 | BERYL | JEWEL | 05/02/2014 | 10/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-074 | 598.00 | CL | |
| 201400961101 | BERYL | JEWEL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-073 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-073 | 179.00 | CL | |
| 201400961001 | BERYL | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-071 | 179.00 | CL | |
| 201400960901 | BERYL | ZIRCON | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-070 | 179.00 | CL | |
| 201400960801 | LAKESHORE DR | TOPAZ | 05/02/2014 | 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-067 | | CL | |
| 201400960701 | LAKESHORE DR | TOPAZ | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-066 | 179.00 | CL | |
| 201400960601 | LAKESHORE DR | TOPAZ | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-065 | 179.00 | CL | |
| 201400960501 | LAKESHORE DR | JEWEL | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-064 | 179.00 | CL | |
| 201400960401 | OPAL | WEST END BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-060 | 179.00 | CL | |
| 201400960301 | OPAL | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-059 | 414.00 | CL | |
| 201400960201 | RUBY | LAKESHORE PK | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-122 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-122 | 179.00 | CL | |
| 201400960101 | RUBY | LAKESHORE PK | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-121 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-121 | 179.00 | CL | |
| 201400960001 | AMETHYST | RUBY | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-117 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-117 | 179.00 | CL | |
| 201400959901 | AMETHYST | RUBY | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-116 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-116 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400959801 | AMETHYST | TOPAZ | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-114 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-114 | 179.00 | CL | |
| 201400959701 | TURQUOISE | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-085 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-085 | 179.00 | CL | |
| 201400959601 | TOPAZ | CAMEO | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-111 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-111 | 368.00 | CL | |
| 201400959501 | TOPAZ | CAMEO | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-110 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-110 | 179.00 | CL | |
| 201400959401 | GARNET | LAKESHORE PK | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-108 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-108 | 179.00 | CL | |
| 201400959301 | CAMEO | TOPAZ | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-103 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-103 | 179.00 | CL | |
| 201400959201 | CRYSTAL | CAMEO | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-100 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-100 | 460.00 | CL | |
| 201400959101 | CRYSTAL | CAMEO | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-097 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-097 | 179.00 | CL | |
| 201400959001 | CAMEO | CRYSTAL | 05/02/2014 | 11/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-096 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-096 | 552.00 | CL | |
| 201400958901 | JEWEL | WEST END BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-092 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-092 | 179.00 | CL | |
| 201400958801 | JEWEL | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-090 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-090 | 179.00 | CL | |
| 201400958701 | JEWEL | CAMEO | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-087 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-087 | 179.00 | CL | |
| 201400958601 | AGATE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-027 | 179.00 | CL | |
| 201400958501 | AGATE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-026 | 179.00 | CL | |
| 201400958401 | JADE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-023 | 179.00 | CL | |
| 201400958301 | JADE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-022 | 179.00 | CL | |
| 201400958201 | JADE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-020 | 460.00 | CL | |
| 201400958101 | LAKESHORE PK | RUBY | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 226-125 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 226-125 | | CL | |
| 201400958001 | GEN HAIG | JEWEL | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-018 | 179.00 | CL | |
| 201400957901 | GEN HAIG | JEWEL | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-017 | 179.00 | CL | |
| 201400957801 | TURQUOISE | AGATE | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-013 | 179.00 | CL | |
| 201400957701 | GEN HAIG | TURQUOISE | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-010 | 179.00 | CL | |
| 201400957601 | EMERALD | GEN HAIG | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-008 | 179.00 | CL | |
| 201400957501 | EMERALD | GEN HAIG | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-007 | 179.00 | CL | |
| 201400957401 | EMERALD | GEN HAIG | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-006 | 179.00 | CL | |
| 201400957301 | GEN HAIG | EMERALD | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-005 | 179.00 | CL | |
| 201400957201 | ROBERT E LEE BL | GEN HAIG | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-001 | 179.00 | CL | |
| 201400957001 | AMETHYST | GEN HAIG | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-052 | 179.00 | CL | |
| 201400956901 | AMETHYST | GEN HAIG | 05/02/2014 | 11/14/2012 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-051 | 179.00 | CL | |
| 201400956801 | TOPAZ | GEN HAIG | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-049 | 179.00 | CL | |
| 201400956701 | TOPAZ | GEN HAIG | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-048 | 179.00 | CL | |
| 201400956601 | TOPAZ | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-046 | 179.00 | CL | |
| 201400956501 | AGATE | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-029 | 179.00 | CL | |
| 201400956401 | TOPAZ | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-044 | 179.00 | CL | |
| 201400956301 | TOPAZ | TOPAZ | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-043 | 179.00 | CL | |
| 201400956201 | CRYSTAL | GEN HAIG | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-038 | 179.00 | CL | |
| 201400956101 | CRYSTAL | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-037 | 179.00 | CL | |
| 201400956001 | CRYSTAL | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-035 | 432.40 | CL | |
| 201400955901 | CRYSTAL | AMETHYST | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-034 | 179.00 | CL | |
| 201400955801 | CRYSTAL | GEN HAIG | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-033 | 179.00 | CL | |
| 201400955701 | GEN HAIG | CRYSTAL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-032 | 179.00 | CL | |
| 201400955601 | JEWEL | JADE | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-031 | 179.00 | CL | |
| 201400955501 | JEWEL | AGATE | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-030 | 179.00 | CL | |
| 201400955401 | EMERALD | GEM | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-086 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-086 | 179.00 | CL | |
| 201400955301 | EMERALD | GEM | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-085 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-085 | 179.00 | CL | |
| 201400955201 | GEM | EMERALD | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-083 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-083 | 179.00 | CL | |
| 201400955101 | CANAL BL | JEWEL | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-081 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-081 | 524.40 | CL | |
| 201400955001 | CANAL BL | JEWEL | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-079 | 179.00 | CL | |
| 201400954901 | AMETHYST | GEN HAIG | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-055 | 179.00 | CL | |
| 201400954801 | RING | GEM | 05/02/2014 | 09/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 227-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 227-075 | 478.40 | CL | |
| 201400947301 | MEMPHIS | HARRISON AV | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-042 | 368.00 | CL | |
| 201400947201 | MEMPHIS | BRAGG | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-040 | 179.00 | CL | |
| 201400947101 | FRENCH | VICKSBURG | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-035 | 179.00 | CL | |
| 201400947001 | HARRISON CT | HARRISON AV | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-032 | | CL | |
| 201400946901 | FRENCH | GEN DIAZ | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-030 | 179.00 | CL | |
| 201400946801 | FRENCH | HARRISON CT | 05/02/2014 | 09/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-029 | 552.00 | CL | |
| 201400946701 | MARSHAL FOCH-ARGONNE AL | HARRISON AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-024 | 179.00 | CL | |
| 201400946601 | MARSHAL FOCH-ARGONNE AL | FRENCH | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-023 | 179.00 | CL | |
| 201400946501 | HARRISON AV | MARSHALL FOCH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-015 | 179.00 | CL | |
| 201400946401 | HARRISON AV | ARGONNE BL | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-014 | 179.00 | CL | |
| 201400946301 | ARGONNE BL | HARRISON AV | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-013 | 322.00 | CL | |
| 201400946201 | ARGONNE BL | BRAGG | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-012 | 179.00 | CL | |
| 201400946101 | GEN HAIG | BRAGG | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-001 | 496.80 | CL | |
| 201400946001 | LOUPHIS AL | POLK | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 232-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 232-049 | 179.00 | CL | |
| 201400945801 | MEMPHIS | FILMORE | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-003 | 524.40 | CL | |
| 201400945701 | MEMPHIS | FILMORE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-001 | 179.00 | CL | |
| 201400945601 | LANE | MARSHALL FOCH | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-035 | 179.00 | CL | |
| 201400945501 | MEMPHIS | LANE | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-031 | 179.00 | CL | |
| 201400945401 | MEMPHIS | PORTEOUS | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-029 | 598.00 | CL | |
| 201400945301 | MARSHALL FOCH | HARRISON AV | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 233-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 233-051 | 179.00 | CL | |
| 201400945201 | MARSHALL FOCH | LANE | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-022 | 179.00 | CL | |
| 201400945101 | MARSHALL FOCH | PORTEOUS | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-021 | 179.00 | CL | |
| 201400945001 | MARSHALL FOCH | PORTEOUS | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-019 | 179.00 | CL | |
| 201400944901 | ARGONNE BL | PORTEOUS | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-014 | | CL | |
| 201400944801 | ORLEANS AV | LANE | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-012 | 179.00 | CL | |
| 201400944701 | ORLEANS AV | PORTEOUS | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-011 | 414.00 | CL | |
| 201400944601 | ORLEANS AV | PORTEOUS | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-010 | 179.00 | CL | |
| 201400944501 | LANE | ORLEANS AV | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-008 | 179.00 | CL | |
| 201400944401 | GEN HAIG | LANE | 05/02/2014 | 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 234-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 234-005 | 644.00 | CL | |
| 201400944301 | MEMPHIS | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-008 | 179.00 | CL | |
| 201400944201 | WALKER | GEN DIAZ | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-005 | 179.00 | CL | |
| 201400944101 | MARSHALL FOCH | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-054 | 179.00 | CL | |
| 201400944001 | GEN DIAZ | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-041 | 179.00 | CL | |
| 201400943901 | ARGONNE BL | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-036 | 179.00 | CL | |
| 201400943801 | MARSHALL FOCH | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-026 | 179.00 | CL | |
| 201400943701 | LOUPHIS AL | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-006 | 179.00 | CL | |
| 201400943601 | GEN DIAZ | MOUTON | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-024 | 179.00 | CL | |
| 201400943501 | GEN DIAZ | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-023 | 179.00 | CL | |
| 201400943401 | MEMPHIS | MOUTON | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-018 | 179.00 | CL | |
| 201400943301 | MEMPHIS | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-016 | 179.00 | CL | |
| 201400943201 | FILMORE AV | MEMBURG AL | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-012 | 322.00 | CL | |
| 201400943101 | MEMPHIS | FILMORE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-011 | 179.00 | CL | |
| 201400943001 | LOUPHIS AL | MOUTON | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-010 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400942901 | LOUPHIS AL | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-009 | 179.00 | CL | |
| 201400942801 | LOUPHIS AL | CHAPELLE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 235-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 235-007 | 179.00 | CL | |
| 201400942701 | DAISY LN | FOLIAGE PK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-011 | 179.00 | CL | |
| 201400942601 | DAISY LN | FOLIAGE PK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-009 | 570.40 | CL | |
| 201400942501 | DAISY LN | MARCONI DR | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-008 | 179.00 | CL | |
| 201400942401 | MARCONI DR | THRUSH | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-003 | 598.00 | CL | |
| 201400942301 | MARCONI DR | THRUSH | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-002 | | CL | |
| 201400942201 | ROBERT E LEE BL | GEN DIAZ | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-009 | 179.00 | CL | |
| 201400942001 | ROBERT E LEE BL | MEMPHIS | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-057 | 179.00 | CL | |
| 201400941901 | GEN DIAZ | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-055 | 179.00 | CL | |
| 201400941801 | PETROL AL | WALKER | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-050 | 179.00 | CL | |
| 201400941701 | MOUTON | ARGONNE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-041 | 179.00 | CL | |
| 201400941601 | MOUTON | ARGONNE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-040 | 368.00 | CL | |
| 201400941501 | ARGONNE BL | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-035 | 179.00 | CL | |
| 201400941401 | MOUTON | ARGONNE BL | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-027 | 179.00 | CL | |
| 201400941301 | MOUTON | GEN DIAZ | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-014 | 179.00 | CL | |
| 201400941201 | MOUTON | MEMBURG AL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 236-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 236-010 | 460.00 | CL | |
| 201400941101 | CALLA LN | BREEZE PARK | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-036 | 179.00 | CL | |
| 201400941001 | CALLA LN | MARCONI DR | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-033 | 598.00 | CL | |
| 201400940901 | MARCONI DR | CALLA LN | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-032 | 179.00 | CL | |
| 201400940801 | THRASHER | MARCONI DR | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 237-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 237-030 | 179.00 | CL | |
| 201102224501 | RING | CANAL BL | 12/20/2011 | 11/04/2013 | SLINE | MWH-ID. 7463-312<br>FULL LINING OF SMH 226-025 TO 226-004<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED FULL LINING OF SMH 226-025 TO 226-004 | 1,876.00 | CL | |
| 201102224301 | RING | CANAL BL | 12/20/2011 | 10/14/2013 | SLEAD | MWH-ID. 7463-312<br>POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR REPLACE SERVICE 9' TO 21' FROM SMH 226-005 | 8,100.00 | CL | |
| 201102224201 | COLBERT | BRAGG | 12/20/2011 | 09/16/2013 | SMAIN | MWH-ID. 7463-311<br>POINT REPAIR 0' TO 12' FROM SMH 222-004<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 21 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 222-004 | 8,100.00 | CL | |
| 201102224101 | VICKSBURG | VOISIN | 12/20/2011 | 10/23/2013 | SLINE | MWH-ID. 7463-310<br>FULL LINING SMH 219-022 TO 219-005<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING SMH 219-022 TO 219-005 | 19,915.00 | CL | |
| 201102224001 | VICKSBURG | VOISIN | 12/20/2011 | 07/02/2013 | SLEAD | MWH-ID. 7463-310<br>POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 212' TO 224' FROM SMH 219-022 | 10,000.00 | CL | |
| 201102223901 | VICKSBURG | VOISIN | 12/20/2011 | 07/02/2013 | SMAIN | MWH-ID. 7463-310<br>POINT REPAIR 191' TO 203' FROM SMH 219-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 191' TO 203' FROM SMH 219-022 | 10,000.00 | CL | |
| 201102215801 | PONTCHARTRAIN BL | W ROBERT E LEE BL | 12/20/2011 | 07/08/2013 | SLINE | MWH-ID. 7463-287<br>FULL LINING OF SMH 015-036 TO 015-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED FULL LINING OF SMH 015-036 TO 015-035 | 2,900.00 | CL | |
| 201102215701 | PONTCHARTRAIN BL | W ROBERT E LEE BL | 12/20/2011 | 04/10/2013 | SMAIN | MWH-ID. 7463-287<br>POINT REPAIR 7' TO 19' FROM SMH 015-036<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 20 | COMPLETED POINT REPAIR 7' TO 19' FROM SMH 015-036 | | CL | |
| 201102096201 | POLK | COLBERT | 11/30/2011 | 11/14/2013 | SMAIN | MWH-ID. 7463-282<br>REPLACE PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | REPLACED PIPE FOR SEWER LINE SEGMENT 221-029 TO 221-028 | 67,344.00 | CL | |
| 201102096001 | LOUISVILLE | FRENCH | 11/30/2011 | 09/03/2013 | SLEAD | MWH-ID. 7463-281<br>POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 258' FROM SMH 222-025 | 8,100.00 | CL | |
| 201102095901 | LOUISVILLE | FRENCH | 11/30/2011 | 09/03/2013 | SLEAD | MWH-ID. 7463-281<br>POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 222-025 | 8,100.00 | CL | |
| 201102095801 | LOUISVILLE | FRENCH | 11/30/2011 | 09/17/2013 | SLEAD | MWH-ID. 7463-281<br>POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 222-025 | 8,100.00 | CL | |
| 201102095601 | LOUISVILLE | FRENCH | 11/30/2011 | 09/17/2013 | SLEAD | MWH-ID. 7463-281<br>POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 222-025 | 8,115.00 | CL | |
| 201102095501 | FRENCH | MILNE BL | 11/30/2011 | 09/18/2013 | SMAIN | MWH-ID. 7463-280<br>POINT REPAIR 0' TO 14' FROM SMH 222-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 0' TO 14' FROM SMH 222-021 | 8,388.00 | CL | |
| 201102092701 | MILNE BL | RINGOLD | 11/29/2011 | 12/16/2013 | SLINE | MWH-ID. 7463-279<br>FULL LINING OF SMH 222-024 TO 221-040<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 222-024 TO 221-040 | 9,122.00 | CL | |
| 201102092501 | MILNE BL | RINGOLD | 11/29/2011 | 09/20/2013 | SMAIN | MWH-ID. 7463-279<br>POINT REPAIR 334' TO 346' FROM SMH 222-024<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 334' TO 346' FROM SMH 222-024 | 8,100.00 | CL | |
| 201102008501 | KENILWORTH | MILNE BL | 11/15/2011 | 11/20/2013 | SMAIN | MWH-ID. 7463-169<br>REPLACE PIPE FOR LINE SEGMENT 220-053 TO 220-051<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | REPLACED PIPE FOR LINE SEGMENT 220-053 TO 220-051 | 71,336.00 | CL | |
| 201102008201 | CATINA | HARRISON AV | 11/15/2011 | 08/06/2013 | SLINE | MWH-ID. 7463-168<br>FULL LINING OF SMH 213-022 TO 213-021<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | COMPLETED FULL LINING OF SMH 213-022 TO 213-021 | 10,110.00 | CL | |
| 201102008101 | CATINA | HARRISON AV | 11/15/2011 | 07/29/2013 | SMAIN | MWH-ID. 7463-168<br>POINT REPAIR 381' TO 399' FROM SMH 213-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | COMPLETED POINT REPAIR 381' TO 399' FROM SMH 213-022 | 8,978.00 | CL | |
| 201102008001 | CATINA | HARRISON AV | 11/15/2011 | 07/26/2013 | SLEAD | MWH-ID. 7463-168<br>POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 213-022 | 8,253.00 | CL | |
| 201102007901 | CATINA | HARRISON AV | 11/15/2011 | 07/25/2013 | SLEAD | MWH-ID. 7463-168<br>POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 213-022 | 8,112.00 | CL | |
| 201102007801 | CATINA | HARRISON AV | 11/15/2011 | 07/24/2013 | SLEAD | MWH-ID. 7463-168<br>POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022<br>ESSA 2 - BASIN 1 - LAKEVIEW - 18 | COMPLETED POINT REPAIR REPLACE SERVICE 135' FROM SMH 213-022 | 8,113.00 | CL | |
| 201102005001 | MITHRA | PARIS AV | 11/15/2011 | 09/11/2013 | SLINE | MWH-ID. 7463-153<br>FULL LINING OF SMH 245-014 TO 245-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED FULL LINING OF SMH 245-014 TO 245-013 | 6,434.00 | CL | |
| 201102004901 | MITHRA | PARIS AV | 11/15/2011 | 11/14/2013 | SLEAD | MWH-ID. 7463-153<br>SERVICE REPAIR VIA LINING 256' FROM SMH 245-014<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 22 | COMPLETED SERVICE REPAIR VIA LINING 256' FROM SMH 245-014 | 5,600.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201101954601 | LOUIS XIV | GERMAIN | 11/11/2011 | 02/10/2014 | SLEAD | MWH-ID. 7463-143<br>SERVICE REPAIR VIA LINING 174' FROM SMH 221-016<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED SERVICE REPAIR VIA LINING 174' FROM SMH 221-016 | 8,260.00 | CL | |
| 201101954501 | LOUISVILLE | POLK | 11/11/2011 | 09/16/2013 | SLINE | MWH-ID. 7463-140<br>FULL LINING OF SMH 220-035 TO 220-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 220-035 TO 220-034 | 7,486.00 | CL | |
| 201101954301 | LOUISVILLE | POLK | 11/11/2011 | 07/19/2013 | SMAIN | MWH-ID. 7463-140<br>POINT REPAIR 173' TO 185' FROM SMH 220-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 173' TO 185' FROM SMH 220-035 | 8,122.00 | CL | |
| 201101954201 | LOUISVILLE | POLK | 11/11/2011 | 07/07/2013 | SMAIN | MWH-ID. 7463-140<br>POINT REPAIR 22' TO 34' FROM SMH 220-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 22' TO 34' FROM SMH 220-035 | 8,124.00 | CL | |
| 201101954101 | LOUISVILLE | POLK | 11/11/2011 | 07/18/2013 | SLEAD | MWH-ID. 7463-140<br>POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 144' TO 156' FROM SMH 220-035 | 8,112.00 | CL | |
| 201101953901 | CATINA | KENILWORTH | 11/11/2011 | 07/16/2013 | SMAIN | MWH-ID. 7463-139<br>POINT REPAIR 361' TO 373' FROM SMH 212-004<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR 361' TO 373' FROM SMH 212-004 | 8,100.00 | CL | |
| 201101953801 | CATINA | KENILWORTH | 11/11/2011 | 07/15/2013 | SLEAD | MWH-ID. 7463-139<br>POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR REPLACE SERVICE 137' TO 149' FROM SMH 212-004 | 8,112.00 | CL | |
| 201101953701 | HOMEDALE | WEST END BL | 11/11/2011 | 02/06/2014 | SLEAD | MWH-ID. 7463-138<br>POINT REPAIR REPLACE SERVICE 92' FROM SMH 211-036<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED POINT REPAIR TO REPLACE SERVICE R92' FROM SMH 211-036 | 8,250.00 | CL | |
| 201101189201 | KENILWORTH | ARGONNE | 07/21/2011 | 10/20/2011 | SMAIN | MWH-ID. 7463-093<br>POINT REPAIR 120' TO 132 FROM SMH 231-043<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 120' TO 132 FROM SMH 231-043 COMPLETED | 3,700.00 | CL | |
| 201101188901 | LOUISVILLE | GERMAIN | 07/21/2011 | 10/28/2011 | SLINE | MWH-ID. 7463-091<br>FULL LINING OF SMH 221-030 TO 221-028<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | COMPLETED FULL LINING OF SMH 221-030 TO 221-028 | 9,671.50 | CL | |
| 201101188701 | LOUISVILLE | GERMAIN | 07/21/2011 | 09/28/2011 | SMAIN | MWH-ID. 7463-091<br>POINT REPAIR 258' TO 270' FROM SMH 221-030<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 258' TO 270' FROM SMH 221-030 COMPLETED | 5,200.80 | CL | |
| 201101188501 | LOUISVILLE | GERMAIN | 07/21/2011 | 09/26/2011 | SMAIN | MWH-ID. 7463-091<br>POINT REPAIR 78' TO 90' FROM SMH 221-030<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 78' TO 90' FROM SMH 221-030 COMPLETED | 3,700.00 | CL | |
| 201101188401 | LOUISVILLE | GERMAIN | 07/21/2011 | 09/27/2011 | SMAIN | MWH-ID. 7463-091<br>POINT REPAIR 47' TO 59' FROM SMH 221-030<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | POINT REPAIR 47' TO 59' FROM SMH 221-030 COMPLETED | 5,200.30 | CL | |
| 201101188301 | LOUISVILLE | GERMAIN | 07/21/2011 | 09/26/2011 | SLEAD | MWH-ID. 7463-091<br>SERVICE REPAIR VIA LINING 141' FROM SMH 221-030<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 18 | SERVICE REPAIR VIA LINING 141' FROM SMH 221-030 COMPLETED | 6,702.50 | CL | |
| 201101188201 | MARCIA AV | SHARON DR | 07/21/2011 | 12/10/2010 | SMAIN | MWH-ID. 7463-016<br>POINT REPAIR 10' TO 24' FROM SMH 010-008<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | COMPLETED POINT REPAIR 10' TO 24' FROM SMH 010-008 | 3,800.00 | CL | |
| 201101188001 | BELLAIRE DR | 26TH | 07/21/2011 | 10/06/2011 | SMAIN | MWH-ID. 7463-020<br>POINT REPAIR 158' TO 170' FROM SMH 012-010<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR 158' TO 170' FROM SMH 012-010 COMPLETED | 5,201.80 | CL | |
| 201000479101 | BELLAIRE DR | 30TH | 03/10/2010 | 12/22/2010 | SMAIN | MWH-ID. 7463-022<br>POINT REPAIR 54' TO 66' FROM SMH 012-013<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | POINT REPAIR MADE 54' TO 66' FROM SMH 012-013 | 3,700.00 | CL | |
| 201000479301 | 30TH | FLEUR DE LIS DR | 03/10/2010 | 06/08/2011 | SMAIN | MWH-ID. 7463-025<br>REPLACE PIPE FOR LINE SEGMENT 012-035 TO 012-034<br>ESSA 2 - BASIN 1 - LAKEVIEW - STATION 4 | REPLACED PIPE FOR LINE SEGMENT 012-035 TO 012-034 | 64,640.40 | CL | |
| 1,367 | | | | | | | | | | 4,656,048.84 |
| ESSA 2 - BASIN 3 - GENTILLY | | | | | | | | | | |
| 201100556201 | METROPOLITAN | ACACIA | () 04/05/2011 | () 04/16/2011 | SLEAD | MWH-ID. 7463-067<br>SERVICE POINT REPAIR 52' FROM SMH 395-007<br>ESSA 2 - BASIN 3 - GENTILLY | SERVICE POINT REPAIR 52' FROM SMH 395-007 COMPLETED | 5,200.10 | CL | |
| 201100966901 | MUSIC | MADRID | () 06/10/2011 | () 10/11/2011 | SLEAD | MWH-ID. 7463-078<br>SERVICE POINT REPAIR FROM 229' FROM SMH 361-055<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR FROM 229' FROM SMH 361-055 COMPLETED | 5,401.40 | CL | |
| 201100967201 | MUSIC | MADRID | () 06/10/2011 | () 11/02/2011 | SLINE | MWH-ID. 7463-078<br>FULL LINING OF SMH 361-055 TO 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | FULL LINING OF SMH 361-055 TO 361-053 COMPLETED | 10,638.50 | CL | |
| 201100968301 | MUSIC | VIENNA | () 06/10/2011 | () 01/04/2012 | SLINE | MWH-ID. 7463-074<br>FULL LINING OF SMH 361-056 TO 361-055<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 361-056 TO 361-055 | 19,281.00 | CL | |
| 201100968501 | ARTS | MADRID | 06/10/2011 | 10/19/2011 | SLEAD | MWH-ID. 7463-073<br>SERVICE POINT REPAIR 197' FROM SMH 361-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 197' FROM SMH 361-049 COMPLETED | 5,201.40 | CL | |
| 201100968701 | ARTS | MADRID | 06/10/2011 | 11/02/2011 | SLINE | MWH-ID. 7463-073<br>FULL LINING OF SMH 361-049 TO 361-046<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | FULL LINING OF SMH 361-049 TO 361-046 COMPLETED | 10,550.00 | CL | |
| 201101921201 | MADRID | MUSIC | 11/08/2011 | 05/01/2014 | SLEAD | MWH-ID. 7463-084<br>SERVICE REPAIR VIA LINING 204' FROM SMH 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 204' FROM SMH 361-053 | 4,800.00 | CL | |
| 201101921101 | MADRID | MUSIC | 11/08/2011 | 05/01/2014 | SLEAD | MWH-ID. 7463-084<br>SERVICE REPAIR VIA LINING 129' FROM SMH 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 129' FROM SMH 361-053 | 4,800.00 | CL | |
| 201101921001 | MADRID | MUSIC | 11/08/2011 | 05/01/2014 | SLEAD | MWH-ID. 7463-084<br>SERVICE REPAIR VIA LINING 74' FROM SMH 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 74' FROM SMH 361-053 | 4,800.00 | CL | |
| 201101920901 | ST ANTHONY AV | ROSARY DR | 11/08/2011 | 05/22/2014 | SLINE | MWH-ID. 7463-083<br>FULL LINING FROM SMH 322-005 TO 322-004<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING FROM SMH 322-005 TO 322-004 | 19,630.00 | CL | |
| 201101920801 | ST ANTHONY AV | ROSARY DR | 11/08/2011 | 02/26/2015 | SLEAD | MWH-ID. 7463-083<br>SERVICE REPAIR VIA LINING 358' FROM SMH 322-005<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 358' FROM SMH 322-005 | 1,200.00 | CL | |
| 201101920701 | ST ANTHONY AV | ROSARY DR | 11/08/2011 | 02/06/2015 | SLEAD | MWH-ID. 7463-083<br>SERVICE REPAIR VIA LINING 313' FROM SMH 322-005<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 313' FROM SMH 322-005 | 1,200.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201101920601 | ST ANTHONY AV | ROSARY DR | 11/08/2011 | 11/11/2013 | SMAIN | MWH-ID. 7463-083<br>POINT REPAIR 197' TO 209' FROM SMH 322-005<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 197' TO 209' FROM SMH 322-005 | 7,360.00 | CL | |
| 201101920501 | VENUS | DREUX AV | 11/08/2011 | 08/15/2014 | SMAIN | MWH-ID. 7463-082<br>REPLACE PIPE FOR LINE SEGMENT 354-038 TO 354-032<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | REPLACED PIPE FOR LINE SEGMENT 354-038 TO 354-032 | 81,699.00 | CL | |
| 201100969601 | ELYSIAN FIELDS AV | STEPHEN GIRARD | 06/10/2011 | 10/14/2011 | SLEAD | MWH-ID. 7463-069<br>SERVICE POINT REPAIR 166' FROM SMH 333-013<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 166' FROM SMH 333-013 COMPLETED | 5,200.00 | CL | |
| 201101931601 | MARIGNY | ROBERT E LEE BL | 11/09/2011 | 10/21/2014 | SLEAD | MWH-ID. 7463-095<br>SERVICE REPAIR VIA LINING 110' FROM SMH 357-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 357-030 | 5,000.00 | CL | |
| 201101931501 | MARIGNY | ROBERT E LEE BL | 11/09/2011 | 10/21/2014 | SLEAD | MWH-ID. 7463-095<br>SERVICE REPAIR VIA LINING 89' FROM SMH 357-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 89' FROM SMH 357-030 | 5,000.00 | CL | |
| 201101931401 | MARIGNY | ROBERT E LEE BL | 11/09/2011 | 10/21/2014 | SLEAD | MWH-ID. 7463-095<br>SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR REPLACE SERVICE 10' FROM SMH 357-030<br>SERVICE REPAIR VIA CIPP WAS REJECTED DUE TO DEFORMATION. CONTRACTOR HAD TO REPLACE SERVICE. REWORK WAS PERFORMED ON 11/23/2015. PER MWH | 7,990.00 | CL | |
| 201101931301 | MARIGNY | ROBERT E LEE BL | 11/09/2011 | 08/21/2014 | SLINE | MWH-ID. 7463-095<br>FULL LINING OF SMH 357-030 TO 357-028<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 357-030 TO 357-028 | 7,524.00 | CL | |
| 201101923401 | BACCICH | DREUX AV | 11/08/2011 | 01/09/2014 | SLINE | MWH-ID. 7463-088<br>FULL LINING FROM SMH 372-027 TO 372-026<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING FROM SMH 372-027 TO 372-026 | 8,468.00 | CL | |
| 201101923301 | BACCICH | DREUX AV | 11/08/2011 | 03/07/2014 | SLEAD | MWH-ID. 7463-088<br>SERVICE REPAIR VIA LINING 202' FROM SMH 372-027<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 202' FROM SMH 372-027 | 4,800.00 | CL | |
| 201101923101 | BACCICH | DREUX AV | 11/08/2011 | 03/07/2014 | SLEAD | MWH-ID. 7463-088<br>SERVICE REPAIR VIA LINING 70' FROM SMH 372-027<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 70' FROM SMH 372-027 | 4,600.00 | CL | |
| 201101923001 | BACCICH | DREUX AV | 11/08/2011 | 02/18/2014 | SLEAD | MWH-ID. 7463-088<br>SERVICE REPAIR VIA LINING 67' FROM SMH 372-027<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 67' FROM SMH 372-027 | 4,200.00 | CL | |
| 201101922901 | BACCICH | DREUX AV | 11/08/2011 | 02/17/2014 | SLEAD | MWH-ID. 7463-088<br>SERVICE REPAIR VIA LINING 22' FROM SMH 372-027<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 22' FROM SMH 372-027 | 5,200.00 | CL | |
| 201401004801 | MADRID | FRANKLIN AV | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-001 | | CL | |
| 201401004701 | LAFAYE | MITHRA | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-035 | 205.00 | CL | |
| 201401004601 | BACCICH | MITHRA | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-033 | 205.00 | CL | |
| 201401004501 | FRANKLIN AV | LEON C SIMON DR | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-001 | 205.00 | CL | |
| 201401004401 | NEW YORK | LAFAYE | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-027 | 205.00 | CL | |
| 201401004301 | EADS | NEW YORK | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-025 | 205.00 | CL | |
| 201401004201 | MEXICO | PEOPLES AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-018 | 205.00 | CL | |
| 201401004001 | ROBERT E LEE BL | BACCICH | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-011 | | CL | |
| 201401003901 | LAFAYE | ROBERT E LEE BL | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-010 | | CL | |
| 201401003801 | EADS | NEW YORK | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-008 | | CL | |
| 201401003701 | ROBERT E LEE BL | LAFAYE | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-007 | 205.00 | CL | |
| 201401003601 | MEXICO | EADS | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-004 | 205.00 | CL | |
| 201401003501 | MEXICO | FRANKLIN AV | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-001 | | CL | |
| 201401003401 | ATHIS | PEOPLES AV | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-049 | | CL | |
| 201401003301 | BACCICH | PRESSBURG | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-048 | 205.00 | CL | |
| 201401003201 | ATHIS | BACCICH | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-045 | | CL | |
| 201401003101 | PRENTISS AV | BACCICH | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-043 | | CL | |
| 201401002901 | PRESS | AGRICULTURE | () 05/02/2014 | () 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-001 | 500.00 | CL | |
| 201401002801 | PEOPLES AV | LEON C SIMON DR | () 05/02/2014 | () 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-021 | | CL | |
| 201401002601 | FRANKLIN AV | LEON C SIMON DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-017 | 205.00 | CL | |
| 201401002501 | FRANKLIN AV | LEON C SIMON DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-015 | 205.00 | CL | |
| 201401002401 | FRANKLIN AV | LEON C SIMON DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-013 | 205.00 | CL | |
| 201401002301 | PRESS DR | LEON C SIMON DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-007 | | CL | |
| 201401002201 | LEON C SIMON DR | PRESS DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-005 | | CL | |
| 201401002101 | LEON C SIMON DR | PRESS DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-003 | 205.00 | CL | |
| 201401002001 | LEON C SIMON DR | BACCICH | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-002 | | CL | |
| 201401001901 | FRANKLIN AV | LEON C SIMON DR | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-009 | 205.00 | CL | |
| 201401001801 | LEON C SIMON DR | BACCICH | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-007 | 205.00 | CL | |
| 201401001701 | FRANKLIN AV | LEON C SIMON DR | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-006 | | CL | |
| 201400927301 | KENDALL DR | METROPOLITAN | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-026 | 477.00 | CL | |
| 201400927201 | METROPOLITAN DR | KENDALL DR | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-024 | 205.00 | CL | |
| 201400927101 | METROPOLITAN DR | KENDALL DR | () 05/02/2014 | () 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-023 | 205.00 | CL | |
| 201400927001 | METROPOLITAN DR | MIRABEAU AV | () 05/02/2014 | () 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-021 | | CL | |
| 201400926901 | METROPOLITAN DR | MIRABEAU AV | () 05/02/2014 | () 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-020 | 205.00 | CL | |
| 201400926801 | METROPOLITAN DR | MIRABEAU AV | () 05/02/2014 | () 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-019 | 205.00 | CL | |
| 201400926701 | METROPOLITAN DR | KENDALL DR | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-017 | 205.00 | CL | |
| 201400926601 | STEPHEN GIRARD | METROPOLITAN | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-011 | 272.00 | CL | |
| 201400926501 | LOUISA DR | STEPHEN GIRARD | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-010 | 205.00 | CL | |
| 201400926401 | LOUISA DR | STEPHEN GIRARD | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-008 | | CL | |
| 201400926301 | LOUISA DR | GAINES | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-006 | 205.00 | CL | |
| 201400926201 | LOUISA DR | MIRABEAU AV | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-005 | 205.00 | CL | |
| 201400926101 | LOUISA DR | MIRABEAU AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-003 | | CL | |
| 201400926001 | LOUISA DR | PINEDA | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-002 | | CL | |
| 201400925901 | DREUX AV | LOUISA | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-001 | | CL | |
| 201400925801 | PRESS DR | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-079 | | CL | |
| 201400925701 | PRESS DR | DREUX AV | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-075 | 205.00 | CL | |
| 201400925601 | DREUX AV | PRESS DR | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-074 | | CL | |
| 201400925501 | STEPHEN GIRARD | FELICIANA DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-072 | 205.00 | CL | |
| 201400925401 | STEPHEN GIRARD | PRESS DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-071 | 205.00 | CL | |
| 201400925301 | DREUX AV | MONTEGUT | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-055 | 205.00 | CL | |
| 201400925201 | FELICIANA DR | STEPHEN GIRARD | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-052 | | CL | |
| 201400925101 | KENDALL DR | METROPOLITAN | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-027 | 205.00 | CL | |
| 201400925001 | FELICIANA DR | DREUX AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-040 | 205.00 | CL | |
| 201400924901 | FELICIANA DR | DREUX AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-039 | 205.00 | CL | |
| 201400924801 | KENDALL DR | METROPOLITAN | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-035 | 205.00 | CL | |
| 201400924701 | KENDALL DR | METROPOLITAN | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-033 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400924601 | KENDALL DR | METROPOLITAN | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-032 | 205.00 | CL | |
| 201400924501 | KENDALL DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-031 | | CL | |
| 201400924401 | KENDALL DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-030 | 205.00 | CL | |
| 201400924301 | KENDALL DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-029 | 205.00 | CL | |
| 201400924201 | PAULINE DR | DREUX AV | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-003 | 205.00 | CL | |
| 201400924101 | DREUX AV | METROPOLITAN DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-152 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-152 | | CL | |
| 201400924001 | SEMINARY PL | MIRABEAU AV | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-149 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-149 | | CL | |
| 201400923901 | SEMINARY PL | DEMENT | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-136 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-136 | 205.00 | CL | |
| 201400923801 | SEMINARY PL | DEMENT | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-135 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-135 | 205.00 | CL | |
| 201400923701 | IROQUOIS | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-123 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-123 | 205.00 | CL | |
| 201400923601 | MIRABEAU AV | PROVIDENCE PL | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-121 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-121 | | CL | |
| 201400923501 | SEMINARY PL | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-119 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-119 | | CL | |
| 201400923401 | MIRABEAU AV | SEMINARY PL | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-118 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-118 | | CL | |
| 201400923301 | PRESS DR | MIRABEAU AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-115 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-115 | 205.00 | CL | |
| 201400923101 | ST FERDINAND DR | PRESS DR | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-107 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-107 | 205.00 | CL | |
| 201400923001 | PRESS DR | ST FERDINAND DR | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-105 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-105 | | CL | |
| 201400922901 | PRESS DR | STEPHEN GIRARD | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-100 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-100 | 205.00 | CL | |
| 201401019401 | JAY | MARIGNY | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-050 | 205.00 | CL | |
| 201401019301 | ELYSIAN FIELDS AV | LARK | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-046 | 205.00 | CL | |
| 201401019201 | LEON C SIMON DR | ELYSIAN FIELDS AV | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-044 | 205.00 | CL | |
| 201401019101 | LEON C SIMON DR | ELYSIAN FIELDS AV | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-043 | 205.00 | CL | |
| 201401019001 | LEON C SIMON DR | ST ROCH AV | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-041 | 205.00 | CL | |
| 201401018901 | MANDEVILLE | LEON C SIMON DR | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-039 | 205.00 | CL | |
| 201401018801 | ST ROCH AV | ODIN | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-005 | 205.00 | CL | |
| 201401018701 | ST ROCH AV | MENDEZ | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-002 | | CL | |
| 201401018601 | MENDEZ | ST ROCH AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-001 | 205.00 | CL | |
| 201401018401 | ELYSIAN FIELDS AV | LAKESHORE DR | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-031 | | CL | |
| 201401018301 | ELYSIAN FIELDS AV | LAKESHORE DR | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-029 | | CL | |
| 201401018201 | ELYSIAN FIELDS AV | LAKESHORE DR | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-028 | 205.00 | CL | |
| 201401018101 | ORIOLE | MUSIC | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-023 | 205.00 | CL | |
| 201401018001 | MUSIC | ORIOLE | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-022 | 205.00 | CL | |
| 201401017901 | N LARK | MUSIC | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-020 | 205.00 | CL | |
| 201401017801 | MUSIC | N LARK | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-019 | | CL | |
| 201401017701 | LAKE OAKS PK | MARIGNY | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-018 | 205.00 | CL | |
| 201401017601 | LAKE OAKS PK | MARIGNY | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-016 | 205.00 | CL | |
| 201401017501 | LAKE OAKS PK | MARIGNY | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-015 | 500.00 | CL | |
| 201401017401 | LAKE OAKS PK | MUSIC | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-014 | 205.00 | CL | |
| 201401017301 | LAKE OAKS PK | MUSIC | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-012 | | CL | |
| 201401017201 | FRANKLIN AV | PRENTISS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-030 | 205.00 | CL | |
| 201401017101 | PAINTERS | PRENTISS AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-029 | 205.00 | CL | |
| 201401017001 | PRENTISS AV | PAINTERS | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-026 | 205.00 | CL | |
| 201401016901 | PRENTISS AV | ARTS | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-026 | 205.00 | CL | |
| 201401016801 | PAINTERS | PRENTISS AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-024 | | CL | |
| 201401016701 | MENDEZ | FRANKLIN AV | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-023 | 705.00 | CL | |
| 201401016601 | MENDEZ | MUSIC | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-020 | 205.00 | CL | |
| 201401016501 | MENDEZ | ARTS | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-019 | 205.00 | CL | |
| 201401016401 | ARTS | ODIN | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-016 | 205.00 | CL | |
| 201401016301 | ODIN | MUSIC | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-013 | 205.00 | CL | |
| 201401016201 | MUSIC | ODIN | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-011 | 205.00 | CL | |
| 201401016101 | PRENTISS AV | ARTS | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-010 | | CL | |
| 201401016001 | PRENTISS AV | MUSIC | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-009 | | CL | |
| 201401015901 | MUSIC | PRENTISS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-008 | | CL | |
| 201401015801 | MENDEZ | MUSIC | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-007 | 205.00 | CL | |
| 201401015701 | ST ROCH AV | MITHRA | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-006 | | CL | |
| 201401015601 | MUSIC | VIENNA | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-055 | | CL | |
| 201401015501 | MUSIC | ROBERT E LEE BL | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-054 | 205.00 | CL | |
| 201401015401 | ARTS | PRESSBURG | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-051 | | CL | |
| 201401015301 | VIENNA | MUSIC | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-050 | | CL | |
| 201401015201 | ROBERT E LEE BL | MUSIC | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-048 | 205.00 | CL | |
| 201401015101 | ARTS | ROBERT E LEE BL | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-047 | 205.00 | CL | |
| 201401014901 | VIENNA | PAINTERS | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-031 | | CL | |
| 201401014801 | PAINTERS | PRESSBURG | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-025 | | CL | |
| 201401014701 | ST ROCH AV | PRESSBURG | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-021 | 205.00 | CL | |
| 201401014601 | ATHIS | MUSIC | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-014 | 205.00 | CL | |
| 201401014501 | ARTS | PRENTISS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-012 | 205.00 | CL | |
| 201401014401 | ATHIS | ARTS | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-011 | | CL | |
| 201401014301 | ATHIS | PAINTERS | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-008 | 205.00 | CL | |
| 201401014201 | PAINTERS | PRENTISS AV | () 05/02/2014 | () 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-004 | | CL | |
| 201401014101 | PRENTISS AV | ARTS | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-003 | 205.00 | CL | |
| 201401014001 | LEON C SIMON DR | ST ROCH AV | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-032 | | CL | |
| 201401013901 | NEW YORK | ST ROCH AV | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-030 | | CL | |
| 201401013801 | FRANKFORT | ARTS | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-026 | 205.00 | CL | |
| 201401013701 | PAINTERS | FRANKFORT | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-022 | | CL | |
| 201401013601 | PAINTERS | NEW YORK | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-021 | 205.00 | CL | |
| 201401013501 | MEXICO | MUSIC | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-017 | | CL | |
| 201401013401 | MEXICO | ARTS | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-014 | | CL | |
| 201401013301 | PAINTERS | ROBERT E LEE BL | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-011 | | CL | |
| 201401013201 | MEXICO | PAINTERS | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-010 | | CL | |
| 201401013101 | MEXICO | FRANKLIN AV | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-006 | | CL | |
| 201401013001 | PAINTERS | MEXICO | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-005 | | CL | |
| 201401012901 | ROBERT E LEE BL | FRANKLIN AV | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-002 | | CL | |
| 201401012801 | PAINTERS | ROBERT E LEE BL | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-001 | 205.00 | CL | |
| 201401012701 | MADRID | ST ROCH AV | 05/02/2014 | 02/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-062 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-062 | | CL | |
| 201401012601 | ST ROCH AV | PRENTISS AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-061 | 205.00 | CL | |
| 201401012501 | PAINTERS | ROBERT E LEE BL | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-060 | | CL | |
| 201401012401 | BENEFIT | PAINTERS | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-035 | 205.00 | CL | |
| 201401012301 | PAINTERS | TREASURE | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-034 | | CL | |
| 201401012201 | ABUNDANCE | PEOPLES AV | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-003 | 205.00 | CL | |
| 201401012001 | AGRICULTURE | PAINTERS | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-043 | | CL | |
| 201401011901 | DEERS | INDUSTRY | 05/02/2014 | 03/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-010 | | CL | |
| 201401020701 | MANDEVILLE | ROBERT E LEE BL | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-040 | | CL | |
| 201401020601 | MADRID | MARIGNY | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-036 | | CL | |
| 201401020501 | MANDEVILLE | MADRID | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-035 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401020401 | SPAIN | MADRID | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-032 | | CL | |
| 201401020301 | LAKE OAKS PK | MARIGNY | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-011 | 205.00 | CL | |
| 201401020201 | MARIGNY | LAKE OAKS PK | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-009 | 205.00 | CL | |
| 201401020101 | ORIOLE | MARIGNY | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-008 | 205.00 | CL | |
| 201401020001 | ORIOLE | MARIGNY | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-006 | | CL | |
| 201401019901 | MARIGNY | ORIOLE | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-005 | | CL | |
| 201401019801 | MARIGNY | N LARK | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-001 | 205.00 | CL | |
| 201401019701 | KILLDEER | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-055 | 205.00 | CL | |
| 201401019601 | KILLDEER | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-054 | 205.00 | CL | |
| 201401019501 | JAY | MARIGNY | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-051 | 205.00 | CL | |
| 201401011601 | MEXICO | ST ROCH AV | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-041 | 205.00 | CL | |
| 201401011501 | KILLDEER | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-040 | 205.00 | CL | |
| 201401011401 | KILLDEER | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-038 | 205.00 | CL | |
| 201401011301 | MUSIC | KILLDEER | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-037 | | CL | |
| 201401011201 | JAY | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-036 | | CL | |
| 201401011101 | JAY | MUSIC | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-035 | 1,073.00 | CL | |
| 201401011001 | JAY | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-034 | 205.00 | CL | |
| 201401010901 | LEON C SIMON DR | MUSIC | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-033 | 205.00 | CL | |
| 201401010801 | MIRABEAU AV | LAFAYE | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-010 | 205.00 | CL | |
| 201401010701 | SELMA | DEMONTLUZIN | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-006 | | CL | |
| 201401010601 | FRANKLIN AV | SELMA | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-004 | 205.00 | CL | |
| 201401010501 | FRANKLIN AV | SELMA | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-002 | | CL | |
| 201401010301 | FRANKLIN AV | CARNOT | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-036 | 205.00 | CL | |
| 201401010001 | DEMONTLUZIN | LOMBARD | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-028 | 205.00 | CL | |
| 201401009901 | GENTILLY RD | LAFAYE | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-017 | 205.00 | CL | |
| 201401009701 | BACCICH | LOMBARD | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-013 | 205.00 | CL | |
| 201401009601 | EASTERN | LOMBARD | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-004 | | CL | |
| 201401009501 | EASTERN | CARNOT | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-003 | 205.00 | CL | |
| 201401009401 | LAVENDER | CLEMATIS | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 369-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 369-034 | | CL | |
| 201401009301 | EASTERN | DREUX AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-050 | 205.00 | CL | |
| 201401009201 | EASTERN | SELMA | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-048 | 205.00 | CL | |
| 201401009101 | PEOPLES AV | MIRABEAU AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-046 | 205.00 | CL | |
| 201401009001 | PEOPLES AV | MIRABEAU AV | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-045 | | CL | |
| 201401008901 | SELMA | EASTERN | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-043 | 205.00 | CL | |
| 201401008801 | SELMA | EASTERN | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-039 | | CL | |
| 201401008701 | BACCICH | MIRABEAU AV | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-038 | | CL | |
| 201401008601 | BACCICH | FILMORE | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-034 | 205.00 | CL | |
| 201401008501 | DREUX AV | EASTERN | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-030 | 205.00 | CL | |
| 201401008401 | FILMORE AV | LAFAYE | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-024 | 205.00 | CL | |
| 201401008301 | LAFAYE | DREUX AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-022 | 205.00 | CL | |
| 201401008201 | LAFAYE | MIRABEAU AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-017 | 205.00 | CL | |
| 201401008101 | SELMA | LAFAYE | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-016 | | CL | |
| 201401008001 | DEMONTLUZIN | FILMORE AV | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-015 | 205.00 | CL | |
| 201401007901 | DREUX AV | FRANKLIN AV | 05/02/2014 | 10/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-014 | 500.00 | CL | |
| 201401007801 | DEMONTLUZIN | DREUX AV | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-012 | | CL | |
| 201401007701 | ODIN | BACCICH | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-030 | 205.00 | CL | |
| 201401007601 | PEOPLES AV | PRENTISS AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-026 | 205.00 | CL | |
| 201401007501 | MENDEZ | PEOPLES AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-024 | | CL | |
| 201401007401 | PRENTISS AV | LAFAYE | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-022 | 205.00 | CL | |
| 201401007301 | BACCICH | PRENTISS AV | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-021 | 205.00 | CL | |
| 201401007201 | LAFAYE | ODIN | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-017 | | CL | |
| 201401007101 | PRENTISS AV | EADS | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-010 | 205.00 | CL | |
| 201401007001 | PRENTISS AV | FRANKLIN AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-009 | | CL | |
| 201401006901 | EADS | PRENTISS AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-008 | | CL | |
| 201401006801 | FRANKLIN AV | MITHRA | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-005 | | CL | |
| 201401006701 | FRANKLIN AV | ODIN | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-004 | 205.00 | CL | |
| 201401006601 | MIRABEAU AV | FRANKLIN AV | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-062 | | CL | |
| 201401006501 | FRANKLIN AV | DREUX AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-061 | 205.00 | CL | |
| 201401006401 | FILMORE AV | LAFAYE | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-056 | 205.00 | CL | |
| 201401006301 | BACCICH | FILMORE AV | () 05/02/2014 | () 01/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-055 | | CL | |
| 201401006201 | EASTERN | FILMORE AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-054 | 205.00 | CL | |
| 201401006101 | LAFAYE | PRESSBURG | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-041 | | CL | |
| 201401006001 | PRENTISS AV | LAFAYE | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-039 | 205.00 | CL | |
| 201401005901 | PRENTISS AV | FRANKLIN AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-038 | 205.00 | CL | |
| 201401005801 | ATHIS | EADS | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-036 | | CL | |
| 201401005701 | FRANKLIN AV | PRESSBURG | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-035 | 205.00 | CL | |
| 201401005601 | ATHIS | FRANKLIN AV | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-033 | | CL | |
| 201401005501 | VIENNA | PEOPLES AV | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-031 | | CL | |
| 201401005401 | PEOPLES AV | VIENNA | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-027 | | CL | |
| 201401005301 | ROBERT E LEE BL | PEOPLES AV | () 05/02/2014 | () 10/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-025 | 868.00 | CL | |
| 201401005201 | LAFAYE | VIENNA | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-018 | 205.00 | CL | |
| 201401005101 | ROBERT E LEE BL | BACCICH | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-017 | 205.00 | CL | |
| 201401005001 | ROBERT E LEE BL | FRANKLIN AV | () 05/02/2014 | () 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-009 | 500.00 | CL | |
| 201401004901 | FRANKLIN AV | VIENNA | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-003 | 205.00 | CL | |
| 201400922801 | PRESS DR | DEMENT | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-093 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-093 | | CL | |
| 201400922701 | PRESS DR | ST FERDINAND DR | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-086 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-086 | | CL | |
| 201400630501 | FRANKLIN AV | DREUX AV | 03/25/2014 | 12/31/2013 | SMAIN | MWH-ID. 7463-750<br>POINT REPAIR 198' - 210' FROM SMH 354-044<br>ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR 198' - 210' FROM SMH 354-044 | 8,150.00 | CL | |
| 201400596201 | ALVAR | HIGGINS BL | 03/20/2014 | 10/20/2014 | SLINE | MWH-ID. 7463-872<br>FULL LINING OF PIPE FROM SMH 396-005 TO 396-004<br>ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED FULL LINING OF PIPE FROM SMH 396-005 TO 396-004 | 12,896.00 | CL | |
| 201400596101 | ALVAR | HIGGINS BL | 03/20/2014 | 10/13/2014 | SLEAD | MWH-ID. 7463-872 SERVICE POINT REPAIR 109' FROM SMH 396-005 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED SERVICE POINT REPAIR 109' FROM SMH 396-005 | 5,368.00 | CL | |
| 201400596001 | ALVAR | HIGGINS BL | 03/20/2014 | 10/14/2014 | SLEAD | MWH-ID. 7463-872 SERVICE POINT REPAIR 37' FROM SMH 396-005 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED SERVICE POINT REPAIR 37' FROM SMH 396-005 | | CL | |
| 201400595901 | ALVAR | HIGGINS BL | 03/20/2014 | 10/09/2014 | SMAIN | MWH-ID. 7463-872 POINT REPAIR 0' TO 12' FROM SMH 396-005 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 396-005 | | CL | |
| 201400595801 | VERMILLION BL | FILMORE AV | 03/20/2014 | 12/17/2014 | SMAIN | MWH-ID. 7463-871 POINT REPAIR 380' TO 392' FROM SMH 335-011 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 380' TO 392' FROM SMH 335-011 | | CL | |
| 201400595701 | TIMOLEON | ST ANTHONY AV | 03/20/2014 | 10/14/2014 | SLINE | MWH-ID. 7463-870 FULL LINING OF PIPE FROM SMH 334-049 TO 334-<br>044 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF PIPE FROM SMH 334-049 TO 334-044 | 20,234.00 | CL | |
| 201400595601 | TIMOLEON | ST ANTHONY AV | 03/20/2014 | 09/08/2014 | SMAIN | MWH-ID. 7463-870 POINT REPAIR 204' TO 229' FROM SMH 334-049 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 204' TO 229' FROM SMH 334-049 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400595301 | FRANCE RD | PAULINE DR | 03/20/2014 | 10/06/2014 | SMAIN | MWH-ID. 7463-868 POINT REPAIR 46' TO 71' FROM SMH 249-014 - ESSA 2 - BASIN 3 - GENTILLY - SPS 23 | COMPLETED POINT REPAIR 46' TO 71' FROM SMH 249-014 | 8,010.00 | CL | |
| 201400594601 | ALVAR | HIGGINS BL | 03/20/2014 | 10/08/2014 | SMAIN | MWH-ID. 7463-872 POINT REPAIR 259' TO 271' FROM SMH 396-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED POINT REPAIR 259' TO 271' FROM SMH 396-005 | | CL | |
| 201400594501 | LOUISA | MYRTLE | 03/20/2014 | 09/03/2014 | SLEAD | MWH-ID. 7463-878 SERVICE POINT REPAIR 74' FROM SMH 395-013 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED SERVICE POINT REPAIR 74' FROM SMH 395-013 | 620.00 | CL | |
| 201400594401 | TIMOLEON | ST ANTHONY AV | 03/20/2014 | 09/04/2014 | SMAIN | MWH-ID. 7463-870 POINT REPAIR 118' TO 130' FROM SMH 334-049 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 118' TO 130' FROM SMH 334-049 | 21,900.00 | CL | |
| 201400593901 | ALVAR | CHICKASAW | 03/20/2014 | 11/07/2014 | SMAIN | MWH-ID. 7463-873 POINT REPAIR 311' TO 323' FROM SMH 396-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS CHICKASAW | COMPLETED POINT REPAIR 311' TO 323' FROM SMH 396-009 | 7,100.00 | CL | |
| 201400548601 | ROBERT E LEE BL | WILDAIR DR | 03/14/2014 | 01/27/2014 | SLEAD | MWH-ID. 7463-086 POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR REPLACE SERVICE 245' TO 257' FROM SMH 322-021 | 7,420.00 | CL | |
| 201400548201 | ROBERT E LEE BL | WILDAIR DR | 03/14/2014 | 01/23/2014 | SMAIN | MWH-ID. 7463-086 POINT REPAIR 195' TO 219' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 195' TO 219' FROM SMH 322-021 | 9,100.00 | CL | |
| 201400547901 | ROBERT E LEE BL | WILDAIR DR | 03/14/2014 | 01/22/2014 | SLEAD | MWH-ID. 7463-086 SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR REPLACE SERVICE 177' TO 189' FROM SMH 322-021 | 7,375.00 | CL | |
| 201200246001 | KENDALL DR | METROPOLITAN DR | 01/27/2012 | 12/17/2013 | SLINE | MWH-ID. 7463-592 FULL LINING FROM SMH 248-032 TO 248-031 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING FROM SMH 248-032 TO 248-031 | 9,288.00 | CL | |
| 201200243101 | KENDALL DR | METROPOLITAN DR | 01/26/2012 | 12/16/2013 | SLEAD | MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 248-032 | 8,320.00 | CL | |
| 201200243001 | KENDALL DR | METROPOLITAN DR | 01/26/2012 | 12/12/2013 | SLEAD | MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 248-032 | 8,590.00 | CL | |
| 201200242901 | KENDALL DR | METROPOLITAN DR | 01/26/2012 | 12/12/2013 | SLEAD | MWH-ID. 7463-592 POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-032 | 7,900.00 | CL | |
| 201200242801 | KENDALL DR | METROPOLITAN DR | 01/26/2012 | 12/30/2013 | SMAIN | MWH-ID. 7463-592 POINT REPAIR 257' - 269' FROM SMH 248-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 257' - 269' FROM SMH 248-032 | 7,990.00 | CL | |
| 201200236901 | CONGRESS DR | CHEF MENTEUR HW | 01/26/2012 | 11/07/2012 | SLINE | MWH-ID. 7463-574 FULL LINING OF SMH 480-032 TO 249-060 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 480-032 TO 249-060 | 33,306.00 | CL | |
| 201200236801 | CONGRESS DR | CHEF MENTEUR HW | 01/26/2012 | 08/15/2012 | SMAIN | MWH-ID. 7463-574 POINT REPAIR 398' - 410' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | POINT REPAIR 398' - 410' FROM SMH 480-032 COMPLETED | 6,200.00 | CL | |
| 201200236701 | CONGRESS DR | CHEF MENTEUR HW | 01/26/2012 | 08/15/2012 | SMAIN | MWH-ID. 7463-574 POINT REPAIR 346' - 358' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | POINT REPAIR 346' - 358' FROM SMH 480-032 COMPLETED | 6,260.00 | CL | |
| 201200236601 | CONGRESS DR | CHEF MENTEUR HW | 01/26/2012 | 08/15/2012 | SLEAD | MWH-ID. 7463-574 POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | POINT REPAIR REPLACE SERVICE 185' FROM SMH 480-032 COMPLETED | 6,870.00 | CL | |
| 201200236501 | NEW YORK | PROVIDENCE PL | 01/26/2012 | 02/28/2014 | SLINE | MWH-ID. 7463-573 FULL LINING OF SMH 252-046 TO 252-045 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 252-046 TO 252-045 | 7,450.00 | CL | |
| 201200236401 | NEW YORK | PROVIDENCE PL | 01/26/2012 | 02/20/2014 | SLEAD | MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 220' FROM SMH 252-046 | 8,050.00 | CL | |
| 201200236301 | NEW YORK | PROVIDENCE PL | 01/26/2012 | 02/19/2014 | SLEAD | MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 252-046 | 7,930.00 | CL | |
| 201200236201 | NEW YORK | PROVIDENCE PL | 01/26/2012 | 02/17/2014 | SLEAD | MWH-ID. 7463-573 POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 252-046 | 7,750.00 | CL | |
| 201200236101 | NEW YORK | PROVIDENCE PL | 01/26/2012 | 02/18/2014 | SMAIN | MWH-ID. 7463-573 POINT REPAIR 75' - 87' FROM SMH 252-046 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 75' - 87' FROM SMH 252-046 | 7,990.00 | CL | |
| 201200235901 | MEXICO | PROVIDENCE PL | 01/26/2012 | 03/05/2014 | SLINE | MWH-ID. 7463-572 FULL LINING OF SMH 252-044 TO 252-043 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 252-044 TO 252-043 | 6,314.00 | CL | |
| 201200235801 | MEXICO | PROVIDENCE PL | 01/26/2012 | 02/24/2014 | SMAIN | MWH-ID. 7463-572 POINT REPAIR 255' - 263' FROM SMH 252-044 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 255' - 263' FROM SMH 252-044 | 7,300.00 | CL | |
| 201200235701 | PROVIDENCE PL | MEXICO | 01/26/2012 | 03/19/2014 | SLINE | MWH-ID. 7463-571 POINT REPAIR 0 TO 12 FEET FROM SMH 252-041 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 0 TO 12 FEET FROM SMH 252-041 | 7,300.00 | CL | |
| 201200229501 | CONGRESS DR | FRANKFORT | 01/25/2012 | 02/07/2014 | SMAIN | MWH-ID. 7463-569 REPLACE PIPE FROM SMH 252-029 TO 252-028 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-029 TO 252-028 | 21,640.00 | CL | |
| 201200229401 | PAULINE DR | COLUMBIA | 01/25/2012 | 02/07/2014 | SMAIN | MWH-ID. 7463-568 REPLACE PIPE FROM SMH 252-028 TO 252-027 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-028 TO 252-027 | 20,800.00 | CL | |
| 201200229201 | CONGRESS DR | FRANKFORT | 01/25/2012 | 02/07/2014 | SMAIN | MWH-ID. 7463-567 REPLACE PIPE FROM SMH 252-027 TO 252-026 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-027 TO 252-026 | 28,070.00 | CL | |
| 201200229101 | PAULINE DR | COLUMBIA | 01/25/2012 | 09/15/2014 | SMAIN | MWH-ID. 7463-566 REPLACE PIPE FROM SMH 252-025 TO 252-024 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-025 TO 252-024 | 98,560.00 | CL | |
| 201200229001 | FRANKFORT | CONGRESS DR | 01/25/2012 | 02/14/2014 | SMAIN | MWH-ID. 7463-565 REPLACE PIPE FROM SMH 252-011 TO 252-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-011 TO 252-010 | 14,460.00 | CL | |
| 201200228701 | FRANKFORT | CONGRESS DR | 01/25/2012 | 02/13/2014 | SMAIN | MWH-ID. 7463-564 REPLACE PIPE FROM SMH 252-010 TO 252-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-010 TO 252-009 | 28,520.00 | CL | |
| 201200228401 | ODIN | CONGRESS DR | 01/25/2012 | 06/19/2014 | SMAIN | MWH-ID. 7463-563 REPLACE PIPE FROM SMH 251-060 TO 251-059 ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 251-060 TO 251-059 | 124,800.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200228301 | DESIRE DR | MITHRA | 01/25/2012 | 08/25/2014 | SMAIN | MWH-ID. 7463-562<br>REPLACE PIPE FROM SMH 251-058 TO 251-055<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 251-058 TO 251-055 | 47,210.00 | CL | |
| 201200228001 | MITHRA | CONGRESS DR | 01/25/2012 | 05/29/2014 | SMAIN | MWH-ID. 7463-561<br>REPLACE PIPE FROM SMH 251-057 TO 251-056<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 251-057 TO 251-056 | 65,530.00 | CL | |
| 201200227901 | MIRABEAU AV | PRENTISS AV | 01/25/2012 | 05/12/2014 | SMAIN | MWH-ID. 7463-560<br>POINT REPAIR 0' - 12' FROM SMH 251-026<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-026 | 7,900.00 | CL | |
| 201200227501 | CUNNINGHAM CT | PINEDA | 01/25/2012 | 12/17/2013 | SMAIN | MWH-ID. 7463-559<br>REPLACE PIPE SEGMENT FROM SMH 249-107 TO 249-106<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE SEGMENT FROM SMH 249-107 TO 249-106 | 59,150.00 | CL | |
| 201200227401 | MIRABEAU AV | LOUISA DR | 01/25/2012 | 08/05/2014 | SLINE | MWH-ID. 7463-558<br>FULL LINING OF SMH 249-097 TO 249-096<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-097 TO 249-096 | 9,250.00 | CL | |
| 201200227201 | MIRABEAU AV | LOUISA DR | 01/25/2012 | 12/31/2013 | SLEAD | MWH-ID. 7463-558<br>POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 187' FROM SMH 249-097 | 7,450.00 | CL | |
| 201200227101 | MIRABEAU AV | LOUISA DR | 01/25/2012 | 12/30/2013 | SLEAD | MWH-ID. 7463-558<br>POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 128' FROM SMH 249-097 | 7,420.00 | CL | |
| 201200227001 | MIRABEAU AV | LOUISA DR | 01/25/2012 | 12/30/2013 | SLEAD | MWH-ID. 7463-558<br>POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 249-097 | 7,450.00 | CL | |
| 201200226901 | DESIRE DR | MIRABEAU AV | 01/25/2012 | 03/10/2014 | SLINE | MWH-ID. 7463-557<br>FULL LINING OF SMH 249-079 TO 249-078<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-079 TO 249-078 | 4,378.00 | CL | |
| 201200226801 | DESIRE DR | MIRABEAU AV | 01/25/2012 | 02/27/2014 | SLEAD | MWH-ID. 7463-557<br>POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 249-079 | 8,230.00 | CL | |
| 201200226701 | DESIRE DR | MIRABEAU AV | 01/25/2012 | 03/10/2014 | SLINE | MWH-ID. 7463-556<br>FULL LINING OF SMH 249-078 TO 249-077<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-078 TO 249-077 | 4,428.00 | CL | |
| 201200226601 | DESIRE DR | MIRABEAU AV | 01/25/2012 | 02/28/2014 | SMAIN | MWH-ID. 7463-556<br>POINT REPAIR 84' - 118' FROM SMH 249-078<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 84' - 118' FROM SMH 249-078 | 12,460.00 | CL | |
| 201200226501 | DESIRE DR | MIRABEAU AV | 01/25/2012 | 02/25/2014 | SLEAD | MWH-ID. 7463-556<br>POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 40' FROM SMH 249-078 | 8,080.00 | CL | |
| 201200226401 | DESIRE DR | DREUX AV | 01/25/2012 | 02/17/2014 | SLINE | MWH-ID. 7463-555<br>FULL LINING OF SMH 249-077 TO 249-076<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-077 TO 249-076 | 10,346.00 | CL | |
| 201200226301 | DESIRE DR | DREUX AV | () 01/25/2012 | () 04/17/2014 | SMAIN | MWH-ID. 7463-555<br>POINT REPAIR VIA LINING 175' FROM SMH 249-077<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 175' FROM SMH 249-077 | 4,600.00 | CL | |
| 201200226101 | DESIRE DR | DREUX AV | 01/25/2012 | 02/19/2014 | SLEAD | MWH-ID. 7463-555<br>POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 342' FROM SMH 249-077 | 7,630.00 | CL | |
| 201200226001 | DESIRE DR | DREUX AV | 01/25/2012 | 02/20/2014 | SLEAD | MWH-ID. 7463-555<br>POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 288' FROM SMH 249-077 | 7,990.00 | CL | |
| 201200225901 | DESIRE DR | DREUX AV | 01/25/2012 | 02/20/2014 | SLEAD | MWH-ID. 7463-555<br>POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-077 | 8,200.00 | CL | |
| 201200225801 | GALLIER DR | DREUX AV | 01/25/2012 | 03/14/2014 | SLINE | MWH-ID. 7463-554<br>FULL LINING OF SMH 249-062 TO 249-061<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-062 TO 249-061 | 9,422.00 | CL | |
| 201200225701 | GALLIER DR | DREUX AV | 01/25/2012 | 03/05/2014 | SMAIN | MWH-ID. 7463-554<br>POINT REPAIR 356' - 382' FROM SMH 249-062<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 356' - 382' FROM SMH 249-062 | 11,400.00 | CL | |
| 201200225601 | GALLIER DR | DREUX AV | 01/25/2012 | 03/03/2014 | SMAIN | MWH-ID. 7463-554<br>POINT REPAIR 203' - 215' FROM SMH 249-062<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 203' - 215' FROM SMH 249-062 | 11,880.00 | CL | |
| 201200225501 | GALLIER DR | DREUX AV | 01/25/2012 | 03/03/2014 | SMAIN | MWH-ID. 7463-554<br>POINT REPAIR 152' - 164' FROM SMH 249-062<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 152' - 164' FROM SMH 249-062 | 9,070.00 | CL | |
| 201200225401 | GALLIER DR | DREUX AV | 01/25/2012 | 03/03/2014 | SMAIN | MWH-ID. 7463-554<br>POINT REPAIR 22' - 34' FROM SMH 249-062<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 22' - 34' FROM SMH 249-062 | 9,070.00 | CL | |
| 201200225301 | STEPHEN GIRARD AV | DESIRE DR | 01/25/2012 | 02/03/2014 | SLINE | MWH-ID. 7463-553<br>FULL LINING OF SMH 249-053 TO 249-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-053 TO 249-052 | 3,652.00 | CL | |
| 201200225201 | STEPHEN GIRARD AV | DESIRE DR | 01/25/2012 | 01/16/2014 | SLEAD | MWH-ID. 7463-553<br>POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 249-053 | 7,330.00 | CL | |
| 201200225101 | STEPHEN GIRARD AV | DESIRE DR | 01/25/2012 | 01/03/2014 | SLEAD | MWH-ID. 7463-553<br>POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 41' FROM SMH 249-053 | 7,660.00 | CL | |
| 201200225001 | GALLIER DR | DREUX AV | 01/25/2012 | 02/28/2014 | SLEAD | MWH-ID. 7463-554<br>POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 249-062 | 9,040.00 | CL | |
| 201200224901 | STEPHEN GIRARD AV | CONGRESS DR | 01/25/2012 | 02/03/2014 | SLINE | MWH-ID. 7463-552<br>FULL LINING OF SMH 249-050 TO 249-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 249-050 TO 249-049 | 5,198.00 | CL | |
| 201200224801 | STEPHEN GIRARD AV | CONGRESS DR | 01/25/2012 | 01/20/2014 | SLEAD | MWH-ID. 7463-552<br>POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 104' FROM SMH 249-050 | 7,990.00 | CL | |
| 201200224701 | STEPHEN GIRARD AV | CONGRESS DR | 01/25/2012 | 01/17/2014 | SLEAD | MWH-ID. 7463-552<br>POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 82' FROM SMH 249-050 | 7,750.00 | CL | |
| 201200224601 | STEPHEN GIRARD AV | CONGRESS DR | 01/25/2012 | 01/17/2014 | SLEAD | MWH-ID. 7463-552<br>POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 249-050 | 8,080.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200224401 | PAULINE DR | CONGRESS DR | 01/25/2012 | 02/25/2014 | SLINE | MWH-ID. 7463-551<br>FULL LINING FROM SMH 249-044 TO 249-033<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING FROM SMH 249-044 TO 249-033 | 7,572.00 | CL | |
| 201200224301 | PAULINE DR | CONGRESS DR | 01/25/2012 | 02/18/2014 | SLEAD | MWH-ID. 7463-551<br>POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 211' FROM SMH 249-044 | 8,050.00 | CL | |
| 201200224201 | PAULINE DR | CONGRESS DR | 01/25/2012 | 02/18/2014 | SLEAD | MWH-ID. 7463-551<br>POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 249-044 | 8,020.00 | CL | |
| 201200224101 | PAULINE DR | CONGRESS DR | () 01/25/2012 | () 02/17/2014 | SLEAD | MWH-ID. 7463-551<br>POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 249-044 | 7,630.00 | CL | |
| 201200224001 | PAULINE DR | CONGRESS DR | 01/25/2012 | 02/17/2014 | SLEAD | MWH-ID. 7463-551<br>POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 249-044 | 8,020.00 | CL | |
| 201200223801 | MIRABEAU AV | SEMINARY PL | 01/25/2012 | 03/02/2015 | SLINE | MWH-ID. 7463-550<br>FULL LINING FROM SMH 248-118 TO 248-117<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED FULL LINING FROM SMH 248-118 TO 248-117 | 4,914.00 | CL | |
| 201200223701 | MIRABEAU AV | PRESS DR | 01/25/2012 | 10/01/2014 | SLINE | MWH-ID. 7463-549<br>FULL LINING FROM SMH 248-116 TO 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED FULL LINING FROM SMH 248-116 TO 248-115 | 7,494.00 | CL | |
| 201200223601 | PRESS DR | MIRABEAU AV | 01/25/2012 | 06/09/2014 | SLINE | MWH-ID. 7463-548<br>FULL LINING FROM SMH 248-115 TO 248-106<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING FROM SMH 248-115 TO 248-106 | 5,694.00 | CL | |
| 201200223501 | PRESS DR | MIRABEAU AV | () 01/25/2012 | () 06/18/2014 | SMAIN | MWH-ID. 7463-548<br>POINT REPAIR VIA LINING 106' FROM SMH 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 106' FROM SMH 248-115 | 7,450.00 | CL | |
| 201200223401 | PRESS DR | MIRABEAU AV | 01/25/2012 | 06/19/2014 | SMAIN | MWH-ID. 7463-548<br>POINT REPAIR VIA LINING 31' FROM SMH 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 31' FROM SMH 248-115 | 7,450.00 | CL | |
| 201200223201 | PRESS DR | ST FERDINAND DR | 01/25/2012 | 09/05/2014 | SLINE | MWH-ID. 7463-547<br>FULL LINING OF SMH 248-104 TO 248-103<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 248-104 TO 248-103 | 9,780.00 | CL | |
| 201200223101 | PRESS DR | ST FERDINAND DR | 01/25/2012 | 10/27/2014 | SMAIN | MWH-ID. 7463-547<br>POINT REPAIR VIA LINING 271' FROM SMH 248-104<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 271' FROM SMH 248-104 | 800.00 | CL | |
| 201200223001 | PRESS DR | ST FERDINAND DR | () 01/25/2012 | () 10/27/2014 | SMAIN | MWH-ID. 7463-547<br>POINT REPAIR VIA LINING 147' FROM SMH 248-104<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 147' FROM SMH 248-104 | 1,000.00 | CL | |
| 201200222901 | PRESS DR | ST FERDINAND DR | () 01/25/2012 | () 03/17/2015 | SMAIN | MWH-ID. 7463-547<br>POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 248-104 | 7,450.00 | CL | |
| 201200222801 | PRESS DR | ST FERDINAND DR | 01/25/2012 | 10/27/2014 | SMAIN | MWH-ID. 7463-547<br>POINT REPAIR VIA LINING 23' FROM SMH 248-104<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 23' FROM SMH 248-104 | 4,600.00 | CL | |
| 201200222701 | PRESS DR | ST FERDINAND DR | 01/25/2012 | 06/08/2014 | SLINE | MWH-ID. 7463-546<br>FULL LINING FROM SMH 248-092 TO 248-086<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING FROM SMH 248-092 TO 248-086 | 7,736.00 | CL | |
| 201200222601 | PRESS DR | ST FERDINAND DR | 01/25/2012 | 06/23/2014 | SMAIN | MWH-ID. 7463-546<br>POINT REPAIR REPLACE SERVICE 195' FROM SMH 248-092<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 195' FROM SMH 248-092 | 7,450.00 | CL | |
| 201200222501 | PRESS DR | ST FERDINAND DR | () 01/25/2012 | () 06/24/2014 | SMAIN | MWH-ID. 7463-546<br>POINT REPAIR REPLACE SERVICE 129' FROM SMH 248-092<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | POINT REPAIR VIA LINING 129' FROM SMH 248-092 | 7,450.00 | CL | |
| 201200222401 | PRESS DR | ST FERDINAND DR | () 01/25/2012 | () 06/26/2014 | SMAIN | MWH-ID. 7463-546<br>POINT REPAIR REPLACE SERVICE 68' FROM SMH 248-092<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 68' FROM SMH 248-092 | 7,450.00 | CL | |
| 201200222201 | FELICIANA DR | STEPHEN GIRARD | () 01/25/2012 | () 12/16/2013 | SMAIN | MWH-ID. 7463-545<br>REPLACE PIPE FROM SMH 248-050 TO 248-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 248-050 TO 248-049 | 24,000.00 | CL | |
| 201200222101 | FELICIANA DR | MIRABEAU AV | () 01/25/2012 | () 12/12/2013 | SLEAD | MWH-ID. 7463-544<br>POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 117' FROM SMH 248-049 | 8,860.00 | CL | |
| 201200222001 | FELICIANA DR | MIRABEAU AV | 01/25/2012 | 04/25/2014 | SMAIN | MWH-ID. 7463-544<br>POINT REPAIR VIA LINING 77' FROM SMH 248-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR VIA LINING 77' FROM SMH 248-049 | 5,000.00 | CL | |
| 201200221901 | FELICIANA DR | DREUX AV | 01/25/2012 | 03/13/2014 | SLINE | MWH-ID. 7463-543<br>FULL LINING OF SMH 248-044 TO 248-043<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 248-044 TO 248-043 | 2,190.00 | CL | |
| 201200221801 | FELICIANA DR | DREUX AV | 01/25/2012 | 10/23/2013 | SLEAD | MWH-ID. 7463-543<br>POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 248-044 | 8,110.00 | CL | |
| 201200221701 | FELICIANA DR | DREUX AV | 01/25/2012 | 12/12/2013 | SMAIN | MWH-ID. 7463-542<br>REPLACE PIPE FROM SMH 248-043 TO 248-042<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 248-043 TO 248-042 | 22,660.00 | CL | |
| 201200221601 | FELICIANA DR | DREUX AV | 01/25/2012 | 12/12/2013 | SMAIN | MWH-ID. 7463-541<br>REPLACE PIPE FROM SMH 248-042 TO 248-041<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 248-042 TO 248-041 | 32,860.00 | CL | |
| 201200221501 | FELICIANA DR | DREUX AV | 01/25/2012 | 03/12/2014 | SLINE | MWH-ID. 7463-540<br>FULL LINING FROM SMH 248-041 TO 248-040<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING FROM SMH 248-041 TO 248-040 | 2,574.00 | CL | |
| 201200221401 | FELICIANA DR | DREUX AV | () 01/25/2012 | () 10/23/2013 | SLEAD | MWH-ID. 7463-540<br>SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED SERVICE REPAIR REPLACE SERVICE 81' FROM SMH 248-041 | 8,020.00 | CL | |
| 201200219101 | MITHRA | SEMINARY PL | 01/25/2012 | 11/17/2014 | SLINE | MWH-ID. 7463-528<br>FULL LINING OF SMH 250-117 TO 250-116<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-117 TO 250-116 | 4,448.00 | CL | |
| 201200219001 | MITHRA | ST FERDINAND | 01/25/2012 | 10/31/2013 | SLINE | MWH-ID. 7463-527<br>FULL LINING OF SMH 250-110 TO 250 -096<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-110 TO 250 -096 | 6,680.00 | CL | |
| 201200218901 | PRESS DR | ODIN | 01/25/2012 | 03/17/2014 | SLINE | MWH-ID. 7463-526<br>FULL LINING OF SMH 250-094 TO 250-093<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-094 TO 250-093 | 6,680.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200218701 | PRESS DR | ODIN | 01/25/2012 | 04/16/2014 | SLEAD | MWH-ID. 7463-526<br>SERVICE REPAIR VIA LINING 98' FROM SMH 250-094<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED SERVICE REPAIR VIA LINING 98' FROM SMH 250-094 | 5,000.00 | CL | |
| 201200218601 | PRESS DR | ODIN | 01/25/2012 | 04/16/2014 | SLEAD | MWH-ID. 7463-526<br>SERVICE REPAIR VIA LINING 34' FROM SMH 250-094<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED SERVICE REPAIR VIA LINING 34' FROM SMH 250-094 | 4,800.00 | CL | |
| 201200218501 | PROVIDENCE PL | PRESSBURG | 01/25/2012 | 03/18/2014 | SLINE | MWH-ID. 7463-525<br>FULL LINING OF SMH 250-074 TO 250-073<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-074 TO 250-073 | 3,174.00 | CL | |
| 201200218401 | PROVIDENCE PL | PRESSBURG | 01/25/2012 | 03/13/2014 | SMAIN | MWH-ID. 7463-525<br>POINT REPAIR 0' - 12' FROM SMH 250-074<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 250-074 | 7,540.00 | CL | |
| 201200218301 | ATHIS | CAMPUS BL | 01/25/2012 | 03/20/2014 | SLINE | MWH-ID. 7463-524<br>FULL LINING OF SMH 250-070 TO 250-069<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-070 TO 250-069 | 5,244.00 | CL | |
| 201200218101 | ATHIS | CAMPUS BL | 01/25/2012 | 03/11/2014 | SMAIN | MWH-ID. 7463-524<br>POINT REPAIR 249' - 261' FROM SMH 250-070<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 249' - 261' FROM SMH 250-070 | 7,300.00 | CL | |
| 201200218001 | ATHIS | CAMPUS BL | 01/25/2012 | 03/10/2014 | SMAIN | MWH-ID. 7463-524<br>POINT REPAIR 24' - 43' FROM SMH 250-070<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 24' - 43' FROM SMH 250-070 | 11,320.00 | CL | |
| 201200217901 | PROVIDENCE PL | PRENTISS AV | 01/25/2012 | 04/02/2014 | SMAIN | MWH-ID. 7463-523<br>REPLACE PIPE SMH 250-065 TO 250-064<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE SMH 250-065 TO 250-064 | 67,710.00 | CL | |
| 201200217801 | PRESS DR | ROBERT E LEE BL | 01/25/2012 | 04/14/2014 | SLINE | MWH-ID. 7463-522<br>FULL LINING OF SMH 250-051 TO 250-050<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-051 TO 250-050 | 7,834.00 | CL | |
| 201200217701 | PRESSBURG | CAMPUS BL | 01/25/2012 | 04/15/2014 | SLINE | MWH-ID. 7463-521<br>FULL LINING OF SMH 250-048 TO 250-047<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-048 TO 250-047 | 5,388.00 | CL | |
| 201200217601 | PRESSBURG | CAMPUS BL | 01/25/2012 | 03/18/2014 | SMAIN | MWH-ID. 7463-521<br>POINT REPAIR 98' - 110' FROM SMH 250-048<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 98' - 110' FROM SMH 250-048 | 8,380.00 | CL | |
| 201200217501 | PRESSBURG | CAMPUS BL | 01/25/2012 | 03/17/2014 | SLEAD | MWH-ID. 7463-521<br>POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 158' FROM SMH 250-048 | 7,720.00 | CL | |
| 201200217401 | MIRABEAU AV | CAMPUS BL | 01/25/2012 | 04/08/2014 | SLINE | MWH-ID. 7463-520<br>FULL LINING OF SMH 250-040 TO 250-039<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-040 TO 250-039 | 4,880.00 | CL | |
| 201200217301 | MIRABEAU AV | CAMPUS BL | 01/25/2012 | 12/24/2013 | SMAIN | MWH-ID. 7463-520<br>POINT REPAIR 81' - 93' FROM SMH 250-040<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 81' - 93' FROM SMH 250-040 | 7,300.00 | CL | |
| 201200217201 | MIRABEAU AV | CAMPUS BL | 01/25/2012 | 12/19/2013 | SLEAD | MWH-ID. 7463-520<br>POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 250-040 | 7,780.00 | CL | |
| 201102249101 | FRANKLIN AV | VIENNA | 12/22/2011 | 12/02/2013 | SLEAD | MWH-ID. 7463-346<br>SERVICE REPAIR 47' FROM SMH 361-037<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 47' FROM SMH 361-037 | 7,360.00 | CL | |
| 201102249001 | PAINTERS | MADRID | 12/22/2011 | 05/21/2014 | SLINE | MWH-ID. 7463-345<br>FULL LINING FROM SMH 361-035 TO SMH 361-020<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 361-035 TO SMH 361-020 | 30,100.00 | CL | |
| 201102248901 | PAINTERS | MADRID | 12/22/2011 | 11/04/2013 | SMAIN | MWH-ID. 7463-344<br>REPLACE PIPE FROM LINE SEGMENT 361-033 TO 361-031<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM LINE SEGMENT 361-033 TO 361-031 | 76,340.00 | CL | |
| 201102248701 | PRESSBURG | FRANKLIN AV | 12/22/2011 | 11/25/2013 | SLEAD | MWH-ID. 7463-343<br>SERVICE REPAIR 15' FROM SMH 361-027<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 15' FROM SMH 361-027 | 8,170.00 | CL | |
| 201102248601 | NEW YORK | MARIGNY | 12/22/2011 | 04/23/2014 | SLINE | MWH-ID. 7463-342<br>FULL LINING FROM SMH 358-031 TO SMH 358-030<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 358-031 TO SMH 358-030 | 7,450.00 | CL | |
| 201102248501 | NEW YORK | MARIGNY | 12/22/2011 | 12/05/2013 | SLEAD | MWH-ID. 7463-342<br>SERVICE REPAIR 278' FROM SMH 358-031<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 278' FROM SMH 358-031 | 8,050.00 | CL | |
| 201102248401 | NEW YORK | MARIGNY | 12/22/2011 | 12/09/2013 | SLEAD | MWH-ID. 7463-342<br>SERVICE REPAIR 215' FROM SMH 358-031<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 215' FROM SMH 358-031 | 8,650.00 | CL | |
| 201102248301 | NEW YORK | MARIGNY | 12/22/2011 | 12/10/2013 | SLEAD | MWH-ID. 7463-342<br>SERVICE REPAIR 90' FROM SMH 358-031<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 90' FROM SMH 358-031 | 7,450.00 | CL | |
| 201102248101 | NEW YORK | MARIGNY | 12/22/2011 | 12/10/2013 | SLEAD | MWH-ID. 7463-342<br>SERVICE REPAIR 28' FROM SMH 358-031<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 28' FROM SMH 358-031 | 7,450.00 | CL | |
| 201400547601 | ROBERT E LEE BL | WILDAIR DR | 03/14/2014 | 01/30/2014 | SMAIN | MWH-ID. 7463-086<br>POINT REPAIR 34' TO 66' FROM SMH 322-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 34' TO 66' FROM SMH 322-021 | 10,480.00 | CL | |
| 201400547101 | CONGRESS DR | COLUMBIA | 03/14/2014 | 02/07/2014 | SMAIN | MWH-ID. 7463-570<br>REPLACE PIPE FROM SMH 252-030 TO 252-029<br>ESSA2 - BASIN3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-030 TO 252-029 | 83,240.00 | CL | |
| 201400378201 | CONGRESS DR | COLUMBIA | 02/18/2014 | 02/05/2014 | SMAIN | MWH-ID. 7463-570<br>REPLACE PIPE FROM SMH 252-030 TO 252-029<br>ESSA2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-030 TO 252-029 | 83,240.00 | CL | |
| 201400377801 | CONGRESS DR | MEXICO | 02/18/2014 | 02/05/2014 | SMAIN | MWH-ID. 7463-530<br>REPLACE PIPE FROM SMH 252-008 TO 252-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-008 TO 252-007 | 44,390.00 | CL | |
| 201400377701 | CONGRESS DR | FRANKFORT | 02/18/2014 | 02/05/2014 | SMAIN | MWH-ID. 7463-529<br>REPLACE PIPE FROM SMH 252-006 TO 252-005<br>ESSA 2 - BASIN 3 - GNTILLY - STATION 23 | REPLACED PIPE FROM SMH 252-006 TO 252-005 | 45,483.00 | CL | |
| 201305191601 | PAUGER | SELMA | 12/18/2013 | 08/19/2014 | SLEAD | MWH-ID. 7463-819 SERVICE POINT REPAIR 190' FROM SMH 334-062 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 190' FROM SMH 334-062 | 5,700.00 | CL | |
| 201305191501 | PAUGER | SELMA | 12/18/2013 | 08/19/2014 | SMAIN | MWH-ID. 7463-819 POINT REPAIR 74' TO 86' FROM SMH 334-062 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 74' TO 86' FROM SMH 334-062 | 6,940.00 | CL | |
| 201305191401 | PAUGER | SELMA | 12/18/2013 | 08/26/2014 | SLINE | MWH-ID. 7463-819 FULL LINING OF PIPE FROM SMH 334-062 TO 334-061 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF PIPE FROM SMH 334-062 TO 334-061 | 11,136.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201305190301 | PAUGER | SELMA | 12/18/2013 | 08/19/2014 | SMAIN | MWH-ID. 7463-819 POINT REPAIR 0' TO 12' FROM SMH 334-062 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 334-062 | 7,706.00 | CL | |
| 201304809301 | WARRINGTON DR | FILMORE AV | 10/25/2013 | 11/10/2014 | SMAIN | MWH-ID. 7463-276 REPLACE PIPE FOR LINE SEGMENT 321-030 TO 321-037 ESSA 2 - BASIN 3 - GENTILLY - 17 | REPLACED PIPE FOR LINE SEGMENT 321-030 TO 321-037 | | CL | |
| 201304423401 | VERMILLION BL | PRENTISS AV | 09/30/2013 | 03/05/2014 | SLEAD | MWH-ID. 7463-767 SERVICE POINT REPAIR 47' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 47' FROM SMH 335-009 | 6,620.00 | CL | |
| 201304422501 | FRANKLIN AV | PRENTISS AV | 09/30/2013 | 11/05/2014 | SMAIN | MWH-ID. 7463-770 REPLACE PIPE FROM SMH 361-006 TO 361-005 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 361-006 TO 361-005 | 49,013.00 | CL | |
| 201304320701 | EADS | PRENTISS AV | 09/16/2013 | 10/17/2013 | SMAIN | MWH-ID. 7463-758 REPLACE PIPE FROM SMH 374-037 TO 374-036 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 374-037 TO 374-036 | 76,090.00 | CL | |
| 201304320601 | PRENTISS AV | ARTS | 09/16/2013 | 01/22/2014 | SMAIN | MWH-ID. 7463-752 POINT REPAIR 79' - 91' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR 79' - 91' FROM SMH 360-010 | 7,310.00 | CL | |
| 201304320501 | FRANKLIN AV | DREUX AV | 09/16/2013 | 01/03/2014 | SMAIN | MWH-ID. 7463-751 POINT REPAIR 0' - 12' FROM SMH 354-045 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-045 | 6,200.00 | CL | |
| 201304320401 | FRANKLIN AV | DREUX AV | 09/16/2013 | 01/03/2014 | SMAIN | MWH-ID. 7463-750 POINT REPAIR 0' - 12' FROM SMH 354-044 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 354-044 | 6,950.00 | CL | |
| 201304320101 | ATHIS | EADS | 09/16/2013 | 06/09/2014 | SLINE | MWH-ID. 7463-757 FULL LINING OF SEGEMENT 374-036 TO 374-033 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED FULL LINING OF SEGEMENT 374-036 TO 374-033 | 12,600.00 | CL | |
| 201304320001 | SELMA | LAFAYE | 09/16/2013 | 03/19/2015 | SLINE | MWH-ID. 7463-754 FULL LINING OF SEGEMENT 372-016 TO 372-006 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED FULL LINING OF SEGEMENT 372-016 TO 372-006 | 19,710.00 | CL | |
| 201304319901 | ARTS | PRENTISS AV | 09/16/2013 | 10/01/2014 | SMAIN | MWH-ID. 7463-753 REPLACE PIPE FROM SMH 360-018 TO 360-017 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 360-018 TO 360-017 | 71,357.00 | CL | |
| 201304319801 | PRENTISS AV | ARTS | () 09/16/2013 | () 01/23/2014 | SLEAD | MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 28' FROM SMH 360-010 | 6,770.00 | CL | |
| 201304319701 | PRENTISS AV | ARTS | 09/16/2013 | 01/21/2014 | SLEAD | MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 360-010 | 6,800.00 | CL | |
| 201304319601 | PRENTISS AV | ARTS | 09/16/2013 | 01/21/2014 | SLEAD | MWH-ID. 7463-752 POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 360-010 | 6,785.00 | CL | |
| 201304319501 | PRENTISS AV | ARTS | 09/16/2013 | 03/05/2015 | SLINE | MWH-ID. 7463-752 FULL LINING OF SEGEMENT 360-010 TO 360-009 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED FULL LINING OF SEGEMENT 360-010 TO 360-009 | | CL | |
| 201304319301 | FILMORE AV | LAFAYE | 09/16/2013 | 09/15/2014 | SMAIN | MWH-ID. 7463-755 REPLACE PIPE FROM SMH 372-056 TO 372-055 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 372-056 TO 372-055 | 57,128.00 | CL | |
| 201304319201 | MENDEZ | PEOPLES AV | 09/16/2013 | 09/11/2013 | SMAIN | MWH-ID. 7463-763 POINT REPAIR 234' - 288' FROM SMH 373-024 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED POINT REPAIR 234' - 288' FROM SMH 373-024 | 14,600.00 | CL | |
| 201304318701 | MENDEZ | FRANKLIN AV | 09/16/2013 | 03/09/2015 | SLINE | MWH-ID. 7463-756 FULL LINING OF SEGEMENT 373-001 TO 360-023 ESSA 2 - BASIN 3-GENTILLY - SPS 17 | COMPLETED FULL LINING OF SEGEMENT 373-001 TO 360-023 | | CL | |
| 201304031501 | TIMOLEON | PAUGER | 07/25/2013 | 09/13/2013 | SMAIN | MWH-ID. 7463-739 POINT REPAIR 45' - 57' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 45' - 57' FROM SMH 334-044 | 8,000.00 | CL | |
| 201304031401 | ROBERT E LEE BL | LONDON DR | 07/25/2013 | 02/19/2014 | SMAIN | MWH-ID. 7463-738 POINT REPAIR 36' - 48' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 36' - 48' FROM SMH 323-017 | 6,200.00 | CL | |
| 201304031301 | ROBERT E LEE BL | LONDON DR | 07/25/2013 | 03/05/2015 | SLINE | MWH-ID. 7463-738 FULL LINING OF SEGEMENT 323-017 TO 323-016 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF SEGEMENT 323-017 TO 323-016 | | CL | |
| 201304031201 | ROBERT E LEE BL | LONDON DR | 07/25/2013 | 02/18/2014 | SMAIN | MWH-ID. 7463-738 POINT REPAIR 239' - 251' FROM SMH 323-017 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 239' - 251' FROM SMH 323-017 | 6,200.00 | CL | |
| 201304031101 | WILTON DR | ROBERT E LEE BL | 07/25/2013 | 02/20/2014 | SLEAD | MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 266' FROM SMH 322-020 | 6,800.00 | CL | |
| 201304031001 | WILTON DR | ROBERT E LEE BL | 07/25/2013 | 02/20/2014 | SLEAD | MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 322-020 | 6,920.00 | CL | |
| 201304030901 | ANNETTE | MIRABEAU AV | 07/25/2013 | 10/07/2013 | SMAIN | MWH-ID. 7463-736 REPLACE PIPE FROM SMH 320-045 TO 320-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 320-045 TO 320-044 | 74,360.00 | CL | |
| 201304030101 | TIMOLEON | PAUGER | () 07/25/2013 | () 09/12/2013 | SMAIN | MWH-ID. 7463-739 POINT REPAIR 90' - 102' FROM SMH 334-044 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 90' - 102' FROM SMH 334-044 | | CL | |
| 201304030001 | WILTON DR | ROBERT E LEE BL | 07/25/2013 | 02/20/2014 | SLEAD | MWH-ID. 7463-737 POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 322-020 | 6,860.00 | CL | |
| 201304029901 | WILDAIR DR | WARRINGTON DR | 07/25/2013 | 05/07/2014 | SMAIN | MWH-ID. 7463-735 REPLACE PIPE FROM SMH 320-027 TO 320-026 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 320-027 TO 320-026 | 64,280.00 | CL | |
| 201304029201 | MANDEVILLE | ATHIS | 07/25/2013 | 03/17/2015 | SLINE | MWH-ID. 7463-741 FULL LINING OF SEGEMENT 357-009 TO 357-001 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF SEGEMENT 357-009 TO 357-001 | 24,347.50 | CL | |
| 201304029101 | CURIE | NEW YORK | 07/25/2013 | 06/06/2014 | SMAIN | MWH-ID. 7463-740 REPLACE PIPE FROM SMH 337-014 TO 337-013 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM SMH 337-014 TO 337-013 | 74,470.00 | CL | |
| 201303412101 | VERMILLION BL | PRENTISS AV | 04/15/2013 | 07/01/2013 | SMAIN | MWH-ID. 7463-734 POINT REPAIR 325' TO 337' FROM SMH 335-009 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 325' TO 337' FROM SMH 335-009 | 7,400.00 | CL | |
| 201302832301 | MEXICO | ST ROCH AV | 01/21/2013 | 12/05/2013 | SLINE | MWH-ID. 7463-339 FULL LINING FROM SMH 358-007 TO SMH 358-0004 ESSA 2 - BASIN 3 - GENTILLY -SPS17 | COMPLETED FULL LINING FROM SMH 358-007 TO SMH 358-0004 | 7,830.00 | CL | |
| 201302832201 | ELYSIAN FIELDS AV | ATHIS | 01/21/2013 | 10/24/2013 | SMAIN | MWH-ID. 7463-336 REPLACE PIPE FROM SMH 357-048 TO SMH 357-011 ESSA 2 - BASIN 3 - GENTILLY -SPS17 | REPLACED PIPE FROM SMH 357-048 TO SMH 357-011 | 74,420.00 | CL | |
| 201302832101 | SPAIN | ROBERT E LEE BL | 01/21/2013 | 11/06/2013 | SLINE | MWH-ID. 7463-335 FULL LINING FROM SMH 357-038 TO SMH 357-037 ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 357-038 TO SMH 357-037 | 7,840.00 | CL | |
| 201302820701 | MIRABEAU AV | LAFAYE | 01/18/2013 | 02/24/2013 | SMAIN | MWH-ID. 7463-733 POINT REPAIR 202' TO 214' FROM SMH 372-010 ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 202' TO 214' FROM SMH 372-010 | 6,260.00 | CL | |
| 201202088401 | MENDEZ | CONGRESS DR | 09/24/2012 | 04/03/2014 | SLINE | MWH-ID. 7463-698 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 77.5 | 4,020.00 | CL | |
| 201202088301 | MENDEZ | CONGRESS DR | 09/24/2012 | 03/13/2014 | SLEAD | MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 81' | 12,160.00 | CL | |
| 201202088201 | MENDEZ | CONGRESS DR | 09/24/2012 | 03/12/2014 | SLEAD | MWH-ID. 7463-698 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 58' | 14,980.00 | CL | |
| 201202087301 | MANDEVILLE | MIRABEAU AV | 09/24/2012 | 03/06/2014 | SMAIN | MWH-ID. 7463-706 PERFORM POINT REPAIR 137' TO 149' | PERFORMED POINT REPAIR 137' TO 149' | 6,200.00 | CL | |
| 201202087201 | MANDEVILLE | MIRABEAU AV | 09/24/2012 | 03/07/2014 | SLEAD | MWH-ID. 7463-706 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 24' | 7,460.00 | CL | |
| 201202087101 | ST ROCH AV | LOMBARD | () 09/24/2012 | () 02/14/2014 | SMAIN | MWH-ID. 7463-705 PERFORM POINT REPAIR 332' TO 334' | PERFORMED POINT REPAIR 332' TO 334' | 6,500.00 | CL | |
| 201202087001 | MUSIC | ORIOLE | () 09/24/2012 | () 11/19/2013 | SLINE | MWH-ID. 7463-702 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 136.5 | 7,367.00 | CL | |
| 201202086401 | PIETY DR | PRENTISS AV | 09/24/2012 | 01/12/2015 | SLINE | MWH-ID. 7463-697 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 138.5 | 6,652.00 | CL | |
| 201202086201 | MANDEVILLE | MIRABEAU AV | 09/24/2012 | 03/10/2014 | SMAIN | MWH-ID. 7463-706 PERFORM POINT REPAIR 165' TO 205' | PERFORMED POINT REPAIR 165' TO 205' | 14,540.00 | CL | |
| 201202086101 | ST ROCH AV | LOMBARD | 09/24/2012 | 02/14/2014 | SLEAD | MWH-ID. 7463-705 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 285' | 6,500.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201201746601 | MADRID | DEBORE DR | 07/27/2012 | 12/09/2014 | SMAIN | MWH-ID. 7463-607<br>POINT REPAIR 334' - 346' FROM SMH 251-051<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 334' - 346' FROM SMH 251-051 | 7,300.00 | CL | |
| 201201569901 | ROBERT E LEE BL | BACCICH | 06/27/2012 | 10/27/2014 | SLEAD | MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 202 | 5,306.00 | CL | |
| 201201569801 | ROBERT E LEE BL | BACCICH | 06/27/2012 | 10/23/2014 | SLEAD | MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 78 | 4,996.00 | CL | |
| 201201569701 | ROBERT E LEE BL | BACCICH | 06/27/2012 | 10/27/2014 | SLEAD | MWH-ID. 7463-686 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 7 | 4,996.00 | CL | |
| 201201569601 | ROBERT E LEE BL | BACCICH | 06/27/2012 | 11/11/2014 | SLINE | MWH-ID. 7463-686 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 152 | | CL | |
| 201201233801 | ST ANTHONY AV | LEON C SIMON DR | 05/12/2012 | 05/21/2012 | SMAIN | MWH-ID. 7463-077<br>POINT REPAIR 0'-65' FROM SMH 323-002<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 0'-65' FROM SMH 323-002 COMPLETED | 16,800.00 | CL | |
| 201200381001 | MIRABEAU AV | IROQUOIS | 02/15/2012 | 04/17/2014 | SLINE | MWH-ID. 7463-681<br>FULL LINING OF SMH 248-120 TO 248-121<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 248-120 TO 248-121 | 7,614.00 | CL | |
| 201200380901 | MIRABEAU AV | IROQUOIS | 02/15/2012 | 11/13/2013 | SLEAD | MWH-ID. 7463-681<br>SERVICE POINT REPAIR 230' FROM SMH 248-120<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED SERVICE POINT REPAIR 230' FROM SMH 248-120 | 7,300.00 | CL | |
| 201200380801 | MIRABEAU AV | IROQUOIS | 02/15/2012 | 11/13/2013 | SLEAD | MWH-ID. 7463-681<br>SERVICE POINT REPAIR 167' FROM SMH 248-120<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED SERVICE POINT REPAIR 167' FROM SMH 248-120 | 7,300.00 | CL | |
| 201200380701 | MIRABEAU AV | IROQUOIS | 02/15/2012 | 11/12/2013 | SLEAD | MWH-ID. 7463-681<br>SERVICE POINT REPAIR 56' FROM SMH 248-120<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED SERVICE POINT REPAIR 56' FROM SMH 248-120 | 7,300.00 | CL | |
| 201200367901 | PRENTISS AV | PRESS | 02/14/2012 | 04/08/2014 | SLINE | MWH-ID. 7463-650<br>FULL LINING OF SMH 250-042 TO 250-041<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-042 TO 250-041 | 4,782.00 | CL | |
| 201200367801 | PRENTISS AV | PRESS | 02/14/2012 | 12/19/2013 | SMAIN | MWH-ID. 7463-650<br>POINT REPAIR 192' - 197' FROM 250-042<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 192' - 197' FROM 250-042 | 7,750.00 | CL | |
| 201200367701 | PRENTISS AV | PRESS | 02/14/2012 | 12/18/2013 | SMAIN | MWH-ID. 7463-650<br>POINT REPAIR 53' - 65' FROM 250-042<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 53' - 65' FROM 250-042 | 7,300.00 | CL | |
| 201200252401 | WARRINGTON DR | PELOPIDAS | 01/27/2012 | 11/21/2013 | SLINE | MWH-ID. 7463-615<br>FULL LINING OF SMH 332B-003 TO 332B-002<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 332B-003 TO 332B-002 | 1,900.00 | CL | |
| 201200251101 | MADRID | PAULINE DR | 01/27/2012 | 01/06/2015 | SLINE | MWH-ID. 7463-608<br>FULL LINING OF SMH 251-052 TO 251-051<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 251-052 TO 251-051 | 8,780.00 | CL | |
| 201200251001 | MADRID | PAULINE DR | 01/27/2012 | 03/20/2014 | SLEAD | MWH-ID. 7463-608<br>POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 251-052 | 12,040.00 | CL | |
| 201200250901 | MADRID | PAULINE DR | 01/27/2012 | 03/13/2014 | SLEAD | MWH-ID. 7463-608<br>POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 251-052 | 8,050.00 | CL | |
| 201200250801 | MADRID | PAULINE DR | 01/27/2012 | 03/10/2014 | SMAIN | MWH-ID. 7463-608<br>POINT REPAIR 101' - 117' FROM SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 101' - 117' FROM SMH 251-052 | 13,540.00 | CL | |
| 201200250501 | MADRID | CONGRESS DR | 01/27/2012 | 12/03/2014 | SMAIN | MWH-ID. 7463-607<br>POINT REPAIR 0' - 12' FROM SMH 251-051<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 251-051 | 7,300.00 | CL | |
| 201200250401 | PRENTISS AV | MENDEZ | 01/27/2012 | 12/19/2013 | SMAIN | MWH-ID. 7463-606<br>REPLACE PIPE FROM SMH 250-057 - 250-056<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FROM SMH 250-057 - 250-056 | 35,160.00 | CL | |
| 201102247901 | NEW YORK | MARIGNY | 12/22/2011 | 12/02/2013 | SLINE | MWH-ID. 7463-341<br>FULL LINING OF SMH 358-024 TO SMH 358-023<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF SMH 358-024 TO SMH 358-023 | 7,426.00 | CL | |
| 201102247801 | NEW YORK | MARIGNY | 12/22/2011 | 10/23/2013 | SLEAD | MWH-ID. 7463-341<br>SERVICE REPAIR 18' FROM SMH 358-024<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 18' FROM SMH 358-024 | 7,330.00 | CL | |
| 201102247701 | MEXICO | ELYSIAN FIELDS AV | 12/22/2011 | 12/04/2013 | SLINE | MWH-ID. 7463-340<br>FULL LINING OF SMH 358-013 TO SMH 358-010<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF SMH 358-013 TO SMH 358-010 | 7,808.00 | CL | |
| 201102247601 | MEXICO | ELYSIAN FIELDS AV | 12/22/2011 | 10/22/2013 | SLEAD | MWH-ID. 7463-340<br>SERVICE REPAIR 240' FROM SMH 358-013<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLTEED SERVICE REPAIR 240' FROM SMH 358-013 | 7,660.00 | CL | |
| 201102247501 | MEXICO | ELYSIAN FIELDS AV | 12/22/2011 | 10/22/2013 | SLEAD | MWH-ID. 7463-340<br>SERVICE REPAIR 170' FROM SMH 358-013<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 170' FROM SMH 358-013 | 7,720.00 | CL | |
| 201102247401 | MEXICO | ST ROCH AV | 12/22/2011 | 10/21/2013 | SLEAD | MWH-ID. 7463-339<br>SERVICE REPAIR 24' FROM SMH 358-007<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 24' FROM SMH 358-007 | 7,390.00 | CL | |
| 201102247301 | SPAIN | NEW YORK | 12/22/2011 | 10/21/2013 | SMAIN | MWH-ID. 7463-338<br>POINT REPAIR 0' TO 20' FROM SMH 358-006<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 0' TO 20' FROM SMH 358-006 | 8,860.00 | CL | |
| 201102247101 | ROBERT E LEE BL | SPAIN | 12/22/2011 | 11/27/2013 | SLINE | MWH-ID. 7463-337<br>FULL LINING OF SHM 358-002 TO 358-001<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF SHM 358-002 TO 358-001 | 8,818.00 | CL | |
| 201102246901 | ROBERT E LEE BL | SPAIN | 12/22/2011 | 10/17/2013 | SLEAD | MWH-ID. 7463-337<br>SERVICE REPAIR 330' FROM SMH 358-002<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 330' FROM SMH 358-002 | 7,330.00 | CL | |
| 201102246701 | ROBERT E LEE BL | SPAIN | 12/22/2011 | 10/17/2013 | SLEAD | MWH-ID. 7463-337<br>SERVICE REPAIR 272' FROM SMH 358-002<br>ESSA 2 - BASIN 3 - UPTOWN - SPS 17 | COMPLETED SERVICE REPAIR 272' FROM SMH 358-002 | 7,330.00 | CL | |
| 201102242501 | SPAIN | ROBERT E LEE BL | 12/21/2011 | 10/16/2013 | SMAIN | MWH-ID. 7463-335<br>POINT REPAIR 31' TO 43' FROM SMH 357-038<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 31' TO 43' FROM SMH 357-038 | 8,110.00 | CL | |
| 201102225901 | CARTIER AV | OWENS BL | 12/20/2011 | 04/30/2014 | SLINE | MWH-ID. 7463-317<br>FULL LINING OF SMH 298-031 TO 298-027<br>ESSA 2 - BASIN 3 - LAKEVIEW - STATION 19 | COMPLETED FULL LINING OF SMH 298-031 TO 298-027 | 7,268.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102225801 | ODIN | PRENTISS AV | 12/20/2011 | 07/15/2014 | SMAIN | MWH-ID. 7463-316<br>REPLACE PIPE FOR SEWER LINE SEGMENT 250-108 TO 250-107<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | REPLACED PIPE FOR SEWER LINE SEGMENT 250-108 TO 250-107 | 64,510.00 | CL | |
| 201102225701 | ODIN | PROVIDENCE PL | 12/20/2011 | 03/06/2014 | SLINE | MWH-ID. 7463-315<br>FULL LINING OF SMH 250-106 TO 250-105<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 250-106 TO 250-105 | 4,596.00 | CL | |
| 201102225601 | ODIN | PROVIDENCE PL | 12/20/2011 | 02/10/2014 | SLEAD | MWH-ID. 7463-315<br>POINT REPAIR REPLACE SERVICE 89' TO 101' FROM SMH 250-106<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 89' TO 101' FROM SMH 250-106 | 8,290.00 | CL | |
| 201102225401 | ODIN | PROVIDENCE PL | 12/20/2011 | 12/04/2013 | SMAIN | MWH-ID. 7463-315<br>POINT REPAIR 36' TO 48' FROM SMH 250-106<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 36' TO 48' FROM SMH 250-106 | 8,500.00 | CL | |
| 201102225301 | ODIN | PROVIDENCE PL | 12/20/2011 | 12/02/2013 | SMAIN | MWH-ID. 7463-315<br>POINT REPAIR 0' TO 12' FROM SMH 250-106<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 250-106 | 7,300.00 | CL | |
| 201102091501 | FRANKLIN AV | VIENNA | 11/29/2011 | 02/19/2014 | SLINE | MWH-ID. 7463-277<br>FULL LINING OF SMH 361-038 TO 361-037<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 361-038 TO 361-037 | 5,476.00 | CL | |
| 201102091401 | FRANKLIN AV | VIENNA | 11/29/2011 | 12/03/2013 | SMAIN | MWH-ID. 7463-277<br>POINT REPAIR 58' TO 70' FROM SMH 361-038<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 58' TO 70' FROM SMH 361-038 | 7,300.00 | CL | |
| 201102091301 | FRANKLIN AV | VIENNA | 11/29/2011 | 12/03/2013 | SLEAD | MWH-ID. 7463-277<br>POINT REPAIR REPLACE SERVICE 148' FROM SMH 361-038<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR REPLACE SERVICE 148' FROM SMH 361-038 | 7,570.00 | CL | |
| 201102091201 | WINGATE DR | PRENTISS AV | 11/29/2011 | 10/29/2013 | SLEAD | MWH-ID. 7463-275<br>POINT REPAIR REPLACE SERVICE 86' FROM SMH 321-019<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 86' FROM SMH 321-019 | 7,690.00 | CL | |
| 201102091101 | WILDAIR DR | FILMORE | 11/29/2011 | 10/29/2013 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 346' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 346' FROM SMH 321-016 | | CL | |
| 201102091001 | WILDAIR DR | FILMORE | 11/29/2011 | 10/29/2013 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 343' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 343' FROM SMH 321-016 | 8,380.00 | CL | |
| 201102090901 | WILDAIR DR | FILMORE | 11/29/2011 | 10/28/2013 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 270' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 270' FROM SMH 321-016 | | CL | |
| 201102090801 | WILDAIR DR | FILMORE | 11/29/2011 | 10/28/2013 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 267' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 267' FROM SMH 321-016 | 8,110.00 | CL | |
| 201102090701 | WILDAIR DR | FILMORE | 11/29/2011 | 10/24/2014 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 183' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 183' FROM SMH 321-016 | | CL | |
| 201102090601 | WILDAIR DR | FILMORE | 11/29/2011 | 10/24/2013 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 174' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 174' FROM SMH 321-016 | 8,170.00 | CL | |
| 201102090501 | WILDAIR DR | FILMORE | 11/29/2011 | 10/23/2013 | SLEAD | MWH-ID. 7463-274<br>POINT REPAIR REPLACE SERVICE 9' FROM SMH 321-016<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 9' FROM SMH 321-016 | 8,140.00 | CL | |
| 201102090301 | EADS | ROBERT E LEE BL | 11/29/2011 | 10/21/2014 | SLEAD | MWH-ID. 7463-273<br>POINT REPAIR REPLACE SERVICE 303' FROM SMH 374-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 303' FROM SMH 374-007 | 7,600.00 | CL | |
| 201102090201 | EADS | ROBERT E LEE BL | 11/29/2011 | 10/20/2014 | SLEAD | MWH-ID. 7463-273<br>POINT REPAIR REPLACE SERVICE 264' FROM SMH 374-007<br>ESSA 2 - BASIN 7 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 374-007 | 5,988.00 | CL | |
| 201102090101 | EADS | ROBERT E LEE BL | 11/29/2011 | 10/20/2014 | SLEAD | MWH-ID. 7463-273<br>POINT REPAIR REPLACE SERVICE 198' FROM SMH 374-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 374-007 | 7,538.00 | CL | |
| 201102083301 | BACCICH | MADRID | 11/29/2011 | 07/22/2013 | SLEAD | MWH-ID. 7463-246<br>POINT REPAIR REPLACE SERVICE 8' FROM SMH 374-029<br>ESSA 2 - BASIN 3 - GENTILLY - STATION | COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 374-029 | 6,620.00 | CL | |
| 201102083001 | FRANKLIN AV | ROBERT E LEE BL | () 11/29/2011 | () 11/12/2014 | SLINE | MWH-ID. 7463-244<br>FULL LINING FROM SMH 374-002 TO 374-001<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | COMPLETED FULL LINING FROM SMH 374-002 TO 374-001 | 6,824.00 | CL | |
| 201102012801 | PEOPLES AV | NEW YORK | 11/15/2011 | 10/23/2014 | SLEAD | MWH-ID. 7463-186<br>POINT REPAIR REPLACE SERVICE 147' FROM SMH 375-036<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 375-036 | 5,120.00 | CL | |
| 201102012701 | FRANKFORT | PEOPLES AV | 11/15/2011 | 10/14/2014 | SLEAD | MWH-ID. 7463-185<br>POINT REPAIR REPLACE SERVICE 138' FROM SMH 375-035<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 375-035 | 4,624.00 | CL | |
| 201102012601 | FRANKFORT | PEOPLES AV | 11/15/2011 | 10/13/2014 | SMAIN | MWH-ID. 7463-185<br>POINT REPAIR 1' TO 13' FROM SMH 375-035<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR 1' TO 13' FROM SMH 375-035 | 4,500.00 | CL | |
| 201102012401 | FRANKFORT | PEOPLES AV | 11/15/2011 | 10/16/2014 | SLINE | MWH-ID. 7463-185<br>FULL LINING OF SMH 375-035 TO 375-032<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED FULL LINING OF SMH 375-035 TO 375-032 | 12,560.00 | CL | |
| 201102012001 | FRANKFORT | BACCICH | 11/15/2011 | 10/17/2014 | SLINE | MWH-ID. 7463-184<br>FULL LINING OF SMH 375-032 TO 375-028<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED FULL LINING OF SMH 375-032 TO 375-028 | 15,024.00 | CL | |
| 201102011501 | LAFAYE | ROBERT E LEE BL | 11/15/2011 | 10/17/2014 | SLEAD | MWH-ID. 7463-183<br>POINT REPAIR REPLACE SERVICE 296' FROM SMH 375-010<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 375-010 | 7,476.00 | CL | |
| 201102011201 | ROBERT E LEE BL | LAFAYE | 11/15/2011 | 11/28/2014 | SMAIN | MWH-ID. 7463-182<br>REPLACE PIPE FOR LINE SEGMENT 375-007 TO 375-005<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | REPLACED PIPE FOR LINE SEGMENT 375-007 TO 375-005 | 61,843.00 | CL | |
| 201102011001 | ROBERT E LEE BL | FRANKLIN AV | () 11/15/2011 | () 11/21/2014 | SMAIN | MWH-ID. 7463-181<br>REPLACE PIPE FOR LINE SEGMENT 375-006 TO 375-005<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | REPLACED PIPE FOR LINE SEGMENT 375-006 TO 375-005 | 49,100.00 | CL | |
| 201102009901 | PEOPLES AV | VIENNA | () 11/15/2011 | () 07/22/2013 | SLEAD | MWH-ID. 7463-174<br>POINT REPAIR REPLACE SERVICE 15' FROM SMH 374-027<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR REPLACE SERVICE 15' FROM SMH 374-027 | 6,560.00 | CL | |
| 201102009801 | ROBERT E LEE BL | PEOPLES AV | 11/15/2011 | 01/07/2015 | SLINE | MWH-ID. 7463-173<br>FULL LINING OF SMH 374-025 TO 374-024<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED FULL LINING OF SMH 374-025 TO 374-024 | 10,894.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102009401 | MADRID | LAFAYE | 11/15/2011 | 08/19/2013 | SMAIN | MWH-ID. 7463-172<br>REPLACE PIPE FOR LINE SEGMENT 374-015 TO 374-006<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | REPLACED PIPE FOR LINE SEGMENT 374-015 TO 374-006 | 73,780.00 | CL | |
| 201102009301 | EADS | ATHIS | 11/15/2011 | 11/20/2014 | SLINE | MWH-ID. 7463-171<br>FULL LINING OF SMH 374-014 TO 374-013<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED FULL LINING OF SMH 374-014 TO 374-013 | | CL | |
| 201102009101 | EADS | ATHIS | () 11/15/2011 | () 10/28/2014 | SMAIN | MWH-ID. 7463-171<br>POINT REPAIR 109' TO 121' FROM SMH 374-014<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR 109' TO 121' FROM SMH 374-014 | | CL | |
| 201102009001 | EADS | ATHIS | 11/15/2011 | 10/30/2014 | SMAIN | MWH-ID. 7463-171<br>POINT REPAIR 153' TO 181' FROM SMH 374-014<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR 153' TO 181' FROM SMH 374-014 | | CL | |
| 201102008801 | EADS | ATHIS | 11/15/2011 | 10/28/2014 | SMAIN | MWH-ID. 7463-171<br>POINT REPAIR 12' TO 24' FROM SMH 374-014<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR 12' TO 24' FROM SMH 374-014 | | CL | |
| 201102008601 | LAFAYE | PRENTISS AV | 11/15/2011 | 10/23/2013 | SLEAD | MWH-ID. 7463-170<br>POINT REPAIR REPLACE SERVICE 0' - 270' FROM SMH 373-018<br>ESSA 2 - BASIN 3 - GENTILLY - 17 | COMPLETED POINT REPAIR REPLACE SERVICE 0' - 270' FROM SMH 373-018 | 7,300.00 | CL | |
| 201102006301 | MADRID | ARTS | 11/15/2011 | 11/07/2013 | SLINE | MWH-ID. 7463-158<br>FULL LINING OF SMH 361-046 TO 361-045<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 361-046 TO 361-045 | 8,288.00 | CL | |
| 201102006101 | LONDON DR | LEON C SIMON DR | 11/15/2011 | 10/28/2013 | SMAIN | MWH-ID. 7463-156<br>POINT REPAIR 199' TO 219' FROM SMH 323-019<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 199' TO 219' FROM SMH 323-019 | 7,600.00 | CL | |
| 201102006001 | LONDON DR | LEON C SIMON DR | 11/15/2011 | 10/22/2014 | SLEAD | MWH-ID. 7463-156<br>SERVICE REPAIR VIA LINING 112' FROM SMH 323-019<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 112' FROM SMH 323-019 | 5,000.00 | CL | |
| 201102005901 | LONDON DR | LEON C SIMON DR | 11/15/2011 | 10/22/2014 | SLEAD | MWH-ID. 7463-156<br>SERVICE REPAIR VIA LINING 55' FROM SMH 323-019<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 55' FROM SMH 323-019 | 5,000.00 | CL | |
| 201102005701 | LONDON DR | LEON C SIMON DR | 11/15/2011 | 08/11/2014 | SLINE | MWH-ID. 7463-156<br>FULL LINING OF SMH 323-019 TO 323-018<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 323-019 TO 323-018 | 6,610.00 | CL | |
| 201102005501 | WAINWRIGHT DR | LEON C SIMON DR | 11/15/2011 | 12/12/2013 | SLINE | MWH-ID. 7463-155<br>FULL LINING OF SMH 323-009 TO 323-008<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 323-009 TO 323-008 | 7,056.00 | CL | |
| 201102005201 | WAINWRIGHT DR | LEON C SIMON DR | 11/15/2011 | 10/28/2013 | SMAIN | MWH-ID. 7463-155<br>POINT REPAIR 0' TO 12' FROM SMH 323-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 323-009 | 7,675.00 | CL | |
| 201102005101 | ROBERT E LEE BL | WAINWRIGHT DR | 11/15/2011 | 10/29/2013 | SMAIN | MWH-ID. 7463-154<br>POINT REPAIR 0' TO 15' FROM SMH 323-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 0' TO 15' FROM SMH 323-007 | 7,900.00 | CL | |
| 201102004201 | MARIGNY | NEW YORK | 11/15/2011 | 08/11/2014 | SLEAD | MWH-ID. 7463-151<br>SERVICE REPAIR REPLACE SERVICE 84' FROM SMH 358-012<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 84' FROM SMH 358-012 | 7,900.00 | CL | |
| 201102004101 | MADRID | MARIGNY | 11/15/2011 | 01/10/2014 | SLINE | MWH-ID. 7463-150<br>FULL LINING OF SMH 357-036 TO 357-035<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 357-036 TO 357-035 | 7,650.00 | CL | |
| 201102004001 | MADRID | MARIGNY | 11/15/2011 | 10/16/2013 | SMAIN | MWH-ID. 7463-150<br>POINT REPAIR 284' TO 296' FROM SMH 357-036<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLTETED POINT REPAIR 284' TO 296' FROM SMH 357-036 | 7,300.00 | CL | |
| 201102003701 | MADRID | MARIGNY | 11/15/2011 | 02/14/2014 | SLEAD | MWH-ID. 7463-150<br>SERVICE REPAIR VIA LINING 232' FROM SMH 357-036<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 232' FROM SMH 357-036 | 4,600.00 | CL | |
| 201102003601 | MADRID | MARIGNY | 11/15/2011 | 02/13/2014 | SLEAD | MWH-ID. 7463-150<br>SERVICE REPAIR VIA LINING 229' FROM SMH 357-036<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 229' FROM SMH 357-036 | 5,000.00 | CL | |
| 201102003501 | MADRID | MARIGNY | () 11/15/2011 | () 02/13/2014 | SLEAD | MWH-ID. 7463-150<br>SERVICE REPAIR VIA LINING 156' FROM SMH 357-036<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 156' FROM SMH 357-036 | 4,800.00 | CL | |
| 201102003201 | MADRID | ELYSIAN FIELDS AV | () 11/15/2011 | () 02/18/2014 | SLINE | MWH-ID. 7463-149<br>FULL LINING OF SMH 357-029 TO 357-028<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 357-029 TO 357-028 | 6,754.00 | CL | |
| 201200181501 | EASTERN | SELMA | () 01/24/2012 | () 12/09/2013 | SLINE | MWH-ID. 7463-393<br>FULL LINING OF SMH 372-049 TO 372-048<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 372-049 TO 372-048 | 7,650.00 | CL | |
| 201200181401 | EASTERN | SELMA | () 01/24/2012 | () 10/22/2013 | SMAIN | MWH-ID. 7463-393<br>POINT REPAIR 44' - 56'  FROM SMH 372-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 44' - 56'  FROM SMH 372-049 | 7,720.00 | CL | |
| 201200181301 | EASTERN | SELMA | () 01/24/2012 | () 10/16/2013 | SLEAD | MWH-ID. 7463-393<br>POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 372-049 | 8,560.00 | CL | |
| 201200181201 | EASTERN | SELMA | 01/24/2012 | 10/17/2013 | SLEAD | MWH-ID. 7463-393<br>POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 144' FROM SMH 372-049 | 9,640.00 | CL | |
| 201200181101 | EASTERN | SELMA | 01/24/2012 | 10/21/2013 | SLEAD | MWH-ID. 7463-393<br>POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 372-049 | 7,690.00 | CL | |
| 201200180801 | DREUX AV | VENUS | 01/24/2012 | 11/21/2014 | SLEAD | MWH-ID. 7463-391<br>POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 354-030 | | CL | |
| 201200180701 | DREUX AV | VENUS | 01/24/2012 | 11/21/2013 | SLEAD | MWH-ID. 7463-391<br>POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 354-030 | 8,530.00 | CL | |
| 201200180601 | DREUX AV | VENUS | 01/24/2012 | 11/20/2013 | SLEAD | MWH-ID. 7463-391<br>POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPELTED POINT REPAIR REPLACE SERVICE 80' FROM SMH 354-030 | 7,990.00 | CL | |
| 201200180501 | DREUX AV | VENUS | 01/24/2012 | 11/19/2013 | SLEAD | MWH-ID. 7463-391<br>POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 354-030 | 8,680.00 | CL | |
| 201200180401 | FRENCHMEN | STEPHEN GIRARD AV | 01/24/2012 | 01/23/2014 | SLINE | MWH-ID. 7463-390<br>FULL LINING OF SMH 333-009 TO 333-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 333-009 TO 333-007 | 17,450.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200180301 | WILTON DR | PRENTISS AV | 01/24/2012 | 11/05/2013 | SMAIN | MWH-ID. 7463-389<br>POINT REPAIR 435' - 466' FROM SMH 322-011<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 435' - 466' FROM SMH 322-011 | 7,900.00 | CL | |
| 201200180201 | WILTON DR | PRENTISS AV | 01/24/2012 | 11/05/2013 | SMAIN | MWH-ID. 7463-389<br>POINT REPAIR 253' - 265' FROM SMH 322-011<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 253' - 265' FROM SMH 322-011 | 7,750.00 | CL | |
| 201200173701 | WILDAIR DR | RAPIDES DR | 01/23/2012 | 01/14/2014 | SMAIN | MWH-ID. 7463-388<br>REPLACE PIPE SEGMENT 321-015 TO 321-012<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | REPLACED PIPE SEGMENT 321-015 TO 321-012 | 87,625.00 | CL | |
| 201200170601 | FRANKLIN AV | VIENNA | 01/23/2012 | 01/02/2014 | SLINE | MWH-ID. 7463-442<br>FULL LINING OF SMH 374-003 TO 374-001<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 374-003 TO 374-001 | 9,280.00 | CL | |
| 201200170501 | FRANKLIN AV | VIENNA | 01/23/2012 | 11/20/2013 | SLEAD | MWH-ID. 7463-442<br>POINT REPAIR REPLACE SERVICE 293' FROM SMH 374-003<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 374-003 | 7,570.00 | CL | |
| 201200170401 | FRANKLIN AV | VIENNA | 01/23/2012 | 11/20/2013 | SLEAD | MWH-ID. 7463-442<br>POINT REPAIR REPLACE SERVICE 192' FROM SMH 374-003<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 192' FROM SMH 374-003 | 7,570.00 | CL | |
| 201200170301 | FRANKLIN AV | VIENNA | 01/23/2012 | 11/19/2013 | SLEAD | MWH-ID. 7463-442<br>POINT REPAIR REPLACE SERVICE 147' FROM SMH 374-003<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 374-003 | 7,570.00 | CL | |
| 201200170201 | FRANKLIN AV | VIENNA | 01/23/2012 | 11/21/2013 | SMAIN | MWH-ID. 7463-442<br>POINT REPAIR 364' - 374' FROM SMH 374-003<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 364' - 374' FROM SMH 374-003 | 7,300.00 | CL | |
| 201200170101 | NEW YORK | SPAIN | 01/23/2012 | 11/13/2013 | SLINE | MWH-ID. 7463-157<br>FULL LINING OF SMH 358-021 TO 358-020<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 358-021 TO 358-020 | 7,738.00 | CL | |
| 201200170001 | NEW YORK | SPAIN | 01/23/2012 | 10/24/2013 | SMAIN | MWH-ID. 7463-157<br>POINT REPAIR 0' - 12' FROM SMH 358-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 358-021 | 8,050.00 | CL | |
| 201200168601 | ANNETTE | SUMPTER | 01/23/2012 | 07/24/2014 | SMAIN | MWH-ID. 7463-435<br>REPLACE PIPE SEGMENT 319-021 TO 319-018<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | REPLACED PIPE SEGMENT 319-021 TO 319-018 | 94,960.00 | CL | |
| 201200052201 | PRESS DR | ODIN | 01/06/2012 | 05/29/2014 | SLINE | MWH-ID. 7463-375<br>FULL LINING FROM SMH 250-100 TO 250-099<br>ESSA 2 - BASIN 3 - GENTILLY- SPS 23 | COMPLETED FULL LINING FROM SMH 250-100 TO 250-099 | 3,506.00 | CL | |
| 201200052101 | PRESS DR | ODIN | 01/06/2012 | 04/11/2014 | SMAIN | MWH-ID. 7463-375<br>POINT REPAIR 10' TO 22' FROM SMH 250-100<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 23 | COMPLETED POINT REPAIR 10' TO 22' FROM SMH 250-100 | 15,100.00 | CL | |
| 201200051901 | PROVIDENCE PL | CAMPUS BL | 01/06/2012 | 02/03/2014 | SLINE | MWH-ID. 7463-374<br>FULL LINING FROM SMH 250-077 TO 250-076<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 23 | COMPLETED FULL LINING FROM SMH 250-077 TO 250-076 | 7,316.00 | CL | |
| 201200023801 | EADS | ROBERT E LEE BL | 01/05/2012 | 10/07/2014 | SLEAD | MWH-ID. 7463-360<br>POINT REPAIR REPLACE SERVICE 301' FROM SMH 375-003<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 301' FROM SMH 375-003 | 6,856.00 | CL | |
| 201200023701 | EADS | ROBERT E LEE BL | 01/05/2012 | 10/08/2014 | SLEAD | MWH-ID. 7463-360<br>POINT REPAIR REPLACE SERVICE 268' FROM SMH 375-005<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 268' FROM SMH 375-005 | 6,856.00 | CL | |
| 201200023501 | EADS | ROBERT E LEE BL | 01/05/2012 | 10/06/2014 | SLEAD | MWH-ID. 7463-360<br>POINT REPAIR REPLACE SERVICE 197' FROM SMH 375-005<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 375-005 | 7,476.00 | CL | |
| 201200023001 | EADS | ROBERT E LEE BL | 01/05/2012 | 10/14/2014 | SLEAD | MWH-ID. 7463-360<br>POINT REPAIR REPLACE SERVICE 142' FROM SMH 375-0005<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 375-0005 | 5,988.00 | CL | |
| 201200022901 | FRANKLIN AV | NEW YORK | 01/05/2012 | 11/19/2014 | SLINE | MWH-ID. 7463-359<br>FULL LINING FROM SMH 375-003 TO 375-001<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 375-003 TO 375-001 | | CL | |
| 201200022801 | FRANKLIN AV | NEW YORK | 01/05/2012 | 10/27/2014 | SLEAD | MWH-ID. 7463-359<br>POINT REPAIR REPLACE SERVICE 157' FROM SMH 375-003<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 375-003 | 5,120.00 | CL | |
| 201200022701 | FRANKLIN AV | NEW YORK | 01/05/2012 | 11/10/2014 | SLEAD | MWH-ID. 7463-359<br>POINT REPAIR REPLACE SERVICE 108' FROM SMH 375-003<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 375-003 | 5,306.00 | CL | |
| 201200022601 | FRANKLIN AV | NEW YORK | 01/05/2012 | 10/28/2014 | SMAIN | MWH-ID. 7463-359<br>POINT REPAIR 23' FROM SMH 375-003<br>ESSA 2 - BASIN 3 - GENITLLY - SPS 17 | COMPLETED POINT REPAIR 23' FROM SMH 375-003 | 5,120.00 | CL | |
| 201200022501 | NEW YORK | ST ROCH AV | 01/05/2012 | 12/03/2013 | SLINE | MWH-ID. 7463-358<br>FULL LINING FROM SMH 362-030 TO SMH 362-028<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 362-030 TO SMH 362-028 | 7,450.00 | CL | |
| 201200022301 | NEW YORK | ST ROCH AV | 01/05/2012 | 10/28/2013 | SLEAD | MWH-ID. 7463-358<br>POINT REPAIR REPLACE SERVICE 246'FROM SMH 362-030<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 246'FROM SMH 362-030 | 7,360.00 | CL | |
| 201200022101 | NEW YORK | ST ROCH AV | 01/05/2012 | 10/28/2013 | SLEAD | MWH-ID. 7463-358<br>POINT REPAIR REPLACE SERVICE 101' FROM SMH 362-030<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 101' FROM SMH 362-030 | 7,360.00 | CL | |
| 201200021801 | NEW YORK | ST ROCH AV | () 01/05/2012 | () 10/28/2013 | SLEAD | MWH-ID. 7463-358<br>POINT REPAIR REPLACE SERVICE 51' FROM SMH 362-030<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 51' FROM SMH 362-030 | 7,360.00 | CL | |
| 201200021001 | FRANKFORT | ARTS | 01/05/2012 | 12/13/2013 | SLINE | MWH-ID. 7463-357<br>FULL LINING FROM SMH 362-026 TO SMH 362-024<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 362-026 TO SMH 362-024 | 8,238.00 | CL | |
| 201200020701 | FRANKFORT | ARTS | 01/05/2012 | 11/05/2013 | SMAIN | MWH-ID. 7463-357<br>POINT REPAIR 80' TO 103' FROM SMH 362-026<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 80' TO 103' FROM SMH 362-026 | 8,950.00 | CL | |
| 201200020101 | FRANKFORT | ARTS | 01/05/2012 | 11/07/2013 | SLEAD | MWH-ID. 7463-357<br>POINT REPAIR REPLACE SERVICE 291' FROM SMH 362-026<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 291' FROM SMH 362-026 | 7,390.00 | CL | |
| 201200019901 | FRANKFORT | ARTS | 01/05/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-357<br>POINT REPAIR REPLACE SERVICE 222' FROM SMH 362-026<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 222' FROM SMH 362-026 | 7,360.00 | CL | |
| 201200019801 | FRANKFORT | ARTS | 01/05/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-357<br>POINT REPAIR REPLACE SERVICE 144' FROM SMH 362-026<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | POINT REPAIR REPLACE SERVICE 144' FROM SMH 362-026 | 7,360.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200016201 | MUSIC | NEW YORK | 01/04/2012 | 12/10/2013 | SMAIN | MWH-ID. 7463-356<br>REPLACE PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM LINE SEGMENT 362-019 TO SMH 362-017 | 87,980.00 | CL | |
| 201200016001 | NEW YORK | PAINTERS | 01/04/2012 | 10/30/2013 | SLEAD | MWH-ID. 7463-355<br>POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 362-018 | 7,660.00 | CL | |
| 201200015701 | NEW YORK | PAINTERS | 01/04/2012 | 10/29/2013 | SLEAD | MWH-ID. 7463-355<br>POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 48' FROM SMH 362-018 | 7,600.00 | CL | |
| 201200015201 | PAINTERS | ROBERT E LEE BL | 01/04/2012 | 12/02/2013 | SMAIN | MWH-ID. 7463-354<br>REPLACE PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM LINE SEGMENT 362-011 TO SMH 362-010 | 53,680.00 | CL | |
| 201200015101 | NEW YORK | PAINTERS | 01/04/2012 | 11/11/2013 | SLEAD | MWH-ID. 7463-353<br>POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 50' FROM SMH 362-009 | 8,620.00 | CL | |
| 201200015001 | NEW YORK | PAINTERS | 01/04/2012 | 02/19/2014 | SLINE | MWH-ID. 7463-353<br>FULL LINING FROM SMH 362-009 TP SMH 362-008<br>ESSA 2 - BASIN 3 - GENTILLY SPS 17 | COMPLETED FULL LINING FROM SMH 362-009 TP SMH 362-008 | 2,858.00 | CL | |
| 201200014801 | FRANKLIN AV | NEW YORK | 01/04/2012 | 12/17/2013 | SLINE | MWH-ID. 7463-352<br>FULL LINING FROM SMH 362-008 TO SMH 362-006<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 362-008 TO SMH 362-006 | 8,748.00 | CL | |
| 201200014701 | FRANKLIN AV | NEW YORK | 01/04/2012 | 11/13/2013 | SLEAD | MWH-ID. 7463-352<br>POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 362-008 | 7,660.00 | CL | |
| 201200014301 | FRANKLIN AV | NEW YORK | 01/04/2012 | 11/12/2013 | SLEAD | MWH-ID. 7463-352<br>POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 161' FROM SMH 362-008 | 7,570.00 | CL | |
| 201200014201 | FRANKLIN AV | NEW YORK | 01/04/2012 | 11/12/2013 | SLEAD | MWH-ID. 7463-352<br>POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008<br>ESSA 2 - BASIN 3 - UPTOWN - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 362-008 | 7,690.00 | CL | |
| 201200014101 | FRANKLIN AV | NEW YORK | 01/04/2012 | 11/11/2013 | SLEAD | MWH-ID. 7463-352<br>POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 362-008 | 7,690.00 | CL | |
| 201200013801 | ROBERT E LEE BL | ARTS | 01/04/2012 | 10/23/2014 | SMAIN | MWH-ID. 7463-351<br>REPLACE PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | REPLACED PIPE FROM LINE SEGMENT 362-003 TO SMH 362-001 | 93,380.00 | CL | |
| 201200013601 | PAINTERS | ROBERT E LEE BL | 01/04/2012 | 11/21/2013 | SLEAD | MWH-ID. 7463-350<br>POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 248' FROM SMH 361-060 | 7,685.00 | CL | |
| 201200013301 | PAINTERS | ROBERT E LEE BL | 01/04/2012 | 11/11/2013 | SLEAD | MWH-ID. 7463-350<br>POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 206' FROM SMH 361-060 | 7,410.00 | CL | |
| 201200013201 | PAINTERS | ROBERT E LEE BL | 01/04/2012 | 11/21/2013 | SLEAD | MWH-ID. 7463-350<br>POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 361-060 | 9,060.00 | CL | |
| 201200013101 | PAINTERS | ROBERT E LEE BL | 01/04/2012 | 11/11/2013 | SLEAD | MWH-ID. 7463-350<br>POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 46' FROM SMH 361-060 | 7,410.00 | CL | |
| 201200012801 | ST ROCH AV | VIENNA | 01/04/2012 | 11/25/2013 | SLINE | MWH-ID. 7463-349<br>FULL LINING FROM SMH 361-059 TO SHM 361-058<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 361-059 TO SHM 361-058 | 7,836.00 | CL | |
| 201200012701 | ST ROCH AV | VIENNA | 01/04/2012 | 11/07/2013 | SLEAD | MWH-ID. 7463-349<br>POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 361-059 | 7,840.00 | CL | |
| 201200012001 | ST ROCH AV | VIENNA | 01/04/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-349<br>POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 361-059 | 7,810.00 | CL | |
| 201200011901 | ST ROCH AV | VIENNA | 01/04/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-349<br>POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 361-059 | 7,810.00 | CL | |
| 201200011601 | MUSIC | ROBERT E LEE BL | 01/04/2012 | 10/29/2013 | SLEAD | MWH-ID. 7463-348<br>POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 313' FROM SMH 361-054 | 7,600.00 | CL | |
| 201200011401 | MUSIC | ROBERT E LEE BL | 01/04/2012 | 10/31/2013 | SLEAD | MWH-ID. 7463-348<br>POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR REPLACE SERVICE 240' FROM SMH 361-054 | 8,050.00 | CL | |
| 201102249701 | MUSIC | ROBERT E LEE BL | 12/22/2011 | 10/30/2013 | SLEAD | MWH-ID. 7463-348<br>SERVICE REPAIR 59' FROM SMH 361-054<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 59' FROM SMH 361-054 | 7,720.00 | CL | |
| 201102249501 | MUSIC | ROBERT E LEE BL | 12/22/2011 | 10/31/2013 | SLEAD | MWH-ID. 7463-348<br>SERVICE REPAIR 213' FROM SMH 361-054<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 213' FROM SMH 361-054 | 7,660.00 | CL | |
| 201102249401 | MUSIC | ROBERT E LEE BL | 12/22/2011 | 10/30/2013 | SLEAD | MWH-ID. 7463-348<br>SERVICE REPAIR 262' FROM SMH 361-054<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE REPAIR 262' FROM SMH 361-054 | 7,630.00 | CL | |
| 201102249201 | FRANKLIN AV | VIENNA | 12/22/2011 | 12/31/2013 | SLINE | MWH-ID. 7463-346<br>FULL LINING FROM SMH 361-037 TO SMH 361-036<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING FROM SMH 361-037 TO SMH 361-036 | 3,700.00 | CL | |
| 201101956201 | MADRID | ELYSIAN FIELDS AV | 11/11/2011 | 10/14/2013 | SMAIN | MWH-ID. 7463-149<br>POINT REPAIR 184' TO 196' FROM SMH 357-029<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 184' TO 196' FROM SMH 357-029 | 8,530.00 | CL | |
| 201101956101 | MADRID | ELYSIAN FIELDS AV | 11/11/2011 | 10/14/2013 | SLEAD | MWH-ID. 7463-149<br>POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 52' FROM SMH 357-029 | 7,990.00 | CL | |
| 201101956001 | BRUTUS | ST ANTHONY AV | 11/11/2011 | 05/08/2015 | SMAIN | MWH-ID. 7463-148<br>REPAIR WITH MAIN LINE CIPP SMH 334-034<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED REPAIR WITH MAIN LINE CIPP SMH 334-034 | 15,090.00 | CL | |
| 201101935401 | PAUGER | BRUTUS | 11/09/2011 | 12/14/2013 | SLEAD | MWH-ID. 7463-105<br>SERVICE REPAIR VIA LINING 233' FROM SMH 334-024<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 233' FROM SMH 334-024 | 4,600.00 | CL | |
| 201101935301 | PAUGER | BRUTUS | 11/09/2011 | 12/14/2013 | SLEAD | MWH-ID. 7463-105<br>SERVICE REPAIR VIA LINING 64' FROM SMH 334-024<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 64' FROM SMH 334-024 | 4,600.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201101935201 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 04/09/2014 | SLINE | MWH-ID. 7463-106<br>FULL LINING OF SMH 356-020 TO 356-018<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 356-020 TO 356-018 | 6,424.00 | CL | |
| 201101935101 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 12/10/2013 | SLEAD | MWH-ID. 7463-106<br>POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020<br>ESSA2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 0' TO 17' FROM SMH 356-020 | 8,950.00 | CL | |
| 201101935001 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 12/12/2013 | SMAIN | MWH-ID. 7463-106<br>POINT REPAIR 39' TO 95' FROM SMH 356-020<br>ESSA2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 39' TO 95' FROM SMH 356-020 | 13,090.00 | CL | |
| 201101934901 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 04/24/2014 | SLEAD | MWH-ID. 7463-106<br>SERVICE REPAIR VIA LINING 205' FROM SMH 356-020<br>ESSA2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 205' FROM SMH 356-020 | 7,200.00 | CL | |
| 201101934801 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 04/23/2014 | SLEAD | MWH-ID. 7463-106<br>SERVICE REPAIR VIA LINING 153' FROM SMH 356-020<br>ESSA2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 153' FROM SMH 356-020 | 600.00 | CL | |
| 201101934701 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 04/23/2014 | SLEAD | MWH-ID. 7463-106<br>SERVICE REPAIR VIA LINING 111' FROM SMH 356-020<br>ESSA2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 356-020 | 5,800.00 | CL | |
| 201101934601 | ODIN | ELYSIAN FIELDS AV | 11/09/2011 | 04/23/2014 | SLEAD | MWH-ID. 7463-106<br>SERVICE REPAIR VIA LINING 108' FROM SMH 356-020<br>ESSA2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 108' FROM SMH 356-020 | 600.00 | CL | |
| 201101933201 | FRANKLIN AV | NEW YORK | 11/09/2011 | 12/11/2013 | SLINE | MWH-ID. 7463-099<br>FULL LINING OF SMH 362-043 TO 362-023<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 362-043 TO 362-023 | 7,454.00 | CL | |
| 201101933101 | FRANKLIN AV | NEW YORK | 11/09/2011 | 11/14/2013 | SMAIN | MWH-ID. 7463-099<br>POINT REPAIR 86' TO 109' FROM SMH 362-043<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 86' TO 109' FROM SMH 362-043 | 9,010.00 | CL | |
| 201101933001 | FRANKLIN AV | NEW YORK | 11/09/2011 | 11/14/2013 | SMAIN | MWH-ID. 7463-099<br>POINT REPAIR 220' TO 236' FROM SMH 362-043<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 220' TO 236' FROM SMH 362-043 | 7,360.00 | CL | |
| 201101932901 | MEXICO | ST ROCH AV | 11/09/2011 | 08/12/2014 | SLEAD | MWH-ID. 7463-098<br>POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 225' FROM SMH 362-041 | 7,690.00 | CL | |
| 201101932801 | MEXICO | ST ROCH AV | 11/09/2011 | 08/12/2014 | SLEAD | MWH-ID. 7463-098<br>POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 5' FROM SMH 362-041 | 7,900.00 | CL | |
| 201101932701 | VIENNA | MUSIC | 11/09/2011 | 12/14/2013 | SLEAD | MWH-ID. 7463-097<br>SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE POINT REPAIR VIA LINING 266' FROM SMH 361-050 | 4,600.00 | CL | |
| 201101932601 | PRESSBURG | MUSIC | () 11/09/2011 | () 01/03/2014 | SLINE | MWH-ID. 7463-096<br>FULL LINING OF SMH 361-022 TO 361-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPELTED FULL LINING OF SMH 361-022 TO 361-021 | 6,424.00 | CL | |
| 201101932401 | PRESSBURG | MUSIC | 11/09/2011 | 10/28/2013 | SMAIN | MWH-ID. 7463-096<br>POINT REPAIR 159' TO 171' FROM SMH 361-022<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 159' TO 171' FROM SMH 361-022 | 8,380.00 | CL | |
| 201101932301 | PRESSBURG | MUSIC | 11/09/2011 | 10/28/2013 | SMAIN | MWH-ID. 7463-096<br>POINT REPAIR 49' TO 62' FROM SMH 361-022<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 49' TO 62' FROM SMH 361-022 | 7,660.00 | CL | |
| 201101932201 | PRESSBURG | MUSIC | 11/09/2011 | 08/14/2014 | SLEAD | MWH-ID. 7463-096<br>SERVICE REPAIR VIA LINING 110' FROM SMH 361-022<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 110' FROM SMH 361-022 | 8,020.00 | CL | |
| 201101931801 | MARIGNY | ROBERT E LEE BL | 11/09/2011 | 10/15/2013 | SMAIN | MWH-ID. 7463-095<br>POINT REPAIR 192' TO 204' FROM SMH 357-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 192' TO 204' FROM SMH 357-030 | 7,960.00 | CL | |
| 201101931701 | MARIGNY | ROBERT E LEE BL | 11/09/2011 | 10/15/2013 | SMAIN | MWH-ID. 7463-095<br>POINT REPAIR 142' TO 160' FROM SMH 357-030<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 142' TO 160' FROM SMH 357-030 | 7,660.00 | CL | |
| 201101922401 | ROBERT E LEE BL | WILDAIR DR | 11/08/2011 | 02/20/2014 | SLINE | MWH-ID. 7463-086<br>FULL LINING OF SMH 322-021 TO 322-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 322-021 TO 322-009 | 8,554.00 | CL | |
| 201101922201 | ROBERT E LEE BL | WILDAIR DR | 11/08/2011 | 11/04/2013 | SMAIN | MWH-ID. 7463-086<br>POINT REPAIR 325' TO 338' FROM SMH 322-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 325' TO 338' FROM SMH 322-021 | 7,390.00 | CL | |
| 201101922101 | ROBERT E LEE BL | WILDAIR DR | 11/08/2011 | 11/04/2013 | SMAIN | MWH-ID. 7463-086<br>POINT REPAIR 2' TO 14' FROM SMH 322-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 2' TO 14' FROM SMH 322-021 | 7,390.00 | CL | |
| 201101922001 | WARRINGTON DR | NEW YORK | 11/08/2011 | 10/28/2013 | SMAIN | MWH-ID. 7463-085<br>POINT REPAIR 0' TO 18' FROM SMH 323-014<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 0' TO 18' FROM SMH 323-014 | 8,200.00 | CL | |
| 201101921701 | MADRID | MUSIC | 11/08/2011 | 04/21/2014 | SLINE | MWH-ID. 7463-084<br>FULL LINING OF SMH 361-053 TO 361-046<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 361-053 TO 361-046 | 8,964.00 | CL | |
| 201101921501 | MADRID | MUSIC | 11/08/2011 | 11/04/2013 | SMAIN | MWH-ID. 7463-084<br>POINT REPAIR 286' TO 298' FROM SMH 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 286' TO 298' FROM SMH 361-053 | 8,050.00 | CL | |
| 201101921401 | MADRID | MUSIC | 11/08/2011 | 11/04/2013 | SMAIN | MWH-ID. 7463-084<br>POINT REPAIR 153' TO 165' FROM SMH 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 153' TO 165' FROM SMH 361-053 | 8,050.00 | CL | |
| 201101921301 | MADRID | MUSIC | 11/08/2011 | 05/01/2014 | SLEAD | MWH-ID. 7463-084<br>SERVICE REPAIR VIA LINING 207' FROM SMH 361-053<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED SERVICE REPAIR VIA LINING 207' FROM SMH 361-053 | 4,800.00 | CL | |
| 201100969501 | FRENCHMEN | MIRABEAU AV | 06/10/2011 | 10/24/2011 | SLINE | MWH-ID. 7463-070<br>FULL LINING FROM SMH 334-010 TO 334-008<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | FULL LINING FROM SMH 334-010 TO 334-008 COMPLETED | 8,441.00 | CL | |
| 201100969401 | FRENCHMEN | MIRABEAU AV | 06/10/2011 | 10/19/2011 | SLEAD | MWH-ID. 7463-070<br>SERVICE POINT REPAIR 44' FROM SMH 334-010<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 44' FROM SMH 334-010 COMPLETED | 5,400.00 | CL | |
| 201100969301 | ST ROCH AV | SELMA | 06/10/2011 | 10/20/2011 | SMAIN | MWH-ID. 7463-071<br>POINT REPAIR 294' TOTO 310' FROM SMH 354-033<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 294' TOTO 310' FROM SMH 354-033 COMPLETED | 9,502.50 | CL | |
| 201100969201 | VENUS | SELMA | 06/10/2011 | 10/19/2011 | SMAIN | MWH-ID. 7463-071<br>POINT REPAIR 70' TOTO 82' FROM SMH 354-033<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 70' TOTO 82' FROM SMH 354-033 COMPLETED | 3,700.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201100969101 | ST ROCH AV | FILMORE AV | 06/10/2011 | 10/25/2011 | SLINE | MWH-ID. 7463-072<br>FULL LINING OF SMH 355-009 TO 355-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | FULL LINING OF SMH 355-009 TO 355-007 COMPLETED | 9,981.00 | CL | |
| 201100969001 | ST ROCH AV | FILMORE AV | 06/10/2011 | 10/06/2011 | SMAIN | MWH-ID. 7463-072<br>POINT REPAIR 0' - 12' FROM SMH 355-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 0' - 12' FROM SMH 355-009 COMPLETED | 5,202.10 | CL | |
| 201100968901 | ST ROCH AV | FILMORE AV | 06/10/2011 | 10/07/2011 | SLEAD | MWH-ID. 7463-072<br>SERVICE POINT REPAIR 139' FROM SMH 355-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 139' FROM SMH 355-009 COMPLETED | 5,202.20 | CL | |
| 201100968801 | ST ROCH AV | FILMORE AV | 06/10/2011 | 10/06/2011 | SLEAD | MWH-ID. 7463-072<br>SERVICE POINT REPAIR 95' FROM SMH 355-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 95' FROM SMH 355-009 COMPLETED | 5,200.60 | CL | |
| 201101076101 | MUSIC | VIENNA | 06/30/2011 | 10/18/2011 | SMAIN | MWH-ID. 7463-078<br>POINT REPAIR 73' TO 85' FROM SMH 361-055<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 73' TO 85' FROM SMH 361-055 COMPLETED | 3,700.00 | CL | |
| 201101065901 | VENUS | SELMA | 06/29/2011 | 01/04/2012 | SLINE | MWH-ID. 7463-071<br>FULL LINING OF SMH 354-033 TO 354-032<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 354-033 TO 354-032 | 8,353.00 | CL | |
| 201101065701 | PAUGER | SELMA | 06/29/2011 | 10/25/2011 | SLINE | MWH-ID. 7463-080<br>FULL LINING OF SMH 334-047 TO 334-044<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | FULL LINING OF SMH 334-047 TO 334-044 COMPLETED | 10,241.50 | CL | |
| 201100969701 | ELYSIAN FIELDS AV | STEPHEN GIRARD | 06/10/2011 | 10/24/2011 | SLINE | MWH-ID. 7463-069<br>FULL LINING OF SMH 333-013 TO 333-012<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING OF SMH 333-013 TO 333-012 | 7,329.50 | CL | |
| 201100968601 | ARTS | MADRID | () 06/10/2011 | () 10/19/2011 | SLEAD | MWH-ID. 7463-073<br>SERVICE POINT REPAIR 235' FROM SMH 361-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 235' FROM SMH 361-049 COMPLETED | 5,201.35 | CL | |
| 201100968401 | ARTS | MADRID | 06/10/2011 | 10/20/2011 | SLEAD | MWH-ID. 7463-073<br>SERVICE POINT REPAIR 148' FROM SMH 361-049<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | SERVICE POINT REPAIR 148' FROM SMH 361-049 COMPLETED | 5,200.35 | CL | |
| 201100967401 | ST ANTHONY AV | LEON C SIMON DR | 06/10/2011 | 05/21/2012 | SLINE | MWH-ID. 7463-077<br>FULL LINING OF SMH 323-002 TO 323-001<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | FULL LINING OF SMH 323-002 TO 323-001 COMPLETED | 20,551.00 | CL | |
| 201100967101 | MUSIC | MADRID | 06/10/2011 | 10/12/2011 | SMAIN | MWH-ID. 7463-078<br>POINT REPAIR 267' T0 279' FROM SMH 361-055<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 267' T0 279' FROM SMH 361-055 COMPLETED | 5,251.40 | CL | |
| 201100966701 | MUSIC | MADRID | 06/10/2011 | 10/17/2011 | SMAIN | MWH-ID. 7463-078<br>POINT REPAIR 111' TO 143' FROM SMH 361-055<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 111' TO 143' FROM SMH 361-055 COMPLETED | 11,103.20 | CL | |
| 201100556301 | METROPOLITAN | ACACIA | 04/05/2011 | 06/01/2011 | SLEAD | MWH-ID. 7463-067<br>SERVICE POINT REPAIR 136' FROM SMH 395-007<br>ESSA 2 - BASIN 3 - GENTILLY | SERVICE POINT REPAIR 136' FROM SMH 395-007 COMPLETED | 5,200.20 | CL | |
| 201100966301 | PAUGER | SELMA | 06/10/2011 | 09/30/2011 | SMAIN | MWH-ID. 7463-080<br>POINT REPAIR 332' TO 360' FROM SMH 334-047<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | POINT REPAIR 332' TO 360' FROM SMH 334-047 COMPLETED | 5,300.00 | CL | |
| 201401020801 | ROBERT E LEE BL | MANDEVILLE | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-041 | 205.00 | CL | |
| 201401021001 | ROBERT E LEE BL | ELYSIAN FIELDS AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-046 | 1,073.00 | CL | |
| 201401021101 | ELYSIAN FIELDS AV | PRESSBURG | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-048 | 205.00 | CL | |
| 201401021401 | ROBERT E LEE BL | ELYSIAN FIELDS AV | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-016 | 205.00 | CL | |
| 201401021601 | NEW YORK | MANDEVILLE | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-027 | 205.00 | CL | |
| 201401021801 | LEON C SIMON DR | ST ROCH AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-038 | 705.00 | CL | |
| 201401022001 | PRENTISS AV | MANDEVILLE | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-005 | | CL | |
| 201401022201 | PRENTISS AV | ST ROCH AV | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-007 | | CL | |
| 201401022401 | MANDEVILLE | ATHIS | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-009 | 1,073.00 | CL | |
| 201401023301 | MARIGNY | MADRID | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-028 | | CL | |
| 201401023201 | ELYSIAN FIELDS AV | ROBERT E LEE BL | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-027 | 205.00 | CL | |
| 201401023101 | VIENNA | ELYSIAN FIELDS AV | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-025 | | CL | |
| 201401023001 | VIENNA | MARIGNY | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-023 | | CL | |
| 201401022901 | PRESSBURG | ELYSIAN FIELDS AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-020 | | CL | |
| 201401022801 | SPAIN | VIENNA | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-016 | 1,073.00 | CL | |
| 201401022701 | MARIGNY | PRESSBURG | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-013 | | CL | |
| 201401022601 | ELYSIAN FIELDS AV | PRENTISS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-012 | | CL | |
| 201401022501 | ATHIS | MARIGNY | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-010 | | CL | |
| 201401025101 | MANDEVILLE | DREUX AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-049 | | CL | |
| 201401025001 | PRENTISS AV | MANDEVILLE | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-002 | 205.00 | CL | |
| 201401024901 | SPAIN | MENDEZ | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-044 | 205.00 | CL | |
| 201401024801 | ODIN | MANDEVILLE | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-043 | | CL | |
| 201401024701 | SPAIN | ODIN | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-041 | | CL | |
| 201401024501 | SPAIN | MITHRA | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-036 | | CL | |
| 201401024401 | PRENTISS AV | ST ROCH AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-035 | 205.00 | CL | |
| 201401024301 | MANDEVILLE | PRENTISS AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-032 | | CL | |
| 201401024201 | MENDEZ | ELYSIAN FIELDS AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-031 | 205.00 | CL | |
| 201401027001 | SPAIN | FILMORE AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-014 | | CL | |
| 201401026901 | SPAIN | DREUX AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-012 | 205.00 | CL | |
| 201401026801 | SPAIN | DREUX AV | 05/02/2014 | 10/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-011 | 500.00 | CL | |
| 201401026701 | SPAIN | SELMA | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-010 | 205.00 | CL | |
| 201401026601 | MARIGNY | ODIN | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-018 | | CL | |
| 201401026501 | MARIGNY | MENDEZ | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-017 | 205.00 | CL | |
| 201401026401 | MENDEZ | SPAIN | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-014 | 205.00 | CL | |
| 201401026301 | ST ROCH AV | MENDEZ | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-013 | | CL | |
| 201401026201 | ODIN | SPAIN | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-008 | | CL | |
| 201401028801 | VENUS | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-033 | 205.00 | CL | |
| 201401028701 | PAINTERS | FILMORE | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-031 | 205.00 | CL | |
| 201401028601 | DREUX AV | VENUS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-030 | 205.00 | CL | |
| 201401028501 | PAINTERS | DREUX AV | 05/02/2014 | 01/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-029 | | CL | |
| 201401028401 | PAINTERS | DREUX AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-028 | 205.00 | CL | |
| 201401028301 | PAINTERS | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-027 | 205.00 | CL | |
| 201401028201 | SELMA | MANDEVILLE | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-045 | 205.00 | CL | |
| 201401028101 | MARIGNY | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-041 | 205.00 | CL | |
| 201401028001 | WESTERN | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-038 | | CL | |
| 201401030801 | DREUX AV | ST ROCH AV | 05/02/2014 | 10/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-014 | 500.00 | CL | |
| 201401030701 | MUSIC | DREUX AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-011 | 205.00 | CL | |
| 201401030601 | MUSIC | DREUX AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-010 | | CL | |
| 201401030501 | ST ROCH AV | MIRABEAU AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-003 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401030401 | ST ROCH AV | MIRABEAU AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-002 | 205.00 | CL | |
| 201401030201 | FRANKLIN AV | CARNOT | 05/02/2014 | 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-030 | | CL | |
| 201401030101 | VENUS | GENTILLY RD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-029 | 205.00 | CL | |
| 201401029801 | ST ROCH AV | FILMORE | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-009 | 205.00 | CL | |
| 201401029701 | ST ROCH AV | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-004 | 205.00 | CL | |
| 201401032601 | ELYSIAN FIELDS AV | MANDOLIN | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-032 | 205.00 | CL | |
| 201401032501 | STEPHEN GIRARD | ELYSIAN FIELDS AV | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-031 | 205.00 | CL | |
| 201401032401 | MARIGNY | PELOPIDAS | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-026 | 205.00 | CL | |
| 201401032201 | STEPHEN GIRARD | MARIGNY | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-023 | | CL | |
| 201401032101 | STEPHEN GIRARD | MANDEVILLE | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-022 | | CL | |
| 201401032001 | LOMBARD | WESTERN | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-018 | 205.00 | CL | |
| 201401031901 | LOMBARD | MARIGNY | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-017 | 205.00 | CL | |
| 201401031801 | MANDEVILLE | LOMBARD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-016 | 205.00 | CL | |
| 201401031701 | MANDEVILLE | LOMBARD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-015 | 205.00 | CL | |
| 201401034401 | TREASURE | ELYSIAN FIELDS AV | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-047 | 205.00 | CL | |
| 201401034301 | ABUNDANCE | MANDEVILLE | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-046 | | CL | |
| 201401034201 | TREASURE | SPAIN | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-025 | 205.00 | CL | |
| 201401034101 | ST ROCH AV | TREASURE | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-022 | 205.00 | CL | |
| 201401034001 | TREASURE | ST ROCH AV | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-020 | | CL | |
| 201401033901 | ST ROCH AV | TREASURE | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-016 | | CL | |
| 201401033801 | TREASURE | ST ROCH AV | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-014 | 205.00 | CL | |
| 201401033701 | TREASURE | MUSIC | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-008 | 205.00 | CL | |
| 201401033501 | ARTS | TREASURE | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-002 | 205.00 | CL | |
| 201401042801 | PAUGER | MANDOLIN | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-055 | 205.00 | CL | |
| 201401042701 | ELYSIAN FIELDS AV | SENATE | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-050 | 205.00 | CL | |
| 201401042601 | MANDOLIN | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-040 | 205.00 | CL | |
| 201401042501 | STEPHEN GIRARD | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-036 | 205.00 | CL | |
| 201401042401 | PAUGER | STEPHEN GIRARD | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-035 | 205.00 | CL | |
| 201401042301 | CARNOT | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-025 | 205.00 | CL | |
| 201401042201 | PAUGER | CARNOT | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-024 | | CL | |
| 201401042101 | TOURO | PELOPIDAS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-021 | | CL | |
| 201401042001 | ELYSIAN FIELDS AV | MANDOLIN | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-013 | 205.00 | CL | |
| 201401041901 | ELYSIAN FIELDS AV | LOMBARD | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-011 | 205.00 | CL | |
| 201401041801 | FRENCHMEN | LOMBARD | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-007 | | CL | |
| 201401041701 | ELYSIAN FIELDS AV | LOMBARD | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-006 | 205.00 | CL | |
| 201401041601 | FRENCHMEN | SUMPTER | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-004 | | CL | |
| 201401041401 | WARRINGTON DR | GRAND | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332B-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332B-006 | 205.00 | CL | |
| 201401041301 | WARRINGTON DR | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332B-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332B-003 | 205.00 | CL | |
| 201401041201 | TIMOLEON | ST ANTHONY AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-049 | | CL | |
| 201401041101 | TOURO | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-038 | 205.00 | CL | |
| 201401041001 | MIRABEAU AV | PAUGER | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-036 | 205.00 | CL | |
| 201401040901 | MIRABEAU AV | PAUGER | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-031 | 205.00 | CL | |
| 201401040801 | MIRABEAU AV | TOURO | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-028 | 205.00 | CL | |
| 201401040701 | ELYSIAN FIELDS AV | MIRABEAU AV | 05/02/2014 | 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-025 | | CL | |
| 201401040601 | FRENCHMEN | FILMORE AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-019 | 205.00 | CL | |
| 201401040501 | ROBIN | ELYSIAN FIELDS AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-017 | 205.00 | CL | |
| 201401040401 | ROBIN | ELYSIAN FIELDS AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-016 | 205.00 | CL | |
| 201401040301 | FRENCHMEN | ROBIN | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-014 | | CL | |
| 201401040101 | ELYSIAN FIELDS AV | TIMOLEON | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-006 | | CL | |
| 201401040001 | ELYSIAN FIELDS AV | SELMA | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-005 | 205.00 | CL | |
| 201401039901 | ELYSIAN FIELDS AV | TIMOLEON | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-002 | | CL | |
| 201401039801 | TIMOLEON | ELYSIAN FIELDS AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-001 | 205.00 | CL | |
| 201401039701 | MANDOLIN | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-057 | | CL | |
| 201401039601 | PASTEUR BL | FILMORE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-015 | 205.00 | CL | |
| 201401039501 | PASTEUR BL | FILMORE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-014 | 205.00 | CL | |
| 201401039401 | VERMILLION BL | FILMORE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-012 | 205.00 | CL | |
| 201401039301 | VERMILLION BL | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-010 | 205.00 | CL | |
| 201401039201 | RAPIDES DR | VERMILLION BL | 05/02/2014 | 11/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-008 | | CL | |
| 201401039101 | ELYSIAN FIELDS AV | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-006 | | CL | |
| 201401039001 | ELYSIAN FIELDS AV | RAPIDES DR | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-005 | 205.00 | CL | |
| 201401038901 | RAPIDES DR | ELYSIAN FIELDS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-001 | | CL | |
| 201401038701 | ST ANTHONY AV | FILMORE | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-058 | 205.00 | CL | |
| 201401038401 | ST ANTHONY AV | SELMA | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-053 | | CL | |
| 201401038301 | TIMOLEON | ST ANTHONY AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-052 | | CL | |
| 201401038201 | ST ANTHONY AV | TIMOLEON | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-050 | | CL | |
| 201401038101 | BURBANK DR | ELYSIAN FIELDS AV | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-013 | 205.00 | CL | |
| 201401038001 | ROBERT E LEE BL | ELYSIAN FIELDS AV | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-012 | 205.00 | CL | |
| 201401037801 | PASTEUR BL | ROBERT E LEE BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-007 | | CL | |
| 201401037701 | PASTEUR BL | ROBERT E LEE BL | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-005 | | CL | |
| 201401037601 | ST ANTHONY AV | FILMORE AV | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-030 | | CL | |
| 201401037501 | RAPIDES DR | ST ANTHONY AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-029 | 205.00 | CL | |
| 201401037401 | ST ANTHONY AV | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-027 | | CL | |
| 201401037301 | ST ANTHONY AV | RAPIDES DR | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-026 | 205.00 | CL | |
| 201401037101 | CAMERON BL | FILMORE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-023 | | CL | |
| 201401037001 | CAMERON BL | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-022 | | CL | |
| 201401036901 | RAPIDES DR | CAMERON BL | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-021 | | CL | |
| 201401036801 | CAMERON BL | RAPIDES DR | () 05/02/2014 | () 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-020 | | CL | |
| 201401036701 | PRENTISS AV | CAMERON BL | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-019 | | CL | |
| 201401036601 | CURIE | NEW YORK | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-015 | 205.00 | CL | |
| 201401036501 | CURIE | NEW YORK | () 05/02/2014 | () 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-014 | 500.00 | CL | |
| 201401036401 | ELYSIAN FIELDS AV | MEXICO | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-028 | 500.00 | CL | |
| 201401036301 | VERMILLION BL | NEW YORK | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-008 | 205.00 | CL | |
| 201401036201 | ROBERT E LEE BL | PASTEUR BL | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-001 | | CL | |
| 201401036101 | ST ANTHONY AV | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-031 | 205.00 | CL | |
| 201401036001 | ST ANTHONY AV | ROBERT E LEE BL | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-029 | 705.00 | CL | |
| 201401035901 | BURBANK DR | ST ANTHONY AV | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-027 | 205.00 | CL | |
| 201401035801 | CAMERON BL | PRENTISS AV | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-026 | 205.00 | CL | |
| 201401035701 | ROBERT E LEE BL | CAMERON BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-023 | 205.00 | CL | |
| 201401035601 | CAMERON BL | ROBERT E LEE BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-022 | 205.00 | CL | |
| 201401035501 | CAMERON BL | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-021 | 205.00 | CL | |
| 201401035401 | BURBANK DR | CAMERON BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-020 | 205.00 | CL | |
| 201401084801 | PRENTISS AV | WARRINGTON DR | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-039 | 205.00 | CL | |
| 201401084701 | TOURO | CATON | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-045 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401084601 | ABUNDANCE | FLORIDA AV | 05/02/2014 | 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-026 | | CL | |
| 201401084501 | ABUNDANCE | ST ANTHONY AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-045 | | CL | |
| 201401084401 | WILDAIR DR | FILMORE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-016 | 205.00 | CL | |
| 201401084301 | WILTON DR | FILMORE AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-015 | 205.00 | CL | |
| 201401084201 | HAIK DR | MIRABEAU AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-008 | | CL | |
| 201401084101 | ST ANTHONY AV | FILMORE AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-005 | | CL | |
| 201401084001 | TIMOLEON | ST ANTHONY AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-002 | | CL | |
| 201401083901 | ST ANTHONY AV | FILMORE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-005 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-005 | 205.00 | CL | |
| 201401083801 | WARFIELD | MIRABEAU AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-054 | 205.00 | CL | |
| 201401083701 | ALLEN | MIRABEAU AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-048 | 205.00 | CL | |
| 201401083601 | ST ANTHONY AV | MIRABEAU AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-042 | 205.00 | CL | |
| 201401083501 | WARRINGTON DR | FILMORE AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-034 | 205.00 | CL | |
| 201401083401 | PRENTISS AV | ST ANTHONY AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-001 | | CL | |
| 201401083301 | RAPIDES DR | WARRINGTON DR | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-027 | 205.00 | CL | |
| 201401083201 | WICKFIELD DR | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-024 | 205.00 | CL | |
| 201401083101 | WINGATE DR | FILMORE | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-021 | 205.00 | CL | |
| 201401083001 | WILTON DR | WARRINGTON DR | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-020 | 205.00 | CL | |
| 201401082201 | PELOPIDAS | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-036 | 205.00 | CL | |
| 201401082101 | ANNETTE | STEPHEN GIRARD | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-030 | 205.00 | CL | |
| 201401082001 | ANNETTE | SUMPTER | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-021 | | CL | |
| 201401081901 | STEPHEN GIRARD | WARRINGTON DR | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-013 | 205.00 | CL | |
| 201401081801 | STEPHEN GIRARD | WALLACE DR | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-008 | | CL | |
| 201401079101 | NEW YORK | PROVIDENCE PL | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-046 | | CL | |
| 201401079001 | CONGRESS DR | MORRISON RD | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-054 | 205.00 | CL | |
| 201401078901 | PAULINE DR | MADRID | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-045 | 205.00 | CL | |
| 201401078801 | DEBORE DR | MADRID | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-041 | 205.00 | CL | |
| 201401078701 | CONGRESS DR | PRENTISS AV | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-035 | 205.00 | CL | |
| 201401078601 | FRANCE RD | MORRISON RD | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-035 | 205.00 | CL | |
| 201401078501 | CONGRESS DR | CADDIE RD | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-029 | 205.00 | CL | |
| 201401078401 | DEBORE DR | NEW YORK CI | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-015 | 1,073.00 | CL | |
| 201401078301 | CONGRESS DR | MEXICO | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-007 | 205.00 | CL | |
| 201401078201 | PRENTISS AV | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-071 | 205.00 | CL | |
| 201401077701 | MITHRA | CONGRESS | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-057 | 205.00 | CL | |
| 201401077601 | PRENTISS AV | CAMPUS BL | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-057 | 205.00 | CL | |
| 201401077501 | CAMPUS BL | PRENTISS AV | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-054 | | CL | |
| 201401077401 | CAMPUS BL | ROBERT E LEE BL | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-089 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-089 | | CL | |
| 201401077301 | PROVIDENCE PL | CAMPUS BL | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-086 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-086 | | CL | |
| 201401077201 | MADRID CT | CAMPUS BL | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-083 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-083 | | CL | |
| 201401077101 | VIENNA CT | CAMPUS BL | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-080 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-080 | | CL | |
| 201401077001 | PROVIDENCE PL | CAMPUS BL | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-077 | | CL | |
| 201401076901 | MITHRA | PAULINE DR | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-022 | | CL | |
| 201401076801 | MITHRA | DEBORE DR | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-017 | | CL | |
| 201401076701 | FRANCE RD | DWYER RD | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-009 | | CL | |
| 201401076601 | DWYER RD | FRANCE RD | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-005 | | CL | |
| 201401076501 | DWYER RD | CONGRESS DR | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-002 | | CL | |
| 201401076401 | MENDEZ | PIETY DR | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-061 | 205.00 | CL | |
| 201401076301 | PRENTISS AV | CAMPUS BL | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-060 | | CL | |
| 201401076201 | PRENTISS AV | PIETY DR | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-015 | | CL | |
| 201401076101 | PRENTISS AV | PIETY | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-012 | | CL | |
| 201401076001 | MENDEZ | FELICIANA | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-009 | 205.00 | CL | |
| 201401075901 | PIETY | MENDEZ | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-006 | | CL | |
| 201401075801 | PIETY | DWYER RD | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-003 | | CL | |
| 201401075701 | PRESS DR | PRENTISS AV | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-043 | | CL | |
| 201401075601 | PRENTISS AV | CAMPUS BL | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-040 | | CL | |
| 201401075501 | PRESS DR | PRENTISS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-037 | 205.00 | CL | |
| 201401075401 | PRESS DR | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-034 | 205.00 | CL | |
| 201401075301 | MENDEZ | MONTEGUT | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-030 | | CL | |
| 201401075201 | MITHRA | FELICIANA | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-022 | | CL | |
| 201401075101 | CAMPUS BL | ATHIS CT | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-067 | 205.00 | CL | |
| 201401075001 | PROVIDENCE PL | PRENTISS AV | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-064 | 205.00 | CL | |
| 201401074901 | PLAUCHE CI | PAULINE DR | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-040 | 205.00 | CL | |
| 201401074801 | DEBORE CI | CONGRESS DR | () 05/02/2014 | () 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-030 | 205.00 | CL | |
| 201401074701 | CONGRESS DR | DEBORE CI | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-022 | | CL | |
| 201401074601 | DREUX AV | PIETY DR | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-089 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-089 | 205.00 | CL | |
| 201401074501 | FRANCE RD | CHEF MENTEUR HW | () 05/02/2014 | () 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-014 | | CL | |
| 201401074401 | DESIRE DR | MIRABEAU AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-078 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-078 | 205.00 | CL | |
| 201401074301 | GALLIER DR | STEPHEN GIRARD AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-073 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-073 | 205.00 | CL | |
| 201401074201 | GALLIER DR | MIRABEAU AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-070 | 205.00 | CL | |
| 201401074101 | GALLIER DR | MIRABEAU AV | () 05/02/2014 | () 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-065 | 205.00 | CL | |
| 201401074001 | GALLIER DR | DREUX AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-062 | | CL | |
| 201401073901 | GAINES | MARK TWAIN DR | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-113 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-113 | 205.00 | CL | |
| 201401122701 | ST ANTHONY AV | FILMORE AV | () 05/02/2014 | () 03/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-004 | | CL | |
| 201401122501 | TIMOLEON | ST ANTHONY AV | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-001 | 205.00 | CL | |
| 201401122401 | WARRINGTON DR | BRUTUS | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-051 | 205.00 | CL | |
| 201401122301 | WARRINGTON DR | BRUTUS | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-050 | 205.00 | CL | |
| 201401122201 | ST ANTHONY AV | CARNOT | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-049 | 205.00 | CL | |
| 201401122101 | WALLACE DR | MANDOLIN | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-047 | | CL | |
| 201401122001 | SUMPTER | WARRINGTON DR | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-043 | | CL | |
| 201401121901 | ROGER DR | WILTON DR | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-007 | 205.00 | CL | |
| 201401121801 | ST ANTHONY AV | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-003 | 205.00 | CL | |
| 201401121701 | RAPIDES DR | ST ANTHONY AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-002 | 205.00 | CL | |
| 201401121501 | MIRABEAU AV | WARRINGTON DR | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-049 | 205.00 | CL | |
| 201401121401 | MIRABEAU AV | ALLEN | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-046 | 205.00 | CL | |
| 201401121301 | BRUTUS | ANNETTE | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-044 | | CL | |
| 201401121201 | MIRABEAU AV | ANNETTE | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-043 | 205.00 | CL | |
| 201401121001 | WICKFIELD DR | FILMORE AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-037 | 205.00 | CL | |
| 201401120901 | WICKFIELD DR | WARRINGTON DR | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-033 | | CL | |
| 201401120801 | WICKFIELD DR | WARRINGTON DR | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-032 | | CL | |
| 201401120701 | WILDAIR DR | FILMORE AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-029 | 205.00 | CL | |
| 201401120601 | WILDAIR DR | FILMORE AV | 05/02/2014 | 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-028 | 205.00 | CL | |
| 201401120501 | WILDAIR DR | WARRINGTON DR | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-026 | | CL | |
| 201401120401 | WINDSOR DR | WILDAIR DR | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-024 | | CL | |
| 201401120201 | WARRINGTON DR | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-029 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401120101 | WARRINGTON DR | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-028 | 205.00 | CL | |
| 201401120001 | WICKFIELD DR | FILMORE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-026 | 205.00 | CL | |
| 201401119901 | WICKFIELD DR | FILMORE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-025 | 205.00 | CL | |
| 201401119801 | WICKFIELD DR | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-023 | 205.00 | CL | |
| 201401119701 | RAPIDES DR | WICKFIELD DR | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-022 | 205.00 | CL | |
| 201401119601 | WINGATE DR | FILMORE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-020 | | CL | |
| 201401119501 | RAPIDES DR | WINGATE DR | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-017 | 205.00 | CL | |
| 201401119401 | WILDAIR DR | FILMORE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-015 | 205.00 | CL | |
| 201401119301 | RAPIDES DR | WILDAIR DR | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-012 | | CL | |
| 201401119201 | WILTON DR | FILMORE | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-011 | 205.00 | CL | |
| 201401119101 | WILTON DR | FILMORE AV | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-010 | 500.00 | CL | |
| 201401119001 | WILTON DR | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-009 | 205.00 | CL | |
| 201401118901 | WILTON DR | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 321-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 321-008 | 205.00 | CL | |
| 201401118801 | WILDAIR DR | ROSARY DR | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-025 | 205.00 | CL | |
| 201401118701 | WILDAIR DR | BURBANK DR | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-023 | 205.00 | CL | |
| 201401118601 | ROBERT E LEE BL | WILDAIR DR | 05/02/2014 | 01/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-021 | | CL | |
| 201401118501 | ROSARY DR | ST ANTHONY AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-018 | 705.00 | CL | |
| 201401118401 | WILTON DR | ROSARY DR | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-017 | 205.00 | CL | |
| 201401118301 | ROSARY DR | WILTON DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-015 | 205.00 | CL | |
| 201401118201 | ROSARY DR | ST ANTHONY AV | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-014 | 205.00 | CL | |
| 201401118101 | WILTON DR | BURBANK DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-012 | 205.00 | CL | |
| 201401118001 | WILTON DR | BURBANK DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-011 | 205.00 | CL | |
| 201401117901 | ST ANTHONY AV | ROBERT E LEE BL | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-009 | | CL | |
| 201401117801 | ST ANTHONY AV | ROBERT E LEE BL | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-007 | 205.00 | CL | |
| 201401117701 | ST ANTHONY AV | ROBERT E LEE BL | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-006 | | CL | |
| 201401117601 | ST ANTHONY AV | ROSARY DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-005 | | CL | |
| 201401117501 | ST ANTHONY AV | BURBANK DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-004 | | CL | |
| 201401117401 | ST ANTHONY AV | BURBANK DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-003 | | CL | |
| 201401117301 | LONDON DR | LEON C SIMON DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-018 | 205.00 | CL | |
| 201401117201 | WARRINGTON DR | LEON C SIMON DR | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-015 | 500.00 | CL | |
| 201401117101 | WALDO DR | LEON C SIMON DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-012 | 205.00 | CL | |
| 201401117001 | WALDO DR | LEON C SIMON DR | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-011 | 205.00 | CL | |
| 201401116801 | WADSWORTH DR | LEON C SIMON DR | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-006 | | CL | |
| 201401116701 | WADSWORTH DR | LEON C SIMON DR | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-005 | | CL | |
| 201401116601 | ST ANTHONY AV | LEON C SIMON DR | () 05/02/2014 | () 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-003 | 205.00 | CL | |
| 201401116501 | ST ANTHONY AV | LEON C SIMON DR | () 05/02/2014 | () 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-002 | 205.00 | CL | |
| 201401116401 | WARRINGTON DR | BURBANK DR | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-040 | 205.00 | CL | |
| 201401116301 | PRENTISS AV | WICKFIELD DR | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-034 | 205.00 | CL | |
| 201401116201 | PRENTISS AV | WINGATE DR | () 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-029 | 205.00 | CL | |
| 201401116101 | WILDAIR DR | ROBERT E LEE BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-028 | 205.00 | CL | |
| 201401116001 | WILDAIR DR | ROBERT E LEE BL | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-027 | 205.00 | CL | |
| 201401115901 | WILDAIR DR | ROSARY DR | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-026 | 205.00 | CL | |
| 201401101501 | ATHIS | ELYSIAN FIELDS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-011 | 205.00 | CL | |
| 201401101401 | LEON C SIMON DR | ELYSIAN FIELDS AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-035 | 205.00 | CL | |
| 201401101301 | NEW YORK | MARIGNY | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-024 | 205.00 | CL | |
| 201401101201 | MARIGNY | NEW YORK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-012 | 205.00 | CL | |
| 201401101101 | MANDEVILLE | ROBERT E LEE BL | () 05/02/2014 | () 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-001 | | CL | |
| 201401101001 | ROBERT E LEE BL | MANDEVILLE | () 05/02/2014 | () 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-044 | | CL | |
| 201401100901 | MARIGNY | LAKE OAKS PK | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-010 | 205.00 | CL | |
| 201401100801 | ORIOLE | MARIGNY | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-007 | 205.00 | CL | |
| 201401100701 | N LARK | MARIGNY | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-002 | 205.00 | CL | |
| 201401100601 | ELYSIAN FIELDS AV | FILMORE AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-027 | 205.00 | CL | |
| 201401100501 | SPAIN | MIRABEAU AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-021 | 205.00 | CL | |
| 201401100401 | SPAIN | DREUX AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-018 | 205.00 | CL | |
| 201401100301 | ODIN | ELYSIAN FIELDS AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-020 | | CL | |
| 201401100201 | ODIN | MARIGNY | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-016 | | CL | |
| 201401100101 | SPAIN | MENDEZ | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-009 | | CL | |
| 201401100001 | MANDEVILLE | FILMORE | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-004 | 205.00 | CL | |
| 201401099901 | MANDEVILLE | MITHRA | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-001 | 205.00 | CL | |
| 201401099801 | SPAIN | SELMA | () 05/02/2014 | () 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-062 | | CL | |
| 201401099701 | MANDEVILLE | PRENTISS AV | () 05/02/2014 | () 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-001 | | CL | |
| 201401099601 | ODIN | ST ROCH AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-042 | | CL | |
| 201401099501 | MITHRA | ST ROCH AV | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-039 | | CL | |
| 201401099401 | MANDEVILLE | PRENTISS AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-033 | 205.00 | CL | |
| 201401099201 | MARIGNY | DREUX AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-029 | 205.00 | CL | |
| 201401099101 | SELMA | ARTS | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-016 | 205.00 | CL | |
| 201401099001 | DREUX AV | ARTS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-013 | 205.00 | CL | |
| 201401098901 | MUSIC | MIRABEAU AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-007 | 205.00 | CL | |
| 201401098801 | SELMA | ST ROCH AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-001 | 705.00 | CL | |
| 201401098701 | ST ROCH AV | DREUX AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-007 | | CL | |
| 201401098601 | MUSIC | FILMORE AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-049 | 205.00 | CL | |
| 201401098501 | FRANKLIN AV | DREUX AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-045 | | CL | |
| 201401098401 | SELMA | FRANKLIN AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-041 | | CL | |
| 201401098301 | MIRABEAU AV | FRANKLIN AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-036 | 205.00 | CL | |
| 201401098201 | SELMA | VENUS | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-032 | | CL | |
| 201401098101 | SELMA | MARIGNY | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-046 | 205.00 | CL | |
| 201401098001 | WESTERN | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-039 | 205.00 | CL | |
| 201401097901 | WESTERN | DREUX AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-035 | | CL | |
| 201401097801 | ARTS | DREUX AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-021 | | CL | |
| 201401097701 | ST ROCH AV | CARNOT | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-001 | | CL | |
| 201401097601 | MARIGNY | HUMANITY | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-042 | 500.00 | CL | |
| 201401097501 | ST ROCH AV | BENEFIT | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-021 | 205.00 | CL | |
| 201401097401 | ST ROCH AV | BENEFIT | () 05/02/2014 | () 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-015 | 500.00 | CL | |
| 201401097301 | BENEFIT | MUSIC | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-006 | 205.00 | CL | |
| 201401097201 | TREASURE | ARTS | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 349-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 349-001 | 205.00 | CL | |
| 201401097101 | ST ROCH AV | LOMBARD | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-004 | 205.00 | CL | |
| 201401097001 | ELYSIAN FIELDS AV | PELOPIDAS | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-033 | | CL | |
| 201401096901 | GENTILLY RD | ELYSIAN FIELDS AV | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-029 | 205.00 | CL | |
| 201401096801 | MARIGNY | MANDOLIN | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-024 | | CL | |
| 201401096701 | STEPHEN GIRARD | MARIGNY | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-021 | | CL | |
| 201401096601 | SELMA | PAINTERS | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-024 | | CL | |
| 201401096501 | VERMILLION BL | ROBERT E LEE BL | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-011 | 205.00 | CL | |
| 201401096401 | PASTEUR BL | ROBERT E LEE BL | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-006 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401096301 | PASTEUR BL | PRENTISS AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-001 | | CL | |
| 201401096201 | ST ANTHONY AV | PRENTISS AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-028 | 205.00 | CL | |
| 201401096101 | RAPIDES DR | ST ANTHONY AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-025 | 205.00 | CL | |
| 201401096001 | ROBERT E LEE BL | CURIE | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-013 | 205.00 | CL | |
| 201401095901 | ROBERT E LEE BL | VERMILLION BL | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-006 | | CL | |
| 201401095701 | ST ANTHONY AV | ELYSIAN FIELDS AV | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-028 | 205.00 | CL | |
| 201401095601 | CAMERON BL | PRENTISS AV | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-025 | 205.00 | CL | |
| 201401095501 | FILMORE AV | PAUGER | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-058 | 205.00 | CL | |
| 201401095401 | PAUGER | PELOPIDAS | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-039 | 205.00 | CL | |
| 201401095301 | LOMBARD | ST ANTHONY AV | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-033 | | CL | |
| 201401095201 | PELOPIDAS | ST ANTHONY AV | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-023 | 205.00 | CL | |
| 201401095101 | FRENCHMEN | STEPHEN GIRARD | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-009 | | CL | |
| 201401095001 | PAUGER | SELMA | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-048 | 205.00 | CL | |
| 201401094901 | ST ANTHONY AV | MIRABEAU AV | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-035 | | CL | |
| 201401094801 | MIRABEAU AV | FRENCHMEN | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-027 | | CL | |
| 201401094701 | ELYSIAN FIELDS AV | FILMORE | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-018 | 205.00 | CL | |
| 201401094601 | ROBIN | TOURO | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 334-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 334-015 | 205.00 | CL | |
| 201401094501 | PASTEUR BL | PRENTISS AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-016 | | CL | |
| 201401094401 | VERMILLION BL | FILMORE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-011 | 205.00 | CL | |
| 201401094301 | ELYSIAN FIELDS AV | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-007 | 205.00 | CL | |
| 201401094201 | ELYSIAN FIELDS AV | FILMORE AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-003 | 205.00 | CL | |
| 201401094101 | ST ANTHONY AV | SUMPTER | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 333-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 333-052 | 205.00 | CL | |
| 201401073801 | CUNNINGHAM CT | PINEDA | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-107 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-107 | | CL | |
| 201401073701 | PIETY DR | STEPHEN GIRARD AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-104 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-104 | 205.00 | CL | |
| 201401073601 | PIETY DR | MIRABEAU AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-094 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-094 | | CL | |
| 201401073401 | CHEF MENTEUR HW | FRANCE RD | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-024 | 205.00 | CL | |
| 201401073301 | CHEF MENTEUR HW | FRANCE RD | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-017 | | CL | |
| 201401073201 | PAULINE DR | PLAUCHE CI | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-042 | 205.00 | CL | |
| 201401073101 | CHEF MENTEUR HW | FRANCE RD | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-015 | 205.00 | CL | |
| 201401073001 | CHEF MENTEUR HW | LOUISA | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-012 | 205.00 | CL | |
| 201401072901 | DESIRE | CHEF MENTEUR HW | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-009 | | CL | |
| 201401072801 | OLD GENTILLY RD | PRESS | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-034 | | CL | |
| 201401072701 | CHEF MENTEUR HW | PRESS DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-031 | 205.00 | CL | |
| 201401072101 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-002 | 205.00 | CL | |
| 201401072001 | ALVAR | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-006 | 205.00 | CL | |
| 201401071901 | FRANCE RD | ALMONASTER AV | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-001 | | CL | |
| 201401071801 | DESIRE | DRIVE K | () 05/02/2014 | () 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-037 | | CL | |
| 201401071701 | PIETY | HIGGINS BL | () 05/02/2014 | () 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-006 | | CL | |
| 201401071601 | LOUISA | TREASURE | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-017 | | CL | |
| 201401071501 | ABUNDANCE | CLOUET | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-006 | | CL | |
| 201401071401 | LOUISA | FLORIDA AV | 05/02/2014 | 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-040 | | CL | |
| 201401071301 | PIETY | INDUSTRY | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-018 | | CL | |
| 201401071001 | MORRICE DUNCAN DR | TREASURE | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-052 | | CL | |
| 201401070901 | DRIVE L | ALVAR | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-042 | | CL | |
| 201401070801 | DESIRE | DRIVE L | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-040 | 205.00 | CL | |
| 201401070701 | ABUNDANCE | ALMONASTER AV | 05/02/2014 | 03/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-021 | | CL | |
| 201401070601 | METROPOLITAN | HAWTHORNE PL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-002 | 205.00 | CL | |
| 201401070501 | METROPOLITAN | TECUMSEH | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-033 | 205.00 | CL | |
| 201401070401 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-004 | 205.00 | CL | |
| 201401070301 | METROPOLITAN | TECUMSEH | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-026 | 205.00 | CL | |
| 201401070201 | CHICKASAW | METROPOLITAN | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-022 | | CL | |
| 201401070101 | DESIRE | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-017 | 205.00 | CL | |
| 201401070001 | ALVAR | HIGGINS BL | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-006 | 205.00 | CL | |
| 201401069901 | ALVAR | CHICKASAW | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-003 | 205.00 | CL | |
| 201401069801 | LOUISA | HIGGINS BL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-024 | | CL | |
| 201401069701 | ST FERDINAND | METROPOLITAN | 05/02/2014 | 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-022 | | CL | |
| 201401069601 | LOUISA | MYRTLE | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-018 | 205.00 | CL | |
| 201401069501 | LOUISA | ELDER | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-014 | 205.00 | CL | |
| 201401069301 | HIGGINS BL | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-061 | 1,073.00 | CL | |
| 201401069201 | ST FERDINAND | HIGGINS BL | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-058 | 205.00 | CL | |
| 201401069101 | ST FERDINAND | EDNA | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-055 | 205.00 | CL | |
| 201401069001 | ST FERDINAND | ALMONASTER AV | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-001 | | CL | |
| 201401068901 | PRESS | VISION DR | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-052 | 205.00 | CL | |
| 201401068701 | LIBERTY TERRACE DR | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-011 | 205.00 | CL | |
| 201401068601 | SIMMONS DR | ALMONASTER AV | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-008 | 205.00 | CL | |
| 201401068501 | ALMONASTER AV | SIMMONS DR | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-005 | 1,073.00 | CL | |
| 201401068401 | ALMONASTER AV | SIMMONS DR | 05/02/2014 | 03/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-001 | | CL | |
| 201401068301 | IROQUOIS | POCAHONTAS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 391-031 | | CL | |
| 201401068101 | CHICKASAW | METROPOLITAN | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-001 | 272.00 | CL | |
| 201401068001 | ALMONASTER AV | SIMMONS DR | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-004 | 205.00 | CL | |
| 201401067701 | EDNA | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-065 | 705.00 | CL | |
| 201401066901 | ABUNDANCE | MONTEGUT | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-023 | 205.00 | CL | |
| 201401066801 | BENEFIT | GORDON PLAZA DR | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-015 | 205.00 | CL | |
| 201401066701 | ABUNDANCE | PRESS | 05/02/2014 | 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-007 | 500.00 | CL | |
| 201401066601 | METROPOLITAN | AIRWOOD | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-020 | | CL | |
| 201401066401 | TOURO | SENATE | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-039 | | CL | |
| 201401066301 | GENTILLY RD | ST ANTHONY AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 332-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 332-034 | | CL | |
| 201401066201 | HUMANITY | ALLEN | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-011 | 205.00 | CL | |
| 201401066101 | ANNETTE | ABUNDANCE | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 331-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 331-006 | 500.00 | CL | |
| 201401066001 | HUMANITY | ELYSIAN FIELDS AV | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-036 | | CL | |
| 201401065901 | ABUNDANCE | FRENCHMEN | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 330-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 330-011 | 500.00 | CL | |
| 201401065801 | ELYSIAN FIELDS AV | FLORIDA AV | 05/02/2014 | 01/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-044 | | CL | |
| 201401065701 | ELYSIAN FIELDS AV | FLORIDA AV | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-043 | 500.00 | CL | |
| 201401065601 | ST ANTHONY AV | LEON C SIMON DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-022 | | CL | |
| 201401065501 | ST ANTHONY AV | LEON C SIMON DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-021 | 205.00 | CL | |
| 201401065401 | ST ANTHONY AV | ROBERT E LEE BL | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-020 | 205.00 | CL | |
| 201500475701 | FRANCE RD | PRENTISS AV | 03/02/2015 | 04/30/2015 | SLINE | MWH-ID. 7463-1001<br>FULL LINING OF SMH 251-011 TO 251-010<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED FULL LINING OF SMH 251-011 TO 251-010 | | CL | |
| 201500475601 | FRANCE RD | PRENTISS AV | 03/02/2015 | 03/03/2015 | SMAIN | MWH-ID. 7463-1001<br>POINT REPAIR 240' TO 252' FROM SMH 251-011<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 240' TO 252' FROM SMH 251-011 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201500475501 | FRANCE RD | PRENTISS AV | 03/02/2015 | 03/03/2015 | SMAIN | MWH-ID. 7463-1001<br>POINT REPAIR 217' TO 234' FROM SMH 251-011<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR 217' TO 234' FROM SMH 251-011 | | CL | |
| 201500448601 | RAPIDES DR | PASTEUR BL | 02/25/2015 | 11/25/2014 | SMAIN | MWH-ID. 7463-997 POINT REPAIR 331' TO 341' FROM SMH 335-013 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 331' TO 341' FROM SMH 335-013 | | CL | |
| 201500143201 | ROBERT E LEE BL | FRANKLIN AV | 01/26/2015 | 03/16/2015 | SLINE | MWH-ID. 7463-245<br>FULL LINING FROM SMH 374-009 TO 374-007<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED FULL LINING FROM SMH 374-009 TO 374-007 | | CL | |
| 201500143001 | ROBERT E LEE BL | FRANKLIN AV | 01/26/2015 | 12/22/2014 | SMAIN | MWH-ID. 7463-245<br>POINT REPAIR F20-32 FEET FROM SMH 374-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR F20-32 FEET FROM SMH 374-009 | 4,500.00 | CL | |
| 201500142901 | ROBERT E LEE BL | FRANKLIN AV | 01/26/2015 | 01/07/2015 | SMAIN | MWH-ID. 7463-245<br>POINT REPAIR 80-92 FEET FROM SMH 374-009<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR 80-92 FEET FROM SMH 374-009 | 15,900.00 | CL | |
| 201500010001 | SEMINARY PL | MIRABEAU AV | 01/05/2015 | 11/25/2014 | SLINE | MWH-ID. 7463-896<br>FULL LINING OF PIPE FROM SMH 248-149 TO 248-148<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 23 | COMPLETED FULL LINING OF PIPE FROM SMH 248-149 TO 248-148 | 10,448.00 | CL | |
| 201500009901 | SEMINARY PL | MIRABEAU AV | 01/05/2015 | 11/12/2014 | SLEAD | MWH-ID. 7463-896 SERVICE POINT REPAIR 206' FROM SMH 248-149 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 23 | COMPLETED SERVICE POINT REPAIR 206' FROM SMH 248-149 | 5,368.00 | CL | |
| 201402675701 | FRANKLIN AV | ROBERT E LEE BL | 12/31/2014 | 01/21/2015 | SLEAD | MWH-ID. 7463-244<br>SERVICE REPAIR VIA LINING 221' FROM SMH 374-002.<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | COMPLETED SERVICE REPAIR VIA LINING 221' FROM SMH 374-002. | 1,600.00 | CL | |
| 201402675601 | FRANKLIN AV | ROBERT E LEE BL | 12/31/2014 | 01/21/2015 | SLEAD | MWH-ID. 7463-244<br>SERVICE REPAIR VIA LINING 185' FROM SMH 374-002.<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | COMPLETED SERVICE REPAIR VIA LINING 185' FROM SMH 374-002. | 1,600.00 | CL | |
| 201402675501 | FRANKLIN AV | ROBERT E LEE BL | 12/31/2014 | 01/21/2015 | SLEAD | MWH-ID. 7463-244<br>SERVICE REPAIR VIA LINING 111' FROM SMH 374-002.<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | COMPLETED SERVICE REPAIR VIA LINING 111' FROM SMH 374-002. | 1,600.00 | CL | |
| 201402675401 | FRANKLIN AV | ROBERT E LEE BL | 12/31/2014 | 01/21/2015 | SLEAD | MWH-ID. 7463-244<br>SERVICE REPAIR VIA LINING 8' FROM SMH 374-002.<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | COMPLETED SERVICE REPAIR VIA LINING 8' FROM SMH 374-002. | 1,600.00 | CL | |
| 201402674701 | WINGATE DR | FILMORE AV | 12/31/2014 | 11/26/2014 | SLEAD | MWH-ID. 7463-147<br>POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | POINT REPAIR REPLACE SERVICE 221' - 232' FROM SMH 321-021 | 7,750.00 | CL | |
| 201402674601 | WINGATE DR | FILMORE AV | 12/31/2014 | 11/25/2014 | SLEAD | MWH-ID. 7463-147<br>POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17 | COMPLETED POINT REPAIR REPLACE SERVICE 176' - 188' FROM SMH 321-021 | 8,440.00 | CL | |
| 201402674501 | MIRABEAU AV | SEMINARY PL | 12/31/2014 | 10/29/2014 | SLEAD | MWH-ID. 7463-550<br>POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 171' - 183' FROM SMH 248-118 TO 248-117 | 7,300.00 | CL | |
| 201402674401 | MIRABEAU AV | SEMINARY PL | 12/31/2014 | 10/28/2014 | SLEAD | MWH-ID. 7463-550<br>POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248-117<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED POINT REPAIR REPLACE SERVICE 45' - 57' FROM SMH 248-118 TO 248-117 | 7,300.00 | CL | |
| 201402674301 | MIRABEAU AV | SEMINARY PL | 12/31/2014 | 10/27/2014 | SLEAD | MWH-ID. 7463-550<br>POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248-117<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED POINT REPAIR REPLACE SERVICE 0' - 15' FROM SMH 248-118 TO 248-117 | 7,750.00 | CL | |
| 201402674201 | MIRABEAU AV | SEMINARY PL | () 12/31/2014 | () 09/18/2014 | SLEAD | MWH-ID. 7463-549<br>POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | POINT REPAIR REPLACE SERVICE 160' FROM SMH 248-116 TO 248-115 | 7,450.00 | CL | |
| 201402674101 | MIRABEAU AV | SEMINARY PL | 12/31/2014 | 09/18/2014 | SLEAD | MWH-ID. 7463-549<br>POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 248-116 TO 248-115 | 7,450.00 | CL | |
| 201402674001 | MIRABEAU AV | SEMINARY PL | 12/31/2014 | 09/22/2014 | SLEAD | MWH-ID. 7463-549<br>POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23 | COMPLETED POINT REPAIR REPLACE SERVICE 60' FROM SMH 248-116 TO 248-115 | 7,300.00 | CL | |
| 201402673901 | MIRABEAU AV | SEMINARY PL | 12/31/2014 | 09/24/2014 | SLEAD | MWH-ID. 7463-549<br>POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 248-116 TO 248-115 | 9,910.00 | CL | |
| 201402673801 | PRESS DR | ST FERDINAND DR | 12/31/2014 | 06/17/2014 | SLEAD | MWH-ID. 7463-547<br>POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23" | COMPLETED POINT REPAIR FROM 320-337 REPLACE SERVICE 323' FROM SMH 248-104 | 12,760.00 | CL | |
| 201402324101 | MADRID | PAULINE DR | 11/04/2014 | 08/27/2014 | SMAIN | MWH-ID. 7463-608<br>POINT REPAIR 304' TO 338' SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23"<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED POINT REPAIR 304' TO 338' SMH 251-052 | 16,750.00 | CL | |
| 201402323701 | MADRID | PAULINE DR | 11/04/2014 | 08/27/2014 | SMAIN | MWH-ID. 7463-608<br>POINT REPAIR 271' TO 283' SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23"<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED POINT REPAIR 271' TO 283' SMH 251-052 | 12,580.00 | CL | |
| 201402323601 | MADRID | PAULINE DR | 11/04/2014 | 08/25/2014 | SMAIN | MWH-ID. 7463-608<br>POINT REPAIR 193' TO 256' SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23"<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | POINT REPAIR 193' TO 256' SMH 251-052 | 21,100.00 | CL | |
| 201402323501 | MADRID | PAULINE DR | 11/04/2014 | 08/20/2014 | SMAIN | MWH-ID. 7463-608<br>POINT REPAIR 34' TO 46' SMH 251-052<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23"<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED POINT REPAIR 34' TO 46' SMH 251-052 | 12,640.00 | CL | |
| 201402235501 | VERMILLION BL | PRENTISS AV | 10/21/2014 | 02/06/2015 | SLEAD | MWH-ID. 7463-977 SERVICE POINT REPAIR 86' FROM SMH 335-009 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 86' FROM SMH 335-009 | | CL | |
| 201402235401 | VERMILLION BL | PRENTISS AV | () 10/21/2014 | () 02/09/2015 | SLEAD | MWH-ID. 7463-977 SERVICE POINT REPAIR 306' FROM SMH 335-009 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 306' FROM SMH 335-009 | | CL | |
| 201402235301 | VERMILLION BL | PRENTISS AV | () 10/21/2014 | () 05/20/2015 | SLEAD | MWH-ID. 7463-977 SERVICE POINT REPAIR 132' FROM SMH 335-009 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 132' FROM SMH 335-009 | | CL | |
| 201402234301 | RAPIDES DR | VERMILLION BL | () 10/21/2014 | () 11/26/2014 | SMAIN | MWH-ID. 7463-996 POINT REPAIR 0' TO 12' FROM SMH 335-008 -<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 335-008 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201402234201 | RAPIDES DR | VERMILLION BL | () 10/21/2014 | () 11/26/2014 | SLINE | MWH-ID. 7463-996 FULL LINING OF PIPE FROM SMH 335-008 TO 335-001 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF PIPE FROM SMH 335-008 TO 335-001 | | CL | |
| 201402230301 | TIMOLEON | ST ANTHONY AV | 10/21/2014 | 10/06/2014 | SMAIN | MWH-ID. 7463-870<br>POINT REPAIR 272' TO 297' FROM SMH 334-049<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 272' TO 297' FROM SMH 334-049 | 26,710.00 | CL | |
| 201401947801 | VERMILLION BL | PRENTISS AV | () 09/05/2014 | () 12/18/2014 | SLEAD | MWH-ID. 7463-977 SERVICE POINT REPAIR 65' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 65' FROM SMH 335-009 | 4,624.00 | CL | |
| 201401947701 | VERMILLION BL | PRENTISS AV | () 09/05/2014 | () 12/17/2014 | SLEAD | MWH-ID. 7463-977 SERVICE POINT REPAIR 176' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED SERVICE POINT REPAIR 176' FROM SMH 335-009 | 4,686.00 | CL | |
| 201401947601 | VERMILLION BL | PRENTISS AV | () 09/05/2014 | () 12/16/2014 | SMAIN | MWH-ID. 7463-977 POINT REPAIR 230' TO 265' FROM SMH 335-009 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED POINT REPAIR 230' TO 265' FROM SMH 335-009 | 19,410.00 | CL | |
| 201401947501 | VERMILLION BL | PRENTISS AV | () 09/05/2014 | () 02/18/2015 | SLINE | MWH-ID. 7463-977 FULL LINING OF PIPE FROM SMH 335-009 TO 335-008 - ESSA 2 - BASIN 3 - GENTILLY - SPS 17 | COMPLETED FULL LINING OF PIPE FROM SMH 335-009 TO 335-008 | | CL | |
| 201401655401 | NEW YORK | PAINTERS | () 07/22/2014 | () 02/13/2014 | SMAIN | MWH-ID. 7463-353<br>POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009<br>ESSA 2 - BASIN 3 - GENTILLY - SPS 17"<br>/** 1) MN: A158533 SN: 0098461, *TAP:SIZE: B LOC: 48 FEET FROM P LINE AT ARTS, *MB: CODE: AEKM LOC: 48FT PL ARTS 5' OUTSIDE 4'6" INSIDE CURB ****/ | COMPLETED POINT REPAIR REPLACE SERVICE 103' - 115' FROM SMH 362-009 | 7,300.00 | CL | |
| 201401654801 | FRANKLIN AV | VIENNA | () 07/22/2014 | () 02/14/2014 | SMAIN | MWH-ID. 7463-277<br>POINT REPAIR 155' TO 167' FROM SMH 361-038<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17<br>/** 1) MN: C027257 SN: 0127805, *TAP:SIZE: C LOC: 67 FEET FROM P LINE AT FRANKLIN AVE, *MB: CODE: AD LOC: ON VIENNA, 67' FROM P.L. FRANKLIN AVE.,8' OUTSIDE ****/ | COMPLETED POINT REPAIR 155' TO 167' FROM SMH 361-038 | 7,300.00 | CL | |
| 201401654601 | NEW YORK | MARIGNY | () 07/22/2014 | () 04/14/2014 | SMAIN | MWH-ID. 7463-342<br>POINT REPAIR 71' TO 83' FROM SMH 358-031<br>ESSA2-BASIN 3-GENTILLY-SPS 17<br>/** 1) MN: A191118 SN: 0166080, *TAP:SIZE: C LOC: 9 FEET FROM P LINE AT NEW YORK, *MB: CODE: __ LOC: ON NEW YORK 94FT FROM PL ELYSIAN FIELDS 8'OUTSD ****/ | COMPLETED POINT REPAIR 71' TO 83' FROM SMH 358-031 | 7,300.00 | CL | |
| 201401654001 | ROBERT E LEE BL | WILDAIR DR | () 07/22/2014 | () 02/01/2014 | SLEAD | MWH-ID. 7463-086<br>SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17<br>/** 1) MN: C028443 SN: 0135461, *TAP:SIZE: C LOC: 32 FEET FROM P LINE AT ROBERT E LEE BLVD, *MB: CODE: DHL LOC: ON WILDAIR 32FT FROM PL ROBERT E LEE BLVD 8' OUTSI ****/ | COMPLETED SERVICE REPAIR REPLACE SERVICE 96' TO 123' FROM SMH 322-021 | 10,900.00 | CL | |
| 201401653301 | PAULINE DR | PRENTISS AV | () 07/22/2014 | () 05/27/2014 | SMAIN | MWH-ID. 7463-560<br>POINT REPAIR 422'-434' FROM SMH 251-026<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23<br>/** 1) MN: A316178 SN: 0120366, *TAP:SIZE: B LOC: 396 FEET FROM P LINE AT PRENTISS AVE, *MB: CODE: BDL2 LOC: MTR ON PAULINE 396FT FRM PL PRENTISS 7FT OUTSD PL ****/ | COMPLETED POINT REPAIR 422'-434' FROM SMH 251-026 | 7,750.00 | CL | |
| 201401653101 | ODIN | PROVIDENCE PL | () 07/22/2014 | () 02/28/2014 | SMAIN | MWH-ID. 7463-315<br>POINT REPAIR 105' TO 117' FROM SMH 250-106<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 23"<br>/** 1) MN: B030338 SN: 0128372, *TAP:SIZE: B LOC: 175 FEET FROM P LINE AT HYDT, *MB: CODE: CDM2 LOC: RES 130FT FROM L/S HYDT #3 ON ODIN ****/ | COMPLETED POINT REPAIR 105' TO 117' FROM SMH 250-106 | 11,800.00 | CL | |
| 201401652901 | PRESS DR | ODIN | () 07/22/2014 | () 05/21/2014 | SMAIN | MWH.-ID 7463-375<br>POINT REPAIR 42' TO 54' FROM SMH 250-100<br>ESSA 2-BASIN 3-GENTILLY-SPS 23<br>/** 1) MN: A125520 SN: 0126440, *TAP:SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM P.L. MITHRA, 8' OUTSIDE, ****/ | COMPLETED POINT REPAIR 42' TO 54' FROM SMH 250-100 | 14,500.00 | CL | |
| 201401652801 | PRESS DR | ODIN | () 07/22/2014 | () 05/21/2014 | SMAIN | MWH.-ID 7463-375<br>POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100<br>ESSA 2-BASIN 3-GENTILLY-SPS 23<br>/** 1) MN: A125520 SN: 0126440, *TAP:SIZE: A LOC: 380 FEET FROM P LINE AT MITHRA, *MB: CODE: CDLM LOC: ON PRESS DR., 380' FROM P.L. MITHRA, 8' OUTSIDE, ****/ | COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMH 250-100 | 11,170.00 | CL | |
| 201401648001 | MADRID | MUSIC | 07/21/2014 | 04/03/2014 | SMAIN | MWH-ID 7463-084<br>POINT REPAIR 6' TO 18' FROM SMH 361-053<br>ESSA2-BASIN 3-GENTILLY-STATION 17 | COMPLETED POINT REPAIR 6' TO 18' FROM SMH 361-053 | 7,300.00 | CL | |
| 201401645701 | MADRID | ELYSIAN FIELDS AV | 07/21/2014 | 10/14/2013 | SMAIN | MWH-ID. 7463-149<br>POINT REPAIR 262' TO 270' FROM SMH 357-029<br>ESSA 2 - BASIN 3 - GENTILLY - STATION 17" | COMPLETED POINT REPAIR 262' TO 270' FROM SMH 357-029 | 8,650.00 | CL | |
| 201401393101 | CARTIER AV | MIRABEAU AV | 06/03/2014 | 02/01/2014 | SMAIN | MWH-ID. 7463-317<br>POINT REPAIR 310-322 FROM SMH 298-031<br>ESSA 2 - GENTILLY- STATION 19 | COMPLETED POINT REPAIR 310-322 FROM SMH 298-031 | | CL | |
| 201401393001 | CARTIER AV | MIRABEAU AV | 06/03/2014 | 02/01/2014 | SMAIN | MWH-ID. 7463-317<br>POINT REPAIR 0-18 FROM SMH 298-031<br>ESSA 2 - GENTILLY- STATION 19 | COMPLETED POINT REPAIR 0-18 FROM SMH 298-031 | 8,964.00 | CL | |
| 201401204601 | PASTEUR BL | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 335-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 335-017 | | CL | |
| 201401204501 | PASTEUR BL | BURBANK DR | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-002 | | CL | |
| 201401204401 | ST ANTHONY AV | PRENTISS AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-033 | | CL | |
| 201401204301 | LEON C SIMON DR | MANDEVILLE | () 05/02/2014 | () 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-034 | 205.00 | CL | |
| 201401204201 | AGRICULTURE | PRESS | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-003 | 205.00 | CL | |
| 201401202901 | LIBERTY TERRACE DR | ALMONASTER AV | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-012 | 205.00 | CL | |
| 201401202801 | CHEF MENTEUR HW | FRANCE RD | () 05/02/2014 | () 03/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-019 | | CL | |
| 201401202701 | GALLIER DR | STEPHEN GIRARD AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-072 | 205.00 | CL | |
| 201401202601 | WILTON DR | WARRINGTON DR | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-019 | | CL | |
| 201401202501 | ST ANTHONY AV | BURBANK DR | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-002 | | CL | |
| 201401202401 | WILTON DR | ROBERT E LEE BL | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-020 | | CL | |
| 201401202301 | HUMANITY | MONTEGUT | 05/02/2014 | 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-039 | | CL | |
| 201401202201 | MONTEGUT | BENEFIT | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-037 | | CL | |
| 201401201901 | TREASURE | MONTEGUT | 05/02/2014 | 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-026 | | CL | |
| 201401201801 | GORDON PLAZA DR | PRESS | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-017 | | CL | |
| 201401201701 | BENEFIT | PRESS | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-016 | 205.00 | CL | |
| 201401201601 | ST FERDINAND | HIGGINS BL | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-014 | 500.00 | CL | |
| 201401201501 | ST FERDINAND | BENEFIT | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-011 | 500.00 | CL | |
| 201401201401 | ST FERDINAND | ABUNDANCE | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-006 | 205.00 | CL | |
| 201401201201 | CLOUET | FLORIDA AV | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-019 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401201101 | CLOUET | INDUSTRY | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-018 | | CL | |
| 201401201001 | CLOUET | AGRICULTURE | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-017 | | CL | |
| 201401200901 | FELICIANA | INDUSTRY | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-016 | 205.00 | CL | |
| 201401200801 | INDUSTRY | ST FERDINAND | 05/02/2014 | 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-012 | 500.00 | CL | |
| 201401200701 | EDNA | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-064 | 205.00 | CL | |
| 201401200601 | EDNA | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-063 | 205.00 | CL | |
| 201401200501 | EDNA | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-062 | 205.00 | CL | |
| 201401200401 | HIGGINS BL | ALMONASTER AV | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-060 | | CL | |
| 201401200301 | HIGGINS BL | ST FERDINAND | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-059 | 205.00 | CL | |
| 201401200201 | EDNA | ST FERDINAND | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-057 | 205.00 | CL | |
| 201401200101 | ST FERDINAND | EDNA | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-056 | 205.00 | CL | |
| 201401200001 | PRESS | VISION DR | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-054 | 205.00 | CL | |
| 201401199901 | VISION DR | PRESS | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-053 | 205.00 | CL | |
| 201401199801 | BENEFIT | GORDON PLAZA DR | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-051 | 205.00 | CL | |
| 201401199701 | PRESS | BENEFIT | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 388-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 388-050 | 205.00 | CL | |
| 201401199101 | LIBERTY TERRACE DR | ALMONASTER AV | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-014 | 205.00 | CL | |
| 201401199001 | ALMONASTER AV | LIBERTY TERRACE DR | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-010 | 205.00 | CL | |
| 201401198901 | ALMONASTER AV | LIBERTY TERRACE DR | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-009 | 205.00 | CL | |
| 201401198801 | ALMONASTER AV | FRANCOIS DR | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-007 | 205.00 | CL | |
| 201401198701 | ALMONASTER AV | SIMMONS DR | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-006 | 205.00 | CL | |
| 201401198601 | SIMMONS DR | ALMONASTER AV | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-004 | 205.00 | CL | |
| 201401198501 | ALMONASTER AV | FRANCOIS DR | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-002 | 205.00 | CL | |
| 201401198401 | IROQUOIS | POCAHONTAS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-035 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-035 | | CL | |
| 201401198301 | HIAWATHA | IROQUOIS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 391-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 391-034 | | CL | |
| 201401198201 | ALVAR | DRIVE M | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 390-003 | | CL | |
| 201401198101 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 390-002 | | CL | |
| 201401198001 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 390-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 390-001 | 205.00 | CL | |
| 201401197901 | ALVAR | FRANCE ROAD PK | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 389-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 389-004 | | CL | |
| 201401197801 | ALVAR | FRANCE ROAD PK | 05/02/2014 | 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 389-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 389-003 | 500.00 | CL | |
| 201401197701 | DRIVE L | ALVAR | 05/02/2014 | 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 389-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 389-002 | 500.00 | CL | |
| 201401197601 | LOUISA | POWHATAN | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-005 | 205.00 | CL | |
| 201401197501 | LOUISA | CHICKASAW | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-003 | 205.00 | CL | |
| 201401197401 | CHICKASAW | LOUISA | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-002 | 205.00 | CL | |
| 201401197301 | ST FERDINAND | ALMONASTER AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-006 | 205.00 | CL | |
| 201401197201 | ST FERDINAND | ALMONASTER AV | () 05/02/2014 | () 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-005 | | CL | |
| 201401197101 | ST FERDINAND | ALMONASTER AV | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-003 | 205.00 | CL | |
| 201401197001 | SERVITUDE C | ST FERDINAND | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 393-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 393-002 | 205.00 | CL | |
| 201401196701 | ALMONASTER AV | TREASURE | () 05/02/2014 | () 03/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-022 | | CL | |
| 201401196601 | ABUNDANCE | ALMONASTER AV | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-020 | | CL | |
| 201401196501 | PEOPLES AV | ABUNDANCE | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-019 | | CL | |
| 201401196301 | ST FERDINAND | EDNA | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-017 | 1,073.00 | CL | |
| 201401196201 | ST FERDINAND | EDNA | () 05/02/2014 | () 03/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-016 | | CL | |
| 201401196101 | ST FERDINAND | ALMONASTER AV | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 392-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 392-015 | 205.00 | CL | |
| 201401196001 | METROPOLITAN | ELDER | () 05/02/2014 | () 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-004 | 205.00 | CL | |
| 201401195901 | METROPOLITAN | HIAWATHA | () 05/02/2014 | () 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-035 | 205.00 | CL | |
| 201401195801 | METROPOLITAN | POWHATAN | () 05/02/2014 | () 10/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-034 | 272.00 | CL | |
| 201401195701 | METROPOLITAN | ALMONASTER AV | () 05/02/2014 | () 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-030 | 205.00 | CL | |
| 201401195601 | METROPOLITAN | HIAWATHA | () 05/02/2014 | () 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-029 | 205.00 | CL | |
| 201401195501 | METROPOLITAN | CHICKASAW | () 05/02/2014 | () 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-025 | 205.00 | CL | |
| 201401195401 | CHICKASAW | METROPOLITAN | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-024 | 868.00 | CL | |
| 201401195301 | CHICKASAW | METROPOLITAN | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-021 | | CL | |
| 201401195201 | ALMONASTER AV | LOUISA | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-020 | 205.00 | CL | |
| 201401195101 | DESIRE | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-016 | 205.00 | CL | |
| 201401195001 | DESIRE | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-015 | 205.00 | CL | |
| 201401194901 | CHICKASAW | DESIRE | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-014 | 205.00 | CL | |
| 201401194801 | CHICKASAW | DESIRE | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-013 | 205.00 | CL | |
| 201401194701 | LOUISA | ALMONASTER AV | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-012 | 205.00 | CL | |
| 201401194601 | LOUISA | HIAWATHA | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-011 | 205.00 | CL | |
| 201401194501 | LOUISA | HIAWATHA | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 394-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 394-007 | 205.00 | CL | |
| 201401194401 | ALVAR | HIGGINS BL | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-007 | 205.00 | CL | |
| 201401194301 | ALVAR | HIGGINS BL | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-005 | 772.00 | CL | |
| 201401194101 | CHICKASAW | ALVAR | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-002 | 205.00 | CL | |
| 201401194001 | CHICKASAW | ALVAR | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-001 | 205.00 | CL | |
| 201401193901 | METROPOLITAN | HIGGINS BL | 05/02/2014 | 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-005 | | CL | |
| 201401193801 | ST FERDINAND | METROPOLITAN | 05/02/2014 | 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-023 | | CL | |
| 201401193701 | ST FERDINAND | METROPOLITAN | 05/02/2014 | 03/26/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-021 | | CL | |
| 201401193601 | LOUISA | HIGGINS BL | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-020 | 205.00 | CL | |
| 201401193501 | LOUISA | MYRTLE | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-017 | 205.00 | CL | |
| 201401193301 | LOUISA | MYRTLE | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-013 | 205.00 | CL | |
| 201401193201 | LOUISA | HAWTHORNE PL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-012 | 205.00 | CL | |
| 201401193101 | METROPOLITAN | HIGGINS BL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-010 | 205.00 | CL | |
| 201401193001 | METROPOLITAN | MYRTLE | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-008 | 205.00 | CL | |
| 201401192901 | METROPOLITAN | CLOVER | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 395-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 395-006 | 205.00 | CL | |
| 201401192501 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-003 | | CL | |
| 201401192401 | CHICKASAW | ALVAR | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-008 | | CL | |
| 201401192301 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 398-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 398-001 | | CL | |
| 201401192201 | ALMONASTER AV | ALVAR | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-009 | | CL | |
| 201401192001 | FRANCE RD | ALMONASTER AV | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 397-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 397-002 | 205.00 | CL | |
| 201401191901 | HIGGINS BL | PIETY | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-020 | 205.00 | CL | |
| 201401191801 | HIGGINS BL | DESIRE | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-014 | 205.00 | CL | |
| 201401191701 | DESIRE | HIGGINS BL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-013 | 205.00 | CL | |
| 201401191601 | DESIRE | HIGGINS BL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-012 | 205.00 | CL | |
| 201401191501 | DESIRE | HIGGINS BL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-011 | 205.00 | CL | |
| 201401191401 | DESIRE | HIGGINS BL | 05/02/2014 | 12/23/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-010 | 205.00 | CL | |
| 201401191301 | ALVAR | CHICKASAW | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 396-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 396-009 | 500.00 | CL | |
| 201401191201 | LOUISA | PLEASURE | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-001 | | CL | |
| 201401191101 | LOUISA | ABUNDANCE | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-032 | | CL | |
| 201401191001 | METROPOLITAN | HUMANITY | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-014 | | CL | |
| 201401190901 | CLOUET | BENEFIT | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-007 | | CL | |
| 201401190701 | FELICIANA | TREASURE | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 407-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 407-001 | | CL | |
| 201401190601 | PIETY | FLORIDA AV | 05/02/2014 | () 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-020 | | CL | |
| 201401190501 | INDUSTRY | DESIRE | () 05/02/2014 | () 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-019 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401190401 | ALVAR | AGRICULTURE | () 05/02/2014 | () 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-016 | | CL | |
| 201401190201 | ABUNDANCE | PAULINE | () 05/02/2014 | () 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-012 | 205.00 | CL | |
| 201401189701 | ABUNDANCE | DRIVE C | () 05/02/2014 | () 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 406-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 406-007 | 205.00 | CL | |
| 201401189601 | DESIRE PK | HIGGINS BL | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 410-003 | | CL | |
| 201401189501 | DESIRE PK | DRIVE M | 05/02/2014 | 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 410-001 | | CL | |
| 201401189401 | DESIRE | DRIVE J | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-046 | 205.00 | CL | |
| 201401189301 | DESIRE | PLEASURE | 05/02/2014 | 03/25/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-043 | | CL | |
| 201401189201 | DRIVE L | DESIRE | 05/02/2014 | 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-041 | | CL | |
| 201401189101 | CLOUET | PLEASURE | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-012 | | CL | |
| 201401189001 | MORRICE DUNCAN DR | TREASURE | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-039 | | CL | |
| 201401188901 | DRIVE K | ALVAR | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-038 | | CL | |
| 201401188701 | BENEFIT | DESIRE | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-031 | | CL | |
| 201401188501 | BENEFIT | ALVAR | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-027 | | CL | |
| 201401188201 | DESIRE | DRIVE G | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 409-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 409-022 | | CL | |
| 201401188101 | CLOUET | ALJA J MEYERS | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 408-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 408-013 | | CL | |
| 201401188001 | IROQUOIS | OLD GENTILLY RD | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-001 | | CL | |
| 201401187901 | CONGRESS DR | CHEF MENTEUR HW | () 05/02/2014 | () 01/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-032 | | CL | |
| 201401187801 | CHEF MENTEUR HW | FRANCE RD | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-018 | | CL | |
| 201401187701 | CHEF MENTEUR HW | FRANCE RD | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-016 | 205.00 | CL | |
| 201401187601 | DESIRE PK | HIGGINS BL | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 410-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 410-023 | | CL | |
| 201401187501 | CHEF MENTEUR HW | DESIRE | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-014 | | CL | |
| 201401187401 | CHEF MENTEUR HW | LOUISA | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-013 | 205.00 | CL | |
| 201401187301 | CHEF MENTEUR HW | LOUISA | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-011 | | CL | |
| 201401187201 | DESIRE | CHEF MENTEUR HW | () 05/02/2014 | () 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-010 | | CL | |
| 201401187101 | GENTILLY RD | LOUISA | () 05/02/2014 | () 03/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-007 | | CL | |
| 201401187001 | OLD GENTILLY RD | LOUISA | () 05/02/2014 | () 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-006 | 205.00 | CL | |
| 201401186901 | OLD GENTILLY RD | DESIRE | () 05/02/2014 | () 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-005 | 205.00 | CL | |
| 201401186801 | OLD GENTILLY RD | FRANCE RD | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-004 | 205.00 | CL | |
| 201401186701 | OLD GENTILLY RD | FRANCE RD | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-002 | 205.00 | CL | |
| 201401186601 | OLD GENTILLY RD | DESIRE | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 480-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 480-001 | 205.00 | CL | |
| 201401186201 | IROQUOIS | OLD GENTILLY RD | 05/02/2014 | 01/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-002 | | CL | |
| 201401185901 | CHEF MENTEUR HW | IROQUOIS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-033 | 205.00 | CL | |
| 201401185801 | CHEF MENTEUR HW | IROQUOIS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-032 | | CL | |
| 201401185701 | CHEF MENTEUR HW | PRESS DR | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-029 | | CL | |
| 201401185601 | CHEF MENTEUR HW | PRESS | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-028 | | CL | |
| 201401185501 | CHEF MENTEUR HW | PRESS | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-027 | 205.00 | CL | |
| 201401185401 | CHEF MENTEUR HW | PRESS DR | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-022 | | CL | |
| 201401185301 | CHEF MENTEUR HW | PRESS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-020 | | CL | |
| 201401185201 | PROVIDENCE PL | CHEF MENTEUR HW | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-017 | | CL | |
| 201401185101 | CHEF MENTEUR HW | IROQUOIS | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-004 | 205.00 | CL | |
| 201401185001 | IROQUOIS | OLD GENTILLY RD | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 481-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 481-003 | | CL | |
| 201401172101 | METROPOLITAN DR | KENDALL DR | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-022 | 205.00 | CL | |
| 201401172001 | MIRABEAU AV | SEMINARY PL | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-117 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-117 | | CL | |
| 201401171901 | METROPOLITAN DR | MIRABEAU AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-018 | 205.00 | CL | |
| 201401171801 | METROPOLITAN DR | KENDALL DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-016 | | CL | |
| 201401171701 | LOUISA DR | STEPHEN GIRARD | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-009 | 205.00 | CL | |
| 201401171601 | PRESS DR | ST FERDINAND DR | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-077 | | CL | |
| 201401171501 | DREUX AV | PRESS DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-073 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-073 | | CL | |
| 201401171401 | FELICIANA DR | STEPHEN GIRARD | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-054 | 205.00 | CL | |
| 201401171301 | FELICIANA DR | DREUX AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-042 | 205.00 | CL | |
| 201401171201 | KENDALL DR | METROPOLITAN | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-037 | | CL | |
| 201401171101 | DREUX AV | PAULINE | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-002 | | CL | |
| 201401171001 | SEMINARY PL | SELMA | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-148 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-148 | | CL | |
| 201401170901 | IROQUOIS | LIPSEY | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-125 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-125 | 205.00 | CL | |
| 201401170801 | MIRABEAU AV | PRESS DR | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-085 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-085 | | CL | |
| 201401170601 | KENDALL DR | METROPOLITAN | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 248-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 248-025 | 205.00 | CL | |
| 201401153601 | CONGRESS DR | STEPHEN GIRARD AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-046 | 205.00 | CL | |
| 201401153501 | PAULINE DR | CONGRESS | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-042 | 205.00 | CL | |
| 201401153401 | CONGRESS DR | PAULINE DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-041 | | CL | |
| 201401153301 | PLAUCHE CI | CONGRESS | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-036 | 205.00 | CL | |
| 201401153201 | CONGRESS DR | DEBORE CI | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-031 | | CL | |
| 201401153101 | DEBORE CI | CONGRESS DR | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-029 | 205.00 | CL | |
| 201401153001 | DEBORE CI | CONGRESS DR | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-027 | 205.00 | CL | |
| 201401152901 | DEBORE CI | CONGRESS DR | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-026 | 205.00 | CL | |
| 201401152801 | FRANCE RD | CHEF MENTEUR HW | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-020 | | CL | |
| 201401152701 | FRANCE RD | CHEF MENTEUR HW | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-016 | | CL | |
| 201401152601 | PAULINE DR | SERVITUDE | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-013 | 205.00 | CL | |
| 201401152501 | PAULINE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-011 | 205.00 | CL | |
| 201401152401 | PAULINE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-009 | 205.00 | CL | |
| 201401152301 | PAULINE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-008 | | CL | |
| 201401152201 | PAULINE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-006 | 205.00 | CL | |
| 201401152101 | PAULINE DR | DREUX AV | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-004 | 205.00 | CL | |
| 201401152001 | DESIRE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-081 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-081 | 205.00 | CL | |
| 201401151901 | DESIRE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-079 | 205.00 | CL | |
| 201401151801 | DESIRE DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-077 | | CL | |
| 201401151701 | DESIRE DR | DREUX AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-076 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-076 | 205.00 | CL | |
| 201401151601 | GALLIER DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-071 | 205.00 | CL | |
| 201401151501 | GALLIER DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-069 | 205.00 | CL | |
| 201401151401 | GALLIER DR | MIRABEAU AV | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-066 | 205.00 | CL | |
| 201401151301 | GALLIER DR | MIRABEAU AV | 05/02/2014 | 12/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-064 | 205.00 | CL | |
| 201401151201 | GALLIER DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-063 | 205.00 | CL | |
| 201401151101 | DREUX AV | GALLIER DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-061 | 205.00 | CL | |
| 201401151001 | CONGRESS DR | STEPHEN GIRARD AV | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-060 | 205.00 | CL | |
| 201401150901 | STEPHEN GIRARD AV | PIETY DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-055 | 205.00 | CL | |
| 201401150801 | STEPHEN GIRARD AV | CONGRESS DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-049 | 205.00 | CL | |
| 201401150701 | STEPHEN GIRARD AV | CONGRESS DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-048 | 205.00 | CL | |
| 201401150601 | STEPHEN GIRARD AV | CONGRESS DR | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-047 | | CL | |
| 201401150501 | GAINES | MARK TWAIN DR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-114 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-114 | 205.00 | CL | |
| 201401150401 | GEN EARLY | STEPHEN GIRARD AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-112 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-112 | 205.00 | CL | |
| 201401150301 | GEN EARLY | STEPHEN GIRARD AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-111 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-111 | 205.00 | CL | |
| 201401150201 | PINEDA | CUNNINGHAM CT | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-106 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-106 | 205.00 | CL | |
| 201401150101 | PIETY DR | STEPHEN GIRARD AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-105 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-105 | 205.00 | CL | |
| 201401150001 | PIETY DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-101 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-101 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401149901 | PIETY DR | MIRABEAU AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-096 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-096 | 205.00 | CL | |
| 201401149801 | PIETY DR | PINEDA | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-092 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-092 | 205.00 | CL | |
| 201401149701 | PIETY DR | PINEDA | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-091 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-091 | 205.00 | CL | |
| 201401149601 | DREUX AV | DESIRE DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-090 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-090 | 205.00 | CL | |
| 201401149501 | DREUX AV | PIETY DR | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-088 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-088 | 205.00 | CL | |
| 201401149401 | DESIRE DR | STEPHEN GIRARD AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-087 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-087 | 205.00 | CL | |
| 201401149301 | DESIRE DR | STEPHEN GIRARD AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-086 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-086 | 205.00 | CL | |
| 201401149201 | DESIRE DR | MIRABEAU AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-084 | 205.00 | CL | |
| 201401149101 | DESIRE DR | MIRABEAU AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-083 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-083 | 205.00 | CL | |
| 201401149001 | DESIRE DR | MIRABEAU AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-082 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-082 | 205.00 | CL | |
| 201401148901 | PRENTISS AV | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-016 | 205.00 | CL | |
| 201401148801 | PRENTISS AV | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-014 | 205.00 | CL | |
| 201401148701 | PRENTISS AV | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-013 | 205.00 | CL | |
| 201401148601 | PIETY | PRENTISS AV | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-011 | | CL | |
| 201401148501 | MENDEZ | FELICIANA | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-010 | 205.00 | CL | |
| 201401148401 | MENDEZ | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-008 | 205.00 | CL | |
| 201401148301 | MENDEZ | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-007 | 205.00 | CL | |
| 201401148201 | MITHRA | PIETY | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-005 | | CL | |
| 201401148101 | PIETY | MITHRA | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-004 | | CL | |
| 201401148001 | PIETY | DWYER RD | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-002 | | CL | |
| 201401147901 | DWYER RD | LOUISA DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-001 | | CL | |
| 201401147801 | FRANCE RD | CHEF MENTEUR HW | () 05/02/2014 | () 03/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-126 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-126 | | CL | |
| 201401147701 | STEPHEN GIRARD AV | PIETY DR | () 05/02/2014 | () 03/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-122 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-122 | | CL | |
| 201401147601 | STEPHEN GIRARD AV | GEN EARLY | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-119 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-119 | 205.00 | CL | |
| 201401147501 | MARK TWAIN DR | STEPHEN GIRARD AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-118 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-118 | 205.00 | CL | |
| 201401147401 | MARK TWAIN DR | STEPHEN GIRARD AV | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 249-117 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 249-117 | 205.00 | CL | |
| 201401147301 | PRESS DR | PRENTISS AV | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-044 | | CL | |
| 201401147201 | PRENTISS AV | CAMPUS BL | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-042 | 205.00 | CL | |
| 201401147101 | PRESS DR | PRENTISS AV | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-041 | | CL | |
| 201401147001 | PRESS DR | PRENTISS AV | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-039 | | CL | |
| 201401146901 | PRESS DR | PRENTISS AV | () 05/02/2014 | () 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-038 | | CL | |
| 201401146801 | PRESS DR | PRENTISS AV | () 05/02/2014 | () 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-036 | | CL | |
| 201401146701 | MENDEZ | PRESS DR | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-035 | | CL | |
| 201401146601 | PRESS DR | MENDEZ | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-033 | 1,073.00 | CL | |
| 201401146501 | MENDEZ | PRESS DR | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-032 | 205.00 | CL | |
| 201401146401 | MONTEGUT | MENDEZ | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-029 | | CL | |
| 201401146301 | MITHRA | MONTEGUT | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-026 | 205.00 | CL | |
| 201401146201 | PRENTISS AV | PRESS DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-021 | | CL | |
| 201401146101 | PRENTISS AV | PRESS DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-020 | 205.00 | CL | |
| 201401146001 | PRENTISS AV | PRESS DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-018 | 205.00 | CL | |
| 201401145901 | PRENTISS AV | PRESS DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-018 | 205.00 | CL | |
| 201401145801 | PRENTISS AV | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-017 | 1,073.00 | CL | |
| 201401145701 | CAMPUS BL | ATHIS CT | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-068 | | CL | |
| 201401145601 | PROVIDENCE PL | PRESSBURG | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-066 | | CL | |
| 201401145501 | PROVIDENCE PL | PRESSBURG | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-065 | 205.00 | CL | |
| 201401145401 | PRENTISS AV | PROVIDENCE PL | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-062 | | CL | |
| 201401145301 | PRENTISS AV | CAMPUS BL | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-061 | 1,098.00 | CL | |
| 201401145201 | CAMPUS BL | PRENTISS AV | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-059 | | CL | |
| 201401145101 | PRENTISS AV | CAMPUS BL | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-058 | | CL | |
| 201401145001 | CAMPUS BL | PRENTISS AV | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-056 | | CL | |
| 201401144901 | CAMPUS BL | PRENTISS AV | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-055 | | CL | |
| 201401144801 | PRESS DR | ROBERT E LEE BL | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-052 | 205.00 | CL | |
| 201401144701 | PRESS DR | ROBERT E LEE BL | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-051 | 205.00 | CL | |
| 201401144601 | PRESS DR | PRESSBURG | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-049 | | CL | |
| 201401144501 | PRESSBURG | CAMPUS BL | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-048 | 205.00 | CL | |
| 201401144401 | PRESS DR | PRESSBURG | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-047 | | CL | |
| 201401144301 | PRESS DR | PRESSBURG | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-046 | | CL | |
| 201401144201 | PRESS DR | PRESSBURG | () 05/02/2014 | () 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-045 | | CL | |
| 201401144101 | MITHRA | PRESS DR | () 05/02/2014 | () 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-090 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-090 | | CL | |
| 201401144001 | ROBERT E LEE BL | PRESS DR | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-088 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-088 | | CL | |
| 201401143901 | CAMPUS BL | ROBERT E LEE BL | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-087 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-087 | | CL | |
| 201401143801 | CAMPUS BL | PROVIDENCE PL | () 05/02/2014 | () 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-085 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-085 | | CL | |
| 201401143701 | CAMPUS BL | MADRID CT | () 05/02/2014 | () 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-084 | | CL | |
| 201401143601 | CAMPUS BL | MADRID CT | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-082 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-082 | | CL | |
| 201401143501 | CAMPUS BL | VIENNA CT | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-081 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-081 | 205.00 | CL | |
| 201401143401 | CAMPUS BL | VIENNA CT | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-079 | 205.00 | CL | |
| 201401143301 | CAMPUS BL | PRESSBURG | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-078 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-078 | | CL | |
| 201401143201 | PROVIDENCE PL | PRESSBURG | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-076 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-076 | | CL | |
| 201401143101 | PROVIDENCE PL | PRESSBURG | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-075 | 205.00 | CL | |
| 201401143001 | PROVIDENCE PL | PRESSBURG | 05/02/2014 | 11/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-074 | | CL | |
| 201401142901 | PRESSBURG | PROVIDENCE PL | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-073 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-073 | | CL | |
| 201401142801 | CAMPUS BL | PRESSBURG | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-072 | | CL | |
| 201401142701 | CAMPUS BL | PRESSBURG | 05/02/2014 | 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-071 | | CL | |
| 201401142601 | ATHIS CT | CAMPUS BL | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-070 | | CL | |
| 201401142501 | PAULINE DR | MENDEZ DR | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-023 | | CL | |
| 201401142401 | DEBORE DR | MENDEZ DR | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-020 | | CL | |
| 201401142301 | DEBORE DR | MENDEZ DR | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-018 | | CL | |
| 201401142201 | CONGRESS DR | MITHRA | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-016 | | CL | |
| 201401142101 | FRANCE RD | PRENTISS AV | 05/02/2014 | 12/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-011 | | CL | |
| 201401142001 | FRANCE RD | DWYER RD | 05/02/2014 | 03/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-008 | | CL | |
| 201401141901 | DWYER RD | FRANCE RD | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-006 | | CL | |
| 201401141801 | DWYER RD | CONGRESS DR | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-004 | | CL | |
| 201401141701 | DWYER RD | CONGRESS DR | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-003 | | CL | |
| 201401141601 | DWYER RD | LOUISA DR | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-001 | | CL | |
| 201401141401 | DWYER RD | SEMINARY PL | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-129 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-129 | | CL | |
| 201401141301 | DWYER RD | SEMINARY PL | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-128 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-128 | | CL | |
| 201401141201 | SEMINARY PL | PROVIDENCE PL | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-120 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-120 | | CL | |
| 201401141101 | PROVIDENCE PL | PRENTISS AV | 05/02/2014 | 11/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-108 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-108 | 205.00 | CL | |
| 201401141001 | MITHRA | PRESS DR | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 250-092 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 250-092 | | CL | |
| 201401140901 | MENDEZ | PIETY DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-062 | | CL | |
| 201401140801 | ODIN | CONGRESS DR | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-060 | | CL | |
| 201401140701 | ODIN | DESIRE | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-059 | | CL | |
| 201401140601 | MITHRA | DESIRE | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-056 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401140501 | MITHRA | DESIRE | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-055 | 205.00 | CL | |
| 201401140401 | MADRID | PAULINE DR | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-052 | 205.00 | CL | |
| 201401140301 | CONGRESS DR | PRENTISS AV | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-046 | 205.00 | CL | |
| 201401140201 | PAULINE DR | PRENTISS AV | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-044 | 205.00 | CL | |
| 201401140101 | DEBORE DR | MADRID | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-042 | 205.00 | CL | |
| 201401140001 | DEBORE DR | PRENTISS AV | 05/02/2014 | 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-038 | 205.00 | CL | |
| 201401139901 | PRENTISS AV | DEBORE DR | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-037 | | CL | |
| 201401139801 | CONGRESS DR | PRENTISS AV | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-034 | 205.00 | CL | |
| 201401139701 | CONGRESS DR | PRENTISS AV | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-031 | | CL | |
| 201401139601 | CONGRESS DR | MENDEZ DR | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-028 | | CL | |
| 201401139501 | CONGRESS DR | ODIN | () 05/02/2014 | () 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-027 | | CL | |
| 201401139401 | PAULINE DR | MENDEZ | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-024 | | CL | |
| 201401139301 | FRANCE RD | HAYNE BL | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-036 | 205.00 | CL | |
| 201401139201 | COLUMBIA | PAULINE | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-033 | 205.00 | CL | |
| 201401139101 | CONGRESS DR | COLUMBIA | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-031 | 205.00 | CL | |
| 201401139001 | CONGRESS DR | CADDIE RD | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-028 | 205.00 | CL | |
| 201401138901 | NEW YORK CI | DEBORE DR | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-017 | | CL | |
| 201401138801 | FRANKFORT | DEBORE DR | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-012 | 205.00 | CL | |
| 201401138701 | FRANKFORT | DEBORE DR | () 05/02/2014 | () 12/01/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-010 | 205.00 | CL | |
| 201401138601 | PRENTISS AV | CONGRESS DR | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-073 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-073 | 205.00 | CL | |
| 201401138501 | PRENTISS AV | CONGRESS DR | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-072 | 205.00 | CL | |
| 201401138401 | PRENTISS AV | PIETY DR | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-070 | 205.00 | CL | |
| 201401138301 | PRENTISS AV | PIETY DR | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-069 | 205.00 | CL | |
| 201401138201 | PRENTISS AV | PIETY DR | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-068 | 205.00 | CL | |
| 201401138101 | PRENTISS AV | PIETY DR | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-067 | | CL | |
| 201401138001 | MENDEZ | CONGRESS DR | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-066 | 205.00 | CL | |
| 201401137901 | MENDEZ | CONGRESS DR | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-064 | 205.00 | CL | |
| 201401137801 | MENDEZ | PIETY DR | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 251-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 251-063 | | CL | |
| 201401136801 | HAYNE BL | NEW YORK | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-045 | | CL | |
| 201401136701 | MEXICO | PROVIDENCE PL | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-044 | | CL | |
| 201401136601 | CAMPUS BL | MEXICO | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-043 | | CL | |
| 201401136501 | PROVIDENCE PL | MEXICO | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-041 | | CL | |
| 201401136401 | PROVIDENCE PL | MEXICO | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-040 | | CL | |
| 201401136301 | HAYNE BL | PROVIDENCE PL | () 05/02/2014 | () 11/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 252-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 252-039 | 205.00 | CL | |
| 201401122801 | ST ANTHONY AV | FILMORE AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-006 | 205.00 | CL | |
| 201401108701 | BACCICH | ROBERT E LEE BL | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-014 | 205.00 | CL | |
| 201401108601 | MEXICO | LAFAYE | () 05/02/2014 | () 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-009 | | CL | |
| 201401108501 | ROBERT E LEE BL | FRANKLIN AV | () 05/02/2014 | () 10/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-006 | 500.00 | CL | |
| 201401108401 | PEOPLES AV | PRENTISS AV | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-051 | 205.00 | CL | |
| 201401108301 | PRESS | MARCUS CHRISTIAN CI | () 05/02/2014 | () 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-007 | | CL | |
| 201401108201 | FRANKLIN AV | LEON C SIMON DR | () 05/02/2014 | () 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-018 | | CL | |
| 201401108101 | FRANKLIN AV | LEON C SIMON DR | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375A-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375A-005 | 205.00 | CL | |
| 201401108001 | PRESS DR | LEON C SIMON DR | 05/02/2014 | 12/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375C-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375C-006 | | CL | |
| 201401107501 | ODIN | PEOPLES AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-031 | | CL | |
| 201401107401 | FRANKFORT | EADS | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-023 | | CL | |
| 201401107301 | PRENTISS AV | PEOPLES AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-023 | 205.00 | CL | |
| 201401107201 | BACCICH | ODIN | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-020 | 205.00 | CL | |
| 201401107101 | EADS | ODIN | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-012 | 205.00 | CL | |
| 201401107001 | FRANKLIN AV | FILMORE AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-006 | 205.00 | CL | |
| 201401106901 | MENDEZ | FRANKLIN AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 373-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 373-001 | | CL | |
| 201401106801 | ATHIS | LAFAYE | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-040 | | CL | |
| 201401106701 | EADS | PRENTISS AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-037 | 205.00 | CL | |
| 201401106601 | FRANKLIN AV | PRENTISS AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-034 | | CL | |
| 201401106501 | BACCICH | PRESSBURG | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-030 | 205.00 | CL | |
| 201401106401 | PRESSBURG | EADS | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-020 | 205.00 | CL | |
| 201401106301 | VIENNA | LAFAYE | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 374-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 374-012 | 205.00 | CL | |
| 201401106201 | BACCICH | NEW YORK | 05/02/2014 | 11/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 375-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 375-033 | 205.00 | CL | |
| 201401105901 | KILLDEER | MUSIC | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-039 | 205.00 | CL | |
| 201401105801 | DEMONTLUZIN | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-007 | 205.00 | CL | |
| 201401105701 | FRANKLIN AV | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-003 | 205.00 | CL | |
| 201401105601 | FRANKLIN AV | LOMBARD | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-039 | 205.00 | CL | |
| 201401105401 | DEMONTLUZIN | CARNOT | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-026 | 205.00 | CL | |
| 201401105301 | BACCICH | GENTILLY RD | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 371-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 371-014 | 205.00 | CL | |
| 201401105101 | MIRABEAU AV | PEOPLES AV | 05/02/2014 | 10/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-047 | 5,000.00 | CL | |
| 201401105001 | SELMA | PEOPLES AV | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-044 | 205.00 | CL | |
| 201401104901 | BACCICH | MIRABEAU AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-036 | 205.00 | CL | |
| 201401104801 | SELMA | BACCICH | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 372-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 372-026 | | CL | |
| 201401104701 | AGRICULTURE | DEERS | 05/02/2014 | 03/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-009 | | CL | |
| 201401104601 | MADRID | MUSIC | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-053 | | CL | |
| 201401104501 | ARTS | VIENNA | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-049 | | CL | |
| 201401104401 | MADRID | ARTS | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-046 | | CL | |
| 201401104301 | VIENNA | FRANKLIN AV | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-030 | 205.00 | CL | |
| 201401104201 | PAINTERS | VIENNA | 05/02/2014 | 11/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-020 | | CL | |
| 201401104101 | ST ROCH AV | FRANKFORT | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-031 | | CL | |
| 201401104001 | FRANKFORT | FRANKLIN AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-023 | 205.00 | CL | |
| 201401103901 | MUSIC | ROBERT E LEE BL | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-018 | | CL | |
| 201401103801 | NEW YORK | ARTS | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-013 | 205.00 | CL | |
| 201401103701 | NEW YORK | FRANKLIN AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 362-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 362-009 | 205.00 | CL | |
| 201401103601 | CLEMATIS | LAVENDER | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 369-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 369-033 | | CL | |
| 201401103501 | FRANKLIN AV | TREASURE | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 367-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 367-026 | | CL | |
| 201401103401 | MUSIC | PRESSBURG | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 361-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 361-056 | 205.00 | CL | |
| 201401103301 | MARIGNY | KILLDEER | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-053 | 205.00 | CL | |
| 201401103201 | MANDEVILLE | JAY | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-047 | | CL | |
| 201401103101 | ST ROCH AV | PRENTISS AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-003 | 205.00 | CL | |
| 201401102801 | MUSIC | LAKE OAKS PK | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-026 | 205.00 | CL | |
| 201401102701 | N LARK | MUSIC | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 359-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 359-021 | 205.00 | CL | |
| 201401102601 | PAINTERS | MENDEZ | 05/02/2014 | 01/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-031 | | CL | |
| 201401102501 | PRENTISS AV | FRANKLIN AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-028 | 205.00 | CL | |
| 201401102401 | PRENTISS AV | PAINTERS | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-003 | 205.00 | CL | |
| 201401102301 | MENDEZ | PAINTERS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-022 | | CL | |
| 201401102201 | ARTS | MENDEZ | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-017 | | CL | |
| 201401102101 | ODIN | MUSIC | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 360-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 360-012 | 205.00 | CL | |
| 201401102001 | KILLDEER | MUSIC | 05/02/2014 | 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-056 | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401101901 | MADRID | ELYSIAN FIELDS AV | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-029 | 205.00 | CL | |
| 201401101801 | ELYSIAN FIELDS AV | MADRID | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-026 | 205.00 | CL | |
| 201401101701 | MANDEVILLE | VIENNA | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-022 | | CL | |
| 201401101601 | MANDEVILLE | PRESSBURG | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-014 | | CL | |
| 201401087001 | FRENCHMEN | FLORIDA AV | 05/02/2014 | 11/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 329-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 329-041 | | CL | |
| 201401085701 | PRENTISS AV | WILDAIR DR | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-022 | 205.00 | CL | |
| 201401085601 | ROSARY DR | WILDAIR DR | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-019 | 205.00 | CL | |
| 201401085501 | ROSARY DR | WILDAIR DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-016 | 205.00 | CL | |
| 201401085401 | WILTON DR | ROSARY DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-013 | 205.00 | CL | |
| 201401085301 | PRENTISS AV | WILTON DR | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 322-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 322-010 | 205.00 | CL | |
| 201401085201 | WARRINGTON DR | LEON C SIMON DR | () 05/02/2014 | () 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-014 | 205.00 | CL | |
| 201401085101 | WAINWRIGHT DR | LEON C SIMON DR | () 05/02/2014 | () 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-009 | 500.00 | CL | |
| 201401085001 | ROBERT E LEE BL | WADSWORTH DR | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-004 | | CL | |
| 201401084901 | ROBERT E LEE BL | ST ANTHONY AV | 05/02/2014 | 11/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 323-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 323-001 | | CL | |
| 201401125001 | ST ANTHONY AV | PELOPIDAS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-037 | 205.00 | CL | |
| 201401124801 | ANNETTE | MANDOLIN | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-033 | 205.00 | CL | |
| 201401124701 | ANNETTE | LOMBARD | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-026 | 205.00 | CL | |
| 201401124501 | CARNOT | ST ANTHONY AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-020 | 205.00 | CL | |
| 201401124401 | ANNETTE | CARNOT | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-018 | 205.00 | CL | |
| 201401124301 | WALLACE DR | LOMBARD | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-012 | 205.00 | CL | |
| 201401124201 | WALLACE DR | MANDOLIN | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-009 | 205.00 | CL | |
| 201401124101 | ALLEN | STEPHEN GIRARD | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-007 | 205.00 | CL | |
| 201401124001 | CARNOT | NEW ORLEANS | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-002 | 205.00 | CL | |
| 201401123901 | ALLEN | CARNOT | () 05/02/2014 | () 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 319-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 319-001 | | CL | |
| 201401123401 | WARRINGTON DR | MIRABEAU AV | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-021 | | CL | |
| 201401123301 | WILTON DR | WARRINGTON DR | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-018 | | CL | |
| 201401123201 | WILTON DR | WARRINGTON DR | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-017 | 205.00 | CL | |
| 201401123101 | WILTON DR | FILMORE AV | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-013 | 205.00 | CL | |
| 201401123001 | MIRABEAU AV | WARRINGTON DR | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-010 | 205.00 | CL | |
| 201401122901 | N WINDSOR DR | ST ANTHONY AV | () 05/02/2014 | () 12/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 320-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 320-007 | | CL | |
| 201401035301 | VERMILLION BL | PRENTISS AV | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-017 | 1,073.00 | CL | |
| 201401035201 | ELYSIAN FIELDS AV | ROBERT E LEE BL | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 336-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 336-014 | 205.00 | CL | |
| 201401035101 | MARIGNY | COMMERCE | () 05/02/2014 | () 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-005 | | CL | |
| 201401034901 | ST ANTHONY AV | NEW YORK | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-020 | 205.00 | CL | |
| 201401034801 | ROBERT E LEE BL | ST ANTHONY AV | () 05/02/2014 | () 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-019 | 205.00 | CL | |
| 201401034701 | CAMERON BL | NEW YORK | () 05/02/2014 | () 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-018 | 500.00 | CL | |
| 201401034601 | ROBERT E LEE BL | CAMERON BL | 05/02/2014 | 11/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 337-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 337-016 | 205.00 | CL | |
| 201401034501 | ST ROCH AV | GENTILLY RD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-004 | 205.00 | CL | |
| 201401033401 | AGRICULTURE | ST ROCH AV | 05/02/2014 | 12/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-025 | | CL | |
| 201401033301 | AGRICULTURE | ELYSIAN FIELDS AV | 05/02/2014 | 12/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-014 | | CL | |
| 201401033201 | MANDEVILLE | FLORIDA AV | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-010 | | CL | |
| 201401033101 | SPAIN | FLORIDA AV | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-009 | | CL | |
| 201401033001 | MARIGNY | FLORIDA AV | 05/02/2014 | 11/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-006 | 500.00 | CL | |
| 201401032901 | ST ROCH AV | LOMBARD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-005 | 205.00 | CL | |
| 201401032801 | ST ROCH AV | MIRABEAU AV | 05/02/2014 | 10/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 353-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 353-002 | 500.00 | CL | |
| 201401032701 | WESTERN | LOMBARD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-041 | 205.00 | CL | |
| 201401031601 | CARNOT | SPAIN | 05/02/2014 | 12/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-013 | | CL | |
| 201401031501 | SPAIN | GENTILLY RD | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-012 | 205.00 | CL | |
| 201401031401 | CARNOT | SPAIN | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 352-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 352-008 | 205.00 | CL | |
| 201401031301 | ARTS | FILMORE AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-023 | 205.00 | CL | |
| 201401031201 | DREUX AV | PAINTERS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-022 | | CL | |
| 201401031101 | ARTS | DREUX AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-020 | | CL | |
| 201401031001 | ARTS | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-018 | 205.00 | CL | |
| 201401030901 | ST ROCH AV | FILMORE AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-015 | 205.00 | CL | |
| 201401029601 | SELMA | ST ROCH AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-003 | | CL | |
| 201401029501 | FRANKLIN AV | FILMORE AV | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-047 | 205.00 | CL | |
| 201401029401 | DREUX AV | VENUS | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-046 | | CL | |
| 201401029301 | FRANKLIN AV | DREUX AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-044 | | CL | |
| 201401029201 | FRANKLIN AV | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-043 | 205.00 | CL | |
| 201401029101 | VENUS | DREUX AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-038 | | CL | |
| 201401029001 | MIRABEAU AV | FRANKLIN AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-037 | 205.00 | CL | |
| 201401028901 | VENUS | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 354-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 354-034 | 205.00 | CL | |
| 201401027901 | WESTERN | MIRABEAU AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-037 | 205.00 | CL | |
| 201401027801 | SELMA | WESTERN | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-033 | | CL | |
| 201401027701 | MARIGNY | DREUX AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-030 | | CL | |
| 201401027601 | DREUX AV | MARIGNY | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-027 | 205.00 | CL | |
| 201401027501 | MANDEVILLE | DREUX AV | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-024 | | CL | |
| 201401027401 | SPAIN | FILMORE AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-020 | | CL | |
| 201401027301 | DREUX AV | MANDEVILLE | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-019 | 205.00 | CL | |
| 201401027101 | SPAIN | SELMA | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-016 | 205.00 | CL | |
| 201401026101 | MANDEVILLE | ODIN | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-007 | | CL | |
| 201401026001 | MITHRA | MARIGNY | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-003 | 205.00 | CL | |
| 201401025901 | MITHRA | MANDEVILLE | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-002 | 205.00 | CL | |
| 201401025701 | SPAIN | MIRABEAU AV | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-063 | 205.00 | CL | |
| 201401025601 | MARIGNY | MIRABEAU AV | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-056 | 205.00 | CL | |
| 201401025501 | FILMORE AV | MARIGNY | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-054 | 205.00 | CL | |
| 201401025301 | FILMORE AV | SPAIN | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-051 | 205.00 | CL | |
| 201401025201 | MANDEVILLE | FILMORE AV | () 05/02/2014 | () 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 355-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 355-050 | | CL | |
| 201401024101 | MENDEZ | SPAIN | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-029 | 205.00 | CL | |
| 201401024001 | MANDEVILLE | MENDEZ | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-028 | | CL | |
| 201401023901 | ELYSIAN FIELDS AV | MITHRA | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-026 | 205.00 | CL | |
| 201401023801 | ELYSIAN FIELDS AV | MENDEZ | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-025 | 205.00 | CL | |
| 201401023701 | ODIN | ELYSIAN FIELDS AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-024 | | CL | |
| 201401023601 | MITHRA | ELYSIAN FIELDS AV | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-022 | 205.00 | CL | |
| 201401023501 | MARIGNY | MITHRA | 05/02/2014 | 12/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 356-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 356-021 | | CL | |
| 201401023401 | VIENNA | SPAIN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-031 | 205.00 | CL | |
| 201401022301 | ST ROCH AV | PRENTISS AV | 05/02/2014 | 11/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-008 | | CL | |
| 201401022101 | PRENTISS AV | SPAIN | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-006 | 205.00 | CL | |
| 201401021901 | PRENTISS AV | MARIGNY | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 357-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 357-003 | 205.00 | CL | |
| 201401021701 | LEON C SIMON DR | ST ROCH AV | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-037 | 205.00 | CL | |
| 201401021501 | MANDEVILLE | NEW YORK | 05/02/2014 | 11/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-019 | 205.00 | CL | |
| 201401021201 | ROBERT E LEE BL | SPAIN | 05/02/2014 | 11/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 358-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 358-002 | 205.00 | CL | |
| 1,576 | | | | | | | | | | 5,514,059.80 |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| ESSA 2 - BASIN 4 - UPTOWN | | | | | | | | | | |
| 201401043101 | PRYTANIA | JEFFERSON AV | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-067 | 179.00 | CL | |
| 201401043901 | JOSEPH | ATLANTA | 05/02/2014 | 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-026 | | CL | |
| 201401947401 | S GALVEZ | JEFFERSON AV | 09/05/2014 | 02/10/2015 | SLINE | MWH-ID. 7463-976 FULL LINING OF PIPE FROM SMH 075-003 TO 075-001 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 075-003 TO 075-001 | | CL | |
| 201401876101 | JENA | S CLAIBORNE AV | 08/25/2014 | 06/03/2014 | SMAIN | MWH-ID. 7463-646<br>POINT REPAIR 301' TO 319' FROM 097-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 301' TO 319' FROM 097-012 | 8,440.00 | CL | |
| 201401869101 | VALMONT | LASALLE | 08/22/2014 | 07/01/2014 | SMAIN | MWH-ID. 7463-576<br>POINT REPAIR 205' - 217' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 205' - 217' FROM SMH 090-052 | 8,463.00 | CL | |
| 201401869001 | VALMONT | LASALLE | 08/22/2014 | 07/09/2014 | SMAIN | MWH-ID. 7463-576<br>POINT REPAIR 142' - 154' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 142' - 154' FROM SMH 090-052 | 8,476.00 | CL | |
| 201401868901 | VALMONT | LASALLE | 08/22/2014 | 07/09/2014 | SMAIN | MWH-ID. 7463-576<br>POINT REPAIR 111' - 123' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 111' - 123' FROM SMH 090-052 | 8,480.00 | CL | |
| 201401868801 | VALMONT | LASALLE | 08/22/2014 | 07/03/2014 | SLEAD | MWH-ID. 7463-576<br>POINT REPAIR 241' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | POINT REPAIR 241' FROM SMH 090-052 | 8,455.00 | CL | |
| 201401868701 | VALMONT | LASALLE | 08/22/2014 | 06/28/2014 | SLEAD | MWH-ID. 7463-576<br>POINT REPAIR 177' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 177' FROM SMH 090-052 | 9,058.00 | CL | |
| 201401868501 | VALMONT | LASALLE | 08/22/2014 | 06/30/2014 | SLEAD | MWH-ID. 7463-576<br>POINT REPAIR 72' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 72' FROM SMH 090-05 | 8,452.00 | CL | |
| 201401868401 | VALMONT | LASALLE | 08/22/2014 | 06/27/2014 | SLEAD | MWH-ID. 7463-576<br>POINT REPAIR 42' FROM SMH 090-052<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 42' FROM SMH 090-052 | 8,460.00 | CL | |
| 201401860401 | AUDUBON PARK | EAST DR | 08/21/2014 | 05/22/2015 | SLINE | MWH-ID. 7463-880<br>FULL LINING OF SMH 061-003 TO 067-041<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SMH 061-003 TO 067-041 | | CL | |
| 201401667201 | LOYOLA AV | AMELIA | 07/24/2014 | 04/03/2014 | SLINE | MWH-ID. 7463-471<br>FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14" | COMPLETED FULL LINING OF SMH PIPE FROM SMH 115-033 TO 115-031 | 6,501.00 | CL | |
| 201401415601 | PENISTON | DRYADES | 06/06/2014 | 01/08/2015 | SLEAD | MWH-ID. 7463-475<br>SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED SERVICE POINT REPAIR VIA LINING 81' FROM SMH 115-042 | | CL | |
| 201401415401 | JENA | S ROCHEBLAVE | 06/06/2014 | 05/04/2014 | SLEAD | MWH-ID. 7463-111<br>POINT REPAIR 76' TO 88' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14<br><br><br><br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED POINT REPAIR 76' TO 88' FROM SMH 110-030 | 8,996.00 | CL | |
| 201401415201 | MARENGO | S SARATOGA | 06/06/2014 | 06/17/2014 | SLEAD | MWH-ID. 7463-621<br>POINT REPAIR 294' TO 306' FROM SMH 105-013<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 294' TO 306' FROM SMH 105-013 | 9,160.00 | CL | |
| 201401415101 | MAGNOLIA | GEN PERSHING | 06/06/2014 | 05/29/2014 | SMAIN | MWH-ID. 7463-584<br>POINT REPAIR 52' TO 64' FROM SMH 107-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETEDPOINT REPAIR 52' TO 64' FROM SMH 107-033 | 8,960.00 | CL | |
| 201401415001 | S LIBERTY | NAPOLEON AV | 06/06/2014 | 06/17/2014 | SLINE | MWH-ID. 7463-537<br>FULL LINING OF SMH 106-042 TO 106-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 106-042 TO 106-041 | 9,283.00 | CL | |
| 201401414901 | S LIBERTY | NAPOLEON AV | 06/06/2014 | 06/16/2014 | SMAIN | MWH-ID. 7463-537<br>POINT REPAIR 290' - 302' FROM SMH 106-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 290' - 302' FROM SMH 106-042 | 8,960.00 | CL | |
| 201401414801 | LASALLE | GEN TAYLOR | 06/06/2014 | 06/03/2014 | SLEAD | MWH-ID. 7463-470<br>POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 106-016 | 8,980.00 | CL | |
| 201401414701 | LASALLE | GEN TAYLOR | 06/06/2014 | 05/30/2014 | SLEAD | MWH-ID. 7463-470<br>POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 149' FROM SMH 106-016 | 8,968.00 | CL | |
| 201401414601 | PITT | MARENGO | 06/06/2014 | 12/22/2014 | SLINE | MWH-ID. 7463-581<br>FULL LINING OF SMH 104-046 TO 104-045<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 104-046 TO 104-045 | | CL | |
| 201401414501 | PITT | MARENGO | () 06/06/2014 | () 02/06/2014 | SMAIN | MWH-ID. 7463-581<br>POINT REPAIR 254' - 279' FROM SMH 104-046<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 254' - 279' FROM SMH 104-046 | | CL | |
| 201401414401 | PITT | MARENGO | () 06/06/2014 | () 10/14/2014 | SMAIN | MWH-ID. 7463-581<br>POINT REPAIR 190' - 202' FROM SMH 104-046<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 190' - 202' FROM SMH 104-046 | | CL | |
| 201401414301 | PITT | MARENGO | () 06/06/2014 | () 10/14/2014 | SLEAD | MWH-ID. 7463-581<br>POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 138' FROM SMH 104-046 | | CL | |
| 201401414201 | PITT | MARENGO | 06/06/2014 | 10/13/2014 | SMAIN | MWH-ID. 7463-581<br>POINT REPAIR 75' TO 94' FROM SMH 104-046<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 75' TO 94' FROM SMH 104-046 | | CL | |
| 201401414001 | WILLOW | GEN PERSHING | 06/06/2014 | 08/28/2014 | SLINE | MWH-ID. 7463-644<br>FULL LIINING OF SMH 107-041 TO 107-038<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LIINING OF SMH 107-041 TO 107-038 | | CL | |
| 201401413901 | WILLOW | GEN PERSHING | () 06/06/2014 | () 05/20/2014 | SMAIN | MWH-ID. 7463-644<br>POINT REPAIR 290' TO 308' FROM 107-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 290' TO 308' FROM 107-041 | 8,960.00 | CL | |
| 201401413801 | WILLOW | GEN PERSHING | () 06/06/2014 | () 05/19/2014 | SMAIN | MWH-ID. 7463-644<br>POINT REPAIR 219' TO 231' FROM 107-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 219' TO 231' FROM 107-041 | 8,960.00 | CL | |
| 201401413701 | NASHVILLE AV | CHESTNUT | () 06/06/2014 | () 07/22/2014 | SLEAD | MWH-ID. 7463-722<br>POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 080-011 | 9,280.00 | CL | |
| 201401413601 | PERRIER | ROBERT | 06/06/2014 | 07/21/2014 | SMAIN | MWH-ID. 7463-728<br>POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 244' FROM SMH 087-035 | 9,910.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401413501 | NAPOLEON AV | S ROMAN | 06/06/2014 | 03/11/2014 | SLEAD | MWH-ID. 7463-126<br>POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 098-033 | | CL | |
| 201401413401 | NAPOLEON AV | S ROMAN | 06/06/2014 | 06/25/2014 | SLEAD | MWH-ID. 7463-126<br>POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 45' FROM SMH 098-033 | 8,580.00 | CL | |
| 201401413301 | JENA | S CLAIBORNE AV | 06/06/2014 | 06/02/2014 | SLEAD | MWH-ID. 7463-646<br>POINT REPAIR 264' TO 276' FROM 097-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 264' TO 276' FROM 097-012 | 8,465.00 | CL | |
| 201401413101 | SONIAT | S LIBERTY | 06/06/2014 | 06/09/2014 | SMAIN | MWH-ID. 7463-422<br>REPLACE PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR SEWER LINE SEGMENT 090-063 TO 090-062 | 77,774.00 | CL | |
| 201401413001 | WILLOW | UPPERLINE | 06/06/2014 | 05/28/2014 | SLEAD | MWH-ID. 7463-533<br>POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 99' FROM SMH 097-044 | 8,580.00 | CL | |
| 201401412801 | WILLOW | UPPERLINE | 06/06/2014 | 05/30/2014 | SLEAD | MWH-ID. 7463-647<br>POINT REPAIR 328' TO 340' FROM 097-018<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 328' TO 340' FROM 097-018 | 8,580.00 | CL | |
| 201401412601 | WILLOW | UPPERLINE | 06/06/2014 | 05/29/2014 | SLEAD | MWH-ID. 7463-647<br>SERVICE POINT REPAIR 124' FROM 097-018<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 124' FROM 097-018 | 8,580.00 | CL | |
| 201401203501 | MARENGO | PITT | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-045 | 460.00 | CL | |
| 201401115801 | AMELIA | S CLAIBORNE AV | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-063 | 179.00 | CL | |
| 201401094001 | COLISEUM | OCTAVIA | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-042 | 460.00 | CL | |
| 201401093901 | HENRY CLAY AV | CHESTNUT | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-010 | 179.00 | CL | |
| 201401093801 | WEBSTER | PERRIER | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-004 | 800.40 | CL | |
| 201401072601 | TCHOUPITOULAS | CALHOUN | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-005 | 179.00 | CL | |
| 201401072501 | EXPOSITION BL | PRYTANIA | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-005 | 179.00 | CL | |
| 201401065301 | HURST | HOLIDAY AL | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-010 | 179.00 | CL | |
| 201401065201 | HENRY CLAY AV | BENJAMIN | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-006 | 179.00 | CL | |
| 201401065101 | WEBSTER | HURST | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-004 | 736.00 | CL | |
| 201401065001 | BENJAMIN | WEBSTER | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-003 | 920.00 | CL | |
| 201401064901 | CAMP | WEBSTER | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-056 | 179.00 | CL | |
| 201401064801 | COLISEUM | WEBSTER | 05/02/2014 | 12/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-054 | | CL | |
| 201401064701 | STATE | CAMP | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-047 | 368.00 | CL | |
| 201401064601 | CHESTNUT | STATE | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-046 | 179.00 | CL | |
| 201401064501 | COLISEUM | STATE | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-043 | 179.00 | CL | |
| 201401064401 | PERRIER | STATE | () 05/02/2014 | () 03/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-040 | | CL | |
| 201401064301 | CALHOUN | MAGAZINE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-029 | 478.40 | CL | |
| 201401064201 | CAMP | CALHOUN | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-028 | 644.00 | CL | |
| 201401064101 | CAMP | HENRY CLAY AV | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-027 | 736.00 | CL | |
| 201401064001 | WEBSTER | CAMP | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-021 | 828.00 | CL | |
| 201401063901 | CHESTNUT | HENRY CLAY AV | () 05/02/2014 | () 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-019 | 179.00 | CL | |
| 201401063801 | CALHOUN | CAMP | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-014 | 179.00 | CL | |
| 201401063701 | EXPOSITION BL | ANNUNCIATION | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-030 | 179.00 | CL | |
| 201401063601 | EXPOSITION BL | CONSTANCE | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-027 | 368.00 | CL | |
| 201401063501 | PATTON | EXPOSITION BL | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-025 | 179.00 | CL | |
| 201401063401 | PATTON | HENRY CLAY AV | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-022 | 782.00 | CL | |
| 201401063301 | CONSTANCE | STATE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-019 | 179.00 | CL | |
| 201401063201 | CONSTANCE | WEBSTER | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-012 | | CL | |
| 201401063101 | CONSTANCE | HENRY CLAY AV | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-011 | | CL | |
| 201401063001 | MAGAZINE | STATE | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-006 | 179.00 | CL | |
| 201401062901 | MAGAZINE | STATE | 05/02/2014 | 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-005 | | CL | |
| 201401062801 | S FRONT | ALONZO | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-019 | 179.00 | CL | |
| 201401062701 | S FRONT | STATE | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-018 | 179.00 | CL | |
| 201401062601 | STATE | S FRONT | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-016 | 179.00 | CL | |
| 201401062501 | TCHOUPITOULAS | WEBSTER | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-013 | 179.00 | CL | |
| 201401062401 | TCHOUPITOULAS | HENRY CLAY AV | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-012 | 179.00 | CL | |
| 201401062301 | TCHOUPITOULAS | WEBSTER | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-011 | 179.00 | CL | |
| 201401062201 | WEBSTER | TCHOUPITOULAS | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-010 | 179.00 | CL | |
| 201401062101 | CALHOUN | CORALIE | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-022 | 506.00 | CL | |
| 201401062001 | CALHOUN | FIG AL | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-020 | 179.00 | CL | |
| 201401061901 | HENRY CLAY AV | ST CHARLES AV | 05/02/2014 | 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-017 | | CL | |
| 201401061801 | WEBSTER | BENJAMIN | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-015 | 179.00 | CL | |
| 201401061701 | ST CHARLES AV | PALMER AV | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-009 | 487.60 | CL | |
| 201401061601 | LOYOLA AV | PALMER AV | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-002 | 368.00 | CL | |
| 201401061501 | STATE | LOYOLA AV | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-001 | 1,012.00 | CL | |
| 201401061401 | PRYTANIA | HENRY CLAY AV | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-035 | 708.40 | CL | |
| 201401061301 | WEBSTER | PRYTANIA | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-033 | 179.00 | CL | |
| 201401061201 | PRYTANIA | WEBSTER | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-031 | 736.00 | CL | |
| 201401061101 | STATE | PRYTANIA | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-030 | 179.00 | CL | |
| 201401061001 | WEBSTER | PITT | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-0 | 179.00 | CL | |
| 201401060901 | WEBSTER | HURST | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-024 | 179.00 | CL | |
| 201401060801 | GARFIELD | WEBSTER | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-023 | 179.00 | CL | |
| 201401060701 | HOLIDAY AL | PITT | () 05/02/2014 | () 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-016 | | CL | |
| 201401060601 | CALHOUN | GARFIELD | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-014 | 179.00 | CL | |
| 201401060501 | PALMER AV | S ROBERTSON | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-016 | 368.00 | CL | |
| 201401060401 | PALMER AV | CROMWELL PL | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-013 | 179.00 | CL | |
| 201401060301 | PALMER AV | LASALLE | () 05/02/2014 | () 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-010 | 644.00 | CL | |
| 201401060201 | PALMER AV | FRERET | () 05/02/2014 | () 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-007 | 690.00 | CL | |
| 201401060101 | FRERET | PALMER AV | () 05/02/2014 | () 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-006 | 736.00 | CL | |
| 201401060001 | MARQUETTE PL | PALMER AV | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-041 | 179.00 | CL | |
| 201401059901 | PALMER AV | MARQUETTE PL | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-040 | 179.00 | CL | |
| 201401059801 | CALHOUN | ST CHARLES AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-038 | 179.00 | CL | |
| 201401059701 | CALHOUN | MARQUETTE PL | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-036 | 179.00 | CL | |
| 201401059601 | LOYOLA AV | CALHOUN | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-031 | 179.00 | CL | |
| 201401059501 | CALHOUN | LOYOLA AV | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-030 | 179.00 | CL | |
| 201401059401 | MARQUETTE PL | CALHOUN | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-029 | 368.00 | CL | |
| 201401059301 | PALMER AV | MARQUETTE PL | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-028 | 524.40 | CL | |
| 201401059201 | PALMER AV | LOYOLA AV | 05/02/2014 | 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-026 | PERFORMEDE ADJUSTMENTS AND REPAIRS TO SMH 070-026 | 524.40 | CL | |
| 201401059101 | CALHOUN | BENJAMIN | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-025 | 179.00 | CL | |
| 201401059001 | EXPOSITION BL | BENJAMIN | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-024 | 368.00 | CL | |
| 201401058901 | CLARA | PALMER AV | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-009 | 179.00 | CL | |
| 201401058801 | STATE | DELORD | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-008 | 598.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401058701 | STATE | WILLOW | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-005 | 179.00 | CL | |
| 201401058601 | STATE | CLARA | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-004 | 179.00 | CL | |
| 201401058501 | S ROBERTSON | PALMER AV | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-039 | 179.00 | CL | |
| 201401058401 | PALMER AV | LASALLE | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-017 | 644.00 | CL | |
| 201401058301 | PALMER AV | S ROBERTSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-037 | 179.00 | CL | |
| 201401058201 | S ROBERTSON | CALHOUN | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-036 | 368.00 | CL | |
| 201401058101 | CALHOUN | CROMWELL PL | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-032 | 506.00 | CL | |
| 201401058001 | CALHOUN | LASALLE | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-030 | 179.00 | CL | |
| 201401057901 | CALHOUN | S ROBERTSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-027 | 179.00 | CL | |
| 201401057801 | CALHOUN | FRERET | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-026 | 552.00 | CL | |
| 201401057701 | CALHOUN | LASALLE | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-022 | 414.00 | CL | |
| 201401057601 | FRERET | CALHOUN | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-020 | 179.00 | CL | |
| 201401057501 | CROMWELL PL | CALHOUN | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-019 | 179.00 | CL | |
| 201401057401 | PALMER AV | CROMWELL PL | 05/02/2014 | 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-018 | 644.00 | CL | |
| 201401057301 | NASHVILLE AV | S CLAIBORNE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-016 | 179.00 | CL | |
| 201401057201 | STATE | S CLAIBORNE AV | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-015 | 179.00 | CL | |
| 201401057101 | JOSEPH | S CLAIBORNE AV | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-013 | 179.00 | CL | |
| 201401057001 | OCTAVIA | S CLAIBORNE AV | 05/02/2014 | 12/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-007 | | CL | |
| 201401056801 | STORY | JEFFERSON AV | 05/02/2014 | 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-002 | | CL | |
| 201501320901 | S CLAIBORNE AV | UPPERLINE | 07/21/2015 | 07/15/2015 | SMAIN | MWH-ID. 7463-1013 NEW SMH 20 ' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | PUT NEW SMH 20 ' FROM SMH 090-022 | | CL | |
| 201501320801 | S CLAIBORNE AV | UPPERLINE | 07/21/2015 | 07/15/2015 | SMAIN | MWH-ID. 7463-1013 NEW SMH 206 ' FROM SMH 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | PUT NEW SMH 206 ' FROM SMH 090-022 | | CL | |
| 201501320701 | S CLAIBORNE AV | UPPERLINE | 07/21/2015 | 07/15/2015 | SMAIN | MWH-ID. 7463-1013 POINT REPAIR 260'TO 272' FROM SMH 090-023 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 260'TO 272' FROM SMH 090-023 | | CL | |
| 201501320601 | NAPOLEON AV | MAGNOLIA | 07/21/2015 | 07/09/2015 | SMAIN | MWH-ID. 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | MWH-ID. 7463-536 POINT REPAIR 40' - 52' FROM SMH 106-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | | CL | |
| 201501320401 | NAPOLEON AV | MAGNOLIA | 07/21/2015 | 07/21/2015 | SLINE | MWH-ID. 7463-536 FULL LINING OF SMH 106-030 TO 106-029<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14" | COMPLETED FULL LINING OF SMH 106-030 TO 106-029 | | CL | |
| 201501044401 | NAPOLEON AV | MAGNOLIA | 06/05/2015 | 05/27/2015 | SMAIN | MWH-ID. 7463-536<br>POINT REPAIR 219' - 229' FROM SMH 106-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030 | | CL | |
| 201500524601 | COLISEUM | STATE | 03/09/2015 | 01/22/2015 | SMAIN | MWH-ID. 7463-803<br>POINT REPAIR 12-24 FROM SMH 068-054<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 12-24 FROM SMH 068-054 | 4,500.00 | CL | |
| 201500509801 | PITT | JOSEPH | 03/06/2015 | 01/29/2015 | SMAIN | MWH-ID. 7463-726<br>POINT REPAIR 138' - 150' FROM SMH 081-023<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 138' - 150' FROM SMH 081-023 | 10,000.00 | CL | |
| 201500509701 | PITT | JOSEPH | 03/06/2015 | 01/27/2015 | SMAIN | MWH-ID. 7463-726<br>POINT REPAIR 100' - 126' FROM SMH 081-023<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 100' - 126' FROM SMH 081-023 | 14,200.00 | CL | |
| 201500451101 | S CLAIBORNE AV | UPPERLINE | 02/25/2015 | 07/20/2015 | SLINE | MWH-ID. 7463-1013 FULL LINING OF PIPE FROM SMH 090-023 TO 090-022 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 090-023 TO 090-022 | | CL | |
| 201500406001 | GEN PERSHING | S CLAIBORNE AV | 02/19/2015 | 10/07/2014 | SMAIN | MWH-ID. 7463-631<br>POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 202' TO 224' FROM SMH 107-050 TO 107-049 | | CL | |
| 201500405901 | GEN PERSHING | S CLAIBORNE AV | 02/19/2015 | 01/28/2015 | SLINE | MWH-ID. 7463-631<br>FULL LIINING FROM SMH 107-050 TO 107-049<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LIINING FROM SMH 107-050 TO 107-049 | | CL | |
| 201500142501 | STORY | CALHOUN | 01/26/2015 | 02/10/2015 | SLINE | MWH-ID. 7463-975<br>FULL LINING FROM SMH 073-044 TO SMH 073-043<br>ESSA 2-BASIN 4-UPTOWN-SPS-14 | COMPLETED FULL LINING FROM SMH 073-044 TO SMH 073-043 | | CL | |
| 201500142401 | STORY | CALHOUN | 01/26/2015 | 01/05/2015 | SMAIN | MWH-ID. 7463-975<br>POINT REPAIR 150' TO 162' FROM SMH 073-044<br>ESSA 2-BASIN 4-UPTOWN-SPS-14 | COMPLETED POINT REPAIR 150' TO 162' FROM SMH 073-044 | 5,120.00 | CL | |
| 201500142301 | COLISEUM | STATE | 01/26/2015 | 02/12/2015 | SLINE | MWH-ID. 7463-803<br>FULL LINING OF PIPE FROM SMH 068-054 TO 068-015<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 068-054 TO 068-015 | | CL | |
| 201500142201 | COLISEUM | STATE | 01/26/2015 | 04/06/2015 | SMAIN | MWH-ID. 7463-803<br>SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE REPAIR VIA LINING 25 FEET FROM SMH 068-054 | | CL | |
| 201500142101 | COLISEUM | STATE | 01/26/2015 | 01/20/2015 | SMAIN | MWH-ID. 7463-803<br>POINT REPAIR 180-192 FROM SMH 068-054<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 180-192 FROM SMH 068-054 | 4,500.00 | CL | |
| 201500141901 | NASHVILLE AV | S CLAIBORNE AV | 01/26/2015 | 01/21/2015 | SMAIN | MWH-ID. 7463-718<br>POINT REPAIR 109'-126' FROM SMH 074-005<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 109-126 - 37' FROM SMH 074-005 | 11,502.00 | CL | |
| 201500141801 | NASHVILLE AV | S CLAIBORNE AV | 01/26/2015 | 01/21/2015 | SMAIN | MWH-ID. 7463-718<br>POINT REPAIR 0' - 12' FROM SMH 074-005<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005 | 10,000.00 | CL | |
| 201402416301 | ROSA PARK | ST CHARLES AV | 11/18/2014 | 12/15/2014 | SLINE | MWH-ID. 7463-889<br>FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 082-033 TO SMH 082-032 | 14,014.00 | CL | |
| 201402416201 | ROSA PARK | ST CHARLES AV | 11/18/2014 | 11/11/2014 | SMAIN | MWH-ID. 7463-889<br>POINT REPAIR REPLACE SERVICE 312 ' FROM SMH 082-033<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 312 ' FROM SMH 082-033 | 5,120.00 | CL | |
| 201402416101 | ROSA PARK | ST CHARLES AV | 11/18/2014 | 11/12/2014 | SMAIN | MWH-ID. 7463-889<br>POINT REPAIR REPLACE SERVICE 254 ' FROM SMH 082-033<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 254 ' FROM SMH 082-033 | 4,500.00 | CL | |
| 201402415901 | ROSA PARK | ST CHARLES AV | 11/18/2014 | 11/14/2014 | SMAIN | MWH-ID. 7463-889<br>POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 082-033 | 4,624.00 | CL | |
| 201402408901 | LASALLE | S PRIEUR | 11/17/2014 | 08/06/2014 | SMAIN | MWH-ID. 7463-304<br>POINT REPAIR 264' TO 286' FROM SMH 098-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14"<br>/** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/ | COMPLETED POINT REPAIR 264' TO 286' FROM SMH 098-020 | 11,442.00 | CL | |
| 201402408601 | LASALLE | S PRIEUR | 11/17/2014 | 09/29/2014 | SLEAD | MWH-ID. 7463-304<br>POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14"<br>/** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON TOLEDANO 27.6FT FROM LASALLE ****/ | COMPLETED POINT REPAIR (REPLACE SERVICE) AT 249' FROM SMH 098-020 | 8,464.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201402408401 | LASALLE | S PRIEUR | 11/17/2014 | 09/30/2014 | SLEAD | MWH-ID. 7463-304<br>POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14"<br>/** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET<br>FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON<br>TOLEDANO 27.6FT FROM LASALLE ****/ | POINT REPAIR (REPLACE SERVICE AT 187' FROM SMH 098-020 | 8,446.00 | CL | |
| 201402407701 | VALMONT | FRERET | 11/17/2014 | 09/11/2014 | SLINE | MWH-ID. 7463-576<br>FULL LINING OF SMH 090-052 TO 090-051<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-052 TO 090-051 | 8,392.00 | CL | |
| 201402317501 | CALHOUN | LASALLE PL | 11/03/2014 | 08/06/2014 | SLINE | MWH-ID. 7463-804<br>FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH071-030 TO SMH071-024 | 13,824.00 | CL | |
| 201402314101 | PENISTON | LASALLE | 11/03/2014 | 08/18/2014 | SMAIN | MWH-ID. 7463-480<br>POINT REPAIR 280-292' FROM SMH 116-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14<br>/** 1) MN: A331028 SN: 0055511, *TAP:SIZE: A LOC: 54 FEET<br>FROM P LINE AT PENISTON, *MB: CODE: ADHM LOC: ON<br>LASALLE,51' FROM U.P.L. PENISTON ****/ | COMPLETED POINT REPAIR 284-290' FROM SMH 116-008 | 8,960.00 | CL | |
| 201402313901 | ST CHARLES AV | MILAN | 11/03/2014 | 07/28/2014 | SMAIN | MWH-ID. 7463-306<br>SERVICE POINT REPAIR 136' FROM SMH 104-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14"<br>/** 1) MN: A301756 SN: 0159589, *TAP:SIZE: B LOC: 69 FEET<br>FROM P LINE AT ST CHARLES AVE, *MB: CODE: AHT LOC: ON<br>MARENGO 48FT FROM PL ST CHARLES 2FT OUTSD PL ****/ | COMPLETED SERVICE POINT REPAIR 136' FROM SMH 104-040 | 8,965.00 | CL | |
| 201402313801 | S JOHNSON | JENA | 11/03/2014 | 09/19/2014 | SMAIN | MWH-ID. 7463-127<br>POINT REPAIR 321' TO333' FROM SMH 099-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED POINT REPAIR 321' TO333' FROM SMH 099-003 | | CL | |
| 201402313201 | LASALLE | S PRIEUR | 11/03/2014 | 08/07/2014 | SMAIN | MWH-ID. 7463-304<br>POINT REPAIR 327' TO 339' FROM SMH 098-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14<br>/** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET<br>FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON<br>TOLEDANO 27.6FT FROM LASALLE ****/ | COMPLETED POINT REPAIR 327' TO 339' FROM SMH 098-020 | 8,440.00 | CL | |
| 201402313001 | LASALLE | S PRIEUR | 11/03/2014 | 08/06/2014 | SMAIN | MWH-ID. 7463-304<br>POINT REPAIR 212' TO 224' FROM SMH 098-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14<br>/** 1) MN: A305710 SN: 0074987, *TAP:SIZE: B LOC: 28 FEET<br>FROM P LINE AT HOWARD AVE, *MB: CODE: AEH5 LOC: ON<br>TOLEDANO 27.6FT FROM LASALLE ****/ | COMPLETED POINT REPAIR 212' TO 224' FROM SMH 098-020 | | CL | |
| 201402234701 | WEBSTER | MAGAZINE | 10/21/2014 | 12/22/2014 | SMAIN | MWH-ID. 7463-998 POINT REPAIR 63' TO 75' FROM SMH 067-001 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 63' TO 75' FROM SMH 067-001 | 13,200.00 | CL | |
| 201402234601 | WEBSTER | MAGAZINE | 10/21/2014 | 12/19/2014 | SMAIN | MWH-ID. 7463-998 POINT REPAIR 205' TO 217' FROM SMH 067-001 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 205' TO 217' FROM SMH 067-001 | 15,420.00 | CL | |
| 201402234501 | WEBSTER | MAGAZINE | 10/21/2014 | 12/22/2014 | SMAIN | MWH-ID. 7463-998 POINT REPAIR 163' TO 192' FROM SMH 067-001 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 163' TO 192' FROM SMH 067-001 | 28,008.00 | CL | |
| 201402234401 | WEBSTER | MAGAZINE | 10/21/2014 | 02/20/2015 | SLINE | MWH-ID. 7463-998 FULL LINING OF PIPE FROM SMH 067-001 TO 068-<br>021 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 067-001 TO 068-021 | | CL | |
| 201401184801 | MILAN | COLISEUM | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-013 | 736.00 | CL | |
| 201401184701 | PERRIER | NAPOLEON AV | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-009 | 460.00 | CL | |
| 201401184601 | MARENGO | PRYTANIA | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-005 | 179.00 | CL | |
| 201401184501 | ANNUNCIATION | AUSTERLITZ | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-052 | 179.00 | CL | |
| 201401184401 | GEN TAYLOR | CARONDELET | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-004 | 736.00 | CL | |
| 201401184301 | AUSTERLITZ | CAMP | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-046 | 179.00 | CL | |
| 201401184201 | GEN TAYLOR | COLISEUM | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-040 | 763.60 | CL | |
| 201401184101 | AUSTERLITZ | COLISEUM | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-036 | 179.00 | CL | |
| 201401184001 | PERRIER | CONSTANTINOPLE | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-034 | 524.40 | CL | |
| 201401183901 | PITT | CONSTANTINOPLE | () 05/02/2014 | () 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-046 | | CL | |
| 201401183801 | MILAN | ST CHARLES AV | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-043 | 763.60 | CL | |
| 201401183701 | GEN PERSHING | ST CHARLES AV | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-034 | 179.00 | CL | |
| 201401183601 | CONSTANTINOPLE | BARONNE | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-006 | 368.00 | CL | |
| 201401183501 | COLISEUM | CONSTANTINOPLE | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-018 | 736.00 | CL | |
| 201401183401 | CADIZ | CLARA | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-021 | 179.00 | CL | |
| 201401183301 | CONSTANCE | GEN PERSHING | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-008 | 179.00 | CL | |
| 201401183201 | NAPOLEON AV | TCHOUPITOULAS | () 05/02/2014 | () 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-021 | 179.00 | CL | |
| 201401183101 | S JOHNSON | NAPOLEON AV | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-001 | 920.00 | CL | |
| 201401183001 | MILAN | LEAKE AV | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-006 | 179.00 | CL | |
| 201401182901 | S GALVEZ | JENA | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-041 | 179.00 | CL | |
| 201401182801 | S GALVEZ | NAPOLEON AV | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-027 | 736.00 | CL | |
| 201401182701 | CONSTANTINOPLE | CONSTANCE | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-041 | 460.00 | CL | |
| 201401182601 | GEN TAYLOR | MAGAZINE | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-038 | 179.00 | CL | |
| 201401182501 | ANNUNCIATION | MARENGO | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-028 | 598.00 | CL | |
| 201401182401 | CONSTANCE | MARENGO | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-010 | 487.60 | CL | |
| 201401182301 | NAPOLEON AV | TCHOUPITOULAS | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-021 | 179.00 | CL | |
| 201401182201 | GEN PERSHING | CAMP | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-022 | 395.60 | CL | |
| 201401182101 | CADIZ | LASALLE | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-008 | 460.00 | CL | |
| 201401182001 | JENA | MAGNOLIA | 05/02/2014 | 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-024 | 179.00 | CL | |
| 201401181901 | VALENCE | FRERET | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-005 | 179.00 | CL | |
| 201401181801 | VALENCE | S ROBERTSON | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-001 | 179.00 | CL | |
| 201401181701 | DRYADES | JENA | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-032 | 616.40 | CL | |
| 201401181601 | NAPOLEON AV | CLARA | () 05/02/2014 | () 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-006 | | CL | |
| 201401181501 | CLARA | JENA | () 05/02/2014 | () 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-003 | 506.00 | CL | |
| 201401181401 | S LIBERTY | CADIZ | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-042 | 179.00 | CL | |
| 201401181301 | LASALLE | NAPOLEON AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-037 | 179.00 | CL | |
| 201401181201 | JENA | FRERET | () 05/02/2014 | () 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-034 | 782.00 | CL | |
| 201401181101 | UPPERLINE | S ROBERTSON | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-027 | 179.00 | CL | |
| 201401181001 | NAPOLEON AV | S DERBIGNY | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-034 | 506.00 | CL | |
| 201401180901 | JENA | S PRIEUR | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-001 | 179.00 | CL | |
| 201401180801 | UPPERLINE | CLARA | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-035 | 179.00 | CL | |
| 201401180701 | CLARA | UPPERLINE | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-033 | 179.00 | CL | |
| 201401180601 | PERRIER | BORDEAUX | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-038 | 460.00 | CL | |
| 201401180501 | LASALLE | CADIZ | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-011 | 179.00 | CL | |
| 201401180401 | JENA | BARONNE | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-053 | 414.00 | CL | |
| 201401180301 | VALENCE | PITT | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-050 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401180201 | BARONNE | BORDEAUX | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-033 | 524.40 | CL | |
| 201401180101 | VALENCE | ST CHARLES AV | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-030 | 368.00 | CL | |
| 201401180001 | PITT | JENA | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-027 | 460.00 | CL | |
| 201401179901 | JENA | PITT | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-023 | 552.00 | CL | |
| 201401179801 | DANNEEL | VALENCE | 05/02/2014 | 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-024 | 524.40 | CL | |
| 201401179701 | S SARATOGA | JENA | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-020 | 552.00 | CL | |
| 201401179601 | JENA | S SARATOGA | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-016 | 368.00 | CL | |
| 201401179501 | NAPOLEON AV | BARONNE | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-054 | 331.20 | CL | |
| 201401179401 | CADIZ | LOYOLA AV | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-011 | 920.00 | CL | |
| 201401179301 | DRYADES | BORDEAUX | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-008 | 179.00 | CL | |
| 201401179201 | S LIBERTY | UPPERLINE | 05/02/2014 | 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-016 | 782.00 | CL | |
| 201401179101 | ANNUNCIATION | NORMAN CANAL | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-022 | 432.40 | CL | |
| 201401179001 | COLISEUM | LYONS | 05/02/2014 | 08/31/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-041 | | CL | |
| 201401178901 | LAUREL | NAPOLEON AV | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-019 | 368.00 | CL | |
| 201401178801 | CONSTANCE | NAPOLEON AV | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-016 | 460.00 | CL | |
| 201401178701 | COLISEUM | VALENCE | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-024 | 644.00 | CL | |
| 201401178601 | PERRIER | VALENCE | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-021 | 552.00 | CL | |
| 201401178501 | JENA | CAMP | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-016 | 179.00 | CL | |
| 201401178401 | CHESTNUT | NAPOLEON AV | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-014 | 179.00 | CL | |
| 201401178301 | COLISEUM | JENA | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-010 | 644.00 | CL | |
| 201401178201 | CADIZ | PERRIER | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-006 | 828.00 | CL | |
| 201401178101 | CARONDELET | VALENCE | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-014 | 552.00 | CL | |
| 201401178001 | CARONDELET | JENA | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-011 | 368.00 | CL | |
| 201401177901 | NAPOLEON AV | CARONDELET | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-004 | | CL | |
| 201401177801 | CADIZ | BARONNE | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-001 | 736.00 | CL | |
| 201401177701 | CADIZ | LAUREL | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-024 | 179.00 | CL | |
| 201401177601 | ROBERT | FRERET | () 05/02/2014 | () 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-035 | 460.00 | CL | |
| 201401186501 | JOSEPH | DANNEEL | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-017 | 1,012.00 | CL | |
| 201401186401 | JOSEPH | LOYOLA AV | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-014 | 179.00 | CL | |
| 201401186301 | S SARATOGA | OCTAVIA | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-010 | 1,012.00 | CL | |
| 201401186101 | S SARATOGA | JEFFERSON AV | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-006 | 966.00 | CL | |
| 201401186001 | OCTAVIA | ST CHARLES AV | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-070 | 179.00 | CL | |
| 201401184901 | CONSTANTINOPLE | PITT | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-015 | 460.00 | CL | |
| 201401177501 | MAGNOLIA | ROBERT | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-031 | 179.00 | CL | |
| 201401177401 | CLARA | ROBERT | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-001 | 179.00 | CL | |
| 201401177301 | S CLAIBORNE AV | SONIAT | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-025 | 179.00 | CL | |
| 201401177201 | ROBERT | S CLAIBORNE AV | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-022 | 368.00 | CL | |
| 201401177101 | CADIZ | CONSTANCE | () 05/02/2014 | () 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-006 | 598.00 | CL | |
| 201401177001 | LEAKE AV | NAPOLEON AV | () 05/02/2014 | () 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-012 | | CL | |
| 201401176901 | TCHOUPITOULAS | VALENCE | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-002 | 487.60 | CL | |
| 201401176801 | CADIZ | TCHOUPITOULAS | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-002 | 179.00 | CL | |
| 201401176701 | S LIBERTY | ROBERT | () 05/02/2014 | () 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-065 | 179.00 | CL | |
| 201401176601 | SONIAT | LASALLE | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-059 | 179.00 | CL | |
| 201401176501 | CONSTANCE | LYONS | () 05/02/2014 | () 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-042 | 570.40 | CL | |
| 201401176401 | VALENCE | TCHOUPITOULAS | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-032 | 179.00 | CL | |
| 201401176301 | ROBERT | S LIBERTY | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-041 | 506.00 | CL | |
| 201401176201 | COLISEUM | VALMONT | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-012 | 368.00 | CL | |
| 201401176101 | ROBERT | ST CHARLES AV | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-038 | 179.00 | CL | |
| 201401176001 | ROBERT | ST CHARLES AV | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-033 | 179.00 | CL | |
| 201401175901 | BARONNE | SONIAT | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-024 | 179.00 | CL | |
| 201401175801 | ST CHARLES AV | DUFOSSAT | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-021 | 460.00 | CL | |
| 201401175701 | PITT | DUFOSSAT | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-011 | 552.00 | CL | |
| 201401175601 | BLANC PL | DUFOSSAT | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-008 | 432.40 | CL | |
| 201401175501 | SONIAT | LOYOLA AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-028 | 179.00 | CL | |
| 201401175401 | SONIAT | DRYADES | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-025 | 506.00 | CL | |
| 201401175301 | ROBERT | DANNEEL | () 05/02/2014 | () 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-022 | 506.00 | CL | |
| 201401175201 | SONIAT | ST CHARLES AV | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-040 | 368.00 | CL | |
| 201401175101 | LOYOLA AV | DUFOSSAT | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-016 | 598.00 | CL | |
| 201401175001 | SONIAT | DANNEEL | () 05/02/2014 | () 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-012 | 1,179.00 | CL | |
| 201401174901 | CLARA | NASHVILLE AV | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-018 | 179.00 | CL | |
| 201401174801 | PERRIER | DUFOSSAT | () 05/02/2014 | () 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-020 | 179.00 | CL | |
| 201401174701 | MAGNOLIA | NASHVILLE AV | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-015 | 460.00 | CL | |
| 201401174601 | MAGNOLIA | JOSEPH | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-012 | 506.00 | CL | |
| 201401174501 | ANNUNCIATION | ROBERT | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-041 | 598.00 | CL | |
| 201401174401 | LEAKE AV | SONIAT | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-013 | 179.00 | CL | |
| 201401174301 | LYONS | S FRONT | () 05/02/2014 | () 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-005 | 515.20 | CL | |
| 201401174201 | LEAKE AV | BELLECASTLE | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-005 | 179.00 | CL | |
| 201401174101 | JOSEPH | CUCULLU | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-046 | 368.00 | CL | |
| 201401174001 | CUCULLU | OCTAVIA | () 05/02/2014 | () 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-042 | | CL | |
| 201401173901 | PERRIER | SONIAT | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-058 | 179.00 | CL | |
| 201401173801 | PRYTANIA | SONIAT | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-055 | 179.00 | CL | |
| 201401173701 | SONIAT | MAGAZINE | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-046 | 179.00 | CL | |
| 201401173601 | PERRIER | SONIAT | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-036 | 179.00 | CL | |
| 201401173501 | OCTAVIA | WILLOW | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-024 | | CL | |
| 201401173401 | S ROBERTSON | JOSEPH | 05/02/2014 | 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-004 | 552.00 | CL | |
| 201401173201 | JEFFERSON AV | DRYADES | 05/02/2014 | 05/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-039 | | CL | |
| 201401173101 | NASHVILLE AV | DANNEEL | 05/02/2014 | 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-034 | 644.00 | CL | |
| 201401173001 | LOYOLA AV | EVERETT PL | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-027 | 179.00 | CL | |
| 201401172801 | NASHVILLE AV | S ROBERTSON | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-036 | 524.40 | CL | |
| 201401172701 | RICHMOND PL | FRERET | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-032 | 179.00 | CL | |
| 201401172601 | S LIBERTY | OCTAVIA | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-025 | 644.00 | CL | |
| 201401172501 | OCTAVIA | FRERET | 05/02/2014 | 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-020 | 395.60 | CL | |
| 201401172401 | FRERET | JOSEPH | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-014 | 414.00 | CL | |
| 201401172301 | WILLOW | JOSEPH | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-033 | 552.00 | CL | |
| 201401159301 | TCHOUPITOULAS | EXPOSITION BL | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-006 | 395.60 | CL | |
| 201401159101 | TCHOUPITOULAS | CALHOUN | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 066-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 066-002 | 179.00 | CL | |
| 201401159001 | MAGAZINE | EXPOSITION BL | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-003 | 368.00 | CL | |
| 201401158901 | MAGAZINE | EXPOSITION BL | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 062-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 062-002 | 179.00 | CL | |
| 201401093701 | PATTON | STATE | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-062 | 179.00 | CL | |
| 201401093601 | STATE | CONSTANCE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-057 | 179.00 | CL | |
| 201401093501 | WEBSTER | ANNUNCIATION | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-047 | 179.00 | CL | |
| 201401093401 | MAGAZINE | EXPOSITION BL | () 05/02/2014 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-040 | | CL | |
| 201401093301 | JEFFERSON AV | GARFIELD | () 05/02/2014 | () 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-040 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401093201 | PITT | OCTAVIA | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-032 | 179.00 | CL | |
| 201401093101 | GARFIELD | OCTAVIA | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-028 | 368.00 | CL | |
| 201401093001 | PITT | JOSEPH | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-025 | 892.40 | CL | |
| 201401092801 | JEFFERSON AV | COLISEUM | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-070 | 179.00 | CL | |
| 201401092601 | PATTON | NASHVILLE AV | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-025 | 179.00 | CL | |
| 201401092501 | JEFFERSON AV | LAUREL | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-021 | 368.00 | CL | |
| 201401092401 | ARABELLA | PATTON | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-010 | 1,048.80 | CL | |
| 201401092301 | ELEONORE | COLISEUM | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-031 | 552.00 | CL | |
| 201401092201 | ELEONORE | PERRIER | () 05/02/2014 | () 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-027 | 598.00 | CL | |
| 201401092101 | CAMP | JOSEPH | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-023 | 460.00 | CL | |
| 201401091901 | NASHVILLE AV | CHESTNUT | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-011 | 460.00 | CL | |
| 201401091801 | NASHVILLE AV | COLISEUM | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-008 | 179.00 | CL | |
| 201401091701 | PERRIER | JEFFERSON AV | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-064 | 368.00 | CL | |
| 201401091601 | PRYTANIA | OCTAVIA | 05/02/2014 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-060 | | CL | |
| 201401091401 | OCTAVIA | CHESTNUT | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-048 | 552.00 | CL | |
| 201401091301 | ELEONORE | CONSTANCE | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-040 | 625.60 | CL | |
| 201401091201 | JEFFERSON AV | S MIRO | 05/02/2014 | 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-005 | 368.00 | CL | |
| 201401091101 | JEFFERSON AV | S MIRO | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-002 | | CL | |
| 201401091001 | JOSEPH | S GALVEZ | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-021 | 179.00 | CL | |
| 201401090901 | S PRIEUR | JEFFERSON AV | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-017 | 368.00 | CL | |
| 201401090801 | JEFFERSON AV | S PRIEUR | () 05/02/2014 | () 12/24/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-013 | | CL | |
| 201401090701 | JEFFERSON AV | TCHOUPITOULAS | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-023 | 179.00 | CL | |
| 201401090601 | ALONZO | TCHOUPITOULAS | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-013 | 179.00 | CL | |
| 201401090501 | S FRONT | NASHVILLE AV | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-009 | 179.00 | CL | |
| 201401090401 | ELEONORE | S FRONT | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-007 | 506.00 | CL | |
| 201401090301 | ARABELLA | TCHOUPITOULAS | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-003 | 524.40 | CL | |
| 201401090201 | JOSEPH | S GALVEZ | () 05/02/2014 | () 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-013 | | CL | |
| 201401090101 | CLARE CT | JEFFERSON AV | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-051 | 552.00 | CL | |
| 201401090001 | CONSTANCE | ELEONORE | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-045 | 179.00 | CL | |
| 201401089901 | PALMER AV | S JOHNSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-026 | 179.00 | CL | |
| 201401089801 | CROMWELL PL | CALHOUN | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-033 | 432.40 | CL | |
| 201401089701 | FRERET | CALHOUN | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-029 | 179.00 | CL | |
| 201401089601 | PALMER AV | STORY | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-018 | 179.00 | CL | |
| 201401089501 | STATE | DELORD | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-014 | 506.00 | CL | |
| 201401089301 | OCTAVIA | STORY | 05/02/2014 | 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-001 | | CL | |
| 201401089201 | DELORD | FOUCHER | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-034 | 179.00 | CL | |
| 201401089101 | DELORD | STATE | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-024 | 179.00 | CL | |
| 201401089001 | CALHOUN | S CLAIBORNE AV | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-047 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-047 | 179.00 | CL | |
| 201401088901 | CALHOUN | STORY | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-043 | 179.00 | CL | |
| 201401088801 | CALHOUN | PERRIER | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-037 | 460.00 | CL | |
| 201401088701 | CALHOUN | S PRIEUR | () 05/02/2014 | () 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-034 | 179.00 | CL | |
| 201401088601 | S JOHNSON | CALHOUN | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-031 | 179.00 | CL | |
| 201401088501 | PALMER AV | S ROBERTSON | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-038 | 179.00 | CL | |
| 201401088401 | HENRY CLAY AV | BENJAMIN | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-018 | 552.00 | CL | |
| 201401088301 | ST CHARLES AV | PALMER AV | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-007 | 524.40 | CL | |
| 201401088201 | HENRY CLAY AV | PITT | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-036 | 179.00 | CL | |
| 201401088101 | PRYTANIA | WEBSTER | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-032 | 736.00 | CL | |
| 201401088001 | PITT | WEBSTER | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-029 | 179.00 | CL | |
| 201401087901 | FRERET | PALMER AV | () 05/02/2014 | () 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-015 | 708.40 | CL | |
| 201401087801 | PALMER AV | S ROBERTSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-008 | 179.00 | CL | |
| 201401087701 | STATE | S ROBERTSON | () 05/02/2014 | () 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 071-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 071-001 | 920.00 | CL | |
| 201401087601 | PALMER AV | LOYOLA AV | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-039 | 552.00 | CL | |
| 201401087501 | CALHOUN | LOYOLA AV | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-034 | 179.00 | CL | |
| 201401087401 | MAGNOLIA | PALMER AV | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-011 | 179.00 | CL | |
| 201401087301 | STATE | DELORD | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-007 | 644.00 | CL | |
| 201401087201 | CLARA | STATE | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-002 | 179.00 | CL | |
| 201401087101 | CORALIE | EXPOSITION BL | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 070-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 070-023 | 179.00 | CL | |
| 201401086901 | HOLIDAY AL | BENJAMIN | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-011 | 414.00 | CL | |
| 201401086801 | HURST | HENRY CLAY AV | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-005 | 179.00 | CL | |
| 201401086701 | BENJAMIN | STATE | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 069-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 069-002 | 920.00 | CL | |
| 201401086601 | CHESTNUT | WEBSTER | () 05/02/2014 | () 11/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-053 | | CL | |
| 201401086501 | CHESTNUT | ELEONORE | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-045 | 179.00 | CL | |
| 201401086401 | PERRIER | ELEONORE | () 05/02/2014 | () 01/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-039 | | CL | |
| 201401086301 | CALHOUN | LAUREL | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-028 | 625.60 | CL | |
| 201401086201 | HENRY CLAY AV | LAUREL | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-023 | 533.60 | CL | |
| 201401086101 | WEBSTER | CONSTANCE | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-015 | 179.00 | CL | |
| 201401086001 | STATE | CONSTANCE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-007 | 179.00 | CL | |
| 201401085901 | MAGAZINE | HENRY CLAY AV | () 05/02/2014 | () 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-002 | | CL | |
| 201401126401 | TOLEDANO | S MIRO | () 05/02/2014 | () 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-046 | | CL | |
| 201401126301 | LOUISIANA AV PK | S TONTI | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-043 | 179.00 | CL | |
| 201401126101 | TOLEDANO | S JOHNSON | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-051 | 179.00 | CL | |
| 201401126001 | TOLEDANO | S CLAIBORNE AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-049 | 179.00 | CL | |
| 201401125901 | S CLAIBORNE AV | TOLEDANO | () 05/02/2014 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-045 | | CL | |
| 201401125401 | TOLEDANO | S BROAD | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-074 | 179.00 | CL | |
| 201401115701 | DANNEEL | DELACHAISE | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-023 | 179.00 | CL | |
| 201401115601 | PENISTON | MAGNOLIA | () 05/02/2014 | () 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-002 | | CL | |
| 201401115501 | AMELIA | DRYADES | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-047 | 179.00 | CL | |
| 201401115401 | LOUISIANA AV | WILLOW LN | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-054 | 179.00 | CL | |
| 201401115301 | LOUISIANA AV | CLARA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-050 | 179.00 | CL | |
| 201401115201 | PENISTON | MAGNOLIA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-046 | 179.00 | CL | |
| 201401115101 | HARMONY | PRYTANIA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-044 | 179.00 | CL | |
| 201401115001 | DELACHAISE | S LIBERTY | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-036 | 179.00 | CL | |
| 201401114901 | TOLEDANO | DRYADES | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-012 | 179.00 | CL | |
| 201401114801 | TOLEDANO | S SARATOGA | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-004 | 179.00 | CL | |
| 201401114701 | CARONDELET | TOLEDANO | 05/02/2014 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 120-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 120-031 | | CL | |
| 201401114601 | LOUISIANA AV | S CLAIBORNE AV | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-057 | 179.00 | CL | |
| 201401114501 | AMELIA | CLARA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-069 | 179.00 | CL | |
| 201401114401 | FRERET | PENISTON | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-007 | 179.00 | CL | |
| 201401114301 | ANTONINE | ST CHARLES AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-017 | 179.00 | CL | |
| 201401114201 | AMELIA | PITT | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-050 | 460.00 | CL | |
| 201401114101 | PENISTON | PRYTANIA | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-043 | 395.60 | CL | |
| 201401114001 | ST CHARLES AV | PENISTON | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-040 | 179.00 | CL | |
| 201401113901 | PITT | PENISTON | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-037 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401113801 | ST CHARLES AV | AMELIA | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-017 | 179.00 | CL | |
| 201401113701 | DRYADES | LOUISIANA AV | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-021 | 179.00 | CL | |
| 201401113601 | LOUISIANA AV | DANNEEL | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-017 | 179.00 | CL | |
| 201401113501 | S SARATOGA | FOUCHER | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-014 | 179.00 | CL | |
| 201401113401 | S SARATOGA | DELACHAISE | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-012 | 179.00 | CL | |
| 201401113301 | LOUISIANA AV | S SARATOGA | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-009 | 179.00 | CL | |
| 201401113201 | DELACHAISE | FRERET | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-022 | 179.00 | CL | |
| 201401113101 | PENISTON | LASALLE | () 05/02/2014 | () 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-010 | | CL | |
| 201401113001 | ANNUNCIATION | ANTONINE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-061 | 552.00 | CL | |
| 201401112901 | S JOHNSON | MILAN | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-040 | 179.00 | CL | |
| 201401112801 | GEN TAYLOR | S JOHNSON | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-038 | 179.00 | CL | |
| 201401112701 | S TONTI | MILAN | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-035 | 179.00 | CL | |
| 201401112601 | MAGAZINE | ANTONINE | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-051 | 179.00 | CL | |
| 201401112501 | TCHOUPITOULAS | PENISTON | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 111-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 111-002 | 179.00 | CL | |
| 201401112401 | S ROCHEBLAVE | NAPOLEON AV | () 05/02/2014 | () 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-028 | | CL | |
| 201401112301 | S BROAD | NAPOLEON AV | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-025 | 179.00 | CL | |
| 201401112201 | S DORGENOIS | GEN TAYLOR | () 05/02/2014 | () 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-020 | | CL | |
| 201401112101 | AMELIA | MAGAZINE | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-056 | 460.00 | CL | |
| 201401112001 | CHESTNUT | PENISTON | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-050 | 179.00 | CL | |
| 201401111901 | PERRIER | AMELIA | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-046 | 179.00 | CL | |
| 201401111801 | CONSTANCE | PENISTON | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-053 | 552.00 | CL | |
| 201401111701 | PENISTON | PERRIER | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-040 | 179.00 | CL | |
| 201401111601 | GEN PERSHING | S ROCHEBLAVE | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-001 | 179.00 | CL | |
| 201401111501 | GEN TAYLOR | WILLOW | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-056 | 179.00 | CL | |
| 201401111401 | CLARA | GEN TAYLOR | () 05/02/2014 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-053 | | CL | |
| 201401111301 | S DERBIGNY | DELACHAISE | 05/02/2014 | 09/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-033 | 552.00 | CL | |
| 201401111201 | S ROMAN | DELACHAISE | 05/02/2014 | 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-028 | 874.00 | CL | |
| 201401111101 | GEN TAYLOR | S PRIEUR | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-025 | 179.00 | CL | |
| 201401111001 | S ROMAN | GEN TAYLOR | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-021 | 179.00 | CL | |
| 201401110901 | S DERBIGNY | GEN TAYLOR | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-016 | 179.00 | CL | |
| 201401110801 | GEN TAYLOR | S TONTI | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-022 | 179.00 | CL | |
| 201401110701 | S GALVEZ | GEN TAYLOR | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-013 | 828.00 | CL | |
| 201401110601 | S GALVEZ | NAPOLEON AV | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-010 | 179.00 | CL | |
| 201401110501 | S JOHNSON | MILAN | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-007 | 460.00 | CL | |
| 201401110401 | NAPOLEON AV | S ROMAN | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-046 | 179.00 | CL | |
| 201401110301 | S ROCHEBLAVE | GEN TAYLOR | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-006 | 368.00 | CL | |
| 201401110201 | GEN TAYLOR | CLARA | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-058 | 179.00 | CL | |
| 201401110101 | PITT | GEN PERSHING | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-054 | 524.40 | CL | |
| 201401110001 | GEN TAYLOR | S LIBERTY | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-026 | 708.40 | CL | |
| 201401109901 | MARENGO | LASALLE | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-013 | | CL | |
| 201401109801 | MILAN | FRERET | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-006 | 179.00 | CL | |
| 201401109701 | S ROBERTSON | GEN TAYLOR | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-002 | | CL | |
| 201401109601 | LOYOLA AV | NAPOLEON AV | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-043 | 179.00 | CL | |
| 201401109401 | CLARA | GEN PERSHING | () 05/02/2014 | () 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-030 | 1,039.60 | CL | |
| 201401109301 | NAPOLEON AV | FRERET | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-031 | 179.00 | CL | |
| 201401109201 | S CLAIBORNE AV | GEN TAYLOR | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-021 | 179.00 | CL | |
| 201401109101 | WILLOW | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-016 | 179.00 | CL | |
| 201401109001 | S DERBIGNY | NAPOLEON AV | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-004 | 460.00 | CL | |
| 201401108901 | GEN PERSHING | S CLAIBORNE AV | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-001 | 179.00 | CL | |
| 201401108801 | PITT | MARENGO | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-057 | 179.00 | CL | |
| 201401107901 | MARENGO | DRYADES | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-015 | 179.00 | CL | |
| 201401107801 | DANNEEL | CONSTANTINOPLE | () 05/02/2014 | () 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-006 | 644.00 | CL | |
| 201401107701 | GEN TAYLOR | LOYOLA AV | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-001 | 892.40 | CL | |
| 201401107601 | CONSTANTINOPLE | BARONNE | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-062 | 414.00 | CL | |
| 201401056701 | CALHOUN | CLARA | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-037 | 179.00 | CL | |
| 201401056601 | CALHOUN | WILLOW | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-036 | 552.00 | CL | |
| 201401056501 | MAGNOLIA | CALHOUN | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-029 | 506.00 | CL | |
| 201401056401 | CLARA | CALHOUN | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-026 | 179.00 | CL | |
| 201401056301 | PALMER AV | DELORD | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-023 | 179.00 | CL | |
| 201401056201 | PALMER AV | CLARA | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-020 | 368.00 | CL | |
| 201401056101 | WILLOW | PALMER AV | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-019 | 828.00 | CL | |
| 201401056001 | CLARA | PALMER AV | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-017 | 179.00 | CL | |
| 201401055901 | PALMER AV | CLARA | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-016 | 179.00 | CL | |
| 201401055801 | MAGNOLIA | CALHOUN | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 072-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 072-014 | 179.00 | CL | |
| 201401055701 | STATE | S CLAIBORNE AV | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-046 | 368.00 | CL | |
| 201401055601 | CALHOUN | BARRETT | () 05/02/2014 | () 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-045 | 179.00 | CL | |
| 201401055501 | CALHOUN | BARRETT | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-042 | 368.00 | CL | |
| 201401055401 | CALHOUN | S JOHNSON | () 05/02/2014 | () 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-039 | 179.00 | CL | |
| 201401055301 | BARRETT | CALHOUN | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-036 | 179.00 | CL | |
| 201401055201 | BARRETT | CALHOUN | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-035 | 179.00 | CL | |
| 201401055101 | BARRETT | CALHOUN | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-033 | 179.00 | CL | |
| 201401055001 | CALHOUN | S CLAIBORNE AV | () 05/02/2014 | () 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-032 | 179.00 | CL | |
| 201401054901 | CALHOUN | S CLAIBORNE AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-030 | 179.00 | CL | |
| 201401054801 | S JOHNSON | CALHOUN | () 05/02/2014 | () 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-029 | 179.00 | CL | |
| 201401054701 | S PRIEUR | CALHOUN | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-027 | 179.00 | CL | |
| 201401054601 | PALMER AV | PERRIER | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-025 | 179.00 | CL | |
| 201401054501 | PALMER AV | PERRIER | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-023 | | CL | |
| 201401054401 | BARRETT | PALMER AV | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-022 | 179.00 | CL | |
| 201401054301 | PALMER AV | BARRETT | () 05/02/2014 | () 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-021 | 179.00 | CL | |
| 201401054201 | PALMER AV | STORY | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-020 | 179.00 | CL | |
| 201401054101 | S GALVEZ | OCTAVIA | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-006 | 179.00 | CL | |
| 201401054001 | S GALVEZ | JEFFERSON AV | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-004 | | CL | |
| 201401053901 | S GALVEZ | JEFFERSON AV | () 05/02/2014 | () 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-003 | | CL | |
| 201401053801 | S GALVEZ | JEFFERSON AV | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-001 | 179.00 | CL | |
| 201401053701 | CALHOUN | S CLAIBORNE AV | () 05/02/2014 | () 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-048 | | CL | |
| 201401053601 | JEFFERSON AV | S CLAIBORNE AV | 05/02/2014 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-020 | | CL | |
| 201401053501 | JEFFERSON AV | S PRIEUR | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-018 | 368.00 | CL | |
| 201401053401 | JEFFERSON AV | S CLAIBORNE AV | 05/02/2014 | 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-015 | 552.00 | CL | |
| 201401053301 | S PRIEUR | OCTAVIA | 05/02/2014 | 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-014 | 179.00 | CL | |
| 201401053201 | S JOHNSON | OCTAVIA | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-012 | 598.00 | CL | |
| 201401053101 | JEFFERSON AV | S JOHNSON | 05/02/2014 | 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-011 | | CL | |
| 201401053001 | OCTAVIA | S CLAIBORNE AV | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-009 | 506.00 | CL | |
| 201401052901 | NASHVILLE AV | S CLAIBORNE AV | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-005 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401052801 | S JOHNSON | NASHVILLE AV | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-003 | 179.00 | CL | |
| 201401052701 | S JOHNSON | JOSEPH | 05/02/2014 | 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 074-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 074-002 | 179.00 | CL | |
| 201401052601 | S CLAIBORNE AV | CALHOUN | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 073-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 073-049 | | CL | |
| 201401052501 | JEFFERSON AV | TCHOUPITOULAS | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-024 | 179.00 | CL | |
| 201401052401 | OCTAVIA | LEAKE AV | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-017 | 179.00 | CL | |
| 201401052301 | TCHOUPITOULAS | ALONZO | 05/02/2014 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-014 | | CL | |
| 201401052201 | ALONZO | S FRONT | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-011 | 179.00 | CL | |
| 201401052101 | TCHOUPITOULAS | ALONZO | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-010 | 368.00 | CL | |
| 201401052001 | S GALVEZ | JOSEPH | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-007 | 552.00 | CL | |
| 201401051901 | S FRONT | ALONZO | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-008 | 179.00 | CL | |
| 201401051801 | ELEONORE | TCHOUPITOULAS | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-006 | 368.00 | CL | |
| 201401051701 | ARABELLA | LEAKE AV | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-005 | 552.00 | CL | |
| 201401051601 | NASHVILLE AV | TCHOUPITOULAS | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-001 | 671.60 | CL | |
| 201401051501 | JOSEPH | S TONTI | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-014 | 179.00 | CL | |
| 201401051401 | S MIRO | JOSEPH | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-012 | 552.00 | CL | |
| 201401051301 | OCTAVIA | S TONTI | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-011 | 179.00 | CL | |
| 201401051201 | JEFFERSON AV | S TONTI | () 05/02/2014 | () 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-010 | | CL | |
| 201401051101 | S MIRO | JEFFERSON AV | () 05/02/2014 | () 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-009 | | CL | |
| 201401051001 | OCTAVIA | S MIRO | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 075-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 075-008 | 179.00 | CL | |
| 201401050901 | JOSEPH | CONSTANCE | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-055 | 460.00 | CL | |
| 201401050801 | JEFFERSON AV | ANNUNCIATION | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-050 | 179.00 | CL | |
| 201401050701 | LAUREL | JEFFERSON AV | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-049 | | CL | |
| 201401050601 | ELEONORE | CONSTANCE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-044 | 552.00 | CL | |
| 201401050501 | ELEONORE | MAGAZINE | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-042 | 179.00 | CL | |
| 201401050401 | PATTON | ELEONORE | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-035 | 179.00 | CL | |
| 201401050301 | PATTON | ELEONORE | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-034 | 179.00 | CL | |
| 201401050201 | JOSEPH | TCHOUPITOULAS | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 078-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 078-025 | 179.00 | CL | |
| 201401050101 | JEFFERSON AV | CONSTANCE | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-022 | 179.00 | CL | |
| 201401050001 | JOSEPH | CONSTANCE | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-012 | 616.40 | CL | |
| 201401049901 | PATTON | JOSEPH | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-011 | 920.00 | CL | |
| 201401049801 | NASHVILLE AV | PATTON | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-009 | 432.40 | CL | |
| 201401049701 | CONSTANCE | NASHVILLE AV | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-008 | 179.00 | CL | |
| 201401045701 | WEBSTER | PERRIER | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-001 | 800.40 | CL | |
| 201401045601 | CONSTANCE | STATE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-061 | 179.00 | CL | |
| 201401045501 | STATE | CONSTANCE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-060 | 179.00 | CL | |
| 201401045401 | MAGAZINE | STATE | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-059 | 179.00 | CL | |
| 201401045301 | PATTON | STATE | () 05/02/2014 | () 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-056 | | CL | |
| 201401045201 | ANNUNCIATION | WEBSTER | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-049 | 179.00 | CL | |
| 201401045101 | HENRY CLAY AV | ANNUNCIATION | 05/02/2014 | 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-046 | 487.60 | CL | |
| 201401045001 | EXPOSITION BL | CONSTANCE | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-042 | 179.00 | CL | |
| 201401044901 | MAGAZINE | CALHOUN | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-039 | 552.00 | CL | |
| 201401047701 | OCTAVIA | PERRIER | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-063 | 460.00 | CL | |
| 201401047601 | PRYTANIA | JEFFERSON AV | 05/02/2014 | 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-061 | | CL | |
| 201401047501 | OCTAVIA | PERRIER | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-059 | 179.00 | CL | |
| 201401047401 | PRYTANIA | OCTAVIA | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-058 | | CL | |
| 201401047101 | CHESTNUT | JOSEPH | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-049 | 179.00 | CL | |
| 201401047001 | COLISEUM | JEFFERSON AV | 05/02/2014 | 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-047 | | CL | |
| 201401046901 | OCTAVIA | COLISEUM | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-046 | 506.00 | CL | |
| 201401046801 | PERRIER | JEFFERSON AV | 05/02/2014 | 04/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-044 | | CL | |
| 201401046701 | PERRIER | OCTAVIA | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-043 | 598.00 | CL | |
| 201401048701 | CHESTNUT | JOSEPH | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-018 | 179.00 | CL | |
| 201401048601 | ARABELLA | CHESTNUT | 05/02/2014 | 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-014 | 828.00 | CL | |
| 201401048501 | COLISEUM | JOSEPH | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-012 | 460.00 | CL | |
| 201401048401 | COLISEUM | NASHVILLE AV | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-010 | 179.00 | CL | |
| 201401048301 | ARABELLA | COLISEUM | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-009 | 772.80 | CL | |
| 201401048201 | PERRIER | NASHVILLE AV | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-007 | 179.00 | CL | |
| 201401048101 | ARABELLA | PERRIER | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-006 | 179.00 | CL | |
| 201401047901 | OCTAVIA | CONSTANCE | 05/02/2014 | 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-058 | | CL | |
| 201401047801 | JEFFERSON AV | CONSTANCE | 05/02/2014 | 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-057 | | CL | |
| 201401049601 | ARABELLA | CONSTANCE | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-007 | 947.60 | CL | |
| 201401049501 | CONSTANCE | NASHVILLE AV | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-005 | 644.00 | CL | |
| 201401049401 | ARABELLA | CONSTANCE | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 079-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 079-004 | 993.60 | CL | |
| 201401049301 | NASHVILLE AV | COLISEUM | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-029 | 179.00 | CL | |
| 201401049201 | PERRIER | NASHVILLE AV | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-028 | 179.00 | CL | |
| 201401049101 | PERRIER | NASHVILLE AV | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-026 | 179.00 | CL | |
| 201401049001 | ELEONORE | PERRIER | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-025 | 664.00 | CL | |
| 201401048901 | CAMP | NASHVILLE AV | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-022 | 179.00 | CL | |
| 201401048801 | JOSEPH | CAMP | () 05/02/2014 | () 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-020 | 179.00 | CL | |
| 201401046601 | PERRIER | JOSEPH | () 05/02/2014 | () 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-040 | 644.00 | CL | |
| 201401046501 | NASHVILLE AV | PERRIER | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-039 | 179.00 | CL | |
| 201401046401 | NASHVILLE AV | CAMP | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-035 | 179.00 | CL | |
| 201401046301 | CHESTNUT | NASHVILLE AV | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-034 | 179.00 | CL | |
| 201401046201 | ELEONORE | CHESTNUT | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-032 | 552.00 | CL | |
| 201401046101 | CALHOUN | PERRIER | () 05/02/2014 | () 08/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-012 | 414.00 | CL | |
| 201401046001 | STATE | COLISEUM | () 05/02/2014 | () 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-007 | 179.00 | CL | |
| 201401045801 | PERRIER | STATE | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 068-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 068-006 | 368.00 | CL | |
| 201401044801 | CALHOUN | CONSTANCE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-037 | 644.00 | CL | |
| 201401044701 | CONSTANCE | EXPOSITION BL | () 05/02/2014 | () 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-036 | 460.00 | CL | |
| 201401044601 | CALHOUN | CONSTANCE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-035 | 552.00 | CL | |
| 201401044501 | ANNUNCIATION | EXPOSITION BL | () 05/02/2014 | () 08/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 067-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 067-033 | 552.00 | CL | |
| 201401044401 | JEFFERSON AV | ST CHARLES AV | () 05/02/2014 | () 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-041 | | CL | |
| 201401044201 | OCTAVIA | PRYTANIA | () 05/02/2014 | () 05/11/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-033 | | CL | |
| 201401044101 | JOSEPH | PITT | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-031 | 736.00 | CL | |
| 201401044001 | HURST | OCTAVIA | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-030 | 179.00 | CL | |
| 201401043801 | JOSEPH | PRYTANIA | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-024 | 460.00 | CL | |
| 201401043201 | JEFFERSON AV | PERRIER | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 080-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 080-068 | 179.00 | CL | |
| 201401043501 | ST CHARLES AV | OCTAVIA | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-004 | 552.00 | CL | |
| 201401043601 | PRYTANIA | JOSEPH | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-022 | 368.00 | CL | |
| 201401043701 | PITT | JOSEPH | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-023 | 800.40 | CL | |
| 201401043401 | JOSEPH | ST CHARLES AV | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-001 | 1,012.00 | CL | |
| 201502839901 | PERRIER | OCTAVIA | () 10/07/2015 | () 03/23/2015 | SMAIN | MWH-ID. 7463-749<br>POINT REPAIR 126' - 140' FROM SMH 080-043<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | COMPLETED POINT REPAIR 126' - 140' FROM SMH 080-043 | 12,400.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502840001 | PERRIER | OCTAVIA | () 10/07/2015 | () 03/23/2015 | SMAIN | MWH-ID. 7463-749<br>POINT REPAIR 20' - 32' FROM SMH 080-043<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | COMPLETED POINT REPAIR 20' - 32' FROM SMH 080-043 | 13,100.00 | CL | |
| 201502840101 | PERRIER | OCTAVIA | 10/07/2015 | 05/31/2015 | SMAIN | MWH-ID. 7463-749<br>POINT REPAIR 140' - 152' FROM SMH 080-043<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | COMPLETED POINT REPAIR 140' - 152' FROM SMH 080-043 | 10,000.00 | CL | |
| 201502840201 | PERRIER | OCTAVIA | 10/07/2015 | 03/23/2015 | SMAIN | MWH-ID. 7463-749<br>POINT REPAIR 154' - 166' FROM SMH 080-043<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | COMPLETED POINT REPAIR 154' - 166' FROM SMH 080-043 | 10,012.00 | CL | |
| 201101935601 | S GALVEZ | NAPOLEON AV | 11/09/2011 | 09/25/2014 | SMAIN | MWH-ID. 7463-107<br>REPLACE PIPE FOR LINE SEGMENT 099-005 TO 099-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-005 TO 099-004 | | CL | |
| 201101936201 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/14/2014 | SMAIN | MWH-ID. 7463-109<br>POINT REPAIR 0' TO 17' FROM SMH 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' TO 17' FROM SMH 110-027 | 8,960.00 | CL | |
| 201101936401 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/16/2014 | SMAIN | MWH-ID. 7463-109<br>POINT REPAIR 305' TO 326' FROM SMH 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 305' TO 326' FROM SMH 110-027 | 10,185.00 | CL | |
| 201101936601 | S ROCHEBLAVE | NAPOLEON AV | 11/09/2011 | 03/26/2014 | SLINE | MWH-ID. 7463-110<br>FULL LINING OF SMH 110-028 TO 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 110-028 TO 110-027 | 9,864.00 | CL | |
| 201101937101 | JENA | S ROCHEBLAVE | 11/09/2011 | 01/09/2015 | SLEAD | MWH-ID. 7463-111<br>SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 145' FROM SMH 110-030 | | CL | |
| 201101942901 | NAPOLEON AV | S TONTI | 11/10/2011 | 01/08/2015 | SLEAD | MWH-ID. 7463-121<br>SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 79' FROM SMH 099-029 | | CL | |
| 201101942801 | S CLAIBORNE AV | CADIZ | 11/10/2011 | 08/29/2014 | SMAIN | MWH-ID. 7463-120<br>REPLACE PIPE FOR LINE SEGMENT 098-017 TO 098-015<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 098-017 TO 098-015 | 68,330.00 | CL | |
| 201101939001 | CADIZ | S ROCHEBLAVE | 11/09/2011 | 03/25/2014 | SMAIN | MWH-ID. 7463-118<br>REPLACE PIPE FOR LINE SEGMENT 099-039 TO 099-038<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-039 TO 099-038 | 63,286.00 | CL | |
| 201101938901 | S JOHNSON | ROBERT | 11/09/2011 | 04/22/2014 | SMAIN | MWH-ID. 7463-117<br>REPLACE PIPE FOR LINE SEGMENT 099-012 TO 099-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-012 TO 099-011 | 82,525.00 | CL | |
| 201101938801 | CADIZ | S CLAIBORNE AV | 11/09/2011 | 06/28/2014 | SMAIN | MWH-ID. 7463-116<br>REPLACE PIPE FOR LINE SEGMENT 098-018 TO 098-013<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 098-018 TO 098-013 | 70,814.00 | CL | |
| 201101938701 | S DERBIGNY | NAPOLEON AV | 11/09/2011 | 05/13/2014 | SMAIN | MWH-ID. 7463-115<br>REPLACE PIPE FOR LINE SEGMENT 098-011 TO 098-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 098-011 TO 098-010 | 68,000.00 | CL | |
| 201101938601 | CADIZ | S ROCHEBLAVE | 11/09/2011 | 06/12/2014 | SMAIN | MWH-ID. 7463-114<br>REPLACE PIPE FOR LINE SEGMENT 098-010 TO 098-006<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 098-010 TO 098-006 | 76,901.00 | CL | |
| 201101938501 | CADIZ | S ROCHEBLAVE | 11/09/2011 | 03/25/2014 | SMAIN | MWH-ID. 7463-113<br>REPLACE PIPE FOR LINE SEGMENT 110-033 TO 110-031<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 110-033 TO 110-031 | 37,242.00 | CL | |
| 201101938401 | JENA | JENA | () 11/09/2011 | () 06/12/2014 | SLINE | MWH-ID. 7463-112<br>FULL LINING OF SMH 110-031 TO 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 110-031 TO 110-027 | 9,283.00 | CL | |
| 201401000901 | PITT | NAPOLEON AV | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-060 | 368.00 | CL | |
| 201401000801 | PITT | CONSTANTINOPLE | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-058 | 368.00 | CL | |
| 201401000701 | MILAN | PITT | () 05/02/2014 | () 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-056 | 690.00 | CL | |
| 201401000601 | PITT | NAPOLEON AV | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-055 | 460.00 | CL | |
| 201401000501 | PITT | MARENGO | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-053 | 368.00 | CL | |
| 201401000401 | MILAN | PITT | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-052 | 736.00 | CL | |
| 201401000301 | NAPOLEON AV | PITT | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-051 | 368.00 | CL | |
| 201401000201 | ST CHARLES AV | GEN PERSHING | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-049 | 552.00 | CL | |
| 201401000101 | GEN PERSHING | PITT | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-048 | 179.00 | CL | |
| 201401000001 | GEN PERSHING | S ROBERTSON | () 05/02/2014 | () 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-028 | 828.00 | CL | |
| 201400999901 | S LIBERTY | NAPOLEON AV | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-024 | 487.60 | CL | |
| 201400999801 | GEN TAYLOR | S LIBERTY | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-017 | 179.00 | CL | |
| 201400999701 | FRERET | GEN TAYLOR | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-011 | 179.00 | CL | |
| 201400999601 | FRERET | MILAN | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-008 | 179.00 | CL | |
| 201400999501 | LOYOLA AV | GEN PERSHING | () 05/02/2014 | () 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-017 | 460.00 | CL | |
| 201400999401 | GEN TAYLOR | FRERET | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-004 | 179.00 | CL | |
| 201400999301 | NAPOLEON AV | LOYOLA AV | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-045 | 179.00 | CL | |
| 201400999201 | GEN PERSHING | S SARATOGA | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-044 | 179.00 | CL | |
| 201400999101 | GEN PERSHING | S SARATOGA | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-041 | 179.00 | CL | |
| 201400999001 | DRYADES | NAPOLEON AV | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-039 | 179.00 | CL | |
| 201400998901 | GEN PERSHING | DRYADES | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-034 | 179.00 | CL | |
| 201400998801 | NAPOLEON AV | DRYADES | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-033 | 179.00 | CL | |
| 201400998701 | DANNEEL | NAPOLEON AV | () 05/02/2014 | () 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-032 | | CL | |
| 201400998601 | S SARATOGA | GEN PERSHING | () 05/02/2014 | () 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-023 | | CL | |
| 201400998501 | S SARATOGA | GEN PERSHING | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-021 | 179.00 | CL | |
| 201400998401 | NAPOLEON AV | S CLAIBORNE AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-039 | 179.00 | CL | |
| 201400998301 | MAGNOLIA | MILAN | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-033 | 179.00 | CL | |
| 201400998201 | GEN PERSHING | MAGNOLIA | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-032 | 828.00 | CL | |
| 201400998101 | S CLAIBORNE AV | GEN PERSHING | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-029 | 524.40 | CL | |
| 201400998001 | S CLAIBORNE AV | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-024 | 179.00 | CL | |
| 201400997901 | S CLAIBORNE AV | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-023 | 179.00 | CL | |
| 201400997801 | S CLAIBORNE AV | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-022 | 179.00 | CL | |
| 201400997701 | S CLAIBORNE AV | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-020 | 179.00 | CL | |
| 201400997601 | GEN TAYLOR | S CLAIBORNE AV | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-017 | 179.00 | CL | |
| 201400997501 | WILLOW | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-014 | 179.00 | CL | |
| 201400997401 | MARENGO | S LIBERTY | 05/02/2014 | 01/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-044 | | CL | |
| 201400997301 | GEN PERSHING | S LIBERTY | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-041 | 460.00 | CL | |
| 201400997201 | FRERET | MILAN | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-036 | 395.60 | CL | |
| 201400997101 | FRERET | NAPOLEON AV | 05/02/2014 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-034 | | CL | |
| 201400997001 | GEN PERSHING | FRERET | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-033 | 736.00 | CL | |
| 201400996901 | S ROBERTSON | MILAN | 05/02/2014 | 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 106-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 106-032 | | CL | |
| 201400996801 | NAPOLEON AV | S ROMAN | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-005 | 414.00 | CL | |
| 201400996701 | NAPOLEON AV | S DERBIGNY | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-003 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400996601 | S CLAIBORNE AV | NAPOLEON AV | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-002 | 179.00 | CL | |
| 201400996501 | GEN TAYLOR | MAGNOLIA | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-060 | 179.00 | CL | |
| 201400996401 | GEN TAYLOR | CLARA | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-059 | 179.00 | CL | |
| 201400996301 | WILLOW | GEN PERSHING | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-041 | 179.00 | CL | |
| 201400996201 | CLARA | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-057 | 179.00 | CL | |
| 201400996101 | CLARA | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-055 | 179.00 | CL | |
| 201400996001 | CLARA | GEN TAYLOR | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-054 | 179.00 | CL | |
| 201400995901 | GEN PERSHING | S CLAIBORNE AV | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-050 | 179.00 | CL | |
| 201400995801 | WILLOW | GEN PERSHING | 05/02/2014 | 03/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-049 | | CL | |
| 201400995701 | GEN PERSHING | CLARA | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-047 | 179.00 | CL | |
| 201400995601 | GEN PERSHING | WILLOW | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-045 | 1,076.40 | CL | |
| 201400995501 | GEN PERSHING | CLARA | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-044 | 179.00 | CL | |
| 201400995401 | WILLOW | GEN PERSHING | () 05/02/2014 | () 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-043 | 506.00 | CL | |
| 201400995301 | GEN PERSHING | S CLAIBORNE AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 107-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 107-042 | 179.00 | CL | |
| 201400995201 | GEN TAYLOR | S CLAIBORNE AV | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-034 | 179.00 | CL | |
| 201400995101 | S DERBIGNY | GEN TAYLOR | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-032 | 179.00 | CL | |
| 201400995001 | DELACHAISE | S DERBIGNY | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-030 | 179.00 | CL | |
| 201400994901 | DELACHAISE | S JOHNSON | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-027 | 179.00 | CL | |
| 201400994801 | S PRIEUR | DELACHAISE | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-026 | 179.00 | CL | |
| 201400994701 | S CLAIBORNE AV | MILAN | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-006 | 179.00 | CL | |
| 201400994601 | S ROMAN | GEN TAYLOR | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-024 | 179.00 | CL | |
| 201400994501 | MILAN | S PRIEUR | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-020 | 368.00 | CL | |
| 201400994401 | MILAN | S CLAIBORNE AV | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-018 | 506.00 | CL | |
| 201400994301 | S DERBIGNY | MILAN | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-015 | 179.00 | CL | |
| 201400994201 | S ROMAN | MILAN | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-014 | 179.00 | CL | |
| 201400994101 | S ROMAN | NAPOLEON AV | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-013 | 179.00 | CL | |
| 201400994001 | GEN PERSHING | S ROMAN | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-012 | 179.00 | CL | |
| 201400993901 | S DERBIGNY | GEN PERSHING | () 05/02/2014 | () 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-009 | | CL | |
| 201400993801 | S DERBIGNY | NAPOLEON AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-008 | 179.00 | CL | |
| 201400993701 | GEN PERSHING | S DERBIGNY | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-007 | 179.00 | CL | |
| 201400993601 | DELACHAISE | S TONTI | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-023 | 179.00 | CL | |
| 201400993501 | DELACHAISE | S MIRO | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-020 | 552.00 | CL | |
| 201400993401 | GEN TAYLOR | S MIRO | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-017 | 179.00 | CL | |
| 201400993301 | S GALVEZ | MILAN | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-012 | 179.00 | CL | |
| 201400993201 | NAPOLEON AV | S MIRO | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-011 | 644.00 | CL | |
| 201400993101 | S CLAIBORNE AV | DELACHAISE | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-035 | 179.00 | CL | |
| 201400993001 | GEN PERSHING | S GALVEZ | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-009 | 179.00 | CL | |
| 201400992901 | GEN PERSHING | S GALVEZ | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-005 | 179.00 | CL | |
| 201400992801 | GEN PERSHING | S JOHNSON | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-001 | 179.00 | CL | |
| 201400992701 | S PRIEUR | GEN TAYLOR | () 05/02/2014 | () 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-043 | | CL | |
| 201400992601 | MILAN | S JOHNSON | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-042 | 368.00 | CL | |
| 201400992501 | GEN PERSHING | S ROMAN | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-040 | 179.00 | CL | |
| 201400992401 | S PRIEUR | GEN PERSHING | 05/02/2014 | 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-039 | 552.00 | CL | |
| 201400992301 | S PRIEUR | NAPOLEON AV | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-038 | 179.00 | CL | |
| 201400992201 | GEN PERSHING | S PRIEUR | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-037 | 179.00 | CL | |
| 201400992101 | S CLAIBORNE AV | DELACHAISE | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 108-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 108-036 | 179.00 | CL | |
| 201400992001 | S ROCHEBLAVE | GEN TAYLOR | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-007 | 179.00 | CL | |
| 201400991901 | S ROCHEBLAVE | GEN TAYLOR | 05/02/2014 | 12/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-004 | | CL | |
| 201400991801 | S ROCHEBLAVE | NAPOLEON AV | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-002 | | CL | |
| 201400991701 | NAPOLEON AV | S TONTI | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-044 | 276.00 | CL | |
| 201400991601 | S JOHNSON | DELACHAISE | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-041 | 179.00 | CL | |
| 201400991501 | S TONTI | GEN TAYLOR | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-024 | 179.00 | CL | |
| 201400991401 | GEN TAYLOR | S GALVEZ | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-039 | 179.00 | CL | |
| 201400991301 | NAPOLEON AV | S TONTI | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-037 | 179.00 | CL | |
| 201400991201 | MILAN | S ROCHEBLAVE | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-036 | 179.00 | CL | |
| 201400991101 | S TONTI | NAPOLEON AV | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-034 | 179.00 | CL | |
| 201400991001 | GEN PERSHING | S TONTI | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-033 | 179.00 | CL | |
| 201400990901 | S MIRO | GEN TAYLOR | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-030 | 368.00 | CL | |
| 201400990801 | MILAN | S TONTI | () 05/02/2014 | () 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-029 | 368.00 | CL | |
| 201400990701 | S MIRO | MILAN | () 05/02/2014 | () 09/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-028 | 460.00 | CL | |
| 201400990601 | GEN PERSHING | S MIRO | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-026 | 179.00 | CL | |
| 201400990501 | GEN TAYLOR | S ROCHEBLAVE | () 05/02/2014 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 109-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 109-025 | | CL | |
| 201400990401 | AMELIA | CONSTANCE | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-052 | 179.00 | CL | |
| 201400990301 | MAGAZINE | AMELIA | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-050 | 179.00 | CL | |
| 201400990201 | PENISTON | CONSTANCE | () 05/02/2014 | () 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-049 | | CL | |
| 201400990101 | PENISTON | TCHOUPITOULAS | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 111-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 111-001 | 179.00 | CL | |
| 201400990001 | DELACHAISE | S ROCHEBLAVE | () 05/02/2014 | () 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-034 | 276.00 | CL | |
| 201400989801 | S BROAD | GEN TAYLOR | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-026 | 179.00 | CL | |
| 201400989701 | GEN PERSHING | S BROAD | () 05/02/2014 | () 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-024 | | CL | |
| 201400989601 | GEN TAYLOR | S BROAD | () 05/02/2014 | () 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-022 | 368.00 | CL | |
| 201400989501 | GEN TAYLOR | S DORGENOIS | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-019 | 179.00 | CL | |
| 201400989401 | S DORGENOIS | GEN TAYLOR | () 05/02/2014 | () 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-018 | 414.00 | CL | |
| 201400989301 | S DORGENOIS | NAPOLEON AV | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-017 | 179.00 | CL | |
| 201400989201 | GEN PERSHING | S DORGENOIS | () 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-016 | 598.00 | CL | |
| 201400989101 | DELACHAISE | S BROAD | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-015 | 179.00 | CL | |
| 201400989001 | DELACHAISE | S DORGENOIS | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-014 | 368.00 | CL | |
| 201400988901 | S DORGENOIS | DELACHAISE | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 110-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 110-013 | 368.00 | CL | |
| 201400988801 | CAMP | ANTONINE | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-055 | 179.00 | CL | |
| 201400988701 | AMELIA | CAMP | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-052 | 179.00 | CL | |
| 201400988601 | AMELIA | CHESTNUT | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-049 | 179.00 | CL | |
| 201400988501 | COLISEUM | AMELIA | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-048 | 460.00 | CL | |
| 201400988401 | PERRIER | PENISTON | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-045 | 533.60 | CL | |
| 201400988301 | ANTONINE | COLISEUM | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-044 | 368.00 | CL | |
| 201400988201 | PRYTANIA | ANTONINE | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-043 | 496.80 | CL | |
| 201400988101 | PRYTANIA | AMELIA | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-041 | 533.60 | CL | |
| 201400988001 | PRYTANIA | PENISTON | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 113-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 113-039 | 625.60 | CL | |
| 201400987901 | CONSTANCE | AMELIA | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-063 | 460.00 | CL | |
| 201400987801 | AMELIA | ANNETTE | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-060 | 570.40 | CL | |
| 201400987701 | ANNETTE | PENISTON | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-059 | 179.00 | CL | |
| 201400987601 | LAUREL | ANTONINE | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-058 | 179.00 | CL | |
| 201400987501 | AMELIA | LAUREL | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-057 | 460.00 | CL | |
| 201400987401 | LAUREL | PENISTON | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-056 | 179.00 | CL | |
| 201400987301 | CONSTANCE | ANTONINE | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 112-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 112-055 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400987201 | PITT | AMELIA | () 05/02/2014 | () 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-059 | | CL | |
| 201400987101 | AMELIA | PITT | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-052 | 179.00 | CL | |
| 201400987001 | AMELIA | ST CHARLES AV | () 05/02/2014 | () 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-051 | 179.00 | CL | |
| 201400986901 | AMELIA | PRYTANIA | () 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-048 | 368.00 | CL | |
| 201400986801 | AMELIA | PITT | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-047 | 460.00 | CL | |
| 201400986701 | PITT | PENISTON | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-042 | 552.00 | CL | |
| 201400986601 | LOUISIANA AV | BARONNE | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-001 | 179.00 | CL | |
| 201400986501 | PENISTON | ST CHARLES AV | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-039 | 368.00 | CL | |
| 201400986401 | PENISTON | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-038 | 179.00 | CL | |
| 201400986301 | CARONDELET | PENISTON | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-030 | 179.00 | CL | |
| 201400986201 | BARONNE | FOUCHER | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-028 | 179.00 | CL | |
| 201400986101 | ST CHARLES AV | FOUCHER | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-016 | 179.00 | CL | |
| 201400986001 | ST CHARLES AV | DELACHAISE | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-015 | 179.00 | CL | |
| 201400985901 | LOUISIANA AV | ST CHARLES AV | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-014 | 883.20 | CL | |
| 201400985801 | FOUCHER | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-013 | 179.00 | CL | |
| 201400985701 | BARONNE | LOUISIANA AV | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 114-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 114-002 | 179.00 | CL | |
| 201400985601 | DRYADES | LOUISIANA AV | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-022 | 179.00 | CL | |
| 201400985501 | LOUISIANA AV | DRYADES | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-020 | 179.00 | CL | |
| 201400985401 | LOUISIANA AV | DRYADES | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-019 | 179.00 | CL | |
| 201400985301 | FOUCHER | DANNEEL | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-016 | 179.00 | CL | |
| 201400985201 | S SARATOGA | AMELIA | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-015 | 179.00 | CL | |
| 201400985101 | LOUISIANA AV | LOYOLA AV | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-001 | 179.00 | CL | |
| 201400985001 | DELACHAISE | DANNEEL | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-013 | 179.00 | CL | |
| 201400984901 | LOUISIANA AV | DANNEEL | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-011 | 179.00 | CL | |
| 201400984801 | S SARATOGA | LOUISIANA AV | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-010 | 179.00 | CL | |
| 201400984701 | FOUCHER | S SARATOGA | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-008 | 179.00 | CL | |
| 201400984601 | FOUCHER | S LIBERTY | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-007 | 179.00 | CL | |
| 201400984501 | LOYOLA AV | FOUCHER | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-006 | 179.00 | CL | |
| 201400984401 | DELACHAISE | S SARATOGA | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-005 | 179.00 | CL | |
| 201400984301 | LOYOLA AV | DELACHAISE | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-004 | 179.00 | CL | |
| 201400984201 | LOUISIANA AV | S SARATOGA | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-003 | 179.00 | CL | |
| 201400984101 | LOUISIANA AV | LOYOLA AV | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-002 | 179.00 | CL | |
| 201400984001 | AMELIA | S ROBERTSON | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-012 | 179.00 | CL | |
| 201400983901 | FRERET | AMELIA | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-011 | 179.00 | CL | |
| 201400983801 | FRERET | PENISTON | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-009 | 179.00 | CL | |
| 201400983701 | PENISTON | LASALLE | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-008 | | CL | |
| 201400983601 | PENISTON | MAGNOLIA | 05/02/2014 | 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-006 | | CL | |
| 201400983501 | PENISTON | FRERET | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-005 | 179.00 | CL | |
| 201400983401 | ROBERTSON | PENISTON | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-004 | 179.00 | CL | |
| 201400983301 | PENISTON | FRERET | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-003 | 179.00 | CL | |
| 201400983201 | ROBERTSON | PENISTON | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-001 | 616.40 | CL | |
| 201400983101 | DELACHAISE | LOYOLA AV | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-052 | 179.00 | CL | |
| 201400983001 | DANNEEL | PENISTON | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-043 | 524.40 | CL | |
| 201400982901 | PENISTON | LOYOLA AV | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-031 | 179.00 | CL | |
| 201400982801 | FOUCHER | DRYADES | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-028 | 179.00 | CL | |
| 201400982701 | DANNEEL | AMELIA | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-027 | 179.00 | CL | |
| 201400982601 | DANNEEL | FOUCHER | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-026 | 179.00 | CL | |
| 201400982501 | DELACHAISE | DRYADES | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 115-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 115-024 | 179.00 | CL | |
| 201400982401 | WILLOW | LOUISIANA AV | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-055 | 179.00 | CL | |
| 201400982301 | LOUISIANA AV | S CLAIBORNE AV | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-053 | 179.00 | CL | |
| 201400982201 | LOUISIANA AV | WILLOW | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-052 | 179.00 | CL | |
| 201400982101 | MAGNOLIA | AMELIA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-048 | 179.00 | CL | |
| 201400982001 | PENISTON | MAGNOLIA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-047 | 179.00 | CL | |
| 201400981901 | DELACHAISE | LASALLE | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-023 | 179.00 | CL | |
| 201400981801 | AMELIA | S ROBERTSON | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-045 | | CL | |
| 201400981701 | MAGNOLIA | AMELIA | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-043 | 179.00 | CL | |
| 201400981601 | S LIBERTY | AMELIA | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-037 | 179.00 | CL | |
| 201400981501 | S LIBERTY | DELACHAISE | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-035 | 179.00 | CL | |
| 201400981401 | S LIBERTY | LOUISIANA AV | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-034 | 179.00 | CL | |
| 201400981301 | LOUISIANA AV | S LIBERTY | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-033 | 179.00 | CL | |
| 201400981201 | DELACHAISE | S LIBERTY | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-031 | 179.00 | CL | |
| 201400981101 | LASALLE | DELACHAISE | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-030 | 179.00 | CL | |
| 201400981001 | FRERET | DELACHAISE | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-028 | 179.00 | CL | |
| 201400980901 | ROBERTSON | DELACHAISE | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-024 | 179.00 | CL | |
| 201400980801 | DANNEEL | TOLEDANO | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-011 | 179.00 | CL | |
| 201400980701 | S SARATOGA | TOLEDANO | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-010 | 179.00 | CL | |
| 201400980601 | LOYOLA AV | TOLEDANO | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-003 | 179.00 | CL | |
| 201400980501 | TOLEDANO | LOYOLA AV | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-001 | 179.00 | CL | |
| 201400980401 | MAGNOLIA | GEN TAYLOR | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-079 | 179.00 | CL | |
| 201400980301 | S CLAIBORNE AV | LOUISIANA AV | () 05/02/2014 | () 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-074 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-074 | | CL | |
| 201400980201 | CLARA | PENISTON | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-071 | 179.00 | CL | |
| 201400980101 | AMELIA | MAGNOLIA | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-070 | 179.00 | CL | |
| 201400980001 | CLARA | AMELIA | () 05/02/2014 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-068 | | CL | |
| 201400979901 | CLARA | LOUISIANA AV | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-067 | 179.00 | CL | |
| 201400979801 | CLARA | PENISTON | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-064 | 179.00 | CL | |
| 201400979701 | WILLOW | GEN TAYLOR | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-062 | 179.00 | CL | |
| 201400979601 | AMELIA | WILLOW | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-061 | 179.00 | CL | |
| 201400979501 | WILLOW | GEN TAYLOR | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-060 | 179.00 | CL | |
| 201400979401 | AMELIA | WILLOW | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-059 | 179.00 | CL | |
| 201400979301 | CLARA | AMELIA | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 116-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 116-058 | 179.00 | CL | |
| 201400979201 | TOLEDANO | S ROCHEBLAVE | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-048 | 179.00 | CL | |
| 201400979101 | S GALVEZ | TOLEDANO | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-045 | 179.00 | CL | |
| 201400979001 | LOUISIANA AV PK | S DORGENOIS | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-044 | 179.00 | CL | |
| 201400978901 | LOUISIANA AV PK | S MIRO | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-042 | | CL | |
| 201400978801 | LOUISIANA AV PK | S GALVEZ | 05/02/2014 | 04/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 132-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 132-041 | | CL | |
| 201400978701 | DRYADES | TOLEDANO | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 121-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 121-021 | 179.00 | CL | |
| 201400978601 | TOLEDANO | S PRIEUR | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-050 | 460.00 | CL | |
| 201400978501 | TOLEDANO | S DERBIGNY | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-048 | 414.00 | CL | |
| 201400978401 | S ROMAN | LOUISIANA AV PK | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-046 | 598.00 | CL | |
| 201400978301 | LOUISIANA AV PK | S CLAIBORNE AV | () 05/02/2014 | () 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-044 | 506.00 | CL | |
| 201400978201 | LOUISIANA AV PK | S DERBIGNY | () 05/02/2014 | () 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-043 | 460.00 | CL | |
| 201400978101 | S ROMAN | LOUISIANA AV PK | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-042 | 644.00 | CL | |
| 201400978001 | S ROMAN | LOUISIANA AV PK | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 131-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 131-041 | 644.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400977901 | MAGNOLIA | 4TH | () 05/02/2014 | () 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 130-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 130-048 | 662.40 | CL | |
| 201400977801 | TOLEDANO | S LIBERTY | () 05/02/2014 | () 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 122-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 122-045 | 179.00 | CL | |
| 201400977701 | LASALLE | TOLEDANO | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 122-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 122-044 | 179.00 | CL | |
| 201400977101 | S DORGENOIS | LOUISIANA AV PK | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-066 | 179.00 | CL | |
| 201400976601 | LOUISIANA AV PK | S BROAD | 05/02/2014 | 12/22/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-072 | | CL | |
| 201400976501 | LOUISIANA AV PK | S BROAD | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-071 | 179.00 | CL | |
| 201400976401 | LOUISIANA AV PK | S BROAD | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-070 | 179.00 | CL | |
| 201400976301 | LOUISIANA AV PK | S BROAD | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-069 | 179.00 | CL | |
| 201400976201 | LOUISIANA AV PK | S DORGENOIS | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-068 | 276.00 | CL | |
| 201400976101 | LOUISIANA AV PK | S DORGENOIS | 05/02/2014 | 09/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 133-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 133-067 | 276.00 | CL | |
| 201400922601 | JOSEPH | S ROBERTSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-006 | 179.00 | CL | |
| 201400922501 | OCTAVIA | S ROBERTSON | () 05/02/2014 | () 04/23/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-003 | | CL | |
| 201400922401 | S ROBERTSON | OCTAVIA | () 05/02/2014 | () 08/21/2001 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-002 | | CL | |
| 201400922301 | LOYOLA AV | NASHVILLE AV | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-045 | 368.00 | CL | |
| 201400922201 | JOSEPH | LOYOLA AV | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-044 | 179.00 | CL | |
| 201400922101 | DANNEEL | OCTAVIA | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-037 | 414.00 | CL | |
| 201400922001 | NASHVILLE AV | DANNEEL | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-035 | 179.00 | CL | |
| 201400921901 | ROSA PARK | ST CHARLES AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-033 | 179.00 | CL | |
| 201400921801 | NASHVILLE AV | S SARATOGA | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-030 | 179.00 | CL | |
| 201400921701 | NASHVILLE AV | LOYOLA AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-026 | 276.00 | CL | |
| 201400921601 | NASHVILLE AV | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-025 | 179.00 | CL | |
| 201400921501 | NASHVILLE AV | DANNEEL | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-024 | 552.00 | CL | |
| 201400921401 | DANNEEL | NASHVILLE AV | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-023 | 552.00 | CL | |
| 201400921301 | ST CHARLES AV | ARABELLA | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-022 | 506.00 | CL | |
| 201400921201 | ST CHARLES AV | NASHVILLE AV | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-021 | 179.00 | CL | |
| 201400921101 | ARABELLA | ST CHARLES AV | () 05/02/2014 | () 08/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-020 | 552.00 | CL | |
| 201400921001 | CLARA | OCTAVIA | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-004 | | CL | |
| 201400920901 | S ROBERTSON | NASHVILLE AV | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-039 | 179.00 | CL | |
| 201400920801 | WIRTH PL | S ROBERTSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-038 | 179.00 | CL | |
| 201400920701 | NASHVILLE AV | S ROBERTSON | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-035 | 179.00 | CL | |
| 201400920601 | RICHMOND PL | LOYOLA AV | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-033 | 179.00 | CL | |
| 201400920501 | S LIBERTY | JOSEPH | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-027 | 736.00 | CL | |
| 201400920401 | OCTAVIA | LA SALLE PL | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-026 | 179.00 | CL | |
| 201400920301 | JOSEPH | S LIBERTY | () 05/02/2014 | () 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-023 | 460.00 | CL | |
| 201400920201 | LA SALLE PL | JOSEPH | () 05/02/2014 | () 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-021 | 179.00 | CL | |
| 201400920101 | LA SALLE PL | OCTAVIA | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-019 | 179.00 | CL | |
| 201400920001 | FRERET | OCTAVIA | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-017 | 179.00 | CL | |
| 201400919901 | OCTAVIA | FRERET | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-013 | 506.00 | CL | |
| 201400919801 | S ROBERTSON | JOSEPH | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-012 | 644.00 | CL | |
| 201400919701 | S ROBERTSON | OCTAVIA | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-011 | | 690.00 | CL | |
| 201400919601 | JEFFERSON AV | S ROBERTSON | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-010 | 920.00 | CL | |
| 201400919501 | JOSEPH | FRERET | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 083-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 083-007 | 179.00 | CL | |
| 201400919401 | JOSEPH | CLARA | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-032 | 179.00 | CL | |
| 201400919301 | WILLOW | JOSEPH | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-031 | 179.00 | CL | |
| 201400919001 | NASHVILLE AV | MAGNOLIA | () 05/02/2014 | () 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-021 | 598.00 | CL | |
| 201400918901 | NASHVILLE AV | WILLOW | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-019 | 368.00 | CL | |
| 201400918801 | NASHVILLE AV | MAGNOLIA | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-017 | 179.00 | CL | |
| 201400918701 | CLARA | NASHVILLE AV | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-016 | 1,012.00 | CL | |
| 201400918601 | MAGNOLIA | WIRTH PL | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-014 | 460.00 | CL | |
| 201400918501 | JOSEPH | CLARA | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-013 | 460.00 | CL | |
| 201400918401 | JOSEPH | MAGNOLIA | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-011 | 552.00 | CL | |
| 201400918301 | JOSEPH | MAGNOLIA | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-010 | 552.00 | CL | |
| 201400918201 | JOSEPH | MAGNOLIA | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-009 | 552.00 | CL | |
| 201400918101 | CLARA | JOSEPH | () 05/02/2014 | () 10/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-008 | 1,058.00 | CL | |
| 201400918001 | MAGNOLIA | JOSEPH | () 05/02/2014 | () 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-007 | 460.00 | CL | |
| 201400917901 | OCTAVIA | MAGNOLIA | 05/02/2014 | 09/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-006 | 506.00 | CL | |
| 201400917801 | ROBERT | ANNUNCIATION | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-045 | 179.00 | CL | |
| 201400917701 | ANNUNCIATION | LEONTINE | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 086-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 086-028 | 179.00 | CL | |
| 201400917601 | LEAKE AV | UPPERLINE | 05/02/2014 | 01/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-014 | | CL | |
| 201400917501 | SONIAT | LEAKE AV | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-012 | 552.00 | CL | |
| 201400917401 | ROBERT | LEAKE AV | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-009 | 179.00 | CL | |
| 201400917301 | UPPERLINE | TCHOUPITOULAS | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085A-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085A-001 | 179.00 | CL | |
| 201400917201 | LEAKE AV | DUFOSSAT | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-009 | 671.60 | CL | |
| 201400917101 | DUFOSSAT | LEAKE AV | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 085-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 085-004 | | CL | |
| 201400917001 | WILLOW | NASHVILLE AV | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-048 | 368.00 | CL | |
| 201400916701 | OCTAVIA | CUCULLU | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-041 | | CL | |
| 201400916601 | CUCULLU | NASHVILLE AV | 05/02/2014 | 09/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-039 | 368.00 | CL | |
| 201400916501 | CUCULLU | OCTAVIA | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-038 | | CL | |
| 201400916401 | NASHVILLE AV | CLARA | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-035 | 368.00 | CL | |
| 201400916301 | WILLOW | NASHVILLE AV | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 084-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 084-034 | 460.00 | CL | |
| 201400916201 | PERRIER | BELLECASTLE | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-057 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-057 | 179.00 | CL | |
| 201400916101 | DUFOSSAT | PERRIER | 05/02/2014 | 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-056 | | CL | |
| 201400916001 | ROBERT | PERRIER | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-050 | 179.00 | CL | |
| 201400915901 | SONIAT | PERRIER | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-049 | 179.00 | CL | |
| 201400915801 | COLISEUM | SONIAT | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-039 | 179.00 | CL | |
| 201400915701 | COLISEUM | ROBERT | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-038 | 179.00 | CL | |
| 201400915601 | DUFOSSAT | CHESTNUT | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-028 | 179.00 | CL | |
| 201400915501 | COLISEUM | BELLECASTLE | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-023 | 920.00 | CL | |
| 201400915401 | VALMONT | COLISEUM | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-018 | 828.00 | CL | |
| 201400915301 | PERRIER | VALMONT | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-017 | 625.60 | CL | |
| 201400915201 | COLISEUM | JEFFERSON AV | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-011 | | CL | |
| 201400915101 | PERRIER | LEONTINE | 05/02/2014 | 12/02/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-010 | 179.00 | CL | |
| 201400915001 | VALMONT | PERRIER | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-009 | 800.40 | CL | |
| 201400914901 | PERRIER | VALMONT | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-008 | 179.00 | CL | |
| 201400914801 | LEONTINE | PRYTANIA | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-003 | 487.60 | CL | |
| 201400914701 | LEONTINE | PRYTANIA | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 087-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 087-002 | 179.00 | CL | |
| 201400914601 | BARONNE | SONIAT | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-039 | 179.00 | CL | |
| 201400914501 | BARONNE | ROBERT | () 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-037 | 179.00 | CL | |
| 201400914401 | ST CHARLES AV | UPPERLINE | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-035 | 179.00 | CL | |
| 201400914301 | SONIAT | ST CHARLES AV | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-030 | 368.00 | CL | |
| 201400914201 | SONIAT | ATLANTA | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-029 | 368.00 | CL | |
| 201400914101 | DUFOSSAT | ST CHARLES AV | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-023 | 179.00 | CL | |
| 201400914001 | VALMONT | ST CHARLES AV | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-001 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400913901 | LEONTINE | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-020 | 179.00 | CL | |
| 201400913801 | VALMONT | BLANC PL | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-014 | 179.00 | CL | |
| 201400913701 | ATLANTA | DUFOSSAT | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-010 | 179.00 | CL | |
| 201400913601 | VALMONT | ATLANTA | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-009 | 179.00 | CL | |
| 201400913501 | VALMONT | BLANC PL | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-007 | 179.00 | CL | |
| 201400913401 | ST CHARLES AV | DUFOSSAT | () 05/02/2014 | () 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-006 | 460.00 | CL | |
| 201400913301 | VALMONT | ST CHARLES AV | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-005 | 179.00 | CL | |
| 201400913201 | ST CHARLES AV | VALMONT | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-003 | 179.00 | CL | |
| 201400913101 | VALMONT | ST CHARLES AV | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-002 | 179.00 | CL | |
| 201400913001 | DRYADES | SONIAT | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-027 | 179.00 | CL | |
| 201400912901 | DRYADES | ROBERT | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-026 | 616.40 | CL | |
| 201400912801 | DANNEEL | SONIAT | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-024 | 552.00 | CL | |
| 201400912701 | DANNEEL | ROBERT | () 05/02/2014 | () 08/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-023 | 644.00 | CL | |
| 201400912601 | S SARATOGA | SONIAT | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-021 | 179.00 | CL | |
| 201400912501 | S SARATOGA | ROBERT | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-020 | 179.00 | CL | |
| 201400912401 | LOYOLA AV | SONIAT | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-018 | 506.00 | CL | |
| 201400912301 | ROBERT | LOYOLA AV | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-017 | 506.00 | CL | |
| 201400912201 | LOYOLA AV | JEFFERSON AV | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-015 | 460.00 | CL | |
| 201400912101 | VALMONT | LOYOLA AV | () 05/02/2014 | () 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-014 | 598.00 | CL | |
| 201400912001 | SONIAT | LOYOLA AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-011 | 179.00 | CL | |
| 201400911901 | DUFOSSAT | DRYADES | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-007 | 598.00 | CL | |
| 201400911801 | DANNEEL | SONIAT | () 05/02/2014 | () 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-006 | 368.00 | CL | |
| 201400911701 | DANNEEL | DUFOSSAT | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-005 | 179.00 | CL | |
| 201400911601 | VALMONT | DRYADES | () 05/02/2014 | () 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 089-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 089-003 | 179.00 | CL | |
| 201400911501 | SONIAT | BARONNE | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 088-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 088-041 | 552.00 | CL | |
| 201400911401 | ROBERT | S LIBERTY | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-039 | 179.00 | CL | |
| 201400911301 | FRERET | ROBERT | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-036 | 179.00 | CL | |
| 201400911201 | S ROBERTSON | ROBERT | () 05/02/2014 | () 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-033 | 598.00 | CL | |
| 201400911101 | ROBERT | S ROBERTSON | () 05/02/2014 | () 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-032 | 179.00 | CL | |
| 201400911001 | MAGNOLIA | UPPERLINE | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-030 | 179.00 | CL | |
| 201400910901 | MAGNOLIA | UPPERLINE | () 05/02/2014 | () 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-029 | 598.00 | CL | |
| 201400910801 | WILLOW | SONIAT | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-027 | 179.00 | CL | |
| 201400910701 | WILLOW | JEFFERSON AV | 05/02/2014 | 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-026 | | CL | |
| 201400910601 | S CLAIBORNE AV | SONIAT | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-024 | 179.00 | CL | |
| 201400910501 | S CLAIBORNE AV | UPPERLINE | 05/02/2014 | 04/24/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-023 | | CL | |
| 201400910401 | SONIAT | S CLAIBORNE AV | 05/02/2014 | 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-018 | | CL | |
| 201400910301 | SONIAT | CUCULLU | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-017 | 179.00 | CL | |
| 201400910201 | SONIAT | WILLOW | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-010 | 179.00 | CL | |
| 201400910101 | CLARA | VALMONT | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-008 | 179.00 | CL | |
| 201400910001 | SONIAT | CLARA | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-006 | 179.00 | CL | |
| 201400909901 | ROBERT | MAGNOLIA | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-003 | | CL | |
| 201400909801 | JENA | CONSTANCE | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-003 | 179.00 | CL | |
| 201400909701 | TCHOUPITOULAS | BORDEAUX | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-015 | 179.00 | CL | |
| 201400909601 | TCHOUPITOULAS | NAPOLEON AV | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-013 | 179.00 | CL | |
| 201400909501 | TCHOUPITOULAS | BORDEAUX | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-008 | 179.00 | CL | |
| 201400909401 | TCHOUPITOULAS | MARSHALL NEY AL | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-007 | 460.00 | CL | |
| 201400909301 | TCHOUPITOULAS | VALENCE | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 091-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 091-003 | 487.60 | CL | |
| 201400909201 | MAGNOLIA | ROBERT | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-047 | 179.00 | CL | |
| 201400909101 | VALMONT | LASALLE | 05/02/2014 | 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-067 | 460.00 | CL | |
| 201400909001 | S LIBERTY | VALMONT | 05/02/2014 | 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-066 | 736.00 | CL | |
| 201400908901 | SONIAT | S LIBERTY | 05/02/2014 | 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-064 | 460.00 | CL | |
| 201400908801 | SONIAT | LASALLE | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-062 | 179.00 | CL | |
| 201400908701 | FRERET | ROBERT | 05/02/2014 | 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-058 | 368.00 | CL | |
| 201400908601 | FRERET | SONIAT | 05/02/2014 | 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-056 | 552.00 | CL | |
| 201400908501 | FRERET | VALMONT | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-051 | 179.00 | CL | |
| 201400908401 | S ROBERTSON | SONIAT | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-050 | 179.00 | CL | |
| 201400908301 | SONIAT | S ROBERTSON | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 090-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 090-048 | 179.00 | CL | |
| 201400908201 | BORDEAUX | LAUREL | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-045 | 179.00 | CL | |
| 201400908101 | BORDEAUX | CONSTANCE | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-037 | 736.00 | CL | |
| 201400908001 | MAGAZINE | BORDEAUX | 05/02/2014 | 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-036 | 552.00 | CL | |
| 201400907901 | VALENCE | ANNUNCIATION | 05/02/2014 | 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-030 | 644.00 | CL | |
| 201400907801 | CADIZ | ANNUNCIATION | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-025 | 179.00 | CL | |
| 201400907701 | NAPOLEON AV | TCHOUPITOULAS | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-023 | 368.00 | CL | |
| 201400907601 | CONSTANCE | NAPOLEON AV | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-008 | 179.00 | CL | |
| 201400907501 | ANNUNCIATION | JENA | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-021 | 736.00 | CL | |
| 201400907401 | NAPOLEON AV | ANNUNCIATION | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-020 | 179.00 | CL | |
| 201400907301 | JENA | LAUREL | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-018 | 179.00 | CL | |
| 201400907201 | NAPOLEON AV | LAUREL | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-017 | 340.40 | CL | |
| 201400907101 | CONSTANCE | JENA | 05/02/2014 | 11/21/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-015 | 515.20 | CL | |
| 201400907001 | UPPERLINE | CONSTANCE | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-014 | 179.00 | CL | |
| 201400906901 | VALENCE | CONSTANCE | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-013 | 179.00 | CL | |
| 201400906801 | MAGAZINE | BORDEAUX | 05/02/2014 | 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-012 | 276.00 | CL | |
| 201400906701 | CONSTANCE | VALENCE | 05/02/2014 | 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-009 | 460.00 | CL | |
| 201400906601 | VALENCE | COLISEUM | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-023 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-023 | 179.00 | CL | |
| 201400906501 | VALENCE | PRYTANIA | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-022 | 368.00 | CL | |
| 201400906401 | CADIZ | CAMP | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-020 | 736.00 | CL | |
| 201400906301 | CADIZ | CHESTNUT | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-019 | 736.00 | CL | |
| 201400906201 | LYONS | LAUREL | () 05/02/2014 | () 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-046 | 179.00 | CL | |
| 201400906101 | NAPOLEON AV | CAMP | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-015 | 179.00 | CL | |
| 201400906001 | CHESTNUT | JENA | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-013 | 644.00 | CL | |
| 201400905901 | COLISEUM | NAPOLEON AV | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-011 | 460.00 | CL | |
| 201400905801 | PERRIER | NAPOLEON AV | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-008 | 179.00 | CL | |
| 201400905701 | PERRIER | JENA | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-007 | 644.00 | CL | |
| 201400905601 | CADIZ | PRYTANIA | () 05/02/2014 | () 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-001 | 828.00 | CL | |
| 201400905501 | JENA | CONSTANCE | () 05/02/2014 | () 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-055 | 179.00 | CL | |
| 201400905401 | ANNUNCIATION | BORDEAUX | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-051 | 515.20 | CL | |
| 201400905301 | ANNUNCIATION | LYONS | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-050 | 579.60 | CL | |
| 201400905201 | LYONS | ANNUNCIATION | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-049 | 179.00 | CL | |
| 201400905101 | BORDEAUX | ANNUNCIATION | () 05/02/2014 | () 08/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 092-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 092-048 | 179.00 | CL | |
| 201400905001 | BARONNE | BORDEAUX | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-013 | 322.00 | CL | |
| 201400904901 | VALENCE | BARONNE | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-012 | 179.00 | CL | |
| 201400904801 | CADIZ | CARONDELET | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-010 | 874.00 | CL | |
| 201400904701 | JENA | ST CHARLES AV | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-008 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400904601 | BARONNE | JENA | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-002 | 616.40 | CL | |
| 201400904501 | COLISEUM | BORDEAUX | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-025 | 179.00 | CL | |
| 201400904401 | UPPERLINE | CAMP | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-052 | 179.00 | CL | |
| 201400904301 | BORDEAUX | MAGAZINE | () 05/02/2014 | () 08/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-049 | 460.00 | CL | |
| 201400904201 | BORDEAUX | COLISEUM | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-040 | 179.00 | CL | |
| 201400904101 | PERRIER | BORDEAUX | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-039 | 179.00 | CL | |
| 201400904001 | PERRIER | LYONS | () 05/02/2014 | () 11/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-036 | | CL | |
| 201400903901 | UPPERLINE | COLISEUM | () 05/02/2014 | () 08/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-035 | 828.00 | CL | |
| 201400903801 | BORDEAUX | PERRIER | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-034 | 179.00 | CL | |
| 201400903701 | VALENCE | MAGAZINE | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-030 | 179.00 | CL | |
| 201400903601 | CAMP | VALENCE | 05/02/2014 | 08/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-028 | 552.00 | CL | |
| 201400903501 | CHESTNUT | VALENCE | 05/02/2014 | 08/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 093-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 093-026 | 644.00 | CL | |
| 201400903401 | BORDEAUX | BARONNE | 05/02/2014 | 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-052 | | CL | |
| 201400903301 | JENA | PITT | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-051 | 368.00 | CL | |
| 201400903201 | CARONDELET | BORDEAUX | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-038 | 414.00 | CL | |
| 201400903101 | UPPERLINE | CARONDELET | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-037 | 920.00 | CL | |
| 201400903001 | VALENCE | ST CHARLES AV | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-015 | 552.00 | CL | |
| 201400902901 | UPPERLINE | BARONNE | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-032 | 828.00 | CL | |
| 201400902801 | PITT | VALENCE | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-029 | 179.00 | CL | |
| 201400902701 | PITT | VALENCE | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-028 | 179.00 | CL | |
| 201400902601 | CADIZ | PITT | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-026 | 179.00 | CL | |
| 201400902501 | JENA | ST CHARLES AV | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-024 | 460.00 | CL | |
| 201400902401 | PITT | JENA | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-022 | 552.00 | CL | |
| 201400902301 | CADIZ | PITT | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-021 | 828.00 | CL | |
| 201400902201 | ST CHARLES AV | VALENCE | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-020 | 552.00 | CL | |
| 201400902101 | CADIZ | ST CHARLES AV | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-019 | 828.00 | CL | |
| 201400902001 | ST CHARLES AV | VALENCE | 05/02/2014 | 10/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-018 | | CL | |
| 201400901901 | CADIZ | ST CHARLES AV | 05/02/2014 | 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 094-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 094-017 | 828.00 | CL | |
| 201400901801 | CADIZ | DANNEEL | 05/02/2014 | 08/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-023 | 800.40 | CL | |
| 201400901701 | JENA | DANNEEL | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-022 | 368.00 | CL | |
| 201400901601 | S SARATOGA | VALENCE | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-018 | 506.00 | CL | |
| 201400901501 | CADIZ | S SARATOGA | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-017 | 828.00 | CL | |
| 201400901401 | LOYOLA AV | NAPOLEON AV | 05/02/2014 | 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-015 | 460.00 | CL | |
| 201400901301 | LOYOLA AV | JENA | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-014 | 179.00 | CL | |
| 201400901201 | VALENCE | S SARATOGA | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-013 | 179.00 | CL | |
| 201400901101 | LOYOLA AV | VALENCE | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-012 | 460.00 | CL | |
| 201400901001 | DRYADES | VALENCE | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-010 | 368.00 | CL | |
| 201400900901 | BORDEAUX | DRYADES | 05/02/2014 | 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-009 | 179.00 | CL | |
| 201400900801 | UPPERLINE | DRYADES | 05/02/2014 | 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-007 | 828.00 | CL | |
| 201400900701 | DANNEEL | VALENCE | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-006 | 368.00 | CL | |
| 201400900601 | UPPERLINE | DRYADES | () 05/02/2014 | () 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-004 | 782.00 | CL | |
| 201400900501 | UPPERLINE | S SARATOGA | () 05/02/2014 | () 08/27/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-003 | 782.00 | CL | |
| 201400900401 | LOYOLA AV | VALENCE | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-002 | 460.00 | CL | |
| 201400900301 | UPPERLINE | LOYOLA AV | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-001 | 828.00 | CL | |
| 201400900201 | CADIZ | LASALLE | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-015 | 179.00 | CL | |
| 201400900101 | VALENCE | S LIBERTY | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-012 | 874.00 | CL | |
| 201400900001 | LASALLE | UPPERLINE | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-010 | 598.00 | CL | |
| 201400899901 | VALENCE | LASALLE | () 05/02/2014 | () 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-009 | 920.00 | CL | |
| 201400899801 | FRERET | JENA | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-007 | 414.00 | CL | |
| 201400899701 | FRERET | CADIZ | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-006 | 506.00 | CL | |
| 201400899601 | CADIZ | FRERET | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-004 | 179.00 | CL | |
| 201400899501 | S ROBERTSON | UPPERLINE | () 05/02/2014 | () 12/12/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-002 | | CL | |
| 201400899401 | VALENCE | LOYOLA AV | () 05/02/2014 | () 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-034 | 368.00 | CL | |
| 201400899301 | DRYADES | NAPOLEON AV | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-033 | 179.00 | CL | |
| 201400899201 | NAPOLEON AV | DRYADES | () 05/02/2014 | () 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-031 | 179.00 | CL | |
| 201400899101 | NAPOLEON AV | S SARATOGA | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-030 | 179.00 | CL | |
| 201400899001 | DANNEEL | NAPOLEON AV | () 05/02/2014 | () 08/26/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-029 | 552.00 | CL | |
| 201400898901 | DANNEEL | JENA | () 05/02/2014 | () 08/25/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-028 | 179.00 | CL | |
| 201400898801 | CADIZ | DRYADES | () 05/02/2014 | () 08/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-026 | 828.00 | CL | |
| 201400898701 | VALENCE | DRYADES | () 05/02/2014 | () 12/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 095-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 095-025 | 368.00 | CL | |
| 201400898601 | WILLOW | NAPOLEON AV | () 05/02/2014 | () 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-005 | 460.00 | CL | |
| 201400898501 | JENA | WILLOW | () 05/02/2014 | () 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-004 | 179.00 | CL | |
| 201400898401 | CLARA | JENA | () 05/02/2014 | () 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-001 | 1,232.80 | CL | |
| 201400898301 | S LIBERTY | NAPOLEON AV | () 05/02/2014 | () 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-043 | | CL | |
| 201400898201 | NAPOLEON AV | S LIBERTY | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-039 | 179.00 | CL | |
| 201400898101 | S LIBERTY | UPPERLINE | () 05/02/2014 | () 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-017 | 179.00 | CL | |
| 201400898001 | JENA | LASALLE | () 05/02/2014 | () 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-036 | 644.00 | CL | |
| 201400897901 | FRERET | NAPOLEON AV | () 05/02/2014 | () 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-035 | 414.00 | CL | |
| 201400897801 | NAPOLEON AV | MAGNOLIA | () 05/02/2014 | () 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-032 | | CL | |
| 201400897701 | JENA | S ROBERTSON | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-029 | 179.00 | CL | |
| 201400897601 | UPPERLINE | S LIBERTY | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-026 | 179.00 | CL | |
| 201400897501 | UPPERLINE | LASALLE | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-025 | 644.00 | CL | |
| 201400897301 | S LIBERTY | NAPOLEON AV | 05/02/2014 | 09/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-022 | 552.00 | CL | |
| 201400897201 | S LIBERTY | JENA | 05/02/2014 | 09/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-021 | 644.00 | CL | |
| 201400897101 | S LIBERTY | CADIZ | 05/02/2014 | 09/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 096-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 096-020 | 828.00 | CL | |
| 201400897001 | NAPOLEON AV | S CLAIBORNE AV | 05/02/2014 | 12/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-035 | 179.00 | CL | |
| 201400896901 | JENA | S DERBIGNY | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-010 | 179.00 | CL | |
| 201400896801 | S PRIEUR | UPPERLINE | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 098-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 098-004 | 179.00 | CL | |
| 201400896701 | WILLOW | UPPERLINE | 05/02/2014 | 10/07/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-044 | 179.00 | CL | |
| 201400896601 | UPPERLINE | WILLOW | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-037 | 179.00 | CL | |
| 201400896501 | WILLOW | CADIZ | 05/02/2014 | 10/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-007 | 179.00 | CL | |
| 201400896401 | UPPERLINE | CLARA | 05/02/2014 | 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-034 | 736.00 | CL | |
| 201400896301 | CADIZ | MAGNOLIA | 05/02/2014 | 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-028 | 368.00 | CL | |
| 201400896101 | CADIZ | MAGNOLIA | 05/02/2014 | 09/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-022 | 1,012.00 | CL | |
| 201400896001 | S CLAIBORNE AV | UPPERLINE | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-017 | 179.00 | CL | |
| 201400895901 | CADIZ | S CLAIBORNE AV | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-016 | 179.00 | CL | |
| 201400895801 | WILLOW | CADIZ | 05/02/2014 | 10/14/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-015 | 179.00 | CL | |
| 201400895701 | S CLAIBORNE AV | NAPOLEON AV | 05/02/2014 | 12/05/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-013 | 179.00 | CL | |
| 201400895601 | JENA | S CLAIBORNE AV | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-012 | 179.00 | CL | |
| 201400895501 | WILLOW | NAPOLEON AV | 05/02/2014 | 09/10/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 097-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 097-010 | 552.00 | CL | |
| 201400895401 | CONSTANCE | NAPOLEON AV | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-009 | 460.00 | CL | |
| 201400895301 | NAPOLEON AV | CONSTANCE | 05/02/2014 | 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-005 | | CL | |
| 201400895201 | GEN PERSHING | CONSTANCE | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-003 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400895101 | AUSTERLITZ | N FRONT | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-018 | 179.00 | CL | |
| 201400895001 | AUSTERLITZ | TCHOUPITOULAS | 05/02/2014 | 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-017 | 179.00 | CL | |
| 201400894901 | LEAKE AV | CONSTANTINOPLE | 05/02/2014 | 01/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-011 | | CL | |
| 201400894801 | MARENGO | TCHOUPITOULAS | 05/02/2014 | 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 101-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 101-009 | | CL | |
| 201400894701 | S GAYOSO | CADIZ | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 100-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 100-036 | 179.00 | CL | |
| 201400894601 | JENA | S GALVEZ | 05/02/2014 | 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-042 | 179.00 | CL | |
| 201400894501 | NAPOLEON AV | S TONTI | 05/02/2014 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-040 | | CL | |
| 201400894401 | JENA | S MIRO | 05/02/2014 | 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-032 | 179.00 | CL | |
| 201400894301 | ROBERT | S TONTI | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-023 | 179.00 | CL | |
| 201400894201 | S MIRO | ROBERT | () 05/02/2014 | () 10/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-022 | 179.00 | CL | |
| 201400894101 | S GALVEZ | CADIZ | () 05/02/2014 | () 03/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-006 | | CL | |
| 201400894001 | S JOHNSON | JENA | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-003 | 179.00 | CL | |
| 201400893901 | NAPOLEON AV | S GALVEZ | () 05/02/2014 | () 10/17/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 099-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 099-002 | | CL | |
| 201400893801 | AUSTERLITZ | CONSTANCE | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-042 | 179.00 | CL | |
| 201400893701 | MAGAZINE | CONSTANTINOPLE | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-040 | 460.00 | CL | |
| 201400893601 | AUSTERLITZ | MAGAZINE | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-039 | 179.00 | CL | |
| 201400893501 | MARENGO | CONSTANCE | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-037 | 524.40 | CL | |
| 201400893401 | MAGAZINE | CONSTANTINOPLE | () 05/02/2014 | () 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-036 | 368.00 | CL | |
| 201400893301 | CONSTANTINOPLE | LAUREL | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-026 | 179.00 | CL | |
| 201400893201 | CONSTANCE | MARENGO | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-024 | 552.00 | CL | |
| 201400893101 | MILAN | ANNUNCIATION | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-023 | 782.00 | CL | |
| 201400893001 | MILAN | LAST | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-02 | 644.00 | CL | |
| 201400892901 | ANNUNCIATION | NAPOLEON AV | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-020 | 179.00 | CL | |
| 201400892801 | ANNUNCIATION | GEN PERSHING | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-019 | 506.00 | CL | |
| 201400892701 | GEN PERSHING | LAUREL | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-016 | 506.00 | CL | |
| 201400892601 | CONSTANCE | NAPOLEON AV | () 05/02/2014 | () 08/08/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-014 | 460.00 | CL | |
| 201400892501 | CONSTANCE | GEN PERSHING | () 05/02/2014 | () 08/11/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-013 | 460.00 | CL | |
| 201400892401 | MILAN | CONSTANCE | () 05/02/2014 | () 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-012 | | CL | |
| 201400892301 | CONSTANCE | CONSTANTINOPLE | () 05/02/2014 | () 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-011 | 441.60 | CL | |
| 201400892201 | CHESTNUT | CONSTANTINOPLE | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-024 | 368.00 | CL | |
| 201400892101 | CHESTNUT | GEN PERSHING | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-020 | 662.40 | CL | |
| 201400892001 | MILAN | CHESTNUT | () 05/02/2014 | () 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-019 | 736.00 | CL | |
| 201400891901 | COLISEUM | MARENGO | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-017 | 179.00 | CL | |
| 201400891801 | NAPOLEON AV | CHESTNUT | () 05/02/2014 | () 12/13/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-016 | 179.00 | CL | |
| 201400891701 | PERRIER | CONSTANTINOPLE | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-012 | 432.40 | CL | |
| 201400891601 | MARENGO | PERRIER | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-011 | 552.00 | CL | |
| 201400891501 | GEN TAYLOR | CONSTANCE | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-043 | 644.00 | CL | |
| 201400891401 | MILAN | PERRIER | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-007 | 179.00 | CL | |
| 201400891301 | MILAN | PRYTANIA | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-001 | 179.00 | CL | |
| 201400891201 | ANNUNCIATION | CONSTANTINOPLE | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-053 | 179.00 | CL | |
| 201400891101 | AUSTERLITZ | LAUREL | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-050 | 487.60 | CL | |
| 201400891001 | GEN TAYLOR | LAUREL | 05/02/2014 | 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-049 | 644.00 | CL | |
| 201400890901 | CONSTANCE | CONSTANTINOPLE | () 05/02/2014 | () 03/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-048 | | CL | |
| 201400890801 | CONSTANCE | AUSTERLITZ | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-047 | 506.00 | CL | |
| 201400890701 | GEN TAYLOR | CONSTANCE | () 05/02/2014 | () 08/09/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 102-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 102-046 | 179.00 | CL | |
| 201400890601 | CARONDELET | CONSTANTINOPLE | () 05/02/2014 | () 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-005 | 506.00 | CL | |
| 201400890501 | BARONNE | CONSTANTINOPLE | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-002 | 524.40 | CL | |
| 201400890401 | GEN TAYLOR | BARONNE | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-001 | 736.00 | CL | |
| 201400890301 | CONSTANTINOPLE | CAMP | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-044 | 179.00 | CL | |
| 201400890201 | GEN TAYLOR | CHESTNUT | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-041 | 736.00 | CL | |
| 201400890101 | CONSTANTINOPLE | CHESTNUT | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-038 | 432.40 | CL | |
| 201400890001 | COLISEUM | CONSTANTINOPLE | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-037 | 179.00 | CL | |
| 201400889901 | MILAN | CAMP | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-025 | 782.00 | CL | |
| 201400889801 | CONSTANTINOPLE | COLISEUM | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-035 | 460.00 | CL | |
| 201400889701 | PERRIER | AUSTERLITZ | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-033 | 552.00 | CL | |
| 201400889601 | GEN TAYLOR | PERRIER | 05/02/2014 | 08/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-032 | 736.00 | CL | |
| 201400889501 | CONSTANTINOPLE | PERRIER | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-031 | 414.00 | CL | |
| 201400889401 | PRYTANIA | CONSTANTINOPLE | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-030 | 441.60 | CL | |
| 201400889301 | CAMP | CONSTANTINOPLE | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-028 | 179.00 | CL | |
| 201400889201 | CAMP | MARENGO | 05/02/2014 | 08/18/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-027 | 552.00 | CL | |
| 201400889101 | CAMP | GEN PERSHING | 05/02/2014 | 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 103-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 103-026 | 179.00 | CL | |
| 201400889001 | ST CHARLES AV | GEN PERSHING | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-047 | 179.00 | CL | |
| 201400888901 | ST CHARLES AV | MARENGO | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-044 | 552.00 | CL | |
| 201400888801 | ST CHARLES AV | PETERS | 05/02/2014 | 12/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-040 | 179.00 | CL | |
| 201400888701 | CARONDELET | NAPOLEON AV | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-037 | 179.00 | CL | |
| 201400888601 | GEN PERSHING | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-036 | 179.00 | CL | |
| 201400888501 | NAPOLEON AV | CARONDELET | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-027 | 179.00 | CL | |
| 201400888401 | BARONNE | NAPOLEON AV | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-026 | 179.00 | CL | |
| 201400888301 | CONSTANTINOPLE | PRYTANIA | 05/02/2014 | 08/19/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-020 | 179.00 | CL | |
| 201400888201 | GEN TAYLOR | PITT | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-016 | 736.00 | CL | |
| 201400888101 | ST CHARLES AV | MARENGO | 05/02/2014 | 03/31/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-014 | | CL | |
| 201400888001 | CONSTANTINOPLE | ST CHARLES AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-013 | 179.00 | CL | |
| 201400887901 | GEN TAYLOR | ST CHARLES AV | 05/02/2014 | 12/16/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-012 | 708.40 | CL | |
| 201400887801 | ST CHARLES AV | CONSTANTINOPLE | 05/02/2014 | 12/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-011 | 179.00 | CL | |
| 201400887701 | GEN TAYLOR | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-010 | 179.00 | CL | |
| 201400887601 | CONSTANTINOPLE | ST CHARLES AV | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-008 | 179.00 | CL | |
| 201400887501 | DANNEEL | ARABELLA | 05/02/2014 | 10/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-018 | 179.00 | CL | |
| 201401001601 | DRYADES | CONSTANTINOPLE | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-01 | 460.00 | CL | |
| 201401001501 | GEN TAYLOR | DRYADES | 05/02/2014 | 08/28/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-010 | 736.00 | CL | |
| 201401001401 | GEN TAYLOR | DANNEEL | 05/02/2014 | 08/29/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-005 | 782.00 | CL | |
| 201401001301 | S SARATOGA | MARENGO | 05/02/2014 | 10/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-004 | 179.00 | CL | |
| 201401001201 | GEN TAYLOR | S SARATOGA | 05/02/2014 | 10/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 105-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 105-003 | 800.40 | CL | |
| 201401001101 | NAPOLEON AV | BARONNE | 05/02/2014 | 12/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-066 | 179.00 | CL | |
| 201401001001 | GEN PERSHING | BARONNE | 05/02/2014 | 10/04/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 104-064 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 104-064 | 179.00 | CL | |
| 201400887401 | JOSEPH | DANNEEL | 05/02/2014 | 08/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-016 | 1,012.00 | CL | |
| 201400887301 | LOYOLA AV | NASHVILLE AV | 05/02/2014 | 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-015 | 368.00 | CL | |
| 201400887201 | OCTAVIA | ST CHARLES AV | 05/02/2014 | 08/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-012 | 432.40 | CL | |
| 201400887101 | OCTAVIA | DANNEEL | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-011 | 179.00 | CL | |
| 201400887001 | DANNEEL | OCTAVIA | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-008 | 414.00 | CL | |
| 201400886901 | JEFFERSON AV | DANNEEL | 05/02/2014 | 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-007 | 552.00 | CL | |
| 201400886801 | JEFFERSON AV | S SARATOGA | 05/02/2014 | 09/06/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-005 | | CL | |
| 201400886701 | OCTAVIA | S SARATOGA | () 05/02/2014 | () 09/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 082-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 082-004 | 460.00 | CL | |
| 201400886601 | OCTAVIA | HURST | () 05/02/2014 | () 09/03/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-069 | 506.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400886501 | OCTAVIA | ST CHARLES AV | () 05/02/2014 | () 08/30/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-048 | 368.00 | CL | |
| 201400886301 | JEFFERSON AV | GARFIELD | () 05/02/2014 | () 06/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-046 | | CL | |
| 201400886101 | GARFIELD | JEFFERSON AV | () 05/02/2014 | () 11/20/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-043 | | CL | |
| 201400886001 | OCTAVIA | GARFIELD | () 05/02/2014 | () 08/15/2014 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 081-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 081-042 | | CL | |
| 201400635101 | LASALLE | AMELIA | () 03/26/2014 | () 02/01/2014 | SLEAD | MWH-ID. 7463-483<br>POINT REPAIR REPLACE SERVICE 57' FROM SMH 116-019<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 57' FROM SMH 116-019 | 10,060.00 | CL | |
| 201400594901 | AUDUBON PARK | EAST DR | 03/20/2014 | 05/21/2015 | SMAIN | MWH-ID. 7463-880 POINT REPAIR 203' TO 215' FROM SMH 061-003 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 203' TO 215' FROM SMH 061-003 | | CL | |
| 201400421901 | WEBSTER | HURST | 02/24/2014 | 10/15/2014 | SMAIN | MWH-ID. 7463-717<br>REPLACE PIPE FROM MH 069-004 TO 069-003<br>BASIN 4 - UPTOWN - SPS 14<br>/** 1) MN: A125833 SN: 0079198, *TAP:SIZE: A LOC: 6 FEET<br>FROM P LINE AT WEBSTER, *MB: CODE: BDHL LOC: ON HURST ST 4'<br>FROM PL WEBSTER ****/ | REPLACED PIPE FROM MH 069-004 TO 069-003 | | CL | |
| 201400421801 | CAMP | STATE | 02/24/2014 | 06/30/2014 | SLINE | MWH-ID. 7463-712<br>FULL LINING OF SMH 068-022 - 068-055<br>ESSA 2 - BASIN 4 - UPTOWN | COMPLETED FULL LINING OF SMH 068-022 - 068-055 | 15,417.00 | CL | |
| 201400098401 | CONSTANCE | STATE | 01/14/2014 | 08/04/2014 | SLINE | MWH-ID. 7463-825 FULL LINING OF PIPE FROM SMH 079-041 TO 079-<br>040 - ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 079-041 TO 079-040 | 11,352.00 | CL | |
| 201400098301 | CONSTANCE | STATE | 01/14/2014 | 07/17/2014 | SMAIN | MWH-ID. 7463-825 POINT REPAIR 148' TO 160' FROM SMH 079-041 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 148' TO 160' FROM SMH 079-041 | 5,850.00 | CL | |
| 201400098101 | CONSTANCE | STATE | 01/14/2014 | 07/17/2014 | SMAIN | MWH-ID. 7463-825 POINT REPAIR 45' TO 62' FROM SMH 079-041 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 45' TO 62' FROM SMH 079-041 | 4,624.00 | CL | |
| 201400098001 | CONSTANCE | STATE | 01/14/2014 | 07/17/2014 | SLEAD | MWH-ID. 7463-825 SERVICE POINT REPAIR 26' FROM SMH 079-041 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE POINT REPAIR 26' FROM SMH 079-041 | 4,500.00 | CL | |
| 201305194201 | CALHOUN | LASALLE PL | 12/18/2013 | 07/24/2014 | SMAIN | MWH-ID. 7463-804 POINT REPAIR 6' TO 25' FROM SMH 071-030 -<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 6' TO 25' FROM SMH 071-030 | 4,500.00 | CL | |
| 201304320301 | PERRIER | OCTAVIA | 09/16/2013 | 05/01/2014 | SMAIN | MWH-ID. 7463-749 POINT REPAIR 114' - 126' FROM SMH 080-043<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | COMPLETED POINT REPAIR 114' - 126' FROM SMH 080-043 | 10,002.00 | CL | |
| 201304320201 | STATE | MAGAZINE | () 09/16/2013 | () 01/13/2015 | SMAIN | MWH-ID. 7463-748 REPLACE PIPE FROM SMH 068-023 TO 068-022<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | REPLACED PIPE FROM SMH 068-023 TO 068-022 | 28,144.00 | CL | |
| 201304319401 | PERRIER | OCTAVIA | () 09/16/2013 | 01/09/2015 | SLINE | MWH-ID. 7463-749 FULL LINING OF SEGEMENT 080-043 TO 080-040<br>ESSA 2 - BASIN 4-UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 080-043 TO 080-040 | | CL | |
| 201304163901 | ROBERT | CLARA | 08/19/2013 | 01/22/2014 | SLEAD | MWH-ID. 7463-384<br>POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 226 FROM SMH 090-003 | 8,461.00 | CL | |
| 201304163801 | ROBERT | CLARA | 08/19/2013 | 01/17/2014 | SLEAD | MWH-ID. 7463-384<br>POINT REPAIR SERVICE 20' FROM SMH 090-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR SERVICE 20' FROM SMH 090-003 | 8,461.00 | CL | |
| 201304163701 | ROBERT | CLARA | 08/19/2013 | 01/21/2014 | SLEAD | MWH-ID. 7463-384<br>POINT REPAIR SERVICE 171' FROM SMH 090-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR SERVICE 171' FROM SMH 090-003 | 8,782.00 | CL | |
| 201304163601 | ROBERT | CLARA | 08/19/2013 | 01/20/2014 | SMAIN | MWH-ID. 7463-384<br>POINT REPAIR 123' TO 143' FROM SMH 090-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 123' TO 143' FROM SMH 090-003 | 11,140.00 | CL | |
| 201304163501 | ROBERT | CLARA | 08/19/2013 | 01/23/2014 | SMAIN | MWH-ID. 7463-384<br>POINT REPAIR 266' TO 289' FROM SMH 090-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 266' TO 289' FROM SMH 090-003 | 11,743.00 | CL | |
| 201304163401 | ROBERT | CLARA | 08/19/2013 | 04/02/2014 | SLINE | MWH-ID. 7463-384<br>FULL LINING OF SMH 090-003 TO 090-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-003 TO 090-001 | 8,364.00 | CL | |
| 201304144501 | JEFFERSON AV | ST CHARLES AV | 08/14/2013 | 05/27/2015 | SMAIN | MWH-ID. 7463-292<br>POINT REPAIR 280' - 302' FROM 081-047<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 280' - 302' FROM 081-047 | | CL | |
| 201304144401 | JEFFERSON AV | ST CHARLES AV | 08/14/2013 | 05/29/2015 | SMAIN | MWH-ID. 7463-292<br>POINT REPAIR 86' - 98' FROM 081-047<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 86' - 98' FROM 081-047 | | CL | |
| 201304035501 | BENJAMIN | WEBSTER | 07/25/2013 | 09/22/2014 | SMAIN | MWH-ID. 7463-716 REPLACE PIPE FROM SMH 069-002 TO 069-001<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | REPLACED PIPE FROM SMH 069-002 TO 069-001 | 79,523.00 | CL | |
| 201304035401 | PERRIER | NASHVILLE AV | 07/25/2013 | 04/04/2014 | SMAIN | MWH-ID. 7463-721 POINT REPAIR 230' - 244' FROM SMH 080-007<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 230' - 244' FROM SMH 080-007 | 10,000.00 | CL | |
| 201304035301 | PERRIER | NASHVILLE AV | 07/25/2013 | 05/31/2014 | SLINE | MWH-ID. 7463-721 FULL LINING OF SEGEMENT 080-007 TO 080-006<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 080-007 TO 080-006 | 13,838.00 | CL | |
| 201304035201 | JOSEPH | S GALVEZ | 07/25/2013 | 03/25/2015 | SMAIN | MWH-ID. 7463-720<br>CHANGED TO POINT REPAIR(REPLACE SERVICE) FROM 130' TO<br>142' FROM SMH 075-013<br><br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | REPAIRED (REPLACE SERVICE) FROM 130' TO 142' | | CL | |
| 201304035101 | JOSEPH | S GALVEZ | 07/25/2013 | 01/26/2015 | SLEAD | MWH-ID. 7463-720 SERVICE REPAIR VIA LINING 29' FROM SMH 075-<br>013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE REPAIR VIA LINING 29' FROM SMH 075-013 | 4,329.00 | CL | |
| 201304035001 | NASHVILLE AV | S CLAIBORNE AV | 07/25/2013 | 02/20/2015 | SLINE | MWH-ID. 7463-718 FULL LINING OF SEGEMENT 074-005 TO 074-003<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 074-005 TO 074-003 | 14,338.00 | CL | |
| 201304034901 | NASHVILLE AV | S CLAIBORNE AV | () 07/25/2013 | () 10/14/2014 | SMAIN | MWH-ID. 7463-718 POINT REPAIR 25' - 37' FROM SMH 074-005 ESSA<br>2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 25' - 37' FROM SMH 074-005 | 10,000.00 | CL | |
| 201304034801 | NASHVILLE AV | S CLAIBORNE AV | 07/25/2013 | 10/16/2014 | SMAIN | MWH-ID. 7463-718 POINT REPAIR 276' - 288' FROM SMH 074-005<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 276' - 288' FROM SMH 074-005 | | CL | |
| 201304034701 | NASHVILLE AV | S CLAIBORNE AV | 07/25/2013 | 10/14/2014 | SLEAD | MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 54' FROM SMH<br>074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 54' FROM SMH 074-005 | 10,003.00 | CL | |
| 201304034601 | NASHVILLE AV | S CLAIBORNE AV | 07/25/2013 | 10/15/2014 | SLEAD | MWH-ID. 7463-718 POINT REPAIR REPLACE SERVICE 168' FROM<br>SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 168' FROM SMH 074-005 | 10,004.00 | CL | |
| 201304034101 | PITT | JOSEPH | 07/25/2013 | 03/19/2014 | SMAIN | MWH-ID. 7463-726 POINT REPAIR 161' - 204' FROM SMH 081-023<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 161' - 204' FROM SMH 081-023 | 19,300.00 | CL | |
| 201304034001 | PITT | JOSEPH | 07/25/2013 | 03/17/2014 | SMAIN | MWH-ID. 7463-726 POINT REPAIR 126' - 138' FROM SMH 081-023<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 126' - 138' FROM SMH 081-023 | 10,000.00 | CL | |
| 201304033901 | PITT | JOSEPH | 07/25/2013 | 02/26/2015 | SLINE | MWH-ID. 7463-726 FULL LINING OF SEGEMENT 081-023 TO 081-016<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 081-023 TO 081-016 | 8,060.00 | CL | |
| 201304033801 | ELEONORE | COLISEUM | 07/25/2013 | 05/31/2014 | SLINE | MWH-ID. 7463-725 FULL LINING OF SEGEMENT 080-031 TO 080-027<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 080-031 TO 080-027 | 10,040.00 | CL | |
| 201304033701 | ELEONORE | COLISEUM | 07/25/2013 | 04/01/2014 | SMAIN | MWH-ID. 7463-725 POINT REPAIR 227' - 239' FROM SMH 080-031<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 227' - 239' FROM SMH 080-031 | 10,023.00 | CL | |
| 201304033601 | ELEONORE | COLISEUM | 07/25/2013 | 03/31/2014 | SLEAD | MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 203' FROM<br>SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 080-031 | 10,010.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201304033501 | CAMP | JOSEPH | 07/25/2013 | 08/20/2014 | SMAIN | MWH-ID. 7463-724 POINT REPAIR 8' - 20' FROM SMH 080-023 ESSA 2 BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 8' - 20' FROM SMH 080-023 | 10,000.00 | CL | |
| 201304033401 | CAMP | JOSEPH | 07/25/2013 | 09/08/2014 | SLINE | MWH-ID. 7463-724 FULL LINING OF SEGEMENT 080-023 TO 080-021 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 080-023 TO 080-021 | 14,319.00 | CL | |
| 201304033301 | JOSEPH | CHESTNUT | 07/25/2013 | 08/19/2014 | SMAIN | MWH-ID. 7463-723 POINT REPAIR 148' - 160' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 148' - 160' FROM SMH 080-013 | 12,400.00 | CL | |
| 201304033201 | JOSEPH | CHESTNUT | 07/25/2013 | 08/18/2014 | SMAIN | MWH-ID. 7463-723 POINT REPAIR 0' - 12' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 080-013 | 10,000.00 | CL | |
| 201304033101 | JOSEPH | CHESTNUT | 07/25/2013 | 08/19/2014 | SLEAD | MWH-ID. 7463-723 POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 56' FROM SMH 080-013 | 10,016.00 | CL | |
| 201304032901 | PERRIER | NASHVILLE AV | 07/25/2013 | 04/03/2014 | SMAIN | MWH-ID. 7463-721 POINT REPAIR 52' - 106' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 52' - 106' FROM SMH 080-007 | 22,002.00 | CL | |
| 201304032801 | S ROBERTSON | CADIZ | 07/25/2013 | () 09/18/2014 | SMAIN | MWH-ID. 7463-731 POINT REPAIR 216' - 228' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 216' - 228' FROM SMH 096-003 | 10,000.00 | CL | |
| 201304032701 | S ROBERTSON | CADIZ | () 07/25/2013 | () 09/19/2014 | SMAIN | MWH-ID. 7463-731 POINT REPAIR 0' - 12' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 096-003 | 10,300.00 | CL | |
| 201304032601 | CHESTNUT | BORDEAUX | () 07/25/2013 | () 09/30/2014 | SMAIN | MWH-ID. 7463-730 POINT REPAIR 287' - 313' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 287' - 313' FROM SMH 093-027 | 10,900.00 | CL | |
| 201304032501 | CHESTNUT | BORDEAUX | 07/25/2013 | 09/26/2014 | SLEAD | MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 7' FROM SMH 093-027 | 10,004.00 | CL | |
| 201304032401 | CHESTNUT | BORDEAUX | 07/25/2013 | 09/25/2014 | SLEAD | MWH-ID. 7463-730 POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 72' FROM SMH 093-027 | 18,814.00 | CL | |
| 201304032301 | CHESTNUT | BORDEAUX | 07/25/2013 | 10/09/2014 | SLINE | MWH-ID. 7463-730 FULL LINING OF SEGEMENT 093-027 TO 093-026 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 093-027 TO 093-026 | 15,349.00 | CL | |
| 201304032201 | PERRIER | SONIAT | 07/25/2013 | 03/25/2014 | SLINE | MWH-ID. 7463-729 FULL LINING OF SEGEMENT 087-058 TO 087-056 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 087-058 TO 087-056 | 11,839.00 | CL | |
| 201304032101 | PERRIER | SONIAT | 07/25/2013 | 03/02/2015 | SLEAD | MWH-ID. 7463-729 SERVICE REPAIR VIA LINING SERVICE 125' FROM SMH 087-058 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE REPAIR REPLACE VIA LINING SERVICE 125' FROM SMH 087-058 | 2,664.00 | CL | |
| 201304031901 | PRYTANIA | NASHVILLE AV | 07/25/2013 | 03/21/2014 | SMAIN | MWH-ID. 7463-727 POINT REPAIR 274' - 286' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 274' - 286' FROM SMH 081-068 | 10,000.00 | CL | |
| 201304031801 | PRYTANIA | NASHVILLE AV | 07/25/2013 | 03/26/2014 | SLEAD | MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 081-068 | 10,615.00 | CL | |
| 201304031701 | PRYTANIA | NASHVILLE AV | 07/25/2013 | 01/09/2015 | SLINE | MWH-ID. 7463-727 FULL LINING OF SEGEMENT 081-068 TO 081-067 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 081-068 TO 081-067 | 14,093.00 | CL | |
| 201304031601 | PRYTANIA | NASHVILLE AV | 07/25/2013 | 03/25/2014 | SLEAD | MWH-ID. 7463-727 POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 081-068 | 10,003.00 | CL | |
| 201304030601 | S DERBIGNY | DELACHAISE | 07/25/2013 | 03/18/2014 | SMAIN | MWH-ID. 7463-732 POINT REPAIR 325' - 337' FROM SMH 108-033 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 325' - 337' FROM SMH 108-033 | 9,040.00 | CL | |
| 201304030501 | S ROBERTSON | CADIZ | 07/25/2013 | 09/19/2014 | SMAIN | MWH-ID. 7463-731 POINT REPAIR 73' - 147' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 73' - 147' FROM SMH 096-003 | 28,613.00 | CL | |
| 201304030401 | S ROBERTSON | CADIZ | 07/25/2013 | 09/17/2014 | SLEAD | MWH-ID. 7463-731 POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-003 | 10,015.00 | CL | |
| 201304030301 | S ROBERTSON | CADIZ | 07/25/2013 | 09/18/2014 | SMAIN | MWH-ID. 7463-731 POINT REPAIR 282' - 294' FROM SMH 096-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | POINT REPAIR 282' - 294' FROM SMH 096-003 | 10,000.00 | CL | |
| 201304029601 | S GALVEZ | JEFFERSON AV | 07/25/2013 | 08/26/2013 | SMAIN | MWH-ID. 7463-745 POINT REPAIR 41' - 53' FROM SMH 075-003 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 41' - 53' FROM SMH 075-003 | 9,900.00 | CL | |
| 201304029001 | PERRIER | NASHVILLE AV | 07/25/2013 | 04/03/2014 | SLEAD | MWH-ID. 7463-721 POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 080-007 | 10,002.00 | CL | |
| 201304028901 | JEFFERSON AV | S MIRO | 07/25/2013 | 01/16/2015 | SLEAD | MWH-ID. 7463-719 SERVICE REPAIR VIA LINING 95' FROM SMH 075-002 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE REPAIR VIA LINING 95' FROM SMH 075-002 | 1,332.00 | CL | |
| 201304028801 | NASHVILLE AV | S CLAIBORNE AV | 07/25/2013 | 10/15/2014 | SMAIN | MWH-ID. 7463-718 POINT REPAIR 243' - 255' FROM SMH 074-005 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 243' - 255' FROM SMH 074-005 | 10,000.00 | CL | |
| 201304028701 | ELEONORE | COLISEUM | 07/25/2013 | 03/28/2014 | SLEAD | MWH-ID. 7463-725 POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 176' FROM SMH 080-031 | 10,010.00 | CL | |
| 201304028601 | ELEONORE | COLISEUM | 07/25/2013 | 03/27/2014 | SMAIN | MWH-ID. 7463-725 POINT REPAIR 99' - 111' FROM SMH 080-031 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 99' - 111' FROM SMH 080-031 | 10,031.00 | CL | |
| 201304028501 | JOSEPH | CHESTNUT | 07/25/2013 | 09/04/2014 | SLINE | MWH-ID. 7463-723 FULL LINING OF SEGEMENT 080-013 TO 080-012 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 080-013 TO 080-012 | 8,008.00 | CL | |
| 201304028401 | S ROBERTSON | CADIZ | 07/25/2013 | 09/30/2014 | SLINE | MWH-ID. 7463-731 FULL LINING OF SEGEMENT 096-003 TO 096-001 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SEGEMENT 096-003 TO 096-001 | 17,788.00 | CL | |
| 201304028301 | CHESTNUT | BORDEAUX | 07/25/2013 | 09/24/2014 | SMAIN | MWH-ID. 7463-730 POINT REPAIR 258' - 270' FROM SMH 093-027 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 258' - 270' FROM SMH 093-027 | 10,000.00 | CL | |
| 201304028201 | CAMP | JOSEPH | 07/25/2013 | 08/20/2014 | SMAIN | MWH-ID. 7463-724 POINT REPAIR 277' - 289' FROM SMH 080-023 ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 277' - 289' FROM SMH 080-023 | | CL | |
| 201202339701 | STATE | CAMP | 10/25/2012 | 01/12/2015 | SMAIN | MWH-ID. 7463-713 PERFORM POINT REPAIR 121 FT TO 133 FT | PERFORMED POINT REPAIR 121 FT TO 133 FT | 10,000.00 | CL | |
| 201202339601 | STATE | CAMP | 10/25/2012 | 01/07/2015 | SMAIN | MWH-ID. 7463-713 PERFORM POINT REPAIR 19 FT TO 39 FT | PERFORMED POINT REPAIR 19 FT TO 39 FT | 12,404.00 | CL | |
| 201202339501 | CAMP | STATE | 10/25/2012 | 04/08/2014 | SLEAD | MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @137 FT | 10,022.00 | CL | |
| 201202339401 | CAMP | STATE | 10/25/2012 | 04/04/2014 | SLEAD | MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT | 10,018.00 | CL | |
| 201202339301 | CAMP | STATE | 10/25/2012 | 04/07/2014 | SLEAD | MWH-ID. 7463-712 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @239 FT | 10,032.00 | CL | |
| 201202339201 | STATE | ANNUNCIATION | 10/25/2012 | 04/16/2014 | SLEAD | MWH-ID. 7463-711 PERFORM SERVICE REPAIR @35 FT | PERFORMED SERVICE REPAIR VIA LINING @35 FT | 10,000.00 | CL | |
| 201202339101 | STATE | ANNUNCIATION | 10/25/2012 | 04/24/2014 | SLEAD | MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @156 FT | 10,032.00 | CL | |
| 201202339001 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 04/09/2014 | SLEAD | MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @161 FT | 10,006.00 | CL | |
| 201202338901 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 04/14/2014 | SLEAD | MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @116 FT | 10,002.00 | CL | |
| 201202338801 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 04/09/2014 | SMAIN | MWH-ID. 7463-710 PERFORM POINT REPAIR 331 FT TO 342 FT | PERFORMED POINT REPAIR 331 FT TO 342 FT | 10,000.00 | CL | |
| 201202338701 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 04/11/2014 | SMAIN | MWH-ID. 7463-710 PERFORM POINT REPAIR 236 FT TO 256 FT | PERFORMED POINT REPAIR 236 FT TO 256 FT | 12,406.00 | CL | |
| 201202338601 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 04/21/2014 | SMAIN | MWH-ID. 7463-710 PERFORM POINT REPAIR 0 FT TO 31 FT | PERFORMED POINT REPAIR 0 FT TO 31 FT | 15,700.00 | CL | |
| 201202338501 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 02/24/2015 | SLINE | MWH-ID. 7463-710 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @171 FT | 16,906.00 | CL | |
| 201202338201 | STATE | CAMP | 10/25/2012 | 02/23/2015 | SLINE | MWH-ID. 7463-713 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @133 FT | 13,134.00 | CL | |
| 201202338101 | CAMP | STATE | 10/25/2012 | 04/03/2014 | SMAIN | MWH-ID. 7463-712 PERFORM POINT REPAIR 161 FT TO 173 FT | PERFORMED POINT REPAIR 161 FT TO 173 FT | 10,900.00 | CL | |
| 201202338001 | STATE | ANNUNCIATION | 10/25/2012 | 04/17/2014 | SLEAD | MWH-ID. 7463-711 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @125 FT | 10,021.00 | CL | |
| 201202337901 | HENRY CLAY AV | MAGAZINE | 10/25/2012 | 04/09/2014 | SLEAD | MWH-ID. 7463-710 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @84 FT | 10,000.00 | CL | |
| 201202337701 | CHESTNUT | STATE | 10/25/2012 | 09/22/2014 | SLEAD | MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @209 FT | 10,000.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201202337601 | CHESTNUT | STATE | 10/25/2012 | 09/15/2014 | SLEAD | MWH-ID. 7463-714 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @73 FT | 10,023.00 | CL | |
| 201202337501 | CHESTNUT | STATE | 10/25/2012 | 09/11/2014 | SMAIN | MWH-ID. 7463-714 PERFORM POINT REPAIR 135 FT TO 147 FT | PERFORMED POINT REPAIR 135 FT TO 147 FT | 10,000.00 | CL | |
| 201202337401 | CHESTNUT | STATE | 10/25/2012 | 09/16/2014 | SMAIN | MWH-ID. 7463-714 PERFORM POINT REPAIR 99 FT TO 111 FT | PERFORMED POINT REPAIR 99 FT TO 111 FT | 10,023.00 | CL | |
| 201202337301 | CHESTNUT | STATE | 10/25/2012 | 09/22/2014 | SLINE | MWH-ID. 7463-714 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @135 FT | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @135 FT | 13,398.00 | CL | |
| 201202337201 | STATE | CAMP | 10/25/2012 | 01/13/2015 | SLEAD | MWH-ID. 7463-713 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @150 FT | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @150 FT | 10,004.00 | CL | |
| 201202337101 | STATE | CAMP | 10/25/2012 | 01/05/2015 | SMAIN | MWH-ID. 7463-713 PERFORM POINT REPAIR 213 FT TO 225 FT | PERFORMED POINT REPAIR 213 FT TO 225 FT | 10,604.00 | CL | |
| 201202087901 | GEN TAYLOR | ST CHARLES AV | 09/24/2012 | 05/14/2015 | SLINE | MWH-ID. 7463-694FULL LINING OF SEGMENT 104-010 TO 104-004 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SEGMENT 104-010 TO 104-004 | 23,796.00 | CL | |
| 201202087801 | GEN TAYLOR | ST CHARLES AV | 09/24/2012 | 10/16/2014 | SLEAD | MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 206' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 206' | | CL | |
| 201202087701 | GEN TAYLOR | ST CHARLES AV | 09/24/2012 | 10/17/2014 | SLEAD | MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 155' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 155' | 33,810.00 | CL | |
| 201202087601 | GEN TAYLOR | ST CHARLES AV | 09/24/2012 | 10/21/2014 | SLEAD | MWH-ID. 7463-694 PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 56' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 56' | | CL | |
| 201202087501 | GEN TAYLOR | ST CHARLES AV | 09/24/2012 | 10/24/2014 | SMAIN | MWH-ID. 7463-694 REMOVE INTERNAL OBSTACLE @ 15Ft | REMOVED INTERNAL OBSTACLE @ 15FT | 25,000.00 | CL | |
| 201200367101 | UPPERLINE | MAGNOLIA | 02/14/2012 | 06/25/2014 | SMAIN | MWH-ID. 7463-648 REPLACE PIPE FROM SMH 097-038 TO 097-033 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 097-038 TO 097-033 | 66,939.00 | CL | |
| 201200367001 | WILLOW | UPPERLINE | () 02/14/2012 | () 02/10/2014 | SLEAD | MWH-ID. 7463-647 SERVICE POINT REPAIR 250' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 250' FROM 097-018 | 8,580.00 | CL | |
| 201200366901 | WILLOW | UPPERLINE | () 02/14/2012 | () 02/12/2014 | SLEAD | MWH-ID. 7463-647 SERVICE POINT REPAIR 219' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 219' FROM 097-018 | 8,650.00 | CL | |
| 201200366801 | WILLOW | UPPERLINE | () 02/14/2012 | () 02/11/2014 | SLEAD | MWH-ID. 7463-647 SERVICE POINT REPAIR 156' FROM 097-018 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 156' FROM 097-018 | 8,650.00 | CL | |
| 201200366701 | JENA | S CLAIBORNE AV | () 02/14/2012 | () 08/27/2014 | SLINE | MWH-ID. 7463-646 FULL LINING OF SMH 097-012 TO 097-009 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 097-012 TO 097-009 | 9,460.00 | CL | |
| 201200366601 | JENA | S CLAIBORNE AV | () 02/14/2012 | () 02/06/2014 | SLEAD | MWH-ID. 7463-646 SERVICE POINT REPAIR 154' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 154' FROM 097-012 | 8,451.00 | CL | |
| 201200366501 | JENA | S CLAIBORNE AV | () 02/14/2012 | () 02/05/2014 | SLEAD | MWH-ID. 7463-646 SERVICE POINT REPAIR 123' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 123' FROM 097-012 | 8,451.00 | CL | |
| 201200366401 | JENA | S CLAIBORNE AV | () 02/14/2012 | () 02/04/2014 | SLEAD | MWH-ID. 7463-646 SERVICE POINT REPAIR 95' FROM 097-012 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 95' FROM 097-012 | 8,451.00 | CL | |
| 201200366301 | S LIBERTY | CADIZ | () 02/14/2012 | () 04/03/2014 | SLINE | MWH-ID. 7463-645 FULL LINING OF SMH 096-042 TO 096-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 096-042 TO 096-041 | 8,472.00 | CL | |
| 201200366201 | S LIBERTY | CADIZ | () 02/14/2012 | () 11/08/2013 | SLEAD | MWH-ID. 7463-645 SERVICE POINT REPAIR 113' FROM 096-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 113' FROM 096-042 | 8,451.00 | CL | |
| 201200366101 | S LIBERTY | CADIZ | () 02/14/2012 | () 11/11/2013 | SLEAD | MWH-ID. 7463-645 SERVICE POINT REPAIR 90' FROM 096-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 90' FROM 096-042 | 8,452.00 | CL | |
| 201200366001 | S LIBERTY | CADIZ | () 02/14/2012 | () 11/12/2013 | SLEAD | MWH-ID. 7463-645 SERVICE POINT REPAIR 55' FROM 096-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 55' FROM 096-042 | 8,457.00 | CL | |
| 201200365901 | WILLOW | GEN PERSHING | () 02/14/2012 | () 10/31/2013 | SLEAD | MWH-ID. 7463-644 SERVICE POINT REPAIR 148' FROM 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR 148' FROM 107-041 | 8,984.00 | CL | |
| 201200361901 | GEN PERSHING | S CLAIBORNE AV | () 02/14/2012 | () 10/09/2014 | SMAIN | "MWH-ID. 7463-631 POINT REPAIR 12' TO 25' FROM SMH 107-050 TO 107-049 ESSA 2 - BASIN 4 - UPTOWN - STATION 4" | COMPLETED POINT REPAIR 12' TO 25' FROM SMH 107-050 TO 107-049 | | CL | |
| 201200361801 | GEN PERSHING | CLARA | 02/14/2012 | 03/25/2014 | SLINE | MWH-ID. 7463-630 FULL LINING OF SMH 107-044 TO 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 107-044 TO 107-043 | 8,443.00 | CL | |
| 201200361701 | GEN PERSHING | CLARA | 02/14/2012 | 11/05/2013 | SLEAD | MWH-ID. 7463-630 SERVICE POINT REPAIR 157' FROM SMH 107-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 157' FROM SMH 107-044 | 8,965.00 | CL | |
| 201200361601 | GEN PERSHING | CLARA | 02/14/2012 | 11/01/2013 | SMAIN | MWH-ID. 7463-630 POINT REPAIR 0' - 12' FROM SMH 107-044 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPELTED POINT REPAIR 0' - 12' FROM SMH 107-044 | 8,960.00 | CL | |
| 201200361201 | GEN PERSHING | S CLAIBORNE AV | 02/14/2012 | 11/04/2013 | SLINE | MWH-ID. 7463-629 FULL LINING OF SMH 107-042 TO 107-041 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 107-042 TO 107-041 | 7,687.00 | CL | |
| 201200361101 | GEN PERSHING | S CLAIBORNE AV | 02/14/2012 | 11/04/2013 | SLEAD | MWH-ID. 7463-629 SERVICE POINT REPAIR 168' FROM SMH 107-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 168' FROM SMH 107-042 | 8,982.00 | CL | |
| 201200360801 | GEN PERSHING | S CLAIBORNE AV | 02/14/2012 | 10/31/2013 | SLEAD | MWH-ID. 7463-629 SERVICE POINT REPAIR 79' FROM SMH 107-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 79' FROM SMH 107-042 | 8,960.00 | CL | |
| 201200360701 | GEN PERSHING | S CLAIBORNE AV | 02/14/2012 | 11/01/2013 | SMAIN | MWH-ID. 7463-629 POINT REPAIR 250' - 265' FROM SMH 107-042 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 250' - 265' FROM SMH 107-042 | 8,960.00 | CL | |
| 201200360501 | WILLOW | GEN PERSHING | 02/14/2012 | 10/30/2013 | SLEAD | MWH-ID. 7463-628 SERVICE POINT REPAIR 152' FROM SMH 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 152' FROM SMH 107-043 | 9,160.00 | CL | |
| 201200360401 | WILLOW | GEN PERSHING | 02/14/2012 | 10/30/2013 | SLEAD | MWH-ID. 7463-628 SERVICE POINT REPAIR 51' FROM SMH 107-043 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 51' FROM SMH 107-043 | 9,110.00 | CL | |
| 201200360301 | MAGNOLIA | NAPOLEON AV | 02/14/2012 | 03/27/2014 | SLEAD | MWH-ID. 7463-627 SERVICE POINT REPAIR 241' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 241' FROM SMH 107-034 | 9,060.00 | CL | |
| 201200360201 | MAGNOLIA | NAPOLEON AV | 02/14/2012 | 03/25/2014 | SLEAD | MWH-ID. 7463-627 SERVICE POINT REPAIR 146' FROM SMH 107-034 ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 146' FROM SMH 107-034 | 10,360.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200360001 | MAGNOLIA | NAPOLEON AV | 02/14/2012 | 01/12/2015 | SLEAD | MWH-ID. 7463-627<br>SERVICE POINT REPAIR 113' FROM SMH 107-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 113' FROM SMH 107-034 | | CL | |
| 201200359901 | MAGNOLIA | NAPOLEON AV | 02/14/2012 | 01/12/2015 | SLEAD | MWH-ID. 7463-627<br>SERVICE POINT REPAIR 111' FROM SMH 107-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 111' FROM SMH 107-034 | | CL | |
| 201200359801 | MAGNOLIA | NAPOLEON AV | 02/14/2012 | 03/26/2014 | SLEAD | MWH-ID. 7463-627<br>SERVICE POINT REPAIR 57' FROM SMH 107-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 57' FROM SMH 107-034 | 9,110.00 | CL | |
| 201200359701 | MAGNOLIA | NAPOLEON AV | 02/14/2012 | 03/24/2014 | SLEAD | MWH-ID. 7463-627<br>SERVICE POINT REPAIR 26' FROM SMH 107-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 26' FROM SMH 107-034 | 10,360.00 | CL | |
| 201200359601 | MILAN | MAGNOLIA | 02/14/2012 | 06/18/2014 | SLINE | MWH-ID. 7463-626<br>FULL LINING OF SMH 107-008 TO 107-007<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 107-008 TO 107-007 | 8,104.00 | CL | |
| 201200359501 | MILAN | MAGNOLIA | 02/14/2012 | 11/12/2013 | SMAIN | MWH-ID. 7463-626<br>POINT REPAIR 120' - 132' FROM SMH 107-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 120' - 132' FROM SMH 107-008 | 8,981.00 | CL | |
| 201200359401 | MILAN | MAGNOLIA | 02/14/2012 | 11/12/2013 | SMAIN | MWH-ID. 7463-626<br>POINT REPAIR 83' - 99' FROM SMH 107-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 83' - 99' FROM SMH 107-008 | 9,692.00 | CL | |
| 201200359301 | MILAN | MAGNOLIA | 02/14/2012 | 11/07/2013 | SMAIN | MWH-ID. 7463-626<br>POINT REPAIR 32' - 47' FROM SMH 107-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 32' - 47' FROM SMH 107-008 | 9,529.00 | CL | |
| 201200359201 | MILAN | MAGNOLIA | 02/14/2012 | 11/12/2013 | SLEAD | MWH-ID. 7463-626<br>SERVICE POINT REPAIR 68' FROM SMH 107-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 68' FROM SMH 107-008 | 9,165.00 | CL | |
| 201200359101 | MILAN | MAGNOLIA | 02/14/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-626<br>SERVICE POINT REPAIR 9' FROM SMH 107-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 9' FROM SMH 107-008 | 8,975.00 | CL | |
| 201200358901 | S LIBERTY | NAPOLEON AV | 02/14/2012 | 06/17/2014 | SLINE | MWH-ID. 7463-625<br>FULL LINING OF SMH 106-024 TO 106-023<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 106-024 TO 106-023 | 9,283.00 | CL | |
| 201200358801 | S LIBERTY | NAPOLEON AV | 02/14/2012 | 02/21/2014 | SLEAD | MWH-ID. 7463-625<br>SERVICE POINT REPAIR 163' FROM SMH 106-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 163' FROM SMH 106-024 | 8,961.00 | CL | |
| 201200358701 | S LIBERTY | NAPOLEON AV | 02/14/2012 | 02/21/2014 | SLEAD | MWH-ID. 7463-625<br>SERVICE POINT REPAIR 54' FROM SMH 106-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 54' FROM SMH 106-024 | 8,963.00 | CL | |
| 201200358601 | NAPOLEON AV | LOYOLA AV | 02/14/2012 | 08/08/2014 | SLINE | MWH-ID. 7463-624<br>FULL LINING OF SMH 106-045 TO 106-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 106-045 TO 106-024 | | CL | |
| 201200358501 | NAPOLEON AV | LOYOLA AV | 02/14/2012 | 12/29/2014 | SLEAD | MWH-ID. 7463-624<br>SEVICE REPAIR VIA LINING 70' FROM SMH 106-045<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SEVICE REPAIR VIA LINING 70' FROM SMH 106-045 | | CL | |
| 201200357901 | NAPOLEON AV | LOYOLA AV | 02/14/2012 | 12/30/2014 | SMAIN | MWH-ID. 7463-624<br>POINT REPAIR 124' - 136 FROM SMH 106-045<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 124' - 136 FROM SMH 106-045 | | CL | |
| 201200357701 | LOYOLA AV | NAPOLEON AV | 02/14/2012 | 01/27/2014 | SMAIN | MWH-ID. 7463-623<br>REPLACE PIPE FOR LINE SEGMENT 105-043 TO 105-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | REPLACED PIPE FOR LINE SEGMENT 105-043 TO 105-042 | 54,854.00 | CL | |
| 201200357601 | S SARATOGA | NAPOLEON AV | 02/14/2012 | 10/16/2014 | SLINE | MWH-ID. 7463-622<br>FULL LINING OF SMH 105-025 TO 105-023<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 105-025 TO 105-023 | 13,152.00 | CL | |
| 201200357501 | S SARATOGA | NAPOLEON AV | 02/14/2012 | 10/16/2014 | SLEAD | MWH-ID. 7463-622<br>SERVICE POINT REPAIR 236' FROM SMH 105-025<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 236' FROM SMH 105-025 | 5,864.00 | CL | |
| 201200357401 | S SARATOGA | NAPOLEON AV | 02/14/2012 | 10/15/2014 | SLEAD | MWH-ID. 7463-622<br>SERVICE POINT REPAIR 104' FROM SMH 105-025<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 104' FROM SMH 105-025 | 6,120.00 | CL | |
| 201200357301 | S SARATOGA | NAPOLEON AV | 02/14/2012 | 10/16/2014 | SLEAD | MWH-ID. 7463-622<br>SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 309' - 327' FROM SMH 105-025 | 5,492.00 | CL | |
| 201200357201 | MARENGO | S SARATOGA | 02/14/2012 | 02/27/2014 | SLEAD | MWH-ID. 7463-621<br>SERVICE POINT REPAIR 278' FROM SMH 105-013<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 278' FROM SMH 105-013 | 10,760.00 | CL | |
| 201200357001 | MARENGO | S SARATOGA | 02/14/2012 | 03/10/2014 | SLEAD | MWH-ID. 7463-621<br>SERVICE POINT REPAIR 59' FROM SMH 105-013<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED SERVICE POINT REPAIR 59' FROM SMH 105-013 | 10,760.00 | CL | |
| 201200356901 | MARENGO | LOYOLA AV | 02/14/2012 | 01/24/2014 | SLINE | MWH-ID. 7463-620<br>FULL LINING OF SMH 105-012 TO 106-044<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED FULL LINING OF SMH 105-012 TO 106-044 | | CL | |
| 201200356801 | MARENGO | LOYOLA AV | 02/14/2012 | 01/24/2014 | SMAIN | MWH-ID. 7463-620<br>POINT REPAIR 314' TO 326' FROM SMH 105-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 314' TO 326' FROM SMH 105-012 | 9,135.00 | CL | |
| 201200356701 | MARENGO | LOYOLA AV | 02/14/2012 | 01/23/2014 | SMAIN | MWH-ID. 7463-620<br>POINT REPAIR 0' TO 12' FROM SMH 105-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 4 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 105-012 | 9,485.50 | CL | |
| 201200241101 | S GALVEZ | DELACHAISE | 01/26/2012 | 01/27/2014 | SLINE | MWH-ID. 7463-585<br>FULL LINING OF SMH 132-040 TO 109-019<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 132-040 TO 109-019 | | CL | |
| 201200241001 | S GALVEZ | DELACHAISE | 01/26/2012 | 04/09/2014 | SMAIN | MWH-ID. 7463-585<br>POINT REPAIR 167' - 179' FROM SMH 132-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 167' - 179' FROM SMH 132-040 | 9,008.00 | CL | |
| 201200240901 | S GALVEZ | DELACHAISE | 01/26/2012 | 04/08/2014 | SMAIN | MWH-ID. 7463-585<br>POINT REPAIR 0' - 12' FROM SMH 132-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 132-040 | 8,960.00 | CL | |
| 201200240801 | S GALVEZ | DELACHAISE | 01/26/2012 | 04/10/2014 | SLEAD | MWH-ID. 7463-585<br>POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 132-040 | 8,964.00 | CL | |
| 201200239901 | MAGNOLIA | GEN PERSHING | 01/26/2012 | 01/26/2015 | SLINE | MWH-ID. 7463-584<br>FULL LINING OF SMH 107-033 107-032<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 107-033 107-032 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200239801 | MAGNOLIA | GEN PERSHING | 01/26/2012 | 11/15/2013 | SMAIN | MWH-ID. 7463-584<br>POINT REPAIR 148' - 166' FROM SMH 107-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 148' - 166' FROM SMH 107-033 | 10,010.00 | CL | |
| 201200239701 | MAGNOLIA | GEN PERSHING | 01/26/2012 | 11/13/2013 | SMAIN | MWH-ID. 7463-584<br>POINT REPAIR 0' - 12' FROM SMH 107-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 107-033 | 8,992.00 | CL | |
| 201200239601 | MAGNOLIA | MARENGO | 01/26/2012 | 11/14/2013 | SLEAD | MWH-ID. 7463-583<br>POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 107-003 | 9,810.00 | CL | |
| 201200239001 | PITT | MARENGO | 01/26/2012 | 02/06/2014 | SMAIN | MWH-ID. 7463-581<br>POINT REPAIR 228' - 279' FROM SMH 104-046<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 228' - 279' FROM SMH 104-046 | 15,785.00 | CL | |
| 201200238901 | MARENGO | CARONDELET | 01/26/2012 | 03/26/2014 | SLINE | MWH-ID. 7463-580<br>FULL LINING FROM SMH 104-032 TO 104-031<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING FROM SMH 104-032 TO 104-031 | 7,575.00 | CL | |
| 201200238701 | MARENGO | CARONDELET | 01/26/2012 | 02/07/2014 | SLEAD | MWH-ID. 7463-580<br>POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 13' FROM SMH 104-032 | 9,170.00 | CL | |
| 201200238601 | MARENGO | CARONDELET | 01/26/2012 | 02/10/2014 | SLEAD | MWH-ID. 7463-580<br>POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 104-032 | 8,974.00 | CL | |
| 201200238501 | MARENGO | CARONDELET | 01/26/2012 | 02/12/2014 | SLEAD | MWH-ID. 7463-580<br>POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 104-032 | 9,345.00 | CL | |
| 201200238401 | MARENGO | CARONDELET | 01/26/2012 | 02/11/2014 | SMAIN | MWH-ID. 7463-580<br>POINT REPAIR 107' - 119' FROM SMH 104-032<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 107' - 119' FROM SMH 104-032 | 9,135.00 | CL | |
| 201200238201 | AUSTERLITZ | PERRIER | 01/26/2012 | 06/16/2014 | SLINE | MWH-ID. 7463-579<br>FULL LINING OF SMH 103-036 TO 103-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 103-036 TO 103-033 | 7,343.00 | CL | |
| 201200237801 | AUSTERLITZ | PERRIER | 01/26/2012 | 03/21/2014 | SMAIN | MWH-ID. 7463-579<br>POINT REPAIR 169' - 184' FROM SMH 103-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 169' - 184' FROM SMH 103-036 | 8,975.00 | CL | |
| 201200237701 | AUSTERLITZ | PERRIER | 01/26/2012 | 03/18/2014 | SMAIN | MWH-ID. 7463-579<br>POINT REPAIR 111' - 123' FROM SMH 103-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 111' - 123' FROM SMH 103-036 | 9,342.00 | CL | |
| 201200237601 | AUSTERLITZ | PERRIER | 01/26/2012 | 03/20/2014 | SMAIN | MWH-ID. 7463-579<br>POINT REPAIR REPLACE 149' FROM SMH 103-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE 149' FROM SMH 103-036 | 8,960.00 | CL | |
| 201200237501 | CAMP | JENA | 01/26/2012 | 06/09/2014 | SLINE | MWH-ID. 7463-578<br>FULL LINING OF SMH 093-017 TO 093-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 093-017 TO 093-016 | 8,464.00 | CL | |
| 201200237401 | CAMP | JENA | 01/26/2012 | 02/03/2014 | SMAIN | MWH-ID. 7463-578<br>POINT REPAIR REPLACE 200' FROM SMH 093-017<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE 200' FROM SMH 093-017 | 8,477.00 | CL | |
| 201200237201 | VALMONT | FRERET | 01/26/2012 | 09/04/2014 | SMAIN | MWH-ID. 7463-577<br>REPLACE PIPE FROM SMH 090-053 TO 090-051<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 090-053 TO 090-051 | 68,823.00 | CL | |
| 201200237001 | ROBERT | MAGNOLIA | 01/26/2012 | 12/12/2013 | SMAIN | MWH-ID. 7463-575<br>REPLACE PIPE FROM SMH 090-032 TO 090-031<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 090-032 TO 090-031 | 68,315.00 | CL | |
| 201200161301 | VALMONT | CAMP | 01/23/2012 | 01/16/2014 | SLEAD | MWH-ID. 7463-415<br>POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 087-027 | 8,485.00 | CL | |
| 201200161201 | VALMONT | CAMP | 01/23/2012 | 01/15/2014 | SLEAD | MWH-ID. 7463-415<br>POINT REPAIR REPLACE SERVICE145' FROM SMH 087-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE145' FROM SMH 087-027 | 8,459.00 | CL | |
| 201200161101 | VALMONT | CAMP | 01/23/2012 | 01/14/2014 | SLEAD | MWH-ID. 7463-415<br>POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 087-027 | 8,460.00 | CL | |
| 201200161001 | VALMONT | CAMP | 01/23/2012 | 12/31/2013 | SLEAD | MWH-ID. 7463-415<br>POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 087-027 | 8,462.00 | CL | |
| 201200024001 | S PRIEUR | JEFFERSON AV | 01/05/2012 | 03/10/2014 | SLEAD | MWH-ID. 7463-362<br>POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPELTED POINT REPAIR REPLACE SERVICE 67' FROM SMH 098-023 | 9,840.00 | CL | |
| 201200023901 | JENA | S CLAIBORNE AV | 01/05/2012 | 05/23/2014 | SMAIN | MWH-ID. 7463-361<br>REPLACE PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | REPLACED PIPE FROM LINE SEGMENT 098-015 TO SMH 098-010 | 71,458.00 | CL | |
| 201102242401 | CADIZ | S DERBIGNY | 12/21/2011 | 06/19/2014 | SLINE | MWH-ID. 7463-334<br>FULL LINING OF SMH 098-012 TO 098-008<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED FULL LINING OF SMH 098-012 TO 098-008 | 8,854.00 | CL | |
| 201102242301 | CADIZ | S DERBIGNY | 12/21/2011 | 02/14/2014 | SMAIN | MWH-ID. 7463-334<br>POINT REPAIR 136' TO 148' FROM SMH 098-012<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 136' TO 148' FROM SMH 098-012 | 8,478.00 | CL | |
| 201102242101 | CADIZ | S DERBIGNY | 12/21/2011 | 02/24/2014 | SMAIN | MWH-ID. 7463-334<br>POINT REPAIR 230' TO 242' FROM SMH 098-012<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 230' TO 242' FROM SMH 098-012 | 8,479.00 | CL | |
| 201102241601 | CADIZ | S DERBIGNY | 12/21/2011 | 02/19/2014 | SLEAD | MWH-ID. 7463-334<br>SERVICE POINT REPAIR 173' FROM SMH 098-012<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE POINT REPAIR 173' FROM SMH 098-012 | 8,461.00 | CL | |
| 201102223801 | GEN PERSHING | S CLAIBORNE AV | 12/20/2011 | 03/25/2014 | SLINE | MWH-ID. 7463-309<br>FULL LINING OF SMH 108-010 TO 108-009<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 108-010 TO 108-009 | 7,921.00 | CL | |
| 201102223701 | GEN PERSHING | S CLAIBORNE AV | 12/20/2011 | 10/23/2013 | SMAIN | MWH-ID. 7463-309<br>POINT REPAIR 263' TO 273' FROM SMH 108-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 263' TO 273' FROM SMH 108-010 | 8,960.00 | CL | |
| 201102223601 | S DERBIGNY | NAPOLEON AV | 12/20/2011 | 01/14/2015 | SLINE | MWH-ID. 7463-308<br>FULL LINING OF SMH 108-008 TO 108-007<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 108-008 TO 108-007 | | CL | |
| 201102223501 | S DERBIGNY | NAPOLEON AV | 12/20/2011 | 10/25/2013 | SLEAD | MWH-ID. 7463-308<br>POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 173' TO 185' FROM SMH 108-008 | 8,969.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102223401 | S DERBIGNY | NAPOLEON AV | 12/20/2011 | 10/25/2013 | SLEAD | MWH-ID. 7463-308<br>POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 55' TO 67' FROM SMH 108-008 | 9,148.00 | CL | |
| 201102223301 | S DERBIGNY | NAPOLEON AV | 12/20/2011 | 10/28/2013 | SLEAD | MWH-ID. 7463-308<br>POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 20' TO 32' FROM SMH 108-008 | 8,968.00 | CL | |
| 201102223201 | S DERBIGNY | NAPOLEON AV | 12/20/2011 | 10/24/2013 | SMAIN | MWH-ID. 7463-308<br>POINT REPAIR 290' TO 297' FROM SMH 108-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 290' TO 297' FROM SMH 108-008 | 8,960.00 | CL | |
| 201102223101 | FRERET | MILAN | 12/20/2011 | 01/04/2015 | SLINE | MWH-ID. 7463-307<br>FULL LINING OF SMH 106-010 TO 106-007<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 106-010 TO 106-007 | | CL | |
| 201102223001 | FRERET | MILAN | 12/20/2011 | 08/04/2014 | SMAIN | MWH-ID. 7463-307<br>POINT REPAIR REPLACE SERIVCE 156' TO 168' FROM SMH 106-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERIVCE 156' TO 168' FROM SMH 106-010 | | CL | |
| 201102222901 | FRERET | MILAN | 12/20/2011 | 07/30/2014 | SMAIN | MWH-ID. 7463-307<br>POINT REPAIR 127' TO 142' FROM SMH 106-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 127' TO 142' FROM SMH 106-010 | 9,510.00 | CL | |
| 201102222801 | FRERET | MILAN | 12/20/2011 | 07/31/2014 | SMAIN | MWH-ID. 7463-307<br>POINT REPAIR 70' TO 89' FROM SMH 106-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 70' TO 89' FROM SMH 106-010 | 10,232.00 | CL | |
| 201102222701 | FRERET | GEN TAYLOR | 12/20/2011 | 08/05/2014 | SMAIN | MWH-ID. 7463-307<br>POINT REPAIR 0' TO 12' FROM SMH 106-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 106-010 | | CL | |
| 201102222601 | ST CHARLES AV | MILAN | 12/20/2011 | 08/17/2014 | SLINE | MWH-ID. 7463-306<br>FULL LINING OF SMH 104-040 TO 104-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | FULL LINING OF SMH 104-040 TO 104-039 | 6,904.00 | CL | |
| 201102222501 | ST CHARLES AV | MILAN | 12/20/2011 | 07/15/2014 | SMAIN | MWH-ID. 7463-306<br>POINT REPAIR 0' TO 24' FROM SMH 104-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' TO 24' FROM SMH 104-040 | 11,239.00 | CL | |
| 201102222401 | ST CHARLES AV | MILAN | 12/20/2011 | 07/14/2014 | SMAIN | MWH-ID. 7463-306<br>POINT REPAIR 143' TO 155' FROM SMH 104-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 143' TO 155' FROM SMH 104-040 | | CL | |
| 201102221701 | LASALLE | S PRIEUR | 12/20/2011 | 12/15/2014 | SLINE | MWH-ID. 7463-304<br>FULL LINING OF SMH 098-020 TO 099-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 098-020 TO 099-011 | | CL | |
| 201102221601 | LASALLE | UPPERLINE | 12/20/2011 | 06/02/2014 | SLINE | MWH-ID. 7463-303<br>FULL LINING OF SMH 096-002 TO 096-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 096-002 TO 096-001 | 6,034.00 | CL | |
| 201102221301 | LASALLE | UPPERLINE | 12/20/2011 | 11/01/2013 | SLEAD | MWH-ID. 7463-303<br>POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 126' TO 138' FROM SMH 096-002 | 8,014.00 | CL | |
| 201102221201 | LASALLE | CALHOUN | 12/20/2011 | 08/22/2014 | SLINE | MWH-ID. 7463-302<br>FULL LINING OF SMH 069-012 TO 069-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 069-012 TO 069-010 | 4,874.00 | CL | |
| 201102221101 | LASALLE | CALHOUN | 12/20/2011 | 05/14/2014 | SLEAD | MWH-ID. 7463-302<br>POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 106' TO 118' FROM SMH 069-012 | 8,445.00 | CL | |
| 201102221001 | LASALLE | CALHOUN | 12/20/2011 | 05/15/2014 | SLEAD | MWH-ID. 7463-302<br>POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 069-012 | 8,442.00 | CL | |
| 201102220801 | S LIBERTY | ROBERT | 12/20/2011 | 06/19/2014 | SLINE | MWH-ID. 7463-301<br>FULL LINING OF SMH 090-040 TO 096-017<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-040 TO 096-017 | 8,761.00 | CL | |
| 201102220601 | LASALLE | ROBERT | 12/20/2011 | 06/11/2014 | SLINE | MWH-ID. 7463-300<br>FULL LINING OF SMH 090-037 TO 096-025<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-037 TO 096-025 | 10,333.00 | CL | |
| 201102220501 | LASALLE | ROBERT | 12/20/2011 | 11/22/2013 | SLEAD | MWH-ID. 7463-300<br>POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 205' TO 217' FROM SMH 090-037 | 8,462.00 | CL | |
| 201102220401 | LASALLE | ROBERT | 12/20/2011 | 11/21/2013 | SLEAD | MWH-ID. 7463-300<br>POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 170' TO 182' FROM SMH 090-037 | 8,462.00 | CL | |
| 201102220301 | LASALLE | ROBERT | 12/20/2011 | 11/20/2013 | SLEAD | MWH-ID. 7463-300<br>POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLTED POINT REPAIR REPLACE SERVICE 143' TO 155' FROM SMH 090-037 | 8,481.00 | CL | |
| 201102220201 | LASALLE | ROBERT | 12/20/2011 | 11/19/2013 | SLEAD | MWH-ID. 7463-300<br>POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 112' TO 124' FROM SMH 090-037 | 8,758.00 | CL | |
| 201102219901 | LASALLE | ROBERT | 12/20/2011 | 11/21/2013 | SMAIN | MWH-ID. 7463-300<br>POINT REPAIR 264' TO 276' FROM SMH 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 264' TO 276' FROM SMH 090-037 | 8,484.00 | CL | |
| 201102219801 | LASALLE | ROBERT | 12/20/2011 | 11/19/2013 | SMAIN | MWH-ID. 7463-300<br>POINT REPAIR 83' TO 95' FROM SMH 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 83' TO 95' FROM SMH 090-037 | 8,787.00 | CL | |
| 201102219701 | CUCULLU | UPPERLINE | 12/20/2011 | 10/29/2013 | SMAIN | MWH-ID. 7463-299<br>REPLACE PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR SEWER LINE SEGMENT 090-021 TO 090-019 | 67,951.00 | CL | |
| 201102219601 | LOYOLA AV | LOYOLA AV | 12/20/2011 | 03/27/2014 | SLINE | MWH-ID. 7463-298<br>FULL LINING OF SMH 089-028 TO 090-064<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 089-028 TO 090-064 | 8,008.00 | CL | |
| 201102219501 | LOYOLA AV | LOYOLA AV | 12/20/2011 | 11/15/2013 | SLEAD | MWH-ID. 7463-298<br>POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 123' TO 135' FROM SMH 089-028 | 8,454.00 | CL | |
| 201102219401 | LOYOLA AV | JEFFERSON AV | 12/20/2011 | 06/11/2014 | SLEAD | MWH-ID. 7463-297<br>POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 44' TO 56' FROM SMH 089-015 | 9,980.00 | CL | |
| 201102219301 | LOYOLA AV | JEFFERSON AV | 12/20/2011 | 06/10/2014 | SLEAD | MWH-ID. 7463-297<br>POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 089-015 | 9,630.00 | CL | |
| 201102219201 | COLISEUM | SONIAT | 12/20/2011 | 04/01/2014 | SLINE | MWH-ID. 7463-296<br>FULL LINING OF SMH 087-024 TO 087-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 087-024 TO 087-022 | 7,024.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102219001 | COLISEUM | SONIAT | 12/20/2011 | 02/01/2014 | SLEAD | MWH-ID. 7463-296<br>POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 087-024 | 9,093.00 | CL | |
| 201102218901 | COLISEUM | SONIAT | 12/20/2011 | 01/30/2014 | SLEAD | MWH-ID. 7463-296<br>POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 62' TO 74' FROM SMH 087-024 | 8,468.00 | CL | |
| 201102218801 | COLISEUM | SONIAT | 12/20/2011 | 01/27/2014 | SLEAD | MWH-ID. 7463-296<br>POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 31' TO 43' FROM SMH 087-024 | 8,473.00 | CL | |
| 201102218401 | UPPERLINE | TCHOUPITOULAS | 12/20/2011 | 08/25/2014 | SLINE | MWH-ID. 7463-295<br>FULL LINING SMH 085A-001 TO 092-054<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING SMH 085A-001 TO 092-054 | 9,171.00 | CL | |
| 201102218201 | UPPERLINE | TCHOUPITOULAS | 12/20/2011 | 06/12/2014 | SLEAD | MWH-ID. 7463-295<br>POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 83' TO 95' FROM SMH 085A-001 | 8,449.00 | CL | |
| 201102218101 | UPPERLINE | TCHOUPITOULAS | 12/20/2011 | 06/13/2014 | SMAIN | MWH-ID. 7463-295<br>POINT REPAIR 230' TO 242' FROM SMH 085A-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 230' TO 242' FROM SMH 085A-00 | 8,442.00 | CL | |
| 201102217701 | RICHMOND PL | LOYOLA AV | 12/20/2011 | 08/28/2014 | SLINE | MWH-ID. 7463-294<br>FULL LINING OF SMH 082-041 TO 083-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 082-041 TO 083-033 | 8,096.00 | CL | |
| 201102217601 | RICHMOND PL | LOYOLA AV | 12/20/2011 | 05/05/2014 | SLEAD | MWH-ID. 7463-294<br>POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 184' TO 196' FROM SMH 082-041 | 8,450.00 | CL | |
| 201102217501 | RICHMOND PL | LOYOLA AV | 12/20/2011 | 05/02/2014 | SLEAD | MWH-ID. 7463-294<br>POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 156' TO 168' FROM SMH 082-041 | 8,749.00 | CL | |
| 201102217401 | RICHMOND PL | LOYOLA AV | 12/20/2011 | 05/01/2014 | SLEAD | MWH-ID. 7463-294<br>POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 33' TO 45' FROM SMH 082-041 | 8,450.00 | CL | |
| 201102217301 | NASHVILLE AV | PRYTANIA | 12/20/2011 | 01/14/2015 | SLEAD | MWH-ID. 7463-293<br>POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 57' TO 69' FROM SMH 081-065 | | CL | |
| 201102217201 | NASHVILLE AV | PRYTANIA | 12/20/2011 | 01/14/2015 | SLEAD | MWH-ID. 7463-293<br>POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 24' TO 36' FROM SMH 081-065 | | CL | |
| 201102217101 | JEFFERSON AV | ST CHARLES AV | 12/20/2011 | 05/29/2015 | SLINE | MWH-ID. 7463-292<br>FULL LINING OF SMH 081-047 TO 081-046<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 081-047 TO 081-046 | | CL | |
| 201102206801 | CADIZ | S DERBIGNY | 12/19/2011 | 02/20/2014 | SLEAD | MWH-ID. 7463-334<br>SERVICE POINT REPAIR 206' FROM SMH 098-012<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED SERVICE POINT REPAIR 206' FROM SMH 098-012 | 8,460.00 | CL | |
| 201102206101 | CADIZ | S DERBIGNY | 12/19/2011 | 02/08/2014 | SLEAD | MWH-ID. 7463-334<br>SERVICE POINT REPAIR 115' FROM SMH 098-012<br>ESSA 2 - BASIN 4 - SPS 14 | COMPLETED SERVICE POINT REPAIR 115' FROM SMH 098-012 | 8,455.00 | CL | |
| 201102205701 | CADIZ | S DERBIGNY | 12/19/2011 | 02/17/2014 | SMAIN | MWH-ID. 7463-334<br>POINT REPAIR 50' FROM SMH ENDING 62' FROM SMH 098-012<br>ESSA 2 - BASIN 4 - UPTOWN - SPS 14 | COMPLETED POINT REPAIR 50' FROM SMH ENDING 62' FROM SMH 098-012 | 8,484.00 | CL | |
| 201102010801 | JENA | S MIRO | 11/15/2011 | 01/09/2015 | SLINE | MWH-ID. 7463-179<br>FULL LINING OF SMH 099-032 TO 99-026<br>ESSA 2 - BASIN 4 - UPTOWN - 14 | COMPLETED FULL LINING OF SMH 099-032 TO 99-026 | | CL | |
| 201102010701 | JENA | S MIRO | 11/15/2011 | 05/05/2014 | SLEAD | MWH-ID. 7463-179<br>POINT REPAIR REPLACE SERVICE 228' FROM SMH 374-025<br>ESSA 2 - BASIN 4 - UPTOWN - 14 | COMPLETED POINT REPAIR REPLACE SERVICE 228' FROM SMH 374-025 | 8,990.00 | CL | |
| 201102007701 | JENA | S GALVEZ | 11/15/2011 | 03/07/2014 | SMAIN | MWH-ID. 7463-167<br>REPLACE PIPE FOR LINE SEGMENT 099-041 TO 099-042<br>ESSA 2 - BASIN 4 - UPTOWN - 14 | REPLACED PIPE FOR LINE SEGMENT 099-041 TO 099-042 | 6,480.00 | CL | |
| 201102007501 | ROBERT | S JOHNSON | 11/15/2011 | 10/07/2014 | SMAIN | MWH-ID. 7463-166<br>REPLACE PIPE FOR LINE SEGMENT 099-018 TO 099-017<br>ESSA 2 - BASIN 4 - UPTOWN - 14 | REPLACED PIPE FOR LINE SEGMENT 099-018 TO 099-017 | | CL | |
| 201102007401 | ROBERT | S PRIEUR | 11/15/2011 | 01/31/2014 | SMAIN | MWH-ID. 7463-165<br>REPLACE PIPE FOR LINE SEGMENT 099-014 TO 099-012<br>ESSA 2 - BASIN 4 - UPTOWN - 14 | REPLACED PIPE FOR LINE SEGMENT 099-014 TO 099-012 | 19,685.50 | CL | |
| 201102007301 | NAPOLEON AV | S CLAIBORNE AV | 11/15/2011 | 03/17/2014 | SLEAD | MWH-ID. 7463-164<br>POINT REPAIR REPLACE SERVICE 111' FROM SMH 098-035<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 111' FROM SMH 098-035 | 8,650.00 | CL | |
| 201102007101 | NAPOLEON AV | S CLAIBORNE AV | 11/15/2011 | 03/17/2014 | SLEAD | MWH-ID. 7463-164<br>POINT REPAIR REPLACE SERVICE 38' FROM SMH 098-035<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 38' FROM SMH 098-035 | 8,650.00 | CL | |
| 201102007001 | NAPOLEON AV | S CLAIBORNE AV | 11/15/2011 | 03/14/2014 | SLEAD | MWH-ID. 7463-164<br>POINT REPAIR REPLACE SERVICE 8' FROM SMH 098-035<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 8' FROM SMH 098-035 | 8,650.00 | CL | |
| 201102006901 | UPPERLINE | S DERBIGNY | 11/15/2011 | 05/30/2014 | SMAIN | MWH-ID. 7463-163<br>REPLACE PIPE FOR LINE SEGMENT 098-027 TO 098-020<br>ESSA 4 - BASIN 4 - UPTOWN - 14 | REPLACED PIPE FOR LINE SEGMENT 098-027 TO 098-020 | | CL | |
| 201102006801 | ROBERT | S DERBIGNY | 11/15/2011 | 02/21/2014 | SMAIN | MWH-ID. 7463-162<br>REPLACE PIPE FOR LINE SEGMENT 098-022 TO 098-021<br>ESSA 4 - BASIN 4 - UPTOWN - 14 | REPLACED PIPE FOR LINE SEGMENT 098-022 TO 098-021 | 19,445.00 | CL | |
| 201102006701 | S PRIEUR | ROBERT | 11/15/2011 | 08/28/2014 | SMAIN | MWH-ID. 7463-161<br>REPLACE PIPE FOR LINE SEGMENT 098-021 TO 098-020<br>ESSA 2 - BASIN 4 - UPTOWN - 14 | REPLACED PIPE FOR LINE SEGMENT 098-021 TO 098-02 | 81,312.00 | CL | |
| 201101949701 | S JOHNSON | JENA | 11/11/2011 | 09/17/2014 | SMAIN | MWH-ID. 7463-127<br>POINT REPAIR 165' TO 177' FROM SMH 099-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 165' TO 177' FROM SMH 099-003 | | CL | |
| 201200221301 | LASALLE | DELACHAISE | 01/25/2012 | 01/27/2014 | SMAIN | MWH-ID. 7463-539<br>POINT REPAIR 193' - 201' FROM SMH 116-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 193' - 201' FROM SMH 116-02 | 9,310.00 | CL | |
| 201200221201 | DRYADES | AMELIA | 01/25/2012 | 07/11/2014 | SMAIN | MWH-ID. 7463-538<br>REPLACE PIPE FROM SMH 115-050 TO 115-049<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 115-050 TO 115-049 | 46,866.00 | CL | |
| 201200221101 | S LIBERTY | NAPOLEON AV | () 01/25/2012 | () 02/22/2014 | SMAIN | MWH-ID. 7463-537<br>POINT REPAIR 0' - 12' FROM SMH 106-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-042 | 8,960.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200221001 | NAPOLEON AV | MAGNOLIA | () 01/25/2012 | () 08/24/2014 | SMAIN | MWH-ID. 7463-536<br>POINT REPAIR 219' - 229' FROM SMH 106-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 219' - 229' FROM SMH 106-030 | | CL | |
| 201200220501 | NAPOLEON AV | BARONNE | 01/25/2012 | 09/18/2014 | SMAIN | "MWH-ID. 7463-535<br>REPLACE PIPE FROM SMH 104-066 TO 105-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14" | REPLACED PIPE FROM SMH 104-066 TO 105-039 | | CL | |
| 201200220401 | UPPERLINE | CUCULLU | 01/25/2012 | 06/17/2014 | SMAIN | MWH-ID. 7463-534<br>REPLACE PIPE FROM SMH 097-045 TO 097-044<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 097-045 TO 097-044 | 51,258.00 | CL | |
| 201200220301 | WILLOW | UPPERLINE | 01/25/2012 | 02/13/2014 | SLEAD | MWH-ID. 7463-533<br>POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 097-044 | 8,720.00 | CL | |
| 201200220201 | WILLOW | UPPERLINE | 01/25/2012 | 02/13/2014 | SLEAD | MWH-ID. 7463-533<br>POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 097-044 | 8,580.00 | CL | |
| 201200220001 | S LIBERTY | ROBERT | 01/25/2012 | 04/01/2014 | SLINE | MWH-ID. 7463-532<br>FULL LINING OF SMH 090-065 TO 090-063<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-065 TO 090-063 | 6,822.00 | CL | |
| 201200219901 | S ROBERTSON | JEFFERSON AV | 01/25/2012 | 12/18/2014 | SLINE | MWH-ID. 7463-531<br>FULL LINING OF SMH 090-054 TO 090-053<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-054 TO 090-053 | | CL | |
| 201200219801 | S ROBERTSON | JEFFERSON AV | 01/25/2012 | 10/30/2013 | SLEAD | MWH-ID. 7463-531<br>POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 37' FROM SMH 090-054 | 8,442.00 | CL | |
| 201200219701 | S ROBERTSON | JEFFERSON AV | 01/25/2012 | 10/25/2013 | SMAIN | MWH-ID. 7463-531<br>POINT REPAIR 161' - 172' FROM SMH 090-054<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | POINT REPAIR 161' - 172' FROM SMH 090-054 | 8,440.00 | CL | |
| 201200219501 | S ROBERTSON | JEFFERSON AV | 01/25/2012 | 10/31/2013 | SMAIN | MWH-ID. 7463-531<br>POINT REPAIR 0' - 12' FROM SMH 090-054<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 090-054 | 8,440.00 | CL | |
| 201200214501 | HENRY CLAY AV | GARFIELD | 01/25/2012 | 07/17/2014 | SMAIN | MWH-ID. 7463-515<br>REPLACE PIPE FROM SMH 069-037 TO 069-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 069-037 TO 069-036 | 75,996.00 | CL | |
| 201200190001 | UPPERLINE | CUCULLU | 01/24/2012 | 09/11/2014 | SMAIN | MWH-ID. 7463-450<br>REPLACE PIPE FROM SMH 097-019 TO 097-018<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 097-019 TO 097-018 | 45,640.00 | CL | |
| 201200189901 | WILLOW | CADIZ | 01/24/2012 | 02/10/2014 | SLEAD | MWH-ID. 7463-449<br>POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 277' FROM SMH 097-015 | 8,860.00 | CL | |
| 201200189801 | WILLOW | CADIZ | 01/24/2012 | 02/07/2014 | SLEAD | MWH-ID. 7463-449<br>POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 139' FROM SMH 097-015 | 8,440.00 | CL | |
| 201200189601 | S CLAIBORNE AV | NAPOLEON AV | 01/24/2012 | 05/22/2014 | SMAIN | MWH-ID. 7463-448<br>REPLACE PIPE SEGMENT 097-013 TO 097-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT 097-013 TO 097-012 | 69,498.00 | CL | |
| 201200189401 | WILLOW | CADIZ | 01/24/2012 | 05/13/2014 | SMAIN | MWH-ID. 7463-447<br>REPLACE PIPE SEGMENT 097-007 TO 097-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT 097-007 TO 097-004 | 67,869.00 | CL | |
| 201200189301 | S ROBERTSON | CADIZ | 01/24/2012 | 11/22/2013 | SMAIN | MWH-ID. 7463-446<br>REPLACE PIPE SEGMENT 096-030 TO 096-029<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT 096-030 TO 096-029 | 70,075.00 | CL | |
| 201200189201 | UPPERLINE | S LIBERTY | 01/24/2012 | 06/11/2014 | SLINE | MWH-ID. 7463-445<br>FULL LINING OF SMH 096-026 TO 096-025<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 096-026 TO 096-025 | 8,737.00 | CL | |
| 201200189101 | UPPERLINE | S LIBERTY | 01/24/2012 | 03/24/2014 | SLEAD | MWH-ID. 7463-445<br>POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 096-026 | 8,457.00 | CL | |
| 201200189001 | UPPERLINE | S LIBERTY | 01/24/2012 | 03/31/2014 | SMAIN | MWH-ID. 7463-445<br>POINT REPAIR 211' - 233' FROM SMH 096-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 211' - 233' FROM SMH 096-026 | 8,456.00 | CL | |
| 201200188901 | UPPERLINE | S LIBERTY | 01/24/2012 | 03/27/2014 | SMAIN | MWH-ID. 7463-445<br>POINT REPAIR 149' - 170' FROM SMH 096-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 149' - 170' FROM SMH 096-026 | 11,490.00 | CL | |
| 201200188801 | UPPERLINE | S LIBERTY | 01/24/2012 | 03/26/2014 | SMAIN | MWH-ID. 7463-445<br>POINT REPAIR 63' - 97' FROM SMH 096-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 63' - 97' FROM SMH 096-026 | 15,678.00 | CL | |
| 201200188701 | DRYADES | NAPOLEON AV | 01/24/2012 | 10/09/2014 | SMAIN | MWH-ID. 7463-444<br>REPLACE PIPE FOR LINE SEGMENT 105-039 TO 105-038<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 105-039 TO 105-038 | | CL | |
| 201200188101 | CAMP | CONSTANTINOPLE | 01/24/2012 | 01/14/2015 | SMAIN | MWH-ID. 7463-414<br>REPLACE PIPE SEGMENT FROM SMH 103-028 TO 103-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT FROM SMH 103-028 TO 103-027 | | CL | |
| 201200183501 | S DERBIGNY | ROBERT | 01/24/2012 | 05/07/2014 | SMAIN | MWH-ID. 7463-398<br>REPLACE PIPE FOR LINE SEGMENT 098-025 TO 098-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14" | REPLACED PIPE FOR LINE SEGMENT 098-025 TO 098-024 | 76,806.00 | CL | |
| 201200172801 | HOLIDAY AL | BENJAMIN | 01/23/2012 | 08/20/2014 | SLINE | MWH-ID. 7463-383<br>FULL LINING OF SMH 069-011 TO 069-010<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 069-011 TO 069-010 | 10,538.00 | CL | |
| 201200172701 | HOLIDAY AL | BENJAMIN | 01/23/2012 | 05/06/2014 | SMAIN | MWH-ID. 7463-383<br>POINT REPAIR 52' - 64' FROM SMH 069-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 52' - 64' FROM SMH 069-011 | 8,746.00 | CL | |
| 201200172601 | HOLIDAY AL | BENJAMIN | 01/23/2012 | 05/13/2014 | SLEAD | MWH-ID. 7463-383<br>POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 273' FROM SMH 069-011 | 8,452.00 | CL | |
| 201200172501 | HOLIDAY AL | BENJAMIN | 01/23/2012 | 05/12/2014 | SLEAD | MWH-ID. 7463-383<br>POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 197' FROM SMH 069-011 | 8,443.00 | CL | |
| 201200172401 | HOLIDAY AL | BENJAMIN | 01/23/2012 | 05/08/2014 | SLEAD | MWH-ID. 7463-383<br>POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 156' FROM SMH 069-011 | 8,443.00 | CL | |
| 201200172301 | HOLIDAY AL | BENJAMIN | 01/23/2012 | 05/07/2014 | SLEAD | MWH-ID. 7463-383<br>POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 92' FROM SMH 069-011 | 8,443.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200169601 | S CLAIBORNE AV | UPPERLINE | 01/23/2012 | 09/05/2014 | SMAIN | MWH-ID. 7463-439<br>REPLACE PIPE SEGMENT 098-019 TO 098-018<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT 098-019 TO 098-018 | 72,084.00 | CL | |
| 201200168501 | LASALLE | NAPOLEON AV | 01/23/2012 | 06/06/2014 | SMAIN | MWH-ID. 7463-434<br>POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 096-038 | 9,700.00 | CL | |
| 201200168401 | LASALLE | NAPOLEON AV | 01/23/2012 | 06/04/2014 | SLEAD | MWH-ID. 7463-434<br>POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 65' FROM SMH 096-038 | 8,510.00 | CL | |
| 201200168301 | S LIBERTY | NAPOLEON AV | 01/23/2012 | 12/04/2014 | SLINE | MWH-ID. 7463-433<br>FULL LINING OF SMH 096-022 TO 096-021<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 096-022 TO 096-021 | | CL | |
| 201200168201 | S LIBERTY | NAPOLEON AV | 01/23/2012 | 06/09/2014 | SMAIN | MWH-ID. 7463-433<br>POINT REPAIR 300' - 312' FROM SMH 096-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 300' - 312' FROM SMH 096-022 | 8,440.00 | CL | |
| 201200168101 | S LIBERTY | NAPOLEON AV | 01/23/2012 | 01/07/2015 | SLEAD | MWH-ID. 7463-433<br>POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 264' FROM SMH 096-022 | | CL | |
| 201200168001 | S LIBERTY | NAPOLEON AV | 01/23/2012 | 01/07/2015 | SLEAD | MWH-ID. 7463-433<br>POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 096-022 | | CL | |
| 201200167901 | S LIBERTY | JENA | 01/23/2012 | 03/27/2014 | SLINE | MWH-ID. 7463-432<br>FULL LINING OF SMH 096-021 TO 096-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 096-021 TO 096-020 | 10,213.00 | CL | |
| 201200167801 | S LIBERTY | JENA | 01/23/2012 | 11/07/2013 | SMAIN | MWH-ID. 7463-432<br>POINT REPAIR 87' - 99' FROM SMH 096-021<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 87' - 99' FROM SMH 096-021 | 8,451.00 | CL | |
| 201200167701 | S LIBERTY | UPPERLINE | 01/23/2012 | 03/21/2014 | SLEAD | MWH-ID. 7463-431<br>POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 096-016 | | CL | |
| 201200167601 | S LIBERTY | UPPERLINE | 01/23/2012 | 03/20/2014 | SLEAD | MWH-ID. 7463-431<br>POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 167' FROM SMH 096-016 | 8,770.00 | CL | |
| 201200167501 | S LIBERTY | UPPERLINE | 01/23/2012 | 03/19/2014 | SLEAD | MWH-ID. 7463-431<br>POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 096-016 | 9,330.00 | CL | |
| 201200167401 | NAPOLEON AV | LOYOLA AV | 01/23/2012 | 01/18/2015 | SLINE | MWH-ID. 7463-430<br>FULL LINING OF SMH 095-035 TO 096-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 095-035 TO 096-022 | | CL | |
| 201200167301 | NAPOLEON AV | LOYOLA AV | 01/23/2012 | 01/27/2015 | SLEAD | MWH-ID. 7463-430<br>POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 2' FROM SMH 095-035 | | CL | |
| 201200167201 | VALENCE | LOYOLA AV | 01/23/2012 | 07/18/2014 | SMAIN | MWH-ID. 7463-429<br>REPLACE PIPE SEGMENT 095-034 TO 096-018<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT 095-034 TO 096-018 | 64,324.00 | CL | |
| 201200167101 | NAPOLEON AV | S SARATOGA | 01/23/2012 | 12/09/2014 | SLINE | MWH-ID. 7463-428<br>FULL LINING OF SMH 095-030 TO 095-029<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 095-030 TO 095-029 | | CL | |
| 201200167001 | NAPOLEON AV | S SARATOGA | 01/23/2012 | 08/12/2014 | SLEAD | MWH-ID. 7463-428<br>POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 198' FROM SMH 095-030 | 8,445.00 | CL | |
| 201200166901 | S SARATOGA | NAPOLEON AV | 01/23/2012 | 03/31/2014 | SLINE | MWH-ID. 7463-427<br>FULL LINING OF SMH 095-021 TO 095-020<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 095-021 TO 095-020 | 7,284.00 | CL | |
| 201200166801 | S SARATOGA | NAPOLEON AV | 01/23/2012 | 11/14/2013 | SLEAD | MWH-ID. 7463-427<br>POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 095-021 | 8,457.00 | CL | |
| 201200166701 | S SARATOGA | NAPOLEON AV | 01/23/2012 | 11/13/2013 | SLEAD | MWH-ID. 7463-427<br>POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 78' FROM SMH 095-021 | 8,461.00 | CL | |
| 201200166601 | LOYOLA AV | NAPOLEON AV | 01/23/2012 | 01/21/2014 | SMAIN | MWH-ID. 7463-426<br>REPLACE PIPE SEGMENT 095-015 TO 095-014<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT 095-015 TO 095-014 | 60,725.00 | CL | |
| 201200166401 | JENA | LOYOLA AV | 01/23/2012 | 06/17/2014 | SLINE | MWH-ID. 7463-425<br>FULL LINING OF SMH 095-014 TO 096-021<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 095-014 TO 096-021 | 9,782.00 | CL | |
| 201200166301 | JENA | LOYOLA AV | 01/23/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-425<br>POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 172' FROM SMH 095-014 | 8,445.00 | CL | |
| 201200166201 | JENA | LOYOLA AV | 01/23/2012 | 10/15/2013 | SMAIN | MWH-ID. 7463-425<br>POINT REPAIR 198' - 210' FROM SMH 095-014<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 198' - 210' FROM SMH 095-014 | 8,459.00 | CL | |
| 201200166101 | JENA | LOYOLA AV | 01/23/2012 | 11/15/2013 | SMAIN | MWH-ID. 7463-425<br>POINT REPAIR 115' - 132' FROM SMH 095-014<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLTED POINT REPAIR 115' - 132' FROM SMH 095-014 | 9,957.00 | CL | |
| 201200166001 | JENA | LOYOLA AV | 01/23/2012 | 11/04/2013 | SMAIN | MWH-ID. 7463-425<br>POINT REPAIR 49' - 61' FROM SMH 095-014<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 49' - 61' FROM SMH 095-014 | 8,453.00 | CL | |
| 201200165901 | NAPOLEON AV | BARONNE | 01/23/2012 | 12/10/2014 | SLINE | MWH-ID. 7463-424<br>FULL LINING OF SMH 094-054 TO 095-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 094-054 TO 095-033 | | CL | |
| 201200165801 | NAPOLEON AV | BARONNE | 01/23/2012 | 08/14/2014 | SMAIN | MWH-ID. 7463-424<br>POINT REPAIR 243' - 258' FROM SMH 094-054<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 243' - 258' FROM SMH 094-054 | 9,043.00 | CL | |
| 201200165701 | NAPOLEON AV | BARONNE | 01/23/2012 | 08/15/2014 | SMAIN | MWH-ID. 7463-424<br>POINT REPAIR 0' - 12' FROM SMH 094-054<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 094-054 | 8,443.00 | CL | |
| 201200165601 | ST CHARLES AV | NAPOLEON AV | 01/23/2012 | 09/11/2014 | SLINE | MWH-ID. 7463-423<br>FULL LINING OF SMH 094-009 TO 094-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 094-009 TO 094-008 | 8,065.00 | CL | |
| 201200165401 | ST CHARLES AV | NAPOLEON AV | 01/23/2012 | 07/10/2014 | SLEAD | MWH-ID. 7463-423<br>POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 094-009 | 8,443.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200164901 | LASALLE | SONIAT | 01/23/2012 | 12/31/2013 | SMAIN | MWH-ID. 7463-421<br>REPLACE PIPE FOR LINE SEGMENT 090-061 TO 090-060<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 090-061 TO 090-060 | 72,584.00 | CL | |
| 201200164701 | SONIAT | S ROBERTSON | 01/23/2012 | 07/31/2014 | SMAIN | MWH-ID. 7463-420<br>REPLACE PIPE FOR LINE SEGMENT 090-057 TO 090-056<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 090-057 TO 090-056 | 70,666.00 | CL | |
| 201200164501 | S ROBERTSON | SONIAT | 01/23/2012 | 03/26/2014 | SLINE | MWH-ID. 7463-419<br>FULL LINING OF SMH 090-055 TO 090-053<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-055 TO 090-053 | 6,729.00 | CL | |
| 201200164401 | S ROBERTSON | SONIAT | 01/23/2012 | 10/24/2013 | SMAIN | MWH-ID. 7463-419<br>POINT REPAIR 207' - 237' FROM SMH 090-055<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COPLETED POINT REPAIR 207' - 237' FROM SMH 090-055 | 13,840.00 | CL | |
| 201200164301 | S ROBERTSON | SONIAT | 01/23/2012 | 10/28/2013 | SMAIN | MWH-ID. 7463-419<br>POINT REPAIR 131' - 143' FROM SMH 090-055<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 131' - 143' FROM SMH 090-055 | 8,440.00 | CL | |
| 201200164201 | S ROBERTSON | SONIAT | () 01/23/2012 | () 10/29/2013 | SLEAD | MWH-ID. 7463-419<br>POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 6' FROM SMH 090-055 | 8,442.00 | CL | |
| 201200163801 | S LIBERTY | UPPERLINE | () 01/23/2012 | () 04/01/2014 | SLINE | MWH-ID. 7463-418<br>FULL LINING OF 090-042 TO 090-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF 090-042 TO 090-041 | 8,647.00 | CL | |
| 201200163701 | S LIBERTY | UPPERLINE | 01/23/2012 | 12/09/2013 | SMAIN | MWH-ID. 7463-418<br>POINT REPAIR 73' - 85' FROM SMH 090-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 73' - 85' FROM SMH 090-042 | 8,440.00 | CL | |
| 201200163601 | S LIBERTY | UPPERLINE | 01/23/2012 | 12/12/2013 | SLEAD | MWH-ID. 7463-418<br>POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 234' FROM SMH 090-042 | 8,442.00 | CL | |
| 201200163501 | S LIBERTY | UPPERLINE | 01/23/2012 | 12/11/2013 | SLEAD | MWH-ID. 7463-418<br>POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 142' FROM SMH 090-042 | 8,443.00 | CL | |
| 201200163401 | S LIBERTY | UPPERLINE | 01/23/2012 | 12/10/2013 | SLEAD | MWH-ID. 7463-418<br>POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 090-042 | 8,442.00 | CL | |
| 201200163101 | ROBERT | S LIBERTY | 01/23/2012 | 06/09/2014 | SLINE | MWH-ID. 7463-417<br>FULL LINING OF SMH 090-039 TO 090-037<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-039 TO 090-037 | 8,481.00 | CL | |
| 201200163001 | ROBERT | S LIBERTY | () 01/23/2012 | () 12/06/2013 | SLEAD | MWH-ID. 7463-417<br>POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 090-039 | 8,465.00 | CL | |
| 201200162901 | ROBERT | S LIBERTY | 01/23/2012 | 12/05/2013 | SLEAD | MWH-ID. 7463-417<br>POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 179' FROM SMH 090-039 | 8,460.00 | CL | |
| 201200162801 | ROBERT | S LIBERTY | 01/23/2012 | 12/04/2013 | SLEAD | MWH-ID. 7463-417<br>POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 154' FROM SMH 090-039 | 8,486.00 | CL | |
| 201200162701 | ROBERT | S LIBERTY | 01/23/2012 | 12/03/2013 | SLEAD | MWH-ID. 7463-417<br>POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 122' FROM SMH 090-039 | 8,462.00 | CL | |
| 201200162601 | ROBERT | S LIBERTY | 01/23/2012 | 12/02/2013 | SLEAD | MWH-ID. 7463-417<br>POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 27' FROM SMH 090-039 | 8,460.00 | CL | |
| 201200162501 | S ROBERTSON | SONIAT | 01/23/2012 | 04/02/2014 | SLINE | MWH-ID. 7463-416<br>FULL LINING OF SMH 090-034 TO 090-033<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 090-034 TO 090-033 | 6,704.00 | CL | |
| 201200162401 | S ROBERTSON | SONIAT | 01/23/2012 | 10/22/2013 | SMAIN | MWH-ID. 7463-416<br>POINT REPAIR 30' - 42' FROM SMH 090-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 30' - 42' FROM SMH 090-034 | 8,464.00 | CL | |
| 201200162301 | S ROBERTSON | SONIAT | 01/23/2012 | 10/23/2013 | SLEAD | MWH-ID. 7463-416<br>POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 090-034 | 8,469.00 | CL | |
| 201200162201 | S ROBERTSON | SONIAT | 01/23/2012 | 10/21/2013 | SLEAD | MWH-ID. 7463-416<br>POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 14' FROM SMH 090-034 | 8,466.00 | CL | |
| 201200161401 | VALMONT | CAMP | 01/23/2012 | 04/03/2014 | SLINE | MWH-ID. 7463-415<br>FULL LINING OF SMH 087-027 TO 087-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 087-027 TO 087-026 | 9,025.00 | CL | |
| 201200203701 | S LIBERTY | AMELIA | 01/25/2012 | 02/03/2014 | SLINE | MWH-ID. 7463-484<br>FULL LINING OF SMH 116-077 TO 116-076<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 116-077 TO 116-076 | 10,010.00 | CL | |
| 201200203601 | S LIBERTY | AMELIA | 01/25/2012 | 03/19/2014 | SMAIN | MWH-ID. 7463-484<br>POINT REPAIR 187' - 206' FROM SMH 116-077<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 187' - 206' FROM SMH 116-077 | 6,468.00 | CL | |
| 201200203501 | S LIBERTY | AMELIA | 01/25/2012 | 02/03/2014 | SLEAD | MWH-ID. 7463-484<br>POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 67' FROM SMH 116-077 | 8,963.00 | CL | |
| 201200203401 | LASALLE | AMELIA | 01/25/2012 | 01/30/2014 | SLEAD | MWH-ID. 7463-483<br>POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 185' FROM SMH 116-019 | 10,260.00 | CL | |
| 201200203301 | LASALLE | AMELIA | 01/25/2012 | 01/30/2014 | SLEAD | MWH-ID. 7463-483<br>POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 157' FROM SMH 116-019 | 10,310.00 | CL | |
| 201200203101 | AMELIA | S ROBERTSON | 01/25/2012 | 07/31/2014 | SMAIN | MWH-ID. 7463-482<br>REPLACE PIPE FROM SMH 116-012 TO 116-011<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 116-012 TO 116-011 | | CL | |
| 201200203001 | FRERET | AMELIA | 01/25/2012 | 08/14/2014 | SMAIN | MWH-ID. 7463-481<br>REPLACE PIPE FROM SMH 116-011 TO 116-009<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 116-011 TO 116-009 | | CL | |
| 201200202901 | PENISTON | LASALLE | 01/25/2012 | 03/17/2014 | SLEAD | MWH-ID. 7463-480<br>POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 202' FROM SMH 116-008 | 9,110.00 | CL | |
| 201200202701 | PENISTON | MAGNOLIA | 01/25/2012 | 03/03/2014 | SLINE | MWH-ID. 7463-479<br>FULL LINING OF SMH 116-006 TO 116-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 116-006 TO 116-004 | 8,561.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200202601 | PENISTON | MAGNOLIA | 01/25/2012 | 12/04/2013 | SMAIN | MWH-ID. 7463-479<br>POINT REPAIR 230' - 242' FROM SMH 116-006<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 230' - 242' FROM SMH 116-006 | 8,962.00 | CL | |
| 201200202501 | PENISTON | MAGNOLIA | 01/25/2012 | 12/03/2013 | SLEAD | MWH-ID. 7463-479<br>POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 164' FROM SMH 116-006 | 8,964.00 | CL | |
| 201200202401 | PENISTON | MAGNOLIA | 01/25/2012 | 12/03/2013 | SLEAD | MWH-ID. 7463-479<br>POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 134' FROM SMH 116-006 | 8,964.00 | CL | |
| 201200202301 | PENISTON | MAGNOLIA | 01/25/2012 | 12/02/2013 | SLEAD | MWH-ID. 7463-479<br>POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 70' FROM SMH 116-006 | 8,920.00 | CL | |
| 201200202201 | PENISTON | FRERET | 01/25/2012 | 03/13/2014 | SLINE | MWH-ID. 7463-478<br>FULL LINING OF SMH 116-005 TO 116-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 116-005 TO 116-004 | 8,793.00 | CL | |
| 201200202101 | PENISTON | FRERET | 01/25/2012 | 12/04/2013 | SLEAD | MWH-ID. 7463-478<br>POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 203' FROM SMH 116-005 | 9,140.00 | CL | |
| 201200202001 | PENISTON | FRERET | () 01/25/2012 | () 12/31/2013 | SLEAD | MWH-ID. 7463-478<br>POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 116-005 | 8,964.00 | CL | |
| 201200201901 | PENISTON | FRERET | 01/25/2012 | 12/31/2013 | SMAIN | MWH-ID. 7463-478<br>POINT REPAIR 232' - 246' FROM SMH 116-005<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 232' - 246' FROM SMH 116-005 | 9,139.00 | CL | |
| 201200201801 | PENISTON | FRERET | 01/25/2012 | 01/06/2014 | SMAIN | MWH-ID. 7463-478<br>POINT REPAIR 151' - 180' FROM SMH 116-005<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 151' - 180' FROM SMH 116-005 | 11,238.00 | CL | |
| 201200201701 | PENISTON | FRERET | 01/25/2012 | 12/30/2013 | SMAIN | MWH-ID. 7463-478<br>POINT REPAIR 48' - 60' FROM SMH 116-005<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 48' - 60' FROM SMH 116-005 | 9,312.00 | CL | |
| 201200201601 | PENISTON | FRERET | 01/25/2012 | 03/13/2014 | SLINE | MWH-ID. 7463-477<br>FULL LINING OF SMH 116-003 TO 116-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 116-003 TO 116-001 | 8,734.00 | CL | |
| 201200201501 | PENISTON | FRERET | 01/25/2012 | 11/19/2013 | SMAIN | MWH-ID. 7463-477<br>POINT REPAIR 293' - 300' FROM SMH 116-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 293' - 300' FROM SMH 116-003 | 8,960.00 | CL | |
| 201200201401 | PENISTON | FRERET | 01/25/2012 | 11/19/2013 | SMAIN | MWH-ID. 7463-477<br>POINT REPAIR 191' - 203' FROM SMH 116-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 191' - 203' FROM SMH 116-003 | 8,962.00 | CL | |
| 201200201201 | PENISTON | FRERET | 01/25/2012 | 11/20/2013 | SMAIN | MWH-ID. 7463-477<br>POINT REPAIR 125' - 137' FROM SMH 116-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 125' - 137' FROM SMH 116-003 | 9,137.00 | CL | |
| 201200201101 | PENISTON | FRERET | 01/25/2012 | 11/20/2013 | SLEAD | MWH-ID. 7463-477<br>POINT REPAIR REPLACE SERVICE 73' FROM SMH 116-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 116-003 | 9,137.00 | CL | |
| 201200201001 | PENISTON | FRERET | 01/25/2012 | 11/18/2013 | SLEAD | MWH-ID. 7463-477<br>POINT REPAIR REPLACE SERVICE 43' FROM SMH 116-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 116-003 | 8,964.00 | CL | |
| 201200200901 | PENISTON | MAGNOLIA | 01/25/2012 | 02/18/2014 | SMAIN | MWH-ID. 7463-476<br>REPLACE PIPE SEGMENT FROM SMH 116-002 TO 116-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE SEGMENT FROM SMH 116-002 TO 116-001 | 67,640.00 | CL | |
| 201200200601 | DANNEEL | PENISTON | 01/25/2012 | 06/18/2014 | SLINE | MWH-ID. 7463-474<br>FULL LINING OF SMH 115-041 TO 105-005<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 115-041 TO 105-005 | 6,790.00 | CL | |
| 201200200501 | DANNEEL | PENISTON | 01/25/2012 | 01/16/2014 | SLEAD | MWH-ID. 7463-474<br>POINT REPAIR REPLACE SERVICE 150' FROM SMH 115-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 150' FROM SMH 115-041 | 8,972.00 | CL | |
| 201200200401 | DANNEEL | PENISTON | 01/25/2012 | 01/15/2014 | SMAIN | MWH-ID. 7463-474<br>POINT REPAIR 75' - 90' FROM SMH 115-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 75' - 90' FROM SMH 115-041 | 10,388.00 | CL | |
| 201200200301 | DANNEEL | PENISTON | 01/25/2012 | 01/14/2014 | SMAIN | MWH-ID. 7463-474<br>POINT REPAIR 0' - 12' FROM SMH 115-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 115-041 | 9,135.00 | CL | |
| 201200200001 | S SARATOGA | PENISTON | 01/25/2012 | 03/26/2014 | SLINE | MWH-ID. 7463-473<br>FULL LINING OF SMH 115-036 TO 105-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 115-036 TO 105-003 | 6,788.00 | CL | |
| 201200199901 | S SARATOGA | PENISTON | 01/25/2012 | 01/21/2014 | SMAIN | MWH-ID. 7463-473<br>POINT REPAIR 212' - 224' FROM SMH 115-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 212' - 224' FROM SMH 115-036 | 9,310.00 | CL | |
| 201200199801 | S SARATOGA | PENISTON | 01/25/2012 | 01/17/2014 | SMAIN | MWH-ID. 7463-473<br>POINT REPAIR 21' - 33' FROM SMH 115-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 21' - 33' FROM SMH 115-036 | 8,960.00 | CL | |
| 201200199701 | S SARATOGA | PENISTON | 01/25/2012 | 01/20/2014 | SLEAD | MWH-ID. 7463-473<br>POINT REPAIR REPLACE SERVICE 71' FROM SMH 115-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 71' FROM SMH 115-036 | 9,163.00 | CL | |
| 201200199401 | LOYOLA AV | FOUCHER | 01/25/2012 | 01/22/2014 | SLEAD | MWH-ID. 7463-472<br>POINT REPAIR REPLACE SERVICE 23' FROM SMH 115-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | POINT REPAIR REPLACE SERVICE 23' FROM SMH 115-034 | 9,510.00 | CL | |
| 201200199201 | LOYOLA AV | AMELIA | 01/25/2012 | 02/18/2014 | SMAIN | MWH-ID. 7463-471<br>REPLACE 152 FEET OF PIPE FROM SMH 115-031<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 115-033 TO 115-031 | 41,807.00 | CL | |
| 201200199101 | LASALLE | GEN TAYLOR | 01/25/2012 | 02/04/2014 | SMAIN | MWH-ID. 7463-470<br>POINT REPAIR 0' - 12' FROM SMH 106-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 106-016 | 9,485.00 | CL | |
| 201200198901 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 03/19/2014 | SLINE | MWH-ID. 7463-469<br>FULL LINING OF SMH 105-042 TO 106-023<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 105-042 TO 106-023 | 9,602.00 | CL | |
| 201200198801 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/25/2014 | SMAIN | MWH-ID. 7463-469<br>POINT REPAIR 326' - 340' FROM SMH 105-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 326' - 340' FROM SMH 105-042 | 9,135.00 | CL | |
| 201200198701 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/18/2014 | SMAIN | MWH-ID. 7463-469<br>POINT REPAIR 212' - 224' FROM SMH 105-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 212' - 224' FROM SMH 105-042 | 8,960.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200198601 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/20/2014 | SLEAD | MWH-ID. 7463-469<br>POINT REPAIR REPLACE SERVICE 274' FROM SMH 105-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 274' FROM SMH 105-042 | 9,311.00 | CL | |
| 201200198501 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/19/2014 | SLEAD | MWH-ID. 7463-469<br>POINT REPAIR REPLACE SERVICE 245' FROM SMH 105-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 245' FROM SMH 105-042 | 9,314.00 | CL | |
| 201200198401 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/18/2014 | SLEAD | MWH-ID. 7463-469<br>POINT REPAIR REPLACE SERVICE 177' FROM SMH 105-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 177' FROM SMH 105-042 | 8,964.00 | CL | |
| 201200198301 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 01/08/2015 | SLINE | MWH-ID. 7463-468<br>FULL LINING OF SMH 105-040 TO 106-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 105-040 TO 106-022 | | CL | |
| 201200198201 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/13/2014 | SMAIN | MWH-ID. 7463-468<br>POINT REPAIR 142' - 154' FROM SMH 105-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 142' - 154' FROM SMH 105-040 | 9,141.00 | CL | |
| 201200198001 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/17/2014 | SLEAD | MWH-ID. 7463-468<br>POINT REPAIR REPLACE SERVICE 271' FROM SMH 105-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 105-040 | 8,962.00 | CL | |
| 201200197901 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/17/2014 | SLEAD | MWH-ID. 7463-468<br>POINT REPAIR REPLACE SERVICE 291' FROM SMH 105-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 291' FROM SMH 105-040 | 8,963.00 | CL | |
| 201200197801 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/14/2014 | SLEAD | MWH-ID. 7463-468<br>POINT REPAIR REPLACE SERVICE 180' FROM SMH 105-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 105-040 | 9,138.00 | CL | |
| 201200197701 | GEN PERSHING | LOYOLA AV | 01/25/2012 | 02/13/2014 | SLEAD | MWH-ID. 7463-468<br>POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 105-040 | 9,663.00 | CL | |
| 201200194801 | CADIZ | S MIRO | 01/24/2012 | 11/05/2013 | SMAIN | MWH-ID. 7463-466<br>REPLACE PIPE FROM SMH 099-031 TO 099-043<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 099-031 TO 099-043 | 54,778.00 | CL | |
| 201200194701 | UPPERLINE | S DERBIGNY | 01/24/2012 | 07/22/2014 | SMAIN | MWH-ID. 7463-465<br>REPLACE PIPE FROM SMH 098-029 TO 098-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 098-029 TO 098-027 | 81,302.00 | CL | |
| 201200194101 | DANNEEL | NAPOLEON AV | 01/24/2012 | 03/28/2014 | SLEAD | MWH-ID. 7463-462<br>POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 87' FROM SMH 105-032 | 9,810.00 | CL | |
| 201200190601 | GEN TAYLOR | FRERET | 01/24/2012 | 03/14/2014 | SLEAD | MWH-ID. 7463-453<br>POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 106-004 | 10,210.00 | CL | |
| 201200190501 | GEN TAYLOR | FRERET | 01/24/2012 | 03/13/2014 | SLEAD | MWH-ID. 7463-453<br>POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 106-004 | 10,110.00 | CL | |
| 201200190401 | GEN TAYLOR | FRERET | 01/24/2012 | 03/12/2014 | SLEAD | MWH-ID. 7463-453<br>POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 58' FROM SMH 106-004 | 10,100.00 | CL | |
| 201200190301 | GEN TAYLOR | FRERET | 01/24/2012 | 03/11/2014 | SLEAD | MWH-ID. 7463-453<br>POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 106-004 | 9,110.00 | CL | |
| 201200190201 | GEN PERSHING | DANNEEL | 01/24/2012 | 07/03/2014 | SMAIN | MWH-ID. 7463-452<br>REPLACE PIPE FROM SMH 105-024 TO 105-023<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 105-024 TO 105-023 | | CL | |
| 201200190101 | GEN PERSHING | DANNEEL | 01/24/2012 | 06/25/2014 | SMAIN | MWH-ID. 7463-451<br>REPLACE PIPE FROM SMH 105-022 TO 105-021<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FROM SMH 105-022 TO 105-021 | 64,126.00 | CL | |
| 201101949601 | S JOHNSON | JENA | 11/11/2011 | 09/18/2014 | SMAIN | MWH-ID. 7463-127<br>POINT REPAIR 17' TO 29' FROM SMH 099-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 17' TO 29' FROM SMH 099-003 | | CL | |
| 201101949501 | S JOHNSON | JENA | 11/11/2011 | 01/22/2015 | SLEAD | MWH-ID. 7463-127<br>SERVICE REPAIR VIA LINING 120' FROM SMH 099-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE REPAIR VIA LINING 120' FROM SMH 099-003 | | CL | |
| 201101949101 | S DERBIGNY | ROBERT | 11/11/2011 | 09/09/2014 | SLINE | MWH-ID. 7463-125<br>FULL LINING OF SMH 098-028 TO 098-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 098-028 TO 098-027 | 8,704.00 | CL | |
| 201101949001 | S DERBIGNY | ROBERT | 11/11/2011 | 01/07/2015 | SLEAD | MWH-ID. 7463-125<br>SERVICE REPAIR VIA LINING 45' FROM SMH 098-028<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE REPAIR VIA LINING 45' FROM SMH 098-028 | | CL | |
| 201101948901 | S DERBIGNY | ROBERT | 11/11/2011 | 02/28/2014 | SMAIN | MWH-ID. 7463-125<br>POINT REPAIR 259' TO 280' FROM SMH 098-028<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 259' TO 280' FROM SMH 098-028 | 11,140.00 | CL | |
| 201101948801 | S DERBIGNY | ROBERT | 11/11/2011 | 02/25/2014 | SMAIN | MWH-ID. 7463-125<br>POINT REPAIR 98' TO 113' FROM SMH 098-028<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 98' TO 113' FROM SMH 098-028 | 8,480.00 | CL | |
| 201101948701 | S DERBIGNY | ROBERT | () 11/11/2011 | () 02/27/2014 | SLEAD | MWH-ID. 7463-125<br>POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 098-028 | 8,460.00 | CL | |
| 201101948601 | ROBERT | S CLAIBORNE AV | 11/11/2011 | 12/08/2014 | SLINE | MWH-ID. 7463-124<br>FULL LINING OF SMH 098-026 TO 098-024<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 098-026 TO 098-024 | | CL | |
| 201101950501 | CADIZ | S TONTI | 11/11/2011 | 11/14/2013 | SMAIN | MWH-ID. 7463-132<br>REPLACE PIPE FOR LINE SEGMENT 099-035 TO 099-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-035 TO 099-034 | 63,064.00 | CL | |
| 201101950401 | S MIRO | CADIZ | 11/11/2011 | 05/02/2014 | SMAIN | MWH-ID. 7463-131<br>POINT REPAIR 0' TO 12' FROM SMH 099-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 099-034 | 8,960.00 | CL | |
| 201101950301 | S MIRO | CADIZ | 11/11/2011 | 05/01/2014 | SLEAD | MWH-ID. 7463-131<br>SERVICE REPAIR VIA LINING 225' FROM SMH 099-034<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE REPAIR VIA LINING 225' FROM SMH 099-034 | 8,995.00 | CL | |
| 201101950201 | JENA | S GALVEZ | 11/11/2011 | 03/19/2014 | SMAIN | MWH-ID. 7463-130<br>REPLACE PIPE FOR LINE SEGMENT 099-026 TO 099-041<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-026 TO 099-041 | 2,400.00 | CL | |
| 201101950101 | S JOHNSON | JEFFERSON AV | 11/11/2011 | 05/05/2014 | SMAIN | MWH-ID. 7463-129<br>REPLACE PIPE FOR LINE SEGMENT 099-015 TO 099-014<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-015 TO 099-014 | | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201101950001 | ROBERT | S GALVEZ | 11/11/2011 | 04/03/2014 | SMAIN | MWH-ID. 7463-128<br>REPLACE PIPE FOR LINE SEGMENT 099-013 TO 099-012<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-013 TO 099-012 | 47,861.00 | CL | |
| 201101949901 | S JOHNSON | JENA | 11/11/2011 | 01/22/2015 | SLINE | MWH-ID. 7463-127<br>FULL LINING OF SMH 099-003 TO 099-001<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 099-003 TO 099-001 | | CL | |
| 201101949801 | S JOHNSON | JENA | 11/11/2011 | 09/18/2014 | SMAIN | MWH-ID. 7463-127<br>POINT REPAIR 205' TO 230' FROM SMH 099-003<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 205' TO 230' FROM SMH 099-003 | | CL | |
| 201101948501 | ROBERT | S CLAIBORNE AV | 11/11/2011 | 03/12/2014 | SMAIN | MWH-ID. 7463-124<br>POINT REPAIR 169' TO 181' FROM SMH 098-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 169' TO 181' FROM SMH 098-026 | 8,779.00 | CL | |
| 201101948401 | ROBERT | S CLAIBORNE AV | 11/11/2011 | 03/11/2014 | SLEAD | MWH-ID. 7463-124<br>SERVICE REPAIR VIA LINING 0' TO 12 FROM SMH 098-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE REPAIR VIA LINING 0' TO 12 FROM SMH 098-026 | 9,040.00 | CL | |
| 201101943501 | ROBERT | S CLAIBORNE AV | 11/10/2011 | 10/02/2014 | SLEAD | MWH-ID. 7463-124<br>SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 118' FROM SMH 098-026 | | CL | |
| 201101943401 | ROBERT | S DERBIGNY | 11/10/2011 | 06/23/2014 | SMAIN | MWH-ID. 7463-123<br>REPLACE PIPE FOR LINE SEGMENT 098-024 TO 098-022<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 098-024 TO 098-022 | 79,529.00 | CL | |
| 201101943301 | S CLAIBORNE AV | NAPOLEON AV | 11/10/2011 | 12/25/2014 | SLINE | MWH-ID. 7463-122<br>FULL LINING OF SMH 098-016 TO 098-015<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 098-016 TO 098-015 | | CL | |
| 201101943101 | S CLAIBORNE AV | NAPOLEON AV | 11/10/2011 | 03/13/2014 | SMAIN | MWH-ID. 7463-122<br>POINT REPAIR 0' TO 24' FROM SMH 098-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' TO 24' FROM SMH 098-016 | 10,200.00 | CL | |
| 201101943001 | S CLAIBORNE AV | NAPOLEON AV | 11/10/2011 | 12/30/2014 | SLEAD | MWH-ID. 7463-122<br>SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 221' FROM SMH 098-016 | | CL | |
| 201101942701 | S ROCHEBLAVE | ROBERT | 11/10/2011 | 04/11/2014 | SMAIN | MWH-ID. 7463-119<br>POINT REPAIR 0' TO 12' FROM SMH 100-042<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 100-042 | 8,963.00 | CL | |
| 201101938301 | S ROCHEBLAVE | JENA | 11/09/2011 | 04/25/2014 | SMAIN | MWH-ID. 7463-112<br>POINT REPAIR 148' TO 170' FROM SMH 110-031<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 148' TO 170' FROM SMH 110-031 | 10,730.00 | CL | |
| 201101938201 | JENA | S ROCHEBLAVE | 11/09/2011 | 09/12/2014 | SLINE | MWH-ID. 7463-111<br>FULL LINING OF SMH 110-030 TO 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 110-030 TO 110-027 | | CL | |
| 201101938101 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/18/2014 | SMAIN | MWH-ID. 7463-111<br>POINT REPAIR 317' TO 329' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 317' TO 329' FROM SMH 110-030 | 8,960.00 | CL | |
| 201101938001 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/29/2014 | SMAIN | MWH-ID. 7463-111<br>POINT REPAIR 48' TO 66' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 48' TO 66' FROM SMH 110-030 | 9,861.00 | CL | |
| 201101937701 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/30/2014 | SLEAD | MWH-ID. 7463-111<br>POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 169' TO 181' FROM SMH110-030 | 8,986.00 | CL | |
| 201101937501 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/28/2014 | SLEAD | MWH-ID. 7463-111<br>POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 15' TO 27' FROM SMH 110-030 | 8,980.00 | CL | |
| 201101937301 | JENA | S ROCHEBLAVE | 11/09/2011 | 05/13/2014 | SLEAD | MWH-ID. 7463-111<br>SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 264' FROM SMH 110-030 | | CL | |
| 201101937201 | JENA | S ROCHEBLAVE | 11/09/2011 | 05/13/2014 | SLEAD | MWH-ID. 7463-111<br>SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 261.2' FROM SMH 110-030 | | CL | |
| 201101937001 | JENA | S ROCHEBLAVE | 11/09/2011 | 01/09/2015 | SLEAD | MWH-ID. 7463-111<br>SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE POINT REPAIR VIA LINING 112.2' FROM SMH 110-030 | | CL | |
| 201101936501 | JENA | S ROCHEBLAVE | 11/09/2011 | 08/22/2014 | SLINE | MWH-ID. 7463-109<br>FULL LINING OF SMH 110-027 TO 099-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED FULL LINING OF SMH 110-027 TO 099-036 | | CL | |
| 201101936301 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/14/2014 | SMAIN | MWH-ID. 7463-109<br>POINT REPAIR 96' TO 122' FROM SMH 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR 96' TO 122' FROM SMH 110-027 | 11,429.00 | CL | |
| 201101936101 | JENA | S ROCHEBLAVE | 11/09/2011 | 04/15/2014 | SLEAD | MWH-ID. 7463-109<br>POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 157' TO 169' FROM SMH 110-027 | 8,985.00 | CL | |
| 201101935801 | S TONTI | NAPOLEON AV | 11/09/2011 | 03/07/2014 | SMAIN | MWH-ID. 7463-108<br>REPLACE PIPE FOR LINE SEGMENT 099-037 TO 099-036<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 099-037 TO 099-036 | 68,714.00 | CL | |
| 201101936001 | JENA | S ROCHEBLAVE | 11/09/2011 | 01/07/2015 | SLEAD | MWH-ID. 7463-109<br>SERVICE REPAIR VIA LINING 226' FROM SMH 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE REPAIR VIA LINING 226' FROM SMH 110-027 | | CL | |
| 201101935901 | JENA | S ROCHEBLAVE | 11/09/2011 | 05/15/2014 | SLEAD | MWH-ID. 7463-109<br>SERVICE REPAIR VIA LINING 135' FROM SMH 110-027<br>ESSA 2 - BASIN 4 - UPTOWN - STATION 14 | COMPLETED SERVICE REPAIR VIA LINING 135' FROM SMH 110-027 | 8,982.00 | CL | |
| 1,632 | | | | | | | | | | 6,596,708.80 |
| ESSA 2 - BASIN 5 - MIDCITY | | | | | | | | | | |
| 201202337801 | N TONTI | ST BERNARD AV | 10/25/2012 | | SMAIN | MWH-ID. 7463-715 PERFORM REPLACEMENT OF MSL FROM SMH 310-044 TO 310-039 | | | OP | |
| 201305192501 | S DUPRE | TULANE AV | 12/18/2013 | | SMAIN | MWH-ID. 7463-806 POINT REPAIR 188' TO 200' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305191801 | S TELEMACHUS | TULANE AV | 12/18/2013 | | SMAIN | MWH-ID. 7463-790 REPLACE PIPE FROM SMH 191-050 TO 191-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305191301 | ST PETER | N SALCEDO | 12/18/2013 | | SMAIN | MWH-ID. 7463-818 REPLACE PIPE FROM SMH 273-016 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201305191201 | N GAYOSO | ORLEANS AV | 12/18/2013 | | SMAIN | MWH-ID. 7463-817 POINT REPAIR 0' TO 12' FROM SMH 273-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201305191101 | IBERVILLE | N OLYMPIA | 12/18/2013 | | SMAIN | MWH-ID. 7463-816 REPLACE PIPE FROM SMH 206-016 TO 206-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201305191001 | N ALEXANDER | BIENVILLE | 12/18/2013 | | SMAIN | MWH-ID. 7463-815 REPLACE PIPE FROM SMH 206-002 TO 206-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201305190701 | CLEVELAND AV | S CARROLLTON AV | 12/18/2013 | | SMAIN | MWH-ID. 7463-812 REPLACE PIPE FROM SMH 205-021 TO 204-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | PR | |
| 201305190601 | CANAL | S GENOIS | 12/18/2013 | | SLEAD | MWH-ID. 7463-811 SERVICE POINT REPAIR 104' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305190501 | CANAL | S GENOIS | 12/18/2013 | | SMAIN | MWH-ID. 7463-811 POINT REPAIR 243' TO 255' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305190201 | N GAYOSO | ORLEANS AV | 12/18/2013 | | SLINE | MWH-ID. 7463-817 FULL LINING OF PIPE FROM SMH 273-010 TO 273-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201305189401 | BAUDIN | S BROAD | () 12/18/2013 | () 05/26/2014 | SLINE | MWH-ID. 7463-805 FULL LINING OF PIPE FROM SMH 189-035 TO 189-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | COMPLETED FULL LINING OF PIPE FROM SMH 189-035 TO 189-034 | 9,520.00 | CL | |
| 201305189101 | CANAL | S GENOIS | () 12/18/2013 | | SMAIN | MWH-ID. 7463-811 POINT REPAIR 0' TO 12' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305189001 | S JEFFERSON DAVIS PK | D"HEMECOURT | () 12/18/2013 | | SMAIN | MWH-ID. 7463-808 POINT REPAIR 299' TO 311' FROM SMH 191-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305188901 | S DUPRE | TULANE AV | () 12/18/2013 | | SMAIN | MWH-ID. 7463-806 POINT REPAIR 0' TO 12' FROM SMH 190-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201304994101 | S WHITE | TULANE AV | () 11/21/2013 | | SMAIN | MWH-ID. 7463-780 REPLACE PIPE FROM SMH 189-029 TO 189-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201304994001 | BAUDIN | S SOLOMON | 11/21/2013 | | SMAIN | MWH-ID. 7463-781 REPLACE PIPE FROM SMH 193-025 TO 193-024 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201304993901 | N SALCEDO | BIENVILLE | 11/21/2013 | | SLINE | MWH-ID. 7463-784 FULL LINING OF PIPE FROM SMH 202-051 TO 202-049 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400096801 | N HENNESSEY | ST ANN | 01/14/2014 | | SLINE | MWH-ID. 7463-833 FULL LINING OF PIPE FROM SMH 241-040 TO 217-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400096701 | N HENNESSEY | ST ANN | 01/14/2014 | | SMAIN | MWH-ID. 7463-833 POINT REPAIR 152' TO 164' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400096601 | PERDIDO | S MIRO | 01/14/2014 | | SMAIN | MWH-ID. 7463-826 REPLACE PIPE FROM SMH 183-016 TO 183-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305194301 | S DUPRE | TULANE AV | 12/18/2013 | | SLINE | MWH-ID. 7463-806 FULL LINING OF PIPE FROM SMH 190-040 TO 190-029 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305193001 | CANAL | S GENOIS | 12/18/2013 | | SMAIN | MWH-ID. 7463-811 POINT REPAIR 164' TO 206' FROM SMH 203-054 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305192901 | CANAL | S GENOIS | 12/18/2013 | | SLINE | MWH-ID. 7463-811 FULL LINING OF PIPE FROM SMH 203-054 TO 203-053 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201305192801 | D"HEMECOURT | ST PATRICK | 12/18/2013 | | SMAIN | MWH-ID. 7463-810 REPLACE PIPE FROM SMH 194-033 TO 194-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201305192701 | BAUDIN | S CARROLLTON AV | 12/18/2013 | | SMAIN | MWH-ID. 7463-809 REPLACE PIPE FROM SMH 193-009 TO 193-008 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201305192601 | BANKS | S JEFFERSON DAVIS PK | 12/18/2013 | | SMAIN | MWH-ID. 7463-807 POINT REPAIR 222' TO 291' FROM SMH 191-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400209101 | N ALEXANDER | ST LOUIS | 01/24/2014 | | SLEAD | MWH-ID. 7463-840 SERVICE POINT REPAIR 226' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400208701 | PALMYRA | S DORGENOIS | 01/24/2014 | | SLEAD | MWH-ID. 7463-856 SERVICE POINT REPAIR 191' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400208601 | BANKS | S BROAD | 01/24/2014 | | SMAIN | MWH-ID. 7463-854 REPLACE PIPE FROM SMH 189-018 TO 189-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400099201 | N HENNESSEY | ST ANN | 01/14/2014 | | SMAIN | MWH-ID. 7463-833 POINT REPAIR 92' TO 104' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400099101 | N HENNESSEY | ST ANN | 01/14/2014 | | SLEAD | MWH-ID. 7463-833 SERVICE POINT REPAIR 55' FROM SMH 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400099001 | VERNA CT | MARIE | 01/14/2014 | | SMAIN | MWH-ID. 7463-835 REPLACE PIPE FROM SMH 291-042 TO 291-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400098901 | GRAVIER | S GALVEZ | 01/14/2014 | | SMAIN | MWH-ID. 7463-827 REPLACE PIPE FROM SMH 183-017 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400098801 | BANKS | S BROAD | 01/14/2014 | | SLEAD | MWH-ID. 7463-828 SERVICE POINT REPAIR 257' FROM SMH 189-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400098701 | ULLOA | S CARROLLTON AV | 01/14/2014 | | SMAIN | MWH-ID. 7463-830 REPLACE PIPE FROM SMH 193-016 TO 193-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | OP | |
| 201400213801 | PALMYRA | S DORGENOIS | 01/24/2014 | | SMAIN | MWH-ID. 7463-856 POINT REPAIR 98' TO 110' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400213701 | PALMYRA | S DORGENOIS | 01/24/2014 | | SLEAD | MWH-ID. 7463-856 SERVICE POINT REPAIR 352' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400213601 | N ROCHEBLAVE | CANAL | 01/24/2014 | | SMAIN | MWH-ID. 7463-855 REPLACE PIPE FROM SMH 200-010 TO 200-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400213501 | FORTIN | SAUVAGE | 01/24/2014 | | SMAIN | MWH-ID. 7463-843 REPLACE PIPE FROM SMH 291-032 TO 291-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400213401 | MAUREPAS | N LOPEZ | 01/24/2014 | | SMAIN | MWH-ID. 7463-842 REPLACE PIPE FROM SMH 291-016 TO 291-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400213301 | DUMAINE | N RENDON | 01/24/2014 | | SLEAD | MWH-ID. 7463-841 SERVICE POINT REPAIR 94' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400213201 | DUMAINE | N RENDON | 01/24/2014 | | SLEAD | MWH-ID. 7463-841 SERVICE POINT REPAIR 189' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400213101 | DUMAINE | N RENDON | 01/24/2014 | | SLINE | MWH-ID. 7463-841 FULL LINING OF PIPE FROM SMH 273-039 TO 273-072 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400213001 | N ALEXANDER | ST LOUIS | 01/24/2014 | | SMAIN | MWH-ID. 7463-840 POINT REPAIR 152' TO 164' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400885101 | S MIRO | TULANE AV | 05/02/2014 | 08/28/2014 | SLINE | MWH-ID. 7463-914 FULL LINING OF PIPE FROM SMH 183-013 TO 183-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | COMPLETED FULL LINING OF PIPE FROM SMH 183-013 TO 183-012 | 8,376.00 | CL | |
| 201400885001 | S MIRO | TULANE AV | 05/02/2014 | 07/22/2014 | SMAIN | MWH-ID. 7463-914 POINT REPAIR 182' TO 194' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | COMPLETED POINT REPAIR 182' TO 194' FROM SMH 183-013 | 5,040.00 | CL | |
| 201400884901 | S MIRO | TULANE AV | 05/02/2014 | 07/22/2014 | SMAIN | MWH-ID. 7463-914 POINT REPAIR 0' TO 12' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 183-013 | 6,550.00 | CL | |
| 201400597501 | BANKS | S SCOTT | 03/20/2014 | | SMAIN | MWH-ID. 7463-875 POINT REPAIR 8' TO 20' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400595501 | N JOHNSON | FRENCHMEN | 03/20/2014 | | SMAIN | MWH-ID. 7463-869 REPLACE PIPE FROM SMH 327-012 TO 327-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201400595401 | N BROAD | ST PHILIP | 03/20/2014 | | SMAIN | MWH-ID. 7463-877 REPLACE PIPE FROM SMH 272-078 TO 272-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400595101 | BANKS | S SCOTT | 03/20/2014 | | SLINE | MWH-ID. 7463-875 FULL LINING OF PIPE FROM SMH 192-003 TO 192-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400595001 | BANKS | S SCOTT | 03/20/2014 | | SMAIN | MWH-ID. 7463-875 POINT REPAIR 248' TO 265' FROM SMH 192-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400212901 | N ALEXANDER | ST LOUIS | 01/24/2014 | | SLEAD | MWH-ID. 7463-840 SERVICE POINT REPAIR 190' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400212801 | N ALEXANDER | ST LOUIS | 01/24/2014 | | SLINE | MWH-ID. 7463-840 FULL LINING OF PIPE FROM SMH 217-021 TO 217-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400212701 | N ALEXANDER | ST LOUIS | 01/24/2014 | | SMAIN | MWH-ID. 7463-840 POINT REPAIR 0' TO 23' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400211501 | N ROMAN | PAUGER | 01/24/2014 | | SMAIN | MWH-ID. 7463-859 REPLACE PIPE FROM SMH 326-006 TO 326-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201400211401 | PALMYRA | S DORGENOIS | 01/24/2014 | | SLEAD | MWH-ID. 7463-856 SERVICE POINT REPAIR 268' FROM SMH 201-018 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400211301 | PALMYRA | S DORGENOIS | 01/24/2014 | | SLINE | MWH-ID. 7463-856 FULL LINING OF PIPE FROM SMH 201-018 TO 200-004 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400209901 | DUMAINE | N RENDON | 01/24/2014 | | SLEAD | MWH-ID. 7463-841 SERVICE POINT REPAIR 120' FROM SMH 273-039 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201400209201 | N ALEXANDER | ST LOUIS | 01/24/2014 | | SMAIN | MWH-ID. 7463-840 POINT REPAIR 111' TO 123' FROM SMH 217-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400098601 | N OLYMPIA | ST LOUIS | 01/14/2014 | | SMAIN | MWH-ID. 7463-831 POINT REPAIR 89' TO 101' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400098501 | N HENNESSEY | DUMAINE | 01/14/2014 | | SMAIN | MWH-ID. 7463-834 REPLACE PIPE FROM SMH 241-042 TO 241-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400097901 | N OLYMPIA | ST LOUIS | 01/14/2014 | | SMAIN | MWH-ID. 7463-831 POINT REPAIR 3' TO 15' FROM SMH 218-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201400097301 | S RENDON | BANKS | 01/14/2014 | | SMAIN | MWH-ID. 7463-829 POINT REPAIR 357' TO 369' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400097201 | S RENDON | BANKS | 01/14/2014 | | SLEAD | MWH-ID. 7463-829 SERVICE POINT REPAIR 192' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400097101 | S RENDON | BANKS | 01/14/2014 | | SMAIN | MWH-ID. 7463-829 POINT REPAIR 0' TO 12' FROM SMH 190-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400097001 | S RENDON | BANKS | 01/14/2014 | | SLINE | MWH-ID. 7463-829 FULL LINING OF PIPE FROM SMH 190-037 TO 202-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201400096901 | DELGADO DR | TAFT PL | 01/14/2014 | | SMAIN | MWH-ID. 7463-832 REPLACE PIPE FROM SMH 240-035 TO 241-017 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | OP | |
| 201304993401 | N HENNESSEY | ST LOUIS | 11/21/2013 | | SMAIN | MWH-ID. 7463-788 REPLACE PIPE FROM SMH 217-015 TO 217-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201304993501 | ST PETER | N MURAT | 11/21/2013 | | SMAIN | MWH-ID. 7463-789 REPLACE PIPE FROM SMH 217-023 TO 217-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201304993601 | CONTI | N ANTHONY | 11/21/2013 | 12/16/2014 | SMAIN | MWH-ID. 7463-787 REPLACE PIPE FROM SMH 208-016 TO 208-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | REPLACED PIPE FROM SMH 208-016 TO 208-014 | 61,637.00 | CL | |
| 201304993801 | S SALCEDO | CANAL | 11/21/2013 | | SMAIN | MWH-ID. 7463-783 POINT REPAIR 0' TO 12' FROM SMH 202-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201304993701 | N ST PATRICK | BIENVILLE | 11/21/2013 | | SMAIN | MWH-ID. 7463-786 REPLACE PIPE FROM SMH 206-024 TO 206-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201304992901 | D'HEMECOURT | S OLYMPIA | 11/21/2013 | | SMAIN | MWH-ID. 7463-782 REPLACE PIPE FROM SMH 194-032 TO 194-028 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201304992801 | S CARROLLTON AV | PALMYRA | 11/21/2013 | | SMAIN | MWH-ID. 7463-785 REPLACE PIPE FROM SMH 205-017 TO 205-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | PR | |
| 201502325301 | S ROCHEBLAVE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 188-016 | | | OP | |
| 201502325401 | TULANE AV | MANASSES AL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-005 | | | OP | |
| 201502325501 | S WHITE | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-014 | | | OP | |
| 201502325801 | LAFAYETTE | S TONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-038 | | | OP | |
| 201502326001 | S WHITE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-040 | | | OP | |
| 201502326201 | S GAYOSO | PERDIDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-008 | | | OP | |
| 201502326501 | S SCOTT | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 187-005 | | | OP | |
| 201502326701 | N TONTI | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-011 | | | OP | |
| 201502326901 | S SALCEDO | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-018 | | | OP | |
| 201502327801 | S LOPEZ | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-004 | | | OP | |
| 201502327701 | TULANE AV | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-036 | | | OP | |
| 201502327601 | TULANE AV | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-033 | | | OP | |
| 201502327501 | BAUDIN | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-031 | | | OP | |
| 201502327401 | S BROAD | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-027 | | | OP | |
| 201502327301 | S TELEMACHUS | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-025 | | | OP | |
| 201502327201 | D'HEMECOURT | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-019 | | | OP | |
| 201502327101 | S GENOIS | D'HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-015 | | | OP | |
| 201502327001 | BANKS | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-006 | | | OP | |
| 201502329501 | S SCOTT | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-007 | | | OP | |
| 201502329401 | BAUDIN | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-053 | | | OP | |
| 201502329301 | S TELEMACHUS | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-050 | | | OP | |
| 201502329201 | BANKS | S CORTEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-043 | | | OP | |
| 201502329101 | S ALEXANDER | D'HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-005 | | | OP | |
| 201502329001 | D'HEMECOURT | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-031 | | | OP | |
| 201502328901 | S CARROLLTON AV | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-028 | | | OP | |
| 201502328801 | TULANE AV | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-026 | | | OP | |
| 201502328701 | S SOLOMON | ULLOA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-015 | | | OP | |
| 201502331201 | D'HEMECOURT | ST PATRICK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-033 | | | OP | |
| 201502331101 | BAUDIN | S OLYMPIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-029 | | | OP | |
| 201502331001 | S MURAT | D'HEMECOURT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-023 | | | OP | |
| 201502330901 | CLEVELAND AV | S WHITE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-054 | | | OP | |
| 201502330801 | CANAL | S WHITE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-050 | | | OP | |
| 201502330701 | N BROAD | IBERVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-044 | | | OP | |
| 201502330601 | IBERVILLE | N BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-040 | | | OP | |
| 201502330501 | N WHITE | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-035 | | | OP | |
| 201502330401 | N BROAD | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-029 | | | OP | |
| 201502333101 | N DUPRE | IBERVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-015 | | | OP | |
| 201502333001 | N GENOIS | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-036 | | | OP | |
| 201502332901 | CLEVELAND AV | S GAYOSO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-010 | | | OP | |
| 201502332801 | N JEFFERSON DAVIS PK | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-022 | | | OP | |
| 201502332501 | PALMYRA | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-009 | | | OP | |
| 201502332401 | S JEFFERSON DAVIS PK | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-006 | | | OP | |
| 201502332301 | PALMYRA | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-002 | | | OP | |
| 201502332201 | S PIERCE | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-034 | | | OP | |
| 201502332101 | BIENVILLE | N PIERCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-027 | | | OP | |
| 201502334801 | PALMYRA | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-036 | | | OP | |
| 201502334701 | BIENVILLE | N MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-003 | | | OP | |
| 201502334601 | BIENVILLE | N HENNESSEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-048 | | | OP | |
| 201502334501 | BIENVILLE | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-039 | | | OP | |
| 201502334401 | N CARROLLTON AV | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-027 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502334301 | CLEVELAND AV | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-021 | | | OP | |
| 201502334201 | CONTI | N GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-004 | | | OP | |
| 201502334101 | BIENVILLE | N MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-009 | | | OP | |
| 201502334001 | N BERNADOTTE | CONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 208-014 | | | OP | |
| 201502336501 | CRETE | LEPAGE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 288-032 | | | OP | |
| 201502336401 | ORLEANS AV | N CORTEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-029 | | | OP | |
| 201502336301 | N PIERCE | ORLEANS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-024 | | | OP | |
| 201502336201 | N CLARK | ST LOUIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-020 | | | OP | |
| 201502336101 | TOULOUSE | N TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-013 | | | OP | |
| 201502336001 | HARDING DR | DELGADO DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-022 | | | OP | |
| 201502335901 | TOULOUSE | N HENNESSEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-014 | | | OP | |
| 201502335801 | CITY PARK AV | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 239-051 | | | OP | |
| 201502335701 | N CARROLLTON AV | ESPLANADE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 239-003 | | | OP | |
| 201502338601 | N BROAD | FLORIDA AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 331-051 | | | OP | |
| 201502338501 | TOURO | N TONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 328-037 | | | OP | |
| 201502338401 | ANNETTE | N ROCHEBLAVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 328-014 | | | OP | |
| 201502338001 | IDA | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-020 | | | OP | |
| 201502337901 | IDA | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-045 | | | OP | |
| 201502337801 | N CLAIBORNE AV | URSULINES AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-031 | | | OP | |
| 201502337701 | N BROAD | CONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-061 | | | OP | |
| 201502337601 | ESPLANADE AV | LEDA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 275-001 | | | OP | |
| 201502337501 | TOULOUSE | MOSS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 274-008 | | | OP | |
| 201603789301 | CLEVELAND AV | N BROAD | 03/01/2016 | | SMAIN | MWH-ID. 7463-1057 POINT REPAIR 159' TO 171' FROM SMH 201-065<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 15 | | | OP | |
| 201603789001 | CLEVELAND AV | BOTTINELLI PL | 03/01/2016 | | SLINE | MWH-ID. 7463-1031 SERVICE REPAIR VIA LINING 143' FROM 207-004<br>ESSA 2 - BASIN 5 - MID CITY | | | OP | |
| 201603788901 | CLEVELAND AV | BOTTINELLI PL | 03/01/2016 | | SMAIN | MWH-ID. 7463-1031 POINT REPAIR REPLACE SERVICE '56 FROM<br>207-004 ESSA 2 - BASIN 5 - MID CITY | | | OP | |
| 201603788801 | CLEVELAND AV | BOTTINELLI PL | 03/01/2016 | | SMAIN | MWH-ID. 7463-1031 POINT REPAIR 225' TO 251' FROM SMH 207-004<br>ESSA 2 - BASIN 5 - MID CITY | | | OP | |
| 201603788701 | CLEVELAND AV | BOTTINELLI PL | 03/01/2016 | | SMAIN | MWH-ID. 7463-1031 POINT REPAIR 16' TO 28' FROM SMH 207-004<br>ESSA 2 - BASIN 5 - MID CITY | | | OP | |
| 201603788601 | CLEVELAND AV | BOTTINELLI PL | 03/01/2016 | | SLINE | MWH-ID. 7463-1031 FULL LINING OF PIPE FROM 207-004 to 207-002<br>ESSA 2 - BASIN 5 - MID-CITY - SPS 3 | | | OP | |
| 201603787301 | CLEVELAND AV | BOTTINELLI PL | 03/01/2016 | | SMAIN | MWH-ID. 7463-1031 POINT REPAIR 171' TO 186' FROM SMH 207-004<br>ESSA 2 - BASIN 5 - MID CITY | | | OP | |
| 201603751801 | BANKS | MANASSES AL | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Full Depth Liner | | | OP | |
| 201603746401 | IBERVILLE | N WHITE | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Full Depth Liner | | | OP | |
| 201603739701 | S DORGENOIS | BANKS | 02/24/2016 | | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | | | OP | |
| 201603401101 | CLEVELAND AV | S GAYOSO | 01/13/2016 | | SLEAD | MWH-ID. 7463-959<br>SERVICE POINT REPIR 94' FROM SM202-024<br>ESSA 2 - BAS 5 - | | | OP | |
| 201603401001 | N MURAT | BIENVILLE | 01/13/2016 | | SLEAD | MWH-ID. 7463-001<br>SERVICE POINT REPAI 169' FROM SM206-014<br>ESSA 2 - BAS5 - | | | OP | |
| 201502339601 | A P TUREAUD AV | INDUSTRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 311-021 | | | OP | |
| 201502339501 | PONCE DE LEON | N LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 291-007 | | | OP | |
| 201502339401 | N TONTI | NEW ORLEANS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 310-025 | | | OP | |
| 201502339301 | ALLEN | N JOHNSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 309-027 | | | OP | |
| 201502339201 | ONZAGA | N DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-053 | | | OP | |
| 201502339101 | ONZAGA | PAUL MORPHY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-050 | | | OP | |
| 201502339001 | CRETE | GRAND RTE ST JOHN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-039 | | | OP | |
| 201502338801 | ELYSIAN FIELDS AV | N RAMPART | 07/30/2015 | 01/23/2018 | SMBG | REHAB SEWER MANHOLE 344-041 | COMPLETED REHAB SEWER MANHOLE 344-041 | 250.00 | CL | |
| 201502337401 | N LOPEZ | CONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-059 | | | OP | |
| 201502337301 | N RENDON | ST ANN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-048 | | | OP | |
| 201502337101 | SAUVAGE | MAUREPAS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 290-021 | | | OP | |
| 201502337001 | GRAND RTE ST JOHN | N WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 290-008 | | | OP | |
| 201502336901 | N DUPRE | BELL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-066 | | | OP | |
| 201502336801 | ST PHILIP | HAGAN AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-050 | | | OP | |
| 201502336701 | DESOTO | HAGAN AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-032 | | | OP | |
| 201502336601 | URSULINES AV | N LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-008 | | | OP | |
| 201502335601 | N ST PATRICK | ST LOUIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-021 | | | OP | |
| 201502335501 | N MURAT | ORLEANS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-004 | | | OP | |
| 201502335401 | N CARROLLTON AV | ST PETER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-045 | | | OP | |
| 201502335301 | TOULOUSE | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-038 | | | OP | |
| 201502335201 | N BROAD | ORLEANS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-020 | | | OP | |
| 201502335101 | TOULOUSE | N BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-002 | | | OP | |
| 201502335001 | BUNGALOW CT | DUMAINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-049 | | | OP | |
| 201502334901 | DUMAINE | N HENNESSEY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-025 | | | OP | |
| 201502333901 | BIENVILLE | N OLYMPIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-055 | | | OP | |
| 201502333801 | PALMYRA | S OLYMPIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-040 | | | OP | |
| 201502333701 | PALMYRA | S MURAT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-034 | | | OP | |
| 201502333601 | N ST PATRICK | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-022 | | | OP | |
| 201502333501 | N SCOTT | CONTI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-039 | | | OP | |
| 201502333401 | ORLEANS AV | ROOSEVELT AL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-035 | | | OP | |
| 201502333301 | ORLEANS AV | N SCOTT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-032 | | | OP | |
| 201502333201 | N GAYOSO | CONTI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-019 | | | OP | |
| 201502332001 | N SCOTT | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-016 | | | OP | |
| 201502331901 | N SCOTT | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-011 | | | OP | |
| 201502331801 | N JEFFERSON DAVIS PK | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-047 | | | OP | |
| 201502331701 | N CLARK | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-043 | | | OP | |
| 201502331601 | N TONTI | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-017 | | | OP | |
| 201502331501 | S ROCHEBLAVE | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-006 | | | OP | |
| 201502331401 | CLEVELAND AV | S RENDON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-021 | | | OP | |
| 201502331301 | BANKS | S BERNADOTTE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 195-011 | | | OP | |
| 201502330301 | CANAL | S BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-021 | | | OP | |
| 201502330201 | N LOPEZ | IBERVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-034 | | | OP | |
| 201502330101 | CANAL | S SALCEDO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-028 | | | OP | |
| 201502330001 | TULANE AV | S DUPRE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-032 | | | OP | |
| 201502329901 | ULLOA | S CORTEZ | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-024 | | | OP | |
| 201502329801 | ULLOA | S CARROLLTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-020 | | | OP | |
| 201502329701 | PALMYRA | S ROCHEBLAVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-041 | | | OP | |
| 201502329601 | BAUDIN | S CORTEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-012 | | | OP | |
| 201502328601 | S SOLOMON | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-008 | | | OP | |

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 201502328501 | S SOLOMON | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-001 | | | | OP | |
| 201502328401 | PERDIDO | S DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-010 | | | | OP | |
| 201502328301 | S JEFFERSON DAVIS PK | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 186-014 | | | | OP | |
| 201502328201 | S GENOIS | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 186-005 | | | | OP | |
| 201502328101 | S RENDON | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-037 | | | | OP | |
| 201502328001 | TULANE AV | S RENDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-015 | | | | OP | |
| 201502327901 | BAUDIN | S RENDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-008 | | | | OP | |
| 201502326801 | S MIRO | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-013 | | | | OP | |
| 201502326601 | S ROCHEBLAVE | PERDIDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-008 | | | | OP | |
| 201502326301 | S ROCHEBLAVE | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-003 | | | | OP | |
| 201502326101 | GRAVIER | S DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-003 | | | | OP | |
| 201502325901 | S DORGENOIS | JULIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-030 | | | | OP | |
| 201502325701 | PERDIDO | S BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-021 | | | | OP | |
| 201401529701 | BANKS | S BERNADOTTE | () 06/30/2014 | | SMAIN | MWH-ID. 7463-954 REPLACE PIPE FROM SMH 195-004 TO 195-003 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | | PR | |
| 201401529801 | N GALVEZ | IBERVILLE | 06/30/2014 | | SMAIN | MWH-ID. 7463-955 POINT REPAIR 46' TO 58' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | | OP | |
| 201502291601 | S SALCEDO | PERDIDO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-023 | | | | OP | |
| 201502291401 | BAUDIN | S SALCEDO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-017 | | | | OP | |
| 201502291301 | S RENDON | TULANE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-016 | | | | OP | |
| 201502291201 | TULANE AV | S SALCEDO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-014 | | | | OP | |
| 201502291101 | S RENDON | BANKS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-010 | | | | OP | |
| 201502291001 | S LOPEZ | BAUDIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-007 | | | | OP | |
| 201502290901 | BANKS | S SALCEDO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-006 | | | | OP | |
| 201502290801 | S WHITE | BAUDIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-041 | | | | OP | |
| 201502290701 | S WHITE | BANKS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-040 | | | | OP | |
| 201502290601 | S WHITE | BAUDIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-016 | | | | OP | |
| 201502290501 | BAUDIN | S BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-034 | | | | OP | |
| 201502290401 | S WHITE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-032 | | | | OP | |
| 201502290301 | S WHITE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-029 | | | | OP | |
| 201502290201 | BAUDIN | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-028 | | | | OP | |
| 201502290101 | BANKS | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-022 | | | | OP | |
| 201502290001 | S WHITE | PALMYRA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-021 | | | | OP | |
| 201502289901 | S BROAD | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-019 | | | | OP | |
| 201502289801 | BANKS | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-018 | | | | OP | |
| 201502289701 | BANKS | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-017 | | | | OP | |
| 201502289601 | TULANE AV | S TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-022 | | | | OP | |
| 201502289501 | S GENOIS | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-021 | | | | OP | |
| 201502289301 | S TELEMACHUS | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-016 | | | | OP | |
| 201502289101 | S TELEMACHUS | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-010 | | | | OP | |
| 201502289001 | S GENOIS | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-003 | | | | OP | |
| 201502288901 | S DUPRE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-042 | | | | OP | |
| 201502288801 | S DUPRE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-040 | | | | OP | |
| 201502288701 | S GAYOSO | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-035 | | | | OP | |
| 201502288601 | TULANE AV | S DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-034 | | | | OP | |
| 201502288501 | S DUPRE | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-029 | | | | OP | |
| 201502288401 | S GAYOSO | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-028 | | | | OP | |
| 201502288201 | S DUPRE | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-024 | | | | OP | |
| 201502288101 | TULANE AV | S LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-022 | | | | OP | |
| 201502288001 | S SALCEDO | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-021 | | | | OP | |
| 201502287901 | BANKS | S GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 190-019 | | | | OP | |
| 201502287801 | S SCOTT | ULLOA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-022 | | | | OP | |
| 201502287701 | ULLOA | S SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-021 | | | | OP | |
| 201502287601 | S PIERCE | ULLOA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-019 | | | | OP | |
| 201502287501 | S SCOTT | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-013 | | | | OP | |
| 201502287401 | BAUDIN | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-010 | | | | OP | |
| 201502287301 | BANKS | S CORTEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-008 | | | | OP | |
| 201502287201 | TULANE AV | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-026 | | | | OP | |
| 201502287101 | BANKS | S SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-006 | | | | OP | |
| 201502287001 | BANKS | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-052 | | | | OP | |
| 201502286901 | S CLARK | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-051 | | | | OP | |
| 201502286801 | S TELEMACHUS | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-049 | | | | OP | |
| 201502286701 | BANKS | S TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-044 | | | | OP | |
| 201502286601 | S TELEMACHUS | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-042 | | | | OP | |
| 201502286501 | BAUDIN | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-038 | | | | OP | |
| 201502286401 | BANKS | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-036 | | | | OP | |
| 201502286301 | S JEFFERSON DAVIS PK | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-032 | | | | OP | |
| 201502286201 | D"HEMECOURT | HAGAN AL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-030 | | | | OP | |
| 201502286101 | D"HEMECOURT | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 191-028 | | | | OP | |
| 201502285901 | BAUDIN | S HENNESSEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-001 | | | | OP | |
| 201502285801 | S CARROLLTON AV | ULLOA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-032 | | | | OP | |
| 201502285701 | S CARROLLTON AV | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-030 | | | | OP | |
| 201502285601 | BAUDIN | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-029 | | | | OP | |
| 201502285501 | BANKS | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-027 | | | | OP | |
| 201502285401 | S CARROLLTON AV | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-026 | | | | OP | |
| 201502285301 | S CARROLLTON AV | BAUDIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-024 | | | | OP | |
| 201502285201 | S CARROLLTON AV | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-017 | | | | OP | |
| 201502285101 | D"HEMECOURT | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-012 | | | | OP | |
| 201502285001 | BAUDIN | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-009 | | | | OP | |
| 201502284901 | BANKS | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 193-007 | | | | OP | |
| 201502284801 | BANKS | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-040 | | | | OP | |
| 201502284701 | S SCOTT | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-038 | | | | OP | |
| 201502284601 | S CORTEZ | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-034 | | | | OP | |
| 201502284501 | TULANE AV | S CORTEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-031 | | | | OP | |
| 201502284401 | TULANE AV | S SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-030 | | | | OP | |
| 201502284301 | TULANE AV | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 192-027 | | | | OP | |
| 201502284201 | BIENVILLE | N MIRO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-029 | | | | OP | |
| 201502284101 | N TONTI | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-028 | | | | OP | |
| 201502283901 | N TONTI | IBERVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-016 | | | | OP | |
| 201502283801 | PALMYRA | S ROCHEBLAVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-001 | | | | OP | |
| 201502324901 | S ROCHEBLAVE | LAFAYETTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-026 | | | | OP | |
| 201502323701 | POYDRAS | S GALVEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-037 | | | | OP | |
| 201502310901 | BANKS | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-020 | | | | OP | |
| 201502310801 | CLEVELAND AV | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-061 | | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502297201 | HOWARD AV | S GALVEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 166-001 | | | OP | |
| 201502296801 | S MIRO | POYDRAS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-036 | | | OP | |
| 201502296701 | S TONTI | JULIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-030 | | | OP | |
| 201502296601 | PERDIDO | S GALVEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-020 | | | OP | |
| 201502296501 | S MIRO | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-015 | | | OP | |
| 201502296301 | GRAVIER | S MIRO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-012 | | | OP | |
| 201502296201 | PERDIDO | S ROCHEBLAVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-009 | | | OP | |
| 201502296001 | S ROCHEBLAVE | PERDIDO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-007 | | | OP | |
| 201502295901 | GRAVIER | S TONTI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-005 | | | OP | |
| 201502295801 | GRAVIER | S DORGENOIS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-004 | | | OP | |
| 201502295701 | BRADISH AL | S TONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-002 | | | OP | |
| 201502295601 | S ROCHEBLAVE | BRADISH AL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-001 | | | OP | |
| 201502295001 | S DUPRE | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-004 | | | OP | |
| 201502294901 | S GAYOSO | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-002 | | | OP | |
| 201502294801 | S GAYOSO | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-001 | | | OP | |
| 201502294701 | PERDIDO | S WHITE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-038 | | | OP | |
| 201502294601 | PERDIDO | S WHITE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-037 | | | OP | |
| 201502294501 | POYDRAS | S DORGENOIS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-029 | | | OP | |
| 201502294401 | S DORGENOIS | GRAVIER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-027 | | | OP | |
| 201502294301 | S DORGENOIS | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-026 | | | OP | |
| 201502294201 | PERDIDO | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-022 | | | OP | |
| 201502294101 | GRAVIER | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-017 | | | OP | |
| 201502294001 | S DORGENOIS | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-016 | | | OP | |
| 201502293901 | GRAVIER | S DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-015 | | | OP | |
| 201502293801 | GRAVIER | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-011 | | | OP | |
| 201502293701 | S WHITE | TULANE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-009 | | | OP | |
| 201502293601 | GRAVIER | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-008 | | | OP | |
| 201502293501 | PERDIDO | JANE AL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-004 | | | OP | |
| 201502293401 | S WHITE | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 184-003 | | | OP | |
| 201502293301 | LAFAYETTE | S GALVEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 183-040 | | | OP | |
| 201502293201 | BANKS | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-013 | | | OP | |
| 201502293101 | TULANE AV | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 189-006 | | | OP | |
| 201502293001 | S ROCHEBLAVE | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 188-038 | | | OP | |
| 201502292901 | TULANE AV | S TONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 188-017 | | | OP | |
| 201502292801 | BANKS | S ROCHEBLAVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 188-002 | | | OP | |
| 201502292701 | S CORTEZ | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 187-008 | | | OP | |
| 201502292601 | GRAVIER | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 187-004 | | | OP | |
| 201502292501 | S JEFFERSON DAVIS PK | PERDIDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 186-016 | | | OP | |
| 201502292401 | GRAVIER | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 186-015 | | | OP | |
| 201502292301 | S CLARK | PERDIDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 186-009 | | | OP | |
| 201502292201 | S GENOIS | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 186-007 | | | OP | |
| 201502292101 | S DUPRE | PERDIDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-035 | | | OP | |
| 201502292001 | S DUPRE | PERDIDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-033 | | | OP | |
| 201502291901 | S DUPRE | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-030 | | | OP | |
| 201502291801 | GRAVIER | S DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-029 | | | OP | |
| 201502291701 | RENDON | GRAVIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 185-028 | | | OP | |
| 201502283701 | S BERNADOTTE | BANKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 195-013 | | | OP | |
| 201502283601 | S HENNESSEY | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-008 | | | OP | |
| 201502283501 | S ST PATRICK | JULIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 195-002 | | | OP | |
| 201502283301 | D"HEMECOURT | S OLYMPIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-032 | | | OP | |
| 201502283201 | S MURAT | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-028 | | | OP | |
| 201502283101 | BAUDIN | S MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-025 | | | OP | |
| 201502283001 | S MURAT | D"HEMECOURT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-022 | | | OP | |
| 201502282901 | D"HEMECOURT | S ALEXANDER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-020 | | | OP | |
| 201502282801 | BAUDIN | S MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-017 | | | OP | |
| 201502282601 | ULLOA | S HENNESSEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-011 | | | OP | |
| 201502282501 | D"HEMECOURT | S ALEXANDER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 194-009 | | | OP | |
| 201502282401 | CANAL | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-051 | | | OP | |
| 201502282301 | CANAL | N WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-049 | | | OP | |
| 201502282201 | BIENVILLE | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-047 | | | OP | |
| 201502282101 | BIENVILLE | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-043 | | | OP | |
| 201502282001 | N WHITE | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-041 | | | OP | |
| 201502281901 | IBERVILLE | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-039 | | | OP | |
| 201502281801 | BIENVILLE | N DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 200-058 | | | OP | |
| 201502281701 | BIENVILLE | N DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-031 | | | OP | |
| 201502281601 | N BROAD | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-030 | | | OP | |
| 201502281501 | N DORGENOIS | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-026 | | | OP | |
| 201502281401 | CANAL | N DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-022 | | | OP | |
| 201502281301 | S WHITE | PALMYRA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-015 | | | OP | |
| 201502281201 | JANE AL | PALMYRA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-013 | | | OP | |
| 201502281101 | PALMYRA | JANE AL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-012 | | | OP | |
| 201502281001 | S BROAD | PALMYRA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-007 | | | OP | |
| 201502280901 | S BROAD | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-006 | | | OP | |
| 201502280801 | CLEVELAND AV | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-005 | | | OP | |
| 201502280701 | S DORGENOIS | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-004 | | | OP | |
| 201502280601 | N LOPEZ | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-038 | | | OP | |
| 201502280501 | N RENDON | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-036 | | | OP | |
| 201502280401 | CANAL | N GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-033 | | | OP | |
| 201502280301 | CANAL | N RENDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-031 | | | OP | |
| 201502280201 | CANAL | S RENDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-027 | | | OP | |
| 201502280101 | S LOPEZ | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-026 | | | OP | |
| 201502280001 | S LOPEZ | CLEVELAND AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-020 | | | OP | |
| 201502279901 | S WHITE | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-055 | | | OP | |
| 201502279801 | N DUPRE | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-017 | | | OP | |
| 201502279701 | N DUPRE | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-016 | | | OP | |
| 201502279601 | S DUPRE | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-014 | | | OP | |
| 201502279501 | S GAYOSO | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-011 | | | OP | |
| 201502279401 | PALMYRA | S GAYOSO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-002 | | | OP | |
| 201502279301 | PALMYRA | S DUPRE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-001 | | | OP | |
| 201502279201 | CLEVELAND AV | N BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-065 | | | OP | |
| 201502279001 | N WHITE | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-063 | | | OP | |
| 201502278901 | N WHITE | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 201-058 | | | OP | |
| 201502278801 | N JEFFERSON DAVIS PK | CONTI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-024 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502278701 | N JEFFERSON DAVIS PK | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-021 | | | OP | |
| 201502278601 | S TELEMACHUS | PALMYRA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-019 | | | OP | |
| 201502278501 | CLEVELAND AV | S TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-016 | | | OP | |
| 201502278401 | PALMYRA | S TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-015 | | | OP | |
| 201502278301 | CLEVELAND AV | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-010 | | | OP | |
| 201502278201 | N LOPEZ | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-041 | | | OP | |
| 201502278101 | CANAL | S GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-008 | | | OP | |
| 201502278001 | CANAL | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-007 | | | OP | |
| 201502263001 | ESPLANADE AV | N DERBIGNY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-036 | | | OP | |
| 201502262901 | N CLAIBORNE AV | ESPLANADE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-035 | | | OP | |
| 201502262801 | N CLAIBORNE AV | ESPLANADE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-034 | | | OP | |
| 201502262701 | N CLAIBORNE AV | BAYOU RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-033 | | | OP | |
| 201502262501 | NEW ORLEANS | HOPE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 311-016 | | | OP | |
| 201502262401 | N TONTI | A P TUREAUD AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 310-031 | | | OP | |
| 201502262301 | NEW ORLEANS | N ROCHEBLAVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 310-028 | | | OP | |
| 201502262201 | A P TUREAUD AV | AUBRY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 309-055 | | | OP | |
| 201502262101 | A P TUREAUD AV | N MIRO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 309-048 | | | OP | |
| 201502262001 | OLD PRIEUR | A P TUREAUD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 309-025 | | | OP | |
| 201502261901 | ALLEN | N MIRO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 309-001 | | | OP | |
| 201502261801 | PAUL MORPHY | LAPEYROUSE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-052 | | | OP | |
| 201502261701 | ONZAGA | PAUL MORPHY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-051 | | | OP | |
| 201502261601 | N BROAD | LAPEYROUSE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-041 | | | OP | |
| 201502261501 | CRETE | GRAND RTE ST JOHN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 306-040 | | | OP | |
| 201502261401 | NEW ORLEANS | N DERBIGNY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 303-027 | | | OP | |
| 201502261301 | VERNA CT | ST VINCENT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 291-044 | | | OP | |
| 201502261201 | ESPLANADE AV | VERNA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 291-040 | | | OP | |
| 201502261101 | ESPLANADE AV | VERNA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 291-039 | | | OP | |
| 201502261001 | MAUREPAS | ESPLANADE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 291-013 | | | OP | |
| 201502260901 | MYSTERY | MAUREPAS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 291-012 | | | OP | |
| 201502260801 | ST CLAUDE AV | MARIGNY | () 07/30/2015 | () 01/23/2018 | SMBG | REHAB SEWER MANHOLE 344-042 | COMPLETED REHAB SEWER MANHOLE 344-042 | 300.00 | CL | |
| 201502260701 | N DERBIGNY | ALLEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 326-047 | | | OP | |
| 201502260601 | ST CLAUDE AV | ELYSIAN FIELDS AV | () 07/30/2015 | () 01/23/2018 | SMBG | REHAB SEWER MANHOLE 344-040 | COMPLETED REHAB SEWER MANHOLE 344-040 | 250.00 | CL | |
| 201502260401 | FLORIDA AV | NEW ORLEANS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 331-053 | | | OP | |
| 201502260301 | NEW ORLEANS | FLORIDA AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 331-052 | | | OP | |
| 201502260201 | PAUGER | FLORIDA AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 329-030 | | | PR | |
| 201502260101 | FLORIDA AV | ST ANTHONY AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 329-020 | | | PR | |
| 201502260001 | N TONTI | TOURO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 328-036 | | | OP | |
| 201502259901 | N TONTI | ALLEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 328-027 | | | OP | |
| 201502259801 | ALLEN | N ROCHEBLAVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 328-013 | | | OP | |
| 201502259701 | ANNETTE | LAW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 328-006 | | | OP | |
| 201502259601 | N MIRO | PAUGER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 327-024 | | | OP | |
| 201502259501 | N JOHNSON | PAUGER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 327-016 | | | OP | |
| 201502259401 | TOURO | N MIRO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 327-001 | | | OP | |
| 201502259301 | ALLEN | N CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 326-059 | | | OP | |
| 201502259201 | ALLEN | N DERBIGNY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 326-054 | | | OP | |
| 201502259101 | N DERBIGNY | ALLEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 326-048 | | | OP | |
| 201501238501 | S HENNESSEY | TULANE AV | 07/07/2015 | | SLEAD | MWH-ID. 7463-1056 SERVICE POINT REPAIR 204' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201501238401 | S HENNESSEY | TULANE AV | 07/07/2015 | | SLEAD | MWH-ID. 7463-1056 SERVICE POINT REPAIR 179' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201501237801 | A P TUREAUD AV | AUBRY | 07/07/2015 | | SMAIN | MWH-ID. 7463-1059 POINT REPAIR 259' TO 271' FROM SMH 309-055 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201501237701 | A P TUREAUD AV | AUBRY | 07/07/2015 | | SLINE | MWH-ID. 7463-1059 FULL LINING OF PIPE FROM SMH 309-055 TO 309-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201501237501 | S HENNESSEY | TULANE AV | 07/07/2015 | | SMAIN | MWH-ID. 7463-1056 POINT REPAIR 143' TO 155' FROM SMH 194-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201500452001 | CANAL | S CLARK | 02/25/2015 | | SLEAD | MWH-ID. 7463-1043 SERVICE POINT REPAIR 185' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451901 | CANAL | S CLARK | 02/25/2015 | | SLEAD | MWH-ID. 7463-1043 SERVICE POINT REPAIR 140' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451801 | CANAL | S CLARK | 02/25/2015 | | SLINE | MWH-ID. 7463-1043 FULL LINING OF PIPE FROM SMH 203-007 TO 203-006 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451701 | ORLEANS AV | N SCOTT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1032 SERVICE POINT REPAIR 63' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451601 | ORLEANS AV | N SCOTT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1032 SERVICE POINT REPAIR 190' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451501 | ORLEANS AV | N SCOTT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1032 SERVICE POINT REPAIR 132' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451401 | ORLEANS AV | N SCOTT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1032 SERVICE POINT REPAIR 9' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500451301 | ORLEANS AV | N SCOTT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1032 SERVICE POINT REPAIR 31' FROM SMH 216-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450701 | PONCE DE LEON | GENTILLY RD | 02/25/2015 | | SMAIN | MWH-ID. 7463-1034 POINT REPAIR 109' TO 121' FROM SMH 290-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201500450601 | S MIRO | TULANE AV | 02/25/2015 | | SLEAD | MWH-ID. 7463-1041 SERVICE POINT REPAIR 75' FROM SMH 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450501 | POYDRAS | S GALVEZ | 02/25/2015 | | SLEAD | MWH-ID. 7463-1026 SERVICE POINT REPAIR 162' FROM SMH 183-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450401 | S WHITE | PALMYRA | 02/25/2015 | | SLINE | MWH-ID. 7463-1027 FULL LINING OF PIPE FROM SMH 189-021 TO 189-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450301 | S WHITE | PALMYRA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1027 POINT REPAIR 0' TO 12' FROM SMH 189-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450201 | S SCOTT | D"HEMECOURT | 02/25/2015 | | SMAIN | MWH-ID. 7463-1028 POINT REPAIR 117' TO 130' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450101 | S SCOTT | D"HEMECOURT | 02/25/2015 | | SLINE | MWH-ID. 7463-1028 FULL LINING OF PIPE FROM SMH 192-013 TO 192-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500450001 | S SCOTT | D"HEMECOURT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1028 SERVICE POINT REPAIR 167' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500449901 | S CARROLLTON AV | BAUDIN | 02/25/2015 | | SLINE | MWH-ID. 7463-1029 FULL LINING OF PIPE FROM SMH 193-013 TO 193-012 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201500449801 | S SOLOMON | ULLOA | 02/25/2015 | | SLEAD | MWH-ID. 7463-1042 SERVICE POINT REPAIR 39' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201500449701 | S SOLOMON | ULLOA | 02/25/2015 | | SLINE | MWH-ID. 7463-1042 FULL LINING OF PIPE FROM SMH 193-014 TO 193-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201500449601 | S SOLOMON | ULLOA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1042 POINT REPAIR 160' TO 172' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201500449501 | S SOLOMON | ULLOA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1042 POINT REPAIR 194' TO 220' FROM SMH 193-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201500448501 | LEPAGE | N WHITE | 02/25/2015 | | SMAIN | MWH-ID. 7463-1033 POINT REPAIR 108' TO 228' FROM SMH 290-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201500448401 | LEPAGE | N WHITE | 02/25/2015 | | SLINE | MWH-ID. 7463-1033 FULL LINING OF PIPE FROM SMH 290-001 TO 288-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201500448301 | LEPAGE | N WHITE | 02/25/2015 | | SLEAD | MWH-ID. 7463-1033 SERVICE POINT REPAIR 261' FROM SMH 290-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201500448201 | PONCE DE LEON | GENTILLY RD | 02/25/2015 | | SLINE | MWH-ID. 7463-1034 FULL LINING OF PIPE FROM SMH 290-033 TO 290-032 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201500441801 | CLEVELAND AV | S GAYOSO | 02/25/2015 | | SLEAD | MWH-ID. 7463-1030 SERVICE POINT REPAIR 226' FROM SMH 202-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500441701 | CANAL | S CLARK | 02/25/2015 | | SMAIN | MWH-ID. 7463-1043 POINT REPAIR 113' TO 126' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500441601 | ORLEANS AV | N SCOTT | 02/25/2015 | | SLINE | MWH-ID. 7463-1032 FULL LINING OF PIPE FROM SMH 216-027 TO 216-025 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500441501 | S WHITE | PALMYRA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1027 POINT REPAIR 86' TO 99' FROM SMH 189-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201500441401 | S SCOTT | D'HEMECOURT | 02/25/2015 | | SLEAD | MWH-ID. 7463-1028 SERVICE POINT REPAIR 91' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201502270301 | ST LOUIS | N PIERCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-010 | | | OP | |
| 201502270201 | N SCOTT | TOULOUSE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-009 | | | OP | |
| 201502270101 | ST LOUIS | N SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-008 | | | OP | |
| 201502270001 | N CORTEZ | ST LOUIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-007 | | | OP | |
| 201502269901 | CONTI | MOSS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-006 | | | OP | |
| 201502269801 | W MOSS | HARDING DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-020 | | | OP | |
| 201502269701 | ST JOHN CT | HARDING DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-018 | | | OP | |
| 201502269601 | W MOSS | ST JOHN CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-017 | | | OP | |
| 201502269501 | W MOSS | ST JOHN CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-014 | | | OP | |
| 201502269401 | LELONG DR | DULLING OAKS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 239-006 | | | OP | |
| 201502269301 | LELONG DR | DREYFOUS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 239-004 | | | OP | |
| 201502269201 | TOULOUSE | N OLYMPIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-034 | | | OP | |
| 201502269101 | N MURAT | CONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-028 | | | OP | |
| 201502269001 | TOULOUSE | N OLYMPIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-014 | | | OP | |
| 201502268901 | TOULOUSE | N MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-005 | | | OP | |
| 201502268801 | N MURAT | ST PETER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-003 | | | OP | |
| 201502268701 | TOULOUSE | N MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 218-001 | | | OP | |
| 201502268601 | TOULOUSE | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-043 | | | OP | |
| 201502268501 | N CARROLLTON AV | TOULOUSE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-042 | | | OP | |
| 201502268401 | ST LOUIS | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-041 | | | OP | |
| 201502268301 | N HENNESSEY | CONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-037 | | | OP | |
| 201502268201 | N SOLOMON | ORLEANS AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-028 | | | OP | |
| 201502268101 | N ALEXANDER | ST LOUIS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 217-021 | | | OP | |
| 201502268001 | N BROAD | DUMAINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-021 | | | OP | |
| 201502267901 | HARDING DR | DELGADO DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-023 | | | OP | |
| 201502267801 | N BROAD | ST ANN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-018 | | | OP | |
| 201502267701 | TOULOUSE | N WHITE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-008 | | | OP | |
| 201502267601 | TOULOUSE | N BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-001 | | | OP | |
| 201502267501 | ST LOUIS | N MIRO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 271-051 | | | OP | |
| 201502267401 | MARQUEDA PL | ST ANN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-027 | | | OP | |
| 201502267301 | ST ANN | MARQUEDA PL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-023 | | | OP | |
| 201502267201 | ST ANN | N HENNESSEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-022 | | | OP | |
| 201502267101 | DUMAINE | MARQUEDA PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 241-011 | | | OP | |
| 201502267001 | WILSON | DELGADO DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-046 | | | OP | |
| 201502266901 | DUMAINE | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-044 | | | OP | |
| 201502266801 | OLGA | DUMAINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-042 | | | OP | |
| 201502266701 | DUMAINE | TAFT PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-039 | | | OP | |
| 201502266601 | ROOSEVELT PL | DUMAINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-036 | | | OP | |
| 201502266501 | ST MARKS CT | W MOSS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-030 | | | OP | |
| 201502266401 | DELGADO DR | ST MARKS CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-029 | | | OP | |
| 201502266301 | DELGADO DR | WILSON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 240-028 | | | OP | |
| 201502266201 | GOV NICHOLLS | N CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-030 | | | OP | |
| 201502266101 | LEDA CT | ST VINCENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 275-013 | | | OP | |
| 201502266001 | ESPLANADE AV | LEDA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 275-010 | | | OP | |
| 201502265901 | DUMAINE | HAGAN AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 274-020 | | | OP | |
| 201502265801 | LAFITTE | MOSS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 274-010 | | | OP | |
| 201502265701 | N DUPRE | LAFITTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-068 | | | OP | |
| 201502265601 | N DUPRE | CONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-067 | | | OP | |
| 201502265501 | ST ANN | N GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-054 | | | OP | |
| 201502265401 | DUMAINE | N DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-051 | | | OP | |
| 201502265301 | DUMAINE | N LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-038 | | | OP | |
| 201502265201 | TOULOUSE | N LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-018 | | | OP | |
| 201502265101 | ST PETER | N DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-004 | | | OP | |
| 201502265001 | TOULOUSE | N DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 273-001 | | | OP | |
| 201502264901 | DUMAINE | N WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-079 | | | OP | |
| 201502264801 | CONTI | N WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-074 | | | OP | |
| 201502264701 | ST LOUIS | N WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-073 | | | OP | |
| 201502264601 | ST LOUIS | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-071 | | | OP | |
| 201502264501 | CONTI | N BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 272-068 | | | OP | |
| 201502264401 | MAUREPAS | SAUVAGE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 290-026 | | | OP | |
| 201502264301 | URSULINES AV | N DERBIGNY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 285-032 | | | OP | |
| 201502264201 | GRAND RTE ST JOHN | CRETE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 290-009 | | | OP | |
| 201502264101 | GRAND RTE ST JOHN | N DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 290-007 | | | OP | |
| 201502264001 | N RENDON | DESOTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-068 | | | OP | |
| 201502263901 | N WHITE | DESOTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-062 | | | OP | |
| 201502263801 | GRAND RTE ST JOHN | VIGNAUD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-046 | | | OP | |
| 201502263701 | MYSTERY | ESPLANADE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-045 | | | OP | |
| 201502263601 | URSULINES AV | HAGAN AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-025 | | | OP | |
| 201502263501 | ST PHILIP | N SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-017 | | | OP | |
| 201502263401 | N DUPRE | BELLECHASSE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-006 | | | OP | |
| 201502263301 | ST PHILIP | N GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 289-002 | | | OP | |
| 201502263201 | ESPLANADE AV | N WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 288-025 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502263101 | CRETE | ESPLANADE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 288-024 | | | OP | |
| 201502277901 | S JEFFERSON DAVIS PK | CLEVELAND AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-005 | | | OP | |
| 201502277801 | PALMYRA | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-004 | | | OP | |
| 201502277601 | PALMYRA | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-001 | | | OP | |
| 201502277501 | BIENVILLE | N GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-052 | | | OP | |
| 201502277401 | N SALCEDO | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-051 | | | OP | |
| 201502277301 | N SALCEDO | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-049 | | | OP | |
| 201502277201 | N GAYOSO | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-047 | | | OP | |
| 201502277101 | IBERVILLE | N GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 202-046 | | | OP | |
| 201502277001 | PALMYRA | S SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-031 | | | OP | |
| 201502276901 | CANAL | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-027 | | | OP | |
| 201502276801 | BIENVILLE | N SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-026 | | | OP | |
| 201502276701 | IBERVILLE | N PIERCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-017 | | | OP | |
| 201502276601 | N SCOTT | IBERVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-015 | | | OP | |
| 201502276501 | CANAL | N PIERCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-012 | | | OP | |
| 201502276401 | CANAL | S PIERCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-005 | | | OP | |
| 201502276301 | CANAL | S TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-053 | | | OP | |
| 201502276201 | N JEFFERSON DAVIS PK | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-046 | | | OP | |
| 201502276101 | CANAL | N JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-044 | | | OP | |
| 201502276001 | N CLARK | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-041 | | | OP | |
| 201502275901 | IBERVILLE | N CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-040 | | | OP | |
| 201502275801 | IBERVILLE | N GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-035 | | | OP | |
| 201502275701 | N TELEMACHUS | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-033 | | | OP | |
| 201502275601 | BIENVILLE | N GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-032 | | | OP | |
| 201502275501 | N TELEMACHUS | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-031 | | | OP | |
| 201502275401 | IBERVILLE | N TELEMACHUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-030 | | | OP | |
| 201502275301 | S JEFFERSON DAVIS PK | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 203-029 | | | OP | |
| 201502275201 | N MURAT | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-008 | | | OP | |
| 201502275101 | N MURAT | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-007 | | | OP | |
| 201502275001 | CANAL | N MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-005 | | | OP | |
| 201502274901 | N ALEXANDER | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-002 | | | OP | |
| 201502274801 | N HENNESSEY | BIENVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-050 | | | OP | |
| 201502274701 | BIENVILLE | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-046 | | | OP | |
| 201502274601 | BIENVILLE | DAVID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-044 | | | OP | |
| 201502274501 | N SOLOMON | IBERVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-031 | | | OP | |
| 201502274401 | N SOLOMON | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-028 | | | OP | |
| 201502274301 | N CARROLLTON AV | IBERVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-024 | | | OP | |
| 201502274201 | IBERVILLE | N CARROLLTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-023 | | | OP | |
| 201502274101 | S CARROLLTON AV | CLEVELAND AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-018 | | | OP | |
| 201502274001 | S CARROLLTON AV | PALMYRA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-017 | | | OP | |
| 201502273901 | PALMYRA | S CARROLLTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-015 | | | OP | |
| 201502273701 | CLEVELAND AV | S HENNESSEY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-013 | | | OP | |
| 201502273601 | CLEVELAND AV | S CARROLLTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 205-006 | | | OP | |
| 201502273501 | CLEVELAND AV | S PIERCE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 204-037 | | | OP | |
| 201502273401 | CONTI | N TELEMACHUS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-002 | | | OP | |
| 201502273301 | N CORTEZ | CONTI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-001 | | | OP | |
| 201502273201 | BIENVILLE | HELENA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 208-025 | | | OP | |
| 201502273101 | BIENVILLE | N ANTHONY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 208-021 | | | OP | |
| 201502273001 | N BERNADOTTE | ST LOUIS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 208-004 | | | OP | |
| 201502272901 | TOULOUSE | N BERNADOTTE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 208-002 | | | OP | |
| 201502272801 | N MURAT | BIENVILLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-053 | | | OP | |
| 201502272701 | CANAL | S OLYMPIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-039 | | | OP | |
| 201502272601 | PALMYRA | S MURAT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-036 | | | OP | |
| 201502272501 | N ST PATRICK | CANAL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-025 | | | OP | |
| 201502272401 | BIENVILLE | N BERNADOTTE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-023 | | | OP | |
| 201502272301 | IBERVILLE | N ST PATRICK | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-021 | | | OP | |
| 201502272201 | IBERVILLE | N OLYMPIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-017 | | | OP | |
| 201502272101 | IBERVILLE | N OLYMPIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-016 | | | OP | |
| 201502272001 | BIENVILLE | N OLYMPIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-015 | | | OP | |
| 201502271901 | CANAL | N OLYMPIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-013 | | | OP | |
| 201502271801 | N MURAT | CANAL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-012 | | | OP | |
| 201502271701 | IBERVILLE | N MURAT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 206-011 | | | OP | |
| 201502271601 | ORLEANS AV | IDA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-037 | | | OP | |
| 201502271501 | CONTI | N CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-005 | | | OP | |
| 201502271401 | ROOSEVELT AL | ORLEANS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-033 | | | OP | |
| 201502271301 | ORLEANS AV | MOSS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-031 | | | OP | |
| 201502271201 | ORLEANS AV | MOSS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-030 | | | OP | |
| 201502271101 | N CORTEZ | ORLEANS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-028 | | | OP | |
| 201502271001 | ORLEANS AV | N CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-026 | | | OP | |
| 201502270901 | N PIERCE | TOULOUSE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-023 | | | OP | |
| 201502270801 | TOULOUSE | N SCOTT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-021 | | | OP | |
| 201502270701 | TOULOUSE | N GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-015 | | | OP | |
| 201502270601 | TOULOUSE | N GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-014 | | | OP | |
| 201502270501 | N CORTEZ | TOULOUSE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 216-012 | | | OP | |
| 201500441301 | S SCOTT | D"HEMECOURT | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1028 SERVICE POINT REPAIR 189' FROM SMH 192-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201402234101 | N RENDON | ORLEANS AV | () 10/21/2014 | | SMAIN | MWH-ID. 7463-995 POINT REPAIR 95' TO 107' FROM SMH 273-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201402234001 | N RENDON | ORLEANS AV | 10/21/2014 | | SLINE | MWH-ID. 7463-995 FULL LINING OF PIPE FROM SMH 273-027 TO 273-026 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | | | OP | |
| 201401973901 | TULANE AV | S CARROLLTON AV | () 09/09/2014 | | SLEAD | MWH-ID. 7463-947 SERVICE POINT REPAIR 166' FROM SMH 193-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401973801 | TULANE AV | S CARROLLTON AV | 09/09/2014 | | SLEAD | MWH-ID. 7463-947 SERVICE POINT REPAIR 70' FROM SMH 193-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401973701 | ULLOA | S MURAT | 09/09/2014 | | SLEAD | MWH-ID. 7463-949 SERVICE POINT REPAIR 119' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401973501 | N GALVEZ | IBERVILLE | 09/09/2014 | | SLEAD | MWH-ID. 7463-955 SERVICE POINT REPAIR 188' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401532301 | CLEVELAND AV | S ALEXANDER | 06/30/2014 | | SMAIN | MWH-ID. 7463-960 REPLACE PIPE FROM SMH 206-029 TO 205-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401532201 | BIENVILLE | N BROAD | 06/30/2014 | | SMAIN | MWH-ID. 7463-958 REPLACE PIPE FROM SMH 201-043 TO 201-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401532101 | IBERVILLE | N DORGENOIS | 06/30/2014 | | SMAIN | MWH-ID. 7463-957 REPLACE PIPE FROM SMH 201-024 TO 200-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401532001 | CLEVELAND AV | S DORGENOIS | 06/30/2014 | | SMAIN | MWH-ID. 7463-956 REPLACE PIPE FROM SMH 201-003 TO 200-005 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401531801 | ALLEN | LAW | 06/30/2014 | | SMAIN | MWH-ID. 7463-969 REPLACE PIPE FROM SMH 328-067 TO 329-002 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401531701 | INDUSTRY | N BROAD | 06/30/2014 | | SMAIN | MWH-ID. 7463-965 POINT REPAIR 78' TO 90' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401531601 | N OLYMPIA | ST PETER | 06/30/2014 | | SMAIN | MWH-ID. 7463-963 POINT REPAIR 0' TO 12' FROM SMH 218-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401531401 | TOULOUSE | N DORGENOIS | 06/30/2014 | 07/09/2014 | SMAIN | MWH-ID. 7463-973 POINT REPAIR 252' TO 264' FROM SMH 272-041 - ESSA 2 - BASIN 5 - MID-CITY - SPS 8 | COMPLETED POINT REPAIR 252' TO 264' FROM SMH 272-041 | | CL | |
| 201401531301 | CANAL | S CLARK | 06/30/2014 | 07/29/2014 | SMAIN | MWH-ID. 7463-972 POINT REPAIR 326' TO 338' FROM SMH 203-007 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | COMPLETED POINT REPAIR 326' TO 338' FROM SMH 203-007 | 5,580.00 | CL | |
| 201401534001 | S DORGENOIS | GRAVIER | 06/30/2014 | | SMAIN | MWH-ID. 7463-951 REPLACE PIPE FROM SMH 184-016 TO 189-037 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401533901 | ULLOA | S MURAT | 06/30/2014 | | SMAIN | MWH-ID. 7463-949 POINT REPAIR 94' TO 106' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533801 | ULLOA | S MURAT | 06/30/2014 | | SMAIN | MWH-ID. 7463-949 POINT REPAIR 188' TO 200' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533701 | ULLOA | S MURAT | 06/30/2014 | | SMAIN | MWH-ID. 7463-949 POINT REPAIR 0' TO 12' FROM SMH 194-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533601 | ULLOA | S MURAT | 06/30/2014 | | SLINE | MWH-ID. 7463-949 FULL LINING OF PIPE FROM SMH 194-016 TO 194-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533501 | S ALEXANDER | JULIA | 06/30/2014 | | SMAIN | MWH-ID. 7463-948 POINT REPAIR 54' TO 87' FROM SMH 194-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533401 | TULANE AV | S CARROLLTON AV | 06/30/2014 | | SLINE | MWH-ID. 7463-947 FULL LINING OF PIPE FROM SMH 193-022 TO 193-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533301 | S DORGENOIS | GRAVIER | 06/30/2014 | | SMAIN | MWH-ID. 7463-946 REPLACE PIPE FROM SMH 184-015 TO 184-016 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401533201 | FLORIDA AV | ST ANTHONY AV | 06/30/2014 | | SLINE | MWH-ID. 7463-970 FULL LINING OF PIPE FROM SMH 329-020 TO 329-019 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | PR | |
| 201401534501 | N GALVEZ | IBERVILLE | 06/30/2014 | | SMAIN | MWH-ID. 7463-955 POINT REPAIR 73' TO 85' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401534401 | N GALVEZ | IBERVILLE | 06/30/2014 | | SMAIN | MWH-ID. 7463-955 POINT REPAIR 268' TO 280' FROM SMH 200-014 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401534301 | N GALVEZ | IBERVILLE | 06/30/2014 | | SLINE | MWH-ID. 7463-955 FULL LINING OF PIPE FROM SMH 200-014 TO 200-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401534201 | S ST PATRICK | BANKS | 06/30/2014 | | SMAIN | MWH-ID. 7463-953 REPLACE PIPE FROM SMH 195-003 TO 195-001 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401534101 | S OLYMPIA | BANKS | 06/30/2014 | | SMAIN | MWH-ID. 7463-952 REPLACE PIPE FROM SMH 194-041 TO 206-040 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401533101 | ELYSIAN FIELDS AV | LAW | 06/30/2014 | | SMAIN | MWH-ID. 7463-968 REPLACE PIPE FROM SMH 328-063 TO 328-062 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401533001 | AGRICULTURE | A P TUREAUD AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-967 REPLACE PIPE FROM SMH 311-029 TO 311-027 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401532901 | NEW ORLEANS | INDUSTRY | 06/30/2014 | | SMAIN | MWH-ID. 7463-966 REPLACE PIPE FROM SMH 311-024 TO 311-015 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401532801 | INDUSTRY | N BROAD | 06/30/2014 | | SMAIN | MWH-ID. 7463-965 POINT REPAIR 192' TO 204' FROM SMH 311-022 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401532701 | INDUSTRY | N BROAD | 06/30/2014 | | SLINE | MWH-ID. 7463-965 FULL LINING OF PIPE FROM SMH 311-022 TO 311-021 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | OP | |
| 201401532601 | ST ANN | N MURAT | 06/30/2014 | | SMAIN | MWH-ID. 7463-964 REPLACE PIPE FROM SMH 218-031 TO 241-045 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401532501 | N ANTHONY | BIENVILLE | 06/30/2014 | | SMAIN | MWH-ID. 7463-962 REPLACE PIPE FROM SMH 208-013 TO 208-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401532401 | CANAL | CITY PARK AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-961 REPLACE PIPE FROM SMH 207-010 TO 207-009 - ESSA 2 - BASIN 5 - MID-CITY - SPS 6 | | | PR | |
| 201401535801 | CYPRESS | S MIRO | 06/30/2014 | | SMAIN | MWH-ID. 7463-945 POINT REPAIR 249' TO 261' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401535701 | CYPRESS | S MIRO | 06/30/2014 | | SLINE | MWH-ID. 7463-945 FULL LINING OF PIPE FROM SMH 183-035 TO 183-034 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401535601 | N TONTI | POYDRAS | 06/30/2014 | | SMAIN | MWH-ID. 7463-944 REPLACE PIPE FROM SMH 183-034 TO 183-033 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401535501 | S MIRO | TULANE AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-943 REPLACE PIPE FROM SMH 183-014 TO 183-013 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401535401 | N TONTI | GRAVIER | 06/30/2014 | | SMAIN | MWH-ID. 7463-941 REPLACE PIPE FROM SMH 183-005 TO 183-011 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401531201 | BIENVILLE | N SALCEDO | 06/30/2014 | 07/08/2014 | SMAIN | MWH-ID. 7463-971 POINT REPAIR 163' TO 175' FROM SMH 202-042 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | COMPLETED POINT REPAIR 163' TO 175' FROM SMH 202-042 | 4,500.00 | CL | |
| 201401531101 | FLORIDA AV | ST ANTHONY AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-970 POINT REPAIR 90' TO 102' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | PR | |
| 201401531001 | FLORIDA AV | ST ANTHONY AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-970 POINT REPAIR 335' TO 347' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | PR | |
| 201401530901 | FLORIDA AV | ST ANTHONY AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-970 POINT REPAIR 234' TO 246' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | PR | |
| 201401530801 | FLORIDA AV | ST ANTHONY AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-970 POINT REPAIR 191' TO 215' FROM SMH 329-020 - ESSA 2 - BASIN 5 - MID-CITY - SPS 9 | | | PR | |
| 201401530001 | N TONTI | GRAVIER | 06/30/2014 | | SMAIN | MWH-ID. 7463-942 REPLACE PIPE FROM SMH 183-011 TO 183-010 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 201401530101 | CYPRESS | S MIRO | 06/30/2014 | | SMAIN | MWH-ID. 7463-945 POINT REPAIR 152' TO 175' FROM SMH 183-035 - ESSA 2 - BASIN 5 - MID-CITY - SPS 15 | | | OP | |
| 671 | | | | | | | | | | 102,003.00 |
| ESSA 2 - BASIN 6 - NINTH WARD | | | | | | | | | | |
| 201502715801 | CAFFIN AV | N CLAIBORNE AV | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-058 | 460.00 | CL | |
| 201502716601 | N ROBERTSON | CHARBONNET | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-060 | | CL | |
| 201502722201 | ST ROCH AV | N PRIEUR | 09/24/2015 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-026 | 179.00 | CL | |
| 201502722101 | JOURDAN AV | N PRIEUR | 09/24/2015 | 12/21/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-015 | 500.00 | CL | |
| 201502722001 | N DORGENOIS | REYNES | 09/24/2015 | 05/15/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-007 | 460.00 | CL | |
| 201502721901 | LAMANCHE | FLORIDA AV | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-009 | 179.00 | CL | |
| 201502721801 | N VILLERE | LIZARDI | 09/24/2015 | 06/17/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-016 | 1,073.00 | CL | |
| 201502721701 | LAW | LIZARDI | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-019 | 179.00 | CL | |
| 201502721601 | N GALVEZ | LIZARDI | () 09/24/2015 | () 05/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-010 | 460.00 | CL | |
| 201502721501 | N JOHNSON | PAULINE | () 09/24/2015 | () 05/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-025 | 828.00 | CL | |
| 201502721401 | N CLAIBORNE AV | ST MAURICE AV | () 09/24/2015 | () 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-004 | 179.00 | CL | |
| 201502737501 | N VILLERE | ALMONASTER AV | () 09/24/2015 | () 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-021 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502737401 | N TONTI | ST ROCH AV | () 09/24/2015 | () 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-040 | 552.00 | CL | |
| 201502737301 | FLORIDA AV | ST ROCH AV | () 09/24/2015 | () 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-033 | | CL | |
| 201502737201 | PEACE CT | ST ROCH AV | () 09/24/2015 | () 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-043 | 179.00 | CL | |
| 201502737101 | N CLAIBORNE AV | BENTON | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-031 | 179.00 | CL | |
| 201502737001 | N JOHNSON | BENTON | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-029 | 179.00 | CL | |
| 201502736901 | N DERBIGNY | BENTON | () 09/24/2015 | () 04/19/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-041 | 868.00 | CL | |
| 201502736801 | N CLAIBORNE AV | FLOOD | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-063 | 432.40 | CL | |
| 201502736701 | N VILLERE | FLOOD | () 09/24/2015 | () 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-053 | 179.00 | CL | |
| 201502736601 | N ROBERTSON | FLOOD | () 09/24/2015 | () 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-046 | 179.00 | CL | |
| 201502736501 | N TONTI | FLOOD | () 09/24/2015 | () 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-035 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-035 | 205.00 | CL | |
| 201502736401 | N PRIEUR | FLOOD | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-029 | 179.00 | CL | |
| 201502736301 | N TONTI | FRANCE | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-004 | | CL | |
| 201502736201 | TRICOU | N MIRO | 09/24/2015 | 05/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-022 | 552.00 | CL | |
| 201502736101 | CHARBONNET | N MIRO | 09/24/2015 | 04/22/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-001 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-001 | 868.00 | CL | |
| 201502736001 | WINTHROP | N MIRO | 09/24/2015 | 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-018 | 552.00 | CL | |
| 201502735901 | FRANKLIN AV | N MIRO | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-015 | 179.00 | CL | |
| 201502735701 | ST MAURICE AV | N PRIEUR | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-019 | 828.00 | CL | |
| 201502735601 | LIZARDI | N PRIEUR | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-022 | 920.00 | CL | |
| 201502735501 | GORDON | N PRIEUR | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-037 | 828.00 | CL | |
| 201502735401 | ST ROCH AV | N PRIEUR | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-040 | 179.00 | CL | |
| 201502735301 | REYNES | N PRIEUR | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-050 | 179.00 | CL | |
| 201502735201 | JOURDAN AV | N PRIEUR | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-019 | | CL | |
| 201502735101 | AVENUE E | N PRIEUR | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-053 | 552.00 | CL | |
| 201502735001 | ALABO | N PRIEUR | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-017 | 179.00 | CL | |
| 201502734901 | LAW | REYNES | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-010 | 552.00 | CL | |
| 201502734801 | URQUHART | REYNES | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-006 | 506.00 | CL | |
| 201502734701 | URQUHART | REYNES | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-001 | 552.00 | CL | |
| 201502734601 | N ROMAN | ST ROCH AV | () 09/24/2015 | () 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-042 | 179.00 | CL | |
| 201502734501 | N CLAIBORNE AV | ST ROCH AV | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-063 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-063 | 179.00 | CL | |
| 201502734401 | N CLAIBORNE AV | ST ROCH AV | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-025 | | CL | |
| 201502734201 | N CLAIBORNE AV | LAMANCHE | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-058 | 179.00 | CL | |
| 201502734101 | N ROBERTSON | LAMANCHE | () 09/24/2015 | () 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-059 | 460.00 | CL | |
| 201502734001 | N TONTI | LAMANCHE | () 09/24/2015 | () 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-034 | 179.00 | CL | |
| 201502733901 | N VILLERE | LESSEPS | () 09/24/2015 | () 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-017 | 179.00 | CL | |
| 201502733801 | N GALVEZ | LESSEPS | () 09/24/2015 | () 10/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-014 | 736.00 | CL | |
| 201502733701 | N TONTI | MANDEVILLE | 09/24/2015 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-010 | 1,012.00 | CL | |
| 201502733601 | N CLAIBORNE AV | MAZANT | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-004 | 368.00 | CL | |
| 201502733501 | N GALVEZ | MAZANT | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-011 | 736.00 | CL | |
| 201502733401 | N CLAIBORNE AV | PAINTERS | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-004 | | CL | |
| 201502733301 | N ROMAN | POLAND AV | 09/24/2015 | 11/28/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-013 | 500.00 | CL | |
| 201502733201 | N ROBERTSON | POLAND AV | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-051 | 179.00 | CL | |
| 201502733101 | TRICOU | N PRIEUR | 09/24/2015 | 10/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-025 | 552.00 | CL | |
| 201502733001 | TRICOU | N PRIEUR | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-018 | 179.00 | CL | |
| 201502732901 | TENNESSEE | N PRIEUR | 09/24/2015 | 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-021 | 179.00 | CL | |
| 201502732801 | FRANKLIN AV | N PRIEUR | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-020 | 368.00 | CL | |
| 201502732701 | FRANKLIN AV | N PRIEUR | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-006 | 179.00 | CL | |
| 201502732601 | LAW | DEERS | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-020 | 179.00 | CL | |
| 201502732501 | TRICOU | N DERBIGNY | 09/24/2015 | 10/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-022 | 414.00 | CL | |
| 201502732401 | ST MAURICE AV | N DERBIGNY | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-066 | 179.00 | CL | |
| 201502732301 | TUPELO | N DERBIGNY | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-056 | 322.00 | CL | |
| 201502732201 | FLOOD | N DERBIGNY | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-066 | | CL | |
| 201502732101 | BENTON | N DERBIGNY | 09/24/2015 | 08/24/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-040 | 1,688.00 | CL | |
| 201502732001 | CAFFIN AV | N DERBIGNY | 09/24/2015 | 04/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-077 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-077 | 506.00 | CL | |
| 201502731901 | ALABO | N DERBIGNY | 09/24/2015 | 08/24/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-031 | 1,498.00 | CL | |
| 201502731801 | PAINTERS | IDEAL CT | 09/24/2015 | 04/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 366-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 366-037 | 868.00 | CL | |
| 201502731701 | N ROBERTSON | JOURDAN AV | 09/24/2015 | 04/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-002 | 179.00 | CL | |
| 201502731601 | LAW | JOURDAN AV | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-018 | 552.00 | CL | |
| 201502731501 | MARAIS | JOURDAN AV | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-029 | 179.00 | CL | |
| 201502731401 | MARAIS | JOURDAN AV | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-027 | 179.00 | CL | |
| 201502731301 | URQUHART | JOURDAN AV | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-034 | 1,196.00 | CL | |
| 201502731201 | N PRIEUR | JOURDAN AV | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-018 | | CL | |
| 201502731101 | N DERBIGNY | JOURDAN AV | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-022 | 460.00 | CL | |
| 201502731001 | CHARBONNET | N GALVEZ | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-008 | 179.00 | CL | |
| 201502730901 | PIETY | N GALVEZ | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-066 | 179.00 | CL | |
| 201502730801 | DESLONDE | N GALVEZ | 09/24/2015 | 05/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-004 | 736.00 | CL | |
| 201502730701 | ST MAURICE AV | N GALVEZ | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-007 | 736.00 | CL | |
| 201502730601 | CONGRESS | N GALVEZ | 09/24/2015 | 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-017 | 1,012.00 | CL | |
| 201502730501 | TUPELO | N GALVEZ | 09/24/2015 | 05/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-003 | 460.00 | CL | |
| 201502730401 | REYNES | N GALVEZ | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-054 | 460.00 | CL | |
| 201502730301 | REYNES | N GALVEZ | 09/24/2015 | 05/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-049 | 506.00 | CL | |
| 201502730201 | ALVAR | N GALVEZ | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-009 | 179.00 | CL | |
| 201502730101 | CAFFIN AV | N GALVEZ | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-066 | 179.00 | CL | |
| 201502745501 | SPAIN | LAW | 09/24/2015 | 06/07/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-033 | 1,118.00 | CL | |
| 201502745401 | ANDRY | N JOHNSON | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-028 | 644.00 | CL | |
| 201502745301 | ANDRY | N JOHNSON | 09/24/2015 | 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-014 | 460.00 | CL | |
| 201502745201 | FELICIANA | N JOHNSON | 09/24/2015 | 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-019 | 828.00 | CL | |
| 201502745101 | JOURDAN AV | MARAIS | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-037 | 179.00 | CL | |
| 201502745001 | DAUPHINE | PRESS | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-023 | 179.00 | CL | |
| 201502744901 | N VILLERE | SISTER | 09/24/2015 | 11/07/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-033 | 500.00 | CL | |
| 201502744801 | MARAIS | SISTER | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-026 | 179.00 | CL | |
| 201502744701 | URQUHART | SISTER | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-031 | 179.00 | CL | |
| 201502744601 | N CLAIBORNE AV | SPAIN | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-024 | | CL | |
| 201502744501 | N MIRO | SPAIN | 09/24/2015 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-002 | 552.00 | CL | |
| 201502744401 | N GALVEZ | SPAIN | 09/24/2015 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-012 | 920.00 | CL | |
| 201502744301 | MAZANT | ST CLAUDE AV | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-043 | 179.00 | CL | |
| 201502744201 | N CLAIBORNE AV | TENNESSEE | 09/24/2015 | 05/05/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-028 | 1,368.00 | CL | |
| 201502744101 | N TONTI | TENNESSEE | 09/24/2015 | 09/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-001 | 690.00 | CL | |
| 201502744001 | URQUHART | TENNESSEE | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-045 | 179.00 | CL | |
| 201502743801 | JOURDAN AV | URQUHART | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-028 | 368.00 | CL | |
| 201502743601 | N CLAIBORNE AV | DESLONDE | 09/24/2015 | 11/22/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-010 | 1,288.00 | CL | |
| 201502743501 | N TONTI | DESLONDE | 09/24/2015 | 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-005 | 1,104.00 | CL | |
| 201502743401 | N JOHNSON | DESLONDE | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-013 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502743301 | URQUHART | DESLONDE | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-039 | 179.00 | CL | |
| 201502743201 | N PRIEUR | DESLONDE | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-022 | | CL | |
| 201502743101 | N VILLERE | FRANKLIN AV | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-022 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-022 | 179.00 | CL | |
| 201502743001 | N VILLERE | FRANKLIN AV | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-008 | 179.00 | CL | |
| 201502742901 | N GALVEZ | FRANKLIN AV | 09/24/2015 | 04/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-014 | 552.00 | CL | |
| 201502742801 | FRANKLIN AV | N JOHNSON | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-019 | 179.00 | CL | |
| 201502742701 | TUPELO | N JOHNSON | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-033 | 179.00 | CL | |
| 201502742601 | FRANCE | N JOHNSON | 09/24/2015 | 05/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-027 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-027 | 1,012.00 | CL | |
| 201502742501 | ST ROCH AV | N JOHNSON | 09/24/2015 | 04/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-016 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-016 | 868.00 | CL | |
| 201502742401 | REYNES | N JOHNSON | 09/24/2015 | 09/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-052 | 506.00 | CL | |
| 201502742301 | LAMANCHE | N JOHNSON | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-010 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-010 | 179.00 | CL | |
| 201502742201 | ST ROCH AV | FLORIDA AV | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-035 | 368.00 | CL | |
| 201502742101 | N GALVEZ | GALLIER | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-059 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-059 | 179.00 | CL | |
| 201502742001 | BURGUNDY | GALLIER | () 09/24/2015 | () 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 401-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 401-035 | 460.00 | CL | |
| 201502741801 | N MIRO | LIZARDI | () 09/24/2015 | () 05/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-002 | 179.00 | CL | |
| 201502741701 | N PRIEUR | LIZARDI | () 09/24/2015 | () 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-023 | 818.90 | CL | |
| 201502741601 | N DORGENOIS | PAULINE | () 09/24/2015 | () 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-016 | 179.00 | CL | |
| 201502741501 | N ROBERTSON | PAULINE | () 09/24/2015 | () 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-036 | 179.00 | CL | |
| 201502741401 | N TONTI | PAULINE | () 09/24/2015 | () 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-005 | 644.00 | CL | |
| 201502741201 | N MIRO | PAULINE | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-001 | | CL | |
| 201502741001 | EGANIA | URQUHART | 09/24/2015 | 03/16/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-029 | 866.25 | CL | |
| 201502740801 | REYNES | URQUHART | 09/24/2015 | 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-002 | 1,196.00 | CL | |
| 201502740701 | MAZANT | URQUHART | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-027 | 179.00 | CL | |
| 201502740601 | N JOHNSON | ALMONASTER AV | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-030 | 179.00 | CL | |
| 201502740501 | N PRIEUR | ALMONASTER AV | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-032 | 179.00 | CL | |
| 201502740401 | N GALVEZ | ALMONASTER AV | 09/24/2015 | 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-028 | 552.00 | CL | |
| 201502740301 | N DORGENOIS | DELERY | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-015 | 386.40 | CL | |
| 201502740201 | LAW | DELERY | 09/24/2015 | 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-012 | 630.00 | CL | |
| 201502740101 | N GALVEZ | DELERY | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-012 | 179.00 | CL | |
| 201502740001 | N DORGENOIS | DUBREUIL | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-040 | 322.00 | CL | |
| 201502739901 | N TONTI | DUBREUIL | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-034 | 179.00 | CL | |
| 201502739801 | ORIN | DUBREUIL | 09/24/2015 | 04/20/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-033 | 868.00 | CL | |
| 201502739701 | ORIN | DUBREUIL | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-028 | 552.00 | CL | |
| 201502739601 | EGANIA | FLORIDA AV | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-020 | 179.00 | CL | |
| 201502739501 | SPAIN | FLORIDA AV | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-038 | 179.00 | CL | |
| 201502739401 | ST MAURICE AV | FLORIDA AV | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 458-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 458-006 | 644.00 | CL | |
| 201502739301 | LIZARDI | FLORIDA AV | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-005 | 179.00 | CL | |
| 201502739201 | CHOCTAW | FLORIDA AV | 09/24/2015 | 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-011 | 460.00 | CL | |
| 201502739101 | FLOOD | FLORIDA AV | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 446-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 446-012 | 179.00 | CL | |
| 201502739001 | ST MAURICE AV | N MIRO | 09/24/2015 | 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-001 | 782.00 | CL | |
| 201502738901 | LIZARDI | N MIRO | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-001 | 179.00 | CL | |
| 201502738801 | TUPELO | N MIRO | 09/24/2015 | 05/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-048 | 179.00 | CL | |
| 201502738701 | ST ROCH AV | N MIRO | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-021 | 179.00 | CL | |
| 201502738601 | INDEPENDENCE | N MIRO | 09/24/2015 | 05/15/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-013 | 460.00 | CL | |
| 201502738501 | DELERY | ORIN | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-031 | 920.00 | CL | |
| 201502738301 | N TONTI | ROFFIGNAC | 09/24/2015 | 09/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-005 | 1,012.00 | CL | |
| 201502738201 | N CLAIBORNE AV | TUPELO | 09/24/2015 | 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-033 | 487.60 | CL | |
| 201502738101 | N ROCHEBLAVE | TUPELO | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-051 | 179.00 | CL | |
| 201502738001 | LAW | TUPELO | 09/24/2015 | 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-018 | 828.00 | CL | |
| 201502737901 | N TONTI | TUPELO | 09/24/2015 | 05/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-002 | 552.00 | CL | |
| 201502737801 | N DERBIGNY | TUPELO | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-050 | 179.00 | CL | |
| 201502737701 | N GALVEZ | TUPELO | 09/24/2015 | 05/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-032 | 460.00 | CL | |
| 201502737601 | N GALVEZ | TUPELO | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-008 | 552.00 | CL | |
| 201502730001 | N CLAIBORNE AV | MUSIC | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-034 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-034 | | CL | |
| 201502729901 | N JOHNSON | MUSIC | 09/24/2015 | 04/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-024 | 598.00 | CL | |
| 201502729701 | N ROCHEBLAVE | ALVAR | 09/24/2015 | 11/30/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-068 | 500.00 | CL | |
| 201502729601 | N PRIEUR | ALVAR | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-050 | 460.00 | CL | |
| 201502729501 | URQUHART | CLOUET | 09/24/2015 | 04/26/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 383-003 | 868.00 | CL | |
| 201502729401 | N CLAIBORNE AV | ANDRY | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-048 | 179.00 | CL | |
| 201502729301 | N ROBERTSON | ANDRY | () 09/24/2015 | () 04/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-045 | 552.00 | CL | |
| 201502729201 | N MIRO | ANDRY | () 09/24/2015 | () 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-005 | 782.00 | CL | |
| 201502729101 | N PRIEUR | ANDRY | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-027 | 179.00 | CL | |
| 201502729001 | N GALVEZ | ANDRY | () 09/24/2015 | () 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-013 | 644.00 | CL | |
| 201502728901 | N ROMAN | CAFFIN AV | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-076 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-076 | 179.00 | CL | |
| 201502728801 | N CLAIBORNE AV | CAFFIN AV | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-079 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-079 | 179.00 | CL | |
| 201502728701 | N VILLERE | CAFFIN AV | () 09/24/2015 | () 04/27/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-054 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-054 | 1,155.00 | CL | |
| 201502728601 | LAW | CAFFIN AV | () 09/24/2015 | () 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-053 | 179.00 | CL | |
| 201502728501 | N DERBIGNY | CAFFIN AV | () 09/24/2015 | () 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-071 | 460.00 | CL | |
| 201502728401 | N GALVEZ | CAFFIN AV | () 09/24/2015 | () 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-036 | 179.00 | CL | |
| 201502728301 | N ROMAN | FORSTALL | () 09/24/2015 | () 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-021 | | CL | |
| 201502728201 | N VILLERE | FORSTALL | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-018 | 179.00 | CL | |
| 201502728101 | N VILLERE | FORSTALL | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-011 | 179.00 | CL | |
| 201502728001 | S TONTI | FORSTALL | () 09/24/2015 | () 04/01/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-001 | 500.00 | CL | |
| 201502727901 | URQUHART | FORSTALL | 09/24/2015 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-007 | 179.00 | CL | |
| 201502727801 | N DORGENOIS | ALABO | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-012 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-012 | 179.00 | CL | |
| 201502727701 | N CLAIBORNE AV | ALABO | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-055 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-055 | 460.00 | CL | |
| 201502727601 | N ROBERTSON | ALABO | 09/24/2015 | 10/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-050 | 506.00 | CL | |
| 201502727501 | N ROCHEBLAVE | ALABO | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-029 | 179.00 | CL | |
| 201502727401 | N JOHNSON | ALABO | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-016 | 179.00 | CL | |
| 201502727301 | FLORIDA AV | ALABO | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-004 | 460.00 | CL | |
| 201502727201 | N DERBIGNY | ALABO | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-036 | 179.00 | CL | |
| 201502727101 | N VILLERE | BARTHOLOMEW | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-031 | 179.00 | CL | |
| 201502727001 | GALLIER | BURGUNDY | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 401-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 401-009 | 506.00 | CL | |
| 201502726901 | FRANKLIN AV | DAUPHINE | 09/24/2015 | 04/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 343-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 343-005 | 179.00 | CL | |
| 201502726801 | ROFFIGNAC | HAMLIN | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 451-001 | 736.00 | CL | |
| 201502726701 | ALABO | HAMLIN | 09/24/2015 | 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-012 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 451-012 | 420.00 | CL | |
| 201502726601 | N ROMAN | LOUISA | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-046 | 179.00 | CL | |
| 201502726501 | N MIRO | LOUISA | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-093 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-093 | 179.00 | CL | |
| 201502726401 | N GALVEZ | LOUISA | 09/24/2015 | 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-060 | 552.00 | CL | |
| 201502726301 | N DORGENOIS | ANDRY | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-047 | | CL | |
| 201502726201 | LIZARDI | N GALVEZ | 09/24/2015 | 03/21/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-009 | 840.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502726101 | BENTON | N GALVEZ | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-024 | 179.00 | CL | |
| 201502726001 | CLOUET | N GALVEZ | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 385-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 385-012 | 179.00 | CL | |
| 201502725901 | BARTHOLOMEW | N GALVEZ | 09/24/2015 | 05/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-010 | 1,012.00 | CL | |
| 201502725801 | N CLAIBORNE AV | ANDRY | 09/24/2015 | 04/20/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050 | COMPLETED PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-050 | 472.50 | CL | |
| 201502725701 | N ROCHEBLAVE | ANDRY | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-043 | 179.00 | CL | |
| 201502725601 | N DERBIGNY | ANDRY | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-032 | 179.00 | CL | |
| 201502725401 | N ROMAN | CAFFIN AV | 09/24/2015 | 04/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-072 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-072 | 552.00 | CL | |
| 201502725301 | LAW | CAFFIN AV | 09/24/2015 | 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-054 | 179.00 | CL | |
| 201502725201 | N DERBIGNY | CAFFIN AV | 09/24/2015 | 04/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-069 | 506.00 | CL | |
| 201502725101 | N ROMAN | ALABO | 09/24/2015 | 04/18/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-030 | 868.00 | CL | |
| 201502724901 | N TONTI | ALABO | 09/24/2015 | 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-002 | 179.00 | CL | |
| 201502724801 | N DERBIGNY | ALABO | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-042 | 552.00 | CL | |
| 201502724701 | N CLAIBORNE AV | LAMANCHE | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-053 | 179.00 | CL | |
| 201502724601 | N GALVEZ | LAMANCHE | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-009 | 644.00 | CL | |
| 201502724401 | URQUHART | MAZANT | () 09/24/2015 | () 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-028 | 179.00 | CL | |
| 201502724301 | N GALVEZ | PAINTERS | () 09/24/2015 | () 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-001 | 179.00 | CL | |
| 201502724201 | N ROBERTSON | POLAND AV | () 09/24/2015 | () 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-041 | 179.00 | CL | |
| 201502724101 | N ROCHEBLAVE | DEERS | () 09/24/2015 | () 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-008 | 179.00 | CL | |
| 201502723901 | FLOOD | N DERBIGNY | () 09/24/2015 | () 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-068 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-068 | 644.00 | CL | |
| 201502723801 | INDEPENDENCE | N DERBIGNY | () 09/24/2015 | () 05/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-026 | 644.00 | CL | |
| 201502723701 | N CLAIBORNE AV | JOURDAN AV | () 09/24/2015 | () 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-027 | 460.00 | CL | |
| 201502723601 | N TONTI | JOURDAN AV | () 09/24/2015 | () 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-006 | 874.00 | CL | |
| 201502723501 | N DERBIGNY | FORSTALL | () 09/24/2015 | () 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-015 | 828.00 | CL | |
| 201502723401 | TENNESSEE | N GALVEZ | () 09/24/2015 | () 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 437-023 | 598.00 | CL | |
| 201502723301 | DELERY | ORIN | () 09/24/2015 | () 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-027 | 920.00 | CL | |
| 201502723201 | N DORGENOIS | TUPELO | () 09/24/2015 | () 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-011 | 552.00 | CL | |
| 201502753301 | PAULINE | N CLAIBORNE AV | () 09/24/2015 | () 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-008 | | 179.00 | CL | |
| 201502753201 | LIZARDI | N CLAIBORNE AV | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-039 | 432.00 | CL | |
| 201502753101 | GORDON | N CLAIBORNE AV | 09/24/2015 | 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-081 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-081 | 179.00 | CL | |
| 201502753001 | FLOOD | N CLAIBORNE AV | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-060 | 179.00 | CL | |
| 201502752901 | BENTON | N CLAIBORNE AV | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-066 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-066 | 179.00 | CL | |
| 201502752801 | BENTON | N CLAIBORNE AV | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-045 | 179.00 | CL | |
| 201502752701 | BENTON | N CLAIBORNE AV | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-043 | 179.00 | CL | |
| 201502752601 | REYNES | N CLAIBORNE AV | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-006 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-006 | 179.00 | CL | |
| 201502752501 | REYNES | N CLAIBORNE AV | 09/24/2015 | 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-005 | 179.00 | CL | |
| 201502752401 | JOURDAN AV | N CLAIBORNE AV | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-023 | | CL | |
| 201502752301 | JOURDAN AV | N CLAIBORNE AV | 09/24/2015 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-009 | 460.00 | CL | |
| 201502752201 | JOURDAN AV | N CLAIBORNE AV | 09/24/2015 | 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-005 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-005 | 460.00 | CL | |
| 201502752101 | JOURDAN AV | N CLAIBORNE AV | 09/24/2015 | 04/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-003 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-003 | 179.00 | CL | |
| 201502752001 | FORSTALL | N CLAIBORNE AV | 09/24/2015 | 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-075 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-075 | 179.00 | CL | |
| 201502751901 | FORSTALL | N CLAIBORNE AV | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-009 | 179.00 | CL | |
| 201502751801 | FLORIDA AV | ST FERDINAND | 09/24/2015 | 03/16/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 387-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 387-039 | 630.00 | CL | |
| 201502751701 | BURGUNDY | ST FERDINAND | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-027 | 179.00 | CL | |
| 201502751601 | LIZARDI | N VILLERE | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-017 | 179.00 | CL | |
| 201502751501 | REYNES | N VILLERE | 09/24/2015 | 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-009 | 179.00 | CL | |
| 201502751401 | JOURDAN AV | N VILLERE | () 09/24/2015 | () 04/10/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-032 | 644.00 | CL | |
| 201502751301 | LAW | WINTHROP | () 09/24/2015 | () 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-027 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-027 | 205.00 | CL | |
| 201502751201 | TRICOU | N CLAIBORNE AV | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-084 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-084 | 179.00 | CL | |
| 201502751101 | TRICOU | N CLAIBORNE AV | () 09/24/2015 | () 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-036 | 179.00 | CL | |
| 201502751001 | CHARBONNET | N CLAIBORNE AV | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-056 | 368.00 | CL | |
| 201502750901 | CHARBONNET | N CLAIBORNE AV | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-054 | 460.00 | CL | |
| 201502750801 | EGANIA | N CLAIBORNE AV | () 09/24/2015 | () 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-031 | 552.00 | CL | |
| 201502750701 | TENNESSEE | N CLAIBORNE AV | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-031 | 179.00 | CL | |
| 201502750601 | TENNESSEE | N CLAIBORNE AV | 09/24/2015 | 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-016 | 460.00 | CL | |
| 201502750501 | SPAIN | N CLAIBORNE AV | 09/24/2015 | 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-021 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-021 | | CL | |
| 201502750401 | DESLONDE | N CLAIBORNE AV | 09/24/2015 | 04/25/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-025 | 868.00 | CL | |
| 201502750301 | DESLONDE | N CLAIBORNE AV | 09/24/2015 | 04/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-013 | 179.00 | CL | |
| 201502750201 | CHARBONNET | N ROBERTSON | 09/24/2015 | 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-049 | 552.00 | CL | |
| 201502750101 | PIETY | N ROBERTSON | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-053 | 179.00 | CL | |
| 201502750001 | EGANIA | N ROBERTSON | 09/24/2015 | 08/31/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-042 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-042 | 1,603.00 | CL | |
| 201502749901 | LIZARDI | N ROBERTSON | 09/24/2015 | 04/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-037 | 552.00 | CL | |
| 201502749801 | CONGRESS | N ROBERTSON | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-039 | 644.00 | CL | |
| 201502749701 | FLOOD | N ROBERTSON | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-056 | 179.00 | CL | |
| 201502749601 | BENTON | N ROBERTSON | 09/24/2015 | 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-044 | 644.00 | CL | |
| 201502749501 | MAZANT | N ROBERTSON | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-032 | 552.00 | CL | |
| 201502749401 | LESSEPS | N ROBERTSON | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-038 | 644.00 | CL | |
| 201502749301 | LAMANCHE | N ROBERTSON | 09/24/2015 | 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-062 | | CL | |
| 201502749201 | INDEPENDENCE | N ROBERTSON | () 09/24/2015 | () 10/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-082 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-082 | 690.00 | CL | |
| 201502749101 | FORSTALL | N ROBERTSON | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-008 | 179.00 | CL | |
| 201502749001 | ANDRY | N ROBERTSON | () 09/24/2015 | () 04/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-044 | 552.00 | CL | |
| 201502748901 | FELICIANA | N ROBERTSON | () 09/24/2015 | () 11/28/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-061 | 500.00 | CL | |
| 201502748801 | DESIRE | N ROBERTSON | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-049 | 644.00 | CL | |
| 201502748701 | ALABO | N ROBERTSON | () 09/24/2015 | () 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-047 | 506.00 | CL | |
| 201502748601 | TUPELO | LAW | () 09/24/2015 | () 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-013 | 506.00 | CL | |
| 201502748501 | FRANCE | LAW | () 09/24/2015 | () 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-012 | | CL | |
| 201502748401 | BENTON | LAW | () 09/24/2015 | () 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-026 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-026 | 179.00 | CL | |
| 201502748301 | ST ROCH AV | LAW | () 09/24/2015 | () 05/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-052 | 179.00 | CL | |
| 201502748201 | ST ROCH AV | LAW | () 09/24/2015 | () 05/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-029 | 460.00 | CL | |
| 201502748101 | FORSTALL | LAW | () 09/24/2015 | () 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-018 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-018 | 179.00 | CL | |
| 201502748001 | LOUISA | LAW | () 09/24/2015 | () 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-043 | 179.00 | CL | |
| 201502747901 | N GALVEZ | PIETY | () 09/24/2015 | () 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 404-060 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 404-060 | 179.00 | CL | |
| 201502747701 | DUBREUIL | N ROCHEBLAVE | () 09/24/2015 | () 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-035 | 368.00 | CL | |
| 201502747601 | FRANCE | N ROCHEBLAVE | 09/24/2015 | 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-016 | 552.00 | CL | |
| 201502747501 | MUSIC | N ROCHEBLAVE | 09/24/2015 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-046 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-046 | 179.00 | CL | |
| 201502747301 | FORSTALL | N ROCHEBLAVE | 09/24/2015 | 09/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-013 | 828.00 | CL | |
| 201502747201 | CAFFIN AV | N ROCHEBLAVE | 09/24/2015 | 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-032 | 179.00 | CL | |
| 201502747101 | LOUISA | N ROCHEBLAVE | 09/24/2015 | 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-041 | 179.00 | CL | |
| 201502747001 | ST FERDINAND | N TONTI | 09/24/2015 | 05/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 386-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 386-045 | 179.00 | CL | |
| 201502746701 | DUBREUIL | N TONTI | 09/24/2015 | 05/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-030 | 179.00 | CL | |
| 201502746601 | MARIGNY | N TONTI | 09/24/2015 | 04/28/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-007 | 945.00 | CL | |
| 201502746501 | BARTHOLOMEW | N TONTI | 09/24/2015 | 05/15/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 418-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 418-001 | 920.00 | CL | |
| 201502746401 | N VILLERE | EGANIA | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-028 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-028 | 179.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502746301 | N ROBERTSON | EGANIA | 09/24/2015 | 04/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-038 | 179.00 | CL | |
| 201502746201 | URQUHART | EGANIA | 09/24/2015 | 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-020 | 460.00 | CL | |
| 201502746101 | N PRIEUR | EGANIA | 09/24/2015 | 09/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-024 | 920.00 | CL | |
| 201502746001 | MARAIS | JOURDAN RD | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-025 | 179.00 | CL | |
| 201502745801 | TRICOU | LAW | 09/24/2015 | 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-016 | 460.00 | CL | |
| 201502745701 | CHARBONNET | LAW | () 09/24/2015 | () 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-033 | 828.00 | CL | |
| 201502745601 | SPAIN | LAW | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-035 | 179.00 | CL | |
| 201603708501 | ST CLAUDE AV | TUPELO | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603708401 | DELERY | ST CLAUDE AV | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603708301 | ST CLAUDE AV | DELERY | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 0.00 | CL | |
| 201603708101 | DELERY | N CLAIBORNE AV | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603708001 | DELERY | N DERBIGNY | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707801 | N CLAIBORNE AV | DELERY | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707701 | N CLAIBORNE AV | TRICOU | () 02/23/2016 | () 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707601 | TUPELO | N CLAIBORNE AV | () 02/23/2016 | () 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707501 | GORDON | LAW | () 02/23/2016 | () 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707401 | N DORGENOIS | TUPELO | () 02/23/2016 | () 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707301 | N TONTI | GORDON | () 02/23/2016 | () 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 1,243.20 | CL | |
| 201603707201 | ORIN | DUBREUIL | () 02/23/2016 | () 05/25/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707101 | GORDON | N MIRO | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603707001 | N JOHNSON | DELERY | () 02/23/2016 | () 08/24/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade Install Full Depth Liner | ESSA MH REHAB: ADJUST MANHOLE TO GRADE INSTALLED FULL DEPTH LINER | 205.00 | CL | |
| 201603706901 | ST MAURICE AV | N JOHNSON | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 205.00 | CL | |
| 201603706801 | DELERY | N CLAIBORNE AV | 02/23/2016 | 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603706701 | DELERY | N CLAIBORNE AV | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603706601 | ST CLAUDE AV | TUPELO | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 0.00 | CL | |
| 201603706501 | BURGUNDY | TUPELO | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603706401 | N RAMPART | GORDON | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 787.50 | CL | |
| 201603706301 | ALABO | N RAMPART | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603706201 | DELERY | ALHAMBRA | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603706101 | DAUPHINE | ALABO | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603706001 | ROYAL | DELERY | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603705901 | BURGUNDY | DELERY | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603705801 | DELERY | DAUPHINE | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603705701 | DAUPHINE | DELERY | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603705601 | GORDON | MARAIS | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 630.00 | CL | |
| 201603705501 | ST CLAUDE AV | DELERY | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603705401 | N VILLERE | TRICOU | () 02/23/2016 | () 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETD ESSA MH REHAB: INSTALL FULL DEPTH LINER | 945.00 | CL | |
| 201603705301 | ST MAURICE | MARAIS | 02/23/2016 | 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 525.00 | CL | |
| 201603705201 | TUPELO | URQUHART | 02/23/2016 | 08/25/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | ESSA MH REHAB: INSTALLED FULL DEPTH LINER | 525.00 | CL | |
| 201603705101 | N RAMPART | ST MAURICE AV | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603705001 | N ROBERTSON | FORSTALL | 02/23/2016 | 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603704901 | ALABO | URQUHART | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 735.00 | CL | |
| 201603704801 | CHARBONNET | ST CLAUDE AV | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 735.00 | CL | |
| 201603704701 | ST CLAUDE AV | ALABO | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 525.00 | CL | |
| 201603704601 | CHARBONNET | MARAIS | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 577.50 | CL | |
| 201603704501 | LAMANCHE | MARAIS | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 315.00 | CL | |
| 201603704401 | DOUGLAS | LAMANCHE | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603704301 | DELERY | DOUGLAS | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603704201 | DOUGLAS | ST MAURICE AV | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603704101 | TUPELO | ALHAMBRA | 02/23/2016 | 05/16/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 500.00 | CL | |
| 201603704001 | DOUGLAS | ALABO | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603703901 | CHARBONNET | N DORGENOIS | () 02/23/2016 | () 03/15/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,050.00 | CL | |
| 201603703801 | ROFFIGNAC | LAW | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603703701 | ST MAURICE AV | DAUPHINE | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603703601 | LAW | FORSTALL | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603703501 | ANDRY | URQUHART | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 735.00 | CL | |
| 201603703401 | ST CLAUDE AV | REYNES | () 02/23/2016 | () 03/22/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 420.00 | CL | |
| 201603703301 | MARAIS | EGANIA | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603703201 | N VILLERE | REYNES | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603703101 | ST CLAUDE AV | EGANIA | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603703001 | LIZARDI | ST CLAUDE AV | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603702901 | CAFFIN AV | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603702801 | CAFFIN AV | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603702701 | FLOOD | MARAIS | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 630.00 | CL | |
| 201603702601 | URQUHART | FLOOD | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 472.50 | CL | |
| 201603702501 | N RAMPART | ALABO | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603702401 | BURGUNDY | CHARBONNET | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603702301 | FLORIDA AV | LIZARDI | () 02/23/2016 | () 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603702201 | CAFFIN AV | N DORGENOIS | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603702101 | ST CLAUDE AV | EGANIA | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603702001 | JOURDAN AV | ST CLAUDE AV | () 02/23/2016 | () 04/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | OCMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603701901 | DAUPHINE | FORSTALL | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 630.00 | CL | |
| 201603701801 | DAUPHINE | ELMIRA AV | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 840.00 | CL | |
| 201603701701 | EGANIA | N RAMPART | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603701601 | BURGUNDY | LIZARDI | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603701501 | BURGUNDY | FORSTALL | () 02/23/2016 | () 08/29/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,260.00 | CL | |
| 201603701401 | CHARTRES | FLOOD | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603701301 | DAUPHINE | ANDRY | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603701201 | ROYAL | FLOOD | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603701101 | ANDRY | ROYAL | () 02/23/2016 | () 03/10/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603722601 | DAUPHINE | REYNES | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603722501 | ST CLAUDE AV | FLOOD | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603722401 | ST CLAUDE AV | FLOOD | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603722301 | ANDRY | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603722201 | ANDRY | MARAIS | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603722101 | EGANIA | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603722001 | EGANIA | MARAIS | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 682.50 | CL | |
| 201603721901 | FORSTALL | MARAIS | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603721801 | ST CLAUDE AV | FORSTALL | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 205.00 | CL | |
| 201603721701 | LIZARDI | MARAIS | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 735.00 | CL | |
| 201603721601 | FORSTALL | MARAIS | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 525.00 | CL | |
| 201603721501 | REYNES | ST CLAUDE AV | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603721401 | LIZARDI | CHARTRES | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603721301 | REYNES | BURGUNDY | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 205.00 | CL | |
| 201603721201 | N RAMPART | REYNES | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603721101 | CAFFIN AV | ROYAL | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603721001 | CAFFIN AV | DAUPHINE | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603720901 | LIZARDI | ST CLAUDE AV | 02/23/2016 | 11/04/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 205.00 | CL | |
| 201603720801 | LIZARDI | ST CLAUDE AV | 02/23/2016 | 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603720701 | FLOOD | ST CLAUDE AV | 02/23/2016 | 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603720601 | ST CLAUDE AV | FLOOD | 02/23/2016 | 04/28/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603720501 | CAFFIN AV | ST CLAUDE AV | 02/23/2016 | 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603720401 | ST CLAUDE AV | FLOOD | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 367.50 | CL | |
| 201603720301 | FLOOD | ST CLAUDE AV | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 577.50 | CL | |
| 201603720201 | MARAIS | CAFFIN AV | 02/23/2016 | 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603720101 | CAFFIN AV | URQUHART | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603720001 | FLOOD | URQUHART | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 840.00 | CL | |
| 201603719901 | URQUHART | ANDRY | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 630.00 | CL | |
| 201603719801 | MARAIS | FLOOD | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 525.00 | CL | |
| 201603719701 | MARAIS | ANDRY | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 577.50 | CL | |
| 201603719601 | ST CLAUDE AV | ST CLAUDE CT | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603719501 | ST CLAUDE AV | ANDRY | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 735.00 | CL | |
| 201603719401 | ANDRY | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603719301 | N RAMPART | CHARBONNET | () 02/23/2016 | () 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603719201 | CHARBONNET | N RAMPART | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | | CL | |
| 201603719101 | DAUPHINE | LAMANCHE | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603719001 | LAMANCHE | DAUPHINE | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603718901 | FLOOD | N DORGENOIS | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603718801 | ANDRY | N TONTI | () 02/23/2016 | () 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 630.00 | CL | |
| 201603718701 | LIZARDI | N ROCHEBLAVE | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603718601 | N TONTI | LIZARDI | () 02/23/2016 | () 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 997.50 | CL | |
| 201603718501 | N GALVEZ | CHOCTAW | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603718401 | EGANIA | N GALVEZ | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603718301 | N DERBIGNY | EGANIA | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603718201 | N CLAIBORNE AV | LIZARDI | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603718101 | REYNES | N ROBERTSON | () 02/23/2016 | () 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 1,102.50 | CL | |
| 201603718001 | REYNES | ST CLAUDE AV | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603717901 | FORSTALL | ST CLAUDE AV | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603717801 | FORSTALL | ST CLAUDE AV | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603717701 | N VILLERE | ALABO | () 02/23/2016 | () 03/31/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 1,084.65 | CL | |
| 201603717601 | N VILLERE | ALABO | () 02/23/2016 | () 08/24/2016 | SMBG | ESSA MH REHAB: Replace Cover Install Partial Liner | ESSA MH REHAB: REPLACED COVER INSTALL PARTIAL LINER | 1,322.00 | CL | |
| 201603717501 | ST CLAUDE AV | ALABO | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603717401 | ST CLAUDE AV | CHARBONNET | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603717201 | ST CLAUDE AV | LAMANCHE | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603717101 | CHARBONNET | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603717001 | LAMANCHE | ST CLAUDE AV | () 02/23/2016 | () 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603716901 | MARAIS | CHARBONNET | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 420.00 | CL | |
| 201603716801 | LAMANCHE | URQUHART | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 630.00 | CL | |
| 201603716601 | CHARBONNET | CHARTRES | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603716501 | CHARBONNET | ROYAL | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603716401 | ROYAL | LAMANCHE | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603716301 | CHARBONNET | DAUPHINE | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603716201 | N RAMPART | LAMANCHE | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 735.00 | CL | |
| 201603716101 | TRICOU | CHARTRES | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603716001 | ST MAURICE AV | ALHAMBRA | () 02/23/2016 | () 04/28/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 945.00 | CL | |
| 201603715901 | ALHAMBRA | TUPELO | 02/23/2016 | 05/16/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 500.00 | CL | |
| 201603715801 | ALHAMBRA | ALABO | 02/23/2016 | 05/16/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 500.00 | CL | |
| 201603715701 | ST MAURICE AV | BIENVENUE | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715601 | DOUGLAS | TUPELO | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715501 | CHARTRES | TUPELO | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715401 | LAMANCHE | LAW | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715301 | WINTHROP | LAW | 02/23/2016 | 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715201 | MELROSE | ALABO | 02/23/2016 | 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201700002101 | DELERY | LAW | 01/03/2017 | 12/22/2016 | SLEAD | MWH-ID. 7463-234<br>POINT REPAIR REPLACE SERVICE 195' FROM SMH 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 457-042 | 8,974.00 | CL | |
| 201700002001 | DELERY | LAW | 01/03/2017 | 12/21/2016 | SLEAD | MWH-ID. 7463-234<br>POINT REPAIR REPLACE SERVICE 83' FROM SMH 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 457-042 | 8,975.00 | CL | |
| 201700001901 | DELERY | LAW | 01/03/2017 | 12/20/2016 | SLEAD | MWH-ID. 7463-234<br>POINT REPAIR REPLACE SERVICE 66' FROM SMH 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR REPLACE SERVICE 66' FROM SMH 457-042 | 8,973.00 | CL | |
| 201700001801 | DELERY | LAW | 01/03/2017 | 12/20/2016 | SLEAD | MWH-ID. 7463-234<br>POINT REPAIR REPLACE SERVICE 43' FROM SMH 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR REPLACE SERVICE 43' FROM SMH 457-042 | 8,975.00 | CL | |
| 201700001501 | FRANKLIN AV | MARAIS | 01/03/2017 | 12/19/2016 | SLEAD | MWH-ID. 7463-265<br>REPLACE SERVICE 208' FROM SMH 363-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED SERVICE 208' FROM SMH 363-026 | 8,962.00 | CL | |
| 201700001401 | FRANKLIN AV | MARAIS | () 01/03/2017 | () 12/16/2016 | SLEAD | MWH-ID. 7463-265<br>REPLACE SERVICE 159' FROM SMH 363-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED SERVICE 159' FROM SMH 363-026 | 8,962.00 | CL | |
| 201700001301 | FRANKLIN AV | MARAIS | 01/03/2017 | 12/16/2016 | SLEAD | MWH-ID. 7463-265<br>REPLACE SERVICE 138' FROM SMH 363-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED SERVICE 138' FROM SMH 363-026 | | CL | |
| 201700001201 | FRANKLIN AV | MARAIS | 01/03/2017 | 12/15/2016 | SLEAD | MWH-ID. 7463-265<br>REPLACE SERVICE 84' FROM SMH 363-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED SERVICE 84' FROM SMH 363-026 | 8,962.00 | CL | |
| 201700001101 | FRANKLIN AV | MARAIS | 01/03/2017 | 12/15/2016 | SLEAD | MWH-ID. 7463-265<br>REPLACE SERVICE 33' FROM SMH 363-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED SERVICE 33' FROM SMH 363-026 | 8,962.00 | CL | |
| 201700001001 | FRANKLIN AV | MARAIS | 01/03/2017 | 12/27/2016 | SLEAD | MWH-ID. 7463-265<br>REPAIR SERVICE AT 5' BY RELOCATING LATERAL TO CONNECT TO SMH 363-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPAIRED SERVICE AT 5' BY RELOCATING LATERAL TO CONNECT TO SMH 363-026 | 8,973.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201605196801 | ST ROCH AV | N MIRO | 08/19/2016 | 08/17/2016 | SMAIN | MWH-ID. 7463-899<br>SERVICE POINT REPAIR 270' FROM SMH 346-017<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED SERVICE POINT REPAIR 270' FROM SMH 346-017 | | CL | |
| 201605196701 | ST ROCH AV | N MIRO | 08/19/2016 | 08/18/2016 | SMAIN | MWH-ID. 7463-899<br>SERVICE POINT REPAIR 140' FROM SMH 346-017<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED SERVICE POINT REPAIR 140' FROM SMH 346-017 | | CL | |
| 201605196601 | ST ROCH AV | N MIRO | 08/19/2016 | 08/18/2016 | SMAIN | MWH-ID. 7463-899<br>SERVICE POINT REPAIR 104' FROM SMH 346-017<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED SERVICE POINT REPAIR 104' FROM SMH 346-017 | | CL | |
| 201604996701 | ALVAR | N ROMAN | 07/12/2016 | 08/04/2016 | SMAIN | MWH-ID. 7463-685<br>POINT REPAIR FROM 120' TO 132' AND REPLACE SERVICE AT 122' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR FROM 120' TO 132' AND REPLACE SERVICE AT 122' | 8,975.00 | CL | |
| 201604996601 | ALVAR | N ROMAN | 07/12/2016 | 12/02/2016 | SLINE | MWH-ID. 7463-027<br>FULL LINING OF SMH 403-014 TO 404-051<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 403-014 TO 404-051 | 10,737.00 | CL | |
| 201604996501 | ALVAR | N ROMAN | 07/12/2016 | 08/04/2016 | SMAIN | "MWH-ID. 7463-685<br>POINT REPAIR FROM 258' TO 270' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16" | COMPLETED POINT REPAIR FROM 258' TO 270' FROM SMH 403-014 | 8,968.00 | CL | |
| 201604996301 | ALVAR | N ROMAN | 07/12/2016 | 08/04/2016 | SMAIN | MWH-ID. 7463-685<br>REPLACE SERVICE AT 216' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED SERVICE AT 216' FROM SMH 403-014 | 8,969.00 | CL | |
| 201604996201 | ALVAR | N ROMAN | 07/12/2016 | 08/04/2016 | SMAIN | MWH-ID. 7463-685<br>POINT REPAIR FROM 79' TO 91' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR FROM 79' TO 91' FROM SMH 403-014 | 8,966.00 | CL | |
| 201604996101 | ALVAR | N ROMAN | 07/12/2016 | 08/04/2016 | SMAIN | MWH-ID. 7463-685<br>POINT REPAIR FROM 31' TO 50' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR FROM 31' TO 50' FROM SMH 403-014 | 10,016.00 | CL | |
| 201604996001 | ALVAR | N ROMAN | 07/12/2016 | 08/04/2016 | SMAIN | MWH-ID. 7463-685<br>POINT REPAIR FROM 0' TO 12' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR FROM 0' TO 12' FROM SMH 403-014 | 8,960.00 | CL | |
| 201603970601 | GORDON | ROYAL | 04/01/2016 | 06/15/2016 | SMBG | REHAB SEWER MANHOLE 453-010 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 453-010 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL | |
| 201603970501 | PORT | ROYAL | 04/01/2016 | 04/12/2016 | SMBG | REHAB SEWER MANHOLE 382-005 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 382-005 | 205.00 | CL | |
| 201603970401 | ST MAURICE AV | ST CLAUDE AV | 04/01/2016 | 06/15/2016 | SMBG | REHAB SEWER MANHOLE 454-051 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 454-051 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL | |
| 201603970301 | ST ROCH AV | ST CLAUDE AV | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 344-046 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 344-046 | 205.00 | CL | |
| 201603970201 | ST CLAUDE AV | ST FERDINAND | 04/01/2016 | 04/26/2016 | SMBG | REHAB SEWER MANHOLE 383-048 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 383-048 | 205.00 | CL | |
| 201603970101 | N CLAIBORNE AV | ST FERDINAND | 04/01/2016 | 04/26/2016 | SMBG | REHAB SEWER MANHOLE 384-021 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 384-021 | 205.00 | CL | |
| 201603970001 | MARAIS | ST ROCH AV | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 344-017 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 344-017 | 205.00 | CL | |
| 201603969901 | IDEAL PL | ST ROCH AV | 04/01/2016 | 12/21/2016 | SMBG | REHAB SEWER MANHOLE 348-039 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 348-039 ESSA MH REHAB | 500.00 | CL | |
| 201603969801 | N CLAIBORNE AV | TENNESSEE | 04/01/2016 | 03/10/2016 | SMBG | REHAB SEWER MANHOLE 436-014 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 436-014 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 525.00 | CL | |
| 201603969701 | N ROCHEBLAVE | TUPELO | 04/01/2016 | 04/28/2016 | SMBG | REHAB SEWER MANHOLE 457-008 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 457-008 | 1,918.00 | CL | |
| 201603969601 | N JOHNSON | TUPELO | 04/01/2016 | 04/28/2016 | SMBG | REHAB SEWER MANHOLE 456-035 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 456-035 | 1,024.00 | CL | |
| 201603969501 | FLORIDA AV | TUPELO | 04/01/2016 | 04/15/2016 | SMBG | REHAB SEWER MANHOLE 458-003 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 458-003 | 500.00 | CL | |
| 201603969401 | SPAIN | URQUHART | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 344-009 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 344-009 | 205.00 | CL | |
| 201603969301 | ST FERDINAND | URQUHART | 04/01/2016 | 04/26/2016 | SMBG | REHAB SEWER MANHOLE 383-033 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 383-033 | 205.00 | CL | |
| 201603969201 | CHOCTAW | N JOHNSON | 04/01/2016 | 10/04/2016 | SMBG | REHAB SEWER MANHOLE 444-041 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 444-041 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL | |
| 201603969101 | SISTER | N RAMPART | 04/01/2016 | 04/27/2016 | SMBG | REHAB SEWER MANHOLE 435-061 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 435-061 | 205.00 | CL | |
| 201603969001 | DESLONDE | N RAMPART | 04/01/2016 | 04/15/2016 | SMBG | REHAB SEWER MANHOLE 434-005 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 434-005 | 205.00 | CL | |
| 201603968901 | DELERY | N ROCHEBLAVE | () 04/01/2016 | () 04/22/2016 | SMBG | REHAB SEWER MANHOLE 457-036 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 457-036 | 205.00 | CL | |
| 201603968801 | BENTON | N ROCHEBLAVE | () 04/01/2016 | () 06/15/2016 | SMBG | REHAB SEWER MANHOLE 450-024 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 450-024 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL | |
| 201603968701 | INDEPENDENCE | N TONTI | () 04/01/2016 | () 05/16/2016 | SMBG | REHAB SEWER MANHOLE 405-071 ESSA MH Rehab: Replace Cover | COMPLETED REHAB SEWER MANHOLE 405-071 | 272.00 | CL | |
| 201603968601 | ST ROCH AV | N VILLERE | () 04/01/2016 | () 04/14/2016 | SMBG | REHAB SEWER MANHOLE 344-043 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 344-043 | 205.00 | CL | |
| 201603968501 | ST FERDINAND | N VILLERE | () 04/01/2016 | () 04/16/2016 | SMBG | REHAB SEWER MANHOLE 384-013 ESSA MH Rehab: Replace Cover | COMPELTED REHAB SEWER MANHOLE 384-013 | 272.00 | CL | |
| 201603968401 | N ROBERTSON | PORT | () 04/01/2016 | () 12/07/2016 | SMBG | REHAB SEWER MANHOLE 384-063 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 384-063 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 840.00 | CL | |
| 201603968301 | DELERY | PRARO | () 04/01/2016 | () 10/06/2016 | SMBG | REHAB SEWER MANHOLE 456-051 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 456-051 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 1,050.00 | CL | |
| 201603968201 | ST CLAUDE AV | PRESS | () 04/01/2016 | () 04/26/2016 | SMBG | REHAB SEWER MANHOLE 383-051 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 383-051 | 205.00 | CL | |
| 201603968101 | BURGUNDY | PRESS | () 04/01/2016 | () 04/12/2016 | SMBG | REHAB SEWER MANHOLE 382-019 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 382-019 | 205.00 | CL | |
| 201603968001 | N MIRO | ROFFIGNAC | () 04/01/2016 | () 04/27/2016 | SMBG | REHAB SEWER MANHOLE 449-004 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 449-004 | 205.00 | CL | |
| 201603967901 | PIETY | ROSALIE AL | () 04/01/2016 | () 11/30/2016 | SMBG | REHAB SEWER MANHOLE 402-067 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 402-067 ESSA MH REHAB: ADJUST FRAME AND COVER | 500.00 | CL | |
| 201603967801 | N TONTI | MANDEVILLE | () 04/01/2016 | () 04/20/2016 | SMBG | REHAB SEWER MANHOLE 347-009 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 347-009 | 500.00 | CL | |
| 201603967701 | TRICOU | MARAIS | () 04/01/2016 | () 10/06/2016 | SMBG | REHAB SEWER MANHOLE 454-032 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 454-032 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 525.00 | CL | |
| 201603967601 | N PRIEUR | MUSIC | () 04/01/2016 | () 04/22/2016 | SMBG | REHAB SEWER MANHOLE 346-031 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 346-031 | 205.00 | CL | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 201603967501 | ALABO | N CLAIBORNE AV | () 04/01/2016 | () 04/18/2016 | SMBG | REHAB SEWER MANHOLE 448-037 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 448-037 ESSA MH REHAB: ADJUST FRAME AND COVER | 868.00 | CL |
| 201603967401 | SPAIN | N CLAIBORNE AV | () 04/01/2016 | () 04/18/2016 | SMBG | REHAB SEWER MANHOLE 345-020 ESSA MH Rehab: Full Depth Manhole Liner | COMPELTED REHAB SEWER MANHOLE 345-020 | 1,155.00 | CL |
| 201603967301 | ARTS | N CLAIBORNE AV | () 04/01/2016 | () 04/16/2016 | SMBG | REHAB SEWER MANHOLE 363-002 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 363-002 | 205.00 | CL |
| 201603967201 | TENNESSEE | N DORGENOIS | () 04/01/2016 | () 06/17/2016 | SMBG | REHAB SEWER MANHOLE 438-003 ESSA MH Rehab: Adjust Frame and Cover Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 438-003 | 1,368.00 | CL |
| 201603967101 | DELERY | N DORGENOIS | 04/01/2016 | 04/22/2016 | SMBG | REHAB SEWER MANHOLE 457-039 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 457-039 | 205.00 | CL |
| 201603967001 | ROFFIGNAC | N GALVEZ | 04/01/2016 | 04/20/2016 | SMBG | REHAB SEWER MANHOLE 449-005 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 449-005 | 500.00 | CL |
| 201603966701 | ALABO | N JOHNSON | 04/01/2016 | 04/22/2016 | SMBG | REHAB SEWER MANHOLE 449-012 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 449-012 | 205.00 | CL |
| 201603966601 | GORDON | N JOHNSON | 04/01/2016 | 05/05/2016 | SMBG | REHAB SEWER MANHOLE 456-034 ESSA MH Rehab: Replace Frame and Cover | COMPLETED REHAB SEWER MANHOLE 456-034 | 868.00 | CL |
| 201603966501 | CHOCTAW | N JOHNSON | 04/01/2016 | 04/22/2016 | SMBG | REHAB SEWER MANHOLE 444-016 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 444-016 | 205.00 | CL |
| 201603966401 | NINA | DELERY | 04/01/2016 | 04/21/2016 | SMBG | REHAB SEWER MANHOLE 455-044 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 455-044 | 205.00 | CL |
| 201603966301 | N RAMPART | DELERY | 04/01/2016 | 06/15/2016 | SMBG | REHAB SEWER MANHOLE 453-062 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 453-062 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL |
| 201603966201 | N ROBERTSON | DELERY | 04/01/2016 | 10/05/2016 | SMBG | REHAB SEWER MANHOLE 455-040 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 455-040 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 205.00 | CL |
| 201603966101 | MARAIS | DESLONDE | 04/01/2016 | 04/22/2016 | SMBG | REHAB SEWER MANHOLE 435-038 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 435-038 | 205.00 | CL |
| 201603966001 | ALABO | DOUGLAS | 04/01/2016 | 04/26/2016 | SMBG | REHAB SEWER MANHOLE 452-056 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 452-056 | 205.00 | CL |
| 201603965901 | ST CLAUDE AV | EGANIA | 04/01/2016 | 04/22/2016 | SMBG | REHAB SEWER MANHOLE 442-037 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 442-037 | 205.00 | CL |
| 201603965801 | BURGUNDY | ELYSIAN FIELDS AV | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 343-050 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 343-007 | 205.00 | CL |
| 201603965701 | N VILLERE | ELYSIAN FIELDS AV | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 344-003 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 344-003 | 205.00 | CL |
| 201603965601 | TUPELO | FLORIDA AV | () 04/01/2016 | () 04/28/2016 | SMBG | REHAB SEWER MANHOLE 458-004 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 458-004 | 998.00 | CL |
| 201603965501 | N VILLERE | FRANKLIN AV | () 04/01/2016 | () 04/27/2016 | SMBG | REHAB SEWER MANHOLE 363-023 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 363-023 | 893.00 | CL |
| 201603965401 | MARAIS | GORDON | () 04/01/2016 | () 12/06/2016 | SMBG | REHAB SEWER MANHOLE 454-056 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 454-056 ESSA MH REHAB | 1,288.00 | CL |
| 201603965301 | BURGUNDY | JOURDAN AV | () 04/01/2016 | () 04/15/2016 | SMBG | REHAB SEWER MANHOLE 434-009 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 434-009 | 205.00 | CL |
| 201603965201 | N JOHNSON | LAMANCHE | () 04/01/2016 | () 04/21/2016 | SMBG | REHAB SEWER MANHOLE 449-014 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 449-014 | 868.00 | CL |
| 201603965101 | SPAIN | LAW | () 04/01/2016 | () 12/02/2016 | SMBG | REHAB SEWER MANHOLE 347-032 ESSA MH Rehab: Replace Cover Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 347-032 ESSA MH REHAB: REPLACE COVER FULL DEPTH MANHOLE LINER | 1,007.00 | CL |
| 201603965001 | URQUHART | DELERY | () 04/01/2016 | () 05/05/2016 | SMBG | REHAB SEWER MANHOLE 454-040 ESSA MH Rehab: Replace Frame and Cover | COMPLETED REHAB SEWER MANHOLE 454-040 | 868.00 | CL |
| 201603964901 | ANDRY | FLORIDA AV | () 04/01/2016 | () 03/16/2016 | SMBG | REHAB SEWER MANHOLE 446-009 ESSA MH Rehab: Full Depth Manhole Liner | REHAB SEWER MANHOLE 446-009 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 577.50 | CL |
| 201603964801 | WHIPPLE | ALABO | () 04/01/2016 | () 11/09/2016 | SMBG | REHAB SEWER MANHOLE 450-014 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 450-014 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 205.00 | CL |
| 201603964701 | CHARTRES | ALABO | 04/01/2016 | 04/26/2016 | SMBG | REHAB SEWER MANHOLE 452-055 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 452-055 | 205.00 | CL |
| 201603964601 | LAW | ALABO | 04/01/2016 | 05/16/2016 | SMBG | REHAB SEWER MANHOLE 450-016 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 450-016 ESSA MH REHAB: ADJUST FRAME AND COVER | 500.00 | CL |
| 201603964501 | ALABO | BIENVENUE | 04/01/2016 | 04/26/2016 | SMBG | REHAB SEWER MANHOLE 452-057 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 452-057 | 205.00 | CL |
| 201603964401 | FRANKLIN AV | BURGUNDY | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 343-004 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 343-004 | 205.00 | CL |
| 201603964301 | FRANKLIN AV | BURGUNDY | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 343-003 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETEDREHAB SEWER MANHOLE 343-003 | 205.00 | CL |
| 201603964201 | ST FERDINAND | DAUPHINE | 04/01/2016 | 04/12/2016 | SMBG | REHAB SEWER MANHOLE 382-011 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 382-011 | 205.00 | CL |
| 201603964101 | FRANKLIN AV | DAUPHINE | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 343-006 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 343-006 | 205.00 | CL |
| 201603964001 | PORT | DAUPHINE | () 04/01/2016 | () 04/12/2016 | SMBG | REHAB SEWER MANHOLE 382-001 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 382-001 | 205.00 | CL |
| 201603963901 | ALHAMBRA | DELERY | () 04/01/2016 | () 04/26/2016 | SMBG | REHAB SEWER MANHOLE 452-028 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 452-028 | 205.00 | CL |
| 201603963801 | N DERBIGNY | DELERY | () 04/01/2016 | () 12/21/2016 | SMBG | REHAB SEWER MANHOLE 455-046 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 455-046 ESSA MH REHAB | 525.00 | CL |
| 201603963701 | ST CLAUDE AV | EGANIA | () 04/01/2016 | () 12/07/2016 | SMBG | REHAB SEWER MANHOLE 442-024 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETD REHAB SEWER MANHOLE 442-024 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 420.00 | CL |
| 201603963601 | MARAIS | ST MAURICE | () 04/01/2016 | () 06/15/2016 | SMBG | REHAB SEWER MANHOLE 454-022 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 454-022 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL |
| 201603963501 | LAW | TRICOU | () 04/01/2016 | () 04/21/2016 | SMBG | REHAB SEWER MANHOLE 457-019 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 457-019 | 205.00 | CL |
| 201603963401 | ST FERDINAND | N RAMPART | () 04/01/2016 | () 04/26/2016 | SMBG | REHAB SEWER MANHOLE 383-049 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 383-049 | 205.00 | CL |
| 201603963301 | TRICOU | N ROCHEBLAVE | () 04/01/2016 | () 04/21/2016 | SMBG | REHAB SEWER MANHOLE 457-023 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 457-023 | 205.00 | CL |
| 201603963201 | ALVAR | N VILLERE | 04/01/2016 | 04/15/2016 | SMBG | REHAB SEWER MANHOLE 402-004 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 402-004 | 205.00 | CL |
| 201603963101 | BURGUNDY | POLAND AV | 04/01/2016 | 04/15/2016 | SMBG | REHAB SEWER MANHOLE 414-026 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 414-026 | 205.00 | CL |
| 201603963001 | CAFFIN AV | MARAIS | 04/01/2016 | 10/10/2016 | SMBG | REHAB SEWER MANHOLE 442-060 ESSA MH Rehab: Full Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 442-060 ESSA MH REHAB: FULL DEPTH MANHOLE LINER | 10,500.00 | CL |
| 201603962901 | TRICOU | N CLAIBORNE AV | 04/01/2016 | 10/05/2016 | SMBG | REHAB SEWER MANHOLE 455-018 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 455-018 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL |
| 201603962801 | ELYSIAN FIELDS AV | N DERBIGNY | 04/01/2016 | 04/20/2016 | SMBG | REHAB SEWER MANHOLE 345-039 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 345-039 | 205.00 | CL |
| 201603962701 | WINTHROP | N DORGENOIS | 04/01/2016 | 04/20/2016 | SMBG | REHAB SEWER MANHOLE 450-020 ESSA MH Rehab: Adjust Frame and Cover | COMPLETED REHAB SEWER MANHOLE 450-020 | 500.00 | CL |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603962601 | N MIRO | LOUISA | 04/01/2016 | 11/07/2016 | SMBG | REHAB SEWER MANHOLE 385-057 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 385-057 ESSA MH REHAB: PARTIAL DEPTH MANHOLE LINER | 205.00 | CL | |
| 201603962501 | DAUPHINE | DESLONDE | 04/01/2016 | 04/15/2016 | SMBG | REHAB SEWER MANHOLE 434-021 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 434-021 | 205.00 | CL | |
| 201603962401 | SISTER | ST CLAUDE AV | 04/01/2016 | 04/15/2016 | SMBG | REHAB SEWER MANHOLE 435-002 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 435-002 | 205.00 | CL | |
| 201603962301 | FRANKLIN AV | ROYAL | 04/01/2016 | 04/14/2016 | SMBG | REHAB SEWER MANHOLE 343-007 ESSA MH Rehab: Partial Depth Manhole Liner | COMPLETED REHAB SEWER MANHOLE 343-007 | 205.00 | CL | |
| 201603903901 | ANDRY | N TONTI | 03/21/2016 | 04/21/2016 | SMAIN | MWH-ID. 7463-027<br>POINT REPAIR FROM 301' TO 313' FROM SMH 445-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR FROM 301' TO 313' FROM SMH 445-061 | 9,310.00 | CL | |
| 201603903801 | ANDRY | N TONTI | () 03/21/2016 | () 04/20/2016 | SLEAD | MWH-ID. 7463-027<br>POINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETEDPOINT REPAIR REPLACE SERVICE AT 247' FROM SMH 445-061 | 8,990.00 | CL | |
| 201603903701 | N JOHNSON | FORSTALL | 03/21/2016 | 04/25/2016 | SLEAD | MWH-ID. 7463-222<br>POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR REPLACE SERVICE AT 107' OF SMH 444-053 | 8,988.00 | CL | |
| 201603903601 | N JOHNSON | FORSTALL | 03/21/2016 | 04/25/2016 | SLEAD | MWH-ID. 7463-222<br>POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR REPLACE SERVICE AT 80' OF SMH 444-053 | 8,982.00 | CL | |
| 201603903501 | N JOHNSON | FORSTALL | 03/21/2016 | 04/26/2016 | SLEAD | MWH-ID. 7463-222<br>POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR REPLACE SERVICE AT 63' OF SMH 444-053 | 8,988.00 | CL | |
| 201603903401 | N JOHNSON | FORSTALL | 03/21/2016 | 04/26/2016 | SLEAD | MWH-ID. 7463-222<br>POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR REPLACE SERVICE AT 46' OF SMH 444-053 | 8,988.00 | CL | |
| 201603903301 | LOUISA | N CLAIBORNE AV | 03/21/2016 | 04/05/2016 | SLEAD | MWH-ID. 7463-461<br>POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE AT 138' SMH 403-074 | 8,964.00 | CL | |
| 201603903201 | LOUISA | N CLAIBORNE AV | 03/21/2016 | 04/06/2016 | SLEAD | MWH-ID. 7463-461<br>POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE AT 16' SMH 403-074 | 8,965.00 | CL | |
| 201603732101 | N MIRO | PAINTERS | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603732001 | N GALVEZ | FRANKLIN AV | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731901 | ST ROCH AV | N MIRO | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731801 | ST ROCH AV | N GALVEZ | 02/23/2016 | 04/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731701 | MUSIC | N CLAIBORNE AV | 02/23/2016 | 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731601 | CHARTRES | ST ROCH AV | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731501 | DECATUR | ELYSIAN FIELDS AV | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731401 | CHARTRES | MARIGNY | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731301 | ALMONASTER AV | ST CLAUDE AV | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731201 | SPAIN | IDEAL CT | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731101 | LAW | MUSIC | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603731001 | N DORGENOIS | MUSIC | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730901 | N ROCHEBLAVE | ST ROCH AV | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730801 | LAW | ST ROCH AV | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730701 | MANDEVILLE | N DORGENOIS | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730601 | N MIRO | ARTS | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730501 | N PRIEUR | ALVAR | 02/23/2016 | 04/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730401 | INDEPENDENCE | N ROBERTSON | 02/23/2016 | 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 868.00 | CL | |
| 201603730301 | N ROBERTSON | ALVAR | 02/23/2016 | 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 868.00 | CL | |
| 201603730201 | N ROMAN | ALVAR | 02/23/2016 | 03/09/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603730101 | LOUISA | CHARTRES | 02/23/2016 | 04/28/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 682.50 | CL | |
| 201603730001 | N ROBERTSON | ST FERDINAND | 02/23/2016 | 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729901 | ST FERDINAND | DECATUR | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729801 | DECATUR | FRANKLIN AV | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729701 | ALMONASTER AV | FLORIDA AV | 02/23/2016 | 04/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729601 | FLORIDA AV | PAINTERS | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729501 | FLORIDA AV | DEERS | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729401 | DEERS | FLORIDA AV | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729301 | ALMONASTER AV | N ROCHEBLAVE | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729201 | N ROCHEBLAVE | PAINTERS | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729101 | COMUS CT | EADS | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603729001 | N MIRO | ALMONASTER AV | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728901 | JOURDAN AV | BURGUNDY | () 02/23/2016 | () 04/28/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 1,732.50 | CL | |
| 201603728801 | DESLONDE | BURGUNDY | () 02/23/2016 | () 04/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728701 | SISTER | BURGUNDY | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728501 | FRANCE | LAW | () 02/23/2016 | () 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728401 | MAZANT | N PRIEUR | () 02/23/2016 | () 03/09/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728301 | N ROBERTSON | FRANCE | () 02/23/2016 | () 04/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728201 | N CLAIBORNE AV | BARTHOLOMEW | () 02/23/2016 | () 03/09/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728101 | MARAIS | KENTUCKY | () 02/23/2016 | () 03/09/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603728001 | LESSEPS | DAUPHINE | () 02/23/2016 | () 03/10/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727901 | BARTHOLOMEW | CHARTRES | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727801 | MAZANT | CHARTRES | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727701 | LOUISA | FLORIDA AV | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727601 | INDEPENDENCE | N ROCHEBLAVE | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727501 | LOUISA | N GALVEZ | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727401 | N GALVEZ | LOUISA | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727301 | DOUGLAS | ANDRY | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727201 | DOUGLAS | LIZARDI | 02/23/2016 | 04/01/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727101 | ANDRY | DOUGLAS | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603727001 | CHARTRES | ANDRY | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603726901 | DESLONDE | FLORIDA AV | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603726801 | DESLONDE | LAW | 02/23/2016 | 05/05/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 500.00 | CL | |
| 201603726701 | TENNESSEE | N RAMPART | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 595.35 | CL | |
| 201603726601 | ST CLAUDE AV | JOURDAN AV | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603726501 | ST CLAUDE AV | DESLONDE | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603726401 | ST CLAUDE AV | JOURDAN AV | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 997.50 | CL | |
| 201603726301 | TENNESSEE | ST CLAUDE AV | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603726201 | MANUEL | MARAIS | 02/23/2016 | 10/20/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 868.00 | CL | |
| 201603726101 | N RAMPART | TENNESSEE | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603726001 | DAUPHINE | DESLONDE | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725901 | ROYAL | DESLONDE | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603725701 | ROYAL | FORSTALL | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725601 | ELMIRA AV | ROYAL | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725501 | DAUPHINE | ANDRY | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725401 | EGANIA | DAUPHINE | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725301 | N RAMPART | EGANIA | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725201 | N RAMPART | LIZARDI | () 02/23/2016 | () 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 840.00 | CL | |
| 201603725101 | FORSTALL | N RAMPART | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603725001 | FORSTALL | DAUPHINE | () 02/23/2016 | () 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724801 | LIZARDI | DOUGLAS | () 02/23/2016 | () 04/01/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724701 | DOUGLAS | FLOOD | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724601 | CHARTRES | ANDRY | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724501 | REYNES | DOUGLAS | () 02/23/2016 | () 03/31/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603724401 | CHARTRES | REYNES | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724301 | CHARTRES | FORSTALL | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724201 | DOUGLAS | FORSTALL | 02/23/2016 | 04/01/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724101 | DAUPHINE | FLOOD | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603724001 | ROYAL | ANDRY | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723901 | ANDRY | ROYAL | 02/23/2016 | 03/10/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723801 | ANDRY | DAUPHINE | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723701 | N RAMPART | FLOOD | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723601 | CAFFIN AV | N RAMPART | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 840.00 | CL | |
| 201603723501 | BURGUNDY | CAFFIN AV | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723401 | N RAMPART | ST CLAUDE CT | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | | CL | |
| 201603723301 | BURGUNDY | ANDRY | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723201 | ROYAL | LIZARDI | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723101 | EGANIA | ROYAL | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603723001 | REYNES | CHARTRES | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603722901 | ROYAL | REYNES | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603722801 | FORSTALL | ROYAL | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603722701 | REYNES | ROYAL | 02/23/2016 | 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715101 | N JOHNSON | ALABO | 02/23/2016 | 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603715001 | N MIRO | ROFFIGNAC | 02/23/2016 | 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714901 | N CLAIBORNE AV | ALABO | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714801 | N CLAIBORNE AV | CHARBONNET | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714701 | LAMANCHE | N DERBIGNY | 02/23/2016 | 03/15/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714601 | LAMANCHE | ST CLAUDE AV | 02/23/2016 | 03/29/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603714501 | GORDON | CHARTRES | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714401 | ST MAURICE AV | ROYAL | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714301 | N RAMPART | TRICOU | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 0.00 | CL | |
| 201603714201 | ST MAURICE AV | BURGUNDY | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603714101 | N RAMPART | TUPELO | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603714001 | TUPELO | DAUPHINE | 02/23/2016 | 03/31/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713901 | DAUPHINE | TUPELO | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713801 | GORDON | N RAMPART | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER. | 787.50 | CL | |
| 201603713701 | BURGUNDY | GORDON | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713601 | BURGUNDY | ALABO | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713501 | ST MAURICE AV | CHARTRES | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713401 | TRICOU | ALHAMBRA | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 205.00 | CL | |
| 201603713301 | BIENVENUE | TRICOU | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713201 | DELERY | BIENVENUE | 02/23/2016 | 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713101 | DOUGLAS | DELERY | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603713001 | DOUGLAS | TRICOU | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712901 | BURGUNDY | ST MAURICE AV | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712801 | N VILLERE | GORDON | () 02/23/2016 | () 08/24/2016 | SMBG | ESSA MH REHAB: Replace Frame and Cover Replace Frame and Cover Install Full Depth Liner | ESSA MH REHAB: REPLACED FRAME AND COVER REPLACE FRAME AND COVER INSTALL FULL DEPTH LINER | 1,918.00 | CL | |
| 201603712701 | DELERY | CHARTRES | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712601 | ROYAL | DELERY | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712501 | ROYAL | TRICOU | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712401 | BURGUNDY | DELERY | () 02/23/2016 | () 03/22/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 500.00 | CL | |
| 201603712301 | DELERY | N RAMPART | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712201 | DELERY | BURGUNDY | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712101 | BURGUNDY | DELERY | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603712001 | DELERY | ROYAL | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711901 | TRICOU | ROYAL | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711801 | DELERY | N RAMPART | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711701 | N RAMPART | DELERY | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711601 | BURGUNDY | TRICOU | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711501 | ST MAURICE AV | ROYAL | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711401 | ST MAURICE AV | DAUPHINE | () 02/23/2016 | () 04/26/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603711301 | DELERY | URQUHART | () 02/23/2016 | () 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 735.00 | CL | |
| 201603711201 | N VILLERE | DELERY | () 02/23/2016 | () 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 997.50 | CL | |
| 201603711101 | TRICOU | ST CLAUDE AV | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603711001 | URQUHART | DELERY | () 02/23/2016 | () 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 420.00 | CL | |
| 201603710901 | ST CLAUDE AV | TRICOU | () 02/23/2016 | () 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 420.00 | CL | |
| 201603710801 | ST MAURICE | ST CLAUDE AV | () 02/23/2016 | () 11/09/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 205.00 | CL | |
| 201603710701 | TUPELO | URQUHART | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603710601 | N VILLERE | TUPELO | () 02/23/2016 | () 08/25/2016 | SMBG | ESSA MH REHAB: Replace Frame and Cover Replace Frame and Cover Install Full Depth Liner | ESSA MH REHAB: REPLACED FRAME AND COVER REPLACE FRAME AND COVER INSTALL FULL DEPTH LINER | | CL | |
| 201603710501 | N VILLERE | TUPELO | () 02/23/2016 | () 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 892.50 | CL | |
| 201603710401 | N VILLERE | STRAND CT | () 02/23/2016 | () 04/19/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603710301 | ST CLAUDE AV | ALABO | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603710201 | GORDON | ST CLAUDE AV | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 0.00 | CL | |
| 201603710001 | ST CLAUDE AV | TUPELO | 02/23/2016 | 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603709901 | GORDON | ST CLAUDE AV | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603709801 | MARAIS | TUPELO | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 0.00 | CL | |
| 201603709701 | DELERY | MARAIS | 02/23/2016 | 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 630.00 | CL | |
| 201603709601 | N ROMAN | TUPELO | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603709501 | DELERY | NINA | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 630.00 | CL | |
| 201603709401 | DELERY | ROCLAY | 02/23/2016 | 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 735.00 | CL | |
| 201603709301 | TUPELO | N ROBERTSON | 02/23/2016 | 03/16/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 577.50 | CL | |
| 201603709201 | N ROBERTSON | TUPELO | 02/23/2016 | 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 472.50 | CL | |
| 201603709101 | N ROBERTSON | DELERY | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603709001 | N ROBERTSON | TRICOU | 02/23/2016 | 04/18/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 735.00 | CL | |
| 201603708801 | TRICOU | N VILLERE | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603708701 | GORDON | EL DORADO | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603708601 | ST CLAUDE AV | TRICOU | 02/23/2016 | 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | | CL | |
| 201603701001 | N RAMPART | CAFFIN AV | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 630.00 | CL | |
| 201603700901 | FLOOD | N RAMPART | 02/23/2016 | 03/23/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603700801 | ROYAL | ANDRY | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603700701 | ANDRY | ST CLAUDE AV | 02/23/2016 | 04/19/2016 | SMBG | ESSA MH REHAB: Install Full Depth Liner | ESSA MH REHAB: INSTALL FULL DEPTH LINER | 630.00 | CL | |
| 201603700601 | JOURDAN AV | ST CLAUDE AV | 02/23/2016 | 04/20/2016 | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | COMPLETED ESSA MH REHAB: ADJUST MANHOLE TO GRADE | 868.00 | CL | |
| 201603700501 | ST FERDINAND | N ROBERTSON | 02/23/2016 | 03/16/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 690.90 | CL | |
| 201603700401 | DECATUR | ST FERDINAND | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603700301 | PORT | DECATUR | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603700201 | FRANKLIN AV | IDEAL CT | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603700101 | BURGUNDY | SISTER | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603700001 | N RAMPART | JOURDAN AV | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699901 | DESLONDE | ROYAL | () 02/23/2016 | () 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699801 | POLAND AV | N GALVEZ | () 02/23/2016 | () 03/10/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699701 | BARTHOLOMEW | N CLAIBORNE AV | () 02/23/2016 | () 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699601 | FRANCE | BURGUNDY | () 02/23/2016 | () 03/10/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699501 | CHARTRES | LIZARDI | () 02/23/2016 | () 03/31/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER. | 205.00 | CL | |
| 201603699401 | EGANIA | DOUGLAS | () 02/23/2016 | () 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699301 | EGANIA | CHARTRES | 02/23/2016 | 04/11/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699201 | DESLONDE | N JOHNSON | () 02/23/2016 | () 04/27/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603699101 | ALVAR | N ROBERTSON | () 02/23/2016 | () 04/21/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 868.00 | CL | |
| 201603699001 | N RAMPART | ALABO | () 02/23/2016 | () 03/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | | CL | |
| 201603698901 | TRICOU | N RAMPART | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698801 | N ROBERTSON | ST MAURICE | () 02/23/2016 | () 03/30/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698701 | N MIRO | EADS | () 02/23/2016 | () 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698601 | N GALVEZ | MUSIC | () 02/23/2016 | () 04/22/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698501 | N CLAIBORNE AV | MUSIC | () 02/23/2016 | () 04/20/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698401 | N PETERS | MARIGNY | 02/23/2016 | 03/17/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698301 | N ROMAN | MUSIC | 02/23/2016 | 04/28/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698201 | MUSIC | FLORIDA AV | 02/23/2016 | 03/14/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603698101 | N JOHNSON | ALVAR | 02/23/2016 | 03/09/2016 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 205.00 | CL | |
| 201603464601 | BURGUNDY | JOURDAN AV | 01/22/2016 | 01/21/2015 | SLINE | MWH-ID. 7463-900<br>FULL LINING FROM SMH 434-009 TO 434-008<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED FULL LINING FROM SMH 434-009 TO 434-008 | 1,740.00 | CL | |
| 201502756601 | ANDRY | N DORGENOIS | () 09/24/2015 | () 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-044 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-044 | 460.00 | CL | |
| 201502756501 | PORT | N RAMPART | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 383-062 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 383-062 | 179.00 | CL | |
| 201502756401 | ST MAURICE AV | N ROMAN | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-054 | 179.00 | CL | |
| 201502756301 | FLOOD | N ROMAN | 09/24/2015 | 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-067 | 179.00 | CL | |
| 201502756201 | BENTON | N ROMAN | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-033 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-033 | 179.00 | CL | |
| 201502756101 | MANDEVILLE | N ROMAN | 09/24/2015 | 05/18/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-036 | 179.00 | CL | |
| 201502756001 | JOURDAN AV | N ROMAN | () 09/24/2015 | () 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-020 | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 437-020 | 179.00 | CL | |
| 201502755901 | CAFFIN AV | N ROMAN | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-071 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-071 | 506.00 | CL | |
| 201502755801 | ANDRY | N ROMAN | () 09/24/2015 | () 04/22/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-078 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-078 | 179.00 | CL | |
| 201502755701 | N DORGENOIS | TRICOU | () 09/24/2015 | () 05/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-014 | 552.00 | CL | |
| 201502755601 | N CLAIBORNE AV | TRICOU | 09/24/2015 | 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-015 | 179.00 | CL | |
| 201502755501 | N ROCHEBLAVE | TRICOU | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-025 | 368.00 | CL | |
| 201502755401 | N JOHNSON | TRICOU | 09/24/2015 | 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-016 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-016 | 460.00 | CL | |
| 201502755301 | FLORIDA AV | TRICOU | 09/24/2015 | 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 458-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 458-008 | 552.00 | CL | |
| 201502755201 | N MIRO | TRICOU | 09/24/2015 | 05/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-002 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-002 | 179.00 | CL | |
| 201502755101 | N DERBIGNY | TRICOU | 09/24/2015 | 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-069 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-069 | 179.00 | CL | |
| 201502755001 | CAFFIN AV | N CLAIBORNE AV | 09/24/2015 | 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-070 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-070 | 179.00 | CL | |
| 201502754901 | ANDRY | N CLAIBORNE AV | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-049 | 460.00 | CL | |
| 201502754801 | ANDRY | N CLAIBORNE AV | 09/24/2015 | 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-047 | 179.00 | CL | |
| 201502754701 | DESIRE | N CLAIBORNE AV | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 403-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 403-050 | 179.00 | CL | |
| 201502754601 | BARTHOLOMEW | N CLAIBORNE AV | 09/24/2015 | 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-031 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-031 | 179.00 | CL | |
| 201502754501 | FRANKLIN AV | N DORGENOIS | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-011 | 460.00 | CL | |
| 201502754401 | DESLONDE | N DORGENOIS | 09/24/2015 | 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 438-013 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 438-013 | 920.00 | CL | |
| 201502754301 | ST MAURICE AV | N DORGENOIS | 09/24/2015 | 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-010 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-010 | 828.00 | CL | |
| 201502754201 | DUBREUIL | N DORGENOIS | 09/24/2015 | 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-038 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-038 | 322.00 | CL | |
| 201502754101 | CHOCTAW | N DORGENOIS | () 09/24/2015 | () 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-052 | 460.00 | CL | |
| 201502754001 | TUPELO | N DORGENOIS | () 09/24/2015 | () 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-062 | COMPLETED ADJUSTMENTS AND REPAIRS TO SMH 457-062 | 205.00 | CL | |
| 201502753901 | TUPELO | N DORGENOIS | () 09/24/2015 | () 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-052 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-052 | 414.00 | CL | |
| 201502753801 | TUPELO | N DORGENOIS | () 09/24/2015 | () 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-009 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-009 | 414.00 | CL | |
| 201502753701 | BENTON | N DORGENOIS | () 09/24/2015 | () 05/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-025 | 179.00 | CL | |
| 201502753601 | LAMANCHE | N DORGENOIS | () 09/24/2015 | () 09/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 450-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 450-037 | 920.00 | CL | |
| 201502753501 | FORSTALL | N DORGENOIS | () 09/24/2015 | () 09/02/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-015 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-015 | 179.00 | CL | |
| 201502753401 | ST MAURICE AV | N CLAIBORNE AV | () 09/24/2015 | () 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-082 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-082 | | CL | |
| 201502723101 | LAW | TUPELO | () 09/24/2015 | () 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-061 | 920.00 | CL | |
| 201502723001 | N JOHNSON | ST ROCH AV | () 09/24/2015 | () 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-039 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-039 | 179.00 | CL | |
| 201502722901 | N DERBIGNY | ST ROCH AV | () 09/24/2015 | () 05/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-050 | 179.00 | CL | |
| 201502722801 | N PRIEUR | BENTON | () 09/24/2015 | () 04/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 449-032 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 449-032 | 644.00 | CL | |
| 201502722701 | N CLAIBORNE AV | FLOOD | () 09/24/2015 | () 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-061 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-061 | 179.00 | CL | |
| 201502722601 | LAW | FLOOD | () 09/24/2015 | () 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-050 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-050 | 179.00 | CL | |
| 201502722501 | N DERBIGNY | FLOOD | () 09/24/2015 | () 04/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-036 | 506.00 | CL | |
| 201502722301 | ELYSIAN FIELDS AV | N PRIEUR | () 09/24/2015 | () 09/29/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-035 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-035 | 179.00 | CL | |
| 201502721301 | N MIRO | ALMONASTER AV | () 09/24/2015 | () 04/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 364-024 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 364-024 | 1,058.00 | CL | |
| 201502721201 | N ROCHEBLAVE | CHOCTAW | () 09/24/2015 | () 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-040 | 644.00 | CL | |
| 201502721101 | N JOHNSON | DELERY | () 09/24/2015 | () 04/30/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 456-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 456-048 | 736.00 | CL | |
| 201502721001 | N ROCHEBLAVE | DUBREUIL | () 09/24/2015 | () 05/12/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-037 | 179.00 | CL | |
| 201502720901 | ORIN | DUBREUIL | () 09/24/2015 | () 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-029 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-029 | 656.25 | CL | |
| 201502720801 | ARTS | N MIRO | () 09/24/2015 | () 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-023 | 179.00 | CL | |
| 201502720701 | ELYSIAN FIELDS AV | N MIRO | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-004 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-004 | 179.00 | CL | |
| 201502717501 | ARTS | N DORGENOIS | () 09/24/2015 | () 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-049 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-049 | 179.00 | CL | |
| 201502717401 | CONGRESS | N DORGENOIS | () 09/24/2015 | () 05/19/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-012 | 736.00 | CL | |
| 201502717301 | ST MAURICE AV | N CLAIBORNE AV | () 09/24/2015 | () 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-012 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-012 | 552.00 | CL | |
| 201502717201 | FRANCE | N CLAIBORNE AV | () 09/24/2015 | () 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-040 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-040 | 179.00 | CL | |
| 201502717101 | BENTON | N CLAIBORNE AV | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-065 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-065 | 179.00 | CL | |
| 201502717001 | REYNES | N CLAIBORNE AV | () 09/24/2015 | () 04/28/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-007 | 179.00 | CL | |
| 201502716901 | MANDEVILLE | N CLAIBORNE AV | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-053 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-053 | 179.00 | CL | |
| 201502716801 | BURGUNDY | ST FERDINAND | () 09/24/2015 | () 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 382-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 382-020 | 179.00 | CL | |
| 201502716701 | REYNES | N VILLERE | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-008 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-008 | 179.00 | CL | |
| 201502718701 | JOURDAN AV | N ROBERTSON | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-007 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-007 | 460.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502718601 | ST MAURICE AV | LAW | () 09/24/2015 | () 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-017 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-017 | 920.00 | CL | |
| 201502718501 | FLOOD | LAW | () 09/24/2015 | () 05/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 445-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 445-048 | 828.00 | CL | |
| 201502718401 | ST ROCH AV | LAW | () 09/24/2015 | () 06/16/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 347-030 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 347-030 | 500.00 | CL | |
| 201502718301 | MONTICELLO | LAW | () 09/24/2015 | () 03/15/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-058 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-058 | 682.50 | CL | |
| 201502718101 | CONGRESS | N ROCHEBLAVE | () 09/24/2015 | () 05/15/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-011 | 179.00 | CL | |
| 201502717801 | CONGRESS | N TONTI | () 09/24/2015 | () 05/15/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 405-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 405-001 | 920.00 | CL | |
| 201502717701 | MARIGNY | N CLAIBORNE AV | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-048 | 179.00 | CL | |
| 201502717601 | ALABO | N CLAIBORNE AV | () 09/24/2015 | () 10/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-048 | 179.00 | CL | |
| 201502720601 | REYNES | N MIRO | () 09/24/2015 | () 05/01/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-048 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-048 | 644.00 | CL | |
| 201502720501 | N CLAIBORNE AV | EGANIA | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 443-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 443-041 | 179.00 | CL | |
| 201502720301 | N GALVEZ | EGANIA | () 09/24/2015 | () 01/04/2016 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-011 | | CL | |
| 201502720201 | CAFFIN AV | N JOHNSON | () 09/24/2015 | () 05/13/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 444-067 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 444-067 | 179.00 | CL | |
| 201502720101 | BARTHOLOMEW | N JOHNSON | () 09/24/2015 | () 05/20/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 417-019 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 417-019 | 1,012.00 | CL | |
| 201502719901 | MARAIS | SISTER | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-001 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-001 | 179.00 | CL | |
| 201502719801 | FLORIDA AV | SPAIN | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 348-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 348-036 | 179.00 | CL | |
| 201502719701 | MAZANT | ST CLAUDE AV | 09/24/2015 | 04/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 415-047 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 415-047 | 179.00 | CL | |
| 201502719601 | FORSTALL | URQUHART | 09/24/2015 | 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 442-014 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 442-014 | 552.00 | CL | |
| 201502719501 | N VILLERE | DESLONDE | 09/24/2015 | 04/14/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-036 | 179.00 | CL | |
| 201502719401 | URQUHART | DESLONDE | 09/24/2015 | 04/08/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 435-043 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 435-043 | 460.00 | CL | |
| 201502719301 | N ROMAN | FRANKLIN AV | 09/24/2015 | 10/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 363-037 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 363-037 | 414.00 | CL | |
| 201502719201 | N ROCHEBLAVE | FRANKLIN AV | 09/24/2015 | 05/21/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 365-025 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 365-025 | 179.00 | CL | |
| 201502719101 | ST FERDINAND | N ROBERTSON | 09/24/2015 | 05/27/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 384-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 384-011 | 179.00 | CL | |
| 201502719001 | DESLONDE | N ROBERTSON | () 09/24/2015 | () 04/09/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 436-011 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 436-011 | 179.00 | CL | |
| 201502718901 | GORDON | N ROBERTSON | () 09/24/2015 | () 05/05/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-023 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-023 | 552.00 | CL | |
| 201502718801 | POLAND AV | N ROBERTSON | () 09/24/2015 | () 10/07/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 416-045 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 416-045 | 179.00 | CL | |
| 201502716501 | TRICOU | N CLAIBORNE AV | () 09/24/2015 | () 09/03/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 455-020 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 455-020 | 524.40 | CL | |
| 201502716001 | MUSIC | N ROMAN | () 09/24/2015 | () 05/18/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 345-056 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 345-056 | 179.00 | CL | |
| 201502716201 | ELYSIAN FIELDS AV | N ROMAN | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-036 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-036 | 179.00 | CL | |
| 201502716301 | MONTICELLO | N DORGENOIS | 09/24/2015 | 09/04/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 457-054 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 457-054 | 644.00 | CL | |
| 201502716401 | CHARBONNET | N CLAIBORNE AV | () 09/24/2015 | () 10/06/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 448-051 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 448-051 | 179.00 | CL | |
| 201502716101 | ST ROCH AV | N ROMAN | () 09/24/2015 | () 05/18/2015 | SMBG | PERFORM ADJUSTMENTS AND REPAIRS TO SMH 346-041 | PERFORMED ADJUSTMENTS AND REPAIRS TO SMH 346-041 | 179.00 | CL | |
| 201000479401 | N ROCHEBLAVE | ANDRY | () 03/10/2010 | () 05/05/2011 | SMAIN | MWH-ID. 7463-026<br>POINT REPAIR 73' TO 85' FROM SMH 445-043<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 25 | POINT REPAIR MADE 73' TO 85' FROM SMH 445-043 | 7,104.10 | CL | |
| 201000560501 | LIZARDI | N JOHNSON | () 03/20/2010 | () 03/15/2011 | SLEAD | MWH-ID. 7463-035<br>SERVICE POINT REPAIR 157' FROM SMH 444-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 157' FROM SMH 444-017 | 11,503.20 | CL | |
| 201000560401 | LIZARDI | N JOHNSON | () 03/20/2010 | () 03/17/2011 | SLEAD | MWH-ID. 7463-035<br>SERVICE POINT REPAIR 184' FROM SMH 444-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 184' FROM SMH 444-017 | 9,501.80 | CL | |
| 201000560301 | N MIRO | CHOCTAW | () 03/20/2010 | () 06/01/2011 | SLINE | MWH-ID. 7463-029<br>FULL LINING OF SMH 444-007 TO 444-005<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 444-007 TO 444-005 | 6,703.50 | CL | |
| 201000560201 | N MIRO | CHOCTAW | 03/20/2010 | 03/10/2011 | SLEAD | MWH-ID. 7463-029<br>SERVICE POINT REPAIR 154' FROM SMH 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 154' FROM SMH 444-027 | 7,953.60 | CL | |
| 201000560101 | ANDRY | N MIRO | 03/20/2010 | 08/19/2016 | SLINE | MWH-ID. 7463-027<br>FULL LINING OF SMH 445-061 TO 444-005<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 445-061 TO 444-005 | 9,113.00 | CL | |
| 201000560001 | ANDRY | N MIRO | () 03/20/2010 | () 04/26/2011 | SLEAD | MWH-ID. 7463-027<br>SERVICE POINT REPAIR 221' FROM SMH 445-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR 221' FROM SMH 445-061 | 5,702.10 | CL | |
| 201000559901 | ANDRY | N MIRO | () 03/20/2010 | () 04/26/2011 | SLEAD | MWH-ID. 7463-027<br>SERVICE POINT REPAIR 155' FROM SMH 445-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 155' FROM SMH 445-061 | 5,202.40 | CL | |
| 201000559801 | ANDRY | N MIRO | () 03/20/2010 | () 04/27/2011 | SLEAD | MWH-ID. 7463-027<br>SERVICE POINT REPAIR 92' FROM SMH 445-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 92' FROM SMH 445-061 | 5,201.00 | CL | |
| 201000559501 | N ROCHEBLAVE | ANDRY | () 03/20/2010 | () 05/09/2011 | SLEAD | MWH-ID. 7463-026<br>SERVICE POINT REPAIR 117' SMH 445-043<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 25 | SERVICE POINT REPAIR MADE 117' SMH 445-043 | 5,272.10 | CL | |
| 201000562401 | N ROMAN | JOURDAN RD | () 03/20/2010 | () 04/18/2011 | SMAIN | MWH-ID. 7463-040<br>POINT REPAIR 293' TO 316' FROM SMH 436-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 293' TO 316' FROM SMH 436-019 | 4,800.00 | CL | |
| 201000562301 | N ROMAN | JOURDAN RD | 03/20/2010 | 04/25/2011 | SMAIN | MWH-ID. 7463-040<br>POINT REPAIR 133' TO 203' FROM SMH 436-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 133' TO 203' FROM SMH 436-019 | 14,303.30 | CL | |
| 201000562201 | N ROMAN | JOURDAN RD | 03/20/2010 | 04/18/2011 | SMAIN | MWH-ID. 7463-040<br>POINT REPAIR 101' TO 113' FROM SMH 436-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 101' TO 113' FROM SMH 436-019 | 4,150.00 | CL | |
| 201000561901 | N PRIEUR | ANDRY | 03/20/2010 | () 04/01/2011 | SLINE | MWH-ID. 7463-037<br>FULL LINING OF SMH 444-027 TO 444-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | FULL LINING OF SMH 444-027 TO 444-024 | 10,235.50 | CL | |
| 201000561801 | N PRIEUR | ANDRY | () 03/20/2010 | () 03/29/2011 | SMAIN | MWH-ID. 7463-037<br>POINT REPAIR 201' TO 219' FROM SMH 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 201' TO 219' FROM SMH 444-027 | 10,602.60 | CL | |
| 201000561701 | N PRIEUR | ANDRY | () 03/20/2010 | () 02/28/2011 | SMAIN | MWH-ID. 7463-037<br>POINT REPAIR 301' TO 313' FROM SMH 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 301' TO 313' FROM SMH 444-027 COMPLETED | 5,202.50 | CL | |
| 201000561601 | N PRIEUR | ANDRY | () 03/20/2010 | () 04/01/2011 | SLEAD | MWH-ID. 7463-037<br>SERVICE POINT REPAIR 327' FROM SMH 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 327' FROM SMH 444-027 | 5,202.50 | CL | |
| 201000561501 | N PRIEUR | ANDRY | () 03/20/2010 | () 03/31/2011 | SLEAD | MWH-ID. 7463-037<br>SERVICE POINT REPAIR 182' FROM SMH 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 182' FROM SMH 444-027 | 5,202.50 | CL | |
| 201000561401 | LIZARDI | N PRIEUR | () 03/20/2010 | () 06/23/2011 | SLINE | MWH-ID. 7463-036<br>FULL LINING OF SMH 444-022 TO 444-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 444-022 TO 444-017 | 11,326.00 | CL | |
| 201000564401 | N PRIEUR | DESLONDE | () 03/20/2010 | () 10/28/2011 | SLINE | MWH-ID. 7463-051<br>FULL LINING OF SMH 437-022 TO 437-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | FULL LINING OF SMH 437-022 TO 437-021 COMPLETED | 7,129.00 | CL | |
| 201000564301 | N PRIEUR | DESLONDE | () 03/20/2010 | () 04/26/2011 | SMAIN | MWH-ID. 7463-051<br>POINT REPAIR 144' TO 176' FROM SMH 437-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 144' TO 176' FROM SMH 437-022 | 5,700.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201000564201 | N PRIEUR | DESLONDE | () 03/20/2010 | () 04/27/2011 | SMAIN | MWH-ID. 7463-051<br>POINT REPAIR 64' TO 88' FROM SMH 437-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 64' TO 88' FROM SMH 437-022 | 8,153.30 | CL | |
| 201000564101 | N DERBIGNY | JOURDAN RD | () 03/20/2010 | () 05/03/2011 | SMAIN | MWH-ID. 7463-048<br>POINT REPAIR 156' TO 192' FROM SMH 436-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 156' TO 192' FROM SMH 436-022 | 12,404.50 | CL | |
| 201000563901 | EGANIA | N DERBIGNY | () 03/20/2010 | () 05/31/2011 | SLINE | MWH-ID. 7463-044<br>FULL LINING OF SMH 443-023 TO 443-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 443-023 TO 443-022 | 9,276.50 | CL | |
| 201000563801 | EGANIA | N DERBIGNY | () 03/20/2010 | () 04/06/2011 | SMAIN | MWH-ID. 7463-044<br>POINT REPAIR 121' TO 150' FROM SMH 443-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 121' TO 150' FROM SMH 443-023 | 11,654.95 | CL | |
| 201000563701 | EGANIA | N DERBIGNY | 03/20/2010 | 04/07/2011 | SMAIN | MWH-ID. 7463-044<br>POINT REPAIR 73' TO 85' FROM SMH 443-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 73' TO 85' FROM SMH 443-023 | 6,203.20 | CL | |
| 201000563601 | EGANIA | N DERBIGNY | 03/20/2010 | 04/14/2011 | SMAIN | MWH-ID. 7463-044<br>POINT REPAIR 11' TO 23' FROM SMH 443-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 11' TO 23' FROM SMH 443-023 | 8,003.10 | CL | |
| 201000563501 | EGANIA | N DERBIGNY | 03/20/2010 | 04/04/2011 | SLEAD | MWH-ID. 7463-044<br>SERVICE POINT REPAIR 211' FROM SMH 443-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 211' FROM SMH 443-023 | 5,901.60 | CL | |
| 201000566101 | N DORGENOIS | DELERY | 03/20/2010 | 05/18/2011 | SMAIN | MWH-ID. 7463-059<br>POINT REPAIR 97' TO 127' FROM SMH 457-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 97' TO 127' FROM SMH 457-015 | 8,903.40 | CL | |
| 201000566001 | N DORGENOIS | DELERY | 03/20/2010 | 05/17/2011 | SLEAD | MWH-ID. 7463-059<br>SERVICE POINT REPAIR 50' FROM SMH 457-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED SERVICE POINT REPAIR 50' FROM SMH 457-015 | 5,701.75 | CL | |
| 201000565901 | N PRIEUR | DELERY | 03/20/2010 | 06/02/2011 | SLINE | MWH-ID. 7463-057<br>FULL LINING OF SMH 456-024 TO 456-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | FULL LINING OF SMH 456-024 TO 456-023 COMPLETED | 7,186.00 | CL | |
| 201000565801 | N PRIEUR | DELERY | 03/20/2010 | 05/10/2011 | SLEAD | MWH-ID. 7463-057<br>SERVICE POINT REPAIR 114' FROM SMH 456-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED SERVICE POINT REPAIR 114' FROM SMH 456-024 | 5,202.00 | CL | |
| 201000565701 | N PRIEUR | DELERY | 03/20/2010 | 05/11/2011 | SMAIN | MWH-ID. 7463-057<br>POINT REPAIR 70' TO 82' FROM SMH 456-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 70' TO 82' FROM SMH 456-024 | 3,700.00 | CL | |
| 201000565601 | N PRIEUR | DELERY | 03/20/2010 | 05/09/2011 | SLEAD | MWH-ID. 7463-057<br>SERVICE POINT REPAIR 172' FROM SMH 456-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED SERVICE POINT REPAIR 172' FROM SMH 456-024 | 5,201.40 | CL | |
| 201000565501 | N ROMAN | DELERY | 03/20/2010 | 06/02/2011 | SLINE | MWH-ID. 7463-056<br>FULL LINING OF SMH 455-072 TO 455-071<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED FULL LINING OF SMH 455-072 TO 455-071 | 8,159.00 | CL | |
| 201000565401 | N ROMAN | DELERY | 03/20/2010 | 05/26/2011 | SMAIN | MWH-ID. 7463-056<br>POINT REPAIR 132' TO 146' FROM SMH 455-072<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 132' TO 146' FROM SMH 455-072 | 6,702.80 | CL | |
| 201000565301 | N ROMAN | DELERY | () 03/20/2010 | () 05/23/2011 | SLEAD | MWH-ID. 7463-056<br>SERVICE POINT REPAIR 83' FROM SMH 455-072<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED SERVICE POINT REPAIR 83' FROM SMH 455-072 | 5,201.70 | CL | |
| 201200085601 | KENTUCKY | N ROMAN | () 01/10/2012 | () 08/20/2013 | SMAIN | MWH-ID. 7463-378<br>POINT REPAIR 273' TO 285' FROM SMH 417-042<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR 273' TO 285' FROM SMH 417-042 | 8,531.00 | CL | |
| 201200085501 | KENTUCKY | N ROMAN | () 01/10/2012 | () 08/21/2013 | SLEAD | MWH-ID. 7463-378<br>POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 417-042 | 8,351.00 | CL | |
| 201200085001 | N PRIEUR | LOUISA | 01/10/2012 | 02/26/2013 | SLINE | MWH-ID. 7463-377<br>FULL LINING FROM SMH 404-089 TO 385-017<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED FULL LINING FROM SMH 404-089 TO 385-017 | 6,580.00 | CL | |
| 201200084601 | N PRIEUR | LOUISA | 01/10/2012 | 01/24/2013 | SMAIN | MWH-ID. 7463-377<br>POINT REPAIR 199' TO 211' FROM SMH 404-089<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR 199' TO 211' FROM SMH 404-089 | 8,361.00 | CL | |
| 201200084201 | N PRIEUR | LOUISA | 01/10/2012 | 01/25/2013 | SLEAD | MWH-ID. 7463-377<br>POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 257' FROM SMH 404-089 | 8,361.00 | CL | |
| 201200084101 | N PRIEUR | LOUISA | 01/10/2012 | 01/23/2013 | SLEAD | MWH-ID. 7463-377<br>POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 182' FROM SMH 404-089 | 8,371.00 | CL | |
| 201200084001 | N PRIEUR | LOUISA | 01/10/2012 | 01/22/2013 | SLEAD | MWH-ID. 7463-377<br>POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | POINT REPAIR REPLACE SERVICE 150' FROM SMH 404-089 | 8,351.00 | CL | |
| 201200053601 | N PRIEUR | LOUISA | 01/06/2012 | 01/22/2013 | SLEAD | MWH-ID. 7463-377<br>POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 120' FROM SMH 404-089 | 8,196.00 | CL | |
| 201200053101 | ALVAR | N PRIEUR | 01/06/2012 | 10/03/2013 | SLINE | MWH-ID. 7463-376<br>FULL LINING FROM SMH 404-032 TO 404-030<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED FULL LINING FROM SMH 404-032 TO 404-030 | 8,680.00 | CL | |
| 201200053001 | ALVAR | N PRIEUR | 01/06/2012 | 07/09/2013 | SLEAD | MWH-ID. 7463-376<br>POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 93' FROM SMH 404-032 | 8,161.00 | CL | |
| 201200052901 | ALVAR | N PRIEUR | 01/06/2012 | 07/08/2013 | SLEAD | MWH-ID. 7463-376<br>POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 33' FROM SMH 404-032 | 8,171.00 | CL | |
| 201200052701 | ALVAR | N PRIEUR | 01/06/2012 | 07/03/2013 | SMAIN | MWH-ID. 7463-376<br>POINT REPAIR 0' - 12' FROM SMH 404-032<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 404-032 | 8,161.00 | CL | |
| 201200052601 | ALVAR | N PRIEUR | 01/06/2012 | 07/09/2013 | SLEAD | MWH-ID. 7463-376<br>POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 155' FROM SMH 404-032 | 8,346.00 | CL | |
| 201200052401 | ALVAR | N PRIEUR | 01/06/2012 | 07/11/2013 | SLEAD | MWH-ID. 7463-376<br>POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR REPLACE SERVICE 251' FROM SMH 404-032 | 8,351.00 | CL | |
| 201200025501 | N RAMPART | LAMANCHE | 01/05/2012 | 08/28/2013 | SLEAD | MWH-ID. 7463-365<br>POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR REPLACE SERVICE 116' FROM SMHA 447-023 | 9,156.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102089501 | ST FERDINAND | N ROMAN | 11/29/2011 | 06/04/2013 | SLEAD | MWH-ID. 7463-272<br>POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 200' FROM SMH 384-027 | 8,356.00 | CL | |
| 201102089401 | ST CLAUDE AV | MONTEGUT | 11/29/2011 | 07/12/2012 | SLINE | MWH-ID. 7463-271<br>FULL LINING OF SMH 383-029 TO 383-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | FULL LINING OF SMH 383-029 TO 383-028 COMPLETED | 18,601.00 | CL | |
| 201102089301 | ST CLAUDE AV | MONTEGUT | 11/29/2011 | 07/12/2012 | SLEAD | MWH-ID. 7463-271<br>POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 95' FROM SMH 383-029 COMPLETED | 6,790.00 | CL | |
| 201102089101 | MONTEGUT | MARAIS | 11/29/2011 | 12/01/2013 | SLINE | MWH-ID. 7463-269<br>FULL LINING OF SMH 383-023 TO 383-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 383-023 TO 383-019 | 9,832.00 | CL | |
| 201102089001 | MONTEGUT | MARAIS | 11/29/2011 | 01/03/2013 | SMAIN | MWH-ID. 7463-269<br>POINT REPAIR 198' TO216' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 198' TO216' FROM SMH 383-023 | 9,001.00 | CL | |
| 201102088901 | MONTEGUT | MARAIS | 11/29/2011 | 01/04/2013 | SMAIN | MWH-ID. 7463-269<br>POINT REPAIR 163' TO 175' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 163' TO 175' FROM SMH 383-023 | 8,206.00 | CL | |
| 201102088801 | MONTEGUT | MARAIS | 11/29/2011 | 01/05/2013 | SMAIN | MWH-ID. 7463-269<br>POINT REPAIR 132' TO 144' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 132' TO 144' FROM SMH 383-023 | 8,161.00 | CL | |
| 201102088701 | MONTEGUT | MARAIS | 11/29/2011 | 12/26/2012 | SLEAD | MWH-ID. 7463-269<br>POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 334' FROM SMH 383-023 | 8,231.00 | CL | |
| 201102088601 | MONTEGUT | MARAIS | 11/29/2011 | 12/27/2012 | SLEAD | MWH-ID. 7463-269<br>POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 304' FROM SMH 383-023 | 8,236.00 | CL | |
| 201102088501 | MONTEGUT | MARAIS | 11/29/2011 | 12/28/2012 | SLEAD | MWH-ID. 7463-269<br>POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 383-023 | 8,221.00 | CL | |
| 201102088401 | URQUHART | PRESS | 11/29/2011 | 12/23/2016 | SLINE | MWH-ID. 7463-268<br>FULL LINING OF SMH 383-020 TO 383-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 383-020 TO 383-019 | 5,945.00 | CL | |
| 201102088101 | FELICIANA | ST CLAUDE AV | 11/29/2011 | 02/19/2013 | SLINE | MWH-ID. 7463-267<br>FULL LINING OF SMH 383-017 TO 383-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 383-017 TO 383-015 | 5,779.00 | CL | |
| 201102088001 | FELICIANA | ST CLAUDE AV | 11/29/2011 | 12/21/2012 | SLEAD | MWH-ID. 7463-267<br>POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 149' TO 161' FROM SMH 383-017 | 8,261.00 | CL | |
| 201102087901 | FELICIANA | ST CLAUDE AV | 11/29/2011 | 12/20/2012 | SLEAD | MWH-ID. 7463-267<br>POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 96' FROM SMH 383-017 | 8,231.00 | CL | |
| 201102087801 | FELICIANA | ST CLAUDE AV | 11/29/2011 | 12/19/2012 | SLEAD | MWH-ID. 7463-267<br>POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 35' FROM SMH 383-017 | 8,231.00 | CL | |
| 201102087701 | BURGUNDY | LOUISA | 11/29/2011 | 02/28/2013 | SLINE | MWH-ID. 7463-266<br>FULL LINING OF SMH 382-041 TO 401-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 382-041 TO 401-012 | 7,329.00 | CL | |
| 201102087601 | BURGUNDY | LOUISA | 11/29/2011 | 01/02/2013 | SLEAD | MWH-ID. 7463-266<br>POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 124' FROM SMH 382-041 | 8,171.00 | CL | |
| 201102087501 | BURGUNDY | LOUISA | 11/29/2011 | 12/27/2012 | SLEAD | MWH-ID. 7463-266<br>POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 64' FROM SMH 382-041 | 8,181.00 | CL | |
| 201102087401 | BURGUNDY | LOUISA | 11/29/2011 | 12/27/2012 | SLEAD | MWH-ID. 7463-266<br>POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 382-041 | 8,171.00 | CL | |
| 201102087101 | FELICIANA | MARAIS | 11/29/2011 | 03/12/2013 | SMAIN | MWH-ID. 7463-264<br>REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-013 | 55,620.00 | CL | |
| 201102086901 | ST CLAUDE AV | CLOUET | 11/29/2011 | 06/06/2012 | SMAIN | MWH-ID. 7463-263<br>REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACE PIPE FOR SEWER LINE SEGMENT 383-008 TO 383-007 COMPLETED | 53,360.00 | CL | |
| 201102086801 | N CLAIBORNE AV | FELICIANA | 11/29/2011 | 05/02/2013 | SMAIN | MWH-ID. 7463-262<br>REPLACE PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 384-056 TO 384-055 | 18,070.00 | CL | |
| 201102086701 | PORT | N CLAIBORNE AV | 11/29/2011 | 04/12/2013 | SMAIN | MWH-ID. 7463-261<br>REPLACE PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 384-026 TO 384-024 | 51,765.00 | CL | |
| 201102086601 | N ROBERTSON | FRANKLIN AV | 11/29/2011 | 09/05/2012 | SLINE | MWH-ID. 7463-260<br>FULL LINING OF SMH 384-025 TO 384-064<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 384-025 TO 384-064 | 18,091.00 | CL | |
| 201102086501 | N ROBERTSON | FRANKLIN AV | 11/29/2011 | 09/05/2012 | SMAIN | MWH-ID. 7463-260<br>POINT REPAIR 205' TO 241' FROM SMH 384-025<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR 205' TO 241' FROM SMH 384-025 COMPLETED | 9,690.00 | CL | |
| 201102086401 | N ROBERTSON | FRANKLIN AV | 11/29/2011 | 09/05/2012 | SMAIN | MWH-ID. 7463-260<br>POINT REPAIR 113' TO 125' FROM SMH 384-025<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR 113' TO 125' FROM SMH 384-025 COMPLETED | 6,890.00 | CL | |
| 201102086301 | N ROBERTSON | FRANKLIN AV | 11/29/2011 | 09/05/2012 | SLEAD | MWH-ID. 7463-260<br>POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 153' FROM SMH 384-025 COMPLETED | 6,800.00 | CL | |
| 201102086201 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 02/20/2013 | SLINE | MWH-ID. 7463-259<br>FULL LINING OF SMH 384-020 TO 384-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 384-020 TO 384-014 | 9,031.00 | CL | |
| 201102086101 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/13/2012 | SMAIN | MWH-ID. 7463-259<br>POINT REPAIR 314' TO 326' FROM SMH 384-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 314' TO 326' FROM SMH 384-020 | 8,161.00 | CL | |
| 201102086001 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/12/2012 | SMAIN | MWH-ID. 7463-259<br>POINT REPAIR 152' TO 164' FROM SMH 384-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 152' TO 164' FROM SMH 384-020 | 8,206.00 | CL | |
| 201102085901 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/11/2012 | SMAIN | MWH-ID. 7463-259<br>POINT REPAIR 58' TO 70' FROM SMH 384-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 58' TO 70' FROM SMH 384-020 | 8,266.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102085801 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/11/2012 | SMAIN | MWH-ID. 7463-259<br>POINT REPAIR 0' TO 12' FROM SMH 384-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 384-020 | 8,161.00 | CL | |
| 201102085701 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 10/01/2013 | SLINE | MWH-ID. 7463-258<br>FULL LINING OF SMH 384-017 TO 384-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 384-017 TO 384-015 | 8,730.00 | CL | |
| 201102085501 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/17/2012 | SMAIN | MWH-ID. 7463-258<br>POINT REPAIR 146' TO 162' FROM SMH 384-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 146' TO 162' FROM SMH 384-017 | 8,171.00 | CL | |
| 201102085401 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/14/2012 | SMAIN | MWH-ID. 7463-258<br>POINT REPAIR 0' TO 12 FROM SMH 384-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' TO 12 FROM SMH 384-017 | 8,161.00 | CL | |
| 201102085301 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/18/2012 | SLEAD | MWH-ID. 7463-258<br>POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 314' FROM SMH 384-017 | 8,161.00 | CL | |
| 201102085201 | ST FERDINAND | N CLAIBORNE AV | 11/29/2011 | 12/17/2012 | SLEAD | MWH-ID. 7463-258<br>POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 384-017 | 8,161.00 | CL | |
| 201102085101 | N ROBERTSON | ST FERDINAND | 11/29/2011 | 11/08/2012 | SLINE | MWH-ID. 7463-257<br>FULL LINING OF SMH 384-016 TO 384-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 384-016 TO 384-015 | 17,178.00 | CL | |
| 201102085001 | N ROBERTSON | ST FERDINAND | 11/29/2011 | 08/22/2012 | SMAIN | MWH-ID. 7463-257<br>POINT REPAIR 20' TP 32' FROM SMH 384-016<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR 20' TP 32' FROM SMH 384-016 COMPLETED | 6,230.00 | CL | |
| 201102084901 | N ROBERTSON | ST FERDINAND | 11/29/2011 | 08/22/2012 | SLEAD | MWH-ID. 7463-257<br>POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 161' FROM SMH 384-016 COMPLETED | 6,830.00 | CL | |
| 201102084801 | N ROBERTSON | ST FERDINAND | 11/29/2011 | 08/22/2012 | SLEAD | MWH-ID. 7463-257<br>POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 109' FROM SMH 384-016 COMPLETED | 6,830.00 | CL | |
| 201102084701 | N ROBERTSON | ST FERDINAND | 11/29/2011 | 08/22/2012 | SLEAD | MWH-ID. 7463-257<br>POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 58' FROM SMH 384-016 COMPLETED | 6,400.00 | CL | |
| 201102084601 | ST FERDINAND | N ROBERTSON | 11/29/2011 | 07/12/2012 | SLINE | MWH-ID. 7463-256<br>FULL LINING OF SMH 384-014 TO 384-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | FULL LINING OF SMH 384-014 TO 384-011 COMPLETED | 3,975.00 | CL | |
| 201102084501 | ST FERDINAND | N ROBERTSON | 11/29/2011 | 01/19/2013 | SMAIN | MWH-ID. 7463-255<br>REPLACE PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 384-011 TO 383-032 | 61,350.00 | CL | |
| 201102084401 | N CLAIBORNE AV | PORT | 11/29/2011 | 03/06/2013 | SMAIN | MWH-ID. 7463-254<br>REPLACE PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 384-010 TO 384-009 | 17,206.99 | CL | |
| 201102084301 | ST CLAUDE AV | FELICIANA | () 11/29/2011 | () 12/30/2012 | SMAIN | MWH-ID. 7463-253<br>REPLACE PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 383-058 TO 383-056 | 53,268.00 | CL | |
| 201102084201 | ST FERDINAND | MARAIS | 11/29/2011 | 11/30/2012 | SMAIN | MWH-ID. 7463-252<br>REPLACE PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 383-045 TO 383-033 | 55,130.00 | CL | |
| 201102084101 | MONTEGUT | ST CLAUDE AV | 11/29/2011 | 11/12/2013 | SMAIN | MWH-ID. 7463-251<br>REPLACE PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 383-026 TO 383-023 | 38,740.00 | CL | |
| 201102084001 | MARAIS | FELICIANA | 11/29/2011 | 01/24/2013 | SMAIN | MWH-ID. 7463-250<br>REPLACE PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR SEWER LINE SEGMENT 383-015 TO 383-006 | 39,685.00 | CL | |
| 201102083901 | URQUHART | FELICIANA | 11/29/2011 | 02/19/2013 | SLINE | MWH-ID. 7463-249<br>FULL LINING OF SMH 383-013 TO 383-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 383-013 TO 383-004 | 7,056.00 | CL | |
| 201102083801 | URQUHART | FELICIANA | 11/29/2011 | 12/18/2012 | SMAIN | MWH-ID. 7463-249<br>POINT REPAIR 200' TO 212' FROM SMH 383-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 200' TO 212' FROM SMH 383-013 | 8,299.75 | CL | |
| 201102083701 | URQUHART | FELICIANA | 11/29/2011 | 12/13/2012 | SMAIN | MWH-ID. 7463-249<br>POINT REPAIR 107' TO 125' FROM SMH 383-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 107' TO 125' FROM SMH 383-013 | 8,381.00 | CL | |
| 201102083601 | URQUHART | FELICIANA | 11/29/2011 | 12/17/2012 | SLEAD | MWH-ID. 7463-249<br>POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 146' FROM SMH 383-013 | 8,246.00 | CL | |
| 201102083501 | ST CLAUDE AV | MONTEGUT | 11/29/2011 | 12/19/2012 | SMAIN | MWH-ID. 7463-248<br>REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACE PIPE FOR LINE SEGMENT 383-011 TO 383-010 | 50,570.00 | CL | |
| 201102083401 | CLOUET | MARAIS | 11/29/2011 | 11/12/2013 | SMAIN | MWH-ID. 7463-247<br>REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACE PIPE FOR LINE SEGMENT 383-006 TO 383-004 | 55,737.00 | CL | |
| 201102082901 | MARAIS | FRANKLIN AV | 11/29/2011 | 11/17/2012 | SMAIN | MWH-ID. 7463-243<br>REPLACE PIPE FOR LINE SEGMENT 363-027 TO 383-043<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 363-027 TO 383-043 | 40,814.00 | CL | |
| 201102082701 | FRANKLIN AV | ST CLAUDE AV | 11/29/2011 | 10/15/2012 | SLEAD | MWH-ID. 7463-242<br>POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 142' FROM SMH 363-038 COMPLETED | 6,200.00 | CL | |
| 201102082601 | FRANKLIN AV | ST CLAUDE AV | 11/29/2011 | 10/15/2012 | SLEAD | MWH-ID. 7463-242<br>POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 29' FROM SMH 363-038 COMPLETED | 6,200.00 | CL | |
| 201102082501 | FRANKLIN AV | ST CLAUDE AV | 11/29/2011 | 10/15/2012 | SLEAD | MWH-ID. 7463-242<br>POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 7' FROM SMH 363-038 COMPLETED | 6,200.00 | CL | |
| 201102082401 | FORSTALL | N ROBERTSON | 11/29/2011 | 03/08/2012 | SLEAD | MWH-ID. 7463-241<br>POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 337' FROM SMH 443-008 | 6,965.00 | CL | |
| 201102082301 | FORSTALL | N ROBERTSON | () 11/29/2011 | () 03/07/2012 | SLEAD | MWH-ID. 7463-241<br>POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 295' FROM SMH 443-008 COMPLETED | 7,475.00 | CL | |
| 201102082201 | GORDON | MARAIS | 11/29/2011 | 04/16/2012 | SLEAD | MWH-ID. 7463-240<br>POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 275' FROM SMH 454-004 | 7,980.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102082101 | GORDON | MARAIS | 11/29/2011 | 04/12/2012 | SLEAD | MWH-ID. 7463-240<br>POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 196' FROM SMH 454-004 | 7,370.00 | CL | |
| 201102082001 | GORDON | MARAIS | 11/29/2011 | 05/17/2012 | SLINE | MWH-ID. 7463-240<br>FULL LINING OF SMH 454-004 TO 454-002<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 454-004 TO 454-002 | 29,411.00 | CL | |
| 201102081901 | FORSTALL | MARAIS | 11/29/2011 | 03/29/2012 | SLINE | MWH-ID. 7463-239<br>FULL LINING OF SMH 442-026 TO 442-025<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | FULL LINING OF SMH 442-026 TO 442-025 COMPLETED | 18,544.00 | CL | |
| 201102081801 | FORSTALL | MARAIS | 11/29/2011 | 03/06/2012 | SLEAD | MWH-ID. 7463-239<br>POINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETEDPOINT REPAIR REPLACE SERVICE 117' FROM SMH 442-026 | 6,950.00 | CL | |
| 201102081701 | FORSTALL | MARAIS | 11/29/2011 | 03/06/2012 | SMAIN | MWH-ID. 7463-239<br>POINT REPAIR 191' TO 213' FROM SMH 442-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 191' TO 213' FROM SMH 442-026 | 7,520.00 | CL | |
| 201102081601 | ANDRY | N CLAIBORNE AV | 11/29/2011 | 05/31/2012 | SLINE | MWH-ID. 7463-238<br>FULL LINING OF SMH 443-047 TO 443-044<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 443-047 TO 443-044 | 18,607.00 | CL | |
| 201102081501 | ANDRY | N CLAIBORNE AV | 11/29/2011 | 03/07/2012 | SLEAD | MWH-ID. 7463-238<br>POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 38' FROM SMH 443-047 | 6,200.00 | CL | |
| 201102081401 | JOURDAN AV | N CLAIBORNE AV | 11/29/2011 | 05/18/2012 | SLINE | MWH-ID. 7463-237<br>FULL LINING OF SMH 436-003 TO 436-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 436-003 TO 436-001 | 18,455.00 | CL | |
| 201102081301 | JOURDAN AV | N CLAIBORNE AV | 11/29/2011 | 04/09/2012 | SLEAD | MWH-ID. 7463-237<br>POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 126' FROM SMH 463-003 | 6,440.00 | CL | |
| 201102081101 | JOURDAN AV | N CLAIBORNE AV | 11/29/2011 | 04/09/2012 | SLEAD | MWH-ID. 7463-237<br>POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 91' FROM SMH 463-003 | 6,810.00 | CL | |
| 201102081001 | JOURDAN AV | N CLAIBORNE AV | 11/29/2011 | 04/10/2012 | SLEAD | MWH-ID. 7463-237<br>POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 36' FROM SMH 463-003 | 6,380.00 | CL | |
| 201400594301 | ST CLAUDE AV | ALABO | 03/20/2014 | 04/02/2015 | SLINE | MWH-ID. 7463-879 FULL LINING OF PIPE FROM SMH 454-011 TO 454-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED FULL LINING OF PIPE FROM SMH 454-011 TO 454-010 | 8,904.00 | CL | |
| 201400594201 | ST CLAUDE AV | ALABO | 03/20/2014 | 03/24/2015 | SMAIN | MWH-ID. 7463-879 POINT REPAIR 201' TO 219' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 201' TO 219' FROM SMH 454-011 | 4,500.00 | CL | |
| 201400594101 | ST CLAUDE AV | ALABO | 03/20/2014 | 03/12/2015 | SLEAD | MWH-ID. 7463-879 SERVICE POINT REPAIR 117' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED SERVICE POINT REPAIR 117' FROM SMH 454-011 | | CL | |
| 201400594001 | ST CLAUDE AV | ALABO | 03/20/2014 | 03/10/2015 | SLEAD | MWH-ID. 7463-879 SERVICE POINT REPAIR 29' FROM SMH 454-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED SERVICE POINT REPAIR 29' FROM SMH 454-011 | 4,500.00 | CL | |
| 201400212101 | BURGUNDY | GORDON | 01/24/2014 | 04/23/2015 | SMAIN | MWH-ID. 7463-847 POINT REPAIR 137' TO 172' FROM SMH 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 137' TO 172' FROM SMH 453-004 | 8,960.00 | CL | |
| 201400212001 | REYNES | ST CLAUDE AV | 01/24/2014 | 09/25/2014 | SMAIN | MWH-ID. 7463-846 REPLACE PIPE FROM SMH 442-079 TO 441-050 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | REPLACED PIPE FROM SMH 442-079 TO 441-050 | 75,767.00 | CL | |
| 201400211801 | LOUISA | CHARTRES | 01/24/2014 | 03/19/2015 | SMAIN | MWH-ID. 7463-844 POINT REPAIR 68' TO 80' FROM SMH 400-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 68' TO 80' FROM SMH 400-015 | 4,500.00 | CL | |
| 201400211701 | LOUISA | CHARTRES | 01/24/2014 | 04/29/2015 | SLINE | MWH-ID. 7463-844 FULL LINING OF PIPE FROM SMH 400-015 TO 400-014 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED FULL LINING OF PIPE FROM SMH 400-015 TO 400-014 | 5,616.00 | CL | |
| 201400211601 | LOUISA | CHARTRES | 01/24/2014 | 03/19/2015 | SLEAD | MWH-ID. 7463-844 SERVICE POINT REPAIR 24' FROM SMH 400-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED SERVICE POINT REPAIR 24' FROM SMH 400-015 | 4,810.00 | CL | |
| 201400209701 | BURGUNDY | GORDON | 01/24/2014 | 04/23/2015 | SLINE | MWH-ID. 7463-847 FULL LINING OF PIPE FROM SMH 453-004 TO 453-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED FULL LINING OF SMH 444-053 TO 444-052 | 5,549.00 | CL | |
| 201400209601 | ANDRY | ST CLAUDE AV | 01/24/2014 | 06/29/2015 | SMAIN | MWH-ID. 7463-845 POINT REPAIR 91' TO 113' FROM SMH 442-041 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 91' TO 113' FROM SMH 442-041 | 11,440.00 | CL | |
| 201400097801 | N TONTI | SPAIN | 01/14/2014 | 03/31/2016 | SMAIN | MWH-ID. 7463-836 REPLACE PIPE FROM SMH 347-019 TO 347-010 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | REPLACED PIPE FROM SMH 347-019 TO 347-010 | 60,840.00 | CL | |
| 201400097701 | N ROCHEBLAVE | SPAIN | 01/14/2014 | 06/22/2016 | SMAIN | MWH-ID. 7463-837 POINT REPAIR 62' TO 74' FROM SMH 347-025 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | CANCEL WORK ORDER PER MWH<br>POINT REPAIR 62' TO 74' FROM SMH 347-025 COMPLETED | 8,092.00 | CL | |
| 201400097601 | N ROCHEBLAVE | SPAIN | 01/14/2014 | 06/24/2016 | SMAIN | MWH-ID. 7463-837 POINT REPAIR 7' TO 19' FROM SMH 347-025 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | POINT REPAIR 7' TO 19' FROM SMH 347-025 | 7,100.00 | CL | |
| 201305191701 | ARTS | N GALVEZ | 12/18/2013 | 07/25/2016 | SMAIN | MWH-ID. 7463-820 POINT REPAIR 7' TO 19' FROM SMH 346-022 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | POINT REPAIR WAS DONE UNDER DPW PROJECT 2000-03D N.GALVEZ(ELYSIAN TO ALMONASTER PER MARK JOHNSON | | CL | |
| 201304192301 | LAUSSAT PL | CLOUET | 08/23/2013 | 04/04/2013 | SMAIN | MWH-ID. 7463-326<br>POINT REPAIR 365' TO 377' FROM SMH 387-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 365' TO 377' FROM SMH 387-029 | 8,226.00 | CL | |
| 201304191901 | LAUSSAT PL | CLOUET | 08/23/2013 | 04/04/2013 | SMAIN | MWH-ID. 7463-326<br>POINT REPAIR 493' TO 505' FROM SMH 387-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 493' TO 505' FROM SMH 387-029 | 8,161.00 | CL | |
| 201201570301 | FRANCE | LAW | 06/27/2012 | 09/19/2012 | SLEAD | MWH-ID. 7463-688<br>SERVICE POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011<br>ESSA2-BASIN6-NINTH WARD-STATION 16 | POINT REPAIR REPLACE SERVICE 84' FROM SMH 418-011 COMPLETED | 6,275.00 | CL | |
| 201201570201 | FRANCE | LAW | 06/27/2012 | 09/19/2012 | SLEAD | MWH-ID. 7463-688<br>SERVICE POINT REPAIRS REPLACE SERVICE 53' FROMMSMH 418-011<br>ESSA 2-BASIN 6-NINTH WARD-STATION 16 | POINT REPAIRS REPLACE SERVICE 53' FROMMSMH 418-011 COMPLETED | 6,260.00 | CL | |
| 201201570101 | FRANCE | LAW | 06/27/2012 | 01/24/2013 | SLINE | MWH-ID. 7463-688<br>FULL LINING FROM SMH 418-011 TO SMH 418-010<br>ESSA 2-BASIN 6-NINTH WARD-STATION 16 | COMPLETED FULL LINING FROM SMH 418-011 TO SMH 418-010 | 15,827.00 | CL | |
| 201201566001 | N GALVEZ | KENTUCKY | 06/27/2012 | 01/31/2013 | SMAIN | MWH-ID. 7463-687<br>REPLACE PIPE FOR LINE SEGMENT 417-015 TO 417-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE FOR LINE SEGMENT 417-015 TO 417-014 | 66,114.00 | CL | |
| 201201266701 | ANDRY | ST CLAUDE AV | 05/17/2012 | 03/27/2012 | SMAIN | MWH-ID. 7463-215<br>POINT REPAIR 250' TO 262' FROM SMH 442-036<br>ESSA 2-BASIN 2-NINTHWARD-STATION B | MWH-ID.7463-215<br>POINT REPAIR 250' TO 262' FROM SMH 442-036<br>ESSA2-BASIN 6-NINTH WARD-STATION B | 6,400.00 | CL | |
| 201201266401 | ANDRY | ST CLAUDE AV | 05/17/2012 | 03/26/2012 | SMAIN | MWH-ID. 7463-215<br>POINT REPAIR 0'TO 12' FROM SMH 442-036<br>ESSA 2-BASIN 2-NINTHWARD-STATION B | MWH-ID.7463-215<br>POINT REPAIR 0'TO 12' FROM SMH 442-036<br>ESSA2-BASIN 6-NINTH WARD-STATION B | 6,800.00 | CL | |
| 201201266101 | ANDRY | N CLAIBORNE AV | 05/17/2012 | 03/28/2012 | SMAIN | MWH-ID. 7463-238<br>POINT REPAIR 238' TO 250' FROM SMH 443-047<br>ESSA 2-BASIN 2-NINTHWARD-STATION B | POINT REPAIR 238' TO 250' FROM SMH 443-047 COMPLETED | 6,200.00 | CL | |
| 201201264901 | ANDRY | N CLAIBORNE AV | 05/17/2012 | 04/02/2012 | SMAIN | MWH-ID. 7463-238<br>POINT REPAIR 97' TO 109' FROM SMH 443-047<br>ESSA 2-BASIN 2-NINTHWARD-STATION B | POINT REPAIR 97' TO 109' FROM SMH 443-047 COMPLETED | 6,530.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201201233701 | ST FERDINAND | N ROBERTSON | 05/12/2012 | 07/11/2012 | SMAIN | MWH-ID. 7463-256<br>POINT REPAIR 44' TO 53' FROM SMH 384-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 44' TO 53' FROM SMH 384-014 | 6,400.00 | CL | |
| 201200866801 | EGANIA | URQUHART | 03/15/2012 | 03/28/2012 | SMAIN | MWH-ID. 7463-213<br>POINT REPAIR 12' TO 24' FROM SMH 442-029<br>ESSA 2 - BASIN 6 - NINTHWARD - STATION B | POINT REPAIR 12' TO 24' FROM SMH 442-029 COMPLETED | 6,200.00 | CL | |
| 201200381501 | ALVAR | N ROMAN | 02/15/2012 | 07/10/2013 | SMAIN | MWH-ID. 7463-685<br>POINT REPAIR 358' - 370' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 358' - 370' FROM SMH 403-014 | 8,356.00 | CL | |
| 201200381401 | FELICIANA | N GALVEZ | 02/15/2012 | 08/14/2013 | SLINE | MWH-ID. 7463-684<br>FULL LINING OF SMH 385-018 TO 385-006<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 385-018 TO 385-006 | 2,688.00 | CL | |
| 201200377601 | LAW | LOUISA | 02/14/2012 | 02/20/2013 | SLINE | MWH-ID. 7463-676<br>FULL LINING OF SMH 386-021 TO 386-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 386-021 TO 386-020 | 6,586.00 | CL | |
| 201200377501 | LAW | LOUISA | 02/14/2012 | 01/16/2013 | SLEAD | MWH-ID. 7463-676<br>SERVICE POINT REPAIR 243' FROM SMH 386-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 243' FROM SMH 386-021 | 8,228.50 | CL | |
| 201200377401 | LAW | LOUISA | 02/14/2012 | 01/11/2013 | SLEAD | MWH-ID. 7463-676<br>SERVICE POINT REPAIR 189' FROM SMH 386-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 189' FROM SMH 386-021 | 8,286.00 | CL | |
| 201200377301 | LAW | LOUISA | 02/14/2012 | 01/10/2013 | SLEAD | MWH-ID. 7463-676<br>SERVICE POINT REPAIR 94' FROM SMH 386-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 94' FROM SMH 386-021 | 8,186.00 | CL | |
| 201200377201 | LAW | LOUISA | 02/14/2012 | 01/09/2013 | SLEAD | MWH-ID. 7463-676<br>SERVICE POINT REPAIR 63' FROM SMH 386-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 63' FROM SMH 386-021 | | CL | |
| 201200377101 | LAW | LOUISA | 02/14/2012 | 01/08/2013 | SMAIN | MWH-ID. 7463-676<br>POINT REPAIR 0' - 36' FROM SMH 386-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 0' - 36' FROM SMH 386-021 | 12,896.00 | CL | |
| 201200371101 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 11/08/2013 | SLINE | MWH-ID. 7463-656<br>FULL LINING OF SMH 416-003 TO 416-002<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 416-003 TO 416-002 | 9,764.00 | CL | |
| 201200371001 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 07/29/2013 | SLEAD | MWH-ID. 7463-656<br>SERVICE POINT REPAIR 261' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 261' FROM 416-003 | 8,306.00 | CL | |
| 201200370901 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 07/29/2013 | SLEAD | MWH-ID. 7463-656<br>SERVICE POINT REPAIR 230' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 230' FROM 416-003 | 9,481.00 | CL | |
| 201200370801 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 07/25/2013 | SLEAD | MWH-ID. 7463-656<br>SERVICE POINT REPAIR 171' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 171' FROM 416-003 | 8,221.00 | CL | |
| 201200370701 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 07/24/2013 | SLEAD | MWH-ID. 7463-656<br>SERVICE POINT REPAIR 140' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 140' FROM 416-003 | 8,231.00 | CL | |
| 201200370601 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 07/23/2013 | SLEAD | MWH-ID. 7463-656<br>SERVICE POINT REPAIR 110' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 110' FROM 416-003 | 8,221.00 | CL | |
| 201200370501 | BARTHOLOMEW | N CLAIBORNE AV | 02/14/2012 | 07/31/2013 | SMAIN | MWH-ID. 7463-656<br>POINT REPAIR 292' - 319 FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 292' - 319 FROM 416-003 | 12,273.50 | CL | |
| 201200370401 | N PRIEUR | ST FERDINAND | 02/14/2012 | 09/27/2013 | SLINE | MWH-ID. 7463-655<br>FULL LINING OF SMH 385-054 TO 385-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 385-054 TO 385-053 | 6,682.00 | CL | |
| 201200370301 | N PRIEUR | ST FERDINAND | 02/14/2012 | 06/17/2013 | SLEAD | MWH-ID. 7463-655<br>SERVICE POINT REPAIR 143' FROM 385-054<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 143' FROM 385-054 | 8,421.00 | CL | |
| 201200370201 | N PRIEUR | ST FERDINAND | 02/14/2012 | 06/14/2013 | SLEAD | MWH-ID. 7463-655<br>SERVICE POINT REPAIR 118' FROM 385-054<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 118' FROM 385-054 | 8,531.00 | CL | |
| 201200370101 | MONTEGUT | N JOHNSON | 02/14/2012 | 05/23/2013 | SLINE | MWH-ID. 7463-654<br>FULL LINING OF 385-031 TO 385-030<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF 385-031 TO 385-030 | 9,784.00 | CL | |
| 201200370001 | MONTEGUT | N JOHNSON | 02/14/2012 | 02/23/2016 | SLEAD | MWH-ID. 7463-654<br>SERVICE REPAIR VIA LINING 237' FROM 385-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE REPAIR VIA LINING 237' FROM 385-031 | | CL | |
| 201200369901 | MONTEGUT | N JOHNSON | 02/14/2012 | 04/05/2016 | SMAIN | MWH-ID. 7463-654<br>POINT REPAIR VIA LINING 206' FROM 385-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR VIA LINING 206' FROM 385-031 | 4,500.00 | CL | |
| 201200369801 | MONTEGUT | N JOHNSON | 02/14/2012 | 01/21/2013 | SLEAD | MWH-ID. 7463-654<br>SERVICE POINT REPAIR 144' FROM 385-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 144' FROM 385-031 | 8,246.00 | CL | |
| 201200369701 | MONTEGUT | N JOHNSON | 02/14/2012 | 01/18/2013 | SLEAD | MWH-ID. 7463-654<br>SERVICE POINT REPAIR 102' FROM 385-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 102' FROM 385-031 | 8,596.00 | CL | |
| 201200369601 | MONTEGUT | N JOHNSON | 02/14/2012 | 01/18/2013 | SMAIN | MWH-ID. 7463-654<br>POINT REPAIR 12' - 24' FROM 385-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 12' - 24' FROM 385-031 | 8,161.00 | CL | |
| 201200369501 | FELICIANA | N CLAIBORNE AV | 02/14/2012 | 02/27/2013 | SLINE | MWH-ID. 7463-653<br>FULL LINING OF SMH 384-040 TO 384-037<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 384-040 TO 384-037 | 8,662.00 | CL | |
| 201200369401 | FELICIANA | N CLAIBORNE AV | 02/14/2012 | 11/04/2013 | SLEAD | MWH-ID. 7463-653<br>SERVICE REPAIR VIA LINING 160' FROM 384-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE REPAIR VIA LINING 160' FROM 384-040 | 5,000.00 | CL | |
| 201200369301 | FELICIANA | N CLAIBORNE AV | 02/14/2012 | 01/28/2013 | SLEAD | MWH-ID. 7463-653<br>SERVICE POINT REPAIR 249' FROM 384-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 249' FROM 384-040 | 8,161.00 | CL | |
| 201200369101 | FELICIANA | N CLAIBORNE AV | 02/14/2012 | 01/24/2013 | SLEAD | MWH-ID. 7463-653<br>SERVICE POINT REPAIR 97' FROM 384-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 97' FROM 384-040 | 8,246.00 | CL | |
| 201200369001 | FELICIANA | N CLAIBORNE AV | 02/14/2012 | 01/23/2013 | SLEAD | MWH-ID. 7463-653<br>SERVICE POINT REPAIR 37' FROM 384-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 37' FROM 384-040 | 8,226.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200368901 | FELICIANA | N CLAIBORNE AV | 02/14/2012 | 01/25/2013 | SMAIN | MWH-ID. 7463-653<br>POINT REPAIR 213' - 225' FROM 384-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 213' - 225' FROM 384-040 | 8,226.00 | CL | |
| 201200368701 | FELICIANA | N DERBIGNY | 02/14/2012 | 06/05/2013 | SMAIN | MWH-ID. 7463-652<br>REPLACE PIPE FROM 384-037 TO 384-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE FROM 384-037 TO 384-033 | 55,615.00 | CL | |
| 201200365101 | TRICOU | ALHAMBRA | 02/14/2012 | 09/30/2013 | SLINE | MWH-ID. 7463-642<br>FULL LINING OF FROM 452-024 TO452-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF FROM 452-024 TO452-023 | 8,210.00 | CL | |
| 201200365001 | TRICOU | ALHAMBRA | 02/14/2012 | 09/06/2013 | SLEAD | MWH-ID. 7463-642<br>SERVICE POINT REPAIR 230' FROM 452-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | SERVICE POINT REPAIR 230' FROM 452-024 | 8,451.00 | CL | |
| 201200364901 | TRICOU | ALHAMBRA | 02/14/2012 | 09/03/2013 | SLEAD | MWH-ID. 7463-642<br>SERVICE POINT REPAIR 137' FROM 452-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED SERVICE POINT REPAIR 137' FROM 452-024 | 8,476.00 | CL | |
| 201200364801 | TRICOU | ALHAMBRA | 02/14/2012 | 09/09/2013 | SMAIN | MWH-ID. 7463-642<br>POINT REPAIR 251' - 279' FROM 452-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 251' - 279' FROM 452-024 | 11,411.00 | CL | |
| 201200364701 | TRICOU | ALHAMBRA | 02/14/2012 | 09/06/2013 | SMAIN | MWH-ID. 7463-642<br>POINT REPAIR 196' - 208' FROM 452-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 196' - 208' FROM 452-024 | 8,161.00 | CL | |
| 201200364601 | TRICOU | ALHAMBRA | 02/14/2012 | 09/04/2013 | SMAIN | MWH-ID. 7463-642<br>POINT REPAIR 161' - 173' FROM 452-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 161' - 173' FROM 452-024 | 8,631.00 | CL | |
| 201200364501 | TRICOU | ALHAMBRA | 02/14/2012 | 09/03/2013 | SMAIN | MWH-ID. 7463-642<br>POINT REPAIR 43' - 55' FROM 452-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 43' - 55' FROM 452-024 | 8,336.00 | CL | |
| 201200364401 | DOUGLAS | ST MAURICE AV | 02/14/2012 | 11/09/2012 | SMAIN | MWH-ID. 7463-641<br>REPLACE PIPE FROM SMH 452-014 TO 452-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FROM SMH 452-014 TO 452-004 | 5,880.00 | CL | |
| 201200364301 | MAZANT | N CLAIBORNE AV | 02/14/2012 | 11/14/2012 | SMAIN | MWH-ID. 7463-640<br>POINT REPAIR 364' - 373' FROM 416-034<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 364' - 373' FROM 416-034 | 6,400.00 | CL | |
| 201200364101 | ALVAR | N JOHNSON | 02/14/2012 | 07/02/2013 | SMAIN | MWH-ID. 7463-639<br>POINT REPAIR 0' - 12' FROM 404-046<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' - 12' FROM 404-046 | 8,161.00 | CL | |
| 201200364001 | ALVAR | N GALVEZ | 02/14/2012 | 06/28/2013 | SMAIN | MWH-ID. 7463-638<br>POINT REPAIR 320' - 336' FROM 404-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 320' - 336' FROM 404-031 | 8,161.00 | CL | |
| 201200363901 | ALVAR | N GALVEZ | 02/14/2012 | 06/28/2013 | SMAIN | MWH-ID. 7463-638<br>POINT REPAIR 0' - 12' FROM 404-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' - 12' FROM 404-031 | 8,161.00 | CL | |
| 201200363801 | PIETY | N CLAIBORNE AV | 02/14/2012 | 09/30/2014 | SLINE | MWH-ID. 7463-637<br>FULL LINING OF SMH 403-052 TO 403-051<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 403-052 TO 403-051 | 25,287.00 | CL | |
| 201200363701 | PIETY | N CLAIBORNE AV | 02/14/2012 | 11/13/2012 | SLEAD | MWH-ID. 7463-637<br>SERVICE POINT REPAIR 274' FROM 403-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED SERVICE POINT REPAIR 274' FROM 403-052 | 6,980.00 | CL | |
| 201200363601 | PIETY | N CLAIBORNE AV | 02/14/2012 | 11/13/2012 | SLEAD | MWH-ID. 7463-637<br>SERVICE POINT REPAIR 167' FROM 403-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED SERVICE POINT REPAIR 167' FROM 403-052 | 7,130.00 | CL | |
| 201200363501 | PIETY | N CLAIBORNE AV | 02/14/2012 | 11/13/2012 | SMAIN | MWH-ID. 7463-637<br>POINT REPAIR 315' - 340' FROM 403-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 315' - 340' FROM 403-052 | 8,800.00 | CL | |
| 201200363401 | PIETY | N CLAIBORNE AV | 02/14/2012 | 11/13/2012 | SMAIN | MWH-ID. 7463-637<br>POINT REPAIR 84' - 96' FROM 403-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 84' - 96' FROM 403-052 | 6,200.00 | CL | |
| 201200363301 | PIETY | N CLAIBORNE AV | 02/14/2012 | 11/13/2012 | SMAIN | MWH-ID. 7463-637<br>POINT REPAIR 0' - 12' FROM 403-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' - 12' FROM 403-052 | 6,200.00 | CL | |
| 201200363201 | INDEPENDENCE | N DERBIGNY | 02/14/2012 | 05/31/2013 | SMAIN | MWH-ID. 7463-636<br>REPLACE PIPE FROM SMH 403-026 TO 403-025<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE FROM SMH 403-026 TO 403-025 | 56,105.00 | CL | |
| 201200363101 | ST CLAUDE AV | ALVAR | 02/14/2012 | 02/16/2016 | SMAIN | MWH-ID. 7463-635<br>REPLACE PIPE FROM SMH 402-077 TO 415-045<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FROM SMH 402-077 TO 415-045 | 73,768.00 | CL | |
| 201200362901 | LAW | CLOUET | 02/14/2012 | 05/23/2013 | SLINE | MWH-ID. 7463-634<br>FULL LINING OF SMH 386-020 TO 386-090<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 386-020 TO 386-090 | 6,060.00 | CL | |
| 201200362801 | LAW | CLOUET | 02/14/2012 | 04/11/2016 | SMAIN | MWH-ID. 7463-634<br>POINT REPAIR VIA LINING 103' FROM SMH 386-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR VIA LINING 103' FROM SMH 386-020 | 6,600.00 | CL | |
| 201200362701 | LAW | CLOUET | 02/14/2012 | 01/21/2013 | SLEAD | MWH-ID. 7463-634<br>SERVICE POINT REPAIR 46' FROM SMH 386-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 46' FROM SMH 386-020 | 8,326.00 | CL | |
| 201200362601 | LAW | CLOUET | 02/14/2012 | 01/17/2013 | SLEAD | MWH-ID. 7463-634<br>SERVICE POINT REPAIR 14' FROM SMH 386-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE POINT REPAIR 14' FROM SMH 386-020 | 8,231.00 | CL | |
| 201200362501 | LAW | CLOUET | 02/14/2012 | 01/22/2013 | SMAIN | MWH-ID. 7463-634<br>POINT REPAIR 190' - 202' FROM SMH 386-020<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 190' - 202' FROM SMH 386-020 | 8,236.00 | CL | |
| 201200362401 | N ROCHEBLAVE | MONTEGUT | 02/14/2012 | 02/18/2013 | SLINE | MWH-ID. 7463-633<br>FULL LINING OF SMH 386-007 TO 386-005<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 386-007 TO 386-005 | 6,080.00 | CL | |
| 201200362301 | N ROCHEBLAVE | MONTEGUT | 02/14/2012 | 11/06/2013 | SLEAD | MWH-ID. 7463-633<br>SERVICE REPAIR VIA LINING 106' FROM SMH 386-007<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE REPAIR VIA LINING 106' FROM SMH 386-007 | 5,000.00 | CL | |
| 201200253501 | PAULINE | N PRIEUR | 01/27/2012 | 10/04/2013 | SLINE | MWH-ID. 7463-618<br>FULL LINING OF SMH 403-001 TO 404-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 403-001 TO 404-042 | 9,260.00 | CL | |
| 201200253301 | PAULINE | N PRIEUR | 01/27/2012 | 07/16/2013 | SLEAD | MWH-ID. 7463-618<br>POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 110' FROM SMH 403-001 | 8,476.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200253201 | PAULINE | N PRIEUR | 01/27/2012 | 07/12/2013 | SLEAD | MWH-ID. 7463-618<br>POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 77' FROM SMH 403-001 | 8,176.00 | CL | |
| 201200253101 | PAULINE | N PRIEUR | 01/27/2012 | 07/19/2013 | SMAIN | MWH-ID. 7463-618<br>POINT REPAIR 295' - 326' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 295' - 326' FROM SMH 403-001 | 11,726.00 | CL | |
| 201200253001 | PAULINE | N PRIEUR | () 01/27/2012 | () 07/18/2013 | SMAIN | MWH-ID. 7463-618<br>POINT REPAIR 199' - 237' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 199' - 237' FROM SMH 403-001 | 12,676.00 | CL | |
| 201400803301 | MANDEVILLE | N GALVEZ | () 04/17/2014 | () 11/15/2016 | SLINE | MWH-ID. 7463-898 FULL LINING OF PIPE FROM SMH 346-008 TO 346-001 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED FULL LINING OF PIPE FROM SMH 346-008 TO 346-001 | 25,871.00 | CL | |
| 201400803201 | BURGUNDY | JOURDAN AV | () 04/17/2014 | () 11/20/2014 | SMAIN | MWH-ID. 7463-900<br>POINT REPAIR 0' - 20' FROM SMH 434-009<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 0' - 20' FROM SMH 434-009 | 8,000.00 | CL | |
| 201400803101 | BURGUNDY | TUPELO | 04/17/2014 | 03/03/2015 | SLINE | MWH-ID. 7463-901 FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED FULL LINING OF PIPE FROM SMH 453-011 TO 453-004 PER GENE FERRERO MWH THE WORK ORDER CURRENTLY IN CASSWORKS FOR THE FULL LINING CAN BE CLOSED WITH A NOTATION THAT THE WORK WAS PREVIOUSLY IDENTIFIED TO BE COMPLETED ON THE SSERP. | | CL | |
| 201400803001 | BURGUNDY | TUPELO | 04/17/2014 | 12/31/2014 | SMAIN | MWH-ID. 7463-901 POINT REPAIR 199' TO 211' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 199' TO 211' FROM SMH 453-011 | | CL | |
| 201400802901 | BURGUNDY | TUPELO | 04/17/2014 | 12/29/2014 | SLEAD | MWH-ID. 7463-901 SERVICE POINT REPAIR 100' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED SERVICE POINT REPAIR 100' FROM SMH 453-011 | | CL | |
| 201400802801 | BURGUNDY | TUPELO | 04/17/2014 | 12/28/2014 | SMAIN | MWH-ID. 7463-901 POINT REPAIR 58' TO 79' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 58' TO 79' FROM SMH 453-011 | | CL | |
| 201400801501 | SPAIN | N MIRO | 04/17/2014 | 10/30/2014 | SMAIN | MWH-ID. 7463-908<br>POINT REPAIR 357' TO 369' FROM SMH 346-002<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 357' TO 369' FROM SMH 346-002 | 4,500.00 | CL | |
| 201400801401 | EADS | N TONTI | 04/17/2014 | 07/20/2016 | SMAIN | MWH-ID. 7463-903 POINT REPAIR 274' TO 286' FROM SMH 365-037 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 274' TO 286' FROM SMH 365-037 | | CL | |
| 201400801301 | ST ROCH AV | N MIRO | 04/17/2014 | 06/20/2016 | SMAIN | MWH-ID. 7463-899 POINT REPAIR 331' TO 346' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 331' TO 346' FROM SMH 346-017 | 5,850.00 | CL | |
| 201400801201 | ST ROCH AV | N MIRO | 04/17/2014 | 09/06/2016 | SLINE | MWH-ID. 7463-899 FULL LINING OF PIPE FROM SMH 346-017 TO 346-015 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED FULL LINING OF PIPE FROM SMH 346-017 TO 346-015 | | CL | |
| 201400801101 | ST ROCH AV | N MIRO | 04/17/2014 | 06/15/2016 | SMAIN | MWH-ID. 7463-899 POINT REPAIR 0' TO 21' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 0' TO 21' FROM SMH 346-017 | 6,930.00 | CL | |
| 201400801001 | MANDEVILLE | N GALVEZ | 04/17/2014 | 07/07/2016 | SMAIN | MWH-ID. 7463-898 POINT REPAIR 126' TO 142' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 126' TO 142' FROM SMH 346-008 | 13,940.00 | CL | |
| 201400800801 | MANDEVILLE | N GALVEZ | 04/17/2014 | 06/28/2016 | SMAIN | MWH-ID. 7463-898 POINT REPAIR 193' TO 205' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 193' TO 205' FROM SMH 346-008 | 13,200.00 | CL | |
| 201400800701 | MANDEVILLE | N GALVEZ | 04/17/2014 | 06/30/2016 | SMAIN | MWH-ID. 7463-898 POINT REPAIR 311' TO 325' FROM SMH 346-008 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 311' TO 325' FROM SMH 346-008 | 15,314.00 | CL | |
| 201400800601 | BURGUNDY | TUPELO | 04/17/2014 | 03/03/2015 | SMAIN | MWH-ID. 7463-901 POINT REPAIR 279' TO 315' FROM SMH 453-011 - ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 279' TO 315' FROM SMH 453-011 | | CL | |
| 201400800401 | SPAIN | N MIRO | 04/17/2014 | 10/29/2014 | SMAIN | MWH-ID. 7463-908 POINT REPAIR 0' TO 16' FROM SMH 346-002 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 0' TO 16' FROM SMH 346-002 | 5,580.00 | CL | |
| 201400800301 | ST ROCH AV | N MIRO | 04/17/2014 | 06/16/2016 | SMAIN | MWH-ID. 7463-899 POINT REPAIR 61' TO 73' FROM SMH 346-017 - ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 61' TO 73' FROM SMH 346-017 | 4,500.00 | CL | |
| 201400629201 | N JOHNSON | LESSEPS | 03/25/2014 | 09/23/2013 | SMAIN | MWH-ID. 7463-403<br>POINT REPAIR 183' - 195' FROM SMH 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 183' - 195' FROM SMH 417-031 | 8,363.50 | CL | |
| 201400629001 | N JOHNSON | LESSEPS | 03/25/2014 | 09/24/2013 | SMAIN | MWH-ID. 7463-403<br>POINT REPAIR 275' - 287' FROM SMH 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 275' - 287' FROM SMH 417-031 | 8,486.00 | CL | |
| 201400628301 | FRANCE | N JOHNSON | 03/25/2014 | 10/07/2013 | SMAIN | MWH-ID.7463-400<br>POINT REPAIR 380-392 FROM SMH 417-027<br>ESSA 2-BASIN 6-NINTHWARD-STATION 16 | COMPLETED POINT REPAIR 380-392 FROM SMH 417-027 | | CL | |
| 201400628101 | FRANCE | N JOHNSON | 03/25/2014 | 10/07/2013 | SMAIN | MWH-ID.7463-400<br>POINT REPAIR 63-75 FROM SMH 417-027<br>ESSA 2-BASIN 6-NINTHWARD-STATION 16 | COMPLETED POINT REPAIR 63-75 FROM SMH 417-027 | 11,151.00 | CL | |
| 201400627701 | FRANCE | N JOHNSON | 03/25/2014 | 10/04/2013 | SMAIN | MWH-ID.7463-400<br>POINT REPAIR 0-12 FROM SMH 417-027<br>ESSA 2-BASIN 6-NINTHWARD-STATION 16 | COMPLETED POINT REPAIR 0-12 FROM SMH 417-027 | 8,336.00 | CL | |
| 201400627401 | KENTUCKY | N DERBIGNY | 03/25/2014 | 10/10/2013 | SMAIN | MWH-ID. 7463-396<br>POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 292' FROM SMH 416-015 | 8,181.00 | CL | |
| 201400627201 | KENTUCKY | N DERBIGNY | 03/25/2014 | 10/10/2013 | SMAIN | MWH-ID. 7463-396<br>POINT REPAIR 312' - 331' FROM SMH 416-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 312' - 331' FROM SMH 416-015 | 10,233.50 | CL | |
| 201400627101 | KENTUCKY | N DERBIGNY | 03/25/2014 | 10/10/2013 | SMAIN | MWH-ID. 7463-396<br>POINT REPAIR 191' - 203' FROM SMH 416-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 191' - 203' FROM SMH 416-015 | 8,161.00 | CL | |
| 201400626901 | BARTHOLOMEW | N CLAIBORNE AV | 03/25/2014 | 09/30/2013 | SMAIN | MWH-ID. 7463-656<br>POINT REPAIR 195' - 207' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 195' - 207' FROM 416-003 | 8,181.00 | CL | |
| 201400626801 | BARTHOLOMEW | N CLAIBORNE AV | 03/25/2014 | 10/01/2013 | SMAIN | MWH-ID. 7463-656<br>POINT REPAIR 261' FROM 416-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 261' FROM 416-003 | 8,396.00 | CL | |
| 201400626701 | ALVAR | N JOHNSON | 03/25/2014 | 10/18/2013 | SMAIN | MWH-ID. 7463-639<br>POINT REPAIR 293-303 FROM SMH 404-046<br>ESSA 2-BASIN 6-NINTH WARD-STATION B | COMPLETED POINT REPAIR 293-303 FROM SMH 404-046 | 8,631.00 | CL | |
| 201400626601 | ALVAR | N JOHNSON | 03/25/2014 | 10/17/2013 | SMAIN | MWH-ID. 7463-639<br>POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046<br>ESSA 2-BASIN 6-NINTH WARD-STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 236 FROM SMH 404-046 | 8,526.00 | CL | |
| 201400626501 | ALVAR | N JOHNSON | 03/25/2014 | 10/16/2013 | SMAIN | MWH-ID. 7463-639<br>POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046<br>ESSA 2-BASIN 6-NINTH WARD-STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 115 FROM SMH 404-046 | 8,198.00 | CL | |
| 201400626401 | ALVAR | N JOHNSON | 03/25/2014 | 10/14/2013 | SMAIN | MWH-ID. 7463-639<br>POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046<br>ESSA 2-BASIN 6-NINTH WARD-STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 206 FROM SMH 404-046 | 8,315.00 | CL | |
| 201400625401 | ALVAR | N ROMAN | 03/25/2014 | 10/11/2013 | SMAIN | MWH-ID. 7463-685<br>POINT REPAIR 304' - 316' FROM SMH 403-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 304' - 316' FROM SMH 403-014 | 9,261.00 | CL | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 201400619801 | PAULINE | N ROMAN | 03/24/2014 | 10/02/2013 | SMAIN | MWH-ID. 7463-618<br>POINT REPAIR 163' - 175' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 163' - 175' FROM SMH 403-001 | 8,251.00 | CL | |
| 201400619701 | URQUHART | PIETY | 03/24/2014 | 11/08/2013 | SMAIN | MWH-ID. 7463-436<br>SERVICE REPAIR VIA LINING 206 FROM SMH 402-050<br>ESSA 2-BASIN 6-NINTH WARD-STATION B | COMPLETED SERVICE REPAIR VIA LINING 206 FROM SMH 402-050 | 2,500.00 | CL | |
| 201400619101 | N DERBIGNY | ST FERDINAND | 03/24/2014 | 10/03/2013 | SMAIN | MWH-ID. 7463-460<br>POINT REPAIR 218' - 230' FROM SMH 384-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMLETED POINT REPAIR 218' - 230' FROM SMH 384-004 | 8,161.00 | CL | |
| 201305189501 | EADS | FLORIDA AV | 12/18/2013 | 02/12/2016 | SMAIN | MWH-ID. 7463-822 REPLACE PIPE FROM SMH 366-034 TO 366-033 -<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | REPLACED PIPE FROM SMH 366-034 TO 366-033 | 39,140.00 | CL | |
| 201304730201 | MAZANT | N JOHNSON | 10/15/2013 | 09/27/2013 | SMAIN | MWH-ID. 7463-595<br>POINT REPAIR 254' - 266' FROM SMH 417-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 254' - 266' FROM SMH 417-012 | 8,616.00 | CL | |
| 201304730101 | MAZANT | N JOHNSON | 10/15/2013 | 09/26/2013 | SMAIN | MWH-ID. 7463-595<br>POINT REPAIR 163' - 175' FROM SMH 417-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 134' - 146' FROM SMH 417-012 | 8,411.00 | CL | |
| 201304729801 | N JOHNSON | ALVAR | 10/15/2013 | 09/19/2013 | SMAIN | MWH-ID. 7463-386<br>POINT REPAIR 95' - 107' FROM SMH 404-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | MWH-ID. 7463-386<br>POINT REPAIR 95' - 107' FROM SMH 404-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | 8,436.00 | CL | |
| 201304729501 | ALVAR | N PRIEUR | 10/15/2013 | 09/18/2013 | SMAIN | MWH-ID. 7463-376<br>POINT REPAIR 176' - 188' FROM SMH 404-032<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 16 | COMPLETED POINT REPAIR 176' - 188' FROM SMH 404-032 | | CL | |
| 201304728801 | ST FERDINAND | N JOHNSON | 10/15/2013 | 09/17/2013 | SMAIN | MWH-ID. 7463-320<br>POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 66' TO 78' FROM SMH 385-050 | 8,293.50 | CL | |
| 201304728701 | ST FERDINAND | N CLAIBORNE AV | 10/15/2013 | 09/16/2013 | SMAIN | MWH-ID. 7463-258<br>POINT REPAIR 204' TO 216' FROM SMH 384-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 204' TO 216' FROM SMH 384-017 | 8,356.00 | CL | |
| 201304029801 | BURGUNDY | JOURDAN AV | 07/25/2013 | 08/20/2013 | SMAIN | MWH-ID. 7463-747 POINT REPAIR 53' - 65' FROM SMH 434-009 ESSA 2 - BASIN 6 - NINTH WARD - SPS B | COMPLETED POINT REPAIR 53' - 65' FROM SMH 434-009 | | CL | |
| 201304029701 | N ROCHEBLAVE | SPAIN | 07/25/2013 | 08/19/2013 | SMAIN | MWH-ID. 7463-746 POINT REPAIR 343' - 355' FROM SMH 347-025<br>ESSA 2 - BASIN 6 - NINTH WARD - SPS 9 | COMPLETED POINT REPAIR 343' - 355' FROM SMH 347-025 | 9,500.00 | CL | |
| 201303959101 | PIETY | N CLAIBORNE AV | 07/15/2013 | 07/05/2013 | SMAIN | MWH-ID. 7463-637<br>POINT REPAIR 120' - 132' FROM 403-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 120' - 132' FROM 403-052 | 6,400.00 | CL | |
| 201303958801 | N ROMAN | LOUISA | 07/15/2013 | 08/22/2013 | SMAIN | MWH-ID. 7463-327<br>POINT REPAIR 6' TO 18' FROM SMH 403-070<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 6' TO 18' FROM SMH 403-070 | 7,200.00 | CL | |
| 201303958601 | POLAND AV | N PRIEUR | 07/15/2013 | 07/11/2013 | SMAIN | MWH-ID. 7463-405<br>POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 271' FROM SMH 417-033 | 6,800.00 | CL | |
| 201303958501 | POLAND AV | N PRIEUR | 07/15/2013 | 07/10/2013 | SMAIN | MWH-ID. 7463-405<br>POINT REPAIR 146' - 157' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 146' - 157' FROM SMH 417-033 | 6,200.00 | CL | |
| 201303958201 | N PRIEUR | POLAND AV | 07/15/2013 | 07/09/2013 | SMAIN | MWH-ID. 7463-406<br>POINT REPAIR 226' - 238' FROM SMH 417-034<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 226' - 238' FROM SMH 417-034 | 6,200.00 | CL | |
| 201303732701 | CLOUET | FLORIDA AV | 06/07/2013 | 04/02/2013 | SMAIN | MWH-ID. 7463-617<br>POINT REPAIR 16' - 28' FROM SMH 387-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 16' - 28' FROM SMH 387-040 | 10,436.00 | CL | |
| 201303732601 | CLOUET | FLORIDA AV | 06/07/2013 | 04/02/2013 | SMAIN | MWH-ID. 7463-617<br>POINT REPAIR 200' - 212' FROM SMH 387-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 200' - 212' FROM SMH 387-040 | 8,161.00 | CL | |
| 201303732401 | MONTEGUT | MARAIS | () 06/07/2013 | () 04/09/2013 | SLEAD | MWH-ID. 7463-269<br>POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLTED POINT REPAIR REPLACE SERVICE 59' - 71' FROM SMH 383-023 | 8,336.00 | CL | |
| 201202151601 | DOUGLAS | LIZARDI | 10/03/2012 | 12/14/2012 | SLINE | MWH-ID. 7463-707 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 123.5 | 18,231.00 | CL | |
| 201202151501 | DOUGLAS | LIZARDI | 10/03/2012 | 10/10/2012 | SMAIN | MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170' | MWH-ID. 7463-707 PERFORM POINT REPAIR 134' TO 170' | 6,620.00 | CL | |
| 201202151401 | DOUGLAS | LIZARDI | 10/03/2012 | 10/10/2012 | SMAIN | MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91' | MWH-ID. 7463-707 PERFORM POINT REPAIR 79' TO 91' COMPLETED | 7,320.00 | CL | |
| 201202151301 | DOUGLAS | LIZARDI | 10/03/2012 | 10/10/2012 | SMAIN | MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13' | MWH-ID. 7463-707 PERFORM POINT REPAIR 0' TO 13' COMPLETED | 6,610.00 | CL | |
| 201201873901 | N JOHNSON | CHARBONNET | 08/15/2012 | 08/23/2012 | SMAIN | MWH-ID. 7463-199<br>POINT REPAIR 255' TO 267' FROM SMH 449-014<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | POINT REPAIR 255' TO 267' FROM SMH 449-014 COMPLETED | 6,200.00 | CL | |
| 201201768401 | CHOCTAW | N TONTI | 07/31/2012 | 09/04/2012 | SMAIN | MWH-ID.7463-223<br>POINT REPAIR 256' TO 268' FROM SMH 445-060<br>ESSA 2-BASIN 6-NINTH WARD-STATION 24 | POINT REPAIR 256' TO 268' FROM SMH 445-060 COMPLETED | 6,200.00 | CL | |
| 201200252901 | PAULINE | N PRIEUR | 01/27/2012 | 07/18/2013 | SMAIN | MWH-ID. 7463-618<br>POINT REPAIR 129' - 147' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 129' - 147' FROM SMH 403-001 | 9,316.00 | CL | |
| 201200252801 | PAULINE | N PRIEUR | 01/27/2012 | 07/15/2013 | SMAIN | MWH-ID. 7463-618<br>POINT REPAIR 45' - 64' FROM SMH 403-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 45' - 64' FROM SMH 403-001 | 9,231.00 | CL | |
| 201200252701 | CLOUET | FLORIDA AV | 01/27/2012 | 01/08/2013 | SMAIN | MWH-ID. 7463-617<br>POINT REPAIR 389' - 401' FROM SMH 387-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 389' - 401' FROM SMH 387-040 | 8,686.00 | CL | |
| 201200252601 | CLOUET | FLORIDA AV | 01/27/2012 | 01/08/2013 | SMAIN | MWH-ID. 7463-617<br>POINT REPAIR 0' - 12' FROM SMH 387-040<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 387-040 | 8,161.00 | CL | |
| 201200252501 | N ROMAN | LOUISA | 01/27/2012 | 04/11/2013 | SMAIN | MWH-ID. 7463-616<br>REPLACE PIPE FROM SMH 384-047 TO 384-046<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE FROM SMH 384-047 TO 384-046 | 34,530.00 | CL | |
| 201200246701 | MAZANT | N GALVEZ | 01/27/2012 | 08/01/2013 | SLEAD | MWH-ID. 7463-595<br>POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 49' FROM SMH 417-012 | 8,226.00 | CL | |
| 201200246601 | MAZANT | N GALVEZ | 01/27/2012 | 08/01/2013 | SLEAD | MWH-ID. 7463-595<br>POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 19' FROM SMH 417-012 | 8,281.00 | CL | |
| 201200246501 | MAZANT | N GALVEZ | 01/27/2012 | 08/05/2013 | SMAIN | MWH-ID. 7463-595<br>POINT REPAIR 75' - 112' FROM SMH 417-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 75' - 112' FROM SMH 417-012 | 13,016.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200214401 | ST FERDINAND | N DERBIGNY | 01/25/2012 | 02/21/2013 | SLINE | MWH-ID. 7463-514<br>FULL LINING OF SMH 384-029 TO 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 384-029 TO 384-027 | 9,750.00 | CL | |
| 201200214301 | ST FERDINAND | N DERBIGNY | () 01/25/2012 | () 02/18/2013 | SMAIN | MWH-ID. 7463-514<br>POINT REPAIR 192' - 204' FROM SMH 384-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 192' - 204' FROM SMH 384-029 | 8,686.00 | CL | |
| 201200214201 | N ROMAN | ST FERDINAND | () 01/25/2012 | () 10/01/2013 | SLINE | MWH-ID. 7463-513<br>FULL LINING OF SMH 384-028 TO 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 384-028 TO 384-027 | 6,753.00 | CL | |
| 201200214101 | N ROMAN | ST FERDINAND | 01/25/2012 | 06/13/2013 | SMAIN | MWH-ID. 7463-513<br>POINT REPAIR 220' -232' FROM SMH 384-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 220' -232' FROM SMH 384-028 | 9,086.00 | CL | |
| 201200214001 | N ROMAN | ST FERDINAND | 01/25/2012 | 05/31/2013 | SMAIN | MWH-ID. 7463-513<br>POINT REPAIR 165' - 177' FROM SMH 384-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 165' - 177' FROM SMH 384-028 | 8,161.00 | CL | |
| 201200213901 | N ROMAN | ST FERDINAND | 01/25/2012 | 05/30/2013 | SMAIN | MWH-ID. 7463-513<br>POINT REPAIR 18' - 30' FROM SMH 384-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 18' - 30' FROM SMH 384-028 | 8,161.00 | CL | |
| 201200213801 | ST FERDINAND | N ROMAN | 01/25/2012 | 10/30/2013 | SMAIN | MWH-ID. 7463-512<br>REPLACE PIPE FROM SMH 384-002 TO 385-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE FROM SMH 384-002 TO 385-052 | 72,772.50 | CL | |
| 201200213701 | N ROMAN | ST FERDINAND | 01/25/2012 | 05/28/2013 | SLEAD | MWH-ID. 7463-511<br>POINT REPAIR REPLACE SERVICE 94' FROM SMH 384-002<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 94' FROM SMH 384-002 | 8,386.00 | CL | |
| 201200213601 | N ROMAN | ST FERDINAND | 01/25/2012 | 09/26/2013 | SLINE | MWH-ID. 7463-511<br>FULL LINING OF SMH 384-002 TO 384-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 384-002 TO 384-001 | 7,634.00 | CL | |
| 201200213501 | N ROMAN | ST FERDINAND | 01/25/2012 | 05/29/2013 | SMAIN | MWH-ID. 7463-511<br>POINT REPAIR 154' - 178' FROM SMH 384-002<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 154' - 178' FROM SMH 384-002 | 10,311.00 | CL | |
| 201102231701 | N GALVEZ | JAPONICA | 12/20/2011 | 09/30/2014 | SLINE | MWH-ID. 7463-329<br>FULL LINING OF SMH 437-034 TO 437-032<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 437-034 TO 437-032 | 15,600.00 | CL | |
| 201102231601 | N ROMAN | N DERBIGNY | 12/20/2011 | 10/02/2013 | SLINE | MWH-ID. 7463-328<br>FULL LINING OF SMH 403-078 TO 403-077<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 403-078 TO 403-077 | 9,111.00 | CL | |
| 201102231501 | N ROMAN | N DERBIGNY | 12/20/2011 | 08/22/2013 | SLEAD | MWH-ID. 7463-328<br>POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 334' TO 346' FROM SMH 403-078 | 10,466.00 | CL | |
| 201102231301 | N ROMAN | N DERBIGNY | 12/20/2011 | 08/23/2013 | SLEAD | MWH-ID. 7463-328<br>POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 403-078 | 8,181.00 | CL | |
| 201102231201 | N ROMAN | N DERBIGNY | 12/20/2011 | 08/27/2013 | SLEAD | MWH-ID. 7463-328<br>POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 72' TO 84' FROM SMH 403-078 | 8,216.00 | CL | |
| 201102231101 | N ROMAN | LOUISA | 12/20/2011 | 05/04/2015 | SLINE | MWH-ID. 7463-327<br>FULL LINING OF SMH 403-070 TO 403-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 403-070 TO 403-061 | 19,502.00 | CL | |
| 201102231001 | N ROMAN | LOUISA | 12/20/2011 | 09/10/2012 | SMAIN | MWH-ID. 7463-327<br>POINT REPAIR 250' TO 258' FROM SMH 403-070<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 250' TO 258' FROM SMH 403-070 COMPLETED | 6,200.00 | CL | |
| 201102230801 | LAUSSAT PL | CLOUET | 12/20/2011 | 05/22/2013 | SLINE | MWH-ID. 7463-326<br>FULL LINING OF SMH 387-029 TO 406-032<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 387-029 TO 406-032 | 12,721.00 | CL | |
| 201102230701 | LAUSSAT PL | CLOUET | 12/20/2011 | 01/11/2013 | SLEAD | MWH-ID. 7463-326<br>POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 407' TO 419' FROM SMH 387-029 | 8,436.00 | CL | |
| 201102230601 | LAUSSAT PL | CLOUET | 12/20/2011 | 01/10/2013 | SMAIN | MWH-ID. 7463-326<br>POINT REPAIR 242' TO 254' FROM SMH 387-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 242' TO 254' FROM SMH 387-029 | 8,161.00 | CL | |
| 201102230501 | LAUSSAT PL | CLOUET | 12/20/2011 | 01/09/2013 | SMAIN | MWH-ID. 7463-326<br>POINT REPAIR 0' TO 12' FROM SMH 387-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-029 | 8,206.00 | CL | |
| 201102230201 | LAUSSAT PL | CLOUET | 12/20/2011 | 01/07/2013 | SMAIN | MWH-ID. 7463-325<br>POINT REPAIR 0' TO 12' FROM SMH 387-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 387-024 | 8,336.00 | CL | |
| 201102230101 | N DORGENOIS | MONTEGUT | 12/20/2011 | 12/14/2016 | SMAIN | MWH-ID. 7463-324<br>PLUG AT MH 386-015 AND ABANDON LINE<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16<br>GENE TO CONTACT NORFOLK SO. RR TO DETERMINE IF LINE IS USED. IF NOT, CREATE WORK ORDER TO ABANDON AND FILL. | PLUGGED AT MH 386-015 AND ABANDON LINE | 10,417.00 | CL | |
| 201102230001 | MONTEGUT | LAW | 12/20/2011 | 02/21/2013 | SLINE | MWH-ID. 7463-323<br>FULL LINING OF SMH 386-014 TO 386-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 386-014 TO 386-013 | 8,456.00 | CL | |
| 201102229701 | MONTEGUT | LAW | 12/20/2011 | 12/26/2012 | SMAIN | MWH-ID. 7463-323<br>POINT REPAIR 91' TO 103' FROM SMH 386-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 91' TO 103' FROM SMH 386-014 | 8,226.00 | CL | |
| 201102229601 | N DORGENOIS | CLOUET | 12/20/2011 | 02/18/2013 | SLINE | MWH-ID. 7463-322<br>FULL LINING OF SMH 386-011 TO 386-012<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 386-011 TO 386-012 | 6,505.00 | CL | |
| 201102229501 | N DORGENOIS | CLOUET | 12/20/2011 | 01/04/2013 | SLEAD | MWH-ID. 7463-322<br>POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 243' TO 255' FROM SMH 386-011 | 8,201.00 | CL | |
| 201102229401 | N DORGENOIS | CLOUET | 12/20/2011 | 12/28/2012 | SLEAD | MWH-ID. 7463-322<br>POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 121' TO 133' FROM SMH 386-011 | 8,221.00 | CL | |
| 201102229301 | N DORGENOIS | CLOUET | 12/20/2011 | 12/28/2012 | SLEAD | MWH-ID. 7463-322<br>POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 84' TO 96' FROM SMH 386-011 | 8,221.00 | CL | |
| 201102229201 | N DORGENOIS | CLOUET | 12/20/2011 | 12/27/2012 | SLEAD | MWH-ID. 7463-322<br>POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 5' TO 17' FROM SMH 386-011 | 8,216.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102229101 | N DORGENOIS | CLOUET | 12/20/2011 | 01/03/2013 | SMAIN | MWH-ID. 7463-322<br>POINT REPAIR 148' TO 160' FROM SMH 386-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 148' TO 160' FROM SMH 386-011 | 8,301.00 | CL | |
| 201102229001 | N JOHNSON | ST FERDINAND DR | 12/20/2011 | 09/26/2013 | SLINE | MWH-ID. 7463-321<br>FULL LINING OF SMH 385-050 TO 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 385-050 TO 385-049 | 7,631.00 | CL | |
| 201102228901 | N JOHNSON | ST FERDINAND DR | () 12/20/2011 | () 06/18/2013 | SLEAD | MWH-ID. 7463-321<br>POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 161' TO 173' FROM SMH 385-050 | 8,556.00 | CL | |
| 201102227901 | N JOHNSON | ST FERDINAND DR | 12/20/2011 | 06/19/2013 | SMAIN | MWH-ID. 7463-321<br>POINT REPAIR 100' TO 112' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-050 | 8,311.00 | CL | |
| 201102227801 | ST FERDINAND DR | N JOHNSON | 12/20/2011 | 09/27/2013 | SLINE | MWH-ID. 7463-320<br>FULL LINING OF SMH 385-050 TO 385-047<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 385-050 TO 385-047 | 8,733.00 | CL | |
| 201102227701 | ST FERDINAND DR | N JOHNSON | 12/20/2011 | 06/20/2013 | SLEAD | MWH-ID. 7463-320<br>POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 34' TO 46' FROM SMH 385-050 | 8,246.00 | CL | |
| 201102227601 | ST FERDINAND DR | N JOHNSON | () 12/20/2011 | () 06/21/2013 | SLEAD | MWH-ID. 7463-320<br>POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 167' TO 179' FROM SMH 385-050 | 8,421.00 | CL | |
| 201102227501 | ST FERDINAND DR | N JOHNSON | () 12/20/2011 | () 06/26/2013 | SLEAD | MWH-ID. 7463-320<br>POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 190' TO 202' FROM SMH 385-050 | 8,556.00 | CL | |
| 201102227201 | ST FERDINAND DR | N JOHNSON | () 12/20/2011 | () 06/27/2013 | SMAIN | MWH-ID. 7463-320<br>POINT REPAIR 269' TO 285' FROM SMH 385-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 269' TO 285' FROM SMH 385-050 | 9,176.00 | CL | |
| 201102227001 | PORT | N JOHNSON | () 12/20/2011 | () 09/12/2016 | SLINE | MWH-ID. 7463-319<br>FULL LINING OF SMH 385-049 TO 385-046<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 385-049 TO 385-046 | | CL | |
| 201102226901 | PORT | N JOHNSON | 12/20/2011 | 10/24/2013 | SLEAD | MWH-ID. 7463-319<br>POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 261' TO 273' FROM SMH 385-049 | 8,161.00 | CL | |
| 201102226801 | PORT | N JOHNSON | 12/20/2011 | 10/22/2013 | SLEAD | MWH-ID. 7463-319<br>POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 229' TO 241' FROM SMH 385-049 | 236.25 | CL | |
| 201102226701 | PORT | N JOHNSON | 12/20/2011 | 10/16/2013 | SLEAD | MWH-ID. 7463-319<br>POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 138' TO 150' FROM SMH 385-049 | 8,161.00 | CL | |
| 201102226601 | PORT | N JOHNSON | 12/20/2011 | 10/18/2013 | SMAIN | MWH-ID. 7463-319<br>POINT REPAIR 199' TO 211' FROM SMH 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 199' TO 211' FROM SMH 385-049 | 8,261.00 | CL | |
| 201102226501 | PORT | N JOHNSON | 12/20/2011 | 10/21/2013 | SMAIN | MWH-ID. 7463-319<br>POINT REPAIR 100' TO 112' FROM SMH 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 100' TO 112' FROM SMH 385-049 | 8,251.00 | CL | |
| 201102226401 | PORT | N JOHNSON | 12/20/2011 | 10/14/2013 | SMAIN | MWH-ID. 7463-319<br>POINT REPAIR 66' TO 78' FROM SMH 385-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 66' TO 78' FROM SMH 385-049 | 8,251.00 | CL | |
| 201102226101 | MONTEGUT | N GALVEZ | 12/20/2011 | 05/21/2013 | SLINE | MWH-ID. 7463-318<br>FULL LINING OF SMH 385-030 TO 385-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 385-030 TO 385-028 | 9,283.00 | CL | |
| 201102226001 | MONTEGUT | N GALVEZ | 12/20/2011 | 01/17/2013 | SLEAD | MWH-ID. 7463-318<br>POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 254' TO 266' FROM SMH 385-030 | 8,421.00 | CL | |
| 201102217001 | ST CLAUDE AV | ANDRY | 12/20/2011 | 07/24/2012 | SMAIN | MWH-ID. 7463-291<br>REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACE PIPE FOR LINE SEGMENT 442-039 TO 442-036 COMPLETED | 62,940.00 | CL | |
| 201102216901 | EGANIA | ST CLAUDE AV | 12/20/2011 | 04/27/2012 | SMAIN | MWH-ID. 7463-290<br>REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACE PIPE FOR LINE SEGMENT 442-024 TO 442-023 COMPLETED | 44,320.00 | CL | |
| 201102091601 | DREUX AV | NIGHTHART | () 11/29/2011 | () 04/16/2013 | SMAIN | MWH-ID. 7463-278<br>REPLACE PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | REPLACED PIPE FOR SEWER LINE SEGMENT 475-029 TO 475-028 | 21,340.00 | CL | |
| 201102090001 | ST FERDINAND | N ROMAN | () 11/29/2011 | () 10/03/2013 | SLINE | MWH-ID. 7463-272<br>FULL LINING OF SMH 384-027 TO 385-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 384-027 TO 385-053 | 9,783.00 | CL | |
| 201102089901 | ST FERDINAND | N ROMAN | 11/29/2011 | 06/06/2013 | SMAIN | MWH-ID. 7463-272<br>POINT REPAIR 295' TO 309' FROM SMH 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 295' TO 309' FROM SMH 384-027 | 8,881.00 | CL | |
| 201102089801 | ST FERDINAND | N ROMAN | 11/29/2011 | 06/03/2013 | SMAIN | MWH-ID. 7463-272<br>POINT REPAIR 94' TO 106' FROM SMH 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 94' TO 106' FROM SMH 384-027 | 8,336.00 | CL | |
| 201102089701 | ST FERDINAND | N ROMAN | 11/29/2011 | 06/07/2013 | SLEAD | MWH-ID. 7463-272<br>POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 327' FROM SMH 384-027 | 8,336.00 | CL | |
| 201102089601 | ST FERDINAND | N ROMAN | 11/29/2011 | 06/12/2013 | SLEAD | MWH-ID. 7463-272<br>POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 237' FROM SMH 384-027 | 10,116.00 | CL | |
| 201102080901 | JOURDAN AV | N CLAIBORNE AV | 11/29/2011 | 04/10/2012 | SMAIN | MWH-ID. 7463-237<br>POINT REPAIR 0' TO 12' FROM SMH 436-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 436-003 | 7,090.00 | CL | |
| 201102080701 | N ROBERTSON | JOURDAN AV | 11/29/2011 | 04/03/2012 | SLEAD | MWH-ID. 7463-236<br>POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 60' FROM SMH 436-002 | 6,710.00 | CL | |
| 201102080301 | ALABO | ST CLAUDE AV | 11/29/2011 | 08/29/2013 | SLEAD | MWH-ID. 7463-235<br>POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 69' FROM SMH 448-023 | 8,231.00 | CL | |
| 201102080201 | DELERY | LAW | 11/29/2011 | 12/26/2016 | SLINE | MWH-ID. 7463-234<br>FULL LINING OF SMH 457-042 TO 457-039<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED FULL LINING OF SMH 457-042 TO 457-039 | 11,232.00 | CL | |
| 201102080101 | DELERY | LAW | 11/29/2011 | 09/24/2012 | SMAIN | MWH-ID. 7463-234<br>POINT REPAIR 307' TO 344' FROM SMH 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | POINT REPAIR 307' TO 344' FROM SMH 457-042 COMPLETED | 12,950.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102080001 | DELERY | LAW | 11/29/2011 | 09/24/2012 | SMAIN | MWH-ID. 7463-234<br>POINT REPAIR 9' TO 21' FROM SMH 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | POINT REPAIR 9' TO 21' FROM SMH 457-042 | 6,200.00 | CL | |
| 201102079901 | ST MAURICE AV | N CLAIBORNE AV | 11/29/2011 | 01/26/2012 | SMAIN | MWH-ID. 7463-233<br>REPLACE PIPE FOR LINE SEGMENT 455-070 TO 455-066<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 455-070 TO 455-066 | 65,205.00 | CL | |
| 201102079801 | DELERY | N ROBERTSON | 11/29/2011 | 04/30/2012 | SMAIN | MWH-ID. 7463-232<br>POINT REPAIR 67' TO 79' FROM SMH 455-039<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR 67' TO 79' FROM SMH 455-039 COMPLETED | 7,090.00 | CL | |
| 201102040901 | STRAND CT | N ROBERTSON | 11/18/2011 | 02/13/2012 | SMAIN | MWH-ID. 7463-231<br>REPLACE PIPE FOR LINE SEGMENT 455-034 TO 454-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 455-034 TO 454-013 | 71,110.00 | CL | |
| 201102040801 | ST MAURICE AV | N CLAIBORNE AV | 11/18/2011 | 02/22/2012 | SMAIN | MWH-ID. 7463-230<br>REPLACE PIPE FOR LINE SEGMENT 455-012 TO 455-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 455-012 TO 455-011 | 68,930.00 | CL | |
| 201102040701 | ALABO | MARAIS | 11/18/2011 | 05/31/2012 | SLINE | MWH-ID. 7463-229<br>FULL LINING OF SMH 448-022 TO 448-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SEGMENT | 29,561.00 | CL | |
| 201102040601 | ALABO | MARAIS | 11/18/2011 | 03/21/2012 | SLEAD | MWH-ID. 7463-229<br>POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 223' FROM SMH 448-022 | 8,294.00 | CL | |
| 201102040501 | ALABO | MARAIS | 11/18/2011 | 03/21/2012 | SLEAD | MWH-ID. 7463-229<br>POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR REPLACE SERVICE 190' FROM SMH 448-022 COMPLETED | 6,992.00 | CL | |
| 201102040401 | CHARBONNET | ST CLAUDE AV | 11/18/2011 | 07/24/2012 | SMAIN | MWH-ID. 7463-228<br>POINT REPAIR 10O' TO 116' FROM SMH 448-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR 10O' TO 116' FROM SMH 448-013 COMPLETED | 7,000.00 | CL | |
| 201102040301 | CHARBONNET | ST CLAUDE AV | 11/18/2011 | 03/30/2012 | SMAIN | MWH-ID. 7463-228<br>POINT REPAIR 10' FROM SMH 448-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 10' FROM SMH 448-013 | 6,200.00 | CL | |
| 201102040001 | ST CLAUDE AV | LAMANCHE | 11/18/2011 | 07/02/2012 | SLINE | MWH-ID. 7463-227<br>FULL LINING OF SMH 448-011 TO 448-010<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | FULL LINING OF SMH 448-011 TO 448-010 COMPLETED | 16,579.00 | CL | |
| 201102039901 | ST CLAUDE AV | LAMANCHE | 11/18/2011 | 03/15/2012 | SMAIN | MWH-ID. 7463-227<br>POINT REPAIR 18' TO 30' FROM SMH 448-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 18' TO 30' FROM SMH 448-011 | 6,200.00 | CL | |
| 201102039801 | ST CLAUDE AV | LAMANCHE | 11/18/2011 | 03/15/2012 | SLEAD | MWH-ID. 7463-227<br>POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 84' FROM SMH 448-011 | 6,257.00 | CL | |
| 201102039701 | MARAIS | ALABO | 11/18/2011 | 03/30/2012 | SMAIN | MWH-ID. 7463-226<br>POINT REPAIR 0' TO 227' FROM SMH 448-009<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 0' TO 227' FROM SMH 448-009 | 17,105.00 | CL | |
| 201102039601 | MARAIS | ALABO | 11/18/2011 | 03/08/2012 | SMAIN | MWH-ID. 7463-226<br>POINT REPAIR 166' TO 178' FROM SMH 448-009<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 166' TO 178' FROM SMH 448-009 | 6,200.00 | CL | |
| 201102039501 | MARAIS | ALABO | 11/18/2011 | 03/07/2012 | SLEAD | MWH-ID. 7463-226<br>POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 39' FROM SMH 436-010 | 6,750.00 | CL | |
| 201102039401 | CHARBONNET | MARAIS | 11/18/2011 | 03/30/2012 | SLINE | MWH-ID. 7463-225<br>FULL LINING OF SMH 448-008 TO 448-007<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 448-008 TO 448-007 | 29,486.00 | CL | |
| 201102039301 | CHARBONNET | MARAIS | 11/18/2011 | 03/08/2012 | SLEAD | MWH-ID. 7463-225<br>POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 345' FROM SMH 448-008 | 7,690.00 | CL | |
| 201102039201 | CHARBONNET | MARAIS | 11/18/2011 | 03/08/2012 | SLEAD | MWH-ID. 7463-225<br>POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 217' FROM SMH 448-008 | 7,370.00 | CL | |
| 201102039101 | CHARBONNET | MARAIS | 11/18/2011 | 03/08/2012 | SLEAD | MWH-ID. 7463-225<br>POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 152' FROM SMH 448-008 | 6,970.00 | CL | |
| 201102039001 | LAMANCHE | ST CLAUDE AV | 11/18/2011 | 03/13/2012 | SMAIN | MWH-ID. 7463-224<br>POINT REPAIR 222' TO 234' FROM SMH 445-060<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 222' TO 234' FROM SMH 445-060 | 6,200.00 | CL | |
| 201102038801 | CHOCTAW | N TONTI | 11/18/2011 | 11/07/2012 | SLINE | MWH-ID. 7463-223<br>FULL LINING OF SMH 445-060 TO 444-007<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 445-060 TO 444-007 | 22,956.00 | CL | |
| 201102038701 | CHOCTAW | N TONTI | 11/18/2011 | 04/11/2012 | SMAIN | MWH-ID. 7463-223<br>POINT REPAIR 224' TO 236' FROM SMH 445-060<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 224' TO 236' FROM SMH 445-060 COMPLETED | 7,720.00 | CL | |
| 201102038601 | CHOCTAW | N TONTI | 11/18/2011 | 04/24/2012 | SMAIN | MWH-ID. 7463-223<br>POINT REPAIR 66' TO 78' FROM SMH 445-060<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 66' TO 78' FROM SMH 445-060 COMPLETED | 6,495.00 | CL | |
| 201102038501 | CHOCTAW | N TONTI | 11/18/2011 | 04/11/2012 | SMAIN | MWH-ID. 7463-223<br>POINT REPAIR 42' FROM SMH 445-060<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR 42' FROM SMH 445-060 | 7,215.00 | CL | |
| 201102038401 | N JOHNSON | FORSTALL | 11/18/2011 | 06/13/2016 | SLINE | MWH-ID. 7463-222<br>FULL LINING OF SMH 444-053 TO 444-052<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 444-053 TO 444-052 | 5,949.00 | CL | |
| 201102038301 | N JOHNSON | FORSTALL | 11/18/2011 | 08/23/2012 | SMAIN | MWH-ID. 7463-222<br>POINT REPAIR 0' TO 12' FROM SMH 444-053<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 0' TO 12' FROM SMH 444-053 COMPLETED | 6,200.00 | CL | |
| 201102038101 | FLOOD | MARAIS | 11/18/2011 | 01/23/2012 | SMAIN | MWH-ID. 7463-221<br>REPLACE PIPE FOR LINE SEGMENT 442-057 TO 442-055<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 442-057 TO 442-055 | 81,350.00 | CL | |
| 201102028001 | CAFFIN AV | URQUHART | 11/16/2011 | 03/18/2012 | SLINE | MWH-ID. 7463-220<br>FULL LINING OF SMH 442-056 TO 442-054<br>ESSA 2 - BASIN 6 - NINTH WARD - B | | 29,561.00 | CL | |
| 201102027901 | CAFFIN AV | URQUHART | 11/16/2011 | 03/15/2012 | SLEAD | MWH-ID. 7463-220<br>POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 350' FROM SMH 442-056 COMPLETED | 6,200.00 | CL | |
| 201102027701 | CAFFIN AV | URQUHART | 11/16/2011 | 03/14/2012 | SLEAD | MWH-ID. 7463-220<br>POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 281' FROM SMH 442-056 COMPLETED | 6,950.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102027601 | CAFFIN AV | URQUHART | 11/16/2011 | 03/08/2012 | SLEAD | MWH-ID. 7463-220<br>POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 194' FROM SMH 442-056 | 6,950.00 | CL | |
| 201102027501 | URQUHART | CAFFIN AV | 11/16/2011 | 02/23/2012 | SMAIN | MWH-ID. 7463-219<br>POINT REPAIR 32' TO 44' FROM SMH 442-056<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 32' TO 44' FROM SMH 442-056 | 6,200.00 | CL | |
| 201102027401 | URQUHART | FLOOD | 11/16/2011 | 01/17/2012 | SMAIN | MWH-ID. 7463-218<br>REPLACE PIPE FOR LINE SEGMENT 442-051 TO 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACED PIPE FOR LINE SEGMENT 442-051 TO 442-034 | 53,675.00 | CL | |
| 201102027301 | MARAIS | FLOOD | 11/16/2011 | 02/20/2012 | SMAIN | MWH-ID. 7463-217<br>POINT REPAIR 30' FROM SMH 442-050<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR 30' FROM SMH 442-050 | 6,540.00 | CL | |
| 201102027201 | MARAIS | FLOOD | 11/16/2011 | 02/20/2012 | SLEAD | MWH-ID. 7463-217<br>POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 119' TO 131' FROM SMH 442-050 | 6,835.00 | CL | |
| 201102027001 | MARAIS | FLOOD | 11/16/2011 | 07/06/2012 | SLINE | MWH-ID. 7463-217<br>FULL LINING OF SMH 442-050 TO 442-049<br>ESSA 2 - BASIN 6 - NINTH WARD - B | FULL LINING OF SMH 442-050 TO 442-049 COMPLETED | 18,757.00 | CL | |
| 201102026901 | ST CLAUDE AV | EGANIA | 11/16/2011 | 03/29/2012 | SLINE | MWH-ID. 7463-216<br>FULL LINING OF SMH 442-037TO 442-036<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 442-037TO 442-036 | 21,154.00 | CL | |
| 201102026801 | ST CLAUDE AV | EGANIA | 11/16/2011 | 03/13/2012 | SMAIN | MWH-ID. 7463-216<br>POINT REPAIR 266' TO 289' FROM SMH 442-037<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR 266' TO 289' FROM SMH 442-037 COMPLETED | 8,335.00 | CL | |
| 201102026701 | ST CLAUDE AV | EGANIA | 11/16/2011 | 03/08/2012 | SLEAD | MWH-ID. 7463-216<br>POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 231' FROM SMH 442-037 | 6,380.00 | CL | |
| 201102026601 | ST CLAUDE AV | EGANIA | 11/16/2011 | 03/13/2012 | SLEAD | MWH-ID. 7463-216<br>POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 11' FROM SMH 442-037 | 6,278.00 | CL | |
| 201102026401 | ANDRY | ST CLAUDE AV | () 11/16/2011 | () 03/08/2012 | SLEAD | MWH-ID. 7463-215<br>POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-036 | 6,500.00 | CL | |
| 201102026301 | ANDRY | ST CLAUDE AV | 11/16/2011 | 05/18/2012 | SLINE | MWH-ID. 7463-215<br>FULL LINING OF SMH 442-036 TO 442-035<br>ESSA 2 - BASIN 6 - NINTH WARD - B | FULL LINING OF SMH 442-036 TO 442-035 COMPLETED | 19,801.00 | CL | |
| 201102026101 | EGANIA | ST CLAUDE AV | 11/16/2011 | 03/29/2012 | SLINE | MWH-ID. 7463-214<br>FULL LINING OF SMH 442-031 TO 442-030<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 442-031 TO 442-030 | 17,403.00 | CL | |
| 201102026001 | EGANIA | ST CLAUDE AV | 11/16/2011 | 02/24/2012 | SMAIN | MWH-ID. 7463-214<br>POINT REPAIR 82' TO 94' FROM SMH 442-031<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 82' TO 94' FROM SMH 442-031 | 7,220.00 | CL | |
| 201102025901 | EGANIA | ST CLAUDE AV | 11/16/2011 | 02/24/2012 | SLEAD | MWH-ID. 7463-214<br>POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 442-031 | 6,600.00 | CL | |
| 201102025801 | EGANIA | URQUHART | 11/16/2011 | 05/18/2012 | SLINE | MWH-ID. 7463-213<br>FULL LINING OF SMH 442-029 TO 442-028<br>ESSA 2 - BASIN 6 - NINTH WARD - B | FULL LINING OF SMH 442-029 TO 442-028 COMPLETED | 29,560.00 | CL | |
| 201102025701 | EGANIA | URQUHART | 11/16/2011 | 02/16/2012 | SLEAD | MWH-ID. 7463-213<br>POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 195' FROM SMH 442-029 | 7,980.00 | CL | |
| 201102025601 | EGANIA | URQUHART | 11/16/2011 | 02/22/2012 | SLEAD | MWH-ID. 7463-213<br>POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 178' FROM SMH 442-029 | 6,780.00 | CL | |
| 201102025501 | TENNESSEE | N CLAIBORNE AV | 11/16/2011 | 01/03/2012 | SMAIN | MWH-ID. 7463-212<br>REPLACE PIPE FOR LINE SEGMENT 436-016 TO 436-015<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACED PIPE FOR LINE SEGMENT 436-016 TO 436-015 | 49,730.00 | CL | |
| 201102025401 | MARAIS | CAFFIN AV | 11/16/2011 | 02/16/2012 | SMAIN | MWH-ID. 7463-211<br>POINT REPAIR 4' TO 16' FROM SMH 442-058<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 4' TO 16' FROM SMH 442-058 | 6,200.00 | CL | |
| 201102025201 | ANDRY | URQUHART | 11/16/2011 | 04/17/2012 | SMAIN | MWH-ID. 7463-210<br>REPLACE PIPE FOR LINE SEGMENT 442-034 TO 442-033<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACED PIPE FOR LINE SEGMENT 442-034 TO 442-033 | 83,295.00 | CL | |
| 201102024801 | URQUHART | ANDRY | 11/16/2011 | 05/16/2012 | SLINE | MWH-ID. 7463-209<br>FULL LINING OF SMH 442-034 TO 442-029<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 442-034 TO 442-029 | 27,900.00 | CL | |
| 201102024701 | URQUHART | ANDRY | 11/16/2011 | 04/18/2012 | SMAIN | MWH-ID. 7463-209<br>POINT REPAIR 219' TO 237' FROM SMH 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 219' TO 237' FROM SMH 442-034 | 8,640.00 | CL | |
| 201102024501 | URQUHART | ANDRY | 11/16/2011 | 04/18/2012 | SLEAD | MWH-ID. 7463-209<br>POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 293' FROM SMH 442-034 | 6,680.00 | CL | |
| 201102024401 | URQUHART | ANDRY | 11/16/2011 | 04/18/2012 | SLEAD | MWH-ID. 7463-209<br>POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 173' FROM SMH 442-034 COMPLETED | 7,210.00 | CL | |
| 201102024301 | URQUHART | ANDRY | 11/16/2011 | 04/18/2012 | SLEAD | MWH-ID. 7463-209<br>POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 136' FROM SMH 442-034 | 6,760.00 | CL | |
| 201102024201 | URQUHART | ANDRY | 11/16/2011 | 04/18/2012 | SLEAD | MWH-ID. 7463-209<br>POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 99' FROM SMH 442-034 COMPLETED | 6,488.00 | CL | |
| 201102024101 | FORSTALL | MARAIS | 11/16/2011 | 04/30/2012 | SMAIN | MWH-ID. 7463-208<br>REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED REPLACE PIPE FOR LINE SEGMENT 442-015 TO 442-014 | 84,778.00 | CL | |
| 201200194501 | LOUISA | N JOHNSON | 01/24/2012 | 12/14/2012 | SLINE | MWH-ID. 7463-464<br>FULL LINING OF SMH 404-085 TO 404-084<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 404-085 TO 404-084 | 29,781.00 | CL | |
| 201200194401 | LOUISA | N JOHNSON | 01/24/2012 | 11/16/2012 | SMAIN | MWH-ID. 7463-464<br>POINT REPAIR 10' - 22' FROM SMH 404-085<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 10' - 22' FROM SMH 404-085 | 6,200.00 | CL | |
| 201200194001 | LOUISA | N CLAIBORNE AV | 01/24/2012 | 05/05/2016 | SLINE | MWH-ID. 7463-461<br>FULL LINING OF SMH 403-074 TO 403-073<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 403-074 TO 403-073 | 9,781.00 | CL | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 201200193901 | LOUISA | N CLAIBORNE AV | 01/24/2012 | 09/10/2012 | SMAIN | MWH-ID. 7463-461<br>POINT REPAIR 236' - 336' FROM SMH 403-074<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 236' - 336' FROM SMH 403-074 COMPLETED | 6,200.00 | CL | |
| 201200193801 | LOUISA | N CLAIBORNE AV | 01/24/2012 | 09/10/2012 | SMAIN | MWH-ID. 7463-461<br>POINT REPAIR 97' - 109' FROM SMH 403-074<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 97' - 109' FROM SMH 403-074 COMPLETED | 6,200.00 | CL | |
| 201200193701 | N DERBIGNY | ST FERDINAND | 01/24/2012 | 10/03/2013 | SLINE | MWH-ID. 7463-460<br>FULL LINING OF SMH 384-004 TO 384-003<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 384-004 TO 384-003 | 7,656.00 | CL | |
| 201200193601 | N DERBIGNY | ST FERDINAND | 01/24/2012 | 02/08/2013 | SLEAD | MWH-ID. 7463-460<br>POINT REPAIR REPLACE SERVICE 212' FROM SMH 384-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 212' FROM SMH 384-004 | 8,251.00 | CL | |
| 201200193501 | N DERBIGNY | ST FERDINAND | 01/24/2012 | 02/06/2013 | SLEAD | MWH-ID. 7463-460<br>POINT REPAIR REPLACE SERVICE 147' FROM SMH 384-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 147' FROM SMH 384-004 | 8,256.00 | CL | |
| 201200193401 | N DERBIGNY | ST FERDINAND | 01/24/2012 | 02/05/2013 | SLEAD | MWH-ID. 7463-460<br>POINT REPAIR REPLACE SERVICE 112' FROM SMH 384-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 112' FROM SMH 384-004 | | CL | |
| 201200193301 | N DERBIGNY | ST FERDINAND | 01/24/2012 | 02/04/2013 | SMAIN | MWH-ID. 7463-460<br>POINT REPAIR 238' - 250' FROM SMH 384-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 238' - 250' FROM SMH 384-004 | 8,346.00 | CL | |
| 201200186801 | N ROCHEBLAVE | MAZANT | 01/24/2012 | 12/18/2012 | SMAIN | MWH-ID. 7463-407<br>REPLACE PIPE SEGMENT SMH 418-006 TO 418-005<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE SEGMENT SMH 418-006 TO 418-005 | 45,500.00 | CL | |
| 201200186601 | N PRIEUR | POLAND AV | 01/24/2012 | 08/09/2013 | SLINE | MWH-ID. 7463-406<br>FULL LINING OF SMH 417-034 TO 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 417-034 TO 417-033 | 20,326.00 | CL | |
| 201200186501 | N PRIEUR | POLAND AV | 01/24/2012 | 09/13/2012 | SMAIN | MWH-ID. 7463-406<br>POINT REPAIR 258' - 271' FROM SMH 417-034<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 258' - 271' FROM SMH 417-034 COMPLETED | 6,200.00 | CL | |
| 201200186401 | N PRIEUR | POLAND AV | 01/24/2012 | 09/13/2012 | SMAIN | MWH-ID. 7463-406<br>POINT REPAIR 162' - 177' FROM SMH 417-034<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 162' - 177' FROM SMH 417-034 COMPLETED | 6,800.00 | CL | |
| 201200186301 | POLAND AV | N PRIEUR | 01/24/2012 | 08/08/2013 | SLINE | MWH-ID. 7463-405<br>FULL LINING OF SMH 417-033 TO 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 417-033 TO 417-031 | 27,682.00 | CL | |
| 201200186201 | POLAND AV | N PRIEUR | 01/24/2012 | 11/09/2012 | SMAIN | MWH-ID. 7463-405<br>POINT REPAIR 382' - 392' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 382' - 392' FROM SMH 417-033 | 6,200.00 | CL | |
| 201200186101 | POLAND AV | N PRIEUR | () 01/24/2012 | () 11/09/2012 | SMAIN | MWH-ID. 7463-405<br>POINT REPAIR 200' - 224' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 200' - 224' FROM SMH 417-033 | 9,260.00 | CL | |
| 201200186001 | POLAND AV | N PRIEUR | () 01/24/2012 | () 11/09/2012 | SMAIN | MWH-ID. 7463-405<br>POINT REPAIR 44' - 56' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 44' - 56' FROM SMH 417-033 | 6,230.00 | CL | |
| 201200185901 | POLAND AV | N PRIEUR | () 01/24/2012 | () 11/09/2012 | SMAIN | MWH-ID. 7463-405<br>POINT REPAIR 0' - 12' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 417-033 | 6,200.00 | CL | |
| 201200185801 | POLAND AV | N PRIEUR | () 01/24/2012 | () 11/09/2012 | SLEAD | MWH-ID. 7463-405<br>POINT REPAIR REPLACE SERVICE 173' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 173' FROM SMH 417-033 | 6,800.00 | CL | |
| 201200185701 | POLAND AV | N PRIEUR | 01/24/2012 | 11/09/2012 | SLEAD | MWH-ID. 7463-405<br>POINT REPAIR REPLACE SERVICE 81' FROM SMH 417-033<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 417-033 | 6,800.00 | CL | |
| 201200185601 | N JOHNSON | POLAND AV | 01/24/2012 | 08/05/2016 | SLINE | MWH-ID. 7463-404<br>FULL LINING OF SMH 417-032 TO 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16.<br>GENE TO REVISE PLAN SHEET TO INSTALL NEW MH NEAR PL ON NORTH SIDE OF POLAND AVE. AND LINE PIPE FROM NMH TO 417-031. | COMPLETED FULL LINING OF SMH 417-032 TO 417-031 | | CL | |
| 201200185501 | N JOHNSON | POLAND AV | 01/24/2012 | 11/09/2013 | SLINE | MWH-ID. 7463-403<br>FULL LINING OF SMH 417-031 TO 417-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 417-031 TO 417-027 | 7,635.00 | CL | |
| 201200185401 | N JOHNSON | POLAND AV | () 01/24/2012 | () 08/15/2013 | SLEAD | MWH-ID. 7463-403<br>POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 115' FROM SMH 417-031 | 8,401.00 | CL | |
| 201200185301 | N JOHNSON | POLAND AV | 01/24/2012 | 08/14/2013 | SLEAD | MWH-ID. 7463-403<br>POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 83' FROM SMH 417-031 | 10,481.00 | CL | |
| 201200185201 | N JOHNSON | POLAND AV | 01/24/2012 | 08/14/2013 | SLEAD | MWH-ID. 7463-403<br>POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 24' FROM SMH 417-031 | 9,736.00 | CL | |
| 201200185101 | N PRIEUR | POLAND AV | 01/24/2012 | 05/01/2013 | SMAIN | MWH-ID. 7463-402<br>REPLACE PIPE OF SMH 417-030 TO 417-029<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE OF SMH 417-030 TO 417-029 | 35,160.00 | CL | |
| 201200184901 | N JOHNSON | MAZANT | 01/24/2012 | 10/03/2013 | SLINE | MWH-ID. 7463-401<br>FULL LINING OF SMH 417-028 TO 417-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 417-028 TO 417-027 | 6,407.00 | CL | |
| 201200184801 | N JOHNSON | MAZANT | 01/24/2012 | 08/08/2013 | SLEAD | MWH-ID. 7463-401<br>POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 169' FROM SMH 417-028 | 8,211.00 | CL | |
| 201200184701 | N JOHNSON | MAZANT | 01/24/2012 | 08/08/2013 | SLEAD | MWH-ID. 7463-401<br>POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 417-028 | 8,301.00 | CL | |
| 201200184601 | N JOHNSON | MAZANT | 01/24/2012 | 08/06/2013 | SLEAD | MWH-ID. 7463-401<br>POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 80' FROM SMH 417-028 | 8,211.00 | CL | |
| 201200184501 | N JOHNSON | MAZANT | 01/24/2012 | 08/06/2013 | SLEAD | MWH-ID. 7463-401<br>POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 18' FROM SMH 417-028 | 8,241.00 | CL | |
| 201200184401 | N JOHNSON | MAZANT | 01/24/2012 | 08/07/2013 | SMAIN | MWH-ID. 7463-401<br>POINT REPAIR 100' - 112' FROM SMH 417-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 100' - 112' FROM SMH 417-028 | 8,241.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200184301 | FRANCE | N JOHNSON | 01/24/2012 | 11/08/2013 | SLINE | MWH-ID. 7463-400<br>FULL LINING OF SMH 417-027 TO 417-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 417-027 TO 417-013 | 9,861.00 | CL | |
| 201200184101 | FRANCE | N JOHNSON | 01/24/2012 | 08/19/2013 | SMAIN | MWH-ID. 7463-400<br>POINT REPAIR 168' - 180' FROM SMH 417-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 168' - 180' FROM SMH 417-027 | 8,426.00 | CL | |
| 201200184001 | FRANCE | N JOHNSON | 01/24/2012 | 08/16/2013 | SMAIN | MWH-ID. 7463-400<br>POINT REPAIR 73' - 85' FROM SMH 417-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 73' - 85' FROM SMH 417-027 | 8,216.00 | CL | |
| 201200183901 | FRANCE | N JOHNSON | 01/24/2012 | 08/08/2013 | SLEAD | MWH-ID. 7463-400<br>POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 296' FROM SMH 417-027 | 8,206.00 | CL | |
| 201200183801 | FRANCE | N JOHNSON | 01/24/2012 | 08/13/2013 | SLEAD | MWH-ID. 7463-400<br>POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 107' FROM SMH 417-027 | 8,171.00 | CL | |
| 201200183701 | N PRIEUR | FRANCE | 01/24/2012 | 08/08/2013 | SMAIN | MWH-ID. 7463-399<br>REPLACE PIPE FROM SMH 417-024 TO 417-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE FROM SMH 417-024 TO 417-023 | 33,500.00 | CL | |
| 201200183001 | N DERBIGNY | MAZANT | 01/24/2012 | 04/26/2013 | SMAIN | MWH-ID. 7463-397<br>REPLACE PIPE SEGMENT SMH 416-020 TO 416-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACED PIPE SEGMENT SMH 416-020 TO 416-019 | 35,840.00 | CL | |
| 201200182901 | KENTUCKY | N DERBIGNY | 01/24/2012 | 11/08/2013 | SLINE | MWH-ID. 7463-396<br>FULL LINING OF SMH 416-015 TO 416-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 416-015 TO 416-014 | 9,807.00 | CL | |
| 201200182801 | KENTUCKY | N DERBIGNY | 01/24/2012 | 09/20/2013 | SMAIN | MWH-ID. 7463-396<br>POINT REPAIR 226' - 238' FROM SMH 416-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 226' - 238' FROM SMH 416-015 | 8,181.00 | CL | |
| 201200182701 | ALVAR | N MIRO | 01/24/2012 | 07/25/2012 | SMAIN | MWH-ID. 7463-395<br>POINT REPAIR 254' - 266' FROM SMH 405-064<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 254' - 266' FROM SMH 405-064 COMPLETED | 7,090.00 | CL | |
| 201200182601 | ALVAR | N MIRO | 01/24/2012 | 09/12/2012 | SMAIN | MWH-ID. 7463-395<br>POINT REPAIR 0' - 13' FROM SMH 405-064<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 0' - 13' FROM SMH 405-064 COMPLETED | 6,400.00 | CL | |
| 201200182501 | LOUISA | N PRIEUR | 01/24/2012 | 02/26/2013 | SLINE | MWH-ID. 7463-394<br>FULL LINING OF SMH 404-086 TO 404-085<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPELTED FULL LINING OF SMH 404-086 TO 404-085 | 8,734.00 | CL | |
| 201200182401 | LOUISA | N PRIEUR | 01/24/2012 | 01/31/2013 | SMAIN | MWH-ID. 7463-394<br>POINT REPAIR 329' - 348' FROM SMH 404-086<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 329' - 348' FROM SMH 404-086 | 9,386.00 | CL | |
| 201200182301 | LOUISA | N PRIEUR | 01/24/2012 | 01/31/2013 | SLEAD | MWH-ID. 7463-394<br>POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 190' FROM SMH 404-086 | 8,171.00 | CL | |
| 201200182201 | LOUISA | N PRIEUR | 01/24/2012 | 01/30/2013 | SLEAD | MWH-ID. 7463-394<br>POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 159' FROM SMH 404-086 | 8,181.00 | CL | |
| 201200182101 | LOUISA | N PRIEUR | 01/24/2012 | 01/30/2013 | SLEAD | MWH-ID. 7463-394<br>POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 121' FROM SMH 404-086 | 8,181.00 | CL | |
| 201200182001 | LOUISA | N PRIEUR | 01/24/2012 | 01/29/2013 | SLEAD | MWH-ID. 7463-394<br>POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 63' FROM SMH 404-086 | 8,176.00 | CL | |
| 201200181801 | LOUISA | N PRIEUR | 01/24/2012 | 01/29/2013 | SLEAD | MWH-ID. 7463-394<br>POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 10' FROM SMH 404-086 | 8,168.50 | CL | |
| 201200173501 | N JOHNSON | ALVAR | 01/23/2012 | 10/02/2013 | SLINE | MWH-ID. 7463-386<br>FULL LINING OF SMH 404-049 TO 417-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 404-049 TO 417-019 | 6,631.00 | CL | |
| 201200173401 | N JOHNSON | ALVAR | 01/23/2012 | 07/02/2013 | SMAIN | MWH-ID. 7463-386<br>POINT REPAIR 256' - 263' FROM SMH 404-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 256' - 263' FROM SMH 404-049 | 8,336.00 | CL | |
| 201200173301 | N JOHNSON | ALVAR | 01/23/2012 | 07/02/2013 | SMAIN | MWH-ID. 7463-386<br>POINT REPAIR 58' - 78' FROM SMH 404-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 58' - 78' FROM SMH 404-049 | 9,561.00 | CL | |
| 201200173201 | LAW | MONTEGUT | 01/23/2012 | 02/27/2013 | SLINE | MWH-ID. 7463-385<br>FULL LINING OF SMH 386-022 TO 386-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 386-022 TO 386-017 | 7,863.00 | CL | |
| 201200173101 | LAW | MONTEGUT | 01/23/2012 | 01/14/2013 | SMAIN | MWH-ID. 7463-385<br>POINT REPAIR 0' - 12' FROM SMH 386-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 386-022 | 8,161.00 | CL | |
| 201200173001 | LAW | MONTEGUT | 01/23/2012 | 01/16/2013 | SLEAD | MWH-ID. 7463-385<br>POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 145' FROM SMH 386-022 | 8,396.00 | CL | |
| 201200172901 | LAW | MONTEGUT | 01/23/2012 | 01/15/2013 | SLEAD | MWH-ID. 7463-385<br>POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 59' FROM SMH 386-022 | | CL | |
| 201200169001 | URQUHART | PIETY | 01/23/2012 | 05/22/2013 | SLINE | MWH-ID. 7463-436<br>FULL LINING OF SMH 402-050 TO 402-049<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED FULL LINING OF SMH 402-050 TO 402-049 | 7,104.00 | CL | |
| 201200168901 | URQUHART | PIETY | 01/23/2012 | 01/03/2013 | SLEAD | MWH-ID. 7463-436<br>POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR REPLACE SERVICE 73' FROM SMH 402-050 | 8,246.00 | CL | |
| 201200168801 | URQUHART | PIETY | 01/23/2012 | 01/04/2013 | SMAIN | MWH-ID. 7463-436<br>POINT REPAIR 211' - 245' FROM SMH 402-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 211' - 245' FROM SMH 402-050 | 12,011.00 | CL | |
| 201200168701 | URQUHART | PIETY | 01/23/2012 | 01/05/2013 | SMAIN | MWH-ID. 7463-436<br>POINT REPAIR 96' - 108' FROM SMH 402-050<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | COMPLETED POINT REPAIR 96' - 108' FROM SMH 402-050 | 8,161.00 | CL | |
| 201102023901 | FORSTALL | URQUHART | 11/16/2011 | 05/15/2012 | SLINE | MWH-ID. 7463-207<br>FULL LINING OF SMH 442-014 TO 442-012<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 442-014 TO 442-012 | 28,956.00 | CL | |
| 201102023801 | FORSTALL | URQUHART | 11/16/2011 | 05/07/2012 | SMAIN | MWH-ID. 7463-207<br>POINT REPAIR 97' TO 109' FROM SMH 442-014<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 97' TO 109' FROM SMH 442-014 | 7,680.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102023701 | FORSTALL | URQUHART | 11/16/2011 | 05/09/2012 | SLEAD | MWH-ID. 7463-207<br>POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 321' FROM SMH 442-014 | 7,100.00 | CL | |
| 201102023601 | FORSTALL | URQUHART | 11/16/2011 | 05/09/2012 | SLEAD | MWH-ID. 7463-207<br>POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 209' FROM SMH 442-014 | 7,120.00 | CL | |
| 201102023501 | FORSTALL | URQUHART | 11/16/2011 | 05/08/2012 | SLEAD | MWH-ID. 7463-207<br>POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 181' FROM SMH 442-014 | 7,080.00 | CL | |
| 201102023301 | FORSTALL | URQUHART | 11/16/2011 | 05/07/2012 | SLEAD | MWH-ID. 7463-207<br>POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 31' FROM SMH 442-014 | 7,220.00 | CL | |
| 201102023101 | TENNESSEE | ROBERTSON | 11/16/2011 | 05/22/2012 | SMAIN | MWH-ID. 7463-206<br>REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACE PIPE FOR LINE SEGMENT 436-015 TO 435-046 | 92,545.00 | CL | |
| 201102022901 | N JOHNSON | ST MAURICE AV | 11/16/2011 | 08/09/2012 | SMAIN | MWH-ID. 7463-205<br>REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACE PIPE FOR LINE SEGMENT 456-014 TO 456-013 | 96,270.00 | CL | |
| 201102022701 | RODER | DELERY | 11/16/2011 | 06/01/2012 | SLINE | MWH-ID. 7463-204<br>FULL LINING OF SMH 455-074 TO 455-073<br>ESSA 2 - BASIN 6 - NINTH WARD - 26 | FULL LINING OF SMH 455-074 TO 455-073 COMPLETED | 16,280.00 | CL | |
| 201102022601 | RODER | DELERY | 11/16/2011 | 05/03/2012 | SMAIN | MWH-ID. 7463-204<br>POINT REPAIR 34' TO 57' FROM SMH 455-074<br>ESSA 2 - BASIN 6 - NINTH WARD - 26 | COMPLETED POINT REPAIR 34' TO 57' FROM SMH 455-074 | 8,690.00 | CL | |
| 201102022501 | RODER | DELERY | 11/16/2011 | 05/02/2012 | SLEAD | MWH-ID. 7463-204<br>POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074<br>ESSA 2 - BASIN 6 - NINTH WARD - 26 | COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 455-074 | 6,670.00 | CL | |
| 201102022301 | ST CLAUDE AV | TRICOU | 11/16/2011 | 07/11/2012 | SLINE | MWH-ID. 7463-203<br>FULL LINING OF SMH 454-027 TO 454-026<br>ESSA 2 - BASIN 6 - NINTH WARD - B | FULL LINING OF SMH 454-027 TO 454-026 COMPLETED | 20,251.00 | CL | |
| 201102022201 | ST CLAUDE AV | TRICOU | 11/16/2011 | 04/24/2012 | SMAIN | MWH-ID. 7463-203<br>POINT REPAIR 235' TO 255' FROM SMH 454-027<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 235' TO 255' FROM SMH 454-027 | 7,600.00 | CL | |
| 201102022101 | ST CLAUDE AV | TRICOU | 11/16/2011 | 04/24/2012 | SMAIN | MWH-ID. 7463-203<br>POINT REPAIR 0' TO 12' FROM SMH 454-027<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 454-027 | 6,400.00 | CL | |
| 201102022001 | ST CLAUDE AV | TRICOU | 11/16/2011 | 04/24/2012 | SLEAD | MWH-ID. 7463-203<br>POINT REPAIR REPLACE SERVICE 108' FROM SMH 454-027<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 108' FROM SMH 454-027 | 6,380.00 | CL | |
| 201102021901 | TUPELO | ST CLAUDE AV | 11/16/2011 | 04/18/2012 | SLEAD | MWH-ID. 7463-202<br>POINT REPAIR REPLACE SERVICE 184' FROM SMH 454-017<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 454-017 | 6,960.00 | CL | |
| 201102021801 | TUPELO | ST CLAUDE AV | 11/16/2011 | 04/17/2012 | SLEAD | MWH-ID. 7463-202<br>POINT REPAIR REPLACE SERVICE 123' FROM SMH 454-017<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 123' FROM SMH 454-017 | 7,110.00 | CL | |
| 201102021701 | TUPELO | ST CLAUDE AV | 11/16/2011 | 07/11/2012 | SLINE | MWH-ID. 7463-202<br>FULL LINING OF SMH 454-017 TO 454-016<br>ESSA 2 - BASIN 6 - NINTH WARD - B | FULL LINING OF SMH 454-017 TO 454-016 | 17,403.00 | CL | |
| 201102021601 | TUPELO | MARAIS | 11/16/2011 | 05/17/2012 | SLINE | MWH-ID. 7463-201<br>FULL LINING OF SMH 454-016 TO 454-015<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 454-016 TO 454-015 | 29,329.00 | CL | |
| 201102021501 | TUPELO | MARAIS | () 11/16/2011 | () 04/23/2012 | SMAIN | MWH-ID. 7463-201<br>POINT REPAIR 236' TO 254' FROM SMH 454-016<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 236' TO 254' FROM SMH 454-016 | 8,200.00 | CL | |
| 201102021401 | TUPELO | MARAIS | 11/16/2011 | 04/19/2012 | SLEAD | MWH-ID. 7463-201<br>POINT REPAIR REPLACE SERVICE 191' FROM SMH 454-016<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 191' FROM SMH 454-016 | 7,050.00 | CL | |
| 201102021301 | TUPELO | MARAIS | 11/16/2011 | 04/19/2012 | SLEAD | MWH-ID. 7463-201<br>POINT REPAIR REPLACE SERVICE 105' FROM SMH 454-016<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 105' FROM SMH 454-016 | 7,140.00 | CL | |
| 201102021201 | LAMANCHE | N PRIEUR | 11/16/2011 | 03/05/2012 | SMAIN | MWH-ID. 7463-200<br>REPLACE PIPE FOR LINE SEGMENT 449-015 TO 449-014<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | REPLACED PIPE FOR LINE SEGMENT 449-015 TO 449-014 | 71,350.00 | CL | |
| 201102021101 | N JOHNSON | CHARBONNET | 11/16/2011 | 11/06/2012 | SLINE | MWH-ID. 7463-199<br>FULL LINING OF SMH 449-014 TO 449-013<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | COMPLETED FULL LINING OF SMH 449-014 TO 449-013 | 20,104.00 | CL | |
| 201102021001 | N JOHNSON | CHARBONNET | 11/16/2011 | 04/12/2012 | SMAIN | MWH-ID. 7463-199<br>POINT REPAIR 189' TO 201' FROM SMH 449-014<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | COMPLETED POINT REPAIR 189' TO 201' FROM SMH 449-014 | 6,200.00 | CL | |
| 201102020901 | N JOHNSON | CHARBONNET | 11/16/2011 | 04/11/2012 | SMAIN | MWH-ID. 7463-199<br>POINT REPAIR 66' TO 78' FROM SMH 449-014<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | COMPLETED POINT REPAIR 66' TO 78' FROM SMH 449-014 | 6,540.00 | CL | |
| 201102020801 | CHOCTAW | N TONTI | 11/16/2011 | 03/05/2012 | SMAIN | MWH-ID. 7463-198<br>REPLACE PIPE FOR LINE SEGMENT 445-041 TO 445-040<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | REPLACED PIPE FOR LINE SEGMENT 445-041 TO 445-040 | 52,590.00 | CL | |
| 201102020701 | CAFFIN AV | N PRIEUR | 11/16/2011 | 05/18/2012 | SMAIN | MWH-ID. 7463-197<br>REPLACE PIPE FOR LINE SEGMENT 444-069 TO 444-068<br>ESSA 2 - BASIN 6 - NINTH WARD - 25 | REPLACE PIPE FOR LINE SEGMENT 444-069 TO 444-068 | 68,890.00 | CL | |
| 201102020601 | N ROMAN | FLOOD | 11/16/2011 | 03/05/2012 | SMAIN | MWH-ID. 7463-194<br>REPLACE PIPE FOR LINE SEGMENT 443-026 TO 443-024<br>ESSA 2 - BASIN 6 - NINTH WARD - 24 | REPLACED PIPE FOR LINE SEGMENT 443-026 TO 443-024 | 84,200.00 | CL | |
| 201102020501 | FLOOD | URQUHART | 11/16/2011 | 04/03/2012 | SMAIN | MWH-ID. 7463-193<br>REPLACE PIPE FOR LINE SEGMENT 442-055 TO 442-053<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACED PIPE FOR LINE SEGMENT 442-055 TO 442-053 | 86,350.00 | CL | |
| 201102020301 | ANDRY | MARAIS | 11/16/2011 | 05/16/2012 | SLINE | MWH-ID. 7463-192<br>FULL LINING OF SMH 442-035 TO 442-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 442-035 TO 442-034 | 29,411.00 | CL | |
| 201102020201 | ANDRY | MARAIS | 11/16/2011 | 04/30/2012 | SMAIN | MWH-ID. 7463-192<br>POINT REPAIR 111' TO 123' FROM SMH 442-035<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR 111' TO 123' FROM SMH 442-035 | 7,730.00 | CL | |
| 201102020101 | ANDRY | MARAIS | 11/16/2011 | 05/01/2012 | SLEAD | MWH-ID. 7463-192<br>POINT REPAIR REPLACE SERVICE 230' FROM SMH 442-035<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 230' FROM SMH 442-035 | 7,180.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201102020001 | ANDRY | MARAIS | 11/16/2011 | 04/25/2012 | SLEAD | MWH-ID. 7463-192<br>POINT REPAIR REPLACE SERVICE 88' FROM SMH 442-035<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 88' FROM SMH 442-035 | 6,950.00 | CL | |
| 201102019701 | DESLONDE | N ROBERTSON | 11/16/2011 | 05/08/2012 | SMAIN | MWH-ID. 7463-191<br>REPLACE PIPE FOR LINE SEGMENT 436-011 TO 435-040<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACE PIPE FOR LINE SEGMENT 436-011 TO 435-040 | 89,510.00 | CL | |
| 201102019601 | N CLAIBORNE AV | JOURDAN AV | 11/16/2011 | 05/15/2012 | SLINE | MWH-ID. 7463-190<br>FULL LINING OF SMH 436-010 TO 436-009<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED FULL LINING OF SMH 436-010 TO 436-009 | 15,227.00 | CL | |
| 201102019501 | N CLAIBORNE AV | JOURDAN AV | 11/16/2011 | 04/11/2012 | SLEAD | MWH-ID. 7463-190<br>POINT REPAIR REPLACE SERVICE 184' FROM SMH 436-010<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 184' FROM SMH 436-010 | 7,210.00 | CL | |
| 201102019401 | N CLAIBORNE AV | JOURDAN AV | 11/16/2011 | 04/11/2012 | SLEAD | MWH-ID. 7463-190<br>POINT REPAIR REPLACE SERVICE 141' FROM SMH 436-010<br>ESSA 2 - BASIN 6 - NINTH WARD - B | COMPLETED POINT REPAIR REPLACE SERVICE 141' FROM SMH 436-010 | 6,810.00 | CL | |
| 201102010601 | MARAIS | PORT | 11/15/2011 | 12/13/2012 | SMAIN | MWH-ID. 7463-178<br>REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-045<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-045 | 43,705.60 | CL | |
| 201102010501 | PORT | MARAIS | 11/15/2011 | 12/27/2012 | SMAIN | MWH-ID. 7463-177<br>REPLACE PIPE FOR LINE SEGMENT 383-043 TO 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | REPLACED PIPE FOR LINE SEGMENT 383-043 TO 383-042 | | CL | |
| 201102010401 | MARAIS | PRESS | 11/15/2011 | 07/12/2012 | SLINE | MWH-ID. 7463-176<br>FULL LINING OF SMH 383-037 TO 383-036<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | FULL LINING OF SMH 383-037 TO 383-036 COMPLETED | 17,635.00 | CL | |
| 201102010301 | MARAIS | PRESS | 11/15/2011 | 07/06/2012 | SMAIN | MWH-ID. 7463-176<br>POINT REPAIR 1' TO 13' FROM SMH 383-037<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION B | POINT REPAIR 1' TO 13' FROM SMH 383-037 COMPLETED | 8,140.00 | CL | |
| 201102010201 | MARAIS | PRESS | 11/15/2011 | 07/12/2012 | SLEAD | MWH-ID. 7463-176<br>POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 162' FROM SMH 383-037 COMPLETED | 7,080.00 | CL | |
| 201102010101 | MARAIS | PRESS | 11/15/2011 | 07/12/2012 | SLEAD | MWH-ID. 7463-176<br>POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037<br>ESSA 2 - BASIN 6 - NINTH WARD - B | POINT REPAIR REPLACE SERVICE 99' FROM SMH 383-037 COMPLETED | 6,770.00 | CL | |
| 201102010001 | URQUHART | ST FERDINAND | 11/15/2011 | 11/26/2012 | SMAIN | MWH-ID. 7463-175<br>REPLACE PIPE FOR LINE SEGMENT 383-035 TO 383-034<br>ESSA 2 - BASIN 6 - NINTH WARD - B | REPLACED PIPE FOR LINE SEGMENT 383-035 TO 383-034 | 33,474.00 | CL | |
| 201101934001 | PORT | URQUHART | 11/09/2011 | 10/03/2013 | SLINE | MWH-ID. 7463-100<br>FULL LINING OF SMH 383-042 TO 383-041<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED FULL LINING OF SMH 383-042 TO 383-041 | 9,910.00 | CL | |
| 201101933801 | PORT | URQUHART | 11/09/2011 | 02/21/2012 | SLEAD | MWH-ID. 7463-100<br>POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 322' TO 334' FROM SMH 383-042 | 8,223.50 | CL | |
| 201101933701 | PORT | URQUHART | 11/09/2011 | 02/20/2013 | SLEAD | MWH-ID. 7463-100<br>POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR REPLACE SERVICE 225' TO 237' FROM SMH 383-042 | 8,296.00 | CL | |
| 201101933601 | PORT | URQUHART | 11/09/2011 | 03/06/2012 | SMAIN | MWH-ID. 7463-100<br>POINT REPAIR 262' TO 296' FROM SMH 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED POINT REPAIR 262' TO 296' FROM SMH 383-042 | 12,311.00 | CL | |
| 201101933501 | PORT | URQUHART | 11/09/2011 | 02/27/2013 | SMAIN | MWH-ID. 7463-100<br>POINT REPAIR 86' TO 114' FROM SMH 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | POINT REPAIR 86' TO 114' FROM SMH 383-042 | | CL | |
| 201101933401 | PORT | URQUHART | 11/09/2011 | 11/07/2013 | SLEAD | MWH-ID. 7463-100<br>SERVICE REPAIR VIA LINING 356' FROM SMH 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE REPAIR VIA LINING 356' FROM SMH 383-042 | 5,750.00 | CL | |
| 201101933301 | PORT | URQUHART | 11/09/2011 | 11/07/2013 | SLEAD | MWH-ID. 7463-100<br>SERVICE REPAIR VIA LINING 147' FROM SMH 383-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | COMPLETED SERVICE REPAIR VIA LINING 147' FROM SMH 383-042 | 5,250.00 | CL | |
| 201101469201 | N DORGENOIS | DELERY | 09/06/2011 | 09/28/2011 | SMAIN | MWH-ID. 7463-059<br>POINT REPAIR 181' TO 193' FROM SMH 457-015<br>ESSA 2 - BASIN 6 - NINTH WARD | POINT REPAIR 181' TO 193' FROM SMH 457-015 COMPLETED | 5,201.70 | CL | |
| 201101469101 | N ROMAN | JOURDAN RD | 09/06/2011 | 09/27/2011 | SMAIN | MWH-ID. 7463-040<br>POINT REPAIR 276' TO 288' FROM SMH 436-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 276' TO 288' FROM SMH 436-019 COMPLETED | 1,242.96 | CL | |
| 201101469001 | DESLONDE | N GALVEZ | 09/06/2011 | 09/26/2011 | SMAIN | MWH-ID. 7463-042<br>POINT REPAIR 344' TO 354' FROM SMH 437-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 344' TO 354' FROM SMH 437-004 COMPLETED | 4,200.00 | CL | |
| 201101468901 | DESLONDE | N GALVEZ | 09/06/2011 | 09/26/2011 | SMAIN | MWH-ID. 7463-042<br>POINT REPAIR 168' TO 178' FROM SMH 437-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 168' TO 178' FROM SMH 437-004 COMPLETED | 3,700.00 | CL | |
| 201101297101 | ANDRY | N JOHNSON | 08/10/2011 | 09/30/2011 | SMAIN | MWH-ID. 7463-033<br>POINT REPAIR 178' TO 188' FROM SMH 444-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR 178' TO 188' FROM SMH 444-028 COMPLETED | 3,700.00 | CL | |
| 201101190201 | N DERBIGNY | POLAND AV | 07/21/2011 | 11/08/2011 | SMAIN | MWH-ID. 7463-101<br>REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 16 | REPLACE PIPE FOR LINE SEGMENT 416-022 TO 416-021 COMPLETED | 56,006.60 | CL | |
| 201001211701 | ANDRY | N JOHNSON | 06/16/2010 | 11/03/2011 | SLINE | MWH-ID. 7463-033<br>FULL LINING OF SMH 444-028 TO 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 444-028 TO 444-027 | 10,701.50 | CL | |
| 201001211601 | ANDRY | N JOHNSON | 06/16/2010 | 01/21/2011 | SMAIN | MWH-ID. 7463-033<br>POINT REPAIR 319' TO 331' FROM SMH 444-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 319' TO 331' FROM SMH 444-028 | 7,204.80 | CL | |
| 201001211401 | ANDRY | N JOHNSON | 06/16/2010 | 04/05/2011 | SMAIN | MWH-ID. 7463-033<br>POINT REPAIR 114' TO 175' FROM SMH 444-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 114' TO 175' FROM SMH 444-028 | 11,303.90 | CL | |
| 201001211301 | ANDRY | N JOHNSON | 06/16/2010 | 03/31/2011 | SMAIN | MWH-ID. 7463-033<br>POINT REPAIR 10' TO 22' FROM SMH 444-028<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 10' TO 22' FROM SMH 444-028 | 6,703.20 | CL | |
| 201000566301 | N DORGENOIS | DELERY | 03/20/2010 | 11/03/2011 | SLINE | MWH-ID. 7463-059<br>FULL LINING OF SMH 457-015 TO 457-014<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | FULL LINING OF SMH 457-015 TO 457-014 COMPLETED | 6,847.00 | CL | |
| 201000566201 | N DORGENOIS | DELERY | 03/20/2010 | 05/19/2011 | SMAIN | MWH-ID. 7463-059<br>POINT REPAIR 233' TO 240' FROM SMH 457-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 233' TO 240' FROM SMH 457-015 | 4,100.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201000565201 | N ROMAN | DELERY | 03/20/2010 | 05/20/2011 | SMAIN | MWH-ID. 7463-056<br>POINT REPAIR 37' TO 49' FROM SMH 455-072<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 37' TO 49' FROM SMH 455-072 | 6,703.00 | CL | |
| 201000565101 | N ROMAN | DELERY | 03/20/2010 | 05/24/2011 | SLEAD | MWH-ID. 7463-056<br>SERVICE POINT REPAIR 96' FROM SMH 455-072<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED SERVICE POINT REPAIR 96' FROM SMH 455-072 | 5,201.40 | CL | |
| 201000565001 | N DERBIGNY | ST MAURICE AV | 03/20/2010 | 06/03/2011 | SLINE | MWH-ID. 7463-055<br>FULL LINING OF SMH 455-069 TO 455-066<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED FULL LINING OF SMH 455-069 TO 455-066 | 7,299.00 | CL | |
| 201000564901 | N DERBIGNY | ST MAURICE AV | 03/20/2010 | 05/12/2011 | SMAIN | MWH-ID. 7463-055<br>POINT REPAIR 253' TO 265' FROM SMH 455-069<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 253' TO 265' FROM SMH 455-069 | 4,300.00 | CL | |
| 201000564801 | N DERBIGNY | ST MAURICE AV | 03/20/2010 | 05/12/2011 | SMAIN | MWH-ID. 7463-055<br>POINT REPAIR 84' TO 96' FROM SMH 455-069<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 84' TO 96' FROM SMH 455-069 | 7,002.50 | CL | |
| 201000564701 | N DORGENOIS | JOURDAN RD | 03/20/2010 | 07/27/2011 | SLINE | MWH-ID. 7463-052<br>FULL LINING OF SMH 438-015 TO 438-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | FULL LINING OF SMH 438-015 TO 438-013 COMPLETED | 9,666.50 | CL | |
| 201000564601 | N DORGENOIS | JOURDAN RD | 03/20/2010 | 05/05/2011 | SMAIN | MWH-ID. 7463-052<br>POINT REPAIR 329' TO 338' FROM SMH 438-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED POINT REPAIR 329' TO 338' FROM SMH 438-015 | 7,500.00 | CL | |
| 201000564501 | N DORGENOIS | JOURDAN RD | 03/20/2010 | 05/03/2011 | SLEAD | MWH-ID. 7463-052<br>SERVICE POINT REPAIR 185' FROM SMH 438-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 185' FROM SMH 438-015 | 9,502.80 | CL | |
| 201000563301 | EGANIA | N DERBIGNY | 03/20/2010 | 04/05/2011 | SLEAD | MWH-ID. 7463-044<br>SERVICE POINT REPAIR 167' FROM SMH 443-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 167' FROM SMH 443-023 | 5,902.20 | CL | |
| 201000563201 | DESLONDE | N GALVEZ | 03/20/2010 | 01/05/2012 | SLINE | MWH-ID. 7463-042<br>FULL LINING OF SMH 437-004 TO 437-001<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 437-004 TO 437-001 | 9,977.00 | CL | |
| 201000563101 | DESLONDE | N GALVEZ | 03/20/2010 | 04/20/2011 | SMAIN | MWH-ID. 7463-042<br>POINT REPAIR 312' TO 350' FROM SMH 437-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 312' TO 350' FROM SMH 437-004 | 9,603.30 | CL | |
| 201000562901 | DESLONDE | N GALVEZ | 03/20/2010 | 04/18/2011 | SLEAD | MWH-ID. 7463-042<br>SERVICE POINT REPAIR 283' FROM SMH 437-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 283' FROM SMH 437-004 | 5,701.40 | CL | |
| 201000562801 | N CLAIBORNE AV | JOURDAN RD | 03/20/2010 | 01/05/2012 | SLINE | MWH-ID. 7463-041<br>FULL LINING OF SMH 436-027 TO 436-026<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 436-027 TO 436-026 | 13,352.00 | CL | |
| 201000562701 | N CLAIBORNE AV | JOURDAN RD | 03/20/2010 | 04/18/2011 | SMAIN | MWH-ID. 7463-041<br>POINT REPAIR 155' TO 178' FROM SMH 436-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 155' TO 178' FROM SMH 436-027 | 4,700.00 | CL | |
| 201000562601 | N CLAIBORNE AV | JOURDAN RD | 03/20/2010 | 04/18/2011 | SMAIN | MWH-ID. 7463-041<br>POINT REPAIR 42' TO 58' FROM SMH 436-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 42' TO 58' FROM SMH 436-027 | 5,400.00 | CL | |
| 201000562501 | N ROMAN | JOURDAN RD | 03/20/2010 | 01/05/2012 | SLINE | MWH-ID. 7463-040<br>FULL LINING OF SMH 436-019 TO 436-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 436-019 TO 436-017 | 9,724.00 | CL | |
| 201000561301 | LIZARDI | N PRIEUR | 03/20/2010 | 03/03/2011 | SMAIN | MWH-ID. 7463-036<br>POINT REPAIR 37' TO 51' FROM SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 37' TO 51' FROM SMH 444-022 COMPLETED | 9,900.00 | CL | |
| 201000561201 | LIZARDI | N PRIEUR | 03/20/2010 | 03/24/2011 | SMAIN | MWH-ID. 7463-036<br>POINT REPAIR 340' TO 371' FROM SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 340' TO 371' FROM SMH 444-022 COMPLETED | 13,300.00 | CL | |
| 201000561101 | LIZARDI | N PRIEUR | 03/20/2010 | 03/24/2011 | SMAIN | MWH-ID. 7463-036<br>POINT REPAIR 157' TO 216' FROM SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETEDPOINT REPAIR MADE 157' TO 216' FROM SMH 444-022 | 18,900.00 | CL | |
| 201000561001 | LIZARDI | N PRIEUR | 03/20/2010 | 03/11/2011 | SLEAD | MWH-ID. 7463-036<br>SERVICE POINT REPAIR 135' FROM SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 135' FROM SMH 444-022 | 9,502.50 | CL | |
| 201000560901 | LIZARDI | N PRIEUR | 03/20/2010 | 03/22/2011 | SLEAD | MWH-ID. 7463-036<br>SERVICE POINT REPAIR 283' FROM SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 283' FROM SMH 444-022 | 9,502.50 | CL | |
| 201000560801 | LIZARDI | N PRIEUR | 03/20/2010 | 03/24/2011 | SLEAD | MWH-ID. 7463-036<br>SERVICE POINT REPAIR 80' FROM SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 80' FROM SMH 444-022 | 9,502.50 | CL | |
| 201000560701 | LIZARDI | N JOHNSON | 03/20/2010 | 06/09/2016 | SLINE | MWH-ID. 7463-035<br>FULL LINING OF SMH 444-017 TO 444-009<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED FULL LINING OF SMH 444-017 TO 444-009 | 11,397.00 | CL | |
| 201000560601 | LIZARDI | N JOHNSON | 03/20/2010 | 03/14/2011 | SLEAD | MWH-ID. 7463-035<br>SERVICE POINT REPAIR 324' FROM SMH 444-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 324' FROM SMH 444-017 | 11,603.60 | CL | |
| 201000479501 | ANDRY | N MIRO | 03/10/2010 | 04/28/2011 | SLEAD | MWH-ID. 7463-027<br>SERVICE POINT REPAIR 27' FROM SMH 445-061<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 27' FROM SMH 445-061 | 5,200.80 | CL | |
| 201000479601 | ANDRY | N GALVEZ | 03/10/2010 | 12/28/2010 | SMAIN | MWH-ID. 7463-028<br>REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACE PIPE FOR LINE SEGMENT 444-006 TO 444-005 COMPLETED | 113,030.35 | CL | |
| 201000479701 | N MIRO | CHOCTAW | 03/10/2010 | 03/19/2011 | SLEAD | MWH-ID. 7463-029<br>SERVICE POINT REPAIR 89' FROM SMH 444-007<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 89' FROM SMH 444-007 | 7,953.60 | CL | |
| 201000479901 | CHOCTAW | N MIRO | 03/10/2010 | 03/02/2011 | SMAIN | MWH-ID. 7463-030<br>REPLACE PIPE FOR LINE SEGMENT 444-008 TO 444-007<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACE PIPE | 62,328.30 | CL | |
| 201000480001 | ANDRY | N GALVEZ | 03/10/2010 | 12/09/2010 | SMAIN | MWH-ID. 7463-031<br>REPLACE PIPE FOR LINE SEGMENT 444-014 TO 444-013<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACE PIPE | 64,573.55 | CL | |
| 201000480101 | CHOCTAW | N GALVEZ | 03/10/2010 | 02/28/2011 | SMAIN | MWH-ID. 7463-032<br>REPLACE PIPE FOR LINE SEGMENT 444-016 TO 444-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACE PIPE | 48,254.40 | CL | |
| 201000480501 | LIZARDI | N JOHNSON | 03/10/2010 | 03/16/2011 | SMAIN | MWH-ID. 7463-035<br>POINT REPAIR 28' TO 40' FROM SMH 444-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 28' TO 40' FROM SMH 444-017 | 12,103.20 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201000480601 | LIZARDI | N PRIEUR | 03/10/2010 | 03/24/2011 | SLEAD | MWH-ID. 7463-036<br>SERVICE POINT REPAIR 65' SMH 444-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 65' SMH 444-022 | 9,502.50 | CL | |
| 201000480701 | N PRIEUR | ANDRY | 03/10/2010 | 04/01/2011 | SLEAD | MWH-ID. 7463-037<br>SERVICE POINT REPAIR 160' FROM 444-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 160' FROM 444-027 | 5,202.50 | CL | |
| 201000480801 | EGANIA | N JOHNSON | 03/10/2010 | 08/11/2011 | SMAIN | MWH-ID. 7463-038<br>REPLACE PIPE FOR LINE SGMENT 444-021 TO 444-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACED PIPE FOR LINE SGMENT 444-021 TO 444-019 | 55,494.00 | CL | |
| 201000481001 | N ROMAN | JOURDAN RD | 03/10/2010 | 04/17/2011 | SMAIN | MWH-ID. 7463-040<br>POINT REPAIR 75' TO 87' FROM SMH 436-019<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 75' TO 87' FROM SMH 436-019 | 7,152.95 | CL | |
| 201000481201 | N CLAIBORNE AV | JOURDAN RD | 03/10/2010 | 04/18/2011 | SLEAD | MWH-ID. 7463-041<br>SERVICE POINT REPAIR 9' FROM SMH 436-027<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | COMPLETED SERVICE POINT REPAIR MADE 9' FROM SMH 436-027 | 5,200.40 | CL | |
| 201000481301 | DESLONDE | N GALVEZ | 03/10/2010 | 04/17/2011 | SLEAD | MWH-ID. 7463-042<br>SERVICE POINT REPAIR 51' FROM SMH 437-004<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 51' FROM SMH 437-004 | 7,703.50 | CL | |
| 201000481401 | DESLONDE | FLORIDA AV | 03/10/2010 | 04/26/2011 | SMAIN | MWH-ID. 7463-043<br>REPLACE PIPE FOR LINE SEGMENT 439-003 TO 438-017<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACED PIPE FOR LINE SEGMENT 439-003 TO 438-017 | 90,130.00 | CL | |
| 201000481601 | EGANIA | N DERBIGNY | 03/10/2010 | 04/13/2011 | SLEAD | MWH-ID. 7463-044<br>SERVICE POINT REPAIR 39' FROM SMH 443-023<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 39' FROM SMH 443-023 | 5,751.40 | CL | |
| 201000481801 | REYNES | LAW | 03/10/2010 | 04/12/2011 | SMAIN | MWH-ID. 7463-046<br>REPLACE PIPE FOR LINE SEGMENT 445-009 TO 445-006<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACED PIPE FOR LINE SEGMENT 445-009 TO 445-006 | 96,623.20 | CL | |
| 201000482001 | CHOCTAW | FLORIDA AV | 03/10/2010 | 10/09/2012 | SMAIN | MWH-ID. 7463-047<br>REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | REPLACE PIPE FOR LINE SEGMENT 446-011 TO 445-051 COMPLETED | 63,930.00 | CL | |
| 201000482101 | N DERBIGNY | JOURDAN RD | 03/10/2010 | 05/04/2011 | SMAIN | MWH-ID. 7463-048<br>POINT REPAIR 50' TO 66' FROM SMH 436-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 50' TO 66' FROM SMH 436-022 | 5,650.40 | CL | |
| 201000482201 | N PRIEUR | DESLONDE | 03/10/2010 | 04/28/2011 | SLEAD | MWH-ID. 7463-051<br>SERVICE POINT REPAIR 6' FROM SMH 437-022<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | SERVICE POINT REPAIR MADE 6' FROM SMH 437-022 | 6,903.10 | CL | |
| 201000482301 | N DORGENOIS | JOURDAN RD | 03/10/2010 | 05/02/2011 | SMAIN | MWH-ID. 7463-052<br>POINT REPAIR 0' TO 12' FROM SMH 438-015<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 24 | POINT REPAIR MADE 0' TO 12' FROM SMH 438-015 | 3,700.00 | CL | |
| 201000482401 | N DERBIGNY | ST MAURICE AV | 03/10/2010 | 05/11/2011 | SLEAD | MWH-ID. 7463-055<br>SERVICE POINT REPAIR 10' FROM SMH 455-069<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | SERVICE POINT REPAIR MADE 10' FROM SMH 455-069 | 5,701.80 | CL | |
| 201000482601 | N ROMAN | DELERY | 03/10/2010 | 05/19/2011 | SMAIN | MWH-ID. 7463-056<br>POINT REPAIR 3' TO 15' FROM SMH 455-072<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 3' TO 15' FROM SMH 455-072 | 6,703.80 | CL | |
| 201000482801 | N PRIEUR | DELERY | 03/10/2010 | 05/12/2011 | SMAIN | MWH-ID. 7463-057<br>POINT REPAIR 12' TO 24' FROM SMH 456-024<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | COMPLETED POINT REPAIR 12' TO 24' FROM SMH 456-024 | 5,401.80 | CL | |
| 201000482901 | TRICOU | N ROMAN | 03/10/2010 | 03/23/2011 | SMAIN | MWH-ID. 7463-058<br>REPLACE PIPE FOR LINE SEGMENT 456-026 TO 456-025<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | REPLACED PIPE FOR LINE SEGMENT 456-026 TO 456-025 COMPLETED | 70,605.00 | CL | |
| 201000483001 | LAW | DUBREUIL | 03/10/2010 | 05/11/2011 | SMAIN | MWH-ID. 7463-060<br>REPLACE PIPE FOR LINE SEGMENT 457-043 TO 457-042<br>ESSA 2 - BASIN 6 - NINTH WARD - STATION 26 | REPLACED PIPE FOR LINE SEGMENT 457-043 TO 457-042 | 83,505.00 | CL | |
| 201000497001 | N DORGENOIS | DELERY | 03/12/2010 | 05/16/2011 | SLEAD | MWH-ID. 7463-059<br>SERVICE POINT REPAIR 7' FROM SMH 457-015<br>ESSA 2 - BASIN 6 - NINTH WARD | COMPLETED SERVICE POINT REPAIR 7' FROM SMH 457-015 | 5,601.85 | CL | |
| 1,403 | | | | | | | | | | 8,405,112.05 |
| ESSA 2 - BASIN 7 - CARROLLTON | | | | | | | | | | |
| 201102215901 | BURDETTE | ZIMPEL | 12/20/2011 | 05/08/2014 | SLEAD | MWH-ID. 7463-288<br>POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 193' FROM SMH 043-027 | 8,972.00 | CL | |
| 201102216001 | BURDETTE | ZIMPEL | 12/20/2011 | 08/29/2014 | SLINE | MWH-ID. 7463-288<br>FULL LINING OF SMH 043-027 TO 043-025<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 | COMPLETED FULL LINING OF SMH 043-027 TO 043-025 | 7,809.00 | CL | |
| 201102221801 | GEN PERSHING | S DUPRE | 12/20/2011 | 05/15/2014 | SLEAD | MWH-ID. 7463-305<br>POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR REPLACE SERVICE 43' TO 55' FROM SMH 100-021 | 10,019.00 | CL | |
| 201102222001 | GEN PERSHING | S DUPRE | 12/20/2011 | 05/16/2014 | SLEAD | MWH-ID. 7463-305<br>POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR REPLACE SERVICE 172' TO 185' FROM SMH 100-021 | 16,639.00 | CL | |
| 201102222301 | GEN PERSHING | S DUPRE | 12/20/2011 | 09/29/2014 | SLINE | MWH-ID. 7463-305<br>FULL LINING OF SMH 100-021 TO 100-017<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED FULL LINING OF SMH 100-021 TO 100-017 | 16,544.00 | CL | |
| 201200050001 | PANOLA | LOWERLINE | () 01/06/2012 | () 03/18/2014 | SLEAD | MWH-ID. 7463-372<br>POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 106' FROM SMH 057-019 | 10,023.00 | CL | |
| 201200372701 | FORSHEY | SHORT | 02/14/2012 | 04/14/2014 | SMAIN | MWH-ID. 7463-659<br>REPLACE PIPE FROM 037-013 TO 037-012<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM 037-013 TO 037-012 | 76,015.00 | CL | |
| 201200247001 | S DERBIGNY | WASHINGTON AV | 01/27/2012 | 05/05/2014 | SMAIN | MWH-ID. 7463-596<br>POINT REPAIR 426' - 439' FROM SMH 131-026<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 426' - 439' FROM SMH 131-026 | 12,100.00 | CL | |
| 201200246901 | S DERBIGNY | WASHINGTON AV | 01/27/2012 | 05/01/2014 | SMAIN | MWH-ID. 7463-596<br>POINT REPAIR 58' - 70' FROM SMH 131-026<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPELTED POINT REPAIR 58' - 70' FROM SMH 131-026 | 10,016.00 | CL | |
| 201200172201 | ZIMPEL | HILLARY | 01/23/2012 | 01/06/2015 | SLINE | MWH-ID. 7463-382<br>FULL LINING OF SMH 043-011 TO 043-010<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 | COMPLETED FULL LINING OF SMH 043-011 TO 043-010 | 7,374.00 | CL | |
| 201200172001 | ZIMPEL | HILLARY | 01/23/2012 | 05/07/2014 | SLEAD | MWH-ID. 7463-382<br>POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 109' FROM SMH 043-011 | 9,024.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200171901 | ZIMPEL | HILLARY | 01/23/2012 | 05/06/2014 | SLEAD | MWH-ID. 7463-382<br>POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 | COMPLETED POINT REPAIR REPLACE SERVICE 20' FROM SMH 043-011 | 8,991.00 | CL | |
| 201200050401 | PANOLA | LOWERLINE | 01/06/2012 | 06/30/2014 | SLINE | MWH-ID. 7463-372<br>FULL LINING FROM SMH 057-019 TO 057-018<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED FULL LINING FROM SMH 057-019 TO 057-018 | 11,536.00 | CL | |
| 201200050301 | PANOLA | LOWERLINE | () 01/06/2012 | () 03/19/2014 | SMAIN | MWH-ID. 7463-372<br>POINT REPAIR 0' TO 26' FROM SMH 057-019<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR 0' TO 26' FROM SMH 057-019 | 14,805.00 | CL | |
| 201200050101 | PANOLA | LOWERLINE | () 01/06/2012 | () 03/19/2014 | SLEAD | MWH-ID. 7463-372<br>POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR REPLACE SERVICE 137' FROM SMH 057-019 | 10,002.00 | CL | |
| 201200373901 | JENA | S GAYOSO | 02/14/2012 | 05/13/2014 | SLEAD | MWH-ID. 7463-665<br>SERVICE POINT REPAIR 113' FROM SMH 100-034<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 113' FROM SMH 100-034 | 11,519.00 | CL | |
| 201200373701 | JENA | S GAYOSO | 02/14/2012 | 05/07/2014 | SMAIN | MWH-ID. 7463-665<br>POINT REPAIR 317' - 335' FROM SMH 100-034<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 317' - 335' FROM SMH 100-034 | 11,800.00 | CL | |
| 201200373401 | CADIZ | S GAYOSO | 02/14/2012 | 05/31/2014 | SMAIN | MWH-ID. 7463-664<br>REPLACE PIPE FROM 100-033 TO 100-031<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM 100-033 TO 100-031 | 37,084.00 | CL | |
| 201200373301 | STATE STREET DR | PRITCHARD PL | 02/14/2012 | 03/05/2015 | SMAIN | MWH-ID. 7463-663<br>REPLACE PIPE FROM 077-029 TO 077-028<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM 077-029 TO 077-028 | 41,630.00 | CL | |
| 201200373201 | AUDUBON | OLIVE | () 02/14/2012 | () 07/07/2014 | SMAIN | MWH-ID. 7463-662<br>REPLACE PIPE FROM 048-007 TO 048-006<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM 048-007 TO 048-006 | 51,585.00 | CL | |
| 201200373101 | AUDUBON | PRITCHARD PL | () 02/14/2012 | () 05/23/2014 | SMAIN | MWH-ID. 7463-661<br>REPLACE PIPE FROM 047-022 TO 047-021<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM 047-022 TO 047-021 | 64,107.00 | CL | |
| 201200373001 | STROELITZ | FERN | () 02/14/2012 | () 08/21/2014 | SLINE | MWH-ID. 7463-660<br>FULL LINING OF SMH 038-023 TO 049-025<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED FULL LINING OF SMH 038-023 TO 049-025 | | CL | |
| 201200372901 | STROELITZ | FERN | () 02/14/2012 | () 07/17/2014 | SLEAD | MWH-ID. 7463-660<br>SERVICE POINT REPAIR 120' FROM 038-023<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 120' FROM 038-023 | 8,960.00 | CL | |
| 201200372801 | STROELITZ | FERN | () 02/14/2012 | () 07/15/2014 | SMAIN | MWH-ID. 7463-660<br>POINT REPAIR 0' - 28' FROM 038-023<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 0' - 28' FROM 038-023 | 8,974.00 | CL | |
| 201400885701 | COLAPISSA | CAMBRONNE | () 05/02/2014 | () 06/30/2014 | SMAIN | MWH-ID. 7463-913 POINT REPAIR 281' TO 293' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 281' TO 293 | 4,770.00 | CL | |
| 201400885601 | COLAPISSA | CAMBRONNE | () 05/02/2014 | () 06/30/2014 | SMAIN | MWH-ID. 7463-913 POINT REPAIR 185' TO 197' FROM SMH 036-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 185' TO 197' | 4,500.00 | CL | |
| 201400885501 | BELFAST | MISTLETOE | () 05/02/2014 | () 06/23/2014 | SMAIN | MWH-ID. 7463-909 POINT REPAIR 243' TO 255' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | POINT REPAIR 243' TO 255' FROM SMH 001-015 | 4,624.00 | CL | |
| 201400885401 | APPLE | JOLIET | () 05/02/2014 | () 07/10/2014 | SMAIN | MWH-ID. 7463-912 POINT REPAIR 190' TO 214' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 190' TO 214' | 18,010.00 | CL | |
| 201400885301 | HOLLYGROVE | COLAPISSA | 05/02/2014 | 07/07/2014 | SMAIN | MWH-ID. 7463-911 POINT REPAIR 336' TO 348' FROM SMH 026-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 336' TO 348' FROM SMH 026-004 | 5,310.00 | CL | |
| 201400885201 | FORSHEY | LIVINGSTON | 05/02/2014 | 06/24/2014 | SMAIN | MWH-ID. 7463-910 POINT REPAIR 281' TO 293' FROM SMH 003-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 281' TO 293' | 5,580.00 | CL | |
| 201400802701 | LIVINGSTON | STROELITZ | 04/17/2014 | | SMAIN | MWH-ID. 7463-886 POINT REPAIR 254' TO 266' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400802601 | LIVINGSTON | STROELITZ | 04/17/2014 | | SLEAD | MWH-ID. 7463-886 SERVICE POINT REPAIR 142' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400802501 | LIVINGSTON | STROELITZ | 04/17/2014 | | SLEAD | MWH-ID. 7463-886 SERVICE POINT REPAIR 94' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400802401 | LIVINGSTON | STROELITZ | 04/17/2014 | | SLINE | MWH-ID. 7463-886 FULL LINING OF PIPE FROM SMH 004-033 TO 003-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400802301 | S CLAIBORNE AV | MONTICELLO AV | 04/17/2014 | 03/03/2016 | SMAIN | MWH-ID. 7463-881 REPLACE PIPE FROM SMH 001-003 TO 001-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 001-003 TO 001-002 | 60,729.00 | CL | |
| 201400802201 | NELSON | MONTICELLO AV | 04/17/2014 | | SMAIN | MWH-ID. 7463-882 REPLACE PIPE FROM SMH 001-004 TO 001-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400802101 | BELFAST | MONTICELLO AV | 04/17/2014 | | SMAIN | MWH-ID. 7463-883 REPLACE PIPE FROM SMH 001-013 TO 001-012 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400801801 | APPLE | LEONIDAS | 04/17/2014 | | SMAIN | MWH-ID. 7463-887 POINT REPAIR 0' TO 12' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400801701 | APPLE | LEONIDAS | () 04/17/2014 | | SLINE | MWH-ID. 7463-887 FULL LINING OF PIPE FROM SMH 025-024 TO 025-021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400801601 | CHERRY | DIXON | 04/17/2014 | | SLINE | MWH-ID. 7463-885 FULL LINING OF PIPE FROM SMH 004-027 TO 004-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400800501 | LIVINGSTON | STROELITZ | 04/17/2014 | | SMAIN | MWH-ID. 7463-886 POINT REPAIR 0' TO 12' FROM SMH 004-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798801 | APPLE | LEONIDAS | 04/17/2014 | | SMAIN | MWH-ID. 7463-887 POINT REPAIR 149' TO 161' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798701 | APPLE | LEONIDAS | () 04/17/2014 | | SLEAD | MWH-ID. 7463-887 SERVICE POINT REPAIR 174' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798601 | APPLE | LEONIDAS | () 04/17/2014 | | SMAIN | MWH-ID. 7463-887 POINT REPAIR 235' TO 250' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798501 | APPLE | LEONIDAS | () 04/17/2014 | | SLEAD | MWH-ID. 7463-887 SERVICE POINT REPAIR 292' FROM SMH 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798401 | PALM | MONTICELLO AV | () 04/17/2014 | | SMAIN | MWH-ID. 7463-884 REPLACE PIPE FROM SMH 003-035 TO 003-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798301 | CHERRY | DIXON | () 04/17/2014 | | SMAIN | MWH-ID. 7463-885 POINT REPAIR 0' TO 12' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798201 | CHERRY | DIXON | () 04/17/2014 | | SMAIN | MWH-ID. 7463-885 POINT REPAIR 216' TO 259' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798101 | CHERRY | DIXON | () 04/17/2014 | | SMAIN | MWH-ID. 7463-885 POINT REPAIR 269' TO 281' FROM SMH 004-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400798001 | LOWERLINE | S CLAIBORNE AV | () 04/17/2014 | | SMAIN | MWH-ID. 7463-888 REPLACE PIPE VIA PIPEBURSTING FROM SMH 046-026 TO 046-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400597401 | LOWERLINE | NELSON | 03/20/2014 | | SMAIN | MWH-ID. 7463-866 REPLACE PIPE FROM SMH 046-028 TO 046-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201400597301 | ADAMS | BIRCH | 03/20/2014 | | SMAIN | MWH-ID. 7463-865 REPLACE PIPE FROM SMH 045-017 TO 045-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400597201 | ADAMS | HICKORY | 03/20/2014 | | SMAIN | MWH-ID. 7463-864 REPLACE PIPE FROM SMH 045-013 TO 045-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400597101 | S CLAIBORNE AV | CAMBRONNE | 03/20/2014 | | SLINE | MWH-ID. 7463-862 FULL LINING OF PIPE FROM SMH 034-032 TO 034-031 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400597001 | S CLAIBORNE AV | CAMBRONNE | 03/20/2014 | | SLEAD | MWH-ID. 7463-862 SERVICE POINT REPAIR 159' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596901 | S CLAIBORNE AV | CAMBRONNE | 03/20/2014 | | SMAIN | MWH-ID. 7463-862 POINT REPAIR 22' TO 34' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596801 | S CLAIBORNE AV | CAMBRONNE | 03/20/2014 | | SLEAD | MWH-ID. 7463-862 SERVICE POINT REPAIR 8' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596701 | DUBLIN | NERON PL | () 03/20/2014 | | SMAIN | MWH-ID. 7463-861 REPLACE PIPE FROM SMH 034-014 TO 034-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596601 | GEN OGDEN | JEANNETTE | () 03/20/2014 | | SLINE | MWH-ID. 7463-874 FULL LINING OF PIPE FROM SMH 022-037 TO 023-020 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596501 | GEN OGDEN | JEANNETTE | () 03/20/2014 | | SMAIN | MWH-ID. 7463-874 POINT REPAIR 273' TO 285' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596401 | GEN OGDEN | JEANNETTE | () 03/20/2014 | | SMAIN | MWH-ID. 7463-874 POINT REPAIR 29' TO 69' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400596301 | GEN OGDEN | JEANNETTE | 03/20/2014 | | SMAIN | MWH-ID. 7463-874 POINT REPAIR 0' TO 12' FROM SMH 022-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400594801 | SHORT | SPRUCE | () 03/20/2014 | | SMAIN | MWH-ID. 7463-863 REPLACE PIPE FROM SMH 034-039 TO 033-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400594701 | S CLAIBORNE AV | CAMBRONNE | () 03/20/2014 | | SMAIN | MWH-ID. 7463-862 POINT REPAIR 89' TO 116' FROM SMH 034-032 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400212501 | APPLE | GEN OGDEN | () 01/24/2014 | | SLEAD | MWH-ID. 7463-849 SERVICE POINT REPAIR 99' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400212401 | HICKORY | S CARROLLTON AV | () 01/24/2014 | | SMAIN | MWH-ID. 7463-838 POINT REPAIR 176' TO 193' FROM SMH 033-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400212301 | HICKORY | S CARROLLTON AV | () 01/24/2014 | | SLINE | MWH-ID. 7463-838 FULL LINING OF PIPE FROM SMH 033-010 TO 033-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400212201 | HICKORY | S CARROLLTON AV | 01/24/2014 | | SMAIN | MWH-ID. 7463-838 POINT REPAIR 60' TO 79' FROM SMH 033-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400211001 | S CLAIBORNE AV | S CARROLLTON AV | 01/24/2014 | | SMAIN | MWH-ID. 7463-853 REPLACE PIPE FROM SMH 034-056 TO 034-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201400210901 | PANOLA | CAMBRONNE | 01/24/2014 | | SMAIN | MWH-ID. 7463-852 REPLACE PIPE FROM SMH 034-009 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400210801 | PANOLA | DUBLIN | 01/24/2014 | | SMAIN | MWH-ID. 7463-851 POINT REPAIR 284' TO 327' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400210701 | EAGLE | APRICOT | 01/24/2014 | | SMAIN | MWH-ID. 7463-850 POINT REPAIR 0' TO 18' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210601 | EAGLE | APRICOT | () 01/24/2014 | | SMAIN | MWH-ID. 7463-850 POINT REPAIR 62' TO 89' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210501 | EAGLE | APRICOT | () 01/24/2014 | | SLINE | MWH-ID. 7463-850 FULL LINING OF PIPE FROM SMH 026-042 TO 026-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210401 | APPLE | GEN OGDEN | 01/24/2014 | | SLEAD | MWH-ID. 7463-849 SERVICE POINT REPAIR 189' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210301 | APPLE | GEN OGDEN | 01/24/2014 | | SLEAD | MWH-ID. 7463-849 SERVICE POINT REPAIR 160' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210201 | APPLE | GEN OGDEN | 01/24/2014 | | SMAIN | MWH-ID. 7463-849 POINT REPAIR 4' TO 16' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210101 | APPLE | GEN OGDEN | 01/24/2014 | | SLEAD | MWH-ID. 7463-849 SERVICE POINT REPAIR 41' FROM SMH 025-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400210001 | APPLE | GEN OGDEN | 01/24/2014 | | SLINE | MWH-ID. 7463-849 FULL LINING OF PIPE FROM SMH 025-005 TO 025-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400209801 | DUBLIN | HICKORY | 01/24/2014 | | SMAIN | MWH-ID. 7463-839 REPLACE PIPE FROM SMH 033-030 TO 033-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400209401 | PANOLA | DUBLIN | 01/24/2014 | | SMAIN | MWH-ID. 7463-851 POINT REPAIR 362' TO 374' FROM SMH 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201400209301 | EAGLE | APRICOT | 01/24/2014 | | SMAIN | MWH-ID. 7463-850 POINT REPAIR 223' TO 238' FROM SMH 026-042 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201400097401 | DANTE | SYCAMORE | 01/14/2014 | | SMAIN | MWH-ID. 7463-824 REPLACE PIPE FROM SMH 034-012 TO 034-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201305193901 | DANTE | OLEANDER | 12/18/2013 | 07/29/2014 | SMAIN | MWH-ID. 7463-801 REPLACE PIPE FROM SMH 036-056 TO 036-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 036-056 TO 036-055 | 58,955.00 | CL | |
| 201305193801 | CAMBRONNE | S CLAIBORNE AV | 12/18/2013 | 06/25/2014 | SMAIN | MWH-ID. 7463-800 POINT REPAIR 317' TO 340' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 317' TO 340' FROM SMH 035-034 | | CL | |
| 201305193701 | CAMBRONNE | S CLAIBORNE AV | 12/18/2013 | 06/25/2014 | SMAIN | MWH-ID. 7463-800 POINT REPAIR 0' TO 12' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | POINT REPAIR 0' TO 12' FROM SMH 035-034 | 7,200.00 | CL | |
| 201305193601 | CAMBRONNE | S CLAIBORNE AV | 12/18/2013 | 08/14/2014 | SLINE | MWH-ID. 7463-800 FULL LINING OF PIPE FROM SMH 035-034 TO 035-033 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED FULL LINING OF PIPE FROM SMH 035-034 TO 035-033 | 14,344.00 | CL | |
| 201305193401 | PEAR | HOLLYGROVE | 12/18/2013 | | SMAIN | MWH-ID. 7463-798 POINT REPAIR 283' TO 295' FROM SMH 029-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201305193301 | MONROE | AIRLINE HW | 12/18/2013 | 07/02/2014 | SMAIN | MWH-ID. 7463-797 POINT REPAIR 50' TO 68' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR FROM 50' TO 68' FROM SMH 028-026 | 6,120.00 | CL | |
| 201305193201 | MONROE | PALMETTO | 12/18/2013 | 06/03/2014 | SMAIN | MWH-ID. 7463-796 REPLACE PIPE FROM SMH 028-051 TO 028-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 028-051 TO 028-050 | 41,023.00 | CL | |
| 201305192301 | EAGLE | PALMETTO | 12/18/2013 | 01/20/2015 | SMAIN | MWH-ID. 7463-794 REPLACE PIPE FROM SMH 028-004 TO 028-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 028-004 TO 028-002 | 22,950.00 | CL | |
| 201305192201 | HOLLYGROVE | PRITCHARD PL | 12/18/2013 | 06/30/2014 | SMAIN | MWH-ID. 7463-793 REPLACE PIPE FROM SMH 026-017 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 026-017 TO 026-016 | 121,176.00 | CL | |
| 201305192101 | HAMILTON | BELFAST | 12/18/2013 | 05/08/2014 | SMAIN | MWH-ID. 7463-792 POINT REPAIR 341' TO 353' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 341' TO 353' FROM SMH 025-009 | 4,770.00 | CL | |
| 201305192001 | HAMILTON | BELFAST | 12/18/2013 | 05/08/2014 | SMAIN | MWH-ID. 7463-792 POINT REPAIR 0' TO 12' FROM SMH 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 025-009 | 4,500.00 | CL | |
| 201305191901 | HOLLYGROVE | BELFAST | 12/18/2013 | 06/19/2014 | SMAIN | MWH-ID. 7463-791 REPLACE PIPE FROM SMH 025-008 TO 025-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 025-008 TO 025-010 | 127,636.00 | CL | |
| 201305190901 | BIRCH | MONROE | 12/18/2013 | | SMAIN | MWH-ID. 7463-814 REPLACE PIPE FROM SMH 023-016 TO 023-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201305190801 | EAGLE | BIRCH | 12/18/2013 | | SMAIN | MWH-ID. 7463-813 REPLACE PIPE FROM SMH 023-015 TO 023-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201305189201 | CAMBRONNE | S CLAIBORNE AV | 12/18/2013 | 06/25/2014 | SMAIN | MWH-ID. 7463-800 POINT REPAIR 289' TO 301' FROM SMH 035-034 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 289' TO 301' FROM SMH 035-034 | 4,500.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201304994301 | HOLLYGROVE | HEATON | 11/21/2013 | | SMAIN | MWH-ID. 7463-778 REPLACE PIPE FROM SMH 029-026 TO 029-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304994201 | PALMETTO | LIVINGSTON | 11/21/2013 | | SMAIN | MWH-ID. 7463-773 REPLACE PIPE FROM SMH 004-029 TO 004-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304993301 | OAKLAND DR | METAIRIE RD | 11/21/2013 | | SLINE | MWH-ID. 7463-775 FULL LINING OF PIPE FROM SMH 018-007 TO 018-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304993201 | OAKLAND DR | METAIRIE RD | 11/21/2013 | | SMAIN | MWH-ID. 7463-775 POINT REPAIR 174' TO 186' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304993101 | OAKLAND DR | METAIRIE RD | 11/21/2013 | | SLEAD | MWH-ID. 7463-775 SERVICE POINT REPAIR 127' FROM SMH 018-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304993001 | BELFAST | DUBLIN | 11/21/2013 | | SMAIN | MWH-ID. 7463-779 REPLACE PIPE FROM SMH 035-050 TO 035-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304992701 | PEACH | HOLLYGROVE | 11/21/2013 | | SLINE | MWH-ID. 7463-777 FULL LINING OF PIPE FROM SMH 028-039 TO 028-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304992601 | PEACH | HOLLYGROVE | 11/21/2013 | | SMAIN | MWH-ID. 7463-777 POINT REPAIR 307' TO 319' FROM SMH 028-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304992501 | PEACH | HOLLYGROVE | 11/21/2013 | | SMAIN | MWH-ID. 7463-777 POINT REPAIR 66' TO 78' FROM SMH 028-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304992401 | LAST | PONTCHARTRAIN BL | 11/21/2013 | | SMAIN | MWH-ID. 7463-774 REPLACE PIPE FROM SMH 017-004 TO 017-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201304992301 | S CLAIBORNE AV | HAMILTON | 11/21/2013 | 03/16/2016 | SMAIN | MWH-ID. 7463-776 REPLACE PIPE FROM SMH 025-018 TO 025-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 025-018 TO 025-016 | 49,736.00 | CL | |
| 201304424001 | DOMINICAN | LOWERLINE | 09/30/2013 | 04/09/2014 | SLEAD | MWH-ID. 7463-766 SERVICE POINT REPAIR 198' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPETED SERVICE POINT REPAIR 198' FROM SMH 042-047 | 10,000.00 | CL | |
| 201304423901 | DOMINICAN | LOWERLINE | 09/30/2013 | 04/11/2014 | SLEAD | MWH-ID. 7463-766 SERVICE POINT REPAIR 139' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPETED SERVICE POINT REPAIR 139' FROM SMH 042-047 | 10,017.00 | CL | |
| 201304423801 | DOMINICAN | LOWERLINE | 09/30/2013 | 04/14/2014 | SMAIN | MWH-ID. 7463-766 POINT REPAIR 38' TO 50' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPETED POINT REPAIR 38' TO 50' FROM SMH 042-047 | 10,000.00 | CL | |
| 201304423701 | DOMINICAN | LOWERLINE | 09/30/2013 | 05/31/2014 | SLINE | MWH-ID. 7463-766 FULL LINING OF PIPE FROM SMH 042-047 TO 053-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED FULL LINING OF PIPE FROM SMH 042-047 TO 053-008 | 13,711.00 | CL | |
| 201304423601 | CHERRY | AIRLINE HW | 09/30/2013 | 03/09/2015 | SLINE | MWH-ID. 7463-764 FULL LINING OF PIPE FROM SMH 003-003 TO 003-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED FULL LINING OF PIPE FROM SMH 003-003 TO 003-002 | 8,830.00 | CL | |
| 201304423501 | CHERRY | AIRLINE HW | 09/30/2013 | 02/02/2015 | SMAIN | MWH-ID. 7463-764 POINT REPAIR 167' TO 179' FROM SMH 003-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 167' TO 179' FROM SMH 003-003 | 10,000.00 | CL | |
| 201304423001 | LEONIDAS | PANOLA | 09/30/2013 | 03/12/2014 | SLEAD | MWH-ID. 7463-769 SERVICE POINT REPAIR 66' FROM SMH 024-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | COMPETED SERVICE POINT REPAIR 66' FROM SMH 024-016 | 10,002.00 | CL | |
| 201304422901 | LEONIDAS | PANOLA | 09/30/2013 | 03/12/2014 | SMAIN | MWH-ID. 7463-769 POINT REPAIR 80' TO 95' FROM SMH 024-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | COMPETED POINT REPAIR 80' TO 95' FROM SMH 024-016 | 10,900.00 | CL | |
| 201304422801 | LEONIDAS | PANOLA | 09/30/2013 | 06/30/2014 | SLINE | MWH-ID. 7463-769 FULL LINING OF PIPE FROM SMH 024-016 TO 024-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | COMPLETED FULL LINING OF PIPE FROM SMH 024-016 TO 024-015 | 15,093.00 | CL | |
| 201304422701 | DOMINICAN | LOWERLINE | 09/30/2013 | 04/10/2014 | SMAIN | MWH-ID. 7463-766 POINT REPAIR 79' TO 99' FROM SMH 042-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPETED POINT REPAIR 79' TO 99' FROM SMH 042-047 | 13,000.00 | CL | |
| 201304422601 | CHERRY | AIRLINE HW | 09/30/2013 | 02/18/2015 | SMAIN | MWH-ID. 7463-764 POINT REPAIR 54' TO 67' FROM SMH 003-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 54' TO 67' FROM SMH 003-003 | 10,017.00 | CL | |
| 201304422401 | FORSHEY | MISTLETOE | () 09/30/2013 | () 02/18/2015 | SMAIN | MWH-ID. 7463-765 REPLACE PIPE FROM SMH 003-007 TO 027-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | REPLACED PIPE FROM SMH 003-007 TO 027-030 | 46,555.00 | CL | |
| 201304320801 | HICKORY | GEN OGDEN | () 09/16/2013 | () 03/19/2014 | SMAIN | MWH-ID. 7463-759 POINT REPAIR 308' - 320' FROM SMH 023-034 ESSA 2 - BASIN 7-CARROLLTON - SPS 1 | COMPETED POINT REPAIR 308' - 320' FROM SMH 023-034 | 16,900.00 | CL | |
| 201304319101 | CHEROKEE | BENJAMIN | () 09/16/2013 | () 04/30/2015 | SMAIN | MWH-ID. 7463-762 REPLACE PIPE FROM SMH 041-001 TO 042-020 ESSA 2 - BASIN 7-CARROLLTON - SPS 14 | REPLACED PIPE FROM SMH 041-001 TO 042-020 | 201,802.00 | CL | |
| 201304319001 | LEONIDAS | PANOLA | () 09/16/2013 | () 03/13/2014 | SMAIN | MWH-ID. 7463-761 POINT REPAIR 283' - 295' FROM SMH 024-020 ESSA 2 - BASIN 7-CARROLLTON - SPS 1 | COMPETED POINT REPAIR 283' - 295' FROM SMH 024-020 | 11,200.00 | CL | |
| 201304318901 | LEONIDAS | PANOLA | () 09/16/2013 | () 03/13/2014 | SLEAD | MWH-ID. 7463-760 POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011 ESSA 2 - BASIN 7-CARROLLTON - SPS 1 | COMPETED POINT REPAIR REPLACE SERVICE 100' FROM SMH 024-011 | 10,002.00 | CL | |
| 201304318801 | LEONIDAS | PANOLA | 09/16/2013 | 05/31/2014 | SLINE | MWH-ID. 7463-760 FULL LINING OF SEGEMENT 024-011 TO 024-010 ESSA 2 - BASIN 7-CARROLLTON - SPS 1 | COMPLETED FULL LINING OF SEGEMENT 024-011 TO 024-010 | 14,122.00 | CL | |
| 201304299601 | PEARL | LOWERLINE | 09/12/2013 | 09/25/2014 | SLINE | MWH-ID. 7463-708 FULL LINING OF SEGEMENT 042-015 TO 042-014 | COMPLETED FULL LINING OF SEGEMENT 042-015 TO 042-014 | 9,389.00 | CL | |
| 201304299501 | S CLARK | WASHINGTON AV | 09/12/2013 | 10/02/2014 | SLINE | MWH-ID. 7463-709 FULL LINING OF SEGEMENT 169-026 TO 169-025 ESSA 2 - BASIN 4 - Uptown- SPS 14 | COMPLETED FULL LINING OF SEGEMENT 169-026 TO 169-025 | 5,498.00 | CL | |
| 201304029501 | NASHVILLE AV | FONTAINEBLEAU DR | 07/25/2013 | 08/27/2013 | SMAIN | MWH-ID. 7463-744 POINT REPAIR 272' - 284' FROM SMH 076-030 ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 | COMPLETED POINT REPAIR 272' - 284' FROM SMH 076-030 | 6,200.00 | CL | |
| 201304029401 | LOWERLINE | DIXON | () 07/25/2013 | () 08/29/2013 | SMAIN | MWH-ID. 7463-743 POINT REPAIR 135' - 147' FROM SMH 049-012 ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 | COMPLETED POINT REPAIR 135' - 147' FROM SMH 049-012 | 6,200.00 | CL | |
| 201304029301 | LOWERLINE | MAPLE | () 07/25/2013 | () 08/15/2013 | SMAIN | MWH-ID. 7463-742 POINT REPAIR 260' - 272' FROM SMH 043-002 ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR 260' - 272' FROM SMH 043-002 | 6,200.00 | CL | |
| 201302802301 | FERN | NELSON | () 01/15/2013 | () 06/11/2014 | SMAIN | WH-ID. 7463-658<br>REPLACE PIPE FOR LINE SEGMENT 035-021 TO 035-009<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | CANCEL THIS WORK ORDER PER MARK JOHNSON ON 1/17/13 BUT WORK WAS STILL DONE<br><br>REPLACE PIPE FOR LINE SEGMENT 035-021 TO 035-009 | 75,688.00 | CL | |
| 201302802001 | HILLARY | OAK | 01/15/2013 | 08/12/2014 | SMAIN | MWH-ID. 7463-289<br>REPLACE PIPE FOR LINE SEGMENT 044-020 TO 044-019<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 14 | REPLACED PIPE FOR LINE SEGMENT 044-020 TO 044-019 | 81,629.00 | CL | |
| 201202088001 | S ROMAN | TOLEDANO | 09/24/2012 | 05/05/2014 | SMAIN | MWH-ID. 7463-695 PERFORM POINT REPAIR 0' TO 12' | PERFORMED POINT REPAIR 0' TO 12' | 10,022.00 | CL | |
| 201202086301 | S ROMAN | TOLEDANO | 09/24/2012 | 05/05/2014 | SMAIN | MWH-ID. 7463-695 PERFORM POINT REPAIR 371' TO 380' | PERFORMED POINT REPAIR 371' TO 380' | 10,000.00 | CL | |
| 201201735801 | S JEFFERSON DAVIS PK | DIXON | 07/25/2012 | 12/15/2015 | SLEAD | MWH-ID. 7463-672<br>POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 169-014 | 10,000.00 | CL | |
| 201200380601 | OLEANDER | S CARROLLTON AV | 02/15/2012 | 04/22/2014 | SMAIN | MWH-ID. 7463-680<br>REPLACE PIPE FROM SMH 037-019 TO 037-018<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM SMH 037-019 TO 037-018 | 74,484.00 | CL | |
| 201200380501 | FORSHEY | S CARROLLTON AV | 02/15/2012 | 05/12/2014 | SMAIN | MWH-ID. 7463-679<br>POINT REPAIR 277' - 289' FROM SMH 037-015<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 277' - 289' FROM SMH 037-015 | 10,010.00 | CL | |
| 201200380401 | FORSHEY | S CARROLLTON AV | 02/15/2012 | 05/09/2014 | SMAIN | MWH-ID. 7463-679<br>POINT REPAIR 0' - 12' FROM SMH 037-015<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 037-015 | 8,960.00 | CL | |
| 201200380301 | SHORT | OLIVE | 02/15/2012 | 03/10/2014 | SMAIN | MWH-ID. 7463-678<br>REPLACE PIPE PIPE FROM SMH 037-014 TO 037-013<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE PIPE FROM SMH 037-014 TO 037-013 | 69,645.00 | CL | |
| 201200380201 | SHORT | PALM | 02/15/2012 | 05/05/2014 | SMAIN | MWH-ID. 7463-677<br>REPLACE PIPE PIPE FROM SMH 037-011 TO 037-009<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM SMH 037-011 TO 037-009 | 73,038.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200376301 | S JEFFERSON DAVIS PK | HOWARD AV | 02/14/2012 | 02/11/2015 | SLINE | MWH-ID. 7463-673<br>FULL LINING OF SMH 169-015 TO 169-014<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED FULL LINING OF SMH 169-015 TO 169-014 | 10,702.00 | CL | |
| 201200376201 | S JEFFERSON DAVIS PK | HOWARD AV | 02/14/2012 | 12/15/2014 | SMAIN | MWH-ID. 7463-673<br>POINT REPAIR 84' - 96' FROM SMH 169-015<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 84' - 96' FROM SMH 169-015 | 10,000.00 | CL | |
| 201200376101 | S JEFFERSON DAVIS PK | HOWARD AV | 02/14/2012 | 12/15/2014 | SMAIN | MWH-ID. 7463-673<br>POINT REPAIR 0' - 12' FROM SMH 169-015<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 0' - 12' FROM SMH 169-015 | 10,000.00 | CL | |
| 201200376001 | S JEFFERSON DAVIS PK | DIXON | 02/14/2012 | 02/11/2015 | SLINE | MWH-ID. 7463-672<br>FULL LINING OF SMH 169-014 TO 169-013<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED FULL LINING OF SMH 169-014 TO 169-013 | 17,954.00 | CL | |
| 201200375901 | S JEFFERSON DAVIS PK | DIXON | 02/14/2012 | 12/12/2014 | SLEAD | MWH-ID. 7463-672<br>SERVICE POINT REPAIR 181' FROM SMH 169-014<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 181' FROM SMH 169-014 | 10,009.00 | CL | |
| 201200375801 | S JEFFERSON DAVIS PK | DIXON | 02/14/2012 | 12/12/2014 | SLEAD | MWH-ID. 7463-672<br>SERVICE POINT REPAIR 83' FROM SMH 169-014<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 83' FROM SMH 169-014 | 10,014.00 | CL | |
| 201200375701 | CLIO | S SALCEDO | 02/14/2012 | 06/12/2014 | SMAIN | MWH-ID. 7463-671<br>REPLACE PIPE FROM SMH 168-025 TO 168-022<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM SMH 168-025 TO 168-022 | 44,879.00 | CL | |
| 201200375601 | S MIRO | 1ST | 02/14/2012 | 04/21/2014 | SMAIN | MWH-ID. 7463-670<br>REPLACE PIPE FROM SMH 145-029 TO 132-013<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM SMH 145-029 TO 132-013 | 39,958.00 | CL | |
| 201200375501 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 06/30/2014 | SLINE | MWH-ID. 7463-669<br>FULL LINING OF SMH 144-027 TO 144-023<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED FULL LINING OF SMH 144-027 TO 144-023 | 15,525.00 | CL | |
| 201200375401 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 04/28/2014 | SLEAD | MWH-ID. 7463-669<br>SERVICE POINT REPAIR 281' FROM SMH 144-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 281' FROM SMH 144-027<br><br>CANCEL THIS WOKR ORDER PER MARK JOHNSON | 10,022.00 | CL | |
| 201200375301 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 04/24/2014 | SLEAD | MWH-ID. 7463-669<br>SERVICE POINT REPAIR 102' FROM SMH 144-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 102' FROM SMH 144-027<br><br>CANCEL THIS WOKR ORDER PER MARK JOHNSON | 10,020.00 | CL | |
| 201200375201 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 04/28/2014 | SLEAD | MWH-ID. 7463-669<br>SERVICE POINT REPAIR 56' FROM SMH 144-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 56' FROM SMH 144-027<br><br>CANCEL THIS WOKR ORDER PER MARK JOHNSON | 10,018.00 | CL | |
| 201200375101 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 04/23/2014 | SLEAD | MWH-ID. 7463-669<br>SERVICE POINT REPAIR 25' FROM SMH 144-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 25' FROM SMH 144-027<br><br>CANCEL THIS WOKR ORDER PER MARK JOHNSON | 10,000.00 | CL | |
| 201200375001 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 04/24/2014 | SMAIN | MWH-ID. 7463-669<br>POINT REPAIR 236' - 248' FROM SMH 144-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 236' - 248' FROM SMH 144-027<br><br>CANCEL THIS WOKR ORDER PER MARK JOHNSON | 10,020.00 | CL | |
| 201200374901 | JOSEPHINE | S CLAIBORNE AV | 02/14/2012 | 04/25/2014 | SMAIN | MWH-ID. 7463-669<br>POINT REPAIR 156' - 192' FROM SMH 144-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR 156' - 192' FROM SMH 144-027<br><br>CANCEL THIS WOKR ORDER PER MARK JOHNSON | 17,240.00 | CL | |
| 201200374801 | JACKSON AV | S ROMAN | 02/14/2012 | | SMAIN | MWH-ID. 7463-668<br>REPLACE PIPE FROM SMH 144-016 TO 144-015<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | | | OP | |
| 201200374601 | 4TH | S GALVEZ | 02/14/2012 | 03/31/2014 | SMAIN | MWH-ID. 7463-667<br>REPLACE PIPE FROM SMH 132-016 TO 132-015<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM SMH 132-016 TO 132-015 | 37,889.00 | CL | |
| 201200374501 | S MIRO | 4TH | 02/14/2012 | 04/14/2014 | SMAIN | MWH-ID. 7463-666<br>REPLACE PIPE FROM SMH 132-015 TO 132-014<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | REPLACED PIPE FROM SMH 132-015 TO 132-014 | 41,260.00 | CL | |
| 201200374301 | JENA | S GAYOSO | 02/14/2012 | 06/30/2014 | SLINE | MWH-ID. 7463-665<br>FULL LINING OF SMH 100-034 TO 100-027<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED FULL LINING OF SMH 100-034 TO 100-027 | 16,475.00 | CL | |
| 201200374201 | JENA | S GAYOSO | 02/14/2012 | 05/12/2014 | SLEAD | MWH-ID. 7463-665<br>SERVICE POINT REPAIR 268' FROM SMH 100-034<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 268' FROM SMH 100-034 | 10,918.00 | CL | |
| 201200374101 | JENA | S GAYOSO | 02/14/2012 | 05/09/2014 | SLEAD | MWH-ID. 7463-665<br>SERVICE POINT REPAIR 237' FROM SMH 100-034<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 237' FROM SMH 100-034 | 10,015.00 | CL | |
| 201200374001 | JENA | S GAYOSO | 02/14/2012 | 05/12/2014 | SLEAD | MWH-ID. 7463-665<br>SERVICE POINT REPAIR 209' FROM SMH 100-034<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED SERVICE POINT REPAIR 209' FROM SMH 100-034 | 11,518.00 | CL | |
| 201200049901 | ST CHARLES AV | HUSO | 01/06/2012 | 01/05/2015 | SLINE | MWH-ID. 7463-371<br>FULL LINING FROM SMH 030-020 TO 030-018<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED FULL LINING FROM SMH 030-020 TO 030-018 | 4,582.00 | CL | |
| 201102222101 | GEN PERSHING | S DUPRE | 12/20/2011 | 05/19/2014 | SLEAD | MWH-ID. 7463-305<br>POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 5 | COMPLETED POINT REPAIR REPLACE SERVICE 289' TO 301' FROM SMH 100-021 | 10,039.00 | CL | |
| 201502350901 | BROADWAY | HICKORY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 056-008 | | | OP | |
| 201502351601 | WASHINGTON AV | PALMETTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-005 | | | OP | |
| 201502355001 | LOWERLINE | FRERET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-006 | | | OP | |
| 201502354901 | CHEROKEE | MAPLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-005 | | | OP | |
| 201502354801 | BURTHE | CHEROKEE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-004 | | | OP | |
| 201502354701 | LOWERLINE | MAPLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-002 | | | OP | |
| 201502354601 | HAMPSON | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-076 | | | OP | |
| 201502354501 | CLIO | AUDUBON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-041 | | | OP | |
| 201502354401 | PALM | BROADWAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-026 | | | OP | |
| 201502354301 | BURDETTE | FIG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-044 | | | OP | |
| 201502354201 | BURDETTE | FIG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-038 | | | OP | |
| 201603790201 | EARHART BL | DUBLIN | 03/01/2016 | | SLINE | MWH-ID. 7463-1051 SERVICE REPAIR VIA LINING 99' FROM 036-045<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603790101 | OAKLAND DR | METAIRIE RD | 03/01/2016 | | SMAIN | MWH-ID. 7463-984 POINT REPAIR REPLACE SERVICE 101' FROM 018-007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603790001 | APRICOT | DUBLIN | 03/01/2016 | | SLINE | MWH-ID. 7463-1053 FULL LINING OF PIPE FROM 036-065 to 036-064<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789901 | OAKLAND DR | METAIRIE RD | 03/01/2016 | | SLINE | MWH-ID. 7463-984 FULL LINING OF PIPE FROM 018-007 to 018-008<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789801 | PEACH | AIRLINE HW | 03/01/2016 | | SLINE | MWH-ID. 7463-986 FULL LINING OF PIPE FROM 028-026 to 028-029<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603789701 | APRICOT | DUBLIN | 03/01/2016 | | SLEAD | MWH-ID. 7463-1053 SERVICE POINT REPAIR 151' FROM SMH 036-65 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789601 | APRICOT | DUBLIN | 03/01/2016 | | SLEAD | MWH-ID. 7463-1053 SERVICE POINT REPAIR 201' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789501 | APRICOT | DUBLIN | 03/01/2016 | | SLEAD | MWH-ID. 7463-1053 SERVICE POINT REPAIR 61' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789401 | APRICOT | DUBLIN | 03/01/2016 | | SLEAD | MWH-ID. 7463-1053 SERVICE POINT REPAIR 251' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789201 | S CARROLLTON AV | FIG | 03/01/2016 | | SMAIN | MWH-ID. 7463-1050 POINT REPAIR 0' TO 3' FROM SMH 036-043 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603789101 | MONROE | NELSON | 03/01/2016 | | SMAIN | MWH-ID. 7463-985 POINT REPAIR 284' TO 305' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603788501 | OAKLAND DR | METAIRIE RD | 03/01/2016 | | SMAIN | MWH-ID. 7463-984 POINT REPAIR REPLACE SERVICE 43' FROM 018-007 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603788401 | PEACH | AIRLINE HW | 03/01/2016 | | SLINE | MWH-ID. 7463-986 POINT REPAIR REPLACE SERVICE '74 FROM 028-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603788301 | APRICOT | DUBLIN | 03/01/2016 | | SLINE | MWH-ID. 7463-1053 SERVICE REPAIR VIA LINING 45' FROM SMH 036-065 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603788201 | DUBLIN | LEAKE AV | 03/01/2016 | | SMAIN | MWH-ID. 7463-987 REPLACE PIPE FROM SMH 030-033 to 030-004 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201603788101 | HICKORY | S CARROLLTON AV | 03/01/2016 | | SMAIN | MWH-ID. 7463-989 REPLACE PIPE FROM SMH 033-030 TO 033-060 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201603788001 | CAMBRONNE | GREEN | 03/01/2016 | | SMAIN | MWH-ID. 7463-988 REPLACE PIPE FROM SMH 033-048 TO 033-050 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201603787901 | FIG | DUBLIN | 03/01/2016 | | SMAIN | MWH-ID. 7463-1049 REPLACE PIPE FROM SMH 036-038 TO 036-039 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603787801 | EARHART BL | DUBLIN | 03/01/2016 | | SLINE | MWH-ID. 7463-1051 SERVICE REPAIR VIA LINING 28' FROM 036-045 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603787701 | MONROE | NELSON | 03/01/2016 | | SMAIN | MWH-ID. 7463-985 POINT REPAIR 256' TO 271' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603787601 | MONROE | NELSON | 03/01/2016 | | SMAIN | MWH-ID. 7463-985 POINT REPAIR 203' TO 223' FROM SMH 025-021 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603787501 | MONROE | NELSON | 03/01/2016 | | SLINE | MWH-ID. 7463-985 FULL LINING OF PIPE FROM 025-021 to 025-036 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | OP | |
| 201603787401 | SPRUCE | DUBLIN | 03/01/2016 | | SMAIN | MWH-ID. 7463-990REPLACE PIPE FROM SMH 034-001 TO 034-004 ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201603746701 | LOWERLINE | S CLAIBORNE AV | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | OP | |
| 201603743601 | S DORGENOIS | ERATO | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | OP | |
| 201603743501 | S DORGENOIS | ERATO | 02/24/2016 | | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | | | OP | |
| 201502363401 | SHORT | OAK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 032-043 | | | OP | |
| 201502363301 | S CARROLLTON AV | PLUM | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 032-039 | | | OP | |
| 201502363201 | SHORT | WILLOW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 032-034 | | | OP | |
| 201502363101 | PLUM | JOLIET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 032-013 | | | OP | |
| 201502363001 | DANTE | WILLOW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 032-010 | | | OP | |
| 201502362901 | CAMBRONNE | PLUM | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 032-009 | | | OP | |
| 201502362801 | FRERET | S CARROLLTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-039 | | | OP | |
| 201502362701 | S CARROLLTON AV | FRERET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-024 | | | OP | |
| 201502362601 | MAPLE | DUBLIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-021 | | | OP | |
| 201502362501 | S CARROLLTON AV | MAPLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-016 | | | OP | |
| 201502362401 | CAMBRONNE | LEAKE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-013 | | | OP | |
| 201502362301 | FRERET | JOLIET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-007 | | | OP | |
| 201502362201 | JOLIET | FRERET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-004 | | | OP | |
| 201502362101 | DANTE | APRICOT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-024 | | | OP | |
| 201502362001 | FIG | JOLIET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-022 | | | OP | |
| 201502361901 | PRITCHARD PL | NOTRE DAME | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-011 | | | OP | |
| 201502361801 | FERN | WALMSLEY AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-010 | | | OP | |
| 201502361701 | FERN | EARHART BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-002 | | | OP | |
| 201502361601 | FERN | EARHART BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-001 | | | OP | |
| 201502361501 | DUBLIN | NELSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 035-045 | | | OP | |
| 201502361401 | APPLE | CAMBRONNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 035-042 | | | OP | |
| 201502361201 | NELSON | CAMBRONNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 035-033 | | | OP | |
| 201502361101 | PANOLA | FERN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 034-044 | | | OP | |
| 201502361001 | DUBLIN | NERON PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 034-014 | | | OP | |
| 201502360901 | DUBLIN | SYCAMORE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 034-008 | | | OP | |
| 201502360801 | DANTE | SPRUCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 034-001 | | | OP | |
| 201502360701 | COHN | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-054 | | | OP | |
| 201502360601 | GREEN | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-051 | | | OP | |
| 201502360501 | BIRCH | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-046 | | | OP | |
| 201502360401 | DUBLIN | BIRCH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-033 | | | OP | |
| 201502360301 | FIG | DUBLIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-040 | | | OP | |
| 201502360201 | S CARROLLTON AV | FIG | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-036 | | | OP | |
| 201502360101 | PRITCHARD PL | DUBLIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-029 | | | OP | |
| 201502360001 | PRITCHARD PL | DUBLIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-028 | | | OP | |
| 201502359901 | DUBLIN | PALM | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-004 | | | OP | |
| 201502359801 | STROELITZ | CAMBRONNE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-002 | | | OP | |
| 201502359701 | EDINBURGH | CAMBRONNE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-061 | | | OP | |
| 201502359601 | OLIVE | JOLIET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-047 | | | OP | |
| 201502359501 | OLEANDER | DANTE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-045 | | | OP | |
| 201502359401 | DANTE | OLEANDER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-041 | | | OP | |
| 201502359301 | OLIVE | DANTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-038 | | | OP | |
| 201502359201 | OLEANDER | DANTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-035 | | | OP | |
| 201502359101 | OLIVE | DUBLIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-032 | | | OP | |
| 201502359001 | OLIVE | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-023 | | | OP | |
| 201502358901 | OLIVE | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-021 | | | OP | |
| 201502358801 | FERN | OLEANDER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-017 | | | OP | |
| 201502358701 | FERN | FORSHEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-012 | | | OP | |
| 201502358601 | SHORT | PALM | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-007 | | | OP | |
| 201502358501 | OLIVE | SHORT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-004 | | | OP | |
| 201502358401 | OLIVE | FERN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-001 | | | OP | |
| 201502358301 | SHORT | EARHART BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-062 | | | OP | |
| 201502358201 | FIG | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-043 | | | OP | |
| 201502358101 | FERN | STROELITZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-024 | | | PR | |
| 201502358001 | STROELITZ | FERN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-023 | | | OP | |
| 201502357901 | S CARROLLTON AV | PALMETTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-018 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502357801 | HAMPSON | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-074 | | | OP | |
| 201502357701 | ADAMS | HAMPSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-071 | | | OP | |
| 201502357601 | HILLARY | ST CHARLES AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-056 | | | OP | |
| 201502357501 | DOMINICAN | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-047 | | | OP | |
| 201502357401 | PEARL | ADAMS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-032 | | | OP | |
| 201502357301 | ST CHARLES AV | HILLARY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-010 | | | OP | |
| 201502357201 | ST CHARLES AV | MILLAUDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-009 | | | OP | |
| 201502357101 | LOWERLINE | GARFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 041-041 | | | OP | |
| 201502357001 | HURST | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 041-039 | | | OP | |
| 201502356901 | ALVIN CALLENDER | PRYTANIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 041-024 | | | OP | |
| 201502356801 | HILLARY | GARFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 041-004 | | | OP | |
| 201502356701 | STROELITZ | CAMBRONNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-050 | | | OP | |
| 201502356501 | PALMETTO | DUBLIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-040 | | | OP | |
| 201502356401 | PALMETTO | DANTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-039 | | | OP | |
| 201502356301 | CAMBRONNE | PALMETTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-035 | | | OP | |
| 201502356201 | PALMETTO | CAMBRONNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-032 | | | OP | |
| 201502356101 | DIXON | FERN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-025 | | | OP | |
| 201502356001 | BURDETTE | GREEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 045-032 | | | OP | |
| 201502376401 | MISTLETOE | PALMETTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-025 | | | OP | |
| 201502376301 | STROELITZ | CHERRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-016 | | | OP | |
| 201502376201 | MISTLETOE | STROELITZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-015 | | | OP | |
| 201502376101 | PALMETTO | CHERRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-005 | | | OP | |
| 201502376001 | FORSHEY | MISTLETOE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-039 | | | OP | |
| 201502375901 | PALM | MONTICELLO AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-035 | | | OP | |
| 201502375801 | PALM | CECIL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-034 | | | OP | |
| 201502375701 | PALM | LIVINGSTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-032 | | | OP | |
| 201502375601 | OLEANDER | LIVINGSTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-015 | | | OP | |
| 201502375501 | FORSHEY | LIVINGSTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-013 | | | OP | |
| 201502375401 | CHERRY | AIRLINE HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-003 | | | OP | |
| 201502375301 | LIVE OAK | OLEANDER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 002-018 | | | OP | |
| 201502375201 | MONTICELLO AV | PRITCHARD PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 002-011 | | | OP | |
| 201502375001 | CHERRY | APRICOT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 002-007 | | | OP | |
| 201502374901 | APPLE | MONTICELLO AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 001-009 | | | OP | |
| 201502374801 | APPLE | MISTLETOE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 001-007 | | | OP | |
| 201502374701 | PALMETTO | NORTHLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-010 | | | OP | |
| 201502373101 | LEAKE AV | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 021-005 | | | OP | |
| 201502373001 | PONTCHARTRAIN BL | OAKLAND DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-010 | | | OP | |
| 201502372901 | PONTCHARTRAIN BL | OAKLAND DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-009 | | | OP | |
| 201502372801 | OAKLAND DR | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-007 | | | OP | |
| 201502372701 | OAKLAND DR | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-006 | | | OP | |
| 201502372601 | OAKLAND DR | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-005 | | | OP | |
| 201502372501 | PONTCHARTRAIN BL | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-004 | | | OP | |
| 201502372401 | PONTCHARTRAIN BL | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-003 | | | OP | |
| 201502372301 | PONTCHARTRAIN BL | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 018-002 | | | OP | |
| 201502372201 | GEN OGDEN | QUINCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 017-008 | | | OP | |
| 201502372101 | BAMBOO RD | METAIRIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 006-014 | | | OP | |
| 201502372001 | BAMBOO RD | METAIRIE RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 006-012 | | | OP | |
| 201502371901 | GARDEN LN | METAIRIE RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 006-004 | | | OP | |
| 201502371801 | BELFAST | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 025-003 | | | OP | |
| 201502371701 | SPRUCE | GEN OGDEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 024-029 | | | OP | |
| 201502371601 | SPRUCE | GEN OGDEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 024-028 | | | OP | |
| 201502371501 | COHN | HOLLYGROVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-068 | | | OP | |
| 201502371401 | GREEN | LEONIDAS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-064 | | | OP | |
| 201502371301 | BIRCH | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-061 | | | OP | |
| 201502371201 | BIRCH | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-059 | | | OP | |
| 201502371101 | GEN OGDEN | CARROLLTON WATER PLANT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-028 | | | OP | |
| 201502371001 | LEONIDAS | HICKORY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-003 | | | OP | |
| 201502370901 | GEN OGDEN | PLUM | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-040 | | | OP | |
| 201502370801 | JEANNETTE | EAGLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-032 | | | OP | |
| 201502370701 | MONROE | BIRCH | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-031 | | | OP | |
| 201502370601 | OAK | MONTICELLO AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-011 | | | OP | |
| 201502370501 | GEN OGDEN | OAK | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-010 | | | OP | |
| 201502370401 | GEN OGDEN | LEAKE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-009 | | | OP | |
| 201502370301 | GEN OGDEN | LEAKE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-008 | | | OP | |
| 201502370201 | MONROE | ZIMPEL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 021-007 | | | OP | |
| 201502370101 | LEAKE AV | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 021-006 | | | OP | |
| 201502370001 | HAMILTON | FIG | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-020 | | | OP | |
| 201502369901 | COLAPISSA | HAMILTON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-006 | | | OP | |
| 201502369801 | HOLLYGROVE | OLEANDER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-005 | | | OP | |
| 201502369701 | MONROE | S CLAIBORNE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 025-038 | | | OP | |
| 201502369601 | LEONIDAS | APRICOT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 025-026 | | | OP | |
| 201502369501 | MONROE | BELFAST | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 025-022 | | | OP | |
| 201502369401 | BELFAST | GEN OGDEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 025-007 | | | OP | |
| 201502369301 | LEONIDAS | EDINBURGH | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-071 | | | OP | |
| 201502369201 | LEONIDAS | OLIVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-054 | | | OP | |
| 201502369101 | MONROE | OLEANDER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-047 | | | OP | |
| 201502369001 | OLEANDER | HOLLYGROVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-042 | | | OP | |
| 201502368901 | OLEANDER | HOLLYGROVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-035 | | | OP | |
| 201502368801 | HAMILTON | OLEANDER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-031 | | | OP | |
| 201502368701 | HAMILTON | PALM | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-022 | | | OP | |
| 201502368501 | MONROE | FORSHEY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-003 | | | OP | |
| 201502368401 | APRICOT | GEN OGDEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-043 | | | OP | |
| 201502368201 | PRITCHARD PL | LEONIDAS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-035 | | | OP | |
| 201502368101 | PRITCHARD PL | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-032 | | | OP | |
| 201502368001 | FIG | EAGLE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-028 | | | OP | |
| 201502367901 | EAGLE | FIG | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-027 | | | OP | |
| 201502367801 | COLAPISSA | HAMILTON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-026 | | | OP | |
| 201502367701 | HAMILTON | COLAPISSA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-025 | | | OP | |
| 201502367601 | HAMILTON | COLAPISSA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-021 | | | OP | |
| 201502367501 | OLIVE | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-073 | | | OP | |
| 201502367401 | EDINBURGH | HAMILTON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-072 | | | OP | |
| 201502367301 | STROELITZ | LEONIDAS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-055 | | | OP | |
| 201502367201 | GEN OGDEN | PALMETTO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-047 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502367101 | PEACH | HOLLYGROVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-040 | | | OP | |
| 201502367001 | PEACH | HOLLYGROVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-039 | | | OP | |
| 201502366901 | PALMETTO | HAMILTON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-037 | | | OP | |
| 201502366801 | HOLLYGROVE | PALMETTO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-035 | | | OP | |
| 201502366701 | GEN OGDEN | AIRLINE HW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-033 | | | OP | |
| 201502366601 | MONROE | AIRLINE HW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-028 | | | OP | |
| 201502366501 | DIXON | AIRLINE HW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-022 | | | OP | |
| 201502366401 | LEONIDAS | DIXON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-020 | | | OP | |
| 201502366301 | PALMETTO | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-019 | | | OP | |
| 201502366201 | EAGLE | PALMETTO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-007 | | | OP | |
| 201502366101 | STROELITZ | MONROE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-003 | | | OP | |
| 201502366001 | OLIVE | EAGLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-X05 | | | OP | |
| 201502365901 | EDINBURGH | GEN OGDEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-075 | | | OP | |
| 201502365801 | OLEANDER | MONROE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-074 | | | OP | |
| 201502365701 | SHORT | PEARL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-025 | | | OP | |
| 201502365601 | ST CHARLES AV | FERN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-018 | | | OP | |
| 201502365501 | SHORT | ST CHARLES AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-012 | | | OP | |
| 201502365401 | LEAKE AV | ST CHARLES AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-005 | | | OP | |
| 201502365301 | LEAKE AV | HAMPSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-002 | | | OP | |
| 201502365201 | DANTE | LEAKE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-001 | | | OP | |
| 201502365101 | HEATON | COUNTRY CLUB DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-030 | | | OP | |
| 201502365001 | HOLLYGROVE | QUINCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-029 | | | OP | |
| 201502364901 | HOLLYGROVE | PEAR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-022 | | | OP | |
| 201502364801 | EAGLE | HEATON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-016 | | | OP | |
| 201502364701 | PONTCHARTRAIN BL | LEONIDAS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-015 | | | OP | |
| 201502364501 | GEN OGDEN | PEAR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-010 | | | OP | |
| 201502364301 | MONROE | MARKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-005 | | | OP | |
| 201502364201 | MARKS | HAMILTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-004 | | | OP | |
| 201502364101 | EAGLE | MARKS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 029-001 | | | OP | |
| 201502364001 | PALMETTO | HAMILTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 028-068 | | | OP | |
| 201502363901 | FERN | BIRCH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-017 | | | OP | |
| 201502363801 | SHORT | GREEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-011 | | | OP | |
| 201502363701 | COHN | S CARROLLTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-004 | | | OP | |
| 201502363601 | COHN | SHORT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-003 | | | OP | |
| 201801412901 | GEN OGDEN | LEAKE AV | 08/06/2018 | | SLINE | FEMA REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 - CARROLLTON | | | OP | |
| 201603568601 | GEN OGDEN | LEAKE AV | 02/05/2016 | | SMAIN | MWH-ID. 7463-1060 REPLACE PIPE FROM SMH 022-009 TO 022-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201502355801 | JEANNETTE | BURDETTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 044-034 | | | OP | |
| 201502355701 | LOWERLINE | PLUM | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 044-003 | | | OP | |
| 201502355601 | LOWERLINE | ZIMPEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-045 | | | OP | |
| 201502355501 | FRERET | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-036 | | | OP | |
| 201502355401 | BURTHE | ADAMS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-021 | | | OP | |
| 201502355301 | HILLARY | ZIMPEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-014 | | | OP | |
| 201502355201 | BURTHE | HILLARY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-012 | | | OP | |
| 201502355101 | CHEROKEE | ZIMPEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 043-010 | | | OP | |
| 201502354101 | COLLEGE CT | FIG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-033 | | | OP | |
| 201502354001 | BROADWAY | WALMSLEY AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-027 | | | OP | |
| 201502353901 | BROADWAY | WALMSLEY AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-026 | | | OP | |
| 201502353801 | AUDUBON | WALMSLEY AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-020 | | | OP | |
| 201502353701 | BROADWAY | PRITCHARD PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-014 | | | OP | |
| 201502353601 | FIG | PINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-011 | | | OP | |
| 201502353501 | BROADWAY | FIG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-010 | | | OP | |
| 201502352501 | AUDUBON | ST CHARLES AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 053-004 | | | OP | |
| 201502352401 | CHESTNUT | BROADWAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 051-021 | | | OP | |
| 201502352301 | CONSTANCE | LEAKE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 050-006 | | | OP | |
| 201502352201 | DIXON | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-041 | | | OP | |
| 201502352101 | S GENOIS | WASHINGTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-038 | | | OP | |
| 201502352001 | PALMETTO | S GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-030 | | | OP | |
| 201502351901 | PINE | HOWARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-014 | | | OP | |
| 201502351801 | PINE | HOWARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-013 | | | OP | |
| 201502351701 | DIXON | LOWERLINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-011 | | | OP | |
| 201502353401 | BROADWAY | COLAPISSA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 047-001 | | | OP | |
| 201502353301 | ADAMS | S CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 046-043 | | | OP | |
| 201502353201 | LOWERLINE | NELSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 046-028 | | | OP | |
| 201502353101 | ADAMS | S CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 046-021 | | | OP | |
| 201502353001 | BURDETTE | SPRUCE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 046-001 | | | OP | |
| 201502352901 | BROADWAY | GREEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 056-007 | | | OP | |
| 201502352801 | PINE | JEANNETTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 055-030 | | | OP | |
| 201502352701 | PINE | OAK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 055-025 | | | OP | |
| 201502352601 | ZIMPEL | AUDUBON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 054-024 | | | OP | |
| 201502351501 | THALIA | S TELEMACHUS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-085 | | | OP | |
| 201502351001 | COHN | LOWERLINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 056-023 | | | OP | |
| 201502351201 | BROADWAY | EARHART BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-057 | | | OP | |
| 201502351301 | PINE | FORSHEY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-076 | | | OP | |
| 201502351401 | THALIA | S TELEMACHUS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-084 | | | OP | |
| 201502351101 | COHN | PINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 056-033 | | | OP | |
| 201401529901 | JOLIET | OLEANDER | () 06/30/2014 | | SMAIN | MWH-ID. 7463-939 POINT REPAIR 0' TO 26' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401947901 | LEONIDAS | APRICOT | 09/05/2014 | 10/28/2014 | SMAIN | MWH-ID. 7463-978 POINT REPAIR 0' TO 12' FROM SMH 026-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 026-037 | 4,500.00 | CL | |
| 201401947201 | LEONIDAS | APRICOT | () 09/05/2014 | () 10/27/2014 | SMAIN | MWH-ID. 7463-978 POINT REPAIR 344' TO 356' FROM SMH 026-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 344' TO 356' FROM SMH 026-037 | 4,770.00 | CL | |
| 201401538301 | APPLE | LEONIDAS | () 06/30/2014 | | SMAIN | MWH-ID. 7463-923 REPLACE PIPE FROM SMH 025-029 TO 025-024 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401538201 | LEONIDAS | APRICOT | () 06/30/2014 | | SMAIN | MWH-ID. 7463-922 POINT REPAIR 256' TO 268' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401538101 | LEONIDAS | APRICOT | () 06/30/2014 | | SLINE | MWH-ID. 7463-922 FULL LINING OF PIPE FROM SMH 025-026 TO 025-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401538001 | COHN | LEONIDAS | 06/30/2014 | | SMAIN | MWH-ID. 7463-921 POINT REPAIR 227' TO 239' FROM SMH 023-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401537901 | COHN | LEONIDAS | 06/30/2014 | | SMAIN | MWH-ID. 7463-921 POINT REPAIR 148' TO 183' FROM SMH 023-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401537801 | MONROE | ZIMPEL | () 06/30/2014 | | SMAIN | MWH-ID. 7463-919 REPLACE PIPE FROM SMH 021-007 TO 022-003 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401537701 | PONTCHARTRAIN BL | OAKLAND DR | () 06/30/2014 | | SMAIN | MWH-ID. 7463-918 POINT REPAIR 120' TO 132' FROM SMH 018-010 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201402236001 | SYCAMORE | DUBLIN | () 10/21/2014 | | SMAIN | MWH-ID. 7463-993 POINT REPAIR 0' TO 12' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402235901 | SYCAMORE | JOLIET | () 10/21/2014 | | SMAIN | MWH-ID. 7463-992 REPLACE PIPE FROM SMH 034-016 TO 034-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402235801 | CAMBRONNE | SYCAMORE | () 10/21/2014 | | SLEAD | MWH-ID. 7463-991 SERVICE POINT REPAIR 215' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402235701 | CAMBRONNE | SYCAMORE | 10/21/2014 | | SMAIN | MWH-ID. 7463-991 POINT REPAIR 276' TO 288' FROM SMH 034-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402235601 | CAMBRONNE | SYCAMORE | 10/21/2014 | | SLINE | MWH-ID. 7463-991 FULL LINING OF PIPE FROM SMH 034-011 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402235201 | SYCAMORE | DUBLIN | 10/21/2014 | | SLINE | MWH-ID. 7463-993 FULL LINING OF PIPE FROM SMH 034-038 TO 034-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402233901 | GARFIELD | WALNUT | 10/21/2014 | | SMAIN | MWH-ID. 7463-994 POINT REPAIR 27' TO 49' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | | | OP | |
| 201402233801 | SYCAMORE | DUBLIN | 10/21/2014 | | SMAIN | MWH-ID. 7463-993 POINT REPAIR 47' TO 70' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402047201 | MISTLETOE | EDINBURGH | 09/19/2014 | 07/31/2014 | SMAIN | MWH-ID. 7463-722<br>POINT REPAIR 35' TO 60' FROM SMH 003-005<br>ESSA 2 - BASIN 7 - CARROLLTON - STATION 3 | COMPLETED POINT REPAIR 35' TO 60' FROM SMH 003-005 | 31,700.00 | CL | |
| 201500443301 | OLIVE | MISTLETOE | 02/25/2015 | | SLINE | MWH-ID. 7463-1003 FULL LINING OF PIPE FROM SMH 003-001 TO 027-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443201 | APPLE | JOLIET | 02/25/2015 | | SMAIN | MWH-ID. 7463-1039 POINT REPAIR 76' TO 91' FROM SMH 035-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443101 | APPLE | JOLIET | 02/25/2015 | | SLINE | MWH-ID. 7463-1039 FULL LINING OF PIPE FROM SMH 035-030 TO 025-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443001 | S CLAIBORNE AV | DUBLIN | 02/25/2015 | 09/19/2016 | SLINE | MWH-ID. 7463-1019 FULL LINING OF PIPE FROM SMH 035-038 TO 035-037 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED FULL LINING OF PIPE FROM SMH 035-038 TO 035-037 | 13,184.00 | CL | |
| 201500442901 | HICKORY | HILLARY | 02/25/2015 | | SLEAD | MWH-ID. 7463-1024 SERVICE POINT REPAIR 73' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500442801 | S DUPRE | MARTIN LUTHER KING BL | 02/25/2015 | | SMAIN | MWH-ID. 7463-1025 POINT REPAIR 218' TO 230' FROM SMH 134-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 | | | OP | |
| 201500442701 | S CARROLLTON AV | S CLAIBORNE AV | 02/25/2015 | | SMAIN | MWH-ID. 7463-1016 POINT REPAIR 127' TO 139' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201500442601 | DUBLIN | SYCAMORE | 02/25/2015 | | SLINE | MWH-ID. 7463-1008 FULL LINING OF PIPE FROM SMH 034-008 TO 034-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500442501 | PANOLA | JOLIET | 02/25/2015 | | SMAIN | MWH-ID. 7463-1009 REPLACE PIPE FROM SMH 034-010 TO 034-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201501238301 | COHN | PINE | 07/07/2015 | | SLINE | MWH-ID. 7463-1054 FULL LINING OF PIPE FROM SMH 056-028 TO 056-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201501237601 | COHN | PINE | 07/07/2015 | | SMAIN | MWH-ID. 7463-1054 POINT REPAIR 80' TO 92' FROM SMH 056-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500524401 | MAPLE | LOWERLINE | 03/09/2015 | 03/03/2015 | SLINE | MWH-ID. 7463-802<br>FULL LINE FROM SMH 043-032 TO 054-017<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED FULL LINE FROM SMH 043-032 TO 054-017 | 11,552.00 | CL | |
| 201500524301 | MAPLE | LOWERLINE | 03/09/2015 | 02/24/2014 | SMAIN | MWH-ID. 7463-802<br>POINT REPAIR 158-170 FROM SMH 054-017<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR 158-170 FROM SMH 054-017 | 4,872.00 | CL | |
| 201500524201 | MAPLE | LOWERLINE | () 03/09/2015 | () 02/23/2014 | SMAIN | MWH-ID. 7463-802<br>POINT REPAIR 186-198 FROM SMH 054-017<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR 186-198 FROM SMH 054-017 | 6,236.00 | CL | |
| 201500524101 | MAPLE | LOWERLINE | () 03/09/2015 | () 02/19/2014 | SMAIN | MWH-ID. 7463-802<br>POINT REPAIR 90-102 FROM SMH 054-017<br>ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | COMPLETED POINT REPAIR 90-102 FROM SMH 054-017 | 5,988.00 | CL | |
| 201500451001 | PONTCHARTRAIN BL | METAIRIE RD | () 02/25/2015 | | SLINE | MWH-ID. 7463-1006 FULL LINING OF PIPE FROM SMH 018-002 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500450901 | PONTCHARTRAIN BL | METAIRIE RD | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1006 SERVICE POINT REPAIR 7' FROM SMH 018-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500450801 | SYCAMORE | S CARROLLTON AV | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1014 REPLACE PIPE FROM SMH 034-049 TO 034-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500449401 | CAMBRONNE | APRICOT | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1020 POINT REPAIR 0' TO 12' FROM SMH 036-019 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500449301 | CAMBRONNE | APRICOT | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1020 POINT REPAIR 284' TO 299' FROM SMH 036-019 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500449201 | CAMBRONNE | APRICOT | () 02/25/2015 | | SLINE | MWH-ID. 7463-1020 FULL LINING OF PIPE FROM SMH 036-019 TO 036-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500449101 | HICKORY | HILLARY | 02/25/2015 | | SLEAD | MWH-ID. 7463-1024 SERVICE POINT REPAIR 86' FROM SMH 045-014 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500449001 | HICKORY | HILLARY | 02/25/2015 | | SLINE | MWH-ID. 7463-1024 FULL LINING OF PIPE FROM SMH 045-014 TO 045-013 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500448901 | LOWERLINE | DIXON | () 02/25/2015 | | SLINE | MWH-ID. 7463-1040 FULL LINING OF PIPE FROM SMH 049-012 TO 049-011 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 | | | PR | |
| 201500448801 | S DUPRE | MARTIN LUTHER KING BL | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1025 POINT REPAIR 21' TO 46' FROM SMH 134-006 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 | | | OP | |
| 201500448701 | S DUPRE | MARTIN LUTHER KING BL | () 02/25/2015 | | SLINE | MWH-ID. 7463-1025 FULL LINING OF PIPE FROM SMH 134-006 TO 134-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 5 | | | OP | |
| 201500448101 | S CARROLLTON AV | S CLAIBORNE AV | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1016 POINT REPAIR 160' TO 172' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201500448001 | S CARROLLTON AV | S CLAIBORNE AV | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1016 SERVICE POINT REPAIR 179' FROM SMH 034-054 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201500447901 | S CARROLLTON AV | S CLAIBORNE AV | () 02/25/2015 | | SLINE | MWH-ID. 7463-1016 FULL LINING OF PIPE FROM SMH 034-054 TO 034-053 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | OP | |
| 201500447801 | DUBLIN | SYCAMORE | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1008 SERVICE POINT REPAIR 174' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500447701 | DUBLIN | SYCAMORE | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1008 SERVICE POINT REPAIR 7' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500447601 | DUBLIN | SYCAMORE | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1008 POINT REPAIR 76' TO 88' FROM SMH 034-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500447501 | S CLAIBORNE AV | FERN | () 02/25/2015 | | SLINE | MWH-ID. 7463-1017 FULL LINING OF PIPE FROM SMH 034-057 TO 034-055 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201500447401 | S CLAIBORNE AV | FERN | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1017 SERVICE POINT REPAIR 25' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500447301 | S CLAIBORNE AV | FERN | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1017 SERVICE POINT REPAIR 86' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500447201 | S CLAIBORNE AV | FERN | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1017 POINT REPAIR 249' TO 261' FROM SMH 034-057 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500447101 | S CLAIBORNE AV | DUBLIN | () 02/25/2015 | () 03/22/2016 | SLEAD | MWH-ID. 7463-1019 SERVICE POINT REPAIR 133' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED SERVICE POINT REPAIR 133' FROM SMH 035-03 | 4,748.00 | CL | |
| 201500447001 | S CLAIBORNE AV | DUBLIN | () 02/25/2015 | () 03/22/2016 | SLEAD | MWH-ID. 7463-1019 SERVICE POINT REPAIR 92' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED SERVICE POINT REPAIR 92' FROM SMH 035-038 | 4,748.00 | CL | |
| 201500446901 | S CLAIBORNE AV | DUBLIN | () 02/25/2015 | () 03/21/2016 | SLEAD | MWH-ID. 7463-1019 SERVICE POINT REPAIR 225' FROM SMH 035-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED SERVICE POINT REPAIR 225' FROM SMH 035-03 | 4,810.00 | CL | |
| 201500446801 | PANOLA | FERN | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1011 POINT REPAIR 91' TO 116' FROM SMH 034-044 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446701 | PANOLA | S CARROLLTON AV | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1012 POINT REPAIR 212' TO 227' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446601 | PANOLA | S CARROLLTON AV | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1012 POINT REPAIR 243' TO 257' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446501 | PANOLA | S CARROLLTON AV | () 02/25/2015 | | SMAIN | MWH-ID. 7463-1012 POINT REPAIR 22' TO 40' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446401 | PANOLA | S CARROLLTON AV | 02/25/2015 | | SMAIN | MWH-ID. 7463-1012 POINT REPAIR 106' TO 123' FROM SMH 034-045 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446301 | SHORT | PANOLA | 02/25/2015 | | SLINE | MWH-ID. 7463-1010 FULL LINING OF PIPE FROM SMH 034-043 TO 034-039 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446201 | SHORT | PANOLA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1010 POINT REPAIR 270' TO 292' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446101 | SHORT | PANOLA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1010 POINT REPAIR 129' TO 148' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500446001 | SHORT | PANOLA | 02/25/2015 | | SLEAD | MWH-ID. 7463-1010 SERVICE POINT REPAIR 241' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500445901 | S CARROLLTON AV | NERON PL | 02/25/2015 | | SLEAD | MWH-ID. 7463-1015 SERVICE POINT REPAIR 15' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500445801 | S CARROLLTON AV | NERON PL | 02/25/2015 | | SLEAD | MWH-ID. 7463-1015 SERVICE POINT REPAIR 116' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500445701 | S CARROLLTON AV | NERON PL | 02/25/2015 | | SLEAD | MWH-ID. 7463-1015 SERVICE POINT REPAIR 210' FROM SMH 034-050 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500445601 | S CARROLLTON AV | NERON PL | 02/25/2015 | | SLINE | MWH-ID. 7463-1015 FULL LINING OF PIPE FROM SMH 034-050 TO 034-049 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500445501 | PONTCHARTRAIN BL | OAKLAND DR | 02/25/2015 | | SLINE | MWH-ID. 7463-1005 FULL LINING OF PIPE FROM SMH 018-001 TO 018-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500445401 | PONTCHARTRAIN BL | OAKLAND DR | 02/25/2015 | | SLEAD | MWH-ID. 7463-1005 SERVICE POINT REPAIR 110' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500445301 | HOLLYGROVE | COLAPISSA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1037 REPLACE PIPE FROM SMH 026-004 TO 026-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500445201 | PEACH | MONROE | 02/25/2015 | | SMAIN | MWH-ID. 7463-1038 POINT REPAIR 231' TO 243' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500445101 | PEACH | MONROE | 02/25/2015 | | SMAIN | MWH-ID. 7463-1038 POINT REPAIR 338' TO 347' FROM SMH 028-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500445001 | PEACH | MONROE | 02/25/2015 | | SLINE | MWH-ID. 7463-1038 FULL LINING OF PIPE FROM SMH 028-026 TO 028-025 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500444901 | OLEANDER | CHERRY | 02/25/2015 | | SMAIN | MWH-ID. 7463-1004 POINT REPAIR 0' TO 12' FROM SMH 003-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500444801 | OLEANDER | CHERRY | 02/25/2015 | | SMAIN | MWH-ID. 7463-1004 POINT REPAIR 282' TO 576' FROM SMH 003-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500444701 | MISTLETOE | EDINBURGH | 02/25/2015 | | SLINE | MWH-ID. 7463-1036 FULL LINING OF PIPE FROM SMH 003-005 TO 003-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500444601 | FERN | S CLAIBORNE AV | 02/25/2015 | | SLEAD | MWH-ID. 7463-1018 SERVICE POINT REPAIR 128' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500444501 | FERN | S CLAIBORNE AV | 02/25/2015 | | SLINE | MWH-ID. 7463-1018 FULL LINING OF PIPE FROM SMH 034-065 TO 034-064 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500444401 | FERN | S CLAIBORNE AV | 02/25/2015 | | SMAIN | MWH-ID. 7463-1018 POINT REPAIR 191' TO 208' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500444301 | FERN | S CLAIBORNE AV | 02/25/2015 | | SMAIN | MWH-ID. 7463-1018 POINT REPAIR 136' TO 148' FROM SMH 034-065 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500444201 | APRICOT | DANTE | 02/25/2015 | | SLINE | MWH-ID. 7463-1023 FULL LINING OF PIPE FROM SMH 036-048 TO 036-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500444101 | APRICOT | DANTE | 02/25/2015 | | SMAIN | MWH-ID. 7463-1023 POINT REPAIR 228' TO 246' FROM SMH 036-048 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500444001 | FIG | JOLIET | 02/25/2015 | | SMAIN | MWH-ID. 7463-1021 POINT REPAIR 247' TO 259' FROM SMH 036-022 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443901 | FIG | JOLIET | 02/25/2015 | | SMAIN | MWH-ID. 7463-1021 POINT REPAIR 179' TO 191' FROM SMH 036-022 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443801 | FIG | JOLIET | 02/25/2015 | | SLINE | MWH-ID. 7463-1021 FULL LINING OF PIPE FROM SMH 036-022 TO 036-021 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443701 | BELFAST | MISTLETOE | 02/25/2015 | | SLINE | MWH-ID. 7463-1035 FULL LINING OF PIPE FROM SMH 001-015 TO 025-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443601 | BELFAST | MISTLETOE | 02/25/2015 | | SMAIN | MWH-ID. 7463-1035 POINT REPAIR 0' TO 26' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443501 | BELFAST | MISTLETOE | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1035 SERVICE POINT REPAIR 164' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500443401 | BELFAST | MISTLETOE | () 02/25/2015 | | SLEAD | MWH-ID. 7463-1035 SERVICE POINT REPAIR 192' FROM SMH 001-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201502325201 | S DORGENOIS | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-084 | | | OP | |
| 201502325101 | JACKSON AV | S DERBIGNY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-017 | | | OP | |
| 201502325001 | S ROMAN | JACKSON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-014 | | | OP | |
| 201502324801 | WALMSLEY AV | OCTAVIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-031 | | | OP | |
| 201502324701 | S LOPEZ | EVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-033 | | | OP | |
| 201502324601 | ERATO | S CLARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-011 | | | OP | |
| 201502324501 | ERATO | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-003 | | | OP | |
| 201502324301 | S DUPRE | HOWARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-009 | | | OP | |
| 201502324201 | S WHITE | EUPHROSINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-003 | | | OP | |
| 201502324101 | EUPHROSINE | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-020 | | | OP | |
| 201502324001 | S DORGENOIS | EUPHROSINE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-015 | | | OP | |
| 201502323901 | S BROAD | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-010 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502323801 | CALLIOPE HOUSING PRJ | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 166-016 | | | OP | |
| 201502323601 | FONTAINEBLEAU DR | S SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-007 | | | OP | |
| 201502323501 | S LOPEZ | FONTAINEBLEAU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-003 | | | OP | |
| 201502323401 | PANAMA CT | WALMSLEY AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 077-021 | | | OP | |
| 201502323301 | ERATO | S BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-031 | | | OP | |
| 201502323201 | WASHINGTON AV | S DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-027 | | | OP | |
| 201502323101 | MARTIN LUTHER KING BL | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-012 | | | OP | |
| 201502322901 | S GALVEZ | TOLEDANO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 132-035 | | | OP | |
| 201502322801 | S GALVEZ | TOLEDANO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 132-020 | | | OP | |
| 201502322701 | THIRD | S CLAIBORNE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-038 | | | OP | |
| 201502322601 | S RENDON | EVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-029 | | | OP | |
| 201502322501 | S RENDON | MARTIN LUTHER KING BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-026 | | | OP | |
| 201502322401 | S LOPEZ | WASHINGTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-020 | | | OP | |
| 201502322301 | WASHINGTON AV | S SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-011 | | | OP | |
| 201502322201 | ERATO | S GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-003 | | | OP | |
| 201502322101 | PINE | BURTHE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 054-027 | | | OP | |
| 201502322001 | BROADWAY | PRYTANIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 052-020 | | | OP | |
| 201502321901 | WALNUT | LEAKE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 050-008 | | | OP | |
| 201502321801 | PINE | DIXON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-040 | | | OP | |
| 201502321601 | LOWERLINE | DIXON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 049-012 | | | OP | |
| 201502321501 | S ROCHEBLAVE | VERSAILLES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 075-041 | | | OP | |
| 201502321401 | NASHVILLE AV | S CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 074-023 | | | OP | |
| 201502321301 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-008 | | | OP | |
| 201502321201 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-005 | | | OP | |
| 201502321101 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-002 | | | OP | |
| 201502321001 | FONTAINEBLEAU DR | AUDUBON BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 059-015 | | | OP | |
| 201502320801 | S JOHNSON | MOMUS CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-004 | | | OP | |
| 201502320701 | S DUPRE | FONTAINEBLEAU DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-023 | | | OP | |
| 201502320601 | S LOPEZ | CADIZ | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-015 | | | OP | |
| 201502320501 | DUBLIN | BELFAST | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 035-046 | | | OP | |
| 201502320401 | NELSON | DUBLIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 035-039 | | | OP | |
| 201502320301 | APPLE | JOLIET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 035-030 | | | OP | |
| 201502320201 | SPRUCE | FERN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 034-040 | | | OP | |
| 201502320101 | CAMBRONNE | PALMETTO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 038-016 | | | OP | |
| 201502320001 | EDINBURGH | DUBLIN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-072 | | | OP | |
| 201502319901 | PALM | JOLIET | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 037-052 | | | OP | |
| 201502319801 | HAMPSON | BURDETTE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-072 | | | OP | |
| 201502319701 | HILLARY | HAMPSON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-055 | | | OP | |
| 201502319601 | HILLARY | ST CHARLES AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-030 | | | OP | |
| 201502319501 | ST CHARLES AV | LOWERLINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 042-002 | | | OP | |
| 201502319401 | LOWERLINE | GARFIELD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 041-033 | | | OP | |
| 201502319301 | LOWERLINE | PERRIER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 040-001 | | | OP | |
| 201502319201 | BROADWAY | FORSHEY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-052 | | | OP | |
| 201502319101 | OLIVE | PINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 048-016 | | | OP | |
| 201502319001 | BROADWAY | BIRCH | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 056-001 | | | OP | |
| 201502318901 | EAGLE | OLIVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-068 | | | OP | |
| 201502318801 | OLEANDER | HAMILTON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-043 | | | OP | |
| 201502318701 | HOLLYGROVE | OLEANDER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-032 | | | OP | |
| 201502318601 | EDINBURGH | HOLLYGROVE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-020 | | | OP | |
| 201502318501 | EAGLE | EDINBURGH | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 027-010 | | | OP | |
| 201502318401 | APRICOT | MONROE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-040 | | | OP | |
| 201502318301 | PRITCHARD PL | LEONIDAS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 026-034 | | | OP | |
| 201502318201 | DANTE | ZIMPEL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 031-001 | | | OP | |
| 201502318101 | ST CHARLES AV | SHORT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-016 | | | OP | |
| 201502318001 | DUBLIN | LEAKE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 030-004 | | | OP | |
| 201502317901 | S CARROLLTON AV | GREEN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-022 | | | OP | |
| 201502317801 | S CARROLLTON AV | SPRUCE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-006 | | | OP | |
| 201502317701 | COHN | FERN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 033-001 | | | OP | |
| 201502317601 | APRICOT | CAMBRONNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-025 | | | OP | |
| 201502317501 | PRITCHARD PL | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-014 | | | OP | |
| 201502317401 | FERN | COLAPISSA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 036-003 | | | OP | |
| 201502317101 | MISTLETOE | DIXON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-024 | | | OP | |
| 201502317001 | STROELITZ | LIVINGSTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 004-006 | | | OP | |
| 201502316901 | CECIL | OLIVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-038 | | | OP | |
| 201502316801 | PALM | CAMPHOR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-033 | | | OP | |
| 201502316701 | OLIVE | CAMPHOR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-029 | | | OP | |
| 201502316601 | MISTLETOE | EDINBURGH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 003-005 | | | OP | |
| 201502316501 | PRITCHARD PL | LIVE OAK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 002-013 | | | OP | |
| 201502316401 | BELFAST | GEN OGDEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 025-002 | | | OP | |
| 201502316301 | GREEN | GEN OGDEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-069 | | | OP | |
| 201502316201 | BIRCH | JOLIET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-066 | | | OP | |
| 201502316101 | HOLLYGROVE | CARROLLTON WATER PLANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-032 | | | OP | |
| 201502316001 | BIRCH | MONROE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 023-016 | | | OP | |
| 201502315901 | GEN OGDEN | JEANNETTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-037 | | | OP | |
| 201502315801 | MONROE | WILLOW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 022-015 | | | OP | |
| 201502311101 | LAW RD | ST CHARLES AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 065-009 | | | OP | |
| 201502311001 | S JEFFERSON DAVIS PK | EVE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-017 | | | OP | |
| 201502307101 | CALHOUN | S TONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 075-043 | | | OP | |
| 201502307001 | S ROCHEBLAVE | ROBERT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 075-017 | | | OP | |
| 201502306901 | S JOHNSON | STATE STREET DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 074-027 | | | OP | |
| 201502306801 | MAGAZINE | AUDUBON PARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 061-014 | | | OP | |
| 201502306701 | MAGAZINE | AUDUBON PARK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 061-013 | | | OP | |
| 201502306601 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-007 | | | OP | |
| 201502306501 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-006 | | | OP | |
| 201502306401 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-004 | | | OP | |
| 201502306301 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-003 | | | OP | |
| 201502306201 | AUDUBON PARK | MISSISSIPPI RIVER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 060-001 | | | OP | |
| 201502306101 | AUDUBON BL | WALMSLEY AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 059-016 | | | OP | |
| 201502306001 | VERSAILLES BL | S CLAIBORNE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 058-011 | | | OP | |
| 201502305901 | S CLAIBORNE AV | PINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 057-026 | | | OP | |
| 201502305801 | SYCAMORE | LOWERLINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 057-021 | | | OP | |
| 201502305701 | BROADWAY | SYCAMORE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 057-009 | | | OP | |
| 201502305601 | BROADWAY | PANOLA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 057-006 | | | OP | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502305501 | BROADWAY | PANOLA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 057-004 | | | OP | |
| 201502305401 | S ROMAN | TOLEDANO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-017 | | | OP | |
| 201502305301 | WASHINGTON AV | S ROMAN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-016 | | | OP | |
| 201502305201 | MOMUS CT | S ROMAN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-015 | | | OP | |
| 201502305101 | S LOPEZ | CADIZ | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-030 | | | OP | |
| 201502305001 | FONTAINEBLEAU DR | S LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-026 | | | OP | |
| 201502304901 | S GAYOSO | FONTAINEBLEAU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-019 | | | OP | |
| 201502304801 | FONTAINEBLEAU DR | S SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-008 | | | OP | |
| 201502304701 | VINCENNES PL | FONTAINEBLEAU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 076-007 | | | OP | |
| 201502304601 | FONTAINEBLEAU DR | S SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-006 | | | OP | |
| 201502304501 | S LOPEZ | FONTAINEBLEAU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-004 | | | OP | |
| 201502304401 | RENDON | GEN PERSHING | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 100-001 | | | OP | |
| 201502304301 | DART | VINCENNES PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 077-034 | | | OP | |
| 201502304201 | VENDOME PL | DART | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 077-007 | | | OP | |
| 201502304101 | VENDOME PL | GRAPE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 077-005 | | | OP | |
| 201502304001 | FONTAINEBLEAU DR | RENDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 076-053 | | | OP | |
| 201502303901 | VINCENNES PL | FONTAINEBLEAU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 076-036 | | | OP | |
| 201502303801 | HEWES | S RENDON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 076-018 | | | OP | |
| 201502303701 | OCTAVIA | HEWES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 076-017 | | | OP | |
| 201502303601 | S DORGENOIS | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-030 | | | OP | |
| 201502303501 | WASHINGTON AV | S BROAD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-029 | | | OP | |
| 201502303401 | SECOND | S DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-015 | | | OP | |
| 201502303301 | S DORGENOIS | MARTIN LUTHER KING BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-013 | | | OP | |
| 201502303201 | S BROAD | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-008 | | | OP | |
| 201502303101 | S DORGENOIS | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-004 | | | OP | |
| 201502303001 | S DORGENOIS | THALIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-002 | | | OP | |
| 201502302901 | WASHINGTON AV | S DERBIGNY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-021 | | | OP | |
| 201502302801 | S GALVEZ | 4TH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 132-033 | | | OP | |
| 201502302701 | S GALVEZ | 4TH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 132-027 | | | OP | |
| 201502302601 | 4TH | S TONTI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 132-005 | | | OP | |
| 201502302501 | MOMUS CT | S ROMAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-055 | | | OP | |
| 201502302301 | SECOND | S JOHNSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-030 | | | OP | |
| 201502302201 | WASHINGTON AV | S CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-027 | | | OP | |
| 201502302101 | S DERBIGNY | TOLEDANO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-026 | | | OP | |
| 201502302001 | 4TH | S CLAIBORNE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-024 | | | OP | |
| 201502301901 | S DERBIGNY | 4TH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 131-022 | | | OP | |
| 201502301801 | MARTIN LUTHER KING BL | WASHINGTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-028 | | | OP | |
| 201502301701 | MARTIN LUTHER KING BL | S LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-027 | | | OP | |
| 201502301601 | S RENDON | MARTIN LUTHER KING BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-024 | | | OP | |
| 201502301501 | S RENDON | THALIA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-023 | | | OP | |
| 201502301401 | WASHINGTON AV | S LOPEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-013 | | | OP | |
| 201502301301 | THALIA | WASHINGTON AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-012 | | | OP | |
| 201502301201 | ERATO | S GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-004 | | | OP | |
| 201502301101 | ERATO | S DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-032 | | | OP | |
| 201502301001 | ERATO | S DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-002 | | | OP | |
| 201502300901 | ERATO | S DUPRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-001 | | | OP | |
| 201502300801 | ERATO | S DORGENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-085 | | | OP | |
| 201502300701 | MARTIN LUTHER KING BL | S WHITE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-083 | | | OP | |
| 201502300601 | S DORGENOIS | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-080 | | | OP | |
| 201502300501 | ERATO | S WHITE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-042 | | | OP | |
| 201502300401 | S BROAD | ERATO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 133-037 | | | OP | |
| 201502300301 | JOSEPHINE | S CLAIBORNE AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-027 | | | OP | |
| 201502300201 | S DERBIGNY | JACKSON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-021 | | | OP | |
| 201502300101 | DRYADES | S PRIEUR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-016 | | | OP | |
| 201502300001 | S PRIEUR | JACKSON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-006 | | | OP | |
| 201502299901 | WASHINGTON AV | EARHART BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-034 | | | OP | |
| 201502299801 | VENDOME PL | MARTIN LUTHER KING BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-023 | | | OP | |
| 201502299701 | S JEFFERSON DAVIS PK | MARTIN LUTHER KING BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-018 | | | OP | |
| 201502299601 | S JEFFERSON DAVIS PK | MARTIN LUTHER KING BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-015 | | | OP | |
| 201502299501 | VENDOME PL | EARHART BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-006 | | | OP | |
| 201502299401 | VENDOME PL | THALIA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-004 | | | OP | |
| 201502299301 | ERATO | S JEFFERSON DAVIS PK | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 135-002 | | | OP | |
| 201502299201 | S RENDON | WASHINGTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-076 | | | OP | |
| 201502299101 | MARTIN LUTHER KING BL | S DUPRE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-073 | | | OP | |
| 201502299001 | S DUPRE | WASHINGTON AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-071 | | | OP | |
| 201502298901 | MARTIN LUTHER KING BL | S DUPRE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-070 | | | OP | |
| 201502298801 | S DUPRE | ERATO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-067 | | | OP | |
| 201502298701 | S DUPRE | WALMSLEY AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 134-059 | | | OP | |
| 201502298601 | S DUPRE | EARHART BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-020 | | | OP | |
| 201502298501 | S DUPRE | CLIO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-019 | | | OP | |
| 201502298401 | PAIMETTO | S GAYOSO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-008 | | | OP | |
| 201502298301 | PALMETTO | S DUPRE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-007 | | | OP | |
| 201502298201 | CLIO PL | S BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-033 | | | OP | |
| 201502298101 | S BROAD | PALMETTO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-031 | | | OP | |
| 201502298001 | EUPHROSINE | S BROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-016 | | | OP | |
| 201502297901 | S CLAIBORNE AV | MARTIN LUTHER KING BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 144-028 | | | OP | |
| 201502297801 | S DORGENOIS | EUPHROSINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-014 | | | OP | |
| 201502297701 | S DORGENOIS | EARHART BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 167-012 | | | OP | |
| 201502297601 | CALLIOPE HOUSING PRJ | ERATO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 166-022 | | | OP | |
| 201502297401 | CALLIOPE HOUSING PRJ | ERATO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 166-015 | | | OP | |
| 201502297301 | CALLIOPE HOUSING PRJ | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 166-014 | | | OP | |
| 201502297101 | S TONTI | 1ST | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 145-032 | | | OP | |
| 201502297001 | JACKSON AV | S GALVEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 145-025 | | | OP | |
| 201502296901 | S ROCHEBLAVE | ERATO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 145-022 | | | OP | |
| 201502296101 | CLIO | S SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-025 | | | OP | |
| 201502295501 | WASHINGTON AV | S GENOIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 169-027 | | | OP | |
| 201502295401 | CALLIOPE | S JEFFERSON DAVIS PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 169-007 | | | OP | |
| 201502295301 | EUPHROSINE | S GAYOSO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-033 | | | OP | |
| 201502295201 | EUPHROSINE | S SALCEDO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-032 | | | OP | |
| 201502295101 | N SALCEDO | EARHART BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 168-027 | | | OP | |
| 201500442401 | PANOLA | FERN | 02/25/2015 | | SLINE | MWH-ID. 7463-1011 FULL LINING OF PIPE FROM SMH 034-044 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500442301 | PANOLA | S CARROLLTON AV | 02/25/2015 | | SLINE | MWH-ID. 7463-1012 FULL LINING OF PIPE FROM SMH 034-045 TO 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201500442201 | SHORT | PANOLA | 02/25/2015 | | SMAIN | MWH-ID. 7463-1010 POINT REPAIR 60' TO 77' FROM SMH 034-043 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201500442101 | PONTCHARTRAIN BL | OAKLAND DR | 02/25/2015 | | SLEAD | MWH-ID. 7463-1005 SERVICE POINT REPAIR 247' FROM SMH 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500442001 | FORSHEY | HOLLYGROVE | 02/25/2015 | | SMAIN | MWH-ID. 7463-1007 REPLACE PIPE FROM SMH 027-027 TO 027-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201500441901 | OLEANDER | CHERRY | () 02/25/2015 | | SLINE | MWH-ID. 7463-1004 FULL LINING OF PIPE FROM SMH 003-009 TO 003-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201402500501 | S CLAIBORNE AV | CAMBRONNE | () 12/02/2014 | () 01/13/2015 | SLINE | MWH-ID. 7463-799 FULL LINING FROM SMH 035-029 TO 035-028 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED FULL LINING FROM SMH 035-029 TO 035-028 | 12,072.00 | CL | |
| 201402317401 | S CLAIBORNE AV | CAMBRONNE | 11/03/2014 | 10/22/2014 | SMAIN | MWH-ID. 7463-799 POINT REPAIR 40' TO 52' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 40' TO 52' FROM SMH 035-029 | 5,306.00 | CL | |
| 201402317301 | S CLAIBORNE AV | CAMBRONNE | () 11/03/2014 | () 10/21/2014 | SMAIN | MWH-ID. 7463-799 POINT REPAIR 103' TO 115' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 103' TO 115' FROM SMH 035-029 | 4,996.00 | CL | |
| 201402317201 | S CLAIBORNE AV | CAMBRONNE | () 11/03/2014 | () 10/22/2014 | SMAIN | MWH-ID. 7463-799 POINT REPAIR 154' TO 166' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 154' TO 166' FROM SMH 035-029 | 5,554.00 | CL | |
| 201402317101 | S CLAIBORNE AV | CAMBRONNE | () 11/03/2014 | () 10/23/2014 | SMAIN | MWH-ID. 7463-799 POINT REPAIR 268' TO 290' FROM SMH 035-029 ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | COMPLETED POINT REPAIR 268' TO 290' FROM SMH 035-029 | 7,200.00 | CL | |
| 201402236501 | GARFIELD | WALNUT | () 10/21/2014 | | SMAIN | MWH-ID. 7463-994 POINT REPAIR 99' TO 147' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | | | PR | |
| 201402236401 | GARFIELD | WALNUT | () 10/21/2014 | | SMAIN | MWH-ID. 7463-994 POINT REPAIR 192' TO 232' FROM SMH 052-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | | | PR | |
| 201402236301 | GARFIELD | WALNUT | () 10/21/2014 | | SLINE | MWH-ID. 7463-994 FULL LINING OF PIPE FROM SMH 052-009 TO 052-008 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 14 | | | PR | |
| 201402236201 | SYCAMORE | DUBLIN | () 10/21/2014 | | SLEAD | MWH-ID. 7463-993 SERVICE POINT REPAIR 233' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402236101 | SYCAMORE | DUBLIN | () 10/21/2014 | | SMAIN | MWH-ID. 7463-993 POINT REPAIR 107' TO 135' FROM SMH 034-038 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201402046901 | MISTLETOE | EDINBURGH | () 09/19/2014 | () 03/19/2014 | SMAIN | MWH-ID. 7463-722 POINT REPAIR 0' TO 12' FROM SMH 003-005 ESSA 2 - BASIN 7 - CARROLLTON - STATION 3 | COMPLETED POINT REPAIR 0' TO 12' FROM SMH 003-005 | 17,900.00 | CL | |
| 201401974201 | DUBLIN | PANOLA | () 09/09/2014 | | SLEAD | MWH-ID. 7463-932 SERVICE POINT REPAIR 100' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401974101 | DUBLIN | PANOLA | () 09/09/2014 | | SLEAD | MWH-ID. 7463-932 SERVICE POINT REPAIR 180' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401974001 | DUBLIN | PANOLA | () 09/09/2014 | | SLEAD | MWH-ID. 7463-932 SERVICE POINT REPAIR 19' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401973601 | OLIVE | CAMPHOR | 09/09/2014 | | SLEAD | MWH-ID. 7463-915 SERVICE POINT REPAIR 161' FROM SMH 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401973401 | JOLIET | OLEANDER | 09/09/2014 | | SLEAD | MWH-ID. 7463-939 SERVICE POINT REPAIR 75' FROM SMH 037-067 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401973301 | LEONIDAS | APRICOT | 09/09/2014 | | SLEAD | MWH-ID. 7463-922 SERVICE POINT REPAIR 202' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401973201 | OLIVE | CAMPHOR | 09/09/2014 | | SLEAD | MWH-ID. 7463-916 SERVICE POINT REPAIR 9' FROM SMH 003-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401537601 | PONTCHARTRAIN BL | OAKLAND DR | 06/30/2014 | | SLINE | MWH-ID. 7463-918 FULL LINING OF PIPE FROM SMH 018-010 TO 017-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401537501 | OAKLAND DR | METAIRIE RD | () 06/30/2014 | | SMAIN | MWH-ID. 7463-917 REPLACE PIPE FROM SMH 018-005 TO 018-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401537401 | OLIVE | CAMPHOR | () 06/30/2014 | | SLINE | MWH-ID. 7463-916 FULL LINING OF PIPE FROM SMH 003-029 TO 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401537301 | OLIVE | CAMPHOR | () 06/30/2014 | | SMAIN | MWH-ID. 7463-915 POINT REPAIR 11' TO 23' FROM SMH 003-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401537201 | OLIVE | CAMPHOR | 06/30/2014 | | SLINE | MWH-ID. 7463-915 FULL LINING OF PIPE FROM SMH 003-028 TO 003-027 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401537101 | JOLIET | S CLAIBORNE AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-935 REPLACE PIPE FROM SMH 034-031 TO 034-030 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401537001 | JOLIET | SYCAMORE | 06/30/2014 | | SMAIN | MWH-ID. 7463-933 REPLACE PIPE FROM SMH 034-029 TO 034-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401535301 | JEANNETTE | BURDETTE | 06/30/2014 | | SMAIN | MWH-ID. 7463-940 REPLACE PIPE FROM SMH 044-038 TO 032-028 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401535201 | JOLIET | OLEANDER | 06/30/2014 | | SLINE | MWH-ID. 7463-939 FULL LINING OF PIPE FROM SMH 037-067 TO 036-052 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401535101 | CAMBRONNE | APRICOT | 06/30/2014 | | SMAIN | MWH-ID. 7463-938 REPLACE PIPE FROM SMH 036-047 TO 035-047 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401535001 | PRITCHARD PL | DUBLIN | 06/30/2014 | | SMAIN | MWH-ID. 7463-937 REPLACE PIPE FROM SMH 036-028 TO 036-023 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401534901 | APRICOT | CAMBRONNE | 06/30/2014 | | SMAIN | MWH-ID. 7463-936 POINT REPAIR 44' TO 56' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401534801 | APRICOT | CAMBRONNE | 06/30/2014 | | SMAIN | MWH-ID. 7463-936 POINT REPAIR 267' TO 279' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401534701 | APRICOT | CAMBRONNE | 06/30/2014 | | SMAIN | MWH-ID. 7463-936 POINT REPAIR 232' TO 244' FROM SMH 036-016 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401534601 | APRICOT | CAMBRONNE | 06/30/2014 | | SLINE | MWH-ID. 7463-936 FULL LINING OF PIPE FROM SMH 036-016 TO 036-015 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401531901 | WILLOW | S CARROLLTON AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-950 REPLACE PIPE FROM SMH 032-020 TO 032-018 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401536901 | DUBLIN | PANOLA | 06/30/2014 | | SMAIN | MWH-ID. 7463-932 POINT REPAIR 42' TO 54' FROM SMH 034-005 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401536801 | LEAKE AV | HAMPSON | 06/30/2014 | | SMAIN | MWH-ID. 7463-931 POINT REPAIR 47' TO 59' FROM SMH 030-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401536701 | LEAKE AV | HAMPSON | 06/30/2014 | | SMAIN | MWH-ID. 7463-931 POINT REPAIR 0' TO 16' FROM SMH 030-002 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401536601 | LEAKE AV | HAMPSON | 06/30/2014 | | SLINE | MWH-ID. 7463-931 FULL LINING OF PIPE FROM SMH 030-002 TO 030-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401536501 | EAGLE | PEAR | 06/30/2014 | | SMAIN | MWH-ID. 7463-929 POINT REPAIR 337' TO 349' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401536401 | EAGLE | PEAR | 06/30/2014 | | SMAIN | MWH-ID. 7463-929 POINT REPAIR 266' TO 278' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201401536301 | EAGLE | PEAR | 06/30/2014 | | SMAIN | MWH-ID. 7463-929 POINT REPAIR 213' TO 237' FROM SMH 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401536201 | EAGLE | PEAR | 06/30/2014 | | SLINE | MWH-ID. 7463-929 FULL LINING OF PIPE FROM SMH 029-009 TO 029-001 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401536101 | PEAR | PONTCHARTRAIN BL | 06/30/2014 | | SMAIN | MWH-ID. 7463-928 REPLACE PIPE FROM SMH 029-008 TO 029-007 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401530401 | JOLIET | S CLAIBORNE AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-934 REPLACE PIPE FROM SMH 034-030 TO 034-029 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401530601 | LEONIDAS | APRICOT | 06/30/2014 | | SMAIN | MWH-ID. 7463-922 POINT REPAIR 155' TO 171' FROM SMH 025-026 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401530701 | APRICOT | LEONIDAS | 06/30/2014 | | SMAIN | MWH-ID. 7463-924 REPLACE PIPE FROM SMH 026-041 TO 026-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 201401530501 | GEN OGDEN | LEAKE AV | 06/30/2014 | | SMAIN | MWH-ID. 7463-920 REPLACE PIPE FROM SMH 022-008 TO 022-040 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401530301 | DUBLIN | PANOLA | 06/30/2014 | | SLINE | MWH-ID. 7463-932 FULL LINING OF PIPE FROM SMH 034-005 TO 034-004 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 1 | | | PR | |
| 201401530201 | PEAR | GEN OGDEN | 06/30/2014 | | SMAIN | MWH-ID. 7463-930 REPLACE PIPE FROM SMH 029-010 TO 029-009 - ESSA 2 - BASIN 7 - CARROLLTON - SPS 3 | | | PR | |
| 768 | | | | | | | | | | 2,440,268.00 |
| ESSA 2 - BASIN 8 - NEW ORLEANS EAST | | | | | | | | | | |
| 201502080701 | DWYER RD | CARDENAS | 07/30/2015 | 10/18/2017 | SMBG | REHAB SEWER MANHOLE 474-003 | COMPLETED REHAB SEWER MANHOLE 474-003 | 250.00 | CL | |
| 201502081401 | EUNICE | HAMMOND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-031 | | | PR | |
| 201502086901 | PRESSBURG | SHERWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-066 | | | PR | |
| 201502086801 | MAID MARION DR | PRESSBURG | 07/30/2015 | 10/10/2017 | SMBG | REHAB SEWER MANHOLE 476-040 | COMPLETED REHAB SEWER MANHOLE 476-040 | 600.00 | CL | |
| 201502083101 | GRANT | READ BL | 07/30/2015 | 04/06/2017 | SMBG | REHAB SEWER MANHOLE 474-108 | COMPLETED REHAB SEWER MANHOLE 474-108 | 910.00 | CL | |
| 201502083001 | SANDALWOOD | BROOKWOOD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 474-102 | | | PR | |
| 201502082901 | REDWOOD | GRANT | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-100 | COMPLETED REHAB SEWER MANHOLE 474-100 | 275.00 | CL | |
| 201502082801 | DWYER RD | REDWOOD | 07/30/2015 | 04/06/2017 | SMBG | REHAB SEWER MANHOLE 474-094 | COMPLETED REHAB SEWER MANHOLE 474-094 | 910.00 | CL | |
| 201502082701 | ROSEWOOD DR | READ BL | 07/30/2015 | 08/02/2017 | SMBG | REHAB SEWER MANHOLE 474-090 | COMPLETED REHAB SEWER MANHOLE 474-090 | 250.00 | CL | |
| 201502082601 | READ BL | GRANT | 07/30/2015 | 10/03/2017 | SMBG | REHAB SEWER MANHOLE 474-086 | COMPLETED REHAB SEWER MANHOLE 474-086 | 250.00 | CL | |
| 201502082501 | WARREN DR | SPRINGWOOD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 474-081 | | | PR | |
| 201502082401 | CHEF MENTEUR HW | GOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-035 | | | PR | |
| 201502082301 | DWYER RD | LURLINE | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-110 | COMPLETED REHAB SEWER MANHOLE 474-110 | 275.00 | CL | |
| 201502111601 | WRIGHT RD | S PARKWOOD CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-009 | | | PR | |
| 201502111501 | WRIGHT RD | WINCHESTER PARK DR | 07/30/2015 | 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-082 | COMPLETED REHAB SEWER MANHOLE 515-082 | 250.00 | CL | |
| 201502111401 | WRIGHT RD | N HARDY | 07/30/2015 | 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-077 | COMPLETED REHAB SEWER MANHOLE 515-077 | 250.00 | CL | |
| 201502111301 | I-10 SERVICE RD | WRIGHT RD | 07/30/2015 | 06/23/2017 | SMBG | REHAB SEWER MANHOLE 515-073 | COMPLETED REHAB SEWER MANHOLE 515-073 | 400.00 | CL | |
| 201502111201 | WRIGHT RD | N HARDY | 07/30/2015 | 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-069 | OMPLETED REHAB SEWER MANHOLE 515-069 | 250.00 | CL | |
| 201502111101 | W HARDY | CHAUCER | 07/30/2015 | 07/13/2017 | SMBG | REHAB SEWER MANHOLE 515-058 | COMPLETED REHAB SEWER MANHOLE 515-058 | 250.00 | CL | |
| 201502111001 | MURFIELD DR | LIGGETT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-062 | | | PR | |
| 201502110901 | MURFIELD DR | LIGGETT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-060 | | | PR | |
| 201502110801 | LIGGETT RD | MURFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-052 | | | PR | |
| 201502110701 | EASTERLYN PL | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-081 | | | PR | |
| 201502110601 | WRIGHT RD | WINCHESTER PARK DR | 07/30/2015 | 07/12/2017 | SMBG | REHAB SEWER MANHOLE 515-048 | OMPLETED REHAB SEWER MANHOLE 515-048 | 250.00 | CL | |
| 201502110501 | NORGATE RD | TILFORD RD | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 512-009 | COMPLETED REHAB SEWER MANHOLE 512-009 | 275.00 | CL | |
| 201502110401 | LUCY CT | CAMPBELL LN | 07/30/2015 | 09/08/2017 | SMBG | REHAB SEWER MANHOLE 511-070 | COMPLETED REHAB SEWER MANHOLE 511-07 | 250.00 | CL | |
| 201502110301 | MELVIN PL | LUCY CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 511-066 | | | PR | |
| 201502110201 | LAKE FOREST BL | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-045 | | | PR | |
| 201502110101 | LAKE FOREST BL | READ BL | 07/30/2015 | 11/27/2017 | SMBG | REHAB SEWER MANHOLE 513-041 | COMPLETED REHAB SEWER MANHOLE 513-041 | 1,300.00 | CL | |
| 201502110001 | LAKE FOREST BL | READ BL | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 513-036 | COMPLETED REHAB SEWER MANHOLE 513-036 | 275.00 | CL | |
| 201502109901 | LAKE FOREST BL | READ BL | 07/30/2015 | 10/16/2017 | SMBG | REHAB SEWER MANHOLE 513-031 | COMPLETED REHAB SEWER MANHOLE 513-031 | 1,430.00 | CL | |
| 201502109801 | READ BL | LAKE FOREST BL | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 513-025 | COMPLETED REHAB SEWER MANHOLE 513-025 | 275.00 | CL | |
| 201502109701 | READ BL | LAKE FOREST BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-022 | | | PR | |
| 201502109601 | E DEER PARK BL | DEER PARK BL | () 07/30/2015 | () 07/12/2017 | SMBG | REHAB SEWER MANHOLE 513-076 | COMPLETED REHAB SEWER MANHOLE 513-076 | 250.00 | CL | |
| 201502109501 | WATERFORD BL | KENSINGTON BL | () 07/30/2015 | () 05/11/2017 | SMBG | REHAB SEWER MANHOLE 515-010 | COMPLETED REHAB SEWER MANHOLE 515-010 | 250.00 | CL | |
| 201502109401 | LAKE FOREST BL | WRIGHT RD | () 07/30/2015 | () 09/29/2017 | SMBG | REHAB SEWER MANHOLE 515-002 | COMPLETED REHAB SEWER MANHOLE 515-002 | 600.00 | CL | |
| 201502109301 | LAKE FOREST BL | DEER PARK BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 514-031 | | | PR | |
| 201502109201 | DEER PARK BL | LAKE FOREST BL | () 07/30/2015 | () 06/05/2017 | SMBG | REHAB SEWER MANHOLE 514-024 | COMPLETED REHAB SEWER MANHOLE 514-024 | 250.00 | CL | |
| 201502109101 | CITRUS DR | DWYER RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 512-057 | | | PR | |
| 201502109001 | BULLARD AV | LEVY DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 510-019 | | | PR | |
| 201502108901 | LAKE FOREST BL | E LOUIS PRIMA DR | () 07/30/2015 | () 04/24/2017 | SMBG | REHAB SEWER MANHOLE 511-026 | COMPLETED REHAB SEWER MANHOLE 511-026 | 900.00 | CL | |
| 201502108801 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-023 | COMPLETED REHAB SEWER MANHOLE 511-023 | 250.00 | CL | |
| 201502108701 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/28/2017 | SMBG | REHAB SEWER MANHOLE 511-020 | COMPLETED REHAB SEWER MANHOLE 511-020 | 250.00 | CL | |
| 201502108601 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-017 | COMPLETED REHAB SEWER MANHOLE 511-017 | 2,750.00 | CL | |
| 201502108501 | BULLARD AV | LAKE FOREST BL | () 07/30/2015 | () 09/27/2017 | SMBG | REHAB SEWER MANHOLE 511-014 | COMPLETED REHAB SEWER MANHOLE 511-014 | 1,100.00 | CL | |
| 201502108401 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-009 | COMPLETED REHAB SEWER MANHOLE 511-009 | 250.00 | CL | |
| 201502108301 | E LOUIS PRIMA DR | LAKE FOREST BL | () 07/30/2015 | () 06/22/2017 | SMBG | REHAB SEWER MANHOLE 511-028 | COMPLETED REHAB SEWER MANHOLE 511-028 | 1,150.00 | CL | |
| 201502108201 | STILLWATER DR | LAKE FOREST BL | () 07/30/2015 | () 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-049 | COMPLETED REHAB SEWER MANHOLE 511-049 | 250.00 | CL | |
| 201502108101 | WINROCK DR | STILLWATER DR | 07/30/2015 | 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-046 | COMPLETED REHAB SEWER MANHOLE 511-046 | 250.00 | CL | |
| 201502108001 | BULLARD AV | WINROCK DR | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 511-043 | COMPLETED REHAB SEWER MANHOLE 511-043 | 1,100.00 | CL | |
| 201502107901 | BULLARD AV | MELVIN PL | 07/30/2015 | 07/27/2017 | SMBG | REHAB SEWER MANHOLE 511-040 | COMPLETED REHAB SEWER MANHOLE 511-040 | 250.00 | CL | |
| 201502107801 | BULLARD AV | LAKE FOREST BL | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-035 | COMPLETED REHAB SEWER MANHOLE 511-035 | 250.00 | CL | |
| 201502107701 | READ BL | LAKE FOREST BL | 07/30/2015 | 07/28/2017 | SMBG | REHAB SEWER MANHOLE 513-008 | COMPLETED REHAB SEWER MANHOLE 513-008 | 1,200.00 | CL | |
| 201502107601 | LAKE FOREST BL | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-006 | | | PR | |
| 201502107501 | BULLARD AV | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 510-022 | | | PR | |
| 201502107001 | BULLARD AV | LEVY DR | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 510-003 | COMPLETED REHAB SEWER MANHOLE 510-003 | 250.00 | CL | |
| 201502106301 | BULLARD AV | LEVY DR | 07/30/2015 | 05/15/2017 | SMBG | REHAB SEWER MANHOLE 510-005 | COMPLETED REHAB SEWER MANHOLE 510-005 | 250.00 | CL | |
| 201502106201 | I-10 SERVICE RD | BULLARD AV | 07/30/2015 | 04/28/2017 | SMBG | REHAB SEWER MANHOLE 510-031 | COMPLETED REHAB SEWER MANHOLE 510-031 | 850.00 | CL | |
| 201502106101 | I-10 SERVICE RD | BULLARD AV | 07/30/2015 | 07/13/2017 | SMBG | REHAB SEWER MANHOLE 510-028 | COMPLETED REHAB SEWER MANHOLE 510-028 | 250.00 | CL | |
| 201502106001 | I-10 SERVICE RD | BULLARD AV | 07/30/2015 | 06/23/2017 | SMBG | REHAB SEWER MANHOLE 510-025 | COMPLETED REHAB SEWER MANHOLE 510-025 | 800.00 | CL | |
| 201502101101 | OLD GENTILLY RD | SATURN BL | 07/30/2015 | 10/11/2017 | SMBG | REHAB SEWER MANHOLE 502-007 | COMPL;ETED REHAB SEWER MANHOLE 502-007 | 3,100.00 | CL | |
| 201502101001 | OLD GENTILLY RD | CAMELIA | 07/30/2015 | 10/06/2017 | SMBG | REHAB SEWER MANHOLE 496-018 | COMPLETED REHAB SEWER MANHOLE 496-018 | 250.00 | CL | |
| 201502100901 | OLD GENTILLY RD | CROWDER BL | 07/30/2015 | 09/25/2017 | SMBG | REHAB SEWER MANHOLE 496-013 | COMPLETED REHAB SEWER MANHOLE 496-013 | 250.00 | CL | |
| 201502100801 | DODT AV | OLD GENTILLY RD | () 07/30/2015 | () 12/22/2017 | SMBG | REHAB SEWER MANHOLE 496-010 | COMPLETED REHAB SEWER MANHOLE 496-010 | 2,000.00 | CL | |
| 201502100701 | CHEF MENTEUR HW | GENTILLY RD | () 07/30/2015 | () 09/28/2017 | SMBG | REHAB SEWER MANHOLE 496-004 | COMPLETED REHAB SEWER MANHOLE 496-004 | 400.00 | CL | |
| 201502100601 | W POCHE CT | L&N RAILROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 501-009 | | | PR | |
| 201502100501 | L&N RAILROAD | W POCHE CT | () 07/30/2015 | () 07/27/2017 | SMBG | REHAB SEWER MANHOLE 501-001 | COMPLETED REHAB SEWER MANHOLE 501-001 | 400.00 | CL | |
| 201502100401 | CARRERE CT | MICHOUD BL | () 07/30/2015 | () 08/23/2017 | SMBG | REHAB SEWER MANHOLE 500-030 | COMPLETED REHAB SEWER MANHOLE 500-030 | 250.00 | CL | |
| 201502100301 | CHEF MENTEUR HW | PARIS RD | 07/30/2015 | 05/24/2017 | SMBG | REHAB SEWER MANHOLE 500-013 | COMPLETED REHAB SEWER MANHOLE 500-013 | 2,000.00 | CL | |
| 201502100201 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 500-009 | COMPLETED REHAB SEWER MANHOLE 500-009 | 400.00 | CL | |
| 201502100101 | MICHOUD BL | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-003 | | | PR | |
| 201502099901 | INDUSTRIAL PK | INTRACOASTAL DR | 07/30/2015 | 10/30/2017 | SMBG | REHAB SEWER MANHOLE 503-010 | COMPLETED CLOSED SSERP BULK WORK ORDERS FROM MWH | 2,000.00 | CL | |
| 201502099801 | INDUSTRIAL PK | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 503-004 | | | PR | |
| 201502099701 | CHEF MENTEUR HW | OLD GENTILLY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 502-013 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502099601 | ALMONASTER AV | ELAINE | 07/30/2015 | 09/21/2017 | SMBG | REHAB SEWER MANHOLE 495-028 | COMPLETED REHAB SEWER MANHOLE 495-027 | 650.00 | CL | |
| 201502098601 | OLD GENTILLY RD | PARKWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 495-023 | | | PR | |
| 201502098501 | WILSON | OLD GENTILLY RD | 07/30/2015 | 09/01/2017 | SMBG | REHAB SEWER MANHOLE 495-018 | COMPLETED REHAB SEWER MANHOLE 495-018 | 250.00 | CL | |
| 201502098401 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/13/2017 | SMBG | REHAB SEWER MANHOLE 495-015 | COMPLETED REHAB SEWER MANHOLE 495-015 | 700.00 | CL | |
| 201502098301 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/13/2017 | SMBG | REHAB SEWER MANHOLE 495-012 | COMPLETED REHAB SEWER MANHOLE 495-012 | 500.00 | CL | |
| 201502098201 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/14/2017 | SMBG | REHAB SEWER MANHOLE 495-009 | COMPLETED REHAB SEWER MANHOLE 495-009 | 250.00 | CL | |
| 201502092901 | WILLOWBROOK DR | VANCHU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-029 | | | PR | |
| 201502092801 | VANCHU DR | KIM DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-026 | | | PR | |
| 201502092701 | KIM DR | VANCHU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-021 | | | PR | |
| 201502092601 | QUEEN MARY DR | KIM DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-014 | | | PR | |
| 201502091801 | DWYER RD | PALACE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-011 | | | PR | |
| 201502091701 | BULLARD AV | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-064 | | | PR | |
| 201502119801 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 08/21/2017 | SMBG | REHAB SEWER MANHOLE 549-008 | COMPLETED REHAB SEWER MANHOLE 549-008 | 250.00 | CL | |
| 201502119701 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 08/21/2017 | SMBG | REHAB SEWER MANHOLE 549-007 | COMPLETED REHAB SEWER MANHOLE 549-007 | 250.00 | CL | |
| 201502119601 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 10/05/2017 | SMBG | REHAB SEWER MANHOLE 549-005 | COMPLETED REHAB SEWER MANHOLE 549-005 | 1,100.00 | CL | |
| 201502119501 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 549-004 | | | PR | |
| 201502119401 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 549-002 | | | PR | |
| 201502118901 | WAYFARER | HORIZON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-039 | | | PR | |
| 201502118801 | HORIZON CT | WAYFARER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-038 | | | PR | |
| 201502118701 | FOUNDERS CT | INTREPID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-031 | | | PR | |
| 201502118601 | FOUNDERS CT | INTREPID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-030 | | | PR | |
| 201502118501 | INTREPID | FOUNDERS CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-029 | | | PR | |
| 201502118401 | INTREPID | FOUNDERS CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-028 | | | PR | |
| 201502118301 | W ALBA RD | LUCRINO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-046 | | | PR | |
| 201502118201 | SAN REMO RD | OLD SPANISH TRAIL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-002 | | | PR | |
| 201502118101 | FRANCESCO RD | E ALBA RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-037 | | | PR | |
| 201502118001 | FORT MACOMB RD | BURTON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-026 | | | PR | |
| 201502117901 | VERONESE | FORT MACOMB RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-021 | | | PR | |
| 201502117801 | NAPLES | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-008 | | | PR | |
| 201502117701 | OLD SPANISH TRAIL | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-005 | | | PR | |
| 201502117501 | TRIESTE | SAN ROCCO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-016 | | | PR | |
| 201502117401 | SAN ROCCO | TRIESTE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-013 | | | PR | |
| 201502117301 | SAN ROCCO | SAN GIORGIO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-011 | | | PR | |
| 201502117201 | SAN TROVASO | SAN ROCCO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-010 | | | PR | |
| 201502117101 | SAN TROVASO | SAN ROCCO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-009 | | | PR | |
| 201502117001 | CHEF MENTEUR HW | SAN TROVASO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-008 | | | PR | |
| 201502116901 | SAN REMO RD | OLD SPANISH TRAIL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-004 | | | PR | |
| 201502116801 | SAN REMO RD | OLD SPANISH TRAIL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-003 | | | PR | |
| 201502116701 | W ALBA RD | ALBA RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-047 | | | PR | |
| 201502116601 | ALBA RD | E ALBA RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-043 | | | PR | |
| 201502116501 | VERONESE | FORT MACOMB RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-022 | | | PR | |
| 201502116401 | SAN MARCO RD | NAPLES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-015 | | | PR | |
| 201502116301 | OLD SPANISH TRAIL | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-004 | | | PR | |
| 201502116201 | TRIESTE | SAN ROCCO | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 559-015 | | | PR | |
| 201502116101 | CHEF MENTEUR HW | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 561-007 | | | PR | |
| 201502116001 | CHEF MENTEUR HW | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 561-006 | | | PR | |
| 201502115901 | CHEF MENTEUR HW | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 561-002 | | | PR | |
| 201502115801 | MURANO RD | GENOA RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-059 | | | PR | |
| 201502115701 | OLD SPANISH TRAIL | MURANO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-052 | | | PR | |
| 201502115601 | OLD SPANISH TRAIL | MURANO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-051 | | | PR | |
| 201502115501 | OLD SPANISH TRAIL | MURANO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-050 | | | PR | |
| 201502115401 | MURANO RD | OLD SPANISH TRAIL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-049 | | | PR | |
| 201502115301 | LUCRINO RD | MURANO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-048 | | | PR | |
| 201502115201 | S PIERRE CT | S PIERRE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-041 | | | PR | |
| 201502115101 | INTRACOASTAL DR | INDUSTRIAL PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 526-008 | | | PR | |
| 201502114901 | CHEF MENTEUR HW | RECOVERY RD | 07/30/2015 | 10/05/2017 | SMBG | REHAB SEWER MANHOLE 525A-001 | COMPLETED REHAB SEWER MANHOLE 525A-001 | 800.00 | CL | |
| 201502114801 | E LEMANS | DWYER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-093 | | | PR | |
| 201502114701 | MAPLE WOOD DR | OAK RIDGE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-005 | | | PR | |
| 201502114601 | MICHOUD BL | ADVENTURE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-020 | | | PR | |
| 201502114501 | EXPLORERS AV | SAUVOLE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-011 | | | PR | |
| 201502114401 | INTREPID | SAUVOLE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-008 | | | PR | |
| 201502114201 | TRAPPERS CT | W CAVELIER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 538-004 | | | PR | |
| 201502114101 | INTREPID | ADVENTURE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-027 | | | PR | |
| 201502114001 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 08/21/2017 | SMBG | REHAB SEWER MANHOLE 549-006 | COMPLETED REHAB SEWER MANHOLE 549-006 | 250.00 | CL | |
| 201502113901 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 10/05/2017 | SMBG | REHAB SEWER MANHOLE 549-003 | COMPLETED REHAB SEWER MANHOLE 549-003 | 250.00 | CL | |
| 201502113601 | INDUSTRIAL PK | GULF DR | 07/30/2015 | 12/05/2017 | SMBG | REHAB SEWER MANHOLE 528-001 | COMPLETED REHAB SEWER MANHOLE 528-001 | 0.00 | CL | |
| 201502113501 | DWYER RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-041 | | | PR | |
| 201502113401 | PATIO WAY | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-027 | | | PR | |
| 201502113301 | AVOYELLES PL | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-023 | | | PR | |
| 201502113201 | WILLOWBROOK DR | PATIO WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-018 | | | PR | |
| 201502113101 | GRAND BAYOU DR | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-013 | | | PR | |
| 201502113001 | WILLOWBROOK DR | MICHOUD BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-007 | | | PR | |
| 201502112901 | GRANVILLE | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-073 | | | PR | |
| 201502112801 | N LEMANS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-069 | | | PR | |
| 201502112701 | N NEMOURS | E NEMOURS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-062 | | | PR | |
| 201502112601 | CANNES | E NEMOURS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-057 | | | PR | |
| 201502112501 | E NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-053 | | | PR | |
| 201502112401 | GRANVILLE | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-048 | | | PR | |
| 201502112301 | ST HELENA PL | ST HELENA PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-042 | | | PR | |
| 201502112201 | OLD GENTILLY RD | MARS DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 529-001 | | | PR | |
| 201502112101 | S ST ANDREWS CI | PAR FOUR DR | () 07/30/2015 | () 08/25/2017 | SMBG | REHAB SEWER MANHOLE 517-059 | COMPLETED REHAB SEWER MANHOLE 517-059 | 250.00 | CL | |
| 201502112001 | WINCHESTER PARK DR | FOXCROFT DR | () 07/30/2015 | () 05/08/2017 | SMBG | REHAB SEWER MANHOLE 515-043 | COMPLETED REHAB SEWER MANHOLE 515-043 | 250.00 | CL | |
| 201502111901 | WINCHESTER PARK DR | FOXCROFT DR | () 07/30/2015 | () 05/08/2017 | SMBG | REHAB SEWER MANHOLE 515-040 | COMPLETED REHAB SEWER MANHOLE 515-040 | 250.00 | CL | |
| 201502111801 | WINCHESTER PARK DR | WRIGHT RD | () 07/30/2015 | () 07/19/2017 | SMBG | REHAB SEWER MANHOLE 515-033 | COMPLETED REHAB SEWER MANHOLE 515-033 | 250.00 | CL | |
| 201502111701 | WRIGHT RD | N IDLEWOOD CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-017 | | | PR | |
| 201502127401 | BULLARD AV | MIDPOINT DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-036 | | | PR | |
| 201502127301 | ASPHODEL DR | OAK ALLEY DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-025 | | | PR | |
| 201502127201 | NOTAWAY DR | BEAVER DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-020 | | | PR | |
| 201502127101 | BULLARD AV | ASPHODEL DR | () 07/30/2015 | () 08/26/2017 | SMBG | REHAB SEWER MANHOLE 517-016 | OMPLETED REHAB SEWER MANHOLE 517-016 | 250.00 | CL | |
| 201502127001 | WOODVINE LN | E IDLEWOOD CT | 07/30/2015 | 06/05/2017 | SMBG | REHAB SEWER MANHOLE 516-033 | COMPLETED REHAB SEWER MANHOLE 516-033 | 600.00 | CL | |
| 201502126901 | WOODVINE LN | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-032 | | | PR | |
| 201502126801 | WILLOWBROOK DR | GRAND BAYOU DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-028 | | | PR | |
| 201502126701 | E GREENBRIER DR | GREENBRIER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-065 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502126601 | PATIO WAY | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-026 | | | PR | |
| 201502126501 | PATIO WAY | WILLOWBROOK DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-024 | | | PR | |
| 201502126401 | WILLOWBROOK DR | PATIO WAY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-022 | | | PR | |
| 201502126301 | PATIO WAY | WILLOWBROOK DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-020 | | | PR | |
| 201502126201 | GRAND BAYOU DR | WILLOWBROOK DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-014 | | | PR | |
| 201502126101 | GRAND BAYOU DR | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-012 | | | PR | |
| 201502126001 | PETIT BAYOU LN | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-010 | | | PR | |
| 201502125901 | WILLOWBROOK DR | PETIT BAYOU LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-005 | | | PR | |
| 201502125801 | ACADIANA PL | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-004 | | | PR | |
| 201502125601 | BISCAY | BEAUCAIRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 523-015 | | | PR | |
| 201502125501 | BISCAY | BEAUCAIRE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 523-014 | | | PR | |
| 201502125401 | BEAUCAIRE | BISCAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 523-013 | | | PR | |
| 201502125301 | BEAUCAIRE | CHATEAU CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 523-009 | | | PR | |
| 201502125201 | GRANVILLE | REVEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-076 | | | PR | |
| 201502125101 | GRAND BAYOU DR | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-031 | | | PR | |
| 201502125001 | E LEMANS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-067 | | | PR | |
| 201502124901 | N NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-064 | | | PR | |
| 201502124801 | E NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-061 | | | PR | |
| 201502124701 | CANNES | E NEMOURS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-058 | | | PR | |
| 201502124601 | CANNES | E NEMOURS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-056 | | | PR | |
| 201502124501 | E NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-052 | | | PR | |
| 201502124401 | E NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-049 | | | PR | |
| 201502124301 | WILLOWBROOK DR | ST HELENA PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-046 | | | PR | |
| 201502124201 | WILLOWBROOK DR | ST HELENA PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-045 | | | PR | |
| 201502124101 | ST HELENA PL | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-041 | | | PR | |
| 201502124001 | ST HELENA PL | ST HELENA PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-039 | | | PR | |
| 201502123901 | PROVINCIAL PL | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-038 | | | PR | |
| 201502123801 | PROVINCIAL PL | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-037 | | | PR | |
| 201502123701 | ASSUMPTION PL | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-035 | | | PR | |
| 201502123601 | WILLOWBROOK DR | PROVINCIAL PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-033 | | | PR | |
| 201502123501 | REVEL | GRANVILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-077 | | | PR | |
| 201502123401 | INDUSTRIAL PK | GULF DR | 07/30/2015 | 12/05/2017 | SMBG | REHAB SEWER MANHOLE 528-002 | COMPLETED REHAB SEWER MANHOLE 528-002 | 0.00 | CL | |
| 201502123301 | INTRACOASTAL DR | GULF DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 527-011 | | | PR | |
| 201502123201 | INDUSTRIAL PK | GULF DR | 07/30/2015 | 11/13/2017 | SMBG | REHAB SEWER MANHOLE 526-024 | COMPLETED REHAB SEWER MANHOLE 526-024 | 0.00 | CL | |
| 201502123101 | INTRACOASTAL DR | INDUSTRIAL PK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 526-009 | | | PR | |
| 201502123001 | INTRACOASTAL DR | GULF DR | 07/30/2015 | 05/25/2017 | SMBG | REHAB SEWER MANHOLE 526-007 | COMPLETED REHAB SEWER MANHOLE 526-007 | 0.00 | CL | |
| 201502122901 | INDUSTRIAL PK | INTRACOASTAL DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 526-005 | | | PR | |
| 201502122801 | INDUSTRIAL PK | INTRACOASTAL DR | 07/30/2015 | 02/25/2017 | SMBG | REHAB SEWER MANHOLE 526-001 | COMPLETED REHAB SEWER MANHOLE 526-001 | 0.00 | CL | |
| 201502122701 | CHEF MENTEUR HW | RECOVERY RD | 07/30/2015 | 10/10/2017 | SMBG | REHAB SEWER MANHOLE 525A-003 | COMPLETED REHAB SEWER MANHOLE 525A-003 | 700.00 | CL | |
| 201502122601 | GRAND BAYOU DR | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-101 | | | PR | |
| 201502122501 | N LEMANS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-092 | | | PR | |
| 201502122401 | N LEMANS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-091 | | | PR | |
| 201502122301 | N LEMANS | REVEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-087 | | | PR | |
| 201502122201 | N LEMANS | REVEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-086 | | | PR | |
| 201502122101 | REVEL | N LEMANS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-085 | | | PR | |
| 201502122001 | N NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-082 | | | PR | |
| 201502121901 | N NEMOURS | CANNES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-081 | | | PR | |
| 201502121801 | REVEL | N NEMOURS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-078 | | | PR | |
| 201502121701 | ADVENTURE AV | INTREPID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-026 | | | PR | |
| 201502121601 | ADVENTURE AV | HORIZON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-025 | | | PR | |
| 201502121501 | ADVENTURE AV | HORIZON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-024 | | | PR | |
| 201502121401 | ADVENTURE AV | MICHOUD BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-023 | | | PR | |
| 201502121301 | ENDEAVORS CT | INTREPID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-015 | | | PR | |
| 201502121201 | INTREPID | ENDEAVORS CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-012 | | | PR | |
| 201502121101 | INTREPID | SAUVOLE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-009 | | | PR | |
| 201502120901 | N CAVELIER DR | W CAVELIER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 538-010 | | | PR | |
| 201502120801 | ST MARIE CT | ST MARIE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 538-006 | | | PR | |
| 201502120701 | TRAPPERS CT | W CAVELIER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 538-003 | | | PR | |
| 201502120601 | NEW HAMPSHIRE DR | NEW ENGLAND DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-017 | | | PR | |
| 201502120501 | NEW HAMPSHIRE DR | WILLOW RIDGE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-016 | | | PR | |
| 201502120401 | LEEDS | NEW HAMPSHIRE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-015 | | | PR | |
| 201502120301 | MAPLE RIDGE DR | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-014 | | | PR | |
| 201502120201 | RED MAPLE DR | NEW HAMPSHIRE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-013 | | | PR | |
| 201502120101 | MAPLE WOOD DR | NEW ENGLAND DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 536-007 | | | PR | |
| 201502119901 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 10/05/2017 | SMBG | REHAB SEWER MANHOLE 549-009 | OMPLETED REHAB SEWER MANHOLE 549-009 | 250.00 | CL | |
| 201502207401 | CORONADO DR | PRENTISS AV | 07/30/2015 | 08/15/2017 | SMBG | REHAB SEWER MANHOLE 474-036 | COMPLETED REHAB SEWER MANHOLE 474-036 | 250.00 | CL | |
| 201502207301 | CORONADO DR | PRENTISS AV | 07/30/2015 | 06/06/2017 | SMBG | REHAB SEWER MANHOLE 474-035 | COMPLETED REHAB SEWER MANHOLE 474-035 | 600.00 | CL | |
| 201502207201 | CORONADO DR | PRENTISS AV | 07/30/2015 | 06/05/2017 | SMBG | REHAB SEWER MANHOLE 474-034 | COMPLETED REHAB SEWER MANHOLE 474-034 | 250.00 | CL | |
| 201502207101 | CORONADO DR | PRESSBURG | 07/30/2015 | 06/04/2017 | SMBG | REHAB SEWER MANHOLE 474-033 | COMPLETED REHAB SEWER MANHOLE 474-033 | 250.00 | CL | |
| 201502207001 | DWYER RD | CORONADO DR | 07/30/2015 | 10/18/2017 | SMBG | REHAB SEWER MANHOLE 474-031 | COMPLETED REHAB SEWER MANHOLE 474-031 | 2,900.00 | CL | |
| 201502206901 | SIERRA MADRE DR | PRENTISS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 474-028 | | | PR | |
| 201502206801 | SANDALWOOD | GRANT | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-106 | COMPLETED REHAB SEWER MANHOLE 474-106 | 275.00 | CL | |
| 201502206701 | WARREN DR | AIRWOOD | 07/30/2015 | 08/31/2017 | SMBG | REHAB SEWER MANHOLE 474-068 | COMPLETED REHAB SEWER MANHOLE 474-068 | 250.00 | CL | |
| 201502206601 | DWYER RD | SANDALWOOD | 07/30/2015 | 09/25/2017 | SMBG | REHAB SEWER MANHOLE 474-101 | COMPLETED REHAB SEWER MANHOLE 474-101 | 300.00 | CL | |
| 201502206501 | REDWOOD | GRANT | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-099 | COMPLETED REHAB SEWER MANHOLE 474-099 | 275.00 | CL | |
| 201502206401 | REDWOOD | GRANT | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-098 | COMPLETED REHAB SEWER MANHOLE 474-098 | 1,040.00 | CL | |
| 201502206201 | ROSEWOOD DR | READ BL | 07/30/2015 | 05/19/2017 | SMBG | REHAB SEWER MANHOLE 474-091 | COMPLETED REHAB SEWER MANHOLE 474-091 | 250.00 | CL | |
| 201502206101 | DWYER RD | ROSEWOOD DR | 07/30/2015 | 08/24/2017 | SMBG | REHAB SEWER MANHOLE 474-089 | COMPLETED REHAB SEWER MANHOLE 474-089 | 250.00 | CL | |
| 201502206001 | DWYER RD | WARREN DR | 07/30/2015 | 08/02/2017 | SMBG | REHAB SEWER MANHOLE 474-088 | COMPLETED REHAB SEWER MANHOLE 474-088 | 250.00 | CL | |
| 201502205901 | SPRINGWOOD | READ BL | 07/30/2015 | 10/03/2017 | SMBG | REHAB SEWER MANHOLE 474-084 | COMPLETED REHAB SEWER MANHOLE 474-084 | 250.00 | CL | |
| 201502205801 | SPRINGWOOD | READ BL | 07/30/2015 | 10/03/2017 | SMBG | REHAB SEWER MANHOLE 474-083 | COMPLETED REHAB SEWER MANHOLE 474-083 | 250.00 | CL | |
| 201502205701 | DREUX AV | READ BL | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 474-080 | COMPLETED REHAB SEWER MANHOLE 474-080 | 500.00 | CL | |
| 201502205601 | READ BL | CHEF MENTEUR HW | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-077 | COMPLETED REHAB SEWER MANHOLE 474-077 | 520.00 | CL | |
| 201502205501 | READ BL | GRANT | 07/30/2015 | 04/06/2017 | SMBG | REHAB SEWER MANHOLE 474-076 | COMPLETED REHAB SEWER MANHOLE 474-076 | 520.00 | CL | |
| 201502205401 | READ BL | SPRINGWOOD | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-075 | COMPLETED REHAB SEWER MANHOLE 474-075 | 520.00 | CL | |
| 201502205301 | READ BL | BROOKWOOD | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-073 | COMPLETED REHAB SEWER MANHOLE 474-073 | 650.00 | CL | |
| 201502205201 | AIRWOOD | READ BL | 07/30/2015 | 08/15/2017 | SMBG | REHAB SEWER MANHOLE 474-070 | COMPLETED REHAB SEWER MANHOLE 474-070 | 250.00 | CL | |
| 201502205101 | AIRWOOD | READ BL | 07/30/2015 | 06/05/2017 | SMBG | REHAB SEWER MANHOLE 474-069 | COMPLETED REHAB SEWER MANHOLE 474-069 | 250.00 | CL | |
| 201502205001 | NIGHTHART | DREUX AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-026 | | | PR | |
| 201502204901 | PRENTISS AV | BRIGHT DR | 07/30/2015 | 05/16/2017 | SMBG | REHAB SEWER MANHOLE 475-023 | COMPLETED REHAB SEWER MANHOLE 475-023 | 250.00 | CL | |
| 201502204801 | PAPANIA DR | PRENTISS AV | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 475-022 | COMPLETED REHAB SEWER MANHOLE 475-022 | 700.00 | CL | |
| 201502204701 | PAPANIA DR | PRENTISS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-021 | | | PR | |
| 201502204601 | PAPANIA DR | PRESSBURG | 07/30/2015 | 08/18/2017 | SMBG | REHAB SEWER MANHOLE 475-014 | COMPLETED REHAB SEWER MANHOLE 475-014 | 800.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502204501 | PAPANIA DR | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-013 | | | PR | |
| 201502204401 | DWYER RD | CORINNE | 07/30/2015 | 05/17/2017 | SMBG | REHAB SEWER MANHOLE 475-009 | COMPLETED REHAB SEWER MANHOLE 475-009 | 250.00 | CL | |
| 201502204101 | PAPANIA DR | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-003 | | | PR | |
| 201502204001 | PAPANIA DR | VIENNA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-001 | | | PR | |
| 201502203901 | LURLINE | CHEF MENTEUR HW | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-120 | COMPLETED REHAB SEWER MANHOLE 474-120 | 275.00 | CL | |
| 201502203801 | LURLINE | CHEF MENTEUR HW | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-118 | COMPLETED REHAB SEWER MANHOLE 474-118 | 275.00 | CL | |
| 201502203701 | LURLINE | GRANT | 07/30/2015 | () 04/04/2017 | SMBG | REHAB SEWER MANHOLE 474-117 | COMPLETED REHAB SEWER MANHOLE 474-117 | 275.00 | CL | |
| 201502203601 | LURLINE | GRANT | () 07/30/2015 | () 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-116 | COMPLETED REHAB SEWER MANHOLE 474-116 | 275.00 | CL | |
| 201502203501 | LURLINE | GRANT | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-115 | COMPLETED REHAB SEWER MANHOLE 474-115 | 910.00 | CL | |
| 201502203401 | BROOKWOOD | LURLINE | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-114 | COMPLETED REHAB SEWER MANHOLE 474-114 | 275.00 | CL | |
| 201502203301 | LURLINE | BROOKWOOD | 07/30/2015 | 10/13/2017 | SMBG | REHAB SEWER MANHOLE 474-111 | COMPLETED REHAB SEWER MANHOLE 474-111 | 800.00 | CL | |
| 201502203201 | BRIGHT DR | PRESSBURG | 07/30/2015 | 08/17/2017 | SMBG | REHAB SEWER MANHOLE 475-096 | COMPLETED REHAB SEWER MANHOLE 475-096 | 250.00 | CL | |
| 201502203101 | CHEF MENTEUR HW | NOTTINGHAM DR | 07/30/2015 | 05/22/2017 | SMBG | REHAB SEWER MANHOLE 475-036 | COMPLETED REHAB SEWER MANHOLE 475-036 | 500.00 | CL | |
| 201502203001 | NIGHTHART | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-094 | | | PR | |
| 201502202901 | VIENNA | NIGHTHART | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-090 | | | PR | |
| 201502202801 | PAPANIA DR | VIENNA | 07/30/2015 | 05/17/2017 | SMBG | REHAB SEWER MANHOLE 475-088 | COMPLETED REHAB SEWER MANHOLE 475-088 | 250.00 | CL | |
| 201502202701 | GOOD DR | PRENTISS AV | 07/30/2015 | 08/16/2017 | SMBG | REHAB SEWER MANHOLE 475-083 | COMPLETED REHAB SEWER MANHOLE 475-083 | 250.00 | CL | |
| 201502202601 | GOOD DR | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-082 | | | PR | |
| 201502202501 | HAUCK DR | CHEF MENTEUR HW | 07/30/2015 | 08/16/2017 | SMBG | REHAB SEWER MANHOLE 475-076 | COMPLETED REHAB SEWER MANHOLE 475-076 | 250.00 | CL | |
| 201502202401 | HAUCK DR | PRENTISS AV | 07/30/2015 | 08/16/2017 | SMBG | REHAB SEWER MANHOLE 475-074 | COMPLETED REHAB SEWER MANHOLE 475-074 | 250.00 | CL | |
| 201502202301 | HAUCK DR | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-071 | | | PR | |
| 201502202201 | SCHINDLER DR | CHEF MENTEUR HW | 07/30/2015 | 09/29/2017 | SMBG | REHAB SEWER MANHOLE 475-068 | COMPLETED REHAB SEWER MANHOLE 475-068 | | CL | |
| 201502202101 | DWYER RD | SCHINDLER DR | 07/30/2015 | 10/18/2017 | SMBG | REHAB SEWER MANHOLE 475-060 | COMPLETED REHAB SEWER MANHOLE 475-060 | 2,700.00 | CL | |
| 201502202001 | CHEF MENTEUR HW | PAPANIA DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-057 | | | PR | |
| 201502201901 | CHEF MENTEUR HW | PAPANIA DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-056 | | | PR | |
| 201502201801 | PRESSBURG | CORINNE | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 475-045 | COMPLETED REHAB SEWER MANHOLE 475-045 | 250.00 | CL | |
| 201502201701 | CHRYSLER | PRENTISS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-043 | | | PR | |
| 201502201601 | VIENNA | CHRYSLER | 07/30/2015 | 06/05/2017 | SMBG | REHAB SEWER MANHOLE 475-038 | REHAB SEWER MANHOLE 475-038 | 600.00 | CL | |
| 201502201501 | CHEF MENTEUR HW | NOTTINGHAM DR | 07/30/2015 | 06/23/2017 | SMBG | REHAB SEWER MANHOLE 475-037 | COMPLETED REHAB SEWER MANHOLE 475-037 | 2,250.00 | CL | |
| 201502201201 | DWYER RD | PAPANIA DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-098 | | | PR | |
| 201502200301 | FRIAR TUCK DR | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-063 | | | PR | |
| 201502200201 | WILL STUTLEY DR | ROBIN HOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-047 | | | PR | |
| 201502200101 | WRIGHT RD | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-023 | | | PR | |
| 201502200001 | WRIGHT RD | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-021 | | | PR | |
| 201502199901 | WRIGHT RD | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-014 | | | PR | |
| 201502199801 | WRIGHT RD | WILL STUTLEY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 476-002 | | | PR | |
| 201502189401 | ALMONASTER AV | ELAINE | 07/30/2015 | 11/08/2017 | SMBG | REHAB SEWER MANHOLE 479-003 | COMPLETED REHAB SEWER MANHOLE 479-003 | 250.00 | CL | |
| 201502189301 | ALMONASTER AV | JOURDAN RD | 07/30/2015 | 11/08/2017 | SMBG | REHAB SEWER MANHOLE 479-001 | COMPLETED REHAB SEWER MANHOLE 479-001 | 250.00 | CL | |
| 201502188801 | CHERBOURG | TOULON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-053 | | | PR | |
| 201502188701 | HAYDEL | OLD GENTILLY RD | 07/30/2015 | 11/06/2017 | SMBG | REHAB SEWER MANHOLE 479-046 | COMPLETED REHAB SEWER MANHOLE 479-046 | 250.00 | CL | |
| 201502188601 | DWYER RD | TOULON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-033 | | | PR | |
| 201502188501 | MICHOUD BL | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-027 | | | PR | |
| 201502188401 | LOURDES | SAVOIE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-016 | | | PR | |
| 201502188301 | BULLARD AV | CHEF MENTEUR HW | 07/30/2015 | 08/25/2017 | SMBG | REHAB SEWER MANHOLE 482-066 | COMPLETED REHAB SEWER MANHOLE 482-066 | 250.00 | CL | |
| 201502188201 | DWYER RD | BULLARD AV | 07/30/2015 | 08/25/2017 | SMBG | REHAB SEWER MANHOLE 482-060 | COMPLETED REHAB SEWER MANHOLE 482-052 | 250.00 | CL | |
| 201502317201 | OLD SPANISH TRAIL | SAN MARCO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 560-017 | | | PR | |
| 201502315301 | BULLARD AV | I-10 SERVICE RD | 07/30/2015 | 04/28/2017 | SMBG | REHAB SEWER MANHOLE 510-033 | COMPLETED REHAB SEWER MANHOLE 510-033 | 250.00 | CL | |
| 201502315201 | LAKE FOREST BL | BULLARD AV | 07/30/2015 | 09/07/2017 | SMBG | REHAB SEWER MANHOLE 511-011 | COMPLETED REHAB SEWER MANHOLE 511-011 | 250.00 | CL | |
| 201502315101 | W LOUIS PRIMA DR | LAKE FOREST BL | 07/30/2015 | 07/17/2017 | SMBG | REHAB SEWER MANHOLE 511-032 | COMPLETED REHAB SEWER MANHOLE 511-032 | 700.00 | CL | |
| 201502315001 | READ BL | LAKE FOREST BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-009 | | | PR | |
| 201502314901 | LAKE FOREST BL | READ BL | 07/30/2015 | 05/23/2017 | SMBG | REHAB SEWER MANHOLE 513-046 | COMPLETED REHAB SEWER MANHOLE 513-046 | 275.00 | CL | |
| 201502314801 | WATERFORD BL | LAKE FOREST BL | 07/30/2015 | 07/13/2017 | SMBG | REHAB SEWER MANHOLE 515-008 | COMPLETED REHAB SEWER MANHOLE 515-008 | 250.00 | CL | |
| 201502314701 | WRIGHT RD | LAKE FOREST BL | 07/30/2015 | 05/12/2017 | SMBG | REHAB SEWER MANHOLE 515-022 | COMPLETED REHAB SEWER MANHOLE 515-022 | 250.00 | CL | |
| 201502314601 | LIGGETT RD | MURFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-051 | | | PR | |
| 201502314501 | GRAND BAYOU DR | WILLOWBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-017 | | | PR | |
| 201502314401 | GRANVILLE | CORTE PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 524-072 | | | PR | |
| 201502314301 | EXPEDITION DR | INTREPID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 543-005 | | | PR | |
| 201502312801 | LAKEVIEW CT | HARBOURVIEW DR | 07/30/2015 | 02/07/2017 | SMBG | REHAB SEWER MANHOLE 460-042 | COMPLETED REHAB SEWER MANHOLE 460-042 | 260.00 | CL | |
| 201502312701 | BAYOUVIEW CT | WESTLAKE DR | 07/30/2015 | 01/11/2017 | SMBG | REHAB SEWER MANHOLE 460-021 | COMPLETED REHAB SEWER MANHOLE 460-021 | 275.00 | CL | |
| 201502312501 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | 03/27/2017 | SMBG | REHAB SEWER MANHOLE 466-057 | COMPLETED REHAB SEWER MANHOLE 466-057 | 390.00 | CL | |
| 201502312301 | LAKE FOREST BL | READ BL | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 470-064 | COMPLETED REHAB SEWER MANHOLE 470-064 | 275.00 | CL | |
| 201502312201 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-097 | COMPLETED REHAB SEWER MANHOLE 471-097 | 275.00 | CL | |
| 201502312101 | SIERRA MADRE DR | PRENTISS AV | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 474-026 | COMPLETED REHAB SEWER MANHOLE 474-026 | 900.00 | CL | |
| 201502312001 | ALCEE FORTIER BL | SAIGON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-020 | | | PR | |
| 201502311501 | OLD GENTILLY RD | LAFON DR | 07/30/2015 | 11/09/2017 | SMBG | REHAB SEWER MANHOLE 495-022 | COMPLETED REHAB SEWER MANHOLE 495-022 | 650.00 | CL | |
| 201502311401 | OLD GENTILLY RD | CAMELIA | 07/30/2015 | 10/06/2017 | SMBG | REHAB SEWER MANHOLE 496-016 | COMPLETED REHAB SEWER MANHOLE 496-016 | 2,250.00 | CL | |
| 201502311301 | CHEF MENTEUR HW | PARIS RD | 07/30/2015 | 07/25/2017 | SMBG | REHAB SEWER MANHOLE 500-014 | COMPLETED REHAB SEWER MANHOLE 500-014 | 2,000.00 | CL | |
| 201502311201 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | 10/31/2017 | SMBG | REHAB SEWER MANHOLE 501-021 | COMPLETED REHAB SEWER MANHOLE 501-021 | 2,000.00 | CL | |
| 201502310501 | HARBOURVIEW DR | WESTLAKE DR | 07/30/2015 | 02/07/2017 | SMBG | REHAB SEWER MANHOLE 460-027 | COMPLETED REHAB SEWER MANHOLE 460-027 | 910.00 | CL | |
| 201502310301 | RAY AV | PRENTISS AV | 07/30/2015 | 07/27/2017 | SMBG | REHAB SEWER MANHOLE 431-082 | COMPLETED REHAB SEWER MANHOLE 431-082 | 400.00 | CL | |
| 201502310201 | HAYDEL | DREUX AV | 07/30/2015 | 09/19/2017 | SMBG | REHAB SEWER MANHOLE 431-076 | COMPLETED REHAB SEWER MANHOLE 431-076 | 400.00 | CL | |
| 201502310101 | REYNES | RANSOM | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 431-071 | COMPLETED REHAB SEWER MANHOLE 431-071 | 400.00 | CL | |
| 201502310001 | DALE | DREUX AV | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 431-058 | COMPLETED REHAB SEWER MANHOLE 431-058 | 625.00 | CL | |
| 201502309901 | CHEF MENTEUR HW | AMERICA | 07/30/2015 | 10/18/2017 | SMBG | REHAB SEWER MANHOLE 431-041 | COMPLETED REHAB SEWER MANHOLE 431-041 | 750.00 | CL | |
| 201502309701 | HARBOR RD | FLORIDA AV | 07/30/2015 | 11/29/2017 | SMBG | REHAB SEWER MANHOLE 439-009 | COMPLETED REHAB SEWER MANHOLE 439-009 | 2,250.00 | CL | |
| 201502308001 | HARBOR RD | FLORIDA AV | 07/30/2015 | 11/10/2017 | SMBG | REHAB SEWER MANHOLE 429-006 | COMPLETED REHAB SEWER MANHOLE 429-006 | 250.00 | CL | |
| 201502307301 | HARBOR RD | FLORIDA AV | 07/30/2015 | 11/30/2017 | SMBG | REHAB SEWER MANHOLE 439-008 | COMPLETED REHAB SEWER MANHOLE 439-008 | 2,750.00 | CL | |
| 201502307201 | HARBOR RD | FLORIDA AV | 07/30/2015 | 05/31/2017 | SMBG | REHAB SEWER MANHOLE 429-007 | COMPLETED REHAB SEWER MANHOLE 429-007 | 400.00 | CL | |
| 201502245801 | DALE | DREUX AV | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 431-059 | COMPLETED REHAB SEWER MANHOLE 431-059 | 500.00 | CL | |
| 201502245701 | PRESSBURG | DALE | 07/30/2015 | 07/25/2017 | SMBG | REHAB SEWER MANHOLE 431-055 | COMPLETED REHAB SEWER MANHOLE 431-055 | 400.00 | CL | |
| 201502245601 | RANSOM | DALE | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 431-045 | COMPLETED REHAB SEWER MANHOLE 431-045 | 625.00 | CL | |
| 201502245501 | AMERICA | CHEF MENTEUR HW | () 07/30/2015 | () 07/27/2017 | SMBG | REHAB SEWER MANHOLE 431-038 | COMPLETED REHAB SEWER MANHOLE 431-038 | 500.00 | CL | |
| 201502245401 | AMERICA | RANSOM | () 07/30/2015 | () 07/26/2017 | SMBG | REHAB SEWER MANHOLE 431-032 | COMPLETED REHAB SEWER MANHOLE 431-032 | 1,125.00 | CL | |
| 201502245301 | DWYER RD | LAFON DR | () 07/30/2015 | () 10/12/2017 | SMBG | REHAB SEWER MANHOLE 431-017 | COMPLETED REHAB SEWER MANHOLE 431-017 | 400.00 | CL | |
| 201502245201 | AMERICA | DWYER RD | () 07/30/2015 | () 09/19/2017 | SMBG | REHAB SEWER MANHOLE 431-001 | COMPLETED REHAB SEWER MANHOLE 431-001 | 766.00 | CL | |
| 201502243101 | HARBOR RD | FLORIDA AV | () 07/30/2015 | () 09/29/2015 | SMBG | REHAB SEWER MANHOLE 439-010 | COMPELTED REHAB SEWER MANHOLE 439-010 | 179.00 | CL | |
| 201502238301 | LAKEVIEW CT | HARBOURVIEW DR | () 07/30/2015 | () 02/07/2017 | SMBG | REHAB SEWER MANHOLE 460-040 | COMPLETED REHAB SEWER MANHOLE 460-040 | 650.00 | CL | |
| 201502238201 | WESTLAKE DR | BAYOUVIEW CT | () 07/30/2015 | () 03/24/2017 | SMBG | REHAB SEWER MANHOLE 460-012 | COMPLETED REHAB SEWER MANHOLE 460-012 | 520.00 | CL | |
| 201502238101 | WESTLAKE DR | HARBOURVIEW DR | () 07/30/2015 | () 11/27/2017 | SMBG | REHAB SEWER MANHOLE 460-006 | COMPLETED REHAB SEWER MANHOLE 460-006 | 275.00 | CL | |
| 201502225601 | DWYER RD | RHODES DR | () 07/30/2015 | () 10/20/2017 | SMBG | REHAB SEWER MANHOLE 464-028 | COMPLETED REHAB SEWER MANHOLE 464-028 | 400.00 | CL | |
| 201502225501 | CHEF MENTEUR HW | WILSON DR | () 07/30/2015 | () 10/17/2017 | SMBG | REHAB SEWER MANHOLE 464-017 | COMPLETED REHAB SEWER MANHOLE 464-017 | 400.00 | CL | |
| 201502225301 | WILSON DR | MOUND AV | () 07/30/2015 | () 04/23/2018 | SMBG | REHAB SEWER MANHOLE 464-010 | COMPLETED REHAB SEWER MANHOLE 464-010 | | CL | |
| 201502225201 | ST JAMES | WILSON DR | () 07/30/2015 | () 10/16/2017 | SMBG | REHAB SEWER MANHOLE 464-007 | COMPLETED REHAB SEWER MANHOLE 464-007 | 400.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502225101 | DWYER RD | WILSON DR | () 07/30/2015 | () 04/11/2017 | SMBG | REHAB SEWER MANHOLE 464-002 | COMPLETED REHAB SEWER MANHOLE 464-002 | 275.00 | CL | |
| 201502225001 | RHODES DR | DWYER RD | () 07/30/2015 | () 02/08/2017 | SMBG | REHAB SEWER MANHOLE 463-093 | COMPLETED REHAB SEWER MANHOLE 463-093 | 1,055.00 | CL | |
| 201502224901 | LAKE FOREST BL | RICKERT DR | () 07/30/2015 | () 11/27/2017 | SMBG | REHAB SEWER MANHOLE 463-065 | COMPLETED REHAB SEWER MANHOLE 463-065 | 275.00 | CL | |
| 201502224801 | MAYO RD | DWYER RD | 07/30/2015 | 02/06/2017 | SMBG | REHAB SEWER MANHOLE 463-058 | COMPLETED REHAB SEWER MANHOLE 463-058 | 275.00 | CL | |
| 201502224701 | CLEMENTS DR | DWYER RD | 07/30/2015 | 03/10/2017 | SMBG | REHAB SEWER MANHOLE 463-053 | COMPLETED REHAB SEWER MANHOLE 463-053 | 800.00 | CL | |
| 201502224601 | PARC BRITTANY BL | I-10 | 07/30/2015 | 05/16/2017 | SMBG | REHAB SEWER MANHOLE 463-042 | COMPLETED REHAB SEWER MANHOLE 463-042 | 275.00 | CL | |
| 201502224501 | BENTLEY DR | DWYER RD | 07/30/2015 | 05/16/2017 | SMBG | REHAB SEWER MANHOLE 463-004 | COMPLETED REHAB SEWER MANHOLE 463-004 | 1,320.00 | CL | |
| 201502223701 | RHODES DR | PRENTISS AV | 07/30/2015 | 10/20/2017 | SMBG | REHAB SEWER MANHOLE 464-031 | COMPLETED REHAB SEWER MANHOLE 464-031 | 1,125.00 | CL | |
| 201502223401 | CHEF MENTEUR HW | WERNER DR | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 465-060 | COMPLETED REHAB SEWER MANHOLE 465-060 | 400.00 | CL | |
| 201502223301 | CHEF MENTEUR HW | WILSON DR | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 465-057 | COMPLETED REHAB SEWER MANHOLE 465-057 | 400.00 | CL | |
| 201502223201 | CHEF MENTEUR HW | WILSON DR | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 465-056 | COMPLETED REHAB SEWER MANHOLE 465-056 | 750.00 | CL | |
| 201502223101 | FRANCISCO VERRETT DR | HAMMOND | () 07/30/2015 | () 10/16/2017 | SMBG | REHAB SEWER MANHOLE 465-044 | COMPLETED REHAB SEWER MANHOLE 465-044 | 400.00 | CL | |
| 201502223001 | DWYER RD | VIOLA | () 07/30/2015 | () 10/19/2017 | SMBG | REHAB SEWER MANHOLE 465-032 | COMPLETED REHAB SEWER MANHOLE 465-032 | 1,000.00 | CL | |
| 201502222901 | BONITA DR | LEEDS | () 07/30/2015 | () 09/19/2017 | SMBG | REHAB SEWER MANHOLE 465-029 | COMPLETED REHAB SEWER MANHOLE 465-029 | 375.00 | CL | |
| 201502222801 | TULSA | SAM | () 07/30/2015 | () 09/22/2017 | SMBG | REHAB SEWER MANHOLE 465-010 | COMPLETED REHAB SEWER MANHOLE 465-010 | 500.00 | CL | |
| 201502222701 | GRANT | VIOLA | () 07/30/2015 | () 10/16/2017 | SMBG | REHAB SEWER MANHOLE 465-004 | COMPLETED REHAB SEWER MANHOLE 465-004 | 625.00 | CL | |
| 201502222601 | PRENTISS AV | TULIP | () 07/30/2015 | () 10/20/2017 | SMBG | REHAB SEWER MANHOLE 464-056 | COMPLETED REHAB SEWER MANHOLE 464-056 | 1,125.00 | CL | |
| 201502222501 | LONELY OAK DR | DREUX AV | () 07/30/2015 | () 10/11/2017 | SMBG | REHAB SEWER MANHOLE 464-050 | COMPLETED REHAB SEWER MANHOLE 464-050 | 500.00 | CL | |
| 201502222401 | LONELY OAK DR | DWYER RD | () 07/30/2015 | () 10/11/2017 | SMBG | REHAB SEWER MANHOLE 464-049 | COMPLETED REHAB SEWER MANHOLE 464-049 | 500.00 | CL | |
| 201502222301 | LONELY OAK DR | DWYER RD | 07/30/2015 | 10/11/2017 | SMBG | REHAB SEWER MANHOLE 464-048 | COMPLETED REHAB SEWER MANHOLE 464-048 | 625.00 | CL | |
| 201502222201 | PRENTISS AV | LONELY OAK DR | 07/30/2015 | 10/16/2017 | SMBG | REHAB SEWER MANHOLE 464-047 | COMPLETED REHAB SEWER MANHOLE 464-047 | 1,000.00 | CL | |
| 201502222101 | CHEF MENTEUR HW | WILSON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 464-045 | | | PR | |
| 201502221601 | LAKE FOREST BL | SANDHURST DR | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 466-096 | COMPLETED REHAB SEWER MANHOLE 466-096 | 275.00 | CL | |
| 201502221501 | LAKE FOREST BL | CROWDER BL | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 466-095 | COMPLETED REHAB SEWER MANHOLE 466-095 | 275.00 | CL | |
| 201502221401 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 466-044 | COMPLETED REHAB SEWER MANHOLE 466-044 | 650.00 | CL | |
| 201502221301 | CROWDER BL | LAKE FOREST BL | 07/30/2015 | 03/27/2017 | SMBG | REHAB SEWER MANHOLE 466-040 | COMPLETED REHAB SEWER MANHOLE 466-040 | 390.00 | CL | |
| 201502221201 | CROWDER BL | LAKE FOREST BL | 07/30/2015 | 03/27/2017 | SMBG | REHAB SEWER MANHOLE 466-039 | COMPLETED REHAB SEWER MANHOLE 466-039 | 650.00 | CL | |
| 201502221101 | LAKE FOREST BL | CROWDER BL | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 466-031 | COMPLETED REHAB SEWER MANHOLE 466-031 | 275.00 | CL | |
| 201502221001 | LAKE FOREST BL | CROWDER BL | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 466-030 | COMPLETED REHAB SEWER MANHOLE 466-030 | 1,080.00 | CL | |
| 201502220901 | LAKE FOREST BL | CROWDER BL | 07/30/2015 | 05/17/2017 | SMBG | REHAB SEWER MANHOLE 466-018 | COMPLETED REHAB SEWER MANHOLE 466-018 | 1,040.00 | CL | |
| 201502220801 | LAKE FOREST BL | CROWDER BL | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 466-017 | COMPLETED REHAB SEWER MANHOLE 466-017 | 1,040.00 | CL | |
| 201502220701 | CROWDER BL | DWYER RD | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 466-010 | COMPLETED REHAB SEWER MANHOLE 466-010 | 275.00 | CL | |
| 201502220601 | CROWDER BL | DWYER RD | 07/30/2015 | 05/17/2017 | SMBG | REHAB SEWER MANHOLE 466-009 | COMPLETED REHAB SEWER MANHOLE 466-009 | 910.00 | CL | |
| 201502220501 | CROWDER BL | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 466-006 | | | PR | |
| 201502220401 | CROWDER BL | DWYER RD | 07/30/2015 | 05/17/2017 | SMBG | REHAB SEWER MANHOLE 466-002 | COMPLETED REHAB SEWER MANHOLE 466-002 | 910.00 | CL | |
| 201502216801 | GAWAIN DR | GRANT | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 471-004 | COMPLETED REHAB SEWER MANHOLE 471-004 | 275.00 | CL | |
| 201502216601 | GAWAIN DR | HAMMOND | 07/30/2015 | 03/30/2017 | SMBG | REHAB SEWER MANHOLE 471-002 | COMPLETED REHAB SEWER MANHOLE 471-002 | 275.00 | CL | |
| 201502216501 | LAKE FOREST BL | BENSON RD | 07/30/2015 | 04/11/2017 | SMBG | REHAB SEWER MANHOLE 470-070 | COMPLETED REHAB SEWER MANHOLE 470-070 | 275.00 | CL | |
| 201502216401 | SERVITUDE B | SERVITUDE V | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 470-061 | COMPLETED REHAB SEWER MANHOLE 470-061 | 1,170.00 | CL | |
| 201502216301 | SERVITUDE Q | SERVITUDE P | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 470-048 | COMPLETED REHAB SEWER MANHOLE 470-048 | 450.00 | CL | |
| 201502216201 | SERVITUDE Q | SERVITUDE V | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 470-047 | COMPLETED REHAB SEWER MANHOLE 470-047 | | CL | |
| 201502216101 | LAKE FOREST BL | BENSON RD | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 470-015 | COMPLETED REHAB SEWER MANHOLE 470-015 | 275.00 | CL | |
| 201502216001 | CINDY PL | WENDY LN | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 470-011 | COMPLETED REHAB SEWER MANHOLE 470-011 | 650.00 | CL | |
| 201502215401 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 471-101 | COMPLETED REHAB SEWER MANHOLE 471-101 | 275.00 | CL | |
| 201502215301 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-095 | COMPLETED REHAB SEWER MANHOLE 471-095 | 275.00 | CL | |
| 201502215201 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-093 | COMPLETED REHAB SEWER MANHOLE 471-093 | 275.00 | CL | |
| 201502215101 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-092 | COMPLETED REHAB SEWER MANHOLE 471-092 | 275.00 | CL | |
| 201502215001 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-089 | COMPLETED REHAB SEWER MANHOLE 471-089 | 275.00 | CL | |
| 201502214901 | CROWDER BL | CHEF MENTEUR HW | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-088 | COMPLETED REHAB SEWER MANHOLE 471-088 | 275.00 | CL | |
| 201502214801 | DWYER RD | CROWDER BL | 07/30/2015 | 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-086 | COMPLETED REHAB SEWER MANHOLE 471-086 | 250.00 | CL | |
| 201502214701 | WERNER DR | CHEF MENTEUR HW | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 471-085 | COMPLETED REHAB SEWER MANHOLE 471-085 | 400.00 | CL | |
| 201502214601 | CHEF MENTEUR HW | DODT AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 471-050 | | | PR | |
| 201502214501 | CHEF MENTEUR HW | FLAKE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 471-049 | | | PR | |
| 201502214401 | LAINE AV | HAMMOND | 07/30/2015 | 09/20/2017 | SMBG | REHAB SEWER MANHOLE 471-040 | COMPLETED REHAB SEWER MANHOLE 471-040 | 400.00 | CL | |
| 201502214301 | FLAKE AV | LEEDS | 07/30/2015 | 09/20/2017 | SMBG | REHAB SEWER MANHOLE 471-028 | COMPLETED REHAB SEWER MANHOLE 471-028 | 400.00 | CL | |
| 201502214201 | CHEF MENTEUR HW | FLAKE AV | 07/30/2015 | 04/11/2017 | SMBG | REHAB SEWER MANHOLE 471-018 | COMPLETED REHAB SEWER MANHOLE 471-018 | 275.00 | CL | |
| 201502214101 | GAWAIN DR | CHEF MENTEUR HW | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 471-016 | COMPLETED REHAB SEWER MANHOLE 471-016 | 275.00 | CL | |
| 201502214001 | GAWAIN DR | CHEF MENTEUR HW | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 471-015 | COMPLETED REHAB SEWER MANHOLE 471-015 | 275.00 | CL | |
| 201502258001 | OLD GENTILLY RD | HESSER | 07/30/2015 | 11/10/2017 | SMBG | REHAB SEWER MANHOLE 420-040 | COMPLETED REHAB SEWER MANHOLE 420-040 | 250.00 | CL | |
| 201502257901 | CHEF MENTEUR HW | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 420-027 | | | PR | |
| 201502257801 | CHEF MENTEUR HW | DOWNMAN RD | 07/30/2015 | 11/13/2017 | SMBG | REHAB SEWER MANHOLE 420-026 | COMPLETED REHAB SEWER MANHOLE 420-026 | 250.00 | CL | |
| 201502257601 | DOWNMAN RD | LOMBARD | 07/30/2015 | 09/22/2017 | SMBG | REHAB SEWER MANHOLE 420-016 | COMPLETED REHAB SEWER MANHOLE 420-016 | 1,550.00 | CL | |
| 201502257501 | DOWNMAN RD | LOMBARD | 07/30/2015 | 09/22/2017 | SMBG | REHAB SEWER MANHOLE 420-015 | COMPLETED REHAB SEWER MANHOLE 420-015 | 1,150.00 | CL | |
| 201502257401 | DOWNMAN RD | LOMBARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 420-012 | | | PR | |
| 201502248401 | HARBOR RD | FLORIDA AV | 07/30/2015 | 05/31/2017 | SMBG | REHAB SEWER MANHOLE 429-005 | COMPLETED REHAB SEWER MANHOLE 429-005 | 500.00 | CL | |
| 201502248301 | HARBOR RD | FLORIDA AV | 07/30/2015 | 05/31/2017 | SMBG | REHAB SEWER MANHOLE 429-004 | COMPLETED REHAB SEWER MANHOLE 429-004 | 500.00 | CL | |
| 201502246601 | HARBOR RD | FLORIDA AV | 07/30/2015 | 11/23/2017 | SMBG | REHAB SEWER MANHOLE 439-007 | COMPLETED REHAB SEWER MANHOLE 439-007 | 650.00 | CL | |
| 201502246501 | HARBOR RD | FLORIDA AV | 07/30/2015 | 11/29/2017 | SMBG | REHAB SEWER MANHOLE 439-006 | COMPLETED REHAB SEWER MANHOLE 439-006 | 2,250.00 | CL | |
| 201502246401 | HARBOR RD | FLORIDA AV | 07/30/2015 | 11/29/2017 | SMBG | REHAB SEWER MANHOLE 439-005 | COMPLETED REHAB SEWER MANHOLE 439-005 | 2,250.00 | CL | |
| 201502246301 | CHEF MENTEUR HW | RAY AV | 07/30/2015 | 10/18/2017 | SMBG | REHAB SEWER MANHOLE 431-095 | COMPLETED REHAB SEWER MANHOLE 431-095 | 400.00 | CL | |
| 201502246201 | PRESSBURG | RAY AV | 07/30/2015 | 07/27/2017 | SMBG | REHAB SEWER MANHOLE 431-080 | COMPLETED REHAB SEWER MANHOLE 431-080 | 400.00 | CL | |
| 201502246101 | HAYDEL | PRENTISS AV | 07/30/2015 | 07/25/2017 | SMBG | REHAB SEWER MANHOLE 431-075 | COMPLETED REHAB SEWER MANHOLE 431-075 | 400.00 | CL | |
| 201502246001 | REYNES | RANSOM | 07/30/2015 | 10/10/2017 | SMBG | REHAB SEWER MANHOLE 431-072 | COMPLETED REHAB SEWER MANHOLE 431-072 | 750.00 | CL | |
| 201502245901 | DALE | RANSOM | 07/30/2015 | 07/26/2017 | SMBG | REHAB SEWER MANHOLE 431-062 | COMPLETED REHAB SEWER MANHOLE 431-062 | 500.00 | CL | |
| 201502213901 | KNIGHT DR | GRANT | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-087 | COMPLETED REHAB SEWER MANHOLE 472-087 | 275.00 | CL | |
| 201502213801 | VIAVANT RD | GRANT | 07/30/2015 | 05/26/2017 | SMBG | REHAB SEWER MANHOLE 472-012 | COMPLETED REHAB SEWER MANHOLE 472-012 | 650.00 | CL | |
| 201502213701 | DWYER RD | KNIGHT DR | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 472-081 | COMPLETED REHAB SEWER MANHOLE 472-081 | 950.00 | CL | |
| 201502213601 | DWYER RD | CAMELOT DR | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 472-071 | COMPLETED REHAB SEWER MANHOLE 472-071 | 780.00 | CL | |
| 201502213501 | CERISE AV | GRANT | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 472-064 | COMPLETED REHAB SEWER MANHOLE 472-064 | 275.00 | CL | |
| 201502213401 | CERISE AV | LEEDS | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 472-063 | COMPLETED REHAB SEWER MANHOLE 472-063 | 275.00 | CL | |
| 201502213301 | CERISE AV | LEEDS | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-061 | COMPLETED REHAB SEWER MANHOLE 472-061 | 1,160.00 | CL | |
| 201502213201 | CERISE AV | HAMMOND | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-060 | COMPLETED REHAB SEWER MANHOLE 472-060 | 1,170.00 | CL | |
| 201502213101 | LONGFELLOW DR | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-057 | | | PR | |
| 201502213001 | LONGFELLOW DR | GRANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-056 | | | PR | |
| 201502212901 | LONGFELLOW DR | GRANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-054 | | | PR | |
| 201502212801 | LONGFELLOW DR | GRANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-053 | | | PR | |
| 201502212701 | DWYER RD | LONGFELLOW DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-047 | | | PR | |
| 201502212601 | BUNDY RD | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-046 | | | PR | |
| 201502212501 | BUNDY RD | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-045 | | | PR | |
| 201502212401 | BUNDY RD | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-044 | | | PR | |
| 201502212301 | BUNDY RD | GRANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-040 | | | PR | |
| 201502212201 | BUNDY RD | HAMMOND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-036 | | | PR | |
| 201502212101 | DWYER RD | PERELLI | 07/30/2015 | 10/17/2017 | SMBG | REHAB SEWER MANHOLE 473-064 | COMPLETED REHAB SEWER MANHOLE 473-064 | 275.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502212001 | DWYER RD | ROSALIA DR | () 07/30/2015 | () 10/17/2017 | SMBG | REHAB SEWER MANHOLE 473-058 | COMPLETED REHAB SEWER MANHOLE 473-058 | 275.00 | CL | |
| 201502211901 | GRANT | ROSALIA DR | () 07/30/2015 | () 04/04/2017 | SMBG | REHAB SEWER MANHOLE 473-056 | COMPLETED REHAB SEWER MANHOLE 473-056 | 275.00 | CL | |
| 201502211801 | DWYER RD | DONNA DR | () 07/30/2015 | () 09/25/2017 | SMBG | REHAB SEWER MANHOLE 473-047 | COMPLETED REHAB SEWER MANHOLE 473-047 | 300.00 | CL | |
| 201502211701 | CITRUS DR | GRANT | () 07/30/2015 | () 05/14/2017 | SMBG | REHAB SEWER MANHOLE 473-046 | COMPLETED REHAB SEWER MANHOLE 473-046 | 300.00 | CL | |
| 201502211601 | CITRUS DR | HAMMOND | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-038 | | | PR | |
| 201502211501 | CITRUS DR | HAMMOND | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-037 | | | PR | |
| 201502211401 | EUNICE | SPRINGWOOD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-033 | | | PR | |
| 201502211301 | EUNICE | HAMMOND | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-032 | | | PR | |
| 201502211201 | DWYER RD | EUNICE | () 07/30/2015 | () 05/19/2017 | SMBG | REHAB SEWER MANHOLE 473-029 | COMPLETED REHAB SEWER MANHOLE 473-029 | 1,600.00 | CL | |
| 201502211101 | HICKERSON | HAMMOND | 07/30/2015 | 04/20/2017 | SMBG | REHAB SEWER MANHOLE 473-023 | COMPLETED REHAB SEWER MANHOLE 473-023 | 500.00 | CL | |
| 201502211001 | MARQUE DR | HAMMOND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-007 | | | PR | |
| 201502210901 | MARQUE DR | DWYER RD | 07/30/2015 | 05/19/2017 | SMBG | REHAB SEWER MANHOLE 473-006 | COMPLETED REHAB SEWER MANHOLE 473-006 | 575.00 | CL | |
| 201502210801 | DWYER RD | MARQUE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-005 | | | PR | |
| 201502210701 | DWYER RD | ARTHUR DR | 07/30/2015 | 11/27/2017 | SMBG | REHAB SEWER MANHOLE 472-127 | COMPLETED REHAB SEWER MANHOLE 472-127 | 275.00 | CL | |
| 201502210601 | CHARLENE DR | GRANT | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-120 | COMPLETED REHAB SEWER MANHOLE 472-120 | 275.00 | CL | |
| 201502210501 | CHARLENE DR | HAMMOND | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-118 | COMPLETED REHAB SEWER MANHOLE 472-118 | 650.00 | CL | |
| 201502210401 | GALAHAD DR | GRANT | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 472-096 | COMPLETED REHAB SEWER MANHOLE 472-096 | 275.00 | CL | |
| 201502210301 | SIERRA MADRE DR | PRESSBURG | () 07/30/2015 | () 08/15/2017 | SMBG | REHAB SEWER MANHOLE 474-025 | COMPLETED REHAB SEWER MANHOLE 474-025 | 650.00 | CL | |
| 201502210201 | SIERRA MADRE DR | PRESSBURG | () 07/30/2015 | () 08/16/2017 | SMBG | REHAB SEWER MANHOLE 474-024 | COMPLETED REHAB SEWER MANHOLE 474-024 | 850.00 | CL | |
| 201502210101 | DWYER RD | SIERRA MADRE DR | () 07/30/2015 | () 05/22/2017 | SMBG | REHAB SEWER MANHOLE 474-022 | COMPLETED REHAB SEWER MANHOLE 474-022 | 400.00 | CL | |
| 201502210001 | CHEF MENTEUR HW | READ BL | () 07/30/2015 | () 10/06/2017 | SMBG | REHAB SEWER MANHOLE 474-020 | COMPLETED REHAB SEWER MANHOLE 474-020 | 250.00 | CL | |
| 201502209901 | CHEF MENTEUR HW | READ BL | () 07/30/2015 | () 10/03/2017 | SMBG | REHAB SEWER MANHOLE 474-018 | COMPLETED REHAB SEWER MANHOLE 474-018 | 750.00 | CL | |
| 201502209801 | CHEF MENTEUR HW | READ BL | 07/30/2015 | 10/09/2017 | SMBG | REHAB SEWER MANHOLE 474-017 | COMPLETED REHAB SEWER MANHOLE 474-017 | 250.00 | CL | |
| 201502209701 | CHEF MENTEUR HW | CARDENAS | 07/30/2015 | 05/22/2017 | SMBG | REHAB SEWER MANHOLE 474-014 | COMPLETED REHAB SEWER MANHOLE 474-014 | 2,000.00 | CL | |
| 201502209601 | CHEF MENTEUR HW | CARDENAS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 474-013 | | | PR | |
| 201502209501 | CARDENAS | PRENTISS AV | 07/30/2015 | 05/16/2017 | SMBG | REHAB SEWER MANHOLE 474-008 | COMPLETED REHAB SEWER MANHOLE 474-008 | 250.00 | CL | |
| 201502209401 | CARDENAS | PRENTISS AV | () 07/30/2015 | () 06/03/2017 | SMBG | REHAB SEWER MANHOLE 474-006 | COMPLETED REHAB SEWER MANHOLE 474-006 | 250.00 | CL | |
| 201502209301 | PERRAULT WALK | GRANT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-094 | | | PR | |
| 201502209201 | DWYER RD | DONNA DR | () 07/30/2015 | () 09/25/2017 | SMBG | REHAB SEWER MANHOLE 473-090 | COMPLETED REHAB SEWER MANHOLE 473-090 | 300.00 | CL | |
| 201502209001 | PERRAULT WALK | HAMMOND | () 07/30/2015 | () 04/04/2017 | SMBG | REHAB SEWER MANHOLE 473-085 | COMPLETED REHAB SEWER MANHOLE 473-085 | 275.00 | CL | |
| 201502208901 | CHARLMARK DR | GRANT | () 07/30/2015 | () 10/16/2017 | SMBG | REHAB SEWER MANHOLE 473-080 | COMPLETED REHAB SEWER MANHOLE 473-080 | 275.00 | CL | |
| 201502208801 | CHARLMARK DR | GRANT | () 07/30/2015 | () 10/17/2017 | SMBG | REHAB SEWER MANHOLE 473-079 | COMPLETED REHAB SEWER MANHOLE 473-079 | 275.00 | CL | |
| 201502208701 | CHARLMARK DR | GRANT | () 07/30/2015 | () 04/04/2017 | SMBG | REHAB SEWER MANHOLE 473-078 | COMPLETED REHAB SEWER MANHOLE 473-078 | 275.00 | CL | |
| 201502208601 | BROOKWOOD | READ BL | () 07/30/2015 | () 08/31/2017 | SMBG | REHAB SEWER MANHOLE 474-064 | COMPLETED REHAB SEWER MANHOLE 474-064 | 250.00 | CL | |
| 201502208501 | SIERRA MADRE DR | PRENTISS AV | () 07/30/2015 | () 08/22/2017 | SMBG | REHAB SEWER MANHOLE 474-027 | COMPLETED REHAB SEWER MANHOLE 474-027 | 600.00 | CL | |
| 201502208401 | WARREN DR | HILLWOOD | () 07/30/2015 | () 06/06/2017 | SMBG | REHAB SEWER MANHOLE 474-060 | COMPLETED REHAB SEWER MANHOLE 474-060 | 250.00 | CL | |
| 201502208301 | READ BL | BROOKWOOD | () 07/30/2015 | () 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-059 | REHAB SEWER MANHOLE 474-059 | 275.00 | CL | |
| 201502208201 | READ BL | PRESSBURG | () 07/30/2015 | () 08/02/2017 | SMBG | REHAB SEWER MANHOLE 474-056 | COMPLETED REHAB SEWER MANHOLE 474-056 | 2,250.00 | CL | |
| 201502208101 | READ BL | HILLWOOD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 474-055 | | | PR | |
| 201502208001 | PRESSBURG | READ BL | () 07/30/2015 | () 08/02/2017 | SMBG | REHAB SEWER MANHOLE 474-050 | COMPLETED REHAB SEWER MANHOLE 474-050 | 250.00 | CL | |
| 201502207901 | READ BL | DWYER RD | () 07/30/2015 | () 04/06/2017 | SMBG | REHAB SEWER MANHOLE 474-048 | COMPLETED REHAB SEWER MANHOLE 474-048 | 390.00 | CL | |
| 201502207801 | READ BL | PRESSBURG | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-046 | COMPLETED REHAB SEWER MANHOLE 474-046 | 390.00 | CL | |
| 201502207701 | SEAWOOD | READ BL | 07/30/2015 | 05/26/2017 | SMBG | REHAB SEWER MANHOLE 474-045 | COMPLETED REHAB SEWER MANHOLE 474-045 | 780.00 | CL | |
| 201502207601 | SEAWOOD | READ BL | 07/30/2015 | 08/24/2017 | SMBG | REHAB SEWER MANHOLE 474-042 | COMPLETED REHAB SEWER MANHOLE 474-042 | 750.00 | CL | |
| 201502207501 | SEAWOOD | READ BL | 07/30/2015 | 05/19/2017 | SMBG | REHAB SEWER MANHOLE 474-041 | COMPLETED REHAB SEWER MANHOLE 474-041 | 250.00 | CL | |
| 201502188101 | DWYER RD | WEST ACCESS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-056 | | | PR | |
| 201502188001 | DWYER RD | WEST ACCESS RD | 07/30/2015 | 08/25/2017 | SMBG | REHAB SEWER MANHOLE 482-052 | COMPLETED REHAB SEWER MANHOLE 482-052 | 250.00 | CL | |
| 201502187901 | DWYER RD | WEST ACCESS RD | 07/30/2015 | 08/25/2017 | SMBG | REHAB SEWER MANHOLE 482-048 | COMPLETED REHAB SEWER MANHOLE 482-048 | 250.00 | CL | |
| 201502187801 | DWYER RD | WEST ACCESS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-044 | | | PR | |
| 201502187701 | PRESSBURG | TYNECASTLE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-011 | | | PR | |
| 201502187601 | MAJOR DR | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-008 | | | PR | |
| 201502187501 | MAJOR DR | PRESSBURG | 07/30/2015 | 07/13/2017 | SMBG | REHAB SEWER MANHOLE 482-005 | COMPLETED REHAB SEWER MANHOLE 482-005 | 900.00 | CL | |
| 201502187401 | PRESSBURG | MAJOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-001 | | | PR | |
| 201502187301 | HAYDEL | OLD GENTILLY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 479-047 | | | PR | |
| 201502187201 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-084 | | | PR | |
| 201502187101 | TOULON | DEAUVILLE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-054 | | | PR | |
| 201502187001 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-080 | | | PR | |
| 201502186901 | DWYER BL | E LEMANS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-056 | | | PR | |
| 201502186801 | LOURDES | BRITTANY CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-051 | | | PR | |
| 201502186701 | BRITTANY CT | LOURDES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-044 | | | PR | |
| 201502186601 | DWYER BL | CORTE PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-037 | | | PR | |
| 201502186501 | CHARMES CT | LOURDES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-026 | | | PR | |
| 201502186401 | DWYER BL | CERNAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-018 | | | PR | |
| 201502186301 | BERGERAC | LOURDES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-012 | | | PR | |
| 201502186201 | STRASBOURG PL | LOURDES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-009 | | | PR | |
| 201502186101 | STRASBOURG PL | LOURDES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-008 | | | PR | |
| 201502186001 | BERGERAC | STRASBOURG PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-004 | | | PR | |
| 201502185901 | BERGERAC | STRASBOURG PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-003 | | | PR | |
| 201502185801 | DWYER BL | BERGERAC | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-002 | | | PR | |
| 201502185701 | CHEF MENTEUR HW | PARIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-083 | | | PR | |
| 201502185601 | CHEF MENTEUR HW | MICHOUD BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-082 | | | PR | |
| 201502185501 | CHEF MENTEUR HW | MICHOUD BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-079 | | | PR | |
| 201502185401 | ALCEE FORTIER BL | CELESTINE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-004 | | | PR | |
| 201502185301 | ALCEE FORTIER BL | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-003 | | | PR | |
| 201502185201 | ALCEE FORTIER BL | CELESTINE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-002 | | | PR | |
| 201502185101 | ALCEE FORTIER BL | CELESTINE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-001 | | | PR | |
| 201502185001 | CHEF MENTEUR HW | MICHOUD BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-077 | | | PR | |
| 201502184901 | CHEF MENTEUR HW | MICHOUD BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-075 | | | PR | |
| 201502184801 | ALCEE FORTIER BL | PELTIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-072 | | | PR | |
| 201502184601 | PELTIER | MARSEILLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-063 | | | PR | |
| 201502184501 | SAIGON DR | PALACE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-058 | | | PR | |
| 201502184401 | ALCEE FORTIER BL | PELTIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-038 | | | PR | |
| 201502184301 | DWYER RD | PROVIDENCE PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-005 | | | PR | |
| 201502184201 | DWYER RD | CELESTINE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-002 | | | PR | |
| 201502184101 | ALCEE FORTIER BL | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-001 | | | PR | |
| 201502184001 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-089 | | | PR | |
| 201502183901 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-088 | | | PR | |
| 201502183801 | CHEF MENTEUR HW | ALCEE FORTIER BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-086 | | | PR | |
| 201502183201 | CHEF MENTEUR HW | OLD GENTILLY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 487-020 | | | PR | |
| 201502183101 | WILLOWBROOK DR | VANCHU DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-028 | | | PR | |
| 201502183001 | WILLOWBROOK DR | VANCHU DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-027 | | | PR | |
| 201502182901 | VANCHU DR | WILLOWBROOK DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-025 | | | PR | |
| 201502182801 | VANCHU DR | WILLOWBROOK DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-024 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502182701 | KIM DR | VANCHU DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-020 | | | PR | |
| 201502182601 | KIM DR | KIM CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-018 | | | PR | |
| 201502182501 | VANCHU DR | DOMINIC MAI DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-012 | | | PR | |
| 201502182401 | MY VIET DR | VANCHU DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-011 | | | PR | |
| 201502182301 | VANCHU DR | MY VIET DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-009 | | | PR | |
| 201502182201 | TUDO DR | VANCHU DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-008 | | | PR | |
| 201502182101 | WILLOWBROOK DR | TUDO DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486A-007 | | | PR | |
| 201502141601 | I-10 SERVICE RD | BULLARD AV | () 07/30/2015 | () 05/15/2017 | SMBG | REHAB SEWER MANHOLE 510-027 | COMPLETED REHAB SEWER MANHOLE 510-027 | 250.00 | CL | |
| 201502141501 | I-10 SERVICE RD | BULLARD AV | () 07/30/2015 | () 12/13/2017 | SMBG | REHAB SEWER MANHOLE 510-026 | COMPLETED REHAB SEWER MANHOLE 510-026 | 2,750.00 | CL | |
| 201502141401 | I-10 SERVICE RD | BULLARD AV | () 07/30/2015 | () 06/23/2017 | SMBG | REHAB SEWER MANHOLE 510-024 | COMPLETED REHAB SEWER MANHOLE 510-023 | 800.00 | CL | |
| 201502141301 | BULLARD AV | I-10 SERVICE RD | () 07/30/2015 | () 07/17/2017 | SMBG | REHAB SEWER MANHOLE 510-023 | COMPLETED REHAB SEWER MANHOLE 510-023 | 250.00 | CL | |
| 201502141201 | BULLARD AV | I-10 SERVICE RD | () 07/30/2015 | () 07/17/2017 | SMBG | REHAB SEWER MANHOLE 510-021 | COMPLETED REHAB SEWER MANHOLE 510-021 | 250.00 | CL | |
| 201502141101 | BULLARD AV | I-10 SERVICE RD | () 07/30/2015 | () 04/28/2017 | SMBG | REHAB SEWER MANHOLE 510-020 | COMPLETEDREHAB SEWER MANHOLE 510-020 | 850.00 | CL | |
| 201502141001 | BULLARD AV | LEVY DR | () 07/30/2015 | () 04/28/2017 | SMBG | REHAB SEWER MANHOLE 510-018 | COMPLETED REHAB SEWER MANHOLE 510-018 | 950.00 | CL | |
| 201502140901 | LEVY DR | BULLARD AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 510-016 | | | PR | |
| 201502140801 | LEVY DR | BULLARD AV | () 07/30/2015 | () 07/17/2017 | SMBG | REHAB SEWER MANHOLE 510-014 | COMPLETED REHAB SEWER MANHOLE 510-014 | 250.00 | CL | |
| 201502140701 | LEVY DR | BULLARD AV | () 07/30/2015 | () 05/17/2017 | SMBG | REHAB SEWER MANHOLE 510-012 | COMPLETED REHAB SEWER MANHOLE 510-012 | 250.00 | CL | |
| 201502140601 | LEVY DR | BULLARD AV | () 07/30/2015 | () 04/28/2017 | SMBG | REHAB SEWER MANHOLE 510-008 | COMPLETED REHAB SEWER MANHOLE 510-008 | 1,000.00 | CL | |
| 201502140501 | BULLARD AV | LEVY DR | () 07/30/2015 | () 07/17/2017 | SMBG | REHAB SEWER MANHOLE 510-007 | COMPLETED REHAB SEWER MANHOLE 510-018 | 250.00 | CL | |
| 201502140401 | BULLARD AV | LEVY DR | () 07/30/2015 | () 07/17/2017 | SMBG | REHAB SEWER MANHOLE 510-006 | COMPLETED REHAB SEWER MANHOLE 510-006 | 900.00 | CL | |
| 201502140301 | E LOUIS PRIMA DR | LAKE FOREST BL | () 07/30/2015 | () 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-027 | COMPLETED REHAB SEWER MANHOLE 511-027 | 250.00 | CL | |
| 201502140201 | BULLARD AV | I-10 SERVICE RD | () 07/30/2015 | () 06/23/2017 | SMBG | REHAB SEWER MANHOLE 510-035 | COMPLETED REHAB SEWER MANHOLE 510-035 | 250.00 | CL | |
| 201502140101 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-025 | COMPLETED REHAB SEWER MANHOLE 511-025 | 250.00 | CL | |
| 201502140001 | BULLARD AV | LAKE FOREST BL | () 07/30/2015 | () 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-024 | COMPLETED REHAB SEWER MANHOLE 511-040 | 250.00 | CL | |
| 201502139901 | BULLARD AV | LAKE FOREST BL | () 07/30/2015 | () 05/01/2017 | SMBG | REHAB SEWER MANHOLE 511-022 | COMPLETED REHAB SEWER MANHOLE 511-022 | 1,000.00 | CL | |
| 201502139801 | BULLARD AV | LAKE FOREST BL | 07/30/2015 | 05/01/2017 | SMBG | REHAB SEWER MANHOLE 511-021 | COMPLETED REHAB SEWER MANHOLE 511-021 | 1,050.00 | CL | |
| 201502139701 | LAKE FOREST BL | BULLARD AV | 07/30/2015 | 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-019 | COMPLETED REHAB SEWER MANHOLE 511-019 | 250.00 | CL | |
| 201502139601 | LAKE FOREST BL | BULLARD AV | 07/30/2015 | 09/24/2017 | SMBG | REHAB SEWER MANHOLE 511-018 | COMPLETED REHAB SEWER MANHOLE 511-018 | 250.00 | CL | |
| 201502139501 | LAKE FOREST BL | BULLARD AV | 07/30/2015 | 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-016 | COMPLETED REHAB SEWER MANHOLE 511-016 | 250.00 | CL | |
| 201502139401 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-015 | COMPLETED REHAB SEWER MANHOLE 511-015 | 250.00 | CL | |
| 201502139301 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-010 | COMPLETED REHAB SEWER MANHOLE 511-010 | 250.00 | CL | |
| 201502139201 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-008 | COMPLETED REHAB SEWER MANHOLE 511-008 | 250.00 | CL | |
| 201502139101 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-007 | COMPLETED REHAB SEWER MANHOLE 511-007 | 250.00 | CL | |
| 201502139001 | BULLARD AV | LAKE FOREST BL | () 07/30/2015 | () 09/27/2017 | SMBG | REHAB SEWER MANHOLE 511-006 | COMPLETED REHAB SEWER MANHOLE 511-006 | 1,100.00 | CL | |
| 201502138901 | BULLARD AV | LAKE FOREST BL | () 07/30/2015 | () 08/31/2017 | SMBG | REHAB SEWER MANHOLE 511-005 | COMPLETED REHAB SEWER MANHOLE 511-005 | 1,000.00 | CL | |
| 201502138801 | BULLARD AV | LAKE FOREST BL | () 07/30/2015 | () 08/01/2017 | SMBG | REHAB SEWER MANHOLE 511-004 | COMPLETED REHAB SEWER MANHOLE 511-004 | 1,200.00 | CL | |
| 201502138701 | I-10 SERVICE RD | BULLARD AV | () 07/30/2015 | () 06/23/2017 | SMBG | REHAB SEWER MANHOLE 510-036 | COMPLETED REHAB SEWER MANHOLE 510-036 | 250.00 | CL | |
| 201502138601 | LAKE FOREST BL | BULLARD AV | () 07/30/2015 | () 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-053 | COMPLETED REHAB SEWER MANHOLE 511-053 | 250.00 | CL | |
| 201502138501 | LAKE FOREST BL | E LOUIS PRIMA DR | () 07/30/2015 | () 06/23/2017 | SMBG | REHAB SEWER MANHOLE 511-052 | COMPLETED REHAB SEWER MANHOLE 511-052 | 250.00 | CL | |
| 201502138401 | LAKE FOREST BL | E LOUIS PRIMA DR | () 07/30/2015 | () 05/15/2017 | SMBG | REHAB SEWER MANHOLE 511-051 | COMPLETED REHAB SEWER MANHOLE 511-051 | 400.00 | CL | |
| 201502138301 | LAKE FOREST BL | LOUIS PRIMA CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 511-050 | | | PR | |
| 201502138201 | WINROCK DR | STILLWATER DR | () 07/30/2015 | () 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-048 | COMPLETED REHAB SEWER MANHOLE 511-048 | 600.00 | CL | |
| 201502138101 | WINROCK DR | STILLWATER DR | () 07/30/2015 | () 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-047 | COMPLETED REHAB SEWER MANHOLE 511-047 | 250.00 | CL | |
| 201502138001 | WINROCK DR | BULLARD AV | () 07/30/2015 | () 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-045 | COMPLETED REHAB SEWER MANHOLE 511-045 | 250.00 | CL | |
| 201502137901 | WINROCK DR | BULLARD AV | () 07/30/2015 | () 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-044 | COMPLETED REHAB SEWER MANHOLE 511-043 | 250.00 | CL | |
| 201502137801 | BULLARD AV | WINROCK DR | () 07/30/2015 | () 07/27/2017 | SMBG | REHAB SEWER MANHOLE 511-042 | COMPLETED REHAB SEWER MANHOLE 511-042 | 250.00 | CL | |
| 201502137701 | BULLARD AV | CAMPBELL LN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 511-041 | | | PR | |
| 201502137601 | BULLARD AV | MELVIN PL | () 07/30/2015 | () 08/01/2017 | SMBG | REHAB SEWER MANHOLE 511-039 | COMPLETED REHAB SEWER MANHOLE 511-039 | 250.00 | CL | |
| 201502137501 | BULLARD AV | TANNER S DAVIS DR | 07/30/2015 | 07/27/2017 | SMBG | REHAB SEWER MANHOLE 511-036 | COMPLETED REHAB SEWER MANHOLE 511-035 | 250.00 | CL | |
| 201502137401 | W LOUIS PRIMA DR | LAKE FOREST BL | 07/30/2015 | 04/24/2017 | SMBG | REHAB SEWER MANHOLE 511-034 | COMPLETED REHAB SEWER MANHOLE 511-034 | 500.00 | CL | |
| 201502137301 | W LOUIS PRIMA DR | LAKE FOREST BL | 07/30/2015 | 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-033 | COMPLETED REHAB SEWER MANHOLE 511-033 | 600.00 | CL | |
| 201502137201 | LAKE FOREST BL | W LOUIS PRIMA DR | 07/30/2015 | 07/17/2017 | SMBG | REHAB SEWER MANHOLE 511-031 | COMPLETED REHAB SEWER MANHOLE 511-031 | 800.00 | CL | |
| 201502137101 | LOUIS PRIMA CT | LAKE FOREST BL | 07/30/2015 | 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-030 | COMPLETED REHAB SEWER MANHOLE 511-030 | 250.00 | CL | |
| 201502137001 | LAKE FOREST BL | LOUIS PRIMA CT | 07/30/2015 | 04/25/2017 | SMBG | REHAB SEWER MANHOLE 511-029 | COMPLETED REHAB SEWER MANHOLE 511-029 | 800.00 | CL | |
| 201502136901 | STILLWATER DR | WINROCK DR | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-054 | COMPLETED REHAB SEWER MANHOLE 511-054 | 250.00 | CL | |
| 201502136801 | READ BL | LAKE FOREST BL | 07/30/2015 | 07/31/2017 | SMBG | REHAB SEWER MANHOLE 513-007 | COMPLETED REHAB SEWER MANHOLE 513-007 | 250.00 | CL | |
| 201502136701 | LAKE FOREST BL | DEER PARK BL | 07/30/2015 | 06/01/2017 | SMBG | REHAB SEWER MANHOLE 513-004 | COMPLETED REHAB SEWER MANHOLE 513-004 | 1,200.00 | CL | |
| 201502136601 | LAKE FOREST BL | READ BL | 07/30/2015 | 07/02/2017 | SMBG | REHAB SEWER MANHOLE 513-001 | COMPLETED REHAB SEWER MANHOLE 513-001 | 1,300.00 | CL | |
| 201502136501 | HEMPSTEAD RD | CHRISTY LN | 07/30/2015 | 05/04/2017 | SMBG | REHAB SEWER MANHOLE 512-047 | COMPLETED REHAB SEWER MANHOLE 512-047 | 1,075.00 | CL | |
| 201502136401 | NORGATE RD | EDENBORO RD | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 512-040 | COMPLETED REHAB SEWER MANHOLE 512-040 | 390.00 | CL | |
| 201502136301 | DWYER RD | BUNDY RD | 07/30/2015 | 04/20/2017 | SMBG | REHAB SEWER MANHOLE 512-004 | COMPLETED REHAB SEWER MANHOLE 512-004 | 800.00 | CL | |
| 201502136201 | DWYER RD | BUNDY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 512-003 | | | PR | |
| 201502136101 | MELVIN PL | LUCY CT | 07/30/2015 | 09/28/2017 | SMBG | REHAB SEWER MANHOLE 511-068 | COMPLETED REHAB SEWER MANHOLE 511-068 | 250.00 | CL | |
| 201502136001 | MELVIN PL | LUCY CT | 07/30/2015 | 09/28/2017 | SMBG | REHAB SEWER MANHOLE 511-067 | COMPLETED REHAB SEWER MANHOLE 511-067 | 250.00 | CL | |
| 201502135901 | LUCY CT | TANNER S DAVIS DR | 07/30/2015 | 09/26/2017 | SMBG | REHAB SEWER MANHOLE 511-064 | COMPLETED REHAB SEWER MANHOLE 511-064 | 250.00 | CL | |
| 201502135801 | CAMPBELL LN | LUCY CT | 07/30/2015 | 09/28/2017 | SMBG | REHAB SEWER MANHOLE 511-063 | COMPLETED REHAB SEWER MANHOLE 511-063 | 250.00 | CL | |
| 201502135701 | LAKE FOREST BL | BULLARD AV | 07/30/2015 | 09/17/2017 | SMBG | REHAB SEWER MANHOLE 511-059 | COMPLETED REHAB SEWER MANHOLE 511-059 | 1,100.00 | CL | |
| 201502135601 | STILLWATER DR | WAVERLY DR | 07/30/2015 | 08/17/2017 | SMBG | REHAB SEWER MANHOLE 511-058 | COMPLETED REHAB SEWER MANHOLE 511-058 | 250.00 | CL | |
| 201502135501 | STILLWATER DR | WAVERLY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 511-057 | | | PR | |
| 201502135401 | STILLWATER DR | WAVERLY DR | 07/30/2015 | 08/26/2017 | SMBG | REHAB SEWER MANHOLE 511-056 | COMPLETED REHAB SEWER MANHOLE 511-056 | 250.00 | CL | |
| 201502135301 | STILLWATER DR | WINROCK DR | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 511-055 | COMPLETDE REHAB SEWER MANHOLE 511-055 | 250.00 | CL | |
| 201502135201 | READ BL | LAKE FOREST BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-010 | | | PR | |
| 201502135101 | LAKE FOREST BL | READ BL | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 513-044 | COMPLETED REHAB SEWER MANHOLE 513-044 | 1,170.00 | CL | |
| 201502135001 | LAKE FOREST BL | READ BL | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 513-039 | COMPLETED REHAB SEWER MANHOLE 513-039 | 275.00 | CL | |
| 201502134901 | LAKE FOREST BL | READ BL | 07/30/2015 | 11/27/2017 | SMBG | REHAB SEWER MANHOLE 513-037 | COMPLETED REHAB SEWER MANHOLE 513-037 | 275.00 | CL | |
| 201502134801 | LAKE FOREST BL | READ BL | 07/30/2015 | 04/06/2017 | SMBG | REHAB SEWER MANHOLE 513-035 | COMPLETED REHAB SEWER MANHOLE 513-035 | 275.00 | CL | |
| 201502134701 | LAKE FOREST BL | READ BL | 07/30/2015 | 10/16/2017 | SMBG | REHAB SEWER MANHOLE 513-034 | COMPLETED REHAB SEWER MANHOLE 513-034 | 1,820.00 | CL | |
| 201502134501 | LAKE FOREST BL | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-029 | | | PR | |
| 201502134401 | READ BL | LAKE FOREST BL | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 513-024 | COMPLETED REHAB SEWER MANHOLE 513-024 | 1,445.00 | CL | |
| 201502134301 | LAKE FOREST BL | READ BL | 07/30/2015 | 04/10/2017 | SMBG | REHAB SEWER MANHOLE 513-023 | COMPLETED REHAB SEWER MANHOLE 513-023 | 275.00 | CL | |
| 201502143801 | BULLARD AV | LEVY DR | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 510-004 | COMPLETED REHAB SEWER MANHOLE 510-004 | 250.00 | CL | |
| 201502143701 | BULLARD AV | LEVY DR | 07/30/2015 | 07/14/2017 | SMBG | REHAB SEWER MANHOLE 510-002 | COMPELTED REHAB SEWER MANHOLE 510-002 | 250.00 | CL | |
| 201502143601 | BULLARD AV | LAKE FOREST BL | 07/30/2015 | 07/14/2017 | SMBG | REHAB SEWER MANHOLE 510-001 | COMPLETED REHAB SEWER MANHOLE 510-001 | 250.00 | CL | |
| 201502142001 | BULLARD AV | I-10 SERVICE RD | 07/30/2015 | 04/28/2017 | SMBG | REHAB SEWER MANHOLE 510-034 | COMPLETED REHAB SEWER MANHOLE 510-034 | 750.00 | CL | |
| 201502141901 | BULLARD AV | LEVY DR | 07/30/2015 | 07/14/2017 | SMBG | REHAB SEWER MANHOLE 510-032 | COMPLETED REHAB SEWER MANHOLE 510-032 | 400.00 | CL | |
| 201502141801 | I-10 SERVICE RD | BULLARD AV | 07/30/2015 | 06/23/2017 | SMBG | REHAB SEWER MANHOLE 510-030 | COMPLETED REHAB SEWER MANHOLE 510-030 | 250.00 | CL | |
| 201502141701 | I-10 SERVICE RD | BULLARD AV | 07/30/2015 | 07/13/2017 | SMBG | REHAB SEWER MANHOLE 510-029 | COM[PLETED REHAB SEWER MANHOLE 510-029 | 250.00 | CL | |
| 201502134201 | READ BL | LAKE FOREST BL | 07/30/2015 | 09/19/2017 | SMBG | REHAB SEWER MANHOLE 513-021 | COMPLETED REHAB SEWER MANHOLE 513-021 | 250.00 | CL | |
| 201502134101 | READ BL | LAKE FOREST BL | 07/30/2015 | 05/19/2017 | SMBG | REHAB SEWER MANHOLE 513-020 | COMPLETED REHAB SEWER MANHOLE 513-020 | 250.00 | CL | |
| 201502134001 | LAKE FOREST BL | READ BL | 07/30/2015 | 09/07/2017 | SMBG | REHAB SEWER MANHOLE 513-019 | COMPLETED REHAB SEWER MANHOLE 513-019 | 1,200.00 | CL | |
| 201502133901 | LAKE FOREST BL | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-018 | | | PR | |
| 201502133801 | READ BL | I-10 SERVICE RD | 07/30/2015 | 07/20/2017 | SMBG | REHAB SEWER MANHOLE 513-013 | COMPLETED REHAB SEWER MANHOLE 513-013 | 250.00 | CL | |
| 201502133701 | READ BL | LAKE FOREST BL | 07/30/2015 | 11/09/2017 | SMBG | REHAB SEWER MANHOLE 513-012 | COMPLETED REHAB SEWER MANHOLE 513-012 | 250.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502133601 | READ BL | LAKE FOREST BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 513-011 | | | PR | |
| 201502133501 | KENSINGTON BL | WATERFORD BL | () 07/30/2015 | () 07/12/2017 | SMBG | REHAB SEWER MANHOLE 515-019 | COMPLETED REHAB SEWER MANHOLE 515-019 | 250.00 | CL | |
| 201502133401 | LAKE FOREST BL | KENSINGTON BL | () 07/30/2015 | () 06/01/2017 | SMBG | REHAB SEWER MANHOLE 515-015 | COMPLETED REHAB SEWER MANHOLE 515-015 | 0.00 | CL | |
| 201502133301 | WATERFORD BL | KENSINGTON BL | () 07/30/2015 | () 05/09/2017 | SMBG | REHAB SEWER MANHOLE 515-011 | COMPLETED REHAB SEWER MANHOLE 515-011 | 500.00 | CL | |
| 201502133201 | LAKE FOREST BL | WATERFORD BL | 07/30/2015 | 05/31/2017 | SMBG | REHAB SEWER MANHOLE 515-005 | COMPLETED REHAB SEWER MANHOLE 515-005 | 600.00 | CL | |
| 201502133101 | WRIGHT RD | LAKE FOREST BL | 07/30/2015 | 09/29/2017 | SMBG | REHAB SEWER MANHOLE 515-001 | COMPLETED REHAB SEWER MANHOLE 515-00 | 700.00 | CL | |
| 201502133001 | L.A. NATURE CENTER | READ BL | 07/30/2015 | 08/01/2017 | SMBG | REHAB SEWER MANHOLE 514-037 | COMPLETED REHAB SEWER MANHOLE 514-037 | 250.00 | CL | |
| 201502132901 | LAKE FOREST BL | DEER PARK BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 514-026 | | | PR | |
| 201502132801 | LAKE FOREST BL | DEER PARK BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 514-025 | | | PR | |
| 201502132701 | LAKE FOREST BL | DEER PARK BL | 07/30/2015 | 07/28/2017 | SMBG | REHAB SEWER MANHOLE 514-023 | COMPLETED REHAB SEWER MANHOLE 514-023 | 0.00 | CL | |
| 201502132601 | LAKE FOREST BL | DEER PARK BL | 07/30/2015 | 10/13/2017 | SMBG | REHAB SEWER MANHOLE 514-022 | COMPLETED REHAB SEWER MANHOLE 514-022 | 0.00 | CL | |
| 201502132401 | READ BL | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 514-016 | | | PR | |
| 201502132101 | READ BL | DWYER RD | () 07/30/2015 | () 02/28/2018 | SMBG | REHAB SEWER MANHOLE 514-007 | COMPLETED REHAB SEWER MANHOLE 514-007 | 400.00 | CL | |
| 201502132001 | DWYER RD | READ BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 514-002 | | | PR | |
| 201502131901 | WRIGHT RD | WINCHESTER PARK DR | () 07/30/2015 | () 05/05/2017 | SMBG | REHAB SEWER MANHOLE 515-049 | COMPLETED REHAB SEWER MANHOLE 515-049 | 0.00 | CL | |
| 201502131801 | KENSINGTON BL | WATERFORD BL | () 07/30/2015 | () 05/09/2017 | SMBG | REHAB SEWER MANHOLE 515-020 | COMPLETED REHAB SEWER MANHOLE 515-020 | 500.00 | CL | |
| 201502131701 | WINCHESTER PARK DR | I-10 SERVICE RD | 07/30/2015 | 08/22/2017 | SMBG | REHAB SEWER MANHOLE 515-046 | COMPLETED REHAB SEWER MANHOLE 515-046 | 500.00 | CL | |
| 201502131601 | WINCHESTER PARK DR | I-10 SERVICE RD | 07/30/2015 | 08/22/2017 | SMBG | REHAB SEWER MANHOLE 515-045 | COMPLETED REHAB SEWER MANHOLE 515-045 | 250.00 | CL | |
| 201502131501 | WINCHESTER PARK DR | I-10 SERVICE RD | 07/30/2015 | 05/08/2017 | SMBG | REHAB SEWER MANHOLE 515-044 | COMPLETED REHAB SEWER MANHOLE 515-044 | 250.00 | CL | |
| 201502131401 | WINCHESTER PARK DR | FOXCROFT DR | 07/30/2015 | 08/22/2017 | SMBG | REHAB SEWER MANHOLE 515-042 | COMPLETED REHAB SEWER MANHOLE 515-042 | 250.00 | CL | |
| 201502131301 | WINCHESTER PARK DR | FOXCROFT DR | 07/30/2015 | 05/08/2017 | SMBG | REHAB SEWER MANHOLE 515-041 | REHAB SEWER MANHOLE 515-041 | 250.00 | CL | |
| 201502131201 | WINCHESTER PARK DR | FOXCROFT DR | 07/30/2015 | 05/08/2017 | SMBG | REHAB SEWER MANHOLE 515-039 | COMPLETED REHAB SEWER MANHOLE 515-039 | 250.00 | CL | |
| 201502131101 | WINCHESTER PARK DR | FOXCROFT DR | 07/30/2015 | 06/07/2017 | SMBG | REHAB SEWER MANHOLE 515-034 | COMPLETED REHAB SEWER MANHOLE 515-034 | 250.00 | CL | |
| 201502131001 | WINCHESTER PARK DR | WRIGHT RD | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 515-032 | COMPLETED REHAB SEWER MANHOLE 515-032 | 250.00 | CL | |
| 201502130901 | LAKE FOREST BL | FOXCROFT DR | 07/30/2015 | 05/11/2017 | SMBG | REHAB SEWER MANHOLE 515-029 | COMPLETED REHAB SEWER MANHOLE 515-029 | 600.00 | CL | |
| 201502130801 | LAKE FOREST BL | WRIGHT RD | 07/30/2015 | 05/11/2017 | SMBG | REHAB SEWER MANHOLE 515-028 | COMPLETED REHAB SEWER MANHOLE 515-028 | 600.00 | CL | |
| 201502130701 | LAKE FOREST BL | FOXCROFT DR | 07/30/2015 | 05/11/2017 | SMBG | REHAB SEWER MANHOLE 515-026 | COMPLETED REHAB SEWER MANHOLE 515-026 | 500.00 | CL | |
| 201502130601 | LAKE FOREST BL | WRIGHT RD | 07/30/2015 | 05/13/2017 | SMBG | REHAB SEWER MANHOLE 515-024 | COMPLETED REHAB SEWER MANHOLE 515-024 | 250.00 | CL | |
| 201502130501 | WRIGHT RD | LAKE FOREST BL | 07/30/2015 | 06/15/2017 | SMBG | REHAB SEWER MANHOLE 515-023 | COMPLETED REHAB SEWER MANHOLE 515-023 | 900.00 | CL | |
| 201502130401 | WRIGHT RD | LAKE FOREST BL | 07/30/2015 | 05/01/2017 | SMBG | REHAB SEWER MANHOLE 515-021 | COMPLETED REHAB SEWER MANHOLE 515-021 | 0.00 | CL | |
| 201502130301 | WRIGHT RD | N IDLEWOOD CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-018 | | | PR | |
| 201502130201 | WRIGHT RD | LAKE FOREST BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-015 | | | PR | |
| 201502130101 | WRIGHT RD | WINCHESTER PARK DR | 07/30/2015 | 05/05/2017 | SMBG | REHAB SEWER MANHOLE 515-050 | COMPLETED REHAB SEWER MANHOLE 515-050 | 0.00 | CL | |
| 201502130001 | WRIGHT RD | S PARKWOOD CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-004 | | | PR | |
| 201502129901 | WRIGHT RD | N HARDY | 07/30/2015 | 07/13/2017 | SMBG | REHAB SEWER MANHOLE 515-083 | COMPLETED REHAB SEWER MANHOLE 515-083 | 250.00 | CL | |
| 201502129801 | WRIGHT RD | KENSINGTON BL | 07/30/2015 | 05/05/2017 | SMBG | REHAB SEWER MANHOLE 515-081 | COMPLTED REHAB SEWER MANHOLE 515-081 | 600.00 | CL | |
| 201502129701 | WRIGHT RD | KENSINGTON BL | 07/30/2015 | 05/05/2017 | SMBG | REHAB SEWER MANHOLE 515-080 | COMPLETED REHAB SEWER MANHOLE 515-080 | 650.00 | CL | |
| 201502129601 | WRIGHT RD | S HARDY | 07/30/2015 | 04/26/2017 | SMBG | REHAB SEWER MANHOLE 515-075 | OMPLETED REHAB SEWER MANHOLE 515-075 | 250.00 | CL | |
| 201502129501 | I-10 SERVICE RD | WRIGHT RD | 07/30/2015 | 02/26/2018 | SMBG | REHAB SEWER MANHOLE 515-074 | OMPLETED REHAB SEWER MANHOLE 515-074 | 250.00 | CL | |
| 201502129401 | I-10 SERVICE RD | WRIGHT RD | 07/30/2015 | 06/23/2017 | SMBG | REHAB SEWER MANHOLE 515-072 | COMPLETED REHAB SEWER MANHOLE 515-072 | 250.00 | CL | |
| 201502129301 | WRIGHT RD | I-10 SERVICE RD | () 07/30/2015 | () 06/23/2017 | SMBG | REHAB SEWER MANHOLE 515-071 | COMPLETED REHAB SEWER MANHOLE 515-071 | 250.00 | CL | |
| 201502129201 | N HARDY | W HARDY | () 07/30/2015 | () 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-067 | COMPLETED REHAB SEWER MANHOLE 515-067 | 250.00 | CL | |
| 201502129101 | CHAUCER | W HARDY | () 07/30/2015 | () 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-062 | COMPLETED REHAB SEWER MANHOLE 515-062 | 250.00 | CL | |
| 201502129001 | S HARDY | W HARDY | () 07/30/2015 | () 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-057 | COMPLETED REHAB SEWER MANHOLE 515-057 | 250.00 | CL | |
| 201502128901 | S HARDY | W HARDY | () 07/30/2015 | () 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-056 | COMPLETED REHAB SEWER MANHOLE 515-056 | 0.00 | CL | |
| 201502128801 | WRIGHT RD | S HARDY | () 07/30/2015 | () 05/02/2017 | SMBG | REHAB SEWER MANHOLE 515-054 | COMPLETED REHAB SEWER MANHOLE 515-054 | 250.00 | CL | |
| 201502128701 | WRIGHT RD | KENSINGTON BL | () 07/30/2015 | () 05/09/2017 | SMBG | REHAB SEWER MANHOLE 515-052 | COMPLETED REHAB SEWER MANHOLE 515-052 | 0.00 | CL | |
| 201502128601 | WRIGHT RD | KENSINGTON BL | () 07/30/2015 | () 05/03/2017 | SMBG | REHAB SEWER MANHOLE 515-051 | COMPLETED REHAB SEWER MANHOLE 515-051 | 0.00 | CL | |
| 201502128501 | E GREENBRIER DR | GREENBRIER DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-064 | | | PR | |
| 201502128401 | E IDLEWOOD CT | S IDLEWOOD CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 516-025 | | | PR | |
| 201502128301 | MURFIELD DR | LIGGETT RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-061 | | | PR | |
| 201502128201 | MURFIELD DR | LIGGETT RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-059 | | | PR | |
| 201502128101 | MURFIELD DR | LIGGETT RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 518-058 | | | PR | |
| 201502128001 | EASTERLYN PL | BULLARD AV | () 07/30/2015 | () 08/26/2017 | SMBG | REHAB SEWER MANHOLE 517-082 | OMPLETED REHAB SEWER MANHOLE 517-082 | 250.00 | CL | |
| 201502127801 | E ST ANDREWS CI | S ST ANDREWS CI | () 07/30/2015 | () 08/26/2017 | SMBG | REHAB SEWER MANHOLE 517-069 | COMPLETED REHAB SEWER MANHOLE 517-069 | 250.00 | CL | |
| 201502127701 | E ST ANDREWS CI | LONGVIEW DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-053 | | | PR | |
| 201502127601 | FAIRWAY BL | W ST ANDREWS CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-047 | | | PR | |
| 201502127501 | BULLARD AV | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 517-040 | | | PR | |
| 201502190601 | CHEF MENTEUR HW | REYNES | 07/30/2015 | 09/06/2017 | SMBG | REHAB SEWER MANHOLE 479-041 | COMPLETED REHAB SEWER MANHOLE 479-041 | 250.00 | CL | |
| 201502190501 | REYNES | HAYDEL | 07/30/2015 | 09/21/2017 | SMBG | REHAB SEWER MANHOLE 479-039 | COMPLETED REHAB SEWER MANHOLE 479-039 | 250.00 | CL | |
| 201502190401 | AMERICA | OLD GENTILLY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 479-037 | | | PR | |
| 201502190301 | BRUTUS | AMERICA | 07/30/2015 | 09/26/2017 | SMBG | REHAB SEWER MANHOLE 479-035 | COMPLETED REHAB SEWER MANHOLE 479-035 | 250.00 | CL | |
| 201502190201 | DALE | OLD GENTILLY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 479-029 | | | PR | |
| 201502190101 | DALE | BRUTUS | 07/30/2015 | 09/06/2017 | SMBG | REHAB SEWER MANHOLE 479-028 | COMPLETED REHAB SEWER MANHOLE 479-028 | 250.00 | CL | |
| 201502190001 | AMERICA | OLD GENTILLY RD | 07/30/2015 | 09/05/2017 | SMBG | REHAB SEWER MANHOLE 479-024 | COMPLETED REHAB SEWER MANHOLE 479-024 | 500.00 | CL | |
| 201502189901 | CHEF MENTEUR HW | AMERICA | 07/30/2015 | 09/06/2017 | SMBG | REHAB SEWER MANHOLE 479-020 | COMPLETED REHAB SEWER MANHOLE 479-020 | 250.00 | CL | |
| 201502189801 | CHEF MENTEUR HW | CHANTILLY DR | 07/30/2015 | 09/06/2017 | SMBG | REHAB SEWER MANHOLE 479-015 | COMPLETED REHAB SEWER MANHOLE 479-015 | 250.00 | CL | |
| 201502189701 | ALMONASTER AV | JOURDAN RD | 07/30/2015 | 11/07/2017 | SMBG | REHAB SEWER MANHOLE 479-008 | COMPLETED REHAB SEWER MANHOLE 479-008 | 250.00 | CL | |
| 201502189501 | ALMONASTER AV | JOURDAN RD | 07/30/2015 | 11/08/2017 | SMBG | REHAB SEWER MANHOLE 479-005 | COMPLETED REHAB SEWER MANHOLE 479-005 | 250.00 | CL | |
| 201502164501 | OLD GENTILLY RD | ELAINE | 07/30/2015 | 09/25/2017 | SMBG | REHAB SEWER MANHOLE 495-027 | COMPLETED REHAB SEWER MANHOLE 495-027 | 250.00 | CL | |
| 201502164401 | OLD GENTILLY RD | MIDLOTHAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 495-026 | | | PR | |
| 201502164301 | OLD GENTILLY RD | PARKWAY DR | 07/30/2015 | 08/26/2017 | SMBG | REHAB SEWER MANHOLE 495-025 | COMPLETED REHAB SEWER MANHOLE 495-025 | 250.00 | CL | |
| 201502164201 | WILSON | OLD GENTILLY RD | 07/30/2015 | 11/06/2017 | SMBG | REHAB SEWER MANHOLE 495-019 | COMPLETED REHAB SEWER MANHOLE 495-018 | 250.00 | CL | |
| 201502164101 | WILSON | CHEF MENTEUR HW | 07/30/2015 | 08/26/2017 | SMBG | REHAB SEWER MANHOLE 495-017 | COMPLETED REHAB SEWER MANHOLE 495-017 | 250.00 | CL | |
| 201502164001 | WILSON | CHEF MENTEUR HW | 07/30/2015 | 08/26/2017 | SMBG | REHAB SEWER MANHOLE 495-016 | COMPLETED REHAB SEWER MANHOLE 495-016 | 250.00 | CL | |
| 201502163901 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/13/2017 | SMBG | REHAB SEWER MANHOLE 495-014 | COMPLETEDREHAB SEWER MANHOLE 495-014 | 250.00 | CL | |
| 201502163801 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/13/2017 | SMBG | REHAB SEWER MANHOLE 495-013 | COMPLETEDREHAB SEWER MANHOLE 495-013 | 250.00 | CL | |
| 201502163701 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/14/2017 | SMBG | REHAB SEWER MANHOLE 495-011 | COMPLETED REHAB SEWER MANHOLE 495-011 | 250.00 | CL | |
| 201502163601 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/14/2017 | SMBG | REHAB SEWER MANHOLE 495-010 | COMPLETED REHAB SEWER MANHOLE 495-009 | 250.00 | CL | |
| 201502163501 | CHEF MENTEUR HW | LAFON DR | 07/30/2015 | 09/14/2017 | SMBG | REHAB SEWER MANHOLE 495-008 | COMPLETED REHAB SEWER MANHOLE 495-008 | 250.00 | CL | |
| 201502163401 | CHEF MENTEUR HW | WILSON | 07/30/2015 | 09/01/2017 | SMBG | REHAB SEWER MANHOLE 495-007 | COMPLETED REHAB SEWER MANHOLE 495-007 | 250.00 | CL | |
| 201502163301 | CHEF MENTEUR HW | WILSON | 07/30/2015 | 09/01/2017 | SMBG | REHAB SEWER MANHOLE 495-006 | COMPLETED REHAB SEWER MANHOLE 495-006 | 250.00 | CL | |
| 201502163201 | CHEF MENTEUR HW | WILSON | 07/30/2015 | 09/15/2017 | SMBG | REHAB SEWER MANHOLE 495-005 | COMPLETED REHAB SEWER MANHOLE 495-005 | 250.00 | CL | |
| 201502163101 | CHEF MENTEUR HW | WILSON | 07/30/2015 | 09/15/2017 | SMBG | REHAB SEWER MANHOLE 495-004 | COMPLETED REHAB SEWER MANHOLE 495-004 | 250.00 | CL | |
| 201502163001 | CHEF MENTEUR HW | WILSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 495-003 | | | PR | |
| 201502162901 | CHEF MENTEUR HW | WILSON | () 07/30/2015 | () 09/18/2017 | SMBG | REHAB SEWER MANHOLE 495-002 | COMPLETED REHAB SEWER MANHOLE 495-002 | 250.00 | CL | |
| 201502162801 | CHEF MENTEUR HW | GENTILLY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 496-027 | | | PR | |
| 201502162701 | OLD GENTILLY RD | VERBENA | () 07/30/2015 | () 10/06/2017 | SMBG | REHAB SEWER MANHOLE 496-022 | COMPLETED REHAB SEWER MANHOLE 496-022 | 250.00 | CL | |
| 201502162601 | OLD GENTILLY RD | CAMELIA | () 07/30/2015 | () 10/06/2017 | SMBG | REHAB SEWER MANHOLE 496-019 | COMPLETED REHAB SEWER MANHOLE 496-019 | 250.00 | CL | |
| 201502162501 | OLD GENTILLY RD | CAMELIA | () 07/30/2015 | () 10/06/2017 | SMBG | REHAB SEWER MANHOLE 496-017 | COMPLETED REHAB SEWER MANHOLE 496-017 | 250.00 | CL | |
| 201502162401 | OLD GENTILLY RD | CROWDER BL | () 07/30/2015 | () 09/26/2017 | SMBG | REHAB SEWER MANHOLE 496-012 | COMPLETED REHAB SEWER MANHOLE 496-012 | 250.00 | CL | |
| 201502162301 | DODT AV | OLD GENTILLY RD | () 07/30/2015 | () 09/25/2017 | SMBG | REHAB SEWER MANHOLE 496-011 | COMPLETED REHAB SEWER MANHOLE 496-011 | 250.00 | CL | |
| 201502162201 | CHEF MENTEUR HW | GENTILLY RD | () 07/30/2015 | () 06/23/2017 | SMBG | REHAB SEWER MANHOLE 496-007 | COMPLETED REHAB SEWER MANHOLE 496-007 | 750.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502162101 | CHEF MENTEUR HW | GENTILLY RD | () 07/30/2015 | () 10/19/2017 | SMBG | REHAB SEWER MANHOLE 496-005 | COMPLETED REHAB SEWER MANHOLE 496-005 | 250.00 | CL | |
| 201502162001 | CHEF MENTEUR HW | GENTILLY RD | () 07/30/2015 | () 08/26/2017 | SMBG | REHAB SEWER MANHOLE 496-003 | COMPLETED REHAB SEWER MANHOLE 496-003 | 250.00 | CL | |
| 201502161901 | DODT AV | CHEF MENTEUR HW | () 07/30/2015 | () 09/18/2017 | SMBG | REHAB SEWER MANHOLE 496-001 | COMPLETED REHAB SEWER MANHOLE 496-001 | 250.00 | CL | |
| 201502161801 | CHEF MENTEUR HW | LAFON DR | () 07/30/2015 | () 09/13/2017 | SMBG | REHAB SEWER MANHOLE 495-052 | COMPLETED REHAB SEWER MANHOLE 495-052 | 250.00 | CL | |
| 201502161701 | ALMONASTER AV | ELAINE | () 07/30/2015 | () 11/07/2017 | SMBG | REHAB SEWER MANHOLE 495-046 | COMPLETED REHAB SEWER MANHOLE 495-046 | 3,200.00 | CL | |
| 201502161601 | ELAINE | OLD GENTILLY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 495-042 | | | PR | |
| 201502161501 | ELAINE | OLD GENTILLY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 495-041 | | | PR | |
| 201502161401 | ALMONASTER AV | ELAINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 495-038 | | | PR | |
| 201502161301 | ALMONASTER AV | ELAINE | () 07/30/2015 | () 09/14/2017 | SMBG | REHAB SEWER MANHOLE 495-033 | COMPLETED REHAB SEWER MANHOLE 495-033 | 2,000.00 | CL | |
| 201502161201 | L&N RAILROAD | W POCHE CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 501-011 | | | PR | |
| 201502161101 | DODT AV | OLD GENTILLY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 496-028 | | | PR | |
| 201502161001 | W POCHE CT | L&N RAILROAD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 501-006 | | | PR | |
| 201502160901 | W POCHE CT | L&N RAILROAD | () 07/30/2015 | () 08/23/2017 | SMBG | REHAB SEWER MANHOLE 501-004 | COMPLETED REHAB SEWER MANHOLE 501-004 | 250.00 | CL | |
| 201502160801 | MICHOUD BL | CHEF MENTEUR HW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-035 | | | PR | |
| 201502160701 | MICHOUD BL | OLD GENTILLY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-031 | | | PR | |
| 201502160601 | MICHOUD BL | CARRERE CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-016 | | | PR | |
| 201502160501 | CHEF MENTEUR HW | PARIS RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-011 | | | PR | |
| 201502160401 | CHEF MENTEUR HW | PARIS RD | () 07/30/2015 | () 08/21/2017 | SMBG | REHAB SEWER MANHOLE 500-010 | COMPLETED REHAB SEWER MANHOLE 500-010 | 650.00 | CL | |
| 201502160301 | CHEF MENTEUR HW | ALCEE FORTIER BL | () 07/30/2015 | () 07/26/2017 | SMBG | REHAB SEWER MANHOLE 500-008 | COMPLETED REHAB SEWER MANHOLE 500-008 | 500.00 | CL | |
| 201502160201 | MICHOUD BL | CHEF MENTEUR HW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-006 | | | PR | |
| 201502160101 | MICHOUD BL | CHEF MENTEUR HW | () 07/30/2015 | () 07/30/2017 | SMBG | REHAB SEWER MANHOLE 500-002 | COMPLETED REHAB SEWER MANHOLE 500-002 | 2,000.00 | CL | |
| 201502160001 | MICHOUD BL | CHEF MENTEUR HW | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 500-001 | | | PR | |
| 201502159901 | LURLINE | CHEF MENTEUR HW | () 07/30/2015 | () 10/03/2017 | SMBG | REHAB SEWER MANHOLE 497-021 | COMPLETED REHAB SEWER MANHOLE 497-021 | 250.00 | CL | |
| 201502159801 | CHEF MENTEUR HW | GENTILLY RD | 07/30/2015 | 10/03/2017 | SMBG | REHAB SEWER MANHOLE 497-018 | COMPLETED REHAB SEWER MANHOLE 497-017 | 250.00 | CL | |
| 201502159601 | DODT AV | OLD GENTILLY RD | 07/30/2015 | 09/19/2017 | SMBG | REHAB SEWER MANHOLE 496-029 | COMPLETED REHAB SEWER MANHOLE 496-029 | 250.00 | CL | |
| 201502159301 | OLD GENTILLY RD | MICHOUD BL | 07/30/2015 | 10/12/2017 | SMBG | REHAB SEWER MANHOLE 504-017 | COMPELTED REHAB SEWER MANHOLE 504-017 | 250.00 | CL | |
| 201502159101 | INDUSTRIAL PK | INTRACOASTAL DR | 07/30/2015 | 10/23/2017 | SMBG | REHAB SEWER MANHOLE 503-009 | COMPLETED REHAB SEWER MANHOLE 503-008 | 250.00 | CL | |
| 201502159001 | INDUSTRIAL PK | CHEF MENTEUR HW | 07/30/2015 | 10/23/2017 | SMBG | REHAB SEWER MANHOLE 503-008 | COMPLETED REHAB SEWER MANHOLE 503-008 | 250.00 | CL | |
| 201502158701 | INDUSTRIAL PK | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 503-002 | | | PR | |
| 201502158501 | CHEF MENTEUR HW | OLD GENTILLY RD | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 502-010 | COMPLETED REHAB SEWER MANHOLE 502-010 | 2,000.00 | CL | |
| 201502158401 | OLD GENTILLY RD | SATURN BL | 07/30/2015 | 05/18/2017 | SMBG | REHAB SEWER MANHOLE 502-006 | COMPLETED REHAB SEWER MANHOLE 502-006 | 400.00 | CL | |
| 201502158301 | OLD GENTILLY RD | SATURN BL | 07/30/2015 | 10/11/2017 | SMBG | REHAB SEWER MANHOLE 502-005 | COMPLETED REHAB SEWER MANHOLE 502-005 | 2,900.00 | CL | |
| 201502158201 | OLD GENTILLY RD | SATURN BL | 07/30/2015 | 10/11/2017 | SMBG | REHAB SEWER MANHOLE 502-003 | COMPLETED REHAB SEWER MANHOLE 502-003 | 2,800.00 | CL | |
| 201502158101 | CHEF MENTEUR HW | MICHOUD BL | 07/30/2015 | 11/09/2017 | SMBG | REHAB SEWER MANHOLE 501-023 | COMPLETED REHAB SEWER MANHOLE 501-023 | 2,750.00 | CL | |
| 201502158001 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | 08/21/2017 | SMBG | REHAB SEWER MANHOLE 501-020 | COMPLETED REHAB SEWER MANHOLE 501-020 | 250.00 | CL | |
| 201502157901 | CHEF MENTEUR HW | MICHOUD BL | 07/30/2015 | 05/24/2017 | SMBG | REHAB SEWER MANHOLE 501-019 | COMPLETED REHAB SEWER MANHOLE 501-019 | 400.00 | CL | |
| 201502091601 | DWYER RD | WEST ACCESS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-054 | | | PR | |
| 201502091501 | DWYER RD | WEST ACCESS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 482-046 | | | PR | |
| 201502091401 | CHEF MENTEUR HW | ALCEE FORTIER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-083 | | | PR | |
| 201502091301 | CERNAY | CORSICA PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-065 | | | PR | |
| 201502091201 | BRITTANY CT | LOURDES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-045 | | | PR | |
| 201502091101 | DWYER BL | CERNAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-034 | | | PR | |
| 201502091001 | DWYER BL | BERGERAC | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-017 | | | PR | |
| 201502090901 | BERGERAC | LOURDES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-011 | | | PR | |
| 201502090801 | STRASBOURG PL | LOURDES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-006 | | | PR | |
| 201502090701 | CHEF MENTEUR HW | ALCEE FORTIER BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 485-085 | | | PR | |
| 201502090601 | ALCEE FORTIER BL | DWYER RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-080 | | | PR | |
| 201502090501 | ALCEE FORTIER BL | PELTIER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-073 | | | PR | |
| 201502090401 | CHEF MENTEUR HW | ALCEE FORTIER BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-066 | | | PR | |
| 201502090301 | MARSEILLE | PELTIER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 486-052 | | | PR | |
| 201502090201 | DWYER RD | MICHOUD BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-020 | | | PR | |
| 201502089601 | REYNES | HAYDEL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 479-043 | | | PR | |
| 201502089401 | OLD GENTILLY RD | AMERICA | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 479-033 | | | PR | |
| 201502089301 | AMERICA | OLD GENTILLY RD | () 07/30/2015 | () 09/06/2017 | SMBG | REHAB SEWER MANHOLE 479-025 | COMPLETED REHAB SEWER MANHOLE 479-025 | 250.00 | CL | |
| 201502089101 | ALMONASTER AV | JOURDAN RD | () 07/30/2015 | () 11/07/2017 | SMBG | REHAB SEWER MANHOLE 479-007 | COMPLETED REHAB SEWER MANHOLE 479-007 | 1,750.00 | CL | |
| 201502089001 | ALMONASTER AV | ELAINE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 479-004 | | | PR | |
| 201502088901 | DWYER RD | TOULON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-035 | | | PR | |
| 201502088801 | DWYER RD | TOULON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-034 | | | PR | |
| 201502088701 | MICHOUD BL | DWYER RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 484-026 | | | PR | |
| 201502084401 | DWYER RD | HAUCK DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-070 | | | PR | |
| 201502084301 | CHEF MENTEUR HW | GOOD DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-058 | | | PR | |
| 201502083801 | PRESSBURG | BRIGHT DR | () 07/30/2015 | () 08/17/2017 | SMBG | REHAB SEWER MANHOLE 475-015 | COMPLETED REHAB SEWER MANHOLE 475-015 | 250.00 | CL | |
| 201502083701 | WARREN DR | BROOKWOOD | 07/30/2015 | 06/06/2017 | SMBG | REHAB SEWER MANHOLE 474-063 | REHAB SEWER MANHOLE 474-063 | 250.00 | CL | |
| 201502083601 | LAKEWOOD | READ BL | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-057 | COMPLETED REHAB SEWER MANHOLE 474-057 | 780.00 | CL | |
| 201502083501 | LAKEWOOD | READ BL | 07/30/2015 | 08/02/2017 | SMBG | REHAB SEWER MANHOLE 474-054 | COMPLETED REHAB SEWER MANHOLE 474-054 | 250.00 | CL | |
| 201502083401 | READ BL | ROSEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 474-047 | | | PR | |
| 201502083301 | READ BL | ROSEWOOD DR | 07/30/2015 | 08/02/2017 | SMBG | REHAB SEWER MANHOLE 474-044 | COMPLETED REHAB SEWER MANHOLE 474-044 | 600.00 | CL | |
| 201502083201 | CORONADO DR | CHEF MENTEUR HW | 07/30/2015 | 10/03/2017 | SMBG | REHAB SEWER MANHOLE 474-038 | COMPLETED REHAB SEWER MANHOLE 474-038 | 250.00 | CL | |
| 201502085301 | PAPANIA DR | VIENNA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-012 | | | PR | |
| 201502085201 | DWYER RD | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-005 | | | PR | |
| 201502085101 | PAPANIA DR | VIENNA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-002 | | | PR | |
| 201502085001 | LURLINE | CHEF MENTEUR HW | 07/30/2015 | 04/05/2017 | SMBG | REHAB SEWER MANHOLE 474-119 | COMPLETED REHAB SEWER MANHOLE 474-119 | 1,170.00 | CL | |
| 201502084901 | NIGHTHART | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-095 | | | PR | |
| 201502084801 | VIENNA | NIGHTHART | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-092 | | | PR | |
| 201502084701 | GOOD DR | CHEF MENTEUR HW | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-085 | | | PR | |
| 201502084601 | HAUCK DR | CHEF MENTEUR HW | 07/30/2015 | 09/28/2017 | SMBG | REHAB SEWER MANHOLE 475-078 | COMPLETED REHAB SEWER MANHOLE 475-078 | 800.00 | CL | |
| 201502084501 | HAUCK DR | PRESSBURG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 475-073 | | | PR | |
| 201502082201 | BROOKWOOD | READ BL | 07/30/2015 | 08/31/2017 | SMBG | REHAB SEWER MANHOLE 474-065 | COMPLETED REHAB SEWER MANHOLE 474-065 | 250.00 | CL | |
| 201502082101 | LONGFELLOW DR | GRANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-055 | | | PR | |
| 201502082001 | DWYER RD | PERRAULT WALK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 472-048 | | | PR | |
| 201502081901 | PERELLI | HAMMOND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-072 | | | PR | |
| 201502081801 | GALAHAD DR | GRANT | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-095 | COMPLETED REHAB SEWER MANHOLE 472-095 | 275.00 | CL | |
| 201502081701 | DONNA DR | HAMMOND | 07/30/2015 | 04/04/2017 | SMBG | REHAB SEWER MANHOLE 473-050 | COMPLETED REHAB SEWER MANHOLE 473-050 | 275.00 | CL | |
| 201502081601 | CITRUS DR | HAMMOND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-039 | | | PR | |
| 201502081501 | DWYER RD | CITRUS DR | 07/30/2015 | 05/19/2017 | SMBG | REHAB SEWER MANHOLE 473-036 | COMPLETED REHAB SEWER MANHOLE 473-036 | 1,615.00 | CL | |
| 201502081301 | MARQUE DR | GRANT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 473-011 | | | PR | |
| 201502080801 | CARDENAS | CHEF MENTEUR HW | 07/30/2015 | 09/29/2017 | SMBG | REHAB SEWER MANHOLE 474-011 | COMPLETED REHAB SEWER MANHOLE 474-011 | 800.00 | CL | |
| 201502081001 | CHEF MENTEUR HW | READ BL | 07/30/2015 | 10/03/2017 | SMBG | REHAB SEWER MANHOLE 474-019 | COMPLETED REHAB SEWER MANHOLE 474-019 | 650.00 | CL | |
| 201502081101 | DWYER RD | SIERRA MADRE DR | 07/30/2015 | 10/18/2017 | SMBG | REHAB SEWER MANHOLE 474-023 | COMPLETED REHAB SEWER MANHOLE 474-023 | 1,000.00 | CL | |
| 201502081201 | HAMMOND | CHARLMARK DR | 07/30/2015 | 04/04/2017 | SMBG | REHAB SEWER MANHOLE 473-077 | COMPLETED REHAB SEWER MANHOLE 473-077 | 275.00 | CL | |
| 201502080901 | CHEF MENTEUR HW | CORONADO DR | 07/30/2015 | 05/22/2017 | SMBG | REHAB SEWER MANHOLE 474-016 | COMPLETED REHAB SEWER MANHOLE 474-016 | 500.00 | CL | |
| 201502338201 | OLD GENTILLY RD | CATHERINE | 07/30/2015 | 10/05/2017 | SMBG | REHAB SEWER MANHOLE 420-006 | COMPLETED REHAB SEWER MANHOLE 420-006 | 4,250.00 | CL | |
| 201603737601 | BULLARD AV | MELVIN PL | () 02/24/2016 | () 08/01/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,200.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603618501 | HENRI DR | PELTIER | () 02/15/2016 | | SMAIN | MWH-ID. 7463-1061 SERVICE REPAIR VIA LINING 126' FROM SMH487-002 ESSA2 -BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER | | | PR | |
| 201603618401 | HENRI DR | PELTIER | () 02/15/2016 | | SMAIN | MWH-ID. 7463-1061 SERVICE REPAIR VIA LININ 74' FROM SM 487-002 ESSA - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER | | | PR | |
| 201502374601 | LAKE FOREST BL | PLAZA DR | () 07/30/2015 | () 02/08/2017 | SMBG | REHAB SEWER MANHOLE 470-068 | COMPLETED REHAB SEWER MANHOLE 470-068 | 275.00 | CL | |
| 201502374501 | SERVITUDE M | SERVITUDE N | () 07/30/2015 | () 04/10/2017 | SMBG | REHAB SEWER MANHOLE 470-052 | COMPLETED REHAB SEWER MANHOLE 470-052 | 275.00 | CL | |
| 201502374401 | LAKE FOREST BL | PLAZA DR | () 07/30/2015 | () 02/08/2017 | SMBG | REHAB SEWER MANHOLE 470-046 | COMPLETED REHAB SEWER MANHOLE 470-046 | 275.00 | CL | |
| 201502374201 | GAWAIN DR | TULSA | () 07/30/2015 | () 05/14/2017 | SMBG | REHAB SEWER MANHOLE 471-012 | COMPLETED REHAB SEWER MANHOLE 471-012 | 1,075.00 | CL | |
| 201502374101 | CROWDER BL | CHEF MENTEUR HW | () 07/30/2015 | () 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-100 | COMPLETED REHAB SEWER MANHOLE 471-100 | 275.00 | CL | |
| 201502374001 | CERISE AV | HAMMOND | () 07/30/2015 | () 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-059 | COMPLETED REHAB SEWER MANHOLE 472-059 | 1,160.00 | CL | |
| 201603751701 | AMERICA | PRESSBURG | () 02/24/2016 | () 10/13/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 400.00 | CL | |
| 201603750601 | DWYER RD | MICHOUD BL | () 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603750501 | DWYER RD | GAWAIN DR | () 02/24/2016 | () 09/25/2017 | SMBG | ESSA MH REHAB: Replace Cover Install Full Depth Liner | COMPLETED ESSA MH REHAB: REPLACE COVER INSTALL FULL DEPTH LINER | 575.00 | CL | |
| 201603750401 | DWYER RD | CERISE AV | () 02/24/2016 | | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | | | PR | |
| 201603746501 | JOURDAN RD | ALMONASTER AV | () 02/24/2016 | () 10/20/2017 | SMBG | ESSA MH REHAB: Replace Frame and Cover Install Full Depth Liner | COMPLETED ESSA MH REHAB: REPLACE FRAME AND COVER INSTALL FULL DEPTH LINER | 3,300.00 | CL | |
| 201603746301 | I-10 SERVICE RD | GANNON CANAL | () 02/24/2016 | | SMBG | ESSA MH REHAB: Adjust Manhole to Grade | | | PR | |
| 201603744301 | N CORONET CT | W CORONET CT | () 02/24/2016 | () 03/24/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 250.00 | CL | |
| 201603743801 | TANNER S DAVIS DR | LUCY CT | 02/24/2016 | 09/26/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 250.00 | CL | |
| 201603743301 | READ BL | DWYER RD | 02/24/2016 | 05/19/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 250.00 | CL | |
| 201801048401 | DWYER RD | WILSON DR | 05/24/2018 | 05/10/2017 | SMAIN | FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 109' TO 121' FROM 464-002 BASIN 8 - NEW ORLEANS EAST - SPS WILSON | COMPLETED FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 109' TO 121' FROM 464-002 BASIN 8 - NEW ORLEANS EAST - SPS WILSON | 55,377.00 | CL | |
| 201800661001 | OLD GENTILLY RD | SATURN BL | () 03/23/2018 | () 08/01/2017 | SMBG | REHAB MANHOLE SMH 502-001 | COMPLETED REHAB MANHOLE SMH 502-001 | 2,000.00 | CL | |
| 201800660701 | CHEF MENTEUR HW | MICHOUD BL | () 03/23/2018 | () 10/31/2017 | SMBG | REHAB MANHOLE SMH 501-017 | COMPLETED REHAB MANHOLE SMH 501-017 | 2,000.00 | CL | |
| 201800660301 | CHEF MENTEUR HW | LURLINE | () 03/23/2018 | () 05/19/2017 | SMBG | REHAB MANHOLE SMH 497-013 | COMPLETED REHAB MANHOLE SMH 497-013 | 2,000.00 | CL | |
| 201800660101 | CHEF MENTEUR HW | READ BL | () 03/23/2018 | () 05/22/2017 | SMBG | REHAB MANHOLE SMH 497-012 | COMPLETED REHAB MANHOLE SMH 497-012 | 2,000.00 | CL | |
| 201800658401 | ALMONASTER AV | ELAINE | () 03/23/2018 | () 10/25/2017 | SMBG | REHAB MANHOLE SMH 495-034 | COMPLETED REHAB MANHOLE SMH 495-034 | 2,250.00 | CL | |
| 201800657201 | OLD GENTILLY RD | WILSON | () 03/23/2018 | () 09/01/2017 | SMBG | REHAB MANHOLE SMH 495-020 | COMPLETED REHAB MANHOLE SMH 495-020 | 250.00 | CL | |
| 201701778401 | GEN OGDEN | LEAKE AV | () 12/11/2017 | () 08/01/2017 | SLINE | FEMA REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 BASIN 8 - NEW ORLEANS EAST /** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | COMPLETED FEMA REPAIR REPAIR MSL INTERNALLY INSTALL FULL LENGTH CIPP LINER FROM 022-009 TO 022-008 BASIN 8 - NEW ORLEANS EAST | 28,470.00 | CL | |
| 201603769701 | SAIGON DR | STREET A | 02/26/2016 | | SMAIN | MWH-ID. 7463-1063 FULL LINING OF SGEMENT 487-023 TO 487-001 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER | | | PR | |
| 201801109801 | FARWOOD RD | I-10 | 06/06/2018 | 10/16/2017 | SMBG | REHAB SEWER MANHOLE 463-092 | COMPLETED REHAB SEWER MANHOLE 463-092 | 275.00 | CL | |
| 201801081501 | BASINVIEW DR | HARBOURVIEW DR | 05/31/2018 | 02/07/2018 | SMBG | REHAB SEWER MANHOLE 460-051 | COMPLETED REHAB SEWER MANHOLE 460-051 | 780.00 | CL | |
| 201801071101 | DWYER RD | GALAHAD DR | 05/30/2018 | 11/01/2017 | SMAIN | FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 228' TO 240' FROM 472-091 BASIN 8 - NEW ORLEANS EAST - SPS CASTLE MANOR | FEMA REPAIR PERFORM EXCAVATED REPAIRS TO MSL @ 228' TO 240' FROM 472-091 BASIN 8 - NEW ORLEANS EAST - SPS CASTLE MANOR | 35,000.00 | CL | |
| 201603769601 | PELTIER | STREET A | 02/26/2016 | | SMAIN | MWH-ID. 7463-1062 FULL LINING OF SEGMENT 487-007 TO 487-006 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS ALCEE FORTIER | | | PR | |
| 201603752701 | CHEF MENTEUR HW | WILSON | 02/24/2016 | 09/18/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 250.00 | CL | |
| 201603752601 | BULLARD AV | TANNER S DAVIS DR | 02/24/2016 | 07/24/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,100.00 | CL | |
| 201603752501 | BULLARD AV | TANNER S DAVIS DR | 02/24/2016 | 07/24/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 250.00 | CL | |
| 201603752401 | BULLARD AV | MELVIN PL | 02/24/2016 | 08/08/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,200.00 | CL | |
| 201603752301 | BULLARD AV | MELVIN PL | 02/24/2016 | 08/08/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,300.00 | CL | |
| 201603752201 | BULLARD AV | CAMPBELL LN | 02/24/2016 | 08/01/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,200.00 | CL | |
| 201603752101 | BULLARD AV | CAMPBELL LN | 02/24/2016 | 08/01/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,450.00 | CL | |
| 201603742601 | OLD SPANISH TRAIL | ALBA RD | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Full Depth Liner | | | PR | |
| 201603742501 | OLD GENTILLY RD | PARKWAY DR | 02/24/2016 | 09/25/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 250.00 | CL | |
| 201603741701 | WINCHESTER PARK DR | WRIGHT RD | 02/24/2016 | 04/27/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 0.00 | CL | |
| 201603741601 | WILLOWBROOK DR | PATIO WAY | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603740701 | LAKE FOREST BL | DEER PARK BL | 02/24/2016 | 06/01/2017 | SMBG | ESSA MH REHAB: Install Partial Liner | COMPLETED ESSA MH REHAB: INSTALL PARTIAL LINER | 0.00 | CL | |
| 201603740601 | I-10 SERVICE RD | JAHNCKE CANAL R.O.W. | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603738001 | DODT AV | CHEF MENTEUR HW | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Full Depth Liner | | | PR | |
| 201603737801 | CHEF MENTEUR HW | LAFON DR | 02/24/2016 | 09/13/2017 | SMBG | ESSA MH REHAB: Install Full Depth Liner | COMPLETED ESSA MH REHAB: INSTALL FULL DEPTH LINER | 1,200.00 | CL | |
| 201502373901 | CROWDER BL | CHEF MENTEUR HW | () 07/30/2015 | () 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-094 | COMPLETED REHAB SEWER MANHOLE 471-094 | 275.00 | CL | |
| 201502373801 | CROWDER BL | CHEF MENTEUR HW | () 07/30/2015 | () 03/28/2017 | SMBG | REHAB SEWER MANHOLE 471-090 | COMPLETED REHAB SEWER MANHOLE 471-090 | 275.00 | CL | |
| 201502373701 | CROWDER BL | CHEF MENTEUR HW | () 07/30/2015 | () 10/23/2017 | SMBG | REHAB SEWER MANHOLE 471-087 | COMPLETED REHAB SEWER MANHOLE 471-087 | 1,210.00 | CL | |
| 201502373601 | WERNER DR | CHEF MENTEUR HW | () 07/30/2015 | () 09/20/2017 | SMBG | REHAB SEWER MANHOLE 471-084 | COMPLETED REHAB SEWER MANHOLE 471-084 | 400.00 | CL | |
| 201502373501 | GALAHAD DR | HAMMOND | () 07/30/2015 | () 05/18/2017 | SMBG | REHAB SEWER MANHOLE 472-093 | COMPLETED REHAB SEWER MANHOLE 472-093 | 275.00 | CL | |
| 201502373401 | KNIGHT DR | GRANT | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-086 | COMPLETED REHAB SEWER MANHOLE 472-086 | 275.00 | CL | |
| 201502373301 | CERISE AV | GRANT | 07/30/2015 | 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-065 | COMPLETED REHAB SEWER MANHOLE 472-065 | 770.00 | CL | |
| 201502345701 | MAYO RD | DWYER RD | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 463-061 | COMPLETED REHAB SEWER MANHOLE 463-061 | 275.00 | CL | |
| 201502345601 | LAKE FOREST BL | MAYO RD | 07/30/2015 | 02/08/2017 | SMBG | REHAB SEWER MANHOLE 463-050 | COMPLETED REHAB SEWER MANHOLE 463-050 | 275.00 | CL | |
| 201502345501 | BENTLEY DR | DWYER RD | () 07/30/2015 | () 02/08/2017 | SMBG | REHAB SEWER MANHOLE 463-003 | COMPLETED REHAB SEWER MANHOLE 463-003 | 275.00 | CL | |
| 201502345201 | CHEF MENTEUR HW | WILSON DR | () 07/30/2015 | () 10/17/2017 | SMBG | REHAB SEWER MANHOLE 465-058 | COMPLETED REHAB SEWER MANHOLE 465-058 | 400.00 | CL | |
| 201502345101 | BONITA DR | LEEDS | () 07/30/2015 | () 09/19/2017 | SMBG | REHAB SEWER MANHOLE 465-053 | COMPLETED REHAB SEWER MANHOLE 465-053 | 500.00 | CL | |
| 201502345001 | VIOLA | LEEDS | () 07/30/2015 | () 08/04/2017 | SMBG | REHAB SEWER MANHOLE 465-036 | COMPLETED REHAB SEWER MANHOLE 465-036 | 375.00 | CL | |
| 201502344901 | TULSA | WILSON DR | () 07/30/2015 | () 09/21/2017 | SMBG | REHAB SEWER MANHOLE 465-026 | COMPLETED REHAB SEWER MANHOLE 465-026 | 500.00 | CL | |
| 201502344801 | PECAN | PRENTISS AV | () 07/30/2015 | () 08/02/2017 | SMBG | REHAB SEWER MANHOLE 464-088 | COMPLETED REHAB SEWER MANHOLE 464-088 | 375.00 | CL | |
| 201502344501 | LAKE FOREST BL | SANDHURST DR | () 07/30/2015 | () 03/28/2017 | SMBG | REHAB SEWER MANHOLE 466-062 | COMPLETED REHAB SEWER MANHOLE 466-062 | 1,185.00 | CL | |
| 201502373201 | CERISE AV | LEEDS | () 07/30/2015 | () 03/29/2017 | SMBG | REHAB SEWER MANHOLE 472-062 | COMPLETED REHAB SEWER MANHOLE 472-062 | 1,030.00 | CL | |
| 201502348901 | HESSER | OLD GENTILLY RD | () 07/30/2015 | () 10/23/2017 | SMBG | REHAB SEWER MANHOLE 420-041 | COMPLETED REHAB SEWER MANHOLE 420-041 | 250.00 | CL | |
| 201502347601 | CROWDER BL | LAKE FOREST BL | () 07/30/2015 | () 03/27/2017 | SMBG | REHAB SEWER MANHOLE 466-041 | COMPLETED REHAB SEWER MANHOLE 466-041 | 780.00 | CL | |
| 201502347501 | CROWDER BL | LAKE FOREST BL | () 07/30/2015 | () 03/27/2017 | SMBG | REHAB SEWER MANHOLE 466-038 | COMPLETED REHAB SEWER MANHOLE 466-038 | 1,170.00 | CL | |
| 201502347401 | LAKE FOREST BL | CROWDER BL | () 07/30/2015 | () 04/20/2017 | SMBG | REHAB SEWER MANHOLE 466-023 | COMPLETED REHAB SEWER MANHOLE 466-023 | 2,115.00 | CL | |
| 201502346101 | GAWAIN DR | HAMMOND | () 07/30/2015 | () 03/29/2017 | SMBG | REHAB SEWER MANHOLE 471-003 | COMPLETED REHAB SEWER MANHOLE 471-003 | 275.00 | CL | |
| 201502346001 | WILSON DR | MOUND AV | () 07/30/2015 | () 10/11/2017 | SMBG | REHAB SEWER MANHOLE 464-011 | COMPLETED REHAB SEWER MANHOLE 464-011 | 500.00 | CL | |
| 201502345901 | WILSON DR | ST JAMES | () 07/30/2015 | () 08/31/2017 | SMBG | REHAB SEWER MANHOLE 464-006 | COMPLETED REHAB SEWER MANHOLE 464-006 | 1,266.00 | CL | |
| 201502345801 | FARWOOD RD | CHADBOURNE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 463-088 | | | PR | |
| 201502338901 | VICTORIA | OLD GENTILLY RD | () 07/30/2015 | () 10/23/2017 | SMBG | REHAB SEWER MANHOLE 420-003 | COMPLETED REHAB SEWER MANHOLE 420-003 | 250.00 | CL | |
| 201502338701 | JOURDAN RD | ALMONASTER AV | () 07/30/2015 | () 11/27/2017 | SMBG | REHAB SEWER MANHOLE 339-002 | COMPLETED REHAB SEWER MANHOLE 339-002 | 2,000.00 | CL | |
| 201001211801 | BONITA DR | HAMMOND | () 06/16/2010 | () 06/23/2011 | SLEAD | MWH-ID. 7463-061 SERVICE POINT REPAIR 101' FROM SMH 465-051 ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 101' FROM SMH 465-051 | 5,201.80 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201001211901 | BONITA DR | HAMMOND | () 06/16/2010 | () 06/21/2011 | SLEAD | MWH-ID. 7463-061<br>SERVICE POINT REPAIR 253' FROM SMH 465-051<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 253' FROM SMH 465-051 | 5,601.90 | CL | |
| 201001212001 | BONITA DR | HAMMOND | () 06/16/2010 | () 06/20/2011 | SLEAD | MWH-ID. 7463-061<br>SERVICE POINT REPAIR 271' FROM SMH 465-051<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 271' FROM SMH 465-051 | 5,401.30 | CL | |
| 201001212101 | BONITA DR | HAMMOND | () 06/16/2010 | () 10/27/2011 | SLINE | MWH-ID. 7463-061<br>FULL LINING OF SMH 465-051 TO 465-050<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | FULL LINING OF SMH 465-051 TO 465-050 COMPLETED | 10,154.00 | CL | |
| 201001212301 | GAWAIN DR | GRANT | 06/16/2010 | 06/02/2011 | SLEAD | MWH-ID. 7463-062<br>SERVICE POINT REPAIR 72' FROM SMH 471-004<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 72' FROM SMH 471-004 | 6,902.90 | CL | |
| 201001212401 | GAWAIN DR | GRANT | 06/16/2010 | 05/31/2011 | SLEAD | MWH-ID. 7463-062<br>SERVICE POINT REPAIR 132' FROM SMH 471-004<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 132' FROM SMH 471-004 | 6,902.80 | CL | |
| 201200371701 | WRIGHT | PRENTISS AV | 02/14/2012 | 07/19/2017 | SLINE | MWH-ID. 7463-657<br>FULL LINING OF SMH 476-017 TO 476-016<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED FULL LINING OF SMH 476-017 TO 476-016 | 12,469.00 | CL | |
| 201200371601 | WRIGHT | PRENTISS AV | () 02/14/2012 | () 06/01/2017 | SLEAD | MWH-ID. 7463-657<br>SERVICE POINT REPAIR 359' FROM 476-017<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED SERVICE POINT REPAIR 359' FROM 476-017<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | 6,925.00 | CL | |
| 201200371501 | WRIGHT | PRENTISS AV | 02/14/2012 | 05/31/2017 | SLEAD | MWH-ID. 7463-657<br>SERVICE POINT REPAIR 300' FROM 476-017<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED MWH-ID. 7463-657<br>SERVICE POINT REPAIR 300' FROM 476-017<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | 6,840.00 | CL | |
| 201200371401 | WRIGHT | PRENTISS AV | () 02/14/2012 | () 05/30/2017 | SLEAD | MWH-ID. 7463-657<br>SERVICE POINT REPAIR 197' FROM 476-017<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED SERVICE POINT REPAIR 197' FROM 476-017 | 6,925.00 | CL | |
| 201200371201 | WRIGHT | PRENTISS AV | () 02/14/2012 | () 05/26/2017 | SMAIN | MWH-ID. 7463-657<br>POINT REPAIR 27' - 39' FROM 476-017<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED POINT REPAIR 27' - 39' FROM 476-017 | 6,500.00 | CL | |
| 201200188001 | ROBIN HOOD DR | PRESSBURG | () 01/24/2012 | () 03/27/2013 | SMAIN | MWH-ID. 7463-413<br>POINT REPAIR 0' - 12' FROM SMH 476-049<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED POINT REPAIR 0' - 12' FROM SMH 476-049 | 6,200.00 | CL | |
| 201200187801 | NOTTINGHAM DR | OLD SPANISH TRAIL | () 01/24/2012 | () 03/04/2015 | SLINE | MWH-ID. 7463-412<br>FULL LINING OF SMH 476-010 TO 476-009<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED FULL LINING OF SMH 476-010 TO 476-009 | 141,777.00 | CL | |
| 201001212501 | GAWAIN DR | GRANT | () 06/16/2010 | () 06/15/2011 | SLEAD | MWH-ID. 7463-062<br>SERVICE POINT REPAIR 190' FROM SMH 471-004<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 190' FROM SMH 471-004 | 6,802.90 | CL | |
| 201001212601 | GAWAIN DR | GRANT | () 06/16/2010 | () 03/07/2012 | SLINE | MWH-ID. 7463-062<br>FULL LINING OF SMH 471-004 TO 471-003<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | FULL LINING OF SMH 471-004 TO 471-003 | 10,725.00 | CL | |
| 201001212701 | LAINE AV | LEEDS | 06/16/2010 | 05/25/2011 | SLEAD | MWH-ID. 7463-063<br>SERVICE POINT REPAIR 159' FROM SMH 471-042<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 159' FROM SMH 471-042 | 6,701.50 | CL | |
| 201001212801 | LAINE AV | LEEDS | 06/16/2010 | 05/25/2011 | SLEAD | MWH-ID. 7463-063<br>SERVICE POINT REPAIR 199' FROM SMH 471-042<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 199' FROM SMH 471-042 | 5,201.40 | CL | |
| 201001212901 | LAINE AV | LEEDS | 06/16/2010 | 05/24/2011 | SLEAD | MWH-ID. 7463-063<br>SERVICE POINT REPAIR 255' FROM SMH 471-042<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 255' FROM SMH 471-042 | 5,201.50 | CL | |
| 201001213001 | LAINE AV | LEEDS | 06/16/2010 | 05/23/2011 | SLEAD | MWH-ID. 7463-063<br>SERVICE POINT REPAIR 276' FROM SMH 471-042<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED SERVICE POINT REPAIR 276' FROM SMH 471-042 | 5,202.50 | CL | |
| 201001213101 | LAINE AV | LEEDS | 06/16/2010 | 10/27/2011 | SLINE | MWH-ID. 7463-063<br>FULL LINING OF SMH 471-042 TO 471-041<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED FULL LINING OF SMH 471-042 TO 471-041 | 9,331.50 | CL | |
| 201100554701 | ARTHUR DR | CHEF MENTEUR HW | 04/05/2011 | 06/06/2011 | SLEAD | MWH-ID. 7463-065<br>SERVICE POINT REPAIR 58' FROM SMH 472-114<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED SERVICE POINT REPAIR 58' FROM SMH 472-114 | 6,753.00 | CL | |
| 201102231901 | WRIGHT RD | WILL STUTLEY DR | 12/20/2011 | | SMAIN | MWH-ID. 7463-330<br>POINT REPAIR 0' TO 12' FROM SMH 476-021<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | | | PR | |
| 201102006601 | ST HELENA PL | WILLOWBROOK DR | 11/15/2011 | 04/05/2013 | SMAIN | MWH-ID. 7463-160<br>POINT REPAIR 26' TO 38' FROM SMH 524-041<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK | COMPLETED POINT REPAIR 26' TO 38' FROM SMH 524-041 | 6,200.00 | CL | |
| 201102006501 | AIRWOOD | READ BL | 11/15/2011 | 05/29/2013 | SLEAD | MWH-ID. 7463-159<br>LINING 0' TO 334' FROM SMH 474-069<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE | COMPLETED SERVICE REPAIR VIA LINING 0' TO 334' FROM SMH 474-069 | 24,683.00 | CL | |
| 201102004301 | PETIT BAYOU LN | WILLOWBROOK DR | 11/15/2011 | 05/21/2013 | SLINE | MWH-ID. 7463-152<br>FULL LINING OF SMH 524-010 TO 524-009<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK | COMPLETED FULL LINING OF SMH 524-010 TO 524-009 | 16,808.00 | CL | |
| 201100968201 | WARREN DR | HILLWOOD | 06/10/2011 | 01/06/2012 | SLINE | MWH-ID. 7463-075<br>FULL LINING OF SMH OF SMH 474-063 TO 474-060<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE | COMPLETED FULL LINING OF SMH OF SMH 474-063 TO 474-060 | 14,505.00 | CL | |
| 201100968101 | WARREN DR | HILLWOOD | 06/10/2011 | 10/17/2011 | SMAIN | MWH-ID. 7463-075<br>POINT REPAIR 0' TO 12' FROM SMH 474-063<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE | POINT REPAIR 0' TO 12' FROM SMH 474-063 COMPLETED | 3,700.00 | CL | |
| 201100968001 | LURLINE | HAMMOND | 06/10/2011 | 11/04/2011 | SLINE | MWH-ID. 7463-076<br>FULL LINING OF SMH 474-112 TO 474-111<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE | FULL LINING OF SMH 474-112 TO 474-111 COMPLETED | 12,212.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201100967901 | LURLINE | HAMMOND | 06/10/2011 | 10/17/2011 | SMAIN | MWH-ID. 7463-076<br>POINT REPAIR 0' TO 12' FROM SMH 474-112<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - LAKELAND TERRACE | POINT REPAIR 0' TO 12' FROM SMH 474-112 COMPLETED | 4,100.00 | CL | |
| 201100822601 | ARTHUR DR | HAMMOND | 05/16/2011 | 06/21/2011 | SMAIN | MWH-ID. 7463-064<br>POINT REPAIR 59' TO 71' FROM SMH 472-108<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED POINT REPAIR 59' TO 71' FROM SMH 472-108 | 6,700.70 | CL | |
| 201400797701 | READ BL | ROSEWOOD DR | 04/17/2014 | 03/21/2017 | SLINE | MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474-047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE | COMPLETED MWH-ID. 7463-902 FULL LINING OF PIPE FROM SMH 474-047 TO 474-045 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE | 5,736.00 | CL | |
| 201400797601 | READ BL | ROSEWOOD DR | 04/17/2014 | 03/02/2017 | SMAIN | MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE | COMPLETED MWH-ID. 7463-902 POINT REPAIR 55' TO 71' FROM SMH 474-047 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS LAKELAND TERRACE | 8,500.00 | CL | |
| 201400211201 | DWYER RD | TOULON | 01/24/2014 | 04/26/2017 | SLEAD | MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-848 SERVICE POINT REPAIR 99' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 10,000.00 | CL | |
| 201400211101 | DWYER RD | TOULON | 01/24/2014 | 11/06/2017 | SLINE | MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484-029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-848 FULL LINING OF PIPE FROM SMH 484-029 TO 484-025 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 9,539.00 | CL | |
| 201400209501 | DWYER RD | TOULON | 01/24/2014 | 04/25/2017 | SLEAD | MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-848 SERVICE POINT REPAIR 37' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 10,000.00 | CL | |
| 201400208801 | DWYER RD | TOULON | 01/24/2014 | 05/02/2017 | SMAIN | MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | MWH-ID. 7463-848 POINT REPAIR 267' TO 279' FROM SMH 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 10,000.00 | CL | |
| 201305190101 | DWYER RD | TOULON | 12/18/2013 | 04/24/2017 | SLEAD | MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 58' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 8,950.00 | CL | |
| 201305190001 | DWYER RD | TOULON | 12/18/2013 | 04/20/2017 | SLEAD | MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 298' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 10,000.00 | CL | |
| 201305189901 | DWYER RD | TOULON | 12/18/2013 | 04/25/2017 | SLEAD | MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-823 SERVICE POINT REPAIR 115' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 8,650.00 | CL | |
| 201305189801 | DWYER RD | TOULON | 12/18/2013 | 04/24/2017 | SMAIN | MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-823 POINT REPAIR 181' TO 193' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 9,400.00 | CL | |
| 201305189701 | DWYER RD | TOULON | 12/18/2013 | 04/20/2017 | SMAIN | MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-823 POINT REPAIR 154' TO 166' FROM SMH 484-033 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 8,000.00 | CL | |
| 201305189601 | DWYER RD | TOULON | 12/18/2013 | 07/18/2017 | SLINE | MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484-033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | COMPLETED MWH-ID. 7463-823 FULL LINING OF PIPE FROM SMH 484-033 TO 484-029 - ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS VILLAGE D'LEST | 10,367.00 | CL | |
| 201201571001 | W CAVELIER DR | N CAVELIER DR | 06/27/2012 | 04/10/2013 | SLEAD | MWH-ID. 7463-692<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 95 | 7,190.00 | CL | |
| 201201570901 | W CAVELIER DR | N CAVELIER DR | 06/27/2012 | 05/29/2013 | SLINE | MWH-ID. 7463-692<br>REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 80 | 11,928.00 | CL | |
| 201201570801 | I-10 SERVICE RD | BULLARD AV | () 06/27/2012 | () 03/04/2015 | SLINE | MWH-ID. 7463-691 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88 | COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042 | | CL | |
| 201201570701 | BULLARD AV | I-10 SERVICE RD | () 06/27/2012 | () 05/21/2013 | SLEAD | MWH-ID. 7463-690<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 91 | 6,200.00 | CL | |
| 201201570601 | BULLARD AV | I-10 SERVICE RD | 06/27/2012 | 08/07/2013 | SLINE | MWH-ID. 7463-690 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88 | REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 88 | 13,125.00 | CL | |
| 201201570501 | GRANT | VIOLA | 06/27/2012 | 05/13/2013 | SLEAD | MWH-ID. 7463-689<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 112 | 6,200.00 | CL | |
| 201201570401 | GRANT | VIOLA | 06/27/2012 | 09/30/2014 | SLINE | MWH-ID. 7463-689 REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 161 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER | 19,142.00 | CL | |
| 201201569501 | W CAVELIER DR | N CAVELIER DR | 06/27/2012 | 04/09/2013 | SLEAD | MWH-ID. 7463-692<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42 | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 42 | 7,220.00 | CL | |
| 201200958101 | GAWAIN DR | GRANT | 04/01/2012 | 01/13/2012 | SMAIN | MWH-ID. 7462-062<br>POINT REPAIR 361' TO 373' FROM SMH 471-004<br>ESSA 2-BASIN 8-NEW ORLEANS EAST-STATION CASTLE MANOR | POINT REPAIR 361' TO 373' FROM SMH 471-004 COMPLETED | 3,700.00 | CL | |
| 201200377001 | WILLOWBROOK DR | DOMINIC MAI DR | () 02/14/2012 | () 05/21/2013 | SLINE | MWH-ID. 7463-675<br>FULL LINING OF SMH 486A-027 TO 486A-022<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER | COMPLETED FULL LINING OF SMH 486A-027 TO 486A-022 | 10,876.00 | CL | |
| 201200376901 | WILLOWBROOK DR | DOMINIC MAI DR | () 02/14/2012 | () 04/08/2013 | SMAIN | MWH-ID. 7463-675<br>POINT REPAIR 10' - 22' FROM SMH 486A-027<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER | COMPLETED POINT REPAIR 10' - 22' FROM SMH 486A-027 | 6,600.00 | CL | |
| 201200187701 | WILL STUTLEY DR | NOTTINGHAM DR | 01/24/2012 | 08/06/2013 | SLINE | MWH-ID. 7463-410<br>FULL LINING OF SMH 476-003 TO 476-002<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED FULL LINING OF SMH 476-003 TO 476-002 | 13,878.00 | CL | |
| 201303958401 | OLD SPANISH TRAIL | WRIGHT RD | 07/15/2013 | 07/16/2013 | SMAIN | MWH-ID. 7463-380<br>POINT REPAIR 0' TO 6' FROM SMH 476-012<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED POINT REPAIR 0' TO 6' FROM SMH 476-012 | 6,200.00 | CL | |
| 201303957801 | ST HELENA PL | WILLOWBROOK DR | 07/15/2013 | 05/21/2013 | SLINE | MWH-ID. 7463-160<br>FULL LINING OF SMH 524-041 TO 524-040<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WILLOWBROOK | COMPLETED FULL LINING OF SMH 524-041 TO 524-040 | 16,808.00 | CL | |
| 201303957001 | WILLOWBROOK DR | DOMINIC MAI DR | 07/15/2013 | 04/08/2013 | SMAIN | MWH-ID. 7463-675<br>POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - ALCEE FORTIER | COMPLETED POINT REPAIR REPLACE SERVICE 44' FROM SMH 486A-027 | 6,230.00 | CL | |
| 201200187401 | NOTTINGHAM DR | PRENTISS AV | 01/24/2012 | 03/26/2013 | SMAIN | MWH-ID. 7463-411<br>POINT REPAIR 200' - 212' FROM SMH 476-008<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED POINT REPAIR 200' - 212' FROM SMH 476-008 | 7,370.00 | CL | |
| 201200187201 | WILL STUTLEY DR | NOTTINGHAM DR | () 01/24/2012 | () 05/14/2013 | SMAIN | MWH-ID. 7463-410<br>POINT REPAIR 88' - 100' FROM SMH 476-003<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED POINT REPAIR 88' - 100' FROM SMH 476-003 | 7,220.00 | CL | |
| 201200187001 | BRIGHT DR | PRENTISS AV | () 01/24/2012 | () 05/10/2013 | SMAIN | MWH-ID. 7463-409<br>REPLACE PIPE SEGMENTSMH 475-024 TO 475-023<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | REPLACED PIPE SEGMENTSMH 475-024 TO 475-023 | 63,540.00 | CL | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200186901 | NIGHTHART | PRESSBURG | 01/24/2012 | 04/30/2013 | SMAIN | MWH-ID. 7463-408<br>REPLACE PIPE SEGMENTSMH 475-019 TO 475-018<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | REPLACED PIPE SEGMENTSMH 475-019 TO 475-018 | 77,930.00 | CL | |
| 201200171601 | WOODVINE LN | E IDLEWOOD CT | 01/23/2012 | 03/28/2013 | SLEAD | MWH-ID. 7463-381<br>POINT REPAIR REPLACE SERVICE 228' FROM SMH 516-033<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - WRIGHT | COMPLETED POINT REPAIR REPLACE SERVICE 228' FROM SMH 516-033 | 6,320.00 | CL | |
| 201200086601 | OLD SPANISH TRAIL | WRIGHT RD | 01/10/2012 | 09/30/2014 | SLINE | MWH-ID. 7463-380<br>FULL LINING FROM SMH 476-012 TO 476-010<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED FULL LINING FROM SMH 476-012 TO 476-010 | | CL | |
| 201200086301 | OLD SPANISH TRAIL | WRIGHT RD | 01/10/2012 | 03/18/2013 | SMAIN | MWH-ID. 7463-380<br>POINT REPAIR 101' TO 113' FROM SMH 476-012<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED POINT REPAIR 101' TO 113' FROM SMH 476-012 | 6,200.00 | CL | |
| 201200086201 | OLD SPANISH TRAIL | WRIGHT RD | 01/10/2012 | 03/18/2013 | SLEAD | MWH-ID. 7463-380<br>POINT REPAIR REPLACE SERVICE 12' FROM SMH 476-012<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED POINT REPAIR REPLACE SERVICE 12' FROM SMH 476-012 | | CL | |
| 201200086101 | CHRYSLER | PRENTISS AV | 01/10/2012 | 05/29/2013 | SLINE | MWH-ID. 7463-379<br>FULL LINING FORM SMH 475-044 TO SMH 475-043<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY WOODS | COMPLETED FULL LINING FORM SMH 475-044 TO SMH 475-043 | 30,909.00 | CL | |
| 201200086001 | CHRYSLER | PRENTISS AV | 01/10/2012 | 03/14/2013 | SMAIN | MWH-ID. 7463-379<br>POINT REPAIR 402' TO 413' FROM SMH 475--044<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED POINT REPAIR 402' TO 413' FROM SMH 475--044 | 6,500.00 | CL | |
| 201200085901 | CHRYSLER | PRENTISS AV | 01/10/2012 | 03/15/2013 | SLEAD | MWH-ID. 7463-379<br>POINT REPAIR REPLACE SERVICE 103' FROM SMH 475-044<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED POINT REPAIR REPLACE SERVICE 103' FROM SMH 475-044 | 7,250.00 | CL | |
| 201200085801 | CHRYSLER | PRENTISS AV | 01/10/2012 | 03/14/2013 | SLEAD | MWH-ID. 7463-379<br>POINT REPAIR REPLACE SERVICE 347' FROM SMH 475-044<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - SPS GENTILLY OAKS | COMPLETED POINT REPAIR REPLACE SERVICE 347' FROM SMH 475-044 | 6,500.00 | CL | |
| 201102232301 | LITTLE JOHN DR | PRESSBURG | 12/20/2011 | 03/10/2015 | SLINE | MWH-ID. 7463-332<br>FULL LINING OF SMH 476-046 TO 476-045<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED FULL LINING OF SMH 476-046 TO 476-045 | 19,810.00 | CL | |
| 201102232201 | LITTLE JOHN DR | PRESSBURG | 12/20/2011 | 03/20/2013 | SLEAD | MWH-ID. 7463-332<br>POINT REPAIR REPLACE SERVICE 232' TO 244' FROM SMH 476-046<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED POINT REPAIR REPLACE SERVICE 232' TO 244' FROM SMH 476-046 | 6,890.00 | CL | |
| 201102232101 | WRIGHT RD | WILL STUTLEY DR | 12/20/2011 | | SLINE | MWH-ID. 7463-331<br>FULL LINING OF SMH 476-022 TO 476-021<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | | | PR | |
| 201102232001 | WRIGHT RD | WILL STUTLEY DR | 12/20/2011 | | SLINE | MWH-ID. 7463-330<br>FULL LINING OF SMH 476-021 TO 476-020<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | | | PR | |
| 201100723401 | ARTHUR DR | HAMMOND | 04/27/2011 | 10/26/2011 | SLINE | MWH-ID. 7463-064<br>FULL LINING OF SMH 472-108 TO 472-107<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | FULL LINING OF SMH 472-108 TO 472-107 COMPLETED | 13,752.00 | CL | |
| 201100556701 | REYNES | SELMA | 04/05/2011 | 10/26/2011 | SLINE | MWH-ID. 7463-068<br>FULL LINING OF SMH 431-069 TO 431-068<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | FULL LINING OF SMH 431-069 TO 431-068 COMPLETED | 5,020.50 | CL | |
| 201100556601 | REYNES | SELMA | 04/05/2011 | 06/02/2011 | SLEAD | MWH-ID. 7463-068<br>SERVICE POINT REPAIR 113' SMH 431-069<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | SERVICE POINT REPAIR 113' SMH 431-069 COMPLETED | 5,201.50 | CL | |
| 201100556401 | REYNES | SELMA | () 04/05/2011 | () 06/02/2011 | SMAIN | MWH-ID. 7463-068<br>POINT REPAIR 0' TO 12' FROM SMH 431-069<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | POINT REPAIR 0' TO 12' FROM SMH 431-069 COMPLETED | 3,700.00 | CL | |
| 201100554801 | ARTHUR DR | CHEF MENTEUR HW | () 04/05/2011 | () 06/13/2011 | SMAIN | MWH-ID. 7463-065<br>POINT REPAIR 168' TO 188' FROM SMH 472-114<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED POINT REPAIR 168' TO 188' FROM SMH 472-114 | 7,502.10 | CL | |
| 201100554901 | ARTHUR DR | CHEF MENTEUR HW | 04/05/2011 | 06/13/2011 | SLEAD | MWH-ID. 7463-065<br>SERVICE POINT REPAIR 305' FROM SMH 472-114<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED SERVICE POINT REPAIR 305' FROM SMH 472-114 | 6,702.90 | CL | |
| 201100555001 | ARTHUR DR | CHEF MENTEUR HW | 04/05/2011 | 06/13/2011 | SLEAD | MWH-ID. 7463-065<br>SERVICE POINT REPAIR 336' FROM SMH 472-114<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED SERVICE POINT REPAIR 336' FROM SMH 472-114 | 5,201.50 | CL | |
| 201100555101 | ARTHUR DR | CHEF MENTEUR HW | 04/05/2011 | 06/13/2011 | SLEAD | MWH-ID. 7463-065<br>SERVICE POINT REPAIR 354' FROM SMH 472-114<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED SERVICE POINT REPAIR 354' FROM SMH 472-114 | 5,201.30 | CL | |
| 201100822901 | ARTHUR DR | HAMMOND | 05/16/2011 | 06/27/2011 | SLEAD | MWH-ID. 7463-064<br>SERVICE POINT REPAIR 105' FROM SMH 472-108<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED SERVICE POINT REPAIR 105' FROM SMH 472-108 | 5,200.60 | CL | |
| 201100822701 | ARTHUR DR | HAMMOND | () 05/16/2011 | () 06/30/2011 | SMAIN | MWH-ID. 7463-064<br>POINT REPAIR 178' TO 190' FROM SMH 472-108<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - STATION CASTLE MANOR | COMPLETED POINT REPAIR 178' TO 190' FROM SMH 472-108 | 6,702.00 | CL | |
| 201100555201 | ARTHUR DR | CHEF MENTEUR HW | () 04/05/2011 | () 07/22/2011 | SLINE | MWH-ID. 7463-065<br>FULL LINING OF SMH 472-114 TO 472-113<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | FULL LINING OF SMH 472-114 TO 472-113 COMPLETED | 11,669.50 | CL | |
| 201100555301 | ARTHUR DR | GRANT | () 04/05/2011 | () 06/07/2011 | SMAIN | MWH-ID. 7463-066<br>POINT REPAIR 47' TO 68' FROM SMH 472-112<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED POINT REPAIR 47' TO 68' FROM SMH 472-112 | 7,504.00 | CL | |
| 201100555401 | ARTHUR DR | GRANT | () 04/05/2011 | () 06/09/2011 | SMAIN | MWH-ID. 7463-066<br>POINT REPAIR 118' TO 130' FROM SMH 472-112<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED POINT REPAIR 118' TO 130' FROM SMH 472-112 | 6,704.00 | CL | |
| 201100555501 | ARTHUR DR | GRANT | () 04/05/2011 | () 06/13/2011 | SMAIN | MWH-ID. 7463-066<br>POINT REPAIR 250' TO 269' FROM SMH 472-112<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED POINT REPAIR 250' TO 269' FROM SMH 472-112 | 5,701.70 | CL | |
| 201100555701 | ARTHUR DR | GRANT | () 04/05/2011 | () 06/14/2011 | SLEAD | MWH-ID. 7463-066<br>SERVICE POINT REPAIR 303' FROM SMH 472-112<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED SERVICE POINT REPAIR 303' FROM SMH 472-112 | 5,201.30 | CL | |
| 201100555901 | ARTHUR DR | GRANT | () 04/05/2011 | () 06/16/2011 | SMAIN | MWH-ID. 7463-066<br>POINT REPAIR 349' TO 361' FROM SMH 472-112<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | COMPLETED POINT REPAIR 349' TO 361' FROM SMH 472-112 | 6,702.10 | CL | |
| 201100556001 | ARTHUR DR | GRANT | () 04/05/2011 | () 07/26/2011 | SLINE | MWH-ID. 7463-066<br>FULL LINING OF SMH 472-112 TO 472-111<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST | FULL LINING OF SMH 472-112 TO 472-111 COMPLETED | 10,785.00 | CL | |
| 980 | | | | | | | | | | 1,408,781.70 |
| ESSA 2 - BASIN 9 - SOUTH SHORE | | | | | | | | | | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201200169201 | UNITY DR | CURRAN BL | 01/23/2012 | 02/28/2013 | SMAIN | MWH-ID. 7463-437<br>POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | COMPLETED POINT REPAIR REPLACE SERVICE 119' FROM SMH 489-060 | 6,830.00 | CL | |
| 201200376601 | HAYNE BL | BURKE RD | 02/14/2012 | 05/31/2013 | SMAIN | MWH-ID. 7463-674<br>POINT REPAIR 0' - 14' FROM SMH 477-084<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE | COMPLETED POINT REPAIR 0' - 14' FROM SMH 477-084 | 6,803.11 | CL | |
| 201200376801 | HAYNE BL | BURKE RD | 02/14/2012 | 08/05/2013 | SLINE | MWH-ID. 7463-674<br>FULL LINING OF SMH 477-084 TO 477-083<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE | COMPLETED FULL LINING OF SMH 477-084 TO 477-083 | 34,883.00 | CL | |
| 201201727201 | UNITY DR | HAYNE BL | 07/24/2012 | 02/28/2013 | SMAIN | MWH-ID. 7463-437<br>POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | COMPLETED POINT REPAIR REPLACE SERVICE 81' FROM SMH 489-060 | 6,860.00 | CL | |
| 201202150701 | S LITTLE WOODS | W LITTLE WOODS | 10/03/2012 | 02/11/2013 | SLEAD | MWH-ID. 7463-703<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 61' | 7,060.00 | CL | |
| 201202150901 | S LITTLE WOODS | W LITTLE WOODS | 10/03/2012 | 05/30/2013 | SLINE | MWH-ID. 7463-703<br>REPAIR MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5 | REPAIRED MSL INTERNALLY & INSTALL FULL LENGTH CIPP LINER @ 124.5 | 18,681.00 | CL | |
| 201303956201 | S LITTLE WOODS | W LITTLE WOODS | 07/15/2013 | | SLEAD | MWH-ID. 7463-703<br>REPLACE SERVICE VIA LINING FROM 182' FROM SMH 508-068<br>ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD | | | PR | |
| 201304423301 | E HERMES | PINES BL | 09/30/2013 | 10/27/2014 | SLEAD | MWH-ID. 7463-771 SERVICE POINT REPAIR 319' FROM SMH 425-010<br>ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE | COMPLETED SERVICE POINT REPAIR 319' FROM SMH 425-010 | 6,546.00 | CL | |
| 201304423201 | E HERMES | PINES BL | 09/30/2013 | 10/23/2014 | SLEAD | MWH-ID. 7463-771 SERVICE POINT REPAIR 255' FROM SMH 425-010<br>ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE | COMPLETED SERVICE POINT REPAIR 255' FROM SMH 425-010 | 6,546.00 | CL | |
| 201304423101 | E HERMES | PINES BL | 09/30/2013 | 11/04/2014 | SLINE | MWH-ID. 7463-771<br>FULL LINING OF PIPE FROM SMH 425-010 TO 425-009<br>ESSA 2 - BASIN 9 - SOUTH SHORE - SPS PINES VILLAGE | COMPLETED FULL LINING OF PIPE FROM SMH 425-010 TO 425-009 | 15,024.00 | CL | |
| 201304193401 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 299' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201304193301 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 242' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201304193201 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 185' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201304193101 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 128' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201304193001 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 16' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201304192901 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 69' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201304192701 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | 08/05/2013 | SLINE | MWH-ID. 7463-701<br>FULL LININE OF SMH 493-081 - 493-080<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | COMPLETED POINT REPAIR 86' TO 114' FROM SMH 383-042 | | CL | |
| 201303956501 | ROBIN HOOD DR | PRESSBURG | () 07/15/2013 | () 08/06/2013 | SLINE | MWH-ID. 7463-413<br>FULL LINING OF SMH 476-049 - 476-048<br>ESSA 2 - BASIN 8 - NEW ORLEANS EAST - GENTILLY OAKS | COMPLETED FULL LINING OF SMH 476-049 - 476-048 | 24,385.00 | CL | |
| 201303956301 | S LITTLE WOODS | W LITTLE WOODS | 07/15/2013 | | SLEAD | MWH-ID. 7463-703<br>REPLACE SERVICE VIA LINING FROM 226' FROM SMH 508-068<br>ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD | | | PR | |
| 201304193501 | E BARRINGTON DR | BRIARHEATH DR | 08/23/2013 | | SLEAD | MWH-ID. 7463-701<br>REPLACE SERVICE VIA LINING 358' FROM SMH 493-081<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | | | PR | |
| 201303956101 | S LITTLE WOODS | W LITTLE WOODS | () 07/15/2013 | () 02/14/2013 | SMAIN | MWH-ID. 7463-703<br>POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068<br>ESSA 2 - BASIN 9 - SOUTHSHORE - SHOREWOOD | COMPLETED POINT REPAIR REPLACE SERVICE 180' FROM SMH 508-068 | | CL | |
| 201202150801 | S LITTLE WOODS | W LITTLE WOODS | 10/03/2012 | 02/13/2013 | SLEAD | MWH-ID. 7463-703<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 113' | 6,860.00 | CL | |
| 201202150601 | S LITTLE WOODS | W LITTLE WOODS | 10/03/2012 | 02/08/2013 | SLEAD | MWH-ID. 7463-703<br>PERFORM EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5' | PERFORMED EXCAVATED REPAIRS TO MSL SERVICE CONNECTION @ 5 | 6,320.00 | CL | |
| 201200381101 | LAFOURCHE | WALES | 02/15/2012 | 05/23/2013 | SLINE | MWH-ID. 7463-682<br>FULL LINING OF SMH 488-093 TO 488-091<br>ESSA 2 - BASIN 9 - SOUTHSHORE - WEBER | COMPLETED FULL LINING OF SMH 488-093 TO 488-091 | 24,159.00 | CL | |
| 201200376701 | HAYNE BL | BURKE RD | 02/14/2012 | 06/03/2013 | SMAIN | MWH-ID. 7463-674<br>POINT REPAIR 190' - 213' FROM SMH 477-084<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BURKE | COMPLETED POINT REPAIR 190' - 213' FROM SMH 477-084 | 8,663.11 | CL | |
| 201200169301 | UNITY DR | CURRAN BL | 01/23/2012 | 01/14/2013 | SLINE | MWH-ID. 7463-437<br>FULL LINING OF SMH 489-060 TO 489-059<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | COMPLETED FULL LINING OF SMH 489-060 TO 489-059 | 29,786.00 | CL | |
| 201200169501 | CAMBERLEY DR | MORRISON RD | 01/23/2012 | 05/30/2013 | SMAIN | MWH-ID. 7463-438<br>POINT REPAIR 35' - 47' FROM SMH 492-003<br>ESSA 2 - BASIN 9 - SOUTHSHORE - BERG | COMPLETED POINT REPAIR 35' - 47' FROM SMH 492-003 | 6,200.00 | CL | |
| 201502085701 | DEVINE AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-004 | | | PR | |
| 201502094701 | CURRAN BL | AVALON WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-074 | | | PR | |
| 201502094601 | LACOMBE | ZENITH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-070 | | | PR | |
| 201502094501 | CASTLEWOOD DR | ELMDALE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-067 | | | PR | |
| 201502094401 | FOREST GLEN RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-064 | | | PR | |
| 201502094301 | MORRISON RD | MARYWOOD CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-002 | | | PR | |
| 201502094201 | HAYNE BL | LAFOURCHE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-088 | | | PR | |
| 201502094101 | MORRISON RD | MACKENZIE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-127 | | | PR | |
| 201502094001 | LEHIGH | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-121 | | | PR | |
| 201502093901 | LEHIGH | ZENITH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-119 | | | PR | |
| 201502315701 | LAKE CARMEL DR | BEAUVOIR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-008 | | | PR | |
| 201502315601 | ASHLAND DR | E RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-072 | | | PR | |
| 201502315501 | W TAMARON BL | CORNERSTONE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-015 | | | PR | |
| 201502315401 | PINEBROOK DR | KNIGHTWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-062 | | | PR | |
| 201502314201 | BAMBERRY | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-067 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502314101 | DORCHESTER | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-062 | | | PR | |
| 201502314001 | BAMBERRY | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-057 | | | PR | |
| 201502313901 | CURRAN BL | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-122 | | | PR | |
| 201502313801 | MARTIN DR | MANCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-083 | | | PR | |
| 201502313701 | CURRAN BL | EXETER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-117 | | | PR | |
| 201502313601 | MANCHESTER | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-104 | | | PR | |
| 201502313501 | COVENTRY | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-098 | | | PR | |
| 201502313401 | MULLET | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-094 | | | PR | |
| 201502313301 | CURRAN BL | MULLET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-091 | | | PR | |
| 201502313201 | LAKE KENILWORTH DR | I-10 SERVICE RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-110 | | | PR | |
| 201502313101 | LAKE KENILWORTH DR | I-10 SERVICE RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-107 | | | PR | |
| 201502313001 | LAKE KENILWORTH DR | I-10 SERVICE RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-100 | | | PR | |
| 201502312901 | LAKE KENILWORTH DR | MARTIN DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-083 | | | PR | |
| 201502312601 | DOYLE CT | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-098 | | | PR | |
| 201502312401 | LAKE WILLOW DR | LAWRENCE CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-021 | | | PR | |
| 201502311901 | MEANS AV | IRBY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-021 | | | PR | |
| 201502311801 | LADY GRAY | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-087 | | | PR | |
| 201502311701 | MORRISON RD | FINCHLEY RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-019 | | | PR | |
| 201502311601 | LAKE BARRINGTON DR | ENDSTON CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-064 | | | PR | |
| 201502310701 | TOWNSEND PL | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-030 | | | PR | |
| 201502310601 | DOWNMAN RD | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-033 | | | PR | |
| 201502310401 | WOODBINE DR | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-030 | | | PR | |
| 201502309801 | MORRISON RD | MARTIN DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-046 | | | PR | |
| 201502309601 | MULLET | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-039 | | | PR | |
| 201502309501 | HAYNE BL | MULLET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-035 | | | PR | |
| 201502309401 | TARPON | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-029 | | | PR | |
| 201502309301 | CURTIS DR | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-026 | | | PR | |
| 201502309201 | CURTIS DR | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-023 | | | PR | |
| 201502309101 | SHEFFIELD | DORCHESTER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-081 | | | PR | |
| 201502309001 | MORRISON RD | MARTIN DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-047 | | | PR | |
| 201502308901 | COVENTRY | SHEFFIELD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-076 | | | PR | |
| 201502308801 | DORCHESTER | SHEFFIELD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-072 | | | PR | |
| 201502308701 | FRANCIS DR | RANSOM | () 07/30/2015 | () 09/14/2017 | SMBG | REHAB SEWER MANHOLE 426-084 | REHAB SEWER MANHOLE 426-084 | 800.00 | CL | |
| 201502308601 | DORIAN | BABYLON | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-092 | | | PR | |
| 201502308501 | SHALIMAR DR | DREUX AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-042 | | | PR | |
| 201502308401 | WARFIELD | STEMWAY DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-029 | | | PR | |
| 201502308301 | RANSOM | STEMWAY DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-020 | | | PR | |
| 201502308201 | BABYLON | DEANNE | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-003 | | | PR | |
| 201502308101 | MORRISON RD | CHIMNEY WOOD LN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-111 | | | PR | |
| 201502307901 | DOWNMAN RD | MENDEZ | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-090 | | | PR | |
| 201502307701 | REEL | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-129 | | | PR | |
| 201502307601 | FLITE | ALOST | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-125 | | | PR | |
| 201502307501 | DOWNMAN RD | ALOST | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-120 | | | PR | |
| 201502307401 | PIPER LN | BOEING | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-112 | | | PR | |
| 201502259001 | TOWNSEND PL | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-031 | | | PR | |
| 201502258901 | HARBOR CI | TOWNSEND PL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-029 | | | PR | |
| 201502258801 | TOWNSEND PL | HARBOR CI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-026 | | | PR | |
| 201502258701 | TOWNSEND PL | HARBOR CI | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-025 | | | PR | |
| 201502258601 | HARBOR CI | TOWNSEND PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-022 | | | PR | |
| 201502258501 | HARBOR CI | TOWNSEND PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-020 | | | PR | |
| 201502258401 | REGENCY MALL LOOP | REGENCY PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-006 | | | PR | |
| 201502258301 | REGENCY PLACE SERV | LEWIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 422-011 | | | PR | |
| 201502258201 | MORRISON RD | FLORITA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 422-002 | | | PR | |
| 201502258101 | CHEF MENTEUR HW | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 421-003 | | | PR | |
| 201502257301 | KUEBEL DR | SHUBERT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-035 | | | PR | |
| 201502257201 | HAYNE BL | TOWNSEND PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-033 | | | PR | |
| 201502257101 | DOWNMAN RD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-031 | | | PR | |
| 201502257001 | WALES | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-030 | | | PR | |
| 201502256901 | ALABAMA | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-027 | | | PR | |
| 201502256801 | W LAVERNE | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-025 | | | PR | |
| 201502256701 | W LAVERNE | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-023 | | | PR | |
| 201502256601 | WALES | SHUBERT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-014 | | | PR | |
| 201502256501 | TOWNSEND PL | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-052 | | | PR | |
| 201502256401 | SEABROOK PL SERV | COUNTESS LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-050 | | | PR | |
| 201502256301 | COUNTESS LN | DOWNMAN SEABROOK SRV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-048 | | | PR | |
| 201502256201 | DOWNMAN RD | COUNTESS LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-046 | | | PR | |
| 201502256101 | SEABROOK PL SERV | COUNT LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-044 | | | PR | |
| 201502256001 | COUNT LN | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-042 | | | PR | |
| 201502255901 | DOWNMAN REGENCY SERV | SEABROOK PL SERV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-040 | | | PR | |
| 201502255801 | PRINCESS LN | DOWNMAN REGENCY SERV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-038 | | | PR | |
| 201502255701 | HAYNE BL | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-036 | | | PR | |
| 201502255601 | ALABAMA | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-081 | | | PR | |
| 201502255501 | KUEBEL DR | SHUBERT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-036 | | | PR | |
| 201502255401 | ERIN DR | KAREN LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-075 | | | PR | |
| 201502255301 | ERIN DR | CAROLE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-073 | | | PR | |
| 201502255201 | BEAU | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-070 | | | PR | |
| 201502255101 | CHIMNEY WOOD LN | ERIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-067 | | | PR | |
| 201502255001 | CHIMNEY WOOD LN | ERIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-064 | | | PR | |
| 201502254901 | CHIMNEY WOOD LN | ERIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-062 | | | PR | |
| 201502254801 | CRAIGIE RD | CAROLE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-057 | | | PR | |
| 201502254701 | SHUBERT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-052 | | | PR | |
| 201502254601 | CURRAN BL | SWIFT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-050 | | | PR | |
| 201502254501 | CURRAN BL | SHELLY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-048 | | | PR | |
| 201502254401 | CURRAN BL | KEATS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-047 | | | PR | |
| 201502254301 | CURRAN BL | MILL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-046 | | | PR | |
| 201502254201 | HAYNE BL | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-045 | | | PR | |
| 201502254101 | HAYNE BL | W LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-042 | | | PR | |
| 201502254001 | HAYNE BL | W LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-041 | | | PR | |
| 201502253901 | HAYNE BL | W LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-039 | | | PR | |
| 201502253801 | E HERMES | DOROTHEA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-039 | | | PR | |
| 201502253701 | ALABAMA | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-084 | | | PR | |
| 201502253601 | PINES BL | E HERMES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-036 | | | PR | |
| 201502253501 | E LAVERNE | PANDORA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-035 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502253401 | VIRGILIAN | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-029 | | | PR | |
| 201502253301 | S LAVERNE | VIRGILIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-027 | | | PR | |
| 201502253201 | BABYLON | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-025 | | | PR | |
| 201502253101 | S HERMES | BABYLON | 07/30/2015 | 01/23/2018 | SMBG | REHAB SEWER MANHOLE 425-023 | COMPLETED REHAB SEWER MANHOLE 425-023 | 250.00 | CL | |
| 201502253001 | FOCH RD | S HERMES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-022 | | | PR | |
| 201502252901 | LAMB RD | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-014 | | | PR | |
| 201502252801 | LAMB RD | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-013 | | | PR | |
| 201502252701 | DWYER RD | LYNHUBER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-006 | | | PR | |
| 201502252601 | DWYER RD | LYNHUBER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-005 | | | PR | |
| 201502252501 | DWYER RD | MAJESTIC OAKS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-004 | | | PR | |
| 201502252401 | DWYER RD | VIRGILIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-003 | | | PR | |
| 201502252301 | FOCH RD | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-002 | | | PR | |
| 201502252201 | FOCH RD | DWYER RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-001 | | | PR | |
| 201502252101 | ALABAMA | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-085 | | | PR | |
| 201502252001 | W LAVERNE | DORIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-090 | | | PR | |
| 201502251901 | LAMB RD | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-047 | | | PR | |
| 201502251801 | DORIAN | DOROTHEA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-084 | | | PR | |
| 201502251701 | W LAVERNE | DORIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-083 | | | PR | |
| 201502251601 | DORIAN | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-078 | | | PR | |
| 201502251501 | S LAVERNE | DORIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-075 | | | PR | |
| 201502251401 | MORRISON RD | LAMB RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-069 | | | PR | |
| 201502251301 | MORRISON RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-065 | | | PR | |
| 201502251201 | MORRISON RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-063 | | | PR | |
| 201502251101 | MORRISON RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-061 | | | PR | |
| 201502251001 | MORRISON RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-060 | | | PR | |
| 201502250901 | DOROTHEA | DORIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-056 | | | PR | |
| 201502250801 | FOCH RD | DOROTHEA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-055 | | | PR | |
| 201502250701 | FOCH RD | DOROTHEA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-054 | | | PR | |
| 201502250601 | PANDORA | E HERMES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-052 | | | PR | |
| 201502250501 | PANDORA | E LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-051 | | | PR | |
| 201502250401 | VIRGILIAN | PANDORA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-049 | | | PR | |
| 201502250301 | VIRGILIAN | PANDORA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-048 | | | PR | |
| 201502250201 | FRANCIS DR | DREUX AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-081 | | | PR | |
| 201502250101 | MAJESTIC OAKS DR | RANSOM | 07/30/2015 | 01/23/2018 | SMBG | REHAB SEWER MANHOLE 426-060 | COMPLETED REHAB SEWER MANHOLE 426-060 | 250.00 | CL | |
| 201502250001 | DWYER RD | VIRGILIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-046 | | | PR | |
| 201502249901 | SHALIMAR DR | SELMA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-043 | | | PR | |
| 201502249801 | SHALIMAR DR | PRENTISS AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-041 | | | PR | |
| 201502249701 | STEMWAY DR | WARFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-033 | | | PR | |
| 201502249601 | SKYVIEW DR | AIRWAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-024 | | | PR | |
| 201502249501 | RANSOM | SKYVIEW DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-021 | | | PR | |
| 201502249401 | DEANNE | DREUX AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-007 | | | PR | |
| 201502249301 | DEANNE | DREUX AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-004 | | | PR | |
| 201502249201 | MORRISON RD | ALABAMA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-117 | | | PR | |
| 201502249101 | CHIMNEY WOOD LN | ERIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-112 | | | PR | |
| 201502249001 | MORRISON RD | CHIMNEY WOOD LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-109 | | | PR | |
| 201502248901 | MORRISON RD | CHIMNEY WOOD LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-108 | | | PR | |
| 201502248801 | DOWNMAN RD | DOROTHEA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-107 | | | PR | |
| 201502248701 | PINES BL | DEANNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-097 | | | PR | |
| 201502248601 | DEANNE | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-096 | | | PR | |
| 201502248501 | BABYLON | DEANNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-093 | | | PR | |
| 201502248001 | CHEF MENTEUR HW | STEMWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-135 | | | PR | |
| 201502247901 | DOWNMAN RD | MONROE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-130 | | | PR | |
| 201502247801 | DOWNMAN RD | REEL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-128 | | | PR | |
| 201502247701 | FLITE | SELMA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-124 | | | PR | |
| 201502247601 | DOWNMAN RD | SELMA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-122 | | | PR | |
| 201502247501 | ROBIN | PIPER LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-115 | | | PR | |
| 201502247401 | DOWNMAN RD | ROBIN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-114 | | | PR | |
| 201502247301 | PIPER LN | BOEING | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-110 | | | PR | |
| 201502247201 | PIPER LN | BEECHCRAFT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-108 | | | PR | |
| 201502247101 | PIPER LN | BEECHCRAFT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-106 | | | PR | |
| 201502247001 | DOWNMAN RD | FILMORE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-103 | | | PR | |
| 201502246901 | DENNY | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-101 | | | PR | |
| 201502246801 | MITHRA | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-096 | | | PR | |
| 201502246701 | DOWNMAN RD | MITHRA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 426-095 | | | PR | |
| 201502244801 | MORRISON RD | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-045 | | | PR | |
| 201502244701 | MORRISON RD | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-044 | | | PR | |
| 201502244601 | MORRISON RD | LAKE KENILWORTH DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-042 | | | PR | |
| 201502244501 | MORRISON RD | NEWCASTLE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-041 | | | PR | |
| 201502244401 | MULLET | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-038 | | | PR | |
| 201502244301 | HAYNE BL | DANUBE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-036 | | | PR | |
| 201502244201 | HAYNE BL | TARPON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-034 | | | PR | |
| 201502244101 | REDFISH | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-032 | | | PR | |
| 201502244001 | WALES | TARPON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-028 | | | PR | |
| 201502243901 | CURTIS DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-025 | | | PR | |
| 201502243801 | CURTIS DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-024 | | | PR | |
| 201502243701 | CURTIS DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-021 | | | PR | |
| 201502243601 | MARTIN DR | CITRUS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-019 | | | PR | |
| 201502243501 | WALES | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-017 | | | PR | |
| 201502243401 | WALES | LAMB RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-009 | | | PR | |
| 201502243301 | LAMB RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-005 | | | PR | |
| 201502243201 | LAMB RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-004 | | | PR | |
| 201502243001 | SHEFFIELD | MANCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-080 | | | PR | |
| 201502242901 | SHEFFIELD | MANCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-079 | | | PR | |
| 201502242801 | COVENTRY | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-078 | | | PR | |
| 201502242701 | COVENTRY | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-077 | | | PR | |
| 201502242601 | COVENTRY | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-075 | | | PR | |
| 201502242501 | MARTIN DR | COVENTRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-073 | | | PR | |
| 201502242401 | DORCHESTER | CANTERBURY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-069 | | | PR | |
| 201502242301 | BAMBERRY | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-068 | | | PR | |
| 201502242201 | MORRISON RD | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-065 | | | PR | |
| 201502242101 | MARTIN DR | BAMBERRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-063 | | | PR | |
| 201502242001 | DORCHESTER | PERTH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-061 | | | PR | |
| 201502241901 | DORCHESTER | DUNDEE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-060 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502241801 | PERTH | DORCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-056 | | | PR | |
| 201502241701 | DUNDEE | DORCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-054 | | | PR | |
| 201502241601 | BAMBERRY | DUNDEE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-052 | | | PR | |
| 201502241501 | THAMES | BAMBERRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-051 | | | PR | |
| 201502241401 | DORCHESTER | THAMES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-050 | | | PR | |
| 201502241301 | NEWCASTLE | DORCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-049 | | | PR | |
| 201502241201 | CURRAN BL | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-121 | | | PR | |
| 201502241101 | EXETER | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-120 | | | PR | |
| 201502241001 | EXETER | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-119 | | | PR | |
| 201502240901 | CURRAN BL | EXETER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-118 | | | PR | |
| 201502240801 | MANCHESTER | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-109 | | | PR | |
| 201502240701 | MANCHESTER | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-105 | | | PR | |
| 201502240601 | NEWCASTLE | MANCHESTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-103 | | | PR | |
| 201502240501 | COVENTRY | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-097 | | | PR | |
| 201502240401 | MULLET | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-095 | | | PR | |
| 201502240301 | CURRAN BL | DANUBE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-093 | | | PR | |
| 201502240201 | CURRAN BL | MULLET | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-092 | | | PR | |
| 201502240101 | REDFISH | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-090 | | | PR | |
| 201502240001 | CURRAN BL | REDFISH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-089 | | | PR | |
| 201502239901 | CURRAN BL | REDFISH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-088 | | | PR | |
| 201502239801 | MARTIN DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-087 | | | PR | |
| 201502239701 | MANCHESTER | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-086 | | | PR | |
| 201502239601 | MANCHESTER | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-085 | | | PR | |
| 201502239501 | MANCHESTER | SHEFFIELD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-084 | | | PR | |
| 201502239301 | MARTIN DR | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-123 | | | PR | |
| 201502239201 | LAKE KENILWORTH DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-109 | | | PR | |
| 201502239101 | LAKE KENILWORTH DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-108 | | | PR | |
| 201502239001 | LAKE KENILWORTH DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-106 | | | PR | |
| 201502238901 | LAKE KENILWORTH DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-104 | | | PR | |
| 201502238801 | LAKE KENILWORTH DR | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-090 | | | PR | |
| 201502238701 | LAKE KENILWORTH DR | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-089 | | | PR | |
| 201502238601 | LAKE KENILWORTH DR | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-086 | | | PR | |
| 201502238501 | LAKE KENILWORTH DR | MARTIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-082 | | | PR | |
| 201502238401 | LAKE KENILWORTH DR | I-10 | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 460-081 | | | PR | |
| 201502238001 | HAYNE BL | CURTIS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-127 | | | PR | |
| 201502237901 | HAYNE BL | CURTIS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-126 | | | PR | |
| 201502237801 | HAYNE BL | CURTIS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 459-125 | | | PR | |
| 201502237701 | PRIMROSE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-028 | | | PR | |
| 201502237601 | PRIMROSE DR | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-026 | | | PR | |
| 201502237501 | WOODBINE DR | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-024 | | | PR | |
| 201502237401 | WOODBINE DR | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-022 | | | PR | |
| 201502237301 | CYNTHIA DR | WOODBINE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-021 | | | PR | |
| 201502237201 | MORRISON RD | PRIMROSE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-019 | | | PR | |
| 201502237101 | MORRISON RD | CROWDER BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-018 | | | PR | |
| 201502237001 | MALVERN DR | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-016 | | | PR | |
| 201502236901 | MALVERN DR | LOMOND RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-015 | | | PR | |
| 201502236801 | MALVERN DR | ABERDEEN RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-012 | | | PR | |
| 201502236701 | MORRISON RD | EBBTIDE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-009 | | | PR | |
| 201502236601 | MORRISON RD | LAKE WILLOW DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-008 | | | PR | |
| 201502236501 | MORRISON RD | LAKE WILLOW DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-007 | | | PR | |
| 201502236401 | MORRISON RD | LAKE WILLOW DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-006 | | | PR | |
| 201502236301 | MORRISON RD | THORNLEY DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-004 | | | PR | |
| 201502236201 | DOGWOOD DR | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-064 | | | PR | |
| 201502236101 | WOODBINE DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-031 | | | PR | |
| 201502236001 | LIGUSTRUM DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-061 | | | PR | |
| 201502235901 | LIGUSTRUM DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-060 | | | PR | |
| 201502235801 | LIGUSTRUM DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-058 | | | PR | |
| 201502235701 | MORRISON RD | LIGUSTRUM DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-057 | | | PR | |
| 201502235601 | EBBTIDE DR | MORRISON RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-055 | | | PR | |
| 201502235501 | EBBTIDE DR | MORRISON RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-054 | | | PR | |
| 201502235401 | LIGUSTRUM DR | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-052 | | | PR | |
| 201502235301 | PRIMROSE DR | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-049 | | | PR | |
| 201502235201 | WALES | EDGELAKE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-047 | | | PR | |
| 201502235101 | EBBTIDE DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-046 | | | PR | |
| 201502235001 | EBBTIDE DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-044 | | | PR | |
| 201502234901 | DRIFTWOOD DR | BEACH DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-042 | | | PR | |
| 201502234801 | DRIFTWOOD DR | BEACH DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-040 | | | PR | |
| 201502234701 | CURRAN BL | MALVERN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-035 | | | PR | |
| 201502234601 | EBBTIDE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-034 | | | PR | |
| 201502234501 | CURRAN BL | EBBTIDE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-032 | | | PR | |
| 201502234401 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-094 | | | PR | |
| 201502234301 | DOGWOOD DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-066 | | | PR | |
| 201502234201 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-090 | | | PR | |
| 201502234101 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-089 | | | PR | |
| 201502234001 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-086 | | | PR | |
| 201502233901 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-084 | | | PR | |
| 201502233801 | COVE DR | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-082 | | | PR | |
| 201502233701 | MORRISON RD | MAYO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-080 | | | PR | |
| 201502233601 | MORRISON RD | MAYO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-079 | | | PR | |
| 201502233501 | MORRISON RD | COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-078 | | | PR | |
| 201502233401 | MORRISON RD | MAYO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-076 | | | PR | |
| 201502233301 | MAYO RD | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-074 | | | PR | |
| 201502233201 | MORRISON RD | MAYO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-073 | | | PR | |
| 201502233101 | EDWARD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-072 | | | PR | |
| 201502233001 | EDWARD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-071 | | | PR | |
| 201502232901 | EDWARD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-070 | | | PR | |
| 201502232801 | MORRISON RD | EDWARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-068 | | | PR | |
| 201502232701 | MORRISON RD | EDWARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-067 | | | PR | |
| 201502232601 | WALES | DRUM | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-132 | | | PR | |
| 201502232501 | HAYNE BL | DRUM | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-131 | | | PR | |
| 201502232401 | POMPANO | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-130 | | | PR | |
| 201502232301 | POMPANO | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-129 | | | PR | |
| 201502232201 | DOGWOOD DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-125 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502232101 | CURRAN BL | DOGWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-124 | | | PR | |
| 201502232001 | MAYO RD | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-117 | | | PR | |
| 201502231901 | CURRAN BL | MAYO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-116 | | | PR | |
| 201502231801 | WALES | EDWARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-113 | | | PR | |
| 201502231701 | EDWARD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-112 | | | PR | |
| 201502231601 | WALES | EDWARD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-110 | | | PR | |
| 201502231501 | HAYNE BL | CASTLELAKE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-109 | | | PR | |
| 201502231401 | HAYNE BL | CASTLELAKE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-107 | | | PR | |
| 201502231301 | MAYO RD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-104 | | | PR | |
| 201502231201 | MAYO RD | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-102 | | | PR | |
| 201502231101 | DUKE CT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-100 | | | PR | |
| 201502231001 | CURRAN BL | DUKE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-099 | | | PR | |
| 201502230901 | CURRAN BL | DOYLE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-097 | | | PR | |
| 201502230801 | CURRAN BL | ALLISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-167 | | | PR | |
| 201502230701 | DRUM | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-133 | | | PR | |
| 201502230601 | DALEWOOD RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-165 | | | PR | |
| 201502230501 | DALEWOOD RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-164 | | | PR | |
| 201502230401 | MORRISON RD | DALEWOOD RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-162 | | | PR | |
| 201502230301 | EASTMORE RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-161 | | | PR | |
| 201502230201 | EASTMORE RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-159 | | | PR | |
| 201502230101 | EASTMORE RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-158 | | | PR | |
| 201502230001 | FIELDSTON RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-154 | | | PR | |
| 201502229901 | FIELDSTON RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-153 | | | PR | |
| 201502229801 | DANUBE RD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-150 | | | PR | |
| 201502229701 | DANUBE RD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-149 | | | PR | |
| 201502229601 | HAYNE BL | TROUT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-147 | | | PR | |
| 201502229501 | TROUT RD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-141 | | | PR | |
| 201502229401 | WALES | TROUT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-140 | | | PR | |
| 201502229301 | HAYNE BL | DRUM | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-138 | | | PR | |
| 201502229201 | FLOUNDER | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-137 | | | PR | |
| 201502229101 | FLOUNDER | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-136 | | | PR | |
| 201502229001 | MAYO RD | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-011 | | | PR | |
| 201502228901 | BUTTERFIELD | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-172 | | | PR | |
| 201502228801 | COVE DR | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-008 | | | PR | |
| 201502228701 | COVE DR | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-007 | | | PR | |
| 201502228601 | SPRING LAKE DR | COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-005 | | | PR | |
| 201502228501 | SPRING LAKE DR | COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-004 | | | PR | |
| 201502228401 | SPRING LAKE DR | COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-002 | | | PR | |
| 201502228301 | MAYO RD | SPRING LAKE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-001 | | | PR | |
| 201502228201 | HAYNE BL | EDGELAKE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-190 | | | PR | |
| 201502228101 | EDGELAKE CT | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-189 | | | PR | |
| 201502228001 | EDGELAKE CT | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-187 | | | PR | |
| 201502227901 | EDGELAKE CT | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-186 | | | PR | |
| 201502227801 | EDGELAKE CT | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-183 | | | PR | |
| 201502227701 | WALES | DANUBE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-179 | | | PR | |
| 201502227601 | CRESTMONT RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-177 | | | PR | |
| 201502227501 | CRESTMONT RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-176 | | | PR | |
| 201502227401 | CRESTMONT RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-175 | | | PR | |
| 201502227301 | MORRISON RD | CRESTMONT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-174 | | | PR | |
| 201502227201 | GREY OAKS DR | LAKE WILLOW DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-043 | | | PR | |
| 201502227101 | GREY OAKS DR | LAKE WILLOW DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-041 | | | PR | |
| 201502227001 | MAYO RD | SPRING LAKE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-013 | | | PR | |
| 201502226901 | LAKE WILLOW DR | GREY OAKS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-038 | | | PR | |
| 201502226801 | LAKE WILLOW DR | GREY OAKS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-037 | | | PR | |
| 201502226701 | NEPTUNE CT | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-034 | | | PR | |
| 201502226601 | NEPTUNE CT | ARBOR DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-033 | | | PR | |
| 201502226501 | ARBOR DR | COVE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-025 | | | PR | |
| 201502226401 | ARBOR DR | COVE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-024 | | | PR | |
| 201502226301 | ARBOR DR | MAYO RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-021 | | | PR | |
| 201502226201 | MAYO RD | ARBOR DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-018 | | | PR | |
| 201502226101 | MAYO RD | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-017 | | | PR | |
| 201502226001 | MAYO RD | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-016 | | | PR | |
| 201502225801 | MAYO RD | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-015 | | | PR | |
| 201502225701 | MAYO RD | SPRING LAKE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-014 | | | PR | |
| 201502225401 | LAKE WILLOW DR | THOR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-044 | | | PR | |
| 201502224401 | LAKE WILLOW DR | LAWRENCE CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-050 | | | PR | |
| 201502224301 | LAKE WILLOW DR | LAWRENCE CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-049 | | | PR | |
| 201502224201 | THOR CT | LAKE WILLOW DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-048 | | | PR | |
| 201502224101 | LAKE WILLOW DR | THOR CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-047 | | | PR | |
| 201502224001 | LAKE WILLOW DR | THOR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-046 | | | PR | |
| 201502223901 | LAKE WILLOW DR | THOR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-045 | | | PR | |
| 201502222001 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-008 | | | PR | |
| 201502221801 | CROWDER BL | HUNTINGTON PARK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-006 | | | PR | |
| 201502221701 | CROWDER BL | HUNTINGTON PARK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-004 | | | PR | |
| 201502220301 | WALNUT SQUARE | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-065 | | | PR | |
| 201502220201 | CROWDER BL | LAKE WILLOW DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-009 | | | PR | |
| 201502220101 | HUNTINGTON PARK DR | BENSON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-061 | | | PR | |
| 201502220001 | HUNTINGTON PARK DR | PARKSIDE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-060 | | | PR | |
| 201502219901 | BENSON CT | FORDHAM CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-052 | | | PR | |
| 201502219801 | BENSON CT | FORDHAM CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-051 | | | PR | |
| 201502219701 | CROWDER BL | HUNTINGTON PARK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-041 | | | PR | |
| 201502219601 | CROWDER BL | BEECHWOOD CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-037 | | | PR | |
| 201502219501 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-025 | | | PR | |
| 201502219401 | LAWRENCE RD | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-024 | | | PR | |
| 201502219301 | LAKE WILLOW DR | LAWRENCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-020 | | | PR | |
| 201502219201 | LAKE WILLOW DR | WESTHAVEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-018 | | | PR | |
| 201502219101 | LAWRENCE CT | WILLOW RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-017 | | | PR | |
| 201502219001 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-015 | | | PR | |
| 201502218901 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-013 | | | PR | |
| 201502218801 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-012 | | | PR | |
| 201502218701 | LAKE WILLOW DR | WESTHAVEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-010 | | | PR | |
| 201502218601 | N BUNKER HILL RD | YORKTOWN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-037 | | | PR | |
| 201502218501 | BOSTON DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-036 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502218401 | BOSTON DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-035 | | | PR | |
| 201502218301 | BOSTON DR | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-033 | | | PR | |
| 201502218201 | BOSTON DR | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-032 | | | PR | |
| 201502218101 | SALEM DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-029 | | | PR | |
| 201502218001 | SALEM DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-028 | | | PR | |
| 201502217901 | SALEM DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-026 | | | PR | |
| 201502217801 | SALEM DR | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-024 | | | PR | |
| 201502217701 | MORRISON RD | BENSON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-021 | | | PR | |
| 201502217601 | BUNDY RD | I-10 | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-017 | | | PR | |
| 201502217501 | BUNDY RD | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-013 | | | PR | |
| 201502217401 | BUNDY RD | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-012 | | | PR | |
| 201502217301 | MORRISON RD | BUNDY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-010 | | | PR | |
| 201502217201 | BUNDY RD | I-10 | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-008 | | | PR | |
| 201502217101 | BUNDY RD | I-10 | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-007 | | | PR | |
| 201502217001 | BUNDY RD | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-006 | | | PR | |
| 201502216901 | LAWRENCE CT | WILLOW RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-071 | | | PR | |
| 201502216701 | YORKTOWN DR | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-039 | | | PR | |
| 201502215901 | W BUNKER HILL RD | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-047 | | | PR | |
| 201502215801 | N BUNKER HILL RD | W BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-045 | | | PR | |
| 201502215701 | S BUNKER HILL RD | BOSTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-043 | | | PR | |
| 201502215601 | YORKTOWN DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-041 | | | PR | |
| 201502215501 | YORKTOWN DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-040 | | | PR | |
| 201502201401 | KENYON RD | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-031 | | | PR | |
| 201502201301 | SCOTTSDALE DR | KENYON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-029 | | | PR | |
| 201502201101 | BENSON | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-027 | | | PR | |
| 201502201001 | SCOTTSDALE DR | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-026 | | | PR | |
| 201502200901 | AFTON DR | LOMOND RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-023 | | | PR | |
| 201502200801 | ABERDEEN RD | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-021 | | | PR | |
| 201502200701 | DARTMOOR DR | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-019 | | | PR | |
| 201502200601 | MORRISON RD | DARTMOOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-016 | | | PR | |
| 201502200501 | MORRISON RD | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-010 | | | PR | |
| 201502200401 | MORRISON RD | BENSON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-007 | | | PR | |
| 201502199601 | GUS | CHASE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-075 | | | PR | |
| 201502199501 | GUS | CHASE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-074 | | | PR | |
| 201502199401 | BILL | GUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-073 | | | PR | |
| 201502199301 | BILL | GUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-072 | | | PR | |
| 201502199201 | DINKINS | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-065 | | | PR | |
| 201502199101 | GERVAIS | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-060 | | | PR | |
| 201502199001 | CURRAN BL | MEYN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-056 | | | PR | |
| 201502198901 | DANIEL DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-051 | | | PR | |
| 201502198801 | CURRAN BL | DANIEL DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-050 | | | PR | |
| 201502198701 | BURKE AV | ADELE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-046 | | | PR | |
| 201502198601 | MORRISON CT | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-042 | | | PR | |
| 201502198501 | MORRISON RD | MORRISON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-039 | | | PR | |
| 201502198401 | MORRISON RD | MORRISON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-038 | | | PR | |
| 201502198301 | MORRISON RD | MORRISON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-037 | | | PR | |
| 201502198201 | MORRISON RD | MORRISON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-036 | | | PR | |
| 201502198101 | MORRISON RD | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-035 | | | PR | |
| 201502198001 | SCOTTSDALE DR | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-034 | | | PR | |
| 201502189201 | HAYNE BL | CITRUS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-126 | | | PR | |
| 201502189101 | SYMMES AV | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-125 | | | PR | |
| 201502189001 | WEAVER AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-121 | | | PR | |
| 201502188901 | HAYNE BL | WEAVER AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-120 | | | PR | |
| 201502183701 | MEANS AV | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-023 | | | PR | |
| 201502183501 | BOULEVARD WAY | AVALON WAY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-018 | | | PR | |
| 201502183401 | READ BL | QUEISSER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-015 | | | PR | |
| 201502183301 | MEANS AV | QUEISSER | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-012 | | | PR | |
| 201502182001 | ELMDALE RD | CASTLEWOOD DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-055 | | | PR | |
| 201502181901 | MEANS AV | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-024 | | | PR | |
| 201502181801 | FOREST GLEN RD | HERITAGE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-051 | | | PR | |
| 201502181701 | MORRISON RD | FOREST GLEN RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-049 | | | PR | |
| 201502181601 | AVALON WAY | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-046 | | | PR | |
| 201502181501 | AVALON WAY | BOULEVARD WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-045 | | | PR | |
| 201502181401 | AVALON WAY | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-042 | | | PR | |
| 201502181301 | AVALON WAY | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-041 | | | PR | |
| 201502181201 | MORRISON RD | AVALON WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-039 | | | PR | |
| 201502181101 | CURRAN BL | AVALON WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-037 | | | PR | |
| 201502181001 | CURRAN BL | AVALON WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-036 | | | PR | |
| 201502180901 | CURRAN BL | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-033 | | | PR | |
| 201502180801 | HAYNE BL | LACOMBE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-032 | | | PR | |
| 201502180701 | HAYNE BL | LACOMBE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-031 | | | PR | |
| 201502180601 | READ BL | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-028 | | | PR | |
| 201502180501 | READ BL | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-026 | | | PR | |
| 201502180401 | READ BL | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-025 | | | PR | |
| 201502180301 | ELMDALE RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-056 | | | PR | |
| 201502180201 | LADY GRAY | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-085 | | | PR | |
| 201502180101 | CURRAN BL | LADY GRAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-082 | | | PR | |
| 201502180001 | LACOMBE | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-081 | | | PR | |
| 201502179901 | LACOMBE | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-078 | | | PR | |
| 201502179801 | LACOMBE | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-076 | | | PR | |
| 201502179701 | LACOMBE | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-072 | | | PR | |
| 201502179601 | MORRISON RD | LACOMBE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-069 | | | PR | |
| 201502179501 | CASTLEWOOD DR | DEARBORN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-068 | | | PR | |
| 201502179301 | FOREST GLEN RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-065 | | | PR | |
| 201502179201 | FOREST GLEN RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-062 | | | PR | |
| 201502179101 | DEARBORN RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-061 | | | PR | |
| 201502179001 | DEARBORN RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-060 | | | PR | |
| 201502178901 | DEARBORN RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-059 | | | PR | |
| 201502178801 | HERITAGE DR | DEARBORN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-058 | | | PR | |
| 201502178701 | HERITAGE DR | DEARBORN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-057 | | | PR | |
| 201502178601 | WALES | LADY GRAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-143 | | | PR | |
| 201502178501 | CURRAN BL | AVALON WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-142 | | | PR | |
| 201502178401 | HAYNE BL | LACOMBE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-141 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502178301 | WALES | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-137 | | | PR | |
| 201502178201 | WRIGHT RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-125 | | | PR | |
| 201502178101 | MORRISON RD | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-123 | | | PR | |
| 201502178001 | ZENITH | LAFOURCHE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-120 | | | PR | |
| 201502177901 | MORRISON RD | LAFOURCHE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-113 | | | PR | |
| 201502177801 | LADY GRAY | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-112 | | | PR | |
| 201502177701 | WRIGHT RD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-107 | | | PR | |
| 201502177601 | WRIGHT RD | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-106 | | | PR | |
| 201502177501 | HAYNE BL | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-101 | | | PR | |
| 201502177401 | LEHIGH | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-100 | | | PR | |
| 201502177301 | CURRAN BL | LEHIGH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-095 | | | PR | |
| 201502177201 | LAFOURCHE | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-094 | | | PR | |
| 201502177101 | LAFOURCHE | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-093 | | | PR | |
| 201502177001 | WALES | LEHIGH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-092 | | | PR | |
| 201502176901 | CURRAN BL | LAFOURCHE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-089 | | | PR | |
| 201502148701 | AVON PARK BL | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-006 | | | PR | |
| 201502148601 | PINEBROOK DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-063 | | | PR | |
| 201502148501 | RIDGEFIELD DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-060 | | | PR | |
| 201502148401 | RIDGEFIELD DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-059 | | | PR | |
| 201502148301 | KNIGHTWAY DR | RIDGEFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-057 | | | PR | |
| 201502148201 | PINEBROOK DR | KINGSWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-055 | | | PR | |
| 201502148101 | PINEBROOK DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-054 | | | PR | |
| 201502148001 | RIDGEFIELD DR | KINGSWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-051 | | | PR | |
| 201502147901 | RIDGEFIELD DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-050 | | | PR | |
| 201502147801 | EASTGATE AV | RIDGEFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-049 | | | PR | |
| 201502147701 | QUEENSWAY DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-042 | | | PR | |
| 201502147601 | EDGEFIELD DR | KINGSWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-040 | | | PR | |
| 201502147501 | EASTGATE AV | EDGEFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-036 | | | PR | |
| 201502147401 | N LITTLE WOODS | W LITTLE WOODS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-071 | | | PR | |
| 201502147301 | N LITTLE WOODS | VENICE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-070 | | | PR | |
| 201502147201 | VENICE BL | N LITTLE WOODS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-069 | | | PR | |
| 201502147101 | S LITTLE WOODS | W LITTLE WOODS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-068 | | | PR | |
| 201502147001 | VENICE BL | S LITTLE WOODS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-066 | | | PR | |
| 201502146901 | WALES | STAR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-061 | | | PR | |
| 201502146801 | WALES | SAIL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-059 | | | PR | |
| 201502146701 | BASS | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-057 | | | PR | |
| 201502146601 | BASS | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-055 | | | PR | |
| 201502146501 | BASS | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-053 | | | PR | |
| 201502146401 | BUFFALO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-043 | | | PR | |
| 201502146301 | SHAMROCK DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-036 | | | PR | |
| 201502146201 | STONEWOOD | QUAIL CREEK LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-021 | | | PR | |
| 201502146101 | STONEWOOD | QUAIL CREEK LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-020 | | | PR | |
| 201502146001 | STONEWOOD | PARTRIDGE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-019 | | | PR | |
| 201502145901 | STONEWOOD | PARTRIDGE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-018 | | | PR | |
| 201502145801 | PARTRIDGE LN | STONEWOOD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-016 | | | PR | |
| 201502145701 | PARTRIDGE LN | STONEWOOD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-015 | | | PR | |
| 201502145601 | MORRISON RD | FORUM BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-126 | | | PR | |
| 201502145501 | HAYNE BL | VENICE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-076 | | | PR | |
| 201502145401 | KINGSPORT BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-124 | | | PR | |
| 201502145301 | KINGSPORT BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-123 | | | PR | |
| 201502145201 | KINGSPORT BL | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-121 | | | PR | |
| 201502145101 | KINGSPORT BL | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-120 | | | PR | |
| 201502145001 | MORRISON RD | KINGSPORT BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-118 | | | PR | |
| 201502144901 | CURRAN BL | PARIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-116 | | | PR | |
| 201502144801 | STAR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-115 | | | PR | |
| 201502144701 | STAR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-113 | | | PR | |
| 201502144601 | CURRAN BL | STAR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-112 | | | PR | |
| 201502144501 | SUN | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-110 | | | PR | |
| 201502144401 | CURRAN BL | SUN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-095 | | | PR | |
| 201502144301 | SAND | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-094 | | | PR | |
| 201502144201 | SAIL | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-081 | | | PR | |
| 201502144101 | CURRAN BL | SAIL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-079 | | | PR | |
| 201502144001 | VENICE BL | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-078 | | | PR | |
| 201502143901 | VENICE BL | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-077 | | | PR | |
| 201502143501 | MORRISON RD | PARIS RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-165 | | | PR | |
| 201502143401 | MORRISON RD | SHOREWOOD BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-162 | | | PR | |
| 201502143301 | MORRISON RD | SHOREWOOD BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-160 | | | PR | |
| 201502143201 | STONEWOOD | QUAIL CREEK LN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-157 | | | PR | |
| 201502143101 | QUAIL CREEK LN | STONEWOOD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-155 | | | PR | |
| 201502143001 | EMORY RD | FORUM BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-151 | | | PR | |
| 201502142901 | FORUM BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-148 | | | PR | |
| 201502142801 | DUANE RD | FORUM BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-143 | | | PR | |
| 201502142701 | DUANE RD | FORUM BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-142 | | | PR | |
| 201502142601 | TILBURY RD | BEEKMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-139 | | | PR | |
| 201502142501 | FORUM BL | TILBURY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-137 | | | PR | |
| 201502142401 | EMORY RD | PARIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-135 | | | PR | |
| 201502142301 | BEEKMAN RD | EMORY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-133 | | | PR | |
| 201502142201 | BEEKMAN RD | TILBURY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-130 | | | PR | |
| 201502142101 | BEEKMAN RD | FORUM BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-129 | | | PR | |
| 201502104901 | WALES | SAND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-060 | | | PR | |
| 201502104801 | BASS | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-056 | | | PR | |
| 201502104701 | BASS | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-052 | | | PR | |
| 201502104601 | SHOREWOOD BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-027 | | | PR | |
| 201502104501 | FORUM BL | BEEKMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-127 | | | PR | |
| 201502104401 | KINGSPORT BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-125 | | | PR | |
| 201502104301 | VINCENT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-122 | | | PR | |
| 201502104201 | TRICIA CT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-046 | | | PR | |
| 201502104101 | DARLENE CT | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-042 | | | PR | |
| 201502156201 | LAKE CARMEL DR | W RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-007 | | | PR | |
| 201502156101 | CURRAN BL | SCOTTWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-019 | | | PR | |
| 201502156001 | SHADOWLAWN AV | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-051 | | | PR | |
| 201502155901 | BRIARWOOD DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-016 | | | PR | |
| 201502155801 | BRIARWOOD DR | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-015 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502155701 | JONLEE DR | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-007 | | | PR | |
| 201502155601 | MORRISON RD | JONLEE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-005 | | | PR | |
| 201502155501 | W RENAISSANCE CT | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-083 | | | PR | |
| 201502155401 | CARMEL PL | CHATELAIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-079 | | | PR | |
| 201502155301 | W RENAISSANCE CT | ASHLAND DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-069 | | | PR | |
| 201502155201 | BEAUVOIR CT | CARMEL PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-063 | | | PR | |
| 201502155101 | CHANELLE CT | BEAUVOIR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-062 | | | PR | |
| 201502155001 | W RENAISSANCE CT | CHANELLE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-060 | | | PR | |
| 201502154901 | PARLANGE CT | E RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-058 | | | PR | |
| 201502154801 | W RENAISSANCE CT | PARLANGE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-057 | | | PR | |
| 201502154701 | W RENAISSANCE CT | JEANNE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-056 | | | PR | |
| 201502154601 | JEANNE CT | E RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-055 | | | PR | |
| 201502154501 | W RENAISSANCE CT | JEANNE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-052 | | | PR | |
| 201502154401 | MOREL | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-062 | | | PR | |
| 201502154301 | SCOTTWOOD DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-021 | | | PR | |
| 201502154201 | PINERIDGE | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-060 | | | PR | |
| 201502154101 | PINERIDGE | QUAIL CREEK LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-058 | | | PR | |
| 201502154001 | PINERIDGE | PARTRIDGE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-057 | | | PR | |
| 201502153901 | TRICIA CT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-052 | | | PR | |
| 201502153801 | MORRISON RD | TRICIA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-049 | | | PR | |
| 201502153701 | TRICIA CT | BRIARWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-047 | | | PR | |
| 201502153601 | CURRAN BL | TRICIA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-044 | | | PR | |
| 201502153501 | DARLENE CT | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-043 | | | PR | |
| 201502153401 | BRIARWOOD DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-036 | | | PR | |
| 201502153301 | BRIARWOOD DR | TRICIA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-034 | | | PR | |
| 201502153201 | CHRISTOPHER CT | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-032 | | | PR | |
| 201502153101 | CHRISTOPHER CT | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-031 | | | PR | |
| 201502153001 | REINDEER | POLYANNA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-025 | | | PR | |
| 201502152901 | CURRAN BL | REINDEER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-024 | | | PR | |
| 201502152801 | SCOTTWOOD DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-023 | | | PR | |
| 201502152701 | SCOTTWOOD DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-022 | | | PR | |
| 201502152601 | LINDEN | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-098 | | | PR | |
| 201502152501 | CURRAN BL | PINERIDGE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-097 | | | PR | |
| 201502152401 | VINCENT | WELLAND | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-094 | | | PR | |
| 201502152301 | SUPERIOR DR | VINCENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-089 | | | PR | |
| 201502152201 | VINCENT | LINDEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-086 | | | PR | |
| 201502152101 | WALES | VINCENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-083 | | | PR | |
| 201502152001 | WALES | VINCENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-082 | | | PR | |
| 201502151901 | CURRAN BL | VINCENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-077 | | | PR | |
| 201502151701 | VINCENT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-073 | | | PR | |
| 201502151601 | VINCENT | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-071 | | | PR | |
| 201502151501 | ROCHON DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-069 | | | PR | |
| 201502151401 | ROCHON DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-068 | | | PR | |
| 201502151301 | ROCHON DR | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-067 | | | PR | |
| 201502151201 | MORRISON RD | ROCHON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-066 | | | PR | |
| 201502151101 | MOREL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-065 | | | PR | |
| 201502151001 | MOREL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-064 | | | PR | |
| 201502150901 | MOREL | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-063 | | | PR | |
| 201502150801 | WHITMORE PL | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-031 | | | PR | |
| 201502150701 | HAYNE BL | REELFOOT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-105 | | | PR | |
| 201502150601 | QUEENSWAY DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-027 | | | PR | |
| 201502150501 | QUEENSWAY DR | KNIGHTWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-026 | | | PR | |
| 201502150401 | MORRISON RD | QUEENSWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-022 | | | PR | |
| 201502150301 | W TAMARON BL | S TAMARON BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-020 | | | PR | |
| 201502150201 | W TAMARON BL | CORNERSTONE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-016 | | | PR | |
| 201502150101 | W TAMARON BL | N TAMARON BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-013 | | | PR | |
| 201502150001 | E TAMARON BL | S TAMARON BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-009 | | | PR | |
| 201502149901 | MORRISON RD | N TAMARON BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-002 | | | PR | |
| 201502149701 | MARY JANE LN | ANNE MARIE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-119 | | | PR | |
| 201502149601 | MARY JANE LN | ANNE MARIE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-118 | | | PR | |
| 201502149501 | MARY JANE LN | ANNE MARIE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-117 | | | PR | |
| 201502149401 | MARY JANE LN | ANNE MARIE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-116 | | | PR | |
| 201502149301 | ANNE MARIE CT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-110 | | | PR | |
| 201502149201 | HAYNE BL | SCOTTWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-106 | | | PR | |
| 201502149101 | MORRISON RD | PINERIDGE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-013 | | | PR | |
| 201502149001 | WHITMORE PL | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-032 | | | PR | |
| 201502148901 | AVON PARK BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-009 | | | PR | |
| 201502148801 | AVON PARK BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-007 | | | PR | |
| 201502176801 | MORRISON RD | DUNE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-002 | | | PR | |
| 201502176701 | MORRISON RD | DUNE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-001 | | | PR | |
| 201502176601 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-170 | | | PR | |
| 201502176501 | HAYNE BL | JAHNCKE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-160 | | | PR | |
| 201502176401 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-136 | | | PR | |
| 201502176301 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-135 | | | PR | |
| 201502176201 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-133 | | | PR | |
| 201502176101 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-132 | | | PR | |
| 201502176001 | HAYNE BL | ONEIDA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-099 | | | PR | |
| 201502175901 | BULLARD AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-097 | | | PR | |
| 201502175801 | LAKELAND CT | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-095 | | | PR | |
| 201502175701 | BULLARD AV | LAKELAND CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-094 | | | PR | |
| 201502175601 | BULLARD AV | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-091 | | | PR | |
| 201502175501 | BULLARD AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-087 | | | PR | |
| 201502175401 | CURRAN BL | MERCIER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-048 | | | PR | |
| 201502175301 | MICHIGAN | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-045 | | | PR | |
| 201502175201 | BERG | ZENITH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-034 | | | PR | |
| 201502175101 | MORRISON RD | MARQUIS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-024 | | | PR | |
| 201502175001 | PLACID | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-037 | | | PR | |
| 201502174901 | DUNE DR | W SANDY COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-005 | | | PR | |
| 201502174801 | BRANCH DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-032 | | | PR | |
| 201502174701 | BRANCH DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-031 | | | PR | |
| 201502174601 | INLET LN | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-028 | | | PR | |
| 201502174501 | ZENITH | INLET LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-027 | | | PR | |
| 201502174401 | BRANCH DR | ZENITH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-025 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502174301 | MORRISON RD | PARRY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-024 | | | PR | |
| 201502174201 | WAVE DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-020 | | | PR | |
| 201502174101 | WAVE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-018 | | | PR | |
| 201502174001 | PEBBLE DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-015 | | | PR | |
| 201502173901 | PEBBLE DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-014 | | | PR | |
| 201502173801 | PEBBLE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-012 | | | PR | |
| 201502173701 | PEBBLE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-011 | | | PR | |
| 201502173601 | PEBBLE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-010 | | | PR | |
| 201502173501 | W SANDY COVE DR | SANDY COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-008 | | | PR | |
| 201502173401 | DUNE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-007 | | | PR | |
| 201502173301 | DUNE DR | W SANDY COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-006 | | | PR | |
| 201502173201 | CURRAN BL | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-082 | | | PR | |
| 201502173001 | SANDPIPER DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-078 | | | PR | |
| 201502172901 | TRADE WINDS CT | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-077 | | | PR | |
| 201502172801 | SANDPIPER DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-071 | | | PR | |
| 201502172701 | SANDPIPER DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-070 | | | PR | |
| 201502172601 | WINDWARD CT | PASS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-067 | | | PR | |
| 201502172501 | WINDWARD CT | PASS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-066 | | | PR | |
| 201502172401 | SANDY COVE DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-062 | | | PR | |
| 201502172301 | SANDY COVE DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-061 | | | PR | |
| 201502172201 | CURRAN BL | PYRAMID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-057 | | | PR | |
| 201502172101 | CURRAN BL | PYRAMID | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-056 | | | PR | |
| 201502172001 | SURF | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-051 | | | PR | |
| 201502171901 | SANDY COVE DR | SURF | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-048 | | | PR | |
| 201502171801 | MORRISON RD | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-046 | | | PR | |
| 201502171701 | MORRISON RD | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-045 | | | PR | |
| 201502171601 | MORRISON RD | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-044 | | | PR | |
| 201502171501 | MORRISON RD | SANDY COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-042 | | | PR | |
| 201502171401 | READ BL | E ROCKTON CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-062 | | | PR | |
| 201502171301 | WINNERS CI | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-084 | | | PR | |
| 201502171201 | READ BL | READ LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-059 | | | PR | |
| 201502171101 | READ LN | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-046 | | | PR | |
| 201502171001 | PLAINFIELD DR | RESTGATE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-045 | | | PR | |
| 201502170901 | PLAINFIELD DR | READ LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-020 | | | PR | |
| 201502170801 | RESTGATE RD | PLAINFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-019 | | | PR | |
| 201502170601 | RESTGATE RD | DEERFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-009 | | | PR | |
| 201502170501 | MORRISON RD | RESTGATE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-004 | | | PR | |
| 201502170401 | MORRISON RD | RESTGATE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-003 | | | PR | |
| 201502170301 | W RENAISSANCE CT | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-103 | | | PR | |
| 201502170201 | PARRY | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-099 | | | PR | |
| 201502170101 | GANNON RD | LINDEN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-093 | | | PR | |
| 201502170001 | WINNERS CI | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-089 | | | PR | |
| 201502169901 | GANNON RD | WINNERS CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-088 | | | PR | |
| 201502169801 | WINNERS CI | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-086 | | | PR | |
| 201502169701 | WINNERS CI | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-085 | | | PR | |
| 201502169601 | READ BL | ANDOVER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-091 | | | PR | |
| 201502169501 | ANDOVER DR | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-090 | | | PR | |
| 201502169401 | ANDOVER DR | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-089 | | | PR | |
| 201502197901 | SCOTTSDALE DR | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-033 | | | PR | |
| 201502197801 | VANDERKLOOT AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-013 | | | PR | |
| 201502197701 | VANDERKLOOT AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-010 | | | PR | |
| 201502197601 | VANDERKLOOT AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-009 | | | PR | |
| 201502197501 | VANDERKLOOT AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-008 | | | PR | |
| 201502197401 | ADELE | VANDERKLOOT AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-006 | | | PR | |
| 201502197301 | DEVINE AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-005 | | | PR | |
| 201502197201 | DEVINE AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-003 | | | PR | |
| 201502197101 | EDGELAKE CT | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-114 | | | PR | |
| 201502197001 | EDGELAKE CT | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-110 | | | PR | |
| 201502196901 | EDGELAKE CT | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-109 | | | PR | |
| 201502196801 | CROWDER BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-106 | | | PR | |
| 201502196701 | LOMOND RD | MEYN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-103 | | | PR | |
| 201502196601 | MORRISON RD | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-090 | | | PR | |
| 201502196501 | HAYNE BL | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-088 | | | PR | |
| 201502196401 | HAYNE BL | GUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-087 | | | PR | |
| 201502196301 | HAYNE BL | GUS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-086 | | | PR | |
| 201502196201 | HAYNE BL | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-084 | | | PR | |
| 201502196101 | BURKE AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-083 | | | PR | |
| 201502196001 | HAYNE BL | VANDERKLOOT AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-054 | | | PR | |
| 201502195901 | HICKMAN | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-051 | | | PR | |
| 201502195801 | HICKMAN | DINKINS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-050 | | | PR | |
| 201502195701 | FULTON | VANDERKLOOT AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-045 | | | PR | |
| 201502195601 | VANDERKLOOT AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-043 | | | PR | |
| 201502195501 | VANDERKLOOT AV | DINKINS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-042 | | | PR | |
| 201502195401 | DEVINE AV | DINKINS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-039 | | | PR | |
| 201502195301 | DEVINE AV | DINKINS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-038 | | | PR | |
| 201502195201 | SHUBRICK | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-036 | | | PR | |
| 201502195101 | SHUBRICK | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-035 | | | PR | |
| 201502195001 | SHUBRICK | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-033 | | | PR | |
| 201502194901 | TRAPIER AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-029 | | | PR | |
| 201502194801 | BREVARD AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-026 | | | PR | |
| 201502194701 | BREVARD AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-025 | | | PR | |
| 201502194601 | BREVARD AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-024 | | | PR | |
| 201502194501 | BREVARD AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-023 | | | PR | |
| 201502194401 | MORRISON RD | BREVARD AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-021 | | | PR | |
| 201502194301 | HICKMAN | MORRISON RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-020 | | | PR | |
| 201502194201 | CARTER | POITEVENT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-088 | | | PR | |
| 201502194101 | BREVARD AV | DINKINS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-056 | | | PR | |
| 201502194001 | SHAW AV | IRBY | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-086 | | | PR | |
| 201502193901 | WEAVER AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-084 | | | PR | |
| 201502193801 | WEAVER AV | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-082 | | | PR | |
| 201502193701 | HANSBROUGH | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-079 | | | PR | |
| 201502193601 | HANSBROUGH | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-078 | | | PR | |
| 201502193501 | SYMMES AV | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-075 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502193401 | CARTER | SYMMES AV | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-073 | | | PR | |
| 201502193301 | SHUBRICK | DINKINS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-070 | | | PR | |
| 201502193201 | TRAPIER AV | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-068 | | | PR | |
| 201502193101 | TRAPIER AV | DINKINS | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-066 | | | PR | |
| 201502193001 | TRAPIER AV | DINKINS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-065 | | | PR | |
| 201502192901 | HAYNE BL | TRAPIER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-062 | | | PR | |
| 201502192801 | HAYNE BL | HICKMAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-061 | | | PR | |
| 201502192701 | BREVARD AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-060 | | | PR | |
| 201502192601 | BREVARD AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-059 | | | PR | |
| 201502192501 | BREVARD AV | DINKINS | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-057 | | | PR | |
| 201502192401 | MORRISON RD | DEVINE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-117 | | | PR | |
| 201502192301 | MORRISON RD | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-114 | | | PR | |
| 201502192201 | MORRISON RD | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-113 | | | PR | |
| 201502192101 | MORRISON RD | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-112 | | | PR | |
| 201502192001 | POITEVENT | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-110 | | | PR | |
| 201502191901 | POITEVENT | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-109 | | | PR | |
| 201502191801 | MORRISON RD | POITEVENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-107 | | | PR | |
| 201502191701 | SHAW AV | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-106 | | | PR | |
| 201502191601 | SHAW AV | QUEISSER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-104 | | | PR | |
| 201502191501 | MORRISON RD | SHAW AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-103 | | | PR | |
| 201502191401 | WEAVER AV | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-101 | | | PR | |
| 201502191301 | WEAVER AV | QUEISSER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-100 | | | PR | |
| 201502191201 | HANSBROUGH | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-098 | | | PR | |
| 201502191101 | HANSBROUGH | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-097 | | | PR | |
| 201502191001 | HANSBROUGH | QUEISSER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-096 | | | PR | |
| 201502190901 | MORRISON RD | HANSBROUGH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-095 | | | PR | |
| 201502190801 | SYMMES AV | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-093 | | | PR | |
| 201502190701 | SYMMES AV | QUEISSER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-092 | | | PR | |
| 201502169301 | E WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-087 | | | PR | |
| 201502169201 | E WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-086 | | | PR | |
| 201502169101 | W WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-083 | | | PR | |
| 201502169001 | W WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-082 | | | PR | |
| 201502168901 | E WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-079 | | | PR | |
| 201502168801 | E WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-078 | | | PR | |
| 201502168701 | WEAVER AV | W WHEATON CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-076 | | | PR | |
| 201502168601 | W ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-075 | | | PR | |
| 201502168501 | W ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-072 | | | PR | |
| 201502168401 | W ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-071 | | | PR | |
| 201502168301 | E ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-070 | | | PR | |
| 201502168201 | E ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-069 | | | PR | |
| 201502168101 | E ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-068 | | | PR | |
| 201502168001 | E ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-067 | | | PR | |
| 201502167901 | E ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-065 | | | PR | |
| 201502167801 | MORRISON RD | RESTGATE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-031 | | | PR | |
| 201502167701 | MORRISON RD | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-025 | | | PR | |
| 201502167601 | MORRISON RD | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-024 | | | PR | |
| 201502167501 | FINCHLEY RD | WHITESIDE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-020 | | | PR | |
| 201502167401 | MORRISON RD | SEVEN OAKS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-016 | | | PR | |
| 201502167301 | CAMBERLEY DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-015 | | | PR | |
| 201502167201 | CAMBERLEY DR | CAMBERLEY CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-010 | | | PR | |
| 201502167101 | CAMBERLEY DR | CAMBERLEY CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-009 | | | PR | |
| 201502167001 | LAKE BARRINGTON DR | ENDSTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-007 | | | PR | |
| 201502166901 | LAKE BARRINGTON DR | ENDSTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-006 | | | PR | |
| 201502166801 | CAMBERLEY DR | LAKE BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-003 | | | PR | |
| 201502166701 | MORRISON RD | CAMBERLEY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-001 | | | PR | |
| 201502166601 | READ BL | ANDOVER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-103 | | | PR | |
| 201502166501 | MORRISON RD | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-100 | | | PR | |
| 201502166401 | READ BL | I-10 | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-099 | | | PR | |
| 201502166301 | ANDOVER DR | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-097 | | | PR | |
| 201502166201 | ANDOVER DR | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-096 | | | PR | |
| 201502166101 | YARDLEY RD | LAKE BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-063 | | | PR | |
| 201502166001 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-036 | | | PR | |
| 201502165901 | CRANBROOK DR | BEACONFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-034 | | | PR | |
| 201502165801 | CRANBROOK DR | BEACONFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-033 | | | PR | |
| 201502165701 | BEACONFIELD DR | CRANBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-026 | | | PR | |
| 201502165601 | NORTHGATE DR | BARRINGTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-017 | | | PR | |
| 201502165501 | W BARRINGTON DR | W BARRINGTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-010 | | | PR | |
| 201502165401 | NORTHGATE DR | W BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-005 | | | PR | |
| 201502165301 | MORRISON RD | CAMBERLEY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-001 | | | PR | |
| 201502165201 | LAKE BARRINGTON DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-073 | | | PR | |
| 201502165101 | CONNAUGHT CT | LAKE BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-071 | | | PR | |
| 201502165001 | LAKE BARRINGTON DR | CONNAUGHT CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-070 | | | PR | |
| 201502164901 | LAKE BARRINGTON DR | CONNAUGHT CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-069 | | | PR | |
| 201502164801 | ENDSTON CT | LAKE BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-068 | | | PR | |
| 201502164701 | LAKE BARRINGTON DR | ENDSTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-067 | | | PR | |
| 201502164601 | LAKE BARRINGTON DR | ENDSTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-065 | | | PR | |
| 201502157801 | E RENAISSANCE CT | SHADOWLAWN AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-050 | | | PR | |
| 201502157701 | W RENAISSANCE CT | LAKE CARMEL DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-006 | | | PR | |
| 201502157601 | PARLANGE CT | WAYSIDE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-042 | | | PR | |
| 201502157501 | E RENAISSANCE CT | JEANNE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-039 | | | PR | |
| 201502157401 | MC RAVEN CT | W RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-034 | | | PR | |
| 201502157301 | W RENAISSANCE CT | MC RAVEN CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-033 | | | PR | |
| 201502157201 | N LAKE CARMEL DR | E RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-028 | | | PR | |
| 201502157101 | N LAKE CARMEL DR | W RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-027 | | | PR | |
| 201502157001 | CHATELAIN CT | LAKE CARMEL DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-022 | | | PR | |
| 201502156901 | CHATELAIN CT | LAKE CARMEL DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-018 | | | PR | |
| 201502156801 | LAKE CARMEL DR | CHATELAIN CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-016 | | | PR | |
| 201502156701 | LAKE CARMEL DR | BEAUVOIR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-015 | | | PR | |
| 201502156601 | BEAUVOIR CT | CHANELLE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-013 | | | PR | |
| 201502156501 | BEAUVOIR CT | CHANELLE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-012 | | | PR | |
| 201502156401 | BEAUVOIR CT | LAKE CARMEL DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-011 | | | PR | |
| 201502156301 | LAKE CARMEL DR | BEAUVOIR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-009 | | | PR | |
| 201502104001 | BRIARWOOD DR | TRICIA CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-033 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502103901 | HAYNE BL | REELFOOT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-100 | | | PR | |
| 201502103801 | VINCENT | SUPERIOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-095 | | | PR | |
| 201502103701 | VINCENT | SUPERIOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-088 | | | PR | |
| 201502103601 | VINCENT | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-084 | | | PR | |
| 201502103501 | WALES | SHAMROCK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-081 | | | PR | |
| 201502103401 | VINCENT | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-074 | | | PR | |
| 201502103301 | MORRISON RD | VINCENT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-070 | | | PR | |
| 201502103201 | EASTGATE AV | WHITMORE PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-030 | | | PR | |
| 201502103101 | MORRISON RD | QUEENSWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-023 | | | PR | |
| 201502103001 | W TAMARON BL | CORNERSTONE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-017 | | | PR | |
| 201502102901 | W TAMARON BL | N TAMARON BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-014 | | | PR | |
| 201502102801 | E TAMARON BL | CORNERSTONE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-008 | | | PR | |
| 201502102701 | TRICIA CT | BRIARWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-048 | | | PR | |
| 201502102601 | E RENAISSANCE CT | PARLANGE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-044 | | | PR | |
| 201502102501 | E RENAISSANCE CT | MC RAVEN CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-036 | | | PR | |
| 201502102401 | WAYSIDE DR | PARLANGE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-032 | | | PR | |
| 201502102301 | CARMEL PL | CHATELAIN DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-026 | | | PR | |
| 201502102201 | LAKE CARMEL DR | CHATELAIN CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-017 | | | PR | |
| 201502102101 | LAKE CARMEL DR | BEAUVOIR CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-014 | | | PR | |
| 201502102001 | BRIARWOOD DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-018 | | | PR | |
| 201502101901 | SCOTTWOOD DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-011 | | | PR | |
| 201502101801 | MORRISON RD | SCOTTWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-004 | | | PR | |
| 201502101701 | W RENAISSANCE CT | SHADOWLAWN AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-074 | | | PR | |
| 201502101601 | CHANELLE CT | W RENAISSANCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-067 | | | PR | |
| 201502101501 | W RENAISSANCE CT | CHANELLE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 505-061 | | | PR | |
| 201502101401 | MORRISON RD | MOREL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-061 | | | PR | |
| 201502101301 | PINERIDGE | QUAIL CREEK LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-059 | | | PR | |
| 201502101201 | MORRISON RD | PINERIDGE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 506-056 | | | PR | |
| 201502099501 | SEVEN OAKS RD | LAKE BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-017 | | | PR | |
| 201502099401 | CAMBERLEY DR | CAMBERLEY CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-012 | | | PR | |
| 201502099301 | CAMBERLEY DR | CAMBERLEY CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-008 | | | PR | |
| 201502099201 | CAMBERLEY DR | LAKE BARRINGTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-004 | | | PR | |
| 201502099101 | CRANBROOK DR | BEACONFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-032 | | | PR | |
| 201502099001 | NORTHGATE DR | W BARRINGTON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-014 | | | PR | |
| 201502098901 | MORRISON RD | BEACONFIELD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-002 | | | PR | |
| 201502098801 | LAKE BARRINGTON DR | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-072 | | | PR | |
| 201502098701 | BULLARD AV | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 493-056 | | | PR | |
| 201502098101 | WHITESIDE RD | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 492-022 | | | PR | |
| 201502098001 | SANDY COVE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-052 | | | PR | |
| 201502097901 | MORRISON RD | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-061 | | | PR | |
| 201502097801 | READ LN | READ BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-047 | | | PR | |
| 201502097701 | HANOVER RD | CHEVY CHASE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-037 | | | PR | |
| 201502097601 | CHEVY CHASE DR | RESTGATE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-014 | | | PR | |
| 201502097501 | RESTGATE RD | FLOSSMOOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-005 | | | PR | |
| 201502097401 | MORRISON RD | RESTGATE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-002 | | | PR | |
| 201502097301 | PARRY | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-102 | | | PR | |
| 201502097201 | READ BL | E ROCKTON CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-063 | | | PR | |
| 201502097101 | WEAVER AV | ANDOVER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-088 | | | PR | |
| 201502097001 | WEAVER AV | W WHEATON CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-084 | | | PR | |
| 201502096901 | W WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-081 | | | PR | |
| 201502096801 | E WHEATON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-077 | | | PR | |
| 201502096701 | W ROCKTON CI | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-074 | | | PR | |
| 201502096601 | READ BL | ANDOVER DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 491-092 | | | PR | |
| 201502096501 | SANDY COVE DR | PASS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-060 | | | PR | |
| 201502096401 | CURRAN BL | HONEYSUCKLE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-109 | | | PR | |
| 201502096301 | LAKELAND CT | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-096 | | | PR | |
| 201502096201 | BULLARD AV | LAKELAND CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-092 | | | PR | |
| 201502096101 | PLACID | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-039 | | | PR | |
| 201502096001 | BRANCH DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-034 | | | PR | |
| 201502095901 | BRANCH DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-030 | | | PR | |
| 201502095801 | BRANCH DR | ZENITH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-026 | | | PR | |
| 201502095701 | MORRISON RD | BRANCH DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-023 | | | PR | |
| 201502095601 | WAVE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-017 | | | PR | |
| 201502121001 | PARIS RD | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 539-004 | | | PR | |
| 201502120001 | CHEF MENTEUR HW | INDUSTRIAL PK | 07/30/2015 | 08/06/2016 | SMBG | REHAB SEWER MANHOLE 549-010<br>/** NO WATER METER/TAP INFO FOUND IN AUTO LOOKUP. ****/ | EXCAVATED IN MUDPLOT AND STREET WITH MACHINE AND BY HAND AROUND UNDER GROUND UTILITIES. REMOVED BROKEN MANHOLE REBUILT SEWER MANHOLE BOTTOM AND A ROLLS OF BRICKS. LEFT BARALLS AND FLAGS AROUND JOB SITE<br>MWH BULK LOAD ESSA MANHOLE REHAB | 7,907.92 | CL | |
| 201502114301 | PARIS RD | MORRISON RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 539-002 | | | PR | |
| 201502107401 | KINGSPORT BL | MORRISON RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-119 | | | PR | |
| 201502107301 | CURRAN BL | PARIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-117 | | | PR | |
| 201502107201 | STAR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-114 | | | PR | |
| 201502107101 | CURRAN BL | SUN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-111 | | | PR | |
| 201502106901 | BEEKMAN RD | FORUM BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-128 | | | PR | |
| 201502106801 | MORRISON RD | PARIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-164 | | | PR | |
| 201502106701 | PARTRIDGE LN | STONEWOOD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-159 | | | PR | |
| 201502106601 | QUAIL CREEK LN | STONEWOOD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-154 | | | PR | |
| 201502106501 | DUANE RD | BEEKMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-144 | | | PR | |
| 201502106401 | FORUM BL | DUANE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-141 | | | PR | |
| 201502105901 | KINGSPORT BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-122 | | | PR | |
| 201502105801 | AVON PARK BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-010 | | | PR | |
| 201502105701 | AVON PARK BL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-008 | | | PR | |
| 201502105601 | PINEBROOK DR | EASTGATE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-064 | | | PR | |
| 201502105501 | KNIGHTWAY DR | PINEBROOK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-061 | | | PR | |
| 201502105401 | RIDGEFIELD DR | KNIGHTWAY DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-058 | | | PR | |
| 201502105301 | RIDGEFIELD DR | KINGSWOOD DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 507-052 | | | PR | |
| 201502105201 | HAYNE BL | VENICE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-074 | | | PR | |
| 201502105101 | STONEWOOD | PARTRIDGE LN | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-014 | | | PR | |
| 201502105001 | S LITTLE WOODS | VENICE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 508-067 | | | PR | |
| 201502095501 | PEBBLE DR | HAYNE BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-013 | | | PR | |
| 201502095401 | GANNON RD | WINNERS CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-083 | | | PR | |
| 201502095301 | SANDPIPER DR | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-079 | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201502095201 | TRADE WINDS CT | GANNON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-075 | | | PR | |
| 201502095101 | SANDPIPER DR | PASS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-069 | | | PR | |
| 201502095001 | WINDWARD CT | PASS DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-065 | | | PR | |
| 201502094901 | MORRISON RD | BULLARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-134 | | | PR | |
| 201502094801 | LACOMBE | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-079 | | | PR | |
| 201502090101 | MORRISON RD | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-111 | | | PR | |
| 201502090001 | POITEVENT | QUEISSER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-108 | | | PR | |
| 201502089901 | SHAW AV | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-105 | | | PR | |
| 201502089801 | WEAVER AV | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-102 | | | PR | |
| 201502089701 | MORRISON RD | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-099 | | | PR | |
| 201502089501 | HAYNE BL | WEAVER AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-119 | | | PR | |
| 201502088601 | POITEVENT | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-090 | | | PR | |
| 201502088501 | FULTON | BREVARD AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-055 | | | PR | |
| 201502088401 | HICKMAN | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-017 | | | PR | |
| 201502088301 | VANDERKLOOT AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-044 | | | PR | |
| 201502088201 | DEVINE AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-040 | | | PR | |
| 201502088101 | FULTON | DEVINE AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-037 | | | PR | |
| 201502088001 | SHUBRICK | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-034 | | | PR | |
| 201502087901 | TRAPIER AV | FULTON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-028 | | | PR | |
| 201502087801 | POITEVENT | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-089 | | | PR | |
| 201502086601 | SCOTTSDALE DR | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-032 | | | PR | |
| 201502086501 | DINKINS | BENSON | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-066 | | | PR | |
| 201502086401 | GERVAIS | MEYN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-061 | | | PR | |
| 201502086301 | CURRAN BL | AFTON DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-053 | | | PR | |
| 201502086201 | BURKE AV | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-049 | | | PR | |
| 201502086101 | MORRISON CT | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-040 | | | PR | |
| 201502086001 | VANDERKLOOT AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-015 | | | PR | |
| 201502085901 | BURKE AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-082 | | | PR | |
| 201502085801 | VANDERKLOOT AV | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-007 | | | PR | |
| 201502093801 | MORRISON RD | LADY GRAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-109 | | | PR | |
| 201502093701 | CURRAN BL | WRIGHT RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-104 | | | PR | |
| 201502093601 | MORRISON RD | DUNE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 490-004 | | | PR | |
| 201502093501 | MORRISON RD | BERG | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-016 | | | PR | |
| 201502093401 | JAHNCKE RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 489-157 | | | PR | |
| 201502093301 | LADY GRAY | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-084 | | | PR | |
| 201502093201 | MEANS AV | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-022 | | | PR | |
| 201502093101 | READ BL | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-019 | | | PR | |
| 201502093001 | MEANS AV | CARTER | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-014 | | | PR | |
| 201502092501 | ELMDALE RD | CASTLEWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-054 | | | PR | |
| 201502092401 | MORRISON RD | FOREST GLEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-048 | | | PR | |
| 201502092301 | AVALON WAY | BOULEVARD WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-044 | | | PR | |
| 201502092201 | AVALON WAY | HERITAGE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-040 | | | PR | |
| 201502092101 | CURRAN BL | AVALON WAY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-038 | | | PR | |
| 201502092001 | READ BL | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-034 | | | PR | |
| 201502091901 | LADY GRAY | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 488-086 | | | PR | |
| 201502087701 | SHAW AV | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-087 | | | PR | |
| 201502087601 | CARTER | SHAW AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-085 | | | PR | |
| 201502087501 | WEAVER AV | IRBY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-081 | | | PR | |
| 201502087401 | CARTER | HANSBROUGH | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-077 | | | PR | |
| 201502087301 | DINKINS | SHUBRICK | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-072 | | | PR | |
| 201502087201 | TRAPIER AV | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-067 | | | PR | |
| 201502087101 | HAYNE BL | VANDERKLOOT AV | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 478-118 | | | PR | |
| 201502087001 | CROWDER BL | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-095 | | | PR | |
| 201502086701 | GUS | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-080 | | | PR | |
| 201502085601 | EDGELAKE CT | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-111 | | | PR | |
| 201502083901 | DARTMOOR DR | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-020 | | | PR | |
| 201502084001 | AFTON DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-025 | | | PR | |
| 201502085401 | MORRISON RD | HEATHER CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-012 | | | PR | |
| 201502085501 | CROWDER BL | EDGELAKE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-108 | | | PR | |
| 201502084101 | BENSON | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-028 | | | PR | |
| 201502084201 | KENYON RD | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 477-030 | | | PR | |
| 201502338101 | TOWNSEND PL | HARBOR CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-027 | | | PR | |
| 201502339701 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-087 | | | PR | |
| 201502339801 | MAYO RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-092 | | | PR | |
| 201502339901 | MAYO RD | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-095 | | | PR | |
| 201502340001 | WALES | EBBTIDE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-045 | | | PR | |
| 201502340101 | PRIMROSE DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-048 | | | PR | |
| 201502340201 | LIGUSTRUM DR | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-053 | | | PR | |
| 201502340301 | MORRISON RD | LIGUSTRUM DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-056 | | | PR | |
| 201502340401 | LIGUSTRUM DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-059 | | | PR | |
| 201502340501 | MORRISON RD | DOGWOOD DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-062 | | | PR | |
| 201502340601 | DOGWOOD DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-065 | | | PR | |
| 201502340701 | MALVERN DR | ABERDEEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-013 | | | PR | |
| 201502340801 | LOMOND RD | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-017 | | | PR | |
| 201502340901 | PRIMROSE DR | CYNTHIA DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-020 | | | PR | |
| 201502341001 | WOODBINE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-023 | | | PR | |
| 201502341101 | PRIMROSE DR | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-027 | | | PR | |
| 201502341201 | CURRAN BL | WOODBINE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-029 | | | PR | |
| 201502341301 | MORRISON RD | FIELDSTON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-152 | | | PR | |
| 201502341401 | MORRISON RD | EASTMORE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-157 | | | PR | |
| 201502341501 | EASTMORE RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-160 | | | PR | |
| 201502341601 | DALEWOOD RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-163 | | | PR | |
| 201502341701 | DALEWOOD RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-166 | | | PR | |
| 201502120002 | CHEF MENTEUR HW | INDUSTRIAL PK | 08/07/2016 | 08/07/2016 | SMBG | EXCAVATED IN MUDPLOT AND STREET WITH MACHINE AND BY HAND AROUND UNDER GROUND UTILITIES. REMOVED BROKEN MANHOLE REBUILT SEWER MANHOLE BOTTOM AND A ROLLS OF BRICKS. LEFT BARALLS AND FLAGS AROUND JOB SITE | REMOVED DEBRIS FROM JOB SITE AND REBUILT SEWER MANHOLE BELOW GRADE FROM 11 FEET DEEP. BACKFILLED AND INSTALLED NEW SEWER MANHOLE CASE COMPLETE | 6,688.06 | CL | |
| 201603752801 | CRANBROOK DR | BEACONFIELD DR | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603746201 | HERITAGE DR | ELMDALE RD | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603746101 | HANOVER RD | BROOKFIELD DR | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603743401 | S BUNKER HILL RD | BOSTON DR | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603742701 | PARRY | HAYNE BL | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603740801 | MORRISON RD | EBBTIDE DR | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Full Depth Liner | | | PR | |

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 201603740501 | HANOVER RD | PLAINFIELD DR | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603739901 | NEPTUNE CT | ARBOR DR | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201603737901 | CURRAN BL | STONEWOOD | 02/24/2016 | | SMBG | ESSA MH REHAB: Install Partial Liner | | | PR | |
| 201502374301 | MORRISON RD | BUNDY RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-051 | | | PR | |
| 201502350801 | CURRAN BL | SWIFT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-053 | | | PR | |
| 201502350701 | CURRAN BL | SHUBERT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-049 | | | PR | |
| 201502350601 | LAMB RD | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-045 | | | PR | |
| 201502350501 | E HERMES | PANDORA | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-037 | | | PR | |
| 201502350401 | FOCH RD | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-030 | | | PR | |
| 201502350301 | FOCH RD | S LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-026 | | | PR | |
| 201502350201 | S HERMES | BABYLON | 07/30/2015 | 01/23/2018 | SMBG | REHAB SEWER MANHOLE 425-024 | COMPLETED REHAB SEWER MANHOLE 425-024 | 250.00 | CL | |
| 201502350101 | DWYER RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-019 | | | PR | |
| 201502350001 | DWYER RD | LAMB RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-012 | | | PR | |
| 201502349901 | W LAVERNE | DORIAN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-091 | | | PR | |
| 201502349801 | FOCH RD | MORRISON RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-059 | | | PR | |
| 201502349701 | W LAVERNE | PINES BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-087 | | | PR | |
| 201502349601 | DORIAN | W LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-081 | | | PR | |
| 201502349501 | MORRISON RD | LAMB RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-072 | | | PR | |
| 201502349401 | MORRISON RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-064 | | | PR | |
| 201502349301 | MORRISON RD | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 425-062 | | | PR | |
| 201502349201 | HARBOR CI | TOWNSEND PL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-023 | | | PR | |
| 201502349101 | TOWNSEND PL | HARBOR CI | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-019 | | | PR | |
| 201502349001 | REGENCY PLACE SERV | LEWIS RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 422-005 | | | PR | |
| 201502348801 | KUEBEL DR | SHUBERT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-034 | | | PR | |
| 201502348701 | DOWNMAN RD | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-032 | | | PR | |
| 201502348601 | ALABAMA | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-028 | | | PR | |
| 201502348501 | WALES | W LAVERNE | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-024 | | | PR | |
| 201502348401 | MILL | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-006 | | | PR | |
| 201502348301 | DOWNMAN SEABROOK SRV | COUNTESS LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-049 | | | PR | |
| 201502348201 | COUNT LN | DOWNMAN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 423-045 | | | PR | |
| 201502348101 | ALABAMA | CURRAN BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-082 | | | PR | |
| 201502348001 | KAREN LN | CRAIGIE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-077 | | | PR | |
| 201502347901 | ERIN DR | CAROLE LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-072 | | | PR | |
| 201502347801 | CURRAN BL | SHELLY | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-065 | | | PR | |
| 201502347701 | CRAIGIE RD | KAREN LN | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 424-059 | | | PR | |
| 201502347301 | WALNUT SQUARE | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-064 | | | PR | |
| 201502347201 | FORDHAM CT | BENSON CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-054 | | | PR | |
| 201502347101 | BENSON CT | FORDHAM CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-050 | | | PR | |
| 201502347001 | TUDOR CT | WESTHAVEN RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-027 | | | PR | |
| 201502346901 | LAKE WILLOW DR | LAWRENCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-023 | | | PR | |
| 201502346801 | LAKE WILLOW DR | LAWRENCE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-019 | | | PR | |
| 201502346701 | WALNUT SQUARE | CROWDER BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-069 | | | PR | |
| 201502346601 | BOSTON DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-034 | | | PR | |
| 201502346501 | S BUNKER HILL RD | SALEM DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-030 | | | PR | |
| 201502346401 | SALEM DR | S BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-027 | | | PR | |
| 201502346301 | BURKE RD | N BUNKER HILL RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-022 | | | PR | |
| 201502346201 | BUNDY RD | MIDDLEBORO RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 469-014 | | | PR | |
| 201502344701 | CROWDER BL | I-10 SERVICE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-007 | | | PR | |
| 201502344601 | CROWDER BL | HUNTINGTON PARK DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 467-003 | | | PR | |
| 201502341801 | ALLISON RD | WALES | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-169 | | | PR | |
| 201502341901 | HAYNE BL | CASTLELAKE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-108 | | | PR | |
| 201502342001 | EDWARD | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-111 | | | PR | |
| 201502342101 | WALES | CASTLELAKE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-114 | | | PR | |
| 201502342201 | EDWARD | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-121 | | | PR | |
| 201502342301 | WALES | POMPANO | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-128 | | | PR | |
| 201502342401 | MAYO RD | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-096 | | | PR | |
| 201502342501 | MAYO RD | MORRISON RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-075 | | | PR | |
| 201502342701 | MORRISON RD | MAYO RD | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-081 | | | PR | |
| 201502342801 | MAYO RD | CURRAN BL | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-083 | | | PR | |
| 201502343001 | MAYO RD | ARBOR DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-020 | | | PR | |
| 201502343101 | MAYO RD | SPRING LAKE DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-022 | | | PR | |
| 201502343201 | ARBOR DR | NEPTUNE CT | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-028 | | | PR | |
| 201502343301 | NEPTUNE CT | ARBOR DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-032 | | | PR | |
| 201502343401 | LAKE WILLOW DR | GREY OAKS DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-035 | | | PR | |
| 201502343501 | GREY OAKS DR | LAKE WILLOW DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-039 | | | PR | |
| 201502343601 | GREY OAKS DR | LAKE WILLOW DR | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-042 | | | PR | |
| 201502343701 | EDGELAKE CT | WALES | () 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-185 | | | PR | |
| 201502343801 | EDGELAKE CT | HAYNE BL | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-188 | | | PR | |
| 201502343901 | HAYNE BL | EDGELAKE CT | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-191 | | | PR | |
| 201502344001 | SPRING LAKE DR | COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-003 | | | PR | |
| 201502344101 | SPRING LAKE DR | COVE DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-006 | | | PR | |
| 201502344201 | COVE DR | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-010 | | | PR | |
| 201502344301 | MAYO RD | ARBOR DR | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 462-012 | | | PR | |
| 201502344401 | WALES | DANUBE RD | 07/30/2015 | | SMBG | REHAB SEWER MANHOLE 461-148 | | | PR | |
| 1,132 | | | | | | | | | | 231,752.20 |
| TOTAL CLOSED | | | | | | | | | 6752 | |

Submitted to:

# Quarterly Report

**July 1, 2018 – September 30, 2018**

# Fluid Bed Incinerator O&M
# East Bank WWTP
# Of the
# Sewerage and Water Board
# Of New Orleans

**Air Permit #2140-00089-V1, AI #4859**
**NPDES Permit #LA0038091, Solid Waste Permit #P-071-4582; P-0329**

VEOLIA

Sewerage & Water Board of New Orleans

VEOLIA

October 11, 2018

Ghassan Korban
Executive Director
Sewerage & Water Board of New Orleans
625 St. Joseph Street
New Orleans, LA 70130

Re: Quarterly Report –3rd Qtr 2018 – Fluid Bed Incinerator, Operation and Maintenance

Dear Mr. Ghassan Korban:

The enclosed report satisfies all conditions set forth in the Fluid Bed Incinerator's Operations and Maintenance Plan. The report is in accordance with 40 CFR Part 60, Subpart A & O; 40 CFR Part 60, Subpart A, §60.7 and 40 CFR Part 503; 40 CFR Part 61, Subpart C & E.

Additionally, this report satisfies paragraphs 15,16, and 56C of the Third Modified Consent Decree (DOJ case no. 90-5-1-1-4032). Thereby, verifying that the operation and maintenance of the Fluid Bed Incinerator (FBI) was in accordance with the FBI's interim O&M Plan previously submitted.

On August 13th through August 23rd the furnace was down for maintenance repairs to the sand beds.

I certify that the information contained in or accompanying this document is true, accurate and complete. As to those identified portions of this document for which I cannot personally verify, I certify as acting official having supervisory responsibility for the persons who, acting under my direct instructions, made the certification, that this is true, accurate, and complete.

If any questions arise during the review of this report, please contact me directly at 504-277-5400 ext. 0.

Sincerely,

John Kennedy
Project Manager
Veolia Water, New Orleans

Cc: Cathy B. Smith - Business Analyst, S&WBNO
Ann Wilson, Chief of Environmental Affairs, S&WBNO
Felicia Bergeron, Mechanical Engineer, S&WBNO
Eric Labat, Interim Chief of Operations, S&WBNO

Veolia North America, LLC
53 State Street, 14th Floor
Boston, MA 02109
Tel. 617-849-6600 Fax: 617-482-5269
www.veolianorthamerica.com

Veolia North America, LLC - New Orleans WWTPs
6501 Florida Avenue
New Orleans, LA 70117
Tel. 504-277-5400 ext.0 Fax: 504-249-4379

# Section One

***Title V / 503Regulation's Report***
***July 1, 2018 to September 30, 2018***
***40 CFR Part 60, Subpart A&O***

***Data Submitted:***

- ***Scrubber differential pressure***
- ***Scrubber exhaust oxygen level***
- ***Scrubber exhaust CO level***
- ***Scrubber exhaust NOX level***
- ***Scrubber water flow rate***
- ***Scrubber gas outlet temperature***
- ***Bed and freeboard temperatures***
- ***Rate of sludge charged into the incinerator***
- ***Moisture and volatile solids content***
- ***Dry tons incinerated***

# New Orleans East Bank WWTP
# Fluid Bed Incinerator Monthly Report

*July 2018

| Date | Sludge Incinerated Tons | Landfill Disposal tons | Cake % Solids % | Belt Press Cake % Volatile Solids % | Incineration hours hrs | Oxygen Dry (CEMS) % | Carbon Monoxide Emissions ppm | Oxides of Nitrogen Emissions ppm | Incinerator Temp oF | Air Flow SCFM | Heat Exchanger Gas Out Temp oF | Heat Exchanger Gas In Temp oF | Ventrui Outlet Temp oF | Total Scrubber DP Inches WC |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 7/1/2018 | 34.38 | | 24.4 | 53.6 | 23.70 | 8.30 | 1.30 | 80.50 | 1,505.90 | 7,722.00 | 1,044.40 | 1,591.10 | 101.60 | 34.8 |
| 7/2/2018 | 28.33 | | 20.0 | 55.3 | 22.40 | 7.60 | 2.30 | 74.00 | 1,503.70 | 7,373.60 | 1,044.00 | 1,586.20 | 104.90 | 35.8 |
| 7/3/2018 | 31.79 | | 22.6 | 52.4 | 21.60 | 7.20 | 2.30 | 69.60 | 1,501.60 | 7,334.10 | 1,047.90 | 1,588.10 | 104.10 | 35.4 |
| 7/4/2018 | 28.67 | | 22.6 | 52.6 | 22.70 | 9.30 | 1.20 | 79.60 | 1,522.70 | 7,395.00 | 1,017.70 | 1,581.20 | 101.00 | 34.6 |
| 7/5/2018 | 15.86 | | 21.9 | 53.2 | 13.80 | 11.00 | 0.60 | 76.00 | 1,542.00 | 7,353.10 | 862.90 | 1,466.70 | 95.50 | 34.1 |
| 7/6/2018 | 27.28 | | 24.1 | 51.4 | 21.70 | 10.30 | 0.90 | 63.00 | 1,524.80 | 7,230.20 | 995.70 | 1,609.90 | 98.50 | 34.2 |
| 7/7/2018 | 30.26 | | 21.9 | 53.8 | 23.60 | 8.60 | 1.20 | 71.50 | 1,519.70 | 7,351.80 | 1,040.90 | 1,595.80 | 102.50 | 34.9 |
| 7/8/2018 | 29.96 | | 21.5 | 53.4 | 24.00 | 8.60 | 1.10 | 60.30 | 1,504.00 | 7,318.80 | 1,037.60 | 1,589.90 | 101.90 | 34.7 |
| 7/9/2018 | 29.54 | | 21.2 | 53.8 | 24.00 | 8.40 | 1.00 | 58.80 | 1,510.00 | 7,222.20 | 1,039.10 | 1,590.11 | 101.90 | 34.6 |
| 7/10/2018 | 17.12 | | 21.2 | 53.8 | 13.80 | 9.30 | 1.00 | 51.90 | 1,493.80 | 7,012.60 | 888.50 | 1,477.40 | 96.70 | 34.1 |
| 7/11/2018 | 26.92 | | 23.4 | 54.1 | 22.40 | 10.20 | 0.90 | 73.30 | 1,525.70 | 7,111.30 | 990.80 | 1,565.70 | 96.20 | 35.3 |
| 7/12/2018 | 8.43 | | 22.5 | 53.3 | 7.70 | 15.35 | 0.44 | 25.35 | 1,530.00 | 6,486.40 | 871.40 | 1,475.40 | 89.80 | 33.0 |
| 7/13/2018 | 17.75 | | 22.5 | 55.2 | 18.10 | 13.37 | 0.93 | 56.42 | 1,520.50 | 7,187.00 | 911.00 | 1,497.40 | 93.30 | 34.8 |
| 7/14/2018 | 24.71 | | 21.7 | 56.0 | 23.40 | 11.57 | 1.04 | 66.50 | 1,528.40 | 7,118.00 | 961.70 | 1,536.60 | 95.60 | 35.6 |
| 7/15/2018 | 32.91 | | 22.8 | 54.9 | 23.70 | 7.73 | 5.38 | 49.28 | 1,512.90 | 7,332.00 | 1,037.90 | 1,585.60 | 105.60 | 35.3 |
| 7/16/2018 | 31.16 | | 22.3 | 53.3 | 22.80 | 8.28 | 6.70 | 38.80 | 1,511.00 | 7,422.20 | 1,038.00 | 1,589.30 | 104.90 | 34.9 |
| 7/17/2018 | 13.39 | | 22.3 | 53.3 | 8.90 | 6.02 | 14.20 | 41.75 | 1,425.40 | 7,330.30 | 779.10 | 1,372.40 | 98.10 | 36.1 |
| 7/18/2018 | 27.98 | | 22.1 | 55.8 | 20.20 | 7.64 | 4.69 | 61.32 | 1,493.30 | 7,438.30 | 964.50 | 1,525.20 | 103.30 | 35.0 |
| 7/19/2018 | 30.17 | | 23.3 | 54.3 | 23.40 | 8.02 | 3.08 | 55.65 | 1,511.70 | 7,172.90 | 1,038.20 | 1,587.80 | 103.20 | 36.7 |
| 7/20/2018 | 31.80 | | 23.1 | 55.1 | 23.90 | 7.07 | 3.88 | 64.78 | 1,516.50 | 7,295.00 | 1,053.70 | 1,594.20 | 107.80 | 35.5 |
| 7/21/2018 | 34.85 | | 22.5 | 56.8 | 24.00 | 6.30 | 4.80 | 89.80 | 1,525.70 | 7,415.00 | 1,064.20 | 1,597.50 | 111.10 | 35.7 |
| 7/22/2018 | 33.46 | | 22.1 | 56.8 | 23.70 | 6.85 | 3.49 | 105.10 | 1,531.80 | 7,430.00 | 1,057.00 | 1,596.30 | 110.00 | 35.3 |
| 7/23/2018 | 34.91 | | 22.7 | 57.5 | 23.00 | 7.39 | 2.89 | 99.68 | 1,518.80 | 7,428.10 | 1,050.70 | 1,593.80 | 109.00 | 35.4 |
| 7/24/2018 | 36.29 | | 22.3 | 57.3 | 24.00 | 7.13 | 1.84 | 96.90 | 1,505.50 | 7,300.70 | 1,058.80 | 1,594.30 | 108.70 | 34.2 |
| 7/25/2018 | 31.37 | | 22.8 | 55.7 | 23.30 | 7.97 | 1.54 | 83.47 | 1,510.10 | 7,407.80 | 1,044.70 | 1,588.60 | 107.60 | 34.3 |
| 7/26/2018 | 29.72 | | 22.7 | 58.8 | 23.40 | 7.92 | 1.22 | 106.30 | 1,504.90 | 7,358.90 | 1,046.20 | 1,589.80 | 107.70 | 34.1 |
| 7/27/2018 | 31.50 | | 22.5 | 58.0 | 23.30 | 8.17 | 1.87 | 114.50 | 1,481.00 | 7,432.00 | 1,041.30 | 1,589.00 | 107.50 | 35.8 |
| 7/28/2018 | 31.12 | | 22.9 | 58.0 | 23.40 | 9.34 | 0.79 | 111.54 | 1,486.90 | 7,527.40 | 1,018.90 | 1,575.20 | 105.10 | 35.7 |
| 7/29/2018 | 28.05 | | 22.4 | 58.3 | 20.20 | 9.11 | 1.22 | 90.36 | 1,472.30 | 7,486.10 | 1,020.50 | 1,579.00 | 105.90 | 35.9 |
| 7/30/2018 | 30.78 | | 22.3 | 57.2 | 22.20 | 8.97 | 0.62 | 97.84 | 1,509.80 | 7,598.40 | 1,026.60 | 1,596.60 | 105.90 | 34.8 |
| 7/31/2018 | 26.03 | | 23.3 | 56.2 | 17.20 | 8.34 | 0.93 | 103.40 | 1,506.90 | 7,568.00 | 978.00 | 1,549.20 | 104.60 | 36.0 |
| Minimum | 8.43 | | 20.0 | 51.4 | 7.70 | 6.02 | 0.44 | 25.35 | 1,425.40 | 6,486.40 | 779.10 | 1,372.40 | 89.80 | 33.0 |
| Maximum | 36.29 | | 24.4 | 58.8 | 24.00 | 15.35 | 14.20 | 114.50 | 1,542.00 | 7,722.00 | 1,064.20 | 1,609.90 | 111.10 | 36.7 |
| Total | 866.50 | | 695.9 | 1,709.2 | 653.50 | 271.34 | 75.35 | 2,317.24 | 46,757.30 | 227,159.20 | 31,071.90 | 48,455.31 | 3,189.50 | 1,086.6 |
| Average | 27.95 | | 22.4 | 55.1 | 21.08 | 8.75 | 2.43 | 74.75 | 1,508.30 | 7,327.72 | 1,002.32 | 1,563.07 | 102.89 | 35.1 |

# New Orleans East Bank WWTP
# Fluid Bed Incinerator Monthly Report
## *August 2018

| Date | Sludge Incinerated Tons | Landfill Disposal tons | Cake % Solids % | Belt Press Cake % Volatile Solids % | Incineration hours hrs | Oxygen Dry (CEMS) % | Carbon Monoxide Emissions ppm | Oxides of Nitrogen Emissions ppm | Incinerator Temp oF | Air Flow SCFM | Heat Exchanger Gas Out Temp oF | Heat Exchanger Gas In Temp oF | Ventrui Outlet Temp oF | Total Scrubber DP Inches WC |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 8/1/2018 | | | | | | | | | | | | | | |
| 8/2/2018 | 26.38 | | 22.2 | 56.6 | 20.90 | 8.20 | 1.59 | 94.10 | 1,491.40 | 7,482.10 | 1,023.00 | 1,582.70 | 106.70 | 35.0 |
| 8/3/2018 | 10.95 | | 21.9 | 56.5 | 9.00 | 9.50 | 0.66 | 88.91 | 1,524.00 | 7,568.90 | 815.40 | 1,446.00 | 97.50 | 35.0 |
| 8/4/2018 | | | | | | | | | | | | | | |
| 8/5/2018 | | | | | | | | | | | | | | |
| 8/6/2018 | 17.23 | | 22.0 | 57.0 | 20.10 | 11.70 | 0.68 | 88.05 | 1,509.90 | 7,634.10 | 968.60 | 1,563.50 | 98.10 | 34.1 |
| 8/7/2018 | 20.74 | | 22.5 | 55.9 | 18.40 | 10.33 | 0.55 | 77.87 | 1,507.40 | 7,520.80 | 995.40 | 1,580.40 | 102.20 | 34.5 |
| 8/8/2018 | 19.68 | | 22.2 | 55.4 | 18.50 | 10.58 | 0.42 | 83.12 | 1,529.80 | 7,630.70 | 991.60 | 1,580.00 | 101.30 | 34.6 |
| 8/9/2018 | 30.55 | | 22.8 | 55.8 | 22.90 | 7.83 | 1.02 | 103.61 | 1,511.10 | 7,655.40 | 1,041.80 | 1,602.10 | 107.90 | 35.9 |
| 8/10/2018 | 28.26 | | 22.3 | 55.7 | 21.70 | 8.90 | 0.66 | 89.66 | 1,500.60 | 7,709.70 | 1,022.00 | 1,588.60 | 105.80 | 35.6 |
| 8/11/2018 | 31.33 | | 23.1 | 56.0 | 23.10 | 8.68 | 0.47 | 102.39 | 1,512.10 | 7,715.00 | 1,027.70 | 1,592.70 | 105.70 | 35.0 |
| 8/12/2018 | 28.12 | | 23.0 | 55.0 | 20.10 | 8.93 | 0.57 | 81.49 | 1,503.50 | 7,654.30 | 1,024.20 | 1,591.00 | 105.50 | 32.9 |
| 8/13/2018 | | | | | | | | | | | | | | |
| 8/14/2018 | | | | | | | | | | | | | | |
| 8/15/2018 | | | | | | | | | | | | | | |
| 8/16/2018 | | | | | | | | | | | | | | |
| 8/17/2018 | | | | | | | | | | | | | | |
| 8/18/2018 | | | | | | | | | | | | | | |
| 8/19/2018 | | | | | | | | | | | | | | |
| 8/20/2018 | | | | | | | | | | | | | | |
| 8/21/2018 | | | | | | | | | | | | | | |
| 8/22/2018 | | | | | | | | | | | | | | |
| 8/23/2018 | | | | | | | | | | | | | | |
| 8/24/2018 | 14.19 | | 24.0 | 54.0 | 14.20 | 12.41 | 1.31 | 55.40 | 1,518.10 | 7,404.80 | 935.40 | 1,567.30 | 95.60 | 34.9 |
| 8/25/2018 | 20.32 | | 23.3 | 54.2 | 18.00 | 11.12 | 1.06 | 60.24 | 1,527.30 | 7,269.20 | 978.00 | 1,584.90 | 98.90 | 35.1 |
| 8/26/2018 | 26.21 | | 22.5 | 53.1 | 23.50 | 9.23 | 2.14 | 30.55 | 1,510.10 | 7,401.60 | 1,012.70 | 1,582.40 | 103.70 | 36.4 |
| 8/27/2018 | 32.49 | | 22.4 | 53.3 | 23.70 | 7.30 | 2.28 | 19.53 | 1,509.90 | 7,338.40 | 1,046.50 | 1,591.10 | 106.90 | 38.6 |
| 8/28/2018 | 32.39 | | 21.1 | 53.1 | 23.50 | 6.83 | 2.50 | 15.89 | 1,509.30 | 7,464.80 | 1,054.90 | 1,592.50 | 108.50 | 36.9 |
| 8/29/2018 | 34.99 | | 23.1 | 54.0 | 23.40 | 7.31 | 2.20 | 16.59 | 1,535.10 | 7,580.50 | 1,050.10 | 1,591.50 | 108.20 | 37.3 |
| 8/30/2018 | 35.49 | | 23.2 | 55.1 | 24.00 | 7.20 | 2.08 | 16.35 | 1,535.00 | 7,406.40 | 1,060.10 | 1,595.30 | 105.50 | 36.1 |
| 8/31/2018 | 27.72 | | 23.8 | 55.0 | 23.20 | 10.10 | 2.34 | 13.38 | 1,536.70 | 7,400.40 | 990.80 | 1,541.30 | 98.33 | 35.2 |
| Minimum | 10.95 | | 0.0 | 53.1 | 9.00 | 6.83 | 0.42 | 13.38 | 1,491.40 | 7,269.20 | 815.40 | 1,446.00 | 95.60 | 32.9 |
| Maximum | 35.49 | | 24.0 | 57.0 | 24.00 | 12.41 | 2.50 | 103.61 | 1,536.70 | 7,715.00 | 1,060.10 | 1,602.10 | 108.50 | 38.6 |
| Total | 437.05 | | 385.4 | 935.7 | 348.20 | 156.15 | 22.53 | 1,037.13 | 25,771.30 | ######## | 17,038.20 | 26,773.30 | 1,756.33 | 603.1 |
| Average | 25.71 | | 21.4 | 55.0 | 20.48 | 9.19 | 1.33 | 61.01 | 1,515.96 | 7,519.83 | 1,002.25 | 1,574.90 | 103.31 | 35.5 |

# New Orleans East Bank WWTP
# Fluid Bed Incinerator Monthly Report

*September 2018

| Date | Sludge Incinerated Tons | Landfill Disposal tons | Cake % Solids % | Belt Press Cake % Volatile Solids % | Incineration hours hrs | Oxygen Dry (CEMS) % | Carbon Monoxide Emissions ppm | Oxides of Nitrogen Emissions ppm | Incinerator Temp oF | Air Flow SCFM | Heat Exchanger Gas Out Temp oF | Heat Exchanger Gas In Temp oF | Ventrui Outlet Temp oF | Total Scrubber DP Inches WC |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 9/1/2018 | 28.65 | | 25.7 | 49.8 | 20.80 | 9.88 | 2.03 | 14.12 | 1,541.20 | 7,404.90 | 1,000.40 | 1,555.70 | 99.60 | 35.2 |
| 9/2/2018 | 23.09 | | 22.6 | 54.0 | 21.80 | 9.99 | 1.86 | 15.64 | 1,534.20 | 7,384.90 | 1,002.90 | 1,557.00 | 99.50 | 35.2 |
| 9/3/2018 | 29.31 | | 24.4 | 54.2 | 23.10 | 8.99 | 1.39 | 15.73 | 1,523.90 | 7,245.10 | 1,026.70 | 1,568.30 | 100.60 | 35.3 |
| 9/4/2018 | 29.39 | | 23.9 | 51.4 | 23.90 | 10.01 | 2.33 | 14.30 | 1,519.30 | 7,350.40 | 995.20 | 1,542.80 | 99.20 | 35.2 |
| 9/5/2018 | 32.44 | | 23.7 | 53.0 | 21.70 | 12.19 | 2.59 | 12.01 | 1,519.80 | 7,201.30 | 923.40 | 1,486.10 | 94.10 | 34.7 |
| 9/6/2018 | 28.85 | | 22.7 | 53.6 | 23.50 | 8.90 | 1.79 | 18.62 | 1,518.30 | 7,386.80 | 1,031.20 | 1,579.50 | 101.60 | 35.3 |
| 9/7/2018 | 31.16 | | 23.7 | 53.7 | 23.60 | 8.43 | 1.69 | 25.09 | 1,529.40 | 7,401.70 | 1,043.10 | 1,592.30 | 102.80 | 34.6 |
| 9/8/2018 | 29.85 | | 23.5 | 53.1 | 23.60 | 9.00 | 1.72 | 22.48 | 1,535.70 | 7,402.50 | 1,031.80 | 1,586.30 | 101.40 | 34.4 |
| 9/9/2018 | 29.78 | | 23.5 | 53.7 | 23.40 | 8.94 | 1.80 | 22.52 | 1,542.30 | 7,401.10 | 1,028.30 | 1,585.30 | 102.20 | 34.5 |
| 9/10/2018 | 25.78 | | 23.3 | 54.2 | 23.30 | 10.93 | 2.20 | 15.07 | 1,529.90 | 7,361.20 | 988.20 | 1,560.00 | 96.60 | 34.9 |
| 9/11/2018 | 19.51 | | 24.1 | 52.9 | 16.40 | 11.12 | 2.04 | 14.19 | 1,532.00 | 7,381.40 | 907.40 | 1,491.70 | 93.60 | 35.7 |
| 9/12/2018 | 27.15 | | 21.1 | 51.9 | 23.80 | 10.19 | 2.06 | 17.66 | 1,521.00 | 7,399.60 | 1,004.10 | 1,571.50 | 98.00 | 36.2 |
| 9/13/2018 | 33.14 | | 24.5 | 50.7 | 22.40 | 9.21 | 1.85 | 22.09 | 1,535.90 | 7,430.90 | 1,016.60 | 1,574.60 | 101.10 | 36.3 |
| 9/14/2018 | 29.59 | | 23.7 | 50.7 | 22.20 | 9.03 | 1.67 | 23.50 | 1,520.60 | 7,293.40 | 1,030.70 | 1,585.20 | 105.60 | 36.3 |
| 9/15/2018 | | | | | | | | | | | | | | |
| 9/16/2018 | 18.21 | | 23.9 | 52.1 | 16.60 | 12.47 | 1.54 | 12.20 | 1,523.80 | 7,576.10 | 924.40 | 1,496.20 | 100.00 | 34.6 |
| 9/17/2018 | 27.47 | | 22.8 | 51.6 | 21.90 | 9.91 | 1.78 | 26.68 | 1,525.00 | 7,430.70 | 1,013.10 | 1,570.40 | 100.50 | 35.2 |
| 9/18/2018 | 30.41 | | 22.5 | 52.0 | 23.40 | 8.59 | 1.91 | 24.41 | 1,520.60 | 7,307.60 | 1,039.30 | 1,588.30 | 102.80 | 35.4 |
| 9/19/2018 | 32.79 | | 22.4 | 49.6 | 23.80 | 8.08 | 2.01 | 26.86 | 1,511.80 | 7,487.60 | 1,043.30 | 1,590.50 | 103.50 | 34.3 |
| 9/20/2018 | 38.48 | | 25.0 | 52.4 | 24.00 | 8.48 | 1.85 | 25.56 | 1,511.80 | 7,487.60 | 1,043.30 | 1,590.50 | 102.20 | 34.3 |
| 9/21/2018 | 36.36 | | 22.5 | 52.9 | 24.00 | 7.70 | 1.81 | 26.68 | 1,519.00 | 7,500.00 | 1,054.60 | 1,597.10 | 104.40 | 34.6 |
| 9/22/2018 | 36.24 | | 23.4 | 51.6 | 23.20 | 7.93 | 1.83 | 27.27 | 1,505.70 | 7,485.50 | 1,050.90 | 1,593.40 | 104.40 | 34.3 |
| 9/23/2018 | 36.13 | | 23.0 | 52.1 | 24.00 | 8.04 | 1.86 | 28.93 | 1,515.20 | 7,502.60 | 1,051.90 | 1,598.60 | 104.20 | 34.2 |
| 9/24/2018 | 33.43 | | 23.9 | 52.4 | 23.30 | 9.03 | 1.91 | 30.30 | 1,518.90 | 7,428.90 | 1,025.20 | 1,568.70 | 102.80 | 33.8 |
| 9/25/2018 | 34.95 | | 23.4 | 52.8 | 23.80 | 8.46 | 1.77 | 31.64 | 1,519.30 | 7,424.90 | 1,042.50 | 1,583.80 | 101.60 | 34.2 |
| 9/26/2018 | 35.53 | | 23.9 | 51.0 | 23.80 | 8.39 | 1.86 | 29.38 | 1,504.80 | 7,402.00 | 1,043.10 | 1,584.00 | 100.80 | 33.0 |
| 9/27/2018 | 27.38 | | 23.6 | 50.9 | 18.60 | 8.53 | 1.82 | 30.08 | 1,510.80 | 7,387.90 | 987.80 | 1,538.40 | 100.50 | 33.6 |
| 9/28/2018 | 32.85 | | 24.2 | 33.0 | 23.80 | 8.14 | 1.72 | 36.34 | 1,508.50 | 7,398.90 | 1,049.40 | 1,592.30 | 100.30 | 34.0 |
| 9/29/2018 | 35.55 | | 23.9 | 49.7 | 24.00 | 8.09 | 1.74 | 34.91 | 1,506.90 | 7,400.10 | 1,050.10 | 1,592.60 | 100.30 | 34.1 |
| 9/30/2018 | 32.42 | | 23.2 | 49.6 | 22.10 | 8.74 | 1.77 | 27.67 | 1,494.40 | 7,399.40 | 1,035.40 | 1,579.30 | 103.30 | 32.7 |
| | | | | | | | | | | | | | | |
| Minimum | 18.21 | | 21.1 | 33.0 | 16.40 | 7.70 | 1.39 | 12.01 | 1,494.40 | 7,201.30 | 907.40 | 1,486.10 | 93.60 | 32.7 |
| Maximum | 38.48 | | 25.7 | 54.2 | 24.00 | 12.47 | 2.59 | 36.34 | 1,542.30 | 7,576.10 | 1,054.60 | 1,598.60 | 105.60 | 36.3 |
| Total | 885.89 | | 682.0 | 1,490.6 | 653.80 | 267.39 | 54.20 | 671.93 | 44,100.00 | 214,665.00 | 29,484.30 | 45,500.40 | 2,927.50 | 1,006.1 |
| Average | 30.55 | | 23.5 | 51.4 | 22.54 | 9.22 | 1.87 | 23.17 | 1,520.69 | 7,402.24 | 1,016.70 | 1,568.98 | 100.95 | 34.7 |

# Section Two

## *Quarterly CO & NOX Concentration Report*
## *July 1, 2018 to September 30, 2018*
## *40 CFR Part 60, Subpart A, §60.7 and*
## *40CFR Part 503*

***Data Submitted:***

- ***CO &NOX Average Quarterly Concentration Report***
- ***Monthly Dry Oxygen CEM report***
- ***Monthly Moisture CEM report***
- ***Monthly CO CEM Report***
- ***Monthly NOX CEM Report***
- ***Monthly SOX CEM Report***
- ***Monthly O2 Analyzer Report***
- ***Monthly Sulfur Dioxide CEM Report***
- ***Monthly SO2 Lbs (Gas & Oil) Report***

# Quarterly CEMS Concentration Report

## New Orleans - East Bank WWTP
## July - September 2018

VEOLIA WATER

| Date/Time | Description | Duration | Peak Value | Operator | Reason |
|---|---|---|---|---|---|
| 07/01/2018 12:12:04 | NOX > 150 ppm | 00:03:18 | 160.70 | Cody Petrovich | Adjusting Feed Rate |
| 07/01/2018 12:40:28 | NOX > 150 ppm | 00:05:03 | 177.30 | Cody Petrovich | Adjusting Feed Rate |
| 07/02/2018 10:59:43 | CO > 64 ppm | 00:04:20 | 104.60 | Steve Shulin | Adjusting Air Flow |
| 07/04/2018 08:06:01 | NOX > 150 ppm | 00:08:44 | 199.70 | Steve Benjamin | Adjusting Feed Rate |
| 07/04/2018 10:29:19 | NOX > 150 ppm | 00:00:49 | 152.30 | Steve Benjamin | Adjusting Feed Rate |
| 07/04/2018 21:46:48 | NOX > 150 ppm | 00:02:57 | 163.00 | Courtney Lear | Lowering Gas Feed |
| 07/18/2018 10:34:01 | CO > 64 ppm | 00:04:36 | 83.10 | Jawanda Trimont | Adjusting Feed Rate |
| 07/23/2018 23:47:37 | NOX > 150 ppm | 00:02:37 | 154.70 | Courtney Lear | Adjusting Feed Rate |
| 07/24/2018 01:57:24 | NOX > 150 ppm | 00:03:06 | 170.40 | Courtney Lear | Adjusting Feed Rate |
| 07/24/2018 02:06:18 | NOX > 150 ppm | 00:03:13 | 152.60 | Courtney Lear | Adjusting Feed Rate |
| 07/24/2018 02:47:24 | NOX > 150 ppm | 00:01:24 | 154.20 | Courtney Lear | Adjusting Feed Rate |
| 07/26/2018 14:49:11 | NOX > 150 ppm | 00:02:01 | 154.80 | Jawanda Trimont | Adjusting Feed Rate |
| 07/26/2018 15:30:26 | NOX > 150 ppm | 00:03:24 | 160.80 | Jawanda Trimont | Adjusting Feed Rate |
| 07/26/2018 15:50:04 | NOX > 150 ppm | 00:03:20 | 155.70 | Jawanda Trimont | Adjusting Feed Rate |
| 07/27/2018 05:37:44 | NOX > 150 ppm | 00:03:48 | 156.80 | Courtney Lear | Lowering Gas Feed |
| 07/27/2018 05:53:36 | NOX > 150 ppm | 00:00:31 | 150.40 | Courtney Lear | Lowering Gas Feed |
| 07/27/2018 07:17:48 | NOX > 150 ppm | 00:02:06 | 152.60 | Steve Shulin | Lowering Gas Feed |
| 07/27/2018 08:08:51 | NOX > 150 ppm | 00:00:06 | 150.60 | Steve Shulin | Lowering Gas Feed |
| 07/27/2018 14:22:31 | NOX > 150 ppm | 00:06:28 | 159.80 | Jawanda Trimont | Adjusting Feed Rate |
| 07/27/2018 15:00:57 | NOX > 150 ppm | 00:02:24 | 153.40 | Jawanda Trimont | Adjusting Feed Rate |
| 07/27/2018 15:49:39 | NOX > 150 ppm | 00:04:48 | 152.70 | Jawanda Trimont | Adjusting Air Flow |
| 07/27/2018 15:58:35 | NOX > 150 ppm | 00:06:36 | 168.60 | Jawanda Trimont | Adjusting Air Flow |
| 07/27/2018 16:36:42 | NOX > 150 ppm | 00:02:24 | 156.50 | Jawanda Trimont | Adjusting Air Flow |
| 07/27/2018 16:53:03 | NOX > 150 ppm | 00:03:31 | 156.60 | Jawanda Trimont | Lowering Gas Feed |
| 07/27/2018 21:36:10 | NOX > 150 ppm | 00:03:01 | 156.00 | Courtney Lear | Lowering Gas Feed |
| 07/28/2018 07:37:20 | NOX > 150 ppm | 00:12:47 | 165.40 | Cody Petrovich | Lowering Gas Feed |
| 07/28/2018 08:17:10 | NOX > 150 ppm | 00:02:30 | 154.90 | Cody Petrovich | Adjusting Feed Rate |
| 07/28/2018 08:33:01 | NOX > 150 ppm | 00:12:00 | 189.00 | Cody Petrovich | Adjusting Feed Rate |
| 07/28/2018 10:24:47 | NOX > 150 ppm | 00:02:55 | 155.00 | Cody Petrovich | Lowering Gas Feed |
| 07/28/2018 11:55:12 | NOX > 150 ppm | 00:04:26 | 156.30 | Cody Petrovich | Lowering Gas Feed |
| 07/28/2018 18:08:15 | NOX > 150 ppm | 00:05:48 | 158.20 | Cody Petrovich | Lowering Gas Feed |
| 07/30/2018 09:11:42 | NOX > 150 ppm | 00:01:13 | 155.00 | Steve Shulin | Lowering Gas Feed |
| 08/01/2018 07:27:11 | NOX > 150 ppm | 00:06:33 | 174.90 | Steve Shulin | Adjusting Feed Rate |
| 08/02/2018 09:00:18 | CO > 64 ppm | 00:06:09 | 190.10 | Steve Shulin | Adjusting Feed Rate |
| 08/02/2018 14:53:42 | NOX > 150 ppm | 00:07:58 | 197.00 | Steve Shulin | Adjusting Air Flow |
| 08/03/2018 09:48:18 | NOX > 150 ppm | 00:07:32 | 227.90 | Steve Shulin | Adjusting Feed Pump |

# Quarterly CEMS Concentration Report

## New Orleans - East Bank WWTP
## July - September 2018

VEOLIA WATER

| Date/Time | Description | Duration | Peak Value | Operator | Reason |
|---|---|---|---|---|---|
| 08/03/2018 13:03:39 | NOX > 150 ppm | 00:02:06 | 158.80 | Steve Shulin | Adjusting Feed Pump |
| 08/06/2018 09:00:09 | NOX > 150 ppm | 00:00:49 | 150.20 | Cody Petrovich | Lowering Gas Feed |
| 08/06/2018 10:31:02 | NOX > 150 ppm | 00:05:02 | 153.70 | Cody Petrovich | Adjusting Feed Rate |
| 08/08/2018 21:30:12 | NOX > 150 ppm | 00:01:24 | 152.30 | Courtney Lear | Lowering Gas Feed |
| 08/08/2018 22:04:38 | NOX > 150 ppm | 00:00:48 | 152.60 | Courtney Lear | Lowering Gas Feed |
| 08/08/2018 22:48:57 | NOX > 150 ppm | 00:01:24 | 152.90 | Courtney Lear | Adjusting Air Flow |
| 08/09/2018 17:55:41 | NOX > 150 ppm | 00:04:25 | 169.60 | Jawanda Trimont | Lowering Gas Feed |
| 08/12/2018 18:31:55 | NOX > 150 ppm | 00:07:49 | 175.70 | Jawanda Trimont | Lowering Gas Feed |
| 08/24/2018 13:37:42 | CO > 64 ppm | 00:04:49 | 111.00 | Steve Shulin | justing Feed Pump |
| 08/28/2018 16:48:17 | SO2 > 15 ppm | 00:03:13 | 15.30 | Jawanda Trimont | justing Feed Pump |
| 09/01/2018 22:21:41 | CO > 64 ppm | 00:04:41 | 90.40 | Courtney Lear | intenance Calibration |

# Monthly O2 CEM Report

**New Orleans - East Bank WWTP**
**Jul 01, 2018**

VEOLIA WATER

## Hourly O2 Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 7.2 | 7.0 | 7.1 | 7.2 | 7.2 | 7.5 | 7.8 | 7.4 | 7.5 | 6.7 | 6.6 | 6.6 | 11.7 | 9.3 | 9.8 | 7.4 | 9.1 | 8.7 | 8.5 | 8.3 | 8.3 | 8.7 | 8.3 | 8.5 |
| 2 | 8.3 | 8.1 | 8.2 | 8.1 | 8.1 | 8.5 | 8.2 | 7.6 | 7.4 | 11.5 | 16.3 | 7.5 | 7.6 | 7.3 | 6.9 | 9.2 | 7.2 | 7.2 | 7.2 | 7.2 | 7.3 | 7.3 | 7.7 | 7.2 |
| 3 | 7.2 | 7.2 | 7.3 | 7.2 | 7.3 | 7.1 | 7.1 | 7.1 | 7.2 | 7.0 | 6.9 | 6.9 | 15.5 | 9.1 | 6.9 | 6.6 | 6.9 | 6.5 | 6.9 | 10.0 | 6.6 | 6.8 | 6.8 | 6.7 |
| 4 | 6.9 | 6.9 | 6.7 | 6.8 | 7.0 | 7.0 | 7.1 | 7.7 | 8.2 | 7.2 | 12.8 | 8.7 | 8.5 | 8.5 | 8.5 | 8.4 | 8.5 | 8.6 | 7.8 | 7.5 | 7.5 | 12.0 | 9.1 | 11.0 |
| 5 | 10.5 | 10.5 | 10.8 | 9.6 | 9.8 | 9.8 | 14.5 | 18.6 | 19.0 | 19.2 | 19.4 | 19.7 | 20.2 | 20.3 | 19.0 | 12.0 | 10.0 | 8.9 | 8.9 | 10.0 | 9.6 | 9.7 | 10.0 | 9.8 |
| 6 | 9.8 | 9.8 | 9.7 | 9.9 | 15.0 | 17.9 | 13.5 | 10.3 | 10.2 | 13.2 | 17.6 | 17.3 | 9.6 | 11.9 | 10.0 | 10.7 | 10.3 | 10.6 | 9.8 | 11.5 | 10.8 | 8.9 | 8.5 | 8.5 |
| 7 | 8.6 | 8.2 | 8.2 | 8.7 | 9.2 | 9.2 | 9.0 | 8.7 | 9.9 | 8.7 | 8.2 | 7.8 | 8.5 | 8.8 | 8.4 | 8.5 | 8.3 | 8.0 | 8.0 | 8.0 | 8.0 | 8.5 | 8.7 | 8.4 |
| 8 | 12.3 | 8.8 | 8.3 | 7.8 | 8.3 | 8.3 | 8.1 | 9.0 | 8.2 | 8.2 | 8.3 | 8.2 | 8.3 | 8.2 | 8.5 | 8.6 | 8.8 | 8.8 | 8.8 | 9.0 | 8.5 | 8.8 | 9.0 | 8.7 |
| 9 | 8.5 | 8.9 | 8.8 | 8.6 | 8.7 | 8.3 | 8.6 | 8.4 | 8.7 | 8.6 | 8.6 | 8.7 | 8.5 | 8.3 | 8.5 | 8.6 | 8.4 | 8.7 | 8.7 | 8.4 | 8.7 | 8.3 | 8.4 | 8.2 |
| 10 | 7.9 | 8.4 | 8.4 | 8.4 | 8.2 | 8.1 | 8.5 | 7.9 | 8.0 | 8.1 | 8.1 | 7.8 | 7.8 | 8.1 | 8.6 | 8.2 | 8.4 | 8.4 | 8.3 | 7.8 | 8.7 | 16.7 | 18.3 | 18.4 |
| 11 | 19.5 | 20.0 | 20.2 | 20.2 | 20.3 | 20.3 | 20.3 | 14.9 | 16.7 | 8.4 | 12.5 | 10.1 | 10.5 | 9.5 | 9.7 | 10.2 | 9.5 | 9.6 | 9.4 | 9.5 | 8.7 | 9.3 | 9.5 | 9.2 |
| 12 | 9.2 | 9.7 | 9.3 | 10.7 | 9.2 | 10.0 | 8.7 | 11.8 | 12.1 | 11.6 | 11.8 | 11.4 | 11.4 | 11.5 | 12.9 | 17.7 | 17.6 | 17.3 | 16.0 | 17.9 | 16.1 | 18.0 | 16.8 | 16.8 |
| 13 | 15.9 | 18.2 | 16.7 | 17.2 | 17.1 | 17.1 | 17.4 | 17.6 | 17.4 | 17.1 | 17.4 | 13.5 | 12.2 | 10.5 | 11.7 | 11.3 | 11.2 | 11.5 | 11.5 | 11.0 | 12.0 | 12.2 | 12.2 | 11.4 |
| 14 | 12.0 | 13.0 | 16.6 | 15.7 | 16.8 | 12.2 | 12.5 | 12.7 | 12.0 | 11.7 | 12.6 | 12.6 | 11.6 | 12.2 | 13.1 | 10.2 | 10.7 | 10.5 | 12.8 | 12.7 | 9.6 | 12.0 | 9.9 | 11.8 |
| 15 | 11.6 | 11.3 | 11.9 | 10.8 | 10.4 | 11.3 | 11.7 | 11.7 | 11.9 | 12.2 | 7.3 | 6.5 | 6.4 | 7.1 | 7.3 | 7.4 | 7.3 | 6.3 | 6.3 | 6.4 | 9.5 | 7.5 | 7.0 | 7.0 |
| 16 | 6.9 | 7.4 | 7.2 | 7.3 | 7.2 | 7.2 | 7.3 | 8.4 | 6.1 | 7.7 | 6.1 | 7.6 | 5.9 | 5.8 | 6.3 | 11.6 | 9.3 | 8.5 | 9.1 | 9.1 | 9.0 | 8.9 | 9.0 | 9.0 |
| 17 | 9.0 | 9.3 | 8.4 | 8.2 | 8.2 | 8.3 | 10.0 | 6.7 | 5.6 | 5.7 | 6.2 | 5.8 | 5.9 | 6.1 | 5.9 | 6.4 | 6.7 | 10.2 | 14.9 | 16.9 | 17.9 | 18.4 | 18.7 | 19.0 |
| 18 | 19.3 | 19.4 | 19.5 | 19.7 | 19.8 | 19.8 | 19.9 | 19.9 | 20.0 | 16.5 | 12.5 | 6.7 | 8.4 | 5.9 | 6.3 | 6.8 | 5.9 | 6.0 | 7.2 | 7.2 | 7.5 | 7.7 | 7.5 | 7.6 |
| 19 | 7.5 | 7.4 | 7.4 | 7.4 | 7.5 | 7.5 | 7.5 | 10.0 | 10.0 | 9.7 | 9.6 | 9.8 | 9.5 | 9.0 | 7.6 | 7.7 | 8.9 | 8.1 | 6.4 | 6.6 | 10.2 | 6.7 | 6.7 | 6.6 |
| 20 | 6.5 | 6.3 | 9.9 | 6.7 | 6.7 | 6.7 | 6.4 | 8.4 | 9.0 | 9.3 | 8.7 | 8.0 | 8.1 | 6.7 | 6.6 | 6.2 | 6.2 | 8.6 | 6.5 | 6.4 | 6.7 | 6.4 | 6.3 | 6.3 |
| 21 | 6.3 | 6.4 | 6.4 | 6.5 | 6.5 | 6.8 | 6.3 | 6.6 | 6.4 | 6.3 | 6.4 | 6.3 | 6.3 | 6.3 | 6.3 | 6.0 | 6.2 | 6.3 | 6.1 | 6.3 | 6.2 | 6.2 | 6.1 | 6.3 |
| 22 | 6.3 | 6.3 | 6.4 | 6.7 | 6.3 | 6.4 | 6.3 | 6.3 | 6.3 | 6.4 | 6.4 | 6.3 | 6.2 | 6.2 | 6.2 | 6.2 | 6.6 | 7.2 | 6.8 | 7.3 | 6.3 | 11.3 | 6.3 | 6.0 |
| 23 | 6.4 | 6.6 | 7.5 | 7.3 | 7.8 | 7.4 | 7.2 | 6.8 | 8.0 | 6.6 | 6.7 | 6.8 | 6.2 | 6.4 | 6.4 | 6.2 | 6.9 | 9.6 | 6.6 | 6.4 | 6.0 | 6.9 | 6.2 | 9.9 |
| 24 | 7.3 | 9.3 | 9.1 | 8.1 | 8.3 | 8.1 | 8.4 | 6.9 | 7.2 | 7.1 | 7.1 | 6.8 | 7.2 | 7.5 | 7.4 | 7.4 | 7.4 | 7.7 | 7.6 | 7.7 | 6.9 | 6.9 | 7.0 | 6.9 |
| 25 | 6.7 | 7.2 | 7.0 | 6.6 | 7.1 | 6.8 | 6.9 | 6.9 | 6.8 | 6.7 | 6.9 | 8.4 | 8.0 | 7.2 | 6.7 | 7.2 | 7.1 | 6.7 | 6.9 | 6.7 | 6.9 | 12.4 | 7.2 | 7.2 |
| 26 | 7.8 | 7.6 | 7.6 | 8.2 | 14.1 | 11.1 | 9.1 | 8.0 | 8.2 | 7.9 | 6.9 | 6.9 | 6.8 | 6.8 | 7.1 | 7.7 | 8.5 | 8.3 | 7.2 | 7.7 | 7.7 | 7.4 | 7.8 | 7.5 |
| 27 | 7.8 | 7.8 | 7.9 | 7.9 | 8.5 | 7.7 | 14.2 | 8.0 | 8.2 | 6.2 | 5.6 | 5.7 | 5.7 | 5.8 | 7.1 | 8.1 | 11.8 | 8.5 | 8.1 | 9.0 | 8.2 | 10.0 | 8.5 | 8.9 |
| 28 | 8.7 | 9.4 | 9.2 | 8.8 | 8.7 | 9.2 | 8.6 | 8.3 | 12.8 | 12.1 | 10.4 | 10.3 | 10.8 | 10.3 | 10.7 | 10.6 | 10.3 | 10.3 | 10.7 | 10.0 | 7.6 | 7.8 | 7.7 | 7.8 |
| 29 | 8.0 | 8.0 | 8.0 | 8.1 | 7.6 | 7.9 | 8.1 | 7.8 | 7.9 | 7.0 | 7.8 | 7.6 | 7.2 | 7.7 | 7.5 | 6.8 | 7.8 | 7.3 | 8.4 | 14.9 | 7.1 | 11.9 | 15.5 | 15.9 |
| 30 | 9.0 | 8.2 | 8.4 | 13.1 | 8.3 | 8.1 | 7.6 | 14.5 | 17.3 | 10.1 | 7.3 | 8.3 | 8.8 | 8.4 | 9.1 | 8.7 | 8.2 | 8.1 | 8.4 | 7.1 | 7.4 | 7.8 | 7.9 | 8.1 |
| 31 | 8.0 | 8.5 | 8.9 | 8.7 | 8.6 | 8.5 | 8.7 | 13.6 | 20.1 | 20.3 | 20.5 | 20.6 | 18.0 | 12.3 | 7.0 | 7.3 | 7.8 | 7.2 | 7.3 | 7.8 | 7.3 | 7.3 | 7.5 | 7.6 |

# Monthly O2 CEM Report

**New Orleans - East Bank WWTP**
**Aug 01, 2018**

VEOLIA WATER

## Hourly O2 Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 7.6 | 7.9 | 7.7 | 7.7 | 7.9 | 7.7 | 7.8 | 8.5 | 7.7 | 12.5 | 17.4 | 17.4 | 17.5 | 17.6 | 9.9 | 16.6 | 18.0 | 20.1 | 20.1 | 20.2 | 20.2 | 20.3 | 20.3 | 20.3 |
| 2 | 20.3 | 20.3 | 20.4 | 20.4 | 20.4 | 20.4 | 20.4 | 16.0 | 10.6 | 9.7 | 6.8 | 6.5 | 6.6 | 6.6 | 8.9 | 8.3 | 7.1 | 7.2 | 7.4 | 7.6 | 11.7 | 8.3 | 7.9 | 7.7 |
| 3 | 7.7 | 7.3 | 7.2 | 7.1 | 7.5 | 7.7 | 7.2 | 7.2 | 7.3 | 11.1 | 10.9 | 7.4 | 10.3 | 8.9 | 8.0 | 8.3 | 7.8 | 15.2 | 19.7 | 19.6 | 19.8 | 19.2 | 17.2 | 19.5 |
| 4 | 19.9 | 20.0 | 20.1 | 20.1 | 17.1 | 19.3 | 19.9 | 20.1 | 20.2 | 20.3 | 20.3 | 20.3 | 19.0 | 16.1 | 19.5 | 19.7 | 19.9 | 20.0 | 20.0 | 20.2 | 18.2 | 16.3 | 20.1 | 20.0 |
| 5 | 20.0 | 20.2 | 20.3 | 20.3 | 18.0 | 16.0 | 19.1 | 19.8 | 20.1 | 20.2 | 20.3 | 20.4 | 18.8 | 14.6 | 17.8 | 19.5 | 20.0 | 20.2 | 20.2 | 20.3 | 15.5 | 17.4 | 19.4 | 19.9 |
| 6 | 20.1 | 20.2 | 20.2 | 20.0 | 15.0 | 17.0 | 12.3 | 14.4 | 12.0 | 10.7 | 10.3 | 17.9 | 8.2 | 8.3 | 8.7 | 8.3 | 10.4 | 9.6 | 9.1 | 12.9 | 12.8 | 12.2 | 15.1 | 12.6 |
| 7 | 12.7 | 13.0 | 13.4 | 12.4 | 12.1 | 12.6 | 10.9 | 15.0 | 11.6 | 10.3 | 10.0 | 7.9 | 7.7 | 14.6 | 9.4 | 8.0 | 7.8 | 7.8 | 7.9 | 8.0 | 8.0 | 7.6 | 9.1 | 16.7 |
| 8 | 17.0 | 15.4 | 9.3 | 11.5 | 7.3 | 12.9 | 7.2 | 14.2 | 17.4 | 11.0 | 10.3 | 8.8 | 9.7 | 10.4 | 8.2 | 7.7 | 10.2 | 7.7 | 8.0 | 15.5 | 12.2 | 12.3 | 9.1 | 10.8 |
| 9 | 9.9 | 10.1 | 10.2 | 10.4 | 9.8 | 10.1 | 9.8 | 9.0 | 8.0 | 7.0 | 6.9 | 7.0 | 6.9 | 7.1 | 6.8 | 8.3 | 7.0 | 10.0 | 7.6 | 7.7 | 10.3 | 7.3 | 7.4 | 7.4 |
| 10 | 7.7 | 7.9 | 8.5 | 8.1 | 8.0 | 8.1 | 8.2 | 9.4 | 17.9 | 9.1 | 8.0 | 7.9 | 8.1 | 8.1 | 7.9 | 7.9 | 7.6 | 7.9 | 8.0 | 8.1 | 8.0 | 8.5 | 10.7 | 8.5 |
| 11 | 8.2 | 10.2 | 8.5 | 8.4 | 8.3 | 8.4 | 10.1 | 8.5 | 8.4 | 8.3 | 8.2 | 8.4 | 8.4 | 8.2 | 8.5 | 8.4 | 8.4 | 8.4 | 8.4 | 8.5 | 8.6 | 8.8 | 12.7 | 9.2 |
| 12 | 9.1 | 9.1 | 8.5 | 8.3 | 8.3 | 8.4 | 8.3 | 8.2 | 8.0 | 7.9 | 7.9 | 7.9 | 7.7 | 7.7 | 7.5 | 15.5 | 9.0 | 7.5 | 10.4 | 8.0 | 10.4 | 8.1 | 8.1 | 10.9 |
| 13 | 8.2 | 8.3 | 8.3 | 10.4 | 9.3 | 8.1 | 10.7 | 17.9 | 13.6 | 20.9 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.4 |
| 14 | 21.3 | 21.3 | 21.3 | 21.4 | 21.4 | 21.4 | 21.3 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.3 | 21.4 | 21.4 | 21.1 | 21.0 | 20.9 |
| 15 | 19.9 | 19.4 | 19.3 | 19.2 | 19.2 | 19.2 | 19.3 | 20.6 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.3 | 21.4 | 21.4 | 21.4 |
| 16 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.3 | 21.3 | 21.3 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 |
| 17 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.3 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 |
| 18 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 |
| 19 | 21.4 | 21.4 | 21.3 | 21.3 | 21.3 | 21.4 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 |
| 20 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.3 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.4 | 21.2 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 |
| 21 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.8 | 20.9 | 20.9 | 21.1 | 20.8 | 20.8 | 20.8 | 20.8 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 |
| 22 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.8 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.1 | 17.6 | 17.7 | 17.7 | 17.7 | 17.7 | 17.7 | 17.7 |
| 23 | 17.7 | 17.7 | 17.7 | 17.7 | 17.7 | 17.6 | 17.2 | 16.1 | 15.8 | 15.8 | 15.8 | 15.8 | 16.2 | 16.1 | 16.0 | 16.2 | 16.4 | 16.6 | 16.6 | 16.4 | 16.1 | 16.0 | 16.0 | 16.0 |
| 24 | 16.1 | 16.1 | 16.0 | 16.0 | 16.0 | 16.1 | 14.7 | 13.9 | 14.9 | 17.7 | 18.8 | 16.9 | 16.0 | 15.4 | 14.2 | 9.4 | 9.2 | 9.8 | 9.1 | 9.0 | 15.2 | 12.2 | 14.5 | 11.2 |
| 25 | 9.8 | 9.5 | 9.9 | 12.6 | 12.3 | 11.9 | 12.5 | 18.0 | 14.4 | 19.2 | 15.0 | 15.7 | 15.8 | 10.2 | 8.7 | 8.4 | 8.5 | 8.7 | 9.0 | 8.9 | 8.9 | 8.9 | 9.4 | 10.4 |
| 26 | 10.2 | 9.6 | 9.8 | 9.8 | 9.9 | 9.7 | 9.9 | 9.3 | 8.8 | 8.1 | 8.0 | 9.2 | 13.4 | 11.5 | 11.3 | 11.6 | 10.8 | 10.9 | 10.7 | 9.0 | 8.0 | 8.2 | 7.4 | 7.6 |
| 27 | 7.5 | 7.6 | 7.9 | 10.2 | 8.8 | 8.2 | 7.1 | 7.1 | 7.8 | 7.7 | 8.1 | 7.1 | 6.5 | 6.4 | 6.3 | 6.2 | 6.8 | 7.1 | 6.7 | 6.8 | 6.9 | 6.9 | 6.9 | 7.1 |
| 28 | 8.1 | 8.2 | 7.4 | 8.1 | 8.3 | 8.3 | 8.5 | 6.7 | 9.7 | 6.5 | 6.4 | 6.4 | 6.3 | 6.2 | 6.2 | 6.0 | 6.0 | 6.4 | 6.8 | 6.5 | 6.3 | 9.3 | 7.8 | 7.3 |
| 29 | 6.9 | 6.8 | 6.6 | 6.6 | 6.6 | 6.7 | 6.7 | 6.0 | 9.6 | 7.3 | 6.7 | 6.7 | 6.5 | 6.5 | 6.4 | 6.4 | 6.4 | 12.6 | 7.4 | 6.6 | 6.5 | 6.4 | 6.5 | 7.1 |
| 30 | 7.3 | 7.5 | 7.7 | 7.7 | 7.7 | 7.8 | 8.0 | 7.2 | 8.4 | 8.4 | 8.0 | 7.3 | 7.4 | 7.1 | 7.3 | 7.3 | 7.0 | 7.3 | 7.3 | 7.1 | 6.8 | 6.6 | 7.1 | 7.1 |
| 31 | 7.2 | 7.3 | 7.1 | 7.1 | 7.1 | 7.2 | 7.1 | 7.6 | 7.6 | 7.3 | 7.3 | 7.3 | 7.4 | 7.3 | 9.8 | 11.4 | 14.1 | 12.6 | 11.6 | 10.1 | 11.2 | 11.0 | 11.4 | 11.5 |

# Monthly O2 CEM Report

**New Orleans - East Bank WWTP**
**Sep 01, 2018**

VEOLIA WATER

## Hourly O2 Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 11.1 | 11.1 | 11.1 | 11.2 | 11.2 | 11.3 | 9.0 | 9.1 | 8.6 | 8.7 | 8.7 | 8.4 | 8.5 | 8.5 | 8.4 | 8.4 | 8.4 | 8.3 | 8.5 | 17.2 | 17.4 | 17.5 | 10.1 | 7.1 |
| 2 | 7.7 | 7.9 | 8.3 | 8.5 | 10.3 | 10.9 | 11.6 | 9.9 | 9.6 | 9.6 | 9.8 | 11.3 | 15.4 | 12.8 | 11.4 | 15.1 | 7.8 | 8.4 | 8.3 | 8.6 | 11.6 | 8.1 | 9.4 | 8.8 |
| 3 | 8.8 | 9.0 | 9.1 | 11.1 | 8.7 | 8.5 | 8.6 | 8.6 | 8.3 | 8.3 | 8.3 | 8.4 | 10.0 | 9.8 | 9.0 | 9.0 | 9.4 | 9.3 | 9.2 | 9.2 | 9.3 | 9.3 | 9.3 | 9.2 |
| 4 | 9.3 | 9.8 | 8.4 | 7.6 | 9.0 | 9.0 | 8.9 | 9.0 | 9.3 | 7.6 | 7.7 | 8.7 | 6.8 | 7.7 | 9.6 | 9.9 | 10.1 | 10.6 | 10.6 | 10.7 | 10.1 | 10.4 | 9.0 | 10.8 |
| 5 | 11.1 | 12.5 | 11.3 | 13.5 | 10.8 | 10.9 | 11.6 | 11.9 | 11.6 | 12.1 | 12.3 | 13.4 | 12.1 | 11.8 | 16.8 | 12.4 | 11.8 | 11.9 | 11.8 | 12.1 | 11.9 | 11.8 | 11.8 | 11.8 |
| 6 | 12.0 | 11.9 | 11.9 | 11.9 | 11.9 | 12.0 | 11.7 | 9.3 | 12.4 | 8.0 | 7.8 | 7.9 | 8.3 | 8.3 | 8.5 | 8.6 | 8.8 | 8.8 | 9.0 | 8.7 | 8.8 | 8.9 | 9.1 | 8.8 |
| 7 | 9.1 | 9.0 | 9.2 | 8.9 | 9.0 | 9.2 | 9.1 | 8.1 | 7.6 | 7.6 | 7.7 | 8.5 | 8.3 | 7.8 | 8.6 | 9.3 | 8.1 | 8.0 | 7.9 | 7.5 | 11.2 | 8.5 | 9.5 | 8.7 |
| 8 | 7.7 | 8.8 | 8.4 | 8.5 | 8.7 | 8.5 | 8.8 | 11.2 | 10.1 | 8.2 | 9.0 | 9.0 | 8.8 | 9.3 | 9.1 | 9.0 | 8.3 | 7.6 | 8.5 | 8.1 | 8.4 | 12.0 | 8.8 | 9.1 |
| 9 | 8.9 | 8.9 | 8.9 | 8.9 | 8.8 | 8.3 | 8.7 | 8.9 | 7.6 | 7.6 | 7.8 | 7.6 | 7.8 | 8.0 | 7.8 | 7.9 | 7.8 | 8.1 | 7.7 | 7.5 | 7.7 | 9.5 | 11.3 | 10.9 |
| 10 | 10.4 | 13.2 | 10.4 | 11.5 | 10.2 | 9.2 | 8.0 | 8.1 | 10.7 | 12.2 | 12.4 | 11.2 | 10.4 | 9.5 | 10.3 | 11.0 | 13.3 | 11.2 | 10.6 | 11.1 | 11.1 | 11.0 | 11.1 | 11.1 |
| 11 | 10.1 | 10.6 | 13.8 | 10.3 | 9.6 | 10.4 | 11.5 | 16.4 | 19.9 | 20.8 | 20.8 | 20.8 | 20.8 | 18.6 | 16.4 | 8.4 | 9.7 | 8.3 | 10.0 | 10.7 | 8.8 | 10.7 | 11.2 | 11.2 |
| 12 | 11.3 | 11.7 | 11.9 | 12.1 | 11.9 | 10.5 | 10.0 | 8.7 | 11.3 | 11.3 | 12.7 | 12.8 | 11.5 | 10.3 | 9.5 | 9.6 | 9.8 | 9.5 | 9.4 | 9.4 | 9.6 | 9.6 | 9.2 | 9.3 |
| 13 | 9.3 | 9.2 | 9.1 | 12.9 | 10.8 | 9.7 | 10.1 | 9.0 | 14.5 | 12.6 | 8.0 | 7.0 | 7.0 | 7.2 | 7.9 | 9.8 | 10.5 | 10.8 | 8.0 | 10.3 | 10.0 | 9.2 | 8.0 | 9.3 |
| 14 | 9.3 | 10.2 | 9.9 | 10.7 | 9.9 | 8.9 | 9.4 | 8.2 | 7.8 | 8.6 | 7.8 | 8.2 | 8.3 | 8.3 | 8.4 | 8.6 | 8.9 | 8.7 | 8.6 | 8.7 | 8.4 | 8.5 | 8.3 | 8.2 |
| 15 | 8.6 | 8.3 | 8.5 | 7.9 | 12.1 | 11.2 | 17.6 | 17.2 | 17.3 | 16.7 | 17.0 | 14.6 | 11.4 | 17.2 | 17.3 | 17.1 | 17.1 | 17.1 | 17.1 | 17.0 | 17.1 | 17.0 | 17.0 | 17.0 |
| 16 | 17.0 | 17.0 | 16.9 | 16.9 | 17.1 | 16.9 | 16.9 | 17.0 | 17.0 | 16.9 | 15.8 | 14.7 | 17.0 | 11.2 | 16.5 | 12.3 | 11.0 | 9.9 | 10.0 | 10.6 | 10.7 | 10.7 | 10.9 | 10.9 |
| 17 | 10.9 | 11.1 | 10.9 | 11.0 | 10.9 | 10.8 | 10.6 | 9.2 | 11.1 | 11.0 | 9.6 | 9.2 | 9.6 | 8.6 | 8.8 | 9.2 | 9.2 | 8.9 | 9.0 | 9.4 | 9.4 | 9.6 | 9.4 | 9.6 |
| 18 | 9.6 | 9.8 | 9.8 | 9.9 | 9.8 | 16.2 | 11.8 | 8.8 | 12.7 | 9.2 | 9.6 | 9.6 | 9.5 | 7.6 | 7.1 | 7.2 | 8.8 | 7.8 | 8.8 | 8.6 | 8.1 | 8.0 | 7.9 | 8.1 |
| 19 | 8.5 | 8.6 | 8.2 | 8.3 | 8.3 | 8.6 | 8.2 | 8.0 | 8.5 | 11.2 | 8.1 | 9.4 | 8.1 | 7.2 | 7.2 | 7.1 | 7.0 | 8.5 | 8.1 | 7.6 | 6.9 | 7.1 | 7.1 | 7.3 |
| 20 | 8.4 | 8.3 | 9.3 | 8.5 | 7.5 | 7.8 | 9.6 | 7.3 | 7.1 | 7.1 | 7.0 | 6.9 | 7.9 | 7.6 | 8.0 | 8.2 | 8.3 | 9.0 | 8.8 | 9.0 | 9.1 | 9.8 | 9.5 | 9.3 |
| 21 | 9.2 | 8.8 | 9.0 | 9.1 | 9.1 | 9.6 | 8.7 | 8.5 | 8.5 | 8.5 | 8.6 | 7.6 | 7.3 | 7.3 | 7.3 | 7.3 | 7.5 | 7.9 | 7.7 | 7.8 | 7.4 | 7.4 | 7.5 | 7.6 |
| 22 | 7.5 | 7.7 | 7.6 | 7.5 | 7.4 | 7.6 | 7.8 | 7.9 | 8.0 | 7.9 | 7.6 | 7.5 | 7.6 | 7.9 | 9.2 | 7.4 | 7.4 | 7.4 | 7.3 | 13.4 | 8.0 | 7.6 | 7.6 | 7.6 |
| 23 | 7.6 | 7.6 | 7.5 | 7.5 | 7.5 | 7.6 | 7.7 | 7.7 | 7.7 | 7.7 | 7.7 | 7.7 | 8.1 | 8.5 | 8.3 | 8.7 | 8.8 | 7.9 | 8.2 | 8.2 | 8.1 | 7.9 | 8.0 | 7.9 |
| 24 | 7.9 | 7.8 | 8.3 | 7.9 | 8.2 | 7.7 | 8.0 | 7.8 | 7.8 | 7.5 | 7.4 | 7.2 | 7.3 | 7.4 | 7.9 | 9.6 | 8.4 | 8.8 | 10.6 | 12.7 | 13.4 | 13.1 | 10.7 | 11.3 |
| 25 | 8.2 | 8.1 | 8.5 | 8.0 | 8.4 | 8.2 | 8.4 | 8.1 | 9.4 | 9.0 | 9.0 | 7.9 | 7.9 | 8.1 | 9.8 | 9.7 | 7.4 | 7.4 | 7.6 | 8.1 | 8.1 | 8.4 | 8.1 | 9.5 |
| 26 | 9.0 | 7.9 | 8.1 | 8.6 | 8.7 | 8.4 | 8.8 | 8.8 | 7.8 | 7.6 | 7.7 | 7.7 | 8.8 | 9.6 | 13.4 | 9.6 | 9.5 | 9.6 | 8.4 | 7.8 | 7.7 | 7.7 | 7.7 | 7.8 |
| 27 | 7.8 | 7.8 | 7.8 | 7.7 | 7.7 | 7.5 | 7.8 | 16.1 | 20.4 | 19.5 | 19.4 | 19.2 | 12.5 | 7.9 | 7.9 | 7.7 | 8.0 | 7.9 | 8.0 | 8.0 | 8.0 | 8.0 | 8.0 | 8.1 |
| 28 | 8.1 | 8.1 | 8.0 | 8.5 | 9.9 | 8.3 | 8.1 | 8.0 | 8.0 | 8.0 | 7.9 | 7.8 | 9.3 | 7.9 | 8.1 | 8.1 | 8.1 | 8.1 | 8.1 | 8.1 | 8.2 | 8.1 | 8.1 | 8.0 |
| 29 | 8.0 | 8.3 | 8.2 | 8.5 | 8.3 | 8.1 | 8.0 | 8.2 | 8.3 | 8.4 | 8.2 | 8.0 | 8.1 | 8.1 | 8.0 | 8.0 | 8.0 | 8.0 | 8.1 | 8.0 | 8.0 | 7.9 | 8.0 | 7.9 |
| 30 | 8.5 | 8.0 | 8.0 | 8.1 | 8.1 | 8.0 | 8.1 | 8.0 | 8.0 | 8.0 | 7.9 | 8.3 | 17.8 | 14.8 | 9.3 | 8.2 | 8.1 | 8.1 | 8.0 | 8.0 | 8.0 | 7.9 | 8.0 | 8.1 |

# Monthly Moisture CEM Report

VEOLIA WATER

**New Orleans - East Bank WWTP**

**Jul 01, 2018**

**Average Moisture 5.3 %**

**Hourly Moisture Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 4.6 | 5.1 | 5.6 | 4.7 | 4.9 | 6.5 | 3.9 | 4.0 | 4.6 | 4.6 | 5.0 | 5.1 | 4.8 | 3.3 | 3.8 | 4.5 | 3.5 | 3.5 | 3.4 | 3.7 | 3.6 | 4.0 | 4.4 | 3.6 |
| 2 | 4.3 | 4.9 | 3.4 | 4.1 | 4.0 | 6.2 | 4.0 | 5.5 | 4.2 | 6.6 | 5.5 | 6.9 | 4.3 | 5.2 | 5.7 | 5.7 | 7.5 | 4.4 | 4.8 | 5.1 | 4.3 | 5.0 | 6.7 | 4.6 |
| 3 | 4.3 | 6.6 | 4.6 | 4.6 | 5.7 | 3.5 | 5.4 | 9.1 | 4.9 | 5.0 | 5.6 | 4.8 | 4.8 | 7.6 | 5.1 | 5.0 | 5.1 | 5.7 | 5.1 | 4.5 | 7.9 | 4.5 | 5.0 | 5.8 |
| 4 | 4.9 | 4.9 | 6.3 | 4.7 | 4.7 | 7.3 | 4.0 | 4.8 | 7.5 | 5.3 | 9.2 | 4.3 | 3.9 | 3.9 | 4.0 | 4.0 | 3.7 | 4.1 | 4.7 | 5.0 | 5.8 | 6.0 | 3.9 | 4.5 |
| 5 | 3.0 | 3.2 | 3.6 | 3.5 | 3.6 | 5.6 | 3.2 | 3.5 | 3.1 | 3.0 | 2.9 | 2.6 | 2.5 | 2.7 | 8.3 | 5.1 | 3.8 | 4.2 | 3.7 | 3.1 | 4.1 | 3.4 | 2.9 | 3.6 |
| 6 | 3.1 | 2.9 | 3.4 | 3.7 | 3.6 | 1.3 | 5.6 | 4.1 | 3.5 | 3.1 | 2.2 | 1.4 | 5.5 | 5.0 | 3.4 | 3.5 | 3.3 | 3.2 | 3.2 | 2.7 | 2.5 | 4.3 | 3.8 | 4.0 |
| 7 | 4.3 | 4.0 | 3.7 | 4.0 | 3.6 | 4.2 | 4.1 | 3.6 | 3.2 | 3.9 | 4.2 | 4.6 | 4.6 | 3.7 | 3.9 | 5.4 | 4.3 | 4.1 | 5.2 | 4.0 | 4.2 | 5.2 | 3.9 | 4.7 |
| 8 | 7.8 | 4.3 | 3.8 | 6.4 | 3.5 | 3.7 | 5.4 | 4.1 | 4.5 | 4.6 | 4.3 | 4.4 | 4.7 | 4.2 | 4.2 | 4.0 | 4.3 | 4.0 | 3.9 | 4.7 | 4.0 | 3.9 | 4.6 | 3.6 |
| 9 | 4.2 | 4.6 | 3.8 | 3.9 | 5.1 | 3.1 | 4.0 | 5.2 | 4.1 | 4.2 | 4.9 | 3.5 | 3.8 | 4.1 | 3.6 | 4.0 | 4.5 | 3.8 | 4.0 | 4.7 | 3.8 | 3.9 | 4.6 | 4.2 |
| 10 | 4.1 | 5.2 | 4.3 | 4.0 | 5.1 | 4.3 | 4.5 | 4.4 | 4.0 | 4.2 | 4.8 | 4.0 | 3.9 | 4.8 | 3.4 | 3.7 | 4.5 | 3.6 | 4.1 | 5.5 | 4.6 | 1.5 | 3.9 | 6.7 |
| 11 | 4.5 | 4.4 | 3.9 | 3.9 | 4.2 | 4.1 | 3.9 | 3.5 | 4.5 | 5.9 | 12.6 | 3.7 | 5.0 | 3.1 | 3.0 | 2.4 | 2.9 | 3.0 | 3.2 | 3.1 | 2.9 | 2.6 | 2.8 | 3.2 |
| 12 | 2.9 | 3.0 | 3.6 | 2.9 | 3.1 | 8.5 | 3.5 | 5.4 | 2.7 | 2.3 | 1.9 | 2.6 | 2.5 | 2.1 | 2.6 | 1.3 | 1.9 | 1.8 | 1.5 | 1.5 | 1.9 | 1.3 | 1.8 | 2.0 |
| 13 | 1.7 | 1.7 | 1.8 | 1.3 | 1.1 | 2.1 | 1.3 | 1.7 | 1.6 | 1.1 | 1.3 | 5.7 | 3.2 | 5.7 | 2.6 | 2.1 | 2.3 | 2.5 | 2.5 | 2.6 | 2.9 | 3.5 | 2.2 | 2.3 |
| 14 | 3.6 | 2.8 | 1.4 | 4.3 | 2.2 | 5.4 | 3.2 | 1.9 | 2.8 | 2.3 | 2.6 | 2.1 | 3.0 | 2.0 | 3.8 | 3.2 | 2.9 | 2.6 | 2.4 | 2.5 | 3.1 | 2.8 | 2.5 | 2.3 |
| 15 | 3.4 | 2.8 | 2.2 | 3.4 | 2.8 | 7.2 | 2.6 | 2.9 | 2.3 | 2.9 | 5.1 | 6.4 | 5.6 | 4.5 | 9.8 | 7.7 | 5.6 | 6.0 | 8.0 | 6.0 | 8.1 | 6.9 | 5.4 | 5.1 |
| 16 | 6.8 | 4.5 | 4.9 | 5.1 | 5.7 | 6.2 | 4.2 | 9.3 | 6.8 | 7.0 | 6.9 | 9.6 | 6.7 | 7.2 | 7.3 | 5.1 | 4.6 | 3.7 | 3.7 | 5.2 | 3.6 | 4.7 | 7.8 | 4.4 |
| 17 | 3.9 | 6.0 | 4.2 | 4.5 | 8.7 | 3.7 | 4.2 | 9.9 | 6.1 | 5.7 | 8.9 | 5.9 | 6.0 | 8.4 | 6.1 | 16.6 | 4.3 | 3.0 | 2.2 | 2.7 | 2.8 | 3.0 | 3.2 | 3.2 |
| 18 | 3.3 | 3.4 | 3.2 | 3.3 | 3.3 | 2.9 | 3.2 | 3.5 | 3.0 | 2.7 | 12.5 | 6.5 | 7.6 | 10.6 | 7.3 | 5.1 | 7.4 | 8.7 | 5.0 | 7.7 | 10.1 | 7.7 | 6.6 | 7.5 |
| 19 | 5.9 | 6.5 | 7.8 | 4.8 | 5.1 | 5.9 | 4.4 | 3.9 | 2.9 | 2.9 | 2.5 | 2.7 | 2.8 | 2.8 | 4.1 | 3.6 | 3.3 | 4.0 | 5.4 | 5.3 | 7.2 | 5.1 | 4.7 | 5.8 |
| 20 | 5.7 | 6.4 | 8.2 | 5.0 | 4.8 | 6.8 | 5.7 | 4.4 | 3.4 | 4.6 | 3.6 | 3.3 | 3.8 | 5.1 | 5.7 | 5.9 | 6.0 | 7.8 | 5.8 | 5.3 | 5.4 | 4.8 | 5.8 | 7.0 |
| 21 | 7.4 | 8.0 | 9.1 | 8.2 | 9.1 | 10.1 | 11.4 | 7.3 | 7.0 | 7.4 | 5.9 | 4.5 | 5.8 | 5.5 | 6.1 | 6.8 | 5.9 | 5.7 | 6.0 | 5.0 | 6.7 | 7.8 | 8.4 | 11.2 |
| 22 | 15.1 | 14.7 | 12.4 | 13.8 | 14.0 | 14.9 | 13.9 | 10.6 | 10.0 | 8.7 | 6.3 | 6.0 | 6.8 | 5.6 | 5.2 | 5.6 | 5.1 | 5.3 | 5.7 | 7.4 | 7.9 | 11.5 | 9.1 | 9.5 |
| 23 | 10.7 | 8.1 | 6.3 | 7.8 | 5.5 | 6.3 | 8.3 | 8.1 | 7.8 | 6.9 | 3.9 | 4.6 | 6.1 | 5.0 | 5.6 | 6.0 | 5.9 | 6.9 | 8.1 | 9.4 | 9.8 | 10.3 | 10.2 | 9.7 |
| 24 | 8.2 | 7.4 | 8.4 | 9.0 | 10.4 | 7.9 | 8.3 | 5.1 | 4.6 | 4.9 | 4.8 | 5.3 | 5.1 | 5.5 | 4.6 | 5.0 | 4.9 | 4.6 | 4.3 | 5.2 | 4.9 | 4.4 | 5.2 | 5.3 |
| 25 | 5.2 | 5.7 | 4.9 | 5.7 | 6.9 | 4.8 | 5.8 | 6.4 | 5.2 | 4.2 | 8.1 | 10.5 | 9.6 | 10.3 | 4.6 | 4.2 | 4.2 | 4.6 | 4.8 | 4.4 | 3.9 | 5.8 | 5.8 | 4.0 |
| 26 | 3.7 | 4.1 | 3.5 | 3.7 | 3.9 | 6.5 | 3.3 | 4.1 | 3.8 | 6.9 | 5.5 | 5.3 | 5.2 | 5.4 | 5.7 | 5.5 | 4.5 | 4.3 | 4.6 | 4.0 | 4.5 | 4.6 | 4.4 | 4.6 |
| 27 | 4.4 | 5.3 | 6.8 | 5.6 | 6.6 | 7.8 | 6.6 | 7.5 | 6.1 | 4.8 | 6.2 | 5.5 | 5.5 | 5.5 | 5.0 | 3.9 | 6.2 | 4.9 | 3.8 | 3.6 | 5.1 | 3.4 | 5.9 | 7.4 |
| 28 | 9.2 | 4.4 | 7.5 | 7.4 | 6.7 | 12.5 | 9.6 | 4.9 | 4.9 | 3.5 | 3.5 | 3.4 | 2.9 | 3.1 | 3.4 | 2.7 | 3.1 | 4.1 | 3.2 | 4.0 | 12.2 | 11.1 | 12.1 | 12.4 |
| 29 | 12.4 | 12.4 | 11.2 | 13.9 | 13.3 | 14.9 | 13.2 | 9.6 | 7.1 | 6.0 | 5.4 | 3.9 | 5.7 | 4.6 | 5.1 | 8.5 | 4.6 | 6.2 | 9.6 | 8.3 | 10.0 | 11.9 | 3.6 | 3.5 |
| 30 | 8.5 | 7.1 | 7.5 | 7.7 | 7.3 | 7.8 | 4.7 | 2.6 | 1.7 | 5.9 | 4.3 | 4.9 | 12.7 | 10.9 | 8.7 | 8.7 | 4.7 | 4.7 | 4.2 | 6.2 | 6.4 | 8.5 | 8.2 | 11.1 |
| 31 | 12.1 | 9.3 | 9.1 | 9.9 | 7.9 | 7.4 | 9.2 | 5.9 | 6.2 | 3.0 | 3.3 | 3.6 | 3.0 | 7.4 | 5.3 | 7.1 | 5.3 | 5.8 | 4.6 | 6.0 | 5.2 | 8.7 | 13.8 | 12.2 |

# Monthly Moisture CEM Report

VEOLIA WATER

**New Orleans - East Bank WWTP**

**Average Moisture 4.8 %** **Aug 01, 2018**

**Hourly Moisture Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 12.5 | 13.5 | 11.3 | 12.4 | 14.6 | 11.4 | 13.0 | 9.2 | 7.7 | 3.9 | 2.0 | 1.3 | 1.4 | 3.2 | 9.1 | 1.8 | 7.6 | 4.4 | 4.4 | 4.6 | 4.4 | 4.8 | 4.6 | 4.4 |
| 2 | 4.3 | 4.4 | 4.4 | 4.4 | 4.3 | 4.4 | 4.2 | 6.9 | 8.6 | 5.4 | 4.9 | 4.1 | 4.6 | 4.4 | 5.3 | 5.4 | 4.4 | 4.3 | 5.0 | 5.8 | 7.5 | 6.4 | 6.2 | 7.6 |
| 3 | 5.9 | 6.4 | 8.8 | 7.5 | 7.2 | 7.2 | 7.1 | 6.6 | 8.0 | 8.0 | 10.6 | 11.5 | 6.1 | 7.3 | 7.1 | 6.2 | 4.9 | 4.0 | 6.6 | 4.2 | 4.3 | 4.1 | 2.1 | 4.1 |
| 4 | 4.3 | 4.3 | 4.5 | 4.4 | 2.8 | 3.6 | 4.1 | 4.3 | 4.5 | 4.2 | 3.8 | 4.2 | 4.1 | 1.8 | 3.9 | 4.3 | 4.4 | 4.4 | 4.4 | 4.6 | 3.9 | 1.5 | 4.1 | 4.7 |
| 5 | 4.6 | 4.6 | 4.6 | 4.6 | 3.5 | 2.8 | 3.9 | 4.4 | 4.4 | 4.3 | 4.4 | 4.4 | 4.1 | 1.7 | 1.8 | 3.4 | 3.9 | 4.3 | 4.4 | 4.8 | 2.1 | 2.9 | 4.6 | 4.8 |
| 6 | 4.5 | 4.7 | 4.7 | 4.8 | 6.8 | 3.9 | 9.6 | 2.4 | 4.7 | 2.5 | 3.9 | 2.3 | 4.9 | 4.1 | 3.7 | 5.2 | 4.4 | 6.1 | 5.3 | 3.0 | 2.5 | 7.7 | 2.7 | 3.1 |
| 7 | 5.5 | 2.5 | 2.6 | 3.0 | 2.2 | 2.6 | 7.0 | 4.2 | 4.0 | 5.6 | 4.3 | 4.4 | 5.4 | 3.6 | 4.8 | 4.5 | 4.3 | 3.8 | 4.9 | 4.0 | 5.0 | 6.1 | 5.1 | 3.1 |
| 8 | 1.4 | 4.9 | 7.7 | 6.3 | 6.5 | 18.2 | 4.2 | 3.0 | 1.4 | 6.0 | 5.4 | 4.9 | 5.5 | 3.7 | 7.8 | 6.6 | 5.7 | 4.5 | 4.1 | 4.2 | 5.2 | 5.1 | 6.1 | 3.4 |
| 9 | 3.9 | 7.5 | 5.4 | 6.3 | 7.7 | 6.7 | 6.0 | 7.8 | 5.1 | 6.5 | 7.0 | 4.4 | 9.3 | 12.0 | 4.9 | 11.1 | 11.8 | 7.5 | 10.4 | 12.3 | 8.7 | 12.8 | 15.9 | 14.4 |
| 10 | 12.3 | 13.4 | 12.4 | 13.3 | 16.0 | 10.9 | 11.9 | 10.3 | 2.1 | 7.3 | 7.4 | 17.6 | 15.8 | 14.7 | 16.3 | 9.9 | 6.2 | 9.2 | 10.8 | 12.8 | 15.2 | 14.5 | 11.0 | 16.8 |
| 11 | 12.4 | 7.7 | 16.0 | 14.6 | 14.3 | 25.2 | 12.4 | 11.3 | 9.4 | 6.5 | 6.2 | 4.4 | 3.7 | 4.0 | 9.8 | 10.1 | 10.7 | 10.0 | 9.4 | 9.9 | 11.7 | 10.5 | 7.5 | 11.6 |
| 12 | 11.0 | 11.0 | 20.1 | 12.8 | 12.1 | 16.4 | 13.0 | 10.8 | 12.8 | 7.6 | 6.5 | 5.8 | 4.0 | 4.1 | 5.2 | 4.3 | 7.5 | 5.7 | 7.6 | 5.5 | 6.4 | 7.2 | 7.3 | 6.5 |
| 13 | 8.4 | 8.8 | 10.0 | 10.2 | 8.8 | 14.1 | 15.4 | 2.4 | 5.7 | 3.6 | 2.7 | 2.5 | 2.5 | 2.5 | 2.6 | 2.8 | 2.4 | 2.4 | 3.3 | 2.4 | 2.2 | 9.8 | 2.1 | 2.4 |
| 14 | 8.7 | 1.3 | 1.6 | 6.8 | 1.4 | 1.4 | 5.4 | 1.0 | 0.8 | 1.8 | 0.9 | 1.2 | 2.2 | 1.5 | 1.6 | 2.4 | 1.6 | 1.3 | 2.4 | 2.4 | 21.0 | 4.0 | 2.9 | 3.2 |
| 15 | 4.7 | 5.6 | 5.7 | 5.6 | 5.1 | 4.6 | 4.3 | 2.6 | 1.0 | 1.2 | 1.4 | 1.5 | 1.4 | 1.6 | 1.5 | 1.6 | 1.6 | 1.5 | 1.5 | 1.3 | 1.1 | 1.1 | 1.0 | 1.2 |
| 16 | 1.1 | 1.0 | 1.0 | 1.0 | 1.2 | 1.1 | 0.9 | 3.0 | 3.3 | 3.2 | 3.2 | 3.1 | 2.8 | 2.9 | 2.8 | 2.8 | 2.9 | 2.8 | 2.8 | 2.9 | 2.8 | 2.7 | 2.6 | 2.4 |
| 17 | 2.4 | 2.3 | 2.4 | 2.5 | 2.5 | 2.6 | 2.3 | 2.3 | 2.3 | 2.3 | 3.2 | 3.4 | 2.9 | 2.9 | 4.7 | 4.5 | 2.9 | 2.7 | 2.5 | 2.5 | 2.6 | 2.5 | 2.5 | 2.4 |
| 18 | 2.2 | 2.3 | 2.3 | 2.5 | 2.5 | 2.6 | 2.3 | 2.3 | 2.3 | 2.4 | 2.3 | 2.3 | 2.4 | 2.5 | 2.6 | 2.4 | 2.5 | 2.5 | 2.4 | 2.6 | 2.6 | 2.3 | 2.4 | 2.4 |
| 19 | 2.5 | 2.2 | 2.1 | 2.2 | 2.1 | 4.2 | 7.3 | 1.8 | 2.0 | 2.2 | 2.0 | 1.9 | 1.8 | 1.9 | 1.9 | 1.7 | 1.7 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 | 1.8 | 1.7 |
| 20 | 1.8 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.6 | 1.8 | 2.1 | 2.1 | 2.0 | 1.9 | 2.1 | 3.1 | 1.3 | 1.8 | 2.0 | 1.8 | 1.8 | 1.8 | 1.9 | 2.0 | 1.9 | 1.9 |
| 21 | 2.0 | 1.9 | 2.0 | 2.0 | 2.0 | 1.8 | 2.0 | 1.9 | 2.8 | 1.5 | 1.4 | 1.4 | 1.5 | 1.7 | 2.0 | 2.0 | 2.1 | 2.1 | 2.1 | 2.1 | 2.0 | 1.9 | 1.9 | 1.9 |
| 22 | 1.9 | 1.9 | 1.8 | 1.8 | 1.8 | 1.9 | 1.6 | 1.6 | 1.0 | 1.0 | 1.0 | 1.0 | 1.1 | 1.1 | 1.0 | 2.1 | 2.3 | 0.5 | 0.5 | 0.6 | 0.5 | 0.5 | 0.5 | 0.5 |
| 23 | 0.6 | 0.6 | 0.6 | 0.6 | 0.6 | 0.5 | 0.9 | 0.8 | 0.8 | 0.9 | 0.6 | 0.8 | 1.0 | 0.6 | 0.6 | 1.0 | 0.5 | 0.6 | 1.0 | 0.5 | 0.6 | 1.1 | 0.6 | 0.6 |
| 24 | 1.2 | 0.6 | 0.6 | 1.1 | 0.5 | 0.6 | 2.7 | 1.2 | 1.3 | 2.4 | 3.0 | 1.5 | 3.1 | 7.4 | 2.3 | 3.9 | 3.4 | 2.7 | 5.8 | 3.9 | 3.5 | 4.9 | 1.8 | 3.7 |
| 25 | 8.1 | 6.4 | 3.9 | 2.4 | 2.5 | 3.5 | 2.1 | 2.2 | 1.5 | 1.0 | 2.4 | 1.7 | 2.3 | 6.1 | 3.6 | 3.1 | 3.1 | 2.7 | 2.9 | 3.0 | 3.0 | 3.2 | 3.1 | 2.9 |
| 26 | 3.3 | 2.7 | 3.1 | 2.5 | 2.4 | 3.8 | 3.1 | 3.1 | 3.6 | 3.5 | 3.8 | 3.9 | 5.3 | 2.5 | 2.6 | 2.7 | 2.8 | 2.5 | 3.7 | 4.9 | 4.7 | 5.5 | 5.5 | 5.3 |
| 27 | 5.1 | 5.2 | 5.2 | 4.0 | 4.4 | 6.1 | 5.4 | 6.3 | 6.3 | 5.2 | 6.5 | 5.2 | 6.1 | 7.2 | 5.6 | 6.1 | 5.4 | 4.9 | 5.3 | 5.2 | 4.9 | 4.8 | 4.4 | 4.3 |
| 28 | 4.5 | 3.7 | 4.2 | 4.5 | 3.9 | 4.2 | 5.0 | 4.8 | 7.7 | 10.4 | 7.9 | 8.6 | 10.8 | 7.1 | 7.0 | 5.9 | 5.6 | 6.0 | 8.4 | 7.5 | 11.3 | 9.3 | 6.0 | 6.9 |
| 29 | 7.8 | 8.8 | 7.4 | 8.0 | 12.1 | 9.3 | 8.5 | 8.5 | 4.8 | 11.1 | 13.8 | 8.7 | 5.0 | 7.0 | 7.3 | 9.2 | 10.6 | 8.0 | 10.3 | 12.6 | 11.8 | 12.6 | 14.7 | 10.3 |
| 30 | 11.5 | 21.1 | 11.6 | 11.2 | 18.7 | 10.8 | 11.3 | 14.6 | 4.3 | 4.2 | 4.6 | 4.3 | 4.1 | 6.2 | 3.8 | 4.0 | 5.1 | 4.0 | 4.0 | 5.0 | 5.4 | 4.4 | 4.8 | 4.0 |
| 31 | 4.1 | 7.0 | 3.8 | 3.9 | 4.9 | 11.1 | 5.0 | 4.7 | 3.9 | 4.3 | 4.4 | 4.1 | 4.0 | 6.0 | 7.1 | 4.7 | 3.7 | 4.1 | 2.1 | 2.2 | 2.5 | 2.2 | 2.0 | 2.9 |

# Monthly Moisture CEM Report

VEOLIA WATER

**New Orleans - East Bank WWTP**

**Average Moisture 5.3 %** **Sep 01, 2018**

**Hourly Moisture Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 2.0 | 1.8 | 3.0 | 1.9 | 1.9 | 3.0 | 3.4 | 3.5 | 4.2 | 3.2 | 3.0 | 3.8 | 3.4 | 3.9 | 4.2 | 3.5 | 3.1 | 4.2 | 3.4 | 2.8 | 1.5 | 0.6 | 7.8 | 3.8 |
| 2 | 3.6 | 3.5 | 4.5 | 2.9 | 3.5 | 23.2 | 3.8 | 2.9 | 3.3 | 3.5 | 2.8 | 3.7 | 3.2 | 3.2 | 5.1 | 2.8 | 5.6 | 3.6 | 2.7 | 2.8 | 8.5 | 3.8 | 2.9 | 3.6 |
| 3 | 3.2 | 2.5 | 4.3 | 7.6 | 3.3 | 3.2 | 4.1 | 3.1 | 2.9 | 3.9 | 3.2 | 3.4 | 2.9 | 2.6 | 2.9 | 3.1 | 2.7 | 2.7 | 3.2 | 2.5 | 2.5 | 3.4 | 2.8 | 2.9 |
| 4 | 3.4 | 2.2 | 3.2 | 4.4 | 2.9 | 3.1 | 4.0 | 3.3 | 4.6 | 3.9 | 4.1 | 3.3 | 6.3 | 3.9 | 4.1 | 4.4 | 2.7 | 2.6 | 3.0 | 2.4 | 5.3 | 4.0 | 3.8 | 2.6 |
| 5 | 3.3 | 2.3 | 2.6 | 4.9 | 4.8 | 8.9 | 3.3 | 4.7 | 4.5 | 3.2 | 2.2 | 1.6 | 2.8 | 4.5 | 1.6 | 4.9 | 2.9 | 2.0 | 2.0 | 2.4 | 1.7 | 1.8 | 2.3 | 2.0 |
| 6 | 1.9 | 2.7 | 1.9 | 2.1 | 2.7 | 2.9 | 2.1 | 5.3 | 8.2 | 3.6 | 4.2 | 3.3 | 3.0 | 4.0 | 3.0 | 3.2 | 3.6 | 3.2 | 3.4 | 4.0 | 2.9 | 3.0 | 3.7 | 2.7 |
| 7 | 2.7 | 4.0 | 2.9 | 3.1 | 4.2 | 4.9 | 3.0 | 5.1 | 4.1 | 3.7 | 6.4 | 4.0 | 3.6 | 5.3 | 4.4 | 5.9 | 4.2 | 3.5 | 3.5 | 4.5 | 5.5 | 3.5 | 7.8 | 3.3 |
| 8 | 3.8 | 5.8 | 3.8 | 3.2 | 3.5 | 4.2 | 3.3 | 3.3 | 5.3 | 3.4 | 3.3 | 3.7 | 3.8 | 3.4 | 3.7 | 3.6 | 3.9 | 4.3 | 3.5 | 3.4 | 4.4 | 4.6 | 3.3 | 4.6 |
| 9 | 3.5 | 3.4 | 5.2 | 3.0 | 3.4 | 5.8 | 3.7 | 4.1 | 4.6 | 4.8 | 4.5 | 4.8 | 4.4 | 4.1 | 4.8 | 4.0 | 4.4 | 4.0 | 4.0 | 4.3 | 4.8 | 3.1 | 2.4 | 3.6 |
| 10 | 2.6 | 3.1 | 3.7 | 3.6 | 2.9 | 8.5 | 5.8 | 4.6 | 8.3 | 3.7 | 2.4 | 4.5 | 3.9 | 4.0 | 5.3 | 3.9 | 3.4 | 2.8 | 2.9 | 1.9 | 1.9 | 2.4 | 2.1 | 2.4 |
| 11 | 3.1 | 2.6 | 2.7 | 4.0 | 3.7 | 2.3 | 3.4 | 3.9 | 1.5 | 0.6 | 0.8 | 0.8 | 0.6 | 2.6 | 2.4 | 5.5 | 4.3 | 3.9 | 2.6 | 2.2 | 3.6 | 2.7 | 2.6 | 2.2 |
| 12 | 2.4 | 6.6 | 2.1 | 2.0 | 2.4 | 8.4 | 4.7 | 9.3 | 4.3 | 3.4 | 2.4 | 2.8 | 3.5 | 5.4 | 2.7 | 2.7 | 2.4 | 2.5 | 2.6 | 2.9 | 2.2 | 2.5 | 2.8 | 2.4 |
| 13 | 2.9 | 5.6 | 2.7 | 4.4 | 5.0 | 2.4 | 2.2 | 2.9 | 3.3 | 3.9 | 5.5 | 4.2 | 9.0 | 13.6 | 10.6 | 5.1 | 2.4 | 3.1 | 4.8 | 3.9 | 2.9 | 3.3 | 3.7 | 3.3 |
| 14 | 3.8 | 6.1 | 3.2 | 5.5 | 2.6 | 8.0 | 3.4 | 5.6 | 3.8 | 4.2 | 4.6 | 3.6 | 3.4 | 4.6 | 3.8 | 3.2 | 3.4 | 2.8 | 3.4 | 3.1 | 3.4 | 3.4 | 3.2 | 3.5 |
| 15 | 3.0 | 6.0 | 3.0 | 3.7 | 6.9 | 5.3 | 0.7 | 1.2 | 1.6 | 2.0 | 1.2 | 3.5 | 9.7 | 8.6 | 6.2 | 4.4 | 5.0 | 5.7 | 4.6 | 5.1 | 6.2 | 5.2 | 4.6 | 4.8 |
| 16 | 7.1 | 3.0 | 4.7 | 8.3 | 4.8 | 2.4 | 6.2 | 4.4 | 5.5 | 5.2 | 7.3 | 5.8 | 1.5 | 4.8 | 1.6 | 2.7 | 2.2 | 6.2 | 4.9 | 2.5 | 3.8 | 11.3 | 9.8 | 10.7 |
| 17 | 17.1 | 12.4 | 14.8 | 17.1 | 13.1 | 12.2 | 17.4 | 8.4 | 14.6 | 14.5 | 3.1 | 2.8 | 6.1 | 3.0 | 5.3 | 5.9 | 5.5 | 5.7 | 6.2 | 5.0 | 5.7 | 6.9 | 4.8 | 5.4 |
| 18 | 7.5 | 4.4 | 5.2 | 7.4 | 4.6 | 9.0 | 7.0 | 5.6 | 5.0 | 6.0 | 5.2 | 5.5 | 5.0 | 6.7 | 7.0 | 7.4 | 7.8 | 6.4 | 5.5 | 5.6 | 5.9 | 6.2 | 6.7 | 6.0 |
| 19 | 5.9 | 7.3 | 6.0 | 6.0 | 6.8 | 7.5 | 6.3 | 6.4 | 6.3 | 5.3 | 7.6 | 5.4 | 8.5 | 7.6 | 6.9 | 7.1 | 7.6 | 7.7 | 5.7 | 8.0 | 6.8 | 6.9 | 7.2 | 6.6 |
| 20 | 5.6 | 7.6 | 7.0 | 6.7 | 8.8 | 6.2 | 6.1 | 9.6 | 6.4 | 6.8 | 7.8 | 6.8 | 7.1 | 6.9 | 5.2 | 5.7 | 7.7 | 5.6 | 5.3 | 6.6 | 5.1 | 5.0 | 6.0 | 7.1 |
| 21 | 5.5 | 5.5 | 7.9 | 5.3 | 5.6 | 5.3 | 5.8 | 6.2 | 6.3 | 6.4 | 6.4 | 7.6 | 6.5 | 6.9 | 8.1 | 6.3 | 6.5 | 7.2 | 6.0 | 6.1 | 9.0 | 7.1 | 6.0 | 7.5 |
| 22 | 5.9 | 6.1 | 9.1 | 6.3 | 7.5 | 8.7 | 4.8 | 6.4 | 6.6 | 6.6 | 6.4 | 6.6 | 6.6 | 8.9 | 12.8 | 6.3 | 6.6 | 7.4 | 5.5 | 12.4 | 10.3 | 5.3 | 5.7 | 8.0 |
| 23 | 6.3 | 5.8 | 8.4 | 6.9 | 5.9 | 9.7 | 6.2 | 6.6 | 7.3 | 6.6 | 6.3 | 6.7 | 6.3 | 6.2 | 6.2 | 6.6 | 6.1 | 6.5 | 6.3 | 5.9 | 4.6 | 8.1 | 4.2 | 5.1 |
| 24 | 8.6 | 5.3 | 6.3 | 8.0 | 6.9 | 4.5 | 7.4 | 6.2 | 6.4 | 6.9 | 6.7 | 6.7 | 6.6 | 15.1 | 13.0 | 6.8 | 6.3 | 6.9 | 5.7 | 4.7 | 4.9 | 5.2 | 7.2 | 7.1 |
| 25 | 10.8 | 7.2 | 7.6 | 10.3 | 10.8 | 10.9 | 9.6 | 6.7 | 6.7 | 5.9 | 6.2 | 6.4 | 7.7 | 5.5 | 12.2 | 8.5 | 6.2 | 6.0 | 7.5 | 5.4 | 5.9 | 7.2 | 6.1 | 5.5 |
| 26 | 6.4 | 9.0 | 5.2 | 5.0 | 8.3 | 4.5 | 5.3 | 6.5 | 5.9 | 6.1 | 6.9 | 6.2 | 5.5 | 7.9 | 4.0 | 6.2 | 5.1 | 4.9 | 9.2 | 5.7 | 6.1 | 5.3 | 6.2 | 6.2 |
| 27 | 6.1 | 8.9 | 6.0 | 6.5 | 6.5 | 5.5 | 6.4 | 5.4 | 3.5 | 3.7 | 3.9 | 5.6 | 9.4 | 10.2 | 8.9 | 8.0 | 6.1 | 13.2 | 5.6 | 6.4 | 6.1 | 6.2 | 5.8 | 5.8 |
| 28 | 5.8 | 9.3 | 6.0 | 14.4 | 5.6 | 6.4 | 5.7 | 5.9 | 5.9 | 6.1 | 5.9 | 6.1 | 6.7 | 6.1 | 5.8 | 5.8 | 6.8 | 11.8 | 7.7 | 6.0 | 5.4 | 5.8 | 5.8 | 6.4 |
| 29 | 5.5 | 5.3 | 5.8 | 5.4 | 7.8 | 4.5 | 5.6 | 5.6 | 5.8 | 6.0 | 5.7 | 6.0 | 5.9 | 5.9 | 5.9 | 6.0 | 7.0 | 5.8 | 6.0 | 6.7 | 5.6 | 6.0 | 6.2 | 6.1 |
| 30 | 7.2 | 6.4 | 6.1 | 6.2 | 8.4 | 9.9 | 6.0 | 5.9 | 5.8 | 6.1 | 6.1 | 14.7 | 51.7 | 12.5 | 7.4 | 7.2 | 5.7 | 6.2 | 8.2 | 5.4 | 6.5 | 8.1 | 5.5 | 5.8 |

# Monthly CO CEM Report

VEOLIA WATER

**Total CO 1701.6 ppm**
**Average CO 2.5 ppm**

**New Orleans - East Bank WWTP**
**Jul 01, 2018**

## Hourly CO Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 1.8 | 2.2 | 3.8 | 1.6 | 1.8 | 1.4 | 1.0 | 1.6 | 1.2 | 2.8 | 3.3 | 4.3 | 1.1 | 0.6 | 0.6 | 2.4 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.9 |
| 2 | 0.9 | 0.9 | 0.8 | 0.9 | 0.8 | 1.0 | 0.8 | 1.9 | 1.5 | 1.5 | 57.9 | 7.1 | 1.3 | 1.9 | 3.3 | 2.5 | 3.2 | 2.0 | 1.9 | 1.8 | 1.8 | 1.9 | 1.6 | 1.9 |
| 3 | 1.8 | 1.8 | 1.7 | 1.5 | 1.6 | 2.0 | 2.0 | 2.1 | 1.7 | 2.3 | 2.7 | 2.2 | 2.1 | 2.6 | 2.6 | 4.6 | 2.9 | 4.8 | 4.0 | 3.5 | 2.1 | 1.8 | 2.6 | 2.4 |
| 4 | 1.7 | 1.9 | 2.4 | 2.2 | 1.9 | 1.8 | 1.5 | 1.2 | 4.3 | 4.3 | 1.7 | 0.8 | 0.8 | 0.8 | 0.7 | 0.7 | 0.8 | 0.7 | 1.4 | 2.0 | 2.4 | 0.9 | 1.1 | 0.7 |
| 5 | 0.8 | 0.8 | 0.8 | 0.7 | 0.6 | 0.7 | 1.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.0 | 0.9 | 0.8 | 0.6 | 0.8 | 0.5 | 0.6 | 0.8 | 0.7 |
| 6 | 0.6 | 0.6 | 0.6 | 0.6 | 0.5 | 0.0 | 1.8 | 0.9 | 1.2 | 1.0 | 0.0 | 0.8 | 0.8 | 0.6 | 1.1 | 0.9 | 1.8 | 1.2 | 0.9 | 1.2 | 1.3 | 1.0 | 0.8 | 1.0 |
| 7 | 0.9 | 1.2 | 0.8 | 0.6 | 0.7 | 1.1 | 0.9 | 0.9 | 1.1 | 1.1 | 1.2 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.1 | 1.3 | 1.1 | 0.9 | 1.2 | 0.9 | 1.1 | 1.3 |
| 8 | 5.3 | 1.6 | 0.9 | 1.5 | 0.9 | 0.6 | 0.8 | 1.1 | 1.7 | 1.7 | 1.3 | 1.3 | 1.2 | 1.2 | 1.0 | 0.9 | 0.8 | 0.9 | 0.9 | 1.0 | 0.9 | 0.9 | 1.0 | 1.0 |
| 9 | 1.0 | 0.9 | 0.9 | 0.9 | 1.1 | 0.9 | 1.0 | 1.1 | 0.9 | 0.9 | 1.0 | 1.0 | 1.0 | 1.1 | 0.9 | 0.9 | 1.0 | 1.0 | 1.0 | 1.0 | 1.1 | 1.1 | 1.1 | 1.2 |
| 10 | 1.2 | 1.0 | 1.1 | 0.9 | 1.1 | 1.0 | 1.1 | 1.2 | 1.2 | 1.1 | 1.2 | 1.4 | 1.2 | 1.0 | 0.9 | 0.9 | 1.0 | 0.9 | 1.1 | 1.3 | 1.5 | 0.0 | 0.0 | 0.0 |
| 11 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.0 | 1.9 | 5.4 | 1.0 | 1.2 | 0.9 | 0.9 | 1.1 | 1.0 | 1.0 | 1.0 | 1.1 | 0.6 | 0.6 | 0.7 | 0.6 |
| 12 | 0.6 | 0.5 | 0.7 | 0.9 | 0.8 | 0.9 | 0.6 | 2.4 | 1.3 | 1.3 | 1.2 | 1.3 | 1.1 | 1.2 | 1.2 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 13 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.3 | 1.0 | 1.1 | 1.4 | 1.4 | 1.3 | 1.5 | 1.5 | 1.0 | 1.6 | 1.3 | 1.1 | 1.7 |
| 14 | 0.6 | 1.1 | 1.3 | 0.9 | 0.6 | 1.5 | 1.4 | 1.9 | 1.6 | 1.3 | 1.2 | 1.5 | 1.6 | 1.3 | 1.2 | 0.8 | 0.8 | 1.0 | 1.2 | 1.3 | 0.7 | 1.0 | 0.6 | 0.7 |
| 15 | 0.8 | 0.7 | 1.0 | 1.1 | 0.7 | 1.1 | 0.8 | 1.0 | 1.1 | 1.1 | 9.8 | 10.5 | 14.2 | 2.1 | 2.5 | 1.8 | 2.8 | 14.1 | 14.4 | 14.0 | 9.9 | 3.2 | 4.7 | 4.1 |
| 16 | 4.7 | 2.3 | 3.1 | 2.4 | 3.1 | 3.0 | 2.5 | 10.1 | 19.5 | 27.0 | 14.1 | 22.5 | 20.9 | 26.2 | 21.1 | 0.8 | 1.0 | 0.9 | 0.9 | 1.0 | 1.1 | 0.9 | 0.9 | 0.9 |
| 17 | 0.8 | 0.9 | 1.1 | 1.0 | 0.8 | 0.8 | 1.0 | 10.5 | 18.6 | 19.7 | 10.3 | 17.2 | 14.2 | 11.4 | 15.4 | 10.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 18 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 23.0 | 8.6 | 7.6 | 13.0 | 8.1 | 4.6 | 15.6 | 15.5 | 1.8 | 2.0 | 1.5 | 1.3 | 1.6 | 1.4 |
| 19 | 1.5 | 1.7 | 1.6 | 1.8 | 1.5 | 1.6 | 1.5 | 0.8 | 0.8 | 0.8 | 0.7 | 0.7 | 0.7 | 0.9 | 1.0 | 0.9 | 0.7 | 0.9 | 7.4 | 4.3 | 4.8 | 5.2 | 4.0 | 4.7 |
| 20 | 4.2 | 10.6 | 3.1 | 4.0 | 3.9 | 4.3 | 7.1 | 1.3 | 0.7 | 0.7 | 0.8 | 0.9 | 0.9 | 8.9 | 5.2 | 7.4 | 6.6 | 8.5 | 3.7 | 3.7 | 2.8 | 3.8 | 5.0 | 5.3 |
| 21 | 4.4 | 4.3 | 4.5 | 3.6 | 4.1 | 2.2 | 4.7 | 3.6 | 4.7 | 5.3 | 5.0 | 5.0 | 4.8 | 4.1 | 5.2 | 7.6 | 4.8 | 4.0 | 5.9 | 3.9 | 5.6 | 5.3 | 6.3 | 4.7 |
| 22 | 4.3 | 4.2 | 3.4 | 2.5 | 5.1 | 4.9 | 4.8 | 4.4 | 4.6 | 3.8 | 3.6 | 4.6 | 5.2 | 4.8 | 4.2 | 4.7 | 2.3 | 1.6 | 2.3 | 1.5 | 4.2 | 5.2 | 5.9 | 8.2 |
| 23 | 4.0 | 4.0 | 1.2 | 1.4 | 1.1 | 1.6 | 1.5 | 5.0 | 3.6 | 2.8 | 2.2 | 2.1 | 5.5 | 3.2 | 3.1 | 3.7 | 3.6 | 2.1 | 2.6 | 3.8 | 5.9 | 3.9 | 4.3 | 6.0 |
| 24 | 2.3 | 2.6 | 0.8 | 1.7 | 1.0 | 0.7 | 0.6 | 2.7 | 1.3 | 1.3 | 1.1 | 2.1 | 1.6 | 1.1 | 1.2 | 1.1 | 1.1 | 1.0 | 1.0 | 1.0 | 1.9 | 2.2 | 1.8 | 2.8 |
| 25 | 2.6 | 2.1 | 2.3 | 2.7 | 2.1 | 3.8 | 2.4 | 2.6 | 2.4 | 2.0 | 1.9 | 1.1 | 1.2 | 2.9 | 2.9 | 1.2 | 1.4 | 1.9 | 1.7 | 2.0 | 1.6 | 0.9 | 2.5 | 1.4 |
| 26 | 1.0 | 1.0 | 0.8 | 0.9 | 0.8 | 1.0 | 0.7 | 1.1 | 0.8 | 0.8 | 2.1 | 1.9 | 2.3 | 2.8 | 3.4 | 1.7 | 0.7 | 0.6 | 1.2 | 0.8 | 0.8 | 0.9 | 0.8 | 0.9 |
| 27 | 0.8 | 0.8 | 0.8 | 0.8 | 0.9 | 1.3 | 1.7 | 2.7 | 1.7 | 3.0 | 7.6 | 5.9 | 5.6 | 5.7 | 1.5 | 0.7 | 0.6 | 0.7 | 0.6 | 0.7 | 0.7 | 0.7 | 1.1 | 0.7 |
| 28 | 0.8 | 0.8 | 0.6 | 0.8 | 0.7 | 0.9 | 1.5 | 1.1 | 0.6 | 0.7 | 0.6 | 0.6 | 0.7 | 0.7 | 0.7 | 0.6 | 0.6 | 0.7 | 0.6 | 0.6 | 1.3 | 0.9 | 1.0 | 1.2 |
| 29 | 0.9 | 0.8 | 0.8 | 1.0 | 1.2 | 0.9 | 0.8 | 0.9 | 1.2 | 1.7 | 1.0 | 1.1 | 1.5 | 1.0 | 1.3 | 2.1 | 1.1 | 1.2 | 1.5 | 2.3 | 6.1 | 2.2 | 1.0 | 1.5 |
| 30 | 1.0 | 0.9 | 0.8 | 1.3 | 0.8 | 1.0 | 1.1 | 0.8 | 0.0 | 0.9 | 1.0 | 0.7 | 0.6 | 0.6 | 0.5 | 0.6 | 0.7 | 0.6 | 0.7 | 1.8 | 1.1 | 0.8 | 0.7 | 0.7 |
| 31 | 0.6 | 0.6 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.8 | 2.1 | 1.1 | 0.9 | 1.2 | 1.2 | 0.7 | 1.1 | 1.3 | 1.0 | 1.0 |

# Monthly CO CEM Report

VEOLIA WATER

**Total CO 617.0 ppm**
**Average CO 1.6 ppm**

**New Orleans - East Bank WWTP**
**Aug 01, 2018**

| Hourly CO Averages | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
| 1 | 1.0 | 0.8 | 0.8 | 0.7 | 0.8 | 1.0 | 0.9 | 0.6 | 0.8 | 0.6 | 0.0 | 0.0 | 0.0 | 0.0 | 3.2 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 2 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 5.9 | 19.8 | 1.8 | 2.0 | 2.1 | 1.6 | 1.4 | 0.6 | 1.0 | 0.9 | 0.7 | 0.7 | 0.7 | 0.6 | 0.7 | 0.7 |
| 3 | 0.7 | 0.8 | 1.0 | 1.0 | 0.8 | 1.1 | 1.0 | 1.1 | 1.4 | 1.7 | 0.6 | 1.0 | 1.6 | 0.6 | 0.6 | 0.6 | 0.6 | 0.4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 6 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.4 | 2.3 | 0.8 | 0.5 | 0.5 | 0.5 | 0.0 | 0.8 | 0.7 | 0.6 | 0.7 | 2.0 | 1.7 | 1.5 | 0.6 | 0.6 | 1.0 | 0.6 | 0.6 |
| 7 | 0.5 | 0.6 | 0.6 | 0.5 | 0.5 | 0.7 | 4.1 | 0.6 | 0.5 | 1.7 | 0.7 | 0.7 | 0.8 | 0.6 | 0.6 | 0.5 | 0.6 | 0.6 | 0.6 | 0.6 | 0.6 | 0.8 | 0.5 | 0.4 |
| 8 | 0.0 | 5.2 | 1.0 | 0.8 | 0.9 | 1.0 | 0.8 | 0.7 | 0.0 | 0.7 | 0.9 | 0.6 | 0.9 | 1.0 | 0.9 | 0.9 | 0.8 | 0.7 | 0.7 | 0.5 | 0.7 | 0.4 | 0.5 | 0.5 |
| 9 | 0.5 | 0.5 | 0.5 | 0.5 | 0.4 | 0.5 | 0.4 | 0.8 | 1.0 | 0.9 | 1.1 | 0.8 | 1.2 | 1.0 | 1.2 | 5.0 | 1.5 | 1.2 | 1.2 | 1.6 | 1.1 | 1.0 | 0.9 | 0.9 |
| 10 | 0.7 | 0.6 | 0.6 | 0.6 | 0.6 | 0.5 | 0.6 | 0.5 | 0.5 | 0.7 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.7 | 0.8 | 0.8 | 0.8 | 0.7 | 0.7 | 1.2 | 0.6 |
| 11 | 0.8 | 0.9 | 0.6 | 0.6 | 0.7 | 0.9 | 0.6 | 0.6 | 0.7 | 0.7 | 0.7 | 0.6 | 0.5 | 0.5 | 0.6 | 0.5 | 0.6 | 0.5 | 0.5 | 0.5 | 0.5 | 0.4 | 1.5 | 0.5 |
| 12 | 0.5 | 0.5 | 0.5 | 0.5 | 0.6 | 0.6 | 0.5 | 0.6 | 0.7 | 0.7 | 0.7 | 0.6 | 0.7 | 0.7 | 0.8 | 0.5 | 0.6 | 0.8 | 0.5 | 0.7 | 0.6 | 0.6 | 0.7 | 0.7 |
| 13 | 0.7 | 0.8 | 0.7 | 0.8 | 0.7 | 1.1 | 1.0 | 0.0 | 1.4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 14 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 15 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 16 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 17 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 18 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 19 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 20 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 21 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 22 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 23 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 24 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 43.4 | 1.4 | 1.3 | 1.4 | 1.3 | 1.5 | 1.4 | 1.6 | 2.0 | 1.3 | 1.4 |
| 25 | 1.7 | 2.0 | 1.4 | 1.3 | 1.5 | 1.3 | 1.5 | 1.3 | 0.0 | 0.0 | 0.0 | 1.2 | 1.3 | 1.3 | 1.3 | 1.3 | 1.3 | 1.4 | 1.3 | 1.3 | 1.4 | 1.4 | 1.4 | 1.3 |
| 26 | 1.6 | 1.5 | 1.5 | 1.5 | 1.5 | 1.4 | 1.6 | 1.6 | 1.7 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 | 1.8 | 2.0 | 2.0 | 1.8 | 2.2 | 2.2 | 2.2 | 2.3 | 4.2 | 2.6 |
| 27 | 2.5 | 2.6 | 2.5 | 1.8 | 2.0 | 2.4 | 2.6 | 2.1 | 2.5 | 2.6 | 2.1 | 1.8 | 2.1 | 2.6 | 2.6 | 2.7 | 3.2 | 2.0 | 2.3 | 2.3 | 2.3 | 2.1 | 2.1 | 2.0 |
| 28 | 2.2 | 2.4 | 2.1 | 2.1 | 2.4 | 2.4 | 2.5 | 2.4 | 2.5 | 2.3 | 2.6 | 2.8 | 2.9 | 2.7 | 2.9 | 3.1 | 3.3 | 2.7 | 2.2 | 2.5 | 3.2 | 2.5 | 2.1 | 2.1 |
| 29 | 2.3 | 2.4 | 2.4 | 2.5 | 2.4 | 2.2 | 2.3 | 3.6 | 2.5 | 2.8 | 2.3 | 2.4 | 2.4 | 2.4 | 2.6 | 2.4 | 2.4 | 2.3 | 2.3 | 2.1 | 2.3 | 2.2 | 2.1 | 1.9 |
| 30 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 2.4 | 2.1 | 2.3 | 2.1 | 2.2 | 2.1 | 2.1 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 1.9 | 1.8 | 1.9 |
| 31 | 2.0 | 2.0 | 2.0 | 2.0 | 1.9 | 1.8 | 1.9 | 2.0 | 2.1 | 2.0 | 2.1 | 2.1 | 2.1 | 2.2 | 2.4 | 2.7 | 3.2 | 3.2 | 3.4 | 2.2 | 2.0 | 2.1 | 2.3 | 2.9 |

# Monthly CO CEM Report

VEOLIA WATER

**Total CO 1348.4 ppm**
**Average CO 2.0 ppm**

**New Orleans - East Bank WWTP**
**Sep 01, 2018**

| Hourly CO Averages | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
| 1 | 2.7 | 2.7 | 2.6 | 2.5 | 2.4 | 2.5 | 2.0 | 2.1 | 2.1 | 2.3 | 2.3 | 2.2 | 2.2 | 2.3 | 2.2 | 2.1 | 2.2 | 2.1 | 2.1 | 1.8 | 0.0 | 1.3 | 10.5 | 1.7 |
| 2 | 1.6 | 1.7 | 1.6 | 1.7 | 1.6 | 1.9 | 1.8 | 2.4 | 2.3 | 2.3 | 2.4 | 2.6 | 2.7 | 3.2 | 2.6 | 2.7 | 2.1 | 2.0 | 1.9 | 2.0 | 2.1 | 1.7 | 1.8 | 1.9 |
| 3 | 1.6 | 1.7 | 1.6 | 1.8 | 1.7 | 1.5 | 1.6 | 1.6 | 1.7 | 1.7 | 1.7 | 1.6 | 1.8 | 2.1 | 1.9 | 1.7 | 1.8 | 1.9 | 1.8 | 1.8 | 1.9 | 2.0 | 2.0 | 1.9 |
| 4 | 1.9 | 2.2 | 2.3 | 2.0 | 2.0 | 2.1 | 2.3 | 2.3 | 2.0 | 1.8 | 1.9 | 2.0 | 2.3 | 2.0 | 2.2 | 2.2 | 2.2 | 2.6 | 2.6 | 2.5 | 2.3 | 2.5 | 2.0 | 2.5 |
| 5 | 2.6 | 3.0 | 2.7 | 2.2 | 2.6 | 2.2 | 2.8 | 2.4 | 2.1 | 2.6 | 2.8 | 3.1 | 2.8 | 2.4 | 3.3 | 2.5 | 2.9 | 2.8 | 2.8 | 2.9 | 2.9 | 2.8 | 2.7 | 2.8 |
| 6 | 2.8 | 2.8 | 2.7 | 2.8 | 2.9 | 2.9 | 2.8 | 2.1 | 2.6 | 1.8 | 1.7 | 1.8 | 1.7 | 1.7 | 1.7 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 |
| 7 | 1.8 | 1.8 | 1.9 | 1.8 | 1.8 | 1.8 | 1.9 | 2.0 | 1.8 | 1.8 | 1.7 | 1.8 | 1.7 | 1.6 | 1.7 | 1.7 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.7 | 1.8 | 1.6 |
| 8 | 1.6 | 1.7 | 1.6 | 1.7 | 1.6 | 1.4 | 1.7 | 1.7 | 2.0 | 1.6 | 1.6 | 1.6 | 1.6 | 1.8 | 2.0 | 1.9 | 2.0 | 1.7 | 1.7 | 1.7 | 1.7 | 1.9 | 1.6 | 1.7 |
| 9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.7 | 1.5 | 1.6 | 1.9 | 1.8 | 1.8 | 1.7 | 1.7 | 1.9 | 1.7 | 1.9 | 1.7 | 1.8 | 1.8 | 1.7 | 1.8 | 1.8 | 1.9 | 2.0 | 2.0 |
| 10 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 2.2 | 1.7 | 1.8 | 3.2 | 2.5 | 2.7 | 2.4 | 2.3 | 2.0 | 2.1 | 2.3 | 2.3 | 2.5 | 2.3 | 2.4 | 2.4 | 2.4 | 2.4 | 2.4 |
| 11 | 2.0 | 2.0 | 2.1 | 2.2 | 1.7 | 1.8 | 2.0 | 2.1 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 2.5 | 2.0 | 2.0 | 1.9 | 2.0 | 2.2 | 2.0 | 2.1 | 2.3 | 2.3 |
| 12 | 2.4 | 2.5 | 2.6 | 2.6 | 2.6 | 2.3 | 2.2 | 3.3 | 1.8 | 2.2 | 2.3 | 2.4 | 2.5 | 2.0 | 1.8 | 1.9 | 1.8 | 1.8 | 1.9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 |
| 13 | 2.0 | 1.9 | 1.9 | 2.7 | 2.4 | 1.9 | 2.1 | 1.9 | 1.8 | 2.0 | 2.1 | 2.3 | 2.3 | 2.0 | 1.9 | 1.8 | 1.9 | 2.0 | 1.9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.7 |
| 14 | 1.7 | 1.8 | 1.9 | 1.9 | 1.8 | 1.7 | 1.8 | 2.0 | 2.0 | 1.8 | 1.9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.7 | 1.6 | 1.6 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.8 |
| 15 | 1.7 | 1.7 | 1.8 | 1.8 | 2.2 | 1.7 | 0.0 | 0.0 | 1.3 | 1.7 | 1.5 | 2.3 | 2.3 | 1.6 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 16 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.6 | 2.3 | 2.7 | 2.2 | 2.5 | 1.9 | 2.0 | 2.1 | 2.1 | 2.2 | 2.2 |
| 17 | 2.2 | 2.3 | 2.2 | 2.3 | 2.3 | 2.3 | 2.2 | 2.0 | 1.5 | 1.5 | 2.0 | 1.7 | 1.7 | 1.9 | 2.1 | 1.8 | 1.7 | 1.7 | 1.7 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 |
| 18 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 1.9 | 2.1 | 1.9 | 2.0 | 2.2 | 1.9 | 2.0 | 2.0 | 2.1 | 2.5 | 2.7 | 2.5 | 1.9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 |
| 19 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 | 2.0 | 1.9 | 2.1 | 1.8 | 1.8 | 2.7 | 2.3 | 2.0 | 2.1 | 2.2 | 2.4 | 2.3 | 2.0 | 2.1 | 2.1 | 2.0 | 1.9 |
| 20 | 1.8 | 1.8 | 1.9 | 1.8 | 1.9 | 1.9 | 1.8 | 2.6 | 2.0 | 2.0 | 2.1 | 2.1 | 2.1 | 2.1 | 1.7 | 1.6 | 1.5 | 1.7 | 1.6 | 1.7 | 1.7 | 1.8 | 1.9 | 1.8 |
| 21 | 1.8 | 1.8 | 1.9 | 1.8 | 1.7 | 1.7 | 1.8 | 1.8 | 1.8 | 1.7 | 1.8 | 1.8 | 1.9 | 1.9 | 1.8 | 1.9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 | 1.8 |
| 22 | 1.8 | 1.9 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.9 | 1.7 | 1.7 | 1.7 | 1.8 | 1.8 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 2.0 | 2.5 | 2.0 | 2.0 | 2.0 |
| 23 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 1.8 | 1.9 | 2.0 | 1.9 | 1.9 | 1.9 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 | 1.9 | 1.8 | 1.8 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 |
| 24 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.9 | 1.8 | 1.8 | 2.0 | 1.9 | 1.9 | 1.9 | 2.0 | 1.9 | 2.0 | 2.0 | 1.8 | 1.6 | 1.9 | 2.4 | 2.6 | 2.7 | 2.1 |
| 25 | 2.6 | 1.8 | 1.8 | 1.7 | 1.8 | 1.7 | 1.7 | 1.7 | 1.8 | 1.8 | 1.9 | 1.7 | 1.6 | 1.8 | 1.8 | 2.3 | 1.9 | 1.7 | 1.7 | 1.8 | 1.7 | 1.6 | 1.8 | 1.7 |
| 26 | 1.9 | 2.2 | 1.6 | 1.7 | 1.7 | 1.5 | 1.7 | 1.8 | 1.7 | 1.7 | 1.7 | 1.6 | 1.6 | 1.8 | 2.0 | 2.2 | 1.8 | 1.9 | 1.9 | 1.9 | 2.0 | 1.9 | 1.9 | 1.8 |
| 27 | 1.8 | 1.9 | 1.9 | 1.9 | 1.9 | 1.7 | 1.9 | 1.8 | 0.0 | 0.0 | 0.0 | 0.0 | 3.8 | 1.9 | 2.0 | 2.0 | 2.0 | 1.9 | 1.9 | 1.9 | 1.9 | 1.8 | 1.9 | 1.8 |
| 28 | 1.8 | 1.8 | 1.8 | 1.7 | 1.7 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.8 | 1.8 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 |
| 29 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.8 | 1.7 | 1.8 | 1.8 | 1.8 | 1.8 |
| 30 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 1.9 | 1.9 | 1.9 | 1.9 | 0.0 | 2.6 | 2.1 | 1.8 | 1.9 | 1.9 | 1.9 | 2.0 | 1.9 | 1.8 | 1.8 | 1.8 |

# Monthly NOX CEM Report

VEOLIA WATER

**Total NOX 54942.2 ppm**
**Average NOX 80.9 ppm**

**New Orleans - East Bank WWTP**
**Jul 01, 2018**

| Hourly NOX Averages | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
| 1 | 92.1 | 96.5 | 80.9 | 93.8 | 104.8 | 113.0 | 102.0 | 83.0 | 90.3 | 83.8 | 79.4 | 70.3 | 128.1 | 98.5 | 109.2 | 87.5 | 77.3 | 83.9 | 79.0 | 77.1 | 77.4 | 72.1 | 81.8 | 69.8 |
| 2 | 77.3 | 73.4 | 76.2 | 73.9 | 76.4 | 73.9 | 75.1 | 65.8 | 75.0 | 88.0 | 64.6 | 79.5 | 79.2 | 67.8 | 63.4 | 65.5 | 68.4 | 70.8 | 75.4 | 70.6 | 74.2 | 74.9 | 87.2 | 79.6 |
| 3 | 80.4 | 79.5 | 80.2 | 90.5 | 91.8 | 82.2 | 84.8 | 77.8 | 85.1 | 84.4 | 77.0 | 79.2 | 78.0 | 79.0 | 71.0 | 58.7 | 68.7 | 61.1 | 65.9 | 58.6 | 105.3 | 98.0 | 82.8 | 75.6 |
| 4 | 80.9 | 84.4 | 77.8 | 65.2 | 67.5 | 73.7 | 82.2 | 98.7 | 101.1 | 40.3 | 82.1 | 80.8 | 86.2 | 84.0 | 83.6 | 83.9 | 83.3 | 83.5 | 70.2 | 55.9 | 49.6 | 93.7 | 92.6 | 98.7 |
| 5 | 81.1 | 96.2 | 85.8 | 80.8 | 98.9 | 96.2 | 84.1 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 82.1 | 74.7 | 72.2 | 94.0 | 73.0 | 96.2 | 91.0 | 77.4 | 78.1 |
| 6 | 88.9 | 90.2 | 86.6 | 89.6 | 94.0 | 0.0 | 77.4 | 67.2 | 47.6 | 55.2 | 0.0 | 60.2 | 75.5 | 89.4 | 57.0 | 62.5 | 39.2 | 56.5 | 71.1 | 56.8 | 53.7 | 55.9 | 77.0 | 67.2 |
| 7 | 62.6 | 64.9 | 82.5 | 98.4 | 77.7 | 66.2 | 71.4 | 63.8 | 44.9 | 46.3 | 55.0 | 80.4 | 75.3 | 56.2 | 62.9 | 65.1 | 64.3 | 60.6 | 80.2 | 92.5 | 83.2 | 92.9 | 67.4 | 64.7 |
| 8 | 66.2 | 60.1 | 87.7 | 82.0 | 89.9 | 104.3 | 99.2 | 56.3 | 43.6 | 44.6 | 52.4 | 54.6 | 59.3 | 60.7 | 67.4 | 73.8 | 73.0 | 72.0 | 64.9 | 53.9 | 65.6 | 62.0 | 56.7 | 60.8 |
| 9 | 64.1 | 59.3 | 56.0 | 66.9 | 53.9 | 64.7 | 60.9 | 63.8 | 61.1 | 59.7 | 59.6 | 60.3 | 57.8 | 64.6 | 60.3 | 57.4 | 57.8 | 57.8 | 54.4 | 57.8 | 53.3 | 58.6 | 56.8 | 58.3 |
| 10 | 62.2 | 60.0 | 54.9 | 59.5 | 55.6 | 63.4 | 55.1 | 60.7 | 59.5 | 57.4 | 54.3 | 53.7 | 59.1 | 69.8 | 55.8 | 64.2 | 62.3 | 62.9 | 55.9 | 63.4 | 55.8 | 0.0 | 0.0 | 0.0 |
| 11 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 41.1 | 48.5 | 85.9 | 61.0 | 59.3 | 65.7 | 58.5 | 56.8 | 59.0 | 59.4 | 59.3 | 57.6 | 101.6 | 109.6 | 86.4 | 92.2 |
| 12 | 101.3 | 114.2 | 93.0 | 77.0 | 83.2 | 101.2 | 109.6 | 82.1 | 71.9 | 72.6 | 80.0 | 80.4 | 79.5 | 79.7 | 83.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 13 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 63.2 | 74.7 | 71.7 | 64.9 | 68.3 | 69.2 | 68.4 | 65.5 | 102.4 | 68.4 | 78.4 | 85.6 | 76.0 |
| 14 | 118.7 | 82.4 | 76.4 | 61.1 | 52.2 | 66.2 | 65.2 | 51.3 | 58.1 | 69.9 | 71.0 | 60.3 | 64.7 | 64.3 | 59.2 | 79.6 | 66.9 | 58.2 | 66.8 | 63.4 | 102.7 | 63.0 | 102.2 | 74.1 |
| 15 | 70.8 | 83.7 | 53.2 | 54.3 | 75.0 | 52.4 | 66.5 | 57.4 | 52.6 | 57.9 | 47.9 | 45.5 | 38.0 | 53.2 | 50.7 | 54.7 | 49.0 | 42.9 | 39.0 | 38.2 | 53.1 | 63.2 | 46.0 | 46.0 |
| 16 | 48.2 | 57.0 | 48.5 | 51.1 | 55.5 | 51.8 | 49.7 | 49.8 | 44.6 | 49.2 | 43.4 | 48.0 | 49.6 | 37.5 | 35.2 | 55.6 | 31.4 | 49.0 | 40.5 | 31.6 | 31.4 | 35.4 | 37.7 | 38.6 |
| 17 | 38.2 | 34.8 | 32.9 | 41.9 | 48.6 | 47.4 | 38.6 | 42.7 | 40.4 | 37.5 | 44.1 | 40.1 | 38.9 | 44.8 | 44.0 | 43.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 18 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 74.8 | 40.3 | 66.3 | 40.2 | 39.4 | 66.4 | 48.3 | 42.3 | 66.1 | 88.7 | 76.8 | 76.9 | 69.7 | 72.5 |
| 19 | 73.0 | 67.2 | 76.2 | 76.0 | 76.1 | 74.8 | 77.2 | 47.9 | 42.4 | 44.1 | 44.3 | 48.4 | 45.8 | 35.2 | 46.7 | 69.8 | 66.2 | 63.1 | 53.7 | 52.2 | 64.8 | 67.7 | 62.2 | 64.5 |
| 20 | 62.3 | 59.8 | 76.2 | 70.6 | 66.2 | 63.0 | 58.1 | 83.4 | 53.7 | 54.4 | 54.5 | 60.8 | 58.7 | 53.2 | 53.4 | 53.2 | 54.4 | 74.4 | 57.8 | 60.5 | 63.6 | 66.5 | 66.9 | 66.5 |
| 21 | 68.0 | 73.6 | 77.1 | 80.7 | 80.7 | 71.0 | 73.9 | 67.1 | 69.7 | 72.0 | 74.1 | 76.2 | 77.1 | 86.0 | 86.2 | 82.0 | 84.7 | 96.4 | 96.9 | 97.6 | 99.1 | 103.8 | 96.4 | 102.2 |
| 22 | 102.1 | 101.6 | 107.1 | 99.8 | 86.0 | 98.2 | 92.8 | 94.0 | 95.5 | 94.9 | 95.8 | 97.3 | 101.2 | 103.7 | 106.8 | 107.1 | 116.0 | 106.8 | 100.4 | 125.2 | 130.3 | 103.5 | 87.3 | 82.6 |
| 23 | 104.0 | 112.2 | 112.3 | 116.1 | 118.6 | 117.9 | 128.8 | 84.1 | 86.3 | 79.5 | 89.2 | 91.4 | 97.1 | 101.7 | 93.1 | 102.1 | 97.4 | 109.3 | 108.6 | 104.1 | 110.1 | 101.7 | 106.2 | 126.0 |
| 24 | 121.4 | 120.8 | 111.6 | 98.2 | 108.0 | 130.2 | 119.4 | 92.6 | 94.3 | 99.7 | 96.0 | 101.4 | 99.7 | 102.1 | 95.7 | 103.1 | 101.2 | 97.0 | 98.8 | 101.3 | 95.4 | 99.0 | 101.5 | 95.7 |
| 25 | 100.2 | 95.6 | 85.2 | 97.0 | 90.4 | 84.3 | 98.5 | 93.3 | 89.2 | 89.6 | 88.2 | 73.5 | 63.8 | 76.0 | 88.2 | 86.0 | 78.2 | 88.7 | 92.6 | 84.1 | 99.7 | 85.0 | 89.4 | 94.8 |
| 26 | 80.8 | 84.2 | 85.9 | 84.9 | 89.0 | 88.7 | 87.2 | 89.0 | 90.8 | 82.0 | 93.2 | 99.9 | 104.4 | 106.1 | 99.1 | 122.8 | 105.2 | 111.5 | 129.0 | 108.9 | 114.5 | 114.0 | 117.9 | 129.0 |
| 27 | 119.6 | 115.9 | 121.3 | 118.1 | 108.9 | 121.9 | 53.4 | 111.6 | 112.6 | 128.8 | 109.2 | 103.0 | 113.3 | 117.1 | 143.9 | 127.8 | 136.9 | 124.5 | 131.2 | 106.1 | 136.4 | 126.6 | 112.4 | 122.5 |
| 28 | 106.5 | 103.8 | 128.2 | 102.7 | 122.6 | 101.6 | 102.1 | 132.7 | 142.4 | 126.4 | 120.2 | 128.9 | 107.6 | 108.9 | 99.4 | 102.5 | 114.3 | 107.9 | 112.9 | 117.7 | 97.7 | 119.1 | 122.9 | 105.7 |
| 29 | 100.0 | 121.1 | 116.3 | 118.1 | 112.6 | 114.6 | 117.0 | 117.0 | 98.8 | 122.0 | 112.9 | 112.0 | 120.9 | 110.2 | 112.2 | 117.3 | 124.3 | 126.1 | 95.9 | 152.6 | 95.2 | 82.2 | 38.8 | 70.0 |
| 30 | 121.5 | 105.0 | 110.7 | 75.6 | 94.6 | 89.0 | 104.9 | 87.1 | 0.0 | 87.5 | 119.5 | 109.4 | 94.5 | 113.4 | 102.2 | 87.4 | 104.2 | 106.5 | 87.8 | 102.8 | 108.9 | 116.3 | 120.7 | 111.6 |
| 31 | 113.9 | 116.7 | 103.1 | 102.5 | 104.0 | 106.8 | 113.1 | 109.8 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 90.4 | 105.2 | 105.9 | 100.6 | 111.5 | 99.8 | 107.2 | 101.2 | 116.2 | 118.0 | 118.3 |

# Monthly NOX CEM Report

VEOLIA WATER

**Total NOX 27811.0 ppm**
**Average NOX 71.5 ppm**

**New Orleans - East Bank WWTP**
**Aug 01, 2018**

| Hourly NOX Averages | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
| 1 | 122.6 | 121.3 | 115.7 | 131.1 | 108.0 | 110.4 | 121.8 | 117.7 | 126.1 | 126.6 | 0.0 | 0.0 | 0.0 | 0.0 | 109.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 2 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 110.5 | 81.1 | 88.9 | 91.7 | 93.6 | 98.4 | 118.9 | 101.3 | 99.8 | 120.3 | 131.5 | 109.1 | 96.6 | 128.0 | 104.3 | 99.5 |
| 3 | 95.3 | 115.5 | 128.0 | 137.2 | 120.9 | 103.7 | 109.0 | 120.7 | 104.3 | 133.0 | 105.1 | 85.8 | 89.2 | 112.2 | 115.0 | 99.8 | 115.8 | 124.7 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 6 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 11.8 | 66.6 | 65.7 | 101.7 | 130.4 | 134.4 | 0.0 | 87.1 | 105.2 | 115.0 | 111.6 | 91.3 | 100.0 | 110.4 | 111.9 | 118.1 | 80.5 | 90.2 | 99.3 |
| 7 | 100.2 | 102.2 | 98.7 | 109.9 | 109.1 | 104.2 | 92.2 | 68.0 | 115.6 | 74.1 | 108.4 | 98.3 | 93.5 | 103.7 | 105.2 | 109.8 | 110.8 | 111.7 | 113.2 | 110.9 | 106.4 | 101.6 | 117.0 | 120.2 |
| 8 | 0.0 | 76.0 | 84.8 | 95.9 | 100.3 | 72.3 | 94.9 | 86.0 | 0.0 | 95.3 | 77.0 | 86.8 | 107.5 | 83.7 | 107.3 | 84.9 | 88.5 | 90.6 | 83.1 | 98.3 | 81.5 | 128.4 | 139.3 | 111.0 |
| 9 | 132.2 | 119.7 | 121.7 | 124.0 | 117.9 | 135.5 | 116.7 | 97.7 | 104.1 | 117.6 | 111.4 | 115.6 | 106.0 | 103.2 | 100.3 | 115.0 | 90.6 | 99.9 | 101.7 | 88.0 | 126.9 | 114.8 | 111.3 | 110.3 |
| 10 | 115.0 | 131.5 | 114.0 | 110.3 | 107.6 | 109.8 | 113.3 | 115.0 | 29.8 | 92.3 | 99.6 | 100.4 | 98.6 | 97.9 | 95.0 | 97.7 | 107.1 | 100.0 | 99.4 | 97.1 | 97.9 | 98.6 | 103.6 | 98.6 |
| 11 | 86.6 | 87.7 | 126.6 | 101.3 | 92.9 | 90.6 | 110.0 | 116.8 | 95.7 | 91.3 | 89.8 | 101.6 | 107.5 | 109.7 | 108.1 | 103.9 | 103.9 | 105.9 | 109.7 | 113.8 | 118.2 | 121.8 | 37.2 | 131.1 |
| 12 | 110.6 | 99.5 | 108.4 | 112.8 | 111.1 | 103.3 | 95.2 | 97.0 | 98.0 | 92.3 | 89.0 | 92.5 | 100.2 | 102.8 | 97.5 | 101.1 | 116.9 | 90.3 | 130.9 | 90.0 | 108.3 | 114.0 | 89.5 | 86.2 |
| 13 | 115.0 | 89.3 | 82.8 | 78.3 | 115.9 | 90.8 | 82.3 | 0.0 | 74.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 14 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 15 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 16 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 17 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 18 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 19 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 20 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 21 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 22 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 23 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 24 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 60.2 | 51.1 | 107.5 | 99.2 | 110.8 | 107.7 | 108.3 | 40.7 | 35.7 | 51.9 | 86.4 |
| 25 | 96.8 | 98.8 | 106.9 | 73.3 | 80.9 | 86.6 | 73.1 | 60.6 | 0.0 | 0.0 | 0.0 | 25.1 | 108.6 | 95.8 | 100.2 | 102.3 | 104.8 | 105.9 | 96.1 | 95.1 | 93.1 | 84.1 | 77.2 | 79.8 |
| 26 | 58.0 | 67.5 | 63.3 | 59.1 | 57.5 | 56.0 | 52.4 | 49.6 | 39.4 | 39.3 | 41.5 | 39.3 | 31.1 | 39.6 | 41.3 | 26.6 | 32.0 | 31.8 | 22.6 | 25.9 | 29.9 | 32.9 | 27.0 | 24.4 |
| 27 | 26.1 | 23.6 | 25.1 | 34.3 | 20.4 | 20.4 | 26.1 | 26.7 | 29.3 | 23.5 | 34.6 | 27.8 | 24.5 | 20.1 | 17.7 | 17.6 | 18.0 | 20.9 | 20.8 | 19.2 | 18.3 | 18.7 | 19.8 | 19.7 |
| 28 | 15.9 | 13.6 | 16.4 | 15.7 | 13.7 | 13.3 | 12.8 | 15.0 | 15.3 | 16.6 | 16.9 | 15.7 | 15.5 | 15.7 | 15.6 | 15.6 | 15.5 | 15.6 | 16.7 | 17.4 | 15.4 | 20.6 | 21.1 | 18.6 |
| 29 | 15.9 | 14.9 | 15.1 | 15.3 | 15.3 | 15.3 | 15.7 | 14.9 | 15.1 | 15.6 | 15.0 | 15.4 | 15.7 | 15.9 | 15.5 | 15.8 | 16.2 | 17.6 | 17.1 | 17.2 | 18.1 | 18.2 | 19.0 | 20.1 |
| 30 | 19.8 | 18.3 | 17.7 | 17.5 | 17.8 | 17.8 | 17.4 | 16.9 | 15.4 | 13.7 | 14.0 | 14.6 | 14.9 | 15.1 | 14.7 | 14.8 | 15.1 | 15.3 | 14.5 | 15.4 | 17.8 | 22.5 | 20.4 | 17.0 |
| 31 | 15.9 | 16.7 | 16.5 | 16.8 | 17.3 | 18.7 | 18.6 | 15.8 | 14.7 | 14.8 | 15.1 | 15.3 | 14.4 | 14.9 | 14.4 | 13.3 | 12.8 | 13.1 | 10.2 | 19.0 | 15.9 | 15.7 | 13.4 | 10.6 |

# Monthly NOX CEM Report

VEOLIA WATER

**Total NOX 16290.6 ppm**
**Average NOX 23.9 ppm**

**New Orleans - East Bank WWTP**
**Sep 01, 2018**

**Hourly NOX Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 11.1 | 11.6 | 11.8 | 12.1 | 12.5 | 12.5 | 15.7 | 13.5 | 12.5 | 11.9 | 12.1 | 12.5 | 12.3 | 12.2 | 12.6 | 12.9 | 12.5 | 13.1 | 12.7 | 19.4 | 0.0 | 11.2 | 19.6 | 26.7 |
| 2 | 24.3 | 21.0 | 19.1 | 17.1 | 21.9 | 21.5 | 19.6 | 12.4 | 13.3 | 13.8 | 11.6 | 10.9 | 12.9 | 11.9 | 11.5 | 11.3 | 16.9 | 18.4 | 19.4 | 16.0 | 18.9 | 22.9 | 16.7 | 18.6 |
| 3 | 22.1 | 19.7 | 21.9 | 19.2 | 21.2 | 21.7 | 22.6 | 21.4 | 19.8 | 19.9 | 20.6 | 21.3 | 16.8 | 12.5 | 15.1 | 17.7 | 15.2 | 14.5 | 14.7 | 14.8 | 14.8 | 14.1 | 13.9 | 14.2 |
| 4 | 14.8 | 12.7 | 12.6 | 16.4 | 14.8 | 12.3 | 13.1 | 13.5 | 16.9 | 15.2 | 15.5 | 15.2 | 17.7 | 17.4 | 13.7 | 14.0 | 13.3 | 12.2 | 12.2 | 12.5 | 15.8 | 12.4 | 15.4 | 12.1 |
| 5 | 12.3 | 12.3 | 12.1 | 18.4 | 15.6 | 16.9 | 12.4 | 16.6 | 18.2 | 13.5 | 12.5 | 12.6 | 13.5 | 15.1 | 10.0 | 17.9 | 11.4 | 11.4 | 11.6 | 11.2 | 11.1 | 11.7 | 11.9 | 11.5 |
| 6 | 11.8 | 11.9 | 12.0 | 11.9 | 11.7 | 11.9 | 11.7 | 13.9 | 22.7 | 19.8 | 22.3 | 22.3 | 20.5 | 20.2 | 20.6 | 19.3 | 18.1 | 18.3 | 17.2 | 18.2 | 19.4 | 18.8 | 17.9 | 20.0 |
| 7 | 18.1 | 17.9 | 17.8 | 19.4 | 18.4 | 18.4 | 17.8 | 22.2 | 27.0 | 25.1 | 25.2 | 26.4 | 24.8 | 29.2 | 20.8 | 23.9 | 22.4 | 23.9 | 24.2 | 29.6 | 25.4 | 24.9 | 25.5 | 25.8 |
| 8 | 31.1 | 28.4 | 25.8 | 25.6 | 25.5 | 25.6 | 23.5 | 28.8 | 25.5 | 35.5 | 23.7 | 24.1 | 24.6 | 20.6 | 19.0 | 19.7 | 20.1 | 29.3 | 22.0 | 23.4 | 23.2 | 19.8 | 23.2 | 19.7 |
| 9 | 19.1 | 19.0 | 19.0 | 19.6 | 20.4 | 23.5 | 25.1 | 20.0 | 26.2 | 26.0 | 26.7 | 27.0 | 24.7 | 27.1 | 26.1 | 26.6 | 26.1 | 24.0 | 25.7 | 29.3 | 25.5 | 24.2 | 15.4 | 15.3 |
| 10 | 18.3 | 15.5 | 17.4 | 17.5 | 17.5 | 21.4 | 26.9 | 23.5 | 18.1 | 14.9 | 12.1 | 13.9 | 14.1 | 16.9 | 14.3 | 13.2 | 15.1 | 12.5 | 13.6 | 14.0 | 13.3 | 13.3 | 13.2 | 13.9 |
| 11 | 16.7 | 15.4 | 15.2 | 15.0 | 22.1 | 20.8 | 17.0 | 15.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 15.5 | 23.2 | 15.6 | 21.3 | 15.4 | 14.2 | 19.6 | 15.4 | 13.9 | 14.0 |
| 12 | 13.6 | 13.0 | 12.7 | 12.7 | 13.3 | 15.4 | 16.9 | 20.4 | 27.4 | 14.6 | 14.6 | 13.9 | 13.7 | 17.2 | 17.8 | 18.1 | 17.6 | 17.9 | 19.1 | 18.9 | 18.2 | 17.3 | 18.3 | 18.3 |
| 13 | 18.0 | 19.3 | 19.0 | 17.2 | 17.3 | 18.5 | 15.5 | 19.2 | 19.2 | 20.1 | 24.8 | 25.9 | 26.6 | 28.1 | 31.6 | 22.6 | 18.0 | 16.3 | 26.1 | 19.8 | 18.3 | 20.8 | 26.0 | 21.3 |
| 14 | 22.9 | 20.2 | 21.0 | 27.1 | 19.6 | 22.0 | 21.7 | 27.6 | 28.0 | 30.0 | 26.6 | 24.1 | 24.8 | 24.3 | 24.1 | 24.2 | 21.6 | 23.2 | 24.5 | 24.1 | 25.8 | 26.2 | 25.2 | 26.4 |
| 15 | 22.9 | 25.1 | 22.4 | 27.9 | 20.6 | 24.1 | 0.0 | 0.0 | 17.1 | 13.7 | 15.7 | 18.3 | 21.8 | 24.3 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 |
| 16 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 56.8 | 19.3 | 15.2 | 16.4 | 25.4 | 22.1 | 17.9 | 16.7 | 17.0 | 16.0 | 16.1 |
| 17 | 16.1 | 14.8 | 16.1 | 15.0 | 15.6 | 16.0 | 15.8 | 33.5 | 47.4 | 46.9 | 36.9 | 50.0 | 42.3 | 49.4 | 39.6 | 22.7 | 23.3 | 24.1 | 25.5 | 20.0 | 19.5 | 17.9 | 19.2 | 18.1 |
| 18 | 17.9 | 17.7 | 17.8 | 17.3 | 16.5 | 18.6 | 18.7 | 22.0 | 19.5 | 20.2 | 17.6 | 17.3 | 17.6 | 24.8 | 25.7 | 23.1 | 30.8 | 29.7 | 27.1 | 24.5 | 27.8 | 29.7 | 29.7 | 29.2 |
| 19 | 25.1 | 24.7 | 26.9 | 27.1 | 26.7 | 24.4 | 27.1 | 26.7 | 25.8 | 17.6 | 26.6 | 22.9 | 23.9 | 25.0 | 26.6 | 27.6 | 25.6 | 29.1 | 26.5 | 34.4 | 29.6 | 28.8 | 30.4 | 34.5 |
| 20 | 29.6 | 25.5 | 23.0 | 26.8 | 30.7 | 28.7 | 24.1 | 26.8 | 26.9 | 27.1 | 28.1 | 27.3 | 37.0 | 32.0 | 32.8 | 33.8 | 35.8 | 24.6 | 25.4 | 23.5 | 23.6 | 19.7 | 20.4 | 19.7 |
| 21 | 20.8 | 23.1 | 21.2 | 20.6 | 20.7 | 20.4 | 22.1 | 22.7 | 22.5 | 22.7 | 22.1 | 25.5 | 26.5 | 27.2 | 28.5 | 29.1 | 29.6 | 26.0 | 27.2 | 25.0 | 28.2 | 27.7 | 28.4 | 27.5 |
| 22 | 27.3 | 26.8 | 27.7 | 28.3 | 28.8 | 28.5 | 26.6 | 28.1 | 26.1 | 27.3 | 29.2 | 30.2 | 30.6 | 29.8 | 27.4 | 28.6 | 28.5 | 28.2 | 28.0 | 28.2 | 22.3 | 25.3 | 27.2 | 28.1 |
| 23 | 28.7 | 27.4 | 28.9 | 29.9 | 30.0 | 30.2 | 28.5 | 24.8 | 25.3 | 28.4 | 29.9 | 33.2 | 30.5 | 26.0 | 29.0 | 24.7 | 24.5 | 29.3 | 27.3 | 27.8 | 28.1 | 30.4 | 28.3 | 31.8 |
| 24 | 29.5 | 33.5 | 29.4 | 33.3 | 29.0 | 32.1 | 28.2 | 31.1 | 31.4 | 29.9 | 30.9 | 32.8 | 36.2 | 34.3 | 35.4 | 22.3 | 26.5 | 39.8 | 37.5 | 32.0 | 22.9 | 22.6 | 25.2 | 26.0 |
| 25 | 30.1 | 37.0 | 31.9 | 34.1 | 31.0 | 33.3 | 30.4 | 36.0 | 29.4 | 26.0 | 24.5 | 36.2 | 39.3 | 29.5 | 27.5 | 28.2 | 30.5 | 36.8 | 41.4 | 38.3 | 30.4 | 31.6 | 31.9 | 27.6 |
| 26 | 23.8 | 30.6 | 39.2 | 32.7 | 29.9 | 33.3 | 30.4 | 26.4 | 36.4 | 38.0 | 40.7 | 41.5 | 34.3 | 28.9 | 24.4 | 24.6 | 26.9 | 24.4 | 26.7 | 28.6 | 27.6 | 27.5 | 28.0 | 28.6 |
| 27 | 29.5 | 30.0 | 30.6 | 31.0 | 30.0 | 31.0 | 30.0 | 31.5 | 0.0 | 0.0 | 0.0 | 0.0 | 31.3 | 36.6 | 32.9 | 27.3 | 25.9 | 27.7 | 28.7 | 29.7 | 29.5 | 30.2 | 31.1 | 32.5 |
| 28 | 34.1 | 34.9 | 34.9 | 35.9 | 30.5 | 34.3 | 36.3 | 35.6 | 33.5 | 32.4 | 31.8 | 29.8 | 40.2 | 37.9 | 39.2 | 40.7 | 39.8 | 40.4 | 41.3 | 39.6 | 38.8 | 37.8 | 37.3 | 36.9 |
| 29 | 39.8 | 35.1 | 34.8 | 34.4 | 32.5 | 34.4 | 36.5 | 36.3 | 33.9 | 32.6 | 34.2 | 38.0 | 38.8 | 38.5 | 37.8 | 36.9 | 36.2 | 34.6 | 34.3 | 33.7 | 33.5 | 34.2 | 34.0 | 33.2 |
| 30 | 35.8 | 36.2 | 33.5 | 32.9 | 32.7 | 34.5 | 33.0 | 29.7 | 29.4 | 29.1 | 28.7 | 27.5 | 0.0 | 23.9 | 25.4 | 30.7 | 28.4 | 27.7 | 27.4 | 27.2 | 27.9 | 29.1 | 30.0 | 30.1 |

# Monthly O2 Analyzer Report

**New Orleans - East Bank WWTP**
**Jul 01, 2018**

VEOLIA WATER

## Hourly O2 Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 7.0 | 6.8 | 6.9 | 7.0 | 7.0 | 7.1 | 7.6 | 7.3 | 7.3 | 6.5 | 6.5 | 6.4 | 11.7 | 9.1 | 9.7 | 7.2 | 8.9 | 8.5 | 8.3 | 8.1 | 8.1 | 8.4 | 8.1 | 8.3 |
| 2 | 8.1 | 7.8 | 8.0 | 7.9 | 7.9 | 8.0 | 8.0 | 7.3 | 7.2 | 11.3 | 15.7 | 7.3 | 7.4 | 7.0 | 6.6 | 9.0 | 6.8 | 7.0 | 7.0 | 6.9 | 7.1 | 7.0 | 7.3 | 7.1 |
| 3 | 7.0 | 6.8 | 7.1 | 7.0 | 7.0 | 7.1 | 6.8 | 6.5 | 6.9 | 6.7 | 6.7 | 6.6 | 15.5 | 8.6 | 6.7 | 6.4 | 6.8 | 6.2 | 6.6 | 9.9 | 6.2 | 6.6 | 6.5 | 6.5 |
| 4 | 6.6 | 6.6 | 6.4 | 6.6 | 6.7 | 6.6 | 6.9 | 7.4 | 7.9 | 7.0 | 12.5 | 8.5 | 8.2 | 8.2 | 8.2 | 8.2 | 8.2 | 8.3 | 7.6 | 7.2 | 7.3 | 11.9 | 9.0 | 10.8 |
| 5 | 10.4 | 10.3 | 10.5 | 9.4 | 9.5 | 9.7 | 14.2 | 18.0 | 18.5 | 18.6 | 18.8 | 19.1 | 19.7 | 19.7 | 18.3 | 11.8 | 9.7 | 8.7 | 8.8 | 9.8 | 9.4 | 9.6 | 9.8 | 9.6 |
| 6 | 9.6 | 9.6 | 9.5 | 9.7 | 15.0 | 17.8 | 13.3 | 10.0 | 9.9 | 13.1 | 17.3 | 17.1 | 9.4 | 11.8 | 9.8 | 10.6 | 10.1 | 10.4 | 9.7 | 11.3 | 10.7 | 8.6 | 8.3 | 8.2 |
| 7 | 8.4 | 7.9 | 8.0 | 8.4 | 8.9 | 8.8 | 8.7 | 8.5 | 9.7 | 8.5 | 8.0 | 7.5 | 8.2 | 8.5 | 8.2 | 8.1 | 8.1 | 7.8 | 7.7 | 7.8 | 7.8 | 8.2 | 8.4 | 8.1 |
| 8 | 11.9 | 8.6 | 8.1 | 7.4 | 8.2 | 8.4 | 7.8 | 8.7 | 8.0 | 7.9 | 8.1 | 8.0 | 8.0 | 8.0 | 8.3 | 8.4 | 8.6 | 8.6 | 8.5 | 8.7 | 8.3 | 8.6 | 8.7 | 8.5 |
| 9 | 8.4 | 8.7 | 8.6 | 8.4 | 8.4 | 8.2 | 8.3 | 8.0 | 8.5 | 8.4 | 8.3 | 8.4 | 8.2 | 8.1 | 8.3 | 8.4 | 8.2 | 8.5 | 8.4 | 8.1 | 8.4 | 8.1 | 8.1 | 7.9 |
| 10 | 7.7 | 8.2 | 8.1 | 8.2 | 7.9 | 7.8 | 8.2 | 7.7 | 7.8 | 7.9 | 7.9 | 7.7 | 7.6 | 7.8 | 8.4 | 8.0 | 8.1 | 8.2 | 8.1 | 7.5 | 8.6 | 16.5 | 17.8 | 17.2 |
| 11 | 18.6 | 19.1 | 19.3 | 19.4 | 19.4 | 19.4 | 19.5 | 14.8 | 16.6 | 8.3 | 12.5 | 9.9 | 10.5 | 9.3 | 9.6 | 10.1 | 9.4 | 9.5 | 9.3 | 9.4 | 8.6 | 9.1 | 9.3 | 9.0 |
| 12 | 9.0 | 9.5 | 9.1 | 10.4 | 9.0 | 9.6 | 8.5 | 11.6 | 11.9 | 11.5 | 11.7 | 11.3 | 11.2 | 11.3 | 12.9 | 17.5 | 17.3 | 17.1 | 16.0 | 17.7 | 16.0 | 17.8 | 16.5 | 16.7 |
| 13 | 15.8 | 18.0 | 16.5 | 17.1 | 16.9 | 16.8 | 17.3 | 17.3 | 17.1 | 17.0 | 17.2 | 13.2 | 11.8 | 10.1 | 11.4 | 11.2 | 11.0 | 11.3 | 11.3 | 10.8 | 11.7 | 12.0 | 12.1 | 11.2 |
| 14 | 11.8 | 12.9 | 16.5 | 15.5 | 16.7 | 11.6 | 12.3 | 12.5 | 11.9 | 11.6 | 12.5 | 12.4 | 11.6 | 12.0 | 12.8 | 10.0 | 10.5 | 10.3 | 12.7 | 12.5 | 9.4 | 11.7 | 9.8 | 11.6 |
| 15 | 11.5 | 11.1 | 11.7 | 10.5 | 10.3 | 10.9 | 11.5 | 11.5 | 11.8 | 12.1 | 7.1 | 6.1 | 6.2 | 6.9 | 6.6 | 6.9 | 6.9 | 6.0 | 5.8 | 6.1 | 9.2 | 7.1 | 6.7 | 6.8 |
| 16 | 6.5 | 7.2 | 6.9 | 7.0 | 6.9 | 6.9 | 7.2 | 8.1 | 5.8 | 7.4 | 5.8 | 7.5 | 5.6 | 5.5 | 6.0 | 11.2 | 9.0 | 8.3 | 8.8 | 8.7 | 8.7 | 8.6 | 8.3 | 8.6 |
| 17 | 8.7 | 8.8 | 8.0 | 7.8 | 7.5 | 8.2 | 10.0 | 6.1 | 5.4 | 5.5 | 5.7 | 5.5 | 5.6 | 5.7 | 5.6 | 5.3 | 6.4 | 10.3 | 14.5 | 16.4 | 17.3 | 17.9 | 18.1 | 18.4 |
| 18 | 18.6 | 18.7 | 18.9 | 19.1 | 19.1 | 19.2 | 19.2 | 19.2 | 19.4 | 16.2 | 12.2 | 6.6 | 8.0 | 5.3 | 5.9 | 6.6 | 5.5 | 5.5 | 6.9 | 6.7 | 6.8 | 7.1 | 7.1 | 7.1 |
| 19 | 7.1 | 6.9 | 6.8 | 7.1 | 7.1 | 7.1 | 7.4 | 9.8 | 9.9 | 9.5 | 9.5 | 9.8 | 9.4 | 8.9 | 7.5 | 7.6 | 8.7 | 7.9 | 6.1 | 6.4 | 10.1 | 6.4 | 6.4 | 6.3 |
| 20 | 6.3 | 6.0 | 9.7 | 6.4 | 6.5 | 6.3 | 6.2 | 8.3 | 8.9 | 9.1 | 8.5 | 7.8 | 7.9 | 6.5 | 6.3 | 5.9 | 5.9 | 8.4 | 6.2 | 6.1 | 6.4 | 6.2 | 6.0 | 5.9 |
| 21 | 5.9 | 5.9 | 5.8 | 6.0 | 5.9 | 6.1 | 5.6 | 6.1 | 5.9 | 5.8 | 6.1 | 6.1 | 6.0 | 6.0 | 6.0 | 5.7 | 5.9 | 6.0 | 5.8 | 6.1 | 5.8 | 5.7 | 5.6 | 5.6 |
| 22 | 5.3 | 5.4 | 5.6 | 5.8 | 5.4 | 5.4 | 5.4 | 5.7 | 5.7 | 5.8 | 6.0 | 5.9 | 5.9 | 5.9 | 5.9 | 5.9 | 6.3 | 6.8 | 6.4 | 7.2 | 5.9 | 11.0 | 5.8 | 5.5 |
| 23 | 5.7 | 6.1 | 7.1 | 6.7 | 7.4 | 7.0 | 6.6 | 6.3 | 7.8 | 6.1 | 6.5 | 6.6 | 5.9 | 6.2 | 6.1 | 5.9 | 6.7 | 9.1 | 6.1 | 5.8 | 5.5 | 6.3 | 5.6 | 9.5 |
| 24 | 6.8 | 9.1 | 8.7 | 7.6 | 7.5 | 7.5 | 7.7 | 6.6 | 6.9 | 6.8 | 6.8 | 6.5 | 6.8 | 7.2 | 7.1 | 7.1 | 7.1 | 7.4 | 7.3 | 7.4 | 6.7 | 6.7 | 6.7 | 6.6 |
| 25 | 6.4 | 6.9 | 6.7 | 6.3 | 6.7 | 6.5 | 6.7 | 6.5 | 6.5 | 6.6 | 7.1 | 7.5 | 7.2 | 6.4 | 6.6 | 7.0 | 6.9 | 6.5 | 6.7 | 6.4 | 6.7 | 12.2 | 6.9 | 7.0 |
| 26 | 7.6 | 7.4 | 7.4 | 8.1 | 13.8 | 10.5 | 8.9 | 7.9 | 8.0 | 7.4 | 6.6 | 6.6 | 6.5 | 6.5 | 6.8 | 7.5 | 8.2 | 8.0 | 6.9 | 7.4 | 7.4 | 7.1 | 7.5 | 7.2 |
| 27 | 7.5 | 7.4 | 7.4 | 7.4 | 8.0 | 7.3 | 14.0 | 7.6 | 7.8 | 5.9 | 5.3 | 5.4 | 5.4 | 5.5 | 6.9 | 7.8 | 11.5 | 8.2 | 7.8 | 8.7 | 7.9 | 9.8 | 8.0 | 8.2 |
| 28 | 7.9 | 9.0 | 8.5 | 8.2 | 8.2 | 8.1 | 7.8 | 8.2 | 12.6 | 11.8 | 10.1 | 10.0 | 10.5 | 10.1 | 10.4 | 10.4 | 10.0 | 10.0 | 10.4 | 9.6 | 6.7 | 6.9 | 6.8 | 6.8 |
| 29 | 7.0 | 7.0 | 7.1 | 6.9 | 6.6 | 6.8 | 7.0 | 7.1 | 7.4 | 6.7 | 7.4 | 7.4 | 6.8 | 7.4 | 7.1 | 6.2 | 7.5 | 6.9 | 7.9 | 14.7 | 6.5 | 11.7 | 15.3 | 15.5 |
| 30 | 8.6 | 7.6 | 7.8 | 12.5 | 7.7 | 7.5 | 7.4 | 14.4 | 17.0 | 9.7 | 7.0 | 8.0 | 7.7 | 7.5 | 8.3 | 8.0 | 7.8 | 7.8 | 8.1 | 6.7 | 7.0 | 7.1 | 7.3 | 7.2 |
| 31 | 7.1 | 7.7 | 8.1 | 7.8 | 7.9 | 7.9 | 7.9 | 13.2 | 18.9 | 19.7 | 19.8 | 19.8 | 17.4 | 11.6 | 6.6 | 6.8 | 7.4 | 6.9 | 7.0 | 7.4 | 7.0 | 6.6 | 6.4 | 6.7 |

# Monthly O2 Analyzer Report

**New Orleans - East Bank WWTP**
**Aug 01, 2018**

VEOLIA WATER

## Hourly O2 Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 6.6 | 6.8 | 6.8 | 6.7 | 6.7 | 6.8 | 6.8 | 7.8 | 7.1 | 12.4 | 17.2 | 17.2 | 17.2 | 17.2 | 9.7 | 16.5 | 16.5 | 19.2 | 19.2 | 19.3 | 19.3 | 19.3 | 19.3 | 19.4 |
| 2 | 19.5 | 19.4 | 19.5 | 19.5 | 19.5 | 19.5 | 19.5 | 15.5 | 10.4 | 9.6 | 6.6 | 6.4 | 6.4 | 6.3 | 8.8 | 7.9 | 6.9 | 6.9 | 7.0 | 7.2 | 11.4 | 7.7 | 7.4 | 7.1 |
| 3 | 7.2 | 6.8 | 6.6 | 6.6 | 7.0 | 7.2 | 6.7 | 6.7 | 6.8 | 11.2 | 10.0 | 6.6 | 10.1 | 8.3 | 7.5 | 7.8 | 7.4 | 15.0 | 18.4 | 18.8 | 18.9 | 18.4 | 16.8 | 18.7 |
| 4 | 19.0 | 19.1 | 19.2 | 19.2 | 16.6 | 18.6 | 19.1 | 19.2 | 19.3 | 19.4 | 19.6 | 19.5 | 18.2 | 15.9 | 18.7 | 18.9 | 19.0 | 19.1 | 19.1 | 19.2 | 17.6 | 16.1 | 19.3 | 19.0 |
| 5 | 19.1 | 19.2 | 19.3 | 19.4 | 17.3 | 15.9 | 18.3 | 18.9 | 19.2 | 19.4 | 19.4 | 19.5 | 18.1 | 14.6 | 17.6 | 18.8 | 19.2 | 19.3 | 19.3 | 19.3 | 15.2 | 16.8 | 18.4 | 18.9 |
| 6 | 19.1 | 19.2 | 19.3 | 19.0 | 14.9 | 16.3 | 12.2 | 14.2 | 11.7 | 10.5 | 10.1 | 17.6 | 7.9 | 8.1 | 8.5 | 7.9 | 10.4 | 9.4 | 8.9 | 12.7 | 12.7 | 12.0 | 14.9 | 12.5 |
| 7 | 12.4 | 12.8 | 13.1 | 12.1 | 12.0 | 12.3 | 10.5 | 14.9 | 11.4 | 10.0 | 9.7 | 7.6 | 7.3 | 14.6 | 9.1 | 7.7 | 7.6 | 7.7 | 7.6 | 7.8 | 7.7 | 7.2 | 8.9 | 16.5 |
| 8 | 16.8 | 14.9 | 9.0 | 11.3 | 6.9 | 10.7 | 7.0 | 14.2 | 17.2 | 10.5 | 10.1 | 8.6 | 9.5 | 10.3 | 7.6 | 7.2 | 10.0 | 7.5 | 7.9 | 15.3 | 12.1 | 12.2 | 9.0 | 10.6 |
| 9 | 9.5 | 9.3 | 9.7 | 9.8 | 9.1 | 9.4 | 9.3 | 8.5 | 7.8 | 6.6 | 6.4 | 6.8 | 6.3 | 6.2 | 6.6 | 7.9 | 6.1 | 9.6 | 6.8 | 6.8 | 9.6 | 6.4 | 6.2 | 6.3 |
| 10 | 6.8 | 6.9 | 7.5 | 7.0 | 6.8 | 7.2 | 7.2 | 8.5 | 17.6 | 8.5 | 7.4 | 6.5 | 6.9 | 6.9 | 6.6 | 7.1 | 7.2 | 7.1 | 7.1 | 7.0 | 6.8 | 7.3 | 9.8 | 7.0 |
| 11 | 7.2 | 9.7 | 7.1 | 7.2 | 7.1 | 6.3 | 9.2 | 7.6 | 7.6 | 7.7 | 7.7 | 8.1 | 8.1 | 8.0 | 7.7 | 7.5 | 7.5 | 7.6 | 7.6 | 7.6 | 7.5 | 8.0 | 12.2 | 8.1 |
| 12 | 8.1 | 8.1 | 6.8 | 7.3 | 7.3 | 7.0 | 7.2 | 7.3 | 7.0 | 7.3 | 7.4 | 7.5 | 7.5 | 7.4 | 7.2 | 15.5 | 8.4 | 7.1 | 10.3 | 7.6 | 10.1 | 7.5 | 7.5 | 10.5 |
| 13 | 7.5 | 7.5 | 7.5 | 9.6 | 8.6 | 6.9 | 9.6 | 17.6 | 13.4 | 20.5 | 20.8 | 20.8 | 20.9 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.7 | 20.8 | 20.8 | 19.3 | 20.9 | 20.8 |
| 14 | 19.5 | 21.1 | 21.0 | 19.9 | 21.1 | 21.1 | 20.1 | 21.2 | 21.2 | 21.1 | 21.2 | 21.1 | 21.0 | 21.1 | 21.0 | 21.0 | 21.1 | 21.1 | 20.8 | 21.0 | 16.9 | 20.3 | 20.4 | 20.2 |
| 15 | 19.0 | 18.3 | 18.2 | 18.2 | 18.2 | 18.3 | 18.4 | 20.3 | 21.1 | 21.1 | 21.1 | 21.1 | 21.1 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.1 | 21.1 | 21.1 | 21.1 | 21.1 |
| 16 | 21.1 | 21.1 | 21.2 | 21.1 | 21.1 | 21.1 | 21.1 | 20.7 | 20.6 | 20.7 | 20.7 | 20.7 | 20.7 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 | 20.8 |
| 17 | 20.8 | 20.9 | 20.8 | 20.9 | 20.9 | 20.8 | 20.8 | 20.8 | 20.9 | 20.9 | 20.7 | 20.6 | 20.8 | 20.7 | 20.4 | 20.4 | 20.8 | 20.8 | 20.8 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 |
| 18 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.8 | 20.8 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.8 | 20.9 | 20.9 | 20.9 |
| 19 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.4 | 19.8 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 20.9 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 20.9 | 20.9 | 21.0 |
| 20 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 21.0 | 20.9 | 20.6 | 20.7 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 |
| 21 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.4 | 20.5 | 20.5 | 20.6 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.4 | 20.5 | 20.4 | 20.4 | 20.4 | 20.5 | 20.5 | 20.5 |
| 22 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.5 | 20.6 | 20.7 | 20.7 | 20.7 | 20.7 | 20.7 | 20.7 | 20.7 | 20.5 | 19.6 | 17.5 | 17.6 | 17.6 | 17.7 | 17.6 | 17.6 | 17.6 |
| 23 | 17.6 | 17.6 | 17.7 | 17.6 | 17.6 | 17.6 | 17.0 | 16.0 | 15.7 | 15.8 | 15.8 | 15.7 | 16.2 | 16.1 | 16.0 | 16.3 | 16.4 | 16.6 | 16.7 | 16.4 | 16.0 | 16.1 | 16.0 | 16.0 |
| 24 | 16.1 | 16.0 | 16.0 | 16.0 | 16.0 | 16.0 | 14.7 | 13.9 | 14.9 | 17.6 | 18.3 | 16.9 | 16.0 | 15.3 | 14.3 | 9.3 | 9.1 | 9.7 | 8.9 | 8.8 | 15.2 | 12.2 | 14.5 | 11.2 |
| 25 | 9.7 | 9.4 | 9.8 | 12.5 | 12.2 | 11.8 | 12.4 | 18.0 | 14.4 | 19.2 | 14.9 | 15.8 | 15.7 | 9.9 | 8.6 | 8.3 | 8.3 | 8.6 | 8.9 | 8.8 | 8.8 | 8.7 | 9.3 | 10.3 |
| 26 | 10.1 | 9.4 | 9.6 | 9.8 | 9.8 | 9.7 | 9.8 | 9.1 | 8.6 | 8.0 | 7.8 | 9.2 | 13.2 | 11.4 | 11.2 | 11.6 | 10.7 | 10.8 | 10.6 | 8.9 | 7.8 | 8.1 | 7.3 | 7.5 |
| 27 | 7.3 | 7.4 | 7.9 | 10.1 | 8.6 | 7.9 | 7.0 | 6.8 | 7.6 | 7.6 | 8.0 | 6.9 | 6.3 | 6.0 | 6.1 | 6.0 | 6.6 | 7.0 | 6.6 | 6.6 | 6.8 | 6.8 | 6.9 | 6.9 |
| 28 | 8.0 | 8.1 | 7.3 | 8.0 | 8.3 | 8.3 | 8.2 | 6.6 | 9.5 | 5.9 | 5.9 | 5.9 | 5.6 | 5.8 | 5.8 | 5.9 | 5.9 | 6.1 | 6.2 | 6.0 | 5.6 | 9.1 | 7.6 | 6.9 |
| 29 | 6.4 | 6.3 | 6.2 | 6.1 | 5.8 | 6.0 | 6.1 | 5.6 | 9.6 | 6.6 | 5.8 | 6.1 | 6.4 | 6.1 | 5.9 | 5.8 | 5.7 | 12.7 | 6.8 | 5.8 | 5.7 | 5.6 | 5.6 | 6.3 |
| 30 | 6.4 | 5.9 | 6.8 | 6.9 | 6.2 | 7.0 | 7.1 | 6.2 | 8.3 | 8.2 | 7.8 | 7.1 | 7.2 | 6.8 | 7.2 | 7.2 | 6.8 | 7.2 | 7.1 | 6.9 | 6.7 | 6.5 | 7.0 | 7.1 |
| 31 | 7.1 | 6.9 | 7.0 | 7.0 | 6.9 | 7.6 | 6.7 | 7.4 | 7.5 | 7.2 | 7.1 | 7.2 | 7.3 | 6.9 | 9.7 | 11.4 | 14.2 | 12.6 | 11.6 | 10.1 | 11.1 | 10.9 | 11.4 | 11.5 |

# Monthly O2 Analyzer Report

**New Orleans - East Bank WWTP**
**Sep 01, 2018**

VEOLIA WATER

## Hourly O2 Averages

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 11.0 | 11.1 | 11.0 | 11.1 | 11.1 | 11.4 | 8.9 | 9.0 | 8.4 | 8.5 | 8.6 | 8.3 | 8.4 | 8.4 | 8.3 | 8.2 | 8.3 | 8.1 | 8.4 | 17.5 | 17.5 | 17.5 | 10.0 | 7.0 |
| 2 | 7.5 | 7.8 | 8.1 | 8.5 | 10.4 | 13.0 | 11.6 | 9.7 | 9.5 | 9.4 | 9.7 | 11.2 | 15.4 | 12.7 | 11.4 | 15.1 | 7.7 | 8.2 | 8.2 | 8.5 | 11.8 | 8.1 | 9.3 | 8.6 |
| 3 | 8.7 | 8.9 | 9.0 | 11.1 | 8.5 | 8.5 | 8.5 | 8.5 | 8.1 | 8.1 | 8.1 | 8.3 | 9.9 | 9.7 | 8.9 | 8.9 | 9.3 | 9.2 | 9.1 | 9.1 | 9.2 | 9.2 | 9.2 | 9.0 |
| 4 | 9.2 | 9.7 | 8.3 | 7.4 | 8.9 | 9.0 | 8.8 | 8.8 | 9.2 | 7.5 | 7.5 | 8.6 | 6.6 | 7.6 | 9.6 | 9.8 | 10.0 | 10.5 | 10.5 | 10.7 | 10.1 | 10.2 | 8.9 | 10.7 |
| 5 | 10.9 | 12.5 | 11.2 | 13.2 | 10.8 | 11.0 | 11.5 | 11.8 | 11.6 | 12.2 | 12.3 | 13.4 | 12.0 | 11.8 | 16.9 | 12.3 | 11.8 | 11.8 | 11.8 | 12.0 | 11.8 | 11.7 | 11.8 | 11.7 |
| 6 | 12.0 | 11.9 | 11.9 | 11.8 | 11.8 | 11.7 | 11.6 | 9.0 | 12.1 | 7.9 | 7.6 | 7.7 | 8.2 | 8.2 | 8.3 | 8.4 | 8.6 | 8.7 | 8.8 | 8.6 | 8.7 | 8.7 | 8.9 | 8.7 |
| 7 | 9.0 | 8.9 | 9.1 | 8.8 | 8.8 | 9.1 | 9.0 | 7.9 | 7.4 | 7.4 | 7.3 | 8.4 | 8.2 | 7.6 | 8.3 | 9.2 | 7.9 | 7.9 | 7.8 | 7.3 | 11.2 | 8.3 | 9.4 | 8.6 |
| 8 | 7.6 | 8.5 | 8.3 | 8.4 | 8.5 | 8.2 | 8.6 | 11.2 | 9.8 | 8.1 | 8.9 | 8.9 | 8.6 | 9.2 | 9.0 | 8.8 | 8.1 | 7.4 | 8.3 | 8.0 | 8.2 | 11.9 | 8.7 | 8.8 |
| 9 | 8.7 | 8.7 | 8.6 | 8.8 | 8.7 | 8.2 | 8.5 | 8.7 | 7.4 | 7.4 | 7.6 | 7.5 | 7.6 | 7.8 | 7.6 | 7.7 | 7.6 | 7.9 | 7.5 | 7.4 | 7.5 | 9.4 | 11.2 | 10.7 |
| 10 | 10.3 | 13.1 | 10.2 | 11.5 | 10.0 | 8.8 | 7.9 | 8.0 | 10.5 | 12.2 | 12.2 | 11.0 | 10.3 | 9.3 | 10.0 | 11.0 | 13.2 | 11.1 | 10.5 | 11.0 | 11.0 | 10.9 | 11.0 | 10.9 |
| 11 | 10.1 | 10.5 | 13.7 | 10.1 | 9.5 | 10.4 | 11.3 | 16.4 | 19.6 | 20.6 | 20.6 | 20.6 | 20.7 | 18.4 | 16.3 | 8.3 | 9.5 | 8.2 | 9.9 | 10.6 | 8.7 | 10.6 | 11.1 | 11.1 |
| 12 | 11.2 | 11.2 | 11.9 | 12.0 | 11.9 | 11.0 | 10.0 | 8.5 | 11.4 | 11.2 | 12.7 | 12.8 | 11.4 | 10.2 | 9.3 | 9.5 | 9.7 | 9.4 | 9.3 | 9.3 | 9.5 | 9.5 | 9.1 | 9.2 |
| 13 | 9.2 | 8.9 | 9.0 | 12.9 | 10.7 | 9.7 | 10.1 | 8.9 | 14.9 | 12.5 | 8.0 | 6.9 | 6.4 | 6.3 | 7.5 | 9.6 | 10.4 | 10.6 | 7.9 | 10.2 | 9.9 | 9.0 | 7.9 | 9.1 |
| 14 | 9.2 | 9.8 | 9.8 | 10.6 | 9.8 | 9.3 | 9.3 | 8.0 | 7.6 | 8.5 | 7.6 | 8.0 | 8.1 | 8.1 | 8.3 | 8.4 | 8.8 | 8.6 | 8.5 | 8.5 | 8.2 | 8.3 | 8.2 | 8.0 |
| 15 | 8.4 | 7.9 | 8.4 | 7.9 | 12.0 | 11.4 | 17.5 | 17.1 | 17.4 | 16.6 | 16.9 | 14.5 | 10.5 | 15.9 | 16.2 | 16.4 | 16.3 | 16.2 | 16.4 | 16.1 | 16.0 | 16.1 | 16.2 | 16.2 |
| 16 | 15.8 | 16.5 | 16.1 | 15.5 | 16.2 | 16.5 | 15.8 | 16.2 | 16.0 | 16.1 | 15.2 | 14.7 | 17.0 | 11.1 | 16.4 | 12.2 | 10.8 | 9.6 | 9.9 | 10.4 | 10.4 | 9.5 | 9.8 | 9.7 |
| 17 | 9.0 | 9.7 | 9.3 | 9.1 | 9.5 | 9.5 | 8.8 | 9.4 | 9.6 | 9.6 | 9.4 | 9.1 | 9.0 | 8.7 | 8.5 | 8.7 | 8.7 | 8.4 | 8.5 | 8.9 | 8.8 | 8.9 | 9.0 | 9.1 |
| 18 | 8.9 | 9.4 | 9.3 | 9.1 | 9.4 | 15.5 | 11.1 | 8.4 | 12.2 | 8.7 | 9.1 | 9.1 | 9.1 | 7.1 | 6.6 | 6.7 | 8.2 | 7.3 | 8.3 | 8.1 | 7.6 | 7.5 | 7.4 | 7.7 |
| 19 | 8.0 | 8.0 | 7.7 | 7.8 | 7.8 | 7.9 | 7.7 | 7.5 | 8.0 | 10.7 | 7.5 | 8.9 | 7.7 | 6.7 | 6.7 | 6.6 | 6.5 | 7.9 | 7.7 | 7.0 | 6.5 | 6.6 | 6.6 | 6.9 |
| 20 | 7.9 | 7.8 | 8.7 | 8.1 | 6.8 | 7.7 | 9.1 | 6.7 | 6.6 | 6.6 | 6.5 | 6.4 | 7.5 | 7.1 | 7.6 | 7.8 | 7.7 | 8.5 | 8.4 | 8.4 | 8.7 | 9.4 | 8.9 | 8.8 |
| 21 | 8.7 | 8.4 | 8.3 | 8.6 | 8.6 | 9.1 | 8.2 | 8.0 | 8.0 | 7.9 | 8.1 | 7.0 | 6.9 | 6.8 | 6.8 | 6.9 | 7.0 | 7.4 | 7.2 | 7.4 | 6.8 | 6.9 | 7.1 | 7.1 |
| 22 | 7.1 | 7.2 | 6.9 | 7.0 | 6.9 | 6.9 | 7.5 | 7.4 | 7.5 | 7.3 | 7.1 | 7.0 | 7.1 | 7.2 | 8.1 | 7.0 | 6.9 | 6.9 | 7.0 | 12.4 | 7.4 | 7.2 | 7.2 | 7.0 |
| 23 | 7.1 | 7.2 | 6.9 | 7.0 | 7.1 | 6.9 | 7.3 | 7.2 | 7.2 | 7.2 | 7.2 | 7.2 | 7.6 | 8.0 | 7.8 | 8.2 | 8.3 | 7.4 | 7.7 | 7.7 | 7.7 | 7.3 | 7.7 | 7.5 |
| 24 | 7.2 | 7.4 | 7.8 | 7.3 | 7.7 | 7.3 | 7.4 | 7.3 | 7.3 | 7.0 | 6.9 | 6.8 | 6.8 | 6.3 | 7.0 | 9.0 | 7.9 | 8.2 | 10.1 | 12.2 | 12.8 | 12.4 | 10.2 | 10.9 |
| 25 | 7.4 | 7.5 | 7.9 | 7.2 | 7.5 | 7.4 | 7.6 | 7.6 | 8.9 | 8.5 | 8.4 | 7.4 | 7.3 | 7.7 | 8.7 | 9.2 | 7.0 | 6.9 | 7.1 | 7.7 | 7.6 | 7.8 | 7.7 | 9.0 |
| 26 | 8.5 | 7.3 | 7.7 | 8.2 | 8.0 | 8.1 | 8.3 | 8.2 | 7.4 | 7.2 | 7.2 | 7.2 | 8.3 | 9.0 | 12.9 | 9.1 | 9.0 | 9.2 | 7.6 | 7.4 | 7.2 | 7.3 | 7.3 | 7.3 |
| 27 | 7.4 | 7.1 | 7.3 | 7.3 | 7.2 | 7.1 | 7.3 | 15.6 | 19.6 | 18.8 | 18.6 | 18.2 | 11.7 | 7.2 | 7.2 | 7.1 | 7.5 | 6.9 | 7.5 | 7.5 | 7.5 | 7.5 | 7.6 | 7.6 |
| 28 | 7.6 | 7.4 | 7.6 | 7.2 | 9.5 | 7.8 | 7.7 | 7.6 | 7.5 | 7.5 | 7.5 | 7.4 | 8.8 | 7.5 | 7.7 | 7.6 | 7.5 | 7.2 | 7.5 | 7.6 | 7.7 | 7.7 | 7.7 | 7.5 |
| 29 | 7.6 | 7.9 | 7.7 | 8.0 | 7.7 | 7.8 | 7.6 | 7.8 | 7.9 | 7.9 | 7.8 | 7.5 | 7.6 | 7.7 | 7.6 | 7.5 | 7.5 | 7.5 | 7.6 | 7.5 | 7.5 | 7.5 | 7.5 | 7.5 |
| 30 | 7.9 | 7.5 | 7.5 | 7.6 | 7.4 | 8.1 | 7.6 | 7.5 | 7.6 | 7.5 | 7.4 | 6.9 | 8.6 | 13.4 | 8.9 | 7.6 | 7.7 | 7.6 | 7.4 | 7.6 | 7.5 | 7.3 | 7.6 | 7.6 |

# Monthly Sulfur Dioxide CEM Report

VEOLIA WATER

**Total SO2 1574.71 ppm**
**Average SO2 2.32 ppm**

**New Orleans - East Bank WWTP**
**Jul 01, 2018**

**Hourly SO2 Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 5.04 | 5.04 | 5.03 | 5.15 | 5.31 | 5.80 | 5.77 | 6.06 | 5.86 | 6.48 | 6.23 | 5.92 | 5.43 | 5.15 | 5.13 | 5.39 | 5.02 | 5.02 | 5.00 | 4.96 | 5.02 | 4.95 | 4.98 | 4.95 |
| 2 | 4.97 | 4.95 | 4.96 | 5.00 | 5.02 | 5.12 | 5.03 | 5.08 | 5.03 | 5.13 | 4.97 | 5.08 | 5.02 | 4.94 | 5.03 | 4.96 | 4.94 | 4.97 | 4.96 | 4.89 | 4.95 | 4.91 | 5.02 | 4.99 |
| 3 | 4.98 | 4.97 | 4.98 | 5.07 | 5.11 | 5.04 | 5.07 | 5.07 | 5.06 | 5.14 | 5.24 | 5.64 | 5.93 | 5.84 | 6.13 | 6.45 | 5.68 | 6.04 | 5.48 | 5.48 | 5.43 | 5.44 | 5.30 | 5.30 |
| 4 | 5.26 | 5.24 | 5.25 | 5.15 | 5.15 | 5.25 | 5.19 | 5.15 | 5.28 | 5.02 | 4.97 | 5.00 | 4.99 | 4.95 | 5.01 | 4.97 | 4.96 | 4.92 | 4.96 | 4.93 | 4.87 | 5.00 | 5.02 | 4.93 |
| 5 | 4.85 | 4.89 | 4.90 | 4.95 | 4.95 | 5.23 | 4.84 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5.00 | 4.83 | 4.79 | 4.89 | 4.80 | 4.93 | 4.85 | 4.79 | 4.89 |
| 6 | 4.90 | 4.94 | 4.87 | 4.84 | 4.94 | 0.00 | 4.77 | 4.76 | 4.69 | 4.62 | 0.00 | 4.71 | 4.81 | 4.85 | 4.74 | 4.70 | 4.63 | 4.76 | 4.71 | 4.73 | 4.65 | 4.65 | 4.80 | 4.78 |
| 7 | 4.73 | 4.80 | 4.84 | 4.93 | 4.78 | 4.80 | 4.83 | 4.80 | 4.69 | 4.70 | 4.71 | 4.84 | 4.89 | 4.74 | 4.81 | 4.83 | 4.86 | 4.92 | 4.93 | 4.98 | 4.96 | 4.92 | 4.85 | 4.75 |
| 8 | 4.74 | 4.71 | 4.84 | 4.89 | 4.99 | 5.32 | 4.98 | 4.75 | 4.72 | 4.75 | 4.70 | 4.74 | 4.75 | 4.78 | 4.79 | 4.89 | 4.78 | 4.80 | 4.77 | 4.74 | 4.87 | 4.88 | 4.87 | 4.91 |
| 9 | 4.96 | 4.79 | 4.82 | 4.86 | 4.78 | 5.15 | 4.88 | 4.83 | 4.86 | 4.73 | 4.81 | 4.79 | 4.79 | 4.79 | 4.73 | 4.69 | 4.72 | 4.78 | 4.75 | 4.78 | 4.72 | 4.81 | 4.76 | 4.79 |
| 10 | 4.78 | 4.80 | 4.73 | 4.85 | 4.85 | 4.96 | 4.87 | 4.89 | 4.94 | 4.86 | 4.79 | 4.86 | 4.91 | 4.84 | 4.71 | 4.84 | 4.75 | 4.76 | 4.76 | 4.79 | 4.79 | 0.00 | 0.00 | 0.00 |
| 11 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4.62 | 4.63 | 4.80 | 4.72 | 4.70 | 4.75 | 4.72 | 4.66 | 4.67 | 4.63 | 4.69 | 4.63 | 4.86 | 4.85 | 4.77 | 4.84 |
| 12 | 4.86 | 4.95 | 4.86 | 4.75 | 4.80 | 5.10 | 4.98 | 4.77 | 4.71 | 4.70 | 4.76 | 4.74 | 4.74 | 4.67 | 4.74 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 13 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.22 | 0.22 | 0.24 | 0.22 | 0.21 | 0.20 | 0.20 | 0.21 | 0.25 | 0.25 | 0.23 | 0.25 | 0.26 |
| 14 | 0.34 | 0.27 | 0.24 | 0.22 | 0.19 | 0.34 | 0.21 | 0.20 | 0.21 | 0.23 | 0.25 | 0.21 | 0.23 | 0.21 | 0.23 | 0.25 | 0.23 | 0.21 | 0.22 | 0.18 | 0.27 | 0.18 | 0.27 | 0.21 |
| 15 | 0.22 | 0.25 | 0.20 | 0.20 | 0.23 | 0.34 | 0.22 | 0.21 | 0.20 | 0.18 | 0.26 | 0.28 | 0.29 | 0.26 | 0.27 | 0.31 | 0.28 | 0.34 | 0.28 | 0.31 | 0.34 | 0.32 | 0.40 | 0.39 |
| 16 | 0.42 | 0.45 | 0.43 | 0.41 | 0.41 | 0.71 | 0.40 | 0.40 | 0.49 | 0.42 | 0.45 | 0.51 | 0.46 | 0.44 | 0.44 | 0.26 | 0.22 | 0.28 | 0.28 | 0.26 | 0.27 | 0.28 | 0.27 | 0.28 |
| 17 | 0.27 | 0.23 | 0.28 | 0.29 | 0.30 | 0.46 | 0.31 | 0.37 | 0.37 | 0.37 | 0.33 | 0.36 | 0.36 | 0.35 | 0.32 | 0.30 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 18 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.67 | 0.41 | 0.40 | 0.39 | 0.38 | 0.35 | 0.40 | 0.41 | 0.39 | 0.43 | 0.40 | 0.44 | 0.41 | 0.42 |
| 19 | 0.43 | 0.45 | 0.57 | 0.69 | 0.75 | 0.76 | 0.87 | 0.43 | 0.34 | 0.30 | 0.31 | 0.29 | 0.30 | 0.32 | 0.34 | 0.38 | 0.37 | 0.35 | 0.42 | 0.43 | 0.43 | 0.47 | 0.41 | 0.44 |
| 20 | 0.42 | 0.48 | 0.42 | 0.45 | 0.45 | 0.52 | 0.47 | 0.47 | 0.35 | 0.37 | 0.39 | 0.37 | 0.36 | 0.44 | 0.45 | 0.48 | 0.44 | 0.46 | 0.42 | 0.47 | 0.45 | 0.41 | 0.43 | 0.43 |
| 21 | 0.41 | 0.42 | 0.44 | 0.46 | 0.45 | 0.37 | 0.45 | 0.48 | 0.50 | 0.50 | 0.47 | 0.46 | 0.44 | 0.49 | 0.47 | 0.51 | 0.49 | 0.48 | 0.51 | 0.52 | 0.49 | 0.50 | 0.49 | 0.48 |
| 22 | 0.48 | 0.50 | 0.51 | 0.54 | 0.46 | 0.58 | 0.47 | 0.51 | 0.50 | 0.49 | 0.47 | 0.52 | 0.50 | 0.54 | 0.50 | 0.46 | 0.48 | 0.51 | 0.48 | 0.53 | 0.58 | 0.50 | 0.50 | 0.45 |
| 23 | 0.46 | 0.47 | 0.43 | 0.51 | 0.49 | 0.69 | 0.60 | 0.47 | 0.43 | 0.47 | 0.46 | 0.48 | 0.48 | 0.52 | 0.46 | 0.52 | 0.47 | 0.51 | 0.52 | 0.50 | 0.54 | 0.52 | 0.49 | 0.50 |
| 24 | 0.49 | 0.57 | 0.47 | 0.47 | 0.46 | 0.44 | 0.53 | 0.50 | 0.49 | 0.50 | 0.48 | 0.52 | 0.48 | 0.44 | 0.49 | 0.56 | 0.59 | 0.55 | 0.53 | 0.54 | 0.58 | 0.55 | 0.63 | 0.61 |
| 25 | 0.61 | 0.62 | 0.61 | 0.74 | 0.66 | 0.74 | 0.73 | 0.74 | 0.79 | 1.37 | 1.42 | 0.95 | 0.92 | 1.39 | 1.30 | 1.12 | 1.01 | 1.12 | 1.12 | 1.03 | 1.12 | 0.89 | 0.88 | 0.91 |
| 26 | 0.83 | 0.78 | 0.83 | 0.77 | 0.61 | 0.54 | 0.67 | 0.70 | 0.67 | 0.88 | 0.96 | 0.94 | 1.03 | 1.05 | 0.98 | 1.13 | 1.06 | 1.06 | 1.24 | 1.17 | 1.20 | 1.23 | 1.22 | 1.22 |
| 27 | 1.18 | 1.15 | 1.19 | 1.17 | 1.12 | 1.44 | 0.66 | 1.10 | 1.11 | 1.25 | 1.22 | 1.12 | 1.27 | 1.23 | 1.25 | 1.12 | 1.08 | 1.13 | 1.12 | 0.96 | 1.21 | 1.17 | 1.12 | 1.17 |
| 28 | 1.09 | 1.07 | 1.18 | 1.04 | 1.20 | 1.13 | 1.04 | 1.37 | 1.24 | 1.01 | 1.00 | 1.02 | 0.95 | 1.05 | 0.92 | 0.91 | 1.03 | 0.94 | 1.03 | 1.02 | 1.20 | 1.30 | 1.47 | 1.37 |
| 29 | 1.28 | 1.43 | 1.46 | 1.66 | 1.63 | 1.46 | 1.69 | 1.84 | 1.74 | 1.92 | 1.70 | 1.65 | 1.73 | 1.62 | 1.59 | 1.59 | 1.50 | 1.49 | 1.35 | 1.56 | 1.29 | 1.18 | 0.51 | 0.84 |
| 30 | 1.18 | 1.28 | 1.33 | 1.02 | 1.11 | 1.10 | 1.20 | 1.24 | 0.00 | 0.95 | 1.28 | 1.22 | 1.13 | 1.24 | 1.13 | 1.12 | 1.20 | 1.18 | 1.07 | 1.28 | 1.37 | 1.37 | 1.40 | 1.34 |
| 31 | 1.30 | 1.45 | 1.31 | 1.49 | 1.87 | 2.05 | 2.12 | 3.17 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1.02 | 1.45 | 1.18 | 1.17 | 1.55 | 1.07 | 0.99 | 1.02 | 1.04 | 1.13 | 1.12 |

# Monthly Sulfur Dioxide CEM Report

VEOLIA WATER

**Total SO2 516.00 ppm**
**Average SO2 1.33 ppm**

**New Orleans - East Bank WWTP**
**Aug 01, 2018**

**Hourly SO2 Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 1.12 | 1.09 | 1.05 | 1.16 | 0.97 | 1.29 | 1.14 | 1.05 | 1.19 | 1.21 | 0.00 | 0.00 | 0.00 | 0.00 | 0.83 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 2 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.86 | 0.82 | 0.82 | 0.84 | 0.85 | 0.91 | 0.98 | 0.93 | 0.91 | 0.99 | 1.03 | 0.94 | 0.79 | 0.98 | 0.90 | 0.93 |
| 3 | 0.95 | 1.00 | 1.11 | 1.14 | 1.07 | 0.94 | 1.08 | 1.11 | 0.98 | 1.30 | 0.91 | 0.95 | 0.98 | 0.79 | 0.91 | 0.85 | 1.00 | 1.19 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 4 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 5 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 6 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.37 | 1.63 | 0.69 | 0.80 | 0.89 | 0.95 | 0.00 | 0.66 | 0.81 | 0.90 | 0.88 | 0.77 | 0.76 | 0.88 | 0.86 | 0.89 | 0.69 | 0.76 | 0.74 |
| 7 | 0.75 | 0.77 | 0.76 | 0.87 | 0.82 | 0.64 | 0.78 | 0.58 | 0.87 | 0.68 | 0.88 | 0.86 | 0.86 | 0.96 | 0.90 | 0.86 | 0.89 | 0.88 | 0.93 | 0.99 | 0.93 | 0.86 | 0.95 | 0.97 |
| 8 | 0.00 | 0.83 | 0.67 | 0.80 | 0.84 | 0.93 | 0.88 | 0.93 | 0.00 | 0.75 | 0.70 | 0.71 | 0.88 | 0.76 | 0.98 | 0.82 | 0.84 | 0.81 | 0.82 | 0.90 | 0.80 | 1.08 | 1.21 | 1.00 |
| 9 | 1.06 | 0.97 | 1.01 | 1.03 | 0.93 | 1.26 | 1.00 | 0.98 | 1.16 | 1.43 | 1.45 | 1.47 | 1.46 | 1.25 | 1.29 | 1.45 | 1.16 | 0.99 | 1.06 | 1.04 | 1.17 | 1.19 | 1.17 | 1.14 |
| 10 | 1.07 | 1.15 | 1.07 | 1.04 | 1.01 | 1.35 | 1.16 | 1.05 | 0.45 | 0.90 | 0.95 | 0.98 | 0.96 | 1.00 | 0.97 | 1.06 | 1.13 | 1.07 | 1.16 | 1.16 | 1.14 | 1.08 | 1.00 | 1.05 |
| 11 | 0.96 | 0.98 | 1.21 | 1.06 | 1.01 | 1.01 | 1.12 | 1.15 | 1.01 | 1.01 | 0.98 | 0.96 | 1.06 | 1.05 | 1.05 | 1.06 | 1.03 | 0.99 | 1.08 | 1.20 | 1.26 | 1.36 | 0.75 | 1.26 |
| 12 | 1.19 | 1.06 | 1.02 | 1.18 | 1.15 | 0.89 | 1.02 | 1.03 | 1.03 | 0.98 | 0.94 | 0.90 | 0.94 | 1.02 | 0.97 | 0.88 | 1.00 | 0.83 | 0.95 | 0.82 | 0.89 | 0.92 | 0.92 | 0.86 |
| 13 | 0.95 | 0.83 | 0.77 | 0.81 | 0.92 | 1.04 | 0.76 | 0.00 | 0.72 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 14 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 15 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 16 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 17 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 18 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 19 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 20 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 21 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 22 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 23 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 24 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1.09 | 0.77 | 1.06 | 0.98 | 1.07 | 1.06 | 1.05 | 0.67 | 0.71 | 0.64 | 0.93 |
| 25 | 0.95 | 1.03 | 1.01 | 0.85 | 0.87 | 0.85 | 0.84 | 0.85 | 0.00 | 0.00 | 0.00 | 0.54 | 1.04 | 0.96 | 0.99 | 1.06 | 1.02 | 1.04 | 0.96 | 0.97 | 0.98 | 0.93 | 0.92 | 0.94 |
| 26 | 0.76 | 0.79 | 0.81 | 0.78 | 0.80 | 0.75 | 0.80 | 0.82 | 0.75 | 0.82 | 0.76 | 0.77 | 0.67 | 0.66 | 0.71 | 0.61 | 0.66 | 0.64 | 0.57 | 0.69 | 0.69 | 0.71 | 0.79 | 0.71 |
| 27 | 0.74 | 0.79 | 0.74 | 0.63 | 0.65 | 0.91 | 0.88 | 0.89 | 0.93 | 0.84 | 0.91 | 0.90 | 1.02 | 1.09 | 1.00 | 1.04 | 0.95 | 0.81 | 0.89 | 0.88 | 0.94 | 1.04 | 1.15 | 1.23 |
| 28 | 1.28 | 1.46 | 1.36 | 1.25 | 1.33 | 1.54 | 1.19 | 1.57 | 1.59 | 2.03 | 2.26 | 2.12 | 2.29 | 2.77 | 4.50 | 8.55 | 12.63 | 11.17 | 8.97 | 10.00 | 10.25 | 4.23 | 3.27 | 3.08 |
| 29 | 3.26 | 4.24 | 2.79 | 2.65 | 3.58 | 2.62 | 2.54 | 5.09 | 1.25 | 2.44 | 3.60 | 2.47 | 2.13 | 2.43 | 1.72 | 1.45 | 1.79 | 1.19 | 1.09 | 1.33 | 1.23 | 1.12 | 1.42 | 1.06 |
| 30 | 1.02 | 1.28 | 1.02 | 0.96 | 1.32 | 1.13 | 1.07 | 1.56 | 1.04 | 0.95 | 0.95 | 1.15 | 1.07 | 1.18 | 1.11 | 0.91 | 1.24 | 1.42 | 2.76 | 5.11 | 5.91 | 5.72 | 5.18 | 4.47 |
| 31 | 3.27 | 2.90 | 2.71 | 1.88 | 2.05 | 2.25 | 1.81 | 1.73 | 1.82 | 1.44 | 1.47 | 1.78 | 1.17 | 1.19 | 1.38 | 0.80 | 0.56 | 0.58 | 0.62 | 0.63 | 0.64 | 0.64 | 0.62 | 0.61 |

# Monthly Sulfur Dioxide CEM Report

VEOLIA WATER

**Total SO2 445.43 ppm**
**Average SO2 0.65 ppm**

**New Orleans - East Bank WWTP**
**Sep 01, 2018**

**Hourly SO2 Averages**

| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 0.60 | 0.57 | 0.56 | 0.62 | 0.52 | 0.46 | 0.82 | 0.95 | 1.08 | 1.21 | 1.19 | 1.29 | 1.05 | 1.07 | 1.19 | 0.99 | 1.01 | 1.09 | 1.04 | 0.89 | 0.00 | 0.57 | 0.70 | 0.83 |
| 2 | 0.80 | 0.91 | 0.95 | 0.95 | 0.74 | 0.88 | 0.63 | 0.62 | 0.61 | 0.64 | 0.70 | 0.59 | 0.51 | 0.53 | 0.60 | 0.62 | 0.73 | 0.79 | 0.75 | 0.75 | 0.72 | 0.84 | 0.78 | 0.78 |
| 3 | 0.80 | 0.78 | 0.75 | 0.68 | 0.80 | 0.83 | 0.83 | 0.79 | 0.84 | 0.81 | 0.84 | 0.84 | 0.63 | 0.73 | 0.74 | 0.63 | 0.64 | 0.62 | 0.60 | 0.69 | 0.72 | 0.70 | 0.73 | 0.71 |
| 4 | 0.69 | 0.79 | 0.86 | 0.98 | 0.77 | 0.80 | 0.74 | 0.67 | 0.81 | 1.00 | 1.08 | 0.92 | 1.25 | 1.29 | 0.87 | 0.74 | 0.76 | 0.66 | 0.65 | 0.60 | 0.75 | 0.66 | 0.85 | 0.65 |
| 5 | 0.58 | 0.53 | 0.55 | 0.57 | 0.65 | 0.80 | 0.59 | 0.63 | 0.68 | 0.60 | 0.53 | 0.54 | 0.54 | 0.58 | 0.51 | 0.56 | 0.54 | 0.51 | 0.51 | 0.54 | 0.46 | 0.51 | 0.50 | 0.49 |
| 6 | 0.52 | 0.52 | 0.46 | 0.52 | 0.52 | 0.71 | 0.63 | 1.21 | 1.41 | 0.90 | 0.90 | 0.93 | 0.85 | 0.82 | 0.77 | 0.82 | 0.87 | 0.87 | 0.91 | 0.90 | 0.87 | 0.88 | 0.78 | 0.82 |
| 7 | 0.85 | 0.79 | 0.81 | 0.78 | 0.76 | 1.06 | 0.74 | 0.81 | 0.96 | 0.94 | 0.98 | 0.83 | 0.76 | 0.88 | 0.81 | 0.84 | 0.92 | 1.20 | 1.23 | 1.19 | 1.02 | 0.97 | 0.98 | 0.91 |
| 8 | 1.14 | 0.93 | 0.97 | 0.94 | 0.90 | 0.99 | 0.90 | 0.92 | 0.80 | 0.93 | 0.93 | 0.79 | 0.83 | 0.83 | 0.75 | 0.76 | 0.85 | 0.92 | 0.86 | 0.89 | 0.88 | 0.82 | 0.86 | 0.90 |
| 9 | 0.92 | 0.93 | 0.95 | 0.93 | 0.92 | 1.08 | 0.94 | 1.05 | 1.20 | 1.27 | 1.24 | 1.20 | 1.20 | 1.08 | 1.18 | 1.08 | 1.07 | 1.03 | 1.08 | 1.02 | 1.09 | 0.84 | 0.60 | 0.64 |
| 10 | 0.65 | 0.53 | 0.63 | 0.59 | 0.64 | 1.02 | 1.01 | 1.07 | 0.88 | 0.64 | 0.54 | 0.63 | 0.63 | 0.76 | 0.69 | 0.64 | 0.53 | 0.60 | 0.62 | 0.65 | 0.61 | 0.63 | 0.63 | 0.60 |
| 11 | 0.74 | 0.70 | 0.68 | 0.68 | 0.83 | 0.71 | 0.63 | 0.73 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.50 | 0.53 | 0.52 | 0.51 | 0.52 | 0.49 | 0.60 | 0.52 | 0.50 | 0.55 |
| 12 | 0.50 | 0.52 | 0.46 | 0.51 | 0.46 | 0.45 | 0.50 | 0.59 | 0.58 | 0.49 | 0.49 | 0.50 | 0.45 | 0.49 | 0.51 | 0.44 | 0.51 | 0.50 | 0.53 | 0.48 | 0.49 | 0.53 | 0.46 | 0.51 |
| 13 | 0.52 | 0.46 | 0.54 | 0.51 | 0.47 | 0.39 | 0.50 | 0.53 | 0.44 | 0.50 | 0.49 | 0.50 | 0.51 | 0.49 | 1.52 | 0.48 | 0.50 | 0.49 | 0.55 | 0.48 | 0.48 | 0.52 | 0.52 | 0.52 |
| 14 | 0.52 | 0.47 | 0.48 | 0.52 | 0.45 | 0.60 | 0.51 | 0.48 | 0.53 | 0.58 | 0.56 | 0.55 | 0.49 | 0.47 | 0.50 | 0.50 | 0.49 | 0.46 | 0.50 | 0.51 | 0.50 | 0.51 | 0.45 | 0.48 |
| 15 | 0.52 | 0.50 | 0.48 | 0.50 | 0.53 | 0.33 | 0.00 | 0.00 | 0.53 | 0.48 | 0.24 | 0.45 | 0.51 | 0.59 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| 16 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1.04 | 0.61 | 0.63 | 0.66 | 0.75 | 0.58 | 0.54 | 0.54 | 0.51 | 0.50 | 0.48 |
| 17 | 0.47 | 0.51 | 0.49 | 0.49 | 0.51 | 0.58 | 0.51 | 0.45 | 0.10 | 0.11 | 0.29 | 0.54 | 0.48 | 0.87 | 0.82 | 0.60 | 0.58 | 0.54 | 0.59 | 0.55 | 0.54 | 0.47 | 0.55 | 0.52 |
| 18 | 0.51 | 0.56 | 0.51 | 0.55 | 0.52 | 0.43 | 0.48 | 0.52 | 0.47 | 0.55 | 0.51 | 0.52 | 0.52 | 0.51 | 0.55 | 0.51 | 0.65 | 0.60 | 0.55 | 0.54 | 0.58 | 0.57 | 0.52 | 0.61 |
| 19 | 0.54 | 0.53 | 0.54 | 0.58 | 0.52 | 0.65 | 0.62 | 0.60 | 0.52 | 0.54 | 0.70 | 0.54 | 0.58 | 0.52 | 0.52 | 0.57 | 0.55 | 0.53 | 0.57 | 0.56 | 0.53 | 0.56 | 0.56 | 0.65 |
| 20 | 0.56 | 0.54 | 0.52 | 0.53 | 0.52 | 0.59 | 0.54 | 0.57 | 0.52 | 0.50 | 0.52 | 0.56 | 0.60 | 0.61 | 0.59 | 0.57 | 0.61 | 0.53 | 0.52 | 0.52 | 0.56 | 0.52 | 0.47 | 0.50 |
| 21 | 0.53 | 0.51 | 0.55 | 0.52 | 0.54 | 0.66 | 0.52 | 0.49 | 0.51 | 0.52 | 0.56 | 0.53 | 0.53 | 0.52 | 0.54 | 0.53 | 0.53 | 0.53 | 0.51 | 0.53 | 0.48 | 0.55 | 0.53 | 0.50 |
| 22 | 0.51 | 0.52 | 0.53 | 0.54 | 0.51 | 0.73 | 0.52 | 0.54 | 0.53 | 0.50 | 0.52 | 0.53 | 0.50 | 0.50 | 0.50 | 0.53 | 0.52 | 0.55 | 0.55 | 0.54 | 0.52 | 0.56 | 0.57 | 0.59 |
| 23 | 0.58 | 0.55 | 0.53 | 0.53 | 0.54 | 0.56 | 0.61 | 0.53 | 0.55 | 0.49 | 0.52 | 0.58 | 0.52 | 0.54 | 0.52 | 0.53 | 0.54 | 0.56 | 0.53 | 0.59 | 0.56 | 0.56 | 0.53 | 0.56 |
| 24 | 0.55 | 0.56 | 0.55 | 0.62 | 0.55 | 0.74 | 0.56 | 0.55 | 0.49 | 0.54 | 0.59 | 0.57 | 0.65 | 0.64 | 0.73 | 0.54 | 0.57 | 0.66 | 0.68 | 0.63 | 0.54 | 0.54 | 0.58 | 0.56 |
| 25 | 0.57 | 0.62 | 0.57 | 0.63 | 0.60 | 0.71 | 0.63 | 0.66 | 0.57 | 0.54 | 0.56 | 0.61 | 0.65 | 0.53 | 0.60 | 0.58 | 0.56 | 0.64 | 0.67 | 0.67 | 0.68 | 0.61 | 0.64 | 0.56 |
| 26 | 0.60 | 0.59 | 0.63 | 0.58 | 0.53 | 0.66 | 0.60 | 0.51 | 0.61 | 0.61 | 0.65 | 0.65 | 0.62 | 0.58 | 0.52 | 0.51 | 0.54 | 0.53 | 0.54 | 0.62 | 0.59 | 0.60 | 0.54 | 0.58 |
| 27 | 0.53 | 0.53 | 0.63 | 0.59 | 0.57 | 0.58 | 0.63 | 0.68 | 0.00 | 0.00 | 0.00 | 0.00 | 0.60 | 0.66 | 0.60 | 0.58 | 0.58 | 0.65 | 0.71 | 0.80 | 0.80 | 0.78 | 0.74 | 0.71 |
| 28 | 0.68 | 0.67 | 0.63 | 0.92 | 0.73 | 0.83 | 0.69 | 0.66 | 0.70 | 0.64 | 0.65 | 0.69 | 0.73 | 0.70 | 0.66 | 0.64 | 0.69 | 0.66 | 0.66 | 0.65 | 0.69 | 0.65 | 0.69 | 0.66 |
| 29 | 0.63 | 0.61 | 0.65 | 0.69 | 0.61 | 1.00 | 0.66 | 0.65 | 0.67 | 0.59 | 0.66 | 0.62 | 0.65 | 0.65 | 0.65 | 0.65 | 0.71 | 0.64 | 0.67 | 0.64 | 0.68 | 0.64 | 0.64 | 0.68 |
| 30 | 0.66 | 0.61 | 0.61 | 0.63 | 0.57 | 0.86 | 0.63 | 0.63 | 0.55 | 0.57 | 0.58 | 0.54 | 0.00 | 0.61 | 0.53 | 0.58 | 0.59 | 0.59 | 0.56 | 0.59 | 0.57 | 0.57 | 0.57 | 0.57 |

# Monthly SO2 Lbs (Gas & Oil)

VEOLIA WATER

**Total SO2 39.743 Lbs**
**Avg SO2 1.282 Lbs/Day**
**Total Sludge 837.1 Dry Tons**
**Avg Sludge 27.0 Dry Tons/Day**

**New Orleans - East Bank WWTP**
**Jul 01, 2018**

| | Lbs/Hour | | | | | | | | | | | | | | | | | | | | | | | | Daily Totals | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | SO2 Lbs/Day | Sludge Dry Tons |
| 1 | 0.136 | 0.134 | 0.135 | 0.138 | 0.143 | 0.160 | 0.149 | 0.158 | 0.155 | 0.166 | 0.159 | 0.152 | 0.110 | 0.126 | 0.123 | 0.137 | 0.118 | 0.123 | 0.124 | 0.123 | 0.126 | 0.124 | 0.129 | 0.125 | 3.273 | 30.1 |
| 2 | 0.127 | 0.127 | 0.125 | 0.129 | 0.130 | 0.134 | 0.128 | 0.130 | 0.139 | 0.066 | 0.015 | 0.137 | 0.129 | 0.128 | 0.132 | 0.112 | 0.129 | 0.135 | 0.135 | 0.133 | 0.136 | 0.135 | 0.137 | 0.136 | 2.964 | 29.9 |
| 3 | 0.135 | 0.135 | 0.136 | 0.138 | 0.140 | 0.136 | 0.137 | 0.137 | 0.138 | 0.137 | 0.139 | 0.148 | 0.006 | 0.141 | 0.163 | 0.169 | 0.152 | 0.156 | 0.146 | 0.095 | 0.013 | 0.145 | 0.141 | 0.141 | 3.123 | 30.7 |
| 4 | 0.141 | 0.140 | 0.139 | 0.137 | 0.138 | 0.142 | 0.140 | 0.145 | 0.132 | 0.133 | 0.180 | 0.138 | 0.135 | 0.135 | 0.136 | 0.134 | 0.134 | 0.135 | 0.132 | 0.136 | 0.135 | 0.096 | 0.148 | 0.133 | 3.295 | 30.1 |
| 5 | 0.136 | 0.141 | 0.138 | 0.141 | 0.148 | 0.143 | 0.023 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.124 | 0.133 | 0.142 | 0.147 | 0.132 | 0.150 | 0.140 | 0.142 | 0.146 | 2.128 | 16.7 |
| 6 | 0.145 | 0.144 | 0.141 | 0.143 | 0.063 | 0.000 | 0.121 | 0.136 | 0.137 | 0.102 | 0.000 | 0.102 | 0.150 | 0.104 | 0.135 | 0.122 | 0.123 | 0.124 | 0.139 | 0.115 | 0.126 | 0.126 | 0.131 | 0.128 | 2.757 | 21.1 |
| 7 | 0.128 | 0.130 | 0.136 | 0.135 | 0.122 | 0.127 | 0.127 | 0.121 | 0.114 | 0.117 | 0.127 | 0.130 | 0.125 | 0.123 | 0.128 | 0.130 | 0.129 | 0.130 | 0.137 | 0.136 | 0.135 | 0.135 | 0.130 | 0.129 | 3.080 | 29.6 |
| 8 | 0.083 | 0.137 | 0.140 | 0.136 | 0.144 | 0.154 | 0.140 | 0.125 | 0.131 | 0.132 | 0.131 | 0.130 | 0.131 | 0.131 | 0.134 | 0.136 | 0.130 | 0.130 | 0.128 | 0.125 | 0.136 | 0.131 | 0.133 | 0.136 | 3.164 | 28.4 |
| 9 | 0.139 | 0.133 | 0.133 | 0.139 | 0.133 | 0.147 | 0.139 | 0.140 | 0.135 | 0.133 | 0.134 | 0.133 | 0.132 | 0.133 | 0.130 | 0.126 | 0.130 | 0.131 | 0.130 | 0.135 | 0.129 | 0.133 | 0.131 | 0.134 | 3.214 | 28.7 |
| 10 | 0.135 | 0.131 | 0.132 | 0.133 | 0.135 | 0.140 | 0.133 | 0.134 | 0.133 | 0.131 | 0.129 | 0.131 | 0.135 | 0.131 | 0.121 | 0.129 | 0.123 | 0.126 | 0.125 | 0.130 | 0.116 | 0.000 | 0.000 | 0.000 | 2.733 | 24.5 |
| 11 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.073 | 0.131 | 0.171 | 0.131 | 0.123 | 0.130 | 0.117 | 0.113 | 0.118 | 0.116 | 0.117 | 0.116 | 0.130 | 0.125 | 0.119 | 0.123 | 1.954 | 16.7 |
| 12 | 0.125 | 0.126 | 0.122 | 0.106 | 0.125 | 0.117 | 0.133 | 0.103 | 0.110 | 0.113 | 0.114 | 0.115 | 0.112 | 0.114 | 0.094 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.728 | 16.7 |
| 13 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.001 | 0.004 | 0.001 | 0.001 | 0.001 | 0.001 | 0.001 | 0.001 | 0.003 | 0.002 | 0.002 | 0.002 | 0.002 | 0.023 | 12.7 |
| 14 | 0.004 | 0.002 | 0.001 | 0.001 | 0.000 | 0.002 | 0.001 | 0.001 | 0.001 | 0.001 | 0.002 | 0.001 | 0.001 | 0.001 | 0.001 | 0.002 | 0.001 | 0.001 | 0.001 | 0.001 | 0.002 | 0.001 | 0.002 | 0.001 | 0.035 | 21.5 |
| 15 | 0.002 | 0.002 | 0.001 | 0.001 | 0.002 | 0.002 | 0.001 | 0.001 | 0.001 | 0.001 | 0.002 | 0.002 | 0.002 | 0.002 | 0.003 | 0.003 | 0.002 | 0.004 | 0.002 | 0.004 | 0.003 | 0.003 | 0.006 | 0.005 | 0.056 | 28.3 |
| 16 | 0.006 | 0.006 | 0.006 | 0.006 | 0.006 | 0.014 | 0.005 | 0.006 | 0.008 | 0.006 | 0.007 | 0.008 | 0.007 | 0.007 | 0.007 | 0.002 | 0.001 | 0.002 | 0.002 | 0.002 | 0.002 | 0.002 | 0.002 | 0.002 | 0.124 | 32.3 |
| 17 | 0.002 | 0.002 | 0.002 | 0.003 | 0.002 | 0.003 | 0.002 | 0.004 | 0.005 | 0.004 | 0.004 | 0.003 | 0.003 | 0.004 | 0.003 | 0.002 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.048 | 23.8 |
| 18 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.008 | 0.006 | 0.006 | 0.005 | 0.005 | 0.005 | 0.005 | 0.005 | 0.005 | 0.007 | 0.006 | 0.006 | 0.006 | 0.007 | 0.083 | 19.3 |
| 19 | 0.008 | 0.010 | 0.013 | 0.018 | 0.019 | 0.021 | 0.024 | 0.005 | 0.003 | 0.003 | 0.002 | 0.002 | 0.003 | 0.002 | 0.003 | 0.004 | 0.005 | 0.005 | 0.007 | 0.007 | 0.005 | 0.009 | 0.007 | 0.008 | 0.191 | 29.5 |
| 20 | 0.007 | 0.009 | 0.005 | 0.008 | 0.008 | 0.011 | 0.009 | 0.008 | 0.004 | 0.004 | 0.005 | 0.005 | 0.004 | 0.006 | 0.007 | 0.008 | 0.008 | 0.008 | 0.006 | 0.007 | 0.007 | 0.007 | 0.008 | 0.007 | 0.166 | 29.9 |
| 21 | 0.006 | 0.006 | 0.007 | 0.009 | 0.008 | 0.008 | 0.008 | 0.008 | 0.009 | 0.010 | 0.009 | 0.010 | 0.009 | 0.010 | 0.010 | 0.009 | 0.010 | 0.010 | 0.010 | 0.011 | 0.010 | 0.009 | 0.010 | 0.010 | 0.214 | 34.9 |
| 22 | 0.008 | 0.010 | 0.010 | 0.010 | 0.009 | 0.014 | 0.009 | 0.010 | 0.011 | 0.011 | 0.010 | 0.010 | 0.010 | 0.011 | 0.010 | 0.009 | 0.010 | 0.009 | 0.010 | 0.011 | 0.013 | 0.006 | 0.009 | 0.008 | 0.238 | 35.3 |
| 23 | 0.009 | 0.009 | 0.008 | 0.009 | 0.010 | 0.009 | 0.013 | 0.009 | 0.007 | 0.008 | 0.009 | 0.009 | 0.009 | 0.010 | 0.008 | 0.010 | 0.009 | 0.008 | 0.011 | 0.010 | 0.012 | 0.009 | 0.010 | 0.008 | 0.223 | 35.1 |
| 24 | 0.010 | 0.010 | 0.008 | 0.009 | 0.009 | 0.011 | 0.011 | 0.011 | 0.010 | 0.010 | 0.009 | 0.011 | 0.009 | 0.008 | 0.009 | 0.010 | 0.013 | 0.011 | 0.010 | 0.010 | 0.013 | 0.013 | 0.014 | 0.013 | 0.252 | 35.2 |
| 25 | 0.015 | 0.014 | 0.014 | 0.019 | 0.015 | 0.020 | 0.018 | 0.018 | 0.020 | 0.037 | 0.037 | 0.026 | 0.025 | 0.038 | 0.035 | 0.030 | 0.026 | 0.030 | 0.029 | 0.027 | 0.031 | 0.014 | 0.023 | 0.024 | 0.585 | 31.9 |
| 26 | 0.020 | 0.019 | 0.021 | 0.018 | 0.011 | 0.014 | 0.016 | 0.018 | 0.017 | 0.024 | 0.026 | 0.026 | 0.028 | 0.028 | 0.026 | 0.031 | 0.025 | 0.026 | 0.031 | 0.028 | 0.029 | 0.031 | 0.030 | 0.030 | 0.573 | 26.9 |
| 27 | 0.029 | 0.028 | 0.030 | 0.029 | 0.026 | 0.036 | 0.008 | 0.024 | 0.024 | 0.032 | 0.030 | 0.028 | 0.032 | 0.031 | 0.031 | 0.027 | 0.019 | 0.027 | 0.028 | 0.022 | 0.031 | 0.028 | 0.027 | 0.029 | 0.655 | 28.8 |
| 28 | 0.027 | 0.024 | 0.030 | 0.026 | 0.031 | 0.028 | 0.027 | 0.032 | 0.023 | 0.025 | 0.025 | 0.026 | 0.021 | 0.025 | 0.021 | 0.022 | 0.026 | 0.023 | 0.024 | 0.026 | 0.030 | 0.033 | 0.037 | 0.035 | 0.646 | 28.6 |
| 29 | 0.033 | 0.036 | 0.037 | 0.040 | 0.041 | 0.038 | 0.042 | 0.045 | 0.041 | 0.051 | 0.042 | 0.040 | 0.043 | 0.038 | 0.038 | 0.041 | 0.036 | 0.039 | 0.030 | 0.002 | 0.035 | 0.019 | 0.003 | 0.009 | 0.820 | 27.5 |
| 30 | 0.030 | 0.033 | 0.035 | 0.017 | 0.030 | 0.030 | 0.032 | 0.011 | 0.000 | 0.024 | 0.036 | 0.032 | 0.030 | 0.035 | 0.030 | 0.029 | 0.033 | 0.032 | 0.028 | 0.036 | 0.039 | 0.039 | 0.040 | 0.038 | 0.719 | 27.2 |
| 31 | 0.038 | 0.041 | 0.035 | 0.041 | 0.051 | 0.056 | 0.058 | 0.043 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.021 | 0.037 | 0.030 | 0.028 | 0.039 | 0.027 | 0.024 | 0.025 | 0.027 | 0.029 | 0.029 | 0.680 | 25.4 |

# Monthly SO2 Lbs (Gas & Oil)

VEOLIA WATER

**Total SO2 13.101 Lbs**
**Avg SO2 0.690 Lbs/Day**
**Total Sludge 418.8 Dry Tons**
**Avg Sludge 22.0 Dry Tons/Day**

**New Orleans - East Bank WWTP**
**Aug 01, 2018**

| | Lbs/Hour | | | | | | | | | | | | | | | | | | | | | | | | Daily Totals | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | SO2 Lbs/Day | Sludge Dry Tons |
| 1 | 0.029 | 0.028 | 0.027 | 0.030 | 0.025 | 0.033 | 0.029 | 0.026 | 0.031 | 0.018 | 0.000 | 0.000 | 0.000 | 0.000 | 0.019 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.296 | 15.0 |
| 2 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.018 | 0.022 | 0.022 | 0.022 | 0.023 | 0.021 | 0.022 | 0.024 | 0.027 | 0.028 | 0.023 | 0.008 | 0.013 | 0.023 | 0.024 | 0.340 | 17.0 |
| 3 | 0.024 | 0.026 | 0.030 | 0.029 | 0.028 | 0.025 | 0.029 | 0.031 | 0.027 | 0.021 | 0.020 | 0.025 | 0.020 | 0.020 | 0.024 | 0.023 | 0.029 | 0.008 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.440 | 18.7 |
| 4 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 5 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 6 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.045 | 0.010 | 0.018 | 0.027 | 0.027 | 0.000 | 0.015 | 0.023 | 0.025 | 0.023 | 0.014 | 0.017 | 0.022 | 0.026 | 0.028 | 0.013 | 0.019 | 0.022 | 0.374 | 13.0 |
| 7 | 0.022 | 0.025 | 0.024 | 0.028 | 0.025 | 0.021 | 0.021 | 0.012 | 0.024 | 0.012 | 0.022 | 0.024 | 0.024 | 0.010 | 0.024 | 0.023 | 0.025 | 0.025 | 0.027 | 0.028 | 0.025 | 0.024 | 0.029 | 0.010 | 0.533 | 19.5 |
| 8 | 0.000 | 0.010 | 0.018 | 0.015 | 0.023 | 0.014 | 0.024 | 0.006 | 0.000 | 0.015 | 0.016 | 0.020 | 0.022 | 0.012 | 0.027 | 0.023 | 0.018 | 0.023 | 0.021 | 0.007 | 0.013 | 0.025 | 0.033 | 0.029 | 0.416 | 16.5 |
| 9 | 0.034 | 0.030 | 0.033 | 0.032 | 0.028 | 0.040 | 0.030 | 0.029 | 0.034 | 0.039 | 0.038 | 0.039 | 0.038 | 0.034 | 0.034 | 0.042 | 0.030 | 0.021 | 0.028 | 0.026 | 0.015 | 0.033 | 0.033 | 0.032 | 0.774 | 27.0 |
| 10 | 0.031 | 0.033 | 0.029 | 0.029 | 0.028 | 0.038 | 0.033 | 0.026 | 0.000 | 0.024 | 0.027 | 0.028 | 0.028 | 0.029 | 0.027 | 0.031 | 0.032 | 0.031 | 0.034 | 0.034 | 0.034 | 0.033 | 0.025 | 0.031 | 0.696 | 28.4 |
| 11 | 0.028 | 0.022 | 0.030 | 0.032 | 0.030 | 0.031 | 0.025 | 0.035 | 0.030 | 0.030 | 0.029 | 0.028 | 0.031 | 0.031 | 0.032 | 0.032 | 0.031 | 0.030 | 0.033 | 0.037 | 0.039 | 0.040 | 0.008 | 0.030 | 0.724 | 27.4 |
| 12 | 0.035 | 0.031 | 0.031 | 0.035 | 0.034 | 0.026 | 0.029 | 0.030 | 0.030 | 0.028 | 0.026 | 0.025 | 0.027 | 0.029 | 0.026 | 0.003 | 0.027 | 0.022 | 0.021 | 0.020 | 0.013 | 0.025 | 0.025 | 0.009 | 0.606 | 28.0 |
| 13 | 0.023 | 0.024 | 0.021 | 0.018 | 0.019 | 0.019 | 0.016 | 0.000 | 0.011 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.151 | 8.1 |
| 14 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 15 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 16 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 17 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 18 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 19 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 20 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 21 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 22 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 23 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.0 |
| 24 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.009 | 0.006 | 0.033 | 0.029 | 0.035 | 0.030 | 0.032 | 0.007 | 0.014 | 0.006 | 0.029 | 0.229 | 6.2 |
| 25 | 0.029 | 0.032 | 0.034 | 0.023 | 0.027 | 0.028 | 0.023 | 0.003 | 0.000 | 0.000 | 0.000 | 0.001 | 0.000 | 0.024 | 0.028 | 0.030 | 0.030 | 0.029 | 0.026 | 0.026 | 0.027 | 0.024 | 0.025 | 0.027 | 0.497 | 17.0 |
| 26 | 0.019 | 0.021 | 0.021 | 0.019 | 0.021 | 0.020 | 0.021 | 0.020 | 0.018 | 0.020 | 0.018 | 0.017 | 0.013 | 0.020 | 0.019 | 0.015 | 0.017 | 0.017 | 0.015 | 0.018 | 0.018 | 0.018 | 0.020 | 0.019 | 0.444 | 22.7 |
| 27 | 0.019 | 0.021 | 0.019 | 0.017 | 0.015 | 0.014 | 0.023 | 0.023 | 0.023 | 0.019 | 0.023 | 0.023 | 0.025 | 0.027 | 0.025 | 0.026 | 0.023 | 0.021 | 0.023 | 0.023 | 0.025 | 0.028 | 0.031 | 0.033 | 0.548 | 28.3 |
| 28 | 0.031 | 0.035 | 0.036 | 0.031 | 0.032 | 0.037 | 0.028 | 0.039 | 0.033 | 0.053 | 0.058 | 0.055 | 0.059 | 0.071 | 0.115 | 0.216 | 0.318 | 0.291 | 0.239 | 0.263 | 0.266 | 0.101 | 0.093 | 0.081 | 2.580 | 30.3 |
| 29 | 0.084 | 0.110 | 0.074 | 0.070 | 0.094 | 0.069 | 0.067 | 0.129 | 0.036 | 0.064 | 0.097 | 0.066 | 0.056 | 0.062 | 0.044 | 0.037 | 0.046 | 0.016 | 0.028 | 0.035 | 0.032 | 0.029 | 0.037 | 0.028 | 1.413 | 31.4 |
| 30 | 0.027 | 0.033 | 0.026 | 0.025 | 0.034 | 0.029 | 0.027 | 0.039 | 0.023 | 0.020 | 0.022 | 0.027 | 0.025 | 0.029 | 0.027 | 0.022 | 0.030 | 0.034 | 0.066 | 0.125 | 0.151 | 0.148 | 0.127 | 0.106 | 1.220 | 34.6 |
| 31 | 0.078 | 0.072 | 0.066 | 0.047 | 0.051 | 0.056 | 0.045 | 0.040 | 0.044 | 0.035 | 0.035 | 0.044 | 0.028 | 0.029 | 0.027 | 0.016 | 0.008 | 0.012 | 0.014 | 0.016 | 0.016 | 0.016 | 0.014 | 0.013 | 0.821 | 29.6 |

# Monthly SO2 Lbs (Gas & Oil)

VEOLIA WATER

**Total SO2 10.710 Lbs**
**Avg SO2 0.357 Lbs/Day**
**Total Sludge 844.8 Dry Tons**
**Avg Sludge 28.2 Dry Tons/Day**

## New Orleans - East Bank WWTP
## Sep 01, 2018

| | Lbs/Hour | | | | | | | | | | | | | | | | | | | | | | | | Daily Totals | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Day | 0 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | SO2 Lbs/Day | Sludge Dry Tons |
| 1 | 0.014 | 0.013 | 0.013 | 0.014 | 0.011 | 0.011 | 0.021 | 0.021 | 0.026 | 0.029 | 0.028 | 0.031 | 0.025 | 0.025 | 0.028 | 0.024 | 0.024 | 0.027 | 0.025 | 0.002 | 0.000 | 0.000 | 0.017 | 0.023 | 0.457 | 25.1 |
| 2 | 0.021 | 0.024 | 0.024 | 0.024 | 0.019 | 0.021 | 0.014 | 0.015 | 0.015 | 0.016 | 0.015 | 0.012 | 0.007 | 0.012 | 0.011 | 0.007 | 0.019 | 0.021 | 0.021 | 0.020 | 0.013 | 0.023 | 0.020 | 0.021 | 0.413 | 20.7 |
| 3 | 0.021 | 0.019 | 0.020 | 0.013 | 0.021 | 0.023 | 0.022 | 0.021 | 0.022 | 0.021 | 0.022 | 0.022 | 0.014 | 0.017 | 0.018 | 0.015 | 0.015 | 0.013 | 0.014 | 0.016 | 0.017 | 0.017 | 0.017 | 0.017 | 0.433 | 27.6 |
| 4 | 0.016 | 0.017 | 0.020 | 0.024 | 0.018 | 0.019 | 0.018 | 0.016 | 0.019 | 0.023 | 0.025 | 0.021 | 0.030 | 0.031 | 0.019 | 0.017 | 0.017 | 0.015 | 0.014 | 0.014 | 0.018 | 0.014 | 0.020 | 0.014 | 0.459 | 29.5 |
| 5 | 0.012 | 0.012 | 0.013 | 0.014 | 0.015 | 0.020 | 0.014 | 0.015 | 0.016 | 0.014 | 0.012 | 0.012 | 0.013 | 0.012 | 0.000 | 0.010 | 0.011 | 0.011 | 0.011 | 0.012 | 0.010 | 0.012 | 0.011 | 0.011 | 0.293 | 27.7 |
| 6 | 0.012 | 0.011 | 0.011 | 0.012 | 0.012 | 0.018 | 0.014 | 0.028 | 0.024 | 0.024 | 0.024 | 0.026 | 0.022 | 0.021 | 0.019 | 0.022 | 0.022 | 0.023 | 0.024 | 0.024 | 0.024 | 0.024 | 0.020 | 0.022 | 0.483 | 28.8 |
| 7 | 0.022 | 0.020 | 0.021 | 0.021 | 0.019 | 0.029 | 0.019 | 0.022 | 0.027 | 0.026 | 0.027 | 0.023 | 0.021 | 0.024 | 0.020 | 0.022 | 0.024 | 0.032 | 0.033 | 0.034 | 0.021 | 0.026 | 0.025 | 0.025 | 0.582 | 28.0 |
| 8 | 0.033 | 0.026 | 0.027 | 0.025 | 0.024 | 0.026 | 0.024 | 0.024 | 0.023 | 0.027 | 0.024 | 0.020 | 0.022 | 0.020 | 0.017 | 0.019 | 0.022 | 0.024 | 0.022 | 0.023 | 0.023 | 0.014 | 0.023 | 0.023 | 0.555 | 27.9 |
| 9 | 0.024 | 0.024 | 0.025 | 0.024 | 0.024 | 0.031 | 0.026 | 0.027 | 0.034 | 0.035 | 0.034 | 0.033 | 0.032 | 0.029 | 0.032 | 0.029 | 0.028 | 0.026 | 0.029 | 0.029 | 0.029 | 0.022 | 0.013 | 0.015 | 0.651 | 28.2 |
| 10 | 0.015 | 0.009 | 0.015 | 0.012 | 0.016 | 0.027 | 0.027 | 0.027 | 0.021 | 0.014 | 0.012 | 0.014 | 0.014 | 0.018 | 0.015 | 0.013 | 0.010 | 0.013 | 0.015 | 0.016 | 0.014 | 0.015 | 0.014 | 0.014 | 0.383 | 24.4 |
| 11 | 0.019 | 0.017 | 0.011 | 0.017 | 0.022 | 0.018 | 0.015 | 0.005 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.003 | 0.013 | 0.010 | 0.011 | 0.011 | 0.010 | 0.013 | 0.010 | 0.011 | 0.012 | 0.229 | 18.6 |
| 12 | 0.011 | 0.011 | 0.009 | 0.011 | 0.009 | 0.010 | 0.011 | 0.013 | 0.014 | 0.010 | 0.010 | 0.009 | 0.009 | 0.011 | 0.011 | 0.010 | 0.011 | 0.010 | 0.012 | 0.010 | 0.011 | 0.011 | 0.010 | 0.012 | 0.255 | 26.0 |
| 13 | 0.011 | 0.010 | 0.012 | 0.012 | 0.012 | 0.011 | 0.011 | 0.012 | 0.000 | 0.006 | 0.011 | 0.011 | 0.012 | 0.011 | 0.031 | 0.010 | 0.011 | 0.010 | 0.013 | 0.010 | 0.010 | 0.011 | 0.010 | 0.011 | 0.269 | 29.6 |
| 14 | 0.011 | 0.010 | 0.011 | 0.013 | 0.009 | 0.016 | 0.012 | 0.012 | 0.012 | 0.014 | 0.013 | 0.011 | 0.010 | 0.010 | 0.011 | 0.011 | 0.010 | 0.010 | 0.011 | 0.011 | 0.011 | 0.012 | 0.010 | 0.011 | 0.271 | 30.9 |
| 15 | 0.011 | 0.011 | 0.010 | 0.012 | 0.013 | 0.006 | 0.000 | 0.000 | 0.001 | 0.004 | 0.001 | 0.007 | 0.011 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.086 | 8.2 |
| 16 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.009 | 0.010 | 0.016 | 0.017 | 0.018 | 0.015 | 0.014 | 0.013 | 0.012 | 0.012 | 0.011 | 0.147 | 9.8 |
| 17 | 0.011 | 0.012 | 0.011 | 0.012 | 0.012 | 0.016 | 0.013 | 0.011 | 0.003 | 0.003 | 0.007 | 0.013 | 0.006 | 0.022 | 0.022 | 0.015 | 0.013 | 0.013 | 0.014 | 0.013 | 0.012 | 0.010 | 0.013 | 0.012 | 0.291 | 27.4 |
| 18 | 0.012 | 0.013 | 0.012 | 0.013 | 0.012 | 0.002 | 0.010 | 0.013 | 0.008 | 0.013 | 0.012 | 0.011 | 0.011 | 0.011 | 0.013 | 0.012 | 0.014 | 0.014 | 0.013 | 0.013 | 0.015 | 0.015 | 0.014 | 0.015 | 0.291 | 26.1 |
| 19 | 0.013 | 0.013 | 0.013 | 0.015 | 0.013 | 0.018 | 0.016 | 0.015 | 0.013 | 0.012 | 0.017 | 0.012 | 0.013 | 0.013 | 0.011 | 0.013 | 0.013 | 0.011 | 0.015 | 0.014 | 0.013 | 0.013 | 0.013 | 0.017 | 0.330 | 29.1 |
| 20 | 0.014 | 0.012 | 0.012 | 0.013 | 0.013 | 0.016 | 0.014 | 0.014 | 0.013 | 0.012 | 0.013 | 0.013 | 0.017 | 0.015 | 0.014 | 0.014 | 0.016 | 0.011 | 0.013 | 0.012 | 0.014 | 0.012 | 0.011 | 0.011 | 0.316 | 34.8 |
| 21 | 0.012 | 0.012 | 0.012 | 0.012 | 0.013 | 0.009 | 0.013 | 0.011 | 0.012 | 0.012 | 0.013 | 0.013 | 0.012 | 0.012 | 0.012 | 0.013 | 0.013 | 0.011 | 0.012 | 0.012 | 0.012 | 0.013 | 0.013 | 0.011 | 0.291 | 36.8 |
| 22 | 0.012 | 0.012 | 0.012 | 0.012 | 0.012 | 0.012 | 0.013 | 0.013 | 0.012 | 0.011 | 0.012 | 0.013 | 0.012 | 0.011 | 0.012 | 0.013 | 0.012 | 0.014 | 0.013 | 0.005 | 0.012 | 0.014 | 0.015 | 0.015 | 0.292 | 34.9 |
| 23 | 0.015 | 0.012 | 0.013 | 0.013 | 0.013 | 0.016 | 0.016 | 0.013 | 0.013 | 0.012 | 0.013 | 0.015 | 0.013 | 0.012 | 0.012 | 0.012 | 0.013 | 0.013 | 0.013 | 0.014 | 0.013 | 0.014 | 0.013 | 0.014 | 0.321 | 35.6 |
| 24 | 0.012 | 0.014 | 0.013 | 0.016 | 0.013 | 0.011 | 0.014 | 0.012 | 0.011 | 0.013 | 0.014 | 0.014 | 0.017 | 0.017 | 0.019 | 0.012 | 0.014 | 0.017 | 0.019 | 0.017 | 0.014 | 0.012 | 0.014 | 0.009 | 0.338 | 32.1 |
| 25 | 0.014 | 0.016 | 0.014 | 0.016 | 0.015 | 0.020 | 0.016 | 0.017 | 0.014 | 0.013 | 0.014 | 0.016 | 0.017 | 0.013 | 0.012 | 0.013 | 0.013 | 0.017 | 0.017 | 0.017 | 0.017 | 0.016 | 0.016 | 0.014 | 0.368 | 35.1 |
| 26 | 0.015 | 0.016 | 0.018 | 0.015 | 0.013 | 0.019 | 0.016 | 0.012 | 0.016 | 0.015 | 0.018 | 0.018 | 0.016 | 0.015 | 0.011 | 0.013 | 0.014 | 0.014 | 0.014 | 0.015 | 0.016 | 0.014 | 0.013 | 0.014 | 0.360 | 34.2 |
| 27 | 0.014 | 0.013 | 0.017 | 0.015 | 0.014 | 0.016 | 0.016 | 0.004 | 0.000 | 0.000 | 0.000 | 0.000 | 0.013 | 0.018 | 0.015 | 0.015 | 0.015 | 0.018 | 0.020 | 0.023 | 0.023 | 0.022 | 0.020 | 0.020 | 0.333 | 27.4 |
| 28 | 0.019 | 0.018 | 0.018 | 0.023 | 0.018 | 0.015 | 0.020 | 0.019 | 0.018 | 0.017 | 0.018 | 0.018 | 0.018 | 0.019 | 0.018 | 0.017 | 0.018 | 0.018 | 0.018 | 0.017 | 0.019 | 0.017 | 0.018 | 0.019 | 0.436 | 33.0 |
| 29 | 0.017 | 0.016 | 0.017 | 0.018 | 0.016 | 0.029 | 0.017 | 0.018 | 0.018 | 0.015 | 0.018 | 0.016 | 0.018 | 0.017 | 0.017 | 0.018 | 0.019 | 0.016 | 0.018 | 0.018 | 0.018 | 0.018 | 0.018 | 0.019 | 0.429 | 35.1 |
| 30 | 0.018 | 0.015 | 0.016 | 0.017 | 0.015 | 0.025 | 0.018 | 0.017 | 0.014 | 0.015 | 0.015 | 0.012 | 0.000 | 0.009 | 0.012 | 0.016 | 0.015 | 0.016 | 0.015 | 0.015 | 0.015 | 0.014 | 0.015 | 0.015 | 0.351 | 31.9 |

# Section Three

***Quarterly testing of National Emissions Standards for Hazardous Air Pollutants (NESHAP) Report***
***Mercury and Beryllium***
***July 1, 2018 to September 30, 2018***
***40 CFR Part 61, Subpart C & E***

***Data Submitted:***

- ***NESHAP's analytical results for Mercury and Beryllium.***

VEOLIA

## NEW ORLEANS -- East Bank WWTP - Fluidized Bed Incineration
## 40 CFR Part 61 Regulations - Subpart C Compliance Summary (Q3 - 2018)

| Operating Period | Beryllium | NESHAP Limit | Compliance | Mercury | NESHAP Limit | Compliance |
|---|---|---|---|---|---|---|
| **Basis of Units** | g/24-hr | g/24-hr | Y or N | g/24-hr | g/24-hr | Y or N |
| January | <9.13 | 10 | Y | 11.8 | 3,200 | Y |
| February | | | | | | |
| March | 9.92 | 10 | Y | 10.1 | 3,200 | Y |
| April | | | | | | |
| May | <7.85 | 10 | Y | 18.1 | 3,200 | Y |
| June | | | | | | |
| July | <11.4J | 10 | N | 16.3 | 3,200 | Y |
| August | | | | | | |
| September | 11.90 | 10 | N | 11.1 | 3,200 | Y |
| October | | | | | | |
| November | | | | | | |
| December | | | | | | |

Note: Beryllium concentrations measured as "Non-Detectable". Therefore, emission values shown as less than "Method Detection Limit"

**EASI, LLC**
**Analytical Testing and Field Services**

# EASI Job Number: 50490

Laboratory Report prepared for:

**VEOLIA WATER NORTH AMERICA**
6501 Florida Avenue
New Orleans, LA 70117

*Attention: Ms. April Allen*
*RE: N. O. East Bank WWTP - NESHAPS Hg & Be*

## Report Narrative

On July 25, 2018, three (3) samples were received for analytical characterization. This report contains results only for the Sludge/Cake sample for Neshaps Hg & Be. All other results are reported separately. Sample results are shown on the following pages. The chain of custody and quality assurance / quality control data are attached to the report. If you have any questions regarding this report, please contact me or Mr. Mike Antoine at your convenience.

APPROVED BY: _____ DATE: *8/14/2018*

Brigid M. Guerra
Project Manager

**Total Number of Report Pages:** 6

The results contained within this report relate only to the analyses conducted and to the samples received by the laboratory. The results also conform to current requirements of LAC 33:1, AIHA and NELAC unless noted. This report shall not be reproduced, except in full, without written approval of EASI, LLC. EASI, LLC is accredited by the American Industrial Hygiene Association, **AIHA Lab number 102300**, and the Louisiana Department of Environmental Quality, **LELAP Certificate number 02036.**

*NOTE:* This report is intended only for the use of the individual to whom it is addressed and may contain information that is privileged and/or confidential. If this report was received via facsimile or e-mail and the reader is not the intended recipient or the employee responsible for delivering the report to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this document is strictly prohibited. If you received this in error, please contact EASI, LLC at (504)-469-3685.

# Laboratory Report

**Sample Identification:** Sludge / Cake
**Sample Date:** July 24-25, 2018
**Sample Time:** 0700-0700
**Laboratory Number:** 5049003
**Matrix:** Sludge

| NESHAPS Pollutant | Analysis Result* | Analysis Units | PQL* | MDL* | Analysis Date/Time/By |
|---|---|---|---|---|---|
| Total Beryllium | ND | mg/kg | 2.19 | 0.352 | 080618/1446/MB |
| **Beryllium Emission Rate** | **<11.4 J** | **grams/day** | | | |

| NESHAPS Pollutant | Analysis Result* | Analysis Units | PQL* | MDL* | Analysis Date/Time/By |
|---|---|---|---|---|---|
| Total Mercury | 0.502 | mg/kg | 0.0776 | 0.0119 | 080618/1236/AW |
| **Mercury Emission Rate** | **16.3** | **grams/day** | | | |

* Dry weight corrected, based on percent solids of 21.9%
J - The indicated value was calculated using the dry weight adjusted MDL.

PQL - Practical Quantitation Limit ND - Not Detected BQL - Below Quantitation Limit

# Methodology

## Job Number: 50490

**Reference:** Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, USEPA, SW-846.

| Parameter | Method |
|---|---|
| Beryllium* | 6010 |
| Mercury* | 7471 |

* Subcontracted to Pace Anaytical Services, Inc., LELAP Certification #02006

# Quality Assurance/ Quality Control

## Job Number: 50490

| Parameter | QC Batch ID | Method Blank Result | Spike Added | LCS % Rec. |
|---|---|---|---|---|
| | | ppm | ppm | |
| Mercury | 504255 | BQL | 0.1 | 99 |

BQL-Below Quantitation Limit

EASI
Analytical Testing & Field Services

# Chain of Custody and Analysis Request

Company Confidential and Proprietary

Page _____ of _____

**EASI Job Number:** 50490

**Project Reference/Client PO Number:**

**Client/Billing Information**

East Bank
Veolia Water North America - New Orleans
Donald Patterson, 504-277-5400
Donald.Patterson@Veolia.com
April Allen, 504-628-2369
April.Allen@Veolia.com

**Regulatory Information (Check all that apply)**

___ Wastewater ___ Stormwater ___ Groundwater ___ Drinking Water
___ RCRA ___ UST ___ RECAP _____

**Requested Turnaround**

___ Standard Turnaround ___ Rush (surcharges may apply) Due Date_____

**Sample Preservatives** (use preservative code)

| A | A | A | A | A | A | | |
|---|---|---|---|---|---|---|---|

**Preservatives:**
A - ≤6°C
B - $H_2SO_4$, ≤6°C
C - HCl, ≤6°C
D - $HNO_3$, ≤6°C
E - NaOH, ≤6°C
F - $Na_2S_2O_3$, ≤6°C
G - NaOH/$C_4H_6O_4Zn$, ≤6°C
H - Encore Sampler, ≤6°C
* _____

**Matrices:**
AQ- Aqueous/Water
S- Soil/Sediment
SL- Sludge
SD- Solid/Bulk
OL- Oil/Organic
A- Air (Tube, OVM, Bag)
P- Paint Chips
MF- Multiphase
* _____

| Lab ID | Collected Date | Collected Time | Client Sample ID | Number of Containers | Composite or Grab (C or G) | Matrix (use matrix code) | TCLP Metals | Full TCLP | Full TCLP, RCI | Full TCLP, PCBs | Full TCLP, RCI, PCBs | Full TCLP, RCI, PCBs, Paint Filter Test | NESHAP Be, Hg | | Comments |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 01 | 7/23/18 | 1200 | Sludge/Cake | 2 | G | SL | | | | | | X | | | |
| 02 | 7/~~24~~ 24/18 | 1500 | Ash | 1 | G | S | | | | | X | | | | |
| 03 | 7/~~24~~ 24/18 | 0700 | Sludge/Cake | 1 | C | SL | | | | | | | X | | |

**Note:** *This document is a legal and binding agreement to transfer custody and perform the requested analyses, whereby client agrees, by signing this document to pay for services on terms of NET 30 days or other agreeable terms.*

**Special Instructions, QC Requirements, Possible Hazard ID**

| Relinquished by | Date/Time | Received by |
|---|---|---|
| [signature] | 7-25-18-0915 | [signature] |
| Relinquished by | Date/Time | Received by |
| Relinquished by | Date/Time | Received by |

Sampler(s)

**Note:** *Client should review all relevant sample receipt information upon receipt of final lab report to ensure Data Quality Objectives of project/permit are achieved. Separate sheet may be used to record notes and/or resolution to non-compliant (compromised) samples. Refer to EASI's Sample Acceptance Policy, available upon request.*

**Sample Receipt Information** (To be completed by EASI upon receipt of samples)

1. How samples received? Client/courier delivery, Iced? Yes No Field pick-up, Iced? Yes No If no, Iced upon receipt? Yes No Collected by EASI, Iced? Yes No
2. Sample temp upon receipt at lab 3 °C determined by IR1 IR2 ***Note:*** *Samples requiring thermal preservation are acceptable if temp is >0° to 6° C or arrive iced on day of collection.*
3. Placement and condition of custody seals, if present_____
4. COC properly completed, received in good condition and signed? Yes No
5. Samples uniquely identified and labels/IDs legible? Yes No
6. COC and labels/IDs agree? Yes No
7. Appropriate containers used and sufficient quantity received? Yes No
8. Samples within holding times? Yes No
9. Samples requiring chemical preservation appropriately preserved? Yes No
10. VOA vials free of bubbles >1/4" (6 mm)? Yes No

Completed By/Date/Time 7/25/18 1615

# NESHAP Mercury & Beryllium Testing 2018

Sewerage and Water Board of New Orleans
East Bank WWTP (NPDES Permit LA 0038091)

| | | Time | | | Charging Rates | | | |
|---|---|---|---|---|---|---|---|---|
| | Date | Begin | End | Burn hrs. | Initial | Final | Gallons | GPM |
| Shift #1 | 07/24/2018 | 0700 | 1900 | 12.0 | 5,283,495 | 5,303,368 | 19,873 | 27.60 |
| Shift #2 | 07/25/2018 | 1900 | 0700 | 12.0 | 5,303,368 | 5,322,560 | 19,192 | 26.66 |
| | | | | | | Total | 39,065 | |
| | | | | | | Average | 19,532.5 | 27.13 |

Steve Shulin
Solids Waste Manager

07/25/2018
Date

**EASI, LLC**
**Analytical Testing and Field Services**

## EASI Job Number: 50845

Laboratory Report prepared for:

**VEOLIA WATER NORTH AMERICA**
6501 Florida Avenue
New Orleans, LA 70117

*Attention: Ms. April Allen*
*RE: N. O. East Bank WWTP - NESHAPS Hg & Be*

### Report Narrative

On September 19, 2018, four (4) samples were received for analytical characterization. This report contains results only for the Sludge/Cake sample for Neshaps Hg & Be. All other results are reported separately. Sample results are shown on the following pages. The chain of custody and quality assurance / quality control data are attached to the report. If you have any questions regarding this report, please contact me or Mr. Mike Antoine at your convenience.

APPROVED BY: _____ DATE: *10/22/2018*

Brigid M. Guerra
Project Manager

**Total Number of Report Pages:** 6

The results contained within this report relate only to the analyses conducted and to the samples received by the laboratory. The results also conform to current requirements of LAC 33:1, AIHA and NELAC unless noted. This report shall not be reproduced, except in full, without written approval of EASI, LLC. EASI, LLC is accredited by the American Industrial Hygiene Association, **AIHA Lab number 102300**, and the Louisiana Department of Environmental Quality, **LELAP Certificate number 02036.**

*NOTE*: This report is intended only for the use of the individual to whom it is addressed and may contain information that is privileged and/or confidential. If this report was received via facsimile or e-mail and the reader is not the intended recipient or the employee responsible for delivering the report to the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this document is strictly prohibited. If you received this in error, please contact EASI, LLC at (504)-469-3685.

# Laboratory Report

**Sample Identification:** Sludge / Cake
**Sample Date:** September 18-19, 2018
**Sample Time:** 0700-0700
**Laboratory Number:** 5084503
**Matrix:** Sludge

| NESHAPS Pollutant | Analysis Result* | Analysis Units | PQL* | MDL* | Analysis Date/Time/By |
|---|---|---|---|---|---|
| Total Beryllium | 0.422J | mg/kg | 1.42 | 0.228 | 092518/1554/MB |
| **Beryllium Emission Rate** | **11.9 (See Note)** | **grams/day** | | | |

| NESHAPS Pollutant | Analysis Result* | Analysis Units | PQL* | MDL* | Analysis Date/Time/By |
|---|---|---|---|---|---|
| Total Mercury | 0.392 | mg/kg | 0.0819 | 0.0125 | 092518/1534/AW |
| **Mercury Emission Rate** | **11.1** | **grams/day** | | | |

* Dry weight corrected, based on percent solids of 23.2%

J - The indicated value is reported below the dry weight adjusted PQL but above the dry weight adjusted MDL and therefore is estimated.

Note: The Beryllium Emission Rate is also estimated since it was calculated using the dry weight adjusted "estimated" concentration.

PQL - Practical Quantitation Limit ND - Not Detected MDL- Method Detection Limit

# Methodology

## Job Number: 50845

**Reference:** Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, USEPA, SW-846.

| Parameter | Method |
|---|---|
| Beryllium* | 6010 |
| Mercury* | 7471 |

* Subcontracted to Pace Anaytical Services, Inc., LELAP Certification #02006

# Quality Assurance/ Quality Control

## Job Number: 50845

| Parameter | QC Batch ID | Method Blank Result ppm | Spike Added ppm | LCS % Rec. |
|---|---|---|---|---|
| Beryllium | 522611 | BQL | 100 | 94 |
| Mercury | 522874 | BQL | 0.1 | 103 |

BQL-Below Quantitation Limit

EASI
Analytical Testing & Field Services

# Chain of Custody and Analysis Request

Company Confidential and Proprietary



**EASI lab Number:** 508145

**Project Reference/Client PO Number:**

**Client/Billing Information**

East Bank
Veolia Water North America - New Orleans
Donald Patterson, 504-277-5400
Donald.Patterson@Veolia.com
April Allen, 504-628-2369
April.Allen@Veolia.com

**Regulatory Information** (Check all that apply)
✓ Wastewater ___ Stormwater ___ Groundwater ___ Drinking Water
___ RCRA ___ UST ___ RECAP ___

**Requested Turnaround**
___ Standard Turnaround ___ Rush (surcharges may apply) Due Date ___

**Sample Preservatives** (use preservative code)

| Lab ID | Collected Date | Collected Time | Client Sample ID | Number of Containers | Composite or Grab (C or G) | Matrix (use matrix code) | A | A | A | B | B | A | B | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | 503 Metals (As, Cd, Cr, Pb, Ni) | Total Nitrogen | Sulfur | Total Phosphorus | TKN | Appendix D, Table III | ~~COD~~ TOC, $NH_3$, HPC | NESHAP Hg, Be |
| 01 | 9/17-9/18/18 | 0800 | Effluent | 1 | C | AQ | | | | X | X | | | |
| 02 | 9/17-9/18/18 | 0800 | Cake/Sludge | 1 | C | SL | X | X | X | | | | | |
| 03 | 9/18-9/19/18 | 0700 | Cake/Sludge | 1 | C | SL | | | | | | | | X |
| 04 | 9/19/18 | 0910 | Lab Water | 2 | G | AQ | | | | | | | X | |

**Analyses Requested**

**Preservatives:**
A - ≤6°C
B - $H_2SO_4$, ≤6°C
C - HCl, ≤6°C
D - $HNO_3$, ≤6°C
E - NaOH, ≤6°C
F - $Na_2S_2O_3$, ≤6°C
G - NaOH/$C_6H_6O_4Zn$, ≤6°C
H - Encore Sampler, ≤6°C
*

**Matrices:**
AQ- Aqueous/Water
S- Soil/Sediment
SL- Sludge
SD- Solid/Bulk
OL- Oil/Organic
A- Air (Tube, OVM, Bag)
P- Paint Chips
MP- Multiphase
*

**Comments**

*Note: This document is a legal and binding agreement to transfer custody and perform the requested analyses, whereby client agrees, by signing this document to pay for services on terms of NET 30 days or other agreeable terms.*

**Special Instructions, QC Requirements, Possible Hazard ID**

| Relinquished by | Date/Time | Received by |
|---|---|---|
| [signature] | 9/19/18-0913 | [signature] |
| Relinquished by | Date/Time | Received by |
| Relinquished by | Date/Time | Received by |

Sampler(s)

*Note: Client should review all relevant sample receipt information upon receipt of final lab report to ensure Data Quality Objectives of project/permit are achieved. Separate sheet may be used to record notes and/or resolution to non-compliant (compromised) samples. Refer to EASI's Sample Acceptance Policy, available upon request.*

**Sample Receipt Information** (To be completed by EASI upon receipt of samples)

1. How samples received? Client/courier delivery, Iced? Yes No Field pick-up, Iced? (Yes) No If no, Iced upon receipt? Yes No Collected by EASI, Iced? Yes No
2. Sample temp upon receipt at lab 4.0 °C determined by IR1 IR2 *Note: Samples requiring thermal preservation are acceptable if temp is >0° to 6°C or arrive iced on day of collection.*
3. Placement and condition of custody seals, if present ___
4. COC properly completed, received in good condition and signed? (Yes) No
5. Samples uniquely identified and labels/IDs legible? (Yes) No
6. COC and labels/IDs agree? (Yes) No
7. Appropriate containers used and sufficient quantity received? (Yes) No
8. Samples within holding times? (Yes) No
9. Samples requiring chemical preservation appropriately preserved? (Yes) No
10. VOA vials free of bubbles >1/4" (6 mm)? ~~Yes No~~

Completed By/Date/Time 9-19-18

# NESHAP Mercury & Beryllium Testing 2018

Sewerage and Water Board of New Orleans
East Bank WWTP (NPDES Permit LA 0038091)

| | | Time | | | Charging Rates | | | |
|---|---|---|---|---|---|---|---|---|
| | Date | Begin | End | Burn hrs. | Initial | Final | Gallons | GPM |
| Shift #1 | 09/18/2018 | 0700 | 1900 | 12.0 | 6,770,089 | 6,785,662 | 15,573 | 21.63 |
| Shift #2 | 09/19/2018 | 1900 | 0700 | 12.0 | 6,785,662 | 6,802,237 | 16,575 | 23.02 |
| | | | | | | Total | 32,148 | |
| | | | | | | Average | 16,074 | 22.33 |

Steve Shulin
Solids Waste Manager

09/19/2018
Date

# Section Four

***Quarterly Fluid Bed Incinerator***
***Sulfur and Oxides of Nitrogen Report***
***July 1, 2018 to September 30, 2018***
***40 CFR Part 61, Subpart C & E***

***Data Submitted:***

- ***3rd Quarter analytical results***
- ***3rd Quarter sludge charging rates***

# New SOX report

7/1/2018 to 9/30/2018

| Date | Sludge Incinerated Tons | Incineration hours hrs | Burn tons hourly tons | Cake % Solids % | Belt Press Cake % Volatile Solids % | SOX CEMS ppm | SOX Emissions (CEMS) lbs/hr |
|---|---|---|---|---|---|---|---|
| 7/1/2018 | 34.38 | 23.70 | 1.45 | 24.4 | 53.6 | 5.2 | 0.4 |
| 7/2/2018 | 28.33 | 22.40 | 1.26 | 20.0 | 55.3 | 4.8 | 0.4 |
| 7/3/2018 | 31.79 | 21.60 | 1.47 | 22.6 | 52.4 | 5.0 | 0.4 |
| 7/4/2018 | 28.67 | 22.70 | 1.26 | 22.6 | 52.6 | 4.8 | 0.4 |
| 7/5/2018 | 15.86 | 13.80 | 1.15 | 21.9 | 53.2 | 4.4 | 0.3 |
| 7/6/2018 | 27.28 | 21.70 | 1.26 | 24.1 | 51.4 | 4.5 | 0.3 |
| 7/7/2018 | 30.26 | 23.60 | 1.28 | 21.9 | 53.8 | 4.8 | 0.4 |
| 7/8/2018 | 29.96 | 24.00 | 1.25 | 21.5 | 53.4 | 4.8 | 0.4 |
| 7/9/2018 | 29.54 | 24.00 | 1.23 | 21.2 | 53.8 | 4.8 | 0.3 |
| 7/10/2018 | 17.12 | 13.80 | 1.24 | 21.2 | 53.8 | 4.2 | 0.3 |
| 7/11/2018 | 26.92 | 22.40 | 1.20 | 23.4 | 54.1 | 4.5 | 0.3 |
| 7/12/2018 | 8.43 | 7.70 | 1.10 | 22.5 | 53.3 | 1.5 | 0.1 |
| 7/13/2018 | 17.75 | 18.10 | 0.98 | 22.5 | 55.2 | 0.1 | 0.0 |
| 7/14/2018 | 24.71 | 23.40 | 1.06 | 21.7 | 56.0 | 0.1 | 0.0 |
| 7/15/2018 | 32.91 | 23.70 | 1.39 | 22.8 | 54.9 | 0.2 | 0.0 |
| 7/16/2018 | 31.16 | 22.80 | 1.37 | 22.3 | 53.3 | 0.1 | 0.0 |
| 7/17/2018 | 13.39 | 8.90 | 1.51 | 22.3 | 53.3 | 0.1 | 0.0 |
| 7/18/2018 | 27.98 | 20.20 | 1.38 | 22.1 | 55.8 | 0.3 | 0.0 |
| 7/19/2018 | 30.17 | 23.40 | 1.29 | 23.3 | 54.3 | 0.2 | 0.0 |
| 7/20/2018 | 31.80 | 23.90 | 1.33 | 23.1 | 55.1 | 0.3 | 0.0 |
| 7/21/2018 | 34.85 | 24.00 | 1.45 | 22.5 | 56.8 | 0.4 | 0.0 |
| 7/22/2018 | 33.46 | 23.70 | 1.41 | 22.1 | 56.8 | 0.4 | 0.0 |
| 7/23/2018 | 34.91 | 23.00 | 1.52 | 22.7 | 57.5 | 0.4 | 0.0 |
| 7/24/2018 | 36.29 | 24.00 | 1.51 | 22.3 | 57.3 | 0.5 | 0.0 |
| 7/25/2018 | 31.37 | 23.30 | 1.35 | 22.8 | 55.7 | 0.9 | 0.1 |
| 7/26/2018 | 29.72 | 23.40 | 1.27 | 22.7 | 58.8 | 1.0 | 0.1 |
| 7/27/2018 | 31.50 | 23.30 | 1.35 | 22.5 | 58.0 | 1.1 | 0.1 |
| 7/28/2018 | 31.12 | 23.40 | 1.33 | 22.9 | 58.0 | 1.2 | 0.1 |
| 7/29/2018 | 28.05 | 20.20 | 1.39 | 22.4 | 58.3 | 1.2 | 0.1 |
| 7/30/2018 | 30.78 | 22.20 | 1.39 | 22.3 | 57.2 | 1.3 | 0.1 |
| 7/31/2018 | 26.03 | 17.20 | 1.51 | 23.3 | 56.2 | 1.1 | 0.1 |
| 8/1/2018 | | | | | | | |
| 8/2/2018 | 26.38 | 20.90 | 1.26 | 22.2 | 56.6 | 0.8 | 0.1 |
| 8/3/2018 | 10.95 | 9.00 | 1.22 | 21.9 | 56.5 | 0.7 | 0.1 |
| 8/4/2018 | | | | | | | |
| 8/5/2018 | | | | 0.0 | | | |
| 8/6/2018 | 17.23 | 20.10 | 0.86 | 22.0 | 57.0 | 0.6 | 0.0 |
| 8/7/2018 | 20.74 | 18.40 | 1.13 | 22.5 | 55.9 | 0.6 | 0.0 |
| 8/8/2018 | 19.68 | 18.50 | 1.06 | 22.2 | 55.4 | 0.7 | 0.1 |
| 8/9/2018 | 30.55 | 22.90 | 1.33 | 22.8 | 55.8 | 1.1 | 0.1 |
| 8/10/2018 | 28.26 | 21.70 | 1.30 | 22.3 | 55.7 | 0.9 | 0.1 |
| 8/11/2018 | 31.33 | 23.10 | 1.36 | 23.1 | 56.0 | 1.0 | 0.1 |
| 8/12/2018 | 28.12 | 20.10 | 1.40 | 23.0 | 55.0 | 0.7 | 0.1 |
| 8/13/2018 | | | | | | | |
| 8/14/2018 | | | | | | | |
| 8/15/2018 | | | | | | | |
| 8/16/2018 | | | | | | | |
| 8/17/2018 | | | | | | | |

| Date | Sludge Incinerated Tons | Incineration hours hrs | Burn tons hourly tons | Cake % Solids % | Belt Press Cake % Volatile Solids % | SOX CEMS ppm | SOX Emissions (CEMS) lbs/hr |
|---|---|---|---|---|---|---|---|
| 8/18/2018 | | | | | | | |
| 8/19/2018 | | | | | | | |
| 8/20/2018 | | | | | | | |
| 8/21/2018 | | | | | | | |
| 8/22/2018 | | | | | | | |
| 8/23/2018 | | | | | | | |
| 8/24/2018 | 14.19 | 14.20 | 1.00 | 24.0 | 54.0 | 0.6 | 0.0 |
| 8/25/2018 | 20.32 | 18.00 | 1.13 | 23.3 | 54.2 | 0.7 | 0.1 |
| 8/26/2018 | 26.21 | 23.50 | 1.12 | 22.5 | 53.1 | 0.6 | 0.0 |
| 8/27/2018 | 32.49 | 23.70 | 1.37 | 22.4 | 53.3 | 1.1 | 0.1 |
| 8/28/2018 | 32.39 | 23.50 | 1.38 | 21.1 | 53.1 | 4.6 | 0.3 |
| 8/29/2018 | 34.99 | 23.40 | 1.50 | 23.1 | 54.0 | 1.7 | 0.1 |
| 8/30/2018 | 35.49 | 24.00 | 1.48 | 23.2 | 55.1 | 2.4 | 0.2 |
| 8/31/2018 | 27.72 | 23.20 | 1.19 | 23.8 | 55.0 | 0.8 | 0.1 |
| 9/1/2018 | 28.65 | 20.80 | 1.38 | 25.7 | 49.8 | 0.8 | 0.1 |
| 9/2/2018 | 23.09 | 21.80 | 1.06 | 22.6 | 54.0 | 0.6 | 0.0 |
| 9/3/2018 | 29.31 | 23.10 | 1.27 | 24.4 | 54.2 | 0.7 | 0.1 |
| 9/4/2018 | 29.39 | 23.90 | 1.23 | 23.9 | 51.4 | 0.7 | 0.1 |
| 9/5/2018 | 32.44 | 21.70 | 1.49 | 23.7 | 53.0 | 0.4 | 0.0 |
| 9/6/2018 | 28.85 | 23.50 | 1.23 | 22.7 | 53.6 | 0.8 | 0.1 |
| 9/7/2018 | 31.16 | 23.60 | 1.32 | 23.7 | 53.7 | 0.9 | 0.1 |
| 9/8/2018 | 29.85 | 23.60 | 1.26 | 23.5 | 53.1 | 0.8 | 0.1 |
| 9/9/2018 | 29.78 | 23.40 | 1.27 | 23.5 | 53.7 | 0.9 | 0.1 |
| 9/10/2018 | 25.78 | 23.30 | 1.11 | 23.3 | 54.2 | 0.6 | 0.0 |
| 9/11/2018 | 19.51 | 16.40 | 1.19 | 24.1 | 52.9 | 0.4 | 0.0 |
| 9/12/2018 | 27.15 | 23.80 | 1.14 | 21.1 | 51.9 | 0.4 | 0.0 |
| 9/13/2018 | 33.14 | 22.40 | 1.48 | 24.5 | 50.7 | 0.4 | 0.0 |
| 9/14/2018 | 29.59 | 22.20 | 1.33 | 23.7 | 50.7 | 0.4 | 0.0 |
| 9/15/2018 | | | | | | | |
| 9/16/2018 | 18.21 | 16.60 | 1.10 | 23.9 | 52.1 | 0.3 | 0.0 |
| 9/17/2018 | 27.47 | 21.90 | 1.25 | 22.8 | 51.6 | 0.4 | 0.0 |
| 9/18/2018 | 30.41 | 23.40 | 1.30 | 22.5 | 52.0 | 0.5 | 0.0 |
| 9/19/2018 | 32.79 | 23.80 | 1.38 | 22.4 | 49.6 | 0.5 | 0.0 |
| 9/20/2018 | 38.48 | 24.00 | 1.60 | 25.0 | 52.4 | 0.5 | 0.0 |
| 9/21/2018 | 36.36 | 24.00 | 1.51 | 22.5 | 52.9 | 0.4 | 0.0 |
| 9/22/2018 | 36.24 | 23.20 | 1.56 | 23.4 | 51.6 | 0.4 | 0.0 |
| 9/23/2018 | 36.13 | 24.00 | 1.51 | 23.0 | 52.1 | 0.5 | 0.0 |
| 9/24/2018 | 33.43 | 23.30 | 1.43 | 23.9 | 52.4 | 0.5 | 0.0 |
| 9/25/2018 | 34.95 | 23.80 | 1.47 | 23.4 | 52.8 | 0.5 | 0.0 |
| 9/26/2018 | 35.53 | 23.80 | 1.49 | 23.9 | 51.0 | 0.5 | 0.0 |
| 9/27/2018 | 27.38 | 18.60 | 1.47 | 23.6 | 50.9 | 0.6 | 0.0 |
| 9/28/2018 | 32.85 | 23.80 | 1.38 | 24.2 | 33.0 | 0.6 | 0.0 |
| 9/29/2018 | 35.55 | 24.00 | 1.48 | 23.9 | 49.7 | 0.6 | 0.0 |
| 9/30/2018 | 32.42 | 22.10 | 1.47 | 23.2 | 49.6 | 0.5 | 0.0 |

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| Minimum | 8.43 | 7.70 | 0.86 | 0.0 | 33.0 | 0.1 | 0.0 |
| Maximum | 38.48 | 24.00 | 1.60 | 25.7 | 58.8 | 5.2 | 0.4 |
| Average | 28.43 | 21.50 | 1.31 | 22.6 | 53.7 | 1.3 | 0.1 |
| Sum | 2,189.43 | 1,655.50 | 101.19 | 1,763.3 | 4,135.5 | 99.9 | 7.3 |

# NOx Report

7/1/2018 to 9/30/2018

| Date | NOx lb/hr | Oxides of Nitrogen Emissions ppm | Burn Tons tons | Incinerator Temp oF | Air Flow SCFM |
|---|---|---|---|---|---|
| 7/1/2018 | 4.5 | 80.50 | 34.38 | 1,505.90 | 7,722.00 |
| 7/2/2018 | 3.9 | 74.00 | 28.33 | 1,503.70 | 7,373.60 |
| 7/3/2018 | 3.7 | 69.60 | 31.79 | 1,501.60 | 7,334.10 |
| 7/4/2018 | 4.2 | 79.60 | 28.67 | 1,522.70 | 7,395.00 |
| 7/5/2018 | 4.0 | 76.00 | 15.86 | 1,542.00 | 7,353.10 |
| 7/6/2018 | 3.3 | 63.00 | 27.28 | 1,524.80 | 7,230.20 |
| 7/7/2018 | 3.8 | 71.50 | 30.26 | 1,519.70 | 7,351.80 |
| 7/8/2018 | 3.2 | 60.30 | 29.96 | 1,504.00 | 7,318.80 |
| 7/9/2018 | 3.0 | 58.80 | 29.54 | 1,510.00 | 7,222.20 |
| 7/10/2018 | 2.6 | 51.90 | 17.12 | 1,493.80 | 7,012.60 |
| 7/11/2018 | 3.7 | 73.30 | 26.92 | 1,525.70 | 7,111.30 |
| 7/12/2018 | 1.2 | 25.35 | 8.43 | 1,530.00 | 6,486.40 |
| 7/13/2018 | 2.9 | 56.42 | 17.75 | 1,520.50 | 7,187.00 |
| 7/14/2018 | 3.4 | 66.50 | 24.71 | 1,528.40 | 7,118.00 |
| 7/15/2018 | 2.6 | 49.28 | 32.91 | 1,512.90 | 7,332.00 |
| 7/16/2018 | 2.1 | 38.80 | 31.16 | 1,511.00 | 7,422.20 |
| 7/17/2018 | 2.2 | 41.75 | 13.39 | 1,425.40 | 7,330.30 |
| 7/18/2018 | 3.3 | 61.32 | 27.98 | 1,493.30 | 7,438.30 |
| 7/19/2018 | 2.9 | 55.65 | 30.17 | 1,511.70 | 7,172.90 |
| 7/20/2018 | 3.4 | 64.78 | 31.80 | 1,516.50 | 7,295.00 |
| 7/21/2018 | 4.8 | 89.80 | 34.85 | 1,525.70 | 7,415.00 |
| 7/22/2018 | 5.6 | 105.10 | 33.46 | 1,531.80 | 7,430.00 |
| 7/23/2018 | 5.3 | 99.68 | 34.91 | 1,518.80 | 7,428.10 |
| 7/24/2018 | 5.1 | 96.90 | 36.29 | 1,505.50 | 7,300.70 |
| 7/25/2018 | 4.4 | 83.47 | 31.37 | 1,510.10 | 7,407.80 |
| 7/26/2018 | 5.6 | 106.30 | 29.72 | 1,504.90 | 7,358.90 |
| 7/27/2018 | 6.1 | 114.50 | 31.50 | 1,481.00 | 7,432.00 |
| 7/28/2018 | 6.0 | 111.54 | 31.12 | 1,486.90 | 7,527.40 |
| 7/29/2018 | 4.8 | 90.36 | 28.05 | 1,472.30 | 7,486.10 |
| 7/30/2018 | 5.3 | 97.84 | 30.78 | 1,509.80 | 7,598.40 |
| 7/31/2018 | 5.6 | 103.40 | 26.03 | 1,506.90 | 7,568.00 |
| 8/1/2018 | | | | | |
| 8/2/2018 | 5.0 | 94.10 | 26.38 | 1,491.40 | 7,482.10 |
| 8/3/2018 | 4.8 | 88.91 | 10.95 | 1,524.00 | 7,568.90 |
| 8/4/2018 | | | | | |
| 8/5/2018 | 0.7 | 13.20 | | 1,502.90 | 6,955.40 |
| 8/6/2018 | 4.8 | 88.05 | 17.23 | 1,509.90 | 7,634.10 |
| 8/7/2018 | 4.2 | 77.87 | 20.74 | 1,507.40 | 7,520.80 |
| 8/8/2018 | 4.5 | 83.12 | 19.68 | 1,529.80 | 7,630.70 |
| 8/9/2018 | 5.7 | 103.61 | 30.55 | 1,511.10 | 7,655.40 |
| 8/10/2018 | 4.9 | 89.66 | 28.26 | 1,500.60 | 7,709.70 |
| 8/11/2018 | 5.7 | 102.39 | 31.33 | 1,512.10 | 7,715.00 |
| 8/12/2018 | 4.5 | 81.49 | 28.12 | 1,503.50 | 7,654.30 |
| 8/13/2018 | | | | | |
| 8/14/2018 | | | | | |
| 8/15/2018 | | | | | |
| 8/16/2018 | | | | | |

| Date | NOx lb/hr | Oxides of Nitrogen Emissions ppm | Burn Tons tons | Incinerator Temp oF | Air Flow SCFM |
|---|---|---|---|---|---|
| 8/17/2018 | | | | | |
| 8/18/2018 | | | | | |
| 8/19/2018 | | | | | |
| 8/20/2018 | | | | | |
| 8/21/2018 | | | | | |
| 8/22/2018 | | | | | |
| 8/23/2018 | | | | | |
| 8/24/2018 | 2.9 | 55.40 | 14.19 | 1,518.10 | 7,404.80 |
| 8/25/2018 | 3.1 | 60.24 | 20.32 | 1,527.30 | 7,269.20 |
| 8/26/2018 | 1.6 | 30.55 | 26.21 | 1,510.10 | 7,401.60 |
| 8/27/2018 | 1.0 | 19.53 | 32.49 | 1,509.90 | 7,338.40 |
| 8/28/2018 | 0.8 | 15.89 | 32.39 | 1,509.30 | 7,464.80 |
| 8/29/2018 | 0.9 | 16.59 | 34.99 | 1,535.10 | 7,580.50 |
| 8/30/2018 | 0.9 | 16.35 | 35.49 | 1,535.00 | 7,406.40 |
| 8/31/2018 | 0.7 | 13.38 | 27.72 | 1,536.70 | 7,400.40 |
| 9/1/2018 | 0.7 | 14.12 | 28.65 | 1,541.20 | 7,404.90 |
| 9/2/2018 | 0.8 | 15.64 | 23.09 | 1,534.20 | 7,384.90 |
| 9/3/2018 | 0.8 | 15.73 | 29.31 | 1,523.90 | 7,245.10 |
| 9/4/2018 | 0.8 | 14.30 | 29.39 | 1,519.30 | 7,350.40 |
| 9/5/2018 | 0.6 | 12.01 | 32.44 | 1,519.80 | 7,201.30 |
| 9/6/2018 | 1.0 | 18.62 | 28.85 | 1,518.30 | 7,386.80 |
| 9/7/2018 | 1.3 | 25.09 | 31.16 | 1,529.40 | 7,401.70 |
| 9/8/2018 | 1.2 | 22.48 | 29.85 | 1,535.70 | 7,402.50 |
| 9/9/2018 | 1.2 | 22.52 | 29.78 | 1,542.30 | 7,401.10 |
| 9/10/2018 | 0.8 | 15.07 | 25.78 | 1,529.90 | 7,361.20 |
| 9/11/2018 | 0.7 | 14.19 | 19.51 | 1,532.00 | 7,381.40 |
| 9/12/2018 | 0.9 | 17.66 | 27.15 | 1,521.00 | 7,399.60 |
| 9/13/2018 | 1.2 | 22.09 | 33.14 | 1,535.90 | 7,430.90 |
| 9/14/2018 | 1.2 | 23.50 | 29.59 | 1,520.60 | 7,293.40 |
| 9/15/2018 | | | | | |
| 9/16/2018 | 0.7 | 12.20 | 18.21 | 1,523.80 | 7,576.10 |
| 9/17/2018 | 1.4 | 26.68 | 27.47 | 1,525.00 | 7,430.70 |
| 9/18/2018 | 1.3 | 24.41 | 30.41 | 1,520.60 | 7,307.60 |
| 9/19/2018 | 1.4 | 26.86 | 32.79 | 1,511.80 | 7,487.60 |
| 9/20/2018 | 1.4 | 25.56 | 38.48 | 1,511.80 | 7,487.60 |
| 9/21/2018 | 1.4 | 26.68 | 36.36 | 1,519.00 | 7,500.00 |
| 9/22/2018 | 1.5 | 27.27 | 36.24 | 1,505.70 | 7,485.50 |
| 9/23/2018 | 1.6 | 28.93 | 36.13 | 1,515.20 | 7,502.60 |
| 9/24/2018 | 1.6 | 30.30 | 33.43 | 1,518.90 | 7,428.90 |
| 9/25/2018 | 1.7 | 31.64 | 34.95 | 1,519.30 | 7,424.90 |
| 9/26/2018 | 1.6 | 29.38 | 35.53 | 1,504.80 | 7,402.00 |
| 9/27/2018 | 1.6 | 30.08 | 27.38 | 1,510.80 | 7,387.90 |
| 9/28/2018 | 1.9 | 36.34 | 32.85 | 1,508.50 | 7,398.90 |
| 9/29/2018 | 1.8 | 34.91 | 35.55 | 1,506.90 | 7,400.10 |
| 9/30/2018 | 1.5 | 27.67 | 32.42 | 1,494.40 | 7,399.40 |

| | | | | | |
|---|---|---|---|---|---|
| Minimum | 0.6 | 12.01 | 8.43 | 1,425.40 | 6,486.40 |
| Maximum | 6.1 | 114.50 | 38.48 | 1,542.30 | 7,722.00 |
| Average | 2.8 | 51.79 | 28.43 | 1,514.51 | 7,392.52 |
| Sum | 214.7 | 4,039.50 | 2,189.43 | 118,131.50 | 576,616.70 |

# Section Five

***Quarterly Fluid Bed Incinerator***
***Preventative Maintenance Records***
***July 1, 2018 to September 30, 2018***
***40 CFR Part 60, Subpart A & O and***
***40 CFR Part 503***

***Data Submitted:***

- ***Preventative maintenance records***

*Please Note: The new maintenance software generates multiple tasks for each piece of equipment thus condensing the number of maintenance records*

- ***FBI-CEM operation records***
- ***FBI-Daily equipment inspection log***
- ***FBI-Plume observation log***

***NOTE:***
***The Fluid Bed incinerator operates under 40 CFR Part 69, Subparts A & O and 40 CFR Part 503 regulations. This report satisfies paragraphs 15, 16, and 64B of the consent decree. Verifying operation and maintenance of the FBI is in accord with the Fluid Bed Incineration Operation and Maintenance Plan previously submitted. Section 5 also satisfies Section 8 (Preventative Maintenance) of the FBI Operations & Maintenance plan that is different from the Sewerage & Water Board of New Orleans Preventative Maintenance Program.***

# Fluid Bed Incinerator PM Report

July 1, 2018 – September 30, 2018

| Description | No. of PMs Completed |
|---|---|
| Total Monthly Preventive Maintenance (P)` | 13 |
| Total Quarterly Preventive Maintenance (P) | 2 |
| Total Semi-Annual Preventive Maintenance (P) | 2 |
| Total Annual Preventive Maintenance (P) | 0 |
| Total Corrective Maintenance (R) | 10 |
| **Total Maintenance Work Orders Submitted** | **27** |

VEOLIA

# NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

10/10/2018
5:21:04PM

| WORK REQUIRED DATE | TASK ACTUAL FINISH | WO_NO | WORK TYPE | ASSET_ID | ASSET_DESC | WORK_DESC | COMMENTS | EMPLOYEE_NAME | REGULAR HOURS | PREMIUM HOURS |
|---|---|---|---|---|---|---|---|---|---|---|
| 10/1/2018 | 9/28/2018 | 1801001 | P | 0000000432 | ASH POLYMER SYSTEM | MONTHLY - FBI ASH POLYMER SYSTEM PM | Task complete. | ASEVADO,KEITH | 1.00 | 0.00 |
| 9/30/2018 | 9/17/2018 | 1801000 | P | 0000000415 | FBI CEM SYSTEM | MONTHLY - CEMS INSPECTION PM | tasks complete STI Cems po 571605 | | 0.00 | 0.00 |
| 10/12/2018 | 9/14/2018 | 1800888 | R | 0000000419 | FBI HIGH PSI WATER SYSTEM | solenoid valves on roof sprayer leaking | replaced Magnatrol Valve E33A62SC-ACBW 1/2" bronze valve 120/60 E33A62-W | | 0.00 | 0.00 |
| 9/13/2018 | 9/13/2018 | 1801005 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | there is e hole in furnace | made patch & welded over hole | BILLIOT,EUGENE | 4.00 | 0.00 |
| 9/13/2018 | 9/13/2018 | 1801005 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | there is a hole in furnace | made patch & welded over hole | ASEVADO,KEITH | 4.00 | 0.00 |
| 9/15/2018 | 9/11/2018 | 1800870 | R | 0000000414 | FBI VENTURI SCRUBBER | replace scrubber mercury filter media and add 5th module | replaced by Envirocare PO 561958 | | 0.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000413 | FBI HEAT EXCHANGER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000410 | FBI REACTOR | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000414 | FBI VENTURI SCRUBBER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000419 | FBI HIGH PSI WATER SYSTEM | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000420 | FBI HIGH PSI SPRAY PUMP | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000423 | FBI FLUIDIZED BED AIR BLOWER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800922 | P | 0000000425 | FBI PREHEAT BLOWER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 5.00 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800925 | P | 0000000428 | FBI ASH PUMP 1 | MONTHLY - FBI ASH PUMP PM | Task complete. | ASEVADO,KEITH | 1.50 | 0.00 |
| 9/7/2018 | 9/7/2018 | 1800925 | P | 0000000429 | FBI ASH PUMP 2 | MONTHLY - FBI ASH PUMP PM | Task complete. | ASEVADO,KEITH | 1.50 | 0.00 |
| 8/31/2018 | 8/30/2018 | 1800900 | P | 0000000415 | FBI CEM SYSTEM | MONTHLY - CEMS INSPECTION PM | Complete. | JONES,AARON | 1.50 | 0.00 |
| 9/30/2018 | 8/28/2018 | 1800906 | R | 0000000421 | FBI SCADA SYSTEM | update OnSpec system for MACT reporting | complete Automation OnSpec po 565389 created tags for deviation limits, site visits May 16,17,18 | | 0.00 | 0.00 |
| 8/26/2018 | 8/24/2018 | 1800881 | P | 0000000410 | FBI REACTOR | QUARTERLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 1.00 | 0.00 |
| 8/26/2018 | 8/24/2018 | 1800881 | P | 0000000413 | FBI HEAT EXCHANGER | QUARTERLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 1.00 | 0.00 |
| 8/26/2018 | 8/24/2018 | 1800881 | P | 0000000414 | FBI VENTURI SCRUBBER | QUARTERLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 1.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800928 | R | 0000000414 | FBI VENTURI SCRUBBER | calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening | scrubber D/P, wind box D/P, construction plate D/P, Bed D/P, heat exchanger D/P, freeboard D/P, O2 analyzer calibrations complete. calibrated PH probe with buffer solution 10:00 & 4:00. also changed parameters on PLC to get system working | JONES,AARON | 2.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800928 | R | 0000000414 | FBI VENTURI SCRUBBER | calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening | scrubber D/P, wind box D/P, construction plate D/P, Bed D/P, heat exchanger D/P, freeboard D/P, O2 analyzer calibrations complete. calibrated PH probe with buffer solution 10:00 & 4:00. also changed parameters on PLC to get system working | JONES,AARON | 1.50 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800928 | R | 0000000414 | FBI VENTURI SCRUBBER | calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening | scrubber D/P, wind box D/P, construction plate D/P, Bed D/P, heat exchanger D/P, freeboard D/P, O2 analyzer calibrations complete. calibrated PH probe with buffer solution 10:00 & 4:00. also changed parameters on PLC to get system working | JONES,AARON | 5.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800928 | R | 0000000414 | FBI VENTURI SCRUBBER | calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening | scrubber D/P, wind box D/P, construction plate D/P, Bed D/P, heat exchanger D/P, freeboard D/P, O2 analyzer calibrations complete. calibrated PH probe with buffer solution 10:00 & 4:00. also changed parameters on PLC to get system working | JONES,AARON | 2.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800838 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | inspect incinerator for possible repairs | sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced sand Pear Media po 562287 | BILLIOT,EUGENE | 3.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800838 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | inspect incinerator for possible repairs | sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced sand Pear Media po 562287 | BILLIOT,EUGENE | 1.50 | 0.00 |

VEOLIA

# NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

10/10/2018
5:21:38PM

| WORK REQUIRED DATE | TASK ACTUAL FINISH | WO_NO | WORK TYPE | ASSET_ID | ASSET_DESC | WORK_DESC | COMMENTS | EMPLOYEE_NAME | REGULAR HOURS | PREMIUM HOURS |
|---|---|---|---|---|---|---|---|---|---|---|
| 8/30/2018 | 8/23/2018 | 1800838 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | inspect incinerator for possible repairs | sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced sand Pear Media po 562287 | BILLIOT,EUGENE | 1.50 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800838 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | inspect incinerator for possible repairs | sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced send Pear Media po 562287 | ASEVADO,KEITH | 3.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800838 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | inspect incinerator for possible repairs | sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced sand Pear Media po 562287 | ASEVADO,KEITH | 3.00 | 0.00 |
| 8/30/2018 | 8/23/2018 | 1800838 | R | 0000000409 | FBI - FLUID BED INCINERATOR GENERAL | inspect incinerator for possible repairs | sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced sand Pear Media po 562287 | ASEVADO,KEITH | 3.00 | 0.00 |
| 9/1/2018 | 8/15/2018 | 1800903 | P | 0000000432 | ASH POLYMER SYSTEM | MONTHLY - FBI ASH POLYMER SYSTEM PM | Task complete. | ASEVADO,KEITH | 0.50 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000410 | FBI REACTOR | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000410 | FBI REACTOR | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | JONES,AARON | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000411 | FBI WINDBOX | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000411 | FBI WINDBOX | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | JONES,AARON | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000413 | FBI HEAT EXCHANGER | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000413 | FBI HEAT EXCHANGER | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | JONES,AARON | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000414 | FBI VENTURI SCRUBBER | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000418 | FBI NATURAL GAS FUEL SYSTEM AND INJECTION | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000418 | FBI NATURAL GAS FUEL SYSTEM AND INJECTION | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | JONES,AARON | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000414 | FBI VENTURI SCRUBBER | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | JONES,AARON | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000417 | FBI DIESEL FUEL SYSTEM AND INJECTION | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 8/26/2018 | 8/14/2018 | 1800856 | P | 0000000417 | FBI DIESEL FUEL SYSTEM AND INJECTION | SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM | Task complete. | JONES,AARON | 2.00 | 0.00 |
| 8/8/2018 | 8/7/2018 | 1800809 | P | 0000000428 | FBI ASH PUMP 1 | MONTHLY - FBI ASH PUMP PM | Task complete. | ASEVADO,KEITH | 1.00 | 0.00 |
| 8/8/2018 | 8/7/2018 | 1800809 | P | 0000000429 | FBI ASH PUMP 2 | MONTHLY - FBI ASH PUMP PM | Task complete. | ASEVADO,KEITH | 1.00 | 0.00 |
| 8/26/2018 | 8/7/2018 | 1800827 | P | 0000000415 | FBI CEM SYSTEM | SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM | Complete. | JONES,AARON | 1.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000425 | FBI PREHEAT BLOWER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000419 | FBI HIGH PSI WATER SYSTEM | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000420 | FBI HIGH PSI SPRAY PUMP | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000423 | FBI FLUIDIZED BED AIR BLOWER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000410 | FBI REACTOR | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000413 | FBI HEAT EXCHANGER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/8/2018 | 8/6/2018 | 1800807 | P | 0000000414 | FBI VENTURI SCRUBBER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 4.00 | 0.00 |
| 8/2/2018 | 8/1/2018 | 1800771 | P | 0000000432 | ASH POLYMER SYSTEM | MONTHLY - FBI ASH POLYMER SYSTEM PM | Task complete. | ASEVADO,KEITH | 1.00 | 0.00 |

VEOLIA

# NEW ORLEANS, LA FLUIDIZED BED INCINERATOR FINISHED WORK ORDER REPORT

10/10/2018
5:21:38PM

| WORK REQUIRED DATE | TASK ACTUAL FINISH | WO_NO | WORK TYPE | ASSET_ID | ASSET_DESC | WORK_DESC | COMMENTS | EMPLOYEE_NAME | REGULAR HOURS | PREMIUM HOURS |
|---|---|---|---|---|---|---|---|---|---|---|
| 8/1/2018 | 7/30/2018 | 1800781 | P | 0000000415 | FBI CEM SYSTEM | MONTHLY - CEMS INSPECTION PM | Task complete. | BILLIOT,EUGENE | 2.00 | 0.00 |
| 7/30/2018 | 7/26/2018 | 1800675 | P | 0000000415 | FBI CEM SYSTEM | MONTHLY - CEMS INSPECTION PM | Task complete STI CEMS po 551099 & 551519 | BILLIOT,EUGENE | 0.50 | 0.00 |
| 7/20/2018 | 7/20/2018 | 1800786 | R | 0000000432 | ASH POLYMER SYSTEM | replace empty polymer tote | removed empty tote & installed full tote | ASEVADO,KEITH | 0.50 | 0.00 |
| 7/20/2018 | 7/20/2018 | 1800786 | R | 0000000432 | ASH POLYMER SYSTEM | replace empty polymer tote | removed empty tote & installed full tote | BILLIOT,EUGENE | 0.50 | 0.00 |
| 7/30/2018 | 7/18/2018 | 1800783 | R | 0000000422 | FBI FLUIDIZED BED AIR BLOWER CONTROL PANEL | repair FBI blower electrical | repairs completed by Bluewater Electric | | 0.00 | 0.00 |
| 7/15/2018 | 7/10/2018 | 1800710 | R | 0000000414 | FBI VENTURI SCRUBBER | Thermocouple cards for FBI | purchased replacement cards from Northline po 544395 | | 0.00 | 0.00 |
| 7/13/2018 | 7/9/2018 | 1800725 | P | 0000000419 | FBI HIGH PSI WATER SYSTEM | QUARTERLY - METER CALIBRATIONS | All calibrations are complete. | JONES,AARON | 4.50 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000410 | FBI REACTOR | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000413 | FBI HEAT EXCHANGER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000414 | FBI VENTURI SCRUBBER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000419 | FBI HIGH PSI WATER SYSTEM | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000420 | FBI HIGH PSI SPRAY PUMP | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000423 | FBI FLUIDIZED BED AIR BLOWER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800704 | P | 0000000425 | FBI PREHEAT BLOWER | MONTHLY - FBI INSPECTION PM | Task complete. | BILLIOT,EUGENE | 6.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800703 | P | 0000000428 | FBI ASH PUMP 1 | MONTHLY - FBI ASH PUMP PM | Task complete. | ASEVADO,KEITH | 1.00 | 0.00 |
| 7/9/2018 | 7/9/2018 | 1800703 | P | 0000000429 | FBI ASH PUMP 2 | MONTHLY - FBI ASH PUMP PM | Task complete. | ASEVADO,KEITH | 1.00 | 0.00 |
| 7/15/2018 | 7/5/2018 | 1800765 | R | 0000000413 | FBI HEAT EXCHANGER | repair hole in heat exchanger | made patch and welded over hole | BILLIOT,EUGENE | 4.00 | 0.00 |
| 7/15/2018 | 7/5/2018 | 1800765 | R | 0000000413 | FBI HEAT EXCHANGER | repair hole in heat exchanger | made patch and welded over hole | ASEVADO,KEITH | 4.00 | 0.00 |

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 30-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

**Work Order** 1800675

**Task** 01



Asset: E /0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. |

[✓] Inspect the FBI CEMS calibration gasses in service.
[✓] Change out all empty bottles.
[✓] Order replacement bottles when inventory reaches one change remaining.
[✓] Inspect the CEMS sample cooler pump for proper operation.
[✓] Inspect the CEMS filter and clean/replace as necessary.

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| TRADE | 1 | | | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|
| | | | CERAMIC FILTER AND O-RING KIT | 1 | |
| | | | KIT, EXPENDABLES, M100E/M101E | 1 | |
| | | | PCA, TE COOLER BOARD TAPI 100/200 | 2 | |
| | | | PUMP, REBUILD KIT, API 200E | 2 | |

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

Jason from STI check Cems Task Complete.
7/26/18

Start Date: Time: Completion Date: Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Submitted by: BILLI8348

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 30-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

**Work Order**
**1800675**

**Task**
**01**



Signature: Eugene Ballu

Date: 7/26/18

ORACLE

Logout Preferences About Help

Home App Map Approvals Asset Change Orders Catalog

Oracle Utilities Work and Asset Management V1.9.1.2.6 (v1.9.1.2.6.20160901111106) Ordoyne, Melissa | New Orleans 028

# Cost and Closeout

Home > Search Work Orders > Results Work Orders > Summary

## Views

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

## Actions

Printable Version

## Work Order Information

Work Order: 1800875 / 01

Description: MONTHLY - CEMS INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 07/26/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 0.50 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 07/27/2018 | 180000000000863 | 0 | | | | E | 0000000415 | | | |

1 - 1 of 1

Home | Logout | About | Help

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800675 | Dept.: STP01THM00 | Area: MNT00 | Shop: | |
| | | Required Date: 30-JUL-18 | Start Date: 26-JUL-18 | Finish Date: 26-JUL-18 | Display Notes: N |

Description: MONTHLY - CEMS INSPECTION PM

**ASSET INFORMATION**

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

**Work Order/Task: 1800675 /01** Desc: MONTHLY - CEMS INSPECTION PM

Required By: 30-JUL-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete STI CEMS po 551099 & 551519

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|
| 000 | | | / | KIT, EXPENDABLES, M100E/M101E | 1 | |
| 000 | | | / | PCA, TE COOLER BOARD TAPI 100/200 | 2 | |
| 000 | | | / | PUMP, REBUILD KIT, API 200E | 2 | |
| 000 | | | / | CERAMIC FILTER AND O-RING KIT | 1 | |

# WORK ORDER REPORT

07/17/18 07:03

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 09-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To: Keith A.
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

**Work Order** 1800703

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

[M] Asset: 0000000428 FBI ASH PUMP 1 Split 50
[ ] Asset: 0000000429 FBI ASH PUMP 2 Split 50

| Task Note Type | Notes |
|---|---|
| TASKINST | Follow all LOTO steps when performing this PM.<br>[M] Grease the pump to drive shaft coupling in accordance with the lubrication schedule.<br>[M] Clean the cooling air vents on the motor.<br>[M] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary.<br>[M] Check the packing sleeve for excessive wear or damage. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 1HR | | 1HR |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

TASK COMPLETE

Start Date: 7-9-18 Time: 8:00AM. Completion Date: 7-9-18 Time: 9:00 A.M.

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Keith Acevedo Date: 7-9-18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800703 / 01

Description: MONTHLY - FBI ASH PUMP PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 07/09/2018 | AS8451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 1.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 07/17/2018 | 180000000000815 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800703 | Dept.: | Area: | Shop: | |

Required Date: 09-JUL-18 Start Date: 09-JUL-18 Finish Date: 09-JUL-18 Display Notes: N

Description: MONTHLY - FBI ASH PUMP PM

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800703 / 01** Desc: MONTHLY - FBI ASH PUMP PM

Required By: 09-JUL-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 09-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

**Work Order 1800704**

**Task 01**



Asset: F /ASSET_LIST - Asset List - New Orleans

| | | | |
|---|---|---|---|
| [✓] Asset: | 0000000410 | FBI REACTOR | Split 14.3 |
| [✓] Asset: | 0000000413 | FBI HEAT EXCHANGER | Split 14.3 |
| [✓] Asset: | 0000000414 | FBI VENTURI SCRUBBER | Split 14.3 |
| [✓] Asset: | 0000000419 | FBI HIGH PSI WATER SYSTEM | Split 14.3 |
| [✓] Asset: | 0000000420 | FBI HIGH PSI SPRAY PUMP | Split 14.3 |
| [✓] Asset: | 0000000423 | FBI FLUIDIZED BED AIR BLOWER | Split 14.3 |
| [✓] Asset: | 0000000425 | FBI PREHEAT BLOWER | Split 14.3 |

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. |

[✓] Bed temperature thermal couple control.
[✓] Scrubber thermal couple #1.
[✓] Scrubber thermal couple #2.
[✓] Scrubber thermal couple #3.
[✓] Bed temperature thermal couple #4.
[✓] Bed temperature thermal couple #5.
[X] Scrubber disk actuator.

Fluidizing blower
[✓] Check for any unusual noise or vibration coming from this equipment.
[✓] Visually inspect the condition of the coupling.
[✓] Visually inspect the filters for plugging or blockage. Clean as necessary.
[✓] Clean any buildup from the motor vents.
[✓] Visually inspect for any loose or missing bolts or other hardware.
[✓] Visually inspect the oil level of this equipment and for any leakage

Preheat blower
[✓] Check for any unusual noise or vibration coming from this equipment.
[✓] Visually inspect the condition of the coupling.
[✓] Visually inspect the filters for plugging or blockage. Clean as necessary.
[✓] Clean any buildup from the motor vents.
[✓] Visually inspect for any loose or missing bolts or other hardware.
[✓] Visually inspect the oil level of this equipment and for any leakage

[✓] Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.
[✓] Observe the water pressure pump for smooth and proper operation.

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | 6 | 6 | 0 | complete |

Submitted by: BILLI8348

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 09-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

**Work Order** 1800704

**Task** 01



**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

Task complete.

Start Date: 7/9/18 Time: 6:00 Completion Date: 7/9/18 Time: 12:00

**FAILURE CODES:**

Failure: Repair: Component: Mode:

Follow-up Action Required:

Signature: Eugene Butler Date: 7/9/18

ORACLE

Logout Preferences About Help

Home App Map Approvals Asset Change Orders Catalog

Oracle Utilities Work and Asset Management V1.9.1.2.8 (v1.9.1.2.8.20160901111106) Ordoyne, Melissa | New Orleans 028

## Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

### Views

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

### Actions

Printable Version

### Work Order Information

Work Order: 1800704 / 01

Description: MONTHLY - FBI INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 07/09/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 6.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 07/17/2018 | 180000000000810 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

Home | Logout | About | Help

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800704 | Dept.: | Area: | Shop: | |

Required Date: 09-JUL-18 Start Date: 09-JUL-18 Finish Date: 09-JUL-18 Display Notes: N

Description: MONTHLY - FBI INSPECTION PM

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800704 /01** Desc: MONTHLY - FBI INSPECTION PM

Required By: 09-JUL-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

07/03/18 08:43

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 15-JUL-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To: NORTHLINE
Crew: CONTR Contractor
Task Desc.: Thermocouple cards for FBI

**Work Order** 1800710

**Task** 01



Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

purchased cards Northline po 544395

Start Date: _____ Time: _____ Completion Date: 7/10/18 Time: _____

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: M Ordoyne Date: 7/11/18

Submitted by: ORDOY5607

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: INSTALL | Status: FINISHED | Crew: CONTR |
|---|---|---|---|---|---|
| R | 1800710 | Dept.: STP01THM00 | Area: SCB00 | Shop: | |
| | | Required Date: 15-JUL-18 | Start Date: 03-JUL-18 | Finish Date: 10-JUL-18 | Display Notes: N |

Description: Thermocouple cards for FBI

**ASSET INFORMATION**

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI VENTURI SCRUBBER

**Work Order/Task: 1800710 / 01** Desc: Thermocouple cards for FBI

Required By: 15-JUL-18

Task Priority: 18 Assigned To: NORTHLINE

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: purchased replacement cards from Northline po 544395

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|
| 000 | | | / | Allen Bradley Analog isolated input s/n 0028B479<br>delivery 1-2 weeks<br>1 year warranty | 1 | |
| 000 | | | / | Allen Bradley Analog isolated input s/n 00644A1F<br>delivery 1-2 weeks<br>1 year warrany | 1 | |

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 13-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: QUARTERLY - METER CALIBRATIONS

**Work Order** 1800725

**Task** 01



Asset: F /ASSET_LIST - Asset List - New Orleans

| | | | |
|---|---|---|---|
| [ ] Asset: | 0000000008 | INFLUENT FLOW METER 1 | Split 8.33 |
| [ ] Asset: | 0000000009 | INFLUENT FLOW METER 2 | Split 8.33 |
| [ ] Asset: | 0000000010 | INFLUENT FLOW METER 3 | Split 8.33 |
| [ ] Asset: | 0000000307 | EFFLUENT CHLORINE METER | Split 8.33 |
| [ ] Asset: | 0000000308 | EFFLUENT TURBIDITY METER | Split 8.33 |
| [ ] Asset: | 0000000336 | EFFLUENT FLOW METER 1 | Split 8.33 |
| [ ] Asset: | 0000000337 | EFFLUENT FLOW METER 2 | Split 8.33 |
| [ ] Asset: | 0000000351 | WAS PUMP FLOW METER | Split 8.33 |
| [ ] Asset: | 0000000419 | FBI HIGH PSI WATER SYSTEM | Split 8.33 |
| [ ] Asset: | 0000000589 | INFLUENT FLOW METER | Split 8.33 |
| [ ] Asset: | 0000000676 | TURBIDITY METER | Split 8.33 |
| [ ] Asset: | 0000000736 | EFFLUENT FLOW METER | Split 8.37 |

| Task Note Type | Notes |
|---|---|
| TASKINST | PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.<br><br>[ ] Fill out calibration sheet & sign. Record results on WO.<br>[ ] Place sticker on the unit showing completed work & next due date.<br>[ ] File the calibration sheet.<br><br>For the effluent flow meters also check:<br>[ ] Perform a zero and span check.<br>[ ] Record the indicated values for zero and full scale pressure on the calibration sheet and WO. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| TRADE | 1 | | | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 13-JUL-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: QUARTERLY - METER CALIBRATIONS

**Work Order** 1800725

**Task** 01



**COMPLETION COMMENTS:** ALL calibrations are completed

Total Hours (4'h)

Start Date: 7/06/18 Time: _____ Completion Date: 7/9/18 Time: _____

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: _____ Date: 7/9/18

Submitted by: BILLI8348

ORACLE

Logout Preferences About Help

Home App Map Approvals Asset Change Orders Catalog

Oracle Utilities Work and Asset Management V1.9.1.2.6 {v1.9.1.2.6.20150901111106} Ordoyne, Melissa | New Orleans 028

# Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

## Views

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

## Actions

Printable Version

## Work Order Information

Work Order: 1800725 / 01

Description: QUARTERLY - METER CALIBRATIONS

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 07/09/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 4.50 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 07/17/2018 | 180000000000814 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

Home | Logout | About | Help

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800725 | Dept.: | Area: | Shop: | |

Required Date: 13-JUL-18 Start Date: 09-JUL-18 Finish Date: 09-JUL-18 Display Notes: N

Description: QUARTERLY - METER CALIBRATIONS

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800725 /01** Desc: QUARTERLY - METER CALIBRATIONS

Required By: 13-JUL-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: All calibrations are complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

07/24/18 12:40

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 15-JUL-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: repair hole in heat exchanger

**Work Order** 1800765

**Task** 01



Asset: E / 0000000413 - FBI HEAT EXCHANGER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| | 2 | | 4 | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

made patch welded over hole

Start Date: 7/5/18 Time: Completion Date: 7/5/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: M Ordoyne Date: 7/19/18

Submitted by: ORDOY5607

# Cost and Closeout



**Views**
- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**
- Printable Version

## Work Order Information

Work Order: 1800765 / 01
Description: repair hole in heat exchanger

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 2 of 2

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 07/05/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 4.00 | | | |
| 07/05/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 4.00 | | | |

1 - 2 of 2

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | MECHANIC | DAMAGED | MECH | REPAIR | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 07/24/2018 | 180000000000834 | 0 | | | | E | 0000000413 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: UNPLANNED | Category: REPAIR | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| R | 1800765 | Dept.: STP01THM00 | Area: FBR00 | Shop: | |

Required Date: 15-JUL-18 Start Date: 05-JUL-18 Finish Date: 05-JUL-18 Display Notes: N

Description: repair hole in heat exchanger

**ASSET INFORMATION**

Asset Type/ID: E / 0000000413 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI HEAT EXCHANGER

**Work Order/Task: 1800765 /01** Desc: repair hole in heat exchanger

Required By: 15-JUL-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: made patch and welded over hole

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 02-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To: KEITH ASEVADO
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

**Work Order** 1800771

**Task** 01



Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | [✓] With the system running, check for proper operations and for leaks.<br>[✓] Clean any polymer leaks that would create a slip hazard. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 1 HR | | 1 HR |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** TASK COMPLETE

Start Date: 8-1-18 Time: 9:00 AM. Completion Date: 8-1-18 Time: 10:00 A.M

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Keith Asevado Date: 8-6-18

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

- Printable Version

## Work Order Information

Work Order: 1800771 / 01

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/01/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 1.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/08/2018 | 180000000000933 | 0 | | | | E | 0000000432 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800771 | Dept.: STP01THM00 | Area: ASH00 | Shop: | |

Required Date: 02-AUG-18 Start Date: 01-AUG-18 Finish Date: 01-AUG-18 Display Notes: N

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

**ASSET INFORMATION**

Asset Type/ID: E /0000000432 Warranty Exp. Date: Parent Asset Type/ID: /

Description: ASH POLYMER SYSTEM

**Work Order/Task: 1800771 /01** Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM

Required By: 02-AUG-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 01-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

**Work Order** 1800781

**Task** 01



Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.<br>[✓] Inspect the FBI CEMS calibration gasses in service.<br>[✓] Change out all empty bottles.<br>[✓] Order replacement bottles when inventory reaches one change remaining.<br>[✓] Inspect the CEMS sample cooler pump for proper operation.<br>[✓] Inspect the CEMS filter and clean/replace as necessary. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| TRADE | 1 | 2 | 2 | 0 | complete |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

Task complete

Start Date: 7/30/18 Time: 9:00 Completion Date: 7/30/18 Time: 11:00

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Eugene Billie Date: 7/30/18

Submitted by: BILLI8348

ORACLE

Logout Preferences About Help

Home App Map Approvals Asset Change Orders Catalog

Oracle Utilities Work and Asset Management V1.9.1.2.6 (v1.9.1.2.6.20150901111106) Ordoyne, Melissa | New Orleans 028

# Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

## Views

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

## Actions

Printable Version

## Work Order Information

Work Order: 1800781 / 01

Description: MONTHLY - CEMS INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 07/30/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 2.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 07/31/2018 | 180000000000901 | 0 | | | | E | 0000000415 | | | |

1 - 1 of 1

Home | Logout | About | Help

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800781 | Dept.: STP01THM00 | Area: MNT00 | Shop: | |
| | | Required Date: 01-AUG-18 | Start Date: 30-JUL-18 | Finish Date: 30-JUL-18 | Display Notes: N |

Description: MONTHLY - CEMS INSPECTION PM

**ASSET INFORMATION**

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

**Work Order/Task: 1800781 / 01** Desc: MONTHLY - CEMS INSPECTION PM

Required By: 01-AUG-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

07/30/18 10:56

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 30-JUL-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: CONTR Contractor
Task Desc.: repair FBI blower electrical

**Work Order**
**1800783**

**Task**
**01**



Asset: E / 0000000422 - FBI FLUIDIZED BED AIR BLOWER CONTROL PANEL
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING
Loc
Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** complete Bluewater Electric

Start Date: 7/17/18 Time: Completion Date: 7/18/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: mordoyne Date: 7/27/18

# WORK ORDER (CONDENSED) REPORT

10 OCT 2018
02:14 PM

| Type | Work Order | Class: UNPLANNED | Category: REPAIR | Status: CLOSED | Crew: CONTR |
|---|---|---|---|---|---|
| R | 1800783 | Dept.: STP01THM00 | Area: FBR00 | Shop: | |
| | | Required Date: 30-JUL-18 | Start Date: 17-JUL-18 | Finish Date: 18-JUL-18 | Display Notes: N |

Description: repair FBI blower electrical

**ASSET INFORMATION**

Asset Type/ID: E / 0000000422 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI FLUIDIZED BED AIR BLOWER CONTROL PANEL

**Work Order/Task: 1800783 / 01** Desc: repair FBI blower electrical

Required By: 30-JUL-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: repairs completed by Bluewater Electric

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|
| 000 | | | / | FBI Blower.<br>reported to facility after normal work hours to trouble shoot FBI blower. emergency due to testing. inspected high voltage starter and motor . found both in good condition.<br>provided backup control power to operated motor.<br>from local position all in working condition.<br>traced wiring from starter to processor located in operations.<br>verified correct inputs and out puts to and from processor for start stop[ Command. traced wiring for proper voltage to coil on contactor. losing voltage. found defective connections on terminal block. repaired and tightened all connections. left in working condition. | 12 | |
| 000 | | | / | materials | 1 | |

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: INSTALL | Status: CLOSED | Crew: MAINT |
|---|---|---|---|---|---|
| R | 1800786 | Dept.: STP01THM00 | Area: ASH00 | Shop: | |
| | | Required Date: 20-JUL-18 | Start Date: 20-JUL-18 | Finish Date: 20-JUL-18 | Display Notes: N |

Description: replace empty polymer tote

**ASSET INFORMATION**

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /

Description: ASH POLYMER SYSTEM

**Work Order/Task: 1800786 / 01** Desc: replace empty polymer tote

Required By: 20-JUL-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: removed empty tote & installed full tote

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

07/30/18 13:00

Work Type: Regular
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 20-JUL-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: replace empty polymer tote

**Work Order** 1800786

**Task** 01



Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

See Attached

Start Date: _____ Time: _____ Completion Date: _____ Time: _____

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: r ordoyne Date: 7/20/2018

Submitted by: ORDOY5607

Category Safety ☐ Prod ☐ Quality ☐

Date 7/20/18

| | Time |
|---|---|
| Machine Polymer Tote for Ash. | DT Start : |
| Location Solids Building | Maint Called : |
| Operator Steve | Maint Arrive : |
| Maintenance Tech Eugene | DT Stop : |

Breakdown ☐ Request ☑ ½ HR.

Problem Polymer tote empty needs to be Replaced

Solution Removed empty Tote. Installed Full tote.

Parts 1 Tote of Polymer

Status Complete ☑ Follow up Needed ☐ In Process ☐

Completed By: ~~7/20/18~~ Eugene eMaint #:

Date: 7/20/18

BW-4607

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 08-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

**Work Order** 1800807

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

| | | | |
|---|---|---|---|
| [✓] Asset: 0000000410 | FBI REACTOR | Split | 14.3 |
| [✓] Asset: 0000000413 | FBI HEAT EXCHANGER | Split | 14.3 |
| [✓] Asset: 0000000414 | FBI VENTURI SCRUBBER | Split | 14.3 |
| [✓] Asset: 0000000419 | FBI HIGH PSI WATER SYSTEM | Split | 14.3 |
| [✓] Asset: 0000000420 | FBI HIGH PSI SPRAY PUMP | Split | 14.3 |
| [✓] Asset: 0000000423 | FBI FLUIDIZED BED AIR BLOWER | Split | 14.3 |
| [✓] Asset: 0000000425 | FBI PREHEAT BLOWER | Split | 14.3 |

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. |

[✓] Bed temperature thermal couple control.
[✓] Scrubber thermal couple #1.
[✓] Scrubber thermal couple #2.
[✓] Scrubber thermal couple #3.
[✓] Bed temperature thermal couple #4.
[✓] Bed temperature thermal couple #5.
[X] Scrubber disk actuator.

Fluidizing blower
[✓] Check for any unusual noise or vibration coming from this equipment.
[✓] Visually inspect the condition of the coupling.
[✓] Visually inspect the filters for plugging or blockage. Clean as necessary.
[✓] Clean any buildup from the motor vents.
[✓] Visually inspect for any loose or missing bolts or other hardware.
[✓] Visually inspect the oil level of this equipment and for any leakage

Preheat blower
[✓] Check for any unusual noise or vibration coming from this equipment.
[✓] Visually inspect the condition of the coupling.
[✓] Visually inspect the filters for plugging or blockage. Clean as necessary.
[✓] Clean any buildup from the motor vents.
[✓] Visually inspect for any loose or missing bolts or other hardware.
[✓] Visually inspect the oil level of this equipment and for any leakage

[✓] Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.
[ ] Observe the water pressure pump for smooth and proper operation.

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | 4 | 4 | 0 | complete |

Submitted by: BILLI8348

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 08-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

**Work Order** 1800807

**Task** 01



**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

Task complete

Start Date: 8/6/18 Time: 7:00 Completion Date: 8/6/18 Time: 11:00

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Eugene Billiot Date: 8/6/18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800807 / 01

Description: MONTHLY - FBI INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/06/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 4.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/09/2018 | 180000000000936 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800807 | Dept.: | Area: | Shop: | |

Required Date: 08-AUG-18 Start Date: 06-AUG-18 Finish Date: 06-AUG-18 Display Notes: N

Description: MONTHLY - FBI INSPECTION PM

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800807 /01** Desc: MONTHLY - FBI INSPECTION PM

Required By: 08-AUG-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 08-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To: KEITH A.
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

**Work Order** 1800809

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

| | | |
|---|---|---|
| [M] Asset: 0000000428 | FBI ASH PUMP 1 | Split 50 |
| [M] Asset: 0000000429 | FBI ASH PUMP 2 | Split 50 |

| Task Note Type | Notes |
|---|---|
| TASKINST | Follow all LOTO steps when performing this PM.<br>[M] Grease the pump to drive shaft coupling in accordance with the lubrication schedule.<br>[M] Clean the cooling air vents on the motor.<br>[M] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary.<br>[M] Check the packing sleeve for excessive wear or damage. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 1HR | | 1HR |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

TASK COMPLETE

Start Date: 8-7-18 Time: 10:00 A.M. Completion Date: 8-7-18 Time: 11:00 A.M.

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Keith Asevado Date: 8-13-18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

Search Work Order
Results Work Order
Summary
Timekeeping
Direct Charges
Material Used
Service History
Task Progress
Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800809 / 01

Description: MONTHLY - FBI ASH PUMP PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/07/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 1.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/16/2018 | 180000000000972 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800809 | Dept.: | Area: | Shop: | |

Required Date: 08-AUG-18 Start Date: 07-AUG-18 Finish Date: 07-AUG-18 Display Notes: N

Description: MONTHLY - FBI ASH PUMP PM

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800809 /01** Desc: MONTHLY - FBI ASH PUMP PM

Required By: 08-AUG-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 26-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

**Work Order** 1800827

**Task** 01



Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING
Loc
Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.<br><br>[ ] Calibrate CEMS unit. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| TRADE | 1 | | | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** Calibration is completed, system is in compliance

Start Date: 8/07/18 Time: Completion Date: 8/07/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: Date: 8/07/18

# Cost and Closeout



**Views**

Search Work Order
Results Work Order
Summary
Timekeeping
Direct Charges
Material Used
Service History
Task Progress
Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800827 / 01
Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/07/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 1.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/09/2018 | 180000000000937 | 0 | | | | E | 0000000415 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800827 | Dept.: STP01THM00 | Area: MNT00 | Shop: | |

Required Date: 26-AUG-18 Start Date: 07-AUG-18 Finish Date: 07-AUG-18 Display Notes: N

Description: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

**ASSET INFORMATION**

Asset Type/ID: E / 0000000415 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

**Work Order/Task: 1800827 /01** Desc: SEMI-ANNUALLY - CEMS INSPECTION AND CALIBRATION PM

Required By: 26-AUG-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

08/31/18 14:26

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 30-AUG-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: inspect incinerator for possible repairs

**Work Order** 1800838

**Task** 01



Asset: E / 0000000409 - FBI - FLUID BED INCINERATOR GENERAL
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING
Loc
Pos:

| Task Note Type | Notes |
|---|---|
| | |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|
| | | | - | 1 | |
| | | | 15-20 lb air breaker | 1 | |
| | | | 3/4" x 50' air hose | 2 | |
| | | | 5001 point rivet buster | 1 | |
| | | | ADS Hose | 20 | |
| | | | Air mover/vactor | 20 | |
| | | | F0121 point round shank oval collar 12" | 1 | |
| | | | F03803 chisel 3 oval collar | 1 | |
| | | | Metalflex Hose | 100 | |
| | | | Supervisor Labor | 16 | |
| | | | Technician Labor to operate truck and assist with vacuuming | 16 | |
| | | | Vacuum Breaker | 20 | |
| | | | chisel rivet buster | 1 | |
| | | | delivery & pickup fees | 2 | |
| | | | environmental fee | 1 | |
| | | | fuel surcharge | 1 | |
| | | | pickup/van/car/crewcab | 20 | |
| | | | rivet buster | 1 | |
| | | | trailer | 2 | |

# WORK ORDER REPORT

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 30-AUG-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: inspect incinerator for possible repairs

**Work Order** 1800838

**Task** 01



**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

vac sand out FBI clean Harbors po 558903
chip gun rental Blueline Rental po 560162.
removed clinkers repaired thermocouple & blocked tuyere
replaced sand Pearl aggregate 1/4 T8 3/4 T9 po 562287

Start Date: _____ Time: _____ Completion Date: 8/23/18 Time: _____

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: a ordoyne Date: 8/23/18

Submitted by: ORDOY5607

ORACLE



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800838 / 01

Description: inspect incinerator for possible repairs

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 5 of 5

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/13/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 3.00 | | | |
| 08/21/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 1.50 | | | |
| 08/22/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 1.50 | | | |
| 08/21/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 3.00 | | | |
| 08/13/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 3.00 | | | |

1 - 5 of 5

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | MECHANIC | BLOCK | MECH | REPAIR | |

1 - 1 of 1

### Activity Tracking Summary

0 of 0

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: REPAIR | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| R | 1800838 | Dept.: STP01THM00 | Area: FBR00 | Shop: | |
| | | Required Date: 30-AUG-18 | Start Date: 08-AUG-18 | Finish Date: 23-AUG-18 | Display Notes: N |

Description: inspect incinerator for possible repairs

**ASSET INFORMATION**

Asset Type/ID: E / 0000000409 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI - FLUID BED INCINERATOR GENERAL

**Work Order/Task: 1800838 / 01** Desc: inspect incinerator for possible repairs

Required By: 30-AUG-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: sand removed by Clean Harbors po 558903, rented chip guns Blueline rental po 560162, removed clinkers, repaired thermocouple & blocked tuyere. replaced sand Pear Media po 562287

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|
| 000 | | | / | Technician Labor to operate truck and assist with vacuuming | 16 | |
| 000 | | | / | Supervisor Labor | 16 | |
| 000 | | | / | Air mover/vactor | 20 | |
| 000 | | | / | Vacuum Breaker | 20 | |
| 000 | | | / | pickup/van/car/crewcab | 20 | |
| 000 | | | / | fuel surcharge | 1 | |
| 000 | | | / | trailer | 2 | |
| 000 | | | / | Metalflex Hose | 100 | |
| 000 | | | / | ADS Hose | 20 | |
| 000 | | | / | - | 1 | |
| 000 | | | / | 15-20 lb air breaker | 1 | |
| 000 | | | / | rivet buster | 1 | |
| 000 | | | / | 3/4" x 50' air hose | 2 | |
| 000 | | | / | F0121 point round shank oval collar 12" | 1 | |
| 000 | | | / | 5001 point rivet buster | 1 | |
| 000 | | | / | F03803 chisel 3 oval collar | 1 | |
| 000 | | | / | chisel rivet buster | 1 | |
| 000 | | | / | delivery & pickup fees | 2 | |
| 000 | | | / | environmental fee | 1 | |

# WORK ORDER REPORT

08/13/18 06:45

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 26-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

**Work Order** 1800856

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

| | | | |
|---|---|---|---|
| [ ] Asset: 0000000410 | FBI REACTOR | Split | 16.7 |
| [ ] Asset: 0000000411 | FBI WINDBOX | Split | 16.7 |
| [ ] Asset: 0000000413 | FBI HEAT EXCHANGER | Split | 16.7 |
| [ ] Asset: 0000000414 | FBI VENTURI SCRUBBER | Split | 16.7 |
| [ ] Asset: 0000000417 | FBI DIESEL FUEL SYSTEM AND INJECTION | Split | 16.7 |
| [ ] Asset: 0000000418 | FBI NATURAL GAS FUEL SYSTEM AND INJECTION | Split | 16.7 |

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL CALIBRATIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS AND RECORD RESULTS ON WORK ORDER.<br><br>[✓] Scrubber DP.<br>[✓] Windbox pressure DP.<br>[✓] Constriction plate DP.<br>[✓] Bed pressure DP.<br>[✓] Heat exchanger air flow DP.<br>[✓] Freeboard pressure Tap.<br>[✓] Freeboard pressure DP.<br>[✓] Clibrate the oxygen analyzer.<br>[✓] Check the natural gas flow meter for proper operation.<br>[✓] Check the diesel flow meter for proper operation.<br><br>Fluidizing blower<br>[✓] Stop this unit and remove the drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks.<br><br>Preheat blower<br>[✓] Stop this unit and remove the drain plug and fill plug, drain all of the oil out of the unit. Wipe the off the area around the drain plug, and reinstall the plug. Wipe off the area around the fill plug and fill with the correct oil to the proper level, and reinstall the fill plug and wipe any oil that may have been spilled off the unit and around it. Start the unit back up and check for leaks. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | 4 | 2 | 0 | complete |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 26-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

**Work Order**
**1800856**

**Task**
**01**



| Type | Number | Acquired Date |
|---|---|---|
| | | |

**COMPLETION COMMENTS:** ALL Calibrations and checks are completed
Task complete

Start Date: 8/14/18 Time: 8:00am Completion Date: 8/14/18 Time: 1:30pm

**FAILURE CODES:**
Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Lynne Bell Date: 8/14/18 8/14/18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800856 / 01

Description: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 2 of 2

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/14/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 2.00 | | | |
| 08/14/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 2.00 | | | |

1 - 2 of 2

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/16/2018 | 180000000000969 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800856 | Dept.: | Area: | Shop: | |

Required Date: 26-AUG-18 Start Date: 14-AUG-18 Finish Date: 14-AUG-18 Display Notes: N

Description: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800856 /01** Desc: SEMI-ANNUALLY - FBI INSPECTION AND CALIBRATION PM

Required By: 26-AUG-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

09/21/18 09:59

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 15-SEP-18
Task Status: FINISHED
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: replace scrubber mercury filter media and add 5th module

**Work Order** 1800870

**Task** 01



Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| | |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|
| | | | SPC MERCURY CONTROL MEDIA IN NEW 26.9? X 24.9? X 13.6? HASTELLOY FRAME. [INCLUDES HASTELLOY FRAME] **THE ABOVE 4 UNITS WOULD BE FOR THE 5th LEVEL 1 week delivery | 4 | |
| | | | SPC MERCURY CONTROL MEDIA ONLY - TO BE REPLACED IN EXISTING HASTELLOY FRAME [DOES NOT INCLUDE HASTELLOY FRAME] **THE ABOVE 16 UNITS WOULD BE TO REPLACE MEDIA ONLY IN LEVELS 1-4 2 week delivery | 16 | |
| | | | installation | 1 | |

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** Envirocare removal old mercury modules 9/10 + 9/11/18 install new modules

Start Date: Time: Completion Date: 9/11/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: M Ordoyne Date: 9/13/18

Submitted by: ORDOY5607

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: INSTALL | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| R | 1800870 | Dept.: STP01THM00 | Area: SCB00 | Shop: | |

Required Date: 15-SEP-18 Start Date: 15-AUG-18 Finish Date: 11-SEP-18 Display Notes: N

Description: replace scrubber mercury filter media and add 5th module

**ASSET INFORMATION**

Asset Type/ID: E /0000000414 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI VENTURI SCRUBBER

**Work Order/Task: 1800870 /01** Desc: replace scrubber mercury filter media and add 5th module

Required By: 15-SEP-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: replaced by Envirocare PO 561958

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|
| 000 | | | / | installation | 1 | |
| 000 | | | / | SPC MERCURY CONTROL MEDIA IN NEW 26.9? X 24.9? X 13.6? HASTELLOY FRAME. [INCLUDES HASTELLOY FRAME] **THE ABOVE 4 UNITS WOULD BE FOR THE 5th LEVEL 1 week delivery | 4 | |
| 000 | | | / | SPC MERCURY CONTROL MEDIA ONLY - TO BE REPLACED IN EXISTING HASTELLOY FRAME [DOES NOT INCLUDE HASTELLOY FRAME] **THE ABOVE 16 UNITS WOULD BE TO REPLACE MEDIA ONLY IN LEVELS 1-4 2 week delivery | 16 | |

# WORK ORDER REPORT

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 26-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: QUARTERLY - FBI INSPECTION PM

**Work Order** 1800881

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

| | | |
|---|---|---|
| [ ] Asset: 0000000410 | FBI REACTOR | Split 33.3 |
| [ ] Asset: 0000000413 | FBI HEAT EXCHANGER | Split 33.3 |
| [ ] Asset: 0000000414 | FBI VENTURI SCRUBBER | Split 33.3 |

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.<br><br>[✓] Cycle each valve and damper in the off gas and blower air system.<br>[✓] Observe for proper and free operation.<br>Scrubber<br>[✓] Check the packing on the damper shaft, (4) adjust if needed for a small trickle flow.<br>[✓] Cycle the damper several times through the full range to verify freedom of operation.<br>[✓] Return to original position and recheck the packing. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 1 | 0 | complete. |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

Task complete.

Start Date: 8/24/18 Time: 12:00 Completion Date: 8/24/18 Time: 1:00

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Eugene B. Sollie Date: 8/24/18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800881 / 01

Description: QUARTERLY - FBI INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/24/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 1.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/27/2018 | 180000000000994 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT

28 AUG 2018
10:43 AM

| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800881 | Dept.: | Area: | Shop: | |
| | | Required Date: 26-AUG-18 | Start Date: 24-AUG-18 | Finish Date: 24-AUG-18 | Display Notes: N |
| | | Description: QUARTERLY - FBI INSPECTION PM | | | |

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST  Warranty Exp. Date:  Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800881 / 01**  Desc: QUARTERLY - FBI INSPECTION PM

Required By: 26-AUG-18

Task Priority: 8  Assigned To:

Job Code:  Reason:  Meter Reading:  Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

10/01/18 10:48

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 12-OCT-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: solenoid valves on roof sprayer leaking

**Work Order** 1800888

**Task** 01



Asset: E / 0000000419 - FBI HIGH PSI WATER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|
| p-card | | |

**COMPLETION COMMENTS:**

qty(4) magnatrol valves E33A62SC-ACBW
1/2" Bronze valve 120160 E33A62-02

Start Date: Time: Completion Date: 9/14/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: M Ordoyne Date: 10/1/18

# Cost and Closeout



**Views**

Search Work Order
Results Work Order
Summary
Timekeeping
Direct Charges
Material Used
Service History
Task Progress
Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800888 / 01

Description: solenoid valves on roof sprayer leaking

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 09/14/2018 | DJ8414 | Johnson, Duraine | Unprocessed | SD01 | SCHED | 4.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | ELECTRICAL | WORN | PLMG | REPLACE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 10/01/2018 | 180000000001138 | 0 | | | | E | 0000000419 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: UNPLANNED | Category: REPAIR | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| R | 1800888 | Dept.: STP01THM00 | Area: FBR00 | Shop: | |

Required Date: 12-OCT-18 Start Date: 21-AUG-18 Finish Date: 14-SEP-18 Display Notes: N

Description: solenoid valves on roof sprayer leaking

**ASSET INFORMATION**

Asset Type/ID: E / 0000000419 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI HIGH PSI WATER SYSTEM

**Work Order/Task: 1800888 / 01** Desc: solenoid valves on roof sprayer leaking

Required By: 12-OCT-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: replaced Magnatrol Valve E33A62SC-ACBW 1/2" bronze valve 120/60 E33A62-W

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

08/28/18 06:03

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 31-AUG-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

**Work Order** 1800900

**Task** 01



Asset: E /0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.<br><br>[ ] Inspect the FBI CEMS calibration gasses in service.<br>[ ] Change out all empty bottles.<br>[ ] Order replacement bottles when inventory reaches one change remaining.<br>[ ] Inspect the CEMS sample cooler pump for proper operation.<br>[ ] Inspect the CEMS filter and clean/replace as necessary. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| TRADE | 1 | | 1.5 | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** Inspection of Cems Unit is completed.

Start Date: 8/30/18 Time: 7:00 Completion Date: 8/30/18 Time: 8:30

**FAILURE CODES:**
Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: Date: 8/28/18

Submitted by: BILLI8348

Synergen Associates, Inc.
Report c_usf044 v 17153-1

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800900 / 01

Description: MONTHLY - CEMS INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/30/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 1.50 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/31/2018 | 180000000001033 | 0 | | | | E | 0000000415 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800900 | Dept.: STP01THM00 | Area: MNT00 | Shop: | |
| | | Required Date: 31-AUG-18 | Start Date: 30-AUG-18 | Finish Date: 30-AUG-18 | Display Notes: N |
| | | Description: MONTHLY - CEMS INSPECTION PM | | | |

**ASSET INFORMATION**

Asset Type/ID: E /0000000415 Warranty Exp. Date: Parent Asset Type/ID: /
Description: FBI CEM SYSTEM

**Work Order/Task: 1800900 /01** Desc: MONTHLY - CEMS INSPECTION PM
Required By: 31-AUG-18
Task Priority: 8 Assigned To:
Job Code: Reason: Meter Reading: Meter:
Comp. ID / Desc:
Warranty Exp Date:
Comments: Complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 01-SEP-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To: KEITH A.
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

**Work Order** 1800903

**Task** 01



Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | [✓] With the system running, check for proper operations and for leaks.<br>[✓] Clean any polymer leaks that would create a slip hazard. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 0.5 HR | | 0.5 HR |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** TASK COMPLETE

Start Date: 8-15-18 Time: 8:00 AM. Completion Date: 8-15-18 Time: 8:30 AM

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Keith Acevedo Date: 8-27-18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800903 / 01

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Pram Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/15/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 0.50 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/29/2018 | 1800000000001021 | 0 | | | | E | 0000000432 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800903 | Dept.: STP01THM00 | Area: ASH00 | Shop: | |
| | | Required Date: 01-SEP-18 | Start Date: 15-AUG-18 | Finish Date: 15-AUG-18 | Display Notes: N |

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

**ASSET INFORMATION**

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /

Description: ASH POLYMER SYSTEM

**Work Order/Task: 1800903 / 01** Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM

Required By: 01-SEP-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: Regular
Priority: 10
Est. Start Date:
Deficiency Tag:
Required: 30-SEP-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: CONTR Contractor
Task Desc.: update OnSpec system for MACT reporting

**Work Order** 1800906

**Task** 01



Asset: E / 0000000421 - FBI SCADA SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** automation OnSpec completed PO 565389
created tags for deviation limits site visit may 16, 17, 18

Start Date: 5/16/18 Time: Completion Date: 3/28/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: M Ordoyne Date: 9/7/18

Submitted by: ORDOY5607

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: OPTIMIZE | Status: FINISHED | Crew: CONTR |
|---|---|---|---|---|---|
| R | 1800906 | Dept.: STP01THM00 | Area: SCA00 | Shop: | |
| | | Required Date: 30-SEP-18 | Start Date: 16-MAY-18 | Finish Date: 28-AUG-18 | Display Notes: N |

Description: update OnSpec system for MACT reporting

**ASSET INFORMATION**

Asset Type/ID: E /0000000421 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI SCADA SYSTEM

**Work Order/Task: 1800906 /01** Desc: update OnSpec system for MACT reporting

Required By: 30-SEP-18

Task Priority: 10 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: complete Automation OnSpec po 565389 created tags for deviation limits, site visits May 16,17,18

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|
| 000 | | | / | Engineering: $17,350.00<br>? Create tags for deviation limits<br>? Create deviation limits editor<br>? Reason/Action Code Editor common code<br>? Deviation Reason Code Editor<br>? Deviation Action Code Editor<br>? Downtime Code Editor<br>? Exceedance Action Code Editor<br>? Deviation Detection/Tracking Code<br>? Deviation History Popup<br>? Deviation History Editing<br>? Main display changes<br>? Deviation report templates<br>? Deviation report OCL<br>? Deviation Save/Restore<br>? Downtime Detection Changes<br>discount -$4050.00 | 1 | |
| 000 | | | / | Site visit May 16,17 and 18 of this year. Travel and Living | 1 | |
| 000 | | | / | additional labor if needed not to exceed without approval | 1 | |

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 07-SEP-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

**Work Order** 1800922

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

| | | | |
|---|---|---|---|
| [✓] Asset: 0000000410 | FBI REACTOR | Split | 14.3 |
| [✓] Asset: 0000000413 | FBI HEAT EXCHANGER | Split | 14.3 |
| [✓] Asset: 0000000414 | FBI VENTURI SCRUBBER | Split | 14.3 |
| [✓] Asset: 0000000419 | FBI HIGH PSI WATER SYSTEM | Split | 14.3 |
| [✓] Asset: 0000000420 | FBI HIGH PSI SPRAY PUMP | Split | 14.3 |
| [✓] Asset: 0000000423 | FBI FLUIDIZED BED AIR BLOWER | Split | 14.3 |
| [✓] Asset: 0000000425 | FBI PREHEAT BLOWER | Split | 14.3 |

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. |

[✓] Bed temperature thermal couple control.
[✓] Scrubber thermal couple #1.
[✓] Scrubber thermal couple #2.
[✓] Scrubber thermal couple #3.
[✓] Bed temperature thermal couple #4.
[✓] Bed temperature thermal couple #5.
[✓] Scrubber disk actuator.

Fluidizing blower
[✓] Check for any unusual noise or vibration coming from this equipment.
[✓] Visually inspect the condition of the coupling.
[✓] Visually inspect the filters for plugging or blockage. Clean as necessary.
[✓] Clean any buildup from the motor vents.
[✓] Visually inspect for any loose or missing bolts or other hardware.
[✓] Visually inspect the oil level of this equipment and for any leakage

Preheat blower
[✓] Check for any unusual noise or vibration coming from this equipment.
[✓] Visually inspect the condition of the coupling.
[✓] Visually inspect the filters for plugging or blockage. Clean as necessary.
[✓] Clean any buildup from the motor vents.
[✓] Visually inspect for any loose or missing bolts or other hardware.
[✓] Visually inspect the oil level of this equipment and for any leakage

[✓] Roof spray guns. Inspect each gun. With the spray pump operating, check the supply pressure gauge for evidence of leakage past the solenoid valve. Remove each gun and inspect for excessive wear or damage. Reinstall the guns. With the pump operating, check the discharge pressure. Adjust the bypass regulator if needed to establish pressure between 200 and 300 pounds.
[✓] Observe the water pressure pump for smooth and proper operation.

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | 6 | 5 | 0 | complete |

Submitted by: BILLI8348

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 07-SEP-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI INSPECTION PM

**Work Order** 1800922

**Task** 01



**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

Task complete

Start Date: 9/7/18 Time: 7:00 Completion Date: 9/7/18 Time: 12:00

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Eugene Bellitt Date: 9/7/18

ORACLE

Logout Preferences About Help

Home App Map Approvals Asset Change Orders Catalog

Oracle Utilities Work and Asset Management V1.9.1.2.6 (v1.9.1.2.6.20150901111106) Ordoyne, Melissa | New Orleans 028

## Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

### Views

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

### Actions

Printable Version

### Work Order Information

Work Order: 1800922 / 01

Description: MONTHLY - FBI INSPECTION PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 09/07/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 5.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 09/21/2018 | 180000000001082 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

Home | Logout | About | Help

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800922 | Dept.: | Area: | Shop: | |

Required Date: 07-SEP-18 Start Date: 07-SEP-18 Finish Date: 07-SEP-18 Display Notes: N

Description: MONTHLY - FBI INSPECTION PM

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST Warranty Exp. Date: Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800922 /01** Desc: MONTHLY - FBI INSPECTION PM

Required By: 07-SEP-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 07-SEP-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To: KEITH A.
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH PUMP PM

**Work Order** 1800925

**Task** 01



Asset: F / ASSET_LIST - Asset List - New Orleans

[✓] Asset: 0000000428 FBI ASH PUMP 1 Split 50
[✓] Asset: 0000000429 FBI ASH PUMP 2 Split 50

| Task Note Type | Notes |
|---|---|
| TASKINST | Follow all LOTO steps when performing this PM.<br>[✓] Grease the pump to drive shaft coupling in accordance with the lubrication schedule.<br>[✓] Clean the cooling air vents on the motor.<br>[✓] Check the pump packing. Adjust retainer to appropriate water flow. Repack if necessary.<br>[✓] Check the packing sleeve for excessive wear or damage. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 1,5 | | 1,5HR |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** TASK COMPLETE

Start Date: 9-7-18 Time: 8:00 AM Completion Date: 9-7-18 Time: 9:30 A.M.

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____

Follow-up Action Required:

Signature: Keith Aserado Date: 9-11-18

Submitted by: BILLI8348

ORACLE

Logout Preferences About Help

Home App Map Approvals Asset Change Orders Catalog

Oracle Utilities Work and Asset Management V1.9.1.2.6 [v1.9.1.2.6.20150901111106] Ordoyne, Melissa | New Orleans 028

# Cost and Closeout

Home > Search Work Order > Results Work Order > Summary

## Views

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

## Actions

Printable Version

## Work Order Information

Work Order: 1800925 / 01

Description: MONTHLY - FBI ASH PUMP PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 09/07/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 1.50 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 09/13/2018 | 180000000001068 | 0 | | | | F | ASSET_LIST | | | |

1 - 1 of 1

Home | Logout | About | Help

# WORK ORDER (CONDENSED) REPORT

01 OCT 2018
10:27 AM

| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1800925 | Dept.: | Area: | Shop: | |
| | | Required Date: 07-SEP-18 | Start Date: 07-SEP-18 | Finish Date: 07-SEP-18 | Display Notes: N |
| | | Description: MONTHLY - FBI ASH PUMP PM | | | |

**ASSET INFORMATION**

Asset Type/ID: F / ASSET_LIST  Warranty Exp. Date:  Parent Asset Type/ID: /

Description: Asset List - New Orleans

**Work Order/Task: 1800925 / 01**  Desc: MONTHLY - FBI ASH PUMP PM

Required By: 07-SEP-18

Task Priority: 8  Assigned To:

Job Code:  Reason:  Meter Reading:  Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 30-AUG-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: ELECT Electrician
Task Desc.: calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening

**Work Order** 1800928

**Task** 01



Asset: E / 0000000414 - FBI VENTURI SCRUBBER
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| | |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| | 1 | | | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|
| | | |

inlet exhaust probe out range - changed on west side Furnace

**COMPLETION COMMENTS:** scrubber D/P windbox DIP construction plate D/P Bed DIP, heat exchanger D/P, Freeboard D/P, O² analyzer calibrations complete.
changed parameters in PLC to get system working
calibrate pH probe with Buffer solution 10:00 & 400

Start Date: 8/1/18 Time: Completion Date: 8/23/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: allison ordoyne Date: 8/27/18

Submitted by: ORDOY5607

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1800928 / 01

Description: calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening

Timekeeping | Direct Charges | Materials Usad | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 6 of 6

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 08/13/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 2.00 | | | |
| 08/22/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 5.00 | | | |
| 08/23/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 2.00 | | | |
| 08/17/2018 | JO8963 | JONES, AARON | Posted | SD01 | SCHED | 1.50 | | | |
| 08/02/2018 | DJ8414 | Johnson, Duraine | Unprocessed | SD01 | SCHED | 2.00 | | | |
| 08/01/2018 | DJ8414 | Johnson, Duraine | Unprocessed | SD01 | SCHED | 3.00 | | | |

1 - 6 of 6

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | ELECTRICAL | FAULT | IN&C | REPAIR | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 08/31/2018 | 180000000001029 | 0 | | | | E | 0000000414 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: UNPLANNED | Category: REPAIR | Status: FINISHED | Crew: ELECT |
|---|---|---|---|---|---|
| R | 1800928 | Dept.: STP01THM00 | Area: SCB00 | Shop: | |

Required Date: 30-AUG-18 Start Date: 14-AUG-18 Finish Date: 23-AUG-18 Display Notes: N

Description: calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening

**ASSET INFORMATION**

Asset Type/ID: E / 0000000414 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI VENTURI SCRUBBER

**Work Order/Task: 1800928 / 01** Desc: calibrate transmitters, valves end VFD not controlling on scrubber, spc back wash time & valve not opening

Required By: 30-AUG-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: scrubber D/P, wind box D/P, construction plate D/P, Bed D/P, heat exchanger D/P, freeboard D/P, O2 analyzer calibrations complete. calibrated PH probe with buffer solution 10:00 & 4:00. also changed parameters on PLC to get system working

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

09/25/18 12:18

Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 30-SEP-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To:
Crew: MAINT Maintenance
Task Desc.: MONTHLY - CEMS INSPECTION PM

**Work Order** 1801000

**Task** 01



Asset: E / 0000000415 - FBI CEM SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | NOTIFY OPERATIONS OR SOLIDS MANAGER BEFORE BEGINNING THIS TASK. PERFORM ALL INSPECTIONS IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS.<br><br>[ ] Inspect the FBI CEMS calibration gasses in service.<br>[ ] Change out all empty bottles.<br>[ ] Order replacement bottles when inventory reaches one change remaining.<br>[ ] Inspect the CEMS sample cooler pump for proper operation.<br>[ ] Inspect the CEMS filter and clean/replace as necessary. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| TRADE | 1 | | | | |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** completed STI Cemo PO 571605

Start Date: Time: Completion Date: 9/17/18 Time:

**FAILURE CODES:**

Failure: Repair: Component: Mode:
Follow-up Action Required:

Signature: M Ordoyne Date: 9/25/18

Submitted by: ORDOY5607

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1801000 | Dept.: STP01THM00 | Area: MNT00 | Shop: | |
| | | Required Date: 30-SEP-18 | Start Date: 17-SEP-18 | Finish Date: 17-SEP-18 | Display Notes: N |

Description: MONTHLY - CEMS INSPECTION PM

**ASSET INFORMATION**

Asset Type/ID: E /0000000415 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI CEM SYSTEM

**Work Order/Task: 1801000 /01** Desc: MONTHLY - CEMS INSPECTION PM

Required By: 30-SEP-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: tasks complete STI Cems po 571605

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT



Work Type: PM
Priority: 8
Est. Start Date:
Deficiency Tag:
Required: 01-OCT-18
Task Status: ACTIVE
Requestor: SYNERGEN
Assigned To: KEITH A.
Crew: MAINT Maintenance
Task Desc.: MONTHLY - FBI ASH POLYMER SYSTEM PM

**Work Order** 1801001

**Task** 01



Asset: E / 0000000432 - ASH POLYMER SYSTEM
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|
| TASKINST | ☑ With the system running, check for proper operations and for leaks.<br>☑ Clean any polymer leaks that would create a slip hazard. |

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|
| MAINT | 1 | | 1 HR | | 1 HR |

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:** TASK COMPLETE

Start Date: 9-28-18 Time: 8:00 A.M. Completion Date: 9-28-18 Time: 9:00 AM.

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: Keith Acevedo Date: 9-28-18

Submitted by: BILLI8348

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1801001 / 01

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 1 of 1

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 09/28/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 1.00 | | | |

1 - 1 of 1

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | NONE | NONE | NONE | NONE | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 09/28/2018 | 180000000001126 | 0 | | | | E | 0000000432 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: PLANNED | Category: PERIODIC | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| P | 1801001 | Dept.: STP01THM00 | Area: ASH00 | Shop: | |

Required Date: 01-OCT-18 Start Date: 28-SEP-18 Finish Date: 28-SEP-18 Display Notes: N

Description: MONTHLY - FBI ASH POLYMER SYSTEM PM

**ASSET INFORMATION**

Asset Type/ID: E / 0000000432 Warranty Exp. Date: Parent Asset Type/ID: /

Description: ASH POLYMER SYSTEM

**Work Order/Task: 1801001 /01** Desc: MONTHLY - FBI ASH POLYMER SYSTEM PM

Required By: 01-OCT-18

Task Priority: 8 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: Task complete.

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

# WORK ORDER REPORT

09/24/18 14:23

Work Type: Regular
Priority: 18
Est. Start Date:
Deficiency Tag:
Required: 13-SEP-18
Task Status: ACTIVE
Requestor: Ordoyne, Melissa
Assigned To:
Crew: MAINT Maintenance
Task Desc.: there is a hole in furnace

**Work Order** 1801005

**Task** 01



Asset: E / 0000000409 - FBI - FLUID BED INCINERATOR GENERAL
Alias:
Bldg: EB SOLIDS - EB -SOLIDS BUILDING Loc Pos:

| Task Note Type | Notes |
|---|---|

**RESOURCES:**

| Craft | # of People | Estimated Hours | Actual Hours | Remaining Hours | Completion |
|---|---|---|---|---|---|

**MATERIALS:**

| Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | Qty. Used |
|---|---|---|---|---|---|

**ATTACHMENTS:**

**PERMITS:**

| Type | Number | Acquired Date |
|---|---|---|

**COMPLETION COMMENTS:**

made patch + welded over hole

Start Date: 9/13/13 Time: _____ Completion Date: 9/13/13 Time: _____

**FAILURE CODES:**

Failure: _____ Repair: _____ Component: _____ Mode: _____
Follow-up Action Required:

Signature: M Ordoyne Date: 9/24/18

Submitted by: ORDOY5607

ORACLE



# Cost and Closeout



**Views**

- Search Work Order
- Results Work Order
- Summary
  - Timekeeping
  - Direct Charges
  - Material Used
  - Service History
  - Task Progress
  - Activity Tracking

**Actions**

Printable Version

## Work Order Information

Work Order: 1801005 / 01

Description: there is a hole in furnace

Timekeeping | Direct Charges | Materials Used | Service History | Task Progress | Activity Tracking

### Timekeeping Summary

1 - 2 of 2

| Date | Employee No. | Employee Name | Status | Reg Shift | Reg Type | Reg Hrs | Prem Shift | Prem Type | Prem Hrs |
|---|---|---|---|---|---|---|---|---|---|
| 09/13/2018 | TN-002 | Billiot, Eugene | Posted | SD01 | SCHED | 4.00 | | | |
| 09/13/2018 | AS6451 | ASEVADO, KEITH | Posted | SD01 | SCHED | 4.00 | | | |

1 - 2 of 2

### Direct Charges Summary

0 of 0

| Transaction Date | DC No. | Employee No. | Status | Type | Unit | Qty | Std Price | Total Amt | Vendor Code | Vendor Name |
|---|---|---|---|---|---|---|---|---|---|---|
| No data to display | | | | | | | | | | |

0 of 0

### Materials Used Summary

0 of 0

| Stock Code | Storeroom | Description | Quantity Used |
|---|---|---|---|
| No data to display | | | |

0 of 0

### Service History Summary

0 of 0

| Specification Type | Spec Category | Attribute | Attribute Description | Attribute Value |
|---|---|---|---|---|
| No data to display | | | | |

0 of 0

### Task Progress Summary

1 - 1 of 1

| Work Status | Failure Code | Failure Mode | Component Code | Repair Code | Next Action |
|---|---|---|---|---|---|
| Finished | MECHANIC | DAMAGED | MECH | REPAIR | |

1 - 1 of 1

### Activity Tracking Summary

1 - 1 of 1

| Date | Activity Tracking No. | Amount | Units | Activity | Hours | ART | Asset ID | Crew | Employee No. | Employee Name |
|---|---|---|---|---|---|---|---|---|---|---|
| 09/24/2018 | 180000000001087 | 0 | | | | E | 0000000409 | | | |

1 - 1 of 1

# WORK ORDER (CONDENSED) REPORT



| Type | Work Order | Class: UNPLANNED | Category: REPAIR | Status: FINISHED | Crew: MAINT |
|---|---|---|---|---|---|
| R | 1801005 | Dept.: STP01THM00 | Area: FBR00 | Shop: | |
| | | Required Date: 13-SEP-18 | Start Date: 13-SEP-18 | Finish Date: 13-SEP-18 | Display Notes: N |

Description: there is a hole in furnace

**ASSET INFORMATION**

Asset Type/ID: E / 0000000409 Warranty Exp. Date: Parent Asset Type/ID: /

Description: FBI - FLUID BED INCINERATOR GENERAL

**Work Order/Task: 1801005 / 01** Desc: there is a hole in furnace

Required By: 13-SEP-18

Task Priority: 18 Assigned To:

Job Code: Reason: Meter Reading: Meter:

Comp. ID / Desc:

Warranty Exp Date:

Comments: made patch & welded over hole

**MATERIALS**

| Mat'l Item | Store | Primary Bin | Stock Type / Code | Item Description | Qty. Est. | UOM |
|---|---|---|---|---|---|---|

**Hours**

Runtime: 657:05:03 88.32%
Downtime: 86:54:57 11.68%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## July 2018

VEOLIA WATER

| Start | End | Description | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|
| 07/01/2018 00:00:00 | 07/01/2018 12:15:01 | Incinerator Online | 12:15:01 | | Carl Kelly |
| 07/01/2018 12:15:01 | 07/01/2018 12:27:00 | Feed Offline | | 00:11:59 | Cody Petrovich |
| 07/01/2018 12:27:00 | 07/01/2018 12:28:00 | Incinerator Online | 00:01:00 | | Cody Petrovich |
| 07/01/2018 12:28:00 | 07/01/2018 12:35:01 | Feed Offline | | 00:07:01 | Cody Petrovich |
| 07/01/2018 12:35:01 | 07/02/2018 09:31:00 | Incinerator Online | 20:55:59 | | Cody Petrovich |
| 07/02/2018 09:31:00 | 07/02/2018 10:43:00 | Feed Offline | | 01:12:00 | Steve Shulin |
| 07/02/2018 10:43:00 | 07/02/2018 15:36:00 | Incinerator Online | 04:53:00 | | Steve Shulin |
| 07/02/2018 15:36:00 | 07/02/2018 15:50:00 | Feed Offline | | 00:14:00 | Cody Petrovich |
| 07/02/2018 15:50:00 | 07/03/2018 12:03:01 | Incinerator Online | 20:13:01 | | Cody Petrovich |
| 07/03/2018 12:03:01 | 07/03/2018 13:00:01 | Feed Offline | | 00:57:00 | Steve Shulin |
| 07/03/2018 13:00:01 | 07/03/2018 19:26:01 | Incinerator Online | 06:26:00 | | Steve Shulin |
| 07/03/2018 19:26:01 | 07/03/2018 19:50:01 | Feed Offline | | 00:24:00 | Carl Kelly |
| 07/03/2018 19:50:01 | 07/04/2018 21:09:00 | Incinerator Online | 25:18:59 | | Carl Kelly |
| 07/04/2018 21:09:00 | 07/04/2018 21:13:00 | Feed Offline | | 00:04:00 | Courtney Lear |
| 07/04/2018 21:13:00 | 07/04/2018 21:17:01 | Incinerator Online | 00:04:01 | | Courtney Lear |
| 07/04/2018 21:17:01 | 07/04/2018 21:40:01 | Feed Offline | | 00:23:00 | Courtney Lear |
| 07/04/2018 21:40:01 | 07/05/2018 06:09:00 | Incinerator Online | 08:28:59 | | Courtney Lear |
| 07/05/2018 06:09:00 | 07/05/2018 06:11:00 | Feed Offline | | 00:02:00 | Courtney Lear |
| 07/05/2018 06:11:00 | 07/05/2018 06:12:00 | Incinerator Online | 00:01:00 | | Courtney Lear |
| 07/05/2018 06:12:00 | 07/05/2018 15:13:00 | Feed Offline | | 09:01:00 | Courtney Lear |
| 07/05/2018 15:13:00 | 07/06/2018 04:17:00 | Incinerator Online | 13:04:00 | | Cody Petrovich |
| 07/06/2018 04:17:00 | 07/06/2018 04:24:00 | Feed Offline | | 00:07:00 | Courtney Lear |
| 07/06/2018 04:24:00 | 07/06/2018 04:30:00 | Incinerator Online | 00:06:00 | | Courtney Lear |
| 07/06/2018 04:30:00 | 07/06/2018 06:24:00 | Feed Offline | | 01:54:00 | Courtney Lear |
| 07/06/2018 06:24:00 | 07/06/2018 09:46:00 | Incinerator Online | 03:22:00 | | Courtney Lear |
| 07/06/2018 09:46:00 | 07/06/2018 11:54:00 | Incinerator OfflineSO2 Analyzer Off | | 02:08:00 | Cody Petrovich |
| 07/06/2018 11:54:00 | 07/06/2018 13:42:00 | Incinerator Online | 01:48:00 | | Cody Petrovich |
| 07/06/2018 13:42:00 | 07/06/2018 13:45:00 | Feed Offline | | 00:03:00 | Cody Petrovich |
| 07/06/2018 13:45:00 | 07/06/2018 13:50:00 | Incinerator Online | 00:05:00 | | Cody Petrovich |
| 07/06/2018 13:50:00 | 07/06/2018 13:57:01 | Feed Offline | | 00:07:01 | Cody Petrovich |
| 07/06/2018 13:57:01 | 07/08/2018 00:25:01 | Incinerator Online | 34:28:00 | | Cody Petrovich |
| 07/08/2018 00:25:01 | 07/08/2018 00:50:01 | Feed Offline | | 00:25:00 | Courtney Lear |
| 07/08/2018 00:50:01 | 07/10/2018 20:51:00 | Incinerator Online | 68:00:59 | | Courtney Lear |
| 07/10/2018 20:51:00 | 07/11/2018 08:20:00 | Feed Offline | | 11:29:00 | Carl Kelly |
| 07/11/2018 08:20:00 | 07/12/2018 14:49:00 | Incinerator Online | 30:29:00 | | Steve Shulin |
| 07/12/2018 14:49:00 | 07/12/2018 15:04:00 | Feed Offline | | 00:15:00 | Steve Shulin |

**Hours**

Runtime: 657:05:03 88.32%
Downtime: 86:54:57 11.68%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## July 2018

VEOLIA WATER

| Start | End | Description | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|
| 07/12/2018 15:04:00 | 07/12/2018 15:05:00 | Incinerator Online | 00:01:00 | | Steve Shulin |
| 07/12/2018 15:05:00 | 07/13/2018 11:14:00 | Feed Offline | | 20:09:00 | Steve Shulin |
| 07/13/2018 11:14:00 | 07/13/2018 12:39:00 | Incinerator Online | 01:25:00 | | Cody Petrovich |
| 07/13/2018 12:39:00 | 07/13/2018 12:48:00 | Feed Offline | | 00:09:00 | Cody Petrovich |
| 07/13/2018 12:48:00 | 07/13/2018 12:51:00 | Incinerator Online | 00:03:00 | | Steve Shulin |
| 07/13/2018 12:51:00 | 07/13/2018 12:58:00 | Feed Offline | | 00:07:00 | Steve Shulin |
| 07/13/2018 12:58:00 | 07/13/2018 13:00:00 | Incinerator Online | 00:02:00 | | Steve Shulin |
| 07/13/2018 13:00:00 | 07/13/2018 13:00:00 | System Reset | | 00:00:00 | Steve Shulin |
| 07/13/2018 13:00:00 | 07/13/2018 13:02:00 | Incinerator Online | 00:02:00 | | Steve Shulin |
| 07/13/2018 13:02:00 | 07/13/2018 13:02:00 | System Reset | | 00:00:00 | Steve Shulin |
| 07/13/2018 13:02:00 | 07/14/2018 02:16:00 | Incinerator Online | 13:14:00 | | Steve Shulin |
| 07/14/2018 02:16:00 | 07/14/2018 02:17:00 | Feed Offline | | 00:01:00 | Courtney Lear |
| 07/14/2018 02:17:00 | 07/14/2018 02:19:01 | Incinerator Online | 00:02:01 | | Courtney Lear |
| 07/14/2018 02:19:01 | 07/14/2018 02:21:01 | Feed Offline | | 00:02:00 | Courtney Lear |
| 07/14/2018 02:21:01 | 07/14/2018 02:23:00 | Incinerator Online | 00:01:59 | | Courtney Lear |
| 07/14/2018 02:23:00 | 07/14/2018 02:55:01 | Feed Offline | | 00:32:01 | Courtney Lear |
| 07/14/2018 02:55:01 | 07/14/2018 02:56:00 | Incinerator Online | 00:00:59 | | Courtney Lear |
| 07/14/2018 02:56:00 | 07/14/2018 03:01:00 | Feed Offline | | 00:05:00 | Courtney Lear |
| 07/14/2018 03:01:00 | 07/14/2018 03:20:01 | Incinerator Online | 00:19:01 | | Courtney Lear |
| 07/14/2018 03:20:01 | 07/14/2018 03:27:00 | Feed Offline | | 00:06:59 | Courtney Lear |
| 07/14/2018 03:27:00 | 07/14/2018 03:39:00 | Incinerator Online | 00:12:00 | | Courtney Lear |
| 07/14/2018 03:39:00 | 07/14/2018 03:42:00 | Feed Offline | | 00:03:00 | Courtney Lear |
| 07/14/2018 03:42:00 | 07/14/2018 03:49:01 | Incinerator Online | 00:07:01 | | Courtney Lear |
| 07/14/2018 03:49:01 | 07/14/2018 03:50:00 | Feed Offline | | 00:00:59 | Courtney Lear |
| 07/14/2018 03:50:00 | 07/14/2018 04:06:01 | Incinerator Online | 00:16:01 | | Courtney Lear |
| 07/14/2018 04:06:01 | 07/14/2018 04:36:00 | Feed Offline | | 00:29:59 | Courtney Lear |
| 07/14/2018 04:36:00 | 07/14/2018 04:39:00 | Incinerator Online | 00:03:00 | | Courtney Lear |
| 07/14/2018 04:39:00 | 07/14/2018 04:54:00 | Feed Offline | | 00:15:00 | Courtney Lear |
| 07/14/2018 04:54:00 | 07/14/2018 14:14:00 | Incinerator Online | 09:20:00 | | Courtney Lear |
| 07/14/2018 14:14:00 | 07/14/2018 14:31:00 | Feed Offline | | 00:17:00 | Cody Petrovich |
| 07/14/2018 14:31:00 | 07/15/2018 00:47:00 | Incinerator Online | 10:16:00 | | Cody Petrovich |
| 07/15/2018 00:47:00 | 07/15/2018 00:55:01 | Feed Offline | | 00:08:01 | Courtney Lear |
| 07/15/2018 00:55:01 | 07/15/2018 20:24:00 | Incinerator Online | 19:28:59 | | Courtney Lear |
| 07/15/2018 20:24:00 | 07/15/2018 20:25:01 | Feed Offline | | 00:01:01 | Courtney Lear |
| 07/15/2018 20:25:01 | 07/15/2018 20:31:01 | Incinerator Online | 00:06:00 | | Courtney Lear |
| 07/15/2018 20:31:01 | 07/15/2018 20:46:00 | Feed Offline | | 00:14:59 | Courtney Lear |

**Hours**

Runtime: 657:05:03 88.32%
Downtime: 86:54:57 11.68%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## July 2018

VEOLIA WATER

| Start | End | Description | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|
| 07/15/2018 20:46:00 | 07/16/2018 07:24:00 | Incinerator Online | 10:38:00 | | Courtney Lear |
| 07/16/2018 07:24:00 | 07/16/2018 07:32:00 | Feed Offline | | 00:08:00 | Steve Shulin |
| 07/16/2018 07:32:00 | 07/16/2018 09:11:00 | Incinerator Online | 01:39:00 | | Steve Shulin |
| 07/16/2018 09:11:00 | 07/16/2018 09:21:00 | Feed Offline | | 00:10:00 | Steve Shulin |
| 07/16/2018 09:21:00 | 07/16/2018 11:33:01 | Incinerator Online | 02:12:01 | | Steve Shulin |
| 07/16/2018 11:33:01 | 07/16/2018 11:44:00 | Feed Offline | | 00:10:59 | Steve Shulin |
| 07/16/2018 11:44:00 | 07/16/2018 14:56:00 | Incinerator Online | 03:12:00 | | Steve Shulin |
| 07/16/2018 14:56:00 | 07/16/2018 15:17:00 | Feed Offline | | 00:21:00 | Steve Shulin |
| 07/16/2018 15:17:00 | 07/17/2018 06:41:01 | Incinerator Online | 15:24:01 | | Steve Shulin |
| 07/17/2018 06:41:01 | 07/17/2018 06:55:00 | Feed Offline | | 00:13:59 | Carl Kelly |
| 07/17/2018 06:55:00 | 07/17/2018 15:54:01 | Incinerator Online | 08:59:01 | | Carl Kelly |
| 07/17/2018 15:54:01 | 07/18/2018 10:28:00 | Feed Offline | | 18:33:59 | Steve Shulin |
| 07/18/2018 10:28:00 | 07/18/2018 10:35:00 | Incinerator Online | 00:07:00 | | Jawanda Trimont |
| 07/18/2018 10:35:00 | 07/18/2018 10:39:00 | Feed Offline | | 00:04:00 | Jawanda Trimont |
| 07/18/2018 10:39:00 | 07/18/2018 11:58:00 | Incinerator Online | 01:19:00 | | Jawanda Trimont |
| 07/18/2018 11:58:00 | 07/18/2018 12:11:01 | Feed Offline | | 00:13:01 | Jawanda Trimont |
| 07/18/2018 12:11:01 | 07/19/2018 20:17:00 | Incinerator Online | 32:05:59 | | Jawanda Trimont |
| 07/19/2018 20:17:00 | 07/19/2018 20:35:00 | Feed Offline | | 00:18:00 | Courtney Lear |
| 07/19/2018 20:35:00 | 07/19/2018 20:36:00 | Incinerator Online | 00:01:00 | | Courtney Lear |
| 07/19/2018 20:36:00 | 07/19/2018 20:38:01 | Feed Offline | | 00:02:01 | Courtney Lear |
| 07/19/2018 20:38:01 | 07/20/2018 02:07:01 | Incinerator Online | 05:29:00 | | Courtney Lear |
| 07/20/2018 02:07:01 | 07/20/2018 02:21:00 | Feed Offline | | 00:13:59 | Courtney Lear |
| 07/20/2018 02:21:00 | 07/20/2018 17:12:00 | Incinerator Online | 14:51:00 | | Courtney Lear |
| 07/20/2018 17:12:00 | 07/20/2018 17:17:00 | Feed Offline | | 00:05:00 | Marrious Berry |
| 07/20/2018 17:17:00 | 07/22/2018 21:19:00 | Incinerator Online | 52:02:00 | | Marrious Berry |
| 07/22/2018 21:19:00 | 07/22/2018 21:27:00 | Feed Offline | | 00:08:00 | Courtney Lear |
| 07/22/2018 21:27:00 | 07/22/2018 21:33:00 | Incinerator Online | 00:06:00 | | Courtney Lear |
| 07/22/2018 21:33:00 | 07/22/2018 21:45:00 | Feed Offline | | 00:12:00 | Courtney Lear |
| 07/22/2018 21:45:00 | 07/23/2018 08:11:00 | Incinerator Online | 10:26:00 | | Courtney Lear |
| 07/23/2018 08:11:00 | 07/23/2018 08:16:01 | Feed Offline | | 00:05:01 | Cody Petrovich |
| 07/23/2018 08:16:01 | 07/23/2018 10:27:00 | Incinerator Online | 02:10:59 | | Cody Petrovich |
| 07/23/2018 10:27:00 | 07/23/2018 10:29:00 | No CEMS data - Driver Down | | 00:02:00 | Cody Petrovich |
| 07/23/2018 10:29:00 | 07/23/2018 16:54:00 | Incinerator Online | 06:25:00 | | Cody Petrovich |
| 07/23/2018 16:54:00 | 07/23/2018 17:09:00 | Feed Offline | | 00:15:00 | Cody Petrovich |
| 07/23/2018 17:09:00 | 07/23/2018 23:18:01 | Incinerator Online | 06:09:01 | | Cody Petrovich |
| 07/23/2018 23:18:01 | 07/23/2018 23:36:00 | Feed Offline | | 00:17:59 | Courtney Lear |

**Hours**

Runtime: 657:05:03 88.32%
Downtime: 86:54:57 11.68%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## July 2018

VEOLIA WATER

| Start | End | Description | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|
| 07/23/2018 23:36:00 | 07/24/2018 01:37:00 | Incinerator Online | 02:01:00 | | Courtney Lear |
| 07/24/2018 01:37:00 | 07/24/2018 01:51:01 | Feed Offline | | 00:14:01 | Courtney Lear |
| 07/24/2018 01:51:01 | 07/25/2018 21:21:00 | Incinerator Online | 43:29:59 | | Courtney Lear |
| 07/25/2018 21:21:00 | 07/25/2018 21:27:00 | Feed Offline | | 00:06:00 | Courtney Lear |
| 07/25/2018 21:27:00 | 07/25/2018 21:29:01 | Incinerator Online | 00:02:01 | | Courtney Lear |
| 07/25/2018 21:29:01 | 07/25/2018 21:45:00 | Feed Offline | | 00:15:59 | Courtney Lear |
| 07/25/2018 21:45:00 | 07/26/2018 04:21:01 | Incinerator Online | 06:36:01 | | Courtney Lear |
| 07/26/2018 04:21:01 | 07/26/2018 04:38:00 | Feed Offline | | 00:16:59 | Courtney Lear |
| 07/26/2018 04:38:00 | 07/27/2018 06:12:00 | Incinerator Online | 25:34:00 | | Courtney Lear |
| 07/27/2018 06:12:00 | 07/27/2018 06:24:01 | Feed Offline | | 00:12:01 | Courtney Lear |
| 07/27/2018 06:24:01 | 07/27/2018 06:28:00 | Incinerator Online | 00:03:59 | | Courtney Lear |
| 07/27/2018 06:28:00 | 07/27/2018 06:34:00 | Feed Offline | | 00:06:00 | Courtney Lear |
| 07/27/2018 06:34:00 | 07/27/2018 06:37:00 | Incinerator Online | 00:03:00 | | Courtney Lear |
| 07/27/2018 06:37:00 | 07/27/2018 06:54:00 | Feed Offline | | 00:17:00 | Courtney Lear |
| 07/27/2018 06:54:00 | 07/27/2018 07:47:00 | Incinerator Online | 00:53:00 | | Courtney Lear |
| 07/27/2018 07:47:00 | 07/27/2018 07:54:00 | Feed Offline | | 00:07:00 | Steve Shulin |
| 07/27/2018 07:54:00 | 07/27/2018 07:57:00 | Incinerator Online | 00:03:00 | | Steve Shulin |
| 07/27/2018 07:57:00 | 07/27/2018 08:01:01 | Feed Offline | | 00:04:01 | Steve Shulin |
| 07/27/2018 08:01:01 | 07/27/2018 16:05:00 | Incinerator Online | 08:03:59 | | Steve Shulin |
| 07/27/2018 16:05:00 | 07/27/2018 16:10:00 | Feed Offline | | 00:05:00 | Jawanda Trimont |
| 07/27/2018 16:10:00 | 07/27/2018 16:13:00 | Incinerator Online | 00:03:00 | | Jawanda Trimont |
| 07/27/2018 16:13:00 | 07/27/2018 16:27:00 | Feed Offline | | 00:14:00 | Jawanda Trimont |
| 07/27/2018 16:27:00 | 07/28/2018 07:53:00 | Incinerator Online | 15:26:00 | | Jawanda Trimont |
| 07/28/2018 07:53:00 | 07/28/2018 08:09:00 | Feed Offline | | 00:16:00 | Cody Petrovich |
| 07/28/2018 08:09:00 | 07/28/2018 08:47:01 | Incinerator Online | 00:38:01 | | Cody Petrovich |
| 07/28/2018 08:47:01 | 07/28/2018 09:04:01 | Feed Offline | | 00:17:00 | Cody Petrovich |
| 07/28/2018 09:04:01 | 07/29/2018 18:51:01 | Incinerator Online | 33:47:00 | | Cody Petrovich |
| 07/29/2018 18:51:01 | 07/29/2018 19:33:01 | Feed Offline | | 00:42:00 | Cody Petrovich |
| 07/29/2018 19:33:01 | 07/29/2018 19:57:00 | Incinerator Online | 00:23:59 | | Courtney Lear |
| 07/29/2018 19:57:00 | 07/29/2018 19:58:00 | Feed Offline | | 00:01:00 | Courtney Lear |
| 07/29/2018 19:58:00 | 07/29/2018 20:49:00 | Incinerator Online | 00:51:00 | | Courtney Lear |
| 07/29/2018 20:49:00 | 07/29/2018 20:52:00 | Feed Offline | | 00:03:00 | Courtney Lear |
| 07/29/2018 20:52:00 | 07/29/2018 21:26:01 | Incinerator Online | 00:34:01 | | Courtney Lear |
| 07/29/2018 21:26:01 | 07/29/2018 22:48:00 | Feed Offline | | 01:21:59 | Courtney Lear |
| 07/29/2018 22:48:00 | 07/29/2018 22:56:00 | Incinerator Online | 00:08:00 | | Courtney Lear |
| 07/29/2018 22:56:00 | 07/29/2018 23:39:00 | Feed Offline | | 00:43:00 | Courtney Lear |

**Hours**

Runtime: 657:05:03 88.32%
Downtime: 86:54:57 11.68%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## July 2018

VEOLIA WATER

| Start | End | Description | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|
| 07/29/2018 23:39:00 | 07/29/2018 23:48:00 | Incinerator Online | 00:09:00 | | Courtney Lear |
| 07/29/2018 23:48:00 | 07/29/2018 23:50:00 | Feed Offline | | 00:02:00 | Courtney Lear |
| 07/29/2018 23:50:00 | 07/30/2018 00:15:00 | Incinerator Online | 00:25:00 | | Courtney Lear |
| 07/30/2018 00:15:00 | 07/30/2018 00:16:00 | Feed Offline | | 00:01:00 | Courtney Lear |
| 07/30/2018 00:16:00 | 07/30/2018 00:17:01 | Incinerator Online | 00:01:01 | | Courtney Lear |
| 07/30/2018 00:17:01 | 07/30/2018 00:18:00 | Feed Offline | | 00:00:59 | Courtney Lear |
| 07/30/2018 00:18:00 | 07/30/2018 02:59:00 | Incinerator Online | 02:41:00 | | Courtney Lear |
| 07/30/2018 02:59:00 | 07/30/2018 03:00:00 | Feed Offline | | 00:01:00 | Courtney Lear |
| 07/30/2018 03:00:00 | 07/30/2018 03:07:00 | Incinerator Online | 00:07:00 | | Courtney Lear |
| 07/30/2018 03:07:00 | 07/30/2018 03:35:00 | Feed Offline | | 00:28:00 | Courtney Lear |
| 07/30/2018 03:35:00 | 07/30/2018 07:13:00 | Incinerator Online | 03:38:00 | | Courtney Lear |
| 07/30/2018 07:13:00 | 07/30/2018 09:02:01 | Feed Offline | | 01:49:01 | Steve Shulin |
| 07/30/2018 09:02:01 | 07/30/2018 20:48:01 | Incinerator Online | 11:46:00 | | Steve Shulin |
| 07/30/2018 20:48:01 | 07/30/2018 20:49:00 | Feed Offline | | 00:00:59 | Courtney Lear |
| 07/30/2018 20:49:00 | 07/31/2018 07:04:01 | Incinerator Online | 10:15:01 | | Courtney Lear |
| 07/31/2018 07:04:01 | 07/31/2018 07:04:01 | System Reset | | 00:00:00 | Onspec |
| 07/31/2018 07:04:01 | 07/31/2018 07:26:00 | Incinerator Online | 00:21:59 | | Onspec |
| 07/31/2018 07:26:00 | 07/31/2018 13:16:00 | Feed Offline | | 05:50:00 | Steve Shulin |
| 07/31/2018 13:16:00 | 07/31/2018 18:09:00 | Incinerator Online | 04:53:00 | | Steve Shulin |
| 07/31/2018 18:09:00 | 07/31/2018 18:09:00 | System Reset | | 00:00:00 | Administrator |
| 07/31/2018 18:09:00 | 08/01/2018 00:00:00 | Incinerator Online | 05:51:00 | | Administrator |

**Hours**

Runtime: 364:28:35 48.99%

Downtime: 379:31:25 51.01%

Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## August 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 07/31/2018 13:17:36 | 07/31/2018 22:44:59 | Online | Normal Operation | 09:27:23 | | Steve Shulin |
| 08/01/2018 09:27:23 | 08/01/2018 14:03:34 | **Offline** | Bad T/C | | 04:36:11 | Steve Shulin |
| 08/01/2018 14:03:34 | 08/01/2018 14:53:04 | Online | Normal Operation | 00:49:30 | | Steve Shulin |
| 08/01/2018 14:53:04 | 08/02/2018 08:11:04 | **Offline** | Down for Maintenance | | 17:18:00 | Steve Benjamin |
| 08/02/2018 08:11:04 | 08/02/2018 09:09:22 | Online | Normal Operation | 00:58:18 | | Steve Shulin |
| 08/02/2018 09:09:22 | 08/02/2018 09:24:34 | **Offline** | Clear sludge Feed chute | | 00:15:12 | Steve Shulin |
| 08/02/2018 09:24:34 | 08/02/2018 14:31:12 | Online | Normal Operation | 05:06:38 | | Steve Shulin |
| 08/02/2018 14:31:12 | 08/02/2018 14:47:16 | **Offline** | Low Bed Temperature | | 00:16:04 | Steve Shulin |
| 08/02/2018 14:47:16 | 08/02/2018 14:57:55 | Online | Normal Operation | 00:10:39 | | Steve Shulin |
| 08/02/2018 14:57:55 | 08/02/2018 14:58:01 | **Offline** | High NOx level | | 00:00:06 | Steve Shulin |
| 08/02/2018 14:58:01 | 08/02/2018 14:58:56 | Online | Normal Operation | 00:00:55 | | Steve Shulin |
| 08/02/2018 14:58:56 | 08/02/2018 14:59:03 | **Offline** | High NOx level | | 00:00:07 | Steve Shulin |
| 08/02/2018 14:59:03 | 08/02/2018 20:18:13 | Online | Normal Operation | 05:19:10 | | Steve Shulin |
| 08/02/2018 20:18:13 | 08/02/2018 20:43:24 | **Offline** | Low Bed Temperature | | 00:25:11 | Carl Kelly |
| 08/02/2018 20:43:24 | 08/02/2018 20:48:25 | Online | Normal Operation | 00:05:01 | | Carl Kelly |
| 08/02/2018 20:48:25 | 08/02/2018 21:27:12 | **Offline** | High NOx level | | 00:38:47 | Carl Kelly |
| 08/02/2018 21:27:12 | 08/02/2018 21:28:18 | Online | Normal Operation | 00:01:06 | | Carl Kelly |
| 08/02/2018 21:28:18 | 08/02/2018 21:28:36 | **Offline** | High NOx level | | 00:00:18 | Carl Kelly |
| 08/02/2018 21:28:36 | 08/02/2018 21:30:00 | Online | Normal Operation | 00:01:24 | | Carl Kelly |
| 08/02/2018 21:30:00 | 08/02/2018 21:31:30 | **Offline** | High NOx level | | 00:01:30 | Carl Kelly |
| 08/02/2018 21:31:30 | 08/02/2018 21:34:06 | Online | Normal Operation | 00:02:36 | | Carl Kelly |
| 08/02/2018 21:34:06 | 08/02/2018 21:34:54 | **Offline** | High NOx level | | 00:00:48 | Carl Kelly |
| 08/02/2018 21:34:54 | 08/03/2018 03:10:39 | Online | Normal Operation | 05:35:45 | | Carl Kelly |
| 08/03/2018 03:10:39 | 08/03/2018 03:13:14 | **Offline** | High NOx level | | 00:02:35 | Carl Kelly |
| 08/03/2018 03:13:14 | 08/03/2018 03:15:15 | Online | Normal Operation | 00:02:01 | | Carl Kelly |
| 08/03/2018 03:15:15 | 08/03/2018 03:15:38 | **Offline** | High NOx level | | 00:00:23 | Carl Kelly |
| 08/03/2018 03:15:38 | 08/03/2018 03:45:22 | Online | Normal Operation | 00:29:44 | | Carl Kelly |
| 08/03/2018 03:45:22 | 08/03/2018 03:46:03 | **Offline** | High NOx level | | 00:00:41 | Carl Kelly |
| 08/03/2018 03:46:03 | 08/03/2018 09:14:41 | Online | Normal Operation | 05:28:38 | | Carl Kelly |
| 08/03/2018 09:14:41 | 08/03/2018 09:42:54 | **Offline** | Low Bed Temperature | | 00:28:13 | Steve Shulin |
| 08/03/2018 09:42:54 | 08/03/2018 09:54:38 | Online | Normal Operation | 00:11:44 | | Steve Shulin |
| 08/03/2018 09:54:38 | 08/03/2018 10:01:03 | **Offline** | High NOx level | | 00:06:25 | Steve Shulin |
| 08/03/2018 10:01:03 | 08/03/2018 10:05:48 | Online | Normal Operation | 00:04:45 | | Steve Shulin |
| 08/03/2018 10:05:48 | 08/03/2018 10:16:53 | **Offline** | High NOx level | | 00:11:05 | Steve Shulin |
| 08/03/2018 10:16:53 | 08/03/2018 12:32:33 | Online | Normal Operation | 02:15:40 | | Steve Shulin |
| 08/03/2018 12:32:33 | 08/03/2018 12:56:46 | **Offline** | Low Bed Temperature | | 00:24:13 | Steve Shulin |

**Hours**

Runtime: 364:28:35 48.99%
Downtime: 379:31:25 51.01%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## August 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 08/03/2018 12:56:46 | 08/03/2018 17:10:21 | Online | Normal Operation | 04:13:35 | | Steve Shulin |
| 08/03/2018 17:10:21 | 08/06/2018 05:59:03 | **Offline** | Down for Maintenance | | 60:48:42 | Jawanda Trimont |
| 08/06/2018 05:59:03 | 08/06/2018 06:07:34 | Online | Normal Operation | 00:08:31 | | Carl Kelly |
| 08/06/2018 06:07:34 | 08/06/2018 06:09:05 | **Offline** | High Gas/Oil Flow | | 00:01:31 | Carl Kelly |
| 08/06/2018 06:09:05 | 08/06/2018 07:06:44 | Online | Normal Operation | 00:57:39 | | Carl Kelly |
| 08/06/2018 07:06:44 | 08/06/2018 07:36:32 | **Offline** | Down for Maintenance | | 00:29:48 | Cody Petrovich |
| 08/06/2018 07:36:32 | 08/06/2018 07:37:21 | Online | Normal Operation | 00:00:49 | | Cody Petrovich |
| 08/06/2018 07:37:21 | 08/06/2018 07:43:46 | **Offline** | Feed Line Sludge | | 00:06:25 | Cody Petrovich |
| 08/06/2018 07:43:46 | 08/06/2018 08:33:02 | Online | Normal Operation | 00:49:16 | | Cody Petrovich |
| 08/06/2018 08:33:02 | 08/06/2018 08:53:49 | **Offline** | Low Bed Temperature | | 00:20:47 | Cody Petrovich |
| 08/06/2018 08:53:49 | 08/06/2018 10:36:15 | Online | Normal Operation | 01:42:26 | | Cody Petrovich |
| 08/06/2018 10:36:15 | 08/06/2018 10:36:21 | **Offline** | High NOx level | | 00:00:06 | Cody Petrovich |
| 08/06/2018 10:36:21 | 08/06/2018 10:56:29 | Online | Normal Operation | 00:20:08 | | Cody Petrovich |
| 08/06/2018 10:56:29 | 08/06/2018 12:06:59 | **Offline** | Roof Spray Plugged Guns | | 01:10:30 | Cody Petrovich |
| 08/06/2018 12:06:59 | 08/06/2018 16:32:47 | Online | Normal Operation | 04:25:48 | | Cody Petrovich |
| 08/06/2018 16:32:47 | 08/06/2018 16:58:14 | **Offline** | Low Bed Temperature | | 00:25:27 | Cody Petrovich |
| 08/06/2018 16:58:14 | 08/06/2018 17:43:56 | Online | Normal Operation | 00:45:42 | | Cody Petrovich |
| 08/06/2018 17:43:56 | 08/06/2018 18:05:35 | **Offline** | Low Bed Temperature | | 00:21:39 | Cody Petrovich |
| 08/06/2018 18:05:35 | 08/07/2018 08:48:30 | Online | Normal Operation | 14:42:55 | | Cody Petrovich |
| 08/07/2018 08:48:30 | 08/07/2018 09:08:10 | **Offline** | High NOx level | | 00:19:40 | Steve Shulin |
| 08/07/2018 09:08:10 | 08/07/2018 09:48:08 | Online | Normal Operation | 00:39:58 | | Steve Shulin |
| 08/07/2018 09:48:08 | 08/07/2018 10:01:17 | **Offline** | Low Bed Temperature | | 00:13:09 | Steve Shulin |
| 08/07/2018 10:01:17 | 08/07/2018 13:26:58 | Online | Normal Operation | 03:25:41 | | Steve Shulin |
| 08/07/2018 13:26:58 | 08/07/2018 14:05:28 | **Offline** | Down for Maintenance | | 00:38:30 | Steve Shulin |
| 08/07/2018 14:05:28 | 08/08/2018 07:09:29 | Online | Normal Operation | 17:04:01 | | Steve Shulin |
| 08/08/2018 07:09:29 | 08/08/2018 09:22:29 | **Offline** | Low Bed Temperature | | 02:13:00 | Cody Petrovich |
| 08/08/2018 09:22:29 | 08/08/2018 10:23:04 | Online | Normal Operation | 01:00:35 | | Cody Petrovich |
| 08/08/2018 10:23:04 | 08/08/2018 10:38:28 | **Offline** | Low Sludge Dnsity (Wet Cake) | | 00:15:24 | Cody Petrovich |
| 08/08/2018 10:38:28 | 08/08/2018 11:56:27 | Online | Normal Operation | 01:17:59 | | Cody Petrovich |
| 08/08/2018 11:56:27 | 08/08/2018 12:14:29 | **Offline** | Low Bed Temperature | | 00:18:02 | Cody Petrovich |
| 08/08/2018 12:14:29 | 08/08/2018 13:28:06 | Online | Normal Operation | 01:13:37 | | Cody Petrovich |
| 08/08/2018 13:28:06 | 08/08/2018 14:00:36 | **Offline** | Low Bed Temperature | | 00:32:30 | Cody Petrovich |
| 08/08/2018 14:00:36 | 08/08/2018 18:55:45 | Online | Normal Operation | 04:55:09 | | Cody Petrovich |
| 08/08/2018 18:55:45 | 08/08/2018 19:47:24 | **Offline** | Low Bed Temperature | | 00:51:39 | Cody Petrovich |
| 08/08/2018 19:47:24 | 08/08/2018 22:05:20 | Online | Normal Operation | 02:17:56 | | Courtney Lear |
| 08/08/2018 22:05:20 | 08/08/2018 22:05:38 | **Offline** | High NOx level | | 00:00:18 | Courtney Lear |

**Hours**

Runtime: 364:28:35 48.99%
Downtime: 379:31:25 51.01%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## August 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 08/08/2018 22:05:38 | 08/09/2018 17:25:39 | Online | Normal Operation | 19:20:01 | | Courtney Lear |
| 08/09/2018 17:25:39 | 08/09/2018 17:39:24 | **Offline** | Low Bed Temperature | | 00:13:45 | Jawanda Trimont |
| 08/09/2018 17:39:24 | 08/09/2018 17:42:54 | Online | Normal Operation | 00:03:30 | | Jawanda Trimont |
| 08/09/2018 17:42:54 | 08/09/2018 17:49:39 | **Offline** | Clear sludge Feed chute | | 00:06:45 | Jawanda Trimont |
| 08/09/2018 17:49:39 | 08/09/2018 19:52:52 | Online | Normal Operation | 02:03:13 | | Jawanda Trimont |
| 08/09/2018 19:52:52 | 08/09/2018 20:04:56 | **Offline** | Low Bed Temperature | | 00:12:04 | Carl Kelly |
| 08/09/2018 20:04:56 | 08/09/2018 20:14:33 | Online | Normal Operation | 00:09:37 | | Carl Kelly |
| 08/09/2018 20:14:33 | 08/09/2018 20:15:46 | **Offline** | Low Bed Temperature | | 00:01:13 | Carl Kelly |
| 08/09/2018 20:15:46 | 08/09/2018 20:18:52 | Online | Normal Operation | 00:03:06 | | Carl Kelly |
| 08/09/2018 20:18:52 | 08/09/2018 20:27:29 | **Offline** | High NOx level | | 00:08:37 | Carl Kelly |
| 08/09/2018 20:27:29 | 08/09/2018 20:29:05 | Online | Normal Operation | 00:01:36 | | Carl Kelly |
| 08/09/2018 20:29:05 | 08/09/2018 20:35:45 | **Offline** | High NOx level | | 00:06:40 | Carl Kelly |
| 08/09/2018 20:35:45 | 08/09/2018 20:36:58 | Online | Normal Operation | 00:01:13 | | Carl Kelly |
| 08/09/2018 20:36:58 | 08/09/2018 20:42:00 | **Offline** | High NOx level | | 00:05:02 | Carl Kelly |
| 08/09/2018 20:42:00 | 08/09/2018 20:42:59 | Online | Normal Operation | 00:00:59 | | Carl Kelly |
| 08/09/2018 20:42:59 | 08/09/2018 20:43:42 | **Offline** | High NOx level | | 00:00:43 | Carl Kelly |
| 08/09/2018 20:43:42 | 08/09/2018 20:48:20 | Online | Normal Operation | 00:04:38 | | Carl Kelly |
| 08/09/2018 20:48:20 | 08/09/2018 20:49:33 | **Offline** | High NOx level | | 00:01:13 | Carl Kelly |
| 08/09/2018 20:49:33 | 08/09/2018 20:52:20 | Online | Normal Operation | 00:02:47 | | Carl Kelly |
| 08/09/2018 20:52:20 | 08/09/2018 20:53:16 | **Offline** | High NOx level | | 00:00:56 | Carl Kelly |
| 08/09/2018 20:53:16 | 08/10/2018 01:57:31 | Online | Normal Operation | 05:04:15 | | Carl Kelly |
| 08/10/2018 01:57:31 | 08/10/2018 01:58:43 | **Offline** | High NOx level | | 00:01:12 | Carl Kelly |
| 08/10/2018 01:58:43 | 08/10/2018 07:49:33 | Online | Normal Operation | 05:50:50 | | Carl Kelly |
| 08/10/2018 07:49:33 | 08/10/2018 08:59:54 | **Offline** | Down for Maintenance | | 01:10:21 | Jawanda Trimont |
| 08/10/2018 08:59:54 | 08/10/2018 22:18:23 | Online | Normal Operation | 13:18:29 | | Jawanda Trimont |
| 08/10/2018 22:18:23 | 08/10/2018 22:24:37 | **Offline** | High NOx level | | 00:06:14 | Carl Kelly |
| 08/10/2018 22:24:37 | 08/10/2018 22:28:19 | Online | Normal Operation | 00:03:42 | | Carl Kelly |
| 08/10/2018 22:28:19 | 08/10/2018 22:37:04 | **Offline** | High NOx level | | 00:08:45 | Carl Kelly |
| 08/10/2018 22:37:04 | 08/11/2018 01:50:23 | Online | Normal Operation | 03:13:19 | | Carl Kelly |
| 08/11/2018 01:50:23 | 08/11/2018 01:53:30 | **Offline** | High NOx level | | 00:03:07 | Carl Kelly |
| 08/11/2018 01:53:30 | 08/11/2018 01:54:42 | Online | Normal Operation | 00:01:12 | | Carl Kelly |
| 08/11/2018 01:54:42 | 08/11/2018 01:57:06 | **Offline** | High NOx level | | 00:02:24 | Carl Kelly |
| 08/11/2018 01:57:06 | 08/11/2018 01:59:30 | Online | Normal Operation | 00:02:24 | | Carl Kelly |
| 08/11/2018 01:59:30 | 08/11/2018 02:03:39 | **Offline** | High NOx level | | 00:04:09 | Carl Kelly |
| 08/11/2018 02:03:39 | 08/11/2018 02:04:04 | Online | Normal Operation | 00:00:25 | | Carl Kelly |
| 08/11/2018 02:04:04 | 08/11/2018 02:07:55 | **Offline** | High NOx level | | 00:03:51 | Carl Kelly |

**Hours**

Runtime: 364:28:35 48.99%
Downtime: 379:31:25 51.01%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## August 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 08/11/2018 02:07:55 | 08/11/2018 02:18:58 | Online | Normal Operation | 00:11:03 | | Carl Kelly |
| 08/11/2018 02:18:58 | 08/11/2018 02:23:09 | **Offline** | High NOx level | | 00:04:11 | Carl Kelly |
| 08/11/2018 02:23:09 | 08/11/2018 06:19:22 | Online | Normal Operation | 03:56:13 | | Carl Kelly |
| 08/11/2018 06:19:22 | 08/11/2018 06:30:57 | **Offline** | Low Bed Temperature | | 00:11:35 | Carl Kelly |
| 08/11/2018 06:30:57 | 08/11/2018 06:37:37 | Online | Normal Operation | 00:06:40 | | Carl Kelly |
| 08/11/2018 06:37:37 | 08/11/2018 06:40:50 | **Offline** | High NOx level | | 00:03:13 | Carl Kelly |
| 08/11/2018 06:40:50 | 08/11/2018 06:43:15 | Online | Normal Operation | 00:02:25 | | Carl Kelly |
| 08/11/2018 06:43:15 | 08/11/2018 06:44:59 | **Offline** | High NOx level | | 00:01:44 | Carl Kelly |
| 08/11/2018 06:44:59 | 08/11/2018 06:45:35 | Online | Normal Operation | 00:00:36 | | Carl Kelly |
| 08/11/2018 06:45:35 | 08/11/2018 06:48:26 | **Offline** | High NOx level | | 00:02:51 | Carl Kelly |
| 08/11/2018 06:48:26 | 08/11/2018 22:42:54 | Online | Normal Operation | 15:54:28 | | Carl Kelly |
| 08/11/2018 22:42:54 | 08/11/2018 22:48:39 | **Offline** | High NOx level | | 00:05:45 | Carl Kelly |
| 08/11/2018 22:48:39 | 08/11/2018 22:50:03 | Online | Normal Operation | 00:01:24 | | Carl Kelly |
| 08/11/2018 22:50:03 | 08/11/2018 22:58:40 | **Offline** | High NOx level | | 00:08:37 | Carl Kelly |
| 08/11/2018 22:58:40 | 08/11/2018 22:58:46 | Online | Normal Operation | 00:00:06 | | Carl Kelly |
| 08/11/2018 22:58:46 | 08/11/2018 22:59:58 | **Offline** | High NOx level | | 00:01:12 | Carl Kelly |
| 08/11/2018 22:59:58 | 08/11/2018 23:00:04 | Online | Normal Operation | 00:00:06 | | Carl Kelly |
| 08/11/2018 23:00:04 | 08/11/2018 23:01:34 | **Offline** | High NOx level | | 00:01:30 | Carl Kelly |
| 08/11/2018 23:01:34 | 08/11/2018 23:04:05 | Online | Normal Operation | 00:02:31 | | Carl Kelly |
| 08/11/2018 23:04:05 | 08/11/2018 23:04:41 | **Offline** | High NOx level | | 00:00:36 | Carl Kelly |
| 08/11/2018 23:04:41 | 08/11/2018 23:05:36 | Online | Normal Operation | 00:00:55 | | Carl Kelly |
| 08/11/2018 23:05:36 | 08/11/2018 23:08:31 | **Offline** | High NOx level | | 00:02:55 | Carl Kelly |
| 08/11/2018 23:08:31 | 08/11/2018 23:09:43 | Online | Normal Operation | 00:01:12 | | Carl Kelly |
| 08/11/2018 23:09:43 | 08/11/2018 23:11:50 | **Offline** | High NOx level | | 00:02:07 | Carl Kelly |
| 08/11/2018 23:11:50 | 08/11/2018 23:12:07 | Online | Normal Operation | 00:00:17 | | Carl Kelly |
| 08/11/2018 23:12:07 | 08/11/2018 23:16:07 | **Offline** | High NOx level | | 00:04:00 | Carl Kelly |
| 08/11/2018 23:16:07 | 08/12/2018 14:59:22 | Online | Normal Operation | 15:43:15 | | Carl Kelly |
| 08/12/2018 14:59:22 | 08/12/2018 15:12:42 | **Offline** | Low Bed Temperature | | 00:13:20 | Jawanda Trimont |
| 08/12/2018 15:12:42 | 08/12/2018 15:16:42 | Online | Normal Operation | 00:04:00 | | Jawanda Trimont |
| 08/12/2018 15:16:42 | 08/12/2018 16:00:28 | **Offline** | Clear sludge Feed chute | | 00:43:46 | Jawanda Trimont |
| 08/12/2018 16:00:28 | 08/12/2018 17:59:54 | Online | Normal Operation | 01:59:26 | | Jawanda Trimont |
| 08/12/2018 17:59:54 | 08/12/2018 18:12:24 | **Offline** | Low Bed Temperature | | 00:12:30 | Jawanda Trimont |
| 08/12/2018 18:12:24 | 08/12/2018 18:18:12 | Online | Normal Operation | 00:05:48 | | Jawanda Trimont |
| 08/12/2018 18:18:12 | 08/12/2018 18:25:40 | **Offline** | Clear sludge Feed chute | | 00:07:28 | Jawanda Trimont |
| 08/12/2018 18:25:40 | 08/12/2018 20:31:18 | Online | Normal Operation | 02:05:38 | | Jawanda Trimont |
| 08/12/2018 20:31:18 | 08/12/2018 20:39:28 | **Offline** | High NOx level | | 00:08:10 | Carl Kelly |

**Hours**

Runtime: 364:28:35 48.99%
Downtime: 379:31:25 51.01%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## August 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 08/12/2018 20:39:28 | 08/12/2018 20:41:48 | Online | Normal Operation | 00:02:20 | | Carl Kelly |
| 08/12/2018 20:41:48 | 08/12/2018 20:49:36 | **Offline** | High NOx level | | 00:07:48 | Carl Kelly |
| 08/12/2018 20:49:36 | 08/12/2018 20:50:30 | Online | Normal Operation | 00:00:54 | | Carl Kelly |
| 08/12/2018 20:50:30 | 08/12/2018 20:51:36 | **Offline** | High NOx level | | 00:01:06 | Carl Kelly |
| 08/12/2018 20:51:36 | 08/12/2018 20:53:24 | Online | Normal Operation | 00:01:48 | | Carl Kelly |
| 08/12/2018 20:53:24 | 08/12/2018 20:54:12 | **Offline** | High NOx level | | 00:00:48 | Carl Kelly |
| 08/12/2018 20:54:12 | 08/12/2018 20:57:27 | Online | Normal Operation | 00:03:15 | | Carl Kelly |
| 08/12/2018 20:57:27 | 08/12/2018 20:57:57 | **Offline** | High NOx level | | 00:00:30 | Carl Kelly |
| 08/12/2018 20:57:57 | 08/12/2018 20:59:58 | Online | Normal Operation | 00:02:01 | | Carl Kelly |
| 08/12/2018 20:59:58 | 08/12/2018 21:04:11 | **Offline** | High NOx level | | 00:04:13 | Carl Kelly |
| 08/12/2018 21:04:11 | 08/12/2018 23:21:13 | Online | Normal Operation | 02:17:02 | | Carl Kelly |
| 08/12/2018 23:21:13 | 08/12/2018 23:42:36 | **Offline** | Low Bed Temperature | | 00:21:23 | Carl Kelly |
| 08/12/2018 23:42:36 | 08/12/2018 23:44:06 | Online | Normal Operation | 00:01:30 | | Carl Kelly |
| 08/12/2018 23:44:06 | 08/13/2018 00:10:23 | **Offline** | High NOx level | | 00:26:17 | Carl Kelly |
| 08/13/2018 00:10:23 | 08/13/2018 04:05:28 | Online | Normal Operation | 03:55:05 | | Carl Kelly |
| 08/13/2018 04:05:28 | 08/13/2018 04:09:42 | **Offline** | High NOx level | | 00:04:14 | Carl Kelly |
| 08/13/2018 04:09:42 | 08/13/2018 04:12:45 | Online | Normal Operation | 00:03:03 | | Carl Kelly |
| 08/13/2018 04:12:45 | 08/13/2018 04:26:34 | **Offline** | Low Bed Temperature | | 00:13:49 | Carl Kelly |
| 08/13/2018 04:26:34 | 08/13/2018 04:29:41 | Online | Normal Operation | 00:03:07 | | Carl Kelly |
| 08/13/2018 04:29:41 | 08/13/2018 04:31:53 | **Offline** | High NOx level | | 00:02:12 | Carl Kelly |
| 08/13/2018 04:31:53 | 08/13/2018 06:44:45 | Online | Normal Operation | 02:12:52 | | Carl Kelly |
| 08/13/2018 06:44:45 | 08/13/2018 06:51:04 | **Offline** | Low Bed Temperature | | 00:06:19 | Carl Kelly |
| 08/13/2018 06:51:04 | 08/13/2018 06:58:51 | Online | Normal Operation | 00:07:47 | | Carl Kelly |
| 08/13/2018 06:58:51 | 08/13/2018 08:22:33 | **Offline** | High NOx level | | 01:23:42 | Carl Kelly |
| 08/13/2018 08:22:33 | 08/13/2018 08:47:08 | Online | Normal Operation | 00:24:35 | | Steve Shulin |
| 08/13/2018 08:47:08 | 08/24/2018 13:19:39 | **Offline** | Low Bed Temperature | | 268:32:31 | Steve Shulin |
| 08/24/2018 13:19:39 | 08/24/2018 13:21:52 | Online | Normal Operation | 00:02:13 | | Steve Shulin |
| 08/24/2018 13:21:52 | 08/24/2018 13:33:00 | **Offline** | Low Sludge Dnsity (Wet Cake) | | 00:11:08 | Steve Shulin |
| 08/24/2018 13:33:00 | 08/24/2018 13:41:30 | Online | Normal Operation | 00:08:30 | | Steve Shulin |
| 08/24/2018 13:41:30 | 08/24/2018 13:42:49 | **Offline** | High CO level | | 00:01:19 | Steve Shulin |
| 08/24/2018 13:42:49 | 08/24/2018 13:44:55 | Online | Normal Operation | 00:02:06 | | Steve Shulin |
| 08/24/2018 13:44:55 | 08/24/2018 14:07:23 | **Offline** | Low Bed Temperature | | 00:22:28 | Steve Shulin |
| 08/24/2018 14:07:23 | 08/24/2018 14:12:17 | Online | Normal Operation | 00:04:54 | | Steve Shulin |
| 08/24/2018 14:12:17 | 08/24/2018 14:55:27 | **Offline** | Low Bed Temperature | | 00:43:10 | Steve Shulin |
| 08/24/2018 14:55:27 | 08/25/2018 07:20:15 | Online | Normal Operation | 16:24:48 | | Steve Shulin |
| 08/25/2018 07:20:15 | 08/25/2018 11:40:28 | **Offline** | Down for Maintenance | | 04:20:13 | Cody Petrovich |

**Hours**

Runtime: 364:28:35 48.99%
Downtime: 379:31:25 51.01%
Total: 744:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## August 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 08/25/2018 11:40:28 | 08/25/2018 11:42:53 | Online | Normal Operation | 00:02:25 | | Cody Petrovich |
| 08/25/2018 11:42:53 | 08/25/2018 12:59:30 | **Offline** | Low Sludge Dnsity (Wet Cake) | | 01:16:37 | Cody Petrovich |
| 08/25/2018 12:59:30 | 08/25/2018 13:18:07 | Online | Normal Operation | 00:18:37 | | Cody Petrovich |
| 08/25/2018 13:18:07 | 08/25/2018 13:23:52 | **Offline** | Clear sludge Feed chute | | 00:05:45 | Cody Petrovich |
| 08/25/2018 13:23:52 | 08/26/2018 11:55:06 | Online | Normal Operation | 22:31:14 | | Cody Petrovich |
| 08/26/2018 11:55:06 | 08/26/2018 12:14:43 | **Offline** | Polymer system Problems | | 00:19:37 | Jawanda Trimont |
| 08/26/2018 12:14:43 | 08/26/2018 21:48:23 | Online | Normal Operation | 09:33:40 | | Jawanda Trimont |
| 08/26/2018 21:48:23 | 08/26/2018 21:50:41 | **Offline** | Low Bed Temperature | | 00:02:18 | Carl Kelly |
| 08/26/2018 21:50:41 | 08/26/2018 21:51:12 | Online | Normal Operation | 00:00:31 | | Carl Kelly |
| 08/26/2018 21:51:12 | 08/26/2018 21:52:53 | **Offline** | Clear sludge Feed chute | | 00:01:41 | Carl Kelly |
| 08/26/2018 21:52:53 | 08/27/2018 09:50:08 | Online | Normal Operation | 11:57:15 | | Carl Kelly |
| 08/27/2018 09:50:08 | 08/27/2018 10:06:17 | **Offline** | Clear sludge Feed chute | | 00:16:09 | Steve Shulin |
| 08/27/2018 10:06:17 | 08/28/2018 08:16:46 | Online | Normal Operation | 22:10:29 | | Steve Shulin |
| 08/28/2018 08:16:46 | 08/28/2018 08:28:11 | **Offline** | Polymer system Problems | | 00:11:25 | Jawanda Trimont |
| 08/28/2018 08:28:11 | 08/28/2018 21:14:21 | Online | Normal Operation | 12:46:10 | | Jawanda Trimont |
| 08/28/2018 21:14:21 | 08/28/2018 21:29:54 | **Offline** | Low Bed Temperature | | 00:15:33 | Carl Kelly |
| 08/28/2018 21:29:54 | 08/29/2018 17:29:07 | Online | Normal Operation | 19:59:13 | | Carl Kelly |
| 08/29/2018 17:29:07 | 08/29/2018 17:55:19 | **Offline** | Polymer system Problems | | 00:26:12 | Cody Petrovich |
| 08/29/2018 17:55:19 | 08/29/2018 17:58:10 | Online | Normal Operation | 00:02:51 | | Cody Petrovich |
| 08/29/2018 17:58:10 | 08/29/2018 18:03:01 | **Offline** | Polymer system Problems | | 00:04:51 | Cody Petrovich |
| 08/29/2018 18:03:01 | 08/31/2018 14:26:56 | Online | Normal Operation | 44:23:55 | | Cody Petrovich |
| 08/31/2018 14:26:56 | 08/31/2018 14:36:55 | **Offline** | Clear sludge Feed chute | | 00:09:59 | Cody Petrovich |
| 08/31/2018 14:36:55 | 08/31/2018 15:12:09 | Online | Normal Operation | 00:35:14 | | Cody Petrovich |
| 08/31/2018 15:12:09 | 08/31/2018 15:20:00 | **Offline** | Clear sludge Feed chute | | 00:07:51 | Cody Petrovich |
| 08/31/2018 15:20:00 | 08/31/2018 16:00:20 | Online | Normal Operation | 00:40:20 | | Cody Petrovich |
| 08/31/2018 16:00:20 | 08/31/2018 16:07:05 | **Offline** | Clear sludge Feed chute | | 00:06:45 | Cody Petrovich |
| 08/31/2018 16:07:05 | 08/31/2018 16:25:38 | Online | Normal Operation | 00:18:33 | | Cody Petrovich |
| 08/31/2018 16:25:38 | 08/31/2018 16:37:46 | **Offline** | Clear sludge Feed chute | | 00:12:08 | Cody Petrovich |
| 08/31/2018 16:37:46 | 08/31/2018 17:44:55 | Online | Normal Operation | 01:07:09 | | Cody Petrovich |
| 08/31/2018 17:44:55 | 08/31/2018 17:50:52 | **Offline** | Clear sludge Feed chute | | 00:05:57 | Cody Petrovich |
| 08/31/2018 17:50:52 | 08/31/2018 23:59:59 | Online | Normal Operation | 06:09:07 | | Cody Petrovich |

**Hours**

Runtime: 670:10:48 93.08%
Downtime: 49:49:12 6.92%
Total: 720:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## September 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 08/31/2018 17:50:52 | 09/02/2018 01:28:39 | Online | Normal Operation | 31:37:47 | | Cody Petrovich |
| 09/02/2018 07:37:47 | 09/02/2018 07:38:12 | **Offline** | Control Not Working or Setting | | 00:00:25 | Cody Petrovich |
| 09/02/2018 07:38:12 | 09/02/2018 12:40:38 | Online | Normal Operation | 05:02:26 | | Cody Petrovich |
| 09/02/2018 12:40:38 | 09/02/2018 12:49:10 | **Offline** | Clear sludge Feed chute | | 00:08:32 | Cody Petrovich |
| 09/02/2018 12:49:10 | 09/02/2018 13:24:53 | Online | Normal Operation | 00:35:43 | | Cody Petrovich |
| 09/02/2018 13:24:53 | 09/02/2018 13:28:41 | **Offline** | Clear sludge Feed chute | | 00:03:48 | Cody Petrovich |
| 09/02/2018 13:28:41 | 09/02/2018 14:56:14 | Online | Normal Operation | 01:27:33 | | Cody Petrovich |
| 09/02/2018 14:56:14 | 09/02/2018 15:38:28 | **Offline** | Clear sludge Feed chute | | 00:42:14 | Cody Petrovich |
| 09/02/2018 15:38:28 | 09/05/2018 14:04:09 | Online | Normal Operation | 70:25:41 | | Cody Petrovich |
| 09/05/2018 14:04:09 | 09/05/2018 15:04:22 | **Offline** | Down for Maintenance | | 01:00:13 | Jawanda Trimont |
| 09/05/2018 15:04:22 | 09/05/2018 15:43:58 | Online | Normal Operation | 00:39:36 | | Jawanda Trimont |
| 09/05/2018 15:43:58 | 09/05/2018 15:56:18 | **Offline** | Down for Maintenance | | 00:12:20 | Jawanda Trimont |
| 09/05/2018 15:56:18 | 09/06/2018 08:05:45 | Online | Normal Operation | 16:09:27 | | Jawanda Trimont |
| 09/06/2018 08:05:45 | 09/06/2018 08:30:58 | **Offline** | Power Outage or Blink | | 00:25:13 | Jawanda Trimont |
| 09/06/2018 08:30:58 | 09/10/2018 15:56:33 | Online | Normal Operation | 103:25:35 | | Jawanda Trimont |
| 09/10/2018 15:56:33 | 09/10/2018 16:13:23 | **Offline** | High Bed Temperature | | 00:16:50 | Marrious Berry |
| 09/10/2018 16:13:23 | 09/11/2018 07:15:54 | Online | Normal Operation | 15:02:31 | | Marrious Berry |
| 09/11/2018 07:15:54 | 09/11/2018 14:49:20 | **Offline** | Down for Maintenance | | 07:33:26 | Jawanda Trimont |
| 09/11/2018 14:49:20 | 09/13/2018 08:00:42 | Online | Normal Operation | 41:11:22 | | Jawanda Trimont |
| 09/13/2018 08:00:42 | 09/13/2018 09:25:14 | **Offline** | Down for Maintenance | | 01:24:32 | Courtney Lear |
| 09/13/2018 09:25:14 | 09/13/2018 14:53:23 | Online | Normal Operation | 05:28:09 | | Courtney Lear |
| 09/13/2018 14:53:23 | 09/13/2018 14:58:12 | **Offline** | Plant Utility Pump | | 00:04:49 | Courtney Lear |
| 09/13/2018 14:58:12 | 09/14/2018 03:10:05 | Online | Normal Operation | 12:11:53 | | Courtney Lear |
| 09/14/2018 03:10:05 | 09/14/2018 03:11:53 | **Offline** | High Feed Rate | | 00:01:48 | Carl Kelly |
| 09/14/2018 03:11:53 | 09/15/2018 05:35:01 | Online | Normal Operation | 26:23:08 | | Carl Kelly |
| 09/15/2018 05:35:01 | 09/15/2018 08:51:14 | **Offline** | Scrubber Control System Down | | 03:16:13 | Carl Kelly |
| 09/15/2018 08:51:14 | 09/15/2018 13:00:21 | Online | Normal Operation | 04:09:07 | | Courtney Lear |
| 09/15/2018 13:00:21 | 09/16/2018 13:39:26 | **Offline** | Clear sludge Feed chute | | 24:39:05 | Courtney Lear |
| 09/16/2018 13:39:26 | 09/18/2018 05:07:36 | Online | Normal Operation | 39:28:10 | | Courtney Lear |
| 09/18/2018 05:07:36 | 09/18/2018 06:13:30 | **Offline** | Low Sludge Dnsity (Wet Cake) | | 01:05:54 | Cody Petrovich |
| 09/18/2018 06:13:30 | 09/18/2018 08:46:27 | Online | Normal Operation | 02:32:57 | | Cody Petrovich |
| 09/18/2018 08:46:27 | 09/18/2018 08:50:54 | **Offline** | Plant Utility Pump | | 00:04:27 | Courtney Lear |
| 09/18/2018 08:50:54 | 09/19/2018 17:21:27 | Online | Normal Operation | 32:30:33 | | Courtney Lear |
| 09/19/2018 17:21:27 | 09/19/2018 17:31:24 | **Offline** | Clear sludge Feed chute | | 00:09:57 | Jawanda Trimont |
| 09/19/2018 17:31:24 | 09/22/2018 13:56:24 | Online | Normal Operation | 68:25:00 | | Jawanda Trimont |
| 09/22/2018 13:56:24 | 09/22/2018 14:00:18 | **Offline** | Low Chanel Level (loss of water) | | 00:03:54 | Jawanda Trimont |

**Hours**

Runtime: 670:10:48 93.08%
Downtime: 49:49:12 6.92%
Total: 720:00:00 100.00%

# Monthly Downtime Report

## New Orleans - East Bank WWTP

## September 2018

VEOLIA WATER

| Start | End | State | Reason | Duration Up | Duration Down | Operator |
|---|---|---|---|---|---|---|
| 09/22/2018 14:00:18 | 09/22/2018 14:04:54 | Online | Normal Operation | 00:04:36 | | Jawanda Trimont |
| 09/22/2018 14:04:54 | 09/22/2018 14:06:30 | **Offline** | High Feed Rate | | 00:01:36 | Jawanda Trimont |
| 09/22/2018 14:06:30 | 09/22/2018 19:32:13 | Online | Normal Operation | 05:25:43 | | Jawanda Trimont |
| 09/22/2018 19:32:13 | 09/22/2018 19:58:59 | **Offline** | Power Outage or Blink | | 00:26:46 | lynel davis |
| 09/22/2018 19:58:59 | 09/24/2018 21:50:03 | Online | Normal Operation | 49:51:04 | | lynel davis |
| 09/24/2018 21:50:03 | 09/24/2018 22:08:03 | **Offline** | Clear sludge Feed chute | | 00:18:00 | Cody Petrovich |
| 09/24/2018 22:08:03 | 09/24/2018 23:26:45 | Online | Normal Operation | 01:18:42 | | Cody Petrovich |
| 09/24/2018 23:26:45 | 09/24/2018 23:50:04 | **Offline** | Clear sludge Feed chute | | 00:23:19 | Cody Petrovich |
| 09/24/2018 23:50:04 | 09/25/2018 14:25:37 | Online | Normal Operation | 14:35:33 | | Cody Petrovich |
| 09/25/2018 14:25:37 | 09/25/2018 14:33:58 | **Offline** | Plant Utility Pump | | 00:08:21 | Courtney Lear |
| 09/25/2018 14:33:58 | 09/27/2018 07:09:48 | Online | Normal Operation | 40:35:50 | | Courtney Lear |
| 09/27/2018 07:09:48 | 09/27/2018 12:18:23 | **Offline** | Down for Maintenance | | 05:08:35 | Jawanda Trimont |
| 09/27/2018 12:18:23 | 09/28/2018 03:52:24 | Online | Normal Operation | 15:34:01 | | Jawanda Trimont |
| 09/28/2018 03:52:24 | 09/28/2018 04:09:06 | **Offline** | Low Chanel Level (loss of water) | | 00:16:42 | Carl Kelly |
| 09/28/2018 04:09:06 | 09/28/2018 12:21:18 | Online | Normal Operation | 08:12:12 | | Carl Kelly |
| 09/28/2018 12:21:18 | 09/28/2018 12:33:13 | **Offline** | Low Bed Temperature | | 00:11:55 | Steve Shulin |
| 09/28/2018 12:33:13 | 09/30/2018 00:42:29 | Online | Normal Operation | 36:09:16 | | Steve Shulin |
| 09/30/2018 00:42:29 | 09/30/2018 00:44:06 | **Offline** | Clear sludge Feed chute | | 00:01:37 | Carl Kelly |
| 09/30/2018 00:44:06 | 09/30/2018 12:06:57 | Online | Normal Operation | 11:22:51 | | Carl Kelly |
| 09/30/2018 12:06:57 | 09/30/2018 13:33:54 | **Offline** | Power Outage or Blink | | 01:26:57 | Jawanda Trimont |
| 09/30/2018 13:33:54 | 09/30/2018 13:37:05 | Online | Normal Operation | 00:03:11 | | Jawanda Trimont |
| 09/30/2018 13:37:05 | 09/30/2018 13:37:59 | **Offline** | Clear sludge Feed chute | | 00:00:54 | Jawanda Trimont |
| 09/30/2018 13:37:59 | 09/30/2018 14:40:44 | Online | Normal Operation | 01:02:45 | | Jawanda Trimont |
| 09/30/2018 14:40:44 | 09/30/2018 14:51:34 | **Offline** | Low Bed Temperature | | 00:10:50 | Jawanda Trimont |
| 09/30/2018 14:51:34 | 09/30/2018 23:59:59 | Online | Normal Operation | 09:08:25 | | Jawanda Trimont |

# FLUID-BED INCINERATOR

## PLUME OBSERVATION DAILY RECORD

**MONTH** July 18

| DAY | TIME Oberservered | PLUME White | PLUME Black | COLOR Other | COMMENTS |
|---|---|---|---|---|---|
| 1 | 0655 | ✓ | | | CP OK |
| 2 | 0658 | ✓ | | | CP OK |
| 3 | 0705 | ✓ | | | CP OK |
| 4 | 0700 | ✓ | | | ~~FBT OFFLINE CP~~ SB ON |
| 5 | 0700 | ✓ | | | FBT OFFLINE CP |
| 6 | 0655 | ✓ | | | CP OK |
| 7 | 0700 | ✓ | | | STB OK |
| 8 | 0702 | ✓ | | | CP OK |
| 9 | 0700 | ✓ | | | CP OK |
| 10 | 0700 | ✓ | | | CP OK |
| 11 | 0700 | ✓ | | | MB OK |
| 12 | 0706 | ✓ | | | STB OK |
| 13 | 0659 | ~~✓~~ | | | CP OK FBT Standby |
| 14 | 0657 | ✓ | | | CP OK |
| 15 | 0701 | ✓ | | | CP OK |
| 16 | 01058 | ✓ | | | CP OK |
| 17 | 0700 | ✓ | | | CP OK |
| 18 | 0705 | ✓ | | | CP OK |
| 19 | 0700 | ✓ | | | CP OK |
| 20 | 0700 | ✓ | | | MB OK |
| 21 | 0701 | ✓ | | | CP OK |
| 22 | 0655 | ✓ | | | CP OK |
| 23 | 0658 | ✓ | | | CP OK |
| 24 | 0700 | ✓ | | | CP OK |
| 25 | 0700 | ✓ | | | CP OK |
| 26 | 0700 | ✓ | | | CP OK |
| 27 | 0700 | ✓ | | | CP OK |
| 28 | 0655 | ✓ | | | CP OK |
| 29 | 0658 | ✓ | | | CP OK |
| 30 | 0700 | ✓ | | | CP OK |
| 31 | 0701 | ✓ | | | CP OK |

# FLUID-BED INCINERATOR

## PLUME OBSERVATION DAILY RECORD

**MONTH** August 2018

| DAY | TIME Oberservered | PLUME White | PLUME Black | COLOR Other | COMMENTS |
|---|---|---|---|---|---|
| 1 | 0700 | ✓ | | | OK |
| 2 | 1000 | ✓ | | | OK |
| 3 | 0700 | ✓ | | | OK |
| 4 | 0700 | | | | Shutdown |
| 5 | 0700 | | | | Shutdown |
| 6 | 0650 | ✓ | | | OK |
| 7 | 0659 | ✓ | | | OK |
| 8 | 0655 | ✓ | | | OK |
| 9 | 0658 | ✓ | | | OK |
| 10 | 0700 | ✓ | | | OK |
| 11 | 0700 | ✓ | | | OK |
| 12 | 0700 | ✓ | | | OK |
| 13 | 0655 | ✓ | | | OK |
| 14 | 0700 | | | | OFFLINE |
| 15 | 0702 | | | | OFFLINE |
| 16 | 0700 | | | | OFFLINE |
| 17 | 0700 | | | | OFFLINE |
| 18 | 0700 | | | | " |
| 19 | 0700 | | | | " |
| 20 | 0700 | | | | " |
| 21 | 0700 | | | | " |
| 22 | 0700 | | | | OFFLINE |
| 23 | 0700 | | | | OFFLINE |
| 24 | 0705 | | | | OFFLINE |
| 25 | 0659 | ✓ | | | OK |
| 26 | 0701 | ✓ | | | OK |
| 27 | 0703 | ✓ | | | OK |
| 28 | 0658 | ✓ | | | OK |
| 29 | 0657 | ✓ | | | OK |
| 30 | 0658 | ✓ | | | OK |
| 31 | 0701 | ✓ | | | OK |

# FLUID-BED INCINERATOR

## PLUME OBSERVATION DAILY RECORD

**MONTH** September 2018

| DAY | TIME Oberservered | PLUME White | PLUME Black | COLOR Other | COMMENTS |
|---|---|---|---|---|---|
| 1 | 0655 | ✓ | | | CA OK |
| 2 | 0658 | ✓ | | | CA OK |
| 3 | 0656 | ✓ | | | CA OK |
| 4 | 0659 | ✓ | | | CA OK |
| 5 | 0700 | ✓ | | | CA OK |
| 6 | 0658 | ✓ | | | CA OK |
| 7 | 0700 | ✓ | | | MB |
| 8 | 0700 | ✓ | | | CK |
| 9 | 0700 | ✓ | | | MB OK |
| 10 | 0700 | ✓ | | | MB OK |
| 11 | 0700 | ✓ | | | CA OK |
| 12 | 0700 | ✓ | | | CA OK |
| 13 | 0655 | ✓ | | | CA CK |
| 14 | 0655 | ✓ | | | CA OK |
| 15 | 0650 | ✓ | | | CA CK |
| 16 | 0653 | ✓ | | | CA OK |
| 17 | 0630 | ✓ | | | CA OK |
| 18 | 0630 | ✓ | | | CA OK |
| 19 | 0657 | ✓ | | | CA OK |
| 20 | 0658 | ✓ | | | CA OK |
| 21 | 0708 | ✓ | | | CA OK |
| 22 | 0659 | ✓ | | | CA OK |
| 23 | 0708 | ✓ | | | CA OK |
| 24 | 0633 | ✓ | | | CA OK |
| 25 | 0630 | ✓ | | | CA |
| 26 | 0630 | ✓ | | | CA |
| 27 | 0658 | ✓ | | | CA OK |
| 28 | 0710 | ✓ | | | CA OK |
| 29 | 0659 | ✓ | | | CA OK |
| 30 | 0716 | X | | | SS OK |
| 31 | | | | | |

# F B I EQUIPMENT CHECK LIST

MONTH July 18

| | |
|---|---|
| ONLINE - | O |
| OFFLINE - | X |
| PROBLEM - | P |

| DAY | FBI BLOWER | ASH PUMPS A | ASH PUMPS B | POLYMER SYSTEM | VENTURI SYSTEM | INJECTOR OIL PUMP | HIGH PRESSURE W. PUMP | PREHEAT BLOWER | FBI SYSTEM | OPER. INT. & PROBLEM COMMENTS |
|---|---|---|---|---|---|---|---|---|---|---|
| 1 | O | O | O | O | O | X | O | X | O | CP OK |
| 2 | O | O | O | O | O | X | O | X | O | CP OK |
| 3 | O | O | O | O | O | X | O | X | O | CP OK |
| 4 | O | O | O | O | O | X | O | X | O | SB OK |
| 5 | X | O | X | X | X | X | X | X | X | FBI OFFLINE |
| 6 | O | O | O | O | O | X | O | X | O | CP OK |
| 7 | O | O | O | O | O | X | O | X | O | SB OK |
| 8 | O | O | O | O | O | X | O | X | O | CP OK |
| 9 | O | O | O | O | O | X | O | X | O | CP OK |
| 10 | O | O | O | O | O | X | O | X | O | CP OK |
| 11 | O | O | O | O | O | X | O | X | O | MB OK |
| 12 | O | O | O | O | O | X | O | X | O | SDS OK |
| 13 | O | O | O | O | O | X | O | X | O | CP OK |
| 14 | O | O | O | O | O | X | O | X | O | CP OK |
| 15 | O | O | O | O | O | X | O | X | O | CP OK |
| 16 | O | O | O | O | O | X | O | X | O | CP OK |
| 17 | O | O | O | O | O | X | O | X | O | CP OK |
| 18 | O | O | O | O | O | X | O | X | O | CP @9:20 |
| 19 | O | O | O | O | O | X | O | X | O | CP OK |
| 20 | O | O | O | O | O | X | O | X | O | MB OK |
| 21 | O | O | O | O | O | X | O | X | O | CP OK |
| 22 | O | O | O | O | O | X | O | X | O | CP OK |
| 23 | O | O | O | O | O | X | O | X | O | CP OK |
| 24 | O | O | O | O | O | X | O | X | O | CP OK |
| 25 | O | O | O | O | O | X | O | X | O | CP OK |
| 26 | O | O | O | O | O | X | O | X | O | CP OK |
| 27 | O | O | O | O | O | X | O | X | O | CP OK |
| 28 | O | O | O | O | O | X | O | X | O | CP OK |
| 29 | O | O | O | O | P | X | O | X | O | CP Quench System Leak |
| 30 | O | O | O | O | P | X | O | X | O | CP Quench System Leak |
| 31 | O | O | O | O | P | X | O | X | O | CP Quench System Leak |

# F B I EQUIPMENT CHECK LIST

MONTH August 2018

| | |
|---|---|
| ONLINE - | O |
| OFFLINE - | X |
| PROBLEM - | P |

| DAY | FBI BLOWER | ASH PUMPS A | ASH PUMPS B | POLYMER SYSTEM | VENTURI SYSTEM | INJECTOR OIL PUMP | HIGH PRESSURE W. PUMP | PREHEAT BLOWER | FBI SYSTEM | OPER. INT. & PROBLEM COMMENTS |
|---|---|---|---|---|---|---|---|---|---|---|
| 1 | O | O | O | O | O | X | O | X | O | On-L OK |
| 2 | O | O | O | O | O | X | O | X | O | On-L OK |
| 3 | O | O | O | O | O | X | O | X | O | On-L OK |
| 4 | X | O | X | X | O | X | X | X | X | On-L Shutdown |
| 5 | X | O | X | X | O | X | X | X | X | On-L Shutdown |
| 6 | O | O | O | O | O | X | O | X | O | CP OK |
| 7 | O | O | O | O | O | X | O | X | O | CP OK |
| 8 | O | O | O | O | O | X | O | X | O | CP OK |
| 9 | O | O | O | O | O | X | O | X | O | On-L OK |
| 10 | O | O | O | X | O | X | O | X | O | On-L Ash polymer out. |
| 11 | O | O | O | O | O | X | O | X | O | On-L OK |
| 12 | O | O | O | O | O | X | O | X | O | On-L OK |
| 13 | O | O | O | O | O | X | O | X | O | CP OK |
| 14 | O | O | O | O | O | X | O | X | X | CP FBI Cooldown |
| 15 | O | O | O | X | O | X | X | X | X | CP FBI Cooldown |
| 16 | X | O | X | X | X | X | X | X | X | CP FBI OFFLINE |
| 17 | X | O | X | X | X | X | X | X | X | On-L Shutdown |
| 18 | X | X | X | X | X | X | X | X | X | On-L OFFline |
| 19 | X | X | X | X | X | X | X | X | X | On-L " |
| 20 | X | X | X | X | X | X | X | X | X | On-L " |
| 21 | X | X | X | X | X | X | X | X | X | On-L " |
| 22 | X | X | X | X | X | X | X | X | X | CP OFFLINE |
| 23 | O | P | O | X | O | X | O | P | O | CP ASP Pump leaking Preheat Cross Control |
| 24 | O | P | O | X | O | X | O | X | O | CP Ash pump leak |
| 25 | O | O | O | O | O | X | O | X | O | CP OK |
| 26 | O | O | O | O | O | X | O | X | O | On-L OK |
| 27 | O | O | O | O | O | X | O | X | O | On-L OK |
| 28 | O | O | O | O | O | X | O | X | O | On-L OK |
| 29 | O | O | O | O | O | X | O | X | O | CP OK |
| 30 | O | O | O | O | O | X | O | X | O | CP OK |
| 31 | O | O | O | O | O | X | O | X | O | CP OK |

# F B I EQUIPMENT CHECK LIST

MONTH September 2018

| | |
|---|---|
| ONLINE - | O |
| OFFLINE - | X |
| PROBLEM - | P |

| DAY | FBI BLOWER | ASH PUMPS A | ASH PUMPS B | POLYMER SYSTEM | VENTURI SYSTEM | INJECTOR OIL PUMP | HIGH PRESSURE W. PUMP | PREHEAT BLOWER | FBI SYSTEM | OPER. INT. & PROBLEM COMMENTS |
|---|---|---|---|---|---|---|---|---|---|---|
| 1 | O | O | O | O | O | X | O | X | O | CP OK |
| 2 | O | O | O | O | O | X | O | X | O | CP OK |
| 3 | O | O | O | O | O | X | O | X | O | OK |
| 4 | O | O | O | O | O | X | O | X | O | OK |
| 5 | O | O | O | O | O | X | O | X | O | OK |
| 6 | O | O | O | O | O | X | O | X | O | OK |
| 7 | O | O | O | O | O | X | O | X | O | MB OK |
| 8 | O | O | O | O | O | X | O | X | O | CK OK |
| 9 | O | O | O | O | O | X | O | X | O | MB |
| 10 | O | O | O | O | O | X | O | X | O | MB OK |
| 11 | O | O | O | O | O | X | O | X | O | OK |
| 12 | O | O | O | O | O | X | O | X | O | OK |
| 13 | O | O | O | O | O | X | O | X | O | |
| 14 | O | O | O | O | O | X | O | X | O | OK |
| 15 | O | O | O | O | O | X | O | X | X | OK Stnd by |
| 16 | O | O | O | X | O | X | O | X | X | OK Shutdown OK |
| 17 | O | O | O | O | O | X | O | X | O | OK |
| 18 | O | O | O | O | O/P | X | O/P | X | O | |
| 19 | O | O | O | O | O | X | O | X | O | OK |
| 20 | O | O | O | O | O | X | O | X | O | OK |
| 21 | O | O | O | O | O | X | O | X | O | OK |
| 22 | O | O | O | O | O | X | O | X | O | OK |
| 23 | O | O | O | O | O | X | O | X | O | OK |
| 24 | O | O | O | O | O | X | O/P | X | O | OK |
| 25 | O | O | O | O | O | X | O/P | X | O | OK |
| 26 | O | O | O | O | O | X | O/P | X | O | OK |
| 27 | O | O | O | O | O | X | O | X | O | OK |
| 28 | O | O | O | O | O | X | O | X | O | OK |
| 29 | O | O | O | O | O | X | O | X | O | OK |
| 30 | O | O | O | O | O | X | O | X | O | OK |
| 31 | | | | | | | | | | |

# Appendix E
## Green Infrastructure

**July 7, 2018 City Park Catch Basin Cleaning and Marking**
Carson Gorecki, Corwin Washington, and Alison Maulhardt attended and helped facilitate a catch basin cleaning and marking event, in collaboration with City Park. SWBNO staff demonstrated how to clean and mark catch basins and discussed the importance of water quality and stormwater management in New Orleans. City Park staff gave a safety briefing before volunteers were broken into pairs and spread out to clean previously identified clogged catch basins. Sixteen volunteers attended and cleaned 26 catch basins and drop inlets in the Stadium Drive/Victory Ave area, including some that were completely buried. One and a half trailer loads of organic material was separated from trash and brought to the City park compost pile.

**July 10, 2018 University of New Orleans Pontchartrain Institute for Environmental Science (PIES) Teachers' Workshop**
Joining Dinah Maygarden from the PIES, Carson Gorecki presented on green infrastructure, water pollution, and stormwater management to 12 teachers from Orleans, Jefferson, and St. Tammany Parishes. Teachers from three private and 9 public schools attended. Carson showed the green infrastructure film, led a discussion and answered questions on water quality. He also assisted as the teachers worked through a permeable/impermeable surfaces exercise. Point source pollution Enviroscapes were also demonstrated.

**July 16, 2018 Urban Conservancy BASIN Summer Camp Enviroscape Demonstration**
Anna Patterson and Carson Gorecki visited Sojourner Truth Neighborhood Center, where Urban Conservancy hosted its annual BASIN environmental education summer camp. 21 children from the ages of 8-12 were shown the Enviroscape and taught about water pollution, watershed dynamics, and stormwater management.

**July 21, 2018 New Orleans Redevelopment Authority Community Adaptation Program Kickoff**
Carson Gorecki represented SWBNO at the NORA CAP Kickoff event, held at Dillard University's Georges Auditorium. Alongside many other water management organizations, companies, and local government agencies, SWBNO tabled and spoke with Gentilly residents. SWBNO focused on how green infrastructure interventions, such as those supported by the CAP, can help improve water quality and take the burden off the City's drainage system. About 400 people attended the event.

**August 4-6, 2018 International Foodservice & Hospitality Expo**
The Pretreatment/F.O.G. Team tabled the three-day long event, held at the New Orleans Convention Center. SWBNO staff interacted with local foodservice professionals, explaining the F.O.G. Permitting program and why it is important to keep fats, oils, and grease out of our sanitary sewer system. Promotional and educational items were handed out to convention attendees.

**August 15, 2018 Sustaining our Urban Landscape (SOUL NOLA) Community Forestry Series Presentation**
Carson Gorecki gave an hour-long presentation to attendees on the history of the SWBNO, stormwater management, water quality, green infrastructure, and what individuals can do to help ease the burden on the aging drainage infrastructure of pipes and pumps. Carson also led a brief tour to the City Park Tercentennial Parking Lot bio-retention cell a nearby example of functioning green infrastructure in action.

**August 18, 2018 TV Interview at Water Effectiveness in Broadmoor**
Carson Gorecki discussed the SWBNO Green Infrastructure Plan, current green infrastructure projects, and the function of the Water Effectiveness in Broadmoor project specifically in an interview with Sabrina Wilson of Fox 8. The interview is part of a larger piece on Dillard University's new Urban Water Management Certificate.

**August 23, 2018 Gentilly Crossings Catch Basin Cleanup**
Carson Gorecki, Anna Patterson, Alison Maulhardt, and Corwin Washington joined volunteers from the public, Roadwork NOLA, and the Urban Conservancy in cleaning and marking 14 catch basins near the Gentilly Crossings pop-up green streets installation, located at the intersection of Elysian Fields and Mirabeau Avenues. The event raised awareness around stormwater management, our drainage infrastructure, and water quality for residents of the Gentilly neighborhood. High traffic volumes helped raise the visibility of the event.

**September 7, 2018 Waste Haulers' Meeting**
The Pretreatment Section of the Environmental Affairs Department hosted several waste haulers from around the New Orleans region. The regularly scheduled meeting is an opportunity for haulers to discuss common issues with the disposal of fats, oils, and grease, under the SWBNO Fats, Oils, and Grease (F.O.G.) Program. It is also an opportunity for SWBNO staff to suggest solutions or changes in operation to better meet the requirements of the program. One important topic of discussion at this meeting was the lack of disposal location options for haulers.

**September 8, 2018 Louisiana Children's Museum RiverWorks Discovery Exhibit Kickoff Event**
Anita Williams and Carson Gorecki represented the SWBNO and Environmental Affairs at the Louisiana Children's Museum's RiverWorks Discovery Exhibit kickoff event. SWBNO taught children about different types of water pollution, how that pollution will run across a watershed, and how to prevent them from occurring. The Enviroscape watershed model was the centerpiece along with some educational brochures, coloring books, and promotional items such as rain gauges and pet waste bag holders. RiverWorks Discovery is a "travelling exhibit designed to teach the importance of commerce, culture and conservation on America's inland waterways."

**September 18, 2018 Hazard Mitigation Plan Community Meeting**
Anna Patterson hosted a table that included information on SWBNO's Green Infrastructure program and projects. Ann Wilson gave the part of the Hazard Mitigation presentation that focused on green infrastructure.

**September 28, 2018 WEFTEC Water Palooza**
Anna Patterson and Joy Williams represented SWBNO Environmental Affairs at the Water Environment Federation Annual Conference's water management outreach event. Anna and Joy demonstrated how water pollution occurs, using the Enviroscape watershed model to about 60 kindergartners and 3 teachers at St. Mary's Academy in New Orleans East.

**September 29, 2018 Citywide Catch Basin Cleaning Training Event**
Carson Gorecki gave a presentation on how to clean catch basins and demonstrated the cleaning of a catch basin. Carson also helped to explain the connection between cleaning catch basins, water quality, and stormwater management. The event was the precursor to a city-wide series of catch basin cleanups to take place each Saturday for 2 months in each city council district.

**September 29, 2018 WEFTEC Community Service Project**
Anna Patterson represented SWBNO at the Water Environment Federation's (WEF) community service project, part of the annual WEFTEC conference, hosted by New Orleans. SWBNO provided excavation prior to the event as well as materials and coordination. Over 100 volunteers, in town for the conference, attended to install a stormwater planter at the Treme Community Center.

**September 29, 2018 Office of Youth and Families Family Fest**
Carson Gorecki and Corwin Washington represented SWBNO at the family-oriented block party, held at St. Roch Playground. The SWBNO team provided resources and information on the F.O.G. and stormwater programs. They also used the Enviroscape watershed model to demonstrate how pollution enters our waters. In addition, they answered any environmental questions that fest attendees had.

## Sewerage Water Board Green Infrastructure Projects

| Job# | Title | Principal | Team/Partners | Type * | District | Neighborhood | Description/Scope | Status | Budgeted Amount | Expended Amount | Remaining | Eligible for Reallocation | In-Kind | Completion Date | Comments |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| H0774 | **Education Program** | Louisiana Urban Stormwater Coalition | Dana Brown Associates<br>Global Green<br>NPN<br>Water Works | 3 | All | | Professional and community outreach workshops and tabling | Complete | $100,000.00 | $85,710.00 | $14,290.00 | $14,290.00 | $16,000.00 | 10/27/2017 | |
| H0776 | **Green Keepers** | Parkway Partners | Evans & Lighter<br>Spackman, Mossop + Michaels<br>PKW<br>Urban Roots<br>Groundwork<br>E&E Strategies<br>BaumGardens Landscape<br>C.R.I.S.P.<br>Urban Conservancy<br>Dana Brown & Associates | 3 | All | | Community outreach workshops series | Complete | $26,350.00 | $26,350.00 | $0.00 | $0.00 | $46,482.00 | 4/1/2015 | |
| H0775 | **Ripple Effect** | Ripple Effect | Waggonner & Ball Architects<br>KIPP Schools<br>PlayBuild | 2 | B - All | **Central City** | K-4 curriculum<br>Teach-the-teacher workshops | Complete | $75,500.00 | $75,500.00 | $0.00 | $0.00 | $4,500.00 | 3/1/2017 | |
| H0773 | **Lower 9th Ward Earth Lab** | Groundwork New Orleans | Common Ground Relief<br>NET Charter High School<br>GAEA Engineering Consultants<br>Waggonner & Ball Architects<br>Deltares<br>Sustainable Ecosystems Restoration | 1,2,3 | E | **Lower 9th Ward**<br><br>1901 Caffin Ave | Rain garden, green roof, pervious pavement install and monitoring.<br>Green Team school program, professional outreach. | Complete | $100,000.00 | $85,710.00 | $14,290.00 | $14,290.00 | $27,000.00 | 5/25/2017 | |
| H0777 | **The WEB**<br>**Water Effectiveness in Broadmoor** | Land Trust for Louisiana | BDC<br>Evans & Lighter<br>Trigon Associates<br>The City of New Orleans<br>E&E Strategies | 1,3 | B | **Broadmoor**<br><br>3601 General Taylor | Rain garden installation<br>Outreach WEB<br>Soil testing<br>WQ sampling | Construction and soil testing complete<br>Monitoring<br>Maintenance into 2019 | $82,750.00 | $79,118.11 | $3,631.89 | $0.00 | $57,397.00 | 2020 | Contract was amended to extend maintenance through 2020. |
| ~~H0785~~ H0933 | **Rabouin International High School GI Lab** | Hanging Gardens | Rabouin International High School<br>VertiFarms | 1 (2) | B | **CBD**<br><br>727 Carondolet | Green/blue roof installation on school w/ education | Construction Complete<br>Monitoring and Maintenance | $99,631.00 | $94,064.72 | $5,566.28 | $0.00 | $55,094.00 | 2017 | Lack of maintenance by school of green roof portion. Exploring options. |
| H0786 H0939 | **Central City Project** | Dana Brown & Associates | LPBF<br>Civil Engineer Greenman Dan<br>Hike for KaTREEna<br>LUSC<br>Global Green<br>NPN<br>NORA | 1 | B | **Central City**<br><br>2433/2427 S. Galvez | Bioretention cell installation on double lot<br>Will pull stormwater off street for dry detention, filtration, and infiltration | Construction complete<br><br>On-going Monitoring and Maintenance | $40,094.80 | $32,000.00 | $8,094.80 | $0.00 | $2,000.00 | 10/27/2017 | DPW road construction led to reducndancy removal of Galvez runnel. Options to improve inlet on 2nd being explored.<br><br>Maintenance being conducted by NORA. |

## Sewerage Water Board Green Infrastructure Projects

| Job# | Title | Principal | Team/Partners | Type * | District | Neighborhood | Description/Scope | Status | Budgeted Amount | Expended Amount | Remaining | Eligible for Reallocation | In-Kind | Completion Date | Comments |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| H0901 | **Florida Ave Corridor Learning Trail** | Sankofa CDC | Evans & Lighter LA<br>Dr. John Day Jr.<br>Common Ground Relief<br>Audubon Nature Institute<br>Hike for KaTREEna<br>Design Jones, LLC<br>MDM Design<br>Wetlands Resources, LLC | 1,2,3 | E | **Lower 9th Ward**<br><br>6501 Florida Ave | Educational stormwater lot in L9W.<br>Lot located adjacent to SWB East Bank Sewer Treatment Facility and Wetlands Assimilation Project<br>This is Phase I of an extended trail along Bayou Bienvenue<br>Wetland Park | Grading complete<br><br>Planting complete<br><br>Monitoring and Maintenance conducted by Sankofa | $100,000.00 | $100,000.00 | $0.00 | $0.00 | $66,520.00 | 2018 | Letter to the contractor is needed to close out the account.<br><br>Sankofa is working to expand project, including additional monitoring. |
| H0902 | **Hollygrove Greenline**<br>A Water Management and Community Education Initiative | Tulane City Center | Carrollton-Hollygrove CDC<br>Dana Brown & Associates<br>Engineers Without Borders<br>Twin Shores Landscape & Construction Services, Inc.<br>SWBNO | 1 | A | **Hollygrove**<br><br>Monroe St and Forshey St | Stormwater management on SWB site.<br>Ommunity engagement<br>Signage | Complete<br><br>Need for Maintenance | $100,000.00 | $99,666.02 | $333.98 | $333.98 | | 5/23/2017 | Carrollton-Hollygrove CDC dissolved. SWB maintenance crews currently mowing to keep weeds managable. Letter to the contractor is needed to close out the account. |
| H0910 | **Treme-St. Ann Street Rain Gardens** | Historic Faubourg Treme Association | Dana Brown & Associates<br>Groundwork<br>Global Green<br>DPW | 1 | C | **Treme**<br><br>1500-1600 St. Ann St | Street right-of-way bioswales/rain gardens installation<br>Corner bump-outs | Contract expired<br><br>Funds to be re-allocated to 2018 | $98,772.00 | $51,791.85 | $46,980.15 | $46,980.15 | $26,150.00 | 2017 | Check to see if a Letterwas sent to the contractor to closed out the project and account. |
| H0936 | **SWB Downtown St. Joseph St. Administration Building Green Roof** | Hanging Gardens | Evans + Lighter<br>Morphy Makofsky<br>Independent Roofing Systems<br>Greensite<br>AD Greenroof | 1 | B | **CBD**<br><br>625 St. Joseph St | Green Roof<br>Blue Roof<br>9,353 S.F.<br>Outreach/education<br>Monitoring<br>Maintenance | Construction complete<br><br>Tours have begun<br><br>Budget increase to account for construction overages and extended warranty<br><br>Maintenance ongoing through 2018 | $369,748.91 | $351,380.75 | $18,368.16 | $0.00 | | 2018 | Maintenance is on-going through Fall 2018. |
| H0935 | **Aurora Rain Gardens** | Gaea Consultants | Greenman Dan<br>Groundwork | 1 | C | **Algiers**<br><br>Carlisle Court and Westchester Street | Flow-through planter<br>Rain garden<br>Bioswale<br>Maintenance | Construction Complete 2016<br>Monitoring and Maintenance Complete 2018 | $66,095.00 | $65,105.00 | $990.00 | $0.00 | $7,330.00 | 2018 | Letter to the contractor is needed to close out the account.<br><br>New Maintenance contract is being developed. |

## Sewerage Water Board Green Infrastructure Projects

| Job# | Title | Principal | Team/Partners | Type * | District | Neighborhood | Description/Scope | Status | Budgeted Amount | Expended Amount | Remaining | Eligible for Reallocation | In-Kind | Completion Date | Comments |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| H0937 | **Coliseum St. Bioswale** | Gaea Consultants | Evans + Lighter<br>Groundwork<br>DPW<br>Coliseum Square Association | 1 | B | **Lower Garden District**<br><br>Coliseum Square Park | Right-of-way bioswale<br>Monitoring<br>Maintenance | Contract expired<br>Funds to be re-allocated to 2018 | $109,057.00 | $24,822.94 | $84,234.06 | $84,234.06 | $16,000.00 | 2016 | Check to see if a letter was sent to the contractor to closed out the project and account. |
| H0903 | **Conrad Park** | SWBNO | WEF<br>Dana Brown | 1,2,3 | A | **Hollygrove**<br><br>Edinburgh and Hamilton St | WEFTEC Green Infrastructure community service project | Waterpalooza 9/26/14<br><br>Installation 9/27/14<br><br>Need Job Number | $5,000.00 | $5,000.00 | $0.00 | $0.00 | $2,500.00 | 9/27/2014 | Check to see if a letter was sent to the contractor to closed out the project and account. |
| H0797<br>Match<br><br>H0798 Grant | **SWBNO Green Infrastructure Monitoring Project**<br><br>EPA Urban Waters Small Grant | SWBNO - EPA Urban Waters Small Grant<br><br>UW-00F85801-0 | NORA<br>LPBF<br>LUSC<br>EPA | N/A<br><br>3 | D | **Pontilly**<br><br>Multiple Locations | Data collection<br>GI Monitoring<br>Outreach | Pre-project baseline monitoring is complete<br><br>Pontilly construction delayed<br><br>Re-scoped to new sampling locations | $45,383.00 | $10,452.92 | $34,930.08 | $0.00 | $46,383.00 | 12/31/2018 | $60,000 EPA Portion. H0797, the SWB Match portion, was closed 1/25/2018. Expended amount is for H0797 and H0798<br><br>Sampling ongoing, outreach event and purchase of flow meters pending. |
| H0916 | **EPA Environmental Education Local Grant**<br><br>**EE1530** | SWBNO<br><br>NE-01F05001-0 | Ripple Effect | 2 | | | Expand existing Ripple Effect Project, SWBNO Match | Project Complete | $30,333.00 | $30,333.00 | $0.00 | $0.00 | | 7/31/2017 | $91,000 EPA portion<br>$30,333.00 = SWBNO Match |
| H0795 | **Rain Barrels** | SWBNO | Global Green USA | 3 | N/A | | Purchase of rain barrels and fittings for educational outreach events | 5 rain barrels purchased for WEFTEC events | $500.00 | $115.73 | $384.27 | $0.00 | | 2014 | |
| H0794 | **Trees 2014** | SWBNO | Dept. of Parks and Parkways<br>Hike for KaTREEna | 3 | N/A | **Gentilly** | Purchase of trees to give away at community outreach event | Trees purchased. | $4,500.00 | $4,500.00 | $0.00 | $0.00 | | 12/6/2014 | |
| H0928 | **Trees 2015** | SWBNO | Dept. of Parks and Parkways<br>Hike for KaTREEna | 3 | N/A | **Gentilly** | Purchase of trees to give away at community outreach event | Trees purchased. | $5,000.00 | $5,000.00 | $0.00 | $0.00 | | 12/4/2015 | |
| H0954 | **Trees 2016** | SWBNO | Dept. of Parks and Parkways<br>NOLA Tree Project | 3 | N/A | **Gentilly** | Purchase of trees to give away at community outreach event | Trees purchased | $5,000.00 | $5,000.00 | $0.00 | $0.00 | | 12/3/2016 | |
| H0979 | **Trees 2017** | SWBNO | Dept. of Parks and Parkways<br>NOLA Tree Project | 3 | N/A | **Gentilly** | Purchase of trees to give away at community outreach event | Trees purchased | $5,000.00 | $5,000.00 | $0.00 | $0.00 | | 12/7/2017 | |
| H0922 | **Adaptation Support Tool** | SWBNO | NORA<br>Deltares<br>City of NO Office of Resiliency and Sustainability<br>Dana Brown and Associates<br>Susco | 4 | | | Hardware and software containing customized data sets to identify GI priority areas<br>Targeting engagement with City and SWB project Managers, Private Developers, and Community Stakeholders and Homeowners | Development complete<br><br>Workshops | $100,000.00 | $70,389.05 | $29,610.95 | $0.00 | | 1/1/2017 | Waiting to hear from City on additional workshops and development. |

## Sewerage Water Board Green Infrastructure Projects

| Job# | Title | Principal | Team/Partners | Type * | District | Neighborhood | Description/Scope | Status | Budgeted Amount | Expended Amount | Remaining | Eligible for Reallocation | In-Kind | Completion Date | Comments |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| H0931 | **Stormwater Toolkit** | SWBNO | City of NO<br>CDM Smith<br>Dana Brown and Associates | 4 | | | Green infrastructure standard details of 8 GI types<br>Stormwater and pollutant load calculator | Final report and deliverables are being reviewed | $150,000.00 | $82,885.00 | $67,115.00 | $0.00 | | 4/1/2017 | Trying to reimburse the City for most recent CDM invoices, but missing some required documentation from the City. |
| H0960 | **Soil Sampling/Analysis** | SWBNO | City of NO<br>Eustis Engineering<br>EPA ORD | 4 | | | Orleans Parish | Final Report has been completed and delivered | $97,795.25 | $65,467.30 | $32,327.95 | $0.00 | | 12/31/2019 | The AFIN project summary amount does not match the actual expended amount. |

| | | Budgeted | Expended | Remaining | Eligible for Reallocation | In-Kind |
|---|---|---|---|---|---|---|
| ***Totals*** | | ***$1,816,509.96*** | ***$1,455,362.39*** | ***$361,147.57*** | ***$160,128.19*** | **$373,356.00** |

**Green Infrastructure Fund**

| | | |
|---|---|---|
| *Budgeted thru 2017* | | *$1,816,509.96* |
| *Unbudgeted Amount* | | *$683,490.04* |
| *Eligible for Reallocation* | | *$160,128.19* |
| ***Available Funds for 2018*** | | ***$843,618.23*** |

| | | |
|---|---|---|
| **Total 5 Yr GI Budget** | | **$2,500,000.00** |

**Type 1: Plan, develop, implement and maintain one (1) or more GI demonstration projects on public land within Orleans Parish*

*Type 2: Develop a GI educational curriculum to be implemented in Orleans Parish schools.*

*Type 3: Develop GI workshops curriculum for educating professionals, commercial businesses, homeowners, and neighborhood groups.*

*Type 4: Develop GI Tools or studies that further collective understanding of GI concepts and/or standardize their application.*

# Appendix F
# Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Third Modified Consent Decree.

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| **Paragraph 10** | | | | |
| THIRD MOD CONSENT DECREE NOTICE TO ALL CONTRACTORS | CITYWIDE | 10/15/14 | 8/14/14 | |
| **Paragraph 41** | | | | |
| ESTIMATED 25% MILESTONES-SOUTHSHORE, MID CITY, CARROLLTON BASINS | CITYWIDE | 11/14/14 | 11/13/14 | |
| AWARD AND ESTIMATED MILESTONES OF NINTH WARD CONTRACT | D & E | 10/17/14 | 10/10/14 | |
| ESTIMATED 50% MILESTONE OF NINTH WARD BASIN AND CONTRACT | D & E | 7/24/15 | 7/23/15 | |
| ESTIMATED 75% MILESTONE OF NINTH WARD BASIN AND CONTRACT | D & E | 2/10/16 | 1/25/16 | |
| AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30206 | E | 10/21/16 | 10/24/16 | |
| AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30205 | E | 11/18/16 | 11/9/16 | |
| AWARD AND ESTIMATED MILESTONES OF NEW ORLEANS EAST – Contract 30207 and 30208 | E | 1/20/17 | 1/19/17 | |

# Appendix F
## Consent Decree Accomplishments

**Paragraph 41a**

| | | | |
|---|---|---|---|
| 25% MILESTONE COMPLETION NINTH WARD BASIN | D & E | 11/21/16 | 3/16/15 |
| 50% MILESTONE COMPLETION NINTH WARD BASIN | D & E | 7/8/16 (REVISED) | 9/24/15 |
| 75% MILESTONE COMPLETION NINTH WARD BASIN | D & E | 11/21/16 | 3/29/16 |
| 25% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON | A & B | 8/12/16 | 7/15/16 |
| 50% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON | A & B | 11/10/16 | 11/1/16 |
| 75% MILESTONE COMPLETION CONTRACT 3737 - CARROLLTON | A & B | 2/8/17 | 12/9/16 |
| 25% MILESTONE COMPLETION CONTRACT30206 – N.O. EAST | E | 12/10/17 | 1/12/17 |
| 50% MILESTONE COMPLETION CONTRACT 30206 – N.O. EAST | E | 4/9/18 | 3/2/17 |
| 25% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST | E | 1/26/19 | 3/17/17 |
| 25% MILESTONE COMPLETION N.O. EAST BASIN | E | 10/17/17 | 4/21/17 |
| 75% MILESTONE COMPLETION CONTRACT30206 – N.O. EAST | E | 8/7/18 | 4/24/17 |
| 50% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST | E | 4/19/19 | 4/28/17 |
| ESTIMATED 50% MILESTONE OF N.O. EAST BASIN | E | 8/19/17 | 5/26/17 |
| 25% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST | E | 5/4/19 | 5/26/17 |
| 25% MILESTONE COMPLETION CONTRACT30207 – N.O. EAST | E | 3/20/18 | 6/9/17 |

| | | | |
|---|---|---|---|
| 50% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST | E | 7/3/19 | 7/12/17 |
| 75% MILESTONE COMPLETION CONTRACT30205 – N.O. EAST | E | 7/10/19 | 8/18/17 |
| 75% MILESTONE COMPLETION CONTRACT30208 – N.O. EAST | E | 9/1/19 | 9/1/17 |
| 50% MILESTONE COMPLETION CONTRACT 30207 – N.O. EAST | E | 6/3/19 | 9/8/17 |
| 50% MILESTONE COMPLETION OF N.O. EAST BASIN | E | 6/30/19 | 8/18/17 |
| ESTIMATED 75% MILESTONE OF N.O. EAST BASIN | E | 12/16/17 | 9/27/17 |
| 75% MILESTONE COMPLETION OF N.O. EAST BASIN | E | 4/30/19 | 10/27/17 |
| 75% MILESTONE COMPLETION CONTRACT 30207 – N.O. EAST | E | 8/17/19 | 10/13/17 |
| 100% MILESTONE COMPLETION NINTH WARD BASIN | D & E | 3/31/18 | 1/25/18 |

**Paragraph 42**

| | | | |
|---|---|---|---|
| 100% ESSA COMPLETION IN CLOSED BASINS | CITYWIDE | 7/31/15 | 7/21/15 |

**Paragraph 56**

| | | | |
|---|---|---|---|
| QTRLY REPORT (3RD Q 2014) | CITYWIDE | 11/1/14 | 10/30/14 |
| QTRLY REPORT (4TH Q 2014) | CITYWIDE | 2/1/15 | 1/27/15 |
| QTRLY REPORT (1st Q 2015) | CITYWIDE | 5/1/15 | 4/29/15 |
| QTRLY REPORT (2nd Q 2015) | CITYWIDE | 8/1/15 | 7/28/15 |
| QTRLY REPORT (3RD Q 2015) | CITYWIDE | 10/31/15 | 10/22/15 |
| QTRLY REPORT (4th Q 2015) | CITYWIDE | 2/1/16 | 1/27/16 |
| QTRLY REPORT (1st Q 2016) | CITYWIDE | 5/1/16 | 4/21/16 |
| QTRLY REPORT (2nd Q 2016) | CITYWIDE | 8/1/16 | 7/27/16 |
| QTRLY REPORT (3rd Q 2016) | CITYWIDE | 11/1/16 | 10/24/16 |
| QTRLY REPORT (4th Q 2016) | CITYWIDE | 2/1/17 | 1/24/17 |
| QTRLY REPORT (1st Q 2017) | CITYWIDE | 5/1/17 | 4/26/17 |

| | | | |
|---|---|---|---|
| QTRLY REPORT (2ND Q 2017) | CITYWIDE | 8/1/17 | 7/26/17 |
| QTRLY REPORT (3rd Q 2017) | CITYWIDE | 11/1/17 | 10/23/17 |
| QTRLY REPORT (4th Q 2017) | CITYWIDE | 2/1/18 | 1/29/18 |
| QTRLY REPORT (1st Q 2018) | CITYWIDE | 5/1/18 | 4/27/18 |
| ***QTRLY REPORT (2nd Q 2018)*** | ***CITYWIDE*** | ***8/1/18*** | ***7/25/18*** |
| **Paragraph 57** | | | |
| ANNUAL REPORT-2014 | CITYWIDE | 3/1/15 | 2/27/15 |
| ANNUAL REPORT-2015 | CITYWIDE | 3/1/16 | 2/22/16 |
| ANNUAL REPORT-2016 | CITYWIDE | 3/1/17 | 2/23/17 |
| ANNUAL REPORT-2017 | CITYWIDE | 3/1/18 | 2/26/18 |
| **Paragraph 57b** | | | |
| LINE CLEANING CYCLE COMPLETION | CITYWIDE | 6/22/18 | 10/21/14 |
| MANHOLE INSPECTION CYCLE COMPLETION | CITYWIDE | 12/15/15 | 11/24/15 |
| LINE INSPECTION CYCLE COMPLETION | CITYWIDE | 6/22/17 | 3/9/17 |
| **Paragraph 57d** | | | |
| NOTICE OF COMPLETION OF 100-YEAR FLOOD PROTECTION | CITYWIDE | NONE | 2/24/16 |
| **Paragraph 58** | | | |
| NOTICE OF LINE CLEANING CYCLE COMPLETION | CITYWIDE | 11/20/14 | 11/13/14 |
| NOTICE OF 25% COMPLETION - NINTH WARD BASIN | D & E | 4/6/15 | 3/27/15 |
| NOTICE OF 25% COMPLETION - CONTRACT 3986 | D & E | 4/6/15 | 3/27/15 |
| NOTICE OF COMPLETION OF ESSA IN CLOSED BASINS | CITYWIDE | 8/11/15 | 8/10/15 |
| NOTICE OF 50% COMPLETION-NINTH WARD BASIN & CONTRACT 3986 | D & E | 10/15/15 | 10/13/15 |

| | | | |
|---|---|---|---|
| NOTICE OF MANHOLE INSPECTION CYCLE COMPLETION | CITYWIDE | 12/15/15 | 12/14/15 |
| NOTICE OF AWARD AND ESTIMATED MILESTONES CARROLLTON CONTRACT 3737 | A & B | 8/14/15 | 10/13/15 |
| NOTICE OF 75% COMPLETION – NINTH WARD BASIN & CONTRACT 3986 | D & E | 4/19/16 | 4/13/16 |
| NOTICE OF 25% COMPLETION-CARROLLTON CONTRACT 3737 | A & B | 8/5/16 | 7/25/16 |
| NOTICE OF 50% COMPLETION-CARROLLTON CONTRACT 3737 | A & B | 11/22/16 | 11/9/16 |
| NOTICE OF 75% COMPLETION-CARROLLTON CONTRACT 3737 | A & B | 12/30/17 | 12/21/16 |
| NOTICE OF 25% COMPLETION-CARROLLTON CONTRACT 30206 | E | 2/2/17 | 1/20/17 |
| NOTICE OF 50% COMPLETION-CARROLLTON CONTRACT 30206 | E | 3/27/17 | 3/27/17 |
| NOTICE OF 25% COMPLETION-CARROLLTON CONTRACT 30205 | E | 4/7/17 | 3/27/17 |
| NOTICE OF LINE INSPECTION CYCLE COMPLETION | CITYWIDE | 3/30/17 | 3/10/17 |
| NOTICE OF 25% COMPLETION-N.O. EAST BASIN | E | 5/12/17 | 5/1/17 |
| NOTICE OF 50% COMPLETION-CONTRACT 30205 – N.O. EAST | E | 5/19/17 | 5/4/17 |
| NOTICE OF 75% COMPLETION-CONTRACT 30206 – N.O. EAST | E | 5/15/17 | 5/4/17 |
| NOTICE OF 25% COMPLETION-CONTRACT 30208 – N.O. EAST | E | 6/16/17 | 6/9/17 |
| NOTICE OF 25% COMPLETION-CONTRACT 30207 – N.O. EAST | E | 6/30/17 | 6/27/17 |
| NOTICE OF 50% COMPLETION-CONTRACT 30208– N.O. EAST | E | 8/2/17 | 7/20/17 |

| | | | | |
|---|---|---|---|---|
| NOTICE OF 75% COMPLETION-CONTRACT 30205– N.O. EAST | E | 9/8/17 | 8/29/17 | |
| NOTICE OF 50% COMPLETION-N.O. EAST BASIN | E | 9/8/17 | 8/29/17 | |
| NOTICE OF 75% COMPLETION-CONTRACT 30208– N.O. EAST | E | 9/29/17 | 9/12/17 | |
| NOTICE OF 50% COMPLETION-CONTRACT 30207– N.O. EAST | E | 9/29/17 | 9/12/17 | |
| NOTICE OF 75% COMPLETION-CONTRACT 30207– N.O. EAST | E | 11/3/17 | 10/23/17 | |
| NOTICE OF 75% COMPLETION-N.O. EAST BASIN | E | 11/24/17 | 11/6/17 | |
| NOTICE OF 100% COMPLETION-NINTH WARD BASIN | D & E | 2/15/18 | 1/29/18 | |

**Paragraph 69**

| | | | | |
|---|---|---|---|---|
| STIPULATED PENALTY PAID (SWB LETTER 12/24/14) – Date of Violation 12/20/2014 | CITYWIDE | 1/19/15 | 12/24/14 | Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) $1000.00 |
| STIPULATED PENALTY PAID (SWB LETTER 6/26/15) – Dates of Violations–6/3/15, 6/4/15, 6/5/15, 6/9/15, 6/10/15, 6/13/15, & 6/14/15 | CITYWIDE | 7/3/15 | 6/26/15 | Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) $7000.00 |
| STIPULATED PENALTY PAID (SWB LETTER 7/8/16) – Date of Violation 6/18/2016 | CITYWIDE | 7/18/16 | 7/13/16 | Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) $1000.00 |
| STIPULATED PENALTY PAID (SWB LETTER 3/26/18) – Date of Violation 2/25/18 | CITYWIDE | 3/27/18 | 3/22/18 | Penalty assessed for Non-Compliant Discharges (Fecal Coliform Bacteria) $1000.00 |

# Appendix F
# Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Modified and Second Modified Consent Decree.

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| **Paragraph 10** | | | | |
| CONSENT DECREE TO CURRENT CONTRACTORS | CITYWIDE | 04/27/10 | 03/31/10 | |
| **Paragraph 18** | | | | |
| PUMP STATION COMPLETION-SPS D | D | N/A | 11/24/05 | |
| PUMP STATION COMPLETION-BOULEVARD X | E | 04/30/11 | 04/16/06 | |
| PUMP STATION COMPLETION-EASTOVER | E | 09/30/10 | 04/16/06 | |
| PUMP STATION COMPLETION-SPS #4 | A | 09/30/10 | 05/12/09 | |
| PUMP STATION COMPLETION-SPS #24 | E | 09/30/10 | 07/09/09 | |
| PUMP STATION COMPLETION-SPS #25 | E | 09/30/10 | 07/09/09 | |
| PUMP STATION COMPLETION-SPS WILSON | E | 09/30/10 | 07/14/09 | |
| PUMP STATION COMPLETION-SPS AMERICA | E | 09/30/10 | 07/15/09 | |
| PUMP STATION COMPLETION-SPS MICHOUD | E | 03/31/11 | 11/11/09 | |
| PUMP STATION COMPLETION-CHICKASAW | E | 09/10/10 | 06/1/10 | |
| PUMP STATION COMPLETION-SPS #26 | E | 09/30/10 | 06/21/10 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| PUMP STATION COMPLETION-MCCOY | E | 09/30/10 | 07/26/10 | |
| PUMP STATION COMPLETION-PINES VILLAGE | E | 09/30/10 | 07/26/10 | |
| PUMP STATION COMPLETION-WILLOWBROOK | E | 09/30/10 | 07/26/10 | |
| PUMP STATION COMPLETION-WRIGHT | E | 09/30/10 | 07/26/10 | |
| PUMP STATION COMPLETION-LAMB | E | 09/30/10 | 08/02/10 | |
| PUMP STATION COMPLETION-AMID | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-CASTLE MANOR | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-CERISE | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-GENTILLY OAKS | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-INDUSTRIAL PARKWAY | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-LAKELAND TERRACE | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-OAK ISLAND | E | 09/30/10 | 09/13/10 | |
| PUMP STATION COMPLETION-ALCEE FORTIER | E | 09/30/10 | 09/20/10 | |
| PUMP STATION COMPLETION-LAKEWOOD SOUTH | A & D | 09/30/10 | 09/20/10 | |
| PUMP STATION COMPLETION-SPS #20 | A & D | 09/30/10 | 09/29/10 | |
| PUMP STATION COMPLETION-CITY PARK | A & D | 09/30/10 | 09/29/10 | |
| PUMP STATION COMPLETION-PARIS ROAD | E | 09/30/10 | 09/29/10 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| PUMP STATION COMPLETION – SPS #9 | A, B, C, D | 12/31/10 | 12/13/10 | |
| PUMP STATION COMPLETION – SPS B | C, D, E | 12/31/10 | 12/13/10 | |
| PUMP STATION COMPLETION – SPS #5 | A & B | 12/31/10 | 12/20/10 | |
| PUMP STATION COMPLETION – SPS #14 | A & B | 12/31/10 | 12/20/10 | |
| PUMP STATION COMPLETION – SPS #17 | D & E | 12/31/10 | 12/20/10 | |
| PUMP STATION COMPLETION – SPS #18 | A & D | 12/31/10 | 12/20/10 | |
| PUMP STATION COMPLETION – SPS #16 | C, D, E | 12/31/10 | 12/31/10 | |
| PUMP STATION COMPLETION – SPS #19 | A & D | 12/31/10 | 12/31/10 | |
| PUMP STATION COMPLETION – SPS #21 | A & D | 12/31/10 | 12/31/10 | |
| PUMP STATION COMPLETION – SPS #22 | A & D | 12/31/10 | 12/31/10 | |
| PUMP STATION COMPLETION – SPS #23 | D & E | 12/31/10 | 12/31/10 | |
| PUMP STATION COMPLETTION – BULLARD | E | 04/30/11 | 04/25/11 | |
| PUMP STATION COMPLETION – LAKE FOREST | E | 04/30/11 | 04/25/11 | |
| PUMP STATION COMPLETION – LAWRENCE | E | 04/30/11 | 04/25/11 | |
| PUMP STATION COMPLETION – BERG | E | 04/30/11 | 04/28/11 | |
| PUMP STATION COMPLETION – PLUM ORCHARD | E | 04/30/11 | 04/28/11 | |
| PUMP STATION COMPLETION – SHOREWOOD | E | 04/30/11 | 04/28/11 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| PUMP STATION COMPLETION – VICTORIA | E | 04/30/11 | 04/28/11 | |
| PUMP STATION COMPLETION – WEBER | E | 04/30/11 | 04/28/11 | |
| PUMP STATION COMPLETION – BRIARWOOD | E | 04/30/11 | 04/29/11 | |
| PUMP STATION COMPLETION – CROWDER | E | 04/30/11 | 04/29/11 | |
| PUMP STATION COMPLETION – DODT | E | 04/30/11 | 04/29/11 | |
| PUMP STATION COMPLETION – LIGGETT | E | 04/30/11 | 04/29/11 | |
| PUMP STATION COMPLETION – FRANCE & FLORIDA | D & E | 07/11/11 | 07/08/11 | |
| PUMP STATION COMPLETION – K-MART | D & E | 07/11/11 | 07/08/11 | |
| PUMP STATION COMPLETION – MECO | D & E | 07/11/11 | 07/11/11 | |
| PUMP STATION COMPLETION – SPS A | B & C | 07/11/11 | 07/11/11 | |
| PUMP STATION COMPLETION – AMERICAN MARINE | E | 07/31/11 | 07/29/11 | |
| PUMP STATION COMPLETION – BURKE | E | 07/31/11 | 07/29/11 | |
| PUMP STATION COMPLETION – FOLGERS | E | 07/31/11 | 07/29/11 | |
| PUMP STATION COMPLETION – SOUTHERN SCRAP | E | 07/31/11 | 07/29/11 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| PUMP STATION COMPLETION – VENETIAN ISLES | E | 07/31/11 | 07/29/11 | |
| PUMP STATION COMPLETION – VILLAGE D'LEST | E | 07/31/11 | 07/29/11 | |
| PUMP STATION COMPLETION – SPS #8 | A, B, C, D | 10/31/12 | 10/31/12 | |
| PUMP STATION COMPLETION – SPS #1 | A & B | 10/31/12 | 10/31/12 | |
| PUMP STATION COMPLETION – SPS #3 | A & B | 10/31/12 | 10/31/12 | |
| PUMP STATION COMPLETION – SPS #6 | A, B, C, D | 12/31/12 | 12/21/12 | |
| PUMP STATION COMPLETION – SPS #15 | A, B, C, D | 04/30/13 | 04/30/13 | |
| **Paragraph 26** | | | | |
| MODIFIED PREVENTIVE MAINTENANCE PROGRAM | CITYWIDE | 04/27/10 | 04/27/10 | |
| **Paragraph 30** | | | | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA)-NON SIGNIFICANT CHANGES | CITYWIDE | 03/1/10 | 02/26/10 | Non-significant changes approved in 03/09/10 Dallas meeting, and confirmed in 03/15/10 SWB ltr |
| **Paragraph 31** | | | | |
| MODIFIED SEWER OVERFLOW ACTION PLAN | CITYWIDE | 12/31/08 | 12/31/08 | |
| **Paragraph 41** | | | | |
| 66% COMPLETION-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 08/10/10 | 01/29/10 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1 | D & E | 04/20/10 | 02/05/10 | |
| 33% COMPLETION-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 04/20/10 | 02/12/10 | |
| 33% COMPLETION-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1 | E | 06/21/10 | 02/26/10 | |
| 66% COMPLETION-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1 | E | 08/30/10 | 04/02/10 | |
| 66% COMPLETION-CONTRACT 3982-Ninth Ward Area – Sewer Rehabilitation-Sewer Rehabilitation No. 1 | D & E | 07/29/10 | 04/09/10 | |
| 66% COMPLETION-CONTRACT 3983-Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 07/29/10 | 05/21/10 | |
| 33% COMPLETION-CONTRACT 3984-Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3 | D & E | 03/26/12 | 01/13/12 | |
| 66% COMPLETION-CONTRACT 3984-Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3 | D & E | 06/09/12 | 03/28/12 | |
| 33% COMPLETION-CONTRACT 3985-Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4 | D & E | 03/26/12 | 02/03/12 | |
| 66% COMPLETION-CONTRACT 3985-Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4 | D & E | 05/2/12 | 04/2/12 | |
| 33% COMPLETION-CONTRACT 3989-Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8 | D & E | 10/15/12 | 07/03/12 | |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION-CONTRACT 3989-Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #8 | D & E | 12/19/12 | 09/13/12 | |
| **Paragraph 41a** | | | | |
| 25% COMPLETION-Estimated Quarterly Milestone Ninth Ward Basin | D & E | 08/22/13 | 08/19/13 | |
| 25% COMPLETION-Estimated Quarterly Milestone New Orleans East Basin | E | 08/22/13 | 08/19/13 | |
| **Paragraph 43a** | | | | |
| FORCE MAIN RELIABILITY EVALUATION | CITYWIDE | 12/31/09 | 12/31/09 | |
| **Paragraph 43b** | | | | |
| FORCE MAIN RELIABILITY EVALUATION REPORT<br><br>After the Board submitted the Force Main Reliability to the EPA and DOJ on 1/29/10, the Board also provided a hard copy to EPA on 3/9/10 at the meeting in Dallas. Additionally, a meeting was held in Dallas with EPA to discuss findings on 3/26/10. | CITYWIDE | 01/30/10 | 01/29/10 | Received approval from EPA on 04/23/10 |
| FORCE MAIN RELIABILITY REPORT CORRECTIVE ACTION PLAN AND SCHEDULE | CITYWIDE | 07/31/10 | 07/15/10 | Received approval from EPA dated 08/27/10 |
| **Paragraph 44** | | | | |
| AUXILIARY POWER SCHEDULE (EAST BANK PLANT) | CITYWIDE | 03/28/10 | 03/26/10 | |
| **Paragraph 56** | | | | |
| QTRLY REPORT (1ST QTR, 2010) | CITYWIDE | 05/01/10 | 04/15/10 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| QTRLY REPORT (2ND QTR, 2010) | CITYWIDE | 08/01/10 | 07/30/10 | |
| QTRLY REPORT (3RD QTR, 2010) | CITYWIDE | 11/1/10 | 10/29/10 | |
| QTRLY REPORT (4TH QTR, 2010) | CITYWIDE | 02/01/11 | 01/27/11 | |
| QTRLY REPORT (1ST QTR, 2011) | CITYWIDE | 05/01/11 | 04/27/11 | |
| QTRLY REPORT (2ND QTR, 2011) | CITYWIDE | 08/01/11 | 07/31/11 | |
| QTRLY REPORT (3RD QTR, 2011) | CITYWIDE | 11/01/11 | 10/31/11 | |
| QTRLY REPORT (4TH QTR, 2011) | CITYWIDE | 02/01/12 | 01/31/12 | |
| QTRLY REPORT (1ST QTR, 2012) | CITYWIDE | 05/01/12 | 04/27/12 | |
| QTRLY REPORT (2ND QTR, 2012) | CITYWIDE | 08/01/12 | 07/31/12 | |
| QTRLY REPORT (3RD QTR, 2012) | CITYWIDE | 11/01/12 | 10/31/12 | |
| QTRLY REPORT (4TH QTR, 2012) | CITYWIDE | 02/01/13 | 01/31/13 | |
| QTRLY REPORT (1ST QTR, 2013) | CITYWIDE | 05/01/13 | 04/30/13 | |
| QTRLY REPORT (2ND QTR, 2013) | CITYWIDE | 08/01/13 | 07/30/13 | |
| QTRLY REPORT (3RD QTR, 2013) | CITYWIDE | 10/31/13 | 10/25/13 | |
| QTRLY REPORT (4TH QTR, 2013) | CITYWIDE | 02/01/14 | 01/31/14 | |
| QTRLY REPORT (1ST QTR, 2014) | CITYWIDE | 05/01/14 | 04/30/14 | |
| QTRLY REPORT (2nd QTR, 2014) | CITYWIDE | 08/01/14 | 07/25/14 | |
| **Paragraph 56c** | | | | |
| FBI O&M INTERIM PLAN | CITYWIDE | 07/31/09 | 07/31/09 | |
| FBI O&M FINAL PLAN | CITYWIDE | 03/28/10 | 03/15/10 | |
| **Paragraph 57** | | | | |
| ANNUAL REPORT (2009) | CITYWIDE | 03/01/10 | 02/26/10 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| ANNUAL REPORT (2010) | CITYWIDE | 03/01/11 | 02/22/11 | |
| ANNUAL REPORT (2011) | CITYWIDE | 03/01/12 | 02/29/12 | |
| ANNUAL REPORT (2012) | CITYWIDE | 03/01/13 | 02/28/13 | |
| ANNUAL REPORT (2013) | CITYWIDE | 03/01/14 | 02/26/14 | |
| **Paragraph 58** | | | | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 02/19/10 | 02/12/10 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1 | D & E | 02/26/10 | 02/12/10 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 03/05/10 | 02/19/10 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1 | E | 03/19/10 | 03/03/10 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1 | E | 04/23/10 | 04/09/10 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1 | D & E | 04/30/10 | 04/13/10 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 06/11/10 | 05/24/10 | |
| MILESTONE COMPLETION REPORT- | D & E | 03/26/12 | 01/13/12 | |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3 | | | | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3984- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #3 | D & E | 06/09/12 | 03/28/12 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4 | D & E | 03/26/12 | 02/03/12 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3985- Ninth Ward Areas – Sewer Rehabilitation – Sewer Rehabilitation #4 | D & E | 05/02/12 | 04/02/12 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8 | D & E | 10/15/12 | 07/03/12 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3989-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #8 | D & E | 12/19/12 | 09/13/12 | |
| **Paragraph 68** | | | | |
| STIPULATED PENALTY PAID (SWB Letter 01/27/14) | CITYWIDE | 12/31/13 | 01/27/14 | Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) $1000.00 |
| STIPULATED PENALTY PAID (SWB Letter 01/27/14) | CITYWIDE | 02/18/14 | 01/27/14 | Penalty assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| | | | | $1000.00 |
| NOTIFICATION OF PAYMENT | CITYWIDE | 12/31/13, 02/18/14 | 01/27/14 | Payments assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) $2009.63 |
| STIPULATED PENALTY PAID (SWB Letter 01/27/14) | CITYWIDE | 04/09/14 | 03/27/14 | Penalty assessed for Non-Compliant Discharge (BOD) $2500.00 |
| NOTIFICATION OF PAYMENT | CITYWIDE | 04/09/14 | 03/27/14 | Payment assessed for Non-Compliant Discharge(BOD) $2500.00 |
| STIPULATED PENALTY PAID (SWB Letter 05/23/14) | CITYWIDE | 06/09/14 | 05/23/14 | Penalty assessed for Non-Compliant Discharge (BOD) $2500.00 |
| NOTIFICATION OF PAYMENT | CITYWIDE | 06/09/14 | 05/23/14 | Payment assessed for Non-Compliant Discharge(BOD) $2500.00 |
| **Paragraph 74** | | | | |
| STIPULATED PENALTY PAID (SWB Letter 01/27/14) | CITYWIDE | 12/31/13 | 01/27/14 | Interest assessed for Non-Compliant Discharge (Fecal Coliform Bacteria) $9.63 |

# Appendix F
# Consent Decree Accomplishments

The Board and the EPA lodged the Modified Consent Decree on January 27, 2010. The Modified Consent Decree was officially entered on March 23, 2010. On April 24, 2013, the Board entered a Second Modified Consent Decree, updating the original 1998 decree and the 2010 modification. On July 17, 2014, the Board entered a Third Modified Consent Decree, updating the 2010 and 2013 modifications.

The following accomplishments have occurred under the Original Consent Decree.

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| **Paragraph 9** | | | | |
| NOTICE: CONSENT DECREE TO CURRENT CONTRACTED OPERATORS | CITYWIDE | 04/28/98 | 04/30/98 | |
| **Paragraph 10** | | | | |
| CONSENT DECREE TO CURRENT CONTRACTORS | CITYWIDE | 05/28/98 | 05/27/98 | |
| **Paragraph 17** | | | | |
| SCADA INSTALLED & CONTINUOUSLY OPERATING | CITYWIDE | 03/01/98 | 02/27/98 | |
| **Paragraph 20** | | | | |
| CERTIFICATION OF SEALING OF ALL KNOWN CROSS CONNECTIONS | CITYWIDE | 03/01/98 | 02/27/98 | |
| **Paragraph 21** | | | | |
| CROSS CONNECTION: OAK STREET | A | | | |
| DISCOVERY | | 02/11/98 | 02/11/98 | |
| SEALING | | 03/13/98 | 02/22/98 | |
| NOTIFICATION OF SEALING | | 03/13/98 | 03/09/98 | |
| CROSS CONNECTION: PEOPLES @ ABUNDANCE | D | | | |
| DISCOVERY | | 06/18/98 | 06/18/98 | |
| SEALING: | | 07/18/98 | 07/17/98 | |
| NOTIFICATION OF SEALING | | 07/18/98 | 07/17/98 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| CROSS CONNECTION: COUNTRY CLUB DRIVE NEAR MARCIA | A | | | |
| DISCOVERY | | 08/03/98 | 08/03/98 | |
| SEALING: | | 09/02/98 | 08/29/98 | |
| NOTIFICATION OF SEALING | | 09/02/98 | 09/01/98 | |
| CROSS CONNECTION: OLD SPANISH TRAIL, NEAR CHEF MENTEUR HIGHWAY | E | | | |
| DISCOVERY | | 08/03/98 | 08/03/98 | |
| SEALING: | | 09/02/98 | 08/27/98 | |
| NOTIFICATION OF SEALING | | 09/02/98 | 09/01/98 | |
| CROSS CONNECTION: MITHRA & DEBORE | D | | | |
| DISCOVERY | | 05/04/99 | 05/04/99 | |
| SEALING: | | 06/03/99 | 05/04/99 | |
| NOTIFICATION OF SEALING | | 06/03/99 | 05/11/99 | |
| CROSS CONNECTION: VICKSBURG & FLORIDA AVE | A | | | |
| DISCOVERY | | 05/25/99 | 05/25/99 | |
| SEALING: | | 06/24/99 | 06/20/99 | |
| NOTIFICATION OF SEALING | | 06/24/99 | 06/21/99 | |
| CROSS CONNECTION: MORRISON CANAL AT SHOREWOOD BLVD. | E | | | |
| DISCOVERY | | 09/01/99 | 09/01/99 | |
| SEALING: | | 10/01/99 | 09/21/99 | |
| NOTIFICATION OF SEALING | | 10/01/99 | 09/27/99 | |
| CROSS CONNECTION: FREY PLACE AND ST. BERNARD AVENUE | D | | | |
| DISCOVERY | | 07/21/00 | 07/21/00 | |
| SEALING: | | 08/20/00 | 07/24/00 | |
| NOTIFICATION OF SEALING | | 08/20/00 | 07/27/00 | |
| CROSS CONNECTION: SPAIN ST. AND SELMA STREET | D | | | |
| DISCOVERY | | 05/18/01 | 05/18/01 | |
| SEALING: | | 06/17/01 | 05/20/01 | |
| NOTIFICATION OF SEALING | | 06/17/01 | 05/23/01 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| CROSS CONNECTION: SPAIN ST. AND DREUX STREET | D | | | |
| DISCOVERY | | 08/17/01 | 08/17/01 | |
| SEALING: | | 09/16/01 | 08/17/01 | |
| NOTIFICATION OF SEALING | | 09/16/01 | 09/04/01 | |
| CROSS CONNECTION: LAFON AND DWYER ROAD | E | | | |
| DISCOVERY | | 07/08/02 | 07/08/02 | |
| SEALING: | | 08/07/02 | 07/09/02 | |
| NOTIFICATION OF SEALING | | 08/07/02 | 07/17/02 | |
| CROSS CONNECTION: FLEUR DE LIS AND 38TH STREET | A | | | |
| DISCOVERY | | 08/21/03 | 08/21/03 | |
| SEALING: | | 09/20/03 | 08/21/03 | |
| NOTIFICATION OF SEALING | | 09/20/03 | 08/21/03 | |
| CROSS CONNECTION: CLAIBORNE AVE AND LAHARPE STREET | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/14/09 | 07/14/09 | |
| SEALING: | | 08/13/09 | 07/14/09 | |
| CROSS CONNECTION: PIETY AND FLORIDA AVE. | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/15/09 | 07/15/09 | |
| SEALING: | | 08/14/09 | 07/15/09 | |
| CROSS CONNECTION: ALVAR AND FLORIDA AVE. | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/15/09 | 07/15/09 | |
| SEALING: | | 08/14/09 | 07/15/09 | |
| CROSS CONNECTION: EAST SIDE OF RR TRACKS NEAR FLORIDA AVE | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/20/09 | 07/2009 | |
| SEALING: | | 08/19/09 | 07/20/09 | |
| CROSS CONNECTION: N MIRO AND ELYSIAN FIELDS (FIRE STATION) | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/21/09 | 07/21/09 | |
| SEALING: | | 08/20/09 | 07/21/09 | |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| CROSS CONNECTION: FELICIANA AND FLORIDA AVE. | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/30/09 | 07/30/09 | |
| SEALING: | | 08/29/09 | 07/30/09 | |
| CROSS CONNECTION: PRESS AND FLORIDA ST, DITCH ON NORTH SIDE OF RR TRACKS | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 07/31/09 | 07/31/09 | |
| SEALING: | | 08/30/09 | 07/31/09 | |
| CROSS CONNECTION: PEOPLES AND FLORIDA AVES | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 08/06/09 | 08/06/09 | |
| SEALING: | | 09/05/09 | 08/06/09 | |
| CROSS CONNECTION: KENTUCKY AND FLORIDA STREET | | | | Cross Connection was found valved and closed. |
| DISCOVERY | | 08/14/09 | 08/14/09 | |
| SEALING: | | 09/13/09 | 08/14/09 | |
| **Paragraph 25** | | | | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/99 | 03/01/99 | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/00 | 02/29/00 | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/01 | 02/28/01 | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/02 | 02/28/02 | Modification request approved by EPA: 8/30/02 |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/03 | 02/28/03 | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/04 | 02/20/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/08 | 02/29/08 | Verbal approval given in March 26, 2008 Dallas meeting. |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/09 | 02/27/09 | |
| REQUEST FOR MODIFICATION OF PM PROGRAM (BY SWB OR EPA) | CITYWIDE | 03/01/10 | 02/26/10 | Non-significant changes approved in 03/09/10 Dallas meeting. |
| **Paragraph 26** | | | | |
| COMPLIANCE WITH THE 1998 EPA-APPROVED PM PROGRAM | CITYWIDE | 07/09/99 | 07/09/99 | EPA approval of PM modifications in annual report: 5/10/99; EPA approval- reprinted PM Manual: 10/20/99; Court approval- 5/19/00. |
| RESPONSE TO EPA'S COMMENTS: 1999 PM PLAN MODIFICATIONS | CITYWIDE | 11/11/00 | 10/07/00 | Reprinted PM Plan to be submitted to the Court 1st Quarter, 2001. |
| COMPLIANCE WITH THE EPA-APPROVED 1999 PM PROGRAM | CITYWIDE | 12/11/00 | 12/11/00 | |
| COMPLIANCE WITH THE EPA-APPROVED 2007 PM PROGRAM | CITYWIDE | 06/24/08 | 03/27/08 | |
| COMPLIANCE WITH THE EPA-APPROVED 2008 PM PROGRAM | CITYWIDE | 06/07/09 | 03/10/09 | |
| COMPLIANCE WITH THE EPA-APPROVED 2009 PM PROGRAM | CITYWIDE | 05/08/10 | 03/10/09 | |
| **Paragraph 29** | | | | |
| REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA) | CITYWIDE | 03/01/99 | 03/01/99 | Modification request denied by EPA; dispute resolution not invoked. |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| REQUEST FOR MODIFICATION OF SEWER OVERFLOW ACTION PLAN (BY SWB OR EPA) | CITYWIDE | 03/01/01 | 02/28/01 | |
| **Paragraph 33** | | | | |
| FINAL COLLECTION SYSTEM EVALUATION STUDY (optional) | CITYWIDE | 06/30/99 | N/A | No change in basin prioritization; Option not taken. |
| **Paragraph 35** | | | | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CBD/FR QUARTER | B & C | 04/01/98 | 03/27/98 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: GENTILLY | D & E | 04/01/99 | 03/30/99 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: UPTOWN | A & B | 04/01/00 | 03/30/00 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: MID-CITY | A, B, C, D | 04/01/01 | 03/29/01 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NINTH WARD | C, D, E | 04/01/02 | 03/27/02 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: CARROLLTON | A & B | 04/01/03 | 03/27/03 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: NEW ORLEANS EAST | E | 04/01/04 | 03/24/04 | |
| COLLECTION SYSTEM EVALUATION STUDY SUBMITTED: SOUTH SHORE | E | 04/01/05 | 03/29/05 | |
| **Paragraph 36** | | | | |
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY | D & E | 06/09/99 | 05/10/99 | No corrections required. Report approved 5/10/99. |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN | A & B | 06/14/00 | 05/15/00 | No corrections required. Report approved 5/15/00. |
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY | A, B, C, D | 05/23/01 | 04/23/01 | No corrections required. Report approved 4/23/01. |
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD | C, D, E | 06/03/02 | 05/03/02 | No corrections required. Report approved 5/3/02. |
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON | A & B | 06/09/03 | 05/09/03 | No corrections required. Report approved 5/9/03. |
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST | E | 08/25/04 | 07/26/04 | No corrections required. Report approved 7/26/04. |
| CSES: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTH SHORE | E | 06/19/05 | 05/19/05 | |
| **Paragraph 38** | | | | |
| RMAP SUBMITTED: CBD/FRENCH QUARTER | B & C | 08/18/98 | 08/07/98 | |
| RMAP SUBMITTED: GENTILLY | D & E | 09/07/99 | 09/07/99 | |
| RMAP SUBMITTED: UPTOWN | A & B | 09/12/00 | 08/17/00 | |
| RMAP SUBMITTED: MID-CITY | A, B, C, D | 08/21/01 | 08/15/01 | |
| RMAP SUBMITTED: NINTH WARD | C, D, E | 08/01/02 | 07/30/02 | |
| RMAP SUBMITTED: CARROLLTON | A & B | 09/06/03 | 09/03/03 | |
| RMAP SUBMITTED: NEW ORLEANS EAST | E | 11/01/04 | 09/24/04 | |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| RMAP SUMITTED: SOUTH SHORE | E | 11/01/05* | 04/06/06 | ORIGINAL DUE DATE; DATE CHANGED DUE TO KATRINA FORCE MAJUERE |
| **Paragraph 40** | | | | |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CBD/FRENCH QUARTER | B & C | 11/05/98 | 09/09/98 | |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: GENTILLY | D & E | 11/19/99 | 10/20/99 | Corrections not required. 10/20/99 Approval. |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: UPTOWN | A & B | 10/12/00 | 09/12/00 | No corrections required. Approved 09/12/00. |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: MID-CITY | A, B, C, D | 10/06/01 | 09/06/01 | No corrections required. Report approved 09/6/01. |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NINTH WARD | C, D, E | 03/06/03 | 02/04/03 | No corrections required. Report approved 02/04/03 |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: CARROLLTON | A & B | 10/26/03 | 09/26/03 | No corrections required. Report approved 09/26/03 |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: NEW ORLEANS EAST | E | 11/29/04 | 11/29/04 | |
| RMAP: EPA APPROVAL OF REVISIONS: NEW ORLEANS EAST | E | 12/29/04 | 12/13/04 | |
| RMAP: S&WB CORRECTIONS DUE BACK AFTER EPA REVIEW: SOUTHSHORE | E | 11/15/07 | 10/16/07 | No corrections required. Report approved 10/16/07 |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| **Paragraph 44** | | | | |
| BEGIN CONSTRUCTION: LAKEVIEW (Contract 3901-Lakeview Basin CCTV & Cleaning) | A & D | 12/15/98 | 10/19/98 | |
| BEGIN CONSTRUCTION: CBD/FR QTR (Contract 3914-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection) | B & C | 01/01/01 | 10/30/00 | |
| BEGIN CONSTRUCTION: GENTILLY (Contract 3925-Gentilly Point Repairs #1) | D & E | 01/01/02 | 07/23/01 | |
| END CONSTRUCTION: LAKEVIEW | A & D | 12/14/01 | 11/21/01 | |
| BEGIN CONSTRUCTION: UPTOWN (Contract 3938-Uptown Cleaning and CCTV Inspection**)** | A & B | 01/01/03 | 12/30/02 | |
| BEGIN CONSTRUCTION: MID CITY (Contract 3940-Mid City Manhole Rehabilitation #1) | A, B, C, D | 01/01/04 | 06/09/03 | |
| BEGIN CONSTRUCTION: NINTH WARD (Contract 3966-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1) | D & E | 01/01/05 | 06/21/04 | |
| END CONSTRUCTION: GENTILLY | D & E | 12/31/04 | 12/06/04 | |
| BEGIN CONSTRUCTION: CARROLLTON | A & B | 01/01/06 | 04/04/05 | |
| END CONTRUCTION-CBD / FRENCH QUARTER | B & C | 12/31/05 ** | 10/23/06 | **Original Scheduled Date Extended via Force Majuere to 11/1/06 |
| END CONTRUCTION-UPTOWN | A & B | 12/31/05 ** | 10/23/06 | **Original Scheduled Date Extended via Force Majuere to 11/1/06 |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| END CONTRUCTION-MID CITY | A, B, C, D | 12/31/06 * | --- | *Deferred due to Force Majuere |
| END CONTRUCTION-NINTH WARD | D & E | 12/31/07 * | --- | *Deferred due to Force Majuere |
| BEGIN CONSTRUCTION-SOUTH SHORE | E | 01/01/08* | --- | *Deferred due to Force Majuere |
| RESUME CONSTRUCTION: MID CITY: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | 11/15/08 | 08/18/08 | |
| RESUME CONSTRUCTION: NINTH WARD: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | D & E | 11/15/08 | 08/21/08 | |
| RESUME CONSTRUCTION: CARROLLTON: CONTRACT 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A & B | 11/15/08 | 08/29/08 | |
| BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 04/01/09 | 02/23/09 | |
| BEGIN CONSTRUCTION-SOUTH SHORE: CONTRACT 3721-South Shore Area Rehabilitation-Manhole Rehabilitation #1 | E | 04/01/10 | 12/21/09 | |
| **Paragraph 45** | | | | |
| SET 33% / 66% DEADLINES: CONTRACT 3900-E. Lakeview Manhole Rehabilitation | A & D | 08/13/98 | 07/31/98 | |
| SET 33% / 66% DEADLINES: CONTRACT 3901-Lakeview Basin CCTV & Cleaning | A & D | 08/13/98 | 07/31/98 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3907-W. Lakeview Manhole Rehabilitation | A & D | 10/09/98 | 09/30/98 | CONTRACT CANCELLED. SEE CONT. #3909 |
| 33% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning | A & D | 03/03/99 | 01/15/99 | |
| SET 33% / 66% DEADLINES: CONTRACT 3905-W. Lakeview Phase 1 Pipe Rehabilitation | A & D | 02/12/99 | 01/25/99 | |
| SET 33% / 66% DEADLINES: CONTRACT 3908-E. Lakeview Phase 1 Pipe Rehabilitation | A & D | 02/12/99 | 01/25/99 | |
| 33% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation | A & D | 03/13/99 | 01/29/99 | |
| 66% COMPLETION: LAKEVIEW CONTRACT 3901-Lakeview Basin CCTV & Cleaning | A & D | 04/22/99 | 02/19/99 | |
| 66% COMPLETION: LAKEVIEW CONTRACT 3900-E. Lakeview Manhole Rehabilitation | A & D | 05/12/99 | 03/19/99 | |
| SET 33% / 66% DEADLINES: CONTRACT 3909-W. Lakeview Manhole Rehabilitation | A & D | 04/09/99 | 03/27/99 | Deadlines amended in letter to EPA (7/26/99.) New 33%: 1/26/00; New 66%: 2/25/00 |
| 33% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation | A & D | 08/24/99 | 06/25/99 | |
| 33% COMPLETION: LAKEVIEW CONTRACT 3905-W. Lakeview Phase I Pipe Rehabilitation | A & D | 09/18/99 | 08/20/99 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION: LAKEVIEW CONTRACT 3908-E. Lakeview Phase I Pipe Rehabilitation | A & D | 10/18/99 | 09/10/99 | |
| 33% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation | A & D | 01/4/00 | 10/22/99 | Amended Scheduled Date: 1/26/00 |
| 66% COMPLETION: LAKEVIEW CONTRACT 3909-W. Lakeview Manhole Rehabilitation | A & D | 02/03/00 | 12/17/99 | Amended Scheduled Date: 2/25/00 |
| SET 33% / 66% DEADLINES: CONTRACT 3903-E. Lakeview Phase 2 Point Repairs | A & D | 03/01/00 | 02/25/00 | |
| SET 33% / 66% DEADLINES: CONTRACT 3924-E. Lakeview Phase 2 Pipe Rehabilitation | A & D | 05/03/00 | 05/03/00 | Deadlines amended in letter to EPA (10/18/00.) New 33%: 12/15/00 New 66%: 01/26/01 |
| 33% COMPLETION: CONTRACT 3903-E. Lakeview Phase 2 Point Repairs | A & D | 11/16/00 | 06/09/00 | |
| SET 33% / 66% DEADLINES: CONTRACT 3914-Sewer Line Cleaning and CCTV Inspection | A & D | 07/21/00 | 07/14/00 | Deadlines amended in letter to EPA (12/1/00.) New 33%: 4/22/01 New 66%: 7/25/01 |
| 66% COMPLETION: CONTRACT 3903-E. Lakeview Phase 2 Point Repairs | A & D | 12/31/00 | 07/14/00 | |
| SET 33% / 66% DEADLINES: CONTRACT 3906-Lakeview Phase 2 Repairs and Replacements | A & D | 07/21/00 | 07/18/00 | |
| SET 33% / 66% DEADLINES: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements | A & D | 09/27/00 | 09/27/00 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs | A & D | 10/22/00 | 10/13/00 | Amended deadline: 12/15/00 |
| SET 33% / 66% DEADLINES: CONTRACT 3915-CBD / French Quarter Point Repair and Line Replacement | B & C | 11/26/00 | 11/20/00 | |
| SET 33% / 66% DEADLINES: CONTRACT 3916- CBD / French Quarter Point Repair | B & C | 11/26/00 | 11/20/00 | |
| 66% COMPLETION: CONTRACT 3924 E. Lakeview Phase 2 Pipe Lining and Repairs | A & D | 12/11/00 | 11/24/00 | Amended deadline: 1/26/01 |
| 33% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements | A & D | 05/22/01 | 11/30/00 | |
| 33% COMPLETION: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements | A & D | 04/09/01 | 01/26/01 | |
| SET 33% / 66% DEADLINES: CONTRACT 3918- CBD / French Quarter Manhole Rehabilitation | B & C | 02/11/01 | 02/06/01 | |
| 66% COMPLETION: CONTRACT 3906 Lakeview Phase 2 Pipe Repairs and Replacements | A & D | 07/02/01 | 03/09/01 | |
| 33% COMPLETION: CONTRACT 3914 CBD / French Quarter Sewer Line Cleaning and CCTV Inspection | B & C | 04/22/01 | 03/16/01 | |
| 66% COMPLETION: CONTRACT 3911-W. Lakeview Phase 2 Pipe Repairs and Replacements | A & D | 07/18/01 | 03/30/01 | |
| 33% COMPLETION: CONTRACT 3916 CBD / French Quarter Pt Repairs | B & C | 06/06/01 | 03/30/01 | |
| 33% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement | B & C | 06/16/01 | 04/13/01 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION: CONTRACT 3915 CBD / French Quarter Point Repairs and Line Replacement | B & C | 07/16/01 | 05/04/01 | |
| 66% COMPLETION: CONTRACT 3916 CBD / French Quarter Point Repairs | B & C | 07/16/01 | 05/04/01 | |
| 33% COMPLETION: CONTRACT 3918 CBD / French Quarter Point Manhole Rehabilitation | B & C | 09/15/01 | 06/15/01 | |
| SET 33% / 66% DEADLINES: CONTRACT 3925- Gentilly Area Point Repairs #1 | D & E | 06/15/01 | 06/14/01 | |
| 66% COMPLETION: CONTRACT 3918: CBD / French Quarter Sewer Manhole Repairs | B & C | 10/04/01 | 07/06/01 | |
| SET 33% / 66% DEADLINES: CONTRACT 3926: Gentilly Point Repairs #2 | D & E | 07/27/01 | 07/12/01 | |
| 33% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1 | D & E | 01/23/02 | 10/12/01 | |
| SET 33% / 66% DEADLINES: CONTRACT 3917: CBD/ French Quarter Rehabilitation Pipe Lining and Point Repairs | B & C | 11/09/01 | 10/24/01 | |
| 33% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2 | D & E | 04/08/02 | 11/16/01 | |
| 66% COMPLETION: CONTRACT 3925 Gentilly Area Sewer Rehabilitation Point Repairs #1 | D & E | 03/14/02 | 11/23/01 | |
| SET 33% / 66% DEADLINES: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1 | D & E | 12/19/01 | 12/12/01 | |
| 66% COMPLETION: CONTRACT 3926: Gentilly Point Repairs #2 | D & E | 06/07/02 | 02/01/02 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs | B & C | 06/28/02 | 04/05/02 | |
| 66% COMPLETION: CONTRACT 3917: CBD/French Quarter Pipe Lining and Point Repairs | B & C | 09/06/02 | 05/03/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3930: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2 | D & E | 05/15/02 | 05/13/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3931: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3 | D & E | 06/05/02 | 06/04/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement | B & C | 08/07/02 | 07/22/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3938: Uptown Cleaning and CCTV Inspection | A & B | 08/07/02 | 07/22/02 | Deadlines amended in letter- 11/13/02**.** |
| 33% COMPLETION: CONTRACT 3929: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #1 | D & E | 12/17/02 | 10/25/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement No. 1 | D & E | 01/18/03 | 10/25/02 | |
| 33% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2 | D & E | 01/21/03 | 10/25/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3801: 24” Force Main from Pump Station #15 | A, B, C, D | 12/20/02 | 11/20/02 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION: CONTRACT 3930: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #2 | D & E | 04/21/03 | 12/13/02 | |
| 33% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3 | D & E | 01/11/03 | 12/13/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3928: Spain St.–Clematis Ave. 48" Trunk Sewer Rehabilitation | D & E | 01/17/03 | 12/20/02 | |
| SET 33% / 66% DEADLINES: CONTRACT 3936: Gentilly Area Sewer Rehabilitation, Cleaning, CCTV, & Repairs #1 | D & E | 02/14/03 | 01/24/03 | |
| 66% COMPLETION: CONTRACT 3929: Gentilly Area Sewer Rehabilitation Pipe Lining and Repair #1 | D & E | 03/17/03 | 02/07/03 | |
| 33% COMPLETION: CONTRACT 3938 Uptown Area Sewer Line Cleaning and CCTV Inspection | A & B | 03/17/03 | 02/21/03 | |
| 66% COMPLETION: CONTRACT 3931: Gentilly Sewer Rehabilitation Pipe Lining and Repairs #3 | D & E | 04/11/03 | 03/14/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3934: Gentilly Area Sewer Rehabilitation Follow-Up Pipe Lining and Repair #1 | D & E | 04/18/03 | 03/24/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3939: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2 | D & E | 04/18/03 | 03/24/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3940: Mid-City Area Sewer Rehabilitation Manhole Rehabilitation #1 | A, B, C, D | 04/18/03 | 03/24/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION: CONTRACT 3938: Uptown Area Sewer Line Cleaning and CCTV Inspection | A & B | 05/08/03 | 03/28/03 | |
| 33% COMPLETION: CONTRACT 3919: CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement | B & C | 05/05/03 | 03/28/03 | |
| 33% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1 | D & E | 06/16/03 | 04/25/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3935: Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2 | D & E | 05/16/03 | 05/06/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3937: Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2 | D & E | 05/16/03 | 05/06/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3932: Gentilly Area Sewer Rehabilitation Manhole Replacement #1 | D & E | 05/16/03 | 05/06/03 | |
| 66% COMPLETION: CONTRACT 3927: Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1 | D & E | 08/15/03 | 05/16/03 | |
| 33% COMPLETION: CONTRACT 3801: 24” Force Main from Pumping Station #15 | A, B, C, D | 09/15/03 | 05/30/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3933: Gentilly Area Sewer Rehabilitation and Manhole Rehabilitation #2 | D & E | 06/20/03 | 06/02/03 | |
| 66% COMPLETION: CONTRACT 3801: 24” Force Main from Pumping Station #15 | A, B, C, D | 10/20/03 | 06/20/03 | |
| SET 33 / 66% DEADLINES: CONTRACT 3941: Uptown Area Sewer Manhole Rehabilitation | A & B | 07/18/03 | 06/27/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33 / 66% DEADLINES: CONTRACT 3942: Uptown Sewer Rehabilitation Excavated Point Repair #1 | A & B | 07/18/03 | 06/27/03 | |
| 66% COMPLETION: CONTRACT 3940: Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation #1 | A, B, C, D | 01/13/04 | 07/18/03 | |
| 33% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation-48" Trunk Sewer Rehabilitation | D & E | 08/14/03 | 07/18/03 | |
| SET 33 / 66% DEADLINES: CONTRACT 3944: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #1 | A & B | 08/15/03 | 07/25/03 | |
| SET 33 / 66% DEADLINES: CONTRACT 3943: Uptown Area Sewer Rehabilitation Excavated Point Repair #2 | A & B | 08/15/03 | 07/25/03 | |
| 33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Sewer Main Replacement #2 | D & E | 12/14/03 | 07/25/03 | |
| 33% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1 | D & E | 10/10/03 | 08/01/03 | |
| 66% COMPLETION: CONTRACT 3939-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #2 | D & E | 03/13/04 | 08/15/03 | |
| 33% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1 | D & E | 12/14/03 | 08/29/03 | |
| SET 33 / 66% DEADLINES: CONTRACT 3946: Uptown Area Sewer Rehabilitation, Sewer Main Replacement #2 | A & B | 09/19/03 | 09/04/03 | |
| SET 33 / 66% DEADLINES: CONTRACT 3945: Uptown Area Sewer Rehabilitation, Excavated Point Repair #3 | A & B | 09/19/03 | 09/04/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION: CONTRACT 3936-Gentilly Area Sewer Rehabilitation Cleaning, CCTV and Replacement #1 | D & E | 03/23/04 | 09/19/03 | |
| SET 33 / 66% DEADLINES: CONTRACT 3920: CBD / French Qtr Sewer Rehabilitation Phase 2 Point Repair | B & C | 10/17/03 | 09/30/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3947-Uptown Area Sewer Rehabilitation Excavated Point Repair #4 | A & B | 10/17/03 | 09/30/03 | |
| 33% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2 | D & E | 01/11/04 | 10/03/03 | |
| 66% COMPLETION: CONTRACT 3928-Gentilly Area Sewer Rehabilitation-48" Trunk Sewer Rehabilitation | D & E | 10/13/03 | 10/10/03 | |
| 33% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1 | D & E | 01/02/03 | 10/10/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3948: Uptown Area Sewer Rehabilitation Excavated Point Repair #4 | A & B | 10/17/04 | 10/16/03 | |
| 33% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2 | D & E | 01/02/04 | 10/24/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3942-Uptown Area Sewer Rehabilitation Excavated Point Repair #1 | A & B | 11/14/03 | 10/31/03 | |
| 33% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2 | D & E | 02/05/04 | 11/07/03 | |
| 33% COMPLETION: CONTRACT 3941-Uptown Area Sewer Rehabilitation, Manhole Rehabilitation | A & B | 02/13/04 | 11/14/03 | |
| 66% COMPLETION: CONTRACT 3935-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2 | D & E | 04/10/04 | 11/14/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3949-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #1 | A & B | 12/19/03 | 11/21/03 | |
| 33% COMPLETION: CONTRACT 3943-Uptown Area Sewer Rehabilitation Excavated Point Repair #2 | A & B | 03/12/04 | 11/21/03 | |
| 66% COMPLETION: CONTRACT 3934-Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1 | D & E | 03/13/04 | 11/28/03 | |
| 66% COMPLETION: CONTRACT 3932-Gentilly Area Sewer Manhole Rehabilitation #1 | D & E | 03/21/04 | 12/05/03 | |
| 66% COMPLETION: CONTRACT 3933-Gentilly Area Sewer Manhole Rehabilitation #2 | D & E | 04/25/04 | 12/12/03 | |
| 66% COMPLETION: CONTRACT 3937-Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2 | D & E | 03/21/04 | 12/12/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3950-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #2 | A & B | 01/07/04 | 12/22/03 | |
| SET 33% / 66% DEADLINES: CONTRACT 3951-Uptown Area Sewer Rehabilitation Pipe Lining and Repair #3 | A & B | 01/07/04 | 12/22/03 | |
| 33% COMPLETION: CONTRACT 3947-Uptown Area Sewer Rehabilitation, Excavated Pt Repair #4 | A & B | 05/14/04 | 12/26/03 | |
| 33% COMPLETION: CONTRACT 3944-Uptown Area Sewer Manhole Replacement #1 | A & B | 04/11/04 | 01/02/04 | |
| 66% COMPLETION: CONTRACT 3942-Uptown Area Rehabilitation, Excavated Point Repair #1 | A & B | 04/13/04 | 01/02/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION: CONTRACT 3945-Uptown Area Rehabilitation, Excavated Point Repair #3 | A & B | 04/16/04 | 01/09/04 | |
| 66% COMPLETION: CONTRACT 3941-Uptown Area Sewer Rehabilitation, Manhole Rehabilitation | A & B | 04/13/04 | 01/16/04 | |
| 66% COMPLETION: CONTRACT 3947-Uptown Area Sewer Rehabilitation, Excavated Point Repair #4 | A & B | 07/13/04 | 01/30/04 | |
| 66% COMPLETION: CONTRACT 3943-Uptown Area Sewer Rehabilitation, Excavated Point Repair #2 | A & B | 05/01/04 | 01/23/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3953: Mid-City Sewer Rehabilitation Excavated Pt Repair #1 | A, B, C, D | 03/19/04 | 03/05/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3954: Mid-City Area Sewer Rehabilitation Sewer Main Replacement #1 | A, B, C, D | 03/19/04 | 03/05/04 | |
| 33% COMPLETION: CONTRACT 3946-Uptown Area Sewer Rehabilitation Sewer Main Replacement #2 | A & B | 05/16/04 | 03/05/04 | |
| 66% COMPLETION: CONTRACT 3945-Uptown Area Sewer Rehabilitation Excavated Point Repair #3 | A & B | 06/15/04 | 03/05/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3952: Uptown Area Sewer Rehabilitation Pipe Lining and Repair #4 | A & B | 03/16/04 | 03/15/04 | |
| 66% COMPLETION: CONTRACT 3944-Uptown Area Sewer Main Replacement #1 | A & B | 07/10/04 | 03/19/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3921: CBD / French Qtr Area Sewer Rehabilitation Pipe Lining and Point Repair | B & C | 04/16/04 | 03/25/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3966: Ninth Ward Area Sewer Rehabilitation Manhole Rehabilitation #1 | C, D, & E | 04/16/04 | 04/05/04 | |
| 33% COMPLETION: CONTRACT 3920-CBD / French Quarter Phase 2 Point Repair | B & C | 06/13/04 | 04/16/04 | |
| 66% COMPLETION: CONTRACT 3946: Uptown Area Sewer Rehabilitation Sewer Main Replacement #2 | A & B | 08/14/04 | 04/30/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3922-CBD / French Quarter Phase 2 Manhole Rehabilitation | B & C | 05/31/04 | 05/03/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3849-East Bank Gravity Sewer Interconnections | Citywide | 05/21/04 | 05/03/04 | |
| 33% COMPLETION: CONTRACT 3949-Uptown Area Sewer Rehabilitation-Pipe Lining Repair #1 | A & B | 09/03/04 | 05/28/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3956-Mid City Area Excavated Point Repair #2 | A, B, C, D | 05/21/04 | 05/03/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2 | A, B, C, D | 06/18/04 | 06/04/04 | |
| 33% COMPLETION: CONTRACT 3950-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2 | A & B | 10/01/04 | 06/11/04 | |
| 33% COMPLETION: CONTRACT 3953-Mid-City Area Sewer Rehabilitation-Point Repair #1 | A, B, C, D | 09/23/04 | 07/02/04 | |
| 66% COMPLETION: CONTRACT 3920-CBD / French Quarter Phase 2 Point Repair | B & C | 08/02/04 | 07/09/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION: CONTRACT 3951-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3 | A & B | 10/01/04 | 07/16/04 | |
| 33% COMPLETION: CONTRACT 3954-Mid City Sewer Rehabilitation-Sewer Main Replacement #1 | A, B, C, D | 09/23/04 | 07/16/04 | |
| 66% COMPLETION: CONTRACT 3954-Mid City Sewer Rehabilitation-Sewer Main Replacement #1 | A, B, C, D | 11/02/04 | 08/06/04 | |
| 33% COMPLETION: CONTRACT 3952-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4 | A & B | 03/25/04 | 08/06/04 | |
| 33% COMPLETION: CONTRACT 3956-Mid-City Area Sewer Rehabilitation-Excavated Pt Repair #2 | A, B, C, D | 12/07/04 | 08/06/04 | |
| 33% COMPLETION: CONTRACT 3966-9TH Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1 | D & E | 11/12/04 | 08/06/04 | |
| 66% COMPLETION: CONTRACT 3953-Mid-City Area Sewer Rehabilitation-Point Repair #1 | A, B, C, D | 11/02/04 | 08/16/04 | |
| 66% COMPLETION: CONTRACT 3956-Mid City Area Sewer Rehabilitation-Excavated Point Repair #2 | A, B, C, D | 01/26/05 | 08/20/04 | |
| 33% COMPLETION: CONTRACT 3948-Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3 | A & B | 12/13/04 | 09/03/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3859-East Bank Pumping Stations Physical Improvements #2 | Citywide | 09/17/04 | 09/08/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3957-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #1 | A, B, C, D | 09/17/04 | 09/08/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3958-Mid City Basin Sewer Rehabilitation Project-Sewer Rehabilitation #2 | A, B, C, D | 09/17/04 | 09/08/04 | |
| 66% COMPLETION: CONTRACT 3966-9th Ward Area Sewer Rehabilitation-Manhole Replacement #1 | D & E | 01/11/05 | 09/10/04 | |
| 66% COMPLETION: CONTRACT 3951-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3 | A & B | 01/19/05 | 09/17/04 | |
| 66% COMPLETION: CONTRACT 3952-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4 | A & B | 07/13/05 | 09/17/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3959-Mid City Basin Sewer Rehabilitation-Sewer Rehabilitation #4 | A, B, C, D | 10/22/04 | 09/28/04 | |
| 66% COMPLETION: CONTRACT 3949-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1 | A & B | 12/22/04 | 10/01/04 | |
| 33% COMPLETION: CONTRACT 3849-East Bank Gravity Sewer Interconnections | Citywide | 04/01/05 | 10/08/04 | |
| 33% COMPLETION: CONTRACT 3921-CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining | B & C | 11/02/04 | 10/08/04 | |
| 33% COMPLETION: CONTRACT 3922-CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation | B & C | 12/07/04 | 10/14/04 | |
| 33% COMPLETION-CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2 | A, B, C, D | 12/07/04 | 10/14/04 | |
| 66% COMPLETION: CONTRACT 3950-Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2 | A & B | 01/19/05 | 10/29/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3866-East Bank Pumping Stations, Physical Improvements #1 | Citywide | 11/19/04 | 11/03/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3961-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5 | A, B, C, D | 11/19/04 | 11/03/04 | |
| 66% COMPLETION: CONTRACT 3921-CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining | B & C | 12/22/04 | 11/05/04 | |
| 66% COMPLETION: CONTRACT 3922-CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation | B & C | 01/26/05 | 11/23/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3819-New Force Main from SPS 20 to SPS 21 | Citywide | 12/08/04 | 12/07/04 | |
| 66% COMPLETION-CONTRACT 3955-Mid City Sewer Rehabilitation-Sewer Main Replacement #2 | A, B, C, D | 02/03/05 | 12/17/04 | |
| 66% COMPLETION-CONTRACT 3948-Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3 | A & B | 03/11/05 | 12/17/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3867-East Bank Pumping Stations, Physical Improvements #3 | Citywide | 01/14/05 | 12/27/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3868-East Bank Pumping Stations, Physical Improvements #4 | Citywide | 01/14/05 | 12/27/04 | |
| SET 33% / 66% DEADLINES: CONTRACT 3973-Carrollton Area Sewer Rehabilitation Manhole Rehabilitation #1 | A & B | 01/14/05 | 12/27/04 | |
| 66% COMPLETION-CONTRACT 3849-East Bank Gravity Inter-Connections | Citywide | 06/25/05 | 01/07/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION-CONTRACT 3959-Mid City Area Sewer Rehabilitation-Sewer Main Rehabilitation #3 | A, B, C, D | 08/08/05 | 01/21/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3870-East Bank Pumping Stations, Physical Improvements #6 | Citywide | 02/18/05 | 02/02/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3863- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6 | A, B, C, D | 02/18/05 | 02/02/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3964- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7 | A, B, C, D | 02/18/05 | 02/02/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3962-Mid City Area Sewer Rehabilitation-Manhole Rehabilitation #2 | A, B, C, D | 02/18/05 | 02/03/05 | |
| 33% COMPLETION-CONTRACT 3958-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2 | A, B, C, D | 05/15/05 | 02/11/05 | |
| 33% COMPLETION-CONTRACT 3957-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #1 | A, B, C, D | 05/15/05 | 02/28/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3965- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8 | A, B, C, D | 08/18/05 | 03/01/05 | |
| 33% COMPLETION-CONTRACT 3960-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4 | A, B, C, D | 06/29/05 | 03/11/05 | |
| 33% COMPLETION-CONTRACT 3859-East Bank Pumping Stations, Physical Improvements #2 | Citywide | 05/17/05 | 03/14/05 | |
| 33% COMPLETION-CONTRACT 3961-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5 | A, B, C, D | 07/25/05 | 03/18/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3936-CBD / French Quarter Fiber Pilot Project | B & C | 04/15/05 | 03/29/05 | |
| 66% COMPLETION-CONTRACT 3958-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2 | A, B, C, D | 08/13/05 | 04/08/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3967- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 9 | A, B, C, D | 04/15/05 | 04/11/05 | |
| 66% COMPLETION-CONTRACT 3957-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 08/13/05 | 04/29/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3968- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 10 | A, B, C, D | 05/20/05 | 05/10/05 | |
| 66% COMPLETION-CONTRACT 3859-East Bank Pumping Stations Physical Improvements #3 | Citywide | 06/26/05 | 05/13/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 11 | A, B, C, D | 06/17/05 | 06/02/05 | |
| 33% COMPLETION-CONTRACT 3873-Carrollton Area Sewer Rehabilitation-Manhole Rehabilitation #1 | A & B | 08/20/05 | 05/20/05 | |
| 33% COMPLETION-CONTRACT 3636-CBD Sewer / Fiber Pilot Project | B & C | 07/02/05 | 06/06/05 | |
| 33% COMPLETION-CONTRACT 3963-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6 | A, B, C, D | 09/24/05 | 06/10/05 | |
| 33% COMPLETION-CONTRACT 3964-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7 | A, B, C, D | 09/24/05 | 06/10/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 66% COMPLETION-CONTRACT 3961-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5 | A, B, C, D | 11/02/05 | 06/10/05 | |
| 66% COMPLETION-CONTRACT 3960-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4 | A, B, C, D | 10/07/05 | 06/17/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 12 | A, B, C, D | 07/15/05 | 06/22/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3971- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 13 | A, B, C, D | 07/15/05 | 06/22/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3972- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation # 14 | A, B, C, D | 07/15/05 | 06/22/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation – Point Repair #1 | C, D, & E | 07/15/05 | 06/22/05 | |
| 33% COMPLETION-CONTRACT 3962-Mid City Sewer Rehabilitation-Manhole Rehabilitation #2 | A, B, C, D | 09/04/05 | 06/24/05 | |
| 66% COMPLETION-CONTRACT 3873-Carrollton Area Sewer Rehabilitation-Manhole Rehabilitation 1 | A & B | 10/29/05 | 06/24/05 | |
| 33% COMPLETION-CONTRACT 3866-East Bank Pumping Station Physical Improvements #1 | CITYWIDE | 07/17/05 | 07/13/05 | |
| 66 % COMPLETION – CONTRACT 3962-Mid City Area Sewer Rehabilitation – Manhole Rehabilitation #2 | A, B, C, D | 10/24/05 | 07/08/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3829-Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy | D, E | 08/19/05 | 8/01/05 | |
| 66% COMPLETION-CONTRACT 3963-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6 | A, B, C, D | 12/03/05 | 07/22/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3975-Lower 9th Ward Area Sewer Rehabilitation-Sewer Point Repair #2 | D & E | 08/19/05 | 08/01/05 | |
| SET 33% / 66% DEADLINES: CONTRACT 3990-Carrollton Area Sewer Rehabilitation-Sewer Point Repair #1 | A & B | 08/19/05 | 08/01/05 | |
| 66% COMPLETION-CONTRACT 3636-CBD Sewer / Fiber Pilot Project | B & C | 08/01/05 | 07/26/05 | |
| 33% COMPLETION-CONTRACT 3819-New 18" Force Main from SPS20 to SPS21 | A | 09/13/05 | 07/22/05 | |
| 33% COMPLETION-CONTRACT 3965-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #8 | A, B, C, D | 10/04/05 | 07/29/05 | |
| 66% COMPLETION-CONTRACT 3866-East Bank Pumping Station Physical Improvements #1 | CITYWIDE | 08/09/05 | 08/08/05 | |
| 33% COMPLETION-CONTRACT 3867-East Bank Pumping Station Physical Improvements #3 | CITYWIDE | 08/15/05 | 08/09/05 | |
| 33% COMPLETION-CONTRACT 3868-East Bank Pumping Station Physical Improvements #4 | CITYWIDE | 08/10/05 | 08/09/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3976-Lower 9th Ward Area Sewer Rehabilitation-Pt Repair #3 | C, D, E | 09/16/05 | ----- | Contract Suspended due to Katrina Force Majuere |
| SET 33% / 66% DEADLINES: CONTRACT 3977- Lower 9th Ward Area Sewer Rehabilitation-Pt Repair #4 | C, D, E | 09/16/05 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3870-East Bank Pump Stations Physical Improvements #6 | E | 09/29/05 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3868-East Bank Pump Stations Physical Improvements #4 | E | 10/09/05 | ----- | Contract closed Post-Katrina. Work to be completed on future contract(s). |
| 66% COMPLETION-CONTRACT 3867-East Bank Pump Stations Physical Improvements #3 | D & E | 10/19/05 | ----- | Contract closed Post-Katrina. Work to be completed on future contract(s). |
| 33% COMPLETION-CONTRACT 3967-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9 | A, B, C, D | 11/21/05 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3965-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #8 | A, B, C, D | 11/23/05 | ----- | Contract closed Post-Katrina. Work to be completed on future contract(s). |
| 66% COMPLETION-CONTRACT 3964-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #7 | A, B, C, D | 12/03/05 | ----- | Contract closed Post-Katrina. Work to be completed on future contract(s). |
| 66% COMPLETION-CONTRACT 3870-East Bank Pump Stations Physical Improvements #6 | E | 12/13/05 | ----- | Contract Suspended due to Katrina Force Majuere |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION-CONTRACT 3968-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10 | A, B, C, D | 12/26/05 | ----- | Contract closed Post-Katrina. Work to be completed on future contract(s). |
| 33% COMPLETION-CONTRACT 3969-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11 | A, B, C, D | 12/31/05 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3967-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #9 | A, B, C, D | 01/30/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3971-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13 | A, B, C, D | 01/31/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3974-Lower 9th Ward Area Sewer Rehabilitation-Pt Repair #1 | C, D, E | 01/31/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3970-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 02/10/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3972-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14 | A, B, C, D | 02/10/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3969-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #11 | A, B, C, D | 02/19/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3975-Lower 9th Ward Area Sewer Rehabilitation-Pt Repair #2 | C, D, E | 03/04/06 | ----- | Contract Suspended due to Katrina Force Majuere |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| 33% COMPLETION-CONTRACT 3990-Carrollton Area Sewer Rehabilitation-Point Repair #1 | A & B | 03/04/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3968-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #10 | A, B, C, D | 03/06/06 | ----- | Contract closed Post-Katrina. Work to be completed on future contract(s). |
| 66% COMPLETION-CONTRACT 3971-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #13 | A, B, C, D | 03/22/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3974-Lower 9th Ward Area Sewer Rehabilitation-Pt Repair #1 | C, D, E | 03/22/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3970-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 04/11/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3972-Mid-City Area Sewer Rehabilitation-Sewer Rehabilitation #14 | A, B, C, D | 04/11/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3975-Lower 9th Ward Area Sewer Rehabilitation-Pt Repair #2 | C, D, E | 04/23/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 33% COMPLETION-CONTRACT 3829-Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy | E | 07/14/06 | ----- | Contract Suspended due to Katrina Force Majuere |
| 66% COMPLETION-CONTRACT 3829-Force Main in Read Blvd from Dwyer Rd to Almonaster Ave; Force Main in Old Gentilly Rd from SPS McCoy to Read Blvd; Force Main in Michoud Blvd from Willowbrook Dr to Chef Menteur Hwy | E | 12/11/06 | ----- | Contract Suspended due to Katrina Force Majuere |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | N/A | 09/09/08 | |
| SET 33% / 66% DEADLINES: CONTRACT 3647-(Ninth Ward)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | D & E | N/A | 09/09/08 | |
| SET 33% / 66% DEADLINES: CONTRACT 3647-(Carrollton)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A & B | N/A | 09/09/08 | |
| 33% COMPLETION-CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | 10/16/08 | 09/19/08 | |
| 66% COMPLETION-CONTRACT 3647-(Mid City)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | 11/18/08 | 09/26/08 | |
| 33% COMPLETION-CONTRACT 3647 (Ninth Ward)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish | D & E | 10/24/08 | 10/10/08 | |
| 33% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish | A & B | 10/24/08 | 11/05/08 | |
| 66% COMPLETION-CONTRACT 3647 (Carrollton)-Manhole to Manhole Sanitary Sewer Main Replacements at Various Locations throughout Orleans Parish | A & B | 01/09/09 | 11/21/08 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 12/19/08 | 01/09/09 | |
| 33% COMPLETION- CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 05/30/09 | 03/27/09 | |
| 66% COMPLETION-CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 07/18/09 | 04/03/09 | |
| SET 33% / 66% DEADLINES: CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1 | D & E | 04/17/09 | 04/14/09 | Revised milestones for Post Katrina restart |
| 33% COMPLETION-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1 | D & E | 11/02/09 | 05/29/09 | |
| 33% COMPLETION-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13 | A, B, C, D | 11/02/09 | 06/05/09 | |
| 33% COMPLETION-CONTRACT 3970-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 11/12/09 | 06/12/09 | |
| 33% COMPLETION-CONTRACT 3969-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11 | A, B, C, D | 11/02/09 | 06/12/09 | |
| 66% COMPLETION-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1 | D & E | 12/22/09 | 06/26/09 | |
| 66% COMPLETION-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13 | A, B, C, D | 12/22/09 | 07/24/09 | |
| 66% COMPLETION-CONTRACT 3969-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11 | A, B, C, D | 12/22/09 | 07/24/09 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SET 33% / 66% DEADLINES-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #1 | D & E | 08/14/09 | 07/31/09 | |
| SET 33% / 66% DEADLINES-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 08/14/09 | 07/31/09 | |
| 66% COMPLETION-CONTRACT 3970-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 01/11/10 | 08/07/09 | |
| SET 33% / 66% DEADLINES-CONTRACT 3721-South Shore Area Sewer Rehabilitation-Manhole Rehabilitation #1 | E | 10/16/09 | 09/29/09 | |
| SET 33% / 66% DEADLINES-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 10/16/09 | 09/29/09 | |
| 33% COMPLETION-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 06/11/10 | 01/15/10 | |
| 66% COMPLETION-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 08/10/10 | 01/29/10 | |
| 33% COMPLETION-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1 | D & E | 04/20/10 | 02/05/10 | |
| 33% COMPLETION-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 04/20/10 | 02/12/10 | |
| 33% COMPLETION-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1 | E | 06/21/10 | 02/26/10 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| **Paragraph 46** | | | | |
| COMPLETION OF COMPUTERIZED COLLECTION SYSTEM MODEL | CITYWIDE | 12/31/98 | 12/22/98 | |
| **Paragraph 47** | | | | |
| BOARD CERTIFICATION THAT "THE MODEL" IS IN USE | CITYWIDE | 12/31/98 | 12/22/98 | |
| **Paragraph 51** | | | | |
| PHASE I MONITORING: BEGIN | CITYWIDE | 10/25/98 | 04/24/98 | |
| PHASE I SAMPLING: QTR #1 | CITYWIDE | 11/28/98 | 09/01/98 | |
| PHASE I SAMPLING: QTR #2 | CITYWIDE | 12/31/98 | 11/28/98 | |
| PHASE I SAMPLING: QTR #3 | CITYWIDE | 03/31/99 | 01/09/99 | |
| PHASE I SAMPLING: QTR #4 | CITYWIDE | 06/30/99 | 05/11/99 | |
| PHASE I SAMPLING: QTR #5 | CITYWIDE | | | |
| Station 7 | | 09/30/99 | 07/19/99 | Corrected sampling date: 7/20/99 |
| Station 6 | | 09/30/99 | 08/08/99 | Corrected sampling date: 8/09/99 |
| Stations 3,10,14,16 | | 09/30/99 | 09/02/99 | |
| PHASE I SAMPLING: QTR #6 | CITYWIDE | 12/31/99 | 10/08/99 | |
| PHASE I SAMPLING: QTR #7 | CITYWIDE | N/A | N/A | 6 quarterly samples completed |
| **Paragraph 55** | | | | |
| PHASE I (BASELINE MONITORING) REPORT | CITYWIDE | 01/23/01 | 01/22/01 | |
| **Paragraph 58** | | | | |
| HIRE OUTSIDE PEER REVIEWER TO ASSESS TRAINING PROGRAM | CITYWIDE | 03/31/99 | 03/25/99 | |
| SUBMIT TO EPA PEER REVIEWER'S ASSESSMENT OF TRAINING PROGRAM | CITYWIDE | 02/16/00 | 02/03/00 | |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| SUBMIT REQUESTED CHANGES TO EPA | CITYWIDE | 03/09/00 | 03/09/00 | |
| EPA'S APPROVAL OF TRAINING PROGRAM | CITYWIDE | 04/26/00 | 09/12/00 | Approval due 30 days after receipt of req'd changes; changes "deemed approvable" on 9/12/00. |
| **Paragraph 61** | | | | |
| QTRLY REPORT (3RD QTR, 1998) | CITYWIDE | 11/01/98 | 10/30/98 | |
| QTRLY REPORT (4TH QTR, 1998) | CITYWIDE | 02/01/99 | 01/29/99 | |
| QTRLY REPORT (1ST QTR, 1999) | CITYWIDE | 05/01/99 | 04/29/99 | |
| QTRLY REPORT (2ND QTR, 1999) | CITYWIDE | 08/01/99 | 07/29/99 | |
| QTRLY REPORT (3RD QTR, 1999) | CITYWIDE | 11/01/99 | 10/28/99 | |
| QTRLY REPORT (4TH QTR, 1999) | CITYWIDE | 02/01/00 | 01/28/99 | |
| QTRLY REPORT (1ST QTR, 2000) | CITYWIDE | 05/01/00 | 04/28/00 | |
| QTRLY REPORT (2ND QTR, 2000) | CITYWIDE | 08/01/00 | 07/31/00 | |
| QTRLY REPORT (3RD QTR, 2000) | CITYWIDE | 11/01/00 | 10/30/00 | |
| QTRLY REPORT (4TH QTR, 2000) | CITYWIDE | 02/01/01 | 01/29/01 | |
| QTRLY REPORT (1ST QTR, 2001) | CITYWIDE | 05/01/01 | 04/30/01 | |
| QTRLY REPORT (2ND QTR, 2001) | CITYWIDE | 08/01/01 | 07/31/01 | |
| QTRLY REPORT (3RD QTR, 2001) | CITYWIDE | 11/01/01 | 10/31/01 | |
| QTRLY REPORT (4TH QTR, 2001) | CITYWIDE | 02/01/02 | 01/28/02 | |
| QTRLY REPORT (1ST QTR, 2002) | CITYWIDE | 05/01/02 | 04/30/02 | |
| QTRLY REPORT (2ND QTR, 2002) | CITYWIDE | 08/01/02 | 07/30/02 | |
| QTRLY REPORT (3RD QTR, 2002) | CITYWIDE | 11/01/02 | 10/30/02 | |
| QTRLY REPORT (4TH QTR, 2002) | CITYWIDE | 02/01/03 | 01/31/03 | |
| QTRLY REPORT (1STQTR, 2003) | CITYWIDE | 05/01/03 | 04/28/03 | |
| QTRLY REPORT (2ND QTR, 2003) | CITYWIDE | 08/01/03 | 07/29/03 | |
| QTRLY REPORT (3RD QTR, 2003) | CITYWIDE | 11/01/03 | 10/31/03 | |
| QTRLY REPORT (4TH QTR, 2003) | CITYWIDE | 02/01/04 | 01/28/04 | |
| QTRLY REPORT (1ST QTR, 2004) | CITYWIDE | 05/01/04 | 04/27/04 | |
| QTRLY REPORT (2ND QTR, 2004) | CITYWIDE | 08/01/04 | 07/28/04 | |
| QTRLY REPORT (3RD QTR, 2004) | CITYWIDE | 11/01/04 | 11/01/04 | |
| QTRLY REPORT (4TH QTR, 2004) | CITYWIDE | 02/01/05 | 01/31/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| QTRLY REPORT (1ST QTR, 2005) | CITYWIDE | 05/01/05 | 04/29/05 | |
| QTRLY REPORT (2ND QTR, 2005) | CITYWIDE | 08/01/05 | 07/25/05 | |
| QTRLY REPORT (3RD QTR, 2005) | CITYWIDE | 11/01/05 | -- | SUSPENDED DUE TO KATRINA FORCE MAJUERE. |
| QTRLY REPORT (4TH QTR, 2005) | CITYWIDE | 02/01/05 | -- | SUSPENDED DUE TO KATRINA FORCE MAJUERE |
| QTRLY REPORT (1ST QTR, 2006) | CITYWIDE | 05/01/06 | -- | SUSPENDED DUE TO KATRINA FORCE MAJUERE |
| QTRLY REPORT (2ND QTR, 2006) | CITYWIDE | 08/01/06 | 07/28/06 | |
| QTRLY REPORT (3RD QTR, 2006) | CITYWIDE | 11/01/06 | 11/01/06 | |
| QTRLY REPORT (4TH QTR, 2006) | CITYWIDE | 02/01/07 | 01/31/07 | |
| QTRLY REPORT (1ST QTR, 2007) | CITYWIDE | 05/01/07 | 04/26/07 | |
| QTRLY REPORT (2ND QTR, 2007) | CITYWIDE | 08/01/07 | 07/31/07 | |
| QTRLY REPORT (3rd QTR, 2007) | CITYWIDE | 11/01/07 | 10/26/07 | |
| QTRLY REPORT (4TH QTR, 2007) | CITYWIDE | 02/01/08 | 01/30/08 | |
| QTRLY REPORT (1ST QTR, 2008) | CITYWIDE | 05/01/08 | 04/30/08 | |
| QTRLY REPORT (2ND QTR, 2008) | CITYWIDE | 08/01/08 | 07/30/08 | |
| QTRLY REPORT (3RD QTR, 2008) | CITYWIDE | 11/01/08 | 10/31/08 | |
| QTRLY REPORT (4TH QTR, 2008) | CITYWIDE | 02/01/09 | 01/29/09 | |
| QTRLY REPORT (1ST QTR, 2009) | CITYWIDE | 05/01/09 | 04/29/09 | |
| QTRLY REPORT (2ND QTR, 2009) | CITYWIDE | 08/01/09 | 07/31/09 | |
| QTRLY REPORT (3RD QTR, 2009) | CITYWIDE | 11/01/09 | 10/30/09 | |
| QTRLY REPORT (4TH QTR, 2009) | CITYWIDE | 02/01/10 | 01/26/10 | |
| **Paragraph 62** | | | | |
| ANNUAL REPORT: 1998 | CITYWIDE | 03/01/99 | 03/01/99 | |
| ANNUAL REPORT: 1999 | CITYWIDE | 03/01/00 | 02/29/00 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| ANNUAL REPORT: 2000 | CITYWIDE | 03/01/01 | 02/28/01 | |
| ANNUAL REPORT: 2001 | CITYWIDE | 03/01/02 | 02/28/02 | |
| ANNUAL REPORT: 2002 | CITYWIDE | 03/01/03 | 02/28/03 | |
| ANNUAL REPORT: 2003 | CITYWIDE | 03/01/04 | 02/20/04 | |
| ANNUAL REPORT: 2004 | CITYWIDE | 03/01/05 | 02/25/05 | |
| ANNUAL REPORT: 2005 | CITYWIDE | 03/01/06 | -- | SUSPENDED-KATRINA FORCE MAJUERE |
| ANNUAL REPORT: 2006 | CITYWIDE | 03/01/07 | 03/09/07 | Report Included 2005 data. Verbal extension granted to 03/12/07 |
| ANNUAL REPORT: 2007 | CITYWIDE | 03/01/08 | 02/29/08 | |
| ANNUAL REPORT: 2008 | CITYWIDE | 03/01/09 | 02/27/09 | |
| ANNUAL REPORT: 2009 | CITYWIDE | 03/01/10 | 02/26/10 | |
| **Paragraph 63** | | | | |
| OUTREACH & PUBLIC AWARENESS PROGRAM ACTION REPORT | CITYWIDE | 06/23/99 | 06/21/99 | |
| **Paragraph 65** | | | | |
| MILESTONE COMPLETION REPT: CONTRACT 3900 33%-E. Lakeview Manhole Rehabilitation | A & D | 02/19/99 | 02/03/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3901 66%-Lakeview Basin CCTV & Cleaning | A & D | 03/12/99 | 02/26/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3900 66%- E. Lakeview Manhole Rehabilitation | A & D | 04/09/99 | 03/27/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3908 33%- E. Lakeview Phase I Pipe Rehabilitation | A & D | 07/16/99 | 07/16/99 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPT: CONTRACT 3905 33% W. Lakeview Phase I Pipe Rehabilitation | A & D | 09/10/99 | 08/25/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3908 66%- E. Lakeview Phase I Pipe Rehabilitation | A & D | 10/01/99 | 09/20/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3909 33%-W. Lakeview Manhole Rehabilitation | A & D | 11/12/99 | 11/03/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3905 66%-W. Lakeview Phase I Pipe Rehabilitation | A & D | 12/10/99 | 11/24/99 | |
| MILESTONE COMPLETION REPT: CONTRACT 3909 66%-W. Lakeview Manhole Rehabilitation | A & D | 01/05/00 | 01/05/00 | |
| MILESTONE COMPLETION REPT: CONTRACT 3903 33%- E. Lakeview Phase 2 Point Repairs | A & D | 06/30/00 | 06/26/00 | |
| MILESTONE COMPLETION REPT: CONTRACT 3903 66%- E. Lakeview Phase 2 Point Repairs | A & D | 08/04/00 | 07/24/00 | |
| MILESTONE COMPLETION REPT: CONTRACT 3924 33%-E. Lakeview Phase 2 Pipe Lining and Repairs | A & D | 11/03/00 | 10/26/00 | |
| MILESTONE COMPLETION REPT: Begin Construction: CBD / French Qtr. | B & C | 11/21/00 | 11/13/00 | |
| MILESTONE COMPLETION REPT: CONTRACT 3924 66%-E. Lakeview Phase 2 Pipe Lining and Repairs | A & D | 01/26/01 | 11/24/00 | |
| MILESTONE COMPLETION REPT: CONTRACT 3906 33%-Lakeview Sewer Rehabilitation Phase 2 Pipe Repairs and Replacements | A & D | 12/21/00 | 12/15/00 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPT: CONTRACT 3911 33%-W. Lakeview Phase 2 Pipe Repairs and Replacements | A & D | 02/19/01 | 02/06/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3906 66%-Lakeview Phase 2 Pipe Repairs and Replacement | A & D | 03/30/01 | 03/14/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3914 33%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection | B & C | 04/06/01 | 03/28/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3911 66%-W. Lakeview Phase 2 Pipe Repairs and Replacement | A & D | 04/20/01 | 04/10/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3916 33%-CBD / French Quarter Point Repair | B & C | 04/20/01 | 04/10/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3915 33%-CBD / Fr Qtr Point Repair and Line Replacement | B & C | 05/16/01 | 04/25/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3915 66%-CBD / French Quarter Point Repair and Line Replacement | B & C | 05/25/01 | 05/21/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3916 66%-CBD / French Quarter Point Repair | B & C | 05/25/01 | 05/21/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3918 33%-CBD / French Quarter Manhole Rehabilitation | B & C | 07/06/01 | 06/22/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3914 66%-CBD / French Quarter Sewer Line Cleaning and CCTV Inspection | B & C | 07/13/01 | 07/03/01 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPT: CONTRACT 3918 66%-CBD / French Quarter Manhole Rehabilitation | B & C | 07/27/01 | 07/20/01 | |
| MILESTONE COMPLETION REPT: BEGIN CONSTRUCTION-GENTILLY. CONTRACT 3925 Gentilly Point Repairs | D & E | 08/13/01 | 07/27/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3925 33%- Gentilly Area Sewer Rehabilitation Point Repairs #1 | D & E | 11/11/01 | 10/24/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3926 33%- Gentilly Point Repairs #2 | D & E | 12/07/01 | 11/30/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3925 66%- Gentilly Area Sewer Rehabilitation Point Repairs #1 | D & E | 12/14/01 | 11/30/01 | |
| MILESTONE COMPLETION REPT: LAKEVIEW CONSTRUCTION COMPLETE | A & D | 12/13/01 | 12/13/01 | |
| MILESTONE COMPLETION REPT: CONTRACT 3926 66%- Gentilly Point Repairs #2 | D & E | 02/22/02 | 02/13/02 | |
| MILESTONE COMPLETION REPT: CONTRACT 3917 33%: CBD/French Quarter Pipe Lining and Point Repairs | B & C | 04/26/02 | 04/15/02 | |
| MILESTONE COMPLETION REPT: CONTRACT 3917 66%: CBD/French Quarter Pipe Lining and Point Repairs | B & C | 05/24/02 | 05/13/02 | |
| MILESTONE COMPLETION REPT: CONTRACT 3929 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1 | D & E | 11/15/02 | 11/08/02 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPT: CONTRACT 3930 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2 | D & E | 11/15/02 | 11/08/02 | |
| MILESTONE COMPLETION REPT: CONTRACT 3931 33%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3 | D & E | 01/03/03 | 12/20/02 | |
| MILESTONE COMPLETION REPT: CONTRACT 3930 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #2 | D & E | 01/03/03 | 01/03/03 | |
| MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION UPTOWN-CONTRACT 3938: Uptown Cleaning & CCTV Inspection | A & B | 01/20/03 | 01/07/03 | |
| MILESTONE COMPLETION REPT: CONTRACT 3929 66%: Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #1 | D & E | 02/28/03 | 02/14/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3938: Uptown Cleaning & CCTV Inspection | A& B | 03/14/03 | 02/21/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3931: 66% Gentilly Area Sewer Rehabilitation Pipe Lining and Repairs #3 | D & E | 04/04/03 | 03/20/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3938: 66% Uptown Cleaning & CCTV Inspection | A & B | 04/18/03 | 04/07/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3919: 33% CBD / Fr. Qtr Sewer Rehabilitation, Point Repair and Line Replacement | B & C | 04/18/03 | 04/07/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3927: 33% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1 | D & E | 05/16/03 | 05/06/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3927: 66% Gentilly Area Sewer Rehabilitation Sewer Main Replacement #1 | D & E | 06/06/03 | 06/02/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3801: 33% 24" Force Main from Pumping Stn 15 | A, B, C, D | 06/20/03 | 06/09/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3801: 66% 24" Force Main from Pumping Stn 15 | A, B, C, D | 07/11/03 | 06/27/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3940: 33% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation | A, B, C, D | 07/11/03 | 07/08/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3928: 33% Gentilly Area Sewer Rehabilitation –48" Trunk Sewer Rehabilitation | D & E | 08/08/03 | 07/25/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3940: 66% Mid-City Area Sewer Rehabilitation, Manhole Rehabilitation | A, B, C, D | 08/08/03 | 07/30/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3939: 33% Gentilly Area Sewer Rehabilitation Main Replacement #2 | D & E | 08/15/03 | 08/05/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3936: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1 | D & E | 08/22/03 | 08/18/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3939: 66% Gentilly Area Sewer Rehabilitation Main Replacement #2 | D & E | 09/05/03 | 08/25/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3934: 33% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1 | D & E | 09/19/03 | 09/10/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3936: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Replacement #1 | D & E | 10/10/03 | 09/30/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3935: 33% Gentilly Area Sewer Rehabilitation, Follow-up Pipe Lining and Repair #3 | D & E | 10/24/03 | 10/15/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3928: 66% Gentilly Area Sewer Rehabilitation-48” Trunk Sewer Rehabilitation | D & E | 10/31/03 | 10/15/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3932: 33% Gentilly Area Sewer Rehabilitation-Manhole Rehabilitation #1 | D & E | 10/31/03 | 10/23/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3937: 33% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2 | D & E | 11/14/03 | 10/31/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3933: 33% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2 | D & E | 11/28/03 | 11/21/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3941: 33% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation | D & E | 12/05/03 | 11/21/03 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3935: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #2 | D & E | 12/05/03 | 11/21/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2 | A & B | 12/12/03 | 12/08/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3934: 66% Gentilly Area Sewer Rehabilitation Follow-up Pipe Lining and Repair #1 | D & E | 12/19/03 | 12/08/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3932: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #1 | D & E | 12/26/03 | 12/22/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3933: 66% Gentilly Area Sewer Rehabilitation Manhole Rehabilitation #2 | D & E | 01/02/04 | 12/22/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3937: 66% Gentilly Area Sewer Rehabilitation Cleaning, CCTV, and Repair #2 | D & E | 01/02/04 | 12/22/03 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3947: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4 | A & B | 01/16/04 | 01/08/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3944: 33% Uptown Area Sewer Manhole Replacement #1 | A & B | 01/23/04 | 01/08/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3942: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #1 | A & B | 01/23/04 | 01/12/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3945: 33% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3 | A & B | 01/30/04 | 01/23/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3941: 66% Uptown Area Sewer Rehabilitation, Manhole Rehabilitation | A & B | 02/06/04 | 01/26/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3943: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #2 | A & B | 02/13/04 | 02/04/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3947: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #4 | A & B | 02/20/04 | 02/04/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3946: 33% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2 | A & B | 03/26/04 | 03/15/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3945: 66% Uptown Area Sewer Rehabilitation, Excavated Point Repair #3 | A & B | 03/26/04 | 03/15/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3944: 66% Uptown Area Sewer Main Replacement #1 | A & B | 04/09/04 | 03/24/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3920: 33% CBD / French Quarter Sewer Rehabilitation Phase 2 Point Repair | B& C | 05/07/04 | 05/03/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3946: 66% Uptown Area Sewer Rehabilitation Sewer Main Replacement #2 | A & B | 05/21/04 | 05/14/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3949: 33% Uptown Area Sewer Rehabilitation – Pipe Lining Repair1 | A & B | 06/18/04 | 06/04/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3966: Begin Construction in Basin-Ninth Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1 | D & E | 07/12/04 | 06/21/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3950: 33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #2 | A & B | 07/02/04 | 06/24/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3953: 33% Mid-City Sewer Rehabilitation-Point Repair #1 | A, B, C, D | 07/23/04 | 07/19/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3920- 66% CBD / Fr Quarter Phase 2 Pt Repair | B & C | 07/30/04 | 07/22/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3951-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3 | A & B | 08/06/04 | 08/02/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3954-33% Mid City Sewer Rehabilitation-Sewer Main Replacement #1 | A, B, C, D | 08/06/04 | 08/02/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3954-66% -Mid City Sewer Rehabilitation-Sewer Main Replacement #1 | A, B, C, D | 08/27/04 | 08/23/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3952-33% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4 | A & B | 08/27/04 | 08/23/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3956-33% Mid-City Area Sewer Rehabilitation -Excavated Point Repair #2 | A, B, C, D | 08/27/04 | 08/23/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3966-33% 9TH Ward Area Sewer Rehabilitation-Manhole Rehabilitation #1 | D & E | 08/27/04 | 08/23/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3953-66% Mid-City Area Sewer Rehabilitation-Point Repair #1 | A, B, C, D | 11/02/04 | 08/16/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3956-66% Mid City Area Excavated Point Repair #2 | A, B, C, D | 09/10/04 | 09/01/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3948-33% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3 | A & B | 09/24/04 | 09/22/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3966-66% 9th Ward Area Sewer Rehabilitation-Manhole Replacement #1 | D & E | 10/01/04 | 09/28/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3951-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #3 | A & B | 10/08/05 | 09/28/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3952-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #4 | A & B | 10/08/04 | 09/28/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3949-66% Uptown Area Sewer Rehabilitation-Pipe Lining and Repair #1 | A & B | 10/22/04 | 10/19/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3849-33% East Bank Gravity Sewer Interconnections | Citywide | 10/29/04 | 10/19/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3921-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining | B & C | 10/29/04 | 10/21/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3922-33% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation | B & C | 11/4/04 | 10/29/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3955-33% Mid City Sewer Main Replacement #2 | A, B, C, D | 11/19/04 | 11/02/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3950-66% East Bank Gravity Sewer Interconnections | Citywide | 11/19/04 | 11/09/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3921-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Pipe Lining | B & C | 11/26/04 | 11/22/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3922-66% CBD / French Quarter Sewer Rehabilitation Phase 2 Manhole Rehabilitation | B & C | 12/14/04 | 12/14/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3955-66% Mid City Area Sewer Rehabilitation-Sewer Main Replacement #2 | A, B, C, D | 01/07/04 | 12/27/04 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3948-66% Uptown Area Sewer Rehabilitation-Sewer Main Replacement #3 | A & B | 01/07/04 | 12/27/04 | |
| MILESTONE COMPLETION REPORT: END CONTRUCTION-GENTILLY | D & E | 12/27/04 | 12/30/04 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3959-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #3 | A, B, C, D | 01/14/05 | 01/10/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3949-66% East Bank Gravity Inter-Connections | Citywide | 01/28/05 | 01/20/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3959-66% Mid City Area Rehabilitation-Sewer Main Rehabilitation #3 | A, B, C, D | 02/11/05 | 02/03/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3958-33% Mid City Area Rehabilitation-Sewer Rehabilitation #2 | A, B, C, D | 03/04/05 | 02/23/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3859-33% East Bank Pumping Stations, Physical Improvements #2 | Citywide | 05/17/05 | 03/14/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3957-33% Mid City Area Rehabilitation-Sewer Rehabilitation #1 | A, B, C, D | 03/21/05 | 03/17/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3960-33% Mid City Area Rehabilitation-Sewer Rehabilitation #4 | A, B, C, D | 04/01/05 | 03/29/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3961-33% Mid City Area Rehabilitation-Sewer Rehabilitation #5 | A, B, C, D | 04/08/05 | 03/29/05 | |
| MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION: Carrollton Basin | A & B | 04/25/05 | 04/20/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3958-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #2 | A, B, C, D | 04/29/05 | 04/20/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3957-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 05/02/05 | 05/10/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3859-66% East Bank Pumping Stations Physical Improvements #3 | Citywide | 06/03/05 | 05/23/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3973-33% Carrollton Area Sewer Rehabilitation-Manhole Rehabilitation #1 | A & B | 06/10/05 | 06/02/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project | B & C | 06/27/05 | 06/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3963-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #6 | A, B, C, D | 07/01/05 | 06/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3964-33% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #7 | A, B, C, D | 07/10/05 | 06/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3961-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #5 | A, B, C, D | 07/01/05 | 06/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3960-66% Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #4 | A, B, C, D | 07/08/05 | 06/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3962 -33% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2 | A, B, C, D | 07/15/05 | 07/08/05 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3973 –66% Carrollton Area Sewer Rehabilitation- Manhole Rehabilitation #1 | A & B | 07/15/05 | 07/08/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3866-33% East Bank Pumping Stations Physical Improvements #1 | CITYWIDE | 08/03/05 | 07/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3962 –66% Mid City Area Sewer Rehabilitation- Manhole Rehabilitation #2 | A, B, C, D | 07/29/05 | 07/22/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3636-33% CBD Sewer / Fiber Pilot Project | B & C | 08/16/05 | 08/05/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3819-33% New Force Main from SPS 20 to SPS 21 | A | 08/12/05 | 08/05/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3965 –33% Mid City Area Sewer Rehabilitation- Sewer Rehabilitation #8 | A, B, C, D | 08/19/05 | 08/02/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3866-66% East Bank Pumping Stations Physical Improvements #1 | CITYWIDE | 08/29/05 | 08/19/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3867-33% East Bank Pumping Stations Physical Improvements #3 | CITYWIDE | 08/30/05 | 08/19/05 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3868-33% East Bank Pumping Stations Physical Improvements #4 | CITYWIDE | 08/30/05 | 08/19/05 | |
| MILESTONE COMPLETION REPORT: END CONTRUCTION-CBD / FRENCH QUARTER | B & C | 11/13/06 | 10/26/06 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: END CONTRUCTION-UPTOWN | A & B | 11/13/06 | 10/26/06 | |
| MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: MID CITY 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | 09/08/08 | 08/28/08 | |
| MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION: NINTH WARD 3647-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | D & E | 09/11/08 | 08/28/08 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Mid-City)-:Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | 10/10/08 | 10/06/08 | |
| MILESTONE COMPLETION REPORT: RESUME CONSTRUCTION CARROLLTON-CONTRACT 3647 Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A & B | 10/20/08 | 10/07/08 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Mid-City)-:Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A, B, C, D | 10/17/08 | 10/14/08 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Ninth Ward)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | D & E | 10/31/08 | 10/14/08 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT: CONTRACT 3647-33%-(Carrollton)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A & B | 11/14/08 | 11/10/08 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3647-66%-(Carrollton)-Manhole to manhole sanitary sewer main replacement at various locations throughout Orleans Parish | A & B | 12/12/08 | 12/05/08 | |
| MILESTONE COMPLETION REPORT: BEGIN CONSTRUCTION-NEW ORLEANS EAST: CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 03/16/09 | 03/06/09 | |
| MILESTONE COMPLETION REPORT: CONTRACT 3708-33%- New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 04/17/09 | 03/27/09 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3708-New Orleans East Rehabilitation-Manhole Rehabilitation #1 | E | 04/24/09 | 04/15/09 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1 | D & E | 06/19/09 | 06/03/09 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13 | A, B, C, D | 06/26/09 | 06/12/09 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 07/03/09 | 06/18/09 | |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11 | A, B, C, D | 07/03/09 | 06/18/09 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3974-Lower Ninth Ward Area Sewer Rehabilitation-Point Repair #1 | D & E | 07/17/09 | 06/30/09 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3971-Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #13 | A, B, C, D | 08/14/09 | 07/31/09 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3969- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #11 | A, B, C, D | 08/14/09 | 07/31/09 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3970- Mid City Area Sewer Rehabilitation-Sewer Rehabilitation #12 | A, B, C, D | 08/28/09 | 08/07/09 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 02/05/10 | 01/19/10 | |
| MILESTONE COMPLETION REPORT-66%-CONTRACT 3995-Carrollton Area Sewer Rehabilitation-Point Repair #5 | A & B | 02/19/10 | 02/12/10 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3982-Lower Ninth Ward Area Sewer Rehabilitation-sewer Rehabilitation #1 | D & E | 02/26/10 | 02/12/10 | |
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3983-Lower Ninth Ward Area Sewer Rehabilitation-Sewer Rehabilitation #2 | D & E | 03/05/10 | 02/19/10 | |

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| MILESTONE COMPLETION REPORT-33%-CONTRACT 3721-South Shore Area Sewer Rehabilitation - Manhole Rehabilitation #1 | E | 03/19/10 | 03/03/10 | |
| **Paragraph 68** | | | | |
| 1ST INSTALLMENT: CIVIL PENALTY $500,000 | CITYWIDE | 07/23/98 | 07/20/98 | |
| 2ND INSTALLMENT: CIVIL PENALTY $500,000 + INTEREST | CITYWIDE | 07/23/99 | 07/16/99 | |
| 3RD INSTALLMENT: CIVIL PENALTY $500,000 + INTEREST | CITYWIDE | 07/23/00 | 07/13/00 | Certificate of Release of Judgment Lien: 7/21/00 |
| **Paragraph 71** | | | | |
| NOTIFICATION OF CIVIL PENALTY PAYMENT #1: EPA/ DOJ | CITYWIDE | 07/23/98 | 07/20/98 | |
| NOTIFICATION OF CIVIL PENALTY PAYMENT #2: EPA & DOJ | CITYWIDE | 07/23/99 | 07/16/99 | |
| NOTIFICATION OF CIVIL PENALTY PAYMENT #3: EPA & DOJ | CITYWIDE | 07/23/00 | 07/13/00 | Certificate of Release of Judgment Lien: 7/21/00 |
| **Paragraph 91** | | | | |
| STIPULATED PENALTY PAID (Fine Assessed in EPA Letter 5/24/99) | CITYWIDE | 06/23/99 | 06/11/99 | Penalty assessed for 1998 activity. |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 06/23/99 | 06/11/99 | |
| STIPULATED PENALTY PAID (SWB Letter 4/7/00) | CITYWIDE | 05/07/00 | 05/01/00 | Penalty assessed for a TSS violation |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 05/02/00 | 05/02/00 | |
| STIPULATED PENALTY PAID (SWB Letter 11/15/00) | CITYWIDE | 11/15/00 | 11/15/00 | Penalty assessed for Unauthorized Discharge |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 11/15/00 | 11/15/00 | Penalty assessed for Unauthorized Discharge |
| STIPULATED PENALTY PAID (SWB Letter 01/09/01) | CITYWIDE | 01/12/01 | 01/09/01 | Penalty assessed for Unauthorized Discharge |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 01/12/01 | 01/09/01 | Penalty assessed for Unauthorized Discharge |
| STIPULATED PENALTY PAID (SWB Letter 04/6/01) | CITYWIDE | 04/14/01 | 04/6/01 | Penalty assessed for BOD, TSS |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 04/14/01 | 04/06/01 | Penalty assessed for BOD, TSS |
| STIPULATED PENALTY PAID (SWB Letter 05/10/01) | CITYWIDE | 05/15/01 | 05/10/01 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 05/15/01 | 05/10/01 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 07/15/01 | 06/25/01 | Penalty assessed for BOD and TSS violations |
| STIPULATED PENALTY PAID (SWB Letter 06/25/01) | CITYWIDE | 07/15/01 | 06/25/01 | Penalty assessed for Unauthorized Discharge |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 07/15/01 | 06/25/01 | Penalty assessed for Unauthorized Discharge |
| STIPULATED PENALTY PAID (SWB Letter 07/16/01) | CITYWIDE | 03/16/01 | 07/16/01 | Penalty assessed for BOD and TSS violations. Interest paid. |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 03/16/01 | 07/16/01 | Penalty assessed for BOD and TSS violations. Interest paid. |
| STIPULATED PENALTY PAID (SWB Letter 07/18/01) | CITYWIDE | 08/15/01 | 07/18/01 | Penalty assessed for BOD and TSS violations. |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 08/15/01 | 07/18/01 | Penalty assessed for BOD and TSS violations. |
| STIPULATED PENALTY PAID (SWB Letter 08/16/01) | CITYWIDE | 09/15/01 | 08/16/01 | Penalty assessed for TSS violations. |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 09/15/01 | 08/16/01 | Penalty assessed for TSS violations. |
| STIPULATED PENALTY PAID | CITYWIDE | 11/14/01 | 10/15/01 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 11/14/01 | 10/15/01 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 12/15/01 | 11/19/01 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 12/15/01 | 11/19/01 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 01/11/02 | 12/17/01 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 01/11/02 | 12/17/01 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 02/14/02 | 01/23/02 | Penalty assessed for BOD, TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 02/14/02 | 01/23/02 | Penalty assessed for BOD, TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 03/17/02 | 03/04/02 | Penalty assessed for BOD, TSS violations |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 03/17/02 | 03/04/02 | Penalty assessed for BOD, TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 04/14/02 | 03/25/02 | Penalty assessed for BOD, TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 04/14/02 | 03/26/02 | Penalty assessed for BOD, TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 05/15/02 | 04/19/02 | Penalty assessed for BOD, TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 05/15/02 | 04/19/02 | Penalty assessed for BOD, TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 06/14/02 | 05/24/02 | Penalty assessed for BOD violation |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 06/14/02 | 05/24/02 | Penalty assessed for BOD violations |
| STIPULATED PENALTY PAID | CITYWIDE | 03/17/03 | 02/18/03 | Penalty assessed for BOD, TSS violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 03/17/03 | 02/18/03 | Penalty assessed for BOD, TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 04/16/03 | 03/18/03 | Penalty assessed for TSS violation |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 04/16/03 | 03/18/03 | Penalty assessed for TSS violation |
| STIPULATED PENALTY PAID | CITYWIDE | 04/16/03 | 03/28/03 | Penalty assessed for BOD violation (late notification by contractor) |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 04/16/03 | 03/28/03 | Penalty assessed for BOD violation (late notification by contractor) |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| STIPULATED PENALTY PAID | CITYWIDE | 06/14/03 | 05/23/03 | Penalty assessed for TSS and BOD violations |
| NOTIFICATION OF PAYMENT: STIPULATED PENALTY | CITYWIDE | 06/14/03 | 05/23/03 | Penalty assessed for TSS and BOD violations |
| STIPULATED PENALTY PAID | CITYWIDE | 07/15/03 | 06/30/03 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: | CITYWIDE | 07/15/03 | 07/01/03 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 08/14/03 | 07/17/03 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT: | CITYWIDE | 08/14/03 | 07/18/03 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 09/14/03 | 08/15/03 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT | CITYWIDE | 09/14/03 | 08/18/03 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 02/14/04 | 01/30/04 | Penalty assessed for Unauthorized Discharge |
| NOTIFICATION OF PAYMENT | CITYWIDE | 02/14/04 | 01/30/04 | Penalty assessed for Unauthorized Discharge |
| STIPULATED PENALTY PAID | CITYWIDE | 06/14/04 | 06/04/04 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT | CITYWIDE | 06/14/04 | 06/04/04 | Penalty assessed for TSS violations |
| STIPULATED PENALTY PAID | CITYWIDE | 01/14/05 | 12/21/04 | Penalty assessed for TSS violations |
| NOTIFICATION OF PAYMENT | CITYWIDE | 01/14/05 | 12/21/04 | Penalty assessed for TSS violations |

# Appendix F
## Consent Decree Accomplishments

| DESCRIPTION | DISTRICT | SCHEDULED DATE | ACTUAL DATE | COMMENTS |
|---|---|---|---|---|
| STIPULATED PENALTY PAID | CITYWIDE | 05/15/08 | 05/14/08 | Penalty assessed for TSS violations ($2500) |
| NOTIFICATION OF PAYMENT | CITYWIDE | 05/15/08 | 05/14/08 | Penalty assessed for TSS violations ($2500) |
| STIPULATED PENALTY PAID (SWB Letter 09/25/12) | CITYWIDE | 09/25/12 | 09/18/12 | Penalty assessed for Non-Compliant Discharge ($1000) |
| NOTIFICATION OF PAYMENT | CITYWIDE | 09/25/12 | 09/25/12 | Penalty assessed for Non-Compliant Discharge ($1000) |
| **Paragraph 95** | | | | |
| NOTIFICATION OF FORCE MAJUERE: HURRICANES LILLI AND KENNA | CITYWIDE | 11/29/02 | 11/18/02 | Request relief from TSS stipulated penalties |
| NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA | CITYWIDE | 09/08/05 | 09/06/ 05 | Initial Request from Most Consent Decree Stipulated Penalties |
| NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA | E | 03/06/06 to 04/14/06 | 04/06/06 | Request relief from stipulated penalties for open cross connections |
| NOTIFICATION OF FORCE MAJUERE: HURRICANE KATRINA | D | 04/21/06 | 04/21/06 | Request relief from stipulated penalties for open cross connections |
| **Exhibit 6 (SEP)** | | | | |
| SITE ASSESSMENT REPORT | E | 05/28/98 | 05/22/98 | |
| DESIGN PLAN (INCLUDE CONTINGENCY PLAN) | E | 10/25/98 | 10/23/98 | |

| | | | |
|---|---|---|---|
| IMPLEMENTATION: DESIGN PLAN | E | 05/02/00 | 05/02/00 |
| PROGRESS REVIEW #1 | E | 06/01/00 | 06/01/00 |
| MONITORING REPORT #1 | E | 07/01/00 | 06/28/00 |
| PROGRESS REVIEW #2 | E | 12/01/00 | 12/01/00 |
| MONITORING REPORT #2 | E | 12/31/00 | 12/28/00 |
| PROGRESS REVIEW #3 | E | 06/01/01 | 06/01/01 |
| MONITORING REPORT #3 | E | 07/01/01 | 06/01/01 |
| PROGRESS REVIEW #4 | E | 06/01/02 | 05/30/02 |
| MONITORING REPORT #4 | E | 07/01/02 | 05/30/02 |
| FINAL PROGRESS REVIEW | E | 04/28/03 | 04/28/03 |
| FINAL MONITORING REPORT | E | 04/28/03 | 04/28/03 |